


MATCHLINE 02C-08



GENERAL NOTES:

- SEE SHEET 02C-07 FOR EROSION CONTROL NOTES AND PHASE 2 CONSTRUCTION SEQUENCE.
- SEE SHEETS 02C-02 - 02C-06 FOR PHASE 1 EROSION CONTROL.

LEGEND

- LIMITS OF DISTURBANCE
- SILTY FENCE. SEE DTL 1/02C-13
- TREE PROTECTION
- BAFFLES. SEE DTL 1/02C-15
- DIVERSION SWALE. SEE DTL 6/02C-13
- ROCK CHECK DAM. SEE DTL 3/02C-13
- CLASS I RIP-RAP DROP-DOWN

MATCHLINE 02C-12




HDR Engineering Inc.
of the Carolinas

440 S. Church St. Suite 1000
Charlotte, NC 28202-2075
704.338.6700
N.C.B.E.L.S. License Number F-0116

PROJECT MANAGER	M.D. PLUMMER, P.E.	
DESIGNED BY	R. BAYSDEN, P.E.	
DRAWN BY	R. BAYSDEN, P.E.	
CHECKED BY	J. READLING, P.E.	
PROJECT NUMBER	453925-237673-018	
ISSUE	DATE	DESCRIPTION
B	12/31/14	REVISED PER NCDENR COMMENTS
A	11/2014	ISSUED FOR APPROVAL



BRICKHAVEN No. 2 MINE TRACT "A" MINE
STRUCTURAL FILL
MONCURE, NC



FILENAME | 02C-10.dwg
SCALE | 1"=100'

SHEET
02C-10

EROSION AND SEDIMENTATION
CONTROL PLAN - PHASE 2
PLAN 3

D
C
B
A

A

02C-10

C:\working\hadr\055888\02C-10.dwg, Plo, 1/5/2015 2:52:25 PM, mfile

MATCHLINE 02C-09



MATCHLINE 02C-10

MATCHLINE 02C-12

- GENERAL NOTES:**
- SEE SHEET 02C-07 FOR EROSION CONTROL NOTES AND PHASE 2 CONSTRUCTION SEQUENCE.
 - SEE SHEETS 02C-02 - 02C-06 FOR PHASE 1 EROSION CONTROL.
 - SHADED AREA INDICATES STRUCTURAL FILL AREA REQUIRED TO BE VEGETATE/STABILIZED PRIOR TO ACTIVE DISTURBANCE/GRADING NORTH OF BISECTING POWER LINES. SEE PHASE 2 CONSTRUCTION SEQUENCE.
 - PERIMETER CHANNEL ALONG EAST SIDE TO DROP INLET 2 TO BE CONCRETE LINED. ALL OTHER PERIMETER CHANNELS TO HAVE EROSION CONTROL BLANKET AND VEGETATED. SEE SHEET 03C-04 DETAIL 1.
 - TEMPORARY ROCK CHECK DAMS ON THE EAST SIDE TO BE UTILIZED UNTIL THE CONCRETE CHANNEL LINING IS COMPLETED.
 - REFER TO SHEET 01C-07 FOR SLOPE DRAIN OUTLET PROTECTION.

- LEGEND**
- LIMITS OF DISTURBANCE
 - SILT FENCE. SEE DTL 1/02C-13
 - TREE PROTECTION
 - BAFFLES. SEE DTL 1/02C-15
 - DIVERSION SWALE. SEE DTL 6/02C-13
 - ROCK CHECK DAM. SEE DTL 3/02C-13
 - CLASS I RIP-RAP DROP-DOWN
 - SEE NOTE 3




HDR Engineering Inc.
of the Carolinas
440 S. Church St. Suite 1000
Charlotte, NC 28202-2075
704.338.6700
N.C.B.E.L.S. License Number F-0116

PROJECT MANAGER	M.D. PLUMMER, P.E.	
DESIGNED BY	R. BAYSDEN, P.E.	
DRAWN BY	R. BAYSDEN, P.E.	
CHECKED BY	J. READLING, P.E.	
ISSUE	DATE	DESCRIPTION
B	12/31/14	REVISED PER NCDENR COMMENTS
A	11/2014	ISSUED FOR APPROVAL
PROJECT NUMBER	453925-237673-018	



BRICKHAVEN No. 2 MINE TRACT "A" MINE
STRUCTURAL FILL
MONCURE, NC





FILENAME | 02C-11.dwg
SCALE | 1"=100'

SHEET
02C-11

C:\working\hadr\055888\02C-11.dwg, Pld, 15/2015, 2:10:24 PM, mfile

MATCHLINE 02C-10

MATCHLINE 02C-11



RIP-RAP OUTLET PROTECTION (TYP)
DTL 5/02C-13

ROCK CHECK DAM (TYP)
DTL 3/02C-13

DIVERSION SWALE
DTL 6/02C-13

CLASS I RIP-RAP DROP-DOWN
ON LAYER OF NON-WOVEN
GEOTEXTILE FABRIC, 10' WIDE
& 18" THICK (TYP)

BAFFLES (TYP)
DTL 1/02C-15

WETLAND/STREAM
BUFFER (TYP)

SKIMMER/RISER
SEDIMENT BASIN #6
DA = 16.8 AC.
DIST. AREA = 16.8 AC.
DTL 5/02C-14

SKIMMER/RISER
SEDIMENT BASIN #7
DA = 91.8 AC.
DIST. AREA = 44.9 AC.
DTL 5/02C-14

SLOPE DRAIN INLET
PROTECTION (TYP.)
SEE DTL 6/02C-15


DROP INLET #2

STONE INLET
PROTECTION (TYP.)
SEE DTL 3/02C-15

SLOPE DRAIN OUTLET
PROTECTION (TYP.)
SEE DTL 2/01C-08

RIP-RAP OUTLET PROTECTION (TYP)
DTL 5/02C-13

- GENERAL NOTES:
- SEE SHEET 02C-07 FOR EROSION CONTROL NOTES AND PHASE 2 CONSTRUCTION SEQUENCE.
 - SEE SHEETS 02C-02 - 02C-06 FOR PHASE 1 EROSION CONTROL.
 - SHADED AREA INDICATES STRUCTURAL FILL AREA REQUIRED TO BE VEGETATE/STABILIZED PRIOR TO ACTIVE DISTURBANCE/GRADING NORTH OF BISECTING POWER LINES. SEE PHASE 2 CONSTRUCTION SEQUENCE.
 - REFER TO SHEET 01C-07 FOR SLOPE DRAIN OUTLET PROTECTION.



LEGEND

- LIMITS OF DISTURBANCE
- SILT FENCE. SEE DTL 1/02C-13
- TREE PROTECTION
- BAFFLES. SEE DTL 1/02C-15
- DIVERSION SWALE. SEE DTL 6/02C-13
- ROCK CHECK DAM. SEE DTL 3/02C-13
- CLASS I RIP-RAP DROP-DOWN
- SEE NOTE 4



HDR Engineering Inc.
of the Carolinas


440 S. Church St. Suite 1000
Charlotte, NC 28202-2075
704.338.6700
N.C.B.E.L.S. License Number F-0116

PROJECT MANAGER	M.D. PLUMMER, P.E.
DESIGNED BY	R. BAYSDEN, P.E.
DRAWN BY	R. BAYSDEN, P.E.
CHECKED BY	J. READLING, P.E.
PROJECT NUMBER	453925-237673-018

ISSUE	DATE	DESCRIPTION
B	12/31/14	REVISED PER NCDENR COMMENTS
A	11/2014	ISSUED FOR APPROVAL





BRICKHAVEN No. 2 MINE TRACT "A" MINE
STRUCTURAL FILL
MONCURE, NC



FILENAME | 02C-12.dwg
SCALE | 1"=100'


SHEET
02C-12

C:\working\02c\02c-12.dwg, Pld, 15/2015 2:54:19 PM, cmshf



TEMPORARY SILT FENCE DETAIL
NO TO SCALE

- NOTE:**
1. USE SILT FENCE ONLY WHEN DRAINAGE AREA DOES NOT EXCEED 1/4 ACRE AND NEVER IN AREAS OF CONCENTRATED FLOW.
 2. SILT FENCE IS TO BE SECURELY FASTENED TO EACH STEEL SUPPORT POST OR TO WOVEN WIRE WHICH IS IN TURN ATTACHED TO THE STEEL FENCE POST.
 3. INSPECT FREQUENTLY AND REPAIR OR REPLACE PROMPTLY AS NEEDED.
 4. REMOVE SEDIMENT DEPOSITED AS NEEDED TO PROVIDE STORAGE VOLUME FOR THE NEXT RAIN AND TO REMOVE PRESSURE ON THE SILT FENCE. UNIFORMLY DISTRIBUTE ON THE SOURCE AREA PRIOR TO TOPSOILING.




NOTE: STAKES SHALL BE WOOD OR METAL AS RECOMMENDED BY MANUFACTURER AND SHALL BE AT LEAST 12" IN LENGTH.


TYPICAL SECTION FOR SOIL STABILIZATION MAT LINED AREAS (TYP.)
NTS

SLOPE INSTALLATION-EROSION CONTROL BLANKET NOTES:


1. PREPARE SOIL BEFORE INSTALLING BLANKETS, INCLUDING APPLICATION OF FERTILIZER AND SEED.
2. BEGIN AT THE TOP OF THE SLOPE BY ANCHORING THE BLANKET IN A 6" DEEP x 6" WIDE TRENCH WITH APPROXIMATELY 12" OF BLANKET EXTENDED BEYOND THE UP-SLOPE PORTION OF THE TRENCH. ANCHOR THE BLANKET WITH A ROW OF STAPLES/STAKES APPROXIMATELY 12" APART IN THE BOTTOM OF THE TRENCH. BACKFILL AND COMPACT THE TRENCH AFTER STAPLING.
3. APPLY SEED TO COMPACTED SOIL AND FOLD REMAINING 12" PORTION OF BLANKET BACK OVER SEED AND COMPACTED SOIL. SECURE BLANKET OVER COMPACTED SOIL WITH A ROW OF STAPLES/STAKES SPACED APPROXIMATELY 12" APART ACROSS THE WIDTH OF THE BLANKET.
3. ROLL THE BLANKETS DOWN OR HORIZONTALLY ACROSS THE SLOPE. BLANKETS WILL UNROLL WITH APPROPRIATE SIDE AGAINST THE SOIL SURFACE. ALL BLANKETS MUST BE SECURELY FASTENED BY PLACING STAPLES/STAKES IN APPROXIMATE LOCATIONS, SEE MANUFACTURER'S INSTALLATION INSTRUCTIONS.
4. THE EDGES OF PARALLEL BLANKETS MUST BE STAPLED WITH APPROXIMATELY 2"-5" OVERLAP DEPENDING ON BLANKET TYPE. TO ENSURE PROPER SEAM ALIGNMENT, PLACE THE EDGE OF THE OVERLAPPING BLANKET EVEN WITH THE COLORED SEAM STITCH ON THE PREVIOUSLY INSTALLED BLANKET.
5. CONSECUTIVE BLANKETS SPLICED DOWN THE SLOPE MUST BE PLACED END OVER END (SHINGLE STYLE) WITH AN APPROXIMATE 3" OVERLAP. STAPLE THROUGH OVERLAPPED AREA, APPROXIMATELY 12" APART ACROSS ENTIRE BLANKET WIDTH.




ROCK CHECK DAM
NTS



DIVERSION SWALE
N.T.S.



DIVERSION DIKE
N.T.S.




TEMPORARY GRAVEL CONSTRUCTION ENTRANCE DETAIL
NOT TO SCALE

- NOTES:**
1. CLASS OR MEDIAN SIZE OF RIP RAP AND LENGTH, WIDTH AND DEPTH OF APRON TO BE SHOWN ON PLANS.
 2. RIP RAP SHOULD EXTEND UP BOTH SIDES OF THE APRON AND AROUND THE END OF THE PIPE OR CULVERT AT THE DISCHARGE OUTLET AT A MAXIMUM SLOPE OF 2:1 AND A HEIGHT NOT LESS THAN TWO THIRDS THE PIPE DIAMETER OR CULVERT HEIGHT.
 3. THERE SHALL BE NO OVERTOPPING FROM THE END OF THE APRON TO THE SURFACE OF THE RECEIVING CHANNEL. THE AREA TO BE PAVED OR RIP RAPPED SHALL BE UNDERCUT SO THAT THE INVERT OF THE APRON SHALL BE THE SAME GRADE (FLUSH) WITH THE SURFACE OF THE RECEIVING CHANNEL. THE APRON SHALL HAVE A CUTOFF OR TOE WALL AT THE DOWNSTREAM END.
 4. THE WIDTH OF THE END OF THE APRON SHALL BE EQUAL TO THE BOTTOM WIDTH OF THE RECEIVING CHANNEL. MAXIMUM TAPER TO RECEIVING CHANNEL 5:1.
 5. ALL SUBGRADE FOR STRUCTURE TO BE COMPACTED TO 95% OR GREATER.
 6. THE PLACING OF FILL, EITHER LOOSE OR COMPACTED IN THE RECEIVING CHANNEL SHALL NOT BE ALLOWED.
 7. NO BENDS OR CURVES IN THE HORIZONTAL ALIGNMENT OF THE APRON UNLESS OTHERWISE SHOWN.
 8. TYPE 2 GEOTEXTILE FILTER FABRIC SHALL BE INSTALLED ON COMPACTED SUBGRADE PRIOR TO PLACEMENT OF RIP RAP.
 9. ANY DISTURBED AREA FROM END OF APRON TO RECEIVING CHANNEL MUST BE STABILIZED.


ID	W1	W2	L _a	D50	D _{max}	T
SB1	30'	12'	26'	11"	16"	24"
SB2	37'	15'	32'	12"	18"	24"
SB3	23'	9'	20'	7"	10.5"	18"
SB4	26'	10.5'	22'	8.5"	13.5"	18"
SB5	26'	10.5'	22'	9"	13.5"	18"
SB6	30'	12'	26'	11"	16"	24"
* SB7	37'	15'	32'	12"	18"	24"

* FOR EACH OF TWO DISCHARGE POINTS
SB = SEDIMENT BASIN




SPECIFIC APPLICATION: THIS METHOD OF INLET PROTECTION IS APPLICABLE WHERE HEAVY FLOWS ARE EXPECTED AND WHERE OVERTOPPING CAPACITY IS NECESSARY TO PREVENT EXCESSIVE PONDING AROUND THE STRUCTURE.

BLOCK AND GRAVEL STONE INLET SEDIMENT FILTER
NOT TO SCALE



RIP RAP APRON AT PIPE OUTFALLS
NTS



HDR Engineering Inc.
of the Carolinas
440 S. Church St. Suite 1000
Charlotte, NC 28202-2075
704.338.6700
N.C.B.E.L.S. License Number F-0116


ISSUE	DATE	DESCRIPTION
B	12/31/14	REVISED PER NCDENR COMMENTS
A	11/2014	ISSUED FOR APPROVAL

PROJECT MANAGER	M.D. PLUMMER, P.E.
DESIGNED BY	R. BAYSDEN, P.E.
DRAWN BY	R. BAYSDEN, P.E.
CHECKED BY	J. READLING, P.E.
PROJECT NUMBER	453925-237673-018




BRICKHAVEN No. 2 MINE TRACT "A" MINE
STRUCTURAL FILL
MONCURE, NC

EROSION AND SEDIMENTATION CONTROL DETAILS (1 OF 3)




FILENAME | 02C-13.dwg
SCALE | AS SHOWN


SHEET
02C-13




OUTLET STRUCTURE ENLARGEMENT
N.T.S.




TRASH RACK DETAIL
N.T.S.



ANTI-SEEP COLLAR DETAIL
N.T.S.




EMERGENCY SPILLWAY TYPICAL
N.T.S.




- CONSTRUCTION, MAINTENANCE AND INSPECTION NOTES**
1. INSPECT SEDIMENT BASINS AT LEAST WEEKLY AND AFTER EACH SIGNIFICANT (1/2 INCH OR GREATER) RAINFALL EVENT AND REPAIR IMMEDIATELY.
 2. REMOVE SEDIMENT AND RESTORE THE BASIN TO ITS ORIGINAL DIMENSIONS WHEN IT ACCUMULATES TO ONE-HALF THE DESIGN DEPTH. PLACED REMOVED SEDIMENT IN AN AREA WITH SEDIMENT CONTROLS.
 3. CHECK EMBANKMENT, SPILLWAYS, AND OUTLET FOR EROSION DAMAGE, AND INSPECT THE EMBANKMENT FOR PIPING AND SETTLEMENT. MAKE ALL NECESSARY REPAIRS IMMEDIATELY. REMOVE ALL TRASH AND OTHER DEBRIS FROM THE RISER AND POOL AREA.
 4. ALL CMP SHALL BE FULLY ASPHALT COATED, 16 GA. OR HEAVIER.
 5. POND DIMENSIONS SHOWN ARE FOR THE CONTROLLING PHASE.
 6. SEDIMENT BASINS 1, 2, 4 AND 7 HAVE MULTIPLE OUTLET STRUCTURES (RISER, BARREL, SKIMMER).
 7. BASIN #7 UTILIZES THE EXISTING SETTLING POND. BECAUSE OF ITS LARGE DRAINAGE AREA 1/2 OF ITS DRAINAGE AREA MUST BE STABILIZED IN PHASE II TO CONSTRUCT A BASIN.
 8. MSL = MEAN SEA LEVEL

Sediment Basin #	Useful Life (Phase)	Bottom Elevation (MSL)	Top of Berm Elevation (MSL)	Top of Berm Width (FT)	Emergency Spillway Elevation (MSL)	Emergency Spillway Width (FT)	Number of Riser/Barrel/Skimmer Assemblies	Riser Diameter (IN)	Riser Crest Elevation (MSL)	Trash Guard Diameter (IN)	Trash Guard Thickness (Gage)	Trash Guard Height (IN)	Concrete Ballast Dimensions (FT)	Barrel Diameter (IN)	Barrel Invert (MSL)	Barrel Out Invert (MSL)	Antiseep Collar Size (FT)	Skimmer Size (IN)	Skimmer Orifice (IN)
1	1 & 2	213	221	6	220.5	20	2	72	220.1	102	14	36	7x7x3	36	213	211.8	6x6	8	5
2	1 & 2	193	201	6	200	20	2	72	199.4	102	14	36	7x7x3	30	193	190.4	5x5	4	5
3	1 & 2	190	197	6	196.2	10	1	54	195.9	78	16	25	6x6x2	36	190	189.4	6x6	3	2.8
4	1 & 2	219	226	12	224.5	10	2	54	222.6	78	16	25	6x6x2	36	219	218.4	6x6	4	3.2
5	1	229	236.5	9	236	10	1	NA			NA		12	229	228.3	2x2	4	3.3	
6	1 & 2	211	218.5	9	218	10	1	54	217.5	78	16	25	6x6x2	36	211	209.8	6x6	5	3.9
7	1 & 2	208	218	6	217.5	30	2	72	217.2	102	14	36	7x7x4	36	208	207.6	6x6	8	7.6

SEDIMENT BASIN SCHEDULE DETAIL
N.T.S.



PLAN VIEW



SIDE VIEW

- NOTES:**
1. ALL PVC PIPES ARE TO BE SCHEDULE 40 UNLESS OTHERWISE NOTED.
 2. ALL JOINTS OF THE FLOATATION SECTION SHALL BE SOLVENT WELDED. JOINTS OF SKIMMER SECTION NEED NOT BE WATER-TIGHT.
 3. HDPE FLEXIBLE DRAIN PIPE IS TO BE ATTACHED TO THE PIPE BARREL STRUCTURE WITH WATER-TIGHT CONNECTIONS.
 4. SEE SCHEDULE FOR ORIFICE SIZE.
 5. FAIRCLOTH TYPE OR EQUIVALENT SKIMMER TO BE USED.

FAIRCLOTH SKIMMER DETAIL
N.T.S.




HDR Engineering Inc.
of the Carolinas
440 S. Church St. Suite 1000
Charlotte, NC 28202-2075
704.338.6700
N.C.B.E.L.S. License Number F-0116

PROJECT MANAGER	M.D. PLUMMER, P.E.	
DESIGNED BY	R. BAYSDEN, P.E.	
DRAWN BY	R. BAYSDEN, P.E.	
CHECKED BY	J. READLING, P.E.	
ISSUE	DATE	DESCRIPTION
B	12/31/14	REVISED PER NCDENR COMMENTS
A	11/2014	ISSUED FOR APPROVAL
PROJECT NUMBER	453925-237673-018	










BRICKHAVEN No. 2 MINE TRACT "A" MINE
STRUCTURAL FILL
MONCURE, NC

EROSION AND SEDIMENTATION CONTROL DETAILS (2 OF 3)



FILENAME | 02C-14.dwg
SCALE | AS SHOWN

SHEET
02C-14



FOR SHOULDERS, SIDE DITCHES, SLOPES (MAX 3:1):

DATE	TYPE	PLANTING RATE
AUG 15 - NOV 1	TALL FESCUE	300 LBS/ACRE
NOV 1 - MAR 1	TALL FESCUE & ABRUZZI RYE	300 LBS/ACRE
MAR 1 - APR 15	HULLED COMMON BERMUDAGRASS	300 LBS/ACRE
APR 15 - JUN 30	TALL FESCUE AND BROWNTOP MILLET OR SORGHUM-SUDAN HYBRIDS***	300 LBS/ACRE
APR 15 - JUN 30	TALL FESCUE AND BROWNTOP MILLET OR SORGHUM-SUDAN HYBRIDS***	300 LBS/ACRE


*** TEMPORARY: RESEED ACCORDING TO OPTIMUM SEASON FOR DESIRED PERMANENT VEGETATION. DO NOT ALLOW TEMPORARY COVER TO GROW MORE THAN 12" IN HEIGHT BEFORE MOWING; OTHERWISE, FESCUE MAY BE SHADED OUT.

FOR SHOULDERS, SIDE DITCHES, SLOPES (MAX 3:1 TO 2:1):


DATE	TYPE	PLANTING RATE
MAR 1 - JUN 1	SERICA LESPEDEZA (SCARIFIED) AND USE THE FOLLOWING COMBINATIONS:	50 LBS/ACRE (SERICIA LESPEDEZA);
MAR 1 - APR 15	ADD TALL FESCUE	120 LBS/ACRE
MAR 1 - JUN 30	OR ADD WEEPING LOVE GRASS	10 LBS/ACRE
MAR 1 - JUN 30	OR ADD HULLED COMMON BERMUDAGRASS	25 LBS/ACRE
SEPT 1 - MAR 1	SERICA LESPEDEZA (UNHULLED UNSCARIFIED) AND TALL FESCUE	70 LBS/ACRE (SERICIA LESPEDEZA); 120 LBS/ACRE (TALL FESCUE)
NOV 1 - MAR 1	AND ABRUZZI RYE	25 LBS/ACRE

IF SOIL CONDITIONS ARE NOT KNOWN, APPLY LIME AT A RATE OF 1 TO 1.5 TONS/ACRE ON COARSE TEXTURED SOILS AND 2-3 TONS/ACRE ON FINE-TEXTURED SOILS. APPLY LIMESTONE UNIFORMLY AND INCORPORATE INTO THE TOP 4-6 INCHES OF SOIL. APPLY 10-10-10 FERTILIZER AT 700-1000 LBS/ACRE MIXED INTO THE TOP 4-6 INCHES OF SOIL.

- SEEDBED PREPARATION NOTES**
- SURFACE WATER CONTROL MEASURES TO BE INSTALLED ACCORDING TO PLAN.
 - AREAS TO BE SEEDBED SHALL BE RIPPED AND SPREAD WITH AVAILABLE TOPSOIL 3" DEEP. TOTAL SEEDBED PREPARED DEPTH SHALL BE 4" TO 6" DEEP.
 - LOOSE ROCKS, ROOTS AND OTHER OBSTRUCTIONS SHALL BE REMOVED FROM THE SURFACE SO THAT THEY WILL NOT INTERFERE WITH ESTABLISHMENT AND MAINTENANCE OF VEGETATION. SURFACE FOR FINAL SEEDBED PREPARATION AT FINISHED GRADES SHOWN SHALL BE REASONABLY SMOOTH AND UNIFORM.
 - IF NO SOIL TEST IS TAKEN, FERTILIZER AND LIME TO BE ACCORDING TO SEEDING SPECIFICATIONS BELOW. IN ADDITION, PROVIDE 15 LBS/1000 S.F. OF SUPERPHOSPHATE.
 - IF SOIL TEST IS TAKEN, PROVIDE LIME AND FERTILIZER ACCORDING TO SOIL TEST REPORT.
 - LIME AND FERTILIZER SHALL BE APPLIED UNIFORMLY AND MIXED WITH THE SOIL DURING SEEDBED PREPARATION. ADDITIONAL EROSION CONTROL MEASURES MAY BE REQUIRED DEPENDING ON FIELD CONDITION.
 - MULCH TO BE TACKED OR MECHANICALLY TIED DOWN IMMEDIATELY AFTER MULCH IS SPREAD.
 - ALL SLOPES GREATER THAN 2.5:1 SHALL BE STABILIZED WITH JUTE MESH.



- SEDIMENT TUBES - GENERAL NOTES**
- Sediment tubes may be installed along contours, in drainage conveyance channels, and around inlets to help prevent off-site discharge of sediment-laden stormwater runoff.
 - Sediment tubes are elongated tubes of compacted geotextiles, curled excelsior wood, natural coconut fiber, or hardwood mulch. Straw, pine needles, and leaf mulch-filled sediment tubes are not permitted.
 - The outer netting of the sediment tube should consist of seamless, high-density polyethylene photodegradable materials treated with ultraviolet stabilizers or a seamless, high-density polyethylene non-degradable material.
 - Sediment tubes, when used as checks within channels, should range between 18-inches and 24-inches depending on channel dimensions. Diameters outside this range may be allowed where necessary when approved.
 - Curled excelsior wood, or natural coconut products that are rolled up to create a sediment tube are not allowed.
 - Sediment tubes should be staked using wooden stakes (2-inch X 2-inch) or steel posts (standard "U" or "T" sections with a minimum weight of 1.25 pounds per foot) at a minimum of 48-inches in length placed on 2-foot centers.
 - Install all sediment tubes to ensure that no gaps exist between the soil and the bottom of the tube. Manufacturer's recommendations should always be consulted before installation.
 - The ends of adjacent sediment tubes should be overlapped 6-inches to prevent flow and sediment from passing through the field joint.
 - Sediment tubes should not be stacked on top of one another, unless recommended by manufacturer.
 - Each sediment tube should be installed in a trench with a depth equal to 1/5 the diameter of the sediment tube.
 - Sediment tubes should continue up the side slopes a minimum of 1-foot above the design flow depth of the channel.
 - Install stakes at a diagonal facing incoming runoff.
- SEDIMENT TUBES - INSPECTION & MAINTENANCE**
- The key to functional sediment tubes is weekly inspections, routine maintenance, and regular sediment removal.
 - Regular inspections of sediment tubes shall be conducted once every calendar week and, as recommended, within 24-hours after each rainfall even that produces 1/2-inch or more of precipitation.
 - Attention to sediment accumulations in front of the sediment tube is extremely important. Accumulated sediment should be continually monitored and removed when necessary.
 - Remove accumulated sediment when it reaches 1/3 the height of the sediment tube.
 - Removed sediment shall be placed in stockpile storage areas or spread thinly across disturbed area. Stabilize the removed sediment after it is relocated.
 - Large debris, trash, and leaves should be removed from in front of the sediment tube when found.
 - If erosion causes the edges to fail to a height equal to or below the height of the sediment tube, repairs should be made immediately to prevent runoff from bypassing tube.
 - Sediment tubes should be removed after the contributing drainage area has been completely stabilized. Permanent vegetation should replace areas from which sediment tubes have been removed.



HDR Engineering Inc.
of the Carolinas

440 S. Church St. Suite 1000
Charlotte, NC 28202-2075
704.338.6700


N.C.B.E.L.S. License Number F-0116

ISSUE	DATE	DESCRIPTION
B	12/31/14	REVISED PER NCDENR COMMENTS
A	11/2014	ISSUED FOR APPROVAL

PROJECT MANAGER	M.D. PLUMMER, P.E.
DESIGNED BY	R. BAYSDEN, P.E.
DRAWN BY	R. BAYSDEN, P.E.
CHECKED BY	J. READLING, P.E.
PROJECT NUMBER	453925-237673-018



BRICKHAVEN No. 2 MINE TRACT "A" MINE
STRUCTURAL FILL
MONCURE, NC



FILENAME | 02C-15.dwg
SCALE | AS SHOWN

SHEET
02C-15

EROSION AND SEDIMENTATION CONTROL DETAILS (3 OF 3)