

# **Monitoring Report MY04**

**Cedar Branch Restoration Site  
Monitoring Year 04  
DMS Contract 6598  
DMS Project Number 97009**

**DWR #: 20150904  
USACE Action ID: 2003-21395  
Randolph County, North Carolina**



Prepared for:  
NCDMS, 1652 Mail Service Center, Raleigh, NC 27699-1652

**Monitoring Data Collected: 2021  
Date Submitted: January 2022**

## Monitoring and Design Firm

Prepared by:



KCI Associates of North Carolina  
4505 Falls of Neuse Road  
Suite 400  
Raleigh, NC 27609  
(919) 783-9214

**Project Contact: Tim Morris**  
**Email: [tim.morris@kci.com](mailto:tim.morris@kci.com)**



## MEMORANDUM

Date: January 21, 2022

To: Matthew Reid, DMS Project Manager

From: Tim Morris, Project Manager  
KCI Associates of North Carolina, PA

Subject: Cedar Branch Stream Restoration Site  
MY-04 Monitoring Report Comments  
Yadkin River Basin CU 03040103  
Randolph County, North Carolina  
NCDMS Project # 97009  
Contract # 006598

Please find below our responses in italics to the MY-04 Monitoring Report comments from NCDMS received on January 3, 2022, for the Cedar Branch Stream Restoration Site.

Please update cover photo with representative photo from MY4. The current photo has been used since MY1.

➤ *Cover photo has been updated to a drone photo taken January 4, 2022.*

Please include additional information regarding the upcoming supplemental planting planned for the area between T1 and T1-1. Include size of planting area, type of material (bare root, containerized, etc.), number or planting density and proposed species. If proposed species differ from the approved mitigation plan, please note that in discussion.

➤ *Supplemental planting was done for the 0.4-acre area between T1 and T1-1 on January 4, 2022. There were 200 bare root trees planted, making the planting density 500 stems/acre. The proposed species (*Liriodendron tulipifera*, *Quercus palustris*, *Quercus alba*, *Quercus falcata*, and *Diospyros virginiana*) that were planted were all from the approved mitigation plan.*

Camera on T1-1 malfunctioned and only recorded 7 days according to report. Has all equipment been repaired/replaced and functioning correctly moving into MY5? Please add a short statement regarding the status of the monitoring equipment to this section.

➤ *The camera on T1-1 malfunctioned from January 1 to June 3 of 2021. The camera was replaced on June 3, 2021 and had a maximum of seven consecutive flow days and a total of 15 days of flow. The camera malfunctioned during the wetter part of the growing season and since the gauge on T1-1 was flowing for 87 consecutive days one can assume that the camera would have recorded flow days during that time if it had been working properly. All cameras and gauges will be working properly before the growing season for Monitoring Year 5.*

Discussion regarding stream flow states that “streams often flow at levels too small for gauges to record”. How are gauges installed? Are they installed in pools and calibrated to the downstream head of riffle or are they installed in a riffle? Some providers include flow gauge installation diagrams which help to clear up any ambiguity regarding measurements. An example is provided below. Consider including this information in the final report or having it available at the 2022 credit release meeting.

- *The above is generally our standard operating procedure for installing stream flow gauges and is how the gauge on T3 is installed. Due to the small size of T1-1 and the upper portion of T1, however, it was not possible to find a pool that was adequately deep enough for this. Although the gauges are installed in pools, these pools will occasionally flow but at levels below what the gauge can record (~1.5” of water in the stream). These periods are small and infrequent, and so the word “often” has been changed to “occasionally.”*

Table 5 and 6: Please include dates that stream and vegetation assessment field work was completed at the top of each table. The IRT has requested this information be included at the 2021 Credit Release Meeting.

- *These tables have been updated with the date field work was completed.*

Digital Deliverables: Please submit polygon features (e.g. shapefile, feature class) that characterize the low stem density area.

- *A polygon was created to represent the low stem density area.*

Sincerely,



Tim Morris  
Project Manager

## **TABLE OF CONTENTS**

Project Summary .....	1
Monitoring Results.....	2
Figure 1. Project Site Vicinity Map .....	3
References.....	4

### **Appendix A – Background Tables**

Table 1. Project Components and Mitigation Credits.....	6
Table 2. Project Activity and Reporting History .....	7
Table 3. Project Contacts .....	8
Table 4. Project Information .....	9

### **Appendix B – Visual Assessment Data**

CCPV .....	12
Table 5. Visual Stream Morphology Assessment .....	14
Table 6. Vegetation Condition Assessment .....	19
Photo Reference Points .....	20

### **Appendix C – Vegetation Plot Data**

Table 7. Stem Count Total and Planted by Plot and Species .....	25
---	----

### **Appendix D – Stream Measurement and Geomorphology Data**

Table 8. Baseline Stream Data Summary .....	27
Table 9. Cross-section Morphology Data Table .....	32

### **Appendix E – Hydrologic Data**

30-70 Percentile Graph .....	36
Table 10. Verification of Bankfull Events .....	37
Bankfull Verification and Precipitation Plot.....	39
Table 11. Verification of Stream Flow .....	40
Table 12. Stream Flow Criteria Attainment.....	40
Stream Flow Verification and Precipitation Plots.....	41
Table 13. Wetland Hydrology Verification .....	44
Groundwater and Precipitation Plots .....	45

### **Appendix F – Additional Information**

Correspondence with IRT .....	49
-------------------------------	----

## **PROJECT SUMMARY**

The Cedar Branch Restoration Site (CBRS) was completed in April 2018 and restored a total of 7,047 linear feet of stream. The CBRS is a riparian system in the Lower Yadkin River Basin (03040103 8-digit cataloging unit) in Randolph County, North Carolina. The site's natural hydrologic regime had been substantially modified through the relocation and straightening of the existing stream channels, impacted by cattle access, and cleared of any riparian buffer. This completed project restored impacted agricultural lands to a stable stream ecosystem with a functional riparian buffer and floodplain access.

The CBRS is protected by a 20.6 acre permanent conservation easement, held by the State of North Carolina. The site is located approximately 2.8 miles west of Sophia, North Carolina. Specifically, the site is 0.5 mile west on Mt. Olive Church Road from its intersection with Edgar Road (SR-1526).

The North Carolina Ecosystem Enhancement Program (NCEEP) publication in 2009 identified HUC 03040103050040 (Caraway Creek) as a Targeted Local Watershed (TLW). The project is also located within the Upper Uwharrie Local Watershed Plan (LWP) study area. The goals and priorities for the CBRS are based on the information presented in the Lower Yadkin River Basin Restoration Priorities: maintaining and enhancing water quality, restoring hydrology, and improving fish and wildlife habitat (NCEEP, 2009). The project will support the following basin priorities:

- Managing stormwater runoff
- Reducing fecal coliform inputs
- Improving/restoring riparian buffers
- Reducing sediment loading
- Improving stream stability
- Reducing nutrient loading
- Excluding livestock and implementing other agricultural BMP's

The goals for the project are to:

- Restore channelized and livestock-impacted streams to stable C/Cb channels.
- Restore a forested riparian buffer to provide bank stability, filtration, and shading.

The project goals will be addressed through the following objectives:

- Relocate a channelized stream to its historic landscape position.
- Install cross-sections sized to the bankfull discharge.
- Create bedform diversity with pools, riffles, and habitat structures
- Fence out livestock to reduce nutrient, bacterial, and sediment impacts from adjacent grazing and farming practices.
- Plant the site with native trees and shrubs and an herbaceous seed mix.

To restore the site, the stream was re-meandered and the bankfull elevation was tied to the historic floodplain where feasible. This restoration is expected to create wetland pockets throughout the new floodplain and bankfull bench. The entire site was planted to establish a forested riparian buffer.

The monitoring components were installed in April 2018. Three groundwater monitoring wells were installed to monitor the development of wetlands in the floodplain along the EI portions of T1 and T3. Three automatically recording pressure transducer stream gauges that take a reading every 10 minutes were installed near the top of T1, T1-1, and T3 to document flow within those reaches. Cameras were installed in the vicinity of each of these gauges and set to record a short video once a day to provide additional verification of flow. An additional stream gauge was installed along UTCC to record the occurrence of bankfull events. Thirteen 10 m x 10 m permanent vegetation monitoring plots were established. The locations of the planted stems relative to the origin within these plots, as well as the species, were recorded and planted stems were grouped into size categories (0-10 cm, 10-50 cm, 50-100 cm, >137 cm). Any

volunteers found within the plots were also grouped into size categories by species, but separate from the planted stems. Twelve permanent photo reference points were established and will be taken annually. Fifteen permanent cross-sections (ten riffle cross-sections and five pool cross-sections) were also established and a detailed longitudinal profile of the stream was taken. Wolman pebble counts were performed at all of the riffle cross-sections. The cross-section measurements will be repeated in future monitoring years, but the longitudinal profile will only be repeated if there are concerns about bed elevation adjustments. Reports will be submitted to DMS each year.

Vegetative success criteria for the site is 320 woody stems/acre after three years, 260 woody stems/acre after five years, and 210 woody stems/acre after seven years. A minimum of two bankfull events in separate years must also be recorded during the monitoring period. Bank height ratios should not exceed 1.2 and the entrenchment ratios should be 2.2 or greater. Visual assessments will also be used to identify problem areas.

### **MONITORING RESULTS**


Vegetation monitoring was not conducted in year four, per the mitigation plan, but will resume in year five. Privet growing along T1 and UTCC was treated by cutting and spraying of stumps between July 13 and 16, 2021. Johnson grass that was growing within the easement along UTCC was also treated by spraying at this time. A supplemental planting of the area between T1 and T1-1 is planned for the coming winter.

In addition to traditional stream monitoring, there are areas of fringe wetlands that were restored and enhanced along the bankfull benches of some reaches that will be monitored for informational purposes. These areas do not have success criteria associated with them, but they help illustrate the overall success of the restoration site. According to the Randolph County Soil Survey, the growing season at the CBRS extends from March 24 to November 13 (235 days). Daily rainfall data were obtained from the NC State Climate Office for a local weather station in Asheboro, NC. In 2021, February, June, July, and October experienced above average rainfall, while January, March, August, and September experienced average rainfall. The months of April, May, and November experienced below average rainfall for the site. Overall, the area experienced average rainfall during the 2021 growing season. During the site's fourth growing season, the groundwater monitoring well on T1 achieved 57 days (24.1%) of continuous saturation within twelve inches of the soil surface, while the two wells on T3 achieved 65 days (27.6%) and 21 days (8.8%). Several species of hydrophytic vegetation was also noted growing along the floodplains of T1 and T3 including *Juncus effuses* (FACW), *Cyperus strigosus* (FACW), *Persicaria pensylvanica* (FACW), and *Persicaria sagittata* (OBL).

The stream gauge on UTCC recorded 7 bankfull events in 2021. All three stream flow gauges recorded at least 30 consecutive days of flow. T1 recorded a maximum of 242 consecutive days of flow, while T1-1 recorded a maximum of 87 days and T3 recorded a maximum of 86 days. The gauge data was further backed up by the cameras on site. Due to moisture getting into the cameras at the beginning of the year, the camera on T1 didn't begin recording until March 25, and the cameras on T1-1 and T3 didn't begin recording until June 3. Despite this 2 out of the 3 cameras managed to record flow for more than 30 consecutive days. The camera on T1 showed flow for a maximum of 178 consecutive days, while the camera on T3 showed flow for a maximum of 61 consecutive days. The camera on T1-1 only capture flow for a maximum of 7 consecutive days. This camera was not recording during the time that the gauge recorded 87 consecutive days of flow. The difference in the number of days obtained from the cameras as compared to those obtained from the gauges is largely due to fact that the streams occasionally flow at levels too small for the gauges to record and the cameras are occasionally obscured by vegetation.

The longitudinal profile was not surveyed for the fourth-year monitoring because there were no concerns about bed elevation adjustments. The cross-section survey was also not conducted for the fourth-monitoring year, as stipulated in the Mitigation Plan. Cross-sections will be surveyed again in monitoring year five.

**Figure 1. Project Site Vicinity Map**



## REFERENCES

- NCDENR, Ecosystem Enhancement Program. 2009. Broad River Basin Restoration Priorities 2009. Raleigh, NC. Last accessed 1/2016 at:  
[http://portal.ncdenr.org/c/document\\_library/get\\_file?uuid=705d1b58-cb91-451e-aa58-4ef128b1e5ab&groupId=60329](http://portal.ncdenr.org/c/document_library/get_file?uuid=705d1b58-cb91-451e-aa58-4ef128b1e5ab&groupId=60329)
- NCDENR, Ecosystem Enhancement Program. 2014. NCDENR, Ecosystem Enhancement Program. 2014. Stream and Wetland Mitigation Monitoring Guidelines. Last accessed 1/2016 at:  
[http://portal.ncdenr.org/c/document\\_library/get\\_file?p\\_l\\_id=60409&folderId=18877169&name=DLFE-86604.pdf](http://portal.ncdenr.org/c/document_library/get_file?p_l_id=60409&folderId=18877169&name=DLFE-86604.pdf)
- NCDENR, Ecosystem Enhancement Program. 2014. Stream and Wetland Mitigation Monitoring Guidelines. Last accessed 6/2015 at:  
[http://portal.ncdenr.org/c/document\\_library/get\\_file?p\\_l\\_id=60409&folderId=18877169&name=DLFE-86606.pdf](http://portal.ncdenr.org/c/document_library/get_file?p_l_id=60409&folderId=18877169&name=DLFE-86606.pdf)
- NC Wetland Functional Assessment Team. 2010. NC Wetland Assessment Method (NC WAM) User Manual, version 4.1. Last accessed 11/2012 at:  
[http://portal.ncdenr.org/c/document\\_library/get\\_file?uuid=76f3c58b-dab8-4960-ba43-45b7faf06f4c&groupId=38364](http://portal.ncdenr.org/c/document_library/get_file?uuid=76f3c58b-dab8-4960-ba43-45b7faf06f4c&groupId=38364)
- Schafale, M.P. and A.S. Weakley. 2012. Guide to the Natural Communities of North Carolina: Fourth Approximation. Natural Heritage Program, Division of Parks and Recreation, N.C. Department of Environment and Natural Resources. Raleigh, NC.
- Soil Survey Staff, Natural Resources Conservation Service, United States Department of Agriculture. *Soil Survey of Randolph County, North Carolina*. 2006

# **APPENDIX A**

## Background Tables

<b>Table 1. Project Components and Mitigation Credits Cedar Branch Restoration Site, DMS Project #97009</b>									
<b>Mitigation Credits</b>									
	<b>Stream</b>		<b>Riparian Wetland</b>		<b>Non-riparian Wetland</b>		<b>Buffer</b>	<b>Nitrogen Nutrient Offset</b>	<b>Phosphorous Nutrient Offset</b>
<b>Type</b>	R	RE	R	RE	R	RE			
<b>Linear Feet/Acres</b>	5,230	1,813							
<b>Credits†</b>	5,234	966							
<b>TOTAL CREDITS</b>	6,200								
<b>Project Components</b>									
<b>Project Component -or- Reach ID</b>	<b>Stationing/ Location</b>		<b>Existing Footage/ Acreage</b>	<b>Approach (PI, PII etc.)</b>	<b>Restoration -or- Restoration Equivalent</b>	<b>Restoration Footage/ Acreage</b>	<b>Mitigation Ratio</b>		
Tributary 1	50+00 to 55+50		550	Enhancement II	220	550	2.5:1		
	55+50 to 58+24		257	Enhancement I	183	274	1.5:1		
	58+24 to 61+17		229	Restoration	294	293	1:1		
Tributary 1-1	70+00 to 73+13		313	Enhancement II	125	313	2.5:1		
Tributary 2	80+00 to 80+49		46	Enhancement II	20	49	2.5:1		
	80+49 to 81+27		77	Restoration	78	78	1:1		
Tributary 3	90+00 to 96+27		624	Enhancement I	418	627	1.5:1		
	96+27 to 101-57		517	Restoration	530	530	1:1		
Tributary 3-1	150+00 to 150+78		68	Restoration	78	78	1:1		
Tributary 4*	250+00 to 257+42		677	Restoration	692	692	1:1		
Tributary 5**	300+00 to 300+95		64	N/A	0	(95)	N/A		
UTCC*	10+00 to 46+09		3,246	Restoration	3,562	3,559	1:1		
<b>Component Summation</b>									
<b>Restoration Level</b>	<b>Stream (linear feet)</b>	<b>Riparian Wetlands (Acres)</b>		<b>Non-Riparian Wetlands (Acres)</b>	<b>Buffer (square feet)</b>	<b>Upland (Acres)</b>			
		Riverine	Non-Riverine						
Restoration	5,234 lf								
Enhancement									
Enhancement I	901								
Enhancement II	912								
<b>TOTAL CREDITS</b>	6,200								

R= Restoration RE= Restoration Equivalent of Creation or Enhancement

\*=Crossings have been removed from creditable linear footage for all project streams.

\*\*=Tributary 5 does not have any mitigation credit, but is included to show its stationing as part of the mitigation project.

†=Changes made during construction resulted in the loss of 4 lf of stream, but per IRT review, this did not result in a loss of credits. Please see Appendix F for additional information.

<b>Table 2. Project Activity &amp; Reporting History Cedar Branch Restoration Sites, DMS Project #97009</b>		
<b>Activity or Report</b>	<b>Data Collection Complete</b>	<b>Actual Completion or Delivery</b>
Mitigation Plan		May 2017
Final Design - Construction Plans		March 8, 2017
Construction Grading Completed		March 28, 2018
Planting Completed		April 6, 2018
Baseline Monitoring/Report	April 2018	May 2018
<i>Vegetation Monitoring</i>	<i>April 10, 2018</i>	
<i>Stream Survey</i>	<i>April 11, 2018</i>	
Year 1 Monitoring	January 2019	January 2019
<i>Vegetation Monitoring</i>	<i>November 5, 2018</i>	
<i>Stream Survey</i>	<i>January 14, 2019</i>	
Crossing Repair(outside easement)	May 2019	
Year 2 Monitoring	July 2019	December 2019
<i>Vegetation Monitoring</i>	<i>July 9, 2019</i>	
<i>Stream Survey</i>	<i>June 26, 2019</i>	
Year 3 Monitoring	July 2020	December 2020
<i>Vegetation Monitoring</i>	<i>July 31, 2020</i>	
<i>Stream Survey</i>	<i>June 30, 2020</i>	
Invasive Treatment		July 16, 2021
Year 4 Monitoring	November 2021	December 2021
<i>Vegetation Monitoring</i>	<i>N/A</i>	
<i>Stream Survey</i>	<i>N/A</i>	

<b>Table 3. Project Contacts Cedar Branch Restoration Site, DMS Project #97009</b>	
<b>Design Firm</b>	KCI Associates of North Carolina 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 278-2512 Fax: (919) 783-9266
<b>Construction Contractor</b>	KCI Environmental Technologies and Construction 4505 Falls of Neuse Road, Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 278-2512
<b>Planting Contractor</b>	Conservation Services Inc. 1620 N. Delphine Ave. Waynesboro, VA 22980 Contact: Mr. David Coleman Phone: (540) 941-0067
<b>Monitoring Performers</b>	KCI Associates of North Carolina 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 278-2514 Fax: (919) 783-9266

<b>Table 4. Project Information</b>						
<b>Cedar Branch Restoration Site, DMS Project #97009</b>						
<b>Project Name</b>	Cedar Branch Restoration Site					
<b>County</b>	Randolph County					
<b>Project Area (acres)</b>	21.3 acres					
<b>Project Coordinates (lat. and long.)</b>	35.823878° N, -79.90855° W					
<b>Project Watershed Summary Information</b>						
<b>Physiographic Province</b>	Piedmont					
<b>River Basin</b>	Yadkin					
<b>USGS Hydrologic Unit 8-digit</b>	03040103	<b>USGS Hydrologic Unit 14-digit</b>			03040103050040	
<b>DWQ Sub-basin</b>	13-2-3					
<b>Project Drainage Area (acres)</b>	294 acres					
<b>Project Drainage Area Percentage of Impervious Area</b>	4%					
<b>CGIA Land Use Classification</b>	Managed Herbaceous Cover 59% (173 ac), Mixed Hardwoods/Conifers 34% (100 ac), Low Density Developed 5% (15 ac), Transportation 2% (6 ac)					
<b>Existing Reach Summary Information</b>						
<b>Parameters</b>	<b>UTCC</b>	<b>T1, T1-1</b>	<b>T2</b>	<b>T3, T3-1</b>	<b>T4</b>	<b>T5</b>
Length of reach (linear feet)	3,038	1,349	124	1,209	627	61
Drainage area (acres)	88 acres	30 acres	18 acres	28 acres	30 acres	31 acres
NCDWQ Water Quality Classification	C	C	C	C	C	C
Rosgen Classification	G4c-E4	G4	G4	E4	G4	C4b
Evolutionary trend	Channelized, Stage III	Channelized, Stage III	Channelized, Stage III	Channelized, Stage III	Channelized, Stage III	Stable
Mapped Soil Series	Mecklenburg Clay Loam	Wynott-Enon Complex	Mecklenburg Clay Loam	Mecklenburg Clay Loam	Mecklenburg Clay Loam	Mecklenburg Clay Loam
Drainage class	Well drained	Well drained	Well drained	Well drained	Well drained	Well drained
Soil Hydric status	Hydric	Hydric	Hydric	Hydric	Hydric	Hydric
Slope	1.5%	3.1%	3.1%	3.7%	3.1%	2.7%
FEMA classification	Zone X	Zone X	Zone X	Zone X	Zone X	Zone X
Existing vegetation community	Pasture, Headwater Forest	Pasture, Headwater Forest	Headwater Forest	Pasture	Pasture	Headwater Forest
<b>Existing Wetland Summary Information</b>						
<b>Parameters</b>						
Size of Wetland (acres)	0.02 (WA)		0.03 (WB and WC)			
Wetland Type	Bottomland Hardwood Forest		Bottomland Hardwood Forest			
Mapped Soil Series	Wynott-Enon Complex		Mecklenburg clay loam			
Drainage class	Well Drained		Well Drained			
Soil Hydric Status	Hydric		Hydric			
Source of Hydrology	Stream Floodplain		Hillside Seepage and Stream Floodplain			
Hydrologic Impairment	Ditching and Grazing		Ditching and Grazing			
Existing vegetation community	Forested Wetland (Headwater Forest)		Emergent Wetland (Non-Tidal Freshwater Marsh)			

<b>Regulatory Considerations</b>			
<b>Regulation</b>	<b>Applicable?</b>	<b>Resolved?</b>	<b>Supporting Documentation</b>
Waters of the United States – Section 404	Yes	NWP 27	Jurisdictional Determination
Waters of the United States – Section 401	Yes	NWP 27	Jurisdictional Determination
Endangered Species Act	No	N/A	N/A
Historic Preservation Act	No	N/A	N/A
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A
Essential Fisheries Habitat	No	N/A	N/A


# **APPENDIX B**

## Visual Assessment Data



**LEGEND:**

- VEG PLOT ACHIEVING DENSITY CRITERION .....
- VEG PLOT BELOW DENSITY CRITERION .....
- VEG PLOT TOTAL / PLANTED STEM DENSITY ..... **781/738**
- STREAM GAUGE .....
- WETLAND GAUGE .....
- PHOTO POINT .....
- CROSS-SECTION .....
- CONSERVATION EASEMENT .....
- STREAM RESTORATION .....
- STREAM ENHANCEMENT I .....
- STREAM ENHANCEMENT II .....
- NON-CREDIT STREAM LENGTH .....
- STEP POOL .....
- RIFFLE CASCADE .....
- RIFFLE ENHANCEMENT .....
- RIFFLE GRADE CONTROL .....
- LIVE LIFT .....
- LOW STEM DENSITY .....
- INVASIVE SPECIES TREATMENT (2021) .....



VEG DATA FROM MY03 (2020)  
 IMAGE SOURCE: NC 2018 STATEWIDE ORTHOIMAGERY

NO.	DATE	DESCRIPTION




**KCI**  
 ASSOCIATES OF NC  
 ENGINEERS • PLANNERS • SCIENTISTS  
 4805 FALLS OF NEUSE ROAD, SUITE 400  
 RALEIGH, NORTH CAROLINA 27609

**CEDAR BRANCH  
 STREAM RESTORATION SITE  
 MONITORING YEAR 4**  
 RANDOLPH COUNTY, NORTH CAROLINA

DATE: NOV 2021  
 SCALE: GRAPHIC


**CURRENT  
 CONDITION  
 PLAN VIEW**



**LEGEND:**

- VEG PLOT ACHIEVING DENSITY CRITERION .....
- VEG PLOT BELOW DENSITY CRITERION .....
- VEG PLOT TOTAL / PLANTED STEM DENSITY ..... **781/738**
- STREAM GAUGE .....
- WETLAND GAUGE .....
- PHOTO POINT .....
- CROSS-SECTION .....
- CONSERVATION EASEMENT .....
- STREAM RESTORATION .....
- STREAM ENHANCEMENT I .....
- STREAM ENHANCEMENT II .....
- NON-CREDIT STREAM LENGTH .....
- STEP POOL .....
- RIFFLE CASCADE .....
- RIFFLE ENHANCEMENT .....
- RIFFLE GRADE CONTROL .....
- LIVE LIFT .....
- LOW STEM DENSITY .....
- INVASIVE SPECIES TREATMENT (2021) .....

VEG DATA FROM MY03 (2020)  
 IMAGE SOURCE: NC 2018 STATEWIDE ORTHOIMAGERY



	REVISIONS
 <b>KCI</b> ASSOCIATES OF NC ENGINEERS • PLANNERS • SCIENTISTS 4805 FALLS OF NEUSE ROAD, SUITE 400 RALEIGH, NORTH CAROLINA 27609	
<b>CEDAR BRANCH          STREAM RESTORATION SITE          MONITORING YEAR 4</b> RANDOLPH COUNTY, NORTH CAROLINA	
DATE: NOV 2021 SCALE: GRAPHIC	
<b>CURRENT          CONDITION          PLAN VIEW</b>	
SHEET 2 OF 2	

Table 5 Visual Stream Morphology Stability Assessment

Date of field visual assessment: 11/17/2021

Cedar Branch Stream Restoration Site, DMS Project#97009

Reach ID UTCC

Assessed Length 3,559

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	48	48			100%
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	47	47			100%
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	47	47			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	48	48			100%
2. Thalweg centering at downstream of meander (Glide)		47	47	100%			
<b>Totals</b>							
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>							
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	36	36			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	36	36			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	36	36			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	36	36			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	36	36			100%

Table 5 Visual Stream Morphology Stability Assessment

Date of field visual assessment: 11/17/2021

Cedar Branch Stream Restoration Site, DMS Project#97009

Reach ID T1

Assessed Length 1,117

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	14	14			100%
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	14	14			100%
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	14	14			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	14	14			100%
		2. Thalweg centering at downstream of meander (Glide)	14	14			100%
<b>Totals</b>					0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	5	5			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	5	5			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	5	5			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	5	5			100%

Table 5 Visual Stream Morphology Stability Assessment

Date of field visual assessment: 11/17/2021

Cedar Branch Stream Restoration Site, DMS Project#97009

Reach ID T2

Assessed Length 127

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	4	4			100%
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	3	3			100%
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	3	3			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	4	4			100%
2. Thalweg centering at downstream of meander (Glide)		3	3			100%	
<b>Totals</b>					0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	0	0			N/A
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	0	0			N/A
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	0	0			N/A
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	0	0			N/A
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	0	0			N/A

Table 5 Visual Stream Morphology Stability Assessment

Date of field visual assessment: 11/17/2021

Cedar Branch Stream Restoration Site, DMS Project#97009

Reach ID T3

Assessed Length 1,157

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	27	27			100%
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	37	37			100%
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	37	37			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	27	27			100%
		2. Thalweg centering at downstream of meander (Glide)	37	37			100%
<b>Totals</b>					0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	28	28			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	28	28			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	28	28			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	28	28			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	28	28			100%

Table 5 Visual Stream Morphology Stability Assessment

Date of field visual assessment: 11/17/2021

Cedar Branch Stream Restoration Site, DMS Project#97009

Reach ID T4

Assessed Length 692

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	19	19			100%
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	22	22			100%
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	22	22			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	19	19			100%
		2. Thalweg centering at downstream of meander (Glide)	22	22			100%
<b>Totals</b>					0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	13	13			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	13	13			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	13	13			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	13	13			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	13	13			100%

**Table 6** **Vegetation Condition Assessment**  
**Cedar Branch Stream Restoration Site, DMS Project# 97009**

Date of field visual assessment: 11/17/2021

**Planted Acreage 20.6**

<b>Vegetation Category</b>	<b>Definitions</b>	<b>Mapping Threshold</b>	<b>CCPV Depiction</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Planted Acreage</b>
<b>1. Bare Areas</b>	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	0	0.00	0.0%
<b>2. Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Pattern and Color	1	0.36	1.7%
<b>Total</b>				<b>1</b>	<b>0.36</b>	<b>1.7%</b>
<b>3. Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	0	0.00	0.0%
<b>Cumulative Total</b>				<b>1</b>	<b>0.36</b>	<b>1.7%</b>
<b>Easement Acreage 20.6</b>						
<b>Vegetation Category</b>	<b>Definitions</b>	<b>Mapping Threshold</b>	<b>CCPV Depiction</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Easement Acreage</b>
<b>4. Invasive Areas of Concern</b>	Areas or points (if too small to render as polygons at map scale).	1000 SF	Pattern and Color	0	0.00	0.0%
<b>5. Easement Encroachment Areas</b>	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

## Photo Reference Photos



PP1 – MY-00 – 4/18/18



PP1 – MY-04 – 9/27/21



PP2 – MY-00 – 4/18/18



PP2 – MY-04 – 9/27/21



PP3 – MY-00 – 4/18/18



PP3 – MY-04 – 9/27/21



PP4 – MY-00 – 4/18/18



PP4 – MY-04 – 9/27/21



PP5 – MY-00 – 4/18/18



PP5 – MY-04 – 9/27/21



PP6– MY-00 – 4/18/18



PP6– MY-04 – 9/27/21



PP7 – MY-00 – 4/18/18




PP7 – MY-04 – 9/27/21



PP8 – MY-00 – 4/18/18



PP8 – MY-04 – 9/27/21



PP9– MY-00 – 4/18/18



PP9– MY-04 – 9/27/21



PP10 – MY-00 – 4/18/18



PP10 – MY-04 – 9/27/21



PP11 – MY-00 – 4/18/18



PP11 – MY-04 – 9/27/21



PP12– MY-00 – 4/18/18



PP12– MY-04 – 9/27/21

# **APPENDIX C**

## Vegetation Plot Data

<b>Table 7. Stem Count by Plot and Species Cedar Branch Restoration Site, DMS Project #97009</b>								
<b>Species</b>	<b>Annual Means</b>							
	<b>MY03 (2020)</b>		<b>MY02 (2019)</b>		<b>MY01 (2018)</b>		<b>MY00 (2018)</b>	
	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>
American Elm ( <i>Ulmus americana</i> )		1		1				
Baccharis ( <i>Baccharis hamifolia</i> )		1						
Black Walnut ( <i>Juglans nigra</i> )		1		1				
Black Willow ( <i>Salix nigra</i> )		3		3		1		
Eastern Sycamore ( <i>Platanus occidentalis</i> )	46	48	46	48	46	46		
Green Ash ( <i>Fraxinus pennsylvanica</i> )	37	37	37	37	36	38		
Oak ( <i>Quercus sp.</i> )							30	30
Persimmon ( <i>Diospyros virginiana</i> )	12	13	12	13	8	8		
Pin Oak ( <i>Quercus palustris</i> )	5	5	5	5	5	5		
River Birch ( <i>Betula nigra</i> )	16	16	16	16	16	16	6	6
Silver Willow ( <i>Salix sericea</i> )		1		1		1		
Smooth Sumac ( <i>Rhus glabra</i> )						1		
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )	52	52	52	52	68	68		
Sweet Gum ( <i>Liquidambar styraciflua</i> )		2						
Tulip Poplar ( <i>Liriodendron tulipifera</i> )	19	21	19	21	31	31	13	13
White Oak ( <i>Quercus alba</i> )	20	20	20	20				
Willow Oak ( <i>Quercus phellos</i> )	30	30	30	30	31	31	1	1
Unknown							280	280
<b>Stem count</b>	237	251	237	248	241	246	330	330
<b>size (ares)</b>	13		13		13		13	
<b>size (ACRES)</b>	0.32		0.32		0.32		0.32	
<b>Species count</b>	9	15	9	13	8	11	5	5
<b>Stems per ACRE</b>	738	781	738	772	750	766	1027	1027

# **APPENDIX D**

## **Stream Measurement and Geomorphology Data**

**Table 8. UTCC Baseline Stream Data Summary  
Cedar Branch Restoration Site, DMS Project #97009**

Parameter	Pre-Existing Condition					Reference Reach(es) Data					Design			As-built			
<b>Dimension - Riffle</b>	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	UTCC-1	UTCC-2	UTCC-3	Min	Mean	Max	n
Bankfull Width (ft)	7.8	10.5	10.1	13.9	4	9.0	13.3	13.1	17.7	6	11.7	13.2	15.0	11.7	13.4	15.2	5
Floodprone Width (ft)	9.6	31.7	33.5	50.0	4	13.1	55.6	50.0	100.0	6	90	100	105	>40	>40	>50	5
Bankfull Mean Depth (ft)	1.2	1.4	1.4	1.7	4	0.9	1.2	1.2	1.5	6	1.0	1.0	1.1	0.8	1.0	1.1	5
Bankfull Max Depth (ft)	1.7	2.2	2.2	2.8	4	1.3	1.7	1.7	2.0	6	1.5	1.5	1.7	1.4	1.6	1.8	5
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	11.3	14.6	15.1	16.9	4	10.4	16.4	14.0	24.7	6	11.3	13.2	16.9	9.6	12.8	15.8	5
Width/Depth Ratio	5.3	7.6	6.9	11.4	4	7.6	11.1	11.5	13.4	6	12.1	13.2	13.2	10.8	14.3	18.1	5
Entrenchment Ratio	1.2	2.9	2.6	5.0	4	1.3	3.8	3.9	5.9	6	>2.2	>2.2	>2.2	2.9	3.6	4.8	5
Bank Height Ratio	1.0	1.9	2.0	2.5	4	1.0	1.0	1.0	1.0	6	1.0	1.0	1.0	1.0	1.0	1.0	5
<b>Pattern</b>																	
Channel Beltwidth (ft)	*					45					41-54	46-58	53-74	41	54	74	47
Radius of Curvature (ft)	*					13-42					25-35	30-35	35-45	25	34	45	47
Rc:Bankfull width (ft/ft)	*					1.3-4.4					2.1-3.0	2.3-2.7	2.3-3.0	2.1	2.6	3.0	47
Meander Wavelength (ft)	*					93-136					101-150	115-155	153-180	101	142	180	47
Meander Width Ratio	*					4.5-5.0					3.5-4.6	3.5-4.4	3.5-4.9	3.5	4.1	4.9	47
<b>Profile</b>																	
Riffle Length (ft)														4.6	34.7	57.4	48
Riffle Slope (ft/ft)	0.021	0.032	0.03	0.048	4	0.013-0.028					0.020-0.037	0.020-0.035	0.020-0.035	0.039	0.023	0.053	48
Pool Length (ft)	*					3-25					19-42	20-49	36-61	4.3	28.5	55.0	47
Pool Spacing (ft)	*					30-59					50-83	67-91	79-105	37.3	77.5	124.0	47
<b>Substrate and Transport Parameters</b>																	
SC% / Sa% / G% / C% / B% /Be%	0%/23%/63%/13%/1%/0%					0.3%/19%/66%/14%/0.7%/0%								3%/6%/67%/23%/0%/0%			
d16 / d35 / d50 / d84 / d95 (mm)	1.5/5.4/16/55/90					1.7/6.4/19/56/93								10/27/37/78/113			
Channel length (ft)	3,246										1,400	512	1,650	3,562			
Drainage Area (SM)	0.45					0.13-0.49					0.22	0.28	0.41	0.41			
Rosgen Classification	G4c-E4					B4c					C4	C4	C4	C4			
Sinuosity	1.0					1.2					1.2	1.2	1.2	1.2			
Water Surface Slope (ft/ft)	0.015					0.013					0.013	0.013	0.013	0.013			

\*No data shown due to channelization/lack of bed diversity

<b>Table 8. T1 Baseline Stream Data Summary</b>																			
<b>Cedar Branch Restoration Site, DMS Project #97009</b>																			
<b>Parameter</b>	<b>Pre-Existing Condition</b>					<b>Reference Reach(es) Data (UTCC)</b>					<b>Design</b>				<b>As-built</b>				
<b>Dimension - Riffle</b>	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Mean	Max	n	Min	Mean	Max	n	
Bankfull Width (ft)	5.8					9.0	13.3	13.1	17.7	6	7.8				8.9				
Floodprone Width (ft)	9.0					13.1	55.6	50.0	100.0	6	50				>40				
Bankfull Mean Depth (ft)	0.9					0.9	1.2	1.2	1.5	6	0.6				0.5				
Bankfull Max Depth (ft)	1.2					1.3	1.7	1.7	2.0	6	1.0				1.0				
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	5.0					10.4	16.4	14.0	24.7	6	5.0				4.6				
Width/Depth Ratio	6.7					7.6	11.1	11.5	13.4	6	12.1				17.0				
Entrenchment Ratio	1.5					1.3	3.8	3.9	5.9	6	>2.2				4.2				
Bank Height Ratio	2.3					1.0	1.0	1.0	1.0	6	1.0				1.0				
<b>Pattern</b>																			
Channel Beltwidth (ft)			*					45			29-36				29	33	36	14	
Radius of Curvature (ft)			*					13-42			15-25				15	20	25	14	
Rc:Bankfull width (ft/ft)			*					1.3-4.4			1.9-3.2				1.9	2.6	3.2	14	
Meander Wavelength (ft)			*					93-136			72-80				72	76	80	14	
Meander Width Ratio			*					4.5-5.0			3.7-4.6				3.7	4.2	4.6	14	
<b>Profile</b>																			
Riffle Length (ft)															3.6	20.9	32.9	14	
Riffle Slope (ft/ft)	0.018							0.013-0.028			0.025-0.040				0.019	0.042	0.076	14	
Pool Length (ft)	*							3-25			8-25				5.1	11.8	20.1	14	
Pool Spacing (ft)	*							30-59			42-51				17.1	40.1	58.5	14	
<b>Substrate and Transport Parameters</b>																			
SC% / Sa% / G% / C% / B% / Be%	0%/15%/75%/10%/0%/0%					0.3%/19%/66%/14%/0.7%/0%									1%/14%/79%/6%/0%/0%				
d16 / d35 / d50 / d84 / d95 (mm)	2.1/5/12/50/98					1.7/6.4/19/56/93									2.7/15/24/47/77				
Channel length (ft)	1,036										1,118				1,118				
Drainage Area (SM)	0.05					0.13-0.49					0.05				0.05				
Rosgen Classification	G4					B4c					C4b				C4b				
Sinuosity	1.0					1.2					1.3				1.3				
Water Surface Slope (ft/ft)	0.031					0.013					0.025				0.025				

\*No data shown due to channelization/lack of bed diversity

<b>Table 8. T2 Baseline Stream Data Summary</b>																		
<b>Cedar Branch Restoration Site, DMS Project #97009</b>																		
<b>Parameter</b>	<b>Pre-Existing Condition</b>					<b>Reference Reach(es) Data (UTCC)</b>					<b>Design</b>				<b>As-built</b>			
<b>Dimension - Riffle</b>	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Mean	Max	n	Min	Mean	Max	n
Bankfull Width (ft)	**					9.0	13.3	13.1	17.7	6	7.8				**			
Floodprone Width (ft)	**					13.1	55.6	50.0	100.0	6	30				**			
Bankfull Mean Depth (ft)	**					0.9	1.2	1.2	1.5	6	0.6				**			
Bankfull Max Depth (ft)	**					1.3	1.7	1.7	2.0	6	1.0				**			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	**					10.4	16.4	14.0	24.7	6	5.0				**			
Width/Depth Ratio	**					7.6	11.1	11.5	13.4	6	12.1				**			
Entrenchment Ratio	**					1.3	3.8	3.9	5.9	6	>2.2				**			
Bank Height Ratio	**					1.0	1.0	1.0	1.0	6	1.0				**			
<b>Pattern</b>																		
Channel Beltwidth (ft)			*					45			N/A				**			
Radius of Curvature (ft)			*					13-42			15-25				**			
Rc:Bankfull width (ft/ft)			*					1.3-4.4			1.9-3.2				**			
Meander Wavelength (ft)			*					93-136			N/A				**			
Meander Width Ratio			*					4.5-5.0			N/A				**			
<b>Profile</b>																		
Riffle Length (ft)	**														9.4	20.0	24.9	4
Riffle Slope (ft/ft)	**							0.013-0.028			0.026-0.027				0.023	0.025	0.027	4
Pool Length (ft)	**							3-25			12-17				6.4	8.1	9.0	3
Pool Spacing (ft)	**							30-59			38				36.4	37.8	39.1	3
<b>Substrate and Transport Parameters</b>																		
SC% / Sa% / G% / C% / B% / Be%			**					0.3%/19%/66%/14%/0.7%/0%							**			
d16 / d35 / d50 / d84 / d95 (mm)			**					1.7/6.4/19/56/93							**			
Channel length (ft)				123									127					127
Drainage Area (SM)				0.03				0.13-0.49					0.03					0.03
Rosgen Classification				G4				B4c					C4					C4
Sinuosity				1.0				1.2					N/A					N/A
Water Surface Slope (ft/ft)				0.031				0.013					0.017					0.016

\*No data shown due to channelization/lack of bed diversity

<b>Table 8. T3 Baseline Stream Data Summary Cedar Branch Restoration Site, DMS Project #97009</b>																		
<b>Parameter</b>	<b>Pre-Existing Condition</b>					<b>Reference Reach(es) Data (UTCC)</b>					<b>Design</b>				<b>As-built</b>			
<b>Dimension - Riffle</b>	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Mean	Max	n	Min	Mean	Max	n
Bankfull Width (ft)	4.7	5.4		6.0	2	9.0	13.3	13.1	17.7	6	7.8				5.9	5.9	6.0	2
Floodprone Width (ft)	11.3	13.5		15.7	2	13.1	55.6	50.0	100.0	6	30				>25	>25	>25	2
Bankfull Mean Depth (ft)	0.8	0.8		0.8	2	0.9	1.2	1.2	1.5	6	0.6				0.4	0.5	0.5	2
Bankfull Max Depth (ft)	1.3	1.3		1.3	2	1.3	1.7	1.7	2.0	6	1.0				0.7	0.8	0.8	2
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	3.9	4.5		5.0	2	10.4	16.4	14.0	24.7	6	5.0				2.5	2.8	3.1	2
Width/Depth Ratio	5.6	6.4		7.1	2	7.6	11.1	11.5	13.4	6	12.1				11.4	12.6	13.8	2
Entrenchment Ratio	1.3	2.4		3.4	2	1.3	3.8	3.9	5.9	6	>2.2				4.4	4.7	5.1	2
Bank Height Ratio	1.6	2.1		2.6	2	1.0	1.0	1.0	1.0	6	1.0				1.0	1.0	1.0	2
<b>Pattern</b>																		
Channel Beltwidth (ft)			*					45			N/A							
Radius of Curvature (ft)			*					13-42			15-25							
Rc:Bankfull width (ft/ft)			*					1.3-4.4			1.9-3.2							
Meander Wavelength (ft)			*					93-136			N/A							
Meander Width Ratio			*					4.5-5.0			N/A							
<b>Profile</b>																		
Riffle Length (ft)															19.7	28.1	68.8	26
Riffle Slope (ft/ft)	0.046	0.067		0.087	2		0.013-0.028				0.025-0.042				0.021	0.034	0.063	26
Pool Length (ft)	*						3-25				11-22				3.6	7.3	11.3	35
Pool Spacing (ft)	*						30-59				32-55				6.8	30.5	85.9	35
<b>Substrate and Transport Parameters</b>																		
SC% / Sa% / G% / C% / B% / Be%	0%/31%/63%/6%/0%/0%					0.3%/19%/66%/14%/0.7%/0%									6%/0%/75%/19%/0%/0%			
d16 / d35 / d50 / d84 / d95 (mm)	1.0/2.4/6.5/33/73					1.7/6.4/19/56/93									18/32/41/71/105			
Channel length (ft)	1,141										1,157				1,157			
Drainage Area (SM)	0.04					0.13-0.49					0.04				0.04			
Rosgen Classification	E4					B4c					C4b				C4b			
Sinuosity	1.0					1.2					N/A				N/A			
Water Surface Slope (ft/ft)	0.037					0.013					0.035				0.035			

\*No data shown due to channelization/lack of bed diversity

<b>Table 8. T4 Baseline Stream Data Summary</b>																			
<b>Cedar Branch Restoration Site, DMS Project #97009</b>																			
<b>Parameter</b>	<b>Pre-Existing Condition</b>					<b>Reference Reach(es) Data (UTCC)</b>					<b>Design</b>				<b>As-built</b>				
<b>Dimension - Riffle</b>	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Mean	Max	n	Min	Mean	Max	n	
Bankfull Width (ft)	6.5					9.0	13.3	13.1	17.7	6	7.8				6.7	6.8	6.9	2	
Floodprone Width (ft)	7.8					13.1	55.6	50.0	100.0	6	30				>30	>30	>30	2	
Bankfull Mean Depth (ft)	0.8					0.9	1.2	1.2	1.5	6	0.6				0.5	0.5	0.5	2	
Bankfull Max Depth (ft)	1.0					1.3	1.7	1.7	2.0	6	1.0				0.8	0.8	0.8	2	
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	5.0					10.4	16.4	14.0	24.7	6	5.0				3.3	3.4	3.5	2	
Width/Depth Ratio	8.5					7.6	11.1	11.5	13.4	6	12.1				12.7	13.6	14.6	2	
Entrenchment Ratio	1.2					1.3	3.8	3.9	5.9	6	>2.2				4.7	4.9	5.1	2	
Bank Height Ratio	4.5					1.0	1.0	1.0	1.0	6	1.0				1.0	1.0	1.0	2	
<b>Pattern</b>																			
Channel Beltwidth (ft)			*					45			N/A								
Radius of Curvature (ft)			*					13-42			15-25								
Rc:Bankfull width (ft/ft)			*					1.3-4.4			1.9-3.2								
Meander Wavelength (ft)			*					93-136			N/A								
Meander Width Ratio			*					4.5-5.0			N/A								
<b>Profile</b>																			
Riffle Length (ft)															5.5	21.5	42.1	19	
Riffle Slope (ft/ft)	0.038							0.013-0.028			0.030-0.040				0.017	0.040	0.121	19	
Pool Length (ft)	*							3-25			13-19				4.0	8.5	12.7	21	
Pool Spacing (ft)	*							30-59			34-48				5.5	32.3	55.1	21	
<b>Substrate and Transport Parameters</b>																			
SC% / Sa% / G% / C% / B% / Be%	0%/23%/72%/5%/0%/0%					0.3%/19%/66%/14%/0.7%/0%									3%/0%/73%/24%/0%/0%				
d16 / d35 / d50 / d84 / d95 (mm)	1.6/4.0/6.4/35/67					1.7/6.4/19/56/93									28/37/44/78/115				
Channel length (ft)	677										692				692				
Drainage Area (SM)	0.05					0.13-0.49					0.05				0.05				
Rosgen Classification	G4					B4c					C4b				C4b				
Sinuosity	1.0					1.2					N/A				N/A				
Water Surface Slope (ft/ft)	0.031					0.013					0.028				0.028				

\*No data shown due to channelization/lack of bed diversity

**Table 9. Cross-Section Morphology Data Tables**

**Cedar Branch Stream Restoration Site, DMS Project #97009**

Dimension and Substrate	Cross-Section 1 (Riffle) Station 57+19, T1							Cross-Section 2 (Pool) Station 57+44, T1							Cross-Section 3 (Pool) Station 13+58, UTCC						
	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+
Baseline Bankfull Elevation:	666.60							665.93							657.32						
Bankfull Width (ft)	8.9	8.3	8.6	9.8				11.8	13.5	12.9	13.4				13.5	13.6	13.8	15.0			
Floodprone Width (ft)	>40	>40	>40	>40				-	-	-	-				-	-	-	-			
Bankfull Mean Depth (ft)	0.5	0.6	0.5	0.5				1.1	1.0	1.0	0.9				1.5	1.5	1.5	1.3			
Bankfull Max Depth (ft)	1.0	1.0	1.0	1.1				2.1	2.0	2.0	2.1				2.8	2.8	2.9	2.8			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	4.6	4.6	4.6	4.6				13.4	13.4	13.4	13.4				20.2	20.2	20.2	20.2			
Total Cross-Sectional Area (ft <sup>2</sup> )	4.6	4.3	4.4	3.9				13.4	11.8	12.2	9.8				20.2	20.0	20.2	20.1			
Bankfull Width/Depth Ratio	17.0	14.8	15.9	20.7				-	-	-	-				-	-	-	-			
Bankfull Entrenchment Ratio	4.2	4.6	4.0	3.8				-	-	-	-				-	-	-	-			
Bankfull Bank Height Ratio	1.0	0.9	1.0	1.0				-	-	-	-				-	-	-	-			
d50 (mm)	24	18	2.5	41				-	-	-	-				-	-	-	-			
Dimension and Substrate	Cross-Section 4 (Riffle) Station 13+85, UTCC							Cross-Section 5 (Riffle) Station 22+44, UTCC							Cross-Section 6 (Riffle) Station 96+69, T3						
	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+
Baseline Bankfull Elevation:	666.93							656.55							656.12						
Bankfull Width (ft)	12.1	12.5	12.7	12.0				14.5	14.3	14.1	14.8				6.0	6.5	5.8	6.7			
Floodprone Width (ft)	>50	>50	>50	>50				>45	>45	>45	>45				>30	>30	>30	>30			
Bankfull Mean Depth (ft)	1.0	1.0	1.0	1.1				1.1	1.1	1.1	1.1				0.5	0.5	0.5	0.5			
Bankfull Max Depth (ft)	1.7	1.7	1.8	1.7				1.7	1.9	1.9	1.8				0.8	1.0	1.0	1.0			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	12.6	12.6	12.6	12.6				15.8	15.8	15.8	15.8				3.1	3.1	3.1	3.1			
Total Cross-Sectional Area (ft <sup>2</sup> )	12.6	13.8	12.6	13.3				15.8	15.7	16.6	14.6				3.1	3.2	3.0	3.2			
Bankfull Width/Depth Ratio	11.6	12.3	12.7	11.4				13.3	13.0	12.6	13.9				11.7	13.7	10.8	14.4			
Bankfull Entrenchment Ratio	4.6	4.5	4.1	4.7				3.1	3.2	3.2	3.1				4.4	4.1	4.6	3.9			
Bankfull Bank Height Ratio	1.0	1.0	0.9	0.9				1.0	1.0	1.0	1.0				1.0	0.9	0.9	0.9			
d50 (mm)	33	49	40	18				31	40	69	26				41	41	54	15			

Bank Height Ratios are calculated based on the baseline (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section parameters are calculated based on the current year's low bank height.

**Table 9. Cross-Section Morphology Data Tables**

**Cedar Branch Stream Restoration Site, DMS Project #97009**

Dimension and Substrate	Cross-Section 7 (Pool) Station 99+07, T3							Cross-Section 8 (Riffle) Station 99+25, T3							Cross-Section 9 (Riffle) Station 26+17, UTCC						
	666.60							665.93							657.32						
Baseline Bankfull Elevation:	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Width (ft)	10.3	8.9	8.5	9.1				6.0	5.6	6.1	5.4				13.2	13.0	13.8	13.6			
Floodprone Width (ft)	-	-	-	-				>30	>30	>30	>30				>40	>40	>40	>40			
Bankfull Mean Depth (ft)	0.7	0.8	0.8	0.8				0.4	0.4	0.4	0.5				1.0	1.0	0.9	1.0			
Bankfull Max Depth (ft)	1.8	1.6	1.7	1.7				0.7	0.9	0.9	0.8				1.8	1.8	2.0	1.9			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	6.9	6.9	6.9	6.9				2.5	2.5	2.5	2.5				13.0	13.0	13.0	13.0			
Total Cross-Sectional Area (ft <sup>2</sup> )	6.9	8.7	7.2	7.6				2.5	2.7	2.7	2.3				13.0	12.0	12.7	12.1			
Bankfull Width/Depth Ratio	-	-	-	-				14.1	12.6	14.8	11.5				13.3	12.9	14.7	14.3			
Bankfull Entrenchment Ratio	-	-	-	-				5.0	5.4	4.9	5.7				3.4	3.5	3.2	3.3			
Bankfull Bank Height Ratio	-	-	-	-				1.0	1.1	1.0	1.0				1.0	0.9	1.0	0.9			
d50 (mm)	-	-	-	-				40	18	29	10				57	50	48	34			
Dimension and Substrate	Cross-Section 10 (Riffle) Station 252+25, T4							Cross-Section 11 (Pool) Station 225+97, T4							Cross-Section 12 (Riffle) Station 226+04, T4						
	666.93							656.55							656.12						
Baseline Bankfull Elevation:	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Width (ft)	7.0	8.7	7.2	7.9				10.2	9.6	10.0	9.9				6.7	6.9	7.0	7.3			
Floodprone Width (ft)	>30	>30	>30	>35				-	-	-	-				>30	>30	>30	>30			
Bankfull Mean Depth (ft)	0.5	0.4	0.5	0.4				1.1	1.1	1.1	1.1				0.5	0.5	0.5	0.5			
Bankfull Max Depth (ft)	0.8	1.0	1.0	1.0				2.1	2.0	2.0	2.1				0.8	0.8	0.9	0.8			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	3.3	3.3	3.3	3.3				10.8	10.8	10.8	10.8				3.5	3.5	3.5	3.5			
Total Cross-Sectional Area (ft <sup>2</sup> )	3.3	3.0	2.4	2.4				10.8	11.9	11.6	11.6				3.5	3.8	3.1	2.7			
Bankfull Width/Depth Ratio	14.9	23.0	15.7	18.9				-	-	-	-				12.9	13.6	14.1	15.3			
Bankfull Entrenchment Ratio	5.1	4.1	5.0	4.5				-	-	-	-				4.7	4.6	4.5	4.3			
Bankfull Bank Height Ratio	1.0	0.9	1.0	1.0				-	-	-	-				1.0	1.0	1.0	1.0			
d50 (mm)	42	36	6	6				-	-	-	-				45	32	22	24			

Bank Height Ratios are calculated based on the baseline (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section parameters are calculated based on the current year's low bank height.

**Table 9. Cross-Section Morphology Data Tables  
Cedar Branch Stream Restoration Site, DMS Project #97009**


Dimension and Substrate	Cross-Section 13 (Riffle) Station 35+12, UTCC							Cross-Section 14 (Riffle) Station 41+94, UTCC							Cross-Section 15 (Pool) Station 42+58, UTCC						
	645.24							637.94							637.43						
Baseline Bankfull Elevation:	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Width (ft)	12.7	13.8	13.1	12.5				15.3	13.9	13.8	14.3				22.5	20.7	21.4	20.8			
Floodprone Width (ft)	>50	>50	>50	>50				>40	>40	>40	>40				-	-	-	-			
Bankfull Mean Depth (ft)	0.8	0.7	0.7	0.8				0.8	0.9	0.9	0.9				1.6	1.7	1.7	1.7			
Bankfull Max Depth (ft)	1.4	1.4	1.5	1.5				1.7	1.7	1.7	1.7				3.4	3.3	3.2	3.2			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	9.6	9.6	9.6	9.6				12.8	12.8	12.8	12.8				35.8	35.8	35.8	35.8			
Total Cross-Sectional Area (ft <sup>2</sup> )	9.6	7.9	7.8	8.5				12.8	12.6	14.3	12.2				35.8	32.8	36.2	32.8			
Bankfull Width/Depth Ratio	16.7	19.8	17.8	16.3				18.3	15.1	14.8	16.0				-	-	-	-			
Bankfull Entrenchment Ratio	3.8	3.5	3.7	3.9				2.8	3.1	3.1	3.0				-	-	-	-			
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0				1.0	1.1	1.0	1.2				-	-	-	-			
d50 (mm)	16	13	61	13				61	51	42	23				-	-	-	-			

Bank Height Ratios are calculated based on the baseline (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section parameters are calculated based on the current year's low bank height.

# **APPENDIX E**

## Hydrologic Data

**Cedar Branch Restoration Site  
30-70 Percentile Graph  
WETS Station Name: Asheboro, NC**





**Table 10. Verification of Bankfull Events  
Cedar Branch Restoration Site, DMS Project #97009**

<b>Date of Occurrence</b>	<b>Method</b>	<b>Photo Number</b>
April 26, 2018	Onsite stream gauge	
August 3, 2018	Onsite stream gauge	
August 7, 2018	Onsite stream gauge	
August 22, 2018	Onsite stream gauge	
November 4, 2018	Photos taken on site	
January 13, 2019	Onsite stream gauge	
January 20, 2019	Onsite stream gauge	
January 24, 2019	Onsite stream gauge	
February 18, 2019	Onsite stream gauge	
February 22, 2019	Onsite stream gauge	
April 8, 2019	Onsite stream gauge	
April 12, 2019	Onsite stream gauge	
April 13, 2019	Onsite stream gauge	
June 7, 2019	Onsite stream gauge	
June 9, 2019	Onsite stream gauge	
June 13, 2019	Onsite stream gauge	
October 31, 2019	Onsite stream gauge	
November 23, 2019	Onsite stream gauge	
December 1, 2019	Onsite stream gauge	
December 13, 2019	Onsite stream gauge	
January 3, 2020	Onsite stream gauge	
January 14, 2020	Photos taken on site	
January 24, 2020	Onsite stream gauge	
February 6, 2020	Onsite stream gauge	
February 13, 2020	Onsite stream gauge	
March 25, 2020	Onsite stream gauge	
April 13, 2020	Onsite stream gauge	
April 30, 2020	Onsite stream gauge	
May, 21, 2020	Onsite stream gauge	
May 24, 2020	Onsite stream gauge	
May 27, 2020	Onsite stream gauge	
June 19, 2020	Onsite stream gauge	
September 13, 2020	Onsite stream gauge	
October 6, 2020	Onsite stream gauge	
November 7, 2020	Onsite stream gauge	
November 30, 2020	Onsite stream gauge	
December 14, 2020	Onsite stream gauge	
January 28, 2021	Onsite stream gauge	
January 31, 2021	Onsite stream gauge	
February 15, 2021	Onsite stream gauge	
March 26, 2021	Onsite stream gauge	
March 31, 2021	Onsite stream gauge	
June 10, 2021	Onsite stream gauge	
July 14, 2021	Onsite stream gauge	
September 22, 2021	Onsite stream gauge	1



Photo 1. Wrack lines above bankfull, 9/27/21

# Cedar Branch Restoration Site Hydrograph Stream Gauge UTCC





<b>Table 11. Verification of Stream Flow Cedar Branch Restoration Site, DMS Project #97009</b>				
	<b>Gauge</b>		<b>Camera</b>	
<b>Reach</b>	<b>Dates Achieving</b>	<b>Maximum Consecutive Days</b>	<b>Dates Achieving</b>	<b>Maximum Consecutive Days</b>
T1	January 1 – August 30; September 7 – October 18	242	March 26 – September 19	178
T1-1	January 1 – March 28	87	N/A	7
T3	January 1 – March 27; August 2 – September 2	86	June 3 – July 5; July 15 - September 13	61


<b>Table 12. Stream Flow Criteria Attainment Cedar Branch Restoration Site, DMS Project #97009</b>							
	<b>Greater than 30 Days of Flow/Max Consecutive Days</b>						
<b>Reach</b>	<b>MY-01 2018</b>	<b>MY-02 2019</b>	<b>MY-03 2020</b>	<b>MY-04 2021</b>	<b>MY-05 2022</b>	<b>MY-06 2023</b>	<b>MY-07 2024</b>
T1 (Gauge)	Yes/60	Yes/46	Yes/142	Yes/242			
T1 (Camera)	Yes/102	Yes/260	Yes/189	Yes/178			
T1-1 (Gauge)	No/16	Yes/66	Yes/65	Yes/87			
T1-1 (Camera)	No/7*	Yes/105	Yes/63	No/7*			
T3 (Gauge)	Yes/83	Yes/187	Yes/65	Yes/86			
T3 (Camera)	Yes/93	Yes/252	Yes/174	Yes/61			

\*camera malfunction


## Cedar Branch Restoration Site Hydrograph T1 Stream Flow Gauge



### Cedar Branch Restoration Site Hydrograph T1-1 Stream Flow Gauge





### Cedar Branch Restoration Site Hydrograph T3 Stream Flow Gauge





**Table 13. Wetland Hydrology Verification  
Cedar Branch Restoration Site, DMS Project #97009**

		Max Consecutive Days During Growing Season (Percentage)						
Gauge #	Location	MY-01 2018	MY-02 2019	MY-03 2020	MY-04 2021	MY-05 2022	MY-06 2023	MY-07 2024
Gauge 1	T1	64 (27.4%)	63 (26.7%)	55 (23.3%)	57 (24.1%)			
Gauge 2	T3	104 (44.4%)	148 (63.2%)	119 (50.9%)	65 (27.6%)			
Gauge 3	T3	21 (9.0%)	26 (10.9%)	13 (5.3%)	21 (9.0%)			



# Cedar Branch Restoration Site Hydrograph Wetland Gauge 1



## Cedar Branch Restoration Site Hydrograph Wetland Gauge 2



### Cedar Branch Restoration Site Hydrograph Wetland Gauge 3



# **APPENDIX F**

## Additional Information

## Tommy Seelinger

---

**From:** Tim Morris  
**Sent:** Friday, August 03, 2018 2:55 PM  
**To:** Tommy Seelinger  
**Subject:** FW: Discrepancy Between As-Built and Mitigation Plan

-----Original Message-----

From: Hughes, Andrea W CIV USARMY CESAW (US) [mailto:Andrea.W.Hughes@usace.army.mil]  
Sent: Monday, July 2, 2018 2:45 PM  
To: Tim Morris <Tim.Morris@kci.com>  
Subject: RE: Discrepancy Between As-Built and Mitigation Plan

For 4 credits? Don't worry about it since it's a reduction. We have too much on our desks right now.

Andrea W. Hughes  
Mitigation Project Manager  
Regulatory Division, Wilmington District  
11405 Falls of Neuse Road  
Wake Forest, North Carolina 27587  
Phone: (843) 566-3857

-----Original Message-----

From: Tim Morris [mailto:Tim.Morris@kci.com]  
Sent: Monday, July 02, 2018 2:43 PM  
To: Hughes, Andrea W CIV USARMY CESAW (US) <Andrea.W.Hughes@usace.army.mil>  
Subject: [Non-DoD Source] RE: Discrepancy Between As-Built and Mitigation Plan

reduction

-----Original Message-----

From: Hughes, Andrea W CIV USARMY CESAW (US) [mailto:Andrea.W.Hughes@usace.army.mil]  
Sent: Monday, July 2, 2018 2:37 PM  
To: Tim Morris <Tim.Morris@kci.com>  
Subject: RE: Discrepancy Between As-Built and Mitigation Plan

Jeff S is familiar. You have to do a cover page requesting a modification of the credits and include documentation to support your request with the as-built. You are requesting an increase of 4 credits or reduction?

Andrea W. Hughes  
Mitigation Project Manager  
Regulatory Division, Wilmington District  
11405 Falls of Neuse Road  
Wake Forest, North Carolina 27587  
Phone: (843) 566-3857

-----Original Message-----

From: Tim Morris [mailto:Tim.Morris@kci.com]  
Sent: Monday, July 02, 2018 2:19 PM  
To: Hughes, Andrea W CIV USARMY CESAW (US) <Andrea.W.Hughes@usace.army.mil>  
Subject: [Non-DoD Source] RE: Discrepancy Between As-Built and Mitigation Plan

How do we make that request?

-----Original Message-----

From: Hughes, Andrea W CIV USARMY CESAW (US) [mailto:Andrea.W.Hughes@usace.army.mil]  
Sent: Monday, July 2, 2018 2:15 PM  
To: Tim Morris <Tim.Morris@kci.com>  
Subject: RE: Discrepancy Between As-Built and Mitigation Plan

If you are asking for a change to the mitigation credits proposed in the mitigation plan that was approved, then yes, it is a modification request.

Andrea W. Hughes  
Mitigation Project Manager  
Regulatory Division, Wilmington District  
11405 Falls of Neuse Road  
Wake Forest, North Carolina 27587  
Phone: (843) 566-3857

-----Original Message-----

From: Tim Morris [mailto:Tim.Morris@kci.com]  
Sent: Monday, July 02, 2018 1:59 PM  
To: Hughes, Andrea W CIV USARMY CESAW (US) <Andrea.W.Hughes@usace.army.mil>  
Subject: [Non-DoD Source] Discrepancy Between As-Built and Mitigation Plan

Andrea - We have a 4 credit disparity (deficit) between our as-built plan and mitigation plan credit numbers on the Cedar Branch job. This is primarily due to two areas where we were avoiding a couple of specimen trees. Will we have to do some kind of formal amendment to our mitigation plan to recognize this discrepancy?