



MONITORING YEAR 2 ANNUAL REPORT

Final

KEY MILL MITIGATION SITE

Surry County, NC
NCDEQ Contract No. 7180
DMS Project No. 100025
USACE Action ID No. SAW-2017-01504
NCDEQ DWR Certification No. 17-1045
RFP #: 16-006993

Yadkin River Basin
HUC 03040101

Data Collection Period: January 2021 – November 2021
Final Submission Date: February 1, 2022

PREPARED FOR:



NC Department of Environmental Quality
Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699 - 1652



February 01, 2022

Mr. Matthew Reid
Project Manager
NCDEQ – Division of Mitigation Services
5 Ravenscroft Dr., Suite 102
Asheville, NC 28801

RE: Final MY2 Report Review
Key Mill Mitigation Site, Surry County
Yadkin River Basin – HUC 03040101
DMS Project ID No. 100025 / DEQ Contract #7180

Dear Mr. Reid:

Wildlands Engineering, Inc. (Wildlands) has reviewed the Division of Mitigation Services (DMS) comments from the Draft MY2 Monitoring report for the Key Mill Mitigation Site. The report has been updated to reflect those comments. The Final As-built Baseline Monitoring Document and Record Drawings are included. Wildlands' responses to DMS' report comments are noted below in *italics*.

DMS comment: Please ensure the Monitoring Phase Performance Bond has been updated and approved by Kristie Corson before invoicing for Task 8.

Wildlands' response: Wildlands received an email confirmation from Kristie Corson on January 24, 2022, that she had received the updated bond for Task 8 (MY3) and that it has been approved. Wildlands is requesting an email confirmation from DMS that we may invoice for Task 8 upon the receipt of the Final Monitoring Year 2 Annual Report for the Key Mill Mitigation Site.

DMS comment: Executive Summary: Paragraphs following project goals list need to be reviewed and revised for incomplete sentences, dates and MY2 activity inconsistencies.

- **"systems were Channel maintenance"**
- **"November 2021 and July 2022"**
- **Section states that additional planting will occur in winter 2021/2022, but in the following paragraph it states that there are no areas of low stem density or bare ground.**

Please ensure section summary time line follows Table 2 and accurately depicts the site based on the MY2 site assessment and CCPV.

Wildlands' response: As requested, Wildlands has reviewed and revised the Executive Summary and Table 2, as necessary.

DMS comment: Table of Contents: Please add Table 15 Verification of 30 Days Consecutive Flow to Appendix 5 list after Table 14.

Wildlands' response: Wildlands has added Table 15 Verification of 30 Days Consecutive Flow to the Table of Contents.



DMS comment: Section 2: Second paragraph mentions a replanting occurring in early 2022. If this replant is to occur, please update CCPV to show these bare/low density areas and add discussion regarding planting area, type of planting material, species, etc. As mentioned above, no bare or low stem areas are depicted for MY2.

Wildlands' response: Wildlands has reviewed and revised the second paragraph of Section 2. Replanting is to occur only in the areas that were disturbed during the implementation of the measures outlined in the July 13th IRT Credit Release Meeting Minutes' Site Action Plan (Action Plan) and not because of bare/low stem density areas.

DMS comment: 2.1 Vegetation Assessment: Please include a short discussion regarding the current monitoring year vegetation height as it relates to the height requirement success criteria.

Wildlands' response: Wildlands has included a short discussion regarding the MY2 vegetation height as it relates to the height requirement success criteria.

DMS comment: Last paragraph page 2-1: Please revise second sentence for clarity.

Wildlands' response: Wildlands has revised the first and second sentence in the last paragraph on page 2-1 to improve clarity.

DMS comment: 2.4 Stream Areas of Concern and Management Activity: Along with XS7 and XS8, additional cross-sections were included in the repair areas. XS2, XS3 and XS14 were all in areas depicted in the AMP for bank or bed repairs.

Wildlands' response: That is correct. This paragraph was incorrectly referencing two different actions as the same action, which was confusing. Upon further review, Wildlands deemed this paragraph and its contents as unnecessary because the work conducted in the Action Plan did not geomorphically alter any of the cross-sections from MY1. Therefore, this paragraph has been removed from Section 2.4.

DMS comment: 2.7 MY2 Summary: Additional planting in 2022 is discussed in this section again. Please ensure MY2 report is consistent when finalizing.

Wildlands' response: Wildlands has reviewed and revised Section 2.7 MY2 Summary. The supplemental planting is for the areas disturbed during the implementation of the Site Action Plan in July and not for reasons of bare/low stem density areas.

DMS comment: 2.6 Stream Hydrology Assessment: Thank you for including discussion regarding the crest gage malfunction. Please continue to verify gages are functioning correctly to ensure the bankfull success criteria can be met by MY7.

Wildlands' response: Thank you. Wildlands will continue to verify gages are functioning correctly to ensure the bankfull success criteria can be met by MY7.

DMS comment: Tables 6a-6l and Table 7: Section 2.4 states that stream assessment occurred on 8/27/2021. Please include dates that field assessment occurred for streams and vegetation for each table. The IRT has requested this information be included at the 2021 Credit Release Meeting.

Wildlands' response: Wildlands has updated Tables 6a-6l and Table 7 to include the date that field assessments were conducted in MY2.

DMS comment: Table 6d: Table shows 1 section or degradation, but it does not occur on the CCPV. Also, the piping structure identified on the site is located on this reach and is shown on the CCPV, but



this structure is not accounted for on the table. Please review and revise the table and CCPV as necessary.

Wildlands' response: The degradation and the piping structure are referring to the same thing and were inadvertently depicted as two different issues. Therefore, the structure shown on the CCPV map was changed to a line in the CCPV map to correctly reflect a length of degradation.

DMS comment: Cross-section Plots: Consider adding a note to the cross-section plots that were affected by the repairs.

Wildlands' response: Wildlands has added a note to all cross-section plots that have been affected by repairs throughout post-construction monitoring. Please note that the implementation of the Site Action Plan did not geomorphically alter any cross-section from that recorded in MY1.

Digital Deliverable Comments:

DMS comment: Please include a feature representing the 7 feet of degradation along Bull Creek Reach 3.

Wildlands' response: Wildlands has included the line feature representing the 7 feet of degradation along Bull Creek Reach 3.

DMS comment: Note that for Plot 7, the CVS Table 7 export and simple export both produce PnOLs of 324 vs the 364 listed in the report. Please ensure the mdb has values that support the values reported in Table 10.

Wildlands' response: The "All Stem Plot" worksheet on the CVS "Simple Table" export is counting the dead stems; however, Table 10 in the report does not include dead stems. The CVS mdb included in the final electronic report files has been reviewed to ensure that the Table 7 export matches Table 10 included in the report.

DMS comment: If available, please submit the line features that capture the areas where repairs occurred and include polygon features that represent the supplemental planting areas.

Wildlands' response: Wildlands has included the line features that capture the areas where repairs occurred. Wildlands has not included the polygon features that represent the supplemental planting areas since these areas are being replanted due to construction access and repairs and not bare/low stem density.

As requested, Wildlands has included two hard copies of the Final Monitoring Year 2 Annual Report, with a copy of our comment response letter inserted after the report's cover page. In addition, a USB drive with the full final electronic copy of the report, our response letter, and all the electronic support files has been included.

Sincerely,

A handwritten signature in blue ink that reads "Kristi Suggs".

Kristi Suggs
Senior Environmental Scientist
ksuggs@wildlandseng.com

PREPARED BY:



Wildlands Engineering, Inc.

1430 South Mint Street, Suite 104
Charlotte, NC 28203

Phone: 704.332.7754

Fax: 704.332.3306

EXECUTIVE SUMMARY

Wildlands Engineering, Inc. (Wildlands) implemented a full-delivery stream mitigation project at the Key Mill Mitigation Site (Site) for the North Carolina Department of Environmental Quality (DEQ) Division of Mitigation Services (DMS). The project restored, enhanced, and preserved a total of 7,437 linear feet (LF) of perennial and intermittent stream in Surry County, NC. The Site is located within the DMS targeted watershed for the Yadkin River Basin Hydrologic Unit Code (HUC) 03040101110040 and the NC Division of Water Resources (NCDWR) Sub-basin 03-07-03. The project is providing 6,107.300 cool stream mitigation units (SMUs) for the Yadkin River Basin HUC 03040101 (Yadkin 01).

The Site has a long history of agricultural activity and most of the stressors to stream functions are related to this historic and current land use practices. The major stream stressors for the Site were concentrated agricultural runoff inputs, degraded instream habitat, active stream incision, lack of stabilizing streamside vegetation, bank erosion and failure, and the lack of bedform diversity. The effects of these stressors resulted in degraded water quality and habitat throughout the Site when compared to reference conditions. The project approach for the Site focused on evaluating the Site's existing functional condition and evaluating its potential for recovery and need for intervention.

The project goals defined in the mitigation plan (Wildlands, 2019) were established with careful consideration of 2009 Upper Yadkin Pee Dee River Basin Restoration Priorities (RBRP) goals and objectives to address stressors identified in the watershed. The established project goals include:

- Improve stream channel stability,
- Stabilize eroding stream banks,
- Exclude livestock from stream channels,
- Reconnect channels with historic floodplains,
- Improve instream habitat,
- Reduce sediment and nutrient input from adjacent farm fields,
- Restore and enhance native floodplain vegetation, and
- Permanently protect the project site from degradational impacts.

Monitoring year (MY) 2 assessments and site visits were completed between January and November 2021 to assess the conditions of the project. Sitewide measures were implemented in late July of 2021 to address issues identified during the MY1 IRT Credit Release Site Walk on July 13, 2021. All measures were implemented as discussed during the Site walk and described in the Site Action Plan included in the meeting minutes. Replanting will occur in early 2022 to address the areas that were disturbed during the construction/implementation of these measures. A post-implementation photolog is included in Appendix 7 of the report, as well as the meeting minutes for the Site walk.

Overall, the Site has met the required stream, hydrology, and vegetation success criteria for MY2, and most of the Site is performing as intended. Herbaceous vegetation has become well established throughout the Site. Supplemental planting that was implemented in early 2021 has increased the overall average planted stem density in MY2 to 461 stems per acre, and the Site is on track to meet the MY3 requirement of 320 stems per acre. Geomorphic surveys show that cross-sectional dimensions closely match baseline conditions with only minor adjustments. The MY2 visual assessment did not identify any areas of low stem density or bare ground and only one new stream area of concern.

One bankfull event occurred on UT1C, UT2C, and UT3C; however, none were documented on Bull Creek. The in-stream flow gage located on UT2 recorded 351 days of consecutive baseflow in 2021 or 100% of the monitored period for MY2. A few small areas of invasive species were noted and treated, and no areas of encroachment were observed. Wildlands will continue to monitor these areas throughout the



seven-year monitoring period. If necessary, adaptive maintenance measures will be implemented to benefit the ecological health of the Site.



KEY MILL MITIGATION SITE
Monitoring Year 2 Annual Report

TABLE OF CONTENTS

Section 1: PROJECT OVERVIEW 1-1

1.1 Project Goals and Objectives..... 1-1

Section 2: MONITORING YEAR 2 DATA ASSESSMENT 2-1

2.1 Vegetation Assessment..... 2-1

2.2 Vegetation Areas of Concern and Management Activity..... 2-1

2.3 Stream Assessment..... 2-2

2.4 Stream Areas of Concern and Management Activity 2-2

2.5 Adaptive Management Plan & Activity..... 2-2

2.6 Stream Hydrology Assessment..... 2-3

2.7 MY2 Summary 2-3

Section 3: METHODOLOGY 3-1

Section 4: REFERENCES 4-1

APPENDICES

Appendix 1 General Tables and Figures

Figure 1 Project Vicinity Map

Figure 2 Project Component/Asset Map

Table 1 Mitigation Assets and Components

Table 2 Project Activity and Reporting History

Table 3 Project Contact Table

Table 4 Project Information and Attributes

Table 5a-b Monitoring Component Summary

Appendix 2 Visual Assessment Data

Figure 3.0 – 3.3 Current Condition Plan View Map

Table 6a-l Visual Stream Morphology Stability Assessment Table

Table 7 Vegetation Condition Assessment Table

 Stream Photographs

 Permanent and Mobile Vegetation Plot Photographs

 Area of Concern Photographs

Appendix 3 Vegetation Plot Data

Table 8 Vegetation Plot Criteria Attainment

Table 9 CVS Permanent Vegetation Plot Metadata

Table 10a-c Planted and Total Stem Counts

| | |
|-------------------|---|
| Appendix 4 | Morphological Summary Data and Plots |
| Table 11a-b | Baseline Stream Data Summary |
| Table 11c | Reference Reach Data Summary |
| Table 12 | Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section) |
| Table 13a-k | Monitoring Data – Stream Reach Data Summary |
| | Cross-Section Plots |
| | Reachwide Pebble Count Plots |
| Appendix 5 | Hydrology Summary Data and Plots |
| Table 14 | Verification of Bankfull Events |
| Table 15 | Verification of 30 Days Consecutive Flow |
| | Recorded Bankfull Events |
| | Recorded In-Stream Flow Events |
| | Monthly Rainfall Data |
| Appendix 6 | Adaptive Management Plan |
| | Adaptive Management Plan – As-built/Record Drawings |
| | NC IRT Review Comments: 15-Day Record Drawing Review |
| | Wildlands Response to NC IRT 15-Day Record Drawing Review |
| Appendix 7 | IRT Credit Release Site Walk (MY1) |
| | Meeting Minutes – IRT Credit Release Site Walk (MY1) |
| | Post Repair Photographs |

LIST OF ACRONYMS

Best Management Practice (BMP)
 Current Condition Plan View (CCPV)
 Cross-section (XS)
 Department of Environmental Quality (DEQ)
 Division of Mitigation Services (DMS)
 Division of Water Resources (DWR)
 Hydrologic Unit Code (HUC)
 Interagency Review Team (IRT)
 Monitoring Year (MY)
 North Carolina Division of Water Resources (NCDWR)
 Stream Mitigation Unit (SMU)
 Step Pool Stormwater Conveyance (SPSC)
 United States Army Corps of Engineers (USACE)
 Unnamed Tributary (UT)
 Yadkin Pee Dee River Basin Priorities (RBRP)



Section 1: PROJECT OVERVIEW

The Key Mill Mitigation Site (Site) is located in Surry County approximately 7.2 miles south of City of Mount Airy, NC in the Yadkin River Basin HUC 03040101110040 and NCDWR Sub-basin 03-07-03 (Figure 1). Located in the Smith River Allochthon of the Piedmont physiographic province (NCGS, 1985), the project watershed is predominately forested land with some areas of agriculture including the Site.

The Site is located on one parcel, bisected by Key Road creating a western side and an eastern side (herein referenced as the West side and the East side) to the project. The Site is predominantly actively grazed pasture with the downstream extent of the Site forested. Bull Creek is the primary stream, which flows southeast through the center of the Site. There are five unnamed tributaries (UT1, UT2, UT2A-C, UT3, and UT3A-C) that join Bull Creek within the Site limits (Figure 2). Valleys throughout the Site have moderately steep walls with alluvial bottoms, whereas valleys along the upstream extents of the project's East side tributaries are narrow with colluvial bottoms.

The West side of the project contains the upstream portion of Bull Creek (Reaches 1A, 1B, and 2), as well as UT1A, UT1B, and UT1C. UT1C joins Bull Creek Reach 2 near the bottom of the West Side of the Site and flows through a culvert under Key Road into the eastern side of the Site. The East Side of the site contains the downstream portion of Bull Creek (Reach 3 and 4), as well as UT2, UT2A-C, UT3, UT3A-C. The Site drains approximately 2.15 square miles of rural land. Downstream of the Site, Bull Creek continues southeast to join the Ararat River near the Cedar Hill community.

Prior to construction, the Site had been primarily used for agriculture. Lands upstream and downstream of the Site are predominantly forested though there are some areas of agricultural lands and small residential areas within the watershed. Agricultural activities within the Site had led to streams in various stages of impairment. Most of the streams on the Site were impaired from limited to non-existent buffers, concentrated agricultural runoff inputs, degraded instream habitat, active stream incision, bank erosion and failure, and the lack of bedform diversity. Pre-construction conditions are outlined in Table 4 of Appendix 1 and Table 11 of Appendix 4.

The final mitigation plan was submitted and accepted by DMS in October of 2018 and the IRT in January of 2019. Construction activities were completed in April 2020 by Carolina Environmental Contracting, Inc. Kee Mapping & Surveying, PLLC. completed the as-built survey in June 2020. Planting was completed following construction in April 2020 by Bruton Natural Systems, Inc. A conservation easement has been recorded and is in place on 20.8 acres.

The project is providing 6,107.300 cool stream mitigation units (SMUs) in the Yadkin River Basin Hydrologic Unit Code (HUC) 03040101110040 (Yadkin 01). Annual monitoring will be conducted for seven years with close-out anticipated to commence in 2027 given the success criteria are met.

Directions and a map of the Site are provided in Figure 1 and project components are illustrated for the Site in Figure 2.

1.1 Project Goals and Objectives

The Site is providing numerous ecological benefits within the Yadkin Valley Basin. The project goals were established with careful consideration to address stressors that were identified in the RBRP (EEP, 2009). The project has improved stream functions through stream restoration and the conversion of maintained agricultural fields into riparian buffer within the Yadkin Valley River Basin, while creating a functional riparian corridor at the Site.

The following project specific goals and objectives outlined in the Mitigation Plan (Wildlands, 2019) include:



| Goals | Objectives |
|--|---|
| Improve stream channel stability. | Restore stream channels that will maintain a stable pattern and profile considering the hydrologic and sediment inputs to the system, the landscape setting, and the watershed conditions. Create stable tie-ins for tributaries joining restored channels. Add bank revetments and in-stream structures to protect restored streams. |
| Stabilize eroding stream banks. | Reconstruct stream channels slated for restoration with stable dimensions. Add bank revetments and in-stream structures to reaches to protect restored/enhanced streams. |
| Exclude livestock from stream channels. | Install livestock fencing and watering systems as needed to exclude livestock from stream channels and riparian areas. |
| Reconnect channels with historic floodplains. | Reconstruct stream channels with appropriate bankfull dimensions and depth relative to the floodplain. |
| Improve instream habitat. | Remove man-made impoundments and culvert crossings within easement. Install habitat features such as constructed riffles, cover logs, and brush toes into restored/enhanced streams. Add woody materials to channel beds. Construct pools of varying depth. |
| Reduce sediment and nutrient input from adjacent farm fields. | Restore the streams' riparian buffers. Construct a BMP to slow and treat runoff from farm fields before entering Site streams. |
| Restore and enhance native floodplain vegetation. | Plant native tree species in riparian zone where currently insufficient. |
| Permanently protect the project site from degradational impacts. | Record a conservation easement on the Site and install livestock exclusion fencing. |

Section 2: MONITORING YEAR 2 DATA ASSESSMENT

Annual monitoring for MY2 was conducted between January and November 2021 to assess the condition of the project. The stream, vegetation, and hydrologic success criteria for the Site follows the approved success criteria presented in the Key Mill Mitigation Plan (Wildlands, 2019). Monitoring features and locations are shown in Figures 3.0 - 3.3. Refer to Table 2 for the project's activity and reporting history.

As of July 2021, all areas have been repaired from the Adaptive Management Plan. Repair areas outlined in the Site's Action Plan that were conducted during late summer of 2021 will be replanted in early 2022. Photographs showing areas of repair are included in Appendix 7. Wildlands will continue assessing these areas throughout the seven-year monitoring period for the project. Further details are discussed in Sections 2.1 through 2.5.

2.1 Vegetation Assessment

Vegetation plot monitoring is being conducted in post-construction monitoring years 1, 2, 3, 5, and 7. Permanent plots are monitored in accordance with the guidelines and procedures developed by the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008) and the 2016 USACE Stream and Wetland Mitigation Guidance to assess the vegetation success. A total of 8 permanent vegetation plots were established within the project easement area using either a 10-meter by 10-meter square plot or a 5-meter by 20-meter rectangular plot. In addition, 5 mobile vegetation plots were relocated in MY2 throughout the planted conservation easement, as described in the Site's Baseline Conditions Report (Wildlands, 2020). To evaluate the random vegetation performance for the Site, mobile plots will continue to be reestablished in different random locations in monitoring years 3, 5, and 7. Mobile vegetation plot assessments will document stems, species, and height using 100-meter² circular, square, or rectangular plots. The final vegetative performance standard will be the survival of 210 planted stems per acre in the planted riparian areas at the end of the required seven-year monitoring period. The interim measure of vegetative success for the Site will be the survival of at least 320 planted stems per acre at the end of MY3 and at least 260 stems per acre at the end of MY5.

The MY2 vegetation survey was completed in August 2021, resulting in an average planted stem density of 461 stems per acre for all monitored permanent and mobile vegetation plots (MPs). The Site is on track to meet the interim MY3 requirement of 320 planted stems per acre, with all 13 plots individually exceeding this requirement with densities ranging from 324 to 728. The average stem height for all monitored permanent and mobile plots is 2.6 feet for MY2, which is 0.6 feet taller than in MY1. All of the plots are expected to meet the interim MY5 height requirement of an average of 7 feet per plot. In the permanent vegetation plots (VPs), the majority of the surviving stems appear to be thriving with a vigor of 3 or greater indicating a plant health of good or better. Please refer to Appendix 2 for vegetation plot photographs and Appendix 3 for vegetation data tables.

The implementation of the MY1 Adaptive Management Plan (AMP) has been successful. Bare roots and herbaceous vegetation are doing well and no areas of bare ground or low stem density were noted in MY2. This year's vegetative results in permanent plots 1, 4, and 8 with planted stem densities of 607, 405, and 486, in comparison to the same MY1 plot densities of 445, 41, and 283, respectively, indicate that the supplemental planting was successful. Additional information about the supplementally planted areas is outlined in Section 2.5.

2.2 Vegetation Areas of Concern and Management Activity

Overall, herbaceous ground cover has become well established throughout the Site and wetland vegetation has started to fill in the wet seeps, stabilizing the soil. In MY2, there were no areas of



encroachment within the conservation easement boundary nor were there any populations of invasive species above the mapping threshold. Areas of low stem density and/or of bare or poor herbaceous cover that were noted during MY1, were supplementally planted and seeded in early MY2. These areas were no longer noted as areas of vegetative concern in MY2.

2.3 Stream Assessment

Morphological surveys and reach-wide pebble counts will be performed on each restoration reach for monitoring years 1, 2, 3, 5 and 7 and will follow the 2016 USACE Stream and Wetland Mitigation Guidance. Riffle cross-sections on the restoration reaches should be stable and show little change in bankfull area, maximum depth ratio, and width-to-depth ratio. All riffle cross-sections should fall within the parameters defined for the designated stream type. If any changes do occur, these changes will be evaluated to assess whether the stream channel is showing signs of instability. Indicators of instability include a vertically incising thalweg and/or eroding channel banks. Remedial action would not be taken if channel changes indicate a movement toward stability. Substrate materials should indicate a progression towards or the maintenance of coarser materials in the riffle features and smaller particles in the pool features.

Fifteen permanent cross-sections were installed to assess channel dimensions over time. Morphological surveys for MY2 were conducted in late July 2021 after repairs were completed on the Site. (See Section 2.5 and the 2021 AMP As-built/Record Drawings and the Meeting Minutes from the NCIRT Credit Release Site Walk in July 2021 in Appendix 6.) Overall, cross-section survey results indicate that most of the channels' dimensions are stable and functioning as designed with minimal adjustments. Changes occurring within a few cross-sections include slight variations in cross-sectional areas and widths, as well as mean depths. Bank height ratios (BHR) at surveyed cross-sections were at or near 1.0 for all reaches, except for cross-section 10 (XS10) on UT1C, and XS14 on UT3B; however, both cross-sections seem to have stabilized or improved with the redistribution of bed material within the riffle. Minor changes in cross-sectional profiles are normal for newly restored streams and are examples of how a channel adjusts to maintain stability from natural processes like rain events, a lack of mature woody vegetation along the stream bank, herbaceous growth along the banks, and/or sediment transport processes or to grading of repair areas. These minor changes do not indicate channel instability. See Section 2.4 and 2.5 for further discussion about stream areas of concern and repair areas.

Reachwide pebble counts along the restoration reaches continue to indicate the maintenance of coarser materials in riffle features and finer particles in the pool features. This shows that the stream continues to successfully move sediment through its system and access its floodplain.

Please refer to Appendix 2 for the visual stability assessment tables, CCPV Figures 3.0 – 3.3, and stream photographs, and Appendix 4 for the morphological tables and plots.

2.4 Stream Areas of Concern and Management Activity

MY2 stream and visual assessments revealed that over 98% of the Site's reaches are stable and performing as intended. Stream areas of concern include localized instances of aggradation, as well as structure piping within a log roller riffle. Areas of concern noted in Figures 3.0-3.3 are based on data collected during the Site assessment walk that was conducted on August 27, 2021. See Appendix 2 for pictures pertaining to the Areas of Concern.

2.5 Credit Release Site Walk Action Plan

In 2021, an Adaptive Management Plan – As-built/Record Drawings (AMP) document was submitted to document activities conducted in November 2020 and March 2021 to repair areas of concern reported in the Site's MY1 Report. On June 7, 2021, Wildland's received review comments from the NC IRT



referencing the Site's MY1 AMP document. At this time, NC Division of Water Resources (DWR) expressed concerns with the construction of berms and rip rap channels within the conservation easement and requested an earlier Credit Release Site Visit than previously requested during the Credit Release Meeting on May 10, 2021. On July 13, 2021, Wildlands met on-site with members of the NC IRT and DMS to review repairs documented in the AMP document. Upon completion of the meeting, the meeting attendees agreed that if the action items outlined in the meeting minutes were completed in MY2; thereby bringing the Site back into compliance, the MY1 credits would be released, and no additional monitoring years would be required. Construction, to address action items, began on July 26, 2021, and post-construction repair photo documentation was subsequently submitted to the NC IRT and DMS to confirm that action items were addressed as proposed. See Appendix 7 for the meeting minutes from this Site visit on July 13, 2021, the Site Action Plan, and the repair photo log.

2.6 Stream Hydrology Assessment

Six automated pressure transducers were installed to document stream hydrology throughout the seven-year monitoring period. Henceforth, these devices are referred to as "crest gages (CG)" for those recording bankfull events and "stream gages (SG)" for those documenting consecutive days of baseflow. At the end of the seven-year monitoring period, four or more bankfull flow events must have occurred in separate years on each of the restoration reaches. At as-built, the pressure transducers were programmed to record data every 2 hours and captured many high flow events throughout the first year of monitoring.

Average rainfall in MY2 was considerably less than the amount recorded in MY1; however, crest gages (CG)1 – 3 recorded multiple large spikes in stream flow that would indicate multiple bankfull events on Bull Creek Reach 2, UT1C, and UT2C early in 2021. Upon further review Wildlands noticed that these large rises in stream flow did not seem to correlate with rainfall amounts received at the Site during the same time frame but did seem to correlate when air temperatures fell below freezing. Wildlands contacted a Technical Support Specialist at In-Situ on 11/18/2021, to confirm whether or not freezing temperatures may cause false readings and/or erratic spikes in recorded data. In-situ did confirm that the spikes were likely the result of freezing water around the pressure transducer's diaphragm and referred Wildlands to the specification sheet for the type of gage, Rugged TROLL[®] 100 Data Loggers, that we commonly use in the field (Haynes, 2021). Therefore, Wildlands decided to ignore the irregular bankfull event spikes on CG1, CG2, and CG3 between 1/1/2021 and 4/1/2021, when air temperature is more likely to fall below freezing (32° F or 0°C). Though four months of data was deemed unreliable and excluded from use, at least one bankfull event was still recorded on September 21-22, 2021, for UT1C, UT2C, and UT3C. In order to ensure accurate readings in subsequent monitoring years, each gage will be checked for accuracy and replaced if needed. Additionally, UT2, which is monitored to confirm the continuation of intermittent baseflow conditions on the restored channel, recorded 351 days of consecutive flow, exceeding the 30-day consecutive flow requirement. Please refer to Appendix 5 for hydrology summary data and gage plots.

2.7 MY2 Summary

Overall, the Site has met the required stream, hydrology, and vegetation success criteria for MY2. Herbaceous ground cover is well established throughout most of the Site, and the overall average planted stem density for the Site is 461 stems per acre, which is exceeding the MY3 requirement of 320 stems per acre by more than 10%. Overall, geomorphic surveys indicate that cross-sectional dimensions closely match baseline conditions with some minor adjustments, and the streams are functioning as intended. One bankfull event was documented on 3 of the 5 monitored reaches in MY2, and UT2's baseflow exceeded the 30-day requirement for intermittent streams, with a total of 351 days of consecutive flow. The MY2 visual assessment identified a few isolated areas of aggradation on Bull Creek



Reach 1A and UT3C, as well as piping structure in a log roller riffle on Bull Creek Reach 3. No areas of encroachment were noted during MY2, and only a few small areas of invasive species populations were treated. The Site Action Plan was successfully implemented as proposed by the end of July 2022, which put the site back into compliance allowing for the release of the MY1 credits by the IRT. Replanting to address areas where work was conducted during the Site Action Plan's implementation will be completed in early 2022. Wildlands will continue to monitor the Site, and adaptive maintenance measures will be implemented as necessary throughout the seven-year monitoring period to benefit the ecological health and geomorphic stability of the Site.



Section 3: METHODOLOGY

Geomorphic data was collected following the standards outlined in The Stream Channel Reference Site: An Illustrated Guide to Field Techniques (Harrelson et al., 1994) and in the Stream Restoration: A Natural Channel Design Handbook (Doll et al., 2003). All Integrated Current Condition Mapping was recorded using a Trimble handheld GPS with sub-meter accuracy and processed using Pathfinder and ArcGIS. Crest gages and groundwater gages are monitored quarterly. Monitoring instrument installation and methods are in accordance with the 2016 NC IRT Stream and Wetland Compensatory Mitigation Update and NC DMS Annual Monitoring and Closeout Template (2015). Vegetation monitoring protocols followed the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008).




Section 4: REFERENCES

- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Harrelson, Cheryl C; Rawlins, C.L.; Potyondy, John P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Haynes, Kaylie. Phone conversation. 18 November. 2021
- Lee, Michael T., Peet, Robert K., Steven D., Wentworth, Thomas R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Retrieved from: <http://cvs.bio.unc.edu/protocol/cvs-EEP-protocol-v4.2-lev1-2.pdf>.
- National Oceanic and Atmospheric Association (NOAA).2021. Precipitation Data from October 2020. Mount Airy 2 W, NC US USC00315890. <https://www.ncdc.noaa.gov/cdo-web/datasets/GHCND/stations/GHCND:USC00315890/detail>
- North Carolina Climate Retrieval and Observations Network of the Southeast Database (NCCRONOS). 2020. State Climate Office of North Carolina. Version 2.7.2. Station ID Mt Airy 2 W, NC. Accessed December 2020.
- North Carolina Ecosystem Enhancement Program (EEP). February 2009. Upper Yadkin Pee-Dee River Basin Restoration Priorities.
- North Carolina Division of Mitigation Services (DMS). October 2015. DMS Stream and Wetland Mitigation Plan Template and Guidance.
- North Carolina DMS, April 2015. DMS Annual Monitoring and Closeout Reporting Template.
- North Carolina Division of Water Resources (NCDWR), 2015. Surface Water Classifications. <https://deq.nc.gov/about/divisions/water-resources/planning/classification-standards>.
- North Carolina Geological Survey (NCGS), 1985. Geologic Map of North Carolina: North Carolina Survey, General Geologic Map, scale 1:500,000. <https://deq.nc.gov/about/divisions/energy-mineral-land-resources/north-carolina-geological-survey/ncgs-maps/1985-geologic-map-of-nc4>.
- Rosgen, D. L. 1994. A classification of natural rivers. *Catena* 22:169-199.
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- Simon, A. 1989. A model of channel response in disturbed alluvial channels. *Earth Surface Processes and Landforms* 14(1):11-26.
- Insitu. 2021. Spec Sheet Reference: Rugged TROLL Registered 100 and 200 Data Loggers, In-Situ Registered, Fort Collins, CO, Jan 2021. [https://insitu.com/pub/media/support/documents/Rugged TROLL 100 and 200 Data Loggers.pdf](https://insitu.com/pub/media/support/documents/Rugged_TROLL_100_and_200_Data_Loggers.pdf). (Accessed Nov 18, 2021)
- United States Geological Survey (USGS). 2020. National Water Information System. Station ID USGS 362416080334345 Ararat, NC. Accessed December 2020.
- USACE. 2016. Stream and Wetland Compensatory Mitigation Update. USACE, NCDENR-DWQ, USEPA, NCWRC.
- Wildlands Engineering, Inc (Wildlands), 2019. Key Mill Mitigation Site Mitigation Plan. DMS, Raleigh, NC.

Wildlands, 2020. Key Mill Mitigation Site As-built Baseline Monitoring Report. DMS, Raleigh, NC.

Wildlands, 2020. Key Mill Mitigation Site Monitoring Year 1 Annual Report. DMS, Raleigh, NC.

APPENDIX 1. General Tables & Figures






Figure 2 Project Component/ Asset Map
 Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021
 Surry County, NC

Table 1. Mitigation Assets and Components

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

| Project | Existing Footage (LF) or Acreage | Mitigation Plan Footage/Acreage | Mitigation Category | Restoration Level | Priority Level | Mitigation Ratio (X:1) | As-Built Footage/Acreage | Notes/Comments |
|---------------------|----------------------------------|---------------------------------|---------------------|-------------------|----------------|------------------------|--------------------------|----------------|
| Bull Creek Reach 1A | 435 | 444 | Cool | Restoration | P1 | 1.000 | 421 | N/A |
| Bull Creek Reach 1B | 876 | 722 | Cool | Restoration | P1 | 1.000 | 722 | N/A |
| Bull Creek Reach 2 | 403 | 418 | Cool | Restoration | P2 | 1.000 | 418 | N/A |
| Bull Creek Reach 3 | 2,291 | 1,674 | Cool | Restoration | P2 | 1.000 | 1,676 | N/A |
| Bull Creek Reach 4 | 683 | 683 | Cool | Preservation | N/A | 10.000 | 683 | N/A |
| UT1A | 866 | 829 | Cool | Enhancement II | N/A | 2.500 | 832 | N/A |
| UT1B | 188 | 212 | Cool | Restoration | P2 | 1.000 | 212 | N/A |
| UT1C | 332 | 257 | Cool | Restoration | P2 | 1.000 | 257 | N/A |
| UT2 | 61 | 42 | Cool | Restoration | P2 | 1.000 | 42 | N/A |
| UT2A | 349 | 315 | Cool | Restoration | P2 | 1.000 | 315 | N/A |
| UT2B | 299 | 263 | Cool | Restoration | P2 | 1.000 | 263 | N/A |
| UT2C | 223 | 469 | Cool | Restoration | P2 | 1.000 | 469 | N/A |
| UT3 | 21 | 18 | Cool | Enhancement II | N/A | 2.500 | 18 | N/A |
| UT3A | 249 | 413 | Cool | Enhancement II | N/A | 2.500 | 390 | N/A |
| UT3B | 414 | 307 | Cool | Restoration | P2 | 1.000 | 307 | N/A |
| UT3C | 296 | 412 | Cool | Restoration | P1, P2 | 1.000 | 412 | N/A |

| Project Credits | | | | | | | |
|-------------------|------------|------------------|------------|------------------|------------|----------------------|---------------|
| Restoration Level | Stream | | | Riparian Wetland | | Non-Riparian Wetland | Coastal Marsh |
| | Warm | Cool | Cold | Riverine | Non-Riv | | |
| Restoration | N/A | 5,535.000 | N/A | N/A | N/A | N/A | N/A |
| Re-establishment | | | | N/A | N/A | N/A | N/A |
| Rehabilitation | | | | N/A | N/A | N/A | N/A |
| Enhancement | | | | N/A | N/A | N/A | N/A |
| Enhancement I | N/A | | N/A | | | | |
| Enhancement II | N/A | 504.000 | N/A | | | | |
| Creation | | | | N/A | N/A | N/A | N/A |
| Preservation | N/A | 68.300 | N/A | N/A | N/A | N/A | N/A |
| Totals | N/A | 6,107.300 | N/A | N/A | N/A | N/A | N/A |

Table 2. Project Activity and Reporting History

Key Mill Mitigation Site
 DMS Project No. 100025
Monitoring Year 2 - 2021

| Activity or Report | | Data Collection Complete | Completion or Delivery |
|---|---|-----------------------------|------------------------|
| 404 Permit | | May 2019 | May 2019 |
| Mitigation Plan | | January 2017 - January 2019 | January 2019 |
| Final Design - Construction Plans | | May 2019 | May 2019 |
| Construction | | June 2019 - April 2020 | April 2020 |
| Temporary S&E mix applied to entire project area ¹ | | June 2019 - April 2020 | April 2020 |
| Permanent seed mix applied to reach/segments ¹ | | April 2020 | April 2020 |
| Bare root and live stake plantings for reach/segments | | April 2020 | April 2020 |
| Baseline Monitoring Document (Year 0) | | July 2020 | October 2020 |
| Year 1 Monitoring | Invasive Treatment | August 2020 | August 2020 |
| | Stream Repairs (West Side) | November 2020 | November 2020 |
| | Stream Survey | December 2020 | February 2021 |
| | Vegetation Survey | October 2020 | |
| Year 2 Monitoring | Seeding (Sitewide) | February 2021 | February 2021 |
| | Soil Amendments | March 2021 | March 2021 |
| | Stream Repairs (East Side) | | |
| | Supplemental Plantings | | |
| | Live Stake Install | | |
| | Invasive Treatments (Sitewide) | June 2021 | November 2021 |
| | Implementation of the IRT Credit Release Site Action Plan | July 2021 | August 2021 |
| | Stream Survey | August 2021 | November 2021 |
| Vegetation Survey | | | |
| Year 3 Monitoring | Stream Survey | | |
| | Vegetation Survey | | |
| Year 4 Monitoring | Stream Survey | | |
| | Vegetation Survey | | |
| Year 5 Monitoring | Stream Survey | | |
| | Vegetation Survey | | |
| Year 6 Monitoring | Stream Survey | | |
| | Vegetation Survey | | |
| Year 7 Monitoring | Stream Survey | | |
| | Vegetation Survey | | |

¹Seed and mulch is added as each section of construction is completed.

Table 3. Project Contact Table

Key Mill Mitigation Site
 DMS Project No. 100025
Monitoring Year 2 - 2021

| | |
|---|--|
| Designers Aaron Earley, PE, CFM | Wildlands Engineering, Inc. 1430 South Mint Street, Suite 104 Charlotte, NC 28203 704.332.7754 |
| Construction Contractors | Carolina Environmental Contracting, Inc. 150 Pine Ridge Rd Mt Airy, NC 27030 |
| Planting Contractor | Bruton Natural Systems, Inc. PO Box 1197 Fremont, NC 27830 |
| Seeding Contractor | Carolina Environmental Contracting, Inc. 150 Pine Ridge Rd Mt Airy, NC 27030 |
| Seed Mix Sources | Carolina Environmental Contracting, Inc. |
| Nursery Stock Suppliers Bare Roots Live Stakes | Bruton Natural Systems, Inc. |
| Herbaceous Plugs | Wetland Plants, Inc. |
| Monitoring Performers | Wildlands Engineering, Inc. |
| Monitoring, POC | Kristi Suggs (704) 332.7754 x.110 |

Table 4. Project Information and Attributes

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

| Project Information | | | | | | | | |
|---|--|---------------------|--|---------------------|--------------------|----------|---------------------|------|
| Project Name | Key Mill Mitigation Site | | | | | | | |
| | Surry County | | | | | | | |
| Project Area (acres) | 20.8 | | | | | | | |
| Project Coordinates (latitude and longitude) | 36° 23' 57.4794"N -80° 36' 11.88"W | | | | | | | |
| Planted Acreage (Acre of Woody Stems Planted) | 9.8 | | | | | | | |
| Project Watershed Summary Information | | | | | | | | |
| Physiographic Province | Piedmont Physiographic Province | | | | | | | |
| River Basin | Yadkin River | | | | | | | |
| USGS Hydrologic Unit 8-digit | 3040101 | | | | | | | |
| USGS Hydrologic Unit 14-digit | 3040101110040 | | | | | | | |
| DWR Sub-basin | 03-07-03 | | | | | | | |
| Project Drainage Area (acres) | Bull Creek Reach 1A, 1B, & 2: (1,146); Bull Creek Reach 3 & 4: (1,293); UT1A-C: (102); UT2A-C: (32); UT2: (6); UT3 & UT3-C: (45) | | | | | | | |
| Project Drainage Area Percentage of Impervious Area | 1% | | | | | | | |
| 2011 NLCD Land Use Classification | Bull Creek- Forest (58%), Cultivated (33%), Urban (9%) UT1A-C - Forest (70%), Cultivated (21%), Urban (9%) UT2A-C - Forest (32%), Cultivated (49%), Urban (19%) UT2 - Forest (55%), Cultivated (45%), Urban (0%) UT3/UT3A-C - Forest (22%), Cultivated (74%), Urban (4%) | | | | | | | |
| Reach Summary Information | | | | | | | | |
| Parameters | Bull Creek Reach 1A | Bull Creek Reach 1B | Bull Creek Reach 2 | Bull Creek Reach 3 | Bull Creek Reach 4 | UT1A | UT1B | UT1C |
| Length of reach (linear feet) - Post-Restoration | 421 | 722 | 418 | 1,676 | 683 | 832 | 212 | 257 |
| Valley confinement (Confined, moderately confined, unconfined) | Confined to Moderately Confined | | | Moderately Confined | | Confined | | |
| Drainage area (acres) | 1,146 | | | 1,293 | | 102 | | |
| Perennial, Intermittent, Ephemeral | P | P | P | P | P | P | P | P |
| NCDWR Water Quality Classification | C | | | | | | | |
| Morphological Description (stream type) - Pre-Restoration | F3 | | F3/G3c | | --- | --- | G4c | G4 |
| Morphological Description (stream type) - Post-Restoration | C3 | | C3b | C3 | --- | --- | B4 | B4a |
| Evolutionary trend (Simon's Model) - Pre-Restoration | IV/V | | | VI | | III/IV | | |
| FEMA classification | Outside SFHA | | | | | | | |
| Parameters | UT2 | UT2A | UT2B | UT2C | UT3 | UT3A | UT3B | UT3C |
| Length of reach (linear feet) - Post-Restoration | 42 | 315 | 263 | 469 | 18 | 390 | 307 | 412 |
| Valley confinement (Confined, moderately confined, unconfined) | Confined | | Moderately Confined | | Confined | | Moderately Confined | |
| Drainage area (acres) | 6 | 32 | | | 45 | | | |
| Perennial, Intermittent, Ephemeral | I | P | P | P | I | I/P | P | P |
| NCDWR Water Quality Classification | C | | | | | | | |
| Morphological Description (stream type) - Pre-Restoration | G4 | G5 | G5c | G5 | --- | --- | G5 | G5c |
| Morphological Description (stream type) - Post-Restoration | B4 | B4 | C4b | C4 | --- | --- | B4 | C4 |
| Evolutionary trend (Simon's Model) - Pre-Restoration | III/IV | | | | | | | |
| FEMA classification | Outside SFHA | | | | | | | |
| Regulatory Considerations | | | | | | | | |
| Regulation | Applicable? | Resolved? | Supporting Documentation | | | | | |
| Waters of the United States - Section 404 | Yes | Yes | USACE Action ID# SAW-2017-01504 | | | | | |
| Waters of the United States - Section 401 | Yes | Yes | DWR# 17-1045 | | | | | |
| Division of Land Quality (Erosion and Sediment Control) | Yes | Yes | NPDES Construction Stormwater General Permit NCG010000 | | | | | |
| Endangered Species Act | Yes | Yes | Categorical Exclusion Document in Mitigation Plan | | | | | |
| Historic Preservation Act | Yes | Yes | Categorical Exclusion Document in Mitigation Plan | | | | | |
| Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA) | No | N/A | N/A | | | | | |
| FEMA Floodplain Compliance | Yes | N/A | Not located in a Special Flood Hazard Area | | | | | |
| Essential Fisheries Habitat | No | N/A | N/A | | | | | |

Table 5a. Monitoring Component Summary

Key Mill Mitigation Site

DMS Project No. 100025

Monitoring Year 2 - 2021

| Parameter | Monitoring Feature | Quantity / Length by Reach | | | | | | Frequency | Notes |
|--------------------------------|--|----------------------------|---------------------|--------------------|--------------------|------|------|------------------------|-------|
| | | Bull Creek Reach 1A | Bull Creek Reach 1B | Bull Creek Reach 2 | Bull Creek Reach 3 | UT1B | UT1C | | |
| Dimension | Riffle Cross-Section | 1 | 1 | 1 | 2 | 1 | 1 | Year 1, 2, 3, 5, and 7 | 1 |
| | Pool Cross-Section | --- | 1 | --- | 2 | --- | --- | | |
| Pattern | Pattern | N/A | | | | | | N/A | 2 |
| Profile | Longitudinal Profile | N/A | | | | | | N/A | |
| Substrate | Reach Wide (RW) Pebble Count | 1 RW | 1 RW | 1 RW | 1 RW | 1 RW | 1 RW | Year 1, 2, 3, 5, and 7 | 3 |
| Hydrology | Crest Gage (CG) and/or Stream Flow Gage (SG) | 1 CG | | | 1 CG | 1 CG | | Quarterly | 4 |
| Vegetation | CVS Level 2 | 8 (5 permanent, 3 mobile) | | | | | | Year 1, 2, 3, 5, and 7 | 5 |
| Visual Assessment | | Yes | | | | | | Semi-Annually | |
| Exotic and Nuisance Vegetation | | | | | | | | Semi-Annually | 6 |
| Project Boundary | | | | | | | | Annually | 7 |
| Reference Photos | Photographs | 12 | | | | | | Annually | |

| Parameter | Monitoring Feature | Quantity / Length by Reach | | | | | | Frequency | Notes |
|--------------------------------|--|----------------------------|------|------|------|------|------|------------------------|-------|
| | | UT2 | UT2A | UT2B | UT2C | UT3B | UT3C | | |
| Dimension | Riffle Cross-Section | --- | 1 | 1 | 1 | 1 | 1 | Year 1, 2, 3, 5, and 7 | 1 |
| | Pool Cross-Section | --- | --- | --- | --- | --- | --- | | |
| Pattern | Pattern | N/A | | | | | | N/A | 2 |
| Profile | Longitudinal Profile | N/A | | | | | | N/A | |
| Substrate | Reach Wide (RW) Pebble Count | --- | 1 RW | 1 RW | 1 RW | 1 RW | 1 RW | Year 1, 2, 3, 5, and 7 | 3 |
| Hydrology | Crest Gage (CG) and/or Stream Flow Gage (SG) | 1 SG | 1 CG | | | 1 CG | | Quarterly | 4 |
| Vegetation | CVS Level 2 | 3 (1 permanent, 2 mobile) | | | | | | Year 1, 2, 3, 5, and 7 | 5 |
| Visual Assessment | | Yes | | | | | | Semi-Annually | |
| Exotic and Nuisance Vegetation | | | | | | | | Semi-Annually | 6 |
| Project Boundary | | | | | | | | Annually | 7 |
| Reference Photos | Photographs | 9 | | | | | | Annually | |

Notes:

1. Cross-sections have been permanently marked with rebar to establish location. Surveys include points measured at all breaks in slope, including top of bank, bankfull, edge of water, and thalweg.
2. Pattern and profile will be assessed visually during semi-annual site visits. Longitudinal profile data was collected during as-built baseline monitoring survey only, unless observations indicate widespread lack of vertical stability (greater than 10% of reach is affected) and profile survey is warranted in additional years to monitor adjustments or survey repair work.
3. Reach wide pebble counts will be conducted each year a monitoring report is submitted. Riffle (100) pebble counts have been conducted during as-built baseline monitoring only unless observations indicate otherwise during post-construction monitoring.
4. Crest gages(CG) and/or stream gages (SG) will be monitored using automated pressure transducers. CGs are to record bank full events at least twice a day, while SGs are to record baseflow at least every 2 - 3 hours. Both will be inspected quarterly or semi-annually. Evidence of bankfull and stream flow events will be documented with a photo when possible. In some cases both bankfull events and baseflow are monitored on a channel. When this occurs, the gage will still be shown as SG on corresponding documentation and maps to designate that baseflow is also being monitored.
5. Both mobile and permanent vegetation plots will be utilized to evaluate the vegetation performance for the areas planted. Permanent vegetation monitoring plot assessments will follow CVS Level 2 protocols. Mobile vegetation monitoring plot assessments will document number of planted stems and species using a circular or 100 m2 square/rectangular plot.
6. Locations of exotic and nuisance vegetation will be mapped.
7. Locations of vegetation damage, boundary encroachments, etc. will be mapped.

Table 5b. Monitoring Component Summary


Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

| Parameter | Monitoring Feature | Quantity / Length by Reach | | | | Frequency | Notes |
|--------------------------------|---|----------------------------|-----|------|-----------------------|------------------------|-------|
| | | UT1A | UT3 | UT3A | Bull Creek Reach 4 | | |
| Dimension | Riffle Cross-Section | --- | --- | --- | --- | Year 1, 2, 3, 5, and 7 | |
| | Pool Cross-Section | --- | --- | --- | --- | | |
| Pattern | Pattern | N/A | | | | N/A | |
| Profile | Longitudinal Profile | N/A | | | | N/A | |
| Substrate | Reach Wide (RW) Pebble Count | --- | --- | --- | --- | Year 1, 2, 3, 5, and 7 | |
| Hydrology | Crest Gage (CG) and/or Stream Flow Gage (SG) | --- | --- | --- | --- | Quarterly | |
| Vegetation | CVS Level 2 | 2 (2 permanent) | | | --- | Year 1, 2, 3, 5, and 7 | 1 |
| Visual Assessment | | Yes | | | | Semi-Annually | |
| Exotic and Nuisance Vegetation | | | | | | Semi-Annually | 2 |
| Project Boundary | | | | | | Annually | 3 |
| Reference Photos | Photographs | 4 | | | | Annually | |

Notes:

- Both mobile and permanent vegetation plots will be utilized to evaluate the vegetation performance for the areas planted. Permanent vegetation monitoring plot assessments will follow CVS Level 2 protocols. Mobile vegetation monitoring plot assessments will document number of planted stems and species using a circular or 100 m2 square/rectangular plot.
- Locations of exotic and nuisance vegetation will be mapped.
- Locations of vegetation damage, boundary encroachments, etc. will be mapped.

APPENDIX 2. Visual Assessment Data



2018 Aerial Imagery







Figure 3.1 Current Condition Plan View Map
 Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021
 Surry County, NC



| | | |
|-----------------------|---------------------------|---|
| Conservation Easement | Alignment Deviation | Crest Gage |
| Project Parcel | Non Project Streams | Stream Gage |
| Internal Crossings | Bankfull | Photo Points |
| Existing Wetlands | Fence line | Reach Breaks |
| Restoraton | Structures | Vegetation Plot Conditions - MY2 |
| Enhancement II | Topographic Contours (4') | Criteria Met (Permanent) |
| Preservation | Cross-Sections | Criteria Met (Mobile) |
| Not for Credit | Barotroll | Stream Problem Areas - MY2 |
| | | Aggradation |

2018 Aerial Imagery






Figure 3.3 Current Conditions Plan View Map
 Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021
 Surry County, NC

Table 6a. Visual Stream Morphology Stability Assessment Table

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Date of visual assessment: August 27, 2021

Reach: Bull Creek Reach 1A

Assessed Length: 421

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|--|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 1 | 30 | 93% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 3 | 3 | | 100% | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 1 | 2 | | 50% | | | | |
| | | Length Appropriate | 2 | 2 | | 100% | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 2 | 2 | | 100% | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 2 | 2 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | 0 | 0 | 100% |
| Totals | | | | | 0 | 0 | 100% | 0 | 0 | 100% |
| 3. Engineered Structures ¹ | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 6 | 6 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 4 | 4 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 3 | 3 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15%. | 2 | 2 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow. | 5 | 5 | | | 100% | | | |

¹Excludes constructed riffles since they are evaluated in Section 1.

Table 6b. Visual Stream Morphology Stability Assessment Table

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Date of visual assessment: August 27, 2021

Reach: Bull Creek Reach 1B

Assessed Length: 722

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|--|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 7 | 7 | | 100% | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 8 | 8 | | 100% | | | | |
| | | Length Appropriate | 8 | 8 | | 100% | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 8 | 8 | | 100% | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 8 | 8 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | 0 | 0 | 100% |
| Totals | | | | | 0 | 0 | 100% | 0 | 0 | 100% |
| 3. Engineered Structures ¹ | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 12 | 12 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 6 | 6 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 6 | 6 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15%. | 5 | 5 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow. | 12 | 12 | | | 100% | | | |

¹Excludes constructed riffles since they are evaluated in Section 1.

Table 6c. Visual Stream Morphology Stability Assessment Table

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Date of visual assessment: August 27, 2021

Reach: Bull Creek Reach 2

Assessed Length: 418

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|--|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 6 | 6 | | 100% | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 5 | 5 | | 100% | | | | |
| | | Length Appropriate | 5 | 5 | | 100% | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 5 | 5 | | 100% | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 5 | 5 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | 0 | 0 | 100% |
| Totals | | | | | 0 | 0 | 100% | 0 | 0 | 100% |
| 3. Engineered Structures ¹ | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 10 | 10 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 5 | 5 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 5 | 5 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15%. | 5 | 5 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow. | 10 | 10 | | | 100% | | | |

¹Excludes constructed riffles since they are evaluated in Section 1.

Table 6d. Visual Stream Morphology Stability Assessment Table

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Date of visual assessment: August 27, 2021

Reach: Bull Creek Reach 3

Assessed Length: 1,676

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|--|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 1 | 7 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 15 | 15 | | 100% | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 16 | 16 | | 100% | | | | |
| | | Length Appropriate | 16 | 16 | | 100% | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 15 | 15 | | 100% | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 16 | 16 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | 0 | 0 | 100% |
| Totals | | | | | 0 | 0 | 100% | 0 | 0 | 100% |
| 3. Engineered Structures ¹ | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 28 | 28 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 11 | 11 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 11 | 11 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15%. | 17 | 17 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow. | 28 | 28 | | | 100% | | | |

¹Excludes constructed riffles since they are evaluated in Section 1.

Table 6e. Visual Stream Morphology Stability Assessment Table

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Date of visual assessment: August 27, 2021

Reach: UT1B

Assessed Length: 212

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|--|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 9 | 9 | | 100% | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 9 | 9 | | 100% | | | | |
| | | Length Appropriate | 9 | 9 | | 100% | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 9 | 9 | | 100% | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 9 | 9 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | 0 | 0 | 100% |
| Totals | | | | | 0 | 0 | 100% | 0 | 0 | 100% |
| 3. Engineered Structures ¹ | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 8 | 8 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 8 | 8 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 8 | 8 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15%. | 0 | 0 | | | N/A | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow. | 8 | 8 | | | 100% | | | |

¹Excludes constructed riffles since they are evaluated in Section 1.

Table 6f. Visual Stream Morphology Stability Assessment Table

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Date of visual assessment: August 27, 2021

Reach: UT1C

Assessed Length: 257

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|--|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 9 | 9 | | 100% | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 10 | 10 | | 100% | | | | |
| | | Length Appropriate | 10 | 10 | | 100% | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 9 | 9 | | 100% | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 10 | 10 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | 0 | 0 | 100% |
| Totals | | | | | 0 | 0 | 100% | 0 | 0 | 100% |
| 3. Engineered Structures ¹ | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 11 | 11 | | 100% | | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 8 | 8 | | 100% | | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 8 | 8 | | 100% | | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15%. | 3 | 3 | | 100% | | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow. | 11 | 11 | | 100% | | | | |

¹Excludes constructed riffles since they are evaluated in Section 1.

Table 6g. Visual Stream Morphology Stability Assessment Table

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Date of visual assessment: August 27, 2021

Reach: UT2

Assessed Length: 42

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|--|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 3 | 3 | | 100% | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 2 | 2 | | 100% | | | | |
| | | Length Appropriate | 2 | 2 | | 100% | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 2 | 2 | | 100% | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 2 | 2 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | 0 | 0 | 100% |
| Totals | | | | | 0 | 0 | 100% | 0 | 0 | 100% |
| 3. Engineered Structures ¹ | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 2 | 2 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 2 | 2 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 2 | 2 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15%. | 0 | 0 | | | N/A | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow. | 2 | 2 | | | 100% | | | |

¹Excludes constructed riffles since they are evaluated in Section 1.

Table 6h. Visual Stream Morphology Stability Assessment Table

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Date of visual assessment: August 27, 2021

Reach: UT2A

Assessed Length: 315

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|--|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 11 | 11 | | 100% | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 11 | 11 | | 100% | | | | |
| | | Length Appropriate | 11 | 11 | | 100% | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 10 | 10 | | 100% | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 11 | 11 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | 0 | 0 | 100% |
| Totals | | | | | 0 | 0 | 100% | 0 | 0 | 100% |
| 3. Engineered Structures ¹ | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 12 | 12 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 10 | 10 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 10 | 10 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15%. | 2 | 2 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow. | 12 | 12 | | | 100% | | | |

¹Excludes constructed riffles since they are evaluated in Section 1.

Table 6i. Visual Stream Morphology Stability Assessment Table

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Date of visual assessment: August 27, 2021

Reach: UT2B

Assessed Length: 263

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|--|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 8 | 8 | | 100% | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 8 | 8 | | 100% | | | | |
| | | Length Appropriate | 8 | 8 | | 100% | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 8 | 8 | | 100% | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 8 | 8 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | 0 | 0 | 100% |
| Totals | | | | | 0 | 0 | 100% | 0 | 0 | 100% |
| 3. Engineered Structures ¹ | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 12 | 12 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 8 | 8 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 8 | 8 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15%. | 4 | 4 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow. | 12 | 12 | | | 100% | | | |

¹Excludes constructed riffles since they are evaluated in Section 1.

Table 6j. Visual Stream Morphology Stability Assessment Table

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Date of visual assessment: August 27, 2021

Reach: UT2C

Assessed Length: 469

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|--|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 12 | 12 | | 100% | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 11 | 11 | | 100% | | | | |
| | | Length Appropriate | 11 | 11 | | 100% | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 11 | 11 | | 100% | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 11 | 11 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | 0 | 0 | 100% |
| Totals | | | | | 0 | 0 | 100% | 0 | 0 | 100% |
| 3. Engineered Structures ¹ | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 13 | 13 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 2 | 2 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 2 | 2 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15%. | 11 | 11 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow. | 13 | 13 | | | 100% | | | |

¹Excludes constructed riffles since they are evaluated in Section 1.

Table 6k. Visual Stream Morphology Stability Assessment Table

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Date of visual assessment: August 27, 2021

Reach: UT3B

Assessed Length: 307

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|--|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 12 | 12 | | 100% | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 11 | 11 | | 100% | | | | |
| | | Length Appropriate | 11 | 11 | | 100% | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 9 | 9 | | 100% | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 11 | 11 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | 0 | 0 | 100% |
| Totals | | | | | 0 | 0 | 100% | 0 | 0 | 100% |
| 3. Engineered Structures ¹ | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 16 | 16 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 11 | 11 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 11 | 11 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15%. | 5 | 5 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow. | 16 | 16 | | | 100% | | | |

¹Excludes constructed riffles since they are evaluated in Section 1.

Table 6I. Visual Stream Morphology Stability Assessment Table

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Date of visual assessment: August 27, 2021

Reach: UT3C

Assessed Length: 412

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|--|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 2 | 102 | 75% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 8 | 10 | | 80% | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 7 | 9 | | 78% | | | | |
| | | Length Appropriate | 9 | 9 | | 100% | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 9 | 9 | | 100% | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 9 | 9 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | 0 | 0 | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | 0 | 0 | 100% |
| Totals | | | | | 0 | 0 | 100% | 0 | 0 | 100% |
| 3. Engineered Structures ¹ | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 15 | 15 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 8 | 8 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 8 | 8 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15%. | 7 | 7 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow. | 13 | 15 | | | 87% | | | |

¹Excludes constructed riffles since they are evaluated in Section 1.

Table 7. Vegetation Condition Assessment Table

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Date of visual assessment: August 27, 2021

Planted Acreage **9.8**

| Vegetation Category | Definitions | Mapping Threshold (acres) | Number of Polygons | Combined Acreage | % of Planted Acreage |
|-------------------------------------|---|---------------------------|--------------------|------------------|----------------------|
| Bare Areas | Very limited cover of both woody and herbaceous material | 0.1 | 0 | 0.0 | 0.0% |
| Low Stem Density Areas | Woody stem densities clearly below target levels based on MY3, 5, or 7 stem count criteria. | 0.1 | 0 | 0.0 | 0.0% |
| Total | | | 0 | 0.0 | 0.0% |
| Areas of Poor Growth Rates or Vigor | Areas with woody stems of a size class that are obviously small given the monitoring year. | 0.1 | 0 | 0.0 | 0.0% |
| Cumulative Total | | | 0 | 0.0 | 0.0% |

Easement Acreage **20.8**

| Vegetation Category | Definitions | Mapping Threshold (SF) | Number of Polygons | Combined Acreage | % of Easement Acreage |
|-----------------------------|--|------------------------|--------------------|------------------|-----------------------|
| Invasive Areas of Concern | Areas or points (if too small to render as polygons at map scale). | 1,000 | 0 | 0.00 | 0.0% |
| Easement Encroachment Areas | Areas or points (if too small to render as polygons at map scale). | none | 0 | 0.00 | 0.0% |

STREAM PHOTOGRAPHS
Bull Creek Reach 1A – Reach 4
Monitoring Year 2



Photo Point 1 – looking upstream (08/10/2021)



Photo Point 1 – look downstream (08/10/2021)



Photo Point 2 – looking upstream (08/10/2021)



Photo Point 2 – looking downstream (08/10/2021)



Photo Point 3 – looking upstream (08/10/2021)



Photo Point 3 – looking downstream (08/10/2021)





Photo Point 4 – looking upstream (08/10/2021)



Photo Point 4 – looking downstream (08/10/2021)



Photo Point 4A – looking upstream (08/10/2021)



Photo Point 4A – looking downstream (08/10/2021)



Photo Point 4B – looking north (08/10/2021)



Photo Point 4C – looking west (08/10/2021)





Photo Point 4D – looking upstream (08/10/2021)



Photo Point 4D – looking downstream (08/10/2021)



Photo Point 5 – looking upstream (08/10/2021)



Photo Point 5 – looking downstream (08/10/2021)



Photo Point 6 – looking upstream (08/10/2021)



Photo Point 6 – looking downstream (08/10/2021)





Photo Point 7 – looking upstream (08/10/2021)



Photo Point 7 – looking downstream (08/10/2021)



Photo Point 8 – looking upstream (08/10/2021)



Photo Point 8 – looking downstream (08/10/2021)



Photo Point 9 – looking upstream (08/10/2021)



Photo Point 9 – looking downstream (08/10/2021)





Photo Point 10 – looking upstream (08/10/2021)



Photo Point 10 – looking downstream (08/10/2021)



Photo Point 11 – looking upstream (08/10/2021)



Photo Point 11 – looking downstream (08/10/2021)



STREAM PHOTOGRAPHS
UT1A – UT1C
Monitoring Year 2



Photo Point 12 – looking upstream (08/10/2021)



Photo Point 12 – looking downstream (08/10/2021)



Photo Point 12A – looking upstream (08/10/2021)



Photo Point 12A – looking downstream (08/10/2021)



Photo Point 13 – looking upstream (08/10/2021)



Photo Point 13 – looking downstream (08/10/2021)





Photo Point 14 – looking upstream (08/10/2021)



Photo Point 14 – looking downstream (08/10/2021)



Photo Point 14A – looking upstream (08/10/2021)



Photo Point 14A – looking downstream (08/10/2021)



Photo Point 14B – looking upstream (08/10/2021)



Photo Point 14B – looking downstream (08/10/2021)





Photo Point 15 – looking upstream (08/10/2021)



Photo Point 15 – looking downstream (08/10/2021)



STREAM PHOTOGRAPHS
UT2A – UT2C
Monitoring Year 2



Photo Point 16 – looking upstream (08/10/2021)



Photo Point 16 – looking downstream (08/10/2021)



Photo Point 17 – looking upstream (08/10/2021)



Photo Point 17 – looking downstream (08/10/2021)



Photo Point 18 – looking upstream (08/10/2021)



Photo Point 18 – looking downstream (08/10/2021)





Photo Point 19 – looking upstream (08/10/2021)



Photo Point 19 – looking downstream (08/10/2021)



Photo Point 20 – looking upstream (08/10/2021)



Photo Point 20 – looking downstream (08/10/2021)



STREAM PHOTOGRAPHS
UT3A – UT3C
Monitoring Year 2



Photo Point 21 – looking upstream (08/10/2021)



Photo Point 21 – looking downstream (08/10/2021)



Photo Point 22 – looking upstream (08/10/2021)



Photo Point 22 – looking downstream (08/10/2021)



Photo Point 22A – looking upstream (08/10/2021)



Photo Point 22A – looking downstream (08/10/2021)





Photo Point 23 – Wetland looking North (08/10/2021)



Photo Point 23 – Wetland looking East (08/10/2021)



Photo Point 23 – Wetland looking South (08/10/2021)



Photo Point 23 – Wetland looking West (08/10/2021)



Photo Point 24 – looking upstream (08/10/2021)



Photo Point 24 – looking downstream (08/10/2021)





Photo Point 25 – looking upstream (08/10/2021)



Photo Point 25 – looking downstream (08/10/2021)



VEGETATION PHOTOGRAPHS
Monitoring Year 2



Permanent Vegetation Plot 1 (08/12/2021)



Permanent Vegetation Plot 2 (08/12/2021)



Permanent Vegetation Plot 3 (08/26/2021)



Permanent Vegetation Plot 4 (08/16/2021)



Permanent Vegetation Plot 5 (08/12/2021)



Permanent Vegetation Plot 6 (08/12/2021)





Permanent Vegetation Plot 7 (08/11/2021)



Permanent Vegetation Plot 8 (08/10/2021)





Mobile Vegetation Plot 1 (North) (08/16/2021)



Mobile Vegetation Plot 2 (North) (08/16/2021)



Mobile Vegetation Plot 3 (North) (08/26/2021)



Mobile Vegetation Plot 4 (North) (08/16/2021)



Mobile Vegetation Plot 5 (North) (08/12/2021)



AREA OF CONCERN PHOTOGRAPHS
Monitoring Year 2



Bull Creek Reach 1A: Aggradation at Station 104+00 – looking upstream (08/26/2021)



Bull Creek Reach 3: Piping at Station 164+00– looking upstream (08/26/2021)



Bull Creek Reach 3: Header Dislocated from Footer at Station 164+07 – looking upstream (08/26/2021)



UTC3: Aggradation at Station 408+52 – looking upstream (08/26/2021)



APPENDIX 3. Vegetation Plot Data

Table 8. Vegetation Plot Criteria Attainment

Key Mill Mitigation Site

DMS Project No. 100025

Monitoring Year 2 - 2021

| Permanent Vegetation Plot | MY3 Success Criteria Met (Y/N) | Tract Mean (MY2 - 2021) | |
|----------------------------------|---------------------------------------|--------------------------------|------|
| 1 | Y | 100% | 100% |
| 2 | Y | | |
| 3 | Y | | |
| 4 | Y | | |
| 5 | Y | | |
| 6 | Y | | |
| 7 | Y | | |
| 8 | Y | | |
| Mobile Vegetation Plot | MY3 Success Criteria Met (Y/N) | | |
| 1 | Y | 100% | |
| 2 | Y | | |
| 3 | Y | | |
| 4 | Y | | |
| 5 | Y | | |

Table 9. CVS Permanent Vegetation Plot Metadata

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

| | |
|--|---|
| Report Prepared By | Brandon Romeo |
| Date Prepared | 11/2/2021 11:24 |
| Database Name | cvs-eep-entrytool-v2.5.0 Key Mill MY2.mdb |
| Database Location | \\192.168.3.7\projects\ActiveProjects\005-02165 Key Mill\Monitoring\Monitoring Year 2; 2021\Vegetation Assessment |
| Computer Name | BRANDON |
| File Size | 74149888 |
| DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT----- | |
| Metadata | Description of database file, the report worksheets, and a summary of project(s) and project data. |
| Proj, planted | Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes. |
| Proj, total stems | Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems. |
| Plots | List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.). |
| Vigor | Frequency distribution of vigor classes for stems for all plots. |
| Vigor by Spp | Frequency distribution of vigor classes listed by species. |
| Damage | List of most frequent damage classes with number of occurrences and percent of total stems impacted by each. |
| Damage by Spp | Damage values tallied by type for each species. |
| Damage by Plot | Damage values tallied by type for each plot. |
| Planted Stems by Plot and Spp | A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded. |
| ALL Stems by Plot and spp | A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded. |
| PROJECT SUMMARY----- | |
| Project Code | 100025 |
| Project Name | Key Mill Mitigation Site |
| Description | Full delivery mitigation project in Surry County, NC. |
| Sampled Plots | 13 |

Table 10a. Planted and Total Stem Counts

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

| Current Permanent Vegetation Plot Data (MY2 2021) | | | | | | | | | | | | | | | |
|---|--------------------------------------|--------------|------------------|-------|-------|------------------|-------|-----|------------------|-------|-----|------------------|-------|-----|---|
| Scientific Name | Common Name | Species Type | Permanent Plot 1 | | | Permanent Plot 2 | | | Permanent Plot 3 | | | Permanent Plot 4 | | | |
| | | | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | |
| <i>Acer negundo</i> | Boxelder | Tree | 2 | 2 | 2 | | | | | | | | 3 | 3 | 3 |
| <i>Acer rubrum</i> | Red Maple | Tree | | | | | | | | 2 | | | | | |
| <i>Acer saccharinum</i> | Silver Maple, Soft Maple | Tree | | | | | | | | | | | | | |
| <i>Alnus serrulata</i> | Tag Alder, Smooth Alder, Hazel Alder | Shrub Tree | | | | | | | | | | | | | |
| <i>Asimina triloba</i> ¹ | Common Pawpaw, Indian-banana | Shrub Tree | | | | | | | | | | | | | |
| <i>Betula nigra</i> | River Birch, Red Birch | Tree | 3 | 3 | 3 | 3 | 3 | 3 | 6 | 6 | 6 | 2 | 2 | 2 | |
| <i>Carpinus caroliniana</i> | Ironwood | Shrub Tree | 1 | 1 | 1 | | | | | | | | | | |
| <i>Diospyros virginiana</i> | American Persimmon | Tree | | | | | | | | | | | | | |
| <i>Fagus grandifolia</i> | American Beech | Tree | | | | | | | | | | | | | |
| <i>Fraxinus pennsylvanica</i> | Green Ash, Red Ash | Tree | 1 | 1 | 1 | 2 | 2 | 2 | | | | | | | |
| <i>Hamamelis virginiana</i> | Witch-hazel | Shrub Tree | 2 | 2 | 2 | | | | | | | | | | |
| <i>Ilex opaca</i> | American Holly, Christmas Holly | Shrub Tree | | | | | | | | | | | | | |
| <i>Liriodendron tulipifera</i> | Tulip Poplar | Tree | | | 3 | | | 1 | | | | | | | |
| <i>Morus rubra</i> | Red Mulberry | Tree | 1 | 1 | 1 | | | | | | | | 1 | 1 | 1 |
| <i>Nyssa sylvatica</i> | Sour Gum, Black Gum, Pepperidge | Tree | | | | | | | 4 | 4 | 4 | | | | |
| <i>Platanus occidentalis</i> ¹ | Sycamore, Plane-tree | Tree | 1 | 1 | 101 | 1 | 1 | 11 | 3 | 3 | 6 | 2 | 2 | 2 | |
| <i>Quercus falcata</i> | Spanish Oak, Southern Red Oak | Tree | | | | | | | | | | | | | |
| <i>Quercus rubra</i> | Northern Red Oak | Tree | 3 | 3 | 3 | 1 | 1 | 1 | | | | | | | |
| <i>Salix nigra</i> | Black Willow | Tree | | | | | | | | | | | | | |
| <i>Viburnum dentatum</i> | Arrow-wood | Shrub Tree | 1 | 1 | 1 | 1 | 1 | 1 | | | | 2 | 2 | 2 | |
| Stem count | | | 15 | 15 | 118 | 8 | 8 | 19 | 13 | 13 | 18 | 10 | 10 | 10 | |
| size (ares) | | | 1 | | | 1 | | | 1 | | | 1 | | | |
| size (ACRES) | | | 0.0247 | | | 0.0247 | | | 0.0247 | | | 0.0247 | | | |
| Species count | | | 9 | 9 | 10 | 5 | 5 | 6 | 3 | 3 | 4 | 5 | 5 | 5 | |
| Stems per ACRE | | | 607 | 607 | 4,775 | 324 | 324 | 769 | 526 | 526 | 728 | 405 | 405 | 405 | |

¹ One planted stem was mislabeled as *Asimina triloba* in the as-built monitoring and was identified as *Platanus occidentalis* in Year 2.

| Current Permanent Vegetation Plot Data (MY2 2021) | | | | | | | | | | | | | | |
|---|--------------------------------------|--------------|------------------|-------|-----|------------------|-------|-----|------------------|-------|-----|------------------|-------|-----|
| Scientific Name | Common Name | Species Type | Permanent Plot 5 | | | Permanent Plot 6 | | | Permanent Plot 7 | | | Permanent Plot 8 | | |
| | | | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T |
| <i>Acer negundo</i> | Boxelder | Tree | | | | | | | | | | | | |
| <i>Acer rubrum</i> | Red Maple | Tree | | | | | | 3 | | 6 | 2 | 2 | 2 | |
| <i>Acer saccharinum</i> | Silver Maple, Soft Maple | Tree | | | | | | | 2 | 2 | 2 | | | |
| <i>Alnus serrulata</i> | Tag Alder, Smooth Alder, Hazel Alder | Shrub Tree | | | 2 | | | | | | | | | |
| <i>Asimina triloba</i> | Common Pawpaw, Indian-banana | Shrub Tree | | | | | | | | | | | | |
| <i>Betula nigra</i> | River Birch, Red Birch | Tree | 3 | 3 | 3 | 2 | 2 | 2 | | | | 3 | 3 | 3 |
| <i>Carpinus caroliniana</i> | Ironwood | Shrub Tree | | | | | | | | | | | | |
| <i>Diospyros virginiana</i> | American Persimmon | Tree | | | | | | | | | | 1 | 1 | 1 |
| <i>Fagus grandifolia</i> | American Beech | Tree | | | | | | | | | | 1 | 1 | 1 |
| <i>Fraxinus pennsylvanica</i> ² | Green Ash, Red Ash | Tree | | | | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 |
| <i>Hamamelis virginiana</i> | Witch-hazel | Shrub Tree | | | | | | | | | | 1 | 1 | 1 |
| <i>Ilex opaca</i> | American Holly, Christmas Holly | Shrub Tree | | | | | | | | | | | | |
| <i>Liriodendron tulipifera</i> | Tulip Poplar | Tree | | | | | | | | | | | | |
| <i>Morus rubra</i> | Red Mulberry | Tree | | | | | | | | | | | | |
| <i>Nyssa sylvatica</i> ¹ | Sour Gum, Black Gum, Pepperidge | Tree | | | | | | | 1 | 1 | 1 | | | |
| <i>Platanus occidentalis</i> | Sycamore, Plane-tree | Tree | 4 | 4 | 5 | 4 | 4 | 4 | 1 | 1 | 7 | 1 | 1 | 1 |
| <i>Quercus falcata</i> | Spanish Oak, Southern Red Oak | Tree | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | | | |
| <i>Quercus rubra</i> ² | Northern Red Oak | Tree | | | | 2 | 2 | 2 | 1 | 1 | 1 | 1 | 1 | 1 |
| <i>Salix nigra</i> | Black Willow | Tree | | | | | | | | | | | | |
| <i>Viburnum dentatum</i> ¹ | Arrow-wood | Shrub Tree | 1 | 1 | 1 | 1 | 1 | 1 | | | | | | |
| Stem count | | | 9 | 9 | 12 | 12 | 12 | 15 | 8 | 8 | 20 | 12 | 12 | 12 |
| size (ares) | | | 1 | | | 1 | | | 1 | | | 1 | | |
| size (ACRES) | | | 0.0247 | | | 0.0247 | | | 0.0247 | | | 0.0247 | | |
| Species count | | | 4 | 4 | 5 | 6 | 6 | 7 | 6 | 6 | 7 | 8 | 8 | 8 |
| Stems per ACRE | | | 364 | 364 | 486 | 486 | 486 | 607 | 324 | 324 | 809 | 486 | 486 | 486 |

¹ One planted stem was mislabeled as *Viburnum dentatum* in the as-built monitoring and was identified as *Nyssa sylvatica* in Year 2.

² One planted stem was mislabeled as *Fraxinus pennsylvanica* in the as-built monitoring and was identified as *Quercus rubra* in Year 2.

Color for Density

| |
|--|
| Exceeds requirements by 10% |
| Exceeds requirements, but by less than 10% |
| Fails to meet requirements, by less than 10% |
| Fails to meet requirements by more than 10% |
| Volunteer species included in total |

PnoLS: Number of planted stems excluding live stakes
P-all: Number of planted stems including live stakes
T: Total stems

Table 10b. Planted and Total Stem Counts

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

| Permanent Vegetation Plot Annual Mean | | | | | | | | | | | |
|---------------------------------------|--------------------------------------|--------------|---------------|-------|-------|---------------|-------|-------|--------------|-------|-----|
| Scientific Name | Common Name | Species Type | MY2 (08/2021) | | | MY1 (10/2020) | | | MY0 (4/2020) | | |
| | | | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T |
| <i>Acer negundo</i> | Boxelder | Tree | 5 | 5 | 5 | | | | | | |
| <i>Acer rubrum</i> | Red Maple | Tree | 2 | 2 | 13 | | | 30 | | | |
| <i>Acer saccharinum</i> | Silver Maple, Soft Maple | Tree | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 |
| <i>Alnus serrulata</i> | Tag Alder, Smooth Alder, Hazel Alder | Shrub Tree | | | 2 | | | | | | |
| <i>Asimina triloba</i> | Common Pawpaw, Indian-banana | Shrub Tree | | | | 1 | 1 | 1 | 5 | 5 | 5 |
| <i>Betula nigra</i> | River Birch, Red Birch | Tree | 22 | 22 | 22 | 19 | 19 | 23 | 16 | 16 | 16 |
| <i>Carpinus caroliniana</i> | Ironwood | Shrub Tree | 1 | 1 | 1 | 1 | 1 | 1 | 4 | 4 | 4 |
| <i>Diospyros virginiana</i> | American Persimmon | Tree | 1 | 1 | 1 | | | | | | |
| <i>Fagus grandifolia</i> | American Beech | Tree | 1 | 1 | 1 | 2 | 2 | 2 | 4 | 4 | 4 |
| <i>Fraxinus pennsylvanica</i> | Green Ash, Red Ash | Tree | 9 | 9 | 9 | 9 | 9 | 9 | 12 | 12 | 12 |
| <i>Hamamelis virginiana</i> | Witch-hazel | Shrub Tree | 3 | 3 | 3 | | | | | | |
| <i>Ilex opaca</i> | American Holly, Christmas Holly | Shrub Tree | | | | 1 | 1 | 1 | 6 | 6 | 6 |
| <i>Liriodendron tulipifera</i> | Tulip Poplar | Tree | | | 4 | | | 9 | | | |
| <i>Morus rubra</i> | Red Mulberry | Tree | 2 | 2 | 2 | | | | | | |
| <i>Nyssa sylvatica</i> | Sour Gum, Black Gum, Pepperidge | Tree | 5 | 5 | 5 | 8 | 8 | 8 | 6 | 6 | 6 |
| <i>Platanus occidentalis</i> | Sycamore, Plane-tree | Tree | 17 | 17 | 137 | 13 | 13 | 120 | 16 | 16 | 16 |
| <i>Quercus falcata</i> | Spanish Oak, Southern Red Oak | Tree | 3 | 3 | 3 | 5 | 5 | 5 | 7 | 7 | 7 |
| <i>Quercus rubra</i> | Northern Red Oak | Tree | 8 | 8 | 8 | 11 | 11 | 11 | 16 | 16 | 16 |
| <i>Salix nigra</i> | Black Willow | Tree | | | | | | 1 | | | |
| <i>Viburnum dentatum</i> | Arrow-wood | Shrub Tree | 6 | 6 | 6 | 6 | 6 | 6 | 15 | 15 | 15 |
| Stem count | | | 87 | 87 | 224 | 78 | 78 | 229 | 109 | 109 | 109 |
| size (ares) | | | 8 | | | 8 | | | 8 | | |
| size (ACRES) | | | 0.1977 | | | 0.1977 | | | 0.1977 | | |
| Species count | | | 15 | 15 | 17 | 12 | 12 | 15 | 12 | 12 | 12 |
| Stems per ACRE | | | 440 | 440 | 1,133 | 395 | 395 | 1,158 | 551 | 551 | 551 |

Color for Density

| |
|--|
| Exceeds requirements by 10% |
| Exceeds requirements, but by less than 10% |
| Fails to meet requirements, by less than 10% |
| Fails to meet requirements by more than 10% |
| Volunteer species included in total |

PnoLS: Number of planted stems excluding live stakes

P-all: Number of planted stems including live stakes

T: Total stems

Table 10c. Planted and Total Stem Counts

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

| Current Mobile Vegetation Plot (MP) Data (MY2 2021) | | | | | | | | Annual Means | | |
|---|--------------------------------------|--------------|--------|--------|--------|--------|--------|---------------|---------------|--------------|
| Scientific Name | Common Name | Species Type | MP1 | MP2 | MP3 | MP4 | MVP5 | MY2 (08/2021) | MY1 (10/2020) | MY0 (4/2020) |
| | | | PnoLS | PnoLS | PnoLS | PnoLS | PnoLS | PnoLS | PnoLS | PnoLS |
| <i>Acer negundo</i> | Boxelder | Tree | | | 4 | | | 4 | | |
| <i>Acer rubrum</i> | Red Maple | Tree | 3 | 1 | | | | 4 | | |
| <i>Acer saccharinum</i> | Silver Maple, Soft Maple | Tree | | | | | | | 3 | 1 |
| <i>Alnus serrulata</i> | Tag Alder, Smooth Alder, Hazel Alder | Shrub Tree | | | | | | | | |
| <i>Asimina triloba</i> | Common Pawpaw, Indian-banana | Shrub Tree | | | | 3 | | 3 | 1 | 4 |
| <i>Betula nigra</i> | River Birch, Red Birch | Tree | 1 | 3 | 2 | 3 | 2 | 11 | 14 | 15 |
| <i>Carpinus caroliniana</i> | Ironwood | Shrub Tree | | | | | | | | 5 |
| <i>Diospyros virginiana</i> | American Persimmon | Tree | | | 2 | 1 | | 3 | | |
| <i>Fagus grandifolia</i> | American Beech | Tree | | | | | | | | 4 |
| <i>Fraxinus pennsylvanica</i> | Green Ash, Red Ash | Tree | | 1 | | 1 | 3 | 5 | 6 | 7 |
| <i>Hamamelis virginiana</i> | Witch-hazel | Shrub Tree | | | | | | | | |
| <i>Ilex opaca</i> | American Holly, Christmas Holly | Shrub Tree | | | | | | | | 4 |
| <i>Liriodendron tulipifera</i> | Tulip Poplar | Tree | | | | | | | | |
| <i>Morus rubra</i> | Red Mulberry | Tree | | | | 1 | | 1 | | |
| <i>Nyssa sylvatica</i> | Sour Gum, Black Gum, Pepperidge | Tree | | | | | | | 6 | 4 |
| <i>Platanus occidentalis</i> | Sycamore, Plane-tree | Tree | 3 | 4 | 3 | 3 | 5 | 18 | 19 | 4 |
| <i>Quercus falcata</i> | Spanish Oak, Southern Red Oak | Tree | | | | | | | 5 | 1 |
| <i>Quercus rubra</i> | Northern Red Oak | Tree | 1 | 3 | | 3 | | 7 | 9 | 16 |
| <i>Salix nigra</i> | Black Willow | Tree | | | | 3 | 1 | 4 | | |
| <i>Viburnum dentatum</i> | Arrow-wood | Shrub Tree | | | | | 1 | 1 | | 5 |
| Stem count | | | 8 | 11 | 12 | 18 | 12 | 61 | 63 | 70 |
| size (ares) | | | 1 | 1 | 1 | 1 | 1 | 5 | 5 | 5 |
| size (ACRES) | | | 0.0247 | 0.0247 | 0.0247 | 0.0247 | 0.0247 | 0.1236 | 0.1236 | 0.1236 |
| Species count | | | 4 | 4 | 5 | 8 | 5 | 11 | 8 | 12 |
| Stems per ACRE | | | 324 | 445 | 486 | 728 | 486 | 494 | 510 | 567 |

| Overall Site Annual Mean | | | | | |
|--------------------------------|--------------------------------------|--------------|---------------|---------------|--------------|
| Scientific Name | Common Name | Species Type | MY2 (08/2021) | MY1 (10/2020) | MY0 (4/2020) |
| | | | PnoLS | PnoLS | PnoLS |
| <i>Acer negundo</i> | Boxelder | Tree | 9 | | |
| <i>Acer rubrum</i> | Red Maple | Tree | 6 | | |
| <i>Acer saccharinum</i> | Silver Maple, Soft Maple | Tree | 2 | 5 | 3 |
| <i>Alnus serrulata</i> | Tag Alder, Smooth Alder, Hazel Alder | Shrub Tree | | | |
| <i>Asimina triloba</i> | Common Pawpaw, Indian-banana | Shrub Tree | 3 | 2 | 9 |
| <i>Betula nigra</i> | River Birch, Red Birch | Tree | 33 | 33 | 31 |
| <i>Carpinus caroliniana</i> | Ironwood | Shrub Tree | 1 | 1 | 9 |
| <i>Diospyros virginiana</i> | American Persimmon | Tree | 4 | | |
| <i>Fagus grandifolia</i> | American Beech | Tree | 1 | 2 | 8 |
| <i>Fraxinus pennsylvanica</i> | Green Ash, Red Ash | Tree | 14 | 15 | 19 |
| <i>Hamamelis virginiana</i> | Witch-hazel | Shrub Tree | 3 | | |
| <i>Ilex opaca</i> | American Holly, Christmas Holly | Shrub Tree | | 1 | 10 |
| <i>Liriodendron tulipifera</i> | Tulip Poplar | Tree | | | |
| <i>Morus rubra</i> | Red Mulberry | Tree | 3 | | |
| <i>Nyssa sylvatica</i> | Sour Gum, Black Gum, Pepperidge | Tree | 5 | 14 | 10 |
| <i>Platanus occidentalis</i> | Sycamore, Plane-tree | Tree | 35 | 32 | 20 |
| <i>Quercus falcata</i> | Spanish Oak, Southern Red Oak | Tree | 3 | 10 | 8 |
| <i>Quercus rubra</i> | Northern Red Oak | Tree | 15 | 20 | 32 |
| <i>Salix nigra</i> | Black Willow | Tree | 4 | | |
| <i>Viburnum dentatum</i> | Arrow-wood | Shrub Tree | 7 | 6 | 20 |
| Stem count | | | 148 | 141 | 179 |
| size (ares) | | | 13 | 13 | 13 |
| size (ACRES) | | | 0.3212 | 0.3212 | 0.3212 |
| Species count | | | 17 | 12 | 12 |
| Stems per ACRE | | | 461 | 439 | 557 |

Color for Density

| |
|--|
| Exceeds requirements by 10% |
| Exceeds requirements, but by less than 10% |
| Fails to meet requirements, by less than 10% |
| Fails to meet requirements by more than 10% |
| Volunteer species included in total |

PnoLS: Number of planted stems excluding live stakes

P-all: Number of planted stems including live stakes

T: Total stems

APPENDIX 4. Morphological Summary Data and Plots

Table 11a. Baseline Stream Data Summary

Key Mill Mitigation Site

DMS Project No. 100025

Monitoring Year 2 - 2021

| Parameter | Gage | Pre-Restoration Condition | | | | | | | | | | | | Design | | | | | | | | | | As-Built/Baseline | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|------|---------------------------------|------|----------------|------|--------------------------------|------|---------------|------|--------------------------------|-----|--------|-----|------------------------------|-----|----------------|-----|---------------|-----|---------------|-----|--------|-----|-------------------|-----|----------------|-----|--------------------------------|-----|--------------------------------|-----|-------------------------------|-----|-------------------------------|-----|-------------------------------|-----|-------------------------------|--|--------|--|--------|--|--------|--|--------|--|--------|--|--------|--|--------|--|------------------|--|------------------|--|------------------|--|------------------|--|------|--|
| | | Bull Creek R1A | | Bull Creek R1B | | Bull Creek R2 | | Bull Creek R3 | | UT1B | | UT1C | | Bull Creek R1A | | Bull Creek R1B | | Bull Creek R2 | | Bull Creek R3 | | UT1B | | UT1C | | Bull Creek R1A | | Bull Creek R1B | | Bull Creek R2 | | Bull Creek R3 | | UT1B | | UT1C | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Dimension and Substrate - Riffle | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | | 16.2 | 19.1 | 16.2 | 19.1 | 16.2 | 19.1 | 18.0 | 25.4 | 5.6 | 7.0 | 5.6 | 7.0 | 19.5 | | 17.5 | | 16.0 | | 21.0 | | 8.5 | | 8.3 | | 19.4 | | 17.3 | | 16.4 | | 19.6 | | 21.2 | | 6.8 | | 6.9 | | | | | | | | | | | | | | | | | | | | | | | | | |
| Floodprone Width ² (ft) | | 21 | 25 | 21 | 25 | 21 | 25 | 27 | 53 | 14 | 17 | 14 | 17 | 42.9 | | 97.5 | | 38.5 | | 87.5 | | 35.2 | | 80.0 | | 46.2 | | 105.0 | | 12.0 | | 19.0 | | 12.0 | | 18.0 | | 70.1 | | 67.6 | | 55.7 | | 94.0 | | 99.0 | | 23.6 | | 34.0 | | | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | | 1.1 | | 1.1 | | 1.1 | | 1.1 | | 2.1 | | 0.7 | | 1.0 | | 0.7 | | 1.0 | | 1.6 | | 1.3 | | 1.2 | | 1.5 | | 0.6 | | 0.6 | | 1.5 | | 1.7 | | 1.4 | | 1.6 | | 1.8 | | 0.6 | | 0.8 | | | | | | | | | | | | | | | | | | | |
| Bankfull Max Depth (ft) | | 1.8 | 2.1 | 1.8 | 2.1 | 1.8 | 2.1 | 1.6 | 2.7 | 1.0 | 1.5 | 1.0 | 1.5 | 2.0 | | 2.8 | | 1.7 | | 2.4 | | 1.4 | | 1.9 | | 1.8 | | 2.4 | | 0.7 | | 1.0 | | 0.7 | | 1.1 | | 2.8 | | 2.9 | | 2.5 | | 2.7 | | 3.0 | | 0.9 | | 1.3 | | | | | | | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | N/A | 18.7 | 21.6 | 18.7 | 21.6 | 18.7 | 21.6 | 26.2 | 39.5 | 3.9 | 6.8 | 3.9 | 6.8 | 30.2 | | 23.2 | | 19.3 | | 31.1 | | 5.3 | | 4.8 | | 28.2 | | 29.7 | | 22.9 | | 33.5 | | 36.0 | | 3.9 | | 5.7 | | | | | | | | | | | | | | | | | | | | | | | | | |
| Width/Depth Ratio | | 14.1 | 16.8 | 14.1 | 16.8 | 14.1 | 16.2 | 8.5 | 22.5 | 7.3 | 8.1 | 7.3 | 8.1 | 12.6 | | 13.2 | | 13.3 | | 14.2 | | 13.8 | | 14.5 | | 13.4 | | 10.1 | | 11.8 | | 10.7 | | 13.4 | | 11.7 | | 8.3 | | | | | | | | | | | | | | | | | | | | | | | | | |
| Entrenchment Ratio ² | | 1.3 | | 1.3 | | 1.3 | | 2.9 | | 2.4 | | 2.5 | | 2.5 | | 2.2 | | 4.6 | | >2.2 | | 6.3 | | 7.8 | | >2.2 | | 2.8 | | 3.3 | | 2.7 | | 2.9 | | 3.6 | | 3.9 | | 3.4 | | 4.3 | | 4.7 | | 3.5 | | 4.9 | | | | | | | | | | | | | | | |
| Bank Height Ratio | | 3.7 | 4.1 | 3.7 | 4.1 | 3.7 | 4.1 | 1.9 | 2.8 | 5.0 | 7.9 | 5.0 | 7.9 | 1.0 | | | | | | | | | | 1.0 | | 1.0 | | 1.0 | | 1.0 | | 1.0 | | 1.0 | | 1.0 | | 1.0 | | | | | | | | | | | | | | | | | | | | | | | | | |
| D ₅₀ (mm) | | 91.6 | 96.6 | 91.6 | 96.6 | 25.8 | 37.2 | 64.0 | | 17.7 | | 24.2 | | | | | | | | | | | | 107.3 | | 82.2 | | 135.9 | | 56.4 | | 56.9 | | 33.9 | | 56.2 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | | | | | | | | | | | | | | 0.0100 | | 0.0148 | | 0.0162 | | 0.0203 | | 0.0172 | | 0.0318 | | 0.0103 | | 0.0171 | | 0.0314 | | 0.0801 | | 0.0080 | | 0.0526 | | 0.0050 | | 0.0140 | | 0.0133 | | 0.0258 | | 0.0274 | | 0.0377 | | 0.0037 | | 0.0197 | | 0.0285 | | 0.0604 | | 0.0108 | | 0.0527 | | | |
| Pool Length (ft) | N/A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Max Depth (ft) | | 4.9 | | 4.9 | | 4.9 | | 1.5 | | 2.3 | | 2.6 | | 2.6 | | 4.0 | | 5.6 | | 3.5 | | 4.8 | | 3.2 | | 3.9 | | 6.5 | | 1.3 | | 1.8 | | 1.7 | | 4.3 | | 5.0 | | 3.1 | | 4.6 | | 3.3 | | 4.2 | | 3.0 | | 5.4 | | 0.9 | | 2.0 | | 1.2 | | 2.4 | | | | | |
| Pool Spacing (ft) | | 52.0 | | 52.0 | | 52.0 | | N/A | | 48.0 | | 262.0 | | 48.0 | | 262.0 | | 96.0 | | 111.0 | | 80.0 | | 101.0 | | 74.6 | | 76.7 | | 55.8 | | 149.0 | | 20.0 | | 54.0 | | 20.0 | | 27.0 | | 230.4 | | 76.6 | | 110.1 | | 59.3 | | 99.2 | | 60.8 | | 187.8 | | 19.9 | | 63.0 | | 18.2 | | 51.5 | |
| Pool Volume (ft ³) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | | --- | | --- | | --- | | --- | | --- | | --- | | 68.8 | | 89.4 | | 53.4 | | 81.3 | | 45.0 | | 69.2 | | 39.0 | | 108.4 | | N/A ¹ | | N/A ¹ | | N/A ¹ | | N/A ¹ | | 68.8 | | 89.4 | | 53.4 | | 81.3 | | 45.0 | | 69.2 | | 39.0 | | 108.4 | | N/A ¹ | | N/A ¹ | | N/A ¹ | | N/A ¹ | | | |
| Radius of Curvature (ft) | | --- | | --- | | --- | | --- | | --- | | --- | | 35.0 | | 50.0 | | 32.0 | | 50.0 | | 30.0 | | 50.5 | | 36.0 | | 85.6 | | N/A ¹ | | N/A ¹ | | N/A ¹ | | N/A ¹ | | 35.0 | | 50.0 | | 32.0 | | 50.0 | | 30.0 | | 50.5 | | 36.0 | | 85.6 | | N/A ¹ | | N/A ¹ | | N/A ¹ | | N/A ¹ | | | |
| Rc/Bankfull Width | N/A | --- | | --- | | --- | | --- | | --- | | --- | | 1.8 | | 2.6 | | 1.8 | | 2.9 | | 1.9 | | 3.2 | | 1.7 | | 4.1 | | N/A ¹ | | N/A ¹ | | N/A ¹ | | N/A ¹ | | 1.8 | | 2.6 | | 1.8 | | 2.9 | | 1.9 | | 3.2 | | 1.7 | | 4.1 | | N/A ¹ | | N/A ¹ | | N/A ¹ | | N/A ¹ | | | |
| Meander Length (ft) | | --- | | --- | | --- | | --- | | --- | | --- | | 192.2 | | 207.2 | | 179.2 | | 199.8 | | 149.3 | | 171.4 | | 177.0 | | 312.4 | | N/A ¹ | | N/A ¹ | | N/A ¹ | | N/A ¹ | | 192.2 | | 207.2 | | 179.2 | | 199.8 | | 149.3 | | 171.4 | | 177.0 | | 312.4 | | N/A ¹ | | N/A ¹ | | N/A ¹ | | N/A ¹ | | | |
| Meander Width Ratio | | --- | | --- | | --- | | --- | | --- | | --- | | 3.5 | | 4.6 | | 3.1 | | 4.6 | | 2.8 | | 4.3 | | 1.9 | | 5.2 | | N/A ¹ | | N/A ¹ | | N/A ¹ | | N/A ¹ | | 3.5 | | 4.6 | | 3.1 | | 4.6 | | 2.8 | | 4.3 | | 1.9 | | 5.2 | | N/A ¹ | | N/A ¹ | | N/A ¹ | | N/A ¹ | | | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| D ₁₆ /D ₃₅ /D ₅₀ /D ₈₄ /D ₉₅ /D ₁₀₀ | N/A | 0.3/2.8/34.3/167.3/287.3/ >2048 | | | | 0.5/9.2/13.7/100.0/180.0/362.0 | | | | 0.5/3.4/13.3/109.5/166.9/256.0 | | | | 0.3/8.0/13.5/33.6/75.9/180.0 | | | | | | | | | | | | | | 0.1/5.6/20.7/113.8/171.4/362.0 | | 0.1/5.6/28.5/151.8/256.0/362.0 | | SC/0.3/11.0/222.4/346.7/512.0 | | 0.2/0.5/19.0/96.0/146.7/362.0 | | 0.3/6.4/12.8/45.0/101.2/256.0 | | 0.3/1.8/8.9/87.3/137.0/1024.0 | | | | | | | | | | | | | | | | | | | | | | | | | |
| Reach Shear Stress (Competency) lb/ft ² | | | | | | | | | | | | | | 0.64 | | 0.98 | | 1.76 | | 1.02 | | 1.19 | | 1.50 | | 0.66 | | 1.32 | | 2.17 | | 0.92 | | 1.31 | | 2.03 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | | | | | | | | | | | | | | 49 | | 77 | | 140 | | 80 | | 94 | | 119 | | 29.0 | | 60.0 | | 89.0 | | 42.0 | | 47.0 | | 53.0 | | 94.0 | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stream Power (Capacity) W/m ² | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | | 1.63 | | 1.68 | | 1.79 | | 2.02 | | 0.16 | | 0.16 | | 1.63 | | 1.68 | | 1.79 | | 2.02 | | 0.16 | | 0.16 | | 1.63 | | 1.68 | | 1.79 | | 2.02 | | 0.16 | | 0.16 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Watershed Impervious Cover Estimate (%) | | 1% | | | | | | | | | | | | <1% | | | | | | | | | | <1% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rosgen Classification | | F3 | | F3 | | F3 | | F3/G3c | | G4c | | G4 | | C3 | | C3 | | C3b | | C3 | | B4 | | B4a | | C3 | | C3 | | C3b | | C3 | | B4 | | B4a | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Velocity (fps) | | 4.8 | 4.9 | 4.8 | 4.9 | 4.8 | 4.9 | 4.2 | 4.3 | 3.5 | 5.0 | 3.5 | 5.0 | 3.2 | | 3.9 | | 5.2 | | 3.9 | | 3.8 | | 4.1 | | 3.8 | | 5.6 | | 6.6 | | 4.7 | | 5.1 | | 4.4 | | 6.2 | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Discharge (cfs) | | 90.0 | | 90.0 | | 99.0 | | 116.0 | | 19.0 | | 19.0 | | 90.0 | | 90.0 | | 99.0 | | 116.0 | | 19.0 | | 19.00 | | 107 | | 166 | | 151 | | 157 | | 184 | | 17 | | 35 | | | | | | | | | | | | | | | | | | | | | | | | | |
| Q-NFF regression (2-yr) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Q-USGS extrapolation (1.2-yr) | | | | | | | | | | | | | | 111 | | | | 119 | | | | 130 | | 20 | | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Max Q-Mannings | | | | | | | | | | | | | | 1,484 | | | | N/A | | | | 922 | | 1,159 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Valley Slope (ft/ft) | | 0.0100 | | 0.0120 | | 0.0270 | | 0.0080 | | 0.0240 | | 0.0370 | | 0.0086 | | 0.0150 | | 0.0295 | | 0.0118 | | 0.0335 | | 0.0458 | | --- | | --- | | --- | | --- | | --- | | --- | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Thalweg Length (ft) | | 435 | | 876 | | 403 | | 2,291 | | 188 | | 332 | | 444 | | 722 | | 418 | | 1,674 | | 212 | | 257 | | 421 | | 722 | | 418 | | 1,676 | | 212 | | 257 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sinuosity | | 1.2 | | 1.2 | | 1.2 | | 1.2 | | 1.1 | | 1.3 | | 1.3 | | 1.2 | | 1.2 | | 1.3 | | 1.1 | | 1.1 | | 1.2 | | 1.2 | | 1.2 | | 1.3 | | 1.1 | | 1.1 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull/Channel Slope (ft/ft) | | 0.0130 | | 0.0090 | | 0.0160 | | 0.0190 | | 0.0140 | | 0.0440 | | 0.0069 | | 0.0123 | | 0.0242 | | 0.0076 | | 0.0114 | | 0.0316 | | 0.0425 | | 0.0071 | | 0.0124 | | 0.0249 | | 0.0092 | | 0.0349 | | 0.0407 | | | | | | | | | | | | | | | | | | | | | | | | | |

1. Pattern data is not applicable for A-type and B-type channels

2. ER for the baseline/monitoring parameters are based on the width of the cross-section, in lieu of assuming the width across the floodplain.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 11b. Baseline Stream Data Summary

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

| Parameter | Gage | Pre-Restoration Condition | | | | | | | | | | | | Design | | | | | | | | | | | | As-Built/Baseline | | | | | | | | | | | | | | | | | | | | | | |
|---|------|---------------------------|------|--------------------------|------|--------|------|--------|------|-----------------------------|-----|--------|-----|------------------|------------------|------------------|------------------|--------|--------|--------|--------|------------------|------------------|--------|--------|-------------------|------------------|------------------|------------------------------|--------|--------|--------|------------------------------|------------------|------------------|--------|------------------------------|--|--------|--|-------------------------------|--|--|--|-------------------------------|--|--|--|
| | | UT2 | | UT2A | | UT2B | | UT2C | | UT3B | | UT3C | | UT2 | | UT2A | | UT2B | | UT2C | | UT3B | | UT3C | | UT2 | | UT2A | | UT2B | | UT2C | | UT3B | | UT3C | | | | | | | | | | | | |
| | | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | | | | | | | | | | | |
| Dimension and Substrate - Riffle | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | | 5.3 | | 5.3 | | 5.3 | | 5.3 | | 3.9 | 5.7 | 3.9 | 5.7 | 3.5 | | 6.0 | | 6.0 | | 6.8 | | 7.0 | | 7.5 | | N/A | 6.8 | | 8.1 | | 7.8 | | 6.9 | | 8.8 | | | | | | | | | | | | | |
| Floodprone Width ² (ft) | | 84 | 112 | 84 | 112 | 84 | 112 | 84 | 112 | 9 | 14 | 9 | 14 | 5.0 | 8.0 | 8.0 | 13.0 | 13.0 | 30.0 | 15.0 | 34.0 | 10.0 | 15.0 | 16.5 | 37.5 | N/A | 30.3 | | 32.0 | | 48.2 | | 21.4 | | 55.8 | | | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | | 1.1 | 1.4 | 1.1 | 1.4 | 1.1 | 1.4 | 1.1 | 1.4 | 0.7 | | 0.7 | | 0.2 | | 0.5 | | 0.5 | | 0.5 | | 0.6 | | N/A | 0.5 | | 0.6 | | 0.7 | | 0.5 | | 0.8 | | | | | | | | | | | | | | | |
| Bankfull Max Depth (ft) | | 1.9 | 2.0 | 1.9 | 2.0 | 1.9 | 2.0 | 1.9 | 2.0 | 0.8 | 1.2 | 0.8 | 1.2 | 0.3 | 0.4 | 0.5 | 0.7 | 0.5 | 0.7 | 0.6 | 0.8 | 0.6 | 0.8 | 0.8 | 1.0 | N/A | 0.8 | | 1.1 | | 1.1 | | 0.8 | | 1.3 | | | | | | | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | N/A | 5.7 | 7.4 | 5.7 | 7.4 | 5.7 | 7.4 | 5.7 | 7.4 | 2.8 | 4.1 | 2.8 | 4.1 | 0.9 | | 2.7 | | 2.6 | | 3.2 | | 3.6 | | 4.7 | | N/A | 3.4 | | 4.8 | | 5.8 | | 3.5 | | 6.8 | | | | | | | | | | | | | |
| Width/Depth Ratio | | 3.7 | 4.8 | 3.7 | 4.8 | 3.7 | 4.8 | 3.7 | 4.8 | 5.4 | 7.8 | 5.4 | 7.8 | 14.2 | | 13.3 | | 13.3 | | 12.9 | | 13.7 | | 12.0 | | N/A | 13.9 | | 11.7 | | 10.5 | | 13.4 | | 11.3 | | | | | | | | | | | | | |
| Entrenchment Ratio ² | | 16.0 | 21.2 | 16.0 | 21.2 | 16.0 | 21.2 | 16.0 | 21.2 | 1.6 | 3.5 | 1.6 | 3.5 | 1.4 | 2.2 | 2.8 | 5.7 | 5.0 | 7.5 | 5.1 | 6.6 | 3.1 | 6.0 | >2.2 | | N/A | 4.4 | | 3.5 | | 6.2 | | 3.1 | | 6.3 | | | | | | | | | | | | | |
| Bank Height Ratio | | 1.4 | 1.9 | 1.4 | 1.9 | 1.4 | 1.9 | 1.4 | 1.9 | 2.7 | 3.8 | 2.7 | 3.8 | 1.0 | | | | | | | | | | | | N/A | 1.0 | | 1.0 | | 1.0 | | 1.0 | | 1.0 | | | | | | | | | | | | | |
| D ₅₀ (mm) | | SC | 0.1 | SC | 1.1 | SC | 2.1 | SC | 3.1 | 3.6 | 6.4 | 3.6 | 6.4 | | | | | | | | | | | | | N/A | 58.6 | | 69.3 | | 49.0 | | 21.1 | | 28.2 | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | | | | | | | | | | | | | | 0.0457 | 0.0681 | 0.0287 | 0.0414 | 0.0135 | 0.0409 | 0.0135 | 0.0449 | 0.0385 | 0.0488 | 0.0198 | 0.0266 | N/A | 0.0046 | 0.0347 | 0.0054 | 0.0371 | 0.0132 | 0.0510 | 0.0113 | 0.0530 | 0.0081 | 0.0249 | | | | | | | | | | | | |
| Pool Length (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Max Depth (ft) | N/A | --- | | --- | | --- | | --- | | --- | | --- | | 1.6 | | 1.3 | | 1.4 | | 1.5 | | 1.6 | | 1.9 | | N/A | 1.4 | 2.2 | 1.6 | 2.2 | 1.4 | 2.1 | 0.9 | 2.6 | 1.8 | 2.5 | | | | | | | | | | | | |
| Pool Spacing (ft) | | --- | | --- | | --- | | --- | | --- | | --- | | 21.0 | | 22.0 | | 33.0 | | 23.0 | | 44.0 | | 30.0 | | 47.0 | | 24.0 | | 29.0 | | 31.0 | | 58.0 | | | | | | | | | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | | --- | | --- | | --- | | --- | | --- | | --- | | N/A ¹ | N/A ¹ | N/A ¹ | N/A ¹ | 19.0 | 26.0 | 23.0 | 34.0 | N/A ¹ | N/A ¹ | 17.2 | 44.8 | N/A ¹ | N/A ¹ | N/A ¹ | N/A ¹ | 19.0 | 26 | 23.0 | 34.0 | N/A ¹ | N/A ¹ | 17.2 | 44.8 | | | | | | | | | | | |
| Radius of Curvature (ft) | | --- | | --- | | --- | | --- | | --- | | --- | | N/A ¹ | N/A ¹ | N/A ¹ | N/A ¹ | 12.0 | 15.0 | 13.0 | 17.0 | N/A ¹ | N/A ¹ | 12.0 | 22.0 | N/A ¹ | N/A ¹ | N/A ¹ | N/A ¹ | 12.0 | 15.0 | 13.0 | 17.0 | N/A ¹ | N/A ¹ | 12.0 | 22.0 | | | | | | | | | | | |
| Rc/Bankfull Width | N/A | --- | | --- | | --- | | --- | | --- | | --- | | N/A ¹ | N/A ¹ | N/A ¹ | N/A ¹ | 2.0 | 2.5 | 1.9 | 2.5 | N/A ¹ | N/A ¹ | 1.6 | 2.9 | N/A ¹ | N/A ¹ | N/A ¹ | N/A ¹ | 2.0 | 2.5 | 1.9 | 2.5 | N/A ¹ | N/A ¹ | 1.6 | 2.9 | | | | | | | | | | | |
| Meander Length (ft) | | --- | | --- | | --- | | --- | | --- | | --- | | N/A ¹ | N/A ¹ | N/A ¹ | N/A ¹ | 56.0 | 76.0 | 73.0 | 90.0 | N/A ¹ | N/A ¹ | 65.2 | 118.0 | N/A ¹ | N/A ¹ | N/A ¹ | N/A ¹ | 56.0 | 76.0 | 73.0 | 90.0 | N/A ¹ | N/A ¹ | 65.2 | 118.0 | | | | | | | | | | | |
| Meander Width Ratio | | --- | | --- | | --- | | --- | | --- | | --- | | N/A ¹ | N/A ¹ | N/A ¹ | N/A ¹ | 3.2 | 4.3 | 3.3 | 4.9 | N/A ¹ | N/A ¹ | 2.2 | 6.0 | N/A ¹ | N/A ¹ | N/A ¹ | N/A ¹ | 3.2 | 4.3 | 3.3 | 4.9 | N/A ¹ | N/A ¹ | 2.2 | 6.0 | | | | | | | | | | | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| D ₁₆ /D ₃₅ /D ₅₀ /D ₈₄ /D ₉₅ /D ₁₀₀ | N/A | N/A | | SC/0.1/0.2/8.4/12.5/32.0 | | | | | | SC/0.5/5.9/21.0/100.0/256.0 | | | | | | | | | | | | | | | | | | N/A | SC/0.1/0.8/ 64.0/ 85.4/128.0 | | | | SC/0.1/1.3/ 85.4/137.0/256.0 | | | | SC/0.1/8.9/92.5/ 124.6/256.0 | | | | 0.8/4.2/9.4/ 64.0/165.3/362.0 | | | | 0.1/0.3/4.0/73.4/ 148.1/256.0 | | | |
| Reach Shear Stress (Competency) lb/ft ² | | | | | | | | | | | | | | 1.06 | | 1.05 | | 0.52 | | 0.38 | | 1.13 | | 0.55 | | N/A | 0.74 | | 0.69 | | 0.59 | | 0.99 | | 0.66 | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | | | | | | | | | | | | | | 84 | | 83 | | 40 | | 29 | | 89 | | 42 | | N/A | 36.0 | | 35.0 | | 28.0 | | 50.0 | | 28.0 | | | | | | | | | | | | | |
| Stream Power (Capacity) W/m ² | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | | 0.01 | | 0.05 | | 0.05 | | 0.05 | | 0.07 | | 0.07 | | 0.01 | | 0.04 | | 0.05 | | 0.05 | | 0.07 | | 0.07 | | 0.01 | | 0.04 | | 0.05 | | 0.05 | | 0.07 | | 0.07 | | | | | | | | | | | | |
| Watershed Impervious Cover Estimate (%) | | <1% | | | | | | | | | | | | <1% | | | | | | | | | | | | <1% | | | | | | | | | | | | | | | | | | | | | | |
| Rosgen Classification | | G4 | | G5 | | G5c | | G5 | | G5 | | G5c | | B4 | | B4 | | C4b | | C4 | | B4 | | C4 | | B4 | | B4 | | C4b | | C4 | | B4 | | C4 | | | | | | | | | | | | |
| Bankfull Velocity (fps) | | 1.9 | 2.2 | 1.9 | 2.2 | 1.9 | 2.2 | 1.9 | 2.2 | 4.0 | 4.2 | 4.0 | 4.2 | 3.0 | | 2.7 | | 2.4 | | 2.2 | | 3.3 | | 2.4 | | N/A | 3.6 | | 3.7 | | 3.3 | | 4.2 | | 3.4 | | | | | | | | | | | | | |
| Bankfull Discharge (cfs) | | 3.0 | | 7.0 | | 7.0 | | 7.0 | | 12.0 | | 12.0 | | 3.0 | | 7.0 | | 7.0 | | 7.0 | | 12.0 | | 12.0 | | N/A | 12 | | 18 | | 19 | | 15 | | 23 | | | | | | | | | | | | | |
| Q-NFF regression (2-yr) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Q-USGS extrapolation (1.2-yr) | N/A | | | | | | | | | | | | | 3 | | 9 | | | | | | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Max Q-Mannings | | | | | | | | | | | | | | N/A | | 62 | | | | | | 102 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Valley Slope (ft/ft) | | 0.0640 | | 0.0290 | | 0.0310 | | 0.0190 | | 0.0360 | | 0.0160 | | 0.0731 | | 0.0272 | | 0.0234 | | 0.0179 | | 0.0329 | | 0.0153 | | --- | | --- | | --- | | --- | | --- | | --- | | | | | | | | | | | | |
| Channel Thalweg Length (ft) | | 61 | | 349 | | 299 | | 223 | | 414 | | 296 | | 42 | | 315 | | 263 | | 469 | | 307 | | 412 | | 42 | | 315 | | 263 | | 469 | | 307 | | 412 | | | | | | | | | | | | |
| Sinuosity | | 1.1 | | 1.1 | | 1.2 | | 1.1 | | 1.5 | | 1.2 | | N/A | | 1.1 | | 1.2 | | 1.3 | | 1.1 | | 1.2 | | N/A | | 1.1 | | 1.2 | | 1.3 | | 1.1 | | 1.2 | | | | | | | | | | | | |
| Bankfull/Channel Slope (ft/ft) | | 0.0470 | | 0.0220 | | 0.0170 | | 0.0200 | | 0.0230 | | 0.0170 | | 0.0580 | | 0.0229 | | 0.0387 | | 0.0200 | | 0.0135 | | 0.0304 | | 0.0363 | | 0.0121 | | 0.0146 | | N/A | 0.0237 | | 0.0184 | | 0.0134 | | 0.0317 | | 0.0132 | | | | | | | |

1. Pattern data is not applicable for A-type and B-type channels

2. ER for the baseline/monitoring parameters are based on the width of the cross-section, in lieu of assuming the width across the floodplain.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 11c. Reference Reach Data Summary

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

| Reference Reach Data | | | | | | | | | | | | | | | | | | |
|--|------|----------------------------|----------------------------------|-------------------|-----------------|-----------------|------------------------------|------------------|------------------------------|--------------------|--------|------------------|--------|--------------------------|--------|------------------|-----|-----|
| Parameter | Gage | UT to Catawba R1 | | UT to Catawba R2 | | UT to Sandy Run | | Box Creek | | UT to Kelly Branch | | UT to Gap Branch | | UT to South Fork Catawba | | Timber Tributary | | |
| | | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | |
| Dimension and Substrate - Riffle | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | N/A | 9.7 | 12.4 | 12.3 | 7.3 | 7.8 | 23.5 | 7.9 | 6.2 | 8.2 | 11.2 | 8.9 | | | | | | |
| Floodprone Width (ft) | | 52.0 | 79.0 | 53.0 | 12.2 | 15.6 | 76.3 | 9.1 | 20.9 | 14.7 | 18.5 | 13.6 | | | | | | |
| Bankfull Mean Depth | | 1.2 | 1.4 | 1.1 | 0.7 | 0.8 | 1.2 | 0.7 | 0.6 | 1.0 | 1.4 | 0.5 | | | | | | |
| Bankfull Max Depth | | 1.7 | 1.7 | 1.1 | 1.4 | 1.9 | 1.1 | 1.0 | 1.5 | 1.6 | 0.7 | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | | 11.4 | 17.5 | 13.2 | 5.7 | 6.2 | 28.9 | 5.7 | 3.8 | 10.7 | 11.1 | 4.6 | | | | | | |
| Width/Depth Ratio | | 8.1 | 8.9 | 11.5 | 6.6 | 9.8 | 19.1 | 10.9 | 10.1 | 6.0 | 11.7 | 17.0 | 17.5 | | | | | |
| Entrenchment Ratio | | 5.4 | 6.4 | 4.3 | 1.6 | 2.1 | 3.3 | 1.2 | 3.4 | 1.5 | 1.9 | 1.5 | | | | | | |
| Bank Height Ratio | | 0.9 | 1.4 | 0.8 | 1.3 | 1.7 | 2.6 | 1.5 | 2.5 | 1.0 | 2.1 | 1.0 | 2.4 | | | | | |
| D50 (mm) | | 1.8 | 75.9 | 19.0 | 22 | N/A | 19.0 | 38.0 | 6.5 | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | N/A | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | |
| Riffle Slope (ft/ft) | | 0.0114 | 0.0605 | 0.0142 | 0.3451 | 0.0036 | 0.0420 | 0.0063 | 0.0770 | N/A | 0.0110 | 0.1400 | 0.0120 | 0.0320 | 0.0230 | 0.1700 | | |
| Pool Length (ft) | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- |
| Pool Max Depth (ft) | | 2.5 | N/A | 1.3 | 1.5 | 4.4 | N/A | 1.5 | 2.4 | N/A | | | | | | | | |
| Pool Spacing (ft) | | 31 | 60 | 19 | 46 | 9 | 55 | 29 | 88 | N/A | 18 | 27 | 36 | 149 | 13 | 49 | | |
| Pool Volume (ft ³) | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- |
| Pattern | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | N/A | 55 | 23 | 24 | 60 | 62 | 88 | 18 | 34 | N/A | 25 | 56 | N/A | | | | | |
| Radius of Curvature (ft) | | 31 | 56 | 29 | 52 | 14 | 29 | 7 | 38 | 8 | 26 | N/A | 9 | 28 | N/A | | | |
| Rc/Bankfull Width | | 2.8 | 5.1 | 2.4 | 4.2 | 1.9 | 3.8 | 0.3 | 1.6 | N/A | N/A | 0.9 | 2.9 | N/A | | | | |
| Meander Length (ft) | | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | | | | |
| Meander Width Ratio | | 4.4 | 5.7 | 1.8 | 3.3 | 7.6 | 2.6 | 3.7 | 2.3 | 4.3 | N/A | 2.6 | 5.8 | N/A | | | | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | N/A | | | | | | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | | | | | | | |
| d16/d35/d50/d84/d95/d100 | | 0.3/0.4/1.8/12.8/25.2/90.0 | 0.5/29.8/75.9/170.8/332.0/2048.0 | 0.062/1/19/76/150 | 4.1/11/22/50/78 | N/A | 0.37/8/19.02/102.3/256/>2048 | 8.9/27/38/71/150 | 0.49/3.5/6.5/48.0/83.0/128.0 | | | | | | | | | |
| Reach Shear Stress (Competency) lb/ft ² | | | | | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | | | | | | | | | | | | | | | | | | |
| Stream Power (Capacity) W/m ² | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | N/A | 1.6 | 1.6 | 0.2 | 2.1 | 0.1 | 0.0 | 0.2 | 0.1 | | | | | | | | | |
| Watershed Impervious Cover Estimate (%) | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- |
| Rosgen Classification | | E5 | E3b/ C3b | E4 | C4 | B4/ B4a | B4a or A4 | B4c | B4 | | | | | | | | | |
| Bankfull Velocity (fps) | | 5.5 | 6.1 | 3.4 | 3.4 | 5.9 | 5.0 | 2.7 | 3.7 | | | | | | | | | |
| Bankfull Discharge (cfs) | | 80 | 80 | 20 | 99 | 23 | 19 | 26 | 32 | 17 | | | | | | | | |
| Q-NFF regression (2-yr) | | | | | | | | | | | | | | | | | | |
| Q-USGS extrapolation (1.2-yr) | | | | | | | | | | | | | | | | | | |
| Q-Mannings | | | | | | | | | | | | | | | | | | |
| Valley Length (ft) | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | |
| Channel Thalweg Length (ft) | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | |
| Sinuosity | | 1.1 | 1.1 | 1.6 | 1.3 | 1.2 | --- | 1.3 | N/A | | | | | | | | | |
| Water Surface Slope (ft/ft) | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | |
| Bankfull/Channel Slope (ft/ft) | | 0.0046 | 0.0270 | 0.0150 | 0.0084 | 0.0300 | 0.0650 | 0.0680 | 0.0067 | | | | | | | | | |

SC: Silt/Clay <0.062 mm diameter particles
 (---): Data was not provided N/A: Not Applicable

Table 12. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

| Dimension and Substrate | Bull Creek Reach 1A Cross-Section 1, Riffle | | | | | | | | Bull Creek Reach 1B Cross-Section 2, Riffle ⁴ | | | | | | | | Bull Creek Reach 1B Cross-Section 3, Pool | | | | | | | | Bull Creek Reach 2 Cross-Section 4, Riffle | | | | | | | |
|--|---|---------|---------|-----|-----|-----|-----|-----|--|---------|---------|-----|-----|-----|-----|-----|--|---------|---------|-----|-----|-----|-----|-----|--|---------|---------|-----|-----|-----|-----|-----|
| | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
| Bankfull Elevation ¹ | 1106.41 | 1106.62 | 1106.65 | | | | | | 1099.36 | 1099.30 | 1099.26 | | | | | | 1098.70 | 1098.92 | 1098.83 | | | | | | 1088.01 | 1087.72 | 1087.70 | | | | | |
| Low Bank Elevation | 1106.41 | 1106.54 | 1106.31 | | | | | | 1099.36 | 1099.16 | 1099.24 | | | | | | 1098.70 | 1098.92 | 1098.83 | | | | | | 1088.01 | 1088.08 | 1087.60 | | | | | |
| Bankfull Width (ft) | 19.4 | 20.6 | 16.1 | | | | | | 17.3 | 17.2 | 18.4 | | | | | | 24.4 | 30.4 | 30.1 | | | | | | 16.4 | 17.9 | 15.6 | | | | | |
| Floodprone Width (ft) ² | 70.1 | 70.0 | 69.5 | | | | | | 67.6 | 67.6 | 66.2 | | | | | | - | - | - | | | | | | 55.7 | 55.6 | 55.6 | | | | | |
| Bankfull Mean Depth (ft) | 1.5 | 1.3 | 1.4 | | | | | | 1.7 | 1.6 | 1.6 | | | | | | 2.3 | 2.8 | 2.7 | | | | | | 1.4 | 1.6 | 1.4 | | | | | |
| Bankfull Max Depth (ft) | 2.8 | 2.8 | 2.5 | | | | | | 2.9 | 2.7 | 3.0 | | | | | | 5.3 | 6.0 | 5.9 | | | | | | 2.5 | 2.9 | 2.3 | | | | | |
| Bankfull Cross-Sectional Area (ft ²) | 28.2 | 26.7 | 22.6 | | | | | | 29.7 | 27.3 | 29.3 | | | | | | 56.8 | 84.5 | 79.9 | | | | | | 22.9 | 29.0 | 21.3 | | | | | |
| Bankfull Width/Depth Ratio | 13.4 | 16.0 | 11.5 | | | | | | 10.1 | 10.8 | 11.6 | | | | | | 10.5 | 10.9 | 11.3 | | | | | | 11.8 | 11.0 | 11.4 | | | | | |
| Bankfull Entrenchment Ratio ³ | 3.6 | 3.4 | 4.3 | | | | | | 3.9 | 3.9 | 3.6 | | | | | | - | - | - | | | | | | 3.4 | 3.1 | 3.6 | | | | | |
| Bankfull Bank Height Ratio ¹ | 1.0 | 1.0 | 0.9 | | | | | | 1.0 | 1.0 | 1.0 | | | | | | - | - | - | | | | | | 1.0 | 1.1 | 1.0 | | | | | |
| Dimension and Substrate | Bull Creek Reach 3 Cross-Section 5, Pool | | | | | | | | Bull Creek Reach 3 Cross-Section 6, Riffle | | | | | | | | Bull Creek Reach 3 Cross-Section 7, Riffle | | | | | | | | Bull Creek Reach 3 Cross-Section 8, Pool | | | | | | | |
| | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
| Bankfull Elevation ¹ | 1079.64 | 1079.57 | 1079.48 | | | | | | 1079.35 | 1079.51 | 1079.46 | | | | | | 1073.27 | 1072.90 | 1072.76 | | | | | | 1068.53 | 1068.20 | 1067.99 | | | | | |
| Low Bank Elevation | 1079.64 | 1079.57 | 1079.48 | | | | | | 1079.35 | 1079.42 | 1079.33 | | | | | | 1073.27 | 1072.62 | 1072.37 | | | | | | 1068.53 | 1068.20 | 1067.99 | | | | | |
| Bankfull Width (ft) | 27.0 | 26.2 | 26.7 | | | | | | 21.2 | 21.4 | 20.9 | | | | | | 19.6 | 23.5 | 21.3 | | | | | | 29.3 | 32.2 | 22.2 | | | | | |
| Floodprone Width (ft) ² | - | - | - | | | | | | 99.0 | 99.0 | 98.9 | | | | | | 84.0 | 84.0 | 84.0 | | | | | | - | - | - | | | | | |
| Bankfull Mean Depth (ft) | 1.8 | 1.9 | 1.8 | | | | | | 1.6 | 1.5 | 1.5 | | | | | | 1.8 | 1.2 | 1.3 | | | | | | 1.9 | 1.4 | 1.9 | | | | | |
| Bankfull Max Depth (ft) | 3.7 | 4.8 | 4.8 | | | | | | 2.7 | 2.4 | 2.3 | | | | | | 3.0 | 2.5 | 2.5 | | | | | | 4.3 | 3.8 | 3.9 | | | | | |
| Bankfull Cross-Sectional Area (ft ²) | 49.0 | 50.3 | 48.8 | | | | | | 33.5 | 31.7 | 30.7 | | | | | | 36.0 | 29.2 | 27.7 | | | | | | 55.1 | 45.7 | 42.3 | | | | | |
| Bankfull Width/Depth Ratio | 14.9 | 13.6 | 14.6 | | | | | | 13.4 | 14.5 | 14.3 | | | | | | 10.7 | 18.9 | 16.5 | | | | | | 15.6 | 22.7 | 11.6 | | | | | |
| Bankfull Entrenchment Ratio ³ | - | - | - | | | | | | 4.7 | 4.6 | 4.7 | | | | | | 4.3 | 3.6 | 3.9 | | | | | | - | - | - | | | | | |
| Bankfull Bank Height Ratio ¹ | - | - | - | | | | | | 1.0 | 1.0 | 0.9 | | | | | | 1.0 | 0.9 | 0.9 | | | | | | - | - | - | | | | | |
| Dimension and Substrate | UT1B Cross-Section 9, Riffle | | | | | | | | UT1C Cross-Section 10, Riffle | | | | | | | | UT2A Cross-Section 11, Riffle | | | | | | | | UT2B Cross-Section 12, Riffle | | | | | | | |
| | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
| Bankfull Elevation ¹ | 1101.94 | 1102.09 | 1102.13 | | | | | | 1089.27 | 1088.91 | 1088.90 | | | | | | 1096.25 | 1096.44 | 1096.48 | | | | | | 1088.43 | 1088.53 | 1088.49 | | | | | |
| Low Bank Elevation | 1101.94 | 1102.05 | 1101.93 | | | | | | 1089.27 | 1089.29 | 1089.21 | | | | | | 1096.25 | 1096.40 | 1096.43 | | | | | | 1088.43 | 1088.57 | 1088.45 | | | | | |
| Bankfull Width (ft) | 6.8 | 6.3 | 5.8 | | | | | | 6.9 | 6.4 | 7.3 | | | | | | 6.8 | 7.3 | 8.2 | | | | | | 8.1 | 8.8 | 8.5 | | | | | |
| Floodprone Width (ft) ² | 23.6 | 26.9 | 18.8 | | | | | | 34.0 | 35.4 | 34.9 | | | | | | 30.3 | 31.4 | 30.0 | | | | | | 32.0 | 30.9 | 28.0 | | | | | |
| Bankfull Mean Depth (ft) | 0.6 | 0.6 | 0.5 | | | | | | 0.8 | 1.2 | 1.1 | | | | | | 0.5 | 0.4 | 0.4 | | | | | | 0.6 | 0.5 | 0.5 | | | | | |
| Bankfull Max Depth (ft) | 0.9 | 1.2 | 0.9 | | | | | | 1.3 | 1.9 | 1.9 | | | | | | 0.8 | 0.7 | 0.6 | | | | | | 1.1 | 1.0 | 0.9 | | | | | |
| Bankfull Cross-Sectional Area (ft ²) | 3.9 | 3.7 | 2.6 | | | | | | 5.7 | 8.0 | 7.7 | | | | | | 3.4 | 3.1 | 3.0 | | | | | | 4.8 | 4.5 | 3.9 | | | | | |
| Bankfull Width/Depth Ratio | 11.7 | 10.8 | 12.8 | | | | | | 8.3 | 5.2 | 6.9 | | | | | | 13.9 | 17.3 | 22.5 | | | | | | 13.4 | 17.1 | 18.6 | | | | | |
| Bankfull Entrenchment Ratio ³ | 3.5 | 4.3 | 3.2 | | | | | | 4.9 | 5.5 | 4.8 | | | | | | 4.4 | 4.3 | 3.6 | | | | | | 4.0 | 3.5 | 3.3 | | | | | |
| Bankfull Bank Height Ratio ¹ | 1.0 | 1.0 | 0.8 | | | | | | 1.0 | 1.3 | 1.2 | | | | | | 1.0 | 0.9 | 0.9 | | | | | | 1.0 | 1.0 | 1.0 | | | | | |
| Dimension and Substrate | UT2C Cross-Section 13, Riffle | | | | | | | | UT3B Cross-Section 14, Riffle | | | | | | | | UT3C Cross-Section 15, Riffle | | | | | | | | | | | | | | | |
| | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | | | | | | | | |
| Bankfull Elevation ¹ | 1081.59 | 1081.67 | 1081.59 | | | | | | 1084.57 | 1084.34 | 1084.52 | | | | | | 1081.13 | 1081.26 | 1081.24 | | | | | | | | | | | | | |
| Low Bank Elevation | 1081.59 | 1081.68 | 1081.48 | | | | | | 1084.57 | 1084.80 | 1084.74 | | | | | | 1081.13 | 1081.21 | 1081.07 | | | | | | | | | | | | | |
| Bankfull Width (ft) | 7.8 | 8.2 | 7.7 | | | | | | 6.9 | 7.4 | 6.9 | | | | | | 8.8 | 8.4 | 7.9 | | | | | | | | | | | | | |
| Floodprone Width (ft) ² | 48.2 | 50.0 | 46.1 | | | | | | 21.4 | 61.3 | 43.6 | | | | | | 55.8 | 55.8 | 55.4 | | | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.7 | 0.7 | 0.6 | | | | | | 0.5 | 0.8 | 0.7 | | | | | | 0.8 | 0.8 | 0.7 | | | | | | | | | | | | | |
| Bankfull Max Depth (ft) | 1.1 | 1.2 | 1.1 | | | | | | 0.8 | 1.7 | 1.3 | | | | | | 1.3 | 1.4 | 1.3 | | | | | | | | | | | | | |
| Bankfull Cross-Sectional Area (ft ²) | 5.8 | 5.8 | 5.0 | | | | | | 3.5 | 6.1 | 4.8 | | | | | | 6.8 | 6.4 | 5.4 | | | | | | | | | | | | | |
| Bankfull Width/Depth Ratio | 10.5 | 11.6 | 12.0 | | | | | | 13.4 | 8.9 | 9.9 | | | | | | 11.3 | 11.1 | 11.5 | | | | | | | | | | | | | |
| Bankfull Entrenchment Ratio ³ | 6.2 | 6.1 | 6.0 | | | | | | 3.1 | 8.3 | 6.3 | | | | | | 6.3 | 6.6 | 7.0 | | | | | | | | | | | | | |
| Bankfull Bank Height Ratio ¹ | 1.0 | 1.0 | 0.9 | | | | | | 1.0 | 1.4 | 1.2 | | | | | | 1.0 | 1.0 | 0.9 | | | | | | | | | | | | | |

¹Bankfull elevation for riffles are based on the MY0 cross-sectional area. MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

²Floodprone width is calculated from the width of cross-section but valley width may extend further.

³ER for the baseline/monitoring parameters is based on the width of the cross-section, in lieu of assuming the width across the floodplain.

⁴Repairs conducted during MY1 resulted in a slight shift in the cross-section alignment between the MY0 and MY1 cross-section pin locations; therefore the plot was adjusted so that cross-sections lined up for easier comparison.

Table 13a. Monitoring Data - Stream Reach Data Summary

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Bull Creek Reach 1A

| Parameter | As-Built/Baseline | | MY1 | | MY2 | | MY3 | | MY4 | | MY5 | | MY6 | | MY7 | |
|---|--------------------------------|-------|--------------------------------|-----|------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle¹ | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 19.4 | | 20.6 | | 16.1 | | | | | | | | | | | |
| Floodprone Width (ft) | 70 | | 70 | | 70 | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 1.5 | | 1.3 | | 1.4 | | | | | | | | | | | |
| Bankfull Max Depth (ft) | 2.8 | | 2.8 | | 2.5 | | | | | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 28.2 | | 26.7 | | 22.6 | | | | | | | | | | | |
| Width/Depth Ratio | 13.4 | | 16.0 | | 11.5 | | | | | | | | | | | |
| Entrenchment Ratio | 3.6 | | 3.4 | | 4.3 | | | | | | | | | | | |
| Bank Height Ratio | 1.0 | | 1.0 | | 0.9 | | | | | | | | | | | |
| D ₅₀ (mm) | 107.3 | | | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0.005 | 0.014 | | | | | | | | | | | | | | |
| Pool Length (ft) | | | | | | | | | | | | | | | | |
| Pool Max Depth (ft) | 4.3 | 5.0 | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 230.4 | | | | | | | | | | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 68.8 | 89.4 | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | 35.0 | 50.0 | | | | | | | | | | | | | | |
| Rc/Bankfull Width (ft/ft) | 1.8 | 2.6 | | | | | | | | | | | | | | |
| Meander Length (ft) | 192.2 | 207.2 | | | | | | | | | | | | | | |
| Meander Width Ratio | 3.5 | 4.6 | | | | | | | | | | | | | | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | | | | | |
| D ₁₆ /D ₃₅ /D ₅₀ /D ₈₄ /D ₉₅ /D ₁₀₀ | 0.1/5.6/20.7/113.8/171.4/362.0 | | 0.1/0.2/11.0/120.1/174.0/512.0 | | SC/0.2/1.0/114.7/171.4/362.0 | | | | | | | | | | | |
| Reach Shear Stress (Competency) lb/ft ² | 0.66 | | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | 29.0 | | | | | | | | | | | | | | | |
| Stream Power (Capacity) W/m ² | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | 1.63 | | | | | | | | | | | | | | | |
| Watershed Impervious Cover Estimate (%) | 1% | | | | | | | | | | | | | | | |
| Rosgen Classification | C3 | | | | | | | | | | | | | | | |
| Bankfull Velocity (fps) | 3.8 | | | | | | | | | | | | | | | |
| Bankfull Discharge (cfs) | 107.0 | | | | | | | | | | | | | | | |
| Valley Slope (ft/ft) | --- | | | | | | | | | | | | | | | |
| Channel Thalweg Length (ft) | 421 | | | | | | | | | | | | | | | |
| Sinuosity | 1.20 | | | | | | | | | | | | | | | |
| Bankfull/Channel Slope (ft/ft) | 0.0071 | | | | | | | | | | | | | | | |

¹MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 13b. Monitoring Data - Stream Reach Data Summary

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Bull Creek Reach 1B

| Parameter | As-Built/Baseline | | MY1 ² | | MY2 | | MY3 | | MY4 | | MY5 | | MY6 | | MY7 | |
|---|-------------------------------------|-------|------------------------------------|-----|-----------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle¹ | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 17.3 | | 17.2 | | 18.4 | | | | | | | | | | | |
| Floodprone Width (ft) | 68 | | 68 | | 66 | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 1.7 | | 1.6 | | 1.6 | | | | | | | | | | | |
| Bankfull Max Depth (ft) | 2.9 | | 2.7 | | 3.0 | | | | | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 29.7 | | 27.3 | | 29.3 | | | | | | | | | | | |
| Width/Depth Ratio | 10.1 | | 10.8 | | 11.6 | | | | | | | | | | | |
| Entrenchment Ratio | 3.9 | | 3.9 | | 3.6 | | | | | | | | | | | |
| Bank Height Ratio | 1.0 | | 1.0 | | 1.0 | | | | | | | | | | | |
| D ₅₀ (mm) | 82.2 | | | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0.013 | 0.026 | | | | | | | | | | | | | | |
| Pool Length (ft) | | | | | | | | | | | | | | | | |
| Pool Max Depth (ft) | 3.1 | 4.6 | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 76.6 | 110.1 | | | | | | | | | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 53.4 | 81.3 | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | 32.0 | 50.0 | | | | | | | | | | | | | | |
| Rc/Bankfull Width (ft/ft) | 1.8 | 2.9 | | | | | | | | | | | | | | |
| Meander Length (ft) | 179.2 | 199.8 | | | | | | | | | | | | | | |
| Meander Width Ratio | 3.1 | 4.6 | | | | | | | | | | | | | | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | | | | | |
| D ₁₆ /D ₃₅ /D ₅₀ /D ₈₄ /D ₉₅ /D ₁₀₀ | 0.1/5.6/28.5/ 151.8/256.0/ 362.0 | | 0.1/0.3/37.9/168.1/304.4 /512.0 | | 0.1/0.4/2.0/148.1/234.4/ 512.0 | | | | | | | | | | | |
| Reach Shear Stress (Competency) lb/ft ² | 1.32 | | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | 60.0 | | | | | | | | | | | | | | | |
| Stream Power (Capacity) W/m ² | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | 1.68 | | | | | | | | | | | | | | | |
| Watershed Impervious Cover Estimate (%) | 1% | | | | | | | | | | | | | | | |
| Rosgen Classification | C3 | | | | | | | | | | | | | | | |
| Bankfull Velocity (fps) | 5.6 | | | | | | | | | | | | | | | |
| Bankfull Discharge (cfs) | 166 | | | | | | | | | | | | | | | |
| Valley Slope (ft/ft) | --- | | | | | | | | | | | | | | | |
| Channel Thalweg Length (ft) | 722 | | | | | | | | | | | | | | | |
| Sinuosity | 1.22 | | | | | | | | | | | | | | | |
| Bankfull/Channel Slope (ft/ft) | 0.0124 | | | | | | | | | | | | | | | |

¹MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

²Repairs conducted during MY1 resulted in a slight shift in the cross-section alignment between the cross-section pins; therefore the plot was adjusted so that cross-sectional areas lined up for easier comparison.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 13c. Monitoring Data - Stream Reach Data Summary

Key Mill Mitigation Site

DMS Project No. 100025

Monitoring Year 2 - 2021

Bull Creek Reach 2

| Parameter | As-Built/Baseline | | MY1 | | MY2 | | MY3 | | MY4 | | MY5 | | MY6 | | MY7 | |
|---|-----------------------------------|-------|------------------------------------|-----|------------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle¹ | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 16.4 | | 17.9 | | 15.6 | | | | | | | | | | | |
| Floodprone Width (ft) | 56 | | 56 | | 56 | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 1.4 | | 1.6 | | 1.4 | | | | | | | | | | | |
| Bankfull Max Depth (ft) | 2.5 | | 2.9 | | 2.3 | | | | | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 22.9 | | 29.0 | | 21.3 | | | | | | | | | | | |
| Width/Depth Ratio | 11.8 | | 11.0 | | 11.4 | | | | | | | | | | | |
| Entrenchment Ratio | 3.4 | | 3.1 | | 3.6 | | | | | | | | | | | |
| Bank Height Ratio | 1.0 | | 1.1 | | 1.0 | | | | | | | | | | | |
| D ₅₀ (mm) | 135.9 | | | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0.027 | 0.038 | | | | | | | | | | | | | | |
| Pool Length (ft) | | | | | | | | | | | | | | | | |
| Pool Max Depth (ft) | 3.3 | 4.2 | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 59.3 | 99.2 | | | | | | | | | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 45.0 | 69.2 | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | 30.0 | 50.5 | | | | | | | | | | | | | | |
| Rc/Bankfull Width (ft/ft) | 1.9 | 3.2 | | | | | | | | | | | | | | |
| Meander Length (ft) | 149.3 | 171.4 | | | | | | | | | | | | | | |
| Meander Width Ratio | 2.8 | 4.3 | | | | | | | | | | | | | | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | | | | | |
| D ₁₆ /D ₃₅ /D ₅₀ /D ₈₄ /D ₉₅ /D ₁₀₀ | SC/0.3/11.0/ 222.4/346.7/512.0 | | SC/0.4/32.0/118.0/256.0 /1024.0 | | 0.1/0.5/1.8/222.4/326.3 /1024.0 | | | | | | | | | | | |
| Reach Shear Stress (Competency) lb/ft ² | 2.17 | | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | 89.0 | | | | | | | | | | | | | | | |
| Stream Power (Capacity) W/m ² | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | 1.79 | | | | | | | | | | | | | | | |
| Watershed Impervious Cover Estimate (%) | 1% | | | | | | | | | | | | | | | |
| Rosgen Classification | C3b | | | | | | | | | | | | | | | |
| Bankfull Velocity (fps) | 6.6 | | | | | | | | | | | | | | | |
| Bankfull Discharge (cfs) | 151 | | | | | | | | | | | | | | | |
| Valley Slope (ft/ft) | --- | | | | | | | | | | | | | | | |
| Channel Thalweg Length (ft) | 418 | | | | | | | | | | | | | | | |
| Sinuosity | 1.22 | | | | | | | | | | | | | | | |
| Bankfull/Channel Slope (ft/ft) | 0.0249 | | | | | | | | | | | | | | | |

¹MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 13d. Monitoring Data - Stream Reach Data Summary

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Bull Creek Reach 3

| Parameter | As-Built/Baseline | | MY1 | | MY2 | | MY3 | | MY4 | | MY5 | | MY6 | | MY7 | |
|---|------------------------------------|-------|------------------------------------|------|------------------------------------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle¹ | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 19.6 | 21.2 | 21.4 | 23.5 | 20.9 | 21.3 | | | | | | | | | | |
| Floodprone Width (ft) | 94 | 99 | 84 | 99 | 84 | 98.9 | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 1.6 | 1.8 | 1.2 | 1.5 | 1.3 | 1.5 | | | | | | | | | | |
| Bankfull Max Depth (ft) | 2.7 | 3.0 | 2.4 | 2.5 | 2.3 | 2.5 | | | | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 33.5 | 36.0 | 29.2 | 31.7 | 27.7 | 30.7 | | | | | | | | | | |
| Width/Depth Ratio | 10.7 | 13.4 | 14.5 | 18.9 | 14.3 | 16.5 | | | | | | | | | | |
| Entrenchment Ratio | 4.3 | 4.7 | 3.6 | 4.6 | 3.9 | 4.7 | | | | | | | | | | |
| Bank Height Ratio | 1.0 | 1.0 | 0.9 | 1.0 | 0.9 | 0.9 | | | | | | | | | | |
| D ₅₀ (mm) | 56.4 | 56.9 | | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0.004 | 0.020 | | | | | | | | | | | | | | |
| Pool Length (ft) | | | | | | | | | | | | | | | | |
| Pool Max Depth (ft) | 3.0 | 5.4 | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 60.8 | 187.8 | | | | | | | | | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 39.0 | 108.4 | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | 36.0 | 85.6 | | | | | | | | | | | | | | |
| Rc/Bankfull Width (ft/ft) | 1.7 | 4.1 | | | | | | | | | | | | | | |
| Meander Length (ft) | 177.0 | 312.4 | | | | | | | | | | | | | | |
| Meander Width Ratio | 1.9 | 5.2 | | | | | | | | | | | | | | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | | | | | |
| D ₁₀ /D ₃₅ /D ₅₀ /D ₈₄ /D ₉₅ /D ₁₀₀ | 0.2/0.5/19.0/ 96.0/146.7/ 362.0 | | 0.1/0.2/22.6/143.4/ 256.0/512.0 | | 0.2/0.5/26.9/125.2/180.0 /362.0 | | | | | | | | | | | |
| Reach Shear Stress (Competency) lb/ft ² | 0.92 | | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | 42.0 | 47.0 | | | | | | | | | | | | | | |
| Stream Power (Capacity) W/m ² | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | 2.02 | | | | | | | | | | | | | | | |
| Watershed Impervious Cover Estimate (%) | 1% | | | | | | | | | | | | | | | |
| Rosgen Classification | C3 | | | | | | | | | | | | | | | |
| Bankfull Velocity (fps) | 4.7 | 5.1 | | | | | | | | | | | | | | |
| Bankfull Discharge (cfs) | 157 | 184 | | | | | | | | | | | | | | |
| Valley Slope (ft/ft) | --- | | | | | | | | | | | | | | | |
| Channel Thalweg Length (ft) | 1,676 | | | | | | | | | | | | | | | |
| Sinuosity | 1.28 | | | | | | | | | | | | | | | |
| Bankfull/Channel Slope (ft/ft) | 0.0092 | | | | | | | | | | | | | | | |

¹MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 13e. Monitoring Data - Stream Reach Data Summary

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

| Parameter | As-Built/Baseline | | MY1 | | MY2 | | MY3 | | MY4 | | MY5 | | MY6 | | MY7 | |
|---|-------------------------|------------------|-------------------------|-----|-------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle² | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 6.8 | | 6.3 | | 5.8 | | | | | | | | | | | |
| Floodprone Width (ft) | 24 | | 27 | | 19 | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.6 | | 0.6 | | 0.5 | | | | | | | | | | | |
| Bankfull Max Depth (ft) | 0.9 | | 1.2 | | 0.9 | | | | | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 3.9 | | 3.7 | | 2.6 | | | | | | | | | | | |
| Width/Depth Ratio | 11.7 | | 10.8 | | 12.8 | | | | | | | | | | | |
| Entrenchment Ratio | 3.5 | | 4.3 | | 3.2 | | | | | | | | | | | |
| Bank Height Ratio | 1.0 | | 1.0 | | 0.8 | | | | | | | | | | | |
| D ₅₀ (mm) | 33.9 | | | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0.029 | 0.060 | | | | | | | | | | | | | | |
| Pool Length (ft) | | | | | | | | | | | | | | | | |
| Pool Max Depth (ft) | 0.9 | 2.0 | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 19.9 | 63.0 | | | | | | | | | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Rc/Bankfull Width (ft/ft) | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Meander Length (ft) | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Meander Width Ratio | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | | | | | |
| D ₁₆ /D ₃₅ /D ₅₀ /D ₈₄ /D ₉₅ /D ₁₀₀ | 0.3/6.4/12.8/45.0/101.2 | | 0.3/8.0/22.6/69.0/113.8 | | 0.4/1.7/16.7/65.7/87.7/ | | | | | | | | | | | |
| | / 256.0 | | /180.0 | | 256.0 | | | | | | | | | | | |
| Reach Shear Stress (Competency) lb/ft ² | 1.31 | | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | 53.0 | | | | | | | | | | | | | | | |
| Stream Power (Capacity) W/m ² | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | 0.16 | | | | | | | | | | | | | | | |
| Watershed Impervious Cover Estimate (%) | <1% | | | | | | | | | | | | | | | |
| Rosgen Classification | B4 | | | | | | | | | | | | | | | |
| Bankfull Velocity (fps) | 4.4 | | | | | | | | | | | | | | | |
| Bankfull Discharge (cfs) | 17 | | | | | | | | | | | | | | | |
| Valley Slope (ft/ft) | --- | | | | | | | | | | | | | | | |
| Channel Thalweg Length (ft) | 212 | | | | | | | | | | | | | | | |
| Sinuosity | 1.10 | | | | | | | | | | | | | | | |
| Bankfull/Channel Slope (ft/ft) | 0.0349 | | | | | | | | | | | | | | | |

¹Pattern data is not applicable for A-type and B-type channels

²MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 13f. Monitoring Data - Stream Reach Data Summary

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

UT1C

| Parameter | As-Built/Baseline | | MY1 | | MY2 | | MY3 | | MY4 | | MY5 | | MY6 | | MY7 | |
|---|-------------------------------|------------------|-------------------------------|-----|-------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle² | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 6.9 | | 6.4 | | 7.3 | | | | | | | | | | | |
| Floodprone Width (ft) | 34 | | 35 | | 35 | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.8 | | 1.2 | | 1.1 | | | | | | | | | | | |
| Bankfull Max Depth (ft) | 1.3 | | 1.9 | | 1.9 | | | | | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 5.7 | | 8.0 | | 7.7 | | | | | | | | | | | |
| Width/Depth Ratio | 8.3 | | 5.2 | | 6.9 | | | | | | | | | | | |
| Entrenchment Ratio | 4.9 | | 5.5 | | 4.8 | | | | | | | | | | | |
| Bank Height Ratio | 1.0 | | 1.3 | | 1.2 | | | | | | | | | | | |
| D ₅₀ (mm) | 56.2 | | | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0.011 | 0.053 | | | | | | | | | | | | | | |
| Pool Length (ft) | | | | | | | | | | | | | | | | |
| Pool Max Depth (ft) | 1.2 | 2.4 | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 18.2 | 51.5 | | | | | | | | | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Rc/Bankfull Width (ft/ft) | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Meander Length (ft) | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Meander Width Ratio | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | | | | | |
| D ₁₆ /D ₃₅ /D ₅₀ /D ₈₄ /D ₉₅ /D ₁₀₀ | 0.3/1.8/8.9/87.3/137.0/1024.0 | | 0.3/2.0/17.7/83.2/128.0/180.0 | | 0.1/1.8/14.4/84.1/137.0/362.0 | | | | | | | | | | | |
| Reach Shear Stress (Competency) lb/ft ² | | 2.03 | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | | 94.0 | | | | | | | | | | | | | | |
| Stream Power (Capacity) W/m ² | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | | 0.16 | | | | | | | | | | | | | | |
| Watershed Impervious Cover Estimate (%) | | <1% | | | | | | | | | | | | | | |
| Rosgen Classification | | B4a | | | | | | | | | | | | | | |
| Bankfull Velocity (fps) | | 6.2 | | | | | | | | | | | | | | |
| Bankfull Discharge (cfs) | | 35 | | | | | | | | | | | | | | |
| Valley Slope (ft/ft) | | --- | | | | | | | | | | | | | | |
| Channel Thalweg Length (ft) | | 257 | | | | | | | | | | | | | | |
| Sinuosity | | 1.10 | | | | | | | | | | | | | | |
| Bankfull/Channel Slope (ft/ft) | | 0.0407 | | | | | | | | | | | | | | |

¹Pattern data is not applicable for A-type and B-type channels

²MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 13g. Monitoring Data - Stream Reach Data Summary

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

| Parameter | As-Built/Baseline | | MY1 | | MY2 | | MY3 | | MY4 | | MY5 | | MY6 | | MY7 | |
|---|---------------------------------|------------------|-----------------------------------|-----|---------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle² | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 6.8 | | 7.3 | | 8.2 | | | | | | | | | | | |
| Floodprone Width (ft) | 30 | | 31 | | 30 | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.5 | | 0.4 | | 0.4 | | | | | | | | | | | |
| Bankfull Max Depth (ft) | 0.8 | | 0.7 | | 0.6 | | | | | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 3.4 | | 3.1 | | 3.0 | | | | | | | | | | | |
| Width/Depth Ratio | 13.9 | | 17.3 | | 22.5 | | | | | | | | | | | |
| Entrenchment Ratio | 4.4 | | 4.3 | | 3.6 | | | | | | | | | | | |
| Bank Height Ratio | 1.0 | | 0.9 | | 0.9 | | | | | | | | | | | |
| D ₅₀ (mm) | 58.6 | | | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0.005 | 0.035 | | | | | | | | | | | | | | |
| Pool Length (ft) | | | | | | | | | | | | | | | | |
| Pool Max Depth (ft) | 1.4 | 2.2 | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 18.6 | 39.9 | | | | | | | | | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Rc/Bankfull Width (ft/ft) | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Meander Length (ft) | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Meander Width Ratio | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | | | | | |
| D ₁₆ /D ₃₅ /D ₅₀ /D ₈₄ /D ₉₅ /D ₁₀₀ | SC/0.1/0.8/ 64.0/ 85.4/128.0 | | 0.2/0.4/11.0/62.0/111.2 /180.0 | | SC/0.2/8.0/94.6/124.8/ 180.0 | | | | | | | | | | | |
| Reach Shear Stress (Competency) lb/ft ² | 0.74 | | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | 36.0 | | | | | | | | | | | | | | | |
| Stream Power (Capacity) W/m ² | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | 0.04 | | | | | | | | | | | | | | | |
| Watershed Impervious Cover Estimate (%) | <1% | | | | | | | | | | | | | | | |
| Rosgen Classification | B4 | | | | | | | | | | | | | | | |
| Bankfull Velocity (fps) | 3.6 | | | | | | | | | | | | | | | |
| Bankfull Discharge (cfs) | 12 | | | | | | | | | | | | | | | |
| Valley Slope (ft/ft) | --- | | | | | | | | | | | | | | | |
| Channel Thalweg Length (ft) | 315 | | | | | | | | | | | | | | | |
| Sinuosity | 1.10 | | | | | | | | | | | | | | | |
| Bankfull/Channel Slope (ft/ft) | 0.0237 | | | | | | | | | | | | | | | |

¹Pattern data is not applicable for A-type and B-type channels

²MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 13h. Monitoring Data - Stream Reach Data Summary

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

| Parameter | As-Built/Baseline | | MY1 | | MY2 | | MY3 | | MY4 | | MY5 | | MY6 | | MY7 | |
|---|---------------------------------|-------|---------------------------------|-----|---------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle¹ | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 8.1 | | 8.8 | | 8.5 | | | | | | | | | | | |
| Floodprone Width (ft) | 32 | | 31 | | 28 | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.6 | | 0.5 | | 0.5 | | | | | | | | | | | |
| Bankfull Max Depth (ft) | 1.1 | | 1.0 | | 0.9 | | | | | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 4.8 | | 4.5 | | 3.9 | | | | | | | | | | | |
| Width/Depth Ratio | 11.7 | | 17.1 | | 18.6 | | | | | | | | | | | |
| Entrenchment Ratio | 3.5 | | 3.5 | | 3.3 | | | | | | | | | | | |
| Bank Height Ratio | 1.0 | | 1.0 | | 1.0 | | | | | | | | | | | |
| D ₅₀ (mm) | 69.3 | | | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0.005 | 0.037 | | | | | | | | | | | | | | |
| Pool Length (ft) | | | | | | | | | | | | | | | | |
| Pool Max Depth (ft) | 1.6 | 2.2 | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 20.5 | 44.1 | | | | | | | | | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 19.0 | 26.0 | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | 12.0 | 15.0 | | | | | | | | | | | | | | |
| Rc/Bankfull Width (ft/ft) | 2.0 | 2.5 | | | | | | | | | | | | | | |
| Meander Length (ft) | 56.0 | 76.0 | | | | | | | | | | | | | | |
| Meander Width Ratio | 3.2 | 4.3 | | | | | | | | | | | | | | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | | | | | |
| D ₁₆ /D ₃₅ /D ₅₀ /D ₈₄ /D ₉₅ /D ₁₀₀ | SC/0.1/1.3/ 85.4/137.0/256.0 | | SC/0.1/0.4/77.1/121.7/ 180.0 | | SC/1.1/4.7/59.6/137.0/ 256.0 | | | | | | | | | | | |
| Reach Shear Stress (Competency) lb/ft ² | 0.69 | | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | 35.0 | | | | | | | | | | | | | | | |
| Stream Power (Capacity) W/m ² | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | 0.05 | | | | | | | | | | | | | | | |
| Watershed Impervious Cover Estimate (%) | <1% | | | | | | | | | | | | | | | |
| Rosgen Classification | C4b | | | | | | | | | | | | | | | |
| Bankfull Velocity (fps) | 3.7 | | | | | | | | | | | | | | | |
| Bankfull Discharge (cfs) | 18 | | | | | | | | | | | | | | | |
| Valley Slope (ft/ft) | --- | | | | | | | | | | | | | | | |
| Channel Thalweg Length (ft) | 263 | | | | | | | | | | | | | | | |
| Sinuosity | 1.20 | | | | | | | | | | | | | | | |
| Bankfull/Channel Slope (ft/ft) | 0.0184 | | | | | | | | | | | | | | | |

¹MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 13i. Monitoring Data - Stream Reach Data Summary

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

UT2C

| Parameter | As-Built/Baseline | | MY1 | | MY2 | | MY3 | | MY4 | | MY5 | | MY6 | | MY7 | |
|---|-----------------------------|--------|-------------------------------|-----|------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle¹ | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 7.8 | | 8.2 | | 7.7 | | | | | | | | | | | |
| Floodprone Width (ft) | 48 | | 50 | | 46 | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.7 | | 0.7 | | 0.6 | | | | | | | | | | | |
| Bankfull Max Depth (ft) | 1.1 | | 1.2 | | 1.1 | | | | | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 5.8 | | 5.8 | | 5.0 | | | | | | | | | | | |
| Width/Depth Ratio | 10.5 | | 11.6 | | 12.0 | | | | | | | | | | | |
| Entrenchment Ratio | 6.2 | | 6.1 | | 6.0 | | | | | | | | | | | |
| Bank Height Ratio | 1.0 | | 1.0 | | 0.9 | | | | | | | | | | | |
| D ₅₀ (mm) | 49.0 | | | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0.013 | 0.051 | | | | | | | | | | | | | | |
| Pool Length (ft) | | | | | | | | | | | | | | | | |
| Pool Max Depth (ft) | 1.4 | 2.1 | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 26.1 | 55.9 | | | | | | | | | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 23.0 | 34.0 | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | 13.0 | 17.0 | | | | | | | | | | | | | | |
| Rc/Bankfull Width (ft/ft) | 1.9 | 2.5 | | | | | | | | | | | | | | |
| Meander Length (ft) | 73.0 | 90.0 | | | | | | | | | | | | | | |
| Meander Width Ratio | 3.3 | 4.9 | | | | | | | | | | | | | | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | | | | | |
| D ₁₀ /D ₂₅ /D ₅₀ /D ₈₄ /D ₉₅ /D ₁₀₀ | SC/0.1/8.9/92.5/124.6/256.0 | | SC/11.0/24.2/79.2/119.3/256.0 | | SC/0.2/12.1/75.9/115.2/180.0 | | | | | | | | | | | |
| Reach Shear Stress (Competency) lb/ft ² | | 0.59 | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | | 28.0 | | | | | | | | | | | | | | |
| Stream Power (Capacity) W/m ² | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | | 0.05 | | | | | | | | | | | | | | |
| Watershed Impervious Cover Estimate (%) | | <1% | | | | | | | | | | | | | | |
| Rosgen Classification | | C4 | | | | | | | | | | | | | | |
| Bankfull Velocity (fps) | | 3.3 | | | | | | | | | | | | | | |
| Bankfull Discharge (cfs) | | 19 | | | | | | | | | | | | | | |
| Valley Slope (ft/ft) | | --- | | | | | | | | | | | | | | |
| Channel Thalweg Length (ft) | | 469 | | | | | | | | | | | | | | |
| Sinuosity | | 1.30 | | | | | | | | | | | | | | |
| Bankfull/Channel Slope (ft/ft) | | 0.0134 | | | | | | | | | | | | | | |

¹MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 13j. Monitoring Data - Stream Reach Data Summary

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

UT3B

| Parameter | As-Built/Baseline | | MY1 | | MY2 | | MY3 | | MY4 | | MY5 | | MY6 | | MY7 | |
|---|----------------------------------|------------------|------------------------------------|-----|-----------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle² | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 6.9 | | 7.4 | | 6.9 | | | | | | | | | | | |
| Floodprone Width (ft) | 21 | | 61 | | 44 | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.5 | | 0.8 | | 0.7 | | | | | | | | | | | |
| Bankfull Max Depth (ft) | 0.8 | | 1.7 | | 1.3 | | | | | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 3.5 | | 6.1 | | 4.8 | | | | | | | | | | | |
| Width/Depth Ratio | 13.4 | | 8.9 | | 9.9 | | | | | | | | | | | |
| Entrenchment Ratio | 3.1 | | 8.3 | | 6.3 | | | | | | | | | | | |
| Bank Height Ratio | 1.0 | | 1.4 | | 1.2 | | | | | | | | | | | |
| D ₅₀ (mm) | 21.1 | | | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0.011 | 0.053 | | | | | | | | | | | | | | |
| Pool Length (ft) | | | | | | | | | | | | | | | | |
| Pool Max Depth (ft) | 0.9 | 2.6 | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 19.5 | 30.4 | | | | | | | | | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Rc/Bankfull Width (ft/ft) | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Meander Length (ft) | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Meander Width Ratio | N/A ¹ | N/A ¹ | | | | | | | | | | | | | | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | | | | | |
| D ₁₆ /D ₃₅ /D ₅₀ /D ₈₄ /D ₉₅ /D ₁₀₀ | 0.8/4.2/9.4/ 64.0/165.3/362.0 | | 0.7/13.3/27.3/81.3/ 146.7/256.0 | | SC/1.8/22.6/124.3/202.4 /362.0 | | | | | | | | | | | |
| Reach Shear Stress (Competency) lb/ft ² | 0.99 | | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | 50.0 | | | | | | | | | | | | | | | |
| Stream Power (Capacity) W/m ² | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | 0.07 | | | | | | | | | | | | | | | |
| Watershed Impervious Cover Estimate (%) | <1% | | | | | | | | | | | | | | | |
| Rosgen Classification | B4 | | | | | | | | | | | | | | | |
| Bankfull Velocity (fps) | 4.2 | | | | | | | | | | | | | | | |
| Bankfull Discharge (cfs) | 15 | | | | | | | | | | | | | | | |
| Valley Slope (ft/ft) | --- | | | | | | | | | | | | | | | |
| Channel Thalweg Length (ft) | 307 | | | | | | | | | | | | | | | |
| Sinuosity | 1.10 | | | | | | | | | | | | | | | |
| Bankfull/Channel Slope (ft/ft) | 0.0317 | | | | | | | | | | | | | | | |

¹Pattern data is not applicable for A-type and B-type channels

²MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 13k. Monitoring Data - Stream Reach Data Summary

Key Mill Mitigation Site

DMS Project No. 100025

Monitoring Year 2 - 2021

UT3C

| Parameter | As-Built/Baseline | | MY1 | | MY2 | | MY3 | | MY4 | | MY5 | | MY6 | | MY7 | |
|---|------------------------------|-------|--------------------------------|-----|-----------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle¹ | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 8.8 | | 8.4 | | 7.9 | | | | | | | | | | | |
| Floodprone Width (ft) | 56 | | 56 | | 55 | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.8 | | 0.8 | | 0.7 | | | | | | | | | | | |
| Bankfull Max Depth (ft) | 1.3 | | 1.4 | | 1.3 | | | | | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 6.8 | | 6.4 | | 5.4 | | | | | | | | | | | |
| Width/Depth Ratio | 11.3 | | 11.1 | | 11.5 | | | | | | | | | | | |
| Entrenchment Ratio | 6.3 | | 6.6 | | 7.0 | | | | | | | | | | | |
| Bank Height Ratio | 1.0 | | 1.0 | | 0.9 | | | | | | | | | | | |
| D ₅₀ (mm) | 28.2 | | | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0.008 | 0.025 | | | | | | | | | | | | | | |
| Pool Length (ft) | | | | | | | | | | | | | | | | |
| Pool Max Depth (ft) | 1.8 | 2.5 | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 17.4 | 79.9 | | | | | | | | | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 17.2 | 44.8 | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | 12.0 | 22.0 | | | | | | | | | | | | | | |
| Rc/Bankfull Width (ft/ft) | 1.6 | 2.9 | | | | | | | | | | | | | | |
| Meander Length (ft) | 65.2 | 118.0 | | | | | | | | | | | | | | |
| Meander Width Ratio | 2.2 | 6.0 | | | | | | | | | | | | | | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | | | | | |
| D ₁₆ /D ₃₅ /D ₅₀ /D ₈₄ /D ₉₅ /D ₁₀₀ | 0.1/0.3/4.0/73.4/148.1/256.0 | | 0.1/0.5/19.5/84.6/151.8/1024.0 | | SC/0.3/0.5/72.7/128.0/180.0 | | | | | | | | | | | |
| Reach Shear Stress (Competency) lb/ft ² | 0.66 | | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | 28.0 | | | | | | | | | | | | | | | |
| Stream Power (Capacity) W/m ² | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | 0.07 | | | | | | | | | | | | | | | |
| Watershed Impervious Cover Estimate (%) | <1% | | | | | | | | | | | | | | | |
| Rosgen Classification | C4 | | | | | | | | | | | | | | | |
| Bankfull Velocity (fps) | 3.4 | | | | | | | | | | | | | | | |
| Bankfull Discharge (cfs) | 23 | | | | | | | | | | | | | | | |
| Valley Slope (ft/ft) | --- | | | | | | | | | | | | | | | |
| Channel Thalweg Length (ft) | 412 | | | | | | | | | | | | | | | |
| Sinuosity | 1.20 | | | | | | | | | | | | | | | |
| Bankfull/Channel Slope (ft/ft) | 0.0132 | | | | | | | | | | | | | | | |

¹MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles


(---): Data was not provided

N/A: Not Applicable

Cross-Section Plots

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

Cross-Section 1-Bull Creek Reach 1A



Bankfull Dimensions

| | |
|------|-------------------------|
| 22.6 | x-section area (ft.sq.) |
| 16.1 | width (ft) |
| 1.4 | mean depth (ft) |
| 2.5 | max depth (ft) |
| 17.4 | wetted perimeter (ft) |
| 1.3 | hydraulic radius (ft) |
| 11.5 | width-depth ratio |
| 69.5 | W flood prone area (ft) |
| 4.3 | entrenchment ratio |
| 0.9 | low bank height ratio |

Survey Date: 08/2021
Field Crew: Wildlands Engineering




View Downstream

Cross-Section Plots

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Cross-Section 2-Bull Creek Reach 1B



Bankfull Dimensions

| | |
|------|-------------------------|
| 29.3 | x-section area (ft.sq.) |
| 18.4 | width (ft) |
| 1.6 | mean depth (ft) |
| 3.0 | max depth (ft) |
| 19.5 | wetted perimeter (ft) |
| 1.5 | hydraulic radius (ft) |
| 11.6 | width-depth ratio |
| 66.2 | W flood prone area (ft) |
| 3.6 | entrenchment ratio |
| 1.0 | low bank height ratio |

Survey Date: 08/2021
 Field Crew: Wildlands Engineering




View Downstream

Cross-Section Plots

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

Cross-Section 3-Bull Creek Reach 1B



Bankfull Dimensions

| | |
|------|-------------------------|
| 79.9 | x-section area (ft.sq.) |
| 30.1 | width (ft) |
| 2.7 | mean depth (ft) |
| 5.9 | max depth (ft) |
| 33.6 | wetted perimeter (ft) |
| 2.4 | hydraulic radius (ft) |
| 11.3 | width-depth ratio |

Survey Date: 08/2021
Field Crew: Wildlands Engineering




View Downstream

Cross-Section Plots

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

Cross-Section 4-Bull Creek Reach 2



Bankfull Dimensions

| | |
|------|-------------------------|
| 21.3 | x-section area (ft.sq.) |
| 15.6 | width (ft) |
| 1.4 | mean depth (ft) |
| 2.3 | max depth (ft) |
| 17.6 | wetted perimeter (ft) |
| 1.2 | hydraulic radius (ft) |
| 11.4 | width-depth ratio |
| 55.6 | W flood prone area (ft) |
| 3.6 | entrenchment ratio |
| 1.0 | low bank height ratio |

Survey Date: 08/2021
Field Crew: Wildlands Engineering




View Downstream

Cross-Section Plots

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

Cross-Section 5-Bull Creek Reach 3



Bankfull Dimensions

| | |
|------|-------------------------|
| 48.8 | x-section area (ft.sq.) |
| 26.7 | width (ft) |
| 1.8 | mean depth (ft) |
| 4.8 | max depth (ft) |
| 33.5 | wetted perimeter (ft) |
| 1.5 | hydraulic radius (ft) |
| 14.6 | width-depth ratio |

Survey Date: 08/2021
Field Crew: Wildlands Engineering




View Downstream

Cross-Section Plots

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

Cross-Section 6-Bull Creek Reach 3



Bankfull Dimensions

| | |
|------|-------------------------|
| 30.7 | x-section area (ft.sq.) |
| 20.9 | width (ft) |
| 1.5 | mean depth (ft) |
| 2.3 | max depth (ft) |
| 21.6 | wetted perimeter (ft) |
| 1.4 | hydraulic radius (ft) |
| 14.3 | width-depth ratio |
| 98.9 | W flood prone area (ft) |
| 4.7 | entrenchment ratio |
| 0.9 | low bank height ratio |

Survey Date: 08/2021

Field Crew: Wildlands Engineering




View Downstream

Cross-Section Plots

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

Cross-Section 7-Bull Creek Reach 3



Bankfull Dimensions

| | |
|------|-------------------------|
| 27.7 | x-section area (ft.sq.) |
| 21.3 | width (ft) |
| 1.3 | mean depth (ft) |
| 2.5 | max depth (ft) |
| 22.5 | wetted perimeter (ft) |
| 1.2 | hydraulic radius (ft) |
| 16.5 | width-depth ratio |
| 84.0 | W flood prone area (ft) |
| 3.9 | entrenchment ratio |
| 0.9 | low bank height ratio |

Survey Date: 08/2021
Field Crew: Wildlands Engineering

*Cross Section affected by repairs conducted during July 2021.




View Downstream

Cross-Section Plots

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

Cross-Section 8-Bull Creek Reach 3



Bankfull Dimensions

| | |
|------|-------------------------|
| 42.3 | x-section area (ft.sq.) |
| 22.2 | width (ft) |
| 1.9 | mean depth (ft) |
| 3.9 | max depth (ft) |
| 24.1 | wetted perimeter (ft) |
| 1.8 | hydraulic radius (ft) |
| 11.6 | width-depth ratio |

Survey Date: 08/2021
Field Crew: Wildlands Engineering

*Cross Section affected by repairs conducted during July 2021.




View Downstream

Cross-Section Plots

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

Cross-Section 9-UT1B



Bankfull Dimensions

| | |
|------|-------------------------|
| 2.6 | x-section area (ft.sq.) |
| 5.8 | width (ft) |
| 0.5 | mean depth (ft) |
| 0.9 | max depth (ft) |
| 6.4 | wetted perimeter (ft) |
| 0.4 | hydraulic radius (ft) |
| 12.8 | width-depth ratio |
| 18.8 | W flood prone area (ft) |
| 3.2 | entrenchment ratio |
| 0.8 | low bank height ratio |

Survey Date: 08/2021
Field Crew: Wildlands Engineering




View Downstream

Cross-Section Plots

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

Cross-Section 10-UT1C



Bankfull Dimensions

| | |
|------|-------------------------|
| 7.7 | x-section area (ft.sq.) |
| 7.3 | width (ft) |
| 1.1 | mean depth (ft) |
| 1.9 | max depth (ft) |
| 8.9 | wetted perimeter (ft) |
| 0.9 | hydraulic radius (ft) |
| 6.9 | width-depth ratio |
| 34.9 | W flood prone area (ft) |
| 4.8 | entrenchment ratio |
| 1.2 | low bank height ratio |

Survey Date: 08/2021
Field Crew: Wildlands Engineering




View Downstream

Cross-Section Plots

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 2 - 2021

Cross-Section 11-UT2A



Bankfull Dimensions

| | |
|------|-------------------------|
| 3.0 | x-section area (ft.sq.) |
| 8.2 | width (ft) |
| 0.4 | mean depth (ft) |
| 0.6 | max depth (ft) |
| 8.4 | wetted perimeter (ft) |
| 0.4 | hydraulic radius (ft) |
| 22.5 | width-depth ratio |
| 30.0 | W flood prone area (ft) |
| 3.6 | entrenchment ratio |
| 0.9 | low bank height ratio |

Survey Date: 08/2021
 Field Crew: Wildlands Engineering




View Downstream

Cross-Section Plots

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

Cross-Section 12-UT2B



Bankfull Dimensions

| | |
|------|-------------------------|
| 3.9 | x-section area (ft.sq.) |
| 8.5 | width (ft) |
| 0.5 | mean depth (ft) |
| 0.9 | max depth (ft) |
| 8.7 | wetted perimeter (ft) |
| 0.4 | hydraulic radius (ft) |
| 18.6 | width-depth ratio |
| 28.0 | W flood prone area (ft) |
| 3.3 | entrenchment ratio |
| 1.0 | low bank height ratio |

Survey Date: 08/2021
Field Crew: Wildlands Engineering




View Downstream

Cross-Section Plots

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

Cross-Section 13-UT2C



Bankfull Dimensions

| | |
|------|-------------------------|
| 5.0 | x-section area (ft.sq.) |
| 7.7 | width (ft) |
| 0.6 | mean depth (ft) |
| 1.1 | max depth (ft) |
| 8.1 | wetted perimeter (ft) |
| 0.6 | hydraulic radius (ft) |
| 12.0 | width-depth ratio |
| 46.1 | W flood prone area (ft) |
| 6.0 | entrenchment ratio |
| 0.9 | low bank height ratio |

Survey Date: 08/2021

Field Crew: Wildlands Engineering




View Downstream

Cross-Section Plots

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

Cross-Section 14-UT3B



Bankfull Dimensions

| | |
|------|-------------------------|
| 4.8 | x-section area (ft.sq.) |
| 6.9 | width (ft) |
| 0.7 | mean depth (ft) |
| 1.3 | max depth (ft) |
| 7.8 | wetted perimeter (ft) |
| 0.6 | hydraulic radius (ft) |
| 9.9 | width-depth ratio |
| 43.6 | W flood prone area (ft) |
| 6.3 | entrenchment ratio |
| 1.2 | low bank height ratio |

Survey Date: 08/2021
Field Crew: Wildlands Engineering




View Downstream

Cross-Section Plots

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 2 - 2021

Cross-Section 15-UT3C



Bankfull Dimensions

| | |
|------|-------------------------|
| 5.4 | x-section area (ft.sq.) |
| 7.9 | width (ft) |
| 0.7 | mean depth (ft) |
| 1.3 | max depth (ft) |
| 8.4 | wetted perimeter (ft) |
| 0.6 | hydraulic radius (ft) |
| 11.5 | width-depth ratio |
| 55.4 | W flood prone area (ft) |
| 7.0 | entrenchment ratio |
| 0.9 | low bank height ratio |

Survey Date: 08/2021
Field Crew: Wildlands Engineering



View Downstream

Reachwide Pebble Count Plots

Key Mill Mitigation Site



DMS Project No. 100025

Monitoring Year 2 - 2021

Bull Creek Reach 1A, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|------------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| SILT/CLAY | Silt/Clay | 0.000 | 0.062 | | 25 | 25 | 25 | 25 |
| SAND | Very fine | 0.062 | 0.125 | | 3 | 3 | 3 | 28 |
| | Fine | 0.125 | 0.250 | | 8 | 8 | 8 | 36 |
| | Medium | 0.25 | 0.50 | 1 | 10 | 11 | 11 | 47 |
| | Coarse | 0.5 | 1.0 | 1 | 2 | 3 | 3 | 50 |
| | Very Coarse | 1.0 | 2.0 | 4 | | 4 | 4 | 54 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | | | 54 |
| | Very Fine | 2.8 | 4.0 | | 1 | 1 | 1 | 55 |
| | Fine | 4.0 | 5.6 | 3 | | 3 | 3 | 58 |
| | Fine | 5.6 | 8.0 | | | | | 58 |
| | Medium | 8.0 | 11.0 | 1 | 1 | 2 | 2 | 60 |
| | Medium | 11.0 | 16.0 | 3 | | 3 | 3 | 63 |
| | Coarse | 16.0 | 22.6 | | | | | 63 |
| | Coarse | 22.6 | 32 | 2 | | 2 | 2 | 65 |
| | Very Coarse | 32 | 45 | 2 | | 2 | 2 | 67 |
| | Very Coarse | 45 | 64 | 3 | | 3 | 3 | 70 |
| COBBLE | Small | 64 | 90 | 3 | | 3 | 3 | 73 |
| | Small | 90 | 128 | 16 | | 16 | 16 | 89 |
| | Large | 128 | 180 | 7 | | 7 | 7 | 96 |
| | Large | 180 | 256 | 3 | | 3 | 3 | 99 |
| BOULDER | Small | 256 | 362 | 1 | | 1 | 1 | 100 |
| | Small | 362 | 512 | | | | | 100 |
| | Medium | 512 | 1024 | | | | | 100 |
| BEDROCK | Large/Very Large | 1024 | 2048 | | | | | 100 |
| | Bedrock | 2048 | >2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|-----------|
| D ₁₆ = | Silt/Clay |
| D ₃₅ = | 0.2 |
| D ₅₀ = | 1.0 |
| D ₈₄ = | 114.7 |
| D ₉₅ = | 171.4 |
| D ₁₀₀ = | 362.0 |



Reachwide Pebble Count Plots

Key Mill Mitigation Site



DMS Project No. 100025

Monitoring Year 2 - 2021

Bull Creek Reach 1B, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|------------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| SILT/CLAY | Silt/Clay | 0.000 | 0.062 | | 15 | 15 | 15 | 15 |
| SAND | Very fine | 0.062 | 0.125 | | 6 | 6 | 6 | 21 |
| | Fine | 0.125 | 0.250 | | | | | 21 |
| | Medium | 0.25 | 0.50 | | 19 | 19 | 19 | 40 |
| | Coarse | 0.5 | 1.0 | | 4 | 4 | 4 | 44 |
| | Very Coarse | 1.0 | 2.0 | 1 | 5 | 6 | 6 | 50 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | | | 50 |
| | Very Fine | 2.8 | 4.0 | | | | | 50 |
| | Fine | 4.0 | 5.6 | | | | | 50 |
| | Fine | 5.6 | 8.0 | | | | | 50 |
| | Medium | 8.0 | 11.0 | | | | | 50 |
| | Medium | 11.0 | 16.0 | | | | | 50 |
| | Coarse | 16.0 | 22.6 | 1 | 1 | 2 | 2 | 51 |
| | Coarse | 22.6 | 32 | 1 | 1 | 2 | 2 | 53 |
| | Very Coarse | 32 | 45 | | | | | 53 |
| | Very Coarse | 45 | 64 | 2 | 2 | 2 | 2 | 55 |
| COBBLE | Small | 64 | 90 | 6 | 6 | 6 | 6 | 61 |
| | Small | 90 | 128 | 17 | 17 | 17 | 17 | 78 |
| | Large | 128 | 180 | 14 | 14 | 14 | 14 | 92 |
| | Large | 180 | 256 | 4 | 4 | 4 | 4 | 96 |
| BOULDER | Small | 256 | 362 | 3 | 3 | 3 | 3 | 99 |
| | Small | 362 | 512 | 1 | 1 | 1 | 1 | 100 |
| | Medium | 512 | 1024 | | | | | 100 |
| | Large/Very Large | 1024 | 2048 | | | | | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|-------|
| D ₁₆ = | 0.1 |
| D ₃₅ = | 0.4 |
| D ₅₀ = | 2.0 |
| D ₈₄ = | 148.1 |
| D ₉₅ = | 234.4 |
| D ₁₀₀ = | 512.0 |



Reachwide Pebble Count Plots

Key Mill Mitigation Site



DMS Project No. 100025

Monitoring Year 2 - 2021

Bull Creek Reach 2, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|-------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| SILT/CLAY | Silt/Clay | 0.000 | 0.062 | | | 15 | 15 | 15 |
| SAND | Very fine | 0.062 | 0.125 | | | | | 15 |
| | Fine | 0.125 | 0.250 | | 10 | 10 | 10 | 25 |
| | Medium | 0.25 | 0.50 | | 10 | 10 | 10 | 35 |
| | Coarse | 0.5 | 1.0 | | 8 | 8 | 8 | 43 |
| | Very Coarse | 1.0 | 2.0 | 1 | 7 | 8 | 8 | 51 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | | | 51 |
| | Very Fine | 2.8 | 4.0 | | | | | 51 |
| | Fine | 4.0 | 5.6 | | | | | 51 |
| | Fine | 5.6 | 8.0 | | | | | 51 |
| | Medium | 8.0 | 11.0 | 1 | | 1 | 1 | 52 |
| | Medium | 11.0 | 16.0 | 1 | | 1 | 1 | 53 |
| | Coarse | 16.0 | 22.6 | 2 | | 2 | 2 | 55 |
| | Coarse | 22.6 | 32 | | | | | 55 |
| | Very Coarse | 32 | 45 | 2 | | 2 | 2 | 57 |
| | Very Coarse | 45 | 64 | 1 | | 1 | 1 | 58 |
| COBBLE | Small | 64 | 90 | 4 | | 4 | 4 | 62 |
| | Small | 90 | 128 | 10 | | 10 | 10 | 72 |
| | Large | 128 | 180 | 6 | | 6 | 6 | 78 |
| | Large | 180 | 256 | 10 | | 10 | 10 | 88 |
| BOULDER | Small | 256 | 362 | 10 | | 10 | 10 | 98 |
| | Small | 362 | 512 | 1 | | 1 | 1 | 99 |
| | Medium | 512 | 1024 | 1 | | 1 | 1 | 100 |
| BEDROCK | Bedrock | 1024 | 2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|--------|
| D ₁₆ = | 0.1 |
| D ₃₅ = | 0.5 |
| D ₅₀ = | 1.8 |
| D ₈₄ = | 222.4 |
| D ₉₅ = | 326.3 |
| D ₁₀₀ = | 1024.0 |



Reachwide Pebble Count Plots

Key Mill Mitigation Site



DMS Project No. 100025

Monitoring Year 2 - 2021

Bull Creek Reach 3, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|------------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| SILT/CLAY | Silt/Clay | 0.000 | 0.062 | | 11 | 11 | 11 | 11 |
| SAND | Very fine | 0.062 | 0.125 | | | | | 11 |
| | Fine | 0.125 | 0.250 | | 7 | 7 | 7 | 18 |
| | Medium | 0.25 | 0.50 | | 18 | 18 | 18 | 36 |
| | Coarse | 0.5 | 1.0 | | 1 | 1 | 1 | 37 |
| | Very Coarse | 1.0 | 2.0 | | 6 | 6 | 6 | 43 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | | | 43 |
| | Very Fine | 2.8 | 4.0 | | | | | 43 |
| | Fine | 4.0 | 5.6 | | | | | 43 |
| | Fine | 5.6 | 8.0 | | | | | 43 |
| | Medium | 8.0 | 11.0 | | | | | 43 |
| | Medium | 11.0 | 16.0 | 1 | 2 | 3 | 3 | 46 |
| | Coarse | 16.0 | 22.6 | 2 | | 2 | 2 | 48 |
| | Coarse | 22.6 | 32 | 3 | 1 | 4 | 4 | 52 |
| | Very Coarse | 32 | 45 | | | | | 52 |
| | Very Coarse | 45 | 64 | 4 | | 4 | 4 | 56 |
| COBBLE | Small | 64 | 90 | 11 | 2 | 13 | 13 | 69 |
| | Small | 90 | 128 | 15 | 1 | 16 | 16 | 85 |
| | Large | 128 | 180 | 10 | | 10 | 10 | 95 |
| | Large | 180 | 256 | 3 | 1 | 4 | 4 | 99 |
| BOULDER | Small | 256 | 362 | 1 | | 1 | 1 | 100 |
| | Small | 362 | 512 | | | | | 100 |
| | Medium | 512 | 1024 | | | | | 100 |
| BEDROCK | Large/Very Large | 1024 | 2048 | | | | | 100 |
| | Bedrock | 2048 | >2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|-------|
| D ₁₆ = | 0.2 |
| D ₃₅ = | 0.5 |
| D ₅₀ = | 26.9 |
| D ₈₄ = | 125.2 |
| D ₉₅ = | 180.0 |
| D ₁₀₀ = | 362.0 |





Reachwide Pebble Count Plots

Key Mill Mitigation Site
 DMS Project No. 100025
Monitoring Year 2 - 2021

UT1B, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|------------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| SILT/CLAY | Silt/Clay | 0.000 | 0.062 | | 5 | 5 | 5 | 5 |
| SAND | Very fine | 0.062 | 0.125 | | 1 | 1 | 1 | 6 |
| | Fine | 0.125 | 0.250 | | 6 | 6 | 6 | 12 |
| | Medium | 0.25 | 0.50 | | 8 | 8 | 8 | 20 |
| | Coarse | 0.5 | 1.0 | | 5 | 5 | 5 | 25 |
| | Very Coarse | 1.0 | 2.0 | 4 | 9 | 13 | 13 | 38 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | | | 38 |
| | Very Fine | 2.8 | 4.0 | | | | | 38 |
| | Fine | 4.0 | 5.6 | 1 | | 1 | 1 | 39 |
| | Fine | 5.6 | 8.0 | 2 | | 2 | 2 | 41 |
| | Medium | 8.0 | 11.0 | 2 | 1 | 3 | 3 | 44 |
| | Medium | 11.0 | 16.0 | 3 | 2 | 5 | 5 | 49 |
| | Coarse | 16.0 | 22.6 | 7 | 1 | 8 | 8 | 57 |
| | Coarse | 22.6 | 32 | 5 | 5 | 10 | 10 | 67 |
| | Very Coarse | 32 | 45 | 11 | 1 | 12 | 12 | 79 |
| | Very Coarse | 45 | 64 | 1 | 3 | 4 | 4 | 83 |
| COBBLE | Small | 64 | 90 | 11 | 2 | 13 | 13 | 96 |
| | Small | 90 | 128 | 1 | | 1 | 1 | 97 |
| | Large | 128 | 180 | 1 | 1 | 2 | 2 | 99 |
| | Large | 180 | 256 | 1 | | 1 | 1 | 100 |
| BOULDER | Small | 256 | 362 | | | | | 100 |
| | Small | 362 | 512 | | | | | 100 |
| | Medium | 512 | 1024 | | | | | 100 |
| BEDROCK | Large/Very Large | 1024 | 2048 | | | | | 100 |
| | Bedrock | 2048 | >2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|-------|
| D ₁₆ = | 0.4 |
| D ₃₅ = | 1.7 |
| D ₅₀ = | 16.7 |
| D ₈₄ = | 65.7 |
| D ₉₅ = | 87.7 |
| D ₁₀₀ = | 256.0 |





Reachwide Pebble Count Plots

Key Mill Mitigation Site
 DMS Project No. 100025
Monitoring Year 2 - 2021

UT1C, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|------------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| SILT/CLAY | Silt/Clay | 0.000 | 0.062 | | 14 | 14 | 14 | 14 |
| SAND | Very fine | 0.062 | 0.125 | | 2 | 2 | 2 | 16 |
| | Fine | 0.125 | 0.250 | | 1 | 1 | 1 | 17 |
| | Medium | 0.25 | 0.50 | | 2 | 2 | 2 | 19 |
| | Coarse | 0.5 | 1.0 | | 4 | 4 | 4 | 23 |
| | Very Coarse | 1.0 | 2.0 | 6 | 8 | 14 | 14 | 37 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | | | 37 |
| | Very Fine | 2.8 | 4.0 | | | | | 37 |
| | Fine | 4.0 | 5.6 | | | | | 37 |
| | Fine | 5.6 | 8.0 | 2 | 1 | 3 | 3 | 40 |
| | Medium | 8.0 | 11.0 | | 5 | 5 | 5 | 45 |
| | Medium | 11.0 | 16.0 | 3 | 4 | 7 | 7 | 52 |
| | Coarse | 16.0 | 22.6 | 4 | 5 | 9 | 9 | 61 |
| | Coarse | 22.6 | 32 | 1 | 2 | 3 | 3 | 64 |
| | Very Coarse | 32 | 45 | 5 | 2 | 7 | 7 | 71 |
| | Very Coarse | 45 | 64 | 5 | | 5 | 5 | 76 |
| COBBLE | Small | 64 | 90 | 10 | | 10 | 10 | 86 |
| | Small | 90 | 128 | 8 | | 8 | 8 | 94 |
| | Large | 128 | 180 | 5 | | 5 | 5 | 99 |
| | Large | 180 | 256 | | | | | 99 |
| BOULDER | Small | 256 | 362 | 1 | | 1 | 1 | 100 |
| | Small | 362 | 512 | | | | | 100 |
| | Medium | 512 | 1024 | | | | | 100 |
| BEDROCK | Large/Very Large | 1024 | 2048 | | | | | 100 |
| | Bedrock | 2048 | >2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|-------|
| D ₁₆ = | 0.1 |
| D ₃₅ = | 1.8 |
| D ₅₀ = | 14.4 |
| D ₈₄ = | 84.1 |
| D ₉₅ = | 137.0 |
| D ₁₀₀ = | 362.0 |





Reachwide Pebble Count Plots

Key Mill Mitigation Site
 DMS Project No. 100025
Monitoring Year 2 - 2021

UT2A, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|------------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| SILT/CLAY | Silt/Clay | 0.000 | 0.062 | 1 | 15 | 16 | 16 | 16 |
| SAND | Very fine | 0.062 | 0.125 | | 2 | 2 | 2 | 18 |
| | Fine | 0.125 | 0.250 | 3 | 15 | 18 | 18 | 36 |
| | Medium | 0.25 | 0.50 | 5 | 4 | 9 | 9 | 45 |
| | Coarse | 0.5 | 1.0 | 1 | | 1 | 1 | 46 |
| | Very Coarse | 1.0 | 2.0 | 1 | 2 | 3 | 3 | 49 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | | | 49 |
| | Very Fine | 2.8 | 4.0 | | | | | 49 |
| | Fine | 4.0 | 5.6 | | | | | 49 |
| | Fine | 5.6 | 8.0 | 1 | | 1 | 1 | 50 |
| | Medium | 8.0 | 11.0 | 1 | | 1 | 1 | 51 |
| | Medium | 11.0 | 16.0 | 3 | 1 | 4 | 4 | 55 |
| | Coarse | 16.0 | 22.6 | 1 | 4 | 5 | 5 | 60 |
| | Coarse | 22.6 | 32 | 1 | 2 | 3 | 3 | 63 |
| | Very Coarse | 32 | 45 | 1 | 1 | 2 | 2 | 65 |
| | Very Coarse | 45 | 64 | 1 | 1 | 2 | 2 | 67 |
| COBBLE | Small | 64 | 90 | 14 | 1 | 15 | 15 | 82 |
| | Small | 90 | 128 | 13 | 1 | 14 | 14 | 96 |
| | Large | 128 | 180 | 3 | 1 | 4 | 4 | 100 |
| BOULDER | Large | 180 | 256 | | | | | 100 |
| | Small | 256 | 362 | | | | | 100 |
| BOULDER | Small | 362 | 512 | | | | | 100 |
| | Medium | 512 | 1024 | | | | | 100 |
| | Large/Very Large | 1024 | 2048 | | | | | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|-----------|
| D ₁₆ = | Silt/Clay |
| D ₃₅ = | 0.2 |
| D ₅₀ = | 8.0 |
| D ₈₄ = | 94.6 |
| D ₉₅ = | 124.8 |
| D ₁₀₀ = | 180.0 |



Reachwide Pebble Count Plots

Key Mill Mitigation Site



DMS Project No. 100025

Monitoring Year 2 - 2021

UT2B, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|------------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| SILT/CLAY | Silt/Clay | 0.000 | 0.062 | 3 | 15 | 18 | 18 | 18 |
| SAND | Very fine | 0.062 | 0.125 | | | | | 18 |
| | Fine | 0.125 | 0.250 | | 1 | 1 | 1 | 19 |
| | Medium | 0.25 | 0.50 | 2 | 4 | 6 | 6 | 25 |
| | Coarse | 0.5 | 1.0 | 1 | 7 | 8 | 8 | 33 |
| | Very Coarse | 1.0 | 2.0 | 7 | 7 | 14 | 14 | 47 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | | | 47 |
| | Very Fine | 2.8 | 4.0 | | 2 | 2 | 2 | 49 |
| | Fine | 4.0 | 5.6 | | 2 | 2 | 2 | 51 |
| | Fine | 5.6 | 8.0 | 1 | | 1 | 1 | 52 |
| | Medium | 8.0 | 11.0 | 4 | 2 | 6 | 6 | 58 |
| | Medium | 11.0 | 16.0 | 5 | | 5 | 5 | 63 |
| | Coarse | 16.0 | 22.6 | 5 | 4 | 9 | 9 | 72 |
| | Coarse | 22.6 | 32 | | 3 | 3 | 3 | 75 |
| | Very Coarse | 32 | 45 | 4 | 1 | 5 | 5 | 80 |
| | Very Coarse | 45 | 64 | 3 | 2 | 5 | 5 | 85 |
| COBBLE | Small | 64 | 90 | 4 | | 4 | 4 | 89 |
| | Small | 90 | 128 | 5 | | 5 | 5 | 94 |
| | Large | 128 | 180 | 5 | | 5 | 5 | 99 |
| | Large | 180 | 256 | 1 | | 1 | 1 | 100 |
| BOULDER | Small | 256 | 362 | | | | | 100 |
| | Small | 362 | 512 | | | | | 100 |
| | Medium | 512 | 1024 | | | | | 100 |
| BEDROCK | Large/Very Large | 1024 | 2048 | | | | | 100 |
| | Bedrock | 2048 | >2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|-----------|
| D ₁₆ = | Silt/Clay |
| D ₃₅ = | 1.1 |
| D ₅₀ = | 4.7 |
| D ₈₄ = | 59.6 |
| D ₉₅ = | 137.0 |
| D ₁₀₀ = | 256.0 |



Reachwide Pebble Count Plots

Key Mill Mitigation Site



DMS Project No. 100025

Monitoring Year 2 - 2021

UT2C, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|------------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| SILT/CLAY | Silt/Clay | 0.000 | 0.062 | 4 | 17 | 21 | 21 | 21 |
| SAND | Very fine | 0.062 | 0.125 | 3 | 8 | 11 | 11 | 32 |
| | Fine | 0.125 | 0.250 | | 8 | 8 | 8 | 40 |
| | Medium | 0.25 | 0.50 | 1 | | 1 | 1 | 41 |
| | Coarse | 0.5 | 1.0 | 2 | 1 | 3 | 3 | 44 |
| | Very Coarse | 1.0 | 2.0 | | 3 | 3 | 3 | 47 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | | | 47 |
| | Very Fine | 2.8 | 4.0 | | | | | 47 |
| | Fine | 4.0 | 5.6 | | | | | 47 |
| | Fine | 5.6 | 8.0 | | | | | 47 |
| | Medium | 8.0 | 11.0 | | 2 | 2 | 2 | 49 |
| | Medium | 11.0 | 16.0 | 2 | 2 | 4 | 4 | 53 |
| | Coarse | 16.0 | 22.6 | 3 | 4 | 7 | 7 | 60 |
| | Coarse | 22.6 | 32 | 5 | 2 | 7 | 7 | 67 |
| | Very Coarse | 32 | 45 | 3 | 2 | 5 | 5 | 72 |
| | Very Coarse | 45 | 64 | 7 | 1 | 8 | 8 | 80 |
| COBBLE | Small | 64 | 90 | 8 | | 8 | 8 | 88 |
| | Small | 90 | 128 | 10 | | 10 | 10 | 98 |
| | Large | 128 | 180 | 2 | | 2 | 2 | 100 |
| | Large | 180 | 256 | | | | | 100 |
| BOULDER | Small | 256 | 362 | | | | | 100 |
| | Small | 362 | 512 | | | | | 100 |
| | Medium | 512 | 1024 | | | | | 100 |
| | Large/Very Large | 1024 | 2048 | | | | | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|-----------|
| D ₁₆ = | Silt/Clay |
| D ₃₅ = | 0.2 |
| D ₅₀ = | 12.1 |
| D ₈₄ = | 75.9 |
| D ₉₅ = | 115.2 |
| D ₁₀₀ = | 180.0 |



Reachwide Pebble Count Plots

Key Mill Mitigation Site



DMS Project No. 100025

Monitoring Year 2 - 2021

UT3B, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|------------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| SILT/CLAY | Silt/Clay | 0.000 | 0.062 | 1 | 19 | 20 | 20 | 20 |
| SAND | Very fine | 0.062 | 0.125 | | | | | 20 |
| | Fine | 0.125 | 0.250 | | | | | 20 |
| | Medium | 0.25 | 0.50 | | 1 | 1 | 1 | 21 |
| | Coarse | 0.5 | 1.0 | | 1 | 1 | 1 | 22 |
| | Very Coarse | 1.0 | 2.0 | 5 | 10 | 15 | 15 | 37 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | | | 37 |
| | Very Fine | 2.8 | 4.0 | | | | | 37 |
| | Fine | 4.0 | 5.6 | | | | | 37 |
| | Fine | 5.6 | 8.0 | | | | | 37 |
| | Medium | 8.0 | 11.0 | 1 | | 1 | 1 | 38 |
| | Medium | 11.0 | 16.0 | 2 | 4 | 6 | 6 | 44 |
| | Coarse | 16.0 | 22.6 | 4 | 2 | 6 | 6 | 50 |
| | Coarse | 22.6 | 32 | 4 | 2 | 6 | 6 | 56 |
| | Very Coarse | 32 | 45 | 1 | 3 | 4 | 4 | 60 |
| | Very Coarse | 45 | 64 | | 5 | 5 | 5 | 65 |
| COBBLE | Small | 64 | 90 | 6 | 2 | 8 | 8 | 73 |
| | Small | 90 | 128 | 12 | | 12 | 12 | 85 |
| | Large | 128 | 180 | 7 | 1 | 8 | 8 | 93 |
| | Large | 180 | 256 | 6 | | 6 | 6 | 99 |
| BOULDER | Small | 256 | 362 | 1 | | 1 | 1 | 100 |
| | Small | 362 | 512 | | | | | 100 |
| | Medium | 512 | 1024 | | | | | 100 |
| BEDROCK | Large/Very Large | 1024 | 2048 | | | | | 100 |
| | Bedrock | 2048 | >2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|-----------|
| D ₁₆ = | Silt/Clay |
| D ₃₅ = | 1.8 |
| D ₅₀ = | 22.6 |
| D ₈₄ = | 124.3 |
| D ₉₅ = | 202.4 |
| D ₁₀₀ = | 362.0 |



Reachwide Pebble Count Plots

Key Mill Mitigation Site



DMS Project No. 100025

Monitoring Year 2 - 2021

UT3C, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|------------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| SILT/CLAY | Silt/Clay | 0.000 | 0.062 | | | 19 | 19 | 19 |
| SAND | Very fine | 0.062 | 0.125 | | | | | 19 |
| | Fine | 0.125 | 0.250 | | | | | 19 |
| | Medium | 0.25 | 0.50 | 5 | 28 | 33 | 33 | 52 |
| | Coarse | 0.5 | 1.0 | | | | | 52 |
| | Very Coarse | 1.0 | 2.0 | 1 | | 1 | 1 | 53 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | | | 53 |
| | Very Fine | 2.8 | 4.0 | | | | | 53 |
| | Fine | 4.0 | 5.6 | | | | | 53 |
| | Fine | 5.6 | 8.0 | | | | | 53 |
| | Medium | 8.0 | 11.0 | | | | | 53 |
| | Medium | 11.0 | 16.0 | 3 | 1 | 4 | 4 | 57 |
| | Coarse | 16.0 | 22.6 | 5 | | 5 | 5 | 62 |
| | Coarse | 22.6 | 32 | 5 | 1 | 6 | 6 | 68 |
| | Very Coarse | 32 | 45 | 2 | 1 | 3 | 3 | 71 |
| | Very Coarse | 45 | 64 | 10 | | 10 | 10 | 81 |
| COBBLE | Small | 64 | 90 | 8 | | 8 | 8 | 89 |
| | Small | 90 | 128 | 6 | | 6 | 6 | 95 |
| | Large | 128 | 180 | 5 | | 5 | 5 | 100 |
| | Large | 180 | 256 | | | | | 100 |
| BOULDER | Small | 256 | 362 | | | | | 100 |
| | Small | 362 | 512 | | | | | 100 |
| | Medium | 512 | 1024 | | | | | 100 |
| | Large/Very Large | 1024 | 2048 | | | | | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|-----------|
| D ₁₆ = | Silt/Clay |
| D ₃₅ = | 0.3 |
| D ₅₀ = | 0.5 |
| D ₈₄ = | 72.7 |
| D ₉₅ = | 128.0 |
| D ₁₀₀ = | 180.0 |



APPENDIX 5. Hydrology Summary Data and Plots

Table 14. Verification of Bankfull Events

Key Mill Mitigation Site
 DMS Project No. 100025
Monitoring Year 2 - 2021

| Reach | Monitoring Year | Date of Occurrence | Method |
|---------------------------------------|-----------------|-------------------------|-------------------------|
| Bull Creek Reach 2 (Crest Gage #1) | MY1 | 5/28/2020 | Automated Crest Gage |
| | | 8/5/2020 | |
| | | 11/12/2020 | |
| | | 12/26-27/2020 | |
| | MY2 | --- | --- |
| UT1C (Crest Gage #2) | MY1 | 8/5/2020 | Automated Crest Gage |
| | | 8/15/2020 | |
| | | 10/29/2020 | |
| | | 11/11-12/2020 | |
| | | 12/3/2020 | |
| | | 12/19/2020 | |
| | 12/25-27/2020 | | |
| MY2 | 9/21-22/2021 | Automated Crest Gage | |
| UT2C (Crest Gage #3) | MY1 | 8/15/2020 | Automated Crest Gage |
| | | 10/29/2020 | |
| | | 11/12/2020 | |
| | | 12/30/2020 | |
| | MY2 | 9/21-22/2021 | Automated |
| UT3C (Crest Gage #4) | MY1 | 8/5/2020 | Automated Crest Gage |
| | | 8/15/2020 | |
| | | 8/21/2020 | |
| | | 10/29/2020 | |
| | | 12/25-26/2020 | |
| | MY2 | 9/21-22/2021 | Automated Crest Gage |
| Bull Creek Reach 3 (Crest Gage #5) | MY1 | 5/28/2020 | Automated Crest Gage |
| | | 8/5/2020 | |
| | | 8/15/2020 | |
| | | 11/12/2020 | |
| | MY2 | --- | --- |

Table 15. Verification of 30 Days Consecutive Flow

Key Mill Mitigation Site
 DMS Project No. 100025
Monitoring Year 2 - 2021


| Summary of In-Stream Gage Results for Monitoring Years 1 through 7 | | | | | | | |
|--|---|---------------------|-----|-----|-----|-----|-----|
| Gage | Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage) | | | | | | |
| | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
| UT2 Stream Gage | Yes/256 days (100%) | Yes/351 days (100%) | | | | | |

Recorded Bankfull Events

Key Mill Mitigation Bank

DMS Project No. 100025

Monitoring Year 2 - 2021




*Due to the large spikes that do not seem to correlate with rainfall amounts, but occurred only during the winter months, Wildlands pulled air temperature data for the surrounding area and noticed a correlation between the spikes and when the air temperatures dropped below freezing. Therefore, Wildlands contacted In-situ on 11.18.21 to gain some technical insight on these findings. A Technical Support Specialist, Kaylie Haynes, at In-situ confirmed that these spikes are likely false readings due to freezing water around the pressure diaphragm in the gage. She referred us to specification sheet for the pressure transducers, Rugged TROLL[®] 100 Data Loggers, that Wildlands commonly uses in the field (2021). Therefore, Wildlands ignored the bankfull event spikes recorded from 01.01.21 - 04.01.21, when air temperature is more likely to fall below freezing, and only include bankfull events recorded between 04.01.21 - 10.31.21 when air temperature is more likely to remain above freezing and that positively correlated with rainfall amounts from the nearest rainfall gage. Moving forward, Wildlands will check the calibration on the gages using a known depths of water. If the gage is recording correctly, it will be reinstalled for use in 2022. If the gage is not recording correctly, Wildlands will refrain from using the gage unless it can be refurbished by In-situ, upon which Wildlands will check the calibration before reinstalling it for use during 2022.

Recorded Bankfull Events

Key Mill Mitigation Bank

DMS Project No. 100025

Monitoring Year 2 - 2021




*Due to the large spikes that do not seem to correlate with rainfall amounts, but occurred only during the winter months, Wildlands pulled air temperature data for the surrounding area and noticed a correlation between the spikes and when the air temperatures dropped below freezing. Therefore, Wildlands contacted In-situ on 11.18.21 to gain some technical insight on these findings. A Technical Support Specialist, Kaylie Haynes, at In-situ confirmed that these spikes are likely false readings due to freezing water around the pressure diaphragm in the gage. She referred us to specification sheet for the pressure transducers, Rugged TROLL^(R) 100 Data Loggers, that Wildlands commonly uses in the field (2021). Therefore, Wildlands ignored the bankfull event spikes recorded from 01.01.21 - 04.01.21, when air temperature is more likely to fall below freezing, and only include bankfull events recorded between 04.01.21 - 10.31.21 when air temperature is more likely to remain above freezing and that positively correlated with rainfall amounts from the nearest rainfall gage. Moving forward, Wildlands will check the calibration on the gages using a known depths of water. If the gage is recording correctly, it will be reinstalled for use in 2022. If the gage is not recording correctly, Wildlands will refrain from using the gage unless it can be refurbished by In-situ, upon which Wildlands will check the calibration before reinstalling it for use during 2022.

Recorded Bankfull Events

Key Mill Mitigation Bank

DMS Project No. 100025

Monitoring Year 2 - 2021




*Due to the large spikes that do not seem to correlate with rainfall amounts, but occurred only during the winter months, Wildlands pulled air temperature data for the surrounding area and noticed a correlation between the spikes and when the air temperatures dropped below freezing. Therefore, Wildlands contacted In-situ on 11.18.21 to gain some technical insight on these findings. A Technical Support Specialist, Kaylie Haynes, at In-situ confirmed that these spikes are likely false readings due to freezing water around the pressure diaphragm in the gage. She referred us to specification sheet for the pressure transducers, Rugged TROLL^(R) 100 Data Loggers, that Wildlands commonly uses in the field (2021). Therefore, Wildlands ignored the bankfull event spikes recorded from 01.01.21 - 04.01.21, when air temperature is more likely to fall below freezing, and only included bankfull events recorded between 04.01.21 - 10.31.21 when air temperature is more likely to remain above freezing and that positively correlated with rainfall amounts from the nearest rainfall gage. Moving forward, Wildlands will check the calibration on the gages using a known depths of water. If the gage is recording correctly, it will be reinstalled for use in 2022. If the gage is not recording correctly, Wildlands will refrain from using the gage unless it can be refurbished by In-situ, upon which Wildlands will check the calibration before reinstalling it for use during 2022.

Recorded Bankfull Events

Key Mill Mitigation Bank

DMS Project No. 100025

Monitoring Year 2 - 2021




Recorded Bankfull Events

Key Mill Mitigation Bank

DMS Project No. 100025

Monitoring Year 2 - 2021




Recorded In-stream Flow Events

Key Mill Mitigation Site

DMS Project No. 100025

Monitoring Year 2 - 2021




Monthly Rainfall Data

Key Mill Mitigation Site

DMS Project No. 100025

Monitoring Year 2 - 2021



Annual Rainfall collected by USGS 362416080334345 RAINGAGE AT ARARAT RIVER AT ARARAT, NC

30th and 70th percentile rainfall data collected from WETS Station: MOUNT AIRY 2 W, NC (315890); percentiles based on 30-yr climate normal (1991-2021)

APPENDIX 6. Adaptive Management Plan



ADAPTIVE MANAGEMENT PLAN – AS-BUILT/RECORD DRAWINGS

KEY MILL MITIGATION SITE

Surry County, NC
NCDEQ Contract No. 7180
DMS Project No. 100025
USACE Action ID No. SAW-2017-01504
NCDEQ DWR Certification No. 17-1045
RFP #: 16-006993

Yadkin River Basin
HUC 03040101

Data Collection Period: October 2020 – April 2021
Draft Submission Date: April 20, 2021

PREPARED FOR:



NC Department of Environment Quality
Division of Mitigation Services
217 West Jones Street; 3rd Floor
Raleigh, NC 27603



May 17, 2021

Mr. Matthew Reid
Project Manager
NCDEQ – Division of Mitigation Services
5 Ravenscroft Dr., Suite 102
Asheville, NC 28801

RE: Review of Draft AMP - As-built/Record Drawings
Key Mill Mitigation Site, Surry County
Yadkin River Basin – HUC 03040101
DMS Project ID No. 100025 / DEQ Contract #7180

Dear Mr. Reid:

Wildlands Engineering, Inc. (Wildlands) has reviewed the Division of Mitigation Services (DMS) comments from the Draft As-built and Record Drawings for Repairs at the Key Mill Mitigation Site. The report has been updated to reflect those comments where requested. The Final As-built Report and Record Drawings are included. DMS' comments are noted below in **bold**. Wildlands' responses to DMS' comments are noted below in *italics*.

DMS comment: The approved Key Mill Mitigation Plan states in section 11.0 Adaptive Management Plan that WEI will notify and work with members of the IRT to develop contingency plans and remedial actions when Site performance standards are jeopardized. Unfortunately, the IRT did not have an opportunity to review the Key Mill Adaptive Management Plan and provide comments prior to implementation. Since repair work has already been completed, the Draft Adaptive Management Plan submitted to DMS for review serves as the As-built/Record Drawing of the corrective actions. In the future, please notify the USACE when repairs are needed as required by the Nationwide Permit 27 general conditions. If necessary, NCDWR may also need to be notified for 401 conditions.

Wildlands' response: Wildlands acknowledges DMS' concerns about proper regulatory notification and will do better in the future.

DMS comment: Did WEI confirm that the repairs and additional work on the site would be acceptable to complete under the existing permits from a regulatory standpoint? Consider adding a short discussion regarding permitting as it pertains to the repair, additional work and existing permits.

Wildlands' response: Since the impacts within the project had already been permitted under a NW-27, Wildlands did not think that it was necessary to confirm the repairs with the regulatory agencies, since the repair areas would be covered by and not subject to regulatory notification under a NW-3, paragraph (a) for Maintenance and the corresponding GC4132. Wildlands has added text to the report in Section 3.0 discussing permit requirements.

DMS comment: Recommend adding a short discussion/justification for not notifying the IRT of needed repairs. DMS and WEI discussed the need for an AMP in February, and WEI identified the need for repairs as early as November 2020.

Wildlands' response: Since the draft AMP was a relatively new guidance, Wildlands had to evaluate how it applied to this site. In the meantime, a contractor became available, so it was decided to move forward



with repairs in order to finish within planting season. Wildlands understands that the IRT must be contacted for significant repairs and will do so on future projects.

DMS comment: Please revise title to: Adaptive Management Plan – As-built/Record Drawings.

Wildlands' response: Wildlands has revised the title as requested.

DMS comment: The AMP states that 5 acres were replanted. It should be noted that 5 acres is approximately 51% of the total planted acreage of 9.8 acres.

Wildlands' response: The AMP does state that 5 acres were replanted; however, the supplemental planting was conducted at lower density rates that varied among the areas of low stem density throughout the site. Therefore, a more accurate determination of the approximate percentage that was replanted would be based on the number of bare roots installed as part of the supplemental planting effort (2,078 stems) versus the original number of bare roots installed after the completion of construction (8,049 stems). This would result in approximately 26% of the site being supplementally planted. Text has been added to Section 4.2.1 to provide this additional information.

DMS comment: Recommend quantifying the total length of bank repair, bed repair, and geo-lift/boulder toe.

Wildlands' response: As requested approximate lengths of bank repair, bed repair, and geo-lifts with boulder toe are 1,587 LF or 12%, 453 LF or 0.07%, and 149 LF or 0.02%, respectively. The percentage of these repairs does not include the length of Reach 4, the preservation reach, since no work was conducted in the area. Text has been added to Section 4.1 to provide this additional information.

DMS comment: Recommend discussing the design change from the originally designed brush toe to geo-lift/boulder toe. The photos of the post repair work show a heavily armored channel that deviates from the original design.

Wildlands' response: There were three locations where brush toe was replaced with boulder toe during repairs. The reason a more robust bank structure was installed was due to a combination of poor in-situ soils and groundwater seeps that formed after the original construction effort. Wildlands determined that a rock toe was needed to stabilize the banks.

As requested, Wildlands is digitally submitting a copy of the final Adaptive Management Plan – As-built/Record Drawings with copy of our comment response letter inserted after the report's cover page.

Sincerely,

Kristi Suggs
Senior Environmental Scientist
ksuggs@wildlandseng.com

PREPARED BY:



Wildlands Engineering, Inc.
1430 South Mint Street, Suite 104
Charlotte, NC 28203

Phone: 704.332.7754
Fax: 704.332.3306

Key Mill MITIGATION SITE
Adaptive Management Plan – As-built/Record Drawings

TABLE OF CONTENTS

Section 1: Introduction 1-1

Section 2: Monitoring Year 1 Assessment..... 2-1

 2.1 Performance Criteria..... 2-1

 2.1.1 Vegetative 2-1

 2.1.2 Stream 2-1

 2.2 MY1 Results..... 2-1

 2.2.1 Vegetative 2-1

 2.2.2 Stream 2-1

Section 3: Site Assessment 3-1

Section 4: Corrective Measures for Implementation 4-1

 4.1 Construction Repairs..... 4-1

 4.2 Supplemental Vegetation Planting 4-3

 4.2.1 Bare Root Plantings 4-3

 4.2.2 Live Stakes 4-3

 4.2.3 Herbaceous Seed Mix 4-3

 4.2.4 Soil Amendments 4-4

Section 5: Proposed Monitoring 5-1

 5.1 Vegetative 5-1

 5.2 Stream 5-1

Section 6: Conclusion 6-1

Section 7: REFERENCES 7-1

APPENDICES

Appendix 1 Visual Assessment Data

Figure 1.1 – 1.3 Stream Repairs & Supplemental Planting Map
Pre & Post Repair Photographs

Appendix 2 Monitoring Year 1 Data

Table 1 Vegetation Plot Criteria Attainment

Table 2a-c Planted and Total Stem Counts
Cross-section Plots

Table 3 Morphology and Hydraulic Summary (Dimensional Parameters – Cross-Section)

Appendix 3 Adaptive Management Plan – As-built/Record Drawings

Table 4 Supplemental Vegetation Planting

Table 5 Spring/Summer Cover Crop Mix and Application Rates
Key Mill Repair Plans

Appendix 4 Approved Planting Plans

Final Mitigation Planting List & Plan

Final As-built Baseline Conditions Planting List & Plan

Section 1: Introduction

Wildlands Engineering, Inc. (Wildlands) implemented a full-delivery stream mitigation project at the Key Mill Mitigation Site (Site) for the North Carolina Department of Environmental Quality (DEQ) Division of Mitigation Services (DMS). The project restored, enhanced, and preserved a total of 7,437 linear feet (LF) of perennial and intermittent stream in Surry County, NC. The Site is located at 36.3993° N, -80.6033° W and within the DMS targeted watershed for the Yadkin River Basin Hydrologic Unit Code (HUC) 03040101110040 and the NC Division of Water Resources (NCDWR) Sub-basin 03-07-03. The project is providing 6,107.300 cool stream mitigation units (SMUs) for the Yadkin River Basin HUC 03040101 (Yadkin 01). The final Mitigation Plan was submitted and accepted by DMS in October of 2018 and the IRT in January of 2019. The final Baseline Conditions and As-built Monitoring Report was submitted in early Oct 2020. The project is currently in Monitoring Year 2 (MY2).

In early 2021, Wildlands Engineering submitted a MY1 report summarizing stream and vegetative areas of concern on the Site that were caused by late season planting, poor soils, and multiple occurrences of high stream and floodplain flows, which were due to multiple incidents from the end of construction through the first year of monitoring. Initially construction was scheduled for completion in February 2020. Toward the end of January through early February 2020, the contractor was conducting repairs. On the night of February 5, 2020, the site received approximately 4-inches of rain within a 24-hour period. This event caused some significant damage on the newly constructed and repair areas across the Site, especially along the main channel, Bull Creek. Repairs pushed the completion of construction to early April 2020, which pushed planting to mid-April. Planting was completed by 4/17/2020.

According to data collected by USGS at the Ararat rain gage (2020), monthly rainfall was above average for five out of six months between April and September. During this time, only a few repairs were needed and consisted mostly of the addition of rock lined outlets to Bull Creek to drain floodplain discharge. However, in addition to an already unseasonably wet year, during the month of October the Site incurred three large 24-hour rain events on 10/10 – 10/11, 10/24 – 10/25, and 10/28 – 10/29 of which it received 3.4-inches, 2.0-inches, and 3.7-inches, respectively. It was the last event in October when most of the damage occurred. Bull Creek, with a drainage area between 1.8 and 2.0 square miles, received the brunt of the damage. In addition, there were a few areas of either bed scour or bank erosion on UT1C and UT3B and some erosion around the culvert on the crossings at UT1C, UT2B, and UT3B.

Though much of the site remained stable, the damage to stream channels and to portions of open and newly planted areas of the floodplain warranted a repair and supplemental planting to keep the Site on track to meet the MY3, MY5, and MY7 requirements. Based on previous comments and discussions on other similar projects between DMS and the NC Interagency Review Team (IRT) and subsequently Wildlands, it was determined by Wildlands that an Adaptive Management Plan – As-built/Record Drawings (AMP) report was needed to document areas where repairs and supplemental planting were conducted. This effort is outlined in the following sections.



Section 2: Monitoring Year 1 Assessment

Annual monitoring for MY1 was conducted between October and December 2020 to assess the condition of the project. The stream and vegetative performance criteria for the Site follows the approved success criteria presented in the Key Mill Mitigation Plan (Wildlands, 2019). Stream and vegetative monitoring features and locations are shown in Figures 1.1 – 1.3 in Appendix 1.

2.1 Performance Criteria

2.1.1 Vegetative

The final vegetative success criteria will be the survival of 210 planted stems per acre in the open planted riparian corridor at the end of the required seventh monitoring period. The interim measure of vegetative success for the Site will be the survival of at least 320 planted stems per acre at the end of MY3 and at least 260 stems per acre at the end of MY5. Planted vegetation in each plot must average 7 feet in height by MY5 and 10 feet in height at the end of the MY7.

2.1.2 Stream

Stream channels should maintain a stable pattern and profile considering the hydrologic and sediment inputs to the system, the landscape setting, and the watershed conditions. Bank height ratios should stay below 1.2. Visual assessments should indicate a progression towards stability. Entrenchment ratios should be >1.4 for restored B channels and ≥ 2.2 for C/E channels. Cross-sections should show little change in bankfull area and width-to-depth ratio.

2.2 MY1 Results

2.2.1 Vegetative

The MY1 vegetation survey that was completed in October 2020, resulting in an average planted stem density of 439 stems per acre for all monitored permanent and mobile vegetation plots (VPs). Ten of the thirteen vegetation plots (Permanent and mobile), with densities ranging from 324 to 809, are on track to meet the interim MY3 requirement of 320 planted stems per acre. Of those three plots not meeting the MY3 success criteria, one plot (VP4) is not on track to meet the final success criteria of 210 planted stems per acre.

Though much of the Site is on track to meet the vegetative success criteria for MY3, some areas of low stem density and one area of low herbaceous cover were noted during the Site's field assessment in December 2020. The low stem density areas total approximately five acres of the Site and were predominantly located along Bull Creek Reach 1B, the southern portion of Bull Creek Reach 3, UT3A, and the upper portion of UT3B. The area of poor herbaceous cover totaled approximately 1.5 acres and was noted along Bull Creek Reach 3 within an area of low stem density.

See Appendix 1 for the location of areas of poor vegetative performance (Figures 1.1 – 1.3) and Appendix 2 (Tables 1 and 2a-c) for the MY1 vegetation plot monitoring results.

2.2.2 Stream

Morphological surveys for MY1 were conducted in December 2020 after repairs were completed on Bull Creek Reach 1A, 1B, and 2 and UT1B and C. Overall, cross-section (XS) survey results indicate that most of the channels' dimensions are stable and functioning as designed with minimal adjustments. Changes occurring within some cross-sections include slight variations in cross-sectional areas and widths, as well as mean depths; however, most of the width to depth ratios have remained consistent. Additionally,



bank height ratios (BHR) at surveyed cross-sections were at or near 1.0 for all reaches, except for XS10 on UT1C and XS14 on UT3B. Minor changes in cross-sectional profiles are normal for newly restored streams and are examples of how a channel adjusts to maintain stability from natural processes like rain events, a lack of mature woody vegetation along the stream bank, herbaceous growth along the banks, and/or sediment transport processes or to grading of repair areas. However, damage from storm events in MY1 were the likely cause for the variations in cross-section dimensions noted at XS2, XS3, XS7, XS10, and XS14. This included riffle displacement, bank erosion, floodplain scour, and repairs conducted in November 2020 before MY1 survey was collected. See Appendix 3 for cross-section plots and Table 3 for cross-sectional parameter comparisons.

Though many of the surveyed cross-sections represent stable conditions, stream areas of concern were noted during the Site's field assessment in December 2020 and include areas of bank scour and/or erosion along outer meander bends, riffle scour and/or the displacement of riffle material, localized areas of aggradation and three areas of structure piping.

See Section 4.1 for the discussion of repair areas, if needed, within surveyed cross-sections and areas of concern noted in Site assessment from MY1 report.



Section 3: Site Assessment

After the storm event on October 28th and 29th, Wildlands surveyed the Site to assess the extent of the damage incurred, to explore the factors contributing to their occurrence, to determine what measures were needed to stabilize the site, and to identify potential areas of concern. After assessing the Site, it was determined that approximately 5.0 acres of the site would need supplemental planting and approximately 12% of the restored and/or enhanced areas needed repair. This was likely due to a combination of factors including but not limited to:

- Delays in construction, previously discussed in Section 1.0, pushed post-construction planting to April 17th after the on-set of the growing season,
- Topsoil that was harvested and reapplied during construction to promote woody growth was washed downstream during large post-construction storm events leaving exposed poor-quality subsoils with low organic matter content and limited biology in graded areas,
- The occurrence of high discharge rates and flow velocities from numerous rain events throughout the first year of monitoring before vegetation could become established.

Since these areas in need of repair had already been permitted, the work should be covered and not subject to regulatory notification under a NW-3 paragraph (a) for Maintenance and the corresponding GC4132.

Between November 26 – 28, 2020, repairs conducted on Site were limited to the western side of Key Mill Road due to limited availability of the contractor. These repairs included Bull Creek R1A – R2 and UT1C. Therefore, the site was temporarily stabilized, and the remainder of the repairs and supplemental planting were put on hold until a contractor became available.

In March 2021, a contractor became available to complete the remainder of the Site repairs. Since it had been approximately 4.5 months since the Site was evaluated, Wildlands reassessed the Site to determine if any additional measures would be needed and to verify the stability of the repairs conducted in November 2020. The repairs along Bull Creek R1A – R2 and UT1C had remained stable; however, construction access and bank grading further damaged the planted vegetation and compacted floodplain soils in these areas. On the eastern side of Key Mill Road, areas of concern were still in need of repair; however, it was determined that a few additional repairs and proactive measures were needed throughout both the repaired and non-repaired areas to ensure long-term stability. These repairs, as well as those completed in November 2020, are further discussed in Section 4.0.

Section 4: Corrective Measures for Implementation

4.1 Construction Repairs

Wildlands conducted repairs along the western side of Key Mill Road from November 26-28, 2020 and included Bull Creek R1A, R1B, and R2 and UT1C. However, as previously discussed, the remainder of the Site repairs were delayed until March 18 – 23, 2021 due to limited availability of a contractor. Locations and types of repairs conducted, as well as preventative measures installed are briefly discussed below and outlined in a marked-up pdf of the Record Drawings from Baseline Conditions (Wildlands, 2020) for the Site in Appendix 3. Bank repairs consisted of 1,587 LF or 12%; bed repairs consisted of 453 LF or 7%; and structure changes from brush toe to geo-lift with boulder toe consisted of 149 LF or 2% of the project. The length of the preservation reach, Reach 4 of Bull Creek, was not included in the percent of the project calculation for the repair areas.

November 26-28, 2020:

Bull Creek Reach 1A

- Brush toe repaired at Station 102+00.

Bull Creek Reach 1B

- Banks were regraded and matted on:
 - Left bank at Station 105+85,
 - Left and right bank at Station 107+00 and 107+90,
 - Right bank at Station 108+70 and 111+25.
- Riffles rebuilt and log sills reset when needed at Station 105+85, 108+70, 109+70, and 110+60.
- Near Station 150+00:
 - Point bar regraded on left bank at XS3,
 - Brush toe extended up to head of riffle on right bank, and
 - Floodplain outlet moved upstream to Station 110+10.
- Repaired brush toe and added a geo-lift at Station 112+00.

Bull Creek Reach 2

- Banks were regraded or scraped and matted at:
 - Left bank at Station 112+55,
 - Right bank at Station 115+00, and
 - Left and right bank at Station 113+50.
- Brush toe repaired on left bank at Station 113+00, and right bank at Station 113+80.
- Riffle repaired at Station 113+50 and 114+20.

UT1C

- At Station 211+35:
 - Repaired crossing around downstream side of culvert,
 - Added rip rap on downstream face of crossing, and
 - Installed a log sill at the toe of the culvert outlet.
- Regraded and matted bank on right bank at Station 211+35 and left bank at Station 212+25.

As briefly mentioned in Section 2.2.2, cross-sections 2 and 3 are located in an area of repair work conducted on Bull Creek R1B. Work conducted in this area was completed prior to the MY1 survey and consisted of rebuilding the riffle, resetting the log sill, moving a flood plain outlet upstream, and



regrading on the left bank. These repairs resulted in a slight lateral shift in the channel alignment at XS2 and an enlargement of the cross-sectional area, bankfull width, and mean depth of XS3.

March 18 - 23, 2021:

Bull Creek Reach 1B

- Replaced brush toe with geo-lift and boulder toe on right bank at Station 106+35 and right bank at Station 108+20.

Bull Creek Reach 2

- Replaced brush toe with geo-lift and boulder toe on left bank at Station 113+00 and 114+60.
- Added a floodplain outlet on left bank at Station 113+00.
- Point bar regraded and brush toe installed at Station 115+35.

Bull Creek Reach 3

- Banks regraded and matted on:
 - Left and right bank at Station 150+30,
 - Right bank at Station 152+10 and 156+40,
 - Left bank at Station 160+70 and XS7,
 - Right bank at Station 162+75,
 - Left bank at Station 163+80, and
 - Right bank at Station 164+00 and 165+00.
- From Station 161+00 – 166+00:
 - Installed a vegetation berm along the left floodplain, just inside the conservation easement, to divert overland runoff into stabilized rock lined swales and outlets,
- At Station 163+00:
 - Repaired a brush toe and added a geo-lift, and
 - Installed a rock line swale and floodplain outlet.

UT1C

- Installed a boulder toe at Station 211+36 and 212+75.

UT3B

- Riffle material added as needed from Station 404+40 – 404+70, and
- Rip rap added to the left side of the upstream face of the culvert crossing at Station 407+77.

Cross-sections 7 and 14 are also located in areas where repairs were needed. However, repairs in these areas were conducted after the completion of the MY1 survey, so repair work did not affect variations in cross-sectional dimensions reported in MY1. Instead, these variations were likely due to storm damage in the form of bank erosion along the riffle and the displacement of bed material within the riffle and resulted in an increase in bankfull width and width to depth ratio on XS7 and an increase in the BHR for XS10 and XS14.

Pre- and post-construction repair photos are included, when available, and are located in Appendix 1. One area that still needs to be addressed is the culvert crossing on Bull Creek R3. Currently, Wildlands is evaluating the feasibility of adding floodplain relief culverts to pass high flow event. Modifications have not been scheduled yet but should take place within 2021. It is anticipated that any other areas of localized bank or bed scour and aggradation not included in these repairs, will repair themselves as vegetation becomes established and natural channel processes move sediment through the system.



However, Wildlands will continue to monitor these areas and adaptive measures will be implemented if needed.

4.2 Supplemental Vegetation Planting

4.2.1 Bare Root Plantings

Supplemental planting occurred between March 24 – 25, 2021 after repair work was finished. A mixture of ten species were planted at varying densities across 5.0 acres of the site within the areas designated for low stem density during MY1. This consisted of a total of 2,078 bare roots stems, or 26% of the site, as opposed to the original 8,049 bare root stems installed after the completion of construction. See Figures 1.1, 1.2, and 1.3 for supplemental planting locations and specific planting densities. All planted trees consisted of bare root stock. Species and quantities of trees planted are located in on Table 4. Seven of the species were not included in the Final Mitigation Plan for the Key Mill Site (Wildlands, 2019). They are northern red oak (*Quercus rubra*), white oak (*Quercus alba*), boxelder (*Acer negundo*), persimmon (*Diospyros virginiana*), witch hazel (*Hamamelis virginiana*), red mulberry (*Morus rubra*), and black gum (*Nyssa sylvatica*). However, two of the seven species, northern red oak and black gum were previously approved by the IRT for addition to the planting list as part of the As-built Baseline Monitoring Report for the Site (Wildlands, 2020). Though the remaining five species (boxelder, persimmon, red mulberry, white oak, and witch hazel) were not included as part of the project's previously approved planting plans these new species were picked based on observations of similar systems in the same area. These additional species should establish well in the growing conditions found on-site (poor soils with variable moisture regimes) and will provide a good mix of canopy, early successional, and shrub-type species to the buffer, as well as increase species diversity (LeGrand, et. al., 2021). Supplementally planted trees added to a vegetation plot will be flagged with a color different from what was used to flag the originally planted trees. The additional trees will not be counted towards success criteria until two growing seasons have passed.

The approved planting lists and plans from the Site's Mitigation Plan and As Built report are included in Appendix 4.

4.2.2 Live Stakes

Live stake plantings were also conducted between March 24th and 25th 2021. Approximately 1,250 live stakes were installed throughout the project in areas that received repair work and were also added, as needed, to the stream banks of UT3 and Bull Creek Reach 3 where repair work was not done but live stake mortality was present. Live stakes consisted of a mix of black willow (*Salix nigra*), silky willow (*Salix sericea*), and silky dogwood (*Cornus amomum*). Both silky willow and silky dogwood were included in the approved Final Mitigation Plan (Wildlands 2019); however, black willow was not. Wildlands believes that adding black willow as an additional species to the live stake planting list will aid stream bank stabilization with their ability to become quickly established and will further increase species diversity.

4.2.3 Herbaceous Seed Mix

A temporary seed mix of rye grain and clover were broadcasted in multiple areas throughout the Site as specified below:

- To all disturbed areas after the completion of the repairs conducted in November 2020,
- Any remaining bare areas across the site. These were predominately on Bull Creek Reach 3, and
- To all disturbed areas after the completion of repairs in March 2021.

In late April or May 2021, a spring and summer cover crop of millet, clover, and a riparian mix will be broadcast across the Site in repair areas as well as in the 1.5 acres of poor herbaceous



performance. Amendments of peat moss and biochar will be added to the spring/summer mix to add some extra organic matter and biology to the soil and to assist in germination by soaking up rainwater after seeding. A tacking agent may also be added to the mix for areas on steeper slopes. The seeding rate varies depending on the percent of existing herbaceous cover in the application area. See Table 5 for the species included in the cover crop mix and the application rates.

4.2.4 Soil Amendments

Topsoil that was harvested and reapplied during construction was washed downstream during large post-construction storm events leaving exposed poor-quality subsoils. These remaining soils contain low organic matter content and presumably limited biology in graded areas. Therefore, soil amendments will be added at a rate of approximately 3 ounces to the base of each planted tree in all areas across the Site that were slated for supplemental planting. Soil amendments will include humic acid, biochar, dried molasses, slow-release fertilizer (2-4-3), rock phosphate, and azomite (a trace mineral supplement). Beyond boosting macro- and micronutrients in the soil, the addition of these amendments will improve other soil properties including cation exchange capacity, pH, and microbial communities. Expected improvements include greater moisture-holding capacity, organic matter, and nutrient availability for plants.



Section 5: Proposed Monitoring

5.1 Vegetative

Wildlands will continue to monitor Site vegetation as previously planned. If the monitoring requirements are not met during MY7 in any of the planted areas, including ones with supplemental planting, Wildlands proposes to add another year of vegetation monitoring for those areas. Vegetation monitoring will continue until success criteria are met.

5.2 Stream

Wildlands will continue to monitor the stream as previously planned. If areas of concern begin to threaten the stability of the project, then remedial actions will be implemented and documented for all future reports.



Section 6: Conclusion

In summary, Wildlands conducted stream repairs in November 2020 and March 2021 to address damage incurred by multiple storm events in 2020, in particular the event that occurred from October 28-29. After the repairs were completed, the disturbed areas and the area noted for low herbaceous performance in MY1 were temporarily stabilized and subsequently supplemented with an amended mix of cover crop seed and riparian seed. In addition, approximately 5.0 acres of riparian buffer were supplementally planted with a mix of 10 native species of bare root stock at varying densities in March 2021. Soil amendments will be placed around each supplementally planted bare root to aid in growth and establishment. Stability of repair areas and growth and health of supplementally planted areas will be reevaluated in the Monitoring Year 2 report along with pictures of the addressed areas.



Section 7: REFERENCES

LeGrand, H., B., Sorrie, and T. Howard. 2021. Vascular Plants of North Carolina [Internet]. Raleigh, NC. North Carolina Biodiversity Project and North Carolina State Parks.

<https://auth1.dpr.ncparks.gov/flora/index.php>.

Wildlands Engineering, Inc (Wildlands), 2020. Key Mill Mitigation Site As-built Baseline Monitoring Report. DMS, Raleigh, NC.

Wildlands, 2019. Key Mill Mitigation Site Mitigation Plan. DMS, Raleigh, NC.



APPENDIX 1. Visual Assessment Data





Figure 1.1 Stream Repairs & Supplemental Planting Map
 Key Mill Mitigation Site DMS Project No. 100025
 Adaptive Management Plan - As-built Record Drawings





2018 Aerial Imagery





Figure 1.2 Stream Repairs & Supplemental Planting Map
 Key Mill Mitigation Site
 DMS Project No. 100025
 Adaptive Management Plan - As-built / Record Drawings
 Surry County, NC



PRE & POST REPAIR PHOTOGRAPHS
Bull Creek Reach 1A
Adaptive Management Plan - As-built /
Record Drawings



Pre-Repair – STA 102+00 Downstream; Erosion Along Left Bank and Brush Toe (11/02/2020)

Post-Repair – STA 102+00 Upstream; Left Bank Brush Toe Repaired (04/07/2021)



PRE & POST REPAIR PHOTOGRAPHS
Bull Creek Reach 1B
Adaptive Management Plan - As-built /
Record Drawings



Pre-Repair – STA 105+85 Downstream; Erosion Along Left Bank at Structure Tie-ins and Loss of Riffle Material (11/02/2020)



Post-Repair – STA 105+85 Downstream; Rebuilt Riffle and Regraded and Matted Left Bank (04/07/2021)



Pre-Repair – STA 106+35 Downstream; Erosion Along Right Bank Underneath Matting Possible Brush Toe Failure (11/02/2020)



Post-Repair – STA 106+35 Downstream; Replaced Brush Toe on Right Bank with Geolift and Boulder Toe (04/07/2021)



Pre-Repair – STA 107+00 Downstream; Erosion Along Right and Left Banks (11/02/2020)



Post-Repair – STA 107+00 Downstream; Right and Left Banks Regraded and Matted (04/07/2021)



Key Mill Mitigation Site

Adaptive Management Plan - As-built / Record Drawings: Pre and Post Repair Photographs



Pre-Repair – STA 107+90 Downstream; Erosion Along Right and Left Banks
 STA 108+20 Downstream; Erosion Along Right Bank and Brush Toe (11/02/2020)



Post-Repair – STA 107+90 Downstream; Right and Left Banks
 Regraded and Matted (04/07/2021)



Post-Repair – STA 108+20 Downstream; Right Bank Replaced
 Brush Toe with Geolift and Boulder Toe (04/07/2021)



Pre-Repair – STA 108+70 Downstream; Loss of Riffle Material and
 Dislodged Log Sill (11/02/2020)



Post-Repair – STA 108+70 Downstream; Rebuilt Riffle, Reset Log
 Sill, and Regraded and Matted Right Bank (04/07/2021)





Pre-Repair – STA 109+80 Downstream; Riffle Failure, Dislodged Log Sill, and Erosion Along Point Bar (11/02/2020)

Post-Repair – STA 109+80 Downstream; Rebuilt Riffle, Reset Log Sill, and Moved Floodplain Outlet Upstream (04/07/2021)



Pre-Repair – STA 110+65 Downstream; Scour Pocket Along Right Bank and Displacement of Riffle Material (11/02/2020)

Post-Repair – STA 110+65 Downstream; Extended Brush Toe Along Right Bank and Rebuilt Riffle (04/07/2021)



Pre-Repair – STA 111+25 Downstream; Scour on Right Bank from Point Bar into Riffle (11/03/2020)

Post-Repair – STA 111+70 Downstream; Right Bank Regraded and Matted (04/07/2021)





Pre-Repair – STA 112+00 Downstream; Erosion Along Right Bank Above and Within Brush Toe (11/02/2020)



Post-Repair - STA 112+00 Downstream; Repaired Brush Toe and Added Geo-Lift (04/07/2021)



PRE & POST REPAIR PHOTOGRAPHS
Bull Creek Reach 2
Adaptive Management Plan - As-built /
Record Drawings



Pre-Repair – STA 113+00 Downstream; After the November Repair a Floodplain Seep Created Erosion Behind Brush Toe and Outlet (12/30/2020)

Post-Repair – STA 113+00 Downstream; Repaired Brush Toe Along Left Bank; Added a Geolift, Boulder Toe and Floodplain Outlet (04/07/2021)



Pre-Repair – STA 113+40 – 113+80 Downstream; Riffle Scour and Erosion Along Left Bank at Riffle and Along Right Bank from Riffle Through the Brush Toe (11/02/2020)



Post-Repair – STA 113+40 Downstream; Repaired Riffle and Scraped and Re-Matted Banks (04/07/2021)



Post-Repair – STA 113+80 Downstream; Right Bank Brush Toe Repaired (04/07/2021)





Pre-Repair – STA 114+20 Downstream; Riffle Scour (11/02/2020)

Post-Repair – STA 114+20 Downstream; Repaired Riffle (04/07/2021)



Pre-Repair – STA 114+65 Downstream; Erosion Along Left Bank and Brush Toe (11/02/2020)

Post-Repair – STA 114+50 Downstream; Replaced Brush Toe with Geo-Lift and Boulder Toe (04/07/2021)



Pre-Repair – STA 115+35 Downstream; Erosion Along Right Bank (11/02/2020)

Post-Repair – STA 115+35 Downstream; Regraded and Installed Brush Toe along Right Bank (04/07/2021)



PRE & POST REPAIR PHOTOGRAPHS
Bull Creek Reach 3
Adaptive Management Plan



Pre-Repair – STA 150+30 Downstream; Erosion along Right and Left Banks (11/02/2020)



Post-Repair – STA 150+30 Downstream; Right and Left Banks Regraded and Matted (04/07/2021)



Pre-Repair – STA 152+10 Downstream; Erosion along Right Bank (12/30/2020)



Post-Repair – STA 152+10 Downstream; Right Bank Regraded and Matted (04/07/2021)



Pre-Repair – STA 156+35 Downstream; Erosion Along Right Bank (10/30/2020)



Post-Repair – STA 156+35 Downstream; Right Bank Regraded and Matted (04/07/2021)





Pre-Repair – STA 160+65 Downstream; Erosion Along Left Bank (12.30.20)

Post-Repair – STA 160+65 Downstream; Left Bank Regraded and Matted (04/07/2021)



Pre-Repair – STA 163+00 Downstream; Left Bank Erosion from Floodplain Discharge and Erosion Along Right Bank (11/02/2020)

Post-Repair – STA 163+00 Downstream; Installed Rock-Lined Swale and Outlet; Repaired Brush Toe & Added Geolift Along Left Bank (04/07/2021); Regraded and Matted Right Bank (Not Shown)



Pre-Repair – STA 163+70 Downstream; Erosion Along Right and Left Banks (11/02/2020)

Post-Repair – STA 163+70 Downstream; Right and Left Banks Regraded and Matted (04/07/2021)





Pre-Repair – STA 165+30 Downstream; Erosion Along Right Bank
(11/02/2020)



Post-Repair – STA 165+30 Downstream; Right Bank Regraded and Matted; Left Bank Seeded and Matted due to Construction Access
(04/07/2021)



PRE & POST REPAIR PHOTOGRAPHS
UT1C
Adaptive Management Plan



Pre-Repair – STA 211+50 From Left Bank; Erosion along Downstream Side of Crossing and Around Culvert (11/02/2020)

Pre-Repair – STA 211+50 Downstream; Erosion Along Right Bank (11/02/2020)



Post-Repair – STA 211+50 Upstream; Repaired Crossing Around Downstream Side of Culvert and Added Rip Rap on Downstream Face of Crossing; Right Bank Repaired and Boulder Toe Installed (04/07/2021)



Pre-Repair – STA 212+30 Downstream; Erosion Along Left Bank Causing Channel Migration (11/02/2020)

Post-Repair – STA 212+30 Upstream; Left Bank Regraded and Matted (04/07/2021)





Pre-Repair – STA 212+80 Downstream; Erosion Along Right Bank (11/02/2020)



Post-Repair – STA 212+80 Upstream; Installed Brush Toe Along Right Bank (04/07/2021)



PRE & POST REPAIR PHOTOGRAPHS
UT3B
Adaptive Management Plan



Pre-Repair – STA 404+90 – 405+30 Downstream; Riffle Scour
(11/02/2020)



Post-Repair – STA 404+90 – 405+30 Downstream; Added Riffle
Material (04/07/2021)



Pre-Repair – STA 405+40 – 405+65 Downstream; Riffle Scour
(11/02/2020)



Post-Repair – STA 405+40 – 405+65 Downstream; Added Riffle
Material (04/07/2021)



APPENDIX 2. Monitoring Year 1 Data

Table 1. Vegetation Plot Criteria Attainment

Key Mill Mitigation Site

DMS Project No. 100025

Adaptive Management Plan

| Permanent Vegetation Plot | MY3 Success Criteria Met (Y/N) | Tract Mean (MY1 - 2020) | |
|---------------------------|--------------------------------|-------------------------|-----|
| 1 | Y | 75% | 77% |
| 2 | Y | | |
| 3 | Y | | |
| 4 | N | | |
| 5 | Y | | |
| 6 | Y | | |
| 7 | Y | | |
| 8 | N | | |
| Mobile Vegetation Plot | MY3 Success Criteria Met (Y/N) | | |
| 1 | Y | 80% | |
| 2 | Y | | |
| 3 | Y | | |
| 4 | Y | | |
| 5 | N | | |

Table 2a. Planted and Total Stem Counts

Key Mill Mitigation Site
 DMS Project No. 100025
 Adaptive Management Plan

| Current Permanent Vegetation Plot Data (MY1 2020) | | | | | | | | | | | | | | |
|---|---------------------------------|--------------|------------------|-------|-------|------------------|-------|-------|------------------|-------|-----|------------------|-------|----|
| Scientific Name | Common Name | Species Type | Permanent Plot 1 | | | Permanent Plot 2 | | | Permanent Plot 3 | | | Permanent Plot 4 | | |
| | | | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T |
| <i>Acer rubrum</i> | Red Maple | Tree | | | 1 | | | 1 | | | | | | |
| <i>Acer saccharinum</i> | Silver Maple, Soft Maple | Tree | | | | | | | | | | | | |
| <i>Asimina triloba</i> | Common Pawpaw, Indian-banana | Shrub Tree | | | | 1 | 1 | 1 | | | | | | |
| <i>Betula nigra</i> | River Birch, Red Birch | Tree | 3 | 3 | 6 | 3 | 3 | 3 | 6 | 6 | 6 | | | |
| <i>Carpinus caroliniana</i> | Ironwood | Shrub Tree | 1 | 1 | 1 | | | | | | | | | |
| <i>Fagus grandifolia</i> | American Beech | Tree | 2 | 2 | 2 | | | | | | | | | |
| <i>Fraxinus pennsylvanica</i> | Green Ash, Red Ash | Tree | 1 | 1 | 1 | 2 | 2 | 2 | | | | | | |
| <i>Ilex opaca</i> | American Holly, Christmas Holly | Shrub Tree | | | | | | | | | | | | |
| <i>Liriodendron tulipifera</i> | Tulip Poplar | Tree | | | 3 | | | 2 | | | | | | |
| <i>Nyssa sylvatica</i> | Sour Gum, Black Gum, Pepperidge | Tree | | | | | | | 5 | 5 | 5 | | | |
| <i>Platanus occidentalis</i> | Sycamore, Plane-tree | Tree | | | 50 | | | 50 | 3 | 3 | 3 | 1 | 1 | 1 |
| <i>Quercus falcata</i> | Spanish Oak, Southern Red Oak | Tree | | | | | | | 1 | 1 | 1 | | | |
| <i>Quercus rubra</i> | Northern Red Oak | Tree | 3 | 3 | 3 | 2 | 2 | 2 | 1 | 1 | 1 | | | |
| <i>Salix nigra</i> | Black Willow | Tree | | | | | | 1 | | | | | | |
| <i>Viburnum dentatum</i> | Arrow-wood | Shrub Tree | 1 | 1 | 1 | 1 | 1 | 1 | | | | | | |
| Stem count | | | 11 | 11 | 68 | 9 | 9 | 63 | 16 | 16 | 16 | 1 | 1 | 1 |
| size (ares) | | | 1 | | | 1 | | | 1 | | | 1 | | |
| size (ACRES) | | | 0.0247 | | | 0.0247 | | | 0.0247 | | | 0.0247 | | |
| Species count | | | 6 | 6 | 9 | 5 | 5 | 9 | 5 | 5 | 5 | 1 | 1 | 1 |
| Stems per ACRE | | | 445 | 445 | 2,753 | 364 | 364 | 2,551 | 648 | 648 | 648 | 41 | 41 | 41 |

| Current Permanent Vegetation Plot Data (MY1 2020) | | | | | | | | | | | | | | |
|---|---------------------------------|--------------|------------------|-------|-----|------------------|-------|-------|------------------|-------|-----|------------------|-------|-----|
| Scientific Name | Common Name | Species Type | Permanent Plot 5 | | | Permanent Plot 6 | | | Permanent Plot 7 | | | Permanent Plot 8 | | |
| | | | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T |
| <i>Acer rubrum</i> | Red Maple | Tree | | | 10 | | | 12 | | | 5 | | | 1 |
| <i>Acer saccharinum</i> | Silver Maple, Soft Maple | Tree | | | | | | | 2 | 2 | 2 | | | |
| <i>Asimina triloba</i> | Common Pawpaw, Indian-banana | Shrub Tree | | | | | | | | | | | | |
| <i>Betula nigra</i> | River Birch, Red Birch | Tree | 3 | 3 | 4 | 2 | 2 | 2 | | | | 2 | 2 | 2 |
| <i>Carpinus caroliniana</i> | Ironwood | Shrub Tree | | | | | | | | | | | | |
| <i>Fagus grandifolia</i> | American Beech | Tree | | | | | | | | | | | | |
| <i>Fraxinus pennsylvanica</i> | Green Ash, Red Ash | Tree | | | | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 |
| <i>Ilex opaca</i> | American Holly, Christmas Holly | Shrub Tree | | | | | | | | | | 1 | 1 | 1 |
| <i>Liriodendron tulipifera</i> | Tulip Poplar | Tree | | | | | | 1 | | | 3 | | | |
| <i>Nyssa sylvatica</i> | Sour Gum, Black Gum, Pepperidge | Tree | 2 | 2 | 2 | | | | 1 | 1 | 1 | | | |
| <i>Platanus occidentalis</i> | Sycamore, Plane-tree | Tree | 4 | 4 | 5 | 4 | 4 | 5 | 1 | 1 | 6 | | | |
| <i>Quercus falcata</i> | Spanish Oak, Southern Red Oak | Tree | 1 | 1 | 1 | 2 | 2 | 2 | 1 | 1 | 1 | | | |
| <i>Quercus rubra</i> | Northern Red Oak | Tree | | | | 2 | 2 | 2 | 1 | 1 | 1 | 2 | 2 | 2 |
| <i>Salix nigra</i> | Black Willow | Tree | | | | | | | | | | | | |
| <i>Viburnum dentatum</i> | Arrow-wood | Shrub Tree | 1 | 1 | 1 | 3 | 3 | 3 | | | | | | |
| Stem count | | | 11 | 11 | 23 | 15 | 15 | 29 | 8 | 8 | 21 | 7 | 7 | 8 |
| size (ares) | | | 1 | | | 1 | | | 1 | | | 1 | | |
| size (ACRES) | | | 0.0247 | | | 0.0247 | | | 0.0247 | | | 0.0247 | | |
| Species count | | | 5 | 5 | 6 | 6 | 6 | 8 | 6 | 6 | 8 | 4 | 4 | 5 |
| Stems per ACRE | | | 445 | 445 | 931 | 607 | 607 | 1,174 | 324 | 324 | 850 | 283 | 283 | 324 |

Color for Density

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of planted stems excluding live stakes

P-all: Number of planted stems including live stakes

T: Total stems

Table 2b. Planted and Total Stem Counts

Key Mill Mitigation Site
 DMS Project No. 100025
 Adaptive Management Plan

| Permanent Vegetation Plot Annual Mean | | | | | | | | |
|---------------------------------------|---------------------------------|--------------|---------------|-------|-------|--------------|-------|-----|
| Scientific Name | Common Name | Species Type | MY1 (10/2020) | | | MY0 (4/2020) | | |
| | | | PnoLS | P-all | T | PnoLS | P-all | T |
| <i>Acer rubrum</i> | Red Maple | Tree | | | 30 | | | |
| <i>Acer saccharinum</i> | Silver Maple, Soft Maple | Tree | 2 | 2 | 2 | 2 | 2 | 2 |
| <i>Asimina triloba</i> | Common Pawpaw, Indian-banana | Shrub Tree | 1 | 1 | 1 | 5 | 5 | 5 |
| <i>Betula nigra</i> | River Birch, Red Birch | Tree | 19 | 19 | 23 | 16 | 16 | 16 |
| <i>Carpinus caroliniana</i> | Ironwood | Shrub Tree | 1 | 1 | 1 | 4 | 4 | 4 |
| <i>Fagus grandifolia</i> | American Beech | Tree | 2 | 2 | 2 | 4 | 4 | 4 |
| <i>Fraxinus pennsylvanica</i> | Green Ash, Red Ash | Tree | 9 | 9 | 9 | 12 | 12 | 12 |
| <i>Ilex opaca</i> | American Holly, Christmas Holly | Shrub Tree | 1 | 1 | 1 | 6 | 6 | 6 |
| <i>Liriodendron tulipifera</i> | Tulip Poplar | Tree | | | 9 | | | |
| <i>Nyssa sylvatica</i> | Sour Gum, Black Gum, Pepperidge | Tree | 8 | 8 | 8 | 6 | 6 | 6 |
| <i>Platanus occidentalis</i> | Sycamore, Plane-tree | Tree | 13 | 13 | 120 | 16 | 16 | 16 |
| <i>Quercus falcata</i> | Spanish Oak, Southern Red Oak | Tree | 5 | 5 | 5 | 7 | 7 | 7 |
| <i>Quercus rubra</i> | Northern Red Oak | Tree | 11 | 11 | 11 | 16 | 16 | 16 |
| <i>Salix nigra</i> | Black Willow | Tree | | | 1 | | | |
| <i>Viburnum dentatum</i> | Arrow-wood | Shrub Tree | 6 | 6 | 6 | 15 | 15 | 15 |
| Stem count | | | 78 | 78 | 229 | 109 | 109 | 109 |
| size (ares) | | | 8 | | | 8 | | |
| size (ACRES) | | | 0.1977 | | | 0.1977 | | |
| Species count | | | 12 | 12 | 15 | 12 | 12 | 12 |
| Stems per ACRE | | | 395 | 395 | 1,158 | 551 | 551 | 551 |

Color for Density

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of planted stems excluding live stakes
 P-all: Number of planted stems including live stakes
 T: Total stems

Table 2c. Planted and Total Stem Counts

Key Mill Mitigation Site
 DMS Project No. 100025
 Adaptive Management Plan

| Current Mobile Vegetation Plot (MP) Data (MY1 2020) | | | | | | | | Annual Means | |
|---|---------------------------------|--------------|--------|--------|--------|--------|--------|---------------|--------------|
| Scientific Name | Common Name | Species Type | MP1 | MP2 | MP3 | MP4 | MVP5 | MY1 (10/2020) | MY0 (4/2020) |
| | | | PnoLS | PnoLS | PnoLS | PnoLS | PnoLS | PnoLS | PnoLS |
| <i>Acer saccharinum</i> | Silver Maple, Soft Maple | Tree | | | | 3 | | 3 | 1 |
| <i>Asimina triloba</i> | Common Pawpaw, Indian-banana | Shrub Tree | | | | 1 | | 1 | 4 |
| <i>Betula nigra</i> | River Birch, Red Birch | Tree | 3 | 2 | 6 | 3 | | 14 | 15 |
| <i>Carpinus caroliniana</i> | Ironwood | Shrub Tree | | | | | | | 5 |
| <i>Fagus grandifolia</i> | American Beech | Tree | | | | | | | 4 |
| <i>Fraxinus pennsylvanica</i> | Green Ash, Red Ash | Tree | 3 | | 2 | | 1 | 6 | 7 |
| <i>Ilex opaca</i> | American Holly, Christmas Holly | Shrub Tree | | | | | | | 4 |
| <i>Nyssa sylvatica</i> | Sour Gum, Black Gum, Pepperidge | Tree | | 3 | 3 | | | 6 | 4 |
| <i>Platanus occidentalis</i> | Sycamore, Plane-tree | Tree | 5 | 4 | 8 | | 2 | 19 | 4 |
| <i>Quercus falcata</i> | Spanish Oak, Southern Red Oak | Tree | 1 | 1 | 1 | 1 | 1 | 5 | 1 |
| <i>Quercus rubra</i> | Northern Red Oak | Tree | 2 | 3 | | 2 | 2 | 9 | 16 |
| <i>Viburnum dentatum</i> | Arrow-wood | Shrub Tree | | | | | | | 5 |
| Stem count | | | 14 | 13 | 20 | 10 | 6 | 63 | 70 |
| size (ares) | | | 1 | 1 | 1 | 1 | 1 | 5 | 5 |
| size (ACRES) | | | 0.0247 | 0.0247 | 0.0247 | 0.0247 | 0.0247 | 0.1236 | 0.1236 |
| Species count | | | 5 | 5 | 5 | 5 | 4 | 8 | 12 |
| Stems per ACRE | | | 567 | 526 | 809 | 405 | 243 | 510 | 567 |

| Overall Site Annual Mean | | | | |
|-------------------------------|---------------------------------|--------------|-----------|----------|
| Scientific Name | Common Name | Species Type | MY1 | MY0 |
| | | | (10/2020) | (4/2020) |
| | | | PnoLS | PnoLS |
| <i>Acer saccharinum</i> | Silver Maple, Soft Maple | Tree | 5 | 3 |
| <i>Asimina triloba</i> | Common Pawpaw, Indian-banana | Shrub Tree | 2 | 9 |
| <i>Betula nigra</i> | River Birch, Red Birch | Tree | 33 | 31 |
| <i>Carpinus caroliniana</i> | Ironwood | Shrub Tree | 1 | 9 |
| <i>Fagus grandifolia</i> | American Beech | Tree | 2 | 8 |
| <i>Fraxinus pennsylvanica</i> | Green Ash, Red Ash | Tree | 15 | 19 |
| <i>Ilex opaca</i> | American Holly, Christmas Holly | Shrub Tree | 1 | 10 |
| <i>Nyssa sylvatica</i> | Sour Gum, Black Gum, Pepperidge | Tree | 14 | 10 |
| <i>Platanus occidentalis</i> | Sycamore, Plane-tree | Tree | 32 | 20 |
| <i>Quercus falcata</i> | Spanish Oak, Southern Red Oak | Tree | 10 | 8 |
| <i>Quercus rubra</i> | Northern Red Oak | Tree | 20 | 32 |
| <i>Viburnum dentatum</i> | Arrow-wood | Shrub Tree | 6 | 20 |
| Stem count | | | 141 | 179 |
| size (ares) | | | 13 | 13 |
| size (ACRES) | | | 0.3212 | 0.3212 |
| Species count | | | 12 | 12 |
| Stems per ACRE | | | 439 | 557 |

Color for Density

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of planted stems excluding live stakes


P-all: Number of planted stems including live stakes

T: Total stems

Cross-Section Plots

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 1 - 2020

Cross-Section 2-Bull Creek Reach 1B



Bankfull Dimensions

| | |
|------|-------------------------|
| 27.3 | x-section area (ft.sq.) |
| 17.2 | width (ft) |
| 1.6 | mean depth (ft) |
| 2.7 | max depth (ft) |
| 18.2 | wetted perimeter (ft) |
| 1.5 | hydraulic radius (ft) |
| 10.8 | width-depth ratio |
| 67.6 | W flood prone area (ft) |
| 3.9 | entrenchment ratio |
| 1.0 | low bank height ratio |

Survey Date: 12/2020

Field Crew: Wildlands Engineering

*Repairs conducted during MY1 resulted in a slight shift in the cross-section alignment between the MY0 and MY1 cross-section pin locations; therefore the plot was adjusted so that the cross-sections lined up for easier comparison.



View Downstream


Cross-Section Plots

Key Mill Mitigation Site

DMS Project No. 100025

Monitoring Year 1 - 2020

Cross-Section 3-Bull Creek Reach 1B



Bankfull Dimensions

| | |
|------|-------------------------|
| 84.5 | x-section area (ft.sq.) |
| 30.4 | width (ft) |
| 2.8 | mean depth (ft) |
| 6.0 | max depth (ft) |
| 34.1 | wetted perimeter (ft) |
| 2.5 | hydraulic radius (ft) |
| 10.9 | width-depth ratio |

Survey Date: 12/2020

Field Crew: Wildlands Engineering

*Repairs were conducted on the left bank of XS3 during MY1 prior to the collection of the MY1 cross-section data and photos. The MY1 plot line shows the repaired cross-sectional profile. Also the station number for XS3 was incorrectly reported on the MY0 cross-section plot, it should have been reported as Station 110+48 as shown in the above plot.



View Downstream


Cross-Section Plots

Key Mill Mitigation Site

DMS Project No. 100025

Monitoring Year 1 - 2020

Cross-Section 7-Bull Creek Reach 3



Bankfull Dimensions

| | |
|------|-------------------------|
| 29.2 | x-section area (ft.sq.) |
| 23.5 | width (ft) |
| 1.2 | mean depth (ft) |
| 2.5 | max depth (ft) |
| 24.7 | wetted perimeter (ft) |
| 1.2 | hydraulic radius (ft) |
| 18.9 | width-depth ratio |
| 84.0 | W flood prone area (ft) |
| 3.6 | entrenchment ratio |
| 0.9 | low bank height ratio |

Survey Date: 12/2020

Field Crew: Wildlands Engineering




View Downstream

Cross-Section Plots

Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 1 - 2020

Cross-Section 10-UT1C



Bankfull Dimensions

| | |
|------|-------------------------|
| 8.0 | x-section area (ft.sq.) |
| 6.4 | width (ft) |
| 1.2 | mean depth (ft) |
| 1.9 | max depth (ft) |
| 8.1 | wetted perimeter (ft) |
| 1.0 | hydraulic radius (ft) |
| 5.2 | width-depth ratio |
| 35.4 | W flood prone area (ft) |
| 5.5 | entrenchment ratio |
| 1.3 | low bank height ratio |

Survey Date: 12/2020
 Field Crew: Wildlands Engineering




View Downstream

Cross-Section Plots

Key Mill Mitigation Site
DMS Project No. 100025
Monitoring Year 1 - 2020

Cross-Section 14-UT3B



Bankfull Dimensions

| | |
|------|-------------------------|
| 6.1 | x-section area (ft.sq.) |
| 7.4 | width (ft) |
| 0.8 | mean depth (ft) |
| 1.7 | max depth (ft) |
| 8.9 | wetted perimeter (ft) |
| 0.7 | hydraulic radius (ft) |
| 8.9 | width-depth ratio |
| 61.3 | W flood prone area (ft) |
| 8.3 | entrenchment ratio |
| 1.4 | low bank height ratio |

Survey Date: 12/2020
Field Crew: Wildlands Engineering



View Downstream

Table 3. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)

Key Mill Mitigation Site
 DMS Project No. 100025
 Adaptive Management Plan

| Dimension and Substrate | Bull Creek Reach 1A Cross-Section 1, Riffle | | | | | | | | Bull Creek Reach 1B Cross-Section 2, Riffle ⁴ | | | | | | | | Bull Creek Reach 1B Cross-Section 3, Pool | | | | | | | | Bull Creek Reach 2 Cross-Section 4, Riffle | | | | | | | | |
|--|---|---------|-----|-----|-----|-----|-----|-----|--|---------|-----|-----|-----|-----|-----|-----|--|---------|---------|-----|-----|-----|-----|-----|--|---------|---------|-----|-----|-----|-----|-----|--|
| | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | |
| Bankfull Elevation ¹ | 1106.41 | 1106.62 | | | | | | | 1099.36 | 1099.30 | | | | | | | | 1098.70 | 1098.92 | | | | | | | 1088.01 | 1087.72 | | | | | | |
| Low Bank Elevation | 1106.41 | 1106.54 | | | | | | | 1099.36 | 1099.16 | | | | | | | | 1098.70 | 1098.92 | | | | | | | 1088.01 | 1088.08 | | | | | | |
| Bankfull Width (ft) | 19.4 | 20.6 | | | | | | | 17.3 | 17.2 | | | | | | | | 24.4 | 30.4 | | | | | | | 16.4 | 17.9 | | | | | | |
| Floodprone Width (ft) ² | 70.1 | 70.0 | | | | | | | 67.6 | 67.6 | | | | | | | | - | - | | | | | | | 55.7 | 55.6 | | | | | | |
| Bankfull Mean Depth (ft) | 1.5 | 1.3 | | | | | | | 1.7 | 1.6 | | | | | | | | 2.3 | 2.8 | | | | | | | 1.4 | 1.6 | | | | | | |
| Bankfull Max Depth (ft) | 2.8 | 2.8 | | | | | | | 2.9 | 2.7 | | | | | | | | 5.3 | 6.0 | | | | | | | 2.5 | 2.9 | | | | | | |
| Bankfull Cross-Sectional Area (ft ²) | 28.2 | 26.7 | | | | | | | 29.7 | 27.3 | | | | | | | | 56.8 | 84.5 | | | | | | | 22.9 | 29.0 | | | | | | |
| Bankfull Width/Depth Ratio | 13.4 | 16.0 | | | | | | | 10.1 | 10.8 | | | | | | | | 10.5 | 10.9 | | | | | | | 11.8 | 11.0 | | | | | | |
| Bankfull Entrenchment Ratio ³ | 3.6 | 3.4 | | | | | | | 3.9 | 3.9 | | | | | | | | - | - | | | | | | | 3.4 | 3.1 | | | | | | |
| Bankfull Bank Height Ratio ¹ | 1.0 | 1.0 | | | | | | | 1.0 | 1.0 | | | | | | | | - | - | | | | | | | 1.0 | 1.1 | | | | | | |
| Dimension and Substrate | Bull Creek Reach 3 Cross-Section 5, Pool | | | | | | | | Bull Creek Reach 3 Cross-Section 6, Riffle | | | | | | | | Bull Creek Reach 3 Cross-Section 7, Riffle | | | | | | | | Bull Creek Reach 3 Cross-Section 8, Pool | | | | | | | | |
| | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | |
| Bankfull Elevation ¹ | 1079.64 | 1079.57 | | | | | | | 1079.35 | 1079.51 | | | | | | | | 1073.27 | 1072.90 | | | | | | | 1068.53 | 1068.20 | | | | | | |
| Low Bank Elevation | 1079.64 | 1079.57 | | | | | | | 1079.35 | 1079.42 | | | | | | | | 1073.27 | 1072.62 | | | | | | | 1068.53 | 1068.20 | | | | | | |
| Bankfull Width (ft) | 27.0 | 26.2 | | | | | | | 21.2 | 21.4 | | | | | | | | 19.6 | 23.5 | | | | | | | 29.3 | 32.2 | | | | | | |
| Floodprone Width (ft) ² | - | - | | | | | | | 99.0 | 99.0 | | | | | | | | 84.0 | 84.0 | | | | | | | - | - | | | | | | |
| Bankfull Mean Depth (ft) | 1.8 | 1.9 | | | | | | | 1.6 | 1.5 | | | | | | | | 1.8 | 1.2 | | | | | | | 1.9 | 1.4 | | | | | | |
| Bankfull Max Depth (ft) | 3.7 | 4.8 | | | | | | | 2.7 | 2.4 | | | | | | | | 3.0 | 2.5 | | | | | | | 4.3 | 3.8 | | | | | | |
| Bankfull Cross-Sectional Area (ft ²) | 49.0 | 50.3 | | | | | | | 33.5 | 31.7 | | | | | | | | 36.0 | 29.2 | | | | | | | 55.1 | 45.7 | | | | | | |
| Bankfull Width/Depth Ratio | 14.9 | 13.6 | | | | | | | 13.4 | 14.5 | | | | | | | | 10.7 | 18.9 | | | | | | | 15.6 | 22.7 | | | | | | |
| Bankfull Entrenchment Ratio ³ | - | - | | | | | | | 4.7 | 4.6 | | | | | | | | 4.3 | 3.6 | | | | | | | - | - | | | | | | |
| Bankfull Bank Height Ratio ¹ | - | - | | | | | | | 1.0 | 1.0 | | | | | | | | 1.0 | 0.9 | | | | | | | - | - | | | | | | |
| Dimension and Substrate | UT1B Cross-Section 9, Riffle | | | | | | | | UT1C Cross-Section 10, Riffle | | | | | | | | UT2A Cross-Section 11, Riffle | | | | | | | | UT2B Cross-Section 12, Riffle | | | | | | | | |
| | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | |
| Bankfull Elevation ¹ | 1101.94 | 1102.09 | | | | | | | 1089.27 | 1088.91 | | | | | | | | 1096.25 | 1096.44 | | | | | | | 1088.43 | 1088.53 | | | | | | |
| Low Bank Elevation | 1101.94 | 1102.05 | | | | | | | 1089.27 | 1089.29 | | | | | | | | 1096.25 | 1096.40 | | | | | | | 1088.43 | 1088.57 | | | | | | |
| Bankfull Width (ft) | 6.8 | 6.3 | | | | | | | 6.9 | 6.4 | | | | | | | | 6.8 | 7.3 | | | | | | | 8.1 | 8.8 | | | | | | |
| Floodprone Width (ft) ² | 23.6 | 26.9 | | | | | | | 34.0 | 35.4 | | | | | | | | 30.3 | 31.4 | | | | | | | 32.0 | 30.9 | | | | | | |
| Bankfull Mean Depth (ft) | 0.6 | 0.6 | | | | | | | 0.8 | 1.2 | | | | | | | | 0.5 | 0.4 | | | | | | | 0.6 | 0.5 | | | | | | |
| Bankfull Max Depth (ft) | 0.9 | 1.2 | | | | | | | 1.3 | 1.9 | | | | | | | | 0.8 | 0.7 | | | | | | | 1.1 | 1.0 | | | | | | |
| Bankfull Cross-Sectional Area (ft ²) | 3.9 | 3.7 | | | | | | | 5.7 | 8.0 | | | | | | | | 3.4 | 3.1 | | | | | | | 4.8 | 4.5 | | | | | | |
| Bankfull Width/Depth Ratio | 11.7 | 10.8 | | | | | | | 8.3 | 5.2 | | | | | | | | 13.9 | 17.3 | | | | | | | 13.4 | 17.1 | | | | | | |
| Bankfull Entrenchment Ratio ³ | 3.5 | 4.3 | | | | | | | 4.9 | 5.5 | | | | | | | | 4.4 | 4.3 | | | | | | | 4.0 | 3.5 | | | | | | |
| Bankfull Bank Height Ratio ¹ | 1.0 | 1.0 | | | | | | | 1.0 | 1.3 | | | | | | | | 1.0 | 0.9 | | | | | | | 1.0 | 1.0 | | | | | | |
| Dimension and Substrate | UT2C Cross-Section 13, Riffle | | | | | | | | UT3B Cross-Section 14, Riffle | | | | | | | | UT3C Cross-Section 15, Riffle | | | | | | | | | | | | | | | | |
| | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 | | | | | | | | | |
| Bankfull Elevation ¹ | 1081.59 | 1081.67 | | | | | | | 1084.57 | 1084.34 | | | | | | | | 1081.13 | 1081.26 | | | | | | | | | | | | | | |
| Low Bank Elevation | 1081.59 | 1081.68 | | | | | | | 1084.57 | 1084.80 | | | | | | | | 1081.13 | 1081.21 | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 7.8 | 8.2 | | | | | | | 6.9 | 7.4 | | | | | | | | 8.8 | 8.4 | | | | | | | | | | | | | | |
| Floodprone Width (ft) ² | 48.2 | 50.0 | | | | | | | 21.4 | 61.3 | | | | | | | | 55.8 | 55.8 | | | | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.7 | 0.7 | | | | | | | 0.5 | 0.8 | | | | | | | | 0.8 | 0.8 | | | | | | | | | | | | | | |
| Bankfull Max Depth (ft) | 1.1 | 1.2 | | | | | | | 0.8 | 1.7 | | | | | | | | 1.3 | 1.4 | | | | | | | | | | | | | | |
| Bankfull Cross-Sectional Area (ft ²) | 5.8 | 5.8 | | | | | | | 3.5 | 6.1 | | | | | | | | 6.8 | 6.4 | | | | | | | | | | | | | | |
| Bankfull Width/Depth Ratio | 10.5 | 11.6 | | | | | | | 13.4 | 8.9 | | | | | | | | 11.3 | 11.1 | | | | | | | | | | | | | | |
| Bankfull Entrenchment Ratio ³ | 6.2 | 6.1 | | | | | | | 3.1 | 8.3 | | | | | | | | 6.3 | 6.6 | | | | | | | | | | | | | | |
| Bankfull Bank Height Ratio ¹ | 1.0 | 1.0 | | | | | | | 1.0 | 1.4 | | | | | | | | 1.0 | 1.0 | | | | | | | | | | | | | | |

¹Bankfull elevation for riffles are based on the MY0 cross-sectional area. MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

²Floodprone width is calculated from the width of cross-section but valley width may extend further.

³ER for the baseline/monitoring parameters is based on the width of the cross-section, in lieu of assuming the width across the floodplain.

⁴Repairs conducted during MY1 resulted in a slight shift in the cross-section alignment between the MY0 and MY1 cross-section pin locations; therefore the plot was adjusted so that cross-sections lined up for easier comparison.

**APPENDIX 3. Adaptive Management Plan – As-built
/Record Drawings**

Table 4. Supplemental Vegetation Planting

Key Mill Mitigation Site

DMS Project No. 100025

Adaptive Management Plan

| Streambank Planting Zone | | | | | | |
|--------------------------|----------------------|------------------------------|----------------------------|----------------|--------------------------|--------------|
| Live Stakes | | | | | | |
| Common Name | Scientific Name | Approved for Mitigation Plan | Approved for As-Built Plan | Wetland Status | Bare Root Planting Rates | Total |
| Black Willow | <i>Salix nigra</i> | No | No | OBL | 50% | 800 |
| Silky Willow | <i>Salix sericea</i> | Yes | Yes | OBL | 25% | 250 |
| Silky Dogwood | <i>Cornus amomum</i> | Yes | Yes | FACW | 25% | 200 |
| Total | | --- | --- | --- | 100% | 1,250 |

| Buffer Planting Zone | | | | | | |
|--|------------------------------|------------------------------|----------------------------|----------------|--------------------------|--------------|
| Bare Root (See Figures 1.1 - 1.3 for planting densities) | | | | | | |
| Common Name | Scientific Name | Approved for Mitigation Plan | Approved for As-Built Plan | Wetland Status | Bare Root Planting Rates | Total |
| Boxelder | <i>Acer negundo</i> | No | No | FAC | 10% | 208 |
| Sycamore | <i>Platanus occidentalis</i> | Yes | Yes | FACW | 15% | 311 |
| River Birch | <i>Betula nigra</i> | Yes | Yes | FACW | 15% | 311 |
| White Oak | <i>Quercus alba</i> | No | No | FACU | 10% | 208 |
| Northern Red Oak | <i>Quercus rubra</i> | No | Yes | FACU | 10% | 208 |
| Persimmon | <i>Diospyros virginiana</i> | No | No | FAC | 10% | 208 |
| Witch Hazel | <i>Hamamelis virginiana</i> | No | No | FACU | 5% | 104 |
| Red Mulberry | <i>Morus rubra</i> | No | No | FACU | 10% | 208 |
| Black Gum | <i>Nyssa sylvatica</i> | No | Yes | FAC | 10% | 208 |
| Arrowwood | <i>Viburnum dentatum</i> | Yes | Yes | FAC | 5% | 104 |
| Total | | --- | --- | --- | 100% | 2,078 |

Table 5. Spring/Summer Cover Crop Mix and Application Rates

Key Mill Mitigation Site

DMS Project No. 100025

Adaptive Management Plan

| Permanent Riparian Seeding | | | | | |
|----------------------------|--------------------------------|------------------------------|----------------------------|----------------|------------------------|
| Pure Live Seed | | | | | |
| Common Name | Scientific Name | Approved for Mitigation Plan | Approved for As-Built Plan | Wetland Status | Percentage of Seed Mix |
| German Millet | <i>Setaria italica</i> | Yes | Yes | FACU | 20% |
| Pearl Millet | <i>Pennisetum glaucum</i> | No | No | FACU | 10% |
| Buckwheat | <i>Fagopyrum esculentum</i> | No | No | - | 20% |
| Crimson Clover | <i>Trifolium incarnatum</i> | No | No | - | 20% |
| Ladino Clover | <i>Trifolium repens</i> | No | No | FACU | 10% |
| Deertongue | <i>Panicum clandestinum</i> | Yes | Yes | FAC | 5% |
| Little Bluestem | <i>Schizachyrium scoparium</i> | Yes | Yes | FACU | 5% |
| Black-eyed Susan | <i>Rudbeckia hirta</i> | Yes | Yes | FACU | 5% |
| Partridge Pea | <i>Chamaecrista nictitans</i> | No | No | FACU | 5% |
| Total | | --- | --- | --- | 100% |

| Seeding Rate Guide | | |
|--------------------|-----------------|----------------|
| Severity | Current % Cover | Seeding Rate |
| High | < 20% | 40 lbs/acre |
| Medium - High | > 20% - < 40% | 30 lbs/acre |
| Medium | > 40% - < 70% | 20-25 lbs/acre |
| Low | > 70% | 10-15 lbs/acre |

Key Mill Mitigation Site - Record Drawings

Surry County, North Carolina
Yadkin River Basin HUC 03040101

for
NCDEQ

Division of Mitigation Services

**Adaptive Management Plan -
As-built/Record Drawings - 2021**

Surry County, NC



Vicinity Map
Not to Scale



Record Drawings
August 27, 2020

CERTIFICATE OF SURVEY AND ACCURACY

I, PHILLIP B. KEE, CERTIFY THAT THE GROUND TOPOGRAPHIC SURVEY PORTION OF THIS PROJECT WAS COMPLETED UNDER MY DIRECT SUPERVISION FROM AN ACTUAL SURVEY MADE UNDER MY DIRECT SUPERVISION; THAT THE RECORD DRAWINGS WERE PREPARED BY WILDLANDS ENGINEERING, INC. FROM DIGITAL FILES PROVIDED BY KEE MAPPING AND SURVEYING, PA AS SHOWN ON AN AS-BUILT SURVEY FOR "KEY MILL MITIGATION SITE AREA A-WEST & AREA B-EAST".
JOB #190870-AB, DATED 01/31/20 (AREA A-WEST) & 07/23/20 (AREA B-EAST); THAT THIS SURVEY WAS PERFORMED AT THE 95% CONFIDENCE LEVEL TO MEET THE FEDERAL GEOGRAPHIC DATA COMMITTEE STANDARDS AND TO MEET THE REQUIREMENTS OF A TOPOGRAPHIC SURVEY TO THE ACCURACY OF CLASS A HORIZONTAL AND CLASS C VERTICAL WHERE APPLICABLE; THAT THE ORIGINAL DATA WAS OBTAINED BETWEEN THE DATES OF 09/30/19-10/18/19 (AREA A-WEST) & 04/28/20-06/04/20 (AREA B-EAST); THAT THE CONTOURS SHOWN AS BROKEN LINES MAY NOT MEET THE STATED STANDARD AND ALL COORDINATES ARE BASED ON NAD 83 (NSRS 2011) AND ALL ELEVATIONS ARE BASED ON NAVD 88; THAT THIS MAP MEETS THE SPECIFICATIONS FOR TOPOGRAPHIC SURVEYS AS STATED IN TITLE 21, CHAPTER 56, SECTION .1606; THAT THIS MAP WAS NOT PREPARED IN ACCORDANCE WITH G.S. 47-30, AS AMENDED AND DOES NOT REPRESENT AN OFFICIAL BOUNDARY SURVEY.

WITNESS MY ORIGINAL SIGNATURE, LICENSE NUMBER, AND SEAL THIS 6TH DAY OF OCTOBER, 2020, A.D.



DocuSigned by:
Phillip B. Kee
D965004A7692407
PHILLIP B. KEE, PLS L-4647

Sheet Index

| | |
|---------------------------|----------|
| Title Sheet | 0.1 |
| General Notes and Legend | 0.2 |
| Project Overview | 0.3 |
| Stream Plan and Profile | 1.1-1.23 |
| Planting and Fencing Plan | 2.1-2.9 |

Project Directory

Engineering:
Wildlands Engineering, Inc
License No. F-0831
1430 S. Mint St., Ste. 104
Charlotte, NC 28203
Aaron Earley, PE, CFM
704-332-7754

Owner:
NCDEQ
Division of Mitigation Services
5 Ravenscroft Drive, Ste 102
Asheville, NC 28801
Matthew Reid
919-707-8976

Surveying:
Kee Mapping & Surveying
Box P.O. 2566
Asheville, NC 28802
Phillip B. Kee, PLS
828-575-9021

DMS Project no. 100025
Yadkin River Basin HUC 03040101
USACE Action ID: SAW-2017-01504



Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina

Title Sheet

Revisions:


| | |
|------------|--|
| 10/05/2020 | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Date: August 27, 2020

| | |
|-------------------|-----------|
| Job Number: | 005-02165 |
| Project Engineer: | AE |
| Drawn By: | ABP/JTC |
| Checked By: | JCK |

0.1


Existing Features




Design Features




As-Built Features



Monitoring Features



Repair Features



Notes:


1. Deviations from Design will be shown in Red.
2. Both the As-Built surveyed thalweg alignment and Design Centerline are depicted in this plan set.
3. The Design Centerline stationing is used for the profiles as well as project credit stationing.
4. Pre-construction topography by Kee Mapping and Surveying March 16, 2018.
5. Boundary survey by Kee Mapping and Surveying June 1, 2018.
6. As-built survey west of Key Road November 1, 2019.
7. As-built survey east of Key Road June 9, 2020.



Revisions:

| | |
|--|--|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

OCTOBER 6, 2020
 T:\ACTIVE PROJECTS\165-02-165-Key Mill\CD\As-Built\02165-AS-Built-West.dwg



| Reach | Reach Start | | | End Station | Type of Mitigation |
|----------------|-------------|------------|---------|-------------|--------------------|
| | Northing | Easting | Station | | |
| Bull Creek R1A | 967255.23 | 1526843.10 | 100+95 | 105+39 | Restoration |
| Bull Creek R1B | 966953.15 | 1527027.89 | 105+39 | 112+61 | Restoration |
| Bull Creek R2 | 966864.77 | 1527613.64 | 112+61 | 116+79 | Restoration |
| Bull Creek R3 | 966807.00 | 1528127.22 | 150+30 | 167+56 | Restoration |
| Bull Creek R4 | 966185.55 | 1529301.19 | 167+56 | 174+39 | Preservation |
| UT1A | 968069.36 | 1527267.64 | 200+21 | 208+85 | Enhancement II |
| UT1B | 967430.25 | 1527721.40 | 208+85 | 210+97 | Restoration |
| UT1C | 967245.93 | 1527800.36 | 211+36 | 213+93 | Restoration |
| UT2 | 965906.42 | 1527791.97 | 350+00 | 350+42 | Restoration |
| UT2A | 965925.08 | 1527767.27 | 300+00 | 303+15 | Restoration |
| UT2B | 966181.96 | 1527894.24 | 303+50 | 306+13 | Restoration |
| UT2C | 966402.88 | 1528032.86 | 306+13 | 310+82 | Restoration |
| UT3 | 967436.62 | 1528615.63 | 450+38 | 450+56 | Enhancement II |
| UT3A | 967430.52 | 1528625.75 | 400+57 | 404+70 | Enhancement II |
| UT3B | 967094.08 | 1528563.75 | 404+70 | 407+77 | Restoration |
| UT3C | 966848.62 | 1528451.56 | 408+12 | 412+24 | Restoration |

WILDLANDS
 ENVIRONMENTAL ENGINEERING
 1405 W. GARDNER ST., SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831




Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina
 Project Overview

Date: August 27, 2020
 Job Number: 005-02165
 Project Engineer: AE
 Drawn By: ABP/JTC
 Checked By: JCK

Revisions:
 09/29/2020

0.3
 Sheet



DELANA SHNAULT
 PIN: 5926-00-07-5126
 DB: 1625 PG: 282
 REF. PORTION OF DB: 239 PG: 676

LINDA S. KEY
 PIN: 5926-00-77-7192
 DB: 302 PG: 610, DB: 385 PG: 465 &
 DB: 325 PG: 180
 REFERENCES FOR DB: 302 PG: 610 & DB: 385
 PG: 465
 TRACT 1 - DB: 124 PAGE 426
 TRACT 2 - DB: 149 PG: 69
 TRACT 3 - DB: 117 PG: 278
 TRACT 4 - DB: 124 PG: 375, SECOND TRACT



LINDA S. KEY
 PIN: 5926-00-77-7192
 DB: 302 PG: 610, DB: 385 PG: 465 &
 DB: 325 PG: 180
 REFERENCES FOR DB: 302 PG: 610 & DB: 385
 PG: 465
 TRACT 1 - DB: 124 PAGE 426
 TRACT 2 - DB: 149 PG: 69
 TRACT 3 - DB: 117 PG: 278
 TRACT 4 - DB: 124 PG: 375, SECOND TRACT

ZACHARY NEIL HARDY
 AND SARAH SMITH
 HARDY
 PIN: 5926-66-6552
 DB: 1169 PG: 387


JASON ELLIOT SMITH
 AND MARCIA LYNN
 SMITH
 PIN: 5926-77-7725
 DB: 907 PG: 890
 PB: 19 PG: 146,
 TRACT 1

HOMELACE RECREATIONAL PARK, INC.
 PIN: 5936-00-05-7889
 DB: 1025 PG: 756 TRACTS 1 & 2
 & DB: 1201 PG: 1206
 PB: 19 PG: 29 & PB: 24 PG: 160

October 6, 2020
 T:\ACTIVE PROJECTS\1005-02-165-NEW MILL CREEK\As-Built\102-105-AS-Built.dwg



- NOTES:**
1. STA.100+95-105+49: THE CHANNEL DESIGN WAS ALTERED AND REALIGNED DUE TO BEDROCK THAT WAS PRESENT IN THE LEFT FLOODPLAIN WHICH RESULTED IN 431 LF OF CONSTRUCTED CHANNEL, COMPARED TO THE 454 LF IN ORIGINAL DESIGN.
 2. STA. 105+75: THE VERNAL POOL AT DEPICTED LOCATION WAS NOT INSTALLED BECAUSE IT WAS NOT NECESSARY TO BALANCE ONSITE EARTHWORK VOLUMES AT THIS LOCATION.



October 6, 2020
 T:\ACTIVE PROJECTS\1005-02-165-NEW MILL CREEK\As-Built\102-105-AS-Built.dwg

WILDLANDS
 ENGINEERING
 1405 W. GARDNER ST., SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831

Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina

Bull Creek Reach 1A
 Stream Plan and Profile

Date: August 27, 2020
 Job Number: 005-02165
 Project Engineer: AE
 Drawn By: ABP/JTC
 Checked By: JCK



Revisions:
 09/29/2020

1.1

Sheet

October 6, 2020

T:\ACTIVE PROJECTS\1005-02165-Key Mill\02165-AS-Built\02165-AS-Built-West.dwg





WILDLANDS
 ENGINEERING
 1485 N. WILSON ROAD
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831



Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina
 Bull Creek Reach 1B
 Stream Plan and Profile

NOTE:
 1. STA. 107+40: THE LOG SILL AND LOG VANE WERE OMITTED DUE TO PRESENCE OF BEDROCK.



Revisions:



| | |
|------------|--|
| 09/29/2020 | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Date: August 27, 2020
 Job Number: 005-02165
 Project Engineer: AE
 Drawn By: ABP/JTC
 Checked By: JCK

1.2

Sheet



October 6, 2020



WILDLANDS
 ENGINEERING
 1485 W. WILSON ROAD, SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831



Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina
 Bull Creek Reach 1B
 Stream Plan and Profile



Revisions:




| | |
|------------|--|
| 09/29/2020 | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Date: August 27, 2020
 Job Number: 005-02165
 Project Engineer: AE
 Drawn By: ABP/JTC
 Checked By: JCK

1.3
 Sheet

T:\ACTIVE PROJECTS\1005-02-165-Key Mill\005-02-165-AS-Built\02165-AS-Built-West.dwg

October 6, 2020
 T:\ACTIVE PROJECTS\1005-02-165-New Mill\000\As-Built\02165-AS-Built-West.dwg



Nov 2020: Scraped and rematted bank

Nov 2020: Repaired riffle

Nov 2020: Scraped and rematted bank and repaired brush toe

Between AB and Oct 2020: Replaced boulder toe with brush toe
 Mar 2021: Replaced brush toe with geolift and boulder toe


Mar 2021: Regraded point bar and installed brush toe

Nov 2020: Repaired riffle

STA. 115+88: THE LOCATION OF XS4 WAS ADJUSTED AFTER THE AS-BUILT SURVEY WAS COLLECTED BECAUSE THE CROSS SECTION WAS INADVERTANTLY DISTURBED FROM CONSTRUCTION EQUIPMENT DURING CHANNEL REPAIRS FROM A LARGE STORM EVENT.

STA. 114+32: CREST GAGE WAS MOVED UPSTREAM AFTER THE AS-BUILT SURVEY WAS COLLECTED TO AVOID THE POSSIBILITY OF FALSE BANKFULL READINGS IN THE EVENT THAT WATER SHOULD BACK UP AT THE CONFLUENCE.

- NOTES:**
1. STA. 113+80: LOG SILL WAS SUBSTITUTED FOR ROCK SILL DUE TO LOCAL MATERIAL AVAILABILITY AND SITE CONDITIONS.
 2. STA. 113+85: BRUSH TOE WAS SUBSTITUTED FOR BRUSH MATTRESS DUE TO SUFFICIENT BANK STABILITY FOLLOWING CONSTRUCTION OF THE PROPOSED CHANNEL.
 3. STA. 115+45: BRUSH TOE WAS SUBSTITUTED FOR BOULDER TOE DUE TO SUFFICIENT BANK STABILITY FOLLOWING CONSTRUCTION OF THE PROPOSED CHANNEL.
 4. STA. 116+00: LOG SILL WAS SUBSTITUTED FOR ROCK SILL DUE TO LOCAL MATERIAL AVAILABILITY AND SIMILAR FUNCTIONALITY.
 5. STA. 116+62: PHOTO POINT 4A WAS ADDED AFTER THE SURVEY WAS COMPLETED AT THE REQUEST OF DMS TO CAPTURE THE CONSERVATION EASEMENT BREAK.



WILDLANDS
 ENGINEERING
 1485 W. GARDNER ST., 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831



Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina
 Bull Creek Reach 2
 Stream Plan and Profile

Revisions:



| | |
|------------|--|
| 09/29/2020 | |
| | |
| | |
| | |
| | |
| | |

Date: August 27, 2020
 Job Number: 005-02165
 Project Engineer: AE
 Drawn By: ABP/JTC
 Checked By: JCK


1.4

Sheet

October 6, 2020



- NOTE:**
1. STA. 150+50: PHOTO POINT 4D WAS ADDED AFTER THE SURVEY WAS COMPLETED AT THE REQUEST OF DMS TO CAPTURE THE CONSERVATION EASEMENT BREAK.
 2. STA. 150+62: BOULDER TOE REPLACED WITH BRUSH TOE DUE TO LOCAL MATERIAL AVAILABILITY AND TO IMPROVE IN-STREAM HABITAT.



WILDLANDS ENGINEERING & SURVEYING, INC.
1405 WILSON DRIVE, SUITE 104
CHARLOTTE, NC 28203
Tel: 704.332.7754
Fax: 704.332.3306
Firm License No. F-0831

Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina

Bull Creek Reach 3
Stream Plan and Profile

| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02165 |
| Project Engineer: | AE |
| Drawn By: | ABP/JTC |
| Checked By: | JCK |





Revisions:

| | |
|------------|--|
| 09/29/2020 | |
|------------|--|

1.5

Sheet

OCTOBER 6, 2020
 T:\ACTIVE PROJECTS\160100165 Key Mill\CD\160100165 AB\BULL CREEK\160100165 AB\BULL CREEK.dwg



| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02165 |
| Project Engineer: | AE |
| Drawn By: | ABP/JTC |
| Checked By: | JCK |

| | |
|------------|------------|
| Revisions: | 09/29/2020 |
|------------|------------|

Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina
 Bull Creek Reach 3
 Stream Plan and Profile






WILDLANDS
 ENVIRONMENTAL ENGINEERING
 1405 E. WILSON ROAD, SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831


Sheet

October 6, 2020

T:\ACTIVE PROJECTS\100-1005-1065 Key Mill\CD\100-1005-1065-AB\BullCreek.dwg



- NOTE:**
1. STA. 157+72: BRUSH MATTRESS REPLACED WITH BRUSH TOE DUE TO TIME OF YEAR OF INSTALLATION. LOG VANE REMOVED DUE TO BANK STABILITY AND HABITAT ENHANCEMENT PROVIDED BY BRUSH TOE.
 2. STA. 158+22: PHOTO POINT 7 WAS MOVED AFTER THE SURVEY WAS COMPLETED AT THE REQUEST OF DMS TO CAPTURE A DOWNSTREAM VIEW OF THE CULVERT CROSSING.
 3. STA. 158+40: ROCK SILL REPLACED WITH LOG SILL DUE TO LOCAL MATERIAL AVAILABILITY AND SIMILAR FUNCTIONALITY.
 4. STA. 159+50: PHOTO POINT 8 WAS MOVED AFTER THE SURVEY WAS COMPLETED AT THE REQUEST OF DMS TO CAPTURE AN UPSTREAM VIEW OF THE CULVERT CROSSING.
 5. STA. 159+84: BRUSH TOE WAS SUBSTITUTED FOR BOULDER TOE AND LOG VANE REMOVED DUE TO LOCAL MATERIAL AVAILABILITY AND THE BANK STABILITY AND HABITAT ENHANCEMENT PROVIDED BY BRUSH TOE.



Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina

Bull Creek Reach 3
 Stream Plan and Profile

WILDLANDS
 ENVIRONMENTAL ENGINEERING, INC.
 1405 W. GARDNER STREET, SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831






| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02165 |
| Project Engineer: | AE |
| Drawn By: | ABP/JTC |
| Checked By: | JCK |


Revisions:
 09/29/2020

1.7

Sheet



- NOTE:**
1. STA. 161+56: LOG VANE REMOVED AND BRUSH TOE ADDED TO OUTSIDE BANK TO IMPROVE STABILITY FOR THE ENTIRE OUTSIDE BANK.
 2. STA. 163+30: LOG VANE REMOVED AND BRUSH TOE EXTENDED DUE TO AVAILABILITY OF MATERIALS AND TO IMPROVE STREAM BANK STABILITY AND HABITAT.
 3. STA. 164+47: LOG VANE REMOVED, LOG SILL ADDED AND BRUSH TOE EXTENDED DUE TO LOCAL AVAILABILITY OF MATERIALS AND TO IMPROVE CHANNEL STABILITY AND HABITAT.



Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina

Bull Creek Reach 3
 Stream Plan and Profile

| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02165 |
| Project Engineer: | AE |
| Drawn By: | ABP/JTC |
| Checked By: | JCK |

1.8




Sheet

WILDLANDS
 ENVIRONMENTAL ENGINEERING
 1405 WILSON ROAD, SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831




October 6, 2020

T:\ACTIVE PROJECTS\1605-00165 Key Mill\CD\165-Bull\165-Bull-Plan.dwg



- NOTE:**
1. STA. 165+75: LOG VANE REMOVED AND BRUSH TOE EXTENDED DUE TO AVAILABILITY OF MATERIALS AND THE IMPROVED HABITAT PROVIDED BY BRUSH TOE.
 2. STA. 166+97: LOG SILL WAS SUBSTITUTED FOR ROCK SILL DUE TO LOCAL MATERIAL AVAILABILITY AND SITE CONDITIONS.
 3. STA. 167+00: BRUSH TOE WAS ADDED TO IMPROVE BANK STABILITY.



Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina

Bull Creek Reach 3
 Stream Plan and Profile


| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02165 |
| Project Engineer: | AE |
| Drawn By: | ABP/JTC |
| Checked By: | JCK |

1.9
 Sheet

WILDLANDS ENGINEERING
 1485 WILSON ROAD, SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831

October 6, 2020


T:\ACTIVE PROJECTS\INCL\005-02165 Key Mill\CD\1_AasBull\09165_AasBull_East.dwg



STA 167+56
 END BULL CREEK REACH 3
 RESTORATION
 START BULL CREEK REACH 4
 PRESERVATION

**No Repairs for Adaptive
 Management Plan - 2021**

Sheet Index



WILDLANDS
 ENGINEERING, INC.
 1485 N. GREENWAY, 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831

PROFESSIONAL SEAL
 NORTH CAROLINA
 02344
 J. WILSON
 10/11/11

Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina
 Bull Creek Reach 4
 Stream Plan


Revisions:
 09/29/2020

Date: August 27, 2020
 Job Number: 005-02165
 Project Engineer: AE
 Drawn By: ABP/JTC
 Checked By: JCK



1.10
 Sheet

October 6, 2020

T:\ACTIVE PROJECTS\INCO\005-02165 Key Mill Cwd\1 As-Built\09165-As-Built-East.dwg



No Repairs for Adaptive Management Plan - 2021



WILDLANDS
ENGINEERING, INC.
1485 W. GARDNER STREET
CHARLOTTE, NC 28203
Tel: 704.332.7754
Fax: 704.332.3306
Firm License No. F-0831

Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina

Bull Creek Reach 4
Stream Plan



Revisions:
09/29/2020

1.11
Sheet


Date: August 27, 2020
Job Number: 005-02165
Project Engineer: AE
Drawn By: ABP/JTC
Checked By: JCK

1.11
Sheet


October 6, 2020



No Repairs for Adaptive Management Plan - 2021



- NOTES:**
1. STA. 202+26: POOL WAS NOT EXCAVATED DUE TO EXISTING PROFILE STABILITY.
 2. STA. 203+32: PHOTO POINT 12 WAS MOVED AFTER THE SURVEY WAS COMPLETED AT THE REQUEST OF DMS TO CAPTURE A DOWNSTREAM VIEW OF THE CULVERT CROSSING.
 3. STA. 203+90: PHOTO POINT 12A WAS ADDED AFTER THE SURVEY WAS COMPLETED AT THE REQUEST OF DMS TO CAPTURE AN UPSTREAM VIEW OF THE CULVERT CROSSING.



Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina

UT1A
 Stream Plan and Profile

WILDLANDS
 ENGINEERING
 1485 W. GARDNER ST., SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831



| Revisions: |
|------------|
| 09/29/2020 |

Date: August 27, 2020
 Job Number: 005-02165
 Project Engineer: AE
 Drawn By: ABP/JTC
 Checked By: JCK


1.12

Sheet



T:\ACTIVE PROJECTS\1605-02165-Key Mill\Grid\As-Built\02165-As-Built-West.dwg

October 6, 2020

T:\ACTIVE PROJECTS\1905-02-165-Key Mill\Grid\As-Built\02-165-As-Built-West.dwg



No Repairs for Adaptive Management Plan - 2021



Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina

UT1A
 Stream Plan and Profile

| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02165 |
| Project Engineer: | AE |
| Drawn By: | ABP/JTC |
| Checked By: | JCK |

1.13


Sheet






WILDLANDS
 ENGINEERING, INC.
 148 E. MAIN ST., SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831

October 6, 2020

T:\ACTIVE PROJECTS\1905-02165-Key Mill\CD\As-Built\02165-As-Built-West.dwg



No Repairs for Adaptive Management Plan - 2021



Date: August 27, 2020
 Job Number: 005-02165
 Project Engineer: AE
 Drawn By: ABP/JTC
 Checked By: JCK

Revisions:
 09/29/2020

1.14

Sheet




Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina

UT1A
 Stream Plan and Profile




WILDLANDS
 ENVIRONMENTAL ENGINEERING, INC.
 1405 E. WILSON ROAD, SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831

October 6, 2020
 T:\ACTIVE PROJECTS\1005-02-165-New Mill Mitigation\As-Built\02-165-As-Built-West.dwg



- NOTE:**
1. STA. 209+65: RIFFLE, ROCK SILL AND POOL WERE OMITTED DUE TO SUFFICIENT STABILITY AND SLOPE ON THE REACH.
 2. STA. 210+83: PHOTO POINT 14A WAS ADDED AFTER THE SURVEY WAS COMPLETED AT THE REQUEST OF DMS TO CAPTURE A DOWNSTREAM VIEW OF THE CULVERT CROSSING.
 3. STA. 211+57: PHOTO POINT 14B WAS ADDED AFTER THE SURVEY WAS COMPLETED AT THE REQUEST OF DMS TO CAPTURE AN UPSTREAM VIEW OF THE CULVERT CROSSING.
 4. STA. 212+35: UPSTREAM ROCK AND ROLL RIFFLE BOULDER SILL WAS OMITTED AND RIFFLE WAS EXTENDED TO CONNECT TO DOWNSTREAM ROCK AND ROLL RIFFLE.



Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina

UT1B
 Stream Plan and Profile




WILDLANDS
 ENGINEERING
 1405 W. GARDNER STREET, SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831

| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02165 |
| Project Engineer: | AE |
| Drawn By: | ABP/JTC |
| Checked By: | JCK |
| Revisions: | 09/29/2020 |

1.15
 Sheet


October 6, 2020

T:\ACTIVE PROJECTS\1005-02165-Key Mill\05-As-Built\02165-As-Built-West.dwg



NOTE:
1. STA. 118+30: PHOTO POINT 4B AND 4C WERE ADDED AFTER THE SURVEY WAS COMPLETE AT THE REQUEST OF DMS TO CAPTURE VIEWS ACROSS THE CATTLE CROSSING.

No Repairs for Adaptive Management Plan - 2021



Key Mill Mitigation Site
Surry County, North Carolina

UT1C
As-Built Plan & Profile



WILDLANDS
ENGINEERING
1485 W. GARDNER STREET
CHARLOTTE, NC 28203
Tel: 704.332.7754
Fax: 704.332.3306
Firm License No. F-0831



| | |
|------------|--|
| Revisions: | |
| 09/29/2020 | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Date: August 27, 2020
Job Number: 005-02165
Project Engineer: AE
Drawn By: ABP/JTC
Checked By: JCK

1.16
Sheet




WILDLANDS
ENGINEERING, INC.
148 E. WILSON ST., SUITE 104
CHARLOTTE, NC 28203
Tel: 704.332.7754
Fax: 704.332.3306
Firm License No. F-0831




Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina

UT2A
Stream Plan and Profile



- NOTE:**
1. STA. 300+40, 302+25, & 302+83: ROCK SILLS REPLACED WITH LOG SILLS DUE TO LOCAL MATERIAL AVAILABILITY AND SIMILAR FUNCTIONALITY.
 2. STA. 302+95: PHOTO POINT 17 WAS MOVED AFTER THE SURVEY WAS COMPLETED AT THE REQUEST OF DMS TO CAPTURE A DOWNSTREAM VIEW OF THE CULVERT CROSSING.



Revisions:




| | |
|------------|--|
| 09/29/2020 | |
| | |
| | |
| | |
| | |
| | |

Date: August 27, 2020
Job Number: 005-02165
Project Engineer: AE
Drawn By: ABP/JTC
Checked By: JCK


1.17

Sheet


October 6, 2020



WILDLANDS
 ENGINEERING
 1485 W. GARDNER STREET, SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831



- NOTE:**
1. STA. 303+59 & 305+90: ROCK SILLS REPLACED WITH LOG SILLS DUE TO LOCAL MATERIAL AVAILABILITY AND SIMILAR FUNCTIONALITY.
 2. STA. 303+90: PHOTO POINT 18 WAS MOVED AFTER THE SURVEY WAS COMPLETED AT THE REQUEST OF DMS TO CAPTURE AN UPSTREAM VIEW OF THE CULVERT CROSSING.



Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina




UT2B
 Stream Plan and Profile

| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02165 |
| Project Engineer: | AE |
| Drawn By: | ABP/JTC |
| Checked By: | JCK |


Revisions:
 09/29/2020

1.18
 Sheet


October 6, 2020
 T:\ACTIVE PROJECTS\1005\1005_Keys Mill\CD\1. As-Built\1005-As-Built-End.dwg



No Repairs for Adaptive Management Plan - 2021



NOTE:
 1. STA. 310+33: ROCK SILL REPLACED WITH LOG SILL DUE TO LOCAL MATERIAL AVAILABILITY AND SIMILAR FUNCTIONALITY.



WILDLANDS
 ENGINEERING
 1405 E. WILSON ROAD, SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831



Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina




UT2C
 Stream Plan and Profile

| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02165 |
| Project Engineer: | AE |
| Drawn By: | ABP/JTC |
| Checked By: | JCK |
| Revisions: | 09/29/2020 |


1.19

Sheet

No Repairs for Adaptive Management Plan - 2021



NOTE:
1. STA. 350+08 & 350+27: ROCK SILLS REPLACED WITH LOG SILLS DUE TO LOCAL MATERIAL AVAILABILITY AND SIMILAR FUNCTIONALITY.



WILDLANDS
ENGINEERING
148 E. WILSON ST.
CHARLOTTE, NC 28203
Tel: 704.332.7754
Fax: 704.332.3306
Firm License No. F-0831





Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina

UT2
Stream Plan and Profile


| Revisions: |
|------------|
| 09/29/2020 |

| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02165 |
| Project Engineer: | AE |
| Drawn By: | ABP/JTC |
| Checked By: | JCK |


1.20



No Repairs for Adaptive Management Plan - 2021



- NOTE:**
1. STA. 401+64 - 402+45: THE CHANNEL DESIGN WAS ALTERED AND REALIGNED TO IMPROVE BANK STABILITY AND MEANDER PATTERN WHICH RESULTED IN 58 LF OF CONSTRUCTED CHANNEL, COMPARED TO 81 LF IN THE ORIGINAL DESIGN.
 2. STA. 401+71 - 402+29: ROCK SILLS REPLACED WITH LOG SILLS DUE TO LOCAL MATERIAL AVAILABILITY AND SIMILAR FUNCTIONALITY.



Key Mill Mitigation Site - Record Drawings Surry County, North Carolina

UT3 and UT3A Stream Plan and Profile

WILDLANDS
ENGINEERING, INC.
1485 W. GARDNER ST., SUITE 104
CHARLOTTE, NC 28203
Tel: 704.332.7754
Fax: 704.332.3306
Firm License No. F-0831



Revisions:




| | |
|------------|--|
| 09/29/2020 | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Date: August 27, 2020
 Job Number: 005-02165
 Project Engineer: AE
 Drawn By: ABP/JTC
 Checked By: JCK


1.21

Sheet

October 6, 2020
 T:\ACTIVE PROJECTS\1905-02165 Key Mill Culvert\As-Built\02165-As-Built-End.dwg



- NOTE:**
1. STA. 404+82, 405+06, 405+32, 405+58, 405+82, 406+59, 406+85, 407+09 AND 407+35: ROCK SILLS REPLACED WITH LOG SILLS DUE TO LOCAL MATERIAL AVAILABILITY AND SIMILAR FUNCTIONALITY.
 2. STA. 404+89 - 407+35: RIFFLE ELEVATIONS ADJUSTED DUE TO THE UPSTREAM TIE IN ELEVATION BEING CHANGED DUE TO FIELD CONDITIONS.
 3. STA. 407+41: PHOTO POINT 22A WAS ADDED AFTER THE SURVEY WAS COMPLETED AT THE REQUEST OF DMS TO CAPTURE A DOWNSTREAM VIEW OF THE CULVERT CROSSING.



Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina
 UT3B and UT3C
 Stream Plan and Profile

WILDLANDS
 ENGINEERING
 1485 W. GARDNER BLVD., SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831





| Revisions: |
|------------|
| 09/29/2020 |

Date: August 27, 2020
 Job Number: 005-02165
 Project Engineer: AE
 Drawn By: ABP/JTC
 Checked By: JCK

1.22

Sheet




WILDLANDS
 ENGINEERING
 1465 W. GARDNER ST., SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831




Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina

UT3C
 Stream Plan and Profile



- NOTE:**
1. STA. 408+22: ROCK SILLS REPLACED WITH LOG SILLS DUE TO LOCAL MATERIAL AVAILABILITY AND SIMILAR FUNCTIONALITY.
 2. STA. 408+33: PHOTO POINT 24 WAS MOVED AFTER THE SURVEY WAS COMPLETED AT THE REQUEST OF DMS TO CAPTURE AN UPSTREAM VIEW OF THE CULVERT CROSSING.
 3. STA. 411+86: ROCK SILL REPLACED WITH LOG SILL DUE TO LOCAL MATERIAL AVAILABILITY AND SIMILAR FUNCTIONALITY.



Revisions:

| | |
|------------|--|
| 09/29/2020 | |
|------------|--|

Date: August 27, 2020

Job Number: 005-02165

Project Engineer: AE

Drawn By: ABP/JTC

Checked By: JCK

1.23

APPENDIX 4. Approved Planting Plans

January 21, 2019
 T:\ACTIVE PROJECTS\150105-02105 Key Mill\CAD\1 Plans\02105 Planting Plans.dwg


| Streambank Planting Zone | | | | | | |
|----------------------------------|-----------------|-------------|----------------|-----------------|---------|-------------|
| Live Stakes and Herbaceous Plugs | | | | | | |
| Species | Common Name | Max Spacing | Indiv. Spacing | Min. Size | Stratum | # of Stems |
| <i>Physocarpus opulifolius</i> | Ninebark | 8 ft. | 2-8 ft. | 0.5"-1.5" cal. | Shrub | 20% |
| <i>Cornus amomum</i> | Silky Dogwood | 8 ft. | 2-8 ft. | 0.5"-1.5" cal. | Shrub | 40% |
| <i>Salix sericea</i> | Silky Willow | 8 ft. | 2-8 ft. | 0.5"-1.5" cal. | Shrub | 40% |
| <i>Juncus effusus</i> | Common Rush | 5 ft. | 4-6 ft. | 1.0"- 2.0" plug | Herb | N/A |
| <i>Carex alata</i> | Broadwing Sedge | 5 ft. | 4-6 ft. | 1.0"- 2.0" plug | Herb | N/A |
| | | | | | | 100% |

Streambank planting between bottom of bank and top of bank is not shown on plan. See Detail 4, Sheet 6.5 for planting specifics.


| Buffer Planting Zone | | | | | | |
|------------------------------|--------------------|-------------|----------------|-------------------|---------|-------------|
| Bare Root | | | | | | |
| Species | Common Name | Max Spacing | Indiv. Spacing | Min. Caliper Size | Stratum | # of Stems |
| <i>Alnus serrulata</i> | Tag Alder | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 20% |
| <i>Quercus phellos</i> | Willow Oak | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 20% |
| <i>Platanus occidentalis</i> | Sycamore | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 20% |
| <i>Betula nigra</i> | River Birch | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 20% |
| <i>Quercus michauxii</i> | Swamp Chestnut Oak | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 20% |
| | | | | | | 100% |



| Buffer Planting Zone - Shaded | | | | | | |
|-------------------------------|--------------------|-------------|----------------|-------------------|---------|-------------|
| Bare Root | | | | | | |
| Species | Common Name | Max Spacing | Indiv. Spacing | Min. Caliper Size | Stratum | # of Stems |
| <i>Alnus serrulata</i> | Tag Alder | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 20% |
| <i>Quercus phellos</i> | Willow Oak | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 20% |
| <i>Betula nigra</i> | River Birch | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 25% |
| <i>Quercus michauxii</i> | Swamp Chestnut Oak | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 20% |
| <i>Carpinus caroliniana</i> | Ironwood | 18 ft. | 6-18 ft. | 0.25"-1.0" | Shrub | 5% |
| <i>Viburnum dentatum</i> | Arrowwood Viburnum | 18 ft. | 6-18 ft. | 0.25"-1.0" | Shrub | 5% |
| <i>Magnolia macrophylla</i> | Bigleaf Magnolia | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 5% |
| | | | | | | 100% |



| Vernal Pool and Wetland Planting Zone | | | | | | |
|---------------------------------------|-----------------|-------------|----------------|-----------------|---------|-------------|
| Herbaceous Plugs | | | | | | |
| Species | Common Name | Max Spacing | Indiv. Spacing | Min. Size | Stratum | # of Stems |
| <i>Calamagrostis canadensis</i> | Bluejoint Grass | 5 ft. | 3-5 ft. | 1.0"- 2.0" plug | Herb | 30% |
| <i>Carex alata</i> | Broadwing Sedge | 5 ft. | 3-5 ft. | 1.0"- 2.0" plug | Herb | 35% |
| <i>Juncus effusus</i> | Common Rush | 5 ft. | 3-5 ft. | 1.0"- 2.0" plug | Herb | 35% |
| | | | | | | 100% |



| Permanent Riparian Seeding | | | | |
|-------------------------------|--------------------------------|---------------------|---------|--------------------|
| Pure Live Seed (20 lbs/ acre) | | | | |
| Approved Date | Species Name | Common Name | Stratum | Density (lbs/acre) |
| All Year | <i>Panicum rigidulum</i> | Redtop Panicgrass | Herb | 1.5 |
| All Year | <i>Agrostis hyemalis</i> | Winter Bentgrass | Herb | 1.5 |
| All Year | <i>Chasmanthium latifolium</i> | Indian Woodoats | Herb | 1.5 |
| All Year | <i>Rudbeckia hirta</i> | Blackeyed Susan | Herb | 1.0 |
| All Year | <i>Coreopsis lanceolata</i> | Lanceleaf Coreopsis | Herb | 0.2 |
| All Year | <i>Carex vulpinoidea</i> | Fox Sedge | Herb | 1.5 |
| All Year | <i>Panicum clandestinum</i> | Deertongue | Herb | 3.0 |
| All Year | <i>Elymus virginicus</i> | Virginia Wild Rye | Herb | 2.5 |
| All Year | <i>Panicum virgatum</i> | Switchgrass | Herb | 3.5 |
| All Year | <i>Schizachyrium scoparium</i> | Little Bluestem | Herb | 2.5 |
| All Year | <i>Asclepias syrica</i> | Common Milkweed | Herb | 0.5 |
| All Year | <i>Lobelia cardinalis L.</i> | Cardinal Flower | Herb | 0.4 |
| All Year | <i>Eupatorium perfoliatum</i> | Boneset | Herb | 0.2 |
| All Year | <i>Liatris spicata</i> | Dense Blazing Star | Herb | 0.2 |

| Temporary Seeding | | | | |
|-------------------|------------------------|---------------|---------|--------------------|
| Pure Live Seed | | | | |
| Approved Date | Species Name | Common Name | Stratum | Density (lbs/acre) |
| Aug 15 - May 1 | <i>Secale cereale</i> | Rye Grain | Herb | 140 |
| May 1 - Aug 15 | <i>Setaria italica</i> | German Millet | Herb | 50 |

All disturbed areas.

| Pasture Seeding | | | | |
|-----------------|----------------------------|---------|-------------|--------------------|
| Approved Date | Species Name | Stratum | Common Name | Density (lbs/acre) |
| All Year | <i>Festuca arundinacea</i> | Herb | Tall Fescue | 80 |

Pasture areas outside easement.






PRELIMINARY

 DO NOT

 USE FOR

 CONSTRUCTION

January 21, 2019
PLANTING PROJECTS IN COLORED LINES
Key Mill Catchment Area, 02/16/18 Planting Plan.dwg



Revisions:

| | |
|-------------------|------------------|
| Date: | January 15, 2018 |
| Job Number: | 005-02105 |
| Project Engineer: | ALE |
| Drawn By: | MJC/BIB |
| Checked By: | DI |




5.2

Sheet

Key Mill Mitigation Site
Surry County, North Carolina
Bull Creek West
Planting and Fencing Plan

PRELIMINARY
DO NOT
USE FOR
CONSTRUCTION

WILDLANDS
ENGINEERING & SURVEYING
512 S. MILLERS RD.
SUITE 225
RALEIGH, NC 27609
Tel: 919.851.9986
Firm License No. F-0831



WILDLANDS
ENGINEERING
512 S. WILSON RD.
SUITE 225
RALEIGH, NC 27609
Tel: 919.851.9986
Firm License No. F-0831

PRELIMINARY
DO NOT
USE FOR
CONSTRUCTION

Key Mill Mitigation Site
Surry County, North Carolina


Bull Creek West
Planting and Fencing Plan

| Date: | Revisions: |
|-----------------------|------------|
| January 15, 2018 | |
| Job Number: 005-02105 | |
| Project Engineer: ALE | |
| Drawn By: MIC/BIB | |
| Checked By: DJ | |


5.3

Sheet

January 21, 2019
PLANTING PROJECTS INC. 1005-07106 Key Mill, Caldwell, N.C. 27016
PLANTING PROJECTS INC. 1005-07106 Key Mill, Caldwell, N.C. 27016



Sheet Index



| | |
|-------------------|------------------|
| Date: | January 15, 2018 |
| Job Number: | 005-02105 |
| Project Engineer: | ALE |
| Drawn By: | MJC/BIB |
| Checked By: | DI |




| | |
|------------|--|
| Revisions: | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Key Mill Mitigation Site
Surry County, North Carolina
Bull Creek East
Planting and Fencing Plan

PRELIMINARY
DO NOT
USE FOR
CONSTRUCTION

WILDLANDS
ENGINEERING
512 S. MILLER RD.
SUITE 225
RALEIGH, NC 27609
Tel: 919.851.9986
Firm License No. F-0831

January 21, 2019
PLACTIVE PROJECTS INC 1005-07105 Key Mill Creek 11 Main 102165 Planting Plans.dwg



Revisions:

| | |
|--|--|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Date: January 15, 2018
 Job Number: 005-02105
 Project Engineer: ALE
 Drawn By: MIC/BIB
 Checked By: DJ

5.5

Sheet




Key Mill Mitigation Site
Surry County, North Carolina
 Bull Creek East
 Planting and Fencing Plan

PRELIMINARY
 DO NOT
 USE FOR
 CONSTRUCTION



WILDLANDS
 ENGINEERING
 &
 SURVEYING
 512 S. MILLERS RD.
 SUITE 225
 RALEIGH, NC 27609
 Tel: 919.851.9986
 Firm License No. F-0831

January 21, 2019
PLANTING PROJECTS\NO\1005-07105 Key Mill\CA\11\Main\02165 Planting Plans.dwg



| | |
|-------------------|------------------|
| Date: | January 15, 2018 |
| Job Number: | 005-02165 |
| Project Engineer: | ALE |
| Drawn By: | MJC/BIB |
| Checked By: | DI |

| | |
|------------|--|
| Revisions: | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |




Key Mill Mitigation Site
Surry County, North Carolina

UT1
Planting and Fencing Plan

PRELIMINARY
DO NOT
USE FOR
CONSTRUCTION

WILDLANDS
ENGINEERING
312 S. WILSON RD.
SUITE 225
RALEIGH, NC 27609
Tel: 919.851.9986
Firm License No. F-0831

January 15, 2018
PROJECTS\0105-02105\Key Mill\02105 Planting Plans.dwg



WILDLANDS
ENGINEERING
312 S. Mills Rd.
Suite 225
Raleigh, NC 27609
Tel: 919.851.9986
Firm License No. F-0831

PRELIMINARY
DO NOT
USE FOR
CONSTRUCTION

Key Mill Mitigation Site
Surry County, North Carolina



UT1
Planting and Fencing Plan

| Revisions: | |
|------------|--|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| | |
|-------------------|------------------|
| Date: | January 15, 2018 |
| Job Number: | 0105-02105 |
| Project Engineer: | ALE |
| Drawn By: | MJC/BIB |
| Checked By: | DI |

5.7
Sheet

January 15, 2018
D:\ACTIVE PROJECTS\180105-0718 Key Mill\CA\1 Plans\02185 Planting Plans.dwg



WILDLANDS
ENGINEERING
512 S. WILKINSON RD.
SUITE 225
RALEIGH, NC 27609
Tel: 919.851.9986
Firm License No. F-0831

**PRELIMINARY
DO NOT
USE FOR
CONSTRUCTION**

**Key Mill Mitigation Site
Surry County, North Carolina**

**UT2
Planting and Fencing Plan**


| Revisions: |
|------------|
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |

Date: January 15, 2018
Job Number: 005-02105
Project Engineer: ALE
Drawn By: MIC/BIB
Checked By: DJ

5.8

Sheet


January 21, 2019
T:\ACTIVE PROJECTS\180105-07105 Key Mill\CAD\1 Plans\02185 Planting Plans.dwg




PROPOSED FENCE (TYP.)
REMOVE EXISTING FENCE

UT3

BULL CREEK



Sheet Index



| | |
|-------------------|------------------|
| Date: | January 15, 2018 |
| Job Number: | 005-02105 |
| Project Engineer: | ALE |
| Drawn By: | MJC/BIB |
| Checked By: | DI |

| Revisions: |
|------------|
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |

Key Mill Mitigation Site
Surry County, North Carolina
UT3
Planting and Fencing Plan

WILDLANDS
ENGINEERING
& SURVEYING
312 S. Williams Rd.
Suite 225
Raleigh, NC 27609
Tel: 919.851.9986
Firm License No. F-0831

PRELIMINARY
DO NOT
USE FOR
CONSTRUCTION

5.9

Sheet

| Streambank Planting Zone | | | | | | |
|----------------------------------|---------------|-------------|----------------|----------------|---------|------------|
| Live Stakes | | | | | | |
| Species | Common Name | Max Spacing | Indiv. Spacing | Min. Size | Stratum | # of Stems |
| <i>Physocarpus opulifolius</i> | Ninebark | 8 ft. | 2-8 ft. | 0.5"-1.5" cal. | Shrub | 20% 10% |
| <i>Cornus amomum</i> | Silky Dogwood | 8 ft. | 2-8 ft. | 0.5"-1.5" cal. | Shrub | 40% 30% |
| <i>Salix sericea</i> | Silky Willow | 8 ft. | 2-8 ft. | 0.5"-1.5" cal. | Shrub | 40% |
| <i>Cephalanthus occidentalis</i> | Button Bush | 8 ft. | 2-8ft. | 0.5" 1.5" cal. | Shrub | 10% |
| <i>Sambucus canadensis</i> | Elderberry | 8 ft. | 2-8 ft. | 0.5"-1.5" cal. | Shrub | 10% |
| | | | | | | 100% |


| Buffer Planting Zone | | | | | | |
|-------------------------------|--------------------|-------------|----------------|-------------------|---------|------------|
| Bare Root | | | | | | |
| Species | Common Name | Max Spacing | Indiv. Spacing | Min. Caliper Size | Stratum | # of Stems |
| <i>Alnus serrulata</i> | Tag Alder | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 20% 0% |
| <i>Quercus rubra</i> | Northern Red Oak | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 12.5% |
| <i>Platanus occidentalis</i> | Sycamore | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 20% 18% |
| <i>Betula nigra</i> | River Birch | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 25% 18% |
| <i>Quercus falcata</i> | Southern Red Oak | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 8% |
| <i>Asimina triloba</i> | Paw Paw | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 3% |
| <i>Nyssa sylvatica</i> | Black Gum | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 6% |
| <i>Acer saccharinum</i> | Silver Maple | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 3% |
| <i>Fraxinus pennsylvanica</i> | Green Ash | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 12.5% |
| <i>Carpinus caroliniana</i> | Ironwood | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 5% 4% |
| <i>Viburnum dentatum</i> | Arrowwood | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 5% 4% |
| <i>Ilex opaca</i> | American Holly | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 4% |
| <i>Fagus gradifolia</i> | American Beech | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 7% |
| <i>Quercus phellos</i> | Willow Oak | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 20% 0% |
| <i>Quercus michauxii</i> | Swamp Chestnut Oak | 12 ft. | 6-12 ft. | 0.25"-1.0" | Canopy | 20% 0% |
| <i>Magnolia macrophylla</i> | Bigleaf Magnolia | 12 ft. | 6-12 ft. | 0.25-1.0" | Canopy | 5% 0% |
| | | | | | | 100% |

Note:

- Planting contractor provided plant quantities for entire site. Total plant quantities were not broken up between shaded and unshaded areas.



Buffer Planting Zone




Buffer Planting Zone - Shaded

| Streambank, Vernal Pool and Wetland Planting Zone | | | | | | |
|---|------------------|-------------|----------------|----------------|---------|------------|
| Herbaceous Plugs | | | | | | |
| Species | Common Name | Max Spacing | Indiv. Spacing | Min. Size | Stratum | # of Stems |
| <i>Scirpus atrovirens</i> | Green Bulrush | 5 ft. | 3-5 ft. | 1.0"-2.0" plug | Herb | 8% |
| <i>Juncus effusus</i> | Common Rush | 5 ft. | 3-5 ft. | 1.0"-2.0" plug | Herb | 35% 40% |
| <i>Calamagrostis canadensis</i> | Bluejoint Grass | 5 ft. | 3-5 ft. | 1.0"-2.0" plug | Herb | 30% 0% |
| <i>Carex crinita</i> | Fringed Sedge | 5 ft. | 3-5 ft. | 1.0"-2.0" plug | Herb | 13% |
| <i>Andropogon glomeratus</i> | Bushy Beardgrass | 5 ft. | 3-5 ft. | 1.0"-2.0" plug | Herb | 4% |
| <i>Caryx stricta</i> | Upright Sedge | 5 ft. | 3-5 ft. | 1.0"-2.0" plug | Herb | 18% |
| <i>Schoenoplectus tabernaemontani</i> | Softstem Bulrush | 5 ft. | 3-5 ft. | 1.0"-2.0" plug | Herb | 17% |
| <i>Carex alata</i> | Broadwing Sedge | 5 ft. | 3-5 ft. | 1.0"-2.0" plug | Herb | 35% 0% |
| | | | | | | 100% |

Note:

- Planting Contractor provided plant quantities for entire site. Total plant quantities were not broken up between streambank, vernal pool and wetland area planting zones.
- Herbaceous plugs shifted to similar species due to quality of materials available at nursery.



Vernal Pool and Wetland Planting Zone

| Permanent Riparian Seeding | | | | |
|-------------------------------|--------------------------------|---------------------|---------|--------------------|
| Pure Live Seed (20 lbs/ acre) | | | | |
| Approved Date | Species Name | Common Name | Stratum | Density (lbs/acre) |
| All Year | <i>Panicum rigidulum</i> | Redtop Panicgrass | Herb | 1.0 |
| All Year | <i>Agrostis hyemalis</i> | Winter Bentgrass | Herb | 3.0 |
| All Year | <i>Chasmanthium latifolium</i> | Indian Woodoats | Herb | 0.4 |
| All Year | <i>Rudbeckia hirta</i> | Blackeyed Susan | Herb | 1.0 |
| All Year | <i>Coreopsis lanceolata</i> | Lanceleaf Coreopsis | Herb | 1.0 |
| All Year | <i>Carex vulpinoidea</i> | Fox Sedge | Herb | 1.5 |
| All Year | <i>Panicum clandestinum</i> | Deertongue | Herb | 3.0 |
| All Year | <i>Elymus virginicus</i> | Virginia Wild Rye | Herb | 3.5 |
| All Year | <i>Panicum virgatum</i> | Switchgrass | Herb | 2.0 |
| All Year | <i>Schizachyrium scoparium</i> | Little Bluestem | Herb | 2.0 |
| All Year | <i>Asclepias syrica</i> | Common Milkweed | Herb | 0.4 |
| All Year | <i>Bidens aristosa</i> | Bearded Beggartick | Herb | 1.0 |
| All Year | <i>Eupatorium perfoliatum</i> | Boneset | Herb | 0.2 |
| All Year | <i>Lobelia cardinalis L.</i> | Cardinal Flower | Herb | 0.4 0.0 |
| All Year | <i>Liatris spicata</i> | Dense Blazing Star | Herb | 0.4 0.0 |

| Temporary Seeding | | | | |
|-------------------|------------------------|---------------|---------|--------------------|
| Pure Live Seed | | | | |
| Approved Date | Species Name | Common Name | Stratum | Density (lbs/acre) |
| Aug 15 - May 1 | <i>Secale cereale</i> | Rye Grain | Herb | 140 |
| May 1 - Aug 15 | <i>Setaria italica</i> | German Millet | Herb | 50 |

*All disturbed areas.



Pasture Areas Outside Easement

| Pasture Seeding | | | | |
|-----------------|----------------------------|---------|-------------|--------------------|
| Approved Date | Species Name | Stratum | Common Name | Density (lbs/acre) |
| All Year | <i>Festuca arundinacea</i> | Herb | Tall Fescue | 80 |





Revisions:
 09-25-2020

Date: August 27, 2020
 Job Number: 005-02105
 Project Engineer: A.E.
 Drawn By: ABT/JTC
 Checked By: JCK



- NOTES:**
1. DEVIATIONS TO THE DESIGN PLANTING PLAN THAT WERE INSIDE OF THE AS-BUILT LIMIT OF DISTURBANCE AND WERE PLANTED ARE SHOWN IN **RED**.
 2. DEVIATIONS TO THE DESIGN PLANTING PLAN THAT WERE OUTSIDE THE AS-BUILT LIMIT OF DISTURBANCE AND WERE NOT PLANTED ARE SHOWN IN **GREEN**.
 3. **STA.100+95-105+39: PLANTING AREA ALTERED DUE TO BEDROCK THAT WAS PRESENT IN THE LEFT FLOODPLAIN.**



Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina

Bull Creek West
 Planting Plan

Revisions:

| | |
|------------|--|
| 10-01-2020 | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02105 |
| Project Engineer: | A.E. |
| Drawn By: | ABF/JTC |
| Checked By: | JCK |

2.2

Sheet



WILDLANDS
 ENGINEERING
 1405 E. GARDNER ST., 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831



October 6, 2020
T:\ACTIVE PROJECTS\10-01-2020 Key Mill Creek\As-Built\10-01-2020 As-Built Planting Plan.dwg



- NOTES:
1. DEVIATIONS TO THE DESIGN PLANTING PLAN THAT WERE INSIDE OF THE AS-BUILT LIMIT OF DISTURBANCE AND WERE PLANTED ARE SHOWN IN RED.
 2. DEVIATIONS TO THE DESIGN PLANTING PLAN THAT WERE OUTSIDE THE AS-BUILT LIMIT OF DISTURBANCE AND WERE NOT PLANTED ARE SHOWN IN GREEN.



Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina

Bull Creek West
 Planting Plan

Revisions:

| | |
|------------|--|
| 10-01-2020 | |
| | |
| | |
| | |
| | |
| | |

Date: August 27, 2020


| | |
|-------------------|-----------|
| Job Number: | 005-02105 |
| Project Engineer: | A.E. |
| Drawn By: | ABT/JTC |
| Checked By: | JCK |

2.3



Sheet

WILDLANDS ENGINEERING
 1405 E. WILSON AVENUE, SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831

PROFESSIONAL SEAL
 NORTH CAROLINA
 02344
 ABT/JTC
 AUGUST 27, 2020
 2-17-20



- NOTES:
1. DEVIATIONS TO THE DESIGN PLANTING PLAN THAT WERE INSIDE OF THE AS-BUILT LIMIT OF DISTURBANCE AND WERE PLANTED ARE SHOWN IN RED.
 2. DEVIATIONS TO THE DESIGN PLANTING PLAN THAT WERE OUTSIDE THE AS-BUILT LIMIT OF DISTURBANCE AND WERE NOT PLANTED ARE SHOWN IN GREEN.



Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina
 Bull Creek East
 Planting Plan

Revisions:

| | |
|------------|--|
| 10-01-2020 | |
| | |
| | |
| | |
| | |
| | |


| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02105 |
| Project Engineer: | A.E. |
| Drawn By: | ABT/JTC |
| Checked By: | JCK |

2.4



Sheet

WILDLANDS
 ENGINEERING, INC.
 146 E. WILSON ST., SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831





- NOTES:
1. DEVIATIONS TO THE DESIGN PLANTING PLAN THAT WERE INSIDE OF THE AS-BUILT LIMIT OF DISTURBANCE AND WERE PLANTED ARE SHOWN IN RED.
 2. DEVIATIONS TO THE DESIGN PLANTING PLAN THAT WERE OUTSIDE THE AS-BUILT LIMIT OF DISTURBANCE AND WERE NOT PLANTED ARE SHOWN IN GREEN.



Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina
 Bull Creek East
 Planting Plan

Revisions:

| | |
|------------|--|
| 10-01-2020 | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |


| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02105 |
| Project Engineer: | A.E. |
| Drawn By: | ABP/JTC |
| Checked By: | JCK |

2.5



Sheet

WILDLANDS
 ENGINEERING, INC.
 1405 W. GARDNER ST., SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831





- NOTES:
1. DEVIATIONS TO THE DESIGN PLANTING PLAN THAT WERE INSIDE OF THE AS-BUILT LIMIT OF DISTURBANCE AND WERE PLANTED ARE SHOWN IN RED.
 2. DEVIATIONS TO THE DESIGN PLANTING PLAN THAT WERE OUTSIDE THE AS-BUILT LIMIT OF DISTURBANCE AND WERE NOT PLANTED ARE SHOWN IN GREEN.



Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina

UT1
Planting Plan

Revisions:

| | |
|------------|--|
| 10-01-2020 | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Date: August 27, 2020


| | |
|-------------------|-----------|
| Job Number: | 005-02165 |
| Project Engineer: | A.E. |
| Drawn By: | ABT/JTC |
| Checked By: | JCK |

2.6



WILDLANDS
ENGINEERING
1485 E. GARDNER BLVD., 104
CHARLOTTE, NC 28203
Tel: 704.332.7754
Fax: 704.332.3306
Firm License No. F-0831



October 6, 2020
T:\ACTIVE PROJECTS\1005-02105 Key Mill Creek\As-Built\UT1\As-Built Planting Plan.dwg



- NOTES:
1. DEVIATIONS TO THE DESIGN PLANTING PLAN THAT WERE INSIDE OF THE AS-BUILT LIMIT OF DISTURBANCE AND WERE PLANTED ARE SHOWN IN RED.
 2. DEVIATIONS TO THE DESIGN PLANTING PLAN THAT WERE OUTSIDE THE AS-BUILT LIMIT OF DISTURBANCE AND WERE NOT PLANTED ARE SHOWN IN GREEN.



Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina

UT1
 Planting Plan

Revisions:

| | |
|------------|--|
| 10-01-2020 | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |


| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02105 |
| Project Engineer: | A.E. |
| Drawn By: | ABT/JTC |
| Checked By: | JCK |

2.7



Sheet

WILDLANDS
 ENGINEERING
 1405 E. WILSON ROAD, 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831

PROFESSIONAL SEAL
 NORTH CAROLINA
 07344
 ABT
 10/11/20
 2-17-20



Sheet Index



WILDLANDS
 ENGINEERING
 1405 S. WILSON ST., SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831




Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina

UT2
 Planting Plan



Revisions:

Date: August 27, 2020
 Job Number: 005-02105
 Project Engineer: A.E.
 Drawn By: ABT/JTC
 Checked By: JCK

2.8



- NOTES:**
1. DEVIATIONS TO THE DESIGN PLANTING PLAN THAT WERE INSIDE OF THE AS-BUILT LIMIT OF DISTURBANCE AND WERE PLANTED ARE SHOWN IN **RED**.
 2. DEVIATIONS TO THE DESIGN PLANTING PLAN THAT WERE OUTSIDE THE AS-BUILT LIMIT OF DISTURBANCE AND WERE NOT PLANTED ARE SHOWN IN **GREEN**.



Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina

UT3
 Planting Plan

Revisions:

| | |
|------------|--|
| 10-01-2020 | |
| | |
| | |
| | |
| | |
| | |

Date: August 27, 2020
 Job Number: 005-02105
 Project Engineer: A.E.
 Drawn By: ABP/JTC
 Checked By: JCK

2.9

Sheet

WILDLANDS
 ENGINEERING
 1405 E. GARDNER STREET, SUITE 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831

Professional Engineer Seal for North Carolina, License No. 023147, Name: JASON S. SMITH, Exp. Date: 01/01/2021.

Kristi Suggs

From: Browning, Kimberly D CIV USARMY CESAW (USA) <Kimberly.D.Browning@usace.army.mil>
Sent: Monday, June 7, 2021 3:25 PM
To: Wiesner, Paul
Cc: Reid, Matthew; Allen, Melonie; Aaron Earley; Kristi Suggs; Haywood, Casey M CIV (USA); Tugwell, Todd J CIV USARMY CESAW (USA); Davis, Erin B; Bowers, Todd; Wilson, Travis W.; Andrea Leslie (Andrea.Leslie@ncwildlife.org); Smith, Ronnie D CIV USARMY CESAW (USA); McLendon, C S CIV USARMY CESAW (USA)
Subject: RE: Notice of Adaptive Management Plan Review/ NCDMS Key Mill Mitigation Site/ Surry County/ SAW-2017-01504

Follow Up Flag: Follow up
Flag Status: Flagged

Good afternoon

The 15-day comment review period for the NCDMS Key Mill Mitigation Site Adaptive Management Plan (SAW-2017-01504) closed on June 1, 2021. Per Section 332.8(o)(9) of the 2008 Mitigation Rule, this review followed the streamlined review process. All comments received during the review process are below. DWR has some concerns with the completed AMP, particularly the construction of berms and riprap channel in the conservation easement. Although we originally discussed a site visit in fall, we would like to schedule one sooner and hold off on the credit release until after our visit. We currently have July 8, 13, 27 and 29 open.

EPA Comments, Todd Bowers:

I have reviewed the Adaptive Management Plan for the Key Mill mitigation site sponsored by Wildlands Engineering dated April 20, 2021. Following the MY1 Report it was determined that much of the site (5 acres or approximately 51%) would need supplemental planting in order to meet interim vegetation performance as much of the project was experiencing high mortality rates due to poor soil conditions, late season planting and multiple flooding events. Wildlands has proposed a reasonable approach to correct this deficiency and has recommended additional monitoring and soil amendments to ensure vegetation success. I am curious about the proposed soil amendments going only to the new bare root plantings (3 ounces to the base of each planted tree in all areas across the Site that were slated for supplemental planting). If there is a possible sitewide deficiency in soil nutrients, carbon or low cation exchange capability, what is the contingency to ensure the rest of the site remains in a trajectory towards success? Are only the areas of concern focused on the storm damage where topsoil was removed exposing poor-quality subsoils? Should we be expecting continued or excessive mortality in the areas that will not receive the soil amendments? I am all for improving the soil conditions of the areas of low stem density but will the rest of the site be able to perform as expected? I suppose this a question that can only be answered as MY2 data is collected.

I have some issues with the planting plan in Section 4.2 and the revised Sheet 2.1. Both the bare root and live stake lists do not match each other between the narrative and the revised list on Sheet 2.1. For example, the narrative includes witch hazel, red mulberry, white oak, boxelder and are missing from this list. Southern red oak (*Quercus falcata*), paw paw (*Asimina triloba*), silver maple (*Acer saccharinum*), green ash (*Fraxinus pennsylvanica*), American holly (*Ilex opaca*) and American beech (*Fagus granfolia* (sic)) are not mentioned in the narrative for bare root plantings in Section 4.2.1. Elderberry (*Sambucus canadensis*) and

button bush (*Cephalanthus occidentalis*) are not in the narrative for live stakes in Section 4.2.2.. All the species are appropriate for the site and I don't have any issues with those chosen.

Excellent pre and post-repair photos. Only item to mention is that for consistency sake the photos should be taken from the same location. Most of the follow-up post-repair photos I saw, while generally clear, were taken from the opposite bank as the pre-repair.

Please let us know if any of the dates listed work for a site visit.

Thanks
Kim

Kim Browning
Mitigation Project Manager, Regulatory Division | U.S. Army Corps of Engineers

-----Original Message-----

From: Haywood, Casey M CIV (USA) <Casey.M.Haywood@usace.army.mil>

Sent: Monday, May 17, 2021 2:13 PM

To: Tugwell, Todd J CIV USARMY CESAW (USA) <Todd.J.Tugwell@usace.army.mil>; Browning, Kimberly D CIV USARMY CESAW (USA) <Kimberly.D.Browning@usace.army.mil>; Davis, Erin B <erin.davis@ncdenr.gov>; Bowers, Todd <bowers.todd@epa.gov>; Youngman, Holland J <holland_youngman@fws.gov>; Twyla Cheatwood <twyla.cheatwood@noaa.gov>; Wilson, Travis W. <travis.wilson@ncwildlife.org>; gabriela.garrison@ncwildlife.org; Haywood, Casey M CIV (USA) <Casey.M.Haywood@usace.army.mil>

Cc: Wiesner, Paul <paul.wiesner@ncdenr.gov>; Reid, Matthew <matthew.reid@ncdenr.gov>; Allen, Melonie <melonie.allen@ncdenr.gov>; Aaron Earley <aeearley@wildlandseng.com>; Shawn Wilkerson <swilkerson@wildlandseng.com>; Kristi Suggs <ksuggs@wildlandseng.com>; Brandon Romeo <bromeo@wildlandseng.com>; Joe Lovenshimer <jlovenshimer@wildlandseng.com>

Subject: Notice of Adaptive Management Plan Review/ NCDMS Key Mill Mitigation Site/ Surry County/ SAW-2017-01504

Good morning IRT,

The below referenced Adaptive Management Plan review has been requested by NCDMS. A copy of this AMP is attached. Per Section 332.8(o)(9) of the 2008 Mitigation Rule, this review follows the streamlined review process, which requires an IRT review period of 15 calendar days from this email notification. Please provide any comments by 5 PM on March 11, 2021. Comments provided after the 15-day comment deadline may not be considered.

At the conclusion of this comment period, a copy of all comments will be provided to NCDMS and the NCIRT along with District Engineer's intent to approve or disapprove this AMP.

Please note that the repair work has already been completed. At the Monday May 10, 2021 IRT credit release meeting, the IRT indicated that project credits proposed for release should be put on HOLD until the IRT reviews the project's AMP. The IRT additionally noted that they would like to complete a site visit in the fall of 2021 but they do not anticipate holding credits until the site visit is conducted.

*Note to IRT members: Please send comments to the USACE Mitigation Team only.

15 Day Comment Start: May 17, 2021

15-Day Comment Deadline: June 01, 2021

45-DE Decision: July 01, 2021

Project Information:

Key Mill Site

DMS Project # 100025

USACE # SAW-2017-01504

DWR # 20171045

RFP: 16-006993 – Issued 09/16/2016

Institution Date: 05/25/2017 – Full Delivery

Yadkin River Basin

Cataloging Unit 03040101

Surry County, North Carolina

Project Assets:

6,107.300 SMUs (cool)

FD Provider: Wildlands Engineering, Inc. – Contact: Aaron Earley, PE, CFM, aearley@wildlandseng.com <mailto:aearley@wildlandseng.com> Office: 704-332-7754 (x109) & Mobile: (704) 819-0848

NCDEQ - DMS PM: Matthew Reid; matthew.reid@ncdenr.gov <mailto:matthew.reid@ncdenr.gov> , (828)-231-7912

The Adaptive Management Plan - As-Built/ Record Drawings can be accessed directly on the DMS SharePoint site here:

IRT-DMS SharePoint Page:

<https://ncconnect.sharepoint.com/sites/IRT-DMS/SitePages/Home.aspx> <Blocked<https://ncconnect.sharepoint.com/sites/IRT-DMS/SitePages/Home.aspx>>

KeyMill_100025_AMP_May 17, 2021

KeyMill_100025_AMP_May 17, 2021.pdf <Blocked<https://ncconnect.sharepoint.com/sites/IRT-DMS/Misc%20Documents/Forms/AllItems.aspx?id=%2Fsites%2FIRT%2DDMS%2FMisc%20Documents%2FKeyMill%5F100025%5FAMP%5FMay%2017%2C%202021%2Epdf&parent=%2Fsites%2FIRT%2DDMS%2FMisc%20Documents>>

Please contact the mitigation team if you have questions.

Thank you,

Casey

Casey Haywood

Mitigation Specialist, Regulatory Division | U.S. Army Corps of Engineers

BUILDING STRONG[®]



November 23, 2021

Kim Browning
Mitigation Project Manager
Regulatory Division, U.S. Army Corp of Engineers
Kimberly.D.Browning@usace.army.mil

Subject: Adaptive Management Plan: 15-Day Record Drawing Review
Key Mill Mitigation Site, Surry County
Yadkin River Basin – HUC 03040101
DMS Project ID No. 100025 / DEQ Contract #7180

Dear Ms. Browning:

Wildlands Engineering, Inc. (Wildlands) has reviewed the 15-Day Record Drawing review comments from the NC Interagency Review Team (IRT) regarding the Key Mill Mitigation Site. All of the IRT's comments are noted below in **bold**, while Wildlands' responses to those comments are noted in *italics*.

Email received from NCIRT on 6/7/2021

EPA, Todd Bowers

EPA Comment: Following the MY1 Report it was determined that much of the site (5 acres or approximately 51%) would need supplemental planting in order to meet interim vegetation performance as much of the project was experiencing high mortality rates due to poor soil conditions, late season planting and multiple flooding events. Wildlands has proposed a reasonable approach to correct this deficiency and has recommended additional monitoring and soil amendments to ensure vegetation success. I am curious about the proposed soil amendments going only to the new bare root plantings (3 ounces to the base of each planted tree in all areas across the Site that were slated for supplemental planting). If there is a possible sitewide deficiency in soil nutrients, carbon or low cation exchange capability, what is the contingency to ensure the rest of the site remains in a trajectory towards success? Are only the areas of concern focused on the storm damage where topsoil was removed exposing poor-quality subsoils? Should we be expecting continued or excessive mortality in the areas that will not receive the soil amendments? I am all for improving the soil conditions of the areas of low stem density but will the rest of the site be able to perform as expected? I suppose this a question that can only be answered as MY2 data is collected.

Wildlands' response: In the past, Wildlands has found that broadcasting soil amendments throughout a large area over fertilizes the weeds and dilutes their effectiveness where the nutrients are needed, whereas, focusing those amendments on the targeted areas allows for better woody growth and success. Additionally, broadcasted amendments are more susceptible to washing away during storm events; thereby, creating conditions similar to those being corrected.



EPA Comment: I have some issues with the planting plan in Section 4.2 and the revised Sheet 2.1. Both the bare root and live stake lists do not match each other between the narrative and the revised list on Sheet 2.1. For example, the narrative includes witch hazel, red mulberry, white oak, boxelder and are missing from this list. Southern red oak (*Quercus falcata*), paw paw (*Asimina triloba*), silver maple (*Acer saccharinum*), green ash (*Fraxinus pennsylvanica*), American holly (*Ilex opaca*) and American beech (*Fagus granfolia* (sic)) are not mentioned in the narrative for bare root plantings in Section 4.2.1. Elderberry (*Sambucus canadensis*) and button bush (*Cephalanthus occidentalis*) are not in the narrative for live stakes in Section 4.2.2. All the species are appropriate for the site and I don't have any issues with those chosen.

Wildlands' response: The species listed in Section 4.2.1 Bare Root Plantings and Section 4.2.2 are the species that were planted as part of the Site's Adaptive Management Plan (AMP) and correlate with Tables 4 and 5 in Appendix 3. Species listed on the Planting Sheet 2.1 in Appendix 4 are the approved planted species and revisions from the Site's Baseline Conditions Record Drawings established at Monitoring Year (MY) 0.

EPA Comment: Excellent pre and post-repair photos. Only item to mention is that for consistency sake the photos should be taken from the same location. Most of the follow-up post-repair photos I saw, while generally clear, were taken from the opposite bank as the pre-repair.

Wildlands' response: Thank you for that comment and in the future Wildlands will make sure to provide photos taken from the same locations whenever possible for consistency.

Please contact me at 704-332-7754 if you have any questions.

Sincerely,

A handwritten signature in black ink that reads "Aaron S. Earley".

Aaron Earley, PE, CFM

Project Manager

aeasley@wildlandseng.com

APPENDIX 7. IRT Credit Release Site Walk (MY1)



MEETING MINUTES

MEETING: IRT Credit Release Site Walk (MY1)
Key Mill Mitigation Site
DMS Project No. 100025
USACE Action ID No. SAW-2017-01504
NCDEQ DWR Certification No. 17-1045

MEETING DATE: July 13, 2021

LOCATION: Key Road
Ararat, NC

Attendees:

- Aaron Earley, Wildlands Project Manager
 - Casey Haywood, USACE Mitigation Specialist
 - Erin Davis, NC IRT for DWR
 - Matthew Reid, NC DMS Project Manager
 - Paul Wiesner, NC DMS Western Regional Supervisor
 - Sam Kirk, Wildlands Stewardship Lead
 - Shawn Wilkerson, Wildlands Principal
 - Todd Tugwell, USACE Mitigation Project Manager
 - Travis Wilson, NC WRC Eastern NCDOT Permit Coordinator
-

Attendees met at Key Road.

1. Aaron gave an introduction to the site and explained history of flooding and repairs during and after construction. Multiple large storm events (5-year to 25-year return interval) between February 2020 and October 2020 resulted in damages to the channel and washed away topsoil and seed.
2. Todd asked why repairs were made prior to AMP submittal. Aaron said that the draft guidance was relatively new at the time and Wildlands did the best they could based on contractor availability and timing planting season. Wildlands understands the reason for AMP and will adhere to protocol for future sites.
3. Erin asked about the reasons for low stem density. Aaron responded that it was a combination of planting later in the season and poor soil conditions due to the topsoil being washed away by the numerous floods.



4. Todd asked what other measures were considered instead of rock lined toe. Aaron responded that brush toe was previously installed multiple times and kept getting washed away during the multiple out-of-bank storm events. Due to the lack of good soil, Wildlands decided to use rock toe to help hold the banks in place.

Attendees walked upstream to look at Bull Creek Reaches 1 & 2 and UT1.

5. It was noted that baseflow was piping under the log sill downstream of the culvert crossing on UT1 (STA 211+40). The log appeared to be installed at the right elevation to back water into the culvert.
6. On Bull Creek (STA 106+35 – 115+10), rock was added along the toe of multiple riffles and pools. This was not part of the mitigation plan. The size (Class 1) of the rock is too large and it was placed on the banks instead of being incorporated into the bank.
7. Erin noted that the live stakes on some banks had low survival rates.
8. The berm along the downstream side of the floodplain outlet at STA 113+00 is too high. It would intercept and direct floodplain flows back into the channel at a discreet location.
9. The brush toe logs in the meander bend at STA 112+25 seemed to be too large, set too high, and lacked smaller brush material.
10. The right floodplain elevation on Bull Creek between STA 109+50 and 112+60 was constructed 0.5' – 1.0' too high while the left floodplain is at grade. This section of channel appears to be stable.

Attendees walked downstream to look at Bull Creek Reaches 3 & 4.

11. Travis noted the cattails in the wetland pocket near Bull Creek STA 155+50 left floodplain.
12. On Bull Creek (STA 160+70 – 165+60), rock was added along the toe of multiple riffles. Similar to item 6, this was not in the mitigation plan and size and placement were concerning.
13. The berm and multiple rock-lined floodplain outlets installed in the left floodplain of Bull Creek (STA 160+60 – 166+00) is preventing diffuse flow across the vegetated buffer. The length of rock placement in the floodplain outlets was considered too extensive. Travis noted the size of the rock in the floodplain outlet at STA 163+00 was too large for turtles.
14. Erin noted the presence of privet along the Bull Creek woodline (STA 160+50 – 167+56).

Action Items

Attendees agreed that the items in Table 1 need to be completed by MY2 to bring the site back into compliance and release credits. If the items are satisfactorily addressed by MY2, then no additional monitoring years will be required. Please refer to the attached plans for locations and stations.

Table 1: Action Items

| Item | Description | Action |
|-------------|---|---|
| A1 | UT1 STA 211+40 Piping under log sill. | Reset log sill to prevent piping. |
| A2 | Rock-lined outer meander bends on Bull Creek STA 106+35 – 115+10. | Remove rock placed on outer meander bends and replace with brush toe or proper rock toe with geolift. |



| | | |
|-----------|--|---|
| A3 | Sections of low live stake survival rate. | Ongoing live stake planting where survival rate is low. |
| A4 | Raised berm along floodplain outlet at Bull Creek STA 113+00. | Remove berm to allow floodplain flow to flow down-valley unimpeded. |
| A5 | Cattails present in wetland pocket at Bull Creek STA 115+50. | Treat cattails throughout the site to prevent spread and colonization. |
| A6 | Parallel berm along Bull Creek STA 106+60 – 166+00. | Remove parallel berm to allow diffuse sheet flow across vegetated buffer. |
| A7 | Extensive length of rock in floodplain outlets along Bull Creek 106+60 – 166+00. | Remove rock from upper section of floodplain outlet. Stabilize with juncus transplants and/or matting. |
| A8 | Privet along Bull Creek woodline STA 160+50 – 167+56.0. | Ongoing invasive treatments to include privet. |
| A9 | Multiple rock-lined riffles banks on Bull Creek STA 106+35 – 165+60. | The rock toe added to the riffles will be left in place and jointed planted with juncus and willows. Riffles will be reevaluated in MY3. If the rock does not incorporate into the banks (soil & veg within voids, sink into banks), then Wildlands will address at that time or a discussion will be held regarding a credit adjustment. |

Attachments

Project Component/Asset Map

IRT Credit Release Site Walk Action Plan Set




Figure 2 Project Component/ Asset Map
 Key Mill Mitigation Site
 DMS Project No. 100025
 Monitoring Year 1 - 2020
 Surry County, NC

Key Mill Mitigation Site - Record Drawings

Surry County, North Carolina
Yadkin River Basin HUC 03040101


for
NCDEQ

Division of Mitigation Services

**IRT Credit Release Site Walk
Action Plan
July 13, 2021**

Adaptive Management Plan -
As-built/Record Drawings - 2021

Surry County, NC



Vicinity Map
Not to Scale



Record Drawings
August 27, 2020

CERTIFICATE OF SURVEY AND ACCURACY

I, PHILLIP B. KEE, CERTIFY THAT THE GROUND TOPOGRAPHIC SURVEY PORTION OF THIS PROJECT WAS COMPLETED UNDER MY DIRECT SUPERVISION FROM AN ACTUAL SURVEY MADE UNDER MY DIRECT SUPERVISION; THAT THE RECORD DRAWINGS WERE PREPARED BY WILDLANDS ENGINEERING, INC. FROM DIGITAL FILES PROVIDED BY KEE MAPPING AND SURVEYING, PA AS SHOWN ON AN AS-BUILT SURVEY FOR "KEY MILL MITIGATION SITE AREA A-WEST & AREA B-EAST".
JOB #190870-AB, DATED 01/31/20 (AREA A-WEST) & 07/23/20 (AREA B-EAST); THAT THIS SURVEY WAS PERFORMED AT THE 95% CONFIDENCE LEVEL TO MEET THE FEDERAL GEOGRAPHIC DATA COMMITTEE STANDARDS AND TO MEET THE REQUIREMENTS OF A TOPOGRAPHIC SURVEY TO THE ACCURACY OF CLASS A HORIZONTAL AND CLASS C VERTICAL WHERE APPLICABLE; THAT THE ORIGINAL DATA WAS OBTAINED BETWEEN THE DATES OF 09/30/19-10/18/19 (AREA A-WEST) & 04/28/20-06/04/20 (AREA B-EAST); THAT THE CONTOURS SHOWN AS BROKEN LINES MAY NOT MEET THE STATED STANDARD AND ALL COORDINATES ARE BASED ON NAD 83 (NSRS 2011) AND ALL ELEVATIONS ARE BASED ON NAVD 88; THAT THIS MAP MEETS THE SPECIFICATIONS FOR TOPOGRAPHIC SURVEYS AS STATED IN TITLE 21, CHAPTER 56, SECTION .1606; THAT THIS MAP WAS NOT PREPARED IN ACCORDANCE WITH G.S. 47-30, AS AMENDED AND DOES NOT REPRESENT AN OFFICIAL BOUNDARY SURVEY.

WITNESS MY ORIGINAL SIGNATURE, LICENSE NUMBER, AND SEAL THIS 6TH DAY OF OCTOBER, 2020, A.D.



DocuSigned by:
Phillip B. Kee
F005004A70597417

PHILLIP B. KEE, PLS L-4647

Sheet Index

| | |
|---------------------------|----------|
| Title Sheet | 0.1 |
| General Notes and Legend | 0.2 |
| Project Overview | 0.3 |
| Stream Plan and Profile | 1.1-1.23 |
| Planting and Fencing Plan | 2.1-2.9 |

Project Directory

Engineering:
Wildlands Engineering, Inc
License No. F-0831
1430 S. Mint St., Ste. 104
Charlotte, NC 28203
Aaron Earley, PE, CFM
704-332-7754

Surveying:
Kee Mapping & Surveying
Box P.O. 2566
Asheville, NC 28802
Phillip B. Kee, PLS
828-575-9021

Owner:
NCDEQ
Division of Mitigation Services
5 Ravenscroft Drive, Ste 102
Asheville, NC 28801
Matthew Reid
919-707-8976

DMS Project no. 100025
Yadkin River Basin HUC 03040101
USACE Action ID: SAW-2017-01504

Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina
Title Sheet

Date: August 27, 2020
Job Number: 005-02165
Project Engineer: AE
Drawn By: ABP/JTC
Checked By: JCK


Revisions:
10/06/2020

0.1

Sheet

October 6, 2020
T:\ACTIVE PROJECTS\1905-0106 Key Mill\CD\1A\Bill\107165.AB\Cover and Notes.dwg


Existing Features




Design Features




As-Built Features



Monitoring Features



Repair Features



Notes:

1. Deviations from Design will be shown in Red.
2. Both the As-Built surveyed thalweg alignment and Design Centerline are depicted in this plan set.
3. The Design Centerline stationing is used for the profiles as well as project credit stationing.
4. Pre-construction topography by Kee Mapping and Surveying March 16, 2018.
5. Boundary survey by Kee Mapping and Surveying June 1, 2018.
6. As-built survey west of Key Road November 1, 2019.
7. As-built survey east of Key Road June 9, 2020.




Revisions:

| | |
|--|--|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Date: August 27, 2020
 Job Number: 005-02165
 Project Engineer: AE
 Drawn By: ABP/JTC
 Checked By: JCK

0.2

October 6, 2020
 T:\ACTIVE PROJECTS\1005-02165-Key Mill\CD\04a-Built\02165-AR\Bull West.dwg



| Reach | Reach Start | | | End Station | Type of Mitigation |
|----------------|-------------|------------|---------|-------------|--------------------|
| | Northing | Easting | Station | | |
| Bull Creek R1A | 967255.23 | 1526843.10 | 100+95 | 105+39 | Restoration |
| Bull Creek R1B | 966953.15 | 1527027.89 | 105+39 | 112+61 | Restoration |
| Bull Creek R2 | 966864.77 | 1527613.64 | 112+61 | 116+79 | Restoration |
| Bull Creek R3 | 966807.00 | 1528127.22 | 150+30 | 167+56 | Restoration |
| Bull Creek R4 | 966185.55 | 1529301.19 | 167+56 | 174+39 | Preservation |
| UT1A | 968069.36 | 1527267.64 | 200+21 | 208+85 | Enhancement II |
| UT1B | 967430.25 | 1527721.40 | 208+85 | 210+97 | Restoration |
| UT1C | 967245.93 | 1527800.36 | 211+36 | 213+93 | Restoration |
| UT2 | 965906.42 | 1527791.97 | 350+00 | 350+42 | Restoration |
| UT2A | 965925.08 | 1527767.27 | 300+00 | 303+15 | Restoration |
| UT2B | 966181.96 | 1527894.24 | 303+50 | 306+13 | Restoration |
| UT2C | 966402.88 | 1528032.86 | 306+13 | 310+82 | Restoration |
| UT3 | 967436.62 | 1528615.63 | 450+38 | 450+56 | Enhancement II |
| UT3A | 967430.52 | 1528625.75 | 400+57 | 404+70 | Enhancement II |
| UT3B | 967094.08 | 1528563.75 | 404+70 | 407+77 | Restoration |
| UT3C | 966848.62 | 1528451.56 | 408+12 | 412+24 | Restoration |

WILDLANDS
 1408 N. GARDNER ST., 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831




Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina
 Project Overview

Date: August 27, 2020
 Job Number: 005-02165
 Project Engineer: ABP/JTC
 Drawn By: JCK
 Checked By: JCK

0.3

Sheet



Revisions:

| | |
|------------|--|
| 09/29/2020 | |
|------------|--|

DELANA SHINAULT
 PIN: 5936-00-07-5126
 DB: 1625 PG: 282
 REF. PORTION OF DB: 239 PG: 676

LINDA S. KEY
 PIN: 5926-00-77-7192
 DB: 302 PG: 610, DB: 385 PG: 465 &
 DB: 325 PG: 180
 REFERENCES FOR DB: 302 PG: 610 & DB: 385
 PG: 465
 TRACT 1 - DB: 124 PAGE 426
 TRACT 2 - DB: 149 PG: PG: 69
 TRACT 3 - DB: 117 PG: 278
 TRACT 4 - DB: 124 PG: 375, SECOND TRACT

LINDA S. KEY
 PIN: 5926-00-77-7192
 DB: 302 PG: 610, DB: 385 PG: 465 &
 DB: 325 PG: 180
 REFERENCES FOR DB: 302 PG: 610 & DB: 385
 PG: 465
 TRACT 1 - DB: 124 PAGE 426
 TRACT 2 - DB: 149 PG: PG: 69
 TRACT 3 - DB: 117 PG: 278
 TRACT 4 - DB: 124 PG: 375, SECOND TRACT



ZACHARY NEIL HARDY
 AND SARAH SMITH
 HARDY
 PIN: 5926-66-6552
 DB: 1169 PG: 387

JASON ELLIOT SMITH
 AND MARCIA LYNN
 SMITH
 PIN: 5926-77-7725
 DB: 907 PG: 890
 PB: 19 PG: 146,
 TRACT 1

HOMELACE RECREATIONAL PARK, INC.
 PIN: 5936-00-05-7889
 DB: 1025 PG: 756 TRACTS 1 & 2
 & DB: 1201 PG: 1206
 PB: 19 PG: 29 & PB: 24 PG: 160

October 6, 2020

T:\ACTIVE PROJECTS\1005-02165-Key Mill\CD\As-Built\02165-As-Built-West.dwg




WILDLANDS
 1480 S. GAINES BLVD., 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831




Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina
 Bull Creek Reach 1B
 Stream Plan and Profile

Rock-lined toe within riffles will be jointed planted with juncus and willows.



NOTE:
 1. STA. 107+40: THE LOG SILL AND LOG VANE WERE OMITTED DUE TO PRESENCE OF BEDROCK.





Revisions:

| | |
|------------|--|
| 09/29/2020 | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Date: August 27, 2020
 Job Number: 005-02165
 Project Engineer: AE
 Drawn By: ABP/JTC
 Checked By: JCK

1.2
 Sheet



October 6, 2020
 T:\ACTIVE PROJECTS\1005-02165 Key Mill\CD\As-Built\02165-As-Built-West.dwg



Rock-lined toe within riffles will be jointed planted with juncus and willows.

Remove earthen berm from downstream side of floodplain outlet

Replace rock lined bank with brush toe and geolift.



Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina

Bull Creek Reach 1B
 Stream Plan and Profile



| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02165 |
| Project Engineer: | AE |
| Drawn By: | ABP/JTC |
| Checked By: | JCK |

1.3


Sheet

WILDLANDS
 1485 N. GARDNER ST., 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831


October 6, 2020
 T:\ACTIVE PROJECTS\1005-02165 Key Mill\CD\As-Built\02165-As-Built-West.dwg



Rock-lined toe within riffles will be jointed planted with juncus and willows.



- NOTES:**
1. STA. 113+80: LOG SILL WAS SUBSTITUTED FOR ROCK SILL DUE TO LOCAL MATERIAL AVAILABILITY AND SITE CONDITIONS.
 2. STA. 113+85: BRUSH TOE WAS SUBSTITUTED FOR BRUSH MATTRESS DUE TO SUFFICIENT BANK STABILITY FOLLOWING CONSTRUCTION OF THE PROPOSED CHANNEL.
 3. STA. 115+45: BRUSH TOE WAS SUBSTITUTED FOR BOULDER TOE DUE TO SUFFICIENT BANK STABILITY FOLLOWING CONSTRUCTION OF THE PROPOSED CHANNEL.
 4. STA. 116+00: LOG SILL WAS SUBSTITUTED FOR ROCK SILL DUE TO LOCAL MATERIAL AVAILABILITY AND SIMILAR FUNCTIONALITY.
 5. STA. 116+62: PHOTO POINT 4A WAS ADDED AFTER THE SURVEY WAS COMPLETED AT THE REQUEST OF DMS TO CAPTURE THE CONSERVATION EASEMENT BREAK.





WILDLANDS
 ENGINEERING, INC.
 1485 N. GARDNER ST., 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831

Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina
Bull Creek Reach 2
Stream Plan and Profile

| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02165 |
| Project Engineer: | AE |
| Drawn By: | ABP/JTC |
| Checked By: | JCK |
| Revisions: | 09/29/2020 |

1.4

Sheet



Rock-lined toe within riffles will be jointed planted with juncus and willows.

Mar 2021: Constructed a vegetated berm from approx. STA 161+60 - 166+00 to divert overland runoff into stabilized rock-lined swales and outlets

Mar 2021: Repaired brush toe and added geo-lift


Mar 2021: Regraded and matted bank

Mar 2021: Installed rock-lined swale and floodplain outlet


Remove rock from upper section of floodplain outlet. Stabilize with juncus transplants and/or matting

Mar 2021: Regraded and matted banks

- NOTE:
1. STA. 161+56: LOG VANE REMOVED AND BRUSH TOE ADDED TO OUTSIDE BANK TO IMPROVE STABILITY FOR THE ENTIRE OUTSIDE BANK.
 2. STA. 163+30: LOG VANE REMOVED AND BRUSH TOE EXTENDED DUE TO AVAILABILITY OF MATERIALS AND TO IMPROVE STREAM BANK STABILITY AND HABITAT.
 3. STA. 164+47: LOG VANE REMOVED, LOG SILL ADDED AND BRUSH TOE EXTENDED DUE TO LOCAL AVAILABILITY OF MATERIALS AND TO IMPROVE CHANNEL STABILITY AND HABITAT.





STA. 161+14: CROSS SECTION AND CREST GAGE WERE MOVED AFTER THE AS-BUILT SURVEY WAS COLLECTED BECAUSE THE CURRENT RIFFLE LOCATION BETTER REPRESENTS THE CONDITIONS OF THE REACH.



Revisions:


| | |
|------------|--|
| 09/29/2020 | |
| | |
| | |
| | |
| | |
| | |

Date: August 27, 2020
 Job Number: 005-02165
 Project Engineer: AE
 Drawn By: ABP/JTC
 Checked By: JCK



Rock-lined toe within riffles will be jointed planted with juncus and willows.

Remove parallel berm to allow diffuse sheet flow across vegetated buffer



Remove rock from upper section of floodplain outlet. Stabilize with juncus transplants and/or matting


Remove rock from upper section of floodplain outlet. Stabilize with juncus transplants and/or matting

Mar 2021: Constructed a vegetated berm from approx. STA 161+60 - 166+00 to divert overland runoff into stabilized rock-lined swales and outlets

Between AB and Oct 2020: Installed rock-lined swale and outlet in floodplain

Mar 2021: Regraded and matted bank

- NOTE:
1. STA. 165+75: LOG VANE REMOVED AND BRUSH TOE EXTENDED DUE TO AVAILABILITY OF MATERIALS AND THE IMPROVED HABITAT PROVIDED BY BRUSH TOE.
 2. STA. 166+97: LOG SILL WAS SUBSTITUTED FOR ROCK SILL DUE TO LOCAL MATERIAL AVAILABILITY AND SITE CONDITIONS.
 3. STA. 167+00: BRUSH TOE WAS ADDED TO IMPROVE BANK STABILITY.



Key Mill Mitigation Site - Record Drawings
 Surry County, North Carolina

Bull Creek Reach 3
 Stream Plan and Profile



WILDLANDS
 1485 S. GARDNER ST., 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831

| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02165 |
| Project Engineer: | AE |
| Drawn By: | ABP/JTC |
| Checked By: | JCK |

1.9

Sheet


October 6, 2020
 T:\ACTIVE PROJECTS\1005-02165 Key Mill\CD\As-Built\02165-As-Built-West.dwg




WILDLANDS
 ENGINEERING, INC.
 1485 S. GARDNER ST., 104
 CHARLOTTE, NC 28203
 Tel: 704.332.7754
 Fax: 704.332.3306
 Firm License No. F-0831



Key Mill Mitigation Site - Record Drawings
Surry County, North Carolina
 UT1B
 Stream Plan and Profile






- NOTE:
1. STA. 209+65: RIFFLE, ROCK SILL AND POOL WERE OMITTED DUE TO SUFFICIENT STABILITY AND SLOPE ON THE REACH.
 2. STA. 210+83: PHOTO POINT 14A WAS ADDED AFTER THE SURVEY WAS COMPLETED AT THE REQUEST OF DMS TO CAPTURE A DOWNSTREAM VIEW OF THE CULVERT CROSSING.
 3. STA. 211+57: PHOTO POINT 14B WAS ADDED AFTER THE SURVEY WAS COMPLETED AT THE REQUEST OF DMS TO CAPTURE AN UPSTREAM VIEW OF THE CULVERT CROSSING.
 4. STA. 212+35: UPSTREAM ROCK AND ROLL RIFFLE BOULDER SILL WAS OMITTED AND RIFFLE WAS EXTENDED TO CONNECT TO DOWNSTREAM ROCK AND ROLL RIFFLE.





| | |
|-------------------|-----------------|
| Date: | August 27, 2020 |
| Job Number: | 005-02165 |
| Project Engineer: | AE |
| Drawn By: | ABP/JTC |
| Checked By: | JCK |
| Revisions: | 09/29/2020 |
| 1.15 | |
| Sheet | |

March 2, 2012




- NOTES:**
1. INSTALL CLASS B/1 RIPRAP MIXTURE IN 1.0' LIFTS. COMPACT EACH LIFT.
 2. SET MATTING FOR FIRST LIFT.
 3. INSTALL SOIL AND COMPACT WITH PLATE COMPACTER.
 4. SEED, MULCH AND INSTALL EROSION CONTROL MATTING AND BANK STABILIZATION PER PLANS.
 5. REPEAT FOR SUBSEQUENT LIFTS.
 6. LIVE CUTTINGS SHALL CONSIST OF BLACK WILLOW, SILKY WILLOW, OR SILKY DOGWOOD.

Rock Toe with Geolift
6.4 Not to Scale
Bull Creek



- NOTES:**
1. OVEREXCAVATE 3' OUTSIDE OF TOP OF BANK (BANKFULL).
 2. INSTALL BASE LOGS PARALLEL TO FLOW AT TOE OF SLOPE. DIAMETER 6"-12".
 3. INSTALL BASE LOGS PERPENDICULAR TO FLOW AT INTERVALS ALONG BANK, RESTING ON TOP OF PARALLEL BASE LOGS. BASE LOGS SHALL BE 6"-12" DIAMETER.
 4. INSTALL A DENSE LAYER OF BRUSH/WOODY DEBRIS, WHICH SHALL CONSIST OF SMALL BRANCHES AND ROOTS COLLECTED ON-SITE AND SOIL TO FILL ANY VOID SPACE. LIGHTLY COMPACT BRUSH/WOODY DEBRIS LAYER.
 5. BRUSH SHOULD BE ALIGNED SO STEMS ARE ROUGHLY PARALLEL AND IS INSTALLED POINTING SLIGHTLY UPSTREAM.
 6. INSTALL MATTING OVER BRUSH/WOODY DEBRIS.
 7. INSTALL EARTH BACKFILL OVER BRUSH/WOODY LAYER ACCORDING TO TYPICAL SECTION DIMENSIONS.
 8. SEED, MULCH AND INSTALL EROSION CONTROL MATTING AND BANK STABILIZATION PER PLANS.



Brush Toe - Large Streams
6.4 Not to Scale
Bull Creek

1430 S. Mint Street, Ste. 104
Charlotte, NC 28203
Tel: 704.332.7754
Fax: 704.332.3306
Firm License No. F-0831



Key Mill Mitigation Site
Surry County, North Carolina

Details

Revisions:

Date: July 19, 2021
Job Number: 005-02165
Project Engineer: AE
Drawn By: ABP
Checked By: DJ

6.4

Sheet

\\102.108.7.80\charleston\ACTIVE PROJECTS\NO.005-02165 Key Mill\CA\1\Plans\02165\Details - Remains.dwg

POST REPAIR PHOTOGRAPHS
Key Mill Monitoring Year 2



Post-Repair – A1 (08/16/2021)



Post-Repair – A2 106+50 (08/16/2021)



Post-Repair – A2 108+50 (08/16/2021)



Post-Repair – A2 113+25 A4 (08/16/2021)





Post-Repair – A6 160+50 – 163+00 (08/16/2021)



Post-Repair – A6 163+00 – 165+00 (08/16/2021)



Post-Repair – A6 165+00 – 166+00 (08/16/2021)



Post-Repair – A7 163+00 (08/16/2021)





Post-Repair – A7 165+60 (08/16/2021)



Post-Repair – A7 166+40 (08/16/2021)

