Monitoring Report MY05

Sandy Bridge Restoration Site DMS Contract 6400 DMS Project Number 96920

DWR #: 15-0414 USACE Action ID: 201500827 Rutherford County, North Carolina



Prepared for: NCDMS, 1652 Mail Service Center, Raleigh, NC 27699-1652

> Monitoring Data Collected: 2021 Date Submitted: December 2021

Monitoring and Design Firm





KCI Associates of North Carolina, PC 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 (919) 783-9214

> Project Contact: Tim Morris Email: <u>tim.morris@kci.com</u>



 $Engineers \bullet Scientists \bullet Surveyors \bullet Construction \ Managers$

4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 (919) 783-9214 (919) 783-9266 Fax

January 21, 2022

Mr. Harry Tsomides North Carolina Division of Mitigation Services 5 Ravenscroft Dr. #102 Asheville, NC 28801

Re: Response to Sandy Bridge Farm MY05 Report Comments

Dear Mr. Tsomides,

KCI has reviewed the comments prepared by the DMS for the Sandy Bridge Farm MY05 Report and has prepared the following responses:

- Please update the Monitoring Phase Performance Bond as necessary. *KCI Response: The Performance Bond will be updated.*
- Please include the meeting notes and figure from the June 28, 2021 meeting with KCI, DMS and IRT.
 KCI Response: These have been included in Appendix F Other Data
- Please add a call out for the ponded BMP area on the CCPV, see Kim's 6/30/2021 email. *KCI Response: This change has been made.*
- Can the aerial photo in the Site Asset Map be updated? This 2015 photo shows the old channel alignment and pre-construction conditions. *KCI Response: The aerial photo in the Site Asset Map has been updated to 2019 imagery.*
- In Table 1, please take the riparian wetland assets (6.65 wmu) out one additional significant digit (currently tracked as 6.653 wmu). *KCI Response: This change has been made.*
- If beaver or dam removal has occurred since observed in August 2021, please update the project activities table. *KCI Response: The last beaver dam removal was in August 2021. Beaver dams are currently present on the site and will be removed once the beavers have been trapped and removed from the site.*
- It is understood that beaver have caused most of the vegetation damage and the site vegetation is doing well overall, but is KCI planning any additional planting and/or MY6 vegetation monitoring based on the MY5 plot attainment data? Please address the plot non-attainments in VPs 1, 3, 5, and 6 in more detail.

KCI Response: No additional planting is planned for the Sandy Bridge site. Overall the site is well vegetated with many large and healthy trees present throughout the site. While VP 1 and 3 are below the Year 5 success criteria of 260 stems/acre, they are above the Year 7 success criteria of 210 stems/acre and so do not present a long term problem for the site's success. Additionally, all 4 of the low performing veg plots have at least 283 stems/acre when including volunteers. All of the volunteer species in these plots, except for one American elm, are species that were included in the planting plan. So although the beavers have significantly damaged the vegetation on site it is still performing as expected. It is believed that over the long term, the large, high quality seed source of woody vegetation that is present on the site will make up for any of the small areas of the site that are below the expected standards, as demonstrated by the presence of high quality volunteers that can be found in nearly all of the veg plots.

• Is KCI considering the field discussion from the 2021 site visit that if the rehabilitation wetland near VP 7 and VP8 turns to more of a scrub-shrub or emergent wetland because of the high hydro period, that those boundaries be defined in the monitoring reports? *KCI Response: KCI will continue to monitor this area closely but currently the supplemental planting that occurred in March 2020 appears to be effectively addressing the lack of woody vegetation in this area. The original bare root stems that were planted in this area appear to have been too small to outcompete the tear-thumb and other herbaceous species in this area but the larger, one-gallon trees that were planted in 2020 are doing well so far.*

DIGITAL SUPPORT FILE COMMENTS

- Please submit the features characterizing the visual assessment as shape files or in a geodatabase. *KCI Response: Shapefiles have been submitted for the visual assessment features.*
- The annual means in the submitted veg data spreadsheet are not consistent with those included in the report. Please review and ensure that the submitted data supports the reported values. *KCI Response: This correction has been made and the report reflects the submitted data.*

Please contact me if you have any questions or would like clarification concerning these responses.

Sincerely,

Jug q. Mais

Tim Morris Project Manager

TABLE OF CONTENTS

.1
.2
. 5
.6
.7

Appendix A – Background Tables

Table 1. Project Components and Mitigation Credits	9
Table 2. Project Activity and Reporting History	10
Table 3. Project Contacts	11
Table 4. Project Information	12

<u>Appendix B – Visual Assessment Data</u>

CCPV	15
Table 5. Visual Stream Morphology Stability Assessment	16
Table 6. Vegetation Condition Assessment	17
Photo Reference Points	18
Vegetation Plot Photos	20
-	

<u>Appendix C – Vegetation Plot Data</u>

|--|

Appendix D – Stream Measurement and Geomorphology Data

Table 8. Baseline Stream Data Summary	28
Table 9. Cross-section Morphology Data Table	29
Cross-section Plots	30
Pebble Counts	34

<u>Appendix E – Hydrologic Data</u>

30-70 Percentile Graph	. 38
Table 10. Verification of Bankfull Events	. 39
Precipitation and Water Level Plots	. 40
Table 11. Wetland Hydrology Criteria Attainment	. 54

<u>Appendix F – Other Data</u>

IRT Site Visit Meeting Minutes – 6/28/2021	. 56
--	------

PROJECT SUMMARY

The Sandy Bridge Farm Restoration Site (SBFRS) was completed in March 2017 and restored a total of 6.85 acres of riparian wetland (1.29 acres of wetland rehabilitation and 5.56 acres of wetland reestablishment) and 1,626 linear feet of stream. The SBFRS is a riparian system located in the Broad River Basin (03050105 8-digit cataloging unit) in Rutherford County, North Carolina that had been substantially modified to maximize the use of the area for grazing. The completed project will restore impacted agricultural lands to a functioning stream and wetland ecosystem with enhanced water quality, restored hydrology, and improved fish and wildlife habitat.

The SBFRS is protected by a 9.5 acre permanent conservation easement, held by the State of North Carolina. The site is located off of Rock Road, approximately 3 miles north of Rutherfordton, North Carolina. The project site is bounded by interspersed pastureland and forested land to the east, agricultural land and Rock Road to the north-northwest, and Catheys Creek to the southwest.

The North Carolina Ecosystem Enhancement Program's (NCEEP) publication in 2009 identified HUC 03050105070020 (Catheys Creek) as a Targeted Local Watershed (TLW). The goals and priorities for SBRFS are based on the information presented in the Broad River Basin Restoration Priorities: to restore wetland and stream functions, to maintain and enhance water quality, to restore hydrology, and to improve fish and wildlife habitat (NCEEP 2009). The project goals, which reflect those from the approved Mitigation Plan, are in line with the following basin priorities:

- Reduce sources of sediment and nutrients by restoring riparian buffer vegetation, excluding livestock, and restoring natural geomorphology.
- Prioritize project implementation in the Catheys Creek local watershed planning area.

The goals for the project are to:

- Restore a channelized stream to a meandering C-type channel with a floodplain.
- Buffer and reduce sediment impacts to the project stream.
- Restore a Piedmont Alluvial Forest Community.
- Restore a wetland hydroperiod to drained and livestock-impacted land.

The project goals will be addressed through the following objectives:

- Relocate a channelized stream to its historic landscape position.
- Install an appropriately-sized channel cross-section.
- Install bedform diversity with pools, riffles, and habitat structures.
- Demarcate the project easement boundaries and fence out livestock.
- Plant the site with native trees and shrubs and an herbaceous seed mix that supports the development of a Piedmont Alluvial Forest.
- Fill field ditches and redevelop wetland microtopography to slow the flow of surface and subsurface drainage.

To restore the site, select ditches across the site were modified or filled and incoming surface inputs and seeps were integrated to create a stream/wetland complex. Additionally, Tributary 1 to Catheys Creek was improved with Priority 1 stream restoration to re-meander the stream and elevate the groundwater table. The entire site was planted as a Piedmont Alluvial Forest community (Schafale 2012). The site was constructed as designed with no modification from the design plan.

The majority of monitoring components were installed in March 2017. Nine groundwater monitoring wells were installed to evaluate the attainment of jurisdictional wetland hydrology. A stream gauge was installed on Tributary 1 to Catheys Creek to record the occurrence of bankfull events. To determine the success of the planted mitigation areas, eight 10 m x 10 m permanent vegetation monitoring plots were established. The location of the planted stems relative to the origin within these plots, as well as the species, was recorded and planted stems were grouped into size categories (0-10 cm, 10-50 cm, 50-100 cm, >137 cm). Any volunteers found within the plots were also grouped into size categories by species, but separate from the planted stems. Six permanent photo reference points were established and will be taken annually. Four permanent cross-sections (two sets of coupled riffles and pools) were also established and a detailed longitudinal profile of the stream was taken. Wolman pebble counts were performed at both of the riffle cross-sections. The cross-section measurements will be repeated in future monitoring years, but the longitudinal profile will only be repeated if there are concerns about bed elevation adjustments. Reports will be submitted to DMS by the end of each monitoring year. During a site visit with the IRT on December 6, 2017, it was requested that KCI install three additional groundwater monitoring wells and two additional vegetation plots. On March 30, 2018 the three additional groundwater monitoring wells were installed along the area of the filled, preconstruction stream channel. On September 10, 2018, the two additional vegetation plots were installed near the southern end of the site.

Vegetative success criteria for the site is 320 woody stems/acre after three years, 260 woody stems/acre after five years, and 210 woody stems/acre after seven years. The baseline monitoring counted an average of 647 woody stems/acre. To meet the hydrologic success criteria, the upper 12 inches of the soil profile must have continuously saturated or inundated conditions for at least 10% of the growing season during normal weather conditions. The soil survey for Rutherford County estimates the growing season begins April 4 and ends November 6 (217 days), meaning the water table must be within 12 inches of the surface for at least 22 consecutive days during the growing season. A minimum of two bankfull events must also be recorded during the monitoring period. Bank height ratios should not exceed 1.2 and the entrenchment ratios should be 2.2 or greater. Visual assessments will also be used to identify problem areas.

MONITORING RESULTS

The site was planted in March 2017 with tree tube protection installed around many of the planted stems. The fifth-year monitoring was conducted July 15, 2021. The site averaged 401 planted stems/acre across all 10 plots. Six of the 10 plots had greater than 260 planted stems/acre, with Plots 1, 3, 5, and 6 not achieving the success criteria. Including volunteers, the site averaged 567 total stems/acre. The vegetation on the site has been impacted by beavers. Although there is still a good quantity of woody stems, many of the previously large and healthy stems have been chewed down to a smaller size or killed by beaver activity. Even with the beaver impacts, in general, the site is well vegetated, with widespread herbaceous coverage and many healthy planted stems. Two of the non-attaining plots (Plots 1 and 3) are above the Year 7 success criteria, and all four are above the Year 5 success criteria when volunteers are included (all of which in these plots are species from the approved planting plan except for one American Elm in VP5). A supplemental planting of the site occurred in March 2020. 524 one-gallon size trees were planted in the wetland rehabilitation area and 1,875 bare root trees were planted in the central portion of the site and around the stream. The planting in the wetland rehabilitation area was done as a means of addressing a small area of low growth and vigor caused by dense herbaceous vegetation. The planting in the central portion of the site was done to mitigate damage done by the beavers.

Daily rainfall data were obtained from the NC State Climate Office for a local weather station in Rutherfordton, NC. In 2021 the month of March experienced above average rainfall, while the

month of October experienced average rainfall. The months of January, February, April, May, June, July, August, September, and November experienced below average rainfall for the site. Overall, the area experienced well below average rainfall during the 2021 growing season. During the site's fifth growing season, 11 of the 12 groundwater monitoring wells had continuous saturation within 12 inches of the ground surface for 10% (22 days) or more of the 217 day growing season (April 4 to November 6).

The stream gauge has recorded multiple bankfull events in each year since construction, including 7 bankfull events in 2021. This large number of bankfull events is the desired outcome for this project. A component of the stream design was to provide regular recharging of the riparian wetlands from overbank stream flows. In June 2018, several large beaver dams were discovered towards the lower half of the stream. These dams were removed in early August 2018. KCI has been continuously monitoring for further signs of beaver activity, trapping beavers on-site and removing dams when they are found. In August 2020 KCI contracted with USDA APHIS-WS to provide ongoing beaver management. Additional dams were removed in November 2018, June 2019, August 2019, and October 2019, June 2020, September 2020, and December 2020. New dams were not built on the site until August 2021. These dams will be removed once the beavers on-site have been trapped and removed from the site. See Appendix B and Appendix D for more information.

Due to the presence of beavers on-site, there has been more aggradation in the stream channel than has been anticipated. KCI has been removing the beavers routinely, but when the dams are built, sediment has deposited in the channel. The fifth-year cross-section survey showed bed aggradation in all four cross-sections as well as aggradation on the banks of Cross-sections 1 and 2. When the beaver dams are removed for an extended period of time, there is evidence of the accumulated sediment washing out of the stream. An example of this can be seen when comparing the MY02 and MY03 surveys of XS2. During MY02, a mid-channel bar had formed within this cross-section but after the removal of the beaver dams and a period of several months without them being rebuilt, this bar was completely absent from the MY03 survey. Comparing the MY04 and MY05 surveys of XS4 also shows this pattern. Starting in MY03, a large beaver dam was located at the head of the riffle just downstream of XS4. This dam was removed multiple times during 2019 and 2020. After being removed in September 2020, this dam was not rebuilt, but a new dam was constructed upstream of XS4. Comparing the MY04 survey to the MY05 survey shows that the thalweg elevation in this cross-section has dropped approximately half a foot. KCI believes that if given enough time without backwater conditions, this trend will hold true for the entire site. It is also important to note that even with the rebuilding of the dams, the stream flow has stayed within the restored channel and no evidence of other channels forming in this system has been noted.

The monitored cross-section data have been calculated by adjusting the bankfull elevation to maintain the baseline bankfull area for each cross-section. A total cross-sectional metric has been added to the cross-section data to indicate the cross-sectional area below the baseline bankfull elevation. In instances where there has been some lateral aggradation and narrowing the data show the cross-section having a significantly higher bankfull width and higher width/depth ratio as compared to previous years. The comparison of cross-section plots between monitoring events illustrates that this change does not indicate a problematic change in cross-section condition. Future monitoring will show how the channel has adjusted to the varying backwater conditions and how the stream has processed the sediment from these events.

The right bank of the stream that flows adjacent to the project's southern boundary had been experiencing significant erosion due to several areas of obstruction in the center of this channel

that were diverting water into the banks. Although this stream is not part of the project, and is located outside of the easement bounds, the erosion on the right bank had encroached into the easement. In November 2019, KCI repaired and stabilized this area. This work involved removing the mid-channel obstructions and sloping back the eroding bank. 150 live stakes were planted along this bank in March 2020. During this work, several farm gates that had become buried in the project stream bank were removed and a small swale was dug to direct water into the site from fields adjacent to the eastern boundary of the site. This swale was designed to drain ponded conditions in these fields and dissipate the water throughout the wetlands on-site. See Appendix B for more information.

REFERENCES

- NCDENR, Ecosystem Enhancement Program. 2009. Broad River Basin Restoration Priorities 2009. Raleigh, NC. Last accessed 1/2016 at: <u>http://portal.ncdenr.org/c/document_library/get_file?uuid=705d1b58-cb91-451e-aa58-4ef128b1e5ab&groupId=60329</u>
- NCDENR, Ecosystem Enhancement Program. 2014. NCDENR, Ecosystem Enhancement Program. 2014. Stream and Wetland Mitigation Monitoring Guidelines. Last accessed1/2016 at: <u>http://portal.ncdenr.org/c/document_library/get_file?p_1_id=60409&folderId=18</u> <u>877169&name=DLFE-86604.pdf</u>
- NCDENR, Ecosystem Enhancement Program. 2014. Stream and Wetland Mitigation Monitoring Guidelines. Last accessed 6/2015 at: <u>http://portal.ncdenr.org/c/document_library/get_file?p_1_id=60409&folderId=18</u> <u>877169&name=DLFE-86606.pdf</u>
- NC Wetland Functional Assessment Team. 2010. NC Wetland Assessment Method (NC WAM) User Manual, version 4.1. Last accessed 11/2012 at: <u>http://portal.ncdenr.org/c/document_library/get_file?uuid=76f3c58b-dab8-4960-ba43-45b7faf06f4c&groupId=38364</u>
- Schafale, M.P. and A.S. Weakley. 2012. Guide to the Natural Communities of North Carolina:

Fourth Approximation. Natural Heritage Program, Division of Parks and Recreation, N.C. Department of Environment and Natural Resources. Raleigh, NC.





APPENDIX A

Background Tables

Table 1. Project Components and Mitigation Credits													
Sandy Bridge Farm Restoration Site, DMS Project #96920													
	St	ream	Rip: Wet	arian land	Mitigat Nor V	ion Credits n-riparian Vetland	Buffer		Nitrogen Nutrient Offset	Phosphorous Nutrient Offset			
Туре	R	RE	R	RE	R	RE							
Credits	1,626		6.653										
					Project (Components					-		
Project Component -or- Reach ID	Sta L	tioning/ ocation	Existi Foota Acrea	ing ge/ ige	Approach (PI, PII etc.)	Restoration - Restoratior Equivalent	or- 1	Restoration Footage/ Acreage		Mitigation Ratio Credits			
Tributary 1	10	0+00 to 26+26	1,470	lf	PI	Restoration	L	1,	626 lf	1:1	1,626		
Wetland Reestablishmer	nt					Restoration	L	5.56 ac		5.56 ac		1:1	5.56
Wetland Rehabilitation*	ķ		0.79	ac		Restoration	L	0.70 ac		0.70 ac		1:1	0.70
Wetland Rehabilitation	Vetland abilitation		0.59	ac		Restoration		0.59 ac		1.5:1	0.39		
	ł				Componer	nt Summation					L		
Restoration	Level	Stream (linear feet)	Rip	oarian (Ac	Wetlands cres)	Non-Riparia Wetlands (Act	n res)	B (squ	ouffer are feet)	Upland (Acres)			
			River	rine	Non- Riverine								
Restoratio	on	1,626 lf											
Reestablishr	nent		5.56	ac									
Rehabilitat	ion		1.29	ac									
Enhancem	ent												
Creation													
Preservatio	on												
High Qual Preservation	ity on												

R= Restoration RE= Restoration Equivalent of Creation or Enhancement *=wetland rehabilitation associated with filled ditches

Table 2. Project Activity & Reporting History Sandy Bridge Farm Restoration Sites, DMS Project #96920						
Activity or Report	Data Collection Complete	Actual Completion or Delivery				
Mitigation Plan		June 2016				
Final Design - Construction Plans		June 2016				
Construction Grading Completed		Aug 29, 2016				
Planting Completed		March 11, 2017				
Baseline Monitoring/Report	March 2017	April 2017				
Vegetation Monitoring	March 21, 2017					
Stream Survey	March 20, 2017					
Year 1 Monitoring	November 2017	December 2017				
Vegetation Monitoring	October 26, 2017					
Stream Survey	November 6, 2017					
Additional Groundwater Gauges Installed		March 30, 2018				
Beaver Dam Removal		August 20, 2018				
Additional Vegetation Plots Installed		September 10, 2018				
Beaver Dam Removal		November 6, 2018				
Year 2 Monitoring	November 2018	December 2018				
Vegetation Monitoring	September 10, 2018					
Stream Survey	XS1 and 2: June 28, 2018 XS3 and 4: September 11, 2018					
Beaver Dam Removal		June 14, 2019				
Beaver Dam Removal		August 8, 2019				
Beaver Dam Removal		October 17, 2019				
Non-project Reach Repair		November 21, 2019				
Year 3 Monitoring	November 2019	December 2019				
Vegetation Monitoring	July 11, 2019					
Stream Survey	June 19, 2019					
Supplemental Planting		March 27, 2020				
Beaver Dam Removal		June 12, 2020				
Beaver Dam Removal		September 15, 2020				
Beaver Dam Removal		December 18, 2020				
Beaver Dam Removal		August 1, 2021				
Year 4 Monitoring	November 2020	December 2020				
Stream Survey	November 4, 2020					
Year 5 Monitoring	November 2021	December 2021				
Vegetation Monitoring	July 6, 2021					
Stream Survey	July 6, 2022					

Table 2 Project Activity & Reporting History

Table 3. Project Contacts						
Sandy Bridge Farm Restoration Sites, DMS Project #96920						
Design Firm	KCI Associates of North Carolina, PC					
	4505 Falls of Neuse Road					
	Suite 400					
	Raleigh, NC 27609					
	Contact: Mr. Tim Morris					
	Phone: (919) 278-2512					
	Fax: (919) 783-9266					
Construction Contractor	KCI Environmental Technologies and Construction					
	4505 Falls of Neuse Road, Suite 400					
	Raleigh, NC 27609					
	Contact: Mr. Tim Morris					
	Phone: (919) 278-2512					
Planting Contractor	Conservation Services Inc.					
	1620 N. Delphine Ave.					
	Waynesboro, VA 22980					
	Contact: Mr. David Coleman					
	Phone: (540) 941-0067					
Monitoring Performers	KCI Associates of North Carolina, PC					
	4505 Falls of Neuse Road					
	Suite 400					
	Raleigh, NC 27609					
	Contact: Mr. Adam Spiller					
	Phone: (919) 278-2514					
	Fax: (919) 783-9266					

Table 4. Project Information Sandy Bridge Farm Restoration Site, DMS Project #96920							
Project Name	Sandy Bridge Farm Restoration Site						
County	Rutherford County						
Project Area (acres)			9.45 acres				
Project Coordinates (lat. and long.)			35.407997° N, -81.937000° W				
	Project Waters	hed Sum	mary Information				
Physiographic Province			Piedmont				
River Basin			Broad				
USGS Hydrologic Unit 8-digit	0305010:	5	USGS Hydrologic Unit 14-digit	03050105070020			
DWQ Sub-basin			9-41-13-(0.5)				
Project Drainage Area (acres)			837 acres				
Project Drainage Area Percentage of Impervious Area			8%				
CGIA Land Use Classification	Mixed Hardwoo (329.3 ac), Mou Intensity Develo	ods/Coni intain Co oped 1%	fers 42% (350.0 ac), Managed Herbace nifers 12% (99.5 ac), Mixed Shrubland (11.0 ac)	ous Cover 39% 5% (43.5 ac), Low			
	Existing Reac	h Summ	ary Information				
Parameters			T1				
Length of reach (linear feet)		1,470 lf					
Valley classification		Valley Type VIII					
Drainage area (acres) 837 acres							
NCDWQ Water Quality Classification	Q Water Quality Classification WS-V (Water Supply – upstream)						
Morphological Description (stream type	pe) Ditched channel						
Evolutionary trend	olutionary trend Channelized						
Mapped Soil Series			Wehadkee-Chewacla Associa	ition			
Drainage class			Poorly drained; Somewhat poorly	drained			
Soil Hydric status			Drained hydric				
Slope			0-1%				
FEMA classification			Zone AE				
Existing vegetation community			N/A (Pasture)				
Percent composition of exotic invasive	vegetation		5%				
	Existing Wetla	nd Sumi	nary Information				
Parameters							
Size of Wetland (acres)			U.59 acres (wetland Kehabilitation Area)				
Mannad Sail Sarias		Webadkee-Chewala Association					
Drainage class		Poorly drained: Somewhat poorly drained					
Soil Hydric Status		Pooriy drained; Somewnat pooriy drained					
Source of Hydrology		Seenage/ Precipitation					
Hydrologic Impairment		Ditching and Grazing					
Existing vegetation community		Emergent Wetland					
Percent composition of exotic invasive vegetation 5%							

Regulatory Considerations							
Regulation	Applicable?	Resolved?	Supporting Documentation				
Waters of the United States – Section 404	Yes	DWR# 15-0414 USACE Action ID# 201500827	Jurisdictional Determination				
Waters of the United States – Section 401	Yes	DWR# 15-0414 USACE Action ID# 201500827	Jurisdictional Determination				
Endangered Species Act	No	N/A	N/A				
Historic Preservation Act	No	N/A	N/A				
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A				
FEMA Floodplain Compliance	No	N/A	N/A				
Essential Fisheries Habitat	No	N/A	N/A				

APPENDIX B

Visual Assessment Data



Reach ID Assessed Length	irm Stream Restoration	A Site, DMS Project#96920, Assessment Date: 11/16/2021 Reach 1 1626					
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			15	544	67%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	5	20			25%
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	5	20			25%
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstrem riffle)	20	20			100%
	4.Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	20	20			100%
	-	2. Thalweg centering at downstream of meander (Glide)	20	20			100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
				Totals	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	8	8			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	5	5			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	6	6			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio ≥ 1.6 Rootwads/logs providing some cover at base-flow.	5	5			100%

Table 6 **Vegetation Condition Assessment**

Sandy Bridge Farm Stream Restoration Site, DMS Project# 96920, Assessment Date: 11/16/2021

Planted Acreage	9.5					
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres Pattern and Color		1	0.77	8.1%
			Total	1	0.77	8.1%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	1	1.16	12.2%
			Cumulative Total	2	1.93	20.3%
Easement Acreage	9.5					
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	1000 SF	Pattern and Color	0	0.00	0.0%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

Photo Reference Photos



PP1 - MY -- 00 - 3/21/17



PP2 - MY -- 00 - 3/21/17



PP3 - MY -- 00 - 3/21/17



PP1-MY-05-9/13/21



PP2 - MY - 05 - 9/13/21



PP3-MY-05-9/13/21



PP4 - MY-00 - 3/21/17



PP5-MY-00-3/21/17



PP6-MY-00-3/21/17



PP4-MY-05-9/13/21



PP5-MY-05-9/13/21



PP6-MY-05-9/13/21

Vegetation Monitoring Plot Photos



Vegetation Plot 1 – MY-00 – 3/21/17



Vegetation Plot 2 - MY-00 - 3/21/17



Vegetation Plot 3 – MY-00 – 3/21/17



Vegetation Plot 1 – MY-05 – 7/6/21



Vegetation Plot 2 - MY-05 - 7/6/21



Vegetation Plot 3 - MY-05 - 7/6/21



Vegetation Plot 4 - MY-00 - 3/21/17



Vegetation Plot 5 – MY-00 – 3/21/17



Vegetation Plot 6 - MY-00 - 3/21/17



Vegetation Plot 4 - MY-05 - 7/6/21



Vegetation Plot 5 – MY-05 – 7/15/21



Vegetation Plot 6 – MY-05 – 7/15/21



Vegetation Plot 7 - MY-00 - 3/21/17



Vegetation Plot 8 - MY-00 - 3/21/17



Vegetation Plot 9– MY-02 – 9/10/18



Vegetation Plot 7 - MY-05 - 7/15/21



Vegetation Plot 8 - MY-05 - 9/13/21



Vegetation Plot 9 - MY-05 - 7/15/21



Vegetation Plot 10– MY-02 – 9/10/18



Vegetation Plot 10 - MY-05 - 7/15/21

APPENDIX C

Vegetation Plot Data

Table 7. Stem Count by Plot and Species																
Sandy Bridge Farm Restoration Site, DMS Proje	ect #96920															
							Curren	t Plot D	ata (MY05	2021)						
	Plot	: 01	Plot	t 02	Plot	03	Plot	04	Plot	05	Plot	06	Plot	07	Plot	08
Species	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Elm (Ulmus americana)										1	1	. 1				
Bald Cypress (Taxodium distichum)													9	9	2	. 2
Black Walnut (Juglans nigra)																
Black Willow (Salix nigra)		1	1	8		1						4				
Box Elder (Acer negundo)																
Buttonbush (Cephalanthus occidentalis)		3 3	3	1 1					1	2			4	. 9	i l	
Eastern Cottonwood (Populus deltoides)		1	1		2	2 2			2	2			1	1		
Green Ash (Fraxinus pennsylvanica)															2	. 2
Oak (Quercus sp.)							1	1								
Persimmon (Diospyros virginiana)				1 1												
Pin Oak (Quercus palustris)																
Red Chokeberry (Aronia arbutifolia)																
Red Maple (Acer rubrum)				1 1			4	4							1	1
River Birch (Betula nigra)				2 4	. 4	4	. 3	3					1	1		
Silky Dogwood (Cornus amomum)	3	3 3	3 (6 6					2	2	1	1				
Smooth Sumac (Rhus glabra)																
Sugarberry (Celtis laevigata)																
Swamp Chestnut Oak (Quercus michauxii)																
Sycamore (Platanus occidentalis)]	1	1 2										2		
Tulip Poplar (Liriodendron tulipifera)																
Water Tupelo (Nyssa aquatica)															1	1
Willow Oak (Quercus phellos)											1	1			2	. 2
Witch Hazel (Hamamelis virginiana)																
Unknown																
Stem count	6	9	12	23	6	7	8	8	5	7	3	7	15	22	8	8
size (ares)	1		1		1		1		1		1		1		1	
size (ACRES)	0.0	25	0.0	25	0.0	25	0.02	25	0.02	25	0.0	25	0.02	25	0.02	25
Species count	2	5	6	7	2	3	3	3	3	4	3	4	4	5	5	5
Stems per ACRE	243	364	486	931	243	283	324	324	202	283	121	283	607	890	324	324

Table 7. Stem Count by Plot and Species														
Sandy Bridge Farm Restoration Site, DMS Proje	ect #96920													
	Curre	nt Plot D	ata (MY05 2	2021)			-		Annual	Means				
	Plot	09	Plot	Plot 10		2021)	MY03 (2019)		MY02 (2018)		MY01 (2017)		MY00 (2017)	
Species	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Elm (Ulmus americana)			2	2 2	3	4	6	7	6	6	7	7		
Bald Cypress (Taxodium distichum)					11	11					1	1		
Black Walnut (Juglans nigra)										1				
Black Willow (Salix nigra)						14		2		8		1		
Box Elder (Acer negundo)		3		5		8		15	8	8	9	9		
Buttonbush (Cephalanthus occidentalis)	1	2			10	17	8	10	9	9	16	16		
Eastern Cottonwood (Populus deltoides)					5	6	7	8	13	13				
Green Ash (Fraxinus pennsylvanica)	11	11	1	1	14	14	14	14					4	4
Oak (Quercus sp.)					1	1			1	1				
Persimmon (Diospyros virginiana)					1	1	1	1	2	2	2	2		
Pin Oak (Quercus palustris)									6	6	2	2		
Red Chokeberry (Aronia arbutifolia)	4	4			4	4	6	6	6	6	9	9		
Red Maple (Acer rubrum)		1			6	7	6	8	11	12	11	11		
River Birch (Betula nigra)					10	12	11	14	21	22	13	13		
Silky Dogwood (Cornus amomum)	4	5	1	1	17	18	20	24			1	2		
Smooth Sumac (Rhus glabra)									3	4	4	4		
Sugarberry (Celtis laevigata)							3	3	10	10	3	3		
Swamp Chestnut Oak (Quercus michauxii)	2	2	6	6	8	8	10	10	5	12	3	5		
Sycamore (Platanus occidentalis)	1	3	2	2 2	4	10	5	10	1	1	6	6	1	1
Tulip Poplar (Liriodendron tulipifera)							1	1	7	7	6	6		
Water Tupelo (Nyssa aquatica)					1	1					1	1		
Willow Oak (Quercus phellos)	1	1			4	4	6	6						
Witch Hazel (Hamamelis virginiana)														
Unknown											3	3	139	139
Stem count	24	32	12	17	99	140	104	139	109	128	97	101	144	144
size (ares)	size (ares) 1		1		10		10		10		8		8	
size (ACRES)	0.02	25	0.0	25	0.2	5	0.2	5	0.2	5	0.2	0	0.2	0
Species count	7	9	5	6	15	17	14	16	15	17	17	18	3	3
Stems per ACRE	971	1295	486	688	401	567	421	563	441	518	491	511	728	728

APPENDIX D

Stream Measurement and Geomorphology Data

Table 8. Baseline Stream Data Sun Sund Dither From Stream Data Sun	nmary	DMG	D	100000											
Sandy Bridge Farm Stream Restor: Parameter	ation Sit	e, DNIS I Pre-l	Existing	#96920 Condition	1		Reference	Reach(e	es) Data		Design		As-bui	t	
					-			(-			8				
Dimension - Riffle	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Proposed	Min	Mean	Max	n
Bankfull Width (ft)	31.5	32.9	330	34.0	4	14.8	16.7		18.6	2	15.0	15.4	17.2	18.9	2
Floodprone Width (ft)	60.9	72.9	69.3	92.0	4	>40	>47		>55	2	>38	>60	>68	>70	2
Bankfull Mean Depth (ft)	2.1	2.2	2.2	2.5	4	1.3	1.5		1.7	2	0.9	0.7	0.8	0.9	2
Bankfull Max Depth (ft)	3.1	3.4	3.4	3.7	4	1.9	2.2		2.4	2	1.3	1.5	1.5	1.5	2
Bankfull Cross-Sectional Area (ft ²)	66.6	73.2	71.2	84.0	4	25.0	25.1		25.1	2	12.7	13.2	13.5	13.8	2
Width/Depth Ratio	13.5	14.8	14.9	16.0	4	8.8	11.3		13.8	2	17.7	17.3	22.1	27.0	2
Entrenchment Ratio	1.9	2.2	2.2	2.7	4	>2.5	>2.5		>2.5	2	>2.5	3.8	4.0	4.1	2
Bank Height Ratio	1.1	1.4	1.3	1.7	4	1.2	1.4		1.5	2	1.0	1.0	1.0	1.0	2
Pattern															
Channel Beltwidth (ft)		*			60				1	35-60	35		60	2	
Radius of Curvature (ft)		*			16			87	1	30-50	30		50	2	
Rc:Bankfull width (ft/ft)			*			0.9			5.9	1	2.0-3.3	2.0		3.3	2
Meander Wavelength (ft)			*			66			191	1	134-160	134		160	2
Meander Width Ratio	1		*			4.1				1	8.9-10.7	8.9		10.7	2
							•		•			•			
Riffle Length (ft)												23	40	56	20
Riffle Slope (ft/ft)	0.000			0.010	2	0.013			0.035	2	0.002-0.008	0.000	0.006	0.014	20
Pool Length (ft)	*					14			33	2	17-55	11	22	39	20
Pool Spacing (ft)	*					50			105	2	55-90	25.9	78.3	102.2	19
Substrate and Transport Paramete	rs														
SC% / Sa% / G% / C% / B% / Be%		18%/3	9%/43%	6/1%/0%/0)%							66%	/2%/22%/10	0%/1%/0%	
d16 / d35 / d50 / d84 / d95 (mm)		0.076	5/1.2/3.3	5.2/9.4/1	8							0.06	52/0.5/17.5/2	25.5/40/90	
	T											1			
Channel length (ft)			1,47	70							1,626	1,626			
Drainage Area (SM)	1.31					1.49			1.31	1.31					
Rosgen Classification	E4-G4			C4			C4		C4						
Sinuosity	у 1.0			1.3			1.2	1.2							
Water Surface Slope (ft/ft)		0.0043			0.0050				0.0038	0.0027					

*No data shown due to channelization/lack of bed diversity

Table 9. Cross-Section Morphology Data Table	S MS Ducit	at #0.601												
Sandy Bridge Farm Stream Restoration Site, Dr	Cross-S	Section 1	(Riffl	e)		S	tation		Cr	oss-Se	ction 2	(Pool)		
Dimension and Substrate	C1035-L		1	4+75		5	tation	Station 16+40						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Bankfull Elevation	866.7	866.9	867.3	867.4	867.9	867.8		866.7	866.7	867.5	867.7	868.2	868.5	
Bankfull Width (ft)	15.4	15.7	18.1	13.8	9.9	10.5		18.8	19.6	18.6	21.0	13.6	13.5	
Floodprone Width (ft)	>80	>80	>80	>80	>80	>80		-	-	-	-	-	-	
Bankfull Mean Depth (ft)	0.9	0.9	0.8	1.0	1.4	1.3		1.4	1.4	1.4	1.3	2.0	2.0	
Bankfull Max Depth (ft)	1.5	1.7	2.0	2.1	2.2	2.1		2.7	2.7	2.2	2.7	2.4	2.5	
Bankfull Cross-Sectional Area (ft ²)	13.8	13.8	13.8	13.8	13.8	13.8		26.8	26.8	26.8	26.8	26.8	26.8	
Total Cross-Sectional Area (ft ²)	13.8	10.9	7.2	7.1	4.8	4.2		26.8	26.2	12.9	10.9	7.4	4.1	
Bankfull Width/Depth Ratio	17.3	17.9	23.6	13.4	7.1	8.1		-	-	-	-	-	-	
Bankfull Entrenchment Ratio	4.1	5.1	4.4	5.9	6.9	9.3		-	-	-	-	-	-	
Bankfull Bank Height Ratio	1.0	1.0	0.8	0.8	1.0	1.1		-	-	-	-	-	-	
d50 (mm)	35	26	0.7	0.6	4.4	0.6		-	-	-	-	-	-	
	Cross-	Section 3	3 (Riff	le)		S	tation		Cr	oss-Se	ction 4	(Pool))	
			1()1+73				Station 105+67						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Bankfull Elevation	865.3	865.3	865.2	865.2	865.2	865.4		865.3	865.16	865.1	865.4	865.6	865.8	
Bankfull Width (ft)	15.7	17.3	15.4	16.7	16.2	15.6		18.7	18.1	17.1	20.4	35.1	20.5	
Floodprone Width (ft)	>70	>70	>70	>70	>70	>70		1	-	-	-	-	-	
Bankfull Mean Depth (ft)	0.8	0.8	0.9	0.8	0.8	0.8		1.5	1.6	1.7	1.4	0.8	1.4	
Bankfull Max Depth (ft)	1.5	1.6	1.6	1.7	1.7	1.5		3.0	3.1	3.0	1.9	1.6	2.3	
Bankfull Cross-Sectional Area (ft ²)	13.1	13.1	13.1	13.1	13.1	13.1		28.8	28.8	28.8	28.8	28.8	28.8	
Total Cross-Sectional Area (ft ²)	13.1	12.4	15.1	15.1	14.4	12.2		28.8	30.7	32.1	20.7	17.8	18.1	
Bankfull Width/Depth Ratio	18.8	22.8	18.0	19.7	20.0	18.5		-	-	-	-	-	-	
Bankfull Entrenchment Ratio	4.6	4.2	4.7	4.5	4.5	4.7		-	-	-	-	-	-	
Bankfull Bank Height Ratio	1.0	1.0	1.0	0.9	1.0	0.8		-	-	-	-	-	-	
d50 (mm)	0.062	0.062	0.062	0.062	0.52	0.24		-	-	-	-	-	-	

Calculations are based on a fixed bankfull area established during the baseline survey, and the resulting bankfull elevation. Total Cross-Sectional Area represents the cross-sectional area measured from the baseline bankfull elevation.

River Besin.			Broad							
Site.			Sandy B	Bridge						
VS ID			XS1	Jildge			State-	AND WAR AND		
Drainage Ar	·ea•		837 acre	29					Va Ass	Carlo and
Data.	<i>ca.</i>		7/6/2021	1					A CALL	6 12 M 2
Date. Field Creary			T Soolir	ngor C Pristupa				a to the second		AL AN
riela Crew:			T. Seem	liger, C. Flistupa				S. P. S. Car	A Pay and	A CONTRACT
Station	Flevation			SUMMARY DATA						A CAR
	868.60			Current Bankfull Flava	tion:	867.80				
0.0	868.34			Bankfull Cross-Sections	al Araa.	13.8	-C	The state		
2.0	868.54 868.57			Total Cross Sectional A		13.6				State State
0.4	868.67			Poplfull Width:	Ita:	4.2		A Startes		N/5 201
9.4	868 73			Flood Propo Aroo Flove	tion	860.0				
21.7	868.34			Flood Propa Width:	111011.	08.5		The second		Pro Calle
21.7	868.23			Floor Flore Witth: May Dopth at Bankfully	,	96.5		274		
20.4	868.06			Maan Donth at Bankfull	, 1.	2.1	Sid	DE ZARO		T Star (
29.4	867.75			Wean Depth at Dankith W / D Patio:	1.	1.5 8.1				C. S. S. S.
35.0	867.87			Fntrenchment Ratio		0.1				ANUS ST
36.6	867.90			Bank Height Patio:		9.5	1			CK10
36.5	867.90			Dank Height Katio.		1.1				A DEC A
37.2	867.32									
37.8	866.85					~				
37.9	865.72					San	dy Bridge, XS1,	Riffle		
39.0	866.03		870 -							
40.2	865.82									
41.2	865.78			-						
42.1	866.03		869 -	-						
43.2	866.51									
43.8	866.72									
45.4	866.72		868 -							
47.1	867.77									
48.4	868.14	et)		-						
49.8	868.38	(fee	867 -	-						
52.8	868.42	ис		-					~	
58.2	868.09	atic		-				K //		
63.0	868.53	levi	866 -	-						
68.2	868.56	E		-						
71.6	868.39			-						
74.20	868.35		865 -							
76.66	868.20			-						
				-						
			864 -	F		<u> </u>				
			(0 10	20	30	40	50	60	
			[Station (feet)			
					Flood Prone Area	Baseline -	MY-01	MY-02	MY-03	MY-04



River Basin:			Broad					4ANN		
Site:			Sandy I	Bridge			S 🖉	XXX		
XS ID			XS2					1 Martin	CAN A COM	
Drainage Ar	ea:		837 acr	res						
Date:			7/6/202	21				11 St		ENC NOT
Field Crew:			T. Seel	inger, C. Pristupa					Charles and the	
				0 / 1						A CASE
Station	Elevation			SUMMARY DATA				The second second		AND ALS
0.0	868.49			Current Bankfull Elevat	tion:	868.53				
0.1	868.20			Bankfull Cross-Sectiona	l Area:	26.8				
4.4	868.03			Total Cross-Sectional A	rea:	4.1	()	THE SHE		
14.3	868.20			Bankfull Width:		13.5		MARCHER		
19.5	868.00			Flood Prone Area Eleva	tion:					
22.0	867.55			Flood Prone Width:	· · ·					
25.9	867.46			Max Depth at Bankfull:		2.5	and the second	Berger 24	se 1	
30.1	867.50			Mean Depth at Bankfull	•	2.0			2-1 x	
32.8	867.77			W / D Ratio:						
33.9	867.99			Entrenchment Ratio:				a marker in		Martin and
34.9	867.30			Bank Height Ratio:					all all	
35.7	866.33									
36.6	866.08									
37.5	866.01					Con	ada Daidas VCA	Deel		
38.4	866.12					Sal	nay briage, A52,	P001		
40.3	866.09		870	<u> </u>						
42.1	866.19			-						
43.6	866.49		869	-						
45.0	866.78									
45.8	866.88		868							
47.4	867.98		000							
49.0	868.04		977	-						
53.9	867.90		80/	-						
55.4	867.80	set)		-						
56.3	868.06	(fe	, 866	-						
59.3	867.89	ion		-						
61.4	807.12)ati	865	-		· · · · · · · · · · · · · · · · · · ·				
64.1	869.10	lei		-						
65.4	868.10		864	-						
67.6	868.47			-						
68.3	868.27		863	-						
72.5	868.06		805							
76.2	867.86		0.40	-						
79.03	868.15		862					=		
17.05	000.15			0 10	20	30	40	50	60	70
							Station (feet)			
				Bankfull	Flood Prone Area	Baseline	MY-01	MY-02	—— MY-03	—— MY-04







Particle Millimeter Count Particle Size Distribution Sandy Bridge	
Silt/Clay < 0.062 S/C XS 1 Riffle	
Very Fine .062125 S 17	
Fine .12525 A 27	
Medium .2550 N	
Coarse .50 - 1 D 32 100%	→ →→
Very Coarse 1-2 S 19	
Very Fine 2 - 4 3	
Fine 4-5.7 G	
Fine 5.7 - 8 R 2 $\vec{U}_{60\%}$	MY-00
Medium 8 - 11.3 A 2	MY-01
Medium 11.3 - 16 V 2	MY-02
Coarse $16 - 22.6$ E 1	MY-04
Coarse 22.6 - 32 L	MY-05
Very Coarse 32 - 45 S 20%	
Very Coarse 45 - 64	
Small 64 - 90 C 0%	
Small 90 - 128 O 0.01 0.1 1 10 100 1000	10000
Large 128 - 180 B Particle Size - Millimeters	
Large 180 - 256 L	
Small 256 - 362 B Size (mm) Size Distribution	Туре
Small 362 - 512 L D16 0.12 mean 0.4 Vol. 1 512 1024 D D25 0.21 1 1 2.9	silt/clay 0%
Medium 512 - 1024 D D35 0.21 dispersion 3.8 V V 1024 - 2040 D D 0.6 1 0.12	sand 90%
Lrg- Very Lrg 1024 - 2048 R D50 0.6 skewness -0.13	gravel 10%
$\frac{\text{Bedrock}}{\text{Tetal}} = \frac{105}{105} \qquad D65 \qquad 0.85$	$\begin{array}{c} \text{cobble} & 0\% \\ 1 & 14m & 00/ \end{array}$
10tal 105 D84 1.0	boulder 0%
Note:	bedrock 0%
	nardpan 0%
	artificial 0%



APPENDIX E

Hydrologic Data

Sandy Bridge Farm Restoration Site 30-70 Percentile Graph WETS Station Name: Lake Lure 2, NC



Table 10. Verification of Bankfull Events Sandy Bridge Farm Restoration Site. DMS Project #96920								
Date of Occurrence	Method	Photo Number						
April 6, 2017	Onsite stream gauge							
April 24, 2017	Onsite stream gauge							
May 29, 2017	Onsite stream gauge							
August 3, 2017	Onsite stream gauge							
August 14, 2017	Onsite stream gauge							
August 15, 2017	Onsite stream gauge							
September 5, 2017	Onsite stream gauge							
October 23, 2017	Onsite stream gauge, photos taken on site	1						
February 7, 2018	Onsite stream gauge, photos taken on site	2						
February 11, 2018	Onsite stream gauge							
April 15, 2018	Onsite stream gauge							
April 24, 2018	Onsite stream gauge							
May 19, 2018	Onsite stream gauge							
May 30, 2018	Onsite stream gauge							
September 16, 2018	Onsite stream gauge							
October 11, 2018	Onsite stream gauge	3						
January 4, 2019	Onsite stream gauge							
January 20, 2019	Onsite stream gauge							
January 24, 2019	Onsite stream gauge							
February 18, 2019	Onsite stream gauge							
February 21, 2019	Onsite stream gauge							
February 22, 2019	Onsite stream gauge							
April 8, 2019	Onsite stream gauge							
May 11, 2019	Onsite stream gauge							
June 18, 2019	Onsite stream gauge							
October 31, 2019	Onsite stream gauge							
January 12, 2020	Onsite stream gauge							
January 24, 2020	Onsite stream gauge							
February 6, 2020	Onsite stream gauge							
February 13, 2020	Onsite stream gauge							
March 25, 2020	Onsite stream gauge							
April 13, 2020	Onsite stream gauge							
January 1, 2021	Onsite stream gauge							
February 15, 2021	Onsite stream gauge							
March 18, 2021	Onsite stream gauge							
March 26, 2021	Onsite stream gauge							
March 31, 2021	Onsite stream gauge							
April 10, 2021	Onsite stream gauge							
August 17, 2021	Onsite stream gauge	4						



Photo 1. Sediment on plants and wrack lines above bankfull, 10/26/2017



Photo 2. Bankfull event on site, 2/7/2018



Photo 3. Wrack lines above bankfull, 11/7/2018



Photo 4. Wrack lines above bankfull, 9/13/2021





Relative Groundwater Elevation (ft)























	Table 11. Wetland Hydrology Criteria Attainment									
	Sandy	y Bridge Fai	rm Restorat	ion Site, DN	1S Project #	<u>96920</u>				
	Greater t	han 10% Cont	inuous Satura	ition/Max Con (Percentage)	secutive Days	During Growi	ing Season			
Gauge #	MY-01 2017	MY-02 2018	MY-03 2019	MY-04 2020	MY-05 2021	MY-06 2022	MY-07 2023			
Gauge 1	Yes/30 (13.8%)	Yes/40 (18.4%)	Yes/46 (21.2%)	Yes/215 (99.1%)	Yes/217 (100.0%)					
Gauge 2	No/11 (5.1%)	Yes/35 (16.1%)	Yes/32 (14.7%)	Yes/126 (58.1%)	Yes/60 (27.6%)					
Gauge 3	Yes/110 (50.7%)	Yes/78 (35.9%)	Yes/162 (74.7%)	Yes/158 (72.8%)	Yes/55 (25.3%)					
Gauge 4	Yes/47 (21.7%)	Yes/105 (48.4%)	Yes/156 (71.9%)	Yes/158 (72.8%)	Yes/82 (37.8%)					
Gauge 5	No/11 (5.1%)	Gauge malfunction	Yes/44 (20.3%)	Yes/158 (72.8%)	Yes/84 (38.7%)					
Gauge 6	Yes/30 (13.8%)	Yes/63 (29.0%)	Yes/49 (22.6%)	Yes/209 (96.3%)	Yes/96 (44.2%)					
Gauge 7	Yes/22 (10.1%)	Yes/105 (48.4%)	Yes/162 (74.7%)	Yes/214 (98.6%)	Yes/217 (100.0%)					
Gauge 8	Yes/29 (13.4%)	Yes/43 (19.8%)	Yes/39 (18.0%)	Yes/209 (96.3%)	Yes/96 (44.2%)					
Gauge 9	No/15 (6.9%)	Yes/87 (40.1%)	Yes/40 (18.4%)	Yes/197 (90.8%)	Yes/95 (43.8%)					
Gauge 10*		No/8 (3.7%)	Yes/22 (10.1%)	Gauge malfunction	No/14 (6.5%)					
Gauge 11*		No/8 (3.7%)	Yes/25 (11.5%)	Gauge malfunction	Yes/52 (24.0%)					
Gauge 12*		Yes/38 (17.5%)	Yes/24 (11.1%)	Yes/217 (100%)	Yes/34 (15.7%)					

*=Gauge installed March 30, 2018

APPENDIX F

Other Data

Memoranda



ENGINEERS • SURVEYORS • SCIENTISTS • CONSTRUCTION MANAGERS

LANDMARK CENTER II, SUITE 220 • 4601 SIX FORKS ROAD • RALEIGH, NC 27609 • 919-783-9214 • (FAX) 919-783-9266

TO:	Harry Tsomides, NC DMS, PM Todd Tugwell, USACE
FROM:	Tim Morris, KCI
DATE:	June 28, 2021
SUBJECT:	Sandy Bridge Farm Stream and Wetland Restoration Project IRT Credit Release Meeting KCI Project Number: 20157877 DMS Project Number: 96920 USACE Action ID: 201500827 DWR# 15-0414

Present:

IRT: Todd Tugwell (USACE), Kim Browning (USACE), Casey Haywood (USACE), Erin Davis (NC DEQ – DWR)

NCDMS: Harry Tsomides, Paul Wiesner and Matthew Reid, Melonie Allen

Mitigation Provider (KCI): Tim Morris, Kevin O'Briant, Tommy Seelinger

Meeting Notes:

- The field visit was conducted on June 22, 2021 starting at 11am. The conditions were overcast at the time of the site visit. The project stream was flowing at the time of the site visit. The site is currently in Monitoring Year 5.
- The field visit encompassed the majority of the site starting at the crossing at the upstream end of the project and working south along the stream. The site walk targeted potential problem areas around Veg Plots 1, 7 and 8 as well as the diversion swale, stream and BMP area. Beaver dams were also visited.
- KCI had recently completed fence repairs associated with an overbank event where debris had pushed over small sections of fence. These fences were repaired and reinforced in anticipation of future overbank events which occur on average about 8 times per year. The fence repairs were discussed during the meeting.
- Recent beaver activity was apparent on site. This was causing backwater in the stream as

Memorandum Page 2 of 2 June 2, 2021

well as the riparian areas. Beavers were not present on June 3rd during a monitoring visit but were noted on the site on June 13th when KCI was on site to do some fence repairs. USDA Aphis was contacted and traps were set on 6/21. One beaver had been trapped on 6/22 and traps remained in place until a second beaver was trapped and removed. When trapping is completed the dams would be breached and normal water elevations would be restored.

- Beaver activity has been a problem on this site since Year 1 monitoring. Management of beavers has been continuous and expensive throughout the monitoring period.
- This site could be a difficult site for the Stewardship program because there is no funding for wildlife management and the landowner has been vocal that he is not happy about the impact to his pastures created by the ongoing beaver activity.
- KCI will continue removing beavers through Year 7 monitoring.
- There were some areas that appeared to have low stem counts or possibly low vigor in areas near VP1, VP2 and Gauge 2 as well as the rehabilitation wetland near VP7 and VP8. These areas are very wet with dense herbaceous cover. The duration of inundation is likely the cause of poor stem survival and/or vigor. These low-density areas were replanted in March of 2020 however vegetation monitoring was not conducted in 2020 to determine the success of the newly planted stems. Vegetation monitoring will continue in 2021 (Year 5).
- IRT suggested that if the rehabilitation wetland near VP 7 and VP8 turns to more of a scrubshrub or emergent wetland because of the high hydroperiod that those boundaries be defined in the monitoring reports.
- The IRT indicated that if the site were implemented today, it could be a candidate for a maximum hydroperiod as a performance standard; however, based on the IRT approved mitigation plan, the site is not subject to a maximum hydroperiod success criteria.
- At the end of the meeting, the NC IRT released project credits as proposed by NC DMS

Attachment (CCPV)

