

**As-Built Baseline Monitoring Report**

**FINAL**

**BAREFOOT SITE**

NCDMS Project # 100044 (Contract # 7418)

USACE Action ID: SAW-2018-00433

DWR Project #2018-0235

Sampson County, North Carolina

Neuse River Basin

HUC 03020201



**Provided by:**



Resource Environmental Solutions, LLC  
For Environmental Banc & Exchange, LLC  
302 Jefferson Street, Suite 110  
Raleigh, NC 27605

**April 2020**



3600 Glenwood Avenue, Suite 100  
Raleigh, NC 27612

**Corporate Headquarters**  
6575 W Loop S #300  
Bellaire, TX 77401  
Main: 713.520.5400

April 15, 2020

Lindsay Crocker  
NC DEQ Division of Mitigation Services  
217 West Jones Street  
Raleigh, NC 27604

RE: Barefoot Site: Baseline Report and As-Built Drawings (NCDMS ID 100044)

Listed below are comments provided by DMS on April 14, 2020 regarding the Barefoot Site: Baseline Report and As-Built Drawings and RES' responses.

**Baseline Report:**

1. Table 1. Update Assets to show area of wetland out to 3 significant digits (this will ensure that debit ledger matches project table and is not considered a change from Mitigation Plan).

Table 1 has been updated to show wetland area out to 3 significant figures.

2. Provide description of substitute species for planting (additional species, changes from Mitigation Plan).

A description of substitute tree species was added to Section 1.6.

3. Provide explanation when pre-condition gauge data on W2 will be available.

Pre-construction gauge data for W2 will be included with the hydrographs for GW 13 and 15 in the Year 1 Report. This has been added to Section 1.7

4. Describe the distance that the new northern ditch is located from credit and if this should affect any drainage along the asset boundary.

The as-built location of the constructed northern ditch is 45 feet closer to the easement than the proposed location. This makes the new ditch about 100 feet from the wetland area. If this change were to affect the asset boundary it would be evident in the hydroperiods of GW1, 2, and 3. This has been added to Section 1.6.

**As-Built Drawings:**

1. Clarify by crossing out any items (in red line) that were proposed in the Mitigation Plan and not conducted or installed.

Done.

2. Clarify if and why any pipes were removed and how the eastern ditch is connected to outlet.

Clarification on pipe removal was added to the redline drawings. Also the culvert which connects the eastern ditch to the ditch to the north was added to the redline drawings.

3. Clarify if flow attenuation structures were designed to specifications or any deviation (written response is fine).

All flow attenuation structures were built as designed.

**Table of Contents**

1.0 Project Summary..... 2  
1.1 Project Location and Description ..... 2  
1.2 Project Goals and Objectives ..... 2  
1.3 Project Success Criteria..... 3  
Wetland Restoration Success Criteria ..... 3  
    Wetland Hydrology..... 3  
    Digital Image Stations..... 3  
Vegetation Success Criteria..... 4  
1.4 Project Components ..... 4  
1.5 Wetland Design/Approach ..... 4  
1.6 Construction and As-Built Conditions ..... 4  
1.7 Baseline Monitoring Performance (MY0)..... 5  
    Vegetation ..... 5  
    Wetland Hydrology..... 5  
2.0 Methods ..... 6  
3.0 References..... 6

**Appendix A: Background Tables**

- Table 1: Project Mitigation Components
- Table 2: Project Activity and Reporting History
- Table 3: Project Contacts Table
- Table 4: Project Background Information Table
- Figure 1: Site Location Map

**Appendix B: Visual Assessment Data**

- Figure 2: Current Conditions Plan View
- Table 5. Vegetation Condition Assessment
- Vegetation Plot Photos
- As-Built Drone Photos

**Appendix C: Vegetation Plot Data**

- Table 6: Planted Species Summary
- Table 7: Vegetation Plot Mitigation Success Summary
- Table 8. Stem Count Total and Planted by Plot Species
- Table 9. Random Vegetation Monitoring Plot Data

**Appendix D: As-Built Plan Sheets**

- Barefoot As-Built Survey
- Barefoot As-Built Redlines

## **1.0 Project Summary**

### ***1.1 Project Location and Description***

The Barefoot Project (“Project”) is located within a rural watershed in Sampson County, North Carolina approximately two miles west of Newton Grove and six miles southeast of Peacocks Crossroads. The Project lies within the Neuse River Basin, North Carolina Division of Water Resources (NCDWR) sub-basin 03-04-04 and United States Geological Survey (USGS) 8-digit hydrologic unit code (HUC) 03020201. The Project proposes to re-establish 23.23 acres of non-riparian wetlands within a 123-acre drainage area. The Project is located in the Rolling Coastal Plain level IV ecoregion within the Southeastern Plains level III ecoregion.

The Project area is comprised of a 33.29-acre easement involving a drained mineral flat wetland area, which eventually drains into Mill Creek and later the Neuse River. The wetland mitigation components are summarized in **Table 1**. The Project is located west of Warren Mill Road (SR 1647) and north of Harnett Dunn Highway (Hwy 55) and is accessible from Warren Mill Road. Coordinates for the Project areas are as follows: 35.253742, -78.392667.

The Project area is comprised of one contiguous non-riparian wetland area, that drains to Mill Creek and ultimately to the Neuse River. The total drainage area for the Project is 123 acres (0.19 mi<sup>2</sup>). Primary land use within the drainage area consists of approximately 73 percent forest and 27 percent agricultural land. Impervious area is not present in the drainage area of the Project. Within the agricultural land use, row crops make up 100 percent of the area. Although the project watershed is primarily forested, the majority of the agricultural areas within the watershed are in close proximity to the Project and are drained via ditches and drain tiles, which plays a significant role in the past degradation of the Project wetlands. Historic land use within the immediate project area was primarily crop production and silviculture. These activities negatively impacted both water quality and habitat within the project area.

The primary wetland re-establishment activities included:

- The plugging and backfilling of ditches in and around the cultivated field,
- Removing/plugging all of the drain tiles within the agricultural field,
- Plugging and backfilling the ditches on two sides of the cut-over,
- Removal of spoil berms to reconnect the Project to its historical watershed,
- Creation of shallow depressional features typical of the community type, and
- Regraded areas of cut and fill along interior ditches to create a continuous wetland flat system.

The Site is to be monitored on a regular basis throughout the seven-year post-construction monitoring period, or until performance standards are met. Upon approval for closeout by the Interagency Review Team (IRT), the Site will be transferred to the NCDEQ Stewardship Program. The NCDEQ Stewardship Program will be responsible for periodic inspection of the Site to ensure that restrictions required in the Conservation Easement or the deed restriction document(s) are upheld.

### ***1.2 Project Goals and Objectives***

The Barefoot Wetland Restoration Project was identified as a wetland restoration opportunity to improve water quality, habitat, and hydrology within the Neuse 01 River Basin. Specific, attainable goals and objectives were realized by the Project. These goals clearly address the degraded water quality and nutrient input from farming that were identified as major watershed stressors in the 2010 Neuse River RBRP (amended in 2018). The Project addresses outlined RBRP Goal 2.

The project goals are:

- Reduce sediment and nutrient input into downslope receiving streams by limited runoff and sediment into connecting ditches,
- Improve filtration of runoff in project drainage area,
- Re-establish a historical aquatic resource into a functioning non-riparian wetland, and
- Improve aquatic and terrestrial habitat.

The project goals were addressed through the following project objectives:

- Convert active row crop land to a nonriverine hardwood forest,
- Plug, fill, and stabilize existing ditches and drainage tiles,
- Treat exotic invasive species,
- Provide habitat and hydrologic connectivity to a larger wetland community, and
- Establish a permanent conservation easement on the Project.

The Project brings functional uplift, benefits, and improvements to the project area and adjacent forests. Restoration of wetland hydrology and reconnection with the supplying watershed has re-established wetlands lost to past agricultural practices, and conversion of agricultural lands has reduced sediment and nutrients contributed to downstream systems. Planting of native species and control of invasives has restored terrestrial habitat, and reconnection of the project area with the adjacent forested wetlands has provided a source of native flora and fauna for the project area.

### ***1.3 Project Success Criteria***

The success criteria for the Project follows the 2016 USACE Wilmington District Stream and Wetland Compensatory Mitigation Update and subsequent agency guidance. Vegetation plot data will be reported in Monitoring Years 0, 1, 2, 3, 5, and 7. Wetland hydrology and visual monitoring will be reported annually. Specific success criteria components are presented below.

#### ***Wetland Restoration Success Criteria***

##### Wetland Hydrology

The NRCS provides a current WETS table for Sampson County upon which to base a normal rainfall amount and average growing season. The closest comparable data station was determined to be WETS station Clinton 2 NE in Clinton NC (NRCS, n.d.). This station is located off Faison Highway near the Timberlake Golf Club approximately 17 miles south-southeast of the proposed mitigation project. The growing season for Sampson County is 254 days long, extending from March 13 to November 22, and is based on a daily minimum temperature greater than 28 degrees Fahrenheit occurring in five of ten years.

Because of the surface roughing and shallow depressions, a range of hydroperiods with areas of seasonal inundation is expected. The target hydroperiod is ten percent (approximately 26 days) for the duration of the monitoring period.

##### Digital Image Stations

The visual assessments include vegetation density, vigor, invasive species, and easement encroachments. Visual assessments of wetland success include an area walkthrough and structure and gauge inspection. Digital images will be taken at fixed representative locations to record each monitoring event, as well as any noted problem areas or areas of concern. Results of visual monitoring will be presented in a plan view exhibit with a brief description of problem areas and digital images. A series of images over time should

indicate successional maturation of wetland vegetation.

### ***Vegetation Success Criteria***

Specific and measurable success criteria for plant density within the wetland areas on the Project will follow IRT Guidance. The interim measures of vegetative success for the Project will be the survival of at least 320 planted three-year old trees per acre at the end of Year 3, five-year old trees at seven feet in height at the end of Year 5, and the final vegetative success criteria will be 210 trees per acre with an average height of ten feet at the end of Year 7. Volunteer trees will be counted, identified to species, and included in the yearly monitoring reports, and may be counted towards the success criteria of total planted stems if appropriate for the community type. Moreover, any single species can only account for up to 50 percent of the required number of stems within any vegetation plot. Any stems in excess of 50 percent will be shown in the monitoring table but will not be used to demonstrate success.

### ***1.4 Project Components***

The Project presents 23.238 acres of proposed non-riparian wetland re-establishment, generating 19.942 Wetland Mitigation Units (WMU) (**Table 1**). This is derived from the mitigation plan which was consistent with the February 22, 2018 Post Contract IRT Meeting Minutes and IRT response emails.

<b>Wetland ID</b>	<b>Mitigation Approach</b>	<b>Acres</b>	<b>Ratio</b>	<b>Non-Riparian Wetland Mitigation Units</b>
Wetland 1	Re-establishment	16.645	1:1	16.645
Wetland 2	Re-establishment	6.593	2:1	3.297
<b>Total</b>		<b>23.238</b>		<b>19.942</b>

### ***1.5 Wetland Design/Approach***

The Barefoot Mitigation Project provides 19.94 wetland mitigation units through wetland re-establishment. The existing agricultural fields and clear-cut on the Project were re-established by restoring the hydrology, restoring vegetation in the agricultural field, and providing long-term protection. Wetland restoration design activities included: plugging the interior ditches and all ditches surrounding the agricultural fields, removing/plugging the drain tiles, removing spoil along the ditches, and limited grading of the area to reconstruct historical contours that include shallow depressions in the nearly level topography. Additionally, the ditch to the north of W1 was designed to be relocated approximately 95 feet north of the present location to allow continued use of the agricultural fields north of the Project, but to also limit drainage effect on the restored area. The field was planted with trees and a permanent seed mix. No additional plantings within the clear-cut were anticipated to be necessary. A ratio of 1:1 is used within re-established area of W1, which totals 16.64 acres. Within W2, wetland re-establishment at a ratio of 2:1 is used as hydrology is being re-established through the plugging of ditches, but existing vegetation is being left undisturbed. An additional buffer of 50 feet around the area of wetland re-establishment may achieve wetland hydrology at a lower hydroperiod. The remaining area between that and the easement edge is not expected to achieve wetland hydrology but will act as additional buffer between the wetland area and agricultural practices outside the easement. Plan views are provided in **Figure 2** and in **Appendix D**.

### ***1.6 Construction and As-Built Conditions***

Wetland construction and planting was completed in January 2020. Overall, the Barefoot Site was built to design plans and guidelines. A few minor adjustments, however, were made to the plans during

construction. The ditch directly north of the easement was constructed about 45 feet closer to the easement than proposed, to ensure appropriate farm access. This makes the new ditch about 100 feet from the wetland area. A berm was added in the upland area inside the northwest corner of the easement to limit surface draining from the wetland into the new ditch. Also, the ditch directly to the east (outside of the easement) was not filled as proposed due to the discovery of drain tiles draining from the east into it and due to landowner negotiations. If there any hydrologic effects to the wetland area it will be evident in the hydroperiods of the groundwater wells on the northern and eastern edges. Lastly, a path of forest was cleared in the southwestern portion of the easement. This was done to allow access for plugging the ditch on the southern edge of W2. This area was planted the same as W1. RES does not anticipate any changes to wetland crediting despite these minor field adjustments. As for the planting plan, a few minor adjustments were made due to tree availability. Laurel oak, sweetbay, and Atlantic white cedar were not planted, and water oak, green ash, silky dogwood, buttonbush, yellow poplar, southern crabapple, and sugarberry were planted instead. The rest of the planting plan was carried out as proposed. A redline version of the as-built survey is included in **Appendix E**. Additionally, there are as-built condition drone photos in **Appendix B**.

### ***1.7 Baseline Monitoring Performance (MY0)***

The Barefoot Baseline Monitoring activities were performed in January 2020. All Baseline Monitoring data is present below and in the appendices. The Site is on track to meeting vegetation and wetland interim success criteria.

#### Vegetation

Monitoring of the 10 permanent vegetation plots and six random vegetation plots was completed during January 2020. Vegetation data are in **Appendix C**, associated photos are in **Appendix B**, and plot locations are in **Appendix B**. MY0 monitoring data indicates that all plots are exceeding the interim success criteria of 320 planted stems per acre. Planted stem densities ranged from 809 to 1,983 planted stems per acre with a mean of 1,210 planted stems per acre across the permanent plots. A total of 11 species were documented within the plots. Volunteer species were not noted at baseline monitoring but are expected to establish in upcoming years. The average stem height in the permanent vegetation plots was 1.6 feet. Five of the six random plots were located in planted stem areas and one was located in the wooded section of W2 (as requested by the IRT). The stem densities in the random plots located in planted areas ranged from 809 to 1,416 with an average height of 1.5 feet. The stem density of the random plot in the wooded section of W2 was 4,856 with an average height of 12.9 feet.

Visual assessment of vegetation outside of the monitoring plots indicates that the herbaceous vegetation is becoming well established throughout the project where standing water is not present.

#### Wetland Hydrology

There are 17 groundwater wells at the Barefoot Site to monitor wetland hydrology. Four of the groundwater wells were installed pre-construction and the rest were installed in January 2020. Eleven of the wells are located in W1, four are in W2, and two are outside of the wetland crediting area. Pre-construction data from W2 will be included with the hydrographs in the Year 1 Report as requested by DWR. Exact well locations can be found on **Figure 2**, well elevations are in the as-built survey, and wetland hydrology data will be included subsequent monitoring reports.

## **2.0 Methods**

Vegetation success is being monitored at 10 permanent monitoring plots and six random monitoring plots. Vegetation plot monitoring follows the CVS-EEP Level 2 Protocol for Recording Vegetation, version 4.2 (Lee et al. 2008) and includes analysis of species composition and density of planted species. Data are processed using the CVS data entry tool. In the field, the four corners of each plot were permanently marked with PVC at the origin and metal conduit at the other corners. Photos of each plot are to be taken from the origin during vegetation monitoring. Additionally, the six random monitoring plots are to be surveyed, in different locations, during each vegetation monitoring event. One of the six random plots is to be in the wooded section of W2 to document the change in community after the hydrologic uplift. The random plots will be 100 square meters with varying dimensions. The species and height of the trees as well as the location of the plot will be recorded during each monitoring event.

Wetland hydrology is monitored to document groundwater levels in the wetland restoration areas (Groundwater Wells 16 and 17 are located outside of the crediting areas). This is accomplished with 17 automatic pressure transducer gauges (located in groundwater wells) that record daily groundwater levels. One automatic pressure transducer is installed above ground for use as a barometric reference. Gauges are downloaded quarterly and wetland hydroperiods are calculated during the growing season. Gauge installation followed current regulatory guidance. Visual observations of primary and secondary wetland hydrology indicators are also recorded during quarterly site visits.

## **3.0 References**

- Griffith, G.E., J.M.Omernik, J.A. Comstock, M.P. Schafale, W.H.McNab, D.R.Lenat, T.F.MacPherson, J.B. Glover, and V.B. Shelburne. (2002). Ecoregions of North Carolina and South Carolina, (color Poster with map, descriptive text, summary tables, and photographs): Reston, Virginia, U.S. Geological Survey (map scale 1:1,500,000).
- Lee Michael T., Peet Robert K., Roberts Steven D., and Wentworth Thomas R., 2008. *CVS-EEP Protocol for Recording Vegetation Level*. Version 4.2
- Peet, R.K., Wentworth, T.S., and White, P.S. (1998), *A flexible, multipurpose method for recording vegetation composition and structure*. *Castanea* 63:262-274
- Resource Environmental Solutions (2019). Barefoot Site Final Mitigation Plan.
- Schafale, M.P. 2012. Classification of the Natural Communities of North Carolina, Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, NCDENR, Raleigh, NC.
- USACE. (2016). Wilmington District Stream and Wetland Compensatory Mitigation Update. NC: Interagency Review Team (IRT).



# **Appendix A**

## Background Tables

**Table 1. Barefoot (ID-10044) - Mitigation Assets and Components**

Project Segment	Existing Footage or Acreage	Mitigation Plan Footage or Acreage	Mitigation Category	Restoration Level	Priority Level	Mitigation Ratio (X:1)	Mitigation Plan Credits		As-Built Footage or Acreage	Comments
No Stream Mitigation										
Wetland W1	0	16.645	NR	Re-establishment		1.000	16.645		16.645	Hydrologic restoration via plugging ditches and drainage tiles, planting
Wetland W2	0	6.593	NR	Re-establishment		2.000	3.297		3.297	Hydrologic restoration via plugging ditches

**Project Credits**

Restoration Level	Stream			Riparian Wetland		Non-Rip Wetland	Coastal Marsh
	Warm	Cool	Cold	Riverine	Non-Riv		
Restoration							
Re-establishment						19.942	
Rehabilitation							
Enhancement							
Enhancement I							
Enhancement II							
Creation							
Preservation							
<b>TOTAL</b>						<b>19.942</b>	

**Table 2. Project Activity and Reporting History  
Barefoot Site (ID-100044)**

**Elapsed Time Since grading complete: 3 months**  
**Elapsed Time Since planting complete: 3 months**  
**Number of reporting Years<sup>1</sup>: 0**


<b>Activity or Deliverable</b>	<b>Data Collection Complete</b>	<b>Completion or Delivery</b>
Restoration Plan	NA	Jul-19
Final Design – Construction Plans	NA	Nov-19
Wetland Construction	NA	Jan-20
Bare root planting	NA	Jan-20
As-built (Year 0 Monitoring – baseline)	Jan-20	Apr-20
Year 1 Monitoring		
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		
Year 6 Monitoring		
Year 7 Monitoring		

<sup>1</sup> = The number of reports or data points produced excluding the baseline

**Table 3. Project Contacts Table  
Barefoot (ID-100044)**



<b>Designer</b>	RES / 302 Jefferson Street, Suite 110, Raleigh, NC 27605
Primary project design POC	Sam Fasking
<b>Construction Contractor</b>	RES / 302 Jefferson Street, Suite 110, Raleigh, NC 27605
Construction contractor POC	Paul Dunn
<b>Survey Contractor</b>	Matrix East, PLLC / 906 N. Queen St., Suite A, Kinston, NC 28501
Survey contractor POC	Chris Paderick, PLS
<b>Planting Contractor</b>	H&J Forestry
Planting contractor POC	Matt Hitch
<b>Seeding Contractor</b>	RES / 302 Jefferson Street, Suite 110, Raleigh, NC 27605
Contractor point of contact	
<b>Seed Mix Sources</b>	Green Resource
<b>Nursery Stock Suppliers</b>	Arborgen
<b>Monitoring Performers</b>	RES / 302 Jefferson Street, Suite 110, Raleigh, NC 27605
Wetland Monitoring POC	Ryan Medic (919) 741-6268
Vegetation Monitoring POC	

Table 4. Project Background Information			
Project Name		Barefoot	
County		Sampson	
Project Area (acres)		32.29	
Project Coordinates (latitude and longitude)		Latitude: 35.4754 N Longitude: -78.3117 W	
Planted Acreage (Acres of Woody Stems Planted)		22.94	
Project Watershed Summary Information			
Physiographic Province		Coastal Plain	
River Basin		Neuse	
USGS Hydrologic Unit 8-digit	03020201	USGS Hydrologic Unit 14-digit	03020201150040
DWR Sub-basin		03-04-04	
Project Drainage Area (Acres and Square Miles)		123 ac (0.19 sqmi)	
Project Drainage Area Percentage of Impervious Area		0%	
CGIA Land Use Classification		Forest (73%) Agriculture (27%)	
Wetland Summary Information			
Parameters	Wetland 1		Wetland 2
Size of Wetland (acres)	16.64		6.59
Wetland Type (non-riparian, riparian riverine or riparian non-riverine)	non-riparian		non-riparian
Mapped Soil Series	Rains/Foreston		Rains
Drainage class	Poor		Poor
Soil Hydric Status	Hydric/Nonhydric		Hydric
Source of Hydrology	Groundwater		Groundwater
Restoration or enhancement method (hydrologic, vegetative etc.)	Hydrologic & vegetative restoration		Hydrologic restoration
Regulatory Considerations			
Parameters	Applicable?	Resolved?	Supporting Docs?
Water of the United States - Section 404	Yes	Yes	SAW-2018-00433
Water of the United States - Section 401	No	N/A	N/A
Endangered Species Act	Yes	Yes	USFWS (Corr. Letter)
Historic Preservation Act	Yes	Yes	SHPO (Corr. Letter)
Coastal Zone Management Act (CZMA or CAMA)	No	N/A	N/A
FEMA Floodplain Compliance	No	N/A	N/A
Essential Fisheries Habitat	No	N/A	N/A



**Legend**

- Proposed Easement
- Service Area - 03020201
- TLW - 03020201150040



**Figure 1 - Vicinity Map**  
**Barefoot Mitigation Site**  
 Sampson County, North Carolina


Date: 2/27/2019
Drawn by: SCF
Checked by: JRM
1 inch = 1,000 feet



Document Path: S:\GIS\ES\GIS\Projects\Barefoot\BarefootMitigationPlan\Figures\1\_VicinityMap.mxd

# **Appendix B**

## Visual Assessment Data



**Figure 2**

Current Conditions  
Plan View

MY0 2020

Barefoot  
Mitigation Site

Sampson County, NC

Date: 3/31/2020

Drawn by: RTM

Lat: 35.255825


Long: -78.390648

**LEGEND**

- Conservation Easement
- Wetland Treatment**
- Re-establishment (1:1)
- Re-establishment (2:1)
- Fixed Vegetation Plot
- Random Vegetation Plot
- Constructed Ditch
- Filled Ditch
- Plugged Drain Tile
- No Treatment
- Groundwater Well

**Vegetation Condition Assessment**

Invasive Species	Target Community		
	Present	Marginal	Absent
Absent	No Fill		
Present			





**Table 5**

**Vegetation Condition Assessment**

**Planted Acreage<sup>1</sup>**

**22.94**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas		0.1 acres	Red Simple Hatch	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Orange Simple Hatch	0	0.00	0.0%
				<b>Total</b>		0.0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Orange Simple Hatch	0	0.00	0.0%
				<b>Cumulative Total</b>		0.0%

**Easement Acreage<sup>2</sup>**

**14**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern <sup>4</sup>	Areas or points (if too small to render as polygons at map scale).	1000 SF	Yellow Crosshatch	0	0.00	0.0%
5. Easement Encroachment Areas <sup>3</sup>	Areas or points (if too small to render as polygons at map scale).	none	Red Simple Hatch	0	0.00	0.0%

<sup>1</sup> = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.

<sup>2</sup> = The acreage within the easement boundaries.

<sup>3</sup> = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1,2 or 3) as well as a parallel tally in item 5.

<sup>4</sup> = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern species are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by EEP such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likely trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in *red italics* are of particular interest given their extreme risk/threat level for mapping as points where isolated specimens are found, particularly early in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolizing invasives polygons, particularly for situations where the condition for an area is somewhere between isolated specimens and dense, discreet patches. In any case, the point or polygon/area feature can be symbolized to describe things like high or low concern and species can be listed as a map inset, in legend items if the number of species are limited or in the narrative section of the executive summary.

**Barefoot MY0 Permanent Vegetation Monitoring Plot Photos**



Vegetation Plot 1




Vegetation Plot 2



Vegetation Plot 3




Vegetation Plot 4



Vegetation Plot 5



Vegetation Plot 6




Vegetation Plot 7



Vegetation Plot 8



Vegetation Plot 9



Vegetation Plot 10

# Barefoot MY0 Random Vegetation Monitoring Plot Photos



Random Vegetation Plot 1



Random Vegetation Plot 2



Random Vegetation Plot 3



Random Vegetation Plot 4



Random Vegetation Plot 5



Random Vegetation Plot 6

**Barefoot As-Built Drone Photos**



Looking south at W1 (1/31/2020)



Looking west at W2 (1/31/2020)



Looking northeast at W1 (1/31/2020)



Looking west at W1 (1/31/2020)



# **Appendix C**

## Vegetation Plot Data

**Table 6. Planted Species Summary**

Common Name	Scientific Name	Total Stems Planted
Swamp Chestnut Oak	<i>Quercus michauxii</i>	6,000
Baldcypress	<i>Taxodium distichum</i>	5,000
Wax Myrtle	<i>Morella cerifera</i>	4,320
Willow Oak	<i>Quercus phellos</i>	4,000
Cherrybark Oak	<i>Quercus pagoda</i>	3,000
Water Oak	<i>Quercus nigra</i>	2,500
Green Ash	<i>Fraxinus pennsylvanica</i>	2,400
Silky Dogwood	<i>Cornus amomum</i>	2,000
Buttonbush	<i>Cephalanthus occidentalis</i>	2,000
Yellow Poplar	<i>Liriodendron tulipifera</i>	1,000
Southern Crab Apple	<i>Malus angustifolia</i>	800
Sugarberry	<i>Celtis laevigata</i>	350
Blackgum	<i>Nyssa sylvatica</i>	40
<b>Total</b>		33,410
Planted Area		22.94
As-built Planted Stems/Acre		1,456

**Table 7. Vegetation Plot Mitigation Success Summary**

Plot #	Planted Stems/Acre	Volunteer Stems/Acre	Total Stems/Acre	Success Criteria Met?	Average Planted Stem Height (ft)
1	1497	0	1497	Yes	1.7
2	809	0	809	Yes	1.6
3	1133	0	1133	Yes	1.6
4	1093	0	1093	Yes	1.5
5	1133	0	1133	Yes	1.4
6	1983	0	1983	Yes	1.8
7	1497	0	1497	Yes	1.6
8	931	0	931	Yes	1.3
9	1052	0	1052	Yes	1.6
10	971	0	971	Yes	1.6
<b>Project Avg</b>	<b>1210</b>	<b>0</b>	<b>1210</b>	<b>Yes</b>	<b>1.6</b>

**Table 8. Stem Count Total and Planted by Plot Species**

Barefoot			Current Plot Data (MY0 2020)																											Annual Means								
Scientific Name	Common Name	Species Type	100044-01-0001			100044-01-0002			100044-01-0003			100044-01-0004			100044-01-0005			100044-01-0006			100044-01-0007			100044-01-0008			100044-01-0009			100044-01-0010			MY0 (2020)					
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T			
Cephalanthus occidentalis	common buttonbush	Shrub																3	3	3	1	1	1	3	3	3	1	1	1							8	8	8
Cornus amomum	silky dogwood	Shrub				5	5	5	3	3	3	2	2	2	1	1	1							3	3	3	7	7	7	2	2	2				24	24	24
Fraxinus pennsylvanica	green ash	Tree	3	3	3	2	2	2	5	5	5	11	11	11	7	7	7	1	1	1	3	3	3	1	1	1										33	33	33
Liriodendron tulipifera	tuliptree	Tree	1	1	1							1	1	1										13	13	13										15	15	15
Malus angustifolia	southern crabapple	Tree	7	7	7				1	1	1																2	2	2							10	10	10
Morella cerifera	wax myrtle	shrub	2	2	2				6	6	6	2	2	2	11	11	11	3	3	3				7	7	7	1	1	1	4	4	4				36	36	36
Quercus	oak	Tree	7	7	7	1	1	1				1	1	1	3	3	3	8	8	8																20	20	20
Quercus michauxii	swamp chestnut oak	Tree	3	3	3													17	17	17	9	9	9													29	29	29
Quercus nigra	water oak	Tree										1	1	1	2	2	2																			3	3	3
Quercus pagoda	cherrybark oak	Tree	2	2	2	1	1	1				1	1	1																						4	4	4
Quercus phellos	willow oak	Tree	12	12	12										2	2	2	16	16	16	11	11	11													41	41	41
Taxodium distichum	bald cypress	Tree				11	11	11	13	13	13	8	8	8	2	2	2							9	9	9	15	15	15	18	18	18				76	76	76
<b>Stem count</b>			37	37	37	20	20	20	28	28	28	27	27	27	28	28	28	49	49	49	37	37	37	23	23	23	26	26	26	24	24	24				299	299	299
<b>size (ares)</b>			1			1			1			1			1			1			1			1			1			10								
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.25								
<b>Species count</b>			8	8	8	5	5	5	5	5	5	8	8	8	7	7	7	7	7	7	5	5	5	5	5	5	5	5	5	3	3	3	12	12	12			
<b>Stems per ACRE</b>			1497	1497	1497	809	809	809	1133	1133	1133	1093	1093	1093	1133	1133	1133	1983	1983	1983	1497	1497	1497	931	931	931	1052	1052	1052	971	971	971	1210	1210	1210			

**Table 9. Random Vegetation Monitoring Plot Data (W1)**

Random Plot 1		
#	Species	Height (cm)
1	<i>Cornus amomum</i>	50
2	<i>Quercus michauxii</i>	55
3	<i>Quercus michauxii</i>	13
4	<i>Quercus phellos</i>	63
5	<i>Quercus phellos</i>	76
6	<i>Taxodium distichum</i>	35
7	<i>Quercus michauxii</i>	55
8	<i>Fraxinus pennsylvanica</i>	89
9	<i>Quercus phellos</i>	38
10	<i>Quercus phellos</i>	71
11	<i>Quercus phellos</i>	68
12	<i>Taxodium distichum</i>	35
13	<i>Fraxinus pennsylvanica</i>	58
14	<i>Quercus spp.</i>	25
15	<i>Quercus michauxii</i>	63
16	<i>Quercus michauxii</i>	66
17	<i>Quercus michauxii</i>	46
18	<i>Quercus phellos</i>	69
19	<i>Quercus michauxii</i>	36
20	<i>Cornus amomum</i>	50
<b>Stems/Acre</b>	809	
<b>Average Height (cm)</b>	53	
<b>Average Height (ft)</b>	1.7	
<b>Plot Size (m)</b>	25 x 4	

Random Plot 2		
#	Species	Height (cm)
1	<i>Quercus michauxii</i>	56
2	<i>Quercus michauxii</i>	51
3	<i>Quercus michauxii</i>	25
4	<i>Quercus lyrata</i>	58
5	<i>Quercus lyrata</i>	61
6	<i>Quercus lyrata</i>	53
7	<i>Taxodium distichum</i>	50
8	<i>Quercus michauxii</i>	50
9	<i>Quercus michauxii</i>	43
10	<i>Quercus spp.</i>	48
11	<i>Taxodium distichum</i>	41
12	<i>Taxodium distichum</i>	35
13	<i>Taxodium distichum</i>	66
14	<i>Quercus spp.</i>	64
15	<i>Quercus phellos</i>	33
16	<i>Quercus lyrata</i>	38
17	<i>Quercus lyrata</i>	41
18	<i>Quercus phellos</i>	51
19	<i>Quercus spp.</i>	46
20	<i>Quercus spp.</i>	66
21	<i>Taxodium distichum</i>	56
22	<i>Taxodium distichum</i>	45
23	<i>Quercus michauxii</i>	56
24	<i>Quercus spp.</i>	51
25	<i>Taxodium distichum</i>	43
26	<i>Quercus lyrata</i>	35
27	<i>Quercus lyrata</i>	41
28	<i>Quercus lyrata</i>	61
29	<i>Quercus lyrata</i>	50
30	<i>Quercus phellos</i>	58
31	<i>Quercus michauxii</i>	61
32	<i>Quercus michauxii</i>	58
33	<i>Cornus amomum</i>	69
34	<i>Quercus michauxii</i>	51
35	<i>Quercus michauxii</i>	13
<b>Stems/Acre</b>	1416	
<b>Average Height (cm)</b>	49	
<b>Average Height (ft)</b>	1.6	
<b>Plot Size (m)</b>	25 x 4	

Random Plot 3		
#	Species	Height (cm)
1	<i>Fraxinus pennsylvanica</i>	76
2	<i>Morella cerifera</i>	25
3	<i>Quercus spp.</i>	20
4	<i>Quercus spp.</i>	20
5	<i>Taxodium distichum</i>	33
6	<i>Cephalanthus occidentalis</i>	45
7	<i>Taxodium distichum</i>	25
8	<i>Cornus amomum</i>	46
9	<i>Fraxinus pennsylvanica</i>	40
10	<i>Taxodium distichum</i>	68
11	<i>Cornus amomum</i>	43
12	<i>Quercus phellos</i>	38
13	<i>Fraxinus pennsylvanica</i>	58
14	<i>Cephalanthus occidentalis</i>	36
15	<i>Quercus spp.</i>	41
16	<i>Cephalanthus occidentalis</i>	51
17	<i>Quercus spp.</i>	43
18	<i>Cornus amomum</i>	38
19	<i>Quercus phellos</i>	40
20	<i>Morella cerifera</i>	50
21	<i>Morella cerifera</i>	76
22	<i>Fraxinus pennsylvanica</i>	51
23	<i>Cornus amomum</i>	38
24	<i>Fraxinus pennsylvanica</i>	43
25	<i>Taxodium distichum</i>	38
26	<i>Cornus amomum</i>	50
27	<i>Taxodium distichum</i>	30
28	<i>Morella cerifera</i>	30
29	<i>Cephalanthus occidentalis</i>	50
<b>Stems/Acre</b>	1174	
<b>Average Height (cm)</b>	43	
<b>Average Height (ft)</b>	1.4	
<b>Plot Size (m)</b>	25 x 4	

Random Plot 4		
#	Species	Height (cm)
1	<i>Morella cerifera</i>	55
2	<i>Morella cerifera</i>	25
3	<i>Cephalanthus occidentalis</i>	41
4	<i>Taxodium distichum</i>	38
5	<i>Cephalanthus occidentalis</i>	51
6	<i>Morella cerifera</i>	38
7	<i>Cornus amomum</i>	40
8	<i>Morella cerifera</i>	25
9	<i>Taxodium distichum</i>	56
10	<i>Morella cerifera</i>	41
11	<i>Morella cerifera</i>	30
12	<i>Fraxinus pennsylvanica</i>	38
13	<i>Morella cerifera</i>	30
14	<i>Cephalanthus occidentalis</i>	38
15	<i>Quercus spp.</i>	43
16	<i>Fraxinus pennsylvanica</i>	41
17	<i>Taxodium distichum</i>	30
18	<i>Cornus amomum</i>	51
19	<i>Morella cerifera</i>	38
20	<i>Cephalanthus occidentalis</i>	43
<b>Stems/Acre</b>	809	
<b>Average Height (cm)</b>	40	
<b>Average Height (ft)</b>	1.3	
<b>Plot Size (m)</b>	25 x 4	

Table 9. Random Vegetation Monitoring Plot Data (W2)

Random Plot 5		
#	Species	Height (cm)
1	<i>Morella cerifera</i>	36
2	<i>Taxodium distichum</i>	42
3	<i>Taxodium distichum</i>	45
4	<i>Taxodium distichum</i>	41
5	<i>Taxodium distichum</i>	75
6	<i>Taxodium distichum</i>	50
7	<i>Taxodium distichum</i>	32
8	<i>Morella cerifera</i>	20
9	<i>Taxodium distichum</i>	65
10	<i>Taxodium distichum</i>	47
11	<i>Taxodium distichum</i>	80
12	<i>Taxodium distichum</i>	49
13	<i>Taxodium distichum</i>	39
14	<i>Taxodium distichum</i>	42
15	<i>Morella cerifera</i>	52
16	<i>Taxodium distichum</i>	47
17	<i>Taxodium distichum</i>	76
18	<i>Taxodium distichum</i>	56
19	<i>Taxodium distichum</i>	54
20	<i>Taxodium distichum</i>	51
21	<i>Taxodium distichum</i>	51
22	<i>Morella cerifera</i>	40
23	<i>Morella cerifera</i>	32
<b>Stems/Acre</b>	931	
<b>Average Height (cm)</b>	49	
<b>Average Height (ft)</b>	1.6	
<b>Plot Size (m)</b>	25 x 4	


Random Plot 6		
#	Species	Height (cm)
1	<i>Persea borbonia</i>	220
2	<i>Rhus coppallinum</i>	530
3	<i>Liquidambar styraciflua</i>	500
4	<i>Ilex opaca</i>	60
5	<i>Rhus coppallinum</i>	500
6	<i>Cyrilla racemiflora</i>	800
7	<i>Rhus coppallinum</i>	450
8	<i>Persea borbonia</i>	60
9	<i>Persea borbonia</i>	40
10	<i>Ilex opaca</i>	45
11	<i>Cyrilla racemiflora</i>	400
12	<i>Persea borbonia</i>	55
13	<i>Liquidambar styraciflua</i>	600
14	<i>Liquidambar styraciflua</i>	230
15	<i>Cyrilla racemiflora</i>	500
16	<i>Cyrilla racemiflora</i>	600
17	<i>Persea borbonia</i>	60
18	<i>Persea borbonia</i>	125
19	<i>Persea borbonia</i>	120
20	<i>Persea borbonia</i>	85
21	<i>Clethra alnifolia</i>	210
22	<i>Acer rubrum</i>	210
23	<i>Cyrilla racemiflora</i>	650
24	<i>Cyrilla racemiflora</i>	440
25	<i>Persea borbonia</i>	100
26	<i>Cyrilla racemiflora</i>	400
27	<i>Acer rubrum</i>	168
28	<i>Cyrilla racemiflora</i>	390
29	<i>Pinus taeda</i>	260
30	<i>Acer rubrum</i>	250

Random Plot 6		
#	Species	Height (cm)
31	<i>Cyrilla racemiflora</i>	165
32	<i>Cyrilla racemiflora</i>	400
33	<i>Pinus taeda</i>	450
34	<i>Ilex opaca</i>	85
35	<i>Quercus nigra</i>	95
36	<i>Pinus taeda</i>	600
37	<i>Pinus taeda</i>	450
38	<i>Pinus taeda</i>	380
39	<i>Pinus taeda</i>	300
40	<i>Pinus taeda</i>	450
41	<i>Persea borbonia</i>	130
42	<i>Pinus taeda</i>	330
43	<i>Liquidambar styraciflua</i>	330
44	<i>Quercus nigra</i>	600
45	<i>Quercus nigra</i>	150
46	<i>Quercus nigra</i>	80
47	<i>Pinus taeda</i>	900
48	<i>Pinus taeda</i>	600
49	<i>Pinus taeda</i>	700
50	<i>Pinus taeda</i>	700
51	<i>Pinus taeda</i>	700
52	<i>Persea borbonia</i>	110
53	<i>Liquidambar styraciflua</i>	450
54	<i>Cyrilla racemiflora</i>	350
55	<i>Cyrilla racemiflora</i>	400
56	<i>Cyrilla racemiflora</i>	400
57	<i>Pinus taeda</i>	800
58	<i>Persea borbonia</i>	270
59	<i>Clethra alnifolia</i>	115
60	<i>Clethra alnifolia</i>	110

Random Plot 6		
#	Species	Height (cm)
61	<i>Clethra alnifolia</i>	115
62	<i>Clethra alnifolia</i>	110
63	<i>Clethra alnifolia</i>	105
64	<i>Persea borbonia</i>	190
65	<i>Quercus nigra</i>	380
66	<i>Persea borbonia</i>	150
67	<i>Cyrilla racemiflora</i>	370
68	<i>Liquidambar styraciflua</i>	230
69	<i>Liquidambar styraciflua</i>	400
70	<i>Liquidambar styraciflua</i>	430
71	<i>Quercus nigra</i>	260
72	<i>Ilex opaca</i>	30
73	<i>Rhus coppallinum</i>	450
74	<i>Pinus taeda</i>	650
75	<i>Persea borbonia</i>	250
76	<i>Pinus taeda</i>	600
77	<i>Pinus taeda</i>	900
78	<i>Pinus taeda</i>	900
79	<i>Pinus taeda</i>	1000
80	<i>Quercus nigra</i>	80
81	<i>Quercus nigra</i>	175
82	<i>Quercus nigra</i>	120
83	<i>Pinus taeda</i>	1000
84	<i>Pinus taeda</i>	1000
85	<i>Pinus taeda</i>	1000
86	<i>Pinus taeda</i>	650
87	<i>Pinus taeda</i>	700
88	<i>Persea borbonia</i>	133
89	<i>Cyrilla racemiflora</i>	230
90	<i>Cyrilla racemiflora</i>	400

Random Plot 6		
#	Species	Height (cm)
91	<i>Pinus taeda</i>	600
92	<i>Pinus taeda</i>	600
93	<i>Pinus taeda</i>	500
94	<i>Pinus taeda</i>	500
95	<i>Pinus taeda</i>	500
96	<i>Rhus coppallinum</i>	380
97	<i>Pinus taeda</i>	600
98	<i>Cyrilla racemiflora</i>	170
99	<i>Pinus taeda</i>	500
100	<i>Pinus taeda</i>	600
101	<i>Pinus taeda</i>	550
102	<i>Pinus taeda</i>	550
103	<i>Quercus nigra</i>	200
104	<i>Pinus taeda</i>	500
105	<i>Cyrilla racemiflora</i>	650
106	<i>Liquidambar styraciflua</i>	600
107	<i>Pinus taeda</i>	300
108	<i>Persea borbonia</i>	145
109	<i>Persea borbonia</i>	110
110	<i>Pinus taeda</i>	800
111	<i>Pinus taeda</i>	400
112	<i>Persea borbonia</i>	80
113	<i>Liquidambar styraciflua</i>	400
114	<i>Pinus taeda</i>	300
115	<i>Cyrilla racemiflora</i>	980
116	<i>Cyrilla racemiflora</i>	230
117	<i>Cyrilla racemiflora</i>	230
118	<i>Cyrilla racemiflora</i>	500
119	<i>Cyrilla racemiflora</i>	550
120	<i>Cyrilla racemiflora</i>	550
<b>Stems/Acre</b>	4856	
<b>Average Height (cm)</b>	394	
<b>Average Height (ft)</b>	12.9	
<b>Plot Size (m)</b>	25 x 4	

**Appendix D**  
As-Built Plan Sheets



VICINITY MAP  
(NOT TO SCALE)




# BAREFOOT WETLAND MITIGATION SITE SAMPSON COUNTY, NORTH CAROLINA

NEUSE RIVER BASIN: HUC 03020101  
NC DMS PROJECT #100044

## AS-BUILT SURVEY

- NOTES:
1. ALL DISTANCES ARE HORIZONTAL UNLESS OTHERWISE NOTED.
  2. THE HORIZONTAL DATUM IS NAD 83(2011) AND THE VERTICAL DATUM IS NAVD 88.
  3. THIS MAP IS NOT FOR REDIRECTION, SALES, OR CONVEYANCES.
  4. THE PURPOSE OF THIS MAP IS TO SHOW POST CONSTRUCTION AS-BUILT CONDITIONS OF THE WETLAND RESTORATION AND MAY NOT SHOW ALL UTILITIES, STRUCTURES, AND BOUNDARIES.
  5. NO PROPERTY LINES WERE SURVEYED DURING THIS SURVEY. ALL CONSERVATION EASEMENTS, PROPERTY LINES, AND ADJOINING PROPERTY OWNERS ARE SHOWN BY PREVIOUS SURVEY BY MATRIX EAST, PLLC AS RECORDED IN RB 102, PG 30 IN THE SAMPSON COUNTY REGISTRY.
  6. WETLAND AREAS AND WETLAND INFORMATION SHOWN HEREON WERE PROVIDED BY RESOURCE ENVIRONMENTAL SOLUTIONS, INC.
  7. LOCATIONS & ELEVATIONS OF GROUNDWATER WELLS 3, 4, & 5 WERE PROVIDED BY RESOURCE ENVIRONMENTAL SOLUTIONS, INC.



DRAWING NO. **S1**  
SHEET No. 1 OF 1

### PROJECT COORDINATES:

LATITUDE: 35.25347° N  
LONGITUDE: 78.39303° W


### PROJECT DIRECTORY

**DESIGNER:**  
RESOURCE ENVIRONMENTAL SOLUTIONS, LLC  
3600 GLENWOOD AVE., SUITE 100  
RALEIGH, NC 27612  
(919)209-1061


**MONITORING PERFORMERS:**  
RESOURCE ENVIRONMENTAL SOLUTIONS, LLC  
3600 GLENWOOD AVE., SUITE 100  
RALEIGH, NC 27612  
(919)209-1061

**CONSTRUCTION CONTRACTOR:**  
RESOURCE ENVIRONMENTAL SOLUTIONS, LLC  
3600 GLENWOOD AVE., SUITE 100  
RALEIGH, NC 27612  
(919)209-1061

**SURVEYING:**  
MATRIX EAST, PLLC  
906 N. QUEEN ST., SUITE A  
KINSTON, NC 28501  
(252)522-2500



Wetland ID	Mitigation Type	Acres
W1	RE-ESTABLISHMENT	16.64
W2	RE-ESTABLISHMENT - LOW	6.59
TOTAL ACREAGE		23.23



WETLAND AS BUILT SURVEY

**RESOURCE ENVIRONMENTAL SOLUTIONS, LLC**  
**BAREFOOT WETLAND MITIGATION SITE**  
**SAMPSON COUNTY, N.C.**



906 N. QUEEN ST., SUITE A  
KINSTON, NC 28501  
TEL: 252-522-2500  
FAX: 252-522-4747  
FIRM LIC. # P-0221  
EMAIL: surveyor@matriceast.net

DRAWN BY: JRW DATE: 3/12/2020 SCALE: 1" = 100'  
PROJECT NO.: 20180030  
DRAWING NAME: BAREFOOT AS BUILT.DWG



VICINITY MAP  
NTS

# BAREFOOT AS-BUILT REDLINES

SAMPSON COUNTY, NC


NEUSE RIVER BASIN: HUC 03020101

APRIL 2020

## RESOURCE ENVIRONMENTAL SOLUTIONS, LLC

3600 GLENWOOD AVE, SUITE 100

RALEIGH, NC 27612



SITE MAP  
NTS

### PROJECT DIRECTORY

DESIGNED BY:  
RESOURCE ENVIRONMENTAL SOLUTIONS, LLC  
3600 GLENWOOD AVE., SUITE 100  
RALEIGH, NC 27612

SURVEYED BY:  
MATRIX EAST, PLLC.  
906 N. QUEEN ST.  
SUITE A  
KINSTON, NC 28501

DMS PROJECT #: 100044  
CONTRACT #: 7418  
USACE ACTION ID #: SAW-2018-00433  
RFP #: 16-007279

PROJECT TOPOGRAPHY AND EXISTING CONDITIONS  
PLANIMETRICS SURVEY WAS PROVIDED BY MATRIX  
EAST, PLLC (NC FIRM LICENSE NUMBER P-0221,  
JAMES R. WATSON, NC PLS L-4712), DATED MARCH  
12, 2020

### Sheet List Table


Sheet Number	Sheet Title
-	COVER
W1	AS BUILT



3600 Glenwood Ave, Suite 100  
Raleigh, NC 27612  
Main: 919.829.9909  
www.res.us

Engineering Services Provided By:  
Angler Environmental LLC  
License: F-1428

SEAL



PLOT DATE:  
4/2/2020

REVISIONS:

RELEASED FOR:  
FOR REVIEW PURPOSES ONLY


PROJECT NUMBER: 0517  
PROJECT MANAGER: BPB  
DESIGNED: GKL  
DRAWN: SCF  
CHECKED: TRS

SHEET NUMBER:

-



FILE NAME: R:\Resgis\drophogis\projects\NC\Barefoot\CAD\DWG\0517\_CAD\_DESIGN\_SCF.dwg SAVED BY: Skelking



3600 Glenwood Ave, Suite 100  
Raleigh, NC 27612  
Main: 919.829.9909  
www.res.us

Engineering Services Provided By:  
Angler Environmental, LLC  
License: F-1428

---

FULL SCALE: 1" = 100  
0 100 200  
2" = FULL SCALE  
1" = HALF SCALE

---

REVISIONS:

PLOT DATE:  
4/15/2020

RELEASED FOR:  
FOR REVIEW PURPOSES ONLY

---

PROJECT NAME:  
**BAREFOOT AS-BUILT REDLINES  
SAMPSON COUNTY, NC**

DRAWING TITLE:  
**AS BUILT**

---

PROJECT NUMBER: 0517  
PROJECT MANAGER: BPB  
DESIGNED: GKL  
DRAWN: SCF  
CHECKED: TRS

SHEET NUMBER:  
**W1**

NOTE:  
OPTIONAL SHALLOW DEPRESSIONS MAY BE EXCAVATED THROUGHOUT W1 PER DIRECTION OF ENGINEER