

# **FINAL-MY1 Monitoring Report**

## **Seniard Creek Mitigation Site**

Henderson County  
French Broad River Basin  
Cataloging Unit # 06010105

**NCDMS Project No. 100017**

**NCDMS Contract No. 7189**

**DMS RFP No. 16-006991**

**USACE Action ID: SAW-2017-01571      DWR# 20171160**

Data Collected: April-November 2021



Prepared for:

North Carolina Department of Environmental Quality  
Division of Mitigation Services  
1652 Mail Service Center  
Raleigh N C 27699-1652



*Mitigation Services*  
ENVIRONMENTAL QUALITY

**This Page Intentionally Left Blank**

February 3, 2022

Harry Tsomides, Project Manager  
NCDEQ – Division of Mitigation Services  
5 Ravenscroft Drive, Suite 102  
Asheville, NC 28801

Subject: Draft MY1 Monitoring Report  
Seniard Creek Site, Henderson County  
French Broad River CU 06010105  
DMS Project ID No. 100017 / DEQ Contract #7189

Dear Mr. Tsomides,

EWS has completed the review of the Seniard Creek Site Draft MY1 Monitoring Report comments. The following are the comments and questions followed by EWS responses in Red.

- During a recent site visit (Nov. 2021) by DMS there were a couple areas of low stem density and easement mowing/scalloping not showing on the CCPVs; please see PDF map attached to this email, acknowledge, and take these areas into consideration during the 2022 (MY2) assessment. There are also other boundary item comments and concerns noted that I would like your feedback on during the upcoming monitoring year. **We have reviewed the areas mentioned and will reassess them during MY2 monitoring. We will continue to address all boundary item comments and concerns.**
- Please briefly mention the power line r.o.w. issue on Whitaker Branch currently in discussion between DMS/EWS/State Property, and note that a resolution is currently being determined. **Text added**
- Vegetation plots not meeting criteria (VPs 8 and 9) should be coded a different color (typically orange or red) than those meeting (green) on the CCPVs. **Coding added.**
- Please explain in the narrative why the record drawings and MY0 IRT comments are included in an Appendix. **Text added and referenced to Appendix F within both the vegetation and Hydrology sections.**
- Please briefly discuss and summarize the fish sampling (included in an Appendix) in the narrative; what does the data suggest about the site, if anything? **Brief discussion and reference to Appendix F added within the hydrology section.**
- On the groundwater gage summary table, please list the number of consecutive days met as well as the percent for each gage, and also provide a footnote indicating the hydroperiod (% and days)

being used as the success criterion. Please note that wetland credits are not part of the project and that the 12% is just a typical performance criteria being used. Please explain briefly in the narrative why gage data are being collected, and what the results suggest (if anything yet) with regard to no net wetland losses over time. **Consecutive days added to summary table. Text added discussing groundwater wells.**

- Where continuous stage recorders are being used to monitor consecutive days of stream flow, such as David Branch, please provide the maximum number of consecutive days where surface flow was present. **Maximum number of consecutive days where surface flow was present have been included for David Branch 1B, David Branch 1C, and Lee Branch. Limitations on the accuracy of this data have been detailed in the report.**
- Please include dates for the reach assessments (Table 5) and the vegetation visual assessment (Table 6), in the tables. **Dates Added.**
- The project credits discussed in the project quantities and credits section do not match up with the asset table (minor discrepancy); please clarify or correct. **Corrected total credits within the text.**

## DIGITAL SUPPORT FILES

In the interest of time, the digital comments will be forwarded to you as soon as they are ready; they will need to be addressed before this deliverable is final-approved.

**Digital comment received via email on January 19, 2022.**

### Seniard

- Please include the groundwater gauge, daily precipitation, and 30-70 data in the digital submittal.
- Please confirm that the features described in the CCPV as crest gauges are cork crest gauges and not data loggers. **Confirmed, "crest gauges" depicted in the CCPV are cork crest gages.**
- Note that the 30-70 figure appears to incorrectly display the growing season dates. **The date range is correct. The axis scaling was adjusted to more clearly depict the growing season.**
- Please do not change the color coding of the veg table tool output – the orange indicates that a metric is not meeting success criteria. **Additional color coding was retained for the report body. A separate raw output and raw input data file has been included in Support Files.**
- Please briefly explain the changes to MY0 XS metrics in the report. **Clarifying text added.**

- Shouldn't BHR=1 in MY0? why do bankfull and low bank height differ? **The initial calculations were based upon field identified Top-of-Bank. These field identified Top-of-Bank points were replaced with the constructed Top-of-Bank which represent a BHR of 1.**

Please submit two final hard copies, in addition to a flash drive or CD with a PDF of the report and all digital support files (addressing any comments) in the correct file structure. Please include a copy of your response letter, inserted inside the front cover of each hard copy report (and included in the final PDF).

**Two final hard copies and a flash drive with digital support files have been submitted.**

Sincerely,




Danvey Walsh  
Equinox Monitoring Manager

Prepared for:



37 Haywood Street, Suite 100  
Asheville, NC 28801

Prepared by:



EQUINOX

*balance through proper planning*

37 Haywood Street, Suite 100  
Asheville, NC 28801

**This Page Intentionally Left Blank**

# Table of Contents

1.0	Project Summary.....	1
1.1.	Project Setting and Background.....	1
1.2.	Project Quantities and Credits.....	1
1.3.	Monitoring Plan Components .....	1
1.4.	Project Performance Standards .....	2
1.5.	Restoration Type and Approach .....	4
1.6.	Project Performance.....	4
1.6.1	Geomorphology .....	4
1.6.2	Vegetation.....	9
1.6.3	Hydrology .....	10
2.0	References.....	11
3.0	FIGURE 2. Project Location and Assets Map .....	12
	Appendix A Visual Assessment Data	
	Appendix B Vegetation Plot Data	
	Appendix C Stream Geomorphology Data	
	Appendix D Hydrologic Data	
	Appendix E Project Timeline and Contact Info	
	Appendix F Other Data	



**This Page Intentionally Left Blank**

## **1.0 PROJECT SUMMARY**

### **1.1. Project Setting and Background**

The Seniard Creek Mitigation Site (Seniard Mitigation Site) is located in the French Broad River Basin (CU 06010105). The Seniard Mitigation Site also lies within the North Fork Mills River Watershed (HUC 060101050403) which is identified as a Targeted Local Watershed (TLW) according to the 2009 French Broad River Basin Restoration Priorities (RBRP) Plan. Project work at the Seniard Site was completed in late February 2021 including construction and monitoring feature installation; bare root and live stake installation was completed in February 2021.

Historic land use at the Seniard Mitigation Site consisted of forestry and agricultural use for at least 65 years, according to historic aerial photos. Historic agricultural practices, relocation of the Seniard and Sitton Creeks had functionally removed the streams' connectivity with the floodplain. One poorly functioning culvert on Seniard Creek has degraded the ecological connectivity of the stream at the head of the Seniard Mitigation Site. The lack of deep-rooted vegetation and unstable channel characteristics have contributed to the degradation of the streambanks on both sides of the project. Ecological function has been restored to the existing streams, wetlands, and riparian corridor by returning the stream channels to a stable condition. The relocation of Seniard and Sitton Creeks to the historic floodplain has restored proper floodplain connectivity. The restoration of the upper Seniard Creek reach addressed a perched culvert by raising the bed elevation. In the mid and downstream reaches of Seniard Creek, the profile of the channel was raised, shifted, and proper channel dimensions were restored. The restoration of the upper Sitton Creek reach focused on realigning the channel, reestablishing dimension, and floodplain connectivity. Additional measures that promoted functional uplift included stabilizing and revegetating disturbed areas, restoring floodplain connectivity and wetland hydrology, reestablishing wooded riparian areas. These measures contribute to reduced downstream sediment and nutrient loads, as well as improving aquatic and terrestrial habitat.

This project is protected by an 11.68-acre conservation easement and is located approximately 3.7 miles northwest of Mills River, NC in Henderson County at 35.409056° N, -82.627667° W. The Seniard Mitigation Site is bounded by agricultural and residential properties.

### **1.2. Project Quantities and Credits**

The Seniard Mitigation Site has restored a total of 3,637, enhanced 1,462 and preserved 128 linear feet of stream. The project is expected to generate a total of 3,645.949 SMU's (Seniard Stream and Wetland Mitigation Plan - May 27, 2020). Refer to Table 1 for the project components and mitigation credit information and Figure 1 for the Project Asset Map.

### **1.3. Monitoring Plan Components**

A total of sixteen (16) cross-sections, three (3) groundwater monitoring gages, five (5) continuous stage recorders, and two (2) crest gages were installed within the restoration site to evaluate the stream and wetland components. Ten (10) permanent vegetation plots were installed to evaluate the planted areas within the site. Twelve (12) photo stations were established for visual representation of the site. An additional seven (7) photo stations were added in MY1 at the request of the NC Interagency Review Team.

Table 1. Seniard Creek Mitigation Site (100017) Project Mitigation Quantities and Credits.							
Component (Reach ID)	Mitigation Plan Footage (ft)	As-Built (ft)	Mitigation Category	Restoration Level	Mitigation Ratio (X:1)	Mitigation Plan Credits	+Comments
Seniard Creek 1A	376	376.509	Cold	R	1:1	376.000	
*Seniard Creek 1B	1213	1198.706	Cold	R	1:1	1213.000	Confluence with Sitton farther upstream than design
*Seniard Creek 2	176	187.521	Cold	R	1:1	176.000	Confluence with Sitton farther upstream than design
*Sitton Creek 1	1095	1070.019	Cold	R	1:1	1095.000	Confluence with Seniard farther upstream than design
*Lee Branch	212	209.48	Cold	R	1:1	212.000	Reduced sinuosity compared to design
David Branch 1A	132	128.298	Cold	P	10:1	13.200	Restoration on David 1B begins upstream compared to design
David Branch 1B	296	296.779	Cold	R	1:1	296.000	
David Branch 1C	226	220.522	Cold	R	1:1	226.000	Longer Non-Creditable section for culvert outfall
Whitaker Branch	416	415.749	Cold	EII	8:1	52.000	
Redmond Branch 1A	1046	1046.569	Cold	EII	7:1	149.429	
Redmond Branch 1B	76	78.036	Cold	R	1:1	76.000	Shorter Non-Creditable section for culvert outfall

\*Deviations in As-Built vs. Design footage relate directly to reduction in sinuosity when calculated using As-Built centerline derived from surveyed top of bank.

+ No redlines were displayed on the As-built record drawing due to no significant deviations from the design (<1%).

**Project Credits**

Restoration Level	Stream (ft)			Wetlands (ac)		
	Warm	Cool	Cold	Riparian	Non-Riparian	Coastal
Restoration			3670.000			
Re-establishment						
Rehabilitation						
Enhancement						
Enhancement I						
Enhancement II			201.429			
Creation						
Preservation			13.200			
<b>Totals^</b>	0	0	3884.629	0	0	0

**Wetland Mitigation Category**

- CM Coastal Marsh
- R Riparian
- NR Non-Riparian

**Restoration Level**

- HQP High Quality Preservation
- P Preservation
- E Wetland Enhancement - Veg and Hydro
- EII Stream Enhancement II
- EI Stream Enhancement I
- C Wetland Creation
- RH Wetland Rehabilitation - Veg and Hydro
- REE Wetland Re-establishment Veg and Hydro
- R Restoration

Stream Credits			
Total Baseline Credit			3884.629
Credit Loss in Required Buffer			-441.360
Credit Gained for Additional Buffer			202.680
Net Change in Credit from Buffers			-238.680
Total Project Credits^			3645.949

Overall Asset Summary	
Total Stream Credit	3,645.949
Total Wetland Credit	0.000

^These numbers are 2.701 SMUs less than the the corresponding numbers in the Project Assets (Table 18A) of the approved mitigation plan. This is the result of an error in the approved mitigation plan table. The credit sums in this table are correct.

## 1.4. Project Performance Standards

The stream restoration performance standards for the project will follow accepted and approved criteria in Table 2 and based on the Final Mitigation Plan - Seniard Creek Mitigation Site (May 27, 2020). Annual monitoring reports will follow the DMS Stream and Wetland Mitigation Plan Template and Guidance (October 2020). Performance criteria will be evaluated throughout the seven-year monitoring period.

Table 2. Seniard Creek Mitigation Site (100017) Summary Goals, Performance, and Results.					
Goal	Objective/Treatment	Likely Functional Uplift	Performance Standard	Measurement	Cumulative Monitoring Results
Provide a stream with natural, stable forms that supports proper stream function.	Construct stream channels that will maintain proper dimension, pattern and profile.	Reduced erosion, increased habitat heterogeneity, and floodplain connection	<ul style="list-style-type: none"> <li>□ Riffle section W/D ratios should remain within the range of the appropriate stream type.</li> <li>□ BHR should not exceed 1.2. BHR should not change more than 10% in any given monitoring interval. Changes that do occur should indicate a trend toward stability.</li> <li>□ Entrenchment Ratios should be <math>\geq 2.2</math> for C/E channels and <math>\geq 1.4</math> for B Channels.</li> <li>□ Document nearly continuous surface flow.</li> </ul>	10-Cross sections, visual assessment and 5-continuous stage recorders.	Width-Depth ratios within specifications or have not changed from As-Built. Entrenchment ratios within spec for all constructed channels. Surface flow present year-round in MY1.
Improve groundwater hydrology to support recovery of native riparian vegetation.	Construct streams with proper bankfull to floodplain relationship.	Increased landscape connectivity, water transport and storage.	Four bankfull events or greater, in separate years, will be documented during the monitoring period.	2-Crest gauges, 5-continuous stage recorders, and debris lines.	Two bankfull events documented within Sifton and Seniard Creeks during MY1 monitoring interval.
Reduce sediment inputs from eroding stream banks to reduce fine sediment loads and percentage of fines in the bed-material load.	Construct streams that provide naturally stable dimensions and stabilize constructed banks with appropriate bioengineering.	Reduced erosion, increased sediment transport and storage.	Channel banks should generally remain stable. Where bank migration does occur, it should not exceed 10% of the previous monitored bankfull width and 20% of the original design bankfull width.	Visual assessment and bank pin monitoring as necessary.	
Restore proper sediment transport to support channel stability and bedform diversity.	Construct streams that maintain an appropriate sediment transport balance with the sediment that is supplied by the watershed so that the overall stream profile neither aggrades nor degrades over time.	Reduced erosion, increased sediment transport and storage.	Profile adjustments should not indicate significant aggradation or degradation. BHR requirements as stated above.	Longitudinal profile if visual assessment indicates potential instability.	
	Create and improve stream bedform diversity by constructing pools of varied depths and riffles of varied slopes.		Profile should maintain a diversity of depths expressed in riffle/pool forms.	Visual assessment	
Improve substrate quality to facilitate hyporheic flow and support aquatic communities.	Construct stable riffles that provide an improved diversity of bed material clast and a reduction in fines relative to existing conditions.		Substrate material should progress towards or maintain coarser material in riffles and runs with finer material present in pools and glides.	8-Pebble counts at established cross-sections.	Coarsening substrate observed at 6 of 8 riffle cross-sections.
Improve quantity, quality, and diversity of habitats to support healthy aquatic communities.	Construct in-stream habitat features from native material to provide a diversity of habitats.	Improved natural communities and landscape connectivity.	In-stream habitat structures should remain intact and functional.	Visual assessment	
Restore continuity of the stream channel by removing barriers to migration.	Provide improved fish passage through previous upstream impediments.	Increased genetic transfer and species distribution.	No standards have been set, but results should present trends in increased fish passage.	Annual electrofishing surveys	Increased relative abundance in MY1 compared to pre-construction.
Reduce pollutant inputs to the project stream (nitrogen, phosphorus) to restore a balance to proper nutrient cycles.	Provide a buffer from agricultural activities and row crops.	Reduced sediment and chemical inputs.	Record conservation easement prior to implementation.	Conservation Easement Compliance	
Improve riparian vegetation community to provide temperature regulation of the streams, provide a future source of organic inputs, and aid in long-term channel bank stability.	Plant native climax tree species and understory species in the riparian zone.	Improved natural communities and landscape connectivity.	At project initiation, a minimum of 680 stems/ac are to be planted. Minimum of 320 stems/ac present at MY-3. Minimum of 260 stems/ac present, measuring 6ft at MY-5. Minimum of 210 stems/ac present, measuring 8ft at MY-7.	10-Vegetation plots	8 of 10 Permanent Vegetation plots meeting or exceeding criteria.

Table 2. Seniard Creek Mitigation Site (100017) Summary Goals, Performance, and Results.					
Goal	Objective/Treatment	Likely Functional Uplift	Performance Standard	Measurement	Cumulative Monitoring Results
Restore former riparian areas so that the hydrology and soils will support native vegetative communities and wildlife.	Reconstruct stream channels that are properly connected to the riparian areas.	Increased water, sediment, and organic material transport and storage.	Bankfull elevations and profile should be consistent with valley grade.	Visual assessment	
	Re-grade topography to eliminate ditches and drainage features.	Increased water, sediment, transport and storage.	Floodplain topography should no longer contain lateral ditches or drainage features.	Visual assessment	
	Plant native wetland tree and shrub species.	Improved natural communities and landscape connectivity.	At project initiation, a minimum of 680 stems/ac are to be planted. Minimum of 320 stems/ac present at MY-3. Minimum of 260 stems/ac present, measuring 6ft at MY-5. Minimum of 210 stems/ac present, measuring 8ft at MY-7.	10-Vegetation plots	8 of 10 Permanent Vegetation plots meeting or exceeding criteria.
Improve landscape connectivity that allows space for biotic and abiotic process and provides a source and sink for natural populations.	Establish a conservation easement that provides a minimum buffer from future activities in the adjacent watershed.	Improved natural communities and landscape connectivity.	Record conservation easement prior to implementation.	Conservation Easement Compliance	
Prevent future impacts to the site from development and agricultural uses.					

## 1.5. Restoration Type and Approach

In restoration reaches activities included excavation of the proposed channels, partial or complete backfilling of existing channels, and removal of spoil berms. Grading was designed to restore floodplain access and mimic natural contours.

In enhancement reaches, no in-channel work was performed. Invasive species were mechanically removed, or chemically treated, and woody stems and live stakes were planted to augment the existing vegetation structure.

## 1.6. Project Performance

### 1.6.1 Geomorphology

Visual assessment of the stream channel was performed to document signs of instability, such as eroding banks, structural instability, or excessive sedimentation. Sitton Creek and Lee Branch experienced some impacts due to a high flow event on August 17, 2021. The first area is located on Lee Branch at Station 300+25. In this area, fine sediment from off site has washed into the reach from an upstream construction site (Appendix A, Photos, Appendix C, Cross-section 9, and pebble counts). The construction site has since been stabilized and is not likely to contribute more fine sediments to the reach. The second area is located near the confluence with Seniard Creek at Station 211+25. In this area high flows are being directed at the left descending bank and have resulted in some erosion along the bankfull bench. (Photos, Table 4 and CCPV, Appendix A).

Geomorphic data for MY1 was collected during October 2021. Summary tables and cross-section data plots related to stream morphology are located in Appendix C.

During MY1 data processing a hidden cell formula error was discovered within the Cross-Section Dimensions Analysis Spreadsheet which resulted in incorrect stationing and dimensions being applied to

the MY0 cross-sections. These errors were corrected in the MY1 monitoring report and supporting data. Deviations between the cross-section dimensions reported in the As-built and MY1 report are a result of the corrected stationing.

Cross-sectional dimensions remained relatively stable between baseline conditions and MY1 monitoring efforts (Table 8, Cross-Section overlays, Appendix C). The site will continue to be monitored for signs of instability. The next site visit is planned for spring 2022.

Pebble counts were conducted at eight riffle cross-sections during MY1. Results indicate that substrate particle size trending towards coarser bed materials except for Cross-sections 1 and 9. Both cross-sections 1 and 9 are located near the upper extents of the project and receive the initial inputs from off-site sources. Cross-section 1 had a slightly higher percentage of fines when compared to baseline. This is common and will be monitored in future monitoring years. Cross-section 9 received a pulse of fine sediments during the August 17<sup>th</sup>, 2021, storm event originating from a residential construction site located further up Whitaker Cove Rd (Photos and Table 5, Appendix A, and Pebble counts and cross-sections, Appendix C). Earthmoving activity has concluded at the construction site and is not anticipated to contribute additional fine sediments to the project area. Variations in particle size distribution will continue to be monitoring throughout the life of the project.

Table 3. Seniard Creek Mitigation Site Attribute Table			
Project Name		Seniard Creek Mitigation Site	
County		Henderson	
Project Area (acres)		11.68	
Project Coordinates (latitude and longitude decimal)		35.409056° N, -82.627667° W	
Project Watershed Summary Information			
Physiographic Province		Blue Ridge Mountains	
River Basin		French Broad	
USGS Hydrologic Unit 8-digit	06010105	060101050403	
DWR Sub-basin		04-03-03	
Project Drainage Area (acres)		2310	
Project Drainage Area Percentage of Impervious Area		<1	
Land Use Classification		Cropland (Hayland)	
Reach Summary Information			
Parameters	Seniard Reach 1A	Seniard Reach 1B	Seniard Reach 2
Pre-project length (feet)	443	1272	422
Post-project (feet)	396	1274	176
Valley confinement (Confined, moderately confined, unconfined)	Moderately Confined	Moderately Confined	Moderately Confined
Drainage area (acres)	826	858	1574
Perennial, Intermittent, Ephemeral	Perennial	Perennial	Perennial
NCDWR Water Quality Classification	WSII, TR, HQW	WSII, TR, HQW	WSII, TR, HQW
Dominant Stream Classification (existing)	G/F	G	G
Dominant Stream Classification (proposed)	B	B	B
Dominant Evolutionary class (Simon) if applicable	N/A	N/A	N/A
Wetland Summary Information			
Parameters	Wetland 1	Wetland 2	Wetland 3
Pre-project (acres)	N/A	N/A	N/A
Post-project (acres)	N/A	N/A	N/A
Wetland Type (non-riparian, riparian)	N/A	N/A	N/A
Mapped Soil Series	N/A	N/A	N/A
Soil Hydric Status	N/A	N/A	N/A
Regulatory Considerations			
Parameters	Applicable?	Resolved?	Supporting Docs?
Water of the United States - Section 404	Yes	Yes	SAW-2017-01571
Water of the United States - Section 401	Yes	Yes	DWR # 17-1160
Endangered Species Act	Yes	Yes	04EN1000-2017-SLI-0139
Historic Preservation Act	Yes	Yes	ER 17-1172
Coastal Zone Management Act (CZMA or CAMA)	No	N/A	N/A
Essential Fisheries Habitat	No	N/A	N/A

<b>Table 3 cont. Seniard Creek Mitigation Site Attribute Table</b>			
Project Name		Seniard Creek Mitigation Site	
County		Henderson	
Project Area (acres)		11.68	
Project Coordinates (latitude and longitude decimal)		35.409056° N, -82.627667° W	
<b>Project Watershed Summary Information</b>			
Physiographic Province		Blue Ridge Mountains	
River Basin		French Broad	
USGS Hydrologic Unit 8-digit	06010105	060101050403	
DWR Sub-basin		04-03-03	
Project Drainage Area (acres)		2310	
Project Drainage Area Percentage of Impervious Area		<1	
Land Use Classification		Cropland (Hayland)	
<b>Reach Summary Information</b>			
Parameters	Sitton Creek Reach 1	Lee Branch Reach 1	Whitaker Branch Reach 1
Pre-project length (feet)	1105	129	426
Post-project (feet)	1236	226	426
Valley confinement (Confined, moderately confined, Perennial, Intermittent, Ephemeral)	Moderately Confined	Moderately Confined	Moderately Confined
Drainage area (acres)	633	13	26
Perennial, Intermittent, Ephemeral	Perennial	Perennial	Perennial
NCDWR Water Quality Classification	WSII, TR, HQW	WSII, TR, HQW	WSII, TR, HQW
Dominant Stream Classification (existing)	G	G	B
Dominant Stream Classification (proposed)	B	B	B
Dominant Evolutionary class (Simon) if applicable	N/A	N/A	N/A
<b>Wetland Summary Information</b>			
Parameters	Wetland 1	Wetland 2	Wetland 3
Pre-project (acres)	N/A	N/A	N/A
Post-project (acres)	N/A	N/A	N/A
Wetland Type (non-riparian, riparian)	N/A	N/A	N/A
Mapped Soil Series	N/A	N/A	N/A
Soil Hydric Status	N/A	N/A	N/A
<b>Regulatory Considerations</b>			
Parameters	Applicable?	Resolved?	Supporting Docs?
Water of the United States - Section 404	Yes	Yes	SAW-2017-01571
Water of the United States - Section 401	Yes	Yes	DWR # 17-1160
Endangered Species Act	Yes	Yes	04EN1000-2017-SLI-0139
Historic Preservation Act	Yes	Yes	ER 17-1172
Coastal Zone Management Act (CZMA or CAMA)	No	N/A	N/A
Essential Fisheries Habitat	No	N/A	N/A



<b>Table 3 cont. Seniard Creek Mitigation Site Attribute Table</b>			
Project Name		Seniard Creek Mitigation Site	
County		Henderson	
Project Area (acres)		11.68	
Project Coordinates (latitude and longitude decimal)		35.409056° N, -82.627667° W	
<b>Project Watershed Summary Information</b>			
Physiographic Province		Blue Ridge Mountains	
River Basin		French Broad	
USGS Hydrologic Unit 8-digit	06010105	060101050403	
DWR Sub-basin		04-03-03	
Project Drainage Area (acres)		2310	
Project Drainage Area Percentage of Impervious Area		<1	
Land Use Classification		Cropland (Hayland)	
<b>Reach Summary Information</b>			
Parameters	David Branch 1A	David Branch 1B	David Branch 1C
Pre-project length (feet)	132	224	165
Post-project (feet)	132	335	273
Valley confinement (Confined, moderately confined, unconfined)	Moderately Confined	Moderately Confined	Moderately Confined
Drainage area (acres)	6	6	26
Perennial, Intermittent, Ephemeral	Perennial	Perennial	Perennial
NCDWR Water Quality Classification	WSII, TR, HQW	WSII, TR, HQW	WSII, TR, HQW
Dominant Stream Classification (existing)	B	G	G
Dominant Stream Classification (proposed)	B	B	B
Dominant Evolutionary class (Simon) if applicable	N/A	N/A	N/A
<b>Wetland Summary Information</b>			
Parameters	Wetland 1	Wetland 2	Wetland 3
Pre-project (acres)	N/A	N/A	N/A
Post-project (acres)	N/A	N/A	N/A
Wetland Type (non-riparian, riparian)	N/A	N/A	N/A
Mapped Soil Series	N/A	N/A	N/A
Soil Hydric Status	N/A	N/A	N/A
<b>Regulatory Considerations</b>			
Parameters	Applicable?	Resolved?	Supporting Docs?
Water of the United States - Section 404	Yes	Yes	SAW-2017-01571
Water of the United States - Section 401	Yes	Yes	DWR # 17-1160
Endangered Species Act	Yes	Yes	04EN1000-2017-SLI-0139
Historic Preservation Act	Yes	Yes	ER 17-1172
Coastal Zone Management Act (CZMA or CAMA)	No	N/A	N/A
Essential Fisheries Habitat	No	N/A	N/A

Table 3 cont. Seniard Creek Mitigation Site Attribute Table			
Project Name		Seniard Creek Mitigation Site	
County		Henderson	
Project Area (acres)		11.68	
Project Coordinates (latitude and longitude decimal)		35.409056° N, -82.627667° W	
Project Watershed Summary Information			
Physiographic Province		Blue Ridge Mountains	
River Basin		French Broad	
USGS Hydrologic Unit 8-digit	06010105	060101050403	
DWR Sub-basin		04-03-03	
Project Drainage Area (acres)		2310	
Project Drainage Area Percentage of Impervious Area		<1	
Land Use Classification		Cropland (Hayland)	
Reach Summary Information			
Parameters	Redmond Branch 1A	Redmond Branch 1B	
Pre-project length (feet)	1066	40	
Post-project (feet)	1054	94	
Valley confinement (Confined, moderately confined, unconfined)	Moderately Confined	Moderately Confined	
Drainage area (acres)	45	45	
Perennial, Intermittent, Ephemeral	Perennial	Perennial	
NCDWR Water Quality Classification	WSII, TR, HQW	WSII, TR, HQW	
Dominant Stream Classification (existing)	B	G	
Dominant Stream Classification (proposed)	N/A	B	
Dominant Evolutionary class (Simon) if applicable	N/A	N/A	
Wetland Summary Information			
Parameters	Wetland 1	Wetland 2	Wetland 3
Pre-project (acres)	N/A	N/A	N/A
Post-project (acres)	N/A	N/A	N/A
Wetland Type (non-riparian, riparian)	N/A	N/A	N/A
Mapped Soil Series	N/A	N/A	N/A
Soil Hydric Status	N/A	N/A	N/A
Regulatory Considerations			
Parameters	Applicable	Resolved?	Supporting Docs?
Water of the United States - Section 404	Yes	Yes	SAW-2017-01571
Water of the United States - Section 401	Yes	Yes	DWR # 17-1160
Endangered Species Act	Yes	Yes	04EN1000-2017-SLI-0139
Historic Preservation Act	Yes	Yes	ER 17-1172
Coastal Zone Management Act (CZMA or CAMA)	No	N/A	N/A
Essential Fisheries Habitat	No	N/A	N/A

### 1.6.2 Vegetation

Visual assessment of vegetation indicates that the herbaceous vegetation is well established throughout the project. Monitoring of permanent (n=10) was completed in November 2021. MY1 stems/acre and ranged from 162 to 526 planted stems per acre. Eighteen species were documented within the vegetation monitoring plots. Summary tables and photographs associated with MY1 vegetation monitoring are located in Appendix B and Appendix C. MY1 monitoring data indicates that all but two permanent vegetation plots were meeting the MY3 interim success criteria of 320 planted stems per acre (Table 7 and 8, Appendix C). Of the two vegetation plots not meeting criteria, VP9 was impacted by an easement encroachment (Mowing), the second (VP8) is located in a wetland area with vigorous herbaceous growth. Vegetation plots will continue to be monitored for stem survival and growth throughout the life of the project.

A deviation from the planting design which was not submitted as part of the redline package was identified in the MY0 report. This deviation consisted of the addition of three species of tree *Carya glabra*, *Carya tomentosa*, *Quercus imbricaria*; and the redaction of *Fraxinus pennsylvanica*. This updated redline drawing is located in Appendix F.

Areas of exotic vegetation are depicted within the CCPV, Appendix A. Multiflora rose (*Rosa multiflora*), Oriental bittersweet (*Celastrus orbiculatus*) and English Ivy (*Hedera helix*) were the dominant observed species. Invasive vegetation was identified in moderate density along Seniard Creek 1A and low density in limited areas scattered throughout the site. The majority of Sitton Creek has few invasives. One stand of Cattail (*Typha latifolia*) was identified in moderate density in and around VP6 extending downstream and south-southeast. Three treatments were conducted MY1 and targeted the densest or established invasive populations. Beginning in January 2021 mature Privet and bittersweet were removed from both enhancement reaches prior to the planting of woody stems. Additional chemical treatments of invasive vegetation were conducted in April and June of 2021. Location and general densities of invasive vegetation can be found in Table 5 and the CCPV, Appendix A.

Four areas of easement encroachment were documented during MY1. Three of those areas were the direct result of mowing. One area of mowing encroachment directly impacted Veg Plot 9, resulting in the loss of stems, and leading to the failure to meet performance standards. The second area is located at the upper limits of Sitton Creek along the right descending bank where a portion of easement was mowed. Two additional areas of scalloping were located along the easement boundary of Sitton and Seniard Creeks. Additional signage has been installed along the easement boundary to curtail future encroachment. A supplemental planting is planned for the winter of 2021/22 to address areas of poor stem survival and mowing damage. The final area of encroachment is an overhead wire located on the lower section of Whitaker Branch (Table 6 and CCPV, Appendix B). This encroachment is currently being discussed between DMS, EWS, and State Property. A resolution is being determined.

### 1.6.3 Hydrology

The area between Stations 205+00 and 210+00 along Sitton Creek has been monitored for an increased hydrological influence since construction. This area was anticipated to form riparian wetland, thereby providing functional uplift. Of the three gages (GG1, GG2 and GG3) installed in this area, GG2 is currently exceeding the typical performance criteria of 12% (Groundwater gauges, Appendix D). One additional area of hydrological uplift was created between Lee Branch and Sitton Creek (Photo Stations and CCPV, Appendix A, IRT MY0 Comment Responses Appendix F). These areas will continue to be monitored through photographic documentation and existing groundwater wells.

Three reaches, Lee, David 1B, and David 1C are being monitored for continuous surface flow using Onset Hobo water level loggers. The minimum detection depth for the pressure transducers deployed on site is 0.81 inches. Both David Branch 1B and Lee Branch maintained a measurable surface flow for 54 consecutive days and 63 consecutive days, respectively. David Branch 1C recorded flow for the entire deployment (n=191 days).

Additionally, the project sought to improve connectivity and aquatic organism passage through the culvert at the upper extent of the Seniard Creek Reach. In order to measure this objective electrofishing surveys were conducted above and below this previously perched culvert. The MY1 survey resulted in an increase in numbers of fishes observed overall with an increase in fisheries diversity above the culvert. A more detailed report on the MY1 fisheries survey is available in Appendix F.

Since project completion in early 2021, two bankfull events have been documented at the Seniard Creek Site. Based on precipitation and stage recorder data the events were recorded over 3 days; March 25, August 17<sup>th</sup>, and October 6 (Table 12, Appendix D). One event was documented on Seniard, one on Sitton Creek, and at least three events on both Lee Branch and David Branch. No bankfull events were recorded on Redmond and Whitaker during MY1.

## **2.0 REFERENCES**


Lee, Michael T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation, Version 4.2 (<http://cvs.bio.unc.edu/methods.htm>).

NCDMS Stream and Wetland Mitigation Annual Monitoring Template (October 2020).


NCDMS Veg Table Production Tool, Version (8/23/2021). [https://ncdms.shinyapps.io/Veg\\_Table\\_Tool/](https://ncdms.shinyapps.io/Veg_Table_Tool/)

Stantec Consulting, Inc. 2020. Final Mitigation Plan – Seniard Mitigation Site (May 27, 2020). Prepared for North Carolina Department of Environmental Quality, Division of Mitigation Services. DMS Project No. 100017.

**3.0 FIGURE 2. PROJECT LOCATION AND ASSETS MAP**




**This Page Intentionally Left Blank**




Sheet Key  
 Seniard Creek  
 Stream Restoration Site  
 Henderson Co., NC

- |                     |   |                  |   |                       |     |
|---------------------|---|------------------|---|-----------------------|-----|
| As-Built Centerline | — | Reach Breaks     | — | Conservation Easement | --- |
| Restoration Type    |   | Utility Easement | ■ |                       |     |
| Enhancement II      | — | Top of Bank      | — |                       |     |
| Preservation        | — | Top of Bank      | — |                       |     |
| Restoration         | — |                  |   |                       |     |
| NC                  | — |                  |   |                       |     |




This map is not a survey and is not to be construed as such.




CCPV MY1  
Sheet 1  
Seniard Creek Stream Restoration Site  
Henderson Co., NC  
November 2021

Reach Breaks	Crest Gauge	As-Built Centerline	Preexisting Jurisdictionally Determined Wetlands
Utility Easement	Continuous Stage Recorder	Restoration Type: Enhancement II	Potential Non-Creditable Wetland Restoration Areas
Bank Erosion	Groundwater Gauge	Restoration Type: Preservation	Conservation Easement
Scour/Eroding	Rain Gauge	Restoration Type: Restoration	
Invasive Vegetation	Cross Section	Restoration Type: No Credit	
Encroachment	Vegetation Plot Meeting	Restoration Type: Top of Bank	
Centerline_Stationing	Meeting >10%	In-Stream Structures	
Photo Stations			




This map is not a survey and is not to be construed as such.






CCPV MY1  
 Sheet 2  
 Seniard Creek Stream Restoration Site  
 Henderson Co., NC  
 November 2021

Reach Breaks	Continuous Stage Recorder	As-Built Centerline	Preexisting Jurisdictionally Determined Wetlands
Utility Easement	Groundwater Gauge	Restoration Type	Potential Non-Creditable Wetland Restoration Areas
Bank Erosion	Rain Gauge	Enhancement II	Conservation Easement
Scour/Eroding	Cross Section	Preservation	
Invasive Vegetation	Vegetation Plot Meeting	Restoration	
Encroachment	Failing >10%	No Credit	
Centerline Stationing	Meeting >10%	Top of Bank	
Photo Stations		In-Stream Structures	
Crest Gauge			




This map is not a survey and is not to be construed as such.



CCPV MY1  
 Sheet 3  
 Seniard Creek Stream Restoration Site  
 Henderson Co., NC  
 November 2021

Reach Breaks	Groundwater Gauge	As-Built Centerline	Preexisting Jurisdictionally Determined Wetlands
Utility Easement	Rain Gauge	Restoration Type	Potential Non-Creditable Wetland Restoration Areas
Invasive Vegetation	Cross Section	Enhancement II	Conservation Easement
Encroachment	Vegetation Plot Meeting	Preservation	
Centerline_Stationing	Failing >10%	Restoration	
Photo Stations	Meeting >10%	No Credit	
Crest Gauge		Top of Bank	
Continuous Stage Recorder		In-Stream Structures	




This map is not a survey and is not to be construed as such.



CCPV MY1  
 Sheet 4  
 Seniard Creek Stream Restoration Site  
 Henderson Co., NC  
 November 2021

Reach Breaks	Groundwater Gauge	As-Built Centerline	Preexisting Jurisdictionally Determined Wetlands
Utility Easement	Rain Gauge	Restoration Type	Potential Non-Creditable Wetland
Invasive Vegetation	Cross Section	Enhancement II	Restoration Areas
Encroachment	Vegetation Plot Meeting	Preservation	Conservation Easement
Centerline_Stationing	Failing >10%	Restoration	
Photo Stations	Meeting >10%	No Credit	
Crest Gauge		Top of Bank	
Continuous Stage Recorder		In-Stream Structures	



This map is not a survey and is not to be construed as such.

**This Page Intentionally Left Blank**

Appendix A  
Visual Assessment Data

**This Page Intentionally Left Blank**

Visual Stream Morphology Stability Assessment										
Table 4. Seniard Mitigation Site - Seniard Reach 1A - Restoration PII										
Assessed Length 396 feet (Oct 21, 2021)										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	4	4			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	4	4			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	4	4			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	4	4			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	4	4			100%			

N/A - Item does not apply.

Table 4 cont. Visual Stream Morphology Stability Assessment										
Seniard Mitigation Site - Seniard Reach 1B - Restoration PI										
Assessed Length 1274 feet (Oct 21, 2021)										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	19	19			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	19	19			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	19	19			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	19	19			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	19	19			100%			

N/A - Item does not apply.

Table 4 cont. Visual Stream Morphology Stability Assessment										
Seniard Mitigation Site - Seniard Reach 2 - Restoration PI										
Assessed Length 176 feet (Oct 21, 2021)										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	3	3			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	3	3			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	3	3			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	3	3			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	3	3			100%			

N/A - Item does not apply.

Table 4 cont. Visual Stream Morphology Stability Assessment										
Seniard Mitigation Site - Sitton Reach 1 - Restoration PI										
Assessed Length 1236 feet (Oct 21, 2021)										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			1	10	96%	0	0	99%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	100%
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	96%
<b>Totals</b>					1	10	96%	N/A	N/A	96%
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	22	22			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	22	22			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	22	22			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	22	22			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	22	22			100%			

N/A - Item does not apply.



Table 4 cont. Visual Stream Morphology Stability Assessment										
Seniard Mitigation Site - Lee Reach 1 - Restoration PII										
Assessed Length 226 feet (Oct 21, 2021)										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	8	8			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	8	8			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	8	8			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	8	8			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	8	8			100%			

N/A - Item does not apply.

Table 4 cont. Visual Stream Morphology Stability Assessment										
Seniard Mitigation Site - David Reach 1A - Preservation										
Assessed Length 132 feet (Oct 21, 2021)										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.					N/A			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill					N/A			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.					N/A			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.					N/A			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.					N/A			

N/A - Item does not apply.

Table 4 cont. Visual Stream Morphology Stability Assessment Seniard Mitigation Site - David Reach 1B - Restoration PI&II Assessed Length 335 feet (Oct 21, 2021)										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	16	16			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	16	16			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	16	16			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	16	16			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	16	16			100%			

N/A - Item does not apply.

Table 4 cont. Visual Stream Morphology Stability Assessment Seniard Mitigation Site - David Reach 1C - Restoration PI Assessed Length 273 feet (Oct 21, 2021)										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	7	7			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	7	7			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	7	7			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	7	7			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	7	7			100%			

N/A - Item does not apply.

Table 4 cont. Visual Stream Morphology Stability Assessment Seniard Mitigation Site - Whitaker Reach 1 - Enhancement II Assessed Length 426 feet (Oct 21, 2021)										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.					N/A			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill					N/A			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.					N/A			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.					N/A			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.					N/A			

N/A - Item does not apply.

Table 4 cont. Visual Stream Morphology Stability Assessment Seniard Mitigation Site - Redmond Reach 1A - Enhancement II Assessed Length 1054 feet (Oct 21, 2021)										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.					N/A			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill					N/A			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.					N/A			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.					N/A			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.					N/A			

N/A - Item does not apply.

**Table 4 cont. Visual Stream Morphology Stability Assessment  
Seniard Mitigation Site - Redmond Reach 1B - Restoration PI  
Assessed Length 94 feet (Oct 21, 2021)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
<b>1. Bank</b>	<b>1. Scoured / Eroding</b>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	<b>2. Undercut</b>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	<b>3. Mass Wasting</b>	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
<b>2. Engineered Structures</b>	<b>1. Overall Integrity</b>	Structures physically intact with no dislodged boulders or logs.	6	6			100%			
	<b>2. Grade Control</b>	Grade control structures exhibiting maintenance of grade across the sill	6	6			100%			
	<b>2a. Piping</b>	Structures lacking any substantial flow underneath sills or arms.	6	6			100%			
	<b>3. Bank Protection</b>	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	6	6			100%			
	<b>4. Habitat</b>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	6	6			100%			

N/A - Item does not apply.

**Table 5. Vegetation Condition Assessment  
Seniard Mitigation Site**

**Planted Acreage: 7.4 (Assessed October 21, 2021)**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
<b>1. Bare Areas</b>	Very limited cover of both woody and herbaceous material.	0.1 acres	n/a	0	0	0.00%
<b>2. Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres		0	0	0.00%
<b>Total</b>				0	0	0.00%
<b>3. Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	n/a	0	0	0.00%
<b>Cumulative Total</b>				0	0	0.00%
<b>Easement Acreage:</b>		<b>11.8</b>				
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
<b>4. Invasive Areas of Concern</b>	Areas or points (if too small to render as polygons at map scale). High Density	1000 SF		0	0	0.00%
	Areas or points (if too small to render as polygons at map scale). Low Density	1000 SF		3	0.22	1.86%
<b>*5. Easement Encroachment Areas</b>	Areas or points (if too small to render as polygons at map scale).	none		5	0.19	1.61%

\* Easement Encroachment Areas were not duplicated in the Low Stem Density Areas category.



Photo Point 1. Facing downstream



Photo Point 2. Facing downstream



Photo Point 2. Facing upstream



Photo Point 2.1 Seniard Creek Reach 1 Stage Recorder and Pre-existing Wetland.



Photo Point 3. Facing downstream



Photo Point 3. Facing upstream showing Stream Gage #1.





Photo Point 4. Facing downstream



Photo Point 4. Facing upstream.



Photo Point 5. Facing downstream



Photo Point 5. Facing upstream Seniard Creek



Photo Point 5. Facing upstream Sitton Creek and Redmond Br.



Photo Point 6. Facing downstream



Photo Point 6. Facing upstream



Photo Point 7. Facing upstream Lee Branch



Photo Point 7. Facing upstream Sitton Creek



Photo Point 7.1 Facing upstream David Branch.



Photo Point 7.2 Facing downstream Lee Branch.



Photo Point 7.2 Stage Recorder Lee Branch.



Photo Point 8. Facing downstream



Photo Point 8. Facing upstream



Photo Point 9. Facing downstream



Photo Point 9.1 David Branch 1B Stage Recorder.





Photo Point 9.4 Facing downstream, David Branch 1C Stage Recorder.



Photo Point 10. Facing downstream



Photo Point 10. Facing upstream



Photo Point 11. Facing downstream



Photo Point 12. Facing downstream



Photo Point 12. Facing upstream



Cross Section 1, Left descending bank



Cross Section 1, Right descending bank



Cross Section 2, Left descending bank.



Cross Section 2, Right descending bank.



Cross Section 3, Left descending bank.



Cross Section 3, Right descending bank.



Cross Section 4, Left descending bank.



Cross Section 4, Right descending bank.



Cross Section 5 and 6, Left descending bank.



Cross Section 5 and 6, Right descending bank.



Cross Section 7, Left descending bank.



Cross Section 7, Right descending bank.



Cross Section 8, Left descending bank.



Cross Section 8, Right descending bank.



Cross Section 9, Left descending bank.



Cross Section 9, Right descending bank.



Cross Section 10, Left descending bank.



Cross Section 10, Right descending bank.



Cross Section 11, Left descending bank.



Cross Section 11, Right descending bank.



Cross Section 12, Left descending bank.



Cross Section 12, Right descending bank.



Cross Section 13, Left descending bank.



Cross Section 13, Right descending bank.



Cross Section 14, Left descending bank.



Cross Section 14, Right descending bank.



Cross Section 15, Left descending bank.



Cross Section 15, Right descending bank.



Cross Section 16, Left descending bank.



Cross Section 16, Right descending bank.



# Appendix B

## Vegetation Plot Data

**This Page Intentionally Left Blank**

Planted Acreage	7.4
Date of Initial Plant	2021-02-26
Date(s) of Supplemental Plant(s)	#N/A
Date(s) Mowing	#N/A
Date of Current Survey	2021-11-15
Plot size (ACRES)	0.0247

**Table 6. Vegetation Plot Data  
Seniard Creek Mitigation Site MY1 (2021)**

	Scientific Name	Common Name	Tree/Shrub	Indicator Status	Veg Plot 1 F		Veg Plot 2 F		Veg Plot 3 F		Veg Plot 4 F		Veg Plot 5 F		Veg Plot 6 F		Veg Plot 7 F		Veg Plot 8 F		+Veg Plot 9 F		Veg Plot 10 F	
					Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
Species Included in Approved Mitigation Plan	<i>Alnus serrulata</i>	hazel alder	Tree	OBL	1	1	2	2	2	2	3	3	3	3					3	3			2	4
	<i>Betula nigra</i>	river birch	Tree	FACW	1	1	1	1			3	3			1	1							1	1
	<i>Carpinus caroliniana</i>	American hophornbeam	Tree	FAC			2	2	1	1			1	1									1	1
	<i>Cornus amomum</i>	silky dogwood	Shrub	FACW											2	2			2	2			1	1
	<i>Diospyros virginiana</i>	common persimmon	Tree	FAC	1	1											2	2					1	1
	<i>Hamamelis virginiana</i>	American witchhazel	Tree	FACU	3	3	1	1					1	1										
	<i>Ilex opaca</i>	American holly	Tree	FACU																	1	1		
	<i>Ilex verticillata</i>	common winterberry	Tree	FACW			1	1	1	1	2	2					1	1	1	1				
	<i>Lindera benzoin</i>	northern spicebush	Tree	FAC									1	1										
	<i>Liriodendron tulipifera</i>	tuliptree	Tree	FACU							2	2	1	1			4	7			1	1		
	<i>Nyssa sylvatica</i>	blackgum	Tree	FAC													2	2						
	<i>Platanus occidentalis</i>	American sycamore	Tree	FACW	5	5	1	1	2	2			1	1										
	<i>Quercus rubra</i>	northern red oak	Tree	FACU													1	1			2	2		
	<i>Quercus sp.</i>					1	1			1	1			1	1									
<i>Salix nigra</i>	black willow	Tree	OBL	1	1					1	1			1	9									
<i>Salix sericea</i>	silky willow	Shrub	OBL			1	1	2	2	2	2	3	3									2	2	
<i>Salix sp.</i>															1									
Sum	Performance Standard				13	13	9	9	9	9	13	13	12	12	4	13	10	13	6	6	4	4	8	10
Post Mitigation Plan Species	<i>Acer rubrum</i>	red maple	Tree	FAC														2		1		1		
	<i>Carya tomentosa</i>	mockernut hickory	Tree													1	1							
	<i>Quercus imbricaria</i>	shingle oak	Tree	FAC			2	2					1	1										
Sum	Proposed Standard				13	13	11	11	9	9	13	13	13	13	4	13	11	14	6	6	4	4	8	10
Mitigation Plan Performance Standard	<i>Current Year Stem Count</i>					13		9		9		13		12		13		13		6		4		10
	Stems/Acre					526		364		364		526		486		526		526		243		162		405
	Species Count					7		7		6		6		8		4		5		3		3		6
	Dominant Species Composition (%)					38		18		22		23		23		69		50		38		40		36
	Average Plot Height					1		1		1		1		1		2		1		2		1		1
% Invasives					0		0		0		0		0		0		0		0		0		0	
Post Mitigation Plan Performance Standard	Current Year Stem Count					13		11		9		13		13		13		14		6		4		10
	Stems/Acre					526		445		364		526		526		526		567		243		162		405
	Species Count					7		8		6		6		9		4		6		3		3		6
	Dominant Species Composition (%)					38		18		22		23		23		69		50		38		40		36
	Average Plot Height					1		1		1		1		1		2		1		2		1		1
% Invasives					0		0		0		0		0		0		0		0		0		0	

1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.  
 2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).  
 3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

+ Easement encroachment impacted vegetation plot.

**Table 7. Vegetation Performance Standards Summary Table  
Seniard Creek Mitigation Site MY1 (2021)**

	Veg Plot 1 F				Veg Plot 2 F				Veg Plot 3 F			
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2												
Monitoring Year 1	526		7	0	364		7	0	364		6	0
Monitoring Year 0	607		9	0	567		9	0	648		9	0
	Veg Plot 4 F				Veg Plot 5 F				Veg Plot 6 F			
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2												
Monitoring Year 1	526		6	0	486		8	0	526		4	0
Monitoring Year 0	526		7	0	688		9	0	567		5	0
	Veg Plot 7 F				Veg Plot 8 F				+Veg Plot 9 F			
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2												
Monitoring Year 1	526		5	0	243		3	0	162		3	0
Monitoring Year 0	445		5	0	648		6	0	364		5	0
	Veg Plot 10 F											
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives								
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2												
Monitoring Year 1	405		6	0								
Monitoring Year 0	405		6	0								

\*Each monitoring year represents a different plot for the random vegetation plot "groups". Random plots are denoted with an R, and fixed plots with an F.

+ Easement encroachment impacted vegetation plot.

Seniard Creek Mitigation Site Bare Root Stem Counts and Percentages		
Species	Quantity	%
<i>Alnus serrulata</i>	500	7.1
<i>Amelanchier canadensis</i>	250	3.6
<i>Aronia melanocarpa</i>	250	3.6
<i>Betula nigra</i>	500	7.1
<i>Carpinus caroliniana</i>	500	7.1
<i>Carya glabra</i>	250	3.6
<i>Carya tomentosa</i>	250	3.6
<i>Cornus amomum</i>	350	5.0
<i>Diospyrus virginiana</i>	250	3.6
<i>Hamamelis virginiana</i>	250	3.6
<i>Ilex opaca</i>	300	4.3
<i>Ilex verticillata</i>	250	3.6
<i>Liriodendron tulipifera</i>	500	7.1
<i>Nyssa sylvatica</i>	250	3.6
<i>Platanus occidentalis</i>	500	7.1
<i>Quercus imbricaria</i>	250	3.6
<i>Quercus rubra</i>	500	7.1
<i>Salix nigra</i>	500	7.1
<i>Sambucus canadensis</i>	350	5.0
<i>Sassafras albidum</i>	250	3.6
<b>Sum</b>	<b>7000</b>	

## Vegetation Plot Photos



Vegetation Monitoring Plot 1



Vegetation Monitoring Plot 2



Vegetation Monitoring Plot 3



Vegetation Monitoring Plot 4



Vegetation Monitoring Plot 5



Vegetation Monitoring Plot 6



Vegetation Monitoring Plot 7



Vegetation Monitoring Plot 8





Vegetation Monitoring Plot 9



Vegetation Monitoring Plot 10

**This Page Intentionally Left Blank**


Appendix C  
Stream Geomorphology Data

**This Page Intentionally Left Blank**

**Project Name:** Seniard  
**Reach Name:** Seniard Creek 1A

**XS Number:** 1  
**XS Type:** Riffle

**Station:** 100+32




CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	14.2	12.9	-	-	-	-	-	-
Floodprone Width (ft)	50.0	50.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.0	1.1	-	-	-	-	-	-
Bankfull Max Depth (ft)	1.5	1.8	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	14.6	14.6	-	-	-	-	-	-
Width/Depth Ratio	13.8	11.5	-	-	-	-	-	-
Entrenchment Ratio	3.5	3.9	-	-	-	-	-	-
Bank Height Ratio	1.0	0.9	-	-	-	-	-	-

**Project Name:** Seniard  
**Reach Name:** Seniard Creek 1B

**XS Number:** 2  
**XS Type:** Pool

**Station:** 107+60




CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	17.0	17.0	-	-	-	-	-	-
Floodprone Width (ft)	50.0	50.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.6	1.6	-	-	-	-	-	-
Bankfull Max Depth (ft)	3.1	3.1	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	27.6	27.6	-	-	-	-	-	-
Width/Depth Ratio	10.5	10.5	-	-	-	-	-	-
Entrenchment Ratio	2.9	2.9	-	-	-	-	-	-
Bank Height Ratio	1.0	0.9	-	-	-	-	-	-

**Project Name:** Seniard  
**Reach Name:** Seniard Creek 1B

**XS Number:** 3  
**XS Type:** Riffle

**Station:** 111+23




CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	16.8	17.0	-	-	-	-	-	-
Floodprone Width (ft)	50.0	50.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.0	0.9	-	-	-	-	-	-
Bankfull Max Depth (ft)	1.5	1.6	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	16.0	16.0	-	-	-	-	-	-
Width/Depth Ratio	17.6	18.0	-	-	-	-	-	-
Entrenchment Ratio	3.0	2.9	-	-	-	-	-	-
Bank Height Ratio	1.0	1.0	-	-	-	-	-	-

**Project Name:** Seniard  
**Reach Name:** Seniard Creek 1B

**XS Number:** 4  
**XS Type:** Pool

**Station:** 114+85




CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	18.6	18.6	-	-	-	-	-	-
Floodprone Width (ft)	50.0	50.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.5	1.5	-	-	-	-	-	-
Bankfull Max Depth (ft)	3.3	2.7	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	28.2	28.2	-	-	-	-	-	-
Width/Depth Ratio	12.3	12.3	-	-	-	-	-	-
Entrenchment Ratio	2.7	2.7	-	-	-	-	-	-
Bank Height Ratio	1.0	1.0	-	-	-	-	-	-

**Project Name:** Seniard  
**Reach Name:** Seniard Creek 2

**XS Number:** 5  
**XS Type:** Riffle

**Station:** 116+93




CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	23.5	24.2	-	-	-	-	-	-
Floodprone Width (ft)	100.0	100.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.4	1.4	-	-	-	-	-	-
Bankfull Max Depth (ft)	2.1	2.2	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	34.0	34.0	-	-	-	-	-	-
Width/Depth Ratio	16.2	17.2	-	-	-	-	-	-
Entrenchment Ratio	4.3	4.1	-	-	-	-	-	-
Bank Height Ratio	1.0	1.0	-	-	-	-	-	-

**Project Name:** Seniard  
**Reach Name:** Seniard Creek 2

**XS Number:** 6  
**XS Type:** Pool

**Station:** 117+09




CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	22.8	21.3	-	-	-	-	-	-
Floodprone Width (ft)	100.0	100.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	2.1	2.2	-	-	-	-	-	-
Bankfull Max Depth (ft)	3.8	3.2	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	47.4	47.4	-	-	-	-	-	-
Width/Depth Ratio	10.9	9.6	-	-	-	-	-	-
Entrenchment Ratio	4.4	4.7	-	-	-	-	-	-
Bank Height Ratio	1.0	0.9	-	-	-	-	-	-

**Project Name:** Seniard  
**Reach Name:** Sitton Creek 1

**XS Number:** 7  
**XS Type:** Riffle

**Station:** 201+53




CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	15.1	13.2	-	-	-	-	-	-
Floodprone Width (ft)	50.0	50.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.9	1.0	-	-	-	-	-	-
Bankfull Max Depth (ft)	1.3	1.4	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	13.1	13.1	-	-	-	-	-	-
Width/Depth Ratio	17.3	13.3	-	-	-	-	-	-
Entrenchment Ratio	3.3	3.8	-	-	-	-	-	-
Bank Height Ratio	1.0	1.1	-	-	-	-	-	-

**Project Name:** Seniard  
**Reach Name:** Sitton Creek 1

**XS Number:** 8  
**XS Type:** Pool

**Station:** 204+48




CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	13.0	13.7	-	-	-	-	-	-
Floodprone Width (ft)	50.0	50.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.7	1.6	-	-	-	-	-	-
Bankfull Max Depth (ft)	2.6	2.1	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	22.3	22.3	-	-	-	-	-	-
Width/Depth Ratio	7.6	8.4	-	-	-	-	-	-
Entrenchment Ratio	3.8	3.7	-	-	-	-	-	-
Bank Height Ratio	1.0	0.9	-	-	-	-	-	-



Project Name: Seniard  
 Reach Name: Lee Branch 1

XS Number: 9  
 XS Type: Riffle

Station: 300+51



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	8.1	6.7	-	-	-	-	-	-
Floodprone Width (ft)	25.0	25.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.4	0.5	-	-	-	-	-	-
Bankfull Max Depth (ft)	0.6	0.5	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	3.1	3.1	-	-	-	-	-	-
Width/Depth Ratio	21.3	14.4	-	-	-	-	-	-
Entrenchment Ratio	3.1	3.7	-	-	-	-	-	-
Bank Height Ratio	1.0	0.7	-	-	-	-	-	-

Project Name: Seniard  
 Reach Name: Lee Branch 1

XS Number: 10  
 XS Type: Pool

Station: 301+61




CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	9.3	9.5	-	-	-	-	-	-
Floodprone Width (ft)	25.0	25.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.4	0.4	-	-	-	-	-	-
Bankfull Max Depth (ft)	0.7	0.6	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	3.9	3.9	-	-	-	-	-	-
Width/Depth Ratio	21.8	23.5	-	-	-	-	-	-
Entrenchment Ratio	2.7	2.6	-	-	-	-	-	-
Bank Height Ratio	1.0	0.9	-	-	-	-	-	-

**Project Name:** Seniard  
**Reach Name:** David Branch 1B

**XS Number:** 11  
**XS Type:** Riffle

**Station:** 402+31




CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	4.7	3.0	-	-	-	-	-	-
Floodprone Width (ft)	10.0	10.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.2	0.3	-	-	-	-	-	-
Bankfull Max Depth (ft)	0.4	0.5	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	1.0	1.0	-	-	-	-	-	-
Width/Depth Ratio	22.2	9.1	-	-	-	-	-	-
Entrenchment Ratio	2.1	3.3	-	-	-	-	-	-
Bank Height Ratio	1.0	1.0	-	-	-	-	-	-

**Project Name:** Seniard  
**Reach Name:** David Branch 1B

**XS Number:** 12  
**XS Type:** Pool

**Station:** 403+24




CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	4.8	4.1	-	-	-	-	-	-
Floodprone Width (ft)	10.0	10.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.4	0.5	-	-	-	-	-	-
Bankfull Max Depth (ft)	0.6	0.7	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	1.9	1.9	-	-	-	-	-	-
Width/Depth Ratio	12.3	9.0	-	-	-	-	-	-
Entrenchment Ratio	2.1	2.4	-	-	-	-	-	-
Bank Height Ratio	1.0	1.0	-	-	-	-	-	-

**Project Name:** Seniard  
**Reach Name:** Whitaker Branch 1

**XS Number:** 13  
**XS Type:** Riffle

**Station:** 601+41




CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	1.8	1.8	-	-	-	-	-	-
Floodprone Width (ft)	10.0	10.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.3	0.3	-	-	-	-	-	-
Bankfull Max Depth (ft)	0.4	0.4	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	0.5	0.5	-	-	-	-	-	-
Width/Depth Ratio	6.1	6.7	-	-	-	-	-	-
Entrenchment Ratio	5.6	5.5	-	-	-	-	-	-
Bank Height Ratio	1.0	0.9	-	-	-	-	-	-

**Project Name:** Seniard  
**Reach Name:** Whitaker Branch 1

**XS Number:** 14  
**XS Type:** Pool

**Station:** 602+64




CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	3.5	3.3	-	-	-	-	-	-
Floodprone Width (ft)	10.0	10.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.7	0.7	-	-	-	-	-	-
Bankfull Max Depth (ft)	0.9	0.9	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	2.3	2.3	-	-	-	-	-	-
Width/Depth Ratio	5.2	4.5	-	-	-	-	-	-
Entrenchment Ratio	2.9	3.1	-	-	-	-	-	-
Bank Height Ratio	1.0	0.8	-	-	-	-	-	-

**Project Name:** Seniard  
**Reach Name:** Redmond Branch 1A

**XS Number:** 15  
**XS Type:** Riffle

**Station:** 702+67




CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	7.2	7.7	-	-	-	-	-	-
Floodprone Width (ft)	10.0	10.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.4	0.4	-	-	-	-	-	-
Bankfull Max Depth (ft)	0.5	0.4	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	2.8	2.8	-	-	-	-	-	-
Width/Depth Ratio	18.7	21.4	-	-	-	-	-	-
Entrenchment Ratio	1.4	1.3	-	-	-	-	-	-
Bank Height Ratio	1.0	0.8	-	-	-	-	-	-

**Project Name:** Seniard  
**Reach Name:** Redmond Branch 1A


**XS Number:** 16  
**XS Type:** Pool

**Station:** 709+81




CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	4.2	4.5	-	-	-	-	-	-
Floodprone Width (ft)	10.0	10.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.8	0.7	-	-	-	-	-	-
Bankfull Max Depth (ft)	1.1	1.0	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	3.2	3.2	-	-	-	-	-	-
Width/Depth Ratio	5.5	6.5	-	-	-	-	-	-
Entrenchment Ratio	2.4	2.2	-	-	-	-	-	-
Bank Height Ratio	1.0	1.1	-	-	-	-	-	-


Seniard Creek			
Cross Section 1 - Riffle			
Monitoring Year - 2021; MY1			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	11	10.3%	10%
0.062 - 0.125	8	7.5%	18%
0.125 - 0.25	8	7.5%	25%
0.25 - 0.5	14	13.1%	38%
0.5 - 1.0	2	1.9%	40%
1 - 2	4	3.7%	44%
2 - 4	0	0.0%	44%
4 - 8	3	2.8%	47%
8 - 16	3	2.8%	50%
16 - 32	1	0.9%	50%
32 - 64	13	12.1%	63%
64-128	22	20.6%	83%
128-256	10	9.3%	93%
256-512	8	7.5%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>107</b>	<b>100%</b>	<b>100%</b>
Summary Data			
D50	27		
D84	140		
D95	290		




Seniard Creek			
Cross Section 3 - Riffle			
Monitoring Year - 2021; MY1			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	3	2.9%	3%
0.062 - 0.125	0	0.0%	3%
0.125 - 0.25	2	1.9%	5%
0.25 - 0.5	1	1.0%	6%
0.5 - 1.0	4	3.8%	10%
1 - 2	0	0.0%	10%
2 - 4	1	1.0%	10%
4 - 8	4	3.8%	14%
8 - 16	15	14.3%	29%
16 - 32	21	20.0%	49%
32 - 64	32	30.5%	79%
64-128	14	13.3%	92%
128-256	6	5.7%	98%
256-512	1	1.0%	99%
512-1024	1	1.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>105</b>	<b>100%</b>	<b>100%</b>
Summary Data			
D50	33		
D84	80		
D95	150		




Seniard Creek			
Cross Section 5 - Riffle			
Monitoring Year - 2021; MY1			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	2	1.9%	2%
0.062 - 0.125	0	0.0%	2%
0.125 - 0.25	0	0.0%	2%
0.25 - 0.5	3	2.9%	5%
0.5 - 1.0	1	1.0%	6%
1 - 2	1	1.0%	7%
2 - 4	0	0.0%	7%
4 - 8	1	1.0%	8%
8 - 16	10	9.6%	17%
16 - 32	25	24.0%	41%
32 - 64	33	31.7%	73%
64-128	23	22.1%	95%
128-256	4	3.8%	99%
256-512	1	1.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>104</b>	<b>100%</b>	<b>100%</b>
Summary Data			
D50	38		
D84	91		
D95	130		




Seniard Creek			
Cross Section 7 - Riffle			
Monitoring Year - 2021; MY1			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	0	0.0%	0%
0.062 - 0.125	1	1.0%	1%
0.125 - 0.25	2	2.0%	3%
0.25 - 0.5	8	7.9%	11%
0.5 - 1.0	11	10.9%	22%
1 - 2	6	5.9%	28%
2 - 4	0	0.0%	28%
4 - 8	3	3.0%	31%
8 - 16	17	16.8%	48%
16 - 32	23	22.8%	70%
32 - 64	18	17.8%	88%
64-128	8	7.9%	96%
128-256	3	3.0%	99%
256-512	1	1.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>101</b>	<b>100%</b>	<b>100%</b>
Summary Data			
D50	17		
D84	55		
D95	110		




Seniard Creek			
Cross Section 9 - Riffle			
Monitoring Year - 2021; MY1			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	10	9.5%	10%
0.062 - 0.125	17	16.2%	26%
0.125 - 0.25	8	7.6%	33%
0.25 - 0.5	33	31.4%	65%
0.5 - 1.0	8	7.6%	72%
1 - 2	0	0.0%	72%
2 - 4	1	1.0%	73%
4 - 8	3	2.9%	76%
8 - 16	1	1.0%	77%
16 - 32	0	0.0%	77%
32 - 64	1	1.0%	78%
64-128	21	20.0%	98%
128-256	2	1.9%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>105</b>	<b>100%</b>	<b>100%</b>
Summary Data			
D50	0.36		
D84	94		
D95	120		




Seniard Creek			
Cross Section 11 - Riffle			
Monitoring Year - 2021; MY1			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	2	2.0%	2%
0.062 - 0.125	1	1.0%	3%
0.125 - 0.25	4	3.9%	7%
0.25 - 0.5	2	2.0%	9%
0.5 - 1.0	0	0.0%	9%
1 - 2	8	7.8%	17%
2 - 4	7	6.9%	24%
4 - 8	9	8.8%	32%
8 - 16	20	19.6%	52%
16 - 32	21	20.6%	73%
32 - 64	18	17.6%	90%
64-128	10	9.8%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>102</b>	<b>100%</b>	<b>100%</b>
Summary Data			
D50	15		
D84	48		
D95	85		



Seniard Creek			
Cross Section 13 - Riffle			
Monitoring Year - 2021; MY1			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	6	5.8%	6%
0.062 - 0.125	18	17.3%	23%
0.125 - 0.25	8	7.7%	31%
0.25 - 0.5	11	10.6%	41%
0.5 - 1.0	6	5.8%	47%
1 - 2	2	1.9%	49%
2 - 4	1	1.0%	50%
4 - 8	9	8.7%	59%
8 - 16	24	23.1%	82%
16 - 32	11	10.6%	92%
32 - 64	8	7.7%	100%
64-128	0	0.0%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>104</b>	<b>100%</b>	<b>100%</b>
Summary Data			
D50	4		
D84	18		
D95	39		



Seniard Creek			
Cross Section 15 - Riffle			
Monitoring Year - 2021; MY1			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	3	2.6%	3%
0.062 - 0.125	0	0.0%	3%
0.125 - 0.25	2	1.7%	4%
0.25 - 0.5	12	10.3%	15%
0.5 - 1.0	9	7.7%	22%
1 - 2	2	1.7%	24%
2 - 4	8	6.8%	31%
4 - 8	21	17.9%	49%
8 - 16	44	37.6%	86%
16 - 32	12	10.3%	97%
32 - 64	2	1.7%	98%
64-128	2	1.7%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>117</b>	<b>100%</b>	<b>100%</b>
Summary Data			
D50	8.1		
D84	15		
D95	27		



**This Page Intentionally Left Blank**



**Table 8. Baseline Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)  
Seniard Mitigation Site**

	Cross Section 1 (Rifle) Seniard Creek Reach 1A								Cross Section 2 (Pool) Seniard Creek Reach 1B								Cross Section 3 (Rifle) Seniard Creek Reach 1B								Cross Section 4 (Pool) Seniard Creek Reach 1B							
<b>Dimension</b>	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Record Elevation (datum) Used	2257.9	2258.0							2241.5	2241.7							2234.0	2233.9							2227.0	2227.1						
Low Bank Height Elevation (datum) Used	2257.9	2257.8							2241.5	2241.5							2234.0	2234.0							2227.0	2227.0						
Bankfull Width (ft)	14.2	12.9							17.0	17.0						16.8	17.0							18.6	18.6							
Floodprone Width (ft)	50.0	50.0							50.0	50.0						50.0	50.0							50.0	50.0							
Bankfull Mean Depth (ft)	1.0	1.1							1.6	1.6						1.0	0.9							1.5	1.5							
Bankfull Max Depth (ft)	1.5	1.8							3.1	3.1						1.5	1.6							3.3	2.7							
Bankfull Cross Sectional Area (ft <sup>2</sup> )	14.6	14.6							27.6	27.6						16.0	16.0							28.2	28.2							
Bankfull Width/Depth Ratio	13.8	11.5							10.5	10.5						17.6	18.0							12.3	12.3							
Bankfull Entrenchment Ratio	3.5	3.9							2.9	2.9						3.0	2.9							2.7	2.7							
Bankfull Bank Height Ratio	1.0	0.9							1.0	0.9						1.0	1.0							1.0	1.0							
Low Top of Bank Depth (ft)	1.5	1.6							3.1	2.9						1.5	1.7							3.3	2.6							
	Cross Section 5 (Rifle) Seniard Reach 2								Cross Section 6 (Pool) Seniard Reach 2								Cross Section 7 (Rifle) Sitton Reach 1								Cross Section 8 (Pool) Sitton Reach 1							
<b>Dimension</b>	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Record Elevation (datum) Used	2221.8	2221.9							2221.5	2221.7						2240.9	2240.7							2235.6	2235.8							
Low Bank Height Elevation (datum) Used	2221.8	2221.8							2221.5	2221.4						2240.9	2240.8							2235.6	2235.7							
Bankfull Width (ft)	23.5	24.2							22.8	21.3						15.1	13.2							13.0	13.7							
Floodprone Width (ft)	100.0	100.0							100.0	100.0						50.0	50.0							50.0	50.0							
Bankfull Mean Depth (ft)	1.4	1.4							2.1	2.2						0.9	1.0							1.7	1.6							
Bankfull Max Depth (ft)	2.1	2.2							3.8	3.2						1.3	1.4							2.6	2.1							
Bankfull Cross Sectional Area (ft <sup>2</sup> )	34.0	34.0							47.4	47.4						13.1	13.0							22.3	22.3							
Bankfull Width/Depth Ratio	16.2	17.2							10.9	9.6						17.3	13.3							7.6	8.4							
Bankfull Entrenchment Ratio	4.3	4.1							4.4	4.7						3.3	3.8							3.8	3.7							
Bankfull Bank Height Ratio	1.0	1.0							1.0	0.9						1.0	1.1							1.0	0.9							
Low Top of Bank Depth (ft)	2.1	2.1							3.8	2.9						1.3	1.6							2.6	2.0							
	Cross Section 9 (Rifle) Lee Branch Reach 1								Cross Section 10 (Pool) Lee Branch Reach 1								Cross Section 11 (Rifle) David Branch Reach 1B								Cross Section 12 (Pool) David Branch Reach 1B							
<b>Dimension</b>	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Record Elevation (datum) Used	2247.0	2247.2							2240.9	2240.9						2260.0	2260.0							2251.7	2251.7							
Low Bank Height Elevation (datum) Used	2247.0	2246.9							2240.9	2240.9						2260.0	2260.0							2251.7	2251.7							
Bankfull Width (ft)	8.1	6.7							9.3	9.5						4.7	3.0							4.8	4.1							
Floodprone Width (ft)	25.0	25.0							25.0	25.0						10.0	10.0							10.0	10.0							
Bankfull Mean Depth (ft)	0.4	0.5							0.4	0.4						0.2	0.3							0.4	0.5							
Bankfull Max Depth (ft)	0.6	0.5							0.7	0.6						0.4	0.5							0.6	0.7							
Bankfull Cross Sectional Area (ft <sup>2</sup> )	3.1	3.1							3.9	3.9						1.0	1.0							1.9	1.9							
Bankfull Width/Depth Ratio	21.3	14.4							21.8	23.5						22.2	9.1							12.3	9.0							
Bankfull Entrenchment Ratio	3.1	3.7							2.7	2.6						2.1	3.3							2.1	2.4							
Bankfull Bank Height Ratio	1.0	0.7							1.0	0.9						1.0	1.0							1.0	1.0							
Low Top of Bank Depth (ft)	0.6	0.5							0.7	0.6						0.4	0.5							0.6	0.7							
	Cross Section 13 (Rifle) Whitaker Branch Reach 1								Cross Section 14 (Pool) Whitaker Branch Reach 1								Cross Section 15 (Rifle) Redmond Branch Reach 1								Cross Section 16 (Pool) Redmond Branch Reach 1							
<b>Dimension</b>	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Record Elevation (datum) Used	2256.1	2256.1							2248.0	2247.9						2272.3	2272.3							2239.8	2239.7							
Low Bank Height Elevation (datum) Used	2256.1	2256.1							2248.0	2247.7						2272.3	2272.2							2239.8	2239.8							
Bankfull Width (ft)	1.8	1.8							3.5	3.3						7.2	7.7							4.2	4.5							
Floodprone Width (ft)	10.0	10.0							10.0	10.0						10.0	10.0							10.0	10.0							
Bankfull Mean Depth (ft)	0.3	0.3							0.7	0.7						0.4	0.4							0.8	0.7							
Bankfull Max Depth (ft)	0.4	0.4							0.9	0.9						0.5	0.4							1.1	1.0							
Bankfull Cross Sectional Area (ft <sup>2</sup> )	0.5	0.5							2.3	2.3						2.8	2.8							3.2	3.2							
Bankfull Width/Depth Ratio	6.1	6.7							5.2	4.5						18.7	21.4							5.5	6.5							
Bankfull Entrenchment Ratio	5.6	5.5							2.9	3.1						1.4	1.3							2.4	2.2							
Bankfull Bank Height Ratio	1.0	0.9							1.0	0.8						1.0	0.8							1.0	1.1							
Low Top of Bank Depth (ft)	0.4	0.4							0.9	0.8						0.5	0.4							1.1	1.1							

\*A hidden cell formula error was discovered during data processing of MY1 Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.

**This Page Intentionally Left Blank**

**Table 9. Baseline Stream Data Summary  
Seniard Creek - Seniard Creek Reach 1A**

Parameter	Pre-Existing Condition (if applicable)					Design	*Monitoring Baseline (MY0)
	Min	Mean	Med	Max	n		
<b>Riffle Only</b>							
*Bankfull Width (ft)	10.7	-	-	13	-	17.4	14.2
*Floodprone Width (ft)	-	-	-	-	-	-	50.0
*Bankfull Mean Depth (ft)	0.8	-	-	1.2	-	1.1	1.0
*Bankfull Max Depth (ft)	-	-	-	-	-	1.4	1.5
*Bankfull Cross Sectional Area (ft <sup>2</sup> )	8.3	-	-	15.3	-	18.3	14.6
*Width/Depth Ratio	11.1	-	-	13.8	-	16.5	13.8
*Entrenchment Ratio	1.1	-	-	1.3	-	1.4	3.5
*Bank Height Ratio	-	-	-	-	-	-	1.0
Max part size (mm) mobilized at bankfull	-					-	-
Rosgen Classification	G/F					B	B
Bankfull Discharge (cfs)	68					-	-
Sinuosity (ft)	1.03					0.01	1.03
Water Surface Slope (Channel) (ft/ft)	0.04					0.025	0.040
Other	-					-	-

" - " denotes information is either not available or not applicable

\*A hidden cell formula error was discovered during data processing of MY1 Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.

**Table 9 cont. Baseline Stream Data Summary  
Seniard Creek - Seniard Creek Reach 1B**

Parameter	Pre-Existing Condition (if applicable)					Design	*Monitoring Baseline (MY0)
	Min	Mean	Med	Max	n		
<b>Riffle Only</b>							
*Bankfull Width (ft)	8.0	-	-	11.4	-	17.6	16.8
*Floodprone Width (ft)	-	-	-	-	-	-	50.0
*Bankfull Mean Depth (ft)	1.0	-	-	1.3	-	1.1	1.0
*Bankfull Max Depth (ft)	-	-	-	-	-	1.4	1.5
*Bankfull Cross Sectional Area (ft <sup>2</sup> )	8.7	-	-	13.7	-	18.7	16.0
*Width/Depth Ratio	6.0	-	-	9.8	-	16.6	17.6
*Entrenchment Ratio	1.0	-	-	1.8	-	1.4	3.0
*Bank Height Ratio	-	-	-	-	-	-	1.0
Max part size (mm) mobilized at bankfull	-					-	-
Rosgen Classification	G					B	B
Bankfull Discharge (cfs)	70					-	-
Sinuosity (ft)	1.08					1.00	1.07
Water Surface Slope (Channel) (ft/ft)	0.022					0.02	0.021
Other	-					-	-

" - " denotes information is either not available or not applicable

\*A hidden cell formula error was discovered during data processing of MY1 Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.

**Table 9 cont. Baseline Stream Data Summary  
Seniard Creek - Seniard Creek Reach 2**

Parameter	Pre-Existing Condition (if applicable)					Design	*Monitoring Baseline (MY0)
	Min	Mean	Med	Max	n		
<b>Riffle Only</b>							
*Bankfull Width (ft)	10.0	-	-	10.2	-	22.5	24.2
*Floodprone Width (ft)	-	-	-	-	-	-	100.0
*Bankfull Mean Depth (ft)	1.0	-	-	1.3	-	1.3	1.4
*Bankfull Max Depth (ft)	-	-	-	-	-	1.6	2.2
*Bankfull Cross Sectional Area (ft <sup>2</sup> )	10.6	-	-	13.1	-	28.2	34.0
*Width/Depth Ratio	7.6	-	-	9.8	-	17.9	17.2
*Entrenchment Ratio	1.4	-	-	1.6	-	1.1	4.1
*Bank Height Ratio	-	-	-	-	-	-	1.0
Max part size (mm) mobilized at bankfull	-					-	-
Rosgen Classification	G					B	B
Bankfull Discharge (cfs)	113					-	-
Sinuosity (ft)	1.13					1.03	1.03
Water Surface Slope (Channel) (ft/ft)	0.017					0.013	0.014
Other	-					-	-

" - " denotes information is either not available or not applicable

\*A hidden cell formula error was discovered during data processing of MY1 Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.

Table 9 cont. Baseline Stream Data Summary Seinard Creek - Sitton Creek Reach							
Parameter	Pre-Existing Condition (if applicable)					Design	*Monitoring Baseline (MY0)
	Min	Mean	Med	Max	n		
<b>Riffle Only</b>							
*Bankfull Width (ft)	6.4	-	-	11.4	2	15.6	15.1
*Floodprone Width (ft)	11	-	-	21	2	-	50.0
*Bankfull Mean Depth (ft)	0.8	-	-	1.1	2	1.0	0.9
*Bankfull Max Depth (ft)	0.7	-	-	1.2	2	1.3	1.3
*Bankfull Cross Sectional Area (ft <sup>2</sup> )	7.2	-	-	8.9	2	15.3	13.1
*Width/Depth Ratio	5.7	-	-	14.6	2	16.0	17.3
*Entrenchment Ratio	1.7	-	-	1.8	2	2.0	3.3
*Bank Height Ratio	3.6	-	-	5.9	2	-	1.0
Max part size (mm) mobilized at bankfull						-	-
Rosgen Classification	G					B	B
Bankfull Discharge (cfs)	55					-	-
Sinuosity (ft)	1.09					1.06	1.07
Water Surface Slope (Channel) (ft/ft)	0.018					0.015	0.016
Other						-	-

" - " denotes information is either not available or not applicable

\*A hidden cell formula error was discovered during data processing of MY1 Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.

Table 9 cont. Baseline Stream Data Summary Seinard Creek - Lee Branch Reach							
Parameter	Pre-Existing Condition (if applicable)					Design	*Monitoring Baseline (MY0)
	Min	Mean	Med	Max	n		
<b>Riffle Only</b>							
*Bankfull Width (ft)	1.8	-	-	1.8	-	7.8	8.1
*Floodprone Width (ft)	-	-	-	-	-	-	25.0
*Bankfull Mean Depth (ft)	0.8	-	-	0.8	-	0.3	0.4
*Bankfull Max Depth (ft)	-	-	-	-	-	0.5	0.6
*Bankfull Cross Sectional Area (ft <sup>2</sup> )	1.3	-	-	1.3	-	2.4	3.1
*Width/Depth Ratio	2.5	-	-	2.5	-	25.8	21.3
*Entrenchment Ratio	1.8	-	-	1.8	-	1.5	3.1
*Bank Height Ratio	-	-	-	-	-	-	1.0
Max part size (mm) mobilized at bankfull						-	-
Rosgen Classification	G					B	B
Bankfull Discharge (cfs)	3					-	-
Sinuosity (ft)	1.04					1.06	1.07
Water Surface Slope (Channel) (ft/ft)	0.048					0.029	0.056
Other						-	-

" - " denotes information is either not available or not applicable

\*A hidden cell formula error was discovered during data processing of MY1 Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.

Table 9 cont. Baseline Stream Data Summary Seinard Creek - David Branch Reach 1A							
Parameter	Pre-Existing Condition (if applicable)					Design	Monitoring Baseline (MY0)
	Min	Mean	Med	Max	n		
<b>Riffle Only</b>							
Bankfull Width (ft)	-	-	-	-	-	7.8	-
Floodprone Width (ft)	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	-	-	-	-	-	0.3	-
Bankfull Max Depth (ft)	-	-	-	-	-	0.5	-
Bankfull Cross Sectional Area (ft <sup>2</sup> )	-	-	-	-	-	2.4	-
Width/Depth Ratio	-	-	-	-	-	25.8	-
Entrenchment Ratio	-	-	-	-	-	1.9	-
Bank Height Ratio	-	-	-	-	-	-	-
Max part size (mm) mobilized at bankfull						-	-
Rosgen Classification						B	-
Bankfull Discharge (cfs)						-	-
Sinuosity (ft)						1.08	1.08
Water Surface Slope (Channel) (ft/ft)						0.135	-
Other						-	-

" - " denotes information is either not available or not applicable

Table 9 cont. Baseline Stream Data Summary Seinard Creek - David Branch Reach 1B							
Parameter	Pre-Existing Condition (if applicable)					Design	*Monitoring Baseline (MY0)
	Min	Mean	Med	Max	n		
<b>Rifle Only</b>							
*Bankfull Width (ft)	6	-	-	8.4	-	7.8	4.7
*Floodprone Width (ft)	-	-	-	-	-	-	10.0
*Bankfull Mean Depth (ft)	0.5	-	-	0.6	-	0.3	0.2
*Bankfull Max Depth (ft)	-	-	-	-	-	0.5	0.4
*Bankfull Cross Sectional Area (ft <sup>2</sup> )	2.9	-	-	4.7	-	2.4	1.0
*Width/Depth Ratio	12.6	-	-	15.2	-	25.8	22.2
*Entrenchment Ratio	1.8	-	-	2.0	-	1.9	2.1
*Bank Height Ratio	-	-	-	-	-	-	1.0
Max part size (mm) mobilized at bankfull						-	-
Rosgen Classification	G					B	B
Bankfull Discharge (cfs)	1					-	-
Sinuosity (ft)	1.04					1.03	1.02
Water Surface Slope (Channel) (ft/ft)	0.05					0.07	0.08
Other						-	-

" - " denotes information is either not available or not applicable

\*A hidden cell formula error was discovered during data processing of MY1 Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.

Table 9 cont. Baseline Stream Data Summary Seinard Creek - David Branch Reach 1C							
Parameter	Pre-Existing Condition (if applicable)					Design	Monitoring Baseline (MY0)
	Min	Mean	Med	Max	n		
<b>Rifle Only</b>							
Bankfull Width (ft)	7.8	-	-	7.8	-	7.8	-
Floodprone Width (ft)	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.3	-	-	0.3	-	0.3	-
Bankfull Max Depth (ft)	-	-	-	-	-	0.5	-
Bankfull Cross Sectional Area (ft <sup>2</sup> )	2.6	-	-	2.6	-	2.4	-
Width/Depth Ratio	23.3	-	-	23.3	-	25.8	-
Entrenchment Ratio	1.3	-	-	1.3	-	1.9	-
Bank Height Ratio	-	-	-	-	-	-	-
Max part size (mm) mobilized at bankfull						-	-
Rosgen Classification	G					B	B
Bankfull Discharge (cfs)	4					-	-
Sinuosity (ft)	1.03					1.1	1.05
Water Surface Slope (Channel) (ft/ft)	0.058					0.051	0.052
Other						-	-

" - " denotes information is either not available or not applicable

Table 9 cont. Baseline Stream Data Summary Seinard Creek - Whitaker Branch Reach 1A							
Parameter	Pre-Existing Condition (if applicable)					Design	*Monitoring Baseline (MY0)
	Min	Mean	Med	Max	n		
<b>Rifle Only</b>							
*Bankfull Width (ft)	-	-	-	-	-	7.8	1.8
*Floodprone Width (ft)	-	-	-	-	-	-	10.0
*Bankfull Mean Depth (ft)	-	-	-	-	-	0.3	0.3
*Bankfull Max Depth (ft)	-	-	-	-	-	0.5	0.4
*Bankfull Cross Sectional Area (ft <sup>2</sup> )	-	-	-	-	-	2.4	0.5
*Width/Depth Ratio	-	-	-	-	-	25.8	6.1
*Entrenchment Ratio	-	-	-	-	-	1.5	5.6
*Bank Height Ratio	-	-	-	-	-	-	1.0
Max part size (mm) mobilized at bankfull						-	-
Rosgen Classification						B	B
Bankfull Discharge (cfs)						-	-
Sinuosity (ft)						1.0	1.05
Water Surface Slope (Channel) (ft/ft)						0.082	
Other						-	-

" - " denotes information is either not available or not applicable

\*A hidden cell formula error was discovered during data processing of MY1 Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.

Table 9 cont. Baseline Stream Data Summary Seinard Creek - Redmond Branch Reach 1A							
Parameter	Pre-Existing Condition (if applicable)					Design	*Monitoring Baseline (MY0)
	Min	Mean	Med	Max	n		
<b>Riffle Only</b>							
*Bankfull Width (ft)	-	-	-	-	-	7.8	7.2
*Floodprone Width (ft)	-	-	-	-	-	-	10.0
*Bankfull Mean Depth (ft)	-	-	-	-	-	0.3	0.4
*Bankfull Max Depth (ft)	-	-	-	-	-	0.5	0.5
*Bankfull Cross Sectional Area (ft <sup>2</sup> )	-	-	-	-	-	2.4	2.8
*Width/Depth Ratio	-	-	-	-	-	25.8	18.7
*Entrenchment Ratio	-	-	-	-	-	2.6	1.4
*Bank Height Ratio	-	-	-	-	-	-	1.0
Max part size (mm) mobilized at bankfull						-	-
Rosgen Classification						B	B
Bankfull Discharge (cfs)						-	-
Sinuosity (ft)						1.2	1.2
Water Surface Slope (Channel) (ft/ft)						0.05	
Other						-	-

" - " denotes information is either not available or not applicable

\*A hidden cell formula error was discovered during data processing of MY1 Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.

Table 9 cont. Baseline Stream Data Summary Seinard Creek - Redmond Branch Reach 1B							
Parameter	Pre-Existing Condition (if applicable)					Design	Monitoring Baseline (MY0)
	Min	Mean	Med	Max	n		
<b>Riffle Only</b>							
Bankfull Width (ft)	-	-	-	-	-	6.8	-
Floodprone Width (ft)	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	-	-	-	-	-	0.5	-
Bankfull Max Depth (ft)	-	-	-	-	-	0.8	-
Bankfull Cross Sectional Area (ft <sup>2</sup> )	-	-	-	-	-	3.6	-
Width/Depth Ratio	-	-	-	-	-	12.8	-
Entrenchment Ratio	-	-	-	-	-	2.9	-
Bank Height Ratio	-	-	-	-	-	-	-
Max part size (mm) mobilized at bankfull						-	-
Rosgen Classification						B	-
Bankfull Discharge (cfs)						-	-
Sinuosity (ft)						1.06	1.08
Water Surface Slope (Channel) (ft/ft)						0.05	0.040
Other						-	-

" - " denotes information is either not available or not applicable

# Appendix D


## Hydrologic Data

**This Page Intentionally Left Blank**




Gauge ID: **GG1** Reported Growing Season Days: 201  
 Total Number of Consecutive Days Water Table within 12 inches of Soil Surface: **9**  
 Percentage of Growing Season Water Table within 12 inches of Soil Surface: **4%**


Dates: **08/14-08/22**



Gauge ID: **GG2** Reported Growing Season Days: 201  
 Total Number of Consecutive Days Water Table within 12 inches of Soil Surface: **110**  
 Percentage of Growing Season Water Table within 12 inches of Soil Surface: **55%**

Dates: **07/10-10/26**







**Table 10. Groundwater Gage Summary Table.**

Monitoring Gauge	Typical Performance Standard: 12 % WETS Station: Asheville 13S Growing Season: 4/9 to 10/26 (201 days) Max. Consecutive Hydroperiod (%) and number of consecutive days (n)													
	MY-1 (2021)		MY-2 (2022)		MY-3 (2023)		MY-4 (2024)		MY-5 (2025)		MY-6 (2026)		MY-7 (2027)	
	%	n	%	n	%	n	%	n	%	n	%	n	%	n
<b>GG-1</b>	4	9	-	-	-	-	-	-	-	-	-	-	-	-
<b>GG-2</b>	55	110	-	-	-	-	-	-	-	-	-	-	-	
<b>GG-3</b>	5	10	-	-	-	-	-	-	-	-	-	-	-	



\* Typical performance standard for groundwater gauges is 12 percent (24 days), however wetland credits are not a part of this project.



Exceeds requirements by 10%	Fails to meet requirements, by less than 10%
Exceeds requirements, but by less than 10%	Fails to meet requirements by more than 10%




**Table 11. Verification of Bankfull Events  
Seniard Creek Mitigation Project**

<b>Date of Data Collection</b>	<b>Date of Occurrence</b>	<b>Measurement location or Gage ID</b>	<b>Feet Above Bankfull Elevation</b>	<b>Photo # (if available)</b>
<b>Seniard Reach 1B</b>				
10/27/2022	8/17/2021	Stage Recorder (SG1)	0.19	n/a
<b>Seniard Reach 2</b>				
10/27/2022	8/17/2021	Stage Recorder (SG2)	0.75	n/a
<b>Sitton Reach</b>				
10/27/2022	8/17/2021	Wrack Lines	Unknown	1 & 2
10/27/2023	10/7/2021	Stage Recorder (SG3)	0.09	n/a
<b>Lee Branch Reach</b>				
10/27/2021	3/25/2021	Stage Recorder (SG4)	0.09	n/a
10/27/2021	7/18/2021	Stage Recorder (SG4)	0.07	n/a
10/27/2022	8/17/2021	Stage Recorder (SG4)	0.20	n/a
10/27/2023	10/7/2021	Stage Recorder (SG4)	0.09	n/a
<b>David Branch Reach 1B</b>				
10/27/2021	3/25/2021	Stage Recorder (SG5)	0.05	n/a
10/27/2022	8/17/2021	Stage Recorder (SG5)	0.16	n/a
10/27/2023	10/7/2021	Stage Recorder (SG5)	0.06	n/a
<b>David Branch Reach 1C</b>				
10/27/2021	3/25/2021	Stage Recorder (SG6)	0.09	n/a
10/27/2021	7/18/2021	Stage Recorder (SG6)	0.05	n/a
10/27/2022	8/17/2021	Stage Recorder (SG6)	0.31	n/a
10/27/2023	10/7/2021	Stage Recorder (SG6)	0.04	n/a
<b>Whitaker Branch Reach</b>				
<b>Redmond Branch Reach</b>				






Minimum detectability = 0.81 inch



Minimum detectability = 0.81 inch



Minimum detectability = 0.81 inch

**This Page Intentionally Left Blank**



Appendix E  
Project Timeline and Contact Info

**This Page Intentionally Left Blank**

<b>Table 12. Project Activity and Timeline Seniard Creek Mitigation Site</b>		
<b>Activity or Report</b>	<b>Data Collection Complete</b>	<b>Completion or Delivery</b>
Mitigation Plan	Dec - 2019	May - 2020
Mitigation Plan Addendum	-	-
Final Design - Construction Plans	-	Dec - 2020
Construction	-	Dec 5, 2020
Temporary S&E Mix Applied	-	Dec 5, 2020
Permanent Seed Mix Applied	-	Dec 5, 2020
Bare Root and Live Stake Plantings	-	Feb 25, 2021
Baseline Monitoring Document (Year 0 Monitoring - Baseline)		July - 2021
Stream Assessment	April 2, 2021	-
Vegetation Assessment	March 30, 2021	-
Invasive Vegetation Treatment	-	Jan - 2021
Year 1 Monitoring	-	Dec - 2021
Stream Assessment	October - 2021	-
Vegetation Assessment	November - 2021	-
Invasive Vegetation Treatment	-	June - 2021

<b>Table 12 cont. Project Contacts Seniard Mitigation Site</b>	
<b>Prime Contractor</b> David Tuch (828) 253-6856	EW Solutions 37 Haywood Street, Suite 100 Asheville, NC 28801
<b>Designer</b> Grant Ginn (828) 449-1930	Stantec Consulting, Inc 56 College Street, Suite 201 Asheville NC, 28801
<b>Construction Contractor</b> Charles Baker (828) 668-5060	Baker Construction 1000 Bat Cave Rd, Old Fort NC 28762
<b>Seeding Contractor</b> Charles Baker (828) 668-5060	Baker Construction 1000 Bat Cave Rd, Old Fort NC 28762
<b>Planting Contractor</b> Owen Carson (828) 253-6856	Equinox Environmental 37 Haywood Street, Suite 100 Asheville, NC 28801
<b>As-built Surveys</b> Brad Kee (828) 575-9021	Kee Mapping 88 Central Ave Asheville, NC 28801
<b>Seeding Mix Source</b> (800) 873-3321	Ernst Conservation Seeds 8884 Mercer Pike Meadsville, PA 16335
<b>Woody Stem Source</b> Cole Williams (706) 483-3397	Native Forest Nursery 11306 Hwy 411 S Chatsworth, Ga 30705
<b>Live Stakes</b> Carla Scholl (919) 742-1200	Mellow Marsh Farms 1312 Woody Store Rd Siler City, NC 27344
<b>Monitoring Performers (MY0-MY7)- 2021-27</b> Danvey Walsh (828) 253-6856 ext 201	Equinox Environmental 37 Haywood Street, Suite 100 Asheville, NC 28801

**This Page Intentionally Left Blank**

# Appendix F

## Other Data

**This Page Intentionally Left Blank**

On June 16, 2021, a single pass electrofishing survey was conducted on Seniard Creek to monitor relative abundance of fish species upstream and downstream of the culvert at the project boundary. A total of 18 fish were collected from Seniard Creek on the downstream side of the culvert, representing five species. Numerous young-of-year were observed across two species: sculpin and rainbow trout.

Upstream of the previously hanging culvert, five fishes were collected within this reach, representing three species. Two young-of-year were collected, both were rainbow trout.

Five fish species were collected in both the pre-construction and MY1 surveys. The MY1 survey is representative of a significantly different channel and level of habitat heterogeneity when compared to pre-construction condition. River chub and rosieside dace (likely misidentified saffron shiner) were not represented in the MY1 survey. Similarly, blacknose dace and brown trout collected during MY1 were absent from the pre-construction data. Future surveys will provide a more comprehensive species list and distributional data.

Seniard Creek fish sampling summary							
		Pre Construction			MY1		
Downstream of culvert							
Common Name	Binomial Name	YOY	J	A	YOY	J	A
River Chub	<i>Nocomis micropogon</i>			1			
Central Stoneroller	<i>Campostoma anomalum</i>			1		1	
Mottled Sculpin	<i>Cottus bairdii</i>			2	2		2
Rosieside Dace	<i>Clinostomus funduloides</i>			1			
Blacknose dace	<i>Rhinichthys atratulus</i>				1		
Rainbow Trout	<i>Oncorhynchus mykiss</i>	1			5	4	1
Brown Trout	<i>Salmo trutta</i>					2	
<b>Sum</b>		6			18		
Upstream of culvert							
Rainbow Trout	<i>Oncorhynchus mykiss</i>				2		1
Brown Trout	<i>Salmo trutta</i>						1
Mottled Sculpin	<i>Cottus bairdii</i>			1		1	
<b>Sum</b>		1			5		

YOY - young of year, J - Juvenile, A - Adult

**This Page Intentionally Left Blank**



---

USACE Comments, Kim Browning:

1. In future monitoring reports, please document visual observations of wetlands that were re-established as a result of priority 1 stream restoration; particularly, the riparian wetlands along Sitton Creek since the main justification for P1 stream restoration (versus an enhancement I approach) was to provide floodplain access and enhance riparian wetlands.

Additional photos have been taken of the reaches where wetland was created and will be submitted with the MY1 and subsequent reports.

2. Please include the wetland indicator status in the design sheet planting tables on future projects. Will be included in future design sheet planting tables.
3. The mitigation plan identified target community types to be Montane Alluvial Forest and Swamp Forest Bog; however, the substitution species shagbark hickory and mockernut hickory that were planted are not listed as species commonly found in those communities (Schafale 4<sup>th</sup> Approximation Guide, 2012), and shingle oak is rarely or never found in small river systems. Upon review of the raw data, it appears that stems of mockernut and pignut hickory were incorrectly entered into the database as shagbark hickory. Both mockernut and pignut hickory are components of the upland ecosystems bordering the site and are specifically planted in the most upland areas throughout the site rather than in the wetlands or immediate riparian areas. According to Schafale 2012, shingle oak is, in general, rarely found in small river alluvial systems, however it is an existing component of the surrounding forest at the project site as well as several other sites in the Mills River Area, including the EWS Fletcher site. It was historically removed from small and large river floodplains to be used for building, and only remnants remain. As such, we saw and took an opportunity to reestablish an historic ecological and cultural component by planting this species..
4. The planting table in the MY0 report lists "other" and "Quercus sp." Please explain. The reference to "Other" and "Quercus sp." were in specific reference to a small number of stems which were either damaged or dormant beyond the ability to verify ID during MY0. These stems will be reevaluated during subsequent monitoring years. ID errors or mortalities will be documented in MY1 and moving forward.

USACE Comments, Casey Haywood:

1. The redline drawings show no deviations in location or material/type of streambed/bank structures installed compared to the final mitigation design plans. Please confirm. Confirmed.

There were no significant departures from the structural design.

2. Vegetation:

- a. Per the 2016 IRT Guidance please include the total number of planted stems for each species planted to include planted percentages. Total number of planted stems and percentages will be included in future monitoring reports.

- b. It appears that shagbark hickory, mockernut hickory, and shingle oak were not part of the original approved mit plan plant list; however, the redline did not reflect any changes in the species/quantities; it is understood that these will be part of a mitigation plan addendum but because they have already been planted they should be annotated on the redline. Where were these species planted? Throughout the entire site? They only appear in veg plot 7. The topography of the project area required those more upland species to be planted along the fringe of the easement including Veg Plot 7. A redline document indicating modifications to the plan will be included as an

attachment to the MY1 report.

c. We appreciate green ash being removed from the planting plan. Andrea Leslie also provided feedback on the planting plan stating that river birch is only appropriate on larger systems in the mountains, and requested it to be removed. If you have a good ecological reason to plant river birch on the site, please provide that justification. In general, river birch is a more dominant species on larger river alluvial systems; however, it is a significant existing riparian component within the North Mills River and the surrounding project area. As such, it was included in the plantings.

3. In future reports please include photo documentation of all monitoring devices per the 2016 Guidance. Additional photo stations will be added to capture those devices not currently covered by the established photopoints.

4. Section 1.7.3 “Changes in this land use may require further steps to ensure the protection of the easement.” Is this statement referring to maintenance of the utility crossings or have there been changes to the anticipated land use surrounding to project? In the MP it stated that land use changes were not anticipated and development pressure was low with the exception of the utility. Please clarify. Land use is not anticipated to change in the foreseeable future. The statement refers to the provider having acknowledged that any changes in land use (grazing, row crops, additional homesites) which may affect the project will require additional actions beyond what has currently been implemented (Fencing, additional signage, stormwater control, etc).

5. Section 1.7 Restoration Type and Approach- Despite not having instream work, it is still important to discuss work that was done on the EII reaches to justify credit ratios. Please include more detailed descriptions of all reaches in future reports. Additional reach descriptions and methods will be discussed in future reports.

6. It is understood that there are no wetland credits associated with this project; however, recommend adding existing wetlands to all future monitoring maps to help with review.

a. How deep are the wetland pockets/depressional features? Are they meant to dry seasonally? In future reports it is encouraged to add a grading map. The created wetlands at the pond outfall are fed by pond discharge and are not anticipated to dry up seasonally. The small depressions (8-10” in depth) associated with simulated tip-ups (woody debris placed in floodplain) will have seasonally fluctuating water surface elevations.

7. It doesn’t appear that any wetland gauges were installed in existing wetlands. Please note that you may be expected to reverify the extent of jurisdiction at the end of monitoring to ensure there was no net loss of wetlands as a result of the stream restoration. It is understood that there is an expectation of no-net-loss of wetlands and EWS is prepared to re-evaluate the extent of jurisdiction prior to project closeout.

8. Appreciate the addition of a stage recorder on David Branch Reach 1C. There remains concern of the probable transition of this trending towards becoming a linear wetland- it is recommended to add a photo point to help show evidence of channel features. An additional photo point will be added along David Branch and Included in future monitoring reports.


DWR Comments, Erin Davis:

1. Concur with USACE comments.
2. Existing wetland areas should be shown on the CCPV figures on future monitoring reports. A layer of existing wetlands will be added to the CCPV going forward.

NC DMS PROJECT #100017

EW SOLUTIONS, LLC

STATE	PROJECT NO.	SHEET NO.	TOTAL SHEETS
NC	172621103	AB-1	17



VICINITY MAP  
NOT TO SCALE

# SENIARD CREEK MITIGATION PROJECT

SENIARD CREEK  
HENDERSON COUNTY, NORTH CAROLINA

FINAL PLANS		DATE	BY
1	SHEETS 1, EC-1, EC-2A	5/22/20	CME
2	SHEETS 1, 2, 3, 4, 6-11, 14-16, P-1, P-2, EC-1, EC-2, EC-4	7/14/20	CME
3	SHEETS 1, EC-1, EC-4	8/10/20	CME
<b>AS - BUILT PLANS - RECORD SET</b>		4/02/21	CME
1	<b>SHEETS 1, 1A, 4-14, P-1, P-2</b>	5/17/21	CME
2	<b>SHEETS 1 AND P-2</b>	10/14/21	CME


NO.	DESCRIPTION	DATE	APPROVED
REVISIONS			



**SHEET INDEX**

SHEET NO.	DESCRIPTION
AB-1	TITLE SHEET
AB-1A	SITE PLAN
AB-2-AB-14	PLAN AND PROFILE
AB-P-1	PLANTING NOTES
AB-P-2	PLANTING PLAN

NO SIGNIFICANT  
DEVIATIONS FROM DESIGN  
AS-BUILT PLANS



**PROJECT LENGTHS**

AS-BUILT RESTORATION:	
SENIARD CREEK	= 1,783 FT
SITTON CREEK	= 1,079 FT
DAVID BRANCH	= 524 FT
LEE BRANCH	= 216 FT
REDMOND BRANCH	= 83 FT
AS-BUILT ENHANCEMENT:	
WHITAKER BRANCH	= 426 FT
REDMOND BRANCH	= 1,054 FT
AS-BUILT PRESERVATION:	
DAVID BRANCH	= 132 FT
<b>TOTAL LENGTH</b>	<b>= 5,265 FT</b>



Prepared by:

Stantec Consulting Services Inc.  
56 College Street, Suite 201  
Asheville, North Carolina 28801  
www.stantec.com

PROJECT ENGINEER



Prepared for:

NC DMS  
**HARRY TSOMIDES**  
PROJECT MANAGER



LEGEND

- WETLAND
- PROPERTY BOUNDARY
- PROPOSED STREAM RESTORATION
- DEBRIS PLACEMENT
- PRESERVED TREE



NO SIGNIFICANT DEVIATIONS FROM DESIGN

NOTE: PROPERTY BOUNDARIES, FENCES AND UTILITIES NOT SURVEYED. APPROXIMATE LOCATIONS ONLY.




56 COLLEGE STREET, SUITE 201  
ASHEVILLE, NC 28801  
www.stantec.com

Revision	By	Appd.	Y/M/DD
AS-BUILT REV-1 - NO DEVIATIONS NOTE	CME	CME	21.03.17
			YY.MM.DD

Client/Project  
EW SOLUTIONS  
SENIARD CREEK MITIGATION SITE  
HENDERSON COUNTY, NORTH CAROLINA

Title  
SITE PLAN - AS-BUILT




Project Number: 172621103

CEG	SGG	CME	21.03.31
Dwn.	Chkd.	Dsgn.	YY.MM.DD

Revision 0 Sheet AB-1A

I:\172621103\172621103\_0100\172621103-01-AS-Built Plan.dwg  
 2021/03/18 11:07 AM By: jst.2m



**LOCATION KEY**



**LEGEND**

- PROPOSED STREAM RESTORATION
- PROPOSED RIPRAP
- PROPOSED BRUSH ENHANCED RIFFLE
- EXISTING WETLAND

**AS-BUILT LEGEND**

- TOP OF BANK
- TOP OF BANK DEVIATIONS
- THALWEG
- THALWEG DEVIATIONS
- PRESERVED TREE
- DEBRIS PLACEMENT
- BRUSH TOE
- BOULDER BRUSH RUN
- BRUSH RUN - LARGE

REV. 2	INHERIT	CHE	20.07.14	By	YY.MM.DD
AS-BUILT TECH - NO DEVIATIONS NOTE	CHE	21.05.18	By	YY.MM.DD	Issued
Revision	CHE		By	YY.MM.DD	



Client/Project  
EW SOLUTIONS, LLC

SENIARD CREEK MITIGATION SITE  
HENDERSON COUNTY, NC

Permit-Seal

Project Number: 172621103  
 File Name: 1103-04-AS-Seniard PLANPRO.dwg


CSG: SGG CHE 21.03.31  
 Dwn: Chld. Dign. YY.MM.DD

Drawing No. Sheet  
 Revision 2

**Stantec**

56 College Street, Suite 201  
 Asheville, North Carolina  
 www.stantec.com

The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec, without delay, and for any purposes other than that published by Stantec's database.



**LOCATION KEY**

**LEGEND**


- PROPOSED STREAM RESTORATION
- PROPOSED RIPRAP
- PROPOSED BRUSH ENHANCED RIFFLE
- EXISTING WETLAND

**AS-BUILT LEGEND**

- TOP OF BANK
- TOP OF BANK DEVIATIONS
- THALWEG
- THALWEG DEVIATIONS
- PRESERVED TREE
- DEBRIS PLACEMENT
- BRUSH TOE
- BOULDER BRUSH RUN
- BRUSH RUN - LARGE

**NO SIGNIFICANT DEVIATIONS FROM DESIGN**

AS-BUILT TECH - NO DEVIATIONS NOTE	CHIE	21.05.17	By	App'd	TY.MM.DD



Client/Project  
EW SOLUTIONS, LLC

Permit-Seal

**SENIARD CREEK MITIGATION SITE**

HENDERSON COUNTY, NC

Title  
**SENIARD CREEK - PLAN & PROFILE - AS-BUILT**  
STA 105+00 - 110+00

Project Number: 172621103


File Name: 1103-04-AS-Seniard PLANPRO.dwg

Dwg. No. 038595

CSG SGG CME 21.03.21  
Dwn. Chkd. Dgn. TY.MM.DD

Drawing No. 0  
Revision Sheet  
0 AB-3

NO SIGNIFICANT  
DEVIATIONS FROM DESIGN



LOCATION KEY

LEGEND

- PROPOSED STREAM RESTORATION
- PROPOSED RIPRAP
- PROPOSED BRUSH ENHANCED RIFFLE
- EXISTING WETLAND

AS-BUILT LEGEND


- TOP OF BANK
- TOP OF BANK DEVIATIONS
- THALWEG
- THALWEG DEVIATIONS
- PRESERVED TREE
- DEBRIS PLACEMENT
- BRUSH TOE
- BOULDER BRUSH RUN
- BRUSH RUN - LARGE



56 College Street, Suite 201  
Asheville, North Carolina  
www.stantec.com

The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec, without delay. Stantec shall not be responsible for any reproduction or use for any purpose other than that authorized by Stantec's database.

REV.	DATE	BY	CHKD.	APPD.	TY.	MM.	DD.
1	20.07.14						
2	21.05.17						
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
41							
42							
43							
44							
45							
46							
47							
48							
49							
50							
51							
52							
53							
54							
55							
56							
57							
58							
59							
60							
61							
62							
63							
64							
65							
66							
67							
68							
69							
70							
71							
72							
73							
74							
75							
76							
77							
78							
79							
80							
81							
82							
83							
84							
85							
86							
87							
88							
89							
90							
91							
92							
93							
94							
95							
96							
97							
98							
99							
100							




Client/Project: EW SOLUTIONS, LLC  
Title: SENIARD CREEK MITIGATION SITE  
HENDERSON COUNTY, NC

Permit-Seal:

Project Number: 172621103  
File Name: 1103-04-A8-Seniard PLANPRO.dwg

CSG	SGG	CHE	21.03.31
Dwn.	Chkd.	Dgn.	YY.MM.DD

Drawing No. \_\_\_\_\_  
Revision \_\_\_\_\_ Sheet \_\_\_\_\_  
2 AB-4



NO SIGNIFICANT DEVIATIONS FROM DESIGN

LOCATION KEY

LEGEND

- PROPOSED STREAM RESTORATION
- PROPOSED RIPRAP
- PROPOSED BRUSH ENHANCED RIFFLE
- EXISTING WETLAND

AS-BUILT LEGEND

- TOP OF BANK
- TOP OF BANK DEVIATIONS
- THALWEG
- THALWEG DEVIATIONS
- PRESERVED TREE
- DEBRIS PLACEMENT
- BRUSH TOE
- BOULDER BRUSH RUN
- BRUSH RUN - LARGE

**Stantec**



56 College Street, Suite 201  
Asheville, North Carolina  
www.stantec.com

20.07.14  
21.05.17

REV. 2	BRUSH PROTECTION	CHE	20.07.14	By	YY.MM.DD
AS-BUILT TECH-1	NO DEVIATIONS NOTE	CHE	21.05.17	By	YY.MM.DD

Revision

Issued



Saved: 2023/05/17 1:38 PM, User: jst, Job: V:\228\Seniard\1122\1103\Seniard\1103-04-seniard\planpr.dwg

Client/Project  
EW SOLUTIONS, LLC

SENIARD CREEK MITIGATION SITE  
HENDERSON COUNTY, NC

Permit-Seal

**Professional Engineer Seal**  
SEAL 038595  
PHOTOGRAPH M. W. ...

Project Number: 172621103

File Name: 1103-04-AS-Seniard PLANPRD.dwg


Dwg. CGG SGG CHE 21.03.31  
Chkd. Dign. YY.MM.DD

Drawing No. Revision Sheet

2 AB-5



NO SIGNIFICANT DEVIATIONS FROM DESIGN



**LEGEND**


- PROPOSED STREAM RESTORATION
- PROPOSED RIPRAP
- PROPOSED BRUSH ENHANCED RIFFLE
- EXISTING WETLAND

**AS-BUILT LEGEND**

- TOP OF BANK
- TOP OF BANK DEVIATIONS
- THALWEG
- THALWEG DEVIATIONS
- PRESERVED TREE
- DEBRIS PLACEMENT
- BRUSH TOE
- BOULDER BRUSH RUN
- BRUSH RUN - LARGE

**LOCATION KEY**

**AS-BUILT PERMANENT STREAM CROSSING (PIPED)**  
 1 X 84" CMP @ 40 LF (MAIN)  
 INV IN 2234.61 INV OUT 2234.61  
 2 X 36" HDPE @ 40 LF (FP)  
 INV IN 2237.00 INV OUT 2237.00



**Stantec**

56 College Street, Suite 201  
 Asheville, North Carolina  
 www.stantec.com


**Revision Table:**

REV	DATE	BY	APP'D	DESCRIPTION
1	2020.07.14	CHE		REVISED PIPED CROSSING
2	2020.08.17	CHE		AS-BUILT TECH - NO DEVIATIONS NOTE
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				

**Client/Project:** EW SOLUTIONS, LLC  
**Title:** SENIARD CREEK MITIGATION SITE  
 HENDERSON COUNTY, NC  
**Project Number:** 172621103  
**File Name:** PLANPRO-REV.dwg  
**Drawing No.:** AB-6  
**Revision:** 2  
**Sheet:** 2 of 2

SaveDate: 2020/07/18 8:35 AM Login: jmf  
 P:\2020\Seniard\172621103\PLANPRO.dwg

NO SIGNIFICANT DEVIATIONS FROM DESIGN



LOCATION KEY


- LEGEND
- PROPOSED STREAM RESTORATION
  - PROPOSED RIPRAP
  - PROPOSED BRUSH ENHANCED RIFFLE
  - EXISTING WETLAND

AS-BUILT LEGEND

- TOP OF BANK
- TOP OF BANK DEVIATIONS
- THALWEG
- THALWEG DEVIATIONS
- PRESERVED TREE
- DEBRIS PLACEMENT
- BRUSH TOE
- BOULDER BRUSH RUN
- BRUSH RUN - LARGE

56 College Street, Suite 201  
Asheville, North Carolina  
www.stantec.com

REV. #	LEGEND	DATE	BY	APP'D.
1	AS-BUILT TECH - NO DEVIATIONS NOTE	20.07.14		
2		21.05.17		
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
31				
32				
33				
34				
35				
36				
37				
38				
39				
40				
41				
42				
43				
44				
45				
46				
47				
48				
49				
50				
51				
52				
53				
54				
55				
56				
57				
58				
59				
60				
61				
62				
63				
64				
65				
66				
67				
68				
69				
70				
71				
72				
73				
74				
75				
76				
77				
78				
79				
80				
81				
82				
83				
84				
85				
86				
87				
88				
89				
90				
91				
92				
93				
94				
95				
96				
97				
98				
99				
100				



Client/Project  
EW SOLUTIONS, LLC

SENIARD CREEK MITIGATION SITE  
HENDERSON COUNTY, NC

Title  
SITTON CREEK - PLAN & PROFILE - AS-BUILT  
205+00 - 210+00

Permit-Seal

Project Number: 172621103

File Name: PLANPRO-REV.dwg

CSG	SGG	CHE	21.03.31
Dwn.	Chkd.	Dgn.	YY.MM.DD


Drawing No. \_\_\_\_\_

Revision \_\_\_\_\_ Sheet \_\_\_\_\_

2 AB-7

SaveDate: 2021/05/18 8:35 AM Login: jrf\_15m  
P:\1726\Senior\172621103\172621103-Submittal\ekr\planrev.dwg

NO SIGNIFICANT DEVIATIONS FROM DESIGN




LOCATION KEY

LEGEND

- PROPOSED STREAM RESTORATION
- PROPOSED RIPRAP
- PROPOSED BRUSH ENHANCED RIFFLE
- EXISTING WETLAND

AS-BUILT LEGEND

- TOP OF BANK
- TOP OF BANK DEVIATIONS
- THALWEG
- THALWEG DEVIATIONS
- PRESERVED TREE
- DEBRIS PLACEMENT
- BRUSH TOE
- BOULDER BRUSH RUN
- BRUSH RUN - LARGE



**Stantec**

56 College Street, Suite 201  
Asheville, North Carolina  
www.stantec.com

REV. NO.	DATE	BY	APP'D.	REVISION
1	20.07.14	CHE		20.07.14
2	21.05.17	CHE		21.05.17
3		CHE		
4		CHE		
5		CHE		
6		CHE		
7		CHE		
8		CHE		
9		CHE		
10		CHE		
11		CHE		
12		CHE		
13		CHE		
14		CHE		
15		CHE		
16		CHE		
17		CHE		
18		CHE		
19		CHE		
20		CHE		
21		CHE		
22		CHE		
23		CHE		
24		CHE		
25		CHE		
26		CHE		
27		CHE		
28		CHE		
29		CHE		
30		CHE		
31		CHE		
32		CHE		
33		CHE		
34		CHE		
35		CHE		
36		CHE		
37		CHE		
38		CHE		
39		CHE		
40		CHE		
41		CHE		
42		CHE		
43		CHE		
44		CHE		
45		CHE		
46		CHE		
47		CHE		
48		CHE		
49		CHE		
50		CHE		
51		CHE		
52		CHE		
53		CHE		
54		CHE		
55		CHE		
56		CHE		
57		CHE		
58		CHE		
59		CHE		
60		CHE		
61		CHE		
62		CHE		
63		CHE		
64		CHE		
65		CHE		
66		CHE		
67		CHE		
68		CHE		
69		CHE		
70		CHE		
71		CHE		
72		CHE		
73		CHE		
74		CHE		
75		CHE		
76		CHE		
77		CHE		
78		CHE		
79		CHE		
80		CHE		
81		CHE		
82		CHE		
83		CHE		
84		CHE		
85		CHE		
86		CHE		
87		CHE		
88		CHE		
89		CHE		
90		CHE		
91		CHE		
92		CHE		
93		CHE		
94		CHE		
95		CHE		
96		CHE		
97		CHE		
98		CHE		
99		CHE		
100		CHE		

Client/Project: EW SOLUTIONS, LLC

SENIARD CREEK MITIGATION SITE

HENDERSON COUNTY, NC

Title: SITTON CREEK - PLAN & PROFILE - AS-BUILT STA 210+00 - 215+00

Permit-Seal

Project Number: 172621103


File Name: PLANPRO-REV.dwg

Dwg: CGS Chkd: SGG Dgn: CME 21.03.21

Drawing No. Revision Sheet

2 AB-8

Save Date: 2021/05/18 8:35 AM Login: jmf: 50m  
V:\2126\Senior\172621103\172621103-Substation.dwg



LOCATION KEY



LEGEND

- PROPOSED STREAM RESTORATION
- PROPOSED RIPRAP
- PROPOSED BRUSH ENHANCED RIFFLE
- EXISTING WETLAND

AS-BUILT LEGEND

- TOP OF BANK
- TOP OF BANK DEVIATIONS
- THALWEG
- THALWEG DEVIATIONS
- PRESERVED TREE
- DEBRIS PLACEMENT
- BRUSH TOE
- BOULDER BRUSH RUN
- BRUSH RUN - LARGE

NO SIGNIFICANT DEVIATIONS FROM DESIGN



56 College Street, Suite 201  
Asheville, North Carolina  
www.stantec.com

REV.	DATE	BY	APP'D.	DESCRIPTION
1	20.07.14	CME		AS-BUILT LEGEND
2	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
3	21.05.17	CME		AS-BUILT LEGEND
4	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
5	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
6	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
7	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
8	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
9	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
10	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
11	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
12	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
13	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
14	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
15	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
16	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
17	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
18	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
19	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN
20	20.07.14	CME		NO SIGNIFICANT DEVIATIONS FROM DESIGN

Client/Project: EW SOLUTIONS, LLC  
Title: SENIARD CREEK MITIGATION SITE  
Permit-Seal: [Professional Engineer Seal]  
Project Number: 172621103  
File Name: 1103-06-AR-LEE-PLANPRO.dwg  
Drawing No. LEE - (1)  
Revision Sheet

2 AB-9

400+00

400+50

401+00

401+50

402+00

LOCATION KEY


- LEGEND**
- PROPOSED STREAM RESTORATION
  - PROPOSED RIPRAP
  - PROPOSED BRUSH ENHANCED RIFFLE
  - EXISTING WETLAND

AS-BUILT LEGEND

- TOP OF BANK
- TOP OF BANK DEVIATIONS
- THALWEG
- THALWEG DEVIATIONS
- PRESERVED TREE
- DEBRIS PLACEMENT
- BRUSH TOE
- BOULDER BRUSH RUN
- BRUSH RUN - LARGE

NO SIGNIFICANT DEVIATIONS FROM DESIGN

- EXISTING TERRACE
- EXISTING BED
- PROPOSED BANKFULL
- PROPOSED GRADE
- PROPOSED BED
- AS-BUILT BED
- AS-BUILT BED DEVIATES FROM DESIGN



DAVID BRANCH



56 College Street, Suite 201  
Asheville, North Carolina  
www.stantec.com

AS-BUILT REACH - NO DEVIATIONS NOTE	CHE	21.05.17	By	Appd.	TY.MM.DD

Client/Project  
EW SOLUTIONS, LLC

SENIARD CREEK MITIGATION SITE  
HENDERSON COUNTY, NC

Title  
DAVID BRANCH - PLAN & PROFILE - AS-BUILT  
STA 400+00 - 402+50


Permit-Seal

Project Number: 172621103  
File Name: 1103-07-AB-David PLANPRO.dwg

CG	SG	CHE	21.03.31
Dwn.	Chkd.	Dsgn.	TY.MM.DD

Drawing No. DAVID - (1)  
Revision Sheet  
0 AB-10

Save Date: 2021/05/18 10:39 AM Login: jml.5cm  
 P:\2126\Senior\172621103\Drawings\0300-Plan-Profile.dwg



LOCATION KEY

LEGEND

- PROPOSED STREAM RESTORATION
- PROPOSED RIPRAP
- PROPOSED BRUSH ENHANCED RIFFLE
- EXISTING WETLAND

AS-BUILT LEGEND

- TOP OF BANK
- TOP OF BANK DEVIATIONS
- THALWEG
- THALWEG DEVIATIONS
- PRESERVED TREE
- DEBRIS PLACEMENT
- BRUSH TOE
- BOULDER BRUSH RUN
- BRUSH RUN - LARGE

Stantec

56 College Street, Suite 201  
Asheville, North Carolina  
www.stantec.com



AS-BUILT REACH - NO DEVIATIONS NOTE

Client/Project	EW SOLUTIONS, LLC
Title	SENIARD CREEK MITIGATION SITE
Permit-Seal	HENDERSON COUNTY, NC
Project Number:	172621103
File Name:	1103-07-AB-David PLANPRO.dwg
Drawing No.	DAVID - (2)
Revision	Sheet

Revision

By	Appd.	TY.MM.DD
By	Appd.	TY.MM.DD

Issued



Client/Project  
EW SOLUTIONS, LLC

Title  
SENIARD CREEK MITIGATION SITE

Permit-Seal  
HENDERSON COUNTY, NC

Project Number: 172621103


File Name: 1103-07-AB-David PLANPRO.dwg

Drawing No. DAVID - (2)

Revision Sheet

0 AB-11

SaveDate: 2023/05/18 10:39 AM Login: jui.5dm  
\\172621103\172621103.dwg (User: jui.5dm) 1:100 (Revised: 5/18/23)





LOCATION KEY

LEGEND

- PROPOSED STREAM RESTORATION
- PROPOSED RIPRAP
- PROPOSED BRUSH ENHANCED RIFFLE
- EXISTING WETLAND

AS-BUILT LEGEND

- TOP OF BANK
- TOP OF BANK DEVIATIONS
- THALWEG
- THALWEG DEVIATIONS
- PRESERVED TREE
- DEBRIS PLACEMENT
- BRUSH TOE
- BOULDER BRUSH RUN
- BRUSH RUN - LARGE



**Stantec**

56 College Street, Suite 201  
Asheville, North Carolina  
www.stantec.com

Client/Project: EW SOLUTIONS, LLC  
Title: SENIARD CREEK MITIGATION SITE  
HENDERSON COUNTY, NC


Permit-Seal

Project Number: 172621103  
File Name: 1103-07-AB-David PLANPRO.dwg

Dwg: CGD, SGC, CME, 21.03.31  
Chkd: Dgri, YY.MM.DD

Drawing No. DAVID - (3)  
Revision Sheet

2 AB-12




LOCATION KEY

**LEGEND**

- PROPOSED STREAM RESTORATION
- PROPOSED RIPRAP
- PROPOSED BRUSH ENHANCED RIFFLE
- EXISTING WETLAND

**AS-BUILT LEGEND**

- TOP OF BANK
- TOP OF BANK DEVIATIONS
- THALWEG
- THALWEG DEVIATIONS
- PRESERVED TREE
- DEBRIS PLACEMENT
- BRUSH TOE
- BOULDER BRUSH RUN
- BRUSH RUN - LARGE



NO SIGNIFICANT DEVIATIONS FROM DESIGN

56 College Street, Suite 201  
 Asheville, North Carolina  
 www.stantec.com

REV.	DATE	BY	APPD.
2007.14	CME		
21.05.17	CME		
Revision			
By			
Appd.			
Issued			

Client/Project  
**EW SOLUTIONS, LLC**

Senior Creek Mitigation Site  
 HENDERSON COUNTY, NC

Permit-Seal


Project Number: 172621103

File Name: 1103-07-AB-David PLANPRO.dwg

CG	SG	CME	21.03.31
Dwn.	Chkd.	Disgn.	TY.MM.DD

Drawing No. REDMOND (1)  
 Revision Sheet






LOCATION KEY

LEGEND

- PROPOSED STREAM RESTORATION
- PROPOSED RIPRAP
- PROPOSED BRUSH ENHANCED RIFFLE
- EXISTING WETLAND

AS-BUILT LEGEND

- TOP OF BANK
- TOP OF BANK DEVIATIONS
- THALWEG
- THALWEG DEVIATIONS
- PRESERVED TREE
- DEBRIS PLACEMENT
- BRUSH TOE
- BOULDER BRUSH RUN
- BRUSH RUN - LARGE



**Stantec**

56 College Street, Suite 201  
Asheville, North Carolina  
www.stantec.com

Client/Project: EW SOLUTIONS, LLC  
Title: SENIARD CREEK MITIGATION SITE  
HENDERSON COUNTY, NC



Permit-Seal

Project Number: 172621103  
File Name: 1103-07-AB-David PLANPRO.dwg

Drawing No. POND OUTFALL  
Revision Sheet

2 AB-14

Save Date: 2022/05/18 10:39 AM Login: jui.5cm  
\\128.168.1.112\1103-07-AB-David\1103-07-AB-David\planpro.dwg



NUMBER OF LIVE STAKE ROWS			
CHANNEL DEPTH (FT)	INSIDE OF BEND	TANGENT	OUTSIDE OF BEND
0 - 1.5	1	1	2
1.5 - 2.5	2	2	3
2.5 - 3.5	3	3	4

**PLANTING NOTES:**


- TEMPORARY AND PERMANENT SEED
1. ALL DISTURBED AREAS WILL BE STABILIZED USING MULCH AND TEMPORARY SEED TO PROVIDE ADEQUATE GROUND COVER AND CONDITION THE SOIL.
  2. MULCH MUST BE ADDED TO ACHIEVE 95% COVERAGE (ROUGHLY 4 TONS/ACRE FOR WHEAT STRAW)
  3. A FERTILITY SOIL TEST SHALL BE USED TO DETERMINE FERTILIZER AMOUNTS OR, IF NO SOIL TEST IS AVAILABLE, A STANDARD MIXTURE SHALL BE APPLIED OF 2 TONS OF LIME PER ACRE AND 700-1000 LBS OF 10-10-10 FERTILIZER PER ACRE.

**BARE ROOT PLANTINGS**


1. PLANT BARE ROOT SHRUBS AND TREES IN AREAS AS INDICATED ON THE PLANS.
2. PROVIDE 8 FT OF SPACING BETWEEN INSTALLED PLANTS YIELDING A DENSITY OF 680 STEMS/AC, DIVIDED EQUALLY BETWEEN AVAILABLE SPECIES.
3. LOOSEN COMPACTED SOIL AND PLANT IN HOLES FORMED WITH A MATTOCK, DIBBLE BAR OR EQUAL.
4. PROVIDE PLANTING HOLE SUFFICIENT IN SIZE AND DEPTH TO PREVENT CROWDING OF ROOTS.
5. ROOTS SHALL BE KEPT MOIST DURING TRANSPORTATION, DISTRIBUTION, AND INSTALLATION.
6. PLANTS SHALL BE HEELED-IN INTO MOIST SOIL IF NOT PROMPTLY PLANTED AFTER DELIVERY TO THE PROJECT SITE.

**LIVE STAKES:**

1. STAKES SHOULD BE SPACED ACCORDING TO PLAN VIEW DETAIL AND DIVIDED EQUALLY BETWEEN THE AVAILABLE SPECIES.
2. STAKES SHOULD BE CUT AND INSTALLED ON THE SAME DAY.
3. STAKES THAT ARE SPLIT SHALL NOT BE INSTALLED.
4. STAKES SHALL BE INSTALLED ORTHOGONAL TO THE BANK AND WITH BUDS POINTING UPWARDS.
5. STAKES SHALL BE 3/8 TO 2 INCHES IN DIAMETER AND 2 TO 3 FEET IN LENGTH.
6. AFTER INSTALLATION, THE TOP PORTION OF STAKES SHALL BE PRUNED WITH A SQUARE CUT LEAVING NO LESS THAN 3 INCHES AND NO MORE THAN 6 INCHES ABOVE THE GROUND.



**STAKING PATTERN**  
NOT TO SCALE



	RIPARIAN & WETLAND PLANTINGS - BY STREAM								
	Seniard Creek			Sitton Creek			Lee Branch		
	RIPARIAN AREA = 3.07 AC	WETLAND AREA = 0.04 AC	Setting RIP - RIPARIAN WET - WET -	RIPARIAN AREA = 0.79 AC	WETLAND AREA = 1.07 AC	Setting RIP - RIPARIAN WET - WET -	RIPARIAN AREA = 0.45 AC	WETLAND AREA = 0.0 AC	Setting RIP - RIPARIAN WET - WET -
<b>TREES</b>	River Birch Tulip poplar Black Tupelo Black Willow Green-Ash American Sycamore Pignut Hickory Mockernut Hickory Shingle Oak	<i>Betula nigra</i> <i>Liriodendron tulipifera</i> <i>Nyssa sylvatica</i> <i>Salix nigra</i> <del><i>Fraxinus Pennsylvanica</i></del> <i>Platanus occidentalis</i> <i>Carya Glabra</i> <i>Carya Tomentososa</i> <i>Quercus Impricularia</i>	RIP RIP RIP / WET <del>RIP - WET</del> RIP / WET RIP / WET RIP RIP	Tulip poplar Black Tupelo American Holly Black Willow American Sycamore Pignut Hickory Mockernut Hickory Shingle Oak	<i>Betula nigra</i> <i>Liriodendron tulipifera</i> <i>Nyssa sylvatica</i> <i>Ilex opaca</i> <i>Salix nigra</i> <i>Platanus occidentalis</i> <i>Carya Glabra</i> <i>Carya Tomentososa</i> <i>Quercus Impricularia</i>	RIP RIP RIP RIP / WET RIP / WET RIP / WET RIP RIP	Northern Red Oak American Beech Black Tupelo American Holly American Hombeam Pignut Hickory Mockernut Hickory Shingle Oak	<i>Quercus rubra</i> <i>Fagus grandifolia</i> <i>Nyssa sylvatica</i> <i>Ilex opaca</i> <i>Carpinus caroliniana</i> <i>Carya Glabra</i> <i>Carya Tomentososa</i> <i>Quercus Impricularia</i>	RIP RIP RIP RIP RIP RIP RIP RIP
<b>SHRUBS</b>	Smooth Alder Red Chokeberry Winterberry Black Elderberry	<i>Alnus serrulata</i> <i>Aronia arbutifolia</i> <i>Ilex verticillata</i> <i>Sambucus canadensis</i>	WET WET WET WET	Smooth Alder Red Chokeberry Winterberry Black Elderberry	<i>Alnus serrulata</i> <i>Aronia arbutifolia</i> <i>Ilex verticillata</i> <i>Sambucus canadensis</i>	WET WET WET WET	American Witch-Hazel Highbush Blueberry Sweet Pepperbush Smooth Alder Winterberry Black Elderberry	<i>Hamamelis virginiana</i> <i>Vaccinium corymbosum</i> <i>Clethra alnifolia</i> <i>Alnus serrulata</i> <i>Ilex verticillata</i> <i>Sambucus canadensis</i>	RIP RIP RIP WET WET WET
<b>LIVE STAKES</b>	Silky dogwood Elderberry Black Willow	<i>Cornus amomum</i> <i>Sambucus canadensis</i> <i>Salix nigra</i>		Silky dogwood Elderberry Black Willow	<i>Cornus amomum</i> <i>Sambucus canadensis</i> <i>Salix nigra</i>		Silky dogwood Elderberry	<i>Cornus amomum</i> <i>Sambucus canadensis</i>	

PERMANENT RIPARIAN MIX Riparian Buffer Mix (Mellow Marsh Farm)		
COMMON NAME	SCIENTIFIC NAME	% MIX
Autumn bentgrass	<i>Agrostis perennis</i>	15
Big bluestem	<i>Andropogon gerardi</i>	10
Lanceleaf coreopsis	<i>Coreopsis lanceolata</i>	10
Virginia wild rye	<i>Elymus virginicus</i>	20
Soft rush	<i>Juncus effusus</i>	5
Sudchgrass	<i>Panicum virgatum</i>	15
Black-eyed susan	<i>Rudbeckia hirta</i>	10
Little bluestem	<i>Schizachyrium scoparium</i>	5
Indian grass	<i>Sorghastrum nutans</i>	5
Eastern barn grass	<i>Tripsacum dactyloides</i>	5

Recommended application rate: 20-25 lbs. per acre

PERMANENT WETLAND MIX Wetland Seed Mix (Mellow Marsh)		
COMMON NAME	SCIENTIFIC NAME	% MIX
Showy tickseed sunflower	<i>Bidens arctosa</i>	7
Fox sedge	<i>Carex vulpinoidea</i>	12
Deer tongue	<i>Dichanthelium clandestinum</i>	8
Riverbank wildrye	<i>Elymus riparius</i>	20
Soft rush	<i>Juncus effusus</i> NC Ecotype	4
Smooth panicgrass	<i>Panicum dichotomiflorum</i>	14
Redtop panicgrass	<i>Panicum rigidulum</i>	8
Sudchgrass	<i>Panicum virgatum</i>	23
Pennsylvania smartweed	<i>Polygomon pennsylvanicum</i>	2
Eastern bar reed	<i>Sparganium americanum</i>	2

Recommended application rate: 20-25 lbs. per acre

NOTE: PERMANENT WETLAND MIX SHALL BE APPLIED TO ALL EXISTING AND PROPOSED WETLAND AREAS. PERMANENT RIPARIAN MIX SHALL BE APPLIED TO ALL OTHER AREAS INSIDE CONSERVATION EASEMENT.

	RIPARIAN & WETLAND PLANTINGS - BY STREAM								
	David Branch			Whitaker Branch			Redmond Branch		
	RIPARIAN AREA = 1.42 AC	WETLAND AREA = 0.26 AC	Setting RIP - RIPARIAN WET - WET -	RIPARIAN AREA = 0.76 AC	WETLAND AREA = 0.11 AC	Setting RIP - RIPARIAN WET - WET -	RIPARIAN AREA = 2.16 AC	WETLAND AREA = 0.35 AC	Setting RIP - RIPARIAN WET - WET -
<b>TREES</b>	Serviceberry Northern Red Oak Sassafras Sourwood American Holly American Hombeam	<i>Amelanchier arborea</i> <i>Quercus rubra</i> <i>Sassafras albidum</i> <i>Oxydendrum arboreum</i> <i>Ilex opaca</i> <i>Carpinus caroliniana</i>	RIP RIP RIP RIP RIP RIP	Serviceberry Northern Red Oak Sassafras Sourwood American Holly	<i>Amelanchier arborea</i> <i>Quercus rubra</i> <i>Sassafras albidum</i> <i>Oxydendrum arboreum</i> <i>Ilex opaca</i>	RIP RIP RIP RIP RIP	Serviceberry Northern Red Oak Sassafras Sourwood American Holly American Hombeam	<i>Amelanchier arborea</i> <i>Quercus rubra</i> <i>Sassafras albidum</i> <i>Oxydendrum arboreum</i> <i>Ilex opaca</i> <i>Carpinus caroliniana</i>	RIP RIP RIP RIP RIP RIP
<b>SHRUBS</b>	American Witch-Hazel Highbush Blueberry Sweet Pepperbush Smooth Alder Winterberry Black Elderberry Red Chokeberry	<i>Hamamelis virginiana</i> <i>Vaccinium corymbosum</i> <i>Clethra alnifolia</i> <i>Alnus serrulata</i> <i>Ilex verticillata</i> <i>Sambucus canadensis</i> <i>Aronia arbutifolia</i>	RIP RIP RIP WET WET WET WET	American Witch-Hazel Highbush Blueberry Sweet Pepperbush Smooth Alder Winterberry Black Elderberry Red Chokeberry	<i>Hamamelis virginiana</i> <i>Vaccinium corymbosum</i> <i>Clethra alnifolia</i> <i>Alnus serrulata</i> <i>Ilex verticillata</i> <i>Sambucus canadensis</i> <i>Aronia arbutifolia</i>	RIP RIP RIP WET WET WET WET	American Witch-Hazel Highbush Blueberry Sweet Pepperbush Smooth Alder Winterberry Black Elderberry Red Chokeberry	<i>Hamamelis virginiana</i> <i>Vaccinium corymbosum</i> <i>Clethra alnifolia</i> <i>Alnus serrulata</i> <i>Ilex verticillata</i> <i>Sambucus canadensis</i> <i>Aronia arbutifolia</i>	RIP RIP RIP WET WET WET WET
<b>LIVE STAKES</b>	Silky dogwood Elderberry	<i>Cornus amomum</i> <i>Sambucus canadensis</i>		Silky dogwood Elderberry	<i>Cornus amomum</i> <i>Sambucus canadensis</i>		Silky dogwood Elderberry	<i>Cornus amomum</i> <i>Sambucus canadensis</i>	

NOTE: PLANT SPECIES TO BE INSTALLED SHALL BE DEPENDENT ON SPECIES AVAILABILITY. CONTRACTOR MAY MODIFY COMPOSITION AS APPROVED BY ENGINEER.

COMMON NAME	SCIENTIFIC NAME	SEEDING DENSITY (lbs/acre)	SEEDING DATES
<b>Temporary Seeding</b>			
Partridge Pea	<i>Chamaecrista fasciculata</i>	8	MAR 15 - OCT 15
Dalton Radish	<i>Paphanussatitus var. longipinnatus</i>	8	MAR 15 - OCT 15
Browntop Millet	<i>Echinochloa esculenta</i>	8	MAR 15 - OCT 15
Buckwheat	<i>Fagopyrum esculentum</i>	10	MAR 15 - OCT 15
Cereal Rye	<i>Secale cereal</i>	26	OCT 15 - MAR 15

N:\1740-08\174008\_01\174008\_DWG\A-B\174008-01-A-B-Detail.dwg  
2022/10/14 3:16 PM By: Suresh, Ryan



56 COLLEGE STREET, SUITE 201  
ASHEVILLE, NC 28801  
www.stantec.com

The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec, without delay. The Copyright in all drawings are drawings are the property of Stantec. Reproduction or use for any purpose other than that authorized by Stantec is forbidden.

REV. 2	CME	2022/11/14	AS-BUILT	REV. 2 - PLANTING TABLE	By	YY-MM-DD
	CME	21.10.14			By	YY-MM-DD
					Issued	

Client/Project: EW SOLUTIONS, LLC  
SENIAID CREEK MITIGATION SITE  
HENDEKSON COUNTY, NC  
Title: PLANTING DETAILS - AS-BUILT

Permit-Seed




Project Number: 172621103

CEG SGG CME 21.05.17  
Dwn. Chkd. Dsgn. YY-MM-DD


Revision Sheet  
0 AB - P-1

VA 172621103 AS-BUILT 1103-08-08-Permitting Plan.dwg  
2021/05/17 4:14 PM By: Jaa, Sam



**LEGEND**

- PROPOSED STREAM RESTORATION
- THALWEG
- TOP OF BANK
- CONSERVATION EASEMENT
- RIPARIAN PLANTING
- WETLAND PLANTING
- STREAMSIDE PLANTING (LIVE STAKES)
- PRESERVED TREE
- DEBRIS PLACEMENT



NO SIGNIFICANT  
DEVIATIONS FROM DESIGN

NOTE: PROPERTY BOUNDARIES, FENCES AND UTILITIES NOT SURVEYED. APPROXIMATE LOCATIONS ONLY.



56 COLLEGE STREET, SUITE 201  
ASHEVILLE, NC 28801  
www.stantec.com

REV	LINE WEIGHTS	DATE	BY	APP'D	ISSUED
AS-BUILT	REV2 - SIGNATURE	20.07.14			
		21.10.14			

Client/Project  
EW SOLUTIONS  
SENIARD CREEK MITIGATION SITE  
HENDERSON COUNTY, NORTH CAROLINA

Permit-Seal



Project Number: 172621103

REV	DATE	BY	APP'D
CEG	21.05.17		
Dwn.	Chkd.	Dsgn.	YY.MM.DD

Revision 0 Sheet AB-P-2