

Monitoring Report MY03

**Stony Fork Restoration Site
Upper Neuse River Basin - 03020201
Monitoring Year 03
DMS Contract 6830**

**DMS Project Number 97085
DWR #: 2016-0372
USACE Action ID: 2016-00875
Johnston County, North Carolina**



Prepared for:
NCDMS, 1652 Mail Service Center, Raleigh, NC 27699-1652

**Monitoring Data Collected: 2021
Date Submitted: December 2021**

Monitoring and Design Firm

Prepared by:



KCI Associates of North Carolina
4505 Falls of Neuse Road
Suite 400
Raleigh, NC 27609
(919) 783-9214

Project Contact: Tim Morris
Email: tim.morris@kci.com



MEMORANDUM

Date: January 27, 2022
To: Lindsay Crocker, DMS Project Manager
From: Tim Morris, Project Manager
KCI Associates of North Carolina, PA
Subject: MY-03 Monitoring Report Comments
Stony Fork DMS #6830, Contract 006830
Neuse River Basin CU 030202018
Johnston County, North Carolina

Please find below our responses in italics to the MY-03 Monitoring Report comments from NCDMS received on January 13, 2022 for the Stony Fork Restoration Site.

1. Include DMS violation letter from subdivision BMP, and Johnston County buffer violation letter. Provide some updated narrative to indicate that this violation is on-going and there will be continued follow up. Provide some mention of continued trespass from the adjacent subdivision lots from Sherill Farms Phase 1 that is also working towards resolution.
KCI Response: These letters have been added to Appendix F – Other Data and the narrative has been updated.
2. Please update asset table (Table 1) to show total credit areas out to 3 significant digits to match credit ledgers (6,585.933 SMU and 480,337.942 BMU).
KCI Response: Table 1 has been updated.
3. T3 has shown aggradation in other years as well. Please identify the suspected source of this sediment upstream for clarity.
KCI Response: The banks of the upstream reach of T3, which is located outside of the bounds of the project, are the primary source of sediment that is causing aggradation. These banks are very unstable and actively eroding. Several pictures of these banks have been added to Appendix B – Visual Assessment Data.
4. In future reports you may omit table 8 because this is already in the MY0 report.
KCI Response: KCI has made note of this comment for future reports.
5. Check XS10 BHR to confirm the number is correct (aggradation typically shows a BHR < 1).
KCI Response: Aggradation typically results in BHR < 1 but because in this case both the stream bed and banks aggraded it resulted in a BHR of 1.2 (bank height= 0.52, bankfull max depth=0.44).
6. In future reports you may omit substrate sampling.
KCI Response: KCI has made note of this comment for future reports.

7. Provide cumulative bankfull event table to assist with documenting the four events in four separate years to prove bankfull event standard on stream reaches.

KCI Response: This table has been added to the report.

Digital Review:

- Note that the annual mean values for Table 7 differ from the excel workbook. Please ensure that the values in the workbook reflect the values in the report table.

KCI Response: The values from the excel workbook were the correct values and Table 7 in the report has been updated with the correct values.

Sincerely,



Tim Morris
Project Manager

TABLE OF CONTENTS

Project Summary.....	1
Monitoring Results.....	2
Figure 1. Project Site Vicinity Map.....	4
References.....	5

Appendix A – Background Tables

Table 1. Project Components and Mitigation Credits.....	7
Table 2. Project Activity and Reporting History.....	8
Table 3. Project Contacts.....	9
Table 4. Project Information.....	10

Appendix B – Visual Assessment Data

CCPV.....	13
Table 5. Visual Stream Morphology Assessment.....	18
Table 6. Vegetation Condition Assessment.....	24
Photo Reference Points.....	25
Permanent Vegetation Monitoring Plot Photos.....	29
Random Vegetation Monitoring Plot Photos.....	32
Easement Encroachment Photos.....	33
Upstream Reach of T3 Photos.....	34

Appendix C – Vegetation Plot Data

Table 7. Stem Count Total and Planted by Plot and Species.....	36
--	----

Appendix D – Stream Measurement and Geomorphology Data

Table 8. Baseline Stream Data Summary.....	40
Table 9. Cross-section Morphology Data Table.....	48
Cross-section Plots.....	51
Pebble Counts.....	67

Appendix E – Hydrologic Data

Table 10. Verification of Bankfull Events.....	76
Bankfull Verification and Precipitation Plot.....	76
Table 11. Verification of Stream Flow.....	77
Table 12. Stream Flow Criteria Attainment.....	77
Stream Flow Verification and Precipitation Plots.....	80

Appendix F – Other Data

DMS Violation Letter.....	84
Johnson County Buffer Violation Letter.....	88

PROJECT SUMMARY

The Stony Fork Restoration Site (SFRS) was completed in May 2019 and restored a total of 6,810 linear feet of stream and 949,747 square feet of riparian buffer under the Neuse Buffer Rule (NCAC Rule 15A 02B.029). The SFRS is a riparian system in the Upper Neuse River Basin (03020201 8-digit cataloging unit) in Johnston County, North Carolina. The site's natural hydrologic regime had been substantially modified through the relocation and straightening of the existing stream channels, impacted by land clearing, and cleared of any riparian buffer. This completed project will restore impacted agricultural and timber lands to a stable stream ecosystem with a functional riparian buffer and floodplain access.

The SFRS is protected by a 24.4 acre permanent conservation easement, held by the State of North Carolina. The site is located approximately 5.5 miles north of Benson, NC. Specifically, the site is 0.2 mile west on Elevation Road from its intersection with Federal Road (SR-1331).

The North Carolina Ecosystem Enhancement Program (NCEEP) published the Neuse River Basin Priorities in 2010. These were updated in for the Neuse 01 cataloging unit (CU) in 2015 due to extensive mitigation needs and changes in watershed conditions since 2010. The project 14 digit CU (03020201150010) was identified as a Targeted Local Watershed (TLW) in the updated priorities. The goals and priorities for the SFRS are based on the information presented in the Neuse River Basin Restoration Priorities: maintaining and enhancing water quality, restoring hydrology, and improving fish and wildlife habitat (NCEEP, 2009). The project will support the following basin priorities:

- Managing stormwater runoff
- Improving/restoring riparian buffers
- Reducing sediment loading
- Improving stream stability

The goals for the project are to:

- Restore channelized and agriculture impacted streams to stable C/Cb channels.
- Restore a forested riparian buffer to provide bank stability, filtration, and shading.

The project goals will be addressed through the following objectives:

- Relocate a channelized stream to its historic landscape position.
- Install cross-sections sized to the bankfull discharge.
- Create bedform diversity with pools, riffles, and habitat structures
- Plant the site with native trees and shrubs and an herbaceous seed mix.

Project planting and construction were completed in May 2019. The SFRS involved restoration and establishment of a functioning stream ecosystem with 6,810 linear feet of stream restored by re-meandering the stream and by tying the bankfull elevation to the historic floodplain where feasible. The entire site was planted to establish a forested riparian buffer. The site was constructed as designed with no major modifications from the design plan. The monitoring components were installed in May 2019. Four automatic recording pressure transducer stream gauges that take a reading every 10 minutes were installed in the upper third of T1, T1-A, T2 and T3 to document flow within those reaches. Cameras were installed in the vicinity of each of these gauges and set to record a short video once a day to provide additional verification of flow. An additional automatic recording pressure transducer stream gauge was installed near the bottom of the main stem (SF3) to record the occurrence of bankfull events. To determine the success of the planted mitigation areas, seven 10 m x 10 m permanent vegetation monitoring plots were established. An additional five 10 m x 10 m random vegetation monitoring plots were sampled as well. The locations of the planted stems relative to the origin were recorded within the permanent plots and the species and height of each planted stem were recorded for all plots. Any volunteers found within the plots were also grouped into size categories by species, but separate from the planted stems. Twelve permanent photo reference points were established and will be taken annually. Sixteen permanent cross-sections (eight riffle

cross-sections and eight pool cross-sections) were also established and a detailed longitudinal profile of the stream was taken. Wolman pebble counts were performed at all of the riffle cross-sections. The cross-section measurements will be repeated in future monitoring years, but the longitudinal profile will only be repeated if there are concerns about bed elevation adjustments. Reports will be submitted to DMS each year.

Vegetative success criteria for the stream mitigation is 260 woody stems/acre after five years, and 210 woody stems/acre after seven years. Trees in each plot must average seven feet in height at Year 5 and ten feet in height at Year 7. Volunteer species must be present for a minimum of two growing seasons and must be a species from the approved planting list to count toward vegetative success. A single species may not account for more than 50% of the required number of stems within any plot. A minimum of four bankfull events must also be recorded during the monitoring period. All project streams must show a minimum of 30 continuous days of flow within a calendar year for three out of the first four years of monitoring. Bank height ratios (BHR) should not exceed 1.2 and the entrenchment ratios (ER) should be 2.2 or greater. BHR and ER at any measured riffle cross-section should not change more than 10% from the baseline condition during any given monitoring interval (e.g. no more than 10% between years 1 and 2, 2 and 3, 3 and 5, or 5 and 7). Visual assessments will also be used to identify problem areas.

Vegetative success criteria for the areas proposed for riparian buffer credit is 260 woody stems/acre at the end of five years of monitoring. Trees in each plot must average seven feet in height at Year 5. There should be a minimum of four native hardwood tree species, with no species accounting for greater than 50% of the stems. Volunteer species must be from the approved planting list to count toward vegetative success.

MONITORING RESULTS

The third-year vegetation monitoring was conducted between August 26 and 30, 2021. The site averaged 502 planted stems/acre across all 12 plots. Ten of the twelve plots had greater than 260 planted stems/acre. Including volunteers, the site averaged 701 total stems/acre. The plots that did not meet the success criteria were Plots 5 and R1. Both of these plots are located in areas with many mature trees both in and around the plots. Canopy coverage for Plot 5 is estimated at 80% and for Plot R1 at 60%. In general the site is well vegetated, with widespread herbaceous coverage and many healthy planted stems. Ongoing treatment of Chinese privet and kudzu continued in MY03. These treatments have been repeated several times during the growing season in each year since the site was constructed and will be continued throughout the monitoring period.

The stream gauge near the bottom of SF3 recorded five bankfull events in 2021. All four stream flow gauges recorded at least 30 consecutive days of flow. The gauge on T1 recorded flow for 147 days from January 1 to May 27 and for 98 days between May 29 and September 3. The gauge on T1A recorded flow for 259 days from January 1 to September 16 and for 41 days from October 9 to November 18 (the last download of the year). The gauge on T2 recorded flow for 146 days from January 1 to May 26 and for 95 days from May 30 to September 1. The gauge on T3 recorded flow for 256 days, between January 1 and September 13.

The data from the flow gauges was further backed up by the cameras on site. Due to malfunctions at the beginning of the year, the cameras on T1 and T3 didn't begin recording until February 10, and the cameras on T1A and T2 didn't begin recording until June 30. Despite this, all four cameras showed at least 30 consecutive days of flow. The camera on T1 showed 67 days of flow from February 10 until it was obscured by vegetation on April 17. Once vegetation was cleared away this camera showed 76 days of flow from June 10 to August 24. The camera on T1A showed flow for 41 days from June 10 until it was obscured by vegetation on July 20. The camera on T2 showed flow for 75 days from June 10 until it was obscured by vegetation on August 24. The camera on T3 showed flow for 106 days from February 10 to May 26 and for 32 days from May 29 until it malfunctioned on June 29.

The third-year cross-section survey was completed between August 26 and 30, 2021 and found that for the majority of the site, the dimensions of the stream are as designed, with some small variation as is typical for stream restoration projects. Both of the cross-sections on T3 (XS9 and 10) show significant levels of aggradation. Only the bottom 129 feet of this stream are located within the bounds of the project and so the upper reaches contribute a large amount of sediment to the stream from eroding banks. The large sediment source upstream combined with the small size of the stream has resulted in a significant amount of deposition throughout the entire reach. Many herbaceous plants also were able to colonize the stream bed during the first two monitoring years, which further exacerbated this problem. Now that the streamside plantings have achieved a large enough size to shade out these herbaceous plants, it is believed that at least a portion of the sediment that has accumulated in the stream will wash through. KCI will continue to monitor this reach closely to ensure it does not become a threat to project success. The monitored cross-section data have been calculated by adjusting the bankfull elevation to maintain the baseline bankfull area for each cross-section.

During MY02, ATV tracks were discovered traveling through a small portion of the easement. These tracks appeared to originate from the neighborhood adjacent to the project. A formal notice of violation was issued and the issue was discussed with the landowner of the site. Fresh tracks were noted in the first half of 2021 but since June 10, 2021, no new tracks have been seen and the area has revegetated to the point that no evidence of this encroachment remains.

During a site visit on August 26, 2021, it was noted that construction had begun on the culvert at the end of Sherrill Farm Road that will cross Reach SF2. As of November 18, 2021 a temporary crossing had been installed. KCI has been in touch with the developer to ensure that the crossing will be built as it was designed during the design phase of the site. All work on the crossing has taken place within the confines of the easement exception that was created for this crossing. At a site visit on November 18, 2021, it was noted that an outlet from a sediment retention pond had been dug through the site easement and to the project stream. This encroachment occurred on the right bank, approximately 150 feet upstream of the crossing on Reach SF2. Upon noticing this encroachment, KCI immediately notified the developer responsible as well as the responsible agencies. This violation is on-going and there will be continued follow up. Additionally, several property owners in the Sherrill Farms Phase 1 subdivision have stored vehicles and a trampoline within the easement. Sherrill Farms LLC has been contacted about these encroachments in 2018, 2019, and 2021 and a resolution to this encroachment is being sought. Please see Appendix B – Visual Assessment Data and Appendix F – Other Data for more information.













FIGURE 1. VICINITY MAP, STONY FORK RESTORATION SITE, JOHNSTON COUNTY, NC



- | | | | |
|---|---|--|---|
|  Project Site Location |  Major Roads |  Airports (none within a 5-mi radius) |   |
|  County Boundary |  Minor Roads |  Major Rivers and Streams | |
|  Cities and Towns | | | |

REFERENCES

NCDEQ, Division of Mitigation Services. March 2015. 2015 Neuse 03020201 Priorities. Last accessed at:

http://portal.ncdenr.org/c/document_library/get_file?uuid=340a3f58-336b-42bf-bab2-fb663cbfd78d&groupId=60329

NCDENR, Ecosystem Enhancement Program. 2014. NCDENR, Ecosystem Enhancement Program. 2014. Stream and Wetland Mitigation Monitoring Guidelines. Last accessed 1/2016 at:

http://portal.ncdenr.org/c/document_library/get_file?p_l_id=60409&folderId=18877169&name=DLFE-86604.pdf

NCDENR, Ecosystem Enhancement Program. 2014. Stream and Wetland Mitigation Monitoring Guidelines. Last accessed 6/2015 at:

http://portal.ncdenr.org/c/document_library/get_file?p_l_id=60409&folderId=18877169&name=DLFE-86606.pdf

NC Wetland Functional Assessment Team. 2010. NC Wetland Assessment Method (NC WAM) User Manual, version 4.1. Last accessed 11/2012 at:

http://portal.ncdenr.org/c/document_library/get_file?uuid=76f3c58b-dab8-4960-ba43-45b7faf06f4c&groupId=38364

Schafale, M.P. and A.S. Weakley. 2012. Guide to the Natural Communities of North Carolina: Fourth Approximation. Natural Heritage Program, Division of Parks and Recreation, N.C. Department of Environment and Natural Resources. Raleigh, NC.

Soil Survey Staff, Natural Resources Conservation Service, United States Department of Agriculture. *Soil Survey of Johnston County, North Carolina*. 1994

APPENDIX A

Background Tables

**Table 1. Project Components and Mitigation Credits
Stony Fork Restoration Site, DMS Project #97085**

Mitigation Credits										
	Stream		Riparian Wetland		Non-riparian Wetland		Buffer		Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE	R	RE		
Linear Feet/Acres	6,405	405					450,285 sf	499,462 sf		
Credits	6,405	181					425,434	59,904		
TOTAL CREDITS	6,585.933						480,337.942			
Project Components										
Project Component -or- Reach ID	Stationing/ Location		Existing Footage/ Square Footage	Approach (PI, PII etc.)	Restoration -or- Restoration Equivalent	MP Restoration Footage*	As-built Restoration Footage	Mitigation Ratio		
SF1	10+00 – 21+55		1,235	PI/PII	R	1,155	1,155	1:1		
SF2	21+55 – 49+54		2,453	PI	R	2,707**	2,714**	1:1		
SF3	49+54 – 56+08		618	PI	R	624**	624**	1:1		
T1	100+00 – 105+10		365	PI/PII	R	510	510	1:1		
T1A	150+00 – 151+59		47	PI/PII	R	159	159	1:1		
T2-1	200+00 – 203+34		327	N/A	EII	334	334	2.5:1		
T2-2	203+34 – 206+71		326	PI/PII	R	337	337	1:1		
T2-3	206+71 – 215+26		780	PI/PII	R	855	855	1:1		
T3-1	300+00 – 300+71		72	PI/PII	EI	71	71	1.5:1		
T3-2	300+71 – 301+29		82	PI/PII	R	58	58	1:1		
Buffer Restoration TOB to 100'	N/A		413,194	N/A	R	413,194	413,194	100%		
Buffer Restoration 101-200'	N/A		37,091	N/A	R	37,091	37,091	33%		
Buffer Enhancement TOB to 100'	N/A		74,802	N/A	E	74,802	74,802	50%		
Buffer Preservation TOB to 100'	N/A		424,660	N/A	P	424,660	424,660	10%		

*Mitigation Plan footage used for credit calculations. **Crossings have been removed from creditable linear footage for all project streams

Component Summation					
Restoration Level	Stream (linear feet)	Riparian Wetlands (Acres)		Non-Riparian Wetlands (Acres)	Buffer (square feet)
		Riverine	Non-Riverine		
Restoration	6,405				450,285
Enhancement					74,802
Enhancement I	71				
Enhancement II	334				
Creation					
Preservation					424,660 (175,029 allowable for credit)
High Quality Preservation					
TOTAL CREDITS	6,586				480,338

Table 2. Project Activity & Reporting History Stony Fork Restoration Sites, DMS Project #97085		
Activity or Report	Data Collection Complete	Actual Completion or Delivery
Mitigation Plan		September 5, 2018
Final Design - Construction Plans		Oct. 15, 2018
Construction Grading Completed		May 3, 2019
Planting Completed		May 6 2019
Baseline Monitoring/Report	May 2019	July 2018
<i>Vegetation Monitoring</i>	<i>May 9, 2019</i>	
<i>Stream Survey</i>	<i>May 15, 2019</i>	
Invasive Treatment		Summer 2019
Year 1 Monitoring	November 2019	January 2020
<i>Vegetation Monitoring</i>	<i>November 5, 2019</i>	
<i>Stream Survey</i>	<i>November 11, 2019</i>	
Invasive Treatment		Summer 2020
Year 2 Monitoring	November 2020	January 2021
<i>Vegetation Monitoring</i>	<i>September 4, 2020</i>	
<i>Stream Survey</i>	<i>June 29, 2020</i>	
Invasive Treatment		Summer 2021
Year 3 Monitoring	November 2021	December 2021
<i>Vegetation Monitoring</i>	<i>August 30, 2021</i>	
<i>Stream Survey</i>	<i>August 30, 2021</i>	


















Table 3. Project Contacts Stony Fork Restoration Site, DMS Project #97085	
Design Firm	KCI Associates of North Carolina 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 278-2512 Fax: (919) 783-9266
Construction Contractor Stony Fork and T3	Fluvial Solutions, Inc. PO Box 28749 Raleigh, NC 27611 Contact: Mr. Peter Jelenevsky Phone: (919) 605-6134
Construction Contractor T1, T1A, and T2	KCI Environmental Technologies and Construction 4505 Falls of Neuse Road, Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 278-2512
Planting Contractor	Bruton Natural Systems, Inc. PO Box 1197 Fremont, NC 27830 Contact: Mr. Charlie Bruton Phone: (919)783-9214
Monitoring Performers	
	KCI Associates of North Carolina 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 278-2514 Fax: (919) 783-9266



Table 4. Project Information				
Stony Fork Restoration Site, DMS Project #97085				
Project Name	Stony Fork Restoration Site			
County	Johnston County			
Project Area (acres)	24.4 acres			
Project Coordinates (lat. and long.)	35°26'55.0"N, 78°31'18.5"W			
Project Watershed Summary Information				
Physiographic Province	Coastal Plain			
River Basin	Neuse			
USGS Hydrologic Unit 8-digit	03020201	USGS Hydrologic Unit 14-digit	03020201150010	
DWQ Sub-basin	03-04-04			
Project Drainage Area (acres)	497 acres			
Project Drainage Area Percentage of Impervious Area	5%			
CGIA Land Use Classification	Managed Herbaceous Cover 53% (262 ac), Mixed Hardwoods/Conifers 31% (150 ac), Low Density Developed 9% (42 ac), Medium Density Residential 5% (24 ac), Transportation/Impervious 3% (13 ac)			
Existing Reach Summary Information				
Parameters	Stony Fork	T1 and T1A	T2	T3
Length of reach (linear feet)	3,141	412	1,433	154
Drainage area (acres)	497	12	150	29
Perennial, Intermittent, Ephemeral	Perennial	Intermittent	Perennial	Intermittent
NCDWQ Water Quality Classification	C; NSW	C; NSW	C; NSW	C; NSW
Stream Classification (existing)	G4c	G4	G4	G4
Stream Classification (proposed)	C4	C4	C4	C4
Evolutionary trend (Simon)	Channelized, Stage III	Channelized, Stage III	Channelized, Stage III	Modified with pond, Stage III
FEMA classification	None	None	None	None
Existing Wetland Summary Information				
Parameters				
Size of Wetland (acres)	0.33 (WA and WE)	0.06 (WB)	0.14 (WC and WF)	
Wetland Type	Headwater Forest	Bottomland Hardwood Forest	Non-Tidal Freshwater Marsh	
Mapped Soil Series	Gilead sandy loam	Bibb sandy loam	Bibb sandy loam	
Drainage class	Moderately Well Drained	Poorly Drained	Poorly Drained	
Soil Hydric Status	Non-hydric	Hydric	Hydric	
Source of Hydrology	Surface Water	Stream Floodplain	Stream Floodplain	
Restoration or Enhancement Method	N/A	N/A	N/A	

Regulatory Considerations			
Regulation	Applicable?	Resolved?	Supporting Documentation
Waters of the United States – Section 404	Yes	Yes	404 permit
Waters of the United States – Section 401	Yes	Yes	401 permit
Endangered Species Act	No	N/A	N/A
Historic Preservation Act	No	N/A	N/A
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A
FEMA Floodplain Compliance	No	Yes	
Essential Fisheries Habitat	No	N/A	N/A

APPENDIX B


Visual Assessment Data

 Project Easement	 Easement Encroachment
Stream Mitigation	 Stream Bed Aggradation
 R (6,405 lf / 6,405 SMCs)	 Cross-Sections
 EI (71 lf / 47 SMCs)	 Photo Points
 EII (334 lf / 134 SMCs)	 Flow Gauge
Buffer Mitigation	 Camera
 R 0-100' (413,194 sf / 413,194 credits)	 Bankfull Gauge
 R 101-200' (37,091 sf / 12,240 credits)	Vegetation Monitoring Plots
 E (74,802 sf / 37,401 credits)	 Success Criteria Met
 P (424,660 sf / 17,503 credits)	 Success Criteria Not Met



CURRENT CONDITIONS PLANVIEW
STONY FORK RESTORATION SITE
JOHNSTON COUNTY, NC

Overview
 Source: Google Earth, 2018



T3-1

T3-2

T1

T1A

SF2

Start SF1

4

R5

R1

R3

1

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

29

30

31

32

33

34

35

36

37

38

39

40

41

42

43

44

45

46

47

48

49

50

10+00

11+00

12+00

13+00

14+00

15+00

16+00

17+00

18+00

19+00

20+00

21+00

22+00

23+00

24+00

25+00

26+00

27+00

28+00

29+00

30+00

31+00

32+00

33+00

34+00

35+00

36+00

37+00

38+00

39+00

40+00

41+00

42+00

43+00

44+00

45+00

11+00

12+00

13+00

14+00

15+00

16+00

17+00

18+00

19+00

20+00

21+00

22+00

23+00

24+00

25+00

26+00

27+00

28+00

29+00

30+00

31+00

32+00

33+00

34+00

35+00

36+00

37+00

38+00

39+00

40+00

41+00

42+00

43+00

44+00

45+00

10+00

11+00

12+00

13+00

14+00

15+00

16+00

17+00

18+00

19+00

20+00

21+00

22+00

23+00

24+00

25+00

26+00

27+00

28+00

29+00

30+00

31+00

32+00

33+00

34+00

35+00

36+00

37+00

38+00

39+00

40+00

41+00

42+00

43+00

44+00

45+00

10+00

11+00

12+00

13+00

14+00

15+00

16+00

17+00

18+00

19+00

20+00

21+00

22+00

23+00

24+00

25+00

26+00

27+00

28+00

29+00

30+00

31+00

32+00

33+00

34+00

35+00

36+00

37+00

38+00

39+00

40+00


41+00



42+00

43+00

44+00


45+00





CURRENT CONDITIONS PLANVIEW
STONY FORK RESTORATION SITE
JOHNSTON COUNTY, NC

SHEET 3 of 4
 Source: Google Earth, 2018



	Project Easement		Easement Encroachment
Stream Mitigation			Stream Bed Aggradation
	R (6,405 lf / 6,405 SMCs)		Cross-Sections
	EI (71 lf / 47 SMCs)		Photo Points
	EII (334 lf / 134 SMCs)		Flow Gauge
Buffer Mitigation			Camera
	R 0-100' (413,194 sf / 413,194 credits)		Bankfull Gauge
	R 101-200' (37,091 sf / 12,240 credits)	Vegetation Monitoring Plots	
	E (74,802 sf / 37,401 credits)		Success Criteria Met
	P (424,660 sf / 17,503 credits)		Success Criteria Not Met



CURRENT CONDITIONS PLANVIEW
STONY FORK RESTORATION SITE
JOHNSTON COUNTY, NC

SHEET 4 of 4
 Source: Google Earth, 2018

Table 5 <u>Visual Stream Morphology Stability Assessment</u>							
Stony Fork Stream Restoration Site, DMS Project#97085							
Reach ID SF1							
Assessed Length 1,155							
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	18	18			100%
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	17	17			100%
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	17	17			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	17	17			100%
2. Thalweg centering at downstream of meander (Glide)		17	17			100%	
Totals							
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
Totals							
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	5	5			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	5	5			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	5	5			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	5	5			100%

Table 5 Visual Stream Morphology Stability Assessment Stony Fork Stream Restoration Site, DMS Project#97085 Reach ID T1 Assessed Length 365							
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	13	13		100%	
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	12	12		100%	
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	12	12		100%	
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	12	12		100%	
2. Thalweg centering at downstream of meander (Glide)		12	12	100%			
Totals					0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
Totals					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	4	4		100%	
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	4	4		100%	
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	4	4		100%	
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	4	4		100%	
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	4	4		100%	

Table 5 Visual Stream Morphology Stability Assessment Stony Fork Stream Restoration Site, DMS Project#97085 Reach ID T2 Assessed Length 1,433							
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	27	27			100%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	26	26		
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)		26	26			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	26	26			100%
2. Thalweg centering at downstream of meander (Glide)		26	26			100%	
Totals					0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
Totals					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	7	7			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	7	7			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	7	7			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	7	7			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	7	7			100%

Table 5 <u>Visual Stream Morphology Stability Assessment</u> Stony Fork Stream Restoration Site, DMS Project#97085 Reach ID T3 Assessed Length 154							
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			1	93	40%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	3	3			100%
		1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	0	2			0%
	3. Meander Pool Condition	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	2	2			100%
		4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	2	2		
2. Thalweg centering at downstream of meander (Glide)	2		2			100%	
Totals					0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
Totals					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	N/A	N/A			N/A
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	N/A	N/A			N/A
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	N/A	N/A			N/A
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	N/A	N/A			N/A
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	N/A	N/A			N/A

Photo Reference Photos



PP1U – MY-00 – 5/15/19



PP1U – MY-03 – 9/18/21



PP1D – MY-00 – 5/15/19



PP1D – MY-03 – 9/18/21



PP2U – MY-00 – 5/15/19



PP2U – MY-03 – 9/18/21



PP2D – MY-00 – 5/15/19



PP2D – MY-03 – 9/18/21



PP3U – MY-00 – 5/15/19



PP3U – MY-03 – 9/18/21



PP3D – MY-00 – 5/15/19



PP3D – MY-03 – 9/18/21



PP4U – MY-00 – 5/15/19



PP4U – MY-03 – 9/18/21



PP4D – MY-00 – 5/15/19



PP4D – MY-03 – 9/18/21



PP5U – MY-00 – 5/15/19



PP5U – MY-03 – 9/18/21



PP5D – MY-00 – 5/15/19



PP5D – MY-03 – 9/18/21



PP6U – MY-00 – 5/15/19



PP6U – MY-03 – 9/18/21



PP6D – MY-00 – 5/15/19



PP6D – MY-03 – 9/18/21

Permanent Vegetation Monitoring Plot Photos



Vegetation Plot 1 – MY-00 – 5/15/19



Vegetation Plot 1 – MY-03 – 8/26/21



Vegetation Plot 2 – MY-00 – 5/15/19



Vegetation Plot 2 – MY-03 – 8/26/21



Vegetation Plot 3 – MY-00 – 5/15/19



Vegetation Plot 3 – MY-03 – 8/26/21



Vegetation Plot 4 – MY-00 – 5/15/19



Vegetation Plot 4 – MY-03 – 8/26/21



Vegetation Plot 5 – MY-00 – 5/15/19



Vegetation Plot 5 – MY-03 – 8/27/21



Vegetation Plot 6 – MY-00 – 5/15/19



Vegetation Plot 6 – MY-03 – 8/27/21



Vegetation Plot 7 – MY-00 – 5/15/19



Vegetation Plot 7 – MY-03 – 8/27/21

Random Vegetation Monitoring Plot Photos



Vegetation Plot R1 – MY-03 – 8/30/21



Vegetation Plot R2 – MY-03 – 8/30/21



Vegetation Plot R3 – MY-03 – 8/30/21



Vegetation Plot R4 – MY-03 – 8/30/21



Vegetation Plot R5 – MY-03 – 8/30/21

Easement Encroachment Photos



Photo 1 – View of encroachment looking along the easement line



Photo 2 – View of encroachment from left bank of project stream

Upstream Reach of T3 Photos



APPENDIX C

Vegetation Plot Data

Table 7. Stem Count by Plot and Species														
Stony Fork Restoration Site, DMS Project #97085														
Species	Current Plot Data (MY03 2021)													
	Plot 01		Plot 02		Plot 03		Plot 04		Plot 05		Plot 06		Plot 07	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Elm (<i>Ulmus americana</i>)														
American Holly (<i>Illex opaca</i>)														
American Persimmon (<i>Diospyros virginiana</i>)														
American Sycamore (<i>Platanus occidentalis</i>)	4	4	7	7	1	1	2	2	1	1	3	3	1	1
Bald Cypress (<i>Taxodium distichum</i>)							1	1					4	4
Black Willow (<i>Salix nigra</i>)		1									4		1	
Elderberry (<i>Sambucus canadensis</i>)														
Green Ash (<i>Fraxinus pennsylvanica</i>)	2	2	4	4	4	4								
Loblolly Pine (<i>Pinus taeda</i>)		6						2						
Oak (<i>Quercus sp.</i>)														
Pawpaw (<i>Asimina triloba</i>)														
Pin Oak (<i>Quercus palustris</i>)	2	2	2	2			1	1			1	1	1	1
Red Maple (<i>Acer rubrum</i>)										2				
Red Oak (<i>Quercus rubra</i>)														
River Birch (<i>Betula nigra</i>)			1	1	1	1	1	2	1	1	2	2	1	1
Silky Dogwood (<i>Cornus amomum</i>)							5	5			1	1	1	1
Spicebush (<i>Lindera benzoin</i>)														
Sugar Berry (<i>Celtis laevigata</i>)														
Swamp Chestnut Oak (<i>Quercus michauxii</i>)	2	2									1	1	1	1
Sweet Bay (<i>Magnolia virginiana</i>)									1					
Sweetgum (<i>Liquidambar styraciflua</i>)		1		1		6								
Tulip Poplar (<i>Liriodendron tulipifera</i>)		1	1	1	1	1					1	1		
Water Oak (<i>Quercus nigra</i>)														
Wax Myrtle (<i>Myrica cerifera</i>)		1						1						
White Oak (<i>Quercus alba</i>)	1	1			1	1			1	2				
Willow Oak (<i>Quercus phellos</i>)	1	1	1	1	3	3	6	6			1	1	2	2
Unknown														
Stem count	12	22	16	17	11	17	16	20	3	7	10	14	11	12
size (ares)	1		1		1		1		1		1		1	
size (ACRES)	0.025		0.025		0.025		0.025		0.025		0.025		0.025	
Species count	6	11	6	7	6	7	6	8	3	5	7	8	7	8
Stems per ACRE	486	890	647	688	445	688	647	809	121	283	405	567	445	486

Table 7. Stem Count by Plot and Species										
Stony Fork Restoration Site, DMS Project #97085										
Species	Current Plot Data (MY03 2021)									
	Plot R1		Plot R2		Plot R3		Plot R4		Plot R5	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Elm (<i>Ulmus americana</i>)										
American Holly (<i>Illex opaca</i>)										1
American Persimmon (<i>Diospyros virginiana</i>)										
American Sycamore (<i>Platanus occidentalis</i>)			6	6	2	2	10	10		
Bald Cypress (<i>Taxodium distichum</i>)										
Black Willow (<i>Salix nigra</i>)			1	1						
Elderberry (<i>Sambucus canadensis</i>)				4						
Green Ash (<i>Fraxinus pennsylvanica</i>)	1	1	6	6	13	13	2	2	5	5
Loblolly Pine (<i>Pinus taeda</i>)				1		3		1		
Oak (<i>Quercus sp.</i>)										
Pawpaw (<i>Asimina triloba</i>)										2
Pin Oak (<i>Quercus palustris</i>)	1	1					1	1		
Red Maple (<i>Acer rubrum</i>)						3				1
Red Oak (<i>Quercus rubra</i>)										
River Birch (<i>Betula nigra</i>)					2	2	4	4		
Silky Dogwood (<i>Cornus amomum</i>)										
Spicebush (<i>Lindera benzoin</i>)										1
Sugar Berry (<i>Celtis laevigata</i>)										
Swamp Chestnut Oak (<i>Quercus michauxii</i>)							1	1	1	1
Sweet Bay (<i>Magnolia virginiana</i>)										
Sweetgum (<i>Liquidambar styraciflua</i>)		3				8				1
Tulip Poplar (<i>Liriodendron tulipifera</i>)	2	2	1	1					5	5
Water Oak (<i>Quercus nigra</i>)										
Wax Myrtle (<i>Myrica cerifera</i>)										
White Oak (<i>Quercus alba</i>)	1	1								
Willow Oak (<i>Quercus phellos</i>)					4	4	1	1		
Unknown										
Stem count	5	8	14	19	21	35	19	20	11	17
size (ares)	1		1		1		1		1	
size (ACRES)	0.025		0.025		0.025		0.025		0.025	
Species count	4	5	4	6	4	7	6	7	3	8
Stems per ACRE	202	324	567	769	850	1,416	769	809	445	688

Species	Annual Means							
	MY03 (2021)		MY02 (2020)		MY01 (2019)		MY00 (2019)	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Elm (<i>Ulmus americana</i>)				3				
American Holly (<i>Ilex opaca</i>)		1						
American Persimmon (<i>Diospyros virginiana</i>)			2	2	4	4		
American Sycamore (<i>Platanus occidentalis</i>)	37	37	43	44	40	40	9	9
Bald Cypress (<i>Taxodium distichum</i>)	5	5	5	5	7	7	1	1
Black Willow (<i>Salix nigra</i>)	1	7	2	6		2		
Elderberry (<i>Sambucus canadensis</i>)		4		3	1	1	2	2
Green Ash (<i>Fraxinus pennsylvanica</i>)	37	37	31	31	25	25	29	29
Loblolly Pine (<i>Pinus taeda</i>)		13		30	2	2		
Oak (<i>Quercus sp.</i>)					1	1	18	18
Pawpaw (<i>Asimina triloba</i>)		2						
Pin Oak (<i>Quercus palustris</i>)	9	9	11	11	7	7	3	3
Red Maple (<i>Acer rubrum</i>)		6		5	4	11		2
Red Oak (<i>Quercus rubra</i>)					2	2		
River Birch (<i>Betula nigra</i>)	13	14	27	27	17	17	2	2
Silky Dogwood (<i>Cornus amomum</i>)	7	7	10	10	8	8	10	10
Spicebush (<i>Lindera benzoin</i>)		1						
Sugar Berry (<i>Celtis laevigata</i>)							2	2
Swamp Chestnut Oak (<i>Quercus michauxii</i>)	6	6	5	5	7	7	7	7
Sweet Bay (<i>Magnolia virginiana</i>)		1		1		1		1
Sweetgum (<i>Liquidambar styraciflua</i>)		20		11	2	8		
Tulip Poplar (<i>Liriodendron tulipifera</i>)	11	12	6	8	14	20	14	14
Water Oak (<i>Quercus nigra</i>)							1	1
Wax Myrtle (<i>Myrica cerifera</i>)		2		1				
White Oak (<i>Quercus alba</i>)	4	5	5	6	12	15	1	4
Willow Oak (<i>Quercus phellos</i>)	19	19	23	23	30	30	3	3
Unknown					4	4	199	199
Stem count	149	208	170	232	187	212	301	307
size (ares)	12		12		12		12	
size (ACRES)	0.30		0.30		0.30		0.30	
Species count	11	20	12	19	18	20	15	17
Stems per ACRE	502	701	573	782	946	1,072	1,523	1,553

APPENDIX D

Stream Measurement and Geomorphology Data

Table 8a. SF1 Data Summary							
Stony Fork Restoration Site, DMS Project #97085							
Parameter	Pre-Existing Condition	Reference Reach(es) Data	Design	As-built			
Dimension - Riffle				Min	Mean	Max	n
Bankfull Width (ft)	7.2	14.8-18.8	9.7	9.3			1
Floodprone Width (ft)	8.7	>50	100	>80			1
Bankfull Mean Depth (ft)	0.9	1.3-1.8	0.7	0.8			1
Bankfull Max Depth (ft)	1.2	1.9-2.4	1.1	1.2			1
Bankfull Cross-Sectional Area (ft ²)	6.4	25	7.0	7.0			1
Width/Depth Ratio	8.1	9.0-14.0	13.5	12.2			1
Entrenchment Ratio	1.2	>2.5	10.3	8.7			1
Bank Height Ratio	2.9	1.0-1.2	1.0	1.0			1
Pattern							
Channel Beltwidth (ft)	*	60	30-55	30-55			
Radius of Curvature (ft)	*	16—87	20-29	20-29			
Rc:Bankfull width (ft/ft)	*	3.5—12.9	9.6-13.6	9.6-13.6			
Meander Wavelength (ft)	*	66—191	93-132	93-132			
Meander Width Ratio	*	4.1	3.1-5.7	3.1-5.7			
Profile							
Riffle Length (ft)				23.40	31.55	40.95	17
Riffle Slope (ft/ft)	0.009	0.013—0.035	0.009-0.015	0.0031	0.0141	0.0137	17
Pool Length (ft)	*	14—33	21-46	12.47	28.73	41.34	17
Pool Spacing (ft)	*	2.7—7.1	5.6-7.3	44.28	68.72	142.01	17
Substrate and Transport Parameters							
SC% / Sa% / G% / C% / B% /Be%	3/40/57/0/0/0			0/4/90/7/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	0.15/1.2/2.2/7.5/11/-0.4/7.1	Gravel	Gravel	9.4/16/22/33/53/70			
Channel length (ft)	1235		1155	1155			
Drainage Area (SM)	0.27	1.49	0.27	0.27			
Rosgen Classification	G4c	C4	C4	C4			
Sinuosity	1.3	1.3	1.2	1.2			
Water Surface Slope (ft/ft)	0.009	0.005	0.009	0.01			

* : no data shown for pools, radius of curvature or meanders in existing stream do to channelization / lack of bed diversity

Table 8b. SF2 Baseline Stream Data Summary							
Stony Fork Restoration Site, DMS Project #97085							
Parameter	Pre-Existing Condition	Reference Reach(es) Data (SF)	Design	As-built			
Dimension - Riffle				Min	Mean	Max	n
Bankfull Width (ft)	5.0-10.0	14.8-18.8	11.3	12.2	12.4	12.6	2
Floodprone Width (ft)	7.4-14.5	>50	100	53.3	67.0	80.7	2
Bankfull Mean Depth (ft)	1.0-1.4	1.3-1.8	0.8	0.9	0.95	1.0	2
Bankfull Max Depth (ft)	1.3-2.2	1.9-2.4	1.2	1.4	1.5	1.6	2
Bankfull Cross-Sectional Area (ft ²)	6.9-8.9	25	9.4	10.6	11.6	12.5	2
Width/Depth Ratio	3.7-11.2	9.0-14.0	13.5	12.8	13.5	14.1	2
Entrenchment Ratio	1.4-1.5	>2.5	8.8	4.2	5.4	6.6	2
Bank Height Ratio	1.6-2.1	1.0-1.2	1.0	1	1	1	2
Pattern							
Channel Beltwidth (ft)	*	60	37-65	37-65			
Radius of Curvature (ft)	*	16—87	22-33	22-33			
Rc:Bankfull width (ft/ft)	*	3.5—12.9	9.3-13.1	9.3-13.1			
Meander Wavelength (ft)	*	66—191	105-148	105-148			
Meander Width Ratio	*	4.1	3.3-5.8	3.3-5.8			
Profile							
Riffle Length (ft)				17.58	39.07	86.38	36
Riffle Slope (ft/ft)	0.003-0.008	0.013—0.035	0.009 - 0.015	0.0021	0.0118	0.0256	36
Pool Length (ft)	*	14—33	24-52	12.51	28.83	52.39	34
Pool Spacing (ft)	*	2.7—7.1	5.2-7.4	43.01	81.44	178.86	34
Substrate and Transport Parameters							
SC% / Sa% / G% / C% / B% /Be%	20.3/30/49.8/0/0/0			5/8/54/33/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	0.33/0.61/1.2/6.2/9.8/0.3/5.5	Gravel	Gravel	5.9/31/45/61/98.5/140			
Channel length (ft)	2453		2802	2802			
Drainage Area (SM)	0.41	1.49	0.41	0.41			
Rosgen Classification	G4c—G5c	C4	C4	C4			
Sinuosity	1.1	1.3	1.2	1.2			
Water Surface Slope (ft/ft)	0.008	0.005	0.008	0.008			

* : no data shown for pools, radius of curvature or meanders in existing stream do to channelization / lack of bed diversity

Table 8c. SF3 Baseline Stream Data Summary							
Stony Fork Restoration Site, DMS Project #97085							
Parameter	Pre-Existing Condition	Reference Reach(es) Data (SF)	Design	As-built			
Dimension - Riffle				Min	Mean	Max	n
Bankfull Width (ft)	10.5	14.8-18.8	12.6	11.6			1
Floodprone Width (ft)	14.4	>50	100	92.4			1
Bankfull Mean Depth (ft)	1.2	1.3-1.8	0.9	1.1			1
Bankfull Max Depth (ft)	1.3	1.9-2.4	1.4	1.7			1
Bankfull Cross-Sectional Area (ft ²)	12.5	25	11.8	12.9			1
Width/Depth Ratio	8.9	9.0-14.0	13.5	10.4			1
Entrenchment Ratio	1.4	>2.5	7.9	8.0			1
Bank Height Ratio	2.0	1.0-1.2	1.0	1.0			1
Pattern							
Channel Beltwidth (ft)	*	60	46-77	46-77			
Radius of Curvature (ft)	*	16—87	28-35	28-35			
Rc:Bankfull width (ft/ft)	*	3.5—12.9	11.7-14	11.7-14			
Meander Wavelength (ft)	*	66—191	148-176	148-176			
Meander Width Ratio	*	4.1	3.7-6.1	3.7-6.1			
Profile							
Riffle Length (ft)				7.4	35.2	52.4	7
Riffle Slope (ft/ft)	0.006	0.013—0.035	0.01	0.0032	0.0075	0.0175	7
Pool Length (ft)	*	14—33	35-62	12.4	33.9	39.7	7
Pool Spacing (ft)	*	2.7—7.1	6.7-8.0	92.0	103.1	114.4	7
Substrate and Transport Parameters							
SC% / Sa% / G% / C% / B% /Be%	10/0/0/0/0/0			21/21/40/18/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	1.1/6.0/8.3/12/15/-0.7/3.3	Gravel	Gravel	0.06/0.77/16/29/70/120			
Channel length (ft)	618		654	654			
Drainage Area (SM)	0.84	1.49	0.84	0.84			
Rosgen Classification	G4c	C4	C4	C4			
Sinuosity	1.1	1.3	1.2	1.2			
Water Surface Slope (ft/ft)	0.006	0.005	0.008	0.006			

* : no data shown for pools, radius of curvature or meanders in existing stream do to channelization / lack of bed diversity

Table 8d. T1 Baseline Stream Data Summary							
Stony Fork Restoration Site, DMS Project #97085							
Parameter	Pre-Existing Condition	Reference Reach(es) Data (SF)	Design	As-built			
Dimension - Riffle				Min	Mean	Max	n
Bankfull Width (ft)	3.4	14.8-18.8	5.0	4.2			1
Floodprone Width (ft)	4.5	>50	50	45.0			1
Bankfull Mean Depth (ft)	0.3	1.3-1.8	0.4	0.2			1
Bankfull Max Depth (ft)	0.4	1.9-2.4	0.6	0.5			1
Bankfull Cross-Sectional Area (ft ²)	0.9	25	1.9	0.9			1
Width/Depth Ratio	12.7	9.0-14.0	13.5	18.6			1
Entrenchment Ratio	1.3	>2.5	10	10.8			1
Bank Height Ratio	4.5	1.0-1.2	1.0	1.0			1
Pattern							
Channel Beltwidth (ft)	*	60	23-37	23-37			
Radius of Curvature (ft)	*	16—87	11-17	11-17			
Rc:Bankfull width (ft/ft)	*	3.5—12.9	11.6-14.4	11.6-14.4			
Meander Wavelength (ft)	*	66—191	58-72	58-72			
Meander Width Ratio	*	4.1	4.6-7.4	4.6-7.4			
Profile							
Riffle Length (ft)				4.53	18.2	29.1	11
Riffle Slope (ft/ft)	0.035	0.013—0.035	0.014-0.04	0.00	0.024	0.045	11
Pool Length (ft)	*	14—33	11-29	7.29	40.2	65.6	11
Pool Spacing (ft)	*	2.7—7.1	6.2-8.8	35.7	45.7	60.3	11
Substrate and Transport Parameters							
SC% / Sa% / G% / C% / B% /Be%				10/3/21/66/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	Silt-Clay	Gravel	Gravel	37/65/78/94/130/170			
Channel length (ft)	365		510	510			
Drainage Area (SM)	0.02	1.49	0.02	0.02			
Rosgen Classification	G5	C4	C4	C4			
Sinuosity	1.0	1.3	1.2	1.2			
Water Surface Slope (ft/ft)	0.035	0.005	0.020	0.019			

* : no data shown for pools, radius of curvature or meanders in existing stream do to channelization / lack of bed diversity

Table 8c. T2-1 Baseline Stream Data Summary				
Stony Fork Restoration Site, DMS Project #97085				
Parameter	Pre-Existing Condition	Reference Reach(es) Data	Design	As-built
Dimension - Riffle				
Bankfull Width (ft)	4.5-5.7	14.8-18.8	5.0	
Floodprone Width (ft)	5.7-30.7	>50	50	
Bankfull Mean Depth (ft)	0.8-1.7	1.3-1.8	0.4	
Bankfull Max Depth (ft)	1.2-2.1	1.9-2.4	0.6	
Bankfull Cross-Sectional Area (ft ²)	3.6-9.4	25	1.9	
Width/Depth Ratio	3.4-5.4	9.0-14.0	13.5	
Entrenchment Ratio	1.3-5.4	>2.5	10	
Bank Height Ratio	1.5-4.1	1.0-1.2	1.0	
Pattern				
Channel Beltwidth (ft)	*	60	25-40	25-40
Radius of Curvature (ft)	*	16—87	12-15	12-15
Rc:Bankfull width (ft/ft)	*	3.5—12.9	14	14
Meander Wavelength (ft)	*	66—191	70	70
Meander Width Ratio	*	4.1	5.0-8.0	5.0-8.0
Profile				
Riffle Length (ft)				
Riffle Slope (ft/ft)	0.009-0.020	0.013—0.035	0.016	
Pool Length (ft)	*	14—33	6-16	
Pool Spacing (ft)	*	2.7—7.1	6.4-8.0	
Substrate and Transport Parameters				
SC% / Sa% / G% / C% / B% /Be%				
d16 / d35 / d50 / d84 / d95 (mm)	Silt-Clay	Gravel	Gravel	
Channel length (ft)	327		334	334
Drainage Area (SM)	0.23	1.49	0.04	0.04
Rosgen Classification	G5c	C4	C4	C4
Sinuosity	1.1	1.3	1.2	1.2
Water Surface Slope (ft/ft)	0.014	0.005	0.012	

* : no data shown for pools, radius of curvature or meanders in existing stream do to channelization / lack of bed diversity

Table 8f. T2-2 Baseline Stream Data Summary							
Stony Fork Restoration Site, DMS Project #97085							
Parameter	Pre-Existing Condition	Reference Reach(es) Data	Design	As-built			
				Min	Mean	Max	n
Bankfull Width (ft)	4.5-5.7	14.8-18.8	7.6	9.7			1
Floodprone Width (ft)	5.7-30.7	>50	50	43.4			1
Bankfull Mean Depth (ft)	0.8-1.7	1.3-1.8	0.6	0.6			1
Bankfull Max Depth (ft)	1.2-2.1	1.9-2.4	0.8	1.0			1
Bankfull Cross-Sectional Area (ft ²)	3.6-9.4	25	4.3	5.8			1
Width/Depth Ratio	3.4-5.4	9.0-14.0	13.4	16.4			1
Entrenchment Ratio	1.3-5.4	>2.5	6.6	4.5			1
Bank Height Ratio	1.5-4.1	1.0-1.2	1.0	1.0			1
Pattern							
Channel Beltwidth (ft)	*	60	28-45	28-45			
Radius of Curvature (ft)	*	16—87	16-23	16-23			
Rc:Bankfull width (ft/ft)	*	3.5—12.9	11.2-11.8	11.2-11.8			
Meander Wavelength (ft)	*	66—191	85-90	85-90			
Meander Width Ratio	*	4.1	3.7-5.9	3.7-5.9			
Profile							
Riffle Length (ft)				20.0	29.0	56.7	6
Riffle Slope (ft/ft)	0.009-0.020	0.013—0.035	0.014	0.01	0.018	0.028	6
Pool Length (ft)	*	14—33	14-24	10.8	17.6	22.8	6
Pool Spacing (ft)	*	2.7—7.1	5.7-6.6	47.0	48.8	51.2	6
Substrate and Transport Parameters							
SC% / Sa% / G% / C% / B% /Be%				6/45/15/33/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	Silt-Clay	Gravel	Gravel	26/35/42/51/74/110			
Channel length (ft)	326		337	337			
Drainage Area (SM)	0.23	1.49	0.15	0.15			
Rosgen Classification	G5c	C4	C4	C4			
Sinuosity	1.1	1.3	1.2	1.2			
Water Surface Slope (ft/ft)	0.014	0.005	0.012	0.011			

* : no data shown for pools, radius of curvature or meanders in existing stream do to channelization / lack of bed diversity

Table 8g. T2-3 Baseline Stream Data Summary							
Stony Fork Restoration Site, DMS Project #97085							
Parameter	Pre-Existing Condition	Reference Reach(es) Data	Design	As-built			
Dimension - Riffle							
				Min	Mean	Max	n
Bankfull Width (ft)	4.5-5.7	14.8-18.8	9.0	8.6			1
Floodprone Width (ft)	5.7-30.7	>50	50	80.9			1
Bankfull Mean Depth (ft)	0.8-1.7	1.3-1.8	0.6	0.7			1
Bankfull Max Depth (ft)	1.2-2.1	1.9-2.4	1.0	1.2			1
Bankfull Cross-Sectional Area (ft ²)	3.6-9.4	25	5.8	6.0			1
Width/Depth Ratio	3.4-5.4	9.0-14.0	13.9	12.3			1
Entrenchment Ratio	1.3-5.4	>2.5	5.6	9.4			1
Bank Height Ratio	1.5-4.1	1.0-1.2	1.0	1.0			1
Pattern							
Channel Beltwidth (ft)	*	60	32-45	32-45			
Radius of Curvature (ft)	*	16—87	18-23	18-23			
Rc:Bankfull width (ft/ft)	*	3.5—12.9	10.2-11.1	10.2-11.1			
Meander Wavelength (ft)	*	66—191	92-100	92-100			
Meander Width Ratio	*	4.1	3.6-6.0	3.6-6.0			
Profile							
Riffle Length (ft)				25.8	33.6	38.9	15
Riffle Slope (ft/ft)	0.009-0.020	0.013—0.035	0.012-0.015	0.002	0.014	0.024	15
Pool Length (ft)	*	14—33	12-34	8.48	35.6	91.4	14
Pool Spacing (ft)	*	2.7—7.1	5.1-7.0	45.7	57.3	77.4	14
Substrate and Transport Parameters							
SC% / Sa% / G% / C% / B% /Be%				4/7/65/24/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	0.031/0.13/0.21/2.0/6.1/0.1/8	Gravel	Gravel	18/35/45/77/120			
Channel length (ft)	780		855	855			
Drainage Area (SM)	0.23	1.49	0.23	0.23			
Rosgen Classification	G5c	C4	C4	C4			
Sinuosity	1.1	1.3	1.2	1.2			
Water Surface Slope (ft/ft)	0.014	0.005	0.011	0.011			

* : no data shown for pools, radius of curvature or meanders in existing stream do to channelization / lack of bed diversity

Table 8h. T3 Baseline Stream Data Summary							
Stony Fork Restoration Site, DMS Project #97085							
Parameter	Pre-Existing Condition	Reference Reach(es) Data	Design	As-built			
Dimension - Riffle				Min	Mean	Max	n
Bankfull Width (ft)	4.2-4.8	14.8	5.0		5.2		1
Floodprone Width (ft)	5.0-5.9	>50	50		38.0		1
Bankfull Mean Depth (ft)	0.4-0.6	1.3-1.8	0.4		0.4		1
Bankfull Max Depth (ft)	0.6-0.7	1.9-2.4	0.6		0.7		1
Bankfull Cross-Sectional Area (ft ²)	1.9-2.6	25	1.9		2.1		1
Width/Depth Ratio	6.9-12.6	9.0-14.0	13.5		13.0		1
Entrenchment Ratio	1.2	>2.5	10		7.2		1
Bank Height Ratio	3.2-3.4	1.0-1.2	1.0		1.0		1
Pattern							
Channel Beltwidth (ft)	**	60	16-26		16-26		
Radius of Curvature (ft)	**	16—87	11-14		11-14		
Rc:Bankfull width (ft/ft)	**	3.5—12.9	8.6-9.4		8.6-9.4		
Meander Wavelength (ft)	**	66—191	43-47		43-47		
Meander Width Ratio	**	4.1	3.2-5.2		3.2-5.2		
Profile							
Riffle Length (ft)				34.3	36.9	39.5	2
Riffle Slope (ft/ft)	**	0.013—0.035	0.0025	0.006	0.0098	0.014	2
Pool Length (ft)	**	14—33	7-15	38.43			1
Pool Spacing (ft)	**	2.7—7.1	4.2-5.4				
Substrate and Transport Parameters							
SC% / Sa% / G% / C% / B% /Be%	8/67/25/0/0/0					9/15/58/19/0/0	
d16 / d35 / d50 / d84 / d95 (mm)	N/A	Gravel	Gravel			0.3/8.2/18/35/72/140	
Channel length (ft)	154		129			129	
Drainage Area (SM)	0.05	1.49	0.02			0.02	
Rosgen Classification	G4	C4	C4			C4	
Sinuosity	1.0	1.3	1.2			1.2	
Water Surface Slope (ft/ft)	0.007	0.005	0.0016			0.005	

** :channel affected by former pond

Table 9. Cross Section Dimensional Morphology Summary																					
Stony Fork Stream Restoration Site, DMS Project #97085																					
Dimension and Substrate	Cross-Section 1 (Pool) Station 13+58, SF							Cross-Section 2 (Riffle) Station 13+85, SF							Cross-Section 3 (Riffle) Station 22+44, SF						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Bankfull Elevation (ft) based on AB BKF area	206.8	206.7	206.7	206.6				206.6	206.6	206.6	206.6				192.5	192.5	192.4	192.6			
Bankfull Width (ft)	12.6	11.7	11.6	8.0				9.3	11.0	10.2	11.3				12.6	11.9	12.5	12.5			
Floodprone Width (ft)	-	-	-	-				>80	>80	>80	>80				53.3	53.2	50.1	52.7			
Bankfull Mean Depth (ft)	0.9	1.0	1.0	1.4				0.8	0.6	0.7	0.6				1.0	1.0	1.0	1.0			
Bankfull Max Depth (ft)	1.9	2.0	2.1	2.3				1.2	1.1	1.3	1.3				1.6	1.7	1.5	1.5			
Cross-Sectional Area (ft ²) based on AB BKF area	11.5	11.5	11.5	11.5				7.0	7.0	7.0	7.0				12.5	12.5	12.5	12.5			
Cross-Sectional Area (ft ²) based on AB BKF elevation	11.5	11.9	12.1	12.9				7.0	7.1	6.8	6.4				12.5	13.2	13.8	11.6			
Bankfull Width/Depth Ratio	-	-	-	-				12.2	17.3	14.8	18.3				12.8	11.4	12.6	12.5			
Bankfull Entrenchment Ratio	-	-	-	-				8.7	7.2	8.0	7.2				4.2	4.5	4.0	4.2			
Bankfull Bank Height Ratio	-	-	-	-				1.0	0.9	1.0	0.8				1.0	1.0	1.0	0.9			
d50 (mm)	-	-	-	-				22	32	24	48				38	46	20	69			
Dimension and Substrate	Cross-Section 4 (Pool) Station 26+17, SF							Cross-Section 5 (Riffle) Station 35+12, SF							Cross-Section 6 (Pool) Station 41+94, SF						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Bankfull Elevation (ft) based on AB BKF area	192.0	191.9	191.9	191.9				182.1	182.2	182.2	182.3				181.7	181.8	181.7	181.7			
Bankfull Width (ft)	12.5	13.0	12.4	12.7				12.2	13.6	13.2	14.2				12.0	13.1	11.5	11.2			
Floodprone Width (ft)	-	-	-	-				>80	>80	>80	>80				-	-	-	-			
Bankfull Mean Depth (ft)	1.1	1.1	1.1	1.1				0.9	0.8	0.8	0.7				1.2	1.1	1.3	1.3			
Bankfull Max Depth (ft)	1.9	2.1	2.1	2.2				1.4	1.3	1.3	1.4				2.4	2.4	2.5	2.4			
Cross-Sectional Area (ft ²) based on AB BKF area	13.6	13.6	13.6	13.6				10.6	10.6	10.6	10.6				14.5	14.5	14.5	14.5			
Cross-Sectional Area (ft ²) based on AB BKF elevation	13.6	14.5	15.2	14.6				10.6	10.1	9.3	8.2				14.5	14.3	15.2	15.0			
Bankfull Width/Depth Ratio	-	-	-	-				14.1	17.4	16.4	19.1				-	-	-	-			
Bankfull Entrenchment Ratio	-	-	-	-				6.6	5.9	6.1	5.7				-	-	-	-			
Bankfull Bank Height Ratio	-	-	-	-				1.0	1.0	1.0	0.9				-	-	-	-			
d50 (mm)	-	-	-	-				52	44	25	36				-	-	-	-			

Table 9. Cross Section Dimensional Morphology Summary																					
Stony Fork Stream Restoration Site, DMS Project #97085																					
	Cross-Section 7 (Riffle) Station 42+58, SF							Cross-Section 8 (Pool) Station 57+19, SF							Cross-Section 9 (Pool) Station 57+44, T3						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Bankfull Elevation (ft) based on AB BKF area	176.0	176.0	176.0	176.0				175.3	175.2	175.2	175.3				207.0	206.9	207.3	207.8			
Bankfull Width (ft)	11.6	13.4	14.2	13.9				13.5	14.5	15.7	11.4				5.5	5.9	8.2	5.5			
Floodprone Width (ft)	>90	>90	>90	>90				-	-	-	-				-	-	-	-			
Bankfull Mean Depth (ft)	1.1	1.0	0.9	0.9				1.5	1.4	1.3	1.8				0.7	0.6	0.4	0.7			
Bankfull Max Depth (ft)	1.7	1.6	1.8	1.6				2.7	2.7	2.5	2.8				1.1	1.1	0.8	0.8			
Cross-Sectional Area (ft ²) based on AB BKF area	12.8	12.8	12.8	12.8				20.7	20.7	20.7	20.7				3.7	3.7	3.7	3.7			
Cross-Sectional Area (ft ²) based on AB BKF elevation	12.8	13.2	13.3	13.0				20.7	21.4	21.5	20.0				3.7	4.0	2.0	0.0			
Bankfull Width/Depth Ratio	10.4	14.0	15.7	15.0				-	-	-	-				-	-	-	-			
Bankfull Entrenchment Ratio	8.0	6.8	6.5	6.6				-	-	-	-				-	-	-	-			
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0				-	-	-	-				-	-	-	-			
d50 (mm)	16	29	41	65				-	-	-	-				-	-	-	-			
	Cross-Section 10 (Riffle) Station 96+69, T3							Cross-Section 11 (Riffle) Station 99+07, T1							Cross-Section 12 (Pool) Station 99+25, T1						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Bankfull Elevation (ft) based on AB BKF area	207.1	207.1	207.2	207.3				198.4	198.3	198.3	198.3				198.4	198.3	198.3	198.4			
Bankfull Width (ft)	6.2	5.5	5.4	6.8				6.0	5.8	5.7	6.1				7.5	7.3	7.4	7.3			
Floodprone Width (ft)	38.0	39.4	41.5	34.1				>60	>60	>60	>60				-	-	-	-			
Bankfull Mean Depth (ft)	0.4	0.4	0.4	0.3				0.3	0.3	0.4	0.3				0.6	0.7	0.7	0.7			
Bankfull Max Depth (ft)	0.7	0.7	0.7	0.4				0.7	0.7	0.6	0.7				1.2	1.2	1.1	1.2			
Cross-Sectional Area (ft ²) based on AB BKF area	2.2	2.2	2.2	2.2				2.0	2.0	2.0	2.0				4.8	4.8	4.8	4.8			
Cross-Sectional Area (ft ²) based on AB BKF elevation	2.2	2.1	1.8	1.1				2.0	2.6	2.6	2.2				4.8	5.5	5.3	5.0			
Bankfull Width/Depth Ratio	17.7	13.7	13.4	20.9				18.3	17.1	16.0	18.5				-	-	-	-			
Bankfull Entrenchment Ratio	6.1	7.2	7.7	5.0				10.9	10.9	11.2	10.7				-	-	-	-			
Bankfull Bank Height Ratio	1.0	0.9	0.8	1.2				1.0	1.1	1.2	1.1				-	-	-	-			
d50 (mm)	18	20	2.5	0.062				78	75	57	66				-	-	-	-			

**Table 9. Cross Section Dimensional Morphology Summary
Stony Fork Stream Restoration Site, DMS Project #97085**


	Cross-Section 13 (Pool) Station 252+25, T2							Cross-Section 14 (Riffle) Station 225+97, T2							Cross-Section 15 (Pool) Station 226+04, T2						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Bankfull Elevation (ft) based on AB BKF area	188.4	188.4	188.2	188.4				187.9	187.9	188.0	188.0				180.9	180.8	180.7	180.6			
Bankfull Width (ft)	11.3	12.7	9.5	8.1				9.7	11.8	11.1	11.5				11.8	11.7	10.9	10.4			
Floodprone Width (ft)	-	-	-	-				43.4	46.8	47.2	48.9				-	-	-	-			
Bankfull Mean Depth (ft)	0.8	0.7	1.0	1.2				0.6	0.5	0.5	0.5				1.0	1.0	1.0	1.1			
Bankfull Max Depth (ft)	1.5	1.4	1.7	2.1				1.0	1.1	1.1	1.2				1.8	1.9	1.8	1.9			
Cross-Sectional Area (ft ²) based on AB BKF area	9.3	9.3	9.3	9.3				5.8	5.8	5.8	5.8				11.2	11.2	11.2	11.2			
Cross-Sectional Area (ft ²) based on AB BKF elevation	9.3	8.7	11.0	9.0				5.8	5.3	4.4	4.6				11.2	11.8	12.8	14.0			
Bankfull Width/Depth Ratio	-	-	-	-				16.4	24.0	21.4	22.9				-	-	-	-			
Bankfull Entrenchment Ratio	-	-	-	-				4.5	4.0	4.2	4.3				-	-	-	-			
Bankfull Bank Height Ratio	-	-	-	-				1.0	0.8	0.9	0.8				-	-	-	-			
d50 (mm)	-	-	-	-				42	16	1.4	2				-	-	-	-			
	Cross-Section 16 (Riffle) Station 252+25, T2																				
	Base	MY1	MY2	MY3	MY4	MY5	MY+														
Bankfull Elevation (ft) based on AB BKF area	180.7	180.7	180.8	180.8																	
Bankfull Width (ft)	8.6	9.9	10.0	9.9																	
Floodprone Width (ft)	>80	>80	>80	>80																	
Bankfull Mean Depth (ft)	0.7	0.6	0.6	0.6																	
Bankfull Max Depth (ft)	1.2	1.1	1.0	1.0																	
Cross-Sectional Area (ft ²) based on AB BKF area	6.0	6.0	6.0	6.0																	
Cross-Sectional Area (ft ²) based on AB BKF elevation	6.0	5.8	5.2	5.1																	
Bankfull Width/Depth Ratio	12.3	16.3	16.6	16.4																	
Bankfull Entrenchment Ratio	9.4	8.3	7.6	8.1																	
Bankfull Bank Height Ratio	1.0	1.0	0.9	0.9																	
d50 (mm)	45	44	37	11																	

Cross-Section Plots

River Basin:	Neuse River
Site:	Stony Fork
XS ID	XS1
Drainage Area (sq mi):	0.28
Date:	7/26/2021
Field Crew:	T. Seelinger/A. Gutierrez

Station	Elevation
0.0	208.52
0.2	208.17
6.5	208.00
8.1	207.66
14.9	207.14
24.9	207.05
31.6	207.10
39.2	207.16
45.6	207.05
48.9	206.78
50.2	206.73
51.1	206.63
51.6	206.33
51.9	206.10
52.5	205.31
53.4	204.41
54.7	204.27
55.8	204.25
56.4	204.55
57.1	205.42
58.3	206.08
58.5	205.94
59.5	206.89
60.8	206.88
63.3	207.24
65.1	207.46
67.2	207.62
70.1	207.58
71.8	207.46
75.4	207.17
80.9	206.89
85.6	206.55
88.2	206.72
88.3	207.00

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	206.58
Bankfull Cross-Sectional Area:	11.5
Total Cross-Sectional Area:	12.9
Bankfull Width:	8.0
Flood Prone Area Elevation:	---
Flood Prone Width:	---
Max Depth at Bankfull:	2.3
Mean Depth at Bankfull:	1.4
W / D Ratio:	---
Entrenchment Ratio:	---
Bank Height Ratio:	---
Thalweg Elevation:	204.2




Cross-Section Plots

River Basin:	Neuse River
Site:	Stony Fork
XS ID	XS2
Drainage Area (sq mi):	0.28
Date:	7/26/2021
Field Crew:	T. Seelinger/A. Gutierrez



Station	Elevation
0.0	208.25
3.9	207.70
9.6	207.56
16.4	207.22
19.9	206.97
25.5	206.66
32.8	206.67
38.1	206.83
42.3	206.67
43.0	206.80
44.4	206.56
45.1	206.33
45.6	206.35
46.4	206.11
47.5	205.54
48.1	205.42
48.7	205.35
49.3	205.43
50.1	205.36
50.8	205.59
51.7	205.99
52.4	206.24
52.8	206.38
55.1	206.62
57.7	206.73
62.5	206.61
67.8	206.78
73.6	206.99
80.4	206.80
83.7	206.82
83.7	207.09

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	206.63
Bankfull Cross-Sectional Area:	7.0
Total Cross-Sectional Area:	6.4
Bankfull Width:	11.3
Flood Prone Area Elevation:	207.9
Flood Prone Width:	81.4
Max Depth at Bankfull:	1.3
Mean Depth at Bankfull:	0.6
W / D Ratio:	18.3
Entrenchment Ratio:	7.2
Bank Height Ratio:	0.8
Thalweg Elevation:	205.3




Cross-Section Plots

River Basin:	Neuse River
Site:	Stony Fork
XS ID	XS3
Drainage Area (sq mi):	0.46
Date:	7/26/2021
Field Crew:	T. Seelinger/A. Gutierrez

Station	Elevation
0.0	195.58
0.1	195.37
5.4	195.20
9.7	194.96
12.9	194.81
14.3	194.55
17.5	193.76
21.4	193.38
25.5	193.03
32.3	192.68
36.3	192.69
38.0	192.53
39.1	192.18
40.9	191.52
41.7	191.49
41.8	191.35
43.0	191.04
43.8	191.14
44.4	191.07
45.5	191.13
46.4	191.11
47.2	191.32
48.8	191.88
50.0	192.36
51.1	192.45
55.0	192.69
60.6	192.84
64.0	193.30
67.7	193.93
71.0	194.57

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	192.58
Bankfull Cross-Sectional Area:	12.5
Total Cross-Sectional Area:	11.6
Bankfull Width:	12.5
Flood Prone Area Elevation:	194.1
Flood Prone Width:	52.7
Max Depth at Bankfull:	1.5
Mean Depth at Bankfull:	1.0
W / D Ratio:	12.5
Entrenchment Ratio:	4.2
Bank Height Ratio:	0.9
Thalweg Elevation:	191.0




Cross-Section Plots

River Basin:	Neuse River
Site:	Stony Fork
XS ID	XS4
Drainage Area (sq mi):	0.46
Date:	7/26/2021
Field Crew:	T. Seelinger/A. Gutierrez



Station	Elevation
0.0	195.24
0.0	194.98
4.3	194.59
9.2	194.30
11.9	193.97
14.8	193.63
17.6	193.00
21.5	192.56
24.0	192.33
24.8	192.37
26.0	191.54
26.8	190.82
27.9	190.35
28.6	190.28
29.1	189.68
30.1	189.70
31.5	189.91
32.3	190.26
32.6	190.82
33.3	191.27
33.8	191.30
35.9	191.58
39.3	192.10
45.3	192.19
49.1	192.30
52.7	192.51
57.2	192.79
63.8	193.25
65.8	193.47
65.8	193.82

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	191.91
Bankfull Cross-Sectional Area:	13.6
Total Cross-Sectional Area:	14.6
Bankfull Width:	12.7
Flood Prone Area Elevation:	---
Flood Prone Width:	---
Max Depth at Bankfull:	2.2
Mean Depth at Bankfull:	1.1
W / D Ratio:	---
Entrenchment Ratio:	---
Bank Height Ratio:	---
Thalweg Elevation:	189.7




Cross-Section Plots

River Basin:	Neuse River
Site:	Stony Fork
XS ID	XS5
Drainage Area (sq mi):	0.46
Date:	7/31/2021
Field Crew:	T. Seelinger/A. Gutierrez



Station	Elevation
0.0	183.16
0.0	182.61
6.8	182.37
14.0	182.51
18.7	182.79
25.8	182.67
29.3	182.38
31.4	182.22
32.8	182.00
34.1	181.38
35.0	181.22
36.4	181.14
37.0	180.98
37.5	180.94
38.2	181.01
38.4	180.95
38.9	180.89
39.2	181.02
40.0	181.27
41.1	181.54
42.1	181.79
43.9	182.24
44.4	182.32
47.1	182.40
51.0	182.35
58.2	182.75
65.2	182.65
72.5	182.57
78.5	182.68
80.7	183.28

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	182.32
Bankfull Cross-Sectional Area:	10.6
Total Cross-Sectional Area:	8.2
Bankfull Width:	14.2
Flood Prone Area Elevation:	183.7
Flood Prone Width:	80.7
Max Depth at Bankfull:	1.4
Mean Depth at Bankfull:	0.7
W / D Ratio:	19.1
Entrenchment Ratio:	5.7
Bank Height Ratio:	0.9
Thalweg Elevation:	180.9




Cross-Section Plots

River Basin:	Neuse River
Site:	Stony Fork
XS ID	XS6
Drainage Area (sq mi):	0.46
Date:	7/31/2021
Field Crew:	T. Seelinger/A. Gutierrez

Station	Elevation
0.0	183.39
0.0	183.32
0.1	183.32
2.1	183.00
3.6	182.73
7.1	182.68
10.3	182.38
13.4	182.20
17.6	182.01
20.2	181.89
21.2	181.87
21.7	181.71
22.6	181.32
23.4	181.11
23.5	180.83
23.9	180.17
24.9	179.52
26.1	179.30
26.8	179.43
27.7	179.42
28.8	179.48
29.6	180.74
30.3	180.91
30.4	181.19
32.0	181.43
33.5	181.85
33.9	182.03
34.8	181.91
37.9	182.11
43.4	181.85
49.3	181.89
55.3	182.26
60.7	182.53
68.8	182.51
73.4	182.54
77.6	182.69

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	181.69
Bankfull Cross-Sectional Area:	14.5
Total Cross-Sectional Area:	15.0
Bankfull Width:	11.2
Flood Prone Area Elevation:	---
Flood Prone Width:	---
Max Depth at Bankfull:	2.4
Mean Depth at Bankfull:	1.3
W / D Ratio:	---
Entrenchment Ratio:	---
Bank Height Ratio:	---
Thalweg Elevation:	179.3




Cross-Section Plots

River Basin:	Neuse River
Site:	Stony Fork
XS ID	XS7
Drainage Area (sq mi):	0.83
Date:	7/31/2021
Field Crew:	T. Seelinger/A. Gutierrez



Station	Elevation
0.0	177.93
3.0	176.82
8.0	176.51
15.0	176.25
23.4	176.07
30.6	176.03
36.4	176.27
38.1	176.14
38.9	176.22
40.6	175.71
41.5	175.15
43.1	174.48
43.8	174.37
44.8	174.36
45.7	174.40
46.3	174.56
47.3	174.72
48.3	174.89
49.5	175.25
50.8	175.42
52.6	175.94
53.9	176.03
56.8	175.94
60.8	175.97
66.4	175.90
71.9	176.09
78.9	176.33
83.9	176.53
92.5	176.87
92.8	177.18

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	176.01
Bankfull Cross-Sectional Area:	12.8
Total Cross-Sectional Area:	13.0
Bankfull Width:	13.9
Flood Prone Area Elevation:	177.6
Flood Prone Width:	92.0
Max Depth at Bankfull:	1.6
Mean Depth at Bankfull:	0.9
W / D Ratio:	15.0
Entrenchment Ratio:	6.6
Bank Height Ratio:	1.0
Thalweg Elevation:	174.4




Cross-Section Plots

River Basin:	Neuse River
Site:	Stony Fork
XS ID	XS8
Drainage Area (sq mi):	0.83
Date:	7/31/2021
Field Crew:	T. Seelinger/A. Gutierrez

Station	Elevation
0.0	176.51
0.1	175.94
8.6	175.54
18.2	175.56
26.8	175.51
36.8	175.31
41.6	175.23
43.2	175.14
44.7	174.84
46.0	174.51
47.0	174.30
47.6	174.08
48.4	173.28
49.8	172.53
51.6	172.56
52.3	172.85
53.2	172.63
54.5	172.87
55.1	174.07
55.5	174.10
55.6	174.50
56.6	174.79
57.7	175.21
57.8	175.21
58.8	175.41
60.2	175.39
65.1	175.47
69.9	175.66
74.9	176.00
77.7	176.36
80.9	176.70
81.0	177.63

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	175.32
Bankfull Cross-Sectional Area:	20.7
Total Cross-Sectional Area:	20.0
Bankfull Width:	11.4
Flood Prone Area Elevation:	---
Flood Prone Width:	---
Max Depth at Bankfull:	2.8
Mean Depth at Bankfull:	1.8
W / D Ratio:	---
Entrenchment Ratio:	---
Bank Height Ratio:	---
Thalweg Elevation:	172.5




Cross-Section Plots

River Basin:	Neuse River
Site:	Stony Fork
XS ID	XS9
Drainage Area (sq mi):	0.04
Date:	7/26/2021
Field Crew:	T. Seelinger/A. Gutierrez



Station	Elevation
0.0	210.71
4.5	210.00
8.4	209.94
9.8	209.69
13.0	208.80
18.4	207.59
20.7	207.47
23.2	207.39
25.4	207.52
25.9	207.46
26.9	207.18
27.9	207.01
28.4	207.05
29.2	207.11
30.1	207.09
30.7	207.15
31.4	207.57
32.6	207.62
35.8	207.48
38.9	207.34
43.7	207.36
47.6	207.53
52.8	208.24
57.5	208.63
60.7	208.81
60.6	209.34

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	207.83
Bankfull Cross-Sectional Area:	3.7
Total Cross-Sectional Area:	0.0
Bankfull Width:	5.5
Flood Prone Area Elevation:	---
Flood Prone Width:	---
Max Depth at Bankfull:	0.8
Mean Depth at Bankfull:	0.7
W / D Ratio:	---
Entrenchment Ratio:	---
Bank Height Ratio:	---
Thalweg Elevation:	207.0




Cross-Section Plots

River Basin:	Neuse River
Site:	Stony Fork
XS ID	XS10
Drainage Area (sq mi):	0.04
Date:	7/26/2021
Field Crew:	T. Seelinger/A. Gutierrez

Station	Elevation
0.0	209.74
0.1	209.25
2.5	209.09
8.2	208.64
15.2	208.28
19.5	208.02
24.7	207.73
29.7	207.50
34.0	207.41
38.1	207.77
40.2	207.51
41.3	207.25
42.2	206.99
43.2	206.83
44.5	206.85
45.6	206.88
46.7	206.89
47.2	206.98
48.0	207.24
48.2	207.34
49.2	207.41
54.2	207.27
57.5	207.41
64.1	208.00
70.0	208.55
71.8	208.42

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	207.26
Bankfull Cross-Sectional Area:	2.2
Total Cross-Sectional Area:	1.1
Bankfull Width:	6.8
Flood Prone Area Elevation:	207.7
Flood Prone Width:	34.1
Max Depth at Bankfull:	0.4
Mean Depth at Bankfull:	0.3
W / D Ratio:	20.9
Entrenchment Ratio:	5.0
Bank Height Ratio:	1.2
Thalweg Elevation:	206.8




Cross-Section Plots

River Basin:	Neuse River
Site:	Stony Fork
XS ID	XS11
Drainage Area (sq mi):	0.02
Date:	7/26/2021
Field Crew:	T. Seelinger/A. Gutierrez

Station	Elevation
0.0	199.16
0.2	198.69
4.3	198.64
10.4	198.93
15.9	198.58
22.0	198.58
27.8	198.45
32.7	198.46
35.0	198.42
36.1	198.39
37.0	198.22
37.7	198.12
38.3	197.97
38.7	197.62
39.5	197.79
40.1	197.74
41.1	198.05
41.5	198.17
42.1	198.27
43.5	198.52
44.9	198.46
48.7	198.46
52.5	198.57
59.0	198.57
61.9	198.69
66.4	199.24
69.1	199.58
72.4	199.49
72.5	199.79

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	198.33
Bankfull Cross-Sectional Area:	2.0
Total Cross-Sectional Area:	2.2
Bankfull Width:	6.1
Flood Prone Area Elevation:	199.1
Flood Prone Width:	64.8
Max Depth at Bankfull:	0.7
Mean Depth at Bankfull:	0.3
W / D Ratio:	18.5
Entrenchment Ratio:	10.7
Bank Height Ratio:	1.1
Thalweg Elevation:	197.6




Cross-Section Plots

River Basin:	Neuse River
Site:	Stony Fork
XS ID	XS12
Drainage Area (sq mi):	0.02
Date:	7/26/2021
Field Crew:	T. Seelinger/A. Gutierrez

Station	Elevation
0.0	199.23
-0.1	198.87
3.9	198.75
9.5	198.61
14.5	198.75
18.0	198.64
22.7	198.46
27.6	198.54
33.2	198.41
36.6	198.50
39.3	198.54
41.4	198.44
42.3	198.19
42.5	198.15
43.1	197.96
43.8	197.88
44.0	197.59
44.6	197.43
45.4	197.14
46.3	197.19
47.1	197.47
48.3	198.11
49.2	198.51
50.0	198.49
52.8	198.47
55.6	198.96
57.6	199.38
61.6	199.71
67.3	199.73
72.1	199.87
75.3	200.03

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	198.37
Bankfull Cross-Sectional Area:	4.8
Total Cross-Sectional Area:	5.0
Bankfull Width:	7.3
Flood Prone Area Elevation:	---
Flood Prone Width:	---
Max Depth at Bankfull:	1.2
Mean Depth at Bankfull:	0.7
W / D Ratio:	---
Entrenchment Ratio:	---
Bank Height Ratio:	---
Thalweg Elevation:	197.1




Cross-Section Plots

River Basin:	Neuse River
Site:	Stony Fork
XS ID	XS13
Drainage Area (sq mi):	0.14
Date:	7/31/2021
Field Crew:	T. Seelinger/A. Gutierrez



Station	Elevation
0.0	190.20
3.4	189.49
7.9	188.85
13.7	188.56
20.7	188.45
27.6	188.63
34.1	188.41
36.0	188.18
37.6	187.95
39.3	187.79
39.8	187.18
40.2	186.41
41.4	186.36
41.7	186.27
42.7	186.37
43.2	186.80
43.2	187.45
43.6	187.63
44.4	187.98
45.8	188.48
47.6	188.58
51.4	188.91
56.1	189.35
62.6	190.00
62.5	190.49

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	188.42
Bankfull Cross-Sectional Area:	9.3
Total Cross-Sectional Area:	9.0
Bankfull Width:	8.1
Flood Prone Area Elevation:	---
Flood Prone Width:	---
Max Depth at Bankfull:	2.1
Mean Depth at Bankfull:	1.2
W / D Ratio:	---
Entrenchment Ratio:	---
Bank Height Ratio:	---
Thalweg Elevation:	186.3




Cross-Section Plots

River Basin:	Neuse River
Site:	Stony Fork
XS ID	XS14
Drainage Area (sq mi):	0.14
Date:	7/31/2021
Field Crew:	T. Seelinger/A. Gutierrez



Station	Elevation
0.0	190.44
0.1	189.78
7.6	188.83
13.9	188.56
19.6	188.26
25.7	188.20
30.2	188.06
33.6	187.88
35.3	187.71
35.7	187.76
36.3	187.45
36.9	187.08
37.8	186.94
38.7	186.86
39.3	186.90
40.0	187.29
41.2	187.44
42.1	187.78
42.8	188.07
44.0	188.05
46.0	188.30
50.5	188.36
52.7	188.80
53.9	189.18
58.8	189.45
61.3	189.65
62.4	189.77
62.5	190.57

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	188.01
Bankfull Cross-Sectional Area:	5.8
Total Cross-Sectional Area:	4.6
Bankfull Width:	11.5
Flood Prone Area Elevation:	189.2
Flood Prone Width:	48.9
Max Depth at Bankfull:	1.2
Mean Depth at Bankfull:	0.5
W / D Ratio:	22.9
Entrenchment Ratio:	4.3
Bank Height Ratio:	0.8
Thalweg Elevation:	186.9




Cross-Section Plots

River Basin:	Neuse River
Site:	Stony Fork
XS ID	XS15
Drainage Area (sq mi):	0.22
Date:	7/31/2021
Field Crew:	T. Seelinger/A. Gutierrez

Station	Elevation
0.0	183.66
3.9	182.41
8.3	182.10
12.4	181.71
20.9	181.53
27.4	181.19
32.9	181.03
36.4	180.87
38.7	180.54
39.9	180.45
41.2	179.80
42.2	179.11
42.9	178.89
43.8	178.77
44.9	178.83
46.1	178.76
46.6	179.30
47.4	179.59
48.7	180.80
49.5	181.26
51.8	181.21
55.6	181.80
59.4	181.98
67.1	182.06
72.5	181.88
76.5	181.91
76.6	182.51

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	180.62
Bankfull Cross-Sectional Area:	11.2
Total Cross-Sectional Area:	14.0
Bankfull Width:	10.4
Flood Prone Area Elevation:	---
Flood Prone Width:	---
Max Depth at Bankfull:	1.9
Mean Depth at Bankfull:	1.1
W / D Ratio:	---
Entrenchment Ratio:	---
Bank Height Ratio:	---
Thalweg Elevation:	178.8




Cross-Section Plots


River Basin:	Neuse River
Site:	Stony Fork
XS ID	XS16
Drainage Area (sq mi):	0.22
Date:	7/31/2021
Field Crew:	T. Seelinger/A. Gutierrez

Station	Elevation
0.0	183.72
4.2	182.45
9.9	181.82
13.4	181.42
18.3	181.31
22.9	181.17
28.0	181.01
32.9	180.80
34.2	180.92
34.9	180.70
36.2	180.35
37.2	180.08
37.9	180.04
38.7	180.03
39.7	179.93
41.3	179.79
42.3	179.99
42.7	180.40
43.7	180.72
44.7	180.73
46.6	180.67
51.2	180.79
54.5	181.07
60.6	181.36
65.9	181.51
74.8	181.61
81.3	181.72
90.4	181.49
90.5	182.29

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	180.82
Bankfull Cross-Sectional Area:	6.0
Total Cross-Sectional Area:	5.1
Bankfull Width:	9.9
Flood Prone Area Elevation:	181.9
Flood Prone Width:	80.8
Max Depth at Bankfull:	1.0
Mean Depth at Bankfull:	0.6
W / D Ratio:	16.4
Entrenchment Ratio:	8.1
Bank Height Ratio:	0.9
Thalweg Elevation:	179.8



Cross-Section 2 Riffle - MY03			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	
Very Fine	.062 - .125	S	
Fine	.125 - .25	A	
Medium	.25 - .50	N	
Coarse	.50 - 1	D	1
Very Coarse	1 - 2	S	16
Very Fine	2 - 4		3
Fine	4 - 5.7	G	1
Fine	5.7 - 8	R	2
Medium	8 - 11.3	A	1
Medium	11.3 - 16	V	4
Coarse	16 - 22.6	E	5
Coarse	22.6 - 32	L	8
Very Coarse	32 - 45	S	6
Very Coarse	45 - 64		12
Small	64 - 90	C	18
Small	90 - 128	O	15
Large	128 - 180	B	7
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		Total	99
Note:			




Size (mm)	
D16	1.9
D35	24
D50	48
D65	71
D84	100
D95	140

Size Distribution	
mean	13.8
dispersion	13.7
skewness	-0.41

Type	
silt/clay	0%
sand	17%
gravel	42%
cobble	33%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 3 Riffle - MY03			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	7
Very Fine	.062 - .125	S	
Fine	.125 - .25	A	4
Medium	.25 - .50	N	3
Coarse	.50 - 1	D	3
Very Coarse	1 - 2	S	2
Very Fine	2 - 4		1
Fine	4 - 5.7	G	1
Fine	5.7 - 8	R	1
Medium	8 - 11.3	A	1
Medium	11.3 - 16	V	1
Coarse	16 - 22.6	E	
Coarse	22.6 - 32	L	2
Very Coarse	32 - 45	S	8
Very Coarse	45 - 64		14
Small	64 - 90	C	23
Small	90 - 128	O	20
Large	128 - 180	B	13
Large	180 - 256	L	2
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		Total	106




Size (mm)	
D16	0.99
D35	49
D50	69
D65	87
D84	120
D95	170

Size Distribution	
mean	10.9
dispersion	35.7
skewness	-0.56

Type	
silt/clay	7%
sand	11%
gravel	27%
cobble	55%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Note:

Cross-Section 5 Riffle - MY03			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	18
Very Fine	.062 - .125	S	1
Fine	.125 - .25	A	3
Medium	.25 - .50	N	
Coarse	.50 - 1	D	2
Very Coarse	1 - 2	S	3
Very Fine	2 - 4		7
Fine	4 - 5.7	G	
Fine	5.7 - 8	R	
Medium	8 - 11.3	A	1
Medium	11.3 - 16	V	1
Coarse	16 - 22.6	E	4
Coarse	22.6 - 32	L	6
Very Coarse	32 - 45	S	12
Very Coarse	45 - 64		23
Small	64 - 90	C	17
Small	90 - 128	O	2
Large	128 - 180	B	
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		Total	100




Note:

Size (mm)	
D16	0.062
D35	11
D50	36
D65	50
D84	68
D95	85

Size Distribution	
mean	2.1
dispersion	291.3
skewness	-0.71

Type	
silt/clay	18%
sand	9%
gravel	54%
cobble	19%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 7 Riffle -MY03			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	2
Very Fine	.062 - .125	S	
Fine	.125 - .25	A	
Medium	.25 - .50	N	
Coarse	.50 - 1	D	1
Very Coarse	1 - 2	S	
Very Fine	2 - 4		
Fine	4 - 5.7	G	
Fine	5.7 - 8	R	
Medium	8 - 11.3	A	
Medium	11.3 - 16	V	8
Coarse	16 - 22.6	E	3
Coarse	22.6 - 32	L	5
Very Coarse	32 - 45	S	11
Very Coarse	45 - 64		20
Small	64 - 90	C	20
Small	90 - 128	O	14
Large	128 - 180	B	15
Large	180 - 256	L	2
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		Total	101
Note:			




Size (mm)	
D16	26
D35	49
D50	65
D65	84
D84	130
D95	170

Size Distribution	
mean	58.1
dispersion	2.3
skewness	-0.06

Type	
silt/clay	2%
sand	1%
gravel	47%
cobble	49%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 10 Riffle - MY03			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	86
Very Fine	.062 - .125	S	
Fine	.125 - .25	A	6
Medium	.25 - .50	N	
Coarse	.50 - 1	D	3
Very Coarse	1 - 2	S	4
Very Fine	2 - 4		1
Fine	4 - 5.7	G	
Fine	5.7 - 8	R	
Medium	8 - 11.3	A	
Medium	11.3 - 16	V	
Coarse	16 - 22.6	E	
Coarse	22.6 - 32	L	
Very Coarse	32 - 45	S	
Very Coarse	45 - 64		
Small	64 - 90	C	
Small	90 - 128	O	
Large	128 - 180	B	
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		Total	100
Note:			




Size (mm)	
D16	0.062
D35	0.062
D50	0.062
D65	0.062
D84	0.062
D95	1

Size Distribution	
mean	0.1
dispersion	1.0
skewness	---

Type	
silt/clay	86%
sand	13%
gravel	1%
cobble	0%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 11 Riffle -MY03			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	14
Very Fine	.062 - .125	S	9
Fine	.125 - .25	A	3
Medium	.25 - .50	N	
Coarse	.50 - 1	D	2
Very Coarse	1 - 2	S	1
Very Fine	2 - 4		
Fine	4 - 5.7	G	
Fine	5.7 - 8	R	
Medium	8 - 11.3	A	2
Medium	11.3 - 16	V	
Coarse	16 - 22.6	E	
Coarse	22.6 - 32	L	2
Very Coarse	32 - 45	S	5
Very Coarse	45 - 64		20
Small	64 - 90	C	27
Small	90 - 128	O	27
Large	128 - 180	B	9
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		Total	121
Note:			




Size (mm)	
D16	0.094
D35	49
D50	66
D65	83
D84	110
D95	140

Size Distribution	
mean	3.2
dispersion	351.9
skewness	-0.75

Type	
silt/clay	12%
sand	12%
gravel	24%
cobble	52%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 14 Riffle - MY03			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	
Very Fine	.062 - .125	S	
Fine	.125 - .25	A	
Medium	.25 - .50	N	2
Coarse	.50 - 1	D	2
Very Coarse	1 - 2	S	75
Very Fine	2 - 4		1
Fine	4 - 5.7	G	
Fine	5.7 - 8	R	
Medium	8 - 11.3	A	1
Medium	11.3 - 16	V	
Coarse	16 - 22.6	E	
Coarse	22.6 - 32	L	1
Very Coarse	32 - 45	S	1
Very Coarse	45 - 64		4
Small	64 - 90	C	8
Small	90 - 128	O	4
Large	128 - 180	B	1
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		Total	100




Size (mm)	
D16	1.1
D35	1.3
D50	1.5
D65	1.8
D84	49
D95	90

Size Distribution	
mean	7.3
dispersion	17.0
skewness	0.54

Type	
silt/clay	0%
sand	79%
gravel	8%
cobble	13%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Note:

Cross-Section 16 Riffle - MY03			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	10
Very Fine	.062 - .125	S	
Fine	.125 - .25	A	6
Medium	.25 - .50	N	
Coarse	.50 - 1	D	10
Very Coarse	1 - 2	S	6
Very Fine	2 - 4		6
Fine	4 - 5.7	G	2
Fine	5.7 - 8	R	5
Medium	8 - 11.3	A	5
Medium	11.3 - 16	V	2
Coarse	16 - 22.6	E	
Coarse	22.6 - 32	L	1
Very Coarse	32 - 45	S	5
Very Coarse	45 - 64		12
Small	64 - 90	C	15
Small	90 - 128	O	14
Large	128 - 180	B	
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		Total	99



Size (mm)	
D16	0.25
D35	2.7
D50	11
D65	54
D84	86
D95	110

Size Distribution	
mean	4.6
dispersion	25.9
skewness	-0.24

Type	
silt/clay	10%
sand	22%
gravel	38%
cobble	29%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Note:


APPENDIX E

Hydrologic Data

**Table 10. Verification of Bankfull Events
Stony Fork Restoration Site, DMS Project #97085**

Monitoring Year	Date of Occurrence	Method
MY02	February 6, 2020	Onsite stream gauge
	February 22, 2020	Onsite stream gauge
	July 23, 2020	Onsite stream gauge
	August 4, 2020	Onsite stream gauge
	August 15, 2020	Onsite stream gauge
	August 31, 2020	Onsite stream gauge
	September 25, 2020	Onsite stream gauge
	September 29, 2020	Onsite stream gauge
MY03	February 16, 2021	Onsite stream gauge
	June 9, 2021	Onsite stream gauge
	July 8, 2021	Onsite stream gauge
	July 19, 2021	Onsite stream gauge
	July 27, 2021	Onsite stream gauge

Stony Fork Restoration Site Hydrograph Stream Gauge SF Main



**Table 11. Verification of Stream Flow
Stony Fork Restoration Site, DMS Project #97085**


Reach	Gauge		Camera	
	Dates Achieving	Maximum Consecutive Days	Dates Achieving	Maximum Consecutive Days
T1	January 1 – May 27; May 29 – September 3	147	February 10 – April 17; June 10 – August 24	76
T1A	January 1 – September 16; October 9 – November 18	259	June 10 – July 20	41
T2	January 1 – May 26; May 30 – September 1	115	June 10 – August 23	75
T3	January 1 – September 13	256	February 10 – May 26; May 29 – June 29	106

**Table 12. Stream Flow Criteria Attainment
Stony Fork Restoration Site, DMS Project #97085**


Reach	Greater than 30 Days of Flow/Max Consecutive Days						
	MY-01 2019	MY-02 2019	MY-03 2020	MY-04 2021	MY-05 2022	MY-06 2023	MY-07 2024
T1 (Gauge)	Yes/60	Yes/152	Yes/147				
T1 (Camera)	*	*	Yes/76				
T1A (Gauge)	Yes/182	Yes/152	Yes/259				
T1A (Camera)	Yes/46	Yes/183	Yes/41				
T2 (Gauge)	Yes/85	Yes/152	Yes/115				
T2 (Camera)	Yes/84	Yes/53	Yes/75				
T3 (Gauge)	Yes/55	Yes/152	Yes/256				
T3 (Camera)	Yes/55	*	Yes/106				

*Camera obscured or malfunctioned for most of the year


Stony Fork Restoration Site Hydrograph T1 Stream Flow Gauge




Stony Fork Restoration Site Hydrograph T1-A Stream Flow Gauge



Stony Fork Restoration Site Hydrograph T2 Stream Flow Gauge



Stony Fork Restoration Site Hydrograph T3 Stream Flow Gauge



APPENDIX F

Other Data



NORTH CAROLINA
Environmental Quality

ROY COOPER
Governor

ELIZABETH S. BISER
Secretary

NOTICE OF VIOLATION

December 14, 2021

VIA US Mail First Class
Certified Mail # 7018 0040 0001 1456 0205

Harold G. Carroll, Owner
Sherrill Farm, LLC
63 Vernon Court
Willow Springs, NC 27592

Re: Trespass and Injury to Conservation Easement
Stony Fork Mitigation Site

Dear Mr. Carroll,

In October 2017 the State of North Carolina acquired a conservation easement on your property for the purposes of protecting streams, wetlands, and forested riparian buffers restored by the North Carolina Department of Environmental Quality (NCDEQ). This easement protects the State's interest in the Stony Fork Mitigation Site (DMS # 97085) and restricts certain activities on the property. For reference the easement and plat are recorded in the Johnston County Register of Deeds:

Owner	Reference	Date	SPO File No.
Sherrill Farm LLC	Deed Book 5042, Page 92-106	10/13/2017	51-CE
	Plat Book 85, Page 412-413	10/13/2017	

On November 18th, 2021 NCDEQ was notified by stream monitoring contractors that the development adjacent to this easement had cut an outlet through the easement from a large offsite sediment basin to drain directly to the stream inside the easement. Staff inspected this violation on November 19th and confirmed that this is related to an offsite BMP outfall that was constructed for Phase II of the Sherrill Farms development. There is fill material 6-8' high at the basin near the easement edge. There are approximately 1,250 square feet of impacted area within the 50' riparian buffer and there is some evidence sediment in the stream.

The conservation easement describes prohibited and restricted activities in *Section II. Grantors Reserved Uses and Restricted Activities*. Specifically, the following activities are restricted or prohibited:

- Per *paragraph D. Damage to Vegetation* - Except within Crossing Area(s) as shown on the recorded survey plat and as related to the removal of non-native plants, diseased or damaged



North Carolina Department of Environmental Quality
217 West Jones Street | 1601 Mail Service Center | Raleigh, North Carolina 27699-1601
919.707.8600

trees, or vegetation that destabilizes or renders unsafe the Conservation Easement Area to persons or natural habitat, all cutting, removal, mowing, harming, or destruction of any trees and vegetation in the Conservation Easement Area is prohibited.

- Per *paragraph K Grading, Mineral Use, Excavation, Dredging* – There shall be no grading, filling, excavation, dredging, mining, drilling, hydraulic fracturing; removal of topsoil, sand, gravel, rock, peat, minerals, or other materials.
- Per *paragraph L Water Quality and Drainage Patterns* – There shall be no diking, draining, dredging, channeling, filling, leveling, pumping, impounding or diverting, causing, allowing or permitting the diversion of surface or underground water in the Conservation Easement Area. No altering or tampering with water control structures or devices, or disruption or alteration of the restored, enhanced, or created drainage patterns is allowed. All removal of wetlands, polluting or discharging into waters, springs, seeps, or wetlands, or use of pesticide or biocides in the Conservation Easement Area is prohibited.
- Per *paragraph O. Disturbance of Natural Features* – Any change, disturbance, alteration or impairment of the natural features of the Conservation Easement Area or any intentional introduction of non-native plants, trees and/or animal species by Grantor is prohibited.

As the landowner of the property subject to this conservation easement, it is your responsibility to ensure all easement requirements and restrictions are adhered to. The remedy for these damages shall be the following:

1. Install a check dam outside the conservation easement to cease the trespass and to keep further sediment from entering the easement.
2. Develop an approvable restoration plan to stabilize the stream, regrade the floodplain back to tie into existing grade, amend soil including topsoil as necessary, and replant native hardwood trees matching the original project design.
3. Work with NC DMS Project Manager Lindsay Crocker (Lindsay.crocker@ncdenr.gov 919-594-3910) and KCI and Associates Project Consultant Tim Morris (tim.morris@kci.com 919-793-6886) to ensure that the plan is acceptable to regulatory authorities.
4. After regulatory approval, implement the restoration plan as approved under supervision of KCI and Associates.

During the November 19th inspection by the State of North Carolina, it was also observed that the easement trespass/encroachment on the north side of the conservation easement area (Sherrill Farms Phase 1) is also still ongoing. Property owners on lot 20S (Fede) and 21 (Stewart) are parking vehicles, trailers, and a trampoline inside the easement. Sherrill Farms LLC has been notified via email, phone and in person in 2018 and 2019 about these violations and is continuing to allow them.

Specifically, the following activities are restricted or prohibited:

- Per *paragraph J. Dumping or Storing* - Dumping or storage of soil, trash, ashes, garbage, waste, abandoned vehicles, appliances, machinery, or any other material in the Conservation Easement Area is prohibited.

The remedy for this encroachment shall be the following:

- Move these items out of the conservation easement or install a fence along the property boundary.



If you do not cease and desist performing or allowing these activities in the conservation easement area, legal action may be instituted to enjoin ongoing or future violations and to seek recovery of damages incurred because of these violations.

Per t *Section IV. Enforcement and Remedies, paragraph A. Enforcement* of the conservation easement, you have 90 days from the date of this letter to remedy this violation.

I hope this is the last correspondence that you receive from the State on this issue and that no further action will be required. Please know that this conservation easement property is monitored on a regular basis and any further violations may result in legal action to resolve this matter. You may contact me by email or phone if you have any questions regarding this letter or would like to schedule a field visit to discuss this matter in more detail.

Sincerely,

Melonie Allen

Melonie Allen
Property and Project Close Out
NC Department of Environmental Quality
1606 Mail Service Center
Raleigh, NC 27699-1606
Phone: 919-368-9352
Email: Melonie.allen@ncdenr.gov

Cc via Email:

Douglas Ansel, Assistant General Counsel, NCDEQ
Blane Rice, State Property Office, NCDOA
Lanny Clifton, Son Lan Development
Wyatt Brown, Brown's Environmental Group
Jerry Dalton, Dalton Engineering
Lindsay Crocker, NCDEQ Division of Mitigation Services
Tim Morris, KCI and Associates



North Carolina Department of Environmental Quality
217 West Jones Street | 1601 Mail Service Center | Raleigh, North Carolina 27699-1601
919.707.8600

Stony Fork Easement Violations Sherill Farms LLC (Georeferenced)



 Conservation Easement Boundary by Landowner

Sherrill Farm Drive, Clayton, NC



Source: Esri, Maxar, GeoEye, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, AeroGRID, IGN, and the GIS User Community

Johnston County
DEPARTMENT OF PUBLIC UTILITIES
Post Office Box 2263
SMITHFIELD, NC 27577
(919) 989-5075

**NOTICE OF VIOLATION
OF THE JOHNSTON COUNTY RIPARIAN BUFFER PROTECTION ORDINANCE**

**CERTIFIED MAIL
RETURN RECEIPT REQUESTED**

December 1, 2021

Harold G. Carroll, Owner
Sherril Farm, LLC
63 Vernon Court
Willow Springs NC 27592

RE: NOTICE OF VIOLATION
Riparian Buffer Violation
Project Name: Sherrill Farm Ph.2
Project Location: Sherrill Farm Drive
Stream Classification: Stony Fork (C, NSW)

Mr. Carrol,

In response to a complaint, on November 24, 2021, personnel of this office conducted a site inspection of the stream located in the above referenced project area. Accordingly, the following observations were noted during the site inspection of the above mentioned property:

- The perennial stream with the violation on the site, Stony Fork (also currently in a State Conservation Area) classified as *Class C; NSW* and located within the Neuse River Basin.
- Stony Fork is depicted on the most recent published Johnston County NRCS Soil Survey (1994) as well as the most recent USGS Topographic map at a 1:24 scale and therefore, the features are subject to Section 14-393 of the Johnston County Code of Ordinances, Riparian buffer protection (for lands within the Neuse River Basin).
- The riparian buffer has been excavated through both zones 1 and 2. No diffused flow present from the sediment basin above the buffer.

*Please note that this list may not be all-inclusive and all buffer impacts will need to be addressed. Additional requirements may arise as information is provided to our office.

As a result of the site inspection and file review, the following violations, described below are noted:

Item 1. Neuse River Basin Riparian Buffer Violation

The Neuse River Basin is subject to riparian (streamside) buffer rules covered under Section 14-393 of the Johnston County, NC Code of Ordinances. The purpose of these rules is to protect and preserve riparian buffers in the Neuse River Basin that help protect surface water by removing nutrients from overland flow. The Johnston County buffer rules apply to areas immediately adjacent to surface waters which includes intermittent streams, perennial streams, lakes, and ponds that are approximately shown on either the most recent printed version of the soil survey map prepared by the Natural Resources Conservation Service or the most recent version of the 1:24,000 scale (7.5 minute) quadrangle topographic maps prepared by the United States Geologic Survey (USGS).

The protected riparian buffer has two zones: Zone 1 is measured from the top of stream bank landward for 30 feet. Zone 2 is measured an additional 20 feet landward from the outer edge of Zone 1. Both Zone 1 and Zone 2 must consist of a stable vegetated area that is undisturbed except for activities and uses provided for in Section 14-393(g)(2) of the Johnston County Code of Ordinances. No sediment from uphill disturbed areas, fill material, or impervious structures are permitted within the riparian buffer unless otherwise stated in Section 14-393(g)(2) Table of Uses.

Requested Response

You are directed to provide a response, including a plan of action, to this letter within **14 calendar days** of receipt of this NOV.

Provide an as-built map of sufficient detail to accurately delineate the boundaries of the land; the location, dimensions and type of any disturbance in riparian buffers; and the extent of riparian buffers on the land. We urge you to obtain an environmental consultant to assist you with this.

1. Riparian Zone Planting – Please submit a buffer restoration plan to this office for review and approval. This plan must be developed to ensure at least two native tree species are planted at a density sufficient to provide 320 trees/acre at maturity. This plan must include the types of native woody vegetation selected, methodology of planting, and a site map indicating the location of replanting efforts.
2. Include a detailed implementation schedule with dates explaining when the buffer restoration will be accomplished. This schedule should include a three-year monitoring plan to ensure that the buffer is restored. It is important that you adhere to this new plan once approved by Johnston County. If you make any modifications to approved plan, DWQ must approve them prior to implementation.

Thank you for your attention to this matter. This office requires that the violations, as described above, be properly resolved. These violations and any future violations are subject to a civil penalty assessment of up to \$25,000.00 per day per violation. Each day of a continuing violation shall constitute a separate violation. Should you have any questions regarding these matters, please contact Shannon Stanley or Jessica Batten at (919) 209-8333 or via email at Shannon.stanley@johnstonnc.com and jessica.batten@johnstonnc.com.

Sincerely,



Shannon Stanley
Engineering and Environmental Technician

CC: Chandra Farmer, PE, JCPU
Jessica Batten, EI, JCPU



