

**Year 1 Monitoring Report**

**FINAL**

**UT WEST BRANCH ROCKY RIVER  
RESTORATION SITE**

NCDMS Project #92684 (Contract # WBRR010521)  
USACE Action ID: SAW-2017-00342 | NCDWR Project #18-1696

Mecklenburg County, North Carolina  
Yadkin River Basin | HUC 03040105



**Provided by:**



Resource Environmental Solutions, LLC  
For Environmental Banc & Exchange, LLC

**Provided for:**

NC Department of Environmental Quality  
Division of Mitigation Services

**February 2022**



3600 Glenwood Avenue, Suite 100  
Raleigh, NC 27612

**Corporate Headquarters**  
6575 W Loop S #300  
Bellaire, TX 77401  
Main: 713.520.5400

February 4, 2022

Harry Tsomides  
NC DEQ Division of Mitigation Services  
5 Ravenscroft Drive, Suite 102  
Asheville, NC 28801

RE: UT West Branch Rocky River Project: Year 1 Monitoring Report

Listed below are comments provided by DMS on January 13, 2022 regarding the UT West Branch Rocky River Project: Year 1 Monitoring Report and RES' responses.

- RES states that *"The rock sill on UTWB-1 that was piping at as-built appears to be stabilizing and the aggradation on UT2 has not aggraded further."* Can you please describe the aggradation seen on UT2, how/when it started and what the likely source is. This will need to be at least visually evaluated over time and compared year to year to determine any improvement or worsening trend. Also what is meant by 'stabilizing' on the rock sill? Are you saying that piping is no longer occurring?  
*The aggradation on UT2 was observed throughout the whole reach by DMS and RES at as-built. RES believes the source is an area of denuded soil in the powerline to the east of the reach within its drainage area. Cross sections 13 and 14, on this reach, show very minor changes to dimension, indicating that the aggradation is not worsening. RES believes the annual cross section monitoring is the best way to track what is happening year to year as well as cross section and flow gauge photos. When RES observed the rock sill on UTWB-1 (12+40) in December 2021, RES believed the piping had stopped; however, when DMS observed the rock sill in February 2022 the rock sill was still piping. RES will continue to closely monitor both of these areas.*
- Please indicate the consecutive days of flow on the flow gage graph and bracket the corresponding period on the graph.  
[Done.](#)
- RES states that *"In MY1, the stage recorder did not record any bankfull events. Additionally, no visual evidence of bankfull events were observed. If any bankfull events are recorded in late 2021, they will be included in the MY2 report."* It is unusual that a bank full event did not occur, given several major rain events throughout the year, in particular one in mid-August. What frequency were data recorded? Were the transducers fully functional, and if so, why did it not pick up the August storm event? Did RES search for visual indicators? This channel was just constructed and is well connected to the floodplain. Crest gages and/or transducers should be inspected and downloaded quarterly or semi-annually. Evidence of bankfull events such as rack lines or floodplain deposition should be documented with a photo when possible. Transducers should be set to record stage once every three hours. Please note that the credit release associated with the bank full standard cannot occur until the MP-approved credit release schedule bank full standard is met. If any bankfull events are recorded in late 2021, they should be included in the MY1 report.



RES believes the stream gauges are installed properly and functioning. They are set to record every hour (24 readings per day) and there was no evidence of damage to the gauges. There was also no visual evidence of out of bank events in April, October, or December 2021. According to multiple local rainfall stations, there was only one rainfall event greater than two inches and no events over three inches in 2021. RES expects bankfull events to occur in subsequent years when the full year is assessed, and larger rainfall events take place. If there were bankfull events in the final two weeks of 2021, RES will include them in the Year 2 report.

- Table 2- Please list the date range for invasive treatment in 2021 rather than each month of partial site-wide treatment.  
Done.

## **Table of Contents**

1.0 Project Summary.....	1
1.1 Project Location and Description .....	1
1.2 Project Goals and Objectives .....	1
1.3 Performance Criteria .....	2
Vegetation Performance.....	2
Stream Hydrologic Performance.....	2
Stream Geomorphology Performance.....	2
1.4 Project Monitoring .....	2
1.5 Project Components .....	3
1.6 Stream Design/Approach .....	3
UT West Branch Rocky River (UTWB).....	3
Unnamed Tributary 1 (UT1).....	4
Unnamed Tributary 2 (UT2).....	4
1.7 Construction and As-Built Conditions .....	5
1.8 Monitoring Performance (MY1) .....	5
Vegetation.....	6
Stream Geomorphology .....	6
Stream Hydrology.....	6
2.0 Methods .....	7
3.0 References.....	7

### **Appendix A: Background Tables**

Table 1. Project Mitigation Components
Table 2. Project Activity and Reporting History
Table 3. Project Contacts Table
Table 4. Project Background Information Table
Figure 1. Site Location Map

### **Appendix B: Visual Assessment Data**

Figure 2. Current Conditions Plan View
Table 5. Visual Stream Morphology Stability Assessment
Table 6. Vegetation Condition Assessment
Vegetation Plot Photos
Monitoring Device Photos
Photo Station Photos

### **Appendix C: Vegetation Plot Data**

Table 7. Planted Species Summary
Table 8. Vegetation Plot Mitigation Success Summary
Table 9. Stem Count Total and Planted by Plot Species

### **Appendix D: Stream Measurement and Geomorphology Data**

Table 10. Baseline Stream Data Summary
Table 11. Cross Section Morphology Data Table
Cross Section Overlay Plots

### **Appendix E: Hydrology Data**

Table 12. 2021 Rainfall Summary
Table 13. Documentation of Geomorphically Significant Flow Events
Stream Flow Hydrographs

## **1.0 Project Summary**

### ***1.1 Project Location and Description***

The UT West Branch Rocky River Restoration Site (UTWBRR) is a stream mitigation project for the North Carolina Division of Mitigation Services (DMS) within the Yadkin River Basin (Hydrologic Unit Code 03040105) in Mecklenburg County, North Carolina. The project provides compensatory mitigation credits for the NCDMS ILF Program to offset impacts to waters of the United States within the US Army Corps of Engineers Wilmington District. The project site exists within the Southern Outer Piedmont Level IV Ecoregion in the Piedmont physiographic province.

The project site is located approximately 4.7 miles east of Davidson, NC in Mecklenburg County as seen in **Figure 1**. The project streams consist of UT West Branch Rocky River (UTWB), Unnamed Tributary 1 (UT1), and Unnamed Tributary 2 (UT2). The project lies to the east of Fisher Road along the eastern boundary of the Town of Davidson's Fisher Farm Park. A conservation easement for the project has already been recorded and measures 58.9 acres. The original conservation easement (April 2010) did not allow enough room for the designed restoration of this project. A negotiated modification (2014) resulted in adding additional land needed to complete the stream restoration while allowing for a partial release of the original easement to allow the gas utility to complete their line. The Tarheel Trail Blazers maintain approximately 5.2 miles of single-track mountain bike trails throughout Fisher Farm Park, and some trails exist within the conservation easement per the conservation easement deed allowance. Bike trails do not impact the stream project, and are maintained in most locations more than 50 feet off the constructed channel.

### ***1.2 Project Goals and Objectives***

<b>Goals</b>	<b>Objective</b>	<b>Functional Level</b>	<b>Function-Based Parameter Effects</b>	<b>Monitoring Measurement Tool</b>
Restore an incised stream to a C-type channel with an active floodplain	Relocated streams to a meandering landscape position to capture hillside seepage	Hydraulics	Floodplain Connectivity	Flood Frequency Bank Height Ratio and Entrenchment Ratio
	Installed a cross-section sized to the bankfull discharge	Geomorphology	Bank Migration/Lateral Stability	Cross-Sectional Survey Visual Inspection of Bank Stability
	Created bedform diversity with pools, riffles, and habitat structures	Geomorphology	Bed Form Diversity	Visual Inspection of Feature Maintenance
Restore a forested riparian buffer to provide bank stability and shading	Planted the site with native trees and shrubs	Geomorphology	Vegetation	Density
				Species Composition/Diversity

### ***1.3 Performance Criteria***

Monitoring of the UT West Branch Site shall occur for a minimum of seven years following construction. The following performance standards for stream mitigation are based on the Wilmington District Stream and Wetland Compensatory Mitigation Update (NCIRT 2016) and the Approved Mitigation Plan (11/28/20218) and will be used to judge site success.

#### **Vegetation Performance**

The site must achieve a woody stem density of 260 stems/acre after five years and 210 stems/acre after seven years to be considered successful. Trees in each plot must average 7 feet in height at Year 5 and 10 feet at Year 7. A single species may not account for more than 50% of the required number of stems within any plot. Volunteers must be present for a minimum of two growing seasons before being included performance standards in Year 5 and Year 7. If monitoring indicates that any of these standards are not being met, corrective actions will take place.

#### **Stream Hydrologic Performance**

During the monitoring period, a minimum of four bankfull events must be recorded within the seven-year monitoring period. These bankfull events must occur in separate monitoring years. Bankfull events will be verified using a minimum of one automatic stream monitoring gauge on UTWB to record daily stream depth readings. Any Qgs flows at the project during the monitoring period will also be measured. In addition, continuous surface water flow must be documented for at least 30 consecutive days during the calendar year. Additional monitoring may be required if surface water flow cannot be documented due to abnormally dry conditions.

#### **Stream Geomorphology Performance**

The site's geomorphology will be monitored per the NRIRT 2016 monitoring guidelines. The bank height ratio (BHR) must not exceed 1.2 and the entrenchment ratio (ER) should be at least 2.2 for C channels. BHR and ER at any measured riffle cross-section should not change by more than 10% from the baseline condition during any given monitoring interval (e.g., no more than 10% between years 1 and 2, 2 and 3, 3 and 5, or 5 and 7). Adjustment and lateral movement following construction and as the channel settles over the monitoring period are to be expected. Geomorphological measurements of cross-sections will be used to determine if any adjustments that occur are out of the range typically expected for this type of stream.

### ***1.4 Project Monitoring***

Monitoring of UTWBRR consists of the collection and analysis of stream hydrology, stability, and vegetation survivability data to support the evaluation of the project in meeting established performance criteria described above. Vegetation plot and cross section monitoring will take place in Years 1, 2, 3, 5, and 7 and hydrology and visual monitoring will take place annually. **Figure 2** shows the locations of monitoring features described below:

<b>UT West Branch Restoration Site</b>				
<b>Required</b>	<b>Parameter</b>	<b>Quantity</b>	<b>Frequency</b>	<b>Notes</b>
Yes	Pattern and Profile	UTWB-1, UTWB-2, UTWB-3, UT1-2, UT2-2	Once, during as-built survey	Additional measurements in later years may be taken, as necessary.
Yes	Stream Dimension	14 cross-sections (7 riffles, 7 pools)	Monitoring Years 1, 2, 3, 5, and 7	

Yes	Stream Hydrology	3 monitoring devices	Annual – throughout year	1 pressure transducer gauge on middle UTWB-3 and two other monitoring devices (gauge or camera) on UT-1 and UT-2.
Yes	Vegetation	12 vegetation monitoring plots	Monitoring Years 1, 2, 3, 5, and 7	6 permanently fixed, 6 randomly located each monitoring visit
Yes	Visual	14 photo stations	Annual	Crossings, confluences, and general photos
Yes	Exotic and nuisance vegetation		Annual	Locations of invasive vegetation will be mapped
Yes	Project boundary		Semi-annual	Locations of vegetation damage, boundary encroachments, etc. will be mapped

### ***1.5 Project Components***

The proposed streams include an Unnamed Tributary to West Branch Rocky River (UTWB), Unnamed Tributary 1 (UT1), and Unnamed Tributary 2 (UT2). UTWB is divided into three reaches - UTWB-1, UTWB-2, and UTWB-3. Reaches UTWB-1, 2, and 3 were improved through a combination of Priority 1 and Priority 2 stream restoration over 3,612 linear feet of proposed single-thread channel. For UT1, 143 linear feet of stream was improved through Enhancement II and Priority I stream restoration. UT2 has 304 linear feet that underwent Enhancement I and restoration. The table below summarizes the project mitigation credits.

<b>Stream Mitigation</b>			
<b>Mitigation Approach</b>	<b>Creditable Linear Feet</b>	<b>Ratio</b>	<b>SMU</b>
Restoration	3,837	1	3,837.000
Enhancement I	45	1.5	30.000
Enhancement II	49	2.5	19.600
<b>Total</b>	<b>3,931</b>		<b>3,886.600</b>

### ***1.6 Stream Design/Approach***

#### **UT West Branch Rocky River (UTWB)**

For UTWB-1, restoration was used on the first-order, single-thread stream, starting at the northern end of the conservation easement. UTWB-1 serves as a transitional Priority 2/1 reach as it begins at the upstream incised channel and connects downstream to the Priority 1 restoration on UTWB-2. The designed stream has a width/depth ratio of 16.3, entrenchment ratio of > 2.2, and a slope of 1.4%. At the upper end of UTWB-1, floodplain grading was completed to ensure a smooth transition from the upstream top of bank elevations into a restored floodprone channel with entrenchment ratios of 2.2 or greater. The designed stream for this reach incorporated riffle-pool sequences with the goal of attaining improved habitat diversity within the system due to the addition of varying flow regimes and depths. Many of the riffles are constructed riffles to provide stability in the higher gradient riffles. Step pools were avoided as much as possible since they are not as typical in this type of stream but were necessary in four locations with single step pools. Woody debris harvested onsite was added to the channel along selected outside meander bends for increased stability and in-stream habitat. Channel plugs were utilized within the abandoned channel in the areas where the old channel intersects the designed stream to prevent any re-channelization of the old channel. Existing spoil piles lining the old channel were removed and used as fill material in the abandoned channel. Incoming flowpaths, which are currently inducing erosion along the existing stream, were incorporated into the restored stream system. Channel design through this reach included working around desirable, mature trees already existing within the valley, but site grading necessitated by the Priority 2 transition required the removal of certain mature trees.

UTWB-2 begins approximately 78 linear feet upstream of the confluence with UT-1 and continues to the confluence with UT-2. The design approach was similar to UTWB-1, except for that the design consisted of Priority 1 Restoration for the majority of the reach with a bankfull elevation matching the existing historic floodplain as much as feasible. Then the final stretch of UTWB-2 was used as a transition to Priority 2 Restoration in the final reach (UTWB-3). The designed stream has a width/depth ratio of 16.3, entrenchment ratio of  $> 2.2$ , and a slope of 1.6%. The planform utilized the full extent of the valley floor as much as feasible and the resultant sinuosity for the reach is 1.2. An existing trail crossing was relocated slightly to the east. The existing culvert at the crossing was replaced with a 48" corrugated metal pipe embedded 1 foot below grade.

UTWB-3 begins at the confluence of UT-2 and continues to the end of the project at an existing gas easement crossing and used a Priority 2 approach. In particular, downstream of the second culverted crossing, a new stream valley was excavated to accommodate a floodplain wide enough for a C-type channel. In this reach, the riffle slopes of 3% or less. The excavated material generated by the Priority 2 Restoration was used to backfill the highly incised existing channel throughout the site. The designed stream has a width/depth ratio of 16.0, entrenchment ratio of  $> 2.2$ , and a slope of 1.3%, typical of a Rosgen C-type channel. The resultant sinuosity for this reach is 1.3. The reach has riffle-pool sequences installed to create bedform diversity, and the stream incorporated woody debris along selected outside meander bends. Channel plugs were utilized to prevent re-channelization of the existing channel. Similar to the previous reach, many of the riffles are constructed riffles to ensure stability in the higher gradient areas. An existing stream crossing used for recreation trails and utility easement access was relocated slightly. The existing culvert at the crossing was replaced with two 48" corrugated metal pipes embedded 1 foot below the thalweg.

UTWB-2 begins as Priority 1 but transitions to Priority 2. The cross-section connects to the existing bank elevations at the upper portions of the reach, but as the stream moves further downstream, an excavated floodplain was necessary. UTWB-3 was entirely Priority 2. A new floodplain was constructed at the channel elevation with enough capacity to accommodate out-of-bank flows without inducing elevated shear stresses on the newly constructed valley side slopes. At the end of UTWB-3, a series of soil lifts constructed at approximately 45 degrees toward the upstream transition the restoration floodplain into the existing stream valley downstream of the project.

#### Unnamed Tributary 1 (UT1)

UT1 enters UTWB approximately 400 linear feet downstream of the beginning of the UTWB-1. Enhancement II was used for the beginning at the top of the tributary (UT1-1), and continuing to a headcut located at an existing fence running perpendicular to the channel. Approximately 46 lf of Priority 1 Restoration (UT1-2) was used, beginning at the headcut/fence line and ending at the newly located confluence with UTWB-2. Priority 1 Restoration included stabilizing the existing headcut with a step pool structure and establishing a bankfull elevation equal to the historic floodplain. A channel block was utilized in the area where UT1 intersected the old UTWB to prevent any re-channelization of the old channel. The channel has a width/depth ratio of 16.1, entrenchment ratio of  $> 2.2$ , and a slope of 1.6%.

#### Unnamed Tributary 2 (UT2)

UT2 is the larger of the two tributaries entering UTWB, approximately 2,200 lf downstream of the beginning of the project. UT2 begins at an existing fence line that lies perpendicular to the current stream and flows southwest until converging with UTWB. Enhancement I was used for the top 45 linear feet (UT2-1) of the stream, which begins at an existing fence line. Priority 1/2 Restoration was used for the remaining section (UT2-2) with the purpose of addressing stream bank instability and bed degradation. The channel has a width/depth ratio of 15.6, entrenchment ratio of  $> 2.2$ , and a slope of 1.8%, which are typical for C-



type channels. Channel incision was the main deficiency; therefore, increasing the bed elevation and adjusting the designed bankfull elevation to match the historic floodplain reduces stress on the stream bed and improved stability in the reach. The designed stream has riffle-pool sequences that created bedform variation that this reach currently lacks. Constructed riffles were utilized for additional stability in higher gradient riffles. Wood toe structures were added along selected outside meander bends for increased stability and aquatic habitat. The existing culverted crossing for the bike trail was moved slightly south of its current location and replaced with a 48” corrugated metal pipe embedded 1’ below the thalweg elevation.

The designed stream abandoned the old channel location after UT2-1, and meanders adjacent to an existing electric utility easement before entering UTWB. Channel plugs were utilized in the abandoned channel to prevent any re-channelization of the old channel.

### ***1.7 Construction and As-Built Conditions***

Stream construction was completed on February 12, 2021 and planting was completed on March 5, 2021. The UTWBRR project was built to design plans and guidelines. Minor changes to the design plans were made during construction and are outlined in the table below and in the record drawings in **Appendix E**.

The only planting plan change was the removal of green ash (*Fraxinus pennsylvanica*). Quantities of the other species on the planting list were increased to compensate for the removal of green ash. The only minor monitoring device location change was VP6 was moved slightly upstream to avoid backwater influence from West Branch Rocky River. The other locations and quantities remained as proposed in the Approved Final Mitigation Plan.

Project Segment	Creditable Mitigation Plan Footage	As-Built Footage or Acreage	Difference between MP and As built	Comments
UTWB-1	423	426	3	Slight increase due to differences between proposed center line and as-built surveyed thalweg.
UTWB-2	1747	1786	39	Minor difference in surveyed location of UTWB-UT2 confluence added approx. 5'. Other increases due to differences between proposed center line and as-built surveyed thalweg.
UTWB-3	1314	1327	13	Increase due to differences between proposed center line and as-built surveyed thalweg.
UT1-1	49	49	0	No difference
UT1-2	94	90	-4	Slight decrease in as-built length due to adjustment in pool just upstream of confluence with UTWB.
UT2-1	45	45	0	No difference
UT2-2	259	268	9	Minor difference in surveyed location of UTWB-UT2 confluence added approx. 3'. Remaining increase due to differences between proposed center line and as-built surveyed thalweg.

### ***1.8 Monitoring Performance (MY1)***

The UTWBRR Year 1 monitoring activities were performed in October 2021. All Year 1 monitoring data is present below and in the appendices. The Project is on track to meeting interim success criteria.

## Vegetation

Monitoring of six fixed vegetation plots and six random vegetation plots were completed in October 2021. Vegetation data are in **Appendix C**, associated photos are in **Appendix B**, and plot locations are in **Appendix B**. MY1 monitoring data indicates that all plots are exceeding the interim success criteria of 320 planted stems per acre. Planted stem densities ranged from 405 to 971 planted stems per acre with a mean of 705 planted stems per acre across all plots. The average stem height in the plots was 1.6 feet. A total of 16 species were documented within the plots. Volunteer species were noted in five out of six of the fixed vegetation plots.

Visual assessment of vegetation outside of the monitoring plots indicates that the herbaceous vegetation is becoming well established throughout the project. Invasive species treatments were performed in February, March, June, July, August, September, October, and November 2021. Treatments consisted of cut spray method and were largely effective. Three areas of invasive species remain at the end of Year 1. The first two are on the right bank edge of the easement in the existing woods. The invasive species in this area consist mostly of large autumn olive (*Elaeagnus umbellata*) shrubs with a few Chinese privet (*Ligustrum sinense*) mixed in. The third area is in the woods on the left bank side of the easement. The invasives (mostly autumn olive) in this area were cut, however, are vigorously resprouting. These three areas total 3.69 acres. An additional invasive species treatment is planned for the end of 2021/beginning of 2022. Lastly, during a February 2022 site visit, minor areas of easement mowing along the park edge were observed and are actively being addressed.

## Stream Geomorphology

Cross section monitoring took place in October 2021. Summary tables and cross section overlay plots are in **Appendix D**. Overall the cross sections relatively match the baseline conditions. The as-built conditions show that shear stress and velocities have been reduced for the restoration reach. The reach was designed as a gravel bed channel and remain classified as a gravel bed channel post-construction.

Visual assessment of the stream channel was performed to document signs of instability, such as eroding banks, structural instability, or excessive sedimentation. Overall, the channel is transporting sediment as designed and will continue to be monitored for aggradation and degradation. The rock sill on UTWB-1 (12+40) that was piping at as-built appears was still piping in February 2022 (**Appendix B**). Additionally, visual observations of aggradation were noted on throughout UT2, however, Cross Sections 13 and 14 appear stable between as-built and MY1. Both areas will continue to be monitored closely.

## Stream Hydrology

One stage recorder and two flow gauges were installed on April 15, 2021 and will document bankfull events and flow days, respectively. The stage recorder was installed on UTWB-2 and the flow gauges were installed on UT1-2 and UT2-2. In MY1, the stage recorder did not record any bankfull events. Additionally, no visual evidence of bankfull events were observed. There were no rainfall events greater than 2.65 inches recorded in MY1, so RES expects bankfull events to occur in subsequent years when larger rainfall events take place. If any bankfull events are recorded in late 2021, they will be included in the MY2 report. Both flow gauges recorded 243 consecutive flow days. The gauge locations can be found on **Figure 2**, photos are in **Appendix B**, and associated data is in **Appendix E**.

## **2.0 Methods**

Stream profile and cross section monitoring was conducted using a Topcon GTS-312 Total Station. Three-dimensional coordinates associated with cross-section data were collected in the field (NAD83 State Plane feet FIPS 3200). Morphological data were collected at 14 cross-sections. Survey data were imported into CAD, ArcGIS®, and Microsoft Excel® for data processing and analysis. The stage recorders include an automatic pressure transducer placed in PVC casing in a pool. The elevation of the bed and top of bank at each stage recorder are used to detect bankfull events.

Vegetation success is being monitored at six fixed monitoring plots and six random monitoring plots. Vegetation plot monitoring follows the CVS-EEP Level 2 Protocol for Recording Vegetation, version 4.2 (Lee et al. 2008) and includes analysis of species composition and density of planted species. Data are processed using the CVS data entry tool. In the field, the four corners of each plot were permanently marked with PVC at the origin and metal conduit at the other corners. Photos of each plot are to be taken from the origin each monitoring year. The random plot is to be collected in locations where there are no permanent vegetation plots. Random plot will most likely be collected in the form of 100 square meter belt transects with variable dimensions. Tree species and height will be recorded for each planted stem and the transects will be mapped and new locations will be monitored in subsequent years.

Permanent photo stations were established at 14 locations. The photo stations are marked with metal conduit in the field. Each photo station is intended to visually monitor crossings, confluences, reaches entering and exiting the project, and other general areas on site.

## **3.0 References**

- Griffith, G.E., J.M.Omernik, J.A. Comstock, M.P. Schafale, W.H.McNab, D.R.Lenat, T.F.MacPherson, J.B. Glover, and V.B. Shelburne. (2002). Ecoregions of North Carolina and South Carolina, (color Poster with map, descriptive text, summary tables, and photographs): Reston, Virginia, U.S. Geological Survey (map scale 1:1,500,000).
- KCI Associates of North Carolina (2018). UT West Branch Rocky River Restoration Site Final Mitigation Plan.
- Lee Michael T., Peet Robert K., Roberts Steven D., and Wentworth Thomas R., 2008. *CVS-EEP Protocol for Recording Vegetation Level*. Version 4.2
- Peet, R.K., Wentworth, T.S., and White, P.S. (1998), *A flexible, multipurpose method for recording vegetation composition and structure*. *Castanea* 63:262-274
- Rosgen, D.L. 1994. A Classification of Natural Rivers. *Catena* 22: 169-199.
- Rosgen, D. 1996. *Applied River Morphology*. Wildland Hydrology. Pagosa Springs, Colorado.
- Schafale, M.P. 2012. *Guide to the Natural Communities of North Carolina, Fourth Approximation*. North Carolina Natural Heritage Program, Division of Parks and Recreation, NCDENR, Raleigh, NC.
- USACE. (2016). *Wilmington District Stream and Wetland Compensatory Mitigation Update*. NC: Interagency Review Team (IRT).

# **Appendix A**

## Background Tables

**Table 1. UT West Branch Rocky River Restoration Site (ID-92684) - Mitigation Assets and Components**

Project Segment	Existing Footage or Acreage	Creditable Mitigation Plan Footage	Mitigation Category	Restoration Level	Priority Level	Mitigation Ratio (X:1)	Mitigation Plan Credits		As-Built Footage or Acreage	Comments
UTWB-1	364	423	Warm	R	1/2	1.00000	423.000		426	PII transition at top, then PI
UTWB-2	1512	1747	Warm	R	1	1.00000	1747.000		1786	Excludes 20' for piped bike path crossing
UTWB-3	1144	1314	Warm	R	1/2	1.00000	1314.000		1327	No credit for 108' of stream length in utility easement
UT1-1	49	49	Warm	EII	NA	2.50000	19.600		49	
UT1-2	46	94	Warm	R	1	1.00000	94.000		90	
UT2-1	45	45	Warm	EI	NA	1.50000	30.000		45	
UT2-2	274	259	Warm	R	1	1.00000	259.000		268	Excludes 20' for piped bike path crossing

**Project Credits**

Restoration Level	Stream			Riparian Wetland	Non-rip Wetland	Coastal Marsh
	Warm	Cool	Cold			
Restoration	3837.000					
Re-establishment						
Rehabilitation						
Enhancement						
Enhancement I	30.000					
Enhancement II	19.600					
Creation						
Preservation						
<b>TOTALS</b>	<b>3,886.600</b>					

**Table 2. Project Activity and Reporting History  
UT West Branch Rocky River Restoration Site**

**Elapsed Time Since grading complete: 11 months**  
**Elapsed Time Since planting complete: 10 months**  
**Number of reporting Years<sup>1</sup>: 1**

<b>Activity or Deliverable</b>	<b>Data Collection Complete</b>	<b>Completion or Delivery</b>
Restoration Plan	---	11/28/2018
Final Design – Construction Plans	---	2/5/2020
Stream Construction	---	2/12/2021
Site Planting	---	3/5/2021
As-built (Year 0 Monitoring – baseline)	VP: 4/14/2021 XS/LP: 4/15/2021	6/2/2021
Invasive Species Treatment	---	2/2021 - 11/2021
Year 1 Monitoring	XS: 10/19/2021 VP: 10/19/2021	11/20/2021
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		
Year 6 Monitoring		
Year 7 Monitoring		


<sup>1</sup> = The number of reports or data points produced excluding the baseline

**Table 3. Project Contacts Table  
UT West Branch Rocky River Restoration Site**

<b>Designer</b>	KCI Associates of North Carolina, PC / 4505 Falls of Neuse Road, Suite 400, Raleigh, NC 27609
Primary project design POC	Kristin Knight, PE
<b>Construction Contractor</b>	CEC (RES) / 150 Pine Ridge Road, Mt. Airy, NC 27030
Construction contractor POC	Joanne Cheatham
<b>Survey Contractor</b>	Turner Land Surveying / P.O. Box 148, Swannanoa, NC 28778
Survey contractor POC	David Turner, PLS
<b>Planting Contractor</b>	HARP / 301 McCullough Drive, Suite 400, Charlotte, NC 28262
Planting contractor POC	Alan Peoples
<b>Monitoring Performers</b>	RES / 3600 Glenwood Ave, Suite 100, Raleigh, NC 27612
Monitoring POC	Ryan Medric (919) 741-6268




<b>Table 4. Project Background Information</b>			
Project Name		UT West Branch Rocky River	
County		Mecklenburg	
Project Area (acres)		58.86	
Project Coordinates (latitude and longitude)		352914.45 N, -804754.81 W	
Planted Acreage (Acres of Woody Stems Planted)		11.6	
<b>Project Watershed Summary Information</b>			
Physiographic Province		Piedmont	
River Basin		Yadkin	
USGS Hydrologic Unit 8-digit	3040105	USGS Hydrologic Unit 14-digit	3040105010010
DWR Sub-basin		03-04-11	
Project Drainage Area (Acres)		167	
Project Drainage Area Percentage of Impervious Area		2%	
CGIA Land Use Classification		Forest, Open/Grassland, Utility Easement, Roads	
<b>Reach Summary Information</b>			
Parameters	UTWB	UT1	UT2
Length of reach (linear feet)	3,028	94	319
Valley confinement (Confined, moderately confined, unconfined)	Confined		
Drainage area (Acres)	167	4	75.1
Perennial, Intermittent, Ephemeral	Perennial	Intermittent	Perennial
NCDWR Water Quality Classification	C		
Stream Classification (existing)	G5	G5	G5
Evolutionary trend (Simon)	Stage III		
FEMA classification	Zone X		





**Legend**

 Conservation Easement




**Figure 1 - Site Location**  
**UT West Branch Rocky River Restoration Site**  
**Mecklenburg County, North Carolina**

Date: 4/20/2021
Drawn by: RTM
Checked by: BPB
1 inch = 1,000 feet



# **Appendix B**

## Visual Assessment Data



**Figure 2**

Current Conditions  
Plan View  
1  
MY1 2021

UT West Branch  
Rocky River

Mecklenburg County, NC

Date: 2/4/2022

Drawn by: RTM

Lat: 35.489774


Long: -80.798150

**LEGEND**


- Conservation Easement
- Fixed Veg Plot
- MY1 Random Plot
- Existing Wetland
- Top of Bank
- Stream Mitigation**
- Restoration
- Enhancement I
- Enhancement II
- No Credit
- Cross Section
- Structure
- Flow Gauge
- Stage Recorder
- Rain Gauge/Ambient
- Photo Station

**Vegetation Condition Assessment**

Invasive Species	Target Community		
	Present	Marginal	Absent
Absent	No Fill		
Present			



Document Path: R:\Bioscience\GIS\Projects\2021\MapDocs\UTWB\MapDocs\UTWB\_CDP\MY1\_2021.mxd



**Figure 2**

Current Conditions  
Plan View  
2  
MY1 2021

UT West Branch  
Rocky River

Mecklenburg County, NC

Date: 2/4/2022

Drawn by: RTM

Lat: 35.489774


Long: -80.798150

**LEGEND**

- Conservation Easement
- Fixed Veg Plot
- MY1 Random Plot
- Existing Wetland
- Top of Bank
- Stream Mitigation**
- Restoration
- Enhancement I
- Enhancement II
- No Credit
- Cross Section
- Structure
- Flow Gauge
- Stage Recorder
- Rain Gauge/Ambient
- Photo Station

**Vegetation Condition Assessment**

Invasive Species	Target Community		
	Present	Marginal	Absent
Absent	No Fill		
Present			



Document Path: R:\MapServer\jobs\res\110200 UT West Branch Rocky River\MapServer\2021\MXD\UTWB3\COPY\MY1\_2021.mxd

Table 5. Visual Stream Stability Assessment

Reach UTWB-1  
 Assessed Stream Length 423  
 Assessed Bank Length 846  
 Date Assessed 2/3/2022

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
<b>Totals</b>					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	3	4		75%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	8	8		100%

Table 5. Visual Stream Stability Assessment

Reach UTWB-2  
 Assessed Stream Length 1747  
 Assessed Bank Length 3494  
 Date Assessed 10/19/2021

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
<b>Totals</b>					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	15	15		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	29	29		100%

Table 5. Visual Stream Stability Assessment

Reach UTWB-3  
 Assessed Stream Length 1314  
 Assessed Bank Length 2628  
 Date Assessed 10/19/2021

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
<b>Totals</b>					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	16	16		100%

Table 5. Visual Stream Stability Assessment

Reach UT1  
 Assessed Stream Length 94  
 Assessed Bank Length 188  
 Date Assessed 10/19/2021

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
<b>Totals</b>					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	4	4		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	0	0		N/A



Table 5. Visual Stream Stability Assessment

Reach UT2  
 Assessed Stream Length 259  
 Assessed Bank Length 518  
 Date Assessed 10/19/2021

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
<b>Totals</b>					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	6	6		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	4	4		100%

**Table 6**

**Vegetation Condition Assessment**

**Date Assessed**    **10/19/2021**

**Planted Acreage<sup>1</sup>**

**11.6**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Red Simple Hatch	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Orange Simple Hatch	0	0.00	0.0%
<b>Total</b>						0.0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Orange Simple Hatch	0	0.00	0.0%
<b>Cumulative Total</b>						0.0%

**Easement Acreage<sup>2</sup>**

**58.86**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern <sup>4</sup>	Areas or points (if too small to render as polygons at map scale).	1000 SF	Yellow Crosshatch	3	3.69	6.3%
5. Easement Encroachment Areas <sup>3</sup>	Areas or points (if too small to render as polygons at map scale).	none	Red Simple Hatch	0	0.00	0.0%

**1** = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.

**2** = The acreage within the easement boundaries.

**3** = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1,2 or 3) as well as a parallel tally in item 5.

**4** = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern species are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by EEP such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likely trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in *red italics* are of particular interest given their extreme risk/threat level for mapping as points where isolated specimens are found, particularly early in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolizing invasives polygons, particularly for situations where the condition for an area is somewhere between isolated specimens and dense, discreet patches. In any case, the point or polygon/area feature can be symbolized to describe things like high or low concern and species can be listed as a map inset, in legend items if the number of species are limited or in the narrative section of the executive summary.

**UTWBRR MY1 Fixed Vegetation Monitoring Plot Photos (10/19/2021)**



Vegetation Plot 1



Vegetation Plot 2



Vegetation Plot 3



Vegetation Plot 4



Vegetation Plot 5



Vegetation Plot 6

**UTWBRR MY1 Random Vegetation Monitoring Plot Photo (10/19/2021)**



Random Vegetation Plot 1



Random Vegetation Plot 2



Random Vegetation Plot 3



Random Vegetation Plot 4



Random Vegetation Plot 5



Random Vegetation Plot 6

**UTWBRR Monitoring Device Photos (10/19/2021)**



Stage Recorder UTWB-3



Flow Gauge UT1



Flow Gauge UT2

**UTWBRR Photo Station Photos (10/19/2021)**



**Photo Station 1**  
UTWB-1 entering the project area



**Photo Station 2**  
UTWB-2 looking downstream



**Photo Station 3**  
UT1-1 entering the project area



**Photo Station 4**  
Confluence of UTWB-1 and UT1-2





**Photo Station 5**  
Crossing on UTWB-2 looking downstream



**Photo Station 6**  
Crossing on UTWB-2 looking upstream



**Photo Station 7**  
UT2-1 entering the project area



**Photo Station 8**  
Crossing on UT2-2 looking downstream



**Photo Station 9**  
Crossing on UT2-2 looking upstream



**Photo Station 10**  
Confluence of UTWB-2 and UT2-2



**Photo Station 11**  
Crossing on UTWB-3 looking downstream



**Photo Station 12**  
Crossing on UTWB-3 looking upstream



**Photo Station 13**  
UTWB-3 looking downstream



**Photo Station 14**  
UTWB-3 exiting the project area

UTWB-1 Station 12+40 piping rock sill (2/3/2022)



# **Appendix C**

## **Vegetation Plot Data**

**Table 7. Planted Species Summary**

Common Name	Scientific Name	Mitigation Plan %	As-Built %	Total Stems Planted
River Birch	<i>Betula nigra</i>	9	11	1,050
American Sycamore	<i>Platanus occidentalis</i>	9	12	1,150
Willow Oak	<i>Quercus phellos</i>	10	10	900
Flowering Dogwood	<i>Cornus florida</i>	5	6	550
American Witchhazel	<i>Hamamelis virginiana</i>	5	4	400
White Oak	<i>Quercus alba</i>	10	9	800
Swamp Chestnut Oak	<i>Quercus michauxii</i>	10	9	800
American Hornbeam	<i>Carpinus caroliniana</i>	9	9	800
Tulip Poplar	<i>Liriodendron tulipifera</i>	9	12	1,150
American Elm	<i>Ulmus americana</i>	10	10	900
Hazel Alder	<i>Alnus serrulata</i>	5	8	750
Green Ash	<i>Fraxinus pennsylvanica</i>	9	0	0
<b>Total</b>				9,250
<b>Planted Area</b>				11.6
<b>As-built Planted Stems/Acre</b>				671

**Table 8. Vegetation Plot Mitigation Success Summary**

<b>Wetland/Stream Vegetation Totals</b>					
(per acre)					
Plot #	Planted Stems/Acre	Volunteer Stems/Acre	Total Stems/Acre	Success Criteria Met?	Average Planted Stem Height (ft)
1	890	1214	2104	Yes	1.5
2	526	809	1335	Yes	1.5
3	971	607	1578	Yes	2.2
4	405	0	405	Yes	2
5	931	283	1214	Yes	1.6
6	607	405	1012	Yes	1
R1	567	0	567	Yes	2
R2	769	0	769	Yes	1.7
R3	688	0	688	Yes	1.4
R4	647	0	647	Yes	1.4
R5	526	0	526	Yes	2.1
R6	931	0	931	Yes	0.8
<b>Project Avg</b>	<b>705</b>	<b>277</b>	<b>981</b>	<b>Yes</b>	<b>1.6</b>

**Table 9. Stem Count Total and Planted by Plot Species**

UTWBRR			Current Plot Data (MY1 2021)																							
Scientific Name	Common Name	Species Type	92684-01-0001			92684-01-0002			92684-01-0003			92684-01-0004			92684-01-0005			92684-01-0006			92684-01-R1			92684-01-R2		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Acer rubrum	red maple	Tree			10																					
Alnus serrulata	hazel alder	Shrub												1	1	1										
Betula nigra	river birch	Tree	6	6	6	5	5	5	3	3	3	2	2	2	9	9	9							2	2	2
Carpinus caroliniana	American hornbeam	Tree				1	1	1	1	1	1						4	4	4							
Cephalanthus occidentalis	Buttonbush	Shrub																		1	1	1				
Cornus florida	flowering dogwood	Tree										2	2	2	3	3	3	1	1	1						
Diospyros virginiana	Persimmon	Tree																	5	5	5					
Hamamelis virginiana	American witchhazel	Tree	2	2	2				1	1	1				2	2	2	3	3	3				2	2	2
Liquidambar styraciflua	sweetgum	Tree			10			20																		
Liriodendron tulipifera	tuliptree	Tree	3	3	13									4	4	9							1	1	1	
Platanus occidentalis	American sycamore	Tree				1	1	1	8	8	8	4	4	4	2	2	4		10	6	6	6	2	2	2	
Quercus alba	white oak	Tree	1	1	1	2	2	2	6	6	6	1	1	1	1	1	1			1	1	1	6	6	6	
Quercus michauxii	swamp chestnut oak	Tree							2	2	2	1	1	1	1	1	1									
Quercus phellos	willow oak	Tree	10	10	10	4	4	4	2	2	2									1	1	1	4	4	4	
Ulmus alata	winged elm	Tree									15															
Ulmus americana	American elm	Tree							1	1	1							7	7	7			2	2	2	
<b>Stem count</b>			22	22	52	13	13	33	24	24	39	10	10	10	23	23	30	15	15	25	14	14	14	19	19	19
<b>size (ares)</b>			1			1			1			1			1			1			1			1		
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02		
<b>Species count</b>			5	5	7	5	5	6	8	8	9	5	5	5	8	8	8	4	4	5	5	5	5	7	7	7
<b>Stems per ACRE</b>			890	890	2104	526	526	1335	971	971	1578	405	405	405	931	931	1214	607	607	1012	567	567	567	769	769	769

UTWBRR			Current Plot Data (MY1 2021)												Annual Means												
Scientific Name	Common Name	Species Type	92684-01-R3			92684-01-R4			92684-01-R5			92684-01-R6			MY1 (2021)			MY0 (2021)									
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T							
Acer rubrum	red maple	Tree														10											
Alnus serrulata	hazel alder	Shrub				1	1	1							2	2	2	2	2	2							
Betula nigra	river birch	Tree	1	1	1				3	3	3				31	31	31	25	25	25							
Carpinus caroliniana	American hornbeam	Tree										1	1	1	7	7	7	6	6	6							
Cephalanthus occidentalis	Buttonbush	Shrub													1	1	1										
Cornus florida	flowering dogwood	Tree										2	2	2	8	8	8	10	10	10							
Diospyros virginiana	Persimmon	Tree				3	3	3							8	8	8										
Hamamelis virginiana	American witchhazel	Tree	2	2	2	7	7	7	1	1	1	2	2	2	22	22	22	9	9	9							
Liquidambar styraciflua	sweetgum	Tree															30										
Liriodendron tulipifera	tuliptree	Tree				1	1	1				2	2	2	11	11	26	7	7	7							
Platanus occidentalis	American sycamore	Tree	6	6	6	2	2	2	6	6	6	9	9	9	46	46	58	15	15	15							
Quercus alba	white oak	Tree	6	6	6										24	24	24	10	10	10							
Quercus michauxii	swamp chestnut oak	Tree													4	4	4	4	4	4							
Quercus phellos	willow oak	Tree	2	2	2				1	1	1				24	24	24	18	18	18							
Ulmus alata	winged elm	Tree				1	1	1							1	1	16										
Ulmus americana	American elm	Tree				1	1	1	2	2	2	7	7	7	20	20	20	8	8	8							
<b>Stem count</b>			17	17	17	16	16	16	13	13	13	23	23	23	209	209	291	114	114	114							
<b>size (ares)</b>			1			1			1			1			12			6									
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.30			0.15									
<b>Species count</b>			5	5	5	7	7	7	5	5	5	6	6	6	14	14	16	11	11	11							
<b>Stems per ACRE</b>			688	688	688	647	647	647	526	526	526	931	931	931	705	705	981	769	769	769							

# **Appendix D**

## Stream Measurement and Geomorphology Data



**Table 10. Baseline Stream Data Summary  
UT West Branch Rocky River Mitigation Site - Reach UTWB-1**

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>b</sup>	n	Min	Mean	Med	Max	SD <sup>b</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>b</sup>	n
<b>Dimension and Substrate - Riffle Only</b>																									
Bankfull Width (ft)		---	---	---	3.4	4.5	---	5.6	---	2	---	---	---	---	---	2	---	8.4	---	---	---	9.8	---	---	1
Floodprone Width (ft)					5.4	5.8	---	6.2	---	2	---	---	---	---	2	---	>18.5	---	---	---	>49.2	---	---	1	
Bankfull Mean Depth (ft)		---	---	---	0.8	0.9	---	1.0	---	2	---	---	---	---	2	---	0.5	---	---	---	---	---	---	---	
<sup>1</sup> Bankfull Max Depth (ft)					1.2	1.4	---	1.5	---	2	---	---	---	---	2	---	0.6	---	---	---	0.9	---	---	1	
Bankfull Cross Sectional Area (ft <sup>2</sup> )		---	---	---	2.7	4.2	---	5.6	---	2	---	---	---	---	2	---	4.3	---	---	---	5.7	---	---	1	
Width/Depth Ratio					4.3	5.0	---	5.6	---	2	10.0	12.0	---	14.0	2	---	16.3	---	---	---	---	---	---	---	
Entrenchment Ratio					1.1	1.4	---	1.6	---	2	>2.2	>2.2	---	>2.2	2	---	>2.2	---	---	---	>5	---	---	1	
<sup>1</sup> Bank Height Ratio					4.0	4.4	---	4.8	---	2	1.0	1.1	---	1.1	2	---	1.0	---	---	---	1.0	---	---	1	
<b>Profile</b>																									
Riffle Length (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	7.4	19.2	---	33.2	---	---
Riffle Slope (ft/ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	0.29	1.5	---	2.7	---	---	
Pool Length (ft)					---	---	---	---	---	---	---	---	---	---	---	15	---	25	20.0	33.7	---	44.2	---	---	
Pool Max depth (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
Pool Spacing (ft)					---	---	---	---	---	---	---	---	---	---	---	40	---	67	27.4	53.4	---	77.3	---	---	
<b>Pattern</b>																									
Channel Beltwidth (ft)					---	---	---	---	---	---	---	---	---	---	---	35	---	43	35	---	---	43	---	---	
Radius of Curvature (ft)					---	---	---	---	---	---	---	---	---	---	---	18	---	30	18	---	---	30	---	---	
Rc:Bankfull width (ft/ft)					---	---	---	---	---	---	2	---	---	3	---	2.1	---	3.6	2.1	---	---	3.6	---	---	
Meander Wavelength (ft)					---	---	---	---	---	---	---	---	---	---	---	72	---	93	72	---	---	93	---	---	
Meander Width Ratio					---	---	---	---	---	---	3	---	---	8	---	4.2	---	5.1	4.2	---	---	5.1	---	---	
<b>Transport parameters</b>																									
Reach Shear Stress (competency) lb/ft <sup>2</sup>																									
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m <sup>2</sup>																									
<b>Additional Reach Parameters</b>																									
Rosgen Classification								G5										C5							
Bankfull Velocity (fps)		---	---	---				---										---							
Bankfull Discharge (cfs)		---	---	---				---										---							
Valley length (ft)								---										---							
Channel Thalweg length (ft)								---										---							
Sinuosity (ft)								1										1.2, 1.5							
Water Surface Slope (Channel) (ft/ft)								0.036										0.014							
Channel slope (ft/ft)								---										---							
<sup>3</sup> Bankfull Floodplain Area (acres)								---										---							
<sup>4</sup> % of Reach with Eroding Banks								---										---							
Channel Stability or Habitat Metric								---										---							
Biological or Other								---										---							

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

**Table 10. Baseline Stream Data Summary  
UT West Branch Rocky River Mitigation Site - Reach UTWB-2**

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline						
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>b</sup>	n	Min	Mean	Med	Max	SD <sup>b</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>b</sup>	n	
<b>Dimension and Substrate - Riffle Only</b>																										
Bankfull Width (ft)		---	---	---	---	---	5.0	---	---	1	---	---	---	---	---	2	---	8.4	---	7.0	8.0	---	8.9	1.3	2	
Floodprone Width (ft)					---	---	9.2	---	---	1	---	---	---	---	---	2	---	>18.5	---	>48.2	>48.8	---	>49.3	0.8	2	
Bankfull Mean Depth (ft)		---	---	---	---	---	1.1	---	---	1	---	---	---	---	---	2	---	0.5	---	---	---	---	---	---	---	
<sup>1</sup> Bankfull Max Depth (ft)					---	---	1.6	---	---	1	---	---	---	---	---	2	---	0.6	---	0.8	0.8	---	0.8	0.0	2	
Bankfull Cross Sectional Area (ft <sup>2</sup> )		---	---	---	---	---	5.3	---	---	1	---	---	---	---	---	2	---	4.3	---	4.1	4.3	---	4.5	0.3	2	
Width/Depth Ratio					---	---	4.7	---	---	1	10.0	12.0	---	14.0	---	2	---	16.3	---	---	---	---	---	---	---	
Entrenchment Ratio					---	---	1.8	---	---	1	>2.2	>2.2	---	>2.2	---	2	---	>2.2	---	>5.6	>6.3	---	>6.9	0.9	2	
<sup>1</sup> Bank Height Ratio					---	---	3.4	---	---	1	1.0	1.1	---	1.1	---	2	---	1.0	---	1.0	1.0	---	1.0	0.0	2	
<b>Profile</b>																										
Riffle Length (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	4.3	15.8	---	29.3	---	---
Riffle Slope (ft/ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
Pool Length (ft)					---	---	---	---	---	---	---	---	---	---	---	---	10	---	26	12.5	40.1	---	62.4	---	---	
Pool Max depth (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
Pool Spacing (ft)					---	---	---	---	---	---	---	---	---	---	---	---	38	---	92	18.7	55.9	---	84.6	---	---	
<b>Pattern</b>																										
Channel Beltwidth (ft)					---	---	---	---	---	---	---	---	---	---	---	---	41	---	63	41	---	---	63	---	---	
Radius of Curvature (ft)					---	---	---	---	---	---	---	---	---	---	---	---	18	---	36	18	---	---	36	---	---	
Rc:Bankfull width (ft/ft)					---	---	---	---	---	---	2	---	---	3	---	---	2.1	---	4.3	2.1	---	---	4.3	---	---	
Meander Wavelength (ft)					---	---	---	---	---	---	---	---	---	---	---	---	77	---	162	77	---	---	162	---	---	
Meander Width Ratio					---	---	---	---	---	---	3	---	---	8	---	---	4.9	---	7.5	4.9	---	---	7.5	---	---	
<b>Transport parameters</b>																										
Reach Shear Stress (competency) lb/ft <sup>2</sup>							---													---						
Max part size (mm) mobilized at bankfull							---													---						
Stream Power (transport capacity) W/m <sup>2</sup>							---													---						
<b>Additional Reach Parameters</b>																										
Rosgen Classification							G5													C5						
Bankfull Velocity (fps)		---	---	---			---													---						
Bankfull Discharge (cfs)		---	---	---			---													---						
Valley length (ft)							---													---						
Channel Thalweg length (ft)							---													---						
Sinuosity (ft)							1.06							1.2, 1.5						1.2					1.2	
Water Surface Slope (Channel) (ft/ft)							0.0195							---						0.014					0.014	
Channel slope (ft/ft)							---							---						---					---	
<sup>3</sup> Bankfull Floodplain Area (acres)							---							---						---					---	
<sup>4</sup> % of Reach with Eroding Banks							---							---						---					---	
Channel Stability or Habitat Metric							---							---						---					---	
Biological or Other							---							---						---					---	

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

**Table 10. Baseline Stream Data Summary  
UT West Branch Rocky River Mitigation Site - Reach UTWB-3**

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline						
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>b</sup>	n	Min	Mean	Med	Max	SD <sup>b</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>b</sup>	n	
<b>Dimension and Substrate - Riffle Only</b>																										
Bankfull Width (ft)		---	---	---	7.4	8.3	---	9.1	---	2	---	---	---	---	---	2	---	12.0	---	11.0	13.8	---	16.5	3.9	2	
Floodprone Width (ft)					11.3	12.0	---	12.7	---	2	---	---	---	---	---	2	---	>26.4	---	>49	>49.1	---	>49.2	0.1	2	
Bankfull Mean Depth (ft)		---	---	---	0.9	1.1	---	1.2	---	2	---	---	---	---	---	2	---	0.8	---	---	---	---	---	---	---	
<sup>1</sup> Bankfull Max Depth (ft)					1.5	1.6	---	1.7	---	2	---	---	---	---	---	2	---	0.9	---	1.0	1.2	---	1.3	0.2	2	
Bankfull Cross Sectional Area (ft <sup>2</sup> )		---	---	---	8.5	8.9	---	9.2	---	2	---	---	---	---	---	2	---	9.0	---	7.5	10.2	---	12.9	3.8	2	
Width/Depth Ratio					6.0	7.9	---	9.7	---	2	10.0	12.0	---	14.0	---	2	---	16.0	---	---	---	---	---	---	---	
Entrenchment Ratio					1.3	1.5	---	1.7	---	2	>2.2	>2.2	---	>2.2	---	2	---	>2.2	---	>3	>3.8	---	>4.5	1.1	2	
<sup>1</sup> Bank Height Ratio					4.7	4.9	---	5.0	---	2	1.0	1.1	---	1.1	---	2	---	1.0	---	1.0	1.0	---	1.0	0.0	2	
<b>Profile</b>																										
Riffle Length (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	6.3	20.3	---	42.8	---	---
Riffle Slope (ft/ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	0.20	1.8	---	3.1	---	---
Pool Length (ft)					---	---	---	---	---	---	---	---	---	---	---	---	14	---	39	12.9	58.2	---	96.6	---	---	
Pool Max depth (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
Pool Spacing (ft)					---	---	---	---	---	---	---	---	---	---	---	---	55	---	133	31.3	79.3	---	139.5	---	---	
<b>Pattern</b>																										
Channel Beltwidth (ft)					---	---	---	---	---	---	---	---	---	---	---	---	36	---	93	36	---	---	93	---	---	
Radius of Curvature (ft)					---	---	---	---	---	---	---	---	---	---	---	---	20	---	40	20	---	---	40	---	---	
Rc:Bankfull width (ft/ft)					---	---	---	---	---	---	2	---	---	3	---	---	1.7	---	3.3	1.7	---	---	3.3	---	---	
Meander Wavelength (ft)					---	---	---	---	---	---	---	---	---	---	---	---	108	---	195	108	---	---	195	---	---	
Meander Width Ratio					---	---	---	---	---	---	3	---	---	8	---	---	3	---	7.8	3	---	---	7.8	---	---	
<b>Transport parameters</b>																										
Reach Shear Stress (competency) lb/ft <sup>2</sup>																										
Max part size (mm) mobilized at bankfull																										
Stream Power (transport capacity) W/m <sup>2</sup>																										
<b>Additional Reach Parameters</b>																										
Rosgen Classification																										
Bankfull Velocity (fps)		---	---	---																						
Bankfull Discharge (cfs)		---	---	---																						
Valley length (ft)																										
Channel Thalweg length (ft)																										
Sinuosity (ft)																										
Water Surface Slope (Channel) (ft/ft)																										
Channel slope (ft/ft)																										
<sup>3</sup> Bankfull Floodplain Area (acres)																										
<sup>4</sup> % of Reach with Eroding Banks																										
Channel Stability or Habitat Metric																										
Biological or Other																										

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

**Table 10. Baseline Stream Data Summary  
UT West Branch Rocky River Mitigation Site - Reach UT1**

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline						
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>b</sup>	n	Min	Mean	Med	Max	SD <sup>b</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>b</sup>	n	
<b>Dimension and Substrate - Riffle Only</b>																										
Bankfull Width (ft)		---	---	---	2.2	2.5	---	2.8	---	2	---	---	---	---	---	2	---	5.5	---	---	---	5.3	---	---	1	
Floodprone Width (ft)					5.4	5.8	---	6.1	---	2	---	---	---	---	---	2	---	>12.1	---	---	---	36.7	---	---	1	
Bankfull Mean Depth (ft)		---	---	---	0.4	0.5	---	0.5	---	2	---	---	---	---	---	2	---	0.3	---	---	---	---	---	---	---	
<sup>1</sup> Bankfull Max Depth (ft)					0.6	0.7	---	0.7	---	2	---	---	---	---	---	2	---	0.4	---	---	---	0.6	---	---	1	
Bankfull Cross Sectional Area (ft <sup>2</sup> )		---	---	---	0.9	1.1	---	1.3	---	2	---	---	---	---	---	2	---	1.9	---	---	---	2.1	---	---	1	
Width/Depth Ratio					5.4	5.8	---	6.1	---	2	10.0	12.0	---	14.0	---	2	---	16.1	---	---	---	---	---	---	---	
Entrenchment Ratio					1.5	2.0	---	2.4	---	2	>2.2	>2.2	---	>2.2	---	2	---	>2.2	---	---	---	7.0	---	---	1	
<sup>1</sup> Bank Height Ratio					3.4	3.9	---	4.4	---	2	1.0	1.1	---	1.1	---	2	---	1.0	---	---	---	1.0	---	---	1	
<b>Profile</b>																										
Riffle Length (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	8.6	11.9	---	15.1	---	---
Riffle Slope (ft/ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	1.60	2.4	---	2.7	---	---
Pool Length (ft)					---	---	---	---	---	---	---	---	---	---	---	---	5	---	6	---	8.5	15.7	---	21.4	---	---
Pool Max depth (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
Pool Spacing (ft)					---	---	---	---	---	---	---	---	---	---	---	---	34	---	37	---	18.7	27.0	---	36.5	---	---
<b>Pattern</b>																										
Channel Beltwidth (ft)					---	---	---	---	---	---	---	---	---	---	---	---	20	---	25	20	---	---	25	---	---	
Radius of Curvature (ft)					---	---	---	---	---	---	---	---	---	---	---	---	11	---	15	11	---	---	15	---	---	
Rc:Bankfull width (ft/ft)					---	---	---	---	---	---	2	---	---	3	---	---	2	---	2.7	2	---	---	2.7	---	---	
Meander Wavelength (ft)					---	---	---	---	---	---	---	---	---	---	---	---	54	---	60	54	---	---	60	---	---	
Meander Width Ratio					---	---	---	---	---	---	3	---	---	8	---	---	3.6	---	4.5	3.6	---	---	4.5	---	---	
<b>Transport parameters</b>																										
Reach Shear Stress (competency) lb/ft <sup>2</sup>																										
Max part size (mm) mobilized at bankfull																										
Stream Power (transport capacity) W/m <sup>2</sup>																										
<b>Additional Reach Parameters</b>																										
Rosgen Classification								G5												C5						
Bankfull Velocity (fps)		---	---	---				---												---						
Bankfull Discharge (cfs)		---	---	---				---												---						
Valley length (ft)								---												---						
Channel Thalweg length (ft)								---												---						
Sinuosity (ft)								1.02						1.2, 1.5						1.1					1.1	
Water Surface Slope (Channel) (ft/ft)								0.062						---						0.015					0.015	
Channel slope (ft/ft)								---						---						---					---	
<sup>3</sup> Bankfull Floodplain Area (acres)								---						---						---					---	
<sup>4</sup> % of Reach with Eroding Banks								---						---						---					---	
Channel Stability or Habitat Metric								---						---						---					---	
Biological or Other								---						---						---					---	

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

**Table 10. Baseline Stream Data Summary  
UT West Branch Rocky River Mitigation Site - Reach UT2**

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline						
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>b</sup>	n	Min	Mean	Med	Max	SD <sup>b</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>b</sup>	n	
<b>Dimension and Substrate - Riffle Only</b>																										
Bankfull Width (ft)		---	---	---	4.9	5.1	---	5.3	---	2	---	---	---	---	---	2	---	9.3	---	---	---	9.8	---	---	1	
Floodprone Width (ft)					6.2	6.5	---	6.8	---	2	---	---	---	---	---	2	---	>20.5	---	---	---	>41.3	---	---	1	
Bankfull Mean Depth (ft)		---	---	---	0.4	0.5	---	0.5	---	2	---	---	---	---	---	2	---	0.6	---	---	---	---	---	---	---	
<sup>1</sup> Bankfull Max Depth (ft)					0.7	0.8	---	0.8	---	2	---	---	---	---	---	2	---	0.7	---	---	---	0.8	---	---	1	
Bankfull Cross Sectional Area (ft <sup>2</sup> )		---	---	---	1.8	2.1	---	2.4	---	2	---	---	---	---	---	2	---	5.5	---	---	---	5.3	---	---	1	
Width/Depth Ratio					11.6	12.4	---	13.1	---	2	10.0	12.0	---	14.0	---	2	---	15.6	---	---	---	---	---	---	---	
Entrenchment Ratio					1.3	1.3	---	1.3	---	2	>2.2	>2.2	---	>2.2	---	2	---	>2.2	---	---	---	>4.3	---	---	1	
<sup>1</sup> Bank Height Ratio					9.6	10.5	---	11.3	---	2	1.0	1.1	---	1.1	---	2	---	1.0	---	---	---	1.0	---	---	1	
<b>Profile</b>																										
Riffle Length (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	5.3	23.2	---	65.1	---	---
Riffle Slope (ft/ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	0.10	1.3	---	2.2	---	---
Pool Length (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
Pool Max depth (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
Pool Spacing (ft)					---	---	---	---	---	---	---	---	---	---	---	---	43	---	53	20.0	49.3	---	89.5	---	---	
<b>Pattern</b>																										
Channel Beltwidth (ft)					---	---	---	---	---	---	---	---	---	---	---	---	26	---	43	26	---	---	43	---	---	
Radius of Curvature (ft)					---	---	---	---	---	---	---	---	---	---	---	---	18	---	34	18	---	---	34	---	---	
Rc:Bankfull width (ft/ft)					---	---	---	---	---	---	2	---	---	3	---	---	1.9	---	3.7	1.9	---	---	3.7	---	---	
Meander Wavelength (ft)					---	---	---	---	---	---	---	---	---	---	---	---	74	---	123	74	---	---	123	---	---	
Meander Width Ratio					---	---	---	---	---	---	3	---	---	8	---	---	2.8	---	4.6	2.8	---	---	4.6	---	---	
<b>Transport parameters</b>																										
Reach Shear Stress (competency) lb/ft <sup>2</sup>								---												---						
Max part size (mm) mobilized at bankfull								---												---						
Stream Power (transport capacity) W/m <sup>2</sup>								---												---						
<b>Additional Reach Parameters</b>																										
Rosgen Classification								G5												C5						
Bankfull Velocity (fps)		---	---	---				---												---						
Bankfull Discharge (cfs)		---	---	---				---												---						
Valley length (ft)								---												---						
Channel Thalweg length (ft)								---												---						
Sinuosity (ft)								1						1.2, 1.5						1.1					1.1	
Water Surface Slope (Channel) (ft/ft)								0.047						---						0.017					0.017	
Channel slope (ft/ft)								---						---						---					---	
<sup>3</sup> Bankfull Floodplain Area (acres)								---						---						---					---	
<sup>4</sup> % of Reach with Eroding Banks								---						---						---					---	
Channel Stability or Habitat Metric								---						---						---					---	
Biological or Other								---						---						---					---	

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

**Appendix D. Table 11 - Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)**

**Project Name/Number: UT West Branch Rocky River #92684**

	Cross Section 1 (Riffle)							Cross Section 2 (Pool)							Cross Section 3 (Riffle)							Cross Section 4 (Pool)							Cross Section 5 (Riffle)						
	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	704.6	704.6						704.2	704.1						694.2	694.2						694.1	694.1						682.1	682.1					
Bankfull Width (ft) <sup>1</sup>	9.8	9.9						NA	NA						8.9	6.9						NA	NA						7.0	7.0					
Floodprone Width (ft) <sup>1</sup>	>49.2	>49.1						NA	NA						>49.3	>49.3						NA	NA						>48.2	>49.1					
Bankfull Max Depth (ft) <sup>2</sup>	0.9	0.9						2.2	2.1						0.8	0.8						2.2	1.8						0.8	0.8					
Low Bank Elevation (ft)	704.56	704.6						704.2	704.1						694.2	694.2						694.1	694.1						682.1	682.1					
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	5.7	5.5						11.5	11.5						4.5	4.2						10.4	10.2						4.1	4.1					
Bankfull Entrenchment Ratio <sup>1</sup>	>5	>5						NA	NA						>5.6	>7.1						NA	NA						>6.9	>7					
Bankfull Bank Height Ratio <sup>1</sup>	1.0	1.0						NA	NA						1.0	1.0						NA	NA						1.0	1.0					
	Cross Section 6 (Pool)							Cross Section 7 (Riffle)							Cross Section 8 (Pool)							Cross Section 9 (Riffle)							Cross Section 10 (Pool)						
	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	681.6	681.6						672.3	672.3						672.1	672.1						659.1	659.2						658.2	658.3					
Bankfull Width (ft) <sup>1</sup>	NA	NA						11.0	10.1						NA	NA						16.5	15.4						NA	NA					
Floodprone Width (ft) <sup>1</sup>	NA	NA						>49.2	>49.2						NA	NA						>49	>49.1						NA	NA					
Bankfull Max Depth (ft) <sup>2</sup>	2.3	2.1						1.0	1.0						1.5	2.0						1.3	1.4						2.1	2.0					
Low Bank Elevation (ft)	681.6	681.7						672.3	672.2						672.1	672.2						659.1	659.1						658.2	658.0					
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	11.2	12.5						7.5	6.9						12.3	13.8						12.7	12.5						10.8	8.1					
Bankfull Entrenchment Ratio <sup>1</sup>	NA	NA						>4.5	>4.9						NA	NA						>3.0	>3.2						NA	NA					
Bankfull Bank Height Ratio <sup>1</sup>	NA	NA						1.0	0.9						NA	NA						1.0	1.0						NA	NA					
	Cross Section 11 (Pool)							Cross Section 12 (Riffle)							Cross Section 13 (Riffle)							Cross Section 14 (Pool)													
	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+							
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	700.3	700.3						700.2	700.2						675.0	675.0						674.9	674.9												
Bankfull Width (ft) <sup>1</sup>	NA	NA						5.3	5.1						9.8	9.0						NA	NA												
Floodprone Width (ft) <sup>1</sup>	NA	NA						36.7	37.7						>41.8	>43.5						NA	NA												
Bankfull Max Depth (ft) <sup>2</sup>	1.6	1.5						0.6	0.6						0.8	0.8						1.0	0.9												
Low Bank Elevation (ft)	700.3	700.2						700.2	700.2						675.0	675.0						674.9	674.9												
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	7.5	6.9						2.1	2.0						5.3	5.0						7.0	6.6												
Bankfull Entrenchment Ratio <sup>1</sup>	NA	NA						7.0	7.4						>4.3	>4.8						NA	NA												
Bankfull Bank Height Ratio <sup>1</sup>	NA	NA						1.0	1.0						1.0	1.0						NA	NA												

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	<b>Cross Section 1 (Riffle)</b>						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	704.56	704.6					
Bankfull Width (ft) <sup>1</sup>	9.8	9.9					
Floodprone Width (ft) <sup>1</sup>	>49.2	>49.1					
Bankfull Max Depth (ft) <sup>2</sup>	0.9	0.9					
Low Bank Elevation (ft)	704.56	704.6					
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	5.7	5.5					
Bankfull Entrenchment Ratio <sup>1</sup>	>5	>5					
Bankfull Bank Height Ratio <sup>1</sup>	1.0	1.0					

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	<b>Cross Section 2 (Pool)</b>						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	704.16	704.1					
Bankfull Width (ft) <sup>1</sup>	NA	NA					
Floodprone Width (ft) <sup>1</sup>	NA	NA					
Bankfull Max Depth (ft) <sup>2</sup>	2.2	2.1					
Low Bank Elevation (ft)	704.16	704.1					
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	11.5	11.5					
Bankfull Entrenchment Ratio <sup>1</sup>	NA	NA					
Bankfull Bank Height Ratio <sup>1</sup>	NA	NA					

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation

2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation






Upstream



Downstream



	<b>Cross Section 3 (Riffle)</b>						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	694.20	694.2					
Bankfull Width (ft) <sup>1</sup>	8.9	6.9					
Floodprone Width (ft) <sup>1</sup>	>49.3	>49.3					
Bankfull Max Depth (ft) <sup>2</sup>	0.8	0.8					
Low Bank Elevation (ft)	694.20	694.2					
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	4.5	4.2					
Bankfull Entrenchment Ratio <sup>1</sup>	>5.6	>7.1					
Bankfull Bank Height Ratio <sup>1</sup>	1.0	1.0					

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	<b>Cross Section 4 (Pool)</b>						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	694.05	694.1					
Bankfull Width (ft) <sup>1</sup>	NA	NA					
Floodprone Width (ft) <sup>1</sup>	NA	NA					
Bankfull Max Depth (ft) <sup>2</sup>	2.2	1.8					
Low Bank Elevation (ft)	694.05	694.1					
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	10.4	10.2					
Bankfull Entrenchment Ratio <sup>1</sup>	NA	NA					
Bankfull Bank Height Ratio <sup>1</sup>	NA	NA					

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 5 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	682.08	682.1					
Bankfull Width (ft) <sup>1</sup>	7.0	7.0					
Floodprone Width (ft) <sup>1</sup>	>48.2	>49.1					
Bankfull Max Depth (ft) <sup>2</sup>	0.8	0.8					
Low Bank Elevation (ft)	682.08	682.1					
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	4.1	4.1					
Bankfull Entrenchment Ratio <sup>1</sup>	>6.9	>7					
Bankfull Bank Height Ratio <sup>1</sup>	1.0	1.0					

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	<b>Cross Section 6 (Pool)</b>						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	681.58	681.6					
Bankfull Width (ft) <sup>1</sup>	NA	NA					
Floodprone Width (ft) <sup>1</sup>	NA	NA					
Bankfull Max Depth (ft) <sup>2</sup>	2.3	2.1					
Low Bank Elevation (ft)	681.58	681.7					
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	11.2	12.5					
Bankfull Entrenchment Ratio <sup>1</sup>	NA	NA					
Bankfull Bank Height Ratio <sup>1</sup>	NA	NA					

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	<b>Cross Section 7 (Riffle)</b>						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	672.28	672.3					
Bankfull Width (ft) <sup>1</sup>	11.0	10.1					
Floodprone Width (ft) <sup>1</sup>	>49.2	>49.2					
Bankfull Max Depth (ft) <sup>2</sup>	1.0	1.0					
Low Bank Elevation (ft)	672.28	672.2					
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	7.5	6.9					
Bankfull Entrenchment Ratio <sup>1</sup>	>4.5	>4.9					
Bankfull Bank Height Ratio <sup>1</sup>	1.0	0.9					

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 8 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	672.11	672.1					
Bankfull Width (ft) <sup>1</sup>	NA	NA					
Floodprone Width (ft) <sup>1</sup>	NA	NA					
Bankfull Max Depth (ft) <sup>2</sup>	1.5	2.0					
Low Bank Elevation (ft)	672.11	672.2					
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	12.3	13.8					
Bankfull Entrenchment Ratio <sup>1</sup>	NA	NA					
Bankfull Bank Height Ratio <sup>1</sup>	NA	NA					

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	<b>Cross Section 9 (Riffle)</b>						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	659.10	659.2					
Bankfull Width (ft) <sup>1</sup>	16.5	15.4					
Floodprone Width (ft) <sup>1</sup>	>49	>49.1					
Bankfull Max Depth (ft) <sup>2</sup>	1.3	1.4					
Low Bank Elevation (ft)	659.10	659.1					
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	12.7	12.5					
Bankfull Entrenchment Ratio <sup>1</sup>	>3.0	>3.2					
Bankfull Bank Height Ratio <sup>1</sup>	1.0	1.0					

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	<b>Cross Section 10 (Pool)</b>						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	658.23	658.3					
Bankfull Width (ft) <sup>1</sup>	NA	NA					
Floodprone Width (ft) <sup>1</sup>	NA	NA					
Bankfull Max Depth (ft) <sup>2</sup>	2.1	2.0					
Low Bank Elevation (ft)	658.23	658.0					
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	10.8	8.1					
Bankfull Entrenchment Ratio <sup>1</sup>	NA	NA					
Bankfull Bank Height Ratio <sup>1</sup>	NA	NA					

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation

2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation






Upstream



Downstream



	Cross Section 11 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	700.32	700.3					
Bankfull Width (ft) <sup>1</sup>	NA	NA					
Floodprone Width (ft) <sup>1</sup>	NA	NA					
Bankfull Max Depth (ft) <sup>2</sup>	1.6	1.5					
Low Bank Elevation (ft)	700.32	700.2					
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	7.5	6.9					
Bankfull Entrenchment Ratio <sup>1</sup>	NA	NA					
Bankfull Bank Height Ratio <sup>1</sup>	NA	NA					

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 12 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	700.24	700.2					
Bankfull Width (ft) <sup>1</sup>	5.3	5.1					
Floodprone Width (ft) <sup>1</sup>	36.7	37.7					
Bankfull Max Depth (ft) <sup>2</sup>	0.6	0.6					
Low Bank Elevation (ft)	700.24	700.2					
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	2.1	2.0					
Bankfull Entrenchment Ratio <sup>1</sup>	7.0	7.4					
Bankfull Bank Height Ratio <sup>1</sup>	1.0	1.0					

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 13 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	675.00	675.0					
Bankfull Width (ft) <sup>1</sup>	9.8	9.0					
Floodprone Width (ft) <sup>1</sup>	>41.8	>43.5					
Bankfull Max Depth (ft) <sup>2</sup>	0.8	0.8					
Low Bank Elevation (ft)	675.00	675.0					
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	5.3	5.0					
Bankfull Entrenchment Ratio <sup>1</sup>	>4.3	>4.8					
Bankfull Bank Height Ratio <sup>1</sup>	1.0	1.0					

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 14 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
<b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>	674.91	674.9					
Bankfull Width (ft) <sup>1</sup>	NA	NA					
Floodprone Width (ft) <sup>1</sup>	NA	NA					
Bankfull Max Depth (ft) <sup>2</sup>	1.0	0.9					
Low Bank Elevation (ft)	674.91	674.9					
Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup>	7.0	6.6					
Bankfull Entrenchment Ratio <sup>1</sup>	NA	NA					
Bankfull Bank Height Ratio <sup>1</sup>	NA	NA					

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation

2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation

# **Appendix E**

## Hydrology Data

**Table 12. 2021 Rainfall Summary**


Month	Average	Normal Limits		Mt. Island Lake Station Precipitation
		30 Percent	70 Percent	
January	3.50	2.60	4.10	4.45
February	3.19	2.38	3.73	5.78
March	3.97	2.81	4.70	5.89
April	3.77	2.35	4.55	1.29
May	3.31	1.94	4.02	2.85
June	3.98	2.42	4.82	3.43
July	3.77	2.58	4.50	6.34
August	4.31	2.55	5.23	2.71
September	3.68	2.09	4.47	1.30
October	3.16	1.79	3.81	1.31
November	3.31	1.90	4.03	0.76
December	3.56	2.48	4.24	0.56
Total	43.51	27.89	52.20	36.67
Above Normal Limits	Below Normal Limits			

Note: The onsite rain gauge malfunctioned in MY1. The Mt. Island Lake Station is approximately 10 miles from the sit


**Table 13. Documentation of Geomorphically Significant Flow Events**

Year	Number of Bankfull Events	Maximum Bankfull Height (ft)	Date of Maximum Bankfull Event	
Stage Recorder UTWB-3				
MY1 2021	0	N/A	N/A	
Year	Number of Flow Events	Maximum Consecutive Flow Days	Maximum Cummlative Flow Days	Maximum Consecutive Flow Date Range
Flow Gauge UT1				
MY1 2021	1	186	186	4/16/2021 - 10/19/2021
Flow Gauge UT2				
MY1 2021	1	186	186	4/16/2021 - 10/19/2021

# MY1 2021 UTWBRR UT1 Flow Gauge




# MY1 2021 UTWBRR UT2 Flow Gauge





### MY1 2021 UTWBRR UTWB-3 Stage Recorder



— Rain — UTWB-3 Depth — Bed - - - UTWB-3 TOB