

# As-Built Baseline Monitoring Report

## Rough Horn Swamp Restoration Site Monitoring Year – MY00 2020

DMS Site ID Number 97005  
DMS Contract 6596  
SAW-2015-00952 and NCDEQ DWR 2015-0903

Rough Horn Swamp II Restoration Site  
DMS Site ID Number 100053  
DMS Contract 7514  
SAW-2016-02026 and NCDEQ DWR 2015-0903

Columbus County, North Carolina



Prepared for:  
NC Department of Environmental Quality  
Division of Mitigation Services  
1652 Mail Service Center  
Raleigh, NC 27699

**Monitoring Data Collected: March 2020**  
**Date Submitted: April 2020**



## MEMORANDUM

Date: May 12, 2020  
To: Kelly Phillips, DMS Project Manager  
From: Adam Spiller, Project Manager  
KCI Associates of North Carolina, PA  
Subject: MY-00 Monitoring Report Comments  
Rough Horn Swamp DMS #97005, Contract 6596  
Rough Horn Swamp II DMS #100053, Contract 7514

Please find below our responses in italics to the MY-00 Monitoring Report comments from NCDMS received on May 4, 2020, for the Rough Horn Swamp and Rough Horn Swamp II Restoration Sites.

1. Update asset table with 5/2019 template tables. The numbers should match tables with the ones in the Mitigation Plan (pages 33-36). Specifically, RH1 final assets should reflect 20.267 RWMU and 11.873 NRWMU and RH2 final assets should reflect 4563.200 SMU and 20.993 RWMU.  
*KCI Response: This change has been made.*
2. Page 29, Table 5, update project numbers (ones showing are contract numbers).  
*KCI Response: This change has been made*
3. There was a discussion on-site about use of boulder footers since the stream is anticipated to have wet and dry cycles not conducive to footer logs for grade control as was proposed in original 60% design (MP). Justify use of boulder footers instead of footer logs in baseline report results for clarity.  
*KCI Response: A sentence explaining the use of the boulder footers instead of log footers has been added to the executive summary.*
4. Provide reference gauge or the 4 pre-construction wetland gauge data if available (2019) or provide indication if this data will be available for MY1.  
*KCI Response: The data from the 4 pre-construction gauges has been added to the report. This data is available from January 2017 through the end of 2019. Gauge 3 was damaged during construction and no data from 2019 was collected for it. Data from the reference gauge will be available with the MY01 report.*
5. Differentiate vegetation plots on CCPV to show permanent and random/temporary and move them in GIS to show all as visible on CCPV.  
*KCI Response: This change has been made.*
6. Ensure signage posting is tied up along all boundaries.  
*KCI Response: Signage posting was completed the week of May 11, 2020.*

7. Provide links to any drone footage that KCI is interested in sharing with IRT for Baseline review.  
*KCI Response: The meeting minutes from the October 22, 2019 Post Construction IRT Field Review meeting have been included at the end of the report. These minutes contain links to drone footage, as well as still pictures from the drone review of the site.*
8. Digital Deliverables: Please provide DMS with the stream features as Shapefiles that are currently excluded, but connect creditable assets at easement breaks (i.e. UT 3-2, UT 3-1, LBC).  
*KCI Response: These features have been added to the digital deliverables.*
9. Provide justification why the ditch plugs were not shown on as-built plans. DMS observed that the ditch plugs were installed, but that layer was not on drawings.  
*KCI Response: Ditch plugs were inadvertently left off of the as-built plans. This error has been corrected.*
10. Check the labels of topo on the As-Builts. There were some instances in the field where the label did not appear to make sense for the topo line.  
*KCI Response: Additional topo labels have been added to the as-built plans to clarify the elevations of the topo lines.*

Sincerely,



Tim Morris  
Project Manager

## Monitoring and Design Firm

Prepared by:



KCI Associates of North Carolina, PC  
4505 Falls of Neuse Road, Suite 400  
Raleigh, NC 27609  
(919) 783-9214

**Project Contact: Tim Morris**  
Email: [tim.morris@kci.com](mailto:tim.morris@kci.com)

**April 2020**

## **TABLE OF CONTENTS**

Project Summary.....	3
Baseline Conditions .....	5
References.....	5
Project Vicinity Map.....	6

### **Appendix A – Background Tables**

Table 1. Project Mitigation Components .....	8
Table 2. Project Activity and Reporting History .....	10
Table 3. Project Contacts .....	10
Table 4. Project Attributes .....	11

### **Appendix B – Visual Assessment Data**

Current Conditions Planview .....	14
Photo Reference Points .....	19
Vegetation Plot Photos.....	21

### **Appendix C – Vegetation Data**

Table 5. Stem Count by Plot and Species .....	29
---	----

### **Appendix D – As-built Plan Sheets**

As-built Plan Sheets.....	39
---------------------------	----

### **Appendix E – Additional Information**

Pre-construction Gauge Location.....	51
Pre-construction Hydrographs .....	52
IRT Post-construction Field Review Meeting Minutes – 10/22/19 .....	63

## PROJECT SUMMARY

The Rough Horn Swap Restoration Site (RHS) was completed in January 2020 and restored 20.267 acres of riparian wetlands and 11.873 of non-riparian wetlands. Additionally, RHS restored 2,132 linear feet of stream (non-credited). The site is generating 20.267 riparian wetland mitigation credits, and 11.873 non-riparian wetland mitigation credits. The Rough Horn II Wetland Restoration Site (RHSII) is located immediately upstream of RHS (to the north and east) and was also completed in January 2020. RHSII restored 17.079 acres, enhanced 5.956 acres, and preserved 15.319 acres of riparian wetlands. The site also restored 1.619 acres of non-riparian wetlands (non-credited). Additionally, RHSII restored 4,446 linear feet, enhanced 164 linear feet, and preserved 516 linear feet of stream. The site generated 20.993 riparian wetland mitigation credits and 4,564 stream mitigation credits.

RHS and RHSII are riparian and non-riparian systems in the Lumber River Basin (03040203 8-digit HUC) in Columbus County, North Carolina, that were historically modified to maximize agricultural production. The completed project aims to restore an integrated stream/wetland ecosystem that will buffer and support the Long Bay Creek/Lumber river corridor.

The RHS is protected by a 34.5-acre permanent conservation easement, while RHSII is protected by a 62.3-acre permanent conservation easement, both held by the North Carolina Division of Mitigation Services (DMS). Both sites are located near the Town of Evergreen in the west-central portion of Columbus County, NC. Specifically, the site is located just southwest of the intersection of Old Boardman Road and CCC Road.

The Lumber River Basin Restoration Priorities state the goals for the RHS and RHSII's 14-digit HUC are to protect and improve water quality throughout the Basin by reducing sediment and nutrient inputs into streams and rivers and to support efforts to restore local watersheds (NCDENR EEP, 2008). The project goals for RHS and RHSII are in line with the basin priorities and include the following:

- Replace buffer
- Repairing channelized streams
- Preserving existing resources

Additional goals for the project include:

- Restore an integrated wetland/stream system
- Reduce nutrient impacts to the Lumber River and its tributaries from existing and adjacent agricultural practices

The project goals will be addressed through the following objectives:

- Plant the site with native trees and shrubs that support the development of wetland communities
- Fill field ditches to slow the flow of surface and subsurface drainage
- Relocate channelized streams to their historic landscape position
- Convert existing agricultural land to wetland and stream buffer

Project planting and construction were completed in March 2020. Both RHS and RHSII were constructed as designed with no major modifications made to the design plan during construction. In the 60% design plans, footer logs were proposed for grade control. Since it is anticipated that the site will go through wet and dry cycles not conducive to footer logs, boulder footers were used in the final design for grade control.

The monitoring components were installed in March 2020 for both sites. Twenty-one monitoring gauges were installed to evaluate the attainment of jurisdictional wetland hydrology for both sites, thirteen at RHS

and eight at RHSII. One stream monitoring gauge, as well as a flow camera, was installed on Long Bay Creek within RHSII.

To determine the success of the planted mitigation areas, 10 meter by 10 meter vegetation monitoring plots were established. Forty-one total vegetation plots were assessed for baseline monitoring. Of these, 25 are permanent plots, with 16 in RHS (Plots 1-16) and 9 in RHSII (Plots 17-25), and an additional 16 temporary plots were randomly placed and measured throughout RHS (R1-R16). These plots will be repeated throughout the course of monitoring, but at different locations each year. All permanent plots were installed with flagged metal conduit at each corner and a flagged PVC pipe was installed at the photo corner. In each of the permanent plots, the plant's height, species, location, and origin (planted versus volunteer) will be noted. In the random plots, species and height will be recorded. In all plots, invasive stems will also be recorded to determine the percentage of invasive stems present. Additionally, a photograph will be taken of each plot. The site's vegetation will be monitored in years 1, 2, 3, 5, and 7.

Vegetative success criteria for wetland/stream mitigation is a woody stem density of 260 stems/acre after five years and 210 stems/acre after seven years. Trees in each plot must average 7 feet in height at Year 5 and 10 feet at Year 7. A single species may not account for more than 50% of the required number of stems within any plot. Volunteers must be present for a minimum of two growing seasons before being included in performance standards in Year 5 and Year 7. For any volunteer tree stem to count toward vegetative success, it must be a species from the approved planting list. Visual assessments will also be used to identify problem areas.

Wetland hydrology will be monitored with the series of 21 automatic gauges described above that record water table depth. The growing season for the project monitoring period will be March 1st through November 20th (265 days) based on correspondence with the USACE representative. To meet the success criterion, the upper 12 inches of the soil profile must have continuously saturated or inundated conditions for at least 12.0% (32 days) of the growing season in the wetland mitigation areas during normal weather conditions. A "normal" year will be based on NRCS climatological data for Columbus County, and using the 30th to 70th percentile thresholds as the range of normal, as documented in the USACE Technical Report "Assessing and Using Meteorological Data to Evaluate Wetland Hydrology, April 2000."

In the headwater stream area, one pressure transducer gauge and one camera, set to record a short video once a day, will document the presence of surface water flow. The project streams must meet the requirements for headwater stream hydrologic monitoring per the NCIRT 2016 guidelines. Each stream must have continuous surface water flow within a flowpath for a minimum of 30 continuous days within a calendar year (assuming normal precipitation) and for every year of monitoring. The stream must show signs of supporting flowpaths in all monitoring years. These indicators will be documented with pictures and may include evidence of: scour, sediment deposition and sorting, multiple flow events, wrack lines and flow over vegetation, leaf litter, matted vegetation, or water staining.

The site's geomorphology will be monitored per the NCIRT's 2016 guidance for headwater streams. Adjustment and lateral movement following construction are anticipated for these headwater stream systems. In monitoring years one through four the streams will be monitored for specific signs of concentrated flow. This could include linear scour, areas of flow that are deeper than adjacent flow, preferential paths through the wetland that are developing, and signs of continuous flow as documented by a field camera. As the site progresses to years five through seven, there should be signs of developing bed and banks throughout the site. These may not always be continuous, but evidence of an ordinary high water mark should be developing.


## **BASELINE CONDITIONS**

Baseline monitoring data was collected in March 2020. RHS and RHSII were planted with a total of nineteen different species of bare root trees in March 2020 and baseline vegetation monitoring was completed on March 23, 2020. Installation of wetland and stream gauges was completed on March 3, 2020.

The results of the vegetation baseline monitoring show an average of 887 stems/acre in the planted restoration area. Additionally, stem counts within each individual plot were well-above the required 320 stems per acre. An attempt to identify all trees was made, but since monitoring was conducted while the trees were dormant, many were unidentifiable. All trees will be positively identified during the first year of monitoring.

## **REFERENCES**

- NCDEQ, Division of Mitigation Services. June 2017. "As-built Baseline Monitoring Report Format, Data and Content Requirement."  
[https://files.nc.gov/ncdeq/Mitigation%20Services/Document%20Management%20Library/Guidance%20and%20Template%20Documents/6\\_AB\\_Baseline\\_Rep\\_Templ\\_June%202017.pdf](https://files.nc.gov/ncdeq/Mitigation%20Services/Document%20Management%20Library/Guidance%20and%20Template%20Documents/6_AB_Baseline_Rep_Templ_June%202017.pdf)
- NCDENR, Ecosystem Enhancement Program. 2008. "Lumber River Restoration Priorities 2008."  
[https://files.nc.gov/ncdeq/Mitigation%20Services/Watershed\\_Planning/Lumber\\_River\\_Basin/Lumber\\_RBRP\\_2008\\_FINAL.pdf](https://files.nc.gov/ncdeq/Mitigation%20Services/Watershed_Planning/Lumber_River_Basin/Lumber_RBRP_2008_FINAL.pdf)
- NCIRT. October 24, 2016. "Wilmington District Stream and Wetland Compensatory Mitigation Update." <https://saw-reg.usace.army.mil/PN/2016/Wilmington-District-Mitigation-Update.pdf>
- USACE, Sprecher, S. W.; Warne, A. G. 2000. "Accessing and Using Meteorological Data to Evaluate Wetland Hydrology."  
<https://ntrl.ntis.gov/NTRL/dashboard/searchResults/titleDetail/ADA378910.xhtml>



- Rough Horn Swamp II Easement
- Rough Horn Swamp Easement

Sources: Esri, HERE, DeLorme, USGS, Intermap, increment P Corp., NRCAN, Esri Japan, METI, Esri China (Hong Kong), Esri (Thailand), MapmyIndia, © OpenStreetMap contributors, and the GIS User Community

0 0.25 0.5  
 Miles

**PROJECT VICINITY MAP  
 ROUGH HORN SWAMP RESTORATION SITE &  
 ROUGH HORN SWAMP II RESTORATION SITE  
 COLUMBUS COUNTY, NC**



# **APPENDIX A**

## Background Tables

<b>Table 1. Mitigation Assets and Components Rough Horn Swamp Restoration Site, DMS Project #97005</b>								
<b>Project Segment</b>	<b>Existing Footage or Acreage</b>	<b>Mitigation Plan Footage or Acreage</b>	<b>Mitigation Category</b>	<b>Restoration Level</b>	<b>Priority Level</b>	<b>Mitigation Ratio (X:1)</b>	<b>As-built Footage or Acreage</b>	<b>Comments</b>
Long Bay Creek	3,470	1,959	Warm	Restoration	Low Energy Stream	0	1,959	60' ROW over CCC Rd.; completed for no stream credit
UT1	4	233	Warm	Restoration	Low Energy Stream	0	233	Completed for no stream credit
Riparian Wetland	None (drained wetland)	20.267	Riverine Riparian	Restoration (Re-establishment)		1	20.267	
Non-Riparian Wetland	0.16	11.873	Riverine Non-riparian	Restoration (Re-establishment)		1	11.873	
<b>Project Credits</b>								
Restoration Level	Stream			Riparian Wetland		Non-riparian Wetland	Coastal Marsh	
	Warm	Cool	Cold	Riverine	Non-riverine			
Restoration	2,132 (not credited)							
Re-establishment				20.267		11.873		
Rehabilitation								
Enhancement								
Enhancement I								
Enhancement II								
Creation								
Preservation								
<b>Total</b>				<b>20.267</b>		<b>11.873</b>		

<b>Table 1. Mitigation Assets and Components Rough Horn Swamp II Restoration Site, DMS Project #100053</b>								
<b>Project Segment</b>	<b>Existing Footage or Acreage</b>	<b>Mitigation Plan Footage or Acreage</b>	<b>Mitigation Category</b>	<b>Restoration Level</b>	<b>Priority Level</b>	<b>Mitigation Ratio (X:1)</b>	<b>As-built Footage or Acreage</b>	<b>Comments</b>
Long Bay Creek	2,077	1,866	Warm	Restoration	Low Energy Stream	1	1,866	30' crossing exception STA 14+66 to 14+96
UT1	815	917	Warm	Restoration	Headwater Stream	1	917	
UT2-1	516	516	Warm	Preservation	Headwater Stream	10	516	
UT2-2	120	120	Warm	Restoration	Headwater Stream	1	120	
UT3-1	168	164	Warm	Enhancement II	Headwater Stream	2.5	164	31' crossing exception STA 301+64 to 301+95
UT3-2	571	914	Warm	Restoration	Headwater Stream	1	914	
UT4	447	629	Warm	Restoration	Headwater Stream	1	629	
Riparian Wetland Restoration	None (drained wetland)	17.079	Riverine Riparian	Restoration (Re-establishment)		1	17.079	
Riparian Wetland Enhancement	7.900	5.956	Riverine Riparian	Enhancement		2.5	5.956	
Riparian Wetland Preservation	16.700	15.319	Riverine Riparian	Preservation		10	15.319	
Non-riparian Wetland Restoration	None (drained wetland)	1.619	Riverine Non-riparian	Restoration (Re-establishment)		0	1.619	Completed for no wetland credit
<b>Project Credits</b>								
<b>Restoration Level</b>	<b>Stream</b>			<b>Riparian Wetland</b>		<b>Non-riparian Wetland</b>	<b>Coastal Marsh</b>	
	<b>Warm</b>	<b>Cool</b>	<b>Cold</b>	<b>Riverine</b>	<b>Non-riverine</b>			
Restoration	4,446.000							
Re-establishment				17.079		1.619 (not credited)		
Rehabilitation								
Enhancement				2.382				
Enhancement I								
Enhancement II	65.600							
Creation								
Preservation	51.600			1.532				
<b>Total</b>	<b>4,563.200</b>			<b>20.993</b>				

<b>Table 2. Project Activity &amp; Reporting History Rough Horn Swamp and Rough Horn Swamp II Restoration Sites, DMS Project #97005 and 1000053</b>		
<b>Activity or Report</b>	<b>Data Collection Complete</b>	<b>Actual Completion or Delivery</b>
Mitigation Plan		April 2, 2019
Final Design - Construction Plans		April 16, 2019
Construction		January 24, 2020
Planting		March 13, 2020
Baseline Monitoring/Report	April 2020	April 2020
<i>Vegetation Monitoring</i>	<i>March 25, 2020</i>	
<i>Photo Points</i>	<i>April 8, 2020</i>	



<b>Table 3. Project Contacts Rough Horn Swamp and Rough Horn II Swamp Restoration Sites DMS Project #97005 and 1000053</b>	
<b>Design Firm</b>	KCI Associates of North Carolina, PC 4505 Falls of Neuse Rd. Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 783-9214 Fax: (919) 783-9266
<b>Construction Contractor</b>	KCI Environmental Technologies and Construction 4505 Falls of Neuse Rd. Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris
<b>Planting Contractor</b>	Shenandoah Habitats 1983 Jefferson Highway Waynesboro, VA 22980 Contact: Mr. David Coleman Phone: (540) 941-0067
<b>Monitoring Performers</b>	
	KCI Associates of North Carolina, PC 4505 Falls of Neuse Rd. Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 783-9214 Fax: (919) 783-9266

<b>Table 4. Project Attributes</b>			
<b>Rough Horn Swamp Restoration Site , DMS Project #97005</b>			
Project Name	Rough Horn Swamp Restoration Site		
County	Columbus County		
Project Area (acres)	34.5 acres		
Project Coordinates (lat. and long.)	34.4481°, -78.9390°		
<b>Project Watershed Summary Information</b>			
Physiographic Province	Coastal Plain		
River Basin	Lumber		
USGS Hydrologic Unit 8-digit	03040203	<b>USGS Hydrologic Unit 14-digit</b>	03040203190010
DWQ Sub-basin	03-07-53		
Project Drainage Area (acres)	1,800 acres		
Project Drainage Area Percentage of Impervious Area	1%		
CGIA Land Use Classification	Agricultural Land, Forestland		
<b>Reach Summary Information</b>			
<b>Parameters</b>	<b>Long Bay Creek</b>		
Length of reach (linear feet)	3,702		
Valley classification	Type X		
Drainage area (acres)	1,800 acres		
NCDWQ Water Quality Classification	C (Aquatic Life, Secondary Recreation); Sw (Swamp Waters)		
Morphological Description (stream type)	N/A (Ditched Channel)		
Evolutionary trend	Channelized, Stage III		
Mapped Soil Series	Johnston		
Drainage class	Very poorly drained		
Soil Hydric status	Hydric A/D		
Slope	0%		
FEMA classification	Zone X		
Existing vegetation community	Row crops		
<b>Wetland Summary Information (Post Restoration)</b>			
<b>Parameters</b>			
Size of Wetland (acres)	0.16 (W3)		
Wetland Type	Headwater Forest		
Mapped Soil Series	Torhunta		
Drainage class	Very poorly drained		
Soil Hydric Status	Hydric A/D		
Source of Hydrology	Groundwater		
Hydrologic Impairment	Ditching		
Existing vegetation community	Row crops		
<b>Regulatory Considerations</b>			
<b>Regulation</b>	<b>Applicable?</b>	<b>Resolved?</b>	<b>Supporting</b>
Waters of the United States – Section 404	Yes	Yes	Jurisdictional Determination
Waters of the United States – Section 401	Yes	Yes	Jurisdictional Determination
Endangered Species Act**	No	N/A	N/A
Historic Preservation Act**	No	N/A	N/A
Coastal Zone Management Act ** (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A
FEMA Floodplain Compliance	Yes	Yes	FEMA Floodplain Checklist
Essential Fisheries Habitat**	No	N/A	N/A

<b>Table 4. Project Attributes</b>						
<b>Rough Horn Swamp II Restoration Site, DMS Project #100053</b>						
Project Name	Rough Horn Swamp II Restoration Site					
County	Columbus County					
Project Area (acres)	62.3 acres					
Project Coordinates (lat.	34.445253° , -81.937000°					
<b>Project Watershed Summary Information</b>						
Physiographic Province	Coastal Plain					
River Basin	Lumber					
USGS Hydrologic Unit 8-digit	03040203	<b>USGS Hydrologic Unit 14-digit</b>			03040203190010	
DWQ Sub-basin	03-07-53					
Project Drainage Area (acres)	1,684 acres (1,638 ac Long Bag Creek + 46 ac UT 1)					
Project Drainage Area Percentage of Impervious Area	1%					
CGIA Land Use Classification	Agricultural Land, Forestland					
<b>Reach Summary Information</b>						
Parameters	Long Bay Creek	UT1	UT2	UT3	UT4	UT5
Length of reach (lf)	2,077 (RHSII)	811 (RHSII)	636	739	447	597
Valley classification	Type X	Type X	Type X	Type X	Type X	Type X
Drainage area (acres)	1,638 acres	46 acres	602 acres	142 acres	84 acres	120 acres
NCDWQ Water Quality Classification	C; SW	C; SW	C; SW	C; SW	C; SW	C; SW
Morphological Description (stream type)	N/A (Ditched channel)	N/A (Ditched channel)	N/A (Ditched channel)	N/A (Ditched)	N/A (Ditched channel)	N/A (Ditched channel)
Evolutionary trend	Channelized	Channelized	Channelized	Channelized	Channelized	Channelized
Mapped Soil Series	Johnston	Torhunta	Johnston	Johnston	Stallings	Johnston
Drainage class	Very poorly drained	Very poorly drained	Very poorly drained	Very poorly drained	Somewhat poorly drained	Very poorly drained
Soil Hydric status	Hydric A/D	Hydric A/D	Hydric A/D	Hydric A/D	Hydric A/D	Hydric A/D
Slope	0%	0%	0%	0%	0%	0%
FEMA classification	None	None	None	None	None	None
Existing vegetation community	Headwater Forest	Row crops	Headwater Forest	Headwater Forest	Headwater Forest	Headwater Forest
<b>Wetland Summary Information</b>						
Parameters	W1, W2, WA		WC, WD		WB, WE	
Size of Wetland (acres)	4.85 acres		3.05 acres		18.92 acres	
Wetland Type	Bottomland hardwood forest		Non-tidal freshwater marsh/headwater forest		Riverine swamp forest	
Mapped Soil Series	Johnston		Johnston		Johnston	
Drainage class	Very poorly drained		Very poorly drained		Very poorly drained	
Soil Hydric Status	Non-hydric		Hydric		Hydric	
Source of Hydrology	Surface water		Stream floodplain		Stream floodplain	
Hydrologic Impairment	Ditching		Ditching		Ditching	
Existing vegetation	Headwater forest		Headwater forest		Headwater forest	
<b>Regulatory Considerations</b>						
Regulation	Applicable?	Resolved?	Supporting			
Waters of the United States – Section 404	Yes	Yes	Jurisdictional			
Waters of the United States – Section 401	Yes	Yes	Jurisdictional			
Endangered Species Act**	No	N/A	N/A			
Historic Preservation Act**	No	N/A	N/A			
Coastal Zone Management Act ** (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A			
FEMA Floodplain Compliance	Yes	Yes	FEMA Floodplain Checklist			
Essential Fisheries Habitat**	No	N/A	N/A			

# **APPENDIX B**



## Visual Assessment Data




**CURRENT CONDITIONS PLANVIEW  
ROUGH HORN SWAMP RESTORATION SITE &  
ROUGH HORN SWAMP II RESTORATION SITE  
COLUMBUS COUNTY, NC**





Source: NC Statewide  
Orthoimagery, 2016 and 2017






**CURRENT CONDITIONS PLANVIEW  
ROUGH HORN SWAMP RESTORATION SITE &  
ROUGH HORN SWAMP II RESTORATION SITE  
COLUMBUS COUNTY, NC**








**CURRENT CONDITIONS PLANVIEW  
ROUGH HORN SWAMP RESTORATION SITE &  
ROUGH HORN SWAMP II RESTORATION SITE  
COLUMBUS COUNTY, NC**






**CURRENT CONDITIONS PLANVIEW  
ROUGH HORN SWAMP RESTORATION SITE &  
ROUGH HORN SWAMP II RESTORATION SITE  
COLUMBUS COUNTY, NC**





**CURRENT CONDITIONS PLANVIEW  
ROUGH HORN SWAMP RESTORATION SITE &  
ROUGH HORN SWAMP II RESTORATION SITE  
COLUMBUS COUNTY, NC**



## Photo Reference Points



PP1 – MY-00 – 4/8/20



PP2 – MY-00 – 4/8/20



PP3 – MY-00 – 4/8/20



PP4 – MY-00 – 4/8/20



PP5 – MY-00 – 4/8/20



PP6 – MY-00 – 4/8/20



PP7 – MY-00 – 4/8/20



PP8 – MY-00 – 4/8/20



PP9 – MY-00 – 4/8/20



PP10 – MY-00 – 4/8/20



PP11 – MY-00 – 4/8/20



PP12 – MY-00 – 4/8/20

## Vegetation Plot Photos



Vegetation Plot 1 – MY-00 – 3/11/20



Vegetation Plot 2 – MY-00 – 3/11/20



Vegetation Plot 3 – MY-00 – 3/19/20



Vegetation Plot 4 – MY-00 – 3/19/20



Vegetation Plot 5 – MY-00 – 3/11/20



Vegetation Plot 6 – MY-00 – 3/19/20



Vegetation Plot 7 – MY-00 – 3/19/20



Vegetation Plot 8 – MY-00 – 3/19/20



Vegetation Plot 9 – MY-00 – 3/11/20



Vegetation Plot 10 – MY-00 – 3/11/20



Vegetation Plot 11 – MY-00 – 3/11/20



Vegetation Plot 12 – MY-00 – 3/20/20



Vegetation Plot 13– MY-00 – 4/8/20



Vegetation Plot 14 – MY-00 – 3/11/20



Vegetation Plot 15 – MY-00 – 3/20/20



Vegetation Plot 16 – MY-00 – 3/20/20



Vegetation Plot 17 – MY-00 – 3/20/20



Vegetation Plot 18 – MY-00 – 3/23/20



Vegetation Plot 19 – MY-00 – 3/23/20



Vegetation Plot 20 – MY-00 – 3/23/20



Vegetation Plot 21 – MY-00 – 3/20/20



Vegetation Plot 22 – MY-00 – 3/23/20



Vegetation Plot 23 – MY-00 – 3/20/20



Vegetation Plot 24 – MY-00 – 3/23/20



Vegetation Plot 25 – MY-00 – 3/23/20



Vegetation Plot R1 – MY-00 – 3/25/20



Vegetation Plot R2 – MY-00 – 3/25/20



Vegetation Plot R3 – MY-00 – 3/25/20



Vegetation Plot R4 – MY-00 – 3/25/20



Vegetation Plot R5 – MY-00 – 3/25/20



Vegetation Plot R6 – MY-00 – 3/25/20



Vegetation Plot R7 – MY-00 – 3/25/20



Vegetation Plot R8 – MY-00 – 3/25/20



Vegetation Plot R9 – MY-00 – 3/25/20



Vegetation Plot R10 – MY-00 – 3/25/20



Vegetation Plot R11 – MY-00 – 3/25/20



Vegetation Plot R12 – MY-00 – 3/25/20



Vegetation Plot R13 – MY-00 – 3/25/20



Vegetation Plot R14 – MY-00 – 3/25/20



Vegetation Plot R15 – MY-00 – 3/25/20



Vegetation Plot R16 – MY-00 – 3/25/20

# **APPENDIX C**

## Vegetation Plot Data

**Table 5. Stem Count by Plot and Species**  
**Rough Horn Swamp and Rough Horn Swamp II, DMS Project #97005 and 100053**

Species	Current Plot Data (MY00 2020)									
	Plot 01		Plot 02		Plot 03		Plot 04		Plot 05	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
Bald Cypress ( <i>Taxodium distichum</i> )	14	14	1	1	3	3			10	10
Black Willow ( <i>Salix nigra</i> )										
Buttonbush ( <i>Cephalanthus occidentalis</i> )					1	1				
Laurel Oak ( <i>Quercus laurifolia</i> )			3	3	7	7	7	7		
Loblolly Pine ( <i>Pinus taeda</i> )										
Oak ( <i>Quercus sp.</i> )	1	1	9	9	2	2	5	5	8	8
Red Maple ( <i>Acer rubrum</i> )										
River Birch ( <i>Betula nigra</i> )	1	1	3	3	4	4	6	6	1	1
Silky Dogwood ( <i>Cornus amomum</i> )										
Swamp Bay ( <i>Persea palustris</i> )	4	4							2	2
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )										
Sweetgum ( <i>Liquidambar styraciflua</i> )										
Willow Oak ( <i>Quercus phellos</i> )										
Unknown	5	5	5	5	4	4	6	6	4	4
<b>Stem count</b>	25	25	21	21	21	21	24	24	25	25
<b>size (ares)</b>	1		1		1		1		1	
<b>size (ACRES)</b>	0.025		0.025		0.025		0.025		0.025	
<b>Species count</b>	5	5	5	5	6	6	4	4	5	5
<b>Stems per ACRE</b>	1,012	1,012	850	850	850	850	971	971	1,012	1,012

**Table 5. Stem Count by Plot and Species**  
**Rough Horn Swamp and Rough Horn Swamp II, DMS Project #97005 and 100053**

Species	Current Plot Data (MY00 2020)									
	Plot 06		Plot 7		Plot 8		Plot 9		Plot 10	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
Bald Cypress ( <i>Taxodium distichum</i> )	8	8	15	15	21	21	1	1	10	10
Black Willow ( <i>Salix nigra</i> )										
Buttonbush ( <i>Cephalanthus occidentalis</i> )										
Laurel Oak ( <i>Quercus laurifolia</i> )							11	11		
Loblolly Pine ( <i>Pinus taeda</i> )										
Oak ( <i>Quercus sp.</i> )	3	3	3	3	1	1	2	2	4	4
Red Maple ( <i>Acer rubrum</i> )										
River Birch ( <i>Betula nigra</i> )	7	7					4	4	1	1
Silky Dogwood ( <i>Cornus amomum</i> )										
Swamp Bay ( <i>Persea palustris</i> )	2	2			1	1			1	1
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )										
Sweetgum ( <i>Liquidambar styraciflua</i> )										
Willow Oak ( <i>Quercus phellos</i> )										
Unknown	4	4	7	7	2	2	8	8	6	6
<b>Stem count</b>	24	24	25	25	25	25	26	26	22	22
<b>size (ares)</b>	1		1		1		1		1	
<b>size (ACRES)</b>	0.025		0.025		0.025		0.025		0.025	
<b>Species count</b>	5	5	3	3	4	4	5	5	5	5
<b>Stems per ACRE</b>	971	971	1,012	1,012	1,012	1,012	1,052	1,052	890	890

**Table 5. Stem Count by Plot and Species**  
**Rough Horn Swamp and Rough Horn Swamp II, DMS Project #97005 and 100053**

Species	Current Plot Data (MY00 2020)									
	Plot 11		Plot 12		Plot 13		Plot 14		Plot 15	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
Bald Cypress ( <i>Taxodium distichum</i> )	13	13			11	11				
Black Willow ( <i>Salix nigra</i> )										
Buttonbush ( <i>Cephalanthus occidentalis</i> )					1	1				
Laurel Oak ( <i>Quercus laurifolia</i> )							4	4	7	7
Loblolly Pine ( <i>Pinus taeda</i> )										
Oak ( <i>Quercus sp.</i> )	4	4	3	3			4	4	1	1
Red Maple ( <i>Acer rubrum</i> )						4				
River Birch ( <i>Betula nigra</i> )	2	2	5	5	14	14	7	7	5	5
Silky Dogwood ( <i>Cornus amomum</i> )					1	1				
Swamp Bay ( <i>Persea palustris</i> )										
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )					2	2				
Sweetgum ( <i>Liquidambar styraciflua</i> )										
Willow Oak ( <i>Quercus phellos</i> )					3	3			1	1
Unknown	3	3	13	13	2	2	4	4	4	4
<b>Stem count</b>	22	22	21	21	34	38	19	19	18	18
<b>size (ares)</b>	1		1		1		1		1	
<b>size (ACRES)</b>	0.025		0.025		0.025		0.025		0.025	
<b>Species count</b>	4	4	3	3	7	8	4	4	5	5
<b>Stems per ACRE</b>	890	890	850	850	1,376	1,538	769	769	728	728

<b>Table 5. Stem Count by Plot and Species</b>										
<b>Rough Horn Swamp and Rough Horn Swamp II, DMS Project #97005 and 100053</b>										
<b>Species</b>	<b>Current Plot Data (MY00 2020)</b>									
	<b>Plot 16</b>		<b>Plot 17</b>		<b>Plot 18</b>		<b>Plot 19</b>		<b>Plot 20</b>	
	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>
Bald Cypress ( <i>Taxodium distichum</i> )							19	19	6	6
Black Willow ( <i>Salix nigra</i> )										
Buttonbush ( <i>Cephalanthus occidentalis</i> )										
Laurel Oak ( <i>Quercus laurifolia</i> )			1	1	6	6				
Loblolly Pine ( <i>Pinus taeda</i> )										
Oak ( <i>Quercus sp.</i> )	3	3	5	5	9	9	6	6	3	3
Red Maple ( <i>Acer rubrum</i> )										
River Birch ( <i>Betula nigra</i> )	2	2	7	7	5	5	1	1	4	4
Silky Dogwood ( <i>Cornus amomum</i> )										
Swamp Bay ( <i>Persea palustris</i> )	1	1					1	1		
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )			3	3					1	1
Sweetgum ( <i>Liquidambar styraciflua</i> )										
Willow Oak ( <i>Quercus phellos</i> )										
Unknown	13	13	1	1	6	6			3	3
<b>Stem count</b>	19	19	17	17	26	26	27	27	17	17
<b>size (ares)</b>	1		1		1		1		1	
<b>size (ACRES)</b>	0.025		0.025		0.025		0.025		0.025	
<b>Species count</b>	4	4	5	5	4	4	4	4	5	5
<b>Stems per ACRE</b>	769	769	688	688	1,052	1,052	1,093	1,093	688	688

**Table 5. Stem Count by Plot and Species**  
**Rough Horn Swamp and Rough Horn Swamp II, DMS Project #97005 and 100053**

Species	Current Plot Data (MY00 2020)									
	Plot 21		Plot 22		Plot 23		Plot 24		Plot 25	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
Bald Cypress ( <i>Taxodium distichum</i> )			9	9			14	14	21	21
Black Willow ( <i>Salix nigra</i> )						1				
Buttonbush ( <i>Cephalanthus occidentalis</i> )										
Laurel Oak ( <i>Quercus laurifolia</i> )										
Loblolly Pine ( <i>Pinus taeda</i> )						3				
Oak ( <i>Quercus sp.</i> )	5	5	2	2	9	9			3	3
Red Maple ( <i>Acer rubrum</i> )		15								
River Birch ( <i>Betula nigra</i> )	2	2			8	8	3	3		
Silky Dogwood ( <i>Cornus amomum</i> )									6	6
Swamp Bay ( <i>Persea palustris</i> )			2	2	1	1	1	1	1	1
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )									1	1
Sweetgum ( <i>Liquidambar styraciflua</i> )		3								
Willow Oak ( <i>Quercus phellos</i> )										
Unknown	16	16	7	7	10	10	4	4		
<b>Stem count</b>	23	41	20	20	28	32	22	22	32	32
<b>size (ares)</b>	1		1		1		1		1	
<b>size (ACRES)</b>	0.025		0.025		0.025		0.025		0.025	
<b>Species count</b>	3	5	4	4	4	6	4	4	5	5
<b>Stems per ACRE</b>	931	1,659	809	809	1,133	1,295	890	890	1,295	1,295

**Table 5. Stem Count by Plot and Species**  
**Rough Horn Swamp and Rough Horn Swamp II, DMS Project #97005 and 100053**

Species	Current Plot Data (MY00 2020)									
	Plot R1		Plot R2		Plot R3		Plot R4		Plot R5	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
Bald Cypress ( <i>Taxodium distichum</i> )	6	6			10	10	1	1	1	1
Black Willow ( <i>Salix nigra</i> )										
Buttonbush ( <i>Cephalanthus occidentalis</i> )										
Laurel Oak ( <i>Quercus laurifolia</i> )							1	1		
Loblolly Pine ( <i>Pinus taeda</i> )										
Oak ( <i>Quercus sp.</i> )	8	8	10	10	2	2	9	9	10	10
Red Maple ( <i>Acer rubrum</i> )						2				
River Birch ( <i>Betula nigra</i> )	2	2	12	12	3	3	6	6	6	6
Silky Dogwood ( <i>Cornus amomum</i> )										
Swamp Bay ( <i>Persea palustris</i> )					6	6				
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )										
Sweetgum ( <i>Liquidambar styraciflua</i> )										
Willow Oak ( <i>Quercus phellos</i> )										
Unknown	6	6	3	3	3	3	2	2		
<b>Stem count</b>	22	22	25	25	24	26	19	19	17	17
<b>size (ares)</b>	1		1		1		1		1	
<b>size (ACRES)</b>	0.025		0.025		0.025		0.025		0.025	
<b>Species count</b>	4	4	3	3	5	6	5	5	3	3
<b>Stems per ACRE</b>	890	890	1,012	1,012	971	1,052	769	769	688	688

**Table 5. Stem Count by Plot and Species**  
**Rough Horn Swamp and Rough Horn Swamp II, DMS Project #97005 and 100053**

Species	Current Plot Data (MY00 2020)									
	Plot R6		Plot R7		Plot R8		Plot R9		Plot R10	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
Bald Cypress ( <i>Taxodium distichum</i> )	7	7	10	10	17	17	4	4	1	1
Black Willow ( <i>Salix nigra</i> )										
Buttonbush ( <i>Cephalanthus occidentalis</i> )										
Laurel Oak ( <i>Quercus laurifolia</i> )										
Loblolly Pine ( <i>Pinus taeda</i> )										
Oak ( <i>Quercus sp.</i> )	5	5	4	4	2	2	10	10	9	9
Red Maple ( <i>Acer rubrum</i> )										
River Birch ( <i>Betula nigra</i> )			2	2			4	4	8	8
Silky Dogwood ( <i>Cornus amomum</i> )										
Swamp Bay ( <i>Persea palustris</i> )	4	4	2	2						
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )					1	1				
Sweetgum ( <i>Liquidambar styraciflua</i> )										
Willow Oak ( <i>Quercus phellos</i> )										
Unknown	2	2			3	3	1	1		
<b>Stem count</b>	18	18	18	18	23	23	19	19	18	18
<b>size (ares)</b>	1		1		1		1		1	
<b>size (ACRES)</b>	0.025		0.025		0.025		0.025		0.025	
<b>Species count</b>	4	4	4	4	4	4	4	4	3	3
<b>Stems per ACRE</b>	728	728	728	728	931	931	769	769	728	728

**Table 5. Stem Count by Plot and Species**  
**Rough Horn Swamp and Rough Horn Swamp II, DMS Project #97005 and 100053**

Species	Current Plot Data (MY00 2020)									
	Plot R11		Plot R12		Plot R13		Plot R14		Plot R15	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
Bald Cypress ( <i>Taxodium distichum</i> )	6	6			1	1			10	10
Black Willow ( <i>Salix nigra</i> )										
Buttonbush ( <i>Cephalanthus occidentalis</i> )										
Laurel Oak ( <i>Quercus laurifolia</i> )										
Loblolly Pine ( <i>Pinus taeda</i> )										
Oak ( <i>Quercus sp.</i> )	8	8	11	11	14	14	5	5	10	10
Red Maple ( <i>Acer rubrum</i> )										
River Birch ( <i>Betula nigra</i> )	4	4	6	6	2	2	4	4		
Silky Dogwood ( <i>Cornus amomum</i> )										
Swamp Bay ( <i>Persea palustris</i> )							2	2	1	1
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )										
Sweetgum ( <i>Liquidambar styraciflua</i> )										
Willow Oak ( <i>Quercus phellos</i> )										
Unknown	1	1	1	1			3	3	1	1
<b>Stem count</b>	19	19	18	18	17	17	14	14	22	22
<b>size (ares)</b>	1		1		1		1		1	
<b>size (ACRES)</b>	0.025		0.025		0.025		0.025		0.025	
<b>Species count</b>	4	4	3	3	3	3	4	4	4	4
<b>Stems per ACRE</b>	769	769	728	728	688	688	567	567	890	890

<b>Table 5. Stem Count by Plot and Species</b>				
<b>Rough Horn Swamp and Rough Horn Swamp II, DMS Project #97005 and 100053</b>				
<b>Species</b>	<b>Plot R16</b>		<b>Annual Means</b>	
	<b>Planted</b>	<b>Total</b>	<b>MY00 (2020)</b>	
			<b>Planted</b>	<b>Total</b>
Bald Cypress ( <i>Taxodium distichum</i> )	4	4	254	254
Black Willow ( <i>Salix nigra</i> )				1
Buttonbush ( <i>Cephalanthus occidentalis</i> )			2	2
Laurel Oak ( <i>Quercus laurifolia</i> )			47	47
Loblolly Pine ( <i>Pinus taeda</i> )				3
Oak ( <i>Quercus sp.</i> )	9	9	221	221
Red Maple ( <i>Acer rubrum</i> )				21
River Birch ( <i>Betula nigra</i> )	5	5	156	156
Silky Dogwood ( <i>Cornus amomum</i> )			7	7
Swamp Bay ( <i>Persea palustris</i> )	1	1	33	33
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )	1	1	9	9
Sweetgum ( <i>Liquidambar styraciflua</i> )				3
Willow Oak ( <i>Quercus phellos</i> )			4	4
Unknown	3	3	166	166
<b>Stem count</b>	23	23	899	927
<b>size (ares)</b>	1		41	
<b>size (ACRES)</b>	0.025		1.01	
<b>Species count</b>	6	6	10	14
<b>Stems per ACRE</b>	931	931	887	915

# **APPENDIX D**

## **As-built Plan Sheet**

KCI JOB# : 20152925 & 161802917

CONTRACT #: 6596 & 7514

NCDEQ DIVISION OF MITIGATION SERVICES


STATE	CONTRACT NUMBER	SHEET NO.	TOTAL SHEETS
N.C.	6596 & 7514	1	11

**AS-BUILT PLANS**

NOTE:  
NO MAJOR CHANGES WERE MADE TO  
THE ORIGINAL CONSTRUCTION PLANS.

**INDEX OF SHEETS**

- 1 TITLE SHEET
- 2 GENERAL NOTES & PROJECT LEGEND
- 3-5 SITE PLAN
- 6-8 PLANTING PLAN
- 9-11 BOUNDARY MARKING PLAN



**VICINITY MAP**  
**NOT TO SCALE**


**ROUGH HORN SWAMP  
& ROUGH HORN SWAMP II  
RESTORATION SITES**

**COLUMBUS COUNTY, NORTH CAROLINA  
LUMBER 03 RIVER BASIN**

**PORTER SWAMP WATERSHED  
03040203190010**

RHS - Project Asset Table								
Project Component -or- Reach ID	Existing Footage/Acreage	Stationing	Restoration Footage or Acreage	Creditable Footage or Acreage	Restoration Level	Approach Priority Level	Mitigation Ratio (K:1)	Mitigation Credits
Riparian Wetland	None (Drained Wetland)	N/A	20.267	20.267	Restoration (Re-establishment)	N/A	1:1	20.267
Non-Riparian Wetland	0.160 ac existing wetland	N/A	11.873	11.873	Restoration (Re-establishment)	N/A	1:1	11.873
Stream - LBC	3,470	30+49 to 50+08	1,959	1,899	Restoration	I	1:1	-
Stream - UT1	4	109+17 to 111+50	233	233	Restoration	I	1:1	-
RHSII - Project Asset Table								
Riparian Wetland Restoration	None (Drained Wetland)	N/A	17.079	17.079	Restoration (Re-establishment)	N/A	1:1	17.079
Riparian Wetland Enhancement	7.900	N/A	5.956	5.956	Enhancement	N/A	2.5:1	2.382
Riparian Wetland Preservation	16.700	N/A	15.319	15.319	Preservation	N/A	10:1	1.532
Non-Riparian Wetland Restoration	None (Drained Wetland)	N/A	1.619	1.619	Restoration (Re-establishment)	N/A	1:1	-
Stream - LBC	2077	10+00 to 30+49	2,049	1,866	Restoration	I	1:1	1,866
Stream - UT1	811	100+00 to 109+17	917	917	Restoration	I	1:1	917
Stream - UT2-1	516	200+00 to 205+16	516	516	Preservation	I	10:1	52
Stream - UT2-2	120	205+16 to 206+36	120	120	Restoration	I	1:1	120
Stream - UT3-1	168	300+00 to 301+64	164	164	Enhancement II	I	2.5:1	66
Stream - UT3-2	571	301+95 to 311+09	914	914	Restoration	I	1:1	914
Stream - UT4	447	400+00 to 406+29	629	629	Restoration	I	1:1	629

\* Crossings have been removed from creditable linear footage for all project streams.



**DIRECTIONS TO SITE**

FROM RALEIGH, TAKE I-40 EAST. AT BENSON, EXIT ONTO I-95 SOUTH. FOLLOW I-95 SOUTH TO LUMBERTON. TAKE EXIT 13A TO MERGE ONTO US-74 EAST. FOLLOW US-74 EAST FOR ABOUT 12 MILES, THEN TAKE A LEFT ONTO OLD BOARDMAN ROAD (S.R. 1506). AFTER APPROXIMATELY 1.5 MILES, TAKE A RIGHT ONTO S.R. 1508. THE SITE IS 400 FEET DOWN THE STREET.

Prepared in the Office of:



ENGINEERS • PLANNERS • SCIENTISTS

4505 FALLS OF NEUSE ROAD, SUITE 400  
RALEIGH, NORTH CAROLINA 27609

GARY M. MRYNCZA, PE  
PROJECT ENGINEER

ALEX FRENCH  
PROJECT DESIGNER

Prepared for:



NCDEQ - DIVISION OF  
MITIGATION SERVICES

LINDSAY CROCKER  
DMS PROJECT MANAGER

LIN XU  
DMS REVIEW COORDINATOR

PROJECT SURVEYOR

SIGNATURE:

P.E.

PROJECT ENGINEER



SIGNATURE:

P.E.

## GENERAL NOTES:

THIS SET OF PLANS IS BASED OFF OF AN AS-BUILT SURVEY COMPLETED BY KCI ASSOCIATES OF NC IN DECEMBER OF 2019.

THIS PLAT DOES NOT REPRESENT A BOUNDARY SURVEY OF THE PARENT TRACTS. THE PARENT TRACT BOUNDARIES ADJACENT TO THIS EASEMENT ARE NOT CHANGED BY THIS PLAT.

DISTANCES SHOWN ARE HORIZONTAL GROUND DISTANCES IN U.S. SURVEY FEET UNLESS OTHERWISE NOTED.

THE BASIS OF THE MERIDIANS AND COORDINATES FOR THIS PLAT IS THE NORTH CAROLINA STATE PLANE COORDINATE SYSTEM, NORTH AMERICAN DATUM 1983 (NAD 83), BASED ON DIFFERENTIAL GPS OBSERVATIONS. ALL DISTANCES ARE GROUND UNLESS OTHERWISE NOTED.

NO UNDERGROUND UTILITY LOCATING PERFORMED DURING THE COURSE OF THIS SURVEY.

## AS-BUILT CONTROL POINTS:

POINT	NORTHING	EASTING	ELEVATION	DESCRIPTION
3	255051.66	2019649.88	85.26	KCI#3
4	254945.66	2019068.40	85.02	KCI#4
5	254851.79	2018498.60	93.49	KCI#5
7	254277.90	2017857.89	83.92	KCI#7
8	253814.36	2018105.97	82.34	KCI#8
9	253373.72	2018472.74	83.26	KCI#9
10	252906.19	2018813.43	86.23	KCI#10
12	253476.07	2019681.14	84.08	KCI#12
15	254036.12	2020306.43	85.17	KCI#15
16	254458.95	2020345.49	85.63	KCI#16
21	253595.38	2019734.54	82.89	KCI#21
100	253862.89	2018074.99	84.30	MAG SET
101	254706.26	2018686.00	84.82	NL SET
102	253446.39	2019676.24	84.07	NL SET
103	253983.57	2019368.11	83.03	NL SET
104	254851.78	2018498.59	93.54	CHK 5
105	254112.11	2019474.15	83.16	NL SET
106	253914.03	2019839.02	85.40	NL SET
107	253775.84	2020122.96	85.12	NL SET
108	253907.99	2020290.00	85.03	NL SET
109	253337.33	2019799.45	83.76	NL SET
110	253166.07	2019772.71	84.89	NL SET
111	252946.15	2019809.10	84.90	NL SET
112	252606.60	2020039.65	85.08	NL SET
113	252665.02	2020206.31	84.85	NL SET
114	252854.61	2020170.16	84.48	NL SET
115	252970.10	2020166.39	84.90	NL SET
116	253013.77	2020265.04	85.10	NL SET
117	252881.52	2020400.46	85.63	NL SET
118	252512.12	2020176.77	84.13	NL SET
119	253008.33	2020427.95	85.45	NL SET
120	253135.95	2020491.75	86.48	NL SET
300	252657.20	2020206.21	84.82	KCI#300
301	252582.29	2020030.71	84.97	KCI#301
302	252730.32	2020385.18	85.74	KCI#302
304	252434.36	2020045.23	85.68	8049

\* FOR COMPLETE LIST OF CONTROL POINTS, CONTACT KCI \*



PROJECT ENGINEER

PROJECT SURVEYOR



ROUGH HORN SWAMP  
& ROUGH HORN SWAMP II  
RESTORATION SITES  
**AS-BUILT PLANS**  
COLUMBUS COUNTY, NORTH CAROLINA

DATE: APRIL 2020  
SCALE: N.T.S.

GENERAL  
NOTES &  
PROJECT  
LEGEND

SHEET 2 OF 11


## PROJECT LEGEND:

Filled Existing Ditch 

Installed Boulder Drop  
(log sills replaced with boulder sills) 

Installed Live Lift 

Installed Woody Debris in Channel 

Stream Valley Stationing (Design) 

Installed pilot channel 

Installed Ditch Plug 



Existing Woods Line 

Minor Contour Line (LiDAR) 

Major Contour Line (LiDAR) 







PROJECT ENGINEER

PROJECT SURVEYOR

 ENGINEERS • PLANNERS • SCIENTISTS 4505 FALLS OF NEUSE ROAD, SUITE 400 RALEIGH, NORTH CAROLINA 27609	 NCDEQ - DIVISION OF MITIGATION SERVICES
<b>ROUGH HORN SWAMP &amp; ROUGH HORN SWAMP II RESTORATION SITES</b> <b>AS-BUILT PLANS</b> COLUMBUS COUNTY, NORTH CAROLINA	
DATE: APRIL 2020 SCALE: GRAPHIC	
SHEET 5 OF 11	



SYL.	DESCRIPTION	DATE

S.R. 1506



PROJECT SURVEYOR

PROJECT ENGINEER



**RIPARIAN PLANTING PLAN**

18" - 24" BARE ROOT MATERIAL  
968 STEMS/ACRE (9' X 5' SPACING), RANDOM SPECIES PLACEMENT

COMMON NAME	SCIENTIFIC NAME	WETLAND INDICATOR	% OF TOTAL	# OF PLANTS
RIVER BIRCH	BETULA NIGRA	FACW	10	3,170
BUTTONBUSH	CEPHALANTHUS OCCIDENTALIS	OBL	5	1,585
WATER TUPELO	NYSSA AQUATICA	OBL	15	4,755
SWAMP BAY	PERSEA PALUSTRIS	FACW	5	1,585
<del>SWAMP TUPELO</del>	<del>NYSSA BIFLORA</del>	<del>OBL</del>	<del>10</del>	<del>3,170</del>
OVERCUP OAK	QUERCUS LYRATA	OBL	5	1,585
SWAMP CHESTNUT OAK	QUERCUS MICHAUXII	FACW	15	4,755
BALD CYPRESS	TAXODIUM DISTICHUM	OBL	40	12,680
<del>ATLANTIC WHITE CEDAR</del>	<del>CHAMAECYPARIS THYOIDES</del>	<del>OBL</del>	<del>5</del>	<del>1,585</del>
<del>RED CHOKEBERRY</del>	<del>ARONIA ARBUTIFOLIA</del>	<del>FACW</del>	<del>5</del>	<del>1,585</del>
			100	31,700



**NON-RIPARIAN PLANTING PLAN**

18" - 24" BARE ROOT MATERIAL  
968 STEMS/ACRE (9' X 5' SPACING), RANDOM SPECIES PLACEMENT

COMMON NAME	SCIENTIFIC NAME	WETLAND INDICATOR	% OF TOTAL	# OF PLANTS
RIVER BIRCH	BETULA NIGRA	FACW	25	3,350
AMERICAN SYCAMORE	PLATANUS OCCIDENTALIS	FACW	10	1,340
WATER TUPELO	NYSSA AQUATICA	OBL	5	670
WATER OAK	QUERCUS NIGRA	FAC	5	670
LAUREL OAK	QUERCUS LAURIFOLIA	FACW	20	2,680
OVERCUP OAK	QUERCUS LYRATA	OBL	5	670
SWAMP CHESTNUT OAK	QUERCUS MICHAUXII	FACW	25	3,350
BALD CYPRESS	TAXODIUM DISTICHUM	OBL	5	670
			100	13,400



**UPLAND PLANTING PLAN**

18" - 24" BARE ROOT MATERIAL  
680 STEMS/ACRE (8' X 8' SPACING), RANDOM SPECIES PLACEMENT

COMMON NAME	SCIENTIFIC NAME	WETLAND INDICATOR	% OF TOTAL	# OF PLANTS
SOUTHERN RED OAK	QUERCUS FALCATA	FACU	35	630
<del>GREEN ASH</del>	<del>FRAXINUS PENNSYLVANICA</del>	<del>FACW</del>	<del>96</del>	<del>996</del>
WILLOW OAK	QUERCUS PHELLOS	FACW	25	430
AMERICAN ELM	ULMUS AMERICANA	FAC	15	270
PIN OAK	QUERCUS PALUSTRIS	FACW	15	270
PERSIMMON	DIOSPYROS VIRGINIANA	FAC	10	180
			100	1,780



\* GREEN ASH REMOVED FROM PLANTING PLAN

**LIVE STAKING NOTE:**  
ONE ROW OF LIVE STAKES WERE INSTALLED ALONG ALL NEWLY CUT PILOT CHANNELS, (500 EACH OF ELDERBERRY, BLACK WILLOW, SILKY WILLOW, AND SILKY DOGWOOD)

APRIL 2019

REVISED PER IRT COMMENTS

REVISIONS

DATE

DESCRIPTION

SYMBOL

DATE: APRIL 2020

SCALE: GRAPHIC

PLANTING PLAN

SHEET 6 OF 11

MATCHLINE - SEE SHEET 7

MATCHLINE - SEE SHEET 7


ROUGH HORN SWAMP & ROUGH HORN SWAMP II RESTORATION SITES

**AS-BUILT PLANS**

COLUMBUS COUNTY, NORTH CAROLINA

KCI ASSOCIATES OF NC  
ENGINEERS • PLANNERS • SCIENTISTS  
4505 FALLS OF NEUSE ROAD, SUITE 400  
RALEIGH, NORTH CAROLINA 27609

NC  
NORTH CAROLINA  
DIVISION OF  
MITIGATION SERVICES



-  RIPARIAN PLANTING PLAN
-  NON-RIPARIAN PLANTING PLAN
-  UPLAND PLANTING PLAN

\*NOTE: SEE SHEET 6 FOR PLANTING QUANTITIES

PROJECT SURVEYOR

PROJECT ENGINEER



NO.	DATE	DESCRIPTION	BY





**KCI**  
ASSOCIATES OF NC  
ENGINEERS • PLANNERS • SCIENTISTS  
4505 FALLS OF NEUSE ROAD, SUITE 400  
RALEIGH, NORTH CAROLINA 27609

ROUGH HORN SWAMP  
& ROUGH HORN SWAMP II  
RESTORATION SITES  
**AS-BUILT PLANS**  
COLUMBUS COUNTY, NORTH CAROLINA

DATE: APRIL 2020  
SCALE: GRAPHIC

PLANTING PLAN

SHEET 7 OF 11




 RIPARIAN PLANTING PLAN

\*NOTE: SEE SHEET 6 FOR PLANTING QUANTITIES

  
 PROJECT ENGINEER

PROJECT SURVEYOR


NO.	DATE	DESCRIPTION	BY



**KCI**  
 ASSOCIATES OF NC  
 ENGINEERS • PLANNERS • SCIENTISTS  
 4505 FALLS OF NEUSE ROAD, SUITE 400  
 RALEIGH, NORTH CAROLINA 27609

ROUGH HORN SWAMP  
 & ROUGH HORN SWAMP II  
 RESTORATION SITES  
**AS-BUILT PLANS**  
 COLUMBUS COUNTY, NORTH CAROLINA

DATE: APRIL 2020  
 SCALE: GRAPHIC  
 PLANTING PLAN  
 SHEET 8 OF 11




**EASEMENT BOUNDARY MARKING**

THE EASEMENT BOUNDARY WAS MARKED WITH METAL OR SALT TREATED WOOD POSTS AND CONSERVATION EASEMENT SIGNS AT THE CORNERS AND AT A MINIMUM OF 100' INTERVALS ALONG THE BOUNDARY.

WHEN APPROPRIATE, PROVIDER SHALL MARK EXISTING TREES WITH CONSERVATION EASEMENT SIGNS AND / OR BLAZE PROPERTY LINES AT APPROXIMATELY EYE LEVEL.

- 
 6-FOOT TALL DURABLE WITNESS POSTS AND 5/8" REBAR 30" IN LENGTH WITH 3-1/4" ALUMINUM CAPS ON ALL EASEMENT CORNERS. CAPS SHALL MEET DMS SPECIFICATIONS (BERNSTEIN RRD5325 IMPRINTED WITH NC STATE LOGO #B9087 OR EQUIVALENT), AFTER INSTALLATION, CAPS SHALL BE STAMPED WITH THE CORRESPONDING NUMBER.
- 
 6-FOOT TALL DURABLE WITNESS POST ALONG BOUNDARY OF CONSERVATION EASEMENT. POSTS SHALL BE MADE OF MATERIAL THAT WILL LAST A MINIMUM OF 20 YEARS. THE PROVIDER SHALL ATTACH A CONSERVATION EASEMENT SIGN TO EACH WITNESS POST AND PLACE ADDITIONAL SIGNS AT NO MORE THAN 100-FOOT INTERVALS ON BOUNDARY LINES.
- 
 CONSERVATION EASEMENT



PROJECT ENGINEER

PROJECT SURVEYOR

NO.	DATE	DESCRIPTION	BY



**ROUGH HORN SWAMP & ROUGH HORN SWAMP II RESTORATION SITES**  
**AS-BUILT PLANS**  
 COLUMBUS COUNTY, NORTH CAROLINA


DATE: APRIL 2020  
 SCALE: GRAPHIC

BOUNDARY MARKING PLAN

SHEET 9 OF 11

MATCHLINE - SEE SHEET 10

MATCHLINE - SEE SHEET 10



**EASEMENT BOUNDARY MARKING**

THE EASEMENT BOUNDARY WAS MARKED WITH METAL OR SALT TREATED WOOD POSTS AND CONSERVATION EASEMENT SIGNS AT THE CORNERS AND AT A MINIMUM OF 100' INTERVALS ALONG THE BOUNDARY.

WHEN APPROPRIATE, PROVIDER SHALL MARK EXISTING TREES WITH CONSERVATION EASEMENT SIGNS AND / OR BLAZE PROPERTY LINES AT APPROXIMATELY EYE LEVEL.

- 
 6-FOOT TALL DURABLE WITNESS POSTS AND 5/8" REBAR 30" IN LENGTH WITH 3-1/4" ALUMINUM CAPS ON ALL EASEMENT CORNERS. CAPS SHALL MEET DMS SPECIFICATIONS (BERNSTEIN RBD5325 IMPRINTED WITH NC STATE LOGO #B9087 OR EQUIVALENT). AFTER INSTALLATION, CAPS SHALL BE STAMPED WITH THE CORRESPONDING NUMBER.
- 
 6-FOOT TALL DURABLE WITNESS POST ALONG BOUNDARY OF CONSERVATION EASEMENT. POSTS SHALL BE MADE OF MATERIAL THAT WILL LAST A MINIMUM OF 20 YEARS. THE PROVIDER SHALL ATTACH A CONSERVATION EASEMENT SIGN TO EACH WITNESS POST AND PLACE ADDITIONAL SIGNS AT NO MORE THAN 100-FOOT INTERVALS ON BOUNDARY LINES.
- 
 CONSERVATION EASEMENT




PROJECT ENGINEER

PROJECT SURVEYOR

	DATE
	REVISIONS
	SYMBOL
	DESCRIPTION
 NC DEQ - DIVISION OF MITIGATION SERVICES	
 ASSOCIATES OF NC ENGINEERS • PLANNERS • SCIENTISTS 4505 FALLS OF NEUSE ROAD, SUITE 400 RALEIGH, NORTH CAROLINA 27609	
<b>ROUGH HORN SWAMP &amp; ROUGH HORN SWAMP II RESTORATION SITES</b> <b>AS-BUILT PLANS</b> COLUMBUS COUNTY, NORTH CAROLINA	
DATE: APRIL 2020	
SCALE: GRAPHIC	
BOUNDARY MARKING PLAN	
SHEET 10 OF 11	

MATCHLINE - SEE SHEET 9

MATCHLINE - SEE SHEET 11



MATCHLINE - SEE SHEET 10

**EASEMENT BOUNDARY MARKING**

THE EASEMENT BOUNDARY WAS MARKED WITH METAL OR SALT TREATED WOOD POSTS AND CONSERVATION EASEMENT SIGNS AT THE CORNERS AND AT A MINIMUM OF 100' INTERVALS ALONG THE BOUNDARY.

WHEN APPROPRIATE, PROVIDER SHALL MARK EXISTING TREES WITH CONSERVATION EASEMENT SIGNS AND / OR BLAZE PROPERTY LINES AT APPROXIMATELY EYE LEVEL.

- 6-FOOT TALL DURABLE WITNESS POSTS AND 5/8" REBAR 30" IN LENGTH WITH 3-1/4" ALUMINUM CAPS ON ALL EASEMENT CORNERS. CAPS SHALL MEET DMS SPECIFICATIONS (BERNSTEIN RBD5325 IMPRINTED WITH NC STATE LOGO #B9087 OR EQUIVALENT). AFTER INSTALLATION, CAPS SHALL BE STAMPED WITH THE CORRESPONDING NUMBER.
- 6-FOOT TALL DURABLE WITNESS POST ALONG BOUNDARY OF CONSERVATION EASEMENT. POSTS SHALL BE MADE OF MATERIAL THAT WILL LAST A MINIMUM OF 20 YEARS. THE PROVIDER SHALL ATTACH A CONSERVATION EASEMENT SIGN TO EACH WITNESS POST AND PLACE ADDITIONAL SIGNS AT NO MORE THAN 100-FOOT INTERVALS ON BOUNDARY LINES.
- CONSERVATION EASEMENT

*PROJECT ENGINEER*



*PROJECT SURVEYOR*

<p><b>KCI</b> ASSOCIATES OF NC ENGINEERS • PLANNERS • SCIENTISTS 4505 FALLS OF NEUSE ROAD, SUITE 400 RALEIGH, NORTH CAROLINA 27609</p>	<p><b>NC</b> NCDEQ - DIVISION OF MITIGATION SERVICES</p>								
<p><b>ROUGH HORN SWAMP &amp; ROUGH HORN SWAMP II RESTORATION SITES</b> <i>AS-BUILT PLANS</i> COLUMBUS COUNTY, NORTH CAROLINA</p>	<p>DATE: APRIL 2020 SCALE: GRAPHIC</p>								
<p><b>BOUNDARY MARKING PLAN</b></p>	<p>SHEET 11 OF 11</p>								
<p>REVISIONS</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 80%;">DESCRIPTION</th> <th style="width: 20%;">DATE</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> </tbody> </table>		DESCRIPTION	DATE						
DESCRIPTION	DATE								

# **APPENDIX E**

## **Additional Information**

- Rough Horn Swamp Easement (34.5 ac)
- Rough Horn Swamp II Easement (62.3 ac)
- Groundwater Monitoring Gauges
- Existing Culverts
- Spoil
- Existing Road
- Streams (RHS - 3,042 lf / RHSII - 8,707 lf)
- Ditches
- Off-Site Ditches
- Existing Wetlands (RHS - 0.16 ac / RHSII - 24.6 ac)
- Representative Valley Cross-Sections




**PRE-CONSTRUCTION GAUGE LOCATIONS  
ROUGH HORN SWAMP RESTORATION SITE &  
ROUGH HORN SWAMP II RESTORATION SITE  
COLUMBUS COUNTY, NC**




Source: NC Statewide  
Orthoimagery, 2016 and 2017


# Rough Horn Restoration Site Hydrograph Pre-con Wetland Gauge 1




# Rough Horn Restoration Site Hydrograph Pre-con Wetland Gauge 1




# Rough Horn Restoration Site Hydrograph Pre-con Wetland Gauge 1




# Rough Horn Restoration Site Hydrograph Pre-con Wetland Gauge 2




## Rough Horn Restoration Site Hydrograph Pre-con Wetland Gauge 2




# Rough Horn Restoration Site Hydrograph Pre-con Wetland Gauge 2




# Rough Horn Restoration Site Hydrograph Pre-con Wetland Gauge 3





## Rough Horn Restoration Site Hydrograph Pre-con Wetland Gauge 3




### Rough Horn Restoration Site Hydrograph Pre-con Wetland Gauge 4



### Rough Horn Restoration Site Hydrograph Pre-con Wetland Gauge 4



# Rough Horn Restoration Site Hydrograph Pre-con Wetland Gauge 4





ISO 9001:2015 CERTIFIED

ENGINEERS • PLANNERS • SCIENTISTS • CONSTRUCTION MANAGERS

4505 Falls of Neuse Rd., Suite 400 • Raleigh, NC 27609 • Phone 919-783-9214 • Fax 919-783-9266

Date: October 22, 2019

Attendees: Lindsay Crocker, NC Division of Mitigation Services  
Jeff Schaffer, NC Division of Mitigation Services  
Tim Baumgartner, NC Division of Mitigation Services  
Mac Haupt, NC Division of Water Resources  
Erin Davis, Division of Water Resources  
Todd Tugwell, US Army Corps of Engineers  
Jordan Jessop, US Army Corps of Engineers  
Tim Morris, KCI Technologies, Inc.  
Kevin O'Briant, KCI Technologies, Inc.

From: Tim Morris, Project Manager  
KCI Technologies, Inc.

Subject: Rough Horn/Rough Horn II – Stream and Wetland Mitigation  
Field Review – During Construction  
Lumber 03  
Columbus County, North Carolina

### Purpose

A field review meeting was conducted for the above referenced project on October 22, 2019. The purpose of the meeting was to address concerns brought up during an earlier site review meeting by Jordan Jessop of the US Army Corps of Engineers and others who had viewed photos that had been taken during that field visit.

### Site Conditions

Construction was nearing completion at the time of the site visit. The construction of a bridge and some cleanup activities were the remaining activities ongoing at the time of the meeting. According to data collected as part of the NPDES requirements of the construction project, only 1.18" of rainfall had been recorded for the previous 30 days of record. The upper end of the mainstem (Long Bay Creek) was the only flowing waterbody noted during the site visit, although that stream eventually stopped flowing before it hit the open agricultural fields beyond the wooded area. The Rough Horn project has a 2-square mile drainage area at the downstream project boundary. Considering the size of the drainage area the lack of flow in the channel was indicative of the extreme dry conditions witnessed during construction (started in July). The flow in the Long Bay Creek had been increasing steadily during the past two weeks as evapotranspiration rates within the forest had been slowing down and the groundwater elevation

within the forested had started to rise. This increase in flow was occurring without any rainfall during that period.

### Meeting Minutes

The site walk was started at Station 15+00 at the location of the proposed steel span bridge. The comments from the meeting are summarized below and are grouped into four basic issues/questions.

1. The channel looked like a ditch that could drain the wetlands surrounding it.
2. The channel should have more wood in it as indicated on the project plans.
3. Why does there need to be a channel at all?
4. Why couldn't we have graded the floodplain down to match the channel section in transition zones such as 15+00 to 18+50

Tim Morris explained the following:

The project stream was constructed almost exactly as per plan. Exceptions included:

1. Small alignment changes to avoid trees were made in the wooded area
2. In areas where the existing grade matched the design grade (or was lower), such as between Station 24+00 to 29+00 and Station 302+00 to 310+00, no grading (or minimal grading) was completed. In these areas the stream was left to find its own course through the woods

Tim Morris explained that a detailed grading plan did need to be prepared to ensure that hydrologic trespass issues associated with surrounding drainage features were addressed to avoid legal issues associated with adjacent parcels outside the easement. While we would have preferred to have had just released the water into the relic channels, we did need to do our due diligence with regards to standards of care from an engineering perspective. The maximum depth of the channels as per the design is 0.8' for the main channel and 0.6' for tributary channels. In contrast, prior to construction, the mainstem was ditched on average 3-4' deep and in some areas deeper. Many peripheral ditches were ditched to similar depths to assist in draining the site for agricultural production. Those ditches were all filled. Tim Morris also pointed out that we were in a drought and that in normal conditions (as per design) the baseflow in the channels would be at the top of bank or overbank as per design. To demonstrate that, drone and still photos taken after the meeting during times of normal rainfall have been provided (see photos 1-8). For these low gradient coastal systems, the water surface in the channel essentially represents the surrounding groundwater elevation. If the water is at or near the surface (as depicted in the photos), it is strong assurance that the surrounding wetlands will be meeting their hydrology standard. For this particular site, because of the concern for long term inundation we did need to ensure some level of positive drainage through the site to keep our trees alive.

In response to agency input at this meeting, KCI completed the following modifications to the project.

- Installed woody debris jams in the channel in multiple areas (see drone footage and still photos as well as as-built plans for locations of wood in channels)
- Added additional live stakes to the channels
- Graded the floodplain down between 15+00 and 18+00 and added some side channels
- Graded the floodplain down between 100+00 and 105+00 and added some side channels

We have included the following YouTube videos for your reference. These videos represent the as-built condition of the site prior to planting. This memo is provided as a compliment to the Baseline Monitoring Report and as-built plans as the discussions at this meeting did lead to some minor changes to the project plans.

Rough Horn II – Wooded Section of Long Bay Creek (stream and wetland) – starting downstream and moving to preservation area

<https://youtu.be/8qOT9VxoaDA>

Rough Horn I – Open field (wetland mitigation)

<https://youtu.be/aChv9c2nSjQ>

Rough Horn II – UT1 (overview and closeup, stream and wetland mitigation)

[https://youtu.be/\\_rgaXYf1vNo](https://youtu.be/_rgaXYf1vNo)

KCI understands the IRT's concerns expressed on the day of the site visit. We do believe that the conditions on that day are not indicative of normal conditions on this site. We also do not believe the shallow pilot channels will effectively drain the restored wetlands on this site. There is the potential that modifications can be made during the adaptive management period if it turns out that hydrologic trespass issues do not end up being a concern. Log structures could be added to the site to act as sills and raise the water surface elevations in select areas of the site, however those types of modifications will need to be deferred until as-built condition is monitored and fully understood.



Photo from Station 15+00 looking upstream (from the bridge location) – Photo taken – 1-7-2020



Photo from Station 15+00 looking downstream (from the bridge location) – Photo taken 1-7-2020



Drone Photo taken 11-19-2019 – Shows side channel modifications and floodplain grading below 15+00



Still Photo taken at 22+00 looking upstream. 11-19-10



Still Photo taken near 25+00 looing upstream – 1-7-20



Drone photo of UT1 – 1-7-20



Closeup of UT1 after floodplain modifications 1-7-20



Drone photo of Rough Horn 1 wetlands looking North across site 1-24-20



Photo showing channel volume at top of bank. 1-7-20



Photo showing downstream of arch culvert 1-24-20