

Year 2 Monitoring Report

FINAL

APPLE VALLEY PROJECT

NCDMS Project #100063 (Contract #7531)
USACE Action ID: SAW-2018-01150
DWR Project #20181028

Henderson County, North Carolina
French Broad River Basin
HUC 06010105



Provided by:



Resource Environmental Solutions, LLC
For Environmental Banc & Exchange, LLC

Provided for:

NC Department of Environmental Quality
Division of Mitigation Services

January 2023



3600 Glenwood Avenue, Suite 100
Raleigh, NC 27612

Corporate Headquarters
6575 W Loop S #300
Bellaire, TX 77401
Main: 713.520.5400

January 3, 2023

Harry Tsomides
NC DEQ Division of Mitigation Services
2090 U.S 70 Highway
Swannanoa, NC 28778

RE: Apple Valley Site: Year 2 Monitoring Report

Listed below are comments provided by DMS on November 28, 2022 regarding the Apple Valley Site: Year 2 Monitoring Report and RES' responses.

DMS appreciates the clarity of the hydrology/groundwater gauge and stage recorder graphs, and in general the quality and completeness of the report.

[Thank you.](#)

As a reminder, full delivery providers are required to walk the entire boundary of all DMS projects and report any property issues in the project's annual monitoring reports. Please confirm the integrity of the boundary and easement, or any issues present and follow up actions.

[The site boundary was walked, and only minor notes were taken for internal purposes, and do not affect the integrity of the easement. An entrance gate was installed, outside of the easement at the southwestern corner of the project, at the request of the landowner, to allow cattle in the field to the west of the project. Fence posts along the southern boundary, parallel to the road were installed without fencing during construction; however, because this area is not impacted by livestock access, fencing between posts is unnecessary. Additional signage will be installed along these posts to ensure clear easement marking.](#)

Wetland credits are reported in some locations as 2.899 however a rounding issue determined last year that 2.900 is the true project wetland asset quantity, per the DMS data tracking system; please correct the wetland asset number to be consistent throughout the report and tables.

[All wetland credits have been updated to reflect 2.900 WMUs.](#)

GWG 8 has not met success criteria for the first two years of the monitoring period. It is noted that a nearby ditch may be affecting the performance. This gauge is the lone gauge for the reestablishment area on the east side of the creek (south section). Does RES expect the hydrology to improve in future years, given the proximity to the ditch? Does the area to the immediate north of GWG 8 (away from the ditch) appear to have better hydrology? In general, how does RES plan to monitor and /or potentially adaptively manage the wetlands in this area in the future?

[RES plans to create a minimally invasive ditch plug, using coir logs and wooden stakes, in order to decrease the amount of water diversion through this section of wetland and ultimately work to improve hydrology for GW8. A plug was originally proposed in the design plans; however, the wetland along the south side of the project was exceedingly wet during construction, therefore the ditch plug installation was left as lower priority maintenance, as necessary. If hydrology does not improve for GW8, RES will install an additional](#)



groundwater gauge further north from the existing gauge. As stated in the report, there are several vegetative wetland indicators surrounding GW8.

Rain data: The onsite rain gauge that was in the MY01 report is missing from the MY02 CCPV. Table 13 (footnote) indicates that the on-site rain gauge malfunctioned in 2021 and was replaced in May 2022, however onsite precipitation data is entirely missing from Table 12, and the rain gauge symbol no longer appears on the CCPV. But the onsite gage data is shown on the GWG graphs for the entire calendar year (2022). Please review the rain data, edit/update as necessary, and clarify how RES plans to collect/report rain data moving forward, particularly given the GW8 gauge results.

This was a typo and has been revised to say, "The stage recorder malfunctioned in 2021, and was replaced in May 2022." Upon gauge download in 2021, it was discovered that the stage recorder on AV1 had only reading twice per day, instead of reading once per hour, 24 hours per day.

On-site precipitation for this Project is no longer being monitored, via rain gauge, due to continued complications with rain gauge function, including clogged sensors/water catchment, battery life, and overall accuracy issues; therefore, data taken from the Fletcher, NC Asheville Faa AP gauge, located about 10 miles northwest of the site, has been used and will continue to be used for the remaining life of the Project. All erroneous notes in the tables/graphs have been revised to state this.

The CCPV indicates that in-channel vegetation was treated in 2022. The text indicates that a water-safe herbicide was used to treat in channel vegetation, however it is not clear what the in-channel target species was. Please provide a clearer description of the stream channel vegetation, how it formed, and why it was treated, and how RES plans to potentially proceed with in channel treatments; keep in mind that active channel vegetation maintenance beyond MY02 needs to be pre-approved with the IRT. There is a photo in the report of the stream vegetation, but the vegetation looks more like streambank vegetation; other descriptive photos might help.

In-channel vegetation was treated in response to a comment from DMS during MY1. The exact species was not confirmed, but potential species were provided in the MY1 comment response memo (*Iris virginica*, *Panicum virgatum*). The species could have been introduced via the adjacent landscapes surrounding the easement, or seed could have established in the channel, flowing in from the 277-acre drainage area. While it did not pose an immediate threat, as a preventative, early-stage measure, the in-channel vegetation was treated. As time goes on, it is expected that surrounding trees, both livestakes and bareroots, will continue to grow along the banks, shading out further in-channel vegetation establishment.

CCPV Map is labelled "Maintenance Map". Please rename to CCPV.

This correction has been made.

Vegetation plot photos and monitoring device photos are printing upside down and sideways in the printed copy. Please make sure the photos are oriented properly in the hard copy reports. Typically, there are 4-6 photos per letter sized page.

We apologize for the inconvenience. We aim to print as minimally and efficiently as possible, printing double-sided sheets, which sometimes results in page orientation issues. RES will be careful to double-check the printed reports in the future.

Section 1.6 Construction and As-Built Conditions indicates that the project record drawings are included in Appendix E, however Appendix E is the hydrology data appendix. IF RES feels that the drawings should be part of this report, then please include them in another correctly numbered appendix; if not then remove



the reference. As built record drawings are not typically included in annual monitoring report beyond MY0/baseline.

The reference to the record drawings has been removed. All record drawings can be found in Appendix E of the as-built monitoring report.

Table of Contents

1.0 Project Summary.....	1
1.1 Project Location and Description	1
1.2 Project Goals and Objectives.....	1
1.3 Project Success Criteria	2
Stream Restoration Success Criteria.....	3
Wetland Restoration Success Criteria	3
Vegetation Success Criteria	3
1.4 Project Components	5
1.5 Stream and Wetland Design/Approach.....	5
1.6 Construction and As-Built Conditions.....	6
1.7 Year 2 Monitoring Performance (MY2).....	7
Vegetation	7
Stream Geomorphology.....	7
Stream Hydrology.....	8
Wetland Hydrology.....	8
2.0 Methods	8
3.0 References.....	9

Appendix A: Background Tables

- Table 1. Project Mitigation Components
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts Table
- Table 4. Project Background Information Table
- Figure 1. Site Location Map

Appendix B: Visual Assessment Data

- Figure 2. Current Conditions Plan View
- Table 5. Visual Stream Morphology Stability Assessment
- Table 6. Vegetation Condition Assessment
- Vegetation Plot Photos
- Monitoring Device Photos

Appendix C: Vegetation Plot Data

- Table 7. Planted Species Summary
- Table 8. Vegetation Plot Mitigation Success Summary
- Table 9. Stem Count Total and Planted by Plot Species

Appendix D: Stream Measurement and Geomorphology Data

- Table 10. Baseline Stream Data Summary
- Table 11. Cross Section Morphology Data Table
- Cross Section Overlay Plots

Appendix E: Hydrology Data

- Table 12. 2022 Rainfall Summary
- Table 13. Documentation of Geomorphically Significant Flow Events
- Table 14. 2022 Max Hydroperiod
- Table 15. Summary of Groundwater Monitoring Results
- Stream Flow Hydrographs
- Groundwater Hydrographs

1.0 Project Summary

1.1 Project Location and Description

The Apple Valley Project ("Project") is located within a rural watershed in Henderson County, North Carolina approximately eight miles northeast of the town of Hendersonville. Water quality stressors affecting the Project included livestock production, agricultural practices, lack of riparian buffer, ditching, channel encroachment, and land-use practices. The Project presents stream restoration generating 1,487.490 Cold Stream Mitigation Units (SMU) and wetland restoration and enhancement generating 2,900 Riparian Wetland Mitigation Units (WMU).

The Project's total easement area is 6.42 acres within the overall drainage area of 277 acres. Grazing livestock historically had access to the stream reach and riparian wetlands within the Project. The lack of riparian buffer vegetation, deep-rooted vegetation, and unstable channel characteristics contributed to the degradation of stream banks while livestock grazing negatively impacted soil formation and vegetation in wetlands.

The stream design approach for the Project was to combine the analog method of natural channel design with analytical methods to evaluate stream flows and hydraulic performance of the channel and floodplain. The analog method involved the use of a reference reach, or "template" stream, adjacent to, nearby, or previously in the same location as the design reach. The template parameters of the analog reach were replicated to create the features of the design reach. The analog approach is useful when watershed and boundary conditions are similar between the design and analog reaches. Hydraulic geometry was developed using analytical methods to identify the design discharge. The wetland approach was closely tied to the stream restoration in that wetland hydrology and vegetation have been re-established as a product of restoring the natural stream system and riparian area along with other hydrologic improvement activities.

The Project has been constructed and planted and will be monitored on a regular basis throughout the seven-year post-construction monitoring period, or until performance standards are met. The Project will be transferred to the NCDEQ Stewardship Program. This party shall serve as conservation easement holder and long-term steward for the property and will conduct periodic inspection of the site to ensure that restrictions required in the conservation easement are upheld. Funding will be supplied by the responsible party on a yearly basis until such time an endowment is established.

1.2 Project Goals and Objectives

Through the comprehensive analysis of the Project's maximum functional uplift using the Stream Functions Pyramid Framework, specific, attainable goals and objectives will be realized by the Project. These goals clearly address the degraded water quality and nutrient input from farming that were identified as major watershed stressors in the 2009 French Broad River RBRP. These goals and objectives reflect those stated in the Apple Valley Project Final Mitigation Plan.

The Project goals are:

- Improve water transport from watershed to the channel in a non-erosive manner in a stable channel;
- Improve flood flow attenuation on-site and downstream by allowing for overbank flows and connection to the floodplain;
- Improve instream habitat;
- Reduce sediment, nutrient, and fecal coliform inputs into stream system;
- Restore hydrology to riparian wetlands in the floodplain;
- Enhance hydrology in existing riparian wetlands;
- Restore native floodplain and wetland vegetation; and
- Indirectly support the goals of the 2009 French Broad RBRP to improve water quality and to reduce sediment and nutrient loads, especially in the Mud Creek watershed.

The Project goals were addressed through the following project objectives:

- Designed and reconstructed the stream channel to convey bankfull flows while maintaining stable dimension, profile, and planform;
- Added in-stream structures and bank stabilization measures to protect the restored stream;
- Installed habitat features such as brush toes, woody materials, and pools of varying depths to the restored stream;
- Filled existing drainage features in the floodplain to slow water drawdown and re-establish wetland hydrology;
- Removed fill materials on the upstream end of the project to unbury the hydric soils there;
- Ripped floodplain soil prior to planting to increase surface roughness and infiltration, to improve wetland hydrology;
- Increased forested riparian buffers to at least 30 feet on both sides of the channel along the Project reach with a hardwood riparian plant community;
- Installed approximately 1,810 linear feet of livestock exclusion fencing along the easement boundary to ensure livestock will no longer have stream access;
- Treated exotic invasive species; and
- Established a permanent conservation easement on the Project that excludes future livestock from the stream channel and its associated buffers and prevent future land-use changes.

Functional uplift, benefits, and improvements within the Project area, as based on the Function Based Framework, are outlined in the Final Mitigation Plan.

1.3 Project Success Criteria

The success criteria for the Project follows the 2016 USACE Wilmington District Stream and Wetland Compensatory Mitigation Update, the Apple Valley Project Final Mitigation Plan, and subsequent agency guidance. Cross section and vegetation plot monitoring takes place in Years 0, 1, 2, 3, 5, and 7. Stream hydrology, wetland hydrology, and visual monitoring takes place annually. Specific success criteria components are presented below.

Stream Restoration Success Criteria

Four bankfull flow events must be documented within the seven-year monitoring period. The bankfull events must occur in separate years. Otherwise, the stream monitoring will continue until four bankfull events have been documented in separate years.

There should be little change in as-built cross sections. If changes do take place, they should be evaluated to determine if they represent a movement toward a less stable condition (for example down-cutting or erosion) or are minor changes that represent an increase in stability (for example settling, vegetative changes, deposition along the banks, or decrease in width/depth ratio). Cross sections shall be classified using the Rosgen stream classification method, and all monitored cross sections should fall within the quantitative parameters defined for channels of the design stream type. Bank height ratio shall not exceed 1.2, and the entrenchment ratio shall be above 2.2 within restored riffle cross sections. Channel stability should be demonstrated through a minimum of four bankfull events documented in the seven-year monitoring period.

Digital images are used to subjectively evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation, and effectiveness of erosion control measures. Longitudinal images should not indicate the absence of developing bars within the channel or an excessive increase in channel depth. Lateral images should not indicate excessive erosion or continuing degradation of the banks over time. A series of images over time should indicate successional maturation of riparian vegetation.

Wetland Restoration Success Criteria

The NRCS provides a current WETS table for Henderson County upon which to base a normal rainfall amount and average growing season. The closest comparable data station was determined to be WETS station Hendersonville 1 NE in Hendersonville, NC (NRCS, n.d.). This station is located off 7th Avenue East near the intersection with Dana Road approximately 8 miles south-southwest of the Project. The growing season for Henderson County is 227 days long, extending from March 26 to November 8, and is based on a daily minimum temperature greater than 28 degrees Fahrenheit occurring in five of ten years.

The target hydroperiod and performance standard for re-established wetlands is 12 percent (approximately 28 days) as approved in the Final Mitigation Plan. However, because of the surface roughening and shallow depressions, a range of hydroperiods with areas of seasonal inundation is expected.

Vegetation Success Criteria

Specific and measurable success criteria for plant density within the riparian buffers on the Project follow IRT Guidance. The interim measures of vegetative success for the Project is the survival of at least 320 planted three-year old trees per acre at the end of Year 3, 260 trees per acre with an average height of six feet at the end of Year 5, and the final vegetative success criteria is 210 trees per acre with an average height of eight feet at the end of Year 7. Volunteer trees are counted, identified to species, and included in the yearly monitoring reports, but are not included in the success criteria of total planted stems until

they are present in the plot for greater than two seasons. Moreover, any single species can only account for up to 50 percent of the required number of stems within any vegetation plot. Any stems in excess of 50 percent will be shown in the monitoring table but will not be used to demonstrate success.

Level	Treatment	Objective	Monitoring Metric	Performance Standard
1 <i>Hydrology</i>	Convert land-use of Project reach from pasture to riparian forest	Improve the transport of water from the watershed to the Project reach in a non-erosive way	NA	NA
2 <i>Hydraulic</i>	Reduce bank height ratios and increase entrenchment ratios by reconstructing the channel to mimic reference reach conditions	Improve flood bank connectivity by reducing bank height ratios and increase entrenchment ratios	Pressure transducer flow monitoring gauge: Inspected quarterly	Four bankfull events occurring in separate years
			Cross sections: Surveyed in Years 1, 2, 3, 5 and 7	Entrenchment ratio shall be above 2.2 within the restored reach (C and E)
				Bank height ratio shall not exceed 1.2
3 <i>Geomorphology</i>	Establish a riparian buffer to reduce erosion and sediment transport into the project stream. Establish stable banks with livestakes, erosion control matting, and other in stream structures.	Reduce erosion rates and channel stability to reference reach conditions Improve bedform diversity (pool spacing, percent riffles, etc.) Increase buffer width to 30 feet	As-built stream profile	NA
			Cross sections: Surveyed in Years 1, 2, 3, 5 and 7	Entrenchment ratio shall be no less than 2.2 within restored the reach Bank height ratio shall not exceed 1.2
			Visual monitoring: Performed at least semiannually	Identify and document significant stream problem areas; i.e. erosion, degradation, aggradation, etc.
			Vegetation plots: Surveyed in Years 1, 2, 3, 5 and 7	MY 1-3: 320 trees/acre MY 5: 260 trees/acre (6 ft tall) MY 7: 210 trees/acre (8 ft tall)
4 <i>Physicochemical</i>	Exclude livestock from riparian areas with exclusion fence or conservation easement, and plant a riparian buffer	<u>Unmeasurable Objective/Expected Benefit</u> Establish native hardwood riparian buffer and exclude livestock.	Vegetation plots: Surveyed in Years 1, 2, 3, 5 and 7 (<i>indirect measurement</i>)	MY 1-3: 320 trees/acre MY 5: 260 trees/acre (6 ft tall) MY 7: 210 trees/acre (8 ft tall)
			Visual assessment of established fencing and conservation signage: Performed at least semiannually (<i>indirect measurement</i>)	Inspect fencing and signage. Identify and document any damaged or missing fencing and/or signs

1.4 Project Components

The Project area is comprised of a contiguous 6.42-acre easement involving one unnamed tributary (AV1), totaling 1,437 LF, which drains into Clear Creek which eventually drains into the French Broad River. Associated with the stream are riparian wetlands that total 3.043 acres: W1, W2, and W3.

Through stream restoration, the Project presents 1,437 LF of proposed stream, generating 1,487.490 Cold SMUs. To account for areas of more or less than minimum 30-foot buffer widths, credits were adjusted using the USACE Wilmington District Stream Buffer Credit Calculator. Through wetland re-establishment and enhancement, the Project also presents 2.900 Riparian WMU. The stream and wetland mitigation components are summarized below. Mitigation credits presented below are based upon the Approved Mitigation Plan.

Stream Mitigation			
Mitigation Approach	Linear Feet	Ratio	Cold SMU
Restoration	1,437	1	1,437.000
Total	1,437		1,437.000
Non-standard Buffer Width Adjustment			50.490*
Total Adjusted SMUs			1,487.490

* Credit adjustment for Non-standard Buffer Width calculation using the Wilmington District Stream Buffer Credit Calculator issued by the USACE in January 2018. See section 6.6 for further information.

Wetland Mitigation			
Mitigation Approach	Acreage	Ratio	WMU
Re-establishment	2.755	1	2.755
Enhancement	0.288	2	0.144
Total	3.043		2.900

1.5 Stream and Wetland Design/Approach

The stream component of the Project included priority I restoration. Stream restoration incorporated the design of a single-thread meandering channel, with parameters based on data taken from reference sites, published empirical relationships, regional curves developed from existing project streams, and NC Regional Curves. Analytical design techniques were also a crucial element of the project and were used to determine the design discharge and to verify design stability.

The following stream treatment was performed on the Project reach:

Reach AV1

An offline priority I restoration approach was used for the reach to address eroding banks and channel entrenchment. Restoration activities included:

- Re-grading a new single thread channel in the existing floodplain;
- Installing log and rock structures to provide grade control and habitat;
- Establishing a riffle-pool sequence throughout the reach;

- Installing brush toe protection on meander bends;
- Filling the existing channel;
- Livestock exclusion; and
- Riparian planting.

The wetland component of the Project included wetland re-establishment and enhancement. The following wetland treatments were performed on Project wetlands:

W1/W2

Wetlands W1 and W2 were enhanced through hydrologic improvement and the planting of native vegetation. Pre-existing hydrology was impacted by channel incision, and as such, priority one stream restoration raises the groundwater table and improves the hydrology to these wetlands. Surface roughening through shallow soil ripping will improve infiltration and slow runoff through these areas, further improving hydrology. The area was also planted with a native hardwood community. Finally, fencing out livestock and establishing a permanent conservation easement for the Project protects these areas in perpetuity.

W3

The pre-existing hydric soil area was re-established as a functioning riparian wetland by restoring hydrology and planting native vegetation. Hydrology throughout this area was impacted by channel incision and constructed drainage improvements. Through a combination of priority one stream restoration, plugging and filling the old stream channel, and filling the constructed drainage features, hydrology was restored. Surface roughening through shallow soil ripping improved infiltration and slowed runoff through the floodplain, further improving hydrology. Surface roughening also created microtopography and shallow depressional areas, re-establishing more natural conditions and establishing habitat diversity. The area was also planted with a native hardwood community. Finally, fencing out livestock and establishing a permanent conservation easement for the Project protects this area in perpetuity.

1.6 Construction and As-Built Conditions

Stream and wetland construction was completed in September 2020 and planting was completed in December 2020. The Apple Valley Project was built to design plans and guidelines. The as-built stream length was exactly the same as proposed in the mitigation plan however, the as-built wetland size was 0.021 acres smaller than proposed. This change was due to a minor channel alignment adjustment, made after Final Mitigation Plan submittal, to avoid impacting upstream parcel during construction.

The only planting plan change was the removal of black gum (*Nyssa sylvatica*). This change was based on bare root availability. Quantities of the other species on the planting list were increased to compensate for the removal of black gum. Minor monitoring device location changes were made during as-built installation; however, the quantities remained as proposed in the Final Mitigation Plan.

1.7 Year 2 Monitoring Performance (MY2)

The Apple Valley year 2 monitoring activities were performed in June and October 2022. All year 2 monitoring data is present below and in the appendices. The Project is on track to meeting vegetation, stream, and wetland interim success criteria.

Vegetation

Monitoring of four fixed vegetation plots and one random vegetation plot was completed in October 2022. Vegetation data is found in **Appendix C**, associated photos and plot locations are in **Appendix B**. MY2 monitoring data indicates that all plots are exceeding the interim success criteria of 320 planted stems per acre. Planted stem densities ranged from 405 to 1,012 planted stems per acre with a mean of 617 planted stems per acre across all plots. The random vegetation plot (RVP1) also met the interim success criteria with 526 planted stems per acre. A total of seven planted species were documented within the plots. Volunteer stems were noted in the three plots during Year 2 monitoring, raising the total species count to 10, throughout all plots. The average stem height in the plots was 2.7 feet.

Visual assessment of vegetation outside of the monitoring plots indicates that the herbaceous vegetation is becoming well established throughout the project. A fair amount of wetland vegetation was present throughout all wetland areas, including *Juncus* sp., *Ludwigia alternifolia*, and *Persicaria sagittata* suggesting that wetlands are becoming well established throughout the site. Photos of the vegetation surrounding the groundwater wells can be found in **Appendix B**. Areas of residual and introduced pasture grass along with other noxious vegetation in the floodplain and in parts, the channel, were treated with a water-safe herbicide on August 25, 2022. This in-channel vegetation—the exact species was not confirmed but is most likely *Iris virginica* or *Panicum virgatum*—was possibly introduced from the surrounding landscape or as seed flowing in from the 277-acre drainage area. Though this vegetation did not pose an immediate threat to the stream, preventative, early-stage treatment will help eliminate future issues. These treated areas and the remainder of the easement will continue to be monitored for resprouts and new occurrences of invasive and noxious species. As the planted trees and livestakes on site continue to mature, they will work to shade out the undesirable vegetation. During Year 1 monitoring, shorter stem heights made it difficult to spot trees within the dense pockets of wetland vegetation present on this site; however, in MY2, stem heights were taller throughout, leading to higher observations of stems per acre, specifically in areas that were considered “bare” in MY1. The easement boundary was examined during year two monitoring; no issues were noted. Additional conservation easement signage will be installed along the boundary at the southern portion of the project.

Stream Geomorphology

Cross section and geomorphology data collection for MY2 was conducted on June 15, 2022. Summary tables and cross section plots are in **Appendix D**. Overall, the Year 2 cross sections and profile relatively match the proposed design. The cross section plot overlays (**Appendix D**) displaying as-built, MY1 and MY2 conditions, show little to no deviation from one another in both channel and floodplain profile. The Year 2 conditions show that shear stress and velocities have been reduced for the restoration reach. The

reach was designed as a gravel bed channel and remain classified as a gravel bed channel post-construction.

Visual assessment of the stream channel was performed to document signs of instability, such as eroding banks, structural instability, or excessive sedimentation. The channel is transporting sediment as designed and will continue to be monitored for aggradation and degradation.

Stream Hydrology

One stage recorder was installed on January 20, 2021, along AV1; however, the automatic recording pressure transducers (HOBO device) was originally programmed to collect readings twice a day, as opposed to once every hour—the correct interval. The original HOBO was replaced with a new one, reading at the proper intervals, on May 11, 2022. It is in place to document bankfull events throughout each monitoring year. The stage recorder on AV1 recorded six bankfull events during MY2, with the highest reading on September 5, 2022, reading a maximum bankfull height of 1.061 feet above the top of bank. The gauge location can be found on **Figure 2** and photos are in **Appendix B**.

Wetland Hydrology

A total of eight groundwater wells with automatic recording pressure transducers were installed throughout the wetland areas; three (Groundwater Wells 1-3) were installed pre-construction and five (Groundwater Wells 4-8) were installed on January 20, 2021. MY2 data showed hydroperiods ranging from four to 92 percent and that seven of the eight groundwater wells met the minimum 12 percent hydroperiod success criteria. One of the groundwater wells (GW8), had a hydroperiod of four percent. This groundwater well is situated at the bottom of the Project, in close proximity to a ditch, south of the easement, running parallel to the road, possibly diverting water from the wetland. However, photo documentation of this groundwater well also shows it surrounded by wetland vegetation (*Juncus* sp., *Ludwigia alternifolia*, *Persicaria sagittata*); suggesting a relatively frequent state of wet conditions (**Appendix B**). RES plans to create a minimally invasive ditch plug, using coir logs fastened to the ground with wooden stakes, in order to decrease the amount of water diversion through this section of wetland and ultimately improve hydrology for GW8. RES expects the hydroperiod to increase in subsequent years as the wetland continues to establish and the surrounding vegetation matures; however, this wetland gauge may see lower hydroperiods by nature of its location. Daily rain data was obtained from the Asheville Faa AP Fletcher station, approximately 10 miles northwest of the Project. Groundwater well locations can be found on **Figure 2** and the data is in **Appendix E**.

2.0 Methods

Stream cross section monitoring was conducted using a Topcon GTS-312 Total Station. Three-dimensional coordinates associated with cross-section data were collected in the field (NAD83 State Plane feet FIPS 3200). Morphological data were collected at eight cross-sections. Survey data were imported into CAD, ArcGIS®, and Microsoft Excel® for data processing and analysis. The stage recorders include an automatic pressure transducer placed in PVC casing in a pool. The elevation of the bed and top of bank at each stage recorder are used to detect bankfull events.

Vegetation success is being monitored at four fixed monitoring plots and one random monitoring plot. Vegetation plot monitoring follows the CVS-EEP Level 2 Protocol for Recording Vegetation, version 4.2 (Lee et al. 2008) and includes analysis of species composition and density of planted species. Data are processed using the CVS data entry tool. In the field, the four corners of each plot were permanently marked with PVC at the origin and metal conduit at the other corners. Photos of each plot are to be taken from the origin each monitoring year. The random plot is to be collected in locations where there are no permanent vegetation plots. Random plot will most likely be collected in the form of 100 square meter belt transects with variable dimensions. Tree species and height will be recorded for each planted stem and the transects will be mapped and new locations will be monitored in subsequent years.

Wetland hydrology is monitored to document success in wetland restoration areas where hydrology was affected. This is accomplished with eight automatic pressure transducer gauges (located in groundwater wells) that record daily groundwater levels. Seven have been installed within the wetland restoration crediting area and one within an enhancement area to serve as a reference wetland. One automatic pressure transducer is installed above ground for use as a barometric reference. Gauges are downloaded quarterly and wetland hydroperiods are calculated during the growing season. Gauge installation followed current regulatory guidance. Visual observations of primary and secondary wetland hydrology indicators are also recorded during quarterly site visits.

3.0 References

Griffith, G.E., J.M. Omernik, J.A. Comstock, M.P. Schafale, W.H.McNab, D.R.Lenat, T.F.MacPherson, J.B. Glover, and V.B. Shelburne. (2002). Ecoregions of North Carolina and South Carolina, (color Poster with map, descriptive text, summary tables, and photographs): Reston, Virginia, U.S. Geological Survey (map scale 1:1,500,000).

Lee Michael T., Peet Robert K., Roberts Steven D., and Wentworth Thomas R., 2008. *CVS-EEP Protocol for Recording Vegetation Level*. Version 4.2

Peet, R.K., Wentworth, T.S., and White, P.S. (1998), *A flexible, multipurpose method for recording vegetation composition and structure*. *Castanea* 63:262-274

Resource Environmental Solutions (2019). Apple Valley Project Final Mitigation Plan.

Schafale, M.P. 2012. Guide to the Natural Communities of North Carolina, Fourth Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, NCDENR, Raleigh, NC.

USACE. (2016). Wilmington District Stream and Wetland Compensatory Mitigation Update. NC: Interagency Review Team (IRT).

Appendix A

Background Tables

Table 1. Apple Valley Project (ID-100063) - Mitigation Assets and Components

Project Segment	Existing Footage or Acreage	Mitigation Plan Footage or Acreage	Mitigation Category	Restoration Level	Priority Level	Mitigation Ratio (X:1)	Mitigation Plan Credits		As-Built Footage or Acreage	Comments
AV1	1,574	1,437	Cold	R	1	1.00000	1437.000		1437	Full channel restoration, riparian planting, livestock exclusion, permanent conservation easement
Wetland W1	0.275	0.275	RNR	E		2.00000	0.1375		0.275	Improved hydrology via P1 stream restoration, planting, livestock exclusion, permanent conservation easement
Wetland W2	0.013	0.013	RNR	E		2.00000	0.0065		0.013	Improved hydrology via P1 stream restoration, planting, livestock exclusion, permanent conservation easement
Wetland W3	0	2.755	RNR	REE		1.00000	2.755		2.734	Restored hydrology via P1 stream restoration, planting, livestock exclusion, permanent conservation easement

Project Credits

Restoration Level	Stream			Riparian Wetland	Non-rip Wetland	Coastal Marsh
	Warm	Cool	Cold			
Restoration			1,437.000			
Re-establishment				2.755		
Rehabilitation						
Enhancement				0.144		
Enhancement I						
Enhancement II						
Creation						
Preservation						
NSBW			50.49*			
TOTALS			1,487.490	2.900		

*Credit adjustment for Non-standard Buffer Width calculation using the Wilmington District Stream Buffer Credit Calculator issued by the USACE in January 2018.

**Table 2. Project Activity and Reporting History
Apple Valley Mitigation Project**

Elapsed Time Since grading complete: 2yr 2mo
Elapsed Time Since planting complete: 1yr 11mo
Number of reporting Years¹: 2


Activity or Deliverable	Data Collection Complete	Completion or Delivery
Restoration Plan	NA	Nov-19
Final Design – Construction Plans	NA	Jun-20
Stream Construction	NA	Sep-20
Site Planting	NA	Dec-20
As-built (Year 0 Monitoring – baseline)	Jan-21	Mar-21
Year 1 Monitoring	Stream: Jul-21 Veg: Dec-21	Dec-21
Invasive Species Treatment	NA	Aug-22
Year 2 Monitoring	Stream: Jun-22 Veg: Oct-22	Nov-22
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		
Year 6 Monitoring		
Year 7 Monitoring		

¹ = The number of reports or data points produced excluding the baseline

**Table 3. Project Contacts Table
Apple Valley Mitigation Project**

Designer	RES / 3600 Glenwood Ave., Suite 100, Raleigh, NC 27612
Primary project design POC	Dan Sweet, PLA
Construction Contractor	KBS Earthwork Inc. / 5616 Coble Church Rd., Julian, NC 27283
Construction contractor POC	Kory Strader
Survey Contractor	WSP USA / 434 Fayetteville St, Suite 1500, Raleigh, NC 27601
Survey contractor POC	Clint Benow, PLS
Planting Contractor	Shenandoah Habitats
Planting contractor POC	David Coleman
Monitoring Performers	RES / 3600 Glenwood Ave, Suite 100, Raleigh, NC 27612
Monitoring POC	Emily Ulman (910) 274-8231

Table 4. Project Background Information				
Project Name		Apple Valley Project		
County		Henderson		
Project Area (acres)		6.42		
Project Coordinates (latitude and longitude)		35.417132, -82.363875		
Planted Acreage (Acres of Woody Stems Planted)		6.09		
Project Watershed Summary Information				
Physiographic Province		66j - Broad Basins		
River Basin		French Broad		
USGS Hydrologic Unit 8-digit	06010105	USGS Hydrologic Unit 14-digit	06010105030040	
DWR Sub-basin		04-03-02		
Project Drainage Area (Acres and Square Miles)		277 acres (0.43 sq mi)		
Project Drainage Area Percentage of Impervious Area		5%		
CGIA Land Use Classification		Managed herbaceous cover		
Reach Summary Information				
Parameters		AV1		
Length of reach (linear feet)		1437		
Valley confinement (Confined, moderately confined, unconfined)		Moderately confined		
Drainage area (Acres and Square Miles)		277 ac (0.43 sq mi)		
Perennial, Intermittent, Ephemeral		Perennial		
NCDWR Water Quality Classification		None		
Stream Classification (existing)		E4 / C4		
Stream Classification (proposed)		C4		
Evolutionary trend (Simon)		II		
FEMA classification		Zone X (Minimal Risk)		
Wetland Summary Information				
Parameters		Wetland 1	Wetland 2	Wetland 3
Size of Wetland (acres)		0.275	0.013	2.755
Wetland Type (non-riparian, riparian riverine or riparian non-riverine)		Riparian Non-riverine	Riparian Non-riverine	Riparian Non-riverine
Mapped Soil Series		Codorus loam (Arkaqua)	Codorus loam (Arkaqua)	Codorus loam (Arkaqua)
Drainage class		Somewhat poorly	Somewhat poorly	Somewhat poorly
Soil Hydric Status		Yes (Per LSS)	Yes (Per LSS)	Yes (Per LSS)
Source of Hydrology		Groundwater and surface flow	Groundwater and surface flow	Groundwater, surface flow, and stream flooding
Restoration or enhancement method (hydrologic, vegetative etc.)		Hydrologic enhancement & vegetative restoration	Hydrologic enhancement & vegetative restoration	Hydrologic & vegetative restoration



Legend

- Proposed easement
- Service area - 06010105
- TLW - 06010105030040

Figure 1 - Site Location Map

Apple Valley Project


Henderson County, North Carolina

Date: 5/7/2019

Drawn by: SCF


Checked by: JRM

1 inch = 1,000 feet



Appendix B

Visual Assessment Data



Current Conditions Plan View

MY2 2022

Apple Valley
Mitigation Site

Henderson County, NC

Date: 1/3/2023

Drawn by: EJU

Lat: 35.381042

Long: -78.420862

LEGEND

Conservation Easement

Wetland Mitigation

Re-establishment

Enhancement

Top of Bank

Filled Old Channel

In-Channel Veg Treated (2022)

Vegetation Plot (>320 Stems/Acre)

Random Veg Plot (>320 Stems/Acre)

Stream Mitigation

Restoration

No Credit

Cross Section

Filled Ditch/Swale


Ditch Impacting GW8 Hydrology

Stage Recorder

Groundwater Wells

<5%

>12%



Visual Stream Stability Assessment

Assessment Date: 10/20/2022

Reach AV1
 Assessed Stream Length 1437
 Assessed Bank Length 2874

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
Totals					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	18	18		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	20	20		100%

Table 6

Vegetation Condition Assessment

Assessment Date: 10/20/2022

Planted Acreage¹ 6.09

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Red Simple Hatch	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Orange Simple Hatch	0	0.00	0.0%
Total						0.0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Orange Simple Hatch	0	0.00	0.0%
Cumulative Total						0.0%

Easement Acreage² 6.33

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern ⁴	Areas or points (if too small to render as polygons at map scale).	1000 SF	Yellow Crosshatch	0	0.00	0.0%
5. Easement Encroachment Areas ³	Areas or points (if too small to render as polygons at map scale).	none	Red Simple Hatch	0	0.00	0.0%

¹ = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.

² = The acreage within the easement boundaries.

³ = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1,2 or 3) as well as a parallel tally in item 5.

⁴ = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern species are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by EEP such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likely trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in *red italics* are of particular interest given their extreme risk/threat level for mapping as points where isolated specimens are found, particularly early in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolizing invasives polygons, particularly for situations where the condition for an area is somewhere between isolated specimens and dense, discreet patches. In any case, the point or polygon/area feature can be symbolized to describe things like high or low concern and species can be listed as a map inset, in legend items if the number of species are limited or in the narrative section of the executive summary.

Apple Valley MY2 Fixed Vegetation Monitoring Plot Photos



Vegetation Plot 1 (10/20/2022)



Vegetation Plot 2 (10/20/2022)



Vegetation Plot 3 (10/20/2022)



Vegetation Plot 4 (10/20/2022)

Apple Valley MY2 Random Vegetation Monitoring Plot Photo



Random Vegetation Plot 1 (10/20/2022)

Apple Valley Monitoring Device Photos



Groundwater Well 1 (10/20/2022)



Groundwater Well 2 (10/20/2022)



Groundwater Well 3 (10/20/2022)



Groundwater Well 4 (10/20/2022)



Groundwater Well 5 (10/20/2022)



Groundwater Well 6 (10/20/2022)



Groundwater Well 7 (10/20/2022)



Groundwater Well 8 – surrounded with *Persicaria saggitata* and *Juncus* sp. (10/20/2022)



Groundwater Well 8 – surrounded with *Juncus* sp. and *Ludwigia alternifolia* (6/15/2022)



Stage Recorder AV-1 (10/20/2022)



In-Stream Vegetation treated via foliar spray
(8/25/2022)

Appendix C

Vegetation Plot Data

Table 7. Planted Species Summary

Common Name	Scientific Name	Mitigation Plan %	As-Built %	Total Stems Planted
Buttonbush	<i>Cephalanthus occidentalis</i>	10	15	1,000
River Birch	<i>Betula nigra</i>	15	15	1,000
Sycamore	<i>Platanus occidentalis</i>	15	15	1,000
Northern Red Oak	<i>Quercus rubra</i>	15	15	1,000
Persimmon	<i>Diospyros virginiana</i>	10	10	700
Chestnut Oak	<i>Quercus montana</i>	5	10	700
Yellow Poplar	<i>Liriodendron tulipifera</i>	10	10	700
Sugarberry	<i>Celtis laevigata</i>	10	10	700
Blackgum	<i>Nyssa sylvatica</i>	10	0	0
Total				6,800
Planted Area				6.09
As-built Planted Stems/Acre				1,117

Table 8. Vegetation Plot Mitigation Success Summary

Plot #	Planted Stems/Acre	Volunteer Stems/Acre	Total Stems/Acre	Success Criteria Met?	Average Planted Stem Height (ft)
1	607	121	728	Yes	2.2
2	445	40	486	Yes	2.7
3	405	0	405	Yes	3.9
4	1012	243	1255	Yes	2.7
R1	526	0	526	Yes	2.6
Project Avg	617	101	680	Yes	2.7

Table 9. Stem Count Total and Planted by Plot Species

Apple Valley			Current Plot Data (MY2 2022)															Annual Means											
Scientific Name	Common Name	Species Type	100063-01-0001			100063-01-0002			100063-01-0003			100063-01-0004			100063-01-R1			MY2 (2022)			MY1 (2021)			MY0 (2021)					
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T			
<i>Betula nigra</i>	river birch	Tree				2	2	2										5	5	5	7	7	7	5	5	5	21	21	21
<i>Celtis laevigata</i>	sugarberry	Tree										1	1	1							1	1	1	2	2	2	6	6	6
<i>Cephalanthus occidentalis</i>	common buttonbush	Shrub				7	7	7	3	3	3				3	3	3	13	13	13	9	9	9	9	9	9	9	9	9
<i>Diospyros virginiana</i>	common persimmon	Tree	2	2	2							7	7	7				9	9	9	7	7	7	5	5	5			
<i>Fraxinus pennsylvanica</i>	green ash	Tree																			1	1	1						
<i>Liriodendron tulipifera</i>	tuliptree	Tree																									2	2	2
<i>Platanus occidentalis</i>	American sycamore	Tree				2	2	2	7	7	7				5	5	5	14	14	14	14	14	14	14	14	14	19	19	19
<i>Prunus serotina</i>	black cherry	Tree												5															
<i>Quercus montana</i>	rock chestnut oak	Tree	5	5	5							7	7	8				12	12	13	11	11	11	11	11	11	12	12	12
<i>Quercus rubra</i>	northern red oak	Tree	8	8	8							10	10	10				18	18	18	22	22	22	22	22	22	23	23	23
<i>Rhus typhina</i>	Staghorn Sumac	shrub			3															3									
<i>Salix nigra</i>	black willow	Tree						1												1									
Stem count			15	15	18	11	11	12	10	10	10	25	25	31	13	13	13	74	74	84	71	71	71	97	97	97	97	97	97
size (ares)			1			1			1			1			1			5			4			4					
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.12			0.10			0.10					
Species count			3	3	4	3	3	4	2	2	2	4	4	5	3	3	3	7	7	10	8	8	8	8	8	8	8	8	8
Stems per ACRE			607	607	728	445	445	486	405	405	405	1012	1012	1255	526	526	526	617	617	700	718	718	718	981	981	981	981	981	981

Appendix D

Stream Measurement and Geomorphology Data

**Table 10. Baseline Stream Data Summary
Apple Valley Mitigation Site - Reach AV1**

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD ^b	n	Min	Mean	Med	Max	SD ^b	n	Min	Med	Max	Min	Mean	Med	Max	SD ^b	n
Dimension and Substrate - Riffle Only																									
Bankfull Width (ft)		---	---	---	6.4	8.2	8.2	9.9	---	2	---	---	7.5	---	---	1	---	10.0	---	8.3	10.6	10.9	12.4	1.7	4
Floodprone Width (ft)					30.0	30.0	30.0	30.0	---	2	---	---	>50	---	---	1	---	>30	---	40.0	47.3	49.7	49.9	4.9	4
Bankfull Mean Depth (ft)		---	---	---	0.8	1.0	1.0	1.1	---	2	---	---	1.0	---	---	1	---	0.8	---	---	---	---	---	---	
¹ Bankfull Max Depth (ft)					1.3	1.4	1.4	1.4	---	2	---	---	1.4	---	---	1	---	1.0	---	1.1	1.4	1.4	1.5	0.2	4
Bankfull Cross Sectional Area (ft ²)		---	---	---	7.0	7.4	7.4	7.7	---	2	---	---	7.5	---	---	1	---	8.0	---	7.1	8.9	9.0	10.7	1.6	4
Width/Depth Ratio					5.8	9.3	9.3	12.8	---	2	---	---	7.6	---	---	1	---	12.5	---	---	---	---	---	---	
Entrenchment Ratio					>2.2	2.6	2.6	3.0	---	2	---	---	>2.2	---	---	1	---	>2.2	---	3.6	4.1	4.1	4.6	0.4	4
¹ Bank Height Ratio					1.3	1.4	1.4	1.4	---	2	---	---	1.0	---	---	1	---	1.0	---	1.0	1.0	1.0	1.0	0.0	4
Profile																									
Riffle Length (ft)					---	---	---	---	---	---	8	---	---	8	---	---	10	---	30	8.6	17.7	16.7	37.5	7.4	19
Riffle Slope (ft/ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	0.04	0.9	0.7	2.5	0.6	20
Pool Length (ft)					---	---	---	---	---	---	14	---	---	14	---	---	33	---	75	33.1	53.5	47.8	111.1	18.9	19
Pool Max depth (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
Pool Spacing (ft)					---	---	---	---	---	---	30	---	---	30	---	---	30	---	50	43.6	72.0	67.0	123.0	20.3	18
Pattern																									
Channel Beltwidth (ft)					---	---	---	---	---	---	23	---	---	40	---	---	20	---	60	20	---	---	60	---	---
Radius of Curvature (ft)					---	---	---	---	---	---	7.5	---	---	24.2	---	---	20	---	60	20	---	---	60	---	---
Rc:Bankfull width (ft/ft)					---	---	---	---	---	---	1	---	---	3.2	---	---	2.5	---	7.5	2.5	---	---	7.5	---	---
Meander Wavelength (ft)					---	---	---	---	---	---	35	---	---	46	---	---	70	---	140	70	---	---	140	---	---
Meander Width Ratio					---	---	---	---	---	---	3	---	---	5.3	---	---	8.8	---	17.5	8.8	---	---	17.5	---	---
Transport parameters																									
Reach Shear Stress (competency) lb/ft ²																									
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m ²																									
Additional Reach Parameters																									
Rosgen Classification					E4/C4 moving to G4c						E4						C4			C4					
Bankfull Velocity (fps)		---	---	---	---						---						---			---					
Bankfull Discharge (cfs)		---	---	---	---						---						---			---					
Valley length (ft)					1240						246						1240			1240					
Channel Thalweg length (ft)					1574						289						1437			1437					
Sinuosity (ft)					1.27						1.17						1.16			1.16					
Water Surface Slope (Channel) (ft/ft)					---						---						---			---					
Channel slope (ft/ft)					0.01						0.009						0.011			0.011					
³ Bankfull Floodplain Area (acres)					---						---						---			---					
⁴ % of Reach with Eroding Banks					---						---						---			---					
Channel Stability or Habitat Metric					---						---						---			---					
Biological or Other					---						---						---			---					

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Appendix D. Table 11 - Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)

Project Name/Number: Apple Valley #100063

	Cross Section 1 (Riffle)							Cross Section 2 (Pool)							Cross Section 3 (Riffle)							Cross Section 4 (Pool)							Cross Section 5 (Riffle)						
	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	2188.3	2188.4	2188.6					2187.9	2188.1	2188.0					2182.9	2182.9	2183.1					2182.5	2182.6	2182.5					2179.0	2179.0	2179.0				
Bankfull Width (ft) ¹	11.0	10.2	10.7					-	-	-					10.7	10.9	10.1					-	-	-					8.3	11.1	12.5				
Floodprone Width (ft) ¹	40.0	>42.8	>45.4					-	-	-	-	-	-	-	>49.7	>49.8	>49.8					-	-	-	-	-	-	-	>49.9	>50.1	>49.9				
Bankfull Max Depth (ft) ²	1.5	1.5	1.3					2.1	1.2	1.6					1.1	1.2	0.8					2.1	2.1	2.7					1.3	1.2	1.0				
Low Bank Elevation (ft)	2188.28	2188.3	2188.0					2187.9	2188.0	2187.7					2182.9	2182.9	2182.9					2182.5	2182.5	2182.6					2179.0	2178.9	2178.8				
Bankfull Cross Sectional Area (ft ²) ²	10.7	9.1	5.1					14.4	13.4	8.2					7.1	7.3	5.3					12.5	11.4	13.6					8.3	7.3	5.9				
Bankfull Entrenchment Ratio ¹	>3.6	>4.2	>4.3					-	-	-	-	-	-	-	>4.6	>4.6	>4.9					-	-	-	-	-	-	-	>4.2	>4.5	>4.0				
Bankfull Bank Height Ratio ¹	1.0	0.9	0.7					-	-	-	-	-	-	-	1.0	1.0	0.8					-	-	-	-	-	-	-	1.0	0.9	0.8				
	Cross Section 6 (Pool)							Cross Section 7 (Riffle)							Cross Section 8 (Pool)																				
	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+														
Bankfull Elevation (ft) - Based on AB-XSA¹	2178.8	2178.7	2178.8					2176.1	2176.1	2176.3					2175.7	2175.9	2175.8																		
Bankfull Width (ft) ¹	-	-	-					12.4	10.9	12.3					-	-	-																		
Floodprone Width (ft) ¹	-	-	-	-	-	-	-	>49.6	>49.8	>49.9					-	-	-	-	-	-	-														
Bankfull Max Depth (ft) ²	2.1	2.5	2.1					1.5	1.5	1.1					2.3	2.2	3.1																		
Low Bank Elevation (ft)	2178.8	2178.8	2178.4					2176.1	2176.1	2176.2					2175.7	2175.7	2175.8																		
Bankfull Cross Sectional Area (ft ²) ²	12.6	13.7	8.3					9.6	9.1	8.2					12.3	10.4	12.7																		
Bankfull Entrenchment Ratio ¹	-	-	-	-	-	-	-	>4.0	>4.6	>4.1					-	-	-	-	-	-	-														
Bankfull Bank Height Ratio ¹	-	-	-	-	-	-	-	1.0	1.0	0.9					-	-	-	-	-	-	-														

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 1 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	2188.28	2188.4	2188.6				
Bankfull Width (ft) ¹	11.0	10.2	10.7				
Floodprone Width (ft) ¹	40.0	>42.8	>45.4				
Bankfull Max Depth (ft) ²	1.5	1.5	1.3				
Low Bank Elevation (ft)	2188.28	2188.3	2188.0				
Bankfull Cross Sectional Area (ft ²) ²	10.7	9.1	5.1				
Bankfull Entrenchment Ratio ¹	>3.6	>4.2	>4.3				
Bankfull Bank Height Ratio ¹	1.0	0.9	0.7				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 2 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	2187.95	2188.1	2188.0				
Bankfull Width (ft) ¹	-	-	-				
Floodprone Width (ft) ¹	-	-	-				
Bankfull Max Depth (ft) ²	2.1	1.2	1.6				
Low Bank Elevation (ft)	2187.95	2188.0	2187.7				
Bankfull Cross Sectional Area (ft ²) ²	14.4	13.4	8.2				
Bankfull Entrenchment Ratio ¹	-	-	-				
Bankfull Bank Height Ratio ¹	-	-	-				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 3 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	2182.85	2182.9	2183.1				
Bankfull Width (ft) ¹	10.7	10.9	10.1				
Floodprone Width (ft) ¹	>49.7	>49.8	>49.8				
Bankfull Max Depth (ft) ²	1.1	1.2	0.8				
Low Bank Elevation (ft)	2182.85	2182.9	2182.9				
Bankfull Cross Sectional Area (ft ²) ²	7.1	7.3	5.3				
Bankfull Entrenchment Ratio ¹	>4.6	>4.6	>4.9				
Bankfull Bank Height Ratio ¹	1.0	1.0	0.8				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 4 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	2182.53	2182.6	2182.5				
Bankfull Width (ft) ¹	-	-	8.9				
Floodprone Width (ft) ¹	-	-	-				
Bankfull Max Depth (ft) ²	2.1	2.1	2.7				
Low Bank Elevation (ft)	2182.53	2182.5	2182.6				
Bankfull Cross Sectional Area (ft ²) ²	12.5	11.4	13.6				
Bankfull Entrenchment Ratio ¹	-	-	-				
Bankfull Bank Height Ratio ¹	-	-	-				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 5 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	2178.98	2179.0	2179.0				
Bankfull Width (ft) ¹	8.3	11.1	12.5				
Floodprone Width (ft) ¹	>49.9	>50.1	>49.9				
Bankfull Max Depth (ft) ²	1.3	1.2	1.0				
Low Bank Elevation (ft)	2178.98	2178.9	2178.8				
Bankfull Cross Sectional Area (ft ²) ²	8.3	7.3	5.9				
Bankfull Entrenchment Ratio ¹	>4.2	>4.5	>4.0				
Bankfull Bank Height Ratio ¹	1.0	0.9	0.8				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 6 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	2178.81	2178.7	2178.8				
Bankfull Width (ft) ¹	-	-	14.8				
Floodprone Width (ft) ¹	-	-	-				
Bankfull Max Depth (ft) ²	2.1	2.5	2.1				
Low Bank Elevation (ft)	2178.81	2178.8	2178.4				
Bankfull Cross Sectional Area (ft ²) ²	12.6	13.7	8.3				
Bankfull Entrenchment Ratio ¹	-	-	-				
Bankfull Bank Height Ratio ¹	-	-	-				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 7 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	2176.12	2176.1	2176.3				
Bankfull Width (ft) ¹	12.4	10.9	12.3				
Floodprone Width (ft) ¹	>49.6	>49.8	>49.9				
Bankfull Max Depth (ft) ²	1.5	1.5	1.1				
Low Bank Elevation (ft)	2176.12	2176.1	2176.2				
Bankfull Cross Sectional Area (ft ²) ²	9.6	9.1	8.2				
Bankfull Entrenchment Ratio ¹	>4.0	>4.6	>4.1				
Bankfull Bank Height Ratio ¹	1.0	1.0	0.9				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 8 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	2175.74	2175.9	2175.8				
Bankfull Width (ft) ¹	-	-	10.0				
Floodprone Width (ft) ¹	-	-	-				
Bankfull Max Depth (ft) ²	2.3	2.2	3.1				
Low Bank Elevation (ft)	2175.74	2175.7	2175.8				
Bankfull Cross Sectional Area (ft ²) ²	12.3	10.4	12.7				
Bankfull Entrenchment Ratio ¹	-	-	-				
Bankfull Bank Height Ratio ¹	-	-	-				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation

2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation

Appendix E

Hydrology Data

Table 12. Rainfall Summary MY2 2022

Month	Average	Normal Limits		Fletcher Precipitation†
		30 Percent	70 Percent	
January	5.08	3.38	6.09	3.33
February	4.41	2.92	5.28	5.75
March	4.98	3.40	5.95	5.95
April	4.83	3.42	5.72	2.24
May	4.35	2.68	5.26	7.87
June	4.94	3.21	5.94	1.35
July	5.68	3.52	6.87	4.03
August	5.64	3.75	6.76	6.86
September	4.82	2.62	5.88	1.86
October	4.09	1.89	5.00	0.85
November	4.45	2.85	5.36	--
December	5.19	3.67	6.14	--
Total Annual	58.46	37.31	70.25	40.09
Above Normal Limits	Below Normal Limits	Within Normal Limits		

†The Asheville Faa AP Fletcher gauge is located about 10 miles northwest of the site

Table 13. Documentation of Geomorphically Significant Flow Events

Year	Number of Bankfull Events	Maximum Bankfull Height (ft)	Date of Maximum Bankfull Event
Stage Recorder AV1			
MY1 2021*	1	0.032	3/25/2021
MY2 2022	6	1.061	9/5/2022

*The stage recorder malfunctioned in 2021, and was replaced May 2022

Table 14. 2022 Max Hydroperiod


2022 Max Hydroperiod (Growing Season 26-Mar through 8-Nov, 227 days)					
Well ID	Consecutive		Cumulative		Occurrences
	Days	Hydroperiod (%)	Days	Hydroperiod (%)	
GW1	208	92	208	92	1
GW2	84	37	177	78	6
GW3	208	92	208	92	1
GW4	54	24	152	67	10
GW5	208	92	208	92	1
GW6	54	24	113	50	10
GW7	35	15	94	41	12
GW8	10	4	50	22	11




Table 15. Summary of Groundwater Monitoring Results

Summary of Groundwater Monitoring Results Apple Valley								
Well ID	Wetland ID	Hydroperiod (%)						
		Year 1 (2021)	Year 2 (2022)	Year 3 (2023)	Year 4 (2024)	Year 5 (2025)	Year 6 (2026)	Year 7 (2027)
GW1	W1	100	92					
GW2	W3	27	37					
GW3	W3	100	92					
GW4	W3	6	24					
GW5	W3	100	92					
GW6	W3	45	24					
GW7	W3	27	15					
GW8	W3	6	4					

MY2 2022 Apple Valley Stage Recorder AV1 Stream Overbank Hydrograph




2022 Apple Valley GW1




█ Fletcher Daily Rain — GW1 - - - Jurisdictional Water Table

2022 Apple Valley GW2




█ Fletcher Daily Rain — GW2 - - - Jurisdictional Water Table

2022 Apple Valley GW4




█ Fletcher Daily Rain — GW4 - - - Jurisdictional Water Table


2022 Apple Valley GW5



2022 Apple Valley GW6




2022 Apple Valley GW7



█ Fletcher Daily Rain — GW7 - - - Jurisdictional Water Table

2022 Apple Valley GW8



█ Fletcher Daily Rain — GW8 - - - Jurisdictional Water Table