

Year 4 Monitoring Report for Stream Restoration of Bailey Fork

Burke County, NC
SCO # D04006-02



Prepared for:
NCDENR – EEP
2728 Capital Blvd, Suite 1H 103
Raleigh NC 27604



Submitted: December 2009

Prepared by:

Wetlands Resource Center
3970 Bowen Road
Canal Winchester, Ohio 43110
Project Manager: Cal Miller
P: (614) 864-7511
F: (614) 866-3691

And

EMH&T, Inc.
5500 New Albany Road
Columbus, Ohio 43054
Project Manager: Miles Hebert
P: (614) 775-4205
F: (614) 775-4802
Main: (614) 775-4500



Evans, Mechwart, Hambleton & Tilton, Inc.
Engineers, Surveyors, Planners, Scientists

Table of Contents

I. Executive Summary	1
II. Project Background.....	4
A. Location and Setting	
B. Project Structure, Mitigation Type, Approach and Objectives	
C. Project History and Background	
D. Monitoring Plan View	
III. Project Condition and Monitoring Results	16
A. Vegetation Assessment	
1. Soil Data	
2. Vegetative Problem Areas	
3. Vegetative Problem Areas Plan View	
4. Stem Counts	
5. Vegetation Plot Photos	
B. Stream Assessment	
1. Hydrologic Criteria	
2. Stream Problem Areas	
3. Stream Problem Areas Plan View	
4. Stream Problem Areas Photos	
5. Fixed Station Photos	
6. Stability Assessment	
7. Quantitative Measures	
IV. Methodology	33

List of Tables

Table I.	Project Structure Table
Table II.	Project Mitigation Objectives Table
Table III.	Project Activity and Reporting History
Table IV.	Project Contact Table
Table V.	Project Background Table
Table VI.	Preliminary Soil Data
Table VII.	Vegetative Problem Areas
Table VIII.	Stem Counts for Each Species Arranged by Plot
Table IX.	Verification of Bankfull Events
Table X.	Stream Problem Areas
Table XI.	Categorical Stream Feature Visual Stability Assessment
Table XII.	Baseline Geomorphic and Hydraulic Summary
Table XIII.	Morphology and Hydraulic Monitoring Summary

List of Appendices

Appendix A Vegetation Raw Data

1. Vegetation Problem Area Photos
2. Vegetation Problem Area Plan View
3. Vegetation Monitoring Plot Photos
4. Vegetation Data Tables

Appendix B Geomorphologic Raw Data

1. Stream Problem Areas Plan View
2. Stream Problem Area Photos
3. Fixed Station Photos
4. Table B1. Qualitative Visual Stability Assessment
5. Cross Section Plots
6. Longitudinal Profiles
7. Pebble Count Plots
8. Bankfull Event Photos

I. EXECUTIVE SUMMARY

The Bailey Fork stream restoration project is located near Morganton in Burke County, North Carolina. Prior to restoration, the streambanks were denuded, actively eroding, and had nearly vertical profiles. Vegetative cover was minimal along the stream. The project goal for the restoration, completed during early 2006, was to modify the dimension, pattern, and profile of the existing stream channels to stable and self-maintaining conditions by utilizing natural channel design techniques and procedures. Elements of the restoration design included improved bedform features, enhanced aquatic habitat diversity, establishment of riffle-pool sequences, in-stream grade control structures, rootwad bank stabilization, and establishment of a native forested riparian plant community. The following report documents the Year 4 Annual Monitoring for the project.

Monitoring of the vegetation was completed in September 2009 following the Carolina Vegetation Survey methodology. Stem counts completed in 10 vegetation plots show an average density of 510 stems per acre for the site, which exceeds the success criteria of 320 stems per acre after three years and the allowable 10% mortality for 288 stems/acre after 4 years. Two individual plots have stem densities below the minimum; planted stems have subsequently been added to both, increasing the stem count over the original monitoring period. In addition, a substantial number of recruit stems have been found in all plots. The recruit stems more than double the total stem density across the site, and bring all plots into compliance with the minimum criteria.

A few vegetative problem areas of low concern were noted in the project area, included scattered populations of problematic species. The problematic species have been and will continue to be proactively managed by herbicide treatment. An additional problem area included a section along UT2 with sparse vegetation along the stream banks damaged by an unknown source. It is expected that the vegetation will recover on its own. The final problem area along UT2 concerns mowing inside the easement by an adjacent landowner. The landowner has been informed of the easement boundary, which has been demarcated by fencing to prevent further encroachment.

Several features have been removed from the stream problem areas tables of previous monitoring years, as project reaches have remained stable through the monitoring period, and show overall evidence the reaches are maintaining profile equilibrium. Several areas of aggradation were noted in Year 4. Three structures along UT1 were noted to have been affected by aggradation for the first time in 2009. Sand is the dominant streambed substrate in the project reaches, and as such, sediment deposition over the noted structures is attributed to high sediment supply readily available to UT1 upstream in the contribution watershed. It is noted that at all locations on UT1 where the structures are embedded, the channel and stream banks are stable. The other two areas of noted aggradation involved sand bars that are forming along the edge of the stream channel. In both circumstances, the bars are heavily vegetated and appear to be stable. The other category of potential problem areas is limited to two isolated areas of minimal bank scour. Because both of these areas are small in size, they are considered low concern and will be watched for further development through the next year of monitoring.

The visual stream stability assessment revealed that the majority of stream features are functioning as designed and built on the project reaches. The structures identified as problematic were vanes/J-hooks, each of which has become embedded in sand size sediment. However, the channel is stable at each location where aggradation has covered a structure. A few meanders

were found in a limited state of erosion, and a few point bars had formed within the project reaches. The pools and riffles that were noted to be performing in a state unlike that of the as-built conditions were the result of aggradation along the corresponding reaches. The depositional trends are considered a natural component of the sand-dominated watershed.

Dimensional measurements of the monumented cross-sections remain stable when compared to as-built conditions. The comparison of the yearly long-term stream monitoring profile data show stability with minor changes from as-built conditions that are suspected to be due to aggradation. The substrate of the constructed riffles and pools remain stable, with median particle sizes ranging from fine gravel to very coarse gravel and fine to medium sand, respectively. Based on the crest gage network installed on the project reaches, two bankfull events have been recorded since construction was completed.

The following tables summarize the geomorphological changes along the restoration reaches for each stream. The values in the tables are the median values for each parameter.

Upper Bailey Fork

Parameter	Pre-Restoration	As-built	Year 1	Year 2	Year 3	Year 4
Length	1,383.0 ft	1,543.0 ft	1,543.0 ft	1,543.0 ft	1,543.0 ft	1,543.0 ft
Bankfull Width	23.2 ft	33.0 ft	30.0 ft	32.8 ft	32.8 ft	33.7 ft
Bankfull Mean	3.1 ft	2.3 ft	3.0 ft	2.6 ft	2.6 ft	2.6 ft
Depth						
Bankfull Max	4.8 ft	4.7 ft	4.8 ft	4.4 ft	4.5 ft	4.5 ft
Depth						
Width/Depth Ratio	7.6	14.3	10.1	12.9	12.8	13.2
Entrenchment Ratio	9.0	3.2	3.5	3.2	3.2	3.2
Bank Height Ratio	2.0	1.1	1.1	1.1	1.1	1.0
Sinuosity	1.1	1.4	1.4	1.4	1.4	1.4

Lower Bailey Fork

Parameter	Pre-Restoration	As-built	Year 1	Year 2	Year 3	Year 4
Length	1,125.3 ft	1,170.4 ft	1,170.4 ft	1,170.4 ft	1,170.4 ft	1,170.4 ft
Bankfull Width	28.7 ft	31.5 ft	32.4 ft	32.7 ft	32.9 ft	31.8 ft
Bankfull Mean	2.3 ft	2.6 ft	2.5 ft	2.5 ft	2.6 ft	2.4 ft
Depth						
Bankfull Max	4.8 ft	4.3 ft	4.4 ft	4.3 ft	4.3 ft	4.1 ft
Depth						
Width/Depth Ratio	7.8	12.1	12.8	12.9	12.8	13.3
Entrenchment Ratio	7.9	3.4	3.2	3.2	3.2	3.3
Bank Height Ratio	2.0	1.1	1.1	1.0	1.0	1.0
Sinuosity	1.2	1.3	1.3	1.3	1.3	1.3

Unnamed Tributary 1

Parameter	Pre-Restoration	As-built	Year 1	Year 2	Year 3	Year 4
Length	1,648.1 ft	1,758.1 ft	1,758.1 ft	1,758.1 ft	1,758.1 ft	1,758.1 ft
Bankfull Width	23.2 ft	22.0 ft	16.1 ft	15.5 ft	15.5 ft	15.7 ft
Bankfull Mean Depth	3.1 ft	1.2 ft	0.9 ft	0.9 ft	0.9 ft	0.9 ft
Bankfull Max Depth	4.8 ft	2.4 ft	1.8 ft	1.9 ft	1.8 ft	1.9 ft
Width/Depth Ratio	7.8	22.7	18.5	16.5	17.1	18.5
Entrenchment Ratio	7.9	3.3	4.3	4.3	5.8	5.7
Bank Height Ratio	2.1	1.0	1.0	1.0	1.0	1.0
Sinuosity	1.3	1.4	1.4	1.4	1.4	1.4

Unnamed Tributary 2

Parameter	Pre-Restoration	As-built	Year 1	Year 2	Year 3	Year 4
Length	898.9 ft	1,271.0 ft	1,271.0 ft	1,271.0 ft	1,271.0 ft	1,271.0 ft
Bankfull Width	8.2 ft	18.6 ft	17.0 ft	13.4 ft	12.3 ft	13.1 ft
Bankfull Mean Depth	2.4 ft	1.0 ft	0.9 ft	0.8 ft	0.7 ft	0.7 ft
Bankfull Max Depth	3.5 ft	1.9 ft	1.6 ft	1.3 ft	1.2 ft	1.4 ft
Width/Depth Ratio	3.4	18.6	18.7	16.7	16.8	17.9
Entrenchment Ratio	9.9	3.6	4.0	5.0	4.8	4.5
Bank Height Ratio	1.6	1.0	1.0	1.1	1.0	1.0
Sinuosity	1.1	1.5	1.5	1.5	1.5	1.5

II. PROJECT BACKGROUND

A. Location and Setting

The project site is located approximately 2 miles southwest of Morganton, Burke County, North Carolina. The site is located 1.7 miles southwest of the I-40/US 64 interchange, as shown in Figure 1. The stream channels included in this project are the mainstem of Bailey Fork, and two unnamed tributaries to Bailey Fork, designated as UT1 and UT2. The project reach along the mainstem includes a portion upstream of Propst Road (hereafter referred to as Upper) and a portion downstream of that road (hereafter referred to as Lower).

The directions to the project site are as follows:

From I-40, take US 64 south to Propst Road (SR 1112) and turn right. The project site is located on the north and south sides of Propst Road approximately 1,800 feet from the Propst Road and US 64 intersection.

B. Project Structure, Mitigation Type, Approach and Objectives

The primary, pre-existing land use within the immediate project site was agricultural. Based on photographic interpretation, the site had been historically utilized for agricultural row crop production and hayland. It is very likely the project site had been farmed since the Civil War era. The site was degraded by past land management practices including mechanical land clearing, straightening and dredging the stream channels. The project site was most recently utilized to produce hay for livestock feed. The stream banks were denuded, actively eroding, with vertical to undercut streambanks. Vegetative cover was minimal along the stream corridor, resulting in streambank erosion and lateral channel migration. The channels were deeply incised and laterally confined. Prior to restoration, the floodplain was functioning as an abandoned terrace perched above the bankfull elevation.

The project restoration goal was to restore channel dimension, pattern, and profile to stable and self-maintaining conditions utilizing natural channel design techniques and procedures. Physical restoration and water quality improvements were accomplished by meeting the restoration goals and objectives below:

- Design channels with the appropriate cross-sectional dimension, pattern, and longitudinal profile based on reference reach boundary conditions.
- Improve and create bedform and aquatic habitat features (riffles, runs, pools, and glides)
- Integrate, in conjunction with the stream restoration, a nested floodplain (bankfull bench) connected to the bankfull channel elevation (Priority Level II restoration) or raise the bed elevation of the stream reconnecting the bankfull elevation to the existing floodplain elevation (Priority Level I restoration).
- Restore channel and streambank stability by integrating in-stream grade control structures, root wads, and native revetment while also creating stable and functional aquatic and terrestrial habitat.
- Establish a native forested riparian plant community within a minimum 30-foot buffer, measured horizontally from the left and right top of bank. Eradicate exotic vegetation and protect the riparian corridor with a perpetual conservation easement.
- Provide aesthetic and educational opportunities.

BAILEY FORK STREAM RESTORATION

FIGURE 1: SITE VICINITY MAP


N.C. ECOSYSTEM ENHANCEMENT PROGRAM

M C M X X V I

Date: December, 2006

Job No. 2006-1626

Scale: 1" = 3000'



DATE: 12/11/06
DRAWN BY: JCR
CHECKED BY: JCR
DATE: 12/11/06
SCALE: 1" = 3000'
JOB NO: 2006-1626
PROJECT: BAILEY FORK STREAM RESTORATION
SHEET: 1 OF 1

Restoration of the streams has met the objective of the project along both the mainstem of Thompsons Fork and the UT, providing the desired habitat and stability features required to improve and enhance the ecologic health of the streams for the long-term. Specifically, the completed restoration project has accomplished the items listed below.

Upper Bailey Fork:

- Reversed the effects of channelization using Priority Level II restoration techniques. The restoration has increased the median width/depth ratios from 7.59 to 13.20 after construction completion and 4 years of monitoring.
- Restored natural stream pattern, profile and dimension throughout the 1,543 l.f. stream reach, increasing channel sinuosity from 1.1 to 1.4, while creating a more stable relationship between the valley and bankfull slopes (the bankfull slope was greater than the valley slope under pre-existing conditions; the bankfull slope is now less than the valley slope).
- Stabilized eroding streambanks by providing an appropriately sized channel with stable streambank slopes using a combination of embedded stone, natural fabrics and aggressive native streamside and riparian revetment. The average Bank Height Ratio has been decreased from 1.95 (deeply incised) to 1.00 (stable) in Year 4.
- Provided a re-connection between the restored stream channel and a nested floodplain (bankfull bench) connected to the bankfull channel elevation (Priority Level II restoration). The completed restoration changed the average entrenchment ratio to 3.16, and restored the pre-existing unstable, incised and entrenched G4/F4 stream channel to a stable C4 stream type (Rosgen, 1994).
- Created instream aquatic habitat features including deep pools, rootwad streamside fish cover and streambank stabilization, constructed riffles, rock cross vanes and J-Hook vanes with deep pools and native streamside revetment to enhance outer meander bend stability, shade the pools, provide fish cover and lower water temperature to transition the channel thalweg of the restored stream to meet the culvert invert elevations at the three – 7.5 ft x 10.8 ft oval corrugated metal pipes (CMP) on the south side of Propst Road.
- Revegetated the stream banks and riparian corridor with indigenous trees, shrubs, herbaceous ground cover and preserved the riparian corridors within a perpetual conservation easement.

Lower Bailey Fork:

- Reversed the effects of channelization using Priority Level II restoration techniques. The restoration has increased the median width/depth ratios from 7.83 to 13.34 after construction completion and 4 years of monitoring.
- Restored natural stream pattern, profile and dimension throughout the 1,170 l.f. stream reach, increasing channel sinuosity from 1.2 to 1.3, while creating a more stable relationship between the valley and bankfull slopes (again, the bankfull slope was greater than the valley slope under pre-existing conditions; the bankfull slope is now less than the valley slope).
- Stabilized eroding streambanks by constructing an appropriately sized channel with stable streambank slopes using a combination of embedded stone, natural fabrics and aggressive native streamside and riparian revetment. The average Bank Height Ratio has been decreased from 1.95 (deeply incised) to 1.00 (stable).
- Provided a re-connection between the restored stream channel and a nested floodplain (bankfull bench) connected to the bankfull channel elevation (Priority

Level II restoration). The completed restoration changed the average entrenchment ratio to 3.28, and restored the pre-existing unstable, incised and entrenched G4/F4 stream channel to a stable C4 stream type.

- Created instream aquatic habitat features including deep pools, rootwad streamside fish cover and streambank stabilization, constructed riffles, single arm log vanes, rock cross vanes and J-Hook vanes with deep scour pools and native streamside revetment to enhance outer meander bend stability, shade the pools, provide fish cover and lower water temperature.
- Revegetated the stream banks and riparian corridor with indigenous trees, shrubs, herbaceous ground cover and preserved the riparian corridors within a perpetual conservation easement.

Unnamed Tributary (UT-1):

- Reversed the effects of channelization utilizing natural channel design restoration techniques. The average width/depth ratio of the restored stream channel was increased from 7.83 to 18.48 after construction completion and four years of monitoring.
- Restored natural stream pattern, profile and dimension throughout the 1,758 l.f. stream reach, increasing channel sinuosity from 1.3 to 1.4, and providing a more stable relationship between the valley and bankfull slopes (the bankfull and valley slopes were essentially parallel under pre-existing condition. The bankfull slope is now less than the valley slope).
- Stabilized eroding streambanks by providing an appropriately sized channel with stable streambank slopes. The average Bank Height Ratio has been changed from 2.10 (extremely incised) to 1.00 (stable).
- Raised the streambed elevation reconnecting the bankfull elevation to the existing floodplain elevation (Priority Level I restoration).
- The completed restoration changed the average entrenchment ratio to 5.7.
- Created instream aquatic habitat features including deep pools, rootwad streamside fish cover and streambank stabilization, constructed riffles, rock sills, step cross vanes and J-Hook vanes with deep scour pools and native streamside revetment to enhance outer meander bend stability, shade the pools, provide fish cover and lower water temperature.
- Revegetated the stream banks and riparian corridor with indigenous trees, shrubs, herbaceous ground cover and preserved the riparian corridors within a perpetual conservation easement.

Unnamed Tributary (UT-2):

- Reversed the effects of channelization utilizing natural channel design restoration techniques. The average width/depth ratio of the restored stream channel was increased from 3.42 to 17.90 after construction completion and four years of monitoring.
- Restored natural stream pattern, profile and dimension throughout the 1,271 l.f. stream reach, increasing channel sinuosity from 1.1 to 1.4, and providing a more stable relationship between the valley and bankfull slopes (the bankfull slope was greater than the valley slope under pre-existing conditions; the bankfull slope is now less than the valley slope).

- Stabilized eroding streambanks by providing an appropriately sized channel with stable streambank slopes. The average Bank Height Ratio is 1.00 (stable) post-restoration and after 4 years of monitoring.
- Raised the streambed elevation reconnecting the bankfull elevation to the existing floodplain elevation (Priority Level I restoration).
- The completed restoration changed the average entrenchment ratio to 4.5.
- Created instream aquatic habitat features including deep pools, streambank stabilization, constructed riffles, rock sills, log sills, rock cross vanes and J-Hook vanes with deep scour pools and native streamside revetment to enhance outer meander bend stability, shade the pools, provide fish cover and lower water temperature.
- Revegetated the stream banks and riparian corridor with indigenous trees, shrubs, herbaceous ground cover and preserved the riparian corridors within a perpetual conservation easement.

Information on the project structure and objectives is included in Tables I and II.

Table I. Project Structure Table	
Bailey Fork Stream Restoration / EEP Project No. D04006-02	
Project Segment/Reach ID	Linear Footage or Acreage
Upper	1,543.0 lf
Lower	1,170.4 lf
UT1	1,758.1 lf
UT2	1,271.0 lf
TOTAL	5,742.5 lf

Table II. Project Mitigation Objectives Table				
Bailey Fork Stream Restoration / EEP Project No. D04006-02				
Project Segment/ Reach ID	Mitigation Type	Approach	Linear Footage or Acreage	Comment
Upper	Restoration	Priority 2	1,543.0 lf	Restore dimension, pattern, and profile
Lower	Restoration	Priority 2	1,170.4 lf	Restore dimension, pattern, and profile
UT1	Restoration	Priority 1	1,758.1 lf	Restore dimension, pattern, and profile
UT2	Restoration	Priority 1	1,271.0 lf	Restore dimension, pattern, and profile
TOTAL			5,742.5 lf	

C. Project History and Background

Project activity and reporting history are provided in Table III. The project contact information is provided in Table IV. The project background history is provided in Table V.

**Table III. Project Activity and Reporting History
Bailey Fork Stream Restoration / EEP Project No. D04006-02**

Activity or Report	Scheduled Completion	Data Collection Complete	Actual Completion or Delivery
Restoration plan	Jan 2005	Oct 2004	Mar 2005
Final Design - 90% ¹	N/A	N/A	N/A
Construction	Aug 2005	N/A	Sep 2005
Temporary S&E applied to entire project area ²	Feb 2005	N/A	Feb 2005
Permanent plantings	Mar 2006	N/A	Mar 2006
Mitigation plan/As-built	Dec 2005	May 2006	Aug 2006
Year 1 monitoring	2006	Sep 2006 (vegetation) Apr 2007 (geomorphology)	May 2007
Remedial Stream Maintenance*	Aug 2007	N/A	Aug 2007
Year 2 monitoring	2007	Sep 2007 (vegetation) Oct 2007 (geomorphology)	Jan 2008
Year 3 monitoring	2008	Sep 2008 (vegetation) Oct 2008 (geomorphology)	Nov 2008
Year 4 monitoring	2009	Sep 2009 (vegetation) Sep 2009 (geomorphology)	Dec 2009
Year 5 monitoring	2010		

¹Full-delivery project; 90% submittal not provided.

²Erosion and sediment control applied incrementally throughout the course of the project.

N/A: Data collection is not an applicable task to these project activities.

*Remedial Maintenance involved efforts to repair the degraded reaches of the channel along Upper and Lower Bailey Fork, improving channel bank stability by creating a more stable bank slope, as shown on the August 2007 maintenance plan sheet.

**Table IV. Project Contact Table
Bailey Fork Stream Restoration / EEP Project No. D04006-02**

Designer	Natural Systems Engineering* 3719 Benson Drive , Raleigh, NC 27609
Construction Contractor	Natural Systems Engineering* 3719 Benson Drive , Raleigh, NC 27609
Monitoring Performers	EMH&T, Inc. 5500 New Albany Road, Columbus, OH 43054
Stream Monitoring POC	Warren E. Knotts, P.G., EMH&T
Vegetation Monitoring POC	Holly Blunck, EMH&T
*Contact:	Jim Halley at The John R. McAdams Company, Inc 2905 Meridian Parkway, Durham, NC 27713

Table V. Project Background Table	
Bailey Fork Stream Restoration / EEP Project No. D04006-02	
Project County	Burke
Drainage Area-Upper	4.9 sq mi
Drainage Area-Lower	5.5 sq mi
Drainage Area-UT1	0.55 sq mi
Drainage Area-UT2	0.98 sq mi
Drainage Impervious Cover Estimate	10%
Stream Order	2nd
Physiographic Region	Inner Piedmont
Ecoregion	Northern Inner Piedmont
Rosgen Classification of As-built	E/C type
Dominant Soil Types	Colvard sandy loam Sal's Branch, Whites Creek, S. Muddy Birchfield, S. Muddy Tributary 4
Reference Site ID	
USGS HUC for Project and Reference	03050101
NCDWQ Sub-basin for Project and Reference	03-08-31
NCDWQ Classification for Project and Reference	C
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	No
Reason for 303d listing or stressor	N/A
% of project easement fenced	20%

*Data for Table V was derived from information from reports produced by Natural Systems Engineering.

D. Monitoring Plan View

The monitoring plan view is included as Figure 2. The information shown in Figure 2 is derived entirely from the As-Built stream plan provided with the approved Mitigation Plan report. In-stream structures shown on the plan view have been verified by the stream restoration designer/contractor based on field reconnaissance. The monitoring plan view also depicts the locations of each monumented cross-section, vegetation plot, crest gage and photo point that are part of the five year monitoring effort for this project.

BAILEY FORK STREAM RESTORATION

FIGURE 2A - INDEX MAP







N.C. ECOSYSTEM ENHANCEMENT PROGRAM

Date: December, 2007


Scale: 1" = 60'

Job No: 2006-1626

LEGEND

-  Root Wad
-  Step-Cross Vane
-  "J" Hook
-  Rock Channel Sill
-  Log Channel Sill
-  Riffle

Base map and structure locations are shown per the as-built plan completed by Natural Systems Engineering in Nov. 2007.



I:\CH\DATA2\ENVIROM\PROJECT\20061626\ENVA\DWG\FIGURE_2A-E(REVISED).DWG-FIG 2A> - NO XREFS - LAST SAVED BY JCRAMER [12/16/2007 2:49:07 PM] - PLOTTED BY JCRAMER [1/24/2008 12:57:20 PM]

BAILEY FORK STREAM RESTORATION

FIGURE 2B

N.C. ECOSYSTEM ENHANCEMENT PROGRAM

Date: December, 2007

Scale: 1" = 60'


Job No: 2006-1626

LEGEND

- Vegetation Plot
- Photo Point
- Cross Section
- Crest Gauge

N/F
 DAVID STROUP & WF
 DB. 225 PG. 58

N/F
 CHARLES TALBERT
 DB. 1322 PG. 157
 PB. 4 PG. 29



I:\PROJECTS\2006\1626\ENVIRON\PROJECT\20061626\DWG\FIGURE 2A-F(REVISED).DWG-CFG.2B> - NO XREFS - LAST SAVED BY JCRAMER [11/13/2007 2:44:58 PM] - PLOTTED BY JCRAMER [11/13/2007 2:57:12 PM]

BAILEY FORK STREAM RESTORATION

FIGURE 2C

N.C. ECOSYSTEM ENHANCEMENT PROGRAM

Date: December, 2007

Scale: 1" = 60'


Job No: 2006-1626

LEGEND

- Vegetation Plot
- Photo Point
- Cross Section
- Crest Gauge

N/F
JAYNES GLADYS
PROPST
DB. 225 PG. 59

HORIZONTAL SCALE



\\C:\DATA\2\ENVIRON\PROJECT\20061626\DWG\FIGURE_2A-E(REVISED).DWG-FIG. 2C - NO XREFS - LAST SAVED BY JCRAMER [11/13/2007 2:44:58 PM] - PLOTTED BY JCRAMER [11/13/2007 2:56:56 PM]

BAILEY FORK STREAM RESTORATION

FIGURE 2D





N.C. ECOSYSTEM ENHANCEMENT PROGRAM

Date: December, 2007



Scale: 1" = 60'

Job No: 2006-1623

LEGEND

-  Vegetation Plot
-  Photo Point
-  Cross Section
-  Crest Gauge

N/F
 CHARLIE DUVAL
 DB. 841 PG. 1650



PERMANENT BENCHMARK
 ELEVATION 1045.53 FT.



BAILEY FORK STREAM RESTORATION


FIGURE 2E

N.C. ECOSYSTEM ENHANCEMENT PROGRAM

Date: December, 2007

Scale: 1" = 60'


Job No: 2006-1626



LEGEND

- ⊕ Vegetation Plot
- △ Photo Point
- △ — △ Cross Section
- Crest Gauge

N/F
 CRYSTAL & JIMMA
 SMITH
 DB. 592 PG. 164



\\C:\HDDATA2\ENVIRO\PROJECT\20061626\DWG\FIGURE 2A--(REVISED)\DWG-FIG. 2E-- NO ARRETS -- LAST SAVED BY JCRAMER [11/13/2007 2:44:58 PM] -- PLOTTED BY JCRAMER [11/13/2007 2:56:30 PM]

III. PROJECT CONDITION AND MONITORING RESULTS

A. Vegetation Assessment

1. Soil Data

Soils present in the riparian area adjacent to Bailey Fork are characteristic of those found in alluvial landforms within the Northern Inner Piedmont ecoregion of North Carolina. Colvard sandy loam soils are mapped within the floodplain and immediately adjacent to the stream channels on the project site. Colvard soils are formed in loamy alluvial deposits, and are nearly level, very deep, and well-drained or moderately well-drained.

Other soils within the project's vicinity include Fairview sandy clay loam and Unison fine sandy loam, which are mapped on adjacent slopes and terraces. No hydric soils were mapped within the project corridor.

Data on the soils series found within and near the project site is summarized in Table VI.

Table VI. Preliminary Soil Data Bailey Fork Stream Restoration / EEP Project No. D04006-02					
Series	Max. Depth (in.)	% Clay on Surface	K¹	T²	% Organic Matter
Colvard sandy loam	60+	8-18	0.24	5	1-2
Fairview sandy clay loam	60+	20-35	0.24	5	0.5-1
Unison fine sandy loam	60+	12-20	0.24	5	0.5-1

Data for Table VI was derived from information from reports produced by Natural Systems Engineering.

¹Erosion Factor K indicates the susceptibility of a soil to sheet and rill erosion, ranging from 0.05 to 0.69.

²Erosion Factor T is an estimate of the maximum average annual rate of soil erosion by wind or water that can occur without affecting crop productivity, measured in tons per acre per year.

2. Vegetative Problem Areas

Vegetative Problem Areas are defined as areas either lacking vegetation or containing populations of exotic vegetation. Each problem area identified during each year of monitoring is summarized in Table VII. Photographs of the vegetative problem areas are shown in Appendix A.

Table VII. Vegetative Problem Areas Bailey Fork Stream Restoration / EEP Project No. D04006-02			
Feature/Issue	Station # / Range	Probable Cause	Photo #
Invasive Population	Throughout: See VPA Plan View	Sericea lespedeza: encroachment from pasture	VPA 1
	7+25 Upper	Kudzu; encroachment from roadside ditches	
Bare Bank	12+50 – 12+70 UT2	Sparse vegetation along left bank due to unknown disturbance	VPA 2
Other	7+00 – 10+50 UT2	Adjacent landowner mowing within easement on left bank	VPA 3

The first vegetative problem is the spread of a nonnative species, sericea lespedeza. This species is a common component of pasture mixes, and as this project is adjacent to pasture lands, it likely spread into the project area from the surrounding landscape. This species is present throughout the project corridor. Management for this species in 2009 included the continuation of herbicide treatments, begun in the fall of 2008. Further spraying will be conducted throughout the monitoring period as deemed necessary to enhance survival of the planted species. Since this species is being actively managed by herbicide treatment, and the woody stem counts are meeting performance standards, sericea lespedeza is considered a vegetative problem of low concern at this time.

A very minor population of kudzu (*Pueraria montana*) was identified near Vegetation Plot #5. While the population of this species remains too small to have an impact on the desired vegetation at this time, it will be treated with herbicide to control the spread of this invasive species.

An additional problem area noted in Year 4 included a section along UT2 with sparse vegetation along the stream banks. The vegetation along the left bank was damaged or destroyed by an unknown source. Since this area has previously had adequate vegetation, and because the banks are not denuded, it is expected that the vegetation will recover on its own. This is therefore an area of low concern with no anticipated management necessary.

The final problem area along UT2 concerns mowing inside the easement by an adjacent landowner. Previous to the Year 4 monitoring site visit, a path had been mowed along both the UT2 and Lower Bailey stream corridors; this mowing was halted and the vegetation had recovered at the time of the September monitoring site visit. At the time of the vegetation monitoring, mowing is limited to the left bank of UT2 adjacent to the landowner's property. The landowner has been informed of the easement boundary, which has been demarcated by fencing to prevent further encroachment.

3. Vegetation Problem Area Plan View

The location of each vegetation problem area is shown on the vegetative problem area plan view included in Appendix A. Each problem area is color coded with yellow for areas of low concern (areas to be watched) or red for high concern (areas where maintenance is warranted).

4. Stem Counts

A summary of the stem count data for each species arranged by plot is shown in Table VIII. Table VIIIa provides the survival information for planted species, while Table VIIIb provides the total stem count for the plots, including all planted and recruit stems. This data was compiled from the information collected on each plot using the *CVS-EEP Protocol for Recording Vegetation, Version 4.0*. Additional data tables generated using the CVS-EEP format are included in Appendix A. All vegetation plots are labeled as VP in Figure 2.

Table VIIIa. Stem counts for each species arranged by plot - planted stems. Bailey Fork Stream Restoration / EEP Project No. D04006-02																	
Species	Plots										Year 1 Totals	Year 2 Totals	Year 3 Totals	Year 4 Totals	Survival %		
	1	2	3	4	5	6	7	8	9	10							
Shrubs																	
<i>Alnus serrulata</i>			3									1	1	1	3	100	
<i>Cephalanthus occidentalis</i>												3	3	0	0	0	
<i>Cornus amomum</i>	1			6	1		1	3	3	2		9	9	16	17	100	
<i>Rosa palustris</i>	2											2	2	2	2	100	
Trees																	
<i>Betula nigra</i>			4									0	0	0	4	100	
<i>Fraxinus pennsylvanica</i>	3				2							0	0	1	5	100	
<i>Liriodendron tulipifera</i>	1			2		4	3					15	4	8	10	67	
<i>Malus sp.</i>	1											0	0	1	1	100	
<i>Nyssa sylvatica</i>	1											0	0	1	1	100	
<i>Platanus occidentalis</i>	4	1	8	4			5			10		35	30	31	32	91	
<i>Quercus alba</i>				2								0	0	0	2	100	
<i>Quercus michauxii</i>						1			2			0	0	0	3	100	
<i>Quercus pagoda</i>	1	9					3	8	4	1		31	28	23	26	84	
<i>Quercus phellos</i>		4	4	4		1	2	2		2		9	5	8	19	100	
<i>Salix nigra</i>			1									1	0	0	1	100	
Totals	14	14	20	18	3	6	14	13	9	15		106	82	92	126	100	
Live Stem Density	567	567	810	729	122	243	567	527	365	608							
Average Live Stem Density	510																

Table VIIIb. Stem counts for each species arranged by plot - all stems. Bailey Fork Stream Restoration / EEP Project No. D04006-02										
Species	Plots									
	1	2	3	4	5	6	7	8	9	10
Shrubs										
<i>Alnus serrulata</i>		1	3							
<i>Cephalanthus occidentalis</i>										
<i>Cornus amomum</i>	1			6	1		1	3	3	2
<i>Cornus sp.</i>										1
<i>Rhus sp.</i>		11		2						
<i>Rosa palustris</i>	3									
Trees										
<i>Acer negundo</i>							2			
<i>Acer rubrum</i>		3	29				15	4		1
<i>Betula nigra</i>			10							
<i>Fraxinus pennsylvanica</i>	3				2					
<i>Liriodendron tulipifera</i>	1		19	2		5	5	1		5
<i>Malus sp.</i>	1									
<i>Nyssa sylvatica</i>	1									
<i>Pinus sp.</i>			44		5		5			4
<i>Platanus occidentalis</i>	4	1	9	4			6			11
<i>Quercus alba</i>				2						
<i>Quercus michauxii</i>						1			2	
<i>Quercus pagoda</i>	1	9					3	8	4	1
<i>Quercus phellos</i>		4	4	4		2	2	2		2
<i>Salix nigra</i>			5							
Totals	15	29	123	20	8	8	39	18	9	27
Live Stem Density	608	1175	4982	810	324	324	1580	729	365	1094
Average Live Stem Density	1199									

The average stem density of planted species for the site exceeds the minimum criteria of 320 stems per acre after three years and the allowable 10% mortality for 288 stems/acre after 4 years. Two individual plots have stem densities below the minimum. Plot #6 was disturbed during remedial maintenance activity on the stream banks between monitoring in Years 1 and 2; stems have been planted in this plot, increasing the stem count in Years 3 and 4. Plot #5 was damaged by pasture mowing in Year 1; planted stems have subsequently been added to this plot, increasing the stem count over the original monitoring period. In addition, a substantial number of recruit stems have been found in all plots. The recruit stems more than double the total stem density across the site, and bring all plots into compliance with both the Year 3 and the Year 4 minimum criteria.

Remedial tree plantings have been conducted throughout the monitoring period. These were intended to bring deficient areas of the site back into compliance with the 320 stems per acre minimum. In the spring of 2009, the following species were planted across the project site:

<u>Scientific name</u>	<u>Common Name</u>
<i>Aronia arbutifolia</i>	Red chokeberry
<i>Alnus incana</i>	Speckled alder
<i>Ilex verticillata</i>	Winterberry
<i>Cornus amomum</i>	Silky dogwood
<i>Platanus occidentalis</i>	Sycamore
<i>Liriodendron tulipifera</i>	Tulip poplar
<i>Quercus bicolor</i>	Swamp white oak
<i>Quercus velutina</i>	Black oak

The remedial plantings have resulted in a net gain of woody stems for the entire site, as exhibited in the yearly total presented in Table VIIIa, and the achievement of the minimum performance standard.

5. Vegetation Plot Photos

Vegetation plot photos are provided in Appendix A.

B. Stream Assessment

1. Hydrologic Criteria


A network of four crest-stage stream gages was installed on the project site, one on each of the stream reaches. The locations of the crest-stage stream gages are shown on the monitoring plan view (Figure 2). One bankfull event was documented for the site, as reported in the Mitigation As-Built Report. Additional events were recorded in Year 2, and listed in Table IX. Photographs of the crest gages are shown in Appendix B.

Date of Data Collection	Date of Occurrence	Method	Photo #
10/31/05	10/7/05-10/8/05	Photographs; Stream Gage Data	In Mitigation Plan
7/19/07	Unknown	Crest Gage 1 on UT1	BF 1
10/17/07	9/14/07-9/15/07*	Crest Gage 4 on Lower Bailey	BF 2
9/21/09	8/27/08*	Four crest gages across the site	BF 3,4,5,6


*Date is approximate; based on a review of recorded rainfall data

In September 2009, the crest gage on Upper Bailey Fork registered a bankfull event at a level of 11.5” above the bottom of the crest gage, while the crest gage on Lower Bailey Fork documented an event at a level of 9.25” above the bottom of the gage. The crest gages on the unnamed tributaries to Bailey Fork also documented a bankfull event, at a height of 11” above the bottom of the crest gage on UT1 and 13” above the bottom of the crest gage on UT2. These crest gages are set at or above the bankfull elevation of each stream channel.

The probable date for the most recently documented bankfull event was after the rain events that occurred on August 26 and August 27, 2008. On these dates, rainfall as recorded in Morganton, NC totaled 3.88 inches, with 2.31” of precipitation on August 26 and 1.57” of precipitation on August 27. As this was the largest precipitation event of significance since the previous documentation in October 2007, this is likely the bankfull event recorded by the series of crest gages. This corresponds to a high discharge event on August 27 as recorded at USGS Gage 02140991 at Arneys Store in Morganton, NC, which lies approximately 15 miles north of the project site. Other large precipitation events occurred on December 10 and 11, 2008, with a total precipitation of 2.45 inches over the two days, January 6 and 7, 2009, with a total precipitation of 2.47 inches over the two day period, and May 27, 2009, with a total precipitation of 3.6 inches on one day. The discharge and gage height recorded at the Arneys Store station are shown on the hydrographs below.



USGS Surface-Water Daily Data for North Carolina
<http://waterdata.usgs.gov/nc/nwis/dv?>



USGS Surface-Water Daily Data for North Carolina
<http://waterdata.usgs.gov/nc/nwis/dv/>

The documentation provided by the onsite crest gage network in Year 4 provided the second monitoring year with a bankfull discharge event. No additional bankfull events are required to be documented for this project for the remainder of the monitoring period.

2. Stream Problem Areas

A summary of the areas of concern identified during the visual assessment of the stream for each year of monitoring is included in Tables Xa through Xd.

Table Xa. Stream Problem Areas – Year 1 Bailey Fork Stream Restoration / EEP Project No. D04006-02			
Feature Issue	Station Numbers	Suspected Cause	Photo Number
Aggradation	4+00 - 4+25 Upper	Lateral bar; bank material moving	SPA 1 (Year 1 Report)
	1+50 - 2+00 Upper	Lateral bar; bank material moving	
Bank failure	9+00 Lower	Rootwad causing reverse circulation leading to downstream bank scour and undercutting	SPA 2 (Year 1 Report)
	8+00 Lower	Large boulder fell out of bank; bank undercutting	
	11+50 Upper	Bank armor has fallen, undercutting	
Bank scour	11+80 - 12+50 Upper	Coir matting has fallen, bank erosion; deposition downstream	SPA 3 (Year 1 Report)
	10+25 Upper	Rootwad causing reverse circulation leading to downstream bank scour and undercutting	
	3+50 Upper	Channel is over widened, bank is slumping	
Stressed/failing structure	5+60 UT2	Embedded rock sill; channel is stable	SPA 4 (Year 1 Report)
	2+50 UT2	Embedded cross-vane; channel is stable	
	1+25 UT2	Embedded J-hook; channel is stable	
	14+75 Upper	Partially embedded J-hook; channel is stable	
	13+00 Upper	Embedded J-hook; channel is stable	
	10+60 UT1	Embedded rock sill ; channel is stable	
	3+25 UT1	Partially embedded J-hook; channel is stable	
	0+50 UT1	Embedded J-hook; channel is stable	
0+25 UT1	Embedded rock sill ; channel is stable		
Other	7+00 UT1	Sinkhole adjacent to channel; piping water	SPA 5 (Year 1 Report)

Table Xb. Stream Problem Areas – Year 2 Bailey Fork Stream Restoration / EEP Project No. D04006-02			
Feature Issue	Station Numbers	Suspected Cause	Photo Number
Aggradation	1+50 - 2+00 Upper	Point bar; vegetated and stable	SPA 1, SPA 2 (Year 2 Report)
	1+75 Lower	Mid-channel bar	
Bank scour	3+50 Upper	Channel overwidened, left bank is slumping, W/D too high resulting in aggradation.	SPA 3, SPA 4 (Year 2 Report)
Stressed/failing structure	5+60 UT2	Embedded rock sill; channel is stable	SPA 5, SPA 6 (Year 2 Report)
	2+50 UT2	Embedded cross-vane; channel is stable	
	1+25 UT2	Embedded J-hook; channel is stable	
	14+75 Upper	Partially embedded J-hook; channel is stable	
	13+00 Upper	Embedded J-hook; channel is stable	
	2+50 Upper	Embedded J-hook; channel is stable	
	12+00 UT1	Embedded rock sill; channel is stable	
	10+60 UT1	Embedded rock sill ; channel is stable	
	3+25 UT1	Partially embedded J-hook; channel is stable	
	2+00 UT1	Embedded J-hook; channel is stable	
0+50 UT1	Embedded J-hook; channel is stable		
Other	7+00 UT1	Sinkhole adjacent to channel; has improved since the previous year due to floodplain deposition	

Table Xc. Stream Problem Areas – Year 3 Bailey Fork Stream Restoration / EEP Project No. D04006-02			
Feature Issue	Station Numbers	Suspected Cause	Photo Number
Aggradation	1+50 - 2+00 Upper	Point bar; vegetated and stable	SPA 1, 2 (Year 3 Report)
	1+75 Lower	Mid-channel bar; vegetated and stable	
	6+30 UT1	Embedded rock sill; channel is stable	
	8+00 UT1	Embedded J-hook; channel is stable	
Bank scour	3+50 Upper	Slumping on left bank; heavily vegetated, channel is stable	SPA 3, 4, 5 (Year 3 Report)

Table Xd. Stream Problem Areas – Year 4 Bailey Fork Stream Restoration / EEP Project No. D04006-02			
Feature Issue	Station Numbers	Suspected Cause	Photo Number
Aggradation	2+00 Lower	Bar forming along left bank; likely the remnants of the mid-channel bar formerly at station 1+75; vegetated and stable	SPA 1, 2, 3
	1+80 UT1	Embedded rock sill; channel is stable	
	2+95 UT1	Embedded rock sill; channel is stable	
	4+15 UT1	Embedded rock sill; channel is stable	
	8+00 UT1	Embedded J-hook; channel is stable	
	13+80 UT1	Bar forming along right bank; vegetated and stable	
Bank scour	5+50 Upper	Scour on right bank upstream of J-hook on left bank	SPA 4, 5
	8+80 – 9+00 Lower	Slumping on right bank underneath erosion matting	

Several features have been removed from the stream problem areas tables of previous monitoring years. The majority of these areas were structures that have been embedded throughout the monitoring period. However, the stream channels remain stable in these areas. Once the channel has remained stable throughout two consecutive years of monitoring, the structures are no longer considered problem areas and are removed from the table. The only feature remaining on the Year 4 table from previous monitoring years is the J-hook at station 8+00 on UT1. The channel has remained stable in this area for two consecutive years; it is therefore anticipated that this feature will be removed from the table after the next year of monitoring.

Five additional areas of aggradation were noted in Year 4. Three structures along UT1 were noted to have been affected by aggradation for the first time in 2009. Sand is the dominant streambed substrate in the project reaches, and as such, sediment deposition over the noted structures is attributed to high sediment supply readily available to UT1 upstream in the contribution watershed. Because the issue for these structures arises from depositional trends, rather than a concern with the physical structure, these areas are listed in the table as aggradation issues, not failed structures. It is noted that at all locations on UT1 where the structures are embedded, the channel and stream banks are stable. The other two areas of noted aggradation involved sand bars that are forming along the edge of the stream channel, one each on UT1 and the Lower Bailey Fork mainstem. The bar on Lower Bailey Fork is assumed to be the remnant of

a former bar located at near station 1+75, which was not present during the Year 4 visual assessment. In both circumstances, the bars are heavily vegetated and appear to be stable.

The other category of potential problem areas remaining in Year 4 is limited to two isolated areas of minimal bank scour. A small scour hole has formed on the right bank of Upper Bailey Fork near station 5+50. The banks on either side of the bank scour are covered by herbaceous vegetation. In addition, a large shrub is located adjacent to the scour hole, which is acting to protect the floodplain and prevent the erosion from spreading further into the banks. The bank scour located on Lower Bailey Fork is located in an area where minor bank slumping is occurring on the right bank of the channel. The riparian corridor along this bank is also densely vegetated with shrubs and herbaceous species. Because both of these areas are small in size, they are considered low concern and will be watched for further development through the next year of monitoring.

There were a few areas along the stream reaches where debris had collected in riffles and engineered structures, causing blockages to the stream flow. This was particularly evident along Upper Bailey Fork. The debris included small pine branches, and further investigation concluded that the debris was a result of beaver activities in the upstream portions of the project. The debris has been removed and the stream flows have returned to normal conditions; these areas were therefore not included in the problem area table.

3. Stream Problem Areas Plan View

The location of each structural problem area is shown on the stream problem area plan view included in Appendix B. Each problem area is color coded with yellow for areas of low concern (areas to be watched) or red for high concern (areas where maintenance is warranted).

4. Stream Problem Areas Photos

Photographs of the stream problem areas noted in Table Xd are included in Appendix B.

5. Fixed Station Photos

Photographs were taken at each established photograph station on September 15, 2009. These photographs are provided in Appendix B.

6. Stability Assessment Table

The visual stream assessment was performed to determine the percentage of stream features remaining in a state of stability after the first year of monitoring. A summary of the visual assessment for each reach is included in Table XIa through Table XIId. This summary was compiled from the more comprehensive Table B1, included in Appendix B. Each of the structures shown on the as-built plans were assessed during monitoring and reported in the tables.

**Table XIa. Categorical Stream Feature Visual Stability Assessment
Bailey Fork Stream Restoration / EEP Project No. D04006-02
Segment/Reach: Upper**

Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
A. Riffles¹	100%	87%	87%	87%	87%	
B. Pools²	100%	88%	88%	84%	100%	
C. Thalweg	100%	100%	100%	100%	100%	
D. Meanders	100%	91%	98%	98%	100%	
E. Bed General	100%	98%	98%	98%	100%	
F. Vanes / J Hooks etc.³	100%	97%	96%	96%	96%	
G. Wads and Boulders⁴	N/A	N/A	N/A	N/A	N/A	

**Table XIb. Categorical Stream Feature Visual Stability Assessment
Bailey Fork Stream Restoration / EEP Project No. D04006-02
Segment/Reach: Lower**

Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
A. Riffles¹	100%	100%	100%	100%	98%	
B. Pools²	100%	100%	100%	100%	100%	
C. Thalweg	100%	100%	100%	100%	100%	
D. Meanders	100%	91%	100%	100%	96%	
E. Bed General	100%	100%	99%	99%	98%	
F. Vanes / J Hooks etc.³	100%	100%	100%	100%	100%	
G. Wads and Boulders⁴	N/A	N/A	N/A	N/A	N/A	

**Table XIc. Categorical Stream Feature Visual Stability Assessment
Bailey Fork Stream Restoration / EEP Project No. D04006-02
Segment/Reach: UT1**

Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
A. Riffles¹	100%	93%	92%	92%	90%	
B. Pools²	100%	89%	87%	86%	86%	
C. Thalweg	100%	100%	100%	100%	100%	
D. Meanders	100%	100%	100%	100%	100%	
E. Bed General	100%	100%	100%	98%	99%	
F. Vanes / J Hooks etc.³	100%	97%	97%	95%	94%	
G. Wads and Boulders³	100%	100%	100%	100%	100%	

**Table XIId. Categorical Stream Feature Visual Stability Assessment
Bailey Fork Stream Restoration / EEP Project No. D04006-02
Segment/Reach: UT2**

Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
A. Riffles¹	100%	100%	89%	100%	100%	
B. Pools²	100%	96%	86%	93%	90%	
C. Thalweg	100%	100%	100%	100%	100%	
D. Meanders	100%	100%	100%	100%	98%	
E. Bed General	100%	100%	100%	100%	100%	
F. Vanes / J Hooks etc.³	100%	95%	95%	95%	95%	
G. Wads and Boulders⁴	N/A	N/A	N/A	N/A	N/A	

¹Riffles are assessed using the longitudinal profile. A riffle is determined to be stable based on a comparison of location and elevation with respect to the as-built profile.

²Pools are assessed using the longitudinal profile. A pool is determined to be stable based on a comparison of location and elevation with respect to the as-built profile and a consideration of appropriate depth.

³Physical structures such as vanes, J-hooks, and root wads are assessed using the as-built plan sheets to define the location of such features. A structure is considered stable if the feature remains functional in the same location as shown in the as-built plan.

⁴Those features not included in the stream restoration were labeled N/A. This includes structures such as rootwads and boulders.

The visual stream stability assessment revealed that the majority of in-stream structures are functioning as designed and built on the project reaches. The structures identified as problematic on Upper Bailey Fork and Tributaries UT1 and UT2 were vanes/J-hooks, each of which has become embedded in sand size sediment. However, the channel is stable at each location where aggradation has covered a structure. The percentage of embedded features has remained relatively similar throughout the monitoring years, with minor increases in Year 4 due to aggradation on the upstream portion of UT1. A few point bars have also formed within Upper and Lower Bailey Fork, resulting in the percentages for the Bed General category in the preceding tables.

As a result of the streambank maintenance that occurred along upper and lower Bailey Fork in Year 2 during August 2007, each meander that was in an unstable state during Year 1 was repaired and remained stable in Year 4. One meander was found in a limited state of erosion on each of Lower Bailey Fork and UT2, neither of which was considered to be worthy of maintenance at this time.

All of the stream reaches were noted to have either pools or riffles that were not performing as intended based on the as-built conditions. On both the Upper and Lower reaches of Upper Bailey Fork, pool depths appear to have increased over the Year 3 conditions; all of these are now considered stable and of adequate depth. The unstable riffles on Upper Bailey Fork are associated with embedded features that have remained in this state throughout the monitoring period. One riffle on Lower Bailey Fork appeared to have shifted; all other riffles were present and functioning as intended.

The pools and riffles along reaches UT1 and UT2 that were determined to be unstable are the result of aggradation along these reaches. As on Upper Bailey Fork, the unstable riffles along

UT1 are associated with embedded features. Several pools along this reach have also become filled with fine sediments, resulting in shallow pools, a few of which have lost function as pool features. One pool along UT2 has also become too shallow as a result of aggradation to be considered a pool feature. As mentioned previously, sand is a dominant substrate in the watershed. As such, a high sediment supply is readily available for the project reaches, and the depositional trends seen in the project reaches is anticipated as a natural component of the system, rather than a concern with the physical structure of the project.

7. Quantitative Measures

Graphic interpretations of cross-sections, profiles and pebble counts are provided in Appendix B. A summary of the baseline morphology for the site is included in Table XII for comparison with the monitoring data shown in the tables in the appendices. Geomorphic data in Table XII, except for Year 1 through Year 4 monitoring data, was provided by Natural Systems Engineering. Year 0 data presented in cross-sections and profiles, contained in Appendix B, were also provided by Natural Systems Engineering.

The stream pattern data provided for Year 1 through Year 4 is the same as the data provided from the As-Built survey, as pattern has not changed based on the yearly stream surveys and visual field assessments.

Bedform features continue to evolve along the restored reaches as shown on the long-term longitudinal profiles. Dimensional measurements of the monumented cross-sections remain stable when compared to as-built conditions, with one caveat. The Year 4 survey data did not extend to the full floodprone width; the more appropriate widths for Year 3 were therefore substituted for calculations of floodprone widths and entrenchment ratios in Year 4. The comparison of the As-Built, Year 3 and Year 4 long-term stream monitoring profile data show stability with minor changes from as-built conditions. Riffle lengths and slopes are generally stable, although a few have decreased slightly due to aggradation. Pool lengths are also generally stable, except for a slight decrease on UT1, which is also suspected to be due to aggradation. Pool to pool spacings are representative of reference reach conditions, and were generally stable except for minor increases due to slight shifts in the locations of the maximum pool depths or the loss of a pool due to aggradation. The exception to the pool to pool spacing trends is on UT1, where the spacing actually decreased. Aggradation along the upstream portion of this reach essentially filled in the pools to the degree that they have lost functionality. Therefore this area, which previously had large distances between pools, could not be included in the pool to pool spacing measurements.

The constructed riffles remain stable, with a median particle size ranging from fine gravel to very coarse gravel. The one exception is the particle distribution collected at Cross-Section 5, where the median particle size is cobble due to the cobble-sized material used in the construction of the cross-vane structure. The particle distribution for Cross-Section 5 in Year 4 falls within the range of distributions found in previous years. The pools substrate remained stable, with median particle sizes ranging from fine to medium sand based on Year 4 substrate analysis. Remedial maintenance work on the restored reaches is not warranted at this time.

Table XII. Baseline Geomorphic and Hydraulic Summary

Bailey Fork Stream Restoration / EEP Project No. D04006-02

Station/Reach: Upper {Long-Term Monitoring Profile Station 0+00 to 8+00 (800 feet)}

Parameter	Regional Curve Data			Reference Reach			Pre-Existing Condition			Design			As-Built XSs 5 & 8			Year 1 Sta. 0+00 - 8+00			Year 2 Sta. 0+00 - 8+00			Year 3 Sta. 0+00 - 8+00			Year 4 Sta. 0+00 - 8+00					
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med			
Drainage Area (mi ²)			4.90	0.14	1.70	0.92			4.90			4.90			4.90			4.90			4.90			4.90			4.90			
BF Width (ft)			25.10	7.35	10.80	9.08	19.90	26.47	23.19			28.00	28.20	37.70	32.95	29.07	30.94	30.01	28.89	36.63	32.76	28.77	36.74	32.76	28.96	38.50	33.73			
Floodprone Width (ft)				43.00	150.00	96.50	180.00	180.00	180.00			280.00	100.00	109.00	104.50	99.20	109.50	104.35	99.84	109.52	104.68	99.72	109.00	104.36	99.72	110.50	105.11			
BF Cross Sectional Area (ft ²)			63.62	9.10	20.70	14.90	67.37	71.69	69.53			65.00	71.70	81.80	76.75	77.68	102.22	89.95	77.14	89.37	83.26	76.82	90.98	83.90	75.00	97.40	86.20			
BF Mean Depth (ft)			2.53	1.30	2.10	1.70	2.71	3.38	3.05			2.30	2.30	2.30	2.30	2.67	3.30	2.99	2.44	2.67	2.56	2.48	2.67	2.58	2.53	2.59	2.56			
BF Max Depth (ft)				1.80	2.80	2.30	4.55	4.96	4.76			4.20	4.10	5.20	4.65	4.14	5.39	4.77	4.25	4.63	4.44	4.22	4.68	4.45	4.26	4.79	4.53			
Width/Depth (ft)			9.92	5.65	5.14	5.40	7.34	7.83	7.59			12.20	12.26	16.39	14.33	9.38	10.89	10.14	10.82	15.01	12.92	10.78	14.81	12.80	11.18	15.22	13.20			
Entrenchment Ratio				5.85	13.89	9.87	9.05	9.04	9.04			10.00	3.55	2.89	3.22	3.41	3.54	3.48	2.99	3.46	3.23	2.97	3.47	3.22	2.87	3.44	3.16			
Bank Height Ratio				0.70	1.00	0.85	1.80	2.10	1.95			1.00	1.00	1.10	1.05	1.00	1.10	1.05	1.10	1.15	1.13	1.05	1.12	1.09	1.00	1.00	1.00			
Wetted Perimeter (ft)			30.16	9.95	15.00	12.48	25.32	33.23	29.28			32.60	32.80	42.30	37.55	30.60	34.41	32.51	30.42	37.94	34.18	30.29	38.07	34.18	30.60	39.85	35.23			
Hydraulic Radius (ft)			2.11	0.91	1.38	1.15	2.66	2.16	2.41			1.99	1.93	2.19	2.06	2.54	2.97	2.76	2.36	2.54	2.45	2.39	2.54	2.47	2.44	2.45	2.45			
Pattern																														
*Channel Beltwidth (ft)				20.00	50.00	35.00	75.00	105.00	90.00	70.00	153.00	111.50	70.00	153.00	111.50	70.00	153.00	111.50	70.00	153.00	111.50	70.00	153.00	111.50	70.00	153.00	111.50	70.00	153.00	111.50
*Radius of Curvature (ft)				10.00	21.00	15.50	18.00	30.00	24.00	42.00	84.00	63.00	42.00	84.00	63.00	42.00	84.00	63.00	42.00	84.00	63.00	42.00	84.00	63.00	42.00	84.00	63.00	42.00	84.00	63.00
*Meander Wavelength (ft)				35.00	50.00	42.50	60.00	96.00	78.00	70.00	154.00	112.00	70.00	154.00	112.00	70.00	154.00	112.00	70.00	154.00	112.00	70.00	154.00	112.00	70.00	154.00	112.00	70.00	154.00	112.00
*Meander Width Ratio				2.00	21.80	11.90	3.20	3.60	3.40	2.50	5.50	4.00	2.50	5.50	4.00	2.41	4.95	3.72	2.42	4.18	3.40	2.43	4.16	3.40	2.42	3.97	3.31			
Profile																														
Riffle Length (ft)				3.00	26.40	14.70	15.00	67.80	41.40	23.80	68.00	45.90	23.80	68.00	45.90	5.60	24.00	12.70	13.40	23.75	17.77	10.67	43.75	20.36	9.34	38.38	19.71			
Riffle Slope (ft/ft)				0.0068	0.0700	0.0384	0.0086	0.0860	0.0473	0.0020	0.0035	0.0028	0.0020	0.0035	0.0028	0.0120	0.0456	0.0238	0.0045	0.0260	0.0173	0.0066	0.0247	0.0134	0.0023	0.0242	0.0078			
Pool Length (ft)				5.50	41.30	23.40	80.00	100.00	90.00	45.00	96.00	70.50	45.00	96.00	70.50	27.90	72.20	51.20	28.23	80.25	53.58	24.12	71.34	44.25	26.97	67.43	42.82			
Pool Spacing (ft)				16.00	70.00	43.00	81.00	211.00	146.00	95.00	224.00	159.50	95.00	224.00	159.50	56.00	167.00	98.20	49.12	109.70	75.59	34.26	101.86	68.19	30.08	89.22	58.94			
Additional Reach Parameters																														
**d50 (mm)				20.0	29.0	24.5	6.0	24.0	15.0				6.9	19.6	13.3			113.4			87.4			32.0			64.0			
**d84 (mm)				38.0	76.0	57.0	7.0	50.0	28.5			55.0	121.0	154.0	137.5			178.3			115.0			139.3			119.8			
Additional Reach Parameters																														
Valley Length (ft)				209	295	252.00			1108			1108			1108			1108			1108			1108			1108			
Channel Length (ft)				406	479	442.50			1383.0			1410.4			1543.0			1543.0			1543.0			1543.0			1543.0			
Sinuosity				1.9	1.6	1.8			1.1			1.3			1.4			1.4			1.4			1.4			1.4			
Water Surface Slope (ft/ft)				0.0044	0.0219	0.0132			0.0024			0.0025			0.0027			0.0019			0.0019			0.0020			0.0029			
BF Slope (ft/ft)				0.0044	0.0219	0.0132			0.0035			0.0033			0.0020			0.0017			0.0024			0.0020			0.0014			
Rosgen Classification			E	E4	E4	E4			E-F-G			E4/C4			C4			E4			C4			C4			C4			
*Habitat Index																														
*Macrobenthos																														

* Inclusion will be project specific and determined primarily by As-built monitoring plan/success criteria

Note: Blank fields = Historic project documentation necessary to provide these data were unavailable at the time of this report submission.

**Year 3 D50 and D84 are composite values from XS-5 & XS-7. This distribution best represents reach substrate composition. Riffle XS-5 D50 and D84 substrate composition (i.e., 110 mm & 164 mm) uncharacteristically classifies UBF as a large cobble, C3 stream type.

Note: Where only one measurement was taken, that value is posted in the "Med" column.

Table XII. Baseline Geomorphic and Hydraulic Summary

Bailey Fork Stream Restoration / EEP Project No. D04006-02

Station/Reach: Lower {Long-Term Monitoring Profile Station 0+00 to 8+00 (800 feet)}

Parameter	Regional Curve Data			Reference Reach			Pre-Existing Condition			Design			As-Built XS 12			Year 1 Sta 0+00 - 8+00			Year 2 Sta 0+00 - 8+00			Year 3 Sta 0+00 - 8+00			Year 4 Sta 0+00 - 8+00		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Dimension																											
Drainage Area (mi ²)			5.50	0.14	1.70	0.92			5.50			5.50			5.50			5.50			5.50			5.50			5.50
BF Width (ft)			26.02	7.35	10.80	9.08	19.90	37.42	28.66			30.00			31.50			32.36			32.71			32.89			31.76
Floodprone Width (ft)				43.00	150.00	96.50	70.00	143.33	70.00			250.00			106.00			104.21			104.81			104.22			104.22
BF Cross Sectional Area (ft ²)			67.85	9.10	20.70	14.90	78.11	95.26	86.69			75.00			81.40			81.42			83.19			85.00			75.58
BF Mean Depth (ft)			2.61	1.30	2.10	1.70	1.60	3.00	2.30			2.50			2.60			2.52			2.54			2.58			2.38
BF Max Depth (ft)				1.80	2.80	2.30	4.55	4.96	4.76			4.50			4.30			4.35			4.28			4.31			4.07
Width/Depth (ft)			9.97	5.65	5.14	5.40	5.88	9.77	7.83			12.00			12.12			12.84			12.88			12.75			13.34
Entrenchment Ratio				5.85	13.89	9.87	6.80	9.04	7.92			8.33			3.37			3.22			3.18			3.17			3.28
Bank Height Ratio				0.70	1.00	0.85	1.80	2.10	1.95			1.00			1.05			1.05			1.01			1.00			1.00
Wetted Perimeter (ft)			31.24	9.95	15.00	12.48	23.10	43.42	33.26			35.00			36.70			34.27			34.44			34.65			33.20
Hydraulic Radius (ft)			2.17	0.91	1.38	1.15	3.38	2.19	2.79			2.14			2.22			2.38			2.42			2.45			2.28
Pattern																											
*Channel Beltwidth (ft)				20.00	50.00	35.00	75.00	105.00	90.00	98.00	120.00	109.00	98.00	120.00	109.00	98.00	120.00	109.00	98.00	120.00	109.00	98.00	120.00	109.00	98.00	120.00	109.00
*Radius of Curvature (ft)				10.00	21.00	15.50	18.00	30.00	24.00	45.00	90.00	67.50	45.00	90.00	67.50	45.00	90.00	67.50	45.00	90.00	67.50	45.00	90.00	67.50	45.00	90.00	67.50
*Meander Wavelength (ft)				35.00	50.00	42.50	60.00	96.00	78.00	200.00	220.00	210.00	200.00	220.00	210.00	200.00	220.00	210.00	200.00	220.00	210.00	200.00	220.00	210.00	200.00	220.00	210.00
*Meander Width Ratio				2.00	21.80	11.90	3.20	3.60	3.40	3.27	4.00	3.63	3.11	3.81	3.46	3.03	3.71	3.37	3.00	3.67	3.33	2.98	3.65	3.31	3.09	3.78	3.43
Profile																											
Rifle Length (ft)				3.00	26.40	14.70	34.80	69.50	52.15	14.00	40.00	27.00	30.00	55.00	42.50	6.90	15.80	11.35	7.15	18.89	13.13	6.39	37.27	14.69	7.45	34.76	17.63
Rifle Slope (ft/ft)				0.0068	0.0700	0.0384	0.0070	0.0235	0.0153	0.0025	0.0070	0.0048	0.0013	0.0029	0.0021	0.0095	0.0447	0.0271	0.0021	0.0434	0.0196	0.0055	0.0426	0.0122	0.0024	0.0271	0.0114
Pool Length (ft)				5.50	41.30	23.40	27.20	60.00	43.60	20.00	45.00	32.50	50.00	100.00	75.00	27.70	54.10	40.90	14.85	52.77	29.93	14.39	37.52	26.48	16.14	42.21	26.62
Pool Spacing (ft)				16.00	70.00	43.00	110.00	110.00	110.00	50.00	85.00	67.50	110.00	140.00	125.00	50.60	141.60	113.28	24.71	114.76	48.61	24.67	117.79	52.01	31.03	144.00	62.07
Substrate																											
**d50 (mm)				20.0	29.0	24.5	6.0	24.0	15.0				6.9	19.6	13.3			46.1			41.8			58.6			58.2
**d84 (mm)				38.0	76.0	57.0	7.0	50.0	28.5			80.0	121.0	154.0	137.5			96.7			86.5			153.4			128.6
Additional Reach Parameters																											
Valley Length (ft)				209	295	252.00			920			920			920			920			920			920			920
Channel Length (ft)				406	479	442.50			1125.3			1174.1			1170.4			1170.4			1170.4			1170.4			1170.4
Sinuosity				1.9	1.6	1.8			1.2			1.3			1.3			1.3			1.3			1.3			1.3
Water Surface Slope (ft/ft)				0.0044	0.0219	0.0132			0.0049			0.0025			0.0028			0.0018			0.0019			0.0017			0.0031
BF Slope (ft/ft)				0.0044	0.0219	0.0132			0.0075			0.0033			0.0030			0.0018			0.0016			0.0015			0.0039
Rosgen Classification			E	E4	E4	E4			G4/F4			E4/C4			C4			C4			C4			C4			C4
*Habitat Index																											
*Macrobenthos																											

* Inclusion will be project specific and determined primarily by As-built monitoring plan/success criteria.
 Note: Blank fields = Historic project documentation necessary to provide these data were unavailable at the time of this report submission.
 **Years 1 through 4 data was derived using three riffle cross-sections out of the six total cross-sections from which pebble count data was collected. For this reach, XS 12 was the only riffle cross-section for which data was collected.
 Note: Where only one measurement was taken, that value is posted in the "Med" column.

Table XII. Baseline Geomorphic and Hydraulic Summary

Bailey Fork Stream Restoration / EEP Project No. D04006-02

Station/Reach: UT1 {Long-Term Monitoring Profile Station 0+00 to 8+00 (800 feet)}

Parameter	Regional Curve Data			Reference Reach			Pre-Existing Condition			Design			As-Built XSs 1 & 3			Year 1 Sta. 0+00 - 8+00			Year 2 Sta. 0+00 - 8+00			Year 3 Sta. 0+00 - 8+00			Year 4 Sta. 0+00 - 8+00					
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med			
Drainage Area (mi ²)			0.54	0.14	1.70	0.92			0.54			0.54			0.54			0.54			0.54			0.54			0.54			
BF Width (ft)			10.93	7.35	10.80	9.08	19.90	26.47	23.19			14.00	16.60	27.40	22.00	14.43	17.76	16.10	14.69	16.26	15.48	15.32	15.75	15.54	14.97	16.45	15.71			
Floodprone Width (ft)				43.00	150.00	96.50	180.00	180.00	180.00	65.00	120.00	92.50	64.40	74.00	69.20	63.78	72.92	68.35	58.45	74.45	66.45	74.45	105.00	89.73	74.45	105.00	89.73			
BF Cross Sectional Area (ft ²)			14.30	9.10	20.70	14.90	67.37	71.69	69.53			17.50	15.40	27.40	21.40	12.60	15.45	14.03	13.03	16.08	14.56	12.99	15.15	14.07	10.88	16.42	13.65			
BF Mean Depth (ft)			1.30	1.30	2.10	1.70	2.71	3.38	3.05			1.30	0.56	1.73	1.15	0.87	0.87	0.87	0.89	0.99	0.94	0.85	0.96	0.91	0.73	1.00	0.87			
BF Max Depth (ft)				1.80	2.80	2.30	4.55	4.96	4.76			1.80	1.80	3.00	2.40	1.66	1.98	1.82	1.66	2.03	1.85	1.70	1.98	1.84	1.64	2.08	1.86			
Width/Depth (ft)			8.41	5.65	5.14	5.40	5.88	9.77	7.83			10.77	15.84	29.64	22.74	16.59	20.41	18.50	16.42	16.51	16.47	16.41	18.02	17.08	16.45	20.51	18.48			
Entrenchment Ratio				5.85	13.89	9.87	6.80	9.04	7.92			6.61	2.70	3.88	3.29	3.59	5.05	4.32	3.59	5.07	4.33	4.86	6.67	5.77	4.97	6.38	5.68			
Bank Height Ratio				0.70	1.00	0.85	2.05	2.15	2.10			1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.05	1.03	1.00	1.02	1.01	1.00	1.00	1.00			
Wetted Perimeter (ft)			13.53	9.95	15.00	12.48	25.32	33.23	29.28			16.60	17.72	30.86	24.29	15.20	19.06	17.13	15.45	17.34	16.40	15.97	16.67	16.32	15.70	17.01	16.36			
Hydraulic Radius (ft)			1.06	0.91	1.38	1.15	2.66	2.16	2.41			1.05	0.87	0.89	0.88	0.81	0.83	0.82	0.84	0.93	0.89	0.81	0.91	0.86	0.69	0.97	0.83			
Pattern																														
*Channel Beltwidth (ft)				20.00	50.00	35.00	30.00	40.00	35.00	30.00	80.00	55.00	30.00	80.00	55.00	30.00	80.00	55.00	30.00	80.00	55.00	30.00	80.00	55.00	30.00	80.00	55.00	30.00	80.00	55.00
*Radius of Curvature (ft)				10.00	21.00	15.50	9.00	18.00	13.50	15.00	35.00	25.00	15.00	35.00	25.00	15.00	35.00	25.00	15.00	35.00	25.00	15.00	35.00	25.00	15.00	35.00	25.00	15.00	35.00	25.00
*Meander Wavelength (ft)				35.00	50.00	42.50	48.00	60.00	54.00	55.00	100.00	77.50	55.00	100.00	77.50	55.00	100.00	77.50	55.00	100.00	77.50	55.00	100.00	77.50	55.00	100.00	77.50	55.00	100.00	77.50
*Meander Width Ratio				2.00	21.80	11.90	2.80	3.70	3.25	2.10	5.70	3.90	2.10	5.70	3.90	2.08	4.50	3.42	2.04	4.92	3.55	1.96	5.08	3.54	2.00	4.86	3.50			
Profile																														
Riffle Length (ft)				3.00	26.40	14.70	34.80	69.50	52.15	14.00	40.00	27.00	4.00	37.00	14.22	4.70	28.60	15.70	5.02	26.34	14.17	9.28	25.32	18.00	6.61	19.84	9.89			
Riffle Slope (ft/ft)				0.0068	0.0700	0.0384	0.0070	0.0235	0.0153	0.0025	0.0070	0.0048	0.0010	0.1830	0.0020	0.0046	0.0645	0.0254	0.0097	0.0559	0.0259	0.0151	0.0646	0.0376	0.0030	0.0790	0.0199			
Pool Length (ft)				5.50	41.30	23.40	27.20	60.00	43.60	20.00	45.00	32.50	3.00	37.00	20.00	8.40	56.90	30.80	7.44	54.86	27.36	10.67	44.74	23.21	8.03	30.13	15.94			
Pool Spacing (ft)				16.00	70.00	43.00	110.00	110.00	110.00	50.00	85.00	67.50	22.00	88.00	50.00	39.77	120.50	64.00	27.83	81.86	55.23	17.11	106.45	55.93	12.49	100.87	34.63			
Substrate																														
**d50 (mm)				20.0	29.0	24.5	6.0	24.0	15.0				16.7	22.4	19.6															
**d84 (mm)				38.0	76.0	57.0	7.0	50.0	28.5			65.0	31.0	50.0	40.5															
Additional Reach Parameters																														
Valley Length (ft)				209	295	252.00			1225			1225			1225			1225			1225			1225			1225			
Channel Length (ft)				406	479	442.50			1648.1			1707.3			1758.1			1758.1			1758.1			1758.1			1758.1			
Sinuosity				1.9	1.6	1.8			1.3			1.4			1.4			1.4			1.4			1.4			1.4			
Water Surface Slope (ft/ft)				0.0044	0.0219	0.0132			0.0024			0.0025			0.0071			0.0047			0.0050			0.0069			0.0075			
BF Slope (ft/ft)				0.0044	0.0219	0.0132			0.0035			0.0033			0.0064			0.0046			0.0049			0.0069			0.0070			
Rosgen Classification				E	E4	E4	E4		G4/F4			E4/C4			C4			C4			C4			C4			C4			
*Habitat Index																														
*Macrobenthos																														

* Inclusion will be project specific and determined primarily by As-built monitoring plan/success criteria

Note: Blank fields = Historic project documentation necessary to provide these data were unavailable at the time of this report submission.

**Years 1 through 4 data were derived using three riffle cross-sections out of the six total cross-sections where pebble count data are collected per the site mitigation plan.. No data is reported, as only substrate samples at pool cross-sections were collected.

Note: Where only one measurement was taken, that value is posted in the "Med" column.

Table XII. Baseline Geomorphic and Hydraulic Summary

Bailey Fork Stream Restoration / EEP Project No. D04006-02

Station/Reach: UT2 {Long-Term Monitoring Profile Station 0+00 to 6+00 (600 feet)}

Parameter	Regional Curve Data			Reference Reach			Pre-Existing Condition			Design			As-Built XS-10			Year 1 Sta. 0+00 - 6+00			Year 2 Sta. 0+00 - 6+00			Year 3 Sta. 0+00 - 6+00			Year 4 Sta. 0+00 - 6+00					
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med			
Drainage Area (mi ²)			0.98	0.14	1.70	0.92			0.98			0.98			0.98			0.98			0.98			0.98			0.98			
BF Width (ft)			13.59	7.35	10.80	9.08			8.20			16.00			18.60			16.97			13.36			12.25			13.07			
Floodprone Width (ft)				43.00	150.00	96.50	12.00	150.00	81.00	60.00	180.00	120.00			67.00			67.00			67.15			58.18			58.18			
BF Cross Sectional Area (ft ²)			21.14	9.10	20.70	14.90			20.10			23.00			18.70			15.43			10.63			8.88			9.49			
BF Mean Depth (ft)			1.55	1.30	2.10	1.70			2.40			1.40			1.00			0.91			0.80			0.73			0.73			
BF Max Depth (ft)				1.80	2.80	2.30			3.50			2.00			1.90			1.55			1.28			1.20			1.39			
Width/Depth (ft)			8.77	5.65	5.14	5.40			3.42			8.00			18.60			18.65			16.70			16.78			17.90			
Entrenchment Ratio				5.85	13.89	9.87			9.88			7.50			3.60			3.95			5.03			4.75			4.45			
Bank Height Ratio				0.70	1.00	0.85			1.60			1.00			1.00			1.00			1.14			1.03			1.00			
Wetted Perimeter (ft)			16.69	9.95	15.00	12.48			13.00			18.80			20.60			17.41			13.98			12.68			13.38			
Hydraulic Radius (ft)			1.27	0.91	1.38	1.15			1.55			1.22			0.91			0.89			0.76			0.70			0.71			
Pattern																														
*Channel Beltwidth (ft)				20.00	50.00	35.00	30.00	33.00	31.50	34.00	91.20	62.60	34.00	91.20	62.60	34.00	91.20	62.60	34.00	91.20	62.60	34.00	91.20	62.60	34.00	91.20	62.60	34.00	91.20	62.60
*Radius of Curvature (ft)				10.00	21.00	15.50	15.00	18.00	16.50	24.00	40.00	32.00	24.00	40.00	32.00	24.00	40.00	32.00	24.00	40.00	32.00	24.00	40.00	32.00	24.00	40.00	32.00	24.00	40.00	32.00
*Meander Wavelength (ft)				35.00	50.00	42.50	66.00	78.00	72.00	56.00	104.00	80.00	56.00	104.00	80.00	56.00	104.00	80.00	56.00	104.00	80.00	56.00	104.00	80.00	56.00	104.00	80.00	56.00	104.00	80.00
*Meander Width Ratio				2.00	21.80	11.90	3.70	4.00	3.85	2.10	5.70	3.90	2.10	5.70	3.90	2.10	5.70	3.90	2.54	6.83	4.69	2.78	7.44	5.11	2.60	6.98	4.79			
Profile																														
Riffle Length (ft)				3.00	26.40	14.70	16.00	24.00	20.00	16.00	44.80	30.40	16.00	44.80	30.40	3.60	13.10	8.90	7.71	22.58	14.81	3.78	31.26	14.13	8.85	23.15	14.36			
Riffle Slope (ft/ft)				0.0068	0.0700	0.0384	0.0072	0.0650	0.0361	0.0020	0.0045	0.0033	0.0020	0.0045	0.0033	0.0080	0.0616	0.0259	0.0062	0.0108	0.0082	0.0048	0.0185	0.0087	0.0014	0.0177	0.0069			
Pool Length (ft)				5.50	41.30	23.40				22.40	48.00	35.20	22.40	48.00	35.20	12.50	53.10	29.00	14.10	48.32	31.78	12.38	47.41	24.26	15.39	47.70	25.52			
Pool Spacing (ft)				16.00	70.00	43.00				55.00	85.00	70.00	55.00	85.00	70.00	37.20	80.10	63.70	37.56	102.04	61.42	21.13	79.53	49.71	30.78	110.02	58.12			
Substrate																														
**d50 (mm)				20.0	29.0	24.5	6.0	24.0	15.0						2.0			45.0			38.5			4.9			4.4			
**d84 (mm)				38.0	76.0	57.0	7.0	50.0	28.5			48.0			62.0			173.5			107.7			50.9			70.1			
Additional Reach Parameters																														
Valley Length (ft)				209	295	252.00			860			860			860			860			860			860			860			
Channel Length (ft)				406	479	442.50			898.9			1181.6			1271.0			1271.0			1271.0			1271.0			1271.0			
Sinuosity				1.9	1.6	1.8			1.1			1.4			1.5			1.5			1.5			1.5			1.5			
Water Surface Slope (ft/ft)				0.0044	0.0219	0.0132			0.0024			0.0025			0.0051			0.0024			0.0030			0.0029			0.0055			
BF Slope (ft/ft)				0.0044	0.0219	0.0132			0.0035			0.0033			0.0047			0.0026			0.0028			0.0029			0.0050			
Rosgen Classification			E	E4	E4	E4			G4/F4			E4/C4			C4			C4			C4			C4			C4			
*Habitat Index																														
*Macrobenthos																														

* Inclusion will be project specific and determined primarily by As-built monitoring plan/success criteria

Note: Blank fields = Historic project documentation necessary to provide these data were unavailable at the time of this report submission.

**Years 1 through 4 data were derived using three riffle cross-sections out of the six total cross-sections where pebble count data are collected per the site mitigation plan. For this reach, XS-10 was the only riffle cross-section where data were collected.

Note: Where only one measurement was taken, that value is posted in the "Med" column.

Table XIII: Morphology and Hydraulic Monitoring Summary																				
Bailey Fork and Unnamed Tributaries Stream Restoration / EEP Project No. D04006-02																				
Reach: Bailey Fork UT-1																				
Parameter	Cross Section (Riffle 1)					Cross Section (Pool 2)					Cross Section (Riffle 3)					Cross Section (Pool 4)				
Dimension	MY 0	MY 1	MY 2	MY 3	MY 4	MY 0	MY 1	MY 2	MY 3	MY 4	MY 0	MY 1	MY 2	MY 3	MY 4	MY 0	MY 1	MY 2	MY 3	MY 4
BF Width (ft)	35.37	14.43	14.69	15.32	14.97	19.7	14.81	24.25	25.01	23.92	25.38	17.76	16.26	15.75	16.45	15.5	11.54	13.07	24.73	21.51
Floodprone Width (ft)	74	72.92	74.45	74.45	46.86	68	67.71	53.33	105	56.83	64.4	63.78	58.45	105	64.14	78	78.42	57.2	78	77.92
BF Cross Sectional Area (ft²)	19.98	12.6	13.03	12.99	10.88	18.18	10.35	18.62	19.23	16.92	29.11	15.45	16.08	15.15	16.42	20.18	9.13	9.17	13.96	11.01
BF Mean Depth (ft)	0.56	0.87	0.89	0.85	0.73	0.92	0.7	0.77	0.77	0.71	1.15	0.87	0.99	0.96	1	1.3	0.79	0.7	0.56	0.51
BF Max Depth (ft)	1.91	1.66	1.66	1.7	1.64	2.31	1.95	1.92	2.47	1.55	3.67	1.98	2.03	1.98	2.08	2.65	1.73	1.64	1.97	1.53
Width/Depth Ratio	63.16	16.59	16.51	18.02	20.51	21.41	21.16	31.49	32.48	33.69	22.07	20.41	16.42	16.41	16.45	11.92	14.61	18.67	44.16	42.18
Entrenchment Ratio	2.09	5.05	5.07	4.86	3.13	3.45	4.57	2.2	4.2	2.38	2.54	3.59	3.59	6.67	3.9	5.03	6.8	4.38	3.15	3.62
Bank Height Ratio	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
Wetted Perimeter (ft)	35.99	15.2	15.45	15.97	15.7	20.56	15.58	24.75	25.96	24.25	28.85	19.06	17.34	16.66	17.01	17.12	12.26	13.68	25.41	21.9
Hydraulic Radius (ft)	0.55	0.83	0.84	0.81	0.69	0.88	0.66	0.75	0.74	0.7	1.01	0.81	0.93	0.91	0.97	1.18	0.74	0.67	0.55	0.5
Substrate																				
D50 (mm)	*	*	*	*	*	0.63	0.22	0.21	0.24	0.33	*	*	*	*	*	*	*	*	*	*
D84 (mm)	**	**	**	**	**	1	0.45	0.45	1	0.52	**	**	**	**	**	**	**	**	**	**

Table XIII: Morphology and Hydraulic Monitoring Summary																				
Bailey Fork and Unnamed Tributaries Stream Restoration / EEP Project No. D04006-02																				
Reach: Bailey Fork Mainstem (Upper)																				
Parameter	Cross Section (Riffle 5)					Cross Section (Pool 6)					Cross Section (Pool 7)					Cross Section (Riffle 8)				
Dimension	MY 0	MY 1	MY 2	MY 3	MY 4	MY 0	MY 1	MY 2	MY 3	MY 4	MY 0	MY 1	MY 2	MY 3	MY 4	MY 0	MY 1	MY 2	MY 3	MY 4
BF Width (ft)	28.81	29.07	28.89	28.77	28.96	42.67	45.53	46.78	47	44.99	23.62	19.67	19.61	19.63	19.81	37.45	30.94	36.63	36.74	38.5
Floodprone Width (ft)	100	99.2	99.84	99.72	71.09	124	124.05	123.79	124.03	124.29	100	100.1	100	100	76.88	109	109	109	109	110.5
BF Cross Sectional Area (ft²)	72.81	77.68	77.14	76.82	75	112.06	107.45	104.83	99.89	92.13	49.26	47.85	46.71	47.56	40.24	86.65	102.22	89.37	90.98	97.4
BF Mean Depth (ft)	2.53	2.67	2.67	2.67	2.59	2.63	2.36	2.24	2.13	2.05	2.09	2.43	2.38	2.42	2.03	2.31	3.3	2.44	2.48	2.53
BF Max Depth (ft)	4.06	4.14	4.25	4.22	4.26	5.37	5.83	4.18	4.44	5.19	3.87	3.61	3.64	3.69	3.74	5.19	5.39	4.63	4.68	4.79
Width/Depth Ratio	11.36	10.89	10.82	10.78	11.18	16.22	19.29	20.88	22.07	21.95	11.3	8.09	8.24	8.11	9.76	16.21	9.38	15.01	14.81	15.22
Entrenchment Ratio	3.47	3.41	3.46	3.47	2.45	2.91	2.72	2.65	2.64	2.76	4.23	5.09	5.1	5.09	3.88	2.91	3.52	2.98	2.97	2.87
Bank Height Ratio	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
Wetted Perimeter (ft)	30.27	30.6	30.42	30.29	30.6	45.21	49.13	47.71	48.02	46.43	26.24	21.64	21.8	21.84	21.36	40.31	34.41	37.94	38.07	39.85
Hydraulic Radius (ft)	2.41	2.54	2.54	2.54	2.45	2.48	2.19	2.2	2.08	1.98	1.88	2.21	2.14	2.18	1.88	2.15	2.97	2.36	2.39	2.44
Substrate																				
D50 (mm)	20.18	113.38	87.4	110.12	64	0.88	*	*	*	*	0.28	0.38	0.58	0.54	0.23	6.85	*	*	*	*
D84 (mm)	122.31	178.27	114.97	163.8	119.77	3.1	**	**	**	**	1.15	6.54	0.87	0.94	0.53	156.52	**	**	**	**

Table XIII: Morphology and Hydraulic Monitoring Summary																				
Bailey Fork and Unnamed Tributaries Stream Restoration / EEP Project No. D04006-02																				
Reach: Bailey Fork UT-2 and Mainstem (Lower)																				
Parameter	UT 2 - Cross Section (Pool 9)					UT 2 - Cross Section (Riffle 10)					Lower - Cross Section (Pool 11)					Lower - Cross Section (Riffle 12)				
Dimension	MY 0	MY 1	MY 2	MY 3	MY 4	MY 0	MY 1	MY 2	MY 3	MY 4	MY 0	MY 1	MY 2	MY 3	MY 4	MY 0	MY 1	MY 2	MY 3	MY 4
BF Width (ft)	21.19	12.6	11.71	11.95	7.1	18.75	16.97	13.36	12.25	13.07	33.39	33.78	32.84	51.94	35.91	32.12	32.36	32.71	32.89	31.76
Floodprone Width (ft)	74	74.23	74.01	74.18	31.82	67	67	67.15	58.18	48.22	110	109.9	101.2	120	93.89	106	104.21	106	104.22	84.8
BF Cross Sectional Area (ft²)	21.06	12.23	10.05	9.75	3.15	19.16	15.43	10.63	8.88	9.49	84.5	92.87	84.76	108.26	88.89	82.05	81.41	83.19	85	75.58
BF Mean Depth (ft)	0.99	0.97	0.86	0.82	0.44	1.02	0.91	0.8	0.73	0.73	2.53	2.75	2.58	2.08	2.48	2.55	2.52	2.54	2.58	2.38
BF Max Depth (ft)	1.79	1.81	1.56	1.48	0.79	1.94	1.55	1.28	1.2	1.39	4.7	5.86	5.3	5.6	4.53	4.32	4.35	4.28	4.31	4.07
Width/Depth Ratio	21.4	12.99	13.62	14.57	16.14	18.38	18.65	16.7	16.78	17.9	13.2	12.28	12.73	24.97	14.48	12.6	12.84	12.88	12.75	13.34
Entrenchment Ratio	3.49	5.89	6.32	6.21	4.48	3.57	3.95	5.03	4.75	3.69	3.29	3.25	3.08	2.31	2.61	3.3	3.22	3.24	3.17	2.67
Bank Height Ratio	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
Wetted Perimeter (ft)	21.78	13.41	12.38	12.38	7.29	19.41	17.41	13.98	12.68	13.38	35.78	37.27	36.22	55.56	39.05	33.84	34.27	34.44	34.65	33.2
Hydraulic Radius (ft)	0.97	0.91	0.81	0.79	0.43	0.99	0.89	0.76	0.7	0.71	2.36	2.49	2.34	1.95	2.28	2.42	2.38	2.42	2.45	2.28
Substrate																				
D50 (mm)	0.41	*	*	*	*	2.33	45	38.5	4.85	4.43	0.3	0.31	0.3	1.42	0.42	22.6	46.09	41.75	58.57	58.16
D84 (mm)	0.76	**	**	**	**	62.36	173.5	107.71	50.89	70.06	1.8	0.49	0.47	3.08	1.26	118.22	97.6	86.53	153.41	128.6

* D50 pebble information was not calculated

** D84 pebble information was not calculated

IV. METHODOLOGY

Year 1 vegetation monitoring was conducted in September 2006 using the *CVS-EEP Protocol for Recording Vegetation, Version 4.0* (Lee, M.T., Peet, R.K., Roberts, S.R., Wentworth, T.R. 2006). Year 4 vegetation monitoring was conducted in September 2009 using the same protocol as used in Years 1 through 3. Year 1 stream monitoring was conducted in April 2007 to provide adequate time between the as-built survey (completed in August 2006) and the Year 1 monitoring survey. Stream monitoring for Year 2 occurred in the fall of 2007, to provide six months between the Year 1 and Year 2 surveys. Year 3 and 4 monitoring occurred in the fall of 2008 and 2009, respectively, to provide a full year between surveys. Subsequent stream monitoring will occur in the fall of Year 5 to continue to provide adequate time between surveys. Vegetation monitoring will continue to be conducted in the fall of each subsequent year of monitoring, providing a full year between vegetative surveys.

APPENDIX A

Vegetation Raw Data

1. Vegetation Problem Area Photos
2. Vegetation Problem Area Plan View
3. Vegetation Monitoring Plot Photos
4. Vegetation Data Tables



VPA 1

**View of the dominance of *Sericea lespedeza* near Vegetation Plot 5.
(EMH&T, Inc. 9/15/09)**



VPA 2

**Example of sparse vegetation along the stream bank near station 13+00 on UT2.
(EMH&T, Inc. 9/15/09)**



VPA 3

**Example of an area where mowing within the easement has infringed upon the riparian corridor, near station 10+25 on UT2.
(EMH&T, Inc. 9/15/09)**

\\CMH042401\PROJECT01\20061626\20061626\DWG\APPENDIX A-B YEAR 2.DWG-APPENDIX A2 - NO XREFS - LAST SAVED BY JCRAMER 10/20/2009 7:37:13 AM - PLOTTED BY JCRAMER 11/10/2009 1:32:32 PM



LEGEND

- High Concern
- Low Concern
- Invasive Population
- Other
- Bare Bank

EMH T
 Evans, Mechwart, Hambleton & Tilton, Inc.
 Engineers • Surveyors • Planners • Scientists
 5500 New Albany Road, Columbus, OH 43054
 Phone: 614.775.4500 Fax: 614.775.4800

M	C	M	X	X	V	I
---	---	---	---	---	---	---

BURKE COUNTY, NORTH CAROLINA
BAILEY FORK
 MONITORING
 APPENDIX A
 VEGETATION PROBLEM AREA PLAN VIEW - YEAR 4

Date: November, 2009
 Scale: 1" = 200'
 Job No: 2006-1626



Vegetation Plot 1
Monitoring Year 4
(EMH&T, Inc. 9/15/09)



Vegetation Plot 2
Monitoring Year 4
(EMH&T, Inc. 9/15/09)



Vegetation Plot 3
Monitoring Year 4
(EMH&T, Inc. 9/15/09)




Vegetation Plot 4
Monitoring Year 4
(EMH&T, Inc. 9/15/09)



Vegetation Plot 5
Monitoring Year 4
(EMH&T, Inc. 9/15/09)



Vegetation Plot 6
Monitoring Year 4
(EMH&T, Inc. 9/15/09)



Vegetation Plot 7
Monitoring Year 4
(EMH&T, Inc. 9/15/09)



Vegetation Plot 8
Monitoring Year 4
(EMH&T, Inc. 9/15/09)



Vegetation Plot 9
Monitoring Year 4
(EMH&T, Inc. 9/15/09)



Vegetation Plot 10
Monitoring Year 4
(EMH&T, Inc. 9/15/09)

Table 1. Vegetation Metadata

Report Prepared By	Holly Blunck
Date Prepared	10/5/2009 15:39
database name	cvs-eeep-entrytool-v2.2.6.mdb
database location	Q:\ENVIRONMENTAL\Monitoring\EEP Vegetation Database
computer name	26WYM41
file size	61800448
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY-----	
Project Code	D040062
project Name	Bailey Fork
Description	Restoration of Bailey Fork and unnamed tributaries
length (ft)	
stream-to-edge width (ft)	
area (sq m)	
Required Plots (calculated)	
Sampled Plots	10

Table 2. Vegetation Vigor by Species

	Species	4	3	2	1	0	Missing
	Alnus serrulata	3					1
	Betula nigra	3	1				
	Cephalanthus occidentalis						1
	Cornus amomum	16		1			
	Fraxinus pennsylvanica	5					
	Nyssa sylvatica	1					
	Quercus alba		2				
	Quercus michauxii	3					
	Quercus pagoda	21	4	1			2
	Quercus phellos	14	5			1	1
	Rosa palustris		1	1			
	Salix nigra	1					
	Liriodendron tulipifera	9			1	1	
	Platanus occidentalis	19	10	3		2	4
	Malus	1					
TOT:	15	96	23	6	1	4	9

Table 3. Vegetation Damage by Species

	Species	All Damage Categories	(no damage)	Insects	Mowing	Unknown
	Alnus serrulata	4	4			
	Betula nigra	4	4			
	Cephalanthus occidentalis	1	1			
	Cornus amomum	17	14		2	1
	Fraxinus pennsylvanica	5	5			
	Liriodendron tulipifera	11	10		1	
	Malus	1	1			
	Nyssa sylvatica	1	1			
	Platanus occidentalis	38	31		6	1
	Quercus alba	2	2			
	Quercus michauxii	3	3			
	Quercus pagoda	28	20		8	
	Quercus phellos	21	19	1	1	
	Rosa palustris	2	1			1
	Salix nigra	1	1			
TOT:	15	139	117	1	18	3

Table 4. Vegetation Damage by Plot

	plot	All Damage Categories	(no damage)	Insects	Mowing	Unknown	
	D040062-01-0001 (year 4)	15	14			1	
	D040062-01-0002 (year 4)	14	14				
	D040062-01-0003 (year 4)	24	23			1	
	D040062-01-0004 (year 4)	19	19				
	D040062-01-0005 (year 4)	4	3			1	
	D040062-01-0006 (year 4)	9	9				
	D040062-01-0007 (year 4)	15	9	1	5		
	D040062-01-0008 (year 4)	14	8		6		
	D040062-01-0009 (year 4)	10	9		1		
	D040062-01-0010 (year 4)	15	9		6		
TOT:		10	139	117	1	18	3

Table 5. Stem Count by Plot and Species - Planted Stems

	Species	Total Stems	# plots	avg# stems											
					plot D040062-01-0001 (year 3)	plot D040062-01-0002 (year 3)	plot D040062-01-0003 (year 3)	plot D040062-01-0004 (year 3)	plot D040062-01-0005 (year 3)	plot D040062-01-0006 (year 3)	plot D040062-01-0007 (year 3)	plot D040062-01-0008 (year 3)	plot D040062-01-0009 (year 3)	plot D040062-01-0010 (year 3)	
	<i>Alnus serrulata</i>	3	1	3			3								
	<i>Betula nigra</i>	4	1	4			4								
	<i>Cornus amomum</i>	17	7	2.43	1			6	1		1	3	3	2	
	<i>Fraxinus pennsylvanica</i>	5	2	2.5	3				2						
	<i>Liriodendron tulipifera</i>	10	4	2.5	1			2		4	3				
	<i>Malus</i>	1	1	1	1										
	<i>Nyssa sylvatica</i>	1	1	1	1										
	<i>Platanus occidentalis</i>	32	6	5.33	4	1	8	4			5			10	
	<i>Quercus alba</i>	2	1	2				2							
	<i>Quercus michauxii</i>	3	2	1.5						1				2	
	<i>Quercus pagoda</i>	26	6	4.33	1	9					3	8	4	1	
	<i>Quercus phellos</i>	19	7	2.71		4	4	4		1	2	2		2	
	<i>Rosa palustris</i>	2	1	2	2										
	<i>Salix nigra</i>	1	1	1			1								
TOT:	14	126	14		14	14	20	18	3	6	14	13	9	15	

Table 6. Stem Count by Plot and Species - All Stems


	Species	Total Stems	# plots	avg# stems	plot D040062-01-0001 (year 3)	plot D040062-01-0002 (year 3)	plot D040062-01-0003 (year 3)	plot D040062-01-0004 (year 3)	plot D040062-01-0005 (year 3)	plot D040062-01-0006 (year 3)	plot D040062-01-0007 (year 3)	plot D040062-01-0008 (year 3)	plot D040062-01-0009 (year 3)	plot D040062-01-0010 (year 3)
	<i>Alnus serrulata</i>	4	2	2		1	3							
	<i>Betula nigra</i>	10	1	10			10							
	<i>Cornus amomum</i>	17	7	2.43	1			6	1		1	3	3	2
	<i>Fraxinus pennsylvanica</i>	5	2	2.5	3				2					
	<i>Nyssa sylvatica</i>	1	1	1	1									
	<i>Quercus alba</i>	2	1	2				2						
	<i>Quercus michauxii</i>	3	2	1.5						1			2	
	<i>Quercus pagoda</i>	26	6	4.33	1	9					3	8	4	1
	<i>Quercus phellos</i>	20	7	2.86		4	4	4		2	2	2		2
	<i>Rosa palustris</i>	3	1	3	3									
	<i>Salix nigra</i>	5	1	5			5							
	<i>Rhus</i>	13	2	6.5		11		2						
	<i>Cornus</i>	1	1	1										1
	<i>Liriodendron tulipifera</i>	38	7	5.43	1		19	2		5	5	1		5
	<i>Pinus</i>	58	4	14.5			44		5		5			4
	<i>Platanus occidentalis</i>	35	6	5.83	4	1	9	4			6			11
	<i>Malus</i>	1	1	1	1									
	<i>Acer negundo</i>	2	1	2							2			
	<i>Acer rubrum</i>	52	5	10.4		3	29				15	4		1
TOT:	19	296	19		15	29	123	20	8	8	39	18	9	27

APPENDIX B

Geomorphologic Raw Data

1. Stream Problem Areas Plan View
2. Stream Problem Area Photos
3. Fixed Station Photos
4. Table B1. Qualitative Visual Stability Assessment
5. Cross Section Plots
6. Longitudinal Plots
7. Pebble Count Plots
8. Bankfull Event Photos

\\CH2M\DATA\PROJECTS\20061626\20061626\DWG\APPENDIX A-B YEAR 2.DWG-APPENDIX B> - NO XREFS - LAST SAVED BY JOHANNES 19/09/2009 7:57:13 AM] - PLOTTED BY JOHANNES [11/10/2009 1:53:17 PM]



EMHIT
 Evans, Mechwart, Hambleton & Tilton, Inc.
 Engineers • Surveyors • Planners • Scientists
 5500 New Albany Road, Columbus, OH 43054
 Phone: 614.775.4500 Fax: 614.775.4800

M	C	M	X	X	V	I
---	---	---	---	---	---	---

BURKE COUNTY, NORTH CAROLINA
BAILEY FORK
 MONITORING
 APPENDIX B
 STREAM PROBLEM AREA PLAN VIEW - YEAR 4

Date: September, 2009
 Scale: 1" = 200'
 Job No: 2006-1626



SPA 1

Area of aggradation along Lower Bailey Fork near station 2+00. Bar is heavily vegetated and stable.

(EMH&T, Inc. 9/15/09)



SPA 2

Area of aggradation along UT1 near station 13+80, facing downstream. Bar is heavily vegetated and stable.

(EMH&T, Inc. 9/15/09)



SPA 3

Area of aggradation along UT1 at station 4+15. A point bar has formed over a constructed rock sill.

(EMH&T, Inc. 9/15/09)



SPA 4

Bank slumping on the right bank of Lower Bailey Fork near station 9+00.

(EMH&T, Inc. 9/15/09)



SPA 5

**Scour hole on the right bank of Upper Bailey Fork near station 5+50.
(EMH&T, Inc. 9/15/09)**



Fixed Station 1 (Photo Point 13)

**Overview of the valley at the confluence of Lower Bailey Fork and UT2, near the downstream terminus of the project, facing upstream along the mainstem.
(EMH&T, Inc. 9/15/09)**



Fixed Station 2 (Photo Point 14)

**Overview of valley at confluence of Upper Bailey Fork and UT1, facing upstream.
(EMH&T, Inc. 9/15/09)**



Fixed Station 3 (Photo Point 15)
Overview of valley along UT1 near the upstream terminus of the project, facing
downstream.
(EMH&T, Inc. 9/15/09)

Table B1. Visual Morphological Stability Assessment
Bailey Fork Stream Restoration / EEP Project No. D04006-02
Segment/Reach: Upper

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number per As-built	Total Number / feet in unstable state	% Perform in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1. Present?	13	15	2	87	
	2. Armor stable (e.g. no displacement)?	13	15	2	87	
	3. Facet grade appears stable?	13	15	2	87	
	4. Minimal evidence of embedding/fining?	13	15	2	87	
	5. Length appropriate?	13	15	2	87	87%
B. Pools	1. Present? (e.g. not subject to severe aggrad. or migrat.?)	16	16	0	100	
	2. Sufficiently deep (Max Pool D:Mean Bkf>1.6?)	16	16	0	100	
	3. Length appropriate?	16	16	0	100	100%
C. Thalweg	1. Upstream of meander bend (run/inflection) centering?	11	11	0	100	
	2. Downstream of meander (glide/inflection) centering?	11	11	0	100	100%
D. Meanders	1. Outer bend in state of limited/controlled erosion?	11	11	0	100	
	2. Of those eroding, # w/concomitant point bar formation?	11	11	0	100	
	3. Apparent Rc within spec?	11	11	0	100	
	4. Sufficient floodplain access and relief?	11	11	0	100	100%
E. Bed General	1. General channel bed aggradation areas (bar formation)	N/A	N/A	0/ 0 feet	100	
	2. Channel bed degradation - areas of increasing downcutting or headcutting?	N/A	N/A	0/ 0 feet	100	100%
F. Vanes	1. Free of back or arm scour?	16	16	0	100	
	2. Height appropriate?	16	16	0	100	
	3. Angle and geometry appear appropriate?	16	16	0	100	
	4. Free of piping or other structural failures?	16	16	0	100	
	5. Structure buried under aggraded material?	14	16	2	87	97%
G. Wads/ Boulders	1. Free of scour?	N/A	0	N/A	N/A	
	2. Footing stable?	N/A	0	N/A	N/A	N/A

Table B1. Visual Morphological Stability Assessment
Bailey Fork Stream Restoration / EEP Project No. D04006-02
Segment/Reach: Lower

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number per As-built	Total Number / feet in unstable state	% Perform in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1. Present?	9	9	0	100	
	2. Armor stable (e.g. no displacement)?	8	9	1	89	
	3. Facet grade appears stable?	9	9	0	100	
	4. Minimal evidence of embedding/fining?	9	9	0	100	
	5. Length appropriate?	9	9	0	100	98%
B. Pools	1. Present? (e.g. not subject to severe aggrad. or migrat.?)	10	10	0	100	
	2. Sufficiently deep (Max Pool D:Mean Bkf>1.6?)	10	10	0	100	
	3. Length appropriate?	10	10	0	100	100%
C. Thalweg	1. Upstream of meander bend (run/inflection) centering?	6	6	0	100	
	2. Downstream of meander (glide/inflection) centering?	6	6	0	100	100%
D. Meanders	1. Outer bend in state of limited/controlled erosion?	5	6	1	83	
	2. Of those eroding, # w/concomitant point bar formation?	6	6	0	100	
	3. Apparent Rc within spec?	6	6	0	100	
	4. Sufficient floodplain access and relief?	6	6	0	100	96%
E. Bed General	1. General channel bed aggradation areas (bar formation)	N/A	N/A	2/ 50 feet	96	
	2. Channel bed degradation - areas of increasing downcutting or headcutting?	N/A	N/A	0/ 0 feet	100	98%
F. Vanes	1. Free of back or arm scour?	9	9	0	100	
	2. Height appropriate?	9	9	0	100	
	3. Angle and geometry appear appropriate?	9	9	0	100	
	4. Free of piping or other structural failures?	9	9	0	100	
	5. Structure buried under aggraded material?	9	9	0	100	100%
G. Wads/ Boulders	1. Free of scour?	N/A	0	N/A	N/A	
	2. Footing stable?	N/A	0	N/A	N/A	N/A

Table B1. Visual Morphological Stability Assessment
Bailey Fork Stream Restoration / EEP Project No. D04006-02
Segment/Reach: UT1

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number per As-built	Total Number / feet in unstable state	% Perform in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1. Present?	33	35	2	94	
	2. Armor stable (e.g. no displacement)?	33	35	2	94	
	3. Facet grade appears stable?	33	35	2	94	
	4. Minimal evidence of embedding/fining?	26	35	9	72	
	5. Length appropriate?	33	35	2	94	90%
B. Pools	1. Present? (e.g. not subject to severe aggrad. or migrat.?)	33	35	2	94	
	2. Sufficiently deep (Max Pool D:Mean Bkf>1.6?)	25	35	10	71	
	3. Length appropriate?	33	35	2	94	86%
C. Thalweg	1. Upstream of meander bend (run/inflection) centering?	28	28	0	100	
	2. Downstream of meander (glide/inflection) centering?	28	28	0	100	100%
D. Meanders	1. Outer bend in state of limited/controlled erosion?	28	28	0	100	
	2. Of those eroding, # w/concomitant point bar formation?	28	28	0	100	
	3. Apparent Rc within spec?	28	28	0	100	
	4. Sufficient floodplain access and relief?	28	28	0	100	100%
E. Bed General	1. General channel bed aggradation areas (bar formation)	N/A	N/A	1/ 20 feet	99	
	2. Channel bed degradation - areas of increasing downcutting or headcutting?	N/A	N/A	0/ 0 feet	100	99%
F. Vanes	1. Free of back or arm scour?	31	31	0	100	
	2. Height appropriate?	31	31	0	100	
	3. Angle and geometry appear appropriate?	31	31	0	100	
	4. Free of piping or other structural failures?	31	31	0	100	
	5. Structure buried under aggraded material?	22	31	9	71	94%
G. Wads/ Boulders	1. Free of scour?	12	12	0	100	
	2. Footing stable?	12	12	0	100	100%

Table B1. Visual Morphological Stability Assessment
Bailey Fork Stream Restoration / EEP Project No. D04006-02
Segment/Reach: UT2

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number per As-built	Total Number / feet in unstable state	% Perform in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1. Present?	19	19	0	100	
	2. Armor stable (e.g. no displacement)?	19	19	0	100	
	3. Facet grade appears stable?	19	19	0	100	
	4. Minimal evidence of embedding/fining?	19	19	0	100	
	5. Length appropriate?	19	19	0	100	100%
B. Pools	1. Present? (e.g. not subject to severe aggrad. or migrat.?)	18	19	1	95	
	2. Sufficiently deep (Max Pool D:Mean Bkf>1.6?)	15	19	4	79	
	3. Length appropriate?	18	19	1	95	90%
C. Thalweg	1. Upstream of meander bend (run/inflection) centering?	15	15	0	100	
	2. Downstream of meander (glide/inflection) centering?	15	15	0	100	100%
D. Meanders	1. Outer bend in state of limited/controlled erosion?	14	15	1	93	
	2. Of those eroding, # w/concomitant point bar formation?	15	15	0	100	
	3. Apparent Rc within spec?	15	15	0	100	
	4. Sufficient floodplain access and relief?	15	15	0	100	98%
E. Bed General	1. General channel bed aggradation areas (bar formation)	N/A	N/A	0/ 0 feet	100	
	2. Channel bed degradation - areas of increasing downcutting or headcutting?	N/A	N/A	0/ 0 feet	100	100%
F. Vanes	1. Free of back or arm scour?	11	11	0	100	
	2. Height appropriate?	11	11	0	100	
	3. Angle and geometry appear appropriate?	11	11	0	100	
	4. Free of piping or other structural failures?	11	11	0	100	
	5. Structure buried under aggraded material?	8	11	3	73	95%
G. Wads/ Boulders	1. Free of scour?	N/A	0	N/A	N/A	
	2. Footing stable?	N/A	0	N/A	N/A	N/A

Summary Data

Bankfull Area 10.88 ft²
 Bankfull Width 14.97 ft
 Mean Depth 0.73 ft
 Maximum Depth 1.64 ft
 Width/Depth Ratio 20.51
 Entrenchment Ratio 4.97
 Classification C

PROJECT Bailey Fork
 D04006-2
 4-YEAR


TASK Cross-Section
REACH UT1
DATE 9/14/09



CROSS SECTION: 1
FEATURE: Riffle



**Cross-section photo – looking downstream
 Channel is obscured by vegetation.**



Summary Data

Bankfull Area	16.92 ft ²
Bankfull Width	23.92 ft
Mean Depth	0.71 ft
Maximum Depth	1.55 ft
Width/Depth Ratio	33.69
Entrenchment Ratio	2.38

PROJECT Bailey Fork
D04006-2
4-YEAR


TASK Cross-Section
REACH UT1
DATE 9/14/09



CROSS SECTION: 2
FEATURE: Pool



Cross-section photo – looking downstream



Summary Data

Bankfull Area	16.42 ft ²
Bankfull Width	16.45 ft
Mean Depth	1.0 ft
Maximum Depth	2.08 ft
Width/Depth Ratio	16.45
Entrenchment Ratio	6.38
Classification	C

PROJECT Bailey Fork
D04006-2
4-YEAR


TASK Cross-Section
REACH UT1
DATE 9/14/09



CROSS SECTION: 3
FEATURE: Riffle



**Cross-section photo – looking downstream
 Channel is obscured by vegetation.**



Summary Data

Bankfull Area	11.01 ft ²
Bankfull Width	21.51 ft
Mean Depth	0.51 ft
Maximum Depth	1.53 ft
Width/Depth Ratio	42.18
Entrenchment Ratio	3.62

PROJECT Bailey Fork
D04006-2
4-YEAR


TASK Cross-Section
REACH UT1
DATE 9/14/09



CROSS SECTION: 4
FEATURE: Pool



**Cross-section photo – looking downstream
 Channel is obscured by vegetation.**



Summary Data

Bankfull Area 75 ft²
 Bankfull Width 28.96 ft
 Mean Depth 2.59 ft
 Maximum Depth 4.26 ft
 Width/Depth Ratio 11.18
 Entrenchment Ratio 3.44
 Classification E

PROJECT Bailey Fork
 D04006-2
 4-YEAR


TASK Cross-Section
REACH Upper
DATE 9/14/09



CROSS SECTION: 5
FEATURE: Riffle



Cross-section photo – looking downstream



Summary Data

Bankfull Area 92.13 ft²
 Bankfull Width 44.99 ft
 Mean Depth 2.05 ft
 Maximum Depth 5.19 ft
 Width/Depth Ratio 21.95
 Entrenchment Ratio 2.76

PROJECT Bailey Fork
D04006-2
4-YEAR


TASK Cross-Section
REACH Upper
DATE 9/14/09



CROSS SECTION: 6
FEATURE: Pool



Cross-section photo – looking downstream



Summary Data

Bankfull Area	40.24 ft ²
Bankfull Width	19.81 ft
Mean Depth	2.03 ft
Maximum Depth	3.74 ft
Width/Depth Ratio	9.76
Entrenchment Ratio	3.88

PROJECT Bailey Fork
D04006-2
4-YEAR


TASK Cross-Section
REACH Upper
DATE 9/14/09



CROSS SECTION: 7
FEATURE: Pool



Cross-section photo – looking downstream



Summary Data

Bankfull Area	97.4 ft ²
Bankfull Width	38.5 ft
Mean Depth	2.53 ft
Maximum Depth	4.79 ft
Width/Depth Ratio	15.22
Entrenchment Ratio	2.87
Classification	C

PROJECT Bailey Fork
D04006-2
4-YEAR


TASK Cross-Section
REACH Upper
DATE 9/14/09



CROSS SECTION: 8
FEATURE: Riffle



Cross-section photo – looking downstream



Summary Data

Bankfull Area 3.15 ft²
 Bankfull Width 7.1 ft
 Mean Depth 0.44 ft
 Maximum Depth 0.79 ft
 Width/Depth Ratio 16.14
 Entrenchment Ratio 4.48

PROJECT Bailey Fork
 D04006-2
 4-YEAR


TASK Cross-Section
REACH UT2
DATE 9/14/09



CROSS SECTION: 9
FEATURE: Pool



**Cross-section photo – looking downstream
 Channel is obscured by vegetation.**



Summary Data

Bankfull Area	9.49 ft ²
Bankfull Width	13.07 ft
Mean Depth	0.73 ft
Maximum Depth	1.39 ft
Width/Depth Ratio	17.9
Entrenchment Ratio	4.45
Classification	C

PROJECT Bailey Fork
D04006-2
4-YEAR


TASK Cross-Section
REACH UT2
DATE 9/14/09



CROSS SECTION: 10
FEATURE: Riffle



**Cross-section photo – looking downstream
 Channel is obscured by vegetation.**



Summary Data

Bankfull Area	88.89 ft ²
Bankfull Width	35.91 ft
Mean Depth	2.48 ft
Maximum Depth	4.53 ft
Width/Depth Ratio	14.48
Entrenchment Ratio	2.61

PROJECT Bailey Fork
D04006-2
4-YEAR


TASK Cross-Section
REACH Lower
DATE 9/14/09



CROSS SECTION: 11
FEATURE: Pool



Cross-section photo – looking downstream



Summary Data

Bankfull Area 75.58 ft²
 Bankfull Width 31.76 ft
 Mean Depth 2.38 ft
 Maximum Depth 4.07 ft
 Width/Depth Ratio 13.34
 Entrenchment Ratio 3.28
 Classification C

PROJECT Bailey Fork
D04006-2
4-YEAR


TASK Cross-Section
REACH Lower
DATE 9/14/09




CROSS SECTION: 12
FEATURE: Riffle




Cross-section photo – looking upstream




Upper Bailey Fork - Year 4




Upper Bailey Fork - Year 4




Lower Bailey Fork Year 4




Lower Bailey Fork Year 4




UTI Year 4




UTI Year 4




UTI Year 4




UTI Year 4




UTI Year 4



UT2 Year 4




UT2 Year 4




Pebble Count - Pool				
Material	Particle Size (mm)	Count	% in Range	% Cumulative
Silt/Clay	<0.062	1	2	2
Very Fine Sand	0.062-0.125	0	0	2
Fine Sand	0.125-0.25	20	33	35
Medium Sand	0.25-0.5	29	48	83
Coarse Sand	0.5-1.0	10	17	100
Very Coarse Sand	1.0-2.0	0	0	100
Very Fine Gravel	2.0-4.0	0	0	100
Fine Gravel	4.0-5.7	0	0	100
Fine Gravel	5.7-8.0	0	0	100
Medium Gravel	8.0-11.3	0	0	100
Medium Gravel	11.3-16.0	0	0	100
Coarse Gravel	16.0-22.6	0	0	100
Coarse Gravel	22.6-32	0	0	100
Very Coarse Gravel	32-45	0	0	100
Very Coarse Gravel	45-64	0	0	100
Small Cobble	64-90	0	0	100
Small Cobble	90-128	0	0	100
Large Cobble	128-180	0	0	100
Large Cobble	180-256	0	0	100
Small Boulder	256-362	0	0	100
Small Boulder	362-512	0	0	100
Medium Boulder	512-1024	0	0	100
Large Boulder	1024-2048	0	0	100
Bedrock	<2048	0	0	100
Totals		60	100	

Bailey Fork Stream Restoration EEP Project No. D04006-02			
Reach	UT1	X Sec	2
Date	9/15/09	Sta No.	4+50

Histogram





Particle Size Distribution



Pebble Count - Riffle				
Material	Particle Size (mm)	Count	% in Range	% Cumulative
Silt/Clay	<0.062	1	2	2
Very Fine Sand	0.062-0.125	0	0	2
Fine Sand	0.125-0.25	2	3	5
Medium Sand	0.25-0.5	2	3	8
Coarse Sand	0.5-1.0	1	2	10
Very Coarse Sand	1.0-2.0	0	0	10
Very Fine Gravel	2.0-4.0	0	0	10
Fine Gravel	4.0-5.7	0	0	10
Fine Gravel	5.7-8.0	0	0	10
Medium Gravel	8.0-11.3	2	3	13
Medium Gravel	11.3-16.0	2	3	17
Coarse Gravel	16.0-22.6	3	5	22
Coarse Gravel	22.6-32	8	13	35
Very Coarse Gravel	32-45	5	8	43
Very Coarse Gravel	45-64	4	7	50
Small Cobble	64-90	11	18	68
Small Cobble	90-128	12	20	88
Large Cobble	128-180	7	12	100
Large Cobble	180-256	0	0	100
Small Boulder	256-362	0	0	100
Small Boulder	362-512	0	0	100
Medium Boulder	512-1024	0	0	100
Large Boulder	1024-2048	0	0	100
Bedrock	<2048	0	0	100
Totals		60	100	


Bailey Fork Stream Restoration EEP Project No. D04006-02			
Reach	Upper	X Sec	5
Date	9/15/09	Sta No.	6+00




Pebble Count - Pool				
Material	Particle Size (mm)	Count	% in Range	% Cumulative
Silt/Clay	<0.062	18	30	30
Very Fine Sand	0.062-0.125	0	0	30
Fine Sand	0.125-0.25	15	25	55
Medium Sand	0.25-0.5	17	28	83
Coarse Sand	0.5-1.0	7	12	95
Very Coarse Sand	1.0-2.0	3	5	100
Very Fine Gravel	2.0-4.0	0	0	100
Fine Gravel	4.0-5.7	0	0	100
Fine Gravel	5.7-8.0	0	0	100
Medium Gravel	8.0-11.3	0	0	100
Medium Gravel	11.3-16.0	0	0	100
Coarse Gravel	16.0-22.6	0	0	100
Coarse Gravel	22.6-32	0	0	100
Very Coarse Gravel	32-45	0	0	100
Very Coarse Gravel	45-64	0	0	100
Small Cobble	64-90	0	0	100
Small Cobble	90-128	0	0	100
Large Cobble	128-180	0	0	100
Large Cobble	180-256	0	0	100
Small Boulder	256-362	0	0	100
Small Boulder	362-512	0	0	100
Medium Boulder	512-1024	0	0	100
Large Boulder	1024-2048	0	0	100
Bedrock	<2048	0	0	100
Totals		60	100	

Bailey Fork Stream Restoration EEP Project No. D04006-02			
Reach	Upper	X Sec	7
Date	9/15/09	Sta No.	11+00

Histogram




Particle Size Distribution




Pebble Count - Riffle				
Material	Particle Size (mm)	Count	% in Range	% Cumulative
Silt/Clay	<0.062	6	10	10
Very Fine Sand	0.062-0.125	1	2	12
Fine Sand	0.125-0.25	11	18	30
Medium Sand	0.25-0.5	7	12	42
Coarse Sand	0.5-1.0	3	5	47
Very Coarse Sand	1.0-2.0	1	2	48
Very Fine Gravel	2.0-4.0	0	0	48
Fine Gravel	4.0-5.7	4	7	55
Fine Gravel	5.7-8.0	0	0	55
Medium Gravel	8.0-11.3	1	2	57
Medium Gravel	11.3-16.0	1	2	58
Coarse Gravel	16.0-22.6	0	0	58
Coarse Gravel	22.6-32	1	2	60
Very Coarse Gravel	32-45	6	10	70
Very Coarse Gravel	45-64	7	12	82
Small Cobble	64-90	6	10	92
Small Cobble	90-128	5	8	100
Large Cobble	128-180	0	0	100
Large Cobble	180-256	0	0	100
Small Boulder	256-362	0	0	100
Small Boulder	362-512	0	0	100
Medium Boulder	512-1024	0	0	100
Large Boulder	1024-2048	0	0	100
Bedrock	<2048	0	0	100
Totals		60	100	

Bailey Fork Stream Restoration EEP Project No. D04006-02			
Reach	UT2	X Sec	10
Date	9/15/09	Sta No.	6+50

Histogram





Particle Size Distribution





Pebble Count - Pool				
Material	Particle Size (mm)	Count	% in Range	% Cumulative
Silt/Clay	<0.062	0	0	0
Very Fine Sand	0.062-0.125	0	0	0
Fine Sand	0.125-0.25	16	27	27
Medium Sand	0.25-0.5	21	35	62
Coarse Sand	0.5-1.0	10	17	78
Very Coarse Sand	1.0-2.0	13	22	100
Very Fine Gravel	2.0-4.0	0	0	100
Fine Gravel	4.0-5.7	0	0	100
Fine Gravel	5.7-8.0	0	0	100
Medium Gravel	8.0-11.3	0	0	100
Medium Gravel	11.3-16.0	0	0	100
Coarse Gravel	16.0-22.6	0	0	100
Coarse Gravel	22.6-32	0	0	100
Very Coarse Gravel	32-45	0	0	100
Very Coarse Gravel	45-64	0	0	100
Small Cobble	64-90	0	0	100
Small Cobble	90-128	0	0	100
Large Cobble	128-180	0	0	100
Large Cobble	180-256	0	0	100
Small Boulder	256-362	0	0	100
Small Boulder	362-512	0	0	100
Medium Boulder	512-1024	0	0	100
Large Boulder	1024-2048	0	0	100
Bedrock	<2048	0	0	100
Totals		60	100	

Bailey Fork Stream Restoration EEP Project No. D04006-02			
Reach	Lower	X Sec	11
Date	9/15/09	Sta No.	6+00



Pebble Count - Riffle				
Material	Particle Size (mm)	Count	% in Range	% Cumulative
Silt/Clay	<0.062	0	0	0
Very Fine Sand	0.062-0.125	0	0	0
Fine Sand	0.125-0.25	0	0	0
Medium Sand	0.25-0.5	0	0	0
Coarse Sand	0.5-1.0	2	3	3
Very Coarse Sand	1.0-2.0	0	0	3
Very Fine Gravel	2.0-4.0	0	0	3
Fine Gravel	4.0-5.7	2	3	6
Fine Gravel	5.7-8.0	0	0	6
Medium Gravel	8.0-11.3	0	0	6
Medium Gravel	11.3-16.0	3	5	11
Coarse Gravel	16.0-22.6	1	2	13
Coarse Gravel	22.6-32	6	10	23
Very Coarse Gravel	32-45	8	13	35
Very Coarse Gravel	45-64	13	21	56
Small Cobble	64-90	10	16	73
Small Cobble	90-128	7	11	84
Large Cobble	128-180	7	11	95
Large Cobble	180-256	1	2	97
Small Boulder	256-362	0	0	97
Small Boulder	362-512	1	2	98
Medium Boulder	512-1024	1	2	100
Large Boulder	1024-2048	0	0	100
Bedrock	<2048	0	0	100
Totals		62	100	

Bailey Fork Stream Restoration EEP Project No. D04006-02			
Reach	Lower	X Sec	12
Date	9/15/09	Sta No.	6+50





BF 1
Crest Gage 1 on UT1.
(EMH&T, Inc. 7/19/07)



BF 2
Crest Gage 4 on Lower Bailey.
(EMH&T, Inc. 10/17/07)



BF 3
Crest Gage 1 on UT1.
(EMH&T, Inc. 9/21/09)



BF 4
Crest Gage 2 on Upper Bailey.
(EMH&T, Inc. 9/21/09)



BF 5
Crest Gage 3 on UT2.
(EMH&T, Inc. 9/21/09)



BF 6
Crest Gage 4 on Lower Bailey.
(EMH&T, Inc. 9/21/09)