MY2 FINAL MONITORING REPORT Banner Branch Mitigation Project Stokes County Roanoke River Basin CU 03010103

DMS Project # 100080

DMS Contract # 7610 and 7701

DMS RFP # 16-007405

USACE Action ID Number SAW-2018-01760

DWR Project # 18-1154

Calendar Year of Data Collection: 2022



Prepared for:

North Carolina Department of Environmental Quality Division of Mitigation Services

1652 Mail Service Center Raleigh, NC 27699-1652





November 30, 2022

NC Department of Environmental Quality Division of Mitigation Services Attn: Jeremiah Dow, Project Manager 217 W. Jones Street, Suite 3000 Raleigh, NC 27603

RE: WLS Responses to NCDEQ DMS Review Comments for Task 8 Submittal, Draft Monitoring Year 2 Report for the Banner Branch Mitigation Project, DMS Full-Delivery Project ID #100080, Contract #s 7610 & 7701, Roanoke River Basin, Cataloging Unit 03010103, Stokes County, NC

Dear Mr. Dow:

Water & Land Solutions, LLC (WLS) is pleased to present the Final Monitoring Year 2 Report for the Banner Branch Mitigation Project to the North Carolina Department of Environmental Quality (NCDEQ) Division of Mitigation Services (DMS). Per the DMS review comments, WLS has updated the Final Monitoring Year 2 Report and associated deliverables accordingly. We are providing the electronic deliverables via cloud link. The electronic deliverables are organized under the following folder structure as required under the digital submission requirements:

- 1. Report PDF
- 2. Support Files
 - 1 Tables
 - 2_{CCPV}
 - 3_Veg
 - 4_Geomorph
 - 5_Hydro
 - 6_Photos

We are providing our written responses to DMS' review comments on the Draft Monitoring Year 2 Report below. Each of the DMS review comments is copied below in **bold** text, followed by the appropriate response from WLS in regular text:

Report

- 1. The 4th paragraph of the Project Summary says that there are 20 veg plots. After MYO, an additional veg plot was added, so this should be 21. Additionally, it may be more clear to say 23 veg plots (21 fixed and 2 random). Response: The final monitoring report is updated with clearer language in the Project Summary to correctly state the number of vegetation plots.
- 2. Section 4.4 says 3 random transects were done, but there were only 2 completed for MY2. Please update. Response: Section 4.4 was updated to 2 random transects.

- 3. Flow Gauge 2 should be shown on the CCPV (Figure 1d) as not meeting success criteria. A simple callout with the FG-2 label would suffice or use an alternative color. Response: A callout was added stating FG-2 did not meet success criteria.
- 4. Random veg transects on the CCPV should be labeled 22 & 23 to match the veg table in App. B. Response: Labels of random transects were updated on the CCPV.
- 5. In the Vegetation Plot Counts and Densities Table, Veg Plot 4F is shown as having 7 stems and 162 stems/acre. 7 stems in the plot should calculate to 283 stems/acre. Please clarify the stem density reported or update the table as necessary. Response: Veg plot 4 had 6 stems of willow oak and 1 stem of persimmon. Per guidance a single species can only account for up to 50% of the total success, which is why the tables are only showing 162 stems/acre. Including all 7 stems is 283 stems/acre. A note was added to the vegetation tables and in the report.
- 6. **In Appendix C, we recommend removing BHR calculations from pool cross sections.** Response: Pool BHRs are no longer displayed in the cross-section morphology table. Pool BHR data is still shown on the cross-section graphs.
- 7. Are there any concerns with sedimentation and maintaining a channel through UT3? The cross sections show a 35% loss of cross sectional area in the riffle and 47% in the pool, and there is a clear sediment source upstream of the restored channel. DMS understands that vegetation and natural point bar formation could be contributing factors, but the relatively low gradient channel and sediment source upstream are concerning. Response: A significant amount of sediment is coming from the actively eroding field outside of the easement above UT3. UT3 flowed for 264 days straight and the in-channel vegetation during the growing season is trapping some sediment. As the vegetation dies off this winter sediment should move through the system. At this time UT3 is maintaining a channel and no remedial action is proposed but we will continue to monitor UT3 closely and any actions will be documented in future reports.
- 8. Please note that UT1C and W8A will need to be assessed for potential designation as atrisk credits in MY3 if the gauge data does not meet success criteria. Response: WLS understands this comment. UT1C upper is preservation, and the lower part of the reach is restoration. WLS will address in the MY3 report as needed.

Digital Files

- 1. The stream visual assessment submission is incomplete; tables for only two project reaches submitted. The missing tables indicated stream problem areas (3) in the report, please submit the missing visual assessment tables and shapefiles for the three problem areas. Response: The visual assessment tables have been updated to include all project reaches. Shapefiles for the problem areas are provided in the CCPV folder.
- 2. Report data has conflicting information regarding three random vegetation plots versus two. Two locations were included in the shapefile. Please submit a revised file if three plots were completed. Response: The shapefile with 2 random vegetation plots is correct and provided in the CCPV folder.
- 3. **Surface flow data and graphs were missing from the digital submission, please submit.** Response: Flow data and graphs are provided in the Hydro folder.

4. **Groundwater graphs were missing from the digital submission, please submit.** Response: Groundwater graphs are provided in the Hydro folder.

Please contact me if you have any questions or comments.

Sincerely,

Water & Land Solutions, LLC

Emily Dunnigan

Emily Dunnigan

Water & Land Solutions, LLC 7721 Six Forks Road, Suite 130

Raleigh, NC 27615

Office Phone: (919) 614-5111 Mobile Phone: (269) 908-6306

Email: emily@waterlandsolutions.com

Table of Contents

1	Proj	ect S	ummary	4
	1.1	Proj	ect Location and Description	4
	1.2	Proj	ect Quantities and Credits	4
	1.3	Curi	rent Condition Plan View	6
2	Goa	ls, Pe	erformance Criteria, and Functional Improvements	7
	2.1	Proj	ect Goals and Objectives	7
	2.2	Proj	ect Success Criteria	9
	2.2.	1	Streams	9
	2.2.2	2	Wetlands	10
	2.2.3	3	Vegetation	10
	2.2.4	4	Visual Assessment	11
3	Proj	ect A	attributes	11
	3.1	Des	ign Approach	11
	3.2	Proj	ect Attributes	11
4	Mor	nitori	ng Year 2 Assessment and Results	13
	4.1	Moı	rphological Assessment	13
	4.1.	1	Stream Horizontal Pattern & Longitudinal Profile	13
	4.1.2	2	Stream Horizontal Dimension	13
	4.2	Stre	am Hydrology	14
	4.2.	1	Stream Flow	14
	4.2.2	2	Bankfull Events	14
	4.3	Wet	tlands	14
	4.4	Veg	etation	15

LIST OF APPENDICES

Appendix A - Visual Assessment Data

Visual Stream Morphology Stability Assessment Table
Vegetation Condition Assessment Table
Cross-Section Photos
Stream Photo Stations (Culvert and Ford Crossings, EII Reaches, BMPs)
Potential Problem Area Photos

Appendix B - Vegetation Plot Data

Red-line Plant List Vegetation Plot Counts and Densities Table Vegetation Performance Standards Summary Table Vegetation Plot Photos


Appendix C - Stream Geomorphology Data

Cross-Sections with Annual Overlays Baseline Stream Data Summary Tables Cross-Section Morphology Data

Appendix D - Hydrologic Data

Verification of Bankfull Events Flow Gauge and Crest Gauge Installation Diagrams Flow Gauge and Crest Gauge Graphs Wetland Hydrology Criteria and Hydrographs Rainfall Data Table

Appendix E - Project Timeline and Contact Info



1 Project Summary

1.1 Project Location and Description

The Banner Branch Mitigation Project ("Project") is a North Carolina Department of Environmental Quality (NCDEQ), Division of Mitigation Services (DMS) full-delivery stream and wetland mitigation project contracted with Water & Land Solutions, LLC (WLS) in response to RFP 16-007405. The Project provides stream and wetland mitigation credits in the Roanoke River Basin (Cataloging Unit 03010103). The project site is located in Stokes County approximately five miles northeast of Lawsonville. The project site is in NCDEQ sub-basin 03-02-01, Roanoke River Basin Priority Plan (RBRP, amended 2015), and Targeted Local Watershed 03010103180010 (Warm Water Thermal Regime), all within the Roanoke River Basin.

The Project involved the restoration, enhancement, preservation and permanent protection of 14 stream reaches (UT1-R1, UT1-R2, UT1-R3, UT1A, UT1B, UT1C, UT2, UT2A, UT3, BB-R1, BB-R2, BB-R3, UT4-R1, and UT4-R2) and their riparian buffers, totaling approximately 15,707 linear feet of designed streams and 6.183 acres of riparian wetlands. The Project will provide significant ecological improvements and functional uplift through stream and aquatic habitat restoration and through decreasing nutrient and sediment loads within the watershed. The mitigation plan provides a detailed project summary and Table 1 provides a summary of project assets. The CCPV illustrates the project mitigation components.

Prior to construction, landowners historically cleared large portions of mature forest and manipulated, and/or straightened streams and ditched riparian wetland systems to provide areas for crop production and cattle grazing. Many of the Project reaches had been heavily impacted from these historic and current land use practices, including livestock production, agriculture, and silviculture. Continuous livestock intrusion and associated hoof shear had severely impacted the streambanks along many of the Project stream reaches. The stream channels were actively incising in these areas and the floodplain connection had been lost in many locations. The lack of adequate and high-quality buffer vegetation, past land-use disturbances, active channel degradation, minimal impervious cover, and current agricultural and livestock practices presented a significant opportunity for water quality and ecosystem improvements through the implementation of this Project.

Monitoring Year 2 (MY2) activities occurred during September 2022. This report presents the data for MY2. The Project meets the MY2 success criteria for stream hydrology, stream horizontal and vertical stability, and streambed condition and stability. One of the six flow gauges is not meeting the 30-day flow criteria. Eight of the nine wetlands are meeting success criteria for hydrology. One of the 23 (21 fixed and 2 random transects) vegetation plots is not meeting interim success criteria. Based on these results, the Project is on trajectory to meet interim and final success criteria. For more information on the chronology of the project history and activity, refer to Appendix E. Relevant project contact information is presented in Appendix E and project background information is presented in Table 3.

1.2 Project Quantities and Credits

The Project mitigation components include a combination of Stream Restoration, Enhancement and Preservation activities, as well as Riparian Wetland Restoration (Re-establishment & Rehabilitation) and Enhancement, as summarized in Table 1.





Table 1. Banner Branch Mitigation Site (ID-100080) Project Mitigation Quantities and Credits

Table 1. Banner Bran	Original Mitigation Plan	As-Built	Original Mitigation	Original Restoration	Original Mitigation	
Project Segment Stream	Ft/Ac	Ft/Ac	Category	Level	Ratio (X:1)	Credits
UT1-R1 (upper)	373	402	Warm	EI	1.50000	248.667
UT1-R1 (lower)	136	136	Warm	Р	10.00000	13.600
UT1-R2	1,783	1,822	Warm	EII	2.50000	713.200
UT1-R3	822	851	Warm	Р	10.00000	82.200
UT1A	410	410	Warm	EII	2.50000	164.000
	391	428	Warm	EII	2.50000	156.400
UT1B (upper)	97	103	Warm	EI	1.50000	64.667
UT1B (lower)	69	69	Warm	P	10.00000	6.900
UT1C (upper)	151				1.00000	151.000
UT1C (lower)		146	Warm	R (PI/PII)		
UT2	1,287	1,270	Warm	R (PI/PII)	1.00000	1,287.000
UT2A	289	287	Warm	EI	1.50000	192.667
UT3	589	551	Warm	R (PI)	1.00000	589.000
BB-R1	808	865	Warm	R (PI)	1.00000	808.000
BB-R2	1,835	1,746	Warm	R (PI)	1.00000	1,835.000
BB-R3	636	678	Warm	R (PI/PII)	1.00000	636.000
UT4-R1 (upper)	2,346	2,346	Warm	R (PI/PII)	1.00000	2,346.000
UT4-R1 (lower)	1,730/233	1,589/265	Warm	R (PI)	1.00/1.25	1,916.400
UT4-R2	1,722	1,760	Warm	EI	1.50000	1,148.000
					Total:	12,358.701
Wetland	T	T	l <u>-</u>	l	T	
W1	0.825	0.783	R	REE	2.00000	0.413
W1A	1.240	1.227	R	E	1.00000	1.240
W2	0.524	0.511	R	E	2.00000	0.262
W3	0.888	0.886	R	RH	1.50000	0.592
W4	0.321	0.319	R	E	2.00000	0.161
W4A	0.808	0.807	R	REE	1.00000	0.808
W5	0.203	0.203	R	E	2.00000	0.102
W5A	0.097	0.097	R	Е	2.00000	0.049
W5B	0.010	0.007	R	E	2.00000	0.005
	0.251	0.251	R	RH	1.50000	0.167
W6A	0.045	0.045	R	E	2.00000	0.023
W6B						
W7	0.041	0.041	R	E	2.00000	0.021
W8A	0.107	0.107	R	REE	1.00000	0.107
W9	0.823	0.817	R	REE	1.00000	0.823
					Total:	4.773

Project Credits												
		Stream			Non-Rip	Coastal						
Restoration Level	Warm	Cool	Cold	Wetland	Wetland	Marsh						
Restoration	9,568.400											
Re-establishment				2.151								
Rehabilitation				0.759								
Enhancement				1.861								
Enhancement I	1,654.000											
Enhancement II	1,033.600											
Creation												
Preservation	102.700											
Totals 12,358.701				4.773								

Total Stream Credit	12,358.701
Total Wetland Credit	4.773



Wetland Mitigation Category

Coastal Marsh СМ R Riparian NR Non-Riparian

Restoration Level

HQP High Quality Preservation

Р Preservation

Wetland Enhancement - Veg and Hydro F

ΕII Stream Enhancement II ΕI Stream Enhancement I Wetland Creation


RH Wetland Rehabilitation - Veg and Hydro


RFF Wetland Re-establishment Veg and Hydro

R Restoration

1.3 Current Condition Plan View

The following pages present the Current Condition Plan View (CCPV).








Banner Branch Mitigation Project Stokes County, North Carolina

USACE Action ID Number: SAW-2018-01760 November 2022 MY2 USACE Current Conditions Plan View Monitoring Year 2

> NAD 1983 2011 State Plane North Carolina FIPS 3200 FT US

FIGURE

12






Banner Branch Mitigation Project Stokes County, North Carolina

USACE Action ID Number: SAW-2018-01760 November 2022 MY2 USACE Current Conditions Plan View Monitoring Year 2

NAD 1983 2011 State Plane North Carolina FIPS 3200 FT US FIGURE






Banner Branch Mitigation Project Stokes County, North Carolina

USACE Action ID Number: SAW-2018-01760 November 2022 MY2 USACE Current Conditions Plan View Monitoring Year 2

> NAD 1983 2011 State Plane North Carolina FIPS 3200 FT US

FIGURE

1 C






Banner Branch Mitigation Project Stokes County, North Carolina

USACE Action ID Number: SAW-2018-01760 November 2022 MY2 USACE Current Conditions Plan View Monitoring Year 2

> NAD 1983 2011 State Plane North Carolina FIPS 3200 FT US

FIGURE

1c





Banner Branch Mitigation Project Stokes County, North Carolina

USACE Action ID Number: SAW-2018-01760 November 2022 MY2 USACE Current Conditions Plan View Monitoring Year 2

> NAD 1983 2011 State Plane North Carolina FIPS 3200 FT US

FIGURE

1*e*

2 Goals, Performance Criteria, and Functional Improvements

2.1 Project Goals and Objectives

The Project will meet the goals and objectives described in the Banner Branch Final Approved Mitigation Plan and will address general restoration goals and opportunities outlined in the DMS Roanoke River Basin RBRP. More specifically, watershed goals and management strategies described in the RBRP will be met by:

- Reducing sediment, soil erosion, turbidity, and nutrient inputs such as fecal coliform bacteria, nitrogen, and phosphorus to the Banner Branch Watershed.
- Restoring, enhancing, preserving, and protecting headwater streams, wetlands, riparian buffers, and aquatic habitat functions.
- Improving riparian corridor management and targeting restoration of impacted streams, wetlands, and riparian buffer areas.
- Promoting agronomic farm management techniques and implementing agricultural BMPs and water quality features such as livestock exclusion fencing, alternative watering systems, and nutrient management devices, and wetlands restoration.

To accomplish these project-specific goals, the following objectives will be measured to document overall project success:

- Restore stream, wetland and floodplain hydrology by reconnecting historic flow paths and promoting geomorphically stable conditions and more natural flood processes;
- Improve and protect water quality by reducing streambank erosion, nutrient and sediment inputs;
- Restore and protect stream, wetland, and riparian buffer functions and habitat connectivity in perpetuity by recording a permanent conservation easement; and
- Implement agricultural BMPs to reduce nonpoint source inputs to receiving waters.





Table 2: Summa	ry - Goals, Performanc	e and Results			
Goal	Objective/Treatment	Likely Functional Uplift	Performance Criteria	Measurement	Cumulative Monitoring Results
•	Improve and/or remove existing stream crossings and restore a more natural flow regime and aquatic passage.	Create a more natural and higher functioning headwater flow regime and provide aquatic passage; reestablish appropriate wetland hydroperiods and provide hydrologic storage	Maintain seasonal flow on intermittent stream for a minimum of 30 consecutive days during normal annual rainfall	6 Flow Gauges (UT1A, UT1C, UT2, UT2A, UT3, UT4-R1). Devices record 2x/day and inspected quarterly.	5/6 Flow Gauges documented flow for a minimum of 30 consective days.
channels with floodplains and riparian wetlands to allow a natural	Design BHRs to not exceed 1.2 and increase ERs no less than 2.2 for Rosgen 'C' and 'E' stream types and 1.4 for 'B' stream types.	Provide temporary water storage and reduce erosive forces (shear stress) in channel during larger flow events.	Minimum of four bankfull events in separate years. Wetland hydrology for 8% of growing season.	3 Crest gauges/pressure transducers (UT2, BB-R2, UT4-R2); Devices record hourly & inspected quarterly. 9 Wetland gauges (W1,W1A, W2, W3, W4, W4A, W6A, W8A, W9); inspected quarterly.	3/3 crest guages recorded out of bank events in MY2. 8/9 wetland gauges met hydrology criteria of 8%.
	Construct stream channels that will maintain stable cross- sections, patterns, and profiles over time.	bank erosion, reduction of shear	Bank height ratios remain below 1.2 over the monitoring period. Visual assessments showing progression towards stability.	20 Cross sections surveys and visual assessment; Crosssections in Years 1, 2, 3, 5, and 7.	20/20 cross sections BHR<1.2
Establish Riparian	Plant native species vegetation a minimum 30' wide from the top of the streambanks with a composition/density comparable to downstream reference condition.	Increase woody and herbaceous vegetation will provide channel	Within planted portions of the site, a minimum of 320 stems per acre must be present at year three; a minimum of 260 stems per acre must be present at year five with average height of six feet; and a minimum of 210 stems per acre and average eight foot tree heights must be present at year seven.	CVS Level I & II Protocol Tree for 21 fixed veg plots (Strata Composition, Vigor, and Density), 3 random transects/plots, and visual assessment. Years 1, 2, 3, 5, and 7 for veg plots.	20/21 Fixed Veg Plots met in 2022 and 2/2 Random Veg Plots met in 2022
Imaterial and	Improve bedform diversity and increase lateral stability.	Reduce embeddedness to allow for interstitial flow habitat.	N/A	N/A	N/A
Improve Benthic Macroinverebrate Communities and Aquatic Habitat	Increase native woody debris and structures in channel.	Increase leaf litter and organic matter critical to provide in-stream cover/shade, wood recruitment, and carbon sourcing.	N/A	Evaluate BMI Communities at two sites (BB-R3 and UT4- R2) in MY3 and MY7	Data in MY3 and MY7



2.2 Project Success Criteria

The success criteria for the Project will follow the approved performance standards and monitoring protocols from the final approved mitigation plan; which was developed in compliance with the USACE October 2016 Guidance, USACE Stream Mitigation Guidelines (April 2003 and October 2005), and 2008 Compensatory Mitigation Final Rule. Cross-section and vegetation plot data will be collected in Years 0, 1, 2, 3, 5, and 7. Stream hydrology data and visual monitoring will be reported annually. Specific success criteria components and evaluation methods are described below.

2.2.1 Streams


Stream Hydrology: Four separate bankfull or over bank events must be documented within the seven-year monitoring period and the stream hydrology monitoring will continue until four bankfull events have been documented in separate years. Stream hydrology monitoring will be accomplished with pressure transducers installed in pools and correlating sensor depth to top of bank elevation (see Appendix D for installation diagrams). Recorded water depth above the top of bank elevation will document a bankfull event. The devices will record water depth hourly and will be inspected quarterly. In addition to the pressure transducers, traditional cork gauges will be installed at bankfull elevation and will be used to document bankfull events with photographs.

Stream Profiles, Vertical Stability, and Floodplain Access: Stream profiles, as a measure of vertical stability and floodplain access will be evaluated by looking at Bank Height Ratios (BHR). In addition, observed bedforms should be consistent with those observed for channels of the design stream type(s). The BHR shall not exceed 1.2 along the restored Project stream reaches. This standard only applies to restored reaches of the channel where BHRs were corrected through design and construction. Vertical stability will be evaluated with visual assessment, cross-sections and, if directed by the IRT, longitudinal profile.

Stream Horizontal Stability: Cross-sections will be used to evaluate horizontal stream stability on restored streams. There should be little change expected from as-built restoration cross-sections. If measurable changes do occur, they should be evaluated to determine if the changes represent a movement toward a more unstable condition (e.g., downcutting, erosion) or a movement towards increased stability (e.g., settling, vegetation establishment, deposition along the streambanks, decrease in width/depth ratio). Cross-sections shall be classified using the Rosgen Stream Classification method and all monitored cross-sections should fall within the quantitative parameters defined for channels of the design stream type.

Stream cross-section monitoring will be conducted using a Topcon Total Station. Three-dimensional coordinates associated with cross-section data will be collected in the field (NAD83 State Plane feet FIPS 3200). Morphological data will be collected at 20 cross-sections. Survey data will be imported into Microsoft Excel® and the DMS Shiny App for data processing and analysis.

Reference photo transects will be taken at each permanent cross-section. Lateral photos should not indicate excessive erosion or continuing degradation of the streambanks. Photographs will be taken of both streambanks at each cross-section. A survey tape stretched between the permanent cross-section monuments/pins will be centered in each of the streambank photographs. The water elevation will be shown in the lower edge of the frame, and as much of the streambank as possible will be included in each photo. Photographers will attempt to consistently maintain the same area in each photo over time.



Streambed Material Condition and Stability: Pebble counts or streambed material samples will not be collected per the DMS Pebble Count Data Requirements memo sent on October 19, 2021. The IRT reserves the right to request pebble count data/particle distributions if deemed necessary during the monitoring period.

Jurisdictional Stream Flow: Monitoring of stream flow will be conducted to demonstrate that the restored stream systems classified as intermittent exhibit surface flow for a minimum of 30 consecutive days throughout some portion of the year during a year with normal rainfall conditions. Stream flow monitoring will be accomplished with pressure transducers installed in pools and correlating sensor depth to the downstream top of riffle elevation. If the pool water depth is at or above the top of riffle elevation, then the channel will be assumed to have surface flow. The devices will record water elevation twice per day and will be inspected quarterly to document surface hydrology and provide a basis for evaluating flow response to rainfall events.

The stage recorders include an automatic pressure transducer (HOBO Water Level (13 ft) Logger) set in PVC piping in the channel. The elevation of the bed and top of bank at each stage recorder location will be recorded to be able to document presence of water in the channel and out of bank events. Visual observations (i.e. wrack or debris lines) and traditional cork crest gauges will also be used to document out of bank events.


2.2.2 Wetlands

Wetland Hydrology: The performance standard for wetland hydrology will be eight percent based on the suggested wetland saturation thresholds for soils taxonomic subgroups. The proposed success criteria for wetland hydrology will be when the soils are saturated within 12 inches of the soil surface for eight percent (14 days) of the 177-day growing season (April 21st through October 16th) based on WETS data table for Stokes County, NC. The saturated conditions should occur during a period when antecedent precipitation has been normal or drier than normal for a minimum frequency of 5 years in 10 (USACE, 2005 and 2010b). Precipitation data will be obtained from an on-site rain gauge and the Danbury WETS Station, approximately 11 miles south of the Project site. If a normal year of precipitation does not occur during the first seven years of monitoring, WLS will continue to monitor the Project hydrology until the Project site has been saturated for the appropriate hydroperiod. If rainfall amounts for any given year during the monitoring period are abnormally low, reference wetland hydrology data will be compared to determine if there is a correlation with the weather conditions and site variability.

2.2.3 Vegetation

Vegetation monitoring will occur in the fall each required monitoring year, prior to leaf drop. Plots will be monitored in years 1, 2, 3, 5, and 7. Vegetative success for the Project during the intermediate monitoring years will be based the survival of at least 320, three-year-old trees per acre at the end of Year 3 of the monitoring period; and at least 260, five-year-old, trees per acre that must average six feet in height at the end of Year 5 of the monitoring period. The final vegetative restoration success criteria will be achieving a density of no less than 210, seven-year-old stems per acre that must average eight feet in height in Year 7 of monitoring. Volunteer species on the approved planting list that meet success criteria standards will be counted towards success criteria.

Vegetation success is being monitored at a total of 21 permanent/fixed vegetation plots and two random (2m x 50m or 4m x 25m) transects. Vegetation plot monitoring follows the CVS-EEP Level 2 Protocol for



Recording Vegetation, version 4.2 (Lee et al. 2008) and includes analysis of species composition, height, and density of planted species. Data are processed using the DMS ShinyApp tool. In the field, the four corners of each fixed plot were permanently marked with PVC at the origin and rebar at the other corners. Tree species and height will be recorded for each planted stem and photos of each plot are to be taken from the origin each monitoring year.

2.2.4 Visual Assessment

WLS will conduct visual assessments in support of mitigation performance monitoring. Visual assessments of all stream reaches will be conducted twice per monitoring year with at least five months in between each site visit for each of the seven years of monitoring. Photographs will be used to visually document system performance and any areas of concern related to streambank and bed stability, condition of instream structures, channel migration, active headcuts, live stake mortality, invasive plant species or animal browsing, easement boundary encroachments, cattle exclusion fence damage, and general streambed conditions.

3 Project Attributes

3.1 Design Approach

The Project stream design approach included a combination of Stream Restoration, Enhancement, and Preservation activities (Table 1). Priority Level I and Level II Restoration approaches incorporated the design of both single-thread meandering channels and step-pool channels. All non-vegetated areas within the easement were planted with native vegetation and any areas of invasive species were removed and/or treated.


3.2 Project Attributes

See Table 3 for Project Attributes.

Table 3. Project Att	ribute Table					
Project Name	Banner Branch M	Banner Branch Mitigation Project				
County	Stokes					
Project Area (acres)	40.87					
Project Coordinates (latitude and longitude decimal degrees)	36.525421° N, -80.203265° W					
Project Watershed Sum	mary Informatio	n				
Physiographic Province	Piedmont					
River Basin	Roanoke	Roanoke				
USGS Hydrologic Unit 8-digit	03010103					
DWR Sub-basin	03-02-01					
Project Drainage Area (acres)	563 (BB-R3) and 2 0.35 (UT4-R2)	224 (UT4-R2); 0.8	8 (BB-R3) and			
Project Drainage Area Percentage of Impervious Area	<2					
Land Use Classification	2.01.03, 3.02 (50% pasture/hay, 48% mixed forest)					
Dament at an		1174 00	1174 DO			

					Reach Sumr	nary Informati	on							
Parameters	UT1-R1	UT1-R2	UT1-R3	UT1A	UT1B	UT1C	UT2	UT2A	UT3	BB-R1	BB-R2	BB-R3	UT4-R1	UT4-R2
Pre-project length (feet)	535	1,827	822	410	391	227	1,315	289	338	986	2,080	478	4,624	1,722
Post-project (feet)	538	1,822	851	410	531	215	1,270	287	551	865	1,746	678	4,200	1,760
Valley confinement (Confined, moderately confined, unconfined)	mod confined	mod confined	mod confined	mod confined	mod confined	mod confined	confined	mod confined	unconfined	unconfined	unconfined	unconfined	unconfined	unconfined
Drainage area (acres)	41.2	135	166.4	4.6	41.6	15.8	28.3	3.1	76.8	409.6	480	563.2	153.6	224
Perennial, Intermittent, Ephemeral	Perennial	Perennial	Perennial	Intermittent	Intermittent	Intermittent	Perennial/Int	Intermittent	Perennial/Int	Perennial	Perennial	Perennial	Perennial/Int	Perennial
NCDWR Water Quality Classification	С	С	С	С	С	С	С	С	С	С	С	С	С	С
Dominant Stream Classification (existing)	G4c/B4c	F4	E4	G5	E5	F4	F4	B4a	E5 (incised)	B4c	E4 (incised)	E4 (incised)	B4c/F4	E5
Dominant Stream Classification (proposed)	B4	F4	E4	G5	E5	B4	B4	B4a	C4	C4	C4	C4	B4/C4b	E5
Dominant Evolutionary class (Simon) if applicable	11/111	V/VI	V/VI	VI	Ш	1	III/IV	Ш	11/111	IV	IV/V	IV	IV/V	III/IV
					Wetland Sum	ımary Informa	tion							
Parameters	W1	W1A	W2	W3	W4	W4A	W5	W5A	W5B	W6A	W6B	W7	W8A	W9
Pre-project (acres)	0.859	0.000	0.524	0.906	0.321	0.000	0.203	0.097	0.010	0.251	0.045	0.041	0.000	0.000
Post-project (acres)	0.783	1.227	0.511	0.886	0.319	0.807	0.203	0.097	0.007	0.251	0.045	0.041	0.107	0.817
Wetland Type (non-riparian, riparian)	riparian riverine	riparian riverine	riparian riverine	riparian riverine	riparian riverine	riparian riverine	riparian riverine	riparian riverine	•	riparian riverine	riparian riverine	riparian riverine	riparian riverine	riparian riverine
Mapped Soil Series	Codorus Ioam	Codorus Ioam & Dan River & Comus	Fairview-Poplar	Fairview-Poplar Forest Complex	Codorus Ioam	Codorus Ioam	Clifford sandy clay loam	Clifford sandy clay loam			Fairview-Poplar Forest Complex			Dan River & Comus
Soil Hydric Status	Hydric	Hydric	Hydric	Hydric	Hydric	Hydric	Hydric	Hydric	Hydric	Hydric	Hydric	Hydric	Hydric	Hydric
Regulatory Consider	derations													

Regulatory Consid	erations		
Parameters	Applicable?	Resolved?	Supporting Docs?
Water of the United States - Section 404	Yes	Yes	PCN
Water of the United States - Section 401	Yes	Yes	PCN
Endangered Species Act	Yes	Yes	Categorical Exclusion
Historic Preservation Act	Yes	Yes	Categorical Exclusion
Coastal Zone Management Act (CZMA or CAMA)	No	N/A	N/A
Essential Fisheries Habitat	No	N/A	N/A



4 Monitoring Year 2 Assessment and Results

The dates of Year 2 monitoring activities are detailed in Appendix E. All year 2 monitoring data is presented in this report and in the appendices. The Project is on track for meeting stream, wetland, and vegetation interim success criteria. All monitoring device locations are depicted on the CCPV (Figure 1).

4.1 Morphological Assessment

Morphological data for MY2 was collected in September 2022. Refer to Appendices A and C for summary data tables, morphological plots, and stream photographs.

4.1.1 Stream Horizontal Pattern & Longitudinal Profile


Visual assessment and cross-section surveys were utilized for MY2 horizontal and vertical stream stability. The visual assessments for each stream reach concluded that the MY2 stream channel pattern and longitudinal profiles, and in-stream structure location/function, still closely match the MY0/baseline conditions (Appendix D). Overall, the MY2 planform geometry and dimensions fall within acceptable ranges of the baseline parameters for all restored reaches. Minor channel adjustments in riffle slopes, pool depths and pattern do not present a stability concern or indicate a need for remedial action and will be assessed visually during the annual assessments.

Three potential stream problem areas were noted during MY1 (see CCPV). During MY2, these problem areas were monitored and no new problem areas were documented.

- **SPA-1:** On BB-R1 near station 44+00, piping is occurring on the left bank around a rock structure. Livestakes were added around the structure to prevent erosion on 11/3/2021. The structure is not functioning as intended but remains stable. WLS will continue to monitor this area closely.
- **SPA-2:** On BB-R3 near station 70+50, erosion is occurring on the right bank upstream of a log vane. The structure is functioning and stable. Livestakes were added to prevent further bank erosion on 11/3/2021. WLS will continue to monitor this area closely.
- **SPA-3:** On BB-R3 near station 72+00, a rock roller is rolling water toward the right bank, and not toward the log vane. The structure is not functioning as intended but remains stable. The right bank is currently stable and not actively eroding. Livestakes were added on 11/3/2021 and WLS will continue to monitor this area closely.

4.1.2 Stream Horizontal Dimension

The MY2 channel dimensions generally match the design parameters and are within acceptable and stable ranges of tolerance. Twenty cross-sections are located in restoration reaches across the project, with ten located in pools and ten located in riffles. All 10 of the riffle cross-sections show little change in the bankfull area and all bank height ratios are less than 1.2. Cross-sections 9 and 10 on UT3 showed significant aggradation from MY1 due to active erosion outside of the conservation easement. UT3 will be monitored closely in MY3, and any remedial actions will be documented in future reports. Maximum riffle depths are expected to fluctuate slightly throughout the monitoring period as the channels adjust to the new flow regime. It is expected over time that some pools may accumulate fine sediment and organic matter, however, this may not be an indicator of channel instability.



4.2 Stream Hydrology

4.2.1 Stream Flow

Six pressure transducers (flow gauges) were installed in April 2021 on reaches UT1A, UT1C, UT2, UT2A, UT3, and UT4-R1 to document flow conditions. The flow gauge locations are within the upper one-third of the project reaches as shown on the CCPVs. Five of the six flow gauges exhibited surface flow for a minimum of 30 consecutive days throughout the monitoring year (Appendix D). FG-2 on UT1C exhibited a maximum consecutive flow for 11 days in 2022. Prior to restoration, UT1C flowed subsurface and is continuing that pattern after restoration. UT1C will be monitored closely in MY3. Additionally, to determine if rainfall amounts are normal for the given year, precipitation data was obtained from CRONOS station Danbury, approximately 11 miles south of the site. Rainfall was above normal for the year (January – September).

Flow Gauge Data


Flow Gauge Name	Flow Gauge Location	Longest Period of Consecutive Flow	Total Days of Cumulative Flow	Total Days of No Flow	Longest Period of Consecutive No Flow
FG-1	UT1A	264 days 1/1/2022 – 9/21/2022	264 days	0 days	0 days
FG-2	UT1C	11 days 5/24/2022 – 6/3/2022	64 days	200 days	50 days
FG-3	UT2	264 days 1/1/2022 – 9/21/2022	264 days	0 days	0 days
FG-4	UT2A	264 days 1/1/2022 – 9/21/2022	264 days	0 days	0 days
FG-5	UT3	264 days 1/1/2022 – 9/21/2022	264 days	0 days	0 days
FG-6	UT4-R1	264 days 1/1/2022 – 9/21/2022	264 days	0 days	0 days

4.2.2 Bankfull Events

Three crest gauges were installed in April 2021 to document bankfull events. WLS installed a conventional cork crest gauge, along with a pressure transducer to validate flood status on UT2, BB-R2, UT4-R2. During MY2, bankfull events were recorded on all three pressure transducer crest gauges. CG-1 (UT2) recorded five events with a maximum event of 0.354 feet above bankfull. CG-2 (BB-R2) recorded seven events with a maximum event of 0.923 feet above bankfull. CG-3 (UT4-R2) recorded two events with a maximum event of 0.429 feet above bankfull. The associated data and photographs are located in Appendix D.

4.3 Wetlands

Nine groundwater wells were installed in April 2021 to monitor wetland hydrology. Groundwater well locations are shown on the CCPV. During MY2, eight of the nine wetland groundwater wells are meeting the eight percent wetland hydrology criterion. GW-2 (W8a) had a hydroperiod of four percent which is not meeting the eight percent criteria. GW-2 failed to meet in MY1, but there was a significant



hydroperiod increase from MY1 to MY2. GW-2 will continue to be monitored closely and no remedial action is proposed at this time.

4.4 Vegetation

Monitoring of the 21 permanent vegetation plots and two random transects was completed during September 2022. Vegetation data photos can be found in Appendix B. The MY2 average density is 549 stems per acre, which exceeds the interim measure of vegetative success of at least 320 stems per acre at the end of the third monitoring year. 22 of the 23 vegetation plots are also meeting the interim measure requirements and all plots have 162 - 1012 stems per acre including appropriate volunteers. Vegetation plot 4, located in W8a is not meeting success criteria due to an existing mature canopy. Per DMS guidance no single species can account for greater than 50% of stems in a vegetation plot, without this dominance rule there would be 283 stems/acre in plot 4. This area was supplementally planted at construction. A random vegetation plot will be surveyed in W8a during MY3 to document existing and planted vegetation. Volunteer tulip poplar (*Liriodendron tulipifera*), spicebush (*Lindera benzoin*), pawpaw (*Asimina triloba*), hazel alder (*Alnus serrulata*), sycamore (*Platanus occidentalis*), and persimmon (*Diospyros virginiana*) were noted in MY2, and more species are expected to establish in future years.

Visual assessment of vegetation outside of the monitoring plots indicates that the herbaceous vegetation is becoming well established throughout the project.

Areas of privet (*Ligustrum sinense*) and tree of heaven (*Ailanthus altissima*) are in scattered areas across the project (~2.99 acres). These areas have been spot treated with herbicide and treatments will continue in future monitoring years. See table below for treatment dates. No other areas of significant invasive plant species were observed post-construction. The site will be monitored closely, and any invasive plant species will be treated as needed.

Invasive Species Treatment Table

Monitoring Year	Date	Species	Treatment
MY2	4/27-4/28/2022	Privet, Tree of Heaven	Rodeo backpack foliar spray and cut-sump
	11/23/2022	Privet	Garlon 3a Cut-sump

Appendix A: Visual Assessment Data

Visual Stream Morphology Stability Assessment Table
Vegetation Condition Assessment Table
Cross Section Photos
Stream Photo Stations (Culvert & Ford Crossings, EII Reaches, BMPs)
Potential Problem Area Photos

Visual Stre	am Stability Assess	ment				
Reach		UT1-R1				
Assessed Stre	am Length	538				
Assessed Banl	k Length	1,076				
Major	Channel Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
				Totals	0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	9	9		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	3	3		100%
		•				
Visual Stre	am Stability Assess	ment				
Reach		UT1-R2				
Assessed Stre	am Length	1,822				
Assessed Ban	_	3,644				
Major	Channel Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
				Totals	0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	7	7		100%
		Bank erosion within the structures extent of influence does <u>not</u>				

5

5

100%

exceed 15%. (See guidance for this table in DMS monitoring

guidance document)

Viewel Church	C4-1-114 A									
	am Stability Assess									
Reach		UT1-R3								
Assessed Stream		851								
Assessed Bank	Length	1,702								
Major (Channel Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended				
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%				
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%				
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%				
				Totals	0	100%				
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	3	3		100%				
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	N/A	N/A		N/A				
Visual Stro	am Stability Assess	mont								
	anii Stability Assess									
Reach		UT1A								
Assessed Stream		410								
Assessed Bank	Length	820								
Major (Channel Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended				
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%				
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%				
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%				
				Totals	0	100%				
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	N/A	N/A		N/A				

Bank erosion within the structures extent of influence does <u>not</u>

N/A

N/A

N/A

exceed 15%. (See guidance for this table in DMS monitoring

guidance document)

Visual Stro	am Stability Assess	mont							
Reach	anii Stability Assess	UT1B							
Assessed Strea	am Length	531							
Assessed Bank		1,062							
	Channel Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended			
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%			
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%			
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%			
				Totals	0	100%			
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	13	13		100%			
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	3	3		100%			
v". 16:	C. 1.11. A								
	am Stability Assess								
Reach		UT1C							
Assessed Stream	_	215							
Assessed Bank Major (Channel Category	430 Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended			
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%			
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%			
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%			
				Totals	0	100%			
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	10	10		100%			

Bank erosion within the structures extent of influence does <u>not</u>

6

6

100%

exceed 15%. (See guidance for this table in DMS monitoring

guidance document)

Visual Stre	am Stability Assess	ment				
Reach	am stability Assess	UT2				
Assessed Stream	am Length	1,270				
Assessed Bank		2,540				
Major	Channel Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
				Totals	0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	65	65		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	35	35		100%
Viewel Chro	ana Chabilita Assass					
	am Stability Assess					
Reach		UT2A				
Assessed Stream	_	287				
Assessed Bank	Channel Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
				Totals	0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5		100%

Bank erosion within the structures extent of influence does not

N/A

N/A

N/A

exceed 15%. (See guidance for this table in DMS monitoring

guidance document)

Visual Stre	am Stability Assess	ment				
Reach		UT3				
Assessed Stream Length		551				
Assessed Bank	k Length	1,102				
Major	Channel Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
				Totals	0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	17	17		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	2	2		100%
Visual Stre	am Stability Assess	ment				
Reach		BB-R1				
Assessed Stream	am Length	865				
Assessed Bank	k Length	1,730				
Major	Channel Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
				Totals	0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	12	13		92%

guidance document)

Visual Stre	am Stability Assess	ment							
Reach		BB-R2							
Assessed Strea	am Length	1,746							
Assessed Bank		3,492							
Major (Channel Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended			
		1							
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%			
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%			
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%			
				Totals	0	100%			
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	26	26		100%			
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	19	19		100%			
Visual Stre	am Stability Assess	ment							
Reach		BB-R3							
Assessed Strea	am Length	678							
Assessed Bank	Length	1,356							
Major (Channel Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended			
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%			
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%			
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%			
				Totals	0	100%			
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	10	11		91%			

Bank erosion within the structures extent of influence does <u>not</u>

7

8

88%

exceed 15%. (See guidance for this table in DMS monitoring

guidance document)

Visual Stre	eam Stability Assess	ment								
Reach		UT4-R1								
Assessed Stre		4,200	4,200							
Assessed Ban	nk Length	8,400	8,400							
Major	r Channel Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended				
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%				
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%				
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse	ose		0	100%				
		Totals			0	100%				
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	83	83		100%				
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	66	66		100%				

Visual Stream Stability Assessment								
Reach		UT4-R2						
Assessed Strea	m Length	1,760						
Assessed Bank	Length	3,520						
Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended		
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%		
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%		
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%		
	Totals				0	100%		
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	7	7		100%		
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	3	3		100%		

Visual Vegetation Assessment						
Planted acreage	30					
Vegetation Category	Definitions	Mapping Threshold	Combined Acreage	% of Planted Acreage		
Bare Areas	Very limited cover of both woody and herbaceous material.	0.10 acres	0.00	0.0%		
Low Stem Density Areas	Woody stem densities clearly below target levels based on current MY stem count criteria.	0.10 acres	0.00	0.0%		
	Tota	al	0.00	0.0%		
Areas of Poor Growth Rates	Planted areas where average height is not meeting current MY Performance Standard.	0.10 acres	0.00	0.0%		
	Cumulative	Total	0.00	0.0%		
Easement Acreage	41					
Vegetation Category	Definitions	Mapping Threshold	Combined Acreage	% of Easement Acreage		
Invasive Areas of Concern	Invasives may occur outside of planted areas and within the easement and will therefore be calculated against the total easement acreage. Include species with the potential to directly outcompete native, young, woody stems in the short-term or community structure for existing communities. Species included in summation above should be identified in report summary.	0.10 acres	2.99	7.3%		
Easement Encroachment Areas	Encroachment may be point, line, or polygon. Encroachment to be mapped consists of any violation of restrictions specified in the conservation easement. Common encroachments are mowing, cattle access, vehicular access. Encroachment has no threshold value as will need to be addressed regardless of impact area.	none	0.00			











BB-R1, XS1, Left Bank (MY-00)





































































BB-R2, XS5, Left Bank (MY-02)


























































































UT3, XS10, Right Bank (MY-00)





BB-R3, XS11, Downstream (MY-00)

























BB-R3, XS12, Left Bank (MY-00)






BB-R3, XS12, Left Bank (MY-02)

















































UT4-R1, XS15, Right Bank (MY-00)


















UT4-R1, XS16, Right Bank (MY-00)



















UT4-R1, XS17, Right Bank (MY-00)



9/1/22 11:21 AM **Stokes County** UT4-R1, XS17, Right Bank (MY-02)











UT4-R1, XS18, Left Bank (MY-00)



UT4-R1, XS18, Right Bank (MY-00)



9/1/22 11:32 AM **Stokes County** UT4-R1, XS18, Right Bank (MY-02)








































PS-1 – UT1-R1, EII, Upstream (MY-00)




PS-1 – UT1-R1, EII, Downstream (MY-00)



PS-1 – UT1-R1, EII, Upstream (MY-02)



















PS-3 – UT1A, EII, Upstream (MY-02)



































PS-7 – UT2 Ford Crossing, Downstream (MY-02)























PS-10 – UT4-R1 Ford Crossing, Upstream (MY-02)



PS-10 – UT4-R1 Ford Crossing, Downstream (MY-02)















PS-13 – UT4-R1, BMP @ STA 14+00 (MY-02)















Appendix B: Vegetation Plot Data

Redline Plant List
Vegetation Plot Counts and Densities Table
Vegetation Performance Standards Summary Table
Vegetation Plot Photos

	Banner Branch Mitigation Red-line Planting			
Species	Common Name	Stems	% Planted	Mitigation Plan %
Fraxinus pennsylvanica	Green ash	805	4%	4%
Betula nigra	River birch	1,409	7%	8%
Tilia americana	Basswood	1,409	7%	7%
Quercus michauxii	Swamp chestnut oak	1,409	7%	8%
Platanus occidentalis	American sycamore	2,013	10%	10%
Liriodendron tulipifera	Tulip poplar	2,013	10%	10%
Quercus phellos	Willow oak	1,409	7%	7%
Nyssa sylvatica	Black gum	1,409	7%	8%
Quercus alba	White oak	1,409	7%	7%
Quercus falcata	Southern red oak	1,409	7%	7%
Carpinus caroliniana	American hornbeam	604	3%	3%
Diospyros virginiana	Persimmon	604	3%	3%
Amelanchier arborea	Common serviceberry	604	3%	3%
Hamamelis virginiana	Witch-hazel	604	3%	3%
Asimina triloba	Pawpaw	604	3%	3%
Lindera benzoin	Spicebush	604	3%	3%
Alnus serrulata	Hazel alder	604	3%	3%
Corylus americana	Hazelnut	604	3%	3%
Magnolia tripetala	Umbrella magnolia	604	3%	0%
Total		20,130	100%	

* changes from mitigation plan in red

Riparian Buf	fer Live Stake Plantings – Str	eambanks	
(Proposed 2'-3' Spacing @	Meander Bends and 6'- 8' Sp	oacing @ Ri	ffle Sections)
Sambucus canadensis	Elderberry	20%	FACW
Salix sericea	Silky Willow	30%	OBL
Salix nigra	Black Willow	10%	OBL
Cornus amomum	Silky Dogwood	40%	FACW

Vegetation Plot Counts and	Vegetation Plot Counts and Densities Table									
Planted Acreage	30									
Date of Initial Plant	2021-04-07									
Date(s) of Supplemental Plant(s)	N/A									
Date(s) Mowing	N/A									
Date of Current Survey	2022-09-21									
Plot size (ACRES)	0.0247									

	Scientific Name	Common Name	Tree/S		Veg P	lot 1 F	Veg I	Plot 2 F	Veg F	lot 3 F	Veg F	Plot 4 F	Veg F	lot 5 F	Veg P	lot 6 F	Veg P	lot 7 F	Veg P	lot 8 F	Veg P	Plot 9 F
			hrub	Status	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
	Alnus serrulata	hazel alder	Tree	FACW										1								
	Amelanchier arborea	common serviceberry	Tree	FACU															2	2		
	Amelanchier canadensis	Canadian serviceberry	Tree	FAC											1	1						
	Asimina triloba	pawpaw	Tree	FAC						1							1	1				
	Betula nigra	river birch	Tree	FACW					1	1					3	3			1	1	3	3
	Carpinus caroliniana	American hornbeam	Tree	FAC			1	1					1	1							1	1
	Corylus americana	American hazelnut	Shrub	FACU			1	1					3	3			1	1				
	Diospyros virginiana	common persimmon	Tree	FAC							1	1						2				
Species	Fraxinus pennsylvanica	green ash	Tree	FACW	6	6							1	1					3	3	2	2
Included in	Hamamelis virginiana	American witchhazel	Tree	FACU			2	2							1	1	1	1				
Approved Mitigation Plan	Lindera benzoin	northern spicebush	Tree	FACW		11	1	1							3	3						
Willigation Flair	Liriodendron tulipifera	tuliptree	Tree	FACU		4																
	Nyssa sylvatica	blackgum	Tree	FAC			1	1					2	2					1	1		
	Platanus occidentalis	American sycamore	Tree	FACW	4	4			5	5			2	2	1	2	4	4			2	2
	Quercus alba	white oak	Tree	FACU			1	1					1	1	4	4	2	2				
	Quercus falcata	southern red oak	Tree	FACU											1	1					1	1
	Quercus michauxii	swamp chestnut oak	Tree	FACW			1	1	1	1			3	3	1	1	1	1	1	1	1	1
	Quercus phellos	willow oak	Tree	FACW			3	3	2	2	6	6	1	1	1	1						
	Tilia americana	American basswood	Tree	FACU											1	1						
Sum	Performance Standard				10	25	11	11	9	10	7	7	14	15	17	18	10	12	8	8	10	10
Post Mitigation	Magnolia tripetala	umbrella-tree	Tree	FACU															1	1	2	2
Plan Species	Salix nigra	black willow	Tree	OBL																		3
Sum	Proposed Standard				10	25	11	11	9	10	7	7	14	15	17	18	10	12	9	9	12	12
	Current Year Ster					25		11		10		7		15		18		12		8		10
Mitigation Plan	Stems/Acr					1012		445		405		162		607		729		486		324		405
Performance	Species Cou	ınt				4		8		5		2		9		10		7		5		6
Standard	Dominant Species Con					44		27		50		86		20		22		33		33		20
	Average Plot Hei					4		2		2		1		2		2		2		2		3
	% Invasive	es .				0		0		0		0		0		0		0		0		0
	Current Year Ster	n Count		I		25		11		10		7		15		18		12		9		12
Post Mitigation	Stems/Acr					1012		445		405		162		607		729		486		364		486
Plan	Species Cou					4		8		5		2		9		10		7		6		7
Performance	Dominant Species Con					44		27		50		86		20		22		33		33		20
Standard	Average Plot Hei					4		2		2		1		2		2		2		2		2
	% Invasive					0		0		0		0		0		0		0		0		0

^{1).} Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.

^{2).} The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).

^{3).} The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

^{*} Veg Plot 4 stems/acre is only including 4 stems per DMS guidance. There are 6 stems of willow oak and a single species can only account for up to 50% of the veg plot. Without the 50% dominance the veg plot would have 283 stems/acre.

Vegetation Plot Counts and D	ensities Table
Planted Acreage	30
Date of Initial Plant	2021-04-07
Date(s) of Supplemental Plant(s)	N/A
Date(s) Mowing	N/A
Date of Current Survey	2022-09-21
Plot size (ACRES)	0.0247

	Scientific Name	Common Name		Indicator	Veg F	Plot 10 F	Veg Pl	ot 11 F	Veg Pl	ot 12 F	Veg P	lot 13 F	Veg P	ot 14 F	Veg Plo	ot 15 F	Veg Pl	lot 16 F	Veg P	lot 17 F	Veg P	lot 18 F	Veg P	lot 19 F	Veg Pl	ot 20 F	Veg P	ot 21 F	Veg Plot 22 R	Veg Plot 23 R
			hrub	Status	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Total	Total
	Alnus serrulata	hazel alder	Tree	FACW					1	1							1	1	1	1	1	1			1	1				ĺ
	Amelanchier arborea	common serviceberry	Tree	FACU	1	1					3	3							1	1					1	1	1	1		
	Amelanchier canadensis	Canadian serviceberry	Tree	FAC																									1	1
	Asimina triloba	pawpaw	Tree	FAC	1	1					1	1			3	3			3	3					1	1			1	
	Betula nigra	river birch	Tree	FACW	4	4	2	2							4	4			1	1			1	1						ĺ.
	Carpinus caroliniana	American hornbeam	Tree	FAC			1	1																						
	Corylus americana	American hazelnut	Shrub	FACU			1	1	2	2	1	1							1	1			1	1						
Engelos	Diospyros virginiana	common persimmon	Tree	FAC	1	1	1	1					1	4	1	1	1	1					2	2					1	
Species Included in	Fraxinus pennsylvanica	green ash	Tree	FACW			1	1	3	3	3	3					2	2	1	1			2	2	1	1	2	2	1	
Approved	Hamamelis virginiana	American witchhazel	Tree	FACU					1	1			3	3	1	1	1	1					1	1					2	1
Mitigation Plan	Lindera benzoin	northern spicebush	Tree	FACW													2	2	1	1			1	1	1	1	2	2	1	
Miligation Flair	Liriodendron tulipifera	tuliptree	Tree	FACU	1	1													1	1					1	1				1
	Nyssa sylvatica	blackgum	Tree	FAC	2	2	1	1			1	1	2	2			2	2			2	2			1	1	1	1		2
	Platanus occidentalis	American sycamore	Tree	FACW	1	1	2	2	2	2	1	1			2	2	1	1	1	1			2	2	4	4	4	4	4	7
	Quercus alba	white oak	Tree	FACU	2	2	1	1	1	1	1	1	2	2	1	1			2	2					1	1			2	1
	Quercus falcata	southern red oak	Tree	FACU					1	1	2	2	4	4			1	1	2	2					1	1	4	4		
	Quercus michauxii	swamp chestnut oak	Tree	FACW							1	1			1	1	1	1	1	1										
	Quercus phellos	willow oak	Tree	FACW	3	3	2	2	1	1	1	1			2	2	1	1	2	2	3	3	3	3	1	1				
	Tilia americana	American basswood	Tree	FACU					1	1	1	1	1	1			3	3	1	1	2	2			1	1	1	1		
Sum	Performance Standard				16	16	12	12	13	13	16	16	13	16	15	15	16	16	19	19	8	8	13	13	15	15	15	15	13	13
				•							•						•	,		•	•	•	•	•						
Post Mitigation	Magnolia tripetala	umbrella-tree	Tree	FACU							1	1	1	1			1	1									1	1		
Plan Species	Salix nigra	black willow	Tree	OBL						8		9																		
Sum	Proposed Standard				16	16	12	12	13	13	17	17	14	17	15	15	17	17	19	19	8	8	13	13	15	15	16	16	13	13
				•														•		•	•	•	•	•						
	Current Year Sten	n Count				16		12		13		16		16		15		16		19		8		13		15		15	13	13
	Stems/Acr	e				648		486		526		648		648		607		648		769		324		526		607		607	526	486
Mitigation Plan	Species Cou	nt				9		9		9		11		6		8		11		14		4		8		12		7	8	6
Performance	Dominant Species Com	position (%)				25		17		38		35		24		27		18		16		38		23		27		25	31	54
Standard	Average Plot Hei	ght (ft.)				2		2		2		2		2		3		2		2		2		3		3		2	2	3
	% Invasive	S				0		0		0		0		0		0		0		0		0		0		0		0	0	0
				1																										
	Current Year Sten	n Count				16		12		13		17		17		15		17		19		8		13		15		16	13	13
Post Mitigation	Stems/Acr					648		486		526		688		688		607		688		769		324		526		607		648	526	486
Plan	Species Cou					9		9		9		12		7		8		12		14		4		8		12		8	8	6
Performance	Dominant Species Com					25		17		38		35		24		27		18		16		38		23		27		25	31	54
Standard	Average Plot Hei					2		2		2		2		2		3		2		2		2		3		3		2	2	3
	% Invasive	, , ,				0		0		0		0		0		0		0		0		0		0		0		0	0	0
	% Invasive	5				U		U		U		U		U		U		U		U		U		U		U		U	U	U

1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.

2). The "Species included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan addendum (regular font), and species that are not approved (italicized).

3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan approved, post mitigation plan approved, and proposed stems.

				Vegetation I	Performance:	Standards Sur	nmary Table					
		Veg P	ot 1 F				lot 2 F			Veg P	lot 3 F	
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2	1012	4	4	0	445	2	8	0	405	2	5	0
Monitoring Year 1	648	1	5	0	648	1	12	0	607	1	5	0
Monitoring Year 0	769	2	6	0	810	2	13	0	729	1	6	0
		Veg P	ot 4 F			Veg P	lot 5 F			Veg P	lot 6 F	
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2	162	1	2	0	607	2	9	0	729	2	10	0
Monitoring Year 1	486	1	4	0	850	2	10	0	891	2	13	0
Monitoring Year 0	729	1	5	0	850	2	10	0	1012	2	13	0
		Veg P	ot 7 F			Veg P	lot 8 F			Veg P	lot 9 F	
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2	486	2	7	0	324	2	5	0	405	3	6	0
Monitoring Year 1	486	2	7	0	607	2	9	0	445	2	6	0
Monitoring Year 0	810	2	9	0	607	2	9	0	567	2	9	0
			ot 10 F			Veg Pl	ot 11 F			Veg Pl	ot 12 F	
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2	648	2	9	0	486	2	9	0	526	2	9	0
Monitoring Year 1	688	2	9	0	810	2	13	0	769	2	10	0
Monitoring Year 0	729	2	10	0	810	2	13	0	931	2	12	0
Worldstring real o	723		ot 13 F		010		ot 14 F		351		ot 15 F	
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7	Sterns, 7 ter	71011111 (11)	openes	70 11114311463	Stemsy rter	7.07.11.0 (10)	п ореспез	70 1110 4310 63	Stems, 7ter	7.07.7.67	" openes	70 1110 4310 43
Monitoring Year 5												
Monitoring Year 3												
Monitoring Year 2	648	2	11	0	648	2	6	0	607	3	8	0
Monitoring Year 1	769	2	12	0	729	2	8	0	007			
Monitoring Year 0	891				, 23				688	2		
		2	14	0	850				688 972	2	9	0
	031	2 Veg Pla	14 ot 16 F	0	850	2	10	0	688 972	2	9 12	
		Veg Pl	ot 16 F			2 Veg Pl	10 ot 17 F	0	972	2 Veg Pl	9 12 ot 18 F	0
Monitoring Year 7	Stems/Ac.			% Invasives	850 Stems/Ac.	2	10			2	9 12	0
Monitoring Year 7 Monitoring Year 5		Veg Pl	ot 16 F			2 Veg Pl	10 ot 17 F	0	972	2 Veg Pl	9 12 ot 18 F	0
Monitoring Year 5		Veg Pl	ot 16 F			2 Veg Pl	10 ot 17 F	0	972	2 Veg Pl	9 12 ot 18 F	0
Monitoring Year 5 Monitoring Year 3	Stems/Ac.	Veg Ple Av. Ht. (ft)	ot 16 F # Species	% Invasives	Stems/Ac.	Veg Pl Av. Ht. (ft)	10 ot 17 F # Species	% Invasives	972 Stems/Ac.	Veg Pl Av. Ht. (ft)	9 12 ot 18 F # Species	0 0 % Invasives
Monitoring Year 5 Monitoring Year 3 Monitoring Year 2	Stems/Ac.	Veg Plo Av. Ht. (ft)	ot 16 F # Species	% Invasives	Stems/Ac.	Veg Pl Av. Ht. (ft)	10 ot 17 F # Species	% Invasives	972 Stems/Ac.	Veg Pl Av. Ht. (ft)	9 12 ot 18 F # Species	0 0 % Invasives
Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1	Stems/Ac. 648 810	Veg Plo Av. Ht. (ft)	t 16 F # Species 11 14	% Invasives 0 0	Stems/Ac. 769 931	Veg Pl Av. Ht. (ft)	10 ot 17 F # Species 14 14	% Invasives 0 0 0	972 Stems/Ac. 324 729	2 Veg Pl Av. Ht. (ft)	9 12 ot 18 F # Species 4 9	% Invasives 0 0 0
Monitoring Year 5 Monitoring Year 3 Monitoring Year 2	Stems/Ac.	Veg Pl. Av. Ht. (ft) 2 2 2	t 16 F # Species 11 14 14	% Invasives	Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2	10 ot 17 F # Species 14 14 15	% Invasives	972 Stems/Ac.	2 Veg Pl Av. Ht. (ft)	9 12 ot 18 F # Species 4 9	0 0 % Invasives
Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1	Stems/Ac. 648 810 1052	Veg Pli Av. Ht. (ft) 2 2 2 Veg Pli	11 14 14 ot 19 F	% Invasives 0 0 0	769 931 1093	Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl	10 ot 17 F # Species 14 14 15 ot 20 F	% Invasives 0 0 0 0	972 Stems/Ac. 324 729 891	2 Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl	9 12 ot 18 F # Species 4 9 10	0 0 % Invasives
Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0	Stems/Ac. 648 810	Veg Pl. Av. Ht. (ft) 2 2 2	t 16 F # Species 11 14 14	% Invasives 0 0	Stems/Ac. 769 931	2 Veg Pl Av. Ht. (ft) 2 2 2	10 ot 17 F # Species 14 14 15	% Invasives 0 0 0	972 Stems/Ac. 324 729	2 Veg Pl Av. Ht. (ft)	9 12 ot 18 F # Species 4 9	% Invasives 0 0 0
Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0 Monitoring Year 7	Stems/Ac. 648 810 1052	Veg Pli Av. Ht. (ft) 2 2 2 Veg Pli	11 14 14 ot 19 F	% Invasives 0 0 0	769 931 1093	Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl	10 ot 17 F # Species 14 14 15 ot 20 F	% Invasives 0 0 0 0	972 Stems/Ac. 324 729 891	2 Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl	9 12 ot 18 F # Species 4 9 10	0 0 % Invasives
Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0 Monitoring Year 7 Monitoring Year 7 Monitoring Year 5	Stems/Ac. 648 810 1052	Veg Pli Av. Ht. (ft) 2 2 2 Veg Pli	11 14 14 ot 19 F	% Invasives 0 0 0	769 931 1093	Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl	10 ot 17 F # Species 14 14 15 ot 20 F	% Invasives 0 0 0 0	972 Stems/Ac. 324 729 891	2 Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl	9 12 ot 18 F # Species 4 9 10	0 0 % Invasives
Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0 Monitoring Year 7 Monitoring Year 7 Monitoring Year 5 Monitoring Year 3	5tems/Ac. 648 810 1052 Stems/Ac.	Veg Pl. Av. Ht. (ft) 2 2 2 Veg Pl. Av. Ht. (ft)	11 14 14 ot 19 F # Species	% Invasives 0 0 0 % Invasives	769 931 1093 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl Av. Ht. (ft)	10 ot 17 F # Species 14 14 15 ot 20 F # Species	% Invasives 0 0 0 0 % Invasives	972 Stems/Ac. 324 729 891 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 2 Veg Pl Av. Ht. (ft)	9 12 ot 18 F # Species 4 9 10	% Invasives 0 0 0 % Invasives
Monitoring Year 5 Monitoring Year 2 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0 Monitoring Year 7 Monitoring Year 7 Monitoring Year 5 Monitoring Year 3 Monitoring Year 2	Stems/Ac. 648 810 1052 Stems/Ac.	Veg Pl. Av. Ht. (ft) 2 2 2 Veg Pl. Av. Ht. (ft)	11 14 14 15 F # Species #	% Invasives 0 0 0 % Invasives	769 931 1093 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl Av. Ht. (ft)	10 ot 17 F # Species 14 14 15 ot 20 F # Species	% Invasives 0 0 0 % Invasives	972 Stems/Ac. 324 729 891 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 2 Veg Pl Av. Ht. (ft)	9 12 ot 18 F # Species 4 9 10	% Invasives % Invasives % Invasives
Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0 Monitoring Year 0 Monitoring Year 7 Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1	5tems/Ac. 648 810 1052 Stems/Ac. 526 688	Veg Pli Av. Ht. (ft) 2 2 2 Veg Pli Av. Ht. (ft) 3 2	11 14 14 15 # Species # Sp	% Invasives 0 0 0 % Invasives	769 931 1093 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 2 Veg Pl Av. Ht. (ft)	10 ot 17 F # Species 14 14 15 ot 20 F # Species	% Invasives 0 0 0 0 % Invasives	972 Stems/Ac. 324 729 891 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 2 Veg Pl Av. Ht. (ft)	9 12 ot 18 F # Species 4 9 10	% Invasives 0 0 0 % Invasives
Monitoring Year 5 Monitoring Year 2 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0 Monitoring Year 7 Monitoring Year 7 Monitoring Year 5 Monitoring Year 3 Monitoring Year 2	Stems/Ac. 648 810 1052 Stems/Ac.	Veg Pl. Av. Ht. (ft) 2 2 2 Veg Pl. Av. Ht. (ft) 3 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	11 14 14 14 ot 19 F # Species # Spec	% Invasives 0 0 0 % Invasives	769 931 1093 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl Av. Ht. (ft) 3 3 2 2	10 ot 17 F # Species 14 14 15 ot 20 F # Species	% Invasives 0 0 0 % Invasives	972 Stems/Ac. 324 729 891 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl Av. Ht. (ft)	9 12 ot 18 F # Species 4 9 10 ot 21 F # Species	% Invasives % Invasives % Invasives
Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0 Monitoring Year 0 Monitoring Year 7 Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1	\$tems/Ac. 648 810 1052 \$tems/Ac. 526 688 850	Veg Pli Av. Ht. (ft) 2 2 2 Veg Pli Av. Ht. (ft) 3 2 Veg Pli Av. Ht. (ft)	11 14 14 14 15 F # Species 8 8 9 10 iroup 22 R	% Invasives 0 0 0 0 % Invasives	769 931 1093 Stems/Ac. 607 729 810	2 Veg Pl Av. Ht. (ft) 2 2 2 2 2 Veg Pl Av. Ht. (ft) 3 3 2 2 2 Veg Plot C	10 ot 17 F # Species 14	% Invasives 0 0 0 0 % Invasives	972 Stems/Ac. 324 729 891 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl Av. Ht. (ft) Veg Plot C	9 12 ot 18 F # Species 4 9 10 ot 21 F # Species	% Invasives 0 0 0 % Invasives 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0 Monitoring Year 7 Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 1 Monitoring Year 1	5tems/Ac. 648 810 1052 Stems/Ac. 526 688	Veg Pl. Av. Ht. (ft) 2 2 2 Veg Pl. Av. Ht. (ft) 3 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	11 14 14 14 ot 19 F # Species # Spec	% Invasives 0 0 0 % Invasives	769 931 1093 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl Av. Ht. (ft) 3 3 2 2	10 ot 17 F # Species 14 14 15 ot 20 F # Species	% Invasives 0 0 0 0 % Invasives	972 Stems/Ac. 324 729 891 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl Av. Ht. (ft)	9 12 ot 18 F # Species 4 9 10 ot 21 F # Species	% Invasives % Invasives
Monitoring Year 5 Monitoring Year 2 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0 Monitoring Year 7 Monitoring Year 7 Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0 Monitoring Year 0	\$tems/Ac. 648 810 1052 \$tems/Ac. 526 688 850	Veg Pli Av. Ht. (ft) 2 2 2 Veg Pli Av. Ht. (ft) 3 2 Veg Pli Av. Ht. (ft)	11 14 14 14 15 F # Species 8 8 9 10 iroup 22 R	% Invasives 0 0 0 0 % Invasives	769 931 1093 Stems/Ac. 607 729 810	2 Veg Pl Av. Ht. (ft) 2 2 2 2 2 Veg Pl Av. Ht. (ft) 3 3 2 2 2 Veg Plot C	10 ot 17 F # Species 14	% Invasives 0 0 0 0 % Invasives	972 Stems/Ac. 324 729 891 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl Av. Ht. (ft) Veg Plot C	9 12 ot 18 F # Species 4 9 10 ot 21 F # Species	% Invasives 0 0 0 % Invasives 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 1 Monitoring Year 0 Monitoring Year 7 Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0 Monitoring Year 0 Monitoring Year 7 Monitoring Year 7 Monitoring Year 7	\$tems/Ac. 648 810 1052 \$tems/Ac. 526 688 850	Veg Pli Av. Ht. (ft) 2 2 2 Veg Pli Av. Ht. (ft) 3 2 Veg Pli Av. Ht. (ft)	11 14 14 14 15 F # Species 8 8 9 10 iroup 22 R	% Invasives 0 0 0 0 % Invasives	769 931 1093 Stems/Ac. 607 729 810	2 Veg Pl Av. Ht. (ft) 2 2 2 2 2 Veg Pl Av. Ht. (ft) 3 3 2 2 2 Veg Plot C	10 ot 17 F # Species 14	% Invasives 0 0 0 0 % Invasives	972 Stems/Ac. 324 729 891 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl Av. Ht. (ft) Veg Plot C	9 12 ot 18 F # Species 4 9 10 ot 21 F # Species	% Invasives 0 0 0 % Invasives 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0 Monitoring Year 0 Monitoring Year 7 Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0 Monitoring Year 0 Monitoring Year 7 Monitoring Year 7 Monitoring Year 5 Monitoring Year 5 Monitoring Year 3	\$tems/Ac. 648 810 1052 \$tems/Ac. 526 688 850 \$tems/Ac.	Veg Pl. Av. Ht. (ft) 2 2 2 Veg Pl. Av. Ht. (ft) 3 2 2 Veg Pl. Av. Ht. (ft)	11 14 14 14 ot 19 F # Species 8 9 10 irroup 22 R # Species	% Invasives 0 0 0 0 % Invasives	769 931 1093 Stems/Ac. 607 729 810 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 2 Veg Pl Av. Ht. (ft) 3 2 2 Veg Pl Av. Ht. (ft)	10 ot 17 F # Species 14 14 15 ot 20 F # Species 12 12 14 sroup 23 R # Species	% Invasives 0 0 0 0 % Invasives	972 Stems/Ac. 324 729 891 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl Av. Ht. (ft) Veg Plot C	9 12 ot 18 F # Species 4 9 10 ot 21 F # Species	% Invasives 0 0 0 % Invasives 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 1 Monitoring Year 0 Monitoring Year 7 Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0 Monitoring Year 7 Monitoring Year 7 Monitoring Year 7 Monitoring Year 5 Monitoring Year 3 Monitoring Year 3 Monitoring Year 3	\$tems/Ac. 648 810 1052 \$tems/Ac. 526 688 850 \$tems/Ac.	Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl Av. Ht. (ft) 3 2 Veg Pl Av. Ht. (ft) 3 4 Veg Pl Av. Ht. (ft)	11 14 14 14 ot 19 F # Species 8 8 9 10 iroup 22 R # Species	% Invasives 0 0 0 0 % Invasives % Invasives	\$\text{Stems/Ac.}\$ 769 931 1093 \$\text{Stems/Ac.}\$ 607 729 810 \$\text{Stems/Ac.}\$	2 Veg Pl Av. Ht. (ft) 2 2 2 2 Veg Pl Av. Ht. (ft) 3 3 2 2 2 Veg Plot C Av. Ht. (ft)	10 ot 17 F # Species 14 14 15 ot 20 F # Species 12 12 14 Group 23 R # Species	% Invasives 0 0 0 0 0 % Invasives % Invasives 0 0 0 0	972 Stems/Ac. 324 729 891 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl Av. Ht. (ft) Veg Plot C Av. Ht. (ft)	9 12 ot 18 F # Species # Species 10 ot 21 F # Species 7 7 Group 24 R # Species	% Invasives % Invasives % Invasives % Invasives
Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0 Monitoring Year 0 Monitoring Year 7 Monitoring Year 5 Monitoring Year 3 Monitoring Year 2 Monitoring Year 1 Monitoring Year 0 Monitoring Year 0 Monitoring Year 7 Monitoring Year 7 Monitoring Year 5 Monitoring Year 5 Monitoring Year 3	\$tems/Ac. 648 810 1052 \$tems/Ac. 526 688 850 \$tems/Ac.	Veg Pl. Av. Ht. (ft) 2 2 2 Veg Pl. Av. Ht. (ft) 3 2 2 Veg Pl. Av. Ht. (ft)	11 14 14 14 ot 19 F # Species 8 9 10 irroup 22 R # Species	% Invasives 0 0 0 0 % Invasives	769 931 1093 Stems/Ac. 607 729 810 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 2 Veg Pl Av. Ht. (ft) 3 2 2 Veg Pl Av. Ht. (ft)	10 ot 17 F # Species 14 14 15 ot 20 F # Species 12 12 14 sroup 23 R # Species	% Invasives 0 0 0 0 % Invasives	972 Stems/Ac. 324 729 891 Stems/Ac.	2 Veg Pl Av. Ht. (ft) 2 2 2 Veg Pl Av. Ht. (ft) Veg Plot C	9 12 ot 18 F # Species 4 9 10 ot 21 F # Species	% Invasives 0 0 0 % Invasives 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0

^{*}Each monitoring year or year of the random vegetation plot "groups". Random plots are denoted with an R, and fixed plots with an F.

*Year Plot 4 stems/acre is only including 4 stems per DMS guidance. There are 6 stems of willow oak and a single species can only account for up to 50% of the veg plot. Without the 50% dominance the veg plot would have 283 stems/acre.



Fixed Veg Plot 1 (MY-00)



9/21/22, 2:00 PM Stokes County

Fixed Veg Plot 1 (MY-02)









Fixed Veg Plot 4 (MY-00)



Fixed Veg Plot 3 (MY-02)




Fixed Veg Plot 4 (MY-02)



Fixed Veg Plot 5 (MY-00)



Fixed Veg Plot 6 (MY-00)



Fixed Veg Plot 5 (MY-02)










Fixed Veg Plot 8 (MY-00)




Fixed Veg Plot 7 (MY-02)






Fixed Veg Plot 9 (MY-00)





Fixed Veg Plot 9 (MY-02)





Fixed Veg Plot 11 (MY-00)





Fixed Veg Plot 11 (MY-02)












Fixed Veg Plot 13 (MY-02)



Fixed Veg Plot 14 (MY-02)









Fixed Veg Plot 15 (MY-02)















Fixed Veg Plot 20 (MY-00)



















Appendix C: Stream Geomorphology Data

Cross-Sections with Annual Overlays Baseline Stream Data Summary Tables Cross-Section Morphology Data




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	1009.67	1009.68	1009.72					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	0.94	0.91					
Thalweg Elevation	1008.00	1008.00	1008.05					
LTOB Elevation	1009.67	1009.59	1009.56					
LTOB Max Depth	1.675	1.594	1.512					
LTOB Cross Sectional Area	14.77	13.52	12.66					

-	Distance	Elevation	Features
	0	1010.108	TLP
	1.02379344	1009.891	
	8.43618504	1009.604	
	13.0823992	1009.629	TLB
	14.4531943	1009.333	
	15.615932	1008.899	
	16.4765376	1008.697	
	17.2875462	1008.195	
	18.6497917	1008.048	THW
	19.336906	1008.077	
	20.558412	1008.125	
	21.3424186	1008.16	
	21.6438126	1008.318	
	22.4066847	1008.307	
	23.1732273	1008.342	
	24.0141659	1008.714	
	24.7921051	1008.858	
	26.1342894	1009.226	
	26.8688516	1009.56	TRB, BKF
	29.2408263	1009.722	
	35.9166289	1010.004	
	39.9538811	1010.038	
	40	1010.116	TRP




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	1008.99	1009.12	1009.06					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	0.91	1.01					
Thalweg Elevation	1007.03	1006.72	1006.55					
LTOB Elevation	1008.99	1008.91	1009.08					
LTOB Max Depth	1.961	2.192	2.534					
LTOB Cross Sectional Area	19.90	16.61	20.41					

Distance	Elevation	Features
0	1009.489	TLP
1.28438507	1009.297	
7.70026655	1009.082	TLB, BKF
14.4020709	1008.565	
16.2054113	1008.595	
17.366032	1008.716	
18.0838988	1008.474	
18.2762859	1008.256	
18.6416371	1007.774	
19.2780147	1007.34	
20.2848228	1007.006	
21.3909517	1006.758	
22.3193044	1006.569	
23.3748174	1006.548	THW
23.9703943	1006.587	
24.2428786	1006.628	
24.7569829	1006.708	
25.72895	1007.266	
26.0235806	1008.191	
26.871212	1009.229	TRB
28.2700703	1009.203	
33.6096654	1009.311	
38.9585636	1009.459	
40	1009.798	TRP




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	1023.98	1024.00	1024.00					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	0.96	1.01					
Thalweg Elevation	1023.45	1023.36	1023.36					
LTOB Elevation	1023.98	1023.98	1024.01					
LTOB Max Depth	0.527	0.62	0.65					
LTOB Cross Sectional Area	2.35	2.21	2.39					

Distance	Elevation	Features
0	1025.028	TLP
1	1024.758	
6	1024.658	
12	1024.338	
15.8	1024.238	TLB
16.6	1024.098	
17.7	1023.878	
18.3	1023.588	LEW
19	1023.588	
19.6	1023.488	
20	1023.438	
20.2	1023.358	THW
21.2	1023.608	
21.7	1023.618	REW
22.5	1023.638	
23.8	1024.008	TRB, BKF
26.3	1024.008	
30	1024.538	
35	1025.878	
39	1027.048	
40	1027.458	TRP




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	1023.62	1023.98	1023.97					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	0.75	0.80					
Thalweg Elevation	1021.98	1022.44	1022.44					
LTOB Elevation	1023.62	1023.60	1023.67					
LTOB Max Depth	1.635	1.16	1.23					
LTOB Cross Sectional Area	6.12	3.82	4.24					

Distance	Elevation	Features
0	1024.802	TLP
1	1024.642	
6	1024.392	
11	1024.142	
16	1024.012	
18	1023.722	
19.3	1023.672	TLB, BKF
20.4	1023.252	
20.8	1023.152	
21.3	1023.282	
21.9	1023.172	
22.4	1023.022	LEW
22.8	1022.862	
23.5	1022.752	
23.9	1022.592	
24.4	1022.442	THW
25.2	1022.552	REW
25.6	1023.682	TRB
26.6	1023.442	
29	1023.502	
31	1023.632	
32.3	1023.812	
35	1024.902	
39	1026.132	
40	1026.972	TLP




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	1001.15	1001.56	1001.54					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	0.84	0.86					
Thalweg Elevation	998.94	999.18	998.78					
LTOB Elevation	1001.15	1001.18	1001.17					
LTOB Max Depth	2.217	2.005	2.388					
LTOB Cross Sectional Area	24.67	17.50	17.12					

Distance	Elevation	Features
0	1002.598	TLP
0.96786879	1002.342	
8.0062781	1001.741	
12.9828221	1001.337	
14.1476557	1001.165	TLB, BKF
15.1118362	1000.795	
15.9828599	1000.296	
16.2060189	1000.099	
17.1033151	999.63	
17.589632	999.131	
18.6374374	998.777	THW
19.3070164	998.781	
19.7609624	998.891	
21.1646468	999.115	
22.0088828	999.505	
22.2814047	999.993	
23.0853451	1000.261	
23.9054801	1000.653	
24.5047201	1000.717	
25.4613538	1000.75	
31.4849517	1000.982	
39.6777015	1001.488	TRB
40	1001.607	TRP




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	1001.25	1001.29	1001.34					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	0.96	0.92					
Thalweg Elevation	999.46	999.49	999.59					
LTOB Elevation	1001.25	1001.22	1001.20					
LTOB Max Depth	1.792	1.729	1.612					
LTOB Cross Sectional Area	16.62	15.67	14.61					

Distance	Elevation	Features
0	1001.408	TLP
0.82469449	1001.373	
7.4441336	1001.233	
12.5195334	1001.308	
13.4384871	1001.339	TLB
14.0471914	1001.001	
14.9612322	1000.604	
15.7332062	1000.272	
16.5046704	1000.157	
17.422678	999.928	
18.4806539	999.691	
19.3670659	999.585	THW
20.2099683	999.644	
21.2893195	999.597	
22.1104689	999.819	
23.1172284	999.871	
24.0391242	999.966	
24.5379364	1000.276	
25.3564908	1000.315	
26.3404435	1000.783	
27.3740658	1001.142	
27.8817084	1001.197	TRB, BKF
33.0213292	1001.318	
39.4838914	1001.331	
40	1001.391	TRP




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	998.28	998.23	998.21					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	1.06	1.02					
Thalweg Elevation	995.99	996.00	996.03					
LTOB Elevation	998.28	998.36	998.26					
LTOB Max Depth	2.283	2.36	2.232					
LTOB Cross Sectional Area	22.81	25.30	23.82					

Distance	Elevation	Features
0	998.871	TLP
0.90737534	998.725	
6.59707337	998.262	TLB
11.0402361	997.605	
11.8118308	997.668	
13.1079668	997.482	
13.9657511	997.251	
14.7144821	997.072	
15.5947572	996.681	
16.8315364	996.657	
18.0643406	996.324	
19.3327728	996.2	
20.1439718	996.03	THW
21.2064445	995.765	
22.086563	995.653	
22.7249075	995.847	
23.2231131	996.046	
24.1119503	996.684	
24.9090326	997.229	
25.2620281	998.28	TRB, BKF
26.8322155	998.652	
33.6639438	998.682	
39.4467844	998.96	
40	999.166	TRP




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	998.33	998.42	998.37					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	0.90	0.94					
Thalweg Elevation	996.67	996.74	996.62					
LTOB Elevation	998.33	998.26	998.26					
LTOB Max Depth	1.659	1.52	1.647					
LTOB Cross Sectional Area	17.48	14.98	15.79					

Distance	Elevation	Features
0	998.535	TLP
0.99115942	998.264	
7.74420519	998.267	
9.53186876	998.162	
10.577278	998.263	TLB, BKF
11.674944	997.946	
13.1900695	997.416	
14.7580427	997.179	
15.2143349	997.076	
16.41377	997.015	
17.4742695	996.751	
18.6159962	996.814	
19.6568256	996.616	THW
20.6217761	996.728	
21.5338741	996.71	
22.6221884	997.041	
22.8264392	997.29	
23.8956368	997.464	
24.9394162	997.808	
25.953637	998.33	TRB
32.660767	998.399	
39.0108473	998.552	
40	998.433	TRP




MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
996.19	996.23	997.07					
1.00	1.03	0.73					
994.86	994.75	994.99					
996.19	996.27	996.51					
1.323	1.52	1.52					
8.82	9.44	4.64					
	1.00 994.86 996.19 1.323	1.00 1.03 994.86 994.75 996.19 996.27 1.323 1.52	1.00 1.03 0.73 994.86 994.75 994.99 996.19 996.27 996.51 1.323 1.52 1.52	1.00 1.03 0.73 994.86 994.75 994.99 996.19 996.27 996.51 1.323 1.52 1.52	1.00 1.03 0.73 994.86 994.75 994.99 996.19 996.27 996.51 1.323 1.52 1.52	1.00 1.03 0.73 994.86 994.75 994.99 996.19 996.27 996.51 1.323 1.52 1.52	1.00 1.03 0.73 994.86 994.75 994.99 996.19 996.27 996.51 1.323 1.52 1.52

Distance	Elevation	Features
0	997.283	TLP
1	997.313	
5	996.853	
10	996.813	
14	996.683	
15.4	996.553	TLB
16	996.133	
17.5	995.403	
18.5	994.993	THW
19.5	995.663	
20.5	996.153	
21	996.333	
23	996.513	TRB, BKF
26	996.523	
30	996.383	
35	996.423	
39	996.423	
40	996.443	TRP




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	996.10	996.21	996.59					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	0.99	0.79					
Thalweg Elevation	995.15	995.29	995.56					
LTOB Elevation	996.10	996.21	996.37					
LTOB Max Depth	0.955	0.922	0.81					
LTOB Cross Sectional Area	4.91	4.85	3.17					

Distance	Elevation	Features
0	996.512	TLP
1	996.492	
5	996.382	
10	996.382	
14	996.412	
14.3	996.532	
16	996.372	TLB
17	995.962	
18	995.782	
19	995.562	THW
20	995.672	
20.9	995.812	
21.3	996.202	
22	996.192	
24	996.382	TRB, BKF
28	996.342	
34	996.222	
39	996.322	
40	996.512	TRP
	•	·




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	989.39	989.43	989.44					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	0.99	0.96					
Thalweg Elevation	987.74	987.74	987.67					
LTOB Elevation	989.39	989.41	989.37					
LTOB Max Depth	1.654	1.674	1.702					
LTOB Cross Sectional Area	15.65	15.44	14.46					

Distance	Elevation	Features
0	990.615	TLP
1.06871184	990.304	
7.92732288	989.652	
12.8772843	989.368	TLB
13.4470767	989.179	
14.3960684	988.871	
15.7770366	988.418	
16.6175689	988.013	
17.6485744	987.759	
18.5280437	987.862	
19.321477	987.736	
20.7827702	987.666	THW
22.2694788	987.811	
23.4135363	988.42	
24.93755	988.807	
26.5487603	989.322	
29.1306006	989.387	TRB, BKF
34.5551979	989.665	
39.1490753	989.743	
40	989.967	TRP




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	989.04	988.82	988.04					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	1.00	1.10					
Thalweg Elevation	986.79	986.31	984.93					
LTOB Elevation	989.04	988.81	988.36					
LTOB Max Depth	2.249	2.508	3.434					
LTOB Cross Sectional Area	21.50	21.45	24.55					

Distance	Elevation	Features
0	991.368	TLP
1.01038804	990.959	
4.94128981	990.238	
7.34802429	989.676	
10.7814553	989.475	TLB
11.9877478	989.274	
14.0756515	988.355	
14.7322639	987.696	
15.0529766	985.489	
16.6001767	985.267	
20.5406803	984.925	THW
21.7702023	985.274	
22.2490982	986.765	
23.0510125	987.695	
23.3046566	988.024	
24.0876195	988.359	TRB, BKF
26.7897109	988.535	
32.7826894	988.837	
39.2543077	989.169	
40	989.357	TRP




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	1074.60	1074.91	1075.10					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	0.85	0.95					
Thalweg Elevation	1072.31	1072.65	1073.03					
LTOB Elevation	1074.60	1074.58	1075.00					
LTOB Max Depth	2.289	1.926	1.97					
LTOB Cross Sectional Area	14.60	10.98	13.34					

Distance	Elevation	Features
0	1078.95	TLP
1	1078.4	
4	1077.29	
8	1075.94	
12	1075.28	TLB
14.1	1074.78	
15	1074.42	
16.3	1074.11	LEW
17	1073.43	
18.8	1073.03	THW
21	1073.38	
23	1074.09	
24	1074.37	
26	1075	TRB, BKF
28	1075.41	
33.8	1077.08	
38.6	1077.05	
40	1077.27	TRP




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	1074.45	1074.59	1074.84					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	0.99	0.83					
Thalweg Elevation	1073.24	1073.58	1073.77					
LTOB Elevation	1074.45	1074.58	1074.66					
LTOB Max Depth	1.211	1.001	0.89					
LTOB Cross Sectional Area	7.83	7.67	5.89					

	Elevation I	eatures
0	1078.94 TLP	
1	1078.33	
5	1076.84	
8	1075.59	
12	1074.93	
15	1074.67 TLB	
16	1074.29	
17	1073.92 LEW	•
19	1073.95	
21	1073.77 THW	/
22.5	1074.02 REW	/
24	1074.34	
25	1074.58	
26	1074.66 TRB	, BKF
29	1074.48	
32	1074.9	
36	1075.04	
39	1074.86	
40	1074.94 TLP	




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	1039.11	1039.39	1039.20					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	0.85	0.95					
Thalweg Elevation	1037.27	1037.31	1036.91					
LTOB Elevation	1039.11	1039.07	1039.09					
LTOB Max Depth	1.84	1.764	2.18					
LTOB Cross Sectional Area	10.71	7.53	9.76					

Distance	Elevation	Features
0	1042.14	TLP
1	1041.72	
5	1040.57	
9.4	1039.63	
13	1039.21	
16	1039.23	
17	1039.24	TLB
17.5	1038.2	LEW
18	1037.46	
19.5	1036.91	THW
22	1037.72	
23.1	1038.6	REW
24	1038.81	
26	1039.09	TRB, BKF
30	1039.39	
35	1039.84	
39	1040.24	
40	1040.47	TRP




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	1038.68	1038.79	1038.87					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	1.01	0.92					
Thalweg Elevation	1037.61	1037.73	1037.84					
LTOB Elevation	1038.68	1038.79	1038.79					
LTOB Max Depth	1.074	1.062	0.95					
LTOB Cross Sectional Area	7.80	7.89	6.97					

Distance	Elevation	Features
0	1039.34	TLP
1	1039.25	
6	1039.06	
11	1038.9	
15	1038.82	
15.7	1038.79	TLB, BKF
17.1	1038.17	
19	1038	LEW
20.5	1037.95	
22	1037.84	THW
24.2	1038.08	REW
25.4	1038.4	
26.2	1038.81	TRB
30	1039.92	
35	1040.95	
39	1041.2	
40	1041.32	TRP
	0 1 6 11 15 15.7 17.1 19 20.5 22 24.2 25.4 26.2 30 35	0 1039.34 1 1039.25 6 1039.06 11 1038.9 15 1038.82 15.7 1038.79 17.1 1038.17 19 1038 20.5 1037.95 22 1037.84 24.2 1038.08 25.4 1038.4 26.2 1038.81 30 1039.92 35 1040.95 39 1041.2




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	1016.91	1017.12	1017.24					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	0.93	0.86					
Thalweg Elevation	1015.66	1015.90	1015.90					
LTOB Elevation	1016.91	1017.03	1017.06					
LTOB Max Depth	1.245	1.13	1.16					
LTOB Cross Sectional Area	8.36	7.26	5.93					

Distance	Elevation	Features
0	1017.62	TLP
1	1017.33	
5	1017.41	
10	1017.32	
14	1017.23	
16	1017.2	TLB
16.5	1017.12	
17	1017.03	
18	1016.51	
18.4	1016.19	LEW
19.4	1015.9	THW
20.3	1016.12	REW
20.7	1016.5	
22	1016.55	
23.5	1016.3	
25	1016.82	
26	1016.83	
30	1017.06	TRB, BKF
36	1017.45	
39	1017.53	
40	1017.64	TRP




	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	1016.26	1016.51	1016.62					
Bank Height Ratio - Based on As-Built Bankfull Area	0.96	0.90	0.83					
Thalweg Elevation	1014.07	1014.38	1014.50					
LTOB Elevation	1016.22	1016.29	1016.26					
LTOB Max Depth	2.147	1.91	1.76					
LTOB Cross Sectional Area	11.80	9.98	8.09					

Distance	Elevation	Features
0	1016.64	TLP
1	1016.4	
6	1016.26	
10	1016.45	TLB
14	1016.16	
15	1016.17	
16	1016.16	
17	1015.97	
18	1015.73	
18.8	1015.43	LEW
19.5	1015.18	
21.2	1014.57	
22	1014.5	THW
22.9	1015.35	REW
24	1015.95	
25	1016.26	TRB, BKF
28	1016.08	
30	1016.51	
34	1017.02	
38	1017.46	
40	1017.97	TRP



	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	995.05	995.40	995.44					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	0.97	1.08					
Thalweg Elevation	991.65	992.28	992.12					
LTOB Elevation	995.05	995.31	995.71					
LTOB Max Depth	3.406	3.031	3.59					
LTOB Cross Sectional Area	27.60	25.94	32.87					

Distance	Elevation	Features
0	995.816	TLP
1	995.666	
4	995.646	
6	995.706	TLB, BKF
8	995.426	
9.5	995.196	
10.4	994.946	
12	994.476	
13	994.356	
14	994.206	
15.1	994.006	
16	993.816	
18	993.366	
19.9	993.196	LEW
21	992.776	
22.7	992.116	THW
23.5	993.116	REW
24	994.046	
25	994.536	
26	994.966	
30	997.286	TRB
32	998.476	
34	999.906	
35	1000.956	TRP



	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation - Based on As-Built Bankfull Area	994.42	994.41	994.65					
Bank Height Ratio - Based on As-Built Bankfull Area	1.00	1.10	0.98					
Thalweg Elevation	993.07	992.86	993.16					
LTOB Elevation	994.42	994.58	994.62					
LTOB Max Depth	1.342	1.718	1.46					
LTOB Cross Sectional Area	14.51	17.20	13.90					

Distance	Elevation	Features
0	995.117	TLP
1	995.047	
5	994.887	
8	994.787	
12	994.617	TLB, BKF
14	994.537	
16	994.227	
16.4	994.047	
17.7	993.147	LEW
19.5	993.167	
22.5	993.157	THW
24	993.327	
25	993.717	
27	994.037	
29	994.347	
32	994.957	TRB
36	995.397	
39	995.877	
40	996.327	TRP

	Base	line Sti	ream Da	ata Sun	mary																									
		Bann	er Bran	ch, UT2										Banner	Branch	h, UT1C	(lower)						Ва	nner B	ranch, l	JT3			
Parameter	Pre-	Existing	Conditio	n (applio	able)	Des	sign	Moni	toring Ba	seline	Pre-	Existing	Conditio	n (applic	able)	De	sign	Moni	toring Ba (MY0)	seline	Pre-	Existing	Conditio	n (applic	able)	De	sign	Moni	toring Ba (MY0)	
Riffle Only	Min	Mean	Med	Max	n	Min	Max	Min	Max	n	Min	Mean	Med	Max	n	Min	Max	Min	Max	n	Min	Mean	Med	Max	n	Min	Max	Min	Max	n
Bankfull Width (ft)		11.8			1		6.0		7.0			4.4			1		4.5		3.1			5.6			1		8.0		9.0	
Floodprone Width (ft)		14.0			1	9.0	15.0		21.9			6.4			1	12.0	20.0		4.6			32.0			1	20.0	40.0		40.0	
Bankfull Mean Depth (ft)		0.4			1		0.4		0.4			0.6			1		0.4		0.1			1.1			1		0.6		0.5	
Bankfull Max Depth (ft)		0.8			1		0.5		0.6			0.9			1		0.5		0.2			1.7			1		0.7		1.0	
Bankfull Cross Sectional Area (ft ²)		4.5			1		2.3		2.6			2.6			1		1.6		0.4			6.2			1		4.6		4.9	
Width/Depth Ratio		30.9			1		16.0		19.1			7.5			1		12.5		24.0			5.1			1		14.1		16.4	
Entrenchment Ratio		1.2			1	1.5	2.5		3.1			1.5			1	2.7	4.4		1.5			5.7			1	2.5	5.0		4.5	
Bank Height Ratio		1.0			1		1.0		1.0			5.3			1		1.0		1.0			1.4			1		1.0		1.0	
Max part size (mm) mobilized at bankfull			125.0			12	1.0		123.0				199.0			14	19.0		184.0				93.0			5	9.0		88.0	
Rosgen Classification			F4			В	4		B4				B4a				34		B4				E5			(24		C4	
Bankfull Discharge (cfs)			10.00			10	.00		10.00				6.00			6	.00		6.00				24.00			24	.00		24.00	
Sinuosity (ft)			1.14			1.	10		1.10				1.10			1	.08		1.06				1.03			1.	.22		1.21	
Water Surface Slope (Channel) (ft/ft)			0.0341			0.0	352		0.0358				0.0497			0.0	506		0.0779				0.0104			0.0	1099		0.0157	
Other																														

	Base	line Str	eam Da	ata Sum	mary																									
		Banner	Branci	n, BB-R:										Ban	ner Bra	anch, B	B-R2							Ban	ner Bra	anch, B	B-R3			
Parameter	Pre-	Existing	Conditio	n (applic	able)	Des	sign	Moni	toring Ba	seline	Pre-	Existing	Conditio	n (applic	able)	De	sign	Moni	toring Ba (MY0)	seline	Pre-	Existing (Conditio	n (applic	able)	De	sign	Monit	toring Ba (MY0)	
Riffle Only	Min	Mean	Med	Max	n	Min	Max	Min	Max	n	Min	Mean	Med	Max	n	Min	Max	Min	Max	n	Min	Mean	Med	Max	n	Min	Max	Min	Max	n
Bankfull Width (ft)		14.8			1		13.0		13.9			13.7			1		14.0		14.4			14.6			1		15.0	17.5		
Floodprone Width (ft)		26.4			1	35.0	75.0	35.0	75.0			93.1			1	65.0	155.0	65.0	140.0			51.0			1	50.0	120.0	50.0	120.0	
Bankfull Mean Depth (ft)		1.1			1		1.1		1.1			1.5			1		1.1		1.2			1.5			1		1.2	1.1		
Bankfull Max Depth (ft)		1.6			1		1.4		1.7			2.1			1		1.5		1.8			2.7			1		1.6	1.7		
Bankfull Cross Sectional Area (ft ²)		16.1			1		14.0		14.8			21.0			1		16.0		16.6			21.9			1		17.8	17.5		
Width/Depth Ratio		13.6			1		12.1		13.0			9.0			1		12.3		12.5			9.7			1		12.6	14.5		
Entrenchment Ratio		1.8			1	2.7	5.8		>5			6.8			1	4.6	11.1		>5			3.5			1	3.3	8.0	>5		
Bank Height Ratio		1.2			1		1.0		1.0			1.5			1		1.0		1.0			1.4			1		1.0	1.0		
Max part size (mm) mobilized at bankfull			88.0			96	5.0		87.0				98.0			8	6.0		82.0				79.0			6	5.0		78.0	
Rosgen Classification			B4c			C	4		C4				E4			(C4		C4				E4			(C4		C4	
Bankfull Discharge (cfs)			55.0			55	5.0		55.0				60.0			6	0.0		60.0				70.0			7	0.0		70.0	
Sinuosity (ft)			1.34			1.	15		1.14				1.31			1	.24		1.24				1.15			1	.20		1.18	
Water Surface Slope (Channel) (ft/ft)			0.0082			0.0	093		0.0089				0.0071			0.0	0074		0.0073				0.0053			0.0	0061		0.0075	
Other																														

	Base	line Str	eam Da	ata Sum	mary						1																			
	Banı	ner Brai	nch, UT	4-R1 (u	pper)								E	Banner	Branch	, UT4-R	1 (lowe	er)						Ban	ner Bra	nch, U	Γ4-R2			
Parameter	Pre-	Existing	Conditio	n (applic	able)	De	sign	Moni	toring Ba (MY0)	seline	Pre-	Existing	Conditio	n (applic	able)	De	sign	Moni	toring Ba (MY0)	seline	Pre-	Existing	Conditio	n (applic	able)	De	sign	Moni	toring Ba (MY0)	seline
Riffle Only	Min	Mean	Med	Max	n	Min	Max	Min	Max	n	Min	Mean	Med	Max	n	Min	Max	Min	Max	n	Min	Mean	Med	Max	n	Min	Max	Min	Max	n
Bankfull Width (ft)	9.9	11.0		12.2	1		11.0	10.5	11.4					12.2	1		11.0		12.5					10.7	1		12.0		16.6	
Floodprone Width (ft)	14.7	15.0		15.3	1	25.0	40.0	29.5	32.5					15.3	1	37.0	70.0		40.0					39.0	1	43.0	126.0		37.6	
Bankfull Mean Depth (ft)	0.7	0.7		0.8	1		0.7	0.7	0.8					0.7	1		0.7		0.7					1.0	1		0.8		0.9	
Bankfull Max Depth (ft)	1.0	1.1		1.2	1		0.9	1.1	1.3					1.0	1		0.7		1.2					1.4	1		1.3		1.5	
Bankfull Cross Sectional Area (ft ²)	8.2	8.3		8.3	1		7.7	7.8	8.1					8.3	1		7.7		8.4					10.7	1		9.5		14.9	
Width/Depth Ratio	11.8	14.8		17.8	1		15.8	13.8	16.6					17.8	1		15.8		18.6					10.5	1		12.0		18.5	
Entrenchment Ratio	1.3	1.4		1.5	1	2.3	3.6	2.6	3.1					1.3	1		>2.2		3.2					3.7	1	3.6	<6		2.3	
Bank Height Ratio	1.5	1.9		2.3	1		1.0		1.0					1.8	1		1.0		1.0					1.2	1		1.0		1.0	
Max part size (mm) mobilized at bankfull			132.0			14	7.0		142.0				132.0			14	17.0		96.0				132.0			10	03.0		81.0	
Rosgen Classification			B4c/F4			В	4c		B4c				F4			C	.4b		B4c				incised E4	1			C5		C5	
Bankfull Discharge (cfs)			30.0			30	0.0		30.0				30.0			3	0.0		30.0				40.0			4	0.0		40.0	
Sinuosity (ft)			1.23			1.	14		1.11				1.23			1	.18		1.19				1.21			1	.23		1.27	
Water Surface Slope (Channel) (ft/ft)			0.0185			0.0	248		0.0235				0.0185			0.0	0145		0.0141				0.0012			0.	012		0.011	
Other																														

Banner Branch/DMS: 100080 Segment/Reach: BB-R1, BB-R2, BB-R3, UT2, UT3, UT4-R1, UT4-R2 Cross-Section 1 (Riffle - BB-R1) Cross-Section 2 (Pool - BB-R1) Cross-Section 3 (Riffle - UT2) Cross-Section 4 (Pool - UT2) Bankfull Elevation (ft) - Based on AB-Bankfull¹ Area 1009.67 1009.68 1009.72 1008.99 1009.12 1009.06 1023.98 1024.00 1024.00 1023.62 1023.98 1023.97 Bank Height Ratio_Based on AB Bankfull¹ Are 1.00 0.94 0.91 N/A N/A N/A 1.00 0.96 1.01 N/A N/A N/A 1008.00 1008.00 1008.05 1007.03 1006.72 1006.55 1023.45 1023.36 1023.36 1021.98 1022.44 1022.44 Thalweg Elevation

1023.98 1023.98 1024.01

1023.62 1023.60 1023.67

1008.99 1008.91 1009.08

LTOB² Elevation

1009.67 1009.59 1009.56

Monitoring Data - Cross Section Morphology Monitoring Summary

LTOB ² Max Depth (ft)	1.68	1.59	1.51					1.96	2.19	2.53					0.53	0.62	0.65					1.63	1.16	1.23				
LTOB ² Cross Sectional Area (ft ²)	14.77	13.52	12.66					19.91	16.61	20.41					2.36	2.21	2.39					6.12	3.82	4.24				
			Cross-Sec	tion 5 (Po	ol - BB-R2	1				Cross-Sect	ion 6 (Riff	le - BB-R2)					Cross-Sec	tion 7 (Po	ol - BB-R2)					Cross-Sec	tion 8 (Rif	fle - BB-R2	2)	
	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-Bankfull Area	1001.15	1001.56	1001.54					1001.25	1001.29	1001.34					998.28	998.23	998.21					998.33	998.42	998.37				
Bank Height Ratio_Based on AB Bankfull ¹ Area	N/A	N/A	N/A					1.00	0.96	0.92					N/A	N/A	N/A					1.00	0.90	0.94				
Thalweg Elevation	998.94	999.18	998.78					999.46	999.49	999.59					995.99	996.00	996.03					996.67	996.74	996.62				
LTOB ² Elevation	1001.15	1001.18	1001.17					1001.25	1001.22	1001.20					998.28	998.36	998.26					998.33	998.26	998.26				
LTOB ² Max Depth (ft)	2.22	2.01	2.39					1.79	1.73	1.61					2.28	2.36	2.23					1.66	1.52	1.65				
LTOB ² Cross Sectional Area (ft ²)	24.67	17.50	17.12					16.63	15.67	14.61					22.81	25.31	23.82					17.48	14.98	15.79				
LTOB ² Cross Sectional Area (ft ²)	24.67	17.50		ction 9 (Po	ool - UT3)			16.63			tion 10 (Ri	ffle - UT3)			22.81			on 11 (Rif	fle - BB-R3	s)		17.48			ion 12 (Pc	ool - BB-R3	3)	
LTOB ² Cross Sectional Area (ft ²)	24.67 MY0	17.50 MY1		ction 9 (Po	ool - UT3) MY5	MY7	MY+	16.63 MY0			tion 10 (Ri	ffle - UT3) MY5	MY7	MY+	22.81 MY0			on 11 (Rif	fle - BB-R3 MY5	MY7	MY+	17.48 MY0			ion 12 (Po	ool - BB-R3	B) MY7	MY+
LTOB [®] Cross Sectional Area (ft [®]) Bankfull Elevation (ft) - Based on AB-Bankfull [®] Area	MY0		Cross-Se			MY7	MY+			Cross-Sec				MY+		(Cross-Secti				MY+		(Cross-Sect		1	<u> </u>	MY+
	MY0 996.19	MY1	Cross-Se			МҮ7	MY+	MY0	MY1	Cross-Sec				MY+	мүо	MY1	Cross-Secti MY2				MY+	мүо	MY1	Cross-Sect		1	<u> </u>	MY+
Bankfull Elevation (ft) - Based on AB-Bankfull ¹ Area	MY0 996.19 N/A	MY1 996.23	MY2 997.07			MY7	MY+	MY0 996.10	MY1 996.21	Cross-Sec MY2 996.59				MY+	MY0 989.39	MY1 989.43	MY2 989.44				MY+	MY0 989.04	MY1 988.82	MY2 988.04		1	<u> </u>	MY+
Bankfull Elevation (ft) - Based on AB-Bankfull [†] Area Bank Height Ratio_Based on AB Bankfull [‡] Area	MY0 996.19 N/A 994.86	MY1 996.23 N/A 994.75	MY2 997.07 N/A			MY7	MY+	MY0 996.10 1.00	MY1 996.21 0.99	MY2 996.59 0.79				MY+	MY0 989.39 1.00	MY1 989.43 0.99	MY2 989.44 0.96				MY+	MY0 989.04 N/A	MY1 988.82 N/A	MY2 988.04 N/A		1	<u> </u>	MY+
Bankfull Elevation (ft) - Based on AB-Bankfull [†] Area Bank Height Ratio_Based on AB Bankfull [†] Area Thalweg Elevation	MY0 996.19 N/A 994.86 996.19	MY1 996.23 N/A 994.75	MY2 997.07 N/A 994.99			MY7	MY+	MY0 996.10 1.00 995.15	MY1 996.21 0.99 995.29	MY2 996.59 0.79 995.56				MY+	MY0 989.39 1.00 987.74	MY1 989.43 0.99 987.74	MY2 989.44 0.96 987.67				MY+	MY0 989.04 N/A 986.79	MY1 988.82 N/A 986.31	MY2 988.04 N/A 984.93		1	<u> </u>	MY+
Bankfull Elevation (ft) - Based on AB-Bankfull [†] Area Bank Height Ratio_Based on AB Bankfull [†] Area Thalweg Elevation LTOB ² Elevation	MY0 996.19 N/A 994.86 996.19 1.32	MY1 996.23 N/A 994.75 996.27	MY2 997.07 N/A 994.99 996.51			MY7	MY+	MY0 996.10 1.00 995.15 996.10	MY1 996.21 0.99 995.29 996.21	MY2 996.59 0.79 995.56 996.37				MY+	MY0 989.39 1.00 987.74 989.39	MY1 989.43 0.99 987.74 989.41	MY2 989.44 0.96 987.67 989.37				MY+	MY0 989.04 N/A 986.79 989.04	MY1 988.82 N/A 986.31 988.81	MY2 988.04 N/A 984.93 988.36		1	<u> </u>	MY+

LTOB Cross Sectional Area (It.)	0.02	3.44	4.04					4.51	4.03	3.17					13.03	13.44	14.40					21.30	21.43	24.33				
		Cross-Section 13 (Pool - UT4-R1)					Cross-Section 14 (Riffle - UT4-R1)						Cross-Section 15 (Pool - UT4-R1)							Cross-Section 16 (Riffle - UT4-R1)								
	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	МҮ7	MY+
Bankfull Elevation (ft) - Based on AB-Bankfull ¹ Area	1074.60	1074.91	1075.10					1074.45	1074.59	1074.84					1039.11	1039.39	1039.20					1038.68	1038.79	1038.87				
Bank Height Ratio_Based on AB Bankfull ¹ Area	N/A	N/A	N/A					1.00	0.99	0.83					N/A	N/A	N/A					1.00	1.01	0.92				
Thalweg Elevation	1072.31	1072.65	1073.03					1073.24	1073.58	1073.77					1037.27	1037.31	1036.91					1037.61	1037.73	1037.84				
LTOB ² Elevation	1074.60	1074.58	1075.00					1074.45	1074.58	1074.66					1039.11	1039.07	1039.09					1038.68	1038.79	1038.79				
LTOB ² Max Depth (ft)	2.29	1.93	1.97					1.21	1.00	0.89					1.84	1.76	2.18					1.07	1.06	0.95				
LTOB ² Cross Sectional Area (ft ²)	14.60	10.98	13.34					7.83	7.67	5.89					10.71	7.54	9.76					7.80	7.89	6.97				

	Cross-Section 17 (Riffle - UT4-R1)				Cross-Section 18 (Pool - UT4-R1)					Cross-Section 19 (Pool - UT4-R2)					Cross-Section 20 (Riffle - UT4-R2)													
	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	МҮЗ	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-Bankfull Area	1016.91	1017.12	1017.24					1016.26	1016.51	1016.62					995.05	995.40	995.44					994.42	994.41	994.65				
Bank Height Ratio_Based on AB Bankfull ¹ Area	1.00	0.93	0.86					N/A	N/A	N/A					N/A	N/A	N/A					1.00	1.10	0.98				
Thalweg Elevation	1015.66	1015.90	1015.90					1014.07	1014.38	1014.50					991.65	992.28	992.12					993.07	992.86	993.16				
LTOB ² Elevation	1016.91	1017.03	1017.01					1016.22	1016.29	1016.26					995.05	995.31	995.71					994.42	994.58	994.62				
LTOB ² Max Depth (ft)	1.25	1.13	1.16					2.15	1.91	1.76					3.41	3.03	3.59					1.34	1.72	1.46				
LTOB ² Cross Sectional Area (ft ²	8.36	7.26	5.93					11.81	9.98	8.09					27.60	25.94	32.87					14.51	17.20	13.90				

The above morphology parameters reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT and industry mitigation providers/practitioners. The outcome resulted in the focus on three primary morphological parameters of interest for the purposes of tracking channel change moving forward. They are the bank height ratio using a constant As-built bankfull area and the cross sectional area and max depth based on each years low top of bank. These are calculated as follows:

^{1 -} Bank Height Ratio (BHR) takes the As-built bankful area as the basis for adjusting each subsequent years bankfull elevation. For example if the As-built bankfull area was 10 ft2, then the MY1 bankfull elevation would be adjusted until the calculated bankfull area within the MY1 cross section survey = 10 ft2. The BHR would then be calculated with the difference between the low top of bank (LTOB) elevation for MY1 and the thalweg elevation for MY1 in the numerator with the difference between the MY1 bankfull elevation and the MY1 thalweg elevation for the denominator. This same process is then carried out in each successive year.

^{2 -} LTOB Area and Max depth - These are based on the LTOB elevation for each years survey (The same elevation used for the LTOB in the BHR calculation). Area below the LTOB elevation will be used and tracked for each year as above. The difference between the LTOB elevation and the thalwage elevation (same as in the BHR calculation) will be recroded and tracked above as LTOB max depth.

Appendix D: Hydrologic Data

Verification of Bankfull Events
Flow Gauge and Crest Gauge Installation Diagrams
Flow Gauge and Crest Gauge Graphs
Wetland Hydrology Criteria and Hydrographs
Rainfall Data Table

Verification of Bankfull Events: CG-1 (UT2) Banner Branch Mitigation Project


	Date of Collection	Date of Occurrence	Method	Photos/Notes	Measurement above bankfull (feet)
MY1	11/2/2021	9/22/2021	Pressure Transducer	Recorded bankfull flow	0.23
	9/21/2022	5/23/2022	Pressure Transducer	Recorded bankfull flow	0.137
	9/21/2022	5/27/2022	Pressure Transducer	Recorded bankfull flow	0.354
MY2	9/21/2022	8/21/2022	Pressure Transducer	Recorded bankfull flow	0.278
	9/21/2022	8/30/2022	Pressure Transducer	Recorded bankfull flow	0.322
	9/21/2022	9/4/2022	Pressure Transducer	Recorded bankfull flow	0.333

Verification of Bankfull Events: CG-2 (BB-R2) Banner Branch Mitigation Project

	Date of Collection	Date of Occurrence	Method	Photos/Notes	Measurement above bankfull (feet)
	11/2/2021	6/4/2021	Pressure Transducer	Recorded bankfull flow	0.24
MY1	11/2/2021	9/22/2021	Pressure Transducer	Recorded bankfull flow	0.80
	11/2/2021	Unknown	Visual Survey	Sediment Deposition in floodplain	N/A
	9/21/2022	5/24/2022	Pressure Transducer	Recorded bankfull flow	0.346
	9/21/2022	5/27/2022	Pressure Transducer	Recorded bankfull flow	0.923
	9/21/2022	6/16/2022	Pressure Transducer	Recorded bankfull flow	0.117
MY2	9/21/2022	8/5/2022	Pressure Transducer	Recorded bankfull flow	0.811
	9/21/2022	8/21/2022	Pressure Transducer	Recorded bankfull flow	0.889
	9/21/2022	8/30/2022	Pressure Transducer	Recorded bankfull flow	0.729
	9/21/2022	9/4/2022	Pressure Transducer	Recorded bankfull flow	0.693


Verification of Bankfull Events: CG-3 (UT4-R2) Banner Branch Mitigation Project

	Date of Collection	Date of Occurrence	Method	Photos/Notes	Measurement above bankfull (feet)
	11/2/2021	6/4/2021	Pressure Transducer	Recorded bankfull flow	0.10
MY1	11/2/2021	9/22/2021	Pressure Transducer	Recorded bankfull flow	0.24
	11/3/2021	Unknown	Cork Gauge	Photo included	0.40
MY2	9/21/2022	5/27/2022	Pressure Transducer	Recorded bankfull flow	0.429
IVITZ	9/21/2022	8/30/2022	Pressure Transducer	Recorded bankfull flow	0.025




FLOW GAUGE FG-1 (UT1A)

Flow Depth = 0.44 feet




FLOW GAUGE FG-2 (UT1C)

Flow Depth = 0.36 feet




FLOW GAUGE FG-3 (UT2)

Flow Depth = 0.68 feet




FLOW GAUGE FG-4 (UT2A)

Flow Depth = 1.26 feet



FLOW GAUGE FG-5 (UT3)


Flow Depth = 0.22 feet



FLOW GAUGE FG-6 (UT4-R1)

Flow Depth = 0.65 feet


CROSS SECTIONAL VIEW OF STREAM



Crest Gauge CG-1 (UT2)

Bankfull Event Depth = 1.06


CROSS SECTIONAL VIEW OF STREAM



Crest Gauge CG-2 (BB-R2)

Bankfull Event Depth = 1.94


CROSS SECTIONAL VIEW OF STREAM




Crest Gauge CG-3 (UT4-R2)

Bankfull Event Depth = 2.06


Flow Gauge Graphs




*FG-1: 264 days of cumulative flow, 0 days of no flow




*FG-2: 64 days of cumulative flow, 200 days of cumulative no flow




*FG-3: 264 days of cumulative flow, 0 days of no flow



*FG-4: 264 days of cumulative flow, 0 days of no flow




*FG-5: 264 days of cumulative flow, 0 days of no flow




*FG-6: 264 days of cumulative flow, 0 days of no flow


Crest Gauge Graphs



*CG-1: 5 overbank events with a maximum of 0.354' above bankfull




*CG-2: 7 overbank events with a maximum of 0.923' above bankfull





*CG-3: 2 overbank events with a maximum of 0.429' above bankfull


Max Consecutive Hydroperiod Saturation within 12 Inches of Soil Surface (Percent of Growing Season 4/21-10/16) CRONOS Station: Danbury									
Monitoring Gauge Name	MY1 2021	MY2 2022	MY3 2023	MY4 2024	MY4 2025	MY5 2026	MY6 2027	MY7 2028	Mean
Wetland Gauge 1	71.8%	87.0%							79.4%
Wetland Gauge 2	1.7%	4.0%							2.9%
Wetland Gauge 3	100.0%	87.0%							93.5%
Wetland Gauge 4	40.1%	8.5%							24.3%
Wetland Gauge 5	40.7%	8.5%							24.6%
Wetland Gauge 6	100.0%	37.3%							68.7%
Wetland Gauge 7	100.0%	87.0%							93.5%
Wetland Gauge 8	14.1%	15.8%							15.0%
Wetland Gauge 9	14.7%	17.5%		_					16.1%


Groundwater Gauge Graphs


























	Banner Branch Mitigation Project Monthly Rainfall Summary														
	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22	Jun-22	Jul-22	Aug-22	Sep-22	Oct-22	Nov-22	Dec-22
Observed Rainfall	0.38	2.23	1.23	3.93	4.45	4.47	2.60	10.22	1.41	7.43	6.06	4.80	3.58	**	**
WETS 30th Percentile	2.36	1.94	2.46	2.46	2.09	2.96	2.42	3.10	2.52	3.13	2.76	2.42	2.36	1.94	2.46
WETS 70th Percentile	4.66	3.97	4.51	4.33	3.84	5.14	4.71	5.53	4.84	5.26	4.92	5.84	4.66	3.97	4.51
Low/Normal/High	L	N	L	N	Н	N	N	Н	Ĺ	Н	N	N	N	**	**

^{*30}th and 70th Percentile data collected from data from WETS Station: Stokes County

^{**} Incomplete Month

Appendix E: Project Timeline and Contact Info

Project Timeline and Contacts		
Activity or Deliverable	Data Collection Complete	Task Completion or Deliverable Submission
Project Instituted	NA	6/14/2018
Mitigation Plan Approved	NA	6/23/2020
Construction (Grading) Completed	NA	4/21/2021
Planting Completed	NA	4/22/2021
As-built Survey Completed	NA	6/21/2021
MY-0 Baseline Report	4/22/2021	6/25/2021
MY1 Monitoring Report	11/3/2021	12/29/2021
Invasive Species Treatment	N/A	4/28/2022
Invasive Species Treatment	N/A	11/23/2022
MY2 Monitoring Report	9/21/2022	11/30/2022

Banner Branch Mitigation Project/DMS: 100080								
Provider	7721 Six Forks Road, Suite 130							
Water & Land Solutions, LLC	Raleigh, NC 27615							
Mitigation Provider POC: Emily Dunnigan	(269) 908-6306							
Designer	7721 Six Forks Road, Suite 130							
Water & Land Solutions, LLC	Raleigh, NC 27615							
Primary project design POC: Christopher Tomsic	(828) 493-3287							
Construction Contractor	5616 Coble Church Road							
KBS Earthworks Inc.	Julian, NC 27283							
Primary contractor POC: Stephen Shore	(336) 380-2505							