

BEAVERDAM CREEK STREAM RESTORATION PROJECT

ANNUAL MONITORING REPORT FOR 2009 - 2010 (YEAR 4)

Project Number: D05016-1



Submitted to:



NC Ecosystem Enhancement Program
2728 Capital Blvd, Suite 1H 103
Raleigh, NC 27604

December, 2010



Prepared for: River Works, Incorporated

Prepared by: Michael Baker Engineering, Inc.



8000 Regency Parkway
Suite 200
Cary, NC 27518



1447 South Tryon St., Ste. 200
Charlotte, NC 28203

TABLE OF CONTENTS

TITLE PAGE

TABLE OF CONTENTS	i
EXECUTIVE SUMMARY	1
1.0 PROJECT BACKGROUND	2
1.1 Project Location	2
1.2 Mitigation Goals and Objectives.....	2
1.3 Project Description and Restoration Approach.....	2
1.4 Project History and Background	4
1.5 Project Plan	8
2.0 VEGETATION MONITORING	8
2.1 Soil Data.....	8
2.2 Description of Species and Monitoring Protocol	9
2.3 Vegetation Success Criteria	9
2.4 Results of Vegetative Monitoring	10
2.5 Vegetation Observations	12
2.6 Vegetation Problem Areas	12
2.7 Vegetation Photos	12
3.0 STREAM MONITORING	12
3.1 Description of Stream Monitoring	12
3.2 Stream Restoration Success Criteria	13
3.3 Bankfull Discharge Monitoring Results.....	13
3.4 Stream Monitoring Data and Photos	14
3.5 Stream Stability Assessment	14
3.6 Cross-section, Longitudinal Profile, and Bed Material Analysis Monitoring Results...	15
3.7 Areas of Concern.....	16
4.0 HYDROLOGY	16
5.0 CONCLUSIONS AND RECOMMENDATIONS	17
6.0 WILDLIFE OBSERVATIONS	17
7.0 REFERENCES	18

APPENDICES

APPENDIX A – Project Photo Log

APPENDIX B – Stream Monitoring Data

APPENDIX C – As-built Plan Sheets

APPENDIX D – Baseline Stream Summary for Restoration Reaches

APPENDIX E – Morphology and Hydraulic Monitoring Summary – Year 4 Monitoring

LIST OF TABLES

Table 1.	Project Mitigation Approach
Table 2.	Project Activity and Reporting History
Table 3.	Project Contact Table
Table 4.	Project Background
Table 5.	Soil Data for Project
Table 6.	Tree Species Planted
Table 7.	Year 4 Stem Counts for Each Species Arranged by Plot
Table 8.	Verification of Bankfull Events
Table 9.	Categorical Stream Feature Visual Stability Assessment
Table 10.	Comparison of Historic Rainfall to Observed Rainfall
Table 11.	Hydrologic Monitoring Results for Year 4

LIST OF FIGURES

Figure 1.	Site Vicinity Map
Figure 2.	Site Topographic Map
Figure 3.	Restoration Summary Map
Figure 4.	Stage Recorder Locations
Figure 5.	Historic Average vs. Observed Rainfall

EXECUTIVE SUMMARY

This Annual Report details the monitoring activities during the 2010 growing season on the Beaverdam Creek Stream Restoration Site (“Site”). Construction of the Site, including planting of trees, was completed in March 2007. In order to document project success, twenty-four vegetation monitoring plots, eighteen permanent cross-sections, 3,562 linear feet (LF) of longitudinal profile survey, and two automated stage recorders were installed and assessed across the Site. The 2010 data represents results from the fourth year of vegetation and hydrologic monitoring for streams.

Prior to restoration, stream and buffer functions on the Site were historically impaired as a result of heavy land timbering and subsequent aggressive farming. More recently some areas were reforested within the project area, but it continued to be actively farmed, grazed or converted to medium density residential developments. The restoration project restored/enhanced 13,203 linear feet (LF) of channelized stream on two unnamed tributaries of Beaverdam Creek: UT1 and UT2, and preserved an additional 1,641 LF of Beaverdam Creek and 962 LF of UT2 to total 15,806 LF of restored, enhanced, or preserved stream.

Weather station data from the for NRCS National Climate and Water Center (Charlotte WSO AP WETS Station in Mecklenburg County – NC 1690) and the USGS Water Data for North Carolina (USGS 35090308100454 Withers Cove in Mecklenburg County, NC) were used to document precipitation amounts. For the 2009 - 2010 growing season, the total recorded rainfall in inches was less than the historical average totals. May and June of 2010 were the only two months within the growing season that recorded rainfall data above the historical average.

Twenty-four monitoring plots that are 10 meters by 10 meters (0.025 acre) in size were used to assess survivability of the woody vegetation planted on Site. They are randomly located to represent the different zones within the project. The vegetation monitoring indicated an overall average of 473 stems per acre. The Site is on track for meeting final success criteria of 260 trees per acre by the end of year five.

In general, dimension, pattern, profile and in-stream structures remained stable during the fourth growing season.

1.0 PROJECT BACKGROUND

The Beaverdam Creek Stream Restoration Site (“Site”) is located within the extraterritorial jurisdiction (ETJ) of the City of Charlotte, Mecklenburg County, and lies within the Catawba River Basin (Figure 1). The Site lies within North Carolina Department of Water Quality (NCDWQ) sub-basin 03-08-34 and U.S. Geologic Survey (USGS) hydrologic unit 03050101170040. The recent land use of the Site consists of agriculture and medium density residential development.

The project involved the restoration, enhancement and preservation of 15,806 LF of stream along Beaverdam Creek (the mainstem) and two unnamed tributaries (UT1 and UT2).

1.1 Project Location

The Site is located approximately 3 miles southwest of the Charlotte-Douglas International Airport. The Site extends from the newly constructed I-485 corridor to Brown’s Cove of Lake Wylie, an impounded reservoir on the Catawba River. The Site can be accessed from Dixie River Road (UT1 to the north and UT2 to the south) 1.5 miles northeast of the intersection with Steele Creek Road. See Figures 1 and 2 for an overview of the project area.

1.2 Mitigation Goals and Objectives

The specific goals for the Beaverdam Creek Restoration Project were as follows:

- Preserve/Restore/Enhance 15,806 LF of stream channel.
- Create geomorphically stable stream channel and floodplain conditions along UT1, UT2 and their associated tributaries within the Beaverdam Creek watershed.
- Improve the local hydrology through increased groundwater recharge, groundwater storage, and hydrologic connectivity between the channel and the adjacent floodplain.
- Improve water quality in the Beaverdam Creek watershed by increasing dissolved oxygen concentrations and reducing nutrient and sediment loads.
- Improve aquatic and riparian terrestrial habitat through improved hydraulic and biologic diversity.

1.3 Project Description and Restoration Approach

For analysis and design purposes, Beaverdam Creek and the two unnamed tributaries (UT1 and UT2) were subdivided into 15 individual reaches based on their hydrologic and geomorphic characteristics. The mainstem of Beaverdam Creek consists of only 1 of the 15 design reaches, where only preservation and no restoration activities were proposed. The remaining 14 reaches exist within UT1 (8 reaches) and UT2 (6 reaches). Among these 14 reaches, 12 were scheduled for restoration, the upstream reach of UT1 was scheduled for enhancement and the downstream reach of UT2 was scheduled for preservation. All reach locations are shown in Figure 3. The following describes the Site’s preconstruction conditions.

The project extents on UT1 began at I-485 flowing from the northeast direction. UT1 was divided into 5 reaches starting in the upstream with Reach 1 and continuing downstream to Reach 5 and changing designation at tributary confluences or at significant grade breaks. The three tributary confluences were included within the design parameters on UT1 and were identified as UT1B, UT1C, and UT1D from the upstream confluence and continuing downstream.

The UT2 watershed abuts the southern boundary of UT1’s watershed, is bordered by Dixie River Road, and generally flows in the southwest direction. The mainstem of UT2 was divided into four reaches starting upstream at Reach 1 and continuing downstream to Reach 4. One tributary confluence, UT2A, was included within the design parameters of UT2. Reach UT2A, upstream of station 10+00, consisted

only of a non-disturbance area (not for credit). The downstream section of UT2A, from a headcut at station 10+00 to its confluence at the terminus of UT2 Reach 2, was 1,138 LF with a channel slope of 1.4 percent.

Preservation was proposed for reaches within the project area that were currently in stable, functioning condition and did not warrant restoration. The two reaches proposed for preservation were along the mainstem of Beaverdam and the downstream section of UT2. The reach along the mainstem of Beaverdam Creek proposed for preservation had a reach length of 1,641 LF. It began at the confluence with UT1 and extended downstream to the confluence of UT2. The reach along the mainstem of UT2 proposed for preservation had a length of 962 LF. It began immediately downstream of UT2 Reach 4 and ended at its confluence with Beaverdam Creek.

Throughout most of UT1, the restoration approach accelerated the existing evolutionary process and established a natural, successional stable, C/E-type stream channel. Additionally, soil bioengineering, structural reinforcement, and revetments were applied to promote stability immediately following construction when the stream was most vulnerable. Given the wide floodplain, relatively flat slopes, generally stable nature of the soil, and favorable growing conditions at the Site, this restoration approach was an achievable goal. Removal of the majority of invasive species and planting of native vegetative species throughout the riparian buffer complemented the channel restoration and promoted climax successional habitat.

Similar to UT1, the restoration approach throughout UT2 entailed establishing a successional C/E-type stream channel while maintaining the ability to accommodate subsequent natural channel evolution towards an E-type channel, as warranted by future influences to the discharge and sediment regime. This was accomplished through application of a Priority 1 design throughout with short segments of Priority 2 design to tie into the incised channels.

Table 1. Project Mitigation Approach

Beaverdam Creek Restoration Site: Project No. D05016-1								
Project Segment or Reach ID	Existing Footage/Acreage	Mitigation Type *	Approach**	Linear Footage or Acreage	Mitigation Ratio	Mitigation Units	Stationing	Comment
UT1 (Reach 1)	542	E	EI	567	1.5:1	378	10+00 - 15+67	Low slope, minimal meander and floodplain benching.
UT1 (Reach 2-5)	5796	R	P1	6,310	1:1	6,310	15+67 - 78+77	The beginning of channel utilizes the existing wide, flat floodplain then narrows through the valley and straightens through the Duke Power easement and connects into the mainstem of Beaverdam through a wide, flat floodplain.
UT1B	743	R	P2	778	1:1	778	10+00 - 17+78	The valley is pinched so floodplain grading will create adequate benching.
UT1C	744	R	P1	624	1:1	624	10+00 - 16+24	Step-pool design dominated by log drops. The valley is narrow resulting minimal meander.
UT1D	323	R	P1	338	1:1	338	10+00 - 13+38	The channel will have the appropriate belt width throughout the ample floodplain. A series of drop structures at the end of the reach will tie into UT1.
UT2	3130	R	P1	3,448	1:1	3,448	10+00 - 44+48	Increase sinuosity, pool development, and reestablish connection with the floodplain and construct in channel step-pools in areas where the valley is confined and steep.
UT2A	886	R	P1	1,138	1:1	1,138	10+00 - 21+38	A step-pool channel will be constructed in the areas where the valley is confined and steep. Transition connections constructed between the constructed channel and the existing channels.
Beaverdam Creek	1641	P	---	1,641	1:5	328	-	-
UT2	962	P	---	962	1:5	192	-	-
Total linear ft of channel restored or preserved:				15,806				
Mitigation Unit Summation for Streams:				13,534				

* R = Restoration
 E = Enhancement
 P = Preservation

** P1 = Priority I
 P2 = Priority II
 P3 = Priority III
 EI = Enhancement I

1.4 Project History and Background

The chronology of the Beaverdam Creek Restoration Project is presented in Table 2. The contact information for all designers, contractors, and relevant suppliers is presented in Table 3. Relevant project background information is presented in Table 4.

Table 2. Project Activity and Reporting History

Beaverdam Creek Restoration Site: Project No. D05016-1			
Activity or Report	Scheduled Completion	Data Collection Complete	Actual Completion or Delivery
Restoration Plan Prepared	Nov-05	N/A	-
Restoration Plan Amended	Dec-05	N/A	-
Restoration Plan Approved	Dec-05	N/A	-
Final Design – (at least 90% complete)	Dec-05	N/A	-
Construction Begins	May-06	N/A	Jun-06
Temporary S&E mix applied to entire project area	N/A	N/A	Jan-07
Permanent seed mix applied to entire project area	Mar-06	N/A	Jan-07
Planting of live stakes	Nov-06	N/A	Jan-07
Planting of bare root trees	Nov-06	N/A	Jan-07
Survey of As-built conditions (Year 0 Monitoring-baseline)	Jan-07	Mar-07	Apr-07
Repair work			
Year 1 Monitoring	Dec-07	Nov-07	Dec-07
Year 2 Monitoring	Dec-08	Nov-08	Dec-08
Year 3 Monitoring	Dec-09	Nov-09	Dec-09
Year 4 Monitoring	Dec-10	Oct-10	Nov-10
Year 5 Monitoring	Dec-11	Unknown	Unknown

Table 3. Project Contact

Beaverdam Creek Restoration Site: Project No. D05016-1	
Full Service Delivery Contractor	
River Works, Incorporated	8000 Regency Parkway, Suite 200 Cary, NC 27518 <u>Contact:</u> Will Pedersen, Tel. 919-459-9001
Designer	
Michael Baker Engineering, Inc.	8000 Regency Parkway, Suite 200 Cary, NC 27518 <u>Contact:</u> Kevin Tweedy, Tel 919-463-5488

Table 3. Project Contact

Beaverdam Creek Restoration Site: Project No. D05016-1	
Construction Contractor	
River Works, Inc.	8000 Regency Parkway, Suite 200 Cary, NC 27518 <u>Contact:</u> Will Pedersen, Tel. 919-459-9001
Planting Contractor	
River Works, Inc.	8000 Regency Parkway, Suite 200 Cary, NC 27518 <u>Contact:</u> Will Pedersen, Tel. 919-459-9001
Seeding Contractor	
River Works, Inc.	8000 Regency Parkway, Suite 200 Cary, NC 27518 <u>Contact:</u> Will Pedersen, Tel. 919-459-9001
Seed Mix Sources	Mellow Marsh Farm, 919-742-1200
Nursery Stock Suppliers	Mellow Marsh Farm, 919-742-1200 International Paper, 1-888-888-7159
Monitoring Performers	
Michael Baker Engineering, Inc.	1447 S. Tryon Street, Suite 200 Charlotte, NC 28203
Stream Monitoring Point of Contact:	Ian Eckardt, Tel.704-334-4454
Vegetation Monitoring Point of Contact:	Ian Eckardt, Tel. 704-334-4454

Table 4. Project Background

Beaverdam Creek Restoration Site: Project No. D05016-1	
Project County:	Mecklenburg County, NC
Drainage Area:	
UT1 (Reach 1)	0.70 mi ²
UT1 (Reach 2-5)	1.73 mi ²
UT1B	0.34 mi ²
UT1C	0.15mi ²
UT1D	0.16 mi ²
UT2	0.3 mi ²
UT2A	0.1 mi ²
Estimated Drainage % Impervious Cover:	
UT1 (Reach 1)	15%
UT1 (Reach 2-5)	12%
UT1B	10%
UT1C	5%
UT1D	21%
UT2	4%
UT2A	2%

Table 4. Project Background Table

Beaverdam Creek Restoration Site: Project No. D05016-1	
Stream Order:	
UT1 (Reach 1)	1
UT1 (Reach 2-5)	2
UT1B	1
UT1C	1
UT1D	1
UT2	1
UT2A	1
Physiographic Region	Piedmont
Ecoregion	Southern Outer Piedmont
Rosgen Classification of As-Built	
UT1 (Reach 1)	C/E
UT1 (Reach 2-5)	C/E
UT1B	C/E
UT1C	C/E
UT1D	C/E
UT2	C/E
UT2A	C/E
Cowardin Classification	Riverine, Upper Perennial, Unconsolidated Bottom, Cobble-Gravel
Dominant Soil Types	
UT1 (Reach 1)	MO
UT1 (Reach 2-5)	MO, DaD, CeD2, PaE
UT1B	MO
UT1C	MO, PaE, CeD2
UT1D	MO, PaE, CeD2
UT2	MO, CeD2
UT2A	MO
Reference site ID	Spencer Creek, UT to Spencer Creek, McDowell Park, Latta Plantation, McClintock Creek (McNair & Stockwood), UT to Cleghorn, UT to Lake Jeanette, UT to Big Lost Cove
USGS HUC for Project and Reference sites	3050101170040
NCDWQ Sub-basin for Project and Reference	03-08-34
NCDWQ classification for Project and Reference	C
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	No
Reasons for 303d listing or stressor?	N/A
% of project easement fenced	10%

1.5 Project Plan

Plans depicting the as-built conditions of the major project elements, location of permanent monitoring cross-sections, and locations of permanent vegetation monitoring plots are presented in Appendix C of this report.

2.0 VEGETATION MONITORING

2.1 Soil Data

The soil data for the Site are presented in Table 5.

Table 5. Soil Data for Project

Beaverdam Creek Restoration Site: Project No. D05016-1					
Series	Max Depth (in)	% Clay on Surface	K	T	OM %
Cecil Sandy Clay Loam (CeD2)	80	20-35	0.28	5	0.5-1
Monacan Loam (MO)	80	7-27	0.43	5	2-3
Davidson sandy clay loam (DaD)	75	20-35	0.28	5	0.5-2
Pacolet sandy loam (PaE)	62	8-20	0.2	5	0.5-2
Pacolet sandy loam (PaF)	62	8-20	0.2	5	0.5-2

(USDA, 2006. Official Soil Series Descriptions: <http://soils.usda.gov/technical/classification/osd/index.html>)

General taxonomy of soils:

Cecil: The Cecil series consists of well-drained soils with moderate permeability on and near floodplains. They formed in residuum weathered felsic igneous and metamorphic rock, such as granite. Slopes range from 8 to 15 percent (USDA, 2006. "Soil Taxonomy").

Monacan: Soils of the Monacan series are deep, moderately well and somewhat poorly drained with moderate permeability. They formed in recent alluvial sediments of the Piedmont and Coastal Plain. Slopes are commonly less than 2 percent (USDA, 2006. "Soil Taxonomy").

Pacolet: The Pacolet series consists of very deep, well drained, moderately permeable soils that formed in material weathered mostly from acid crystalline rocks of the Piedmont uplands. Slopes commonly are 15 to 25 percent but range up to 2 to 60 percent (USDA, 2006. "Soil Taxonomy").

Davidson: The Davidson series consists of very deep, well drained moderately permeable soils that formed in materials weathered from dark colored rocks high in ferromagnesian minerals. These soils are on gently sloping to moderately steep uplands in the Piedmont. Slopes are commonly 2 to 15 percent but range up to 25 percent (USDA, 2006. "Soil Taxonomy").

2.2 Description of Species and Monitoring Protocol

The Site was planted in bottomland hardwood forest species in early – mid March of 2007. There were twenty-four vegetation-monitoring plots established throughout the planting areas. The following tree species were planted in the restoration area:

Table 6. Tree Species Planted

Beaverdam Creek Restoration Site: Project No. D05016-1			
ID	Scientific Name	Common Name	FAC Status
1	<i>Alnus serrulata</i>	Tag Alder	FACW+
2	<i>Asimina triloba</i>	Paw paw	FAC
3	<i>Cercis canadensis</i>	Redbud	FACU
4	<i>Celtis laevigata</i>	Sugarberry	FACW
5	<i>Cephalanthus occidentalis</i>	Buttonbush	OBL
6	<i>Cornus amomum</i>	Silky Dogwood	FACW+
7	<i>Cornus florida</i>	Flowering Dogwood	FACU
8	<i>Diospyros virginiana</i>	Persimmon	FAC
9	<i>Fraxinus pennsylvanica</i>	Green Ash	FACW
10	<i>Juglan nigra</i>	Black Walnut	FACU
11	<i>Liriodendron tulipifera</i>	Tulip poplar	FACW
12	<i>Platanus occidentalis</i>	Sycamore	FACW-
13	<i>Nyssa sylvatica</i>	Blackgum	FAC
14	<i>Quercus michauxii</i>	Swamp chestnut oak	FACW-
15	<i>Quercus phellos</i>	Willow oak	FACW-
16	<i>Quercus rubra</i>	Red oak	FACU
17	<i>Sambucus canadensis</i>	Elderberry	FACW-
18	<i>Viburnum dentatum</i>	Arrow-wood viburnum	FAC

(USDA, 2007: <http://plants.usda.gov>)

The following monitoring protocol was designed to predict vegetative survivability. Twenty-four plots were established throughout the Site. The number of plots was based on the species/area curve method and their location was based on EEP monitoring guidance. The size of individual plots was 100 square meters. The locations of the vegetation plots are shown on the as-built plan sheets in Appendix C.

Individual quadrant data provided includes density and coverage quantities. Relative values were calculated, and importance values were determined. Individual seedlings were marked to ensure that they can be found in succeeding monitoring years. Mortality was determined from the difference between the previous year's living, planted seedlings and the current year's living, planted seedlings.

2.3 Vegetation Success Criteria

The interim measure of vegetative success for the Site will be the survival of at least 320 3-year old planted trees per acre at the end of year three of the monitoring period. The final vegetative success criteria will be the survival of 260 5-year old planted trees per acre at the end of year five of the monitoring period.

2.4 Results of Vegetative Monitoring

The following table presents stem counts for each of the monitoring plots. Each planted tree species is identified down the left column, and each plot is identified across the top row. The numbers on the top row correlate to the vegetation plot IDs. Trees are flagged in the field on an as-needed basis before the flags degrade. Flags are utilized because they will not interfere with the growth of the tree. Volunteer species are also flagged during this process.

During the initial counts of species totals during the as-built monitoring report, some tree species were unidentifiable (no buds or leaflets) and documented as *Unknown Quercus* in the stem plot counts or were labeled incorrectly. During Year 1 vegetative monitoring, three of the four *Unknown Quercus* were identified as *Quercus michauxii* and updated. Tree species that were labeled incorrectly have been updated and coded within Table 7 to represent the correction.

The average stem count per acre for Year 4 monitoring was 473. The range of stem counts throughout the 24 vegetative monitoring plots was from 160 – 680. The current survivability rate for Year 4 is 76.0%. The data reflects that the Site is on trajectory for meeting the final success criteria of 260 trees per acre by the end of year five.

No volunteer species were noted in any of the Site's vegetation plots, or were too small to verify. If any woody volunteer species are observed in subsequent monitoring years they will be flagged and added to the overall stems per acre assessment of the Site.

Table 7. Year 4 Stem Counts for Each Species Arranged by Plot

Beaverdam Creek Restoration Site: Project No. D05016-1																																
Tree Species	Plots																						As-built Totals	Year 1 Totals	Year 2 Totals	Year 3 Totals	Year 4 Totals	% Survival				
	UT1											UT2																				
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	1	2	3	4	5							6	7		
<i>Alnus serrulata</i>																											2	2	0	0	0	0.0
<i>Asimina tuloba</i>								3	1		3	2	1														21	18	13	13	10	47.6
<i>Cercis canadensis</i>																											3	3	1	1	0	0.0
<i>Celtis laevigata</i>	1				1									2													6	3	3	4	4	66.7
<i>Cephalanthus occidentalis</i>																											1	1	1	0	1	100.0
<i>Cornus amomum</i>																											1	0	1	0	1	100.0
<i>Cornus florida</i>																											2	3	0	0	0	0.0
<i>Diospyros virginiana</i>		1																									3	3	2	2	2	66.7
<i>Fraxinus pennsylvanica</i>	4			3	6	1	6				1	3	3	3	6	5		3	13		2	8	6	1		77	76	75	76	74	96.1	
<i>Juglan nigra</i>	1		1	2		4	1	2		7		3	2														31	28	21	20	23	74.2
<i>Liriodendron tulipifera</i>	1		1	1	1		3			2		3		2													36	29	21	20	22	61.1
<i>Platanus occidentalis</i>		2		1	4	4	1	6		2																	54	46	36	35	35	64.8
<i>Nyssa sylvatica</i>	2	1	3	3		1		1				1	5		4	2	5	3		3	2		5	2		55	50	46	38	43	78.2	
<i>Quercus michauxii</i>	1	4	7	2			2	4			1	1	3	3	2	1		5			3	6	2	1		55	57	47	48	48	87.3	
<i>Quercus phellos</i>	1	1	2	1	1		1			1	4		1														20	20	18	18	18	90.0
<i>Quercus rubra</i>								1						1													1	1	3	2	2	200.0
<i>Sambucus canadensis</i>																											1	0	0	0	0	0.0
<i>Viburnum dentatum</i>																											2	2	1	1	1	50.0
<i>Unknown Quercus</i>																											4	1	1	0	0	0.0
Stems/plot	11	9	14	13	13	10	14	17	4	12	9	13	15	11	12	13	8	14	13	11	12	14	15	7		375	343	290	278	284	75.7	
Stems/acre	440	360	560	520	520	400	560	680	160	480	360	520	600	440	480	520	320	560	520	440	480	560	600	280						473	Average	

- Tree # 3-7 was mislabeled as *Platanus occidentalis* in As-built Initial Counts
- Tree # 3-16 was mislabeled as *Liriodendron tulipifera* in As-built Initial Counts
- Tree # 7-10 was mislabeled as *Asimina tuloba* in As-built Initial Counts
- Tree # 7-2, -3, -4 were mislabeled as *Fraxinus pennsylvanica* in As-built Initial Counts
- Tree # 14-5, -8, -10 were labeled as unknown in As-built Initial Counts
- Tree # 7-21 was labeled as *Liriodendron tulipifera* in the field but was not added in the As-built Initial Counts
- Tree # 7-4 was mislabeled as *Quercus michauxii* in the Year 1 Monitoring Counts
- Tree # 16-6 was mislabeled as *Nyssa sylvatica* in the Year 1 Monitoring Counts
- Tree # 9-1 was incorrectly counted as *Cercis canadensis* instead of *Cornus amomum* in the Year 1 Monitoring Counts
- Tree # 8-10 was mislabeled as *Quercus phellos* in the As-built Initial Counts
- Tree # 1-6 was mislabeled as *Quercus phellos* in the As-built Initial Counts
- Tree 4-2 and 4-4 were mislabeled as *Platanus occidentalis* and *Fraxinus pennsylvanica* respectively through Year 3 monitoring.

2.5 Vegetation Observations

Overall the stream-side and floodplain vegetation has continued to successfully establish throughout the project area. The maintenance work performed and documented during 2009 has remained stable. Vegetation has reestablished within the sewer line that was installed by Mecklenburg County during the spring of 2009. The sewer line crosses UT1 at Station 76+60.

2.6 Vegetation Problem Areas

Invasive species are present but minimal throughout the project area. At this time, there seem to be no invasive species problem areas. Although none seem to be posing any problems, invasive species can very quickly affect the survivability of the planted stems the weedy species should be monitored to prevent any major mortality issue.

2.7 Vegetation Photos

Photos of the project showing the on-site vegetation are included in Appendix A of this report.

3.0 STREAM MONITORING

3.1 Description of Stream Monitoring

To document the stated success criteria, the following monitoring program was instituted following construction completion on the Site:

Bankfull Events: The occurrence of bankfull events within the monitoring period was documented by the use of two automated stage recorders. The University of North Carolina (UNCC) installed and monitored the readings from both stage recorders. Gauging station BD2 was installed on UT1 and gauging station BD3 was installed on UT2. Each data logger recorded the watermark at 15 minute intervals at each station and was checked at each Site visit to determine if a bankfull event had occurred. Photos of the bankfull events were not available from UNCC. Figure 4 shows the locations of the stage recorders.

Cross-Sections: Two permanent cross-sections were installed per 1,000 linear feet of stream restoration work, with one located at a riffle cross-section and one located at a pool cross-section. Twenty four total cross sections were established. Each cross-section was marked on both banks with permanent pins to establish the exact transect used. A common benchmark was used for cross-sections and consistently referenced to facilitate comparison of year-to-year data. The annual cross-sectional survey included points measured at all breaks in slope, including top of bank, bankfull, inner berm, edge of water, and thalweg, if the features are present. Riffle cross-sections were classified using the Rosgen stream classification system (Rosgen, 1994). Permanent cross-sections for 2010 (Year 4) were surveyed in September 2010.

Longitudinal Profiles: A representative longitudinal profile was surveyed for 2010 (Year 4). The initial 3,562 linear feet of profile was collected for the mainstem reach of UT1. Measurements included thalweg, water surface, bankfull, and top of low bank. Each of these measurements was taken at the head of each feature (e.g., riffle, pool, glide). In addition, maximum pool depth was recorded. All survey was tied to a single permanent benchmark.

Bed Material Analysis: Pebble counts were conducted for the permanent cross-sections (100 counts per cross-section) on the project reaches. Pebble count data was plotted on a semi-log graph and are included in Appendix B.

Photo Reference Stations: Photographs were used to visually document restoration success. Fifty-one (51) reference stations were established to document conditions at the constructed grade control structures

across the Site. These photos are provided in Appendix A. The GPS coordinates of each photo station were noted as additional reference to ensure the same photo location was used throughout the monitoring period. These stations are included in the As-built Plan Sheets in Appendix C. Reference photos were taken once per year.

Each streambank was photographed at each permanent cross-section photo station. For each streambank photo, the photo view line followed a survey tape placed across the channel, perpendicular to flow (representing the cross-section line). The photograph was framed so that the survey tape is centered in the photo (appears as a vertical line at the center of the photograph), keeping the channel water surface line horizontal and near the lower edge of the frame. These photos are presented along with the cross-section monitoring data in Appendix B.

3.2 Stream Restoration Success Criteria

The approved Mitigation Plan requires the following criteria be met to achieve stream restoration success:

- *Bankfull Events*: Two bankfull flow events must be documented within the five-year monitoring period. The two bankfull events must occur in separate years.
- *Cross-Sections*: There should be little change in as-built cross-sections. If changes to channel cross-section take place, they should be minor changes representing an increase in stability (e.g., settling, vegetative changes, deposition along the banks, or decrease in width/depth ratio).
- *Longitudinal Profiles*: The longitudinal profiles should show that the bedform features are remaining stable (not aggrading or degrading). The pools should remain deep with flat water surface slopes and the riffles should remain steeper and shallower than the pools.
- *Bed Material Analysis*: Pebble counts should indicate maintenance of bed material.
- *Photo Reference Stations*: Photographs will be used to subjectively evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation and effectiveness of erosion control measures. Photos should indicate the absence of developing bars within the channel, no excessive bank erosion or increase in channel depth over time, and maturation of riparian vegetation.

3.3 Bankfull Discharge Monitoring Results

On-site data loggers documented the occurrence of multiple bankfull flow events during the fourth year (2010) of the post-construction monitoring period (Table 8). Maximum stage heights of 7.18 ft and 2.66 ft were recorded on 1/25/10 by the data loggers BD2 and BD3, respectively. See Table 8, below, for all bankfull events during monitoring Year 4.

Table 8. Verification of Bankfull Events

Beaverdam Creek Restoration Site: Project No. D05016-1				
Station Number	Date of Data Collection	Date of Occurrence of Bankfull Event	Method of Data Collection	Gage Height (feet)
BD2	N/A	1/25/2010	Datalogger	7.18
	N/A	2/5/2010	Datalogger	6.44
	N/A	6/1/2010	Datalogger	6.35
BD3	N/A	1/25/2010	Datalogger	2.66
	N/A	2/5/2010	Datalogger	2.01
	N/A	3/12/2010	Datalogger	1.76
	N/A	6/1/2010	Datalogger	1.7

3.4 Stream Monitoring Data and Photos

A photo log of the project showing each of the fifty-one (51) permanent photo locations is included in Appendix A of this report. Survey data and photos from each permanent cross-section are included in Appendix B of this report.

3.5 Stream Stability Assessment

Table 9 presents a summary of the results obtained from the visual inspection of in-stream structures performed during Year 4 of post-construction monitoring. The percentages noted are a general overall field evaluation of how the features were performing at the time of the on-site visual stability assessment on October 7, 2010. These percentages are solely based on the field evaluator’s visual assessment at the time of the site visit.

Visual observations of the various structures throughout Year 4 growing season indicated that structures were functioning as designed and holding their elevation grade. Root wads placed on the outside of meander bends provided bank stability and in-stream cover for fish and other aquatic organisms. Cover logs placed in meander pool areas allowed scour to keep pools deep and provide cover for fish. During the Year 4 site visit, remnant scour was observed immediately underneath a few of the cover logs and other log vane structures. The channel throughout the project has remained largely unchanged through Year 4.

The Year 3 assessment noted log sill structures at stations 12+05 and 25+90 on UT1 had been bypassed either by scour under the structure or failure of the fabric seal. During Year 4 functionality has returned to the log sill at station 12+05 however the log sill at station 25+90 remains unchanged. In addition the root wad structure at station 57+50 has experienced scour at the center of the structure. These observations are reflected in minor changes in the performance scores.

Table 9. Categorical Stream Feature Visual Stability Assessment

Beaverdam Creek Restoration Site: Project No. D05016-1						
	Performance Percentage					
Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	100%	100%	100%	100%	
Pools	100%	100%	100%	100%	100%	
Thalweg	100%	100%	100%	100%	100%	
Meanders	100%	100%	100%	100%	100%	
Bed General	100%	99%	99%	99%	99%	
Vanes / J Hooks etc.	100%	97%	95%	97%	98%	
Wads and Boulders	100%	100%	100%	100%	99%	

3.6 Cross-section, Longitudinal Profile, and Bed Material Analysis Monitoring Results

Cross Sections

Year 4 cross-section monitoring data for stream stability were collected during September 2010 and compared to as-built, Year 1, Year 2, and Year 3 conditions.

The twenty four permanent cross-sections along the restored channels (twelve located across riffles and twelve across pools) were re-surveyed to document stream dimension at the end of the Year 4 monitoring period. Cross-sections are provided in Appendix B, and data from the cross-sections are summarized in Appendix E. Most cross-sections show that there has been minor adjustment to stream dimension within the last year; with the exception of cross-sections 10, 11, 12, 13, and 15.

Cross-section 10 is located across a pool that has experienced minor degradation during Year 4. Scour and deepening of some pools is expected and has not resulted in any observed channel instability. Photographs of X10 indicate that the banks of the stream are stable with vegetation.

Cross-sections 11 and 12 are located along UT1D. Aggradation was documented during Year 3 at the top of UT1D, including the pool at Cross-section 11, and attributed to an unknown offsite sediment source. During Year 4 cross-section 11 shows minor channel adjustment. The riffle at Cross-section 12 displays a minor change in bed geometry during Year 4. The change in channel geometry doesn't reflect the accumulation of sediment in the riffle but rather the growth of vegetation in the channel bed during intervals of little or no baseflow.

Cross-section 13 is located in a pool that has experienced minor bed aggradation along the inner half of the meander bend during Year 4. This slight adjustment has not resulted in any observed channel instability.

Cross-section 15, a riffle, also experienced aggradation. X15 is located immediately upstream of a large in-stream boulder. This change in channel geometry is most likely influenced by the boulder structure and will be monitored.

Longitudinal Profiles

The Year 4 longitudinal profile was conducted during September 2010. The initial 3,065 LF of channel was surveyed along the mainstem of UT1. The longitudinal profile is included in Appendix B. A summary of parameters measured are provided in Appendix D. Please note that this summary represents only the portion of project that was surveyed.

The representative longitudinal profile along the restored channel was resurveyed to document stream profile at the end of monitoring Year 4. Dry conditions resulted in little to no water within the restored channels and therefore profile data such as riffle slopes and pool-to-pool spacing could not be calculated. Sinuosity for Reach 1 of UT1 was 1.05, which differs slightly from the Year 3 value of 1.04. The sinuosity of Reaches 2-5 remained the same with a value of 1.3.

Profile remained largely unchanged with a few exceptions where pools had deepened due to scour or slightly aggraded. Overall pattern shows little to no change.

Bed Material Analysis

Year 4 bed material samples were collected at each permanent cross-section during September 2010. The pebble count data were plotted on a semi-log graph and will be compared with future monitoring data. Data indicates maintenance of a coarse bed in constructed riffles and a relative fining in the pools for the majority of cross-sections. One exception was Cross-section 1 on UT2A. This riffle has displayed an increase in fine bed material. Field observations document a thin layer of fine mud overlying the coarser bed material installed during construction. The finer sediment is from an unknown offsite source. The

accumulation hasn't affected channel stability but will be monitored. All pebble count data are provided in Appendix B.

3.7 Areas of Concern

Currently there are no areas of concern.

4.0 HYDROLOGY

Rainfall data were collected to document the hydrologic conditions throughout the project area in the 2010 growing season. Since no rain gauges were installed within the project boundaries, monthly rainfall totals were calculated from data downloaded from the Withers Cove USGS gauge 35090308100454 in Mecklenburg County, NC. Historical rainfall data were collected from the Charlotte WSO AP WETS Station in Mecklenburg County (NC 1690) using NRCS National Water and Climate Data Center web-site.

Though the total rainfall in inches for 2009 – 2010 is less than the historical average totals, the totals are similar. Monthly rainfall averages from November and December of 2009 were recorded as above the 70 percentile mark and was a major factor in a yearly average of rainfall that was similar to the historical average. Throughout the growing season, rainfall monthly averages did not meet historical averages over 62% of the time. April, July, and October recorded monthly averages below the 30 percentile mark. Hydrologic monitoring results are shown in Table 10 and Figure 5.


Table 10. Comparison of Historic Rainfall to Observed Rainfall

Beaverdam Creek Restoration Site: EEP Contract No. D05016-1				
Month	Average	30%	70%	Observed 2009-2010 Precipitation*
January	4.00	3.21	5.15	4.60
February	3.55	2.34	4.42	3.40
March	4.39	3.01	5.54	3.58
April	2.95	1.98	3.73	1.54
May	3.66	2.33	4.29	3.99
June	3.42	2.43	4.68	4.00
July	3.79	2.49	4.76	1.87
August	3.72	2.34	4.57	2.37
September	3.83	2.00	4.68	3.83
October	3.66	1.80	4.49	1.29
November	3.36	2.51	4.24	5.57
December	3.18	2.11	3.81	6.55
Total Rainfall	43.51	28.55	54.36	42.59

(NRCS National Climate and Water Center, 2003 and USGS, 2010)

* Monthly rainfall data was calculated based on rainfall data from 11/1/09 – 10/31/10 using the nearest USGS rain gauge data (USGS 35090308100454 Withers Cove in Mecklenburg County) to the project site. (USGS, 2010)

Figure 5. Historic Average vs. Observed Rainfall



5.0 CONCLUSIONS AND RECOMMENDATIONS

Vegetation Monitoring. Vegetation monitoring efforts have calculated the range of stems per acre for each plot to be from 160 to 680 stems per acre on the 24 vegetation plots. The average number of stems per acre is 473, which is a survival rate of 76% based on the initial planting count of 625 stems per acre. Overall the Site has met the minimum success interim criteria of 320 trees per acre by the end of Year 3, and assuming that preventative methods will be used to maintain any invasive exotics, vegetation survivability on the Site should remain excellent and final vegetative success criteria of 260 trees per acre by the end of year five will be met.

Stream Monitoring. The total length of stream channel restored and/or preserved on the Site was 15,806 linear feet. This entire length was inspected during Year 4 of the monitoring period (2010) to assess stream performance. Based on the data collected, riffles, pools, and other constructed features along the restored channel are stable and functioning as designed. Minor bed scour, the result of a large storm event shortly after construction was complete, was noted at isolated pockets along UT1 but has changed little. One log sill structure should be resealed along UT1 to restore functionality. One rootwad should be repaired along UT1. The lack of major problem areas along the length of the restored channels after the occurrence of two stream flow events larger than bankfull discharge further supports functionality of the design. It is expected that stability and in-stream habitat of the system will continue to improve in the coming years as permanent vegetation becomes more established.

6.0 WILDLIFE OBSERVATIONS

During the year 4 monitoring assessment, field scientists recorded observing a red tail hawk within the project area. Observations of deer and raccoon tracks are also common on the Site. In addition, frogs, turtles, turkey, and fish have also been observed periodically through the 4 years of monitoring initiatives.

7.0 REFERENCES

Rosgen, D.L. 1994. A Classification of Natural Rivers. *Catena* 22:169-199.

Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.

United States Department of Agriculture (USDA), Natural Resources Conservation Service (NRCS). 2006. Soil Series Descriptions. <http://soils.usda.gov/technical/classification/osd/index.html>

USDA. NRCS. 2006. Soil Taxonomy, A Basic System of Soil Classification for Making and Interpreting Soil Surveys. ftp://ftp-fc.sc.egov.usda.gov/NSSC/Soil_Taxonomy/tax.pdf

USDA. NRCS. 2003. Climate Information for Mecklenburg County in the State of North Carolina (1971-2000). TAPS Station : CHARLOTTE WSO AP, NC1690
<ftp://ftp.wcc.nrcs.usda.gov/support/climate/taps/nc/37119.txt>

USDA, NRCS. 2007. The PLANTS Database (28 November 2007). National Plant Data Center, Baton Rouge, LA 70874-4490 USA. <http://plants.usda.gov>

U.S. Geological Service (USGS). 2010. Real-Time Data for North Carolina - Precipitation USGS Water-Data Site Information for North Carolina. USGS 35090308100454 Withers Cove in Mecklenburg County, NC. Retrieved on 2010-11-01 14:53:35 EDT.
http://waterdata.usgs.gov/nc/nwis/current/?type=precip&group_key=county_cd

APPENDIX A

PHOTO LOG

PROJECT ID PHOTOS

PHOTO LOG – UT1



UT1 – PID 1



UT1 – PID 2



UT1 – PID 3



UT1 – PID 4



UT1 – PID 5



UT1 – PID 6

PHOTO LOG – UT1



UT1 – PID 7



UT1 – PID 8



UT1 – PID 9



UT1 – PID 10



UT1 – PID 11



UT1 – PID 12

PHOTO LOG – UT1



UT1 – PID 13



UT1 – PID 14



UT1 – PID 15



UT1 – PID 16



UT1 – PID 17



UT1 – PID 18

PHOTO LOG – UT1



UT1 – PID 19



UT1 – PID 20



UT1 – PID 21



UT1 – PID 22



UT1 – PID 23

PHOTO LOG – UT1B, UT1C, & UT1D



UT1B – PID 1



UT1B – PID 2




UT1B – PID 3



UT1B – PID 4



UT1B – PID 5



UT1C – PID 6

PHOTO LOG – UT1B, UT1C, & UT1D



UT1C – PID 7



UT1C – PID 8



UT1C – PID 9



UT1D – PID 10



UT1D – PID 11



UT1D – PID 12

PHOTO LOG – UT2 & UT2A



UT2 – PID 1



UT2 – PID 2



UT2 – PID 3



UT2 – PID 4



UT2 – PID 5



UT2 – PID 6

PHOTO LOG – UT2 & UT2A



UT2 – PID 7



UT2 – PID 8



UT2 – PID 9



UT2 – PID 10



UT2 – PID 11



UT2 – PID 12

PHOTO LOG – UT2 & UT2A



UT2A – PID 1



UT2A – PID 2



UT2A – PID 3



UT2A – PID 4

VEG PLOT PHOTOS

VEG PLOT PHOTOS – UT1 & UT1B – UT1D



UT1 – Veg Plot 1



UT1 – Veg Plot 2



UT1 – Veg Plot 3



UT1 – Veg Plot 4



UT1 – Veg Plot 5



UT1 – Veg Plot 6

VEG PLOT PHOTOS – UT1 & UT1B – UT1D



UT1 – Veg Plot 7



UT1 – Veg Plot 8



UT1 – Veg Plot 9



UT1 – Veg Plot 10



UT1 – Veg Plot 11



UT1 – Veg Plot 12

VEG PLOT PHOTOS – UT1 & UT1B – UT1D



UT1 – Veg Plot 13



UT1 – Veg Plot 14



UT1B – Veg Plot 15



UT1C – Veg Plot 16



UT1D – Veg Plot 17

VEG PLOT PHOTOS – UT2 & UT2A



UT2A – Veg Plot 1



UT2A – Veg Plot 2



UT2 – Veg Plot 3



UT2 – Veg Plot 4



UT2 – Veg Plot 5



UT2 – Veg Plot 6

VEG PLOT PHOTOS – UT2 & UT2A



UT2 – Veg Plot 7

APPENDIX B

STREAM MONITORING DATA

UT1 Permanent Cross Section X1
 (Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		24.3	16.94	1.43	2.81	11.81	1	4.4	599.41	599.41



UT1 Permanent Cross Section X2
(Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	C	17.6	13.04	1.35	2.05	9.68	1	5.7	599	599



UT1B Permanent Cross Section X3
(Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		19.8	17.3	1.14	2.58	15.14	1	4.3	599.83	599.83

X3 Pool



UT1B Permanent Cross Section X4
 (Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	C	14.8	11.09	1.33	2.47	8.33	1	6.8	599.69	599.69



UT1 Permanent Cross Section X5
(Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	C	21.9	14.91	1.47	2.1	10.16	1	5	597.87	597.87



UT1 Permanent Cross Section X6
(Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		42.5	23.53	1.81	3.88	13.02	1	3.2	597.01	597.01



UT1C Permanent Cross Section X7
(Year 4 Monitoring Data - collected September 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	C	7.7	11.24	0.68	1.09	16.46	1	6.3	594.8	594.8



UT1C Permanent Cross Section X8
 (Year 4 Monitoring Data - collected September 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		29.3	13.51	2.17	2.92	6.22	1	5.6	593.34	593.34



UT1 Permanent Cross Section X9
(Year 4 Monitoring Data - collected September 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	C	28.5	17.85	1.6	2.86	11.16	1	4.2	590.7	590.7



UT1 Permanent Cross Section X10
 (Year 4 Monitoring Data - collected September 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		50.5	21.57	2.34	4.46	9.21	1	3.5	588.7	588.7



UT1D Permanent Cross Section X11
 (Year 4 Monitoring Data - collected September 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		15.5	18.38	0.84	1.71	21.86	1	4.1	590.07	590.07



UT1D Permanent Cross Section X12
(Year 4 Monitoring Data - collected September 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Rifle	C	7.1	11.99	0.59	0.93	20.29	1	6.3	589.07	589.07



UT1 Permanent Cross Section X13
(Year 4 Monitoring Data - collected September 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		66.4	27.64	2.4	6	11.51	1	3.3	586.62	586.62



UT1 Permanent Cross Section X14
(Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	C	42.8	21.35	2.01	3.69	10.64	1	3.5	585.22	585.22



UT1 Permanent Cross Section X15
(Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	C	46.8	27.71	1.69	3.12	16.39	1	2.8	579.46	579.46

X15 Riffle



UT1 Permanent Cross Section X16
(Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		46.3	23.55	1.97	3.75	11.97	1	2.2	577.01	577.01



UT1 Permanent Cross Section X17
(Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		22.1	22.86	0.97	2.96	23.67	1	2.9	573.85	573.85



UT1 Permanent Cross Section X18
(Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	C	31.5	22.35	1.41	2.74	15.84	1	3.6	574.23	574.23

X18 Riffle



UT2A Permanent Cross Section X1
(Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	C	8.8	11.8	0.74	1.03	15.91	1	3.4	612.7	612.7



UT2A Permanent Cross Section X2
 (Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		18.1	19.78	0.92	1.85	21.6	1	2	611.52	611.52



UT2 Permanent Cross Section X3
 (Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Rifle	C	11.2	16.54	0.68	1.08	24.49	1	2.4	622.99	622.99



UT2 Permanent Cross Section X4
 (Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		19.5	18.85	1.03	2.18	18.22	1	2.1	619.09	619.09

X4 Pool



UT2 Permanent Cross Section X5
 (Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	C	23.3	16.98	1.37	2	12.36	1	2.3	585.99	585.99



UT2 Permanent Cross Section X6
(Year 4 Monitoring Data - collected August 2010)




Looking at the Left Bank




Looking at the Right Bank


Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		26.4	15.22	1.74	2.63	8.77	1	1.9	583.67	583.68



Beaverdam Creek UT1 Mainstem Profile (2010 Monitoring)



Beaverdam Creek UT1 Mainstem Profile (2010 Monitoring)




PEBBLE COUNT DATA SHEET: POOL 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT1 X1-Pool	
DATE COLLECTED:	8/31/2010	
FIELD COLLECTION BY:	KS & IE	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Pool	Class %	% Cum	
SILT/CLAY	Silt / Clay	< .063	68	68%	68%	
SAND	Very Fine	.063 - .125			68%	
	Fine	.125 - .25	4	4%	72%	
	Medium	.25 - .50	22	22%	94%	
	Coarse	.50 - 1.0	6	6%	100%	
	Very Coarse	1.0 - 2.0			100%	
GRAVEL	Very Fine	2.0 - 2.8			100%	
	Very Fine	2.8 - 4.0			100%	
	Fine	4.0 - 5.6			100%	
	Fine	5.6 - 8.0			100%	
	Medium	8.0 - 11.0			100%	
	Medium	11.0 - 16.0			100%	
	Coarse	16.0 - 22.6			100%	
	Coarse	22.6 - 32			100%	
	Very Coarse	32 - 45			100%	
	Very Coarse	45 - 64			100%	
COBBLE	Small	64 - 90			100%	
	Small	90 - 128			100%	
	Large	128 - 180			100%	
	Large	180 - 256			100%	
BQUILDER	Small	256 - 362			100%	
	Small	362 - 512			100%	
	Medium	512 - 1024			100%	
	Large-Very Large	1024 - 2048			100%	
BEDROCK	Bedrock	> 2048			100%	
Total			100	100%		

Largest particles: _____
(pool)

**UT1
X1-Pool
Pebble Count Size Class Distribution**



**UT1
X1-Pool
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: RIFFLE 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT1 X2-Riffle	
DATE COLLECTED:	8/31/2010	
FIELD COLLECTION BY:	KS & IE	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Riffle	Class %	% Cum	
SILT/CLAY	Silt / Clay	< .063	14	14%	14%	
SAND	Very Fine	.063 - .125			14%	
	Fine	.125 - .25	8	8%	22%	
	Medium	.25 - .50	10	10%	32%	
	Coarse	.50 - 1.0	10	10%	42%	
	Very Coarse	1.0 - 2.0	2	2%	44%	
GRAVEL	Very Fine	2.0 - 2.8			44%	
	Very Fine	2.8 - 4.0			44%	
	Fine	4.0 - 5.6			44%	
	Fine	5.6 - 8.0			44%	
	Medium	8.0 - 11.0			44%	
	Medium	11.0 - 16.0			44%	
	Coarse	16.0 - 22.6			44%	
	Coarse	22.6 - 32			44%	
	Very Coarse	32 - 45	12	12%	56%	
	Very Coarse	45 - 64	14	14%	70%	
COBBLE	Small	64 - 90	10	10%	80%	
	Small	90 - 128	16	16%	96%	
	Large	128 - 180	4	4%	100%	
	Large	180 - 256			100%	
BOULDER	Small	256 - 362			100%	
	Small	362 - 512			100%	
	Medium	512 - 1024			100%	
	Large-Very Large	1024 - 2048			100%	
BEDROCK	Bedrock	> 2048			100%	
Total			100	100%		

Largest particles: _____ 130 mm
(riffle)

**UT1
X2-Riffle
Pebble Count Size Class Distribution**







**UT1
X2-Riffle
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: POOL 100-COUNT

	BAKER PROJECT NO.	108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT1B X3-Pool	
DATE COLLECTED:	8/31/2010	
FIELD COLLECTION BY:	KS & IE	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Pool	Class %	% Cum	
SILT/CLAY	Silt / Clay	< .063	22	22%	22%	
 SAND	Very Fine	.063 - .125			22%	
	Fine	.125 - .25	20	20%	42%	
	Medium	.25 - .50	40	40%	82%	
	Coarse	.50 - 1.0	18	18%	100%	
	Very Coarse	1.0 - 2.0			100%	
 GRAVEL	Very Fine	2.0 - 2.8			100%	
	Very Fine	2.8 - 4.0			100%	
	Fine	4.0 - 5.6			100%	
	Fine	5.6 - 8.0			100%	
	Medium	8.0 - 11.0			100%	
	Medium	11.0 - 16.0			100%	
	Coarse	16.0 - 22.6			100%	
	Coarse	22.6 - 32			100%	
	Very Coarse	32 - 45			100%	
	Very Coarse	45 - 64			100%	
 COBBLE	Small	64 - 90			100%	
	Small	90 - 128			100%	
	Large	128 - 180			100%	
	Large	180 - 256			100%	
 BOLDER	Small	256 - 362			100%	
	Small	362 - 512			100%	
	Medium	512 - 1024			100%	
	Large-Very Large	1024 - 2048			100%	
BEDROCK	Bedrock	> 2048			100%	
Total			100	100%		

Largest particles: _____
(pool)

**UT1B
X3-Pool
Pebble Count Size Class Distribution**







**UT1B
X3-Pool
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: RIFFLE 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT1B X4-Riffle	
DATE COLLECTED:	8/31/2010	
FIELD COLLECTION BY:	KS & IE	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Riffle	Class %	% Cum	
SILT/CLAY	Silt / Clay	< .063	26	26%		26%
 SAND	Very Fine	.063 - .125				26%
	Fine	.125 - .25	16	16%		42%
	Medium	.25 - .50	24	24%		66%
	Coarse	.50 - 1.0	14	14%		80%
	Very Coarse	1.0 - 2.0	20	20%		100%
 GRAVEL	Very Fine	2.0 - 2.8				100%
	Very Fine	2.8 - 4.0				100%
	Fine	4.0 - 5.6				100%
	Fine	5.6 - 8.0				100%
	Medium	8.0 - 11.0				100%
	Medium	11.0 - 16.0				100%
	Coarse	16.0 - 22.6				100%
	Coarse	22.6 - 32				100%
	Very Coarse	32 - 45				100%
	Very Coarse	45 - 64				100%
 COBBLE	Small	64 - 90				100%
	Small	90 - 128				100%
	Large	128 - 180				100%
	Large	180 - 256				100%
 BOLDER	Small	256 - 362				100%
	Small	362 - 512				100%
	Medium	512 - 1024				100%
	Large-Very Large	1024 - 2048				100%
BEDROCK	Bedrock	> 2048				100%
Total			100	100%		

Largest particles: _____
(riffle)

**UT1B
X4-Riffle
Pebble Count Size Class Distribution**



**UT1B
X4-Riffle
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: RIFFLE 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT1 X5-Riffle	
DATE COLLECTED:	8/31/2010	
FIELD COLLECTION BY:	KS & IE	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Riffle		Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	16		16%	16%
SAND	Very Fine	.063 - .125				16%
	Fine	.125 - .25				16%
	Medium	.25 - .50				16%
	Coarse	.50 - 1.0				16%
	Very Coarse	1.0 - 2.0				16%
GRAVEL	Very Fine	2.0 - 2.8				16%
	Very Fine	2.8 - 4.0				16%
	Fine	4.0 - 5.6				16%
	Fine	5.6 - 8.0				16%
	Medium	8.0 - 11.0				16%
	Medium	11.0 - 16.0				16%
	Coarse	16.0 - 22.6				16%
	Coarse	22.6 - 32				16%
	Very Coarse	32 - 45	8		8%	24%
	Very Coarse	45 - 64	12		12%	36%
COBBLE	Small	64 - 90	16		16%	52%
	Small	90 - 128	38		38%	90%
	Large	128 - 180	10		10%	100%
	Large	180 - 256				100%
BQUILDER	Small	256 - 362				100%
	Small	362 - 512				100%
	Medium	512 - 1024				100%
	Large-Very Large	1024 - 2048				100%
BEDROCK	Bedrock	> 2048				100%
Total			100		100%	

Largest particles: _____ 160 mm
(riffle)

**UT1
X5-Riffle
Pebble Count Size Class Distribution**








**UT1
X5-Riffle
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: POOL 100-COUNT

	BAKER PROJECT NO.	108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT1 X6-Pool	
DATE COLLECTED:	8/31/2010	
FIELD COLLECTION BY:	KS & IE	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Pool	Class %	% Cum	
SILT/CLAY	Silt / Clay	< .063	78	78%	78%	
 SAND	Very Fine	.063 - .125	2	2%	80%	
	Fine	.125 - .25	6	6%	86%	
	Medium	.25 - .50	8	8%	94%	
	Coarse	.50 - 1.0	6	6%	100%	
	Very Coarse	1.0 - 2.0			100%	
 GRAVEL	Very Fine	2.0 - 2.8			100%	
	Very Fine	2.8 - 4.0			100%	
	Fine	4.0 - 5.6			100%	
	Fine	5.6 - 8.0			100%	
	Medium	8.0 - 11.0			100%	
	Medium	11.0 - 16.0			100%	
	Coarse	16.0 - 22.6			100%	
	Coarse	22.6 - 32			100%	
	Very Coarse	32 - 45			100%	
	Very Coarse	45 - 64			100%	
 COBBLE	Small	64 - 90			100%	
	Small	90 - 128			100%	
	Large	128 - 180			100%	
	Large	180 - 256			100%	
 BOLDER	Small	256 - 362			100%	
	Small	362 - 512			100%	
	Medium	512 - 1024			100%	
	Large-Very Large	1024 - 2048			100%	
 BEDROCK	Bedrock	> 2048			100%	
Total			100	100%		

Largest particles: _____
(pool)

**UT1
X6-Pool
Pebble Count Size Class Distribution**



**UT1
X6-Pool
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: RIFFLE 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UTIC X7-Riffle	
DATE COLLECTED:	8/31/2010	
FIELD COLLECTION BY:	KS & IE	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Riffle		Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	10		10%	10%
SAND	Very Fine	.063 - .125				10%
	Fine	.125 - .25				10%
	Medium	.25 - .50				10%
	Coarse	.50 - 1.0				10%
	Very Coarse	1.0 - 2.0				10%
GRAVEL	Very Fine	2.0 - 2.8				10%
	Very Fine	2.8 - 4.0				10%
	Fine	4.0 - 5.6				10%
	Fine	5.6 - 8.0				10%
	Medium	8.0 - 11.0				10%
	Medium	11.0 - 16.0				10%
	Coarse	16.0 - 22.6				10%
	Coarse	22.6 - 32				10%
	Very Coarse	32 - 45	8		8%	18%
	Very Coarse	45 - 64	4		4%	22%
COBBLE	Small	64 - 90	22		22%	44%
	Small	90 - 128	50		50%	94%
	Large	128 - 180	6		6%	100%
	Large	180 - 256				100%
BQUILDER	Small	256 - 362				100%
	Small	362 - 512				100%
	Medium	512 - 1024				100%
	Large-Very Large	1024 - 2048				100%
BEDROCK	Bedrock	> 2048				100%
Total			100		100%	

Largest particles: _____ 150 mm _____
(riffle)

**UT1C
X7-Riffle
Pebble Count Size Class Distribution**



**UT1C
X7-Riffle
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: POOL 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UTIC X8-Pool	
DATE COLLECTED:	8/31/2010	
FIELD COLLECTION BY:	KS & IE	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Pool	Class %	% Cum	
SILT/CLAY	Silt / Clay	< .063	54	54%	54%	
SAND	Very Fine	.063 - .125			54%	
	Fine	.125 - .25	14	14%	68%	
	Medium	.25 - .50	16	16%	84%	
	Coarse	.50 - 1.0	8	8%	92%	
	Very Coarse	1.0 - 2.0			92%	
GRAVEL	Very Fine	2.0 - 2.8			92%	
	Very Fine	2.8 - 4.0			92%	
	Fine	4.0 - 5.6			92%	
	Fine	5.6 - 8.0	4	4%	96%	
	Medium	8.0 - 11.0	2	2%	98%	
	Medium	11.0 - 16.0			98%	
	Coarse	16.0 - 22.6			98%	
	Coarse	22.6 - 32			98%	
	Very Coarse	32 - 45	2	2%	100%	
	Very Coarse	45 - 64			100%	
COBBLE	Small	64 - 90			100%	
	Small	90 - 128			100%	
	Large	128 - 180			100%	
	Large	180 - 256			100%	
BQUILDER	Small	256 - 362			100%	
	Small	362 - 512			100%	
	Medium	512 - 1024			100%	
	Large-Very Large	1024 - 2048			100%	
BEDROCK	Bedrock	> 2048			100%	
Total			100	100%		

Largest particles: _____
(pool)

**UT1C
X8-Pool
Pebble Count Size Class Distribution**



**UT1C
X8-Pool
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: RIFFLE 100-COUNT

	BAKER PROJECT NO.	108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT1 X9-Riffle	
DATE COLLECTED:	8/31/2010	
FIELD COLLECTION BY:	KS & IE	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Riffle	Class %	% Cum	
SILT/CLAY	Silt / Clay	< .063	5	5%	5%	
SAND	Very Fine	.063 - .125			5%	
	Fine	.125 - .25	4	4%	9%	
	Medium	.25 - .50			9%	
	Coarse	.50 - 1.0	2	2%	11%	
	Very Coarse	1.0 - 2.0			11%	
GRAVEL	Very Fine	2.0 - 2.8	2	2%	13%	
	Very Fine	2.8 - 4.0	1	1%	14%	
	Fine	4.0 - 5.6			14%	
	Fine	5.6 - 8.0			14%	
	Medium	8.0 - 11.0			14%	
	Medium	11.0 - 16.0			14%	
	Coarse	16.0 - 22.6			14%	
	Coarse	22.6 - 32	4	4%	18%	
	Very Coarse	32 - 45	8	8%	26%	
	Very Coarse	45 - 64	12	12%	38%	
COBBLE	Small	64 - 90	18	18%	56%	
	Small	90 - 128	30	30%	86%	
	Large	128 - 180	10	10%	96%	
	Large	180 - 256	4	4%	100%	
BQUILDER	Small	256 - 362			100%	
	Small	362 - 512			100%	
	Medium	512 - 1024			100%	
	Large-Very Large	1024 - 2048			100%	
BEDROCK	Bedrock	> 2048			100%	
	Total		100	100%		

Largest particles: _____ 250 mm _____
(riffle)

**UT1
X9-Riffle
Pebble Count Size Class Distribution**



**UT1
X9-Riffle
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: POOL 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT1 X10-Pool	
DATE COLLECTED:	8/31/2010	
FIELD COLLECTION BY:	KS & IE	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Pool	Class %	% Cum	
SILT/CLAY	Silt / Clay	< .063	78	78%	78%	
SAND	Very Fine	.063 - .125			78%	
	Fine	.125 - .25	3	3%	81%	
	Medium	.25 - .50	3	3%	84%	
	Coarse	.50 - 1.0	4	4%	88%	
	Very Coarse	1.0 - 2.0			88%	
GRAVEL	Very Fine	2.0 - 2.8			88%	
	Very Fine	2.8 - 4.0			88%	
	Fine	4.0 - 5.6			88%	
	Fine	5.6 - 8.0			88%	
	Medium	8.0 - 11.0	2	2%	90%	
	Medium	11.0 - 16.0	4	4%	94%	
	Coarse	16.0 - 22.6			94%	
	Coarse	22.6 - 32	2	2%	96%	
	Very Coarse	32 - 45	2	2%	98%	
	Very Coarse	45 - 64	2	2%	100%	
COBBLE	Small	64 - 90			100%	
	Small	90 - 128			100%	
	Large	128 - 180			100%	
	Large	180 - 256			100%	
BQUILDER	Small	256 - 362			100%	
	Small	362 - 512			100%	
	Medium	512 - 1024			100%	
	Large-Very Large	1024 - 2048			100%	
BEDROCK	Bedrock	> 2048			100%	
Total			100	100%		

Largest particles: _____
(pool)

**UT1
X10-Pool
Pebble Count Size Class Distribution**



**UT1
X10-Pool
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: POOL 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UTID X11-Pool	
DATE COLLECTED:	8/31/2010	
FIELD COLLECTION BY:	KS & IE	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Pool	Class %	% Cum	
SILT/CLAY	Silt / Clay	< .063	28	28%	28%	
SAND	Very Fine	.063 - .125	6	6%	34%	
	Fine	.125 - .25	12	12%	46%	
	Medium	.25 - .50	40	40%	86%	
	Coarse	.50 - 1.0	12	12%	98%	
	Very Coarse	1.0 - 2.0			98%	
GRAVEL	Very Fine	2.0 - 2.8			98%	
	Very Fine	2.8 - 4.0			98%	
	Fine	4.0 - 5.6	2	2%	100%	
	Fine	5.6 - 8.0			100%	
	Medium	8.0 - 11.0			100%	
	Medium	11.0 - 16.0			100%	
	Coarse	16.0 - 22.6			100%	
	Coarse	22.6 - 32			100%	
	Very Coarse	32 - 45			100%	
	Very Coarse	45 - 64			100%	
COBBLE	Small	64 - 90			100%	
	Small	90 - 128			100%	
	Large	128 - 180			100%	
	Large	180 - 256			100%	
BQUILDER	Small	256 - 362			100%	
	Small	362 - 512			100%	
	Medium	512 - 1024			100%	
	Large-Very Large	1024 - 2048			100%	
BEDROCK	Bedrock	> 2048			100%	
Total			100	100%		

Largest particles: _____
(pool)

**UT1D
X11-Pool
Pebble Count Size Class Distribution**








**UT1D
X11-Pool
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: RIFFLE 100-COUNT

	BAKER PROJECT NO.	108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UTID X12-Riffle	
DATE COLLECTED:	8/31/2010	
FIELD COLLECTION BY:	KS & IE	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Riffle	Class %	% Cum	
 SILT/CLAY	Silt / Clay	< .063	2	2%	2%	
	Very Fine	.063 - .125			2%	
	Fine	.125 - .25	18	18%	20%	
	Medium	.25 - .50	18	18%	38%	
	Coarse	.50 - 1.0	2	2%	40%	
	Very Coarse	1.0 - 2.0			40%	
 SAND	Very Fine	2.0 - 2.8			40%	
	Very Fine	2.8 - 4.0			40%	
	Fine	4.0 - 5.6			40%	
	Fine	5.6 - 8.0			40%	
	Medium	8.0 - 11.0			40%	
	Medium	11.0 - 16.0			40%	
	Coarse	16.0 - 22.6	2	2%	42%	
	Coarse	22.6 - 32	4	4%	46%	
	Very Coarse	32 - 45	16	16%	62%	
	Very Coarse	45 - 64	16	16%	78%	
 COBBLE	Small	64 - 90	8	8%	86%	
	Small	90 - 128	10	10%	96%	
	Large	128 - 180	4	4%	100%	
	Large	180 - 256			100%	
 BOULDER	Small	256 - 362			100%	
	Small	362 - 512			100%	
	Medium	512 - 1024			100%	
	Large-Very Large	1024 - 2048			100%	
 BEDROCK	Bedrock	> 2048			100%	
Total			100	100%		

Largest particles: 150 mm
(riffle)

**UT1D
X12-Riffle
Pebble Count Size Class Distribution**







**UT1D
X12-Riffle
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: POOL 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT1 X13-Pool	
DATE COLLECTED:	9/9/2010	
FIELD COLLECTION BY:	CT/PL	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Pool	Class %	% Cum	
SILT/CLAY	Silt / Clay	< .063	22	22%	22%	
 SAND	Very Fine	.063 - .125			22%	
	Fine	.125 - .25			22%	
	Medium	.25 - .50	24	24%	46%	
	Coarse	.50 - 1.0	34	34%	80%	
	Very Coarse	1.0 - 2.0	18	18%	98%	
 GRAVEL	Very Fine	2.0 - 2.8			98%	
	Very Fine	2.8 - 4.0	2	2%	100%	
	Fine	4.0 - 5.6			100%	
	Fine	5.6 - 8.0			100%	
	Medium	8.0 - 11.0			100%	
	Medium	11.0 - 16.0			100%	
	Coarse	16.0 - 22.6			100%	
	Coarse	22.6 - 32			100%	
	Very Coarse	32 - 45			100%	
	Very Coarse	45 - 64			100%	
 COBBLE	Small	64 - 90			100%	
	Small	90 - 128			100%	
	Large	128 - 180			100%	
	Large	180 - 256			100%	
 BOLDER	Small	256 - 362			100%	
	Small	362 - 512			100%	
	Medium	512 - 1024			100%	
	Large-Very Large	1024 - 2048			100%	
BEDROCK	Bedrock	> 2048			100%	
Total			100	100%		

Largest particles: _____
(pool)

**UT1
X13-Pool
Pebble Count Size Class Distribution**



**UT1
X13-Pool
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: RIFFLE 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT1 X14-Riffle	
DATE COLLECTED:	9/9/2010	
FIELD COLLECTION BY:	CT/PL	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Riffle		Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	58		58%	58%
SAND	Very Fine	.063 - .125				58%
	Fine	.125 - .25				58%
	Medium	.25 - .50	10		10%	68%
	Coarse	.50 - 1.0	6		6%	74%
	Very Coarse	1.0 - 2.0				74%
GRAVEL	Very Fine	2.0 - 2.8				74%
	Very Fine	2.8 - 4.0				74%
	Fine	4.0 - 5.6				74%
	Fine	5.6 - 8.0				74%
	Medium	8.0 - 11.0				74%
	Medium	11.0 - 16.0				74%
	Coarse	16.0 - 22.6				74%
	Coarse	22.6 - 32	4		4%	78%
	Very Coarse	32 - 45	8		8%	86%
	Very Coarse	45 - 64				86%
COBBLE	Small	64 - 90	8		8%	94%
	Small	90 - 128	6		6%	100%
	Large	128 - 180				100%
	Large	180 - 256				100%
BQUILDER	Small	256 - 362				100%
	Small	362 - 512				100%
	Medium	512 - 1024				100%
	Large-Very Large	1024 - 2048				100%
BEDROCK	Bedrock	> 2048				100%
Total			100		100%	

Largest particles: 120 mm
(riffle)

**UT1
X14-Riffle
Pebble Count Size Class Distribution**









**UT1
X14-Riffle
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: RIFFLE 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT1 X15-Riffle	
DATE COLLECTED:	9/9/2010	
FIELD COLLECTION BY CT / PL		
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Riffle	Class %	% Cum	
 SILT/CLAY	Silt / Clay	< .063	45	45%	45%	
	 SAND	Very Fine	.063 - .125	5	5%	50%
		Fine	.125 - .25	12	12%	62%
		Medium	.25 - .50	24	24%	86%
		Coarse	.50 - 1.0	6	6%	92%
Very Coarse	1.0 - 2.0	4	4%	96%		
 GRAVEL	Very Fine	2.0 - 2.8			96%	
	Very Fine	2.8 - 4.0	4	4%	100%	
	Fine	4.0 - 5.6			100%	
	Fine	5.6 - 8.0			100%	
	Medium	8.0 - 11.0			100%	
	Medium	11.0 - 16.0			100%	
	Coarse	16.0 - 22.6			100%	
	Coarse	22.6 - 32			100%	
	Very Coarse	32 - 45			100%	
	Very Coarse	45 - 64			100%	
 COBBLE	Small	64 - 90			100%	
	Small	90 - 128			100%	
	Large	128 - 180			100%	
	Large	180 - 256			100%	
 BOULDER	Small	256 - 362			100%	
	Small	362 - 512			100%	
	Medium	512 - 1024			100%	
	Large-Very Lar	1024 - 2048			100%	
 BEDROCK	Bedrock	> 2048			100%	
Total			100	100%		

Largest particles: _____
(riffle)

**UT1
X15-Riffle
Pebble Count Size Class Distribution**



**UT1
X15-Riffle
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: POOL 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT1 X16-Pool	
DATE COLLECTED:	9/9/2010	
FIELD COLLECTION BY:	CT/PL	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Pool		Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	100		100%	100%
SAND	Very Fine	.063 - .125				100%
	Fine	.125 - .25				100%
	Medium	.25 - .50				100%
	Coarse	.50 - 1.0				100%
	Very Coarse	1.0 - 2.0				100%
GRAVEL	Very Fine	2.0 - 2.8				100%
	Very Fine	2.8 - 4.0				100%
	Fine	4.0 - 5.6				100%
	Fine	5.6 - 8.0				100%
	Medium	8.0 - 11.0				100%
	Medium	11.0 - 16.0				100%
	Coarse	16.0 - 22.6				100%
	Coarse	22.6 - 32				100%
	Very Coarse	32 - 45				100%
	Very Coarse	45 - 64				100%
COBBLE	Small	64 - 90				100%
	Small	90 - 128				100%
	Large	128 - 180				100%
	Large	180 - 256				100%
BQUILDER	Small	256 - 362				100%
	Small	362 - 512				100%
	Medium	512 - 1024				100%
	Large-Very Large	1024 - 2048				100%
BEDROCK	Bedrock	> 2048				100%
Total			100		100%	

Largest particles: _____
(pool)

**UT1
X16-Pool
Pebble Count Size Class Distribution**



**UT1
X16-Pool
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: POOL 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT1 X17-Pool	
DATE COLLECTED:	9/2/2010	
FIELD COLLECTION BY:	CT & PL	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Pool	Class %	% Cum	
SILT/CLAY	Silt / Clay	< .063	3	3%	3%	
SAND	Very Fine	.063 - .125	5	5%	8%	
	Fine	.125 - .25	15	15%	23%	
	Medium	.25 - .50	20	20%	43%	
	Coarse	.50 - 1.0	45	45%	88%	
	Very Coarse	1.0 - 2.0	10	10%	98%	
	GRAVEL	Very Fine	2.0 - 2.8			98%
Very Fine		2.8 - 4.0			98%	
Fine		4.0 - 5.6			98%	
Fine		5.6 - 8.0	2	2%	100%	
Medium		8.0 - 11.0			100%	
Medium		11.0 - 16.0			100%	
Coarse		16.0 - 22.6			100%	
Coarse		22.6 - 32			100%	
Very Coarse		32 - 45			100%	
Very Coarse		45 - 64			100%	
COBBLE	Small	64 - 90			100%	
	Small	90 - 128			100%	
	Large	128 - 180			100%	
	Large	180 - 256			100%	
BQUILDER	Small	256 - 362			100%	
	Small	362 - 512			100%	
	Medium	512 - 1024			100%	
	Large-Very Large	1024 - 2048			100%	
BEDROCK	Bedrock	> 2048			100%	
Total			100	100%		

Largest particles: _____
(pool)

**UT1
X17-Pool
Pebble Count Size Class Distribution**



**UT1
X17-Pool
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: RIFFLE 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT1 X18-Riffle	
DATE COLLECTED:	9/2/2010	
FIELD COLLECTION BY PL & CT		
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE SIZE (mm)	PARTICLE CLASS COUNT		Summary	
		Riffle	Class %	% Cum	
SILT/CLAY	Silt / Clay < .063	60	60%	60%	
SAND	Very Fine .063 - .125			60%	
	Fine .125 - .25	2	2%	62%	
	Medium .25 - .50			62%	
	Coarse .50 - 1.0	6	6%	68%	
	Very Coarse 1.0 - 2.0	2	2%	70%	
	Very Fine 2.0 - 2.8			70%	
	Very Fine 2.8 - 4.0			70%	
	Fine 4.0 - 5.6			70%	
	Fine 5.6 - 8.0			70%	
	Medium 8.0 - 11.0			70%	
GRAVEL	Medium 11.0 - 16.0	6	6%	76%	
	Coarse 16.0 - 22.6			76%	
	Coarse 22.6 - 32	4	4%	80%	
	Very Coarse 32 - 45	6	6%	86%	
	Very Coarse 45 - 64	14	14%	100%	
	COBBLE	Small 64 - 90			100%
		Small 90 - 128			100%
		Large 128 - 180			100%
		Large 180 - 256			100%
	BOULDER	Small 256 - 362			100%
Small 362 - 512				100%	
Medium 512 - 1024				100%	
Large-Very Large 1024 - 2048				100%	
BEDROCK	Bedrock > 2048			100%	
Total		100	100%		

Largest particles: _____
(riffle)


**UT1
X18-Riffle
Pebble Count Size Class Distribution**




**UT1
X18-Riffle
Pebble Count Particle Size Distribution**



**UT2A
X1-Riffle
Pebble Count Size Class Distribution**



**UT2A
X1-Riffle
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: POOL 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT2A X2-Pool	
DATE COLLECTED:	9/1/2010	
FIELD COLLECTION BY:	KS & CT	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Pool		Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	100		100%	100%
SAND	Very Fine	.063 - .125				100%
	Fine	.125 - .25				100%
	Medium	.25 - .50				100%
	Coarse	.50 - 1.0				100%
	Very Coarse	1.0 - 2.0				100%
GRAVEL	Very Fine	2.0 - 2.8				100%
	Very Fine	2.8 - 4.0				100%
	Fine	4.0 - 5.6				100%
	Fine	5.6 - 8.0				100%
	Medium	8.0 - 11.0				100%
	Medium	11.0 - 16.0				100%
	Coarse	16.0 - 22.6				100%
	Coarse	22.6 - 32				100%
	Very Coarse	32 - 45				100%
	Very Coarse	45 - 64				100%
COBBLE	Small	64 - 90				100%
	Small	90 - 128				100%
	Large	128 - 180				100%
	Large	180 - 256				100%
BQUILDER	Small	256 - 362				100%
	Small	362 - 512				100%
	Medium	512 - 1024				100%
	Large-Very Large	1024 - 2048				100%
BEDROCK	Bedrock	> 2048				100%
Total			100		100%	

Largest particles: _____
(pool)


**UT2A
X2-Pool
Pebble Count Size Class Distribution**




**UT2A
X2-Pool
Pebble Count Particle Size Distribution**



**UT2
X3-Riffle
Pebble Count Size Class Distribution**



**UT2
X3-Riffle
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: POOL 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT2 X4-Pool	
DATE COLLECTED:	9/1/2010	
FIELD COLLECTION BY:	KS & CT	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Pool		Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	100		100%	100%
SAND	Very Fine	.063 - .125				100%
	Fine	.125 - .25				100%
	Medium	.25 - .50				100%
	Coarse	.50 - 1.0				100%
	Very Coarse	1.0 - 2.0				100%
GRAVEL	Very Fine	2.0 - 2.8				100%
	Very Fine	2.8 - 4.0				100%
	Fine	4.0 - 5.6				100%
	Fine	5.6 - 8.0				100%
	Medium	8.0 - 11.0				100%
	Medium	11.0 - 16.0				100%
	Coarse	16.0 - 22.6				100%
	Coarse	22.6 - 32				100%
	Very Coarse	32 - 45				100%
	Very Coarse	45 - 64				100%
COBBLE	Small	64 - 90				100%
	Small	90 - 128				100%
	Large	128 - 180				100%
	Large	180 - 256				100%
BQUILDER	Small	256 - 362				100%
	Small	362 - 512				100%
	Medium	512 - 1024				100%
	Large-Very Large	1024 - 2048				100%
BEDROCK	Bedrock	> 2048				100%
Total			100		100%	

Largest particles: _____
(pool)

**UT2
X4-Pool
Pebble Count Size Class Distribution**



**UT2
X4-Pool
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: RIFFLE 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT2 X5-Riffle	
DATE COLLECTED:	9/2/2010	
FIELD COLLECTION BY:	PL & CT	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Riffle		Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	27		27%	27%
SAND	Very Fine	.063 - .125				27%
	Fine	.125 - .25				27%
	Medium	.25 - .50				27%
	Coarse	.50 - 1.0	4		4%	31%
	Very Coarse	1.0 - 2.0				31%
GRAVEL	Very Fine	2.0 - 2.8				31%
	Very Fine	2.8 - 4.0				31%
	Fine	4.0 - 5.6				31%
	Fine	5.6 - 8.0				31%
	Medium	8.0 - 11.0				31%
	Medium	11.0 - 16.0				31%
	Coarse	16.0 - 22.6				31%
	Coarse	22.6 - 32	15		15%	46%
	Very Coarse	32 - 45	30		30%	76%
	Very Coarse	45 - 64	20		20%	96%
COBBLE	Small	64 - 90				96%
	Small	90 - 128	2		2%	98%
	Large	128 - 180	2		2%	100%
	Large	180 - 256				100%
BQUILDER	Small	256 - 362				100%
	Small	362 - 512				100%
	Medium	512 - 1024				100%
	Large-Very Large	1024 - 2048				100%
BEDROCK	Bedrock	> 2048				100%
Total			100		100%	

Largest particles: 140 mm
(riffle)

**UT2
X5-Riffle
Pebble Count Size Class Distribution**



**UT2
X5-Riffle
Pebble Count Particle Size Distribution**




PEBBLE COUNT DATA SHEET: POOL 100-COUNT

BAKER PROJECT NO.		108528
SITE OR PROJECT:	Beaverdam Creek 4th Year Monitoring	
REACH/LOCATION:	UT2 X6-Pool	
DATE COLLECTED:	9/2/2010	
FIELD COLLECTION BY:	PL & CT	
DATA ENTRY BY:	KS	


MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS COUNT		Summary	
			Pool		Class %	% Cum
SILT/CLAY	Silt / Clay	< .063	88		88%	88%
SAND	Very Fine	.063 - .125	2		2%	90%
	Fine	.125 - .25				90%
	Medium	.25 - .50				90%
	Coarse	.50 - 1.0	2		2%	92%
	Very Coarse	1.0 - 2.0	2		2%	94%
GRAVEL	Very Fine	2.0 - 2.8				94%
	Very Fine	2.8 - 4.0	2		2%	96%
	Fine	4.0 - 5.6	2		2%	98%
	Fine	5.6 - 8.0				98%
	Medium	8.0 - 11.0				98%
	Medium	11.0 - 16.0				98%
	Coarse	16.0 - 22.6				98%
	Coarse	22.6 - 32	2		2%	100%
	Very Coarse	32 - 45				100%
	Very Coarse	45 - 64				100%
COBBLE	Small	64 - 90				100%
	Small	90 - 128				100%
	Large	128 - 180				100%
	Large	180 - 256				100%
BQUILDER	Small	256 - 362				100%
	Small	362 - 512				100%
	Medium	512 - 1024				100%
	Large-Very Large	1024 - 2048				100%
BEDROCK	Bedrock	> 2048				100%
Total			100		100%	

Largest particles: _____
(pool)

**UT2
X6-Pool
Pebble Count Size Class Distribution**





**UT2
X6-Pool
Pebble Count Particle Size Distribution**



APPENDIX C

AS-BUILT PLAN SHEETS

BEAVERDAM CREEK STREAM RESTORATION AS-BUILT PLANS



INDEX OF SHEETS

TITLE SHEET	T1
LEGEND	T2
REFERENCE SHEET	R1-R4
AS-BUILT PLANS	P1-P23


CENTER OF PROJECT:
 LAT: 35-10-21.7
 LONG: 80-59-08.5

UT1
 PRE-PROJECT STREAM LENGTH = 8,148 LF
 AS-BUILT STREAM RESTORATION LENGTH = 8,617 LF

UT2
 PRE-PROJECT STREAM LENGTH = 4,016 LF
 AS-BUILT STREAM RESTORATION LENGTH = 4,377 LF
 PRESERVATION LENGTH = 962 LF

BEAVERDAM CREEK
 PRESERVATION LENGTH = 1,641 LF

VICINITY MAP




















BEAVERDAM CREEK
AS-BUILT WITH BMPS

TITLE SHEET

PROJECT REFERENCE NO.	SHEET NO.
108528	T2
PROJECT ENGINEER	
KLT	
APPROVED BY	
WAH	
DATE	
10/11/2007	
Baker	
<small>Baker Engineering, Inc. 1417 South Tyler Street Suite 200 Canton, MO 64603 Phone: 314-384-4444 Fax: 314-384-4443</small>	


CONVENTIONAL SYMBOLS

-  AS-BUILT THALWEG
-  DESIGN THALWEG
-  EXISTING MAJOR CONTOUR
-  EXISTING MINOR CONTOUR
-  CONSERVATION EASEMENT
-  PROPERTY LINE
-  CONSTRUCTED RIFFLE
-  EXISTING TREE
-  LOG SILL
-  LOG VANE
-  FLOW DIRECTION
-  ROCK CROSS VANE
-  BOULDER CLUSTER
-  PHOTO ID POINT
-  SURVEY CONTROL POINT
-  ROOT WAD
-  ROCK VANE


BEAVERDAM CREEK
AS-BUILT WITH BMPS

LEGEND

PROJECT REFERENCE NO. 108528	SHEET NO. R1
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	
<small>Baker Engineering, Inc. 1447 South Tryon Street Suite 200 Charlotte, NC 28203 Phone: 704.334.4474 Fax: 704.334.4474</small>	





BEAVERDAM CREEK - UT1



BEAVERDAM CREEK
AS-BUILT WITH BMPS

REFERENCE SHEET


PROJECT REFERENCE NO. 108528	SHEET NO. R2
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	
<small>Baker Engineering LLC 1441 South Tyson Street Suite 200 Chandler, AZ 85224 Phone: 480.333.4444 Fax: 480.333.4444</small>	



BEAVERDAM CREEK - UT1


BEAVERDAM CREEK
AS-BUILT WITH BMPS
REFERENCE SHEET



PROJECT REFERENCE NO.	SHEET NO.
108528	R3
PROJECT ENGINEER	
KLT	
APPROVED BY	
WAH	
DATE	
10/11/2007	
Baker	
<small>Baker Engineering, Inc. 1447 South Fifth Street Suite 200 Coeur d'Alene, ID 83814 Phone: 208.664.4444 Fax: 208.664.4422</small>	




BEAVERDAM CREEK - UT2

BEAVERDAM CREEK
AS-BUILT WITH BMPS
REFERENCE SHEET

PROJECT REFERENCE NO. 108528	SHEET NO. R4
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	




BEAVERDAM CREEK - UT2



BEAVERDAM CREEK
AS-BUILT WITH BMPs

REFERENCE SHEET

PROJECT REFERENCE NO.	SHEET NO.
108528	P1
PROJECT ENGINEER	
KLT	
APPROVED BY	
WAH	
DATE	
10/11/2007	
Baker	
<small>Baker Engineering, Inc. 1847 South Tryon Street Suite 200 Charlotte, NC 28211 Phone: 704.332.4455 Fax: 704.332.4450</small>	



MECKLENBURG COUNTY
 REAL ESTATE / FINANCE DEPT.
 TAX 1417112
 DB 14350 PG 408
 DIXIE RIVER ROAD

DEPARTMENT OF TRANSPORTATION
 AND JOHN L. SHOEMAKER
 TAX 14118164
 DB 10219 PG 764
 GARRISON ROAD

DEPARTMENT OF TRANSPORTATION
 AND JOHN L. SHOEMAKER
 TAX 14118164
 DB 10219 PG 764
 GARRISON ROAD

WILLIAM H. KELLEY, III.
 TAX 14118102
 DB 4869 PG 301
 10137 HORTON ROAD


PHOTO POINT
 UT1-1


MATCHLINE -- SHEET P2 -- STA 11+61




BEAVERDAM CREEK
 AS-BUILT WITH BMPS

UT1 SITE PLAN


PROJECT REFERENCE NO. 108528	SHEET NO. P2
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	
<small>Baker Engineering, Inc. 1443 South Trapp Avenue Suite 200 Clemmons, NC 28902 Phone: 703-344-6400 Fax: 703-344-6409</small>	





MECKLENBURG COUNTY
REAL ESTATE / FINANCE DEPT.
TAX 14117112
DB 14350 PG 408
DIXIE RIVER ROAD



BEAVERDAM CREEK
AS-BUILT WITH BMPS
UT1/UT1-B SITE PLAN

PROJECT REFERENCE NO. 108528	SHEET NO. P3
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	




 MECKLENBURG COUNTY
 REAL ESTATE / FINANCE DEPT.
 TAX 14117112
 DB 14350 PG 40B
 DIXIE RIVER ROAD

BCP # 2689
 REBAR
 N 528184.86
 E 1410385.07
 ELEV. = 597.30


BCP # 2510
 REBAR
 N 526071.80
 E 1410157.66
 ELEV. = 598.32



BEAVERDAM CREEK
AS-BUILT WITH BMPs

UT1 SITE PLAN

PROJECT REFERENCE NO. 108528	SHEET NO. P4
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	
<small>Baker Engineering Inc. 1847 South Tyson Street Suite 207 Columbus, GA 31906 Phone: (706) 324-4444 Fax: (706) 324-4457</small>	




BEAVERDAM CREEK
AS-BUILT WITH BMPS


UT1 SITE PLAN


PROJECT REFERENCE NO. 108528	SHEET NO. P5
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	
<small>Baker Engineering, Inc. 1447 South 15th Street Suite 202 Columbia, SC 29204 Phone: 704.334.4550 Fax: 704.334.4552</small>	

MECKLENBURG COUNTY
REAL ESTATE / FINANCE DEPT.
TAX 14117112
DB 14350 PG 408
DIXIE RIVER ROAD




BEAVERDAM CREEK
AS-BUILT WITH BMPS
UT1/UT1-C SITE PLAN


PROJECT REFERENCE NO. 108528	SHEET NO. P6
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	




MECKLENBURG COUNTY
REAL ESTATE / FINANCE DEPT.
TAX 1411711
DB 14350 PG 408
DIXIE RIVER ROAD




BEAVERDAM CREEK
AS-BUILT WITH BMPs
UT1/UT1-D SITE PLAN

PROJECT REFERENCE NO. 108528	SHEET NO. P7
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	
<small> Baker Engineering Inc. 1444 South Taylor Street Suite 200 Cary, NC 27513 Phone: 919.241.4444 Fax: 919.241.4444 </small>	


 MECKLENBURG COUNTY
 REAL ESTATE / FINANCE DEPT.
 TAX 14117112
 DB 14350 PG 408
 DIXIE RIVER ROAD



 MECKLENBURG COUNTY
 REAL ESTATE / FINANCE DEPT.
 TAX 14117111
 DB 14350 PG 402
 DIXIE RIVER ROAD


 WILLIAM A. SHAW JR.
 TAX 14129103
 DB 1766 PG 186
 ADDRESS




BEAVERDAM CREEK
AS-BUILT WITH BMPS

UT1 SITE PLAN


PROJECT REFERENCE NO. 108528	SHEET NO. P8
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	
<small>Baker Engineering, Inc. Inc. 15415 South 100th Street Suite 200 Claremont, NC 28003 Phone: 704.334.4545 Fax: 704.334.4572</small>	



MECKLENBURG COUNTY
REAL ESTATE / FINANCE DEPT.
TAX 14117111
DB 14350 PG 402
DIXIE RIVER ROAD





WILLIAM A. SHAW JR.
TAX 14129103
DB 1766 PG 186
ADDRESS



BEAVERDAM CREEK
AS-BUILT WITH BMPs


UT1 SITE PLAN



PROJECT REFERENCE NO. 108528	SHEET NO. P9
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	



BEAVERDAM CREEK
AS-BUILT WITH BMPS


UT1 SITE PLAN

PROJECT REFERENCE NO. 108528	SHEET NO. P10
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	



BEAVERDAM CREEK
AS-BUILT WITH BMPS

UT1 SITE PLAN

PROJECT REFERENCE NO. 108528	SHEET NO. P11
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
 Baker Engineering LLC, Inc. <small>1417 South 1st Street Suite 200 Chandler, AZ 85224 Phone: 480.948.4444 Fax: 480.948.4427</small>	


 DIXIE RIVER LAND COMPANY LLC AND PAPPAS PROPERTIES LLC
 TAX 14117101
 DB 12722 PG 642
 DIXIE RIVER ROAD

BCP #3989
 REBAR
 N 524210.95
 E 1407152.98
 ELEV = 578.95



BCP #4490
 REBAR
 N 523967.43
 E 1406748.99
 ELEV = 571.78


MATCHLINE - SHEET P10 - STA 67+35



MATCHLINE - SHEET P12 - STA 76+10

 BURRIS HOLDING LLC
 TAX 14129105
 DB 12002 PG 826
 10827 GARRISON ROAD

BEAVERDAM CREEK
 AS-BUILT WITH BMPS
 UT1 SITE PLAN





PROJECT REFERENCE NO. 108528	SHEET NO. P12
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	
<small> Baker Engineering, Inc. 1147 South Tyson Drive Suite 202 Chaska, MN 55309 Phone: 763.344.4444 Fax: 763.344.4422 </small>	



BEAVERDAM CREEK
AS-BUILT WITH BMPS

UT1 SITE PLAN

PROJECT REFERENCE NO. 108528	SHEET NO. P13
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	
<small>Baker Engineering Inc. 1417 South Lynn Street Baltimore, MD 21224 Phone: 708.333.4433 Fax: 708.333.4492</small>	




DEPARTMENT OF TRANSPORTATION
AND JOHN L. SHOEMAKER
TAX 14118164
DB 10219 PG 764
GARRISON ROAD


MECKLENBURG COUNTY
REAL ESTATE / FINANCE DEPT.
TAX 14117112
DB 14350 PG 408
DIXIE RIVER ROAD



BEAVERDAM CREEK
AS-BUILT WITH BMPS

UT1-B SITE PLAN


PROJECT REFERENCE NO. 108528	SHEET NO. P14
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	
<small>Baker Engineering & Construction, Inc. 1411 South 17th Street B-202 Ocala, FL 32069 Phone: 352-236-6400 Fax: 352-236-6402</small>	



BEAVERDAM CREEK
AS-BUILT WITH BMPS

UT1-C SITE PLAN

PROJECT REFERENCE NO. 108528	SHEET NO. P15
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
Baker	
<small>Baker Engineering, Inc. 1417 South Vista Street Suite 200 Chapin, NC 28329 Phone: 704.334.4424 Fax: 704.334.4497</small>	



BEAVERDAM CREEK
AS-BUILT WITH BMPS


UT1-D SITE PLAN



WATERS CONSTRUCTION COMPANY, INC.
 TAX 19924137
 DB 12943 PG 842
 DIXIE RIVER ROAD

WATERS CONSTRUCTION COMPANY, INC.
 TAX 19925107
 DB 12629 PG 886
 WINDY GAP ROAD

PROJECT REFERENCE NO. 108528	SHEET NO. P16
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	



BEAVERDAM CREEK
 AS-BUILT WITH BMPs
 UT2 SITE PLAN


PROJECT REFERENCE NO. 108528	SHEET NO. P17
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
Baker	
<small>Baker Engineering, Inc. 1445 South State Street Suite 202 Chesapeake, VA 23026 Phone: 757-334-4444 Fax: 757-334-4442</small>	


 DIXIE RIVER LAND COMPANY
 AND PAPPAS PROPERTIES, LLC.
 TAX 19925114
 DB 13089 PG 911
 GLENBURN LANE

BCP #18
 REBAR
 N 521241.15
 E 1488945.84
 ELEV. = 617.52

EPHEMERAL POOL

VEG PLOT #4


 WATERS CONSTRUCTION COMPANY, INC.
 TAX 19925107
 DB 12629 PG 886
 WINDY GAP ROAD


40' CMU SANITARY SEWER EASEMENT

PHOTO ID POINT
UT2-3

PHOTO ID POINT
UT2-4


MATCHLINE - SHEET P16 - STA 16+32

MATCHLINE - SHEET P18 - STA 20+93



BEAVERDAM CREEK
AS-BUILT WITH BMPS

UT2 SITE PLAN

PROJECT REFERENCE NO. 108528	SHEET NO. P18
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	

BELLASERA BEREWICK, LLC.
c/o THOMAS A SAIED JR.
TAX 19925111
DB 18271 PG 145
WINDY GAP ROAD

DIXIE RIVER LAND COMPANY
AND PAPPAS PROPERTIES, LLC.
TAX 19925114
DB 13089 PG 911
PHOTO ID POINT
UT2-5
WINDY GAP LANE

WATERS CONSTRUCTION COMPANY, INC.
TAX 19925107
DB 12629 PG B86
WINDY GAP ROAD

SCP #1322
NAIL
N 521645.54
E 1408082.71
ELEV. = 802.77

WATERS CONSTRUCTION COMPANY, INC.
TAX 19925103
DB 12629 PG 902
DIXIE RIVER ROAD


PHOTO ID POINT
UT2-6


40' CMU SANITARY
SEWER EASEMENT

MATCHLINE - SHEET P23 - STA 19+72




BEAVERDAM CREEK
AS-BUILT WITH BMPS
UT2/UT2-A
SITE PLAN


PROJECT REFERENCE NO. 108528	SHEET NO. P19
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	



 BELLASERA BEREWICK, LLC.
 c/o THOMAS A SAIEED JR.
 TAX 19925111
 DB 18271 PG 145
 WINDY GAP ROAD



 WATERS CONSTRUCTION COMPANY, INC.
 TAX 19925106
 DB 12629 PG 886
 MB 33 PG 515
 WINDY GAP ROAD




BEAVERDAM CREEK
 AS-BUILT WITH BMPs
 UT2 SITE PLAN

PROJECT REFERENCE NO. 108528	SHEET NO. P20
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
 Baker Engineering	





WATERS CONSTRUCTION COMPANY, INC.
 TAX 19925106
 DB 12629 PG 886
 MB 33 PG 515
 WINDY GAP ROAD


BELLASERA BEREWICK, LLC.
 c/o THOMAS A SAIED JR.
 TAX 19925111
 DB 18271 PG 145
 WINDY GAP ROAD



MI HOMES OF CHARLOTTE, LLC
 TAX 19925112
 DB 19186 PG 179
 GLENBURN LANE



BEAVERDAM CREEK
AS-BUILT WITH BMPS
UT2 SITE PLAN

PROJECT REFERENCE NO. 108528	SHEET NO. P-21
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	
<small>Baker Engineering, Inc. 1417 South Tyler Street Charlotte, NC 28203 Phone: 704.366.6100 Fax: 704.366.6100</small>	


MI HOMES OF CHARLOTTE, LLC
TAX 19925112
DB 19186 PG 179
GLENBURN LANE



WATERS CONSTRUCTION COMPANY, INC.
TAX 19925106
DB 12629 PG 886
MB 33 PG 515
WINDY GAP ROAD


BEAVERDAM CREEK
AS-BUILT WITH BMPS

UT2 SITE PLAN



PROJECT REFERENCE NO. 108528	SHEET NO. P22
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	


 WATERS CONSTRUCTION COMPANY, INC.
 TAX 19925103
 DB 12629 PG 902
 DIXIE RIVER ROAD




BCP #798
 REBAR
 N 522198.66
 E 1408598.04
 ELEV = 618.69


BCP #2360
 REBAR
 N 522361.78
 E 1408795.08
 ELEV = XXX


BCP #2273
 REBAR
 N 522316.91
 E 1408711.70
 ELEV = XXX




 WATERS CONSTRUCTION COMPANY, INC.
 TAX 19925103
 DB 12629 PG 902
 DIXIE RIVER ROAD



BEAVERDAM CREEK
 AS-BUILT WITH BMPs
 UT2-A SITE PLAN

PROJECT REFERENCE NO. 108528	SHEET NO. P23
PROJECT ENGINEER KLT	
APPROVED BY WAH	
DATE 10/11/2007	
	


 WATERS CONSTRUCTION COMPANY, INC.
 TAX 19925103
 DB 12629 PG 902
 DIXIE RIVER ROAD



BEAVERDAM CREEK
 AS-BUILT WITH BMPs
 UT2-A SITE PLAN

APPENDIX D

BASELINE STREAM SUMMARY FOR RESTORATION REACHES

Beaverdam Creek Restoration Site - UT1 (Reach 1)																		
Parameter	Design			As-built			MY-1 (2007)			MY-2 (2008)			MY-3 (2009)			MY-4 (2010)		
	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max
Dimension - Rifle	Bankfull Width (ft)	14.6	-----	-----	12.5	-----	-----	13.1	-----	-----	12.8	-----	-----	12.7	-----	-----	13.0	-----
	Floodprone Width (ft)	45.0	-----	-----	74.6	-----	-----	74.6	-----	-----	74.7	-----	-----	74.6	-----	-----	74.8	-----
	Bankfull Mean Depth (ft)	1.5	-----	-----	1.4	-----	-----	1.4	-----	-----	1.4	-----	-----	1.3	-----	-----	1.4	-----
	Bankfull Max Depth (ft)	2.1	-----	-----	2.0	-----	-----	2.1	-----	-----	2.0	-----	-----	1.9	-----	-----	2.1	-----
	Bankfull Cross Sectional Area (ft ²)	21.0	-----	-----	18.0	-----	-----	18.8	-----	-----	17.8	-----	-----	16.9	-----	-----	17.6	-----
	Width/Depth Ratio	10.0	-----	-----	8.7	-----	-----	9.2	-----	-----	9.1	-----	-----	9.6	-----	-----	9.7	-----
	Entrenchment Ratio	3.1	-----	-----	6.0	-----	-----	5.7	-----	-----	5.9	-----	-----	5.9	-----	-----	5.7	-----
	Bank Height Ratio	1.0	-----	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----
	Bankfull Velocity (fps)	3.5	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
	Pattern	Channel Beltwidth (ft)	0	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
	Radius of Curvature (ft)	0	-----	15	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
	Meander Wavelength (ft)	0	-----	29	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
	Meander Width Ratio	0	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
Profile	Rifle Length (ft)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
	Rifle Slope (ft/ft)	0.0067	-----	0.009	-----	-----	-----	-----	-----	-----	0.009	-----	-----	0.014	-----	-----	0.01	
	Pool Length (ft)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
	Pool Spacing (ft)	43.8	-----	-----	-----	-----	-----	-----	-----	23	54	91	16	57	97	26	64	104
Substrate and Transport Parameters																		
	d16 / d35 / d50 / d84 / d95	-----	-----	-----	-----	-----	25 / 36 / 42 / 75 / 105			0.12 / 40 / 50 / 110 / 160			<.063 / 0.5 / 59 / 110 / 140			0.15 / .65 / 38 / 97 / 125		
	Reach Shear Stress (competency) lb/ft ²	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
	Stream Power (transport capacity) W/m ²	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
Additional Reach Parameters																		
	Channel length (ft)	-----	-----	555	-----	-----	-----	-----	568	-----	-----	563	-----	-----	562	-----	-----	570
	Drainage Area (SM)	-----	-----	0.7	-----	-----	-----	-----	0.7	-----	-----	0.7	-----	-----	0.7	-----	-----	0.7
	Rosgen Classification	-----	Bc	-----	-----	-----	-----	C	-----	-----	C	-----	-----	C	-----	-----	C	-----
	Bankfull Discharge (cfs)	-----	75	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
	Simuosity	-----	1.02	-----	-----	-----	-----	1.05	-----	-----	1.04	-----	-----	1.04	-----	-----	1.05	-----
	BF slope (ft/ft)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	

Beaverdam Creek Restoration Site - UT1 (Reach 2-5)																			
Parameter	Design			As-built			MY-1 (2007)			MY-2 (2008)			MY-3 (2009)			MY-4 (2010)			
	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	
Dimension - Rifle	Bankfull Width (ft)	16.8	-----	20.0	15.4	-----	23.0	15.2	-----	26.9	15.3	-----	26.0	15.1	-----	26.0	14.9	-----	27.7
	Floodprone Width (ft)	-----	100.0	-----	74.9	-----	80.7	74.9	-----	80.7	74.8	-----	80.6	73.5	-----	80.7	74.9	-----	80.6
	Bankfull Mean Depth (ft)	1.7	-----	2.0	1.7	-----	2.1	1.5	-----	2.2	1.5	-----	2.4	1.5	-----	2.1	1.4	-----	2.0
	Bankfull Max Depth (ft)	2.4	-----	2.9	2.5	-----	4.1	2.3	-----	4.1	2.4	-----	4.7	2.3	-----	3.7	2.1	-----	3.7
	Bankfull Cross Sectional Area (ft ²)	28.0	-----	40.0	25.6	-----	26.8	23.8	-----	59.7	23.6	-----	62.4	22.8	-----	54.0	21.9	-----	46.8
	Width/Depth Ratio	9.8	-----	10.1	9.2	-----	13.9	9.6	-----	14.6	9.9	-----	15.7	10.0	-----	15.2	10.2	-----	16.4
	Entrenchment Ratio	5.0	-----	6.0	3.4	-----	4.9	2.9	-----	4.9	3.0	-----	4.9	3.0	-----	5.0	2.8	-----	5.0
	Bank Height Ratio	-----	1.0	-----	-----	1.0	-----	-----	-----	1.0	-----	-----	-----	1.0	-----	-----	-----	1.0	-----
	Bankfull Velocity (fps)	3.1	-----	3.8	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
	Pattern	Channel Beltwidth (ft)	84	-----	100	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
	Radius of Curvature (ft)	34	-----	60	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----		
	Meander Wavelength (ft)	134	-----	200	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----		
	Meander Width Ratio	2	-----	10	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----		
Profile	Rifle Length (ft)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----		
	Rifle Slope (ft/ft)	0.005	-----	0.012	-----	-----	-----	-----	-----	0.008	0.011	0.018	0.008	0.011	0.013	-----	-----		
	Pool Length (ft)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----		
	Pool Spacing (ft)	101	-----	120	-----	-----	-----	-----	-----	72	108	144	67	114	146	-----	-----		
Substrate and Transport Parameters																			
	d16 / d35 / d50 / d84 / d95	-----	-----	-----	-----	-----	0.17-25 / 0.75-37 / 30-45 / 70-85 / 110-120			0.1-32 / 0.26-46 / 0.37- 64 / 1.0 - 145 / 5.6-178			<0.063-1.6 / 0.063-47 / 0.26-70 / 0.55-140 / 1.4-165			<0.063-25 / <0.063-61 / <0.063-86 / 0.47-125 / 1.8-175			
	Reach Shear Stress (competency) lb/ft ²	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----		
	Stream Power (transport capacity) W/m ²	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----		
Additional Reach Parameters																			
	Channel length (ft)	-----	-----	6155	-----	-----	5897	-----	-----	3021	-----	-----	3023	-----	-----	3000	-----	3065	
	Drainage Area (SM)	0.7	-----	1.75	0.7	-----	1.75	0.7	-----	1.75	0.7	-----	1.75	0.7	-----	1.75	0.7	-----	1.75
	Rosgen Classification	-----	C/E	-----	-----	-----	-----	-----	-----	C	-----	-----	C	-----	-----	C	-----	C	
	Bankfull Discharge (cfs)	-----	105	-----	155	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
	Simuosity	-----	1.1	-----	1.2	-----	-----	-----	-----	1.3	-----	-----	1.3	-----	-----	1.3	-----	1.3	
	BF slope (ft/ft)	0.002	-----	0.006	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----		

Beaverdam Creek Restoration Site - UT1B																		
Parameter	Design			As-built			MY-1 (2007)			MY-2 (2008)			MY-3 (2009)			MY-4 (2010)		
	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max
Dimension - Riffle																		
Bankfull Width (ft)	-----	10.4	-----	-----	11.1	-----	-----	11.8	-----	-----	11.1	-----	-----	10.8	-----	-----	11.1	-----
Floodprone Width (ft)	-----	100.0	-----	-----	75.0	-----	-----	75.0	-----	-----	75.0	-----	-----	75.0	-----	-----	75.0	-----
Bankfull Mean Depth (ft)	-----	1.1	-----	-----	1.4	-----	-----	1.4	-----	-----	1.4	-----	-----	1.3	-----	-----	1.3	-----
Bankfull Max Depth (ft)	-----	1.4	-----	-----	2.3	-----	-----	2.3	-----	-----	2.4	-----	-----	2.4	-----	-----	2.5	-----
Bankfull Cross Sectional Area (ft ²)	-----	11.0	-----	-----	15.3	-----	-----	16.5	-----	-----	15.6	-----	-----	14.1	-----	-----	14.8	-----
Width/Depth Ratio	-----	9.7	-----	-----	8.0	-----	-----	8.5	-----	-----	7.9	-----	-----	8.3	-----	-----	8.3	-----
Entrenchment Ratio	-----	9.6	-----	-----	6.8	-----	-----	6.3	-----	-----	6.8	-----	-----	6.9	-----	-----	6.8	-----
Bank Height Ratio	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----
Bankfull Velocity (fps)	-----	4.0	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Pattern																		
Channel Beltwidth (ft)	-----	52	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Radius of Curvature (ft)	-----	21	-----	-----	31	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Meander Wavelength (ft)	-----	83	-----	-----	104	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Meander Width Ratio	-----	5	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Profile																		
Riffle Length (ft)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Riffle Slope (ft/ft)	-----	0.0104	-----	-----	0.0138	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Pool Length (ft)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Pool Spacing (ft)	-----	52	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Substrate and Transport Parameters																		
d16 / d35 / d50 / d84 / d95	-----	-----	-----	-----	-----	-----	-----	<0.063 / <0.063 / <0.063 / 0.2 / 0.4	-----	-----	0.065 / 0.09 / 1.1 / 0.3 / 0.4	-----	-----	<0.063 / <0.063 / <0.063 / 0.13 / 0.39	-----	-----	<0.063 / 0.19 / 0.32 / 1.25 / 1.75	-----
Reach Shear Stress (competency) lb/ft ²	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Stream Power (transport capacity) W/m ²	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Additional Reach Parameters																		
Channel length (ft)	-----	-----	790	-----	-----	778	-----	-----	775	-----	-----	-----	-----	-----	-----	-----	-----	-----
Drainage Area (SM)	-----	-----	0.34	-----	-----	0.34	-----	-----	0.34	-----	-----	0.34	-----	-----	0.34	-----	-----	0.34
Rosgen Classification	-----	C/E	-----	-----	C	-----	-----	C	-----	-----	C	-----	-----	C	-----	-----	C	-----
Bankfull Discharge (cfs)	-----	45	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Sinuosity	-----	1.15	-----	-----	1.1	-----	-----	1.1	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
BF slope (ft/ft)	-----	0.003	-----	-----	0.013	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

Beaverdam Creek Restoration Site - UTIC																			
Parameter	Design			As-built			MY-1 (2007)			MY-2 (2008)			MY-3 (2009)			MY-4 (2010)			
	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	
Dimension - Riffle																			
Bankfull Width (ft)	-----	11.2	-----	-----	11.0	-----	-----	12.0	-----	-----	13.2	-----	-----	12.0	-----	-----	11.2	-----	-----
Floodprone Width (ft)	-----	100.0	-----	-----	70.2	-----	-----	70.6	-----	-----	71.2	-----	-----	71.1	-----	-----	70.4	-----	-----
Bankfull Mean Depth (ft)	-----	0.8	-----	-----	0.7	-----	-----	0.7	-----	-----	0.7	-----	-----	0.7	-----	-----	0.7	-----	-----
Bankfull Max Depth (ft)	-----	0.9	-----	-----	1.0	-----	-----	1.1	-----	-----	1.1	-----	-----	1.1	-----	-----	1.1	-----	-----
Bankfull Cross Sectional Area (ft ²)	-----	8.0	-----	-----	7.8	-----	-----	8.8	-----	-----	9.5	-----	-----	8.6	-----	-----	7.7	-----	-----
Width/Depth Ratio	-----	14.8	-----	-----	15.6	-----	-----	16.5	-----	-----	18.4	-----	-----	16.9	-----	-----	16.5	-----	-----
Entrenchment Ratio	-----	8.9	-----	-----	6.4	-----	-----	5.9	-----	-----	5.4	-----	-----	5.9	-----	-----	6.3	-----	-----
Bank Height Ratio	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----	-----
Bankfull Velocity (fps)	-----	3.2	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Pattern																			
Channel Beltwidth (ft)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Radius of Curvature (ft)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Meander Wavelength (ft)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Meander Width Ratio	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Profile																			
Riffle Length (ft)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Riffle Slope (ft/ft)	0.0191	-----	0.0265	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Pool Length (ft)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Pool Spacing (ft)	-----	44.8	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Substrate and Transport Parameters																			
d16 / d35 / d50 / d84 / d95	-----	-----	-----	-----	-----	-----	26 / 37 / 42 / 75 / 100			36 / 50 / 64 / 110 / 130			0.33 / 40 / 60 / 130 / 160			40 / 78 / 93 / 120 / 135			
Reach Shear Stress (competency) lb/ft ²	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Stream Power (transport capacity) W/m ²	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Additional Reach Parameters																			
Channel length (ft)	-----	-----	628	-----	-----	616	-----	-----	615	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Drainage Area (SM)	-----	-----	0.15	-----	-----	0.15	-----	-----	0.15	-----	-----	0.15	-----	-----	0.15	-----	-----	-----	0.15
Rosgen Classification	-----	B	-----	-----	C	-----	-----	C	-----	-----	C	-----	-----	C	-----	-----	C	-----	-----
Bankfull Discharge (cfs)	-----	27	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Simuosity	-----	1.05	-----	-----	1.1	-----	-----	1.1	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
BF slope (ft/ft)	-----	0.017	-----	-----	0.013	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

Beaverdam Creek Restoration Site - UTID																		
Parameter	Design			As-built			MY-1 (2007)			MY-2 (2008)			MY-3 (2009)			MY-4 (2010)		
	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max
Dimension - Riffle																		
Bankfull Width (ft)	----	10.4	----	----	11.4	----	----	12.7	----	----	11.4	----	----	13.1	----	----	12.0	----
Floodprone Width (ft)	----	100.0	----	----	75.5	----	----	75.5	----	----	75.5	----	----	75.3	----	----	75.5	----
Bankfull Mean Depth (ft)	----	0.9	----	----	0.8	----	----	0.7	----	----	0.8	----	----	0.7	----	----	0.6	----
Bankfull Max Depth (ft)	----	1.2	----	----	1.2	----	----	1.1	----	----	1.1	----	----	1.1	----	----	0.9	----
Bankfull Cross Sectional Area (ft ²)	----	10.0	----	----	9.0	----	----	9.2	----	----	9.0	----	----	8.6	----	----	7.1	----
Width/Depth Ratio	----	11.2	----	----	14.4	----	----	17.5	----	----	14.4	----	----	19.9	----	----	20.3	----
Entrenchment Ratio	----	9.6	----	----	6.6	----	----	6.0	----	----	6.6	----	----	5.8	----	----	6.3	----
Bank Height Ratio	----	1.0	----	----	1.0	----	----	1.0	----	----	1.0	----	----	1.0	----	----	1.0	----
Bankfull Velocity (fps)	----	2.9	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pattern																		
Channel Beltwidth (ft)	----	52	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Radius of Curvature (ft)	21	----	31	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Meander Wavelength (ft)	83	----	104	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Meander Width Ratio	8	----	10	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Profile																		
Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Riffle Slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pool Spacing (ft)	----	52	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Substrate and Transport Parameters																		
d16 / d35 / d50 / d84 / d95	----	----	----	----	----	----	32 / 38 / 43 / 85 / 120			25 / 33 / 38 / 60 / 88			0.12 / 0.19 / 26 / 50 / 68			0.22 / 0.45 / 35 / 80 / 125		
Reach Shear Stress (competency) lb/ft ²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Stream Power (transport capacity) W/m ²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Additional Reach Parameters																		
Channel length (ft)	----	----	352	----	----	338	----	----	334	----	----	----	----	----	----	----	----	----
Drainage Area (SM)	----	----	0.16	----	----	0.16	----	----	0.16	----	----	0.16	----	----	0.16	----	----	0.16
Rosgen Classification	----	C/E	----	----	C	----	----	C	----	----	C	----	----	C	----	----	C	----
Bankfull Discharge (cfs)	----	28	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Sinuosity	----	1.15	----	----	1.2	----	----	1.2	----	----	----	----	----	----	----	----	----	----
BF slope (ft/ft)	----	0.007	----	----	0.014	----	----	----	----	----	----	----	----	----	----	----	----	----

Beaverdam Creek Restoration Site - UT2

Parameter	Design			As-built			MY-1 (2007)			MY-2 (2008)			MY-3 (2009)			MY-4 (2010)		
	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max
Dimension - Riffle																		
Bankfull Width (ft)	10.2	-----	15.6	16.8	-----	16.9	16.1	-----	16.6	16.2	-----	17.3	17.0	-----	17.1	16.5	-----	17.0
Floodprone Width (ft)	30.0	-----	80	39.9	-----	39.9	39.9	-----	39.9	39.9	-----	40.0	39.8	-----	40.0	39.9	-----	39.9
Bankfull Mean Depth (ft)	0.92	-----	1.5	0.7	-----	1.4	0.7	-----	1.4	0.7	-----	1.3	0.7	-----	1.4	0.7	-----	1.4
Bankfull Max Depth (ft)	1.3	-----	2.3	1.1	-----	2.1	1.1	-----	1.9	1.1	-----	1.9	1.0	-----	2.1	1.1	-----	2.0
Bankfull Cross Sectional Area (ft ²)	9.9	-----	23.9	12.2	-----	23.4	10.9	-----	22.6	11.2	-----	21.4	11.2	-----	23.4	11.2	-----	23.3
Width/Depth Ratio	10.2	-----	12.6	12.1	-----	23.4	12.2	-----	23.9	12.3	-----	26.6	12.4	-----	25.9	12.4	-----	24.5
Entrenchment Ratio	2.8	-----	5.9	2.4	-----	2.4	2.4	-----	2.5	2.3	-----	2.5	2.3	-----	2.3	2.3	-----	2.4
Bank Height Ratio	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----	-----	1.2	-----
Bankfull Velocity (fps)	4.7	-----	5.4	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Pattern																		
Channel Beltwidth (ft)	20	-----	75	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Radius of Curvature (ft)	23	-----	100	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Meander Wavelength (ft)	100	-----	300	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Meander Width Ratio	9.6	-----	27.8	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Profile																		
Riffle Length (ft)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Riffle Slope (ft/ft)	0.0122	-----	0.0279	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Pool Length (ft)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Pool Spacing (ft)	40	-----	105	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Substrate and Transport Parameters																		
d16 / d35 / d50 / d84 / d95	-----	-----	-----	-----	-----	-----	26-27 / 35 / 39-39 / 53-59 / 95			0.13-25 / 26-35 / 36-40 / 60-64 / 115-140			26-27 / 33-34 / 38 / 45-58 / 65-90			<0.063 / <0.063 - 25 / <0.063 - 34 / 55 - 63		
Reach Shear Stress (competency) lb/ft ²	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Stream Power (transport capacity) W/m ²	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Additional Reach Parameters																		
Channel length (ft)	-----	-----	3290	-----	-----	3293	-----	-----	3142	-----	-----	-----	-----	-----	-----	-----	-----	-----
Drainage Area (SM)	0.1	-----	0.3	0.1	-----	0.3	0.1	-----	0.3	0.1	-----	0.3	0.1	-----	0.3	0.1	-----	0.3
Rosgen Classification	-----	C	-----	-----	C	-----	-----	C	-----	-----	C	-----	-----	C	-----	-----	C	-----
Bankfull Discharge (cfs)	48	-----	120	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Sinuosity	1.03	-----	1.21	-----	1.3	-----	-----	1.3	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
BF slope (ft/ft)	0.008	-----	0.019	-----	0.0138	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

Beaverdam Creek Restoration Site - UT2A																		
Parameter	Design			As-built			MY-1 (2007)			MY-2 (2008)			MY-3 (2009)			MY-4 (2010)		
	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max
Dimension - Riffle																		
Bankfull Width (ft)	-----	15.6	-----	-----	13.3	-----	-----	12.2	-----	-----	13.4	-----	-----	12.6	-----	-----	11.8	-----
Floodprone Width (ft)	-----	80.0	-----	-----	39.8	-----	-----	39.8	-----	-----	39.9	-----	-----	39.9	-----	-----	39.9	-----
Bankfull Mean Depth (ft)	-----	1.0	-----	-----	0.8	-----	-----	0.8	-----	-----	0.8	-----	-----	0.7	-----	-----	0.7	-----
Bankfull Max Depth (ft)	-----	1.4	-----	-----	1.2	-----	-----	1.1	-----	-----	1.2	-----	-----	1.0	-----	-----	1.0	-----
Bankfull Cross Sectional Area (ft ²)	-----	10.2	-----	-----	10.6	-----	-----	9.6	-----	-----	10.4	-----	-----	9.1	-----	-----	8.8	-----
Width/Depth Ratio	-----	10.2	-----	-----	16.6	-----	-----	15.5	-----	-----	17.2	-----	-----	17.4	-----	-----	15.9	-----
Entrenchment Ratio	-----	5.9	-----	-----	3.0	-----	-----	3.3	-----	-----	3.0	-----	-----	3.2	-----	-----	3.4	-----
Bank Height Ratio	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----	-----	1.0	-----
Bankfull Velocity (fps)	-----	5.1	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Pattern																		
Channel Beltwidth (ft)	40	-----	55	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Radius of Curvature (ft)	24	-----	30	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Meander Wavelength (ft)	100	-----	120	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Meander Width Ratio	9.8	-----	11.8	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Profile																		
Riffle Length (ft)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Riffle Slope (ft/ft)	0.02	-----	0.0273	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Pool Length (ft)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Pool Spacing (ft)	-----	57	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Substrate and Transport Parameters																		
d16 / d35 / d50 / d84 / d95	-----	-----	-----	-----	-----	-----	-----	26 / 30 / 35 / 53 / 78	-----	-----	<0.063 / 33 / 40 / 60 / 83	-----	-----	32 / 37 / 42 / 57 / 61	-----	-----	<0.063 / <0.063 / <0.063 / <0.063 / 55	-----
Reach Shear Stress (competency) lb/ft ²	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Stream Power (transport capacity) W/m ²	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Additional Reach Parameters																		
Channel length (ft)	-----	-----	1099	-----	-----	1131	-----	-----	1121	-----	-----	-----	-----	-----	-----	-----	-----	-----
Drainage Area (SM)	-----	-----	0.1	-----	-----	0.1	-----	-----	0.1	-----	-----	0.1	-----	-----	0.1	-----	-----	0.1
Rosgen Classification	-----	C/E	-----	-----	C	-----	-----	C	-----	-----	C	-----	-----	C	-----	-----	C	-----
Bankfull Discharge (cfs)	-----	51	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
Sinuosity	-----	1.21	-----	-----	1.25	-----	-----	1.22	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
BF slope (ft/ft)	-----	0.012	-----	-----	0.015	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

APPENDIX E

MORHOLOGY AND HYDRAULIC MONITORING SUMMARY

Beaverdam Creek Restoration Site : Project No. D05016-1

Reach: Beaverdam Creek UT1 (Reach 1)

I. Cross-Section Parameters	Cross Section 1 Pool					Cross Section 2 Riffle																			
	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5															
	Dimension																								
BF Width (ft)	22.1	19.9	18.4	16.9		13.1	12.8	12.7	13.0																
Floodprone Width (ft)	75.1	75.2	75.0	75.1		74.6	74.7	74.6	74.8																
BF Cross Sectional Area (ft ²)	33.1	31.8	28.1	24.3		18.8	17.8	16.9	17.6																
BF Mean Depth (ft)	1.5	1.6	1.5	1.4		1.4	1.4	1.3	1.4																
BF Max Depth (ft)	3.1	2.9	2.9	2.8		2.1	2.0	1.9	2.1																
Width/Depth Ratio	14.8	12.4	12.1	11.8		9.2	9.1	9.6	9.7																
Entrenchment Ratio	-	-	-	-		5.7	5.9	5.9	5.7																
Wetted Perimeter (ft)	25.1	23.1	21.5	19.7		16.0	15.6	15.4	15.7																
Hydraulic Radius (ft)	1.3	1.4	1.3	1.2		1.2	1.1	1.1	1.1																
Substrate																									
d50 (mm)	<0.063	0.1	0.097	<0.063		42	50	59	38																
d84 (mm)	<0.063	0.3	0.33	0.36		75	110	110	97																
II. Reachwide Parameters	MY-1 (2007)			MY-2 (2008)			MY-3 (2009)			MY-4 (2010)			MY-5 (2011)												
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med										
Pattern																									
Channel Beltwidth (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-										
Radius of Curvature (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-										
Meander Wavelength (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-										
Meander Width Ratio	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-										
Profile																									
Riffle length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-										
Riffle Slope (ft/ft)	-	-	-	-	0.01	0.01	-	0.01	0.01	-	-	-	-	-	-										
Pool Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-										
Pool Spacing (ft)	-	-	-	-	23	91	51	16	97	57	-	-	-	-	-										
Additional Reach Parameters																									
Valley Length (ft)	540	-	-	-	540	-	-	540	-	-	540	-	-	-	-										
Channel Length (ft)	568	-	-	-	563	-	-	562	-	-	570	-	-	-	-										
Sinuosity	1.05	-	-	-	1.04	-	-	1.04	-	-	1.05	-	-	-	-										
Water Surface Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-										
BF Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-										
Rosgen Classification	C	-	-	-	C	-	-	C/E	-	-	C/E	-	-	-	-										

Reach: Beaverdam Creek UT1 (Reaches 2-5)

I. Cross-Section Parameters	Cross Section 5 Riffle					Cross Section 6 Pool					Cross Section 9 Riffle					Cross Section 10 Pool				
	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5
	Dimension																			
BF Width (ft)	15.2	15.3	15.1	14.9		23.5	23.6	23.3	23.5		17.8	17.6	17.4	17.9		22.2	22.4	23.5	21.6	
Floodprone Width (ft)	74.9	74.8	74.9	74.9		75.0	75.0	72.0	75.0		75.1	75.1	75.1	75.0		74.9	74.9	74.9	74.9	
BF Cross Sectional Area (ft ²)	23.8	23.6	22.8	21.9		41.1	41.2	41.3	42.5		29.3	29.4	28.1	28.5		44.8	42.7	45.0	50.5	
BF Mean Depth (ft)	1.6	1.5	1.5	1.5		1.8	1.7	1.8	1.8		1.6	1.7	1.6	1.6		2.0	1.9	1.9	2.3	
BF Max Depth (ft)	2.3	2.4	2.3	2.1		3.5	3.4	3.6	3.9		2.7	2.8	2.8	2.9		3.3	3.4	3.6	4.5	
Width/Depth Ratio	9.7	9.9	10.0	10.2		13.4	13.6	13.2	13.0		10.8	10.6	10.8	11.2		11.0	11.8	12.3	9.2	
Entrenchment Ratio	4.9	4.9	5.0	5.0		-	-	-	-		4.2	4.3	4.3	4.2		-	-	-	-	
Wetted Perimeter (ft)	18.3	18.4	18.1	17.9		27.0	27.1	26.9	27.2		21.1	21.0	20.7	21.1		26.3	26.2	27.3	26.3	
Hydraulic Radius (ft)	1.3	1.3	1.3	1.2		1.5	1.5	1.5	1.6		1.4	1.4	1.4	1.4		1.7	1.6	1.6	1.9	
Substrate																				
d50 (mm)	45	64	70	86		0.2	<0.063	<0.063	<0.063		36	40	63	80		<0.063	0.08	<0.063	<0.063	
d84 (mm)	85	145	140	125		0.45	0.24	0.3	0.2		72	110	120	125		0.7	5	0.45	0.5	
II. Reachwide Parameters	MY-1 (2007)			MY-2 (2008)			MY-3 (2009)			MY-4 (2010)			MY-5 (2011)							
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med					
Pattern																				
Channel Beltwidth (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
Radius of Curvature (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
Meander Wavelength (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
Meander Width Ratio	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
Profile																				
Riffle length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
Riffle Slope (ft/ft)	-	-	-	-	0.009	0.02	0.01	0.01	0.01	0.01	0.01	-	-	-	-					
Pool Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
Pool Spacing (ft)	-	-	-	-	72	144	115	67	146	114	-	-	-	-	-					
Additional Reach Parameters																				
Valley Length (ft)	2370	-	-	-	2370	-	-	2370	-	-	2370	-	-	-	-					
Channel Length (ft)	3021	-	-	-	3023	-	-	3000	-	-	3065	-	-	-	-					
Sinuosity	1.3	-	-	-	1.3	-	-	1.3	-	-	1.3	-	-	-	-					
Water Surface Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
BF Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
Rosgen Classification	C	-	-	-	C	-	-	C/E	-	-	C/E	-	-	-	-					

Beaverdam Creek Restoration Site : Project No. D05016-1																						
Reach: Beaverdam Creek UT1 (Reaches 2-5) cont'd																						
I. Cross-Section Parameters	Cross Section 13					Cross Section 14					Cross Section 15					Cross Section 16						
	Pool					Riffle					Riffle					Pool						
	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5		
Dimension	BF Width (ft)	30.0	28.64	27.0	27.6	19.1	20.2	21.4	21.4	26.9	26.0	26.0	27.7	20.9	21.6	22.6	23.6					
	Floodprone Width (ft)	90.9	90.9	90.9	90.8	75.2	75.2	73.5	75.2	77.9	78.0	77.7	78.0	52.1	52.1	47.9	52.1					
	BF Cross Sectional Area (ft ²)	71.7	77.56	69.2	66.4	37.9	39.4	42.7	42.8	59.7	62.4	54.0	46.8	36.8	45.2	47.1	46.3					
	BF Mean Depth (ft)	2.4	2.7	2.6	2.4	2.0	2.0	2.0	2.0	2.2	2.4	2.1	1.7	1.8	2.1	2.1	2.0					
	BF Max Depth (ft)	5.3	6.6	6.1	6.0	3.1	3.3	3.5	3.7	4.1	4.7	2.7	3.1	3.4	3.7	3.8	3.8					
	Width/Depth Ratio	12.6	10.57	10.5	11.5	9.6	10.3	10.7	10.6	12.1	10.8	12.5	16.4	11.8	10.3	10.8	12.0					
	Entrenchment Ratio	-	-	-	-	3.9	3.7	3.4	3.7	2.9	3.0	3.0	3.1	-	-	-	-					
	Wetted Perimeter (ft)	34.8	34.1	32.1	32.4	23.1	24.1	25.4	25.4	31.3	30.8	30.1	31.1	24.4	25.8	26.8	27.5					
	Hydraulic Radius (ft)	2.1	2.3	2.2	2.0	1.6	1.6	1.7	1.7	1.9	2.0	1.8	1.5	1.5	1.8	1.8	1.7					
Substrate	d50 (mm)	0.3	0.1	0.063	0.54	30	0.4	0.26	<0.063	-	0.4	0.33	0.125	-	<0.063	<0.063	<0.063					
	d84 (mm)	0.8	0.4	0.36	1.25	70	50	20	40	-	1.0	0.55	0.47	-	0.2	0.085	<0.063					
Reach: Beaverdam Creek UT1 (Reaches 2-5) cont'd																						
I. Cross-Section Parameters	Cross Section 17					Cross Section 18																
	Pool					Riffle																
	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5												
Dimension	BF Width (ft)	27.0	23.3	24.5	22.9	22.5	23.4	22.7	22.4													
	Floodprone Width (ft)	67.2	67.2	67.4	67.3	80.7	80.6	80.7	80.6													
	BF Cross Sectional Area (ft ²)	33.2	36.1	28.1	22.1	34.7	34.8	33.8	31.5													
	BF Mean Depth (ft)	1.2	1.6	1.2	1.0	1.5	1.5	1.5	1.4													
	BF Max Depth (ft)	2.5	4.4	3.1	3.0	2.7	2.7	2.8	2.7													
	Width/Depth Ratio	21.9	15.1	21.3	23.7	14.6	15.7	15.2	15.8													
	Entrenchment Ratio	-	-	-	-	3.6	3.5	3.6	3.6													
	Wetted Perimeter (ft)	29.5	26.4	26.8	24.8	25.6	26.4	25.7	25.2													
	Hydraulic Radius (ft)	1.1	1.4	1.0	0.9	1.4	1.3	1.3	1.3													
Substrate	d50 (mm)	-	0.3	0.26	0.55	-	22	32	<0.063													
	d84 (mm)	-	0.8	0.57	0.95	-	45	45	40													
Reach: Beaverdam Creek UT1B																						
I. Cross-Section Parameters	Cross Section 3					Cross Section 4																
	Pool					Riffle																
	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5												
Dimension	BF Width (ft)	15.3	14.8	13.9	17.3	11.8	11.1	10.8	11.1													
	Floodprone Width (ft)	75.1	75.1	75.1	75.1	75.0	75.0	75.0	75.0													
	BF Cross Sectional Area (ft ²)	16.4	19.4	16.3	19.8	16.5	15.6	14.1	14.8													
	BF Mean Depth (ft)	1.1	1.3	1.2	1.1	1.4	1.4	1.3	1.3													
	BF Max Depth (ft)	2.3	3.0	2.7	2.6	2.3	2.4	2.4	2.5													
	Width/Depth Ratio	14.3	11.4	11.9	15.1	8.5	7.9	8.3	8.3													
	Entrenchment Ratio	-	-	-	-	6.3	6.8	6.9	6.8													
	Wetted Perimeter (ft)	17.5	17.4	16.2	19.6	14.6	13.9	13.4	13.8													
	Hydraulic Radius (ft)	0.9	1.1	1.0	1.0	1.1	1.1	1.1	1.1													
Substrate	d50 (mm)	0.16	0.14	0.1	0.28	<0.063	0.11	<0.063	0.32													
	d84 (mm)	0.42	0.5	0.38	0.56	0.2	0.3	0.13	1.75													
II. Reachwide Parameters																						
	MY-1 (2007)			MY-2 (2008)			MY-3 (2009)			MY-4 (2010)			MY-5 (2011)									
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med							
Pattern	Channel Beltwidth (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
	Radius of Curvature (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
	Meander Wavelength (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
	Meander Width Ratio	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
Profile	Riffle length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
	Riffle Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
	Pool Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
	Pool Spacing (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
Additional Reach Parameters	Valley Length (ft)	680	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
	Channel Length (ft)	775	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
	Sinuosity	1.1	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
	Water Surface Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
	BF Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
	Rosgen Classification	C	-	-	C	-	-	C/E	-	-	C/E	-	-	C/E	-	-						

Beaverdam Creek Restoration Site : Project No. D05016-1

Reach: Beaverdam Creek UT1C

I. Cross-Section Parameters	Cross Section 7					Cross Section 8									
	Riffle					Pool									
	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5					
Dimension															
BF Width (ft)	12.0	13.2	12.0	11.2		13.6	12.4	13.8	13.5						
Floodprone Width (ft)	70.6	71.2	71.1	70.4		75.0	75.0	74.9	75.4						
BF Cross Sectional Area (ft ²)	8.8	9.5	8.6	7.7		31.6	30.3	31.6	29.3						
BF Mean Depth (ft)	0.7	0.7	0.7	0.7		2.3	2.4	2.3	2.2						
BF Max Depth (ft)	1.1	1.1	1.1	1.1		3.2	3.2	3.1	2.9						
Width/Depth Ratio	16.5	18.4	16.9	16.5		5.9	5.1	6.0	6.2						
Entrenchment Ratio	5.9	5.4	5.9	6.3		-	-	-	-						
Wetted Perimeter (ft)	13.5	14.6	13.5	12.6		18.2	17.3	18.4	17.9						
Hydraulic Radius (ft)	0.7	0.6	0.6	0.6		1.7	1.7	1.7	1.6						
Substrate															
d50 (mm)	42	64	60	93		<0.063	<0.063	0.08	<0.063						
d84 (mm)	75	110	130	120		0.23	0.17	0.22	0.5						
II. Reachwide Parameters	MY-1 (2007)			MY-2 (2008)			MY-3 (2009)			MY-4 (2010)			MY-5 (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern															
Channel Beltwidth (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Radius of Curvature (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Meander Wavelength (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Meander Width Ratio	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Profile															
Riffle length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Riffle Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Pool Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Pool Spacing (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Additional Reach Parameters															
Valley Length (ft)	544	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Channel Length (ft)	615	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Simosity	1.1	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Water Surface Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
BF Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Rosgen Classification	C	-	-	-	C	-	-	-	C	-	-	-	C	-	-


Reach: Beaverdam Creek UT1D

I. Cross-Section Parameters	Cross Section 11					Cross Section 12									
	Pool					Riffle									
	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5					
Dimension															
BF Width (ft)	15.3	15.1	20.1	18.4		12.7	11.4	13.1	12.0						
Floodprone Width (ft)	75.7	75.6	75.2	75.7		75.5	75.5	75.3	75.5						
BF Cross Sectional Area (ft ²)	20.9	18.9	16.1	15.5		9.2	9.0	8.6	7.1						
BF Mean Depth (ft)	1.4	1.3	0.8	0.8		0.7	0.8	0.7	0.6						
BF Max Depth (ft)	2.5	2.2	1.8	1.7		1.1	1.1	1.1	0.9						
Width/Depth Ratio	11.3	12.0	25.0	21.9		17.5	14.4	19.9	20.3						
Entrenchment Ratio	-	-	-	-		6.0	6.6	5.8	6.3						
Wetted Perimeter (ft)	18.0	17.6	21.7	20.1		14.1	13.0	14.4	13.2						
Hydraulic Radius (ft)	1.2	1.1	0.7	0.8		0.7	0.7	0.6	0.5						
Substrate															
d50 (mm)	<0.063	0.33	0.3	0.28		43	38	26	35						
d84 (mm)	0.22	0.85	0.43	0.48		85	60	50	80						
II. Reachwide Parameters	MY-1 (2007)			MY-2 (2008)			MY-3 (2009)			MY-4 (2010)			MY-5 (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern															
Channel Beltwidth (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Radius of Curvature (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Meander Wavelength (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Meander Width Ratio	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Profile															
Riffle length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Riffle Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Pool Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Pool Spacing (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Additional Reach Parameters															
Valley Length (ft)	300	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Channel Length (ft)	334	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Simosity	1.1	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Water Surface Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
BF Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Rosgen Classification	C	-	-	-	C	-	-	-	C	-	-	-	C	-	-

Beaverdam Creek Restoration Site : Project No. D05016-1

Reach: Beaverdam Creek UT2A																				
I. Cross-Section Parameters	Cross Section 1					Cross Section 2														
	Riffle					Pool														
	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5										
Dimension	BF Width (ft)	12.2	13.4	12.6	11.8	20.1	20.6	19.2	19.8											
	Floodprone Width (ft)	39.8	39.9	39.9	39.9	40.0	40.0	40.0	40.1											
	BF Cross Sectional Area (ft ²)	9.6	10.4	9.1	8.8	20.4	21.3	17.8	18.1											
	BF Mean Depth (ft)	0.8	0.8	0.7	0.7	1.0	1.0	0.9	0.9											
	BF Max Depth (ft)	1.1	1.2	1.0	1.0	1.9	2.2	1.8	1.9											
	Width/Depth Ratio	15.5	17.2	17.4	15.9	19.8	19.9	20.7	21.6											
	Entrenchment Ratio	3.3	3.0	3.2	3.4	-	-	-	-											
	Wetted Perimeter (ft)	13.7	15.0	14.0	13.3	22.1	22.7	21.1	21.6											
	Hydraulic Radius (ft)	0.7	0.7	0.6	0.7	0.9	0.9	0.8	0.8											
Substrate	d50 (mm)	35	40	42	<0.063	<0.063	<0.063	<0.063	<0.063											
	d84 (mm)	53	60	57	<0.063	<0.063	<0.063	<0.063	<0.063											
II. Reachwide Parameters	MY-1 (2007)			MY-2 (2008)			MY-3 (2009)			MY-4 (2010)			MY-5 (2011)							
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med					
Pattern	Channel Beltwidth (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Radius of Curvature (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Meander Wavelength (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Meander Width Ratio	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
Profile	Riffle length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Riffle Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Pool Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Pool Spacing (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
Additional Reach Parameters	Valley Length (ft)	920	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Channel Length (ft)	1121	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Sinuosity	1.2	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Water Surface Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	BF Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Rosgen Classification	C	-	-	C	-	-	C	-	-	C	-	-	-	-	-				
Reach: Beaverdam Creek UT2																				
I. Cross-Section Parameters	Cross Section 3					Cross Section 4					Cross Section 5					Cross Section 6				
	Riffle					Pool					Riffle					Pool				
	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5
Dimension	BF Width (ft)	16.1	17.3	17.05	16.5	20.9	20.8	19.8	18.9	16.6	16.2	17.0	17.0	14.0	14.4	14.7	15.2			
	Floodprone Width (ft)	40.0	40.0	39.95	39.9	40.1	40.1	40.2	40.1	39.9	39.9	39.8	39.9	28.0	28.8	29.7	29.5			
	BF Cross Sectional Area (ft ²)	10.9	11.2	11.2	11.2	25.8	25.1	22.9	19.5	22.6	21.4	23.4	23.3	23.2	24.9	25.8	26.4			
	BF Mean Depth (ft)	0.7	0.7	0.7	0.7	1.2	1.2	1.2	1.0	1.4	1.3	1.4	1.4	1.7	1.7	1.8	1.7			
	BF Max Depth (ft)	1.1	1.1	1.0	1.1	2.5	2.5	2.3	2.2	1.9	1.9	2.1	2.0	2.6	2.6	2.7	2.6			
	Width/Depth Ratio	23.9	26.6	25.9	24.5	16.9	17.3	17.1	18.2	12.2	12.3	12.4	12.4	8.5	8.4	8.4	8.8			
	Entrenchment Ratio	2.5	2.3	2.3	2.4	-	-	-	-	2.4	2.5	2.3	2.3	-	-	-	-			
	Wetted Perimeter (ft)	17.5	18.6	18.4	17.9	23.4	23.3	22.1	20.9	19.4	18.8	19.7	19.7	17.3	17.9	18.2	18.7			
	Hydraulic Radius (ft)	0.6	0.6	0.6	0.6	1.1	1.1	1.0	0.9	1.2	1.1	1.2	1.2	1.3	1.4	1.4	1.4			
Substrate	d50 (mm)	39	40	38	<0.063	<0.063	<0.063	<0.063	<0.063	38	36	38	34	<0.063	<0.063	0.063	<0.063			
	d84 (mm)	59	64	58	42	<0.063	<0.063	<0.063	<0.063	59	60	45	52	<0.063	<0.063	0.16	<0.063			
II. Reachwide Parameters	MY-1 (2007)			MY-2 (2008)			MY-3 (2009)			MY-4 (2010)			MY-5 (2011)							
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med					
Pattern	Channel Beltwidth (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Radius of Curvature (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Meander Wavelength (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Meander Width Ratio	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
Profile	Riffle length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Riffle Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Pool Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Pool Spacing (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
Additional Reach Parameters	Valley Length (ft)	2470	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Channel Length (ft)	3142	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Sinuosity	1.3	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Water Surface Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	BF Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
	Rosgen Classification	C	-	-	C	-	-	C	-	-	C	-	-	-	-	-				

FIGURES




Project Site

HU 03050101170040

Charlotte-Douglas International Airport

Charlotte

Map Vicinity



Mecklenburg County, NC

LEGEND

- HUC
- DWQ Sub-basin
- Counties



EEP Contract No.: D05016-1

December 2010

Figure 1: Project Vicinity Map


Beaverdam Creek
Year 4 Monitoring
Mecklenburg County, NC



Baker



The site can be accessed from Dixie River Road (UT1 to the north and UT2 to the south) 1.5 miles northeast of the intersection with Steele Creek Road.



LEGEND



- Project Watershed Boundary
 - Project Reaches
 - Creeks
 - Roads
- 0 800 1,600 3,200 Feet

EEP Contract No.: D05016-1

Figure 2: Site Topographic Map

**Beaverdam Creek
Year 4 Monitoring
Mecklenburg County, NC**





EEP Contract No.: D05016-1


LEGEND

- Project Watershed Boundary
- Preservation Easement
- Creeks
- Roads


0 900 1,800 3,600 Feet

Figure 3: Restoration Summary Map

Beaverdam Creek
Year 4 Monitoring
Mecklenburg County, NC



Map Vicinity



December 2010

LEGEND

- Crest Gauges
- As-built Alignments
- Project Watershed Boundary
- Creeks
- Roads

0 950 1,900 3,800 Feet



EEP Contract No.: D05016-1

Figure 4: Stage Recorder Locations

Beaverdam Creek
Year 4 Monitoring
Mecklenburg County, NC

Baker

