

**As-built Baseline Monitoring Report  
FINAL**

**Mt. Pleasant Creek Restoration Project  
Bowman Property  
DMS Project Number 44  
401: DWR 07-2252v2  
404: SAW-2008-01382**

**Randolph County, North Carolina**



Prepared for:  
NCDMS, 1652 Mail Service Center, Raleigh, NC 27699-1652

**Monitoring Data Collected: March 2017  
Date Submitted: April 2017**

## Monitoring and Design Firm

Prepared by:



KCI Associates of North Carolina, PC  
4505 Falls of Neuse Road  
Suite 400  
Raleigh, NC 27609  
(919) 783-9214

**Project Contact: Adam Spiller**  
**Email: [adam.spiller@kci.com](mailto:adam.spiller@kci.com)**

**April 2017**

## **TABLE OF CONTENTS**

PROJECT SUMMARY .....	1
GOALS AND OBJECTIVES .....	1
BASELINE CONDITONS .....	1
MOITORING.....	2
SUCCESS CRITERION .....	2
Figure 1. Project Site Vicinity Map .....	3
Figure 2. Site Asset Map.....	4
REFERENCES .....	6

### **Appendix A – Background Tables**

Table 1. Project Components and Mitigation Credits.....	8
Table 2. Project Activity and Reporting History .....	9
Table 3. Project Contacts .....	9
Table 4. Project Information .....	10

### **Appendix B – Visual Assessment Data**

CCPV .....	12
Photo Reference Points .....	13
Vegetation Plot Photos.....	14
Fencing Photos.....	14

### **Appendix C – Vegetation Plot Data**

Table 5. Stem Count Total and Planted by Plot and Species .....	16
Table 6. Tree Planting.....	16

### **Appendix D – Stream Measurement and Geomorphology Data**

Table 7. Baseline Stream Data Summary .....	18
Cross-section Plots.....	19

### **Appendix E – As-Built Plan Sheets**

As-Built Plan Sheets .....	25
----------------------------	----

### **Appendix F – Additional Information**

Landowner Verification Letter.....	27
------------------------------------	----

## **PROJECT SUMMARY**

Project work at the Mt. Pleasant Creek Restoration Project, Bowman Property (“Bowman”) was completed in February 2017, and included construction, planting, invasive treatment, and fence installation. Through this project work, a total of 1,886 linear feet of stream were enhanced or preserved, and 358,604 sf of buffer were protected, enhanced, or restored. The project stream is perennial and drains a 5.2-acre watershed in the Cape Fear River Basin (03030003 8-digit cataloging unit) of Randolph County, North Carolina. The Bowman site has a history of unrestricted livestock access, leading to bank erosion, compaction, and discontinuity between the stream and its associated floodplain. The completed project will reduce sediment inputs from failing banks, reduce nutrients and bacteria entering the stream from livestock and will enhance the forested corridor along the stream floodplain.

The project is protected by a 9.61-acre permanent conservation easement, held by the NC Department of Transportation. Bowman is located off Whites Chapel Road, approximately 5 miles southwest of Liberty, North Carolina. The project site is bounded by interspersed pastureland and forested land to the east, forest to the south, pasture and forest to the north, and agricultural land and forest to the west. Bowman is in a parent parcel involved with agricultural production for cattle, chicken houses, goats, and pasture for hay.

## **GOALS & OBJECTIVES**

The 2009 Cape Fear River Basin RBRP identified HUC 03030003020010 (Sandy Creek) as a Targeted Local Watershed, of which the project site is a part (NCEEP 2009). The project goals are in line with the following basin priorities:

- Reduce sources of sediment and nutrients by enhancing riparian buffer vegetation, excluding livestock, and enhancing stream and buffer function.

The goals for the project are to:

- Restore long term stability to exposed banks and reduce susceptibility to scour.
- Eliminate stream bacteria and nutrient exposure from animal waste and wallow.
- Restore a contiguous riparian buffer that connects to the surrounding forested mature buffer.

The project goals will be addressed through the following objectives:

- Conduct Enhancement I level stream restoration on 530 linear feet of stream by repairing actively eroding banks and re-establishing the stream pattern where there has been excessive sediment deposition.
- Conduct Enhancement II level stream restoration on 1,046 linear feet of stream through a permanent conservation easement and removing cattle access.
- Install Preservation on an additional 290 linear feet of stream by putting the stream in a permanent conservation easement.
- Riparian buffer restoration, enhancement, and preservation throughout the stream corridor.

## **BASELINE CONDITIONS**

To implement these objectives, project work was completed in February 2017 per the Mitigation Plan. The as-built and baseline surveys found that the stream was constructed as designed and all structures were installed as planned. Stream work included installation of 7 soil lifts fortified with live willow whips, a ford crossing, and constructed riffle in the Enhancement I credit area. Bio-engineering with live staking, temporary and permanent seeding occurred along all exposed banks, and sloped banks; and transplants were installed where possible. Invasive treatment occurred throughout the entire easement, using a stump herbicide treatment method. The site was constructed as designed. The only modification during construction was the extension of the stone on both sides of the ford crossing.

In March 2017, 1.23-acres of riparian buffer was planted per the Mitigation Plan specifications. Five species of trees were installed at a density of approximately 600 trees per acre. There were two substitutions from the Mitigation Plan species due to availability and vigor of trees (*Nyssa sylvatica* and *Quercus nigra*). Also in March following planting, 3-strand high tensile electric fencing was installed in the crossing area. Baseline monitoring of trees and cross-sectional measurements occurred March 29 through 30, 2017.

## **MONITORING**

The monitoring components were installed in March 2017 per the Mitigation Plan monitoring specifications. To measure stability in stream dimension, three permanent cross-sections were established at stations 12+12, 15+25 and 17+00. Two of these cross-sections (12+12 and 17+00) were established at location where previous, pre-construction cross-sections were installed for comparison. The third cross-section (15+25) was placed across the constructed riffle. The cross-sectional measurements will be measured annually to ensure little or no change from the as-built conditions. One automatic recording gauge will record the occurrence of bankfull events. A minimum of two bankfull events must be recorded during the monitoring period.


For vegetation monitoring, one permanent and two random 10 m<sup>2</sup> vegetation monitoring plots were established. The location of the planted stems relative to the origin within the permanent plot, as well as the species in all plots, was recorded by size. Volunteers were recorded by species and size separately from planted stems. Six permanent photo reference points were established and will be taken annually.

Visual assessments will be used to assess vegetative cover, diffuse flow, and easement integrity as well as to identify any problem areas. Monitoring will be conducted annually each year moving forward with and the first year of monitoring occurring in 2017.

## **SUCCESS CRITERION**

Stream performance standards are based on 2003 Stream Mitigation Guidelines for determination of channel stability and vegetative success. Stream stability will be documented through 1) annual visual assessment 2) demonstration of bankfull events, 3) stream photo points and 4) monitoring three cross sections (for the Enhancement I section only).

Vegetative success criterion is in accordance with North Carolina Division of Water Resources Administrative Code 15A NCAC 02B.0295 (NCDWR 2014 Temporary Rule). After five years of monitoring, an average density of 260 woody stems per acre must be surviving and diffuse flow maintained. The baseline monitoring indicated there were 890 planted woody stems per acre in all three vegetation monitoring plots.



# Mount Pleasant Creek (Bowman Site) Stream Mitigation Assets: As-Built 2017




0 75 150 300 Feet



Source: Esri, DigitalGlobe, GeoEye, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, AEX, Getmapping, Aerogrid, IGN, IGP, swisstopo, and the GIS User Community

# Mount Pleasant Creek (Bowman Site) Buffer Mitigation Assets: As-Built 2017



Source: Esri, DigitalGlobe, GeoEye, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, AEX, Getmapping, Aerogrid, IGN, IGP, swisstopo, and the GIS User Community



## **REFERENCES**

- NCDENR, Ecosystem Enhancement Program. 2009. Cape Fear River Basin Restoration Priorities 2009. Raleigh, NC. Last accessed 1/2016 at:  
[http://portal.ncdenr.org/c/document\\_library/get\\_file?uuid=705d1b58-cb91-451e-aa58-4ef128b1e5ab&groupId=60329](http://portal.ncdenr.org/c/document_library/get_file?uuid=705d1b58-cb91-451e-aa58-4ef128b1e5ab&groupId=60329)
- NCDENR, Ecosystem Enhancement Program. 2014. NCDENR, Ecosystem Enhancement Program. 2014. Stream and Wetland Mitigation Monitoring Guidelines. Last accessed 1/2016 at:  
[http://portal.ncdenr.org/c/document\\_library/get\\_file?p\\_l\\_id=60409&folderId=18877169&name=DLFE-86604.pdf](http://portal.ncdenr.org/c/document_library/get_file?p_l_id=60409&folderId=18877169&name=DLFE-86604.pdf)
- NCDENR, Ecosystem Enhancement Program. 2014. Stream and Wetland Mitigation Monitoring Guidelines. Last accessed 6/2015 at:  
[http://portal.ncdenr.org/c/document\\_library/get\\_file?p\\_l\\_id=60409&folderId=18877169&name=DLFE-86606.pdf](http://portal.ncdenr.org/c/document_library/get_file?p_l_id=60409&folderId=18877169&name=DLFE-86606.pdf)

# **APPENDIX A**

## **Background Tables**

**Table 1. Project Components and Mitigation Credits**

**Mt. Pleasant Creek Restoration Project-Bowman Property, DMS Project #44**

**Mitigation Credits**

	Stream		Riparian Buffer	
Type	R	RE	R	E
Size (ft/sf)	1,576	290	37,474	321,130
Credits (SMU/BMU)	772	58	33,359	144,090
<b>TOTAL CREDITS</b>		830		177,448

**STREAM MITIGATION**

Project Component	Location	Existing Length (ft)	Approach	Mitigation Ratio (x: 1)	Restoration Length (ft)	Credits (SMU)
Mount Pleasant Creek	10 + 00 to 11+75	175	Enhancement II	2.5	175	70
	11+75 to 14+91 15+11 to 17+25	530	Enhancement I	1.5	530	353
	17 + 25 to 25 + 96	871	Enhancement II	2.5	871	348
	25 + 96 to 28 + 86	290	Preservation	5	290	58

**RIPARIAN BUFFER MITIGATION: Randleman Lake Water Supply Watershed**

Project Component	Proximity to TOB (ft)	Existing Area (sqft)	Approach	Mitigation Ratio (x: 1)	Eligible Restoration Area (sqft)	Credits (BMU)
A	0-100	16,404	Restoration	1	16,404	16,404
E1	0-100	5,222	Restoration	1	5,222	5,222
E1	100-200	3,091	Restoration	2	3,091	1,546
E2	0-100	7,617	Restoration	1	7,617	7,617
E2	100-200	5,140	Restoration	2	5,140	2,570
B	0-100	19,982	Enhancement	2	19,982	9,991
B	100-200	6,611	Enhancement	4	6,611	1,653
C1, C2, C3 & D	0-100	246,962	Alt. Enhancement	2	246,962	123,481
C1, C2, C3 & D*	100-200	47,575	Alt. Enhancement	4	35,860	8,965
<b>SUM</b>		<b>358,604</b>			<b>346,889</b>	<b>177,448</b>
SUBTOTAL	0-100		Restoration	1	29,243	29,243
SUBTOTAL	100-200		Restoration	2	8,231	4,116
SUBTOTAL	0-100		Enhancement	2	266,944	133,472
SUBTOTAL	100-200		Enhancement	4	42,471	10,618

\*Area greater than 100' from TOB must be no greater than 10% of total mitigation. Eligible area was reduced to reflect this.

Ratios taken from Temporary Rule 15A NCAC 02B .0295 (i) and (m) as prescribed in 3/1/2016 DWR Viability Letter

All Stream on Project Site has greater than 30' buffer throughout project

Alt. Enhancement for grazing (m)(2)(F) is proven through project documentation of unrestricted livestock access and attesting landowner letter

<b>Table 2. Project Activity &amp; Reporting History Mt. Pleasant Creek Restoration Project-Bowman Property, DMS Project #44</b>		
<b>Activity or Report</b>	<b>Data Collection Complete (Veg plot and morphological data)</b>	<b>Actual Completion or Delivery</b>
Mitigation Plan		May 16
Final Design - Construction Plans		June 16
Construction		Feb 17
Planting		March 17
Baseline Monitoring/Report	March 17	April 17

<b>Table 3. Project Contacts Mt. Pleasant Creek Restoration Project-Bowman Property, DMS Project #44</b>	
<b>Design Firm</b>	KCI Associates of North Carolina, PC 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 278-2512 Fax: (919) 783-9266
<b>Construction Contractor</b>	Cole Land and Timber, LLC PO Box 97 Southmont, NC 27351 Contact: Brooks Cole Phone: (336)239-4039
<b>Invasive Treatment Contractor (Initial)</b>	Bruton Natural Systems, Inc PO Box 1197 Fremont, NC 27830 Contact: Charlie Bruton Phone: (919)242-6555
<b>Invasive Treatment Contractor (Long-term invasive treatment)</b>	Carolina Silvics 1600 Olive Chapel Rd. Suite 232 Apex, NC 27502 Contact: Mary Margaret McKenny Phone: (252)482-8491
<b>Monitoring Performers</b>	
<b>MY00</b>	KCI Associates of North Carolina, PC 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 278-2514 Fax: (919) 783-9266

<b>Table 4. Project Information</b>			
<b>Mt. Pleasant Creek Restoration Project-Bowman Property, DMS Project #44</b>			
<b>Project Name</b>	Mt. Pleasant Creek Restoration Project		
<b>County</b>	Randolph County		
<b>Project Area (acres)</b>	9.61 acres		
<b>Project Coordinates (lat. and long.)</b>	35.7938° N, - 79.6363° W		
<b>Project Watershed Summary Information</b>			
<b>Physiographic Province</b>	Piedmont		
<b>River Basin</b>	Cape Fear		
<b>USGS Hydrologic Unit 8-digit</b>	03030003	<b>USGS Hydrologic Unit 14-digit</b>	03030003020010
<b>DWQ Sub-basin</b>	03-06-09		
<b>Project Drainage Area (acres)</b>	3,354 acres		
<b>Project Drainage Area Percentage of Impervious Area</b>	1%		
<b>CGIA Land Use Classification</b>	Piedmont Alluvial Forest 21% (3.4 ac), Dry-Mesic-Oak-Hickory Forest 42% (6.6 ac), Pasture/Disturbed Community 37% (5.8 ac)		
<b>Existing Reach Summary Information</b>			
<b>Parameters</b>	<b>Mt. Pleasant Creek</b>	<b>UT to Mt. Pleasant Creek</b>	
Length of reach (linear feet)	1,866	236	
Valley classification	3,354 acres	33 acres	
Drainage area (acres)	WS-III	WS-III	
NCDWQ Water Quality Classification	C4/1	B4/1	
Morphological Description (stream type)	Stage VI	N/A	
Evolutionary trend	Georgeville silt loam	Georgeville silt loam	
Mapped Soil Series	Well drained	Well drained	
Drainage class	Non-hydric	Non-hydric	
Soil Hydric status	0.7%	0-2%	
Slope	Zone AE	Zone AE	
FEMA classification	Piedmont Alluvial Forest	Piedmont Alluvial Forest	
Existing vegetation community	5%	5%	
Percent composition of exotic invasive vegetation			
<b>Regulatory Considerations</b>			
<b>Regulation</b>	<b>Applicable?</b>	<b>Resolved?</b>	<b>Supporting Documentation</b>
Waters of the United States – Section 404	Yes	Yes	NWP 27
Waters of the United States – Section 401	Yes	Yes	NWP 27
Endangered Species Act	No	N/A	N/A
Historic Preservation Act	No	N/A	N/A
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A
FEMA Floodplain Compliance	Yes	Yes	N/A
Essential Fisheries Habitat	No	N/A	N/A

# **APPENDIX B**

## Visual Assessment Data

# Mount Pleasant Creek (Bowman Site) Current Condition Plan View: As-Built 2017



0 75 150  
Feet



Source: Esri, DigitalGlobe, GeoEye, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, AEX, Getmapping, Aerogrid, IGN, IGP, swisstopo, and the GIS User Community

**Photo Reference Photos**



PP1 – MY-00 – 3/30/17



PP2 – MY-00 – 3/30/17



PP3 – MY-00 – 3/30/17



PP4 – MY-00 – 3/30/17



PP5 – MY-00 – 3/30/17



PP6 – MY-00 – 3/30/17



## Vegetation Monitoring Plot Photos



Permanent Vegetation Plot 1 – MY-00 – 3/30/17



Temporary Vegetation Plot 1 – MY-00 – 3/30/17



Temporary Vegetation Plot 2 – MY-00 – 3/30/17

## Fencing Photos



Fencing at stream crossing – MY-00 – 4/7/17



Fencing at stream crossing – MY-00 – 4/7/17

# **APPENDIX C**

## Vegetation Plot Data


<b>Table 5. Stem Count by Plot and Species</b>								
<b>Sandy Bridge Farm Restoration Site, DMS Project #96920</b>								
Species	Current Plot Data (MY00 2017)						Annual Means	
	Plot P1		Plot T1		Plot T2		MY00 (2017)	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Sycamore ( <i>Platanus occidentalis</i> )	7	7	6	6	6	6	19	19
Black Walnut ( <i>Juglans nigra</i> )						1		1
Blackgum ( <i>Nyssa sylvatica</i> )	1	1	2	2	4	4	7	7
Silky dogwood ( <i>Cornus amomum</i> )	2	2	5	5	6	6	13	13
Tulip Poplar ( <i>Liriodendron tulipifera</i> )	7	7	3	3	2	2	12	12
Water Oak ( <i>Quercus nigra</i> )	5	5	6	6	4	4	15	15
<b>Stem count</b>	22	22	22	22	22	23	66	67
<b>size (ares)</b>	1		1		1		3	
<b>size (ACRES)</b>	0.025		0.025		0.025		0.07	
<b>Species count</b>	5	5	5	5	5	6	5	6
<b>Stems per ACRE</b>	890	890	890	890	890	931	890	904
Color code:	Successful plot		Unsuccessful plot			Volunteers in plot		

<b>Table 6. Tree Planting</b>			
<b>Mt. Pleasant Creek Restoration Project-Bowman Property, DMS Project #44</b>			
Species	Quantity	Type	Nursury
<i>Cornus ammomum</i>	200	tubelings	Mellow Marsh Farm
<i>Liriodendron tulipifera</i>	200	bare roots	Superior Trees
<i>Nyssa sylvatica</i>	200	bare roots	Superior Trees
<i>Platanus occidentalis</i>	40	tubelings	Mellow Marsh Farm
<i>Quercus nigra</i>	200	bare roots	Superior Trees

# **APPENDIX D**

## **Stream Measurement and Geomorphology Data**

<b>Table 7. Cross-Section Morphology Data Tables</b>															
<b>Mt. Pleasant Creel Restoration Project-Bowman Property, DMS Project #44</b>															
<b>Dimension and Substrate</b>	<b>Cross-Section 2 (Pool) Station 12+12</b>							<b>Cross-Section 3 (Riffle) Station 15+25</b>							
	<b>Pre</b>	<b>Base</b>	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>	<b>Base</b>	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>	<b>MY+</b>	
Based on fixed baseline elevation															
Bankfull Width (ft)	30.5	32.1						46.7							
Floodprone Width (ft)	-	-						>100							
Bankfull Mean Depth (ft)	2.1	2.4						2.9							
Bankfull Max Depth (ft)	3	3.7						4.8							
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	64.5	75.5						136.5							
Bankfull Width/Depth Ratio	-	-						16.0							
Bankfull Entrenchment Ratio	-	-						2.0							
Bankfull Bank Height Ratio	-	-						1.0							
			<b>Cross-Section 4 (Riffle) Station 17+25</b>												
Based on fixed baseline elevation		<b>Base</b>	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>								
Bankfull Width (ft)	28	37.0													
Floodprone Width (ft)	>100	>100													
Bankfull Mean Depth (ft)	3	2.8													
Bankfull Max Depth (ft)	3.9	4.0													
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	83.5	103.6													
Bankfull Width/Depth Ratio	9.4	13.2													
Bankfull Entrenchment Ratio	1.1	3.4													
Bankfull Bank Height Ratio	1.0	1.0													



**XS- 2 12+12**

**SUMMARY DATA (BANKFULL, IN FEET)**

<b>A (BKF)</b>	<b>64.5</b>
<b>W (BKF)</b>	<b>30.5</b>
<b>Max d</b>	<b>3</b>
<b>Mean d</b>	<b>2.1</b>
<b>W/D</b>	<b>14.4</b>


<b>River Basin:</b>	Cape Fear
<b>Watershed:</b>	Sandy Creek
<b>XS ID</b>	XS2, Pool
<b>Drainage Area (sq mi):</b>	5.24
<b>Date:</b>	3/30/2017
<b>Field Crew:</b>	T. Seelinger, K. O'Briant



Station	Elevation
0.0	542.93
5.0	543.04
10.5	543.02
14.1	543.05
15.0	542.33
16.2	541.68
17.4	541.21
19.8	540.78
22.7	540.39
26.5	540.55
30.6	540.85
34.5	540.99
37.2	540.35
39.2	539.65
42.2	538.64
44.2	538.47
45.3	538.28
46.6	538.22
48.1	537.86
49.0	537.49

SUMMARY DATA	
<b>Bankfull Elevation:</b>	541.0
<b>Bankfull Cross-Sectional Area:</b>	75.5
<b>Bankfull Width:</b>	32.1
<b>Flood Prone Area Elevation:</b>	-
<b>Flood Prone Width:</b>	-
<b>Max Depth at Bankfull:</b>	3.7
<b>Mean Depth at Bankfull:</b>	2.4
<b>W / D Ratio:</b>	-
<b>Entrenchment Ratio:</b>	-
<b>Bank Height Ratio:</b>	-

Station	Elevation	Station	Elevation
50.7	537.40	66.6	540.98
52.5	537.38	68.3	541.29
53.8	537.24	71.5	541.48
55.2	537.45	74.7	541.81
56.4	537.60	79.2	542.44
57.7	537.88	83.9	542.71
58.9	538.10	86.8	543.00
59.7	538.26	91.1	543.26
60.7	538.56	97.7	542.84
61.7	538.78	103.7	542.74
62.4	539.08	111.7	542.70
63.0	539.24	117.7	542.27
64.1	539.21	124.9	542.20
64.9	539.79	130.0	542.53
65.2	540.17	134.0	542.50
66.0	540.32	134.1	542.99




<b>River Basin:</b>	Cape Fear
<b>Watershed:</b>	Sandy Creek
<b>XS ID</b>	XS3, Riffle
<b>Drainage Area (sq mi):</b>	5.24
<b>Date:</b>	3/30/2017
<b>Field Crew:</b>	T. Seelinger, K. O'Briant

Station	Elevation
0.0	543.82
0.1	543.63
1.8	543.63
7.5	543.49
12.5	543.23
17.3	542.98
20.5	543.02
24.1	542.53
26.1	541.71
28.7	540.92
31.3	540.34
33.6	539.72
34.0	539.27
35.3	538.80
35.5	538.29
36.7	538.02
37.3	537.86
37.4	537.72
39.3	537.48
40.6	537.18
41.4	536.97
43.0	536.86
45.3	536.91
47.6	536.82
50.2	536.86
53.3	536.95
54.6	537.06
55.7	537.11
57.1	537.27
58.3	537.56
59.3	538.04
60.0	538.12
60.2	538.54
61.0	539.00
61.2	539.40
62.3	539.83

Station	Elevation
63.9	540.04
66.2	540.26
68.2	540.80
70.5	541.20
73.1	541.63
75.0	541.75
77.7	541.56
83.5	541.57
87.3	541.53
93.5	541.56
95.2	541.57
95.4	542.01


SUMMARY DATA	
<b>Bankfull Elevation:</b>	541.6
<b>Bankfull Cross-Sectional Area:</b>	136.5
<b>Bankfull Width:</b>	46.7
<b>Flood Prone Area Elevation:</b>	546.4
<b>Flood Prone Width:</b>	>100
<b>Max Depth at Bankfull:</b>	4.8
<b>Mean Depth at Bankfull:</b>	2.9
<b>W / D Ratio:</b>	16.0
<b>Entrenchment Ratio:</b>	2.0
<b>Bank Height Ratio:</b>	1.0





### Mount Pleasant Creek (Bowman) #44

XS-4 17+25



### XS- 4 17+25

#### SUMMARY DATA (BANKFULL, IN FEET)

A (BKF)	83.5
W (BKF)	28.0
Max d	3.9
Mean d	3.0
W/D	9.4


<b>River Basin:</b>	Cape Fear
<b>Watershed:</b>	Sandy Creek
<b>XS ID</b>	XS4, Riffle
<b>Drainage Area (sq mi):</b>	5.24
<b>Date:</b>	3/30/2017
<b>Field Crew:</b>	T. Seelinger, K. O'Briant



Station	Elevation
0.0	543.99
0.1	543.40
2.5	543.04
5.5	542.65
8.0	542.49
9.3	542.78
10.9	543.26
12.6	543.37
13.8	543.04
14.7	541.18
16.7	540.20
18.1	539.54
19.2	539.00


SUMMARY DATA	
<b>Bankfull Elevation:</b>	540.0
<b>Bankfull Cross-Sectional Area:</b>	103.6
<b>Bankfull Width:</b>	37.0
<b>Flood Prone Area Elevation:</b>	544.1
<b>Flood Prone Width:</b>	>100
<b>Max Depth at Bankfull:</b>	4.0
<b>Mean Depth at Bankfull:</b>	2.8
<b>W / D Ratio:</b>	13.2
<b>Entrenchment Ratio:</b>	3.4
<b>Bank Height Ratio:</b>	1.0

Station	Elevation	Station	Elevation
21.7	537.78	48.2	538.18
22.6	537.39	49.4	538.67
22.9	538.09	49.4	538.67
24.3	537.15	50.5	538.98
24.6	536.47	51.0	539.43
24.8	536.30	52.2	539.73
25.7	536.12	54.0	540.04
26.4	536.46	55.3	540.19
26.6	536.95	57.5	540.17
27.3	536.36	59.8	540.36
27.7	536.05	62.7	540.44
29.2	536.02	66.2	540.58
30.5	536.01	70.7	540.72
32.3	536.26	75.5	540.69
34.6	536.24	80.0	540.98
37.1	536.19	85.8	540.64
39.5	536.19	89.7	540.59
41.8	536.21	95.9	540.45
43.3	536.18	102.7	540.75
44.4	536.42	110.6	540.96
44.5	536.44	118.6	541.09
45.1	536.57	124.6	541.42
45.7	536.89	128.8	541.38
46.9	537.69	128.9	542.18




# **APPENDIX E**

## As-built Plan Sheets



VICINITY MAP  
(NOT TO SCALE)




CONTROL POINT  
N 744520.75  
E 1811197.86  
EL. 541.10'

CONTROL POINT  
N 744509.68  
E 1811397.59  
EL. 541.53'

CONSERVATION EASEMENT

LIMITS OF DISTURBANCE



NOTE: STONE WAS EXTENDED  
AT THE ENDS OF THE FORD  
CROSSING (BOTH SIDES)


REVISED 3/09/17: CHANGE NOTE TO SHOW UP AS RED ON FINAL MAP.

**CERTIFICATE OF ACCURACY OF MAPPING**

I, BUD E. BAUGHMAN, CERTIFY THAT THIS PLAN WAS DRAWN UNDER MY SUPERVISION FROM AN ACTUAL SURVEY MADE UNDER MY SUPERVISION (DEED DESCRIPTION RECORDED IN DEED BOOK 2012, PAGE 127); THAT THE BOUNDARIES NOT SURVEYED ARE SHOWN AS BROKEN LINES PLOTTED FROM INFORMATION FOUND IN DEEDS AS LISTED THAT THE RATIO OF PRECISION AS CALCULATED IS 1:10,000+ AND THAT THIS MAP MEETS THE REQUIREMENTS OF THE STANDARDS OF PRACTICE FOR LAND SURVEYING IN NORTH CAROLINA (2) NCAC 56-1600.

WITNESS MY HAND AND OFFICIAL SEAL THIS 9TH DAY OF MARCH 2017.

L-3993  
LICENSE NO. *Bud E. Baughman* PROFESSIONAL LAND SURVEYOR



**MLA GROUP**  
CIVIL ENGINEERS • SURVEYORS • LANDSCAPE ARCHITECTS  
120 Club Oaks Ct, Suite 100  
Winston-Salem, NC 27104  
336.765.1923  
WWW.MILLERLA.COM  
TURNING LAND INTO LANDMARKS  
NC CORPORATE LICENSE #C-3099

- NOTES:**
- THIS IS NOT A BOUNDARY SURVEY. THE PURPOSE OF THIS MAP IS TO SHOW TOPOGRAPHY AND AS-BUILT STRUCTURES FOR A STREAM RESTORATION PROJECT. ANY BOUNDARY AND EASEMENT LINES SHOWN HEREON HAVE BEEN TAKEN FROM REFERENCE #1 BELOW.
  - DISTANCES SHOWN ARE HORIZONTAL GROUND DISTANCES UNLESS NOTED OTHERWISE. DISTANCES, COORDINATES AND ELEVATIONS LISTED ARE IN U.S. SURVEY FEET UNLESS NOTED OTHERWISE.
  - REFERENCE #1 INDICATES THAT THIS PROJECT IS ON NORTH CAROLINA GRID (NAD83) AND VERTICAL DATUM NAVD83. CONTROL INFORMATION HAS BEEN PROVIDED BY THE PROJECT ENGINEER. SURVEYOR MAKES NO CERTIFICATION AS TO THE ACCURACY OR PRECISION OF HORIZONTAL OR VERTICAL LOCATIONS OF CONTROL POINTS USED FOR THIS SURVEY.
  - SURVEY FIELD WORK COMPLETED ON FEBRUARY 21, 2017.
  - THIS SURVEY IS SUBJECT TO ANY AND ALL FACTS THAT MAY BE DISCLOSED BY A FULL TITLE SEARCH WHICH HAS NOT BEEN FURNISHED TO SURVEYOR AS OF THIS DATE.
  - CHANGES FROM CONSTRUCTION PLANS ARE SHOWN IN RED.
- REFERENCES:**
- DESIGN/CONSTRUCTION PLANS PREPARED BY KGI ASSOCIATES OF NC FOR MT. PLEASANT CREEK PROJECT (BOYMAN PROPERTY), DMS #44, DATED 4/24/2016, SIGNED/SEALED BY GARY MICHAEL MRYNICA.
  - PLAN ENTITLED 'BOUNDARY SURVEY AND CONSERVATION EASEMENT DEDICATION MAP OF THE MARTHA LEE BOYMAN PROPERTY' RECORDED SEPTEMBER 25, 2014 IN PLAT BOOK 141, PAGE 84, RANDOLPH COUNTY REGISTRY.

**CURRENT OWNER:**  
MICKEY C. BOYMAN  
5213 WHITE CHAPEL ROAD  
STALEY, NC 27555  
TOWNSHIP: COLUMBIA  
COUNTY: RANDOLPH  
STATE: NC  
Date: MARCH 1, 2017  
SURVEYED BY: BB  
MAPPED BY: BB  
PROJECT #: LS-17002

**AS-BUILT  
TOPOGRAPHIC SURVEY  
MT. PLEASANT CREEK  
RESTORATION  
PROJECT  
DMS #44  
RANDOLPH COUNTY  
NORTH CAROLINA**

# **APPENDIX F**

## **Additional Information**

October 25, 2016

To Whom It May Concern,

I attest that the cattle on my property had unrestricted access to the conservation easement recorded at Deed Book 2408/Page 1076 up until fencing was installed on or around 2009. This easement covers the area of Mount Pleasant Creek, in a project for the State of North Carolina and the Department of Transportation called "*Bowman Site/Mount Pleasant Creek Project #44.*"

Thank you,

A handwritten signature in black ink, appearing to read "Mickey C. Bowman". The signature is written in a cursive style with a large, sweeping initial "M" and a long, horizontal tail.

Mickey C. Bowman  
5173 Whites Chapel Road  
Staley, NC 27355