

Brown Creek Tributaries Restoration Project Final Year 2 Monitoring Report

Anson County, North Carolina

DMS Project ID No. 95351, DEQ Contract No. 004641

USACE Action ID: SAW-2012-01108, DWR Project #14-0345

Yadkin River Basin: 03040104-061030



Project Info:

Monitoring Year: 2 of 7
Year of Data Collection: 2016
Year of Completed Construction: 2015
Submission Date: January 2017

Submitted To:

NC DEQ – Division of Mitigation Services
1625 Mail Service Center
Raleigh, NC 27699

Brown Creek Tributaries Restoration Project Final Year 2 Monitoring Report

Anson County, North Carolina

DMS Project ID No. 95351, DEQ Contract No. 004641

USACE Action ID: SAW-2012-01108, DWR Project #14-0345

Yadkin River Basin: 03040104-061030

Report Prepared and Submitted by Michael Baker Engineering, Inc.

NC Professional Engineering License # F-1084



TABLE OF CONTENTS

1.0 EXECUTIVE SUMMARY	1
2.0 METHODOLOGY	3
2.1 <i>Stream Assessment</i>	3
2.1.1 Morphologic Parameters and Channel Stability	4
2.1.2 Hydrology	4
2.1.3 Photographic Documentation	5
2.2 <i>Vegetation Assessment</i>	5
2.2.1 Vegetation Concerns	5
3.0 REFERENCES	6

APPENDICES

Appendix A	<i>Project Vicinity Map and Background Tables</i>
Figure 1	Vicinity Map and Directions
Table 1	Project Components and Mitigation Credits
Table 2	Project Activity and Reporting History
Table 3	Project Contacts Table
Table 4	Project Attribute Table
Appendix B	<i>Visual Assessment Data</i>
Figure 2	Current Condition Plan View (CCPV)
Table 5a	Visual Stream Morphology Stability Assessment
Table 5b	Stream Problem Areas (SPAs)
Table 6a	Vegetation Condition Assessment
Table 6b	Vegetation Problem Areas (VPAs)
	Stream Station Photos
	Stream Flow Camera Photos
	Vegetation Plots Photos
	Monitoring Gauge Photos
	Stream and Vegetation Problem Area Photos
	Stream Maintenance and Repair Photos
Appendix C	<i>Vegetation Plot Data</i>
Table 7	Vegetation Plot Criteria Attainment
Table 8	CVS Vegetation Metadata
Table 9a	CVS Count of Planted Stems by Plot and Species
Table 9b	Stem Count for Each Species Arranged by Plot
Table 9c	Yearly Density by Plot
Table 9d	Vegetation Summary and Totals

Appendix D *Stream Assessment Data*

Figure 3 Cross-Sections with Annual Overlays

Figure 4 Pebble Count Data

Table 10 Baseline Stream Data Summary

Table 11 Cross-section Morphology Data

Appendix E *Hydrologic Data*

Figure 5 Flow Gauge Graphs

Figure 6 Observed Rainfall versus Historic Average

Table 12 Flow Gauge Success (2016)

Table 13 Crest Gauge Success (2016)

1.0 EXECUTIVE SUMMARY

Michael Baker Engineering, Inc. (Baker) restored 8,213 linear feet (LF) of perennial stream, enhanced 2,481 LF of stream, and preserved 518 LF of stream along Hurricane Creek (HC) and unnamed tributaries (UT4) to Brown Creek, a 303(d) listed stream that flows through the Pee Dee National Wildlife Refuge. Baker also planted approximately 33 acres (AC) of native riparian vegetation along the restored and enhanced reaches (Reaches HC-R1, HC-R2, and HC-R3 on the Hurricane Creek portion of the project, and UT4-R1a, UT4-R1b, UT4-R2, UT4-R3, UT4-R4a, UT4-R4b, UT4-R5a, and UT4-R5b on the unnamed tributary (UT4) portion of the project). A recorded conservation easement consisting of 43.3 acres protects and preserves all stream reaches, existing wetland areas, and riparian buffers in perpetuity. The Brown Creek Tributaries Restoration Project (Site) is located in Anson County, approximately four miles southeast of the Town of Ansonville (Figure 1). The Site is located in the NC Division of Water Resources (NCDWR) subbasin 03-07-10 and the NC Division of Mitigation Services (DMS) Targeted Local Watershed (TLW) 03040104-061030 of the Yadkin River Basin. The project involved the restoration and enhancement of a rural piedmont stream system (Schafale and Weakley 1990), which had been impaired due to past agricultural conversion and cattle grazing.

Based on the DMS 2009 Lower Yadkin-Pee Dee River Basin Restoration Priority (RBRP) Plan, the Brown Creek Tributaries Restoration Project area is located in an existing targeted local watershed (TLW) within the Yadkin River Basin, although it is not located in a Local Watershed Planning (LWP) area. The TLW selection criteria for the Yadkin Basin specifically targets projects that will address water resource impacts from nonpoint source (NPS) pollution. The restoration strategy for the Yadkin River Basin as a whole targets projects which focus on restoring stream functions by maintaining and enhancing water quality, restoring hydrology, and improving fish and wildlife habitat.

The primary goals of the project were to improve ecologic functions to the impaired areas as described in the DMS 2009 Lower Yadkin-Pee Dee RBRP as identified below:

- Create geomorphically stable conditions along the unnamed tributaries across the site,
- Implement agricultural BMPs to reduce NPS inputs to receiving waters,
- Protect and improve water resources by reducing stream bank erosion, and nutrient and sediment inputs,
- Restore stream and floodplain interaction by connecting historic flow paths and promoting natural flood processes, and
- Restore and protect riparian buffer functions and corridor habitat in perpetuity by establishing a permanent conservation easement.

To accomplish these goals, the following objectives were identified:

- Restore existing incised, eroding, and channelized streams by providing them access to their relic floodplains,
- Prevent cattle from accessing the conservation easement boundary by installing permanent fencing and thus reduce excessive stream bank erosion and undesired nutrient inputs,
- Increase aquatic habitat value by providing more bedform diversity, creating natural scour pools and reducing sediment from accelerated stream bank erosion,

- Plant native species riparian buffer vegetation along stream bank and floodplain areas, protected by a permanent conservation easement, to increase stormwater runoff filtering capacity, improve stream bank stability and riparian habitat connectivity, and shade the stream to decrease water temperature,
- Improve aquatic and terrestrial habitat through improved substrate and in-stream cover, addition of woody debris, and reduction of water temperature, and
- Control invasive species vegetation within the project area and, if necessary, continue treatments during the monitoring period.

The Year 2 monitoring survey data of the fifteen cross-sections indicates that those stream sections are stable and are within the lateral/vertical stability and in-stream structure performance categories. Most reaches are geomorphically stable and performing as designed, as confirmed by the visual stability assessment. However, there are two areas of concern noted on reaches UT4-R2 and UT4-R4b. Reach UT4-R2 has erosion occurring along the outer bank of a bend in a pool section, while UT4-R4b has bank erosion occurring at a bend just upstream of a riffle section. These areas did not appear to get live-stake vegetation established in time to stabilize the banks and protect them from erosion during large storm events. Each area will be addressed by Riverworks personnel in 2017, through re-grading and matting, and/or the planting of additional live-stakes to stabilize the banks.

Additionally, in the summer of 2016, Riverworks personnel repaired several areas of concern noted in the Monitoring Year 1 report. This included the repair of a rock crossing on UT4-R4b, the construction of a boulder revetment to replace a failed J-hook on UT4-R3, the regrading and stabilization of three riffles in UT4-R2, the repair of a rock crossing on UT4-R2, and the regrading and stabilization of two areas of bank erosion/scour on UT4-R2. Additionally, site inspections conducted during the summer of 2016 revealed a few other relatively minor areas in need of maintenance. Minor erosion and shallow rills were discovered along the slopes and banks in several locations on UT4-R3 and UT4-R5a. Riverworks personnel regraded these areas, cutting their slopes back and seeding and matting them to ensure stabilization. The location of the areas of concern, as well as the repair and maintenance areas can be found in the Current Conditions Plan View (Figure 2) found in Appendix B. Photographs of the areas of concern can be found in the Stream and Veg Problem Area Photographs log, while the completed repair work is shown in the Stream Maintenance and Repair Photographs log, both of which are located in Appendix B.

During Year 2 monitoring, the overall average planted acreage performance categories for all reaches were functioning at around 99%, with no bare areas to report. There was one observed low stem density area however, a 0.22 acre area located around Vegetation Plot #7 on the right bank of upper UT4-R4b, just downstream from the rock crossing. This area constitutes 0.7% of the total planted acreage for the site. Vegetation Plot #7 did not pass its success criteria for Monitoring Year 2 as a result. The area is stable and vegetated with herbaceous growth however, and will be planted with supplemental bareroot stems in 2017. The average density of total planted stems for the entire Site, based on data collected from the sixteen monitoring plots during Year 2 monitoring, is 592 stems per acre. Thus the Year 2 data demonstrate that the Site as a whole is on track for meeting the minimum success interim criteria of 320 trees per acre by the end of Year 3.

Invasive species areas of concern were observed and documented as well. In Year 2 monitoring, two areas along HC-R3 previously noted to contain sparse numbers of young resprouts of the invasive species Chinese privet (*Ligustrum sinsense*) were found to be slowly growing and spreading. The areas now total approximately 0.15 acres and are located within the non-planted buffer along the right bank of HC-R3 that was already forested. These areas will be treated in 2017. No other areas were found to contain invasive species.

In-stream flow for the restored channels of UT4 were recorded in 2016 by the use of two flow gauges (pressure transducers) located along reaches UT4-R1b and UT4-R4b. The flow gauges documented seasonal flow for

Year 2 through these reaches of 106 and 77 consecutive days, respectively. Additionally, a third flow gauge was installed on Hurricane Creek in reach HC-R1 in July of 2016. Although it did not meet the success criteria this year with only 12 days of consecutive flow, it has not yet recorded data over the winter when seasonal flow primarily occurs on this project. It is also noted that all of the flow gauges demonstrated similar flow events relative to recorded rainfall events on site as demonstrated in the gauge graphs in Appendix E.

Two bankfull crest gauges are located along UT4-R2 and HC-R2. During Year 2 monitoring, both crest gauges documented at least one post-construction bankfull event.

Summary information/data related to the Site and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report Appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report and in the Mitigation Plan available on the North Carolina Division of Mitigation Services (NCDMS) website. Any raw data supporting the tables and figures in the Appendices are available from NCDMS upon request.

This report documents the successful completion of Year 2 monitoring activities for the post-construction monitoring period.

2.0 METHODOLOGY

The seven-year monitoring plan for the Site includes criteria to evaluate the success of the stream and vegetation components of the project. The methodology and report template used to evaluate these components adheres to the DMS monitoring report template guidance document Version 1.3 (dated January 15, 2010), which will continue to serve as the template for subsequent monitoring years. The vegetation monitoring quadrants follow CVS-DMS monitoring levels 1 and 2 in accordance with CVS-DMS Protocol for Recording Vegetation, Version 4.1 (2007).

Stream survey data was collected to a minimum of Class C Vertical and Class A Horizontal Accuracy using a Leica TS06 Total Station and was georeferenced to the NAD83 State Plane Coordinate System, FIPS3200 in US Survey Feet, which was derived from the As-built Survey. This survey system collects point data with an accuracy of less than one tenth of a foot.

The specific locations of monitoring features, such as vegetation plots, permanent cross-sections, flow gauges, and crest gauges are shown on the CCPV sheets found in Appendix B.

The Year 2 vegetation data and cross-section survey data were both collected in November 2016. Visual site assessment data contained in Appendix B were collected in October and November of 2016, unless noted otherwise.

2.1 Stream Assessment

The project involved the restoration and enhancement of a rural piedmont stream system (Schafale and Weakley 1990), which had been impaired due to past agricultural conversion and cattle grazing. Restoration practices involved raising the existing streambed and reconnecting the stream to the relic floodplain to restore natural flow regimes to the system. The existing channels abandoned within the restoration areas were partially to completely filled to decrease surface and subsurface drainage and to raise the local water table. Permanent cattle exclusion fencing was provided around all proposed reaches and riparian buffers in which cattle previously had access.

2.1.1 Morphologic Parameters and Channel Stability

Cross-sections were classified using the Rosgen Stream Classification System (Rosgen 1994) and all monitored cross-sections fall within the quantitative parameters defined for channels of their design stream type. Cross-sections were also compared to all previous cross-section survey data to evaluate changes between construction and the current condition. Morphological survey data is presented in Appendix D.

The Year 2 monitoring survey data of the fifteen cross-sections indicates that those stream sections are stable and are within the lateral/vertical stability and in-stream structure performance categories. Most reaches are geomorphically stable and performing as designed, as confirmed by the visual stability assessment. However, there are two areas of concern noted on reaches UT4-R2 and UT4-R4b. Reach UT4-R2 has erosion occurring along the outer bank of a bend in a pool section, while UT4-R4b has bank erosion occurring at a bend just upstream of a riffle section. These areas did not appear to get live-stake vegetation established in time to stabilize the banks and protect them from erosion during larger storm events. Each area will be addressed by Riverworks personnel in 2017, through re-grading and matting, and/or the planting of additional live-stakes to stabilize the banks.

Additionally, in the summer of 2016, Riverworks personnel repaired several areas of concern noted in the Monitoring Year 1 report. This included the repair of a rock crossing on UT4-R4b, the construction of a boulder revetment to replace a failed J-hook on UT4-R3, the regrading and stabilization of three riffles in UT4-R2, the repair of a rock crossing on UT4-R2, and the regrading and stabilization of two areas of bank erosion/scour on UT4-R2. Additionally, site inspections conducted during the summer of 2016 revealed a few other relatively minor areas in need of maintenance. Minor erosion and shallow rills were discovered along the slopes and banks in several locations on UT4-R3 and UT4-R5a. Riverworks personnel regraded these areas, cutting their slopes back and seeding and matting them to ensure stabilization. The location of the areas of concern, as well as the repair and maintenance areas can be found in the Current Conditions Plan View (Figure 2) found in Appendix B. Photographs of the areas of concern can be found in the Stream and Veg Problem Area Photographs log, while the completed repair work is shown in the Stream Maintenance and Repair Photographs log, both of which are located in Appendix B.

A longitudinal profile was surveyed for the entire length of each channel after construction to document the as-built baseline conditions for Monitoring Year 0 only. Annual longitudinal profiles will not be conducted during subsequent monitoring years unless channel instability has been documented or redmedial actions/repairs are required by the US Army Corps of Engineers (USACE) or DMS.

2.1.2 Hydrology

Total observed rainfall at the Anson County airport (KAFP) weather station located near Wadesboro, NC for the period of January 2016 through December 2016 was just 22.65 inches. The WETS table for Anson County was used to calculate the 30-year average, and was found to be 47.77 inches. Given that all other evidence suggested that 2016 was not a period of such severe drought for this area, other weather stations were reviewed to confirm this rain total. The Sandhills Research Station (JACK) located in Anson County about 15 miles northeast of the project recorded 49.35 total inches of rainfall for 2016, which appears a more realistic value. Thus, according to the JACK weather station, for the period January 2016 through December 2016 the total rainfall during the Year 2 monitoring was 1.58 inches above the historic approximated average. Both stations' rainfall data are presented in Figure 6 found in Appendix E.

The occurrence of bankfull events within the monitoring period are documented by the use of two crest gauges, as well as photographs. One crest gauge is installed at bankfull elevation along on HC-R2 and

a second crest gauge is installed along UT4-R2. Each gauge recorded at least one bankfull event during Year 2 monitoring. Crest gauge readings are presented in Appendix E.

To document seasonal flow in restored intermittent channels, two automated flow gauges (pressure transducers) are installed in the UT4 site. The flow gauges are installed along UT4-R1b and UT4-R4b and programmed to collect data every 6 hours. Success criteria are considered to have been met if 30 consecutive days of flow were observed at any point during the monitoring year. Year 2 monitoring results indicate that both UT4 flow gauges met the minimum consecutive days of surface flow required for success with 106 and 77 days, respectively. Additionally, a third flow gauge was installed at Hurricane Creek in Reach R1 in July of 2016 as shown in Figure 2. While it did not meet the success criteria this year with only 12 consecutive days of flow, it has not yet recorded over the winter when seasonal flow primarily occurs on this project. The recorded flow data and observed rainfall graphs for each gauge, along with the flow gauge success summary are located in Appendix E.

2.1.3 Photographic Documentation

Reference photograph transects were taken at each permanent cross-section during the survey work in November 2016. The survey tape was centered in the photographs of the bank. The water line was located in the lower edge of the frame, and as much of the bank as possible is included in each photograph.

Representative photographs for Monitoring Year 2 were taken along all reaches for both the Hurricane Creek and UT4 project sites during a November 2016 site visit.

Stream flow cameras located on UT4-R4b and HC-R2 provided further documentation of seasonal flow. However, the camera on HC-R2 continued to experience technical difficulties, preventing the collection of useful photographs, and was removed in July of 2016 when the additional stream flow gauge was installed upstream in HC-R1.

The photographs of stream reaches, flow cameras, vegetation plots, monitoring gauges (both crest and flow gauges), and stream and vegetation problem areas are all located in Appendix B.

2.2 Vegetation Assessment

In order to determine if the criteria are achieved, vegetation-monitoring quadrants were installed and are monitored across the restoration site in accordance with the CVS-DMS Protocol for Recording Vegetation, Version 4.1 (2007) and the CVS-DMS data entry tool v 2.3.1 (2012). The vegetation monitoring plots were established randomly throughout the planted riparian buffer areas of UT4 and Hurricane Creek as per Monitoring Levels 1 and 2. The size of each individual quadrants are 100 square meters for woody tree species.

Based on the Year 2 vegetation plot monitoring data collected during November 2016, the average planted stem density is 592 stems per acre. Thus, the vegetation data demonstrate that the project as a whole is on track for meeting the minimum success criteria of 320 trees per acre by the end of Year 3. However, Vegetation Plot #7 failed this year with only 202 stems. See below for further discussion.

Year 2 vegetation assessment information is provided in Appendices B and C.

2.2.1 Vegetation Concerns

Invasive species areas of concern were observed and documented on site. Following Year 2 monitoring, two small areas along HC-R3 were found to contain the invasive species Chinese privet (*Ligustrum sinsense*). The areas total approximately 0.15 acres (about 0.3% of the total easement area of the project) and are located within the non-planted buffer along the right bank of HC-R3 that was already forested. The area is only sparsely populated with young re-sprouts, but they have continued

to grow and slightly spread as compared to the assessment done for the Year 1 monitoring, so Riverworks personnel will treat this area in 2017. This location will continue to be closely observed throughout the remaining monitoring years to document any further re-sprouts.

The second area of vegetative concern is the area around Vegetation Plot #7 located just downstream of the rock crossing on Reach UT4-R4b. This 0.22 acre area, while stable and vegetated with ample herbaceous growth, has a noticeably thin planted stem density. It has been noted that during storm events, the overbank flow coming from Reach UT4-R4a over the rock crossing predominantly flows into the right floodplain. After Hurricane Joaquin hit in October of 2015 (4 months after construction), some minor floodplain scouring was noticed in this area immediately downstream of the crossing, with particular impact to the still-young bareroot planted stems. Most were pushed over and/or buried in debris, some had scour around their roots, and a few had been washed away. Yet most seemed to recover the following spring and was anticipated that they would be fine. The success of Veg Plot #7 in Monitoring Year 1 seemed to suggest that to be true. It now appears that these stems were too damaged to survive long-term after all, as Veg Plot #7 did not meet its success criteria with only 202 stems surviving in Monitoring Year 2. As such, Riverworks will plant this area with supplemental bareroot stems of the same species mix as originally planted. Given that this area is now vegetated and stable, it is expected to hold up to subsequent flow from heavy storm events.

No other areas of concern regarding the existing vegetation were observed along the Hurricane Creek or UT4 sites. Year 2 vegetation assessment information is provided in Appendix C.

3.0 REFERENCES

- Carolina Vegetation Survey (CVS) and NC Division of Mitigation Services (NCDMS). 2012. CVS-NCDMS Data Entry Tool v. 2.3.1. University of North Carolina, Raleigh, NC.
- Lee, M., Peet R., Roberts, S., Wentworth, T. 2007. CVS-DMS Protocol for Recording Vegetation, Version 4.1.
- North Carolina Division of Mitigation Services. 2011. Monitoring Requirements and Performance Standards for Stream and/or Wetland Mitigation. November 7, 2011.
- North Carolina Division of Mitigation Services (DMS). 2010. Procedural Guidance and Content Requirements for DMS Annual Monitoring Reports. Version 1.3 (1/15/2010)
- Rosgen, D. L. 1994. A Classification of Natural Rivers. *Catena* 22:169-199.
- Schafale, M. P., and A. S. Weakley. 1990. Classification of the natural communities of North Carolina, Third Approximation. North Carolina Natural Heritage Program. Division of Parks and Recreation, NC DEQ. Raleigh, NC.
- United States Army Corps of Engineers. 1997. Corps of Engineers Wetlands Research Program. Technical Note VN-rs-4.1. Environmental Laboratory. U.S. Army Engineer Waterways Experiment Station. Vicksburg, MS.



United States Army Corps of Engineers. 2005. "Technical Standard for Water-Table Monitoring of Potential Wetland Sites," WRAP Technical Notes Collection (ERDC TN-WRAP-05-2), U.S. Army Engineer Research and Development Center. Vicksburg, MS.

United States Army Corps of Engineers. 2003. "Stream Mitigation Guidelines, April 2003". Wilmington District, NC.

Appendix A

Project Vicinity Map and Background Tables

The subject project site is an environmental restoration site of the NCDEQ Ecosystem Division of Mitigation Services (DMS) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with DMS.



Anson County




Figure 1
 Project Vicinity Map
 Brown Creek Tributaries

NCDEQ -
 Division of Mitigation Services

Michael Baker
 INTERNATIONAL




Table 1. Project Components and Mitigation Credits									
Brown Creek Tributaries Restoration Project: DMS Project No ID. 95351									
Mitigation Credits									
	Stream		Riparian Wetland		Non-riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorus Nutrient Offset
Type	R	RE							
Totals	9,753.9	103.6							
Project Components									
Project Component or Reach ID	Stationing/ Location ¹		Existing Footage/ Acreage (LF)	Approach	Restoration/ Restoration Equivalent (SMU)	Restoration Footage or Acreage (LF)	Mitigation Ratio		
HC-R1	10+00 - 30+43		1,896	Restoration	2,043	2,043	1:1		
HC-R2	30+43 - 30+52 & 30+82 - 44+67		1,288	Restoration	1,394	1,394	1:1		
HC-R3	10+36 - 16+00		579	Enhancement Level II	225.6	564	2.5:1		
UT4-R1a	10+00 - 15+18		518	Preservation	103.6	518	5:1		
UT4-R1b	11+07 - 19+64		906	Restoration	858	858	1:1		
UT4-R2	19+64 - 21+11 & 21+42 - 38+23		1,673	Restoration	1,828	1,828	1:1		
UT4-R3	28+92 - 31+42		244	Restoration	250	250	1:1		
UT4-R4a	10+00 - 13+96		395	Restoration	396	396	1:1		
UT4-R4b	14+28 - 25+23 & 25+43 - 28+92		1,392	Restoration	1,444	1,444	1:1		
UT4-R5a	09+44 - 13+35		386	Enhancement Level I	260.7	391	1.5:1		
UT4-R5b	14+40 - 30+22		1,535	Enhancement Level I	1,054.7	1,582	1.5:1		
Component Summation									
Restoration Level	Stream (LF)		Riparian Wetland (AC)		Non-riparian Wetland (AC)	Buffer (SF)	Upland (AC)		
			Riverine	Non-Riverine					
Restoration	8,213								
Enhancement I	1,973								
Enhancement II	564								
Preservation	518								
BMP Elements									
Element	Location	Purpose/Function		Notes					
BMP Elements: BR= Bioretention Cell; SF= Sand Filter; SW= Stormwater Wetland; WDP= Wet Detention Pond; DDP= Dry Detention Pond; FS= Filter Strip; S= Grassed Swale; LS= Level Spreader; NI=Natural Infiltration Area									

¹ All powerline easements and cattle/vehicular crossings were excluded from the conservation easement boundary and so no credit reductions are associated with those features.

Table 2. Project Activity and Reporting History			
Brown Creek Tributaries Restoration Project: DMS Project No ID. 95351			
Activity or Report	Scheduled Completion	Data Collection Complete	Actual Completion or Delivery
Mitigation Plan Prepared	N/A	N/A	Jan-14
Mitigation Plan Amended	N/A	N/A	Mar-14
Mitigation Plan Approved	Nov-13	N/A	Jun-14
Final Design – (at least 90% complete)	N/A	N/A	Jun-14
Construction Begins	Sep-13	N/A	Nov-14
Temporary S&E mix applied to entire project area	Jul-14	N/A	May-15
Permanent seed mix applied to entire project area	Jul-14	N/A	May-15
Planting of live stakes	Jul-14	N/A	May-15 ¹
Planting of bare root trees	Jul-14	N/A	May-15 ¹
End of Construction	Jul-14	N/A	May-15
Survey of As-built conditions (Year 0 Monitoring-baseline)	Jul-14	Jul-15	Jul-15
Baseline Monitoring Report	Feb-15	Jul-15	Nov-16 ²
Year 1 Monitoring	Dec-15	Feb-16 ³	Jan-17
Year 2 Monitoring	Dec-16	Nov-16	Jan-17
Year 3 Monitoring	Dec-17	N/A	N/A
Year 4 Monitoring	Dec-18	N/A	N/A
Year 5 Monitoring	Dec-19	N/A	N/A
Year 6 Monitoring	Dec-20	N/A	N/A
Year 7 Monitoring	Dec-21	N/A	N/A

¹ All of HC and Reaches R1, R2, and R5 for UT4 were planted in March, while Reaches R3 and R4 were planted in mid-May for UT4.

² As-built / Baseline Report submission was delayed due to conservation easement adjustment issues.

³ Veg plot monitoring was conducted in Nov 2015, while survey data was collected in Feb 2016 to ensure 180 days between the As-Built and MY1 surveys.

Table 3. Project Contacts	
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351	
Designer	
Michael Baker Engineering, Inc.	797 Haywood Rd, Suite 201 Asheville, NC 28806 <u>Contact:</u> Jake Byers, Tel. 828-412-6101
Construction Contractor	
River Works, Inc.	6105 Chapel Hill Road Raleigh, NC 27607 <u>Contact:</u> Phillip Todd, Tel. 919-582-3575
Planting Contractor	
River Works, Inc.	6105 Chapel Hill Road Raleigh, NC 27607 <u>Contact:</u> Phillip Todd, Tel. 919-582-3575
Seeding Contractor	
River Works, Inc.	6105 Chapel Hill Road Raleigh, NC 27607 <u>Contact:</u> Phillip Todd, Tel. 919-582-3575
Seed Mix Sources	Green Resources, Tel. 336-855-6363
Nursery Stock Suppliers	Mellow Marsh Farm, 919-742-1200 ArborGen, 843-528-3204
Monitoring Performers	
Michael Baker Engineering, Inc.	8000 Regency Parkway, Suite 600 Cary, NC 27518 <u>Contact:</u>
Stream Monitoring Point of Contact	Scott King, Tel. 919-481-5731
Vegetation Monitoring Point of Contact	Scott King, Tel. 919-481-5731

Table 4a. Project Attribute Information - Hurricane Creek (Pre-Construction)			
Brown Creek Tributaries Restoration Project Stream Mitigation Plan - DMS Project No. 95351			
Project Information			
Project Name	Brown Creek Tributaries Restoration Project – Hurricane Creek		
County	Anson		
Project Area (acres)	14.1		
Project Coordinates (latitude and longitude)	35.0498 N, -80.0665 W		
Watershed Summary Information			
Physiographic Province	Piedmont		
Geologic Unit	Triassic Basin		
River Basin	Yadkin		
USGS Hydrologic Unit 8-digit and 14-digit	03040104 / 03040104061030		
NCDWR Sub-basin	03-07-10		
Project Drainage Area (acres)	1,383		
Project Drainage Area Percentage Impervious	2%		
CGIA / NCEEP Land Use Classification	2.01.01.01, 2.03.01, 2.99.01, 3.02 / Forest (69%) Agriculture (15%) Impervious Cover (2%)		
Stream Reach Summary Information			
Parameters	HC-R1	HC-R2	HC-R3
Length of Reach (linear feet)	1,347	1,384	546
Valley Classification (Rosgen)	VII	VII	VII
Drainage Area (acres)	1,077	1,383	119
NCDWR Stream Identification Score	26.5	31	23
NCDWR Water Resources Classification	Class C		
Morphological Description (Rosgen stream type)	Incised E	Incised E	G/Incised Bc
Evolutionary Trend	Incised	Incised E→G→F	Incised B → G → F
Underlying Mapped Soils	ChA	ChA	CrB
Drainage Class	Somewhat poorly drained	Somewhat poorly drained	Moderately well drained
Soil Hydric Status	Hydric	Hydric	Non-Hydric
Average Channel Slope (ft/ft)	0.0035	0.0024	0.0108
FEMA Classification	Zone AE	Zone AE	Zone AE
Native Vegetation Community	Piedmont Small Stream		
Percent Composition of Exotic/Invasive Vegetation	<5%	<5%	<5%
Regulatory Considerations			
Regulation	Applicable	Resolved	Supporting Documentation
Waters of the United States – Section 404	Yes	Yes	Categorical Exclusion (Appendix B)
Waters of the United States – Section 401	Yes	Yes	Categorical Exclusion (Appendix B)
Endangered Species Act	No	N/A	Categorical Exclusion (Appendix B)
Historic Preservation Act	No	N/A	Categorical Exclusion (Appendix B)
Coastal Area Management Act (CAMA)	No	N/A	Categorical Exclusion (Appendix B)
FEMA Floodplain Compliance	Yes	Yes	Categorical Exclusion (Appendix B)
Essential Fisheries Habitat	No	N/A	Categorical Exclusion (Appendix B)

Table 4b. Project Attribute Information - UT4 (Pre-Construction)					
Brown Creek Tributaries Restoration Project Stream Mitigation Plan - DMS Project No. 95351					
Project Information					
Project Name	Brown Creek Tributaries Restoration Project – UT4				
County	Anson				
Project Area (acres)	29.2				
Project Coordinates (latitude and longitude)	35.0477 N, -80.0274 W				
Watershed Summary Information					
Physiographic Province	Piedmont				
River Basin	Yadkin				
USGS Hydrologic Unit 8-digit and 14-digit	03040104 / 03040104061030				
DWR Sub-basin	03-07-10				
Project Drainage Area (acres)	974				
Project Drainage Area Percent Impervious	<2%				
CGIA / NCEEP Land Use Classification	2.01.01.01, 2.03.01, 2.99.01, 3.02 / Forest (69%) Agriculture (15%) Impervious Cover (<2%)				
Stream Reach Summary Information					
Parameters	UT4-R1	UT4-R2	UT4-R3	UT4-R4	UT4-R5
Length of Reach (linear feet)	1,417	1,627	242	1,716	1,564
Valley Classification (Rosgen)	VII	VII	VII	VII	VII
Drainage Area (acres)	218	706	974	267	452
NCDWR Stream Identification Score	28.5	29	32	26	23.5
NCDWR Water Resources Classification	Class C				
Morphological Description (Rosgen stream type)	F/G	Incised E	G	G	Incised Bc / C
Evolutionary Trend	Incised E → Gc → F	Bc → G → F	Bc→G→F	Incised E → G → F	Incised E → G → F
Underlying Mapped Soils	ChA	ChA	ChA	ChA, MaB	ChA
Drainage Class	Somewhat poorly drained	Somewhat poorly drained	Somewhat poorly drained	Somewhat poorly drained	Moderately well drained
Soil Hydric Status	Hydric	Hydric	Hydric	Hydric	Hydric
Average Channel Slope (ft/ft)	0.0077	0.0053	0.0009	0.0073	0.0038
FEMA Classification	N/A	Zone AE	Zone AE	Zone AE	N/A
Native Vegetation Community	Piedmont Small Stream				
Percent Composition of Exotic/Invasive Vegetation	<5%	<5%	<5%	<5%	<5%
Regulatory Considerations					
Regulation	Applicable	Resolved	Supporting Documentation		
Waters of the United States – Section 404	Yes	Yes	Categorical Exclusion (Appendix B)		
Waters of the United States – Section 401	Yes	Yes	Categorical Exclusion (Appendix B)		
Endangered Species Act	No	N/A	Categorical Exclusion (Appendix B)		
Historic Preservation Act	No	N/A	Categorical Exclusion (Appendix B)		
Coastal Area Management Act (CAMA)	No	N/A	Categorical Exclusion (Appendix B)		
FEMA Floodplain Compliance	Yes	Yes	Categorical Exclusion (Appendix B)		

Appendix B

Visual Assessment Data



Fig. 2A

Reach R2

Reach R3

Hurricane Creek

Reach R1

Fig. 2B

2015 Aerial Photo

NC OneMap, NC Center for Geographic Information and Analysis, NC 911 Board


Michael Baker


0 250 500 Feet


Figure 2: Overview Map 1
Current Conditions Plan View
Monitoring Year 2
Hurricane Creek Site

I N T E R N A T I O N A L


DMS Project #95351







NC OneMap, NC Center for Geographic Information and Analysis, NC 911 Board



- Conservation Easement
- Cross Sections**
- Cross-Section (Riffle)
- Cross-Section (Pool)
- As-Built Stream Centerline**
- Restoration
- Enhancement I
- Preservation
- No Credit
- Veg Problem Area (VPA)
- Stream Problem Area (SPA)
- Vegetation Plots Year 2**
- Pass
- Fail

2015 Aerial Photo

NC OneMap, NC Center for Geographic Information Board






Figure 2C
Current Condition Plan View
Monitoring Year 2
Brown Creek Tribs: UT4 Site








Table 5a. Visual Stream Morphology Stability Assessment											
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351											
Reach ID: HC-R1											
Assessed Length (LF): 2,043											
Major Channel Category	Channel Sub-Category	Metric	Number Stable (Performing as Intended)	Total Number per As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.	
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%				
		2. Degradation			0	0	100%				
	2. Riffle Condition	1. Texture Substrate	15	15			100%				
		1. Depth	14	14			100%				
	3. Meander Pool Condition	2. Length	14	14			100%				
		4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	15	15			100%			
	2. Thalweg centering at downstream of meander bend (Glide)		14	14			100%				
3. Thalweg centering along valley	15		15			100%					
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%	
		2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
		3. Mass Wasting	Banks slumping, caving or collapse			0	0	100%	0	0	100%
				Totals		0	0	100%	0	0	100%
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	37	37			100%				
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	13	13			100%				
	2a. Piping	Structures lacking any substantial flow underneath sill or arms	18	18			100%				
	3. Bank Position	Bank erosion within the structures extent of influence does not exceed 15%	37	37			100%				
	4. Habitat	Pool forming structures maintaining - Max Pool Depth, Rootwads/logs providing some cover at low flow	27	27			100%				

Table 5a. Visual Stream Morphology Stability Assessment										
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351										
Reach ID: HC-R2										
Assessed Length (LF): 1,394										
Major Channel Category	Channel Sub-Category	Metric	Number Stable (Performing as Intended)	Total Number per As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%			
		2. Degradation			0	0	100%			
	2. Riffle Condition	1. Texture Substrate	10	10			100%			
		3. Meander Pool Condition	1. Depth	9	9			100%		
		2. Length	9	9			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	10	10			100%			
		2. Thalweg centering at downstream of meander bend (Glide)	9	9			100%			
3. Thalweg centering along valley		10	10			100%				
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
	3. Mass Wasting	Banks slumping, caving or collapse			0	0	100%	0	0	100%
	Totals					0	0	100%	0	0
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	22	22			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	8	8			100%			
	2a. Piping	Structures lacking any substantial flow underneath sill or arms	7	7			100%			
	3. Bank Position	Bank erosion within the structures extent of influence does not exceed 15%	22	22			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth, Rootwads/logs providing some cover at low flow	13	13			100%			

Table 5a. Visual Stream Morphology Stability Assessment										
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351										
Reach ID: HC-R3										
Assessed Length (LF): 564										
Major Channel Category	Channel Sub-Category	Metric	Number Stable (Performing as Intended)	Total Number per As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%			
		2. Degradation			0	0	100%			
	2. Riffle Condition	1. Texture Substrate	5	5			100%			
		1. Depth	6	6			100%			
	3. Meander Pool Condition	2. Length	6	6			100%			
		1. Thalweg centering at upstream of meander bend (Run)	5	5			100%			
	4. Thalweg Position	2. Thalweg centering at downstream of meander bend (Glide)	6	6			100%			
		3. Thalweg centering along valley	5	5			100%			
	2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
3. Mass Wasting		Banks slumping, caving or collapse			0	0	100%	0	0	100%
Totals					0	0	100%	0	0	100%
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	7	7			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	7	7			100%			
	2a. Piping	Structures lacking any substantial flow underneath sill or arms	7	7			100%			
	3. Bank Position	Bank erosion within the structures extent of influence does not exceed 15%	7	7			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth, Rootwads/logs providing some cover at low flow	3	3			100%			

Table 5a. Visual Stream Morphology Stability Assessment											
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351											
Reach ID: UT4-R1											
Assessed Length (LF): 1,376											
Major Channel Category	Channel Sub-Category	Metric	Number Stable (Performing as Intended)	Total Number per As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.	
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%				
		2. Degradation			0	0	100%				
	2. Riffle Condition	1. Texture Substrate	9	9			100%				
		1. Depth	10	10			100%				
	3. Meander Pool Condition	2. Length	10	10			100%				
		1. Thalweg centering at upstream of meander bend (Run)	9	9			100%				
	4. Thalweg Position	2. Thalweg centering at downstream of meander bend (Glide)	10	10			100%				
3. Thalweg centering along valley		9	9			100%					
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%	
		2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
		3. Mass Wasting	Banks slumping, caving or collapse			0	0	100%	0	0	100%
	Totals					0	0	100%	0	0	100%
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	18	18			100%				
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	10	10			100%				
	2a. Piping	Structures lacking any substantial flow underneath sill or arms	12	12			100%				
	3. Bank Position	Bank erosion within the structures extent of influence does not exceed 15%	18	18			100%				
	4. Habitat	Pool forming structures maintaining - Max Pool Depth, Rootwads/logs providing some cover at low flow	9	9			100%				

Table 5a. Visual Stream Morphology Stability Assessment										
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351										
Reach ID: UT4-R2										
Assessed Length (LF): 1,828										
Major Channel Category	Channel Sub-Category	Metric	Number Stable (Performing as Intended)	Total Number per As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%			
		2. Degradation			0	0	100%			
	2. Riffle Condition	1. Texture Substrate	15	15			100%			
		1. Depth	16	16			100%			
	3. Meander Pool Condition	2. Length	16	16			100%			
		1. Thalweg centering at upstream of meander bend (Run)	15	15			100%			
	4. Thalweg Position	2. Thalweg centering at downstream of meander bend (Glide)	16	16			100%			
3. Thalweg centering along valley		15	15			100%				
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			1	50	99%	0	0	99%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
	3. Mass Wasting	Banks slumping, caving or collapse			0	0	100%	0	0	100%
	Totals					1	50	99%	0	0
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	27	27			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	3	3			100%			
	2a. Piping	Structures lacking any substantial flow underneath sill or arms	23	23			100%			
	3. Bank Position	Bank erosion within the structures extent of influence does not exceed 15%	22	23			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth, Rootwads/logs providing some cover at low flow	23	23			100%			

Table 5a. Visual Stream Morphology Stability Assessment										
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351										
Reach ID: UT4-R3										
Assessed Length (LF): 250										
Major Channel Category	Channel Sub-Category	Metric	Number Stable (Performing as Intended)	Total Number per As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%			
		2. Degradation			0	0	100%			
	2. Riffle Condition	1. Texture Substrate	3	3			100%			
		1. Depth	4	4			100%			
	3. Meander Pool Condition	2. Length	4	4			100%			
		1. Thalweg centering at upstream of meander bend (Run)	3	3			100%			
	4. Thalweg Position	2. Thalweg centering at downstream of meander bend (Glide)	4	4			100%			
		3. Thalweg centering along valley	3	3			100%			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
	3. Mass Wasting	Banks slumping, caving or collapse			0	0	100%	0	0	100%
					Totals	0	0	100%	0	0
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	6	6			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	3	3			100%			
	2a. Piping	Structures lacking any substantial flow underneath sill or arms	3	3			100%			
	3. Bank Position	Bank erosion within the structures extent of influence does not exceed 15%	6	6			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth, Rootwads/logs providing some cover at low flow	3	3			100%			

Table 5a. Visual Stream Morphology Stability Assessment										
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351										
Reach ID: UT4-R4										
Assessed Length (LF): 1,840										
Major Channel Category	Channel Sub-Category	Metric	Number Stable (Performing as Intended)	Total Number per As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%			
		2. Degradation			0	0	100%			
	2. Riffle Condition	1. Texture Substrate	22	22			100%			
		1. Depth	23	23			100%			
	3. Meander Pool Condition	2. Length	23	23			100%			
		1. Thalweg centering at upstream of meander bend (Run)	22	22			100%			
	4. Thalweg Position	2. Thalweg centering at downstream of meander bend (Glide)	23	23			100%			
		3. Thalweg centering along valley	22	22			100%			
	2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			1	20	99%	0	0
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
3. Mass Wasting		Banks slumping, caving or collapse			0	0	100%	0	0	100%
					Totals	1	20	99%	0	0
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	47	47			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	28	28			100%			
	2a. Piping	Structures lacking any substantial flow underneath sill or arms	29	29			100%			
	3. Bank Position	Bank erosion within the structures extent of influence does not exceed 15%	47	47			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth, Rootwads/logs providing some cover at low flow	28	28			100%			

Table 5a. Visual Stream Morphology Stability Assessment											
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351											
Reach ID: UT4-R5											
Assessed Length (LF): 1,973											
Major Channel Category	Channel Sub-Category	Metric	Number Stable (Performing as Intended)	Total Number per As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.	
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%				
		2. Degradation			0	0	100%				
	2. Riffle Condition	1. Texture Substrate	6	6			100%				
		1. Depth	5	5			100%				
	3. Meander Pool Condition	2. Length	5	5			100%				
		1. Thalweg centering at upstream of meander bend (Run)	6	6			100%				
	4. Thalweg Position	2. Thalweg centering at downstream of meander bend (Glide)	5	5			100%				
3. Thalweg centering along valley		6	6			100%					
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%	
		2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
			3. Mass Wasting	Banks slumping, caving or collapse			0	0	100%	0	0
				Totals			0	0	100%	0	0
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	16	16			100%				
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	15	15			100%				
	2a. Piping	Structures lacking any substantial flow underneath sill or arms	14	14			100%				
	3. Bank Position	Bank erosion within the structures extent of influence does not exceed 15%	16	16			100%				
	4. Habitat	Pool forming structures maintaining - Max Pool Depth, Rootwads/logs providing some cover at low flow	10	10			100%				

Table 5b. Stream Problem Areas (SPAs)				
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351				
SPA #	Feature Issue	Reach ID, Station Number	Suspected Cause	Photo # in Problem Area Photo Log
1	Bank scour	UT4-R2, 31+75	Storm scour ¹	1
2	Bank scour at log vane	UT4-R4b, 23+20	Storm scour ¹	2

Note:
¹Based on field visit notes and rainfall data, it is strongly believed that the overbank flows resulting from Hurricane Matthew in Oct 2016 was the primary cause of scouring observed for these areas.

Table 6a. Vegetation Conditions Assessment						
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351						
Planted Acreage:	33.5					
Vegetation Category	Definitions	Mapping Threshold (acres)	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover both woody and herbaceous material.	0.1	NA	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4 or 5 stem count criteria.	0.1	Fig. 2C, yellow polygon	1	0.22	0.7%
Total				0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems or a size class that are obviously small given the monitoring year.	0.25	NA	0	0.00	0.0%
Cumulative Total				0	0.00	0.0%
Easement Acreage:	43.3					
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
5. Invasive Areas of Concern	Areas of points (if too small to render as polygons at map scale)	1000 ft ²	Fig. 2A, yellow polygons	2	0.15	0.3%
6. Easement Encroachment Areas	Areas of points (if too small to render as polygons at map scale)	none	NA	0	0.00	0.0%

Table 6b. Vegetation Problem Areas (VPAs) Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351				
VPA #	Feature Issue	Station Number	Suspected Cause	Photo # in Problem area Photo Log
1	Low stem density	UT4-R4b, station ~15+00	Storm scour on floodplain ¹	3
2	Chinese privet (<i>Ligustrum sinsense</i>)	HC-R3, station ~14+00	Resprouts	4

Note:
¹ Most of the problems with stem density here are believed to be the result of the lingering effects from Hurricane Joaquin in Oct 2015, which resulted in floodplain scour before the site had more fully stabilized with herbaceous vegetation. Many stems survived the event itself but eventually died over the next growing season.

Stream Photographs: Hurricane Creek Site



HC Reach 1, view downstream at Station 10+00



HC Reach 1, view downstream at Station 11+80



HC Reach 1, view downstream at Station 14+50



HC Reach 1, view upstream at Station 16+90



HC Reach 1, view upstream at Station 17+50



HC Reach 1, view upstream at Station 19+25

Stream Photographs: Hurricane Creek Site



HC Reach 1, view downstream at Station 19+75



HC Reach 1, view upstream at Station 22+40



HC Reach 1, view downstream at Station 24+00



HC Reach 1, vernal pool at Station 26+25



HC Reach 1, view downstream at Station 29+30



HC Reach 2, view upstream at Station 31+40

Stream Photographs: Hurricane Creek Site



HC Reach 2, view upstream at Station 32+75



HC Reach 2, view downstream at Station 33+00



HC Reach 2, view upstream at Station 35+70



HC Reach 2, view downstream at Station 36+00



HC Reach 2, view downstream at Station 39+10



HC Reach 2, view downstream at Station 40+75

Stream Photographs: Hurricane Creek Site



HC Reach 2, view upstream at Station 43+75



HC Reach 2, view downstream at Station 44+25



HC Reach 3, view upstream at Station 11+40



HC Reach 3, view downstream at Station 14+00



HC Reach 3, view downstream at Station 15+50



HC Reach 3, view upstream at Station 15+90

Stream Photographs: UT4 Site



Reach UT4-R4ab – View upstream, Station 11+50



Reach UT4-R4a – View downstream, Station 12+40



Reach UT4-R4a – View upstream, Station 13+20



Reach UT4-R4a – View upstream, Station 14+00



Reach UT4-R4b – View downstream, Station 14+75



Reach UT4-R4b – View downstream, Station 17+00

Stream Photographs: UT4 Site



Reach UT4-R4b – View upstream, Station 18+20



Reach UT4-R4b – View downstream, Station 18+90



Reach UT4-R4b – View downstream, Station 19+00



Reach UT4-R4b – View downstream, Station 21+00



Reach UT4-R4b – View upstream at Station 22+50



Reach UT4-R4b – View downstream, Station 23+25

Stream Photographs: UT4 Site



Reach UT4-R4b – View downstream, Station 24+00



Reach UT4-R4b – View upstream, Station 25+00



Reach UT4-R4b – View downstream, Station 25+75



Reach UT4-R4b – View upstream, Station 27+00



Reach UT4-R4b – View upstream, Station 28+00



Reach UT4-R4b – View downstream, Station 28+00

Stream Photographs: UT4 Site



Reach UT4-R3 – View downstream, Station 29+00



Reach UT4-R3 – View downstream, Station 29+50



Reach UT4-R3 – View downstream, Station 30+25



Reach UT4-R3 – View downstream, Station 31+00



Reach UT4-R2 – View upstream at Station 37+50



Reach UT4-R2 – View upstream, Station 37+00

Stream Photographs: UT4 Site



Reach UT4-R2 – View upstream, Station 35+50




Reach UT4-R2 – View downstream, Station 33+50



Reach UT4-R2 – View upstream, Station 31+50



Reach UT4-R2 – View at Station 30+50



Reach UT4-R2 – View upstream at Station 29+00



Reach UT4-R2 – View upstream, Station 28+00

Stream Photographs: UT4 Site



Reach UT4-R2 – View upstream, Station 26+00



Reach UT4-R2 – View upstream, Station 24+50



Reach UT4-R2 – View downstream, Station 23+00



Reach UT4-R2 – View upstream, Station 23+00



Reach UT4-R2 – View downstream, Station 20+40



Reach UT4-R2 – View upstream, Station 21+00

Stream Photographs: UT4 Site



Reach UT4-R2 – View upstream, Station 20+00



Reach UT4-R5b – View upstream, Station 29+00



Reach UT4-R5b – View upstream, Station 28+25



Reach UT4-R5b – View downstream, Station 26+40



Reach UT4-R5b – View upstream, Station 23+50



Reach UT4-R5b – View upstream, Station 20+75

Stream Photographs: UT4 Site



Reach UT4-R5b – View downstream, Station 17+50



Reach UT4-R5b – View upstream, Station 15+50



Reach UT4-R5a – View upstream, Station 12+75



Reach UT4-R5a – View upstream, Station 12+00



Reach UT4-R5a – View of side tributary at Station 11+75



Reach UT4-R5a – View upstream, Station 11+50

Stream Photographs: UT4 Site



Reach UT4-R5a – View upstream, Station 10+75



Reach UT4-R5a – View upstream, Station 12+40



Reach UT4-R5a – View downstream, Station 12+40



Reach UT4-R1b – View downstream, Station 11+25



Reach UT4-R1b – View downstream, Station 12+75



Reach UT4-R1b – View downstream, Station 13+25

Stream Photographs: UT4 Site



Reach UT4-R1b – View upstream, Station 14+25



Reach UT4-R1b – View downstream, Station 15+25



Reach UT4-R1b – View downstream, Station 17+50



Reach UT4-R1b – View upstream, Station 19+00

Stream Flow Camera Photographs



Reach UT4-R4b: 01/02/16



Reach UT4-R4b: 01/29/16



Reach UT4-R4b: 02/05/16



Reach UT4-R4b: 2/17/16



Reach UT4-R4b: 02/25/16



Reach UT4-R4b: 03/06/16

Stream Flow Camera Photographs



Reach UT4-R4b: 03/16/16

Vegetation Plot Photographs



Vegetation Plot 1 – HC-R2



Vegetation Plot 2 – HC-R2



Vegetation Plot 3 – HC-R1



Vegetation Plot 4 – HC-R1



Vegetation Plot 5– HC-R1



Vegetation Plot 6 – UT4-R4

Vegetation Plot Photographs



Vegetation Plot 7 – UT4-R4



Vegetation Plot 8 – UT4-R4



Vegetation Plot 9 – UT4-R3



Vegetation Plot 10 – UT4-R2



Vegetation Plot 11 – UT4-R2



Vegetation Plot 12 – UT4-R2

Vegetation Plot Photographs



Vegetation Plot 13 – UT4-R5



Vegetation Plot 14 – UT4-R5



Vegetation Plot 15 – UT4-R5



Vegetation Plot 16 – UT4-R1

Monitoring Gauge Photographs



Reach HC-R2 – Crest Gauge at Station 31+75



Reach HC-R2: Overbank Event of 1.05' (2/17/16)



Reach HC-R2: Overbank Event of 0.19' (7/19/16)



Reach HC-R2: Overbank Event of 1.1' (11/3/16)



Reach UT4-R2 – Crest Gauge at Station 34+85



Reach UT4-R2: Overbank Event of 0.28' (7/19/16)

Monitoring Gauge Photographs



Reach UT4-R2: Overbank Event of 0.97' (11/3/16)



UT4-R4b: Flow Gauge and Camera at Station 18+90



UT4-R1b: Flow Gauge at Station 14+90



HC-R1: Flow Gauge at Station 19+80

Stream and Vegetation Problem Area Photographs



1) Reach UT4-R2: Bank erosion at Station 31+75



2) Reach UT4-R4b – Bank erosion at Station 23+20



3) Reach UT4-R4b – Low planted stem densities around Veg Plot #7 (though area is vegetated and stable)



4) Reach HC-R3 – Privet (*Ligustrum sinense*) on right bank at Station 14+00

Stream Maintenance and Repair Photographs



1) Reach UT4-R4b: Rock crossing repaired at Station 25+30



2) Reach UT4-R3: Boulder revetment replaced J-hook at Station 29+00



3) Reach UT4-R3: Slopes regraded and seeded/matted at Station 31+00



4) Reach UT4-R2: Slopes regraded and seeded/matted at Station 37+40



5) Reach UT4-R2: Riffle regraded and stabilized with rock at Station 31+00



6) Reach UT4-R2: Riffle regraded and stabilized with rock at Station 28+75

Stream Maintenance and Repair Photographs



7) Reach UT4-R2: Riffle regraded and stabilized with rock at Station 24+00



8) Reach UT4-R2: Banks regraded and seeded/matted at Station 22+00



9) Reach UT4-R2: Rock crossing repaired and stabilized at Station 21+40



10) Reach UT4-R5a: Banks regraded and seeded/matted at Station 11+75



11) Reach UT4-R5a: Banks regraded and seeded/matted at Station 11+50



12) Reach UT4-R5a: Banks regraded and seeded/matted at Station 11+00

Appendix C

Vegetation Plot Data

Table 7. Vegetation Plot Criteria Attainment			
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351			
Plot ID	Vegetation Survival Threshold Met?	Total/Planted Stem Count*	Tract Mean
1	Y	486/648	592
2	Y	364/688	
3	Y	405/607	
4	Y	850/931	
5	Y	688/769	
6	Y	567/809	
7	Y	202/728	
8	Y	486/688	
9	Y	647/809	
10	Y	769/890	
11	Y	647/728	
12	Y	607/769	
13	Y	607/607	
14	Y	688/809	
15	Y	728/809	
16	Y	728/809	

Note: *Total/Planted Stem Count reflects the changes in stem density based on the density of stems at the time of the As-Built Survey (Planted) and the current total density of planted stems (Total)

Table 8. CVS Vegetation Metadata**Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351**

Report Prepared By Dwayne Huneycutt
Date Prepared 11/7/2016 10:58

Database name MichaelBaker_2016_BrownCrkTribs_95351.mdb
Database location L:\Monitoring\Veg Plot Info\CVS Data Tool\Brown Crk Tribs
Computer name CARYLDHUNEYCUTT
File size 62590976

DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----

Metadata Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp Frequency distribution of vigor classes listed by species.
Damage List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp Damage values tallied by type for each species.
Damage by Plot Damage values tallied by type for each plot.
Planted Stems by Plot and Spp A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.

PROJECT SUMMARY-----

Project Code 95351
project Name Brown Creek Tributaries
Description
River Basin Yadkin-Pee Dee
length(ft) 3716
stream-to-edge width (ft) 50
area (sq m) 34519.28
Required Plots (calculated) 10
Sampled Plots 16

Table 9b. Stem Count for Each Species Arranged by Plot																	
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351																	
Botanical Name	Common Name	Plots															
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Tree Species																	
<i>Betula nigra</i>	river birch	5	5	1	3	2	1		4	5	3		1		3	2	3
<i>Fraxinus pennsylvanica</i>	green ash	2	3	5	1	3	5		2	5	2		3	2	2	3	3
<i>Liriodendron tulipifera</i>	tulip poplar				1	1							1		1		
<i>Nyssa sylvatica</i>	swamp tupelo				2						1	4	1	1	2	3	2
<i>Plantanus occidentalis</i>	sycamore			1	2	2	1	2	2	1	4	2	4	3	1		1
<i>Quercus alba</i>	white oak	1		1		2	1	2	1		4		2	1	2	1	1
<i>Quercus michauxii</i>	swamp chestnut oak	1	1		1	2		1	1	1	1	1	2	4	3		1
<i>Quercus nigra</i>	water oak			1													
<i>Quercus phellos</i>	willow oak	1		1	2	1				1			2				3
Shrub Species																	
<i>Alnus serrulata</i>	ironwood				1		2				1			1			
<i>Asimina triloba</i>	paw paw															1	1
<i>Carpinus caroliniana</i>	ironwood	1										4	2		1	1	
<i>Cornus ammomum</i>	silky dogwood				1												
<i>Diospyros virginiana</i>	persimmon				3		2		1	3	2				1	2	1
<i>Hamamelis virginiana</i>	witch hazel												2			2	
<i>Itea virginica</i>	Virginia sweetspire						1		1								
<i>Lindera benzoin</i>	spicebush														1		
<i>Viburnum dentatum</i>	arrowwood viburnum	1			4	4	1				1	2			1	3	2
Volunteer Species																	
N/A																	
Stems Per Plot (November 2016)		12	9	10	21	17	14	5	12	16	19	16	15	15	17	18	18
Total Stems/Acre Year 2 (November 2016)		486	364	405	850	688	567	202	486	647	769	647	607	607	688	728	728
Total Stems/Acre Year 1 (November 2015)		648	567	607	931	728	769	405	688	809	850	728	769	607	769	809	769
Total Stems/ Acre for Year 0 As-Built (Baseline Data)		648	688	607	931	769	809	728	688	809	890	728	769	607	809	809	809
																	Average Stems Per Acre
																	592
																	716
																	756

Table 9c. Yearly Density Per Plot																													
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351																													
		Current Plot Data (MY2 2016)																											
Scientific Name	Common Name	Species Type	95351-01-0001			95351-01-0002			95351-01-0003			95351-01-0004			95351-01-0005			95351-01-0006			95351-01-0007			95351-01-0008			95351-01-0009		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Alnus serrulata	hazel alder	Shrub											1	1	1				2	2	2								
Asimina triloba	pawpaw	Tree																											
Betula nigra	river birch	Tree	5	5	5	5	5	5	1	1	1	3	3	3	2	2	2	1	1	1				4	4	4	5	5	5
Carpinus caroliniana	American hornbeam	Tree	1	1	1																								
Cornus amomum	silky dogwood	Shrub											1	1	1														
Diospyros virginiana	common persimmon	Tree										3	3	3															
Fraxinus pennsylvanica	green ash	Tree	2	2	2	3	3	3	5	5	5	1	1	1	3	3	3	5	5	5				1	1	1	3	3	3
Hamamelis virginiana	American witchhazel	Tree																											
Itea virginica	Virginia sweetspire	Shrub																	1	1	1				1	1	1		
Lindera benzoin	northern spicebush	Shrub																											
Liriodendron tulipifera	tuliptree	Tree										1	1	1	1	1	1												
Nyssa sylvatica	blackgum	Tree										2	2	2															
Platanus occidentalis	American sycamore	Tree							1	1	1	2	2	2	2	2	2	1	1	1	2	2	2	2	2	2	1	1	1
Quercus alba	white oak	Tree	1	1	1				1	1	1				2	2	2	1	1	1	2	2	2	1	1	1			
Quercus michauxii	swamp chestnut oak	Tree	1	1	1	1	1	1				1	1	1	2	2	2				1	1	1	1	1	1	1	1	1
Quercus nigra	water oak	Tree							1	1	1																		
Quercus phellos	willow oak	Tree	1	1	1				1	1	1	2	2	2	1	1	1										1	1	1
Viburnum dentatum	southern arrowwood	Shrub	1	1	1							4	4	4	4	4	4	1	1	1									
Stem count			12	12	12	9	9	9	10	10	10	21	21	21	17	17	17	14	14	14	5	5	5	12	12	12	16	16	16
size (ares)			1			1			1			1			1			1			1			1			1		
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02		
Species count			7	7	7	3	3	3	6	6	6	11	11	11	8	8	8	8	8	8	3	3	3	7	7	7	6	6	6
Stems per ACRE			486	486	486	364	364	364	405	405	405	850	850	850	688	688	688	567	567	567	202	202	202	486	486	486	647	647	647

Table 9c. (Continued) Yearly Density Per Plot																														
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351																														
		Current Plot Data (MY2 2016)																					Annual Means							
Scientific Name	Common Name	Species Type	95351-01-0010			95351-01-0011			95351-01-0012			95351-01-0013			95351-01-0014			95351-01-0015			95351-01-0016			MY2 (2016)		MY1 (2015)				
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	
Alnus serrulata	hazel alder	Shrub	1	1	1							1	1	1											5	5	5	6	6	6
Asimina triloba	pawpaw	Tree																							2	2	2	3	3	3
Betula nigra	river birch	Tree	3	3	3	4	4	4	1	1	1				3	3	3	2	2	2	3	3	3	42	42	42	66	66	66	
Carpinus caroliniana	American hornbeam	Tree							2	2	2				1	1	1	1	1	1				5	5	5	6	6	6	
Cornus amomum	silky dogwood	Shrub																						1	1	1	1	1	1	
Diospyros virginiana	common persimmon	Tree	2	2	2										1	1	1	2	2	2	1	1	1	15	15	15	13	13	13	
Fraxinus pennsylvanica	green ash	Tree	2	2	2				3	3	3	2	2	2	2	2	2	3	3	3	3	3	3	41	41	41	49	49	49	
Hamamelis virginiana	American witchhazel	Tree										2	2	2				2	2	2				4	4	4	5	5	5	
Itea virginica	Virginia sweetspire	Shrub																						2	2	2	2	2	2	
Lindera benzoin	northern spicebush	Shrub																						1	1	1	1	1	1	
Liriodendron tulipifera	tuliptree	Tree										1	1	1										4	4	4	5	5	5	
Nyssa sylvatica	blackgum	Tree	1	1	1	4	4	4	1	1	1	1	1	1	2	2	2	3	3	3	2	2	2	16	16	16	18	18	18	
Platanus occidentalis	American sycamore	Tree	4	4	4	2	2	2	4	4	4	3	3	3	1	1	1				1	1	1	26	26	26	34	34	34	
Quercus alba	white oak	Tree	4	4	4				2	2	2	1	1	1	2	2	2	1	1	1	1	1	1	19	19	19	23	23	23	
Quercus michauxii	swamp chestnut oak	Tree	1	1	1	1	1	1	2	2	2	4	4	4	3	3	3				1	1	1	20	20	20	20	20	20	
Quercus nigra	water oak	Tree																						1	1	1	1	1	1	
Quercus phellos	willow oak	Tree				2	2	2													3	3	3	11	11	11	13	13	13	
Viburnum dentatum	southern arrowwood	Shrub	1	1	1	2	2	2							1	1	1	3	3	3	2	2	2	19	19	19	18	18	18	
Stem count			19	19	19	16	16	16	15	15	15	15	15	15	17	17	17	18	18	18	18	18	18	234	234	234	283	283	283	
size (ares)			1			1			1			1			1			1			1			16			16			
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.40			0.40			
Species count			9	9	9	7	7	7	7	7	7	8	8	8	10	10	10	9	9	9	10	10	10	18	18	18	18	18	18	
Stems per ACRE			769	769	769	647	647	647	607	607	607	607	607	607	688	688	688	728	728	728	728	728	728	592	592	592	716	716	716	

Color for Density
 Exceeds requirements by 10%
 Fails to meet requirements by more than 10%

Table 9d. Vegetation Summary and Totals

Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351

Year 2 (03-Oct-2016 to 03-Nov-2016)

Vegetation Plot Summary Information

Plot #	Riparian Buffer Stems ¹	Stream/ Wetland Stems ²	Live Stakes	Invasives	Volunteers ³	Total ⁴	Unknown Growth Form
1	n/a	12	0	0	0	12	0
2	n/a	9	0	0	0	9	0
3	n/a	10	0	0	0	10	0
4	n/a	21	0	0	0	21	0
5	n/a	17	0	0	0	17	0
6	n/a	14	0	0	0	14	0
7	n/a	5	0	0	0	5	0
8	n/a	12	0	0	0	12	0
9	n/a	16	0	0	0	16	0
10	n/a	19	0	0	0	19	0
11	n/a	16	0	0	0	16	0
12	n/a	15	0	0	0	15	0
13	n/a	15	0	0	0	15	0
14	n/a	17	0	0	0	17	0
15	n/a	18	0	0	0	18	0
16	n/a	18	0	0	0	18	0

Wetland/Stream Vegetation Totals (per acre)

Plot #	Stream/ Wetland Stems ²	Volunteers ³	Total ⁴	Success Criteria Met?
1	486	0	486	Yes
2	364	0	364	Yes
3	405	0	405	Yes
4	850	0	850	Yes
5	688	0	688	Yes
6	567	0	567	Yes
7	202	0	202	No
8	486	0	486	Yes
9	647	0	647	Yes
10	769	0	769	Yes
11	647	0	647	Yes
12	607	0	607	Yes
13	607	0	607	Yes
14	688	0	688	Yes
15	728	0	728	Yes
16	728	0	728	Yes
Project Avg	592	0	592	Yes

Stem Class

Characteristics

- ¹Buffer Stems Native planted hardwood trees. Does NOT include shrubs. No pines. No vines.
- ²Stream/ Wetland Stems Native planted woody stems. Includes shrubs, does NOT include live stakes. No vines
- ³Volunteers Native woody stems. Not planted. No vines.
- ⁴Total Planted + volunteer native woody stems. Includes live stakes. Excl. exotics. Excl. vines.

Color for Density

Exceeds requirements by 10%

Fails to meet requirements by more than 10%

Appendix D

Stream Assessment Data

Figure 3

Permanent Cross-section 1
 Year 2 Data - Collected November 2016




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	E	12	11.59	1.03	1.79	11.23	1.1	5.1	223.41	223.52



Permanent Cross-section 2
 Year 2 Data - Collected November 2016




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		12.1	14.74	0.82	1.94	17.99	1	3.2	219.62	219.69



Permanent Cross-section 3
Year 2 Data - Collected November 2016




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	C	13.1	14.15	0.93	1.61	15.24	1	6.3	219.05	219.12



Permanent Cross-section 4
 Year 2 Data - Collected November 2016




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	E	21.6	15.3	1.41	2.19	10.82	1	6.2	212.02	212.09



Permanent Cross-section 5
Year 2 Data - Collected November 2016




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		35.9	22.69	1.58	3.84	14.36	1	3.3	211.63	211.66



Permanent Cross-section 6
Year 2 Data - Collected November 2016




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	G	33.5	15.03	2.23	2.82	6.75	2.3	1.3	205.59	209.29



Permanent Cross-section 7
Year 2 Data - Collected November 2016




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	E	20.3	15.2	1.34	2.03	11.38	1.1	4.4	220.03	220.27



Permanent Cross-section 8
 Year 2 Data - Collected November 2016




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	E	26.0	15.8	1.7	2.3	9.6	1.1	4.5	216.87	217.01



Permanent Cross-section 9
Year 2 Data - Collected November 2016




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	C	9.67	12.3	0.79	1.12	15.7	1	6.2	212.94	212.93



Permanent Cross-section 10
 Year 2 Data - Collected November 2016




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		25	27.58	0.91	2.03	30.45	1	2.9	212.23	212.2



Permanent Cross-section 11
Year 2 Data - Collected November 2016




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	C	27.3	18.5	1.5	2.3	12.5	1.1	3.9	216.13	216.16



Permanent Cross-section 12
Year 2 Data - Collected November 2016




Looking at the Left Bank




Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		62.5	37.32	1.67	3.91	22.29	1	2.1	216.18	216.17



Permanent Cross-section 13
 Year 2 Data - Collected November 2016




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		52.7	28.82	1.83	3.06	15.77	1	2.8	211.76	211.8



Permanent Cross-section 14
Year 2 Data - Collected November 2016




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	C	30.6	20.52	1.49	2.49	13.74	1	3.4	211.71	211.82



Permanent Cross-section 15
 Year 2 Data - Collected November 2016



Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	E	17.1	10.68	1.6	2.57	6.66	1.1	5	213.77	213.92




Figure 4



Pebble Count; Monitoring Year 2
Brown Creek Tribs Mitigation Project, DMS# 95351

SITE OR PROJECT:	Brown Creek Tribs (Hurricane Creek)
REACH/LOCATION:	Reach R2 (Station 38+00)
FEATURE:	Rock Riffle
DATE:	4-Nov-16

MATERIAL	PARTICLE	SIZE (mm)	MY2 2016			Distribution Plot Size (mm)
			Total	Class %	% Cum	
Silt/Clay	Silt / Clay	< .063	12	11%	11%	0.063
Sand	Very Fine	.063 - .125			11%	0.125
	Fine	.125 - .25	1	1%	12%	0.25
	Medium	.25 - .50	3	3%	14%	0.50
	Coarse	.50 - 1.0			14%	1.0
Gravel	Very Coarse	1.0 - 2.0			14%	2.0
	Very Fine	2.0 - 2.8			14%	2.8
	Very Fine	2.8 - 4.0			14%	4.0
	Fine	4.0 - 5.6	1	1%	15%	5.6
	Fine	5.6 - 8.0	2	2%	17%	8.0
	Medium	8.0 - 11.0	3	3%	20%	11.0
	Medium	11.0 - 16.0	6	5%	25%	16.0
	Coarse	16 - 22.6	12	11%	36%	22.6
	Coarse	22.6 - 32	30	27%	63%	32
	Very Coarse	32 - 45	24	21%	84%	45
Cobble	Very Coarse	45 - 64	8	7%	91%	64
	Small	64 - 90	4	4%	95%	90
	Small	90 - 128	1	1%	96%	128
	Large	128 - 180	3	3%	98%	180
Boulder	Large	180 - 256			98%	256
	Small	256 - 362	2	2%	100%	362
	Small	362 - 512			100%	512
	Medium	512 - 1024			100%	1024
Bedrock	Large-Very Large	1024 - 2048			100%	2048
	Bedrock	> 2048			100%	5000
Total % of whole count			112	100%		

Largest particle= 256

Summary Data			
Channel materials			
D16 =	6.6	D84 =	45.2
D35 =	22.1	D95 =	103.6
D50 =	27.2	D100 =	256 - 362



Pebble Count; Monitoring Year 2
Brown Creek Tribs Mitigation Project, DMS# 95351

SITE OR PROJECT:	Brown Creek Tribs (UT4)
REACH/LOCATION:	Reach R4b (Station 19+25)
FEATURE:	Rock Riffle
DATE:	3-Nov-16

MATERIAL	PARTICLE	SIZE (mm)	MY2 2016			Distribution Plot Size (mm)
			Total	Class %	% Cum	
Silt/Clay	Silt / Clay	< .063	18	18%	18%	0.063
Sand	Very Fine	.063 - .125			18%	0.125
	Fine	.125 - .25	2	2%	20%	0.25
	Medium	.25 - .50			20%	0.50
	Coarse	.50 - 1.0			20%	1.0
Gravel	Very Coarse	1.0 - 2.0			20%	2.0
	Very Fine	2.0 - 2.8			20%	2.8
	Very Fine	2.8 - 4.0			20%	4.0
	Fine	4.0 - 5.6			20%	5.6
	Fine	5.6 - 8.0			20%	8.0
	Medium	8.0 - 11.0			20%	11.0
	Medium	11.0 - 16.0			20%	16.0
	Coarse	16 - 22.6			20%	22.6
	Coarse	22.6 - 32	2	2%	22%	32
	Very Coarse	32 - 45	2	2%	24%	45
Cobble	Very Coarse	45 - 64	7	7%	31%	64
	Small	64 - 90	18	18%	49%	90
	Small	90 - 128	24	24%	73%	128
	Large	128 - 180	22	22%	95%	180
Boulder	Large	180 - 256	5	5%	100%	256
	Small	256 - 362			100%	362
	Small	362 - 512			100%	512
	Medium	512 - 1024			100%	1024
Bedrock	Large-Very Large	1024 - 2048			100%	2048
	Bedrock	> 2048			100%	5000
Total % of whole count			100	100%		

Largest particle= 256

Summary Data			
Channel materials			
D16 =	#N/A	D84 =	151.8
D35 =	69.0	D95 =	180.0
D50 =	91.3	D100 =	180 - 256





Table 10. Baseline Stream Summary
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351
Hurricane Creek (Reach 1) Length 2,043 ft

Parameter	USGS Gauge	Regional Curve			Pre-Existing Condition ¹						Reference Reach(es) Data ³						Design ⁴						As-built						
											Richland Creek (Moore County)																		
											Min	Mean	Med	Max	SD	n													
Dimension and Substrate - Riffle		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	
BF Width (ft)	----	14.8	14.9	----	----	----	----	13.5	----	----	16.2	----	----	16.7	----	----	----	19.1	----	----	----	----	----	18.9	----	----	----	----	
Floodprone Width (ft)	----	----	----	----	----	----	----	106.0	----	----	50.0	----	----	53.0	----	----	45.0	----	----	79.0	----	----	----	71.2	----	----	----	----	
BF Mean Depth (ft)	----	1.3	1.8	----	----	----	----	2.2	----	----	0.9	----	----	0.9	----	----	----	1.5	----	----	----	----	1.6	----	----	----	----	----	
BF Max Depth (ft)	----	----	----	----	----	----	----	2.8	----	----	1.4	----	----	1.5	----	----	----	1.8	----	----	----	----	2.5	----	----	----	----	----	
BF Cross-sectional Area (ft ²)	----	22.5	30.5	----	----	----	----	30.0	----	----	15.0	----	----	15.5	----	----	----	28.0	----	----	----	----	30.4	----	----	----	----	----	
Width/Depth Ratio	----	----	----	----	----	----	----	6.0	----	----	18.0	----	----	18.6	----	----	----	13.0	----	----	----	----	11.8	----	----	----	----	----	
Entrenchment Ratio	----	----	----	----	----	----	----	7.9	----	----	3.0	----	----	3.3	----	----	----	>2.2	----	----	----	----	3.8	----	----	----	----	----	
Bank Height Ratio	----	----	----	----	----	----	----	1.7	----	----	1.6	----	----	1.7	----	----	----	1.0	----	----	----	----	1.0	----	----	----	----	----	
d50 (mm)	----	----	----	----	----	----	----	0.6	----	----	----	45.0	----	----	----	----	----	----	----	----	----	----	0.9	----	----	----	----	----	
Pattern																													
Channel Beltwidth (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	69	----	----	140	----	----	93.0	----	----	----	----	----	
Radius of Curvature (ft)	----	----	----	----	----	----	----	----	----	----	14.3	----	----	26.1	----	----	39.0	----	----	55.0	----	----	55.0	----	----	----	----	----	
Rc / Bankfull width (ft/ft)	----	----	----	----	----	----	----	----	----	----	5.5	----	----	5.7	----	----	2.0	----	----	3.0	----	----	2.9	----	----	----	----	----	
Meander Wavelength (ft)	----	----	----	----	----	----	----	----	----	----	90	----	----	94	----	----	130.0	----	----	230.0	----	----	227.0	----	----	----	----	----	
Meander Width Ratio	----	----	----	----	----	----	----	----	----	----	1.5	----	----	2.4	----	----	3.5	----	----	6.5	----	----	4.9	----	----	----	----	----	
Profile																													
Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	48.0	----	----	----	----	----	
Riffle Slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	0.013	----	----	0.0413	----	----	----	0.0170	----	----	----	----	0.0102	----	----	----	----	----	
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pool to Pool Spacing (ft)	----	----	----	----	----	----	----	----	----	----	37.3	----	----	95.8	----	----	80.0	----	----	138.0	----	----	133.0	----	----	----	----	----	
Pool Max Depth (ft)	----	----	----	----	----	----	----	----	----	----	2.3	----	----	2.5	----	----	----	3.0	----	----	----	4.0	----	----	----	----	----	----	
Pool Volume (ft ³)	----	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Substrate and Transport Parameters																													
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
d16 / d35 / d50 / d84 / d95	----	----	----	----	----	----	0.13 / 0.33 / 0.6 / 4.5 / 14.1	----	----	----	----	----	----	6.0 / NP / 45.0 / 125.0 / NP	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Reach Shear Stress (competency) lb/ft ²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Stream Power (transport capacity) W/m ²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Additional Reach Parameters																													
Drainage Area (SM)	----	----	----	----	----	----	1.68	----	----	----	----	----	1.00	----	----	----	----	1.68	----	----	----	----	1.68	----	----	----	----	----	
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Rosgen Classification	----	----	----	----	----	----	E	----	----	----	----	----	C4	----	----	----	----	E5/C5	----	----	----	----	C5	----	----	----	----	----	
BF Velocity (fps)	----	2.9	3.9	----	----	----	4.3	----	----	----	----	----	N/P	----	----	----	3.9	----	----	----	----	----	----	----	----	----	----	----	
BF Discharge (cfs)	----	87.4	129.5	194.3	----	----	129.5	----	----	----	----	----	N/P	----	----	----	110	----	----	----	----	----	----	----	----	----	----	----	
Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	1745.5	----	----	----	----	----	
Channel length (ft) ²	----	----	----	----	----	----	1896	----	----	----	----	----	----	----	----	----	----	----	----	----	----	2043.0	----	----	----	----	----	----	
Sinuosity	----	----	----	----	----	----	1.07	----	----	----	----	----	1.20	----	----	----	----	1.2	----	----	----	----	1.2	----	----	----	----	----	
Water Surface Slope (Channel) (ft/ft)	----	----	----	----	----	----	0.0023	----	----	----	0.0136	----	----	----	----	----	0.0120	----	----	----	----	0.0029	----	----	----	----	----	----	
BF slope (ft/ft)	----	----	----	----	----	----	0.0025	----	----	----	0.0133	----	----	----	----	----	0.0023	----	----	----	----	0.0034	----	----	----	----	----	----	
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

¹ Existing conditions survey data was compiled for each reach of Hurricane Creek and UT4 respectively
² Bulk samples taken for pre-existing condition and pebble counts taken for as-built and annual monitoring
³ Reference reach data for Richland Creek in Moore County from the NC DOT reference reach database was used in the design
⁴ Values were chosen based on previous sand-bed reference reach data and past project evaluations

Table 10. Baseline Stream Summary (continued)

Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351

Hurricane Creek (Reach 2) Length 1,394 ft

Parameter	USGS Gauge	Regional Curve			Pre-Existing Condition ¹						Reference Reach(es) Data ³						Design ⁴						As-built						
											Richland Creek (Moore County)																		
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	
Dimension and Substrate - Riffle																													
BF Width (ft)	----	14.8	14.9	----	----	----	----	16.0	----	----	16.2	----	----	16.7	----	----	----	20.1	----	----	----	----	----	22.5	----	----	----	----	
Floodprone Width (ft)	----	----	----	----	----	----	----	162.0	----	----	50.0	----	----	53.0	----	----	49.0	----	----	85.0	----	----	----	69.0	----	----	----	----	
BF Mean Depth (ft)	----	1.3	1.8	----	----	----	----	2.2	----	----	0.9	----	----	0.9	----	----	----	1.6	----	----	----	----	1.4	----	----	----	----		
BF Max Depth (ft)	----	----	----	----	----	----	----	3.5	----	----	1.4	----	----	1.5	----	----	----	2.0	----	----	----	----	2.3	----	----	----	----		
BF Cross-sectional Area (ft ²)	----	22.5	30.5	----	----	----	----	34.6	----	----	15.0	----	----	15.5	----	----	----	31.0	----	----	----	----	31.6	----	----	----	----		
Width/Depth Ratio	----	----	----	----	----	----	----	7.4	----	----	18.0	----	----	18.6	----	----	----	13.0	----	----	----	----	16.1	----	----	----	----		
Entrenchment Ratio	----	----	----	----	----	----	----	10.1	----	----	3.0	----	----	3.3	----	----	----	>2.2	----	----	----	----	3.1	----	----	----	----		
Bank Height Ratio	----	----	----	----	----	----	----	1.3	----	----	1.6	----	----	1.7	----	----	----	1.0	----	----	----	----	1.0	----	----	----	----		
d50 (mm)	----	----	----	----	----	----	----	0.3	----	----	----	45.0	----	----	----	----	----	----	----	----	----	----	0.9	----	----	----	----		
Pattern																													
Channel Beltwidth (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	74	----	----	150	----	----	100.0	----	----	----	----		
Radius of Curvature (ft)	----	----	----	----	----	----	----	----	----	----	14.3	----	----	26.1	----	----	40.0	----	----	60.0	----	----	55.0	----	----	----	----		
Rc / Bankfull width (ft/ft)	----	----	----	----	----	----	----	----	----	----	5.5	----	----	5.7	----	----	2.0	----	----	3.0	----	----	2.4	----	----	----	----		
Meander Wavelength (ft)	----	----	----	----	----	----	----	----	----	----	90	----	----	94	----	----	140.0	----	----	250.0	----	----	230.0	----	----	----	----		
Meander Width Ratio	----	----	----	----	----	----	----	----	----	----	1.5	----	----	2.4	----	----	3.5	----	----	6.5	----	----	4.4	----	----	----	----		
Profile																													
Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	54.0	----	----	----	----		
Riffle Slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	0.013	----	----	0.0413	----	----	----	0.0170	----	----	----	----	0.0080	----	----	----	----		
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Pool to Pool Spacing (ft)	----	----	----	----	----	----	----	----	----	----	37.3	----	----	95.8	----	----	85.0	----	----	149.0	----	----	149.0	----	----	----	----		
Pool Max Depth (ft)	----	----	----	----	----	----	----	----	----	----	2.3	----	----	2.5	----	----	----	3.2	----	----	----	----	2.9	----	----	----	----		
Pool Volume (ft ³)	----	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	----	----	----	----	----		
Substrate and Transport Parameters																													
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
d16 / d35 / d50 / d84 / d95	----	----	----	----	----	0.11	0.23	0.3	1.4	4.0	----	----	6.0	NP	45.0	125.0	NP	----	----	----	----	----	13.6	37.6	46.2	86.0	127.6		
Reach Shear Stress (competency) lb/ft ²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----		
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----		
Stream Power (transport capacity) W/m ²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----		
Additional Reach Parameters																													
Drainage Area (SM)	----	----	----	----	----	----	2.16	----	----	----	----	----	1.00	----	----	----	----	----	2.16	----	----	----	2.16	----	----	----			
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----		
Rosgen Classification	----	----	----	----	----	----	E	----	----	----	----	----	C4	----	----	----	----	----	E5/C5	----	----	----	C5	----	----	----			
BF Velocity (fps)	----	2.9	3.9	----	----	----	4.4	----	----	----	----	----	N/P	----	----	----	4.2	----	----	----	----	----	----	----	----	----			
BF Discharge (cfs)	----	87.4	129.5	194.3	----	----	155.0	----	----	----	----	----	N/P	----	----	----	130	----	----	----	----	----	----	----	----	----			
Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	1159.0	----	----	----			
Channel length (ft) ²	----	----	----	----	----	----	1288	----	----	----	----	----	----	----	----	----	----	----	----	----	----	1393.0	----	----	----	----			
Sinuosity	----	----	----	----	----	----	1.07	----	----	----	----	----	1.20	----	----	----	----	1.2	----	----	----	----	1.2	----	----	----			
Water Surface Slope (Channel) (ft/ft)	----	----	----	----	----	----	0.0023	----	----	----	0.0136	----	----	----	----	----	0.0120	----	----	----	----	0.0029	----	----	----	----			
BF slope (ft/ft)	----	----	----	----	----	----	0.0025	----	----	----	0.0133	----	----	----	----	----	0.0023	----	----	----	----	0.0034	----	----	----	----			
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			

¹ Existing conditions survey data was compiled for each reach of Hurricane Creek and UT4 respectively
² Bulk samples taken for pre-existing condition and pebble counts taken for as-built and annual monitoring
³ Reference reach data for Richland Creek in Moore County from the NC DOT reference reach database was used in the design
⁴ Values were chosen based on previous sand-bed reference reach data and past project evaluations

Table 10. Baseline Stream Summary (continued)																													
Brown Creek Tributaries Restoration Project: EEP Project ID No. 95351																													
Hurricane Creek (Reach 3) Length 564 ft																													
Parameter	USGS Gauge	Regional Curve			Pre-Existing Condition ¹						Reference Reach(es) Data ³						Design ⁴						As-built						
											Richland Creek (Moore County)																		
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	
Dimension and Substrate - Riffle																													
BF Width (ft)	----	16.6	16.6	----	----	----	----	5.7	----	----	16.2	----	----	16.7	----	----	----	9.1	----	----	----	----	----	5.9	----	----	----	----	
Floodprone Width (ft)	----	----	----	----	----	----	----	9.1	----	----	50.0	----	----	53.0	----	----	----	21.0	----	----	36.0	----	----	10.0	----	----	----	----	
BF Mean Depth (ft)	----	1.4	1.9	----	----	----	----	1.0	----	----	0.9	----	----	0.9	----	----	----	0.8	----	----	----	----	0.8	----	----	----	----	----	
BF Max Depth (ft)	----	----	----	----	----	----	----	1.2	----	----	1.4	----	----	1.5	----	----	----	1.0	----	----	----	----	1.3	----	----	----	----	----	
BF Cross-sectional Area (ft ²)	----	26.8	36.2	----	----	----	----	5.8	----	----	15.0	----	----	15.5	----	----	----	6.9	----	----	----	----	4.7	----	----	----	----	----	
Width/Depth Ratio	----	----	----	----	----	----	----	5.6	----	----	18.0	----	----	18.6	----	----	----	12.0	----	----	----	----	7.3	----	----	----	----	----	
Entrenchment Ratio	----	----	----	----	----	----	----	1.6	----	----	3.0	----	----	3.3	----	----	1.8	----	----	2.2	----	----	1.6	----	----	----	----	----	
Bank Height Ratio	----	----	----	----	----	----	----	2.0	----	----	1.6	----	----	1.7	----	----	----	1.0	----	----	----	----	2.3	----	----	----	----	----	
d50 (mm)	----	----	----	----	----	1.0	----	----	----	----	45.0	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Pattern																													
Channel Beltwidth (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Radius of Curvature (ft)	----	----	----	----	----	----	----	----	----	----	14.3	----	----	26.1	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Rc / Bankfull width (ft/ft)	----	----	----	----	----	----	----	----	----	----	5.5	----	----	5.7	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Meander Wavelength (ft)	----	----	----	----	----	----	----	----	----	----	90	----	----	94	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Meander Width Ratio	----	----	----	----	----	----	----	----	----	----	1.5	----	----	2.4	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Profile																													
Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	79.0	----	----	----	----	----	----
Riffle Slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	0.013	----	----	0.0413	----	----	----	0.0050	----	----	----	----	0.0046	----	----	----	----	----	----
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pool to Pool Spacing (ft)	----	----	----	----	----	----	----	----	----	----	37.3	----	----	95.8	----	----	----	18.0	----	----	50.0	----	----	80.0	----	----	----	----	----
Pool Max Depth (ft)	----	----	----	----	----	----	----	----	----	----	2.3	----	----	2.5	----	----	----	2.0	----	----	----	----	----	----	----	----	----	----	----
Pool Volume (ft ³)	----	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Substrate and Transport Parameters																													
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
² d16 / d35 / d50 / d84 / d95	----	----	----	----	----	----	----	(0.29/ 0.63 / 1.0/ 3.4 / 6.7)	----	----	----	----	----	6.0 / NP/ 45.0 / 125.0 / NP	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Reach Shear Stress (competency) lb/ft ²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Stream Power (transport capacity) W/m ²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Additional Reach Parameters																													
Drainage Area (SM)	----	----	----	----	----	----	0.19	----	----	----	----	----	----	1.00	----	----	----	----	----	0.19	----	----	----	0.19	----	----	----	----	
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Rosgen Classification	----	----	----	----	----	----	----	E	----	----	----	----	----	C4	----	----	----	----	----	B5c	----	----	----	B5c	----	----	----	----	
BF Velocity (fps)	----	3.0	4.4	----	----	----	----	4.5	----	----	----	----	----	N/P	----	----	----	3.2	----	----	----	----	----	----	----	----	----	----	
BF Discharge (cfs)	----	106.1	155.0	231.8	----	----	----	26.5	----	----	----	----	----	N/P	----	----	----	22	----	----	----	----	----	----	----	----	----	----	
Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	559.0	----	----	----	----
Channel length (ft) ²	----	----	----	----	----	----	579	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	564.0	----	----	----	----	----	
Sinuosity	----	----	----	----	----	----	1.02	----	----	----	----	----	1.20	----	----	----	----	----	----	----	----	----	1.01	----	----	----	----	----	
Water Surface Slope (Channel) (ft/ft)	----	----	----	----	----	----	0.0078	----	----	----	0.0136	----	----	----	----	----	----	0.0160	----	----	----	----	0.0047	----	----	----	----	----	
BF slope (ft/ft)	----	----	----	----	----	----	0.008	----	----	----	0.0133	----	----	----	----	----	----	0.0025	----	----	----	----	0.0047	----	----	----	----	----	
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

¹ Existing conditions survey data was compiled for each reach of Hurricane Creek and UT4 respectively
² Bulk samples taken for pre-existing condition and pebble counts taken for as-built and annual monitoring
³ Reference reach data for Richland Creek in Moore County from the NC DOT reference reach database was used in the design
⁴ Values were chosen based on previous sand-bed reference reach data and past project evaluations

Table 10. Baseline Stream Summary (continued)

Brown Creek Tributaries Restoration Project: EEP Project ID No. 95351

UT4 (Reach 1) Length 1,376 ft

Parameter	USGS Gauge	Regional Curve			Pre-Existing Condition ¹						Reference Reach(es) Data ³						Design ⁴						As-built						
											Richland Creek (Moore County)																		
											Min	Mean	Med	Max	SD	n													
Dimension and Substrate - Riffle																													
BF Width (ft)	----	7.1	7.5	----	8.6	----	----	11.7	----	----	16.2	----	----	16.7	----	----	26.0	11.4	----	----	----	----	----	14.0	----	----	----	----	----
Floodprone Width (ft)	----	----	----	----	12.7	----	----	15.6	----	----	50.0	----	----	53.0	----	----	----	----	----	46.0	----	----	----	89.2	----	----	----	----	
BF Mean Depth (ft)	----	0.9	1.1	----	0.9	----	----	1.3	----	----	0.9	----	----	0.9	----	----	----	0.9	----	----	----	----	1.0	----	----	----	----	----	
BF Max Depth (ft)	----	----	----	----	1.2	----	----	1.9	----	----	1.4	----	----	1.5	----	----	----	1.1	----	----	----	----	1.8	----	----	----	----	----	
BF Cross-sectional Area (ft ²)	----	7.4	10.3	----	10.5	----	----	11.3	----	----	15.0	----	----	15.5	----	----	----	10.0	----	----	----	----	14.1	----	----	----	----	----	
Width/Depth Ratio	----	----	----	----	6.5	----	----	13.2	----	----	18.0	----	----	18.6	----	----	----	13	----	----	----	----	13.8	----	----	----	----	----	
Entrenchment Ratio	----	----	----	----	1.3	----	----	1.5	----	----	3.0	----	----	3.3	----	----	----	>2.2	----	----	----	----	6.4	----	----	----	----	----	
Bank Height Ratio	----	----	----	----	2.1	----	----	2.4	----	----	1.6	----	----	1.7	----	----	----	1.0	----	----	----	----	1.0	----	----	----	----	----	
d50 (mm)	----	----	----	----	----	2.1	----	----	----	----	45.0	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Pattern																													
Channel Beltwidth (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	40.0	----	----	80.0	----	----	60.0	----	----	----	----	----	
Radius of Curvature (ft)	----	----	----	----	----	----	----	----	----	----	14.3	----	----	26.1	----	----	23.0	----	----	34.0	----	----	40.0	----	----	----	----	----	
Rc / Bankfull width (ft/ft)	----	----	----	----	----	----	----	----	----	----	5.5	----	----	5.7	----	----	2.0	----	----	3.0	----	----	2.9	----	----	----	----	----	
Meander Wavelength (ft)	----	----	----	----	----	----	----	----	----	----	90	----	----	94	----	----	70.0	----	----	90.0	----	----	146.0	----	----	----	----	----	
Meander Width Ratio	----	----	----	----	----	----	----	----	----	----	1.5	----	----	2.4	----	----	3.5	----	----	7.0	----	----	4.3	----	----	----	----	----	
Profile																													
Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	37.2	----	----	----	----	----	
Riffle Slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	0.013	----	----	0.0413	----	----	----	0.0078	----	----	----	----	0.0153	----	----	----	----	----	
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Pool to Pool Spacing (ft)	----	----	----	----	----	----	----	----	----	----	37.3	----	----	95.8	----	----	39	----	----	80	----	----	78.0	----	----	----	----	----	
Pool Max Depth (ft)	----	----	----	----	----	----	----	----	----	----	2.3	----	----	2.5	----	----	----	2.4	----	----	----	----	2.2	----	----	----	----	----	
Pool Volume (ft ³)	----	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Substrate and Transport Parameters																													
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
² d16 / d35 / d50 / d84 / d95	----	----	----	----	0.06 / 0.34 / 2.12 / 36.6 / 101.8 (R2)	----	----	----	----	----	----	----	6.0 / NP / 45.0 / 125.0 / NP	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Reach Shear Stress (competency) lb/ft ²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Stream Power (transport capacity) W/m ²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Additional Reach Parameters																													
Drainage Area (SM)	----	----	----	----	----	----	0.34	----	----	----	----	----	1.00	----	----	----	----	----	0.34	----	----	----	0.34	----	----	----	----	----	
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Rosgen Classification	----	----	----	----	G	----	----	F	----	----	----	----	C4	----	----	----	----	----	C5/B5	----	----	----	C5	----	----	----	----	----	
BF Velocity (fps)	----	2.4	3.9	----	3.6	----	----	3.9	----	----	----	----	N/P	----	----	----	----	3.7	----	----	----	----	----	----	----	----	----	----	
BF Discharge (cfs)	----	25.2	40.9	63.0	----	----	----	41.0	----	----	----	----	N/P	----	----	----	----	37	----	----	----	----	----	----	----	----	----	----	
Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	784	----	----	----	----	----	
Channel length (ft) ²	----	----	----	----	----	----	1,417	----	----	----	----	----	----	----	----	----	----	----	----	----	----	858	----	----	----	----	----	----	
Sinuosity	----	----	----	----	----	----	1.15	----	----	----	----	----	1.20	----	----	----	----	1.11	----	----	----	----	1.09	----	----	----	----	----	
Water Surface Slope (Channel) (ft/ft)	----	----	----	----	----	----	0.0058	----	----	----	0.0136	----	----	----	----	----	0.0058	----	----	----	----	0.0101	----	----	----	----	----	----	
BF slope (ft/ft)	----	----	----	----	----	----	0.0067	----	----	----	0.0133	----	----	----	----	----	0.0067	----	----	----	----	0.0113	----	----	----	----	----	----	
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

¹ Existing conditions survey data was compiled for each reach of Hurricane Creek and UT4 respectively

² Bulk samples taken for pre-existing condition and pebble counts taken for as-built and annual monitoring

³ Reference reach data for Richland Creek in Moore County from the NC DOT reference reach database was used in the design

⁴ Values were chosen based on previous sand-bed reference reach data and past project evaluations

Table 10. Baseline Stream Summary (continued)
Brown Creek Tributaries Restoration Project: EEP Project ID No. 95351

UT4 (Reach 2) Length 1,828 ft																												
Parameter	USGS Gauge	Regional Curve			Pre-Existing Condition ¹						Reference Reach(es) Data ³						Design ⁴						As-built					
											Richland Creek (Moore County)																	
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Dimension and Substrate - Riffle																												
	BF Width (ft)	----	12.2	12.4	----	----	----	13.8	----	----	16.2	----	----	16.7	----	----	----	16.5	----	----	----	----	----	15.9	----	----	----	----
	Floodprone Width (ft)	----	----	----	----	----	----	36.6	----	----	50.0	----	----	53.0	----	----	38.0	----	----	66.0	----	----	----	95.2	----	----	----	----
	BF Mean Depth (ft)	----	1.6	1.2	----	----	----	1.7	----	----	0.9	----	----	0.9	----	----	----	1.3	----	----	----	----	1.2	----	----	----	----	
	BF Max Depth (ft)	----	----	----	----	----	----	2.5	----	----	1.4	----	----	1.5	----	----	----	1.6	----	----	----	----	1.7	----	----	----	----	
	BF Cross-sectional Area (ft²)	----	16.7	22.9	----	----	----	23.8	----	----	15.0	----	----	15.5	----	----	----	21.0	----	----	----	----	19.0	----	----	----	----	
	Width/Depth Ratio	----	----	----	----	----	----	8.0	----	----	18.0	----	----	18.6	----	----	----	13	----	----	----	----	13.3	----	----	----	----	
	Entrenchment Ratio	----	----	----	----	----	----	2.7	----	----	3.0	----	----	3.3	----	----	----	>2.2	----	----	----	----	6.0	----	----	----	----	
	Bank Height Ratio	----	----	----	----	----	----	1.5	----	----	1.6	----	----	1.7	----	----	----	1.0	----	----	----	----	1.0	----	----	----	----	
	d50 (mm)	----	----	----	----	2.1	----	----	----	----	45.0	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Pattern																												
	Channel Beltwidth (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	60.0	----	----	100.0	----	----	75.0	----	----	----	----	----
	Radius of Curvature (ft)	----	----	----	----	----	----	----	----	----	14.3	----	----	26.1	----	----	33.0	----	----	50.0	----	----	46.3	----	----	----	----	
	Rc / Bankfull width (ft/ft)	----	----	----	----	----	----	----	----	----	5.5	----	----	5.7	----	----	2.0	----	----	3.0	----	----	2.9	----	----	----	----	
	Meander Wavelength (ft)	----	----	----	----	----	----	----	----	----	90	----	----	94	----	----	115.0	----	----	180.0	----	----	173.0	----	----	----	----	
	Meander Width Ratio	----	----	----	----	----	----	----	----	----	1.5	----	----	2.4	----	----	3.5	----	----	6.0	----	----	10.9	----	----	----	----	
Profile																												
	Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	51.0	----	----	----	----	----
	Riffle Slope (ft/ft)	----	----	----	----	----	----	----	----	----	0.013	----	----	0.0413	----	----	----	0.0040	----	----	----	----	0.0043	----	----	----	----	
	Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	----	----	----	----	----	
	Pool to Pool Spacing (ft)	----	----	----	----	----	----	----	----	----	37.3	----	----	95.8	----	----	32	----	----	65	----	----	105.0	----	----	----	----	
	Pool Max Depth (ft)	----	----	----	----	----	----	----	----	----	2.3	----	----	2.5	----	----	----	1.8	----	----	----	----	3.3	----	----	----	----	
	Pool Volume (ft³)	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	----	----	----	----	----	
Substrate and Transport Parameters																												
	Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
	SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
	d16 / d35 / d50 / d84 / d95	----	----	----	----	0.06 / 0.34 / 2.12 / 36.6 / 101.8 (R2)	----	----	----	----	----	6.0 / NP / 45.0 / 125.0 / NP	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
	Reach Shear Stress (competency) lb/ft²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
	Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
	Stream Power (transport capacity) W/m²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Additional Reach Parameters																												
	Drainage Area (SM)	----	----	----	----	----	1.10	----	----	----	----	----	1.00	----	----	----	----	----	1.10	----	----	----	----	1.10	----	----	----	
	Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
	Rosgen Classification	----	----	----	----	----	F	----	----	----	----	----	C4	----	----	----	----	----	C5	----	----	----	----	C5	----	----	----	
	BF Velocity (fps)	----	2.6	4.0	----	----	----	----	----	----	----	----	N/P	----	----	----	----	3.8	----	----	----	----	----	----	----	----	----	
	BF Discharge (cfs)	----	62.8	95.6	144.3	----	----	95.6	----	----	----	----	N/P	----	----	----	----	80.0	----	----	----	----	----	----	----	----	----	
	Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	1590.34	----	----	----	----	
	Channel length (ft)²	----	----	----	----	----	1,673	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	1827	----	----	----	----	
	Sinuosity	----	----	----	----	----	1.15	----	----	----	----	----	1.20	----	----	----	----	1.19	----	----	----	----	1.15	----	----	----	----	
	Water Surface Slope (Channel) (ft/ft)	----	----	----	----	----	0.0058	----	----	----	0.0136	----	----	----	----	----	----	0.0034	----	----	----	----	0.0034	----	----	----	----	
	BF slope (ft/ft)	----	----	----	----	----	0.0067	----	----	----	0.0133	----	----	----	----	----	----	0.0063	----	----	----	----	0.0039	----	----	----	----	
	Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
	BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
	Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
	Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	

¹ Existing conditions survey data was compiled for each reach of Hurricane Creek and UT4 respectively
² Bulk samples taken for pre-existing condition and pebble counts taken for as-built and annual monitoring
³ Reference reach data for Richland Creek in Moore County from the NC DOT reference reach database was used in the design
⁴ Values were chosen based on previous sand-bed reference reach data and past project evaluations

Table 10. Baseline Stream Summary (continued)
Brown Creek Tributaries Restoration Project: EEP Project ID No. 95351

UT4 (Reach 3) Length 250 ft																												
Parameter	USGS Gauge	Regional Curve			Pre-Existing Condition ¹						Reference Reach(es) Data ³						Design ⁴						As-built ⁵					
											Richland Creek (Moore County)																	
											Min	Mean	Med	Max	SD	n												
Dimension and Substrate - Riffle																												
	BF Width (ft)	----	14.1	14.2	----	----	----	13.1	----	----	16.2	----	----	16.7	----	----	----	19.8	----	----	----	----	----	15.4	----	----	----	
	Floodprone Width (ft)	----	----	----	----	----	18.3	----	----	----	50.0	----	----	53.0	----	----	----	44.0	----	76.0	----	----	21.0	----	----	----		
	BF Mean Depth (ft)	----	1.3	1.7	----	----	----	2.2	----	----	0.9	----	----	0.9	----	----	----	1.4	----	----	----	----	2.4	----	----	----		
	BF Max Depth (ft)	----	----	----	----	----	3.2	----	----	----	1.4	----	----	1.5	----	----	----	1.7	----	----	----	----	3.2	----	----	----		
	BF Cross-sectional Area (ft ²)	----	21.0	28.5	----	----	----	28.7	----	----	15.0	----	----	15.5	----	----	----	28.0	----	----	----	----	36.8	----	----	----		
	Width/Depth Ratio	----	----	----	----	----	6.0	----	----	----	18.0	----	----	18.6	----	----	----	13	----	----	----	----	6.4	----	----	----		
	Entrenchment Ratio	----	----	----	----	----	1.4	----	----	----	3.0	----	----	3.3	----	----	----	1.8	----	2.2	----	----	1.4	----	----	----		
	Bank Height Ratio	----	----	----	----	----	2.3	----	----	----	1.6	----	----	1.7	----	----	----	1.0	----	----	----	----	1.7	----	----	----		
	d50 (mm)	----	----	----	----	0.48	----	----	----	----	45.0	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----		
Pattern																												
	Channel Beltwidth (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	N/A	----	----	N/A	----	----	----	----	----	----	
	Radius of Curvature (ft)	----	----	----	----	----	----	----	----	----	14.3	----	----	26.1	----	----	----	N/A	----	----	N/A	----	----	----	----	----		
	Rc / Bankfull width (ft/ft)	----	----	----	----	----	----	----	----	----	5.5	----	----	5.7	----	----	----	2.0	----	3.0	----	----	----	----	----	----		
	Meander Wavelength (ft)	----	----	----	----	----	----	----	----	----	90	----	----	94	----	----	----	N/A	----	N/A	----	----	----	----	----	----		
	Meander Width Ratio	----	----	----	----	----	----	----	----	----	1.5	----	----	2.4	----	----	----	N/A	----	N/A	----	----	----	----	----	----		
Profile																												
	Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	20.0	----	----	----	----	
	Riffle Slope (ft/ft)	----	----	----	----	----	----	----	----	----	0.013	----	----	0.0413	----	----	----	0.0130	----	----	----	----	0.0153	----	----	----		
	Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	----	----	----	----		
	Pool to Pool Spacing (ft)	----	----	----	----	----	----	----	----	----	37.3	----	----	95.8	----	----	----	45	----	80	----	----	50.0	----	----	----		
	Pool Max Depth (ft)	----	----	----	----	----	----	----	----	----	2.3	----	----	2.5	----	----	----	3.5	----	----	----	----	----	----	----	----		
	Pool Volume (ft ³)	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	----	----	----	----		
Substrate and Transport Parameters																												
	Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
	SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
	d16 / d35 / d50 / d84 / d95	----	----	----	----	0.06 / 0.15 / 0.48 / 10.3 / 130.2	----	----	----	----	----	----	----	6.0 / NP / 45.0 / 125.0 / NP	----	----	----	----	----	----	----	----	----	----	----	----	----	
	Reach Shear Stress (competency) lb/ft ²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
	Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
	Stream Power (transport capacity) W/m ²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Additional Reach Parameters																												
	Drainage Area (SM)	----	----	----	----	1.52	----	----	----	----	----	----	----	1.00	----	----	----	----	1.52	----	----	----	1.52	----	----	----		
	Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----		
	Rosgen Classification	----	----	----	----	G	----	----	----	----	----	----	----	C4	----	----	----	----	B5c	----	----	----	G5c	----	----	----		
	BF Velocity (fps)	----	2.8	4.1	----	----	----	4.1	----	----	----	----	----	N/P	----	----	----	3.7	----	----	----	----	----	----	----	----		
	BF Discharge (cfs)	----	80.7	120.5	181.1	----	----	120.5	----	----	----	----	----	N/P	----	----	----	103.0	----	----	----	----	----	----	----	----		
	Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	237	----	----	----		
	Channel length (ft) ²	----	----	----	----	244	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	250	----	----	----	----		
	Sinuosity	----	----	----	----	1.15	----	----	----	----	----	----	----	1.20	----	----	----	N/A	----	----	----	----	1.05	----	----	----		
	Water Surface Slope (Channel) (ft/ft)	----	----	----	----	0.0058	----	----	----	----	0.0136	----	----	----	----	----	----	0.0078	----	----	----	0.0056	----	----	----	----		
	BF slope (ft/ft)	----	----	----	----	0.0067	----	----	----	----	0.0133	----	----	----	----	----	----	0.0080	----	----	----	0.0058	----	----	----	----		
	Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----		
	BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----		
	Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----		
	Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----		

¹ Existing conditions survey data was compiled for each reach of Hurricane Creek and UT4 respectively
² Bulk samples taken for pre-existing condition and pebble counts taken for as-built and annual monitoring
³ Reference reach data for Richland Creek in Moore County from the NC DOT reference reach database was used in the design
⁴ Values were chosen based on previous sand-bed reference reach data and on past project evaluations
⁵ Ultimately, a Rosgen "G" stream type was maintained for this reach due to its stable location with mature trees established along its banks

Table 10. Baseline Stream Summary (continued)

Brown Creek Tributaries Restoration Project: EEP Project ID No. 95351

UT4 (Reach 4) Length 1,840 ft

Parameter	USGS Gauge	Regional Curve			Pre-Existing Condition ¹						Reference Reach(es) Data ³						Design ⁴						As-built					
											Richland Creek (Moore County)																	
											Min	Mean	Med	Max	SD	n												
Dimension and Substrate - Riffle																												
BF Width (ft)	----	7.8	8.2	----	----	----	----	7.7	----	----	16.2	----	----	16.7	----	----	----	12.0	----	----	----	----	----	11.6	----	----	----	----
Floodprone Width (ft)	----	----	----	----	----	----	----	10.9	----	----	50.0	----	----	53.0	----	----	28.0	----	----	48.0	----	----	----	75.9	----	----	----	----
BF Mean Depth (ft)	----	0.9	1.1	----	----	----	----	1.6	----	----	0.9	----	----	0.9	----	----	----	0.9	----	----	----	----	----	0.8	----	----	----	----
BF Max Depth (ft)	----	----	----	----	----	----	----	2.1	----	----	1.4	----	----	1.5	----	----	----	1.1	----	----	----	----	----	1.1	----	----	----	----
BF Cross-sectional Area (ft ²)	----	8.5	11.8	----	----	----	----	12	----	----	15.0	----	----	15.5	----	----	----	11.0	----	----	----	----	----	9.5	----	----	----	----
Width/Depth Ratio	----	----	----	----	----	----	----	5.0	----	----	18.0	----	----	18.6	----	----	----	13	----	----	----	----	----	14.1	----	----	----	----
Entrenchment Ratio	----	----	----	----	----	----	----	1.1	----	----	3.0	----	----	3.3	----	----	----	>2.2	----	----	----	----	----	6.5	----	----	----	----
Bank Height Ratio	----	----	----	----	----	----	----	3.1	----	----	1.6	----	----	1.7	----	----	----	1.0	----	----	----	----	----	1.0	----	----	----	----
d50 (mm)	----	----	----	----	----	1.50	----	----	----	----	----	45.0	----	----	----	----	----	----	----	----	----	----	----	0.3	----	----	----	----
Pattern																												
Channel Beltwidth (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	40	----	----	70	----	----	----	55.0	----	----	----	----
Radius of Curvature (ft)	----	----	----	----	----	----	----	----	----	----	14.3	----	----	26.1	----	----	24.0	----	----	36.0	----	----	----	48.3	----	----	----	----
Rc / Bankfull width (ft/ft)	----	----	----	----	----	----	----	----	----	----	5.5	----	----	5.7	----	----	2.0	----	----	3.0	----	----	----	4.2	----	----	----	----
Meander Wavelength (ft)	----	----	----	----	----	----	----	----	----	----	90	----	----	94	----	----	84.0	----	----	140.0	----	----	----	150.0	----	----	----	----
Meander Width Ratio	----	----	----	----	----	----	----	----	----	----	1.5	----	----	2.4	----	----	7.0	----	----	12.0	----	----	----	13.0	----	----	----	----
Profile																												
Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Riffle Slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	0.013	----	----	0.0413	----	----	----	0.0100	----	----	----	----	----	----	----	----	----	----
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pool to Pool Spacing (ft)	----	----	----	----	----	----	----	----	----	----	37.3	----	----	95.8	----	----	42	----	----	82	----	----	----	----	----	----	----	----
Pool Max Depth (ft)	----	----	----	----	----	----	----	----	----	----	2.3	----	----	2.5	----	----	----	2.2	----	----	----	----	----	----	----	----	----	----
Pool Volume (ft ³)	----	----	----	----	----	----	----	----	----	----	----	----	----	N/P	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Substrate and Transport Parameters																												
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
² d16 / d35 / d50 / d84 / d95	----	----	----	----	----	0.13 / 0.43 / 1.5 / 14.2 / 22.6	----	----	----	----	----	----	----	6.0 / NP / 45.0 / 125.0 / NP	----	----	----	----	----	----	----	----	----	11.1 / 23.8 / 36.6 / 60.1 / 126.3	----	----	----	----
Reach Shear Stress (competency) lb/ft ²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Stream Power (transport capacity) W/m ²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Additional Reach Parameters																												
Drainage Area (SM)	----	----	----	----	----	----	0.42	----	----	----	----	----	----	1.00	----	----	----	----	----	0.42	----	----	----	----	----	0.42	----	----
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Rosgen Classification	----	----	----	----	----	----	G	----	----	----	----	----	----	C4	----	----	----	----	----	C5/B5c	----	----	----	----	----	C5	----	----
BF Velocity (fps)	----	2.5	3.9	----	----	----	3.9	----	----	----	----	----	----	N/P	----	----	----	3.6	----	----	----	----	----	----	----	----	----	----
BF Discharge (cfs)	----	29.5	47.3	73.4	----	----	47.4	----	----	----	----	----	----	N/P	----	----	----	40.0	----	----	----	----	----	----	----	----	----	----
Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	1657	----	----	----	----
Channel length (ft) ²	----	----	----	----	----	1,787	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	1840	----	----	----	----
Sinuosity	----	----	----	----	----	1.15	----	----	----	----	----	----	----	1.20	----	----	----	1.12	----	----	----	----	----	1.11	----	----	----	----
Water Surface Slope (Channel) (ft/ft)	----	----	----	----	----	0.0058	----	----	----	----	----	0.0136	----	----	----	----	----	0.0063	----	----	----	----	----	0.0054	----	----	----	----
BF slope (ft/ft)	----	----	----	----	----	0.0067	----	----	----	----	----	0.0133	----	----	----	----	----	0.0069	----	----	----	----	----	0.0062	----	----	----	----
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

¹ Existing conditions survey data was compiled for each reach of Hurricane Creek and UT4 respectively

² Bulk samples taken for pre-existing condition and pebble counts taken for as-built and annual monitoring

³ Reference reach data for Richland Creek in Moore County from the NC DOT reference reach database was used in the design

⁴ Values were chosen based on previous sand-bed reference reach data and past project evaluations

Table 10. Baseline Stream Summary (continued)
Brown Creek Tributaries Restoration Project: EEP Project ID No. 95351

UT4 (Reach 5) Length 1,973 ft																													
Parameter	USGS Gauge	Regional Curve			Pre-Existing Condition ¹						Reference Reach(es) Data ³						Design ⁴						As-built						
											Richland Creek (Moore County)																		
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	
Dimension and Substrate - Riffle																													
	BF Width (ft)	9.9	10.2		16.8			23.5			16.2			16.7				13.9						16.2					
	Floodprone Width (ft)				33.6			94.3			50.0			53.0			32.0			55.0				69.4					
	BF Mean Depth (ft)	1.0	1.3		0.7			0.7			0.9			0.9				1.2						1.8					
	BF Max Depth (ft)				1.3			2.4			1.4			1.5				1.5						2.7					
	BF Cross-sectional Area (ft²)	12.3	16.9		11.2			15.4			15.0			15.5				16.0						28.4					
	Width/Depth Ratio				25.2			36.0			18.0			18.6				12						9.3					
	Entrenchment Ratio				2.0			4.0			3.0			3.3				>2.2						4.3					
	Bank Height Ratio				1.0			1.7			1.6			1.7				1.0						1.0					
	d50 (mm)					1.30					45.0																		
Pattern																													
	Channel Beltwidth (ft)																N/A			N/A									
	Radius of Curvature (ft)										14.3			26.1			N/A			N/A									
	Rc / Bankfull width (ft/ft)										5.5			5.7			N/A			N/A									
	Meander Wavelength (ft)										90			94			N/A			N/A									
	Meander Width Ratio										1.5			2.4			N/A			N/A									
Profile																													
	Riffle Length (ft)													N/P															
	Riffle Slope (ft/ft)										0.013			0.0413				0.0050											
	Pool Length (ft)													N/P															
	Pool to Pool Spacing (ft)										37.3			95.8			50			90									
	Pool Max Depth (ft)										2.3			2.5				2.4											
	Pool Volume (ft³)													N/P															
Substrate and Transport Parameters																													
	Ri% / Ru% / P% / G% / S%																												
	SC% / Sa% / G% / B% / Be%																												
	d16 / d35 / d50 / d84 / d95							0.30 / 0.70 / 1.3 / 5.5 / 8.4						6.0 / NP / 45.0 / 125.0 / NP															
	Reach Shear Stress (competency) lb/ft²																												
	Max part size (mm) mobilized at bankfull (Rosgen Curve)																												
	Stream Power (transport capacity) W/m²																												
Additional Reach Parameters																													
	Drainage Area (SM)							0.71						1.00						0.71							0.71		
	Impervious cover estimate (%)																												
	Rosgen Classification							E/Bc						C4					C5/E5								E5		
	BF Velocity (fps)	2.9	4.5					4.5						N/P				3.8											
	BF Discharge (cfs)	44.4	69.2	106.1				69.3						N/P				60.0											
	Valley Length																										1838		
	Channel length (ft) ²							1,921																			1,916		
	Sinuosity							1.08						1.20				N/A									1.04		
	Water Surface Slope (Channel) (ft/ft)							0.0033				0.0136						0.0033						0.0053					
	BF slope (ft/ft)							0.0035				0.0133						0.0035						0.0061					
	Bankfull Floodplain Area (acres)																												
	BEHI VL% / L% / M% / H% / VH% / E%																												
	Channel Stability or Habitat Metric																												
	Biological or Other																												

¹ Existing conditions survey data was compiled for each reach of Hurricane Creek and UT4 respectively
² Bulk samples taken for pre-existing condition and pebble counts taken for as-built and annual monitoring
³ Reference reach data for Richland Creek in Moore County from the NC DOT reference reach database was used in the design
⁴ Values were chosen based on previous sand-bed reference reach data and past project evaluations

Table 11. Cross-section Morphology Data																					
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351																					
Stream Reach	UT4 Reach 1 (1,482 LF)																				
	Cross-section X-1 (Riffle)						Cross-section X-2 (Pool)						Cross-section X-3 (Riffle)								
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation																					
BF Width (ft)	14.93	11.6	11.6					15.43	14.89	14.74					13.95	13.18	14.15				
BF Mean Depth (ft)	1.02	1.1	1.0					0.87	0.83	0.82					1.01	0.97	0.93				
Width/Depth Ratio	14.58	11.0	11.2					17.74	17.95	18.0					13.83	13.6	15.24				
BF Cross-sectional Area (ft ²)	15.3	12.4	12.0					13.42	12.3	12.1					14.07	12.7	13.1				
BF Max Depth (ft)	1.81	1.8	1.8					2.16	2.04	1.94					1.81	1.52	1.61				
Width of Floodprone Area (ft)	58.95	59.0	58.9					46.7	46.77	46.75					89.23	89.27	89.26				
Entrenchment Ratio	3.9	5.1	5.1					3.03	3.1	3.2					6.39	6.8	6.3				
Bank Height Ratio	1.0	1.1	1.1					1.0	1.0	1.0					1.0	1.0	1.0				
Wetted Perimeter (ft)	17.0	13.8	13.7					17.2	16.6	16.4					16.0	15.1	16.0				
Hydraulic Radius (ft)	0.9	0.9	0.9					0.8	0.7	0.7					0.9	0.8	0.8				
Based on current/developing bankfull feature																					
BF Width (ft)																					
BF Mean Depth (ft)																					
Width/Depth Ratio																					
BF Cross-sectional Area (ft ²)																					
BF Max Depth (ft)																					
Width of Floodprone Area (ft)																					
Entrenchment Ratio																					
Bank Height Ratio																					
Wetted Perimeter (ft)																					
Hydraulic Radius (ft)																					
Cross Sectional Area between end pins (ft ²)																					
d50 (mm)																					
Stream Reach	UT4 Reach 2 (1,859 LF)																				
	Cross-section X-4 (Riffle)						Cross-section X-5 (Pool)						Cross-section X-6 (Riffle)								
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation																					
BF Width (ft)	15.94	15.3	15.3					22.4	22.4	22.7					17.57	17.7	15.0				
BF Mean Depth (ft)	1.19	1.4	1.4					1.39	1.6	1.6					4.04	3.9	2.2				
Width/Depth Ratio	13.3	11.3	10.8					16.1	14.4	14.4					4.35	4.6	6.8				
BF Cross-sectional Area (ft ²)	19.0	20.7	21.6					31.16	34.8	35.9					71.02	68.4	33.5				
BF Max Depth (ft)	1.7	2.1	2.2					3.4	3.7	3.8					5.3	4.9	2.8				
Width of Floodprone Area (ft)	95.2	95.2	95.2					74.63	74.7	74.6					77.02	77.1	19.3				
Entrenchment Ratio	6.0	6.2	6.2					3.33	3.3	3.3					4.38	4.4	1.3				
Bank Height Ratio	1.0	1.0	1.0					1.0	1.0	1.0					1.0	1.1	2.3				
Wetted Perimeter (ft)	18.3	18.0	18.1					25.2	25.5	25.9					25.7	25.4	19.5				
Hydraulic Radius (ft)	1.0	1.1	1.2					1.2	1.4	1.4					2.8	2.7	1.7				
Based on current/developing bankfull feature																					
BF Width (ft)																					
BF Mean Depth (ft)																					
Width/Depth Ratio																					
BF Cross-sectional Area (ft ²)																					
BF Max Depth (ft)																					
Width of Floodprone Area (ft)																					
Entrenchment Ratio																					
Bank Height Ratio																					
Wetted Perimeter (ft)																					
Hydraulic Radius (ft)																					
Cross Sectional Area between end pins (ft ²)	-							-													
d50 (mm)	-							-													


Table 11 continued. Cross-section Morphology Data																												
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351																												
Stream Reach	UT4 Reach 5 (2,022 LF)														UT4 Reach 4 (1,892 LF)													
	Cross-section X-7 (Riffle)							Cross-section X-8 (Riffle)							Cross-section X-9 (Riffle)						Cross-section X-10 (Pool)							
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation																												
BF Width (ft)	15.90	15.47	15.2					16.99	15.97	15.8					11.58	11.58	12.3					25.93	25.74	27.58				
BF Mean Depth (ft)	1.57	1.41	1.34					1.93	1.66	1.65					0.82	0.84	0.79					0.96	0.95	0.91				
Width/Depth Ratio	10.1	11.0	11.4					8.8	9.6	9.6					14.1	13.8	15.7					27.1	27.1	30.5				
BF Cross-sectional Area (ft²)	25.0	21.8	20.3					32.8	26.5	26					9.6	9.7	9.7					24.8	24.4	25				
BF Max Depth (ft)	2.40	2.13	2.03					3.15	1.66	2.32					1.14	1.1	1.1					2.09	2.04	2.03				
Width of Floodprone Area (ft)	67.5	67.5	67.5					71.2	71.2	71.2					75.9	75.9	75.9					80.9	80.9	80.9				
Entrenchment Ratio	4.3	4.4	4.4					4.2	4.5	4.5					6.6	6.6	6.2					3.1	3.1	2.9				
Bank Height Ratio	1.0	1.0	1.1					1.0	1.0	1.1					1.0	1.0	1.0					1.0	1.0	1.0				
Wetted Perimeter (ft)	19.0	18.3	17.9					20.9	19.3	19.1					13.2	13.3	13.9					27.9	27.6	29.4				
Hydraulic Radius (ft)	1.3	1.2	1.1					1.6	1.4	1.4					0.7	0.7	0.7					0.9	0.9	0.9				
Based on current/developing bankfull feature																												
BF Width (ft)																												
BF Mean Depth (ft)																												
Width/Depth Ratio																												
BF Cross-sectional Area (ft²)																												
BF Max Depth (ft)																												
Width of Floodprone Area (ft)																												
Entrenchment Ratio																												
Bank Height Ratio																												
Wetted Perimeter (ft)																												
Hydraulic Radius (ft)																												
Cross Sectional Area between end pins (ft²)																												
d50 (mm)																												
Stream Reach	Hurricane Creek Reach 1 (2,043 LF)														Hurricane Creek Reach 2 (1,424 LF)													
	Cross-section X-11 (Riffle)							Cross-section X-12 (Pool)							Cross-section X-13 (Pool)						Cross-section X-14 (Riffle)							
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation																												
BF Width (ft)	18.92	18.71	18.50					34.27	32.66	37.32					29.02	27.99	28.82					22.54	20.48	20.52				
BF Mean Depth (ft)	1.61	1.59	1.50					1.84	1.85	1.67					1.77	1.86	1.83					1.40	1.53	1.49				
Width/Depth Ratio	11.8	11.8	12.5					18.6	17.6	22.3					16.4	15.1	15.8					16.1	13.4	13.7				
BF Cross-sectional Area (ft²)	30.4	29.8	27.3					63.2	60.6	62.5					51.5	52.0	52.7					31.6	31.3	30.6				
BF Max Depth (ft)	2.47	2.44	2.30					4.09	4.03	3.91					2.92	2.99	3.06					2.26	2.44	2.49				
Width of Floodprone Area (ft)	71.2	71.2	71.2					80.1	80.1	80.1					80.0	80.1	80.1					68.8	68.8	68.8				
Entrenchment Ratio	3.8	3.8	3.9					2.3	2.5	2.1					2.8	2.9	2.8					3.1	3.4	3.4				
Bank Height Ratio	1.0	1.0	1.1					1.0	1.0	1.0					1.0	1.0	1.0					1.0	1.0	1.0				
Wetted Perimeter (ft)	22.1	21.9	21.5					38.0	36.4	40.7					32.6	31.7	32.5					25.3	23.5	23.5				
Hydraulic Radius (ft)	1.4	1.4	1.3					1.7	1.7	1.5					1.6	1.6	1.6					1.2	1.3	1.3				
Based on current/developing bankfull feature																												
BF Width (ft)																												
BF Mean Depth (ft)																												
Width/Depth Ratio																												
BF Cross-sectional Area (ft²)																												
BF Max Depth (ft)																												
Width of Floodprone Area (ft)																												
Entrenchment Ratio																												
Bank Height Ratio																												
Wetted Perimeter (ft)																												
Hydraulic Radius (ft)																												
Cross Sectional Area between end pins (ft²)																												
d50 (mm)																												

Table 11 continued. Cross-section Morphology Data							
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351							
Stream Reach	Hurricane Creek Reach 3 (600 LF)						
	Cross-section X-15 (Riffle)						
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation							
BF Width (ft)	11.06	10.7	10.7				
BF Mean Depth (ft)	1.65	1.6	1.6				
Width/Depth Ratio	6.7	6.5	6.7				
BF Cross-sectional Area (ft ²)	18.2	17.6	17.1				
BF Max Depth (ft)	2.89	2.7	2.6				
Width of Floodprone Area (ft)	53.3	53.3	53.3				
Entrenchment Ratio	4.8	5.0	5.0				
Bank Height Ratio	1.0	1.0	1.0				
Wetted Perimeter (ft)	14.4	14.0	13.9				
Hydraulic Radius (ft)	1.3	1.3	1.2				
Based on current/developing bankfull feature							
BF Width (ft)							
BF Mean Depth (ft)							
Width/Depth Ratio							
BF Cross-sectional Area (ft ²)							
BF Max Depth (ft)							
Width of Floodprone Area (ft)							
Entrenchment Ratio							
Bank Height Ratio							
Wetted Perimeter (ft)							
Hydraulic Radius (ft)							
Cross Sectional Area between end pins (ft ²)							
d50 (mm)							


Appendix E

Hydrologic Data



Figure 5.



* Surface water flow is estimated to have occurred when the pressure transducer reading is equal to or above 0.5 inches in depth.



* Surface water flow is estimated to have occurred when the pressure transducer reading is equal to or above 0.5 inches in depth.



* Surface water flow is estimated to have occurred when the pressure transducer reading is equal to or above 0.5 inches in depth.

Figure 6. Observed Rainfall versus Historic Average




Table 12. Flow Gauge Success (2016)		
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351		
Flow Gauge ID	Consecutive Days of Flow¹	Cumulative Days of Flow²
UT4 Reach 4 Flow Gauge		
BTFL1	77.0	93.0
UT4 Reach 1 Flow Gauge		
BTFL2	106.0	108.0
Hurricane Creek Flow Gauge³		
HCFL1	12.0	29.0
Notes:		
¹ Indicates the number of consecutive days within the monitoring year where flow was measured.		
² Indicates the number of cumulative days within the monitoring year where flow was measured.		
³ The Hurricane Creek Flow Gauge (HCFL1) was installed on July 19, 2016 to document in-channel stream flow.		
Flow success criteria for the Site: A restored stream reach will be considered at least intermittent when the flow duration occurs for a minimum of 30 consecutive days.		
The average annual rainfall for the Site is 47.77"		
* Surface water flow is estimated to have occurred when the pressure transducer reading is equal to or above 0.50 inches in depth.		

Table 13. Crest Gauge Success				
Brown Creek Tributaries Restoration Project: DMS Project ID No. 95351				
Date of Data Collection	Estimated Occurrence of Bankfull Event	Method of Data Collection	Crest Gauge Reading (Hurricane Creek - R2)	Crest Gauge Reading (UT4-R2)
10/29/2015	10/3/2015	Crest Gauge	0.94'	
11/4/2015	10/3/2015	Crest Gauge		0.83'
2/17/2016	2/3/2016	Crest Gauge	1.05'	
7/19/2016	6/29/2016	Crest Gauge	0.19'	0.28'
11/3/2016	10/8/2016	Crest Gauge	1.1'	0.97'