



MONITORING YEAR 2 ANNUAL REPORT

Final

BYRDS CREEK MITIGATION SITE

Person County, NC
NCDEQ Contract 003987
NCDMS Project Number 95020

Data Collection Period: March 2015-October 2015
Draft Submission Date: November 12, 2015
Final Submission Date: November 30, 2015

PREPARED FOR:



**NC Department of Environmental Quality
Division of Mitigation Services**

1652 Mail Service Center
Raleigh, NC 27699-1652

PREPARED BY:



Wildlands Engineering, Inc.
312 West Millbrook Road, Suite 225
Raleigh, NC 27609

Jason Lorch
jlorch@wildlandseng.com
Phone: 919.851.9986



EXECUTIVE SUMMARY

Wildlands Engineering (Wildlands) completed a full-delivery project for the North Carolina Division of Mitigation Services (NCDMS) to restore and enhance a total of 7,328 linear feet (LF) of stream in Person County, North Carolina. The project streams consist of Byrds Creek, a third order stream, as well as three unnamed first and second order tributaries to Byrds Creek (South Branch, Southeast Branch, and West Branch). The project provides 5,371 stream mitigation units (SMU's). At the downstream limits of the project, the drainage area is 2,957 acres (4.62 square miles).

The Byrds Creek Mitigation Site, hereafter referred to as the Site, is approximately 1.8 miles south of Hurdle Mills, NC off of Wolfe Road in southwestern Person County (Figure 1). The Site is located in the Carolina Slate Belt of the Piedmont Physiographic Province (USGS, 1998). The Site is within the South Flat River watershed, North Carolina Division of Water Resources (NCDWR) Subbasin 03-04-01 of the Neuse River Basin and United States Geological Survey (USGS) Hydrologic Unit Code (HUC) 03020201010020. Land use within the watershed is rural and is dominated by forestry, agriculture, and livestock operations; with approximately 60% of the watershed used for agriculture and 40% forested. The Site is located in an active cattle pasture surrounded by wooded lots, small agricultural operations, and rural residential areas. Prior to construction activities, the streams on the Site were heavily impacted by cattle, which led to stream bank erosion and instability.

The following project goals were established to address the effects from watershed and project site stressors:

- Reduce nutrient loads within the watershed and to downstream waters;
- Stabilize eroding stream banks greatly reducing, if not eliminating, sediment loads;
- Restore riffle/pool sequencing resulting in decreased water temperatures and increased dissolved oxygen concentrations;
- Establish in-stream structures to improve habitat diversity and trap detritus;
- Restore native vegetation and riparian buffers; and
- Protect the restored land in perpetuity through a conservation easement.

These goals were achieved by restoring 3,096 LF of perennial and intermittent stream channel and enhancing 4,232 LF of perennial stream channel. Restoration and enhancement construction and planting efforts were completed in December 2013. A conservation easement is in place on 24.4 acres of riparian corridor and stream resources to protect them in perpetuity.

Monitoring Year 2 (MY-2) monitoring and site visits were completed between the months of March and October 2015 to assess the conditions of the Site. All streams within the Site are stable and functioning as designed. The Sites overall average planted stem density of 590 stems/ acre is greater than the interim success criteria of 320 stem/ acre density required for MY-3. Hydrologic monitoring gages documented bankfull events for all streams on the Site. Two streams have met the Monitoring Year 5 (MY-5) hydrology success criteria and one has partially met for the Site at this time.



BYRDS CREEK MITIGATION SITE
Monitoring Year 2 Annual Report

TABLE OF CONTENTS

Section 1: PROJECT OVERVIEW1-1

1.1 Project Goals and Objectives 1-1

1.2 Monitoring Year 2 Data Assessment..... 1-2

 1.2.1 Vegetative Assessment 1-3

 1.2.2 Vegetation Areas of Concern 1-3

 1.2.3 Stream Assessment..... 1-3

 1.2.4 Stream Areas of Concern 1-4

 1.2.5 Hydrology Assessment..... 1-4

 1.2.6 Maintenance Plan 1-4

1.3 Monitoring Year 2 Summary 1-4

Section 2: METHODOLOGY2-1

Section 3: REFERENCES.....3-1

APPENDICES

Appendix 1 General Tables and Figures

Figure 1 Project Vicinity Map

Figure 2 Project Component/Asset Map

Table 1 Project Components and Mitigation Credits

Table 2 Project Activity and Reporting History

Table 3 Project Contacts Table

Table 4 Project Information and Attributes

Appendix 2 Visual Assessment Data

Figure 3 Integrated Current Condition Plan View

Table 5a-i Visual Stream Morphology Stability Assessment Table

Table 6 Vegetation Condition Assessment Table

 Stream Photographs

 Vegetation Photographs

Appendix 3 Vegetation Plot Data

Table 7 Vegetation Plot Criteria Attainment

Table 8 CVS Vegetation Table – Metadata

Table 9 Planted and Total Stem Counts

Appendix 4 Morphological Summary Data and Plots

Table 10a-c Baseline Stream Data Summary

Table 11 Morphology and Hydraulic Summary (Dimensional Parameters – Cross Section)

Table 12a-f Monitoring Data – Stream Reach Data Summary

 Longitudinal Profile Plots

 Cross Section Plots

Reachwide and Cross Section Pebble Count Plots

Appendix 5

Table 13

Hydrology Summary Data

Verification of Bankfull Events

Bankfull Verification Photographs



Section 1: PROJECT OVERVIEW

The Byrds Creek Mitigation Site, hereafter referred to as the Site, is located in southwestern Person County within the Neuse River Basin (USGS Hydrologic Unit 03020201). The project site is located south of Hurdle Mills off of Wolfe Road. The Site is located in the Carolina Slate Belt of the Piedmont Physiographic Province (USGS, 1998). The Multi-Resolution Land Characteristics Consortium (MRLC, 2001) classified approximately 57% of the land in the project watershed as managed herbaceous cover or agricultural, 42% is classified as forested/scrubland, and the remaining 1% is open water. The drainage area for the Byrds Creek Site is 2,957 acres (4.62 square miles).

The project stream reaches consist of Byrds Creek reach 2 (BC2), Byrds Creek reach 3 (BC3), South branch (SB1), Southeast branch reach 1 (SE1), and Southeast branch reach 2 (SE2) which are stream restoration and/or enhancement level I approach and Byrds Creek reach 1 (BC1), Byrds Creek reach 4 (BC4), and West branch (WB1) which are enhancement level II approach. Mitigation work within the Site included restoring and enhancing 7,328 linear feet of perennial and intermittent stream channel. The stream areas were also planted with native vegetation to improve habitat and protect water quality. The project provides 5,371 stream mitigation units (SMU's). The final mitigation plan was submitted and accepted by the NCDMS in January of 2013. Construction activities were completed by North State Environmental in September 2013. Planting and seeding activities were completed by Bruton Natural Systems, Inc. in December 2013. Baseline monitoring (MY-0) was conducted between October 2013 and January of 2014. Annual monitoring will be conducted for five years with the close-out anticipated to commence in 2019 given the success criteria are met. Appendix 1 provides more detailed project activity, history, contact information, and watershed/site background information for this project. Three separate conservation easements have been recorded and are in place along the riparian corridors and stream resources to protect them in perpetuity. Directions and a map of the Site are provided in Figure 1 and project components are illustrated for the Site in Figure 2.

1.1 Project Goals and Objectives

Prior to construction activities, the streams on the Byrds Creek Site were heavily impacted by cattle, which led to stream bank erosion and instability. Related degradation included declining aquatic habitat, loss of forest, degraded riparian buffers, and water quality problems related to increased sediment and nutrient loadings. Tables 10a, 10b, and 10c in Appendix 4 present the pre-restoration conditions in detail.

The Site was designed to meet the over-arching goals as described in the mitigation plan (Wildlands, 2013). The project is intended to provide numerous ecological benefits within the Neuse River Basin. While many of these benefits are limited to the Site, others, such as pollutant removal and improved aquatic and terrestrial habitat, have more far-reaching effects. The following project specific goals established in the mitigation plan include:

- Reduce nutrient loads within the watershed and to downstream waters;
- Stabilize eroding stream banks greatly reducing sediment loads;
- Restore riffle/pool sequencing resulting in decreased water temperatures and increased dissolved oxygen concentrations;
- Establish in-stream structures to improve habitat diversity and trap detritus;
- Restore native vegetation and riparian buffers; and
- Protect the restored land in perpetuity through a conservation easement.



The design features of this project were developed to achieve multiple project objectives. The stream restoration elements were designed to frequently flood the reconnected floodplain. This design approach provides more frequent dissipation of energy from higher flows (bankfull and above) to improve channel stability; provide water quality treatment through detention, settling, and biological removal of pollutants; and restore a more natural hydrologic regime. The project objectives defined in the mitigation plan (Wildlands, 2013) are as follows:

- On-site nutrient inputs will be decreased by removing cattle from streams and filtering on-site runoff through buffer zones. Off-site nutrient input will be absorbed on-site by filtering flood flows through restored floodplain areas, where flood flow will spread through native vegetation. Vegetation is expected to uptake excess nutrients.
- Stream bank erosion which contributes sediment load to the creek will be greatly reduced in the project area. Eroding stream banks will be stabilized using bioengineering, natural channel design techniques, and grading to reduce bank angles and bank height. Storm flow containing grit and fine sediment will be filtered through restored floodplain areas, where flow will spread through native vegetation. Spreading flood flows will also reduce velocity and allow sediment to settle out. Sediment transport capacity of restored reaches will be improved so that capacity balances more closely to load. Sediment load reduction will be monitored through assessing bank stability with cross section and profile surveys and visual assessment through photo documentation which serves as an accepted surrogate for direct turbidity measurements.
- Restored riffle/pool sequences will promote aeration of water and create deep water zones, helping to lower water temperature. Establishment and maintenance of riparian buffers will create long-term shading of the channel flow to minimize thermal heating. Lower water temperatures will help maintain dissolved oxygen concentrations.
- In-stream structures will be constructed to improve habitat diversity and trap detritus. Wood habitat structures will be included in the stream as part of the restoration design. Such structures may include log drops and rock structures that incorporate woody debris.
- Adjacent buffer and riparian habitats will be restored with native vegetation as part of the project. Native vegetation will provide cover and food for terrestrial creatures. Native plant species will be planted and invasive species will be treated. Eroding and unstable areas will also be stabilized with vegetation as part of this project.
- The restored land will be protected in perpetuity through a conservation easement.

The design streams were restored to the appropriate type based on the surrounding landscape, climate, and natural vegetation communities but also with strong consideration to existing watershed conditions and trajectory. The designs were developed to correct incision and lack of pattern caused by channelization, bank instability caused by erosion and livestock access, lack of vegetation in riparian zones, and lack of riparian and aquatic habitat.

1.2 Monitoring Year 2 Data Assessment

Annual monitoring and quarterly site visits were conducted during MY-2 to assess the condition of the project. The stream success criteria for the Site follows the approved success criteria presented in the Byrds Creek Mitigation Plan (Wildlands, 2013).



1.2.1 Vegetative Assessment

A total of 14 vegetation plots were established during the baseline monitoring within the project easement area. The majority of the plots were established as standard 10 meter by 10 meter plot with one plot established as a 5 meter by 20 meter plot. The final vegetative success criteria will be the survival of 260 planted stems per acre in the riparian corridor along restored and enhanced reaches at the end of year five of the monitoring period. The interim measure of vegetative success for the Site will be the survival of at least 320 planted stems per acre at the end of year three of the monitoring period.

The MY-2 vegetative survey was completed in June 2015. The 2015 annual vegetation monitoring resulted in an average planted stem density of 590 stems per acre, which is greater than the interim requirement of 320 stems/acre. All 14 vegetation plots met success criteria during MY-2. The MY-2 planted stem density is approximately 20% less than the baseline density recorded (734 stems/acre) in January 2014. There is an average of 14 stems per plot and all plots are on track to meet the success criteria required for MY-5 (Table 9, Appendix 3). Refer to Appendix 2 for vegetation plot photographs and the vegetation condition assessment table and Appendix 3 for vegetation data tables.

1.2.2 Vegetation Areas of Concern

An isolated area of tree of heaven (*Ailanthus altissima*) was treated during MY-2 upstream of the culvert crossing on Byrds Creek near station 34+00. This area will be assessed during subsequent monitoring efforts for new seedlings and will be treated with the appropriate herbicide as needed. The presence of this invasive species does not appear to be affecting the survivability of planted stems. Refer to Appendix 2 for the integrated current condition plan view map (Figure 3), and the vegetation condition assessment table.

1.2.3 Stream Assessment

Morphological surveys for the MY-2 were conducted in March 2015. All streams within the Site are stable with little to no erosion and have met the success criteria for MY-2. Refer to Appendix 2 for the visual assessment table, integrated current condition plan view map (Figure 3), and reference photographs. Refer to Appendix 4 for the morphological data and plots.

While there have been some minor post-construction adjustments within the restored channels; the cross sections show little to no change in the bankfull area, maximum depth ratio, or width-to-depth ratio. Surveyed riffle cross sections fell within the parameters defined for channels of the appropriate Rosgen stream type. The surveyed longitudinal profile data for BC2, BC3, SB1, SE1, SE2a and SE2b illustrates that the bedform features are maintaining lateral and vertical stability. The riffles are remaining steeper and shallower than the pools, while the pools are remaining deeper than the riffles and maintaining flat water surface slopes. The longitudinal profiles show that the bank height ratios remain very near to 1.0 for the restoration reaches.

Bank scour was observed along portions of Byrds Creek Reach 3 below the culvert crossing at the end of MY-1 and the beginning of MY-2. However, these areas have stabilized as vegetation has grown. Cross sections seven and eight show some of this bank scour that has occurred on Byrds Creek Reach 3. Cross section seven has had some scour on the right bank between MY-1 and MY-2. Cross section eight has shown similar scour on the left bank between MY-0 and MY-1. This scour on cross section eight looks to have stabilized between MY-1 and MY-2. The cross-sectional areas and bankfull widths have increased on cross sections seven and eight, but still fall within the appropriate Rosgen stream type parameters. These areas will be monitored for any active scour during MY-3.



Pattern data will be collected in MY-5 only if there are indicators from the profile or dimensions that significant geomorphic adjustments have occurred. No changes were observed during MY-2 that indicated a change in the radius of curvature or channel belt width have occurred.

1.2.4 Stream Areas of Concern

During MY-2 localized areas of instability were observed along Byrds Creek between stations 35+00 and 48+00. Additional live stakes and herbaceous plugs were installed in the late winter/early spring of 2015 to help stabilize these areas. Wildlands will continue to monitor these areas, but as of the summer of 2015, each of these areas appeared well vegetated and stable.

1.2.5 Hydrology Assessment

At the end of the five year monitoring period, two or more bankfull events must have occurred in separate years within the restoration reaches. Bankfull events were recorded on all three gaged streams during the MY-2 data collection. Byrds Creek and South Branch have each had bankfull events during MY-1 and MY-2. Therefore, they have met the hydrology success criteria for the Site. Southeast Branch recorded a bankfull event during MY-2 and is on track to meet hydrology success criteria. Please refer to Appendix 5 for hydrologic data.

1.2.6 Maintenance Plan

Maintenance of invasive vegetation will be assessed in the winter of 2015/2016 and a follow up herbicide application will occur in the spring of 2016 if deemed necessary. Additional follow up treatments will be conducted annually as necessary to control their spread and dominance.

1.3 Monitoring Year 2 Summary

All streams within the Site are stable and functioning as designed. The average planted stem density for the Site is 590 stems per acre and is on track to meeting the MY-5 success criteria. Bankfull events were documented with the gages located on all three streams during MY-2. The MY-5 stream hydrology success criteria has been met on Byrds Creek and South Branch, and partially met for Southeast Branch at this time.

Summary information and data related to the performance of the project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Mitigation Plan documents available on NCDMS's website. All raw data supporting the tables and figures in the appendices are available from NCDMS upon request.



Section 2: METHODOLOGY

Geomorphic data was collected following the standards outlined in *The Stream Channel Reference Site: An Illustrated Guide to Field Techniques* (Harrelson et al., 1994) and in *The Stream Restoration: A Natural Channel Design Handbook* (Doll et al., 2003). Longitudinal and cross sectional data were collected using a total station and were georeferenced. All CCPV mapping was recorded using a Trimble handheld GPS with sub-meter accuracy and processed using Pathfinder and ArcView. Crest gages were installed in surveyed riffle cross sections and monitored quarterly. Hydrology attainment installation and monitoring methods are in accordance with the USACE (2003) standards. Vegetation monitoring protocols followed the Carolina Vegetation Survey-NCDMS Level 2 Protocol (Lee et al., 2008). Reporting follows the NCDMS Monitoring Report Template and Guidance Version 1.3 (NCDMS, 2010).



Section 3: REFERENCES

- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Harrelson, C.C., Rawlins, C.L., Potyondy, J.P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, M.T., Peet, R.K., S.D., Wentworth, T.R. 2008. CVS-DMS Protocol for Recording Vegetation Version 4.2. Retrieved from <http://cvs.bio.unc.edu/protocol/cvs-eep-protocol-v4.2-lev1-5.pdf>.
- North Carolina Division of Mitigation Services (NCDMS). 2010. Monitoring Report Template and Guidance. Version 1.3. Raleigh, NC.
- Rosgen, D. L. 1994. A classification of natural rivers. *Catena* 22:169-199.
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- Rosgen, D.L. 1997. A Geomorphological Approach to Restoration of Incised Rivers. Proceedings of the Conference on Management of Landscapes Disturbed by Channel Incision. Center For Computational Hydroscience and Bioengineering, Oxford Campus, University of Mississippi, Pages 12-22.
- United States Army Corps of Engineers (USACE). 2003. Stream Mitigation Guidelines. USACE, NCDEQ-DWR, USEPA, NCWRC.
- United States Geological Survey (USGS). 1998. North Carolina Geology. <http://www.geology.enr.state.nc.us/usgs/carolina.htm>.
- Wildlands Engineering, Inc. 2013. Byrds Creek Mitigation Site Mitigation Plan. NCDMS, Raleigh, NC.
- Wildlands Engineering, Inc. 2014. Byrds Creek Mitigation Site Baseline Monitoring Document and As-Built Baseline Report. NCDMS, Raleigh, NC.



APPENDIX 1. General Tables and Figures





Figure 1 Project Vicinity Map
 Byrds Creek Mitigation Site
 NCDMS Project No. 95020
 Monitoring Year 2 - 2015





Figure 2 Project Component/ Asset Map
 Byrds Creek Mitigation Site
 NCDMS Project No. 95020
 Monitoring Year 2 - 2015



Person County, NC

Table 1. Project Components and Mitigation Credits

Byrds Creek Mitigation Site (NCDMS Project No.95020)

Monitoring Year 2 - 2015

| Mitigation Credits | | | | | | | | | |
|---------------------------------|-------------------------------------|--------------------------------------|------------------|---------------------------------------|---|------------------|--------------------|--------------------------|-----------------------------|
| | Stream | | Riparian Wetland | | Non-Riparian Wetland | | Buffer | Nitrogen Nutrient Offset | Phosphorous Nutrient Offset |
| Type | R | RE | R | RE | R | RE | | | |
| Totals | 5,371 | 0 | N/A | N/A | N/A | N/A | N/A | N/A | N/A |
| Project Components | | | | | | | | | |
| Reach ID | As-Built Stationing / Location (LF) | Existing Footage (LF) / Acreage (Ac) | Approach | Restoration or Restoration Equivalent | Restoration Footage (LF) / Acreage (Ac) | Mitigation Ratio | Credits (SMU/ WMU) | | |
| Streams | | | | | | | | | |
| BC1 | 10+00-16+43 | 643 | N/A | Enhancement Level II | 643 | 2.5:1 | 257 | | |
| BC2 | 16+43-32+89 | 1,630 | N/A | Enhancement Level I | 1,646 | 1.5:1 | 1,097 | | |
| BC3 | 32+89-34+05 34+64-47+55 | 1,368 | Priority 1 | Restoration | 1,407 | 1:1 | 1,407 | | |
| BC4 | 47+55-55+51 | 796 | N/A | Enhancement Level II | 796 | 2.5:1 | 318 | | |
| SB1 | 60+00-66+48 67+08-70+69 | 976 | Priority 1 | Restoration | 1,009 | 1:1 | 1,009 | | |
| SE1 | 80+00-84+85 | 916 | Priority 1 | Restoration | 485 | 1:1 | 485 | | |
| SE2a | 85+88-91+24 | 524 | N/A | Enhancement Level I | 536 | 1.5:1 | 357 | | |
| SE2b | 91+24-93+19 | 50 | Priority 1 | Restoration | 195 | 1:1 | 195 | | |
| WB1 | 100+00-106+11 | 611 | N/A | Enhancement Level II | 611 | 2.5:1 | 244 | | |
| Table 3. Project Contacts Table | | | | | | | | | |
| Restoration Level | Stream (linear feet) | Riparian Wetland (acres) | | Non-Riparian Wetland (acres) | Buffer (square feet) | Upland (acres) | | | |
| | | Riverine | Non-Riverine | | | | | | |
| Restoration | 3,096 | - | - | - | - | - | | | |
| Enhancement | | - | - | - | - | - | | | |
| Enhancement I | 2,182 | | | | | | | | |
| Enhancement II | 2,050 | | | | | | | | |
| Creation | | - | - | - | | | | | |
| Preservation | | - | - | - | | | | | |
| High Quality Preservation | | - | - | - | | | | | |

Table 2. Project Activity and Reporting History

Byrds Creek Mitigation Site (NCDMS Project No.95020)

Monitoring Year 2 - 2015

| Activity or Report | Date Collection Complete | Completion or Scheduled Delivery |
|---|---------------------------------|---|
| Mitigation Plan | January 2013 | January 2013 |
| Final Design - Construction Plans | June 2013 | June 2013 |
| Construction | September 2013 | September 2013 |
| Temporary S&E mix applied to entire project area ¹ | September 2013 | September 2013 |
| Permanent seed mix applied to reach/segments | September 2013 | September 2013 |
| Bare root and live stake plantings for reach/segments | December 2013 | December 2013 |
| Baseline Monitoring Document (Year 0) | October 2013 | January 2014 |
| Year 1 Monitoring | September 2014 | December 2014 |
| Year 2 Monitoring | October 2015 | December 2015 |
| Year 3 Monitoring | 2016 | December 2016 |
| Year 4 Monitoring | 2017 | December 2017 |
| Year 5 Monitoring | 2018 | December 2018 |

¹Seed and mulch is added as each section of construction is completed.

Table 3. Project Contacts Table

Byrds Creek Mitigation Site (NCDMS Project No.95020)

Monitoring Year 2 -2015

| | |
|---|---|
| Designer Jeff Keaton, PE | Wildlands Engineering, Inc. 312 West Millbrook Road, Suite 225 Raleigh, NC 27609 919.851.9986 |
| Construction Contractor | North State Environmental 2889 Lowery Street Winston Salem, NC 27101 |
| Planting Contractor | Bruton Natural Systems, Inc P.O. Box 1197 Fremont, NC 27830 |
| Seeding Contractor | North State Environmental 2889 Lowery Street Winston Salem, NC 27101 |
| Seed Mix Sources | Green Resource, LLC |
| Nursery Stock Suppliers Bare Roots Live Stakes | ArborGlen, Inc Foggy Mountain Nursery |
| Monitoring Performers Stream and Vegetation Monitoring, POC | Wildlands Engineering, Inc. Jason Lorch 919.851.9986, ext. 107 |

Table 4. Project Information and Attributes
 Byrds Creek Mitigation Site (NCDMS Project No.95020)
 Monitoring Year 2 - 2015

| Project Information | | | | | | | | | |
|---|--|-----------|--|-------|-------|-------|--------|--------|-------|
| Project Name | Byrds Creek Mitigation Site | | | | | | | | |
| County | Person County | | | | | | | | |
| Project Area (acres) | 24.42 | | | | | | | | |
| Project Coordinates (latitude and longitude) | 36° 14.744' N, 79° 79' 2.636' W | | | | | | | | |
| Project Watershed Summary Information | | | | | | | | | |
| Physiographic Province | Carolina Slate Belt of the Piedmont Physiographic Province | | | | | | | | |
| River Basin | Neuse | | | | | | | | |
| USGS Hydrologic Unit 8-digit | 03020201 | | | | | | | | |
| USGS Hydrologic Unit 14-digit | September 2015 | | | | | | | | |
| DWQ Sub-basin | 03-04-01 | | | | | | | | |
| Project Drainage Area (acres) | 2,957 ac | | | | | | | | |
| Project Drainage Area Percentage of Impervious Area | <1% | | | | | | | | |
| CGIA Land Use Classification | 57% managed herbaceous cover/agricultural, 42% forested/scrubland, 1% open water | | | | | | | | |
| Reach Summary Information | | | | | | | | | |
| Parameters | BC1 | BC2 | BC3 | BC4 | SB1 | SE1 | SE2a | SE2b | WB1 |
| Length of reach (linear feet) - Post-Restoration | 643 | 1,646 | 1,407 | 796 | 1,009 | 485 | 536 | 195 | 611 |
| Drainage area (acres) | 2,635 | 2,637 | 2,703 | 2,957 | 164 | 56 | 62 | | |
| NCDWQ stream identification score | 51.75 | | | | 25.75 | 46.25 | | | 46.75 |
| NCDWQ Water Quality Classification | WS-III, NSW | | | | | | | | |
| Morphological Description (stream type) | P | P | P | P | I | P | P | P | P |
| Evolutionary trend (Simon's Model) - Pre- Restoration | IV/V | IV | IV/V | IV | III | IV/V | III/IV | III/IV | IV/V |
| Underlying mapped soils | Chewacla / Georgeville Loam | | | | | | | | |
| Drainage class | --- | --- | --- | --- | --- | --- | --- | --- | --- |
| Soil Hydric status | --- | --- | --- | --- | --- | --- | --- | --- | --- |
| Slope | --- | --- | --- | --- | --- | --- | --- | --- | --- |
| FEMA classification | --- | --- | --- | --- | --- | --- | --- | --- | --- |
| Native vegetation community | Piedmont bottomland forest | | | | | | | | |
| Percent composition exotic invasive vegetation -Post-Restoration | 0.8% | | | | | | | | |
| Regulatory Considerations | | | | | | | | | |
| Regulation | Applicable? | Resolved? | Supporting Documentation | | | | | | |
| Waters of the United States - Section 404 | X | X | USACE Nationwide Permit No.27 and DWQ 401 Water Quality Certification No. 3885 | | | | | | |
| Waters of the United States - Section 401 | X | X | | | | | | | |
| Division of Land Quality (Dam Safety) | N/A | N/A | N/A | | | | | | |
| Endangered Species Act | X | X | Byrds Creek Mitigation Plan; no critical habitat for listed species exists within the project area (Pedestrian Survey) | | | | | | |
| Historic Preservation Act | X | X | No historic resources were found to be impacted (letter from SHPO) | | | | | | |
| Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA) | N/A | N/A | N/A | | | | | | |
| FEMA Floodplain Compliance | N/A | N/A | N/A | | | | | | |
| Essential Fisheries Habitat | N/A | N/A | N/A | | | | | | |

APPENDIX 2. Visual Assessment Data



Table 5a. Visual Stream Morphology Stability Assessment Table

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Byrds Creek Reach 1 (643 LF)

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | n/a | n/a | | n/a | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | n/a | n/a | | n/a | | | | |
| | | Length Appropriate | n/a | n/a | | n/a | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | n/a | n/a | | n/a | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | n/a | n/a | n/a | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 3. Mass Wasting | Bank slumping, caving, or collapse | | | 0 | 0 | 100% | n/a | n/a | n/a |
| TOTALS | | | | | 0 | 0 | 100% | n/a | n/a | n/a |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs | n/a | n/a | | | n/a | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | n/a | n/a | | | n/a | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms | n/a | n/a | | | n/a | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15% | n/a | n/a | | | n/a | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow | n/a | n/a | | | n/a | | | |

Table 5b. Visual Stream Morphology Stability Assessment Table

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Byrds Creek Reach 2 (1,646 LF)

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 10 | 10 | | | 100% | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 9 | 9 | | | 100% | | | |
| | | Length Appropriate | 9 | 9 | | | 100% | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 9 | 9 | | | 100% | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 9 | 9 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 3. Mass Wasting | Bank slumping, caving, or collapse | | | 0 | 0 | 100% | n/a | n/a | n/a |
| TOTALS | | | | | 0 | 0 | 100% | n/a | n/a | n/a |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs | 2 | 2 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 1 | 1 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms | 1 | 1 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15% | 2 | 2 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow | 1 | 1 | | | 100% | | | |

Table 5c. Visual Stream Morphology Stability Assessment Table

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Byrds Creek Reach 3 (1,407 LF)

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 11 | 11 | | 100% | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 11 | 11 | | 100% | | | | |
| | | Length Appropriate | 11 | 11 | | 100% | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 11 | 11 | | 100% | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 11 | 11 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 5 | 280 | 80% | n/a | n/a | n/a |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 3. Mass Wasting | Bank slumping, caving, or collapse | | | 0 | 0 | 100% | n/a | n/a | n/a |
| TOTALS | | | | | 0 | 0 | 100% | n/a | n/a | n/a |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs | 5 | 5 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 3 | 3 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms | 3 | 3 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15% | 3 | 3 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow | 1 | 1 | | | 100% | | | |

Table 5d. Visual Stream Morphology Stability Assessment Table

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Byrds Creek Reach 4 (2,957 LF)

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | n/a | n/a | | | n/a | | | |
| | 3. Meander Pool Condition | Depth Sufficient | n/a | n/a | | | n/a | | | |
| | | Length Appropriate | n/a | n/a | | | n/a | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | n/a | n/a | | | n/a | | | |
| Thalweg centering at downstream of meander bend (Glide) | | n/a | n/a | n/a | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 3. Mass Wasting | Bank slumping, caving, or collapse | | | 0 | 0 | 100% | n/a | n/a | n/a |
| TOTALS | | | | | 0 | 0 | 100% | n/a | n/a | n/a |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs | n/a | n/a | | | n/a | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | n/a | n/a | | | n/a | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms | n/a | n/a | | | n/a | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15% | n/a | n/a | | | n/a | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow | n/a | n/a | | | n/a | | | |

Table 5e. Visual Stream Morphology Stability Assessment Table

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

South Branch Reach 1 (1,009 LF)

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 17 | 17 | | 100% | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 14 | 14 | | 100% | | | | |
| | | Length Appropriate | 14 | 14 | | 100% | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 14 | 14 | | 100% | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 14 | 14 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 3. Mass Wasting | Bank slumping, caving, or collapse | | | 0 | 0 | 100% | n/a | n/a | n/a |
| TOTALS | | | | | 0 | 0 | 100% | n/a | n/a | n/a |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs | n/a | n/a | | | n/a | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | n/a | n/a | | | n/a | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms | n/a | n/a | | | n/a | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15% | n/a | n/a | | | n/a | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow | n/a | n/a | | | n/a | | | |

Table 5f. Visual Stream Morphology Stability Assessment Table

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Southeast Reach 1 (485 LF)

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 12 | 12 | | | n/a | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 7 | 7 | | | n/a | | | |
| | | Length Appropriate | 7 | 7 | | | n/a | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 7 | 7 | | | n/a | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 7 | 7 | n/a | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 3. Mass Wasting | Bank slumping, caving, or collapse | | | 0 | 0 | 100% | n/a | n/a | n/a |
| TOTALS | | | | | 0 | 0 | 100% | n/a | n/a | n/a |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs | 11 | 11 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 11 | 11 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms | 11 | 11 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15% | 11 | 11 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow | n/a | n/a | | | n/a | | | |

Table 5g. Visual Stream Morphology Stability Assessment Table

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Southeast Reach 2a (536 LF)

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 12 | 12 | | | 100% | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 8 | 8 | | | 100% | | | |
| | | Length Appropriate | 8 | 8 | | | 100% | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 8 | 8 | | | 100% | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 8 | 8 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 3. Mass Wasting | Bank slumping, caving, or collapse | | | 0 | 0 | 100% | n/a | n/a | n/a |
| TOTALS | | | | | 0 | 0 | 100% | n/a | n/a | n/a |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs | 9 | 9 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 6 | 6 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms | 6 | 6 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15% | 9 | 9 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow | 3 | 3 | | | 100% | | | |

Table 5h. Visual Stream Morphology Stability Assessment Table

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Southeast Reach 2b (195 LF)

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 4 | 4 | | 100% | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 3 | 3 | | 100% | | | | |
| | | Length Appropriate | 3 | 3 | | 100% | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 3 | 3 | | 100% | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 3 | 3 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 3. Mass Wasting | Bank slumping, caving, or collapse | | | 0 | 0 | 100% | n/a | n/a | n/a |
| TOTALS | | | | | 0 | 0 | 100% | n/a | n/a | n/a |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs | 3 | 3 | | 100% | | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 3 | 3 | | 100% | | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms | 3 | 3 | | 100% | | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15% | 3 | 3 | | 100% | | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow | n/a | n/a | | n/a | | | | |

Table 5i. Visual Stream Morphology Stability Assessment Table

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

West Branch Reach 1 (611 LF)

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|--|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | n/a | n/a | | | n/a | | | |
| | 3. Meander Pool Condition | Depth Sufficient | n/a | n/a | | | n/a | | | |
| | | Length Appropriate | n/a | n/a | | | n/a | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | n/a | n/a | | | n/a | | | |
| Thalweg centering at downstream of meander bend (Glide) | | n/a | n/a | n/a | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 2. Undercut | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 3. Mass Wasting | Bank slumping, caving, or collapse | | | 0 | 0 | 100% | n/a | n/a | n/a |
| TOTALS | | | | | 0 | 0 | 100% | n/a | n/a | n/a |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs | n/a | n/a | | | n/a | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | n/a | n/a | | | n/a | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms | n/a | n/a | | | n/a | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15% | n/a | n/a | | | n/a | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow | n/a | n/a | | | n/a | | | |

Table 6. Vegetation Condition Assessment Table
 Byrds Creek Mitigation Site (NCDMS Project No. 95020)
 Monitoring Year 2 - 2015

Planted Acreage 38

| Vegetation Category | Definitions | Mapping Threshold (Ac) | Number of Polygons | Combined Acreage | % of Planted Acreage |
|-------------------------------------|---|------------------------|--------------------|------------------|----------------------|
| Bare Areas | Very limited cover of both woody and herbaceous material | 0.1 | 0 | 0 | 0.0% |
| Low Stem Density Areas | Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria. | 0.1 | 0 | 0.0 | 0.0% |
| Total | | | 0 | 0.0 | 0.0% |
| Areas of Poor Growth Rates or Vigor | Areas with woody stems of a size class that are obviously small given the monitoring year. | 0.25 Ac | 0 | 0 | 0% |
| Cumulative Total | | | 0 | 0.0 | 0% |

Easement Acreage 38

| Vegetation Category | Definitions | Mapping Threshold (SF) | Number of Polygons | Combined Acreage | % of Planted Acreage |
|-----------------------------|--|------------------------|--------------------|------------------|----------------------|
| Invasive Areas of Concern | Areas of points (if too small to render as polygons at map scale). | 1,000 | 1 | 0.29 | 0.8% |
| Easement Encroachment Areas | Areas of points (if too small to render as polygons at map scale). | none | 0 | 0 | 0% |

STREAM PHOTOGRAPHS
Monitoring Year 2



PHOTO POINT 1 – looking upstream (03/12/2015)



PHOTO POINT 1 – looking downstream (03/12/2015)



PHOTO POINT 2 – looking upstream (03/12/2015)



PHOTO POINT 2 – looking downstream (03/12/2015)





PHOTO POINT 3 – looking upstream (03/12/2015)



PHOTO POINT 3 – looking downstream (03/12/2015)



PHOTO POINT 4 – looking upstream (03/12/2015)



PHOTO POINT 4 – looking downstream (03/12/2015)



PHOTO POINT 5 – looking upstream (03/12/2015)



PHOTO POINT 5 – looking downstream (03/12/2015)





PHOTO POINT 6 – looking upstream (03/12/2015)



PHOTO POINT 6 – looking downstream (03/12/2015)



PHOTO POINT 7 – looking upstream (03/12/2015)



PHOTO POINT 7 – looking downstream (03/12/2015)



PHOTO POINT 8 – looking upstream (03/12/2015)



PHOTO POINT 8 – looking downstream (03/12/2015)





PHOTO POINT 9 – looking upstream (03/12/2015)



PHOTO POINT 9 – looking downstream (03/12/2015)



PHOTO POINT 10 – looking upstream (03/12/2015)



PHOTO POINT 10 – looking downstream (03/12/2015)



PHOTO POINT 11 – looking upstream (03/12/2015)



PHOTO POINT 11 – looking downstream (03/12/2015)





PHOTO POINT 12 – looking upstream (03/12/2015)



PHOTO POINT 12 – looking downstream (03/12/2015)



PHOTO POINT 13 – looking upstream (03/12/2015)



PHOTO POINT 13 – looking downstream (03/12/2015)



PHOTO POINT 14 – looking upstream (03/12/2015)



PHOTO POINT 14 – looking downstream (03/12/2015)





PHOTO POINT 15 – looking upstream (03/12/2015)



PHOTO POINT 15 – looking downstream (03/12/2015)



PHOTO POINT 16 – looking upstream (03/12/2015)



PHOTO POINT 16 – looking downstream (03/12/2015)



PHOTO POINT 19 – looking upstream (03/12/2015)



PHOTO POINT 19 – looking downstream (03/12/2015)





PHOTO POINT 20 – looking upstream (03/12/2015)



PHOTO POINT 20 – looking downstream (03/12/2015)



PHOTO POINT 21 – looking upstream (03/12/2015)



PHOTO POINT 21 – looking downstream (03/12/2015)



PHOTO POINT 22 – looking upstream (03/12/2015)



PHOTO POINT 22 – looking downstream (03/12/2015)





PHOTO POINT 23 – looking upstream (03/12/2015)



PHOTO POINT 23 – looking downstream (03/12/2015)



PHOTO POINT 24 – looking upstream (03/12/2015)



PHOTO POINT 24 – looking downstream (03/12/2015)



PHOTO POINT 25 – looking upstream (03/12/2015)



PHOTO POINT 25 – looking downstream (03/12/2015)





PHOTO POINT 26 – looking upstream (03/12/2015)



PHOTO POINT 26 – looking downstream (03/12/2015)



PHOTO POINT 27 – looking upstream (03/12/2015)



PHOTO POINT 27 – looking downstream (03/12/2015)



PHOTO POINT 28 – looking upstream (03/12/2015)



PHOTO POINT 28 – looking downstream (03/12/2015)





PHOTO POINT 29 – looking upstream (03/12/2015)



PHOTO POINT 29 – looking downstream (03/12/2015)



PHOTO POINT 30 – looking upstream (03/12/2015)



PHOTO POINT 30 – looking downstream (03/12/2015)



PHOTO POINT 31 – looking upstream (03/12/2015)



PHOTO POINT 31 – looking downstream (03/12/2015)





PHOTO POINT 32 – looking upstream (03/12/2015)



PHOTO POINT 32 – looking downstream (03/12/2015)



PHOTO POINT 33 – looking upstream (03/12/2015)



PHOTO POINT 33 – looking downstream (03/12/2015)



PHOTO POINT 34 – looking upstream (03/12/2015)




PHOTO POINT 34 – looking downstream (03/12/2015)





PHOTO POINT 35 – looking upstream (03/12/2015)



PHOTO POINT 35 – looking downstream (03/12/2015)



PHOTO POINT 36 – looking upstream (03/12/2015)



PHOTO POINT 36 – looking downstream (03/12/2015)



VEGETATION PHOTOGRAPHS
Monitoring Year 2



VEG PLOT 1 (06/12/2015)



VEG PLOT 2 (06/12/2015)



VEG PLOT 3 (06/12/2015)



VEG PLOT 4 (06/12/2015)





VEG PLOT 5 (06/12/2015)



VEG PLOT 6 (06/12/2015)



VEG PLOT 7 (06/12/2015)



VEG PLOT 8 (06/12/2015)



VEG PLOT 9 (06/12/2015)



VEG PLOT 10 (06/12/2015)





VEG PLOT 11 (06/12/2015)



VEG PLOT 12 (06/12/2015)



VEG PLOT 13 (06/12/2015)



VEG PLOT 14 (06/12/2015)



APPENDIX 3. Vegetation Plot Data

Table 7. Vegetation Plot Criteria Attainment
 Byrds Creek Mitigation Site (NCDMS Project No. 95020)
 Monitoring Year 2 - 2015

| Plot | MY2 Success Criteria Met (Y/N) | Tract Mean |
|------|--------------------------------|------------|
| 1 | Y | 100% |
| 2 | Y | |
| 3 | Y | |
| 4 | Y | |
| 5 | Y | |
| 6 | Y | |
| 7 | Y | |
| 8 | Y | |
| 9 | Y | |
| 10 | Y | |
| 11 | Y | |
| 12 | Y | |
| 13 | Y | |
| 14 | Y | |

Table 8. CVS Vegetation Table - Metadata

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

| | |
|---|---|
| Database name | Byrds Creek MY2 cvs-eep-entrytool-v2.3.1.mdb |
| Database location | F:\Projects\005-02128 Byrds Creek\Monitoring\Year 2\Vegetation Assessment |
| Computer name | KENTON |
| File size | 55648256 |
| DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT | |
| Metadata | Description of database file, the report worksheets, and a summary of project(s) and project data. |
| Proj, planted | Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes. |
| Proj, total stems | Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems. |
| Plots | List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.). |
| Vigor | Frequency distribution of vigor classes for stems for all plots. |
| Vigor by Spp | Frequency distribution of vigor classes listed by species. |
| Damage | List of most frequent damage classes with number of occurrences and percent of total stems impacted by each. |
| Damage by Spp | Damage values tallied by type for each species. |
| Damage by Plot | Damage values tallied by type for each plot. |
| Planted Stems by Plot and Spp | A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded. |
| ALL Stems by Plot and spp | A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded. |
| PROJECT SUMMARY | |
| Project Code | 95020 |
| project Name | Byrds Creek Mitigation Site |
| Description | Stream Mitigation Site |
| River Basin | Neuse |
| Sampled Plots | 14 |

Table 9. Planted and Total Stem Counts

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

| Scientific Name | Common Name | Species Type | Current Plot Data (MY2 2015) | | | | | | | | | | | | | | | | | |
|----------------------------------|--------------------|--------------|------------------------------|-------|-------|---------------|-------|------|---------------|-------|-------|---------------|-------|------|---------------|-------|------|---------------|-------|-------|
| | | | 95020-01-0001 | | | 95020-01-0002 | | | 95020-01-0003 | | | 95020-01-0004 | | | 95020-01-0005 | | | 95020-01-0006 | | |
| | | | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T |
| <i>Betula nigra</i> | river birch | Tree | | | | 1 | 1 | 1 | 2 | 2 | 2 | | | | 2 | 2 | 2 | 2 | 2 | 2 |
| <i>Carpinus caroliniana</i> | American hornbeam | Tree | | | | | | | | | | | | | | | | 1 | 1 | 1 |
| <i>Cephalanthus occidentalis</i> | common buttonbush | Shrub | | | | | | | | | | | | 1 | | | | | | |
| <i>Cercis canadensis</i> | eastern redbud | Tree | 1 | 1 | 1 | | | | | | | | | | | | | 1 | 1 | 1 |
| <i>Fraxinus pennsylvanica</i> | green ash | Tree | 3 | 3 | 3 | 8 | 8 | 11 | 9 | 9 | 9 | 13 | 13 | 18 | 1 | 1 | 1 | 4 | 4 | 4 |
| <i>Liquidambar styraciflua</i> | sweetgum | Tree | | | 1 | | | 5 | | | | | | 23 | | | 5 | | | 5 |
| <i>Liriodendron tulipifera</i> | tuliptree | Tree | 2 | 2 | 3 | 4 | 4 | 14 | 1 | 1 | 1 | | | | 3 | 3 | 3 | 1 | 1 | 1 |
| <i>Platanus occidentalis</i> | American sycamore | Tree | 2 | 2 | 2 | 1 | 1 | 1 | 1 | 1 | 1 | | | | 6 | 6 | 26 | 4 | 4 | 4 |
| <i>Quercus michauxii</i> | swamp chestnut oak | Tree | 1 | 1 | 1 | | | | | | | | | | 1 | 1 | 1 | 1 | 1 | 1 |
| <i>Quercus phellos</i> | willow oak | Tree | 1 | 1 | 1 | 3 | 3 | 3 | 2 | 2 | 6 | 1 | 1 | 1 | 1 | 1 | 1 | | | |
| <i>Quercus rubra</i> | northern red oak | Tree | 1 | 1 | 1 | 1 | 1 | 1 | | | 4 | | | | | | | 1 | 1 | 1 |
| Stem count | | | 11 | 11 | 13 | 18 | 18 | 36 | 15 | 15 | 23 | 14 | 14 | 43 | 14 | 14 | 39 | 15 | 15 | 20 |
| size (ares) | | | 1 | | | 1 | | | 1 | | | 1 | | | 1 | | | | | |
| size (ACRES) | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | | | | |
| Species count | | | 7 | 7 | 8 | 6 | 6 | 7 | 5 | 5 | 6 | 2 | 2 | 4 | 6 | 6 | 7 | 8 | 8 | 9 |
| Stems per ACRE | | | 445.2 | 445.2 | 526.1 | 728.4 | 728.4 | 1457 | 607 | 607 | 930.8 | 566.6 | 566.6 | 1740 | 566.6 | 566.6 | 1578 | 607 | 607 | 809.4 |

Color Coding for Table

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes

P-all: Number of planted stems including live stakes,

T: Total Stems

Table 9. Planted and Total Stem Counts

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

| Scientific Name | Common Name | Species Type | Current Plot Data (MY2 2015) | | | | | | | | | | | | | | | | | | | | |
|----------------------------------|-----------------------|--------------|------------------------------|-------|-------|---------------|-------|-------|---------------|-------|------|---------------|-------|-------|---------------|-------|------|---------------|-------|-----|------|---|--|
| | | | 95020-01-0007 | | | 95020-01-0008 | | | 95020-01-0009 | | | 95020-01-0010 | | | 95020-01-0011 | | | 95020-01-0012 | | | | | |
| | | | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | | | |
| <i>Betula nigra</i> | river birch | Tree | 1 | 1 | 1 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 1 | 1 | 1 | | |
| <i>Carpinus caroliniana</i> | American hornbeam | Tree | | | | | | | | | | | | | | | | | | | | | |
| <i>Cephalanthus occidentalis</i> | common buttonbush | Shrub | | | | | | | | | | | | | | | 10 | | | | | | |
| <i>Cercis canadensis</i> | eastern redbud | Tree | 2 | 2 | 2 | 1 | 1 | 1 | 2 | 2 | 2 | | | | | | | | 1 | 1 | 1 | | |
| <i>Fraxinus pennsylvanica</i> | green ash | Tree | 1 | 1 | 1 | 1 | 1 | 1 | 5 | 5 | 5 | 12 | 12 | 12 | 5 | 5 | 5 | 2 | 2 | 2 | 2 | | |
| <i>Liquidambar styraciflua</i> | sweetgum | Tree | | | | | 7 | | | 20 | | | 5 | | | 3 | | | | | 3 | | |
| <i>Liriodendron tulipifera</i> | tuliptree | Tree | 2 | 2 | 2 | 1 | 1 | 1 | 4 | 4 | 4 | 2 | 2 | 2 | 1 | 1 | 21 | | | | | | |
| <i>Platanus occidentalis</i> | American sycamore | Tree | 3 | 3 | 3 | 3 | 3 | 3 | | | | 1 | 1 | 1 | | | | | 4 | 4 | 4 | | |
| <i>Quercus michauxii</i> | swamp chestnut oak | Tree | 1 | 1 | 1 | 1 | 1 | 1 | | | | | | | 3 | 3 | 3 | 1 | 1 | 1 | 1 | | |
| <i>Quercus phellos</i> | willow oak | Tree | | | | 3 | 3 | 3 | 2 | 2 | 2 | | | | 2 | 2 | 2 | 2 | 2 | 2 | 2 | | |
| <i>Quercus rubra</i> | northern red oak | Tree | | | | 2 | 2 | 2 | | | | 1 | 1 | 1 | | | | 1 | 1 | 3 | 3 | | |
| | Stem count | | 10 | 10 | 10 | 14 | 14 | 21 | 15 | 15 | 35 | 18 | 18 | 23 | 13 | 13 | 46 | 12 | 12 | 17 | 17 | | |
| | size (ares) | | 1 | | | 1 | | | 1 | | | 1 | | | 1 | | | 1 | | | 1 | | |
| | size (ACRES) | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | |
| | Species count | | 6 | 6 | 6 | 8 | 8 | 9 | 5 | 5 | 6 | 5 | 5 | 6 | 5 | 5 | 7 | 7 | 7 | 8 | 8 | 8 | |
| | Stems per ACRE | | 404.7 | 404.7 | 404.7 | 566.6 | 566.6 | 849.8 | 607 | 607 | 1416 | 728.4 | 728.4 | 930.8 | 526.1 | 526.1 | 1862 | 485.6 | 485.6 | 688 | 688 | | |

Color Coding for Table

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes

P-all: Number of planted stems including live stakes,

T: Total Stems

Table 9. Planted and Total Stem Counts

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

| Scientific Name | Common Name | Species Type | Current Plot Data (MY2 2015) | | | | | | Annual Means | | | | | | | | |
|----------------------------------|--------------------|--------------|------------------------------|-------|-------|---------------|-------|------|--------------|-------|------|------------|-------|-------|------------|-------|-------|
| | | | 95020-01-0013 | | | 95020-01-0014 | | | MY2 (2015) | | | MY1 (2014) | | | MY0 (2014) | | |
| | | | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T |
| <i>Betula nigra</i> | river birch | Tree | 4 | 4 | 4 | 3 | 3 | 3 | 24 | 24 | 24 | 29 | 29 | 29 | 41 | 41 | 41 |
| <i>Carpinus caroliniana</i> | American hornbeam | Tree | | | | | | | 1 | 1 | 1 | 3 | 3 | 3 | 12 | 12 | 12 |
| <i>Cephalanthus occidentalis</i> | common buttonbush | Shrub | | | | | | | | | 11 | | | | | | |
| <i>Cercis canadensis</i> | eastern redbud | Tree | | | | | | | 8 | 8 | 8 | 8 | 8 | 8 | | | |
| <i>Fraxinus pennsylvanica</i> | green ash | Tree | 4 | 4 | 4 | 7 | 7 | 7 | 75 | 75 | 83 | 73 | 73 | 73 | 72 | 72 | 72 |
| <i>Liquidambar styraciflua</i> | sweetgum | Tree | | | 5 | | | 20 | | | 102 | | | | | | |
| <i>Liriodendron tulipifera</i> | tuliptree | Tree | 1 | 1 | 1 | 3 | 3 | 28 | 25 | 25 | 81 | 40 | 40 | 40 | 49 | 49 | 49 |
| <i>Platanus occidentalis</i> | American sycamore | Tree | 4 | 4 | 4 | 1 | 1 | 21 | 30 | 30 | 70 | 31 | 31 | 31 | 32 | 32 | 32 |
| <i>Quercus michauxii</i> | swamp chestnut oak | Tree | 1 | 1 | 1 | 1 | 1 | 1 | 11 | 11 | 11 | 13 | 13 | 13 | 19 | 19 | 19 |
| <i>Quercus phellos</i> | willow oak | Tree | 3 | 3 | 3 | 2 | 2 | 2 | 22 | 22 | 26 | 20 | 20 | 20 | 13 | 13 | 13 |
| <i>Quercus rubra</i> | northern red oak | Tree | | | | 1 | 1 | 1 | 8 | 8 | 14 | 9 | 9 | 9 | 16 | 16 | 16 |
| Stem count | | | 17 | 17 | 22 | 18 | 18 | 83 | 204 | 204 | 431 | 226 | 226 | 226 | 254 | 254 | 254 |
| size (ares) | | | 1 | | | 1 | | | 14 | | | 14 | | | 14 | | |
| size (ACRES) | | | 0.02 | | | 0.02 | | | 0.35 | | | 0.35 | | | 0.35 | | |
| Species count | | | 6 | 6 | 7 | 7 | 7 | 8 | 9 | 9 | 11 | 9 | 9 | 9 | 8 | 8 | 8 |
| Stems per ACRE | | | 688 | 688 | 890.3 | 728.4 | 728.4 | 3359 | 589.7 | 589.7 | 1246 | 653.3 | 653.3 | 653.3 | 734.2 | 734.2 | 734.2 |

Color Coding for Table

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes

P-all: Number of planted stems including live stakes,

T: Total Stems

APPENDIX 4. Morphological Summary Data and Plots

Table 10a. Baseline Stream Data Summary

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Byrds Creek

| Parameter | Gage | PRE-RESTORATION CONDITION | | | | REFERENCE REACH DATA | | | | | | | | DESIGN | | | | AS-BUILT/BASELINE | | | |
|--|------|----------------------------|--------|-------------------------------|--------|--------------------------|------|----------------------------|--------|---|--------|------------------------------|--------|---------------------|--------|---------------------|--------|---------------------|--------|--------------------------|--------|
| | | Byrds Creek Reach 2 | | Byrds Creek Reach 3 | | Spencer Creek Downstream | | UT Cane Creek ¹ | | UT Richland Creek Upstream ² | | UT Rocky Branch ² | | Byrds Creek Reach 2 | | Byrds Creek Reach 3 | | Byrds Creek Reach 2 | | Byrds Creek Reach 3 | |
| | | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | N/A | 19.0 | 26.1 | 27.4 | 35.9 | 10.7 | 11.2 | 11.5 | 12.3 | 8.8 | 10.4 | 12.2 | | 33.2 | 38.3 | 25.0 | | 28.9 | 42.7 | 20.4 | 36.9 |
| Floodprone Width (ft) | | 145 | 231 | 116 | 124 | 60.0 | 114+ | 31.0 | | 27.6 | 31.4 | 72.0 | | 156 | 160 | 95 | 350 | 150+ | 150+ | 150+ | 150+ |
| Bankfull Mean Depth | | 2.2 | 3.4 | 1.9 | 2.3 | 1.6 | 1.8 | 0.8 | 1.0 | 0.8 | 0.9 | 1.3 | | 1.6 | 1.9 | 1.8 | | 1.6 | 2.1 | 1.0 | 1.4 |
| Bankfull Max Depth | | 3.8 | 4.4 | 2.6 | 3.4 | 2.1 | 2.6 | 1.2 | 1.6 | 1.1 | 1.3 | 1.8 | | 2.8 | 3.2 | 2.8 | | 2.9 | 3.4 | 2.1 | 3.0 |
| Bankfull Cross Sectional Area (ft ²) | | 58.4 | 64.5 | 62.5 | 66.7 | 17.8 | 19.7 | 8.9 | 12.2 | 7.8 | 8.5 | 16.3 | | 59.8 | 61.5 | 45.3 | | 56.2 | 88.7 | 28.8 | 37.4 |
| Width/Depth Ratio | | 5.6 | 11.7 | 9.3 | 19.3 | 5.8 | 7.1 | 12.3 | 14.4 | 10.0 | 12.8 | 9.1 | | 18.0 | 24.5 | 13.8 | | 14.8 | 22.2 | 14.5 | 36.5 |
| Entrenchment Ratio | | 5.5 | 12.1 | 3.2 | 5.5 | 5.5 | 10.2 | >2.5 | | 2.5 | 4.0 | 6.0 | | 4.1 | 4.8 | 3.8 | 14.0 | 3.5+ | 5.2+ | 4.7+ | 7.4+ |
| Bank Height Ratio | | 1.0 | 1.0 | 1.0 | 1.3 | 1.0 | | --- | | 1.4 | 2.1 | 1.0 | | 1.0 | | 1.0 | | 1.0 | 1.0 | 1.0 | 1.0 |
| D50 (mm) | 0.41 | | 22.6 | | | | | | | | | | | | | | 12.5 | 26.4 | 29.3 | 45.0 | |
| Profile | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | N/A | | | | | --- | | --- | | --- | | --- | | --- | | --- | | 13 | 59 | 12 | 57 |
| Riffle Slope (ft/ft) | | 0.0074 | 0.0075 | 0.0043 | 0.0133 | 0.0130 | | 0.0188 | 0.0704 | 0.0210 | 0.0450 | 0.0606 | 0.0892 | 0.0029 | 0.0052 | 0.0076 | 0.0134 | 0.0036 | 0.0097 | 0.0022 | 0.0190 |
| Pool Length (ft) | | | | | | --- | | --- | | --- | | --- | | --- | | --- | | 34 | 179 | 46 | 129 |
| Pool Max Depth (ft) | | --- | | --- | | --- | | --- | | --- | | --- | | --- | | --- | | 1.21 | 2.58 | 0.97 | 2.43 |
| Pool Spacing (ft) | | 54 | 103 | 70 | 124 | 71 | | 27 | 73 | N/A | | 26 | 81 | 102 | 211 | 60 | 141 | 84 | 278 | 73 | 129 |
| Pool Volume (ft ³) | | | | | | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | N/A | N/A | | N/A | | 38 | 41 | 102 | | N/A | | N/A | | --- | | 52 | 116 | 26 | 57 | 31 | 62 |
| Radius of Curvature (ft) | | N/A | | N/A | | 11 | 15 | 23 | 38 | N/A | | N/A | | --- | | 50 | 80 | 19 | 79 | 44 | 84 |
| Rc:Bankfull Width (ft/ft) | | --- | | --- | | 1.0 | 1.3 | 2.0 | 3.1 | N/A | | N/A | | --- | | 2.0 | 3.2 | 0.7 | 1.9 | 2.2 | 2.3 |
| Meander Length (ft) | | N/A | | N/A | | 46 | 48 | 45 | 81 | N/A | | N/A | | --- | | 177 | 263 | 279 | 603 | 190 | 255 |
| Meander Width Ratio | | --- | | --- | | 3.6 | 3.7 | 3.9 | 6.6 | N/A | | N/A | | --- | | 2.1 | 4.6 | 0.9 | 1.3 | 1.5 | 1.7 |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | N/A | | | | | | | | | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | | | | | | | | | | |
| d16/d35/d50/d84/d95/d100 | | SC/0.19/0.41/116/232/>2048 | | SC/0.41/22.6/143.4/2048/>2048 | | --- | | --- | | --- | | --- | | | | | | SC/SC/SC/55/128/362 | | SC/SC/SC/107.3/362/>2048 | |
| Reach Shear Stress (Competency) lb/ft ² | | --- | | --- | | | | | | | | | | --- | | 0.69 | 1.71 | N/A | | 0.23 | 0.31 |
| Max part size (mm) mobilized at bankfull | | | | | | | | | | | | | | | | | | | | | |
| Stream Power (Capacity) W/m ² | | | | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | N/A | 4.12 | | 4.22 | | 0.96 | | 0.29 | | 0.28 | | 1.10 | | 4.12 | | 4.22 | | 4.12 | | 4.22 | |
| Watershed Impervious Cover Estimate (%) | | 1% | | <1% | | --- | | --- | | --- | | --- | | 1% | | <1% | | 1% | | <1% | |
| Rosgen Classification | | C5/E5 | | C4/E4 | | E4 | | C4/E4 | | C4/E4 | | E4b | | C4 | | C4 | | C4 | | C4 | |
| Bankfull Velocity (fps) | | 2.7 | 3.0 | 2.5 | 2.5 | 4.9 | 5.4 | 3.8 | | 3.5 | 4.1 | 5.5 | | 3.0 | 3.3 | 4.6 | | 3.6 | 7.3 | | |
| Bankfull Discharge (cfs) | | --- | | --- | | 97 | | 40 | | 29.1 | 32.0 | 85.0 | | 200 | | 210 | | 200 | | 210 | |
| Q-NFF regression | | --- | | --- | | | | | | | | | | | | | | | | | |
| Q-USGS extrapolation | | --- | | --- | | | | | | | | | | | | | | | | | |
| Q-Mannings | | --- | | --- | | | | | | | | | | | | | | | | | |
| Valley Length (ft) | | --- | | --- | | --- | | --- | | --- | | --- | | --- | | --- | | --- | | --- | |
| Channel Thalweg Length (ft) | | 1,630 | | 1,368 | | --- | | --- | | --- | | --- | | 1,630 | | 1,402 | | 1,646 | | 1,407 | |
| Sinuosity | | 1.18 | | 1.01 | | 1.30 | | 1.40 | | 1.00 | | 1.10 | | --- | | 1.11 | | 1.18 | | 1.06 | |
| Water Surface Slope (ft/ft) ² | | --- | | --- | | --- | | --- | | --- | | --- | | --- | | 0.0039 | | 0.0016 | | 0.0043 | |
| Bankfull Slope (ft/ft) | --- | | --- | | --- | | --- | | --- | | --- | | --- | | 0.0046 | | 0.0013 | | 0.0042 | | |

(---): Data was not provided

N/A: Not Applicable

¹UT Cane Creek reference reach data only utilized for pattern and a reference point in the project specific regional curve.

²Data only utilized as a reference point on the the project-specific drainage area-discharge curve.

³Existing condition sinuosity based on valley length/channel length given no flow and therefore no water surface shots at time of survey.

Table 10b. Baseline Stream Data Summary
 Byrds Creek Mitigation Site (NCDMS Project No. 95020)
 Monitoring Year 2 - 2015

South Branch and Southeast Branch

| Parameter | Gage | PRE-RESTORATION CONDITION | | | | REFERENCE REACH DATA | | | | | | | | | | DESIGN | | | | AS-BUILT/BASELINE | | | | |
|--|------|---------------------------|----------------------------|--------------------------|-------|------------------------|--------|------------------------------|--------|----------------------------|--------|---|--------|------------------------------|--------|----------------------|--------|--------------------------|--------|----------------------|--------|--------------------------|--------|-----|
| | | South Branch Reach 1 | | Southeast Branch Reach 1 | | Spencer Creek Upstream | | UT Richland Creek Downstream | | UT Cane Creek ¹ | | UT Richland Creek Upstream ² | | UT Rocky Branch ² | | South Branch Reach 1 | | Southeast Branch Reach 1 | | South Branch Reach 1 | | Southeast Branch Reach 1 | | |
| | | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | |
| Dimension and Substrate - Riffle | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | N/A | 7.4 | 7.9 | 7.7 | 8.7 | 13.3 | 15.2 | 11.5 | 12.3 | 8.8 | 10.4 | 12.2 | 10.0 | 8.0 | 9.3 | 19.0 | | | | | | | | |
| Floodprone Width (ft) | | 96.0 | 98.0 | 9.5 | 229.0 | >50 | 31.0 | 27.6 | 31.4 | 72.0 | 70.0 | 375.0 | 30 | 100 | >100 | >75 | | | | | | | | |
| Bankfull Mean Depth | | 1.0 | 1.2 | 0.8 | 1.2 | 1.1 | 1.3 | 0.8 | 1.0 | 0.8 | 0.9 | 1.3 | 1.0 | 0.7 | 0.7 | 0.5 | | | | | | | | |
| Bankfull Max Depth | | 2.3 | 2.4 | 1.0 | 1.9 | 1.8 | 2.1 | 1.2 | 1.6 | 1.1 | 1.3 | 1.8 | 1.3 | 1.0 | 1.4 | 1.5 | | | | | | | | |
| Bankfull Cross Sectional Area (ft ²) | | 8.0 | 8.7 | 6.2 | 10.6 | 16.5 | 17.5 | 8.9 | 12.2 | 7.8 | 8.5 | 16.3 | 9.6 | 5.7 | 6.5 | 9.6 | | | | | | | | |
| Width/Depth Ratio | | 6.2 | 7.8 | 9.6 | 7.3 | 10.1 | 13.9 | 12.3 | 14.4 | 10.0 | 12.8 | 9.1 | 10.4 | 11.2 | 13.4 | 37.7 | | | | | | | | |
| Entrenchment Ratio | | 12.4 | 13.1 | 1.2 | 26.3 | >2.5 | >2.5 | 2.5 | 4.0 | 6.0 | 7.0 | 37.5 | 3.8 | 12.5 | >2.2 | >2.2 | | | | | | | | |
| Bank Height Ratio | | 1.0 | 3.7 | 1.0 | 1.4 | 2.1 | --- | 1.4 | 2.1 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | | | | | | | | |
| D50 (mm) | | 1.0 | 0.09 | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | 56.1 | 28.5 | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | N/A | 0.0176 | 0.0349 | 0.0247 | 0.049 | 0.0188 | 0.0704 | 0.0183 | 0.0355 | 0.0188 | 0.0704 | 0.0210 | 0.0450 | 0.0606 | 0.0892 | 0.0052 | 0.0199 | 0.0220 | 0.0410 | 0.0021 | 0.0178 | 0.0023 | 0.0527 | |
| Riffle Slope (ft/ft) | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- |
| Pool Length (ft) | | 30 | 62 | 35 | 90 | 13 | 47 | 33 | 93 | 27 | 73 | N/A | 26 | 81 | 34 | 85 | 21 | 53 | 36 | 116 | 26 | 58 | | |
| Pool Max Depth (ft) | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- |
| Pool Spacing (ft) | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- |
| Pool Volume (ft ³) | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- |
| Pattern | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | N/A | N/A | N/A | 24 | 52 | NA | 102 | N/A | N/A | 25 | 48 | 16 | 39 | 14 | 35 | 10 | 27 | | | | | | | |
| Radius of Curvature (ft) | | N/A | N/A | 5.4 | 22.1 | NA | 23 | 38 | N/A | N/A | 20 | 35 | 18 | 26 | 17 | 32 | 14 | 30 | | | | | | |
| Rc:Bankfull Width (ft/ft) | | --- | --- | 0.6 | 2.5 | NA | 2.0 | 3.1 | N/A | N/A | 2.0 | 3.5 | 2.3 | 3.3 | 1.8 | 3.4 | 1.3 | 2.9 | | | | | | |
| Meander Length (ft) | | N/A | N/A | 54 | 196 | NA | 45 | 81 | N/A | N/A | 76 | 120 | 47 | 93 | 78 | 127 | 65 | 74 | | | | | | |
| Meander Width Ratio | | --- | --- | 2.8 | 6 | NA | 3.9 | 6.6 | N/A | N/A | 7.6 | 12.0 | 5.9 | 11.6 | 8.4 | 13.6 | 6.3 | 7.1 | | | | | | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | N/A | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | | | | | | | |
| d16/d35/d50/d84/d95/d100 | | SC/SC/1.0/45/107.33/180 | SC/SC/0.09/26.23/50.61/180 | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | | | | | | | |
| Reach Shear Stress (Competency) lb/ft ² | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | | | | | | | |
| Max part size (mm) mobilized at bankfull | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | | | | | | | |
| Stream Power (Capacity) W/m ² | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | N/A | 0.25 | 0.09 | 0.50 | 0.97 | 0.29 | 0.28 | 1.10 | 0.25 | 0.09 | 0.25 | 0.09 | | | | | | | | | | | | |
| Watershed Impervious Cover Estimate (%) | | <1% | 1% | --- | --- | --- | --- | --- | --- | <1% | 1% | <1% | 1% | | | | | | | | | | | |
| Rosgen Classification | | E5 | E6/G6 | E4 | C4/E4 | C4/E4 | C4/E4 | E4b | E4 | E4 | E4 | C3 | C4 | | | | | | | | | | | |
| Bankfull Velocity (fps) | | 3.7 | 2.8 | --- | 4.2 | 4.5 | 3.8 | 3.5 | 4.1 | 5.5 | 3.1 | 3.5 | 4.6 | 2.1 | | | | | | | | | | |
| Bankfull Discharge (cfs) | | --- | --- | --- | 68.9 | 78.6 | 40 | 29.1 | 32.0 | 85.0 | 30 | 20 | 30 | 20 | | | | | | | | | | |
| Q-NFF regression | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | | | | | | | | | | |
| Q-USGS extrapolation | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | | | | | | | | | | |
| Q-Mannings | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | | | | | | | | | | |
| Valley Length (ft) | | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | | | | | | | | | | |
| Channel Thalweg Length (ft) | | 976 | 916 | --- | --- | --- | --- | --- | --- | --- | 971 | 792 | 1,009 | 485 | | | | | | | | | | |
| Sinuosity | | 1.03 | 1.31 | 1.40 | 1.10 | 1.40 | 1.00 | 1.10 | --- | --- | --- | 1.13 | 1.06 | 1.18 | | | | | | | | | | |
| Water Surface Slope (ft/ft) ² | | --- | --- | --- | --- | --- | --- | --- | --- | --- | 0.0068 | 0.0161 | 0.0070 | 0.0138 | | | | | | | | | | |
| Bankfull Slope (ft/ft) | | --- | --- | --- | --- | --- | --- | --- | --- | --- | 0.0075 | 0.0182 | 0.0068 | 0.0136 | | | | | | | | | | |

(---): Data was not provided

N/A: Not Applicable

¹UT Cane Creek reference reach data only utilized for pattern and a reference point in the project specific regional curve.

²Data only utilized as a reference point on the the project-specific drainage area-discharge curve.

³Existing condition sinuosity based on valley length/channel length given no flow and therefore no water surface shots at time of survey.

Table 10c. Baseline Stream Data Summary

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Southeast Branch

| Parameter | Gage | PRE-RESTORATION | | REFERENCE REACH DATA | | | | | | | | | | DESIGN | | | | AS-BUILT/BASELINE | | | |
|--|------|-----------------------------|--------|------------------------|--------|------------------------------|--------|----------------------------|--------|---|--------|------------------------------|--------|---------------------------|--------|---------------------------|--------|---------------------------|--------|---------------------------|--------|
| | | Southeast Branch Reach 2 | | Spencer Creek Upstream | | UT Richland Creek Downstream | | UT Cane Creek ¹ | | UT Richland Creek Upstream ² | | UT Rocky Branch ² | | Southeast Branch Reach 2a | | Southeast Branch Reach 2b | | Southeast Branch Reach 2a | | Southeast Branch Reach 2b | |
| | | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | N/A | 7.2 | 7.4 | 8.7 | 13.3 | 15.2 | 11.5 | 12.3 | 8.8 | 10.4 | 12.2 | 11.7 | 15.0 | 9.0 | | 10.6 | | | | | |
| Floodprone Width (ft) | | 8.0 | 9.8 | 229.0 | >50 | | 31.0 | | 27.6 | 31.4 | 72.0 | 114.7 | 120.1 | 140.0 | 310.0 | >100 | | | | | |
| Bankfull Mean Depth | | 1.3 | 1.4 | 1.2 | 1.1 | 1.3 | 0.8 | 1.0 | 0.8 | 0.9 | 1.3 | 0.7 | 0.9 | 0.7 | | 0.6 | | | | | |
| Bankfull Max Depth | | 1.6 | 1.9 | 1.9 | 1.8 | 2.1 | 1.2 | 1.6 | 1.1 | 1.3 | 1.8 | 0.9 | 1.0 | 1.0 | | 1.2 | | | | | |
| Bankfull Cross Sectional Area (ft ²) | | 8.9 | 9.4 | 10.6 | 16.5 | 17.5 | 8.9 | 12.2 | 7.8 | 8.5 | 16.3 | 10.2 | 10.5 | 6.5 | | 6.8 | | | | | |
| Width/Depth Ratio | | 5.8 | 7.3 | 7.3 | 10.1 | 13.9 | 12.3 | 14.4 | 10.0 | 12.8 | 9.1 | 13.5 | 21.3 | 12.5 | | 16.5 | | | | | |
| Entrenchment Ratio | | 1.6 | 6.2 | 26.3 | >2.5 | | >2.5 | | 2.5 | 4.0 | 6.0 | 7.7 | 10.3 | 15.6 | 34.4 | >2.2 | | | | | |
| Bank Height Ratio | | 1.5 | 2.1 | 1.0 | 1.4 | 2.1 | --- | | 1.4 | 2.1 | 1.0 | 1.0 | | 1.0 | | 1.0 | | | | | |
| D50 (mm) | 0.04 | | | | | | | | | | | | | | | | 37.2 | | | | |
| Profile | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | N/A | | | --- | | --- | | --- | | --- | | --- | | --- | | --- | | 4 | 20 | 11 | 36 |
| Riffle Slope (ft/ft) | | 0.0047 | 0.0147 | 0.0188 | 0.0704 | 0.0183 | 0.0355 | 0.0188 | 0.0704 | 0.0210 | 0.0450 | 0.0606 | 0.0892 | 0.0122 | 0.0367 | 0.0202 | | 0.0145 | 0.0454 | 0.0119 | 0.0606 |
| Pool Length (ft) | | | | --- | | --- | | --- | | --- | | --- | | --- | | --- | | 21 | 53 | 27 | 45 |
| Pool Max Depth (ft) | | --- | | --- | | --- | | --- | | --- | | --- | | --- | | --- | | 1.3 | 2.6 | 0.89 | 2.23 |
| Pool Spacing (ft) | | 17 | 122 | 13 | 47 | 33 | 93 | 27 | 73 | N/A | | 26 | 81 | 27 | 55 | 43 | 49 | 25 | 54 | 34 | 73 |
| Pool Volume (ft ³) | | | | | | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | N/A | N/A | | 24 | 52 | NA | | 102 | | N/A | | N/A | | N/A | | 27 | | 3 | 22 | 12 | 22 |
| Radius of Curvature (ft) | | N/A | | 5.4 | 22.1 | NA | | 23 | 38 | N/A | | N/A | | N/A | | 22 | 30 | 7 | 58 | 21 | 25 |
| Rc:Bankfull Width (ft/ft) | | --- | | 0.6 | 2.5 | NA | | 2.0 | 3.1 | N/A | | N/A | | N/A | | 2.4 | 3.3 | 0.7 | 5.5 | N/A | |
| Meander Length (ft) | | N/A | | 54 | 196 | NA | | 45 | 81 | N/A | | N/A | | N/A | | 82.0 | | 43 | 80 | 88 | 88 |
| Meander Width Ratio | | --- | | 2.8 | 6 | NA | | 3.9 | 6.6 | N/A | | N/A | | N/A | | 3.0 | | 4.1 | 7.5 | N/A | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | N/A | | | | | | | | | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | | | | | | | | | | |
| d16/d35/d50/d84/d95/d100 | | SC/0.02/0.04/0.05/33.2/79.6 | | --- | | --- | | --- | | --- | | --- | | --- | | --- | | SC/SC/SC/70.9/256/362 | | SC/SC/SC/70.9/256/362 | |
| Reach Shear Stress (Competency) lb/ft ² | | --- | | | | | | | | | | | | 0.93 | 1.14 | 0.93 | 1.14 | 0.47 | | N/A | |
| Max part size (mm) mobilized at bankfull | | | | | | | | | | | | | | | | | | | | | |
| Stream Power (Capacity) W/m ² | | | | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | |
| Drainage Area (SM) | N/A | 0.09 | | 0.50 | | 0.97 | | 0.29 | | 0.28 | | 1.10 | | 0.09 | | 0.10 | | 0.09 | | 0.10 | |
| Watershed Impervious Cover Estimate (%) | | 1% | | --- | | --- | | --- | | --- | | --- | | 1% | | 1% | | 1% | | 1% | |
| Rosgen Classification | | E6/G6 | | E4 | | C4/E4 | | C4/E4 | | C4/E4 | | E4b | | C4 | | C4 | | C4 | | C4 | |
| Bankfull Velocity (fps) | | 2.9 | 3.4 | --- | | 4.2 | 4.5 | 3.8 | 3.5 | 4.1 | 5.5 | 3.0 | 3.3 | 3.1 | 4.4 | N/A | | | | | |
| Bankfull Discharge (cfs) | | --- | | --- | | 68.9 | 78.6 | 40 | 29.1 | 32.0 | 85.0 | 30 | | 20 | | 30 | | N/A | | | |
| Q-NFF regression | | --- | | | | | | | | | | | | | | | | | | | |
| Q-USGS extrapolation | | --- | | | | | | | | | | | | | | | | | | | |
| Q-Mannings | | --- | | | | | | | | | | | | | | | | | | | |
| Valley Length (ft) | | --- | | | | | | | | | | | | | | | | | | | |
| Channel Thalweg Length (ft) | | 524 | | --- | | --- | | --- | | --- | | --- | | 533 | | 180 | | 536 | | 195 | |
| Sinuosity | | 1.17 | | 1.40 | | 1.10 | | 1.40 | | 1.00 | | 1.10 | | --- | | 1.21 | | 1.11 | | 1.23 | |
| Water Surface Slope (ft/ft) ² | | --- | | --- | | --- | | --- | | --- | | --- | | --- | | 0.0101 | | 0.0144 | | 0.0160 | |
| Bankfull Slope (ft/ft) | --- | | --- | | --- | | --- | | --- | | --- | | --- | | 0.0122 | | 0.0146 | | 0.0168 | | |

(---): Data was not provided

N/A: Not Applicable

¹UT Cane Creek reference reach data only utilized for pattern and a reference point in the project specific regional curve.

²Data only utilized as a reference point on the the project-specific drainage area-discharge curve.

³Existing condition sinuosity based on valley length/channel length given no flow and therefore no water surface shots at time of survey.

Table 12a. Monitoring Data - Stream Reach Data Summary
 Byrds Creek Mitigation Site (NCDMS Project No. 95020)
 Monitoring Year 2 - 2015

Byrds Creek- Reach 2

| Parameter | As-Built/Baseline | | MY-1 | | MY-2 | | MY-3 | | MY-4 | | MY-5 | |
|--|------------------------|--------|----------------------------|--------|-----------------------------|--------|------|-----|------|-----|------|-----|
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle | | | | | | | | | | | | |
| Bankfull Width (ft) | 28.9 | 42.7 | 24.7 | 36.6 | 22.9 | 36.9 | | | | | | |
| Floodprone Width (ft) | >150 | >150 | >150 | >150 | >150 | >150 | | | | | | |
| Bankfull Mean Depth | 1.6 | 2.1 | 1.4 | 2.2 | 1.4 | 2.3 | | | | | | |
| Bankfull Max Depth | 2.9 | 3.4 | 2.7 | 3.2 | 2.7 | 3.3 | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 56.2 | 88.7 | 51.1 | 78.3 | 46.5 | 83.9 | | | | | | |
| Width/Depth Ratio | 14.8 | 22.2 | 11.8 | 26.2 | 11.3 | 24.6 | | | | | | |
| Entrenchment Ratio | 3.4+ | 5.2+ | 4.1+ | 6.1+ | 4.1+ | 6.6+ | | | | | | |
| Bank Height Ratio | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | | | | | | |
| D50 (mm) | 12.5 | 26.4 | 28.7 | 42.9 | 18.0 | 36.4 | | | | | | |
| Profile | | | | | | | | | | | | |
| Riffle Length (ft) | 13 | 59 | 12 | 59 | 18 | 59 | | | | | | |
| Riffle Slope (ft/ft) | 0.0036 | 0.0097 | 0.0019 | 0.0147 | 0.0003 | 0.0110 | | | | | | |
| Pool Length (ft) | 34 | 179 | 34 | 182 | 59 | 183 | | | | | | |
| Pool Max Depth (ft) | 3.7 | 4.6 | 4.3 | 4.5 | 4.2 | 5.8 | | | | | | |
| Pool Spacing (ft) | 84 | 278 | 80 | 214 | 81 | 225 | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 26 | 57 | | | | | | | | | | |
| Radius of Curvature (ft) | 19 | 79 | | | | | | | | | | |
| Rc:Bankfull Width (ft/ft) | 0.7 | 1.9 | | | | | | | | | | |
| Meander Wave Length (ft) | 279 | 603 | | | | | | | | | | |
| Meander Width Ratio | 0.9 | 1.3 | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | |
| Rosgen Classification | C4 | | C4 | | C4 | | | | | | | |
| Channel Thalweg Length (ft) | 1,646 | | 1,646 | | 1,646 | | | | | | | |
| Sinuosity (ft) | 1.2 | | 1.2 | | 1.2 | | | | | | | |
| Water Surface Slope (ft/ft) | 0.0016 | | 0.0018 | | 0.0019 | | | | | | | |
| Bankfull Slope (ft/ft) | 0.0013 | | 0.0018 | | 0.0020 | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | |
| d16/d35/d50/d84/d95/d100 | 0.2/0.6/5.6/55/128/362 | | 0.3/1.2/2.9/75.9/122.5/256 | | 0.21/1.0/3.7/80.3/168.1/362 | | | | | | | |
| % of Reach with Eroding Banks | | | 0% | | 0% | | | | | | | |

Table 12b. Monitoring Data - Stream Reach Data Summary
 Byrds Creek Mitigation Site (NCDMS Project No. 95020)
 Monitoring Year 2 - 2015

| Byrds Creek- Reach 3 | | | | | | | | | | | | |
|--|----------------------------|--------|-------------------------|--------|--------------------------------|--------|------|-----|------|-----|------|-----|
| Parameter | As-Built/Baseline | | MY-1 | | MY-2 | | MY-3 | | MY-4 | | MY-5 | |
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle | | | | | | | | | | | | |
| Bankfull Width (ft) | 17.6 | 20.4 | 17.6 | 22.6 | 18.3 | 23.4 | | | | | | |
| Floodprone Width (ft) | >150 | >150 | >150 | >150 | >150 | >150 | | | | | | |
| Bankfull Mean Depth | 1.2 | 1.4 | 1.3 | 1.4 | 1.3 | 1.4 | | | | | | |
| Bankfull Max Depth | 2.1 | 2.3 | 2.1 | 2.2 | 2.2 | 2.4 | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 20.5 | 28.8 | 23.4 | 31.0 | 24.9 | 31.0 | | | | | | |
| Width/Depth Ratio | 14.4 | 15.1 | 13.3 | 16.5 | 13.4 | 17.7 | | | | | | |
| Entrenchment Ratio | 7.4+ | 8.5+ | 6.6+ | 8.5+ | 6.4+ | 8.2+ | | | | | | |
| Bank Height Ratio | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | | | | | | |
| D50 (mm) | 29.3 | 45.0 | 41.3 | 49.1 | 37.2 | 66.2 | | | | | | |
| Profile | | | | | | | | | | | | |
| Riffle Length (ft) | 12 | 57 | 26 | 43 | 18 | 44 | | | | | | |
| Riffle Slope (ft/ft) | 0.0022 | 0.0190 | 0.0065 | 0.0311 | 0.0018 | 0.0304 | | | | | | |
| Pool Length (ft) | 46 | 129 | 33 | 134 | 32 | 132 | | | | | | |
| Pool Max Depth (ft) | 3.2 | 3.9 | 3.0 | 3.8 | 2.9 | 4.3 | | | | | | |
| Pool Spacing (ft) | 73 | 129 | 82 | 190 | 92 | 199 | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 31 | 62 | | | | | | | | | | |
| Radius of Curvature (ft) | 44 | 84 | | | | | | | | | | |
| Rc:Bankfull Width (ft/ft) | 2.2 | 2.3 | | | | | | | | | | |
| Meander Wave Length (ft) | 190 | 255 | | | | | | | | | | |
| Meander Width Ratio | 1.5 | 1.7 | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | |
| Rosgen Classification | C4 | | C4 | | C4 | | | | | | | |
| Channel Thalweg Length (ft) | 1,407 | | 1,407 | | 1,407 | | | | | | | |
| Sinuosity (ft) | 1.1 | | 1.1 | | 1.1 | | | | | | | |
| Water Surface Slope (ft/ft) | 0.0043 | | 0.0045 | | 0.0052 | | | | | | | |
| Bankfull Slope (ft/ft) | 0.0042 | | 0.0047 | | 0.0047 | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | |
| d16/d35/d50/d84/d95/d100 | 0.1/0.6/16/107.3/362/>2048 | | 0.2/9.1/29/82.6/180/362 | | 0.2/1.68/32.0/112.6/430.5/2048 | | | | | | | |
| % of Reach with Eroding Banks | | | 0% | | 20% | | | | | | | |

Table 12c. Monitoring Data - Stream Reach Data Summary

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

South Branch- Reach 1

| Parameter | As-Built/Baseline | | MY-1 | | MY-2 | | MY-3 | | MY-4 | | MY-5 | |
|--|------------------------|--------|---------------------------|--------|----------------------------|--------|------|-----|------|-----|------|-----|
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle | | | | | | | | | | | | |
| Bankfull Width (ft) | 9.3 | | 8.8 | | 9.0 | | | | | | | |
| Floodprone Width (ft) | >100 | | >100 | | >100 | | | | | | | |
| Bankfull Mean Depth | 0.7 | | 0.7 | | 0.6 | | | | | | | |
| Bankfull Max Depth | 1.4 | | 1.3 | | 1.3 | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 6.5 | | 6.4 | | 5.5 | | | | | | | |
| Width/Depth Ratio | 13.4 | | 12.2 | | 14.8 | | | | | | | |
| Entrenchment Ratio | 10.7+ | | 11.4+ | | 11.1+ | | | | | | | |
| Bank Height Ratio | 1.0 | | 1.0 | | 1.0 | | | | | | | |
| D50 (mm) | 56.1 | | 9.4 | | 30.9 | | | | | | | |
| Profile | | | | | | | | | | | | |
| Riffle Length (ft) | 8 | 46 | 10 | 39 | 13 | 37 | | | | | | |
| Riffle Slope (ft/ft) | 0.0021 | 0.0178 | 0.0022 | 0.0431 | 0.0029 | 0.0298 | | | | | | |
| Pool Length (ft) | 20 | 64 | 22 | 65 | 21 | 67 | | | | | | |
| Pool Max Depth (ft) | 2.0 | | 1.9 | | 2.8 | | | | | | | |
| Pool Spacing (ft) | 36 | 116 | 22 | 87 | 32 | 117 | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 14 | 35 | | | | | | | | | | |
| Radius of Curvature (ft) | 17 | 32 | | | | | | | | | | |
| Rc:Bankfull Width (ft/ft) | 1.8 | 3.4 | | | | | | | | | | |
| Meander Wave Length (ft) | 78 | 127 | | | | | | | | | | |
| Meander Width Ratio | 8.4 | 13.6 | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | |
| Rosgen Classification | C3 | | C3 | | C3 | | | | | | | |
| Channel Thalweg Length (ft) | 1,009 | | 1,009 | | 1,009 | | | | | | | |
| Sinuosity (ft) | 1.1 | | 1.1 | | 1.1 | | | | | | | |
| Water Surface Slope (ft/ft) | 0.0070 | | 0.0065 | | 0.0078 | | | | | | | |
| Bankfull Slope (ft/ft) | 0.0068 | | 0.0062 | | 0.0070 | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | |
| d16/d35/d50/d84/d95/d100 | SC/SC/SC/103.6/256/362 | | SC/0.2/5.3/71.7/141.1/180 | | SC/0.09/0.3/75.9/143.4/256 | | | | | | | |
| % of Reach with Eroding Banks | | | 0% | | 0% | | | | | | | |

Table 12d. Monitoring Data - Stream Reach Data Summary
 Byrds Creek Mitigation Site (NCDMS Project No. 95020)
 Monitoring Year 2 - 2015

Southeast Branch- Reach 1

| Parameter | As-Built/Baseline | | MY-1 | | MY-2 | | MY-3 | | MY-4 | | MY-5 | |
|--|-----------------------|--------|-------------------------|--------|----------------------------|--------|------|-----|------|-----|------|-----|
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle | | | | | | | | | | | | |
| Bankfull Width (ft) | 10.4 | | 9.1 | | 8.2 | | | | | | | |
| Floodprone Width (ft) | >75 | | >75 | | >75 | | | | | | | |
| Bankfull Mean Depth | 0.6 | | 0.5 | | 0.7 | | | | | | | |
| Bankfull Max Depth | 1.5 | | 0.9 | | 1.3 | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 6.7 | | 4.7 | | 5.6 | | | | | | | |
| Width/Depth Ratio | 16.3 | | 17.6 | | 12.0 | | | | | | | |
| Entrenchment Ratio | 7.2+ | | 8.3+ | | 9.1+ | | | | | | | |
| Bank Height Ratio | 1.0 | | 1.0 | | 1.0 | | | | | | | |
| D50 (mm) | 28.5 | | 37.0 | | 68.0 | | | | | | | |
| Profile | | | | | | | | | | | | |
| Riffle Length (ft) | 10 | 28 | 10 | 28 | 11 | 29 | | | | | | |
| Riffle Slope (ft/ft) | 0.0023 | 0.0527 | 0.0100 | 0.0390 | 0.0039 | 0.0630 | | | | | | |
| Pool Length (ft) | 7 | 45 | 10 | 54 | 19 | 48 | | | | | | |
| Pool Max Depth (ft) | 2.5 | | 2.3 | | 2.6 | | | | | | | |
| Pool Spacing (ft) | 26 | 58 | 18 | 78 | 22 | 56 | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 10 | 27 | | | | | | | | | | |
| Radius of Curvature (ft) | 14 | 30 | | | | | | | | | | |
| Rc:Bankfull Width (ft/ft) | 1.3 | 2.9 | | | | | | | | | | |
| Meander Wave Length (ft) | 65 | 74 | | | | | | | | | | |
| Meander Width Ratio | 6.3 | 7.1 | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | |
| Rosgen Classification | C4 | | C4 | | C4 | | | | | | | |
| Channel Thalweg Length (ft) | 485 | | 485 | | 485 | | | | | | | |
| Sinuosity (ft) | 1.2 | | 1.2 | | 1.2 | | | | | | | |
| Water Surface Slope (ft/ft) | 0.0138 | | 0.0140 | | 0.0133 | | | | | | | |
| Bankfull Slope (ft/ft) | 0.0136 | | 0.0141 | | 0.0126 | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | |
| d16/d35/d50/d84/d95/d100 | SC/0.2/8/68.1/180/362 | | SC/0.1/4/67.2/151.8/362 | | SC/SC/0.3/86.7/180.0/512.0 | | | | | | | |
| % of Reach with Eroding Banks | | | 0% | | 0% | | | | | | | |

Table 12e. Monitoring Data - Stream Reach Data Summary
 Byrds Creek Mitigation Site (NCDMS Project No. 95020)
 Monitoring Year 2 - 2015

Southeast Branch- Reach 2a

| Parameter | As-Built/Baseline | | MY-1 | | MY-2 | | MY-3 | | MY-4 | | MY-5 | |
|--|--------------------------|--------|--------------------------|--------|------------------------------|--------|------|-----|------|-----|------|-----|
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle | | | | | | | | | | | | |
| Bankfull Width (ft) | 10.6 | | 9.7 | | 9.3 | | | | | | | |
| Floodprone Width (ft) | >100 | | >100 | | >100 | | | | | | | |
| Bankfull Mean Depth | 0.6 | | 0.6 | | 0.5 | | | | | | | |
| Bankfull Max Depth | 1.2 | | 1.0 | | 1.0 | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 6.8 | | 5.8 | | 4.9 | | | | | | | |
| Width/Depth Ratio | 16.5 | | 16.4 | | 17.6 | | | | | | | |
| Entrenchment Ratio | 9.4+ | | 10.3+ | | 10.8+ | | | | | | | |
| Bank Height Ratio | 1.0 | | 1.0 | | 1.0 | | | | | | | |
| D50 (mm) | 37.2 | | 13.5 | | 45.0 | | | | | | | |
| Profile | | | | | | | | | | | | |
| Riffle Length (ft) | 4 | 20 | 4 | 26 | 3 | 28 | | | | | | |
| Riffle Slope (ft/ft) | 0.0145 | 0.0454 | 0.0017 | 0.0845 | 0.0026 | 0.0750 | | | | | | |
| Pool Length (ft) | 21 | 53 | 9 | 44 | 16 | 49 | | | | | | |
| Pool Max Depth (ft) | 3.5 | | 3.2 | | 3.4 | | | | | | | |
| Pool Spacing (ft) | 25 | 54 | 16 | 88 | 21 | 66 | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 3 | 22 | | | | | | | | | | |
| Radius of Curvature (ft) | 7 | 58 | | | | | | | | | | |
| Rc:Bankfull Width (ft/ft) | 0.7 | 5.5 | | | | | | | | | | |
| Meander Wave Length (ft) | 43 | 80 | | | | | | | | | | |
| Meander Width Ratio | 4.1 | 7.5 | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | |
| Rosgen Classification | C4 | | C4 | | C4 | | | | | | | |
| Channel Thalweg Length (ft) | 536 | | 536 | | 536 | | | | | | | |
| Sinuosity (ft) | 1.1 | | 1.1 | | 1.1 | | | | | | | |
| Water Surface Slope (ft/ft) | 0.0144 | | 0.0134 | | 0.0137 | | | | | | | |
| Bankfull Slope (ft/ft) | 0.0146 | | 0.0135 | | 0.0148 | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | |
| d16/d35/d50/d84/d95/d100 | SC/0.1/17.1/70.9/256/362 | | SC/0.1/18/78.1/143.4/362 | | SC/0.13/24.7/128.0/214.7/256 | | | | | | | |
| % of Reach with Eroding Banks | | | 0% | | 0% | | | | | | | |

Table 12f. Monitoring Data - Stream Reach Data Summary
 Byrds Creek Mitigation Site (NCDMS Project No. 95020)
 Monitoring Year 2 - 2015

Southeast Branch- Reach 2b


| Parameter | As-Built/Baseline | | MY-1 | | MY-2 | | MY-3 | | MY-4 | | MY-5 | |
|--|--------------------------|--------|--------------------------|--------|------------------------------|--------|------|-----|------|-----|------|-----|
| | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Riffle | | | | | | | | | | | | |
| Bankfull Width (ft) | 10.6 | | 9.7 | | 9.3 | | | | | | | |
| Floodprone Width (ft) | >100 | | >100 | | >100 | | | | | | | |
| Bankfull Mean Depth | 0.6 | | 0.6 | | 0.5 | | | | | | | |
| Bankfull Max Depth | 1.2 | | 1.0 | | 1.0 | | | | | | | |
| Bankfull Cross-sectional Area (ft ²) | 6.8 | | 5.8 | | 4.9 | | | | | | | |
| Width/Depth Ratio | 16.5 | | 16.4 | | 17.6 | | | | | | | |
| Entrenchment Ratio | 9.4+ | | 10.3+ | | 10.8+ | | | | | | | |
| Bank Height Ratio | 1.0 | | 1.0 | | 1.0 | | | | | | | |
| D50 (mm) | 37.2 | | 13.5 | | 45.0 | | | | | | | |
| Profile | | | | | | | | | | | | |
| Riffle Length (ft) | 11 | 36 | 14 | 36 | 12 | 31 | | | | | | |
| Riffle Slope (ft/ft) | 0.0119 | 0.0606 | 0.0017 | 0.0520 | 0.0073 | 0.0580 | | | | | | |
| Pool Length (ft) | 27 | 45 | 27 | 44 | 28 | 45 | | | | | | |
| Pool Max Depth (ft) | 3.5 | | 3.2 | | 2.7 | | | | | | | |
| Pool Spacing (ft) | 34 | 73 | 33 | 60 | 29 | 55 | | | | | | |
| Pool Volume (ft ³) | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 12 | 22 | | | | | | | | | | |
| Radius of Curvature (ft) | 21 | 25 | | | | | | | | | | |
| Rc:Bankfull Width (ft/ft) | N/A | | | | | | | | | | | |
| Meander Wave Length (ft) | 88 | 88 | | | | | | | | | | |
| Meander Width Ratio | N/A | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | |
| Rosgen Classification | C4 | | C4 | | C4 | | | | | | | |
| Channel Thalweg Length (ft) | 195 | | 195 | | 195 | | | | | | | |
| Sinuosity (ft) | 1.2 | | 1.2 | | 1.2 | | | | | | | |
| Water Surface Slope (ft/ft) | 0.0160 | | 0.0085 | | 0.0092 | | | | | | | |
| Bankfull Slope (ft/ft) | 0.0168 | | 0.0092 | | 0.0081 | | | | | | | |
| Ri%/Ru%/P%/G%/S% | | | | | | | | | | | | |
| SC%/Sa%/G%/C%/B%/Be% | | | | | | | | | | | | |
| d16/d35/d50/d84/d95/d100 | SC/0.1/17.1/70.9/256/362 | | SC/0.1/18/78.1/143.4/362 | | SC/0.13/24.7/128.0/214.7/256 | | | | | | | |
| % of Reach with Eroding Banks | | | 0% | | 0% | | | | | | | |

Longitudinal Profile Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Byrds Creek Reach 2




Longitudinal Profile Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Byrds Creek Reach 3




Longitudinal Profile Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

South Branch Reach 1




Longitudinal Profile Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Southeast Reach 1



Longitudinal Profile Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Southeast Reach 2a




Longitudinal Profile Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Southeast Reach 2b




Cross Section Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Cross Section 1-Byrds Creek Reach 2



Bankfull Dimensions

- 50.6 x-section area (ft.sq.)
- 35.3 width (ft)
- 1.4 mean depth (ft)
- 2.7 max depth (ft)
- 35.9 wetted perimeter (ft)
- 1.4 hyd radi (ft)
- 24.6 width-depth ratio
- 150.0 W flood prone area (ft)
- 4.2 entrenchment ratio
- 1.0 low bank height ratio

Survey Date: 3/2015

Field Crew: Wildlands Engineering




View Downstream

Cross Section Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Cross Section 2-Byrds Creek Reach 2



Bankfull Dimensions

| | |
|------|-------------------------|
| 79.6 | x-section area (ft.sq.) |
| 42.6 | width (ft) |
| 1.9 | mean depth (ft) |
| 4.3 | max depth (ft) |
| 45.3 | wetted perimeter (ft) |
| 1.8 | hyd radi (ft) |
| 22.8 | width-depth ratio |

Survey Date: 3/2015
Field Crew: Wildlands Engineering




View Downstream

Cross Section Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Cross Section 3-Byrds Creek Reach 2



Bankfull Dimensions

| | |
|-------|-------------------------|
| 46.5 | x-section area (ft.sq.) |
| 22.9 | width (ft) |
| 2.0 | mean depth (ft) |
| 3.2 | max depth (ft) |
| 24.8 | wetted perimeter (ft) |
| 1.9 | hyd radi (ft) |
| 11.3 | width-depth ratio |
| 150.0 | W flood prone area (ft) |
| 6.6 | entrenchment ratio |
| 1.0 | low bank height ratio |

Survey Date: 3/2015

Field Crew: Wildlands Engineering




View Downstream

Cross Section Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Cross Section 4-Byrds Creek Reach 2



Bankfull Dimensions

| | |
|-------|-------------------------|
| 83.9 | x-section area (ft.sq.) |
| 36.9 | width (ft) |
| 2.3 | mean depth (ft) |
| 3.3 | max depth (ft) |
| 38.9 | wetted perimeter (ft) |
| 2.2 | hyd radi (ft) |
| 16.2 | width-depth ratio |
| 150.0 | W flood prone area (ft) |
| 4.1 | entrenchment ratio |
| 1.0 | low bank height ratio |

Survey Date: 3/2015

Field Crew: Wildlands Engineering




View Downstream

Cross Section Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Cross Section 5-Byrds Creek Reach 2



Bankfull Dimensions

| | |
|------|-------------------------|
| 86.7 | x-section area (ft.sq.) |
| 35.3 | width (ft) |
| 2.5 | mean depth (ft) |
| 4.5 | max depth (ft) |
| 37.4 | wetted perimeter (ft) |
| 2.3 | hyd radi (ft) |
| 14.4 | width-depth ratio |

Survey Date: 3/2015
Field Crew: Wildlands Engineering




View Downstream

Cross Section Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Cross Section 6-Byrds Creek Reach 3



Bankfull Dimensions

| | |
|------|-------------------------|
| 47.8 | x-section area (ft.sq.) |
| 25.9 | width (ft) |
| 1.8 | mean depth (ft) |
| 3.1 | max depth (ft) |
| 27.0 | wetted perimeter (ft) |
| 1.8 | hyd radi (ft) |
| 14.1 | width-depth ratio |

Survey Date: 3/2015

Field Crew: Wildlands Engineering




View Downstream

Cross Section Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Cross Section 7- Byrds Creek Reach 3



Bankfull Dimensions

- 31.0 x-section area (ft.sq.)
- 23.4 width (ft)
- 1.3 mean depth (ft)
- 2.4 max depth (ft)
- 24.3 wetted perimeter (ft)
- 1.3 hyd radi (ft)
- 17.7 width-depth ratio
- 150.0 W flood prone area (ft)
- 6.4 entrenchment ratio
- 1.0 low bank height ratio

Survey Date: 3/2015

Field Crew: Wildlands Engineering




View Downstream

Cross Section Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Cross Section 8- Byrds Creek Reach 3



Bankfull Dimensions

- 24.9 x-section area (ft.sq.)
- 18.3 width (ft)
- 1.4 mean depth (ft)
- 2.2 max depth (ft)
- 18.8 wetted perimeter (ft)
- 1.3 hyd radi (ft)
- 13.4 width-depth ratio
- 150.0 W flood prone area (ft)
- 8.2 entrenchment ratio
- 1.3 low bank height ratio

Survey Date: 3/2015

Field Crew: Wildlands Engineering




View Downstream

Cross Section Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Cross Section 9- Byrds Creek Reach 3



Bankfull Dimensions

| | |
|------|-------------------------|
| 69.3 | x-section area (ft.sq.) |
| 33.7 | width (ft) |
| 2.1 | mean depth (ft) |
| 3.7 | max depth (ft) |
| 34.9 | wetted perimeter (ft) |
| 2.0 | hyd radi (ft) |
| 16.3 | width-depth ratio |

Survey Date: 3/2015
Field Crew: Wildlands Engineering




View Downstream

Cross Section Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Cross Section 10-South Brach Reach 1



Bankfull Dimensions

- 5.5 x-section area (ft.sq.)
- 9.0 width (ft)
- 0.6 mean depth (ft)
- 1.3 max depth (ft)
- 9.7 wetted perimeter (ft)
- 0.6 hyd radi (ft)
- 14.8 width-depth ratio
- 100.0 W flood prone area (ft)
- 11.1 entrenchment ratio
- 1.0 low bank height ratio

Survey Date: 3/2015

Field Crew: Wildlands Engineering




View Downstream

Cross Section Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Cross Section 11- South Branch Reach 1



Bankfull Dimensions

- 9.1 x-section area (ft.sq.)
- 9.2 width (ft)
- 1.0 mean depth (ft)
- 1.8 max depth (ft)
- 10.5 wetted perimeter (ft)
- 0.9 hyd radi (ft)
- 9.4 width-depth ratio

Survey Date: 3/2015
Field Crew: Wildlands Engineering




View Downstream

Cross Section Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Cross Section 12 - Southeast Reach 1



Bankfull Dimensions

| | |
|------|-------------------------|
| 5.6 | x-section area (ft.sq.) |
| 8.2 | width (ft) |
| 0.7 | mean depth (ft) |
| 1.3 | max depth (ft) |
| 9.0 | wetted perimeter (ft) |
| 0.6 | hyd radi (ft) |
| 12.0 | width-depth ratio |
| 75.0 | W flood prone area (ft) |
| 9.1 | entrenchment ratio |
| 1.0 | low bank height ratio |

Survey Date: 3/2015

Field Crew: Wildlands Engineering




View Downstream

Cross Section Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Cross Section 13 - Southeast Reach 1



Bankfull Dimensions

| | |
|-----|-------------------------|
| 9.5 | x-section area (ft.sq.) |
| 8.7 | width (ft) |
| 1.1 | mean depth (ft) |
| 2.0 | max depth (ft) |
| 9.8 | wetted perimeter (ft) |
| 1.0 | hyd radi (ft) |
| 8.0 | width-depth ratio |

Survey Date: 3/2015
Field Crew: Wildlands Engineering




View Downstream

Cross Section Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Cross Section 14 - Southeast Reach 2



Bankfull Dimensions

| | |
|------|-------------------------|
| 23.1 | x-section area (ft.sq.) |
| 13.0 | width (ft) |
| 1.8 | mean depth (ft) |
| 3.1 | max depth (ft) |
| 14.7 | wetted perimeter (ft) |
| 1.6 | hyd radi (ft) |
| 7.3 | width-depth ratio |

Survey Date: 3/2015
Field Crew: Wildlands Engineering




View Downstream

Cross Section Plots

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Cross Section 15 - Southeast Reach 2



Bankfull Dimensions

- 4.9 x-section area (ft.sq.)
- 9.3 width (ft)
- 0.5 mean depth (ft)
- 1.0 max depth (ft)
- 9.5 wetted perimeter (ft)
- 0.5 hyd radi (ft)
- 17.6 width-depth ratio
- 100.0 W flood prone area (ft)
- 10.8 entrenchment ratio
- 1.0 low bank height ratio

Survey Date: 3/2015

Field Crew: Wildlands Engineering



View Downstream

Reachwide and Cross Section Pebble Count Plots



Byrds Creek Mitigation Project (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Byrds Creek R2, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|------------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| SILT/CLAY | Silt/Clay | 0.000 | 0.062 | | 8 | 8 | 8 | 8 |
| SAND | Very fine | 0.062 | 0.125 | | 2 | 2 | 2 | 10 |
| | Fine | 0.125 | 0.250 | | 8 | 8 | 8 | 18 |
| | Medium | 0.25 | 0.50 | 1 | 7 | 8 | 8 | 26 |
| | Coarse | 0.5 | 1.0 | 2 | 7 | 9 | 9 | 35 |
| | Very Coarse | 1.0 | 2.0 | 1 | 6 | 7 | 7 | 42 |
| GRAVEL | Very Fine | 2.0 | 2.8 | 2 | 3 | 5 | 5 | 47 |
| | Very Fine | 2.8 | 4.0 | 3 | 1 | 4 | 4 | 51 |
| | Fine | 4.0 | 5.6 | 2 | 1 | 3 | 3 | 54 |
| | Fine | 5.6 | 8.0 | 2 | 3 | 5 | 5 | 59 |
| | Medium | 8.0 | 11.0 | 1 | 2 | 3 | 3 | 62 |
| | Medium | 11.0 | 16.0 | 3 | 2 | 5 | 5 | 67 |
| | Coarse | 16.0 | 22.6 | 3 | 3 | 3 | 3 | 70 |
| | Coarse | 22.6 | 32 | 3 | 3 | 3 | 3 | 73 |
| | Very Coarse | 32 | 45 | 2 | 2 | 2 | 2 | 75 |
| Very Coarse | 45 | 64 | 5 | 5 | 5 | 5 | 80 | |
| COBBLE | Small | 64 | 90 | 6 | | 6 | 6 | 86 |
| | Small | 90 | 128 | 5 | | 5 | 5 | 91 |
| | Large | 128 | 180 | 5 | | 5 | 5 | 96 |
| | Large | 180 | 256 | 3 | | 3 | 3 | 99 |
| BOULDER | Small | 256 | 362 | 1 | | 1 | 1 | 100 |
| | Small | 362 | 512 | | | | | 100 |
| | Medium | 512 | 1024 | | | | | 100 |
| | Large/Very Large | 1024 | 2048 | | | | | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|-------|
| D ₁₆ = | 0.21 |
| D ₃₅ = | 1.00 |
| D ₅₀ = | 3.7 |
| D ₈₄ = | 80.3 |
| D ₉₅ = | 168.1 |
| D ₁₀₀ = | 362.0 |



Reachwide and Cross Section Pebble Count Plots



Byrds Creek Mitigation Project (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Byrds Creek R2, Cross Section 1

| Particle Class | | Diameter (mm) | | Riffle 100-Count | Summary | |
|------------------|------------------|---------------|-------|------------------|------------------|--------------------|
| | | min | max | | Class Percentage | Percent Cumulative |
| <i>SILT/CLAY</i> | Silt/Clay | 0.000 | 0.062 | | | 0 |
| SAND | Very fine | 0.062 | 0.125 | | | 0 |
| | Fine | 0.125 | 0.250 | | | 0 |
| | Medium | 0.25 | 0.50 | | | 0 |
| | Coarse | 0.5 | 1.0 | | | 0 |
| | Very Coarse | 1.0 | 2.0 | 2 | 2 | 2 |
| GRAVEL | Very Fine | 2.0 | 2.8 | 3 | 3 | 5 |
| | Very Fine | 2.8 | 4.0 | 2 | 2 | 7 |
| | Fine | 4.0 | 5.6 | 4 | 4 | 11 |
| | Fine | 5.6 | 8.0 | 11 | 11 | 22 |
| | Medium | 8.0 | 11.0 | 11 | 11 | 33 |
| | Medium | 11.0 | 16.0 | 13 | 13 | 46 |
| | Coarse | 16.0 | 22.6 | 12 | 12 | 58 |
| | Coarse | 22.6 | 32 | 13 | 13 | 71 |
| | Very Coarse | 32 | 45 | 8 | 8 | 79 |
| | Very Coarse | 45 | 64 | 9 | 9 | 88 |
| COBBLE | Small | 64 | 90 | 11 | 11 | 99 |
| | Small | 90 | 128 | 1 | 1 | 100 |
| | Large | 128 | 180 | | | 100 |
| | Large | 180 | 256 | | | 100 |
| BOULDER | Small | 256 | 362 | | | 100 |
| | Small | 362 | 512 | | | 100 |
| | Medium | 512 | 1024 | | | 100 |
| | Large/Very Large | 1024 | 2048 | | | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | 100 |
| Total | | | | 100 | 100 | 100 |

| Cross Section 1 | |
|------------------------|-------|
| Channel materials (mm) | |
| D ₁₆ = | 6.59 |
| D ₃₅ = | 11.65 |
| D ₅₀ = | 18.0 |
| D ₈₄ = | 54.7 |
| D ₉₅ = | 79.5 |
| D ₁₀₀ = | 128.0 |



Reachwide and Cross Section Pebble Count Plots



Byrds Creek Mitigation Project (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Byrds Creek R2, Cross Section 3

| Particle Class | | Diameter (mm) | | Riffle 100-Count | Summary | |
|------------------|------------------|---------------|-------|------------------|------------------|--------------------|
| | | min | max | | Class Percentage | Percent Cumulative |
| <i>SILT/CLAY</i> | Silt/Clay | 0.000 | 0.062 | | | 0 |
| SAND | Very fine | 0.062 | 0.125 | | | 0 |
| | Fine | 0.125 | 0.250 | | | 0 |
| | Medium | 0.25 | 0.50 | | | 0 |
| | Coarse | 0.5 | 1.0 | | | 0 |
| | Very Coarse | 1.0 | 2.0 | 1 | 1 | 1 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | 1 |
| | Very Fine | 2.8 | 4.0 | 1 | 1 | 2 |
| | Fine | 4.0 | 5.6 | 1 | 1 | 3 |
| | Fine | 5.6 | 8.0 | 6 | 6 | 9 |
| | Medium | 8.0 | 11.0 | 9 | 9 | 18 |
| | Medium | 11.0 | 16.0 | 12 | 12 | 30 |
| | Coarse | 16.0 | 22.6 | 10 | 10 | 40 |
| | Coarse | 22.6 | 32 | 16 | 16 | 56 |
| | Very Coarse | 32 | 45 | 18 | 18 | 74 |
| | Very Coarse | 45 | 64 | 18 | 18 | 92 |
| COBBLE | Small | 64 | 90 | 4 | 4 | 96 |
| | Small | 90 | 128 | 3 | 3 | 99 |
| | Large | 128 | 180 | 1 | 1 | 100 |
| | Large | 180 | 256 | | | 100 |
| BOULDER | Small | 256 | 362 | | | 100 |
| | Small | 362 | 512 | | | 100 |
| | Medium | 512 | 1024 | | | 100 |
| | Large/Very Large | 1024 | 2048 | | | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | 100 |
| Total | | | | 100 | 100 | 100 |

| Cross Section 3 | |
|------------------------|-------|
| Channel materials (mm) | |
| D ₁₆ = | 10.25 |
| D ₃₅ = | 19.02 |
| D ₅₀ = | 28.1 |
| D ₈₄ = | 54.7 |
| D ₉₅ = | 82.6 |
| D ₁₀₀ = | 180.0 |



Reachwide and Cross Section Pebble Count Plots



Byrds Creek Mitigation Project (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Byrds Creek R2, Cross Section 4

| Particle Class | | Diameter (mm) | | Riffle 100-Count | Summary | |
|------------------|------------------|---------------|-------|------------------|------------------|--------------------|
| | | min | max | | Class Percentage | Percent Cumulative |
| <i>SILT/CLAY</i> | Silt/Clay | 0.000 | 0.062 | 1 | 1 | 1 |
| SAND | Very fine | 0.062 | 0.125 | | | 1 |
| | Fine | 0.125 | 0.250 | | | 1 |
| | Medium | 0.25 | 0.50 | | | 1 |
| | Coarse | 0.5 | 1.0 | | | 1 |
| | Very Coarse | 1.0 | 2.0 | | | 1 |
| GRAVEL | Very Fine | 2.0 | 2.8 | 1 | 1 | 2 |
| | Very Fine | 2.8 | 4.0 | 1 | 1 | 3 |
| | Fine | 4.0 | 5.6 | 1 | 1 | 4 |
| | Fine | 5.6 | 8.0 | 3 | 3 | 7 |
| | Medium | 8.0 | 11.0 | 6 | 6 | 13 |
| | Medium | 11.0 | 16.0 | 10 | 10 | 23 |
| | Coarse | 16.0 | 22.6 | 11 | 11 | 34 |
| | Coarse | 22.6 | 32 | 10 | 10 | 44 |
| | Very Coarse | 32 | 45 | 16 | 16 | 60 |
| | Very Coarse | 45 | 64 | 17 | 17 | 77 |
| COBBLE | Small | 64 | 90 | 11 | 11 | 88 |
| | Small | 90 | 128 | 6 | 6 | 94 |
| | Large | 128 | 180 | 4 | 4 | 98 |
| | Large | 180 | 256 | 1 | 1 | 99 |
| BOULDER | Small | 256 | 362 | 1 | 1 | 100 |
| | Small | 362 | 512 | | | 100 |
| | Medium | 512 | 1024 | | | 100 |
| | Large/Very Large | 1024 | 2048 | | | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | 100 |
| Total | | | | 100 | 100 | 100 |

| Cross Section 4 | |
|------------------------|-------|
| Channel materials (mm) | |
| D ₁₆ = | 12.31 |
| D ₃₅ = | 23.40 |
| D ₅₀ = | 36.4 |
| D ₈₄ = | 79.5 |
| D ₉₅ = | 139.4 |
| D ₁₀₀ = | 362.0 |



Reachwide and Cross Section Pebble Count Plots



Byrds Creek Mitigation Project (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Byrds Creek R3, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|------------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| SILT/CLAY | Silt/Clay | 0.000 | 0.062 | | 7 | 7 | 7 | 7 |
| SAND | Very fine | 0.062 | 0.125 | | 2 | 2 | 2 | 9 |
| | Fine | 0.125 | 0.250 | 3 | 6 | 9 | 9 | 18 |
| | Medium | 0.25 | 0.50 | 1 | 5 | 6 | 6 | 24 |
| | Coarse | 0.5 | 1.0 | | 5 | 5 | 5 | 29 |
| | Very Coarse | 1.0 | 2.0 | 2 | 6 | 8 | 8 | 37 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | | | 37 |
| | Very Fine | 2.8 | 4.0 | | 2 | 2 | 2 | 39 |
| | Fine | 4.0 | 5.6 | | | | | 39 |
| | Fine | 5.6 | 8.0 | 1 | | 1 | 1 | 40 |
| | Medium | 8.0 | 11.0 | | | | | 40 |
| | Medium | 11.0 | 16.0 | 4 | | 4 | 4 | 44 |
| | Coarse | 16.0 | 22.6 | 4 | | 4 | 4 | 48 |
| | Coarse | 22.6 | 32 | 2 | | 2 | 2 | 50 |
| | Very Coarse | 32 | 45 | 5 | 4 | 9 | 9 | 59 |
| | Very Coarse | 45 | 64 | 3 | 4 | 7 | 7 | 66 |
| COBBLE | Small | 64 | 90 | 7 | 4 | 11 | 11 | 77 |
| | Small | 90 | 128 | 8 | 3 | 11 | 11 | 88 |
| | Large | 128 | 180 | 4 | | 4 | 4 | 92 |
| | Large | 180 | 256 | 2 | | 2 | 2 | 94 |
| BOULDER | Small | 256 | 362 | | | | | 94 |
| | Small | 362 | 512 | 1 | 1 | 2 | 2 | 96 |
| | Medium | 512 | 1024 | 1 | 1 | 2 | 2 | 98 |
| | Large/Very Large | 1024 | 2048 | 2 | | 2 | 2 | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|--------|
| D ₁₆ = | 0.21 |
| D ₃₅ = | 1.68 |
| D ₅₀ = | 32.0 |
| D ₈₄ = | 112.6 |
| D ₉₅ = | 430.5 |
| D ₁₀₀ = | 2048.0 |



Reachwide and Cross Section Pebble Count Plots



Byrds Creek Mitigation Project (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Byrds Creek R3, Cross Section 7

| Particle Class | | Diameter (mm) | | Riffle 100-Count | Summary | |
|------------------|------------------|---------------|-------|------------------|------------------|--------------------|
| | | min | max | | Class Percentage | Percent Cumulative |
| <i>SILT/CLAY</i> | Silt/Clay | 0.000 | 0.062 | 4 | 4 | 4 |
| SAND | Very fine | 0.062 | 0.125 | | | 4 |
| | Fine | 0.125 | 0.250 | 13 | 13 | 17 |
| | Medium | 0.25 | 0.50 | 3 | 3 | 20 |
| | Coarse | 0.5 | 1.0 | 5 | 5 | 25 |
| | Very Coarse | 1.0 | 2.0 | 1 | 1 | 26 |
| GRAVEL | Very Fine | 2.0 | 2.8 | 1 | 1 | 27 |
| | Very Fine | 2.8 | 4.0 | | | 27 |
| | Fine | 4.0 | 5.6 | 2 | 2 | 29 |
| | Fine | 5.6 | 8.0 | 3 | 3 | 32 |
| | Medium | 8.0 | 11.0 | 2 | 2 | 34 |
| | Medium | 11.0 | 16.0 | 5 | 5 | 39 |
| | Coarse | 16.0 | 22.6 | 5 | 5 | 44 |
| | Coarse | 22.6 | 32 | 2 | 2 | 46 |
| | Very Coarse | 32 | 45 | 9 | 9 | 55 |
| | Very Coarse | 45 | 64 | 3 | 3 | 58 |
| COBBLE | Small | 64 | 90 | 10 | 10 | 68 |
| | Small | 90 | 128 | 10 | 10 | 78 |
| | Large | 128 | 180 | 13 | 13 | 91 |
| | Large | 180 | 256 | 5 | 5 | 96 |
| BOULDER | Small | 256 | 362 | 2 | 2 | 98 |
| | Small | 362 | 512 | 1 | 1 | 99 |
| | Medium | 512 | 1024 | 1 | 1 | 100 |
| | Large/Very Large | 1024 | 2048 | | | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | 100 |
| Total | | | | 100 | 100 | 100 |

| Cross Section 7 | |
|------------------------|--------|
| Channel materials (mm) | |
| D ₁₆ = | 0.24 |
| D ₃₅ = | 11.86 |
| D ₅₀ = | 37.2 |
| D ₈₄ = | 149.8 |
| D ₉₅ = | 238.6 |
| D ₁₀₀ = | 1024.0 |



Reachwide and Cross Section Pebble Count Plots



Byrds Creek Mitigation Project (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Byrds Creek R3, Cross Section 8

| Particle Class | | Diameter (mm) | | Riffle 100-Count | Summary | |
|------------------|------------------|---------------|-------|------------------|------------------|--------------------|
| | | min | max | | Class Percentage | Percent Cumulative |
| <i>SILT/CLAY</i> | Silt/Clay | 0.000 | 0.062 | | | 0 |
| SAND | Very fine | 0.062 | 0.125 | | | 0 |
| | Fine | 0.125 | 0.250 | | | 0 |
| | Medium | 0.25 | 0.50 | | | 0 |
| | Coarse | 0.5 | 1.0 | | | 0 |
| | Very Coarse | 1.0 | 2.0 | | | 0 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | 0 |
| | Very Fine | 2.8 | 4.0 | | | 0 |
| | Fine | 4.0 | 5.6 | 2 | 2 | 2 |
| | Fine | 5.6 | 8.0 | 5 | 5 | 7 |
| | Medium | 8.0 | 11.0 | 10 | 10 | 17 |
| | Medium | 11.0 | 16.0 | 10 | 10 | 27 |
| | Coarse | 16.0 | 22.6 | 4 | 4 | 31 |
| | Coarse | 22.6 | 32 | 5 | 5 | 36 |
| | Very Coarse | 32 | 45 | 5 | 5 | 41 |
| | Very Coarse | 45 | 64 | 8 | 8 | 49 |
| COBBLE | Small | 64 | 90 | 10 | 10 | 59 |
| | Small | 90 | 128 | 10 | 10 | 69 |
| | Large | 128 | 180 | 11 | 11 | 80 |
| | Large | 180 | 256 | 8 | 8 | 88 |
| BOULDER | Small | 256 | 362 | 11 | 11 | 99 |
| | Small | 362 | 512 | 1 | 1 | 100 |
| | Medium | 512 | 1024 | | | 100 |
| | Large/Very Large | 1024 | 2048 | | | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | 100 |
| Total | | | | 100 | 100 | 100 |

| Cross Section 8 | |
|------------------------|-------|
| Channel materials (mm) | |
| D ₁₆ = | 10.66 |
| D ₃₅ = | 29.85 |
| D ₅₀ = | 66.2 |
| D ₈₄ = | 214.7 |
| D ₉₅ = | 319.1 |
| D ₁₀₀ = | 512.0 |



Reachwide and Cross Section Pebble Count Plots



Byrds Creek Mitigation Project (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

South Branch, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|------------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| SILT/CLAY | Silt/Clay | 0.000 | 0.062 | 5 | 24 | 29 | 29 | 29 |
| SAND | Very fine | 0.062 | 0.125 | 1 | 9 | 10 | 10 | 39 |
| | Fine | 0.125 | 0.250 | 1 | 9 | 10 | 10 | 49 |
| | Medium | 0.25 | 0.50 | 1 | 6 | 7 | 7 | 56 |
| | Coarse | 0.5 | 1.0 | | 1 | 1 | 1 | 57 |
| | Very Coarse | 1.0 | 2.0 | | 1 | 1 | 1 | 58 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | | | 58 |
| | Very Fine | 2.8 | 4.0 | 1 | | 1 | 1 | 59 |
| | Fine | 4.0 | 5.6 | | | | | 59 |
| | Fine | 5.6 | 8.0 | | | | | 59 |
| | Medium | 8.0 | 11.0 | 2 | | 2 | 2 | 61 |
| | Medium | 11.0 | 16.0 | 5 | | 5 | 5 | 66 |
| | Coarse | 16.0 | 22.6 | 5 | | 5 | 5 | 71 |
| | Coarse | 22.6 | 32 | 4 | | 4 | 4 | 75 |
| | Very Coarse | 32 | 45 | 3 | | 3 | 3 | 78 |
| | Very Coarse | 45 | 64 | 3 | | 3 | 3 | 81 |
| COBBLE | Small | 64 | 90 | 6 | | 6 | 6 | 87 |
| | Small | 90 | 128 | 6 | | 6 | 6 | 93 |
| | Large | 128 | 180 | 6 | | 6 | 6 | 99 |
| | Large | 180 | 256 | 1 | | 1 | 1 | 100 |
| BOULDER | Small | 256 | 362 | | | | | 100 |
| | Small | 362 | 512 | | | | | 100 |
| | Medium | 512 | 1024 | | | | | 100 |
| | Large/Very Large | 1024 | 2048 | | | | | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|-----------|
| D ₁₆ = | Silt/Clay |
| D ₃₅ = | 0.09 |
| D ₅₀ = | 0.3 |
| D ₈₄ = | 75.9 |
| D ₉₅ = | 143.4 |
| D ₁₀₀ = | 256.0 |



Reachwide and Cross Section Pebble Count Plots



Byrds Creek Mitigation Project (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

South Branch, Cross Section 10

| Particle Class | | Diameter (mm) | | Riffle 100-Count | Summary | |
|------------------|------------------|---------------|-------|------------------|------------------|--------------------|
| | | min | max | | Class Percentage | Percent Cumulative |
| <i>SILT/CLAY</i> | Silt/Clay | 0.000 | 0.062 | 6 | 6 | 6 |
| SAND | Very fine | 0.062 | 0.125 | | | 6 |
| | Fine | 0.125 | 0.250 | | | 6 |
| | Medium | 0.25 | 0.50 | | | 6 |
| | Coarse | 0.5 | 1.0 | | | 6 |
| | Very Coarse | 1.0 | 2.0 | | | 6 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | 6 |
| | Very Fine | 2.8 | 4.0 | | | 6 |
| | Fine | 4.0 | 5.6 | 5 | 5 | 11 |
| | Fine | 5.6 | 8.0 | 7 | 7 | 18 |
| | Medium | 8.0 | 11.0 | 8 | 8 | 26 |
| | Medium | 11.0 | 16.0 | 8 | 8 | 34 |
| | Coarse | 16.0 | 22.6 | 7 | 7 | 41 |
| | Coarse | 22.6 | 32 | 10 | 10 | 51 |
| | Very Coarse | 32 | 45 | 11 | 11 | 62 |
| | Very Coarse | 45 | 64 | 9 | 9 | 71 |
| COBBLE | Small | 64 | 90 | 12 | 12 | 83 |
| | Small | 90 | 128 | 9 | 9 | 92 |
| | Large | 128 | 180 | 5 | 5 | 97 |
| | Large | 180 | 256 | 3 | 3 | 100 |
| BOULDER | Small | 256 | 362 | | | 100 |
| | Small | 362 | 512 | | | 100 |
| | Medium | 512 | 1024 | | | 100 |
| | Large/Very Large | 1024 | 2048 | | | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | 100 |
| Total | | | | 100 | 100 | 100 |

| Cross Section 10 | |
|------------------------|-------|
| Channel materials (mm) | |
| D ₁₆ = | 7.22 |
| D ₃₅ = | 16.81 |
| D ₅₀ = | 30.9 |
| D ₈₄ = | 93.6 |
| D ₉₅ = | 157.1 |
| D ₁₀₀ = | 256.0 |



Reachwide and Cross Section Pebble Count Plots



Byrds Creek Mitigation Project (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Southeast R1, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|------------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| SILT/CLAY | Silt/Clay | 0.000 | 0.062 | 10 | 28 | 38 | 38 | 38 |
| SAND | Very fine | 0.062 | 0.125 | | 2 | 2 | 2 | 40 |
| | Fine | 0.125 | 0.250 | | 10 | 10 | 10 | 50 |
| | Medium | 0.25 | 0.50 | | | | | 50 |
| | Coarse | 0.5 | 1.0 | 1 | 4 | 5 | 5 | 55 |
| | Very Coarse | 1.0 | 2.0 | | | | | 55 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | | | 55 |
| | Very Fine | 2.8 | 4.0 | | | | | 55 |
| | Fine | 4.0 | 5.6 | | | | | 55 |
| | Fine | 5.6 | 8.0 | 1 | 1 | 1 | 1 | 56 |
| | Medium | 8.0 | 11.0 | | | | | 56 |
| | Medium | 11.0 | 16.0 | 3 | 3 | 3 | 3 | 59 |
| | Coarse | 16.0 | 22.6 | 3 | 2 | 5 | 5 | 64 |
| | Coarse | 22.6 | 32 | 2 | 2 | 2 | 2 | 66 |
| | Very Coarse | 32 | 45 | 4 | 4 | 4 | 4 | 70 |
| | Very Coarse | 45 | 64 | 6 | 6 | 6 | 6 | 76 |
| COBBLE | Small | 64 | 90 | 9 | 9 | 9 | 9 | 85 |
| | Small | 90 | 128 | 6 | 6 | 6 | 6 | 91 |
| | Large | 128 | 180 | 4 | 4 | 4 | 4 | 95 |
| | Large | 180 | 256 | 2 | 2 | 2 | 2 | 97 |
| BOULDER | Small | 256 | 362 | 1 | 1 | 1 | 1 | 98 |
| | Small | 362 | 512 | 2 | 2 | 2 | 2 | 100 |
| | Medium | 512 | 1024 | | | | | 100 |
| | Large/Very Large | 1024 | 2048 | | | | | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|-----------|
| D ₁₆ = | Silt/Clay |
| D ₃₅ = | Silt/Clay |
| D ₅₀ = | 0.3 |
| D ₈₄ = | 86.7 |
| D ₉₅ = | 180.0 |
| D ₁₀₀ = | 512.0 |



Reachwide and Cross Section Pebble Count Plots



Byrds Creek Mitigation Project (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Southeast R1, Cross Section 12

| Particle Class | | Diameter (mm) | | Riffle 100-Count | Summary | |
|------------------|------------------|---------------|-------|------------------|------------------|--------------------|
| | | min | max | | Class Percentage | Percent Cumulative |
| <i>SILT/CLAY</i> | Silt/Clay | 0.000 | 0.062 | 13 | 13 | 13 |
| SAND | Very fine | 0.062 | 0.125 | | | 13 |
| | Fine | 0.125 | 0.250 | | | 13 |
| | Medium | 0.25 | 0.50 | | | 13 |
| | Coarse | 0.5 | 1.0 | | | 13 |
| | Very Coarse | 1.0 | 2.0 | | | 13 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | 13 |
| | Very Fine | 2.8 | 4.0 | | | 13 |
| | Fine | 4.0 | 5.6 | | | 13 |
| | Fine | 5.6 | 8.0 | | | 13 |
| | Medium | 8.0 | 11.0 | | | 13 |
| | Medium | 11.0 | 16.0 | 3 | 3 | 16 |
| | Coarse | 16.0 | 22.6 | | | 16 |
| | Coarse | 22.6 | 32 | 8 | 8 | 24 |
| | Very Coarse | 32 | 45 | 16 | 16 | 40 |
| | Very Coarse | 45 | 64 | 7 | 7 | 47 |
| COBBLE | Small | 64 | 90 | 17 | 17 | 64 |
| | Small | 90 | 128 | 16 | 16 | 80 |
| | Large | 128 | 180 | 17 | 17 | 97 |
| | Large | 180 | 256 | 2 | 2 | 99 |
| BOULDER | Small | 256 | 362 | | | 99 |
| | Small | 362 | 512 | | | 99 |
| | Medium | 512 | 1024 | 1 | 1 | 100 |
| | Large/Very Large | 1024 | 2048 | | | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | 100 |
| Total | | | | 100 | 100 | 100 |

| Cross Section 12 | |
|------------------------|--------|
| Channel materials (mm) | |
| D ₁₆ = | 16.00 |
| D ₃₅ = | 40.45 |
| D ₅₀ = | 68.0 |
| D ₈₄ = | 138.7 |
| D ₉₅ = | 172.9 |
| D ₁₀₀ = | 1024.0 |



Reachwide and Cross Section Pebble Count Plots



Byrds Creek Mitigation Project (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Southeast R2&3, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|------------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| SILT/CLAY | Silt/Clay | 0.000 | 0.062 | 7 | 20 | 27 | 27 | 27 |
| SAND | Very fine | 0.062 | 0.125 | | 8 | 8 | 8 | 35 |
| | Fine | 0.125 | 0.250 | 1 | 10 | 11 | 11 | 46 |
| | Medium | 0.25 | 0.50 | | | | | 46 |
| | Coarse | 0.5 | 1.0 | 1 | 2 | 3 | 3 | 49 |
| | Very Coarse | 1.0 | 2.0 | | | | | 49 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | | | 49 |
| | Very Fine | 2.8 | 4.0 | | | | | 49 |
| | Fine | 4.0 | 5.6 | | | | | 49 |
| | Fine | 5.6 | 8.0 | | | | | 49 |
| | Medium | 8.0 | 11.0 | | | | | 49 |
| | Medium | 11.0 | 16.0 | | | | | 49 |
| | Coarse | 16.0 | 22.6 | | | | | 49 |
| | Coarse | 22.6 | 32 | 3 | 1 | 4 | 4 | 53 |
| | Very Coarse | 32 | 45 | 4 | 1 | 5 | 5 | 58 |
| | Very Coarse | 45 | 64 | 7 | 3 | 10 | 10 | 68 |
| COBBLE | Small | 64 | 90 | 10 | 1 | 11 | 11 | 79 |
| | Small | 90 | 128 | 5 | | 5 | 5 | 84 |
| | Large | 128 | 180 | 5 | 1 | 6 | 6 | 90 |
| | Large | 180 | 256 | 7 | 3 | 10 | 10 | 100 |
| BOULDER | Small | 256 | 362 | | | | | 100 |
| | Small | 362 | 512 | | | | | 100 |
| | Medium | 512 | 1024 | | | | | 100 |
| | Large/Very Large | 1024 | 2048 | | | | | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|-----------|
| D ₁₆ = | Silt/Clay |
| D ₃₅ = | 0.13 |
| D ₅₀ = | 24.7 |
| D ₈₄ = | 128.0 |
| D ₉₅ = | 214.7 |
| D ₁₀₀ = | 256.0 |



Reachwide and Cross Section Pebble Count Plots



Byrds Creek Mitigation Project (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

Southeast R2&3, Cross Section 15

| Particle Class | | Diameter (mm) | | Riffle 100-Count | Summary | |
|------------------|------------------|---------------|-------|------------------|------------------|--------------------|
| | | min | max | | Class Percentage | Percent Cumulative |
| <i>SILT/CLAY</i> | Silt/Clay | 0.000 | 0.062 | 9 | 9 | 9 |
| SAND | Very fine | 0.062 | 0.125 | | | 9 |
| | Fine | 0.125 | 0.250 | | | 9 |
| | Medium | 0.25 | 0.50 | | | 9 |
| | Coarse | 0.5 | 1.0 | 1 | 1 | 10 |
| | Very Coarse | 1.0 | 2.0 | | | 10 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | 10 |
| | Very Fine | 2.8 | 4.0 | 1 | 1 | 11 |
| | Fine | 4.0 | 5.6 | 1 | 1 | 12 |
| | Fine | 5.6 | 8.0 | 3 | 3 | 15 |
| | Medium | 8.0 | 11.0 | 7 | 7 | 22 |
| | Medium | 11.0 | 16.0 | 6 | 6 | 28 |
| | Coarse | 16.0 | 22.6 | 8 | 8 | 36 |
| | Coarse | 22.6 | 32 | 8 | 8 | 44 |
| | Very Coarse | 32 | 45 | 6 | 6 | 50 |
| | Very Coarse | 45 | 64 | 5 | 5 | 55 |
| COBBLE | Small | 64 | 90 | 5 | 5 | 60 |
| | Small | 90 | 128 | 12 | 12 | 72 |
| | Large | 128 | 180 | 19 | 19 | 91 |
| | Large | 180 | 256 | 6 | 6 | 97 |
| BOULDER | Small | 256 | 362 | | | 97 |
| | Small | 362 | 512 | | | 97 |
| | Medium | 512 | 1024 | 1 | 1 | 98 |
| | Large/Very Large | 1024 | 2048 | 2 | 2 | 100 |
| BEDROCK | Bedrock | 2048 | >2048 | | | 100 |
| Total | | | | 100 | 100 | 100 |

| Cross Section 15 | |
|------------------------|--------|
| Channel materials (mm) | |
| D ₁₆ = | 8.37 |
| D ₃₅ = | 21.65 |
| D ₅₀ = | 45.0 |
| D ₈₄ = | 158.8 |
| D ₉₅ = | 227.6 |
| D ₁₀₀ = | 2048.0 |



APPENDIX 5. Hydrology Summary Data

Table 13. Verification of Bankfull Events

Byrds Creek Mitigation Site (NCDMS Project No. 95020)

Monitoring Year 2 - 2015

| Reach | Date of Data Collection | Approximate Date of Occurrence | Method |
|------------------|-------------------------|--------------------------------|--|
| Byrds Creek | 3/9/2015 | * | Crest Gage / Pressure Transducer |
| | 10/14/2015 | 10/3/2015 | |
| South Branch | 3/9/2015 | * | |
| | 10/14/2015 | 10/3/2015 | |
| Southeast Branch | 3/9/2015 | * | |
| | 10/14/2015 | 10/3/2015 | |

*data collected, but level was below bankfull elevation

BANKFULL VERIFICATION PHOTOGRAPHS
Monitoring Year 2



Byrds Creek – (10/14/2015)



Byrds Creek – (10/14/2015)



Byrds Creek – (10/14/2015)



Byrds Creek – (10/14/2015)





Byrds Creek – (10/14/2015)



Byrds Creek – (10/14/2015)



Southeast Branch – (10/14/2015)



Southeast Branch – (10/14/2015)



South Branch – (10/14/2015)

