

Baseline Monitoring Document and As-Built Baseline Report

FINAL

Cochran Stream and Wetland Restoration Site

NCDMS Contract No. 004947

NCDMS Project No. 95720

Macon, North Carolina

Data Collected: 6/12/2015 - 6/25/2015

Date Submitted: 8/4/2015



Submitted to:

NCDENR-Division of Mitigation Services
1652 Mail Service Center Raleigh NC 27699-1652

This Page Intentionally Left Blank

Prepared for:



Resource
Environmental
Solutions

302 Jefferson Street, Suite 110
Raleigh, North Carolina 27605

Prepared by:



EQUINOX

balance through proper planning

37 Haywood Street, Suite 100
Asheville, NC 28801

This Page Intentionally Left Blank

Executive Summary

The Cochran Stream and Wetland Restoration Site (Site) is located in the Little Tennessee River Watershed (NSCDWQ sub-basin 04-04-01 and HUC 06010202040020) approximately 6 miles northwest of Franklin, North Carolina, in Macon County at latitude 35°12'52" N and longitude 83°29'20" W. The site encompasses approximately 10 acres of agricultural land and consisted of two unstable streams, Cochran Branch and Parrish Branch, along with degraded former wetlands on the Cochran Branch floodplain.

Through the North Carolina Division of Mitigation Services full-delivery process, Environmental Banc & Exchange, LLC, an entity of Resource Environmental Solutions, LLC, generated a total of 1,820 stream mitigation units through Priority I and II Restoration and 4.30 wetland mitigation units through Restoration and Rehabilitation. The goal of the project was to address the stressors identified in the Targeted Local Watershed Plan such as improving water quality, wetland function, aquatic and terrestrial habitat, and flood flow attenuation. The goals were addressed by restoring stable channel morphology and sediment transport capacity, improving stream bed form and habitat, re-grading the floodplain to remove drainage ditches, spoil berms, and overburdened soils, improving stream bank stabilization, and providing riparian buffer restoration by re-establishing a native plant community within the easement.

Historic land use at the Site has consisted primarily of agriculture and livestock grazing. Additional land use practices, including the excavation of drainage ditches, maintenance and removal of riparian vegetation, and the relocating, dredging, and straightening of on-site streams have contributed to unstable channel characteristics, degraded water quality, and degradation of prior wetlands.

The project site was delineated into two components totaling 1,882 linear feet. The Site was then delineated into three separate reaches, Cochran Branch 1a (379 feet), Cochran Branch 1b (1,101 feet), and Parrish Branch (402 feet). A Duke Energy Right-of-Way at the upstream end of Cochran Branch 1a accounts for the difference between the mitigation units and total footage. Cochran Branch 1a and 1b received Priority I Restoration while Parrish Branch received Priority II Restoration. The installation of brush, rock, and wood structures were utilized throughout the restored reaches to provide bed and bank stability as well as aquatic habitat. The Cochran Branch stream profile was raised to reconnect it with the floodplain while Parrish Branch, due to topographic constraints, was repositioned to connect the channel to the low point in the valley and the new floodplain of Cochran Branch.

Three separate wetland areas were identified within the project site. The project wetland components include approximately 4.24 acres of wetland restoration and 0.11 acres of wetland enhancement, totaling 4.35 acres of wetlands. 3.42 acres of the total restoration acres are considered re-establishment, while the remaining 0.82 acres are rehabilitation. Re-establishment of the wetlands on the Cochran Branch floodplain involved the removal of overburden material to expose the underlying buried A-horizon and hydric soils. Wetland hydrology was restored by raising the bed elevation of Cochran Branch and filling the floodplain drainage ditches. Additional grading activities included harvesting usable topsoil material for re-use on the re-graded floodplain, removal of spoil berms, and grading the micro-topography to provide for additional retention of surface water and increased habitat diversity. Rehabilitation of existing wetland on the Cochran Branch floodplain involved elimination of drainage features that are impacting wetland hydrology and improving micro-topography to improve surface water retention. Aggressive re-grading was limited to areas where there was more than 4 inches of overburden on a well-defined buried A-horizon. Where re-grading was determined feasible, the topsoil and vegetation was removed first and stockpiled for redistribution on the new floodplain surface. Re-establishment of wetlands adjacent to Parrish Branch were re-graded to the outfall of the middle ditch to form a subdued alluvial fan feature, typical of wetland features found on small mountain streams. The graded fan feature

will be saturated with flow from the persistent seep emanating from this ditch. All Re-establishment, Rehabilitation, and Enhancement areas were ripped to remove effects of past compaction and planted with native wetland vegetation.

A baseline stream and topographic survey was performed between 6/12 and 6/25/2015 to document baseline conditions at the Site. The stream pattern, profile, and dimension very closely reflected those values outlined in the design.

A vegetation survey at the Site was conducted on May 29, 2015. Results from the initial survey indicate that the planted stem density ranged between 647 and 850 with the mean density of 789 though all plots in MY0. A total of nine species were documented across all plots with species diversity in the plots ranging from three and six.

Annual monitoring will begin during in 2015 and will include stream, wetland, and vegetation monitoring components as established in this document. Annual monitoring will occur for seven years.

Table of Contents

Executive Summary	i
1.0 Project Goals, Background, and Attribute	1
1.1. Location and Setting	1
1.2. Project Goals and Objectives	1
1.3. Project Structure, Restoration Type and Approach.....	2
1.4. Project History, Contacts and Attribute Data.....	3
2.0 Success Criteria.....	3
2.1. Morphological Parameters and Channel Stability.....	3
2.2. Surface Water Hydrology	4
2.3. Groundwater Hydrology	4
2.4. Vegetation	4
3.0 Monitoring Plan	5
3.1. Stream Channel Stability and Geomorphology.....	5
3.2. Stream Hydrology	5
3.3. Groundwater Hydrology	5
3.4. Vegetation	5
3.5. Permanent Photo Stations	5
3.6. Maintenance and Contingency	5
4.0 Baseline Conditions	6
5.0 References.....	7
Appendix A General Tables and Figures	8
Appendix B Morphological Summary Data and Plots	16
Appendix C Vegetation Data.....	30
Appendix D Permanent Photo Stations	37
Appendix E Record Set	44

1.0 PROJECT GOALS, BACKGROUND, AND ATTRIBUTE

1.1. Location and Setting

The Cochran Branch Mitigation Site (the Site) is located approximately 6 miles northwest of Franklin, North Carolina at latitude 35°12'52" N and longitude 83°29'20" W. The Site encompasses approximately 10 acres of agricultural land and consists of two unstable streams, Cochran Branch and Parrish Branch, along with degraded former wetlands on the Cochran Branch floodplain. The Site lies within the Little Tennessee River Watershed NC Division of Water Quality (DWQ) sub-basin 04-04-01 and local HUC 06010202040020 and is within an NCDMS targeted local watershed. Cochran Branch drains to Burningtown Creek approximately 0.5 miles downstream of the project. Burningtown Creek is classified as B;Tr by DWQ (2012). The site is located within the Franklin to Fontana NC-DMS Local Watershed Plan (LWP).

The Cochran Branch Mitigation Site lies within the Southern Crystalline Ridges and Mountains Level IV ecoregion of the Blue Ridge Level III ecoregion (USGS 2002). This ecoregion occurs primarily on Precambrian-age igneous and high-grade metamorphic rocks, which are mostly gneiss and schist, covered by well-drained, acidic, loamy soils. The site is located within a Type II colluvial valley (Rosgen) that presents a structurally influenced morphology with valley cross slopes averaging 25% and longitudinal slopes averaging 4%. The valley bottom adjacent to Cochran Branch transitions from a confined colluvial form at the upstream end to a locally broader alluvial form that is present throughout the majority of the site. Historic land use at the Site has consisted primarily of agriculture and livestock grazing. Additional land use practices, including the maintenance and removal of riparian vegetation and the relocating, dredging, and straightening of on-site streams have contributed to unstable channel characteristics and degraded water quality.

1.2. Project Goals and Objectives

The overall goals address the stressors identified in the TLW and include the following:

- Improve water quality within the restored channel reaches and downstream watercourses by reducing sediment and nutrient inputs and increasing dissolved oxygen levels
- Improve local aquatic and terrestrial ecological function through increased stream shading, habitat complexity, and availability of organic/woody material
- Improve aquatic and benthic habitat and associated streambed form
- Improve site hydrology, wetland functions, and attenuation of flood flows
- Provide riparian area and wetland restoration with a native plant community
- Protect the site from future land use impacts

The specific project objectives that are intended to target the above goals include the following:

- Implement Priority I and II restoration of 1,882 feet of stream and rehabilitation/re-establishment of 4.35 acres of wetlands
- Implement appropriate changes in the dimension, pattern and/or profile to establish geomorphically stable conditions within the project reaches
- Modify degraded stream channels to enable proper sediment transport capacity and improved streambed form

- Integrate in-stream structures and native bank vegetation
- Re-grade the floodplain to remove drainage ditches, spoil berms, and overburden soil
- Plant native woody and herbaceous riparian vegetation with a minimum width of 30 feet from the edge of the restored channels and throughout the restored wetland area
- Eradicate invasive, exotic or undesirable plant species
- Install livestock exclusion fencing
- Establish a permanent conservation easement

1.3. Project Structure, Restoration Type and Approach

1.3.1. Project Structure

Construction of the Cochran Branch Stream and Wetland Restoration Project produced a total of 1,820 stream mitigation units and 4.30 acres of wetland mitigation units, as outline in Table 1 and depicted in Figure 2. The project site was delineated into three components totaling 1,882 feet; Cochran Branch 1a (379 feet), Cochran Branch 1b (1,101 feet), and Parrish Branch (402 feet). Sixty-two feet of Cochran Branch 1a is located underneath a Duke Energy Transmission Line Right-of-Way and is not considered creditable footage. This accounts for the difference between restored footage and stream mitigation units.

1.3.2. Restoration Type and Approach

Cochran Branch

Cochran Branch is divided into two sub-reaches; Reach 1A is the steeper upstream reach and Reach 1B is downstream from the steeper reach and flows through the majority of the site. Reach 1A was constructed as a Priority I restoration of a type B4 stream with moderate sinuosity and an average slope of 3.5%. Reach 1B was constructed as a Priority I restoration of a type C4 stream with moderate sinuosity and an average slope of 0.85%. Due to the extent of degradation, the reach was completely reconstructed. The stream profile has been raised to reconnect it with the floodplain, which is integral to the success and function of the proposed wetland restoration. Reconstruction of the channel provided for the configuration of proper cross sectional geometry that reduces stress on the banks and eliminates bank scour. Additionally, reconstruction provided the opportunity to harvest the gravel bed material in the existing channel and utilize it to construct proper, functional riffles. Riffles constructed from native gravel material along with in-stream structures provide immediate habitat features and a dramatic functional lift.

Parrish Branch

Parrish Branch was constructed for restoration of a type B4 stream with moderate sinuosity and an average channel slope of 3.3%. Full restoration addressed the degraded conditions of severe channel incision, unstable banks and improper channel dimensions which are negatively affecting the stream functions. A Priority II approach was required for the majority of the reach due to topographic constraints. The downstream end of Parrish Branch was repositioned to connect the channel to the low point in the valley and the new floodplain of Cochran Branch which was constructed as Priority I restoration.

Wetland Rehabilitation and Re-establishment

Wetland re-establishment was integrated throughout the entire area of the Cochran floodplain that contains hydric soils and that is not presently considered jurisdictional wetlands. Wetland rehabilitation was completed for the extant wetlands located within the Cochran floodplain. Using the NCWAM designations, the rehabilitation converted the existing *Non-tidal Freshwater Marsh* to a *Bottomland Hardwood Forrest*. The re-establishment and rehabilitation of the Cochran floodplain as a *Bottomland*

Hardwood Forrest corresponds with the *Montane Alluvial Forrest* community (NCWFAT 2010). Two additional wetland features were also addressed that are not directly connected to the Cochran floodplain. Wetland enhancement was completed for the existing pocket wetland located on the terrace adjacent to the floodplain. Additionally, the restoration of Parrish Branch and adjacent field indicators of buried hydric soils provided the opportunity to re-establish wetlands at the outfall of the middle ditch.

1.4. Project History, Contacts and Attribute Data

The project was first identified as a full-delivery mitigation project for the North Carolina Department of Mitigation Services by Environmental Banc and Exchange, LLC, an entity of Resource Environmental Solutions, LLC (RES). Project planning began in 2012 with the final mitigation plan completed in September 2014 and the final design and construction plans completed in October 2014. Construction and planting of the site was completed in May 2015. Project activities, reporting dates, project contacts, and background information are outlined in Tables 2-4 (Appendix A).

2.0 SUCCESS CRITERIA

2.1. Morphological Parameters and Channel Stability

Restored and enhanced streams shall be in compliance with the standards set forth in the USACE 2003 Stream Mitigation Guidelines and the “Ecosystem Enhancement Program Monitoring Requirements and Performance Standards for Stream and Wetland Mitigation” dated November 7, 2011. Restored and enhanced streams should demonstrate morphologic stability to be considered successful. Stability does not equate to an absence of change, but rather to sustainable rates of change or stable patterns of variation. Restored streams often demonstrate some level of initial adjustment in the several months that follow construction and some change/variation subsequent to that is also to be expected. However, the observed change should not be unidirectional such that it represents a robust trend. If some trend is evident, it should be very modest or indicate migration to a stable form.

2.1.1. Dimension

Cross-section measurements should indicate little change from the as-built cross-sections. If changes do occur, they will be evaluated to determine whether the adjustments are associated with increased stability or whether they indicate movement towards an unstable condition.

2.1.2. Pattern and Profile

Visual inspection of the pattern and profile should indicate stability with little deviation from as-built conditions for the restored stream. Pool depths may vary from year to year, but the majority should maintain depths sufficient to be observed as distinct features. The pools should maintain their depth with flatter water surface slopes, while the riffles should remain shallower and steeper. Pattern and profile measurements will not be collected unless conditions seem to indicate that a detectable and detrimental change appears to have occurred.

2.1.3. Substrate

Calculated D_{50} and D_{84} values should indicate coarser size class distribution of bed materials in riffles and finer size class distribution in pools. The majority of riffle pebble counts should indicate maintenance or coarsening of substrate distributions. Generally, it is anticipated that the bed material will coarsen over time.

2.1.4. Sediment Transport

Depositional features should be consistent with a stable stream that is effectively managing its sediment load. Point bar and inner berm features, if present, should develop without excessive encroachment of the channel. Isolated development of robust (i.e. comprised of coarse material and/or vegetated actively diverting flow) mid-channel or lateral bars will be acceptable. Likewise, development of a higher number of mid-channel or lateral bars that are minor in terms of their permanency such that profile measurements do not indicate systemic aggradation will be acceptable, but trends in the development of robust mid-channel or alternating bar features will be considered a destabilizing condition and may require intervention or have success implications.

2.2. Surface Water Hydrology

Monitoring of stream surface water stages should indicate recurrence of bankfull flow on average every 1 to 2 years. At a minimum, throughout the monitoring period, the surface water stage should achieve bankfull or greater elevations at least twice. The bankfull events must occur during separate monitoring years.

2.3. Groundwater Hydrology

The USACE defines minimum hydrology for jurisdictional wetlands to be saturation within 12 inches of the surface for at least 5% of the growing season if soils and vegetation meet jurisdictional criteria. Given the hydric soils are present throughout the restoration area but that wetland vegetation will be newly established, it is reasonable to set the minimum hydrology threshold slightly above the jurisdictional minimum threshold. As such the minimum performance standard is set to provide saturated soils within 12 inches of the surface for at least eight percent (8%) of the growing season under average climatic conditions. In the event of non-typical years of climatic conditions, groundwater monitoring data should demonstrate similar hydro-periods when compared to the reference wetland groundwater data. The reference wetland site will be the NCDMS Cat Creek Stream and Wetland Restoration Site located east of Franklin in Macon County, NC. The growing season for the site was based on the Natural Resource Conservation Service (NRCS) WETS dataset for Macon County. The Macon County data set is based on a site with elevations roughly the same as the project site. According to NRCS, the growing season for Macon County is defined to be the period with a 50% probability that the daily minimum temperature is higher than 28°F. At the project site, this period extends from April 16th to October 19th for a total of 185 days. Based on this, wetland hydrology success will be achieved if the water table is within 12 inches of the soil surface for 15 consecutive days or more during the growing season.

2.4. Vegetation

Riparian vegetation monitoring shall be conducted for a minimum of seven years to ensure that success criteria are met per USACE guidelines. Accordingly, success criteria will consist of a minimum survival of 260 planted stems per acre by the end of the Year 5 monitoring period and a minimum of 210 planted stems per acre at the end of Year 7. If monitoring indicates either that the specified survival rate is not being met or the development of detrimental conditions (i.e., invasive species, diseased vegetation), appropriate corrective actions will be developed and implemented. Additionally, planted vegetation must average 8 feet in height in each plot at year 7 (as defined in the USACE 2003 SMGs). If this performance standard is met by year 5 and stem density is trending toward success (i.e., no less than 260 five year-old stems/acre) monitoring of vegetation on the site may be terminated provided written approval is given by the USACE in consultation with the North Carolina Interagency Review Team (NCIRT).

3.0 MONITORING PLAN

3.1. Stream Channel Stability and Geomorphology

A total of 9 cross-sections, including 5 riffles and 4 pools, were installed upon completion of construction and will be monitored during MY 1, 3, 5, and 7. The total number of cross-sections include six on Cochran Branch and three on Parrish Branch. Data collected from annual monitoring will be compared with the as-built conditions to document the current state of the channel and any trends in the stream profile occurring throughout the monitoring period.

3.2. Stream Hydrology

A total of two crest gauges were installed on site. Crest gauges will be monitored quarterly to document highest stage for the monitoring interval and verify occurrences of bankfull events. In addition, observations of wrack and depositional features in the floodplain will be documented with photos.

3.3. Groundwater Hydrology

A total of eight groundwater monitoring gauges have been installed upon completion of construction and will be monitored quarterly. Data collected from the quarterly monitoring will be compared to the success criteria stated in Section 2.3 to determine if groundwater hydrology was met by each groundwater monitoring gauge each monitoring year.

3.4. Vegetation

Eight vegetation monitoring plots, approximately 0.025 acres individually, were established based on guidance given in the *CVS-EEP Protocol for Recording Vegetation Version 4.2* (Lee et al. 2008). Data was collected using the Level I protocol during initial baseline monitoring to document baseline conditions immediately after construction and planting. Subsequent annual vegetation will use the Level II protocol. Annual monitoring will determine planted vegetative success and the overall trajectory of woody plant restoration and regeneration at the site. Vegetation monitoring plot corners were marked with t-posts and PVC conduit.

3.5. Permanent Photo Stations

Permanent photo stations were established at each cross-section to digitally document annual conditions of the left and right banks. Each vegetation monitoring plot includes a photo station taken diagonally from the origin towards the opposite plot corner. Additionally, 16 permanent photo stations were established throughout the project area to provide representative digital documentation of stream features and vegetation conditions. Permanent photo stations were marked with labeled wooden stakes and red flagging tape.

3.6. Maintenance and Contingency

RES and Equinox will monitor the site on a regular basis and shall conduct a physical inspection of the site a minimum of once per year throughout the post-construction monitoring period until performance standards are met. These site inspections may identify site components and features that require routine maintenance. Routine maintenance should be expected most often in the first two years following site construction and may include the following:

- *Stream-* Routine channel maintenance and repair activities may include chinking of in-stream structures to prevent piping, securing of loose coir matting, and supplemental installations of live stakes and other target vegetation along the channel. Areas where storm water and floodplain flows intercept the channel may also require maintenance to prevent bank failures and head-

cutting. Management of beaver activity will include removal of nuisance beavers and beaver dams that affect the stream.

- *Wetland*- Routine wetland maintenance and repair activities may include securing of loose coir matting and supplemental installations of live stakes and other target vegetation within the wetland. Areas where storm water and floodplain flows intercept the wetland may also require maintenance to prevent scour.
- *Vegetation*- Vegetation shall be maintained to ensure the health and vigor of the targeted plant community. Routine vegetation maintenance and repair activities may include supplemental planting, pruning, mulching, and fertilizing. Exotic invasive plant species shall be controlled by mechanical and/or chemical methods. Any vegetation control requiring herbicide application will be performed in accordance with NC Department of Agriculture (NCDA) rules and regulations.
- *Site Boundary*- Site boundaries shall be identified in the field to ensure clear distinction between the mitigation site and adjacent properties. Boundaries may be identified by fence, marker, bollard, post, tree-blazing, or other means as allowed by site conditions and/or conservation easement. Boundary markers disturbed, damaged, or destroyed will be repaired and/or replaced on an as needed basis. Boundary markings will comply with requirements of the RFP Addendum titled “Full Delivery Requirement for Completion of Survey for Conservations Easements” dated 7/21/11.
- *Utility Right of Way*- Utility rights-of-way within the site may be maintained only as allowed by Conservation Easement or existing easement, deed restrictions, rights of way, or corridor agreements.

4.0 BASELINE CONDITIONS

A baseline survey was performed between June 15 and June 25, 2015 to document baseline conditions at the site. A vegetation survey was conducted on May 29, 2015 to document planted vegetation after construction for future comparison.

Reach summary tables, cross-section summary tables, and cross-section plots related to stream morphology can be found in Appendix B. Generally, the pattern, profile, and dimension were relatively similar to those values outlined in the design. The Cochran 1b as-built slope (0.0076 ft/ft) was slightly lower than the design slope of 0.0085; however, the slope falls within the design slope range of 0.0073 – 0.0089. Likewise, the Parrish Branch as-built water surface slope of 0.025 was slightly lower than the design value of 0.033. However, the as-built value fell within the design slope range of 0.018 – 0.033 listed in the mitigation plan.

Vegetation data, summary tables, and plot photos are located in Appendix C. Results from the initial survey indicate that planted stem density ranged between 647 and 850 stems per acre with a mean density of 789 stems per acre across all plots for MY0. A total of nine species were documented across all plots with species diversity within the plots ranging between three and six. At the time of vegetation data collection, herbaceous vegetation had begun to establish.

5.0 REFERENCES


Lee, Michael T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation, Version 4.2 (<http://cvs.bio.unc.edu/methods.htm>)

North Carolina Wetland Functional Assessment Team. 2010. *North Carolina Wetland Assessment Method User Manual*, version 4.1.

Natural Resources Conservation Service. 2015. Field Office Technical Guide for Macon County, North Carolina- WETS Climate Data Retrieval. Accessed July 24, 2015.

Appendix A
General Tables and Figures

This Page Intentionally Left Blank






Figure 2: Asset Map
Cochran Stream & Wetland Restoration Site
 Project No. 95720
 Macon County, North Carolina



Date: July 2015 | Sheet: 1 of 1

Notes: Conservation Easement from Key Mapping & Survey, P.A.

0 65 130 260 Feet




Figure 3. Baseline Monitoring Features
Map Overview
Cochran Stream and Wetland Restoration Project
Macon County, NC
NCDMS Contract No. 004370
NCDMS Project No.: 95720
July 2015

- | | | | |
|-----------------|--------------------|--------------------|----------------|
| Crest Gauge | Thalweg (As-Built) | Hook-Log Run | Boulder Shelf |
| Gauge | Top of Bank | Hook Run | Brush Toe |
| Monitoring Well | Duke ROW | Log Vane with Hook | Armored Riffle |
| Photo Points | Contour | Log Sill | |
| Cross-Section | Wetland | | |
| | Easement | | |

Notes:
1) This is not a survey and should not be construed as such.
2) Baseline Data Provided by Kee Mapping
3) Orthoimagery provided by NCOneMap (2010)

Prepared by:
 Resource Environmental Solutions
 EQUINOX

This Page Intentionally Left Blank

Table 1. Project Components and Mitigation Credits
Cochran Branch Stream and Wetland Restoration Site / Project Number 95720

Mitigation Credits

	Stream		Riparian Wetland		Non-riparian Wetland		Buffer	Nitrogen	Phosphorous
	R	RE	R	RE	R	RE		Nutrient Offset	Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	1,820		4.24	0.06			-	-	-

Project Components

Project Component -or- Reach ID	Stationing/Location	Existing Footage/Acreage	Approach (PI, PII etc.)	Restoration - or- Restoration Equivalent	Restoration Footage or Acreage ¹	Mitigation Ratio
Cochran Branch	100+60 - 115+05	1332	PI	R	1,418	1:1
Parrish Branch	200+15 - 204+11	232	PII	R	402	1:1
Wetland Area 1		-	Re-Est.	R	3.33	1:1
Wetland Area 1		0.88	Re-Hab.	R	0.82	1:1
Wetland Area 2		0.11	Enh.	RE	0.11	2:1
Wetland Area 3		-	Re-Est.	R	0.09	1:1

Component Summation

Restoration Level	Stream ¹	Riparian Wetland		Non-riparian Wetland	Buffer	Upland
	(linear feet)	(acres)		(acres)	(square feet)	(acres)
		Riverine	Non-Riverine			
Restoration	1,820	-	4.24	-	-	-
Enhancement	-	-	0.11	-	-	-
Enhancement I	-	-	-	-	-	-
Enhancement II	-	-	-	-	-	-
Creation	-	-	-	-	-	-
Preservation	-	-	-	-	-	-
Preservation	-	-	-	-	-	-

BMP Elements

Element ²	Location	Purpose/Function	Notes
FB	Entire Site	Protect Stream	

¹Restoration footage accounts for crossings and exclusions.

²BR = Bioretention Cell; SF = Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond; FS = Filter Strip; S = Grassed Swale; LS = Level Spreader; NI = Natural Infiltration Area; FB = Forested Buffer

**Table 2. Project Activity and Reporting History
Cochran Branch Stream and Wetland Restoration Site / Project No 95720**

Activity or Report	Data Collection Complete	Completion or Delivery
Mitigation Plan	Aug - 2014	Sept - 2014
Final Design - Construction Plans	Oct - 2014	Oct - 2014
Construction	N/A	May - 2015
Permanent Seed Mix Applied	May - 2015	May - 2015
Live Stake and Bare Root Plantings	May - 2015	May - 2015
Baseline Monitoring Document (Year 0 Monitoring - Baseline)	June - 2015	August - 2015
Year 1 Monitoring		
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		

Table 3. Project Contacts	
Cochran Branch Stream and Wetland Restoration Site – Project No 95720	
Prime Contractor	Resource Environmental Solutions, LLC 302 Jefferson Street; Suite 110 Raleigh, North Carolina 27605 David Godley (919) 209-1053
Designer	Wolf Creek Engineering 12 1/2 Wall Street Suite C Asheville, North Carolina 28801 S. Grant Ginn (828) 449-1930
Construction Contractor	Northstate Environmental 2889 Lowery Street Winston Salem, North Carolina 27101 Darrell Westmoreland (336) 725-2010
Seeding Contractor	Northstate Environmental 2889 Lowery Street Winston Salem, North Carolina 27101 Darrell Westmoreland (336) 725-2010
Planting Contractor	Resource Environmental Solutions, LLC 302 Jefferson Street; Suite 110 Raleigh, North Carolina 27605 David Godley (919) 209-1053
As-built Surveys	Kee Mapping and Surveying PO Box 2566 Asheville, North Carolina 28802 Phillip B. Key (828) 575-9021
Seeding Mix Source	Northstate Environmental 2889 Lowery Street Winston Salem, North Carolina 27101 Darrell Westmoreland (336) 725-2010
Bare Root Seedlings	Arborgen 5594 Highway 38 South Blenheim, SC 29516 (843)528-9669
	North Carolina Forestry Claridge Nursery 762 Claridge Nursery Road Goldsboro, North Carolina 27530 (919) 731-7988
Live Stakes	Foggy Mountain Nursery 2251 Ed Little Road Creston, North Carolina 28643 (336) 384-5323
Monitoring Performers (MY0)-2015	Equinox Environmental 37 Haywood St. Asheville, North Carolina 28802 Hunter Terrell (828) 253-6856

Table 4. Project Baseline Information and Attributes					
Project Information					
Project Name	Cochran Branch				
County	Macon County				
Project Area (acres)	10.06				
Project Coordinates (latitude and longitude)	35°12'52.03" N, 83°29'20.10" W				
Project Watershed Summary Information					
Physiographic Province	Blue Ridge				
River Basin	Little Tennessee				
USGS Hydrologic Unit 8-digit	06010203	USGS Hydrologic Unit 14-Digit	6010202040020		
DWQ Sub-basin	40-04-01				
Project Drainage Area (acres)	811				
Project Drainage Area Percentage of Impervious Area	<5%				
CGIA Land Use Classification	2.01.03 Hay and Pasture Land				
Reach Summary Information					
Parameters	Cochran Branch	Parrish Branch			
Length of reach (linear feet)	1332	232			
Valley classification (Rosgen)	II	II			
Drainage area	1.25	0.11			
NCDWQ stream identification score	48	40			
NCDWQ Water Quality Classification	B, Tr	B, Tr			
Morphological Description (stream type) (Rosgen)	G4	G4			
Evolutionary trend (Rosgen)	G → F → C → E	G → F → B			
Underlying mapped soils	NkA	NkA, ScC			
Drainage class	Verry Poorly Drained	Verry Poorly Drained, Mod Well Drained			
Soil Hydric status	Hydric	Hydric, Non-Hydric			
Slope	0.7%	4.2%			
FEMA classification	N/A	N/A			
Native vegetation community	Agricultural	Agricultural			
Percent composition of exotic invasive vegetation	6%	0%			
Wetland Summary Information					
Parameters	A	B	C	D	E
	4.24	0.11			
Wetland Type (non-riparian, riparian riverine or riparian non-riverine)	Riparian Non-Riverine	Riparian Non-Riverine			
Mapped Soil Series	NkA	NkA			
Drainage class	Verry Poorly Drained	Verry Poorly Drained			
Soil Hydric Status	Hydric	Hydric			
Source of Hydrology	Groundwater	Groundwater			
Previous Hydrologic Impairment	Dredging/Ditching	Dredging/Ditching			
Native vegetation community	Montane Alluvial Forest	Montane Alluvial Forest			
Percent composition of exotic invasive vegetation	0%	0%			
Regulatory Considerations					
Regulation	Applicable?	Resolved?	Supporting Documentation		
Waters of the United States – Section 404	Yes	Yes	PCN 27 (SAW -2013-00280)		
Waters of the United States – Section 401	Yes	Yes	401 Certification DWR# 13-0188		
Endangered Species Act	No	Yes	ERTR		
Historic Preservation Act	No	Yes	ERTR		
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A			
FEMA Floodplain Compliance	N/A	N/A			
Essential Fisheries Habitat	N/A	N/A			

This Page Intentionally Left Blank

Appendix B

Morphological Summary Data and Plots

This Page Intentionally Left Blank

Table 5. Baseline Stream Data Summary
Cochran Branch / Project No. 95720 - Cochran Branch 1a (379 feet)

Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			As-Built / Baseline ¹						
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	
Bankfull Width (ft)	-	-	18.9	9.0	10.0	10.0	11.0	1.4	2	23.4	24.7	-	24.7	-	-	14.7	-	-	-	-	-	-	-	-	-
Floodprone Width (ft)				12.0	18.5	18.5	25.0	9.2	2	43.0	48.0	-	52.0	-	-	-	-	-	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	-	-	1.3	0.9	1.0	1.0	1.1	0.1	2	1.3	1.4	-	1.5	-	-	0.9	-	-	-	-	-	-	-	-	-
Bankfull Max Depth (ft)				1.2	1.3	1.3	1.5	0.2	2	1.8	1.8	-	2.2	-	-	1.13	-	-	-	-	-	-	-	-	-
Bankfull Cross Sectional Area (ft ²)			21.5	9.6	9.8	9.8	10.0	0.3	2	33.4	33.4	-	34.6	-	-	12.7	-	-	-	-	-	-	-	-	-
Width/Depth Ratio				8.4	10.3	10.3	12.1	2.6	2	15.8	18.3	-	18.4	-	-	17.0	-	-	-	-	-	-	-	-	-
Entrenchment Ratio				1.3	1.8	1.8	2.3	0.7	2	1.7	1.9	-	2.1	-	-	5.4	-	-	-	-	-	-	-	-	-
Bank Height Ratio				0.9	1.5	1.5	2.0	0.8	2	1.0	1.2	-	1.3	-	-	-	-	-	-	-	-	-	-	-	-
d50 (mm)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Profile																									
Riffle Length (ft)				-	-	-	-	-	-	20.0	29.0	-	40.0	-	-	-	-	10.9	20.4	18.8	31.7	8.6	7		
Riffle Slope (ft/ft)				-	-	-	-	-	-	0.015	0.023	-	0.028	-	-	0.009	0.017	0.025	0.007	0.017	0.021	0.025	0.007	7	
Pool Length (ft)				-	-	-	-	-	-	6.0	18.0	-	42.0	-	-	-	-	5.3	10.7	8.7	21.6	5.5	7		
Pool Max Depth (ft)				-	-	-	-	-	-	2.3	2.3	-	2.3	-	-	-	-	2.0	2.4	2.4	3.1	0.4	6		
Pool Spacing (ft)				-	-	-	-	-	-	51.0	87.0	-	113.0	-	-	34.1	45.4	56.8	36.2	48.6	47.6	62.2	9.6	6	
Pattern																									
Channel Belt Width (ft)				-	-	-	-	-	-	-	43.0	-	-	-	-	18.7	24.9	31.2	17.1	27	28.7	33.4	7.4	4	
Radius of Curvature (ft)				-	-	-	-	-	-	44.0	75.0	-	103.0	-	-	25.0	31.0	37.0	24.0	37.6	43.9	44.8	11.8	3	
Rc: Bankfull Width (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.6	2.6	3.0	3.0	0.8	3	
Meander Wavelength (ft)				-	-	-	-	-	-	-	100.0	-	-	-	-	-	-	-	73.9	92.8	92.4	116	19.2	5	
Meander Width Ratio				-	-	-	-	-	-	-	1.7	-	-	-	-	1.5	-	1.2	1.8	2.0	2.3	0.5	4		
Substrate, Bed and Transport Parameters																									
Ri% / Ru% / P% / G% / S%																									
SC% / Sa% / G% / C% / B% / Be%																									
d16 / d35 / d50 / d84 / d95 / di ^p / di ^{sp} (mm)																									
Reach Shear Stress (Competency) lb/ft ²																									
Max Part Size (mm) Mobilized at Bankfull																									
Stream Power (Transport Capacity) W/m ²																									
Additional Reach Parameters																									
Drainage Area (mi ²)																									
Impervious Cover Estimate (%)																									
Rosgen Classification																									
Bankfull Velocity (fps)																									
Bankfull Discharge (cfs)																									
Valley Length (ft)																									
Channel Thalweg Length (ft)																									
Sinuosity																									
Water Surface Slope (ft/ft)																									
Bankfull Slope (ft/ft)																									
Bankfull Floodplain Area (acres)																									
Proportion Over Wide (%)																									
Entrenchment Class (ER Range)																									
Incision Class (BHR Range)																									
BEHI																									
Channel Stability or Habitat Metric																									
Biological or Other																									

¹Reach less than 500 feet and restricted to visual assessment; no cross-sections located in this reach

- Information unavailable.

Non-Applicable.

Table 5. Baseline Stream Data Summary
Cochran Branch / Project No. 95720 - Cochran Branch 1b (1,101 feet)

Parameter	Regional Curve			Pre-Existing Condition							Reference Reach Data						Design			As-Built / Baseline					
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	
Bankfull Width (ft)			18.9	7.0	7.9	7.5	9.5	1.2	4	12.0	14.4	-	16.5	-	-	14.7	-	-	14.6	16.6	17.3	17.8	1.77	3	
Floodprone Width (ft)				15.0	16.8	16.0	20.0	2.2	4	60.0	72.5	-	72.5	-	-	-	-	-	135.0	168.5	173.5	197.0	31.3	3	
Bankfull Mean Depth (ft)	-	-	1.3	1.2	1.3	1.3	1.5	0.2	4	-	-	-	-	-	-	0.9	-	-	0.8	0.8	0.8	1.0	0.11	3	
Bankfull Max Depth (ft)				1.5	1.7	1.7	1.8	0.2	4	19	2.3	-	3.3	-	-	1.13	-	-	1.0	1.2	1.1	1.5	0.24	3	
Bankfull Cross Sectional Area (ft ²)			21.5	8.3	10.5	10.9	12.1	1.6	4	18.2	25.9	-	35.9	-	-	12.7	-	-	11.0	13.7	13.6	16.6	2.78	3	
Width/Depth Ratio				4.7	6.0	5.6	8.1	1.5	4	7.1	8.2	-	10.0	-	-	17.0	-	-	18.1	20.3	19.2	23.4	2.8	3	
Entrenchment Ratio				1.7	2.2	2.2	2.5	0.3	4	4.3	4.9	-	5.5	-	-	11.5	-	-	9.3	10.1	10.0	11.0	0.85	3	
Bank Height Ratio				1.5	1.9	2.0	2.2	0.3	4	0.7	1.1	-	1.6	-	-	-	-	-	1.0	1.0	1.0	1.0	0	3	
d50 (mm)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Profile																									
Riffle Length (ft)				-	-	-	-	-	-	62.6	82.0	-	101.4	-	-	-	-	-	12.4	29.5	33.6	47.0	11.6	17	
Riffle Slope (ft/ft)				-	-	-	-	-	-	0.006	0.006	-	0.007	-	-	0.006	0.008	0.009	0.001	0.006	0.006	0.017	0.004	17	
Pool Length (ft)				-	-	-	-	-	-	13.4	45.1	-	80.3	-	-	-	-	-	16.2	24.1	24.2	31.0	4.6	17	
Pool Max Depth (ft)				-	-	-	-	-	-	0.4	0.5	-	0.6	-	-	-	-	-	2.3	3.1	3.0	4.2	0.5	17	
Pool Spacing (ft)				-	-	-	-	-	-	67.9	84.9	-	101.9	-	-	62.3	74.8	87.3	38.0	60.2	59.5	86.8	15.6	17	
Pattern																									
Channel Belt Width (ft)				-	-	-	-	-	-	-	-	-	-	-	-	24.9	49.9	62.3	17.2	33.9	29.0	64.0	13.9	11	
Radius of Curvature (ft)				-	-	-	-	-	-	-	-	-	-	-	-	19.0	25.0	31.0	22.5	29.1	27.4	36.6	5.2	7	
Rc: Bankfull Width (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.4	1.8	1.7	2.2	0.3	7	
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	38.1	130.8	136.9	249.7	58.2	12	
Meander Width Ratio				-	-	-	-	-	-	-	-	-	-	-	-	3.2	-	-	1.0	2.0	1.7	3.9	0.8	11	
Substrate, Bed and Transport Parameters																									
Ri% / Ru% / P% / G% / S%																								50% / 3% / 39% / 8% / 0%	
SC% / Sa% / G% / C% / B% / Be%																									
d16 / d35 / d50 / d84 / d95 / di ^p / di ^w (mm)																									
Reach Shear Stress (Competency) lb/ft ²																									
Max Part Size (mm) Mobilized at Bankfull																									
Stream Power (Transport Capacity) W/m ²																									
Additional Reach Parameters																									
Drainage Area (mi ²)																									
Impervious Cover Estimate (%)																									
Rosgen Classification																									
Bankfull Velocity (fps)																									
Bankfull Discharge (cfs)																									
Valley Length (ft)																									
Channel Thalweg Length (ft)																									
Sinuosity																									
Water Surface Slope (ft/ft)																									
Bankfull Slope (ft/ft)																									
Bankfull Floodplain Area (acres)																									
Proportion Over Wide (%)																									
Entrenchment Class (ER Range)																									
Incision Class (BHR Range)																									
BEHI																									
Channel Stability or Habitat Metric																									
Biological or Other																									

- Information unavailable.

Non-Applicable.

**Table 5. Baseline Stream Data Summary
Cochran Branch / Project No. 95720 - Parrish Branch (402 feet)**

Parameter	Regional Curve			Pre-Existing Condition							Reference Reach Data						Design			As-Built / Baseline					
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	
Bankfull Width (ft)	-	-	7.4	3.5	4.1	4.1	4.7	0.8	2	23.4	24.7	-	24.7	-	-	-	5.4	-	4.4	5.2	5.2	5.9	1.06	2	
Floodprone Width (ft)				8.0	8.0	8.0	8.0	0.0	2	43.0	48	-	52.0	-	-	-	-	-	14.2	19.1	19.1	24.0	6.93	2	
Bankfull Mean Depth (ft)	-	-	0.6	0.4	0.5	0.5	0.5	0.1	2	1.3	1.35	-	1.5	-	-	-	0.4	-	0.4	0.4	0.4	0.4	0.03	2	
Bankfull Max Depth (ft)				0.6	0.7	0.7	0.8	0.1	2	1.8	1.8	-	2.2	-	-	-	0.57	-	0.6	0.6	0.6	0.6	0.01	2	
Bankfull Cross Sectional Area (ft ²)			4.0	1.4	1.9	1.9	2.3	0.6	2	33.4	33.4	-	34.6	-	-	-	2.2	-	1.8	2.0	2.0	2.1	0.23	2	
Width/Depth Ratio				8.5	9.0	9.0	9.5	0.7	2	15.8	18.3	-	18.4	-	-	-	13.4	-	10.9	13.8	13.8	16.6	3.99	2	
Entrenchment Ratio				1.6	2.0	2.0	2.3	0.5	2	1.7	1.9	-	2.1	-	-	-	5.6	-	3.2	3.6	3.6	4.0	0.57	2	
Bank Height Ratio				2.3	6.2	6.2	10.0	5.4	2	1.0	1.2	-	1.3	-	-	-	-	-	1.0	1.0	1.0	1.0	0	2	
d50 (mm)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Profile																									
Riffle Length (ft)				-	-	-	-	-	-	20.0	29.0	-	40.0	-	-	-	-	-	6.1	10.0	9.8	15.5	2.3	22	
Riffle Slope (ft/ft)				-	-	-	-	-	-	0.015	0.023	-	0.028	-	-	0.017	0.026	0.035	0.001	0.025	0.023	0.047	0.013	22	
Pool Length (ft)				-	-	-	-	-	-	6.0	18.0	-	42.0	-	-	-	-	-	1.7	5.0	4.5	10.2	2.0	22	
Pool Max Depth (ft)				-	-	-	-	-	-	2.3	2.3	-	2.3	-	-	-	-	-	1.1	1.5	1.5	1.9	0.2	22	
Pool Spacing (ft)				-	-	-	-	-	-	51.0	87.0	-	113.0	-	-	12.4	16.5	20.7	13.5	17.2	15.5	25.2	3.4	21	
Pattern																									
Channel Belt Width (ft)				-	-	-	-	-	-	43.0	-	-	-	-	-	6.4	8.5	10.6	6.9	9.9	9.8	12.6	1.4	14	
Radius of Curvature (ft)				-	-	-	-	-	-	44.0	75.0	-	103.0	-	-	9.0	11.0	13.0	5.8	9.5	8.9	15.3	3.2	8	
Rc: Bankfull Width (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.1	1.8	1.7	2.9	0.6	8	
Meander Wavelength (ft)				-	-	-	-	-	-	100.0	-	-	-	-	-	-	-	-	29.1	32.1	31.4	39.7	2.7	15	
Meander Width Ratio				-	-	-	-	-	-	1.7	-	-	-	-	-	-	-	-	1.3	1.9	1.9	2.4	0.3	14	
Substrate, Bed and Transport Parameters																									
Ri% / Ru% / P% / G% / S%																								59%/ 0%/ 29%/ 5%/ 7%	
SC% / Sa% / G% / C% / B% / Be%																									1% / 10% / 48% / 41% / 0% / 1%
d16 / d35 / d50 / d84 / d95 / di ^p / di ^{sp} (mm)																									5.2 / 22 / 45 / 130 / 190 / - / -
Reach Shear Stress (Competency) lb/ft ²																									1.947
Max Part Size (mm) Mobilized at Bankfull																									0.47
Stream Power (Transport Capacity) W/m ²																									91
																									45
Additional Reach Parameters																									
Drainage Area (mi ²)																									0.10
Impervious Cover Estimate (%)																									2.77
Rosgen Classification																									B
Bankfull Velocity (fps)																									4.5
Bankfull Discharge (cfs)																									123.0
Valley Length (ft)																									380.0
Channel Thalweg Length (ft)																									375
Sinuosity																									402
Water Surface Slope (ft/ft)																									1.1
Bankfull Slope (ft/ft)																									1.05
Bankfull Floodplain Area (acres)																									0.033
Proportion Over Wide (%)																									0.025
Entrenchment Class (ER Range)																									0.029
Incision Class (BHR Range)																									
BEHI																									26.6
Channel Stability or Habitat Metric																									
Biological or Other																									

- Information unavailable.


Non-Applicable.

**Table 6. Baseline Morphology & Hydraulic Monitoring Summary
Cochran Branch / Project No. 95720**

	Cross-Section 1 (Pool) Cochran Branch						Cross-Section 2 (Riffle) Cochran Branch						Cross-Section 3 (Riffle) Cochran Branch						Cross-Section 4 (Pool) Cochran Branch						Cross-Section 5 (Pool) Cochran Branch					
Dimension	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
Record Elevation (datum) Used	2,156.1						2,155.8						2,152.1						2,151.9						2,149.9					
Bankfull Width (ft)	16.7						17.3						14.6						16.2						17.0					
Floodprone Width (ft)	>217						>173.5						>135						>217.5						>236.5					
Bankfull Mean Depth (ft)	1.6						1.0						0.8						1.9						1.5					
Bankfull Max Depth (ft)	3.1						1.5						1.0						3.5						3.3					
Bankfull Cross Sectional Area (ft ²)	27.5						16.6						11.0						31.0						25.4					
Bankfull Width/Depth Ratio	10.2						18.1						19.2						8.5						11.4					
Bankfull Entrenchment Ratio	>13						>10						>9.3						>13.4						>13.9					
Bankfull Bank Height Ratio	1.0						1.0						1.0						1.0						1.0					
Cross Sectional Area between End Pins (ft ²)	40.8						45.8						25.4						49.7						54.2					
d50 (mm)	-						-						-						-						-					
	Cross-Section 6 (Riffle) Cochran Branch						Cross-Section 7 (Riffle) Parrish Branch						Cross-Section 8 (Pool) Parrish Branch						Cross-Section 9 (Riffle) Parrish Branch											
Dimension	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5						
Record Elevation (datum) Used	2149.7						2160.2						2159.8						2154.6											
Bankfull Width (ft)	17.8						4.4						6.8						5.9											
Floodprone Width (ft)	>197						>14.2						>93.7						>24.0											
Bankfull Mean Depth (ft)	0.8						0.4						0.8						0.4											
Bankfull Max Depth (ft)	1.1						0.6						1.8						0.6											
Bankfull Cross Sectional Area (ft ²)	13.6						1.8						5.2						2.1											
Bankfull Width/Depth Ratio	23.4						10.9						9.0						16.6											
Bankfull Entrenchment Ratio	>11						>3.2						>13.7						>4											
Bankfull Bank Height Ratio	1.0						1.0						1.0						1.0											
Cross Sectional Area between End Pins (ft ²)	37.9						40.6						31.6						29.4											
d50 (mm)	-						-						-						-											

N/A - Item does not apply.
- Information Unavailable

**Cochran Branch
Cross Section 1 - Pool
Station 104+73**



Left Descending Bank



Right Descending Bank




Upstream



Downstream

Cochran Branch
 Cross Section 2 - Riffle
 Station 105+08



Left Descending Bank



Right Descending Bank




Upstream



Downstream

Cochran Branch
 Cross Section 3 - Riffle
 Station 110+60



Left Descending Bank



Right Descending Bank




Upstream



Downstream

**Cochran Branch
Cross Section 4 - Pool
Station 110+90**



Left Descending Bank



Right Descending Bank




Upstream



Downstream

Cochran Branch
 Cross Section 5 - Pool
 Station 113+08



Left Descending Bank



Right Descending Bank




Upstream



Downstream

Cochran Branch
 Cross Section 6 - Riffle
 Station 113+44



Left Descending Bank



Right Descending Bank




Upstream



Downstream

Parrish Branch
 Cross Section 7 - Riffle
 Station 200+88



Left Descending Bank



Right Descending Bank





Upstream




Downstream

Parrish Branch
 Cross Section 8 - Pool
 Station 201+07



Left Descending Bank



Right Descending Bank




Upstream



Downstream

Parrish Branch
 Cross Section 9 - Riffle
 Station 202+86



Left Descending Bank



Right Descending Bank



Upstream



Downstream

Appendix C

Vegetation Data

This Page Intentionally Left Blank

**Table 7. Current Plot Data (MY0 2015)
Cochran Branch/ Project No. 95720**

Scientific Name	Common Name	Species Type	Plot 01		Plot 02		Plot 03		Plot 04		Plot 05		Plot 06		Plot 07		Plot 08		MY0 (2015)	
			P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T
<i>Acer rubrum var. rubrum</i>	Red maple	Tree	4	4															4	4
<i>Betula nigra</i>	River birch	Tree			4	4	2	2			3	3	1	1	6	6			16	16
<i>Fraxinus pennsylvanica</i>	Green ash	Tree					2	2											2	2
<i>Liriodendron tulipifera var. tulipifera</i>	Tulip-tree, Yellow Po	Tree	2	2			6	6	6	6			6	6	2	2	5	5	27	27
<i>Platanus occidentalis var. occidentalis</i>	Sycamore, Plane-tree	Tree	4	4	11	11	7	7	6	6	12	12	1	1	6	6	1	1	48	48
<i>Quercus</i>	Oak Species	Tree	4	4	4	4	1	1	7	7	6	6	8	8	1	1	7	7	38	38
<i>Quercus michauxii</i>	Swamp chestnut oak	Tree	3	3			3	3							3	3	2	2	11	11
<i>Quercus phellos</i>	Willow oak	Tree	4	4					1	1					3	3			8	8
<i>Quercus rubra var. rubra</i>	Northern red oak	Tree															1	1	1	1
<i>Unknown</i>		Shrub or Tree															1	1	1	1
Stem count			21	21	19	19	21	21	20	20	21	21	16	16	21	21	17	17	156	156
size (ares)			1		1		1		1		1		1		1		1		8	
size (ACRES)			0.02		0.02		0.02		0.02		0.02		0.02		0.02		0.02		0.20	
Species count			6	6	3	3	6	6	4	4	3	3	4	4	6	6	6	6	10	10
Stems per ACRE			850	850	769	769	850	850	809	809	850	850	647	647	850	850	688	688	789	789

P=Planted; T=Planted & Volunteer

Color for Density

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

Table 8. Vegetation Plot Criteria Attainment		
Cochran Branch / Project No. 95720		
Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
1	Yes	100%
2	Yes	
3	Yes	
4	Yes	
5	Yes	
6	Yes	
7	Yes	
8	Yes	



Vegetation Monitoring Plot 1



Vegetation Monitoring Plot 2



Vegetation Monitoring Plot 3



Vegetation Monitoring Plot 4



Vegetation Monitoring Plot 5



Vegetation Monitoring Plot 6



Vegetation Monitoring Plot 7



Vegetation Monitoring Plot 8

This Page Intentionally Left Blank

Appendix D
Permanent Photo Stations

This Page Intentionally Left Blank



Cochran Branch Reach 1a – Permanent Photo Station 1
Station 101+33 - Downstream



Cochran Branch Reach 1a – Permanent Photo Station 1
Station 101+33 - Upstream



Cochran Branch – Permanent Photo Station 2
East 95°



Cochran Branch – Permanent Photo Station 2
South 186°



Cochran Branch – Permanent Photo Station 3
Station 108+87 – Upstream



Parrish Branch – Permanent Photo Station 3
Station 108+87 - Upstream



Cochran Branch – Permanent Photo Station 4
South Southeast 160°



Cochran Branch – Permanent Photo Station 5
Southeast 150°



Cochran Branch – Permanent Photo Station 6
Station 114+62 – Upstream 186°



Parrish Branch – Permanent Photo Station 7
Station 200+25 – Upstream 276°




Parrish Branch – Permanent Photo Station 8
Southeast 135°

This Page Intentionally Left Blank

Appendix E
Record Set

This Page Intentionally Left Blank

NC DMS PROJECT #95720




VICINITY MAP
NOT TO SCALE

RESOURCE ENVIRONMENTAL SOLUTIONS, LLC

COCHRAN BRANCH

STREAM RESTORATION PROJECT

COCHRAN BRANCH
MACON COUNTY, NORTH CAROLINA



PROJECT COMPONENT	STATIONING	EXISTING FOOTAGE/CREAGE	APPROACH (PI, PI ETC.)	RESTORATION OR RESTORATION EQUIVALENT	RESTORATION FOOTAGE OR CREAGE	MITIGATION RATIO	STREAM MITIGATION UNITS	WETLAND MITIGATION UNITS
COCHRAN BRANCH	100+60 - 115+05	1332	PI	R	1418	1	1418	-
PARRISH BRANCH	200+15 - 204+11	252	PI	R	402	1	402	-
WETLAND AREA 1	-	-	RE-EST.	R	3.33	1	-	3.33
WETLAND AREA 2	-	0.88	RE-HAB.	R	0.82	1	-	0.82
WETLAND AREA 3	-	0.11	ENH.	RE	0.11	2	-	0.06
WETLAND AREA 3	-	-	RE-EST.	R	0.09	1	-	0.09
TOTAL					1820	1	1820	4.30

RECORD SET

GRAPHIC SCALES (SCALE IN FEET)

PLAN & HORIZONTAL PROFILE - SHEETS 4-6	1" = 20'
PLAN & HORIZONTAL PROFILE - SHEETS 7-8	1" = 10'
PLAN & HORIZONTAL PROFILE - SHEETS 9-10	1" = 30'
WETLAND GRADING PLAN - SHEETS 9-10	1" = 30'
VERTICAL PROFILE - SHEETS 4-6	1" = 10'
VERTICAL PROFILE - SHEETS 7-8	1" = 10'
VERTICAL PROFILE - SHEETS 9-10	1" = 10'

AS-BUILT RESTORATION:

COCHRAN BRANCH	= 1,418 FT
PARRISH BRANCH	= 402 FT
TOTAL LENGTH	= 1,820 FT

WETLAND RE-ESTABLISHMENT = 3.41 AC
 WETLAND REHABILITATION = 0.82 AC
 WETLAND ENHANCEMENT = 0.11 AC

Prepared by:

Wolf Creek Engineering, PLLC
 License No. P-0487
 12 1/2 Wall St., Suite C
 Asheville, North Carolina 28801
 Phone: 828-449-1990
 www.wolfcreekeng.com

PROJECT ENGINEER

Prepared for:

Resource Environmental Solutions

NO.	REVISIONS	DATE
1	FINAL PLAN	9/11/14
2	RECORD SET	7/27/15
3	SHEETS AB-1, AB-1A, & AB-4 - AB-8	9/9/15

STATE	95720	SHEET NO.	AB-1	TOTAL SHEETS	7
-------	-------	-----------	------	--------------	---

Wolf Creek Engineering
 ENGINEERING & ENVIRONMENTAL CONSULTING
 12 1/2 WAIL ST., SUITE 200
 PHONE: (628) 449-1820 WWW.WOLFCKEENG.COM
 PROJECT COCHRAN BRANCH STREAM RESTORATION PROJECT
 CLIENT RESOURCE ENVIRONMENTAL SOLUTIONS, LLC

AS-BUILT SITE PLAN

SCALE AS NOTED	DATE BY	DATE BY	DATE BY
7/27/15	7/27/15	10/5/15	10/5/15
DATE	BY	DATE	BY
8/27/15	TAS	8/1	BL

DESCRIPTION: GROUNDWATER GAUGE LABELS

PROJECT NO: AB-1A



LEGEND

- TOP OF BANK
- THALWEG
- EXISTING FENCE
- PROPERTY BOUNDARY

NOTE: PROPERTY BOUNDARIES NOT SURVEYED PAST THE IMMEDIATE BORDER OF THE CONSERVATION EASEMENT

PARRISH, JERRY L
 PIN: 6556932975
 D-66/473

RICHARDSON, STEVE
 PIN: 6556949501
 R-35/1942

BENKIS, EDWIN
 PIN: 6566041144
 P-17/242

CONSTABLE, WADE W
 PIN: 6566137864
 D-31/2088

BAILEY, MATTHEW D
 PIN: 6566130548
 Q-34/1064

COCHRAN, RONALD R
 PIN: 6566030353
 W-17/239



COCHRAN, DARLAN S
 PIN: 6566033411
 R-23/1693

SAMUEL KELLY
 PIN: 656621469
 U-35/765

COCHRAN, RONALD R
 PIN: 6566021878
 K-34/1966

SAMUEL KELLY
 PIN: 6566131316
 U-35/1608





LOG-HOOK RUN	STA 101+07.2	EL 2163.66	2163.7
LOG-ENHANCED RIFFLE	STA 101+22.7	L=25'	
LOG-HOOK RUN	STA 101+47.9	EL 2162.00	2161.9
LOG-ENHANCED RIFFLE	STA 101+61.3	L=30'	
HOOK-LOG RUN	STA 101+90.9	EL 2160.25	2160.2
LOG-HOOK RUN	STA 102+30.9	EL 2158.83	2158.9
LOG-HOOK RUN	STA 102+85.2	EL 2157.45	2157.4
LOG-ENHANCED RIFFLE	STA 103+13.3	L=28'	
LOG VANE W/ HOOK	STA 103+41.2	EL 2156.13	2156.3
LOG VANE W/ HOOK	STA 103+94.2	EL 2155.45	2155.6
LOG VANE W/ HOOK	STA 104+57.5	EL 2154.89	2155.1




SCALE IN FEET

AS BUILT LEGEND

	TOP OF BANK
	THALWEGS

LEGEND

	AS BUILT LEGEND
	THALWEGS
	EXISTING TERRACE
	EXISTING BED
	PROPOSED BANKFULL
	PROPOSED GRADE
	PROPOSED BED
	PROPOSED STREAM RESTORATION
	ARMORED RIFFLE
	EXISTING TREE



AS-BUILT PLAN & PROFILE

DATE	BY	CHK	DESCRIPTION
8/9/15	TAB	EL	GROUNDWATER GAUGE LABELS
DATE AS NOTED	SCALE OF PLAN	TOTAL NO. SHEETS	SHEET NUMBER
7/27/15	105.9	105.9	AB-4

12 1/2 Wall St., Suite C Asheville, NC 28801
 PHONE: (828) 449-1920 WWW.WOLFCREEKENG.COM
 PROJECT: COCHRAN BRANCH STREAM RESTORATION PROJECT
 OWNER: RESOURCE ENVIRONMENTAL SOLUTIONS, LLC

COCHRAN BRANCH



WolfCreek Engineering
 ENGINEERING CONSULTING
 12 1/2 Wall St., Suite C
 Raleigh, NC 27601
 PHONE: (858) 449-1990
 WWW.WOLFCREEK.COM



AS-BUILT PLAN & PROFILE

PROJECT: COCHRAN BRANCH STREAM RESTORATION PROJECT
 CLIENT: RESOURCE ENVIRONMENTAL SOLUTIONS, LLC

DATE: 7/27/15
 SCALE AS NOTED
 SHEET NO.: 1059
 SHEET NUMBER: AB-5

DATE: 8/9/15
 BY: [Signature]
 CHECKED BY: [Signature]
 DESCRIPTION: GROUNDWATER GAUGE LABELS











Wolf Creek Engineering
 ENGINEERING & ENVIRONMENTAL CONSULTING
 LICENSE NO. P-0417 Asheville, NC 28801
 12 1/2 Wall St., Suite C WWW.WOLFCKEENG.COM
 PHONE: (828) 449-1000
 PROJECT COCHRAN BRANCH STREAM RESTORATION PROJECT
 OWNER RESOURCE ENVIRONMENTAL SOLUTIONS, LLC

AS-BUILT PLAN & PROFILE

DATE	BY	REV.	TITLE BLOCK
6/2/15	TAS	R1	
7/27/15	WAS	AS NOTED	
10/59	AB-7		





WOLF CREEK ENGINEERING		12 1/2 WALL ST., SUITE C RTP, NC 27601 PHONE: (252) 440-1900 WWW.WOLFCKEENGIN.COM	
PROJECT: COCHRAN BRANCH STREAM RESTORATION PROJECT		DATE: 7/27/15	
DRAWN BY: TJS		CHECKED BY: TJS	
DATE: 7/27/15		SCALE: AS NOTED	
SHEET NO. 31		TOTAL SHEETS 1059	
PROJECT: COCHRAN BRANCH STREAM RESTORATION PROJECT		SHEET NO. AB-8	

PARRISH BRANCH