



MONITORING YEAR 1 ANNUAL REPORT

Final

CROOKED CREEK #2 RESTORATION PROJECT

Union County, NC
NCDEQ Contract D09126S
DMS Project Number 94687

Data Collection Period: Aug. 2016 – Sept. 2016
Draft Submission Date: November 18, 2016
Final Submission Date: December 12, 2016

PREPARED FOR:



NC Department of Environment Quality
Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652

PREPARED BY:



1430 South Mint Street, Suite 104
Charlotte, NC 28203

Phone: 704.332.7754
Fax: 704.332.3306

EXECUTIVE SUMMARY

Wildlands Engineering, Inc. (Wildlands) completed a design bid build project at the Crooked Creek #2 Mitigation Site (Site) for the North Carolina Division of Mitigation Services (DMS) to restore and enhance 6,147 linear feet (LF) of perennial streams, enhance 1.0 acre of existing wetlands, restore and create 10.6 acres of wetlands, and restore and enhance 70,936 square feet (SF) of riparian buffer in Union County, NC. The Site is expected to generate 3,489.6 stream mitigation units (SMUs), 8.6 wetland mitigation units (WMUs), and 1.3 buffer mitigation units (BMU) for the Goose Creek watershed (Table 1). The Site is located off NC Highway 218 in the northern portion of Union County, NC in the Yadkin Pee-Dee River Basin; eight-digit Cataloging Unit (CU) 03040105 and the 14-digit Hydrologic Unit Code (HUC) 03040105040010 (Figure 1). The project streams consist of two unnamed tributaries (UT) to Crooked Creek, UT1 and UT2, and two reaches of the Crooked Creek mainstem (Reach A and Reach B) (Figure 2). Crooked Creek flows into the Rocky River 4 miles northeast of the site near Love Mill Road at the Stanly County line. The adjacent land to the streams and wetlands is primarily maintained for agricultural and residential uses.

The Site is within a Targeted Local Watershed (TLW) in the Lower Yadkin Pee-Dee River Basin Restoration Priority Plan (RBRP) (NCEEP, 2009). The Site is also located within the Goose Creek and Crooked Creek Local Watershed Plan (LWP). The final watershed management plan (WMP) for Goose Creek and Crooked Creek was completed in July 2012 (NCEEP, 2012). The stressors to watershed function identified in the WMP were sediment pollution and increases in peak stream flows resulting in impairments to aquatic habitat and aquatic life. Stream enhancement and restoration were identified as the best management opportunities to offset these impacts. Other stressors identified included nonpoint source runoff, degraded terrestrial habitat, and disconnected floodplains. Wetland enhancement and restoration was also identified as a best management opportunity to offset impacts related to these stressors. The wetland portion of the project was identified as a specific priority in the Project Atlas that accompanies the 2012 WMP.

The project goals established in the mitigation plan (Wildlands, 2013) were completed with careful consideration of goals and objectives that were described in the RBRP and to address stressors identified in the LWP. The following project goals established include:

- Improve wetland hydrologic connectivity;
- Decrease sediment input into stream;
- Create appropriate terrestrial habitat;
- Decrease water temperature and increase dissolved oxygen concentrations; and
- Decrease nutrient and adverse chemical levels.

The Site construction and as-built survey was completed in 2015. Planting and baseline monitoring activities occurred in January and February 2016. Monitoring Year 1 (MY1) assessments were completed during August and September, 2016 to assess the conditions of the site. The average stem density for the Site is 320 stems per acre and is therefore on track to meet the interim Year 3 requirement of 320 stems per acres. The floodplain has dense herbaceous cover. Cross section dimensions appear stable and functioning as designed. Hydrologic success criteria were achieved in two of the 10 groundwater monitoring wells, and at least one bankfull event occurred on all monitored reaches.



CROOKED CREEK #2 STREAM AND WETLAND MITIGATION SITE
Monitoring Year 1 Annual Report

TABLE OF CONTENTS

Section 1: PROJECT OVERVIEW	1-1
1.1 Project Goals and Objectives	1-1
1.2 Monitoring Year 1 Data Assessment.....	1-2
1.2.1 Vegetation Assessment.....	1-2
1.2.2 Vegetation Areas of Concern	1-3
1.2.3 Wetland Assessment.....	1-3
1.2.4 Stream Assessment.....	1-3
1.2.5 Stream Areas of Concern	1-3
1.2.6 Hydrology Assessment.....	1-3
1.3 Monitoring Year 1 Summary	1-4
Section 2: METHODOLOGY	2-1
Section 3: REFERENCES	3-1

APPENDICES

Appendix 1	General Tables and Figures
Figure 1	Project Vicinity Map
Figure 2	Project Component/Asset Map
Table 1	Project Components and Mitigation Credits
Table 2	Project Activity and Reporting History
Table 3	Project Contact Table
Table 4	Project Information and Attributes
Table 5	Monitoring Component Summary
Appendix 2	Visual Assessment Data
Figure 3.0-3.6	Integrated Current Condition Plan View
Table 6	Visual Stream Morphology Stability Assessment Table
Table 7	Vegetation Condition Assessment Table
	Stream Photographs
	Vegetation Photographs
	Wetland Photographs
Appendix 3	Vegetation Plot Data
Table 8	Vegetation Plot Criteria Attainment
Table 9	CVS Vegetation Plot Metadata
Table 10	Planted and Total Stem Counts (Species by Plot with Annual Mean
Appendix 4	Morphological Summary Data and Plots
Table 11	Baseline Stream Data Summary
Table 12	Morphology and Hydraulic Summary (Dimensional Parameters – Cross Section)
Table 13	Monitoring Data – Stream Reach Data Summary
	Cross Section Plots
	Reachwide and Cross Section Pebble Count Plots
Appendix 5	Hydrology Summary Data and Plots
Table 14	Verification of Bankfull Events
Table 15	Wetland Gage Attainment Summary
	Groundwater Gage Plots and Rainfall Plot



Section 1: PROJECT OVERVIEW

The Crooked Creek #2 Mitigation Site (Site) is located in the Yadkin Pee-Dee River Basin; eight-digit Cataloging Unit (CU) 03040105 and the 14-digit Hydrologic Unit Code (HUC) 03040105040010 (Figure 1). The Site is located off NC Highway 218 in the northern portion of Union County, NC (Figure 1). Located in the Carolina Slate Belt of the Piedmont Physiographic Province (USGS, 1998), the project watershed includes primarily agricultural forested and developed land. The drainage area for the project site is 24,619 acres.

The project streams consist of Crooked Creek and two UTs to Crooked Creek; UT1 and UT2. Stream restoration consists of UT1 and Stream Enhancement consist of UT2 and Crooked Creek.

The Site is within a Targeted Local Watershed (TLW) in the Lower Yadkin Pee-Dee River Basin Restoration Priority Plan (RBRP) (NCEEP, 2009). The Site is also located within the Goose Creek and Crooked Creek Local Watershed Plan (LWP). The final watershed management plan (WMP) for Goose Creek and Crooked Creek was completed in July 2012 (NCEEP, 2012). The stressors to watershed function identified in the WMP were sediment pollution and increases in peak stream flows resulting in impairments to aquatic habitat and aquatic life. Stream enhancement and restoration were identified as the best management opportunities to offset these impacts. Other stressors identified included nonpoint source runoff, degraded terrestrial habitat, and disconnected floodplains. Wetland enhancement and restoration was also identified as a best management opportunity to offset impacts related to these stressors. The wetland portion of the project was identified as a specific priority in the Project Atlas that accompanies the 2012 WMP.

Prior to construction activities, the streams on the Site had been channelized and the adjacent floodplain wetland areas had been cleared and ditched to provide drainage for surrounding pasture. These land use activities resulted in bank instability due to erosion and livestock access, lack of riparian buffer, and altered hydrology. Stream Incision, lateral erosion, and widening also resulted in degraded aquatic and benthic habitat, reduction in quality and acreage of riparian wetlands, and lowered dissolved oxygen levels in the stream. Table 4 in Appendix 1 and Table 6 in Appendix 2 present the pre-restoration conditions in more detail.

1.1 Project Goals and Objectives

This mitigation site is intended to provide numerous ecological benefits within the Yadkin Pee-Dee River Basin. While many of these benefits are limited to the Crooked Creek project area, others, such as pollutant removal, reduced sediment loading, and improved aquatic and terrestrial habitat, have farther-reaching effects. Expected improvements to water quality and ecological processes are outlined below as project goals and objectives.

The project goals established in the mitigation plan (Wildlands, 2013) were completed with careful consideration of goals and objectives that were described in the RBRP and to address stressors identified in the LWP. The following project goals established include:

- Improve wetland hydrologic connectivity;
- Decrease sediment input into stream;
- Create appropriate terrestrial habitat;
- Decrease water temperature and increase dissolved oxygen concentrations; and
- Decrease nutrient and adverse chemical levels.

The project objectives have been defined as follows:

- Construct stream channels that will remain relatively stable over time and adequately transport their sediment loads without significant erosion or aggradation;
- Construct stream channels that maintain riffles with coarse bed material and pools with finer bed material;
- Provide aquatic and benthic habitat diversity in the form of pools, riffles, woody debris, and in-stream structures;
- Add riffle features and structures and riparian vegetation to decrease water temperatures and increased dissolved oxygen to improve water quality;
- Construct stream reaches so that floodplains and wetlands are frequently flooded to provide energy dissipation, detain and treat flood flows, and create a more natural hydrologic regime;
- Construct fencing to keep livestock out of the streams;
- Raise local groundwater table through raising stream beds and plugging agricultural drainage features;
- Perform minor grading in wetland areas as necessary to promote wetland hydrology; and Plant native tree species to establish appropriate wetland and floodplain communities and retain existing, native trees where possible.

1.2 Monitoring Year 1 Data Assessment

Annual monitoring was conducted during MY1 to assess the condition of the project. The stream restoration success criteria for the Site follows the approved success criteria presented in the Crooked Creek #2 Project (Wildlands, 2013).

1.2.1 Vegetation Assessment

Planted woody vegetation is being monitored in accordance with the guidelines and procedures developed by the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008). A total of 12 vegetation plots were established during the baseline monitoring within the project easement areas. All of the plots were installed using a standard 10 meter by 10 meter plot. The final vegetative success criteria will be the survival of 210 planted stems per acre in the riparian corridor along restored and enhanced reaches at the end of the seven year monitoring period (MY7). The interim measure of vegetative success for the Site will be the survival of at least 320 planted stems per acre at the end of year three of the monitoring period (MY3) and at least 260 stems per acre at the end of the fifth year of monitoring (MY5). Planted vegetation must average 10 feet in height in each plot at the end of the seventh year of monitoring. If this performance standard is met by MY5 and stem density is trending towards success (i.e., no less than 260 five year old stems/acre), monitoring of vegetation on the Site may be terminated provided written approval is provided by the United States Army Corps of Engineers in consultation with the NC Interagency Review Team.

The MY1 vegetative survey was completed in September 2016, resulting in an average stem density of 320 stems per acre. Although the site has met the interim requirement of 320 stems/acre, only 6 of the 12 plots (50%) individually met this requirement. The planted stem mortality was approximately 39% from the baseline density recorded in February 2016 at MY0 of 526 stems/acre. There is an average of 8 stems per plot as compared to 13 stems per plot in MY0. Approximately 60% of the planted stems scored a vigor of 2 or less, indicating that they are unlikely to survive. This low vigor rating is due to the dry soil conditions and the suffocation of the surrounding herbaceous material. Please refer to Appendix 2 for vegetation plot photographs and the vegetation condition assessment table and Appendix 3 for vegetation data tables.

1.2.2 Vegetation Areas of Concern

While significant efforts were implemented during construction to control the invasive species within the Site, visual assessments in MY1 revealed areas in which follow up treatments may be warranted. Non-native invasive identified include Chinaberry (*Melia azedarach*), Chinese privet (*Ligustrum sinense*), Johnson grass (*Sorghum halepense*), and morning glory (*Ipomoea sp.*). The native invasive cattail (*Typha latifolia*) has colonized into Vegetation Plot 5, which may impact planted woody stem survival.

The majority of the floodplain contains dense, native herbaceous cover; however, the competition for water could potentially impact the planted stems in drought conditions. Morning glory vines, and other invasive plants are impacting planted stems near photo point 33, which is located at the center, northern border of the easement. Despite herbicide treatment along the fence line, the vines have intruded further into the easement. The treated areas of Chinese privet on Crooked Creek Reach A and Reach B are showing increasing dominance of this species once again. Refer to Appendix 2 for the vegetation condition assessment table, Integrated Current Condition Plan View (CCPV), and reference photographs.

1.2.3 Stream Assessment

MY1 Morphological surveys for were conducted in August 2016. Results indicate that the channel dimensions are stable and functioning as designed. In general, the cross sections on UT1 show little to no change in the bankfull area, maximum depth ratio, or width-to-depth ratio compared to baseline. Surveyed riffle cross sections fell within the parameters defined for channels of the appropriate Rosgen stream type (Rosgen, 1996). In general, substrate materials in the restoration reaches indicated maintenance of coarser materials in the riffle reaches and finer particles in the pools. The particle size distribution for MY1 riffle cross section 4 are similar or slightly larger than the as-built conditions, however pebble count data for riffle cross section 2 indicates increased deposition of fine sediment. This area will be watched in future monitoring years for embeddedness. Refer to Appendix 2 for the visual stability assessment table, CCPV map, and reference photographs. Refer to Appendix 4 for the morphological summary data and plots.

1.2.4 Stream Areas of Concern

No stream areas of concern were identified during MY1.

1.2.5 Hydrology Assessment

At least one bankfull event occurred on all reaches during the MY1 data collection, which was recorded on crest gages and by visual indicators. Two bankfull flow events must be documented on the restoration reaches within the seven-year monitoring period. The two bankfull events must occur in separate years. Therefore, the performance criteria have been partially met in MY1. Refer to Appendix 5 for hydrologic data and graphs.

1.2.6 Wetland Assessment

Ten groundwater monitoring gages (GWG 1-10) were installed during the baseline monitoring so that the data collected will provide an indication of groundwater levels throughout the wetland areas. The target performance criteria for wetland hydrology success consists of groundwater surface within 12 inches of the ground surface for 17 consecutive days (7.5 percent) of the defined 227 day growing season for Union County (March 23 through November 4) under typical precipitation conditions. Only two of the ten gages (GWG 6 and GWG7) met the performance criteria for MY1. GWG 6 met criteria for 26 consecutive days (15.5%) and GWG 7 recorded 18 consecutive days (8.0%). Both gages meeting success criteria are in the Wetland Restoration Zone A. According to onsite rain gage data and climate

data from a nearby USGS station, the site received less than typical amount of rain in 2016. The monthly rainfall in Feb-April and June fell below the 30% percentile for the area (USGS 2016). Refer to Appendix 5 for the groundwater hydrology data and plots.

1.3 Monitoring Year 1 Summary

All restored streams within the Site appear stable and functioning as designed. The average stem density (320 stems per acre) for the Site is currently on track to meeting the MY7 success criteria; however only 50% of the vegetation plots individually meet the interim success criteria as noted in CCPV. Two of the 10 groundwater gages met the performance criteria in MY1. The bankfull performance criteria has been partially met in MY1.

Summary information and data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Mitigation Plan documents available on DMS's website. All raw data supporting the tables and figures in the appendices are available from DMS upon request.



Section 2: METHODOLOGY

Geomorphic data were collected following the standards outlined in The Stream Channel Reference Site: An Illustrated Guide to Field Techniques (Harrelson et al., 1994) and in the Stream Restoration: A Natural Channel Design Handbook (Doll et al., 2003). All Integrated Current Condition Mapping was recorded using a Trimble handheld GPS with sub-meter accuracy and processed using Pathfinder and ArcGIS. Crest gages and pressure transducers were installed in surveyed riffle cross sections during annual site visits. Hydrologic monitoring instrument installation and monitoring methods are in accordance with the United States Army Corps of Engineers (USACE, 2003) standards. Vegetation monitoring protocols followed the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008).



Section 3: REFERENCES

- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Harrelson, Cheryl C; Rawlins, C.L.; Potyondy, John P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, Michael T., Peet, Robert K., Steven D., Wentworth, Thomas R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Retrieved from: <http://cvs.bio.unc.edu/protocol/cvs-EEP-protocol-v4.2-lev1-2.pdf>
- North Carolina Ecosystem Enhancement Program (NCEEP), 2009. Lower Yadkin Pee-Dee River Basin Restoration Priorities. Retrieved from: <http://deq.nc.gov/document/yadkin-pee-dee-rbrp-2009-final>
- North Carolina Ecosystem Enhancement Program (NCEEP), Tetra Tech, CCoG, 2012. Goose Creek and Crooked Creek Local Watershed Plan. Retrieved from: http://www.gooseandcrooked.org/documents/GooseandCrookedLWP-WMP_Final_7-2012.pdf
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- United States Army Corps of Engineers (USACE), 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- United States Geological Survey (USGS), 1998. North Carolina Geology. Retrieved from: <http://www.geology.enr.state.nc.us/usgs/coastalp.htm>
- United States Geological Survey (USGS), 2016. Real Time Water Data for North Carolina. Retrieved from: http://nc.water.usgs.gov/realtime/real_time_yadkin_peedee.html
- Wildlands Engineering, Inc. (2013). Crooked Creek #2 Restoration Project Final Mitigation Plan. NCEEP, Raleigh, NC.

APPENDIX 1. General Tables and Figures





Figure 1 Project Vicinity Map
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 1 - 2016
 Union County, NC




Figure 2 Project Component/Asset Map
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 1 - 2016
 Union County, NC

Table 1. Project Components and Mitigation Credits

Crooked Creek #2 Restoration Project Site

DMS Project No. 94687

Monitoring Year 1 - 2016

Mitigation Credits									
	Stream		Riparian Wetland		Non-Riparian Wetland		Buffer	Nitrogen Nutrient	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	3,489.6	N/A	8.0	0.6	N/A	N/A	1.3		N/A
Project Components									
Reach ID	As-Built Stationing/ Location	Existing Footage/ Acreage	Approach	Restoration or Restoration Equivalent	Restoration Footage/ Acreage	Mitigation Ratio	Credits (SMU/ WMU)		
STREAMS									
Crooked Creek Reach A	200+00-228+29	1,555 LF	N/A	Enhancement II	1,555	2.5:1	622.0		
Crooked Creek Reach B		2,404 LF	N/A	Enhancement II	2,404	2.5:1	961.6		
UT1	100+00-117+18	1,762 LF	P1	Restoration	1,718	1:1	1,718.0		
UT2	300+00-305+60	470 LF	N/A	Enhancement II	470	2.5:1	188.0		
WETLANDS									
Zone A (Drained Hydric Soils)	N/A	0.7 AC		Enhancement	0.7	2:1	0.4		
Zone A (Drained Hydric Soils)	N/A	N/A		Restoration	6.7	1:1	6.7		
Zone B	N/A	0.3 AC		Enhancement	0.3	2:1	0.2		
Zone B	N/A	N/A		Creation	3.9	3:1	1.3		
BUFFER									
Goose Creek Buffer	N/A	0.6 AC		Enhancement	0.6	3:1	0.2		
Goose Creek Buffer	N/A	N/A		Restoration	1.1	1:1	1.1		

Component Summation						
Restoration Level	Stream (LF)	Riparian Wetland (acres)		Non-Riparian (acres)	Buffer (square feet)	Upland (acres)
		Riverine	Non-Riverine			
Restoration	1,718	6.7			45,735	
Enhancement		1.0			25,201	
Enhancement I						
Enhancement II	4,429					
Creation		3.9				

Table 2. Project Activity and Reporting History

Crooked Creek #2 Restoration Project Site

DMS Project No. 94687

Monitoring Year 1 - 2016

Activity or Report	Data Collection Complete	Completion or Scheduled Delivery
Mitigation Plan	June 2011	August 2013
Final Design - Construction Plans	August 2011	April 2014
Construction	January 2015 - April 2015	January 2015 - April 2015
Temporary S&E mix applied to entire project area ¹	January 2015 - March 2015	January 2015 - March 2015
Permanent seed mix applied to reach/segments	January 2015 - March 2015	January 2015 - March 2015
Bare root and live stake plantings for reach/segments	January 2016	January 2016
Baseline Monitoring Document (Year 0)	January - February 2016	May 2016
Year 1 Monitoring	August-September 2016	November 2016
Year 2 Monitoring	2017	November 2017
Year 3 Monitoring	2018	November 2018
Year 4 Monitoring	2019	November 2019
Year 5 Monitoring	2020	November 2020
Year 6 Monitoring	2021	November 2021
Year 7 Monitoring	2022	November 2022

¹Seed and mulch is added as each section of construction is completed.**Table 3. Project Contact Table**

Crooked Creek #2 Restoration Project Site

DMS Project No. 94687

Monitoring Year 1 - 2016

Designer Aaron Early, PE, CFM	Wildlands Engineering, Inc. 1430 South Mint Street, Suite 104 Charlotte, NC 28203 704.332.7754
Construction Contractor	North State Environmental, Inc. 2889 Lowery Street Winston Salem, NC 27101
Planting Contractor	Keller Environmental 7921 Haymarket Lane Raleigh, NC 27615
Seeding Contractor	North State Environmental, Inc. 2889 Lowery Street Winston Salem, NC 27101
Seed Mix Sources	Green Resource, LLC
Nursery Stock Suppliers	Dykes & Son Nursery
Bare Roots	825 Maude Etter Rd.
Live Stakes	McMinnville, TN 37110
Monitoring Performers	Wildlands Engineering, Inc.
Monitoring, POC	Kirsten Gimbert 704.332.7754, ext. 110

Table 4. Project Information and Attributes

Crooked Creek #2 Restoration Project Site

DMS Project No. 94687

Monitoring Year 1 - 2016

Project Information				
Project Name	Crooked Creek #2 Restoration Project			
County	Union County			
Project Area (acres)	54.94			
Project Coordinates (latitude and longitude)	34° 58' 54.78"N, 080° 31' 25.79"W			
Project Watershed Summary Information				
Physiographic Province	Carolina Slate Belt of the Piedmont Physiographic Province			
River Basin	Yadkin			
USGS Hydrologic Unit 8-digit	03040105			
USGS Hydrologic Unit 14-digit	03040105040010			
DWR Sub-basin	03-07-12			
Project Drainage Area (acres)	24,619			
Project Drainage Area Percentage of Impervious Area	28%			
CGIA Land Use Classification	Agriculture 38%, Forested 29%, Developed 28%, Wetlands 3%, and Herbaceous Upland 2%			
Reach Summary Information				
Parameters	Crooked Creek Reach A	Crooked Creek Reach B	UT1	UT2
Length of reach (linear feet) - Post-Restoration	1,555	2,404	1,718	195 275
Drainage area (acres)	24,619		153	51
NCDWR stream identification score	52		34.5	24.5 38
NCDWR Water Quality Classification	C			
Morphological Description (stream type)	P	P	P	I P
	N/A	N/A	Stage III	Stage IV
Evolutionary trend (Simon's Model) - Pre- Restoration				
Underlying mapped soils	Chewacala silt loam 0-2% slopes (ChA)	Chewacala silt loam 0-2% slopes (ChA)	Chewacala silt loam 0-2% slopes (ChA)	Badin channery silt loam 8-15% slopes (BaC)
Drainage class	Somewhat poorly drained	Somewhat poorly drained	Somewhat poorly drained	Well drained
Soil hydric status	Type B (inclusions)	Type B (inclusions)	Type B (inclusions)	N/A
Slope	0.0022		0.0047	0.0050
FEMA classification	Zone AE	Zone AE	no regulated floodplain	no regulated floodplain
Native vegetation community	Piedmont Bottomland forest			
Percent composition exotic invasive vegetation -Post-Restoration	5%	5%	60%	5%
Regulatory Considerations				
Regulation	Applicable?	Resolved?	Supporting Documentation	
Waters of the United States - Section 404	X	X	USACE Nationwide Permit No.27 and DWQ 401 Water Quality Certification No. 3885. Action ID # 2011-02201	
Waters of the United States - Section 401	X	X		
Division of Land Quality (Erosion and Sediment Control)	X	X	NPDES Construction Stormwater General Permit NCG010000	
Endangered Species Act	X	X	Crooked Creek #2 Mitigation Plan; Wildlands determined "no effect" on Union County listed endangered species. June 21, 2011 email correspondence from USFWS indicating no listed species occur on site.	
Historic Preservation Act	X	X	No historic resources were found to be impacted (letter from SHPO dated 6/23/2011).	
Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA)	N/A	N/A	N/A	
FEMA Floodplain Compliance	X	X	Crooked Creek is a mapped Zone AE floodplain with defined base flood elevations. Base flood elevations have been defined and the floodway has been delineated; (FEMA Zone AE, FIRM panel 5540).	
Essential Fisheries Habitat	N/A	N/A	N/A	

Table 5. Monitoring Component Summary


Crooked Creek #2 Restoration Project Site

DMS Project No. 94687

Monitoring Year 1 - 2016

Parameter	Monitoring Feature	Quantity / Length by Reach					Frequency
		Crooked Creek Reach A	Crooked Creek Reach B	UT1	UT2	Wetlands	
Dimension	Riffle Cross-Section	N/A	N/A	2	N/A	N/A	Annual
	Pool Cross-Section	N/A	N/A	2	N/A	N/A	
Pattern	Pattern	N/A	N/A	N/A	N/A	N/A	N/A
Profile	Longitudinal Profile	N/A	N/A	N/A	N/A	N/A	Year 0
Substrate	Reach Wide (RW)/ Riffle 100 Pebble Count (RF)	N/A	N/A	1 RW / 2 RF	N/A	N/A	Annual
Hydrology	Crest Gage	1		1	1	N/A	Quarterly
Hydrology	Groundwater Gages	N/A	N/A	N/A	N/A	10	Quarterly
Vegetation	Vegetation Plots	12					Annual
Visual Assessment	All Streams	Y	Y	Y	Y	Y	Semi-Annual
Exotic and nuisance vegetation							Semi-Annual
Project Boundary							Semi-Annual
Reference Photos	Photo Points	34					Annual


APPENDIX 2. Visual Assessment Data



2014 Aerial Photography



Figure 3.1 Integrated Current Condition Plan View (Sheet 1)
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 1 - 2016
 Union County, NC



2014 Aerial Photography




Figure 3.2 Integrated Current Condition Plan View (Sheet 2)
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 1 - 2016
 Union County, NC



Figure 3.3 Integrated Current Condition Plan View (Sheet 3)
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 1 - 2016
 Union County, NC




Figure 3.4 Integrated Current Condition Plan View (Sheet 4)
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 1 - 2016
 Union County, NC



Figure 3.5 Integrated Current Condition Plan View (Sheet 5)
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 1 - 2016
 Union County, NC



2014 Aerial Photography




Figure 3.6 Integrated Current Condition Plan View (Sheet 6)
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 1 - 2016
 Union County, NC

Table 6. Visual Stream Morphology Stability Assessment Table

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 -2016

UT1 (1,718 LF)

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	23	23		100%				
	3. Meander Pool Condition	Depth Sufficient	23	23		100%				
		Length Appropriate	23	23		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	23	23		100%				
Thalweg centering at downstream of meander bend (Glide)		23	23	100%						
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
Totals					0	0	100%	n/a	n/a	n/a
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	15	15			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	15	15			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	15	15			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	15	15			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	15	15			100%			

¹Excludes constructed riffles since they are evaluated in section 1.

Table 7. Vegetation Condition Assessment Table

Crooked Creek #2 Restoration Site

DMS Project No. 94687

Monitoring Year 1 -2016

Planted Acreage 15.0

Vegetation Category	Definitions	Mapping Threshold	Number of Polygons	Combined Acreage ¹	% of Planted Acreage
Bare Areas	Very limited cover of both woody and herbaceous material	0.1 ac	0	0.0	0%
Low Stem Density Areas¹	Woody stem densities clearly below target levels based on MY3, 4, 5, or 7 stem count criteria.	0.1 ac	23	0.55	4%
			Total	23	0.6
Areas of Poor Growth Rates or Vigor¹	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25	23	0.55	60%
			Cumulative Total	23	0.6
				64%	

Easement Acreage 54.9

Vegetation Category	Definitions	Mapping Threshold	Number of Polygons	Combined Acreage ²	% of Easement Acreage
Invasive Areas of Concern²	Areas or points (if too small to render as polygons at map scale).	1000 SF	24	1.9	3%
<hr/>					
Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	none	0	0	0%

¹Acreage calculated from annual vegetation monitoring plots and plant warranty inspection plots.

²Acreage of each polygon modified by estimated percent cover of invasive population

Stream Photographs



Photo Point 1 – UT1 looking upstream (08/18/2016)



Photo Point 1 – UT1 looking downstream (08/18/2016)



Photo Point 2 – UT1 looking upstream (08/18/2016)



Photo Point 2 – UT1 looking downstream (08/18/2016)



Photo Point 3 – UT1 looking upstream (08/18/2016)



Photo Point 3 – UT1 looking downstream (08/18/2016)



Photo Point 4 – UT1 looking upstream (08/18/2016)



Photo Point 4 – UT1 looking downstream (08/18/2016)



Photo Point 5 – UT1 looking upstream (08/18/2016)



Photo Point 5 – UT1 looking downstream (08/18/2016)



Photo Point 6 – UT1 looking upstream (08/18/2016)



Photo Point 6 – UT1 looking downstream (08/18/2016)



Photo Point 7 – UT1 looking upstream (08/18/2016)



Photo Point 7 – UT1 looking downstream (08/18/2016)



Photo Point 8 – UT1 looking upstream (08/18/2016)



Photo Point 8 – UT1 looking downstream (08/18/2016)



Photo Point 9 – UT1 looking upstream (08/18/2016)



Photo Point 9 – UT1 looking downstream (08/18/2016)



Photo Point 10 – UT1 looking upstream (08/18/2016)



Photo Point 10 – UT1 looking downstream (08/18/2016)



Photo Point 11 – UT1 looking upstream (08/18/2016)



Photo Point 11 – UT1 looking downstream (08/18/2016)



Photo Point 12 – UT1 looking upstream (08/18/2016)



Photo Point 12 – UT1 looking downstream (08/18/2016)



Photo Point 13 – UT1 looking upstream (08/18/2016)



Photo Point 13 – UT1 looking downstream (08/18/2016)



Photo Point 14 – UT1 looking upstream (08/18/2016)



Photo Point 14 – UT1 looking downstream (08/18/2016)



Photo Point 15 – UT1 looking upstream (08/18/2016)



Photo Point 15 – UT1 looking downstream (08/18/2016)



Photo Point 16 – UT1 looking upstream (08/18/2016)



Photo Point 16 – UT1 looking downstream (08/18/2016)



Photo Point 17 – UT1 looking upstream (08/18/2016)



Photo Point 17 – UT1 looking downstream (08/18/2016)



Photo Point 18 – UT1 looking upstream (08/18/2016)



Photo Point 18 – UT1 looking downstream (08/18/2016)



Photo Point 19 – UT1 looking upstream (08/18/2016)



Photo Point 19 – UT1 looking downstream (08/18/2016)



Photo Point 20 – UT1 looking upstream (08/18/2016)



Photo Point 20 – UT1 looking downstream (08/18/2016)



Photo Point 21 – UT1 looking upstream (08/18/2016)



Photo Point 21 – UT1 looking downstream (08/18/2016)



Photo Point 22 – UT1 looking upstream (08/18/2016)



Photo Point 22 – UT1 looking downstream (08/18/2016)



Photo Point 23 – UT1 looking upstream (08/18/2016)



Photo Point 23 – UT1 looking downstream (08/18/2016)



Photo Point 24 – Crooked Creek looking upstream (08/18/2016)



Photo Point 24 – Crooked Creek looking downstream (08/18/2016)



Photo Point 25 – Crooked Creek looking upstream (08/18/2016)



Photo Point 25 – Crooked Creek looking downstream (08/18/2016)



Photo Point 26 – Crooked Creek looking upstream (08/18/2016)



Photo Point 26 – Crooked Creek looking downstream (08/18/2016)



Photo Point 27 – Crooked Creek looking upstream (08/18/2016)



Photo Point 27 – Crooked Creek looking downstream (08/18/2016)



Photo Point 28 – UT2 looking upstream (08/18/2016)



Photo Point 28 – UT2 looking downstream (08/18/2016)



Photo Point 29 – UT2 looking upstream (08/18/2016)



Photo Point 29 – UT2 looking downstream (08/18/2016)



Photo Point 30 – UT2 looking downstream to UT2 (08/18/2016)



Photo Point 31 – UT2 looking upstream Crooked Creek



Photo Point 31 – UT2 looking downstream (08/18/2016)



Photo Point 31 – UT2 looking upstream UT2 (08/18/2016)

Vegetation Photographs



Vegetation Plot 1 – (09/07/2016)



Vegetation Plot 2 – (09/07/2016)



Vegetation Plot 3 – (09/07/2016)



Vegetation Plot 4 – (09/07/2016)



Vegetation Plot 5 – (09/07/2016)




Vegetation Plot 6 – (09/07/2016)



Vegetation Plot 7 – (09/07/2016)



Vegetation Plot 8 – (09/08/2016)



Vegetation Plot 9 – (09/08/2016)



Vegetation Plot 10 – (09/07/2016)



Vegetation Plot 11 – (09/07/2016)



Vegetation Plot 12 – (09/08/2016)

Wetland Photographs



Photo Point 30 –Wetland CC outlet facing W (08/18/2016)



Photo Point 30 –Wetland CC outlet facing E (08/18/2016)



Photo Point 32 –Wetland AA facing W (08/18/2016)



Photo Point 32 – Wetland Zone A facing S(08/18/2016)



Photo Point 33 – Wetland Zone A & B facing W (08/18/2016)



Photo Point 33 - Wetland B facing S (08/18/2016)



Photo Point 34 –Wetland CC facing NW (08/18/2016)



Photo Point 34 –Wetland CC facing S (08/18/2016)

APPENDIX 3. Vegetation Plot Data

Table 8. Vegetation Plot Criteria Attainment

Crooked Creek #2 Restoration Project Site

DMS Project No. 94687

Monitoring Year 1 - 2016

Plot	MY1 Success Criteria Met (Y/N)	Tract Mean
1	Y	50%
2	Y	
3	N	
4	N	
5	Y	
6	N	
7	N	
8	Y	
9	Y	
10	N	
11	Y	
12	N	

Table 9. CVS Vegetation Plot Metadata

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

Report Prepared By	Ruby Davis
Date Prepared	9/9/2016 14:44
Database Name	cvs-eep-entrytool-v2.5.0 Crooked Creek MY1.mdb
Database Location	Q:\ActiveProjects\005-02156 Crooked Creek Monitoring\Monitoring\Monitoring Year 1\Vegetation Assessment
Computer Name	RUBY
File Size	73449472
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Project planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Project Total Stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY-----	
Project Code	94687
Project Name	Crooked Creek #2 Restoration Project
Description	Crooked Creek #2 Restoration Project
River Basin	
Length(ft)	
Stream-to-edge Width (ft)	
Area (sq m)	
Required Plots (calculated)	12
Sampled Plots	12

Table 10. Planted and Total Stem Counts

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 2016)																									
			94687-WEI-0001			94687-WEI-0002			94687-WEI-0003			94687-WEI-0004			94687-WEI-0005			94687-WEI-0006			94687-WEI-0007			94687-WEI-0008				
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T		
<i>Acer negundo</i>	Box elder	Tree			2																			4		4		
<i>Acer rubrum</i>	Red maple	Tree										3	3	3											3	3	3	
<i>Betula nigra</i>	River birch	Tree				2	2	2									3	3	4						2	2	2	
<i>Carpinus caroliniana</i>	Ironwood	Shrub Tree																										
<i>Celtis laevigata</i>	Southern Hackberry, Sugar	Shrub Tree																										
<i>Cornus florida</i>	Flowering dogwood	Shrub Tree																										
<i>Diospyros virginiana</i>	American persimmon	Tree	1	1	1																				5	5	5	
<i>Fraxinus pennsylvanica</i>	Green ash	Tree					1			5			3												7			
<i>Juglans nigra</i>	Black walnut	Tree																										
<i>Liquidambar styraciflua</i>	Sweet gum	Tree					1			1															3			
<i>Liriodendron tulipifera</i>	Tulip poplar	Tree																										
<i>Nyssa sylvatica</i>	Black Gum	Tree																					2	2	2			
<i>Platanus occidentalis</i>	Sycamore	Tree	5	5	5	3	3	3				1	1	1					2	2	14				2	2	2	
<i>Quercus sp.</i>	Oak	Shrub Tree	1	1	1														1	1	1	4	4	4				
<i>Quercus lyrata</i>	Overcup oak	Tree	1	1	1	2	2	2																				
<i>Quercus nigra</i>	Water oak	Tree																								1	1	1
<i>Quercus phellos</i>	Willow oak	Tree				1	1	1																				
<i>Taxodium distichum</i>	Bald-cypress	Tree							4	4	4					9	9	9										
<i>Ulmus alata</i>	Winged elm	Tree																										
<i>Ulmus americana</i>	American elm	Tree																							1			
	Stem count		8	8	10	8	8	10	4	4	10	4	4	7	9	9	9	6	6	19	6	6	21	13	13	17		
	size (ares)		1			1			1			1			1			1			1							
	size (ACRES)		0.02			0.02			0.02			0.02			0.02			0.02			0.02							
	Species count		4	4	5	4	4	6	1	1	3	2	2	3	1	1	1	3	3	3	2	2	6	5	5	6		
	Stems per ACRE		324	324	405	324	324	405	162	162	405	162	162	283	364	364	364	243	243	769	243	243	850	526	526	688		

Color for Density

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

Table 10. Planted and Total Stem Counts

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 2016)												Annual Means						
			94687-WEI-0009			94687-WEI-0010			94687-WEI-0011			94687-WEI-0012			MY1 (2016)			MY0 (2016)			
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	
<i>Acer negundo</i>	Box elder	Tree									2			6			18			17	
<i>Acer rubrum</i>	Red maple	Tree	7	7	7											13	13	13	14	14	14
<i>Betula nigra</i>	River birch	Tree				2	2	2	5	5	5					14	14	15	18	18	18
<i>Carpinus caroliniana</i>	Ironwood	Shrub Tree																			2
<i>Celtis laevigata</i>	Southern Hackberry, Sugar	Shrub Tree			1												1				
<i>Cornus florida</i>	Flowering dogwood	Shrub Tree										2	2	2	2	2	2	6	6	6	
<i>Diospyros virginiana</i>	American persimmon	Tree	4	4	4			1						2	10	10	13	27	27	27	
<i>Fraxinus pennsylvanica</i>	Green ash	Tree						10									26			45	
<i>Juglans nigra</i>	Black walnut	Tree																		1	
<i>Liquidambar styraciflua</i>	Sweet gum	Tree						1						1			7			4	
<i>Liriodendron tulipifera</i>	Tulip poplar	Tree												1			1			2	
<i>Nyssa sylvatica</i>	Black Gum	Tree										1	1	1	3	3	3	7	7	7	
<i>Platanus occidentalis</i>	Sycamore	Tree			1										13	13	26	15	15	16	
<i>Quercus sp.</i>	Oak	Shrub Tree							10	10	10				16	16	16	53	53	53	
<i>Quercus lyrata</i>	Overcup oak	Tree	1	1	1	1	1	1				2	2	2	7	7	7				
<i>Quercus nigra</i>	Water oak	Tree										1	1	1	2	2	2				
<i>Quercus phellos</i>	Willow oak	Tree	1	1	1										2	2	2				
<i>Taxodium distichum</i>	Bald-cypress	Tree													13	13	13	16	16	16	
<i>Ulmus alata</i>	Winged elm	Tree																		1	
<i>Ulmus americana</i>	American elm	Tree						2						4			7				
Stem count			13	13	15	3	3	17	15	15	17	6	6	20	95	95	172	156	156	229	
size (ares)			1			1			1			1			12			12			
size (ACRES)			0.02			0.02			0.02			0.02			0.30			0.30			
Species count			4	4	6	2	2	6	2	2	3	4	4	9	11	11	17	8	8	15	
Stems per ACRE			526	526	607	121	121	688	607	607	688	243	243	809	320	320	580	526	526	772	

Color for Density

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

APPENDIX 4. Morphological Summary Data and Plots

Table 11. Baseline Stream Data Summary

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

UT1

Parameter	Gage	Pre-Restoration Condition				Reference Reach Data				Design		As-Built/Baseline			
		UT1 Reach 1		UT1 Reach 2		UT to Lyle Creek		Spencer Creek 1		UT1		UT1			
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max		
Dimension and Substrate - Shallow															
Bankfull Width (ft)	N/A	17.7		10.9		7.0	8.6	8.7		12.0		11.7	12.6		
Floodprone Width (ft)		500		539		45	49	229		44+		200+			
Bankfull Mean Depth		0.5		0.7		0.5		1.2		0.7		0.6			
Bankfull Max Depth		1.3		1.0		1.0	1.1	1.9		1.0		1.1			
Bankfull Cross-sectional Area (ft ²)		8.6		7.8		3.5	4.1	10.6		8.7		7.3	7.5		
Width/Depth Ratio		36.4		15.3		14.9	18.3	7.3		16.6		18.9	21.1		
Entrenchment Ratio		28.2		49.3		5.7	6.4	26.3		2.2+		2.2+			
Bank Height Ratio		1.4		2.9		0.6	0.9	1.0		1.0		1.0			
D50 (mm)		3.1		---								0.3	35.9		
Riffle Length (ft)		N/A	---		---		---		---		---		12	50	
Riffle Slope (ft/ft)	*		*		0.0055	0.0597	0.0100	0.0670	0.0045	0.0080	0.0004	0.0193			
Pool Length (ft)	---		---		---		---		---		17.8	65.4			
Pool Max Depth (ft)	0.76		1.27	0.76	1.27	1.3		2.5		1.5	2.1	1.1	3.0		
Pool Spacing (ft)	20		74		20	74	15	28	13	47	42	84	36	99	
Pool Volume (ft ³)															
Pattern															
Channel Beltwidth (ft)	N/A	---		115	543	21		24	52	30	72	30	72		
Radius of Curvature (ft)		61.2		170.6	61.2	170.6	19	32	5	22	22	48	22	48	
Rc:Bankfull Width (ft/ft)		3.5		9.6	3.5	9.6	2.7	3.7	0.6	2.5	1.8	4.0	1.8	4.0	
Meander Length (ft)		---		163	400	39	44	54	196	72	132	102	135		
Meander Width Ratio		---		10.5	49.7	2.4	3	2.8	6.0	2.5	6.0	2.5	6.0		
Substrate, Bed and Transport Parameters															
Ri%/Ru%/P%/G%/S%	N/A														
SC%/Sa%/G%/C%/B%/Be%															
d16/d35/d50/d84/d95/d100		-/-/3.1/8.6/11.0/16.0		---		-/0.1/0.2/0.5/4.0/8.0		0.1/3.0/8.8/77/180/-				SC/SC/0.1/19/90/256			
Reach Shear Stress (Competency) lb/ft ²		---		---						0.012		0.11	0.12		
Max part size (mm) mobilized at bankfull															
Stream Power (Capacity) W/m ²															
Additional Reach Parameters															
Drainage Area (SM)	N/A	0.24		N/A		0.25		0.50		0.24		0.24			
Watershed Impervious Cover Estimate (%)		<1%		<1%		---		---		<1%		<1%			
Rosgen Classification		N/A ¹		N/A ¹		C5/6		E4/C4		C4		C4			
Bankfull Velocity (fps)		3.5		4.1		4.7		---		3.4		2.2			
Bankfull Discharge (cfs)		30		N/A ²		18		---		30		16			
Q-NFF regression (2-yr)		50		N/A ²											
Q-USGS extrapolation (1.2-yr)		17	40	N/A ²											
Q-Mannings		24		N/A ²											
Valley Length (ft)		---		---		---		---		1,353		1,353			
Channel Thalweg Length (ft)				1,789		---		---		1,718		1,718			
Sinuosity		1.0		1.5		1.1		1.1		1.3		1.3			
Water Surface Slope (ft/ft) ²		0.0071		0.0034		0.004		0.0132		0.0032		0.0034			
Bankfull Slope (ft/ft)		0.0066		0.0058		0.009		0.0139		0.0041		0.0036			

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

N/A¹: The Rosgen classification system is for natural streams. These channels have been heavily manipulated by man and therefore the Rosgen classification system is not applicable

N/A²: Downstream of the confluence with overflow channel, hydraulic regime not applicable

*: Channel was dry during survey, slope was calculated using channel thalweg

Table 12. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

Dimension and Substrate	Cross-Section 1, UT1 (Pool)						Cross-Section 2, UT1 (Riffle)						Cross-Section 3, UT1 (Pool)						Cross-Section 4, UT1 (Riffle)						
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	
<i>based on fixed bankfull elevation</i>	541.8	541.9					542.1	542.0					539.7	539.7					539.8	539.8					
Bankfull Width (ft)	13.3	12.7					11.7	11.1					12.6	12.3					12.6	11.9					
Floodprone Width (ft)	---	---					200+	200+					---	---					200+	200+					
Bankfull Mean Depth (ft)	0.7	0.7					0.6	0.5					1.0	0.9					0.6	0.7					
Bankfull Max Depth (ft)	1.5	1.4					1.1	0.9					2.4	2.2					1.1	1.0					
Bankfull Cross-Sectional Area (ft ²)	8.7	8.5					7.3	5.9					12.6	11.4					7.5	7.8					
Bankfull Width/Depth Ratio	20.4	18.9					18.9	20.8					12.7	13.4					21.1	18.0					
Bankfull Entrenchment Ratio	---	---					2.2+	2.2+					---	---					11.9	12.6					
Bankfull Bank Height Ratio	---	---					1.0	1.0					---	---					1.0	1.0					


Cross Section Plots

Crooked Creek #2 Stream and Wetland Mitigation Site

DMS Project No. 94687

Monitoring Year 1 - 2016

Cross Section 1-UT1



Bankfull Dimensions

8.5	x-section area (ft.sq.)
12.7	width (ft)
0.7	mean depth (ft)
1.4	max depth (ft)
13.3	wetted perimeter (ft)
0.6	hydraulic radius (ft)
18.9	width-depth ratio

Survey Date: 08/2016
Field Crew: Wildlands Engineering



View Downstream


Cross Section Plots

Crooked Creek #2 Stream and Wetland Mitigation Site

DMS Project No. 94687

Monitoring Year 1 - 2016

Cross Section 2-UT1



Bankfull Dimensions

5.9	x-section area (ft.sq.)
11.1	width (ft)
0.5	mean depth (ft)
0.9	max depth (ft)
11.3	wetted perimeter (ft)
0.5	hydraulic radius (ft)
20.8	width-depth ratio
150.0	W flood prone area (ft)
13.5	entrenchment ratio
1.0	low bank height ratio

Survey Date: 08/2016

Field Crew: Wildlands Engineering



View Downstream


Cross Section Plots

Crooked Creek #2 Stream and Wetland Mitigation Site

DMS Project No. 94687

Monitoring Year 1 - 2016

Cross Section 3-UT1



Bankfull Dimensions

11.4	x-section area (ft.sq.)
12.3	width (ft)
0.9	mean depth (ft)
2.2	max depth (ft)
13.6	wetted perimeter (ft)
0.8	hydraulic radius (ft)
13.4	width-depth ratio

Survey Date: 08/2016

Field Crew: Wildlands Engineering



View Downstream


Cross Section Plots

Crooked Creek #2 Stream and Wetland Mitigation Site

DMS Project No. 94687

Monitoring Year 1 - 2016

Cross Section 4-UT1



Bankfull Dimensions

7.8	x-section area (ft.sq.)
11.9	width (ft)
0.7	mean depth (ft)
1.0	max depth (ft)
12.1	wetted perimeter (ft)
0.6	hydraulic radius (ft)
18.0	width-depth ratio
150.0	W flood prone area (ft)
12.6	entrenchment ratio
1.0	low bank height ratio

Survey Date: 08/2016

Field Crew: Wildlands Engineering



View Downstream

Reachwide and Cross Section Pebble Count Plots

Crooked Creek #2 Stream and Wetland Mitigation Site



DMS Project No. 94687

Monitoring Year 1 - 2016

UT1, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062	18	46	64	64	64
SAND	Very fine	0.062	0.125					64
	Fine	0.125	0.250					64
	Medium	0.25	0.50					64
	Coarse	0.5	1.0					64
	Very Coarse	1.0	2.0					64
GRAVEL	Very Fine	2.0	2.8					64
	Very Fine	2.8	4.0					64
	Fine	4.0	5.6					64
	Fine	5.6	8.0	2		2	2	66
	Medium	8.0	11.0	1		1	1	67
	Medium	11.0	16.0	3		3	3	70
	Coarse	16.0	22.6	1		1	1	71
	Coarse	22.6	32	4	4	8	8	79
	Very Coarse	32	45	3		3	3	82
	Very Coarse	45	64	1		1	1	83
COBBLE	Small	64	90	4		4	4	87
	Small	90	128	4		4	4	91
	Large	128	180	4		4	4	95
	Large	180	256	3		3	3	98
BOULDER	Small	256	362	2		2	2	100
	Small	362	512					100
	Medium	512	1024					100
BEDROCK	Large/Very Large	1024	2048					100
	Bedrock	2048	>2048					100
Total				50	50	100	100	100

Reachwide	
Channel materials (mm)	
D ₁₆ =	Silt/Clay
D ₃₅ =	Silt/Clay
D ₅₀ =	Silt/Clay
D ₈₄ =	69.7
D ₉₅ =	180.0
D ₁₀₀ =	362.0



Reachwide and Cross Section Pebble Count Plots

Crooked Creek #2 Stream and Wetland Mitigation Site



DMS Project No. 94687

Monitoring Year 1 - 2016

UT1, Cross Section 2

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	51	51	51
SAND	Very fine	0.062	0.125			51
	Fine	0.125	0.250			51
	Medium	0.25	0.50			51
	Coarse	0.5	1.0			51
	Very Coarse	1.0	2.0			51
GRAVEL	Very Fine	2.0	2.8			51
	Very Fine	2.8	4.0	3	3	54
	Fine	4.0	5.6	16	16	70
	Fine	5.6	8.0	15	15	85
	Medium	8.0	11.0	9	9	94
	Medium	11.0	16.0	6	6	100
	Coarse	16.0	22.6			100
	Coarse	22.6	32			100
	Very Coarse	32	45			100
	Very Coarse	45	64			100
COBBLE	Small	64	90			100
	Small	90	128			100
	Large	128	180			100
	Large	180	256			100
BOULDER	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
Total				100	100	100

Cross Section 2	
Channel materials (mm)	
D ₁₆ =	Silt/Clay
D ₃₅ =	Silt/Clay
D ₅₀ =	Silt/Clay
D ₈₄ =	7.8
D ₉₅ =	11.7
D ₁₀₀ =	16.0



Reachwide and Cross Section Pebble Count Plots

Crooked Creek #2 Stream and Wetland Mitigation Site



DMS Project No. 94687

Monitoring Year 1 - 2016

UT1, Cross Section 4

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	4	4	4
SAND	Very fine	0.062	0.125			4
	Fine	0.125	0.250			4
	Medium	0.25	0.50			4
	Coarse	0.5	1.0			4
	Very Coarse	1.0	2.0			4
GRAVEL	Very Fine	2.0	2.8			4
	Very Fine	2.8	4.0			4
	Fine	4.0	5.6			4
	Fine	5.6	8.0			4
	Medium	8.0	11.0	1	1	5
	Medium	11.0	16.0	5	5	10
	Coarse	16.0	22.6	7	7	17
	Coarse	22.6	32	9	9	26
	Very Coarse	32	45	10	10	36
	Very Coarse	45	64	12	12	48
COBBLE	Small	64	90	28	28	76
	Small	90	128	10	10	86
	Large	128	180	7	7	93
	Large	180	256	5	5	98
BOULDER	Small	256	362	2	2	100
	Small	362	512			100
	Medium	512	1024			100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
Total				100	100	100

Cross Section 4	
Channel materials (mm)	
D ₁₆ =	21.51
D ₃₅ =	43.49
D ₅₀ =	65.6
D ₈₄ =	119.3
D ₉₅ =	207.2
D ₁₀₀ =	362.0



APPENDIX 5. Hydrology Summary Data and Plots

Table 14. Verification of Bankfull Events

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

UT1, UT2, Crooked Creek

Reach	Date of Data Collection	Date of Occurrence	MY of Occurrence	Method
UT1	8/18/2016	7/11/2016	1	Crest Gage
	11/9/2016	N/A	N/A	Crest Gage
UT2	8/18/2016	7/11/2016	1	Crest Gage
	11/9/2016	10/8/2016	1	Crest Gage
Crooked Creek	8/18/2016	7/11/2016	1	Crest Gage
	11/9/2016	10/8/2016	1	Crest Gage

N/A: Indicator below BKF elevation

Table 15. Wetland Gage Attainment Summary

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

Summary of Groundwater Gage Results for MY1					
Gage	Success Criteria Achieved/Max Consecutive Days During Growing Season (%)				
	Year 1 (2016)	Year 2 (2017)	Year 3 (2018)	Year 4 (2019)	Year 5 (2020)
1	No/0 Days (0%)				
2	No/2 Days (0.9%)				
3	No/1 Day (0.4%)				
4	No/0 Days (0%)				
5	No/1 Day (0.4%)				
6	Yes/26 Days (11.5%)				
7	Yes/18 Days (8.0%)				
8	No/14 Days (6.2%)				
9	No/1 Day (0.4%)				
10	No/2 Days (0.9%)				

Wetland success criteria is 7.5% of growing season (17 consecutive days).


Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

Wetland Wetland Restoration




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

Wetland Wetland Restoration




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

Wetland Wetland Restoration




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

Wetland Wetland Restoration




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

Wetland Wetland Creation




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

Wetland Wetland Restoration




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

Wetland Wetland Restoration




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

Wetland Wetland Creation




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

Wetland Wetland Creation




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016

Wetland Wetland Creation




Monthly Rainfall Data

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 1 - 2016



¹ 30th and 70th percentile rainfall data generated from WETS Table: Monroe, NC5771 (1971-2000). (USDA Field Office Climate Data, 2016)

² On Site rain Gauge (HOBO) installed on 2/5/2016