



MONITORING YEAR 2 ANNUAL REPORT

Final

CROOKED CREEK #2 RESTORATION PROJECT

Union County, NC
DEQ Contract D09126S
DMS Project Number 94687

Data Collection Period: April – November 2017
Draft Submission Date: November 30, 2017
Final Submission Date: December 20, 2017

PREPARED FOR:



NC Department of Environmental Quality
Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652

PREPARED BY:



1430 South Mint Street, Suite 104
Charlotte, NC 28203

Phone: 704.332.7754
Fax: 704.332.3306

EXECUTIVE SUMMARY

Wildlands Engineering, Inc. (Wildlands) completed a design bid build project at the Crooked Creek #2 Mitigation Site (Site) for the North Carolina Division of Mitigation Services (DMS) to restore and enhance 6,147 linear feet (LF) of perennial streams, enhance 1.0 acre of existing wetlands, restore and create 10.5 acres of wetlands, and restore and enhance 70,936 square feet (SF) of riparian buffer in Union County, NC. The Site is expected to generate 3,489.6 stream mitigation units (SMUs), 8.4 wetland mitigation units (WMUs), and 1.24 buffer mitigation units (BMU) for the Goose Creek watershed (Table 1). The Site is located off NC Highway 218 in the northern portion of Union County, NC in the Yadkin Pee-Dee River Basin; eight-digit Cataloging Unit (CU) 03040105 and the 14-digit Hydrologic Unit Code (HUC) 03040105040010 (Figure 1). The project streams consist of two unnamed tributaries (UT) to Crooked Creek, UT1 and UT2, and two reaches of the Crooked Creek mainstem (Reach A and Reach B) (Figure 2). Crooked Creek flows into the Rocky River 4 miles northeast of the site near Love Mill Road at the Stanly County line. The adjacent land to the streams and wetlands is primarily maintained for agricultural and residential uses.

The Site is within a Targeted Local Watershed (TLW) in the Lower Yadkin Pee-Dee River Basin Restoration Priority Plan (RBRP) (NCEEP, 2009). The Site is also located within the Goose Creek and Crooked Creek Local Watershed Plan (LWP). The final watershed management plan (WMP) for Goose Creek and Crooked Creek was completed in July 2012 (NCEEP, 2012). The stressors to watershed function identified in the WMP were sediment pollution and increases in peak stream flows resulting in impairments to aquatic habitat and aquatic life. Stream enhancement and restoration were identified as the best management opportunities to offset these impacts. Other stressors identified included nonpoint source runoff, degraded terrestrial habitat, and disconnected floodplains. Wetland enhancement and restoration was also identified as a best management opportunity to offset impacts related to these stressors. The wetland portion of the project was identified as a specific priority in the Project Atlas that accompanies the 2012 WMP.

The project goals established in the mitigation plan (Wildlands, 2013) were completed with careful consideration of goals and objectives that were described in the RBRP and to address stressors identified in the LWP. The following project goals established include:

- Improve wetland hydrologic connectivity;
- Decrease sediment input into stream;
- Create appropriate terrestrial habitat;
- Decrease water temperature and increase dissolved oxygen concentrations; and
- Decrease nutrient and adverse chemical levels.

The Site construction and as-built survey was completed in 2015. Planting and baseline monitoring activities occurred in January and February 2016. Monitoring Year 2 (MY2) assessments were completed between April and September 2017, to assess the conditions of the site. The average stem density for the Site is 283 stems per acre and is therefore not on track to meet the interim Year 3 requirement of 320 stems per acres. Cross-section dimensions appear stable and functioning as designed. Hydrologic success criteria were achieved in three of the 10 groundwater monitoring gages, and at least one bankfull event occurred on all monitored reaches.



CROOKED CREEK #2 RESTORATION PROJECT
Monitoring Year 2 Annual Report

TABLE OF CONTENTS

Section 1: PROJECT OVERVIEW 1-1

1.1 Project Goals and Objectives 1-1

1.2 Monitoring Year 2 Data Assessment..... 1-2

 1.2.1 Vegetation Assessment..... 1-2

 1.2.2 Vegetation Areas of Concern 1-3

 1.2.3 Stream Assessment..... 1-3

 1.2.4 Stream Areas of Concern 1-3

 1.2.5 Hydrology Assessment..... 1-3

 1.2.6 Wetland Assessment..... 1-3

 1.2.7 Wetland Areas of Concern 1-4

1.3 Monitoring Year 2 Summary 1-4

Section 2: METHODOLOGY 2-1

Section 3: REFERENCES 3-1

APPENDICES

| | |
|-------------------|---|
| Appendix 1 | General Tables and Figures |
| Figure 1 | Project Vicinity Map |
| Figure 2 | Project Component/Asset Map |
| Table 1 | Project Components and Mitigation Credits |
| Table 2 | Project Activity and Reporting History |
| Table 3 | Project Contact Table |
| Table 4 | Project Information and Attributes |
| Table 5 | Monitoring Component Summary |
| Appendix 2 | Visual Assessment Data |
| Figure 3.0-3.6 | Integrated Current Condition Plan View |
| Table 6 | Visual Stream Morphology Stability Assessment Table |
| Table 7 | Vegetation Condition Assessment Table |
| | Vegetation Photographs |
| | Stream Photographs |
| | Wetland Photographs |
| Appendix 3 | Vegetation Plot Data |
| Table 8 | Vegetation Plot Criteria Attainment |
| Table 9 | CVS Vegetation Plot Metadata |
| Table 10 | Planted and Total Stem Counts (Species by Plot with Annual Mean) |
| Appendix 4 | Morphological Summary Data and Plots |
| Table 11 | Baseline Stream Data Summary |
| Table 12 | Morphology and Hydraulic Summary (Dimensional Parameters – Cross-section) |
| Table 13 | Monitoring Data – Stream Reach Data Summary |
| | Cross-section Plots |
| | Reachwide and Cross-section Pebble Count Plots |
| Appendix 5 | Hydrology Summary Data and Plots |
| Table 14 | Verification of Bankfull Events |
| Table 15 | Wetland Gage Attainment Summary |
| | Groundwater Gage Plots and Rainfall Plot |



Section 1: PROJECT OVERVIEW

The Crooked Creek #2 Mitigation Site (Site) is located in the Yadkin Pee-Dee River Basin; eight-digit Cataloging Unit (CU) 03040105 and the 14-digit Hydrologic Unit Code (HUC) 03040105040010 (Figure 1). The Site is located off NC Highway 218 in the northern portion of Union County, NC (Figure 1). Located in the Carolina Slate Belt of the Piedmont Physiographic Province (USGS, 1998), the project watershed includes primarily agricultural forested and developed land. The drainage area for the project site is 24,619 acres.

The project streams consist of Crooked Creek and two UTs to Crooked Creek; UT1 and UT2. Stream restoration consists of UT1 and Stream Enhancement consist of UT2 and Crooked Creek.

The Site is within a Targeted Local Watershed (TLW) in the Lower Yadkin Pee-Dee River Basin Restoration Priority Plan (RBRP) (NCEEP, 2009). The Site is also located within the Goose Creek and Crooked Creek Local Watershed Plan (LWP). The final watershed management plan (WMP) for Goose Creek and Crooked Creek was completed in July 2012 (NCEEP, 2012). The stressors to watershed function identified in the WMP were sediment pollution and increases in peak stream flows resulting in impairments to aquatic habitat and aquatic life. Stream enhancement and restoration were identified as the best management opportunities to offset these impacts. Other stressors identified included nonpoint source runoff, degraded terrestrial habitat, and disconnected floodplains. Wetland enhancement and restoration was also identified as a best management opportunity to offset impacts related to these stressors. The wetland portion of the project was identified as a specific priority in the Project Atlas that accompanies the 2012 WMP.

Prior to construction activities, the streams on the Site had been channelized and the adjacent floodplain wetland areas had been cleared and ditched to provide drainage for surrounding pasture. These land use activities resulted in bank instability due to erosion and livestock access, lack of riparian buffer, and altered hydrology. Stream Incision, lateral erosion, and widening also resulted in degraded aquatic and benthic habitat, reduction in quality and acreage of riparian wetlands, and lowered dissolved oxygen levels in the stream. Table 4 in Appendix 1 and Table 6 in Appendix 2 present the post-restoration conditions in more detail.

1.1 Project Goals and Objectives

This mitigation site is intended to provide numerous ecological benefits within the Yadkin Pee-Dee River Basin. While many of these benefits are limited to the Crooked Creek project area, others, such as pollutant removal, reduced sediment loading, and improved aquatic and terrestrial habitat, have farther-reaching effects. Expected improvements to water quality and ecological processes are outlined below as project goals and objectives.

The project goals established in the mitigation plan (Wildlands, 2013) were completed with careful consideration of goals and objectives that were described in the RBRP and to address stressors identified in the LWP. The following project goals established include:

- Improve wetland hydrologic connectivity;
- Decrease sediment input into stream;
- Create appropriate terrestrial habitat;
- Decrease water temperature and increase dissolved oxygen concentrations; and
- Decrease nutrient and adverse chemical levels.



The project objectives have been defined as follows:

- Construct stream channels that will remain relatively stable over time and adequately transport their sediment loads without significant erosion or aggradation;
- Construct stream channels that maintain riffles with coarse bed material and pools with finer bed material;
- Provide aquatic and benthic habitat diversity in the form of pools, riffles, woody debris, and in-stream structures;
- Add riffle features and structures and riparian vegetation to decrease water temperatures and increased dissolved oxygen to improve water quality;
- Construct stream reaches so that floodplains and wetlands are frequently flooded to provide energy dissipation, detain and treat flood flows, and create a more natural hydrologic regime;
- Construct fencing to keep livestock out of the streams;
- Raise local groundwater table through raising stream beds and plugging agricultural drainage features;
- Perform minor grading in wetland areas as necessary to promote wetland hydrology; and Plant native tree species to establish appropriate wetland and floodplain communities and retain existing, native trees where possible.

1.2 Monitoring Year 2 Data Assessment

Annual monitoring was conducted between April and October 2017 to assess the condition of the project. The stream restoration success criteria for the Site follows the approved success criteria presented in the Crooked Creek #2 Project Mitigation Plan (Wildlands, 2013).

1.2.1 Vegetation Assessment

Planted woody vegetation is being monitored in accordance with the guidelines and procedures developed by the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008). A total of 12 vegetation plots were established during the baseline monitoring within the project easement areas. All of the plots were installed using a standard 10 meter by 10 meter plot. The final vegetative success criteria will be the survival of 210 planted stems per acre in the riparian corridor along restored and enhanced reaches at the end of the seven year monitoring period (MY7). The interim measure of vegetative success for the Site will be the survival of at least 320 planted stems per acre at the end of year three of the monitoring period (MY3) and at least 260 stems per acre at the end of the fifth year of monitoring (MY5). Planted vegetation must average 10 feet in height in each plot at the end of the seventh year of monitoring. If this performance standard is met by MY5 and stem density is trending towards success (i.e., no less than 260 five year old stems/acre), monitoring of vegetation on the Site may be terminated provided written approval is provided by the United States Army Corps of Engineers in consultation with the NC Interagency Review Team.

The MY2 vegetative survey was completed in August 2017, resulting in an average stem density of 283 stems per acre. Only 4 of the 12 vegetation plots meet the interim requirement of 320 stems/acre. The planted stem mortality was approximately 46% from the baseline density recorded in February 2016 at MY0 of 526 stems/acre. There is an average of 7 stems per plot as compared to 13 stems per plot in MY0. The average stem height is 4.2 feet which is 35% increase from MY1. The suffocation due to surrounding herbaceous material continues to impact the planted stems. In addition, vine strangulation is affecting the stem growth in several plots. Please refer to Appendix 2 for vegetation plot photographs and the vegetation condition assessment table and Appendix 3 for vegetation data tables.

1.2.2 Vegetation Areas of Concern

An herbicide treatment was applied along the fence line around photo point 33. However, the invasive vine species, such as Chinese lantern, Japanese honeysuckle and morning glory, continue to impact the stem growth within the site. Several invasive species were noted throughout the site and include Chinese lantern (*Physalis spp.*), Chinaberry (*Melia azedarach*), Chinese privet (*Ligustrum sinense*), Japanese honeysuckle (*Lonicera japonica*), Johnson grass (*Sorghum halepense*), and morning glory (*Ipomoea sp.*). The native invasive cattail (*Typha latifolia*) has colonized into Vegetation Plot 5, which may impact planted woody stem survival, along with the dense herbaceous coverage of rice cutgrass (*Leersia oryzoides*). Invasive maintenance will need to continue to enable the planted stems to grow within the site.

Most of the floodplain still contains dense, native herbaceous cover that is suffocating the planted stems and out competing for water and sunlight. Several of the oak species exhibited mildew due to lack of air circulation. The treated areas of Chinese privet on Crooked Creek Reach A and Reach B have re-sprouted and are showing increasing dominance. Refer to Appendix 2 for the vegetation condition assessment table, Integrated Current Condition Plan View (CCPV), and reference photographs.

1.2.3 Stream Assessment

MY2 Morphological surveys were conducted in April 2017. Results indicate that the channel dimensions are stable and functioning as designed. In general, the cross-sections on UT1 show little to no change in the bankfull area, maximum depth ratio, or width-to-depth ratio compared to baseline. Surveyed riffle cross-sections fell within the parameters defined for channels of the appropriate Rosgen stream type (Rosgen, 1996). Due to drier conditions, the stream, especially the riffles, are inundated with vegetation. In general, the restoration reaches show little to no changes with substrate materials. The particle size distribution for MY2 riffle cross-section 4 are similar or slightly larger than the as-built conditions, however pebble count data for riffle cross-section 2 continues to reflect increased deposition of fine sediment. This area will be watched in future monitoring years for embeddedness. Refer to Appendix 2 for the visual stability assessment table, CCPV map, and reference photographs. Refer to Appendix 4 for the morphological summary data and plots.

1.2.4 Stream Areas of Concern

Dense herbaceous ground cover has entered the UT1 streambed which hinders the movement of sediment during bankfull events. The streambed is difficult to locate due to this herbaceous coverage, especially when the stream is dry.

1.2.5 Hydrology Assessment

At least one bankfull event occurred on all reaches during the MY2 data collection. This event was recorded on the UT1 stream gage that was installed late April, along with crest gages and visual indicators for UT2 and Crooked Creek. Two bankfull flow events must be documented on the restoration reaches within the seven-year monitoring period and the two bankfull events must occur in separate years. There was a bankfull event recorded during MY1 and MY2; therefore, the performance criteria has been met in MY2. The stream gage indicates there were 22 consecutive days of stream flow; however, the stream gage was not installed until late April; therefore, missing the rainfall during the winter months. Refer to Appendix 5 for hydrologic data and graphs.

1.2.6 Wetland Assessment

Ten groundwater monitoring gages (GWG 1-10) were installed during the baseline monitoring so that the data collected will provide an indication of groundwater levels throughout the wetland areas. The

target performance criteria for wetland hydrology success consists of groundwater surface within 12 inches of the ground surface for 17 consecutive days (7.5 percent) of the defined 227 day growing season for Union County (March 23 through November 4) under typical precipitation conditions. Only three of the ten gages (GWG 6, GWG 7 and GWG 8) met the performance criteria for MY2. GWG 6 met criteria for 75 consecutive days (33.2%), GWG 7 recorded 47 consecutive days (20.8%) and GWG 8 recorded 31 consecutive days (13.7%). Although the remaining gages did not meet criteria, they do reflect improvement between MY1 and MY2. According to onsite rain gage data and climate data from a nearby USGS station, the site received less than typical amount of rain during January through March 2017. It is anticipated that these wetland areas will continue to recharge and meet hydrologic success criteria in the upcoming monitoring years as precipitation normalizes. Refer to Appendix 5 for the groundwater hydrology data and plots.

1.2.7 Wetland Areas of Concern

The headcut located in the Wetland Creation Zone B area, between GWG 8 and vegetation plot 7, has increased in size. On August 29, 2017, the headcut measured approximately 1.7 feet deep, 2 feet wide, and 7 feet long, before entering the Wetland Enhancement Zone B. The tall herbaceous material covered the scoured area and was not visible; therefore, surrounding vegetation was cleared and made easier to locate for repair purposes. The placement of coir logs is suggested to re-direct the water flow around the headcut.

1.3 Monitoring Year 2 Summary

The restored streams within the Site appear stable and functioning as designed. The average stem density (283 stems per acre) for the Site is currently not on track to meeting the MY7 success criteria; therefore, the Site will receive supplemental planting with 1-gallon or larger containerized trees in January 2018 in response to not meeting success criteria. In addition, the Site will be treated site wide for invasives in 2018 in response to persistent invasives which have recolonized the Site. Three of the 10 groundwater gages met the performance criteria in MY2. The bankfull performance criteria has been met in MY2; however, continuous flow has not been shown in UT1. UT1 contains vegetation over-growth and the concern that the jurisdictional nature of this restoration tributary remains to be determined.

Summary information and data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Mitigation Plan documents available on DMS's website. All raw data supporting the tables and figures in the appendices are available from DMS upon request.

Section 2: METHODOLOGY

Geomorphic data were collected following the standards outlined in *The Stream Channel Reference Site: An Illustrated Guide to Field Techniques* (Harrelson et al., 1994) and in the *Stream Restoration: A Natural Channel Design Handbook* (Doll et al., 2003). All Integrated Current Condition Mapping was recorded using a Trimble handheld GPS with sub-meter accuracy and processed using Pathfinder and ArcGIS. Crest gages and pressure transducers were installed in surveyed riffle cross-sections during annual site visits. Hydrologic monitoring instrument installation and monitoring methods are in accordance with the United States Army Corps of Engineers (USACE, 2003) standards. Vegetation monitoring protocols followed the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008).



Section 3: REFERENCES

- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Harrelson, Cheryl C; Rawlins, C.L.; Potyondy, John P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, Michael T., Peet, Robert K., Steven D., Wentworth, Thomas R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Retrieved from: <http://cvs.bio.unc.edu/protocol/cvs-EEP-protocol-v4.2-lev1-2.pdf>
- North Carolina Ecosystem Enhancement Program (NCEEP), 2009. Lower Yadkin Pee-Dee River Basin Restoration Priorities. Retrieved from: <http://deq.nc.gov/document/yadkin-pee-dee-rbrp-2009-final>
- North Carolina Ecosystem Enhancement Program (NCEEP), Tetra Tech, CCoG, 2012. Goose Creek and Crooked Creek Local Watershed Plan. Retrieved from: http://www.gooseandcrooked.org/documents/GooseandCrookedLWP-WMP_Final_7-2012.pdf
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- United States Army Corps of Engineers (USACE), 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- United States Geological Survey (USGS), 1998. North Carolina Geology. Retrieved from: <http://www.geology.enr.state.nc.us/usgs/coastalp.htm>
- United States Geological Survey (USGS), 2016. Real Time Water Data for North Carolina. Retrieved from: http://nc.water.usgs.gov/realtime/real_time_yadkin_peedee.html
- Wildlands Engineering, Inc. (2013). Crooked Creek #2 Restoration Project Final Mitigation Plan. NCEEP, Raleigh, NC.

APPENDIX 1. General Tables and Figures





Figure 1 Project Vicinity Map
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 2 - 2017
 Union County, NC





Figure 2 Project Component/Asset Map
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 2 - 2017
 Union County, NC

Table 1. Project Components and Mitigation Credits

Crooked Creek #2 Restoration Project Site

DMS Project No. 94687

Monitoring Year 2 - 2017

| Mitigation Credits | | | | | | | | | |
|-------------------------------|-------------------------------|---------------------------|------------------|---------------------------------------|------------------------------|------------------|--------------------|-------------------|-----------------------------|
| | Stream | | Riparian Wetland | | Non-Riparian Wetland | | Buffer (sqft) | Nitrogen Nutrient | Phosphorous Nutrient Offset |
| Type | R | RE | R | RE | R | RE | | | |
| Totals | 3,489.6 | N/A | 7.9 | 0.5 | N/A | N/A | 54,135.33 | | N/A |
| Project Components | | | | | | | | | |
| Reach ID | As-Built Stationing/ Location | Existing Footage/ Acreage | Approach | Restoration or Restoration Equivalent | Restoration Footage/ Acreage | Mitigation Ratio | Credits (SMU/ WMU) | | |
| STREAMS | | | | | | | | | |
| Crooked Creek Reach A | 200+00-228+29 | 1,555 LF | N/A | Enhancement II | 1,555 | 2.5:1 | 622.0 | | |
| Crooked Creek Reach B | | 2,404 LF | N/A | Enhancement II | 2,404 | 2.5:1 | 961.6 | | |
| UT1 | 100+00-117+18 | 1,762 LF | P1 | Restoration | 1,718 | 1:1 | 1,718.0 | | |
| UT2 | 300+00-305+60 | 470 LF | N/A | Enhancement II | 470 | 2.5:1 | 188.0 | | |
| WETLANDS | | | | | | | | | |
| Zone A (Drained Hydric Soils) | N/A | 0.7 AC | | Enhancement | 0.7 | 2:1 | 0.35 | | |
| Zone A (Drained Hydric Soils) | N/A | N/A | | Restoration | 6.6 | 1:1 | 6.6 | | |
| Zone B | N/A | 0.3 AC | | Enhancement | 0.3 | 2:1 | 0.15 | | |
| Zone B | N/A | N/A | | Creation | 3.9 | 3:1 | 1.3 | | |
| BUFFER | | | | | | | | | |
| Goose Creek Buffer | N/A | 25,201 sqft | | Enhancement | 25,201 sqft | 3:1 | 8,400.33 sqft | | |
| Goose Creek Buffer | N/A | N/A | | Restoration | 45,735 sqft | 1:1 | 45,735 sqft | | |

| Component Summation | | | | | | |
|---------------------|-------------|--------------------------|--------------|----------------------|----------------------|----------------|
| Restoration Level | Stream (LF) | Riparian Wetland (acres) | | Non-Riparian (acres) | Buffer (square feet) | Upland (acres) |
| | | Riverine | Non-Riverine | | | |
| Restoration | 1,718 | 6.6 | | | 45,735 | |
| Enhancement | | 1.0 | | | 25,201 | |
| Enhancement I | | | | | | |
| Enhancement II | 4,429 | | | | | |
| Creation | | 3.9 | | | | |

Table 2. Project Activity and Reporting History

Crooked Creek #2 Restoration Project Site
 DMS Project No. 94687
Monitoring Year 2 - 2017

| Activity or Report | | Data Collection Complete | Completion or Scheduled Delivery |
|---|-------------------|---------------------------|----------------------------------|
| Mitigation Plan | | June 2011 | August 2013 |
| Final Design - Construction Plans | | August 2011 | April 2014 |
| Construction | | January 2015 - April 2015 | January 2015 - April 2015 |
| Temporary S&E mix applied to entire project area ¹ | | January 2015 - March 2015 | January 2015 - March 2015 |
| Permanent seed mix applied to reach/segments | | January 2015 - March 2015 | January 2015 - March 2015 |
| Bare root and live stake plantings for reach/segments | | January 2016 | January 2016 |
| Baseline Monitoring Document (Year 0) | | January - February 2016 | May 2016 |
| Year 1 Monitoring | Stream Survey | August 2016 | November 2016 |
| | Vegetation Survey | September 2016 | |
| Year 2 Monitoring | Stream Survey | April 2017 | November 2017 |
| | Vegetation Survey | August 2017 | |
| Year 3 Monitoring | Stream Survey | 2018 | November 2018 |
| | Vegetation Survey | 2018 | |
| Year 4 Monitoring | Stream Survey | 2019 | November 2019 |
| | Vegetation Survey | 2019 | |
| Year 5 Monitoring | Stream Survey | 2020 | November 2020 |
| | Vegetation Survey | 2020 | |
| Year 6 Monitoring | Stream Survey | 2021 | November 2021 |
| | Vegetation Survey | 2021 | |
| Year 7 Monitoring | Stream Survey | 2022 | November 2022 |
| | Vegetation Survey | 2022 | |

¹Seed and mulch is added as each section of construction is completed.

Table 3. Project Contact Table

Crooked Creek #2 Restoration Project Site
 DMS Project No. 94687
Monitoring Year 2 - 2017

| | |
|---|--|
| Designer Aaron Early, PE, CFM | Wildlands Engineering, Inc. 1430 South Mint Street, Suite 104 Charlotte, NC 28203 704.332.7754 |
| Construction Contractor | North State Environmental, Inc. 2889 Lowery Street Winston Salem, NC 27101 |
| Planting Contractor | Keller Environmental 7921 Haymarket Lane Raleigh, NC 27615 |
| Seeding Contractor | North State Environmental, Inc. 2889 Lowery Street Winston Salem, NC 27101 |
| Seed Mix Sources | Green Resource, LLC |
| Nursery Stock Suppliers | Dykes & Son Nursery 825 Maude Etter Rd. McMinnville, TN 37110 |
| Bare Roots | |
| Live Stakes | |
| Monitoring Performers | Wildlands Engineering, Inc. |
| Monitoring, POC | Kirsten Gimbert 704.332.7754, ext. 110 |

Table 4. Project Information and Attributes

Crooked Creek #2 Restoration Project Site

DMS Project No. 94687

Monitoring Year 2 - 2017

| Project Information | | | | |
|---|---|---------------------------------------|---|---|
| Project Name | Crooked Creek #2 Restoration Project | | | |
| County | Union County | | | |
| Project Area (acres) | 54.94 | | | |
| Project Coordinates (latitude and longitude) | 34° 58' 54.78"N, 080° 31' 25.79"W | | | |
| Project Watershed Summary Information | | | | |
| Physiographic Province | Carolina Slate Belt of the Piedmont Physiographic Province | | | |
| River Basin | Yadkin | | | |
| USGS Hydrologic Unit 8-digit | 03040105 | | | |
| USGS Hydrologic Unit 14-digit | 03040105040010 | | | |
| DWR Sub-basin | 03-07-12 | | | |
| Project Drainage Area (acres) | 24,619 | | | |
| Project Drainage Area Percentage of Impervious Area | 28% | | | |
| CGIA Land Use Classification | Agriculture 38%, Forested 29%, Developed 28%, Wetlands 3%, and Herbaceous Upland 2% | | | |
| Reach Summary Information | | | | |
| Parameters | Crooked Creek Reach A | Crooked Creek Reach B | UT1 | UT2 |
| Length of reach (linear feet) - Post-Restoration | 1,555 | 2,404 | 1,718 | 195 275 |
| Drainage area (acres) | 24,619 | | 153 | 51 |
| NCDWR stream identification score | 52 | | 34.5 | 24.5 38 |
| NCDWR Water Quality Classification | C | | | |
| Morphological Description (stream type) | P | P | P | I P |
| | N/A | N/A | Stage III | Stage IV |
| Evolutionary trend (Simon's Model) - Pre- Restoration | | | | |
| Underlying mapped soils | Chewacala silt loam 0-2% slopes (ChA) | Chewacala silt loam 0-2% slopes (ChA) | Chewacala silt loam 0-2% slopes (ChA) | Badin channery silt loam 8-15% slopes (BaC) |
| Drainage class | Somewhat poorly drained | Somewhat poorly drained | Somewhat poorly drained | Well drained |
| Soil hydric status | Type B (inclusions) | Type B (inclusions) | Type B (inclusions) | N/A |
| Slope | 0.0022 | | 0.0047 | 0.0050 |
| FEMA classification | Zone AE | Zone AE | no regulated floodplain | no regulated floodplain |
| Native vegetation community | Piedmont Bottomland forest | | | |
| Percent composition exotic invasive vegetation -Post-Restoration | 5% | 5% | 60% | 5% |
| Regulatory Considerations | | | | |
| Regulation | Applicable? | Resolved? | Supporting Documentation | |
| Waters of the United States - Section 404 | X | X | USACE Nationwide Permit No.27 and DWQ 401 Water Quality Certification No. 3885. Action ID # 2011-02201 | |
| Waters of the United States - Section 401 | X | X | | |
| Division of Land Quality (Erosion and Sediment Control) | X | X | NPDES Construction Stormwater General Permit NCG010000 | |
| Endangered Species Act | X | X | Crooked Creek #2 Mitigation Plan; Wildlands determined "no effect" on Union County listed endangered species. June 21, 2011 email correspondence from USFWS indicating no listed species occur on site. | |
| Historic Preservation Act | X | X | No historic resources were found to be impacted (letter from SHPO dated 6/23/2011). | |
| Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA) | N/A | N/A | N/A | |
| FEMA Floodplain Compliance | X | X | Crooked Creek is a mapped Zone AE floodplain with defined base flood elevations. Base flood elevations have been defined and the floodway has been delineated; (FEMA Zone AE, FIRM panel 5540). | |
| Essential Fisheries Habitat | N/A | N/A | N/A | |

Table 5. Monitoring Component Summary


Crooked Creek #2 Restoration Project Site

DMS Project No. 94687

Monitoring Year 2 - 2017

| Parameter | Monitoring Feature | Quantity / Length by Reach | | | | | Frequency |
|--------------------------------|--|----------------------------|-----------------------|-------------|-----|----------|-------------|
| | | Crooked Creek Reach A | Crooked Creek Reach B | UT1 | UT2 | Wetlands | |
| Dimension | Riffle Cross-Section | N/A | N/A | 2 | N/A | N/A | Annual |
| | Pool Cross-Section | N/A | N/A | 2 | N/A | N/A | |
| Pattern | Pattern | N/A | N/A | N/A | N/A | N/A | N/A |
| Profile | Longitudinal Profile | N/A | N/A | N/A | N/A | N/A | Year 0 |
| Substrate | Reach Wide (RW)/ Riffle 100 Pebble Count (RF) | N/A | N/A | 1 RW / 2 RF | N/A | N/A | Annual |
| Hydrology | Crest Gage | 1 | | 1 | 1 | N/A | Quarterly |
| Hydrology | Groundwater Gages | N/A | N/A | N/A | N/A | 10 | Quarterly |
| Vegetation | Vegetation Plots | 12 | | | | | Annual |
| Visual Assessment | All Streams | Y | Y | Y | Y | Y | Semi-Annual |
| Exotic and nuisance vegetation | | | | | | | Semi-Annual |
| Project Boundary | | | | | | | Semi-Annual |
| Reference Photos | Photo Points | 34 | | | | | Annual |

APPENDIX 2. Visual Assessment Data



2014 Aerial Photography



Figure 3.1 Integrated Current Condition Plan View (Sheet 1)
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 2 - 2017
 Union County, NC





Figure 3.2 Integrated Current Condition Plan View (Sheet 2)
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 2 - 2017
 Union County, NC






Figure 3.3 Integrated Current Condition Plan View (Sheet 3)
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 2 - 2017
 Union County, NC




Figure 3.4 Integrated Current Condition Plan View (Sheet 4)
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 2 - 2017
 Union County, NC







Figure 3.5 Integrated Current Condition Plan View (Sheet 5)
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 2 - 2017
 Union County, NC



2014 Aerial Photography



0 25 50 100 Feet



Figure 3.6 Integrated Current Condition Plan View (Sheet 6)
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 2 - 2017
 Union County, NC

Table 6. Visual Stream Morphology Stability Assessment Table

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 2 - 2017

UT1 (1,718 LF)

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjust % for Stabilizing Woody Vegetation |
|---|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | Aggradation | | | 0 | 0 | 100% | | | |
| | | Degradation | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | Texture/Substrate | 16 | 16 | | 100% | | | | |
| | 3. Meander Pool Condition | Depth Sufficient | 20 | 20 | | 100% | | | | |
| | | Length Appropriate | 20 | 20 | | 100% | | | | |
| | 4. Thalweg Position | Thalweg centering at upstream of meander bend (Run) | 20 | 20 | | 100% | | | | |
| Thalweg centering at downstream of meander bend (Glide) | | 20 | 20 | 100% | | | | | | |
| 2. Bank | 1. Scoured/Eroded | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat | | | 0 | 0 | 100% | n/a | n/a | n/a |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | n/a | n/a | n/a |
| Totals | | | | | 0 | 0 | 100% | n/a | n/a | n/a |
| 3. Engineered Structures ¹ | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 9 | 9 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill | 4 | 4 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 4 | 4 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does not exceed 15%. | 9 | 9 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow. | 20 | 20 | | | 100% | | | |

¹Excludes constructed riffles since they are evaluated in section 1.

Table 7. Vegetation Condition Assessment Table

Crooked Creek #2 Restoration Site

DMS Project No. 94687

Monitoring Year 2 - 2017

Planted Acreage

15.0

| Vegetation Category | Definitions | Mapping Threshold | Number of Polygons | Combined Acreage ¹ | % of Planted Acreage |
|--|--|-------------------|-------------------------|-------------------------------|-------------------------|
| Bare Areas | Very limited cover of both woody and herbaceous material | 0.1 ac | 0 | 0.0 | 0% |
| Low Stem Density Areas¹ | Woody stem densities clearly below target levels based on MY3, 4, 5, or 7 stem count criteria. | 0.1 ac | 17 | 0.41 | 2.7% |
| | | | Total | 17 | 0.41 |
| Areas of Poor Growth Rates or Vigor¹ | Areas with woody stems of a size class that are obviously small given the monitoring year. | 0.25 | 17 | 0.41 | 2.7% |
| | | | Cumulative Total | 17 | 0.4 |
| | | | | 0.4 | 2.7%³ |

Easement Acreage

54.9

| Vegetation Category | Definitions | Mapping Threshold | Number of Polygons | Combined Acreage ² | % of Easement Acreage |
|--|--|-------------------|--------------------|-------------------------------|-----------------------|
| Invasive Areas of Concern² | Areas or points (if too small to render as polygons at map scale). | 1000 SF | 27 | 6.3 | 11% |
| | | | | | |
| Easement Encroachment Areas | Areas or points (if too small to render as polygons at map scale). | none | 0 | 0 | 0% |

¹Acreage calculated from annual vegetation monitoring plots and plant warranty inspection plots.

²Acreage of each polygon modified by estimated percent cover of invasive population

³Low Stem Density Areas are the same as Areas of Poor Growth Rate

Vegetation Photographs



Vegetation Plot 1 – (08/28/2017)



Vegetation Plot 2 – (08/28/2017)



Vegetation Plot 3 – (08/29/2017)



Vegetation Plot 4 – (08/28/2017)




Vegetation Plot 5 – (08/29/2017)



Vegetation Plot 6 – (08/28/2017)




Vegetation Plot 7 – (08/29/2017)



Vegetation Plot 8 – (08/28/2017)



Vegetation Plot 9 – (08/28/2017)



Vegetation Plot 10 – (08/29/2017)



Vegetation Plot 11 – (08/29/2017)



Vegetation Plot 12 – (08/28/2017)

Stream Photographs



Photo Point 1 – UT1 looking upstream (06/28/2017)



Photo Point 1 – UT1 looking downstream (06/28/2017)



Photo Point 2 – UT1 looking upstream (06/28/2017)



Photo Point 2 – UT1 looking downstream (06/28/2017)



Photo Point 3 – UT1 looking upstream (06/28/2017)



Photo Point 3 – UT1 looking downstream (06/28/2017)



Photo Point 4 – UT1 looking upstream (06/28/2017)



Photo Point 4 – UT1 looking downstream (06/28/2017)



Photo Point 5 – UT1 looking upstream (06/28/2017)



Photo Point 5 – UT1 looking downstream (06/28/2017)



Photo Point 6 – UT1 looking upstream (06/28/2017)



Photo Point 6 – UT1 looking downstream (06/28/2017)



Photo Point 7 – UT1 looking upstream (06/28/2017)



Photo Point 7 – UT1 looking downstream (06/28/2017)



Photo Point 8 – UT1 looking upstream (06/28/2017)



Photo Point 8 – UT1 looking downstream (06/28/2017)



Photo Point 9 – UT1 looking upstream (06/28/2017)



Photo Point 9 – UT1 looking downstream (06/28/2017)



Photo Point 10 – UT1 looking upstream (06/28/2017)



Photo Point 10 – UT1 looking downstream (06/28/2017)



Photo Point 11 – UT1 looking upstream (06/28/2017)



Photo Point 11 – UT1 looking downstream (06/28/2017)



Photo Point 12 – UT1 looking upstream (06/28/2017)



Photo Point 12 – UT1 looking downstream (06/28/2017)



Photo Point 13 – UT1 looking upstream (06/28/2017)



Photo Point 13 – UT1 looking downstream (06/28/2017)



Photo Point 14 – UT1 looking upstream (06/28/2017)



Photo Point 14 – UT1 looking downstream (06/28/2017)



Photo Point 15 – UT1 looking upstream (06/28/2017)



Photo Point 15 – UT1 looking downstream (06/28/2017)



Photo Point 16 – UT1 looking upstream (06/28/2017)



Photo Point 16 – UT1 looking downstream (06/28/2017)



Photo Point 17 – UT1 looking upstream (06/28/2017)



Photo Point 17 – UT1 looking downstream (06/28/2017)



Photo Point 18 – UT1 looking upstream (06/28/2017)



Photo Point 18 – UT1 looking downstream (06/28/2017)



Photo Point 19 – UT1 looking upstream (06/28/2017)



Photo Point 19 – UT1 looking downstream (06/28/2017)



Photo Point 20 – UT1 looking upstream (06/28/2017)



Photo Point 20 – UT1 looking downstream (06/28/2017)



Photo Point 21 – UT1 looking upstream (06/28/2017)



Photo Point 21 – UT1 looking downstream (06/28/2017)



Photo Point 22 – UT1 looking upstream (06/28/2017)



Photo Point 22 – UT1 looking downstream (06/28/2017)



Photo Point 23 – UT1 looking upstream (06/28/2017)



Photo Point 23 – UT1 looking downstream (06/28/2017)




Photo Point 24 – Crooked Creek looking upstream (06/28/2017)



Photo Point 24 – Crooked Creek looking downstream (06/28/2017)



Photo Point 25 – Crooked Creek looking upstream (06/28/2017)



Photo Point 25 – Crooked Creek looking downstream (06/28/2017)



Photo Point 26 – Crooked Creek looking upstream (06/28/2017)



Photo Point 26 – Crooked Creek looking downstream (06/28/2017)



Photo Point 27 – Crooked Creek looking upstream (06/28/2017)



Photo Point 27 – Crooked Creek looking downstream (06/28/2017)



Photo Point 28 – UT2 looking upstream (06/28/2017)



Photo Point 28 – UT2 looking downstream (06/28/2017)



Photo Point 29 – UT2 looking upstream (06/28/2017)



Photo Point 29 – UT2 looking downstream (06/28/2017)



Photo Point 30 – UT2 looking downstream to UT2 (06/28/2017)



Photo Point 31 – UT2 looking upstream Crooked Creek



Photo Point 31 – UT2 looking downstream (06/28/2017)



Photo Point 31 – UT2 looking upstream UT2 (06/28/2017)

Wetland Photographs



Photo Point 30 –Wetland CC outlet facing W (06/28/2017)



Photo Point 30 –Wetland CC outlet facing E (06/28/2017)



Photo Point 32 –Wetland AA facing W (06/28/2017)



Photo Point 32 – Wetland Zone A facing S(06/28/2017)



Photo Point 33 – Wetland Zone A & B facing W (06/28/2017)



Photo Point 33 - Wetland B facing S (06/28/2017)



Photo Point 34 –Wetland CC facing NW (06/28/2017)



Photo Point 34 –Wetland CC facing S (06/28/2017)

APPENDIX 3. Vegetation Plot Data

Table 8. Vegetation Plot Criteria Attainment

Crooked Creek #2 Restoration Project Site

DMS Project No. 94687

Monitoring Year 2 - 2017

| Plot | MY2 Success Criteria Met (Y/N) | Tract Mean |
|------|--------------------------------|------------|
| 1 | N | 33% |
| 2 | N | |
| 3 | N | |
| 4 | N | |
| 5 | Y | |
| 6 | N | |
| 7 | N | |
| 8 | Y | |
| 9 | Y | |
| 10 | N | |
| 11 | Y | |
| 12 | N | |

Table 9. CVS Vegetation Plot Metadata

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 2 - 2017

| | |
|--|---|
| Report Prepared By | Ruby Davis |
| Date Prepared | 8/31/2017 10:54 |
| Database Name | cvs-eep-entrytool-v2.5.0 Crooked Creek MY2.mdb |
| Database Location | Q:\ActiveProjects\005-02156 Crooked Creek Monitoring\Monitoring\Monitoring Year 2\Vegetation Assessment |
| Computer Name | RUBY |
| File Size | 74317824 |
| DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT----- | |
| Metadata | Description of database file, the report worksheets, and a summary of project(s) and project data. |
| Project planted | Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes. |
| Project Total Stems | Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems. |
| Plots | List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.). |
| Vigor | Frequency distribution of vigor classes for stems for all plots. |
| Vigor by Spp | Frequency distribution of vigor classes listed by species. |
| Damage | List of most frequent damage classes with number of occurrences and percent of total stems impacted by each. |
| Damage by Spp | Damage values tallied by type for each species. |
| Damage by Plot | Damage values tallied by type for each plot. |
| Planted Stems by Plot and Spp | A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded. |
| ALL Stems by Plot and spp | A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded. |
| PROJECT SUMMARY----- | |
| Project Code | 94687 |
| Project Name | Crooked Creek #2 Restoration Project |
| Description | Crooked Creek #2 Restoration Project |
| Required Plots (calculated) | 12 |
| Sampled Plots | 12 |

Table 10. Planted and Total Stem Counts
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 2 - 2017

| Scientific Name | Common Name | Species Type | Current Plot Data (MY2 2017) | | | | | | | | | | | | | | | | | | | | | | | |
|--------------------------------|-------------------------------|--------------|------------------------------|-------|-----|----------------|-------|-----|----------------|-------|-----|----------------|-------|----|----------------|-------|-----|----------------|-------|------|----------------|-------|-----|----------------|-------|-----|
| | | | 94687-WEI-0001 | | | 94687-WEI-0002 | | | 94687-WEI-0003 | | | 94687-WEI-0004 | | | 94687-WEI-0005 | | | 94687-WEI-0006 | | | 94687-WEI-0007 | | | 94687-WEI-0008 | | |
| | | | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T |
| <i>Acer negundo</i> | Box elder | Tree | | | 2 | | | | | | | | | | | | | | | | | | 2 | | 6 | |
| <i>Acer rubrum</i> | Red maple | Tree | | | | | | | | | | 1 | 1 | 1 | | | | | | | | | | 3 | 3 | 3 |
| <i>Betula nigra</i> | River birch | Tree | | | | 1 | 1 | 1 | | | | | | | | | | 3 | 3 | 3 | | | | 1 | 1 | 1 |
| <i>Carpinus caroliniana</i> | Ironwood | Shrub Tree | | | | | | | | | | | | | | | | | | | | | | | | |
| <i>Celtis laevigata</i> | Southern Hackberry, Sugarberr | Shrub Tree | | | | | | | | | | | | | | | | | | | | | | | | |
| <i>Cornus florida</i> | Flowering dogwood | Shrub Tree | | | | | | | | | | | | | | | | | | | | | | | | |
| <i>Diospyros virginiana</i> | American persimmon | Tree | | | | | | | | | | | | | | | | | | | | | | 4 | 4 | 4 |
| <i>Fraxinus pennsylvanica</i> | Green ash | Tree | | | 4 | | | | | 8 | | | 1 | | | | | | | | | | 6 | | | |
| <i>Juglans nigra</i> | Black walnut | Tree | | | | | | | | | | | | | | | | | | | | | | | | |
| <i>Liquidambar styraciflua</i> | Sweet gum | Tree | | | 1 | | | | | | | | | | | | | | | | | | 4 | | | |
| <i>Liriodendron tulipifera</i> | Tulip poplar | Tree | | | | | | | | | | | | | | | | | | | | | | | | |
| <i>Nyssa sylvatica</i> | Black Gum | Tree | | | | | | | | | | | | | | | | | | | 1 | 1 | 1 | | | |
| <i>Platanus occidentalis</i> | Sycamore | Tree | 5 | 5 | 5 | 3 | 3 | 3 | | | | | | | | | 2 | 2 | 33 | | | | | 2 | 2 | 2 |
| <i>Quercus sp.</i> | Oak | Shrub Tree | | | | | | | | | | | | | | | 1 | 1 | 1 | | | | | | | |
| <i>Quercus lyrata</i> | Overcup oak | Tree | | | | 2 | 2 | 2 | | | | | | | | | | | | | | | | | | |
| <i>Quercus nigra</i> | Water oak | Tree | | | | | | | | | | | | | | | | | | | 3 | 3 | 3 | 1 | 1 | 1 |
| <i>Quercus phellos</i> | Willow oak | Tree | | | | 1 | 1 | 1 | | | | | | | | | | | | | 3 | 3 | 3 | | | |
| <i>Taxodium distichum</i> | Bald-cypress | Tree | | | | | | | 3 | 3 | 3 | | | | 9 | 9 | 9 | | | | | | | | | |
| <i>Ulmus alata</i> | Winged elm | Tree | | | | | | | | | | | | | | | | | | | | | | 5 | | |
| <i>Ulmus americana</i> | American elm | Tree | | | | | | | | | | | | | | | | | | | | | | | | |
| Stem count | | | 5 | 5 | 12 | 7 | 7 | 7 | 3 | 3 | 11 | 1 | 1 | 2 | 9 | 9 | 9 | 6 | 6 | 37 | 7 | 7 | 24 | 11 | 11 | 17 |
| size (ares) | | | 1 | | | 1 | | | 1 | | | 1 | | | 1 | | | 1 | | | 1 | | | 1 | | |
| size (ACRES) | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | |
| Species count | | | 1 | 1 | 4 | 4 | 4 | 4 | 1 | 1 | 2 | 1 | 1 | 2 | 1 | 1 | 1 | 3 | 3 | 3 | 3 | 3 | 7 | 5 | 5 | 6 |
| Stems per ACRE | | | 202 | 202 | 486 | 283 | 283 | 283 | 121 | 121 | 445 | 40 | 40 | 81 | 364 | 364 | 364 | 243 | 243 | 1497 | 283 | 283 | 971 | 445 | 445 | 688 |

Color for Density

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

PnoLS: Number of planted stems excluding live stakes
 P-all: Number of planted stems including live stakes
 T: Total stems

Table 10. Planted and Total Stem Counts
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 2 - 2017

| Scientific Name | Common Name | Species Type | Current Plot Data (MY2 2017) | | | | | | | | | | | | Annual Means | | | | | | | | |
|--------------------------------|-------------------------------|--------------|------------------------------|-------|-----|----------------|-------|-----|----------------|-------|-----|----------------|-------|------|--------------|-------|-----|------------|-------|-----|------------|-------|---|
| | | | 94687-WEI-0009 | | | 94687-WEI-0010 | | | 94687-WEI-0011 | | | 94687-WEI-0012 | | | MY2 (2017) | | | MY1 (2016) | | | MY0 (2016) | | |
| | | | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T |
| <i>Acer negundo</i> | Box elder | Tree | | | 4 | | | 2 | | | 4 | | | 23 | | 43 | | 18 | | | | 17 | |
| <i>Acer rubrum</i> | Red maple | Tree | 7 | 7 | 7 | | | | | | | | | 11 | 11 | 11 | 13 | 13 | 13 | 14 | 14 | 14 | |
| <i>Betula nigra</i> | River birch | Tree | | | | 2 | 2 | 2 | 5 | 5 | 5 | | | 2 | 12 | 12 | 14 | 14 | 14 | 15 | 18 | 18 | |
| <i>Carpinus caroliniana</i> | Ironwood | Shrub Tree | | | | | | | | | | | | | | | | | | | | 2 | |
| <i>Celtis laevigata</i> | Southern Hackberry, Sugarberr | Shrub Tree | | | 1 | | | | | | | | | 3 | | 4 | | | | 1 | | | |
| <i>Cornus florida</i> | Flowering dogwood | Shrub Tree | | | | | | | | | | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 6 | 6 | |
| <i>Diospyros virginiana</i> | American persimmon | Tree | 3 | 3 | 3 | | | | | | | | | 7 | 7 | 7 | 10 | 10 | 13 | 27 | 27 | | |
| <i>Fraxinus pennsylvanica</i> | Green ash | Tree | | | 1 | | | 4 | | | 1 | | | | | 25 | | | 26 | | 45 | | |
| <i>Juglans nigra</i> | Black walnut | Tree | | | | | | | | | | | 4 | | | 4 | | | | | | | |
| <i>Liquidambar styraciflua</i> | Sweet gum | Tree | | | | | | | | | 1 | | | 1 | | 7 | | | 7 | | 4 | | |
| <i>Liriodendron tulipifera</i> | Tulip poplar | Tree | | | | | | | | | | | | 1 | | 1 | | | 1 | | 2 | | |
| <i>Nyssa sylvatica</i> | Black Gum | Tree | | | | | | | 1 | 1 | 1 | 1 | 1 | 2 | 2 | 2 | 3 | 3 | 3 | 7 | 7 | | |
| <i>Platanus occidentalis</i> | Sycamore | Tree | | | 1 | | | | | | | | | 12 | 12 | 44 | 13 | 13 | 26 | 15 | 15 | | |
| <i>Quercus sp.</i> | Oak | Shrub Tree | | | | | | | | | | | | 1 | 1 | 1 | 16 | 16 | 16 | 53 | 53 | | |
| <i>Quercus lyrata</i> | Overcup oak | Tree | 1 | 1 | 1 | 1 | 1 | 1 | 3 | 3 | 3 | 2 | 2 | 2 | 9 | 9 | 9 | 7 | 7 | 7 | | | |
| <i>Quercus nigra</i> | Water oak | Tree | | | | | | | 6 | 6 | 6 | 1 | 1 | 1 | 11 | 11 | 11 | 2 | 2 | 2 | | | |
| <i>Quercus phellos</i> | Willow oak | Tree | 1 | 1 | 1 | | | | | | | | | 5 | 5 | 5 | 2 | 2 | 2 | | | | |
| <i>Taxodium distichum</i> | Bald-cypress | Tree | | | | | | | | | | | | 12 | 12 | 12 | 13 | 13 | 13 | 16 | 16 | | |
| <i>Ulmus alata</i> | Winged elm | Tree | | | | | | | | | | | | | | 5 | | | | | 1 | | |
| <i>Ulmus americana</i> | American elm | Tree | | | | | | | | | | | | | | | | | 7 | | | | |
| Stem count | | | 12 | 12 | 19 | 3 | 3 | 9 | 14 | 14 | 20 | 6 | 6 | 40 | 84 | 84 | 207 | 95 | 95 | 172 | 156 | 156 | |
| size (ares) | | | 1 | | | 1 | | | 1 | | | 1 | | | 12 | | | 12 | | | 12 | | |
| size (ACRES) | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.30 | | | 0.30 | | | 0.30 | | |
| Species count | | | 4 | 4 | 8 | 2 | 2 | 4 | 3 | 3 | 6 | 4 | 4 | 10 | 11 | 11 | 18 | 11 | 11 | 17 | 8 | 8 | |
| Stems per ACRE | | | 486 | 486 | 769 | 121 | 121 | 364 | 567 | 567 | 809 | 243 | 243 | 1619 | 283 | 283 | 698 | 320 | 320 | 580 | 526 | 526 | |

Color for Density

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

PnoLS: Number of planted stems excluding live stakes

P-all: Number of planted stems including live stakes

T: Total stems

APPENDIX 4. Morphological Summary Data and Plots

Table 11. Baseline Stream Data Summary
 Crooked Creek #2 Restoration Project
 DMS Project No. 94687
 Monitoring Year 2 - 2017

UT1

| Parameter | Gage | Pre-Restoration Condition | | | | Reference Reach Data | | | | Design | | As-Built/Baseline | |
|--|-------------|---------------------------|-------------|------------------|-----------------|-----------------------|-----------------|----------------------|-----------------|-----------|-----------------|---------------------|---------|
| | | UT1 Reach 1 | | UT1 Reach 2 | | UT to Lyle Creek | | Spencer Creek 1 | | UT1 | | UT1 | |
| | | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max | Min | Max |
| Dimension and Substrate - Shallow | | | | | | | | | | | | | |
| Bankfull Width (ft) | N/A | 17.7 | | 10.9 | | 7.0 8.6 | | 8.7 | | 12.0 | | 11.7 12.6 | |
| Floodprone Width (ft) | | 500 | | 539 | | 45 49 | | 229 | | 44+ | | 200+ | |
| Bankfull Mean Depth | | 0.5 | | 0.7 | | 0.5 | | 1.2 | | 0.7 | | 0.6 | |
| Bankfull Max Depth | | 1.3 | | 1.0 | | 1.0 1.1 | | 1.9 | | 1.0 | | 1.1 | |
| Bankfull Cross-sectional Area (ft ²) | | 8.6 | | 7.8 | | 3.5 4.1 | | 10.6 | | 8.7 | | 7.3 7.5 | |
| Width/Depth Ratio | | 36.4 | | 15.3 | | 14.9 18.3 | | 7.3 | | 16.6 | | 18.9 21.1 | |
| Entrenchment Ratio | | 28.2 | | 49.3 | | 5.7 6.4 | | 26.3 | | 2.2+ | | 2.2+ | |
| Bank Height Ratio | | 1.4 | | 2.9 | | 0.6 0.9 | | 1.0 | | 1.0 | | 1.0 | |
| D50 (mm) | | 3.1 | | --- | | --- | | --- | | --- | | 0.3 35.9 | |
| Riffle Length (ft) | | N/A | --- | | --- | | --- | | --- | | --- | | 12 50 |
| Riffle Slope (ft/ft) | * | | * | | 0.0055 0.0597 | | 0.0100 0.0670 | | 0.0045 0.0080 | | 0.0004 0.0193 | | |
| Pool Length (ft) | --- | | --- | | --- | | --- | | --- | | 17.8 65.4 | | |
| Pool Max Depth (ft) | 0.76 1.27 | | 0.76 1.27 | | 1.3 | | 2.5 | | 1.5 2.1 | | 1.1 3.0 | | |
| Pool Spacing (ft) | 20 74 | | 20 74 | | 15 28 | | 13 47 | | 42 84 | | 36 99 | | |
| Pool Volume (ft ³) | --- | | --- | | --- | | --- | | --- | | --- | | |
| Pattern | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | N/A | --- | | 115 543 | | 21 | | 24 52 | | 30 72 | | 30 72 | |
| Radius of Curvature (ft) | | 61.2 170.6 | | 61.2 170.6 | | 19 32 | | 5 22 | | 22 48 | | 22 48 | |
| Rc:Bankfull Width (ft/ft) | | 3.5 9.6 | | 3.5 9.6 | | 2.7 3.7 | | 0.6 2.5 | | 1.8 4.0 | | 1.8 4.0 | |
| Meander Length (ft) | | --- | | 163 400 | | 39 44 | | 54 196 | | 72 132 | | 102 135 | |
| Meander Width Ratio | | --- | | 10.5 49.7 | | 2.4 3 | | 2.8 6.0 | | 2.5 6.0 | | 2.5 6.0 | |
| Substrate, Bed and Transport Parameters | | | | | | | | | | | | | |
| Ri%/Ru%/P%/G%/S% | N/A | --- | | --- | | --- | | --- | | --- | | --- | |
| SC%/Sa%/G%/C%/B%/Be% | | --- | | --- | | --- | | --- | | --- | | --- | |
| d16/d35/d50/d84/d95/d100 | | -/-/3.1/8.6/11.0/16.0 | | --- | | -/0.1/0.2/0.5/4.0/8.0 | | 0.1/3.0/8.8/77/180/- | | --- | | SC/SC/0.1/19/90/256 | |
| Reach Shear Stress (Competency) lb/ft ² | | --- | | --- | | --- | | --- | | 0.012 | | 0.11 0.12 | |
| Max part size (mm) mobilized at bankfull | | --- | | --- | | --- | | --- | | --- | | --- | |
| Stream Power (Capacity) W/m ² | --- | | --- | | --- | | --- | | --- | | --- | | |
| Additional Reach Parameters | | | | | | | | | | | | | |
| Drainage Area (SM) | N/A | 0.24 | | N/A | | 0.25 | | 0.50 | | 0.24 | | 0.24 | |
| Watershed Impervious Cover Estimate (%) | | <1% | | <1% | | --- | | --- | | <1% | | <1% | |
| Rosgen Classification | | N/A ¹ | | N/A ¹ | | C5/6 | | E4/C4 | | C4 | | C4 | |
| Bankfull Velocity (fps) | | 3.5 | | 4.1 | | 4.7 | | --- | | 3.4 | | 2.2 | |
| Bankfull Discharge (cfs) | | 30 | | N/A ² | | 18 | | --- | | 30 | | 16 | |
| Q-NFF regression (2-yr) | | 50 | | N/A ² | | --- | | --- | | --- | | --- | |
| Q-USGS extrapolation (1.2-yr) | | 17 40 | | N/A ² | | --- | | --- | | --- | | --- | |
| Q-Mannings | | 24 | | N/A ² | | --- | | --- | | --- | | --- | |
| Valley Length (ft) | | --- | | --- | | --- | | --- | | 1,353 | | 1,353 | |
| Channel Thalweg Length (ft) | | --- | | 1,789 | | --- | | --- | | 1,718 | | 1,718 | |
| Sinuosity | | 1.0 | | 1.5 | | 1.1 | | 1.1 | | 1.3 | | 1.3 | |
| Water Surface Slope (ft/ft) ² | | 0.0071 | | 0.0034 | | 0.004 | | 0.0132 | | 0.0032 | | 0.0034 | |
| Bankfull Slope (ft/ft) | | 0.0066 | | 0.0058 | | 0.009 | | 0.0139 | | 0.0041 | | 0.0036 | |

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

N/A¹: The Rosgen classification system is for natural streams. These channels have been heavily manipulated by man and therefore the Rosgen classification system is not applicable

N/A²: Downstream of the confluence with overflow channel, hydraulic regime not applied

*: Channel was dry during survey, slope was calculated using channel thalweg

Table 12. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 2 - 2017

| Dimension and Substrate | Cross-Section 1, UT1 (Pool) | | | | | | Cross-Section 2, UT1 (Riffle) | | | | | | Cross-Section 3, UT1 (Pool) | | | | | | Cross-Section 4, UT1 (Riffle) | | | | | |
|--|-----------------------------|-------|-------|-----|-----|-----|-------------------------------|-------|-------|-----|-----|-----|-----------------------------|-------|-------|-----|-----|-----|-------------------------------|-------|-------|-----|-----|-----|
| | Base | MY1 | MY2 | MY3 | MY4 | MY5 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | Base | MY1 | MY2 | MY3 | MY4 | MY5 | Base | MY1 | MY2 | MY3 | MY4 | MY5 |
| <i>based on fixed bankfull elevation</i> | 541.8 | 541.9 | 541.8 | | | | 542.1 | 542.0 | 542.1 | | | | 539.7 | 539.7 | 539.7 | | | | 539.8 | 539.8 | 539.8 | | | |
| Bankfull Width (ft) | 13.3 | 12.7 | 13.6 | | | | 11.7 | 11.1 | 11.4 | | | | 12.6 | 12.3 | 12.2 | | | | 12.6 | 11.9 | 12.0 | | | |
| Floodprone Width (ft) | --- | --- | --- | | | | 200+ | 200+ | 200+ | | | | --- | --- | --- | | | | 200+ | 200+ | 200+ | | | |
| Bankfull Mean Depth (ft) | 0.7 | 0.7 | 0.6 | | | | 0.6 | 0.5 | 0.6 | | | | 1.0 | 0.9 | 1.0 | | | | 0.6 | 0.7 | 0.6 | | | |
| Bankfull Max Depth (ft) | 1.5 | 1.4 | 1.4 | | | | 1.1 | 0.9 | 1.0 | | | | 2.4 | 2.2 | 2.1 | | | | 1.1 | 1.0 | 1.2 | | | |
| Bankfull Cross-Sectional Area (ft ²) | 8.7 | 8.5 | 8.3 | | | | 7.3 | 5.9 | 6.5 | | | | 12.6 | 11.4 | 12.3 | | | | 7.5 | 7.8 | 7.6 | | | |
| Bankfull Width/Depth Ratio | 20.4 | 18.9 | 22.4 | | | | 18.9 | 20.8 | 20.1 | | | | 12.7 | 13.4 | 12.1 | | | | 21.1 | 18.0 | 18.9 | | | |
| Bankfull Entrenchment Ratio | --- | --- | --- | | | | 2.2+ | 2.2+ | 2.2+ | | | | --- | --- | --- | | | | 2.2+ | 2.2+ | 2.2+ | | | |
| Bankfull Bank Height Ratio | --- | --- | --- | | | | 1.0 | 1.0 | 1.0 | | | | --- | --- | --- | | | | 1.0 | 1.0 | 1.0 | | | |


Cross Section Plots

Crooked Creek #2 Stream and Wetland Mitigation Site

DMS Project No. 94687

Monitoring Year 2 - 2017

Cross Section 1-UT1



Bankfull Dimensions

| | |
|------|-------------------------|
| 8.3 | x-section area (ft.sq.) |
| 13.6 | width (ft) |
| 0.6 | mean depth (ft) |
| 1.4 | max depth (ft) |
| 14.1 | wetted perimeter (ft) |
| 0.6 | hydraulic radius (ft) |
| 22.4 | width-depth ratio |

Survey Date: 4/2017
Field Crew: Wildlands Engineering



View Downstream


Cross Section Plots

Crooked Creek #2 Stream and Wetland Mitigation Site

DMS Project No. 94687

Monitoring Year 2 - 2017

Cross Section 2-UT1



Bankfull Dimensions

| | |
|-------|-------------------------|
| 6.5 | x-section area (ft.sq.) |
| 11.4 | width (ft) |
| 0.6 | mean depth (ft) |
| 1.0 | max depth (ft) |
| 11.6 | wetted perimeter (ft) |
| 0.6 | hydraulic radius (ft) |
| 20.1 | width-depth ratio |
| 150.0 | W flood prone area (ft) |
| 13.1 | entrenchment ratio |
| 1.0 | low bank height ratio |

Survey Date: 04/2017

Field Crew: Wildlands Engineering



View Downstream


Cross Section Plots

Crooked Creek #2 Stream and Wetland Mitigation Site

DMS Project No. 94687

Monitoring Year 2 - 2017

Cross Section 3-UT1



Bankfull Dimensions

- 12.3 x-section area (ft.sq.)
- 12.2 width (ft)
- 1.0 mean depth (ft)
- 2.1 max depth (ft)
- 13.2 wetted perimeter (ft)
- 0.9 hydraulic radius (ft)
- 12.1 width-depth ratio

Survey Date: 04/2017

Field Crew: Wildlands Engineering



View Downstream


Cross Section Plots

Crooked Creek #2 Stream and Wetland Mitigation Site

DMS Project No. 94687

Monitoring Year 2 - 2017

Cross Section 4-UT1



Bankfull Dimensions

- 7.6 x-section area (ft.sq.)
- 12.0 width (ft)
- 0.6 mean depth (ft)
- 1.2 max depth (ft)
- 12.3 wetted perimeter (ft)
- 0.6 hydraulic radius (ft)
- 18.9 width-depth ratio
- 150.0 W flood prone area (ft)
- 12.5 entrenchment ratio
- 1.0 low bank height ratio

Survey Date: 04/2017

Field Crew: Wildlands Engineering



View Downstream

Reachwide and Cross-Section Pebble Count Plots

Crooked Creek #2 Stream and Wetland Mitigation Site



DMS Project No. 94687

Monitoring Year 2 - 2017

UT1, Reachwide

| Particle Class | | Diameter (mm) | | Particle Count | | | Reach Summary | |
|------------------|------------------|---------------|-------|----------------|-----------|------------|------------------|--------------------|
| | | min | max | Riffle | Pool | Total | Class Percentage | Percent Cumulative |
| <i>SILT/CLAY</i> | Silt/Clay | 0.000 | 0.062 | 8 | 40 | 48 | 48 | 48 |
| <i>SAND</i> | Very fine | 0.062 | 0.125 | | | | | 48 |
| | Fine | 0.125 | 0.250 | | | | | 48 |
| | Medium | 0.25 | 0.50 | | | | | 48 |
| | Coarse | 0.5 | 1.0 | | | | | 48 |
| | Very Coarse | 1.0 | 2.0 | | | | | 48 |
| <i>GRAVEL</i> | Very Fine | 2.0 | 2.8 | | | | | 48 |
| | Very Fine | 2.8 | 4.0 | 1 | | 1 | 1 | 49 |
| | Fine | 4.0 | 5.6 | 1 | | 1 | 1 | 50 |
| | Fine | 5.6 | 8.0 | 3 | 1 | 4 | 4 | 54 |
| | Medium | 8.0 | 11.0 | 2 | 2 | 4 | 4 | 58 |
| | Medium | 11.0 | 16.0 | 2 | 2 | 4 | 4 | 62 |
| | Coarse | 16.0 | 22.6 | 4 | 2 | 6 | 6 | 68 |
| | Coarse | 22.6 | 32 | 3 | 3 | 6 | 6 | 74 |
| | Very Coarse | 32 | 45 | 8 | | 8 | 8 | 82 |
| | Very Coarse | 45 | 64 | 8 | | 8 | 8 | 90 |
| <i>COBBLE</i> | Small | 64 | 90 | 3 | | 3 | 3 | 93 |
| | Small | 90 | 128 | 3 | | 3 | 3 | 96 |
| | Large | 128 | 180 | 2 | | 2 | 2 | 98 |
| | Large | 180 | 256 | 2 | | 2 | 2 | 100 |
| <i>BOULDER</i> | Small | 256 | 362 | | | | | 100 |
| | Small | 362 | 512 | | | | | 100 |
| | Medium | 512 | 1024 | | | | | 100 |
| | Large/Very Large | 1024 | 2048 | | | | | 100 |
| <i>BEDROCK</i> | Bedrock | 2048 | >2048 | | | | | 100 |
| Total | | | | 50 | 50 | 100 | 100 | 100 |

| Reachwide Channel materials (mm) | |
|----------------------------------|-----------|
| D ₁₆ = | Silt/Clay |
| D ₃₅ = | Silt/Clay |
| D ₅₀ = | 5.6 |
| D ₈₄ = | 49.1 |
| D ₉₅ = | 113.8 |
| D ₁₀₀ = | 256.0 |



Reachwide and Cross-Section Pebble Count Plots

Crooked Creek #2 Stream and Wetland Mitigation Site



DMS Project No. 94687

Monitoring Year 2 - 2017

UT1, Cross Section 2

| Particle Class | | Diameter (mm) | | Riffle 100-Count | Summary | |
|------------------|------------------|---------------|-------|------------------|------------------|--------------------|
| | | min | max | | Class Percentage | Percent Cumulative |
| <i>SILT/CLAY</i> | Silt/Clay | 0.000 | 0.062 | 53 | 53 | 53 |
| SAND | Very fine | 0.062 | 0.125 | | | 53 |
| | Fine | 0.125 | 0.250 | | | 53 |
| | Medium | 0.25 | 0.50 | | | 53 |
| | Coarse | 0.5 | 1.0 | | | 53 |
| | Very Coarse | 1.0 | 2.0 | 1 | 1 | 54 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | 54 |
| | Very Fine | 2.8 | 4.0 | 2 | 2 | 56 |
| | Fine | 4.0 | 5.6 | 6 | 6 | 62 |
| | Fine | 5.6 | 8.0 | 12 | 12 | 74 |
| | Medium | 8.0 | 11.0 | 9 | 9 | 83 |
| | Medium | 11.0 | 16.0 | 8 | 8 | 91 |
| | Coarse | 16.0 | 22.6 | 6 | 6 | 97 |
| | Coarse | 22.6 | 32 | 2 | 2 | 99 |
| | Very Coarse | 32 | 45 | | | 99 |
| | Very Coarse | 45 | 64 | 1 | 1 | 100 |
| | COBBLE | Small | 64 | 90 | | |
| Small | | 90 | 128 | | | 100 |
| Large | | 128 | 180 | | | 100 |
| Large | | 180 | 256 | | | 100 |
| BOULDER | Small | 256 | 362 | | | 100 |
| | Small | 362 | 512 | | | 100 |
| | Medium | 512 | 1024 | | | 100 |
| BEDROCK | Large/Very Large | 1024 | 2048 | | | 100 |
| | Bedrock | 2048 | >2048 | | | 100 |
| Total | | | | 100 | 100 | 100 |

| Cross Section 2 | |
|------------------------|-----------|
| Channel materials (mm) | |
| D ₁₆ = | Silt/Clay |
| D ₃₅ = | Silt/Clay |
| D ₅₀ = | Silt/Clay |
| D ₈₄ = | 11.5 |
| D ₉₅ = | 20.1 |
| D ₁₀₀ = | 64.0 |



Reachwide and Cross-Section Pebble Count Plots

Crooked Creek #2 Stream and Wetland Mitigation Site



DMS Project No. 94687

Monitoring Year 2 - 2017

UT1, Cross Section 4

| Particle Class | | Diameter (mm) | | Riffle 100-Count | Summary | |
|------------------|------------------|---------------|-------|------------------|------------------|--------------------|
| | | min | max | | Class Percentage | Percent Cumulative |
| <i>SILT/CLAY</i> | Silt/Clay | 0.000 | 0.062 | 2 | 2 | 2 |
| SAND | Very fine | 0.062 | 0.125 | | | 2 |
| | Fine | 0.125 | 0.250 | | | 2 |
| | Medium | 0.25 | 0.50 | | | 2 |
| | Coarse | 0.5 | 1.0 | | | 2 |
| | Very Coarse | 1.0 | 2.0 | 3 | 3 | 5 |
| GRAVEL | Very Fine | 2.0 | 2.8 | | | 5 |
| | Very Fine | 2.8 | 4.0 | | | 5 |
| | Fine | 4.0 | 5.6 | | | 5 |
| | Fine | 5.6 | 8.0 | | | 5 |
| | Medium | 8.0 | 11.0 | 4 | 4 | 9 |
| | Medium | 11.0 | 16.0 | 4 | 4 | 13 |
| | Coarse | 16.0 | 22.6 | 5 | 5 | 18 |
| | Coarse | 22.6 | 32 | 8 | 8 | 26 |
| | Very Coarse | 32 | 45 | 12 | 12 | 38 |
| | Very Coarse | 45 | 64 | 9 | 9 | 47 |
| | COBBLE | Small | 64 | 90 | 30 | 30 |
| Small | | 90 | 128 | 9 | 9 | 86 |
| Large | | 128 | 180 | 8 | 8 | 94 |
| Large | | 180 | 256 | 6 | 6 | 100 |
| BOULDER | Small | 256 | 362 | | | 100 |
| | Small | 362 | 512 | | | 100 |
| | Medium | 512 | 1024 | | | 100 |
| BEDROCK | Large/Very Large | 1024 | 2048 | | | 100 |
| | Bedrock | 2048 | >2048 | | | 100 |
| Total | | | | 100 | 100 | 100 |

| Cross Section 4 | |
|------------------------|-------|
| Channel materials (mm) | |
| D ₁₆ = | 19.68 |
| D ₃₅ = | 41.32 |
| D ₅₀ = | 66.2 |
| D ₈₄ = | 118.4 |
| D ₉₅ = | 190.9 |
| D ₁₀₀ = | 256.0 |



APPENDIX 5. Hydrology Summary Data and Plots

Table 14. Verification of Bankfull Events

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 2 - 2017**UT1, UT2, Crooked Creek**

| Reach | MY of Occurrence | Date of Data Collection | Date of Occurrence | Method |
|---------------|------------------|-------------------------|--------------------|--------------|
| UT1 | 1 | 8/18/2016 | 7/11/2016 | Crest |
| | N/A | 11/9/2016 | N/A | |
| | 2 | 6/28/2017 | 6/20/2017 | Crest/Stream |
| UT2 | 1 | 8/18/2016 | 7/11/2016 | Crest |
| | 1 | 11/9/2016 | 10/8/2016 | |
| | 2 | 6/28/2017 | 6/20/2017 | Crest/Stream |
| Crooked Creek | 1 | 8/18/2016 | 7/11/2016 | Crest |
| | 1 | 11/9/2016 | 10/8/2016 | |
| | 2 | 6/28/2017 | 6/20/2017 | Crest/Stream |

Table 15. Wetland Gage Attainment Summary

Crooked Creek #2 Restoration Project

DMS Project No. 964687

Monitoring Year 2 - 2017

| Summary of Groundwater Gage Results for Monitoring Years 1 through 7 | | | | | |
|--|--|----------------------|---------------|---------------|---------------|
| Gage | Success Criteria Achieved/Max Consecutive Days During Growing Season | | | | |
| | Year 1 (2016) | Year 2 (2017) | Year 3 (2018) | Year 4 (2019) | Year 5 (2020) |
| 1 | No/0 Days (0%) | No/7 Days (3%) | | | |
| 2 | No/2 Days (0.9%) | No/8 Days (4%) | | | |
| 3 | No/1 Days (0.4%) | No/9 Days (4%) | | | |
| 4 | No/0 Days (0%) | No/6 Days (3%) | | | |
| 5 | No/1 Days (0.4%) | No/7 Days (3%) | | | |
| 6 | Yes/26 Days (11.5%) | Yes/75 Days (33%) | | | |
| 7 | yes/18 Days (8%) | Yes/47 Days (21%) | | | |
| 8 | No/14 Days (6.2%) | Yes/31 Days (14%) | | | |
| 9 | No/1 Days (0.4%) | No/7 Days (3%) | | | |
| 10 | No/2 Days (0.9%) | No/11 Days (5%) | | | |


Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 2 - 2017

Wetland Restoration




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 2 - 2017

Wetland Restoration




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 2 - 2017

Wetland Restoration




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 2 - 2017

Wetland Restoration




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 2 - 2017

Wetland Restoration




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 2 - 2017

Wetland Restoration




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 2 - 2017

Wetland Restoration




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 2 - 2017

Wetland Restoration




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 2 - 2017

Wetland Restoration




Groundwater Gage Plots

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 2 - 2017

Wetland Restoration




Monthly Rainfall Data

Crooked Creek #2 Restoration Project

DMS Project No. 94687

Monitoring Year 2 - 2017



¹ 30th and 70th percentile rainfall data generated from WETS Table: Monroe, NC5771 (1971-2000). (USDA Field Office Climate Data, 2016)

² On Site rain Gauge (HOBO) installed on 2/5/2016