



# **MONITORING YEAR 1 ANNUAL REPORT**

Final

## **DEVIL'S RACETRACK MITIGATION SITE**

Johnston County, NC  
DENR Contract 003989  
NCEEP Project Number 95021

Data Collection Period: July 2014 - September 2014  
Draft Submission Date: December 31, 2014  
Final Submission Date: January 16, 2015

---

### **PREPARED FOR:**



**NC Department of Environment and Natural  
Resources**  
**Ecosystem Enhancement Program**  
1652 Mail Service Center  
Raleigh, NC 27699-1652

**PREPARED BY:**

---



**Wildlands Engineering, Inc.**  
312 West Millbrook Road, Suite 225  
Raleigh, NC 27609

**Jason Lorch**  
jlorch@wildlandseng.com  
Phone: 919.851.9986



## EXECUTIVE SUMMARY

Wildlands Engineering (Wildlands) completed a full-delivery project for the North Carolina Ecosystem Enhancement Program (NCEEP) to restore and enhance a total of 18,936 linear feet (LF) and restore 63.3 acres (ac) of wetlands in Johnston County, North Carolina. The project streams consist of five unnamed tributaries (UTs) to the Neuse River. The largest of these streams, Devil's Racetrack Creek (East and West), drains directly to the Neuse River. The other four streams are small headwater tributaries to Devil's Racetrack Creek (Southwest Branch, Middle Branch, Southeast Branch, and North Branch). The project provides 18,381 stream mitigation units (SMU's) and 62.1 wetland restoration units (WMU's). At the downstream limits of the project, the drainage area is 831 acres (1.30 square miles).

The Devil's Racetrack Mitigation Site, hereafter referred to as the Site, is located in eastern Johnston County along Devil's Racetrack Road just east of its intersection with U.S. Highway 701 and approximately one mile east of Interstate 95 (Figure 1). The Site is located in the western portion of the Inner Coastal Plain Physiographic Province (USGS, 1998). The Site is located within the North Carolina Division of Water Resources (NCDWR) subbasin 03-04-02 of the Neuse River Basin (United States Geological Survey (USGS) Hydrologic Unit 03020201140010).

Prior to construction activities, the streams had been relocated and channelized and the surrounding wetland complex had been drained for agricultural purposes. The primary objectives of the project were to promote wetland hydrology; restore a Coastal Plain Small Stream Swamp wetland community; restore a Coastal Plain stream system to promote hydrologic connectivity with the floodplains and wetlands; stabilize stream banks; promote instream habitat and aeration; restore riparian buffers; and further improve water quality through removing existing agricultural practices. Figure 2 and Table 1 present the restoration and enhancement design for the site.

The following project goals were established to address the effects listed above from watershed and project site stressors:

- Restore a large wetland complex to a naturally occurring community to improve riparian habitat and water quality;
- Restore a network of badly degraded stream channels, including multiple headwaters streams, to create aquatic habitat and further improve water quality to receiving waters; and
- Restore riparian buffers along stream corridors for additional habitat and water quality benefits.

Stream and wetland restoration and enhancement construction efforts were completed in February 2014. Baseline as-built monitoring activities (MY0) were completed between January and February 2014. A conservation easement is in place on 96.065 acres of the stream and wetland riparian corridors to protect them in perpetuity.

Monitoring Year 1 (MY1) assessment and site visits were completed during July and August, 2014 to assess the conditions of the project. Overall, the Site has met the required vegetation, hydrology, and stream success criteria for MY1. The overall average stem density for the Site at MY1 is 674.5 stems/ acre which is greater than the 320 stems/ acre density required for MY3. All restored and enhanced streams are stable and functioning as designed. Southeast Branch experienced minor aggradation after construction, however the stream has stabilized as vegetation has established itself on the Site. Southeast Branch, Southwest Branch, and Middle Branch all had pressure transducers installed to monitor stream flow. On these three streams consistent flow must be documented for at least 30 consecutive days under normal



circumstances. Stream flow must also be documented to occur intermittently in all months other than July through September. All three stream gages (Southeast Branch, Southwest Branch, and Middle Branch) met the hydrologic criteria for MY1. Of the 34 groundwater monitoring wells on the Site, 12 met the success criteria (water table with 12 inches of the ground surface for 8.5% of the growing season consecutively) and 22 did not. Of the 22 wells that did not meet the success criteria, nine showed water table within 12 inches of the ground surface for greater than 5% of the growing season consecutively. Although the Site did not meet the wetland hydrology, the hydrographs show a trend toward groundwater recharge in MY1. It is anticipated that the wetland areas will continue to recharge and meet hydrologic success criteria in the upcoming monitoring years.



**DEVIL’S RACETRACK MITIGATION SITE**  
Monitoring Year 1 Annual Report

**TABLE OF CONTENTS**

**Section 1: PROJECT OVERVIEW .....1-1**

1.1 Project Goals and Objectives ..... 1-1

1.2 Monitoring Year 1 Data Assessment..... 1-2

1.2.1 Vegetative Assessment ..... 1-3

1.2.2 Vegetation Areas of Concern ..... 1-3

1.2.3 Stream Assessment..... 1-3

1.2.4 Stream Areas of Concern ..... 1-3

1.2.5 Hydrology Assessment..... 1-4

1.2.6 Wetland Assessment..... 1-4

1.2.7 Maintenance Plan ..... 1-4

1.3 Monitoring Year 1 Summary ..... 1-5

**Section 2: METHODOLOGY .....2-1**

**Section 3: REFERENCES.....3-1**

**APPENDICES**

**Appendix 1**

**General Tables and Figures**

Figure 1 Project Vicinity Map

Figure 2a-b Project Component/Asset Map

Table 1 Project Components and Mitigation Credits

Table 2 Project Activity and Reporting History

Table 3 Project Contacts Table

Table 4 Project Information and Attributes

**Appendix 2**

**Visual Assessment Data**

Figure 3.0-3.2 Integrated Current Condition Plan View

Table 5a-f Visual Stream Morphology Stability Assessment Table

Table 6 Vegetation Condition Assessment Table

Stream Photographs

Vegetation Photographs

**Appendix 3**

**Vegetation Plot Data**

Table 7 Vegetation Plot Criteria Attainment

Table 8 CVS Vegetation Plot Metadata

Table 9 Planted and Total Stem Counts (Species by Plot with Annual Means)

**Appendix 4**

**Morphological Summary Data and Plots**

Table 10a-f Baseline Stream Data Summary

Table 11a-f Morphology and Hydraulic Summary (Dimensional Parameters – Cross Section)

Table 12a-f Monitoring Data – Stream Reach Data Summary

Cross-Section Plots

**Appendix 5**

**Hydrology Data**

Table 13

Verification of Bankfull Events

Table 14

Wetland Gage Attainment Summary

Groundwater Gage Plots

Stream Flow Gage Plots

Monthly Rainfall Data



## Section 1: PROJECT OVERVIEW

---

The Devil's Racetrack Mitigation Site, hereafter referred to as the Site, is located in eastern Johnston County within the Neuse River Basin (USGS Hydrologic Unit 03020201) near the town of Four Oaks, North Carolina. The Site is located along Devil's Racetrack Road just east of its intersection with U.S. Highway 701 and approximately one mile east of Interstate 95. The Site is located in the western portion of the Inner Coastal Plain Physiographic Province (USGS, 1998). The project watershed consists primarily of agricultural lands and forest. The only significant development in the watershed is a campground adjacent to Devil's Racetrack Creek on the western portion of the project site, a middle school in the upper portion of the watershed, a low-density subdivision with single family homes, and a small section of I-95. The drainage area for the project site is 831 acres (1.30 square miles) at the lower end of Devil's Racetrack Creek (east).

The project stream reaches include Devil's Racetrack Creek-West, Devil's Racetrack Creek-East, Southwest Branch, Middle Branch, Southeast Branch, and North Branch, (stream restoration and/or enhancement level I/II approach). Mitigation work within the Site included restoration and enhancement of 18,936 linear feet (LF) of perennial and intermittent stream channel and restoration of 63.3 acres (ac) of riparian wetland. The stream and wetland areas were also planted with native vegetation to improve habitat and protect water quality. Construction activities were completed by Land Mechanic Designs, Inc. (East Side) and Fluvial Solutions (West Side) in February 2014. Planting and seeding activities were completed by Bruton Natural Systems, Inc. in February 2014. A conservation easement has been recorded and is in place along the stream and wetland riparian corridors to protect them in perpetuity; 96.065 ac (Deed Book 4221, Page 419-433) within two tracts owned by Nell Howell Revocable Trust. The project provides 18,381 stream mitigation units (SMU's) and 62.1 wetland restoration units (WMU's). Directions and a map of the Site are provided in Figure 1 and project components are illustrated for the Site in Figures 2a and 2b.

### 1.1 Project Goals and Objectives

Prior to construction activities, the streams had been relocated and channelized and the surrounding wetland complex had been drained for agricultural purposes. Stream valleys and other low areas were filled to raise wet areas and even out the fields. At the same time the streams were straightened and riparian vegetation was also removed. The project area west of Devil's Racetrack Road was used for row crop agriculture and the eastern portion was used for timber production.

The channelization of streams on the Site resulted in severely over-enlarged channels that were extremely deep in many locations. The alterations of the Site to promote farming practices resulted in complete elimination of the ecological function of this small stream/wetland complex. Specifically, functional losses at the Site include degraded aquatic habitat, altered hydrology (related to loss of floodplain connection and lowered water table), and reduction of quality and amount of riparian wetland habitats and related water quality benefits. Ongoing bank erosion was also occurring at some locations due to high, overly steep banks and lack of bank vegetation. Table 4 in Appendix 1 and Tables 10a through 10f in Appendix 4 present the pre-restoration conditions in detail.

The Site was designed to meet the over-arching goals as described in the mitigation plan (2013). The project is intended to provide numerous ecological benefits within the Neuse River Basin. While many of these benefits are limited to the Devil's Racetrack Creek Site project area, others, such as pollutant



removal and improved aquatic and terrestrial habitat, have more far-reaching effects. The following project specific goals established in the mitigation plan include:

- Restore a large wetland complex to a naturally occurring community to improve riparian habitat and water quality;
- Restore a network of badly degraded stream channels, including multiple headwaters streams, to create aquatic habitat and further improve water quality to receiving waters; and
- Restore riparian buffers along stream corridors for additional habitat and water quality benefits.

Secondary project goals established in the mitigation plan were to restore fish passage from the Neuse River to Devil's Racetrack Creek. This is a secondary goal because success will not be measured during monitoring.

The primary project goals were addressed through the following project objectives:

- Promote wetland hydrology by raising channelized stream beds and filling drainage ditches;
- Plant wetland areas with native tree species to restore a Coastal Plain Small Stream Swamp – Blackwater Subtype community;
- Reconstruct stream channels to have the appropriate slope, planform, and cross sectional geometry for the region of the Coastal Plain in which the project is located;
- Size reconstructed stream channels to flood floodplains and wetlands frequently;
- Stabilize stream banks using bioengineering, natural channel design techniques, and grading to reduce bank angles and bank height;
- Install in-stream structures and woody debris to promote aeration of water, create habitat, and influence the creation of bed forms commonly found in sand bed channels;
- Restore riparian buffer areas with native tree species to stabilize channels, filter flood flows and runoff, and supplement wetland plantings; and
- Remove project area from agricultural production further improving water quality.

The design streams and wetlands were restored to the appropriate type based on the surrounding landscape, climate, and natural vegetation communities but also with strong consideration to existing watershed conditions and trajectory. The mitigation project was developed to restore a large stream/wetland complex directly adjacent to the Neuse River to a naturally occurring community to create riparian and wetland habitat and improve water quality. Other key factors addressed in the design were to create stable habitats, improve riparian buffers, and restore the natural migration patterns for anadromous and other fish for spawning. The final mitigation plan was submitted and accepted by the NCEEP in January of 2013. Construction activities were completed by Fluvial Solutions and Land Mechanic Designs, Inc in February 2014. Planting and seeding activities were completed by Bruton Natural Systems, Inc. in February 2014. Baseline monitoring (MY0) was conducted between December 2013 and April 2014. Annual monitoring will be conducted for seven years with the close-out anticipated to commence in 2021 given the success criteria are met. Appendix 1 provides more detailed project activity, history, contact information, and watershed/site background information for this project.

## 1.2 Monitoring Year 1 Data Assessment

Annual monitoring and quarterly site visits were conducted during MY1 to assess the condition of the project. The stream and wetland mitigation success criteria for the Site follow the approved success criteria presented in the Devil's Racetrack Mitigation Plan (2013).



### **1.2.1 Vegetative Assessment**

Planted woody vegetation is being monitored in accordance with the guidelines and procedures developed by the Carolina Vegetation Survey-NCEEP Level 2 Protocol (Lee et al., 2008). A total of 51 vegetation plots were established during the baseline monitoring within the project easement areas. All of the plots were installed using a standard 10 meter by 10 meter plot. The final vegetative success criteria will be the survival of 210 planted stems per acre in the riparian corridor along restored and enhanced reaches and within the wetland restoration areas at the end of the seven year monitoring period (MY7). The interim measure of vegetative success for the Site will be the survival of at least 320 planted stems per acre at the end of year three of the monitoring period (MY3) and at least 260 stems per acre at the end of the fifth year of monitoring (MY5).

The MY1 vegetative survey was completed in September 2014. The 2014 vegetation monitoring resulted in an average stem density of 674.5 stems per acre, which is greater than the interim requirement of 320 stems/acre required at MY3, but approximately 4% less than the baseline density recorded at MY0, 702 stems/acre, in January 2014. There is an average of 17 stems per plot which has remained the same since MY0. All 51 of the plots are on track to meet the success criteria required for MY7 (Table 9, Appendix 3). Please refer to Appendix 2 for vegetation plot photographs and the vegetation condition assessment table and Appendix 3 for vegetation data tables.

### **1.2.2 Vegetation Areas of Concern**

Along the lower section of Devil's Racetrack-East, there are several bare areas (15.5% of the planted acreage). In these bare areas, the planted trees appear healthy and volunteer trees have sprouted, but grasses are not well established. This area was graded down several feet during construction which removed the top soil, leaving a more acidic subsoil. Wildlands has incorporated liquid and pelletized lime into the soil and we expect pH to decrease over the next year to two years providing better herbaceous growing conditions. This area will be monitored, and any additional actions deemed necessary to promote grass growth will be taken. Refer to Appendix 2 for the vegetation condition assessment table, Integrated Current Condition Plan View (CCPV), and reference photographs.

### **1.2.3 Stream Assessment**

Morphological surveys for the MY1 were conducted in July 2014. All streams within the site are stable. However, portions of Southeast branch showed minor aggradation and degradation described below in Section 1.2.4.

In general, cross sections for Devil's Racetrack Creek-West, Devil's Racetrack Creek-East, Southwest Branch, Middle Branch, and North Branch show little to no change in the bankfull area, maximum depth ratio, or width-to-depth ratio. Surveyed riffle cross-sections fell within the parameters defined for channels of the appropriate Rosgen stream type.

Longitudinal profile surveys are not required on the project unless visual inspection indicates reach wide vertical stability concerns. Refer to Appendix 2 for the visual stability assessment table, CCPV map, and reference photographs. Refer to Appendix 4 for the morphological data and plots.

### **1.2.4 Stream Areas of Concern**

The downstream portion of Southeast Branch (Station 325+35 to 328+45) experienced minor aggradation following construction due to runoff from adjacent agricultural fields. Herbaceous cover has since established within the easement area that filters runoff and captures sediment prior to entering the stream channel. The middle section (Station 317+35 to 328+45) experienced moderate degradation due

to heavy flows during and immediately following construction. Minor repairs included sealing log drops and placing sod mats on eroded stream banks. These areas all appear to have stabilized following minor repair work and vegetation establishment.

### **1.2.5 Hydrology Assessment**

At the end of the seven year monitoring period, two or more bankfull events must have occurred in separate years within the restoration reaches. Multiple bankfull events were recorded on all the streams with crest gages during the MY1 data collection. Therefore, the Site has partially met this stream hydrology success criteria. Pressure transducers were also installed on Southwest Branch, Southeast Branch, and Middle Branch to measure stream flow. These pressure transducers were installed to show that these 3 streams have adequate flow throughout the year, and are not ephemeral ditches. Per discussion with the Interagency Review Team (IRT), on these three streams, consistent flow must be documented for at least 30 consecutive days under normal circumstances. Stream flow must be documented to occur intermittently in all months other than July through September. Southwest Branch showed consistent flow throughout MY1. Southeast Branch showed consistent flow most of the year, with some intermittent flow during portions of July and August. Middle Branch showed consistent flow from April through June. Between June and October, the pressure transducer was washed away during a flood event. Wildlands was unable to find the pressure transducer and retrieve the data, but will replace the pressure transducer for MY2. These three streams have met the flow requirements for MY1. Refer to Appendix 5 for hydrologic data.

### **1.2.6 Wetland Assessment**

Thirty four groundwater monitoring gages were established during the baseline monitoring within the wetland restoration zones. The gages were installed at appropriate locations so that the data collected will provide an indication of groundwater levels throughout the site. To provide data for the determination of the growing season for the wetland areas, one soil temperature probe was installed. A barotroll logger (to measure barometric pressure used in the calculations of groundwater levels with well transducer data) and a rain gage were also installed within the wetland areas. All monitoring gages were downloaded on a quarterly basis and maintained on an as needed basis. The success criteria for wetland hydrology is to have a free groundwater surface within 12 inches of the ground surface for 8.5 percent of the growing season, which is measured in consecutive days under typical precipitation conditions. Of the 34 groundwater monitoring wells on the Site, 12 met the success criteria and 22 did not. Of the 22 wells that did not meet the success criteria, nine showed water table within 12 inches of the ground surface for greater than 5% of the growing season consecutively. Twenty of the 22 gages that did not meet the success criteria showed a similar groundwater pattern to the reference gage at the end of the growing season. This pattern is expected to continue and is showing that groundwater is recharging these areas of the site. Two of the gages showed poor groundwater data and are expected to take longer for the groundwater to recharge these areas. The trend of groundwater recharging the Site was expected prior to MY1 due to the heavily drained condition of the Site prior to construction. Refer to Appendix 2 for the groundwater gage locations and Appendix 5 for groundwater hydrology data and plots. Four additional groundwater monitoring gages will be added for MY2 to better assess groundwater levels.

### **1.2.7 Maintenance Plan**

No maintenance plan is necessary at this time. Wildlands will continue to monitor Southeast Branch and the floodplain area adjacent to the lower section of Devil's Racetrack-East. A maintenance plan will be developed if it becomes apparent that Southeast branch continues to have aggradation and degradation

problems. In addition, if the floodplain area adjacent to the lower portion of Devil's Racetrack-East does not establish adequate herbaceous cover, Wildlands will develop a maintenance plan to establish grasses.

### **1.3 Monitoring Year 1 Summary**

All streams within the Site are stable and functioning as designed. There were a few areas on Southeast Branch where aggradation and degradation occurred shortly after construction. However, these areas have stabilized since the vegetation has established on the Site. Wildlands will monitor these areas for any further aggradation or degradation and a maintenance plan will be prepared if necessary. The average stem density for the Site is on track to meeting the MY7 success criteria; all individual vegetation plots meet the MY1 success criteria as noted in CCPV. There have been at least three documented bankfull events recorded by the crest gages on each of the streams on the Site. While 22 of the 34 groundwater gages did not meet the wetland hydrology success criteria, they did show a significant trend in groundwater recharge on the Site. This trend is fully expected to continue in the future.

Summary information and data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Mitigation Plan documents available on NCEEP's website. All raw data supporting the tables and figures in the appendices are available from NCEEP upon request.



## Section 2: METHODOLOGY

---

Geomorphic data was collected following the standards outlined in *The Stream Channel Reference Site: An Illustrated Guide to Field Techniques* (Harrelson et al., 1994) and in the *Stream Restoration: A Natural Channel Design Handbook* (Doll et al., 2003). All Integrated Current Condition Mapping was recorded using a Trimble handheld GPS with sub-meter accuracy and processed using Pathfinder and ArcGIS. Crest gages and pressure transducers were installed in surveyed riffle cross sections and monitored quarterly. Hydrology attainment installation and monitoring methods are in accordance with the USACE (2003) standards. Vegetation monitoring protocols followed the Carolina Vegetation Survey-NCEP Level 2 Protocol (Lee et al., 2008).



## Section 3: REFERENCES

---

- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Harrelson, C.C., Rawlins, C.L., Potyondy, J.P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, M.T., Peet, R.K., S.D., Wentworth, T.R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Retrieved from <http://cvs.bio.unc.edu/protocol/cvs-eep-protocol-v4.2-lev1-5.pdf>.
- Rosgen, D. L. 1994. A classification of natural rivers. *Catena* 22:169-199.
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- Rosgen, D.L. 1997. A Geomorphological Approach to Restoration of Incised Rivers. Proceedings of the Conference on Management of Landscapes Disturbed by Channel Incision. Center For Computational Hydroscience and Bioengineering, Oxford Campus, University of Mississippi, Pages 12-22.
- United States Army Corps of Engineers (USACE). 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- United States Department of Agriculture (USDA). 2002. Natural Resources Conservation Service, Climate Information for Johnston County, NC (1971-2000). WETS Station: Clayton, NC1820.
- United States Geological Survey (USGS). 1998. North Carolina Geology. <http://www.geology.enr.state.nc.us/usgs/carolina.htm>
- Wildlands Engineering, Inc. 2013. Devil's Racetrack Stream and Wetland Mitigation Plan. NCEEP, Raleigh, NC.
- Wildlands Engineering, Inc. 2014. Devil's Racetrack Stream and Wetland Mitigation Site Baseline Monitoring Document and As-Built Baseline Report. NCEEP, Raleigh, NC.



## **APPENDIX 1. General Tables and Figures**






Figure 1. Project Vicinity Map  
 Devil's Racetrack Mitigation Site  
 NCEEP Project No. 95021  
 Monitoring Year 1 - 2014

Johnston County, NC




0 250 500 Feet



Figure 2a. Project Component/Asset Map  
 Devil's Racetrack Mitigation Site  
 NCEEP Project No.95021  
 Monitoring Year 1 - 2014  
 Johnston County, NC





0 250 500 Feet



Figure 2b. Project Component/Asset Map  
 Devil's Racetrack Mitigation Site  
 NCEP Project No.95021  
 Monitoring Year 1 - 2014  
 Johnston County, NC

**Table 1. Project Components and Mitigation Credits**  
**Devil's Racetrack Mitigation Site (NCEEP Project No.95021)**  
**Monitoring Year 1 - 2014**

Mitigation Credits									
	Stream		Riparian Wetland		Non-Riparian Wetland		Buffer	Nutrient	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	18,381 <sup>2</sup>	0	62.1	0	N/A	N/A	N/A	N/A	N/A
Project Components									
Reach ID	As-Built Stationing/ Location	Existing Footage/ Acreage	Approach	Restoration or Restoration Equivalent		Restoration Footage/ Acreage	Mitigation Ratio	Credits (SMU/ WMU)	
Streams									
Devil's Racetrack Creek (West) (DOT ROW)	0+00-0+20	20 LF	P1	Restoration (No Credit)		20	N/A	N/A	
Devil's Racetrack Creek (West)	0+20-16+47 & 17+74-52+69	4,755 LF	P1	Restoration		5,122	1:1	5,122 <sup>2</sup>	
Devil's Racetrack Creek (West) (Power Line Easement)	16+47-17+74	196 LF	P1	Restoration (Partial Credit)		127	4:1 <sup>1</sup>	32 <sup>2</sup>	
Devil's Racetrack Creek (West) (DOT ROW)	52+69-52+73	5 LF	P1	Restoration (No Credit)		4	N/A	N/A	
Devil's Racetrack (East) (DOT ROW)	52+59-52+66	5 LF	P1	Restoration (No Credit)		7	N/A	N/A	
Devil's Racetrack (East)	52+66-70+72 & 71+12-88+12 & 88+53-107+11	4,778 LF	P1/2	Restoration		5,364	1:1	5,364 <sup>2</sup>	
Devil's Racetrack (East) (Easement Break)	70+72-71+12	30 LF	P1/2	Restoration (No Credit)		40	N/A	N/A	
Devil's Racetrack (East) (Easement Break)	88+12 to 88+53	31 LF	P1/2	Restoration (No Credit)		41	N/A	N/A	
Devil's Racetrack (East)	107+11-108+21	0 LF	P1/2	Restoration (No Credit)		110	N/A	N/A	
Southwest Branch	500+00-501+31 600+00-600+23	154 LF	EII	Enhancement		154	2.5:1	62	
Southwest Branch	501+31-502+07	75 LF	EI	Enhancement		76	1.5:1	51	
Southwest Branch	502+07-504+89 506+05-511+52	740 LF	P1/2	Restoration		829	1:1	829 <sup>2</sup>	
Southwest Branch (Power Line Easement)	504+89-506+05	111 LF	P1/2	Restoration (Partial Credit)		116	4:1 <sup>1</sup>	29	
Middle Branch	200+00-204+00	410 LF	Headwater Wetland		410	1:1	410 <sup>2</sup>		
Middle Branch	204+00-219+05	1,326 LF	P1/2	Restoration		1,505	1:1	1,505 <sup>2</sup>	
Southeast Branch	300+00-305+03 305+48-329+61	2,946 LF	P1	Restoration		2,916	1:1	2,919 <sup>2</sup>	
Southeast Branch (Easement Break)	305+03-305+48	30 LF	P1	Restoration (Partial Credit)		45	4:1 <sup>1</sup>	11	
North Branch	403+89-424+39	---	P1	Restoration		2,050	1:1	2,050 <sup>2</sup>	
Wetlands									
Riparian Wetlands (West)	N/A	0.0 ac	N/A	Restoration		57.9	1:1	57.9	
Riparian Wetlands (West) (Power Line Easement)	N/A	0.0 ac	N/A	Restoration (Partial Credit)		1.6	4:1	0.4	
Riparian Wetlands (East)	N/A	0.0 ac	N/A	Restoration		3.8	1:1	3.8	
Component Summation									
Restoration Level	Stream (LF)	Riparian Wetland (acres)		Non-Riparian Wetland (acres)	Buffer (square feet)	Upland (acres)			
		Riverine	Non-Riverine						
Restoration	18,706	63.3	-	-	-	-			
Enhancement		-	-	-	-	-			
Enhancement I	76								
Enhancement II	154								
Creation		-	-	-					
Preservation		-	-	-		-			
High Quality Preservation		-	-	-		-			

N/A: not applicable  
1. Ratio of 4:1 based on an expected 75% reduction in credits for stream restoration with shrub buffer zone in power line easements.  
2. Credits updated from baseline report due to errors in calculations.

**Table 2. Project Activity and Reporting History**  
**Devil's Racetrack Mitigation Site (NCEEP Project No.95021)**  
**Monitoring Year 1 - 2014**

Activity or Report	Date Collection Complete	Completion or Scheduled Delivery
Mitigation Plan	September 2011- March 2012	January 2013
Final Design - Construction Plans	September 2011- March 2012	August 2013
Construction	December 2013- February 2014	February 2014
Temporary S&E mix applied to entire project area <sup>1</sup>	February 2014	February 2014
Permanent seed mix applied to reach/segments	February 2014	February 2014
Bare root and live stake plantings for reach/segments	February 2014	February 2014
Baseline Monitoring Document (Year 0)	December 2013- February 2014	May 2014
Year 1 Monitoring	August 2014	December 2014
Year 2 Monitoring	2015	December 2015
Year 3 Monitoring	2016	December 2016
Year 4 Monitoring	2017	December 2017
Year 5 Monitoring	2018	December 2018
Year 6 Monitoring	2019	December 2019
Year 7 Monitoring	2020	December 2020

<sup>1</sup>Seed and mulch is added as each section of construction is completed.

**Table 3. Project Contact Table**  
**Devil's Racetrack Mitigation Site (NCEEP Project No.95021)**  
**Monitoring Year 1 - 2014**

<b>Designer</b>	<b>Wildlands Engineering, Inc.</b> 312 West Millbrook Road, Suite 225 Raleigh, NC 27609 919.851.9986
Jeff Keaton, PE	
<b>Construction Contractor (East Side)</b>	<b>Land Mechanic Designs, Inc.</b> 126 Circle G Lane Willow Spring, NC 27592
<b>Construction Contractor (West Side)</b>	<b>Fluvial Solutions</b> P.O. Box 28749 Raleigh, NC 27611
<b>Planting Contractor</b>	<b>Bruton Natural Systems, Inc</b> P.O. Box 1197 Fremont, NC 27830
<b>Seeding Contractor</b>	<b>Bruton Natural Systems, Inc</b> P.O. Box 1197 Fremont, NC 27830
<b>Seed Mix Sources</b>	<b>Green Resource, LLC</b>
<b>Nursery Stock Suppliers</b>	
<b>Bare Roots</b>	<b>Dykes and Son Nursery and NC Forest Service</b> <b>(Claridge Nursery)</b>
<b>Live Stakes</b>	<b>Bruton Natural Systems, Inc</b>
<b>Monitoring Performers</b>	<b>Wildlands Engineering, Inc.</b> Jason Lorch 919.851.9986, ext. 107
Stream, Vegetation, and Wetland Monitoring, POC	

**Table 4. Project Information and Attributes**  
**Devil's Racetrack Mitigation Site (NCEP Project No.95021)**  
**Monitoring Year 1 - 2014**

Project Information						
Project Name	Devil's Racetrack Mitigation Site					
County	Johnston County					
Project Area (acres)	96 ac					
Project Coordinates (latitude and longitude)	35° 27'01.58" N, 78° 23' 18.08" W					
Project Watershed Summary Information						
Physiographic Province	Upper Coastal Plain					
River Basin	Neuse					
USGS Hydrologic Unit 8-digit	03020201					
USGS Hydrologic Unit 14-digit	03020201140010					
DWR Sub-basin	03-04-02					
Project Drainage Area (acres)	831.4 ac					
Project Drainage Area Percentage of Impervious Area	<1%					
CGIA Land Use Classification	62% forest/wetland, 34% farm land, 4% developed					
Reach Summary Information						
Parameters	Southwest Branch	Middle Branch	Southeast Branch	North Branch	Devil's Racetrack Creek (west)	Devil's Racetrack Creek (east)
Length of reach (linear feet) - Post-Restoration	1,175	1,915	2,961	2,050	5,273	5,562
Drainage area (acres)	20.6	10.8	69.9	49.9	493.5	831.4
NCDWR stream identification score	34.5 - 37	30	29 - 30.75	32	38	37.5
NCDWR Water Quality Classification	C/NSW					
Morphological Description (stream type)	P	P	P/I	P	P	P
Evolutionary trend (Simon's Model) - Pre- Restoration	---	---	---	---	---	---
Underlying mapped soils	Altavista fine sandy loam, Bibb sandy loam, Cecil loam, Goldsboro sandy loam, Leaf silt loam, Lynchburg sandy loam, Nason silt loam, Norfolk loamy sand, and Rains sandy loam.					
Drainage class	---	---	---	---	---	---
Soil Hydric status	---	---	---	---	---	---
Slope	---	---	---	---	---	---
FEMA classification	None					
Native vegetation community	Coastal Plain bottomland riparian forest					
Percent composition exotic invasive vegetation -Post-Restoration	0%					
Regulatory Considerations						
Regulation	Applicable?	Resolved?	Supporting Documentation			
Waters of the United States - Section 404	X	X	USACE Nationwide Permit No.27 and DWQ 401 Water Quality Certification No. 3885.			
Waters of the United States - Section 401	X	X				
Division of Land Quality (Dam Safety)	N/A	N/A	N/A			
Endangered Species Act	X	X	Devils Racetrack Mitigation Plan; Wildlands determined "no effect" on Johnston County listed endangered species.			
Historic Preservation Act	X	X	No historic resources were found to be impacted (letter from SHPO dated 7/20/2011).			
Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA)	N/A	N/A	N/A			
FEMA Floodplain Compliance	N/A	N/A	The project streams do not have an associated regulatory flooplain; however the downstream end of Devil's Racetrack Creek is located within the floodway and flood fringe of the Neuse River (FEAM Zone AE, FIRM panel 1680).			
Essential Fisheries Habitat	N/A	N/A	N/A			


## **APPENDIX 2. Visual Assessment Data**



\*2012 Aerial Photography

Figure 3.0 Integrated Current Condition Plan View  
 (Key)  
 Devil's Racetrack Mitigation Site  
 NCEEP Project No. 95021  
 Monitoring Year 1 - 2014  
 Johnston County, NC







**Table 5a. Visual Stream Morphology Stability Assessment Table**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Devil's Racetrack (West) (5211 LF)**  
**Monitoring Year 1 - 2014**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation					100%			
		Degradation					100%			
	2. Riffle Condition	Texture/Substrate	74	74		100%				
	3. Meander Pool Condition	Depth Sufficient	74	74		100%				
		Length Appropriate	74	74		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	74	74		100%				
		Thalweg centering at downstream of meander bend (Glide)	74	74		100%				
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion					100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat					100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse					100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	6	6			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	6	6			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	6	6			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	6	6			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	6	6			100%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 5b. Visual Stream Morphology Stability Assessment Table**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Devil's Racetrack (East) (5547 LF)**  
**Monitoring Year 1 - 2014**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	85	85			100%			
	3. Meander Pool Condition	Depth Sufficient	85	85			100%			
		Length Appropriate	85	85			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	85	85			100%			
		Thalweg centering at downstream of meander bend (Glide)	85	85			100%			
<b>Totals</b>										
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>										
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	17	17			n/a			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	17	17			n/a			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	17	17			n/a			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	17	17			n/a			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	17	17			n/a			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 5c. Visual Stream Morphology Stability Assessment Table**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Southeast Branch (2891 LF)**  
**Monitoring Year 1 - 2014**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
<b>1. Bed</b>	<b>1. Vertical Stability (Riffle and Run units)</b>	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	<b>2. Riffle Condition</b>	Texture/Substrate	121	121			100%			
	<b>3. Meander Pool Condition</b>	Depth Sufficient	113	120			94%			
		Length Appropriate	120	120			100%			
	<b>4. Thalweg Position</b>	Thalweg centering at upstream of meander bend (Run)	120	120			100%			
		Thalweg centering at downstream of meander bend (Glide)	120	120			100%			
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
<b>2. Bank</b>	<b>1. Scoured/Eroded</b>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	n/a	n/a	n/a
	<b>2. Undercut</b>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	n/a	n/a	n/a
	<b>3. Mass Wasting</b>	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
<b>3. Engineered Structures<sup>1</sup></b>	<b>1. Overall Integrity</b>	Structures physically intact with no dislodged boulders or logs.	64	67			n/a			
	<b>2. Grade Control</b>	Grade control structures exhibiting maintenance of grade across the sill	64	67			n/a			
	<b>2a. Piping</b>	Structures lacking any substantial flow underneath sills or arms.	67	67			n/a			
	<b>3. Bank Protection</b>	Bank erosion within the structures extent of influence does not exceed 15%.	64	67			n/a			
	<b>4. Habitat</b>	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	45	67			n/a			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 5d. Visual Stream Morphology Stability Assessment Table**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Middle Branch (1906 LF)**  
**Monitoring Year 1 - 2014**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
<b>1. Bed</b>	<b>1. Vertical Stability (Riffle and Run units)</b>	Aggradation			0	0	100%			
		Degredation			0	0	100%			
	<b>2. Riffle Condition</b>	Texture/Substrate	79	79			100%			
	<b>3. Meander Pool Condition</b>	Depth Sufficient	78	78			100%			
		Length Appropriate	78	78			100%			
	<b>4. Thalweg Position</b>	Thalweg centering at upstream of meander bend (Run)	78	78			100%			
Thalweg centering at downstream of meander bend (Glide)		78	78			100%				
<b>Totals</b>										
<b>2. Bank</b>	<b>1. Scoured/Eroded</b>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	n/a	n/a	n/a
	<b>2. Undercut</b>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	n/a	n/a	n/a
	<b>3. Mass Wasting</b>	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>										
<b>3. Engineered Structures<sup>1</sup></b>	<b>1. Overall Integrity</b>	Structures physically intact with no dislodged boulders or logs.	52	52			100%			
	<b>2. Grade Control</b>	Grade control structures exhibiting maintenance of grade across the sill	52	52			100%			
	<b>2a. Piping</b>	Structures lacking any substantial flow underneath sills or arms.	52	52			100%			
	<b>3. Bank Protection</b>	Bank erosion within the structures extent of influence does not exceed 15%.	52	52			100%			
	<b>4. Habitat</b>	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	52	52			100%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 5e. Visual Stream Morphology Stability Assessment Table**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Southwest Branch (1155 LF)**  
**Monitoring Year 1 - 2014**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	48	48			100%			
	3. Meander Pool Condition	Depth Sufficient	47	47			100%			
		Length Appropriate	47	47			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	47	47			100%			
Thalweg centering at downstream of meander bend (Glide)		47	47	100%						
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	28	28			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	28	28			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	28	28			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	28	28			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	28	28			100%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 5f. Visual Stream Morphology Stability Assessment Table**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**North Branch (2418 LF)**  
**Monitoring Year 1 - 2014**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degredation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	35	35			100%			
	3. Meander Pool Condition	Depth Sufficient	34	34			100%			
		Length Appropriate	34	34			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	34	34			100%			
		Thalweg centering at downstream of meander bend (Glide)	34	34			100%			
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	10	10			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	10	10			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	10	10			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	10	10			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	10	10			100%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 6. Vegetation Condition Assessment Table**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Planted Acreage 96**

Vegetation Category	Definitions	Mapping Threshold (Ac)	Number of Polygons	Combined Acreage	% of Planted Acreage
<b>Bare Areas</b>	Very limited cover of both woody and herbaceous material	0.1	2	14.9	15.5%
<b>Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1	0	0.0	0.0%
			<b>Total</b>	<b>2</b>	<b>14.9</b>
<b>Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 Ac	0	0	0%
			<b>Cumulative Total</b>	<b>2</b>	<b>14.9</b>
				<b>14.9</b>	<b>16%</b>

**Easement Acreage 96**

Vegetation Category	Definitions	Mapping Threshold (SF)	Number of Polygons	Combined Acreage	% of Planted Acreage
<b>Invasive Areas of Concern</b>	Areas of points (if too small to render as polygons at map scale).	1,000	0	0	0.0%
<b>Easement Encroachment Areas</b>	Areas of points (if too small to render as polygons at map scale).	none	0	0	0%

**STREAM PHOTOGRAPHS**  
**Devil's Racetrack West**





**PHOTO POINT 1** – looking upstream (07/29/2014)



**PHOTO POINT 1** – looking downstream (07/29/2014)



**PHOTO POINT 2** – looking upstream (07/29/2014)



**PHOTO POINT 2** – looking downstream (07/29/2014)



**PHOTO POINT 3** – looking upstream (07/29/2014)



**PHOTO POINT 3** – looking downstream (07/29/2014)





**PHOTO POINT 4** – looking upstream (07/29/2014)



**PHOTO POINT 4** – looking downstream (07/29/2014)



**PHOTO POINT 5** – looking upstream (07/29/2014)



**PHOTO POINT 5** – looking downstream (07/29/2014)



**PHOTO POINT 6** – looking upstream (07/29/2014)



**PHOTO POINT 6** – looking downstream (07/29/2014)





**PHOTO POINT 7** – looking upstream (07/29/2014)



**PHOTO POINT 7** – looking downstream (07/29/2014)



**PHOTO POINT 8** – looking upstream (07/29/2014)



**PHOTO POINT 8** – looking downstream (07/29/2014)



**PHOTO POINT 9** – looking upstream (07/29/2014)



**PHOTO POINT 9** – looking downstream (07/29/2014)





**PHOTO POINT 10** – looking upstream (07/29/2014)



**PHOTO POINT 10** – looking downstream (07/29/2014)



**PHOTO POINT 11** – looking upstream (07/29/2014)



**PHOTO POINT 11** – looking downstream (07/29/2014)



**PHOTO POINT 12** – looking upstream (07/29/2014)



**PHOTO POINT 12** – looking downstream (07/29/2014)





**PHOTO POINT 13 – looking upstream (07/29/2014)**



**PHOTO POINT 13 – looking downstream (07/29/2014)**



**PHOTO POINT 14 – looking upstream (07/29/2014)**



**PHOTO POINT 14 – looking downstream (07/29/2014)**



**PHOTO POINT 15 – looking upstream (07/29/2014)**



**PHOTO POINT 15 – looking downstream (07/29/2014)**





**PHOTO POINT 16** – looking upstream (07/29/2014)



**PHOTO POINT 16** – looking downstream (07/29/2014)



**PHOTO POINT 17** – looking upstream (07/29/2014)



**PHOTO POINT 17** – looking downstream (07/29/2014)



**PHOTO POINT 18** – looking upstream (07/29/2014)



**PHOTO POINT 18** – looking downstream (07/29/2014)





**PHOTO POINT 19 – looking upstream (07/29/2014)**



**PHOTO POINT 19 – looking downstream (07/29/2014)**



**PHOTO POINT 20 – looking upstream (07/29/2014)**



**PHOTO POINT 20 – looking downstream (07/29/2014)**



**PHOTO POINT 21 – looking upstream (07/29/2014)**



**PHOTO POINT 21 – looking downstream (07/29/2014)**





**PHOTO POINT 22 – looking upstream (07/29/2014)**



**PHOTO POINT 22 – looking downstream (07/29/2014)**



**PHOTO POINT 23 – looking upstream (07/29/2014)**



**PHOTO POINT 23 – looking downstream (07/29/2014)**



**PHOTO POINT 24 – looking upstream (07/29/2014)**



**PHOTO POINT 24 – looking downstream (07/29/2014)**







**PHOTO POINT 25 – looking upstream (07/29/2014)**



**PHOTO POINT 25 – looking downstream (07/29/2014)**



**PHOTO POINT 26 (07/29/2014)**



**STREAM PHOTOGRAPHS**  
**Devil's Racetrack East**



**PHOTO POINT 27** (07/29/2014)



**PHOTO POINT 28 – looking upstream** (08/21/2014)



**PHOTO POINT 28 – looking downstream** (08/21/2014)



**PHOTO POINT 29 – looking upstream** (07/29/2014)



**PHOTO POINT 29 – looking downstream** (07/29/2014)





**PHOTO POINT 30** – looking upstream (07/29/2014)



**PHOTO POINT 30** – looking downstream (07/29/2014)



**PHOTO POINT 31** – looking upstream (07/29/2014)



**PHOTO POINT 31** – looking downstream (07/29/2014)



**PHOTO POINT 32** – looking upstream (07/29/2014)



**PHOTO POINT 32** – looking downstream (07/29/2014)





**PHOTO POINT 33 – looking upstream (07/29/2014)**



**PHOTO POINT 33 – looking downstream (07/29/2014)**



**PHOTO POINT 34 – looking upstream (07/29/2014)**



**PHOTO POINT 34 – looking downstream (07/29/2014)**



**PHOTO POINT 35 – looking upstream (07/29/2014)**



**PHOTO POINT 35 – looking downstream (07/29/2014)**





**PHOTO POINT 36 – looking upstream (07/29/2014)**



**PHOTO POINT 36 – looking downstream (07/29/2014)**



**PHOTO POINT 37 – looking upstream (07/29/2014)**



**PHOTO POINT 37 – looking downstream (07/29/2014)**



**PHOTO POINT 38 – looking upstream (07/29/2014)**



**PHOTO POINT 38 – looking downstream (07/29/2014)**





**PHOTO POINT 39 – looking upstream (07/29/2014)**



**PHOTO POINT 39 – looking downstream (07/29/2014)**



**PHOTO POINT 40 – looking upstream (07/29/2014)**



**PHOTO POINT 40 – looking downstream (07/29/2014)**



**PHOTO POINT 41 – looking upstream (07/29/2014)**



**PHOTO POINT 41 – looking downstream (07/29/2014)**





**PHOTO POINT 42 – looking upstream (07/29/2014)**



**PHOTO POINT 42 – looking downstream (07/29/2014)**



**PHOTO POINT 43 – looking upstream (07/29/2014)**



**PHOTO POINT 43 – looking downstream (07/29/2014)**



**PHOTO POINT 44 – looking upstream (07/29/2014)**



**PHOTO POINT 44 – looking downstream (07/29/2014)**







**PHOTO POINT 45 – looking upstream (07/29/2014)**



**PHOTO POINT 45 – looking downstream (07/29/2014)**



**PHOTO POINT 46 – looking upstream (07/29/2014)**



**PHOTO POINT 46 – looking downstream (07/29/2014)**



**PHOTO POINT 47 – looking upstream (07/29/2014)**



**PHOTO POINT 47 – looking downstream (07/29/2014)**





**PHOTO POINT 48** – looking upstream (07/29/2014)



**PHOTO POINT 48** – looking downstream (07/29/2014)



**PHOTO POINT 49** – looking upstream (07/29/2014)



**PHOTO POINT 49** – looking downstream (07/29/2014)



**PHOTO POINT 50** – looking upstream (07/29/2014)



**PHOTO POINT 50** – looking downstream (07/29/2014)





**PHOTO POINT 51 – looking upstream (07/29/2014)**



**PHOTO POINT 51 – looking downstream (07/29/2014)**



**PHOTO POINT 52 – looking upstream (07/29/2014)**



**PHOTO POINT 52 – looking downstream (07/29/2014)**



**PHOTO POINT 53 – looking upstream (07/29/2014)**



**PHOTO POINT 53 – looking downstream (07/29/2014)**





**PHOTO POINT 54 – looking upstream (07/29/2014)**



**PHOTO POINT 54 – looking downstream (07/29/2014)**



**STREAM PHOTOGRAPHS**  
**Southwest Branch**



**PHOTO POINT 55** – looking upstream (07/29/2014)



**PHOTO POINT 55** – looking downstream (07/29/2014)



**PHOTO POINT 56** – looking upstream (07/29/2014)



**PHOTO POINT 56** – looking downstream (07/29/2014)



**PHOTO POINT 57** – looking upstream (07/29/2014)



**PHOTO POINT 57** – looking downstream (07/29/2014)





**PHOTO POINT 58** – looking upstream (07/29/2014)



**PHOTO POINT 58** – looking downstream (07/29/2014)



**PHOTO POINT 59** – looking upstream (07/29/2014)



**PHOTO POINT 59** – looking downstream (07/29/2014)



**PHOTO POINT 60** – looking upstream (07/29/2014)



**PHOTO POINT 60** – looking downstream (07/29/2014)



**STREAM PHOTOGRAPHS**  
**Middle Branch**





**PHOTO POINT 61** – looking upstream (07/29/2014)



**PHOTO POINT 61** – looking downstream (07/29/2014)



**PHOTO POINT 62** – looking upstream (07/29/2014)



**PHOTO POINT 62** – looking downstream (07/29/2014)



**PHOTO POINT 63** – looking upstream (07/29/2014)



**PHOTO POINT 63** – looking downstream (07/29/2014)





**PHOTO POINT 64** – looking upstream (07/29/2014)



**PHOTO POINT 64** – looking downstream (07/29/2014)



**PHOTO POINT 65** – looking upstream (07/29/2014)



**PHOTO POINT 65** – looking downstream (07/29/2014)



**PHOTO POINT 66** – looking upstream (07/29/2014)



**PHOTO POINT 66** – looking downstream (07/29/2014)





**PHOTO POINT 67** – looking upstream (07/29/2014)



**PHOTO POINT 67** – looking downstream (07/29/2014)



**PHOTO POINT 68** – looking upstream (07/29/2014)



**PHOTO POINT 68** – looking downstream (07/29/2014)



**PHOTO POINT 69** – looking upstream (07/29/2014)



**PHOTO POINT 69** – looking downstream (07/29/2014)



**STREAM PHOTOGRAPHS**  
**Southeast Branch**



**PHOTO POINT 70** – looking upstream (07/29/2014)



**PHOTO POINT 70** – looking downstream (07/29/2014)



**PHOTO POINT 71** – looking upstream (07/29/2014)



**PHOTO POINT 71** – looking downstream (07/29/2014)



**PHOTO POINT 72** – looking upstream (07/29/2014)



**PHOTO POINT 72** – looking downstream (07/29/2014)





**PHOTO POINT 73** – looking upstream (07/29/2014)



**PHOTO POINT 73** – looking downstream (07/29/2014)



**PHOTO POINT 74** – looking upstream (07/29/2014)



**PHOTO POINT 74** – looking downstream (07/29/2014)



**PHOTO POINT 75** – looking upstream (07/29/2014)



**PHOTO POINT 75** – looking downstream (07/29/2014)





**PHOTO POINT 76** – looking upstream (07/29/2014)



**PHOTO POINT 76** – looking downstream (07/29/2014)



**PHOTO POINT 77** – looking upstream (07/29/2014)



**PHOTO POINT 77** – looking downstream (07/29/2014)



**PHOTO POINT 78** – looking upstream (07/29/2014)



**PHOTO POINT 78** – looking downstream (07/29/2014)





**PHOTO POINT 79** – looking upstream (07/29/2014)



**PHOTO POINT 79** – looking downstream (07/29/2014)



**PHOTO POINT 80** – looking upstream (07/29/2014)



**PHOTO POINT 80** – looking downstream (07/29/2014)



**PHOTO POINT 81** – looking upstream (07/29/2014)



**PHOTO POINT 81** – looking downstream (07/29/2014)







**PHOTO POINT 82** – looking upstream (07/29/2014)



**PHOTO POINT 82** – looking downstream (07/29/2014)



**PHOTO POINT 83** – looking upstream (07/29/2014)



**PHOTO POINT 83** – looking downstream (07/29/2014)



**STREAM PHOTOGRAPHS**  
**North Branch**



**PHOTO POINT 84** – looking upstream (07/29/2014)



**PHOTO POINT 84** – looking downstream (07/29/2014)



**PHOTO POINT 85** – looking upstream (07/29/2014)



**PHOTO POINT 85** – looking downstream (07/29/2014)



**PHOTO POINT 86** – looking upstream (07/29/2014)



**PHOTO POINT 86** – looking downstream (07/29/2014)





**PHOTO POINT 87** – looking upstream (07/29/2014)



**PHOTO POINT 87** – looking downstream (07/29/2014)



**PHOTO POINT 88** – looking upstream (07/29/2014)



**PHOTO POINT 88** – looking downstream (07/29/2014)



**PHOTO POINT 89** – looking upstream (07/29/2014)



**PHOTO POINT 89** – looking downstream (07/29/2014)





**PHOTO POINT 90 – looking upstream (07/29/2014)**



**PHOTO POINT 90 – looking downstream (07/29/2014)**



**PHOTO POINT 91 – looking upstream (07/29/2014)**



**PHOTO POINT 91 – looking downstream (07/29/2014)**



**PHOTO POINT 92 – looking upstream (07/29/2014)**



**PHOTO POINT 92 – looking downstream (07/29/2014)**





**PHOTO POINT 93** – looking upstream (07/29/2014)



**PHOTO POINT 93** – looking downstream (07/29/2014)




**PHOTO POINT 94** – looking upstream (07/29/2014)




**PHOTO POINT 94** – looking downstream (07/29/2014)




**VEGETATION PHOTOGRAPHS**  
**Devil's Racetrack**




**VEG PLOT 1** (09/03/2014)




**VEG PLOT 2** (09/03/2014)



**VEG PLOT 3** (09/03/2014)



**VEG PLOT 4** (09/03/2014)



**VEG PLOT 5** (09/03/2014)




**VEG PLOT 6** (09/03/2014)







**VEG PLOT 7** (09/03/2014)



**VEG PLOT 8** (09/03/2014)



**VEG PLOT 9** (09/03/2014)



**VEG PLOT 10** (09/03/2014)



**VEG PLOT 11** (09/03/2014)



**VEG PLOT 12** (09/03/2014)






**VEG PLOT 13** (09/03/2014)



**VEG PLOT 14** (09/03/2014)




**VEG PLOT 15** (09/03/2014)



**VEG PLOT 16** (09/03/2014)




**VEG PLOT 17** (09/03/2014)




**VEG PLOT 18** (09/03/2014)





**VEG PLOT 19** (09/04/2014)



**VEG PLOT 20** (09/04/2014)



**VEG PLOT 21** (09/04/2014)



**VEG PLOT 22** (09/04/2014)



**VEG PLOT 23** (09/04/2014)




**VEG PLOT 24** (09/04/2014)





**VEG PLOT 25** (09/04/2014)



**VEG PLOT 26** (09/04/2014)



**VEG PLOT 27** (09/04/2014)



**VEG PLOT 28** (09/04/2014)




**VEG PLOT 29** (09/04/2014)




**VEG PLOT 30** (09/04/2014)





**VEG PLOT 31** (09/04/2014)



**VEG PLOT 32** (09/04/2014)



**VEG PLOT 33** (09/04/2014)



**VEG PLOT 34** (09/04/2014)




**VEG PLOT 35** (09/04/2014)




**VEG PLOT 36** (09/04/2014)





**VEG PLOT 37** (09/05/2014)




**VEG PLOT 38** (09/05/2014)




**VEG PLOT 39** (09/05/2014)



**VEG PLOT 40** (09/05/2014)



**VEG PLOT 41** (09/05/2014)



**VEG PLOT 42** (09/05/2014)





**VEG PLOT 43** (09/05/2014)



**VEG PLOT 44** (09/05/2014)



**VEG PLOT 45** (09/05/2014)



**VEG PLOT 46** (09/05/2014)




**VEG PLOT 47** (09/05/2014)




**VEG PLOT 48** (09/05/2014)





**VEG PLOT 49** (09/05/2014)



**VEG PLOT 50** (09/05/2014)



**VEG PLOT 51** (09/05/2014)





### **APPENDIX 3. Vegetation Plot Data**

**Table 7. Vegetation Plot Criteria Attainment  
 Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)  
 Monitoring Year 1 - 2014**

Plot	MY1 Success Criteria Met (Y/N)	Tract Mean
1	Y	100%
2	Y	
3	Y	
4	Y	
5	Y	
6	Y	
7	Y	
8	Y	
9	Y	
10	Y	
11	Y	
12	Y	
13	Y	
14	Y	
15	Y	
16	Y	
17	Y	
18	Y	
19	Y	
20	Y	
21	Y	
22	Y	
23	Y	
24	Y	
25	Y	
26	Y	
27	Y	
28	Y	
29	Y	
30	Y	
31	Y	
32	Y	
33	Y	
34	Y	
35	Y	
36	Y	
37	Y	
38	Y	
39	Y	
40	Y	
41	Y	
42	Y	
43	Y	
44	Y	
45	Y	
46	Y	
47	Y	
48	Y	
49	Y	
50	Y	
51	Y	

**Table 8. CVS Vegetation Tables - Metadata**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

<b>Database name</b>	Devils Racetrack MY1 cvs-eep-entrytool-v2.3.1.mdb
<b>Database location</b>	F:\Projects\005-02129 Devil's Racetrack\Monitoring\Monitoring Year 1\Vegetation Assessment
<b>Computer name</b>	JASON-PC
<b>File size</b>	75464704
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, total stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	95021
<b>project Name</b>	Devils Racetrack Mitigation Site
<b>Description</b>	Stream and Wetland Mitigation
<b>River Basin</b>	Neuse
<b>Sampled Plots</b>	51

**Table 9. Planted and Total Stem Counts**  
**Devil's Racetrack Mitigation Site (NCEEP Project Code 95021)**  
**Monitoring Year 1 - 2014**

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 - 9/2014)														
			95021-01-0001			95021-01-0002			95021-01-0003			95021-01-0004			95021-01-0005		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Betula nigra</i>	river birch	Tree	1	1	1	1	1	1	3	3	3	2	2	2	2	2	2
<i>Fraxinus pennsylvanica</i>	green ash	Tree	3	3	3	4	4	4	3	3	3	1	1	1	2	2	2
<i>Liriodendron tulipifera</i>	tuliptree	Tree															
<i>Nyssa biflora</i>	swamp tupelo	Tree				1	1	1	1	1	1						
<i>Nyssa sylvatica</i>	blackgum	Tree	3	3	3	1	1	1	4	4	4						
<i>Platanus occidentalis</i>	American sycamore	Tree	2	2	2	2	2	2	2	2	2	4	4	4	1	1	1
<i>Quercus michauxii</i>	swamp chestnut oak	Tree	3	3	3							2	2	2	3	3	3
<i>Quercus pagoda</i>	cherrybark oak	Tree										1	1	1	1	1	1
<i>Quercus phellos</i>	willow oak	Tree	3	3	3	5	5	5	1	1	1	4	4	4	4	4	4
<i>Taxodium distichum</i>	bald cypress	Tree	2	2	2	3	3	3	3	3	3	3	3	3	4	4	4
<b>Stem count</b>			17	17	17	17	17	17	17	17	17	17	17	17	17	17	17
<b>size (ares)</b>			1			1			1			1			1		
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02		
<b>Species count</b>			7	7	7	7	7	7	7	7	7	7	7	7	7	7	7
<b>Stems per ACRE</b>			688	688	688	688	688	688	688	688	688	688	688	688	688	688	688

**Color Coding for Table**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

PnoLS: Number of Planted stems excluding live stakes  
P-all: Number of planted stems including live stakes,  
T: Total Stems

**Table 9. Planted and Total Stem Counts**  
**Devil's Racetrack Mitigation Site (NCEEP Project Code 95021)**  
**Monitoring Year 1 - 2014**

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 - 9/2014)														
			95021-01-0006			95021-01-0007			95021-01-0008			95021-01-0009			95021-01-0010		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Betula nigra</i>	river birch	Tree	5	5	5	6	6	6	2	2	2	2	2	2	1	1	1
<i>Fraxinus pennsylvanica</i>	green ash	Tree	2	2	2	1	1	1	4	4	4	1	1	1	3	3	3
<i>Liriodendron tulipifera</i>	tuliptree	Tree				8	8	8									
<i>Nyssa biflora</i>	swamp tupelo	Tree										1	1	1	1	1	1
<i>Nyssa sylvatica</i>	blackgum	Tree	1	1	1												
<i>Platanus occidentalis</i>	American sycamore	Tree	1	1	1	2	2	2	3	3	3	5	5	5	5	5	5
<i>Quercus michauxii</i>	swamp chestnut oak	Tree	1	1	1				2	2	2	2	2	2	1	1	1
<i>Quercus pagoda</i>	cherrybark oak	Tree							1	1	1						
<i>Quercus phellos</i>	willow oak	Tree	2	2	2				1	1	1	1	1	1	3	3	3
<i>Taxodium distichum</i>	bald cypress	Tree	5	5	5				4	4	4	5	5	5	3	3	3
<b>Stem count</b>			17	17	17	17	17	17	17	17	17	17	17	17	17	17	17
<b>size (ares)</b>			1			1			1			1			1		
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02		
<b>Species count</b>			7	7	7	4	4	4	7	7	7	7	7	7	7	7	7
<b>Stems per ACRE</b>			688	688	688	688	688	688	688	688	688	688	688	688	688	688	688

**Color Coding for Table**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

PnoLS: Number of Planted stems excluding live stakes

P-all: Number of planted stems including live stakes,

T: Total Stems

**Table 9. Planted and Total Stem Counts**  
**Devil's Racetrack Mitigation Site (NCEEP Project Code 95021)**  
**Monitoring Year 1 - 2014**

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 - 9/2014)														
			95021-01-0011			95021-01-0012			95021-01-0013			95021-01-0014			95021-01-0015		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Betula nigra</i>	river birch	Tree	2	2	2	1	1	1	2	2	2						
<i>Fraxinus pennsylvanica</i>	green ash	Tree	5	5	5	4	4	4				2	2	2	1	1	1
<i>Liriodendron tulipifera</i>	tuliptree	Tree	4	4	4	1	1	1									
<i>Nyssa biflora</i>	swamp tupelo	Tree							1	1	1				2	2	2
<i>Nyssa sylvatica</i>	blackgum	Tree															
<i>Platanus occidentalis</i>	American sycamore	Tree	2	2	2	5	5	5	3	3	3	3	3	3	4	4	4
<i>Quercus michauxii</i>	swamp chestnut oak	Tree							1	1	1	2	2	2	2	2	2
<i>Quercus pagoda</i>	cherrybark oak	Tree															
<i>Quercus phellos</i>	willow oak	Tree				4	4	4	5	5	5						
<i>Taxodium distichum</i>	bald cypress	Tree	2	2	2	2	2	2	5	5	5	10	10	10	8	8	8
<b>Stem count</b>			15	15	15	17	17	17	17	17	17	17	17	17	17	17	17
<b>size (ares)</b>			1			1			1			1			1		
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02		
<b>Species count</b>			5	5	5	6	6	6	6	6	6	4	4	4	5	5	5
<b>Stems per ACRE</b>			607	607	607	688	688	688	688	688	688	688	688	688	688	688	688

**Color Coding for Table**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

PnoLS: Number of Planted stems excluding live stakes  
P-all: Number of planted stems including live stakes,  
T: Total Stems

**Table 9. Planted and Total Stem Counts**  
**Devil's Racetrack Mitigation Site (NCEEP Project Code 95021)**  
**Monitoring Year 1 - 2014**

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 - 9/2014)														
			95021-01-0016			95021-01-0017			95021-01-0018			95021-01-0019			95021-01-0020		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Betula nigra</i>	river birch	Tree	6	6	6	2	2	2									
<i>Fraxinus pennsylvanica</i>	green ash	Tree	3	3	3	2	2	2	1	1	1	2	2	2			
<i>Liriodendron tulipifera</i>	tuliptree	Tree															
<i>Nyssa biflora</i>	swamp tupelo	Tree	4	4	4				2	2	2	3	3	3	3	3	
<i>Nyssa sylvatica</i>	blackgum	Tree															
<i>Platanus occidentalis</i>	American sycamore	Tree	1	1	1	1	1	1							4	4	
<i>Quercus michauxii</i>	swamp chestnut oak	Tree	2	2	2	2	2	2	5	5	5	7	7	7	2	2	
<i>Quercus pagoda</i>	cherrybark oak	Tree															
<i>Quercus phellos</i>	willow oak	Tree	1	1	1				4	4	4				1	1	
<i>Taxodium distichum</i>	bald cypress	Tree				10	10	10	5	5	5	4	4	4	7	7	
<b>Stem count</b>			17	17	17	17	17	17	17	17	17	16	16	16	17	17	
<b>size (ares)</b>			1			1			1			1			1		
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02		
<b>Species count</b>			6	6	6	5	5	5	5	5	5	4	4	4	5	5	
<b>Stems per ACRE</b>			688	688	688	688	688	688	688	688	688	647.5	647.5	647.5	688	688	

**Color Coding for Table**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

PnoLS: Number of Planted stems excluding live stakes  
P-all: Number of planted stems including live stakes,  
T: Total Stems

**Table 9. Planted and Total Stem Counts**  
**Devil's Racetrack Mitigation Site (NCEEP Project Code 95021)**  
**Monitoring Year 1 - 2014**

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 - 9/2014)														
			95021-01-0021			95021-01-0022			95021-01-0023			95021-01-0024			95021-01-0025		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Betula nigra</i>	river birch	Tree	3	3	3				3	3	3				2	2	2
<i>Fraxinus pennsylvanica</i>	green ash	Tree	5	5	5	3	3	3				6	6	6	3	3	3
<i>Liriodendron tulipifera</i>	tuliptree	Tree	1	1	1												
<i>Nyssa biflora</i>	swamp tupelo	Tree													1	1	1
<i>Nyssa sylvatica</i>	blackgum	Tree															
<i>Platanus occidentalis</i>	American sycamore	Tree				1	1	1	7	7	7	4	4	4	4	4	4
<i>Quercus michauxii</i>	swamp chestnut oak	Tree										2	2	2			
<i>Quercus pagoda</i>	cherrybark oak	Tree				2	2	2									
<i>Quercus phellos</i>	willow oak	Tree	1	1	1	4	4	4	2	2	2	1	1	1	1	1	1
<i>Taxodium distichum</i>	bald cypress	Tree	5	5	5	7	7	7	3	3	3	4	4	4	6	6	6
<b>Stem count</b>			15	15	15	17	17	17	15	15	15	17	17	17	17	17	17
<b>size (ares)</b>			1			1			1			1			1		
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02		
<b>Species count</b>			5	5	5	5	5	5	4	4	4	5	5	5	6	6	6
<b>Stems per ACRE</b>			607	607	607	688	688	688	607	607	607	688	688	688	688	688	688

**Color Coding for Table**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

PnoLS: Number of Planted stems excluding live stakes  
P-all: Number of planted stems including live stakes,  
T: Total Stems



**Table 9. Planted and Total Stem Counts**  
**Devil's Racetrack Mitigation Site (NCEEP Project Code 95021)**  
**Monitoring Year 1 - 2014**

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 - 9/2014)														
			95021-01-0026			95021-01-0027			95021-01-0028			95021-01-0029			95021-01-0030		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Betula nigra</i>	river birch	Tree	2	2	2				2	2	2	1	1	1	1	1	1
<i>Fraxinus pennsylvanica</i>	green ash	Tree	4	4	4	1	1	1	1	1	1				1	1	1
<i>Liriodendron tulipifera</i>	tuliptree	Tree															
<i>Nyssa biflora</i>	swamp tupelo	Tree							3	3	3	1	1	1			
<i>Nyssa sylvatica</i>	blackgum	Tree															
<i>Platanus occidentalis</i>	American sycamore	Tree	1	1	1	1	1	1	2	2	2	2	2	2			
<i>Quercus michauxii</i>	swamp chestnut oak	Tree	5	5	5	4	4	4				2	2	2	7	7	7
<i>Quercus pagoda</i>	cherrybark oak	Tree															
<i>Quercus phellos</i>	willow oak	Tree	1	1	1	1	1	1	7	7	7	5	5	5	3	3	3
<i>Taxodium distichum</i>	bald cypress	Tree	3	3	3	9	9	9	1	1	1	6	6	6	2	2	2
<b>Stem count</b>			16	16	16	16	16	16	16	16	16	17	17	17	14	14	14
<b>size (ares)</b>			1			1			1			1			1		
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02		
<b>Species count</b>			6	6	6	5	5	5	6	6	6	6	6	6	5	5	5
<b>Stems per ACRE</b>			647.5	647.5	647.5	647.5	647.5	647.5	647.5	647.5	647.5	688	688	688	566.6	566.6	566.6

**Color Coding for Table**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

PnoLS: Number of Planted stems excluding live stakes  
P-all: Number of planted stems including live stakes,  
T: Total Stems

**Table 9. Planted and Total Stem Counts**  
**Devil's Racetrack Mitigation Site (NCEEP Project Code 95021)**  
**Monitoring Year 1 - 2014**

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 - 9/2014)														
			95021-01-0031			95021-01-0032			95021-01-0033			95021-01-0034			95021-01-0035		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Betula nigra</i>	river birch	Tree	4	4	4				3	3	3	3	3	3	4	4	4
<i>Fraxinus pennsylvanica</i>	green ash	Tree	1	1	1	8	8	8	2	2	2	1	1	1	2	2	2
<i>Liriodendron tulipifera</i>	tuliptree	Tree															
<i>Nyssa biflora</i>	swamp tupelo	Tree	3	3	3				2	2	2	6	6	6	3	3	3
<i>Nyssa sylvatica</i>	blackgum	Tree															
<i>Platanus occidentalis</i>	American sycamore	Tree	4	4	4	2	2	2	4	4	4	1	1	1	5	5	5
<i>Quercus michauxii</i>	swamp chestnut oak	Tree	2	2	2	2	2	2	1	1	1	3	3	3	2	2	2
<i>Quercus pagoda</i>	cherrybark oak	Tree										1	1	1			
<i>Quercus phellos</i>	willow oak	Tree	1	1	1				2	2	2						
<i>Taxodium distichum</i>	bald cypress	Tree	2	2	2	7	7	7	4	4	4	2	2	2	2	2	2
<b>Stem count</b>			17	17	17	19	19	19	18	18	18	17	17	17	18	18	18
<b>size (ares)</b>			1			1			1			1			1		
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02		
<b>Species count</b>			7	7	7	4	4	4	7	7	7	7	7	7	6	6	6
<b>Stems per ACRE</b>			688	688	688	768.9	768.9	768.9	728.4	728.4	728.4	688	688	688	728.4	728.4	728.4

**Color Coding for Table**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

PnoLS: Number of Planted stems excluding live stakes  
P-all: Number of planted stems including live stakes,  
T: Total Stems

**Table 9. Planted and Total Stem Counts**  
**Devil's Racetrack Mitigation Site (NCEEP Project Code 95021)**  
**Monitoring Year 1 - 2014**

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 - 9/2014)																					
			95021-01-0036			95021-01-0037			95021-01-0038			95021-01-0039			95021-01-0040									
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T							
<i>Betula nigra</i>	river birch	Tree	4	4	4	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1
<i>Fraxinus pennsylvanica</i>	green ash	Tree	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1
<i>Liriodendron tulipifera</i>	tuliptree	Tree																						
<i>Nyssa biflora</i>	swamp tupelo	Tree	2	2	2	6	6	6	3	3	3													
<i>Nyssa sylvatica</i>	blackgum	Tree																						
<i>Platanus occidentalis</i>	American sycamore	Tree	2	2	2	2	2	2	2	2	2	3	3	3	5	5	5	5	5	5	5	5	5	5
<i>Quercus michauxii</i>	swamp chestnut oak	Tree	1	1	1							4	4	4	1	1	1	1	1	1	1	1	1	1
<i>Quercus pagoda</i>	cherrybark oak	Tree																						
<i>Quercus phellos</i>	willow oak	Tree	5	5	5	1	1	1	2	2	2	1	1	1	4	4	4	4	4	4	4	4	4	4
<i>Taxodium distichum</i>	bald cypress	Tree	3	3	3	3	3	3	6	6	6	4	4	4	5	5	5	5	5	5	5	5	5	5
<b>Stem count</b>			18	18	18	16	16	16	17	17	17	16	16	16	17	17	17	17	17	17	17	17	17	17
<b>size (ares)</b>			1			1			1			1			1			1						
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02									
<b>Species count</b>			7	7	7	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6
<b>Stems per ACRE</b>			728.4	728.4	728.4	647.5	647.5	647.5	688	688	688	647.5	647.5	647.5	688	688	688	688	688	688	688	688	688	688

**Color Coding for Table**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

PnoLS: Number of Planted stems excluding live stakes  
P-all: Number of planted stems including live stakes,  
T: Total Stems

**Table 9. Planted and Total Stem Counts**  
**Devil's Racetrack Mitigation Site (NCEEP Project Code 95021)**  
**Monitoring Year 1 - 2014**

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 - 9/2014)														
			95021-01-0041			95021-01-0042			95021-01-0043			95021-01-0044			95021-01-0045		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Betula nigra</i>	river birch	Tree	1	1	1	3	3	3	4	4	4	2	2	2	2	2	2
<i>Fraxinus pennsylvanica</i>	green ash	Tree	3	3	3				4	4	4	5	5	5	1	1	1
<i>Liriodendron tulipifera</i>	tuliptree	Tree															
<i>Nyssa biflora</i>	swamp tupelo	Tree	1	1	1	7	7	7	1	1	1	6	6	6			
<i>Nyssa sylvatica</i>	blackgum	Tree															
<i>Platanus occidentalis</i>	American sycamore	Tree	2	2	2	2	2	2							4	4	4
<i>Quercus michauxii</i>	swamp chestnut oak	Tree	1	1	1	1	1	1	2	2	2	2	2	2	1	1	1
<i>Quercus pagoda</i>	cherrybark oak	Tree															
<i>Quercus phellos</i>	willow oak	Tree	3	3	3	3	3	3				1	1	1	3	3	3
<i>Taxodium distichum</i>	bald cypress	Tree	6	6	6	1	1	1	4	4	4				6	6	6
<b>Stem count</b>			17	17	17	17	17	17	15	15	15	16	16	16	17	17	17
<b>size (ares)</b>			1			1			1			1			1		
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02		
<b>Species count</b>			7	7	7	6	6	6	5	5	5	5	5	5	6	6	6
<b>Stems per ACRE</b>			688	688	688	688	688	688	607	607	607	647.5	647.5	647.5	688	688	688

**Color Coding for Table**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

PnoLS: Number of Planted stems excluding live stakes  
P-all: Number of planted stems including live stakes,  
T: Total Stems

**Table 9. Planted and Total Stem Counts**  
**Devil's Racetrack Mitigation Site (NCEEP Project Code 95021)**  
**Monitoring Year 1 - 2014**

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 - 9/2014)											
			95021-01-0046			95021-01-0047			95021-01-0048			95021-01-0049		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Betula nigra</i>	river birch	Tree	4	4	4							5	5	5
<i>Fraxinus pennsylvanica</i>	green ash	Tree				5	5	5	6	6	6	5	5	5
<i>Liriodendron tulipifera</i>	tuliptree	Tree	2	2	2	2	2	2	2	2	2			
<i>Nyssa biflora</i>	swamp tupelo	Tree												
<i>Nyssa sylvatica</i>	blackgum	Tree												
<i>Platanus occidentalis</i>	American sycamore	Tree	2	2	2	1	1	1				3	3	3
<i>Quercus michauxii</i>	swamp chestnut oak	Tree	3	3	3	1	1	1	1	1	1	2	2	2
<i>Quercus pagoda</i>	cherrybark oak	Tree				1	1	1	5	5	5			
<i>Quercus phellos</i>	willow oak	Tree	3	3	3	5	5	5	2	2	2	1	1	1
<i>Taxodium distichum</i>	bald cypress	Tree	2	2	2							1	1	1
<b>Stem count</b>			16	16	16	15	15	15	16	16	16	17	17	17
<b>size (ares)</b>			1			1			1			1		
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02		
<b>Species count</b>			6	6	6	6	6	6	5	5	5	6	6	6
<b>Stems per ACRE</b>			647.5	647.5	647.5	607	607	607	647.5	647.5	647.5	688	688	688

**Color Coding for Table**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

PnoLS: Number of Planted stems excluding live stakes

P-all: Number of planted stems including live stakes,

T: Total Stems

**Table 9. Planted and Total Stem Counts**  
**Devil's Racetrack Mitigation Site (NCEEP Project Code 95021)**  
**Monitoring Year 1 - 2014**

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 - 9/2014)						Annual Means					
			95021-01-0050			95021-01-0051			MY1 (2014)			MY0 (2014)		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Betula nigra</i>	river birch	Tree	5	5	5	3	3	3	106	106	106	106	106	106
<i>Fraxinus pennsylvanica</i>	green ash	Tree	3	3	3	2	2	2	124	124	124	126	126	126
<i>Liriodendron tulipifera</i>	tuliptree	Tree	3	3	3	2	2	2	25	25	25	20	20	20
<i>Nyssa biflora</i>	swamp tupelo	Tree							64	64	64	60	60	60
<i>Nyssa sylvatica</i>	blackgum	Tree							9	9	9	10	10	10
<i>Platanus occidentalis</i>	American sycamore	Tree	3	3	3	5	5	5	124	124	124	124	124	124
<i>Quercus michauxii</i>	swamp chestnut oak	Tree	1	1	1	3	3	3	91	91	91	108	108	108
<i>Quercus pagoda</i>	cherrybark oak	Tree	1	1	1	1	1	1	14	14	14			
<i>Quercus phellos</i>	willow oak	Tree	1	1	1	1	1	1	104	104	104	125	125	125
<i>Taxodium distichum</i>	bald cypress	Tree							189	189	189	206	206	206
<b>Stem count</b>			17	17	17	17	17	17	850	850	850	885	885	885
<b>size (ares)</b>			1			1			51			51		
<b>size (ACRES)</b>			0.02			0.02			1.26			1.26		
<b>Species count</b>			7	7	7	7	7	7	10	10	10	9	9	9
<b>Stems per ACRE</b>			688	688	688	688	688	688	674.5	674.5	674.5	702.2	702.2	702.2

**Color Coding for Table**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

PnoLS: Number of Planted stems excluding live stakes

P-all: Number of planted stems including live stakes,

T: Total Stems

## **APPENDIX 4. Morphological Summary Data and Plots**

Table 10a. Baseline Stream Data Summary  
 Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)  
 Monitoring Year 1 - 2014

Devils Racetrack- West

Parameter	Gage	Pre-Restoration Condition		Reference Reach Data								Design				As-Built/Baseline						
		Devil's Racetrack - West		Scout West 1		Scout East 2		Scout West 2		Johanna Creek		Jarman Oak		Devil's Racetrack - West (Reach 1)		Devil's Racetrack - West (Reach 2)		Devil's Racetrack - West (Reach 1)		Devil's Racetrack - West (Reach 2)		
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	
<b>Dimension and Substrate - Shallow</b>																						
Bankfull Width (ft)	N/A	4.8	8.0	2.6	6.3	4.7	6.1	5.6	7.6	9.7		9.3		9.0		11.5		4.7	9.6	7.7		
Floodprone Width (ft)		7.8	18.0	>20		>50		>50		>75		>150		100	300	100	300		>200		>200	
Bankfull Mean Depth		0.8	1.2	0.3	0.5	1.1	1.3	0.7	1.0	0.8		1.2		0.6		0.8		0.4	0.9	0.5		
Bankfull Max Depth		1.3	1.6	0.5	0.7	1.7	1.8	1.2	1.3	1.1		2.3		0.9	1.1	1.1	1.5		1.1	1.4	0.7	
Bankfull Cross Sectional Area (ft <sup>2</sup> )		5.7	6.3	1.3	2.0	6.0	6.9	5.3	5.4	7.2	7.8	11.6		5.8		9.5		2.1	8.5	4.0		
Width/Depth Ratio		4.0	10.5	5.4	19.4	3.6	5.4	5.7	11.0	10.1	19.7	7.4		14.0	14.5	14.0		10.6	14.8	14.5		
Entrenchment Ratio		1.6	2.2	>2.2		>2.2		>2.2		8.0	9.6	16.1	26.9		11.1	33.3	8.7	26.1	>20.9	>42.5	>26.1	
Bank Height Ratio		1.9	4.5	1.1	1.3	1.0		1.1	1.2	1.0		1.0		1.0	1.1	1.0	1.1		1.0		1.0	
D50 (mm)			0.464																	N/A	N/A	
<b>Profile</b>																						
Shallow Length (ft)	N/A																	3.7	86.8	7.4	54.2	
Shallow Slope (ft/ft)				0.026	0.047	N/A		0.033	0.051	N/A		0.0129		0.0036	0.0277	0.0023	0.0072	0.0013	0.0593	0.0008	0.0195	
Pool Length (ft)																			5.5	63.1	18.7	72.9
Pool Max Depth (ft)		1.2		0.6		N/A		1.7	1.9	1.5		3.1		0.9	2.1	1.1	2.5	1.1	2.9	1.4	1.9	
Pool Spacing (ft) <sup>^</sup>				27	67	N/A		21	27	16	59	32	55	14	63	18	81	9	132	38	104	
Pool Volume (ft <sup>3</sup> )																						
<b>Pattern</b>																						
Channel Beltwidth (ft)	N/A			8.7	14.3	7.2	16.2	9.1	9.8	14.0	20.0	21.0	36.0	12.0	72.0	15.0	92.0	13.0	53.0	16.0	73.0	
Radius of Curvature (ft)				3.1	9.0	5.5	16.0	5.4	6.8	15.0	27.0	13.7	18.6	14.0	43.0	17.0	55.0	12.0	40.0	17.0	35.0	
Rc:Bankfull Width (ft/ft)				0.6	1.6	1.0	3.0	0.8	1.0	1.5	2.8	1.5	2.0	1.5	4.8	1.5	4.8	2.6	4.2	2.2	4.5	
Meander Length (ft)				39.8	84.8	36.5	63.2	32.5	36.9	50.0		N/A		27	153	35	196	52	133	70	137	
Meander Width Ratio				1.6	2.6	1.3	3.0	1.4	1.5	1.4	2.1	2.3	2.9	1.3	8.0	1.3	8.0	2.8	5.5	2.1	9.5	
<b>Substrate, Bed and Transport Parameters</b>																						
Ri%/Ru%/P%/G%/S%	N/A																					
SC%/Sa%/G%/C%/B%/Be%																						
d16/d35/d50/d84/d95/d100		0.168/0.33/0.464/1.23/2.0/9.6																		N/A	N/A	
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		0.18	0.23																	N/A	N/A	
Max part size (mm) mobilized at bankfull																						
Stream Power (Capacity) W/m <sup>2</sup>																						
<b>Additional Reach Parameters</b>																						
Drainage Area (SM)	N/A	0.77		0.06		0.67		0.34		0.90		1.27		0.60		0.70		0.60		0.70		
Watershed Impervious Cover Estimate (%)		<1%													<1%		<1%		<1%		<1%	
Rosgen Classification		Gc5		E/C5b		E5		E5		E5/C5		E6		E/C5		E/C5		E/C5		C		
Bankfull Velocity (fps)		1.5	1.8	1.3	2.0	2.5	2.9	1.2	1.2	1.8	1.9	0.95		1.7		1.2		1.2	4.8		3.3	
Bankfull Discharge (cfs)		9.2	10.6	2.6		17.5		6.4		14.0		11.0		10.0		13.0		10.0			13.0	
Q-NFF regression																						
Q-USGS extrapolation																						
Q-Mannings																						
Valley Length (ft)																						
Channel Thalweg Length (ft)		4,976													4,245		966		4,239		962	
Sinuosity		1.0		1.1		1.2		1.2		1.2		1.4		1.2	1.6	1.2	1.6		1.2		1.4	
Water Surface Slope (ft/ft) <sup>2</sup>																			0.0054		0.0015	
Bankfull Slope (ft/ft)		0.0041		0.0260		0.0170		0.0040		0.0022		0.0040		0.0025	0.0087	0.0016	0.0022		0.0053	0.0054	0.0017	0.0023

(---): Data was not provided  
 N/A: Not Applicable



**Table 11a. Morphology and Hydraulic Summary (Dimensional Parameters - Cross Section)**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**


**Devil's Racetrack (West)**

	Cross Section 1 (Shallow)								Cross Section 2 (Pool)								Cross Section 3 (Shallow)								Cross Section 4 (Pool)							
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>based on fixed bankfull elevation</i>	135.4	135.4							135.1	135.1							131.0	131.0							130.6	130.6						
Bankfull Width (ft)	9.6	7.6							10.7	10.1							9.5	10.0							11.1	11.4						
Floodprone Width (ft)	>200	>200							N/A	N/A							>200	>200							N/A	N/A						
Bankfull Mean Depth (ft)	0.6	0.7							0.7	0.8							0.9	0.8							1.0	0.8						
Bankfull Max Depth (ft)	1.1	1.5							1.7	1.9							1.4	1.4							1.7	1.7						
Bankfull Cross Sectional Area (ft <sup>2</sup> )	6.2	5.6							7.8	7.6							8.5	8.1							10.7	9.4						
Bankfull Width/Depth Ratio	14.8	10.4							14.6	13.4							10.6	12.3							11.4	13.9						
Bankfull Entrenchment Ratio	>20.9	>26.2							N/A	N/A							>21.1	>20.0							N/A	N/A						
Bankfull Bank Height Ratio	1.0	1.0							1.0	1.0							1.0	1.0							1.0	1.0						
	Cross Section 5 (Pool)							Cross Section 6 (Shallow)							Cross Section 7 (Pool)							Cross Section 8 (Shallow)										
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>based on fixed bankfull elevation</i>	125.3	125.3							124.7	124.7							120.8	120.8							119.9	119.9						
Bankfull Width (ft)	8.9	8.6							8.7	8.2							9.5	8.0							4.7	4.8						
Floodprone Width (ft)	N/A	N/A							>200	>200							N/A	N/A							>200	>200						
Bankfull Mean Depth (ft)	0.8	0.8							0.7	0.7							0.8	0.9							0.4	0.7						
Bankfull Max Depth (ft)	1.5	1.5							1.1	1.2							1.6	1.7							1.3	1.3						
Bankfull Cross Sectional Area (ft <sup>2</sup> )	7.5	7.0							6.0	5.3							7.6	7.4							2.1	3.3						
Bankfull Width/Depth Ratio	10.7	10.6							12.6	12.6							11.7	8.7							10.6	6.9						
Bankfull Entrenchment Ratio	N/A	N/A							>23.0	>24.4							N/A	N/A							>42.5	>42.1						
Bankfull Bank Height Ratio	1.0	1.0							1.0	1.0							1.0	1.0							1.0	1.0						
	Cross Section 9 (Shallow)							Cross Section 10 (Pool)																								
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7																
<i>based on fixed bankfull elevation</i>	116.4	116.4							116.1	116.1																						
Bankfull Width (ft)	7.7	7.5							6.8	5.9																						
Floodprone Width (ft)	>200	>200							N/A	N/A																						
Bankfull Mean Depth (ft)	0.5	0.7							0.6	0.8																						
Bankfull Max Depth (ft)	0.7	1.0							0.9	1.0																						
Bankfull Cross Sectional Area (ft <sup>2</sup> )	4.0	5.4							4.4	4.7																						
Bankfull Width/Depth Ratio	14.5	10.4							10.6	7.5																						
Bankfull Entrenchment Ratio	>26.1	>26.7							N/A	N/A																						
Bankfull Bank Height Ratio	1.0	1.0							1.0	1.0																						



**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 1-DRC West**



**Bankfull Dimensions**

5.6	x-section area (ft.sq.)
7.6	width (ft)
0.7	mean depth (ft)
1.5	max depth (ft)
8.2	wetted parimeter (ft)
0.7	hyd radi (ft)
10.4	width-depth ratio
200.0	W flood prone area (ft)
26.2	entrenchment ratio
1.0	low bank height ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 2-DRC West**



**Bankfull Dimensions**


7.6	x-section area (ft.sq.)
10.1	width (ft)
0.8	mean depth (ft)
1.9	max depth (ft)
11.3	wetted parimeter (ft)
0.7	hyd radi (ft)
13.4	width-depth ratio

Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**



**Bankfull Dimensions**

8.1	x-section area (ft.sq.)
10.0	width (ft)
0.8	mean depth (ft)
1.4	max depth (ft)
11.5	wetted parimeter (ft)
0.7	hyd radi (ft)
12.3	width-depth ratio
200.0	W flood prone area (ft)
20.0	entrenchment ratio
1.0	low bank height ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 4-DRC West**



**Bankfull Dimensions**

9.4	x-section area (ft.sq.)
11.4	width (ft)
0.8	mean depth (ft)
1.7	max depth (ft)
12.3	wetted perimeter (ft)
0.8	hyd radi (ft)
13.9	width-depth ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 5-DRC West**



**Bankfull Dimensions**

7.0	x-section area (ft.sq.)
8.6	width (ft)
0.8	mean depth (ft)
1.5	max depth (ft)
8.9	wetted perimeter (ft)
0.8	hyd radi (ft)
10.6	width-depth ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 6-DRC West**



**Bankfull Dimensions**

5.3	x-section area (ft.sq.)
8.2	width (ft)
0.7	mean depth (ft)
1.2	max depth (ft)
8.8	wetted perimeter (ft)
0.6	hyd radi (ft)
12.6	width-depth ratio
200.0	W flood prone area (ft)
24.4	entrenchment ratio
1.0	low bank height ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream



**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**



**Bankfull Dimensions**

7.4	x-section area (ft.sq.)
8.0	width (ft)
0.9	mean depth (ft)
1.7	max depth (ft)
8.7	wetted parimeter (ft)
0.8	hyd radi (ft)
8.7	width-depth ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 8-DRC West**



**Bankfull Dimensions**


3.3	x-section area (ft.sq.)
4.8	width (ft)
0.7	mean depth (ft)
1.3	max depth (ft)
6.0	wetted parimeter (ft)
0.5	hyd radi (ft)
6.9	width-depth ratio
200.0	W flood prone area (ft)
42.1	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**



**Bankfull Dimensions**

5.4	x-section area (ft.sq.)
7.5	width (ft)
0.7	mean depth (ft)
1.0	max depth (ft)
8.0	wetted perimeter (ft)
0.7	hyd radi (ft)
10.4	width-depth ratio
200.0	W flood prone area (ft)
26.7	entrenchment ratio
1.0	low bank height ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 10-DRC West**



**Bankfull Dimensions**

4.7	x-section area (ft.sq.)
5.9	width (ft)
0.8	mean depth (ft)
1.0	max depth (ft)
6.3	wetted parimeter (ft)
0.7	hyd radi (ft)
7.5	width-depth ratio

Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

Table 10b. Baseline Stream Data Summary  
 Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)  
 Monitoring Year 1 - 2014

Devils Racetrack- East

Parameter	Gage	Pre-Restoration Condition		Reference Reach Data										Design						As-Built/Baseline					
		Devil's Racetrack - East		Scout West 1		Scout East 2		Scout West 2		Johanna Creek		Jarman Oak		Devil's Racetrack - East (Reach 1)		Devil's Racetrack - East (Reach 2)		Devil's Racetrack - East (Reach 3)		Devil's Racetrack - East (Reach 1)		Devil's Racetrack - East (Reach 2)		Devil's Racetrack - East (Reach 3)	
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Shallow</b>																									
Bankfull Width (ft)	N/A	8.1	10.4	2.6	6.3	4.7	6.1	5.6	7.6	9.7	9.3	13.0	8.0	8.0	12.2	13.7	8.2	---							
Floodprone Width (ft)	N/A	14.2	18.6	>20	>50	>50	>50	>75	>150	100	500	100	500	100	500	>300	>300	---							
Bankfull Mean Depth	N/A	1.0	1.8	0.3	0.5	1.1	1.3	0.7	1.0	0.8	1.2	1.0	0.6	---	0.8	1.1	0.7	---							
Bankfull Max Depth	N/A	2.1	2.8	0.5	0.7	1.7	1.8	1.2	1.3	1.1	2.3	1.4	1.8	0.8	1.0	0.9	1.3	1.7	1.1	---					
Bankfull Cross Sectional Area (ft <sup>2</sup> )	N/A	14.2	19.1	1.3	2.0	6.0	6.9	5.3	5.4	7.2	7.8	11.6	12.8	4.8	---	10.3	13.9	5.7	---						
Width/Depth Ratio	N/A	5.0	7.8	5.4	19.4	3.6	5.4	5.7	11.0	10.1	19.7	7.4	13.0	13.5	14.0	14.5	---	12.1	14.6	11.9	---				
Entrenchment Ratio	N/A	1.6	1.8	>2.2	>2.2	>2.2	>2.2	8.0	9.6	16.1	26.9	7.7	38.5	12.5	62.6	---	>21.9	>24.5	>36.5	---					
Bank Height Ratio	N/A	2.6	4.3	1.1	1.3	1.0	1.1	1.2	1.0	1.0	1.1	1.0	1.1	1.0	1.1	---	1.0	1.0	---						
D50 (mm)	N/A	0.179															N/A	N/A	---						
<b>Profile</b>																									
Shallow Length (ft)	N/A	---	---	0.026	0.047	N/A	0.033	0.051	N/A	0.0129	0.0007	0.0025	0.0377	0.0671	---	13.0	80.1	20.8	42.4	11.3	25.9				
Shallow Slope (ft/ft)	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	0.0004	0.0099	0.0192	0.0318	0.0072	0.0675				
Pool Length (ft)	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	16.0	77.3	16.5	66.1	13.0	34.2				
Pool Max Depth (ft)	N/A	---	---	0.6	---	N/A	1.7	1.9	1.5	3.1	1.4	3.2	0.8	2.0	1.2	1.9	3.4	1.7	2.7	1.4	2.5				
Pool Spacing (ft) <sup>A</sup>	N/A	---	---	27	67	N/A	21	27	16	59	32	55	21	91	39	64	---	26	131	43	73	25	70		
Pool Volume (ft <sup>3</sup> )	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
<b>Pattern</b>																									
Channel Beltwidth (ft)	N/A	---	---	8.7	14.3	7.2	16.2	9.1	9.8	14.0	20.0	21.0	36.0	17.0	65.0	10.0	40.0	---	15.0	55.0	21	41	12	32	
Radius of Curvature (ft)	N/A	---	---	3.1	9.0	5.5	16.0	5.4	6.8	15.0	27.0	13.7	18.6	20.0	62.0	12.0	36.0	---	18.0	65.0	12	26	10	35	
Rc:Bankfull Width (ft/ft)	N/A	---	---	0.6	1.6	1.0	3.0	0.8	1.0	1.5	2.8	1.5	2.0	1.5	4.8	1.5	4.5	---	1.5	4.7	1.5	3.2	---	---	
Meander Length (ft)	N/A	---	---	39.8	84.8	36.5	63.2	32.5	36.9	50.0	N/A	39	221	64	136	---	62	203	101	140	52	112			
Meander Width Ratio	N/A	---	---	1.6	2.6	1.3	3.0	1.4	1.5	1.4	2.1	2.3	2.9	1.3	5.0	1.3	5.0	---	1.2	4.0	2.6	5.0	---	---	
<b>Substrate, Bed and Transport Parameters</b>																									
Ri%/Ru%/P%/G%/S%	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
SC%/Sa%/G%/C%/B%/Be%	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
d16/d35/d50/d84/d95/d100	N/A	---	---	-/0.179/0.642/1.0/9.6	---	---	---	---	---	---	---	---	---	---	---	---	---	---	N/A	N/A	N/A	N/A	N/A	N/A	
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	N/A	---	---	0.01	---	---	---	---	---	---	---	---	---	---	---	---	---	---	N/A	N/A	N/A	N/A	N/A	N/A	
Max part size (mm) mobilized at bankfull	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Stream Power (Capacity) W/m <sup>2</sup>	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
<b>Additional Reach Parameters</b>																									
Drainage Area (SM)	N/A	1.30	0.06	0.67	0.34	0.90	1.27	1.14	1.30	---	1.14	1.30	---	---	1.14	1.30	---	---	---	---	---	---	---	---	---
Watershed Impervious Cover Estimate (%)	N/A	<1%	---	---	---	---	---	<1%	<1%	<1%	<1%	<1%	<1%	<1%	<1%	<1%	<1%	<1%	<1%	<1%	<1%	<1%	<1%	<1%	<1%
Rosgen Classification	N/A	Gc5	E/C5b	E5	E5	E5/C5	E6	E/C5	E/C5	E/C5	E/C5	E/C5	E/C5	E/C5	E/C5	E/C5	E/C5	E/C5	E/C5	E/C5	E/C5	E/C5	E/C5	E/C5	E/C5
Bankfull Velocity (fps)	N/A	0.3	0.4	1.3	2.0	2.5	2.9	1.2	1.2	1.8	1.9	0.95	1.2	3.5	---	1.2	1.6	3.0	---	---	---	---	---	---	---
Bankfull Discharge (cfs)	N/A	8.5	2.6	17.5	6.4	14.0	11.0	16.0	17.0	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Q-NFF regression	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Q-USGS extrapolation	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Q-Mannings	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Valley Length (ft)	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Channel Thalweg Length (ft)	N/A	4,844	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Sinuosity	N/A	1.0	1.1	1.2	1.2	1.2	1.4	1.1	1.3	1.1	1.2	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Water Surface Slope (ft/ft) <sup>2</sup>	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Bankfull Slope (ft/ft)	N/A	0.0003	0.0260	0.0170	0.0040	0.0022	0.0040	0.0004	0.0008	0.0224	0.0251	---	---	---	---	---	---	---	---	---	---	---	---	---	---

(---): Data was not provided  
 N/A: Not Applicable


**Table 11b. Morphology and Hydraulic Summary (Dimensional Parameters - Cross Section)**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Devil's Racetrack (East)**

	Cross Section 11 (Pool)							Cross Section 12 (Shallow)							Cross Section 13 (Pool)							Cross Section 14 (Shallow)										
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>based on fixed bankfull elevation</i>	115.37	115.4							115.11	115.1							115.0	115.0							114.63	115.0						
Bankfull Width (ft)	15.0	15.1							12.2	12.5						19.8	20.5							12.7	11.8							
Floodprone Width (ft)	N/A	N/A							>300	>300						N/A	N/A							>300	>300							
Bankfull Mean Depth (ft)	1.2	1.1							0.8	0.7						1.5	1.2							1.1	0.9							
Bankfull Max Depth (ft)	2.1	2.0							1.3	1.3						2.7	2.5							1.6	1.6							
Bankfull Cross Sectional Area (ft <sup>2</sup> )	18.8	16.5							10.3	8.9						30.2	24.6							13.3	10.4							
Bankfull Width/Depth Ratio	12.0	13.8							14.6	17.6						13.0	17.1							12.1	13.4							
Bankfull Entrenchment Ratio	N/A	N/A							>24.5	>23.9						N/A	N/A							>23.7	>25.4							
Bankfull Bank Height Ratio	1.0	1.0							1.0	1.0						1.0	1.0							1.0	1.0							
	Cross Section 15 (Pool)							Cross Section 16 (Shallow)							Cross Section 17 (Shallow)							Cross Section 18 (Pool)										
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>based on fixed bankfull elevation</i>	114.17	114.2							114.12	114.1							113.33	113.3							112.6	112.6						
Bankfull Width (ft)	15.6	12.4							13.4	12.6						13.7	12.5							15.5	15.3							
Floodprone Width (ft)	N/A	N/A							>300	>300						>300	>300							N/A	N/A							
Bankfull Mean Depth (ft)	1.1	1.2							1.0	1.0						1.0	1.0							1.6	1.5							
Bankfull Max Depth (ft)	2.1	1.9							1.7	1.8						1.7	1.7							2.8	2.7							
Bankfull Cross Sectional Area (ft <sup>2</sup> )	17.3	14.5							13.2	12.0						13.9	12.5							25.0	22.4							
Bankfull Width/Depth Ratio	14.0	10.6							13.6	13.2						13.4	12.5							9.5	10.5							
Bankfull Entrenchment Ratio	N/A	N/A							>22.3	>23.9						>21.9	>24.0							N/A	N/A							
Bankfull Bank Height Ratio	1.0	1.0							1.0	1.0						1.0	1.0							1.0	1.0							
	Cross-Section 19 (Shallow)							Cross Section 20 (Shallow)							Cross Section 21 (Pool)																	
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7								
<i>based on fixed bankfull elevation</i>	112.72	112.7							109.0	109.0							108.08	108.1														
Bankfull Width (ft)	13.3	14.3							8.2	7.9						8.8	8.9															
Floodprone Width (ft)	>300	>300							>300	>300						N/A	N/A															
Bankfull Mean Depth (ft)	0.9	0.8							0.7	0.7						1.2	1.1															
Bankfull Max Depth (ft)	1.6	1.6							1.1	1.1						2.0	1.9															
Bankfull Cross Sectional Area (ft <sup>2</sup> )	12.5	11.2							5.7	5.9						10.8	9.7															
Bankfull Width/Depth Ratio	14.1	18.4							11.9	10.6						7.3	8.1															
Bankfull Entrenchment Ratio	>22.6	>20.9							>36.5	>37.8						N/A	N/A															
Bankfull Bank Height Ratio	1.0	1.0							1.0	1.0						1.0	1.0															



**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**



**Bankfull Dimensions**

16.5	x-section area (ft.sq.)
15.1	width (ft)
1.1	mean depth (ft)
2.0	max depth (ft)
15.7	wetted perimeter (ft)
1.0	hyd radi (ft)
13.8	width-depth ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream



**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**



**Bankfull Dimensions**

8.9	x-section area (ft.sq.)
12.5	width (ft)
0.7	mean depth (ft)
1.3	max depth (ft)
13.0	wetted parimeter (ft)
0.7	hyd radi (ft)
17.6	width-depth ratio
300.0	W flood prone area (ft)
23.9	entrenchment ratio
1.0	low bank height ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 13-DRC East**



**Bankfull Dimensions**

24.6	x-section area (ft.sq.)
20.5	width (ft)
1.2	mean depth (ft)
2.5	max depth (ft)
21.4	wetted perimeter (ft)
1.1	hyd radi (ft)
17.1	width-depth ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 14-DRC East**



**Bankfull Dimensions**

10.4	x-section area (ft.sq.)
11.8	width (ft)
0.9	mean depth (ft)
1.6	max depth (ft)
12.3	wetted parimeter (ft)
0.8	hyd radi (ft)
13.4	width-depth ratio
300.0	W flood prone area (ft)
25.4	entrenchment ratio
1.0	low bank height ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 15-DRC East**



**Bankfull Dimensions**

14.5	x-section area (ft.sq.)
12.4	width (ft)
1.2	mean depth (ft)
1.9	max depth (ft)
13.0	wetted perimeter (ft)
1.1	hyd radi (ft)
10.6	width-depth ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 16-DRC East**



**Bankfull Dimensions**


12.0	x-section area (ft.sq.)
12.6	width (ft)
1.0	mean depth (ft)
1.8	max depth (ft)
13.3	wetted parimeter (ft)
0.9	hyd radi (ft)
13.2	width-depth ratio
300.0	W flood prone area (ft)
23.9	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**



**Bankfull Dimensions**

12.5	x-section area (ft.sq.)
12.5	width (ft)
1.0	mean depth (ft)
1.7	max depth (ft)
13.1	wetted parimeter (ft)
1.0	hyd radi (ft)
12.5	width-depth ratio
300.0	W flood prone area (ft)
24.0	entrenchment ratio
1.0	low bank height ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 18-DRC East**



**Bankfull Dimensions**

22.4	x-section area (ft.sq.)
15.3	width (ft)
1.5	mean depth (ft)
2.7	max depth (ft)
16.6	wetted perimeter (ft)
1.3	hyd radi (ft)
10.5	width-depth ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 19-DRC East**



**Bankfull Dimensions**

11.2	x-section area (ft.sq.)
14.3	width (ft)
0.8	mean depth (ft)
1.6	max depth (ft)
14.8	wetted parimeter (ft)
0.8	hyd radi (ft)
18.4	width-depth ratio
300.0	W flood prone area (ft)
20.9	entrenchment ratio
1.0	low bank height ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream



**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**



**Bankfull Dimensions**


5.9	x-section area (ft.sq.)
7.9	width (ft)
0.7	mean depth (ft)
1.1	max depth (ft)
8.4	wetted parimeter (ft)
0.7	hyd radi (ft)
10.6	width-depth ratio
300.0	W flood prone area (ft)
37.8	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**



**Bankfull Dimensions**

9.7	x-section area (ft.sq.)
8.9	width (ft)
1.1	mean depth (ft)
1.9	max depth (ft)
10.0	wetted perimeter (ft)
1.0	hyd radi (ft)
8.1	width-depth ratio

Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Table 10c. Baseline Stream Data Summary**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Southeast Branch**

Parameter	Gage	Pre-Restoration Condition		Reference Reach Data								Design						As-Built/Baseline									
		Southeast Branch		Scout West 1		Scout East 2		Scout West 2		Johanna Creek		Jarman Oak		Southeast Branch (Reach 1)		Southeast Branch (Reach 2)		Southeast Branch (Reach 3)		Southeast Branch (Reach 1)		Southeast Branch (Reach 2)		Southeast Branch (Reach 3)			
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max		
<b>Dimension and Substrate - Shallow</b>																											
Bankfull Width (ft)	N/A	2.7	5.7	2.6	6.3	4.7	6.1	5.6	7.6	9.7	9.3	3.0	3.0	4.0	5.4	3.0	3.8	5.3									
Floodprone Width (ft)		8.6	11.4	>20	>20	>50	>50	>50	>75	>150			25	35	50	70	100	300	>30	>60	>200						
Bankfull Mean Depth		0.2	0.4	0.3	0.5	1.1	1.3	0.7	1.0	0.8	1.2	1.2	0.5	0.6	1.0	0.3	0.4	0.4									
Bankfull Max Depth		0.4	1.4	0.5	0.7	1.7	1.8	1.2	1.3	1.1	2.3	2.3	0.4	0.6	0.5	0.7	0.8	1.2	0.5	0.5	0.6						
Bankfull Cross Sectional Area (ft <sup>2</sup> )		1.1	1.4	1.3	2.0	6.0	6.9	5.3	5.4	7.2	7.8	11.6	1.0	1.5	2.5	0.8	1.3	2.1									
Width/Depth Ratio		6.8	24.3	5.4	19.4	3.6	5.4	5.7	11.0	10.1	19.7	7.4	9.0	10.0	10.0	12.0	11.0	12.0	11.4	10.8	13.8						
Entrenchment Ratio		1.5	4.2	>2.2	>2.2	>2.2	>2.2	8.0	9.6	16.1	26.9	8.3	11.7	12.5	17.5	18.5	55.6	>9.9	>15.8	>37.5							
Bank Height Ratio		2.2	6.0	1.1	1.3	1.0	1.1	1.2	1.0	1.0	1.0	1.0	1.1	1.0	1.1	1.0	1.2	1.0	1.0	1.0	1.0						
D50 (mm)		0.409																	N/A	N/A	N/A						
<b>Profile</b>																											
Shallow Length (ft)	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	2.1	64.4	3.4	144.4	6.0	47.3				
Shallow Slope (ft/ft)		---	0.026	0.047	N/A	0.033	0.051	N/A	0.0129	0.0162	0.0681	0.0144	0.0384	0.0035	0.0285	0.0010	0.0803	0.0021	0.0272	0.0005	0.0168						
Pool Length (ft)		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	2.1	36.7	3.1	33.6	3.2	61.3			
Pool Max Depth (ft)		0.4	0.6	N/A	1.7	1.9	1.5	3.1	0.5	1.1	0.4	1.2	0.5	1.5	0.7	1.5	0.5	1.0	0.5	1.0	0.5	1.1					
Pool Spacing (ft) <sup>A</sup>		---	27	67	N/A	21	27	16	59	32	55	15	24	20	32	9	38	4	76	8	90	14	52				
Pool Volume (ft <sup>3</sup> )	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---		
<b>Pattern</b>																											
Channel Beltwidth (ft)	N/A	---	8.7	14.3	7.2	16.2	9.1	9.8	14.0	20.0	21.0	36.0	4.0	9.0	5.0	12.0	7.0	43.0	5.3	11.2	6.8	14.3	12.7	32.8			
Radius of Curvature (ft)		---	3.1	9.0	5.5	16.0	5.4	6.8	15.0	27.0	13.7	18.6	5.0	14.0	6.0	18.0	8.0	26.0	5.0	23.5	10.0	25.6	10.4	29.5			
Rc:Bankfull Width (ft/ft)		---	0.6	1.6	1.0	3.0	0.8	1.0	1.5	2.8	1.5	2.0	1.5	4.5	1.5	4.5	1.5	4.8	1.7	7.8	2.6	6.7	2.0	5.6			
Meander Length (ft)		---	39.8	84.8	36.5	63.2	32.5	36.9	50.0	N/A	24	51	32	68	16	92	22	63	33	70	32	74					
Meander Width Ratio		---	1.6	2.6	1.3	3.0	1.4	1.5	1.4	2.1	2.3	2.9	1.3	3.0	1.3	3.0	1.3	8.0	1.8	3.7	1.8	3.8	2.4	6.2			
<b>Substrate, Bed and Transport Parameters</b>																											
Ri%/Ru%/P%/G%/S%	N/A																										
SC%/Sa%/G%/C%/B%/Be%																											
d16/d35/d50/d84/d95/d100		0.08/0.28/0.41/0.94/1.6/9.6	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	N/A	N/A	N/A						
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		0.51																	N/A	N/A	N/A						
Max part size (mm) mobilized at bankfull																											
Stream Power (Capacity) W/m <sup>2</sup>																											
<b>Additional Reach Parameters</b>																											
Drainage Area (SM)	N/A	0.19	0.06	0.67	0.34	0.90	1.27	0.03	0.07	0.10	0.03	0.07	0.10	0.03	0.07	0.10											
Watershed Impervious Cover Estimate (%)		<1%	---	---	---	---	---	---	<1%	<1%	<1%	<1%	<1%	<1%	<1%	<1%	<1%										
Rosgen Classification		G/F5	E/C5b	E5	E5	E5/C5	E6	---	---	---	E/C5	E/C5	E/C5	E/C5	E/C5	E/C5											
Bankfull Velocity (fps)		2.2	1.3	2.0	2.5	2.9	1.2	1.2	1.8	1.9	0.95	1.7	1.4	1.4	1.9	1.5	1.5	1.4	1.9	1.5	1.4						
Bankfull Discharge (cfs)		2.4	2.6	17.5	6.4	14.0	11.0	1.5	2.0	3.0	1.5	2.0	3.0	1.5	2.0	3.0											
Q-NFF regression		---																									
Q-USGS extrapolation		---																									
Q-Mannings		---																									
Valley Length (ft)		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---			
Channel Thalweg Length (ft)		2,976	---	---	---	---	---	---	1,559	716	617	1,559	713	616													
Sinuosity		1.0	1.1	1.2	1.2	1.2	1.4	1.1	1.2	1.1	1.2	1.2	1.6	1.6	1.1	1.1	1.3										
Water Surface Slope (ft/ft) <sup>2</sup>		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	0.0221	0.0174	0.0030						
Bankfull Slope (ft/ft)		0.0230	0.0260	0.0170	0.0040	0.0022	0.0040	0.0108	0.0227	0.0096	0.0128	0.0025	0.0089	0.0222	0.0015	0.0119	0.0028	0.0030									

(---): Data was not provided  
N/A: Not Applicable


**Table 11c. Morphology and Hydraulic Summary (Dimensional Parameters - Cross Section)**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Southeast Branch**

	Cross Section 28 (Pool)								Cross Section 29 (Shallow)								Cross Section 30 (Pool)							
<b>Dimension and Substrate</b>	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>based on fixed bankfull elevation</i>	137.71	137.7							137.14	137.1							122.8	122.8						
Bankfull Width (ft)	3.8	3.3							3.0	2.9							3.8	4.1						
Floodprone Width (ft)	N/A	N/A							>30	>30							N/A	N/A						
Bankfull Mean Depth (ft)	0.4	0.5							0.3	0.4							0.3	0.4						
Bankfull Max Depth (ft)	0.8	1.2							0.5	0.7							0.4	0.7						
Bankfull Cross Sectional Area (ft <sup>2</sup> )	1.5	1.7							0.8	1.1							1.3	1.7						
Bankfull Width/Depth Ratio	9.3	6.6							11.4	7.7							11.2	9.4						
Bankfull Entrenchment Ratio	N/A	N/A							>9.9	>10.4							N/A	N/A						
Bankfull Bank Height Ratio	1.0	1.0							1.0	1.0							1.0	1.0						
	Cross Section 31 (Shallow)								Cross Section 32 (Shallow)								Cross Section 33 (Pool)							
<b>Dimension and Substrate</b>	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>based on fixed bankfull elevation</i>	122.7	122.7							116.53	116.5							116.36	116.4						
Bankfull Width (ft)	3.8	3.9							5.3	5.1							6.3	5.8						
Floodprone Width (ft)	>60	>60							>200	>200							N/A	N/A						
Bankfull Mean Depth (ft)	0.4	0.5							0.4	0.4							0.4	0.3						
Bankfull Max Depth (ft)	0.5	0.8							0.6	0.5							0.8	0.6						
Bankfull Cross Sectional Area (ft <sup>2</sup> )	1.3	2.0							2.1	1.8							2.4	1.7						
Bankfull Width/Depth Ratio	10.8	7.8							13.8	14.6							16.8	19.7						
Bankfull Entrenchment Ratio	>15.8	>15.4							>37.5	>38.9							N/A	N/A						
Bankfull Bank Height Ratio	1.0	1.0							1.0	1.0							1.0	1.0						



**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**



**Bankfull Dimensions**


1.7	x-section area (ft.sq.)
3.3	width (ft)
0.5	mean depth (ft)
1.2	max depth (ft)
4.5	wetted parimeter (ft)
0.4	hyd radi (ft)
6.6	width-depth ratio

Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**



**Bankfull Dimensions**

1.1	x-section area (ft.sq.)
2.9	width (ft)
0.4	mean depth (ft)
0.7	max depth (ft)
3.4	wetted parimeter (ft)
0.3	hyd radi (ft)
7.7	width-depth ratio
30.0	W flood prone area (ft)
10.4	entrenchment ratio
1.0	low bank height ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

Cross Section Plots  
 Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)  
 Monitoring Year 1 - 2014

Cross Section 30-Southeast Branch



Bankfull Dimensions

1.7	x-section area (ft.sq.)
4.1	width (ft)
0.4	mean depth (ft)
0.7	max depth (ft)
4.4	wetted perimeter (ft)
0.4	hyd radi (ft)
9.4	width-depth ratio

Survey Date: 7/2014  
 Field Crew: Wildlands Engineering




View Downstream



**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 31-Southeast Branch**



**Bankfull Dimensions**

2.0	x-section area (ft.sq.)
3.9	width (ft)
0.5	mean depth (ft)
0.8	max depth (ft)
4.3	wetted perimeter (ft)
0.5	hyd radi (ft)
7.8	width-depth ratio
60.0	W flood prone area (ft)
15.4	entrenchment ratio
1.0	low bank height ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 32-Southeast Branch**



**Bankfull Dimensions**

1.8	x-section area (ft.sq.)
5.1	width (ft)
0.4	mean depth (ft)
0.5	max depth (ft)
5.3	wetted perimeter (ft)
0.3	hyd radi (ft)
14.6	width-depth ratio
200.0	W flood prone area (ft)
38.9	entrenchment ratio
1.0	low bank height ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 33-Southeast Branch**



**Bankfull Dimensions**

1.7	x-section area (ft.sq.)
5.8	width (ft)
0.3	mean depth (ft)
0.6	max depth (ft)
6.0	wetted perimeter (ft)
0.3	hyd radi (ft)
19.7	width-depth ratio

Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

Table 10d. Baseline Stream Data Summary  
 Devil's Racetrack Mitigation Site (NCEP Project No. 95021)  
 Monitoring Year 1 - 2014

Middle Branch

Parameter	Gage	Pre-Restoration Condition		Reference Reach Data								Design				As-Built/Baseline					
		Middle Branch		Scout West 1		Scout East 2		Scout West 2		Johanna Creek		Jarman Oak		Middle Branch (Reach 1)		Middle Branch (Reach 2)		Middle Branch (Reach 1)		Middle Branch (Reach 2)	
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Shallow</b>																					
Bankfull Width (ft)	N/A	1.8	2.3	2.6	6.3	4.7	6.1	5.6	7.6	9.7	9.3	3.0		4.0		2.2		3.4			
Floodprone Width (ft)		4.6	6.8	>20		>50		>50		>75		>150		40	60	100	300	>50		>200	
Bankfull Mean Depth		0.2	0.3	0.3	0.5	1.1	1.3	0.7	1.0	0.8	1.2	0.3		0.3		0.3		0.3		0.3	
Bankfull Max Depth		0.3	0.6	0.5	0.7	1.7	1.8	1.2	1.3	1.1	2.3	0.4	0.5	0.5	0.6	0.5		0.5		0.5	
Bankfull Cross Sectional Area (ft <sup>2</sup> )		0.4	0.5	1.3	2.0	6.0	6.9	5.3	5.4	7.2	7.8	11.6		0.9		1.5		0.7		1.1	
Width/Depth Ratio		6.9	12.0	5.4	19.4	3.6	5.4	5.7	11.0	10.1	19.7	7.4		10.0	10.5	10.0	12.0	6.7		10.1	
Entrenchment Ratio		2.0	3.8	>2.2		>2.2		>2.2		8.0	9.6	16.1	26.9	33.3	100.0	22.2	66.7	>22.9		>58.8	
Bank Height Ratio		5.3	6.5	1.1	1.3	1.0		1.1	1.2	1.0		1.0		1.0	1.1	1.0	1.1	1.0		1.0	
D50 (mm)	0.083																N/A		N/A		
<b>Profile</b>																					
Shallow Length (ft)	N/A			---		---		---		---		---		---		---		2.5	46.6	7.9	16.1
Shallow Slope (ft/ft)		---	---	0.026	0.047	N/A		0.033	0.051	N/A		0.0129	0.0144	0.0489	0.0002	0.0074	0.0008	0.0492	0.0059	0.0236	
Pool Length (ft)				---		---		---		---		---		---		---		2.9	17.3	11.2	19.8
Pool Max Depth (ft)		---	---	0.6		N/A		1.7	1.9	1.5		3.1		0.4	1.0	0.5	1.0	0.5	1.2	0.6	0.9
Pool Spacing (ft) <sup>^</sup>		---	---	27	67	N/A		21	27	16	59	32	55	15	24	5	22	8	56	18	24
Pool Volume (ft <sup>3</sup> )																					
<b>Pattern</b>																					
Channel Beltwidth (ft)	N/A	---	---	8.7	14.3	7.2	16.2	9.1	9.8	14.0	20.0	21.0	36.0	4.0	9.0	6.0	36.0	4.1	9.4	6.7	20.9
Radius of Curvature (ft)		---	---	3.1	9.0	5.5	16.0	5.4	6.8	15.0	27.0	13.7	18.6	5.0	14.0	7.0	22.0	7.0	23.9	9.2	23.5
Rc:Bankfull Width (ft/ft)		---	---	0.6	1.6	1.0	3.0	0.8	1.0	1.5	2.8	1.5	2.0	1.7	4.5	1.5	4.8	3.2	10.9	2.7	6.9
Meander Length (ft)		---	---	39.8	84.8	36.5	63.2	32.5	36.9	50.0		N/A		24	51	14	77	23	44	32	57
Meander Width Ratio		---	---	1.6	2.6	1.3	3.0	1.4	1.5	1.4	2.1	2.3	2.9	1.3	3.0	1.3	8.0	2.2	4.3	2.0	6.1
<b>Substrate, Bed and Transport Parameters</b>																					
Ri%/Ru%/P%/G%/S%	N/A																				
SC%/Sa%/G%/C%/B%/Be%																					
d16/d35/d50/d84/d95/d100		-/-0.083/0.498/0.9/9.6		---		---		---		---		---		---		---		N/A		N/A	
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		0.24	0.27															N/A		N/A	
Max part size (mm) mobilized at bankfull																					
Stream Power (Capacity) W/m <sup>2</sup>																					
<b>Additional Reach Parameters</b>																					
Drainage Area (SM)	N/A	0.02		0.06		0.67		0.34		0.90		1.27		0.01		0.01		0.01		0.01	
Watershed Impervious Cover Estimate (%)		<1%		---		---		---		---		---		<1%		<1%		<1%		<1%	
Rosgen Classification		G5		E/C5b		E5		E5		E5/C5		E6		N/A		E/C5		E/C5		E/C5	
Bankfull Velocity (fps)		1.4	1.5	1.3	2.0	2.5	2.9	1.2	1.2	1.8	1.9	0.95	1.3	0.8	1.4	0.9	1.0	1.0	1.0	1.0	
Bankfull Discharge (cfs)		0.6	0.7	2.6		17.5		6.4		14.0		11.0		1.0		1.0		1.0		1.0	
Q-NFF regression		---		---		---		---		---		---		---		---		---		---	
Q-USGS extrapolation		---		---		---		---		---		---		---		---		---		---	
Q-Mannings		---		---		---		---		---		---		---		---		---		---	
Valley Length (ft)		---		---		---		---		---		---		---		---		985		---	
Channel Thalweg Length (ft)		1,736		---		---		---		---		---		1,060		436		1,058		432	
Sinuosity		1.0		1.1		1.2		1.2		1.2		1.4		1.1	1.2	1.2	1.5	1.1		1.2	
Water Surface Slope (ft/ft) <sup>2</sup>		---		---		---		---		---		---		---		---		0.0145		0.0064	
Bankfull Slope (ft/ft)	0.0240		0.0260		0.0170		0.0040		0.0022		0.0040		0.0096	0.0163	0.0024	0.0077	0.0148	0.0024	0.0066		


(---): Data was not provided  
 N/A: Not Applicable





**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 24-Middle Branch**



**Bankfull Dimensions**

0.8	x-section area (ft.sq.)
2.3	width (ft)
0.3	mean depth (ft)
0.6	max depth (ft)
2.6	wetted parimeter (ft)
0.3	hyd radi (ft)
6.8	width-depth ratio
50.0	W flood prone area (ft)
21.5	entrenchment ratio
1.0	low bank height ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 25-Middle Branch**



**Bankfull Dimensions**

1.6	x-section area (ft.sq.)
3.1	width (ft)
0.5	mean depth (ft)
0.9	max depth (ft)
3.9	wetted perimeter (ft)
0.4	hyd radi (ft)
6.0	width-depth ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream



Cross Section Plots  
 Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)  
 Monitoring Year 1 - 2014



Bankfull Dimensions


1.0	x-section area (ft.sq.)
4.8	width (ft)
0.2	mean depth (ft)
0.5	max depth (ft)
5.1	wetted parimeter (ft)
0.2	hyd radi (ft)
21.9	width-depth ratio

Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**



**Bankfull Dimensions**

1.0	x-section area (ft.sq.)
3.2	width (ft)
0.3	mean depth (ft)
0.6	max depth (ft)
3.5	wetted perimeter (ft)
0.3	hyd radi (ft)
10.7	width-depth ratio
200.0	W flood prone area (ft)
62.5	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Table 10e. Baseline Stream Data Summary**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Southwest Branch**

Parameter	Gage	Pre-Restoration Condition		Reference Reach Data								Design				As-Built/Baseline					
		Southwest Branch		Scout West 1		Scout East 2		Scout West 2		Johanna Creek		Jarman Oak		Southwest Branch (Reaches 1 - 3)		Southwest Branch (Reach 4)		Southwest Branch (Reaches 1 - 3)		Southwest Branch (Reach 4)	
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Shallow</b>																					
Bankfull Width (ft)	N/A	2.8	3.4	2.6	6.3	4.7	6.1	5.6	7.6	9.7	9.3	3.0		3.3		---		2.4			
Floodprone Width (ft)		4.9	6.2	>20		>50		>50		>75		>150		40	60	100	300	---		>200	
Bankfull Mean Depth		0.2	0.3	0.3	0.5	1.1	1.3	0.7	1.0	0.8	1.2	0.3		0.3		---		0.3			
Bankfull Max Depth		0.3	0.9	0.5	0.7	1.7	1.8	1.2	1.3	1.1	2.3	0.5	0.6	0.4	0.5	---		0.4			
Bankfull Cross Sectional Area (ft <sup>2</sup> )		0.8	0.9	1.3	2.0	6.0	6.9	5.3	5.4	7.2	7.8	11.6		1.0		---		0.6			
Width/Depth Ratio		10.0	14.0	5.4	19.4	3.6	5.4	5.7	11.0	10.1	19.7	7.4		9.0	10.0	10.0	12.0	---		9.7	
Entrenchment Ratio		1.5	1.9	>2.2		>2.2		>2.2		8.0	9.6	16.1	26.9	13.3	20.0	30.3	90.9	---		82.3	
Bank Height Ratio		10.0	10.7	1.1	1.3	1.0		1.1	1.2	1.0		1.0		1.0	1.1	1.0	1.1	---		1.0	
D50 (mm)	0.105																---		N/A		
<b>Profile</b>																					
Shallow Length (ft)	N/A	---		---		---		---		---		---		---		---		3.8	51.6	8.3	44.1
Shallow Slope (ft/ft)		---	0.026	0.047	N/A		0.033	0.051	N/A		0.0129		0.0257	0.0648	0.0109	0.0308	0.0015	0.0339	0.0032	0.0228	
Pool Length (ft)		---		---		---		---		---		---		---		---		1.7	19.9	4.3	23.4
Pool Max Depth (ft)		---		0.6		N/A		1.7	1.9	1.5		3.1		0.5	1.1	0.4	1.0	0.3	1.2	0.6	1.4
Pool Spacing (ft) <sup>^</sup>		---		27		67		N/A		21	27	16	59	32	55	15	24	5	23	8	53
Pool Volume (ft <sup>3</sup> )		---		---		---		---		---		---		---		---		---		---	
<b>Pattern</b>																					
Channel Beltwidth (ft)	N/A	---		8.7	14.3	7.2	16.2	9.1	9.8	14.0	20.0	21.0	36.0	4.0	9.0	4.0	26.0	3.9	10.2	5.2	18.9
Radius of Curvature (ft)		---		3.1	9.0	5.5	16.0	5.4	6.8	15.0	27.0	13.7	18.6	5.0	14.0	5.0	16.0	10.0	19.0	7.4	20.3
Rc:Bankfull Width (ft/ft)		---		0.6	1.6	1.0	3.0	0.8	1.0	1.5	2.8	1.5	2.0	1.7	4.5	1.5	4.8	---		3.1	8.5
Meander Length (ft)		---		39.8	84.8	36.5	63.2	32.5	36.9	50.0		N/A		24	51	10	56	27	50	28	54
Meander Width Ratio		---		1.6	2.6	1.3	3.0	1.4	1.5	1.4	2.1	2.3	2.9	1.3	3.0	1.3	8.0	---		2.2	7.9
<b>Substrate, Bed and Transport Parameters</b>																					
Ri%/Ru%/P%/G%/S%	N/A																				
SC%/Sa%/G%/C%/B%/Be%																					
d16/d35/d50/d84/d95/d100		-/0.065/0.105/0.336/0.4/9.6		---		---		---		---		---		---		---		N/A		N/A	
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		0.37	0.42															N/A		N/A	
Max part size (mm) mobilized at bankfull																					
Stream Power (Capacity) W/m <sup>2</sup>																					
<b>Additional Reach Parameters</b>																					
Drainage Area (SM)	N/A	0.03		0.06		0.67		0.34		0.90		1.27		0.02		0.02		0.02		0.02	
Watershed Impervious Cover Estimate (%)		<1%		---		---		---		---		---		<1%		<1%		<1%		<1%	
Rosgen Classification		G5		E/C5b		E5		E5		E5/C5		E6		NA		E/C5		N/A		E/C5	
Bankfull Velocity (fps)		1.8	1.9	1.3	2.0	2.5	2.9	1.2	1.2	1.8	1.9	0.95		1.7	1.3	1.3		N/A	2.5		
Bankfull Discharge (cfs)		1.6	1.7	2.6		17.5		6.4		14.0		11.0		1.5	1.5		1.5		1.5		
Q-NFF regression		---		---		---		---		---		---		---		---		---		---	
Q-USGS extrapolation		---		---		---		---		---		---		---		---		---		---	
Q-Mannings		---		---		---		---		---		---		---		---		---		---	
Valley Length (ft)		---		---		---		---		---		---		---		---		---		---	
Channel Thalweg Length (ft)		1,080		---		---		---		---		---		650		482		646		479	
Sinuosity		1.0		1.1		1.2		1.2		1.2		1.4		1.1	1.2	1.1	1.5	1.0		1.3	
Water Surface Slope (ft/ft) <sup>2</sup>		---		---		---		---		---		---		---		---		0.0191		0.0090	
Bankfull Slope (ft/ft)		0.0320		0.0260		0.0170		0.0040		0.0022		0.0040		0.0171	0.0216	0.0078	0.0096	0.0186	0.0191	0.0085	0.0088

(---): Data was not provided  
N/A: Not Applicable


**Table 11e. Morphology and Hydraulic Summary (Dimensional Parameters - Cross Section)**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Southwest Branch**

Dimension and Substrate	Cross Section 22 (Pool)								Cross Section 23 (Shallow)							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>based on fixed bankfull elevation</i>	136.36	136.4							136.45	136.4						
Bankfull Width (ft)	4.9	4.8							2.4	2.9						
Floodprone Width (ft)	N/A	N/A							>200	>200						
Bankfull Mean Depth (ft)	0.4	0.4							0.3	0.3						
Bankfull Max Depth (ft)	0.8	1.0							0.4	0.4						
Bankfull Cross Sectional Area (ft <sup>2</sup> )	1.8	1.9							0.6	0.8						
Bankfull Width/Depth Ratio	13.2	11.9							9.7	11.2						
Bankfull Entrenchment Ratio	N/A	N/A							>82.3	>68.6						
Bankfull Bank Height Ratio	1.0	1.0							1.0	1.0						



Cross Section Plots  
 Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)  
 Monitoring Year 1 - 2014



Bankfull Dimensions

1.9	x-section area (ft.sq.)
4.8	width (ft)
0.4	mean depth (ft)
1.0	max depth (ft)
5.4	wetted parimeter (ft)
0.4	hyd radi (ft)
11.9	width-depth ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 23-Southwest Branch**



**Bankfull Dimensions**

0.8	x-section area (ft.sq.)
2.9	width (ft)
0.3	mean depth (ft)
0.4	max depth (ft)
3.1	wetted parimeter (ft)
0.2	hyd radi (ft)
11.2	width-depth ratio
200.0	W flood prone area (ft)
68.6	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Table 10f. Baseline Stream Data Summary**  
**Devil's Race Track Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**North Branch**

Parameter	Gage	Pre-Restoration Condition		Reference Reach Data										Design		As-Built/Baseline	
		North Branch		Scout West 1		Scout East 2		Scout West 2		Johanna Creek		Jarman Oak		North Branch		North Branch	
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Shallow</b>																	
Bankfull Width (ft)	N/A	---	2.6	6.3	4.7	6.1	5.6	7.6	9.7	9.3	9.2	8.6	9.3	---	---	---	---
Floodprone Width (ft)	N/A	---	>20		>50		>50		>75		>150		>200	100	300		
Bankfull Mean Depth	N/A	---	0.3	0.5	1.1	1.3	0.7	1.0	0.8	1.2	0.6	0.7	0.7	---	---	---	---
Bankfull Max Depth	N/A	---	0.5	0.7	1.7	1.8	1.2	1.3	1.1	2.3	0.9	1.1	1.0	1.2	---	---	---
Bankfull Cross Sectional Area (ft <sup>2</sup> )	N/A	---	1.3	2.0	6.0	6.9	5.3	5.4	7.2	7.8	11.6	5.7	6.5	---	---	---	---
Width/Depth Ratio	N/A	---	5.4	19.4	3.6	5.4	5.7	11.0	10.1	19.7	7.4	14.0	14.5	13.1	13.2	---	---
Entrenchment Ratio	N/A	---	>2.2		>2.2		>2.2		8.0	9.6	16.1	26.9	10.9	32.6	>21.6	>23.2	---
Bank Height Ratio	N/A	---	1.1	1.3	1.0	1.1	1.2	1.0	1.0	1.0	1.0	1.0	1.1	1.0	1.0	---	---
D50 (mm)	N/A	---															N/A
<b>Profile</b>																	
Shallow Length (ft)	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	5.3	35.8
Shallow Slope (ft/ft)	N/A	---	0.026	0.047	N/A	0.033	0.051	N/A	0.0129	0.0010	0.0065	0.0013	0.0163	---	---	---	---
Pool Length (ft)	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	8.5	80.8
Pool Max Depth (ft)	N/A	---	0.6	N/A	1.7	1.9	1.5	3.1	0.9	2.1	1.0	3.8	---	---	---	---	---
Pool Spacing (ft) <sup>A</sup>	N/A	---	27	67	N/A	21	27	16	59	32	55	15	64	17	101	---	---
Pool Volume (ft <sup>3</sup> )	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
<b>Pattern</b>																	
Channel Beltwidth (ft)	N/A	---	8.7	14.3	7.2	16.2	9.1	9.8	14.0	20.0	21.0	36.0	12.0	74.0	16	72	---
Radius of Curvature (ft)	N/A	---	3.1	9.0	5.5	16.0	5.4	6.8	15.0	27.0	13.7	18.6	14.0	44.0	15	40	---
Rc:Bankfull Width (ft/ft)	N/A	---	0.6	1.6	1.0	3.0	0.8	1.0	1.5	2.8	1.5	2.0	1.5	4.8	1.7	4.3	---
Meander Length (ft)	N/A	---	39.8	84.8	36.5	63.2	32.5	36.9	50.0	N/A	28	156	79	129	---	---	---
Meander Width Ratio	N/A	---	1.6	2.6	1.3	3.0	1.4	1.5	1.4	2.1	2.3	2.9	1.3	8.0	1.9	7.7	---
<b>Substrate, Bed and Transport Parameters</b>																	
Ri%/Ru%/P%/G%/S%	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
SC%/Sa%/G%/C%/B%/Be%	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
d16/d35/d50/d84/d95/d100	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	N/A	N/A
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Max part size (mm) mobilized at bankfull	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Stream Power (Capacity) W/m <sup>2</sup>	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
<b>Additional Reach Parameters</b>																	
Drainage Area (SM)	N/A	0.08	0.06	0.67	0.34	0.90	1.27	0.19	0.19	---	---	---	---	---	---	---	---
Watershed Impervious Cover Estimate (%)	N/A	<1%	---	---	---	---	---	<1%	<1%	---	---	---	---	---	---	---	---
Rosgen Classification	N/A	N/A	E/C5b	E5	E5	E5/C5	E6	E/C5	C5	---	---	---	---	---	---	---	---
Bankfull Velocity (fps)	N/A	---	1.3	2.0	2.5	2.9	1.2	1.2	1.8	1.9	0.95	0.9	0.8	0.9	---	---	---
Bankfull Discharge (cfs)	N/A	---	2.6	17.5	6.4	14.0	11.0	5.0	5.0	---	---	---	---	---	---	---	---
Q-NFF regression	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Q-USGS extrapolation	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Q-Mannings	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Valley Length (ft)	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Channel Thalweg Length (ft)	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Sinuosity	N/A	---	1.1	1.2	1.2	1.2	1.4	1.2	1.6	1.2	1.6	1.31	---	---	---	---	---
Water Surface Slope (ft/ft) <sup>2</sup>	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Bankfull Slope (ft/ft)	N/A	---	0.0260	0.0170	0.0040	0.0022	0.0040	0.0007	0.0020	0.0004	0.0020	0.0004	0.0020	---	---	---	---


(---): Data was not provided  
N/A: Not Applicable








**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**



**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**



**Bankfull Dimensions**

6.0	x-section area (ft.sq.)
9.2	width (ft)
0.7	mean depth (ft)
1.2	max depth (ft)
9.5	wetted parimeter (ft)
0.6	hyd radi (ft)
14.1	width-depth ratio
200.0	W flood prone area (ft)
21.7	entrenchment ratio
1.0	low bank height ratio


Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

**Cross Section 36-North Branch**



**Bankfull Dimensions**


7.0	x-section area (ft.sq.)
9.0	width (ft)
0.8	mean depth (ft)
1.4	max depth (ft)
9.4	wetted perimeter (ft)
0.7	hyd radi (ft)
11.5	width-depth ratio
200.0	W flood prone area (ft)
22.2	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

**Cross Section Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**



**Bankfull Dimensions**

8.7	x-section area (ft.sq.)
9.2	width (ft)
0.9	mean depth (ft)
1.4	max depth (ft)
9.6	wetted parimeter (ft)
0.9	hyd radi (ft)
9.7	width-depth ratio

Survey Date: 7/2014  
 Field Crew: Wildlands Engineering



View Downstream

## **APPENDIX 5. Hydrology Summary Data and Plots**

**Table 13. Verification of Bankfull Events**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reach	Date of Data Collection	Date of Occurrence	Method
Devil's Racetrack (West)	4/1/2014	3/28/14 - 4/1/14	Crest Gage
	5/30/2014	4/29/14 - 5/1/14	
	8/1/2014	6/9/14 - 6/20/14	
	11/20/2014	9/7/14 - 9/9/14	
Devil's Racetrack (East)	1/9/2014	U	Crest Gage
	4/1/2014	3/28/14 - 4/1/14	
	8/1/2014	6/9/14 - 6/20/14	
Southwest Branch	5/30/2014	4/29/14 - 5/1/14	Crest Gage
	8/1/2014	6/9/14 - 6/20/14	
	11/20/2014	9/7/14 - 9/9/14	
Middle Branch	4/1/2014	3/28/14 - 4/1/14	Crest Gage
	5/30/2014	4/29/14 - 5/1/14	
	8/1/2014	6/9/14 - 6/20/14	
	11/20/2014	9/7/14 - 9/9/14	
Southeast Branch	4/1/2014	3/28/14 - 4/1/14	Crest Gage
	5/30/2014	4/29/14 - 5/1/14	
	8/1/2014	6/9/14 - 6/20/14	
	11/20/2014	9/7/14 - 9/9/14	
North Branch	5/30/2014	4/29/14 - 5/1/14	Crest Gage
	8/1/2014	6/9/14 - 6/20/14	
	11/20/2014	9/7/14 - 9/9/14	

u: unknown




**Table 14. Wetland Gage Attainment Summary**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Summary of Groundwater Gage Results for Years 1 through 7							
Gage	Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)						
	Year 1 (2014)	Year 2 (2015)	Year 3 (2016)	Year 4 (2017)	Year 5 (2018)	Year 6 (2019)	Year 7 (2020)
1	No/7.5 Days (3.1%)						
2	No/14.5 Days (6.0%)						
3	No/2.5 Days (1.0%)						
4	No/13.5 Days (5.6%)						
5	No/12.5 Days (5.2%)						
6	No/11.0 Days (4.6%)						
7	Yes/21.5 Days (9.0%)						
8	No/5.0 Days (2.1%)						
9	Yes/ 22.0 Days (9.2%)						
10	No/ 1.5 Days (0.6%)						
11	No/9.0 Days (3.8%)						
12	No/7.5 Days (3.1%)						
13	No/8.0 Days (3.3%)						
14	No/ 8.5 Days (3.5%)						
15	No/12.5 Days (5.2%)						
16	No/12.5 Days (5.2%)						
17	No/15.0 Days (6.3%)						
18	Yes/69.5 Days (29.0%)						
19	Yes/31.5 Days (13.1%)						
20	No/19.5 Days (8.1%)						
21	Yes/69.5 Days (29.0%)						
22	Yes/ 31.0 Days (12.9%)						
23	No/8.0 Days (3.3%)						
24	No/13.0 Days (5.4%)						
25	Yes/25.5 Days (10.6%)						
26	Yes/39.0 Days (16.3%)						
27	Yes/29.5 Days (12.3%)						
28	No/19.5 Days (8.1%)						
29	Yes/70.0 Days (29.2%)						
30	Yes/52.5 Days (21.9%)						
31	No/9.0 Days (3.8%)						
32	No/ 7.0 Days (2.9%)						
33	Yes/69.5 Days (29.0%)						
34	No/2.0 Days (0.8%)						


**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




Groundwater Gage Plots  
Devil's Racetrack Mitigation Site (NCEP Project No. 95021)  
Monitoring Year 1 - 2014

Reference Well was installed on 10/8/2014




Groundwater Gage Plots  
Devil's Racetrack Mitigation Site (NCEP Project No. 95021)  
Monitoring Year 1 - 2014

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014



**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**


Reference Well was installed on 10/8/2014






**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




Groundwater Gage Plots  
Devil's Racetrack Mitigation Site (NCEP Project No. 95021)  
Monitoring Year 1 - 2014

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




Groundwater Gage Plots  
Devil's Racetrack Mitigation Site (NCEP Project No. 95021)  
Monitoring Year 1 - 2014

Reference Well was installed on 10/8/2014



**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**


Reference Well was installed on 10/8/2014






**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




Groundwater Gage Plots  
Devil's Racetrack Mitigation Site (NCEP Project No. 95021)  
Monitoring Year 1 - 2014

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014



**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**


Reference Well was installed on 10/8/2014






**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)**  
**Monitoring Year 1 - 2014**

Reference Well was installed on 10/8/2014



**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**


Reference Well was installed on 10/8/2014






Groundwater Gage Plots  
Devil's Racetrack Mitigation Site (NCEP Project No. 95021)  
Monitoring Year 1 - 2014

Reference Well was installed on 10/8/2014




Groundwater Gage Plots  
Devil's Racetrack Mitigation Site (NCEP Project No. 95021)  
Monitoring Year 1 - 2014

Reference Well was installed on 10/8/2014




**Groundwater Gage Plots**  
**Devil's Racetrack Mitigation Site (NCEP Project No. 95021)**  
**Monitoring Year 1 - 2014**


Groundwater Gage #34 was installed on 10/8/2014 for additional data collection  
Reference Well was installed on 10/8/2014




Stream Flow Gage Plots  
Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)  
Monitoring Year 1 - 2014



Stream Flow Gage Plots  
Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)  
Monitoring Year 1 - 2014




Stream Flow Gage Plots  
Devil's Racetrack Mitigation Site (NCEP Project No. 95021)  
Monitoring Year 1 - 2014



Monthly Rainfall Data

Devil's Racetrack Mitigation Site (NCEEP Project No. 95021)

Monitoring Year 1 - 2014



<sup>1</sup> 2014 monthly rainfall collected by Weather Underground Station KNCF0UR02 (Four Oaks, NC).

<sup>2</sup> 30th and 70th percentile rainfall data collected from weather station NC1820, in Clayton, NC (USDA, 2002).