

**Dye Branch II  
Stream Restoration  
NCEEP Project Number: 92255  
Monitoring Year 1  
2011 Final Report**




**Submitted to  
North Carolina Ecosystem Enhancement Program  
North Carolina Department of Environment and Natural Resources  
January 2012**



**1652 Mail Service Center  
Raleigh, NC 27699**

# Monitoring Firm



**37 Haywood Street, Suite 100  
Asheville, North Carolina 28801  
828-253-6856**

**Project Contact: Win Taylor  
Email: [win@equinoxenvironmental.com](mailto:win@equinoxenvironmental.com)**

**Dye Branch II Stream Restoration  
2011 Monitoring Report (MY 1)**

**Table of Contents**

1.0	Executive Summary / Project Abstract	Page 1
2.0	Methodology	Page 3
3.0	References	Page 4

## Appendices

### Appendix A. Project Vicinity Map and Background Tables

- Figure 1. Vicinity Map and Directions
- Table 1a. Project Components
- Table 1b. Component Summations
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts
- Table 4. Project Attributes

### Appendix B. Visual Assessment Data

- Figure 2. Integrated Current Condition Plan View
- Table 5. Visual Stream Morphology Stability Assessment
- Table 6. Vegetation Condition Assessment
- Photo Station Photos

### Appendix C. Vegetation Plot Data

- Table 7. Vegetation Plot Criteria Attainment
- Vegetation Monitoring Plot Photos
- Table 8. CVS Vegetation Plot Metadata
- Table 9. Planted and Total Stem Counts (Species by Plot with Annual Means)

### Appendix D. Stream Survey Data

- Cross-Sections with Annual Overlays and Photos
- Longitudinal Profiles with Annual Overlays
- Pebble Count Plots with Annual Overlays
- Table 10a. Baseline Stream Data Summary
- Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
- Table 11a. Monitoring Data – Dimensional Morphology Summary (Dimensional Parameters – Cross-Sections)
- Table 11b. Monitoring Data – Stream Reach Data Summary

### Appendix E. Hydrologic Data

- Table 12. Verification of Bankfull Events
- Figure 3. Dye Branch Water Level Logger Chart
- Figure 4. Precipitation for Mooresville, North Carolina

## 1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

The goals and objectives stated in the Dye Branch Stream Restoration Plan (NCEEP 2005) are as follows:

- Provide a stable system of stream channels that neither aggrade nor degrade while maintaining dimension, pattern, and profile with the capacity to transport the watershed's water and sediment load;
- Improve the overall water quality and aquatic habitat by reducing sediment and waste inputs into the stream caused by bank erosion, mass-wasting, and stormwater runoff through stabilization of the stream channel and implementation of a stormwater wetland; and
- Improve the overall viability of the riparian vegetative communities through establishment of native species and elimination of invasive exotic species.

Between the baseline monitoring and monitoring year 1 (MY1) vegetation plot data collection efforts, two monitoring plots were impacted during the stream repair efforts in the summer of 2011. In VP7 a significant number of planted stems were damaged and VP8 was completely destroyed. Additionally, based on the MY1 vegetation plot data from plots 1 through 7 the project is not on track to meet the established criterion for planted stem density, which is a minimum survival of 320 planted stems per acre at the end of the year three monitoring period. Average stem density for planted stems in MY1 is approximately 272 stems per acre. Of the 76 planted stems recorded within VP1 – VP7 in MY0, 38% were reported as dead or missing in MY1. Of the seven remaining plots, four plots (~57%) will not meet the year three interim success criteria numbers per acre. These include VP 1, 4, 5, 6, and 7; which had 202, 243, 202, 162, and 283 stems per acre, respectively. However, when planted and natural stems are combined, the average stem density is 619 stems per acre, which is above the minimum established criterion. Problems with vegetation consist of approximately 29 currently isolated patches of high threat invasive plant species that span the project extent.

Stream longitudinal profiles within the Cemetery Branch reach have remained stable among monitoring years. The primary stream issues observed during MY1 along Dye Branch include structure degradation, bank erosion, and bed aggradation. The water level logger recorded three bankfull events during MY1.

Summary information/data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the mitigation and restoration plan documents available on EEP's website. All raw data supporting tables and figures in the appendices is available from EEP upon request.

## **2.0 Methodology**

The stream monitoring methodologies utilized in MY1 were intended to replicate those employed during the previous monitoring year and are based on standard guidance and procedures documents (Rosgen 1996 and USACE 2003). Vegetation monitoring data were collected following the standard CVS-EEP Protocol for Recording Vegetation, Level II (Lee et al. 2008).

### **3.0 References**

Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2.

NCEEP (North Carolina Ecosystem Enhancement Program). October 2005. Dye Branch Stream Restoration Plan. Town of Mooresville Iredell County, North Carolina. Raleigh, NC.


Rosgen, D.L. 1996. Applied River Morphology. Wildland Hydrology Books, Pagosa Springs, CO.

USACE (U.S. Army Corps of Engineers). 2003. Stream Mitigation Guidelines. USACOE, USEPA, NCWRC, NCDENR-DWQ. Wilmington District.


**Appendix A**  
**Project Vicinity Map and Background Tables**



The subject project site is an environmental restoration site of the NCDENR Ecosystem Enhancement Program (EEP) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with EEP.




Dye Branch II Stream Restoration Site



**Figure 1 - Vicinity Map**

Dye Branch II Stream Restoration Site  
Project No. 92255

Iredell County, North Carolina  
August 2011



Directions: From Raleigh, proceed west on I-40 towards Statesville. Take Exit 152 A (I-77S) towards Charlotte. Proceed on I-77S to Exit 36 (NC-150) towards Mooresville. From NC-150 turn slight right onto McLelland Avenue/NC-152 for approximately 1.2 miles. The site is located on the west side of McLelland Avenue/NC-152.

Table 1a. Project Components Dye Branch II / Project No. 92255								
Project Component or Reach ID	Existing Feet/Acres	Restoration Level	Approach	Footage or Acreage	Stationing	Buffer Acres	BMP Elements	Comment
Cemetery Branch	968 lf	R	P3	1,014 lf	0+00 - 10+14		Stormwater wetlands	
Dye Branch Upstream	1,772 lf	R	P2	1,500 lf	0+00 - 15+00		Stormwater wetlands	
Dye Branch Downstream	1,232 lf	R	P2	1,171 lf	16+00 - 27+71			

- Information unavailable

Non-Applicable

Table 1b. Component Summations Dye Branch II / Project No. 92255							
Restoration Level	Stream (lf)	Riparian Wetland (Ac)		Non-Riparian (Ac)	Upland (Ac)	Buffer (Ac)	BMP
		Riverine	Non-Riverine				
Restoration	3,685	0.0	0.0				
Enhancement		0.0	0.0				
Enhancement I	0						
Enhancement II	0						
Creation		0.0	0.0				
Preservation	0	0.0	0.0				
HQ Preservation	0	0.0	0.0				
		0.0	0.0				
<b>Totals</b>	<b>3,685</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>3</b>

Non-Applicable

Table 2. Project Activity & Reporting History Dye Branch II / Project No. 92255		
Activity or Report	Data Collection Complete	Actual Completion or Delivery
Restoration Plan	-	Oct 2005
Final Design - Construction Plans	-	April 2006
Final Design - Repair Plans	N/A	July 2010
Construction Repairs	N/A	Dec 2010
Temporary S&E mix applied	N/A	Summer 2010
Permanent seed mix applied	N/A	Summer 2010
Planting	N/A	Feb 2011
Mitigation Plan / As-built (Year 0 Monitoring - Baseline)	March 2011	Aug 2011
Year 1 Monitoring	Nov 2011	Jan 2012
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		

- Information unavailable.

N/A - Item does not apply.

<b>Table 3. Project Contacts</b> <b>Dye Branch II / Project No. 92255</b>	
<b>Designer</b>	Mulkey Engineers & Consultants 6750 Tryon Road Cary NC, 27518
Primary Project Design POC	Emmett Perdue (919) 858-1874
<b>Construction Contractor</b>	Fluvial Solutions P.O. Box 28749 Raleigh, NC 27611
Construction Contractor POC	Peter Jelenevsky (919) 605-6134
<b>Planting Contractor</b>	Fluvial Solutions P.O. Box 28749 Raleigh, NC 27611
Planting Contractor POC	Peter Jelenevsky (919) 605-6134
<b>Seeding Contractor</b>	Fluvial Solutions P.O. Box 28749 Raleigh, NC 27611
Seeding Contractor POC	Peter Jelenevsky (919) 605-6134
Seed Mix Sources	Hanes Geo Components Winston-Salem, NC 27101
Nursery Stock Suppliers	North Carolina Forest Service Goldsboro, NC 27530
<b>Monitoring Performers (Y0) - 2010</b>	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Win Taylor (828) 253-6856
Vegetation Monitoring POC	Win Taylor (828) 253-6856
<b>Monitoring Performers (Y1) - 2011</b>	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Win Taylor (828) 253-6856
Vegetation Monitoring POC	Win Taylor (828) 253-6856
<b>Monitoring Performers (Y2) - 2012</b>	
Stream Monitoring POC	
Vegetation Monitoring POC	
<b>Monitoring Performers (Y3) - 2013</b>	
Stream Monitoring POC	
Vegetation Monitoring POC	
<b>Monitoring Performers (Y4) - 2014</b>	
Stream Monitoring POC	
Vegetation Monitoring POC	
<b>Monitoring Performers (Y5) - 2015</b>	
Stream Monitoring POC	
Vegetation Monitoring POC	

<b>Table 4. Project Attributes</b>		
<b>Dye Branch II / Project No. 92255</b>		
Project County	Iredell	
Physiographic Region	Piedmont	
Ecoregion	Southern Outer Piedmont	
River Basin	Yadkin - Pee Dee	
USGS HUC	03040105010010	
NCDWQ Sub-Basin	03-07-11	
Within Extent of EEP Watershed Plan	Upper Rocky River Local Watershed Plan	
WRC Class	Warm	
% of Project Easement Fenced or Demarcated	100%	
Beaver Activity Observed During Design Phase	No	
<b>Restoration Component Attributes</b>		
	<b>Dye Branch</b>	<b>Cemetery Branch</b>
Drainage Area (sq.mi.)	0.6	0.06
Stream Order	First / Second	First
Restored Length (feet)	2,671	1,014
Perennial or Intermittent	Perennial	Perennial
Watershed Type	Urban	
Watershed LULC Distribution		
	Urban	85%
	Other	15%
Watershed Impervious Cover	-	
NCDWQ AU/Index Number	13-17-2	
NCDWQ Classification	C	
303d Listed	Yes	
Upstream of 303d Listed Segment	Yes	
Reasons for 303d Listing or Stressor	Poor Bioclassification	
Total Acreage of Easement	12.0	
Total Vegetated Acreage within Easement	12.0	
Total Planted Acreage as Part of Restoration	8.9	
Rosgen Classification of Pre-Existing	E4 / G4c	E4
Rosgen Classification of As-Built	C	C
Valley Type	-	-
Valley Slope	0.0097 / 0.0125	0.0217
Valley Side Slope Range	-	-
Valley Toe Slope Range	-	-
Cowardin Classification	N/A	N/A
Trout Waters Designation	No	No
Species of Concern, Endangered, Etc.	None	
Dominant Soil Series and Characteristics	Chewacla / Cecil / Colfax	
	Series	
	Depth	-
	Clay%	-
	K	-
	T	-

- Information unavailable.



N/A - Item does not apply.

# **Appendix B**

## **Visual Assessment Data**

Figure 2. Integrated Current Condition Plan View



Prepared for	<b>Project:</b> Dye Branch Stream Restoration	Notes: 1) Base Map Data Provided by Mulkey Engineers & Consultants	Prepared by
	Monitoring Year 1 - Integrated Current Condition Plan View Iredell County, North Carolina	2) 2010 Aerial Photo	
	Sheet 1 of 1		
	Date	Project Number	
	November 2011	NCEP # 92255	

<b>Table 5. Visual Stream Morphology Stability Assessment</b> <b>Dye Branch II / Project No. 92255 - Cemetery Branch</b> <b>Assessed Length 1,014 feet</b>										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
<b>1. Bed</b>	<b>1. Vertical Stability</b> (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	<b>2. Riffle Condition</b>	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	14	14			100%			
		<b>3. Meander Pool Condition</b>	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6).	14	15					
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).		15	15			100%			
	<b>4. Thalweg Position</b>	1. Thalweg centering at upstream of meander bend (Run).	15	15			100%			
		2. Thalweg centering at downstream of meander bend (Glide).	14	14			100%			
<b>2. Bank</b>	<b>1. Scoured / Eroding</b>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	N/A	N/A	N/A
	<b>2. Undercut</b>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	<b>3. Mass Wasting</b>	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
<b>3. Engineered Structures</b>	<b>1. Overall Integrity</b>	Structures physically intact with no dislodged boulders or logs.	32	32			100%			
	<b>2. Grade Control</b>	Grade control structures exhibiting maintenance of grade across the sill.	28	28			100%			
	<b>2a. Piping</b>	Structures lacking any substantial flow underneath sills or arms.	28	28			100%			
	<b>3. Bank Protection</b>	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	4	4			100%			
	<b>4. Habitat</b>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	13	13			100%			

N/A - Item does not apply.

<b>Table 5. Visual Stream Morphology Stability Assessment</b> <b>Dye Branch II / Project No. 92255 - Dye Branch - Upstream</b> <b>Assessed Length 1,500 feet</b>										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
<b>1. Bed</b>	<b>1. Vertical Stability</b> (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			4	183	88%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	<b>2. Riffle Condition</b>	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	15	17			88%			
		<b>3. Meander Pool Condition</b>	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6).	16	20					
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).		16	20			80%			
	<b>4. Thalweg Position</b>	1. Thalweg centering at upstream of meander bend (Run).	14	17			82%			
		2. Thalweg centering at downstream of meander bend (Glide).	14	16			88%			
	<b>2. Bank</b>	<b>1. Scoured / Eroding</b>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			6	212			
<b>2. Undercut</b>		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
<b>3. Mass Wasting</b>		Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					6	212	93%	N/A	N/A	N/A
<b>3. Engineered Structures</b>	<b>1. Overall Integrity</b>	Structures physically intact with no dislodged boulders or logs.	27	30			90%			
	<b>2. Grade Control</b>	Grade control structures exhibiting maintenance of grade across the sill.	7	7			100%			
	<b>2a. Piping</b>	Structures lacking any substantial flow underneath sills or arms.	6	7			86%			
	<b>3. Bank Protection</b>	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	20	23			87%			
	<b>4. Habitat</b>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	5	5			100%			

N/A - Item does not apply.



<b>Table 5. Visual Stream Morphology Stability Assessment</b> <b>Dye Branch II / Project No. 92255 - Dye Branch - Downstream</b> <b>Assessed Length 1,171 feet</b>										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			2	85	93%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	11	11			100%			
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6).	10	10					
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).		10	10			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run).	9	10			90%			
		2. Thalweg centering at downstream of meander bend (Glide).	9	10			90%			
2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			3	146	94%	0	0	94%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					3	146	94%	N/A	N/A	N/A
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	22	22			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	5	8			63%			
	3. Bank Protection	Bank erosion within the structures extent of influence does NOT exceed 15%.	12	14			86%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	5	5			100%			

N/A - Item does not apply.

<b>Table 6. Vegetation Condition Assessment                      Dye Branch II / Project No. 92255                      Planted Acreage 9.0</b>					
Vegetation Category	Definitions	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
<b>1. Bare Areas</b>	Very limited cover of both woody and herbaceous material.	N/A	0	0	0%
<b>2. Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	N/A	0	0	0%
<b>Totals</b>			0	0	0%
<b>3. Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	N/A	0	0	0%
<b>Cumulative Totals</b>			0	0	0%
<b>Easement Acreage 12.01</b>					
Vegetation Category	Definitions	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
<b>4. Invasive Areas of Concern</b>	Areas or points (if too small to render as polygons at map scale).	Cross Hatch (Red - Dense/Yellow - Present)	29	2.44	20%
<b>5. Easement Encroachment Areas</b>	Areas or points (if too small to render as polygons at map scale).	Stipple Orange Dots White Background	1	0.03	0.2%

N/A - Item does not apply.



Cemetery Branch – Permanent Photo Station 1  
Looking Downstream




Cemetery Branch – Permanent Photo Station 2  
Looking Upstream



Cemetery Branch – Permanent Photo Station 2  
Looking Downstream



Dye Branch – Permanent Photo Station 3  
Looking Downstream



Dye Branch – Permanent Photo Station 4  
Looking Upstream



Dye Branch – Permanent Photo Station 5  
Looking Upstream



Dye Branch – Permanent Photo Station 6  
Looking Upstream



Dye Branch – Permanent Photo Station 7  
Looking Downstream



Dye Branch – Permanent Photo Station 8  
Looking Upstream



Dye Branch – Permanent Photo Station 9  
Looking Upstream



# **Appendix C**

## **Vegetation Plot Data**

<b>Table 7. Vegetation Plot Criteria Attainment Dye Branch II / Project No. 92255</b>		
<b>Vegetation Plot ID</b>	<b>Vegetation Survival Threshold Met?</b>	<b>Tract Mean</b>
1	No	29%
2	Yes	
3	Yes	
4	No	
5	No	
6	No	
7	No	



Vegetation Monitoring Plot 1  
Monitoring Year 1 – September 22, 2011



Vegetation Monitoring Plot 2  
Monitoring Year 1 – September 22, 2011



Vegetation Monitoring Plot 3  
Monitoring Year 1 – September 22, 2011



Vegetation Monitoring Plot 4  
Monitoring Year 1 – September 22, 2011



Vegetation Monitoring Plot 5  
Monitoring Year 1 – September 22, 2011



Vegetation Monitoring Plot 6  
Monitoring Year 1 – September 22, 2011



Vegetation Monitoring Plot 7  
Monitoring Year 1 – September 22, 2011

<b>Table 8. CVS Vegetation Plot Metadata Dye Branch II / Project No. 92255</b>	
<b>Report Prepared By</b>	William Carson
<b>Date Prepared</b>	9/29/2011 15:40
<b>Database Name</b>	Equinox-2011-B-DyeBranch.mdb
<b>Database Location</b>	\\FILESERVER\shared\ES\NRI&M\EEP Monitoring\Dye Branch\DB-MY1-2011\Data\Veg
<b>Computer Name</b>	D16TNK71
<b>File Size</b>	51068928
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Project Planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Project Total Stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Species</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Species</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Species</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and Species</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY</b>	
<b>Project Code</b>	92255
<b>Project Name</b>	Dye Branch
<b>Description</b>	
<b>River Basin</b>	Yadkin-Pee Dee
<b>Length(ft)</b>	
<b>Stream-to-Edge Width (ft)</b>	
<b>Area (sq m)</b>	
<b>Required Plots (calculated)</b>	
<b>Sampled Plots</b>	7


Table 9. Planted and Total Stem Counts (Species by Plot with Annual Means)																																
Dye Branch II / Project No. 92255																																
		Current Plot Data (MY1 2011)																					Annual Means									
Scientific Name	Common Name	Species Type	E92255-WT/OC-VP1			E92255-WT/OC-VP2			E92255-WT/OC-VP3			E92255-WT/OC-VP4			E92255-WT/OC-VP5			E92255-WT/OC-VP6			E92255-WT/OC-VP7			MY1 (2011)			MY0 (2011)					
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T			
Betula nigra	River birch	Tree				1	1	1																			1	1	1			
Carya alba	Mockemut hickory	Tree																												1	1	1
Carya ovata	Shagbark hickory	Tree															1													1	1	1
Cercis canadensis	Eastern redbud	Shrub Tree										1	1	1	1	1	1							2	2	2	2	2	2	2	2	2
Diospyros virginiana	Common persimmon	Tree																		1										1	1	1
Fraxinus pennsylvanica	Green ash	Tree				3	3	3	1	1	1													4	4	4	4	4	4	4	4	4
Juglans nigra	Black walnut	Tree	1	1	1							1	1	1													2	2	2	1	1	1
Juniperus virginiana var. virginiana	Eastern redcedar	Tree										1	1	1	2	2	2							3	3	3	13	13	13	13	13	13
Liquidambar styraciflua	Sweetgum	Tree												4						4						9			17			
Liriodendron tulipifera var. tulipifera	Tulip-tree, Yellow poplar	Tree				2	2	2										1	1	1	1	1	1	27	4	4	30	8	8	8	8	8
Pinus virginiana	Virginia pine	Tree	3	3	3	3	3	3	2	2	2	1	1	1	2	2	2							11	11	11	19	19	19	19	19	19
Platanus occidentalis var. occidentalis	Sycamore, Plane-tree	Tree																						1			1	1	1	1	1	1
Prunus	Plum	Shrub Tree												4						1							5					
Pyrus calleryana	Callery pear	Tree																		1						1			2			
Quercus	Oak sp.	Shrub Tree	1	1	1				1	1	1	2	2	6				3	3	3	2	2	2	9	9	13	19	19	19	19	19	19
Quercus falcata	Southern red oak	Tree				2	2	2																2	2	2	2	2	2	2	2	2
Quercus nigra	Water oak	Tree							2	2	2													2	2	2	2	2	2	2	2	2
Quercus phellos	Willow oak	Tree				1	1	1	1	1	3									1	2	2	2	4	4	7	4	4	4	4	4	4
Unknown		Unknown							1	1	1													2	2	2	3	3	3	9	9	9
<b>Stem count</b>			5	5	5	12	12	12	8	8	10	6	6	18	5	5	6	4	4	12	7	7	44	47	47	107	85	85	85			
<b>size (ares)</b>			1			1			1			1			1			1			1			7			8					
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.17			0.20					
<b>Species count</b>			3	3	3	6	6	6	6	6	6	5	5	7	3	3	4	2	2	7	4	4	7	12	12	18	13	13	13			
<b>Stems per ACRE</b>			202.34	202.34	202.34	485.62	485.62	485.62	323.75	323.75	404.69	242.81	242.81	728.43	202.34	202.34	242.81	161.87	161.87	485.62	283.28	283.28	1780.6	271.72	271.72	618.59	429.98	429.98	429.98			
Exceeds requirements by 10% Exceeds requirements, but by less than 10% Fails to meet requirements by more than 10%																																



# **Appendix D**

## **Stream Survey Data**

**Cemetery Branch  
Cross-Section 1 - Pool  
Station 1 + 04.27**





Cemetery Branch – Cross-Section 1 – Pool  
(Looking at Left Bank Descending)  
Monitoring Year 1 – June 13, 2011



Cemetery Branch – Cross-Section 1 – Pool  
(Looking at Right Bank Descending)  
Monitoring Year 1 – June 13, 2011




Cemetery Branch – Cross-Section 1 – Pool  
(Looking Downstream)  
Monitoring Year 1 – June 13, 2011



Cemetery Branch – Cross-Section 1 – Pool  
(Looking Upstream)  
Monitoring Year 1 – June 13, 2011

**Cemetery Branch  
Cross-Section 2 - Riffle  
Station 1 + 04.27**





Cemetery Branch – Cross-Section 2 – Riffle  
(Looking at Left Bank Descending)  
Monitoring Year 1 – June 13, 2011



Cemetery Branch – Cross-Section 2 – Riffle  
(Looking at Right Bank Descending)  
Monitoring Year 1 – June 13, 2011




Cemetery Branch – Cross-Section 2 – Riffle  
(Looking Downstream)  
Monitoring Year 1 – June 13, 2011



Cemetery Branch – Cross-Section 2 – Riffle  
(Looking Upstream)  
Monitoring Year 1 – June 13, 2011

**Cemetery Branch  
Cross-Section 3 - Riffle  
Station 8 + 77.10**







Cemetery Branch – Cross-Section 3 – Riffle  
(Looking at Left Bank Descending)  
Monitoring Year 1 – June 13, 2011



Cemetery Branch – Cross-Section 3 – Riffle  
(Looking at Right Bank Descending)  
Monitoring Year 1 – June 13, 2011




Cemetery Branch – Cross-Section 3 – Riffle  
(Looking Downstream)  
Monitoring Year 1 – June 13, 2011



Cemetery Branch – Cross-Section 3 – Riffle  
(Looking Upstream)  
Monitoring Year 1 – June 13, 2011

**Dye Branch - Upstream  
Cross-Section 4 - Riffle  
Station 1 + 15.75**





Dye Branch Upstream – Cross-Section 4 – Riffle  
(Looking at Left Bank Descending)  
Monitoring Year 1 – June 13, 2011



Dye Branch Upstream – Cross-Section 4 – Riffle  
(Looking at Right Bank Descending)  
Monitoring Year 1 – June 13, 2011




Dye Branch Upstream – Cross-Section 4 – Riffle  
(Looking Downstream)  
Monitoring Year 1 – June 13, 2011



Dye Branch Upstream – Cross-Section 4 – Riffle  
(Looking Upstream)  
Monitoring Year 1 – June 13, 2011

**Dye Branch - Upstream  
Cross-Section 5 - Pool  
Station 7 + 74.58**





Dye Branch Upstream – Cross-Section 5 – Pool  
(Looking at Left Bank Descending)  
Monitoring Year 1 – June 14, 2011



Dye Branch Upstream – Cross-Section 5 – Pool  
(Looking at Right Bank Descending)  
Monitoring Year 1 – June 14, 2011




Dye Branch Upstream – Cross-Section 5 – Pool  
(Looking Downstream)  
Monitoring Year 1 – June 14, 2011



Dye Branch Upstream – Cross-Section 5 – Pool  
(Looking Upstream)  
Monitoring Year 1 – June 14, 2011



**Dye Branch - Upstream  
Cross-Section 6 - Riffle  
Station 10 + 75.57**





Dye Branch Upstream – Cross-Section 6 – Riffle  
(Looking at Left Bank Descending)  
Monitoring Year 1 – June 14, 2011



Dye Branch Upstream – Cross-Section 6 – Riffle  
(Looking at Right Bank Descending)  
Monitoring Year 1 – June 14, 2011




Dye Branch Upstream – Cross-Section 6 – Riffle  
(Looking Downstream)  
Monitoring Year 1 – June 14, 2011



Dye Branch Upstream – Cross-Section 6 – Riffle  
(Looking Upstream)  
Monitoring Year 1 – June 14, 2011

**Dye Branch - Upstream  
Cross-Section 7 - Riffle  
Station 13+ 85.87**





Dye Branch Upstream – Cross-Section 7 – Riffle  
(Looking at Left Bank Descending)  
Monitoring Year 1 – June 14, 2011



Dye Branch Upstream – Cross-Section 7 – Riffle  
(Looking at Right Bank Descending)  
Monitoring Year 1 – June 14, 2011




Dye Branch Upstream – Cross-Section 7 – Riffle  
(Looking Downstream)  
Monitoring Year 1 – June 14, 2011



Dye Branch Upstream – Cross-Section 7 – Riffle  
(Looking Upstream)  
Monitoring Year 1 – June 14, 2011

**Dye Branch - Downstream  
Cross-Section 8 - Riffle  
Station 17 + 27.43**





Dye Branch Downstream – Cross-Section 8 – Riffle  
(Looking at Left Bank Descending)  
Monitoring Year 1 – June 14, 2011



Dye Branch Downstream – Cross-Section 8 – Riffle  
(Looking at Right Bank Descending)  
Monitoring Year 1 – June 14, 2011






Dye Branch Downstream – Cross-Section 8 – Riffle  
(Looking Downstream)  
Monitoring Year 1 – June 14, 2011



Dye Branch Downstream – Cross-Section 8 – Riffle  
(Looking Upstream)  
Monitoring Year 1 – June 14, 2011

**Dye Branch - Downstream  
Cross-Section 9 - Pool  
Station 19 + 80.80**





Dye Branch Downstream– Cross-Section 9 – Pool  
(Looking at Left Bank Descending)  
Monitoring Year 1 – June 14, 2011



Dye Branch Downstream– Cross-Section 9 – Pool  
(Looking at Right Bank Descending)  
Monitoring Year 1 – June 14, 2011




Dye Branch Downstream– Cross-Section 9 – Pool  
(Looking Downstream)  
Monitoring Year 1 – June 14, 2011



Dye Branch Downstream– Cross-Section 9 – Pool  
(Looking Upstream)  
Monitoring Year 1 – June 14, 2011

**Dye Branch - Downstream  
Cross-Section 10 - Riffle  
Station 24 + 85.22**





Dye Branch Downstream – Cross-Section 10 – Riffle  
(Looking at Left Bank Descending)  
Monitoring Year 1 – June 14, 2011



Dye Branch Downstream – Cross-Section 10 – Riffle  
(Looking at Right Bank Descending)  
Monitoring Year 1 – June 14, 2011




Dye Branch Downstream – Cross-Section 10 – Riffle  
(Looking Downstream)  
Monitoring Year 1 – June 14, 2011




Dye Branch Downstream – Cross-Section 10 – Riffle  
(Looking Upstream)  
Monitoring Year 1 – June 14, 2011

**Cemetery Branch  
Longitudinal Profile  
0+00 to 9+89.93**







**Dye Branch - Upstream  
Longitudinal Profile  
0+30.36 to 15+03.3**





**Dye Branch - Downstream  
Longitudinal Profile  
16+52.72 to 25+34.71**





<b>Dye Branch II / Project No. 92255</b>					
<b>Cemetery Branch - Cross-Section 1 - Pool</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 1		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	0	0%	0%
<b>Sand</b>	very fine sand	0.125	0	0%	0%
	fine sand	0.25	0	0%	0%
	medium sand	0.50	4	4%	4%
	coarse sand	1.00	4	4%	8%
	very coarse sand	2.00	26	26%	34%
<b>Gravel</b>	very fine gravel	4.0	8	8%	42%
	fine gravel	5.7	9	9%	51%
	fine gravel	8.0	9	9%	60%
	medium gravel	11.3	10	10%	70%
	medium gravel	16.0	15	15%	85%
	coarse gravel	22.3	7	7%	92%
	coarse gravel	32	5	5%	97%
	very coarse gravel	45	3	3%	100%
	very coarse gravel	64	0	0%	100%
<b>Cobble</b>	small cobble	90	0	0%	100%
	medium cobble	128	0	0%	100%
	large cobble	180	0	0%	100%
	very large cobble	256	0	0%	100%
<b>Boulder</b>	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
	very large boulder	4096	0	0%	100%
<b>Bedrock</b>	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			100	100%	100%

<b>Summary Data</b>	
D50	5.7
D84	16
D95	28





<b>Dye Branch II / Project No. 92255</b>					
<b>Cemetery Branch - Cross-Section 2 - Riffle</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 1		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	0	0%	0%
<b>Sand</b>	very fine sand	0.125	0	0%	0%
	fine sand	0.25	0	0%	0%
	medium sand	0.50	1	1%	1%
	coarse sand	1.00	10	10%	11%
	very coarse sand	2.00	27	27%	38%
<b>Gravel</b>	very fine gravel	4.0	3	3%	41%
	fine gravel	5.7	3	3%	44%
	fine gravel	8.0	5	5%	49%
	medium gravel	11.3	6	6%	55%
	medium gravel	16.0	13	13%	68%
	coarse gravel	22.3	5	5%	73%
	coarse gravel	32	3	3%	76%
	very coarse gravel	45	2	2%	78%
	very coarse gravel	64	6	6%	84%
<b>Cobble</b>	small cobble	90	8	8%	92%
	medium cobble	128	7	7%	99%
	large cobble	180	1	1%	100%
	very large cobble	256	0	0%	100%
<b>Boulder</b>	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
	very large boulder	4096	0	0%	100%
<b>Bedrock</b>	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			100	100%	100%

<b>Summary Data</b>	
D50	8.4
D84	64
D95	100



<b>Dye Branch II / Project No. 92255</b>					
<b>Cemetery Branch - Cross-Section 3 - Riffle</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 1		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	0	0%	0%
<b>Sand</b>	very fine sand	0.125	3	3%	3%
	fine sand	0.25	0	0%	3%
	medium sand	0.50	1	1%	4%
	coarse sand	1.00	2	2%	6%
	very coarse sand	2.00	37	37%	43%
<b>Gravel</b>	very fine gravel	4.0	3	3%	46%
	fine gravel	5.7	4	4%	50%
	fine gravel	8.0	8	8%	58%
	medium gravel	11.3	1	1%	59%
	medium gravel	16.0	7	7%	66%
	coarse gravel	22.3	4	4%	70%
	coarse gravel	32	3	3%	73%
	very coarse gravel	45	7	7%	80%
	very coarse gravel	64	14	14%	94%
<b>Cobble</b>	small cobble	90	4	4%	98%
	medium cobble	128	2	2%	100%
	large cobble	180	0	0%	100%
	very large cobble	256	0	0%	100%
<b>Boulder</b>	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
	very large boulder	4096	0	0%	100%
<b>Bedrock</b>	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			100	100%	100%



<b>Summary Data</b>	
D50	6
D84	50
D95	70







<b>Dye Branch II / Project No. 92255</b>					
<b>Dye Branch - Upstream - Cross-Section 4 - Riffle</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 1		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	0	0%	0%
<b>Sand</b>	very fine sand	0.125	0	0%	0%
	fine sand	0.25	0	0%	0%
	medium sand	0.50	22	22%	22%
	coarse sand	1.00	24	24%	46%
	very coarse sand	2.00	13	13%	59%
<b>Gravel</b>	very fine gravel	4.0	3	3%	62%
	fine gravel	5.7	6	6%	68%
	fine gravel	8.0	7	7%	75%
	medium gravel	11.3	1	1%	76%
	medium gravel	16.0	9	9%	85%
	coarse gravel	22.3	0	0%	85%
	coarse gravel	32	0	0%	85%
	very coarse gravel	45	2	2%	87%
	very coarse gravel	64	7	7%	94%
<b>Cobble</b>	small cobble	90	5	5%	99%
	medium cobble	128	1	1%	100%
	large cobble	180	0	0%	100%
	very large cobble	256	0	0%	100%
<b>Boulder</b>	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
	very large boulder	4096	0	0%	100%
<b>Bedrock</b>	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			100	100%	100%

<b>Summary Data</b>	
D50	1.2
D84	15
D95	69





<b>Dye Branch II / Project No. 92255</b>					
<b>Dye Branch - Upstream - Cross-Section 5 - Pool</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 1		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	0	0%	0%
<b>Sand</b>	very fine sand	0.125	0	0%	0%
	fine sand	0.25	0	0%	0%
	medium sand	0.50	4	4%	4%
	coarse sand	1.00	12	12%	16%
	very coarse sand	2.00	24	24%	40%
<b>Gravel</b>	very fine gravel	4.0	4	4%	44%
	fine gravel	5.7	6	6%	50%
	fine gravel	8.0	18	18%	68%
	medium gravel	11.3	18	18%	86%
	medium gravel	16.0	11	11%	97%
	coarse gravel	22.3	0	0%	97%
	coarse gravel	32	2	2%	99%
	very coarse gravel	45	0	0%	99%
	very coarse gravel	64	0	0%	99%
<b>Cobble</b>	small cobble	90	0	0%	99%
	medium cobble	128	1	1%	100%
	large cobble	180	0	0%	100%
	very large cobble	256	0	0%	100%
<b>Boulder</b>	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
	very large boulder	4096	0	0%	100%
<b>Bedrock</b>	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			100	100%	100%

<b>Summary Data</b>	
D50	6
D84	11
D95	15





<b>Dye Branch II / Project No. 92255</b>					
<b>Dye Branch - Upstream - Cross-Section 6 - Riffle</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 1		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	0	0%	0%
<b>Sand</b>	very fine sand	0.125	3	3%	3%
	fine sand	0.25	2	2%	5%
	medium sand	0.50	8	8%	13%
	coarse sand	1.00	0	0%	13%
	very coarse sand	2.00	41	41%	54%
<b>Gravel</b>	very fine gravel	4.0	9	9%	63%
	fine gravel	5.7	16	16%	79%
	fine gravel	8.0	9	9%	88%
	medium gravel	11.3	4	4%	92%
	medium gravel	16.0	3	3%	95%
	coarse gravel	22.3	0	0%	95%
	coarse gravel	32	1	1%	96%
	very coarse gravel	45	0	0%	96%
	very coarse gravel	64	0	0%	96%
<b>Cobble</b>	small cobble	90	0	0%	96%
	medium cobble	128	2	2%	98%
	large cobble	180	1	1%	99%
	very large cobble	256	1	1%	100%
<b>Boulder</b>	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
	very large boulder	4096	0	0%	100%
<b>Bedrock</b>	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			100	100%	100%

<b>Summary Data</b>	
D50	1.9
D84	7
D95	22



<b>Dye Branch II / Project No. 92255</b>					
<b>Dye Branch - Upstream - Cross-Section 7 - Riffle</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 1		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	0	0%	0%
<b>Sand</b>	very fine sand	0.125	0	0%	0%
	fine sand	0.25	5	5%	5%
	medium sand	0.50	7	7%	12%
	coarse sand	1.00	11	11%	23%
	very coarse sand	2.00	24	24%	47%
<b>Gravel</b>	very fine gravel	4.0	7	7%	54%
	fine gravel	5.7	12	12%	66%
	fine gravel	8.0	6	6%	72%
	medium gravel	11.3	9	9%	81%
	medium gravel	16.0	13	13%	94%
	coarse gravel	22.3	4	4%	98%
	coarse gravel	32	2	2%	100%
	very coarse gravel	45	0	0%	100%
	very coarse gravel	64	0	0%	100%
<b>Cobble</b>	small cobble	90	0	0%	100%
	medium cobble	128	0	0%	100%
	large cobble	180	0	0%	100%
	very large cobble	256	0	0%	100%
<b>Boulder</b>	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
	very large boulder	4096	0	0%	100%
<b>Bedrock</b>	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			100	100%	100%



<b>Summary Data</b>	
D50	2.7
D84	12
D95	17







<b>Dye Branch II / Project No. 92255</b>					
<b>Dye Branch - Downstream - Cross-Section 8 - Riffle</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 1		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	0	0%	0%
<b>Sand</b>	very fine sand	0.125	8	8%	8%
	fine sand	0.25	8	8%	16%
	medium sand	0.50	11	11%	27%
	coarse sand	1.00	10	10%	37%
	very coarse sand	2.00	38	38%	75%
<b>Gravel</b>	very fine gravel	4.0	6	6%	81%
	fine gravel	5.7	9	9%	90%
	fine gravel	8.0	4	4%	94%
	medium gravel	11.3	4	4%	98%
	medium gravel	16.0	0	0%	98%
	coarse gravel	22.3	0	0%	98%
	coarse gravel	32	1	1%	99%
	very coarse gravel	45	0	0%	99%
	very coarse gravel	64	0	0%	99%
<b>Cobble</b>	small cobble	90	0	0%	99%
	medium cobble	128	1	1%	100%
	large cobble	180	0	0%	100%
	very large cobble	256	0	0%	100%
<b>Boulder</b>	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
	very large boulder	4096	0	0%	100%
<b>Bedrock</b>	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			100	100%	100%

<b>Summary Data</b>	
D50	1.3
D84	4.6
D95	8.7



<b>Dye Branch II / Project No. 92255</b>					
<b>Dye Branch - Downstream - Cross-Section 9 - Pool</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 1		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	2	2%	2%
<b>Sand</b>	very fine sand	0.125	7	7%	9%
	fine sand	0.25	2	2%	11%
	medium sand	0.50	30	30%	41%
	coarse sand	1.00	17	17%	58%
	very coarse sand	2.00	24	24%	82%
<b>Gravel</b>	very fine gravel	4.0	1	1%	83%
	fine gravel	5.7	8	8%	91%
	fine gravel	8.0	5	5%	96%
	medium gravel	11.3	3	3%	99%
	medium gravel	16.0	0	0%	99%
	coarse gravel	22.3	0	0%	99%
	coarse gravel	32	0	0%	99%
	very coarse gravel	45	0	0%	99%
	very coarse gravel	64	1	1%	100%
<b>Cobble</b>	small cobble	90	0	0%	100%
	medium cobble	128	0	0%	100%
	large cobble	180	0	0%	100%
	very large cobble	256	0	0%	100%
<b>Boulder</b>	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
	very large boulder	4096	0	0%	100%
<b>Bedrock</b>	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			100	100%	100%

<b>Summary Data</b>	
D50	0.72
D84	4.2
D95	7.6



<b>Dye Branch II / Project No. 92255</b>					
<b>Dye Branch - Downstream - Cross-Section 10 - Riffle</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 1		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	6	6%	6%
<b>Sand</b>	very fine sand	0.125	21	21%	27%
	fine sand	0.25	3	3%	30%
	medium sand	0.50	16	16%	46%
	coarse sand	1.00	3	3%	49%
	very coarse sand	2.00	27	27%	76%
<b>Gravel</b>	very fine gravel	4.0	3	3%	79%
	fine gravel	5.7	7	7%	86%
	fine gravel	8.0	6	6%	92%
	medium gravel	11.3	3	3%	95%
	medium gravel	16.0	1	1%	96%
	coarse gravel	22.3	3	3%	99%
	coarse gravel	32	0	0%	99%
	very coarse gravel	45	1	1%	100%
	very coarse gravel	64	0	0%	100%
<b>Cobble</b>	small cobble	90	0	0%	100%
	medium cobble	128	0	0%	100%
	large cobble	180	0	0%	100%
	very large cobble	256	0	0%	100%
<b>Boulder</b>	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
	very large boulder	4096	0	0%	100%
<b>Bedrock</b>	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			100	100%	100%

<b>Summary Data</b>	
D50	1
D84	5.3
D95	11





Table 10a. Baseline Stream Data Summary																								
Dye Branch II / Project No. 92255 - Cemetery Branch (977 feet)																								
Parameter	Regional Curve			Pre-Existing Condition					Reference Reach Data					Design			Monitoring Baseline							
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
<b>Dimension &amp; Substrate - Riffle</b>																								
Bankfull Width (ft)	-	-	-	7.0	7.0	7.0	7.0	N/A	1	8.9	11.1	11.3	14.1	1.8	7	-	10.0	-	5.5	7.2	7.2	8.9	N/A	2
Floodprone Width (ft)				14.2	14.2	14.2	14.2	N/A	1	19.0	54.0	36.0	100.0	38.1	5	-	28.0	-	>30	>30	>30	>30	N/A	2
Bankfull Mean Depth (ft)	-	-	-	1.0	1.0	1.0	1.0	N/A	1	0.7	0.9	0.8	1.6	0.3	7	-	0.7	-	0.5	0.7	0.7	0.8	N/A	2
Bankfull Max Depth (ft)				1.5	1.5	1.5	1.5	N/A	1	1.0	1.5	1.3	2.4	0.5	7	0.8	1.1	1.6	1.0	1.2	1.2	1.4	N/A	2
Bankfull Cross Sectional Area (ft <sup>2</sup> )				6.8	6.8	6.8	6.8	N/A	1	6.8	9.6	8.4	18.4	3.9	7	-	7.0	-	3.0	5.0	5.0	7.0	N/A	2
Width/Depth Ratio				7.2	7.2	7.2	7.2	N/A	1	6.9	11.2	11.7	15.0	NA	3	-	14.3	-	10.3	10.8	10.8	11.2	N/A	2
Entrenchment Ratio				2.0	2.0	2.0	2.0	N/A	1	3.8	6.8	7.7	8.9	NA	3	-	2.8	-	>3.4	>4.4	>4.4	>5.4	N/A	2
Bank Height Ratio				1.5	1.5	1.5	1.5	N/A	1	1.0	1.1	1.0	1.2	NA	3	1.0	1.0	1.0	1.0	1.0	1.0	1.0	N/A	2
<b>Profile</b>																								
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	6.8	23.4	19.5	53.9	14.84	14
Riffle Slope (ft/ft)				0.012	0.034	-	0.088	-	-	0.006	0.027	0.026	0.052	0.016	6	-	0.048	-	0.004	0.023	0.022	0.049	0.01	14
Pool Length (ft)				4.7	8.2	-	11.9	-	-	3.5	19.3	19.6	32.8	11.5	6	13.8	20.7	27.6	5.8	16.2	16.9	39.1	7.17	24
Pool Max Depth (ft)				-	2.6	-	-	-	-	1.8	2.6	2.9	3.2	0.5	7	-	2.0	-	1.8	3.0	2.9	3.7	0.48	18
Pool Spacing (ft)				22.8	86.0	-	228.2	-	-	18.0	52.7	40.2	140.8	41.7	7	18.4	27.6	32.2	4.5	38.7	36.4	111.0	24.40	24
<b>Pattern</b>																								
Channel Belt Width (ft)				5.3	10.8	-	22.6	-	-	26.0	49.1	40.0	119.0	29.8	9	23.0	32.2	41.4	11.3	30.6	37.0	46.7	12.3	16
Radius of Curvature (ft)				3.9	19.6	-	37.0	-	-	5.0	23.8	22.0	48.0	14.6	9	18.4	27.6	36.8	8.3	13.7	12.0	29.9	5.7	16
Rc: Bankfull Width (ft/ft)				0.6	2.8	-	5.3	-	-	0.6	2.1	1.8	4.3	1.3	9	1.8	2.8	3.7	2.4	2.4	2.4	2.4	N/A	1
Meander Wavelength (ft)				13.6	42.0	-	71.0	-	-	26.0	72.9	69.0	155.0	47.6	9	46.0	55.2	64.4	38.8	77.4	79.1	167.0	36.1	11
Meander Width Ratio				0.8	1.5	-	3.2	-	-	2.5	4.7	3.6	10.1	2.7	7	2.3	3.2	4.1	4.9	6.6	6.6	8.2	N/A	2
<b>Transport Parameters</b>																								
Reach Shear Stress (Competency) lb/ft <sup>2</sup>				-					-					-			-							
Max Part Size (mm) Mobilized at Bankfull				45 - 180					-					-			-							
Stream Power (Transport Capacity) W/m <sup>2</sup>				-					-					-			-							
<b>Additional Reach Parameters</b>																								
Rosgen Classification				E4					E4 / C4 / C5					C4			C							
Bankfull Velocity (fps)				6.6 - 7.8					4.1 - 7.0					5.5 - 6.7										
Bankfull Discharge (cfs)				44.3 - 52.8					35.0 - 128.1					38.4 - 46.6										
Valley Length (ft)				-					-					-										
Channel Thalweg Length (ft)				-					-					-			977							
Sinuosity				1.14					1.15 - 2.22					1.14			1.08							
Water Surface Slope (ft/ft)				0.0190					0.0057 - 0.0130					0.0190			-							
Bankfull Slope (ft/ft)				-					-					-			0.0191							
Bankfull Floodplain Area (acres)				-					-					-										
% of Reach with Eroding Banks				-					-					-										
Channel Stability or Habitat Metric				-					-					-										
Biological or Other				-					-					-										

- Information unavailable.  
 N/A - Item does not apply.  
 Non-Applicable.

Table 10a. Baseline Stream Data Summary																								
Dye Branch II / Project No. 92255 - Dye Branch-Upstream (1,465 feet)																								
Parameter	Regional Curve			Pre-Existing Condition					Reference Reach Data UT to Ostin Creek						Design			Monitoring Baseline						
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
<b>Dimension &amp; Substrate - Riffle</b>																								
Bankfull Width (ft)	-	-	-	-	11.2	-	-	-	-	16.0	18.5	-	20.6	-	-	20.1	-	25.7	28.4	26.9	32.7	N/A	3	
Floodprone Width (ft)	-	-	-	-	89.5	-	-	-	-	67.2	70.2	-	72.8	-	-	70.9	76.9	88.8	54.4	64.9	58.6	81.8	N/A	3
Bankfull Mean Depth (ft)	-	-	-	-	1.6	-	-	-	-	1.6	1.6	-	1.7	-	-	1.5	-	1.1	1.3	1.3	1.4	N/A	3	
Bankfull Max Depth (ft)	-	-	-	-	2.8	-	-	-	-	1.5	1.9	-	2.4	-	-	1.5	1.8	2.2	2.2	2.8	2.5	3.6	N/A	3
Bankfull Cross Sectional Area (ft <sup>2</sup> )	-			18.1	20.2	19.7	22.9	NA	3	27.4	30.3	-	33.4	-	-	31.0	-	29.5	36.3	32.5	46.9	N/A	3	
Width/Depth Ratio	-	-	-	6.2	7.0	7.0	7.9	NA	3	9.3	11.4	-	12.7	-	-	13.0	-	20.3	22.6	22.8	24.6	N/A	3	
Entrenchment Ratio	-	-	-	>3.2	>4.4	>5.0	>5.0	NA	3	3.5	3.8	-	4.4	-	-	3.5	3.8	4.4	2.0	2.3	2.3	2.5	N/A	3
Bank Height Ratio	-	-	-	-	1.0	-	-	-	-	1.0	1.2	-	1.4	-	-	1.0	1.0	1.0	1.0	1.0	1.0	1.0	N/A	3
<b>Profile</b>																								
Riffle Length (ft)	-	-	-	-	-	-	-	-	-	6.1	17.6	-	30.2	-	-	6.6	19.1	32.7	20.1	51.6	47.1	97	29.5	8
Riffle Slope (ft/ft)	-	-	-	0.002	0.014	-	0.042	-	-	0.006	0.028	-	0.066	-	-	0.007	0.030	0.070	0.002	0.006	0.005	0.016	0.005	8
Pool Length (ft)	-	-	-	-	-	-	-	-	-	18.3	35.1	-	62.9	-	-	19.9	38.1	68.1	8.76	24.6	22.4	66.4	13	20
Pool Max Depth (ft)	-	-	-	-	-	-	-	-	-	2.2	2.9	-	3.3	-	-	2.1	2.7	3.1	2.1	3.44	3.61	4.48	0.67	20
Pool Spacing (ft)	-	-	-	-	-	-	-	-	-	50.3	78.9	-	105.8	-	-	54.5	85.5	114.7	24.1	66.8	65.3	125	28.6	19
<b>Pattern</b>																								
Channel Belt Width (ft)	-	-	-	6.6	24.3	-	56.9	-	-	36.0	67.0	-	150.0	-	-	39.0	72.6	162.6	28.5	45.0	48.4	54.1	8.34	17
Radius of Curvature (ft)	-	-	-	14.5	52.4	-	148.8	-	-	19.0	49.0	-	115.0	-	-	20.6	53.1	124.6	23.6	31.3	31.2	39.6	4.75	14
Rc: Bankfull Width (ft/ft)	-	-	-	1.3	4.7	-	13.3	-	-	1.0	2.7	-	6.2	-	-	1.0	2.7	6.2	2.3	2.3	2.3	2.3	N/A	1
Meander Wavelength (ft)	-	-	-	40.1	79.7	-	172.7	-	-	33.0	94.0	-	155.0	-	-	35.8	102	168.0	100.5	130.0	138.2	153.3	18.2	12
Meander Width Ratio	-	-	-	0.6	2.2	-	5.1	-	-	1.9	3.6	-	8.1	-	-	1.9	3.6	8.1	1.7	1.9	1.9	2.1	0.21	3
<b>Transport Parameters</b>																								
Reach Shear Stress (Competency) lb/ft <sup>2</sup>				-																				
Max Part Size (mm) Mobilized at Bankfull				30 - 100																				
Stream Power (Transport Capacity) W/m <sup>2</sup>				-																				
<b>Additional Reach Parameters</b>																								
Rosgen Classification				E4					C4						C5			C						
Bankfull Velocity (fps)	-			6.2 - 6.9					4.2						3.5									
Bankfull Discharge (cfs)	-			112.2 - 124.8					128						110									
Valley Length (ft)				-																				
Channel Thalweg Length (ft)				2,086					1,034						2,405			2,455						
Sinuosity				1.04					1.20						1.20			1.21						
Water Surface Slope (Channel) (ft/ft)				0.0090					0.0088						0.0080			0.0080						
Bankfull Slope (ft/ft)				-														0.0083						
Bankfull Floodplain Area (acres)				-																				
% of Reach with Eroding Banks				-																				
Channel Stability or Habitat Metric				-																				
Channel Stability or Habitat Metric				-																				
Biological or Other				-																				

- Information unavailable.  
 N/A - Item does not apply.  
 Non-Applicable.



Table 10a. Baseline Stream Data Summary																								
Dye Branch II / Project No. 92255 - Dye Branch-Downstream (870 feet)																								
Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data UT to Ostin Creek						Design			Monitoring Baseline					
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
<b>Dimension &amp; Substrate - Riffle</b>																								
Bankfull Width (ft)	-	-	-	14.8	14.8	14.8	14.8	NA	1	16.0	18.5	-	20.6	-	-	-	20.1	-	18.4	18.6	18.6	18.8	N/A	3
Floodprone Width (ft)				22.0	22.0	22.0	22.0	NA	1	67.2	70.2	-	72.8	-	-	70.9	76.9	88.8	48.7	61.8	61.8	74.8	N/A	3
Bankfull Mean Depth (ft)	-	-	-	1.2	1.2	1.2	1.2	NA	1	1.6	1.6	-	1.7	-	-	1.5			1.9	2.0	2.0	2.0	N/A	3
Bankfull Max Depth (ft)				2.4	2.4	2.4	2.4	NA	1	1.5	1.9	-	2.4	-	-	1.5	1.8	2.2	2.9	3.0	3.0	3.1	N/A	3
Bankfull Cross Sectional Area (ft <sup>2</sup> )				17.4	17.4	17.4	2.4	NA	1	27.4	30.3	-	33.4	-	-	31.0			34.0	36.1	36.1	38.1	N/A	3
Width/Depth Ratio				12.5	12.5	12.5	2.4	NA	1	9.3	11.4	-	12.7	-	-	13.0			9.3	9.6	9.6	9.9	N/A	3
Entrenchment Ratio				1.5	1.5	1.5	2.4	NA	1	3.5	3.8	-	4.4	-	-	3.5	3.8	4.4	2.7	3.4	3.4	4.0	N/A	3
Bank Height Ratio				4.9	4.9	4.9	2.4	NA	1	1.0	1.2	-	1.4	-	-	1.0	1.0	1.0	1.0	1.0	1.0	1.0	N/A	3
<b>Profile</b>																								
Riffle Length (ft)				-	-	-	-	-	-	6.1	17.6	-	30.2	-	-	6.6	19.1	32.7	15.7	50.3	55.7	79.3	20.2	7
Riffle Slope (ft/ft)				0.003	0.021	-	0.121	-	-	0.006	0.028	-	0.066	-	-	0.007	0.030	0.070	0.001	0.006	0.006	0.014	0.004	7
Pool Length (ft)				2.9	24.8	-	120	-	-	18.3	35.1	-	62.9	-	-	19.9	38.1	68.1	10.1	19.9	15.9	39.6	8.91	14
Pool Max Depth (ft)				-	3.1	-	-	-	-	2.2	2.9	-	3.3	-	-	2.1	2.7	3.1	3.3	3.91	3.77	5.05	0.59	12
Pool Spacing (ft)				79.0	162.0	-	261.0	-	-	50.3	78.9	-	105.8	-	-	54.5	85.5	114.7	15.3	57.5	38.8	130	41.5	14
<b>Pattern</b>																								
Channel Belt Width (ft)				15.6	30.6	-	67.7	-	-	36.0	67.0	-	150.0	-	-	39.0	72.6	162.6	28.3	49.2	57.5	65.4	15.4	9
Radius of Curvature (ft)				11.0	42.1	-	81.9	-	-	19.0	49.0	-	115.0	-	-	20.6	53.1	124.6	32.7	40.7	42.2	50.1	5.6	7
Rc: Bankfull Width (ft/ft)				0.7	2.9	-	5.6	-	-	1.0	2.7	-	6.2	-	-	1.0	2.7	6.2	1.7	1.7	1.7	1.7	N/A	1
Meander Wavelength (ft)				62.0	103.0	-	157	-	-	33.0	94.0	-	155.0	-	-	35.8	102	168.0	138.9	162.2	157.3	210.5	27.2	6
Meander Width Ratio				1.1	2.1	-	4.6	-	-	1.9	3.6	-	8.1	-	-	1.9	3.6	8.1	2.4	2.8	2.8	3.1	0.51	2
<b>Transport Parameters</b>																								
Reach Shear Stress (Competency) lb/ft <sup>2</sup>																								
Max Part Size (mm) Mobilized at Bankfull							30 - 100																	
Stream Power (Transport Capacity) W/m <sup>2</sup>																								
<b>Additional Reach Parameters</b>																								
Rosgen Classification							G4c						C4				C5							C
Bankfull Velocity (fps)							6.1 - 7.2						4.2				3.5							
Bankfull Discharge (cfs)							105.4 - 126.0						128				110							
Valley Length (ft)																								
Channel Thalweg Length (ft)																								870
Sinuosity							1.14						1.46			1.09								1.10
Water Surface Slope (ft/ft)							0.0110						0.0090			0.0095								-
Bankfull Slope (ft/ft)																								0.0106
Bankfull Floodplain Area (acres)																								
% of Reach with Eroding Banks																								
Channel Stability or Habitat Metric																								
Biological or Other																								

- Information unavailable.  
 N/A - Item does not apply.  
 Non-Applicable.

Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Dye Branch II / Project No. 92255 - Cemetery Branch (977 feet)																															
Parameter	Pre-Existing Condition						Reference Reach Data						Design						Monitoring Baseline												
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	35%	4%	42%	13%	7%				
SC% / Sa% / G% / C% / B% / Be%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-								
d16 / D35 / d50 / d84 / d95 / d <sub>95</sub> / d <sub>100</sub> (mm)	0.9	1.2	2.0	8.0	10.1	88.9	-	0.21	0.5	3.5	13.9	26.6	45.0	-																	
Entrenchment Class																															
<1.5 / 1.5 - 1.99 / 2 - 4.9 / 5.0 - 9.9 / >10	-	-	-	-	-		-	-	-	-	-	-																			
Incision Class																															
<1.2 / 1.2 - 1.49 / 1.5 - 1.99 / >2.0	-	-	-	-			-	-	-	-																					

- Information unavailable.  
N/A - Item does not apply.  
Non-Applicable.

Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Dye Branch II / Project No. 92255 - Dye Branch-Upstream (1,465 feet)																															
Parameter	Pre-Existing Condition						Reference Reach Data						Design						Monitoring Baseline												
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	28%	15%	34%	20%	3%				
SC% / Sa% / G% / C% / B% / Be%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-								
d16 / D35 / d50 / d84 / d95 / d <sub>95</sub> / d <sub>100</sub> (mm)	0.15	0.4	3.3	10.3	13.7	45.7	-	-	-	-	-	-	-	-																	
Entrenchment Class																															
<1.5 / 1.5 - 1.99 / 2 - 4.9 / 5.0 - 9.9 / >10	-	-	-	-	-		-	-	-	-	-	-																			
Incision Class																															
<1.2 / 1.2 - 1.49 / 1.5 - 1.99 / >2.0	-	-	-	-			-	-	-	-																					

- Information unavailable.  
Non-Applicable.

Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Dye Branch II / Project No. 92255 - Dye Branch-Downstream (870 feet)																															
Parameter	Pre-Existing Condition						Reference Reach Data						Design						Monitoring Baseline												
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	43%	6%	34%	13%	3%				
SC% / Sa% / G% / C% / B% / Be%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-								
d16 / D35 / d50 / d84 / d95 / d <sub>95</sub> / d <sub>100</sub> (mm)	0.15	0.28	0.56	10.7	13.0	45.7	-	-	-	-	-	-	-	-																	
Entrenchment Class																															
<1.5 / 1.5 - 1.99 / 2 - 4.9 / 5.0 - 9.9 / >10	-	-	-	-	-		-	-	-	-	-	-																			
Incision Class																															
<1.2 / 1.2 - 1.49 / 1.5 - 1.99 / >2.0	-	-	-	-			-	-	-	-																					

- Information unavailable.  
N/A - Item does not apply.  
Non-Applicable.

<b>Table 11a. Baseline Morphology &amp; Hydraulic Monitoring Summary Dye Branch II / Project No. 92255 - Cemetery Branch (971 Feet)</b>																		
Parameter	Cross Section 1 Pool						Cross Section 2 Riffle						Cross Section 3 Riffle					
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
Record Elevation (datum) Used	836.3	836.3					826.3	826.3					821.7	821.7				
Bankfull Width (ft)	9.7	10.2					8.9	10.6					5.5	6.0				
Floodprone Width (ft)	>50	>50					>30	>30					>30	>30				
Bankfull Mean Depth (ft)	1.9	1.5					0.8	0.6					0.5	0.5				
Bankfull Max Depth (ft)	3.1	2.7					1.4	1.2					1.0	1.0				
Bankfull Cross Sectional Area (ft <sup>2</sup> )	18.9	15.2					7.0	6.3					3.0	2.8				
Bankfull Width/Depth Ratio	5.0	6.8					11.2	18.1					10.3	12.7				
Bankfull Entrenchment Ratio	>5.1	>4.9					>3.4	>2.8					>5.4	>5.0				
Bankfull Bank Height Ratio	1.0	1.0					1.0	1.0					1.0	1.0				
Cross Sectional Area between End Pins (ft <sup>2</sup> )	18.9	15.2					7.0	6.3					3.0	2.8				
d50 (mm)	N/A	5.7					N/A	8.4					N/A	6.0				

N/A - Item does not apply.

<b>Table 11a. Baseline Morphology &amp; Hydraulic Monitoring Summary Dye Branch II / Project No. 92255 - Dye Branch-Upstream (1,471 Feet)</b>																								
Parameter	Cross Section 4 Riffle						Cross Section 5 Pool						Cross Section 6 Riffle						Cross Section 7 Riffle					
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
Record Elevation (datum) Used	824.3	824.3					817.4	817.4					815.5	815.5					812.5	812.5				
Bankfull Width (ft)	25.7	23.8					17.1	17.0					32.7	28.7					26.9	24.1				
Floodprone Width (ft)	58.6	52.8					50	47.1					81.8	78.2					54.4	52.6				
Bankfull Mean Depth (ft)	1.3	1.1					1.7	1.4					1.4	1.3					1.1	1.0				
Bankfull Max Depth (ft)	2.5	2.0					3.4	2.8					3.6	3.2					2.2	2.0				
Bankfull Cross Sectional Area (ft <sup>2</sup> )	32.5	27.1					28.8	23.7					46.9	37.5					29.5	24.2				
Bankfull Width/Depth Ratio	20.3	20.9					10.2	12.2					22.8	22.0					24.6	24.0				
Bankfull Entrenchment Ratio	2.3	2.2					2.9	2.8					2.5	2.7					2.0	2.2				
Bankfull Bank Height Ratio	1.0	1.0					1.0	1.0					1.0	1.0					1.0	1.0				
Cross Sectional Area between End Pins (ft <sup>2</sup> )	32.5	27.1					28.8	23.7					46.9	37.5					29.5	24.2				
d50 (mm)	N/A	1.2					N/A	6.0					N/A	1.9					N/A	2.7				

N/A - Item does not apply.

<b>Table 11a. Baseline Morphology &amp; Hydraulic Monitoring Summary Dye Branch II / Project No. 92255 - Dye Branch-Downstream (869 Feet)</b>																			
<b>Parameter</b>	<b>Cross Section 8 Riffle</b>						<b>Cross Section 9 Pool</b>						<b>Cross Section 10 Riffle</b>						
	<b>Dimension</b>	<b>Base</b>	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>	<b>Base</b>	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>	<b>Base</b>	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>
Record Elevation (datum) Used	809.3	809.3					806.1	806.1					801.1	801.1					
Bankfull Width (ft)	18.8	18.8					26.3	26.3					18.4	18.5					
Floodprone Width (ft)	74.8	73.5					>70	>70					48.7	47.6					
Bankfull Mean Depth (ft)	2.0	1.9					1.8	1.7					1.9	1.6					
Bankfull Max Depth (ft)	3.1	3.0					3.5	3.5					2.9	2.4					
Bankfull Cross Sectional Area (ft <sup>2</sup> )	38.1	35.9					48.4	43.6					34.0	29.5					
Bankfull Width/Depth Ratio	9.3	9.9					14.3	15.9					9.9	11.7					
Bankfull Entrenchment Ratio	4.0	3.9					>2.7	>2.7					2.7	2.6					
Bankfull Bank Height Ratio	1.0	1.0					1.0	1.0					1.0	1.0					
Cross Sectional Area between End Pins (ft <sup>2</sup> )	38.1	35.9					48.4	43.6					34.0	29.5					
d50 (mm)	N/A	1.3					N/A	0.72					N/A	1.0					

N/A - Item does not apply.

Table 11b. Monitoring Data - Stream Reach Data Summary																																				
Dye Branch II / Project No. 92255 - Cemetery Branch (971 feet)																																				
Parameter	Baseline					MY - 1					MY - 2					MY - 3					MY - 4					MY - 5										
Dimension & Substrate - Riffle	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	5.5	7.2	7.2	8.9	N/A	2	6.0	8.3	8.3	10.6	N/A	2																								
Floodprone Width (ft)	>30	>30	>30	>30	N/A	2	>30	>30	>30	>30	N/A	2																								
Bankfull Mean Depth (ft)	0.5	0.7	0.7	0.8	N/A	2	0.5	0.6	0.6	0.6	N/A	2																								
Bankfull Max Depth (ft)	1.0	1.2	1.2	1.4	N/A	2	1.0	1.1	1.1	1.2	N/A	2																								
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	3.0	5.0	5.0	7.0	N/A	2	2.8	4.6	4.6	6.3	N/A	2																								
Width/Depth Ratio	10.3	10.8	10.8	11.2	N/A	2	12.7	15.4	15.4	18.1	N/A	2																								
Entrenchment Ratio	>3.4	>4.4	>4.4	>5.4	N/A	2	>2.8	>3.9	>3.9	>5.0	N/A	2																								
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2																								
<b>Profile</b>																																				
Riffle Length (ft)	6.8	23.4	19.5	53.9	14.8	14	6.9	22.9	22.7	50.3	13.3	17																								
Riffle Slope (ft/ft)	0.004	0.023	0.022	0.049	0.013	14	0.002	0.020	0.018	0.052	0.015	17																								
Pool Length (ft)	5.8	16.2	16.9	39.1	7.2	24	4.9	13.0	12.5	38.9	6.8	25																								
Pool Max Depth (ft)	1.8	3.0	2.9	3.7	0.5	18	1.0	2.8	2.9	3.4	0.6	19																								
Pool Spacing (ft)	4.5	38.7	36.4	111.0	24.4	24	12.0	39.1	33.3	110.2	24.0	24																								
<b>Pattern</b>																																				
Channel Belt Width (ft)	11.3	30.6	37.0	46.7	12.26	16																														
Radius of Curvature (ft)	8.3	13.7	12.0	29.9	5.70	16																														
Rc: Bankfull Width (ft/ft)	2.4	2.4	2.4	2.4	N/A	1																														
Meander Wavelength (ft)	38.8	77.4	79.1	167.0	36.08	11																														
Meander Width Ratio	4.2	5.4	5.4	6.7	N/A	2																														
<b>Additional Reach Parameters</b>																																				
Rosgen Classification	C					C4																														
Channel Thalweg Length (ft)	977					971																														
Sinuosity (ft)	1.08					1.08																														
Water Surface Slope (Channel) (ft/ft)	-					0.0200																														
Bankfull Slope (ft/ft)	0.0191					0.0195																														
Ri% / Ru% / P% / G% / S%	35%	4%	42%	13%	7%	42%	6%	34%	13%	6%																										
SC% / SA% / G% / C% / B% / Be%*						0%	38%	54%	7%	0%	0%																									
d16 / d35 / d50 / d84 / d95 (mm)																																				
% of Reach with Eroding Banks	0%					0%																														
Channel Stability or Habitat Metric	N/A					N/A																														
Biological or Other	N/A					N/A																														

N/A - Information does not apply.  
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step  
 SC = Silt-Clay / SA = Sand / G = Gravel / C = Cobble / B = Boulder / Be = Bedrock  
 \*Percentages based on riffle and pool pebble counts.

Table 11b. Monitoring Data - Stream Reach Data Summary																															
Dye Branch II / Project No. 92255 - Dye Branch-Upstream (1,471 feet)																															
Parameter	Baseline					MY - 1					MY - 2					MY - 3					MY - 4					MY - 5					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	
Dimension & Substrate - Riffle																															
Bankfull Width (ft)	25.7	28.4	26.9	32.7	N/A	3	23.8	25.5	24.1	28.7	N/A	3																			
Floodprone Width (ft)	54.4	64.9	58.6	81.8	N/A	3	52.6	61.2	52.8	78.2	N/A	3																			
Bankfull Mean Depth (ft)	1.1	1.3	1.3	1.4	N/A	3	1.0	1.1	1.1	1.3	N/A	3																			
Bankfull Max Depth (ft)	2.2	2.8	2.5	3.6	N/A	3	2.0	2.4	2.0	3.2	N/A	3																			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	29.5	36.3	32.5	46.9	N/A	3	24.2	29.6	27.1	37.5	N/A	3																			
Width/Depth Ratio	20.3	22.6	22.8	24.6	N/A	3	20.9	22.3	22.0	24.0	N/A	3																			
Entrenchment Ratio	2.0	2.3	2.3	2.5	N/A	3	2.2	2.4	2.2	2.7	N/A	3																			
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	3	1.0	1.0	1.0	1.0	N/A	3																			
<b>Profile</b>																															
Riffle Length (ft)	20.1	51.6	47.1	97.0	29.5	8	17.5	40.6	33.3	75.1	19.0	11																			
Riffle Slope (ft/ft)	0.002	0.006	0.005	0.016	0.005	8	0.002	0.007	0.005	0.019	0.005	11																			
Pool Length (ft)	8.8	24.6	22.4	66.4	13.0	20	10.7	29.8	27.3	75.6	15.9	20																			
Pool Max Depth (ft)	2.1	3.4	3.6	4.5	0.7	20	1.8	3.3	3.4	4.7	0.8	20																			
Pool Spacing (ft)	24.1	66.8	65.3	124.9	28.6	19	31.7	67.7	69.0	128.2	27.5	19																			
<b>Pattern</b>																															
Channel Belt Width (ft)	28.5	45.0	48.4	54.1	8.3	17																									
Radius of Curvature (ft)	23.6	31.3	31.2	39.6	4.7	14																									
Rc: Bankfull Width (ft/ft)	2.0	2.0	2.0	2.0	N/A	1																									
Meander Wavelength (ft)	100.5	130.0	138.2	153.3	18.2	12																									
Meander Width Ratio	1.5	1.7	1.8	1.9	N/A	3																									
<b>Additional Reach Parameters</b>																															
Rosgen Classification	C					C5																									
Channel Thalweg Length (ft)	1,465					1,471																									
Sinuosity (ft)	1.15					1.16																									
Water Surface Slope (Channel) (ft/ft)	-					0.0092																									
Bankfull Slope (ft/ft)	0.0091					0.0094																									
Ri% / Ru% / P% / G% / S%	28%	15%	34%	20%	3%	31%	10%	41%	15%	4%																					
SC% / SA% / G% / C% / B% / Be%*						0%	50%	47%	3%	0%	0%																				
d16 / d35 / d50 / d84 / d95 (mm)																															
% of Reach with Eroding Banks	0%					0%																									
Channel Stability or Habitat Metric	N/A					N/A																									
Biological or Other	N/A					N/A																									

N/A - Information does not apply.  
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step  
 SC = Silt-Clay / SA = Sand / G = Gravel / C = Cobble / B = Boulder / Be = Bedrock  
 \*Percentages based on riffle and pool pebble counts.

Table 11b. Monitoring Data - Stream Reach Data Summary																															
Dye Branch II / Project No. 92255 - Dye Branch-Downstream (869 feet)																															
Parameter	Baseline					MY - 1					MY - 2					MY - 3					MY - 4					MY - 5					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	
Dimension & Substrate - Riffle																															
Bankfull Width (ft)	18.4	18.6	18.6	18.8	N/A	2	18.5	18.7	18.7	18.8	N/A	2																			
Floodprone Width (ft)	48.7	61.8	61.8	74.8	N/A	2	47.6	60.6	60.6	73.5	N/A	2																			
Bankfull Mean Depth (ft)	1.9	2.0	2.0	2.0	N/A	2	1.6	1.8	1.8	1.9	N/A	2																			
Bankfull Max Depth (ft)	2.9	3.0	3.0	3.1	N/A	2	2.4	2.7	2.7	3.0	N/A	2																			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	34.0	36.1	36.1	38.1	N/A	2	29.5	32.7	32.7	35.9	N/A	2																			
Width/Depth Ratio	9.3	9.6	9.6	9.9	N/A	2	9.9	10.8	10.8	11.7	N/A	2																			
Entrenchment Ratio	2.7	3.4	3.4	4.0	N/A	2	2.6	3.3	3.3	3.9	N/A	2																			
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2																			
<b>Profile</b>																															
Riffle Length (ft)	15.7	50.3	55.7	79.3	20.2	7	14.4	48.7	43.0	87.0	24.1	7																			
Riffle Slope (ft/ft)	0.001	0.006	0.006	0.014	0.004	7	0.001	0.003	0.003	0.006	0.002	7																			
Pool Length (ft)	10.1	19.9	15.9	39.6	8.9	14	9.7	17.6	17.5	26.1	5.8	15																			
Pool Max Depth (ft)	3.3	3.9	3.8	5.1	0.6	12	3.2	3.9	4.0	4.9	0.5	13																			
Pool Spacing (ft)	15.3	57.5	38.8	130.2	41.5	14	10.8	56.8	40.6	129.1	40.4	14																			
<b>Pattern</b>																															
Channel Belt Width (ft)	28.3	49.2	57.5	65.4	15.4	9																									
Radius of Curvature (ft)	32.7	40.7	42.2	50.1	5.6	7																									
Rc: Bankfull Width (ft/ft)	1.6	1.6	1.6	1.6	N/A	1																									
Meander Wavelength (ft)	138.9	162.2	157.3	210.5	27.2	6																									
Meander Width Ratio	3.1	3.1	3.1	3.1	N/A	2																									
<b>Additional Reach Parameters</b>																															
Rosgen Classification	C					C5																									
Channel Thalweg Length (ft)	870					869																									
Sinuosity (ft)	1.10					1.09																									
Water Surface Slope (Channel) (ft/ft)	-					0.0099																									
Bankfull Slope (ft/ft)	0.0106					0.0104																									
Ri% / Ru% / P% / G% / S%	43%	6%	34%	13%	3%	39%	10%	31%	18%	2%																					
SC% / SA% / G% / C% / B% / Be%*						3%	75%	22%	0%	0%	0																				
d16 / d35 / d50 / d84 / d95 (mm)																															
% of Reach with Eroding Banks	0%					0%																									
Channel Stability or Habitat Metric	N/A					N/A																									
Biological or Other	N/A					N/A																									

N/A - Information does not apply.  
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step  
 SC = Silt-Clay / SA = Sand / G = Gravel / C = Cobble / B = Boulder / Be = Bedrock  
 \*Percentages based on riffle and pool pebble counts.


# **Appendix E**

## **Hydrologic Data**




<b>Table 12. Verification of Bankfull Events Dye Branch II / Project No. 92255</b>		
<b>Date of Occurrence</b>	<b>Method</b>	<b>Feet Above Average Bankfull Elevation</b>
7/8/2011	Water level logger	1.07
9/21/2011	Water level logger	1.14
9/24/2011	Water level logger	0.52

Figure 3. Dye Branch Water Level Logger Chart



**Figure 3. Precipitation for Mooresville, North Carolina**



NC CRONOS (North Carolina Climate Retrieval and Observations Network of the Southeast Database). State Climate Office of North Carolina. Version 2.7.2. Mooresville 1.9 SSE (NC-IR-1). <http://www.nc-climate.ncsu.edu/cronos/> Accessed November 2011.