

**Dye Branch II
Stream Restoration
Annual Monitoring Report
Monitoring Year 4
NCEEP Project Number: 92255
Monitoring Contract Number: 004523**



**Submitted to
North Carolina Ecosystem Enhancement Program
North Carolina Department of Environment and Natural Resources
January 2015**



**1652 Mail Service Center
Raleigh, NC 27699**

Monitoring Firm



EQUINOX

balance through proper planning

**37 Haywood Street, Suite 100
Asheville, North Carolina 28801
Phone: 828-253-6856**

**Project Contact: Hunter Terrell
Email: hunter@equinoxenvironmental.com**

Dye Branch II Stream Restoration 2014 Monitoring Report (MY 4)

Table of Contents

1.0	Executive Summary / Project Abstract	Page 1
2.0	Methodology	Page 2
3.0	References	Page 3

Appendices

Appendix A. Project Vicinity Map and Background Tables

- Figure 1. Vicinity Map and Directions
- Table 1a. Project Components
- Table 1b. Component Summations
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts
- Table 4. Project Attributes

Appendix B. Visual Assessment Data

- Figure 2. Integrated Current Condition Plan View
- Table 5. Visual Stream Morphology Stability Assessment
- Table 6. Vegetation Condition Assessment
- Photo Station Photos

Appendix C. Vegetation Plot Data

- Table 7. Vegetation Plot Criteria Attainment
- Vegetation Monitoring Plot Photos
- Table 8. CVS Vegetation Plot Metadata
- Table 9. Planted and Total Stem Counts (Species by Plot with Annual Means)

Appendix D. Stream Survey Data

- Cross-Sections with Annual Overlays and Photos
- Longitudinal Profiles with Annual Overlays
- Pebble Count Plots with Annual Overlays
- Table 10a. Baseline Stream Data Summary
- Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
- Table 11a. Monitoring Data – Dimensional Morphology Summary (Dimensional Parameters – Cross-Sections)
- Table 11b. Monitoring Data – Stream Reach Data Summary

Appendix E. Hydrologic Data

- Table 12. Verification of Bankfull Events
- Figure 3. Dye Branch Water Level Logger Chart
- Figure 4. Precipitation for Mooresville, North Carolina

1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

The goals and objectives stated in the Dye Branch Stream Restoration Plan (NCEEP 2005) are as follows:

- Provide a stable system of stream channels that neither aggrade nor degrade while maintaining dimension, pattern, and profile with the capacity to transport the watershed's water and sediment load;
- Improve the overall water quality and aquatic habitat by reducing sediment and waste inputs into the stream caused by bank erosion, mass-wasting, and stormwater runoff through stabilization of the stream channel and creation of a stormwater wetland; and
- Improve the overall viability of the riparian vegetative communities through establishment of native species and elimination of invasive exotic species.

Vegetation monitoring of the Dye Branch Stream Restoration Project includes annual monitoring of seven permanent vegetation plots and visual assessment of the easement as a whole. The site includes a diverse assemblage of 21 planted species of native trees and shrubs. Planted species range from 3 to 6 per plot with 7 to 13 species observed when volunteers are included. Between the baseline and year 1 (MY1) monitoring vegetation data collection efforts, two monitoring plots were impacted by repairs made to the stream channel in summer 2011. A significant number of planted stems were damaged in VP7 and all plants in VP8 were destroyed. Based on the MY4 vegetation annual means across all plots, the project is not meeting the 260 planted stems per acre criterion that must be achieved by the end of the year five monitoring period. Average stem density for planted stems in MY4 is approximately 249 stems per acre. Of the seven monitoring plots, five plots (~71%) are not meeting the year five success criteria. These include VP 1, 4, 5, 6, and 7; which had 162, 243, 202, 202, 202, and 249 stems per acre, respectively. However, when planted and natural stems are combined, the average stem density is 1260 stems per acre, and all seven plots meet the year five interim success criteria. Regarding invasive-exotics, 32 patches of high-threat invasive plants have been identified, totaling 3.52 acres or 29% of the easement. Invasive-Exotic species documented on-site include Japanese honeysuckle (*Lonicera japonica*), Chinese privet (*Ligustrum sinense*), Kudzu (*Pueraria lobata*), and Japanese privet (*Lonicera japonica*). Generally, these areas are distributed throughout the project area.

Morphologic monitoring of the Cemetery Branch Reach includes three cross-sections, three pebble counts, and 989 feet of longitudinal profile (Appendix D). As expected, some channel adjustment is noticeable in cross-section data between MY0 and MY1; however, more recent years have remained stable. Stream longitudinal profiles within the Cemetery Branch reach have remained stable among monitoring years with the exception of a few isolated areas of scour and deposition between structures, such as deposition at Station 0+75 or scour at Station 6+00. However, these are isolated and do not give any indication of reach-wide instability. Riffle substrates have been stable over the course of the monitoring period with D_{50} in the fine gravel size class while pool substrate has become gradually finer over the monitoring period with the D_{50} falling in the sand size class during MY4.

Morphologic monitoring of the upstream reach of Dye Branch includes four cross-sections, four pebble counts, and 1,473 feet of longitudinal profile. The upstream reach of Dye Branch has multiple areas of aggradation and degradation, as well as structures with compromised structural integrity. An additional failed structure was documented downstream of the confluence with Cemetery Branch, bringing the failed structure total to four for this reach. In addition, two structures were noted as piping, five were noted as having bank erosion within the structure's zone of influence, and three were noted as not providing appropriate habitat (Appendix B, Table 5). Substrate has remained in the fine gravel to sand size class throughout the monitoring period. Visual observations of this reach noted large, shifting deposits of fine sand material filling several pools throughout the reach. Approximately 10% of the reach is actively eroding.

Morphologic monitoring of the downstream reach of Dye Branch includes three cross-sections, three pebble counts, and 882 feet of longitudinal profile. The downstream reach of Dye Branch showed a significant downcutting between MY1 and MY2. Since then the reach has showed indications of instability between monitoring years. Significant aggradation, degradation, and compromised structures persist throughout the reach. The most severely affected area is between Station 18+77 and 20+74 as well as between Station 21+20 and 23+16, where multiple structures have failed, resulting in loss of grade control and significant shifts in bedform. A total of seven structures have failed as well as two showing signs of lost grade control, four noted as piping, and two with bank erosion within the structure's zone of influence. Substrate has remained relatively fine with D_{50} falling in the sand size class throughout the monitoring period.

A water level logger was installed in December of 2010 and has since recorded a total of 14 bankfull events including three in MY4. An equipment malfunction led to the loss of pressure transducer data between June and December of 2014. Bankfull events may be underrepresented during this monitoring year.

With the exception of Cemetery Branch, the Dye Branch Stream Restoration project is not performing as expected and is currently not meeting the goals and objectives stated above. In particular, the mainstem of Dye Branch has shown extensive adjustment and instability in both the upstream and downstream reaches and is not currently meeting the stable channel success criterion. The stream performance criteria in the restoration plan states that instability in C-type streams will be judged based on width/depth ratios exceeding 18. In the case of the upstream reach of Dye Branch, width/depth ratios have exceeded this criterion since MY0. Regarding the downstream reach of Dye Branch, although the width-depth ratio has remained relatively stable over the monitoring period, the longitudinal profile and visual assessment of the channel have documented the unstable nature of the channel. In addition, with extensive invasive exotics being documented throughout the project reach and many vegetation plots failing, success of the riparian vegetation community objective is suspect.

Summary information/data related to the occurrence of items such as beaver or easement encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the mitigation and restoration plan documents available on EEP's website. All raw data supporting tables and figures in the appendices are available from EEP upon request.

2.0 Methodology

The stream monitoring methodologies utilized in MY4 replicate those employed during the previous monitoring years and are based on standard guidance and procedures documents (Rosgen 1996; USACE 2003).

Geomorphic measurements were taken during low flow conditions using a Nikon NPR 332 Total Station. Three-dimensional coordinates associated with cross-sections were collected in the field and geo-referenced (NAD83 North Carolina State Plane feet FIPS 3200). Geomorphic data included 10 cross-sections and 3,311 feet of longitudinal profile. Survey data was imported into CAD, ArcGIS, and Excel for data processing and analysis. Channel substrate was characterized using a Wolman Pebble Count outlined in the Harrelson et al (1994) and processed using Microsoft Excel.

Vegetation success is being monitored using 7 permanent monitoring plots. Vegetation monitoring follows the CVS-EEP Level 2 Protocol for Recording Vegetation, version 4.2 (Lee et al. 2008) and includes analysis of composition and density of planted species. Data is processed using the CVS data entry tool. In the field, the four corners of each plot were permanently marked with rebar and photos of each plot are taken from the origin each monitoring year.

Flow data and bankfull events were documented with a Global Water Pressure Transducer. Data from the transducer was downloaded bi-annually and processed using Microsoft Excel.

3.0 References

Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. The University of North Carolina at Chapel Hill, Department of Biology.


NCEEP (North Carolina Ecosystem Enhancement Program). 2005. Dye Branch Stream Restoration Plan. Raleigh.

Rosgen, D.L. 1996. Applied River Morphology. Wildland Hydrology Books. Pagosa Springs, Colorado.

USACE (U.S. Army Corps of Engineers). 2003. Stream Mitigation Guidelines. U.S. Army Corps of Engineers, U.S. Environmental Protection Agency, North Carolina Wildlife Resources Commission, North Carolina Department of Environment and Natural Resources-Division of Water Quality. Wilmington District.

Appendix A
Project Vicinity Map and Background Tables

The subject project site is an environmental restoration site of the NCDENR Ecosystem Enhancement Program (EEP) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with EEP.



Dye Branch II Stream Restoration Site



Figure 1 - Vicinity Map

Dye Branch II Stream Restoration Site
Project No. 92255

Iredell County, North Carolina

Directions: From Raleigh, proceed west on I-40 towards Statesville. Take Exit 152 A (I-77S) towards Charlotte. Proceed on I-77S to Exit 36 (NC-150) towards Mooresville. From NC-150 turn slight right onto McLelland Avenue/NC-152 for approximately 1.2 miles. The site is located on the west side of McLelland Avenue/NC-152.




Table 1a. Project Components Dye Branch II / Project No. 92255								
Project Component or Reach ID	Existing Feet/Acres	Restoration Level	Approach	Footage or Acreage	Stationing	Buffer Acres	BMP Elements	Comment
Cemetery Branch	968 lf	R	P3	1,014 lf	0+00 - 10+14		Stormwater wetlands	
Dye Branch Upstream	1,772 lf	R	P2	1,500 lf	0+00 - 15+00		Stormwater wetlands	
Dye Branch Downstream	1,232 lf	R	P2	1,171 lf	16+00 - 27+71			

- Information unavailable
 =Non-Applicable

Table 1b. Component Summations Dye Branch II / Project No. 92255							
Restoration Level	Stream (lf)	Riparian Wetland (ac)		Non-Riparian (ac)	Upland (ac)	Buffer (ac)	BMP
		Riverine	Non-Riverine				
Restoration	3,685	0.0	0.0				
Enhancement		0.0	0.0				
Enhancement I	0						
Enhancement II	0						
Creation		0.0	0.0				
Preservation	0	0.0	0.0				
HQ Preservation	0	0.0	0.0				
		0.0	0.0				
Totals	3,685	0	0	0	0	0	3

=Non-applicable

Table 2. Project Activity & Reporting History Dye Branch II / Project No. 92255		
Activity or Report	Data Collection Complete	Actual Completion or Delivery
Restoration Plan	-	Oct 2005
Final Design - Construction Plans	-	April 2006
Final Design - Repair Plans	N/A	July 2010
Construction Repairs	N/A	Dec 2010
Temporary S&E mix applied	N/A	Summer 2010
Permanent seed mix applied	N/A	Summer 2010
Planting	N/A	Feb 2011
Mitigation Plan / As-built (Year 0 Monitoring - Baseline)	March 2011	Aug 2011
Year 1 Monitoring	Nov 2011	Jan 2012
Year 2 Monitoring	Dec 2012	Jan 2013
Year 3 Monitoring	Nov 2013	Dec 2013
Year 4 Monitoring	Dec 2014	Dec 2014
Year 5 Monitoring		

- Information unavailable.
 N/A - Item does not apply.

Table 3. Project Contacts Dye Branch II / Project No. 92255	
Designer	Mulkey Engineers & Consultants 6750 Try on Road Cary NC, 27518
Primary Project Design POC	Emmett Perdue (919) 858-1874
Construction Contractor	Fluvial Solutions P.O. Box 28749 Raleigh, NC 27611
Construction Contractor POC	Peter Jelenevsky (919) 605-6134
Planting Contractor	Fluvial Solutions P.O. Box 28749 Raleigh, NC 27611
Planting Contractor POC	Peter Jelenevsky (919) 605-6134
Seeding Contractor	Fluvial Solutions P.O. Box 28749 Raleigh, NC 27611
Seeding Contractor POC	Peter Jelenevsky (919) 605-6134
Seed Mix Sources	Hanes Geo Components Winston-Salem, NC 27101
Nursery Stock Suppliers	North Carolina Forest Service Goldsboro, NC 27530
Monitoring Performers (Y0) - 2010	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Win Taylor (828) 253-6856
Vegetation Monitoring POC	Win Taylor (828) 253-6856
Monitoring Performers (Y1) - 2011	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Win Taylor (828) 253-6856
Vegetation Monitoring POC	Win Taylor (828) 253-6856
Monitoring Performers (Y2) - 2012	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Kevin Mitchell (828) 253-6856
Vegetation Monitoring POC	Kevin Mitchell (828) 253-6856
Monitoring Performers (Y3) - 2013	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Hunter Terrell (828) 253-6856
Vegetation Monitoring POC	Hunter Terrell (828) 253-6856
Monitoring Performers (Y4) - 2014	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Hunter Terrell (828) 253-6856
Vegetation Monitoring POC	Hunter Terrell (828) 253-6856
Monitoring Performers (Y5) - 2015	
Stream Monitoring POC	
Vegetation Monitoring POC	


Table 4. Project Attributes		
Dye Branch II / Project No. 92255		
Project County	Iredell	
Physiographic Region	Piedmont	
Ecoregion	Southern Outer Piedmont	
River Basin	Yadkin - Pee Dee	
USGS HUC	03040105010010	
NCDWQ Sub-Basin	03-07-11	
Within Extent of EEP Watershed Plan	Upper Rocky River Local Watershed Plan	
WRC Class	Warm	
% of Project Easement Fenced or Demarcated	100%	
Beaver Activity Observed During Design Phase	No	
Restoration Component Attributes		
	Dye Branch	Cemetery Branch
Drainage Area (sq.mi.)	0.60	0.06
Stream Order	First / Second	First
Restored Length (feet)	2,671	1,014
Perennial or Intermittent	Perennial	Perennial
Watershed Type	Urban	
Watershed LULC Distribution		
	Urban	85%
	Other	15%
Watershed Impervious Cover	-	
NCDWQ AU/Index Number	13-17-2	
NCDWQ Classification	C	
303d Listed	Yes	
Upstream of 303d Listed Segment	Yes	
Reasons for 303d Listing or Stressor	Poor Bioclassification	
Total Acreage of Easement	12.0	
Total Vegetated Acreage within Easement	12.0	
Total Planted Acreage as Part of Restoration	8.9	
Rosgen Classification of Pre-Existing	E4 / G4c	E4
Rosgen Classification of As-Built	C	C
Valley Type	-	-
Valley Slope	0.0097 / 0.0125	0.0217
Valley Side Slope Range	-	-
Valley Toe Slope Range	-	-
Cowardin Classification	N/A	N/A
Trout Waters Designation	No	No
Species of Concern, Endangered, Etc.	None	
Dominant Soil Series and Characteristics		
	Series	Chewacla / Cecil / Colfax
	Depth	-
	Clay%	-
	K	-
	T	-

- Information unavailable.

N/A - Item does not apply.

Appendix B
Visual Assessment Data

Figure 2. Integrated Current Condition Plan View





Prepared for	Project: Dye Branch Stream Restoration	Notes: 1) Base Map Data Provided by Mulkey Engineers & Consultants	Prepared by
	Monitoring Year 4 - Integrated Current Condition Plan View Iredell County, North Carolina	2) NC OneMap 2010 Aerial Photo 3) Dominant Invasive Species Include Ligustrum sp., Lonicera japonica, Pueraria montana var. lobata, and Lespedeza cuneata.	
	Sheet 1 of 1		
	Date	Project Number	
	December 2014	NCEP # 92255	

Table 5. Visual Stream Morphology Stability Assessment Dye Branch II / Project No. 92255 - Cemetery Branch Assessed Length 1,014 feet												
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation		
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			2	18	98%					
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%					
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	14	14			100%					
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6).	14			15				93%	
			2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).	15			15				100%	
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run).	15	15			100%					
		2. Thalweg centering at downstream of meander bend (Glide).	14	14			100%					
Totals							2	29	99%	N/A	N/A	N/A
2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.					2	29	99%	N/A	N/A	N/A
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A		
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A		
Totals					2	29	99%	N/A	N/A	N/A		
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	32	32			100%					
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	28	28			100%					
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	27	28			96%					
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	4	4			100%					
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	13	13			100%					

N/A - Item does not apply.

Table 5 cont'd. Visual Stream Morphology Stability Assessment Dye Branch II / Project No. 92255 - Dye Branch - Upstream Assessed Length 1,500 feet																
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation						
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			6	173	88%									
		2. <u>Degradation</u> - Evidence of downcutting.									1	56	96%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	15	17							88%					
		2. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6).	18	20								90%				
	3. Meander Pool Condition	1. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).	18	20							90%					
		2. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6).	18	20								90%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run).	14	17							82%					
		2. Thalweg centering at downstream of meander bend (Glide).	14	16								88%				
2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			12	295	90%	5	50	92%						
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.									0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.									2	18	99%	2	0	99%
Totals					14	313	90%	7	50	91%						
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	26	30												
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8							100%					
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	6	8							75%					
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	18	23							78%					
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	3	5							60%					

N/A - Item does not apply.

Table 5 cont'd. Visual Stream Morphology Stability Assessment Dye Branch II / Project No. 92255 - Dye Branch - Downstream Assessed Length 1,171 feet												
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation		
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			4	108	91%					
		2. <u>Degradation</u> - Evidence of downcutting.			2	124	89%					
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	10	11			91%					
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6).	10			10				100%	
	4. Thalweg Position	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).	10	10			100%					
		1. Thalweg centering at upstream of meander bend (Run).	8	10			80%					
		2. Thalweg centering at downstream of meander bend (Glide).	9	10			90%					
	2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.								6	145
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.					0	0	100%	N/A	N/A	N/A
3. Mass Wasting		Bank slumping, calving, or collapse.					2	78	97%	1	22	98%
Totals					8	223	90%	1	22	91%		
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	15	22			68%					
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	6	8			75%					
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	4	8			50%					
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	12	14			86%					
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	5	5			100%					

N/A - Item does not apply.

Table 6. Vegetation Condition Assessment Dye Branch II / Project No. 92255 Planted Acreage 9.0					
Vegetation Category	Definitions	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	Stipple Black Dots White Background	1	0.01	<1%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	N/A	0	0.00	0%
			Totals	1	0.01
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	N/A	0	0.00	0%
			Cumulative Totals	1	0.01
Easement Acreage 12.01					
Vegetation Category	Definitions	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	Cross Hatch (Red - Dense/Yellow - Present)	32	3.52	29%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	Stipple Orange Dots White Background	1	0.06	0.5%

N/A - Item does not apply.



Cemetery Branch – Permanent Photo Station 1
Downstream



Cemetery Branch – Permanent Photo Station 2
Upstream



Cemetery Branch – Permanent Photo Station 2
Downstream



Dye Branch – Permanent Photo Station 3
Downstream



Dye Branch – Permanent Photo Station 4
Upstream



Dye Branch – Permanent Photo Station 5
Upstream



Dye Branch – Permanent Photo Station 6
Upstream



Dye Branch – Permanent Photo Station 7
Downstream



Dye Branch – Permanent Photo Station 8
Upstream



Dye Branch – Permanent Photo Station 9
Upstream

Appendix C

Vegetation Plot Data

Table 7. Vegetation Plot Criteria Attainment Dye Branch II / Project No. 92255		
Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
1	No	14%
2	Yes	
3	Yes	
4	No	
5	No	
6	No	
7	No	



Vegetation Monitoring Plot 1
Monitoring Year 4 – July 10, 2014



Vegetation Monitoring Plot 2
Monitoring Year 4 – July 10, 2014



Vegetation Monitoring Plot 3
Monitoring Year 4 – July 10, 2014



Vegetation Monitoring Plot 4
Monitoring Year 4 – July 10, 2014



Vegetation Monitoring Plot 5
Monitoring Year 4 – July 10, 2014




Vegetation Monitoring Plot 6
Monitoring Year 4 – July 10, 2014



Vegetation Monitoring Plot 7
Monitoring Year 4 – July 10, 2014

Table 8. CVS Vegetation Plot Metadata Dye Branch II / Project No. 92255	
Report Prepared By	Krista Leibensperger
Date Prepared	8/11/2014 12:28
Database Name	Equinox-2014-A-DyeBranch_MY4.mdb
Database Location	Z:\ES\NRI&M\EEP Monitoring\Dye Branch\DB-MY4-2014\Data\Veg
Computer Name	FIELDTECH3-PC
File Size	45223936
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Project Planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Project Total Stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Species	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Species	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Species	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and Species	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY	
Project Code	92255
Project Name	Dye Branch
Description	
River Basin	Yadkin-Pee Dee
Length(ft)	
Stream-to-Edge Width (ft)	
Area (sq m)	
Required Plots (calculated)	
Sampled Plots	7

Appendix D
Stream Survey Data



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank



Right Descending Bank



Upstream





Downstream


**Cemetery Branch
Longitudinal Profile
0+00 to 9+89.93**





**Dye Branch - Upstream
Longitudinal Profile
0+30.36 to 15+03.3**





**Dye Branch - Downstream
Longitudinal Profile
16+52.72 to 25+34.71**





Dye Branch			
Cemetery Branch - Cross Section 1 - Pool			
Monitoring Year - 2014; MY4			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	0	0.0%	0%
0.062 - 0.125	6	5.7%	6%
0.125 - 0.25	9	8.6%	14%
0.25 - 0.5	8	7.6%	22%
0.5 - 1.0	8	7.6%	30%
1 - 2	39	37.1%	67%
2 - 4	4	3.8%	70%
4 - 8	5	4.8%	75%
8 - 16	5	4.8%	80%
16 - 32	3	2.9%	83%
32 - 64	8	7.6%	90%
64-128	8	7.6%	98%
128-256	2	1.9%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	105	100%	100%
		Summary Data	
		D50	1.5
		D84	39
		D95	84





Dye Branch			
Cemetery Branch - Cross Section 2 - Riffle			
Monitoring Year - 2014; MY4			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	0	0.0%	0%
0.062 - 0.125	2	1.9%	2%
0.125 - 0.25	2	1.9%	4%
0.25 - 0.5	2	1.9%	6%
0.5 - 1.0	7	6.6%	12%
1 - 2	34	32.1%	44%
2 - 4	4	3.8%	48%
4 - 8	13	12.3%	60%
8 - 16	15	14.2%	75%
16 - 32	13	12.3%	87%
32 - 64	7	6.6%	93%
64-128	3	2.8%	96%
128-256	4	3.8%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	106	100%	100%
		Summary Data	
		D50	4.7
		D84	27
		D95	78





Dye Branch			
Cemetery Branch - Cross Section 3 - Riffle			
Monitoring Year - 2014; MY4			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	0	0.0%	0%
0.062 - 0.125	0	0.0%	0%
0.125 - 0.25	2	1.8%	2%
0.25 - 0.5	3	2.7%	5%
0.5 - 1.0	7	6.3%	11%
1 - 2	28	25.2%	36%
2 - 4	6	5.4%	41%
4 - 8	23	20.7%	62%
8 - 16	21	18.9%	81%
16 - 32	11	9.9%	91%
32 - 64	6	5.4%	96%
64-128	4	3.6%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	111	100%	100%
		Summary Data	
		D50	6.2
		D84	19
		D95	53





Dye Branch			
Dye Branch - Upstream - Cross Section 4 - Riffle			
Monitoring Year - 2014; MY4			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	4	3.8%	4%
0.062 - 0.125	0	0.0%	4%
0.125 - 0.25	2	1.9%	6%
0.25 - 0.5	10	9.5%	15%
0.5 - 1.0	1	1.0%	16%
1 - 2	38	36.2%	52%
2 - 4	22	21.0%	73%
4 - 8	17	16.2%	90%
8 - 16	3	2.9%	92%
16 - 32	3	2.9%	95%
32 - 64	2	1.9%	97%
64-128	1	1.0%	98%
128-256	2	1.9%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	105	100%	100%
		Summary Data	
		D50	1.9
		D84	5.8
		D95	31





Dye Branch			
Dye Branch - Upstream - Cross Section 5 - Pool			
Monitoring Year - 2014; MY4			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	3	2.9%	3%
0.062 - 0.125	0	0.0%	3%
0.125 - 0.25	0	0.0%	3%
0.25 - 0.5	7	6.7%	10%
0.5 - 1.0	4	3.8%	13%
1 - 2	59	56.2%	70%
2 - 4	17	16.2%	86%
4 - 8	8	7.6%	93%
8 - 16	2	1.9%	95%
16 - 32	1	1.0%	96%
32 - 64	0	0.0%	96%
64-128	3	2.9%	99%
128-256	1	1.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	105	100%	100%
		Summary Data	
		D50	1.6
		D84	3.7
		D95	11





Dye Branch			
Dye Branch - Upstream - Cross Section 6 - Riffle			
Monitoring Year - 2014; MY4			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	11	9.8%	10%
0.062 - 0.125	0	0.0%	10%
0.125 - 0.25	16	14.3%	24%
0.25 - 0.5	15	13.4%	38%
0.5 - 1.0	3	2.7%	40%
1 - 2	45	40.2%	80%
2 - 4	5	4.5%	85%
4 - 8	4	3.6%	88%
8 - 16	6	5.4%	94%
16 - 32	3	2.7%	96%
32 - 64	0	0.0%	96%
64-128	4	3.6%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	112	100%	100%
		Summary Data	
		D50	1.2
		D84	3.5
		D95	19





Dye Branch			
Dye Branch - Upstream - Cross Section 7 - Riffle			
Monitoring Year - 2014; MY4			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	4	3.7%	4%
0.062 - 0.125	0	0.0%	4%
0.125 - 0.25	7	6.5%	10%
0.25 - 0.5	9	8.4%	19%
0.5 - 1.0	7	6.5%	25%
1 - 2	24	22.4%	48%
2 - 4	9	8.4%	56%
4 - 8	19	17.8%	74%
8 - 16	20	18.7%	93%
16 - 32	8	7.5%	100%
32 - 64	0	0.0%	100%
64-128	0	0.0%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	107	100%	100%
		Summary Data	
		D50	2.4
		D84	11
		D95	18



Dye Branch			
Dye Branch - Downstream - Cross Section 8 - Riffle			
Monitoring Year - 2014; MY4			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	2	1.9%	2%
0.062 - 0.125	0	0.0%	2%
0.125 - 0.25	0	0.0%	2%
0.25 - 0.5	3	2.9%	5%
0.5 - 1.0	6	5.7%	10%
1 - 2	43	41.0%	51%
2 - 4	10	9.5%	61%
4 - 8	20	19.0%	80%
8 - 16	18	17.1%	97%
16 - 32	3	2.9%	100%
32 - 64	0	0.0%	100%
64-128	0	0.0%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	105	100%	100%
Summary Data			
D50		2	
D84		8.9	
D95		14	



Dye Branch			
Dye Branch - Downstream - Cross Section 9 - Pool			
Monitoring Year - 2014; MY4			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	6	5.6%	6%
0.062 - 0.125	4	3.7%	9%
0.125 - 0.25	3	2.8%	12%
0.25 - 0.5	2	1.9%	14%
0.5 - 1.0	18	16.8%	31%
1 - 2	45	42.1%	73%
2 - 4	8	7.5%	80%
4 - 8	12	11.2%	92%
8 - 16	9	8.4%	100%
16 - 32	0	0.0%	100%
32 - 64	0	0.0%	100%
64-128	0	0.0%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	107	100%	100%
		Summary Data	
		D50	1.4
		D84	5.5
		D95	9.7



Dye Branch			
Dye Branch - Downstream - Cross Section 10 - Riffle			
Monitoring Year - 2014; MY4			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	9	8.2%	8%
0.062 - 0.125	0	0.0%	8%
0.125 - 0.25	0	0.0%	8%
0.25 - 0.5	5	4.5%	13%
0.5 - 1.0	0	0.0%	13%
1 - 2	50	45.5%	58%
2 - 4	11	10.0%	68%
4 - 8	18	16.4%	85%
8 - 16	10	9.1%	94%
16 - 32	0	0.0%	94%
32 - 64	4	3.6%	97%
64-128	2	1.8%	99%
128-256	1	0.9%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	110	100%	100%
		Summary Data	
		D50	1.8
		D84	7.7
		D95	48





Table 10a. Baseline Stream Data Summary Dye Branch II / Project No. 92255 - Cemetery Branch (977 feet)																								
Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			Monitoring Baseline					
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
Dimension & Substrate - Riffle																								
Bankfull Width (ft)	-	-	-	7.0	7.0	7.0	7.0	N/A	1	8.9	11.1	11.3	14.1	1.8	7	-	10.0	-	5.5	7.2	7.2	8.9	N/A	2
Floodprone Width (ft)				14.2	14.2	14.2	14.2	N/A	1	19.0	54.0	36.0	100.0	38.1	5	-	28.0	-	>30	>30	>30	>30	N/A	2
Bankfull Mean Depth (ft)	-	-	-	1.0	1.0	1.0	1.0	N/A	1	0.7	0.9	0.8	1.6	0.3	7	-	0.7	-	0.5	0.7	0.7	0.8	N/A	2
Bankfull Max Depth (ft)				1.5	1.5	1.5	1.5	N/A	1	1.0	1.5	1.3	2.4	0.5	7	0.8	1.1	1.6	1.0	1.2	1.2	1.4	N/A	2
Bankfull Cross Sectional Area (ft ²)				6.8	6.8	6.8	6.8	N/A	1	6.8	9.6	8.4	18.4	3.9	7	-	7.0	-	3.0	5.0	5.0	7.0	N/A	2
Width/Depth Ratio				7.2	7.2	7.2	7.2	N/A	1	6.9	11.2	11.7	15.0	NA	3	-	14.3	-	10.3	10.8	10.8	11.2	N/A	2
Entrenchment Ratio				2.0	2.0	2.0	2.0	N/A	1	3.8	6.8	7.7	8.9	NA	3	-	2.8	-	>3.4	>4.4	>4.4	>5.4	N/A	2
Bank Height Ratio				1.5	1.5	1.5	1.5	N/A	1	1.0	1.1	1.0	1.2	NA	3	1.0	1.0	1.0	1.0	1.0	1.0	1.0	N/A	2
Profile																								
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	6.8	23.4	19.5	53.9	14.84	14
Riffle Slope (ft/ft)				0.012	0.034	-	0.088	-	-	0.006	0.027	0.026	0.052	0.016	6	-	0.048	-	0.004	0.023	0.022	0.049	0.01	14
Pool Length (ft)				4.7	8.2	-	11.9	-	-	3.5	19.3	19.6	32.8	11.5	6	13.8	20.7	27.6	5.8	16.2	16.9	39.1	7.17	24
Pool Max Depth (ft)				-	2.6	-	-	-	-	1.8	2.6	2.9	3.2	0.5	7	-	2.0	-	1.8	3.0	2.9	3.7	0.48	18
Pool Spacing (ft)				22.8	86.0	-	228.2	-	-	18.0	52.7	40.2	140.8	41.7	7	18.4	27.6	32.2	4.5	38.7	36.4	111.0	24.40	24
Pattern																								
Channel Belt Width (ft)				5.3	10.8	-	22.6	-	-	26.0	49.1	40.0	119.0	29.8	9	23.0	32.2	41.4	11.3	30.6	37.0	46.7	12.3	16
Radius of Curvature (ft)				3.9	19.6	-	37.0	-	-	5.0	23.8	22.0	48.0	14.6	9	18.4	27.6	36.8	8.3	13.7	12.0	29.9	5.7	16
Rc: Bankfull Width (ft/ft)				0.6	2.8	-	5.3	-	-	0.6	2.1	1.8	4.3	1.3	9	1.8	2.8	3.7	2.4	2.4	2.4	2.4	N/A	1
Meander Wavelength (ft)				13.6	42.0	-	71.0	-	-	26.0	72.9	69.0	155.0	47.6	9	46.0	55.2	64.4	38.8	77.4	79.1	167.0	36.1	11
Meander Width Ratio				0.8	1.5	-	3.2	-	-	2.5	4.7	3.6	10.1	2.7	7	2.3	3.2	4.1	4.9	6.6	6.6	8.2	N/A	2
Transport Parameters																								
Reach Shear Stress (Competency) lb/ft ²				-						-						-			-					
Max Part Size (mm) Mobilized at Bankfull				45 - 180						-						-			-					
Stream Power (Transport Capacity) W/m ²				-						-						-			-					
Additional Reach Parameters																								
Rosgen Classification				E4						E4 / C4 / C5						C4			C					
Bankfull Velocity (fps)				6.6 - 7.8						4.1 - 7.0						5.5 - 6.7								
Bankfull Discharge (cfs)				44.3 - 52.8						35.0 - 128.1						38.4 - 46.6								
Valley Length (ft)				-						-						-								
Channel Thalweg Length (ft)				-						-						-			977					
Sinuosity				1.14						1.15 - 2.22						1.14			1.08					
Water Surface Slope (ft/ft)				0.0190						0.0057 - 0.0130						0.0190			-					
Bankfull Slope (ft/ft)				-						-						-			0.0191					
Bankfull Floodplain Area (acres)				-						-						-								
% of Reach with Eroding Banks				-						-						-								
Channel Stability or Habitat Metric				-						-						-								
Biological or Other				-						-						-								

- Information unavailable.
 N/A - Item does not apply.
 Non-Applicable.

Table 10a. Baseline Stream Data Summary																									
Dye Branch II / Project No. 92255 - Dye Branch-Upstream (1,465 feet)																									
Parameter	Regional Curve			Pre-Existing Condition					Reference Reach Data UT to Ostin Creek						Design			Monitoring Baseline							
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	
Dimension & Substrate - Riffle																									
Bankfull Width (ft)	-	-	-	-	11.2	-	-	-	-	16.0	18.5	-	20.6	-	-	-	20.1	-	25.7	28.4	26.9	32.7	N/A	3	
Floodprone Width (ft)	-	-	-	-	89.5	-	-	-	-	67.2	70.2	-	72.8	-	-	70.9	76.9	88.8	54.4	64.9	58.6	81.8	N/A	3	
Bankfull Mean Depth (ft)	-	-	-	-	1.6	-	-	-	-	1.6	1.6	-	1.7	-	-	1.5	-	-	1.1	1.3	1.3	1.4	N/A	3	
Bankfull Max Depth (ft)	-	-	-	-	2.8	-	-	-	-	1.5	1.9	-	2.4	-	-	1.5	1.8	2.2	2.2	2.8	2.5	3.6	N/A	3	
Bankfull Cross Sectional Area (ft ²)	-	-	-	-	18.1	20.2	19.7	22.9	NA	3	27.4	30.3	-	33.4	-	-	31.0	-	29.5	36.3	32.5	46.9	N/A	3	
Width/Depth Ratio	-	-	-	-	6.2	7.0	7.0	7.9	NA	3	9.3	11.4	-	12.7	-	-	13.0	-	20.3	22.6	22.8	24.6	N/A	3	
Entrenchment Ratio	-	-	-	-	>3.2	>4.4	>5.0	>5.0	NA	3	3.5	3.8	-	4.4	-	-	3.5	3.8	4.4	2.0	2.3	2.3	2.5	N/A	3
Bank Height Ratio	-	-	-	-	1.0	-	-	-	-	1.0	1.2	-	1.4	-	-	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	N/A	3
Profile																									
Riffle Length (ft)	-	-	-	-	-	-	-	-	-	6.1	17.6	-	30.2	-	-	6.6	19.1	32.7	20.1	51.6	47.1	97	29.5	8	
Riffle Slope (ft/ft)	-	-	-	-	0.002	0.014	-	0.042	-	0.006	0.028	-	0.066	-	-	0.007	0.030	0.070	0.002	0.006	0.005	0.016	0.005	8	
Pool Length (ft)	-	-	-	-	-	-	-	-	-	18.3	35.1	-	62.9	-	-	19.9	38.1	68.1	8.76	24.6	22.4	66.4	13	20	
Pool Max Depth (ft)	-	-	-	-	-	-	-	-	-	2.2	2.9	-	3.3	-	-	2.1	2.7	3.1	2.1	3.44	3.61	4.48	0.67	20	
Pool Spacing (ft)	-	-	-	-	-	-	-	-	-	50.3	78.9	-	105.8	-	-	54.5	85.5	114.7	24.1	66.8	65.3	125	28.6	19	
Pattern																									
Channel Belt Width (ft)	-	-	-	-	6.6	24.3	-	56.9	-	36.0	67.0	-	150.0	-	-	39.0	72.6	162.6	28.5	45.0	48.4	54.1	8.34	17	
Radius of Curvature (ft)	-	-	-	-	14.5	52.4	-	148.8	-	19.0	49.0	-	115.0	-	-	20.6	53.1	124.6	23.6	31.3	31.2	39.6	4.75	14	
Rc: Bankfull Width (ft/ft)	-	-	-	-	1.3	4.7	-	13.3	-	1.0	2.7	-	6.2	-	-	1.0	2.7	6.2	2.3	2.3	2.3	2.3	N/A	1	
Meander Wavelength (ft)	-	-	-	-	40.1	79.7	-	172.7	-	33.0	94.0	-	155.0	-	-	35.8	102	168.0	100.5	130.0	138.2	153.3	18.2	12	
Meander Width Ratio	-	-	-	-	0.6	2.2	-	5.1	-	1.9	3.6	-	8.1	-	-	1.9	3.6	8.1	1.7	1.9	1.9	2.1	0.21	3	
Transport Parameters																									
Reach Shear Stress (Competency) lb/ft ²																									
Max Part Size (mm) Mobilized at Bankfull				30 - 100																					
Stream Power (Transport Capacity) W/m ²																									
Additional Reach Parameters																									
Rosgen Classification				E4					C4						C5			C							
Bankfull Velocity (fps)	-			6.2 - 6.9					4.2						3.5										
Bankfull Discharge (cfs)	-			112.2 - 124.8					128						110										
Valley Length (ft)																									
Channel Thalweg Length (ft)				2,086					1,034						2,405			2,455							
Sinuosity				1.04					1.20						1.20			1.21							
Water Surface Slope (Channel) (ft/ft)				0.0090					0.0088						0.0080			0.0080							
Bankfull Slope (ft/ft)				-					-						-			0.0083							
Bankfull Floodplain Area (acres)				-					-						-										
% of Reach with Eroding Banks				-					-						-										
Channel Stability or Habitat Metric				-					-						-										
Channel Stability or Habitat Metric				-					-						-										
Biological or Other				-					-						-										

- Information unavailable.
 N/A - Item does not apply.
 Non-Applicable.

Table 10a. Baseline Stream Data Summary																									
Dye Branch II / Project No. 92255 - Dye Branch-Downstream (870 feet)																									
Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data UT to Ostin Creek						Design			Monitoring Baseline						
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	
Dimension & Substrate - Riffle																									
Bankfull Width (ft)	-	-	-	14.8	14.8	14.8	14.8	NA	1	16.0	18.5	-	20.6	-	-	-	20.1	-	18.4	18.6	18.6	18.8	N/A	3	
Floodprone Width (ft)				22.0	22.0	22.0	22.0	NA	1	67.2	70.2	-	72.8	-	-	70.9	76.9	88.8	48.7	61.8	61.8	74.8	N/A	3	
Bankfull Mean Depth (ft)	-	-	-	1.2	1.2	1.2	1.2	NA	1	1.6	1.6	-	1.7	-	-	1.5	1.8	2.2	1.9	2.0	2.0	2.0	N/A	3	
Bankfull Max Depth (ft)				2.4	2.4	2.4	2.4	NA	1	1.5	1.9	-	2.4	-	-	1.5	1.8	2.2	2.9	3.0	3.0	3.1	N/A	3	
Bankfull Cross Sectional Area (ft ²)				17.4	17.4	17.4	2.4	NA	1	27.4	30.3	-	33.4	-	-	31.0			34.0	36.1	36.1	38.1	N/A	3	
Width/Depth Ratio				12.5	12.5	12.5	2.4	NA	1	9.3	11.4	-	12.7	-	-	13.0			9.3	9.6	9.6	9.9	N/A	3	
Entrenchment Ratio				1.5	1.5	1.5	2.4	NA	1	3.5	3.8	-	4.4	-	-	3.5	3.8	4.4	2.7	3.4	3.4	4.0	N/A	3	
Bank Height Ratio				4.9	4.9	4.9	2.4	NA	1	1.0	1.2	-	1.4	-	-	1.0	1.0	1.0	1.0	1.0	1.0	1.0	N/A	3	
Profile																									
Riffle Length (ft)				-	-	-	-	-	-	6.1	17.6	-	30.2	-	-	6.6	19.1	32.7	15.7	50.3	55.7	79.3	20.2	7	
Riffle Slope (ft/ft)				0.003	0.021	-	0.121	-	-	0.006	0.028	-	0.066	-	-	0.007	0.030	0.070	0.001	0.006	0.006	0.014	0.004	7	
Pool Length (ft)				2.9	24.8	-	120	-	-	18.3	35.1	-	62.9	-	-	19.9	38.1	68.1	10.1	19.9	15.9	39.6	8.91	14	
Pool Max Depth (ft)				-	3.1	-	-	-	-	2.2	2.9	-	3.3	-	-	2.1	2.7	3.1	3.3	3.91	3.77	5.05	0.59	12	
Pool Spacing (ft)				79.0	162.0	-	261.0	-	-	50.3	78.9	-	105.8	-	-	54.5	85.5	114.7	15.3	57.5	38.8	130	41.5	14	
Pattern																									
Channel Belt Width (ft)				15.6	30.6	-	67.7	-	-	36.0	67.0	-	150.0	-	-	39.0	72.6	162.6	28.3	49.2	57.5	65.4	15.4	9	
Radius of Curvature (ft)				11.0	42.1	-	81.9	-	-	19.0	49.0	-	115.0	-	-	20.6	53.1	124.6	32.7	40.7	42.2	50.1	5.6	7	
Rc: Bankfull Width (ft/ft)				0.7	2.9	-	5.6	-	-	1.0	2.7	-	6.2	-	-	1.0	2.7	6.2	1.7	1.7	1.7	1.7	N/A	1	
Meander Wavelength (ft)				62.0	103.0	-	157	-	-	33.0	94.0	-	155.0	-	-	35.8	102	168.0	138.9	162.2	157.3	210.5	27.2	6	
Meander Width Ratio				1.1	2.1	-	4.6	-	-	1.9	3.6	-	8.1	-	-	1.9	3.6	8.1	2.4	2.8	2.8	3.1	0.51	2	
Transport Parameters																									
Reach Shear Stress (Competency) lb/ft ²																									
Max Part Size (mm) Mobilized at Bankfull							30 - 100																		
Stream Power (Transport Capacity) W/m ²																									
Additional Reach Parameters																									
Rosgen Classification							G4c						C4				C5								
Bankfull Velocity (fps)							6.1 - 7.2						4.2				3.5								
Bankfull Discharge (cfs)							105.4 - 126.0						128				110								
Valley Length (ft)																									
Channel Thalweg Length (ft)																									
Sinuosity							1.14						1.46				1.09								
Water Surface Slope (ft/ft)							0.0110						0.0090				0.0095								
Bankfull Slope (ft/ft)																									
Bankfull Floodplain Area (acres)																									
% of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

- Information unavailable.
 N/A - Item does not apply.
 Non-Applicable.

Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Dye Branch II / Project No. 92255 - Cemetery Branch (977 feet)																											
Parameter	Pre-Existing Condition						Reference Reach Data						Design						Monitoring Baseline								
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	35%	4%	42%	13%	7%
SC% / Sa% / G% / C% / B% / Be%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
d16 / D35 / d50 / d84 / d95 / di ^p / di ^{sp} (mm)	0.9	1.2	2.0	8.0	10.1	88.9	-	0.21	0.5	3.5	13.9	26.6	45.0	-													
Entrenchment Class <1.5 / 1.5 - 1.99 / 2 - 4.9 / 5.0 - 9.9 / >10	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
Incision Class <1.2 / 1.2 - 1.49 / 1.5 - 1.99 / >2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					

- Information unavailable.
N/A - Item does not apply.
Non-Applicable.

Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Dye Branch II / Project No. 92255 - Dye Branch-Upstream (1,465 feet)																											
Parameter	Pre-Existing Condition						Reference Reach Data						Design						Monitoring Baseline								
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	28%	15%	34%	20%	3%
SC% / Sa% / G% / C% / B% / Be%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
d16 / D35 / d50 / d84 / d95 / di ^p / di ^{sp} (mm)	0.15	0.4	3.3	10.3	13.7	45.7	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
Entrenchment Class <1.5 / 1.5 - 1.99 / 2 - 4.9 / 5.0 - 9.9 / >10	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
Incision Class <1.2 / 1.2 - 1.49 / 1.5 - 1.99 / >2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					

- Information unavailable.
Non-Applicable.

Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Dye Branch II / Project No. 92255 - Dye Branch-Downstream (870 feet)																											
Parameter	Pre-Existing Condition						Reference Reach Data						Design						Monitoring Baseline								
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	43%	6%	34%	13%	3%
SC% / Sa% / G% / C% / B% / Be%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
d16 / D35 / d50 / d84 / d95 / di ^p / di ^{sp} (mm)	0.15	0.28	0.56	10.7	13.0	45.7	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
Entrenchment Class <1.5 / 1.5 - 1.99 / 2 - 4.9 / 5.0 - 9.9 / >10	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
Incision Class <1.2 / 1.2 - 1.49 / 1.5 - 1.99 / >2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					

- Information unavailable.
N/A - Item does not apply.
Non-Applicable.

Table 11a. Baseline Morphology & Hydraulic Monitoring Summary Dye Branch II / Project No. 92255 - Cemetery Branch (971 Feet)																		
Parameter	Cross Section 1 Pool						Cross Section 2 Riffle						Cross Section 3 Riffle					
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
Record Elevation (datum) Used	836.3	836.3	836.3	836.3	836.3		826.3	826.3	826.3	826.3	826.3		821.7	821.7	821.7	821.7	821.7	
Bankfull Width (ft)	9.7	10.2	9.4	9.2	9.2		8.9	10.6	8.0	8.4	5.9		5.5	6.0	6.5	6.1	5.7	
Floodprone Width (ft)	>50	>50	>50	>50	>50		>30	>30	>30	>30	>30		>30	>30	>30	>30	>30	
Bankfull Mean Depth (ft)	1.9	1.5	1.5	1.5	1.6		0.8	0.6	0.5	0.5	0.7		0.5	0.5	0.6	0.6	0.7	
Bankfull Max Depth (ft)	3.1	2.7	2.4	2.2	2.4		1.4	1.2	1.2	1.2	1.4		1.0	1.0	1.0	0.9	1.1	
Bankfull Cross Sectional Area (ft ²)	18.9	15.2	14.3	14.0	15.1		7.0	6.3	3.9	4.1	4.2		3.0	2.8	4.0	3.6	4.2	
Bankfull Width/Depth Ratio	5.0	6.8	6.2	6.1	5.6		11.2	18.1	16.4	17.3	8.3		10.3	12.7	10.6	10.4	7.6	
Bankfull Entrenchment Ratio	>5.1	>4.9	>5.3	>5.4	>5.5		>3.4	>2.8	>3.8	>3.6	>5.1		>5.4	>5.0	>4.6	>4.9	>5.3	
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0	
Cross Sectional Area between End Pins (ft ²)	18.9	15.2	14.3	14.0	40.9		7.0	6.3	3.9	4.1	26.9		3.0	2.8	4.0	3.6	9.1	
d50 (mm)	N/A	5.7	4.8	4.1	1.5		N/A	8.4	14.0	2.1	4.7		N/A	6.0	5.0	6.0	6.2	

N/A - Item does not apply.

Cross Sectional Area between End Pins was miscalculated during MY1-MY3, correct values presented in MY4

Table 11a. Baseline Morphology & Hydraulic Monitoring Summary Dye Branch II / Project No. 92255 - Dye Branch-Upstream (1,471 Feet)																								
Parameter	Cross Section 4 Riffle						Cross Section 5 Pool						Cross Section 6 Riffle						Cross Section 7 Riffle					
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
Record Elevation (datum) Used	824.3	824.3	824.3	824.3	824.3		817.4	817.4	817.4	817.4	817.4		815.5	815.5	815.5	815.5	815.5		812.5	812.5	812.5	812.5	812.5	
Bankfull Width (ft)	25.7	23.8	22.9	20.8	21.5		17.1	17.0	16.8	16.4	15.6		32.7	28.7	27.7	26.9	26.7		26.9	24.1	21.3	20.1	19.9	
Floodprone Width (ft)	58.6	52.8	52.8	52.8	52.8		50	47.1	47.1	47.1	47.1		81.8	78.2	78.2	78.2	78.2		54.4	52.6	52.6	52.6	52.6	
Bankfull Mean Depth (ft)	1.3	1.1	1.0	1.1	1.0		1.7	1.4	2.1	2.1	2.1		1.4	1.3	1.3	1.3	1.3		1.1	1.0	0.9	1.1	1.0	
Bankfull Max Depth (ft)	2.5	2.0	2.1	2.3	2.2		3.4	2.8	3.6	3.6	3.4		3.6	3.2	3.2	3.3	3.3		2.2	2.0	2.1	2.4	2.3	
Bankfull Cross Sectional Area (ft ²)	32.5	27.1	23.1	22.4	21.1		28.8	23.7	35.0	35.1	33.1		46.9	37.5	36.2	36.0	34.2		29.5	24.2	19.9	21.3	19.4	
Bankfull Width/Depth Ratio	20.3	20.9	22.6	19.3	21.9		10.2	12.2	8.1	7.7	7.4		22.8	22.0	21.2	20.0	20.8		24.6	24.0	22.9	18.9	20.4	
Bankfull Entrenchment Ratio	2.3	2.2	2.3	2.5	2.5		2.9	2.8	2.8	2.9	3.0		2.5	2.7	2.8	2.9	2.9		2.0	2.2	2.5	2.6	2.6	
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0	
Cross Sectional Area between End Pins (ft ²)	32.5	27.1	23.1	22.4	165.1		28.8	23.7	35.0	35.2	120		46.9	37.5	36.2	36.0	266.3		29.5	24.2	19.9	21.4	254.6	
d50 (mm)	N/A	1.2	1.2	1.0	1.9		N/A	6.0	1.7	13.0	1.6		N/A	1.9	4.5	1.6	1.2		N/A	2.7	8.0	7.4	2.4	

N/A - Item does not apply.

Cross Sectional Area between End Pins was miscalculated during MY1-MY3, correct values presented in MY4

Table 11a. Baseline Morphology & Hydraulic Monitoring Summary Dye Branch II / Project No. 92255 - Dye Branch-Downstream (869 Feet)																		
Parameter	Cross Section 8 Riffle						Cross Section 9 Pool						Cross Section 10 Riffle					
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
Record Elevation (datum) Used	809.3	809.3	809.3	809.3	809.3		806.1	806.1	806.1	806.1	806.1		801.1	801.1	801.1	801.1	801.1	
Bankfull Width (ft)	18.8	18.8	19.6	18.6	19.6		26.3	26.3	24.3	24.6	23.8		18.4	18.5	17.7	17.9	17.8	
Floodprone Width (ft)	74.8	73.5	73.5	73.5	73.5		>70	>70	>70	>70	70		48.7	47.6	47.6	47.6	47.6	
Bankfull Mean Depth (ft)	2.0	1.9	2.1	2.0	2.2		1.8	1.7	2.3	2.6	2.6		1.9	1.6	1.6	1.6	1.8	
Bankfull Max Depth (ft)	3.1	3.0	3.9	3.3	3.9		3.5	3.5	3.5	4.1	3.4		2.9	2.4	2.5	2.7	2.8	
Bankfull Cross Sectional Area (ft ²)	38.1	35.9	41.0	36.8	43.2		48.4	43.6	55.3	63.5	61.1		34.0	29.5	27.8	29.4	31.6	
Bankfull Width/Depth Ratio	9.3	9.9	9.3	9.4	8.9		14.3	15.9	10.7	9.6	9.3		9.9	11.7	11.3	11.0	10.0	
Bankfull Entrenchment Ratio	4.0	3.9	3.8	4.0	3.8		>2.7	>2.7	2.9	>2.8	>2.9		2.7	2.6	2.7	2.7	2.7	
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0	
Cross Sectional Area between End Pins (ft ²)	38.1	35.9	41.0	36.9	286.9		48.4	43.6	55.3	63.5	207.3		34.0	29.5	27.8	29.4	279.5	
d50 (mm)	N/A	1.3	1.1	0.9	2.0		N/A	0.72	6.4	1.7	1.4		N/A	1.0	0.9	0.1	1.8	

N/A - Item does not apply.

Cross Sectional Area between End Pins was miscalculated during MY1-MY3, correct values presented in MY4

Table 11b. Monitoring Data - Stream Reach Data Summary Dye Branch II / Project No. 92255 - Cemetery Branch (971 feet)																																				
Parameter	Baseline						MY - 1						MY - 2						MY - 3						MY - 4						MY - 5					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	5.5	7.2	7.2	8.9	N/A	2	6.0	8.3	8.3	10.6	N/A	2	6.5	7.3	7.3	8.0	N/A	2	6.1	7.3	7.3	8.4	N/A	2	5.9	6.0	6.0	6.1	N/A	2						
Floodprone Width (ft)	>30	>30	>30	>30	N/A	2	>30	>30	>30	>30	N/A	2	>30	>30	>30	>30	N/A	2	>30	>30	>30	>30	N/A	2	>30	>30	>30	>30	N/A	2						
Bankfull Mean Depth (ft)	0.5	0.7	0.7	0.8	N/A	2	0.5	0.6	0.6	0.6	N/A	2	0.5	0.6	0.6	0.6	N/A	2	0.5	0.6	0.6	0.6	N/A	2	0.7	0.7	0.7	0.7	N/A	2						
Bankfull Max Depth (ft)	1.0	1.2	1.2	1.4	N/A	2	1.0	1.1	1.1	1.2	N/A	2	1.0	1.1	1.1	1.2	N/A	2	0.9	1.1	1.1	1.2	N/A	2	1.1	1.3	1.3	1.4	N/A	2						
Bankfull Cross-Sectional Area (ft ²)	3.0	5.0	5.0	7.0	N/A	2	2.8	4.6	4.6	6.3	N/A	2	3.9	4.0	4.0	4.0	N/A	2	3.6	3.9	3.9	4.1	N/A	2	4.2	4.2	4.2	4.2	N/A	2						
Width/Depth Ratio	10.3	10.8	10.8	11.2	N/A	2	12.7	15.4	15.4	18.1	N/A	2	10.6	13.5	13.5	16.4	N/A	2	10.4	13.9	13.9	17.3	N/A	2	8.3	8.5	8.5	8.7	N/A	2						
Entrenchment Ratio	>3.4	>4.4	>4.4	>5.4	N/A	2	>2.8	>3.9	>3.9	>5.0	N/A	2	>3.8	>4.2	>4.2	>4.6	N/A	2	3.6	4.3	4.3	4.9	N/A	2	4.9	5.0	5.0	5.1	N/A	2						
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2						
Profile																																				
Riffle Length (ft)	6.8	23.4	19.5	53.9	14.8	14	6.9	22.9	22.7	50.3	13.3	17	6.4	24.3	15.2	53.7	17.0	13	8.4	24.4	13.2	53.7	17.8	12	7.7	23.4	18.2	48.8	15.2	12						
Riffle Slope (ft/ft)	0.004	0.023	0.022	0.049	0.013	14	0.002	0.020	0.018	0.052	0.015	17	0.002	0.027	0.022	0.064	0.020	13	0.005	0.025	0.021	0.057	0.017	12	0.005	0.019	0.018	0.037	0.011	12						
Pool Length (ft)	5.8	16.2	16.9	39.1	7.2	24	4.9	13.0	12.5	38.9	6.8	25	8.4	16.5	14.8	39.0	6.9	26	6.8	16.6	14.8	39.2	7.2	26	5.1	16.4	14.3	37.5	7.3	26						
Pool Max Depth (ft)	1.8	3.0	2.9	3.7	0.5	18	1.0	2.8	2.9	3.4	0.6	19	1.0	2.5	2.5	3.6	0.8	24	0.8	2.2	2.4	3.4	0.8	24	1.0	2.2	2.2	3.2	0.6	23						
Pool Spacing (ft)	4.5	38.7	36.4	111.0	24.4	24	12.0	39.1	33.3	110.2	24.0	24	12.0	36.9	30.1	86.7	20.6	25	11.0	36.7	27.9	96.6	22.5	25	14.9	36.6	27.8	89.3	20.9	25						
Pattern																																				
Channel Belt Width (ft)	11.3	30.6	37.0	46.7	12.26	16																														
Radius of Curvature (ft)	8.3	13.7	12.0	29.9	5.70	16																														
Rc: Bankfull Width (ft/ft)	2.4	2.4	2.4	2.4	N/A	1																														
Meander Wavelength (ft)	38.8	77.4	79.1	167.0	36.08	11																														
Meander Width Ratio	4.2	5.4	5.4	6.7	N/A	2																														
Additional Reach Parameters																																				
Rosgen Classification	C						C4						C4						C4						C4											
Channel Thalweg Length (ft)	977						971						970						969						970											
Sinuosity (ft)	1.08						1.08						1.08						1.07						1.12											
Water Surface Slope (Channel) (ft/ft)	-						0.0200						0.0203						0.0203						0.0177											
Bankfull Slope (ft/ft)	0.0191						0.0195						0.0198						0.0189						0.0183											
Ri% / Ru% / P% / G% / S%	35%	4%	42%	13%	7%		42%	6%	34%	13%	6%		34%	4%	46%	11%	6%		32%	3%	47%	13%	6%		31%	4%	47%	12%	6%							
SC% / SA% / G% / C% / B% / Be%*							0%	38%	54%	7%	0%	0%	0%	30%	67%	3%	0%	0%	1%	41%	53%	4%	0%	0%	0%	49%	45%	6%	0%	0%						
d16 / d35 / d50 / d84 / d95 (mm)																									0.86	1.5	4.1	7.0	28.3	71.7						
% of Reach with Eroding Banks	0%						0%						0%						0%						1%											
Channel Stability or Habitat Metric	N/A						N/A						N/A						N/A						N/A											
Biological or Other	N/A						N/A						N/A						N/A						N/A											

N/A - Information does not apply.
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step
 SC = Silt-Clay / SA = Sand / G = Gravel / C = Cobble / B = Boulder / Be = Bedrock
 *Percentages based on riffle and pool pebble counts.

Table 11b. Monitoring Data - Stream Reach Data Summary																																				
Dye Branch II / Project No. 92255 - Dye Branch-Upstream (1,471 feet)																																				
Parameter	Baseline						MY - 1						MY - 2						MY - 3						MY - 4						MY - 5					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	25.7	28.4	26.9	32.7	N/A	3	23.8	25.5	24.1	28.7	N/A	3	21.3	24.0	22.9	27.7	N/A	3	20.1	22.6	20.8	26.9	N/A	3	19.9	22.6	21.5	26.5	N/A	3						
Floodprone Width (ft)	54.4	64.9	58.6	81.8	N/A	3	52.6	61.2	52.8	78.2	N/A	3	52.6	61.2	52.8	78.2	N/A	3	52.6	61.2	52.8	78.2	N/A	3	52.6	61.2	52.8	78.2	N/A	3						
Bankfull Mean Depth (ft)	1.1	1.3	1.3	1.4	N/A	3	1.0	1.1	1.1	1.3	N/A	3	0.9	1.1	1.0	1.3	N/A	3	1.1	1.2	1.1	1.3	N/A	3	1.0	1.1	1.0	1.3	N/A	3						
Bankfull Max Depth (ft)	2.2	2.8	2.5	3.6	N/A	3	2.0	2.4	2.0	3.2	N/A	3	2.1	2.5	2.1	3.2	N/A	3	2.3	2.7	2.4	3.3	N/A	3	2.2	2.6	2.3	3.3	N/A	3						
Bankfull Cross-Sectional Area (ft ²)	29.5	36.3	32.5	46.9	N/A	3	24.2	29.6	27.1	37.5	N/A	3	19.9	26.4	23.1	36.2	N/A	3	21.3	26.6	22.4	36.0	N/A	3	19.4	24.9	21.1	34.2	N/A	3						
Width/Depth Ratio	20.3	22.6	22.8	24.6	N/A	3	20.9	22.3	22.0	24.0	N/A	3	21.2	22.2	22.6	22.9	N/A	3	18.9	19.4	19.3	20.0	N/A	3	20.4	21.0	20.8	21.9	N/A	3						
Entrenchment Ratio	2.0	2.3	2.3	2.5	N/A	3	2.2	2.4	2.2	2.7	N/A	3	2.3	2.5	2.5	2.8	N/A	3	2.5	2.7	2.6	2.9	N/A	3	2.5	2.7	2.6	2.9	N/A	3						
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	3	1.0	1.0	1.0	1.0	N/A	3	1.0	1.0	1.0	1.0	N/A	3	1.0	1.0	1.0	1.0	N/A	3	1.0	1.0	1.0	1.0	N/A	3						
Profile																																				
Riffle Length (ft)	20.1	51.6	47.1	97.0	29.5	8	17.5	40.6	33.3	75.1	19.0	11	15.5	37.5	34.6	58.6	14.4	9	16.8	41.4	47.0	54.0	16.2	6	19.4	40.3	39.6	63.9	18.1	6						
Riffle Slope (ft/ft)	0.002	0.006	0.005	0.016	0.005	8	0.002	0.007	0.005	0.019	0.005	11	0.001	0.007	0.004	0.016	0.005	9	0.002	0.008	0.006	0.016	0.006	6	0.003	0.007	0.005	0.016	0.005	6						
Pool Length (ft)	8.8	24.6	22.4	66.4	13.0	20	10.7	29.8	27.3	75.6	15.9	20	8.8	29.5	23.2	76.3	18.7	20	7.7	26.2	21.8	81.6	17.7	21	8.9	26.9	20.6	85.8	19.4	21						
Pool Max Depth (ft)	2.1	3.4	3.6	4.5	0.7	20	1.8	3.3	3.4	4.7	0.8	20	2.2	3.7	3.8	5.0	0.8	20	1.6	3.1	3.1	4.3	0.8	20	1.4	3.0	3.4	4.4	0.9	20						
Pool Spacing (ft)	24.1	66.8	65.3	124.9	28.6	19	31.7	67.7	69.0	128.2	27.5	19	20.7	62.1	55.7	127.6	29.6	19	13.2	65.1	64.0	127.5	30.7	18	11.7	58.7	48.2	118.6	30.8	20						
Pattern																																				
Channel Belt Width (ft)	28.5	45.0	48.4	54.1	8.3	17																														
Radius of Curvature (ft)	23.6	31.3	31.2	39.6	4.7	14																														
Rc: Bankfull Width (ft/ft)	2.0	2.0	2.0	2.0	N/A	1																														
Meander Wavelength (ft)	100.5	130.0	138.2	153.3	18.2	12																														
Meander Width Ratio	1.5	1.7	1.8	1.9	N/A	3																														
Additional Reach Parameters																																				
Rosgen Classification	C						C5						C4						C4						C4											
Channel Thalweg Length (ft)	1,465						1,471						1,465						1,447						1,478											
Sinuosity (ft)	1.15						1.16						1.15						1.14						1.16											
Water Surface Slope (Channel) (ft/ft)	-						0.0092						0.0091						0.0092						0.0093											
Bankfull Slope (ft/ft)	0.0091						0.0094						0.0095						0.0091						0.0094											
Ri% / Ru% / P% / G% / S%	28%	15%	34%	20%	3%		31%	10%	41%	15%	4%		23%	14%	40%	19%	3%		17%	15%	38%	26%	3%		17%	23%	39%	17%	4%							
SC% / SA% / G% / C% / B% / Be%*							0%	50%	47%	3%	0%	0%	2%	45%	50%	3%	0%	0%	3%	43%	48%	6%	0%	0%	5%	58%	35%	2%	0%	0%						
d16 / d35 / d50 / d84 / d95 (mm)																									0.48	1.08	1.8	3.3	6.7	23.0						
% of Reach with Eroding Banks	0%						0%						7%						10%						10%											
Channel Stability or Habitat Metric	N/A						N/A						N/A						N/A						N/A											
Biological or Other	N/A						N/A						N/A						N/A						N/A											

N/A - Information does not apply.
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step
 SC = Silt-Clay / SA = Sand / G = Gravel / C = Cobble / B = Boulder / Be = Bedrock
 *Percentages based on riffle and pool pebble counts.

Table 11b. Monitoring Data - Stream Reach Data Summary																																				
Dye Branch II / Project No. 92255 - Dye Branch-Downstream (869 feet)																																				
Parameter	Baseline						MY - 1						MY - 2						MY - 3						MY - 4						MY - 5					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	18.4	18.6	18.6	18.8	N/A	2	18.5	18.7	18.7	18.8	N/A	2	17.7	18.7	18.7	19.6	N/A	2	17.9	20.4	18.6	24.6	N/A	2	17.8	18.7	18.7	19.6	N/A	2						
Floodprone Width (ft)	48.7	61.8	61.8	74.8	N/A	2	47.6	60.6	60.6	73.5	N/A	2	47.6	60.6	60.6	73.5	N/A	2	47.6	63.7	70.0	73.5	N/A	2	47.6	60.6	60.6	73.5	N/A	2						
Bankfull Mean Depth (ft)	1.9	2.0	2.0	2.0	N/A	2	1.6	1.8	1.8	1.9	N/A	2	1.6	1.9	1.9	2.1	N/A	2	1.6	2.1	2.0	2.6	N/A	2	1.8	2.0	2.0	2.2	N/A	2						
Bankfull Max Depth (ft)	2.9	3.0	3.0	3.1	N/A	2	2.4	2.7	2.7	3.0	N/A	2	2.5	3.2	3.2	3.9	N/A	2	2.7	3.4	3.3	4.1	N/A	2	2.8	3.4	3.4	3.9	N/A	2						
Bankfull Cross-Sectional Area (ft ²)	34.0	36.1	36.1	38.1	N/A	2	29.5	32.7	32.7	35.9	N/A	2	27.8	34.4	34.4	41.0	N/A	2	29.4	43.2	36.8	63.5	N/A	2	31.6	37.4	37.4	43.2	N/A	2						
Width/Depth Ratio	9.3	9.6	9.6	9.9	N/A	2	9.9	10.8	10.8	11.7	N/A	2	9.3	10.3	10.3	11.3	N/A	2	9.4	10.0	9.6	11.0	N/A	2	8.9	9.5	9.5	10.0	N/A	2						
Entrenchment Ratio	2.7	3.4	3.4	4.0	N/A	2	2.6	3.3	3.3	3.9	N/A	2	2.7	3.3	3.3	3.8	N/A	2	2.7	3.2	2.8	4.0	N/A	2	2.7	3.3	3.3	3.8	N/A	2						
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2						
Profile																																				
Riffle Length (ft)	15.7	50.3	55.7	79.3	20.2	7	14.4	48.7	43.0	87.0	24.1	7	14.7	37.3	39.9	54.7	18.2	4	18.9	42.8	41.0	70.4	23.4	4	18.1	43.4	39.0	77.7	26.5	4						
Riffle Slope (ft/ft)	0.001	0.006	0.006	0.014	0.004	7	0.001	0.003	0.003	0.006	0.002	7	0.003	0.007	0.007	0.010	0.004	4	0.001	0.005	0.005	0.008	0.004	4	0.0005	0.004	0.001	0.014	0.007	4						
Pool Length (ft)	10.1	19.9	15.9	39.6	8.9	14	9.7	17.6	17.5	26.1	5.8	15	7.6	26.2	31.4	44.2	13.0	14	8.7	26.6	30.2	56.6	15.7	15	8.0	23.4	23.7	43.3	10.7	16						
Pool Max Depth (ft)	3.3	3.9	3.8	5.1	0.6	12	3.2	3.9	4.0	4.9	0.5	13	3.0	4.2	3.8	6.7	1.0	13	3.0	3.9	3.8	5.3	0.7	12	1.8	3.4	3.4	5.0	0.8	14						
Pool Spacing (ft)	15.3	57.5	38.8	130.2	41.5	14	10.8	56.8	40.6	129.1	40.4	14	10.0	60.6	61.6	109.9	34.9	13	12.0	57.3	48.3	114.8	36.8	14	9.7	53.4	39.2	122.8	38.0	15						
Pattern																																				
Channel Belt Width (ft)	28.3	49.2	57.5	65.4	15.4	9																														
Radius of Curvature (ft)	32.7	40.7	42.2	50.1	5.6	7																														
Rc: Bankfull Width (ft/ft)	1.6	1.6	1.6	1.6	N/A	1																														
Meander Wavelength (ft)	138.9	162.2	157.3	210.5	27.2	6																														
Meander Width Ratio	3.1	3.1	3.1	3.1	N/A	2																														
Additional Reach Parameters																																				
Rosgen Classification	C						C5						C5						C5						C5											
Channel Thalweg Length (ft)	870						869						875						867						868											
Sinuosity (ft)	1.10						1.09						1.10						1.09						1.09											
Water Surface Slope (Channel) (ft/ft)	-						0.0099						0.0094						0.0099						0.0098											
Bankfull Slope (ft/ft)	0.0106						0.0104						0.0101						0.0089						0.0103											
Ri% / Ru% / P% / G% / S%	43%	6%	34%	13%	3%		39%	10%	31%	18%	2%		17%	19%	42%	19%	3%		20%	11%	46%	20%	4%		20%	14%	43%	20%	3%							
SC% / SA% / G% / C% / B% / Be%*							3%	75%	22%	0%	0%	0	3%	59%	38%	0%	0%	0%	12%	52%	36%	0%	0%	0%	5%	56%	38%	1%	0%	0%						
d16 / d35 / d50 / d84 / d95 (mm)																									1.1	1.5	1.9	3.9	8.3	31						
% of Reach with Eroding Banks	0%						0%						8%						10%						10%											
Channel Stability or Habitat Metric	N/A						N/A						N/A						N/A						N/A											
Biological or Other	N/A						N/A						N/A						N/A						N/A											

N/A - Information does not apply.
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step
 SC = Silt-Clay / SA = Sand / G = Gravel / C = Cobble / B = Boulder / Be = Bedrock
 *Percentages based on riffle and pool pebble counts.

Appendix E

Hydrologic Data

Table 12. Verification of Bankfull Events Dye Branch II / Project No. 92255		
Date of Occurrence	Method	Feet Above Average Bankfull Elevation
7/8/2011	Water level logger	1.07
9/21/2011	Water level logger	1.14
9/24/2011	Water level logger	0.52
5/16/2012	Water level logger	1.63
7/11/2012	Water level logger	0.21
9/29/2012	Water level logger	0.22
4/12/2013	Water level logger	0.08
6/28/2013	Water level logger	0.81
6/30/2013	Water level logger	0.72
7/9/2013	Water level logger	1.62
7/31/2013	Water level logger	0.53
1/11/2014	Water level logger	1.29
5/14/2014	Water level logger	0.07
6/8/2014	Water level logger	0.21

Figure 3. Dye Branch Water Level Logger Chart





Figure 3. Precipitation for Mooresville, North Carolina



NC CRONOS (North Carolina Climate Retrieval and Observations Network of the Southeast Database). State Climate Office of North Carolina. Version 2.7.2. Mooresville 1.9 SSE (NC-IR-1). <http://www.nc-climate.ncsu.edu/cronos/> Accessed November 2014.