

**Dye Branch II
Stream Restoration
MY7 Monitoring Report (2018)
NCDMS Project Number: 92255**



**Submitted to
North Carolina Division of Mitigation Services
North Carolina Department of Environmental Quality
November 2018**

**1652 Mail Service Center
Raleigh, NC 27699**

This Page Intentionally Left Blank

November 28, 2018

Matthew Reid
Project Manager
DENR Ecosystem Enhancement Program
5 Ravenscroft Dr., #102
Asheville, NC 28801

Subject: Dye Branch Stream Restoration Project #92255 – 2018 MY7 Monitoring Report Comments

Dear Mr. Reid:

The North Carolina Division of Mitigation Services (DMS) contracted the services of Equinox Environmental to perform MY7 monitoring services for the Dye Branch Stream Restoration Project Site. Comments provided by DMS are listed below with the red text indicating how each was addressed by Equinox within the final report.

General

- DMS would prefer to call this the MY7 report. The 2017 Post Repair Report can be referred to as the MY6 Post Repair Monitoring Report. The data collected in that report was not a reduced effort and contains the same cross-sections, veg plots and visual assessment. Please update references of MY6 to MY7 in this 2018 report (footers, tables, CCPV title, etc.). **These changes have been made throughout the report, footers, tables, CCPV included.**

Executive Summary

- Please add the following sentence to the first paragraph on page 5: “Invasive species treatment will continue until project closeout in 2020.” **The above sentence has been added to the end of the first paragraph on page 5.**

Table 2:

- Please change “2017 Repair Monitoring” to “Year 6 Monitoring – Post Repair.” Please change “2018 Monitoring” to “Year 7 Monitoring”. **2017 Repair Monitoring has been changed to Year 6 Monitoring – Post Repair and 2018 Monitoring has been changed to Year 7 Monitoring.**

CCPV:

- Please update title to “Monitoring Year 7 – Integrated Current Condition Plan View”. **The title of the CCPV has been updated to reflect Monitoring Year 7.**
- Please include a call out for the planted/ total stems for vegetation plots (ex: 260/1100) and update legend. **Call outs for the planted and total stems for vegetation plots has been added to the CCPV and the legend has been updated.**
- Please add locations of the 4 temporary plots and include call out for total stems. **The 4 temporary vegetation plots have been added to the CCPV along with call outs for total stems.**

Cross Sections:

- Please add “MY6” before “Post Repair 2017” and change “MY6 2018” to “MY7 2018” in legend. **“MY6” has been added before “Post Repair 2017” and “MY6 2018” has been changed to “MY7 2018” in the legend of the cross section overlays.**

Table 11a:

- Please confirm that the MY7 (2018) BHRs have been calculated based on the attached DMS technical guidance. Please add a note on the table that beginning in MY7, the bankfull elevation and channel cross section dimensions are calculated using a fixed Abkf as described in the Standard Measurement of the BHR Monitoring Parameter provided by NCIRT and NCDMS (9/2018). **BHRs have been calculated according to the guidance starting in MY7. A note has been added to the bottom of Table 11a.**

Appendix F:

- Please include the attached invasive species treatment logs in the new Appendix F. **The attached treatment logs were added to the report as “Appendix F – Invasive Species Treatment Logs.”**

The project manager for this project is Mr. Drew Alderman. His contact information is as follows:

Drew Alderman
Natural Resource Specialist
Equinox
37 Haywood Street
Asheville, NC 28801
828-253-6856 ext. 213 office
828-253-8256 fax

Sincerely,



Drew Alderman

Monitoring Firm



EQUINOX

balance through proper planning

**37 Haywood Street, Suite 100
Asheville, North Carolina 28801
Phone: 828-253-6856**

**Project Contact: Drew Alderman
Email: drew@equinoxenvironmental.com**

This Page Intentionally Left Blank

Dye Branch II Stream Restoration 2018 MY7 Monitoring Report

Table of Contents

1.0	Executive Summary / Project Abstract	Page 4
2.0	Methodology	Page 6
3.0	References	Page 6

Appendices

Appendix A. Project Vicinity Map and Background Tables

- Figure 1. Vicinity Map and Directions
- Table 1a. Project Components
- Table 1b. Component Summations
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts
- Table 4. Project Attributes

Appendix B. Visual Assessment Data

- Figure 2. Integrated Current Condition Plan View
- Table 5. Visual Stream Morphology Stability Assessment
- Table 6. Vegetation Condition Assessment
- Photo Station Photos

Appendix C. Vegetation Plot Data

- Table 7. Vegetation Plot Criteria Attainment
- Vegetation Monitoring Plot Photos
- Table 8. CVS Vegetation Plot Metadata
- Table 9. Planted and Total Stem Counts (Species by Plot with Annual Means)

Appendix D. Stream Survey Data

- Cross-Sections with Annual Overlays and Photos
- Table 10a. Baseline Stream Data Summary
- Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
- Table 11a. Monitoring Data – Dimensional Morphology Summary (Dimensional Parameters – Cross-Sections)
- Table 11b. Monitoring Data – Stream Reach Data Summary

Appendix E. Hydrologic Data

- Table 12. Verification of Bankfull Events

Appendix F. Invasive Species Treatment Logs

1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

The goals and objectives stated in the Dye Branch Stream Restoration Plan (NCEEP 2005) are as follows:

- Provide a stable system of stream channels that neither aggrade nor degrade while maintaining dimension, pattern, and profile with the capacity to transport the watershed's water and sediment load;
- Improve the overall water quality and aquatic habitat by reducing sediment and waste inputs into the stream caused by bank erosion, mass-wasting, and stormwater runoff through stabilization of the stream channel and creation of a stormwater wetland; and
- Improve the overall viability of the riparian vegetative communities through establishment of native species and elimination of invasive exotic species.

This is the first monitoring report for the Dye Branch Stream Restoration Project since the completion of Monitoring Year 5 (MY5) in 2015. A MY6 Post-Repair Monitoring Report was completed in February 2018 and documented the repairs and plantings that were completed in 2017. As a part of the repairs, two small areas were repaired on Upper Dye Branch and five small areas were repaired on Lower Dye Branch. The repairs consisted of repairing failed structures, installation of brush toe, streambank grading, installation of coir matting, riffle construction, and grading of the channel to reestablish the thalweg for proper flow through the new alignment. A supplemental planting was also performed to revegetate the areas that were graded during the repairs. A temporary seed mix and 420 bare root seedlings were planted in areas affected by the repairs to help revegetate.

This report incorporates data that is associated with MY7 monitoring and includes a qualitative vegetation and stream assessment including vegetation monitoring of seven (7) annual monitoring plots, four (4) random/ temporary vegetation plots, morphological monitoring of ten (10) cross-sections, and hydrologic monitoring. This report also includes a visual assessment which incorporates multiple photo points, visual assessment of the vegetation, easement, and stream channel to document any problem areas that arise. These problem areas are documented in Tables 5 and 6 and depicted in Figure 2, the Current Condition Plan View. In addition to this MY7 monitoring, one additional year of monitoring will be conducted during 2019 with closeout activities conducted in 2020.

Vegetation monitoring of the Dye Branch Stream Restoration Project includes annual monitoring of seven permanent vegetation plots, four temporary vegetation plots, and visual assessment of the easement as a whole. The site includes a diverse assemblage of 15 planted species of native trees and shrubs. Planted stems range from 4 to 22 per plot with 5 to 57 stems observed when volunteers are included. Based on the MY7 vegetation data, the average stem density for planted stems across all plots is approximately 382 stems per acre. This meets the year 7 success criteria of 210 planted stems per acre. When all planted and natural stems are combined, the average stem density is 1,012 stems per acre, and all seven plots meet the year seven success criteria. Four random vegetation plot transects were also performed to evaluate stems throughout the easement as a whole. The stem counts for the random vegetation transects were 9, 17, 12, and 32 which extrapolate out to 450, 850, 600, and 1600 stems per acre respectively.

Regarding invasive-exotics, a contractor was hired to treat the invasive-exotic vegetation in November 2015. Since 2015 seven treatments have occurred at the Dye Branch site. Treatments occurred in June and September of 2018 (MY7) and have been effective. Treatments consisted of cut and stump sprays of a 50% glyphosate solution targeting Japanese honeysuckle (*Lonicera japonica*), kudzu (*Pueraria montana*), privet sp, Tree-of-Heaven (*Ailanthus altissima*), and multiflora rose (*Rosa multiflora*), mist blower treatments and foliar backpack sprays of a 2% clopyralid solution targeting kudzu and lespedeza (*Lespedeza cuneate*), basal bark in a 15% solution with diesel fuel targeting Callery pear (*Pryus calleryana*), Japanese honeysuckle, kudzu, mimosa (*Albizia julibrissin*), Privet sp., and multiflora rose, and foliar backpack spray of a 3% glyphosate solution targeting kudzu and privet sp. While treatments have been effective, populations of invasive-exotics, specifically kudzu, still persist throughout the easement, although in smaller quantities. Invasive-exotic treatments will continue until project closeout in 2020. Invasive-exotics will be monitored during future site visits.

Visual assessment of the stream channel was performed to document signs of instability, such as eroding banks, structural instability, or excessive sedimentation. Multiple areas of bank erosion were noted on all reaches (Figure 2, CCPV). All of these problem areas have existed since before the repair work was completed in late 2017. All of the implemented repairs completed in late 2017 are intact and performing as designed. Photos of all stream problem areas can be seen in the digital submission.

MY7 morphologic monitoring of the Dye Branch Site included ten (10) cross-sections. Cross-sectional overlays are located in Appendix D and a summary of the data is located in Table 11a and 11b. Cross-sections remained relatively stable between the Post-Construction data and the MY7 Monitoring efforts. Cross-section 5 showed the most substantial change, where a depositional bar formed along the left descending bank. Cross-sections 7 and 8 also slightly aggraded from Post-Repair to MY7. Riffle dimensions for the three different reaches also remained relatively stable during MY7. The most substantial dimensional changes for Cemetery Branch were a decrease in the bankfull width by 0.6 foot and lowering of the width/ depth ratio by 1.2. Dye Branch Upstream also saw a few dimensional changes, most notably the bankfull width decreased 1.7 feet and the width/ depth ratio increased by 1.6. Dye Branch Downstream showed an increase in bankfull width of 1.4 feet and the width/ depth ratio also increased by 1.4.

A water level logger was installed in December of 2010 and has since recorded a total of 14 bankfull events. An equipment malfunction led to the loss of pressure transducer between MY5 (2015) and Post-Repair Monitoring (2018). A crest gauge was installed in February 2018 to monitor for evidence of bankfull events. Wrack lines well above the bankfull elevation were observed on Dye Branch Upstream, at Station 3+00, during a site visit on May 31st, 2018. While the crest gauge did not have a reading above bankfull during this visit, consistent wrack lines throughout the project area indicate a bankfull event occurred. Cross-referenced with gauge data from NCCRONOS, the suspected date was 4/24/2018. This was at least the fifteenth bankfull event since the project completion. The crest gauge will be monitored in future site visits.

Summary information/data related to the occurrence of items such as beaver or easement encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and

supporting information formerly found in these reports can be found in the mitigation and restoration plan documents available on NCDMS' website. All raw data supporting tables and figures in the appendices are available from NCDMS upon request.

2.0 Methodology

The stream monitoring methodologies utilized in Post-Repair Monitoring replicate those employed during the previous monitoring years and are based on standard guidance and procedures documents (Rosgen 1996; USACE 2003).

Geomorphic measurements were taken during low flow conditions using a Nikon NPR 332 Total Station. Three-dimensional coordinates associated with cross-sections were collected in the field and geo-referenced (NAD83 North Carolina State Plane feet FIPS 3200). Geomorphic data included 10 cross-sections.

Vegetation success is being monitored using 7 permanent monitoring plots and 4 random temporary transects. Vegetation monitoring follows the CVS-EEP Level 2 Protocol for Recording Vegetation, Version 4.2 (Lee et al. 2008) and includes analysis of composition and density of planted species. Data is processed using the CVS data entry tool. In the field, the four corners of each plot were permanently marked with rebar and photos of each plot taken from the origin each monitoring year.

3.0 References

- Harrelson, Cheryl, C. Rawlins and J. Potyondy. 1994. Stream Channel Reference Sites: An Illustrated Guide to Field Technique. Gen. Tech. Rep. RM-245. Rocky Mountain Forest and Range Experiment Station. USDA Forest Service. Fort Collins, Colorado
- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. The University of North Carolina at Chapel Hill, Department of Biology.
- NCEEP (North Carolina Ecosystem Enhancement Program). 2005. Dye Branch Stream Restoration Plan. Raleigh.
- Rosgen, D.L. 1996. Applied River Morphology. Wildland Hydrology Books. Pagosa Springs, Colorado.
- USACE (U.S. Army Corps of Engineers). 2003. Stream Mitigation Guidelines. U.S. Army Corps of Engineers, U.S. Environmental Protection Agency, North Carolina Wildlife Resources Commission, North Carolina Department of Environment and Natural Resources-Division of Water Quality. Wilmington District.

Appendix A
Project Vicinity Map and Background Tables




Table 1a. Project Components Dye Branch II / Project No. 92255								
Project Component or Reach ID	Existing Feet/Acres	Restoration Level	Approach	Footage or Acreage	Stationing	Buffer Acres	BMP Elements	Comment
Cemetery Branch	968 lf	R	P3	1,014 lf	0+00 - 10+14		Stormwater wetlands	
Dye Branch Upstream	1,772 lf	R	P2	1,500 lf	0+00 - 15+00		Stormwater wetlands	
Dye Branch Downstream	1,232 lf	R	P2	1,171 lf	16+00 - 27+71			

- Information unavailable
 =Non-Applicable

Table 1b. Component Summations Dye Branch II / Project No. 92255							
Restoration Level	Stream (lf)	Riparian Wetland (ac)		Non-Riparian (ac)	Upland (ac)	Buffer (ac)	BMP
		Riverine	Non-Riverine				
Restoration	3,685	0.0	0.0				
Enhancement		0.0	0.0				
Enhancement I	0						
Enhancement II	0						
Creation		0.0	0.0				
Preservation	0	0.0	0.0				
HQ Preservation	0	0.0	0.0				
		0.0	0.0				
Totals	3,685	0	0	0	0	0	3

=Non-applicable

Table 2. Project Activity & Reporting History Dye Branch II / Project No. 92255		
Activity or Report	Data Collection Complete	Actual Completion or Delivery
Restoration Plan	-	Oct 2005
Final Design - Construction Plans	-	April 2006
Final Design - Repair Plans	-	July 2010
Construction Repairs	-	Dec 2010
Temporary S&E mix applied	-	Summer 2010
Permanent seed mix applied	-	Summer 2010
Planting	-	Feb 2011
Mitigation Plan / As-built (Year 0 Monitoring - Baseline)	Mar 2011	Aug 2011
Year 1 Monitoring	Nov 2011	Jan 2012
Year 2 Monitoring	Dec 2012	Jan 2013
Year 3 Monitoring	Nov 2013	Dec 2013
Year 4 Monitoring	Dec 2014	Dec 2014
Year 5 Monitoring	Nov 2015	Nov 2015
Invasive-Exotic Vegetation Treatment	-	Nov 2015
Invasive-Exotic Vegetation Treatment	-	Mar 2017
Invasive-Exotic Vegetation Treatment	-	Apr 2017
Invasive-Exotic Vegetation Treatment	-	July 2017
Invasive-Exotic Vegetation Treatment	-	Aug 2017
2017 Repair - Stream	-	Nov 2017
2017 Repair - Planting	-	Feb 2018
Year 6 Monitoring - Post Repair	Feb 2018	Feb 2018
Invasive-Exotic Vegetation Treatment	-	June 2018
Invasive-Exotic Vegetation Treatment	-	Sep 2018
Year 7 Monitoring	Oct 2018	Nov 2018

- Information unavailable.
 N/A - Item does not apply.

Table 3. Project Contacts Dye Branch II / Project No. 92255	
Designer	Mulkey Engineers & Consultants 6750 Try on Road Cary NC, 27518 Emmett Perdue (919) 858-1874
Primary Project Design POC	
Construction Contractor	Fluvial Solutions P.O. Box 28749 Raleigh, NC 27611 Peter Jelenevsky (919) 605-6134
Construction Contractor POC	
Repair Construction/ Planting Contractor 2018	Baker Grading 970 Bat Cave Rd Old Fort, NC 28762 Charles Baker (828) 668-7659
Repair Construction Contractor POC	
Planting Contractor	Fluvial Solutions P.O. Box 28749 Raleigh, NC 27611 Peter Jelenevsky (919) 605-6134
Planting Contractor POC	
Seeding Contractor	Fluvial Solutions P.O. Box 28749 Raleigh, NC 27611 Peter Jelenevsky (919) 605-6134
Seeding Contractor POC	
Seed Mix Sources	Hanes Geo Components Winston-Salem, NC 27101
Nursery Stock Suppliers	North Carolina Forest Service Goldsboro, NC 27530
Monitoring Performers (MY0-MY7) 2010 - 2015, 2017 - 2018	Equinox Environmental 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Drew Alderman (828) 253-6856
Vegetation Monitoring POC	Drew Alderman (828) 253-6856
Post-Repair Monitoring Performers (MY6) 2017	Equinox Environmental 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Drew Alderman (828) 253-6856
Vegetation Monitoring POC	Drew Alderman (828) 253-6856

Table 4. Project Attributes		
Dye Branch II / Project No. 92255		
Project County	Iredell	
Physiographic Region	Piedmont	
Ecoregion	Southern Outer Piedmont	
River Basin	Yadkin - Pee Dee	
USGS HUC	03040105010010	
NCDWQ Sub-Basin	03-07-11	
Within Extent of EEP Watershed Plan	Upper Rocky River Local Watershed Plan	
WRC Class	Warm	
% of Project Easement Fenced or Demarcated	100%	
Beaver Activity Observed During Design Phase	No	
Restoration Component Attributes		
	Dye Branch	Cemetery Branch
Drainage Area (sq.mi.)	0.60	0.06
Stream Order	First / Second	First
Restored Length (feet)	2,671	1,014
Perennial or Intermittent	Perennial	Perennial
Watershed Type	Urban	
Watershed LULC Distribution		
	Urban	85%
	Other	15%
Watershed Impervious Cover	-	
NCDWQ AU/Index Number	13-17-2	
NCDWQ Classification	C	
303d Listed	Yes	
Upstream of 303d Listed Segment	Yes	
Reasons for 303d Listing or Stressor	Poor Bioclassification	
Total Acreage of Easement	12.0	
Total Vegetated Acreage within Easement	12.0	
Total Planted Acreage as Part of Restoration	8.9	
Rosgen Classification of Pre-Existing	E4 / G4c	E4
Rosgen Classification of As-Built	C	C
Valley Type	-	-
Valley Slope	0.0097 / 0.0125	0.0217
Valley Side Slope Range	-	-
Valley Toe Slope Range	-	-
Cowardin Classification	N/A	N/A
Trout Waters Designation	No	No
Species of Concern, Endangered, Etc.	None	
Dominant Soil Series and Characteristics		
	Series	Chewacla / Cecil / Colfax
	Depth	-
	Clay%	-
	K	-
	T	-

- Information unavailable.


N/A - Item does not apply.



Appendix B

Visual Assessment Data

This Page Intentionally Left Blank

Figure 2. Integrated Current Condition Plan View



Prepared for	Project: Dye Branch Stream Restoration	Notes: 1) Base Map Data Provided by Mulkey Engineers & Consultants	Prepared by
	Post Repair - Integrated Current Condition Plan View Iredell County, North Carolina Sheet 1 of 1 October 2018	2) NC OneMap 2010 Aerial Photo 3) Dominant Invasive Species Include Ligustrum sp., Lonicera japonica, Pueraria montana var. lobata, and Lespedeza cuneata. Project Number NCDMS # 92255	

This Page Intentionally Left Blank

Table 5. Visual Stream Morphology Stability Assessment Dye Branch II / Project No. 92255 - Cemetery Branch Assessed Length 1,014 feet												
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation		
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%					
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%					
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	14	14			100%					
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6).	15			15				100%	
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).		15	15			100%					
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run).	15	15			100%					
		2. Thalweg centering at downstream of meander bend (Glide).	14	14			100%					
	2. Bank	1. <u>Scoured / Eroding</u>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.								1	12
2. <u>Undercut</u>		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.					0	0	100%	0	0	0%
3. <u>Mass Wasting</u>		Bank slumping, calving, or collapse.					0	0	100%	0	0	0%
Totals					1	12	99%	0	0	0%		
3. Engineered Structures	1. <u>Overall Integrity</u>	Structures physically intact with no dislodged boulders or logs.	32	32			100%					
	2. <u>Grade Control</u>	Grade control structures exhibiting maintenance of grade across the sill.	28	28			100%					
	2a. <u>Piping</u>	Structures lacking any substantial flow underneath sills or arms.	28	28			100%					
	3. <u>Bank Protection</u>	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	4	4			100%					
	4. <u>Habitat</u>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	13	13			100%					

N/A - Item does not apply.

Table 5 cont'd. Visual Stream Morphology Stability Assessment Dye Branch II / Project No. 92255 - Dye Branch - Upstream Assessed Length 1,500 feet												
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation		
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			1	28	98%					
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%					
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	17	17			100%					
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6).	20			20				100%	
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).		16	20			80%					
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run).	17	17			100%					
		2. Thalweg centering at downstream of meander bend (Glide).	16	16			100%					
	2. Bank	1. <u>Scoured / Eroding</u>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.								9	224
2. <u>Undercut</u>		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.	0					0	100%	N/A	N/A	N/A
3. <u>Mass Wasting</u>		Bank slumping, calving, or collapse.	0					0	100%	0	0	100%
Totals					9	224	93%	0	0	93%		
3. Engineered Structures	1. <u>Overall Integrity</u>	Structures physically intact with no dislodged boulders or logs.	29	30			97%					
	2. <u>Grade Control</u>	Grade control structures exhibiting maintenance of grade across the sill.	7	8			88%					
	2a. <u>Piping</u>	Structures lacking any substantial flow underneath sills or arms.	8	8			100%					
	3. <u>Bank Protection</u>	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	20	23			87%					
	4. <u>Habitat</u>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	5	5			100%					

N/A - Item does not apply.

Table 5 cont'd. Visual Stream Morphology Stability Assessment Dye Branch II / Project No. 92255 - Dye Branch - Downstream Assessed Length 1,171 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			1	34	97%			
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	11	11			100%			
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6).	10	10					
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).		10	10			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run).	10	10			100%			
		2. Thalweg centering at downstream of meander bend (Glide).	10	10			100%			
2. Bank	1. <u>Scoured / Eroding</u>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			3	82	96%	0	0	0%
	2. <u>Undercut</u>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	0%
	3. <u>Mass Wasting</u>	Bank slumping, calving, or collapse.			0	0	100%	0	0	0%
Totals					3	82	96%	0	0	96%
3. Engineered Structures	1. <u>Overall Integrity</u>	Structures physically intact with no dislodged boulders or logs.	21	22			95%			
	2. <u>Grade Control</u>	Grade control structures exhibiting maintenance of grade across the sill.	7	8			88%			
	2a. <u>Piping</u>	Structures lacking any substantial flow underneath sills or arms.	8	8			100%			
	3. <u>Bank Protection</u>	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	14	14			100%			
	4. <u>Habitat</u>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	5	5			100%			

N/A - Item does not apply.

Table 6. Vegetation Condition Assessment Dye Branch II / Project No. 92255 Planted Acreage 9.0					
Vegetation Category	Definitions	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	Stipple Black Dots White Background	0	0.00	0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY7 stem count criteria.	N/A	0	0.00	0%
Totals			0	0.00	0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	N/A	0	0.00	0%
Cumulative Totals			0	0.00	0%
Easement Acreage 12.01					
Vegetation Category	Definitions	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	Cross Hatch (Red - Dense/Yellow - Present)	10	1.84	15%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	Stipple Orange Dots White Background	0	0.00	0.0%

N/A - Item does not apply.



Cemetery Branch – Permanent Photo Station 1
Downstream



Cemetery Branch – Permanent Photo Station 2
Upstream



Cemetery Branch – Permanent Photo Station 2
Downstream



Dye Branch – Permanent Photo Station 3
Downstream



Dye Branch – Permanent Photo Station 4
Upstream



Dye Branch – Permanent Photo Station 5
Upstream



Dye Branch – Permanent Photo Station 6
Upstream



Dye Branch – Permanent Photo Station 7
Downstream



Dye Branch – Permanent Photo Station 8
Upstream



Dye Branch – Permanent Photo Station 9
Upstream



Dye Branch – Permanent Photo Station 10
Upstream Repair Area 6 STA 10+50



Dye Branch – Permanent Photo Station 11
Downstream Repair Area STA 19+00

This Page Intentionally Left Blank

Appendix C

Vegetation Plot Data

Table 7. Vegetation Plot Criteria Attainment Dye Branch II / Project No. 92255		
Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
1	No	57%
2	Yes	
3	Yes	
4	No	
5	No	
6	Yes	
7	Yes	



Vegetation Monitoring Plot 1
MY7 Monitoring – October 9th, 2018
(MY6 2017 Photo) (2018 Photo Missing)



Vegetation Monitoring Plot 2
MY7 Monitoring – October 9th, 2018



Vegetation Monitoring Plot 3
MY7 Monitoring – October 9th, 2018



Vegetation Monitoring Plot 4
MY7 Monitoring – October 9th, 2018



Vegetation Monitoring Plot 5
MY7 Monitoring – October 9th, 2018



Vegetation Monitoring Plot 6
MY7 Monitoring – October 9th, 2018



Vegetation Monitoring Plot 7
MY7 Monitoring – October 9th, 2018

Table 8. CVS Vegetation Plot Metadata Dye Branch II / Project No. 92255	
Report Prepared By	Drew Alderman
Date Prepared	10/22/2018 12:32
Database name	Equinox-2018-A-DyeBranch_MY6_2018.mdb
Database location	Z:\ES\NRI&M\EEP Monitoring\Dye Branch\DB-MY6-2018\Data\Veg
Computer name	FIELD-PC
File size	46333952
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY	
Project Code	92255
project Name	Dye Branch
Description	
River Basin	Yadkin-Pee Dee
Length(ft)	
Stream-to-Edge Width (ft)	
Area (sq m)	
Required Plots (calculated)	
Sampled Plots	7

Table 9. Planted Stem and Total Stem Counts (Species by Plot)																								
Dye Branch / Project No. 92255																								
Scientific Name	Common Name	Species Type	Current Plot Data (MY7 2018)																					
			Plot 1			Plot 2			Plot 3			Plot 4			Plot 5			Plot 6			Plot 7			
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	
<i>Acer negundo</i>	Boxelder	Tree																						
<i>Acer negundo</i> var. <i>negundo</i>	Boxelder	Tree																						
<i>Acer rubrum</i>	Red Maple	Tree									4			1					3	3	3	8	8	8
<i>Acer rubrum</i> var. <i>rubrum</i>	Red Maple	Tree																						
<i>Albizia julibrissin</i>	Silktree	Exotic																						
<i>Betula nigra</i>	River Birch	Tree				1	1	2					2					1	1	1	1	1	1	
<i>Carpinus caroliniana</i>	American Hornbeam	Tree																						
<i>Carya</i>	Hickory	Tree																						
<i>Carya alba</i>	Mockernut Hickory	Tree																						
<i>Carya ovata</i>	Shagbark Hickory	Tree																						
<i>Cercis canadensis</i>	Eastern Redbud	Tree												1	1	1					2	2	2	
<i>Cornus amomum</i>	Silky Dogwood	Shrub																						
<i>Cornus florida</i>	Flowering Dogwood	Tree																						
<i>Cornus kousa</i>	Kousa Dogwood																							
<i>Crataegus</i>	Hawthorn	Tree																						
<i>Diospyros virginiana</i>	Common Persimmon	Tree			1				1	1	2	1	1	1										
<i>Fagus grandifolia</i> var. <i>grandifolia</i>	American Beech	Tree																						
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree				3	3	3	1	1	1		4		2		5	5	5	9	9	14		
<i>Hibiscus</i>	Rosemallow	Shrub																						
<i>Juglans nigra</i>	Black Walnut	Tree	1	1	1								1											
<i>Juniperus virginiana</i> var. <i>virginiana</i>	Eastern Redcedar	Tree										1	1	1	2	2	2							
<i>Liquidambar styraciflua</i>	Sweetgum	Tree												5						14			23	
<i>Liriodendron</i>	Tuliptree																							
<i>Liriodendron tulipifera</i>	Tuliptree	Tree						1					6		5				6				6	
<i>Liriodendron tulipifera</i> var. <i>tulipifera</i>	Tulip-tree, Yellow Poplar, Whitewood	Tree				1	1	1																
<i>Nyssa sylvatica</i>	Blackgum	Tree																						
<i>Pinus virginiana</i>	Virginia Pine	Tree	2	2	2							1	1	1	2	2	2							
<i>Platanus occidentalis</i>	American Sycamore	Tree									3						1	1	6	2	2	3		
<i>Platanus occidentalis</i> var. <i>occidentalis</i>	Sycamore, Plane-tree	Tree				1	1	1																
<i>Populus deltoides</i>	Eastern Cottonwood	Tree																						
<i>Prunus</i>	Plum	Shrub or Tree																						
<i>Prunus serotina</i>	Black Cherry	Tree																						
<i>Prunus serotina</i> var. <i>serotina</i>	Black Cherry	Tree																						
<i>Prunus serrulata</i>	Japanese Flowering Cherry																							
<i>Pyrus calleryana</i>	Callery Pear	Exotic																						
<i>Quercus</i>	Oak	Tree																						
<i>Quercus alba</i>	White Oak	Tree																						
<i>Quercus coccinea</i>	Scarlet Oak	Tree																						
<i>Quercus falcata</i>	Southern Red Oak	Tree																						
<i>Quercus nigra</i>	Water Oak	Tree										2	2	5		2								
<i>Quercus pagoda</i>	Cherrybark Oak	Tree																						
<i>Quercus phellos</i>	Willow Oak	Tree				1	1	1	7	7	7						3	3	5					
<i>Quercus rubra</i>	Northern Red Oak	Tree																						
<i>Quercus velutina</i>	Black Oak	Tree	1	1	1				1	1	1													
<i>Salix caroliniana</i>	Coastal Plain Willow	Tree																						
<i>Salix nigra</i>	Black Willow	Tree									5													
<i>Sambucus canadensis</i>	Common Elderberry	Shrub																						
Unknown		Shrub or Tree																						
Stem count			4	4	5	7	7	9	10	10	23	5	5	27	5	5	14	13	13	40	22	22	57	
size (ares)			1			1			1			1			1			1			1			
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			
Species count			3	3	4	5	5	6	4	4	7	4	4	10	3	3	6	5	5	7	5	5	7	
Stems per ACRE			162	162	202	283	283	364	405	405	931	202	202	1093	202	202	567	526	526	1619	890	890	2307	

¹PnoLS: No livestakes included in tally; P-all: All planted stems included in tally; T: Total stems including recruitment.

Table 9 Con't. Planted Stem and Total Stem Counts (Annual Means) Dye Branch / Project No. 92255																								
Scientific Name	Common Name	Species Type	Annual Means																					
			MY7 (2018)			MY6 (2017)			MY5 (2015)			MY4 (2014)			MY3 (2013)			MY2 (2012)			MY1 (2011)			MY0 (2011)
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	
<i>Acer negundo</i>	Boxelder	Tree						3						13										
<i>Acer negundo var. negundo</i>	Boxelder	Tree													7									
<i>Acer rubrum</i>	Red Maple	Tree	11	11	16		13	13	16				4											
<i>Acer rubrum var. rubrum</i>	Red Maple	Tree													5									
<i>Albizia julibrissin</i>	Silktree	Exotic																						
<i>Betula nigra</i>	River Birch	Tree	3	3	6		3	3	5		1	1	2		1	1	2		1	1	1		1	1
<i>Carpinus caroliniana</i>	American Hornbeam	Tree					1	1	1															
<i>Carya</i>	Hickory	Tree											7											
<i>Carya alba</i>	Mockernut Hickory	Tree																						
<i>Carya ovata</i>	Shagbark Hickory	Tree																						
<i>Cercis canadensis</i>	Eastern Redbud	Tree	3	3	3		4	4	4		4	4	4		4	4	4		4	4	4		2	2
<i>Cornus amomum</i>	Silky Dogwood	Shrub																						
<i>Cornus florida</i>	Flowering Dogwood	Tree						1					4											
<i>Cornus kousa</i>	Kousa Dogwood	Tree											6											
<i>Crataegus</i>	Hawthorn	Tree																						
<i>Diospyros virginiana</i>	Common Persimmon	Tree	2	2	4		2	2	4		2	2	4		1	1	4		1	1	1			1
<i>Fagus grandifolia var. grandifolia</i>	American Beech	Tree																						
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree	18	18	29		18	18	20		4	4	8		5	5	9		5	5	5		4	4
<i>Hibiscus</i>	Rosemallow	Shrub																						
<i>Juglans nigra</i>	Black Walnut	Tree	1	1	2		1	1	7		1	1	2		1	1	1		1	1	1		2	2
<i>Juniperus virginiana var. virginiana</i>	Eastern Redcedar	Tree	3	3	3		3	3	3		3	3	3		3	3	3		3	3	3		3	3
<i>Liquidambar styraciflua</i>	Sweetgum	Tree			42			53					51				44				43			14
<i>Liriodendron</i>	Tuliptree	Tree											42											
<i>Liriodendron tulipifera</i>	Tuliptree	Tree			24			28					13											
<i>Liriodendron tulipifera var. tulipifera</i>	Tulip-tree, Yellow Poplar, Whitewood	Tree	1	1	1		1	1	1		3	3	3		2	2	54		3	3	95		3	3
<i>Nyssa sylvatica</i>	Blackgum	Tree																						
<i>Pinus virginiana</i>	Virginia Pine	Tree	5	5	5		5	5	5		5	5	5		6	6	6		7	7	7		10	10
<i>Platanus occidentalis</i>	American Sycamore	Tree	3	3	12		5	5	15				9											6
<i>Platanus occidentalis var. occidentalis</i>	Sycamore, Plane-tree	Tree	1	1	1		1	1	1		1	1	3		1	1	8		1	1	3			1
<i>Populus deltoides</i>	Eastern Cottonwood	Tree																						1
<i>Prunus</i>	Shrub or Tree																							5
<i>Prunus serotina</i>	Black Cherry	Tree																						8
<i>Prunus serotina var. serotina</i>	Black Cherry	Tree																						12
<i>Prunus serrulata</i>	Japanese Flowering Cherry	Tree							7															6
<i>Pyrus calleryana</i>	Callery Pear	Exotic																						1
<i>Quercus</i>	Oak	Tree																						5
<i>Quercus alba</i>	White Oak	Tree																						3
<i>Quercus coccinea</i>	Scarlet Oak	Tree																						5
<i>Quercus falcata</i>	Southern Red Oak	Tree																						1
<i>Quercus nigra</i>	Water Oak	Tree	2	2	7		2	2	5		3	3	12		3	3	9		3	3	3		8	8
<i>Quercus pagoda</i>	Cherrybark Oak	Tree																						1
<i>Quercus phellos</i>	Willow Oak	Tree	11	11	13		11	11	20		13	13	23		13	13	18		13	13	13		8	8
<i>Quercus rubra</i>	Northern Red Oak	Tree																						2
<i>Quercus velutina</i>	Black Oak	Tree	2	2	2		2	2	2		3	3	3		3	3	3		4	4	15		4	4
<i>Salix caroliniana</i>	Coastal Plain Willow	Tree																						6
<i>Salix nigra</i>	Black Willow	Tree			5																			3
<i>Sambucus canadensis</i>	Common Elderberry	Shrub																						8
Unknown	Shrub or Tree																							7
	Stem count		66	66	175		72	72	211		43	43	233		43	43	218		47	47	234		46	46
	size (ares)		7	7	175		7	7	211		7	7	233		7	7	218		7	7	234		7	7
	size (ACRES)		0.17	0.17	0.44		0.17	0.17	0.53		0.17	0.17	0.53		0.17	0.17	0.53		0.17	0.17	0.53		0.17	0.17
	Species count		14	14	17		15	15	22		12	12	23		12	12	27		13	13	22		12	12
	Stems per ACRE		382	382	1012		416	416	1220		249	249	1347		249	249	1260		272	272	1353		266	266

¹PnoLS: No livestakes included in tally; P-all: All planted stems included in tally; T: Total stems including recruitment.


Table 9 Con't. Total Planted and Natural Stem Recruits (Temporary Random Plots) Dye Branch II / Project No. 92255				
	Temporary Plot 1 10m x 10m	Temporary Plot 2 10m x 10m	Temporary Plot 3 10m x 10m	Temporary Plot 4 10m x 10m
Stem Count	9	17	12	32
Size (Ares)	1	1	1	1
Size (Acres)	0.02	0.02	0.02	0.02
Stems Per Acre	450	850	600	1600

*Specific species were not collected per plot however the majority of the stems included *Plantanus occidentalis*, *Betula nigra*, *Acer rubrum*, *Salix nigra*, *Juglans nigra*, *Quercus phellos*, *Liriodendron tulipifera*, and *Liquidambar styraciflua*.

Appendix D

Stream Survey Data

Cemetery Branch
Cross-Section 1 - Pool
Station 1 + 04.27



Left Descending Bank



Right Descending Bank




Upstream



Downstream

Cemetery Branch
Cross-Section 3 - Riffle
Station 8 + 77.10



Left Descending Bank



Right Descending Bank




Upstream



Downstream

Dye Branch - Upstream
 Cross-Section 4 - Riffle
 Station 1 + 15.75



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank



Right Descending Bank




Upstream



Downstream

Dye Branch - Upstream
 Cross-Section 7 - Riffle
 Station 13+ 85.87



Left Descending Bank



Right Descending Bank




Upstream



Downstream

Dye Branch - Downstream
 Cross-Section 8 - Riffle
 Station 17 + 27.43



Left Descending Bank



Right Descending Bank




Upstream



Downstream

Dye Branch - Downstream
 Cross-Section 9 - Pool
 Station 19 + 80.80



Left Descending Bank



Right Descending Bank




Upstream



Downstream

Dye Branch - Downstream
 Cross-Section 10 - Riffle
 Station 24 + 85.22



Left Descending Bank



Right Descending Bank



Upstream



Downstream

This Page Intentionally Left Blank

Table 10a. Baseline Stream Data Summary																								
Dye Branch II / Project No. 92255 - Cemetery Branch (977 feet)																								
Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			Monitoring Baseline					
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
Dimension & Substrate - Riffle																								
Bankfull Width (ft)	-	-	-	7.0	7.0	7.0	7.0	N/A	1	8.9	11.1	11.3	14.1	1.8	7	-	10.0	-	5.5	7.2	7.2	8.9	N/A	2
Floodprone Width (ft)	-	-	-	14.2	14.2	14.2	14.2	N/A	1	19.0	54.0	36.0	100.0	38.1	5	-	28.0	-	>30	>30	>30	>30	N/A	2
Bankfull Mean Depth (ft)	-	-	-	1.0	1.0	1.0	1.0	N/A	1	0.7	0.9	0.8	1.6	0.3	7	-	0.7	-	0.5	0.7	0.7	0.8	N/A	2
Bankfull Max Depth (ft)	-	-	-	1.5	1.5	1.5	1.5	N/A	1	1.0	1.5	1.3	2.4	0.5	7	0.8	1.1	1.6	1.0	1.2	1.2	1.4	N/A	2
Bankfull Cross Sectional Area (ft ²)	-			6.8	6.8	6.8	6.8	N/A	1	6.8	9.6	8.4	18.4	3.9	7	-	7.0	-	3.0	5.0	5.0	7.0	N/A	2
Width/Depth Ratio	-	-	-	7.2	7.2	7.2	7.2	N/A	1	6.9	11.2	11.7	15.0	NA	3	-	14.3	-	10.3	10.8	10.8	11.2	N/A	2
Entrenchment Ratio	-	-	-	2.0	2.0	2.0	2.0	N/A	1	3.8	6.8	7.7	8.9	NA	3	-	2.8	-	>3.4	>4.4	>4.4	>5.4	N/A	2
Bank Height Ratio	-	-	-	1.5	1.5	1.5	1.5	N/A	1	1.0	1.1	1.0	1.2	NA	3	1.0	1.0	1.0	1.0	1.0	1.0	1.0	N/A	2
Profile																								
Riffle Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	6.8	23.4	19.5	53.9	14.84	14
Riffle Slope (ft/ft)	-	-	-	0.012	0.034	-	0.088	-	-	0.006	0.027	0.026	0.052	0.016	6	-	0.048	-	0.004	0.023	0.022	0.049	0.01	14
Pool Length (ft)	-	-	-	4.7	8.2	-	11.9	-	-	3.5	19.3	19.6	32.8	11.5	6	13.8	20.7	27.6	5.8	16.2	16.9	39.1	7.17	24
Pool Max Depth (ft)	-	-	-	-	2.6	-	-	-	-	1.8	2.6	2.9	3.2	0.5	7	-	2.0	-	1.8	3.0	2.9	3.7	0.48	18
Pool Spacing (ft)	-	-	-	22.8	86.0	-	228.2	-	-	18.0	52.7	40.2	140.8	41.7	7	18.4	27.6	32.2	4.5	38.7	36.4	111.0	24.40	24
Pattern																								
Channel Belt Width (ft)	-	-	-	5.3	10.8	-	22.6	-	-	26.0	49.1	40.0	119.0	29.8	9	23.0	32.2	41.4	11.3	30.6	37.0	46.7	12.3	16
Radius of Curvature (ft)	-	-	-	3.9	19.6	-	37.0	-	-	5.0	23.8	22.0	48.0	14.6	9	18.4	27.6	36.8	8.3	13.7	12.0	29.9	5.7	16
Rc: Bankfull Width (ft/ft)	-	-	-	0.6	2.8	-	5.3	-	-	0.6	2.1	1.8	4.3	1.3	9	1.8	2.8	3.7	2.4	2.4	2.4	2.4	N/A	1
Meander Wavelength (ft)	-	-	-	13.6	42.0	-	71.0	-	-	26.0	72.9	69.0	155.0	47.6	9	46.0	55.2	64.4	38.8	77.4	79.1	167.0	36.1	11
Meander Width Ratio	-	-	-	0.8	1.5	-	3.2	-	-	2.5	4.7	3.6	10.1	2.7	7	2.3	3.2	4.1	4.9	6.6	6.6	8.2	N/A	2
Transport Parameters																								
Reach Shear Stress (Competency) lb/ft ²				-						-						-			-					
Max Part Size (mm) Mobilized at Bankfull				45 - 180						-						-			-					
Stream Power (Transport Capacity) W/m ²				-						-						-			-					
Additional Reach Parameters																								
Rosgen Classification				E4						E4 / C4 / C5						C4			C					
Bankfull Velocity (fps)				6.6 - 7.8						4.1 - 7.0						5.5 - 6.7								
Bankfull Discharge (cfs)				44.3 - 52.8						35.0 - 128.1						38.4 - 46.6								
Valley Length (ft)				-						-						-								
Channel Thalweg Length (ft)				-						-						-			977					
Sinuosity				1.14						1.15 - 2.22						1.14			1.08					
Water Surface Slope (ft/ft)				0.0190						0.0057 - 0.0130						0.0190			-					
Bankfull Slope (ft/ft)				-						-						-			0.0191					
Bankfull Floodplain Area (acres)				-						-						-								
% of Reach with Eroding Banks				-						-						-								
Channel Stability or Habitat Metric				-						-						-								
Biological or Other				-						-						-								

- Information unavailable.
 N/A - Item does not apply.
 Non-Applicable.

Table 10a. Baseline Stream Data Summary																									
Dye Branch II / Project No. 92255 - Dye Branch-Upstream (1,465 feet)																									
Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data UT to Ostin Creek						Design			Monitoring Baseline						
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	
Dimension & Substrate - Riffle																									
Bankfull Width (ft)	-	-	-	-	11.2	-	-	-	-	16.0	18.5	-	20.6	-	-	-	20.1	-	25.7	28.4	26.9	32.7	N/A	3	
Floodprone Width (ft)				-	89.5	-	-	-	-	67.2	70.2	-	72.8	-	-	70.9	76.9	88.8	54.4	64.9	58.6	81.8	N/A	3	
Bankfull Mean Depth (ft)	-	-	-	-	1.6	-	-	-	-	1.6	1.6	-	1.7	-	-	1.5			1.1	1.3	1.3	1.4	N/A	3	
Bankfull Max Depth (ft)				-	2.8	-	-	-	-	1.5	1.9	-	2.4	-	-	1.5	1.8	2.2	2.2	2.8	2.5	3.6	N/A	3	
Bankfull Cross Sectional Area (ft ²)				-	18.1	20.2	19.7	22.9	NA	3	27.4	30.3	-	33.4	-	-	31.0		29.5	36.3	32.5	46.9	N/A	3	
Width/Depth Ratio				6.2	7.0	7.0	7.9	NA	3	9.3	11.4	-	12.7	-	-	13.0		20.3	22.6	22.8	24.6	N/A	3		
Entrenchment Ratio				>3.2	>4.4	>5.0	>5.0	NA	3	3.5	3.8	-	4.4	-	-	3.5	3.8	4.4	2.0	2.3	2.3	2.5	N/A	3	
Bank Height Ratio				-	1.0	-	-	-	-	1.0	1.2	-	1.4	-	-	1.0	1.0	1.0	1.0	1.0	1.0	1.0	N/A	3	
Profile																									
Riffle Length (ft)				-	-	-	-	-	-	6.1	17.6	-	30.2	-	-	6.6	19.1	32.7	20.1	51.6	47.1	97	29.5	8	
Riffle Slope (ft/ft)				0.002	0.014	-	0.042	-	-	0.006	0.028	-	0.066	-	-	0.007	0.030	0.070	0.002	0.006	0.005	0.016	0.005	8	
Pool Length (ft)				-	-	-	-	-	-	18.3	35.1	-	62.9	-	-	19.9	38.1	68.1	8.76	24.6	22.4	66.4	13	20	
Pool Max Depth (ft)				-	-	-	-	-	-	2.2	2.9	-	3.3	-	-	2.1	2.7	3.1	2.1	3.44	3.61	4.48	0.67	20	
Pool Spacing (ft)				-	-	-	-	-	-	50.3	78.9	-	105.8	-	-	54.5	85.5	114.7	24.1	66.8	65.3	125	28.6	19	
Pattern																									
Channel Belt Width (ft)				6.6	24.3	-	56.9	-	-	36.0	67.0	-	150.0	-	-	39.0	72.6	162.6	28.5	45.0	48.4	54.1	8.34	17	
Radius of Curvature (ft)				14.5	52.4	-	148.8	-	-	19.0	49.0	-	115.0	-	-	20.6	53.1	124.6	23.6	31.3	31.2	39.6	4.75	14	
Rc: Bankfull Width (ft/ft)				1.3	4.7	-	13.3	-	-	1.0	2.7	-	6.2	-	-	1.0	2.7	6.2	2.3	2.3	2.3	2.3	N/A	1	
Meander Wavelength (ft)				40.1	79.7	-	172.7	-	-	33.0	94.0	-	155.0	-	-	35.8	102	168.0	100.5	130.0	138.2	153.3	18.2	12	
Meander Width Ratio				0.6	2.2	-	5.1	-	-	1.9	3.6	-	8.1	-	-	1.9	3.6	8.1	1.7	1.9	1.9	2.1	0.21	3	
Transport Parameters																									
Reach Shear Stress (Competency) lb/ft ²																									
Max Part Size (mm) Mobilized at Bankfull																									
Stream Power (Transport Capacity) W/m ²																									
Additional Reach Parameters																									
Rosgen Classification																									
Bankfull Velocity (fps)				-																					
Bankfull Discharge (cfs)				-																					
Valley Length (ft)																									
Channel Thalweg Length (ft)																									
Sinuosity																									
Water Surface Slope (Channel) (ft/ft)																									
Bankfull Slope (ft/ft)																									
Bankfull Floodplain Area (acres)																									
% of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Channel Stability or Habitat Metric																									
Biological or Other																									

- Information unavailable.
 N/A - Item does not apply.
 Non-Applicable.

Table 10a. Baseline Stream Data Summary																									
Dye Branch II / Project No. 92255 - Dye Branch-Downstream (870 feet)																									
Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data UT to Ostin Creek						Design			Monitoring Baseline						
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	
Dimension & Substrate - Riffle																									
Bankfull Width (ft)	-	-	-	14.8	14.8	14.8	14.8	NA	1	16.0	18.5	-	20.6	-	-	-	20.1	-	18.4	18.6	18.6	18.8	N/A	3	
Floodprone Width (ft)				22.0	22.0	22.0	22.0	NA	1	67.2	70.2	-	72.8	-	-	70.9	76.9	88.8	48.7	61.8	61.8	74.8	N/A	3	
Bankfull Mean Depth (ft)	-	-	-	1.2	1.2	1.2	1.2	NA	1	1.6	1.6	-	1.7	-	-	1.5			1.9	2.0	2.0	2.0	N/A	3	
Bankfull Max Depth (ft)				2.4	2.4	2.4	2.4	NA	1	1.5	1.9	-	2.4	-	-	1.5	1.8	2.2	2.9	3.0	3.0	3.0	3.1	N/A	3
Bankfull Cross Sectional Area (ft ²)				17.4	17.4	17.4	2.4	NA	1	27.4	30.3	-	33.4	-	-	31.0			34.0	36.1	36.1	38.1	N/A	3	
Width/Depth Ratio				12.5	12.5	12.5	2.4	NA	1	9.3	11.4	-	12.7	-	-	13.0			9.3	9.6	9.6	9.9	N/A	3	
Entrenchment Ratio				1.5	1.5	1.5	2.4	NA	1	3.5	3.8	-	4.4	-	-	3.5	3.8	4.4	2.7	3.4	3.4	4.0	N/A	3	
Bank Height Ratio				4.9	4.9	4.9	2.4	NA	1	1.0	1.2	-	1.4	-	-	1.0	1.0	1.0	1.0	1.0	1.0	1.0	N/A	3	
Profile																									
Riffle Length (ft)				-	-	-	-	-	-	6.1	17.6	-	30.2	-	-	6.6	19.1	32.7	15.7	50.3	55.7	79.3	20.2	7	
Riffle Slope (ft/ft)				0.003	0.021	-	0.121	-	-	0.006	0.028	-	0.066	-	-	0.007	0.030	0.070	0.001	0.006	0.006	0.014	0.004	7	
Pool Length (ft)				2.9	24.8	-	120	-	-	18.3	35.1	-	62.9	-	-	19.9	38.1	68.1	10.1	19.9	15.9	39.6	8.91	14	
Pool Max Depth (ft)				-	3.1	-	-	-	-	2.2	2.9	-	3.3	-	-	2.1	2.7	3.1	3.3	3.91	3.77	5.05	0.59	12	
Pool Spacing (ft)				79.0	162.0	-	261.0	-	-	50.3	78.9	-	105.8	-	-	54.5	85.5	114.7	15.3	57.5	38.8	130	41.5	14	
Pattern																									
Channel Belt Width (ft)				15.6	30.6	-	67.7	-	-	36.0	67.0	-	150.0	-	-	39.0	72.6	162.6	28.3	49.2	57.5	65.4	15.4	9	
Radius of Curvature (ft)				11.0	42.1	-	81.9	-	-	19.0	49.0	-	115.0	-	-	20.6	53.1	124.6	32.7	40.7	42.2	50.1	5.6	7	
Rc: Bankfull Width (ft/ft)				0.7	2.9	-	5.6	-	-	1.0	2.7	-	6.2	-	-	1.0	2.7	6.2	1.7	1.7	1.7	1.7	N/A	1	
Meander Wavelength (ft)				62.0	103.0	-	157	-	-	33.0	94.0	-	155.0	-	-	35.8	102	168.0	138.9	162.2	157.3	210.5	27.2	6	
Meander Width Ratio				1.1	2.1	-	4.6	-	-	1.9	3.6	-	8.1	-	-	1.9	3.6	8.1	2.4	2.8	2.8	3.1	0.51	2	
Transport Parameters																									
Reach Shear Stress (Competency) lb/ft ²																									
Max Part Size (mm) Mobilized at Bankfull							30 - 100																		
Stream Power (Transport Capacity) W/m ²																									
Additional Reach Parameters																									
Rosgen Classification							G4c						C4			C5									
Bankfull Velocity (fps)							6.1 - 7.2						4.2			3.5									
Bankfull Discharge (cfs)							105.4 - 126.0						128			110									
Valley Length (ft)																									
Channel Thalweg Length (ft)																									
Sinuosity							1.14						1.46			1.09									
Water Surface Slope (ft/ft)							0.0110						0.0090			0.0095									
Bankfull Slope (ft/ft)																									
Bankfull Floodplain Area (acres)																									
% of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

- Information unavailable.
 N/A - Item does not apply.
 Non-Applicable.

Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Dye Branch II / Project No. 92255 - Cemetery Branch (977 feet)																											
Parameter	Pre-Existing Condition						Reference Reach Data						Design						Monitoring Baseline								
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	35%	4%	42%	13%	7%
SC% / Sa% / G% / C% / B% / Be%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
d16 / D35 / d50 / d84 / d95 / di ^p / di ^{sp} (mm)	0.9	1.2	2.0	8.0	10.1	88.9	-	0.21	0.5	3.5	13.9	26.6	45.0	-													
Entrenchment Class <1.5 / 1.5 - 1.99 / 2 - 4.9 / 5.0 - 9.9 / >10	-	-	-	-	-	-	-	-	-	-	-	-	-	-													
Incision Class <1.2 / 1.2 - 1.49 / 1.5 - 1.99 / >2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-													

- Information unavailable.
N/A - Item does not apply.
Non-Applicable.

Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Dye Branch II / Project No. 92255 - Dye Branch-Upstream (1,465 feet)																											
Parameter	Pre-Existing Condition						Reference Reach Data						Design						Monitoring Baseline								
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	28%	15%	34%	20%	3%
SC% / Sa% / G% / C% / B% / Be%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
d16 / D35 / d50 / d84 / d95 / di ^p / di ^{sp} (mm)	0.15	0.4	3.3	10.3	13.7	45.7	-	-	-	-	-	-	-	-													
Entrenchment Class <1.5 / 1.5 - 1.99 / 2 - 4.9 / 5.0 - 9.9 / >10	-	-	-	-	-	-	-	-	-	-	-	-	-	-													
Incision Class <1.2 / 1.2 - 1.49 / 1.5 - 1.99 / >2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-													

- Information unavailable.
Non-Applicable.

Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Dye Branch II / Project No. 92255 - Dye Branch-Downstream (870 feet)																											
Parameter	Pre-Existing Condition						Reference Reach Data						Design						Monitoring Baseline								
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	43%	6%	34%	13%	3%
SC% / Sa% / G% / C% / B% / Be%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
d16 / D35 / d50 / d84 / d95 / di ^p / di ^{sp} (mm)	0.15	0.28	0.56	10.7	13.0	45.7	-	-	-	-	-	-	-	-													
Entrenchment Class <1.5 / 1.5 - 1.99 / 2 - 4.9 / 5.0 - 9.9 / >10	-	-	-	-	-	-	-	-	-	-	-	-	-	-													
Incision Class <1.2 / 1.2 - 1.49 / 1.5 - 1.99 / >2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-													

- Information unavailable.
N/A - Item does not apply.
Non-Applicable.

Table 11a. Baseline Morphology & Hydraulic Monitoring Summary Dye Branch II / Project No. 92255 - Cemetery Branch (971 Feet)																												
Parameter	Cross Section 1 Pool								Cross Section 2 Riffle								Cross Section 3 Riffle											
	Base	MY1	MY2	MY3	MY4	MY5	Post- Repair MY6	MY7	MY8	Base	MY1	MY2	MY3	MY4	MY5	Post- Repair MY6	MY7	MY8	Base	MY1	MY2	MY3	MY4	MY5	Post- Repair MY6	MY7	MY8	
Record Elevation (datum) Used	836.3	836.3	836.3	836.3	836.3	836.3	836.3	836.4		826.3	826.3	826.3	826.3	826.3	826.3	826.3	826.0		821.7	821.7	821.7	821.7	821.7	821.7	821.7	821.7		
Low Bank Height Elevation (datum) Used	-	-	-	-	-	-	-	836.4		-	-	-	-	-	-	-	826.3		-	-	-	-	-	-	-	-	821.9	
Bankfull Width (ft)	9.7	10.2	9.4	9.2	9.2	9.3	9.4	10.0		8.9	10.6	8.0	8.4	5.9	6.0	6.4	5.5		5.5	6.0	6.5	6.1	5.7	5.8	6.2	5.9		
Floodprone Width (ft)	>50	>50	>50	>50	>50	>50	>50	>50		>30	>30	>30	>30	>30	>30	>30	>30		>30	>30	>30	>30	>30	>30	>30	>30		
Bankfull Mean Depth (ft)	1.9	1.5	1.5	1.5	1.6	1.5	1.4	1.3		0.8	0.6	0.5	0.5	0.7	0.8	1.0	1.2		0.5	0.5	0.6	0.6	0.7	0.7	0.8	0.8		
Bankfull Max Depth (ft)	3.1	2.7	2.4	2.2	2.4	2.1	1.8	1.8		1.4	1.2	1.2	1.2	1.4	1.5	2.0	1.7		1.0	1.0	1.0	0.9	1.1	1.1	1.2	1.2		
Bankfull Cross Sectional Area (ft ²)	18.9	15.2	14.3	14.0	15.1	14.2	13.1	13.1		7.0	6.3	3.9	4.1	4.2	4.7	6.6	6.6		3.0	2.8	4.0	3.6	4.2	4.3	5.0	5.0		
Bankfull Width/Depth Ratio	5.0	6.8	6.2	6.1	5.6	6.2	6.7	7.7		11.2	18.1	16.4	17.3	8.3	7.5	6.3	4.6		10.3	12.7	10.6	10.4	7.6	7.9	7.7	7.0		
Bankfull Entrenchment Ratio	>5.1	>4.9	>5.3	>5.4	>5.5	>5.4	>5.3	>5		>3.4	>2.8	>3.8	>3.6	>5.1	>5.0	>4.7	>5.5		>5.4	>5.0	>4.6	>4.9	>5.3	>5.1	>4.8	>5.1		
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.2		1.0	1.0	1.0	1.0	1.0	1.0	1.1	1.1		
d50 (mm)	N/A	5.7	4.8	4.1	1.5	1.1	-	-		N/A	8.4	14.0	2.1	4.7	48	-	-		N/A	6.0	5.0	6.0	6.2	1.7	-	-		

N/A - Item does not apply.

* Beginning in MY7 (2018), the bankfull elevation and channel cross-section dimensions have been calculated using a fixed Abkf as described in the Standard Measurement of the BHR Monitoring Parameter provided by NCIRT and NCDM

Table 11a. Baseline Morphology & Hydraulic Monitoring Summary Dye Branch II / Project No. 92255 - Dye Branch-Upstream (1,471 Feet)																																					
Parameter	Cross Section 4 Riffle								Cross Section 5 Pool								Cross Section 6 Riffle								Cross Section 7 Riffle												
	Base	MY1	MY2	MY3	MY4	MY5	Post- Repair MY6	MY7	MY8	Base	MY1	MY2	MY3	MY4	MY5	Post- Repair MY6	MY7	MY8	Base	MY1	MY2	MY3	MY4	MY5	Post- Repair MY6	MY7	MY8	Base	MY1	MY2	MY3	MY4	MY5	Post- Repair MY6	MY7	MY8	
Record Elevation (datum) Used	824.3	824.3	824.3	824.3	824.3	824.3	824.3	824.2		817.4	817.4	817.4	817.4	817.4	817.4	817.7		815.5	815.5	815.5	815.5	815.5	815.5	815.5	815.5	815.5		812.5	812.5	812.5	812.5	812.5	812.5	812.5	812.7		
Low Bank Height Elevation (datum) Used	-	-	-	-	-	-	-	824.5		-	-	-	-	-	-	817.4		-	-	-	-	-	-	-	815.1		-	-	-	-	-	-	-	-	-	812.4	
Bankfull Width (ft)	25.7	23.8	22.9	20.8	21.5	20.7	13.2	11.3		17.1	17.0	16.8	16.4	15.6	15.1	21.8	22.0		32.7	28.7	27.7	26.9	26.7	27.2	17.5	21.3		26.9	24.1	21.3	20.1	19.9	17.1	12.0	15.0		
Floodprone Width (ft)	>58.6	>52.8	>52.8	>52.8	>52.8	>52.8	>52.8	>52.8		>50	>47.1	>47.1	>47.1	>47.1	>47.1	>47.1	>47.1		>81.8	>78.2	.78.2	>78.2	>78.2	>78.2	>78.2	>78.2		>54.4	>52.6	>52.6	>52.6	>52.6	>52.6	>52.6	>52.6		
Bankfull Mean Depth (ft)	1.3	1.1	1.0	1.1	1.0	1.0	1.2	1.4		1.7	1.4	2.1	2.1	2.1	2.0	1.9	1.9		1.4	1.3	1.3	1.3	1.3	1.2	2.0	1.6		1.1	1.0	0.9	1.1	1.0	1.0	1.8	1.4		
Bankfull Max Depth (ft)	2.5	2.0	2.1	2.3	2.2	2.3	1.9	2.1		3.4	2.8	3.6	3.6	3.4	3.0	3.5	3.5		3.6	3.2	3.2	3.3	3.3	3.0	3.3	3.3		2.2	2.0	2.1	2.4	2.3	2.2	2.4	2.3		
Bankfull Cross Sectional Area (ft ²)	32.5	27.1	23.1	22.4	21.1	21.0	15.8	15.8		28.8	23.7	35.0	35.1	33.1	29.7	41.9	41.9		46.9	37.5	36.2	36.0	34.2	31.3	34.2	34.2		29.5	24.2	19.9	21.3	19.4	17.9	21.1	21.1		
Bankfull Width/Depth Ratio	20.3	20.9	22.6	19.3	21.9	20.4	11.0	8.1		10.2	12.2	8.1	7.7	7.4	7.7	11.3	11.5		22.8	22.0	21.2	20.0	20.8	23.6	9.0	13.2		24.6	24.0	22.9	18.9	20.4	16.3	6.8	10.6		
Bankfull Entrenchment Ratio	>2.3	>2.2	>2.3	>2.5	>2.5	>2.6	>4.0	>4.7		>2.9	>2.8	>2.8	>2.9	>3.0	>3.1	>2.2	>2.1		>2.5	>2.7	>2.8	>2.9	>2.9	>2.9	>4.5	>3.7		>2.0	>2.2	>2.5	>2.6	>2.6	>3.1	>4.4	>3.5		
Bankfull Bank Height Ratio*	1.0	1.0	1.0	1.0	1.0	1.0	1.1	1.1		1.0	1.0	1.0	1.0	1.0	1.0	1.1	0.9		1.0	1.0	1.0	1.0	1.0	1.0	1.1	0.9		1.0	1.0	1.0	1.0	1.0	1.0	1.0	0.9		
d50 (mm)	N/A	1.2	1.2	1.0	1.9	0.42	-	-		N/A	6.0	1.7	13.0	1.6	1.9	-	-		N/A	1.9	4.5	1.6	1.2	1.5	-	-		N/A	2.7	8.0	7.4	2.4	1.3	-	-		

N/A - Item does not apply.

* Beginning in MY7 (2018), the bankfull elevation and channel cross-section dimensions have been calculated using a fixed Abkf as described in the Standard Measurement of the BHR Monitoring Parameter provided by NCIRT and NCDMS (9/2018)

Table 11a. Baseline Morphology & Hydraulic Monitoring Summary Dye Branch II / Project No. 92255 - Dye Branch-Downstream (869 Feet)																											
Parameter	Cross Section 8 Riffle									Cross Section 9 Pool									Cross Section 10 Riffle								
Dimension	Base	MY1	MY2	MY3	MY4	MY5	Post- Repair MY6	MY7	MY8	Base	MY1	MY2	MY3	MY4	MY5	Post- Repair MY6	MY7	MY8	Base	MY1	MY2	MY3	MY4	MY5	Post- Repair MY6	MY7	MY8
Record Elevation (datum) Used	809.3	809.3	809.3	809.3	809.3	809.3	809.3	809.4		806.1	806.1	806.1	806.1	806.1	806.1	806.1	806.1		801.1	801.1	801.1	801.1	801.1	801.1	801.1	801.1	801.0
Low Bank Height Elevation (datum) Used	-	-	-	-	-	-	-	809.1		-	-	-	-	-	-	-	806.1		-	-	-	-	-	-	-	-	801.1
Bankfull Width (ft)	18.8	18.8	19.6	18.6	19.6	19.6	19.3	22.1		26.3	26.3	24.3	24.6	23.8	23.7	27.7	29.2		18.4	18.5	17.7	17.9	17.8	16.6	17.4	17.4	
Floodprone Width (ft)	>74.8	>73.5	>73.5	>73.5	>73.5	>73.5	>73.5	>73.5		>70	>70	>70	>70	>70	>70	>70	>70		>48.7	>47.6	>47.6	>47.6	>47.6	>47.6	>47.6	>47.6	
Bankfull Mean Depth (ft)	2.0	1.9	2.1	2.0	2.2	2.1	2.2	1.9		1.8	1.7	2.3	2.6	2.6	2.6	1.5	1.4		1.9	1.6	1.6	1.6	1.8	1.8	1.8	1.8	
Bankfull Max Depth (ft)	3.1	3.0	3.9	3.3	3.9	3.9	3.9	3.4		3.5	3.5	3.5	4.1	3.4	3.6	2.1	2.3		2.9	2.4	2.5	2.7	2.8	2.6	2.8	2.6	
Bankfull Cross Sectional Area (ft ²)	38.1	35.9	41.0	36.8	43.2	41.8	42.3	42.3		48.4	43.6	55.3	63.5	61.1	62.7	42.1	42.1		34.0	29.5	27.8	29.4	31.6	29.4	32.0	32.0	
Bankfull Width/Depth Ratio	9.3	9.9	9.3	9.4	8.9	9.2	8.8	11.6		14.3	15.9	10.7	9.6	9.3	9.0	18.2	20.3		9.9	11.7	11.3	11.0	10.0	9.4	9.4	9.4	
Bankfull Entrenchment Ratio	>4.0	>3.9	>3.8	>4.0	>3.8	>3.7	>3.8	>3.3		>2.7	>2.7	2.9	>2.8	>2.9	>2.9	>2.5	>2.4		>2.7	>2.6	>2.7	>2.7	>2.7	>2.9	>2.7	>2.7	
Bankfull Bank Height Ratio*	1.0	1.0	1.0	1.0	1.0	1.0	1.0	0.9		1.0	1.0	1.0	1.0	1.0	1.0	0.9	1.0		1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	
d50 (mm)	N/A	1.3	1.1	0.9	2.0	0.26	-	-		N/A	0.72	6.4	1.7	1.4	0.32	-	-		N/A	1.0	0.9	0.1	1.8	2.7	-	-	

N/A - Item does not apply.

* Beginning in MY7 (2018), the bankfull elevation and channel cross-section dimensions have been calculated using a fixed Abkf as described in the Standard Measurement of the BHR Monitoring Parameter provided by NCIRT and NCDMS

Table 11b. Monitoring Data - Stream Reach Data Summary Dye Branch II / Project No. 92255 - Cemetery Branch (971 feet)																																																												
Parameter	Baseline					MY - 1					MY - 2					MY - 3					MY - 4					MY - 5					MY - 6					MY - 7					MY - 8																			
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n												
Bankfull Width (ft)	5.5	7.2	7.2	8.9	N/A	2	6.0	8.3	8.3	10.6	N/A	2	6.5	7.3	7.3	8.0	N/A	2	6.1	7.3	7.3	8.4	N/A	2	5.9	6.0	6.0	6.1	N/A	2	5.8	5.9	5.9	6.0	N/A	2	6.2	6.3	6.3	6.4	N/A	2	5.5	5.7	5.7	5.9	N/A	2												
Floodprone Width (ft)	>30	>30	>30	>30	N/A	2	>30	>30	>30	>30	N/A	2	>30	>30	>30	>30	N/A	2	>30	>30	>30	>30	N/A	2	>30	>30	>30	>30	N/A	2	>30	>30	>30	>30	N/A	2	30.0	30.0	30.0	30.0	N/A	2	30.0	30.0	30.0	30.0	N/A	2												
Bankfull Mean Depth (ft)	0.5	0.7	0.7	0.8	N/A	2	0.5	0.6	0.6	0.6	N/A	2	0.5	0.6	0.6	0.6	N/A	2	0.5	0.6	0.6	0.6	N/A	2	0.7	0.7	0.7	0.7	N/A	2	0.7	0.8	0.8	0.8	N/A	2	0.8	0.9	0.9	1.0	N/A	2	0.8	1.0	1.0	1.2	N/A	2												
Bankfull Max Depth (ft)	1.0	1.2	1.2	1.4	N/A	2	1.0	1.1	1.1	1.2	N/A	2	1.0	1.1	1.1	1.2	N/A	2	0.9	1.1	1.1	1.2	N/A	2	1.1	1.3	1.3	1.4	N/A	2	1.1	1.3	1.3	1.5	N/A	2	1.2	1.6	1.6	2.0	N/A	2	1.2	1.5	1.5	1.7	N/A	2												
Bankfull Cross-Sectional Area (ft ²)	3.0	5.0	5.0	7.0	N/A	2	2.8	4.6	4.6	6.3	N/A	2	3.9	4.0	4.0	4.0	N/A	2	3.6	3.9	3.9	4.1	N/A	2	4.2	4.2	4.2	4.2	N/A	2	4.3	4.5	4.5	4.7	N/A	2	5.0	5.8	5.8	6.6	N/A	2	5.0	5.8	5.8	6.6	N/A	2												
Width/Depth Ratio	10.3	10.8	10.8	11.2	N/A	2	12.7	15.4	15.4	18.1	N/A	2	10.6	13.5	13.5	16.4	N/A	2	10.4	13.9	13.9	17.3	N/A	2	8.3	8.5	8.5	8.7	N/A	2	7.5	7.7	7.7	7.9	N/A	2	6.3	7.0	7.0	7.7	N/A	2	4.6	5.8	5.8	7.0	N/A	2												
Entrenchment Ratio	>3.4	>4.4	>4.4	>5.4	N/A	2	>2.8	>3.9	>3.9	>5.0	N/A	2	>3.8	>4.2	>4.2	>4.6	N/A	2	3.6	4.3	4.3	4.9	N/A	2	4.9	5.0	5.0	5.1	N/A	2	5.0	5.1	5.1	5.1	N/A	2	4.7	4.8	4.8	4.8	N/A	2	5.1	5.3	5.3	5.5	N/A	2												
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.1	1.1	1.1	N/A	2	1.1	1.2	1.2	1.2	N/A	2												
Profile																																																												
Riffle Length (ft)	6.8	23.4	19.5	53.9	14.8	14	6.9	22.9	22.7	50.3	13.3	17	6.4	24.3	15.2	53.7	17.0	13	8.4	24.4	13.2	53.7	17.8	12	7.7	23.4	18.2	48.8	15.2	12	5.2	27.2	29.1	48.7	17.6	9																								
Riffle Slope (ft/ft)	0.004	0.023	0.022	0.049	0.013	14	0.002	0.020	0.018	0.052	0.015	17	0.002	0.027	0.022	0.064	0.020	13	0.005	0.025	0.021	0.057	0.017	12	0.005	0.019	0.018	0.037	0.011	12	0.006	0.017	0.014	0.029	0.009	9																								
Pool Length (ft)	5.8	16.2	16.9	39.1	7.2	24	4.9	13.0	12.5	38.9	6.8	25	8.4	16.5	14.8	39.0	6.9	26	6.8	16.6	14.8	39.2	7.2	26	5.1	16.4	14.3	37.5	7.3	26	4.5	16.4	14.7	39.8	7.7	27																								
Pool Max Depth (ft)	1.8	3.0	2.9	3.7	0.5	18	1.0	2.8	2.9	3.4	0.6	19	1.0	2.5	2.5	3.6	0.8	24	0.8	2.2	2.4	3.4	0.8	24	1.0	2.2	2.2	3.2	0.7 ¹	25 ¹	1.2	2.5	2.8	3.5	0.8	26																								
Pool Spacing (ft)	4.5	38.7	36.4	111.0	24.4	24	12.0	39.1	33.3	110.2	24.0	24	12.0	36.9	30.1	86.7	20.6	25	11.0	36.7	27.9	96.6	22.5	25	14.9	36.6	27.8	89.3	20.9	25	9.9	35.6	28.6	93.4	20.4	26																								
Pattern																																																												
Channel Belt Width (ft)	11.3	30.6	37.0	46.7	12.26	16																																																						
Radius of Curvature (ft)	8.3	13.7	12.0	29.9	5.70	16																																																						
Rc: Bankfull Width (ft/ft)	2.4	2.4	2.4	2.4	N/A	1																																																						
Meander Wavelength (ft)	38.8	77.4	79.1	167.0	36.08	11																																																						
Meander Width Ratio	4.2	5.4	5.4	6.7	N/A	2																																																						
Additional Reach Parameters																																																												
Rosgen Classification	C					C4					C4					C4					C4					C4																																		
Channel Thalweg Length (ft)	977					971					970					969					970					958																																		
Sinuosity (ft)	1.08					1.08					1.08					1.07					1.12					1.06																																		
Water Surface Slope (Channel) (ft/ft)	-					0.0200					0.0203					0.0203					0.0177					0.0186																																		
Bankfull Slope (ft/ft)	0.0191					0.0195					0.0198					0.0189					0.0183					0.0190																																		
Ri% / Ru% / P% / G% / S%	35%	4%	42%	13%	7%	42%	6%	34%	13%	6%	34%	4%	46%	11%	6%	32%	3%	47%	13%	6%	31%	4%	47%	12%	6%	27%	4%	48%	15%	6%																														
SC% / SA% / G% / C% / B% / Be%*						0%	38%	54%	7%	0%	0%	30%	67%	3%	0%	1%	41%	53%	4%	0%	0%	49%	45%	6%	0%	0%	52.5%	26.2%	21.1%	0%	0%																													
d16 / d35 / d50 / d84 / d95 (mm)																					0.86	1.5	4.1	7.0	28.3	71.7	0.2	1.35	24.85	65	93																													
% of Reach with Eroding Banks	0%					0%					0%					0%					1%																																							
Channel Stability or Habitat Metric	N/A					N/A					N/A					N/A					N/A																																							
Biological or Other	N/A					N/A					N/A					N/A					N/A																																							

N/A - Information does not apply.
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step
 SC = Silt-Clay / SA = Sand / G = Gravel / C = Cobble / B = Boulder / Be = Bedrock
 *Percentages based on riffle and pool pebble counts.
¹Corrected Values

Table 11b. Monitoring Data - Stream Reach Data Summary Dye Branch II / Project No. 92255 - Dye Branch-Upstream (1,471 feet)																																																												
Parameter	Baseline					MY - 1					MY - 2					MY - 3					MY - 4					MY - 5					MY - 6					MY - 7					MY - 8																			
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n												
Bankfull Width (ft)	25.7	28.4	26.9	32.7	N/A	3	23.8	25.5	24.1	28.7	N/A	3	21.3	24.0	22.9	27.7	N/A	3	20.1	22.6	20.8	26.9	N/A	3	19.9	22.6	21.5	26.5	N/A	3	17.1	21.7	20.7	27.2	N/A	3	12.0	14.2	13.2	17.5	3.0	3	11.3	15.9	15.0	21.3	5.1	3												
Floodprone Width (ft)	54.4	64.9	58.6	81.8	N/A	3	52.6	61.2	52.8	78.2	N/A	3	52.6	61.2	52.8	78.2	N/A	3	52.6	61.2	52.8	78.2	N/A	3	52.6	61.2	52.8	78.2	N/A	3	52.6	61.2	52.8	78.2	15.0	3	52.6	61.2	52.8	78.2	14.7	3																		
Bankfull Mean Depth (ft)	1.1	1.3	1.3	1.4	N/A	3	1.0	1.1	1.1	1.3	N/A	3	0.9	1.1	1.0	1.3	N/A	3	1.1	1.2	1.1	1.3	N/A	3	1.0	1.1	1.0	1.3	N/A	3	1.0	1.1	1.0	1.2	N/A	3	1.2	1.7	1.8	2.0	0.4	3	1.4	1.5	1.4	1.6	0.1	3												
Bankfull Max Depth (ft)	2.2	2.8	2.5	3.6	N/A	3	2.0	2.4	2.0	3.2	N/A	3	2.1	2.5	2.1	3.2	N/A	3	2.3	2.7	2.4	3.3	N/A	3	2.2	2.6	2.3	3.3	N/A	3	2.2	2.5	2.3	3.0	N/A	3	1.9	2.5	2.4	3.3	0.7	3	2.1	2.6	2.3	3.3	0.6	3												
Bankfull Cross-Sectional Area (ft ²)	29.5	36.3	32.5	46.9	N/A	3	24.2	29.6	27.1	37.5	N/A	3	19.9	26.4	23.1	36.2	N/A	3	21.3	26.6	22.4	36.0	N/A	3	19.4	24.9	21.1	34.2	N/A	3	17.9	23.4	21.0	31.3	N/A	3	15.8	23.7	21.1	34.2	9.5	3	15.8	23.7	21.1	34.2	9.5	3												
Width/Depth Ratio	20.3	22.6	22.8	24.6	N/A	3	20.9	22.3	22.0	24.0	N/A	3	21.2	22.2	22.6	22.9	N/A	3	18.9	19.4	19.3	20.0	N/A	3	20.4	21.0	20.8	21.9	N/A	3	16.3	20.1	20.4	23.6	N/A	3	6.8	8.9	9.0	11.0	2.1	3	8.1	10.6	10.6	13.2	2.6	3												
Entrenchment Ratio	2.0	2.3	2.3	2.5	N/A	3	2.2	2.4	2.2	2.7	N/A	3	2.3	2.5	2.5	2.8	N/A	3	2.5	2.7	2.6	2.9	N/A	3	2.5	2.7	2.6	2.9	N/A	3	2.6	2.9	2.9	3.1	N/A	3	4.0	4.3	4.4	4.5	0.3	3	3.5	4.0	3.7	4.7	0.6	3												
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	3	1.0	1.0	1.0	1.0	N/A	3	1.0	1.0	1.0	1.0	N/A	3	1.0	1.0	1.0	1.0	N/A	3	1.0	1.0	1.0	1.0	N/A	3	1.0	1.0	1.0	1.0	N/A	3	1.0	1.1	1.1	1.1	0.1	3	0.9	1.0	0.9	1.1	0.1	3												
Profile																																																												
Riffle Length (ft)	20.1	51.6	47.1	97.0	29.5	8	17.5	40.6	33.3	75.1	19.0	11	15.5	37.5	34.6	58.6	14.4	9	16.8	41.4	47.0	54.0	16.2	6	19.4	40.3	39.6	63.9	18.1	6	10.1	32.9	25.6	58.3	21.1	7																								
Riffle Slope (ft/ft)	0.002	0.006	0.005	0.016	0.005	8	0.002	0.007	0.005	0.019	0.005	11	0.001	0.007	0.004	0.016	0.005	9	0.002	0.008	0.006	0.016	0.006	6	0.003	0.007	0.005	0.016	0.005	6	0.004	0.011	0.007	0.031	0.010	7																								
Pool Length (ft)	8.8	24.6	22.4	66.4	13.0	20	10.7	29.8	27.3	75.6	15.9	20	8.8	29.5	23.2	76.3	18.7	20	7.7	26.2	21.8	81.6	17.7	21	8.9	26.9	20.6	85.8	19.4	21	8.1	28.3	21.7	94.0	19.5	21																								
Pool Max Depth (ft)	2.1	3.4	3.6	4.5	0.7	20	1.8	3.3	3.4	4.7	0.8	20	2.2	3.7	3.8	5.0	0.8	20	1.6	3.1	3.1	4.3	0.8	20	1.4	3.0	3.4	4.4	0.9	20	2.00	3.55	3.64	4.88	0.84	20																								
Pool Spacing (ft)	24.1	66.8	65.3	124.9	28.6	19	31.7	67.7	69.0	128.2	27.5	19	20.7	62.1	55.7	127.6	29.6	19	13.2	65.1	64.0	127.5	30.7	18	11.7	58.7	48.2	118.6	30.8	20	15.1	57.9	45.8	114.4	30.1	20																								
Pattern																																																												
Channel Belt Width (ft)	28.5	45.0	48.4	54.1	8.3	17																																																						
Radius of Curvature (ft)	23.6	31.3	31.2	39.6	4.7	14																																																						
Rc: Bankfull Width (ft/ft)	2.0	2.0	2.0	2.0	N/A	1																																																						
Meander Wavelength (ft)	100.5	130.0	138.2	153.3	18.2	12																																																						
Meander Width Ratio	1.5	1.7	1.8	1.9	N/A	3																																																						
Additional Reach Parameters																																																												
Rosgen Classification	C					C5					C4					C4					C4					C4																																		
Channel Thalweg Length (ft)	1,465					1,471					1,465					1,447					1,448 ¹					1,437																																		
Sinuosity (ft)	1.15					1.16					1.15					1.14					1.13 ¹					1.13																																		
Water Surface Slope (Channel) (ft/ft)	-					0.0092					0.0091					0.0092					0.0093					0.0092																																		
Bankfull Slope (ft/ft)	0.0091					0.0094					0.0095					0.0091					0.0094					0.0093																																		
Ri% / Ru% / P% / G% / S%	28%	15%	34%	20%	3%	31%	10%	41%	15%	4%	23%	14%	40%	19%	3%	17%	15%	38%	26%	3%	17%	23%	39%	17%	4%	16%	23%	42%	16%	4%																														
SC% / SA% / G% / C% / B% / Be%*						0%	50%	47%	3%	0%	2%	45%	50%	3%	0%	3%	43%	48%	6%	0%	0%	5%	58%	35%	2%	0%	0%	2.3%	77.5%	19%	1.1%	0%	0%																											
d16 / d35 / d50 / d84 / d95 (mm)																					0.48	1.08	1.8	3.3	6.7	23.0	0.235	0.89	1.07	3.47	23.7																													
% of Reach with Eroding Banks	0%					0%					7%					10%					9%																																							
Channel Stability or Habitat Metric	N/A					N/A					N/A					N/A					N/A																																							
Biological or Other	N/A					N/A					N/A					N/A					N/A																																							

N/A - Information does not apply.
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step
 SC = Silt-Clay / SA = Sand / G = Gravel / C = Cobble / B = Boulder / Be = Bedrock
 *Percentages based on riffle and pool pebble counts.
¹Corrected Values

Table 11b. Monitoring Data - Stream Reach Data Summary Dye Branch II / Project No. 92255 - Dye Branch-Downstream (869 feet)																																																																		
Parameter	Baseline					MY - 1					MY - 2					MY - 3					MY - 4					MY - 5					MY - 6					MY - 7					MY - 8																									
Dimension & Substrate - Riffle	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n																		
Bankfull Width (ft)	18.4	18.6	18.6	18.8	N/A	2	18.5	18.7	18.7	18.8	N/A	2	17.7	18.7	18.7	19.6	N/A	2	17.9	20.4	18.6	24.6	N/A	2	17.8	18.7	18.7	19.6	N/A	2	16.60	18.10	18.10	19.60	N/A	2	17.4	18.4	18.4	19.3	N/A	2	17.4	19.8	19.8	22.1	N/A	2																		
Floodprone Width (ft)	48.7	61.8	61.8	74.8	N/A	2	47.6	60.6	60.6	73.5	N/A	2	47.6	60.6	60.6	73.5	N/A	2	47.6	63.7	70.0	73.5	N/A	2	47.6	60.6	60.6	73.5	N/A	2	47.60	60.55	60.55	73.50	N/A	2	47.6	60.6	60.6	73.5	N/A	2	47.6	60.6	60.6	73.5	N/A	2	47.6	60.6	60.6	73.5	N/A	2												
Bankfull Mean Depth (ft)	1.9	2.0	2.0	2.0	N/A	2	1.6	1.8	1.8	1.9	N/A	2	1.6	1.9	1.9	2.1	N/A	2	1.6	2.1	2.0	2.6	N/A	2	1.8	2.0	2.0	2.2	N/A	2	1.80	1.95	1.95	2.10	N/A	2	1.8	2.0	2.0	2.2	N/A	2	1.8	1.9	1.9	1.9	N/A	2																		
Bankfull Max Depth (ft)	2.9	3.0	3.0	3.1	N/A	2	2.4	2.7	2.7	3.0	N/A	2	2.5	3.2	3.2	3.9	N/A	2	2.7	3.4	3.3	4.1	N/A	2	2.8	3.4	3.4	3.9	N/A	2	2.60	3.25	3.25	3.90	N/A	2	2.8	3.4	3.4	3.9	N/A	2	2.6	3.0	3.0	3.4	N/A	2																		
Bankfull Cross-Sectional Area (ft ²)	34.0	36.1	36.1	38.1	N/A	2	29.5	32.7	32.7	35.9	N/A	2	27.8	34.4	34.4	41.0	N/A	2	29.4	43.2	36.8	63.5	N/A	2	31.6	37.4	37.4	43.2	N/A	2	29.40	35.60	35.60	41.80	N/A	2	32.0	37.2	37.2	42.3	N/A	2	32.0	37.2	37.2	42.3	N/A	2	32.0	37.2	37.2	42.3	N/A	2												
Width/Depth Ratio	9.3	9.6	9.6	9.9	N/A	2	9.9	10.8	10.8	11.7	N/A	2	9.3	10.3	10.3	11.3	N/A	2	9.4	10.0	9.6	11.0	N/A	2	8.9	9.5	9.5	10.0	N/A	2	9.20	9.30	9.30	9.40	N/A	2	8.8	9.1	9.1	9.4	N/A	2	9.4	10.5	10.5	11.6	N/A	2																		
Entrenchment Ratio	2.7	3.4	3.4	4.0	N/A	2	2.6	3.3	3.3	3.9	N/A	2	2.7	3.3	3.3	3.8	N/A	2	2.7	3.2	2.8	4.0	N/A	2	2.7	3.3	3.3	3.8	N/A	2	2.90	3.30	3.30	3.70	N/A	2	2.7	3.3	3.3	3.8	N/A	2	2.7	3.0	3.0	3.3	N/A	2																		
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.00	1.00	1.00	1.00	N/A	2	1.0	1.0	1.0	1.0	N/A	2	0.9	1.0	1.0	1.0	N/A	2																		
Profile																																																																		
Riffle Length (ft)	15.7	50.3	55.7	79.3	20.2	7	14.4	48.7	43.0	87.0	24.1	7	14.7	37.3	39.9	54.7	18.2	4	18.9	42.8	41.0	70.4	23.4	4	18.1	43.4	39.0	77.7	26.5	4	18.7	46.6	44.0	77.2	29.3	3																														
Riffle Slope (ft/ft)	0.001	0.006	0.006	0.014	0.004	7	0.001	0.003	0.003	0.006	0.002	7	0.003	0.007	0.007	0.010	0.004	4	0.001	0.005	0.005	0.008	0.004	4	#####	0.004	0.001	0.014	0.007	4	0.002	0.007	0.004	0.015	0.007	3																														
Pool Length (ft)	10.1	19.9	15.9	39.6	8.9	14	9.7	17.6	17.5	26.1	5.8	15	7.6	26.2	31.4	44.2	13.0	14	8.7	26.6	30.2	56.6	15.7	15	8.0	23.4	23.7	43.3	10.7	16	5.9	23.1	20.2	57.9	15.0	16																														
Pool Max Depth (ft)	3.3	3.9	3.8	5.1	0.6	12	3.2	3.9	4.0	4.9	0.5	13	3.0	4.2	3.8	6.7	1.0	13	3.0	3.9	3.8	5.3	0.7	12	1.8	3.4	3.4	5.0	0.8	14	3.4	4.3	4.2	5.8	0.7	14																														
Pool Spacing (ft)	15.3	57.5	38.8	130.2	41.5	14	10.8	56.8	40.6	129.1	40.4	14	10.0	60.6	61.6	109.9	34.9	13	12.0	57.3	48.3	114.8	36.8	14	9.7	53.4	39.2	122.8	38.0	15	10.9	53.5	38.4	116.5	36.2	15																														
Pattern																																																																		
Channel Belt Width (ft)	28.3	49.2	57.5	65.4	15.4	9																																																												
Radius of Curvature (ft)	32.7	40.7	42.2	50.1	5.6	7																																																												
Rc: Bankfull Width (ft/ft)	1.6	1.6	1.6	1.6	N/A	1																																																												
Meander Wavelength (ft)	138.9	162.2	157.3	210.5	27.2	6																																																												
Meander Width Ratio	3.1	3.1	3.1	3.1	N/A	2																																																												
Additional Reach Parameters																																																																		
Rosgen Classification	C					C5					C5					C5					C5					C5																																								
Channel Thalweg Length (ft)	870					869					875					867					868					855																																								
Sinuosity (ft)	1.10					1.09					1.10					1.09					1.09					1.07																																								
Water Surface Slope (Channel) (ft/ft)	-					0.0099					0.0094					0.0099					0.0098					0.0095																																								
Bankfull Slope (ft/ft)	0.0106					0.0104					0.0101					0.0089					0.0103					0.0088																																								
Ri% / Ru% / P% / G% / S%	43%	6%	34%	13%	3%	39%	10%	31%	18%	2%	17%	19%	42%	19%	3%	20%	11%	46%	20%	4%	20%	14%	43%	20%	3%	19%	19%	42%	18%	2%																																				
SC% / SA% / G% / C% / B% / Be%*						3%	75%	22%	0%	0%	0	3%	59%	38%	0%	0%	12%	52%	36%	0%	0%	0%	5%	56%	38%	1%	0%	0%	24.6%	46.5%	27.9%	0.9%	0%	0%																																
d16 / d35 / d50 / d84 / d95 (mm)																										1.1	1.5	1.9	3.9	8.3	31	0.062	0.705	1.48	4.72	8.955																														
% of Reach with Eroding Banks	0%					0%					8%					10%					11%																																													
Channel Stability or Habitat Metric	N/A					N/A					N/A					N/A					N/A																																													
Biological or Other	N/A					N/A					N/A					N/A					N/A																																													

N/A - Information does not apply.
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step
 SC = Silt-Clay / SA = Sand / G = Gravel / C = Cobble / B = Boulder / Be = Bedrock
 *Percentages based on riffle and pool pebble counts.

This Page Intentionally Left Blank

Appendix E

Hydrologic Data

Table 12. Verification of Bankfull Events Dye Branch II / Project No. 92255		
Date of Occurrence	Method	Feet Above Average Bankfull Elevation
7/8/2011	Water level logger	1.07
9/21/2011	Water level logger	1.14
9/24/2011	Water level logger	0.52
5/16/2012	Water level logger	1.63
7/11/2012	Water level logger	0.21
9/29/2012	Water level logger	0.22
4/12/2013	Water level logger	0.08
6/28/2013	Water level logger	0.81
6/30/2013	Water level logger	0.72
7/9/2013	Water level logger	1.62
7/31/2013	Water level logger	0.53
1/11/2014	Water level logger	1.29
5/14/2014	Water level logger	0.07
6/8/2014	Water level logger	0.21
Between 6/5/2015 and 11/7/2015	Wrack Lines	0.5
4/24/2018	Wrack Lines	Unknown

Appendix F

Invasive Species Treatment Logs

Carolina Silvics, Inc. Pesticide Application Log

CarSilv - 0551

Client	NC Division of Mitigation Services		
Project Site	Dye Branch II (NCDMS #92255)		
Date	06-04-2018		
Start Time	10:00	End Time	16:30
Only PAL for Site for This Day?	Yes	If NO, this is PAL # of ##	
Sky Cover	Clear	Temp (F)	78
Wind Direction	NNW	Wind Speed	1-5 mph
Applicators	Joshua G Merritt (NC 026-33717) Grainger Coughtrey (NC 026-34612)		
Application Method	Cut and Stump Spray		
Herbicide	Refuge® (glyphosate)		
Herbicide Rate (%)	50	Total Concentrate	40 fl oz
Surfactant or Adjuvant (1)			
Surfactant/Adjuvant 1 Rate (%)			
Other			
Other Rate/Amt			
Diluent	Water		
Total Solution	80 fl oz		
Species Controlled	Jap. Honeysuckle Kudzu Privet spp. Tree-of-Heaven Multiflora Rose		
Area Description	Som kudzu vines still alive throughout the site. Patches of privet along the edge of the easement.		
Additional Comments			

Carolina Silvics, Inc. Pesticide Application Log

CarSilv - 0552

Client	NC Division of Mitigation Services		
Project Site	Dye Branch II (NCDMS #92255)		
Date	06-05-2018		
Start Time	9:00	End Time	10:00
Only PAL for Site for This Day?	No	If NO, this is PAL # of ##	1 of 3
Sky Cover	Clear	Temp (F)	80
Wind Direction	SE	Wind Speed	1-5 mph
Applicators	Joshua G Merritt (NC 026-33717)		
Application Method	Mist Blower		
Herbicide	Transline® (clopyralid)		
Herbicide Rate (%)	2	Total Concentrate	8 fl oz
Surfactant or Adjuvant (1)	Hel-fire®		
Surfactant/Adjuvant 1 Rate (%)	.5		
Other			
Other Rate/Amt			
Diluent	Water		
Total Solution	3 gallons		
Species Controlled	Kudzu Lespedeza spp.		
Area Description	Both Kudzu and Lepedeza were found growing sporadically throughout the entire easement. Most of the Kudzu vines were regrowth from previous treatments. Overall the site was in great shape.		
Additional Comments			

Carolina Silvics, Inc. Pesticide Application Log

CarSilv - 0553

Client	NC Division of Mitigation Services		
Project Site	Dye Branch II (NCDMS #92255)		
Date	06-05-2018		
Start Time	9:00	End Time	15:00
Only PAL for Site for This Day?	No	If NO, this is PAL # of ##	2 of 3
Sky Cover	Clear	Temp (F)	80
Wind Direction	SE	Wind Speed	1-5 mph
Applicators	Grainger Coughtrey (NC 026-34612)		
Application Method	Foliar Spray (Backpack)		
Herbicide	Refuge® (glyphosate)		
Herbicide Rate (%)	3	Total Concentrate	15.5 fl oz
Surfactant or Adjuvant (1)	Hel-fire®		
Surfactant/Adjuvant 1 Rate (%)	.5		
Other	Blue Dye		
Other Rate/Amt	1 fl oz		
Diluent	Water		
Total Solution	4 gallons		
Species Controlled	Jap. Honeysuckle Johnson Grass Privet spp. Multiflora Rose		
Area Description	Most of the species mentioned were sapling regrowth from previous treatments.		
Additional Comments			

Carolina Silvics, Inc. Pesticide Application Log

CarSilv - 0554

Client	NC Division of Mitigation Services		
Project Site	Dye Branch II (NCDMS #92255)		
Date	06-05-2018		
Start Time	11:00	End Time	15:00
Only PAL for Site for This Day?	No	If NO, this is PAL # of ##	3 of 3
Sky Cover	Clear	Temp (F)	80
Wind Direction	SE	Wind Speed	1-5 mph
Applicators	Joshua G Merritt (NC 026-33717)		
Application Method	Basal Bark		
Herbicide	Other (see comments)		
Herbicide Rate (%)	15	Total Concentrate	38 fl oz
Surfactant or Adjuvant (1)			
Surfactant/Adjuvant 1 Rate (%)			
Other	Blue Dye		
Other Rate/Amt	1 fl oz		
Diluent	Diesel fuel		
Total Solution	2 gallons		
Species Controlled	Callery Pear Jap. Honeysuckle Kudzu Mimosa Privet spp. Multiflora Rose		
Area Description	There were large Callery Pear Trees growing sporadically throughout the easement. Most of the species we small rewgrowth plants from previous treatments. Downstream the root nodes for kudzu were basal barked. I am not sure how effective this will be but I wanted to try it out.		
Additional Comments	Garlon XRT was the chemical used for basal barking		

Carolina Silvics, Inc. Pesticide Application Log

CarSilv - 0586

Client	NC Division of Mitigation Services		
Project Site	Dye Branch II (NCDMS #92255)		
Date	09-11-2018		
Start Time	12:00	End Time	16:30
Only PAL for Site for This Day?	Yes	If NO, this is PAL # of ##	
Sky Cover	Clear	Temp (F)	80
Wind Direction	ESE	Wind Speed	1-5 mph
Applicators	Joshua G Merritt (NC 026-33717) Grainger Coughtrey (NC 026-34612)		
Application Method	Cut and Stump Spray		
Herbicide	Roundup® Custom (glyphosate)		
Herbicide Rate (%)	50	Total Concentrate	51 fl oz
Surfactant or Adjuvant (1)			
Surfactant/Adjuvant 1 Rate (%)			
Other			
Other Rate/Amt			
Diluent	Water		
Total Solution	102 fl oz		
Species Controlled	Kudzu Privet spp. Multiflora Rose		
Area Description	Small kudzu patches found along the stream of the main branch and the cemetery branch.		
Additional Comments			

Carolina Silvics, Inc. Pesticide Application Log

CarSilv - 0587

Client	NC Division of Mitigation Services		
Project Site	Dye Branch II (NCDMS #92255)		
Date	09-12-2018		
Start Time	7:30	End Time	12:00
Only PAL for Site for This Day?	No	If NO, this is PAL # of ##	1 of 2
Sky Cover	Cloudy	Temp (F)	76
Wind Direction	NE	Wind Speed	1-5 mph
Applicators	Joshua G Merritt (NC 026-33717) Grainger Coughtrey (NC 026-34612)		
Application Method	Foliar Spray (Backpack)		
Herbicide	Transline® (clopyralid)		
Herbicide Rate (%)	2	Total Concentrate	23 fl oz
Surfactant or Adjuvant (1)	Hel-fire®		
Surfactant/Adjuvant 1 Rate (%)	.5		
Other			
Other Rate/Amt			
Diluent	Water		
Total Solution	9 gallons		
Species Controlled	Kudzu Lespedeza spp.		
Area Description	Small patches of kudzu along the stream of the main branch and the cemetery branch.		
Additional Comments			

Carolina Silvics, Inc. Pesticide Application Log

CarSilv - 0588

Client	NC Division of Mitigation Services		
Project Site	Dye Branch II (NCDMS #92255)		
Date	09-12-2018		
Start Time	11:00	End Time	12:00
Only PAL for Site for This Day?	No	If NO, this is PAL # of ##	2 of 2
Sky Cover	Cloudy	Temp (F)	76
Wind Direction	NE	Wind Speed	1-5 mph
Applicators	Joshua G Merritt (NC 026-33717) Grainger Coughtrey (NC 026-34612)		
Application Method	Foliar Spray (Backpack)		
Herbicide	Roundup® Custom (glyphosate)		
Herbicide Rate (%)	3	Total Concentrate	6 fl oz
Surfactant or Adjuvant (1)	Hel-fire®		
Surfactant/Adjuvant 1 Rate (%)	.5		
Other			
Other Rate/Amt			
Diluent	Water		
Total Solution	1.5 gal.		
Species Controlled	Kudzu Privet spp.		
Area Description	Treated the smaller branch across the street, small privets were scarce but scattered along the branch. Some smaller kudzu vines were present.		
Additional Comments			