
As-Built Baseline Monitoring Report
FINAL VERSION
Edwards-Johnson Mitigation Project
Monitoring Year 0
Calendar Year of Data Collection: 2018

NCDEQ DMS Project Identification # 97080
NCDEQ DMS Contract # 6825
Neuse River Basin (Cataloging Unit 03020201)
USACE Action ID Number: SAW-2016-00883
NCDEQ DWR Project # 2016-0404
Johnston County, NC
Contracted Under RFP # 16-006477
Data Collection Period: April-June 2018, Submission Date: March 2019



Prepared for:



North Carolina Department of Environmental Quality
Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652

Prepared by:



WATER & LAND SOLUTIONS

7721 SIX FORKS ROAD, SUITE 130, RALEIGH, NC 27615
(919) 614 - 5111 | waterlandsolutions.com

Table of Contents

1	Project Summary.....	1
2	Project Background.....	1
2.1	Project Location, Setting, and Existing Conditions	1
2.2	Mitigation Project Goals and Objectives.....	2
2.3	Project History, Contacts, and Timeframe	3
3	Project Mitigation Components.....	3
3.1	Stream Mitigation Types and Approaches.....	3
3.1.1	R1 Preservation	3
3.1.2	R2 Restoration.....	3
3.1.3	R3 (Upper Reach) Restoration	4
3.1.4	R3 (Lower Reach) Preservation.....	4
3.1.5	R4 Restoration.....	4
3.2	Wetlands Mitigation Types and Approaches.....	4
4	Performance Standards	5
4.1	Streams	6
4.1.1	Stream Hydrology	6
4.1.2	Stream Profiles, Vertical Stability, and Floodplain Access	6
4.1.3	Stream Horizontal Stability	6
4.1.4	Streambed Material Condition and Stability	6
4.1.5	Jurisdictional Stream Flow	6
4.2	Vegetation.....	6
4.3	Wetlands.....	7
5	Monitoring Plan	7
5.1	Monitoring Schedule and Reporting.....	7
5.2	Visual Assessment Monitoring.....	7
5.3	Stream Assessment Monitoring.....	8
5.3.1	Stream Hydrologic Monitoring.....	8
5.3.2	Stream Geomorphic Monitoring.....	8
5.3.3	Stream Flow Duration Monitoring.....	10
5.4	Vegetation.....	10
5.5	Wetlands.....	11
6	As-Built (Baseline) Condition	11

6.1	As-built (Baseline) Survey	11
6.2	As-Built (Baseline) Plans/ Record Drawings.....	11
6.3	As-Built/ Baseline Assessment	12
6.3.1	Morphological Assessment	12
7	References	14

LIST OF APPENDICES

Appendix A Background Tables and Figures

Table 1	Project Mitigation Components
Table 2	Project Activity and Reporting History
Table 3	Project Contacts
Table 4	Project Information and Attributes

Appendix B Visual Assessment Data

Figure 1	Current Condition Plan View (CCPV)
Table 5	Visual Stream Morphology Stability Assessment
Table 5a	Vegetation Condition Assessment
Photos	Stream Station Photographs
Photos	Vegetation Plot Photographs

Appendix C Vegetation Plot Data

Table 6	Baseline Vegetation – As-Built Stem Counts
---------	--

Appendix D Stream Measurement and Geomorphology Data

Figure 2	Baseline Cross-Sections
Figure 3	Baseline Longitudinal Profiles
Table 7a	Baseline Stream Data Summary
Table 7b	Cross-section Morphology Data
Table 7c	Stream Reach Morphology Data

Appendix E As-Built Plans/ Record Drawings



1 Project Summary

Water and Land Solutions, LLC (WLS) completed the construction and planting of the Edwards-Johnson Mitigation Project (Project) full-delivery project for the North Carolina Department of Environmental Quality (NCDEQ), Division of Mitigation Services (DMS) in March 2018. The Project is located in Johnston County, North Carolina between the Community of Archer Lodge and the Town of Wendell at 35° 43' 30.36" North and 78° 21' 22.90" West. The Project site is located in the NCDEQ Sub-basin 03-04-06, in the Lower Buffalo Creek Priority Sub-watershed 030202011504 study area for the Neuse 01 Regional Watershed Plan (RWP), and in the Targeted Local Watershed 03020201180050, all of the Neuse River Basin.

The Project involved the restoration, preservation and permanent protection of four stream reaches (R1, R2, R3, and R4) and their riparian buffers, totaling approximately 3,729 linear feet of existing streams. The Project construction and planting were completed in May 2018 and as-built survey was completed in June 2018. Planting and baseline monitoring activities occurred in May 2018 (Table 2). This report documents the completion of the construction activities and presents as-built baseline monitoring data (MY0) for the post-construction monitoring period. Field adjustments were made to the final design during construction and the MY0 longitudinal profiles and cross-section dimensions illustrate that the proposed design parameters are within a normal range of variability for these natural stream systems. The Project is expected to meet the Year 1 Monitoring Year success criteria.

2 Project Background

2.1 Project Location, Setting, and Existing Conditions

The Edwards-Johnson Mitigation Project (Project) site is located in the Lower Buffalo Creek Priority Sub-watershed 030202011504 study area for the Neuse 01 Regional Watershed Plan (RWP), in the Wake-Johnston Collaborative Local Watershed Plan, and in the Targeted Local Watershed 03020201180050, all of the Neuse River Basin. The Project site is situated in the lower piedmont where potential for future development associated with the I-540 corridor and rapidly growing Johnston County area is imminent, as described in the Regional Watershed Plan (RWP) for the Upper Neuse River Basin within Hydrologic Unit (HU) 03020201.

The RWP identified and prioritized potential mitigation strategies to offset aquatic resource impacts from development and provided mitigation project implementation recommendations to improve ecological uplift within the Neuse 01 subbasin, which included traditional stream and wetland mitigation, buffer restoration, nutrient offsets, non-traditional mitigation projects such as stormwater and agricultural BMPs, and rare, threatened, or endangered (RTE) species habitat preservation or enhancement.

The project included four stream reaches (R1, R2, R3, and R4) which involved the restoration, preservation and permanent protection of approximately 3,729 linear feet of streams permanently protected by a recorded conservation easement. The catchment area is 223 acres and has an impervious cover less than one percent. The dominant land uses are agriculture and mixed forest. Prior to Project construction, some of the riparian buffers were less than 50 feet wide.



2.2 Mitigation Project Goals and Objectives

WLS established project mitigation goals and objectives based on the resource condition and functional capacity of the watershed to improve and protect diverse aquatic resources comparable to stable headwater stream systems within the Piedmont Physiographic Province. The proposed mitigation types and design approaches described in the final approved mitigation plan considered the general restoration and resource protection goals and strategies outlined in the 2010 Neuse River Basin Restoration Priority Plan (RBRP). The functional goals and objectives were further defined in the 2013 Wake-Johnston Collaborative Local Watershed Plan (LWP) and 2015 Neuse 01 Regional Watershed Plan (RWP) and include:

- Reducing sediment and nutrient inputs to the upper Buffalo Creek Watershed,
- Restoring, preserving and protecting wetlands, streams, riparian buffers and aquatic habitat,
- Implementing agricultural BMPs and stream restoration in rural catchments together as “project clusters”.

The following site specific goals were developed to address the primary concerns outlined in the LWP and RWP and include:

- Restore stream and floodplain interaction and geomorphically stable conditions by reconnecting historic flow paths and promoting more natural flood processes,
- Improve and protect water quality by reducing streambank erosion, nutrient and sediment inputs,
- Restore and protect riparian buffer functions and habitat connectivity in perpetuity by recording a permanent conservation easement,
- Implement agricultural BMPs to reduce nonpoint source inputs to receiving waters.

To accomplish these site-specific goals, the following function-based objectives will be measured and included with the performance standards to document overall project success as described in the table below:

Functional Category (Level)	Functional Goal / Parameter	Functional Design Objective
Hydrology (Level 1)	Improve Base Flow	Remove man-made pond dam and restore a more natural flow regime and aquatic passage.
Hydraulics (Level 2)	Reconnect Floodplain / Increase Floodprone Area Widths	Lower BHRs from >2.0 to 1.0-1.2 and maintain ERs at 2.2 or greater.
Geomorphology (Level 3)	Improve Bedform Diversity	Increase riffle/pool percentage to 70/30 and pool-to-pool spacing ratio 4-7X bankfull width.
	Increase Lateral Stability	Reduce BEHI/NBS streambank erosion rates comparable to downstream reference condition and stable cross-section values.
	Enhance Riparian Buffer Vegetation	Plant or protect native species vegetation a minimum 50' wide from the top of the streambanks with a composition/density comparable to reference condition.
Physicochemical (Level 4)	Improve Water Quality	Install water quality treatment basins along the riparian corridor and reduce sediment and nutrient levels.



Biology (Level 5)	Improve Macroinvertebrate Community and Aquatic Species Health	Incorporate native woody debris and bedform diversity into channel and change DWR bioclassification rating from 'Poor' to a minimum 'Fair' by Monitoring Year 7.
------------------------------	--	--

2.3 Project History, Contacts, and Timeframe

The chronology of the project history and activity is presented in Table 2. Relevant project contact information is presented in Table 3. Relevant project background information is presented in Table 4. The final mitigation plan and PCN were submitted to DMS September 29, 2017 for submission to the NCIRT. The Section 404 General (Regional and Nationwide) Permit Verification was issued January 12, 2018. Project construction started on March 23, 2018 and mitigation site earthwork and mitigation site planting were completed on May 5, 2018, both by RiverWorks Construction. Trueline Surveying, PC completed the as-built survey in June 2018. WLS completed the installation of baseline monitoring devices on May 14, 2018 and the installation of survey monumentation and conservation easement boundary marking on August 13, 2018.

Refer to Figure 1 and Table 1 for the project components/asset information. A recorded conservation easement consisting of 10.96 acres protects and preserves all stream reaches, existing wetland areas, and riparian buffers in perpetuity.

3 Project Mitigation Components

3.1 Stream Mitigation Types and Approaches

Stream restoration practices involved raising the existing streambed and reconnecting the stream to the relic floodplain. Some portions of the existing degraded channels that were abandoned within the restoration areas were filled to decrease surface and subsurface drainage and raise the local water table.

The project also included restoring, enhancing and protecting riparian buffers and riparian wetlands within the conservation easement. The vegetative components of this project included stream bank, floodplain, and transitional upland zones planting. The Site was planted with native species riparian buffer vegetation and now protected through a permanent conservation easement. Table 1 and Figure 1 (Appendix A) provide a summary of the project components.

3.1.1 R1 Preservation

Preservation was implemented along this reach since the existing stream and wetland system is stable with a mature riparian buffer due to minimal historic impacts. The preservation area is being protected in perpetuity through a permanent conservation easement. This approach will extend the wildlife corridor from the Buffalo Creek floodplain boundary throughout a majority of the riparian valley, while providing a hydrologic connection and critical habitat linkage within the catchment area.

3.1.2 R2 Restoration

Work along R2 involved a Priority Level I Restoration approach by raising the bed elevation and reconnecting the stream with its abandoned floodplain. This approach will promote more frequent over bank flooding in areas with hydric soils, thereby creating favorable conditions for wetland re-establishment. The reach was restored using appropriate riffle-pool morphology with a conservative meander planform geometry that accommodates the valley slope and width. This approach allowed



restoration of a stable channel form with appropriate bedform diversity, as well as, improved biological functions through increased aquatic and terrestrial habitats. In-stream structures included constructed wood riffles for grade control and habitat, log j-hook vanes, and log weirs/jams for encouraging step-pool formation energy dissipation, bank stability, and bedform diversity. Riparian buffers greater than 50 feet were planted in disturbed areas and will be protected along the entire length of R2. Mature trees and significant native vegetation were protected and incorporated into the design.

Bioengineering techniques such as vegetated geolifts and live stakes were also used to protect streambanks and promote woody vegetation growth along the streambanks. During construction, the existing unstable channel was filled to an elevation sufficient to connect the new bankfull channel to its active floodplain using suitable fill material excavated from the newly restored channels and remnant spoil piles. Additionally, water quality treatment features were installed to reduce direct sediment and nutrient inputs.

3.1.3 R3 (Upper Reach) Restoration

A Priority Level I Restoration approach was implemented for the upstream portion to improve stream functions and water quality. Prior to restoration activities, the reach exhibited both lateral and vertical instability, as shown by active headcuts and moderate bank erosion. A new single-thread meandering channel was constructed offline in this area before reconnecting with multiple relic channel features and the existing stream and wetland complex further downstream. In-stream structures, including log riffles, log weirs and log vanes were used to dissipate flow energy, protect streambanks, and eliminate potential for future incision. Shallow floodplain depressions were created or preserved to provide habitat diversity, nutrient cycling, and improved treatment of overland flows. Restored streambanks were graded to stable side slopes and the floodplain was reconnected to further promote stability and hydrological function.

3.1.4 R3 (Lower Reach) Preservation

Preservation was implemented along this reach since the existing stream and wetland system is stable with a mature riparian buffer due to minimal historic impacts. The reach is being protected in perpetuity through a permanent conservation easement. This approach will extend the wildlife corridor from the Buffalo Creek floodplain boundary throughout a majority of the riparian valley, while providing a hydrologic connection and critical habitat linkage within the catchment area.

3.1.5 R4 Restoration

The restoration of R4 involved raising the existing bed elevation gradually to reconnect the stream with its active floodplain. Prior to restoration activities, the existing channel began experiencing backwater conditions and sediment aggradation from a man-made pond. The failing dam and remnant spoil piles were removed and the pond was drained to reconnect the new stream channel with its geomorphic floodplain. Channel and floodplain excavation in this reach segment included the removal of shallow legacy sediments (approx. 12" depth) to accommodate a new bankfull channel and in-stream structures, as well as a more natural step-pool morphology using grade control structures in the steeper transitional areas. Shallow floodplain depressions were created to provide habitat diversity, nutrient cycling, and improved treatment of overland flows. Riparian buffers greater than 50 feet were restored and protected along all R4.

3.2 Wetlands Mitigation Types and Approaches

Wetland mitigation credits are not contracted or proposed for this project.



4 Performance Standards

The applied success criteria for the Project will follow necessary performance standards and monitoring protocols presented in final approved mitigation plan. Annual monitoring and semi-annual site visits will be conducted to assess the condition of the project throughout the monitoring period. Monitoring activities will be conducted for a period of seven (7) years with the final duration dependent upon performance trends toward achieving project goals and objectives. The following Proposed Monitoring Plan Summary from the approved final mitigation plan summarizes the measurement methods and performance standards. Specific success criteria components and evaluation methods follow.

Functional Category (Level)	Project Goal / Parameter	Measurement Method	Performance Standard	Potential Functional Uplift
Hydrology (Level 1)	Improve Base Flow Duration and Overbank Flows (i.e. channel forming discharge)	Remove man-made pond, well device (pressure transducer), regional curve, regression equations, catchment assessment	Maintain seasonal flow for a minimum of 30 consecutive days during normal annual rainfall.	Create a more natural and higher functioning headwater flow regime and provide aquatic passage.
Hydraulics (Level 2)	Reconnect Floodplain / Increase Floodprone Area Widths	Bank Height Ratio, Entrenchment Ratio, crest gauge	Maintain average BHRs at 1.2 and increase ERs at 2.2 or greater and document bankfull/geomorphically significant flow events.	Provide temporary water storage and reduce erosive forces (shear stress) in channel during larger flow events.
Geomorphology (Level 3)	Improve Bedform Diversity	Pool to Pool spacing, riffle-pool sequence, pool max depth ratio, Longitudinal Profile	Increase riffle/pool percentage and pool-to-pool spacing ratios compared to reference reach conditions.	Provide a more natural stream morphology, energy dissipation and aquatic habitat/refugia.
	Increase Vertical and Lateral Stability	BEHI / NBS, Cross-sections and Longitudinal Profile Surveys, visual assessment	Decrease streambank erosion rates comparable to reference condition cross-section, pattern and vertical profile values.	Reduce sedimentation, excessive aggradation, and embeddedness to allow for interstitial flow habitat.
	Establish Riparian Buffer Vegetation	CVS Level I & II Protocol Tree Veg Plots (Strata Composition and Density), visual assessment	Within planted portions of the site, a minimum of 320 stems per acre must be present at year three; a minimum of 260 stems per acre must be present at year five; and a minimum of 210 stems per acre must be present at year seven.	Increase woody and herbaceous vegetation will provide channel stability and reduce streambank erosion, runoff rates and exotic species vegetation.
Physicochemical (Level 4)	Improve Water Quality	N/A	N/A	Reduction of excess nutrients and organic pollutants will increase the hyporheic exchange and dissolved oxygen (DO) levels.
Biology (Level 5)	Improve Benthic Macroinvertebrate Communities and Aquatic Health	DWR Small Stream/Qual v4 sampling, IBI	N/A	Increase leaf litter and organic matter critical to provide in-stream cover/shade, wood recruitment, and carbon sourcing.



Note: Level 4 and 5 project parameters and monitoring activities will not be tied to performance standards nor required to demonstrate success for credit release.

4.1 Streams

4.1.1 Stream Hydrology

Two separate bankfull events must be documented within the seven-year monitoring period. These two bankfull events must occur in separate years. Otherwise, the stream monitoring will continue until two bankfull events have been documented in separate years. In addition to the two bankfull flow events, two “geomorphically significant” flow events ($Q_{gs}=0.66Q_2$) must also be documented during the monitoring period. There are no temporal requirements regarding the distribution of the geomorphically significant flows.

4.1.2 Stream Profiles, Vertical Stability, and Floodplain Access

Stream profiles, as a measure of vertical stability will be evaluated by looking at Bank Height Ratios (BHR). The BHR shall not exceed 1.2 along the restored project reaches. This standard only applies to the restored project reaches where BHRs were corrected through design and construction. In addition, observed bedforms should be consistent with stream reference data. Vertical stability and floodplain access will both be evaluated using Entrenchment Ratios (ER). The ER shall be no less than 2.2 (>1.5 for “B” stream types) along the restored project stream reaches. This standard only applies to restored reaches of the channel where ERs were corrected through design and construction.

4.1.3 Stream Horizontal Stability

Cross-sections will be used to evaluate horizontal stream stability. There should be little change expected in as-built restoration cross-sections. If measurable changes do occur, they should be evaluated to determine if the changes represent a movement toward a more unstable condition (e.g., downcutting, erosion) or a movement towards increased stability (e.g., settling, vegetation establishment, deposition along the streambanks, decrease in width/depth ratio). Cross-sections shall be classified using the Rosgen Stream Classification method and all monitored cross-sections should fall within the quantitative parameters defined for channels of the design stream type.

4.1.4 Streambed Material Condition and Stability

After construction, there should be minimal change in the particle size distribution of the streambed materials, over time, given the current watershed conditions and future sediment supply regime. Since the streams are predominantly sand-bed systems with minimal fine/coarse gravel, some coarsening is anticipated after restoration activities, however significant changes in particle size distribution are not expected.

4.1.5 Jurisdictional Stream Flow

The restored stream systems must be classified as at least intermittent, and therefore must exhibit base flow for some portion of the year during a year with normal rainfall conditions as described in the approved mitigation plan.

4.2 Vegetation

Vegetative restoration success for the project during the intermediate monitoring years will be based on the survival of at least 320, three-year-old planted trees per acre at the end of Year 3 of the monitoring



period and at least 260, five-year-old, planted trees per acre at the end of Year 5 of the monitoring period. The final vegetative restoration success criteria will be achieving a density of not less than 210, seven-year-old planted stems per acre in Year 7 of monitoring. Planted vegetation (for projects in coastal plain and piedmont counties) must average seven (7) feet in height at Year 5 of monitoring and ten (10) feet in height at Year 7 of monitoring. For all of the monitoring years (Year 1 through Year 7), the number of Red maple (*Acer rubrum*) stems cannot exceed 20% of the total stems in any of the vegetation monitoring plots.

4.3 Wetlands

Wetland mitigation credits are not contracted or proposed for this project. Wetland mitigation performance standards are therefore not included in this section.

5 Monitoring Plan

The monitoring plan is described in the approved mitigation plan and is intended to document the site improvements based on restoration potential, catchment health, ecological stressors and overall constraints. The measurement methods described below provide a connection between project goals and objectives, performance standards, and monitoring requirements to evaluate functional improvement.

5.1 Monitoring Schedule and Reporting

A period of at least six months will separate the as-built baseline measurements and the first-year monitoring measurements. The baseline monitoring document and as-built monitoring report will include all information required by the current DMS templates (June 2017) and applicable guidance referenced in the approved mitigation plan, including planimetric (plan view) and elevation (profile view) information, photographs, sampling plot locations, a description of initial vegetation species composition by community type, and location of monitoring stations. The report will include a list of the vegetation species planted, along with the associated planting densities. WLS will conduct mitigation performance monitoring based on these methods and will submit annual monitoring reports to DMS by December 1st of each monitoring year during which required monitoring is conducted. The annual monitoring reports will organize and present the information resulting from the methods described in detail below.

5.2 Visual Assessment Monitoring

WLS will conduct visual assessments in support of mitigation performance monitoring. Visual assessments of all stream reaches will be conducted twice per monitoring year with at least five months in between each site visit for each of the seven years of monitoring. Photographs will be used to visually document system performance and any areas of concern related to streambank and bed stability, condition of in-stream structures, channel migration, active headcuts, live stake mortality, impacts from invasive plant species or animal browsing, easement boundary encroachments, cattle exclusion fence damage, and the general condition of pools and riffles. The monitoring activities will be summarized in DMS's *Visual Stream Morphology Stability Assessment Table* and the *Vegetation Conditions Assessment Table*, which are used to document and quantify the visual assessment throughout the monitoring period.

A series of photographs over time will be also be compared to evaluate channel aggradation (bar formations) or degradation, streambank erosion, successful maturation of riparian vegetation, and effectiveness of sedimentation and erosion control measures. More specifically, the longitudinal profile



photos should indicate the absence of developing bars within the channel or excessive increase in channel depth, while lateral photos should not indicate excessive erosion or continuing degradation of the banks. The photographs will be taken from a height of approximately five feet to ensure that similar locations (and view directions) at the site are documented in each monitoring period and will be shown on the current conditions plan view map (CCPV). The results of the visual monitoring assessments will be used to support the development of the annual monitoring document that provides the visual assessment metrics.

5.3 Stream Assessment Monitoring

Based on the stream design approaches, different stream monitoring methods are proposed for the various project reaches. Hydrologic monitoring will be conducted for all project stream reaches. For reaches that involve a traditional Restoration (Rosgen Priority Level I and II) approach, geomorphic monitoring methods that follow those recommended by the *USACE Stream Mitigation Guidelines*, issued in April 2003 and October 2005, and NCEEP's *Stream and Wetland Mitigation Monitoring Guidelines*, which are described below, will be employed to evaluate the effectiveness of the restoration practices. Visual monitoring will also be conducted along these reaches as described herein. Each of the proposed stream monitoring methods are described in detail below.

5.3.1 Stream Hydrologic Monitoring

The occurrence of the two required bankfull events (overbank flows) and the two required “geomorphically significant” flow events ($Q_{gs}=0.66Q_2$) within the monitoring period, along with floodplain access by flood flows, will be documented using a crest gage and photography. The crest gage was installed on December 12, 2018 on the floodplain of the restored channel at the left top of bank of Reach R2, immediately upstream of the confluence of Reach R2 and R4 (Figure 1). The crest gage will record the watermark associated with the highest flood stage between monitoring site visits. The gage will be checked each time WLS staff conduct a site visit to determine if a bankfull and/or geomorphically significant flow event has occurred since the previous check. Corresponding photographs will be used to document the occurrence of debris lines and sediment deposition on the floodplain during monitoring site visits. This monitoring will help establish that the restoration objectives of restoring floodplain functions and promoting more natural flood processes are being met. Because the crest gage was installed after the submission of the Draft As-built Baseline Monitoring Reports and Draft Monitoring Reports Year 1, only the described photographic measures will be used for Year 1 stream hydrologic monitoring.

5.3.2 Stream Geomorphic Monitoring

5.3.2.1 Stream Horizontal Pattern

A planimetric survey has been conducted for the entire length of restored channel to document as-built baseline conditions (MY0). The survey was tied to a permanent benchmark and measurements include thalweg, bankfull, and top of banks. The plan view measurements such as sinuosity, radius of curvature, meander width ratio were taken on newly constructed meanders during baseline documentation (MY0) only. The described visual monitoring will also document any changes or excessive lateral movement in the plan view of the restored channel. The results of the planimetric survey should show that the restored horizontal geometry is consistent with intended design stream type. These measurements will demonstrate that the restored stream channel pattern provides more stable planform and associated features than the old channel, which provide improved aquatic habitat and geomorphic function, as per the restoration objectives.



5.3.2.2 *Stream Longitudinal Profile*

A longitudinal profile has been surveyed for the entire length of restored channel to document as-built baseline conditions for the first year of monitoring only. The survey was tied to a permanent benchmark and measurements include thalweg, water surface, bankfull, and top of low bank. Measurements were taken at the head of each feature (e.g., riffle, pool) and at the maximum pool depth. The longitudinal profile shows that the bedform features installed are consistent with intended design stream type. The longitudinal profiles will not be taken during subsequent monitoring years unless vertical channel instability has been documented or remedial actions/repairs are deemed necessary. These measurements will demonstrate that the restored stream profile provides more bedform diversity than the old channel with multiple facet features (such as scour pools and riffles) that provide improved aquatic habitat, as per the restoration objectives. BHRs will be measured along each of the restored reaches using the results of the longitudinal profile to demonstrate that the BHRs shall not exceed 1.2 along the restored project reaches.

5.3.2.3 *Stream Horizontal Dimension*

Permanent cross-sections have been installed and surveyed at an approximate rate of one cross-section per twenty (20) bankfull widths or an average distance interval (not to exceed 500 LF) of restored stream, for a total of four (4) cross-sections located at riffles, and three (3) located at pools. Each cross-section has been monumented on both streambanks to establish the exact transect used and to facilitate repetition each year and easy comparison of year-to-year data. The cross-section surveys will occur in years zero (as-built), one, two, three, five, and seven, and must include measurements of Bank Height Ratio (BHR) and Entrenchment Ratio (ER). The monitoring survey will include points measured at all breaks in slope, including top of streambanks, bankfull, inner berm, edge of water, and thalweg, if the features are present.

There should be minimal change in as-built cross-sections. Stable cross-sections will establish that the restoration goal of creating geomorphically stable stream conditions has been met. If changes do take place, they will be documented in the survey data and evaluated to determine if they represent a movement toward a more unstable condition (e.g., down-cutting or erosion) or a movement toward increased stability (e.g., settling, vegetative changes, deposition along the streambanks, or decrease in width-to-depth ratio). Using the Rosgen Stream Classification System, all monitored cross-sections should fall within the quantitative parameters as defined for the design channels of the design stream type.

Reference photo transects will be taken at each permanent cross-section. Photos should not indicate excessive erosion or continuing degradation of the streambanks. Photographs will be taken of both streambanks at each cross-section. A survey tape stretched between the permanent cross-section monuments/pins will be centered in each of the streambank photographs. The water elevation will be shown in the lower edge of the frame, and as much of the streambank as possible will be included in each photo. Photographers should attempt to consistently maintain the same area in each photo over time.

5.3.2.4 *Streambed Material*

Representative streambed material samples will be collected in locations where riffles are installed as part of the project. The dominant substrate is coarse sand and the post-construction riffle substrate samples will be compared to the existing riffle substrate data collected during the design phase. Any significant changes (e.g., aggradation, degradation, embeddedness) will be noted after streambank vegetation becomes established and a minimum of two bankfull flows or greater have been documented. If significant changes (i.e. excess deposition) are observed within stable riffles and pools, additional sediment transport analyses and calculations may be required.



5.3.3 Stream Flow Duration Monitoring

5.3.3.1 Jurisdictional Stream Flow Documentation

Monitoring of stream flow will be conducted to demonstrate that the restored stream systems classified as intermittent exhibit surface flow for a minimum of 30 consecutive days throughout some portion of the year during a year with normal rainfall conditions. To determine if rainfall amounts are normal for the given year, precipitation amounts using tallied data obtained from the Johnston County weather station weather station (COOP 317994), approximately twenty miles south of the site. Data from the weather station can be obtained from the CRONOS Database located on the State Climate Office of North Carolina's website. If a normal year of precipitation does not occur during the first seven years of monitoring, monitoring of flow conditions on the site will continue until it documents that the intermittent streams have been flowing during the appropriate times of the year.

The proposed monitoring of the restored intermittent reach will include the installation of a monitoring gage (flow gage) within the thalweg (bottom) of the channel towards the middle portions of the reach. A total of 1 monitoring flow gage (continuous-read pressure transducers) has been installed towards the middle portion of restored intermittent Reach R4 (See Figure 1). The gage device will be inspected on a quarterly/semi-annual basis to document surface hydrology and provide a basis for evaluating flow response to rainfall events and surface runoff during various water tables levels throughout the monitoring period (KCI, DMS, 2010).

5.4 Vegetation

Successful restoration of the vegetation at the project site is dependent upon successful hydrologic restoration, active establishment and survival of the planted preferred canopy vegetation species, and volunteer regeneration of the native plant community. To determine if these criteria are successfully achieved, vegetation-monitoring quadrants or plots have been installed and will be monitored across the restoration site in accordance with the CVS-EEP Level I & II Monitoring Protocol (CVS, 2008) and DMS Stream and Wetland Monitoring Guidelines (DMS, 2017).

The vegetation monitoring plots are approximately 2% of the planted portion of the site with a total of four (4) plots established randomly within the planted riparian buffer areas. The sampling may employ quasi-random plot locations which may vary upon approval from DMS, DWR and IRT. Any random plots should comprise more than 50% of the total required plots and the location (GPS coordinates and orientation) will identified in the monitoring reports. No monitoring quadrants were established within undisturbed wooded areas, such as those along Reach R1 and lower R3, however visual observations will be documented in the annual monitoring reports to describe any changes to the existing vegetation community. The size and location of individual quadrants is 100 square meters (10m X 10m) for woody tree species. The vegetation plot corners have been marked and surveyed with a GPS unit. See Figure 1 in Appendix B for the vegetation monitoring plot locations.

Vegetation monitoring will occur in the fall each required monitoring year, prior to the loss of leaves. Mortality will be determined from the difference between the previous year's living, planted seedlings and the current year's living, planted seedlings. Data will be collected at each individual quadrant and will include specific data for monitored stems on diameter, height, species, date planted, and grid location, as well as a collective determination of the survival density within that quadrant. Relative values will be calculated and importance values will be determined. Individual planted seedlings were marked at planting or monitoring baseline setup so that those stems can be found and identified consistently each



successive monitoring year. Volunteer species will be noted and their inclusion in quadrant data will be evaluated with DMS on a case-by-case basis. The presence of invasive species vegetation within the monitoring quadrants will also be noted, as will any wildlife effects.

At the end of the first full growing season (from baseline/MYO) or after 180 days between March 1st and November 30th, species composition, stem density, and survival will be evaluated. For each subsequent year, vegetation plots shall be monitored for seven years in years 1, 2, 3, 5 and 7, and visual monitoring in years 4 and 6, or until the final success criteria are achieved.

WLS will provide required remedial action on a case-by-case basis, such as replanting more wet/drought tolerant species vegetation, conducting beaver and beaver dam management/removal, and removing undesirable/invasive species vegetation, and will continue to monitor vegetation performance until the corrective actions demonstrate that the site is trending towards or meeting the standard requirement. Existing mature woody vegetation will be visually monitored during annual site visits to document any mortality, due to construction activities or changes to the water table, that negatively impact existing forest cover or favorable buffer vegetation.

5.5 Wetlands

Wetland mitigation credits are not contracted or proposed for this project. One groundwater monitoring well was installed during the baseline monitoring within an existing wetland area along Reach R3. The well data was unrecoverable and therefore an additional groundwater monitoring well was installed along Reach R3 (preservation) after the first year of monitoring, in early January 2019. The wells were installed to document groundwater levels within the stream and wetland restoration for reference and comparison to the preservation areas, at the request of the NCIRT (DWR). No performance standards for wetland hydrology success was proposed in the Mitigation Plan and therefore wetland mitigation monitoring is not included for this project.

6 As-Built (Baseline) Condition

6.1 As-built (Baseline) Survey

An as-built survey, conducted under the responsible charge of a North Carolina Professional Land Surveyor (PLS), was utilized to document the as-built or baseline condition of the Project post-construction. The Project construction and planting were completed in May 2018 and as-built survey was completed in June 2018. Planting and baseline monitoring activities occurred in May 2018. The as-built survey included a locating the constructed stream channels, in-stream structures, monitoring device locations, a longitudinal profile survey, and cross-section surveys. For comparison purposes, the site reaches were divided into the same reaches that were established for the project assessment and design (R1, R2, R3 (upper and lower), and R4).

6.2 As-Built (Baseline) Plans/ Record Drawings

The results of the as-built survey are used to establish and document post-construction or baseline conditions and will be used for comparing post-construction monitoring data each monitoring year. The as-built survey plan set includes these same plan sheets (cover, legend/construction sequence/general notes, typical sections, details, plans and profile, and revegetation plan) as the final construction plans. The as-built survey plan set was developed utilizing the final construction plan set as the “background”, and then overlaying the as-built survey information on the plan and profile sheets. Any significant adjustments or deviations made to the final construction plans during construction are shown as redline



mark-ups or callouts on the as-built survey plan sheets, as appropriate, to serve as record drawings. The as-built survey plan set is located in Appendix E.

6.3 As-Built/ Baseline Assessment

No deviations of significance were documented between the final construction plans and the as-built condition that may affect channel performance or changes in vegetation species planted. Additionally, no major issues or mitigating factors were observed immediately after construction which require consideration or remedial action.

6.3.1 Morphological Assessment

Morphological data for the as-built profile was collected between May and June 2018. Refer to Appendix B for summary data tables, morphological plots, and stream photographs.

6.3.1.1 *Stream Horizontal Pattern & Longitudinal Profile*

The MYO stream channel pattern and longitudinal profiles closely match the profile design parameters, with the exception of middle R3. In the upper portion of R3, a single-thread meandering channel was constructed offline per the design plan alignment before connecting with multiple relic channel features farther downstream. During project construction, the alignment of the lower end of R3 and the corresponding conservation easement boundaries were adjusted slightly from what was proposed to in the approved final mitigation plan. This section of R3 was restored by re-diverting the reach flow to the historic abandoned multi-thread channel (approximate stations 33+07.35 to 37+43.92), rather than constructing the new single thread alignment proposed in the approved final mitigation plan. This field adjustment restored a more natural diffuse flow pattern within the topographic low-point of the valley while minimizing disturbance to existing jurisdictional wetlands and native species vegetation in this area. The described field adjustment was discussed by phone with and approved by Andrea Hughes (USACE, NCIRT) in May 2018 immediately prior to implementation. See appendices for as-built plans.

For design profiles, riffles were depicted as straight lines with consistent slopes. Various locations the riffle profiles shown on the as-built survey illustrate multiple slope breaks due to the installation of log and rock structures and woody debris within the streambed. The constructed riffle slopes and pool depths vary slightly from design parameters due to field adjustments and fine sediment migration during construction. The MYO plan form geometry or pattern fell within acceptable ranges of the design parameters for all restored reaches, except the middle portion of R3. These minor channel adjustments in riffle slopes, pool depths and pattern do not present a stability concern or indicate a need for remedial action and will be assessed visually during the annual assessments.

6.3.1.2 *Stream Horizontal Dimension*

The MYO channel dimensions generally match the design parameters and are within acceptable a stable range of tolerance. It is expected that over time that some pools may accumulate fine sediment and organic matter, however, this is not an indicator of channel instability. Maximum riffle depths are expected to fluctuate slightly throughout the monitoring period as the channels adjust to restored flow regime.

6.3.1.3 *Vegetation*

The MYO average planted density is 700 stems per acre, which exceeds the interim measure of vegetative success of at least 320 planted stems per acre at the end of the third monitoring year. Summary data and photographs of each plot can be found in Appendix 3.



6.3.1.4 Wetlands

Groundwater gage data will be included in the annual monitoring report to document existing wetland hydrology.

6.3.1.5 Bankfull Events

Bankfull events that occurred after construction will be documented in the MY1 report.



7 References

- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Harrelson, Cheryl C; Rawlins, C.L.; Potyondy, John P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- KCI Associates of NC, DMS. 2010. Using Pressure Transducers for Stream Restoration Design and Monitoring.
- Lee, M., Peet R., Roberts, S., Wentworth, T. CVS-NCEEP Protocol for Recording Vegetation, Version 4.1, 2007.
- North Carolina Department of Environmental Quality, Division of Mitigation Services, Wildlands Engineering, Inc. 2015. Neuse 01 Regional Watershed Plan Phase II. Raleigh, NC.
- North Carolina Department of Environmental Quality, Division of Mitigation Services, 2017. As-built Baseline Monitoring Report Format, Data and Content Requirement. Raleigh, NC.
- Rosgen, D. L., 1994. A Classification of Natural Rivers. *Catena* 22: 169-199.
- Rosgen, D.L., 1996. Applied River Morphology. Wildland Hydrology Books, Pagosa Springs, CO.
- Schafale, M. P., and A. S. Weakley. 1990. Classification of the natural communities of North Carolina, third approximation. North Carolina Natural Heritage Program. NCDENR Division of Parks and Recreation. Raleigh, NC.
- United States Army Corps of Engineers. 1987. Corps of Engineers Wetlands Delineation Manual. Technical Report Y-87-1. Environmental Laboratory. US Army Engineer Waterways Experiment Station. Vicksburg, MS.
- _____. 1997. Corps of Engineers Wetlands Research Program. Technical Note VN-RS-4.1. Environmental Laboratory. U.S. Army Engineer Waterways Experiment Station. Vicksburg, MS.
- _____. 2003. Stream Mitigation Guidelines, April 2003, U.S. Army Corps of Engineers. Wilmington District.
- Water and Land Solutions, LLC (2017). Edwards-Johnson Mitigation Project Final Mitigation Plan. NCDMS, Raleigh, NC.



Appendices



Appendix A – Background Tables and Figures

**Table 1. Mitigation Assets and Components
Edwards-Johnson Mitigation Project (NCDEQ DMS Project ID# 97080)**

Project Component (reach ID, etc.) ¹	Wetland Position and HydroType ²	Existing Footage or Acreage	Stationing	Mitigation Plan Footage or Acreage	As-Built Footage or Acreage	Restoration Level	Approach Priority Level	Mitigation Ratio (X:1)	Mitigation Credits*	Notes/Comments
R1		611	10+00 -16+11	611	611	P	-	10	61	Invasive Control, Permanent Conservation Easement.
R2		1007	16+11 - 27+94	1183	1180	R	PI	1	1183	Full Channel Restoration, Invasive Control, Permanent Conservation Easement.
R3 (upper)		629	27+94 - 36+09	815	853	R	PI	1	815	Full Channel Restoration, Invasive Control, Permanent Conservation Easement.
R3 (lower)		240	36+09 - 37+39	130	149	P	-	10	13	Invasive Control, Permanent Conservation Easement.
R4		815	10+00 - 19+36	951	936	R	PI/PII	1	951	Full Channel Restoration, Pond Removal, Invasive Control, Permanent Conservation Easement.

Length and Area Summations by Mitigation Category

Restoration Level	Stream (linear feet)	Riparian Wetland (acres)		Non-riparian Wetland (acres)
		Riverine	Non-Riverine	
Restoration	2949			
Enhancement				
Enhancement I				
Enhancement II				
Creation				
Preservation	741			
High Quality Pres				

Overall Assets Summary

Asset Category	Overall Credits*
Stream	3,023
RP Wetland	
NR Wetland	

* Mitigation Credits are from the final approved mitigation plan, as verified by the as-built survey.

**Table 2. Project Activity and Reporting History
Edwards-Johnson Mitigation Project (NCDEQ DMS Project ID# 97080)**

Elapsed Time Since grading complete: 0 yrs 8 months
Elapsed Time Since planting complete: 0 yrs 8 months
Number of reporting Years⁰: 0

Activity or Deliverable	Data Collection Complete	Completion or Delivery
Project Contract Execution	N/A	3/18/2016
Final Mitigation Plan Submittal	N/A	9/29/2017
Section 404 General (Regional and Nationwide) Permit Verification	N/A	1/12/2018
Begin Construction	N/A	3/23/2018
Mitigation Site Earthwork Completed	N/A	5/5/2018
Mitigation Site Planting Completed	N/A	5/5/2018
Installation of Monitoring Devices Completed	N/A	5/14/2018
Installation of Survey Monumentation and Boundary Marking	N/A	8/13/2018
As-built/Baseline (Year 0) Monitoring Report Submittal	6/23/2018	12/3/2018
Year 1 Monitoring Report Submittal	N/A	N/A
Year 2 Monitoring Report Submittal	N/A	N/A
Year 3 Monitoring Report Submittal	N/A	N/A
Year 4 Monitoring Report Submittal	N/A	N/A
Year 5 Monitoring Report Submittal	N/A	N/A
Year 6 Monitoring Report Submittal	N/A	N/A
Year 7 Monitoring Report Submittal	N/A	N/A

Table 3. Project Contacts
Edwards-Johnson Mitigation Project (NCDEQ DMS Project ID# 97080)

Mitigation Provider	Water & Land Solutions, LLC 11030 Raven Ridge Road, Suite 200, Raleigh, NC 27614
Primary Project POC	William Scott Hunt, III, PE Phone: 919-270-4646
Construction Contractor	RiverWorks Construction 114 W. Main Street, Suite 106, Clayton, NC 27520
Primary Project POC	Bill Wright Phone: 919-590-5193
Survey Contractor (Existing Condition Surveys)	WithersRavenel 115 MacKenan Drive, Cary, NC 27511
Primary Project POC	Marshall Wight, PLS Phone: 919-469-3340
Survey Contractor (Conservation Easement, Construction and As-Builts Surveys)	True Line Surveying, PC 205 West Main Street, Clayton, NC 27520
Primary Project POC	Curk T. Lane, PLS 919-359-0427
Planting Contractor	RiverWorks Construction 114 W. Main Street, Suite 106, Clayton, NC 27520
Primary Project POC	Bill Wright Phone: 919-590-5193
Seeding Contractor	RiverWorks Construction 114 W. Main Street, Suite 106, Clayton, NC 27520
Primary Project POC	Bill Wright Phone: 919-590-5193
Seed Mix Sources	Green Resource 5204 Highgreen Ct., Colfax, NC 27235
	Rodney Montgomery Phone: 336-215-3458
Nursery Stock Suppliers	Foggy Mountain Nursery (Live Stakes) 797 Helton Creek Rd, Lansing, NC 28643 Glenn Sullivan Phone: 336-977-2958 Dykes & Son Nursery (Bare Root Stock) 825 Maude Etter Rd, McMinnville, Tn 37110 Jeff Dykes Phone: 931-668-8833
Monitoring Performers	Water & Land Solutions, LLC 11030 Raven Ridge Road, Suite 200, Raleigh, NC 27614
Stream Monitoring POC	William Scott Hunt, III, PE Phone: 919-270-4646
Vegetation Monitoring POC	William Scott Hunt, III, PE Phone: 919-270-4646
Wetland Monitoring POC	William Scott Hunt, III, PE Phone: 919-270-4646

Table 4. Project Information and Attributes

Table 4. Project Information and Attributes					
Project Name	Edwards-Johnson Mitigation Project				
County	Johnston				
Project Area (acres)	11.0				
Project Coordinates (latitude and longitude)	35.7245361 N, -78.3570806 W				
Planted Acreage (Acres of Woody Stems Planted)	3.69				
Project Watershed Summary Information					
Physiographic Province	Piedmont				
River Basin	Neuse				
USGS Hydrologic Unit 8-digit	03020201				
DWR Sub-basin	30406				
Project Drainage Area (Acres and Square Miles)	223 acres, 0.35 sq mi				
Project Drainage Area Percentage of Impervious Area	2.30%				
CGIA Land Use Classification	2.01.03, 2.99.05, 413, 4.98 (33% crops/hay, 16% pasture, 51% mixed forest)				
Reach Summary Information					
Parameters	Reach 1	Reach 2	Reach 3 (upper)	Reach 3 (lower)	Reach 4
Length of reach (linear feet)	611	1173	770	130	1176
Valley confinement (Confined, moderately confined, unconfined)	unconfined	unconfined	unconfined	unconfined	unconfined
Drainage area (Acres and Square Miles)	96 acres, 0.15 sq mi	120 acres, 0.19 sq mi	211 acres, 0.33 sq mi	223 acres, 0.35 sq mi	55 acres, 0.09 sq mi
Perennial, Intermittent, Ephemeral	Intermittent	Perennial	Perennial	Perennial	Intermittent
NCDWR Water Quality Classification	C; NSW	C; NSW	C;NSW	C; NSW	C; NSW
Stream Classification (existing)	C5	G5c	E5(incised)	E5(incised)	G5c/Pond
Stream Classification (proposed)	C5	C5	C5	C5, D5	C5
Evolutionary trend (Simon)	I	III/IV	IV	V	III/IV
FEMA classification	N/A	N/A	N/A	Zone AE	N/A
Wetland Summary Information					
Parameters	Wetland 1	Wetland 2	Wetland 3		
Size of Wetland (acres)	N/A	N/A	N/A		
Wetland Type (non-riparian, riparian riverine or riparian non-riverine)					
Mapped Soil Series					
Drainage class					
Soil Hydric Status					
Source of Hydrology					
Restoration or enhancement method (hydrologic, vegetative etc.)					
Regulatory Considerations					
Parameters	Applicable?	Resolved?	Supporting Docs?		
Water of the United States - Section 404	Yes	Yes	Categorical Exclusion		
Water of the United States - Section 401	Yes	Yes	Categorical Exclusion		
Endangered Species Act	No	Yes	Categorical Exclusion		
Historic Preservation Act	No	N/A	Categorical Exclusion		
Coastal Zone Management Act (CZMA or CAMA)	No	N/A	N/A		
FEMA Floodplain Compliance	Yes	Yes	Categorical Exclusion		
Essential Fisheries Habitat	No	N/A	Categorical Exclusion		



Appendix B – Visual Assessment Data



Legend

- Conservation Easement
- ▲ Crest gage
- Flow Gage
- Wetland Gage
- ★ Stream Reference Site Location
- Cross Section Pins
- Cross Sections
- CVS Plot Origin
- CVS Plots
- Water Quality Features
- Top of Streambank
- Pre-Construction Wetlands (2.4 acres)

Stream Mitigation Type

- Preservation
- Restoration
- Restoration (Field Adjustment)

0 125 250 Feet

Aerial: Google Earth Spring 2018



**Edwards-Johnson Mitigation Project
Johnston County, North Carolina**

NCDMS Contract No. 6825
NCDMS Project No. 97080
May 2018
MY0

Current Conditions
Plan View

NAD 1983 2011 State Plane
North Carolina FIPS 3200 FT US

FIGURE
1

Table 5.
Project
Reach ID
Assessed Length

Visual Stream Morphology Stability Assessment
Edwards-Johnson Mitigation Project (NCDEQ DMS Project ID# 97080)
R1, R2, R3 (upper) and R3 (lower)
3781

Major Channel Category	Channel Category	Sub-Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
Totals					0	0	100%	0	0	100%
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	47	47			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	24	24			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	11	11			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%. (See guidance for this table in EEP monitoring guidance document)	14	14			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio ≥ 1.6 Rootwads/logs providing some cover at base-flow.	12	12			100%			

* Please make Note that the calculation for bank footage uses the total bank footage in the reach not the linear footage of channel.

Therefore the denominator is 2 times the channel length in the calculation.

For the above example this would be 430 divided by 5000 feet of bank =

91%

Formulas exist in the cells above

Table 5a. Vegetation Condition Assessment
Project Edwards-Johnson Mitigation Project (NCDEQ DMS Project ID# 97080)
Planted Acreage¹ 3.6

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	1 acre	Pattern and Color	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Pattern and Color	0	0.00	0.0%
Total				0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	0	0.00	0.0%
Cumulative Total				0	0.00	0.0%

Easement Acreage² 10.97

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern ⁴	Areas or points (if too small to render as polygons at map scale).	1000 SF	Pattern and Color	0	0.00	0.0%
5. Easement Encroachment Areas ³	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%



Reach R1, facing upstream, April 12, 2018 (MY-00)



Reach R2, facing upstream, Sta 17+00, April 23, 2018 (MY-00)



Reach R1, facing upstream, April 12, 2018 (MY-00)



Reach R2, facing downstream, Sta 18+00, April 23, 2018 (MY-00)



Reach R2, facing downstream, Sta 20+00, Sept 17, 2018 (MY-00)



Reach R2, facing downstream, Sta 21+00, April 23, 2018 (MY-00)



Reach R2, facing upstream, Sta 21+00, April 23, 2018 (MY-00)



Reach R2, facing downstream, Sta 25+00, April 23, 2018 (MY-00)



Reach R2, facing upstream, Sta 26+00, April 23, 2018 (MY-00)



Reach R4, facing upstream, Sta 13+00, June 11, 2018 (MY-00)



Reach R3, facing downstream, Sta 32+00, April 19, 2018 (MY-00)



Reach R4, facing downstream, Sta 13+00, June 11, 2018 (MY-00)



Reach R4, facing upstream, Sta 15+00, June 11, 2018 (MY-00)



Reach R4, facing upstream, Sta 17+00, June 11, 2018 (MY-00)



Veg Plot 1 May 14, 2018 (MY-00)



Veg Plot 2 May 14, 2018 (MY-00)



Veg Plot 3 May 14, 2018 (MY-00)



Veg Plot 4 May 14, 2018 (MY-00)



Appendix C – Vegetation Plot Data

Table 6. Baseline Vegetation

Edwards-Johnson Mitigation Project (NCDEQ DMS Project ID# 97080)

Scientific Name	Common Name	Species Type	Current Plot Data (MY0-2018)												MY0 (2018)					
			003-01-0001			003-01-0002			003-01-0003			003-01-0004			PnoLS	P-all	T			
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T						
Acer rubrum	Red Maple	Tree											1	1	1	1	1	1		
Alnus serrulata	Tag Alder, Smooth Alder, Hazel Alder	Shrub Tree				2	2	2				1	1	1	1	1	1	3	3	3
Betula nigra	River Birch, Red Birch	Tree	6	6	6				1	1	1				1	1	1	8	8	8
Cornus amomum	Silky Dogwood	Shrub Tree	4	4	4	1	1	1	3	3	3							8	8	8
Fraxinus pennsylvanica	Green Ash, Red Ash	Tree	1	1	1	1	1	1				2	2	2				4	4	4
Ilex verticillata	Winterberry	Shrub Tree										1	1	1				1	1	1
Lindera benzoin	Northern Spicebush	Shrub Tree	3	3	3	4	4	4				4	4	4				11	11	11
Liriodendron tulipifera	Tulip Tree	Tree	1	1	1	1	1	1	5	5	5							7	7	7
Platanus occidentalis	Sycamore, Plane-tree	Tree	3	3	3	2	2	2	1	1	1	4	4	4				10	10	10
Quercus michauxii	Basket Oak, Swamp Chestnut Oak	Tree				4	4	4										4	4	4
Quercus nigra	Water Oak, Paddle Oak	Tree				3	3	3	3	3	3							6	6	6
Quercus phellos	Willow Oak	Tree	3	3	3	1	1	1				3	3	3				7	7	7
		Stem count	21	21	21	19	19	19	13	13	13	17	17	17				70	70	70
		size (ares)	1			1			1			1			4					
		size (ACRES)	0.02			0.02			0.02			0.02			0.10					
		Species count	7	7	7	9	9	9	5	5	5	8	8	8				12	12	12
		Stems per ACRE	850	850	850	769	769	769	526	526	526	688	688	688				700	700	700

Color for Density

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%


Fails to meet requirements by more than 10%



Appendix D – Stream Measurement and Geomorphology Data

Cross Section X-1

18 + 77 Edwards-Johnson Mitigation Project - As-Built (MY0), Riffle



Bankfull Dimensions

5.0	x-section area (ft.sq.)
8.9	width (ft)
0.6	mean depth (ft)
1.2	max depth (ft)
9.2	wetted parimeter (ft)
0.5	hyd radi (ft)
16.0	width-depth ratio

Flood Dimensions

32.0	W flood prone area (ft)
3.6	entrenchment ratio
1.2	low bank height (ft)
1.0	low bank height ratio

Materials

---	D50 (mm)
---	D84 (mm)
0	threshold grain size (mm):

Bankfull Flow

0.4	velocity (ft/s)
1.8	discharge rate (cfs)
0.09	Froude number

Flow Resistance


0.035	Manning's roughness
0.17	D'Arcy-Weisbach fric.
---	resistance factor u/u^*
---	relative roughness

Forces & Power

0.016	channel slope (%)
0.01	shear stress (lb/sq.ft.)
0.05	shear velocity (ft/s)
0.002	unit strm power (lb/ft/s)

Cross Section X-2

21 + 14 Edwards-Johnson Mitigation Project - As-Built (MY0), Pool



Bankfull Dimensions

6.7	x-section area (ft.sq.)
8.4	width (ft)
0.8	mean depth (ft)
1.7	max depth (ft)
9.1	wetted parimeter (ft)
0.7	hyd radi (ft)
10.6	width-depth ratio

Flood Dimensions

31.0	W flood prone area (ft)
3.7	entrenchment ratio
1.6	low bank height (ft)
0.9	low bank height ratio

Materials

---	D50 (mm)
---	D84 (mm)
0	threshold grain size (mm):

Bankfull Flow

0.4	velocity (ft/s)
2.7	discharge rate (cfs)
0.08	Froude number

Flow Resistance


0.040	Manning's roughness
0.21	D'Arcy-Weisbach fric.
---	resistance factor u/u*
---	relative roughness

Forces & Power

0.017	channel slope (%)
0.01	shear stress (lb/sq.ft.)
0.06	shear velocity (ft/s)
0.0034	unit strm power (lb/ft/s)

Cross Section X-3

16 + 43 Edwards-Johnson Mitigation Project - As-Built (MY0), Pool



Bankfull Dimensions	
10.4	x-section area (ft.sq.)
9.2	width (ft)
1.1	mean depth (ft)
2.0	max depth (ft)
10.2	wetted parimeter (ft)
1.0	hyd radi (ft)
8.2	width-depth ratio

Flood Dimensions	
40.0	W flood prone area (ft)
4.3	entrenchment ratio
2.0	low bank height (ft)
1.0	low bank height ratio

Materials	
---	D50 (mm)
---	D84 (mm)
1	threshold grain size (mm):


Bankfull Flow	
0.6	velocity (ft/s)
6.3	discharge rate (cfs)
0.11	Froude number

Flow Resistance	
0.033	Manning's roughness
0.13	D'Arcy-Weisbach fric.
---	resistance factor u/u^*
---	relative roughness

Forces & Power	
0.018	channel slope (%)
0.01	shear stress (lb/sq.ft.)
0.08	shear velocity (ft/s)
0.0077	unit strm power (lb/ft/s)

Cross Section X-4

16 + 97 Edwards-Johnson Mitigation Project - As-Built (MY0), Riffle



Bankfull Dimensions

5.5	x-section area (ft.sq.)
8.8	width (ft)
0.6	mean depth (ft)
1.0	max depth (ft)
9.1	wetted parimeter (ft)
0.6	hyd radi (ft)
14.3	width-depth ratio

Flood Dimensions

38.0	W flood prone area (ft)
4.3	entrenchment ratio
1.1	low bank height (ft)
1.0	low bank height ratio

Materials

---	D50 (mm)
---	D84 (mm)
0	threshold grain size (mm):

Bankfull Flow

0.4	velocity (ft/s)
2.0	discharge rate (cfs)
0.08	Froude number

Flow Resistance


0.035	Manning's roughness
0.17	D'Arcy-Weisbach fric.
---	resistance factor u/u^*
---	relative roughness

Forces & Power

0.015	channel slope (%)
0.01	shear stress (lb/sq.ft.)
0.05	shear velocity (ft/s)
0.0021	unit strm power (lb/ft/s)

Cross Section X-5

28 + 24 Edwards-Johnson Mitigation Project - As-Built (MY0), Riffle



Bankfull Dimensions

4.1	x-section area (ft.sq.)
7.2	width (ft)
0.6	mean depth (ft)
1.2	max depth (ft)
7.6	wetted parimeter (ft)
0.5	hyd radi (ft)
12.5	width-depth ratio

Flood Dimensions

44.0	W flood prone area (ft)
6.2	entrenchment ratio
1.2	low bank height (ft)
1.0	low bank height ratio

Materials

---	D50 (mm)
---	D84 (mm)
0	threshold grain size (mm):

Bankfull Flow

0.3	velocity (ft/s)
1.3	discharge rate (cfs)
0.07	Froude number

Flow Resistance


0.035	Manning's roughness
0.17	D'Arcy-Weisbach fric.
---	resistance factor u/u*
---	relative roughness

Forces & Power

0.012	channel slope (%)
0.00	shear stress (lb/sq.ft.)
0.05	shear velocity (ft/s)
0.0013	unit strm power (lb/ft/s)

Cross Section X-6

29 + 56 Edwards-Johnson Mitigation Project - As-Built (MY0), Pool



Bankfull Dimensions

7.7	x-section area (ft.sq.)
10.4	width (ft)
0.7	mean depth (ft)
1.4	max depth (ft)
10.8	wetted parimeter (ft)
0.7	hyd radi (ft)
14.0	width-depth ratio

Flood Dimensions

44.0	W flood prone area (ft)
4.2	entrenchment ratio
1.4	low bank height (ft)
1.0	low bank height ratio

Materials

---	D50 (mm)
---	D84 (mm)
0	threshold grain size (mm):

Bankfull Flow

0.4	velocity (ft/s)
2.9	discharge rate (cfs)
0.08	Froude number

Flow Resistance


0.035	Manning's roughness
0.16	D'Arcy-Weisbach fric.
---	resistance factor u/u^*
---	relative roughness

Forces & Power

0.012	channel slope (%)
0.01	shear stress (lb/sq.ft.)
0.05	shear velocity (ft/s)
0.0021	unit strm power (lb/ft/s)

Cross Section X-7

33 + 18 Edwards-Johnson Mitigation Project - As-Built (MY0), Riffle



Bankfull Dimensions

4.7	x-section area (ft.sq.)
18.4	width (ft)
0.3	mean depth (ft)
0.4	max depth (ft)
18.5	wetted parimeter (ft)
0.3	hyd radi (ft)
71.8	width-depth ratio

Flood Dimensions

27.0	W flood prone area (ft)
1.5	entrenchment ratio
0.4	low bank height (ft)
1.0	low bank height ratio

Materials

---	D50 (mm)
---	D84 (mm)
0	threshold grain size (mm):

Bankfull Flow

0.1	velocity (ft/s)
0.7	discharge rate (cfs)
0.05	Froude number


Flow Resistance

0.045	Manning's roughness
0.37	D'Arcy-Weisbach fric.
---	resistance factor u/u^*
---	relative roughness


Forces & Power

0.011	channel slope (%)
0.00	shear stress (lb/sq.ft.)
0.03	shear velocity (ft/s)
0.00025	unit strm power (lb/ft/s)

**Edwards-Johnson Mitigation Project
Longitudinal Profile - R2
As-Built (MY0 2018)**



**Edwards-Johnson Mitigation Project
Longitudinal Profile - R3
As-Built (MY0 2018)**



**Edwards-Johnson Mitigation Project
Longitudinal Profile - R4
As-Built (MY0 2108)**




Table 7a. Baseline Stream Data Summary
Edwards-Johnson Mitigation Project (NCDEQ DMS Project ID# 97080)

Parameter	Pre-Restoration Condition		Reference Reach Data		Design		As-Built/ Baseline	
	Min	Max	Min	Max	Min	Max	Min	Max
Reach ID: R1 (Preservation)								
Dimension (Riffle)	Min	Max	Min	Max	Min	Max	Min	Max
Bankfull Width (ft)	5.5	7.2	4.5	8.3	-	-	-	-
Floodprone Width (ft)	30.0	80.0	10.0	20.0	-	-	-	-
Bankfull Mean Depth (ft)	0.4	0.8	0.8	1.6	-	-	-	-
Bankfull Max Depth (ft)	0.5	0.9	0.9	1.3	-	-	-	-
Bankfull Cross Sectional Area (ft ²)	4.1	5.0	3.0	5.0	-	-	-	-
Width/Depth Ratio	8.2	15.2	6.2	14.2	-	-	-	-
Entrenchment Ratio	4.2	12.0	7.1	8.4	-	-	-	-
Bank Height Ratio	1.1	1.1	0.9	1.1	-	-	-	-
Profile								
Riffle Length (ft)	7.5	38.2	9.5	22.7	-	-	-	-
Riffle Slope (ft/ft)	0.011	0.014	0.009	0.015	-	-	-	-
Pool Length (ft)	4.1	7.9	6.1	8.7	-	-	-	-
Pool Max Depth (ft)	1.2	1.4	1.8	2.4	-	-	-	-
Pool Spacing (ft)	22.0	50.0	14.4	22.3	-	-	-	-
Pattern								
Channel Beltwidth (ft)	22.0	28.0	23.4	29.0	-	-	-	-
Radius of Curvature (ft)	11.3	19.1	11.2	17.5	-	-	-	-
Rc:Bankfull Width (ft/ft)	1.6	2.9	1.6	2.5	-	-	-	-
Meander Wavelength (ft)	27.0	60.0	43.4	65.1	-	-	-	-
Meander Width Ratio	2.2	6.4	3.9	4.5	-	-	-	-
Transport Parameters								
Boundary Shear Stress (lb/ft ²)	-	-	-	-	-	-	-	-
Max part size (mm) mobilized at bankfull	-	-	-	-	-	-	-	-
Stream Power (W/m ²)	-	-	-	-	-	-	-	-
Additional Reach Parameters								
Rosgen Classification	C5	E5/C5	E5/C5	E5/C5	E5/C5	E5/C5	E5/C5	E5/C5
Bankfull Velocity (fps)	4.1	4.5	4.5	4.5	-	-	-	-
Bankfull Discharge (cfs)	20.0	---	---	---	-	-	-	-
Sinuosity	1.21	1.1 - 1.3	1.1 - 1.3	1.1 - 1.3	-	-	-	-
Water Surface Slope (Channel) (ft/ft)	0.010	0.015	0.015	0.015	-	-	-	-
Bankfull Slope (ft/ft)	0.012	0.015	0.015	0.015	-	-	-	-

Parameter	Pre-Restoration Condition		Reference Reach Data		Design		As-Built/ Baseline	
Reach ID: R2								
Dimension (Riffle)	Min	Max	Min	Max	Min	Max	Min	Max
Bankfull Width (ft)	4.4	7.2	4.5	8.3	7.7		8.9	
Floodprone Width (ft)	30.0	70.0	10.0	20.0	20.0	50.0	32.0	
Bankfull Mean Depth (ft)	0.4	0.8	0.8	1.6	0.6		0.6	
Bankfull Max Depth (ft)	1.3	1.5	0.9	1.3	0.9		1.2	
Bankfull Cross Sectional Area (ft ²)	3.3	5.1	3.0	5.0	5.0		5.0	
Width/Depth Ratio	8.2	15.2	6.2	14.2	12.0		16.0	
Entrenchment Ratio	4.3	10.0	7.1	8.4	2.2		3.6	
Bank Height Ratio	1.1	1.6	0.9	1.1	1.0		1.0	
Profile								
Riffle Length (ft)	17.0	44.0	9.5	22.7	10.0	30.0	12.0	34.0
Riffle Slope (ft/ft)	0.011	0.013	0.009	0.015	0.010	0.022	0.017	0.029
Pool Length (ft)	3.9	6.0	6.1	8.7	6.0	9.0	6.2	9.9
Pool Max Depth (ft)	1.2	1.3	1.8	2.4	1.1	1.5	1.1	1.6
Pool Spacing (ft)	22.0	39.0	14.4	22.3	30.0	55.0	11.8	36.1
Pattern								
Channel Beltwidth (ft)	28.0		23.4	29.0	28.0	51.0	27.0	46.0
Radius of Curvature (ft)	11.3	19.1	11.2	17.5	15.0	25.0	13.0	29.0
Rc:Bankfull Width (ft/ft)	1.6	2.9	1.6	2.5	2.0	3.0	2.1	3.5
Meander Wavelength (ft)	31.0	45.0	43.4	65.1	55.0	100.0	35.0	88.0
Meander Width Ratio	2.3	6.4	3.9	4.5	3.0	8.0	4.4	7.6
Transport Parameters								
Boundary Shear Stress (lb/ft ²)	-		-		0.49		-	
Max part size (mm) mobilized at bankfull	-		-		2.00		-	
Stream Power (W/m ²)	-		-		31.00		-	
Additional Reach Parameters								
Rosgen Classification	G5		E5/C5		C5		C5	
Bankfull Velocity (fps)	4.1		4.5		4.7		4.7	
Bankfull Discharge (cfs)	26.0		-		26.0		26.0	
Sinuosity	1.16		1.1 - 1.3		1.17		1.17	
Water Surface Slope (Channel) (ft/ft)	0.011		0.015		0.011		0.012	
Bankfull Slope (ft/ft)	0.012		0.015		0.012		0.013	

Parameter	Pre-Restoration Condition		Reference Reach Data		Design		As-Built/ Baseline	
Reach ID: R3 (lower) Preservation								
Dimension (Riffle)	Min	Max	Min	Max	Min	Max	Min	Max
Bankfull Width (ft)	4.4	7.2	4.5	8.3	-	-	-	-
Floodprone Width (ft)	30.0	70.0	10.0	35.0	-	-	-	-
Bankfull Mean Depth (ft)	0.4	0.8	0.8	1.6	-	-	-	-
Bankfull Max Depth (ft)	0.5	0.9	0.9	1.3	-	-	-	-
Bankfull Cross Sectional Area (ft ²)	3.3	5.3	3.0	5.0	-	-	-	-
Width/Depth Ratio	8.0	20.0	6.2	14.2	-	-	-	-
Entrenchment Ratio	3.0	8.0	7.1	8.4	-	-	-	-
Bank Height Ratio	1.0	-	0.9	1.1	-	-	-	-
Profile								
Riffle Length (ft)	11.0	22.0	9.5	22.7	-	-	-	-
Riffle Slope (ft/ft)	0.008	0.009	0.009	0.015	-	-	-	-
Pool Length (ft)	5.0	8.0	6.1	8.7	-	-	-	-
Pool Max Depth (ft)	1.3	1.7	1.8	2.4	-	-	-	-
Pool Spacing (ft)	22.0	39.0	14.4	22.3	-	-	-	-
Pattern								
Channel Beltwidth (ft)	28.0	40.0	23.4	29.0	-	-	-	-
Radius of Curvature (ft)	11.0	19.0	11.2	17.5	-	-	-	-
Rc:Bankfull Width (ft/ft)	1.6	2.9	1.6	2.5	-	-	-	-
Meander Wavelength (ft)	27.0	50.0	43.4	65.1	-	-	-	-
Meander Width Ratio	6.4	8.5	3.9	4.5	-	-	-	-
Transport Parameters								
Boundary Shear Stress (lb/ft ²)	-	-	-	-	0.49	-	-	-
Max part size (mm) mobilized at bankfull	-	-	-	-	2.00	-	-	-
Stream Power (W/m ²)	-	-	-	-	29.00	-	-	-
Additional Reach Parameters								
Rosgen Classification	E5	E5/C5	-	-	-	-	-	-
Bankfull Velocity (fps)	4.1	4.0	-	-	-	-	-	-
Bankfull Discharge (cfs)	37.0	-	-	-	-	-	-	-
Sinuosity	1.21	1.1 - 1.3	-	-	-	-	-	-
Water Surface Slope (Channel) (ft/ft)	0.008	0.015	-	-	-	-	-	-
Bankfull Slope (ft/ft)	0.009	0.015	-	-	-	-	-	-

Parameter	Pre-Restoration Condition		Reference Reach Data		Design		As-Built/ Baseline	
Reach ID: R3 (upper)								
Dimension (Riffle)	Min	Max	Min	Max	Min	Max	Min	Max
Bankfull Width (ft)	4.4	7.2	4.5	8.3	8.2		8.8	18.4
Floodprone Width (ft)	30.0	70.0	10.0	35.0	30.0	80.0	38.0	27.0
Bankfull Mean Depth (ft)	1.0	1.8	0.8	1.6	0.7		0.6	0.3
Bankfull Max Depth (ft)	1.5	2.3	0.9	1.3	1.0		1.0	0.4
Bankfull Cross Sectional Area (ft ²)	3.3		3.0	5.0	5.6		5.5	4.7
Width/Depth Ratio	8.2	15.2	6.2	14.2	12.0		14.3	71.8
Entrenchment Ratio	4.3	10.0	7.1	8.4	3.7	8.0	4.3	1.5
Bank Height Ratio	1.1	1.7	0.9	1.1	1.0		1.0	1.0
Profile								
Riffle Length (ft)	33.0	55.0	9.5	22.7	12.0	33.0	10.0	30.0
Riffle Slope (ft/ft)	0.007	0.009	0.009	0.015	0.011	0.014	0.020	0.035
Pool Length (ft)	8.0	13.0	6.1	8.7	8.0	11.0	7.0	10.0
Pool Max Depth (ft)	1.4	2.0	1.8	2.4	1.4	2.0	1.1	1.6
Pool Spacing (ft)	22.0	39.0	14.4	22.3	25.0	51.0	11.8	35.5
Pattern								
Channel Beltwidth (ft)	28.0		23.4	29.0	25.0	45.0	30.0	45.0
Radius of Curvature (ft)	10.0		11.2	17.5	12.0	22.0	15.0	25.0
Rc:Bankfull Width (ft/ft)	1.6		1.6	2.5	2.0	3.0	2.5	4.2
Meander Wavelength (ft)	27.0		43.4	65.1	30.0	42.0	30.0	44.8
Meander Width Ratio	6.4		3.9	4.5	3.3	5.1	5.1	7.6
Transport Parameters								
Boundary Shear Stress (lb/ft ²)	-		-		0.51		-	
Max part size (mm) mobilized at bankfull	-		-		2.00		-	
Stream Power (W/m ²)	-		-		28.90		-	
Additional Reach Parameters								
Rosgen Classification	E5 incised		E5/C5		C5		C5	
Bankfull Velocity (fps)	4.1		4.5		5.7		4.5	
Bankfull Discharge (cfs)	34.0		-		34.0		34.0	
Sinuosity	1.20		1.1 - 1.3		1.20		1.16	
Water Surface Slope (Channel) (ft/ft)	0.007		0.015		0.009		0.009	
Bankfull Slope (ft/ft)	0.009		0.015		0.011		0.011	

Parameter	Pre-Restoration Condition		Reference Reach Data		Design		As-Built/ Baseline	
Reach ID: R4								
Dimension (Riffle)	Min	Max	Min	Max	Min	Max	Min	Max
Bankfull Width (ft)	6.9	-	4.5	8.3	6.6		8.8	
Floodprone Width (ft)	6.1	-	10.0	35.0	25.0	70.0	38.0	
Bankfull Mean Depth (ft)	2.4	-	0.8	1.6	0.5		0.6	
Bankfull Max Depth (ft)	3.1	-	0.9	1.3	0.7		1.0	
Bankfull Cross Sectional Area (ft ²)	15.8	-	3.0	5.0	3.6		5.5	
Width/Depth Ratio	5.6	-	10.3	14.2	12.0		14.3	
Entrenchment Ratio	1.0	-	2.0	5.0	3.8	10.0	4.3	
Bank Height Ratio	1.7	-	0.9	1.1	1.0		1.0	
Profile								
Riffle Length (ft)	17.0	44.0	5.1	13.9	13.0	31.0	12.0	27.0
Riffle Slope (ft/ft)	0.019	0.027	0.017	0.026	0.016	0.027	0.015	0.027
Pool Length (ft)	4.0	6.6	4.5	7.0	6.8	9.4	6.0	8.7
Pool Max Depth (ft)	1.9	2.2	1.1	1.7	1.1	1.6	1.1	1.6
Pool Spacing (ft)	38.0	87.0	10.0	30.0	22.0	50.0	19.0	41.0
Pattern								
Channel Beltwidth (ft)	-	-	23.4	29.0	22.0	35.0	19.0	31.0
Radius of Curvature (ft)	-	-	11.2	17.5	12.0	20.0	10.0	19.0
Rc:Bankfull Width (ft/ft)	-	-	1.6	2.5	1.8	3.0	2.1	3.4
Meander Wavelength (ft)	-	-	43.4	65.1	40.0	60.0	34.0	77.0
Meander Width Ratio	-	-	3.9	4.5	3.3	5.3	3.0	6.0
Transport Parameters								
Boundary Shear Stress (lb/ft ²)	-	-	-	-	0.48	-	-	-
Max part size (mm) mobilized at bankfull	-	-	-	-	2.00	-	-	-
Stream Power (W/m ²)	-	-	-	-	24.50	-	-	-
Additional Reach Parameters								
Rosgen Classification	G5c		C5		C5		C5	
Bankfull Velocity (fps)	7.0		4.0		4.5		4.5	
Bankfull Discharge (cfs)	16.0		-		16.0		16.0	
Sinuosity	1.06		1.1 - 1.2		1.15		1.14	
Water Surface Slope (Channel) (ft/ft)	0.019		0.015		0.017		0.017	
Bankfull Slope (ft/ft)	0.018		0.015		0.017		0.017	

**Table 7c. Monitoring Data - Stream Reach Summary
Edwards-Johnson Mitigation Project (NCDEQ DMS Project ID# 97080)**

Parameter	Baseline		MY1		MY2		MY3		MY4		MY5	
Reach ID: R1 (Preservation)												
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
Profile												
Riffle Length (ft)	-	-										
Riffle Slope (ft/ft)	-	-										
Pool Length (ft)	-	-										
Pool Max depth (ft)	-	-										
Pool Spacing (ft)	-	-										
Pattern												
Channel Beltwidth (ft)	-	-										
Radius of Curvature (ft)	-	-										
Rc:Bankfull width (ft/ft)	-	-										
Meander Wavelength (ft)	-	-										
Meander Width Ratio	-	-										
Additional Reach Parameters												
Rosgen Classification	C5											
Sinuosity (ft)	1.21											
Water Surface Slope (Channel) (ft/ft)	0.01											
BF slope (ft/ft)	0.012											
³ Ri% / Ru% / P% / G% / S%												
³ SC% / Sa% / G% / C% / B% / Be%												
³ d16 / d35 / d50 / d84 / d95 /												
² % of Reach with Eroding Banks												
Channel Stability or Habitat Metric												
Biological or Other												

Pattern and Profile data will not typically be collected unless visual data, dimensional data or profile data indicate significant deviations from baseline conditions




Appendix E – As-Built Plans / Record Drawings

EDWARDS-JOHNSON MITIGATION PROJECT

JOHNSTON COUNTY, NORTH CAROLINA

VICINITY MAP
N.T.S.



NCDEQ-DMS CONTRACT ADMINISTRATOR:
KRISTIE CORSON
1652 MAIL SERVICE CENTER
RALEIGH, NC 27699-1652
PH: 919-707-8935

NCDEQ - DMS PROJECT ID # 97080
NCDEQ - DMS CONTRACT #6825 UNDER RFP 16-006477
NEUSE RIVER BASIN (CU 03020201)
USACE ACTION ID # SAW-2016-00883
TYPE OF WORK : AS-BUILT PLANS FOR STREAM MITIGATION


PROJECT SUMMARY

Project Reach Designation	Type of Mitigation	Proposed Stream Length (LF)	Mitigation Ratio (X:1)	Proposed Stream Mitigation Credits (SMCs)
R1	Stream Preservation	611	10	61
R2	Stream Restoration	1,183	1	1,183
R3 (upper)	Stream Restoration	815	1	815
R3 (lower)	Stream Preservation	130	10	13
R4	Stream Restoration	951	1	951
Total		3,690		3,023

Note: No mitigation credits were calculated outside the conservation assessment boundaries.

SHEET INDEX


1	COVER SHEET
2	LEGEND/CONSTRUCTION SEQUENCE /GENERAL NOTES
3	TYPICAL SECTIONS
4-7	DETAILS
8-13	PLAN AND PROFILE
14-16	REVEGETATION PLAN



CERTIFICATE OF AS-BUILT SURVEY AND ACCURACY

I, CURK T. LANE, CERTIFY THAT THE AS-BUILT GROUND TOPOGRAPHIC SURVEY INFORMATION DEPICTED ON THESE PLANS WAS PROVIDED FROM AN ACTUAL SURVEY MADE UNDER MY DIRECT SUPERVISION; THAT THESE AS-BUILT PLANS/RECORD DRAWINGS WERE PREPARED BY WLS ENGINEERING, PLLC, FOR WATER & LAND SOLUTIONS, LLC, AND WERE CREATED FROM THE AS-BUILT SURVEY DIGITAL FILES PROVIDED BY TRUE LINE SURVEYING, P.C.; THAT THE REFERENCED SURVEY WAS PERFORMED AT THE 95% CONFIDENCE LEVEL TO MEET THE FEDERAL GEOGRAPHIC DATA COMMITTEE STANDARDS; THAT THE REFERENCED SURVEY WAS PERFORMED TO MEET THE REQUIREMENTS FOR A TOPOGRAPHIC SURVEY TO THE ACCURACY OF CLASS A HORIZONTAL AND CLASS C VERTICAL, WHERE APPLICABLE; THAT THE CONTOURS SHOWN AS BROKEN LINES MAY NOT MEET THE STATED STANDARD AND ALL COORDINATES ARE BASED ON NAD 83 (NRS 2011) AND ALL ELEVATIONS ARE BASED ON NAVD 88; THAT THE AS-BUILT GROUND TOPOGRAPHIC MAPPING MEETS THE SPECIFICATIONS FOR TOPOGRAPHIC SURVEYS AS STATED IN TITLE 21, CHAPTER 56, SECTION 1606; THAT THE AS-BUILT GROUND TOPOGRAPHIC MAPPING WAS NOT PREPARED IN ACCORDANCE WITH G.S. 47-30, AS AMENDED, AND DOES NOT REPRESENT AN OFFICIAL BOUNDARY SURVEY.

WITNESS MY ORIGINAL SIGNATURE, REGISTRATION NUMBER, AND SEAL THIS THE 29th DAY OF NOVEMBER, 2018



CURK T. LANE PLSL-3990

WATER & LAND SOLUTIONS
10940 Raven Ridge Rd., Suite 200
Raleigh, NC 27614
(919)614-5111
waterlandsolutions.com


PROJECT ENGINEER
NORTH CAROLINA PROFESSIONAL SEAL
WILLIAM SCOTT HUNT
ENGINEER
22967
03/01/19
ENGINEERING SERVICES BY
WLS ENGINEERING, PLLC
FIRM LICENSE NO. P-1480

REVISIONS

NO.	DESCRIPTION	DATE
A	DRAFT MIT PLAN	7-21-17
B	FINAL DRAFT MIT PLAN	8-21-17
C	FINAL MIT PLAN	11-22-17
D	ISSUED FOR CONSTRUCTION	1-29-18
E	AS-BUILT	11-30-18

PROJECT NAME
EDWARDS-JOHNSON MITIGATION PROJECT
JOHNSTON COUNTY, NC



































DRAWING INFORMATION
PROJECT NO.: 97080
FILENAME: 01_EDWARDS JOHNSON COVER.DWG
DESIGNED BY: KMW/MSH
DRAWN BY: APL
DATE: 11-30-18
HORIZ. SCALE: 1" = 150'
VERT. SCALE: N/A



COVER SHEET

SHEET NUMBER
1

LEGEND

	ROOTWAD
	LOG VANE
	LOG WEIR
	LOG STEP-POOL
	STONE AND LOG STEP-POOL
	CONSTRUCTED STONE RIFFLE
	CONSTRUCTED LOG RIFFLE
	GRADE CONTROL LOG J-HOOK VANE
	GEO-LIFT W/ TOEWOOD
	PROPOSED OUTLET CHANNEL
	100 YEAR FLOOD PLAIN
	EXISTING OVERHEAD ELECTRIC
	TEMPORARY STREAM CROSSING
	PERMANENT STREAM CROSSING
	PROPOSED CONSERVATION EASEMENT BOUNDARY
	EXISTING MAJOR CONTOUR
	EXISTING MINOR CONTOUR
	PROPOSED MAJOR CONTOUR
	PROPOSED MINOR CONTOUR
	LIMITS OF DISTURBANCE
	CUT/FILL LIMITS
	EXISTING WETLAND BOUNDARY
	EXISTING WOODLINE
	PROPOSED TOP OF STREAM BANK
	EXISTING PROPERTY BOUNDARY
	EXISTING FENCE
	PROPOSED CENTERLINE (THALWEG)
	PROPOSED FIELD FENCE
	PROPOSED TREE PROTECTION FENCE
	EXISTING FARM PATH
	PROPOSED FARM PATH
	EXISTING TREE
	PROPOSED WATER QUALITY TREATMENT FEATURE
	CHANNEL BLOCK
	CHANNEL FILL
	PROPOSED GATE
	EXISTING STRUCTURE
	EXISTING WETLAND AREA

CONSTRUCTION SEQUENCE

1. THE ENGINEER WILL PROVIDE CONSTRUCTION OBSERVATION DURING THE CONSTRUCTION PHASE OF THIS PROJECT. THE GENERAL CONSTRUCTION SEQUENCE SHALL BE USED DURING IMPLEMENTATION OF THE PROPOSED PROJECT CONSTRUCTION. CONTRACTOR SHALL REFER TO THE APPROVED PERMITS FOR SPECIFIC CONSTRUCTION SEQUENCE ITEMS AND SHALL BE RESPONSIBLE FOR FOLLOWING THE APPROVED PLANS AND PERMIT CONDITIONS.
1. THE CONTRACTOR SHALL NOTIFY NC 811* (1-800-433-4499) BEFORE ANY EXCAVATION BEGINS. ANY UTILITIES AND RESPECTIVE EASEMENTS SHOWN ON THE PLANS ARE CONSIDERED APPROXIMATE AND THE CONTRACTOR SHALL NOTIFY THE ENGINEER OF ANY DISCREPANCIES. THE CONTRACTOR IS RESPONSIBLE FOR LOCATING ALL UTILITIES AND ADJOINING EASEMENTS AND SHALL REPAIR OR REPLACE ANY DAMAGED UTILITIES AT HIS/HER OWN EXPENSE.
2. THE CONTRACTOR SHALL MOBILIZE EQUIPMENT, MATERIALS AND PREPARE STAGING AREAS AND STOCKPILE AREAS, AND HAUL ROADS AS SHOWN ON THE PLANS.
3. CONSTRUCTION TRAFFIC SHALL BE RESTRICTED TO THE PROJECT AREA BOUNDARIES OR AS DEVOTED 'LIMITS OF DISTURBANCE' OR 'HAUL ROADS' ON THE PLANS.
4. THE CONTRACTOR SHALL INSTALL APPROVED TEMPORARY SEDIMENTATION AND EROSION CONTROL MEASURES AT LOCATIONS INDICATED ON THE PLANS.
5. THE CONTRACTOR SHALL INSTALL TEMPORARY SILT FENCE AROUND ALL STAGING AREAS. TEMPORARY SILT FENCING WILL ALSO BE PLACED AROUND THE TEMPORARY STOCKPILE AREAS AS MATERIAL IS STOCKPILED THROUGHOUT THE CONSTRUCTION PERIOD.
6. THE CONTRACTOR SHALL INSTALL ALL TEMPORARY AND PERMANENT STREAM CROSSINGS AS SHOWN ON THE PLANS IN ACCORDANCE WITH THE SECTION 1701 AND PROVISION CONTROL PERMIT. THE EXISTING CHANNEL AND DITCHES ON SITE WILL REMAIN OPEN DURING THE INITIAL STAGES OF CONSTRUCTION TO ALLOW FOR DRAINAGE AND TO MAINTAIN SITE ACCESSIBILITY.
7. THE CONTRACTOR SHALL CONSTRUCT ONLY THE PORTION OF THE PROPOSED CHANNEL THAT CAN BE COMPLETED AND STABILIZED WITHIN THE SAME DAY. THE CONTRACTOR SHALL APPLY TEMPORARY AND PERMANENT SEEDING, MATTING AND MULCHING TO ALL DISTURBED AREAS AT THE END OF EACH WORK DAY.
8. THE CONTRACTOR SHALL CLEAR AND GRUB AN AREA ADEQUATE TO CONSTRUCT THE STREAM CHANNEL AND GRADING OPERATIONS AFTER ALL SEDIMENTATION AND EROSION CONTROL PRACTICES HAVE BEEN INSTALLED AND APPROVED. IN GENERAL, THE CONTRACTOR SHALL WORK FROM UPSTREAM TO DOWNSTREAM AND INSTREAM STRUCTURES AND CHANNEL FILL MATERIAL SHALL BE INSTALLED USING A PUMP-AROUND OR FLOW DIVERSION MEASURE AS SHOWN ON THE PLANS.
9. THE CONTRACTOR WILL BEGIN CONSTRUCTION BY EXCAVATING CHANNEL FILL MATERIAL IN AREAS ALONG THE EXISTING CHANNEL. THE CONTRACTOR MAY FILL DITCHES WHICH DO NOT CONTAIN ANY WATER DURING THE GRADING OPERATIONS. ALONG DITCHES WITH WATER OR STREAM REACHES EXCAVATED MATERIAL SHOULD BE STOCKPILED IN DESIGNATED AREAS SHOWN ON THE PLANS. IN ANY AREAS WHERE EXCAVATION DEPTHS WILL EXCEED TEN INCHES, TOPSOIL SHALL BE SEPARATED, STOCKPILED AND PLACED BACK OVER THESE AREAS TO A DEPTH OF EIGHT INCHES TO ACHIEVE DESIGN GRADES AND CREATE A SOIL BASE FOR VEGETATION PLANTING ACCORDING TO THE DESIGN PLANS AND CONSTRUCTION SPECIFICATIONS.
10. CONTRACTOR SHALL BEGIN DESIGN CHANNEL CONSTRUCTION AT STATION 19+00 AND PROCEED IN A DOWNSTREAM DIRECTION. THE DESIGN CHANNEL SHOULD BE CONSTRUCTED OFFLINE AND/OR IN THE DRY WHENEVER POSSIBLE.
11. AFTER EXCAVATING THE CHANNEL, TO DESIGN GRADES, INSTALL INSTREAM STRUCTURES, GRASSING, MATTING, AND TEMPORARY VEGETATION IN THIS SECTION, AND READY THE CHANNEL TO ACCEPT FLOW PER APPROVAL BY THE ENGINEER.
12. FLOWING WATER MAY BE TURNED INTO THE CONSTRUCTED CHANNEL, ONCE THE AREA IN AND AROUND THE NEW CHANNEL HAS BEEN STABILIZED. IMMEDIATELY BEGIN PLUGGING, FILLING, AND GRADING THE ABANDONED CHANNEL, AS INDICATED ON PLANS. MOVING IN A DOWNSTREAM DIRECTION TO ALLOW FOR DRAINAGE OF THE OLD CHANNELS. NO FLOWING WATER SHALL BE TURNED INTO ANY SECTION OF RESTORED CHANNEL PRIOR TO THE CHANNEL BEING COMPLETELY STABILIZED WITH ALL INSTREAM STRUCTURES INSTALLED.
13. THE NEW CHANNEL SECTIONS AND FARM POND AREA SHALL REMAIN OPEN ON THE DOWNSTREAM END TO ALLOW FOR DRAINAGE DURING RAIN EVENTS.
14. ANY GRADING ACTIVITIES ADJACENT TO THE EXISTING OR LIVE STREAM CHANNEL SHALL BE COMPLETED PRIOR TO TURNING WATER INTO THE NEW STREAM CHANNEL SEGMENTS. GRADING ACTIVITIES SHALL NOT BE PERFORMED WITHIN 10 FEET OF THE NEW STREAM CHANNEL BANKS. THE CONTRACTOR SHALL NOT GRADE OR ROUGHEN ANY AREAS WHERE EXCAVATION ACTIVITIES HAVE NOT BEEN COMPLETED.
15. ONCE A STREAM WORK PHASE IS COMPLETE, APPLY TEMPORARY SEEDING TO ANY AREAS DISTURBED DURING CONSTRUCTION WITHIN HOURS AND ALL SLOPES STEEPER THAN 3:1 SHALL BE STABILIZED WITH GRASS COVER AS SOON AS PRACTICABLE WITHIN 7 CALENDAR DAYS. ALL OTHER DISTURBED AREAS AND SLOPES FLATTER THAN 3:1 SHALL BE STABILIZED WITHIN 14 CALENDAR DAYS FROM THE LAST LAND-DISTURBING ACTIVITY.
16. PERMANENT SEEDING SHALL BE PLACED ON ALL DISTURBED AREAS WITHIN 15 WORKING DAYS OR 90 CALENDAR DAYS, WHICHEVER IS SHORTER, FOLLOWING COMPLETION OF CONSTRUCTION. ALL DISTURBED AREAS SHOULD HAVE ESTABLISHED GROUND COVER PRIOR TO DEMOBILIZATION. REMOVE ANY TEMPORARY STREAM CROSSINGS AND TEMPORARY EROSION CONTROL MEASURES.
17. THE CONTRACTOR SHALL TREAT AREAS OF INVASIVE SPECIES VEGETATION THROUGHOUT THE PROJECT AREA ACCORDING TO THE DESIGN PLANS AND CONSTRUCTION SPECIFICATIONS PRIOR TO DEMOBILIZATION.
18. THE CONTRACTOR SHALL PLANT WOODY VEGETATION AND LIVE STAKES ACCORDING TO PLANTING DETAILS AND SPECIFICATIONS. THE CONTRACTOR SHALL COMPLETE THE REFORESTATION PHASE OF THE PROJECT AND APPLY PERMANENT SEEDING AT THE APPROPRIATE TIME OF THE YEAR.
19. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OFF-SITE REMOVAL OF ALL TRASH, EXCESS BACKFILL, AND ANY OTHER INCIDENTAL MATERIALS PRIOR TO DEMOBILIZATION OF EQUIPMENT FROM THE SITE. THE DISPOSAL AND STOCKPILE LOCATIONS SELECTED MUST BE APPROVED TO THE ENGINEER AND ANY FEES SHALL BE PAID FOR BY THE CONTRACTOR.

GENERAL NOTES

1. THE PROJECT SITE IS LOCATED IN JOHNSTON COUNTY, NORTH CAROLINA, APPROXIMATELY 1.5 MILES SOUTH OF WENDELL AS SHOWN ON THE COVER SHEET VERTICAL MAP. THE SITES OF THE PROPOSED VEGETATION RESTORATION ARE LOCATED ALONG CREEK. TAKE EXIT 427 FROM I-85-26, TAKE RT 170N AND COOPER CREEK PARKWAY. TAKE EAGLE ROCK ROAD AND STOTT'S MILL ROAD TO WENDELL ROAD. TAKE A RIGHT ONTO THE GRAVEL ENTRANCE AT 2499 WENDELL ROAD, FOLLOW THE FARM ROAD TO THE SITE BOUNDARY.
2. THE PROJECT SITE BOUNDARIES ARE SHOWN ON THE DESIGN PLANS AS THE PROPOSED CONSERVATION EASEMENT. THE CONTRACTOR SHALL PERFORM ALL RELATED WORK ACTIVITIES WITHIN THE PROJECT SITE BOUNDARIES AND/OR WITHIN THE LIMITS OF DISTURBANCE (LOD). THE PROJECT SITE SHALL BE ACCESSED THROUGH THE DESIGNATED ACCESS POINTS SHOWN ON THE PLANS. THE CONTRACTOR IS RESPONSIBLE FOR MAINTAINING PERMITTED ACCESS THROUGHOUT ALL CONSTRUCTION ACTIVITIES.
3. THE CONTRACTOR SHALL TAKE ALL NECESSARY PRECAUTIONS AND MEASURES TO PROTECT ALL PROPERTIES FROM DAMAGE. THE CONTRACTOR SHALL REPAIR ALL DAMAGE CAUSED BY HIS/HER OPERATIONS TO ALL PUBLIC AND PRIVATE PROPERTY AND LEAVE THE PROPERTY IN GOOD CONDITION AND/OR AT LEAST EQUIVALENT TO THE PRE-CONSTRUCTION CONDITIONS. UPON COMPLETION OF ALL CONSTRUCTION ACTIVITIES, THE AREA IS TO BE RESTORED TO A CONDITION EQUAL TO OR BETTER THAN FOUND PRIOR TO CONSTRUCTION.
4. THE TOPOGRAPHIC BASE MAP WAS DEVELOPED USING SURVEY DATA COLLECTED BY WITHERSVAENEIL, INC. (WBI) IN THE FALL OF 2016. THE HORIZONTAL DATUM WAS TIED TO NAD83 NC STATE PLANE COORDINATE SYSTEM, US SURVEY FEET AND NAVD88 VERTICAL DATUM USING VRS NETWORK AND NC63 MONUMENT. IT IS POSSIBLE THAT EXISTING ELEVATIONS AND SITE CONDITIONS MAY HAVE CHANGED SINCE THE ORIGINAL SURVEY WAS COMPLETED DUE TO EROSION, AND/OR SEDIMENT ACCRETION. IT IS THE CONTRACTOR'S RESPONSIBILITY TO CONFORM EXISTING GRADES AND ADJUST QUANTITIES, EARTHWORK, AND WORK EFFORTS AS NECESSARY.
5. THE CONTRACTOR SHALL VISIT THE CONSTRUCTION SITE AND THOROUGHLY FAMILIARIZE HIM/HERSELF WITH ALL EXISTING CONDITIONS PRIOR TO BEGINNING CONSTRUCTION. THE CONTRACTOR SHALL VERIFY THE ACCURACY AND COMPLETENESS OF THE CONSTRUCTION SPECIFICATIONS AND DESIGN PLANS REGARDING THE NATURE AND EXTENT OF THE WORK DESCRIBED.
6. THE CONTRACTOR SHALL BRING ANY DISCREPANCIES BETWEEN THE CONSTRUCTION PLANS AND SPECIFICATIONS AND/OR FIELD CONDITIONS TO THE ATTENTION OF THE SPONSORS ENGINEER BEFORE CONSTRUCTION BEGINS.
7. THERE SHALL BE NO CLEARING OR REMOVAL OF ANY NATIVE SPECIES VEGETATION OR TREES OF SIGNIFICANCE OTHER THAN THOSE INDICATED ON THE PLANS OR AS DIRECTED BY THE ENGINEER.
8. THE CONTRACTOR SHALL EXERCISE CARE DURING GRADING ACTIVITIES IN THE VICINITY OF NATIVE VEGETATION AND TREES OF SIGNIFICANCE AT THE CONSTRUCTION SITE. ALL GRADING IN THE VICINITY OF TREES NOT IDENTIFIED FOR REMOVAL SHALL BE MADE IN A MANNER THAT DOES NOT DISTURB THE ROOT SYSTEM WITHIN THE DRIP LINE OF THE TREE.
9. WORK ACTIVITIES ARE BEING PERFORMED AS AN ENVIRONMENTAL RESTORATION PLAN NEAR PRIVATE RESIDENCES. THE CONTRACTOR SHALL MAKE ALL REASONABLE EFFORTS TO REDUCE SEDIMENT LOSS, PROTECT PUBLIC SAFETY, AND MINIMIZE DISTURBANCE OF THE SITE WHILE PERFORMING THE CONSTRUCTION WORK. ALL AREAS SHALL BE KEPT NEAT, CLEAN AND FREE OF ALL TRASH AND DEBRIS, AND ALL REASONABLE PRECAUTIONS SHALL BE TAKEN TO AVOID DAMAGE TO EXISTING ROADS, VEGETATION, TURF STRUCTURES, AND PRIVATE PROPERTY.
10. PRIOR TO START OF WORK, THE CONTRACTOR SHALL SUBMIT THE SOURCE OF MATERIALS, INCLUDING AGGREGATES, EROSION CONTROL MATTING, WOOD AND NATIVE PLANTING MATERIAL, TO THE ENGINEER FOR REVIEW AND APPROVAL. NO WORK SHALL BE PERFORMED UNTIL THE SOURCE OF MATERIAL IS APPROVED BY THE ENGINEER.
11. THE CONTRACTOR SHALL BE HELD SOLELY RESPONSIBLE FOR ANY NECESSARY COORDINATION BETWEEN THE VARIOUS COUNTY, STATE OR FEDERAL AGENCIES COMPANIES, HIGHER SUB-CONTRACTORS, AND THE ENGINEER FOR THE DURATION OF THE PROJECT.
12. PRIOR TO START OF WORK, THE CONTRACTOR SHALL SUBMIT THEIR DETAILED PLANTING SCHEDULE TO THE ENGINEER FOR REVIEW. NO WORK SHALL BE PERFORMED UNTIL THIS SCHEDULE IS APPROVED BY THE ENGINEER. THE DETAILED PLANTING SCHEDULE SHALL CONFORM TO THE PLANTING REVEGETATION PLAN AND SHALL INCLUDE A SPECIES LIST AND TIMING SEQUENCE.
13. THE CONTRACTOR IS REQUIRED TO INSTALL INSTREAM STRUCTURES AND CULVERT PIPES USING A BACKHOE/EXCAVATOR WITH A HYDRAULIC THUMB OF SUFFICIENT SIZE TO PLACE STRUCTURES INCLUDING LOGS, STONE, BOULDERS, ROOT WADS, AND TEMPORARY WOOD MAT STREAM CROSSINGS.


GRADING NOTES

1. NO GRADING ACTIVITIES SHALL OCCUR BEYOND THE PROJECT LIMITS OF DISTURBANCE (LOD) AS SHOWN ON THE DESIGN PLANS.
2. ONCE PROPOSED GRADES ARE ACHIEVED ALONG THE CONSTRUCTED STREAM CHANNEL, BANKED ALL BENCHES AND FLOODPLAIN AREAS AS SHOWN ON THE PLANS. GRADED AREAS SHALL BE ROUGHENED USING TECHNIQUES DESCRIBED IN THE CONSTRUCTION SPECIFICATIONS.
3. ALL SUITABLE SOIL MATERIAL, REQUIRED TO FILL AND/OR PLUG EXISTING DITCHES AND/OR STREAM CHANNEL SHALL BE GENERATED ON-SITE AS DESCRIBED IN THE CONSTRUCTION SPECIFICATIONS. ANY EXCESS SOIL MATERIAL SHALL BE STOCKPILED IN DESIGNATED AREAS AND OR HAULLED OFF-SITE AS APPROVED BY THE ENGINEER.



WATER & LAND SOLUTIONS
10940 Roven Ridge Rd., Suite 200
Raleigh, NC 27614
(919) 614-5111
waterandsolutions.com

PROJECT ENGINEER



ENGINEERING SERVICES BY
WIS ENGINEERING, PLLC
FIRM LICENSE NO. F-1480

REVISIONS

NO.	DESCRIPTION	DATE
A	DRAFT MIT PLAN	7-21-17
B	FINAL DRAFT MIT PLAN	8-21-17
C	FINAL MIT PLAN	11-22-17
D	ISSUED FOR CONSTRUCTION	1-28-18
E	AS-BUILT	11-30-18

EDWARDS-
JOHNSON
MITIGATION
PROJECT

JOHNSTON COUNTY, NC

DRAWING INFORMATION

PROJECT NO.:	97080
FILENAME:	EDWARDS JOHNSON GENERAL NOTES - SYMBOL SHEET.DWG
DESIGNED BY:	KM/VV/SH
DRAWN BY:	APL
DATE:	11-30-18
HORIZ. SCALE:	N.T.S.
VERT. SCALE:	N/A

SHEET NAME

LEGEND/
CONSTRUCTION
SEQUENCE/
GENERAL NOTES


SHEET NUMBER

2



10940 Raven Ridge Rd., Suite 200
 Raleigh, NC 27614
 (919) 614-5111
 waterlandsolutions.com

PROJECT ENGINEER



ENGINEERING SERVICES BY
 WLS ENGINEERING, P.L.C.
 FIRM LICENSE NO. P-1480

NO.	DESCRIPTION	DATE
A	DRAFT MIT PLAN	7-21-17
B	FINAL DRAFT MIT PLAN	8-21-17
C	FINAL MIT PLAN	11-22-17
D	ISSUED FOR CONSTRUCTION	1-23-18
E	AS-BUILT	11-30-18

EDWARDS-
 JOHNSON
 MITIGATION
 PROJECT

JOHNSTON COUNTY, NC






DRAWING INFORMATION	
PROJECT NO.:	97080
FILENAME:	08_EDWARDS_JOHNSON_TYPICAL_SECTIONS.DWG
DESIGNED BY:	KM/VV/MSH
DRAWN BY:	APL
DATE:	11-30-18
HORIZ. SCALE:	N.T.S.
VERT. SCALE:	N.T.S.

SHEET NAME

TYPICAL
 SECTIONS


SHEET NUMBER

3



Reach Name	R1		R2		R3 (upper)		R3 (lower)		R4		Outlet Channel
	Riffle	Pool	Riffle	Pool	Riffle	Pool	Riffle	Pool	Riffle	Pool	
Feature	Riffle	Pool	Riffle	Pool	Riffle	Pool	Riffle	Pool	Riffle	Pool	Outlet Channel
Width of Bankfull, Wbkt (ft)	7.0	8.7	7.7	9.6	8.2	10.4	8.6	10.6	8.6	10.6	3.0 (MIN.)
Average Depth, Dbkf (ft)	0.6	0.7	0.6	0.8	0.7	0.9	0.7	0.9	0.7	0.9	N/A
Maximum Depth, D-Max (ft)	0.8	1.1	0.9	1.3	1.0	1.5	1.0	1.6	1.0	1.6	N/A
Width to Depth Ratio, bkt W/D	12.0	12.1	12.0	11.8	12.0	11.5	12.0	11.3	12.0	11.3	N/A
Bankfull Area, Abkf (sq ft)	4.1	6.2	5.0	7.8	5.6	9.4	6.1	9.9	6.1	9.9	N/A
Bottom Width, Wb (ft)	2.9	2.6	3.2	2.5	3.3	2.2	3.5	1.8	3.5	1.8	N/A

PROJECT ENGINEER



ENGINEERING SERVICES BY
 WILLIS ENGINEERING, PLLC
 FIRM LICENSE NO. P-1480

NO.	DESCRIPTION	DATE
A	DRAFT MIT PLAN	7-21-17
B	FINAL DRAFT MIT PLAN	8-21-17
C	FINAL MIT PLAN	11-22-17
D	ISSUED FOR CONSTRUCTION	1-23-18
E	AS-BUILT	11-30-18

**EDWARDS-
 JOHNSON
 MITIGATION
 PROJECT**
 JOHNSTON COUNTY, NC


DRAWING INFORMATION	
PROJECT NO.:	97080
FILENAME:	:0407 EDWARDS JOHNSON DETAIL SHEETS.DWG
DESIGNED BY:	KM/V/WSH
DRAWN BY:	APL
DATE:	11-30-18
HORIZ. SCALE:	N.T.S.
VERT. SCALE:	N.T.S.

SHEET NAME

DETAILS

SHEET NUMBER


5




- NOTES:
1. PRIMARY LOGS SHOULD BE AT LEAST 1" OR MORE IN DIAMETER, RELATIVELY STRAIGHT, HARDWOOD AND RECENTLY HARVESTED AND EXTENDING INTO THE BANK 5" ON EACH SIDE.
 2. SECONDARY LOGS SHOULD BE AT LEAST 4" IN DIAMETER AND NO LARGER THAN 1" ON EACH SIDE. THE BANK 3" ON EACH SIDE. WOODY DEBRIS MATERIAL SHALL BE VARYING DIAMETER TO ALLOW MATERIAL TO BE COMPACTED.
 3. NONWOVEN GEOTEXTILE FABRIC SHOULD BE NAILED TO THE HEADER LOG BELOW THE BACKFILL.
 4. ROOT WADS AND EROSION CONTROL MATTING CAN BE USED INSTEAD OF TRANSPLANTS OR LIVE STAKES PER DIRECTION OF ENGINEER.
 5. AFTER TRENCH HAS BEEN EXCAVATED A LAYER OF SECONDARY LOGS AND WOODY DEBRIS SHOULD BE PLACED IN THE TRENCH. THE LAYER SHOULD BE APPLIED TO FILL VOIDS BETWEEN SECONDARY LOGS BEFORE ADDITIONAL LAYERS ARE PLACED.
 6. SEE TYPICAL SECTION FOR CHANNEL DIMENSIONS.

CONSTRUCTED LOG RIFFLE

NOT TO SCALE



PLAN VIEW





SECTION A-A


- NOTES:
1. CONSTRUCT EMBANKMENT WITH COMPACTED SOIL AND SUITABLE MATERIAL IN ACCORDANCE WITH TECHNICAL SPECIFICATIONS.
 2. WATER QUALITY TREATMENT FEATURE VARIES IN SIZE AND SHAPE AS SHOWN ON PLANS.
 3. TRANSPLANTS, LIVE STAKES AND SPECIES VEGETATION AS SPECIFIED IN THE PLANTING PLAN.

WATER QUALITY TREATMENT FEATURE

NOT TO SCALE





GEOLIFT W/ TOE WOOD



- NOTES:
1. TRENCH BELOW THE RESTORED STREAMBED FOR THE STONE BACKFILL.
 2. FILL TRENCH WITH STONE BACKFILL.


CONSTRUCTED STONE RIFFLE

NOT TO SCALE



PLAN VIEW OF STREAM BANK



LIVE STAKE SPACING PLAN VIEW



- NOTES:
1. LIVE STAKES SHOULD BE CUT AND INSTALLED ON THE SAME DAY.
 2. DO NOT INSTALL LIVE STAKES THAT HAVE BEEN SPLIT.
 3. LIVE STAKES MUST BE INSTALLED WITH BUDS POINTING UPWARDS.
 4. LIVE STAKES SHOULD BE INSTALLED PERPENDICULAR TO BANK.
 5. LIVE STAKES SHOULD BE 1/2 TO 2 INCHES IN DIAMETER AND 2 TO 3 FEET LONG.
 6. LIVE STAKES SHOULD BE INSTALLED LEAVING 1/5 OF THE LENGTH OF THE LIVE STAKE ABOVE GROUND.

LIVE STAKING

NOT TO SCALE



- NOTES:
1. COMPACT BACKFILL USING ON-SITE HEAVY EQUIPMENT IN 10 INCH LIFTS
 2. FILL DITCH PLUG TO TOP OF BANKS OR AS DIRECTED BY ENGINEER.

CHANNEL BLOCK

NOT TO SCALE

WATER & LAND SOLUTIONS

10940 Roven Ridge Rd., Suite 200
Raleigh, NC 27614
(919) 614-5111
waterlandsolutions.com

PROJECT ENGINEER

WILLIAM SCOTT HUNT

SEAL
22967
07/01/19
ENGINEER

ENGINEERING SERVICES BY
WIS ENGINEERING, PLLC
FIRM LICENSE NO. P-1480

NO.	DESCRIPTION	DATE
A	DRAFT MIT PLAN	7-21-17
B	FINAL DRAFT MIT PLAN	8-21-17
C	FINAL MIT PLAN	11-22-17
D	ISSUED FOR CONSTRUCTION	1-28-18
E	AS-BUILT	11-30-18

EDWARDS-
JOHNSON
MITIGATION
PROJECT

JOHNSTON COUNTY, NC

DRAWING INFORMATION


PROJECT NO.:	97080
FILENAME:	4407 EDWARDS JOHNSON DETAIL SHEETS.DWG
DESIGNED BY:	KVA/WSH
DRAWN BY:	APL
DATE:	11-30-18
HORIZ. SCALE:	N.T.S.
VERT. SCALE:	N.T.S.

SHEET NAME

DETAILS


SHEET NUMBER

6




PLAN VIEW

- NOTES:
- LOGS SHOULD BE 12" TO 14" IN DIAMETER, RELATIVELY STRAIGHT, HARDWOOD, AND RECENTLY HARVESTED.
 - LOGS SHOULD BE BURIED INTO THE STREAM BED AND BANKS AT LEAST 5 FEET.
 - SOIL SHOULD BE COMPACTED WELL AROUND BURIED PORTIONS OF LOGS, AND EXTEND DOWNWARD TO THE DEPTH OF THE HEADER LOG AND UPSTREAM TO A MINIMUM OF FIVE FEET. GEOTEXTILE FABRIC SHOULD BE MAILED TO THE LOG BELOW THE BACKFILL.
 - EXCAVATE A TRENCH BELOW THE BED FOR FOOTER LOG AND PLACE FILL ON UPSTREAM SIDE OF VANE ARM, BETWEEN THE ARM AND STREAMBANK.
 - START AT BANK AND PLACE FOOTER BOULDERS FIRST AND THEN HEADER BOULDERS.
 - CONTINUE WITH STRUCTURE, FOLLOWING ANGLE AND SLOPE SPECIFICATIONS.
 - AN OPTIONAL COVER LOG CAN BE PLACED IN SCOUR POOL, FOR HABITAT IMPROVEMENT AND PROTECTION OF ENGINEER.
 - USE SECTION OF ENGINEER.
 - PLACEMENT OF STONE TO FILL GAPS ON UPSTREAM SIDE OF HEADER AND FOOTER BOULDERS.
 - AFTER ALL STONE BACKFILL HAS BEEN PLACED, FILL IN THE UPSTREAM SIDE OF THE STRUCTURE WITH ON-SITE ALLUVIUM TO THE ELEVATION OF THE TOP OF THE HEADER BOULDER AND LOG.
 - VEGETATION TRANSPLANTS CAN BE USED INSTEAD OF ROOTWADS, PER DIRECTION OF ENGINEER.




SECTION A-A



PROFILE B-B

GRADE CONTROL LOG J-HOOK VANE

NOT TO SCALE



PLAN VIEW OF STREAM BANK

TYPICAL LARGE MATTING STAKE

LENGTH	24.00 IN. (60.95 CM) (TAPERED TO POINT)
HEAD DIAMETER	1.5 IN. (3.81 CM)
SHANK DIAMETER	1.2 IN. (3.05 CM)
SHANK THICKNESS	1.5 IN. (3.81 CM)
SHANK TAPER	1.5 IN. (3.81 CM)
SHANK TAPER ANGLE	36°
SHANK TAPER POINT	0.40 IN. (1.02 CM)
TOTAL LENGTH	12.00 IN. (30.48 CM)



TYPICAL SMALL MATTING STAKE


TYPICAL SMALL MATTING STAKE

HEAD LENGTH	11.00 IN. (27.94 CM)
HEAD WIDTH	1.25 IN. (3.18 CM)
HEAD THICKNESS	1.25 IN. (3.18 CM)
HEAD TAPER ANGLE	36°
HEAD TAPER POINT	0.40 IN. (1.02 CM)
SHANK LENGTH	9.40 IN. (23.92 CM)
SHANK THICKNESS	1.25 IN. (3.18 CM)
SHANK TAPER	1.25 IN. (3.18 CM)
SHANK TAPER ANGLE	36°
SHANK TAPER POINT	0.40 IN. (1.02 CM)
TOTAL LENGTH	12.00 IN. (30.48 CM)


- NOTES:
- RESTORED STREAM BANKS MUST BE SEEDED AND MULCHED PRIOR TO PLACEMENT OF EROSION CONTROL MATTING.
 - SEE TECHNICAL SPECIFICATIONS FOR MATTING STAKE.
 - SPACING REQUIREMENTS FOR MATTING STAKE.
 - PLACE STAKES ALONG ALL MATTING SEAMS IN THE CENTER OF STREAM BANK, AND TOE OF SLOPE.

EROSION CONTROL MATTING


NOT TO SCALE



SECTION A-A




PLAN VIEW OF STREAM BANK




SECTION A-A

VEGETATION TRANSPLANTS

NOT TO SCALE



PLAN VIEW



SECTION A-A

PROFILE B-B

- NOTES:
- LOGS SHOULD BE AT LEAST 12 INCHES IN DIAMETER, RELATIVELY STRAIGHT, HARDWOOD AND RECENTLY HARVESTED.
 - LOGS >24 INCHES IN DIAMETER MAY BE USED ALONE WITHOUT AN ADDITIONAL LOG FILTER FABRIC SHOULD STILL BE USED TO SEAL AROUND LOG. LOGS SHOULD EXTEND INTO THE BANKS 5' ON EACH SIDE.
 - SOIL SHALL BE WELL COMPACTED AROUND BURIED PORTION OF FOOTER LOGS WITH BUCKET OR TRACK HOE.
 - INSTALL NONWOVEN GEOTEXTILE FABRIC UNDERNEATH LOGS.
 - UNDERCUT POOL BED ELEVATION 8 INCHES TO ALLOW FOR LAYER OF STONE. INSTALL STONE BACKFILL OR SUITABLE ALLUVIUM ALONG SIDE SLOPES.
 - CONTROL MATTING AT THE TOE OF THE BANK EXTENDS DOWN TO THE UNDERCUT ELEVATION.
 - INSTALL STONE BACKFILL OR SUITABLE SOIL MATERIAL ALONG SIDE SLOPES.
 - FINAL CHANNEL BED SHAPE SHOULD BE ROUNDED, COMPACTED, AND CONCAVE, WITH THE ELEVATION OF THE BED APPROXIMATELY 0.5 FT DEEPER IN THE CENTER THAN AT THE EDGES.
 - AVERAGE POOL TO POOL SPACING SHALL BE SHOWN ON THE PROFILE OR SPECIFIED BY ENGINEER BASED ON EXISTING CONDITIONS SUCH AS SLOPE AND SUITABLE FILL MATERIAL. RIFLE STEP POOLS OR CASCADE POOLS MAY BE SUBSTITUTED IN AREAS WHERE EXISTING SLOPES EXCEED 10% AS DETERMINED BY THE ENGINEER.

LOG STEP POOL

NOT TO SCALE

WATER & LAND SOLUTIONS
 10940 Raven Ridge Rd., Suite 200
 Raleigh, NC 27614
 (919) 614-5111
 waterlandsolutions.com

PROJECT ENGINEER
WILLIAM SCOTT HUNT
 PROFESSIONAL SEAL
 22,967
 8/20/19
 ENGINEER
 ENGINEERING SERVICES BY
 WIS ENGINEERING, PLLC
 FIRM LICENSE NO. P-1480

NO.	DESCRIPTION	DATE
A	DRAFT MIT PLAN	7-21-17
B	FINAL MIT PLAN	8-21-17
C	FINAL MIT PLAN	11-22-17
D	ISSUED FOR CONSTRUCTION	1-28-18
E	AS-BUILT	11-30-18

PROJECT NAME
EDWARDS-JOHNSON MITIGATION PROJECT
 JOHNSTON COUNTY, NC

DRAWING INFORMATION

PROJECT NO.:	97080
FILENAME:	1407 EDWARDS JOHNSON DETAIL SHEETING
DESIGNED BY:	KAW/WSH
DRAWN BY:	APL
DATE:	11-30-18
HORIZ. SCALE:	N.T.S.
VERT. SCALE:	N.T.S.

SHEET NAME
DETAILS

SHEET NUMBER
7




WATER & LAND SOLUTIONS
 10940 Raven Ridge Rd., Suite 200
 Raleigh, NC 27614
 (919)614-5111
 waterandsolutions.com

PROJECT ENGINEER
 NORTH CAROLINA PROFESSIONAL ENGINEER
 WILLIAM SCOTT HUNT
 SEAL 2967
 03/01/19
 ENGINEERING SERVICES BY
 HHS ENGINEERING, PLLC
 HRI LICENSE NO. P-1480

NO.	DESCRIPTION	DATE
A	DRAFT MIT PLAN	7-21-17
B	FINAL DRAFT MIT PLAN	8-21-17
C	FINAL MIT PLAN	11-22-17
D	ISSUED FOR CONSTRUCTION	1-28-18
E	AS-BUILT	11-30-18



PROJECT NAME
**EDWARDS-
 JOHNSON
 MITIGATION
 PROJECT**
 JOHNSTON COUNTY, NC

DRAWING INFORMATION
 PROJECT NO.: 97080
 FILENAME: 08-13 EDWARDS JOHNSON_PP_SHEETS.DWG
 DESIGNED BY: KAWW/SH
 DRAWN BY: APL
 DATE: 11-30-18
 HORIZ. SCALE: 1" = 60'
 VERT. SCALE: 1" = 8'





GRAPHIC SCALE
 0 30 60
 SHEET NAME
R1&R2

**PLAN AND
 PROFILE**
 SHEET NUMBER
8



NIF
ANNIE LAURA G JOHNSON
REVOCABLE TRUST
DB 1900 PG 478
PN 16K02045



WATER & LAND SOLUTIONS
10940 Raven Ridge Rd., Suite 200
Raleigh, NC 27614
(919) 614-5111
waterlandsolutions.com

PROJECT ENGINEER
NORTH CAROLINA PROFESSIONAL ENGINEER
WILLIAM SCOTT HUNT
SEAL
20957
01/19

ENGINEERING SERVICES BY
WMS ENGINEERING, PLLC
FIRM LICENSE NO. F-1480

NO.	DESCRIPTION	DATE
A	DESIGN	11-30-18
B	ISSUED FOR CONSTRUCTION	1-23-18
C	AS-BUILT	11-30-18

EDWARDS-
JOHNSON
MITIGATION
PROJECT
JOHNSTON COUNTY, NC

DRAWING INFORMATION
PROJECT NO.: 97080
FILENAME: 16-13 EDWARDS JOHNSON_MP_SHEETS.DWG
DESIGNED BY: KMW/MSH
DRAWN BY: APL
DATE: 11-30-18
HORIZ. SCALE: 1" = 60'
VERT. SCALE: 1" = 6'

GRAPHIC SCALE
0 30 60
15 0 30

SHEET NAME
R2

PLAN AND PROFILE
SHEET NUMBER
9

WATER & LAND SOLUTIONS
 10940 Raven Ridge Rd., Suite 200
 Raleigh, NC 27614
 (919)614-5111
 waterandsolutions.com

PROJECT ENGINEER
WILLIAM SCOTT HUNT
 NORTH CAROLINA PROFESSIONAL ENGINEER
 22467
 08/01/19



ENGINEERING SERVICES BY
 WIS ENGINEERING, PLLC
 FIRM LICENSE NO. F-1480

NO.	DESCRIPTION	DATE
A	DRAFT MIT PLAN	7-21-17
B	FINAL DRAFT MIT PLAN	8-21-17
C	FINAL MIT PLAN	11-22-17
D	ISSUED FOR CONSTRUCTION	1-28-18
E	AS-BUILT	11-30-18

PROJECT NAME
EDWARDS-JOHNSON MITIGATION PROJECT
 JOHNSTON COUNTY, NC

DRAWING INFORMATION
 PROJECT NO.: 97080
 FILENAME: 08-13-EDWARDS JOHNSON_PP_SHEETS.DWG
 DESIGNED BY: KMW/MSH
 DRAWN BY: APJ
 DATE: 11-30-18
 HORIZ. SCALE: 1" = 60'
 VERT. SCALE: 1" = 6'

SHEET NAME
R2&R3
PLAN AND PROFILE
 SHEET NUMBER
10



WATER & LAND SOLUTIONS
 10940 Raven Ridge Rd., Suite 200
 Raleigh, NC 27614
 (919)614-5111
 waterlandsolutions.com

PROJECT ENGINEER
NORTH CAROLINA PROFESSIONAL SEAL
WILLIAM SCOTT HUNT
 ENGINEER
 22987
 09/01/19

ENGINEERING SERVICES BY
 W&L ENGINEERING, PLLC
 FIRM LICENSE NO. P-1480



NO.	DESCRIPTION	DATE
A	DRAFT MIT PLAN	7-21-17
B	FINAL DRAFT MIT PLAN	8-21-17
C	FINAL MIT PLAN	11-22-17
D	ISSUED FOR CONSTRUCTION	1-28-18
E	AS-BUILT	11-30-18

EDWARDS-JOHNSON MITIGATION PROJECT
 JOHNSTON COUNTY, NC

DRAWING INFORMATION
 PROJECT NO.: 97080
 FILENAME: 08-13 EDWARDS JOHNSON PR SHEETS.DWG
 DESIGNED BY: KMW/MSH
 DRAWN BY: APJ
 DATE: 11-30-18
 HORIZ. SCALE: 1" = 60'
 VERT. SCALE: 1" = 6'

GRAPHIC SCALE
 30 0 30 60
 SHEET NAME
R3

PLAN AND PROFILE
 SHEET NUMBER
11



DO NOT DISTURB EXISTING UTILITIES

NIF
ANNIE LAURA G JOHNSON
REVOCABLE TRUST
DB 1900 PG 478
PN 16K02045

NIF
ANNIE LAURA G JOHNSON
REVOCABLE TRUST
DB 1900 PG 478
PN 16K02045

INSTALL ROOT
WADES (TYP.)

CHANNEL BLOCK
(TYP.)

INSTALL GRADE CONTROL
LOG J-HOOK VANE (TYP.)

PROPOSED FLOODPLAIN
BENCH LIMITS

INSTALL GEOLIFT WITH
TOE WOOD (TYP.)

INSTALL LOG WEIR (TYP.)

INSTALL CONSTRUCTED
LOG RIFLE (TYP.)

INSTALL LOG STEP POOL
(TYP.)

INSTALL CONSTRUCTED
STONE RIFLE (TYP.)

BEGIN CONSTRUCTION R4
STA. 10+00.00

CE

CE

CE

CE

CE

CE

CE

CE

CE

CE

NIF
ANNIE LAURA G JOHNSON
REVOCABLE TRUST
DB 1900 PG 478
PN 16K02045

REMOVE EXISTING SPOIL WITHIN
CONSERVATION EASEMENT AND
REGRADE CONTOUR ELEVATIONS
TO MEET EXISTING
TOPOGRAPHY(TYP.)



REMOVE EXISTING POND DAM
TO RESTORE NATURAL VALLEY
CROSS-SECTION

VEG
PLOT #2

VEG
PLOT #4

X-SECT
#3

X-SECT
#4



WATER & LAND SOLUTIONS

10940 Raven Ridge Rd., Suite 200
Raleigh, NC 27614
(919)614-5111
waterlandolutions.com

PROJECT ENGINEER

WILLIAM SCOTT HUNT
Professional Engineer
No. 22967
Exp. 01/19

ENGINEERING SERVICES BY
WIS ENGINEERING, PLLC
FIRM LICENSE NO. P-1480

NO.	DESCRIPTION	DATE
A	DRAFT MIT PLAN	7-21-17
B	FINAL DRAFT MIT PLAN	8-21-17
C	FINAL MIT PLAN	11-22-17
D	ISSUED FOR CONSTRUCTION	1-28-18
E	AS-BUILT	11-30-18

EDWARDS-
JOHNSON
MITIGATION
PROJECT

JOHNSTON COUNTY, NC

DRAWING INFORMATION

PROJECT NO.: 97080

FILENAME: 06-13 EDWARDS JOHNSON_PP_SHEETS.DWG

DESIGNED BY: KAWM/SH

DRAWN BY: APL

DATE: 11-30-18

HORIZ. SCALE: 1" = 60'

VERT. SCALE: 1" = 6'

GRAPHIC SCALE

SHEET NAME: R4




PLAN AND PROFILE


SHEET NUMBER: 12

PLANTING NOTES

1. THE FOLLOWING TABLES LIST THE PROPOSED VEGETATION SPECIES SELECTION FOR THE PROJECT REVEGETATION. THE TOTAL PLANTING AREA IS APPROXIMATELY 2.6 ACRES AND WILL VARY BASED ON SITE CONDITIONS DURING CONSTRUCTION.
2. FINAL VEGETATION SPECIES SELECTION MAY CHANGE DUE TO REFINEMENT OR SPECIES AVAILABILITY AT THE TIME OF PLANTING. SPECIES SUBSTITUTIONS WILL BE COORDINATED BETWEEN ENGINEER AND PLANTING CONTRACTOR PRIOR TO THE PROCUREMENT OF PLANT/SEED STOCK.
3. IN GENERAL, WOODY SPECIES SHALL BE PLANTED AT A DENSITY OF 680 STEMS PER ACRE AND A MINIMUM OF 50 FEET FROM THE TOP OF RESTORED STREAMBANKS TO THE REVEGETATION LIMITS. EXACT PLACEMENT OF THE SPECIES WILL BE DETERMINED BY THE CONTRACTOR'S VEGETATION SPECIALIST PRIOR TO SITE PLANTING AND BASED ON THE WETNESS CONDITIONS OF PLANTING LOCATIONS.
4. SUPPLEMENTAL PLANTING ACTIVITIES SHALL BE PERFORMED WITHIN THE EXISTING BUFFER ENHANCEMENT AREA (BUFFER GROUP 2) USING SPECIES DESCRIBED IN RIPARIAN BUFFER PLANT MIXTURE.
5. ANY INVASIVE SPECIES VEGETATION, SUCH AS CHINESE PRIVET (*LIGUSTRUM SINENSE*), MULTIFLORA ROSE (*ROSA MULTIFLORA*), AND MICROSTEGIUM (*MICROSTEGIUM VIMINEUM*), WILL BE INITIALLY TREATED AS DESCRIBED IN THE CONSTRUCTION SPECIFICATIONS PRIOR TO PLANTING ACTIVITIES TO ALLOW NATIVE PLANTS TO BECOME ESTABLISHED WITHIN THE CONSERVATION EASEMENT.
6. LARGER NATIVE TREE SPECIES TO BE PRESERVED WILL BE FLAGGED BY THE ENGINEER PRIOR TO CONSTRUCTION ACTIVITIES. ANY TREES HARVESTED FOR WOODY MATERIAL WILL BE UTILIZED TO PROVIDE BED AND BANK STABILIZATION, COVER AND/OR NESTING HABITAT.
7. ALL DISTURBED AREAS WILL BE STABILIZED USING MULCHING AND SEEDING AS DEFINED IN THE CONSTRUCTION SPECIFICATIONS AND THE APPROVED SEDIMENTATION AND EROSION CONTROL PLANS.

PLANTING ZONES

-  RIPARIAN BUFFER RESTORATION (BUFFER GROUP 1)
-  RIPARIAN BUFFER ENHANCEMENT (BUFFER GROUP 2)
-  RIPARIAN BUFFER PRESERVATION (BUFFER GROUP 3)



TEMPORARY SEEDING SCHEDULE

Planting Dates	Botanical Name	Common Name	Application Rate (lbs/acre)
September to March	<i>Secale cereale</i>	Rye Grain (Cool Season)	130
April to August	<i>Urochloa ramosa</i>	Browntop Millet (Warm Season)	40

PERMANENT SEEDING SCHEDULE

Botanical Name	Common Name	% Proposed for Planting by Species	Seeding Rate (lbs/acre)	Wetland Tolerance
Permanent Herbaceous Seed Mixture – Streambank, Floodplain, Wetlands and Riparian Buffer Areas				
<i>(Proposed Seed Rate @ 15 lbs/acre)</i>				
<i>Andropogon gerardii</i>	Big blue stem	10%	1,500	FAC
<i>Dichanthium clandestinum</i>	Deer Tongue	15%	1,500	FACW
<i>Carex ornata</i>	Fringed sedge	10%	2,250	FACW+
<i>Chasmodon</i>	River oats	5%	1,500	FACU
<i>Elymus virginicus</i>	Virginia wild rye	15%	1,500	FAC
<i>Juncus effusus</i>	Soft rush	5%	2,250	FACW+
<i>Panicum virgatum</i>	Switchgrass	10%	1,500	FAC+
<i>Elymus virginicus</i>	Joe-pye-weed	5%	0,750	FACW
<i>Schizanthus</i>	Little blue stem	10%	0,750	FACU
<i>Tripsacum dactyloides</i>	Eastern gamagrass	5%	0,750	FAC+
<i>Sorghastrum nutans</i>	Indiangrass	10%	0,750	FACU

PLANTING SCHEDULE

Botanical Name	Common Name	% Proposed for Planting by Species	Wetland Tolerance
Riparian Buffer Bare Root Plantings – Overstory			
<i>(Proposed 8' x 8' Planting Spacing @ 680 Stems/Acre)</i>			
<i>Fraxinus pennsylvanica</i>	Green Ash	8% 7%	FACW
<i>Betula nigra</i>	River Birch	7% 8%	FACW
<i>Quercus michauxii</i>	Swamp Chestnut Oak	7%	FACW
<i>Quercus pagoda</i>	Cherrybark Oak	7%	FACW
<i>Platanus occidentalis</i>	American Sycamore	10% 7%	FACW
<i>Acer rubrum</i>	Red Maple	5%	FAC
<i>Liriodendron tulipifera</i>	Tulip-poplar	10% 7%	FACU
<i>Quercus nigra</i>	Water Oak	8% 7%	FAC
<i>Quercus phellos</i>	Willow Oak	7% 8%	FACW
Riparian Buffer Bare Root Plantings – Understory			
<i>(Proposed 8' x 8' Planting Spacing @ 680 Stems/Acre)</i>			
<i>Diospyros virginiana</i>	Persimmon	3% 8%	FAC
<i>Carpinus caroliniana</i>	Ironwood	8% 8%	FAC
<i>Thamnos vitifolius</i>	Witch-hazel	8%	FACU
<i>Magnolia virginiana</i>	Sweetbay Magnolia	8%	FACW
<i>Asimina triloba</i>	Paw-Paw	8%	FACW
<i>Ilex verticillata</i>	Winterberry	3%	FACW
<i>Lindera benzoin</i>	Spicebush	7% 8%	FACW
<i>Alnus serrulata</i>	Tag Alder	8% 8%	OBL
<i>Corylus americana</i>	Tracetail	8%	FACU
<i>Cornus amomum</i>	Silly Dogwood	3%	FACW
Riparian Buffer Live State Plantings – Streambanks			
<i>(Proposed 2' x 3' Spacing @ Meander Bends and 6' x 8' Spacing @ Riffle Sections)</i>			
<i>Sambucus canadensis</i>	Elderberry	20%	FACW
<i>Salix sericea</i>	Silly Willow	30%	OBL
<i>Salix nigra</i>	Black Willow	10%	OBL
<i>Cornus amomum</i>	Silly Dogwood	40%	FACW




7721 Six Forks Rd., Suite 130
Raleigh, NC 27615
(919) 614-5111
waterlandolutions.com

PROJECT ENGINEER
NORTH CAROLINA PROFESSIONAL ENGINEERING REGISTRATION BOARD
WILLIAM SCOTT HUNT
SEAL
22967
05/01/19
ENGINEERING SERVICES BY
WLS ENGINEERING, PLLC
FIRM LICENSE NO. 14-1480

NO.	REVISIONS	DATE
A	DRAFT MIT PLAN	7-21-17
B	FINAL DRAFT MIT PLAN	8-21-17
C	FINAL MIT PLAN	11-22-17
D	ISSUED FOR CONSTRUCTION	1-28-18
E	AS-BUILT	11-30-18

PROJECT NAME
EDWARDS-
JOHNSON
MITIGATION
PROJECT
JOHNSTON COUNTY, NC

DRAWING INFORMATION
PROJECT NO.: 97080
FILENAME: K:\E. EDWARDS JOHNSON RESTORATION PLANNING
DESIGNED BY: KAM/WSH
DRAWN BY: APL
DATE: 11-30-18
HORIZ. SCALE: 1" = 40'
VERT. SCALE: N/A




SHEET NAME
REVEGETATION
PLAN

SHEET NUMBER
14

PLANTING ZONES

-  RIPARIAN BUFFER RESTORATION (BUFFER GROUP 1)
-  RIPARIAN BUFFER ENHANCEMENT (BUFFER GROUP 2)
-  RIPARIAN BUFFER PRESERVATION (BUFFER GROUP 3)



WATER & LAND SOLUTIONS

10940 Raven Ridge Rd., Suite 200
Raleigh, NC 27614
(919)614-5111
waterandsolutions.com

PROJECT ENGINEER

WILLIAM SCOTT HUNT

SEAL 22967
ENGINEER 030619

ENGINEERING SERVICES BY
WLS ENGINEERING, PLLC
FIRM LICENSE NO. F-1480

NO.	DESCRIPTION	DATE
A	DRAFT MIT PLAN	7-21-17
B	FINAL DRAFT MIT PLAN	8-21-17
C	FINAL MIT PLAN	11-22-17
D	ISSUED FOR CONSTRUCTION	1-28-18
E	AS-BUILT	11-30-18

PROJECT NAME
EDWARDS-JOHNSON MITIGATION PROJECT

PROJECT NO.: 97080

FILENAME: 14-6 EDWARDS JOHNSON REVEGETATION PLANS.DWG

DESIGNED BY: KAWMISH

DRAWN BY: APL

DATE: 11-30-18

HORIZ. SCALE: 1" = 40'

VERT. SCALE: N/A

JOHNSTON COUNTY, NC

DRAWING INFORMATION

PROJECT NO.: 97080

FILENAME: 14-6 EDWARDS JOHNSON REVEGETATION PLANS.DWG

DESIGNED BY: KAWMISH

DRAWN BY: APL

DATE: 11-30-18

HORIZ. SCALE: 1" = 40'

VERT. SCALE: N/A

NORTH

GRAPHIC SCALE

0 20 40 80

SHEET NAME

REVEGETATION PLAN


SHEET NUMBER

15

PLANTING ZONES



- 
 RIPARIAN BUFFER RESTORATION (BUFFER GROUP 1)
- 
 RIPARIAN BUFFER ENHANCEMENT (BUFFER GROUP 2)
- 
 RIPARIAN BUFFER PRESERVATION (BUFFER GROUP 3)



END CONSTRUCTION R3
STATION 37+59.99

BEST QUALITY SAND

WATER & LAND SOLUTIONS
 10940 Raven Ridge Rd., Suite 200
 Raleigh, NC 27614
 (919)614-5111
 waterlandsolutions.com


PROJECT ENGINEER
 NORTH CAROLINA PROFESSIONAL SEAL
 22967
 03.01.19
 WILLIAM SCOTT HUNT
 ENGINEER
 ENGINEERING SERVICES BY
 HHS ENGINEERING, PLLC
 FIRM LICENSE NO. F-1480

NO.	DESCRIPTION	DATE
A	DRAFT MIT PLAN	7-21-17
B	FINAL DRAFT MIT PLAN	8-21-17
C	FINAL MIT PLAN	11-22-17
D	ISSUED FOR CONSTRUCTION	1-29-18
E	AS-BUILT	11-30-18

PROJECT NAME
EDWARDS-JOHNSON MITIGATION PROJECT
 JOHNSTON COUNTY, NC

DRAWING INFORMATION

PROJECT NO.:	97080
FILENAME:	14-6 EDWARDS JOHNSON RESTORATION PLANS.DWG
DESIGNED BY:	KAW/MSH
DRAWN BY:	APL
DATE:	11-30-18
HORIZ. SCALE:	1" = 40'
VERT. SCALE:	N/A



SHEET NAME
REVEGETATION PLAN

SHEET NUMBER
16



March 01, 2019

NC Department of Environmental Quality

Division of Mitigation Services

Attn: Lindsay Crocker

217 West Jones Street, Suite 3000-A

Raleigh, NC 27603

RE: WLS Responses to NCDEQ DMS Review Comments for Task 6 Draft Baseline Monitoring Report and Task 7 Draft Monitoring Report Year 1 for the Edwards-Johnson Mitigation Project, NCDEQ DMS Full-Delivery Project ID #97080, Contract #6825, Neuse River Basin, Cataloging Unit 03020201, Johnston County, NC

Dear Ms. Crocker:

Water & Land Solutions, LLC (WLS) is pleased to present the Final Baseline Monitoring Report and Final Monitoring Report Year 1 for the Edwards-Johnson Mitigation Project to the North Carolina Department of Environmental Quality (NCDEQ) Division of Mitigation Services (DMS). The Final Baseline Monitoring Report and the Final Monitoring Report Year 1 were developed by addressing NCDEQ DMS's review comments.

Under this cover, we are providing the required three (3) hard copies of the Final Baseline Monitoring Report and the Final Monitoring Report Year 1, and the required digital data for each (the .pdf copies of the entire updated reports and the updated digital data) via CDs. We are providing our written responses to NCDEQ DMS's review comments on the Draft Baseline Monitoring Report and Draft Monitoring Report Year 1 below. Each of the DMS review comments is copied below in **bold** text, followed by the appropriate response from WLS in regular text:

Field Notes:

- **DMS Comment: Update posts and/or signage up to specifications in the lower wooded section. Ensure locations are correct.** WLS Response: All conservation easement boundary marking has been re-installed and/or corrected to meet or exceed the specifications as set forth in the NCDEQ DMS "Survey Requirements for Full Delivery Projects", Version 08/13/13, with the installation including the following:
 - Posts:
 - Type: Steel U-channel.
 - Length: 8 foot total length, with posts drive-installed approximately 2 feet deep to provide an installed height of approximately 6 feet above the ground.
 - Weight: 2 lbs/ft.
 - Coating: Factory coated with dark green enamel and at least 6 inches of the top of the post painted bright yellow.
 - Signs:
 - Type: Standard NCDEQ DMS aluminum conservation easement signs supplied by Voss Signs.
 - Spacing: Signs installed at each conservation easement corner, approximately 1 foot outside of each conservation easement corner marker. Signs installed as necessary along conservation easement boundary lines, between conservation easement corners, such that the maximum sign spacing interval is 200 feet.
 - Post attachment: 3/8" aluminum drive rivets.
- **DMS Comment: If desired for future reports, extend XS-7 further across the headwater valley to capture potential future stream movement. Update cross section to reflect this in MY0 and baseline if desired.** WLS Response: WLS will plan to extend the horizontal limits of Cross Section 7 at Reach R3 Lower, as suggested, during Monitoring Year 2 to more completely span the headwater stream valley for monitoring potential stream dimension adjustments.
- **DMS Comment: GPS wetland reference gauge and locate in proper location on CCPV and provide updated shapefile.** WLS Response: WLS has field located the wetland reference gauge as shown on the updated CCPV map. We have included the wetland gauge location with the GIS shapefiles in the correct projections.
- **DMS Comment: Crest gauge shown in field is not shown on CCPV. Capture this shape and add to CCPV and provide shapefile.** WLS Response: WLS has field located the crest gauge as shown on the updated CCPV map. We have included the crest gauge location with the GIS shapefiles in the correct projections.

Electronic Deliverables:

- **DMS Comment: DMS does not need Adobe files of any tables or graphs because they are available in the report in that format. Remove from deliverable submittals. Raw files are required.** WLS Response: WLS will removed Adobe pdf files from future deliverable submittals as requested.
- **DMS Comment: Hydro folder in support file appears to be from another project. Update.** WLS Response: The correct data had been added to the Hydro Folder as requested.
- **DMS Comment: Provide the wetland reference gauge, crest gauge from MY0; provide encroachment shapefile, vegetative areas of concern for MY1.** WLS Response: WLS has included referenced features with the GIS shapefiles in the correct projections as shown on CCPV.
- **DMS Comment: Provide a shapefile of the stream asset that matches the asset table (from Mitigation Plan shapes). This asset file should match the linear feet of credit in the original asset table and be broken out and attributed (in the attribute table) by stream reach just like the Table 1.** WLS Response: WLS has corrected the shapefile and verified the stream lengths match the assets presented in Table 1.
- **DMS Comment: The As-built center line does not match the as-built table (Table 1). Update shapefile to cut out any asset outside the easement and attribute each feature to match Table 1 in the attribute table.** WLS Response: WLS has corrected the shapefile and verified the stream lengths match the assets presented in Table 1.
- **DMS Comment: As a note, once DMS receives and approves GIS data for asset and monitoring features, the only shapes that will be required in future submissions are vegetative areas of concern.** WLS Response: WLS appreciates the clarification and will make sure to provide the correct GIS data as required for the future submissions.

As-Built Report:

1. **DMS Comment: Add the DWR number on the cover page (DWR 2016-0404).** WLS Response: The NCDEQ DWR Project Number (NCDEQ DWR Project # 2016-0404) has been added as requested to the cover page for the As-built Baseline Monitoring Report and Monitoring Report Year 1 where previously missing.
2. **DMS Comment: Page 1 and 2, WLS lists 3,781 linear feet of stream, but the numbers in the tables don't add up to that. Where is that number from? Please correct and update.** WLS Response: WLS has corrected and verified the stream lengths match the assets presented in Table 1.
3. **DMS Comment: Page 1 and 2, the LWP goals and site-specific goals are duplicated on these pages. Remove the sets in the Project Objective and just keep in the Mitigation Objective section.** WLS Response: The referenced language regarding LWP goals and site specific goals have been removed from Section 1 Project Summary as requested.
4. **DMS Comment: Page 3, the Objectives and Performance standards listed in this bullet list do not match the Mitigation Plan. See page 25 and 52 of your Mitigation Plan. Why is WLS proposing to add items to document project success? You can use these same tables from Mitigation Plan in all your future reports to avoid confusion if desired.** WLS Response: Sub-section 2.2 Mitigation Project Goals and Objectives and Section 4 Performance Standards have been revised as requested to match those in the approved final mitigation plan, including the addition of the referenced tables from the approved final mitigation plan.
5. **DMS Comment: Page 2, 2.3 this first paragraph contains dates that don't match the dates on the Table 2. Update table and/or section to reflect accurate dates that match.** WLS Response: All references to dates in each of the As-built Baseline Monitoring Reports and Monitoring Reports Year 1 and in Table 2, have been checked and edited/corrected as necessary for consistency, as requested.
6. **DMS Comment: Page 2, 2.3, paragraph 2, please remove first two sentences and reference to WLS contract as this is not relevant to report and does not match asset table in Mitigation Plan or As-built, nor does it reflect project assets.** WLS Response: The referenced sentences have been removed from the Sub-section 2.3 Project History, Contacts, and Timeframe as requested.
7. **DMS Comment: Page 11, 6.1, the dates in this first paragraph don't match the dates on Table 2. Update table and/or section to reflect accurate dates that match.** WLS Response: All references to dates in each of the As-built Baseline Monitoring Reports and Monitoring Reports Year 1 and in Table 2, have been checked and edited/corrected as necessary for consistency, as requested.
8. **DMS Comment: Page 11, 6.3.1.1, Does WLS want to indicate this field change decision was discussed via phone with Andrea Hughes or the update to a wider easement because of decision? OK as is, just thought it might be good for record if desired.** WLS Response: WLS edited the referenced language Sub-section 6.3.1.1 Stream Horizontal Pattern & Longitudinal Profile, as suggested, to read as follows: "During project construction, the alignment of the lower end of R3 and the corresponding conservation easement boundaries were revised slightly from what was proposed to in the approved final mitigation plan. This section of R3 was restored by re-diverting the reach flow to the historic abandoned multi-thread channel (approximate stations 33+07.35 to 37+43.92), rather than constructing the new single thread alignment proposed in the approved final mitigation plan. This field adjustment restored a more natural diffuse flow pattern within the topographic low-point of the valley while minimizing disturbance to existing jurisdictional wetlands and native species vegetation in this area. The described field adjustment was discussed by phone with and approve by Andrea Hughes (USACE, NCIRT) in early May 2018 immediately prior to implementation. See appendices for as-built plans."

9. **DMS Comment: Table 1. If you are using Mitigation Plan numbers for the assets on this project, update total Stream Linear feet to match that (2,949 instead of 2,934).** WLS Response: WLS has corrected and verified the stream lengths match the assets presented in Table 1.
10. **DMS Comment: Add a footnote below Table 1 indicating that you will use Mitigation Plan numbers for project assets.** WLS Response: The following footnote has been added to Table 1 as suggested: "Mitigation Credits are from the final approved mitigation plan, as verified by the as-built survey."
11. **DMS Comment: Page 12, Vegetation section and Revegetation Plan in As-Built drawings: Please indicate the area that was planted (how much area planted and where on map) and if there were any changes from the planting plan. This should be where you show any substitutions. For instance, 'winterberry' was not on planting plan but in Table 6 as planted, and the vegetation plots are only showing 9 of the proposed 19 plants proposed. Use a red line if they were not all used and add any substitutions. This will be helpful with volunteers (of the same planted species) if you need to meet success with them in the future. Can add a table if this would be helpful.** WLS Response: WLS Response: The Revegetation Plan Sheets in the as-built plan set depict the as-built planted areas correctly, as depicted with the planting zone hatching, as shown in the planting zone legend on each sheet. The planting schedule on the Revegetation Plans has been "redlined", as requested, to reflect the referenced plant substitutions (a total of 1 species deletion and 3 species substitutions).
12. **DMS Comment: Morphological Table R3 (Upper), it appears you may have the max and min of the dimensions parameters switched (max showing min and vis versa). Double check this is correct.** WLS Response: WLS has corrected the stream dimensions min/max in the morphological tables.

MY1 Report:

1. **DMS Comment: See comments 1-7, 9, and 10 from MY0 report above and update MY1 with same.** WLS Response: The referenced DMS comments listed and addressed herein, along with the corresponding edits, corrections, and additions made to the As-built Baseline Monitoring Reports, have also been addressed and made, respectively, as appropriate, to the Monitoring Reports Year 1 Reports as requested.
2. **DMS Comment: Page 1, last paragraph: first paragraph contains dates that don't match the dates on the Table 2. Update table and/or section to reflect accurate dates that match.** WLS Response: All references to dates in each of the As-built Baseline Monitoring Reports and Monitoring Reports Year 1 and in Table 2, have been checked and edited/corrected as necessary for consistency, as requested.
3. **DMS Comment: Page 7, Bankfull events, please reference Table 8 for verification of bankfull events. Also, you state that there were 2 events but only one is showing in the table. Table 8 in the notes sections should contain notes (Example: how much rain occurred that date, what elevation was the crest gauge showing). Update and clarify.** WLS Response: The requested reference to Table 8 has been added to Sub-section 5.1 Stream Hydrology, as requested, and the sub-section has been edited for clarification as follows: "Monitoring to document the occurrence of the two required bankfull events (overbank flows) and the two required "geomorphically significant" flow events (Qgs=0.66Q2) within the monitoring period, along with floodplain access by flood flows, is being conducted using a crest gauge, installed December 12, 2018, on the floodplain of and across the dimension of the restored channel at the left top of bank of Reach R2, immediately upstream of the confluence of Reach R2 and R4 (Figure 1), to record the watermark associated with the highest flood stage between monitoring site visits. Photographs are also being used to document the occurrence of debris lines and sediment deposition on the floodplain during monitoring site visits. Because the crest gage was installed after the submission of the Draft As-built Baseline Monitoring Reports and Draft Monitoring Reports Year 1, only the described photographic measures will be used for Year 1 stream hydrologic monitoring. At least one bankfull events occurred during MY1. This event was documented using the described photography (Table 8). The documented occurrence of this flow event satisfies the requirement of the occurrence of one of the two bankfull events (overbank flows) and the one of the two "geomorphically significant" flow events (Qgs=0.66Q2) within the monitoring period, along with floodplain access by flood flows."
4. **DMS Comment: Page 7, jurisdictional stream flow, you can't state in a report that the site meets success criteria for flow when your monitoring device was not functioning. This was stated on Page 1 and Page 6. Revise report to state that this success criteria is not met or unknown for flow.** WLS Response: WLS has removed the two noted references to meeting the jurisdictional stream flow success criteria (due to flow gage malfunction), and the following sentence has been added to the end of Sub-section 5.4 Jurisdictional Stream Flow Documentation for clarification: "WLS did observe stream flow along Reach R4, as well as along all of other project reaches, during each pre- and post-construction site visit in 2018, with WLS staff visiting the site on a monthly basis. These observations correspond do the monitoring flow gage documentation results at the nearby Lake Wendell and Pen Dell Mitigation Project Sites."
5. **DMS Comment: Page 8, first paragraph states that there were no negative changes to vegetation with visual assessment but then goes on to describe some negative changes. Suggest removing this sentence as it is misleading.** WLS Response: The referenced sentence in Sub-section 5.5 Vegetation was revised as requested to read as follows: "The results of the visual assessment did not indicate any significant negative changes to the existing vegetation community."
6. **DMS Comment: Page 8, wetland gauge: the installation and monitoring of this device was agreed to by WLS and DWR, although DMS advised WLS that they were not contractually required. WLS documented understanding of installing 2 gauges on this project in their comment responses to the IRT. Can WLS provide email or correspondence from DWR / IRT showing that a lesser number of gauges were accepted for inclusion**

in the MY0 and/or MY1 report? WLS Response: WLS has revised the referenced Wetlands Subsection of the As-built Baseline Monitoring Report and Monitoring Report Year 1 to explain that the two requested and agreed upon groundwater monitoring wells have been installed, as follows: "One groundwater monitoring well was installed during the baseline monitoring within an existing wetland area along Reach R3. The well data was unrecoverable and therefore an additional groundwater monitoring well was installed along Reach R3 (preservation) after the first year of monitoring, in early January 2019. The wells were installed to document groundwater levels within the stream and wetland restoration for reference and comparison to the preservation areas, at the request of the NCIRT (DWR)."

7. **DMS Comment: Table 6, There are more species showing as planted on this table between MY0 and MY1. What is going on? Any mis-identification should be footnoted at bottom of table for clarification. Why is Red Maple shown as planted? QA/QC both of these tables.** WLS Response: For Monitoring Year 0/Baseline, the referenced table is "Table 6., Planted Stem Counts", and for Monitoring Year 1, the referenced table is "Table 6., Planted and Total Stem Counts". As such, the differences in the species types and numbers reported in the referenced tables between Monitoring Year 0/Baseline and for Monitoring Year 1 reflects stem mortality and volunteer stem recruitment. WLS does not believe that there are any species mis-identification. Red maple was planted as proposed in the final approved mitigation plans.
8. **DMS Comment: Geomorph data: XS-6 (pool) is showing signs of aggrading, but this is not discussed in the verbiage for this report. Do you have any concerns or feel that it is necessary to mention this in the report along with an explanation as to why this is not a big deal?** WLS Response: WLS is not concerned about the adjustments to the referenced pool cross section, as it appears to be a minor channel adjustment towards the expected and desired stream dimension and stability. WLS used the new method for calculating adjusted BHRs. The adjusted bankfull elevation using the comparable as-built cross-sectional is approximately two tenths and therefore the BHR would be ~0.87 (<1). The morph table parameters have been updated to reflect this change.
9. **DMS Comment: Tables after 7c. are not filled out with MY1 data. Update report.** WLS Response: WLS is not sure what the issue is with the "worksheets" following Table 7C in the version of the EJ_97080_MY1_Annual_Rep_Tables.xls file DMS received, as the original WLS file has all of the appropriate data filled in and presented on the referenced "worksheets". Please use re-submitted version of the referenced file.
10. **DMS Comment: Groundwater gauge data: is this a malfunction or purposeful omission?** WLS Response: The groundwater monitoring gage was not installed correctly by WLS and therefore no data was collected for Monitoring Year 1. WLS has resolved this issue and groundwater monitoring will be conducted for all subsequent monitoring years.

Other Comments:

- **DMS Comment: There is a lot of repetition of verbiage from the mitigation plan, which is good but cumbersome. Much of the written information could be made into bullets or tables for a faster update of future reports and ease of reading in terms of monitoring success. This may be a suggestion for future reports? (Example you have a table in the Mitigation Plan that could replace all of Sections 4 (Table 22 in mitigation plan) and the 'Functional Uplift' column could be replaced with Monitoring Success where you indicate the number of monitoring features and their success results in lieu of verbiage. No response required here.** WLS Response: WLS will definitely take these recommendations into consideration for future reports and we sincerely appreciate the guidance.

Please contact me if you have any further questions or comments.

Sincerely,

Water & Land Solutions, LLC



William "Scott" Hunt, III, PE
Vice President of Technical Operations
7721 Six Forks Road, Suite 130
Raleigh, NC 27615
Office Phone: (919) 614-5111
Mobile Phone: (919) 270-4646
Email: scott@waterlandsolutions.com