

**Third Fork Creek Stream Restoration – NCEEP Project #139  
Durham, North Carolina**

**Third Annual Monitoring Report -- FINAL  
February 2008**



Designed by:  
KCI Associates of North Carolina, P.A.  
Landmark Center II, Suite 220  
4601 Six Forks Road  
Raleigh, North Carolina 27609

Submitted to:



North Carolina Department of Environment and  
Natural Resources  
Ecosystem Enhancement Program  
1652 Mail Service Center  
Raleigh, NC 27699-1652

**THIRD FORK CREEK STREAM RESTORATION – NCEEP Project #139  
2007 MONITORING REPORT – YEAR 3**

CONDUCTED FOR THE NORTH CAROLINA DEPARTMENT OF ENVIRONMENT  
AND NATURAL RESOURCES

**Table of Contents**

1.0 Executive Summary .....	1
2.0 Project Background.....	2
2.1. Project Objectives .....	2
2.2. Project Structure, Mitigation Type, and Approach.....	2
2.3 Location and Setting .....	2
2.4. History and Background .....	4
2.5. Monitoring Plan View.....	5
3.0 Project Conditions and Monitoring Results.....	7
3.1 . Vegetation Assessment .....	7
3.1.1. Vegetation Problem Areas .....	7
3.1.2. Current Conditions Plan View (Vegetation).....	8
3.2. Stream Assessment .....	8
3.2.1. Procedural Items .....	8
3.2.2. Current Conditions Plan View (Stream).....	9
IV. Methodology.....	15
4.1. Stream Methodology.....	15
4.2. Vegetation Methodology .....	15
References.....	16

**LIST OF FIGURES**

Figure 1 Vicinity Map.....	3
Figure 2 Monitoring Plan View.....	6

**Tables**

Exhibit Table I. Project Mitigation Structure and Objectives.....	4
Exhibit Table II. Project Activity and Reporting History.....	4
Exhibit Table III. Project Contact Table.....	5
Exhibit Table IV. Project Background Table.....	5
Exhibit Table V. Verification of Bankfull Events .....	9
Exhibit Table VI. Categorical Stream Feature Visual Stability Assessment.....	10
Exhibit Table VII. Baseline Morphology and Hydraulic Summary.....	11
Exhibit Table VIII. Morphology and Hydraulic Monitoring Summary.....	13

## **APPENDICES**

### **Appendix A Vegetation Data**

- A1. Vegetation Data Tables
  - Table 1. Vegetation Metadata
  - Table 2. Vegetation Vigor by Species
  - Table 3. Damage by Species
  - Table 4. Damage by Plot
  - Table 5. Stem Count by Plot and Species
  - Table 6. Vegetation Problem Areas
- A2. Vegetation Problem Area Photo
- A3 Vegetation Monitoring Plot Photos
- Figure A1. Current Conditions Plan View

### **Appendix B Geomorphologic Raw Data**

- B1. Current Conditions Plan View
- B2. Stream Problem Areas Table
- B3. Representative Stream Problem Area Photos
- B4. Stream Photo-station Photos
- B5. Qualitative Visual Stability Assessment Table
- B6. Cross section Plots and Raw Data Tables
- B7. Longitudinal Plots and Raw Data Tables
- B8. Pebble Counts

## 1.0 Executive Summary

The Third Fork Creek stream restoration project is located in southwest-central Durham, North Carolina, in the headwaters of the Third Fork Creek watershed (US Geological Survey 14-digit Hydrologic Unit Code 03030002060120) within the New Hope Creek Sub-basin of the Upper Cape Fear River (NC Division of Water Quality Sub-basin 03-06-05). The project has restored approximately 2,900 linear feet of perennial stream in the Cape Fear River Basin. Evaluation and design were initiated during the summer of 2002. Construction was completed in January 2005. The stream restoration project's objectives were: to restore stable channel morphology, which will reduce bank erosion; improve the watershed's sediment transport; improve aquatic habitat diversity; and increase aesthetic value to local stakeholders.

The first 2007 qualitative evaluation was conducted by RJG&A in April. Subsequent qualitative evaluations were conducted during July and October 2007. The third annual vegetation monitoring data were collected during July 2007, using EEP's most-recent monitoring protocol. The third annual geomorphologic monitoring data were collected during July 2007.

Overall, the restoration project has met its design goals. Several major geomorphologic changes were documented during the second monitoring year, but overall the site is relatively stable. The average live planted woody stem density (905 live stems per acre) has exceeded the vegetation success criteria (320 live stems per acre) by 183 percent. Several invasive exotic species are colonizing the site, including *Humulus japonicus*, *Paulownia tomentosa*, and *Albizia julibrissin*. EEP is in the process of initiating an herbicide treatment contract to address these exotic invasive issues.

## **2.0 Project Background**

### ***2.1. Project Objectives***

According to the 2003 Restoration Plan (KCI 2003), the stream restoration project's objectives were to:

- restore stable channel morphology with the aim of reducing bank erosion
- improve the watershed's sediment transport
- improve aquatic habitat diversity
- increase aesthetic value to local stakeholders.

### ***2.2. Project Structure, Mitigation Type, and Approach***


A priority 2 stream restoration approach was used to design and reestablish approximately 3,025 linear feet of meandering, bankfull channel and a new floodplain along Third Fork Creek. The project restored riffle-pool sequencing and used cross-vane and j-hook in-stream structures to provide grade control. The unnamed tributary that enters from the upper reach's left bank (station 20+33) was incorporated and stabilized with a grade control structure to match the grade of the restored channel. Coir fiber matting and live staking were installed/planted to help stabilize the graded stream banks. A 50 foot wide buffer was planted with native species on both sides the restored stream. Space and use needs in the park limited the woody plantings to within 30 feet of the stream. The buffers' outer twenty feet was planted in native grasses and is managed (mowed).

### ***2.3 Location and Setting***

The entire restoration site is contained within Forest Hills Park, which is owned by the City of Durham. To get to the Third Fork Creek restoration site from NC 147, take exit 12C. At the end of the off-ramp, drive north on Duke Street. At the next light, take a left on Jackson and then a left on to Vickers. Take Vickers to the intersection with University Drive (US 15/501 Business). Forest Hills Park will be directly in front of you. Take a right on to University and park in the parking lot across from West Forest Hills Boulevard ( Figure 1). The upstream boundary of the restoration project is downstream from where Third Fork Creek emerges from the box culvert under the northern stretch East Forest Hills Boulevard. The stream restoration extends downstream along the main channel from this point to the southern edge of the Forest Hills Park. The double box culvert under the southern stretch of the East Forest Hills Boulevard loop divides the restoration into upper and lower reaches. An unnamed tributary to Third Fork Creek joins the lower reach on the downstream end of the culvert. The lower reach therefore has a significantly larger watershed.

Forest Hills Park is dominated by lawn/open space with relatively little mature canopy cover (less than 25 percent). A playground and other facilities with impervious cover (e.g swimming pool, tennis courts, and picnic shelter) are located near the southern portion of

the restoration's upper reach. The surrounding area is highly urbanized. The majority of the land use is dedicated to residential and commercial development and secondary roads. Prior to the restoration, both project reaches were incised and had active bed degradation and channel widening characterized by severe bank erosion.



## 2.4. History and Background

KCI Associates of North Carolina designed the Third Fork (Forest Hills Park) stream restoration. The restoration plan was completed in February 2003 and construction was completed approximately two years later. As-built data collection occurred in March 2005 and the as-built and year one monitoring reports were submitted in December 2005. Robert J. Goldstein and Associates collected year two monitoring data and submitted the year-two report in December 2006. Year three monitoring data were collected in July 2007.

**Exhibit Table I. Mitigation Structure and Objectives - Third Fork Creek Stream Restoration – EEP Project #139 – Durham, NC**

Reach ID	Mitigation Type	Approach	Linear Feet	Stationing	Mitigation Credits (ratio)	Comment
Upstream	Restoration	Priority 2	2,900	10+00-26+00	3,792 (1:1)	Realigned channel with restored floodplain to convey stormflow/ sediment and restore aquatic habitat
Downstream	Restoration	Priority 2		25+00 – 40+25		

**Exhibit Table II. Activity and Reporting History - Third Fork Creek Stream Restoration – EEP Project #139– Durham, NC**

Activity or Report	Data Collection	Completion
Restoration Plan	2002	February 2003
Construction	NA	January 2005
Temporary S&E mix applied	NA	NA
Permanent seed mix applied	NA	NA
Bare Root Planting	NA	NA
Mitigation Plan	NA	December 2005 (report date)
As-built	March 2005	December 2005 (report date)
Year 1 Monitoring		December 2005 (report date)
Vegetation	September 2005	
Geomorphological	September 2005	
Year 2 Monitoring		December 2006 (report date)
Vegetation	September 2006	
Geomorphological	October 2006	
Year 3 Monitoring		October 2007 (report date)
Vegetation	July 2007	
Geomorphological	July 2007	

<b>Exhibit Table III. Project Contacts - Third Fork Creek Stream Restoration – EEP Project #139 – Durham, NC</b>	
Design:	KCI Associates of North Carolina, P.A. Landmark Center II, Suite 220 4601 Six Forks Road Raleigh, North Carolina 27609 Mr. Joe Pfeiffer (919) 783-9214
Construction Contractor:	NA
Monitoring Performers (2006 and 2007):	RJG&A 1221 Corporation Parkway, Suite 100 Raleigh, NC 27616 Ms. Jessi O’Neal (919) 872-1174

<b>Exhibit Table IV. Project Background - Third Fork Creek Stream – EEP Project #139</b>	
County	Durham
Drainage Area	1,126.4 acres (1.76 square miles)
Drainage Impervious Cover Estimate (%)	44%
Stream Order	Second Order
Physiographic Region	Piedmont
Ecoregion	Triassic Basins
Rosgen Classification of As-built	
Upper Reach	F5, G5, E5
Lower Reach	C5
Dominant Soil Types	
Upstream Reach	Congaree
Downstream Reach	Congaree
Reference Site ID	North Prong Creek
USGS HUC for Project and Reference	03030002060120, 03030002060140
NCDWQ Sub-basin for Project and Reference	03-06-05, 03-06-05
NCDWQ Classification for Project and Reference	C
Any portion of the project segment 303d listed?	Yes
Any portion of the project segment upstream of a 303d listed segment?	Yes
Reasons for 303d Listing or Stressor	Turbidity, low dissolved oxygen, fecal coliform bacteria
% of Project Easement Fenced	0%

## ***2.5. Monitoring Plan View***

See Figure 2 for Monitoring Plan View.







Figure 2.1 - 2007 Monitoring.  
Plan View - Year 3  
Third Fork Creek (Forest Hills)  
Stream Restoration - EEP Project #139

**LEGEND**

- 2007 Thalweg
- Vegetation Monitoring Plots
- Cross Sections
- ① Photopoints

**As-built Drawings (Supplied by KCI)**

- Vanes
- Thalweg
- Edge of water
- Conservation Easement
- Sewer ROW



	Easting	Northing
<b>Vegetation Plots</b>		
1	2026252.522400	812789.657666
2	2026222.941600	812569.691675
3	2025987.289460	812136.701257
4	2025961.194110	811689.362376
<b>Cross-sections</b>		
1-L	2026045.167310	812046.165066
1-R	2026008.863870	812074.268999
2-L	2026019.907700	811829.907400
2-R	2025969.114450	811842.610456
<b>Photopoints</b>		
1	2026280.064630	812942.007941
2	2026245.292230	812638.539733
3	2026224.428790	812585.685687
4	2026034.128930	812393.109820
5	2026035.393380	812128.144141
6	2025987.976480	812046.207724
7	2025968.377490	811836.182435
8	2025926.650610	811606.368490

Figure 1.1 Match line

Figure 1.2

*Sewer Right of Way*

East Forest Hills Blvd.

2026<sup>300</sup>

2026<sup>000</sup>

2025<sup>700</sup>

8130<sup>00</sup>      8128<sup>00</sup>      8126<sup>00</sup>      8124<sup>00</sup>      8122<sup>00</sup>      8120<sup>00</sup>      8118<sup>00</sup>      8116<sup>00</sup>



Figure 2.2 - 2007 Monitoring.  
Plan View - Year 3  
Third Fork Creek (Forest Hills)  
Stream Restoration - EEP Project #139

	Easting	Northing
<b>Vegetation Plots</b>		
5	2025825.804140	811325.105992
6	2025751.559070	810836.827402
7	2025773.300850	810651.892462
8	2025829.725470	810411.548741
<b>Cross-sections</b>		
3-L	2025870.880914	810673.554871
3-R	2025770.851314	810650.406271
4-L	2025798.603914	810554.818971
4-R	2025759.096714	810575.310971
<b>Photopoints</b>		
9	2025883.659280	811374.025644
10	2025782.503210	811250.741684
11	2025792.618820	811001.328751
12	2025781.870990	810914.081641
13	2025766.697570	810688.630051
14	2025800.837750	810416.773115

**LEGEND**

- 2007 Thalweg
- Vegetation Monitoring Plots
- Cross Sections
- ① Photopoints

**As-built Drawings (Supplied by KCI)**

- V Vanes
- Thalweg
- Edge of water
- Conservation Easement
- Sewer ROW





Figure 1.1 Match line  
Figure 1.2

### **3.0 Project Conditions and Monitoring Results**

RJG&A's initial 2007 qualitative evaluation was on 11 April. Quantitative vegetation and geomorphologic data were collected between 12 and 20 July. Another qualitative/quantitative evaluation was conducted on 12 October 2007.

Like in 2006, structural failure and compromise were recorded in a number of specific locations. Exotic invasive woody stem density is relatively low but several species have begun to colonize the restoration area, particularly bankfull benches and floodplain terraces. Planted woody stem density is high, as is success. Exotic invasive vines have had a moderate impact on planted woody stem success on several benches.

Geomorphic problem areas observed in 2006 and April 2007 appear to have stabilized considerably during the 2007 growing season. The restoration project appears to be adequately transporting urban sediment loads and restoring aquatic habitat (i.e. meeting its design functions/goals).

#### **3.1. Vegetation Assessment**

Planted woody vegetation was successful when qualitatively evaluated during October 2007. Planted woody stem success remained high throughout the restoration. Nineteen species are planted at the restoration site. The average live, planted woody stem density for all plots was 22 individuals per plot, which translates to 905 stems per acre, down from 926 stems per acre observed in 2006. The 2007 density exceeds the required 320 live stems per acre by 183 percent. Stem density is highest for *Callicarpa americana*, *Fraxinus pennsylvanica*, and *Viburnum dentatum* (Table 5 Appendix A). As can be seen in Table 2 in Appendix A, 156 of the 179 observed planted stems (87.15%) had a vigor of 4. Mortality in the vegetation plots remains low (less than 2%) and was only observed in plots 3 and 4.

Monitoring plot photos are also located in Appendix A.

##### **3.1.1. Vegetation Problem Areas**

Density and size of invasive exotic species increased slightly during the third growing season (2007). The total area of dense invasive exotic vine colonization decreased significantly, from approximately 0.41 acre in 2006, to 0.18 in 2007. Sporadic, low density invasive vines exist throughout the restoration area. Conversely, invasive exotic woody stems were more commonly observed at the end of the 2007 growing season (from approximately 0.03 acre in 2006, to approximately 0.28 acre in 2007).

Dense colonies of Japanese hops (*Humulus japonicus*) and porcelainberry (*Ampelopsis brevipedunculata*) were, like in 2006, observed on floodplain benches. These colonies have migrated from their observed locations in 2006. The 2007 invasive vine colonies are much smaller than 2006. In 2007 they only occupy areas that appear to have been former stands of giant ragweed (*Ambrosia trifida*). The ragweed stands appear to have been cut earlier in the growing season by neighbors adjacent to the Forest Hills Park, likely to address aesthetic and weed migration concerns.

Several small groups of invasive exotic woody stems were also observed in the upper reach. Most woody stems observed were mimosa (*Albisia julibrissin*), which were six to eight feet tall. Several princess tree (*Paulownia tomentosa*) stems were also observed. They were slightly taller (~10 feet).

Invasive exotic woody stems along the downstream reach increased in absolute number, vigor and density during the 2007 growing season.

See Table 6, Figure A1-Vegetative Problem Area Plan View, and Vegetation problem Area Photos in Appendix A.

### **3.1.2. Current Conditions Plan View (Vegetation)**

The Current Conditions Plan View for streams may be found in Appendix A.

## **3.2. Stream Assessment**

### **3.2.1. Procedural Items**

#### **3.2.1.1. Morphometric Criteria**

RJG&A personnel qualitatively evaluated the site during early April 2007, during normal flow and October 2007, during low flow. During July 2007 the third annual cross section, pattern, and longitudinal profile data were collected based on the 2003 Stream Mitigation Guidelines (USACE 2003). Four cross-sections were surveyed and longitudinal profiles of approximately 400 linear feet of both the upstream and downstream reaches of the stream restoration were surveyed. Photographs were taken at the four cross sections and at the 14 permanent photo locations that were established by KCI in March 2005.

#### **3.2.1.2. Hydrologic Criteria**

A crest gauge with granulated cork was installed along the right bank at station 33+75 on 13 June 2007. The crest gauge was first evaluated on 16 July 2007. The only cork remaining inside the gauge was stuck around the cap, indicating that a bankfull storm event had occurred. Based on NC CRONOS data from the 312515 Durham weather station, these flows could have occurred in response to storm events which occurred on 14 June (0.66 inch), or 11 July (0.62 inch). After this evaluation, the gauge was re-filled with approximately five cubic inches of ground cork. The gauge was again evaluated on 12 October 2007. Again, the only granulated cork remaining inside the gauge was inside the cap at the top, indicating that at least one bankfull event had occurred since 16 July. The bankfull event was in response to precipitation events on 28 July (1.08 inches), 23 August (0.7 inch), or 15 August (0.6 inch).

The evaluation of Third Fork Creek clearly indicates that at least two storm events resulted in flows over the designed/built bankfull elevation.

<b>Exhibit Table V. Verification of Bankfull Events – Third Fork Stream Restoration – EEP Project #139</b>			
<b>Date of Data Collection</b>	<b>Date of Occurrence</b>	<b>Method</b>	<b>Photo # (if available)</b>
16 July 2007	13 June-16 July 2007	Crest Gauge Evaluation	NA
12 October 2007	17 July – 12 October 2007	Crest Gauge Evaluation	NA

### 3.2.1.3. Bank Stability Assessments

A detailed BEHI only applies to Monitoring year 5 and was, therefore, not performed during 2007 (monitoring year 3).

### 3.2.2. Current Conditions Plan View (Stream)

The Current Conditions Plan View (Streams) can be found in Appendix B.

### 3.2.3. Problem Areas Table

Overall, the site is maintaining its as-built dimension, pattern, and profile, and planted woody stem success is high. Bank erosion along most of the previously observed problem areas appears to have decreased significantly. The Piedmont’s record 2007 drought and the associated lack of flashy storm events have allowed woody and herbaceous plants to colonize most of the *slumps* associated with bank undercutting and lateral channel migration. If woody species become well established, their root systems may provide long-term bank stability.

Only two significant, high priority problem areas were observed in October 2007. The j-hook at station 27+04 has been entirely compromised. Its top three boulders have been entirely undercut, dislodged, and deposited into a deepening pool. No grade control or velocity dissipation are occurring. The bank undercut/lateral migration between stations 34+11 and 34+80 is expanding and appears to be active.

The remaining bank slumps and undercuts are relatively minor and should continue to be monitored to ensure that they continue to equilibrate over time.

Table B1 in Appendix B outlines problem areas by station, along with suspected causes and representative photos.

### 3.2.4. Numbered Issue Photo Section

Representative problem area photos listed in Table B.1. can be found in Appendix B immediately following Table B.1.

### 3.2.5. Fixed Station Photos

Permanent photopoint images are located in Appendix B.

### 3.2.6. Stability Assessment Table

<b>Exhibit Table VI. Categorical Stream Feature Visual Stability Assessment</b>						
<b>Third Fork Creek Stream Restoration – EEP Project #139</b>						
<b>Upstream Reach (1600 Feet)</b>						
Feature	Initial*	MY-01	MY-02	MY-03	MY-04	MY-05
A. Riffles	100%	NA	92	86		
B. Pools	100%	NA	87	87		
C. Thalweg	100%	NA	69	97		
D. Meanders	100%	NA	90	98		
E. Bed General	100%	NA	100	100		
F. Vanes/J Hooks, etc.	100%	NA	93	96		
G. Wads and Boulders	NA	NA	NA	NA		
<b>Downstream Reach (1525 Feet)</b>						
A. Riffles	100%	NA	56	56		
B. Pools	100%	NA	56	56		
C. Thalweg	100%	NA	57	57		
D. Meanders	100%	NA	67	67		
E. Bed General	100%	NA	100	100		
F. Vanes/J Hooks, etc.	100%	NA	89	94		
G. Wads and Boulders	100%	NA	NA	NA		

\*These percentages are assumed. Neither the As-built Monitoring Report nor the First Year Monitoring Report contained any visual stability assessment data.

<b>Exhibit Table VII. Baseline Morphology and Hydraulic Summary - Third Fork Creek Stream Restoration– EEP Project #139 – Upstream Reach</b>						
<b>Parameters</b>	<b>USGS Data</b>	<b>Regional Curve Int.</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach</b>	<b>Design</b>	<b>As-Built</b>
<b>Dimension</b>						
Bankfull Width (ft)			21.8-26.8	17.8	27	NA
Floodprone Width (ft)			29.2-400	NA	NA	NA
Bankfull Area (sq ft)			45.1-57.2	26.2	60	NA
Mean Depth (ft)			NA	1.5	2.2	NA
Maximum Depth (ft)			4.7	3.0	4.0	NA
Width/Depth Ratio			8.3-15.9	12.1	12.1	NA
Entrenchment Ratio			1.1-18.3	33.7	2.3-14.8	NA
Bank Height Ratio						
Wetted Perimeter (ft)			NA	NA	NA	NA
Hydraulic Radius (ft)			NA	NA	NA	NA
<b>Pattern</b>						
Channel Beltwidth (ft)			NA	158	120	NA
Radius of Curvature (ft)			NA	37-40	60-75	NA
Meander Wavelength			NA	94-143	160-190	NA
Meander Width ratio				8.9	4.4	NA
<b>Profile</b>						
Riffle length (ft)			NA	NA	NA	NA
Riffle slope (ft/ft)			0.24-0.57	0.2-2.1	0.25-0.29	NA
Pool length (ft)			NA	8-30	27-40	NA
Pool spacing (ft)			NA	40-85.5	60-125	NA
<b>Substrate</b>						
d50 (mm)			0.31-0.38	0.20	0.31-0.38	NA
d84 (mm)			NA	NA	NA	NA
<b>Additional Reach Parameters</b>						
Valley Length (ft)			NA	NA	NA	NA
Channel Length (ft)			1890	407	2083	NA
Sinuosity			1.03	1.28	1.13	NA
Water Surface Slope (ft/ft)			0.25	0.24	0.25	NA
BF slope (ft/ft)			NA	NA	NA	NA
Rosgen Classification			F5, G5, E5	C5	C5	NA
Habitat Index			NA	NA	NA	NA
Macrobenthos			NA	NA	NA	NA

<b>Exhibit Table VII. Baseline Morphology and Hydraulic Summary - Third Fork Creek Stream Restoration– EEP Project #139 – Downstream Reach</b>						
<b>Parameter</b>	<b>USGS Data</b>	<b>Regional Curve Int.</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach</b>	<b>Design</b>	<b>As-Built</b>
<b>Dimension</b>						
Bankfull Width (ft)			29.5	17.8	30	NA
Floodprone Width (ft)			62-400	NA	NA	NA
Bankfull Area (sq ft)			71.4	26.2	75	NA
Mean Depth (ft)			NA	1.5	2.5	NA
Maximum Depth (ft)			5.8	3.0	4.25	NA
Width/Depth Ratio			12.2	12.1	12.0	NA
Entrenchment Ratio			6.8	33.7	6.7	NA
Bank Height Ratio						
Wetted Perimeter (ft)			NA	NA	NA	NA
Hydraulic Radius (ft)			NA	NA	NA	NA
<b>Pattern</b>						
Channel Beltwidth (ft)			NA	158	90	NA
Radius of Curvature (ft)			NA	37-40	60-80	NA
Meander Wavelength			NA	94-143	180-210	NA
Meander Width ratio				8.9	3.0	NA
<b>Profile</b>						
Riffle length (ft)			NA	NA	NA	NA
Riffle slope (ft/ft)			0.25-0.29	0.2-2.1	0.25	NA
Pool length (ft)			NA	8-30	30-45	NA
Pool spacing (ft)			NA	40-85.5	70-140	NA
<b>Substrate</b>						
d50 (mm)			0.41	0.20	0.41	NA
d84 (mm)			NA	NA	NA	NA
<b>Additional Reach Parameters</b>						
Valley Length (ft)			NA	NA	NA	NA
Channel Length (ft)			900	407	925	NA
Sinuosity			1.01	1.28	1.10	NA
Water Surface Slope (ft/ft)			0.20	0.24	0.20	NA
BF slope (ft/ft)			NA	NA	NA	NA
Rosgen Classification			C5	C5	C5	NA
Habitat Index			NA	NA	NA	NA
Macrobenthos			NA	NA	NA	NA



<b>Table VIII. Morphology and Hydraulic Monitoring Summary - Third Fork Creek Stream Restoration - EEP Project #139 Upstream Reach</b>												
	<b>XS 1</b>						<b>XS 2</b>					
<b>Dimension</b>	As-built	MY1	MY2	MY3	MY4	MY5	As-built	MY1	MY2	MY3	MY4	MY5
Floodprone Width (ft)	240.00	240.00	240.00	240.00			240.00	240.00	240.00	240.00		
Bankfull Width (ft)	20.40	27.11	28.63	24.45			26.43	26.39	27.62	27.39		
Bankfull Area (sq ft)	61.87	61.37	62.47	30.12			70.07	72.88	76.71	77.42		
Mean Depth (ft)	3.03	2.26	2.18	2.23			2.65	2.76	2.78	2.83		
Maximum Depth (ft)	3.91	3.95	4.19	12.30			4.81	5.11	5.45	5.59		
Width/Depth Ratio	6.70	12.00	13.12	61.28			9.97	NA	9.94	9.69		
Entrenchment Ratio	11.76	8.85	8.38	8.74			9.08	NA	8.69	8.67		
Bank Height Ratio		1.00		1.02				1.03		1.03		
Wetted Perimeter (ft)	NA	NA	30.91	11.80			NA	NA	31.70	31.14		
Hydraulic Radius (ft)	NA	NA	2.02	39.25			NA	NA	2.42	2.49		
<b>Substrate</b>												
d50 (mm)		0.06	0.04	0.36				0.06	0.09	0.14		
d84 (mm)		0.06	0.06	1.88				0.10	0.78	1.63		
<b>Pattern</b>		<b>As-built</b>		<b>MY1</b>		<b>MY2</b>		<b>MY3</b>		<b>MY4</b>		<b>MY5</b>
Channel Beltwidth (ft)		NA		NA		33.88		29.28				
Radius of Curvature (ft)		NA		NA		69.42		60.58				
Meander Wavelength		NA		NA		177.65		182.45				
Meander Width ratio		NA		NA		1.20		2.12				
<b>Profile</b>												
Riffle length (ft)		NA		NA		51.43		55.57				
Riffle slope (ft/ft)		NA		NA		0.002		0.002				
Pool length (ft)		NA		NA		28.60		47.39				
Pool spacing (ft)		NA		NA		35.95		21.96				
<b>Additional Reach Parameters</b>												
Valley Length (ft)		NA		NA		310		310				
Channel Length (ft)		NA		NA		350		350				
Sinuosity		NA		NA		1.13		1.13				
Water Surface Slope (ft/ft)		NA		NA		0.0018		0.0018				
BF slope (ft/ft)		NA		NA		0.0007		0.0007				
Rosgen Classification		NA		NA		C5		C5				
Habitat Index		NA		NA		NA		NA				
Macroinvertebrates		NA		NA		NA		NA				

**Table VIII. Morphology and Hydraulic Monitoring Summary - Third Fork Creek Stream Restoration - EEP Project #139 Downstream Reach**

Dimension	XS 3						XS 4					
	As-built	MY1	MY2	MY3	MY4	MY5	As-built	MY1	MY2	MY3	MY4	MY5
Floodprone Width (ft)	240.00	240.00	240.00	240.00			240.00	240.00	240.00	240.00		
Bankfull Width (ft)	17.50	29.00	25.97	22.32			17.50	23.29	20.47	24.28		
Bankfull Area (sq ft)	54.61	53.46	47.67	55.42			61.50	60.40	57.34	68.79		
Mean Depth (ft)	3.12	1.84	1.84	2.48			3.51	2.59	2.80	2.83		
Maximum Depth (ft)	3.28	3.48	3.84	4.26			4.51	4.97	4.56	4.77		
Width/Depth Ratio	5.61	15.70	14.51	8.99			4.98	NA	7.31	8.57		
Entrenchment Ratio	13.71	8.28	9.24	10.75			13.71	NA	11.72	9.89		
Bank Height Ratio		1.04		1.15				0.96		1.09		
Wetted Perimeter (ft)	NA	NA	28.31	25.04			NA	NA	23.99	27.91		
Hydraulic Radius (ft)	NA	NA	1.68	2.21			NA	NA	2.39	2.46		
<b>Substrate</b>												
d50 (mm)		0.49	6.27	0.76				1.00	0.85	0.78		
d84 (mm)		1.50	16.60	9.65				2.00	11.30	3.17		
<b>Pattern</b>		<b>As-built</b>		<b>MY1</b>		<b>MY2</b>		<b>MY3</b>		<b>MY4</b>		<b>MY5</b>
Channel Beltwidth (ft)		NA		NA		35.77		47.47				
Radius of Curvature (ft)		NA		NA		57.96		56.59				
Meander Wavelength		NA		NA		162.56		183.76				
Meander Width ratio		NA		NA		1.54		1.61				
<b>Profile</b>												
Riffle length (ft)		NA		NA		14.24		8.45				
Riffle slope (ft/ft)		NA		NA		0.021		0.031				
Pool length (ft)		NA		NA		101.45		51.15				
Pool spacing (ft)		NA		NA		23.28		30.45				
<b>Additional Reach Parameters</b>												
Valley Length (ft)		NA		NA		308		310				
Channel Length (ft)		NA		NA		350		350				
Sinuosity		NA		NA		1.14		1.13				
Water Surface Slope (ft/ft)		NA		NA		0.0009		0.001				
BF slope (ft/ft)		NA		NA		0.0003		0.0046				
Rosgen Classification		NA		NA		C5b		E5				
Habitat Index		NA		NA		NA		N/A				
Macrobenthos		NA		NA		NA		N/A				

## **IV. Methodology**

Monitoring methodologies follow the current EEP-provided templates and guidelines (Lee *et al* 2006). Photographs were taken digitally. A Trimble Geo XT handheld mapping-grade unit was used to collect cross section, vegetation corner, photopoint, and problem area locations. Additional notations were written on the as-built plan sheets.

### ***4.1. Stream Methodology***

Methods employed were a combination those specified in the Mitigation Plan, the First Annual Monitoring Report, and standard regulatory guidance and procedures documents. Stream monitoring data was collected using the techniques described in US ACE Stream Mitigation Guidelines, US Forest Service's Stream Channel Reference Sites, and Applied River morphology (USACE, 2003; Harrelson *et al.*, 1994; Rosgen, 1996). A South Total Station and Nikon automatic level were used for collecting all geomorphic data. Photographs facing downstream were taken at each cross section.

### ***4.2. Vegetation Methodology***

Eight representative vegetation survey plots were selected and installed in the upstream and downstream reaches during September 2006. Where appropriate, the new monitoring plots were co-located with the first year monitoring plots. All plots measure 100 square meters in area and are either 10 meters by 10 meters, or five meters by 20 meters. Pursuant to the guidelines, the four corners of each plot (e.g. 0,0; 0,10; 10,0; and 10,10; or 0,0; 0,20; 5,0; and 5,20.) marked with 18 inch long one half inch diameter galvanized steel conduit were relocated in 2007. Within each plot, each planted woody stem location (x and y) recorded in 2006 was relocated. No mortality was observed.

Level 1 (planted woody stems) and Level 2 (volunteer woody stems) data collection was performed in all plots, pursuant to the most recent CVS/EEP protocol (Lee *et al* 2006). Within each plot, each planted woody stem location (x and y) was recorded, and height and live stem diameter were recorded for each stem location. All planted stems were identified with pink flagging. Vegetation was identified using Weakley (Weakley 2007). Photos were taken of each vegetation plot from the 0,0 corner. Because the dimensions of the plots installed in 2006 are different than the first annual vegetation monitoring plots, direct comparison with the first year data is inappropriate.

Tables 1 through 5 in Appendix A contain the data from the vegetation monitoring. Monitoring plot photos can also be found in Appendix A.

## References

- Harrelson, Cheryl, C. L. Rawlins, and John Potpondy. (1994). *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. USDA, Forest Service. General Technical Report RM-245.
- Lee, Michael T., Peet, Robert K., Roberts, Steven D., Wentworth, Thomas R. (2006). *CVS-EEP Protocol for Recording Vegetation Version 4.0*. Retrieved October 30, 2006, from: <http://www.nceep.net/business/monitoring/veg/datasheets.htm>.
- Radford, A.E., H.E. Ahles, and C.R. Bell (1968). *Manual of the Vascular Flora of the Carolinas*. University of North Carolina Press. Chapel Hill, NC.
- Rosgen, D L. (1996) *Applied River Morphology*. Wildland Hydrology Books, Pagosa Springs, CO.
- Rosgen, DL. (1997). "A Geomorphological Approach to Restoration of Incised Rivers. In *Proceedings of the Conference on Management of Landscapes Disturbed by Channel Incision*, ed. S.S.Y. Wang, E.J. Langendoen and F.B. Shields, Jr. University of Mississippi Press, Oxford, MS.
- USACOE (2003) *Stream Mitigation Guidelines*. USACOE, USEPA, NCWRC, NCDENR-DWQ
- Weakley, Alan (2007). *Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas*. Retrieved March 27, 2007 from: <http://www.herbarium.unc.edu/flora.htm>.

## **Appendix A Vegetation Data**

### A1. Vegetation Data Tables

Table 1. Vegetation Metadata

Table 2. Vegetation Vigor by Species

Table 3. Damage by Species

Table 4. Damage by Plot

Table 5. Stem Count by Plot and Species

Table 6. Vegetation Problem Areas

### A2. Vegetation Problem Area Photos

### A3 Vegetation Monitoring Plot Photos

Figure A1. Current Conditions Plan View

**Table 1. Vegetation Metadata**

**Report Prepared By** Jessi O'Neal  
**Date Prepared** 3/14/2008 11:45

**database name** RJGA-2007-B.mdb  
**database location** C:\Documents and Settings\Owner\Desktop\2007 CVS veg data entry\Third\_Fork

**DESCRIPTION OF  
WORKSHEETS IN  
THIS DOCUMENT-----**

----

**Metadata** This worksheet, which is a summary of the project and the project data.  
**Plots** List of plots surveyed.  
**Vigor** Frequency distribution of vigor classes.  
**Vigor by Spp** Frequency distribution of vigor classes listed by species.  
**Damage** List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.  
**Damage by Spp** Damage values tallied by type for each species.  
**Damage by Plot** Damage values tallied by type for each plot.  
**Stem Count by Plot and Spp** Count of living stems of each species for each plot; dead and missing stems are excluded.

**PROJECT SUMMARY-----**

Project Code	Project Name	Description	length(ft)	stream-to-edge width (ft)	area (sq m)	Required Plots (calculated)	Sampled Plots
001	3rd fork creek	stream restoration					1
3fk	Third Fork Creek	Stream Restoration					7

**Table 2. Vegetation Vigor by Species**

	<b>Species</b>	<b>4</b>	<b>3</b>	<b>2</b>	<b>1</b>	<b>0</b>	<b>Missing</b>
	Albizia julibrissin						
	Alnus serrulata	16		1			
	Amelanchier arborea	1					
	Betula nigra	11	1				
	Callicarpa americana	22	1				
	Cephalanthus occidentalis						
	Clethra alnifolia	1					
	Cornus amomum	15					1
	Fraxinus pennsylvanica	20	3				
	Itea virginica	12	1				
	Liquidambar styraciflua						
	Paulownia tomentosa						
	Pinus taeda						
	Quercus phellos						
	Salix nigra	2					
	Sambucus canadensis	1	2	1			
	Symphoricarpos orbiculatus	14	2				
	Taxodium distichum						
	Ulmus rubra						
	Viburnum nudum	1	1				
	Morella cerifera	9					
	Viburnum dentatum	7					
	Ilex decidua	4					
	Ilex opaca	2	1	1			
	Vaccinium						
	Cercis canadensis	1					1
	Hamamelis virginiana	5	2				
	Platanus occidentalis	12	5	1			
	Prunus serotina						
	Acer negundo						
	Acer rubrum						
<b>TOT:</b>	<b>31</b>	<b>156</b>	<b>19</b>	<b>4</b>			<b>2</b>

**Table 3. Damage by Species**

Species	All Damage Categories (no damage) Insects Other/Unknown Animal			
	1	1		
Acer negundo	1	1		
Acer rubrum	1	1		
Albizia julibrissin	2	2		
Alnus serrulata	19	17	2	
Amelanchier arborea	2	2		
Betula nigra	13	11	1	1
Callicarpa americana	25	25		
Cephalanthus occidentalis	1	1		
Cercis canadensis	2	2		
Clethra alnifolia	1	1		
Cornus amomum	16	16		
Fraxinus pennsylvanica	25	25		
Hamamelis virginiana	8	5	3	
Ilex decidua	4	4		
Ilex opaca	4	4		
Itea virginica	15	14	1	
Liquidambar styraciflua	5	5		
Morella cerifera	10	10		
Paulownia tomentosa	2	2		
Pinus taeda	1	1		
Platanus occidentalis	22	13	9	
Prunus serotina	2	2		
Quercus phellos	1	1		
Salix nigra	2	2		
Sambucus canadensis	6	5	1	
Symphoricarpos orbiculatus	17	17		
Taxodium distichum	1	1		
Ulmus rubra	2	2		
Vaccinium	1	1		
Viburnum dentatum	7	7		
Viburnum nudum	2	2		
<b>TOT: 31</b>	<b>220</b>	<b>202</b>	<b>17</b>	<b>1</b>



**Table 4. Damage by Plot**

	<i>plot</i>	<i>All Damage Categories</i>			
		<i>(no damage)</i>	<i>Insects</i>	<i>Other/Unknown Animal</i>	
	001-jo,sd-0005-year:1	12	12		
	3fk-jo, sd-0007-year:1	21	16	5	
	3fk-sd-0008-year:1	12	10	1	1
	3fk-wjs-0001-year:1	40	39	1	
	3fk-WJS-0002-year:1	31	30	1	
	3fk-wjs-0003-year:1	41	40	1	
	3fk-wjs-0004-year:1	17	14	3	
	3fk-WM-0006-year:1	46	41	5	
<b>TOT:</b>	<b>8</b>	<b>220</b>	<b>202</b>	<b>17</b>	<b>1</b>

**Table 5. Stem Count by Plot and Species**

Species	Total Stems			# plots								
	Total Stems	# plots	avg# stems	plot 001-jo, sd-0005-year:1	plot 3fk-jo, sd-0007-year:1	plot 3fk-sd-0008-year:1	plot 3fk-wjs-0001-year:1	plot 3fk-WJS-0002-year:1	plot 3fk-wjs-0003-year:1	plot 3fk-WM-0006-year:1		
Alnus serrulata	17	7	2.43	1	2	3	1	6	1	3		
Amelanchier arborea	1	1	1			1						
Betula nigra	12	7	1.71	1	2	1		2	1	2		
Callicarpa americana	23	7	3.29	1	2	1	4	8	4	3		
Cercis canadensis	1	1	1				1					
Clethra alnifolia	1	1	1				1					
Cornus amomum	15	8	1.88	2	1	1	3	3	2	1		
Fraxinus pennsylvanica	23	6	3.83	1		2		3	3	2		
Hamamelis virginiana	7	5	1.4		1	2	1	1		2		
Ilex decidua	4	4	1	1			1	1	1			
Ilex opaca	4	3	1.33				1			2		
Itea virginica	13	5	2.6		2		6	1	3	1		
Morella cerifera	9	4	2.25		3		2		1	3		
Platanus occidentalis	18	7	2.57		2	1	7	2	1	2		
Salix nigra	2	1	2	2								
Sambucus canadensis	4	3	1.33		1		1			2		
Symphoricarpos orbiculatus	16	8	2	1	1	1	1	3	5	2		
Viburnum dentatum	7	2	3.5					3	4			
Viburnum nudum	2	2	1					1		1		
<b>TOT: 19</b>	<b>179</b>	<b>19</b>		<b>10</b>	<b>17</b>	<b>10</b>	<b>32</b>	<b>29</b>	<b>31</b>	<b>12</b>	<b>38</b>	

**Table 6. Vegetation Problem Areas – Third Fork Creek Stream – EEP Project #139 – Durham, NC**

<b>Feature/Issue</b>	<b>Station/Range</b>	<b>Suspected Cause</b>	<b>Photo #</b>
Exotic Invasive Vines and Woody Stems	11+70-14+06	Colonization of floodplain by air and waterborne seeds	VP1
Exotic Invasive Vines	13+42-15+00	Colonization of floodplain by waterborne seeds	VP2
Exotic Invasive Woody Stems	13+57-35+25	Colonization by air and water borne seeds	VP3
Exotic Invasive Woody Stems	15+84-16+29	Colonization by air and water borne seeds	VP3
Exotic Invasive Vines	17+67-19+33	Colonization of floodplain by waterborne seeds	VP2
Exotic Invasive Vines	19+23-19+59	Colonization of floodplain by waterborne seeds	VP2
Exotic Invasive Woody Stems	19+32-19+42	Colonization by air and water borne seeds	VP3
Exotic Invasive Vines and Woody Stems	22+06-23+50	Colonization of floodplain by air and waterborne seeds	VP1
Exotic Invasive Woody Stems	26+84-27+50	Colonization by air and water borne seeds	VP3
Exotic Invasive Woody Stems	28+9-29+38	Colonization by air and water borne seeds	VP3
Disturbed area	30+14-30+85	Diseased tree removal by City of Durham maintenance crew – no replanting	VP4
Exotic Invasive Vines and Woody Stems	30+15-30+54	Colonization of floodplain by air and waterborne seeds	VP1
Exotic Invasive vines	30+28-30+90	Colonization of floodplain by waterborne seeds	VP2
Exotic Invasive Woody Stems	31+23-32+33	Colonization by air and water borne seeds	VP3
Exotic Invasive Woody Stems	31+44-32+38	Colonization by air and water borne seeds	VP3
Exotic Invasive Woody Stems	34+74-35+30	Colonization by air and water borne seeds	VP3
Exotic Invasive Woody Stems	35+51-35+72	Colonization by air and water borne seeds	VP3
Exotic Invasive Woody Stems	36+3-36+67	Colonization by air and water borne seeds	VP3
Exotic Invasive Woody Stems	37+44-38+37	Colonization by air and water borne seeds	VP3
Exotic Invasive Woody Stems	38+52-38+97	Colonization by air and water borne seeds	VP3
Exotic Invasive Woody Stems	38+97-39+14	Colonization by air and water borne seeds	VP3

Appendix A2. Representative Vegetation Problem Area Photos - 2007 - Third Fork Stream Restoration - Project 139



**VP1. Exotic Invasive Vines and Woody Stems**



**VP2. Exotic Invasive Vines**



**VP3. Exotic Invasive Woody Stems**



**VP4. Disturbed Area - not replanted**

**Appendix A3. Vegetation Monitoring Plot Photographs - 2007 - Third Fork Creek Stream Restoration**



**Plot 1 (September 2006)**



**Plot 1 (July 2007)**



**Plot 2 (September 2006)**



**Plot 2 (July 2007)**

**Appendix A3. Vegetation Monitoring Plot Photographs - 2007 - Third Fork Creek Stream Restoration**



**Plot 3 (September 2006)**



**Plot 3 (July 2007)**



**Plot 4 (September 2006)**



**Plot 4 (July 2007)**

**Appendix A3. Vegetation Monitoring Plot Photographs - 2007 - Third Fork Creek Stream Restoration**



**Plot 5 (September 2006)**



**Plot 5 (July 2007)**



**Plot 6 (September 2006)**



**Plot 6 (July 2007)**

**Appendix A3. Vegetation Monitoring Plot Photographs - 2007 - Third Fork Creek Stream Restoration**



**Plot 7 (September 2006)**



**Plot 7 (July 2007)**



**Plot 8 (September 2006)**



**Plot 8 (July 2007)**






**LEGEND**

- 2007 Thalweg
- Vegetation Monitoring Plots
- Cross Sections
- Ⓛ Photopoints

**As-built Drawings (Supplied by KCI)**

- V Vanes
- Thalweg
- - - Edge of water
- - - Conservation Easement
- - - Sewer ROW



	Easting	Northing
<b>Vegetation Plots</b>		
1	2026252.522400	812789.657666
2	2026222.941600	812569.691675
3	2025987.289460	812136.701257
4	2025961.194110	811689.362376
<b>Cross-sections</b>		
1-L	2026045.167310	812046.165066
1-R	2026008.863870	812074.268999
2-L	2026019.907700	811829.907400
2-R	2025969.114450	811842.610456

	Easting	Northing
<b>Photopoints</b>		
1	2026280.064630	812942.007941
2	2026245.292230	812638.539733
3	2026224.428790	812585.685687
4	2026034.128930	812393.109820
5	2026035.393380	812128.144141
6	2025987.976480	812046.207724
7	2025968.377490	811836.182435
8	2025926.650610	811606.368490

**Vegetation Problem Areas 07**

- ▨ Disturbed
- ▨ Vines and Woody Stems
- ▨ Vines
- ▨ Woody Stems

Figure 1.1 Match line

Figure 1.2

Sewer Right of Way

XS1

XS2



Figure A2 - 2007 Current Conditions Plan View - Year 3  
Third Fork Creek (Forest Hills)  
Stream Restoration - EEP Project #139

	<b>Easting</b>	<b>Northing</b>
<b>Vegetation Plots</b>		
5	2025825.804140	811325.105992
6	2025751.559070	810836.827402
7	2025773.300850	810651.892462
8	2025829.725470	810411.548741
<b>Cross-sections</b>		
3-L	2025870.880914	810673.554871
3-R	2025770.851314	810650.406271
4-L	2025798.603914	810554.818971
4-R	2025759.096714	810575.310971
<b>Photopoints</b>		
9	2025883.659280	811374.025644
10	2025782.503210	811250.741684
11	2025792.618820	811001.328751
12	2025781.870990	810914.081641
13	2025766.697570	810688.630051
14	2025800.837750	810416.773115

**Vegetation Problem Areas 07**

- Disturbed
- Invasive/Exotic Colonization**
- Vines and Woody Stems
- Vines
- Woody Stems




**LEGEND**

- 2007 Thalweg
- Vegetation Monitoring Plots
- Cross Sections
- Photopoints

**As-built Drawings (Supplied by KCI)**

- Vanes
- Thalweg
- Edge of water
- Conservation Easement
- Sewer ROW



## **Appendix B Geomorphologic Raw Data**

Figure B1. Current Conditions Plan View

B2. Stream Problem Areas Table

B3. Representative Stream Problem Area Photos

B4. Stream Photo-station Photos

B5. Qualitative Visual Stability Assessment Table

B6. Cross section Plots and Raw Data Tables

B7. Longitudinal Plots and Raw Data Tables

B8. Pebble Counts




Figure B1 - 2007 Current Conditions - Plan View - Year 3  
 Third Fork Creek (Forest Hills)  
 Stream Restoration - EEP Project #139

**LEGEND**

- 2007 Thalweg
- Vegetation Monitoring Plots
- Cross Sections
- ① Photopoints

**As-built Drawings (Supplied by KCI)**

- V Vanes
- Thalweg
- - - Edge of water
- - - Conservation Easement
- Sewer ROW



	Easting	Northing
<b>Vegetation Plots</b>		
1	2026252.522400	812789.657666
2	2026222.941600	812569.691675
3	2025987.289460	812136.701257
4	2025961.194110	811689.362376
<b>Cross-sections</b>		
1-L	2026045.167310	812046.165066
1-R	2026008.863870	812074.268999
2-L	2026019.907700	811829.907400
2-R	2025969.114450	811842.610456
<b>Photopoints</b>		
1	2026280.064630	812942.007941
2	2026245.292230	812638.539733
3	2026224.428790	812585.685687
4	2026034.128930	812393.109820
5	2026035.393380	812128.144141
6	2025987.976480	812046.207724
7	2025968.377490	811836.182435
8	2025926.650610	811606.368490

**Stream Problem Areas 07**

<b>High Priority</b>	<b>Low Priority</b>
■ Bank undercut/slump	■ Bank undercut/slump
■ Vane backcut/scour	■ Vane backcut/scour
	★ Aggradation (pool)
	◆ Aggradation (bar)
	⊕ UT/Stormwater Headcut

Figure 1.1 Match line  
 Figure 1.2




Figure B2 - 2007 Current Conditions Plan View - Year 3  
Third Fork Creek (Forest Hills)  
Stream Restoration - EEP Project #139

	<u>Easting</u>	<u>Northing</u>
<b>Vegetation Plots</b>		
5	2025825.804140	811325.105992
6	2025751.559070	810836.827402
7	2025773.300850	810651.892462
8	2025829.725470	810411.548741
<b>Cross-sections</b>		
3-L	2025870.880914	810673.554871
3-R	2025770.851314	810650.406271
4-L	2025798.603914	810554.818971
4-R	2025759.096714	810575.310971
<b>Photopoints</b>		
9	2025883.659280	811374.025644
10	2025782.503210	811250.741684
11	2025792.618820	811001.328751
12	2025781.870990	810914.081641
13	2025766.697570	810688.630051
14	2025800.837750	810416.773115

**Stream Problem Areas 07**

<b>High Priority</b>	<b>Low Priority</b>
Bank undercut/slump	Bank undercut/slump
Vane backcut/scour	Vane backcut/scour
	Aggradation (pool)
	Aggradation (bar)
	UT/Stormwater Headcut



**LEGEND**

- 2007 Thalweg
- Vegetation Monitoring Plots
- Cross Sections
- Photopoints

**As-built Drawings (Supplied by KCI)**

- Vanes
- Thalweg
- Edge of water
- Conservation Easement
- Sewer ROW




Figure 1.1 Match line  
Figure 1.2

8116<sup>00</sup> 8114<sup>00</sup> 8112<sup>00</sup> 8110<sup>00</sup> 8108<sup>00</sup> 8106<sup>00</sup> 8104<sup>00</sup> 8102<sup>00</sup>

**B2. Stream Problem Areas - Third Fork Stream Restoration – EEP Project #139**

<b>Feature/Issue</b>	<b>Station</b>	<b>Probable Cause</b>	<b>Photo</b>
Aggradation (bar)	10+57	Offsite/upstream	SP1
Aggradation (pool)	10+68	Offsite/upstream	SP2
Aggradation (bar)	10+75	Offsite/upstream	SP1
Aggradation (pool)	11+10	Offsite/upstream	SP2
Headcut-stormwater dist.	14+29	Insufficient armor	SP5
Bank undercut/slump	25+85-26+19	No armor/rootwad	SP3
Vane backcut/scour	27+04	Insufficient/no coarse backfill	SP4
Aggradation (bar)	30+75	Offsite/upstream	SP1
Aggradation (bar)	31+48	Offsite/upstream	SP1
Bank undercut/slump	34+11-34+80	No armor/rootwad	SP3
Bank undercut/slump	35+46-35+75	No armor/rootwad	SP3
Bank undercut/slump	36+30-36+56	No armor/rootwad	SP3
Bank undercut/slump	37+12-37+87	No armor/rootwad	SP3
Bank undercut/slump	37+14-38+10	No armor/rootwad	SP3
Aggradation (pool)	38+14	Offsite/upstream	SP2
Vane backcut/scour	38+68	Insufficient/no coarse backfill	SP4

Appendix B3. Representative Stream Problem Area Photos - 2007 - Third Fork Stream Restoration - Project 139



**SP1. Aggradation (bar)**



**SP2. Aggradation (pool)**



**SP3. Bank Undercut/Slump**



**SP4. Vane Backcut/Scour**

Appendix B3. Representative Stream Problem Area Photos - 2007 - Third Fork Stream Restoration - Project 139



**SP5. Headcut**



**Appendix B4. Permanent Photopoint Photographs - Third Fork Creek Stream Restoration**



**PP #1 – Looking Upstream (11/20/06)**



**PP #1 – Looking Upstream (07/16/07)**



**PP #2 – Looking Upstream (11/20/06)**



**PP #2 – Looking Upstream (07/16/07)**

**Appendix B4. Permanent Photopoint Photographs - Third Fork Creek Stream Restoration**



**PP #3 – Ditch Entering Stream (11/20/06)**



**PP #3 – Ditch Entering Stream (07/16/07)**



**PP #4 – Looking Downstream (11/20/06)**



**PP #4 – Looking Downstream (07/16/07)**

**Appendix B4. Permanent Photopoint Photographs - Third Fork Creek Stream Restoration**



**PP #5 – UT Entering Stream (11/20/06)**



**PP #5 – UT Entering Stream (07/16/07)**



**PP #6 – Looking Downstream (11/20/06)**



**PP #6 – Looking Downstream (07/16/07)**

**Appendix B4. Permanent Photopoint Photographs - Third Fork Creek Stream Restoration**



**PP #7 – Looking Downstream (11/20/06)**



**PP #7 – Looking Downstream (07/16/07)**

Not Available

**PP #8 – Looking Upstream (11/20/06)**



**PP #8 – Looking Upstream (07/16/07)**

**Appendix B4. Permanent Photopoint Photographs - Third Fork Creek Stream Restoration**



**PP #9 – Looking Upstream (11/20/06)**



**PP #9 – Looking Upstream (07/16/07)**



**PP #10 – Looking Downstream (11/20/06)**



**PP #10 – Looking Downstream (07/16/07)**

**Appendix B4. Permanent Photopoint Photographs - Third Fork Creek Stream Restoration**



**PP #11 – Looking Upstream (11/20/06)**



**PP #11 – Looking Upstream (07/16/07)**



**PP #12 – Looking Upstream (11/20/06)**



**PP #12 – Looking Upstream (07/16/07)**

**Appendix B4. Permanent Photopoint Photographs - Third Fork Creek Stream Restoration**



**PP #13 – Looking Upstream (11/20/06)**



**PP #13 – Looking Upstream (07/16/07)**



**PP #14 – Looking Upstream (11/20/06)**



**PP #14 – Looking Upstream (07/16/07)**

**Table B5. Visual Morphological Assessment Third Fork Stream Restoration Project - Upstream Reach - Project #139**

<b>Feature Category</b>	<b>Metric (per As-built and reference baselines)</b>	<b>(# Stable) Number Performing as Intended</b>	<b>Total Number per As-built</b>	<b>Total Number/ feet in Unstable State</b>	<b>Percent Performing in Stable Condition</b>	<b>Feature Performing Mean (%)</b>
<b>A. Riffles</b>	1. Present	10	10	1/20	100	<b>86</b>
	2. Armor stable	9	10	1/5	90	
	3. Facet grade appears stable	8	10	2/15	80	
	4. Minimal evidence of embedding/fining	7	10	3/25	70	
	5. Length appropriate	9	10	1/5	90	
<b>B. Pools</b>	1. Present	13	15	0	87	<b>87</b>
	2. Sufficiently deep	13	15	2/25	87	
	3. Length appropriate	13	15	2/25	87	
<b>C. Thalweg</b>	1. Upstream of meander bend (run/inflection) centering	16	16	0	100	<b>97</b>
	2. Downstream of meander (glide/inflection) centering	15	16	1/23	94	
<b>D. Meanders</b>	1. Outer bend in state of limited/controlled erosion	15	16	1/23	94	<b>98</b>
	2. Of those eroding, # w/concomitant point bar formation	0	NA	0	NA	
	3. Apparent Rc within spec	16	16	0	100	
	4. Sufficient floodplain access and relief	16	16	0	100	
<b>E. Bed (General)</b>	1. General channel bed aggradation areas (bar formation)	3	NA	0	100	<b>100</b>
	2. Channel bed degradation – areas of increasing downcutting or head cutting	0	NA	0	100	
<b>F. Vanes</b>	1. Free of back or arm scour	22	23	1/15	96	<b>96</b>
	2. Height appropriate	22	23	1/3	96	
	3. Angle and geometry appear appropriate	22	23	1/10	96	
	4. Free of piping or other structural failures	22	23	1/15	96	
<b>G. Wads/Bould</b>	1. Free of scour	NA	NA	NA	NA	<b>NA</b>
	2. Footing stable	NA	NA	NA	NA	



**Table B5. Visual Morphological Assessment Third Fork Stream Restoration Project - Downstream Reach - Project #139**

<b>Feature Category</b>	<b>Metric (per As-built and reference baselines)</b>	<b>(# Stable) Number Performing as Intended</b>	<b>Total Number per As-built</b>	<b>Total Number/ feet in Unstable State</b>	<b>Percent Performing in Stable Condition</b>	<b>Feature Performing Mean (%)</b>
<b>A. Riffles</b>	1. Present	7	10	3/35	70	<b>56</b>
	2. Armor stable	6	10	4/30	60	
	3. Facet grade appears stable	5	10	5/60	50	
	4. Minimal evidence of embedding/fining	3	10	7/90	30	
	5. Length appropriate	7	10	3/25	70	
<b>B. Pools</b>	1. Present	6	12	6/25	50	<b>56</b>
	2. Sufficiently deep	6	12	6/40	50	
	3. Length appropriate	8	12	4/35	67	
<b>C. Thalweg</b>	1. Upstream of meander bend (run/inflection) centering	4	7	3/13	57	<b>57</b>
	2. Downstream of meander (glide/inflection) centering	4	7	3/25	57	
<b>D. Meanders</b>	1. Outer bend in state of limited/controlled erosion	4	7	0/0	57	<b>67</b>
	2. Of those eroding, # w/concomitant point bar formation	NA	NA	2/4	NA	
	3. Apparent Rc within spec	5	7	0/0	71	
	4. Sufficient floodplain access and relief	5	7	0/0	71	
<b>E. Bed (General)</b>	1. General channel bed aggradation areas (bar formation)	NA	NA	3/25	100	<b>100</b>
	2. Channel bed degradation – areas of increasing downcutting or head cutting	NA	NA	4/32	100	
<b>F. Vanes</b>	1. Free of back or arm scour	8	9	1/7	89	<b>94</b>
	2. Height appropriate	9	9	0/0	100	
	3. Angle and geometry appear appropriate	9	9	2/11	100	
	4. Free of piping or other structural failures	8	9	1/7	89	
<b>G. Wads/Bould</b>	1. Free of scour	NA	NA	NA	NA	<b>NA</b>
	2. Footing stable	NA	NA	NA	NA	

B6. Cross Section Plots, Photos, and Raw Data Tables - Third Fork Stream Restoration Monitoring Year 3 (2007) - Project #139

<b>River Basin:</b>	Cape Fear
<b>Watershed:</b>	Third Fork Creek
<b>XS ID:</b>	XS 1 (riffle)
<b>Reach:</b>	Upstream
<b>Date:</b>	7/16/2007
<b>Field Crew:</b>	S. Doig, K. Barnes


Station	Rod Ht.	Elevation
0.0	6.31	297.88
5.7	6.44	297.75
11.8	6.60	297.59
14.2	7.14	297.05
16.9	8.15	296.04
18.5	8.48	295.71
19.1	8.48	295.71
20.9	9.39	294.80
21.2	9.50	294.69
21.5	10.3	293.89
21.5	10.60	293.59
23.1	10.78	293.41
24.2	10.57	293.62
25.0	10.67	293.52
28.3	10.71	293.48
29.9	10.83	293.36
30.3	10.55	293.64
31.0	9.37	294.82
32.7	8.40	295.79
36.6	7.24	296.95
40.7	6.25	297.94
42.0	5.69	298.50
44.1	5.38	298.81
44.9	5.26	298.93
46.0	5.29	298.90

SUMMARY DATA	
Floodprone Elevation (ft)	301.82
Bankfull Elevation (ft)	297.59
Floodprone Width (ft)	240.00
Bankfull Width (ft)	24.45
Entrenchment Ratio	8.74
Mean Depth (ft)	2.23
Maximum Depth (ft)	12.30
Width/Depth Ratio	61.28
Bankfull Area (sq ft)	30.12
Wetted Perimeter (ft)	11.80
Hydraulic Radius (ft)	39.25



Stream Type: C5c

View of cross-section #1 looking upstream



B6. Cross Section Plots, Photos, and Raw Data Tables - Third Fork Stream Restoration Monitoring Year 3 (2007) - Project #139

<b>River Basin:</b>	Cape Fear
<b>Watershed:</b>	Third Fork Creek
<b>XS ID</b>	XS 2 (pool)
<b>Reach:</b>	Upstream
<b>Date:</b>	7/16/2007
<b>Field Crew:</b>	S. Doig, K. Barnes




Station	Rod Ht.	Elevation
0	5.26	297.61
6.4	5.39	297.48
11.8	5.44	297.43
16	5.56	297.31
18.2	6.04	296.83
21.8	7.29	295.58
25.1	8.08	294.79
25.9	8.65	294.22
26.3	9.88	292.99
28	10.15	292.72
29.4	10.72	292.15
33.4	11.15	291.72
34.6	10.7	292.17
36.4	10.25	292.62
37.2	9.87	293
38.5	7.21	295.66
41.1	6.12	296.75
44	5.41	297.46
48.5	5.44	297.43
51.7	5.37	297.5

SUMMARY DATA	
<b>Floodprone Elevation (ft)</b>	302.9
<b>Bankfull Elevation (ft)</b>	297.31
<b>Floodprone Width (ft)</b>	240
<b>Bankfull Width (ft)</b>	27.39
<b>Entrenchment Ratio</b>	8.67
<b>Mean Depth (ft)</b>	2.83
<b>Maximum Depth (ft)</b>	5.59
<b>Width/Depth Ratio</b>	9.69
<b>Bankfull Area (sq ft)</b>	77.42
<b>Wetted Perimeter (ft)</b>	31.14
<b>Hydraulic Radius (ft)</b>	2.49

View of cross-section #2 looking upstream

Stream Type: C5c



B6. Cross Section Plots, Photos, and Raw Data Tables - Third Fork Stream Restoration Monitoring Year 3 (2007) - Project #139

<b>River Basin:</b>	Cape Fear
<b>Watershed:</b>	Third Fork Creek
<b>XS ID</b>	XS 3 (riffle)
<b>Reach:</b>	Downstream
<b>Date:</b>	7/13/2007
<b>Field Crew:</b>	S. Doig, K. Barnes




View of cross-section #3 looking upstream

Station	Rod Ht.	Elevation
0	5.09	293.06
6	5.26	292.89
8.1	5.73	292.42
9.2	5.91	292.24
10.3	6.32	291.83
10.8	6.56	291.59
11.2	7.55	290.6
12.3	8.37	289.78
13.2	9.14	289.01
14.2	9.42	288.73
15.8	10.15	288
16.6	9.94	288.21
17.9	9.88	288.27
19.8	9.89	288.26
20.4	9.79	288.36
21.2	9.59	288.56
22.8	9.55	288.6
23.4	9.49	288.66
24	8.77	289.38
24.8	7.8	290.35
25.7	7.37	290.78
26.7	7.3	290.85
29.9	6.42	291.73
31.4	5.89	292.26
33.6	5.82	292.33
40	5.32	292.83
46	5.54	292.61
48	5.22	292.93

SUMMARY DATA	
<b>Floodprone Elevation (ft)</b>	296.52
<b>Bankfull Elevation (ft)</b>	292.26
<b>Floodprone Width (ft)</b>	240.00
<b>Bankfull Width (ft)</b>	22.32
<b>Entrenchment Ratio</b>	10.75
<b>Mean Depth (ft)</b>	2.48
<b>Maximum Depth (ft)</b>	4.26
<b>Width/Depth Ratio</b>	8.99
<b>Bankfull Area (sq ft)</b>	55.42
<b>Wetted Perimeter (ft)</b>	25.04
<b>Hydraulic Radius (ft)</b>	2.21

Stream Type: E5

Cape Fear River Basin, Third Fork Creek, XS 3 (riffle)



\*the original (as-built and 1st year) cross section was not relocated in 2006. Subsequent years' data represent relocation based best professional judgment, which appropriately approximates the original location.

B6. Cross Section Plots, Photos, and Raw Data Tables - Third Fork Stream Restoration Monitoring Year 2 (2006) - Project #139

<b>River Basin:</b>	Cape Fear
<b>Watershed:</b>	Third Fork Creek
<b>XS ID:</b>	XS 4 (pool)
<b>Reach:</b>	Downstream
<b>Date:</b>	7/12/2007
<b>Field Crew:</b>	S. Doig, K. Barnes


Station	Rod Ht.	Elevation
0	6.12	293.73
0.7	6.23	293.62
4.9	6.52	293.33
6.3	6.51	293.34
7.6	6.94	292.91
9.1	7.62	292.23
9.65	7.71	292.14
10.6	8.14	291.71
11.75	8.59	291.26
12.6	9.77	290.08
13.1	9.95	289.9
13.7	11.39	288.46
18.2	11.38	288.47
19.9	11.61	288.24
21.3	11.72	288.13
25	11.05	288.8
25.9	9.87	289.98
26.9	9.34	290.51
28.2	7.63	292.22
31.9	6.95	292.9
35.2	6.93	292.92
38.3	6.76	293.09
41.9	6.41	293.44
45	5.92	293.93

SUMMARY DATA	
<b>Floodprone Elevation (ft)</b>	297.67
<b>Bankfull Elevation (ft)</b>	292.90
<b>Floodprone Width (ft)</b>	240.00
<b>Bankfull Width (ft)</b>	24.28
<b>Entrenchment Ratio</b>	9.89
<b>Mean Depth (ft)</b>	2.83
<b>Maximum Depth (ft)</b>	4.77
<b>Width/Depth Ratio</b>	8.57
<b>Bankfull Area (sq ft)</b>	68.79
<b>Wetted Perimeter (ft)</b>	27.91
<b>Hydraulic Radius (ft)</b>	2.46



View of cross-section #3 looking upstream

Stream Type: E5




\*the original (as-built and 1st year) cross section was not relocated in 2006. Subsequent years' data represent relocation based best professional judgment, which appropriately approximates the original location.

B7. Longitudinal Plots and Raw Data Tables - Third Fork Creek Stream Restoration Monitoring Year 3 (2007) - Durham, NC

River Basin:	Cape Fear
Watershed:	Third Fork Creek
Reach:	Upstream
Profile ID:	Profile 1
Date:	17 July 2007
Field Crew:	S. Doig and K. Brehm


Pattern	min	max	average
Channel Beltwidth (ft)	20.42	42.66	29.28
Radius of Curvature (ft)	27.69	82.19	60.58
Meander Wavelength	161.75	212.61	182.45
Meander Width ratio	2.00	2.59	2.12
Profile	min	max	average
Riffle length (ft)			55.57
Riffle slope (ft/ft)			0.002
Pool length (ft)	22.65	76.80	47.39
Pool spacing (ft)	4.30	55.59	21.96

Additional Reach Parameters	
Valley Length (ft)	310
Channel Length (ft)	350
Sinuosity	1.13
Water Surface Slope (ft/ft)	0.0018
BF slope (ft/ft)	0.0007
Rosgen Classification	C5
Habitat Index	NA
Macrobenthos	NA



**B7. Longitudinal Plots and Raw Data Tables - Third Fork Creek Stream Restoration Monitoring Year 3 (2007) - Durham, NC**

<b>River Basin:</b>	Cape Fear	<b>Pattern</b>	min	max	average	<b>Additional Reach Parameters</b>	
<b>Watershed:</b>	Third Fork Creek	Channel Beltwidth (ft)	45.5	51.4	47.467	Valley Length (ft)	310
<b>Reach:</b>	Downstream	Radius of Curvature (ft)	45.20	62.32	56.59	Channel Length (ft)	350
<b>Profile ID:</b>	Profile 2	Meander Wavelength	181.6	185.93	183.76	Sinuosity	1.13
<b>Date:</b>	27 July 2007	Meander Width ratio	1.75	1.47	1.61	Water Surface Slope (ft/ft)	0.001
<b>Field Crew:</b>	J. O'Neal and S. Doig	<b>Profile</b>	min	max	average	BF slope (ft/ft)	0.005
		Riffle length (ft)	5.66	11.70	8.45	Rosgen Classification	E5
		Riffle slope (ft/ft)	0.017	0.0441	0.0308	Habitat Index	N/A
		Pool length (ft)	24.21	76.901	51.149	Macrobenthos	N/A
		Pool spacing (ft)	21.26	41.407	30.447		




**B8. Pebble Count - Third Fork Creek Stream Restoration Third Year Monitoring 07/25/2007**

**Cross Section One**

S/C	Particle	Size Range (mm)	Total #	Class %	Cumulative %
	Silt/Clay	< .062	40	40	40
Sand	Very Fine Sand	.062-.125	2	2	42
	Fine Sand	.125-.25	2	2	44
	Medium Sand	.25-.5	14	14	58
	Coarse Sand	.5-1.0	19	19	77
	Very Course Sand	1.0-2	8	8	85
Gravel	Very Fine Gravel	2-4	11	11	96
	Fine Gravel	4-5.7	2	2	98
	Fine Gravel	5.7-8	1	1	99
	Medium Gravel	8-11.3	1	1	100
	Medium Gravel	11.3-16		0	100
	Coarse Gravel	16-22.6		0	100
	Coarse Gravel	22.6-32		0	100
	Very Course Gravel	32-45		0	100
	Very Course Gravel	45-64		0	100
Cobble	Small Cobble	64-90		0	100
	Small Cobble	90-128		0	100
	Medium Cobble	128-180		0	100
	Large Cobble	180-256		0	100
Boulder	Small Boulders	256-362		0	100
	Small Boulders	362-512		0	100
	Medium Boulders	512-1024		0	100
	Large Boulders	1024-2048		0	100
	Bedrock	> 2048		0	100
Total			100		

$d_{50} = 0.36 \text{ mm}$

$d_{84} = 1.88 \text{ mm}$






**B8. Pebble Count - Third Fork Creek Stream Restoration Third Year Monitoring 07/25/2007**

**Cross Section Two**

S/C	Particle	Size Range (mm)	Total #	Class %	Cumulative %
	Silt/Clay	< .062	46	46	46
Sand	Very Fine Sand	.062-.125	3	3	49
	Fine Sand	.125-.25	7	7	56
	Medium Sand	.25-.5	9	9	65
	Coarse Sand	.5-1.0	14	14	79
	Very Coarse Sand	1.0-2	8	8	87
Gravel	Very Fine Gravel	2-4	9	9	96
	Fine Gravel	4-5.7	1	1	97
	Fine Gravel	5.7-8	2	2	99
	Medium Gravel	8-11.3	1	1	100
	Medium Gravel	11.3-16		0	100
	Coarse Gravel	16-22.6		0	100
	Coarse Gravel	22.6-32		0	100
	Very Coarse Gravel	32-45		0	100
	Very Coarse Gravel	45-64		0	100
Cobble	Small Cobble	64-90		0	100
	Small Cobble	90-128		0	100
	Medium Cobble	128-180		0	100
	Large Cobble	180-256		0	100
Boulder	Small Boulders	256-362		0	100
	Small Boulders	362-512		0	100
	Medium Boulders	512-1024		0	100
	Large Boulders	1024-2048		0	100
	Bedrock	> 2048		0	100
Total			100		

$d_{50} = 0.14 \text{ mm}$

$d_{84} = 1.63 \text{ mm}$




**B8. Pebble Count - Third Fork Creek Stream Restoration Third Year Monitoring 07/25/2007**

**Cross Section Three**

S/C	Particle	Size Range (mm)	Total #	Class %	Cumulative %
	Silt/Clay	< .062	22	22	22
Sand	Very Fine Sand	.062-.125	0	0	22
	Fine Sand	.125-.25	9	9	31
	Medium Sand	.25-.5	6	6	37
	Coarse Sand	.5-1.0	25	25	62
	Very Coarse Sand	1.0-2	12	12	74
Gravel	Very Fine Gravel	2-4	5	5	79
	Fine Gravel	4-5.7	1	1	80
	Fine Gravel	5.7-8	2	2	82
	Medium Gravel	8-11.3	4	4	86
	Medium Gravel	11.3-16	12	12	98
	Coarse Gravel	16-22.6	2	2	100
	Coarse Gravel	22.6-32		0	100
	Very Coarse Gravel	32-45		0	100
	Very Coarse Gravel	45-64		0	100
Cobble	Small Cobble	64-90		0	100
	Small Cobble	90-128		0	100
	Medium Cobble	128-180		0	100
	Large Cobble	180-256		0	100
Boulder	Small Boulders	256-362		0	100
	Small Boulders	362-512		0	100
	Medium Boulders	512-1024		0	100
	Large Boulders	1024-2048		0	100
	Bedrock	> 2048		0	100
Total			100		

d<sub>50</sub> = 0.76 mm

d<sub>84</sub> = 9.65 mm



**B8. Pebble Count - Third Fork Creek Stream Restoration Third Year Monitoring 07/25/2007**

**Cross Section Four**

S/C	Particle	Size Range (mm)	Total #	Class %	Cumulative %
	Silt/Clay	< .062	10	10	10
Sand	Very Fine Sand	.062-.125	4	4	14
	Fine Sand	.125-.25	8	8	22
	Medium Sand	.25-.5	12	12	34
	Coarse Sand	.5-1.0	29	29	63
	Very Coarse Sand	1.0-2	14	14	77
Gravel	Very Fine Gravel	2-4	12	12	89
	Fine Gravel	4-5.7	2	2	91
	Fine Gravel	5.7-8	4	4	95
	Medium Gravel	8-11.3	2	2	97
	Medium Gravel	11.3-16	2	2	99
	Coarse Gravel	16-22.6	1	1	100
	Coarse Gravel	22.6-32		0	100
	Very Coarse Gravel	32-45		0	100
	Very Coarse Gravel	45-64		0	100
Cobble	Small Cobble	64-90		0	100
	Small Cobble	90-128		0	100
	Medium Cobble	128-180		0	100
	Large Cobble	180-256		0	100
Boulder	Small Boulders	256-362		0	100
	Small Boulders	362-512		0	100
	Medium Boulders	512-1024		0	100
	Large Boulders	1024-2048		0	100
	Bedrock	> 2048		0	100
Total			100		

$d_{50} = 0.78 \text{ mm}$

$d_{84} = 3.17 \text{ mm}$

