



MONITORING YEAR 1 ANNUAL REPORT

Final

HENRY FORK MITIGATION SITE

Catawba County, NC
DEQ Contract No. 005782
DMS ID No. 96306

Catawba River Basin
HUC 03050103 Expanded Service Area

Data Collection Period: April 2016 - November 2016

Draft Submission Date: November 30, 2016

Final Submission Date: January 13, 2017

PREPARED FOR:



**NC Department of Environmental Quality
Division of Mitigation Services**

1652 Mail Service Center
Raleigh, NC 27699-1652

PREPARED BY:



WILDLANDS
ENGINEERING

1430 South Mint Street, Suite 104
Charlotte, NC 28203

Phone: 704.332.7754
Fax: 704.332.3306

EXECUTIVE SUMMARY

Wildlands Engineering Inc. (Wildlands) implemented a full delivery project at the Henry Fork Mitigation Site (Site) for the North Carolina Division of Mitigation Services (DMS) to restore 3,087 linear feet (LF) of perennial streams and enhance 2,627 LF of intermittent streams, enhance 0.68 acres of existing wetlands, rehabilitate 0.25 acres of existing wetlands, and re-establish 3.71 acres of wetlands in Catawba County, NC. The Site is expected to generate 4,838 stream mitigation units (SMUs) and 4.22 wetland mitigation units (WMUs) (Table 1). The Site is located near the city of Hickory in Catawba County, NC, in the Catawba River Basin; eight-digit Cataloging Unit (CU) 03050102 and the 14-digit Hydrologic Unit Code (HUC) 03050102010030 (Figure 1).

The project's compensatory mitigation credits will be used in accordance with the In-Lieu Fee (ILF) Program Instrument dated July 28, 2010, the expanded service area as defined under the September 12, 2006 PACG memorandum, and/or DMS acceptance and regulatory permit conditions associated with DMS ILF requirements. Hydrologic Unit Code (HUC) 03050102010030, Lower Henry Fork, was identified as a Targeted Local Watershed (TLW) in DMS' 2007 Catawba River Basin Restoration Priority (RBRP) Plan. The project streams consist of four unnamed tributaries (UTs) to the Henry Fork River on the site of a former golf course, referred to herein as UT1, UT2, UT1A, and UT1B (Figure 2). The project also consists of several wetland restoration components, as well as buffer planting along Henry Fork. The project watershed consists of agricultural, forested, and residential land uses.

The RBRP identifies a restoration goal for all streams within HUC 03050102 of removing conditions which cause sediment impairments, including mitigating stressors from stormwater runoff. The Henry Fork watershed was also identified in the 2005 North Carolina Wildlife Resource Commission's Wildlife Action Plan as a priority area, which calls for conservation and restoration of streams and riparian zones. In addition, the 2010 DWQ Catawba River Basin Plan indicated that the section of Henry Fork that drains to the project area is impaired for high turbidity, among other stressors. The intent of this project is to help meet the goals for the watershed outlined in the RBRP and provide numerous ecological benefits within the Catawba River Basin.

The project goals established in the mitigation plan (Wildlands, 2015) were completed with careful consideration of goals and objectives that were described in the RBRP and to meet DMS mitigation needs while maximizing the ecological and water quality uplift within the watershed. The project goals established in the mitigation plan focused on permanent protection, reestablishing natural hydrology and vegetation, reducing water quality stressors and enhancing terrestrial and aquatic habitat. The decommissioning of the existing golf course, establishment of a permanent easement, and completion of construction and planting efforts have set a new trajectory that is intended to attain these goals, and monitoring assessments are being completed as proposed to measure established success criteria.

The Site construction and as-built surveys were completed between November 2015 and March 2016. Monitoring Year 1 (MY1) assessments and site visits were completed between April and November, 2016 to assess the conditions of the project. Overall, the Site has met the required stream and vegetation success criteria for MY1. All restored and enhanced streams are stable and functioning as designed.

Four automated and manual crest gages were installed on the Site to document bankfull events. One bankfull event was recorded on UT1A since construction completion. Vegetation assessment indicates that overall average stem density for the Site is 599 stems per acre, and is therefore on track to meet the MY3 requirement of 320 stems per acre. Wetland re-establishment and rehabilitation areas are meeting or exceeding hydrology conditions at the adjacent reference gage in this drought year. Of the 7 groundwater monitoring gages installed within the wetland rehabilitation and re-establishment zones, 3



met the success criteria (water table within 12 inches of the ground surface for 8.5% of the growing season consecutively). While not all gages at the Site met the wetland hydrology criteria, monthly rainfall was below average for the majority of the growing season. It is anticipated that these wetland areas will continue to recharge and meet hydrologic success criteria in the upcoming monitoring years as precipitation normalizes.



HENRY FORK MITIGATION SITE
Monitoring Year 1 Annual Report

TABLE OF CONTENTS

Section 1:	PROJECT OVERVIEW	1-1
1.1	Project Goals and Objectives	1-1
1.2	Monitoring Year 1 Data Assessment.....	1-2
1.2.1	Stream Assessment.....	1-2
1.2.2	Stream Hydrology Assessment	1-3
1.2.3	Vegetative Assessment	1-3
1.2.4	Vegetation Areas of Concern	1-4
1.2.5	Wetland Assessment.....	1-4
1.3	Monitoring Year 1 Summary	1-5
Section 2:	METHODOLOGY.....	2-1
Section 3:	REFERENCES	3-1

APPENDICES

Appendix 1	General Figures and Tables
Figure 1	Vicinity Map
Figure 2	Project Component Map
Table 1	Project Components and Mitigation Credits
Table 2	Project Activity and Reporting History
Table 3	Project Contact Table
Table 4	Project Information and Attributes
Appendix 2	Visual Assessment Data
Figure 3.0-3.5	Integrated Current Condition Plan View
Table 5a-c	Visual Stream Morphology Stability Assessment Table
Table 6	Vegetation Condition Assessment Table
	Stream Photographs
	Vegetation Photographs
Appendix 3	Vegetation Plot Data
Table 7	Vegetation Plot Criteria Attainment
Table 8	CVS Vegetation Plot Metadata
Table 9	Planted and Total Stems
Appendix 4	Morphological Summary Data and Plots
Table 10a-b	Baseline Stream Data Summary
Table 11a-b	Morphology and Hydraulic Summary (Dimensional Parameters – Cross Section)
Table 12a-b	Monitoring Data – Stream Reach Data Summary
	Cross Section Plots
	Pebble Count Data
Appendix 5	Hydrology Summary Data and Plots
Table 13	Verification of Bankfull Events
Table 14	Wetland Gage Attainment Summary
	Groundwater Gage Plots
	Monthly Rainfall Data

Section 1: PROJECT OVERVIEW

The Site is located near the city of Hickory in Catawba County, NC, in the Catawba River Basin; eight-digit Cataloging Unit (CU) 03050102 and the 14-digit Hydrologic Unit Code (HUC) 03050102010030 (Figure 1). Access to the Site is via Mountain View Road, approximately one mile southwest of Hickory, North Carolina. Situated in the Inner Piedmont Belt of the Piedmont Physiographic Province (USGS, 1998), the project watershed consists of agricultural, forested, and residential land uses. The drainage area for the Site is 178 acres. (0.28 square miles).

The project streams consist of four unnamed tributaries (UTs) to the Henry Fork River on the site of a former golf course, referred to herein as UT1, UT2, UT1A, and UT1B. Stream restoration reaches included UT1 (Reach 1 and 2) and UT1B, together comprising 3,087 linear feet (LF) of perennial stream channel. Stream enhancement reaches included UT1A and UT2, together totaling 2,627 LF. Stream enhancement activities for UT1A and UT2 were the same as for restoration reaches, however the tributaries are intermittent, and as such were credited as enhancement. The riparian areas of the tributaries, as well as a 100 foot-wide buffer of the Henry Fork, were planted with native vegetation to improve habitat and protect water quality. Wetland components included enhancement of 0.68 acres of existing wetlands, rehabilitation of 0.25 acres of existing wetlands and re-establishment of 3.71 acres of wetlands.

Construction activities were completed by Land Mechanic Designs, Inc. in March 2016. Planting and seeding activities were completed by Bruton Natural Systems, Inc. in March 2016. A conservation easement has been recorded and is in place on 48.06 acres (Deed Book 03247, Page Number 0476-0488) within a tract owned by WEI-Henry Fork, LLC. The project is expected to generate 4,838 stream mitigation units (SMUs) and 4.22 wetland mitigation units (WMUs). Annual monitoring will be conducted for seven years with the close-out anticipated to commence in 2023 given the success criteria are met. Appendix 1 provides more detailed project activity, history, contact information, and watershed/site background information for this project.

Directions and a map of the Site are provided in Figure 1 and project components are illustrated for the Site in Figure 2.

1.1 Project Goals and Objectives

This Site is intended to provide numerous ecological benefits within the Catawba River Basin. The Site will help meet the goals for the watershed outlined in the RBRP and provide numerous ecological benefits within the Catawba River Basin. While many of these benefits are limited to the Henry Fork project area, others, such as pollutant removal, reduced sediment loading, and improved aquatic and terrestrial habitat, have farther-reaching effects. Expected improvements to water quality and ecological processes are outlined below as project goals and objectives. These project goals established were completed with careful consideration of goals and objectives that were described in the RBRP and to meet the DMS mitigation needs while maximizing the ecological and water quality uplift within the watershed.

The following project specific goals established in the mitigation plan (Wildlands, 2015) include:

- Permanently protect the project site from harmful uses; and
- Correct modifications to streams, wetlands and buffers;
- Improving and re-establishing hydrology and function of previously cleared wetlands;
- Reducing current erosion and sedimentation;
- Reduce nutrient inputs to streams and wetlands, and to downstream water bodies;

- Improve instream habitat; and
- Provide and improve terrestrial habitat, and native floodplain forest.

The project goals were addressed through the following project objectives:

- Decommissioning the existing golf course and establishing a conservation easement on the Site will eliminate direct chemical fertilizer, pesticide and herbicide inputs;
- Resizing and realigning channels to address stream dredging and ditching. Planting native woody species in riparian zones which have been maintained through mowing. By correcting these prior modifications, the channels and floodplains will provide a suite of hydrologic and biological function;
- Restoring appropriate stream dimensions and juxtaposition of streams and wetlands on the landscape. Wetlands will be enhanced through more frequent overbank flooding, and also by reducing the drawdown effect that current ditched channels have on wetland hydrology, thereby enhancing wetland connectivity to the local water table. The project will extend existing wetland zones into adjacent areas and support wetland functions;
- Removing historic overburden to uncover relic hydric soils. Roughen wetland re-establishment. Restore streams for wetland benefit. Each of these will bring local water table elevations closer to the ground surface. Create overbank flooding, and depressional storage for overland and overbank flow retention. Decrease direct runoff, and increase infiltration;
- A native vegetation community will be planted on the Site to revegetate the riparian buffers and wetlands. Conduct soil restoration through topsoil harvesting and reapplication, and leaf litter harvesting and application from adjacent forested areas. This will return functions associated with buffers and forested floodplains, as well as enhance soil productivity and bring native biological activity and seed into the disturbed areas;
- Constructing diverse and stable channel form with varied stream bedform and installing habitat features, along with removing culverts. These will allow aquatic habitat quality and connectivity enhancement; and
- Placing a portion of the right bank Henry Fork floodplain under a conservation easement, and planting all stream buffers and wetlands with native species. Creating a 100 foot-wide corridor of wooded riparian buffer along that top right bank area and re-establishing native plant communities, connectivity of habitat within Site and to adjoining natural areas along the river corridor.

1.2 Monitoring Year 1 Data Assessment

Annual monitoring and quarterly site visits were conducted during MY1 to assess the condition of the project. The stream, vegetation, and hydrologic success criteria for the Site follows the approved success criteria presented in the Henry Fork Mitigation Plan (Wildlands, 2015).

1.2.1 Stream Assessment

Morphological surveys for the MY1 were conducted in September 2016. All streams within the site are stable.

In general, riffle cross sections show little to no change in the bankfull area, maximum depth ratio, or width-to-depth ratio. Slight decreases in maximum bankfull depth were observed in pool cross sections 2, 3, 6, 11, and 13, which is common in newly constructed pools. Minor fluctuations in bed elevations are expected especially in systems dominated by fine grained (sand/silt) particles. Surveyed riffle cross sections fell within the parameters defined for channels of the appropriate Rosgen (Rosgen, 1994 & 1996) stream type. Pebble counts in UT1 Reach 1 and UT1B indicate maintenance of coarser materials in

the riffle features and finer particles in the pool features. Refer to Appendix 2 for the visual stability assessment table, CCPV map, and reference photographs. Refer to Appendix 4 for the morphological data and plots.

Beaver activity was observed at the downstream end of the project site between Stations 123+00 and 127+00 of UT1 Reach 2. Multiple beaver dams were removed between May and September 2016. The short-term backwater associated with the dams was primarily contained within the active channel and isn't impacting stream stability.

1.2.2 Stream Hydrology Assessment

At the end of the seven-year monitoring period, two or more bankfull events must have occurred in separate years within the restoration reaches. One bankfull event was recorded on UT1A during the MY1 data collection. No automated stream gage data will be presented in Year 1, however, manual crest gage readings are reported. Issues with automated stream gages were identified during data processing. Upon field investigation and further data review, it was found that the inaccuracies in the automated stream gage data were a result of the in-stream pressure gages and barotroll gage recording at different times and intervals. The barotroll records the atmospheric pressure and is used to correct the reading on the stream pressure gages. The in-stream pressure transducers and barotroll have been reprogrammed to record at the same time and interval (every 15 minutes) going forward to provide accurate stage height data. Refer to Appendix 5 for hydrology summary data and plots.

In addition, intermittent streams must be monitored to demonstrate that stream flow regimes are sufficient to establish an Ordinary High Water Mark, specifically a minimum of 30 consecutive days of flow during periods of normal rainfall. While gages were deployed, and data was collected for MY1, no automated gage data will be presented in this report due to inaccuracies discussed in the previous paragraph. In addition, while water was frequently observed during dry weather in the intermittent channels, rainfall for the year was far below typical norms.

Due to issues that arose during data processing, we revisited all of our gage setups, on both perennial and intermittent tributaries, to reprogram and ensure that all gages are functioning properly and accurately correlated to benchmarks. In addition, we may consider alternate or additional approaches to demonstrate intermittent flow such as timed cameras if our efforts to reprogram the gages is still not effective on the intermittent streams.

1.2.3 Vegetative Assessment

Planted woody vegetation is being monitored in accordance with the guidelines and procedures developed by the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008). A total of 15 vegetation plots were established during the baseline monitoring within the project easement area. All of the plots were installed using a standard 10 meter by 10 meter plot. The final vegetative success criteria will be the survival of 210 planted stems per acre in the planted riparian and wetland corridor at the end of the required monitoring period (MY7). The interim measure of vegetative success for the Site will be the survival of at least 320 planted stems per acre at the end of the third monitoring year (MY3) and at least 260 stems per acre at the end of the fifth monitoring year (MY5). Planted vegetation must average 10 feet in height in each plot at the end of the seventh year of monitoring. If this performance standard is met by MY5 and stem density is trending towards success (i.e., no less than 260 five year old stems/acre), monitoring of vegetation on the Site may be terminated provided written approval is provided by the United States Army Corps of Engineers in consultation with the NC Interagency Review Team.



The MY1 vegetative survey was completed in September 2016. The 2016 vegetation monitoring resulted in an average stem density of 599 stems per acre, which is greater than the interim requirement of 320 stems/acre required at MY3, but approximately 9% less than the baseline density recorded at MY0, 656 stems/acre in January 2016. There is an average of 15 stems per plot as compared to 16 stems per plot in MY0. All 15 of the plots are on track to meet the success criteria required for MY7 (Table 9, Appendix 3). Refer to Appendix 2 for vegetation plot photographs and the vegetation condition assessment table and Appendix 3 for vegetation data tables.

1.2.4 Vegetation Areas of Concern

Invasive species including Chinese privet (*Ligustrum sinense*), Japanese honeysuckle (*Lonicera japonica*), and multiflora rose (*Rosa multiflora*) were present along the northern edge and southern end of the Site. These areas were treated during MY1 and will be monitored in future years. These species are not impacting survival rates of planted stems.

Minor encroachments of the easement occurred along the eastern edge of UT1 Reach 1, in the vicinity of the existing offsite clubhouse. Encroachments included minor mowing infringement and a small area of burning. The adjacent landowner has been notified that the activities are in violation of the easement and the burned area will be reseeded, along with other areas that have sparse herbaceous vegetation, in Spring of 2017. Refer to Appendix 2 for the vegetation condition assessment table and Integrated Current Condition Plan View (CCPV).

1.2.5 Wetland Assessment

Seven groundwater hydrology gages (GWG's) were established during the baseline monitoring within the wetland rehabilitation and re-establishment zones (GWG's 1 – 4 and 6 – 8). All gages were installed at appropriate locations so that the data collected will provide an indication of groundwater levels throughout the Site. Two additional gages (GWG 5 and 9) were installed for exploratory purposes in areas not proposed for restoration or enhancement activities; as such, GWG 5 and 9 are not included in gage performance evaluation. An additional gage was established in an adjacent reference wetland and is being utilized to compare the hydrologic response within the restored wetland areas at the Site. A barotroll logger (to measure barometric pressure used in the calculations of groundwater levels with gage transducer data) and a rain gage were also installed on the Site. All monitoring gages were downloaded on a quarterly basis and maintained on an as needed basis. Historical growing season data is not available for Catawba County therefore the growing season from Burke County, which runs from March 20th to November 11th (236 days), will be used for hydrologic success. The final performance standard for wetland hydrology will be a free groundwater surface within 12 inches of the ground surface for 20 consecutive days (8.5 percent) of the defined 236-day growing season under typical precipitation conditions.

Of the seven groundwater monitoring gages within rehabilitation and re-establishment zones (GWG 1 – 4 and 6 – 8), 3 met the success criteria for MY1. Of the gages that met, the measured hydroperiod ranged from 12.3% to 100% of the growing season. Below normal precipitation was recorded for the majority of the growing season. Although several on-site gages did not meet success criteria in MY1, they generally exhibited groundwater levels and/or recharge greater than the adjacent reference gage. With normal annual rainfall in subsequent monitoring years, groundwater recharge is expected and all gages are expected to meet success criteria in the future. Refer to Appendix 2 for the groundwater gage locations and Appendix 5 for groundwater hydrology summary data and plots.



1.3 Monitoring Year 1 Summary

The streams within the Site are stable and functioning as designed. The average stem density for the Site is on track to meeting the MY7 success criteria and all individual vegetation plots meet the MY1 success criteria as noted in CCPV. Of the 7 groundwater gages, 3 met the success criteria for MY1. In general, gages within the wetland re-establishment and rehabilitation areas are meeting or exceeding hydrology conditions at the adjacent reference gage. It is anticipated that gages will meet hydrologic success criteria in the upcoming monitoring years as precipitation normalizes. One bankfull event was documented on UT1A during MY1.

Summary information and data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Mitigation Plan documents available on DMS's website. All raw data supporting the tables and figures in the appendices are available from DMS upon request.



Section 2: METHODOLOGY

Geomorphic data were collected following the standards outlined in *The Stream Channel Reference Site: An Illustrated Guide to Field Techniques* (Harrelson et al., 1994) and in *the Stream Restoration: A Natural Channel Design Handbook* (Doll et al., 2003). All Integrated Current Condition Mapping was recorded using either a Trimble or Topcon handheld GPS with sub-meter accuracy and processed using Pathfinder and ArcGIS. Crest gages were installed in surveyed riffle cross sections and monitored quarterly. Hydrologic monitoring instrument installation and monitoring methods are in accordance with the United States Army Corps of Engineers (USACE, 2003) standards. Vegetation monitoring protocols followed the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008).



Section 3: REFERENCES

- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Harrelson, C.C., Rawlins, C.L., Potyondy, J.P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, M.T., Peet, R.K., S.D., Wentworth, T.R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Retrieved from <http://cvs.bio.unc.edu/protocol/cvs-eep-protocol-v4.2-lev1-5.pdf>.
- Rosgen, D. L. 1994. A classification of natural rivers. *Catena* 22:169-199.
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- United States Army Corps of Engineers. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- United States Geological Survey. 1998. North Carolina Geology. <http://www.geology.enr.state.nc.us/usgs/carolina.htm>
- Wildlands Engineering, Inc (2015). Henry Fork Mitigation Site Mitigation Plan. NCEEP, Raleigh, NC.

APPENDIX 1. General Figures and Tables






Figure 1 Vicinity Map
Henry Fork Mitigation Site
DMS Project No. 96306
Monitoring Year 1 - 2016



-  Conservation Easement
-  Henry Fork River
-  Planted Buffer Along Henry Fork
-  Wetland Rehabilitation
-  Wetland Re-establishment
-  Wetland Enhancement
-  Stream Restoration
-  Stream Enhancement I
-  Reach Breaks

2014 Aerial Photography




Figure 2 Project Component Map
 Henry fork Mitigation Site
 DMS Project No. 96306
 Monitoring Year 1 - 2016

Table 1. Project Components and Mitigation Credits
 Henry Fork Mitigation Site
 DMS Project No.96306
 Monitoring Year 1 - 2016

MITIGATION CREDITS									
	Stream		Riparian Wetland		Non-Riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	4,838	N/A	3.88	0.34	N/A	N/A	N/A	N/A	N/A

PROJECT COMPONENTS

Reach ID	As-Built Stationing/ Location	Existing Footage/ Acreage	Approach	Restoration (R) or Restoration Equivalent (RE)	Restoration Footage/Acreage	Mitigation Ratio	Credits (SMU/WMU)
STREAMS							
UT1 Reach 1 Upper	100+00 to 103+12	1,392	P1	Restoration	312	1:1	312
UT1 Reach 1 Lower	103+12 to 114+97		P1	Restoration	1,185	1:1	1,185
UT1 Reach 2	114+97 to 127+29	1,499	P1/P2	Restoration	1,232	1:1	1,232
UT1A	180+00 to 186+58	353	P1	Enhancement	658	1.5:1	439
UT1B	150+00 to 153+58	478	P1	Restoration	358	1:1	358
UT2	200+00 to 219+69	1,915	P1	Enhancement	1,969	1.5:1	1,313
WETLANDS							
Wetland 1	Floodplain near UT1 Reach 2	N/A	Planting, hydrologic improvement	Re-establishment	2.48	1:1	2.48
Wetland 2	Floodplain near UT2	N/A	Planting, hydrologic improvement	Re-establishment	1.23	1:1	1.23
Wetland A	Floodplain between UT1 Reach 2 and UT1A	0.18	Planting, hydrologic improvement	Rehabilitation	0.18	1.5:1	0.12
Wetland B	Floodplain between UT1 Reach 2 and UT1A	0.01	Planting, hydrologic improvement	Rehabilitation	0.013	1.5:1	0.01
Wetland C	Floodplain between UT1 Reach 2 and UT1A	0.003	Planting, hydrologic improvement	Rehabilitation	0.003	1.5:1	0.002
Wetland G	Floodplain near UT1A	0.02	Planting	Enhancement	0.02	2:1	0.01
Wetland H	East hillslope near UT1A	0.06	Planting	Enhancement	0.06	2:1	0.03
Wetland I	East hillslope near UT1A	0.08	Planting	Enhancement	0.08	2:1	0.04
Wetland J	East hillslope near UT1 Reach 2	0.04	Planting	Enhancement	0.04	2:1	0.02
Wetland K	East hillslope near UT1 Reach 2	0.06	Planting	Enhancement	0.06	2:1	0.03
Wetland M	East hillslope near UT1 Reach 2	0.13	Planting	Enhancement	0.13	2:1	0.07
Wetland N	Floodplain towards river from UT2	0.08	Planting	Enhancement	0.08	2:1	0.04
Wetland P	Floodplain upslope of UT2	0.02	Planting	Enhancement	0.02	2:1	0.01
Wetland Q	Floodplain upslope of UT2	0.07	Planting	Enhancement	0.07	2:1	0.03
Wetland R	Floodplain in footprint of Pond 3 near head of UT1 Reach 2	0.06	Significant improvement to wetland functions	Rehabilitation	0.06	1.5:1	0.04
Wetland S	UT1 Reach 1 Valley (Pond 1)	0.16	Planting	Enhancement	0.13	2:1	0.07

COMPONENT SUMMATION

Restoration Level	Stream (LF)	Riparian Wetland (acres)	Non-Riparian Wetland (acres)	Buffer (square feet)	Upland (acres)
Restoration	3,087	N/A	N/A	N/A	N/A
Enhancement I	2,627	N/A	N/A	N/A	N/A
Wetland Re-Establishment	N/A	3.71	N/A	N/A	N/A
Wetland Rehabilitation	N/A	0.25	N/A	N/A	N/A
Wetland Enhancement	N/A	0.68	N/A	N/A	N/A
Preservation	N/A	N/A	N/A	N/A	N/A

Table 2. Project Activity and Reporting History

Henry Fork Mitigation Site

DMS Project No.96306

Monitoring Year 1 - 2016

Activity or Report	Data Collection Complete	Completion or Scheduled Delivery
Mitigation Plan	August 2015	September 2015
Final Design - Construction Plans	October 2015	October 2015
Construction	November 2015 - March 2016	March 2016
Temporary S&E mix applied to entire project area ¹	March 2016	March 2016
Permanent seed mix applied to reach/segments ¹	March 2016	March 2016
Bare root and live stake plantings for reach/segments	March 2016	March 2016
Baseline Monitoring Document (Year 0)	April 2016 -May 2016	May 2016
Year 1 Monitoring	April 2016 - November 2016	December 2016
Year 1 Beaver dam removal on UT1 Reach 2	N/A	May-September 2016
Year 1 Invasive species treatment	N/A	June & July 2016
Year 2 Monitoring	2017	December 2017
Year 3 Monitoring	2018	December 2018
Year 4 Monitoring	2019	December 2019
Year 5 Monitoring	2020	December 2020
Year 6 Monitoring	2021	December 2021
Year 7 Monitoring	2022	December 2022

¹Seed and mulch is added as each section of construction is completed.

Table 3. Project Contact Table

Henry Fork Stream Mitigation Site

DMS Project No.96306

Monitoring Year 1 - 2016

Designer Jake McLean, PE	Wildlands Engineering, Inc. 167-B Haywood Rd. Asheville, NC 28806 828.774.5547
Construction Contractor	Land Mechanics Designs, Inc. 780 Landmark road Willow Spring, NC 27592
Planting Contractor	Bruton Natural Systems, Inc P.O. Box 1197 Fremont, NC 27830
Seeding Contractor	Land Mechanics Designs, Inc. 780 Landmark road Willow Spring, NC 27592
Seed Mix Sources	Green Resource, LLC
Nursery Stock Suppliers Bare Roots Live Stakes Plugs	Dykes and Son Nursery Bruton Natural Systems, Inc Wetland Plants, Inc.
Monitoring Performers	Wildlands Engineering, Inc. Kirsten Gimbert 704.332.7754, ext. 110
Monitoring, POC	


Table 4. Project Information and Attributes

Henry Fork Mitigation Site
 DMS Project No.96306
Monitoring Year 1 - 2016

PROJECT INFORMATION					
Project Name	Henry Fork Mitigation Site				
County	Catawba County				
Project Area (acres)	48.06				
Project Coordinates (latitude and longitude)	35°42'12.98"N, 81°21'53.20"W				
PROJECT WATERSHED SUMMARY INFORMATION					
Physiographic Province	Inner Piedmont				
River Basin	Catawba				
USGS Hydrologic Unit 8-digit	03050102 (Expanded Service Area for 03050103)				
USGS Hydrologic Unit 14-digit	03050102010030				
DWR Sub-basin	03-08-35				
Project Drainage Area (acres)	178				
Project Drainage Area Percentage of Impervious Area	5%				
CGIA Land Use Classification	39% - Herbaceous/Pasture, 36% - Forested, 25% - Developed, >1% - Water				
REACH SUMMARY INFORMATION					
Parameters	UT1 Reach 1	UT1 Reach 2	UT1A	UT1B	UT2
Length of Reach (linear feet) - Post-Restoration	1,497	1,232	658	358	1,969
Drainage Area (acres)	106	129	23	31	49
NCDWR Stream Identification Score	39.5	32.5	27.25	31.25	27
NCDWR Water Quality Classification	C				
Morphological Description (stream type)	P	P	I	P	I
Evolutionary Trend (Simon's Model) - Pre-Restoration	III	IV/V	IV/V	III	IV/V
Underlying Mapped Soils	Codorus loam, Dan River loam, Hatboro Loam, Poplar Forest gravelly sandy loam 2-6% slopes, and Woolwine-Fairview complex				
Drainage Class	---	---	---	---	---
Soil Hydric Status	---	---	---	---	---
Slope	0.024-0.056	0.0043-0.017	0.0095-0.016	0.015-0.077	0.0032
FEMA Classification	N/A*				
Native Vegetation Community	Piedmont Alluvial Forest				
Percent Composition Exotic Invasive Vegetation -Post-Restoration	0%				
REGULATORY CONSIDERATIONS					
Regulation	Applicable?	Resolved?	Supporting Documentation		
Waters of the United States - Section 404	Yes	PCN prepared	USACE Nationwide Permit No.27 and DWQ 401 Water Quality Certification No. 3885.		
Waters of the United States - Section 401	Yes	PCN prepared			
Division of Land Quality (Dam Safety)	N/A	N/A	N/A		
Endangered Species Act	Yes	Yes	Henry Fork Mitigation Plan; Wildlands determined "no effect" on Catawba County listed endangered species. June 5, 2015 email correspondence from USFWS stated "not likely to adversely affect" northern long-eared bat.		
Historic Preservation Act	Yes	Yes	No historic resources were found to be impacted (letter from SHPO dated 3/24/2014)		
Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA)	No	N/A	N/A		
FEMA Floodplain Compliance	Yes*	No impact application was prepared for local review. No post-project activities required.	Floodplain development permit issued by Catawba County.		
Essential Fisheries Habitat	No	N/A	N/A		

*The project site reaches do not have regulated floodplain mapping, but are located within the Henry Fork floodplain.

APPENDIX 2. Visual Assessment Data




2014 Aerial Photography




0 250 500 Feet



Figure 3.0 Integrated Current Condition Plan View (KEY)
Henry Fork Mitigation Site
DMS Project No. 96306
Monitoring Year 1 - 2016





- Conservation Easement
- Wetland Rehabilitation
- Wetland Re-establishment
- Wetland Enhancement
- Henry Fork River
- Planted Buffer Along Henry Fork
- Stream Restoration
- Stream Enhancement
- Cross Sections (XS)
- Reach Breaks
- Bankfull Lines
- Photo Points
- Stream Gages
- Reference Gage
- Rain & Barotroll Gages
- Vegetation Monitoring Plots - MY1**
- Criteria Met
- Easement Encroachments
- Groundwater Monitoring Gages (GWG) - MY1**
- Criteria Met
- Criteria Not Met


2014 Aerial Photography




0 75 150 Feet



Figure 3.2 Integrated Current Condition Plan View (Sheet 2)
Henry Fork Mitigation Site
DMS Project No. 96306
Monitoring Year 1 - 2016





- Conservation Easement
- Wetland Rehabilitation
- Wetland Re-establishment
- Wetland Enhancement
- Henry Fork River
- Planted Buffer Along Henry Fork
- Stream Restoration
- Stream Enhancement
- Cross Sections (XS)
- Reach Breaks
- Bankfull Lines
- Photo Points
- Stream Gages
- Rain & Barotroll Gages
- Vegetation Monitoring Plots - MY1**
- Criteria Met
- Invasives
- Easement Encroachment
- Groundwater Monitoring Gages (GWG) - MY1**
- Criteria Met
- Criteria Not Met

Chinese privet, Japanese honeysuckle, and multiflora rose.

2014 Aerial Photography




Figure 3.4 Integrated Current Condition Plan View (Sheet 4)
Henry Fork Mitigation Site
DMS Project No. 96306
Monitoring Year 1 - 2016




Table 5a. Visual Stream Morphology Stability Assessment Table

Henry Fork Mitigation Site
 DMS Project No. 96306
 Monitoring Year 1 - 2016

UT1 Reach 1 (1,497 LF)

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	39	39		100%				
	3. Meander Pool Condition	Depth Sufficient	33	33		100%				
		Length Appropriate	33	33		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	33	33		100%				
		Thalweg centering at downstream of meander bend (Glide)	33	33	100%					
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
Totals					0	0	100%	n/a	n/a	n/a
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	81	81			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	70	70			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	81	81			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	81	81			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	46	46			100%			

¹Excludes constructed shallows since they are evaluated in section 1.

Table 5b. Visual Stream Morphology Stability Assessment Table

Henry Fork Mitigation Site
 DMS Project No. 96306
 Monitoring Year 1 - 2016

UT1 Reach 2 (1,232 LF)

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	14	14			100%			
		3. Meander Pool Condition	Depth Sufficient	15			15			
	Length Appropriate		15	15			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	15	15			100%			
		Thalweg centering at downstream of meander bend (Glide)	15	15			100%			
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.					0	0	100%	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
Totals					0	0	100%	n/a	n/a	n/a
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	12	12			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	9	9			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	9	9			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	12	12			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	6	6			100%			

¹Excludes constructed shallows since they are evaluated in section 1.

Table 5c. Visual Stream Morphology Stability Assessment Table

Henry Fork Mitigation Site

DMS Project No. 96306

Monitoring Year 1 - 2016

UT1A (658 LF)

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	14	14		100%				
	3. Meander Pool Condition	Depth Sufficient	13	13		100%				
		Length Appropriate	13	13		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	13	13		100%				
		Thalweg centering at downstream of meander bend (Glide)	13	13	100%					
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
Totals					0	0	100%	n/a	n/a	n/a
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	6	6			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	3	3			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	3	3			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	6	6			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	6	6			100%			

¹Excludes constructed shallows since they are evaluated in section 1.

Table 5d. Visual Stream Morphology Stability Assessment Table

Henry Fork Mitigation Site
 DMS Project No. 96306
 Monitoring Year 1 - 2016

UT1B (358 LF)

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	11	11		100%				
		3. Meander Pool Condition	Depth Sufficient	8		8	100%			
	Length Appropriate		8	8		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	8	8		100%				
		Thalweg centering at downstream of meander bend (Glide)	8	8		100%				
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.				0	0	100%	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
Totals					0	0	100%	n/a	n/a	n/a
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	27	27			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	24	24			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	27	27			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	27	27			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	12	12			100%			

¹Excludes constructed shallows since they are evaluated in section 1.

Table 5e. Visual Stream Morphology Stability Assessment Table

Henry Fork Mitigation Site

DMS Project No. 96306

Monitoring Year 1 - 2016

UT2 (1,969 LF)

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation		
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%					
		Degradation			0	0	100%					
	2. Riffle Condition	Texture/Substrate	35	35			100%					
		3. Meander Pool Condition	Depth Sufficient	32			32				100%	
	Length Appropriate		32	32			100%					
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	32	32			100%					
		Thalweg centering at downstream of meander bend (Glide)	32	32			100%					
Totals							0	0	100%	n/a	n/a	n/a
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.					0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a		
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a		
Totals					0	0	100%	n/a	n/a	n/a		
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	3	3			100%					
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	0	0			100%					
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	0	0			100%					
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	3	3			100%					
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	3	3			100%					

¹Excludes constructed riffles since they are evaluated in section 1.

Table 6. Vegetation Condition Assessment Table

Henry Fork Mitigation Site

DMS Project No. 96306

Monitoring Year 1 - 2016

Planted Acreage

15

Vegetation Category	Definitions	Mapping Threshold (Ac)	Number of Polygons	Combined Acreage	% of Planted Acreage
Bare Areas	Very limited cover of both woody and herbaceous material	0.1	0	0.0	0.0%
Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1	0	0.0	0.0%
Total			0	0.0	0.0%
Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 Ac	0	0.0	0.0%
Cumulative Total			0	0.0	0.0%

Easement Acreage

48

Vegetation Category	Definitions	Mapping Threshold (SF)	Number of Polygons	Combined Acreage	% of Easement Acreage
Invasive Areas of Concern	Areas of points (if too small to render as polygons at map scale).	1,000	2	1.0	2.1%
Easement Encroachment Areas	Areas of points (if too small to render as polygons at map scale).	none	2	0.1	0.2%

Stream Photographs



Photo Point 1 – view upstream UT1B (10/12/2016)



Photo Point 1 – view downstream UT1B (10/12/2016)



Photo Point 2 – view upstream UT1B (10/12/2016)



Photo Point 2 – view downstream UT1B (10/12/2016)



Photo Point 3 – view upstream UT1 R1 Upper (10/12/2016)



Photo Point 3 – view downstream UT1 R1 Upper (10/12/2016)



Photo Point 4 – view upstream UT1 R1 Upper (10/12/2016)



Photo Point 4 – view downstream UT1 R1 Upper (10/12/2016)



Photo Point 5 – view upstream UT1 R1 Lower (10/12/2016)



Photo Point 5 – view downstream UT1 R1 Lower (10/12/2016)



Photo Point 5 – view upstream of UT1B (10/12/2016)



Photo Point 6 – view upstream UT1 R1 Lower (10/12/2016)



Photo Point 6 – view downstream UT1 R1 Lower (10/12/2016)



Photo Point 7 – view upstream UT1 R1 Lower (10/12/2016)




Photo Point 7 – view downstream UT1 R1 Lower (10/12/2016)



Photo Point 8 – view upstream UT1 R1 Lower (10/12/2016)



Photo Point 8 – view downstream UT1 R1 Lower (10/12/2016)



Photo Point 9 – view upstream UT1 R1 Lower (10/12/2016)



Photo Point 9 – view downstream UT1 R1 Lower (10/12/2016)



Photo Point 10 – view upstream UT1 R1 Lower (10/12/2016)



Photo Point 10 –view downstream UT1 R1 Lower (10/12/2016)



Photo Point 11 – view upstream UT1 R1 Lower (10/12/2016)



Photo Point 11 –view downstream UT1 R1 Lower (10/12/2016)



Photo Point 12 – view upstream UT1 R1 Lower (10/12/2016)



Photo Point 12 –view downstream UT1 R1 Lower (10/12/2016)



Photo Point 13 – view upstream UT1 R1 Lower (10/12/2016)



Photo Point 13 –view downstream UT1 R1 Lower (10/12/2016)



Photo Point 14 – view upstream UT1 R2 (10/12/2016)



Photo Point 14 – view downstream UT1 R2 (10/12/2016)



Photo Point 15 – view upstream UT1 R2 (10/12/2016)



Photo Point 15 – view downstream UT1 R2 (10/12/2016)



Photo Point 16 – view upstream UT1 R2 (10/12/2016)



Photo Point 16 – view downstream UT1 R2 (10/12/2016)



Photo Point 17 – view upstream UT1 R2 (10/12/2016)



Photo Point 17 – view downstream UT1 R2 (10/12/2016)



Photo Point 18 – view upstream UT1A (10/12/2016)



Photo Point 18 – view downstream UT1A (10/12/2016)



Photo Point 19 – view upstream UT1A (10/12/2016)



Photo Point 19 – view downstream UT1A (10/12/2016)



Photo Point 20 – view upstream UT2 (10/12/2016)



Photo Point 20 – view downstream UT2 (10/12/2016)



Photo Point 21 – view upstream UT2 (10/12/2016)



Photo Point 21 – view downstream UT2 (10/12/2016)



Photo Point 22 – view upstream UT2 (10/12/2016)



Photo Point 22 – view downstream UT2 (10/12/2016)




Photo Point 23 – view upstream UT2 (10/12/2016)



Photo Point 23 – view downstream UT2 (10/12/2016)



Photo Point 24 – view upstream UT2 (10/12/2016)



Photo Point 24 – view downstream UT2 (10/12/2016)



Photo Point 25 – view upstream UT2 (10/12/2016)



Photo Point 25 – view downstream UT2 (10/12/2016)



Photo Point 26 – view upstream UT1 R2 (10/12/2016)



Photo Point 26 – view downstream UT1 R2 (10/12/2016)



Photo Point 26 – UT1 R2 floodplain overview (10/12/2016)



Photo Point 27 – view upstream UT1 R2 floodplain (10/12/2016)



Photo Point 27 – view downstream UT1 R2 floodplain (10/12/2016)



Photo Point 28 – UT1 R1 Lower floodplain overview (10/12/2016)



Photo Point 28 – UT2 floodplain overview (10/12/2016)



Photo Point 29 – UT1 R1 Upper floodplain overview (10/12/2016)

Vegetation Photographs



Vegetation Plot 1 - (9/26/2016)



Vegetation Plot 2 - (9/26/2016)



Vegetation Plot 3 - (9/26/2016)



Vegetation Plot 4 - (9/26/2016)



Vegetation Plot 5 - (9/26/2016)



Vegetation Plot 6 - (9/26/2016)



Vegetation Plot 7 - (9/26/2016)



Vegetation Plot 8 - (9/26/2016)



Vegetation Plot 9 - (9/26/2016)



Vegetation Plot 10 - (9/26/2016)



Vegetation Plot 11 - (9/26/2016)



Vegetation Plot 12 - (9/26/2016)



Vegetation Plot 13 - (9/26/2016)



Vegetation Plot 14 - (9/26/2016)



Vegetation Plot 15 - (9/26/2016)

APPENDIX 3. Vegetation Plot Data

Table 7. Vegetation Plot Criteria Attainment

Henry Fork Mitigation Site

DMS Project No. 96306

Monitoring Year 1 - 2016

Plot	MY5 Success Criteria Met (Y/N)	Tract Mean
1	Y	100%
2	Y	
3	Y	
4	Y	
5	Y	
6	Y	
7	Y	
8	Y	
9	Y	
10	Y	
11	Y	
12	Y	
13	Y	
14	Y	
15	Y	

Table 8. CVS Vegetation Plot Metadata

Henry Fork Mitigation Site
DMS Project No. 96306
Monitoring Year 1 - 2016

Report Prepared By	Ruby Davis
Date Prepared	9/21/2016 8:52
Database Name	cvs-eep-entrytool-v2.5.0 HENRY FORK MY1.mdb
Database Location	Q:\ActiveProjects\005-02143 Henry Fork\Monitoring\Monitoring Year 1\Vegetation Assessment
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Project Planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Project Total Stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and Spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded
PROJECT SUMMARY-----	
Project Code	96306
Project Name	Henry Fork Mitigation Site
Description	Stream and Wetland Mitigation
Required Plots (calculated)	15
Sampled Plots	15

Table 9. Planted and Total Stem Counts

Henry Fork Mitigation Site
 DMS Project No. 96306
 Monitoring Year 1 - 2016

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 2016)																	
			96306-WEI-0001			96306-WEI-0002			96306-WEI-0003			96306-WEI-0004			96306-WEI-0005			96306-WEI-0006		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo</i>	Box Elder	Tree																		
<i>Acer rubrum</i>	Red Maple	Tree														10	3	3	3	
<i>Alnus serrulata</i>	Tag Alder, Smooth Alder, Hazel Alder	Shrub Tree																		
<i>Betula nigra</i>	River Birch, Red Birch	Tree	1	1	1				4	4	4	4	4	4	4	4	4	1	1	1
<i>Celtis laevigata</i>	Southern Hackberry, Sugarberry	Shrub Tree																		
<i>Diospyros virginiana</i>	American Persimmon, Possumwood	Tree	6	6	6	4	4	4	1	1	1	2	2	2	3	3	3			
<i>Fraxinus pennsylvanica</i>	Green Ash, Red Ash	Tree	1	1	1	7	7	7	4	4	4	6	6	6	1	1	1	4	4	4
<i>Liquidambar styraciflua</i>	Sweet Gum, Red Gum	Tree																		
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree																		
<i>Nyssa sylvatica</i>	Sour Gum, Black Gum, Pepperidge	Tree																		
<i>Platanus occidentalis</i>	Sycamore, Plane-tree	Tree	1	1	1	1	1	1	2	2	2	4	4	4	3	3	13	4	4	4
<i>Populus deltoides</i>	Cottonwood	Tree																		
<i>Quercus michauxii</i>	Basket Oak, Swamp Chestnut Oak	Tree																4	4	4
<i>Quercus phellos</i>	Willow Oak	Tree	5	5	5	4	4	4	5	5	5				1	1	1			
<i>Salix nigra</i>	Black Willow	Tree						1												
Stem count			14	14	14	16	16	17	16	16	16	16	16	16	12	12	32	16	16	16
size (ares)			1			1			1			1			1			1		
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02		
Species count			5	5	5	4	4	5	5	5	5	4	4	4	5	5	6	5	5	5
Stems per ACRE			567	567	567	647	647	688	647	647	647	647	647	647	486	486	1295	647	647	647

Color for Density

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

Table 9. Planted and Total Stem Counts

Henry Fork Mitigation Site
 DMS Project No. 96306
Monitoring Year 1 - 2016

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 2016)																	
			96306-WEI-0007			96306-WEI-0008			96306-WEI-0009			96306-WEI-0010			96306-WEI-0011			96306-WEI-0012		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo</i>	Box Elder	Tree																		
<i>Acer rubrum</i>	Red Maple	Tree							4	4	4				4	4	4			
<i>Alnus serrulata</i>	Tag Alder, Smooth Alder, Hazel Alder	Shrub Tree									1									
<i>Betula nigra</i>	River Birch, Red Birch	Tree	2	2	2	2	2	2	3	3	3	4	4	4	3	3	3	2	2	2
<i>Celtis laevigata</i>	Southern Hackberry, Sugarberry	Shrub Tree																		
<i>Diospyros virginiana</i>	American Persimmon, Possumwood	Tree				1	1	1				1	1	1	1	1	1	3	3	3
<i>Fraxinus pennsylvanica</i>	Green Ash, Red Ash	Tree	6	6	6	6	6	6				3	3	3	4	4	4	5	5	5
<i>Liquidambar styraciflua</i>	Sweet Gum, Red Gum	Tree																		
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree																		
<i>Nyssa sylvatica</i>	Sour Gum, Black Gum, Pepperidge	Tree																		
<i>Platanus occidentalis</i>	Sycamore, Plane-tree	Tree	2	2	2	2	2	9	3	3	28	2	2	4	2	2	22	5	5	5
<i>Populus deltoides</i>	Cottonwood	Tree									5						2			
<i>Quercus michauxii</i>	Basket Oak, Swamp Chestnut Oak	Tree	3	3	3	1	1	1	3	3	3	4	4	4	3	3	3			
<i>Quercus phellos</i>	Willow Oak	Tree	1	1	1	2	2	2	2	2	2	2	2	2				1	1	1
<i>Salix nigra</i>	Black Willow	Tree																		
Stem count			14	14	14	14	14	21	15	15	46	16	16	18	17	17	39	16	16	16
size (ares)			1			1			1			1			1			1		
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02		
Species count			5	5	5	6	6	6	5	5	7	6	6	6	6	6	7	5	5	5
Stems per ACRE			567	567	567	567	567	850	607	607	1862	647	647	728	688	688	1578	647	647	647

Color for Density

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

Table 9. Planted and Total Stem Counts

Henry Fork Mitigation Site

DMS Project No. 96306

Monitoring Year 1 - 2016

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 2016)									Annual Means						
			96306-WEI-0013			96306-WEI-0014			96306-WEI-0015			MY1 (2016)			MY0 (2016)			
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	
<i>Acer negundo</i>	Box Elder	Tree									20			20			12	
<i>Acer rubrum</i>	Red Maple	Tree				1	1	1					12	12	22	13	13	13
<i>Alnus serrulata</i>	Tag Alder, Smooth Alder, Hazel Alder	Shrub Tree													1			
<i>Betula nigra</i>	River Birch, Red Birch	Tree	1	1	1	2	2	2	2	2	2	2	35	35	35	37	37	37
<i>Celtis laevigata</i>	Southern Hackberry, Sugarberry	Shrub Tree									1			1				
<i>Diospyros virginiana</i>	American Persimmon, Possumwood	Tree	5	5	5	1	1	1	4	4	4	4	32	32	32	32	32	32
<i>Fraxinus pennsylvanica</i>	Green Ash, Red Ash	Tree	1	1	1	3	3	3	1	1	1	1	52	52	52	57	57	57
<i>Liquidambar styraciflua</i>	Sweet Gum, Red Gum	Tree									17			17			5	
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree									7			7			2	
<i>Nyssa sylvatica</i>	Sour Gum, Black Gum, Pepperidge	Tree															2	
<i>Platanus occidentalis</i>	Sycamore, Plane-tree	Tree	1	1	1	5	5	5	7	7	7	44	44	108	57	57	57	
<i>Populus deltoides</i>	Cottonwood	Tree												7				
<i>Quercus michauxii</i>	Basket Oak, Swamp Chestnut Oak	Tree	1	1	1	1	1	1				20	20	20	20	20	20	
<i>Quercus phellos</i>	Willow Oak	Tree	4	4	4							27	27	27	27	27	27	
<i>Salix nigra</i>	Black Willow	Tree												1				
Stem count			13	13	13	13	13	13	14	14	59	222	222	350	243	243	264	
size (ares)			1			1			1			15			15			
size (ACRES)			0.02			0.02			0.02			0.37			0.37			
Species count			6	6	6	6	6	6	4	4	8	7	7	14	7	7	11	
Stems per ACRE			526	526	526	526	526	526	567	567	2388	599	599	944	656	656	712	

Color for Density

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

APPENDIX 4. Morphological Summary Data and Plots

Table 10a. Baseline Stream Data Summary
 Henry Fork Mitigation Site
 DMS Project No.96306
 Monitoring Year 1 - 2016

Henry Fork-UT1 Reach 2, UT1A and UT2

Parameter	Gage	PRE-RESTORATION CONDITION						REFERENCE REACH DATA						DESIGN						AS-BUILT/BASELINE									
		UT1 Reach 2		UT1A		UT2		UT to Catawba River Reach 1		UT to Catawba River Reach 2		UT to Lyle Creek		Vile Preserve		UT1 Reach 2		UT1A		UT2		UT1 Reach 2		UT1A		UT2			
		Min	Max	Min	Max	Min	Max	Min ¹	Max ¹	Min ¹	Max ¹	Min ¹	Max ¹	Min ¹	Max ¹	Upper	Lower	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max		
Reference Cross Section Number		XS9		XS8		XS5, XS6		XS2, XS3		XS4		XS1, XS3		XS1, XS3															
Dimension and Substrate - Riffle																													
Bankfull Width (ft)		9.4	12.5	15.2	16.3	12.4	9.7	12.3	8.6	7.0	6.2	5.7	10.1	6.2	7.5	10.5	6.6	5.65											
Floodprone Width (ft)		17.9	23.1	18	19.8	79	52	53	48.9	45.2	200+	200+	23	46	150	200	60	110	96.7+	31.4	81.3	149.8+							
Bankfull Mean Depth		0.7	0.2	0.5	0.5	1.4	1.2	1.1	0.5	0.5	0.8	0.8	0.82	0.51	0.58	0.9	0.40	0.85											
Bankfull Max Depth		1.4	0.7	0.6	0.6	1.7	1.7	1.7	1.1	1.0	1.3	1.4	1.30	0.85	0.95	1.5	0.80	1.2											
Bankfull Cross-sectional Area (ft ²)	N/A	6.1	2.8	7.5	7.8	17.6	11.4	13.2	4.1	3.5	5.3	4.5	8.3	3.2	4.4	9.7	2.5	4.6											
Width/Depth Ratio		14.4	56.0	30.7	34.4	8.7	8.2	11.5	18.3	13.9	7.4	7.2	12.3	12.1	12.9	11.4	17.0	7.2											
Entrenchment Ratio		1.9	1.8	1.2	1.2	5.8+	5.8+	2.5+	30+	2.3	4.6	24.2	32.37	8.0	14.7	9.2+	4.8	15.9	20.3										
Bank Height Ratio		2.7	1.9	2.9	7.5	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0										
D50 (mm)		5.3/N/A	0.28/0.34	SC/0.04	1.8	75.9	0.2	0.4	N/A	0.34	0.04	Silt/Clay																	
Riffle Length (ft)		0.4	1.7	6.7	N/A ²	0.0114	0.0605	0.0142	0.3451	0.0055	0.0597	0.0063	0.002	0.0080	0.005	0.0210	0.0020	0.0080	0.0000	0.0230	0.0010	0.0395	0.0000	0.0144					
Riffle Slope (ft/ft)																													
Pool Length (ft)	N/A																												
Pool Max Depth (ft)		N/A ²	N/A ²	N/A ²	N/A ²	2.5	N/A	1.3	1.4	1.3	2.5	0.8	1.5	0.0	1.8	2.2	3.5	0.9	2.6	1.6	2.6								
Pool Spacing (ft)		38.1	N/A ²	N/A ²	N/A ²	31	60	19	46	15	28	44.8	20	86	12	53	15	68	49	136	29	53	28	87					
Pool Volume (ft ³)																													
Pattern																													
Channel Beltwidth (ft)	N/A	N/A ²	N/A ²	N/A ²	N/A ²	55	23	21	19	8	83	8	37	9	58	7	84	7	36	8	59								
Radius of Curvature (ft)		N/A ²	N/A ²	N/A ²	N/A ²	31	56	29	52	19	32	27	50	25	51	13	25	24	25	58	9	25	13	24					
Rc:Bankfull Width (ft/ft)		N/A ²	N/A ²	N/A ²	N/A ²	2.8	5.1	2.4	4.2	2.2	4.6	4.4	8.8	19.2	39.2	15.3	29.4	14.7	25.3	2.4	5.5	1.4	3.8	2.3	4.2				
Meander Length (ft)		N/A ²	N/A ²	N/A ²	N/A ²	65	107	52	79	39	44	29	45	120	210	63	100	65	156	123	210	61	100	63	158				
Meander Width Ratio		N/A ²	N/A ²	N/A ²	N/A ²	4.4	5.7	1.8	2.4	3.0	3.1	4.2	92.3	161.5	74.1	117.6	68.4	164.2	11.7	20.0	9.2	15.2	11.2	28.0					
Substrate, Bed and Transport Parameters																													
Ri%/Ru%/P%/G%/S%																													
SC%/Sa%/G%/C%/B%/Be%																													
d16/d35/d50/d84/d95/d100	N/A	SC/0.18/2.8/38/62/128-180	SC/SC/SC/SC/0.25/4.0/11.3-16	SC/SC/SC/SC/SC/8.0/45-64	0.3/0.4/1.8/12.8/25/90	5/29.8/75.9/170.8/332.0/>2048	-/0.1/0.2/0.5/4.0/8.0	0.2/0.3/0.4/0.9/2/-																					
Reach Shear Stress (Competency) lb/ft ²		0.8-1.6	0.7	0.18-0.25+ ²									0.06	0.13	0.05	0.00	0.11	0.13	0.07	0.07									
Max part size (mm) mobilized at bankfull																													
Stream Power (Capacity) W/m ²																													
Additional Reach Parameters																													
Drainage Area (SM)		0.2	0.036	0.077	1.60	1.60	0.25	1.09	0.24-0.28	0.04	0.08	0.24-0.28	0.04	0.08	0.24-0.28	0.04	0.08												
Watershed Impervious Cover Estimate (%)		5.3%	6.1%	2.4%	---	---	---	---	5.3%	6.1%	2.4%	5.3%	6.1%	2.4%	5.3%	6.1%	2.4%												
Rosgen Classification		Modified B4c ³	Modified B6c ³	Modified F6 ³	E5	E3b/C3b	C5	E5	C6	C6	C6	C6	C6	C6	C6	C6	C6												
Bankfull Velocity (fps)		3.0	2.2	1.3	1.5	3.9	3.5	6.3	2	2.1	3.3	3.2	1.7	2.0	1.2	1	1.4	0.8	1.0										
Bankfull Discharge (cfs)		18.3	6.1	10.2	58	83	8	16	14	6	5	13	4	4.0	6.7														
Q-NFF regression (2-yr)		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---		
Q-USGS extrapolation (1.2-yr)	N/A	61	19	29																									
Q-Mannings		18.3	6.1	10.2																									
Valley Length (ft)		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---		
Channel Thalweg Length (ft)		1,499*	353	1,915	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---			
Sinuosity		1.5 ²	1.05	1.03	1.2	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1			
Water Surface Slope (ft/ft)		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---			
Bankfull Slope (ft/ft)		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---			

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

¹ Min and max values may appear backwards for ratios. When this is the case, ratio values have been left in the column associated with a particular cross section.

² Due to the highly manipulated condition of the streams resulting in ditched streams with little profile diversity, no profile or pattern data was assessed on UT1A, UT2, UT1 Reach 2, and UT1B.

³ The Rosgen classification system is for natural streams and project streams have been heavily manipulated. These classifications are for illustrative purposes only.

*The 25-year event was the largest event modeled; it does not fill the channel

² Sinuosity on UT1 Reach 2 is calculated by drawing a valley length line that follows the proposed valley; the existing valley is poorly defined

² Does not include last 150' to tie-in to Henry Fork.

Table 10b. Baseline Stream Data Summary
Henry Fork Mitigation Site
DMS Project No.96306
Monitoring Year 1 - 2016

Henry Fork-UT1 Reach 1 and UT1B

Parameter	Gage	PRE-RESTORATION CONDITION				REFERENCE REACH DATA												DESIGN				AS-BUILT/BASELINE																															
		UT1 Reach 1		UT1B		UT to Catawba River Reach 1		UT to Catawba River Reach 2		UT to Lyle Creek		Vile Preserve		UT to South Crowders		Group Camp Tributary		UT to Gap Branch		Upstream UT1 to Henry Fork		UT1 Reach 1		UT1B		UT1 Reach 1		UT1B																									
		Min	Max	Min	Max	Min ¹	Max ¹	Min ¹	Max ¹	Min ¹	Max ¹	Min ¹	Max ¹	Min ¹	Max ¹	Min ¹	Max ¹	Min ¹	Max ¹	Min ¹	Max ¹	Upper	Lower	Min	Max	Min	Max	Min	Max																								
Reference Cross Section Number		XS3,XS4		XS1,XS2		XS2		XS3		XS4		XS1		XS3		XS1		XS2		XS3		XS4		XS2		XS1		XS2		XS1		XS2																					
Dimension and Substrate - Riffle		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A																							
Bankfull Width (ft)		3.2	3.3	2.7	3.1	12.4	9.7	12.3		8.6	7.0	6.2	5.7	6.1	8.4	4.4	4.2	6.2		3.2	7.7	6.0	7.0	5.5		6.9	7.3		5.4																								
Floodprone Width (ft)		6.7	11.4	17.5	19.8	79	52	53		48.9	45.2	200+	200+	25.5	31.2	8.6	10.6	20.9		6.3	13	15	20(40) ⁵	10	15	51.3	118.3+		13.2																								
Bankfull Mean Depth		0.6	0.7	0.6	0.7	1.4	1.2	1.1		0.5	0.5	0.8	0.8	1.1	1.0	0.8	0.8	0.6		0.6	0.5	0.40	0.49	0.4		0.4	0.5		0.4																								
Bankfull Max Depth		0.7	1.0	0.7	0.9	1.7	1.7	1.7		1.1	1.0	1.3	1.4	1.4	1.4	1.0	1.2	1.0		0.8	0.7			0.55		0.75			0.6																								
Bankfull Cross-sectional Area (ft ²)		1.8	2.1	1.9	2	17.6	11.4	13.2		4.1	3.5	5.3	4.5	6.4	8.7	3.6	3.4	3.8		1.9	3.6	2.4	3.4	2.1		2.9	3.5		2.2																								
Width/Depth Ratio		5.1	5.7	3.7	5.1	8.7	8.2	11.5		18.3	13.9	7.4	7.2	5.7	8.2	5.5	5.2	10.1		5.2	16.4	12.3		14.7		15.8			37.7																								
Entrenchment Ratio		2.0	3.6	1.7	2.5	5.8+		5.8+		2.5+		30+		4.2	3.7	1.9	2.5	3.4		2.0	1.7	2.5	2.9 (5.7) ⁵	1.8	2.7	7.0	17.1+		6.9																								
Bank Height Ratio		1.0	3.1	1.7	2.2	1.0		1.0		1.0		1.0		1.6	1.0	1.0	1.0	1.0		1.0	1.3	1.0		1.0		1.0			1.0																								
D50 (mm)		16/8.3		6.9/5.3		1.8		75.9		0.2		0.4		19.7		0.3		19.0		34.0		8.3		5.3		17.1		11.0																									
Profile		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A																									
Riffle Length (ft)		0.041		0.21		N/A ²		0.0114		0.0605		0.0142		0.3451		0.0055		0.0597		0.0063		0.0202		0.0664		0.0105		0.1218		0.0110		0.1400		0.0500		0.0700		0.056		0.092		0.067		0.110		8.0		47.3		11.3		41.2	
Riffle Slope (ft/ft)		N/A ²		N/A ²		0.0114		0.0605		0.0142		0.3451		0.0055		0.0597		0.0063		0.0202		0.0664		0.0105		0.1218		0.0110		0.1400		0.0500		0.0700		0.056		0.092		0.067		0.110		8.0		47.3		11.3		41.2			
Pool Length (ft)		N/A ²		N/A ²		2.5		N/A		1.3		1.4		1.3		3.0		1.8		2.8		1.5		N/A		0.6		1.5		0.7		1.3		0.9		2.8		0.5		2.2													
Pool Max Depth (ft)		10.4		20.5		N/A ²		31		60		19		46		15		28		44.8		28		63		9		58		18		27		14		25		12		35		11		28		10		60		7		43	
Pool Spacing (ft)		10.4		20.5		N/A ²		31		60		19		46		15		28		44.8		28		63		9		58		18		27		14		25		12		35		11		28		10		60		7		43	
Pool Volume (ft ³)		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²		N/A ²									
Pattern		N/A ²		N/A ²		55		23		21		19		81		15.5		16.5		N/A		N/A		6		28		5		21		10		26		4		19															
Channel Beltwidth (ft)		N/A ²		N/A ²		55		23		21		19		81		15.5		16.5		N/A		N/A		6		28		5		21		10		26		4		19															
Radius of Curvature (ft)		N/A ²		N/A ²		31		56		29		52		19		32		27		50		9		20		8.0		11.8		N/A		N/A		14		30		10		18		8		31		8		32					
Rc-Bankfull Width (ft/ft)		N/A ²		N/A ²		2.8		5.1		2.4		4.2		2.2		4.6		4.4		8.8		1.5		2.4		1.9		2.7		N/A		N/A		2.3		4.3		1.8		3.3		1.2		4.5		1.5		5.9					
Meander Length (ft)		N/A ²		N/A ²		65		107		52		79		39		44		29		45		45		72		31		34		N/A		N/A		52		104		46		92		56		104		48		90					
Meander Width Ratio		N/A ²		N/A ²		4.4		5.7		1.8		2.4		3.0		3.1		4.2		9.6		13.3		3.6		3.8		N/A		N/A		9		15		8		17		8		15		9		17							
Substrate, Bed and Transport Parameters		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A											
R% ⁶ /Ru% ⁶ /P%/G%/S%/SC%/Sa%/G%/C%/B%/Be%		SC/0.18/2.80/38/62/128-180		FS/SC/SC/0.14/8.9/45/128-180		0.3/0.4/1.8/12.8/25/90		5/29.8/75.9/170.8/332.0/>2048.4		-/0.1/0.2/0.5/4.0/8.0		0.2/0.3/0.4/0.9/2/-		0.8/12.1/19.7/49.5/75.9/180.0		SC/0.1/0.3/16.0/55.6/128.0		0.4/8/19.0/102.3/256.0/>2048		2.8/16/34/64/101/128-180																																	
d16/d35/d50/d84/d95/d100		2.3-3.1		1.3-2.4																																																	
Reach Shear Stress (Competency) lb/ft ²		2.3-3.1		1.3-2.4																																																	
Max part size (mm) mobilized at bankfull		2.3-3.1		1.3-2.4																																																	
Stream Power (Capacity) W/m ²		2.3-3.1		1.3-2.4																																																	
Additional Reach Parameters		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A		N/A															
Drainage Area (SM)		0.17		0.048		1.60		1.60		0.25		1.09		0.22		0.10		0.04		0.05		0.07-0.17		0.048		0.07-0.17		0.048																									
Watershed Impervious Cover Estimate (%)		5.9%		7.9%		E5		E3b/C3b		C5		E5		E4		E5b		Slightly entrenched B4a/A4		B4a		B4a		B4a		B4a		B4a		B4a		B4a		B4a																			
Rosen Classification		Modified Low W/D B4a / E4b ⁴		Modified B5a / E5b ⁴		E5		E3b/C3b		C5		E5		E4		E5b		Slightly entrenched B4a/A4		B4a		B4a		B4a		B4a		B4a		B4a		B4a		B4a																			
Bankfull Velocity (fps)		4.8	5.3	3.8	4.1	3.9	3.5	6.3	2	2.1	3.3	3.2	3.3	4.4	3.6	3.4	5.0	5.4	3.8	4.6	4.1	4.3	4.3	2.6	3.9	2.6	3.9	2.6	3.9	2.6	3.9	2.6	3.9	2.6	3.9																		
Bankfull Discharge (cfs)		8.5	11.4	8	8	58	83	8	16	25	12	19	12	19	12	19	12	19	12	19	12	19	12	19	12	19	12	19	12	19	12	19	12	19	12	19																	
Q-NFF regression (2-yr)		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---																	
Q-USGS extrapolation (1.2-yr)		30		24		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---																	
Q-Mannings		8.5	11.4	8	8	58	83	8	16	25	12	19	12	19	12	19	12	19	12	19	12	19	12	19	12	19	12	19	12	19	12	19	12	19																			
Valley Length (ft)		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---																	
Channel Thalweg Length (ft)		1,392		478		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---																	
Sinuosity		1.0		1.1		1.2		1.1		1.1		1.1		2.2		1.6		N/A		1.1		1.11		1.16		1.30		1.2		1.1		1.1																					
Water Surface Slope (ft/ft) ⁷		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---																			
Bankfull Slope (ft/ft)		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---																	

SC: Silt/Clay <0.062 mm diameter particles
FS: Fine Sand 0.125-0.250mm diameter particles
(-): Data was not provided
N/A: Not Applicable

¹ Min and max values may appear backwards for ratios. When this is the case, ratio values have been left in the column associated with a particular cross section.
² Due to the highly manipulated condition of the streams resulting in ditched streams with little profile diversity, no profile or pattern data was assessed on UT1A, UT2, UT1 Reach 2, and UT1B.
³ UT1 Reach 1 (Lower) is a hybrid reach that goes through what is presently a pond and then drops rapidly down what is presently a dam

Table 11a. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)

Henry Fork Mitigation Site

DMS Project No.96306

Monitoring Year 1 - 2016

	Cross-Section 1, UT1 Reach 1 (Riffle)						Cross-Section 2, UT1 Reach 1 (Pool)						Cross-Section 3, UT1 Reach 1 (Pool)					
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<i>based on fixed bankfull elevation</i>	906.1	906.1					901.9	901.9					878.3	878.3				
Bankfull Width (ft)	7.3	6.8					8.8	9.6					7.8	7.7				
Floodprone Width (ft)	51.3	50.5					---	---					---	---				
Bankfull Mean Depth (ft)	0.5	0.4					1.2	1.0					1.2	1.0				
Bankfull Max Depth (ft)	0.7	0.7					2.2	1.7					2.2	1.8				
Bankfull Cross-Sectional Area (ft ²)	3.5	2.9					10.7	9.5					9.1	8.1				
Bankfull Width/Depth Ratio	15.4	15.7					---	---					---	---				
Bankfull Entrenchment Ratio	7.0	7.5					---	---					---	---				
Bankfull Bank Height Ratio	1.0	1.0					---	---					---	---				
	Cross-Section 4, UT1 Reach 1 (Riffle)						Cross-Section 5, UT1 Reach 2 (Riffle)						Cross-Section 6, UT1 Reach 2 (Pool)					
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<i>based on fixed bankfull elevation</i>	877.6	877.6					873.5	873.5					872.7	872.7				
Bankfull Width (ft)	6.9	7.4					10.5	11.1					8.8	8.8				
Floodprone Width (ft)	118.3+	118.3+					96.7+	96.7+					---	---				
Bankfull Mean Depth (ft)	0.4	0.4					0.9	0.9					1.0	0.8				
Bankfull Max Depth (ft)	0.8	0.7					1.5	1.5					1.8	1.4				
Bankfull Cross-Sectional Area (ft ²)	2.9	3.2					9.7	10.1					8.8	7.2				
Bankfull Width/Depth Ratio	16.2	17.1					11.4	12.1					---	---				
Bankfull Entrenchment Ratio	17.1+	16.0+					9.2+	8.7+					---	---				
Bankfull Bank Height Ratio	1.0	1.0					1.0	1.0					---	---				

Table 11b. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)

Henry Fork Mitigation Site

DMS Project No.96306

Monitoring Year 1 - 2016

Dimension and Substrate	Cross-Section 7, UT1A (Pool)						Cross-Section 8, UT1A (Riffle)						Cross-Section 9, UT1B (Pool)						Cross-Section 10, UT1B (Riffle)					
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<i>based on fixed bankfull elevation</i>	874.9	874.9					875.0	875.0					922.9	922.9					922.1	922.1				
Bankfull Width (ft)	5.6	5.8					6.6	6.3					5.5	5.9					5.4	5.9				
Floodprone Width (ft)	---	---					31.4+	80.6+					---	---					37.7	55.6				
Bankfull Mean Depth (ft)	0.4	0.4					0.4	0.4					0.9	0.7					0.4	0.3				
Bankfull Max Depth (ft)	0.7	1.0					0.8	0.6					1.4	1.2					0.6	0.5				
Bankfull Cross-Sectional Area (ft ²)	2.0	2.3					2.5	2.3					5.0	4.2					2.2	2.0				
Bankfull Width/Depth Ratio	---	---					17.0	17.3					---	---					13.2	17.3				
Bankfull Entrenchment Ratio	---	---					4.8	12.8+					---	---					6.9	9.4				
Bankfull Bank Height Ratio	---	---					1.0	1.0					---	---					1.0	1.0				
Dimension and Substrate	Cross-Section 11, UT2 (Pool)						Cross-Section 12, UT2 (Riffle)						Cross-Section 13, UT2 (Pool)						Cross-Section 14, UT2 (Riffle)					
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<i>based on fixed bankfull elevation</i>	876.0	876.0					876.0	876.0					875.1	875.1					875.2	875.2				
Bankfull Width (ft)	10.2	11.5					8.1	9.1					7.8	8.2					7.4	6.9				
Floodprone Width (ft)	---	---					81.3+	50.8+					---	---					150+	150+				
Bankfull Mean Depth (ft)	0.8	0.8					0.7	0.6					1.1	1.0					0.6	0.5				
Bankfull Max Depth (ft)	1.9	1.6					1.4	1.4					1.9	1.6					1.0	1.0				
Bankfull Cross-Sectional Area (ft ²)	8.6	9.5					5.7	5.5					8.8	8.1					4.2	3.8				
Bankfull Width/Depth Ratio	---	---					11.5	15.0					---	---					12.9	12.7				
Bankfull Entrenchment Ratio	---	---					10.1+	5.6+					---	---					20.3+	21.8+				
Bankfull Bank Height Ratio	---	---					1.10	1.10					---	---					1.09	1.09				

Table 12a. Monitoring - Stream Reach Data Summary

Henry Fork Mitigation Site
 DMS Project No. 96306
 Monitoring Year 1 - 2016

Henry Fork-UT1 Reach 2, UT1A and UT2

Parameter	As-Built/Baseline						MY1									
	UT1 Reach 2		UT1A		UT2		UT1 Reach 2		UT1A		UT2					
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max				
Dimension and Substrate - Riffle																
Bankfull Width (ft)	10.5		6.6		7.4		8.1		11.1		6.3		6.9		9.1	
Floodprone Width (ft)	96.7+		31.4+		81.3		150+		96.7+		80.6+		50.8+		150+	
Bankfull Mean Depth	0.9		0.4		0.6		0.7		0.9		0.4		0.5		0.6	
Bankfull Max Depth	1.5		0.8		1.0		1.4		1.5		0.6		1.0		1.4	
Bankfull Cross Sectional Area (ft ²)	9.7		2.5		4.2		5.7		10.1		2.3		3.8		5.5	
Width/Depth Ratio	11.4		17.0		11.5		12.9		12.1		17.3		12.7		15.0	
Entrenchment Ratio	9.2+		4.8		10.1		29.0+		8.7+		31.9+		5.6+		21.8+	
Bank Height Ratio	1.0		1.0		1.1				1.0		1.0		1.1			
D50 (mm)	Silt/Clay															
Profile																
Riffle Length (ft)	23.3	51.9	10.8	32.9	3.45	52.29										
Riffle Slope (ft/ft)	0.0000	0.0230	0.0010	0.0395	0.0000	0.0144										
Pool Length (ft)	15.4	83.1	10.2	47.5	10.28	60.9										
Pool Max Depth (ft)	2.2	3.5	0.9	2.6	1.6	2.6										
Pool Spacing (ft)	49	136	29	53	28	87										
Pool Volume (ft ³)																
Pattern																
Channel Beltwidth (ft)	7	84	7	36	8	59										
Radius of Curvature (ft)	25	58	9	25	13	24										
Rc:Bankfull Width (ft/ft)	2.4	5.5	1.4	3.8	2.3	4.2										
Meander Wave Length (ft)	123	210	61	100	63	158										
Meander Width Ratio	11.7	20.0	9.2	15.2	11.2	28.0										
Additional Reach Parameters																
Rosgen Classification	C6		C6		C6											
Channel Thalweg Length (ft)	1,232		658		1,969											
Sinuosity (ft)	1.3		1.6		1.7											
Water Surface Slope (ft/ft)	0.0023		0.0063		0.0018											
Bankfull Slope (ft/ft)	0.0037		0.0060		0.0015											
Ri%/Ru%/P%/G%/S%																
SC%/Sa%/G%/C%/B%/Be%																
d16/d35/d50/d84/d95/d100																
% of Reach with Eroding Banks							0%		0%		0%					

Table 12b. Monitoring - Stream Reach Data Summary

Henry Fork Mitigation Site
 DMS Project No. 96306
 Monitoring Year 1 - 2016


Henry Fork-UT1 Reach 1 and UT1B

Parameter	As-Built/Baseline				MY1			
	UT1 Reach 1		UT1B		UT1 Reach 1		UT1B	
	Min	Max	Min	Max	Min	Max	Min	Max
Dimension and Substrate - Riffle								
Bankfull Width (ft)	6.9	7.3	5.4		6.8	7.4	5.9	
Floodprone Width (ft)	51.3	118.3+	37.7		50.5	118.3+	55.6	
Bankfull Mean Depth	0.4	0.5	0.4		0.4	0.4	0.3	
Bankfull Max Depth	0.75		0.6		0.7		0.5	
Bankfull Cross Sectional Area (ft ²)	2.9	3.5	2.2		2.9	3.2	2.0	
Width/Depth Ratio	15.8		13.2		15.7	17.1	17.3	
Entrenchment Ratio	7.0	17.1+	6.9		7.5+	16.0+	9.4	
Bank Height Ratio	1.0		1.0		1.0		1.0	
D50 (mm)	17.1		11.0		33.6		40.2	
Profile								
Shallow Length (ft)	8.0	47.3	11.3	41.2				
Shallow Slope (ft/ft)	0.0142	0.0987	0.0259	0.0978				
Pool Length (ft)	4.3	33.4	5.6	20.0				
Pool Max Depth (ft)	0.9	2.8	0.5	2.2				
Pool Spacing (ft)	10	60	7	43				
Pool Volume (ft ³)								
Pattern								
Channel Beltwidth (ft)	10	26	4	19				
Radius of Curvature (ft)	8	31	8	32				
Rc:Bankfull Width (ft/ft)	1.2	4.5	1.5	5.9				
Meander Wave Length (ft)	56	104	48	90				
Meander Width Ratio	8	15	9	17				
Additional Reach Parameters								
Rosgen Classification	B4a		B4a					
Channel Thalweg Length (ft)	1,497		358					
Sinuosity (ft)	1.2		1.1					
Water Surface Slope (ft/ft)	0.0369		0.0598					
Bankfull Slope (ft/ft)	0.0241	0.0612	0.0602					
Ri%/Ru%/P%/G%/S%								
SC%/Sa%/G%/C%/B%/Be%								
d16/d35/d50/d84/d95/d100								
% of Reach with Eroding Banks					0%		0%	

Cross Section Plots

Henry Fork Mitigation Site
NCDMS Project No. 96306
Monitoring Year 1 - 2016

Cross Section 1-UT1 R1



Bankfull Dimensions

2.9	x-section area (ft.sq.)
6.8	width (ft)
0.4	mean depth (ft)
0.7	max depth (ft)
7.0	wetted perimeter (ft)
0.4	hydraulic radius (ft)
15.7	width-depth ratio
50.5	W flood prone area (ft)
7.5	entrenchment ratio
1.0	low bank height ratio

Survey Date: 10/2016

Field Crew: Wildlands Engineering



View Downstream (10/10/2016)


Cross Section Plots

Henry Fork Mitigation Site

NCDMS Project No. 96306

Monitoring Year 1 - 2016

Cross Section 2-UT1 R1



Bankfull Dimensions

9.5	x-section area (ft.sq.)
9.6	width (ft)
1.0	mean depth (ft)
1.7	max depth (ft)
10.3	wetted perimeter (ft)
0.9	hydraulic radius (ft)
9.7	width-depth ratio

Survey Date: 10/2016
Field Crew: Wildlands Engineering




View Downstream (10/10/2016)

Cross Section Plots

Henry Fork Mitigation Site
NCDMS Project No. 96306
Monitoring Year 1 - 2016

Cross Section 3-UT1 R1



Bankfull Dimensions

8.1	x-section area (ft.sq.)
7.7	width (ft)
1.0	mean depth (ft)
1.8	max depth (ft)
8.3	wetted perimeter (ft)
1.0	hydraulic radius (ft)
7.3	width-depth ratio

Survey Date: 10/2016
Field Crew: Wildlands Engineering




View Downstream (10/10/2016)

Cross Section Plots

Henry Fork Mitigation Site
NCDMS Project No. 96306
Monitoring Year 1 - 2016

Cross Section 4-UT1 R1



Bankfull Dimensions

3.2	x-section area (ft.sq.)
7.4	width (ft)
0.4	mean depth (ft)
0.7	max depth (ft)
7.5	wetted perimeter (ft)
0.4	hydraulic radius (ft)
17.1	width-depth ratio
118+	W flood prone area (ft)
16.0	entrenchment ratio
1.0	low bank height ratio

Survey Date: 10/2016
Field Crew: Wildlands Engineering



View Downstream (10/10/2016)



Reachwide and Cross Section Pebble Count Plots

Henry Fork Stream Mitigation
 DMS Project No. 96306
 Monitoring Year 1 - 2016

UT1R1, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	1	33	34	34	34
<i>SAND</i>	Very fine	0.062	0.125					34
	Fine	0.125	0.250					34
	Medium	0.25	0.50					34
	Coarse	0.5	1.0		1	1	1	35
	Very Coarse	1.0	2.0	2	2	4	4	39
<i>GRAVEL</i>	Very Fine	2.0	2.8					39
	Very Fine	2.8	4.0					39
	Fine	4.0	5.6					39
	Fine	5.6	8.0					39
	Medium	8.0	11.0	1		1	1	40
	Medium	11.0	16.0	1	3	4	4	44
	Coarse	16.0	22.6	2	1	3	3	47
	Coarse	22.6	32	1	1	2	2	49
	Very Coarse	32	45	5	2	7	7	56
Very Coarse	45	64	4	1	5	5	61	
<i>COBBLE</i>	Small	64	90	4	5	9	9	70
	Small	90	128	9		9	9	79
	Large	128	180	8		8	8	87
	Large	180	256	5		5	5	92
<i>BOULDER</i>	Small	256	362	2		2	2	94
	Small	362	512					94
	Medium	512	1024					94
	Large/Very Large	1024	2048					94
<i>BEDROCK</i>	Bedrock	2048	>2048	5	1	6	6	100
		Total		50	50	100	100	100

Reachwide Channel materials (mm)	
D ₁₆ =	Silt/Clay
D ₃₅ =	1.00
D ₅₀ =	33.6
D ₈₄ =	158.4
D ₉₅ =	2298.8
D ₁₀₀ =	>2048



Reachwide and Cross Section Pebble Count Plots

Henry Fork Stream Mitigation



DMS Project No. 96306

Monitoring Year 1 - 2016

UT1R1, Cross Section 1

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	4	4	4
SAND	Very fine	0.062	0.125			4
	Fine	0.125	0.250			4
	Medium	0.25	0.50			4
	Coarse	0.5	1.0			4
	Very Coarse	1.0	2.0			4
GRAVEL	Very Fine	2.0	2.8			4
	Very Fine	2.8	4.0			4
	Fine	4.0	5.6			4
	Fine	5.6	8.0			4
	Medium	8.0	11.0			4
	Medium	11.0	16.0	4	4	8
	Coarse	16.0	22.6	4	4	12
	Coarse	22.6	32			12
	Very Coarse	32	45	10	10	22
	Very Coarse	45	64	10	10	32
COBBLE	Small	64	90	20	20	52
	Small	90	128	24	24	76
	Large	128	180	10	10	86
	Large	180	256	10	10	96
BOULDER	Small	256	362	2	2	98
	Small	362	512			98
	Medium	512	1024			98
	Large/Very Large	1024	2048			98
BEDROCK	Bedrock	2048	>2048	2	2	100
Total				100	100	100

Cross Section Channel materials (mm)	
D ₁₆ =	36.68
D ₃₅ =	67.36
D ₅₀ =	87.0
D ₈₄ =	168.1
D ₉₅ =	247.1
D ₁₀₀ =	>2048



Reachwide and Cross Section Pebble Count Plots

Henry Fork Stream Mitigation



DMS Project No. 96306

Monitoring Year 1 - 2016

UT1R1, Cross Section 4

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	2	2	2
SAND	Very fine	0.062	0.125	2	2	4
	Fine	0.125	0.250			4
	Medium	0.25	0.50			4
	Coarse	0.5	1.0	4	4	8
	Very Coarse	1.0	2.0			8
GRAVEL	Very Fine	2.0	2.8			8
	Very Fine	2.8	4.0			8
	Fine	4.0	5.6			8
	Fine	5.6	8.0			8
	Medium	8.0	11.0	4	4	12
	Medium	11.0	16.0	2	2	14
	Coarse	16.0	22.6	6	6	20
	Coarse	22.6	32	14	14	34
	Very Coarse	32	45	6	6	40
	Very Coarse	45	64	16	16	56
COBBLE	Small	64	90	6	6	62
	Small	90	128	22	22	84
	Large	128	180	6	6	90
	Large	180	256	6	6	96
BOULDER	Small	256	362	2	2	98
	Small	362	512			98
	Medium	512	1024			98
	Large/Very Large	1024	2048			98
BEDROCK	Bedrock	2048	>2048	2	2	100
Total				100	100	100


Cross Section 4	
Channel materials (mm)	
D ₁₆ =	17.95
D ₃₅ =	33.87
D ₅₀ =	56.1
D ₈₄ =	128.0
D ₉₅ =	241.4
D ₁₀₀ =	>2048



Cross Section Plots

Henry Fork Mitigation Site
NCDMS Project No. 96306
Monitoring Year 1 - 2016

Cross Section 5-UT1 R2



Bankfull Dimensions

10.1	x-section area (ft.sq.)
11.1	width (ft)
0.9	mean depth (ft)
1.5	max depth (ft)
11.8	wetted perimeter (ft)
0.9	hydraulic radius (ft)
12.1	width-depth ratio
96.7+	W flood prone area (ft)
8.7	entrenchment ratio
1.0	low bank height ratio

Survey Date: 10/2016
Field Crew: Wildlands Engineering



View Downstream (10/11/2016)


Cross Section Plots

Henry Fork Mitigation Site

NCDMS Project No. 96306

Monitoring Year 1 - 2016

Cross Section 6-UT1 R2



Bankfull Dimensions

7.2	x-section area (ft.sq.)
8.8	width (ft)
0.8	mean depth (ft)
1.4	max depth (ft)
9.4	wetted perimeter (ft)
0.8	hydraulic radius (ft)
10.8	width-depth ratio

Survey Date: 10/2016

Field Crew: Wildlands Engineering



View Downstream (10/11/2016)


Cross Section Plots

Henry Fork Mitigation Site

NCDMS Project No. 96306

Monitoring Year 1 - 2016

Cross Section 8-UT1A



Bankfull Dimensions

2.3	x-section area (ft.sq.)
5.8	width (ft)
0.4	mean depth (ft)
1.0	max depth (ft)
6.2	wetted perimeter (ft)
0.4	hydraulic radius (ft)
14.6	width-depth ratio

Survey Date: 10/2016
Field Crew: Wildlands Engineering



View Downstream (10/10/2016)


Cross Section Plots

Henry Fork Mitigation Site

NCDMS Project No. 96306

Monitoring Year 1 - 2016

Cross Section 8-UT1A



Bankfull Dimensions

2.3	x-section area (ft.sq.)
6.3	width (ft)
0.4	mean depth (ft)
0.6	max depth (ft)
6.4	wetted perimeter (ft)
0.4	hydraulic radius (ft)
17.3	width-depth ratio
80.6+	W flood prone area (ft)
12.8	entrenchment ratio
1.0	low bank height ratio

Survey Date: 10/2016

Field Crew: Wildlands Engineering



View Downstream (10/10/2016)


Cross Section Plots

Henry Fork Mitigation Site

NCDMS Project No. 96306

Monitoring Year 1 - 2016

Cross Section 9-UT1B



Bankfull Dimensions

4.2	x-section area (ft.sq.)
5.9	width (ft)
0.7	mean depth (ft)
1.2	max depth (ft)
6.4	wetted perimeter (ft)
0.7	hydraulic radius (ft)
8.5	width-depth ratio

Survey Date: 10/2016

Field Crew: Wildlands Engineering



View Downstream (10/10/2016)


Cross Section Plots

Henry Fork Mitigation Site

NCDMS Project No. 96306

Monitoring Year 1 - 2016

Cross Section 10-UT1B



Bankfull Dimensions

2.0	x-section area (ft.sq.)
5.9	width (ft)
0.3	mean depth (ft)
0.5	max depth (ft)
6.0	wetted perimeter (ft)
0.3	hydraulic radius (ft)
17.3	width-depth ratio
55.6	W flood prone area (ft)
9.4	entrenchment ratio
1.0	low bank height ratio

Survey Date: 10/2016

Field Crew: Wildlands Engineering



View Downstream (10/10/2016)



Reachwide and Cross Section Pebble Count Plots

Henry Fork Stream Mitigation
 DMS Project No. 96306
 Monitoring Year 1 - 2016

UT1B, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062	6	16	22	22	22
SAND	Very fine	0.062	0.125					22
	Fine	0.125	0.250					22
	Medium	0.25	0.50					22
	Coarse	0.5	1.0					22
	Very Coarse	1.0	2.0	1	3	4	4	26
GRAVEL	Very Fine	2.0	2.8					26
	Very Fine	2.8	4.0					26
	Fine	4.0	5.6					26
	Fine	5.6	8.0		1	1	1	27
	Medium	8.0	11.0		2	2	2	29
	Medium	11.0	16.0	3	1	4	4	33
	Coarse	16.0	22.6		2	2	2	35
	Coarse	22.6	32	2	5	7	7	42
	Very Coarse	32	45	6	6	12	12	54
	Very Coarse	45	64	8	4	12	12	66
COBBLE	Small	64	90	9	6	15	15	81
	Small	90	128	6	3	9	9	90
	Large	128	180	6		6	6	96
	Large	180	256	1	1	2	2	98
BOULDER	Small	256	362	2		2	2	100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
BEDROCK	Bedrock	2048	>2048					100
Total				50	50	100	100	100

Reachwide	
Channel materials (mm)	
D ₁₆ =	Silt/Clay
D ₃₅ =	22.60
D ₅₀ =	40.2
D ₈₄ =	101.2
D ₉₅ =	170.1
D ₁₀₀ =	362.0



Reachwide and Cross Section Pebble Count Plots

Henry Fork Stream Mitigation



DMS Project No. 96306

Monitoring Year 1 - 2016

UT1B, Cross Section 10

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062			0
SAND	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.25	0.50			0
	Coarse	0.5	1.0			0
	Very Coarse	1.0	2.0	2	2	2
GRAVEL	Very Fine	2.0	2.8			2
	Very Fine	2.8	4.0			2
	Fine	4.0	5.6			2
	Fine	5.6	8.0	2	2	4
	Medium	8.0	11.0	6	6	10
	Medium	11.0	16.0	6	6	16
	Coarse	16.0	22.6	4	4	20
	Coarse	22.6	32	8	8	28
	Very Coarse	32	45	8	8	36
	Very Coarse	45	64	6	6	42
COBBLE	Small	64	90	18	18	60
	Small	90	128	14	14	74
	Large	128	180	12	12	86
	Large	180	256	10	10	96
BOULDER	Small	256	362	4	4	100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
BEDROCK	Bedrock	2048	>2048			100
Total				100	100	100

Cross Section	
Channel materials (mm)	
D ₁₆ =	16.00
D ₃₅ =	43.12
D ₅₀ =	74.5
D ₈₄ =	170.1
D ₉₅ =	247.1
D ₁₀₀ =	362.0




Cross Section Plots

Henry Fork Mitigation Site

NCDMS Project No. 96306

Monitoring Year 1 - 2016

Cross Section 11-UT2



Bankfull Dimensions

9.5	x-section area (ft.sq.)
11.5	width (ft)
0.8	mean depth (ft)
1.6	max depth (ft)
12.1	wetted perimeter (ft)
0.8	hydraulic radius (ft)
13.9	width-depth ratio

Survey Date: 10/2016
Field Crew: Wildlands Engineering




View Downstream (10/10/2016)

Cross Section Plots

Henry Fork Mitigation Site
NCDMS Project No. 96306
Monitoring Year 1 - 2016

Cross Section 12-UT2



Bankfull Dimensions

5.5	x-section area (ft.sq.)
9.1	width (ft)
0.6	mean depth (ft)
1.4	max depth (ft)
9.7	wetted perimeter (ft)
0.6	hydraulic radius (ft)
15.0	width-depth ratio
50.8+	W flood prone area (ft)
5.6	entrenchment ratio
1.1	low bank height ratio

Survey Date: 10/2016
Field Crew: Wildlands Engineering



View Downstream (10/10/2016)


Cross Section Plots

Henry Fork Mitigation Site

NCDMS Project No. 96306

Monitoring Year 1 - 2016

Cross Section 13-UT2



Bankfull Dimensions

8.1	x-section area (ft.sq.)
8.2	width (ft)
1.0	mean depth (ft)
1.6	max depth (ft)
8.7	wetted perimeter (ft)
0.9	hydraulic radius (ft)
8.2	width-depth ratio

Survey Date: 10/2016
Field Crew: Wildlands Engineering




View Downstream (10/10/2016)

Cross Section Plots

Henry Fork Mitigation Site
NCDMS Project No. 96306
Monitoring Year 1 - 2016

Cross Section 14-UT2



Bankfull Dimensions

3.8	x-section area (ft.sq.)
6.9	width (ft)
0.5	mean depth (ft)
1.0	max depth (ft)
7.2	wetted perimeter (ft)
0.5	hydraulic radius (ft)
12.7	width-depth ratio
150+	W flood prone area (ft)
21.8	entrenchment ratio
1.1	low bank height ratio

Survey Date: 10/2016
Field Crew: Wildlands Engineering



View Downstream (10/10/2016)

APPENDIX 5. Hydrology Summary Data and Plots

Table 13. Verification of Bankfull Events

Henry Fork Mitigation Site

DMS Project No. 96306

Monitoring Year 1 - 2016

Reach	Date of Data Collection	Date of Occurrence	Method
UT1 Reach 2	N/A	N/A	Crest Gage
UT1A	11/14/2016	U	
UT1B	N/A	N/A	
UT2	N/A	N/A	

* N/A, no bankfull events recorded.

** U, Unknown

Table 14. Wetland Gage Attainment Summary

Henry Fork Mitigation Site

DMS Project No. 96306


Monitoring Year 1 - 2016

Summary of Groundwater Gage Results for Monitoring Years 1 through 7							
Gage	Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)						
	Year 1 (2016)	Year 2 (2017)	Year 3 (2018)	Year 4 (2019)	Year 5 (2020)	Year 6 (2021)	Year 7 (2022)
1	No/0 Days (0%)						
2	Yes/ 29 Days (12.3%)						
3	Yes/236 Days (100%)						
4	No/3 Days (1.3%)						
6	Yes/79 Days (33.5%)						
7	No/7 Days (3.0%)						
8	No/1 Days (0.4%)						

Groundwater Gage Plots

Henry Fork Mitigation Site (DMS Project No. 96306)


Monitoring Year 1 - 2016



Groundwater Gage Plots

Henry Fork Mitigation Site (DMS Project No. 96306)


Monitoring Year 1 - 2016



Groundwater Gage Plots

Henry Fork Mitigation Site (DMS Project No. 96306)


Monitoring Year 1 - 2016



Groundwater Gage Plots

Henry Fork Mitigation Site (DMS Project No. 96306)


Monitoring Year 1 - 2016



Groundwater Gage Plots

Henry Fork Mitigation Site (DMS Project No. 96306)


Monitoring Year 1 - 2016



Groundwater Gage Plots

Henry Fork Mitigation Site (DMS Project No. 96306)


Monitoring Year 1 - 2016



Groundwater Gage Plots

Henry Fork Mitigation Site (DMS Project No. 96306)


Monitoring Year 1 - 2016



Groundwater Gage Plots

Henry Fork Mitigation Site (DMS Project No. 96306)

Monitoring Year 1 - 2016




Monthly Rainfall Data

Henry Fork Mitigation Site

DMS Project No. 96306

Monitoring Year 1 - 2016



¹ 2016 rainfall collected by onsite rainfall gage and USGS station 354616081085145