

**FINAL**  
**MONITORING REPORT**  
**2019 (Year 1)**

**HERON STREAM AND WETLAND MITIGATION SITE**  
Alamance County, North Carolina

DMS Project ID No. 100014  
Full Delivery Contract No. 7192  
USACE Action ID No. SAW-2017-01471  
DWR No. 17-0290  
RFP No. 16-006990

Cape Fear River Basin  
Cataloging Unit 03030002

Data Collection: January 2019 – October 2019  
Submission: January 2020



**Prepared for:**

NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY  
DIVISION OF MITIGATION SERVICES  
1652 MAIL SERVICE CENTER  
RALEIGH, NORTH CAROLINA 27699-1652

January 2020



January 23, 2020

Lindsay Crocker  
NC DEQ – Division of Mitigation Services  
1652 Mail Service Center  
Raleigh, North Carolina  
27699-1652

Subject: Heron – Year 1 (2019) Monitoring Report  
Cape Fear 02 River Basin, Contract 007192, Alamance County, DMS Project No. 100014

Ms. Crocker,

Below is the response from Restoration Systems to all comments received from DMS regarding the Year 1, 2019, Heron Monitoring Report. DMS comments are in black, and our responses are in blue. Please do not hesitate to reach out if you would like to discuss.

Sincerely,

A handwritten signature in black ink, appearing to read 'W. Creech', is written over a horizontal line.

Worth Creech  
Project Manager

#### Comments Received & Responses

##### **Electronic Deliverables:**

1. Hydrology Data – Hydrology data ceases in August. Provide data for the rest of the growing season. Label any probe or benchmark elevations, the raw and corrected readings of the water elevations and any offsets applied for the groundwater data. DMS needs to be able to clearly identify these key elevations before incorporating these into the DMS database permitting independent calculation/verification. The DMS Excel template for groundwater hydrology includes everything that is required.

The remaining groundwater hydrology data was included. This resulted in an extra day of meeting success for gauge 3. Also, some of the rain data originally reported on the graphs was incorrect. It was replaced with the correct onsite rain data. Additionally, all groundwater gauges are RDS Ecotone gauges. As such, when installed properly with the calibration point at ground level, they require no benchmark elevations or offsets. This was indicated in the digital dataset.

2. Morphology – Check BHR calcs between the overlays and the summary tables. They do not seem to be matching in comes cases (e.g. XS 2).

Several of the calculations in the cross-section overlays were incorrect. Those have been corrected, and the overlays now match the tables.

3. Calculation of BHR (using a fixed AB Bankfull Area), XSA, and Max depth are to completed using TOB in keeping with methods specified in the Industry Technical Work group memorandum based on the current year's low bank height. Please review morph data from compliance and consistency with these methods.  
[Morph data was reviewed and is consistent with the methods outlined in the Industry Technical Work Group Memorandum. Additionally, LTOB Elevations have been added to the summary data in the cross-section overlays.](#)
4. Include a footnote upon verification to the effect, "Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document produced by the technical industry work group consisting of the NCIRT, NCDMS, and Industry Practitioner sin NC (9/2018)."  
[This footnote was added to tables 13A-G.](#)
5. The other parameters can be left blank or the basis for their calculation needs to be clearly footnoted.  
[In a 1/17/20 phone discussion with DMS project manager, Lindsay Crocker, it was determined that the above footnote regarding bank height ratio would be sufficient, and that other parameters may remain in the table.](#)

**General Report and Riparian Buffer Appendix:**

1. Table 2. Be prepared to discuss exact dates of vegetation monitoring for MY0 and MY1. The IRT will be checking to ensure at least 6 months of growing season between monitoring.  
[Asbuilt and MY1 stream and vegetation monitoring dates were added to table 2.](#)
2. The mitigation plan states that soil temperature data is required to use the March 1 growing season. Please provide this data in the monitoring report to justify.  
[Asbuilt and MY1 stream and vegetation monitoring dates were added to table 2.](#)
3. Add photo evidence of bankfull indicators if available.  
[Unfortunately, no bankfull evidence photos are available for MY1.](#)

**FINAL**  
**MONITORING REPORT**  
**2019 (Year 1)**

**HERON STREAM AND WETLAND MITIGATION SITE**  
Alamance County, North Carolina

DMS Project ID No. 100014  
Full Delivery Contract No. 7192  
USACE Action ID No. SAW-2017-01471  
DWR No. 17-0290  
RFP No. 16-006990

Cape Fear River Basin  
Cataloging Unit 03030002

Data Collection: January 2019 – October 2019  
Submission: January 2020

**Prepared for:**


NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY  
DIVISION OF MITIGATION SERVICES  
1652 MAIL SERVICE CENTER  
RALEIGH, NORTH CAROLINA 27699-1652

**Prepared by:**



**Restoration Systems, LLC**  
1101 Haynes Street, Suite 211  
Raleigh, North Carolina 27604  
Contact: Worth Creech  
919-755-9490 (phone)  
919-755-9492 (fax)

**And**



Axiom Environmental, Inc.

**Axiom Environmental, Inc.**  
218 Snow Avenue  
Raleigh, North Carolina 27603  
Contact: Grant Lewis  
919-215-1693 (phone)

January 2020



**TABLE OF CONTENTS**

**1.0 PROJECT SUMMARY ..... 1**  
    1.1 PROJECT GOALS & OBJECTIVES ..... 1  
    1.2 PROJECT BACKGROUND ..... 3  
    1.3 PROJECT COMPONENTS AND STRUCTURE ..... 3  
    1.4 SUCCESS CRITERIA ..... 4  
**2.0 METHODS ..... 5**  
    2.1 MONITORING ..... 5  
**3.0 REFERENCES ..... 8**

**APPENDICES**

Appendix A. Background Tables

- Table 1. Project Components and Mitigation Units
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts Table
- Table 4. Project Attributes

Appendix B. Visual Assessment Data

- Figure 1. Project Location
- Figure 2. Current Conditions Plan View
- Tables 5A-5H. Visual Stream Morphology Stability Assessment
- Table 6. Vegetation Condition Assessment
- Vegetation Plot Photographs

Appendix C. Vegetation Data

- Table 7. Planted Bare Root Woody Vegetation
- Table 8. Total Stems by Plot and Species
- Table 9. Temporary Vegetation Plot Data
- Table 10. Planted Vegetation Totals

Appendix D. Stream Geomorphology Data

- Tables 11A-G. Baseline Stream Data Summary
- Tables 12A-G. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
- Tables 13A-G. Monitoring Data-Dimensional Morphology Summary (Dimensional Parameters-Cross-sections)
- Tables 14A-G. Monitoring Data-Stream Reach Data Summary  
Cross-section Plots

Appendix E. Hydrology Data

- Tables 15A-J. Channel Evidence  
Stream Gauge Graphs
- Table 16. Verification of Bankfull Events
- Table 17. Groundwater Hydrology Data  
Groundwater Gauge Graphs

## **1.0 PROJECT SUMMARY**

Restoration Systems, LLC has established the North Carolina Division of Mitigation Services (NCDMS) Heron Stream and Wetland Restoration Site (Site).

### **1.1 Project Goals & Objectives**

Project goals were based on the *Cape Fear River Basin Restoration Priorities* (RBRP) report (NCEEP 2009) and on-site preconstruction data collection of channel morphology and function observed during field investigations. The Site is located within Targeted Local Watershed (TLW) 03030002050050. The RBRP report documents benthic ratings vary between “Fair” and “Good-Fair” possibly due to cattle, dairy, and poultry operations. The project is not located in a Regional or Local Watershed Planning Area; however, RBRP goals addressed by project activities are as follows with Site specific information following the RBRP goals in parenthesis.

1. Reduce and control sediment inputs (sediment input reduction of 67.3 tons/year);
2. Reduce and manage nutrient inputs (livestock removed from streams, elimination of fertilizer application, installation of marsh treatment areas; and a direct reduction of 893.2 pounds of nitrogen and 47.0 pounds of phosphorus per year);

Site specific mitigation goals and objectives were developed through the use of North Carolina Stream Assessment Method (NC SAM) and North Carolina Wetland Assessment Method (NC WAM) analyses of preconstruction and reference stream systems at the Site (NC SFAT 2015 and NC WFAT 2010) (see Table 1).

**Table 1. Stream/Wetland Targeted Functions, Goals, and Objectives**

Targeted Functions	Goals	Objectives	Compatibility of Success Criteria
<b>(1) HYDROLOGY</b>			
(2) Flood Flow (Floodplain Access)	<ul style="list-style-type: none"> <li>Attenuate flood flow across the Site.</li> <li>Minimize downstream flooding to the maximum extent possible.</li> <li>Connect streams to functioning wetland systems.</li> </ul>	<ul style="list-style-type: none"> <li>Construct new channel at historic floodplain elevation to restore overbank flows and restore jurisdictional wetlands</li> <li>Plant woody riparian buffer</li> <li>Remove livestock</li> <li>Deep rip floodplain soils to reduce compaction and increase soil surface roughness</li> <li>Protect riparian buffers with a perpetual conservation easement</li> </ul>	<ul style="list-style-type: none"> <li>BHR not to exceed 1.2</li> <li>Document four overbank events in separate monitoring years</li> <li>Livestock excluded from the easement</li> <li>Attain Wetland Hydrology Success Criteria</li> <li>Attain Vegetation Success Criteria</li> <li>Conservation Easement recorded</li> </ul>
(3) Streamside Area Attenuation			
(4) Floodplain Access			
(4) Wooded Riparian Buffer			
(4) Microtopography			
(3) Stream Stability	<ul style="list-style-type: none"> <li>Increase stream stability within the Site so that channels are neither aggrading nor degrading.</li> </ul>	<ul style="list-style-type: none"> <li>Construct channels with proper pattern, dimension, and longitudinal profile</li> <li>Remove livestock</li> <li>Construct stable channels with cobble/gravel substrate</li> <li>Plant woody riparian buffer</li> </ul>	<ul style="list-style-type: none"> <li>Cross-section measurements indicate a stable channel with cobble/gravel substrate</li> <li>Visual documentation of stable channels and structures</li> <li>BHR not to exceed 1.2</li> <li>ER of 1.4 or greater</li> <li>&lt; 10% change in BHR and ER in any given year</li> <li>Livestock excluded from the easement</li> <li>Attain Vegetation Success Criteria</li> </ul>
(4) Channel Stability			
(4) Sediment Transport			
<b>(1) WATER QUALITY</b>			
(2) Streamside Area Vegetation	<ul style="list-style-type: none"> <li>Remove direct nutrient and pollutant inputs from the Site and reduce contributions to downstream waters.</li> </ul>	<ul style="list-style-type: none"> <li>Remove livestock and reduce agricultural land/inputs</li> <li>Install marsh treatment areas</li> <li>Plant woody riparian buffer</li> <li>Restore/enhance jurisdictional wetlands adjacent to Site streams</li> <li>Provide surface roughness through deep ripping/plowing</li> <li>Restore overbank flooding by establishing proper channel dynamics</li> <li>Cessation of municipal land application</li> </ul>	<ul style="list-style-type: none"> <li>Livestock excluded from the easement</li> <li>Attain Wetland Hydrology Success Criteria</li> <li>Attain Vegetation Success Criteria</li> </ul>
(3) Upland Pollutant Filtration			
(3) Thermoregulation			
(2) Indicators of Stressors			
Wetland Particulate Change			
Wetland Physical Change			
<b>(1) HABITAT</b>			
(2) In-stream Habitat	<ul style="list-style-type: none"> <li>Improve instream and stream-side habitat.</li> </ul>	<ul style="list-style-type: none"> <li>Construct stable channels with cobble/gravel substrate</li> <li>Plant woody riparian buffer to provide organic matter and shade</li> <li>Construct new channel at historic floodplain elevation to restore overbank flows and plant woody riparian buffer</li> <li>Protect riparian buffers with a perpetual conservation easement</li> <li>Restore/enhance jurisdictional wetlands adjacent to Site streams</li> </ul>	<ul style="list-style-type: none"> <li>Cross-section measurement indicate a stable channel with cobble/gravel substrate</li> <li>Visual documentation of stable channels and in-stream structures.</li> <li>Attain Wetland Hydrology Success Criteria</li> <li>Attain Vegetation Success Criteria</li> <li>Conservation Easement recorded</li> </ul>
(3) Substrate			
(3) Stream Stability			
(3) In-Stream Habitat			
(2) Stream-side Habitat			
(3) Stream-side Habitat			
(3) Thermoregulation			
Wetland Landscape Patch Structure			
Wetland Vegetation Composition			

## 1.2 Project Background

The Heron Stream and Wetland Mitigation Site (hereafter referred to as the “Site”) encompasses a 17.64-acre easement along warm water, unnamed tributaries to Pine Hill Branch and unnamed tributaries to South Fork Cane Creek. The Site is located approximately 4 miles southeast of Snow Camp and 4.5 miles north of Silk Hope in southern Alamance County near the Chatham County line (Figure 1, Appendix A).

Prior to construction, Site land use consisted of disturbed forest and agricultural land used for livestock grazing and hay production. Livestock had unrestricted access to Site streams, which had been cleared, dredged of cobble substrate, straightened, trampled by livestock, eroded vertically and laterally, and received extensive sediment and nutrient inputs from stream banks and adjacent pastures. Approximately 62 percent of the stream channel had been degraded contributing to sediment export from the Site resulting from mechanical processes such as livestock hoof shear. In addition, streamside wetlands were cleared and drained by channel downcutting and land uses. Preconstruction Site conditions resulted in degraded water quality, a loss of aquatic habitat, reduced nutrient and sediment retention, and unstable channel characteristics (loss of horizontal flow vectors that maintain pools and an increase in erosive forces to channel bed and banks). Site restoration activities restored riffle-pool morphology, aided in energy dissipation, increased aquatic habitat, stabilized channel banks, and greatly reduced sediment loss from channel banks.

## 1.3 Project Components and Structure

Proposed Site restoration activities generated 5293 Stream Mitigation Units (SMUs) and 0.66 Wetland Mitigation Units (WMUs) as the result of the following.

- 4068 linear feet of Priority I stream restoration
- 1184 linear feet of stream enhancement (Level I)
- 1090 linear feet of stream enhancement (Level II)
- 0.35 acre of riparian wetland restoration
- 0.61 acre of riparian wetland enhancement

Additional activities that occurred at the Site included the following.

- Installation of six marsh treatment areas throughout the Site.
- Fencing the entire conservation easement by leaving some pre-existing fencing, removing fencing, and installing additional fencing.
- Planting 12.05 acres of the Site with 15,625 stems (planted species and densities by zone are included in Table 7 [Appendix C]).

Deviations from the construction plans included realignment of UT 1B (adding 20 linear feet to the alignment) due to conflicts with a gas line crossing. The realignment resulted in the reduction of a log vane and alterations to pipe configurations within the crossing. Gas line realignment also affected the length of UT 2 in its lower reaches (shortening the Restoration reach). UT 2 also has minor deviations in the enhancement II reach due to profile elevation alterations to tie to the invert of UT 1B. These profile alterations were included in construction plans, but not included in table updates of the detailed plan. Profile alterations resulted in the Enhancement (level II)/Restoration initiation point migrating upstream, and thus the length of the Enhancement (Level II) reach (UT 2A) decreased by 39 feet, and the length of the restoration reach (UT 2B) increased by 17 feet.

Minor easement deviations after construction plan development resulted in some stationing changes, most notable at the upper reaches of UT 1A (adding 5 linear feet to the alignment) and UT 8A & UT8B (reducing the alignments by a total of 4 linear feet). The easement variations also affected channel lengths across gas lines, which do not generate mitigation credit. Eight log cross-vanes were not constructed due to contact with bed rock, or conflicts with the gas line. In addition, a marsh treatment area was added to the right bank of UT 6 at a draw that was concentrating surface drainage and scouring the valley walls. No other deviations of significance occurred between construction plans and the as-built condition. In addition, no issues have arisen since construction occurred.

Site design was completed in July 2018. Construction started on November 27, 2018 and ended within a final walkthrough on February 11, 2019. The Site was planted on February 21, 2019. Completed project activities, reporting history, completion dates, project contacts, and background information are summarized in Tables 1-4 (Appendix A).

### 1.4 Success Criteria

Project success criteria have been established per the October 24, 2016 NC Interagency Review Team *Wilmington District Stream and Wetland Compensatory Mitigation Update*. Monitoring and success criteria relate to project goals and objectives. From a mitigation perspective, several of the goals and objectives are assumed to be functionally elevated by restoration activities without direct measurement. Other goals and objectives will be considered successful upon achieving success criteria. The following table summarizes Site success criteria.

#### Success Criteria

<b>Streams</b>
<ul style="list-style-type: none"> <li>• All streams must maintain an Ordinary High-Water Mark (OHWM), per RGL 05-05.</li> <li>• Continuous surface flow must be documented each year for at least 30 consecutive days. Surface water monitoring gauges will be installed in the upper third of all intermittent channels, unless otherwise requested by the IRT.</li> <li>• Bank height ratio (BHR) cannot exceed 1.2 at any measured cross-section.</li> <li>• Entrenchment ratio (ER) must be no less than 2.2 for E- and C-type channels at any measured riffle cross-section. Note: B-type channels may have an ER less than 1.4.</li> <li>• BHR and ER at any measure riffle cross-section should not change by more than 10% from baseline condition during any given monitoring period.</li> <li>• The stream project shall remain stable and all other performance standards shall be met through four separate bankfull events, occurring in separate years, during the monitoring years 1-7.</li> </ul>
<b>Wetland Hydrology</b>
<ul style="list-style-type: none"> <li>• Saturation or inundation within the upper 12 inches of the soil surface for, at a minimum, 10 percent of the growing season, during average climatic conditions. Note: Soil temperature for growing season establishment will be measured daily utilizing a continuous monitoring soil probe. Soil temperature will be measured from mid-February through the end of April (at a minimum).</li> </ul>
<b>Vegetation</b>
<ul style="list-style-type: none"> <li>• Within planted portions of the site, a minimum of 320 stems per acre must be present at year 3; a minimum of 260 stems per acre must be present at year 5; and a minimum of 210 stems per acre must be present at year 7.</li> <li>• Trees must average 7 feet in height at year 5, and 10 feet in height at year 7 in each plot.</li> <li>• Planted and volunteer stems are counted, provided they are included in the approved planting list for the site; natural recruits not on the planting list may be considered by the IRT on a case-by-case basis.</li> </ul>



## 2.0 METHODS

Monitoring requirements and success criteria outlined in this plan follow the October 24, 2016 NC Interagency Review Team *Wilmington District Stream and Wetland Compensatory Mitigation Update*. Monitoring will be conducted by Axiom Environmental, Inc. Annual monitoring reports of the data collected will be submitted to the NCDMS by Restoration Systems no later than December 31 of each monitoring year data is collected. The monitoring schedule is summarized in the following table.

### Monitoring Schedule

Resource	Year 1	Year 2	Year 3	Year 4	Year 5	Year 6	Year 7
Streams							
Wetlands							
Vegetation							
Macroinvertebrates							
Visual Assessment							
Report Submittal							

## 2.1 Monitoring

The monitoring parameters are summarized in the following table.

## Monitoring Summary

Stream Parameters				
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported
Stream Profile	Full longitudinal survey	As-built (unless otherwise required)	All restored stream channels	Graphic and tabular data.
Stream Dimension	Cross-sections	Years 1, 2, 3, 5, and 7	Total of 37 cross-sections on restored channels	Graphic and tabular data.
Channel Stability	Visual Assessments	Yearly	All restored stream channels	Areas of concern to be depicted on a plan view figure with a written assessment and photograph of the area included in the report.
	Additional Cross-sections	Yearly	Only if instability is documented during monitoring	Graphic and tabular data.
Stream Hydrology	Continuous monitoring surface water gauges and/or trail camera	Continuous recording through monitoring period	Total of 10 surface water gauges	Surface water data for each monitoring period as depicted in Figures 10A-10D.
Bankfull Events	Continuous monitoring surface water gauges and/or trail camera	Continuous recording through monitoring period	Total of 10 surface water gauges: One gauge on UT1, 2, 3, 6 and 8. Two gauges on UT 5. Three gauges on UT 7	Surface water data for each monitoring period
	Visual/Physical Evidence	Continuous through monitoring period	All restored stream channels	Visual evidence, photo documentation, and/or rain data.
Benthic Macroinvertebrates	“Qual 4” method described in <i>Standard Operating Procedures for Collection and Analysis of Benthic Macroinvertebrates, Version 5.0</i> (NCDWR 2016)	Pre-construction, Years 3, 5, and 7 during the “index period” referenced in <i>Small Streams Biocriteria Development</i> (NCDWQ 2009)	2 stations (one at the lower end of UT1 and one at the lower end of UT5)	Results* will be presented on a site-by-site basis and to include a list of taxa collected, an enumeration of <i>Ephemeroptera</i> , <i>Plecoptera</i> , and <i>Tricopetera</i> taxa as well as Biotic Index.
Wetland Parameters				
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported
Wetland Restoration	Groundwater gauges	As-built, Years 1, 2, 3, 4, 5, 6, and 7 throughout the year with the growing season defined as March 1-October 22	6 gauges spread throughout restored wetlands	Soil temperature at the beginning of each monitoring period to verify the start of the growing season, groundwater and rain data for each monitoring period
Vegetation Parameters				
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported
Vegetation establishment and vigor	Permanent vegetation plots 0.0247 acre (100 square meters) in size; <i>CVS-EEP Protocol for Recording Vegetation, Version 4.2</i> (Lee et al. 2008)	As-built, Years 1, 2, 3, 5, and 7	14 plots spread across the Site	Species, height, planted vs. volunteer, stems/acre
	Annual random vegetation plots, 0.0247 acre (100 square meters) in size	As-built, Years 1, 2, 3, 5, and 7	4 plots randomly selected each year	Species and height

\*Benthic Macroinvertebrate sampling data will not be tied to success criteria; however, the data may be used as a tool to observe positive gains to in-stream habitat

**Stream Summary**

All streams are functioning as designed, and no stream areas of concern were observed during year 1 (2019) monitoring. Stream morphology data is available in Appendix D.

**Wetland Summary**

**Summary of Monitoring Period/Hydrology Success Criteria by Year**

<b>Year</b>	<b>Soil Temperatures/Date Bud Burst Documented</b>	<b>Monitoring Period Used for Determining Success</b>	<b>10 Percent of Monitoring Period</b>
2019 (Year 1)	March 28, 2019*	March 28-October 22 (209 days)	21 days

\*Based on data collected from a soil temperature data logger located on the Site.

All groundwater gauges met success criteria for the year 1 (2019) monitoring period (Appendix D).

**Vegetation Summary**

During quantitative vegetation sampling, 14 sample plots (10-meter by 10-meter) were installed within the Site as per guidelines established in *CVS-EEP Protocol for Recording Vegetation, Version 4.2* (Lee et al. 2008). Measurement also included four random sample plots (10-meter by 10-meter). Measurements of all 18 plots resulted in an average of 483 planted stems/acre excluding livestakes. Additionally, all plots met success criteria except permanent plot 6 (Tables 8-10, Appendix C).

### 3.0 REFERENCES

- Griffith, G.E., J.M. Omernik, J.A. Comstock, M.P. Schafale, W.H. McNab, D.R. Lenat, T.F. MacPherson, J.B. Glover, and V.B. Shelbourne. 2002. Ecoregions of North Carolina and South Carolina. U.S. Geological Survey, Reston, Virginia.
- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.
- North Carolina Division of Mitigation Services (NCDMS). 2014. Stream and Wetland Mitigation Monitoring Guidelines. North Carolina Department of Environmental Quality, Raleigh, North Carolina.
- North Carolina Division of Water Quality (NCDWQ). 2005. Cape Fear River Basinwide Water Quality Plan. Available: <https://deq.nc.gov/about/divisions/water-resources/planning/basin-planning/water-resource-plans/cape-fear-2005> [December 8, 2016]. North Carolina Department of Environment and Natural Resources, Raleigh, North Carolina.
- North Carolina Division of Water Resources (NCDWR). 2016. Standard Operating Procedures for Collection and Analysis of Benthic Macroinvertebrates (Version 5.0). (online). Available: [https://files.nc.gov/ncdeq/Water%20Quality/Environmental%20Sciences/BAU/NCDWRMacroinvertebrate-SOP-February%202016\\_final.pdf](https://files.nc.gov/ncdeq/Water%20Quality/Environmental%20Sciences/BAU/NCDWRMacroinvertebrate-SOP-February%202016_final.pdf)
- North Carolina Division of Water Quality (NCDWQ). 2009. Small Streams Biocriteria Development. Available: [http://portal.ncdenr.org/c/document\\_library/get\\_file?uuid=2d54ad23-0345-4d6e-82fd-04005f48eaa7&groupId=38364](http://portal.ncdenr.org/c/document_library/get_file?uuid=2d54ad23-0345-4d6e-82fd-04005f48eaa7&groupId=38364)
- North Carolina Ecosystem Enhancement Program (NCEEP). 2009. Cape Fear River Basin Restoration Priorities 2009 (online). Available : [http://portal.ncdenr.org/c/document\\_library/get\\_file?uuid=864e82e8-725c-415e-8ed9-c72dfcb55012&groupId=60329](http://portal.ncdenr.org/c/document_library/get_file?uuid=864e82e8-725c-415e-8ed9-c72dfcb55012&groupId=60329)
- North Carolina Stream Functional Assessment Team. (NC SFAT 2015). N.C. Stream Assessment Method (NC SAM) User Manual. Version 2.1.
- North Carolina Wetland Functional Assessment Team. (NC WFAT 2010). N.C. Wetland Assessment Method (NC WAM) User Manual. Version 4.1.
- Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina: Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, North Carolina Department of Environment, Health, and Natural Resources. Raleigh, North Carolina.

Simon A, Hupp CR. 1986. Geomorphic and Vegetative Recovery Processes Along Modified Tennessee Streams: An Interdisciplinary Approach to Disturbed Fluvial Systems. Forest Hydrology and Watershed Management. IAHS-AISH Publ.167.

United States Department of Agriculture (USDA). 2016. Web Soil Survey (online). Available: <http://websoilsurvey.nrcs.usda.gov/app/WebSoilSurvey.aspx> [August 2016].

United States Department of Agriculture (USDA). 1960. Soil Survey of Alamance County, North Carolina. Soil Conservation Service.



## **Appendix A**

### **Background Tables**

Table 1. Project Components and Mitigation Units

Table 2. Project Activity and Reporting History

Table 3. Project Contacts Table

Table 4. Project Attributes Table

**Table 1. Project Components and Mitigation Credits: Heron Restoration Site**

Reach ID	Stream Stationing/ Wetland Type	Existing Footage/ Acreage	Mitigation Plan Footage/ Acreage	Restoration Footage/ Acreage	Restoration Level	Restoration or Restoration Equivalent	Mitigation Ratio	Mitigation Credits	Comment
UT 1A	(-)0+05 to 04+70	475	470	475	Enhancement (Level I)	475	1.5:1	317	
UT 1B	04+70 to 13+26	753	836	856	Restoration	856-57=799	1:1	799	57 lf of UT1 is located outside of the conservation easement and therefore is not generating credit
UT 2A	00+00 to 03+04	304	343	304	Enhancement (Level II)	304	2.5:1	122	
UT 2B	03+04 to 03+67	19	46	63	Restoration	63	1:1	63	
UT 3	00+00 to 02+79	269	279	279	Restoration	279	1:1	279	
UT 4	00+00 to 04+50	485	450	450	Restoration	450	1:1	450	
UT 5A	00+00 to 09+52	422	952	952	Restoration	952-52=900	1:1	900	52 lf of UT5 is located outside of the conservation easement and therefore is not generating credit
UT 5B	09+52 to 14+90	538	538	538	Enhancement (Level II)	538	2.5:1	215	
UT 6	00+00 to 07+81	683	781	781	Restoration	781	1:1	781	
UT 7A	00+00 to 02+32	0	232	232	Restoration	232-41=191	1:1	191	41 lf of the UT7 restoration reach is located outside of the conservation easement and therefore is not generating credit
UT 7B	02+32 to 09+96	764	764	764	Enhancement (Level I)	764-55=709	1.5:1	473	55 lf of the UT7 enhancement reach is located outside of the conservation easement and therefore is not generating credit
UT8A	00+04 to 06+09	549	607	605	Restoration	605	1:1	605	
UT 8B	06+09 to 08+57	248	250	248	Enhancement (Level II)	248	2.5:1	99	
Wetland R	Riparian Riverine	--	0.35	0.35	Restoration	0.35	1:1	0.35	Wetland Restoration
Wetland E	Riparian Riverine	0.61	0.61	0.61	Enhancement	0.61	2:1	0.31	Wetland Enhancement

**Table 1. Project Components and Mitigation Credits: Heron Restoration Site (continued)**

<b>Length &amp; Area Summations by Mitigation Category</b>		
<b>Restoration Level</b>	<b>Stream (linear footage)</b>	<b>Riparian Wetland (acreage)</b>
Restoration	4068*	0.35
Enhancement (Level I)	1184**	--
Enhancement (Level II)	1090	--
Enhancement	--	0.61

\*An additional 150 linear feet of stream restoration is located outside of the conservation easement and is therefore not included in this total or in mitigation credit calculations.

\*\*An additional 55 linear feet of stream enhancement (level I) is located outside of the conservation easement and is therefore not included in this total or in mitigation credit calculations.

<b>Overall Assets Summary</b>	
<b>Asset Category</b>	<b>Overall Credits</b>
Stream	5293
Riparian Riverine Wetland	0.66

**Table 2. Project Activity and Reporting History: Heron Restoration Site**

<b>Activity or Deliverable</b>	<b>Data Collection Complete</b>	<b>Completion or Delivery</b>
Technical Proposal (RFP No. 16-006990)	January 11, 2017	January 11, 2017
Institution Date (NCDMS Contract No. 100014)	--	May 22, 2017
404 Permit	--	October 10, 2018
Mitigation Plan	--	July 2018
Construction Plans	--	July 17, 2018
Site Construction	--	November 27, 2018-February 11, 2019
Planting	--	February 21, 2019
As-built Baseline Stream Data Collection	February 25-26, 2019	--
As-built Baseline Vegetation Data Collection	February 25, 2019	--
As-built Baseline Monitoring (MY0)	February-March 2019	May 2019
Monitoring Year 1 (2019) Stream Data Collection	August 13-14, 2019	--
Monitoring Year 1 (2019) Vegetation Data Collection	September 30, 2019	--
Monitoring Year 1 (MY1)	March-October 2019	November 2019

**Table 3. Project Contacts Table: Heron Restoration Site**

<b>Full Delivery Provider</b> Restoration Systems 1101 Haynes Street, Suite 211 Raleigh, North Carolina 27604 Worth Creech 919-755-9490	<b>Construction Contractor</b> Land Mechanic Designs 780 Landmark Road Willow Spring, NC 27592 Lloyd Glover 919-639-6132
<b>Designer</b> Axiom Environmental, Inc. 218 Snow Avenue Raleigh, NC 27603 Grant Lewis 919-215-1693	<b>Planting Contractor</b> Carolina Silvics, Inc. 908 Indian Trail Road Edenton, NC 27932 Mary-Margaret McKinney 252-482-8491
<b>Construction Plans and Sediment and Erosion Control Plans</b> Sungate Design Group, PA 915 Jones Franklin Road Raleigh, NC 27606 Joshua G. Dalton, PE 919-859-2243	<b>As-built Surveyor</b> K2 Design Group 5688 US Highway 70 East Goldsboro, NC 27534 John Rudolph 919-751-0075
	<b>Baseline &amp; Monitoring Data Collection</b> Axiom Environmental, Inc. 218 Snow Avenue Raleigh, NC 27603 Grant Lewis 919-215-1693

**Table 4. Project Attribute Table: Heron Restoration Site**

Project Information	
Project Name	Heron Restoration Site
Project County	Alamance County, North Carolina
Project Area (acres)	17.64
Project Coordinates (latitude & longitude)	35.853955°N, -79.363458°W
Planted Area (acres)	12.05
Project Watershed Summary Information	
Physiographic Province	Piedmont
Project River Basin	Cape Fear
USGS HUC for Project (14-digit)	03030002050050
NCDWR Sub-basin for Project	03-06-04
Project Drainage Area (acres)	14 to 96
Percentage of Project Drainage Area that is Impervious	<2%
CGIA Land Use Classification	Managed Herbaceous Cover & Mixed Upland Hardwoods

**Table 4. Project Attribute Table: Heron Restoration Site (Continued)**

Reach Summary Information								
Parameters	UT1	UT2	UT 3	UT4	UT 5	UT6	UT 7	UT 8
Length of reach (linear feet)	1155	363	269	485	907	683	202	1221
Valley Classification & Confinement	Alluvial, confined							
Drainage Area (acres)	96.4	7.1	11.7	17.2	38.1	14.1	20.9	30.8
NCDWR Stream ID Score	30.5	22.5	28.5	33.5	27.5	23.5	24.5	27.5
Perennial, Intermittent, Ephemeral	Perennial	Intermittent	Perennial/ Intermittent	Perennial	Perennial/ Intermittent	Perennial/ Intermittent	Intermittent	Perennial
NCDWR Water Quality Classification	WS-V, NSW							
Existing Morphological Description (Rosgen 1996)	Cg5	Gf5	Cg5	Eg5	Eg5	Cg5	Cg5	Eg5
Proposed Stream Classification (Rosgen 1996)	C/E 4	Gf 5	C/E 4	C/E 4	C/E 4	C/E 4	Eb4	C/E 4
Existing Evolutionary Stage (Simon and Hupp 1986)	III/IV	I/III/IV	III/IV	II/III	II/III	III/IV	III/IV	II/III
Underlying Mapped Soils	Alamance silt loam, Georgeville silt loam, Goldston slaty silt loam, Herndon silt loam, Orange silt loam, Worsham sandy loam, Local Alluvial Land,							
Drainage Class	Well-drained, well-drained, well-drained, well-drained, well drained, poorly-drained, poorly-drained							
Hydric Soil Status	Nonhydric, nonhydric, nonhydric, nonhydric, nonhydric, hydric, hydric, respectively							
Valley Slope	0.0074	0.0270	0.0222	0.0244	0.0358	0.0300	0.0255	0.0218
FEMA Classification	NA							
Native Vegetation Community	Piedmont Alluvial Forest/Dry-Mesic Oak-Hickory Forest							
Watershed Land Use/Land Cover (Site)	43% forest,55% agricultural land, <2% low density residential/impervious surface							
Watershed Land Use/Land Cover (Cedarock Reference Channel)	65% forest, 30% agricultural land, <5% low density residential/impervious surface							
Percent Composition of Exotic Invasive Vegetation	<5%							






## **Appendix B**

### **Visual Assessment Data**

- Figure 1. Project Location
- Figure 2. Current Conditions Plan View
- Tables 5A-5H. Visual Stream Morphology Stability Assessment
- Table 6. Vegetation Condition Assessment  
Vegetation Plot Photographs





Project:  
**HERON STREAM AND WETLAND MITIGATION SITE**

Alamance County, NC

Title:  
**PROJECT LOCATION**

Drawn by: KRJ

Date: DEC 2017

Scale: 1:20000

Project No.: 17-008


**Directions to the Site from Raleigh:**

- Take US-64 West out of Raleigh and travel 25 miles,
- Take exit 381 and turn right onto NC-87 N,
- After 5 miles, take a left onto Castle Rock Farm Road,
- After 5.8 miles, turn left onto Greenhill Road,
- After 1.2 miles, turn left onto Lindley Mill Road,
- After 0.5 mile, turn right onto Bethel South Fork Road,
- Site can be accessed from both sides of Bethel South Fork Road.
- Site Latitude, Longitude 35.853955, -79.363458 (NAD83/WGS84)

USGS 7.5 Minute Topographic Map (Silk Hope and Crutchfield Crossroads, NC Quad)

FIGURE  
**1**





Project:  
**HERON STREAM AND WETLAND MITIGATION SITE**

Alamance County, NC

Title:  
**CURRENT CONDITIONS PLAN VIEW**

Drawn by: KRJ

Date: NOV 2019

Scale: 1:4000

Project No.: 17-008

FIGURE  
**2**


**Legend**

- Easement = 17.64 ac
- Stream Restoration = 4068 ft
- Stream Enhancement (Level I) = 1184 ft
- Stream Enhancement (Level II) = 1090 ft
- Wetland Restoration = 0.35 ac
- Wetland Enhancement = 0.61 ac



Source: Esri, DigitalGlobe, GeoEye, etc.





Prepared for:



Project:

**HERON STREAM AND WETLAND MITIGATION SITE**

Alamance County, NC

Title:

**CURRENT CONDITIONS PLAN VIEW**

Drawn by:

KRJ

Date:

NOV 2019

Scale:

1:1200

Project No.:


17-008

FIGURE

**2A**

**Legend**

- Easement = 17.64 ac
- Stream Restoration = 4068 ft
- Stream Enhancement (Level I) = 1184 ft
- Stream Enhancement (Level II) = 1090 ft
- Channel TOB
- Wetland Restoration = 0.35 ac
- Wetland Enhancement = 0.61 ac
- Cross Section
- CVS Plots Meeting Success During MY1 (2019)
- Vegetation Transects Meeting Success During MY1 (2019)
- Groundwater Gauge
- ▲ Stream Gauge
- Benthic Sampling Location
- Marsh Treatment Area







Source: Esri, DigitalGlobe, GeoEye, Earthstar Ge



Project:  
**HERON STREAM AND WETLAND MITIGATION SITE**

Alamance County, NC

Title:  
**CURRENT CONDITIONS PLAN VIEW**

Drawn by: KRJ

Date: NOV 2019


Scale: 1:1200

Project No.: 17-008

FIGURE  
**2B**

**Legend**

- Easement = 17.64 ac
- Stream Restoration = 4068 ft
- Stream Enhancement (Level I) = 1184 ft
- Stream Enhancement (Level II) = 1090 ft
- Channel TOB
- Wetland Enhancement = 0.61 ac
- Cross Section
- CVS Plots Meeting Success During MY1 (2019)
- CVS Plots Not Meeting Success During MY1 (2019)
- Vegetation Transects Meeting Success During MY1 (2019)
- ▲ Stream Gauge
- Benthic Sampling Location
- Drop Structure
- Marsh Treatment Area





**Legend**

- Easement = 17.64 ac
- Stream Restoration = 4068 ft
- Stream Enhancement (Level I) = 1184 ft
- Stream Enhancement (Level II) = 1090 ft
- Channel TOB
- Wetland Restoration = 0.35 ac
- Wetland Enhancement = 0.61 ac
- Cross Section
- CVS Plots Meeting Success During MY1 (2019)
- Vegetation Transects Meeting Success During MY1 (2019)
- Groundwater Gauge
- Stream Gauge
- Rain Gauge and Soil Temperature Gauge
- Drop Structure
- Marsh Treatment Area



Prepared for:



Project:

**HERON STREAM AND WETLAND MITIGATION SITE**

Alamance County, NC

Title:

**CURRENT CONDITIONS PLAN VIEW**

Drawn by:

KRJ

Date:

NOV 2019

Scale:


1:1400

Project No.:

17-008


FIGURE

**2C**



Source: Esri, DigitalGlobe, GeoEye, Earthstar





Project:

**HERON STREAM AND WETLAND MITIGATION SITE**

Alamance County, NC

Title:

**CURRENT CONDITIONS PLAN VIEW**

Drawn by: KRJ


Date: NOV 2019

Scale: 1:1000

Project No.: 17-008

**Legend**

- Easement = 17.64 ac
- Stream Restoration = 4068 ft
- Stream Enhancement (Level I) = 1184 ft
- Stream Enhancement (Level II) = 1090 ft
- Channel TOB
- Cross Section
- CVS Plots Meeting Success During MY0 (2019)
- Drop Structure
- ▲ Stream Gauge



Source: Esri, DigitalGlobe, GeoEye, Earthstar Geographi

FIGURE  
**2D**



Table 5A  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 Heron UT-1  
 1331

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	35	35			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	34	34			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	34	34			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	34	34			100%			
2. Thalweg centering at downstream of meander (Glide)		34	34			100%				
<b>Totals</b>					0	0	100%	0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	15	15			100%			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	15	15			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	15	15			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	15	15			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	15	15			100%			

Table 5B  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 Heron UT-2  
 63

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended		Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)				0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting				0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	3	3				100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	3	3				100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	3	3				100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	3	3				100%			
2. Thalweg centering at downstream of meander (Glide)		3	3				100%				
<b>Totals</b>											
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion				0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.				0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse				0	0	100%			100%
<b>Totals</b>											
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	0	0				NA			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	0	0				NA			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	0	0				NA			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	0	0				NA			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	0	0				NA			

Table 5C  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 Heron UT-3  
 279

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	14	14			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	13	13			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	13	13			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	13	13			100%			
2. Thalweg centering at downstream of meander (Glide)		13	13			100%				
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	5	5			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	5	5			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	5	5			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	5	5			100%			

Table 5D  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 Heron UT-4  
 450

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended		Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)				0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting				0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	22	22				100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	21	21				100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	21	21				100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	21	21				100%			
2. Thalweg centering at downstream of meander (Glide)		21	21				100%				
<b>Totals</b>											
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion				0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.				0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse				0	0	100%			100%
<b>Totals</b>											
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	10	10				100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	10	10				100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	10	10				100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	10	10				100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	10	10				100%			

Table 5E  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 Heron UT-5  
 952

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	44	44			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	43	43			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	43	43			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	43	43			100%			
2. Thalweg centering at downstream of meander (Glide)		43	43			100%				
<b>Totals</b>					0	0	100%	0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	25	25			100%			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	25	25			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	25	25			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	25	25			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	25	25			100%			

Table 5F  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 Heron UT-6  
 781

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	34	34			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	33	33			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	33	33			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	33	33			100%			
2. Thalweg centering at downstream of meander (Glide)		33	33			100%				
<b>Totals</b>					0	0	100%	0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	8	8			100%			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	8	8			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	8	8			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	8	8			100%			



Table 5G  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 Heron UT-7  
 996

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	44	44			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	44	44			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	44	44			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	44	44			100%			
2. Thalweg centering at downstream of meander (Glide)		44	44			100%				
<b>Totals</b>					0	0	100%	0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	19	19			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	19	19			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	19	19			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	19	19			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	19	19			100%			

Table 5H  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 Heron UT-8  
 605

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	24	24			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	23	23			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	23	23			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	23	23			100%			
2. Thalweg centering at downstream of meander (Glide)		23	23			100%				
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	9	9			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	9	9			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	9	9			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	9	9			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	9	9			100%			

**Table 6**

**Vegetation Condition Assessment**

**Heron**

**12.05**

**Planted Acreage<sup>1</sup>**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	None	0.1 acres	none	0	0.00	0.0%
2. Low Stem Density Areas	None	0.1 acres	none	0	0.00	0.0%
2B. Low Planted Stem Density Areas	None	0.1 acres	none	0	0.00	0.0%
<b>Total</b>				0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	None	0.25 acres	none	0	0.00	0.0%
<b>Cumulative Total</b>				0	0.00	0.0%

**Easement Acreage<sup>2</sup>**

**17.64**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern <sup>4</sup>	None	1000 SF	none	0	0.00	0.0%
5. Easement Encroachment Areas <sup>3</sup>	None	none	none	0	0.00	0.0%

<sup>1</sup> = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.


<sup>2</sup> = The acreage within the easement boundaries.

<sup>3</sup> = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1,2 or 3) as well as a parallel tally in item 5.

<sup>4</sup> = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern species are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by DMS such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likely trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in *red italics* are of particular interest given their extreme risk/threat level for mapping as points where isolated specimens are found, particularly early in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolizing invasives polygons, particularly for situations where the condition for an area is somewhere between isolated specimens and dense, discreet patches. In any case, the point or polygon/area feature can be symbolized to describe things like high or low concern and species can be listed as a map inset, in legend items if the number of species are limited or in the narrative section of the executive summary.



**Heron Year 1 Vegetation Plots  
Photos Taken September 2019**





**Heron Year 1 Vegetation Plots  
Photos Taken September 2019  
(continued)**



## **Appendix C Vegetation Data**

Table 7. Planted Bare Root Woody Vegetation

Table 8. Total Stems by Plot and Species

Table 9. Temporary Vegetation Plot Data

Table 10. Planted Vegetation Totals

**Table 7. Planted Bare Root Woody Vegetation: Heron Restoration Site**

<b>Species</b>	<b>Total*</b>
<b>Acres</b>	<b>12.05</b>
<i>Alnus serrulata</i>	500
<i>Asimina triloba</i>	100
<i>Betula nigra</i>	400
<i>Carpinus caroliniana</i>	800
<i>Cephalanthus occidentalis</i>	25
<i>Cercis canadensis</i>	500
<i>Cornus amomum</i>	2500
<i>Diospyros virginiana</i>	350
<i>Fraxinus americana</i>	100
<i>Fraxinus pennsylvanica</i>	2500
<i>Liriodendron tulipifera</i>	125
<i>Nyssa sylvatica</i>	500
<i>Platanus occidentalis</i>	2400
<i>Quercus lyrata</i>	900
<i>Quercus nigra</i>	2000
<i>Quercus phellos</i>	1900
<i>Sambucus canadensis</i>	25
<b>TOTALS</b>	<b>15,625*</b>
<b>Average Stems/Acre</b>	<b>1297</b>

\*Live stakes of *Salix nigra* were planted, but are not included in this table.

**Table 8. Total Stems by Plot and Species**  
**EPP Project Code 17.008. Project Name: Heron Stream and Wetland**

Scientific Name	Common Name	Species Type	Current Plot Data MY1 2019																																	
			17.008-01-0001			17.008-01-0002			17.008-01-0003			17.008-01-0004			17.008-01-0005			17.008-01-0006			17.008-01-0007			17.008-01-0008			17.008-01-0009			17.008-01-0010						
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T				
Acer rubrum	red maple	Tree																			4															
Alnus serrulata	hazel alder	Shrub																																		
Asimina triloba	pawpaw	Tree	1	1	1	2	2	2	1	1	1	1	1	1	1	1	1	1	1			1	1	1	2	2	2				1	1	1			
Betula nigra	river birch	Tree																														1	1	1		
Carpinus caroliniana	American hornbeam	Tree	1	1	1	1	1	1				4	4	4																	1	1	1			
Cephalanthus occidentalis	common buttonbush	Shrub																																		
Cercis canadensis	eastern redbud	Tree	1	1	1	4	4	4														2	2	2	1	1	1									
Cornus amomum	silky dogwood	Shrub																						1	1	1										
Diospyros virginiana	common persimmon	Tree	5	5	5				1	1	3							1	1	1	2	2	2					2	2	2						
Fraxinus americana	white ash	Tree																										2	2	2						
Fraxinus pennsylvanica	green ash	Tree												1	1	1	4	4	4									1	1	1						
Liquidambar styraciflua	sweetgum	Tree																																		
Liriodendron tulipifera	tuliptree	Tree																																		
Nyssa sylvatica	blackgum	Tree	2	2	2				1	1	1							1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
Platanus occidentalis	American sycamore	Tree	1	1	1				1	1	3				5	5	5							1	1	1					2	2	2			
Populus deltoides	eastern cottonwood	Tree																																		
Quercus	oak	Tree							6	6	6				1	1	1	1	1	1				2	2	2	2	2	2							
Quercus lyrata	overcup oak	Tree										1	1	1														1	1	1						
Quercus nigra	water oak	Tree				4	4	4				1	1	1	1	1	1					2	2	2	2	2	2	1	1	1	2	2	2			
Quercus phellos	willow oak	Tree										1	1	1									3	3	3					3	3	3				
Quercus rubra	northern red oak	Tree																				1	1	1				2	2	2						
Sambucus canadensis	Common Elderberry	Shrub																																		
Ulmus rubra	slippery elm	Tree																																		
Unknown		Shrub or Tree													1	1	1																			
<b>Stem count</b>			11	11	11	11	11	11	10	10	17	8	8	8	10	10	10	7	7	7	12	12	16	10	10	10	12	12	12	11	11	11				
<b>size (ares)</b>			1			1			1			1			1			1			1			1			1			1						
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02						
<b>Species count</b>			6	6	6	4	4	4	5	5	6	5	5	5	6	6	6	4	4	4	7	7	8	7	7	7	8	8	8	7	7	7				
<b>Stems per ACRE</b>			445.2	445.2	445.2	445.2	445.2	445.2	404.7	404.7	688	323.7	323.7	323.7	404.7	404.7	404.7	283.3	283.3	283.3	485.6	485.6	647.5	404.7	404.7	404.7	485.6	485.6	485.6	445.2	445.2	445.2				

**Color for Density**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%



Table 8. Total Stems by Plot and Species (continued)  
 EEP Project Code 17.008. Project Name: Heron Stream and Wetland

Current Plot Data MY1 2019 (continued)																					
Scientific Name	Common Name	Species Type	17.008-01-0011			17.008-01-0012			17.008-01-0013			17.008-01-0014			MY1 (2019)			MY0 (2019)			
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	
Acer rubrum	red maple	Tree														4					
Alnus serrulata	hazel alder	Shrub	1	1	1										1	1	1	4	4	4	
Asimina triloba	pawpaw	Tree	1	1	1				3	3	3				14	14	14	21	21	21	
Betula nigra	river birch	Tree				1	1	1	2	2	2				4	4	4	2	2	2	
Carpinus caroliniana	American hornbeam	Tree													7	7	7	13	13	13	
Cephalanthus occidentalis	common buttonbush	Shrub																1	1	1	
Cercis canadensis	eastern redbud	Tree	1	1	1							1	1	1	10	10	10	10	10	10	
Cornus amomum	silky dogwood	Shrub	2	2	2	2	2	2							5	5	5	6	6	6	
Diospyros virginiana	common persimmon	Tree							1	1	1	1	1	1	13	13	15	19	19	19	
Fraxinus americana	white ash	Tree	1	1	1										3	3	3	5	5	5	
Fraxinus pennsylvanica	green ash	Tree	3	3	3	4	4	4							13	13	13	15	15	15	
Liquidambar styraciflua	sweetgum	Tree															3				
Liriodendron tulipifera	tuliptree	Tree										1	1	1	1	1	1	2	2	2	
Nyssa sylvatica	blackgum	Tree	3	3	3				2	2	2				13	13	13	10	10	10	
Platanus occidentalis	American sycamore	Tree	2	2	2	1	1	1	2	2	2				15	15	17	11	11	11	
Populus deltoides	eastern cottonwood	Tree									4						4				
Quercus	oak	Tree	1	1	1										13	13	13	31	31	31	
Quercus lyrata	overcup oak	Tree	2	2	2				1	1	1				5	5	5	8	8	8	
Quercus nigra	water oak	Tree							1	1	1	4	4	4	18	18	18	19	19	19	
Quercus phellos	willow oak	Tree										5	5	5	12	12	12	11	11	11	
Quercus rubra	northern red oak	Tree													3	3	3	1	1	1	
Sambucus canadensis	Common Elderberry	Shrub				1	1	1							1	1	1	2	2	2	
Ulmus rubra	slippery elm	Tree									9						9				
Unknown		Shrub or Tree													1	1	1	5	5	5	
<b>Stem count</b>			17	17	17	9	9	9	12	12	25	12	12	12	152	152	176	196	196	196	
<b>size (ares)</b>			1			1			1			1			14			14			
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.35			0.35			
<b>Species count</b>			10	10	10	5	5	5	7	7	9	5	5	5	19	19	23	20	20	20	
<b>Stems per ACRE</b>			688	688	688	364.2	364.2	364.2	485.6	485.6	1012	485.6	485.6	485.6	439.4	439.4	508.7	566.6	566.6	566.6	

**Color for Density**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

**Table 9. Temporary Vegetation Plot Data: Heron Restoration Site**

Species	50m x 2m Temporary Plot (Bearing)			
	T-1 (140 <sup>o</sup> )	T-2 (100 <sup>o</sup> )	T-3 (267 <sup>o</sup> )	T-4 (350 <sup>o</sup> )
<i>Betula nigra</i>			1	1
<i>Carpinus caroliniana</i>			2	
<i>Cercis canadensis</i>				
<i>Diospyros virginiana</i>		1		1
<i>Fraxinus pennsylvanica</i>	14			9
<i>Nyssa sylvatica</i>	2			
<i>Platanus occidentalis</i>	8	2	11	3
<i>Quercus nigra</i>		6		2
<b>Total Stems</b>	<b>24</b>	<b>9</b>	<b>14</b>	<b>16</b>
<b>Total Stems/Acre</b>	<b>972</b>	<b>364</b>	<b>567</b>	<b>648</b>

**Table 10. Planted Vegetation Totals: Heron Restoration Site**

Plot #	Planted Stems/Acre	Success Criteria Met?
1	445	Yes
2	445	Yes
3	407	Yes
4	323	Yes
5	404	Yes
6	283	No
7	485	Yes
8	404	Yes
9	485	Yes
10	445	Yes
11	688	Yes
12	364	Yes
13	485	Yes
14	485	Yes
T-1	972	Yes
T-2	364	Yes
T-3	567	Yes
T-4	648	Yes
<b>Average Planted Stems/Acre</b>	<b>483</b>	<b>Yes</b>

## **Appendix D**

### **Stream Geomorphology Data**

Tables 11A-G. Baseline Stream Data Summary

Tables 12A-G. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment  
Parameter Distributions)

Tables 13A-G. Monitoring Data-Dimensional Morphology Summary (Dimensional Parameters-Cross-  
sections)

Tables 14A-G. Monitoring Data-Stream Reach Data Summary  
Cross-Section Plots

Table 11a. Baseline Stream Data Summary  
Project Name/Number (Heron/100014) - Segment/Reach: UT 1 (856 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Cedarrock Park Ref			Causey Ref			Design			Monitoring Baseline													
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Max	Min	Mean	Max	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n								
Bankfull Width (ft)					4.7	8.5		11.1			8	8.1	12.1	10.7	11	11.3	7.8	8.4	9	8.3	11		13		4								
Floodprone Width (ft)					13	20		30			15	18	25	122	131	140	10	75	100	25	100		100		4								
Bankfull Mean Depth (ft)					0.5	0.7		1.1			0.8	0.8	1	1.3	1.4	1.4	0.6	0.6	0.7	0.4	0.5		0.6		4								
<sup>1</sup> Bankfull Max Depth (ft)					0.8	1.1		2			1.1	1.4	1.4	1.9	2	2	0.7	0.8	1	0.6	0.8		1.1		4								
Bankfull Cross Sectional Area (ft <sup>2</sup> )						5.1						8			14.7		5.1	5.1	5.1	3.7	5.4		7.2		4								
Width/Depth Ratio					4.3	14.6		22			8	10.1	15.1	8	9	9	12	14	16	17.4	18.7		36.7		4								
Entrenchment Ratio					1.6	2.5		4.3			1.9	2.1	2.2	11	12	13	5.1	8.9	11.1	3	8.3		9.3		4								
<sup>1</sup> Bank Height Ratio					1.4	1.9		2.5			1.0	1.8			1.4		1.0	1.0	1.3	1.0	1.0		1.0		4								
<b>Profile</b>																																	
Riffle Length (ft)					No distinct repetitive pattern of riffles and pools due to straightening activities.																			2.7	19	16	53	11	31				
Riffle Slope (ft/ft)																	0.01	0.0316	0.0576	0.002	0.01	0.012	0.007	0.009	0.01	0	0.013	0.012	0.048	0.01	31		
Pool Length (ft)																												6	23	20	80	12.9	34
Pool Max depth (ft)																	1.5	1.8	2.1		2.7		0.8	1.1	1.3	1.5	1.6		2.1		4		
Pool Spacing (ft)																	25	37	69	22	44	81	25	34	68	25	34		68		34		
<b>Pattern</b>																																	
Channel Beltwidth (ft)					No distinct repetitive pattern of riffles and pools due to straightening activities.						20	23	38	17	30	36	25	34	68	25	34		68										
Radius of Curvature (ft)																	11	16	27	9	31	113	17	25	85	17	25		85				
Rc:Bankfull width (ft/ft)																	1.4	2	3.3	0.8	2.8	10.3	2	3	10	2	3		10				
Meander Wavelength (ft)																	44	68	116	10	63	91	51	72	101	51	72		101				
Meander Width Ratio																	2.4	2.8	4.7	1.5	2.7	3.5	3	4	6	3	4		6				
<b>Transport parameters</b>																																	
Reach Shear Stress (competency) lb/f <sup>2</sup>					0.61												0.19			0.24													
Max part size (mm) mobilized at bankfull																																	
Stream Power (transport capacity) W/m <sup>2</sup>																																	
<b>Additional Reach Parameters</b>																																	
Rosgen Classification					Cg 5						Eb 4			E5			E/C 4			C 4													
Bankfull Velocity (fps)					3.8												3.8			3.6													
Bankfull Discharge (cfs)					19.3																												
Valley length (ft)					1067																												
Channel Thalweg length (ft)					1433												856			856													
Sinuosity (ft)					1.3						1.2			1.46			1.3			1.3													
Water Surface Slope (Channel) (ft/ft)					0.0057						0.0258			0.0053			0.0057			0.0087													
BF slope (ft/ft)																																	
<sup>3</sup> Bankfull Floodplain Area (acres)																																	
<sup>4</sup> % of Reach with Eroding Banks					61						0			0																			
Channel Stability or Habitat Metric																																	
Biological or Other																																	

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 11b. Baseline Stream Data Summary  
 Project Name/Number (Heron/100014) - Segment/Reach: UT 3 (279 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Cedarrock Park Ref			Causey Ref			Design			Monitoring Baseline													
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Max	Min	Mean	Max	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n								
Bankfull Width (ft)					3.2	4.5		5.9			8	8.1	12.1	10.7	11	11.3	4.1	4.4	4.7	7.7	7.7		7.7		1								
Floodprone Width (ft)					9	14		21			15	18	25	122	131	140	20	40	60	18	18		18		1								
Bankfull Mean Depth (ft)					0.2	0.3		0.4			0.8	0.8	1	1.3	1.4	1.4	0.3	0.3	0.3	0.6	0.6		0.6		1								
<sup>1</sup> Bankfull Max Depth (ft)					0.5	0.6		0.7			1.1	1.4	1.4	1.9	2	2	0.4	0.4	0.5	1	1		1		1								
Bankfull Cross Sectional Area (ft <sup>2</sup> )						1.4						8			14.7		1.4	1.4	1.4	4.5	4.5		4.5		1								
Width/Depth Ratio					8	17.4		29.5			8	10.1	15.1	8	9	9	12	14	16	13.2	13.2		13.2		1								
Entrenchment Ratio					1.4	2.2		3.8			1.9	2.1	2.2	11	12	13	4.9	9	12.7	2.3	2.3		2.3		1								
<sup>1</sup> Bank Height Ratio					1.7	2.2		2.4			1.0	1.8			1.4		1.0	1.0	1.3	1.0	1.0		1.0		1								
<b>Profile</b>																																	
Riffle Length (ft)					No distinct repetitive pattern of riffles and pools due to straightening activities.																												
Riffle Slope (ft/ft)											0.01	0.0316	0.0576	0.002	0.01	0.012	0.023	0.031	0.035	0.011	0.029	0.027	0.736	0.017	4	11	10	19	4.3	14			
Pool Length (ft)																									4	9	8	21	4.9	13			
Pool Max depth (ft)																									1	1	1	1	0	1			
Pool Spacing (ft)																									25	37	69	22	44	81	13	18	35
<b>Pattern</b>																																	
Channel Beltwidth (ft)					No distinct repetitive pattern of riffles and pools due to straightening activities.						20	23	38	17	30	36	13	18	27	13	18		27										
Radius of Curvature (ft)											11	16	27	9	31	113	9	13	44	9	13	44	9	13		44							
Rc:Bankfull width (ft/ft)											1.4	2	3.3	0.8	2.8	10.3	2	3	10	2	3	10	2	3		10							
Meander Wavelength (ft)											44	68	116	10	63	91	26	37	53	26	37	53	26	37		53							
Meander Width Ratio											2.4	2.8	4.7	1.5	2.7	3.5	3	4	6	3	4	6	3	4		6							
<b>Transport parameters</b>																																	
Reach Shear Stress (competency) lb/ft <sup>2</sup>					1.42												0.34			0.56													
Max part size (mm) mobilized at bankfull																																	
Stream Power (transport capacity) W/m <sup>2</sup>																																	
<b>Additional Reach Parameters</b>																																	
Rosgen Classification					Cg 5						Eb 4			E5			E/C 4			C 4													
Bankfull Velocity (fps)					3.6												3.6			1.1													
Bankfull Discharge (cfs)					5																												
Valley length (ft)					229																												
Channel Thalweg length (ft)					247												279			279													
Sinuosity (ft)					1.07						1.2			1.46			1.15			1.15													
Water Surface Slope (Channel) (ft/ft)					0.0207						0.0258			0.0053			0.0193			0.0176													
BF slope (ft/ft)																																	
<sup>3</sup> Bankfull Floodplain Area (acres)																																	
<sup>4</sup> % of Reach with Eroding Banks					100						0			0																			
Channel Stability or Habitat Metric																																	
Biological or Other																																	

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 11c. Baseline Stream Data Summary  
Project Name/Number (Heron/100014) - Segment/Reach: UT 4 (450 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Cedarrock Park Ref			Causey Ref			Design			Monitoring Baseline												
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Max	Min	Mean	Max	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n							
<b>Dimension and Substrate - Riffle Only</b>																																
Bankfull Width (ft)					3.1	3.8		4.9			8	8.1	12.1	10.7	11	11.3	4.6	5	5.4	6.5	7.3		8		2							
Floodprone Width (ft)					6	15		30			15	18	25	122	131	140	25	50	75	40	40		40		2							
Bankfull Mean Depth (ft)					0.4	0.5		0.6			0.8	0.8	1	1.3	1.4	1.4	0.3	0.4	0.4	0.3	0.4		0.5		2							
<sup>1</sup> Bankfull Max Depth (ft)					0.7	0.8		0.9			1.1	1.4	1.4	1.9	2	2	0.4	0.5	0.6	0.5	0.7		0.8		2							
Bankfull Cross Sectional Area (ft <sup>2</sup> )						2						8			14.7		1.8	1.8	1.8	2.2	3		3.7		2							
Width/Depth Ratio					5.2	7.7		12.3			8	10.1	15.1	8	9	9	12	14	16	17.3	18.3		19.2		2							
Entrenchment Ratio					1.3	3.9		6.1			1.9	2.1	2.2	11	12	13	5.4	10	14	5	5.6		6.2		2							
<sup>1</sup> Bank Height Ratio					1.3	2.3		4.0			1.0	1.8			1.4		1.0	1.0	1.3	1.0	1.0		1.0		2							
<b>Profile</b>																																
Riffle Length (ft)					No distinct repetitive pattern of riffles and pools due to straightening activities.																											
Riffle Slope (ft/ft)																																
Pool Length (ft)																																
Pool Max depth (ft)																																
Pool Spacing (ft)																																
											0.01	0.0316	0.0576	0.002	0.01	0.012	0.037	0.05	0.056	4	9	9	20	3.5	23							
																				4	10	10	18	3.5	22							
											1.5	1.8	2.1		2.7		0.5	0.7	0.8	1.1	1.3		1.4		2							
											25	37	69	22	44	81	15	20	40	15	20		40		22							
<b>Pattern</b>																																
Channel Beltwidth (ft)					No distinct repetitive pattern of riffles and pools due to straightening activities.						20	23	38	17	30	36	15	20	30	15	20		30									
Radius of Curvature (ft)																	11	16	27	9	31	113	10	15	50	10	15		50			
Rc:Bankfull width (ft/ft)																	1.4	2	3.3	0.8	2.8	10.3	2	3	10	2	3		10			
Meander Wavelength (ft)																	44	68	116	10	63	91	30	43	60	30	43		60			
Meander Width Ratio																	2.4	2.8	4.7	1.5	2.7	3.5	3	4	6	3	4		6			
<b>Transport parameters</b>																																
Reach Shear Stress (competency) lb/ft <sup>2</sup>					2.79												0.6			0.59												
Max part size (mm) mobilized at bankfull																																
Stream Power (transport capacity) W/m <sup>2</sup>																																
<b>Additional Reach Parameters</b>																																
Rosgen Classification					Eg 5						Eb 4			E5			E/C 4			C 4												
Bankfull Velocity (fps)					3.7												4			2.4												
Bankfull Discharge (cfs)					7.3																											
Valley length (ft)					391																											
Channel Thalweg length (ft)					428												450			450												
Sinuosity (ft)					1.09						1.2			1.46			1.15			1.15												
Water Surface Slope (Channel) (ft/ft)					0.0283						0.0258			0.0053			0.3111			0.0254												
BF slope (ft/ft)																																
<sup>3</sup> Bankfull Floodplain Area (acres)																																
<sup>4</sup> % of Reach with Eroding Banks					56						0			0																		
Channel Stability or Habitat Metric																																
Biological or Other																																

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 11d. Baseline Stream Data Summary  
Project Name/Number (Heron/100014) - Segment/Reach: UT 5 (952 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Cedarrock Park Ref			Causey Ref			Design			Monitoring Baseline												
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Max	Min	Mean	Max	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n							
<b>Dimension and Substrate - Riffle Only</b>																																
Bankfull Width (ft)					2.5	3.7		6			8	8.1	12.1	10.7	11	11.3	4.6	5	5.4	4.9	6.9		8.1		4							
Floodprone Width (ft)					4	12		30			15	18	25	122	131	140	25	50	75	40	40		40		4							
Bankfull Mean Depth (ft)					0.3	0.5		0.6			0.8	0.8	1	1.3	1.4	1.4	0.3	0.4	0.4	0.3	0.4		0.5		4							
<sup>1</sup> Bankfull Max Depth (ft)					0.5	0.8		0.9			1.1	1.4	1.4	1.9	2	2	0.4	0.5	0.6	0.5	0.7		0.8		4							
Bankfull Cross Sectional Area (ft <sup>2</sup> )						1.6						8			14.7		1.8	1.8	1.8	1.9	2.4		3.7		4							
Width/Depth Ratio					3.6	8.8		20			8	10.1	15.1	8	9	9	12	14	16	12.6	18.3		20.9		4							
Entrenchment Ratio					1.4	3.1		7.3			1.9	2.1	2.2	11	12	13	5.4	10	14	4.9	5.9		8.2		4							
<sup>1</sup> Bank Height Ratio					1.3	1.5		2.0			1.0	1.8			1.4		1.0	1.0	1.3	1.0	1.0		1.0		4							
<b>Profile</b>																																
Riffle Length (ft)					No distinct repetitive pattern of riffles and pools due to straightening activities.																											
Riffle Slope (ft/ft)																																
Pool Length (ft)																																
Pool Max depth (ft)																																
Pool Spacing (ft)																																
											0.01	0.0316	0.0576	0.002	0.01	0.012	0.037	0.05	0.056	0.004	0.028	0.027	0.051	0.01	41							
																				4	12	10	59	8.5	41							
											1.5	1.8	2.1		2.7		0.5	0.7	0.8	0.8	1		1.1		4							
											25	37	69	22	44	81	15	20	40	15	20		40		41							
<b>Pattern</b>																																
Channel Beltwidth (ft)					No distinct repetitive pattern of riffles and pools due to straightening activities.						20	23	38	17	30	36	15	20	30	15	20		30									
Radius of Curvature (ft)																	11	16	27	9	31	113	10	15	50	10	15		50			
Rc:Bankfull width (ft/ft)																	1.4	2	3.3	0.8	2.8	10.3	2	3	10	2	3		10			
Meander Wavelength (ft)																	44	68	116	10	63	91	30	43	60	30	43		60			
Meander Width Ratio																	2.4	2.8	4.7	1.5	2.7	3.5	3	4	6	3	4		6			
<b>Transport parameters</b>																																
Reach Shear Stress (competency) lb/ft <sup>2</sup>					2.79												0.6			0.5												
Max part size (mm) mobilized at bankfull																																
Stream Power (transport capacity) W/m <sup>2</sup>																																
<b>Additional Reach Parameters</b>																																
Rosgen Classification					Eg 5						Eb 4			E5			E/C 4			E/C 4												
Bankfull Velocity (fps)					3.9												4			2.3												
Bankfull Discharge (cfs)					5.5																											
Valley length (ft)					579																											
Channel Thalweg length (ft)					605												952			952												
Sinuosity (ft)					1.04						1.2			1.46			1.15			1.15												
Water Surface Slope (Channel) (ft/ft)					0.0372						0.0258			0.0053			0.3111			0.0256												
BF slope (ft/ft)																																
<sup>3</sup> Bankfull Floodplain Area (acres)																																
<sup>4</sup> % of Reach with Eroding Banks					50						0			0																		
Channel Stability or Habitat Metric																																
Biological or Other																																

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 11e. Baseline Stream Data Summary  
 Project Name/Number (Heron/100014) - Segment/Reach: UT 6 (781 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Cedarrock Park Ref			Causey Ref			Design			Monitoring Baseline										
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Max	Min	Mean	Max	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n					
Bankfull Width (ft)					4.6	6.4		9.6			8	8.1	12.1	10.7	11	11.3	4.2	4.6	4.9	6.1	6.5		6.8		2					
Floodprone Width (ft)					7	16		46			15	18	25	122	131	140	25	50	75	40	40		40		2					
Bankfull Mean Depth (ft)					0.2	0.3		0.3			0.8	0.8	1	1.3	1.4	1.4	0.3	0.3	0.4	0.4	0.4		0.5		2					
<sup>1</sup> Bankfull Max Depth (ft)					0.4	0.5		0.8			1.1	1.4	1.4	1.9	2	2	0.4	0.5	0.5	0.6	0.8		0.9		2					
Bankfull Cross Sectional Area (ft <sup>2</sup> )						1.5						8			14.7		1.5	1.5	1.5	2.2	2.9		3.5		2					
Width/Depth Ratio					15.3	26.7		48			8	10.1	15.1	8	9	9	12	14	16	13.2	15.1		16.9		2					
Entrenchment Ratio					1.1	2.4		4.8			1.9	2.1	2.2	11	12	13	5.9	10.9	15.3	5.9	6.2		6.6		2					
<sup>1</sup> Bank Height Ratio					3.7	5.0		7.5			1.0	1.8			1.4		1.0	1.0	1.3	1.0	1.0		1.0		2					
<b>Profile</b>																														
Riffle Length (ft)					No distinct repetitive pattern of riffles and pools due to straightening activities.																									
Riffle Slope (ft/ft)											0.01	0.0316	0.0576	0.002	0.01	0.012	0.031	0.042	0.047	0.001	0.028	0.024	0.126	0.021	2	10	7	47	8.8	33
Pool Length (ft)																									4	12	12	18	3.7	33
Pool Max depth (ft)											1.5	1.8	2.1		2.7		0.4	0.6	0.7	1	1.2		1.3		1	1.2		1.3		2
Pool Spacing (ft)											25	37	69	22	44	81	13.7	18.3	36.7	14	18		37		14	18		37		33
<b>Pattern</b>																														
Channel Beltwidth (ft)					No distinct repetitive pattern of riffles and pools due to straightening activities.						20	23	38	17	30	36	13.7	18.3	36.7	14	18		37							
Radius of Curvature (ft)											11	16	27	9	31	113	9	14	46	9	14		46		9	14		46		
Rc:Bankfull width (ft/ft)											1.4	2	3.3	0.8	2.8	10.3	2	3	10	2	3		10		2	3		10		
Meander Wavelength (ft)											44	68	116	10	63	91	27	39	55	27	39		55		27	39		55		
Meander Width Ratio											2.4	2.8	4.7	1.5	2.7	3.5	3	4	6	3	4		6		3	4		6		
<b>Transport parameters</b>																														
Reach Shear Stress (competency) lb/ft <sup>2</sup>					14.18												0.47			0.56										
Max part size (mm) mobilized at bankfull																														
Stream Power (transport capacity) W/m <sup>2</sup>																														
<b>Additional Reach Parameters</b>																														
Rosgen Classification					Cg 5						Eb 4			E5			E/C 4			C 4										
Bankfull Velocity (fps)					3.5												3.5			1.8										
Bankfull Discharge (cfs)					5.2																									
Valley length (ft)					486																									
Channel Thalweg length (ft)					522												781			781										
Sinuosity (ft)					1.07						1.2			1.46			1.15			1.15										
Water Surface Slope (Channel) (ft/ft)					0.028						0.0258			0.0053			0.0261			0.0225										
BF slope (ft/ft)																														
<sup>3</sup> Bankfull Floodplain Area (acres)																														
<sup>4</sup> % of Reach with Eroding Banks					68						0			0																
Channel Stability or Habitat Metric																														
Biological or Other																														

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3



Table 11f. Baseline Stream Data Summary  
 Project Name/Number (Heron/100014) - Segment/Reach: UT 7 (232 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Cedarrock Park Ref			Causey Ref			Design			Monitoring Baseline											
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Max	Min	Mean	Max	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n						
Bankfull Width (ft)					4.1	5.3		6.7			8	8.1	12.1	10.7	11	11.3	4.9	5.3	5.7	6.2	6.6		7.8		4						
Floodprone Width (ft)					7	13		29			15	18	25	122	131	140	25	50	75	10	20		20		4						
Bankfull Mean Depth (ft)					0.3	0.4		0.5			0.8	0.8	1	1.3	1.4	1.4	0.4	0.4	0.4	0.3	0.4		0.5		4						
<sup>1</sup> Bankfull Max Depth (ft)					0.4	0.6		0.8			1.1	1.4	1.4	1.9	2	2	0.5	0.5	0.6	0.5	0.6		0.7		4						
Bankfull Cross Sectional Area (ft <sup>2</sup> )						2						8			14.7		2	2	2	1.8	2.7		3.3		4						
Width/Depth Ratio					8.2	14.5		22.3			8	10.1	15.1	8	9	9	12	14	16	12.8	18.5		24.2		4						
Entrenchment Ratio					1.7	2.4		5.2			1.9	2.1	2.2	11	12	13	5	9	13	1.6	2.8		3.1		4						
<sup>1</sup> Bank Height Ratio					1.8	2.5		4.1			1.0	1.8			1.4		1.0	1.0	1.3	1.0	1.0		1.0		4						
<b>Profile</b>																															
Riffle Length (ft)					No distinct repetitive pattern of riffles and pools due to straightening activities.																										
Riffle Slope (ft/ft)																															
Pool Length (ft)																															
Pool Max depth (ft)																															
Pool Spacing (ft)																															
											0.01	0.0316	0.0576	0.002	0.01	0.012	0.027	0.036	0.04	0.006	0.029	0.029	0.056	0.011	42						
											1.5	1.8	2.1		2.7		1.3	1.9	2.1	1	1.1		1.5		3						
											25	37	69	22	44	81	16	21	42	16	21		42		42						
<b>Pattern</b>																															
Channel Beltwidth (ft)					No distinct repetitive pattern of riffles and pools due to straightening activities.						20	23	38	17	30	36	16	21	32	16	21		32								
Radius of Curvature (ft)																	11	16	27	9	31	113	10	16	53	10	16		53		
Rc:Bankfull width (ft/ft)																	1.4	2	3.3	0.8	2.8	10.3	2	3	10	2	3		10		
Meander Wavelength (ft)																	44	68	116	10	63	91	31	45	64	31	45		64		
Meander Width Ratio																	2.4	2.8	4.7	1.5	2.7	3.5	3	4	6	3	4		6		
<b>Transport parameters</b>																															
Reach Shear Stress (competency) lb/ft <sup>2</sup>					2.36												0.45			0.61											
Max part size (mm) mobilized at bankfull																															
Stream Power (transport capacity) W/m <sup>2</sup>																															
<b>Additional Reach Parameters</b>																															
Rosgen Classification					Cg 5						Eb 4			E5			Eb 4			Cb 4											
Bankfull Velocity (fps)					3.5												3.5			2.6											
Bankfull Discharge (cfs)					7																										
Valley length (ft)					755																										
Channel Thalweg length (ft)					778												232			232											
Sinuosity (ft)					1.03						1.2			1.46			1.15			1.15											
Water Surface Slope (Channel) (ft/ft)					0.0248						0.0258			0.0053			0.0222			0.0268											
BF slope (ft/ft)																															
<sup>3</sup> Bankfull Floodplain Area (acres)																															
<sup>4</sup> % of Reach with Eroding Banks					76						0			0																	
Channel Stability or Habitat Metric																															
Biological or Other																															

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 11g. Baseline Stream Data Summary  
 Project Name/Number (Heron/100014) - Segment/Reach: UT 8 (605 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Cedarrock Park Ref			Causey Ref			Design			Monitoring Baseline											
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Max	Min	Mean	Max	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n						
Bankfull Width (ft)					4.2	5.1		6.1			8	8.1	12.1	10.7	11	11.3	5.5	5.9	6.3	6.5	7.9		9.3		2						
Floodprone Width (ft)					5	15		30			15	18	25	122	131	140	25	50	75	20	30		40		2						
Bankfull Mean Depth (ft)					0.4	0.5		0.6			0.8	0.8	1	1.3	1.4	1.4	0.4	0.4	0.5	0.4	0.4		0.4		2						
<sup>1</sup> Bankfull Max Depth (ft)					0.6	0.8		1			1.1	1.4	1.4	1.9	2	2	0.5	0.6	0.7	0.7	0.7		0.7		2						
Bankfull Cross Sectional Area (ft <sup>2</sup> )						2.5						8			14.7		2.5	2.5	2.5	2.6	3.2		3.7		2						
Width/Depth Ratio					7	11.3		15.3			8	10.1	15.1	8	9	9	12	14	16	16.3	19.8		23.4		2						
Entrenchment Ratio					1.1	2.7		4.9			1.9	2.1	2.2	11	12	13	4.6	8.5	11.9	2.2	4.2		6.2		2						
<sup>1</sup> Bank Height Ratio					1.4	2.3		3.7			1.0	1.8			1.4		1.0	1.0	1.3	1.0	1.0		1.0		2						
<b>Profile</b>																															
Riffle Length (ft)					No distinct repetitive pattern of riffles and pools due to straightening activities.																										
Riffle Slope (ft/ft)											0.01	0.0316	0.0576	0.002	0.01	0.012	0.023	0.03	0.034	0.007	0.02	0.017	0.041	0.009	5	11	11	19	3.4	23	
Pool Length (ft)																									6	15	15	24	4.8	23	
Pool Max depth (ft)																	1.5	1.8	2.1		2.7		0.5	0.8	0.9	0.9	1.3		1.6		2
Pool Spacing (ft)																	25	37	69	22	44	81	17	24	47	17	24		47		23
<b>Pattern</b>																															
Channel Beltwidth (ft)					No distinct repetitive pattern of riffles and pools due to straightening activities.						20	23	38	17	30	36	17	24	36	17	24		36								
Radius of Curvature (ft)											11	16	27	9	31	113	11	18	59	11	18		59								
Rc:Bankfull width (ft/ft)											1.4	2	3.3	0.8	2.8	10.3	2	3	10	2	3		10								
Meander Wavelength (ft)											44	68	116	10	63	91	35	50	71	35	50		71								
Meander Width Ratio											2.4	2.8	4.7	1.5	2.7	3.5	3	4	6	3	4		6								
<b>Transport parameters</b>																															
Reach Shear Stress (competency) lb/ft <sup>2</sup>					1.85												0.44			0.32											
Max part size (mm) mobilized at bankfull																															
Stream Power (transport capacity) W/m <sup>2</sup>																															
<b>Additional Reach Parameters</b>																															
Rosgen Classification					Eg 5						Eb 4			E5			E/C 4			C 4											
Bankfull Velocity (fps)					3.6												3.6			2.8											
Bankfull Discharge (cfs)					9.1																										
Valley length (ft)					520																										
Channel Thalweg length (ft)					543												605			605											
Sinuosity (ft)					1.04						1.2			1.46			1.15			1.15											
Water Surface Slope (Channel) (ft/ft)					0.0218						0.0258			0.0053			0.019			0.0138											
BF slope (ft/ft)																															
<sup>3</sup> Bankfull Floodplain Area (acres)																															
<sup>4</sup> % of Reach with Eroding Banks					80						0			0																	
Channel Stability or Habitat Metric																															
Biological or Other																															

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

**Table 12a. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)**  
**Project Name/Number (Heron/100014) - Segment/Reach: UT 1 (856 feet)**

Parameter	Pre-Existing Condition					Cedarrock Reference Reach Data					Causey Reference Reach Data					Design					As-built/Baseline											
<sup>1</sup> Ri% / Ru% / P% / G% / S%																60	13	14	13					43	19	19	19					
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%						9	22	39	18	11	4	54	28	11	1	2																
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)						0.12	4.1	9.8	161	2568	0.32	0.5	0.9	24	116																	
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	29	71												50	50											25	75					
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0	14	43	43			66		33			100													100								

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2,3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

**Table 12b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)**  
**Project Name/Number (Heron/100014) - Segment/Reach: UT 3 (279 feet)**

Parameter	Pre-Existing Condition					Cedarrock Reference Reach Data					Causey Reference Reach Data					Design					As-built/Baseline											
<sup>1</sup> Ri% / Ru% / P% / G% / S%																74	8	9	8					55	15	15	15					
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%						9	22	39	18	11	4	54	28	11	1	2																
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)						0.12	4.1	9.8	161	2568	0.32	0.5	0.9	24	116																	
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	33	33	33											50	50											100						
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0			33	66		66		33			100													100								

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2,3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

**Table 12c. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)**  
**Project Name/Number (Heron/100014) - Segment/Reach: UT 4 (450 feet)**

Parameter	Pre-Existing Condition					Cedarrock Reference Reach Data					Causey Reference Reach Data					Design					As-built/Baseline											
<sup>1</sup> Ri% / Ru% / P% / G% / S%																63	12	13	12					48	17	18	17					
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%						9	22	39	18	11	4	54	28	11	1	2																
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)						0.12	4.1	9.8	161	2568	0.32	0.5	0.9	24	116																	
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	25	25	50											50	50											100						
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0	25	25	50			66		33			100													100								

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2,3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

**Table 12d. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)**  
**Project Name/Number (Heron/100014) - Segment/Reach: UT 5 (952 feet)**

Parameter	Pre-Existing Condition					Cedarrock Reference Reach Data					Causey Reference Reach Data					Design					As-built/Baseline									
<sup>1</sup> Ri% / Ru% / P% / G% / S%																58	14	14	14				50	17	17	16				
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%						9	22	39	18	11	4	54	28	11	1	2														
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)						0.12	4.1	9.8	161	2568	0.32	0.5	0.9	24	116															
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	20	20	40	20			33			66				50	50											100				
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0		20	20	60		66		33			100												100							

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2,3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

**Table 12e. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)**  
**Project Name/Number (Heron/100014) - Segment/Reach: UT 6 (781 feet)**

Parameter	Pre-Existing Condition					Cedarrock Reference Reach Data					Causey Reference Reach Data					Design					As-built/Baseline									
<sup>1</sup> Ri% / Ru% / P% / G% / S%																64	12	12	12				46	18	18	18				
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%						9	22	39	18	11	4	54	28	11	1	2														
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)						0.12	4.1	9.8	161	2568	0.32	0.5	0.9	24	116															
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	40	20	20	20			33			66				50	50											100				
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0				100		66		33			100												100							

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2,3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

**Table 12f. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)**  
**Project Name/Number (Heron/100014) - Segment/Reach: UT 7 (232 feet)**

Parameter	Pre-Existing Condition					Cedarrock Reference Reach Data					Causey Reference Reach Data					Design					As-built/Baseline									
<sup>1</sup> Ri% / Ru% / P% / G% / S%																76	7	8	7				60	13	14	13				
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%						9	22	39	18	11	4	54	28	11	1	2														
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)						0.12	4.1	9.8	161	2568	0.32	0.5	0.9	24	116															
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10		57	29	14			33			66				50	50									25	75					
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0			29	71		66		33			100												100							

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2,3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

**Table 12g. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)**  
**Project Name/Number (Heron/100014) - Segment/Reach: UT 8 (605 feet)**

Parameter	Pre-Existing Condition						Cedarrock Reference Reach Data					Causey Reference Reach Data					Design					As-built/Baseline										
<sup>1</sup> Ri% / Ru% / P% / G% / S%																			60	13	14	13				41	20	20	19			
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%							9	22	39	18	11		4	54	28	11	1	2														
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)							0.12	4.1	9.8	161	2568		0.32	0.5	0.9	24	116															
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	25	25	50					33			66					50	50											50	50			
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0		50		50			66		33				100													100						

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2,3** - These classes are loosley built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

**Table 13a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)**

**Project Name/Number (Heron/100014) Segment/Reach: UT 1 (856 feet)**

Based on fixed baseline bankfull elevation <sup>1</sup>	Cross Section 1 (Pool)							Cross Section 2 (Riffle)							Cross Section 3 (Riffle)							Cross Section 4 (Pool)							Cross Section 5 (Riffle)						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
<b>Record elevation (datum) used</b>																																			
Bankfull Width (ft)	9.2	8.5						10.7	14.7						13.0	14.4						8.9	9.7						8.3	9.0					
Floodprone Width (ft)	NA	NA						100	100						100	100						NA	NA						25	25					
Bankfull Mean Depth (ft)	1.1	1.2						0.6	0.4						0.4	0.3						0.8	0.7						0.4	0.4					
Bankfull Max Depth (ft)	2.1	2.2						0.9	0.8						0.7	0.7						1.6	1.6						0.6	0.6					
Bankfull Cross Sectional Area (ft <sup>2</sup> )	10.5	10.5						6.1	6.1						4.6	4.6						6.8	6.8						3.7	3.7					
Bankfull Width/Depth Ratio	NA	NA						18.8	35.4						36.7	45.1						NA	NA						18.6	21.9					
Bankfull Entrenchment Ratio	NA	NA						9.3	6.8						7.7	6.9						NA	NA						3.0	2.8					
Low Bank Height (ft)	2.1	2.2						0.9	0.7						0.7	0.7						1.6	1.6						0.6	0.6					
Bankfull Bank Height Ratio <sup>*</sup>	1.00	1.00						1.00	0.88						1.00	1.00						1.00	1.00						1.00	1.00					
Cross Sectional Area between end pins (ft <sup>2</sup> )																																			
d50 (mm)																																			

Based on fixed baseline bankfull elevation <sup>1</sup>	Cross Section 6 (Pool)							Cross Section 7 (Pool)							Cross Section 8 (Riffle)						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
<b>Record elevation (datum) used</b>																					
Bankfull Width (ft)	12.8	13.2						9.6	10.4						11.2	12.0					
Floodprone Width (ft)	NA	NA						NA	NA						100	100					
Bankfull Mean Depth (ft)	0.7	0.7						0.8	0.8						0.6	0.6					
Bankfull Max Depth (ft)	1.6	1.7						1.5	1.7						1.1	1.0					
Bankfull Cross Sectional Area (ft <sup>2</sup> )	9.4	9.4						8.0	8.0						7.2	7.2					
Bankfull Width/Depth Ratio	NA	NA						NA	NA						17.4	20.0					
Bankfull Entrenchment Ratio	NA	NA						NA	NA						8.9	8.3					
Low Bank Height (ft)	1.6	1.7						1.5	1.7						1.1	1.0					
Bankfull Bank Height Ratio <sup>*</sup>	1.0	1.0						1.0	1.0						1.0	1.0					
Cross Sectional Area between end pins (ft <sup>2</sup> )																					
d50 (mm)																					

1 = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

\*Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document produced by the technical industry work group consisting of the NCIRT, NCDMS, and Industry Practitioners in NC (9/2018).

**Table 13b. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)**

**Project Name/Number (Heron/100014) Segment/Reach: UT 3 (279 feet)**

Based on fixed baseline bankfull elevation <sup>1</sup>	Cross Section 9 (Pool)							Cross Section 10 (Riffle)						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
<b>Record elevation (datum) used</b>														
Bankfull Width (ft)	4.2	5.6						7.7	7.0					
Floodprone Width (ft)	NA	NA						18	18					
Bankfull Mean Depth (ft)	0.7	0.5						0.6	0.6					
Bankfull Max Depth (ft)	1.0	0.8						1.0	1.1					
Bankfull Cross Sectional Area (ft <sup>2</sup> )	2.9	2.9						4.5	4.5					
Bankfull Width/Depth Ratio	NA	NA						13.2	10.9					
Bankfull Entrenchment Ratio	NA	NA						2.3	2.6					
Low Bank Height (ft)	1.0	0.3						1.0	1.1					
Bankfull Bank Height Ratio <sup>*</sup>	1.00	0.38						1.00	1.00					
Cross Sectional Area between end pins (ft <sup>2</sup> )														
d50 (mm)														

Based on fixed baseline bankfull elevation <sup>1</sup>
Bankfull Width (ft)
Floodprone Width (ft)
Bankfull Mean Depth (ft)
Bankfull Max Depth (ft)
Bankfull Cross Sectional Area (ft <sup>2</sup> )
Bankfull Width/Depth Ratio
Bankfull Entrenchment Ratio
Low Bank Height (ft)
Bankfull Bank Height Ratio <sup>*</sup>
Cross Sectional Area between end pins (ft <sup>2</sup> )
d50 (mm)

1 = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

\*Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document produced by the technical industry work group consisting of the NCIRT, NCDMS, and Industry Practitioners in NC (9/2018).

**Table 13c. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)**  
**Project Name/Number (Heron/100014) Segment/Reach: UT 4 (450 feet)**

Based on fixed baseline bankfull elevation <sup>1</sup>	Cross Section 11 (Pool)							Cross Section 12 (Riffle)							Cross Section 13 (Riffle)							Cross Section 14 (Pool)						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) used																												
Bankfull Width (ft)	6.0	7.9						6.5	7.4						8.0	7.9						9.1	11.0					
Floodprone Width (ft)	NA	NA						40	40						40	40						NA	NA					
Bankfull Mean Depth (ft)	0.8	0.6						0.3	0.3						0.5	0.4						0.7	0.6					
Bankfull Max Depth (ft)	1.1	1.1						0.5	0.6						0.8	0.8						1.4	1.4					
Bankfull Cross Sectional Area (ft <sup>2</sup> )	4.8	4.8						2.2	2.2						3.7	3.5						6.8	6.8					
Bankfull Width/Depth Ratio	NA	NA						19.2	24.9						17.3	17.8						NA	NA					
Bankfull Entrenchment Ratio	NA	NA						6.2	5.4						5.0	5.1						NA	NA					
Low Bank Height (ft)	1.1	0.9						0.5	0.5						0.8	0.8						1.4	1.4					
Bankfull Bank Height Ratio*	1.00	0.82						1.00	0.83						1.00	1.00						1.00	1.00					
Cross Sectional Area between end pins (ft <sup>2</sup> )																												
d50 (mm)																												
Based on fixed baseline bankfull elevation <sup>1</sup>																												
Record elevation (datum) used																												
Bankfull Width (ft)																												
Floodprone Width (ft)																												
Bankfull Mean Depth (ft)																												
Bankfull Max Depth (ft)																												
Bankfull Cross Sectional Area (ft <sup>2</sup> )																												
Bankfull Width/Depth Ratio																												
Bankfull Entrenchment Ratio																												
Low Bank Height (ft)																												
Bankfull Bank Height Ratio*																												
Cross Sectional Area between end pins (ft <sup>2</sup> )																												
d50 (mm)																												

1 = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."  
 \*Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document produced by the technical industry work group consisting of the NCIRT, NCDMS, and Industry Practitioners in NC (9/2018).

**Table 13d. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)**  
**Project Name/Number (Heron/100014) Segment/Reach: UT 5 (952 feet)**

Based on fixed baseline bankfull elevation <sup>1</sup>	Cross Section 15 (Pool)							Cross Section 16 (Riffle)							Cross Section 17 (Pool)							Cross Section 18 (Riffle)							Cross Section 19 (Pool)						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) used																																			
Bankfull Width (ft)	4.7	9.4						6.3	5.7						5.4	5.7						8.1	9.2						7.8	8.7					
Floodprone Width (ft)	NA	NA						40	40						NA	NA						40	40						NA	NA					
Bankfull Mean Depth (ft)	0.5	0.3						0.3	0.3						0.6	0.6						0.5	0.4						0.4	0.4					
Bankfull Max Depth (ft)	0.8	0.5						0.5	0.6						1.1	1.2						0.8	0.7						0.9	0.8					
Bankfull Cross Sectional Area (ft <sup>2</sup> )	2.4	2.4						1.9	1.9						3.4	3.4						3.7	3.7						3.3	3.3					
Bankfull Width/Depth Ratio	NA	NA						20.9	17.1						NA	NA						17.7	22.9						NA	NA					
Bankfull Entrenchment Ratio	NA	NA						6.3	7.0						NA	NA						4.9	4.3						NA	NA					
Low Bank Height (ft)	0.8	0.5						0.5	0.6						1.1	1.2						0.8	0.6						0.9	0.8					
Bankfull Bank Height Ratio*	1.00	1.00						1.00	1.00						1.00	1.00						1.00	0.86						1.00	1.00					
Cross Sectional Area between end pins (ft <sup>2</sup> )																																			
d50 (mm)																																			
Based on fixed baseline bankfull elevation <sup>1</sup>																																			
Record elevation (datum) used																																			
Bankfull Width (ft)	4.9	6.2						5.0	5.8						7.4	7.2																			
Floodprone Width (ft)	40	40						NA	NA						40	40																			
Bankfull Mean Depth (ft)	0.4	0.3						0.6	0.5						0.4	0.4																			
Bankfull Max Depth (ft)	0.6	0.6						1.1	1.0						0.7	0.8																			
Bankfull Cross Sectional Area (ft <sup>2</sup> )	1.9	1.9						3.1	3.1						2.9	2.9																			
Bankfull Width/Depth Ratio	12.6	20.2						NA	NA						18.9	17.9																			
Bankfull Entrenchment Ratio	8.2	6.5						NA	NA						5.4	5.6																			
Low Bank Height (ft)	0.6	0.6						1.1	1.0						0.7	0.8																			
Bankfull Bank Height Ratio*	1.00	1.00						1.00	1.00						1.00	1.00																			
Cross Sectional Area between end pins (ft <sup>2</sup> )																																			
d50 (mm)																																			

1 = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."  
 \*Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document produced by the technical industry work group consisting of the NCIRT, NCDMS, and Industry Practitioners in NC (9/2018).



**Table 13e. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)**  
**Project Name/Number (Heron/100014) Segment/Reach: UT 6 (781 feet)**

Based on fixed baseline bankfull elevation <sup>1</sup>	Cross Section 23 (Pool)							Cross Section 24 (Riffle)							Cross Section 25 (Pool)							Cross Section 26 (Riffle)						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) used																												
Bankfull Width (ft)	5.6	5.7						6.1	5.8						5.2	10.0						6.8	4.7					
Floodprone Width (ft)	NA	NA						40	40						NA	NA						40	40					
Bankfull Mean Depth (ft)	0.6	0.6						0.4	0.4						0.6	0.3						0.5	0.7					
Bankfull Max Depth (ft)	1.0	0.9						0.6	0.5						1.3	0.8						0.9	1.0					
Bankfull Cross Sectional Area (ft <sup>2</sup> )	3.6	3.6						2.2	2.2						3.2	3.2						3.5	3.5					
Bankfull Width/Depth Ratio	NA	NA						16.9	15.3						NA	NA						13.2	6.3					
Bankfull Entrenchment Ratio	NA	NA						6.6	6.9						NA	NA						5.9	8.5					
Low Bank Height (ft)	1.0	0.9						0.6	0.7						1.3	0.6						0.9	1.4					
Bankfull Bank Height Ratio*	1.00	1.00						1.00	1.40						1.00	0.75						1.00	1.40					
Cross Sectional Area between end pins (ft <sup>2</sup> )																												
d50 (mm)																												

<sup>1</sup> = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

\*Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document produced by the technical industry work group consisting of the NCIRT, NCDMS, and Industry Practitioners in NC (9/2018).

**Table 13f. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)**  
**Project Name/Number (Heron/100014) Segment/Reach: UT 7 (232 feet)**

Based on fixed baseline bankfull elevation <sup>1</sup>	Cross Section 27 (Pool)							Cross Section 28 (Riffle)							Cross Section 29 (Pool)							Cross Section 30 (Riffle)							Cross Section 31 (Pool)						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) used																																			
Bankfull Width (ft)	7.1	11.4						7.8	6.9						4.1	4.1						6.2	5.6						5.3	6.1					
Floodprone Width (ft)	NA	NA						20	20						NA	NA						10	11						NA	NA					
Bankfull Mean Depth (ft)	0.9	0.6						0.4	0.4						0.8	0.8						0.4	0.4						0.6	0.5					
Bankfull Max Depth (ft)	1.5	1.1						0.6	1.1						1.1	1.3						0.5	0.5						1.0	0.7					
Bankfull Cross Sectional Area (ft <sup>2</sup> )	6.3	6.3						3.0	3.0						3.4	3.4						2.3	2.3						3.0	3.0					
Bankfull Width/Depth Ratio	NA	NA						20.3	15.9						NA	NA						16.7	13.6						NA	NA					
Bankfull Entrenchment Ratio	NA	NA						2.6	2.9						NA	NA						1.6	2.0						NA	NA					
Low Bank Height (ft)	1.5	0.8						0.6	1.1						1.1	1.2						0.5	0.5						1.0	0.6					
Bankfull Bank Height Ratio*	1.00	0.73						1.00	1.00						1.00	0.92						1.00	1.00						1.00	0.86					
Cross Sectional Area between end pins (ft <sup>2</sup> )																																			
d50 (mm)																																			

<sup>1</sup> = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

\*Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document produced by the technical industry work group consisting of the NCIRT, NCDMS, and Industry Practitioners in NC (9/2018).

**Table 13g. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)**  
**Project Name/Number (Heron/100014) Segment/Reach: UT 8 (605 feet)**

Based on fixed baseline bankfull elevation <sup>1</sup>	Cross Section 34 (Riffle)							Cross Section 35 (Pool)							Cross Section 36 (Riffle)							Cross Section 37 (Pool)						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) used																												
Bankfull Width (ft)	6.5	5.2						7.5	6.9						9.3	9.0						9.5	8.7					
Floodprone Width (ft)	40	40						NA	NA						20	20						NA	NA					
Bankfull Mean Depth (ft)	0.4	0.5						0.5	0.6						0.4	0.4						0.8	0.8					
Bankfull Max Depth (ft)	0.7	0.7						0.9	1.0						0.7	0.7						1.6	1.6					
Bankfull Cross Sectional Area (ft <sup>2</sup> )	2.6	2.6						4.1	4.1						3.7	3.7						7.2	7.2					
Bankfull Width/Depth Ratio	16.3	10.4						NA	NA						23.4	21.9						NA	NA					
Bankfull Entrenchment Ratio	6.2	7.7						NA	NA						2.2	2.2						NA	NA					
Low Bank Height (ft)	0.7	0.8						0.9	1.0						0.7	0.7						1.6	1.6					
Bankfull Bank Height Ratio*	1.0	1.1						1.0	1.0						1.00	1.00						1.00	1.00					
Cross Sectional Area between end pins (ft <sup>2</sup> )																												
d50 (mm)																												
Based on fixed baseline bankfull elevation <sup>1</sup>																												
Record elevation (datum) used																												
Bankfull Width (ft)																												
Floodprone Width (ft)																												
Bankfull Mean Depth (ft)																												
Bankfull Max Depth (ft)																												
Bankfull Cross Sectional Area (ft <sup>2</sup> )																												
Bankfull Width/Depth Ratio																												
Bankfull Entrenchment Ratio																												
Low Bank Height (ft)																												
Bankfull Bank Height Ratio*																												
Cross Sectional Area between end pins (ft <sup>2</sup> )																												
d50 (mm)																												

<sup>1</sup> = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."  
 \*Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document produced by the technical industry work group consisting of the NCIRT, NCDMS, and Industry Practitioners in NC (9/2018).

**Exhibit Table 14a. Monitoring Data - Stream Reach Data Summary**  
**Project Name/Number (Heron/100014) - Segment/Reach: UT 1 (856 feet)**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5					
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	8.3	11		13		4	9	13.2		14.7		4																								
Floodprone Width (ft)	25	100		100		4	25	100		100		4																								
Bankfull Mean Depth (ft)	0.4	0.5		0.6		4	0.3	0.4		0.6		4																								
<sup>1</sup> Bankfull Max Depth (ft)	0.6	0.8		1.1		4	0.6	0.8		1		4																								
Bankfull Cross Sectional Area (ft <sup>2</sup> )	3.7	5.4		7.2		4	3.7	5.4		7.2		4																								
Width/Depth Ratio	17.4	18.7		36.7		4	20	28.7		45.1		4																								
Entrenchment Ratio	3	8.3		9.3		4	2.8	6.9		8.3		4																								
Low Bank Height (ft)	0.6	0.8		1.1		4	0.6	0.7		1		4																								
<sup>1</sup> Bank Height Ratio	1.0	1.0		1.0		4	0.9	1		1		4																								
<b>Profile</b>																																				
Riffle Length (ft)	2.7	19	16	53	11	31																														
Riffle Slope (ft/ft)	0	0.013	0.012	0.048	0.01	31																														
Pool Length (ft)	6	23	20	80	12.9	34																														
Pool Max depth (ft)	1.5	1.6		2.1		4																														
Pool Spacing (ft)	25	34		68		34																														
<b>Pattern</b>																																				
Channel Beltwidth (ft)	25	34		68																																
Radius of Curvature (ft)	17	25		85																																
Rc:Bankfull width (ft/ft)	2	3		10																																
Meander Wavelength (ft)	51	72		101																																
Meander Width Ratio	3	4		6																																
<b>Additional Reach Parameters</b>																																				
Rosgen Classification	C 4																																			
Channel Thalweg length (ft)	856																																			
Sinuosity (ft)	1.3																																			
Water Surface Slope (Channel) (ft/ft)	0.0087																																			
BF slope (ft/ft)																																				
<sup>3</sup> Ri% / Ru% / P% / G% / S%	43	19	19	19																																
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																				
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																																				
<sup>2</sup> % of Reach with Eroding Banks	0																																			
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4. = Of value/needed only if the n exceeds 3

**Exhibit Table 14b. Monitoring Data - Stream Reach Data Summary**  
**Project Name/Number (Heron/100014) - Segment/Reach: UT 3 (279 feet)**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5					
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	7.7	7.7		7.7		1	7	7		7		1																								
Floodprone Width (ft)	18	18		18		1	18	18		18		1																								
Bankfull Mean Depth (ft)	0.6	0.6		0.6		1	0.6	0.6		0.6		1																								
<sup>1</sup> Bankfull Max Depth (ft)	1	1		1		1	1.1	1.1		1.1		1																								
Bankfull Cross Sectional Area (ft <sup>2</sup> )	4.5	4.5		4.5		1	4.5	4.5		4.5		1																								
Width/Depth Ratio	13.2	13.2		13.2		1	10.9	10.9		10.9		1																								
Entrenchment Ratio	2.3	2.3		2.3		1	2.6	2.6		2.6		1																								
Low Bank Height (ft)	1	1		1		1	1.1	1.1		1.1		1																								
<sup>1</sup> Bank Height Ratio	1.0	1.0		1.0		1	1	1.0		1.0		1																								
<b>Profile</b>																																				
Riffle Length (ft)	4	11	10	19	4.3	14																														
Riffle Slope (ft/ft)	0.011	0.029	0.027	0.736	0.017	14																														
Pool Length (ft)	4	9	8	21	4.9	13																														
Pool Max depth (ft)	1	1	1	1	0	1																														
Pool Spacing (ft)	13	18		35		14																														
<b>Pattern</b>																																				
Channel Beltwidth (ft)	13	18		27																																
Radius of Curvature (ft)	9	13		44																																
Rc:Bankfull width (ft/ft)	2	3		10																																
Meander Wavelength (ft)	26	37		53																																
Meander Width Ratio	3	4		6																																
<b>Additional Reach Parameters</b>																																				
Rosgen Classification	C 4																																			
Channel Thalweg length (ft)	279																																			
Sinuosity (ft)	1.15																																			
Water Surface Slope (Channel) (ft/ft)	0.0176																																			
BF slope (ft/ft)																																				
<sup>3</sup> Ri% / Ru% / P% / G% / S%	55	15	15	15																																
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																				
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																																				
<sup>2</sup> % of Reach with Eroding Banks	0																																			
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4. = Of value/needed only if the n exceeds 3

**Exhibit Table 14c. Monitoring Data - Stream Reach Data Summary**  
**Project Name/Number (Heron/100014) - Segment/Reach: UT 4 (450 feet)**

Parameter	Baseline						MY-1				MY-2				MY-3				MY-4				MY-5													
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	6.5	7.3		8		2	7.4	7.7		7.9		2																								
Floodprone Width (ft)	40	40		40		2		40				2																								
Bankfull Mean Depth (ft)	0.3	0.4		0.5		2	0.3	0.4		0.4		2																								
<sup>1</sup> Bankfull Max Depth (ft)	0.5	0.7		0.8		2	0.6	0.7		0.8		2																								
Bankfull Cross Sectional Area (ft <sup>2</sup> )	2.2	3		3.7		2	2.2	2.9		3.5		2																								
Width/Depth Ratio	17.3	18.3		19.2		2	17.8	21.4		24.9		2																								
Entrenchment Ratio	5	5.6		6.2		2	5.1	5.2		5.4		2																								
Low Bank Height (ft)	0.5	0.7		0.8		2	0.5	0.7		0.8		2																								
<sup>1</sup> Bank Height Ratio	1.0	1.0		1.0		2	0.8	0.9		1		2																								
<b>Profile</b>																																				
Riffle Length (ft)	4	9	9	20	3.5	23																														
Riffle Slope (ft/ft)	0	0.021	0.017	0.061	0.014	23																														
Pool Length (ft)	4	10	10	18	3.5	22																														
Pool Max depth (ft)	1.1	1.3		1.4		2																														
Pool Spacing (ft)	15	20		40		22																														
<b>Pattern</b>																																				
Channel Beltwidth (ft)	15	20		30																																
Radius of Curvature (ft)	10	15		50																																
Rc:Bankfull width (ft/ft)	2	3		10																																
Meander Wavelength (ft)	30	43		60																																
Meander Width Ratio	3	4		6																																
<b>Additional Reach Parameters</b>																																				
Rosgen Classification	C 4																																			
Channel Thalweg length (ft)	450																																			
Sinuosity (ft)	1.15																																			
Water Surface Slope (Channel) (ft/ft)	0.0195																																			
BF slope (ft/ft)																																				
<sup>3</sup> Ri% / Ru% / P% / G% / S%	48	17	18	17																																
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																				
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																																				
<sup>2</sup> % of Reach with Eroding Banks	0																																			
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4. = Of value/needed only if the n exceeds 3

**Exhibit Table 14d. Monitoring Data - Stream Reach Data Summary**  
**Project Name/Number (Heron/100014) - Segment/Reach: UT 5 (952 feet)**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5					
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	4.9	6.9		8.1		4	5.7	6.7		9.2		4																								
Floodprone Width (ft)	40	40		40		4	40	40		40		4																								
Bankfull Mean Depth (ft)	0.3	0.4		0.5		4	0.3	0.4		0.4		4																								
<sup>1</sup> Bankfull Max Depth (ft)	0.5	0.7		0.8		4	0.6	0.7		0.8		4																								
Bankfull Cross Sectional Area (ft <sup>2</sup> )	1.9	2.4		3.7		4	1.9	2.4		3.7		4																								
Width/Depth Ratio	12.6	18.3		20.9		4	17.1	19.1		22.9		4																								
Entrenchment Ratio	4.9	5.9		8.2		4	4.3	6.0		7.0		4																								
Low Bank Height (ft)	0.5	0.7		0.8		4	0.6	0.6		0.8		4																								
<sup>1</sup> Bank Height Ratio	1.0	1.0		1.0		4	0.9	1.0		1.0		4																								
<b>Profile</b>																																				
Riffle Length (ft)	3	11	9	49	8.4	41																														
Riffle Slope (ft/ft)	0.004	0.028	0.027	0.051	0.01	41																														
Pool Length (ft)	4	12	10	59	8.5	41																														
Pool Max depth (ft)	0.8	1		1.1		4																														
Pool Spacing (ft)	15	20		40		41																														
<b>Pattern</b>																																				
Channel Beltwidth (ft)	15	20		30																																
Radius of Curvature (ft)	10	15		50																																
Rc:Bankfull width (ft/ft)	2	3		10																																
Meander Wavelength (ft)	30	43		60																																
Meander Width Ratio	3	4		6																																
<b>Additional Reach Parameters</b>																																				
Rosgen Classification	E/C 4																																			
Channel Thalweg length (ft)	952																																			
Sinuosity (ft)	1.15																																			
Water Surface Slope (Channel) (ft/ft)	0.0256																																			
BF slope (ft/ft)																																				
<sup>3</sup> Ri% / Ru% / P% / G% / S%	50	17	17	16																																
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																				
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																																				
<sup>2</sup> % of Reach with Eroding Banks	0																																			
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4. = Of value/needed only if the n exceeds 3

**Exhibit Table 14e. Monitoring Data - Stream Reach Data Summary**  
**Project Name/Number (Heron/100014) - Segment/Reach: UT 6 (781 feet)**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5					
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	6.1	6.5		6.8		2	4.7	5.3		5.8		2																								
Floodprone Width (ft)	40	40		40		2	40	40		40		2																								
Bankfull Mean Depth (ft)	0.4	0.4		0.5		2	0.4	0.6		0.7		2																								
<sup>1</sup> Bankfull Max Depth (ft)	0.6	0.8		0.9		2	0.5	0.8		1		2																								
Bankfull Cross Sectional Area (ft <sup>2</sup> )	2.2	2.9		3.5		2	2.2	2.9		3.5		2																								
Width/Depth Ratio	13.2	15.1		16.9		2	6.3	10.8		15.3		2																								
Entrenchment Ratio	5.9	6.2		6.6		2	6.9	7.7		8.5		2																								
Low Bank Height (ft)	0.6	0.8		0.9		2	0.7	1.1		1.4		2																								
<sup>1</sup> Bank Height Ratio	1.0	1.0		1.0		2	1.4	1.4		1.4		2																								
<b>Profile</b>																																				
Riffle Length (ft)	2	10	7	47	8.8	33																														
Riffle Slope (ft/ft)	0.001	0.028	0.024	0.126	0.021	33																														
Pool Length (ft)	4	12	12	18	3.7	33																														
Pool Max depth (ft)	1	1.2		1.3		2																														
Pool Spacing (ft)	14	18		37		33																														
<b>Pattern</b>																																				
Channel Beltwidth (ft)	14	18		37																																
Radius of Curvature (ft)	9	14		46																																
Rc:Bankfull width (ft/ft)	2	3		10																																
Meander Wavelength (ft)	27	39		55																																
Meander Width Ratio	3	4		6																																
<b>Additional Reach Parameters</b>																																				
Rosgen Classification	C 4																																			
Channel Thalweg length (ft)	781																																			
Sinuosity (ft)	1.15																																			
Water Surface Slope (Channel) (ft/ft)	0.0225																																			
BF slope (ft/ft)																																				
<sup>3</sup> Ri% / Ru% / P% / G% / S%	46	18	18	18																																
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																				
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																																				
<sup>2</sup> % of Reach with Eroding Banks	0																																			
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4. = Of value/needed only if the n exceeds 3

**Exhibit Table 14f. Monitoring Data - Stream Reach Data Summary**  
**Project Name/Number (Heron/100014) - Segment/Reach: UT 7 (232 feet)**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5					
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	6.2	6.6		7.8		4	5.6	6.4		7.6		4																								
Floodprone Width (ft)	10	20		20		4	11	20		20		4																								
Bankfull Mean Depth (ft)	0.3	0.4		0.5		4	0.3	0.4		0.4		4																								
<sup>1</sup> Bankfull Max Depth (ft)	0.5	0.6		0.7		4	0.5	0.7		1.1		4																								
Bankfull Cross Sectional Area (ft <sup>2</sup> )	1.8	2.7		3.3		4	1.8	2.7		3.3		4																								
Width/Depth Ratio	12.8	18.5		24.2		4	13.6	16.7		18.7		4																								
Entrenchment Ratio	1.6	2.8		3.1		4	2	2.8		3.4		4																								
Low Bank Height (ft)	0.5	0.6		0.7		4	0.5	0.7		1.1		4																								
<sup>1</sup> Bank Height Ratio	1.0	1.0		1.0		4	0.8	1		1		4																								
<b>Profile</b>																																				
Riffle Length (ft)	3	13	10	75	13	42																														
Riffle Slope (ft/ft)	0.006	0.029	0.029	0.056	0.011	42																														
Pool Length (ft)	3	9	9	14	2.6	41																														
Pool Max depth (ft)	1	1.1		1.5		3																														
Pool Spacing (ft)	16	21		42		42																														
<b>Pattern</b>																																				
Channel Beltwidth (ft)	16	21		32																																
Radius of Curvature (ft)	10	16		53																																
Rc:Bankfull width (ft/ft)	2	3		10																																
Meander Wavelength (ft)	31	45		64																																
Meander Width Ratio	3	4		6																																
<b>Additional Reach Parameters</b>																																				
Rosgen Classification	Cb 4																																			
Channel Thalweg length (ft)	232																																			
Sinuosity (ft)	1.15																																			
Water Surface Slope (Channel) (ft/ft)	0.0268																																			
BF slope (ft/ft)																																				
<sup>3</sup> Ri% / Ru% / P% / G% / S%	60	13	14	13																																
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																				
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																																				
<sup>2</sup> % of Reach with Eroding Banks	0																																			
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4. = Of value/needed only if the n exceeds 3



**Exhibit Table 14g. Monitoring Data - Stream Reach Data Summary**  
**Project Name/Number (Heron/100014) - Segment/Reach: UT 8 (605 feet)**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5					
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	6.5	7.9		9.3		2	5.2	7.1		9		2																								
Floodprone Width (ft)	20	30		40		2	20	30		40		2																								
Bankfull Mean Depth (ft)	0.4	0.4		0.4		2	0.4	0.5		0.5		2																								
<sup>1</sup> Bankfull Max Depth (ft)	0.7	0.7		0.7		2	0.7	0.7		0.7		2																								
Bankfull Cross Sectional Area (ft <sup>2</sup> )	2.6	3.2		3.7		2	2.6	3.2		3.7		2																								
Width/Depth Ratio	16.3	19.8		23.4		2	10.4	16.1		21.9		2																								
Entrenchment Ratio	2.2	4.2		6.2		2	2.2	5		7.7		2																								
Low Bank Height (ft)	0.7	0.7		0.7		2	0.7	0.8		0.8		2																								
<sup>1</sup> Bank Height Ratio	1.0	1.0		1.0		2	1	1.1		1.1		2																								
<b>Profile</b>																																				
Riffle Length (ft)	5	11	11	19	3.4	23																														
Riffle Slope (ft/ft)	0.007	0.02	0.017	0.041	0.009	23																														
Pool Length (ft)	6	15	15	24	4.8	23																														
Pool Max depth (ft)	0.9	1.3		1.6		2																														
Pool Spacing (ft)	17	24		47		23																														
<b>Pattern</b>																																				
Channel Beltwidth (ft)	17	24		36																																
Radius of Curvature (ft)	11	18		59																																
Rc:Bankfull width (ft/ft)	2	3		10																																
Meander Wavelength (ft)	35	50		71																																
Meander Width Ratio	3	4		6																																
<b>Additional Reach Parameters</b>																																				
Rosgen Classification	C 4																																			
Channel Thalweg length (ft)	605																																			
Sinuosity (ft)	1.15																																			
Water Surface Slope (Channel) (ft/ft)	0.0138																																			
BF slope (ft/ft)																																				
<sup>3</sup> Ri% / Ru% / P% / G% / S%	41	20	20	19																																
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																				
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																																				
<sup>2</sup> % of Reach with Eroding Banks	0																																			
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4. = Of value/needed only if the n exceeds 3


<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 1, XS - 1, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.4	535.4
2.3	535.2
3.2	535.0
4.0	534.9
4.7	534.6
5.2	534.3
5.6	534.0
6.4	532.6
7.6	532.5
8.8	532.7
9.6	532.9
10.3	533.2
10.7	534.0
11.7	534.4
13.0	534.8
14.1	534.8
15.5	534.9
16.6	535.1
17.7	534.9

SUMMARY DATA	
<b>Bankfull Elevation:</b>	534.7
<b>LTOB Elevation:</b>	534.7
<b>Bankfull Cross-Sectional Area:</b>	10.5
<b>Bankfull Width:</b>	8.5
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	2.2
<b>Low Bank Height:</b>	2.2
<b>Mean Depth at Bankfull:</b>	1.2
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	C/E
--------------------	-----








<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 1, XS - 4, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.2	538.6
1.3	538.5
2.6	538.5
4.2	538.6
5.6	538.5
7.1	538.2
7.9	538.0
8.8	537.5
9.5	537.0
9.5	536.8
10.6	537.0
11.7	537.2
12.4	537.4
12.8	537.7
14.0	538.0
15.2	538.3
16.5	538.5
17.8	538.5
19.0	538.5
20.3	538.6
21.9	538.6

SUMMARY DATA	
<b>Bankfull Elevation:</b>	538.4
<b>LTOB Elevation:</b>	538.4
<b>Bankfull Cross-Sectional Area:</b>	6.8
<b>Bankfull Width:</b>	9.7
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.6
<b>Low Bank Height:</b>	1.6
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	C/E
--------------------	-----






<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 1, XS - 5, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.0	541.46
1.4	541.39
2.5	541.23
3.8	541.10
4.8	541.05
6.2	541.09
7.3	541.08
8.0	541.02
8.6	540.71
9.0	540.56
10.4	540.46
11.7	540.49
13.2	540.56
14.4	540.63
15.4	540.97
16.9	541.18
18.2	541.36
20.3	541.25
21.7	541.40
22.9	541.47
23.5	541.46

SUMMARY DATA	
<b>Bankfull Elevation:</b>	541.1
<b>LTOB Elevation:</b>	541.1
<b>Bankfull Cross-Sectional Area:</b>	3.7
<b>Bankfull Width:</b>	8.3
<b>Flood Prone Area Elevation:</b>	541.7
<b>Flood Prone Width:</b>	25.0
<b>Max Depth at Bankfull:</b>	0.6
<b>Low Bank Height:</b>	0.6
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	18.6
<b>Entrenchment Ratio:</b>	3.0
<b>Bank Height Ratio:</b>	1.0



Stream Type: C/E




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 1, XS - 6, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.6	541.4
2.0	541.4
2.8	541.4
3.4	541.1
4.6	541.1
5.7	541.1
6.8	540.9
7.6	540.5
8.5	540.4
8.9	540.3
9.4	539.9
10.1	539.7
11.0	539.6
11.6	539.6
12.3	539.8
13.0	540.3
14.1	540.9
15.2	541.1
16.4	541.3
18.0	541.5
19.7	541.4
20.9	541.5
22.1	541.6

SUMMARY DATA	
<b>Bankfull Elevation:</b>	541.3
<b>LTOB Elevation:</b>	541.3
<b>Bankfull Cross-Sectional Area:</b>	9.4
<b>Bankfull Width:</b>	13.2
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.7
<b>Low Bank Height:</b>	1.7
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	C/E
--------------------	-----




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 1, XS - 7, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.0	542.8
1.1	542.6
2.4	542.5
3.5	542.6
5.5	542.6
6.8	542.4
7.8	542.2
8.7	541.8
9.5	541.5
10.1	541.1
11.0	540.9
12.0	540.9
12.7	541.2
13.4	541.5
14.0	542.1
14.9	542.6
16.0	542.7
17.4	542.7
18.4	542.9
19.9	543.1
21.0	543.1

SUMMARY DATA	
<b>Bankfull Elevation:</b>	542.6
<b>LTOB Elevation:</b>	542.6
<b>Bankfull Cross-Sectional Area:</b>	8.0
<b>Bankfull Width:</b>	10.4
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.7
<b>Low Bank Height:</b>	1.7
<b>Mean Depth at Bankfull:</b>	0.8
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	C/E
--------------------	-----




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 1, XS - 8, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.0	544.79
1.6	544.58
3.6	544.52
6.1	544.47
7.9	544.16
8.8	543.92
10.0	543.54
11.0	543.43
11.9	543.32
12.9	543.18
14.1	543.16
15.2	543.12
15.9	543.20
16.7	543.58
17.5	543.78
18.4	544.02
19.3	544.09
20.7	544.23
22.2	544.21
24.2	544.24
25.2	544.18
26.3	544.3

SUMMARY DATA	
<b>Bankfull Elevation:</b>	544.2
<b>LTOB Elevation:</b>	544.2
<b>Bankfull Cross-Sectional Area:</b>	7.2
<b>Bankfull Width:</b>	12.0
<b>Flood Prone Area Elevation:</b>	545.2
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.0
<b>Low Bank Height:</b>	1.0
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	20.0
<b>Entrenchment Ratio:</b>	8.3
<b>Bank Height Ratio:</b>	1.0



Stream Type




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 3, XS - 9, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.4	538.6
1.5	538.7
2.7	538.6
3.9	538.4
4.9	538.0
5.7	537.5
6.5	537.2
7.4	536.8
8.0	536.2
9.0	536.3
10.1	536.3
11.2	536.6
12.2	537.0
13.4	537.4
14.9	537.9
16.2	538.5
17.4	538.8
18.6	538.8
19.5	538.9
20.2	539.0

SUMMARY DATA	
<b>Bankfull Elevation:</b>	537.0
<b>LTOB Elevation:</b>	536.5
<b>Bankfull Cross-Sectional Area:</b>	2.9
<b>Bankfull Width:</b>	5.6
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	0.8
<b>Low Bank Height:</b>	0.3
<b>Mean Depth at Bankfull:</b>	0.5
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	0.4



<b>Stream Type</b>	C/E
--------------------	-----






<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 3, XS - 10, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
20.2	539.54
18.9	539.30
17.5	539.22
16.0	539.02
15.1	538.79
14.1	538.47
13.3	538.36
12.8	537.97
12.3	537.60
11.4	537.55
10.7	537.48
9.9	537.44
9.0	537.86
8.3	538.05
7.8	538.43
6.9	538.63
5.9	538.92
4.7	539.25
3.3	539.62
1.7	539.67
0.8	539.89
0.0	540.0

SUMMARY DATA	
<b>Bankfull Elevation:</b>	538.5
<b>LTOB Elevation:</b>	538.5
<b>Bankfull Cross-Sectional Area:</b>	4.5
<b>Bankfull Width:</b>	7.0
<b>Flood Prone Area Elevation:</b>	539.6
<b>Flood Prone Width:</b>	18.0
<b>Max Depth at Bankfull:</b>	1.1
<b>Low Bank Height:</b>	1.1
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	10.9
<b>Entrenchment Ratio:</b>	2.6
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	C/E
--------------------	-----




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 4, XS - 11, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.0	517.6
1.3	517.6
2.6	517.5
3.9	517.3
5.3	517.1
6.4	517.0
7.3	516.8
8.1	516.7
8.8	516.8
9.6	516.6
9.9	516.6
10.4	516.9
11.0	517.1
11.9	517.3
12.9	517.2
13.9	517.2
15.1	517.1
16.2	517.2
17.2	516.8

SUMMARY DATA	
<b>Bankfull Elevation:</b>	517.0
<b>LTOB Elevation:</b>	516.8
<b>Bankfull Cross-Sectional Area:</b>	4.8
<b>Bankfull Width:</b>	7.9
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.1
<b>Low Bank Height:</b>	0.9
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	0.8



<b>Stream Type</b>	C/E
--------------------	-----




Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 4, XS - 12, Riffle
Feature	Riffle
Date:	8/13/2019
Field Crew:	Perkinson, Radecki

Station	Elevation
0.0	517.63
1.3	517.65
2.6	517.49
3.9	517.27
5.3	517.14
6.4	517.04
7.3	516.78
8.1	516.74
8.8	516.76
9.6	516.63
9.9	516.61
10.4	516.89
11.0	517.12
11.9	517.25
12.9	517.21
13.9	517.21
15.1	517.12
16.2	517.25

SUMMARY DATA	
Bankfull Elevation:	517.2
LTOB Elevation:	517.1
Bankfull Cross-Sectional Area:	2.2
Bankfull Width:	7.4
Flood Prone Area Elevation:	517.8
Flood Prone Width:	40.0
Max Depth at Bankfull:	0.6
Low Bank Height:	0.5
Mean Depth at Bankfull:	0.3
W / D Ratio:	24.9
Entrenchment Ratio:	5.4
Bank Height Ratio:	0.8



Stream Type  C/E




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 4, XS - 13, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.0	522.22
1.2	522.26
2.6	522.30
3.7	522.21
4.9	522.09
5.6	521.83
6.1	521.50
7.5	521.45
8.8	521.34
9.4	521.39
10.2	521.58
11.0	521.89
11.7	522.00
12.7	522.06
14.1	522.05
15.2	522.04
16.4	522.05

SUMMARY DATA	
<b>Bankfull Elevation:</b>	522.1
<b>LTOB Elevation:</b>	522.1
<b>Bankfull Cross-Sectional Area:</b>	3.5
<b>Bankfull Width:</b>	7.9
<b>Flood Prone Area Elevation:</b>	522.9
<b>Flood Prone Width:</b>	40.0
<b>Max Depth at Bankfull:</b>	0.8
<b>Low Bank Height:</b>	0.8
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	17.8
<b>Entrenchment Ratio:</b>	5.1
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	C/E
--------------------	-----




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 4, XS - 14, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
-0.3	522.8
1.3	522.7
2.3	522.6
3.2	522.7
4.1	522.6
5.0	522.0
5.8	521.6
6.3	521.1
6.8	520.9
7.4	520.9
7.9	520.9
8.4	521.0
9.2	521.3
9.9	521.5
10.9	521.7
12.2	522.1
13.4	522.1
14.7	522.2
15.6	522.3
16.4	522.4

SUMMARY DATA	
<b>Bankfull Elevation:</b>	522.3
<b>LTOB Elevation:</b>	522.3
<b>Bankfull Cross-Sectional Area:</b>	6.8
<b>Bankfull Width:</b>	11.0
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.4
<b>Low Bank Height:</b>	1.4
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	C/E
--------------------	-----






<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 5, XS - 15, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.0	518.0
1.7	517.9
3.3	517.8
4.3	517.8
5.5	517.5
6.1	517.3
6.7	516.9
7.3	516.9
8.1	516.9
9.2	516.9
9.8	517.0
10.3	517.2
11.3	517.4
13.1	517.2
14.3	517.3
15.6	517.4

SUMMARY DATA	
<b>Bankfull Elevation:</b>	517.4
<b>LTOB Elevation:</b>	517.4
<b>Bankfull Cross-Sectional Area:</b>	2.4
<b>Bankfull Width:</b>	9.4
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	0.5
<b>Low Bank Height:</b>	0.5
<b>Mean Depth at Bankfull:</b>	0.3
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	C/E
--------------------	-----






<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 5, XS - 17, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.1	524.0
1.5	523.9
2.7	523.9
3.6	523.8
4.8	523.5
5.5	523.4
5.7	523.3
6.3	523.0
6.7	522.4
7.2	522.3
8.6	522.5
9.1	522.7
9.8	523.2
10.8	523.4
11.8	523.6
13.1	523.6
14.2	523.7
15.6	523.7

SUMMARY DATA	
<b>Bankfull Elevation:</b>	523.5
<b>LTOB Elevation:</b>	523.5
<b>Bankfull Cross-Sectional Area:</b>	3.4
<b>Bankfull Width:</b>	5.7
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.2
<b>Low Bank Height:</b>	1.2
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	C/E
--------------------	-----






<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 5, XS - 18, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.0	524.69
1.6	524.47
3.0	524.43
4.0	524.38
4.6	524.22
5.2	524.06
6.1	523.91
6.4	523.88
6.7	523.88
7.2	523.80
8.1	523.75
8.8	523.78
9.6	523.78
10.2	523.95
10.9	524.14
11.9	524.42
13.1	524.41
15.6	524.30

SUMMARY DATA	
<b>Bankfull Elevation:</b>	524.4
<b>LTOB Elevation:</b>	524.4
<b>Bankfull Cross-Sectional Area:</b>	3.7
<b>Bankfull Width:</b>	9.2
<b>Flood Prone Area Elevation:</b>	525.1
<b>Flood Prone Width:</b>	40.0
<b>Max Depth at Bankfull:</b>	0.7
<b>Low Bank Height:</b>	0.6
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	22.9
<b>Entrenchment Ratio:</b>	4.3
<b>Bank Height Ratio:</b>	0.9



Stream Type: C/E




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 5, XS - 19, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
1.7	529.1
3.5	528.9
3.6	528.9
4.6	528.7
5.4	528.6
5.8	528.5
6.2	528.5
6.9	528.4
7.4	528.4
8.0	528.4
8.5	528.5
9.0	529.0
9.7	529.0
10.4	529.2
11.6	529.2
13.1	529.2
13.6	529.2

SUMMARY DATA	
<b>Bankfull Elevation:</b>	529.1
<b>LTOB Elevation:</b>	529.1
<b>Bankfull Cross-Sectional Area:</b>	3.3
<b>Bankfull Width:</b>	8.7
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	0.8
<b>Low Bank Height:</b>	0.8
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	C/E
--------------------	-----




Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 5, XS - 20, Riffle
Feature	Riffle
Date:	8/13/2019
Field Crew:	Perkinson, Radecki

Station	Elevation
0.0	529.59
1.7	529.51
3.7	529.32
4.2	529.37
4.7	529.32
5.1	529.13
5.6	528.82
6.1	528.80
6.6	528.86
7.3	528.87
8.0	528.90
8.7	529.22
9.0	529.37
10.0	529.62
11.0	529.69
12.2	529.79
14.0	529.74

SUMMARY DATA	
Bankfull Elevation:	529.4
LTOB Elevation:	529.4
Bankfull Cross-Sectional Area:	1.9
Bankfull Width:	6.2
Flood Prone Area Elevation:	530.0
Flood Prone Width:	40.0
Max Depth at Bankfull:	0.6
Low Bank Height:	0.6
Mean Depth at Bankfull:	0.3
W / D Ratio:	20.2
Entrenchment Ratio:	6.5
Bank Height Ratio:	1.0



Stream Type	C/E
-------------	-----






<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 5, XS - 21, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.0	533.4
1.4	533.3
2.9	533.0
3.9	532.9
4.6	532.8
5.2	532.3
6.1	531.8
6.7	531.8
7.4	531.9
8.0	532.0
8.3	532.2
8.7	532.7
9.6	532.8
10.5	532.9
11.9	533.0
14.0	533.1

SUMMARY DATA	
<b>Bankfull Elevation:</b>	532.9
<b>LTOB Elevation:</b>	532.9
<b>Bankfull Cross-Sectional Area:</b>	3.1
<b>Bankfull Width:</b>	5.8
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.0
<b>Low Bank Height:</b>	1.0
<b>Mean Depth at Bankfull:</b>	0.5
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	C/E
--------------------	-----




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 5, XS - 22, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.0	534.15
1.3	534.27
2.7	534.18
3.9	534.00
4.6	533.93
5.5	533.75
6.1	533.58
6.6	533.45
7.4	533.44
8.2	533.34
8.8	533.56
9.3	533.73
9.9	534.03
10.5	534.15
11.4	534.33
12.8	534.68
13.9	534.70

SUMMARY DATA	
<b>Bankfull Elevation:</b>	534.1
<b>LTOB Elevation:</b>	532.9
<b>Bankfull Cross-Sectional Area:</b>	2.9
<b>Bankfull Width:</b>	7.2
<b>Flood Prone Area Elevation:</b>	534.9
<b>Flood Prone Width:</b>	40.0
<b>Max Depth at Bankfull:</b>	0.8
<b>Low Bank Height:</b>	0.8
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	17.9
<b>Entrenchment Ratio:</b>	5.6
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	C/E
--------------------	-----




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 6, XS - 23, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/14/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
-0.1	506.1
0.9	506.1
1.8	506.0
2.6	505.7
3.1	505.6
3.7	505.4
4.1	505.0
4.3	504.7
5.1	504.7
5.7	504.7
6.4	504.8
7.3	504.8
7.8	505.0
8.5	505.6
9.0	505.8
9.8	505.9
10.5	505.9
11.4	505.7
12.2	505.7
12.9	505.7
14.2	505.6

SUMMARY DATA	
<b>Bankfull Elevation:</b>	505.6
<b>LTOB Elevation:</b>	505.6
<b>Bankfull Cross-Sectional Area:</b>	3.6
<b>Bankfull Width:</b>	5.7
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	0.9
<b>Low Bank Height:</b>	0.9
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	C/E
--------------------	-----




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 6, XS - 24, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	8/14/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.0	506.31
1.3	506.38
2.2	506.54
3.0	506.42
3.9	506.37
4.5	506.01
5.0	505.79
5.4	505.59
5.8	505.29
6.6	505.36
7.3	505.32
7.9	505.33
8.9	505.41
9.7	505.51
10.5	505.76
11.2	505.99
12.0	506.02
12.7	506.11
13.5	506.17

SUMMARY DATA	
<b>Bankfull Elevation:</b>	505.8
<b>LTOB Elevation:</b>	506.0
<b>Bankfull Cross-Sectional Area:</b>	2.2
<b>Bankfull Width:</b>	5.8
<b>Flood Prone Area Elevation:</b>	506.3
<b>Flood Prone Width:</b>	40.0
<b>Max Depth at Bankfull:</b>	0.5
<b>Low Bank Height:</b>	0.7
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	15.3
<b>Entrenchment Ratio:</b>	6.9
<b>Bank Height Ratio:</b>	1.4



Stream Type C/E






<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 6, XS - 25, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/14/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.3	511.8
1.5	511.6
2.2	511.6
3.0	511.6
3.8	511.7
4.3	511.7
4.9	511.5
5.1	511.2
5.9	511.0
6.3	511.1
6.9	511.2
7.5	511.3
7.7	511.5
8.6	511.6
9.5	511.8
10.4	511.8
11.5	511.9
12.8	512.0

SUMMARY DATA	
<b>Bankfull Elevation:</b>	511.8
<b>LTOB Elevation:</b>	511.7
<b>Bankfull Cross-Sectional Area:</b>	3.2
<b>Bankfull Width:</b>	10.0
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	0.8
<b>Low Bank Height:</b>	0.6
<b>Mean Depth at Bankfull:</b>	0.3
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	0.8



<b>Stream Type</b>	C/E
--------------------	-----




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 6, XS - 26, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	8/14/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.0	516.42
1.3	516.09
2.2	516.05
3.2	516.05
4.6	516.14
5.2	515.76
5.7	515.37
5.9	514.76
6.6	514.61
7.4	514.53
8.2	514.54
9.1	514.70
9.6	515.19
10.3	515.60
11.1	515.90
12.1	516.07
13.2	516.15
14.8	516.25

SUMMARY DATA	
<b>Bankfull Elevation:</b>	515.5
<b>LTOB Elevation:</b>	515.9
<b>Bankfull Cross-Sectional Area:</b>	3.5
<b>Bankfull Width:</b>	4.7
<b>Flood Prone Area Elevation:</b>	516.5
<b>Flood Prone Width:</b>	40.0
<b>Max Depth at Bankfull:</b>	1.0
<b>Low Bank Height:</b>	1.4
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	6.3
<b>Entrenchment Ratio:</b>	8.5
<b>Bank Height Ratio:</b>	1.4



<b>Stream Type</b>	C/E
--------------------	-----




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 7, XS - 27, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/14/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.0	504.1
1.5	504.1
2.9	503.9
4.1	503.9
4.7	503.8
5.5	503.6
6.0	503.4
6.3	503.2
6.8	503.1
7.5	503.0
8.1	503.1
8.9	503.3
9.3	503.3
10.1	503.2
10.6	503.3
11.1	503.6
12.1	504.0
12.9	504.1
13.9	504.3
14.9	504.3
16.1	504.4

SUMMARY DATA	
<b>Bankfull Elevation:</b>	504.1
<b>LTOB Elevation:</b>	503.9
<b>Bankfull Cross-Sectional Area:</b>	6.3
<b>Bankfull Width:</b>	11.4
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.1
<b>Low Bank Height:</b>	0.8
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	0.7



<b>Stream Type</b>	C/E
--------------------	-----




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 7, XS - 28, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	8/14/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.0	505.45
1.5	505.26
3.1	505.11
4.6	505.11
5.7	504.93
7.0	504.81
7.7	504.69
8.1	504.45
8.6	504.35
9.1	504.11
9.5	504.04
9.8	504.27
10.2	504.37
10.8	504.88
11.7	505.10
12.7	505.22
13.9	505.34
15.0	505.49
15.9	505.48

SUMMARY DATA	
<b>Bankfull Elevation:</b>	505.1
<b>LTOB Elevation:</b>	505.1
<b>Bankfull Cross-Sectional Area:</b>	3.0
<b>Bankfull Width:</b>	6.9
<b>Flood Prone Area Elevation:</b>	506.2
<b>Flood Prone Width:</b>	20.0
<b>Max Depth at Bankfull:</b>	1.1
<b>Low Bank Height:</b>	1.1
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	15.9
<b>Entrenchment Ratio:</b>	2.9
<b>Bank Height Ratio:</b>	1.0



Stream Type C/E






<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 7, XS - 29, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/14/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
-0.1	513.2
1.3	513.0
2.2	512.8
3.0	512.7
4.1	512.5
4.9	512.2
5.2	512.1
5.7	511.1
6.6	511.0
7.3	511.0
7.8	511.0
8.3	512.1
9.2	512.4
10.3	512.7
11.6	512.8
12.9	512.9
14.2	513.0

SUMMARY DATA	
<b>Bankfull Elevation:</b>	512.3
<b>LTOB Elevation:</b>	512.2
<b>Bankfull Cross-Sectional Area:</b>	3.4
<b>Bankfull Width:</b>	4.1
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.3
<b>Low Bank Height:</b>	1.2
<b>Mean Depth at Bankfull:</b>	0.8
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	0.9



<b>Stream Type</b>	C/E
--------------------	-----




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 7, XS - 30, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	8/14/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.0	513.79
1.4	513.60
2.4	513.53
3.9	513.44
4.8	513.18
5.4	513.03
5.6	512.83
6.6	512.51
7.5	512.51
8.0	512.55
8.9	512.49
9.7	512.59
10.5	512.85
11.1	513.09
11.8	513.33
12.9	513.52
13.8	513.65
14.6	513.86
15.6	514.02

SUMMARY DATA	
<b>Bankfull Elevation:</b>	513.0
<b>LTOB Elevation:</b>	513.0
<b>Bankfull Cross-Sectional Area:</b>	2.3
<b>Bankfull Width:</b>	5.6
<b>Flood Prone Area Elevation:</b>	513.5
<b>Flood Prone Width:</b>	11.0
<b>Max Depth at Bankfull:</b>	0.5
<b>Low Bank Height:</b>	0.5
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	13.6
<b>Entrenchment Ratio:</b>	2.0
<b>Bank Height Ratio:</b>	1.0



Stream Type C/E




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 7, XS - 31, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/14/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
0.0	514.8
1.0	514.7
2.2	514.3
3.2	514.3
4.0	514.3
4.9	514.1
5.6	513.9
6.0	513.8
6.3	513.5
6.8	513.4
7.6	513.3
8.4	513.3
9.2	513.3
9.9	513.4
10.5	513.7
11.3	514.0
11.9	514.2
13.0	514.4
13.8	514.4
14.9	514.7
16.1	514.7

SUMMARY DATA	
<b>Bankfull Elevation:</b>	514.0
<b>LTOB Elevation:</b>	513.9
<b>Bankfull Cross-Sectional Area:</b>	3.0
<b>Bankfull Width:</b>	6.1
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	0.7
<b>Low Bank Height:</b>	0.6
<b>Mean Depth at Bankfull:</b>	0.5
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	0.9



<b>Stream Type</b>	C/E
--------------------	-----




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 7, XS - 32, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	8/14/2019
<b>Field Crew:</b>	Perkinson, Radecki



Station	Elevation
0.2	518.42
1.3	518.23
2.7	518.05
3.4	517.78
4.2	517.69
4.8	517.71
5.6	517.31
6.0	517.04
6.6	517.10
7.2	517.08
8.1	517.21
8.6	517.35
9.5	517.45
9.9	517.56
10.9	517.86
11.8	517.94
12.7	518.19
14.0	518.20
15.3	518.30

SUMMARY DATA	
<b>Bankfull Elevation:</b>	517.9
<b>LTOB Elevation:</b>	517.9
<b>Bankfull Cross-Sectional Area:</b>	3.3
<b>Bankfull Width:</b>	7.6
<b>Flood Prone Area Elevation:</b>	518.7
<b>Flood Prone Width:</b>	20.0
<b>Max Depth at Bankfull:</b>	0.8
<b>Low Bank Height:</b>	0.8
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	17.5
<b>Entrenchment Ratio:</b>	2.6
<b>Bank Height Ratio:</b>	1.0

<b>Stream Type</b>	C/E
--------------------	-----






<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 7, XS - 33, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	8/14/2019
<b>Field Crew:</b>	Perkinson, Radecki



Station	Elevation
-0.2	523.21
1.4	523.12
2.3	523.22
3.3	523.21
4.1	523.09
4.4	523.06
4.8	522.84
5.1	522.82
5.5	522.63
6.2	522.63
6.7	522.70
7.2	522.88
7.8	522.95
8.5	523.04
9.3	523.30
10.0	523.30
10.8	523.30
11.7	523.30
12.6	523.46
13.5	523.43

SUMMARY DATA	
<b>Bankfull Elevation:</b>	523.2
<b>LTOB Elevation:</b>	523.2
<b>Bankfull Cross-Sectional Area:</b>	1.8
<b>Bankfull Width:</b>	5.8
<b>Flood Prone Area Elevation:</b>	523.8
<b>Flood Prone Width:</b>	20.0
<b>Max Depth at Bankfull:</b>	0.6
<b>Low Bank Height:</b>	0.5
<b>Mean Depth at Bankfull:</b>	0.3
<b>W / D Ratio:</b>	18.7
<b>Entrenchment Ratio:</b>	3.4
<b>Bank Height Ratio:</b>	0.8

Stream Type C/E




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 8, XS - 34, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
-2.5	515.41
-1.3	515.36
0.4	515.46
1.6	515.39
2.7	515.42
3.8	515.28
4.7	515.03
5.4	514.78
6.0	514.45
6.7	514.40
7.6	514.44
8.2	514.39
8.9	514.49
9.3	515.05
10.1	515.30
11.6	515.26
12.8	515.25
14.3	515.32
15.5	515.37

SUMMARY DATA	
<b>Bankfull Elevation:</b>	515.1
<b>LTOB Elevation:</b>	515.2
<b>Bankfull Cross-Sectional Area:</b>	2.6
<b>Bankfull Width:</b>	5.2
<b>Flood Prone Area Elevation:</b>	515.8
<b>Flood Prone Width:</b>	40.0
<b>Max Depth at Bankfull:</b>	0.7
<b>Low Bank Height:</b>	0.8
<b>Mean Depth at Bankfull:</b>	0.5
<b>W / D Ratio:</b>	10.4
<b>Entrenchment Ratio:</b>	7.7
<b>Bank Height Ratio:</b>	1.1



<b>Stream Type</b>	C/E
--------------------	-----




<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 8, XS - 35, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki



Station	Elevation
0.4	515.8
1.6	515.7
2.9	515.7
4.0	515.6
5.0	515.4
5.5	515.1
6.2	514.9
7.2	514.5
8.1	514.5
9.2	514.6
10.0	514.9
10.9	515.3
11.7	515.6
12.4	515.9
13.8	516.0
15.0	516.1
16.0	516.2

SUMMARY DATA	
<b>Bankfull Elevation:</b>	515.5
<b>LTOB Elevation:</b>	515.5
<b>Bankfull Cross-Sectional Area:</b>	4.1
<b>Bankfull Width:</b>	6.9
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.0
<b>Low Bank Height:</b>	1.0
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0

<b>Stream Type</b>	C/E
--------------------	-----




Site	Heron
Watershed:	Cape Fear, 0303002
XS ID	UT 8, XS - 36, Riffle
Feature	Riffle
Date:	8/13/2019
Field Crew:	Perkinson, Radecki

Station	Elevation
0.0	521.44
1.9	521.18
3.5	520.94
4.8	520.84
5.9	520.44
7.4	520.34
8.4	520.07
9.5	520.09
10.4	520.01
11.4	520.07
12.0	520.49
12.7	520.70
13.9	520.74
15.5	520.82
16.9	520.90
18.0	521.26

SUMMARY DATA	
Bankfull Elevation:	520.8
LTOB Elevation:	520.8
Bankfull Cross-Sectional Area:	3.7
Bankfull Width:	9.0
Flood Prone Area Elevation:	521.5
Flood Prone Width:	20.0
Max Depth at Bankfull:	0.7
Low Bank Height:	0.7
Mean Depth at Bankfull:	0.4
W / D Ratio:	21.9
Entrenchment Ratio:	2.2
Bank Height Ratio:	1.0



Stream Type	C/E
-------------	-----






<b>Site</b>	Heron
<b>Watershed:</b>	Cape Fear, 0303002
<b>XS ID</b>	UT 8, XS - 37, Pool
<b>Feature</b>	Pool
<b>Date:</b>	8/13/2019
<b>Field Crew:</b>	Perkinson, Radecki

Station	Elevation
-0.2	521.3
1.9	521.2
3.8	521.1
4.9	521.0
6.0	520.6
6.8	520.3
7.7	520.1
8.5	519.8
9.5	519.4
10.6	519.3
11.3	519.6
11.9	520.1
12.5	520.5
13.2	520.9
14.6	521.0
15.8	521.2
17.2	521.6
18.0	521.7

SUMMARY DATA	
<b>Bankfull Elevation:</b>	520.9
<b>LTOB Elevation:</b>	520.9
<b>Bankfull Cross-Sectional Area:</b>	7.2
<b>Bankfull Width:</b>	8.7
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.6
<b>Low Bank Height:</b>	1.6
<b>Mean Depth at Bankfull:</b>	0.8
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	C/E
--------------------	-----



## **Appendix E. Hydrology Data**

Table 15A.-15J. Channel Evidence  
Stream Gauge Graphs  
Table 16. Verification of Bankfull Events  
Table 17. Groundwater Hydrology Data  
Groundwater Gauge Graphs

**Table 15A. UT1 Channel Evidence**

<b>UT1 Channel Evidence</b>	<b>Year 1 (2019)</b>
Max consecutive days channel flow	103
Presence of litter and debris (wracking)	Yes
Leaf litter disturbed or washed away	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes
Sediment deposition and/or scour indicating sediment transport	Yes
Water staining due to continual presence of water	Yes
Formation of channel bed and banks	Yes
Sediment sorting within the primary path of flow	Yes
Sediment shelving or a natural line impressed on the banks	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes
Exposure of woody plant roots within the primary path of flow	No
Other:	

**Table 15B. UT2 Channel Evidence**

<b>UT2 Channel Evidence</b>	<b>Year 1 (2019)</b>
Max consecutive days channel flow	85
Presence of litter and debris (wracking)	Yes
Leaf litter disturbed or washed away	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes
Sediment deposition and/or scour indicating sediment transport	Yes
Water staining due to continual presence of water	Yes
Formation of channel bed and banks	Yes
Sediment sorting within the primary path of flow	Yes
Sediment shelving or a natural line impressed on the banks	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes
Exposure of woody plant roots within the primary path of flow	No
Other:	

**Table 15C. UT3 Channel Evidence**

<b>UT3 Channel Evidence</b>	<b>Year 1 (2019)</b>
Max consecutive days channel flow	142
Presence of litter and debris (wracking)	Yes
Leaf litter disturbed or washed away	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes
Sediment deposition and/or scour indicating sediment transport	Yes
Water staining due to continual presence of water	Yes
Formation of channel bed and banks	Yes
Sediment sorting within the primary path of flow	Yes
Sediment shelving or a natural line impressed on the banks	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes
Exposure of woody plant roots within the primary path of flow	No
Other:	

**Table 15D. UT5 Downstream Channel Evidence**

<b>UT5 Downstream Channel Evidence</b>	<b>Year 1 (2019)</b>
Max consecutive days channel flow	134
Presence of litter and debris (wracking)	Yes
Leaf litter disturbed or washed away	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes
Sediment deposition and/or scour indicating sediment transport	Yes
Water staining due to continual presence of water	Yes
Formation of channel bed and banks	Yes
Sediment sorting within the primary path of flow	Yes
Sediment shelving or a natural line impressed on the banks	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes
Exposure of woody plant roots within the primary path of flow	No
Other:	



**Table 15E. UT5 Upstream Channel Evidence**

<b>UT5 Upstream Channel Evidence</b>	<b>Year 1 (2019)</b>
Max consecutive days channel flow	167
Presence of litter and debris (wracking)	Yes
Leaf litter disturbed or washed away	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes
Sediment deposition and/or scour indicating sediment transport	Yes
Water staining due to continual presence of water	Yes
Formation of channel bed and banks	Yes
Sediment sorting within the primary path of flow	Yes
Sediment shelving or a natural line impressed on the banks	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes
Exposure of woody plant roots within the primary path of flow	No
Other:	

**Table 15F. UT6 Channel Evidence**

<b>UT6 Channel Evidence</b>	<b>Year 1 (2019)</b>
Max consecutive days channel flow	131
Presence of litter and debris (wracking)	Yes
Leaf litter disturbed or washed away	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes
Sediment deposition and/or scour indicating sediment transport	Yes
Water staining due to continual presence of water	Yes
Formation of channel bed and banks	Yes
Sediment sorting within the primary path of flow	Yes
Sediment shelving or a natural line impressed on the banks	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes
Exposure of woody plant roots within the primary path of flow	No
Other:	

**Table 15G. UT7 Downstream Channel Evidence**

<b>UT7 Downstream Channel Evidence</b>	<b>Year 1 (2019)</b>
Max consecutive days channel flow	237
Presence of litter and debris (wracking)	Yes
Leaf litter disturbed or washed away	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes
Sediment deposition and/or scour indicating sediment transport	Yes
Water staining due to continual presence of water	Yes
Formation of channel bed and banks	Yes
Sediment sorting within the primary path of flow	Yes
Sediment shelving or a natural line impressed on the banks	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes
Exposure of woody plant roots within the primary path of flow	No
Other:	

**Table 15H. UT7 Middle Channel Evidence**

<b>UT7 Middle Channel Evidence</b>	<b>Year 1 (2019)</b>
Max consecutive days channel flow	151
Presence of litter and debris (wracking)	Yes
Leaf litter disturbed or washed away	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes
Sediment deposition and/or scour indicating sediment transport	Yes
Water staining due to continual presence of water	Yes
Formation of channel bed and banks	Yes
Sediment sorting within the primary path of flow	Yes
Sediment shelving or a natural line impressed on the banks	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes
Exposure of woody plant roots within the primary path of flow	No
Other:	


**Table 15I. UT7 Upstream Channel Evidence**

<b>UT7 Upstream Channel Evidence</b>	<b>Year 1 (2019)</b>
Max consecutive days channel flow	237
Presence of litter and debris (wracking)	Yes
Leaf litter disturbed or washed away	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes
Sediment deposition and/or scour indicating sediment transport	Yes
Water staining due to continual presence of water	Yes
Formation of channel bed and banks	Yes
Sediment sorting within the primary path of flow	Yes
Sediment shelving or a natural line impressed on the banks	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes
Exposure of woody plant roots within the primary path of flow	No
Other:	

**Table 15J. UT8 Channel Evidence**


<b>UT8 Downstream Channel Evidence</b>	<b>Year 1 (2019)</b>
Max consecutive days channel flow	49
Presence of litter and debris (wracking)	Yes
Leaf litter disturbed or washed away	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes
Sediment deposition and/or scour indicating sediment transport	Yes
Water staining due to continual presence of water	Yes
Formation of channel bed and banks	Yes
Sediment sorting within the primary path of flow	Yes
Sediment shelving or a natural line impressed on the banks	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes
Exposure of woody plant roots within the primary path of flow	No
Other:	

### Heron Stream Flow Gauge UT1 Year 1 (2019 Data)







# Heron Stream Flow Gauge UT2 Year 1 (2019 Data)




### Heron Stream Flow Gauge UT3 Year 1 (2019 Data)



## Heron Stream Flow Gauge UT5 Downstream Year 1 (2019 Data)




### Heron Stream Flow Gauge UT5 Upstream Year 1 (2019 Data)







# Heron Stream Flow Gauge UT6 Year 1 (2019 Data)




## Heron Stream Flow Gauge UT7 Downstream Year 1 (2019 Data)



### Heron Stream Flow Gauge UT7 Middle Year 1 (2019 Data)




### Heron Stream Flow Gauge UT7 Upstream Year 1 (2019 Data)





### Heron Stream Flow Gauge UT8 Year 1 (2019 Data)




**Table 16. Verification of Bankfull Events**

<b>Date of Data Collection</b>	<b>Date of Occurrence</b>	<b>Method</b>	<b>Photo (if available)</b>
August 26, 2019	July 7, 2019	Stream gauge data indicates a bankfull event occurred after 4.06 inches of rain was documented on July 7, 2019 at an onsite rain gauge	--
August 26, 2019	August 22, 2019	A bankfull event likely occurred after 7.16 inches of rain was documented between August 20-22, 2019 at an onsite rain gauge	--


**Table 17. Groundwater Hydrology Data**

Gauge	Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)						
	Year 1 (2019)	Year 2 (2020)	Year 3 (2021)	Year 4 (2022)	Year 5 (2023)	Year 6 (2024)	Year 7 (2025)
1	Yes 33 days (15.8%)						
2	Yes 26 days (12.4%)						
3	Yes 35 days (16.7%)						
4	Yes 69 days (33.0%)						
5	Yes 52 days (24.9%)						
6	Yes 54 days (25.8%)						

# Heron Groundwater Gauge 1 Year 1 (2019 Data)




## Heron Groundwater Gauge 2 Year 1 (2019 Data)







### Heron Groundwater Gauge 3 Year 1 (2019 Data)



### Heron Groundwater Gauge 4 Year 1 (2019 Data)



# Heron Groundwater Gauge 5 Year 1 (2019 Data)



### Heron Groundwater Gauge 6 Year 1 (2019 Data)

