Hip Bone Creek Baseline Monitoring Report

Hip Bone Creek Restoration Site Cape Fear River Basin - 03030003 Monitoring Year 00 DMS Contract 7528 DMS Project Number 100059

DWR #: 2018-0785 USACE AID #: SAW-2018-01160 Chatham County, North Carolina



Prepared for:
NC Department of Environmental Quality
Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699

Baseline Data Collected: May 2021 Date Submitted: August 2021

Monitoring and Design Firm

Prepared by:



KCI Associates of North Carolina, PC 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 (919) 783-9214

Project Contact: Tim Morris Email: tim.morris@kci.com



ENGINEERS • SCIENTISTS • SURVEYORS • CONSTRUCTION MANAGERS

4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 (919) 783-9214 (919) 783-9266 Fax

MEMORANDUM

Date: August 27, 2021

To: Jeremiah Dow, DMS Project Manager

From: Tim Morris, Project Manager

KCI Associates of North Carolina, PA

Subject: Hip Bone Creek Mitigation Site

MY-00 Baseline Monitoring Report Comments

Cape Fear River Basin CU 03030003

NCDMS Project # 100059

Contract # 7528

Please find below our responses in italics to the MY-00 Baseline Monitoring Report comments from NCDMS received on August 13, 2021, for the Hip Bone Creek Mitigation Site.

- Title Page Please correct the river basin and HUC. *KCI Response: This error has been corrected.*
- We highly recommend following the most recent DMS monitoring template released in October 2020. The new template is designed to shorten reports and simplify many of the tables. KCI Response: The morphology tables have been updated to conform to the October 2020 template. Future monitoring reports will use the October 2020 template.
- Table 1 Please add the surveyed as-built stream lengths to this table. The existing footage/acreage column can be replaced with the as-built lengths. Also, adjust wetland areas, if necessary, based on the response to comment 9.f.
 KCI Response: The Existing Footage/Acreage column has been replaced with the As-Built Lengths.
- Table 4 Please update the Regulatory Considerations on this Table since the Section 401 and 404 permits were issued.
 - KCI Response: Table 4 has been updated to reflect that these permits have been issued.
- CCPV The photo points should be labeled so they can be matched with the photo log. *KCI Response: The missing labels have been added to the CCPV.*

Table 7a – We highly recommend using new template tables. T1 geomorphology data needs a separate table foreach reach so that as-built condition and design parameters can be compared. *KCI Response: Both Table 7 and Table 8 have been updated to match the October 2020 template.*

• The Visual Stream Stability Assessment and Visual Vegetation Assessment tables were not included. Please ensure these are included in the MY1 report.

KCI Response: These tables were not included since there are not usually concerns about stream stability and vegetative cover in the baseline report. These tables will be included in all future monitoring reports.

• Record Drawing / As-built Sheets

- o The Title Sheet should include the DMS Project Number (100059), DWR # (20180785), and USACE #(SAW-2017-0016160). The asset table should be updated based on the response to Comment 3 above.
 - KCI Response: These changes have been made.
- All plan sheets should show Limits of Disturbance, and typically we would see monitoring devices such as cross sections, monitoring wells, crest/flow gauges, and veg plots.
 - KCI Response: Monitoring devices and the LOD have been added to the plan sheets.
- o Recommend removing callouts for in-channel structures that are not a deviation from design. For example, on Sheet 3 the "Installed 'Step Pool' (TYP.)" can be removed along with the other stream structure callouts.
 - KCI Response: This change has been made.
- Sheet 8 River Birch, Southern Red Oak, and Persimmon species did not change from the amount proposed in the mitigation plan and should be colored black.
 KCI Response: This change has been made.
- Sheet 10 & 11 Please update the Boundary Marking Plan sheets to show that fencing
 was not constructed at numerous crossings. These changes should be called out in red as
 deviations from design.
 - KCI Response: The interiors of the crossings were not fenced during DMS's site visit on August 13 because KCI's fencing subcontractor is waiting for the necessary material to arrive. Once this material arrives, the fencing will be installed as soon as possible. In the meantime the landowner has agreed not to move cattle through these crossings.

Digital Files

- o The submitted stream and wetland features appear to be from the mitigation plan. Please include as-built features that accurately represent the Restoration Footage and Acreage column in the asset table.
 - KCI Response: Because there was no change in alignment between design and construction of the site, the figures from the mitigation plan accurately represent the Restoration Footage and Acreage column in the asset table. A shapefile of the center line surveyed during the as-built survey has been included in the digital deliverables, but because of limitations in the precision of this survey, particularly around bends in the stream, the lengths of the reaches as represented in this shapefile do not perfectly align with those in the Restoration Footage and Acreage column in the asset table.
- Please include unique ID's for the stream gauges that will relate to the ID's used for any supporting data.
 - KCI Response: This change has been made.
- o Please submit the existing stream features (displayed in Fig. 7 of mitigation plan). *KCI Response: This shapefile has been included in the digital deliverables.*
- Note that in order to meet the 2 year in the ground requirement to apply volunteers towards performance standards, height and x, y coordinates would need to be reported for

- volunteers rather than stem counts binned by height.
- KCI Response: This has been noted.
- Veg Plot 3's stems per acre value reported in Table 6 does not match the value included in the Plot 3 tab in the Hipbone Veg MY00 excel file. Please review these data and correct any outstanding mismatches.
 - KCI Response: Plot 3's tab has been updated to display the correct totals.
- Two wetland polygons overlap with stream features that represent no-credit segments on T2 and T3 (e.g. the TOB was not excised from the polygon). Please clarify and remove the stream footprint from the wetland areas if necessary based on USACE JD. KCI Response: The area within the TOB of T2 and T3 has been removed from the wetland area. This resulted in a loss of 0.017 acres of wetland rehabilitation, 0.022 acres of wetland enhancement and 0.020 WMC's.

Please contact me if you have any questions or would like clarification concerning these responses.

Sincerely,

Jul g. Maris

Tim Morris

Project Manager

TABLE OF CONTENTS

PROJECT SUMMARY	1
BASELINE CONDITONS	
REFERENCES	3
Figure 1. Project Site Vicinity Map	4
S	
Appendix A – Background Tables	
Table 1. Project Components and Mitigation Credits	6
Table 2. Project Activity and Reporting History	
Table 3. Project Contacts	8
Table 4. Project Information	
<u>Appendix B – Visual Assessment Data</u>	
CCPV	11
Photo Reference Points	14
Vegetation Plot Photos	16
<u>Appendix C – Vegetation Plot Data</u>	
Table 5. Species and Quantity of Planted Stems	20
Table 6. Stem Count Total and Planted by Plot and Species	
Appendix D – Stream Measurement and Geomorphology Data	
	25
Table 7. Baseline Stream Data Summary	
Table 8. Cross-section Morphology Data Table	
Longitudinal Profile Plot.	
Cross-section Plots	
Pebble Counts	49
<u>Appendix E – As-Built Plan Sheets</u>	
As-Ruilt Plan Sheets	58

PROJECT SUMMARY

The Hip Bone Creek Restoration Site (HBCRS) is a full delivery project for the North Carolina Division of Mitigation Services (DMS). The site was completed in 2021 and restored and enhanced a total of 4,026 linear feet of stream and 6.023 acres of riparian wetland. The HBCRS is a riparian system in the Cape Fear River Basin (03030003 8-digit cataloging unit) in Chatham County, North Carolina. The site's natural hydrologic regime had been substantially modified by relocation and straightening, impacts from cattle, installation of field ditches, and other anthropogenic impacts. This site offers the chance to restore impacted agricultural lands to a stable stream and wetland ecosystem with a functional riparian buffer, floodplain access, and riparian wetlands.

The HBCRS is protected by an 18.68 acre permanent conservation easement, held by the State of North Carolina. The site is located approximately 3.3 miles southeast of Siler City, North Carolina. Specifically, the site is on Carter Brooks Road just east of US-421. The center of the site is at approximately 35.6804N and -79.4018 W in the Siler City USGS Quadrangle.

The North Carolina Ecosystem Enhancement Program (NCEEP) published the Cape Fear River Basin Restoration Priorities (RBRP) in 2009. The project's 14 digit CU (03030003070020, Tick Creek/Rocky River) was identified as a Targeted Local Watershed (TLW) in the RBRP and is one of three 14 digit hydrologic units in the DMS Upper and Middle Rocky River Local Watershed Plan (LWP). The goals and priorities for the HBCRS are based on the information presented in the RBRP and LWP: maintaining and enhancing water quality, restoring hydrology, and improving fish and wildlife habitat (NCEEP, 2009). The project will support the following TLW goals:

- Reduce and control sediment inputs.
- Reduce and manage nutrient inputs.

The project will also address the following stressors and sources listed in the LWP:

- Stream bank erosion
- Lack of adequate forested buffer
- Livestock access to streams
- Fecal coliform bacteria
- Nutrient inputs
- Floodplain alteration

The project goals will be addressed through the following objectives:

- Relocate channelized streams to historic landscape positions
- Install a bankfull-sized channel cross-section
- Install bedform diversity with pools, riffles, and habitat structures
- Demarcate the project easement boundaries and fence out livestock
- Plant the site with native trees and shrubs and a herbaceous seed mix
- Reconnect streams to a floodplain
- Redevelop wetland microtopography to slow the flow of surface and subsurface drainage

Project planting and construction were completed in April 2021. The site was constructed as designed with only a few minor modifications from the design plan. Invasive species on site were treated and removed during construction. A step pool was added at STA 10+00 on T1. There were multiple small headcuts on T3 that were stabilized throughout the reach with stone RIFFLE enhancements. Riffle enhancements were added to the beginning EII section of T3. See Appendix E – As-Built Plan Sheets for details concerning these changes.

The monitoring components were installed in May 2021. Two automatically recording pressure transducer stream gauges that take a reading every 10 minutes were installed: one each in the upper third of T1-1 and T3-1 to monitor the number of consecutive days of flow in these streams. An additional automatically recording pressure transducer stream gauge was installed along T1-5 to record the occurrence of bankfull events. Cameras were installed in the vicinity of each of the flow gauges and set to record a short video once a day to provide additional verification of flow. Eight automatically recording pressure transducer groundwater monitoring gauges were installed within the wetlands on site. Seven of these gauges were installed within the re-establishment riparian wetlands on site and one of these gauges was installed within the rehabilitation wetland on site. To determine the success of the planted mitigation areas, ten 10 m x 10 m permanent vegetation monitoring plots were established. An additional eight 10 m x 10 m random vegetation monitoring plots were sampled throughout the site as well. The locations of the planted stems relative to the origin were recorded within the permanent plots and the species and height of each planted stem were recorded for all plots. Any volunteers found within the plots were also grouped into size categories by species, but separate from the planted stems. Eight permanent photo reference points were established and will be taken annually. Sixteen permanent cross-sections (8 riffle cross-sections and 8 pool cross-sections) were also established and a detailed longitudinal profile of the stream was taken. Wolman pebble counts were performed at all of the riffle cross-sections. The cross-section measurements will be repeated in future monitoring years, but the longitudinal profile will only be repeated if there are concerns about bed elevation adjustments. Reports will be submitted to DMS each year and the first year of monitoring will take place in 2021. First year monitoring data is scheduled to be collected in November 2021, six months after baseline data collection.

Vegetative success criteria for the stream mitigation is 260 woody stems/acre after five years, and 210 woody stems/acre after seven years. Trees in each plot must average seven feet in height at Year 5 and ten feet in height at Year 7. Volunteer species must be present for a minimum of two growing seasons and must be a species from the approved planting list to count toward vegetative success. A single species may not account for more than 50% of the required number of stems within any plot. A minimum of four bankfull events must also be recorded during the monitoring period. All project streams must show a minimum of 30 continuous days of flow within a calendar year (assuming normal precipitation). A "normal" year is based on NRCS climatological data for Chatham County with the 30th and 70th percentile thresholds as the range of normal, as documented in the USACE Technical Report "Accessing and Using Meteorological Data to Evaluate Wetland Hydrology, April 2000." Wetlands on the site must present continuous saturation or inundation within 12" of the soil surface for 12% of the growing season. Bank height ratios (BHR) should not exceed 1.2 and the entrenchment ratios (ER) should be 2.2 or greater. BHR and ER at any measured riffle cross-section should not change more than 10% from the baseline condition during any given monitoring interval (e.g. no more than 10% between years 1 and 2, 2 and 3, 3 and 5, or 5 and 7). Visual assessments will also be used to identify problem areas.


BASELINE CONDITIONS

The site was planted in April 2021. The baseline vegetation monitoring was conducted May 13 and May 14, 2021. The average plot stem density from the eighteen surveyed plots is 1,005 planted stems/acre. Baseline monitoring was conducted during dormancy, so many of the stems were not identified to species. During MY01, these trees will be identified to species.

The baseline longitudinal profile was surveyed in May 2021. The baseline cross-sections were surveyed between May 18 and May 19, 2021. The baseline survey found that the stream was constructed as designed and all structures were installed as planned with small variations, as called out in the as-built plans. The profile and cross-section surveys found that the dimension and profile of the stream were built as designed, with some small variation as is typical for stream restoration projects. A post construction drone video of the site can be found at the following link: https://youtu.be/4xzm5mH9IgY

REFERENCES

- NCDENR, Ecosystem Enhancement Program. 2009. Cape Fear River Basin Restoration Priorities 2009. Raleigh, NC.
 - https://files.nc.gov/ncdeq/Mitigation%20Services/Watershed_Planning/Cape_Fear_Riv er_Basin/RBRP%20CapeFear%202009%20Revised%20032013.pdf
- NCDEQ, Division of Mitigation Services. June 2017. "As-built Baseline Monitoring Report Format, Data and Content Requirement."
 - $\frac{https://files.nc.gov/ncdeq/Mitigation\%20Services/Document\%20Management\%20Libra}{ry/Guidance\%20and\%20Template\%20Documents/6_AB_Baseline_Rep_Templ_June\\\%202017.pdf}$
- NCIRT. October 24, 2016. "Wilmington District Stream and Wetland Compensatory Mitigation Update." https://saw-reg.usace.army.mil/PN/2016/Wilmington-District-Mitigation-Update.pdf
- USACE, Sprecher, S. W.; Warne, A. G. 2000. "Accessing and Using Meteorological Data to Evaluate Wetland Hydrology."
 - $\underline{https://ntrl.ntis.gov/NTRL/dashboard/searchResults/titleDetail/ADA378910.xhtml}$



APPENDIX A

Background Tables

Table 1. Project Components and Mitigation Credits Hip Bone Creek Restoration Site, DMS Project #100059

Mitigation Credits

	Str	ream		parian etland	Non-rij Wetl		Buffer		
Туре	R	RE	R	RE	R	RE	R	RE	
Linear Feet/Acres	2,860	1,166	4.528	1.495					
Credits	2,860.000	466.400	4.032	0.598					
TOTAL CREDITS	3,32	26.400	4.630						

Project Components

					zjeci Componeni	3		1	
Project Component -or- Reach ID	Stationing/ Location	As-built Footage/ Acreage	Restoration Footage or Acreage	Creditable Footage or Acreage	Restoration Level	Approach (PI, PII etc.)	Mitigation Ratio (X:1)	Mitigation Credits	Notes/Comments
T1 Reach 1	10+00 to 17+80	745	780	750	R	I	1:1	750.000	30' exception STA 13+12 TO 13+42
T1 Reach 2	17+80 to 26+86	890	906	906	R	I	1:1	906.000	
T1 Reach 3	26+86 to 29+54	208	269	209	R	I	1:1	209.000	60' exception STA 27+77 to 28+37
T1 Reach 4	29+54 to 32+49	295	295	295	EII	N/A	2.5:1	118.000	
T1 Reach 5	32+49 to 37+01	447	452	452	R	I/II	1:1	452.000	
T3 Reach 1	300+00 to 303+10	280	310	280	EII	N/A	2.5:1	112.000	30' exception STA 301+57 to 301+87
T3 Reach 2	311+10 to 317+00	590	591	591	EII	N/A	2.5:1	236.400	
T3 Reach 3	317+00 to 322+73	545	573	543	R	I	1:1	543.000	30' exception STA 317+98 to 318+28
Riparian Enhancement	N/A	1.473	1.495	1.495	Е	N/A	2.5:1	0.598	30' exception STA 13+12 to 13+42
Riparian Wetland Re- establishment	N/A	3.040	3.040	3.040	R (Re-est.)	N/A	1:1	3.040	
Riparian Wetland Rehabilitation	N/A	1.471	1.488	1.488	R (Rehab.)	N/A	1.5:1	0.992	


Table 2. Project Activity & Reporting History Hipbone Creek Restoration Site, DMS Project #100059									
Activity or Report	Data Collection Complete	Actual Completion or Delivery							
Mitigation Plan		March 17, 2020							
Final Design - Construction Plans		March 17, 2020							
Construction Grading Completed		April 16, 2021							
Planting Completed		April 30, 2021							
Baseline Monitoring/Report	May 2021	July 2021							
Vegetation Monitoring	May 14, 2021								
Stream Survey	May 21,2021								


Table 3. Project Contacts									
Stony Fork Restoration Site, DMS Project #97085									
Design Firm	KCI Associates of North Carolina, PC								
	4505 Falls of Neuse Road								
	Suite 400								
	Raleigh, NC 27609								
	Contact: Mr. Tim Morris								
	Phone: (919) 278-2512								
	Fax: (919) 783-9266								
Construction Contractor	ctor Chatham Civil Contracting								
	811 Archie Johnson Road								
	Siler City, NC 27344								
	Contact: Mr. Stephen James								
	Phone: (919)704-4442								
Planting Contractor	Shenandoah Habitats								
	1983 Jefferson Highway								
	Waynesboro, VA 22980								
	Contact: Mr. David Coleman								
	Phone: (540) 941-0067								
Monitoring Performers									
	KCI Associates of North Carolina, PC								
	4505 Falls of Neuse Road								
	Suite 400								
	Raleigh, NC 27609								
	Contact: Mr. Adam Spiller								
	Phone: (919) 278-2514								
	Fax: (919) 783-9266								

Project Name		Hip Bone C	reek Restoration Site	2						
County	Chatham County									
Project Area	18.68 ac									
Project Coordinates (lat. and long.)		35.68	04 N, -79.4018							
Planted Acreage (acres of woody										
stems planted)			17.40							
n	Project Watershed S	•								
Physiographic Province			Piedmont							
River Basin	Cape Fear									
USGS Hydrologic Unit 8-digit	03030003 USGS Hydrologic Unit 14-digit 03030003070									
DWQ Sub-basin			03-06-12							
Project Drainage Area (acres)			158 acres							
Project Drainage Area Percentage of Impervious Area	of 1%									
CGIA Land Use Classification	Pasture/Farmland (85%),	Forest (9%), Ope	n Water (5%), and R	ural Development (1%)						
	Existing Reach Sur	mmary Informat	ion							
Parameters Length of reach (linear feet)	T1 2,439	1		T3 2,202						
Valley confinement	Unconfi			Unconfined						
Drainage area (acres)	158 acr			43 acres						
Perennial, Intermittent, Ephemeral	Intermitt	tent		Intermittent						
NCDWQ Water Quality Classification Rosgen Stream Classification (Existing /	С			C						
Proposed)	G4/C4 and	d C4b		G4/C4						
Evolutionary trend (Simon)	Channelized,	Stage III	Ch	annelized, Stage IIII						
FEMA classification	None		4	None						
D	Existing Wetland Su	immary Informa	ition	T3						
Parameters		1 WTC)	0.00 (W	-						
Size of Wetland (acres) Wetland Type	2.52 ac (WA a			B, WC, WD, WF, and WG) Headwater Forest						
**				newacla/Wehadkee						
Mapped Soil Series Drainage class	Georgev Well Dra		Ci	Poorly Drained						
Soil Hydric Status	Non-Hyo			Hydric Hydric						
Source of Hydrology	Stream Floo			Stream Floodplain						
Restoration or Enhancement Method	Enhanc	-		lishment, Rehabilitation, and Enhancement						
	Regulatory C	Considerations		•						
Regulation	Applicable?	Resolved	1?	Supporting Documentation						
Waters of the United States – Section 404	Yes	N'	WP 27 issued	SAW-2018-01160						
Waters of the United States – Section 401	Yes	N	WP 27 issued	DWR # 18-0785						
Endangered Species Act	Yes		Yes	USFWS						
Historic Preservation Act	No		Yes	NCSHIPO						
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A								
FEMA Floodplain Compliance	No		Yes	N/A						
Essential Fisheries Habitat	No		N/A	N/A						

APPENDIX B

Visual Assessment Data








Photo Reference Photos



PP1 - MY-00 - 5/24/21



PP3 - MY-00 - 5/24/21



PP5 - MY-00 - 5/24/21



PP2 - MY-00 - 5/24/21



PP4 - MY-00 - 5/24/21



PP6 - MY-00 - 5/24/21



PP7 - MY-00 - 5/24/21



PP9 - MY-00 - 5/24/21



PP8 - MY-00 - 5/24/21



PP10 - MY-00 - 5/24/21

Vegetation Monitoring Plot Photos



Vegetation Plot 1 – MY-00 – 5/14/21



Vegetation Plot 3 - MY-00 - 5/13/21



Vegetation Plot 5 - MY-00 - 5/13/21



Vegetation Plot 2 – MY-00 – 5/14/21



Vegetation Plot 4 - MY-00 - 5/13/21



Vegetation Plot 6 – MY-00 - 5/14/21



Vegetation Plot 7 – MY-00 – 5/13/21



Vegetation Plot 9 - MY-00 - 5/13/21



Vegetation Plot R1 – MY-00 – 5/14/21



Vegetation Plot 8 - MY-00 - 5/13/21



Vegetation Plot 10 - MY-00 - 5/13/21



Vegetation Plot R2 – MY-00 – 5/14/21



Vegetation Plot R3 - MY00 - 5/14/21



Vegetation Plot R5 - MY00 - 5/13/21



Vegetation Plot R7 – MY-00 – 5/13/21



Vegetation Plot R4 - MY00 - 5/14/21



Vegetation Plot R6 - MY00 - 5/13/21



Vegetation Plot R8 - MY-00 - 5/13/21

APPENDIX C

Vegetation Plot Data

Table 5. Species and Quar Hip Bone Creek Restorati	ntity of Planted Stems on Site, DMS Project #100059		
Common Name	Scientific Name	Bare Root	Live Stakes
Sycamore	Platanus occidentalis	4,380	
Swamp Chestnut Oak	Quercus michauxii	380	
River Birch	Betula nigra	4,225	
Willow Oak	Quercus phellos	3,535	
Pin Oak	Quercus palustris	1,845	
Southern Red Oak	Quercus falcata	1,690	
Persimmon	Diospyros virginiana	845	
Black Willow	Salix nigra		800
Silky Willow	Salix sericea		1,000
Silky Dogwood	Cornus ammomum		1,000

Table 6. Stem Count by Plot and Species														
Hip Bone Creek Restoration Site, DMS Proje	ct #100059	ı												
	Current Plot Data (MY00 2020)													
	Plot	Plot 01 Plot 02 Plot 03 Plot 04 Plot 05 Plot 06 Plot 07												
Species	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Sycamore (Platanus occidentalis)	7	7	12	12	3	3	6	6	8	8	14	14	3	3
Black Willow (Salix nigra)	1	1												
Buttonbush (Cephalanthus occidentalis)														
Honey Locust (Gleditsia triacanthos)														
Loblolly Pine (Pinus taeda)						1								
Oak (Quercus sp.)	1	1	5	5					3	3	1	1	10	10
Persimmon (Diospyros virginiana)	1	1	1	1										
Pin Oak (Quercus palustris)	2	2			6	6	2	2			1	1		
Red Maple (Acer rubrum)						7								
River Birch (Betula nigra)	12	12	8	8	2	2	5	5	13	13	6	6	1	1
Swamp Chestnut Oak (Quercus michauxii)	2	2												
Sweetgum (Liquidambar styraciflua)														
Willow Oak (Quercus phellos)	1	1	3	3	2	2	4	4	1	1			6	6
Winged Elm (Ulmus alata)						5								
Unknown					4	4	2	2	1	1	1	1	10	10
Stem count	27	27	29	29	17	30	19	19	26	26	23	23	30	30
size (ares)	1		1	-	1		1		1		1		1	
size (ACRES)	0.02	25	0.02	25	0.02	25	0.02	25	0.02	2.5	0.02	25	0.025	
Species count	8	8	5	5	5	8	5	5	5	5	5	5	5	5
S tems per ACRE	1,093	1,093	1,174	1,174	688	1,214	769	769	1,052	1,052	931	931	1,214	1,214

Table 6. Stem Count by Plot and Species														
Hip Bone Creek Restoration Site, DMS Project #100059														
	Current Plot Data (MY00 2020)													
	Plot	08	Plot	09	Plot	10	Plot	R1	Plot	R2	Plot	R3	Plot	R4
Species	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Sycamore (Platanus occidentalis)	2	2			10	10	2	2	8	8	11	11	3	3
Black Willow (Salix nigra)														
Buttonbush (Cephalanthus occidentalis)														
Honey Locust (Gleditsia triacanthos)														
Loblolly Pine (Pinus taeda)														
Oak (Quercus sp.)			1	1	12	12	7	7	3	3	2	2		
Persimmon (Diospyros virginiana)					2	2					1	1		
Pin Oak (Quercus palustris)	3	3			1	1	4	4			1	1		
Red Maple (Acer rubrum)														10
River Birch (Betula nigra)	22	22	18	18			11	11	10	10	10	10	4	4
Swamp Chestnut Oak (Quercus michauxii)	1	1			2	2	2	2					1	1
Sweetgum (Liquidambar styraciflua)														3
Willow Oak (Quercus phellos)	1	1	6	6	7	7			4	4	1	1	1	1
Winged Elm (Ulmus alata)														7
Unknown			6	6	3	3			1	1				
Stem count	29	29	31	31	37	37	26	26	26	26	26	26	9	29
size (ares)	1	-	1		1		1	-	1		1		1	
size (ACRES)	0.02	25	0.02	25	0.025 0.025		25 0.0		25	0.02	25	0.02	25	
S pecies count	5	5	4	4	7	7	5	5	5	5	6	6	4	7
Stems per ACRE	1,174	1,174	1,255	1,255	1,497	1,497	1,052	1,052	1,052	1,052	1,052	1,052	364	1,174

Table 6. Stem Count by Plot and Species													
Hip Bone Creek Restoration Site, DMS Proje	Hip Bone Creek Restoration Site, DMS Project #100059												
	Current Plot Data (MY00 2020) Annual Means												
	Plot	R5	Plot	R6	Plot	R7	Plot	R8	MY00 (MY00 (2021)			
Species	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total			
American Sy camore (Platanus occidentalis)	2	2	1	1	7	7	5	5	104	104			
Black Willow (Salix nigra)									1	1			
Buttonbush (Cephalanthus occidentalis)		2								2			
Honey Locust (Gleditsia triacanthos)				1						1			
Loblolly Pine (Pinus taeda)										1			
Oak (Quercus sp.)	8	8	12	. 12	1	1	9	9	75	75			
Persimmon (Diospyros virginiana)					1	1			6	6			
Pin Oak (Quercus palustris)	1	1			3	3	3	3	27	27			
Red Maple (Acer rubrum)										17			
River Birch (Betula nigra)	6	6	8	. 8					136	136			
Swamp Chestnut Oak (Quercus michauxii)	3	3	1	1					12	12			
Sweetgum (Liquidambar styraciflua)										3			
Willow Oak (Quercus phellos)	1	1	5	5	7	7	7	7	57	57			
Winged Elm (Ulmus alata)										12			
Unknown					1	1			29	29			
Stem count	21	23	27	28	20	20	24	24	447	483			
size (ares)	1		1		1	1			1				
size (ACRES)	0.02	25	0.02	0.025		0.025		5	0.44	.5			
S pecies count	6	7	5	6	6	6	4	4	9	15			
S tems per ACRE	850	931	1,093	1,133	809	809	971	971	1,005	1,086			

APPENDIX D

Stream Measurement and Geomorphology Data

Table 7a. Baseline Stream Data Summary, Hip Bone Creek, Reach T1-1												
Parameter		Pre-Exist	ing Condit	tion		Des	sign	Monitoring Baseline (MY0)				
Riffle Only	Min	Mean	Med	Max	n	Min	Max	Min	Max	n		
Bankfull Width (ft)	5.2	6.3	6.3	7.3	2	5.4		5.5	6.4	2		
Floodprone Width (ft)	12.0	13.4	13.4	14.8	2	35	42	54.8	54.9	2		
Bankfull Mean Depth (ft)	0.3	0.4	0.4	0.5	2	0.4		0.4	0.6	2		
Bankfull Max Depth (ft)	0.9	1.1	1.1	1.3	2	0.7		0.8	1.1	2		
Bankfull Cross Sectional Area (ft²)	2.4	2.5	2.5	2.5	2	2.2		2.1	3.9	2		
Width/Depth Ratio	11.0	16.4	16.4	21.8	2	13.0		10.7	14.5	2		
Entrenchment Ratio	1.6	2.3	2.3	2.9	2	6.5	7.8	8.5	9.9	2		
Bank Height Ratio	1.0	1.1	1.1	1.2	2	1.0		1.0	1.0	2		
Max part size (mm) mobilized at bankfull			30			2	9	42				
Rosgen Classification		G	4c/G4			C	4b	C4b				
Bankfull Discharge (cfs)		8.	1 – 8.6			8	.0	5.6 – 13.5				
Sinuosity (ft)			1.0			1.2		1.2				
Water Surface Slope (Channel) (ft/ft)		0.00	3 - 0.025			0.0)24	0.0249				
Other												


Table 7b. Baseline Stream Data Summary, Hip Bone Creek, Reach T1-2												
Parameter		Pre-Exist	ing Condit	tion		Des	sign	Monitoring Baseline (MY0)				
Riffle Only	Min	Mean	Med	Max	n	Min	Max	Min	Max	n		
Bankfull Width (ft)	4.4	7.3	7.3	10.2	2	7.0		6.5	7.9	1		
Floodprone Width (ft)	12.6	20.4	20.4	28.2	2	42	56	56.7	57.2	1		
Bankfull Mean Depth (ft)	0.4	0.7	0.7	1.0	2	0.6		0.7	0.7	1		
Bankfull Max Depth (ft)	1.4 1.4 1.5 2					0.9		1.1	1.1	1		
Bankfull Cross Sectional Area (ft²)	4.2 4.2 4.2 2				4.0		4.6	5.4	1			
Width/Depth Ratio	4.5	14.7	14.7	24.8	2	12.2		9.3	11.7	1		
Entrenchment Ratio	2.8	2.8	2.8	2.9	2	6.0	8.0	7.1	8.7	1		
Bank Height Ratio	1.0	1.0	1.0	1.0	2	1.0		1.0	1.0	1		
Max part size (mm) mobilized at bankfull			33			2	5	29				
Rosgen Classification		G	4c/G4			C	4		C4			
Bankfull Discharge (cfs)		14.	1 – 14.6			13	5.6	13.7 – 15.6				
Sinuosity (ft)			1.0			1.2		1.2				
Water Surface Slope (Channel) (ft/ft)		0.00	3 - 0.025			0.0)15	0.014				
Other												


Table 7c. Baseline Stream Data Summary,	Hip Bone C	reek, Reach	T1-3 and	5								
Parameter			ing Condi			Des	sign	Monitoring Baseline (MY0)				
Riffle Only	Min	Mean	Med	Max	n	Min	Max	Min	Max	n		
Bankfull Width (ft)	4.6	11.8	11.6	19.3	4	8.6		9.3	9.4	1		
Floodprone Width (ft)	12.5	28.3	25.4	49.9	4	30	58	47.8	77.5	1		
Bankfull Mean Depth (ft)	0.4	0.7	0.6	1.3	4	0.7		0.8	0.8	1		
Bankfull Max Depth (ft)	1.1	1.7	1.8	1.9	4	1.1		1.2	1.4	1		
Bankfull Cross Sectional Area (ft²)	5.8	6.6	6.0	8.8	4	6.0		7.2	7.3	1		
Width/Depth Ratio	3.6	24.2	25.6	42.1	4	12.4		11.8	12.3	1		
Entrenchment Ratio	2.0	2.5	2.6	2.7	4	3.5	6.7	5.1	8.3	1		
Bank Height Ratio	1.0	1.1	1.0	1.5	4	1.0		1.0	1.0	1		
Max part size (mm) mobilized at bankfull			18			1	7	23				
Rosgen Classification		G	4c/G4			C	:4	C4				
Bankfull Discharge (cfs)		15.	3 - 22.7			19	9.8	19.3 – 20.0				
Sinuosity (ft)			1.0			1.	14	1.14				
Water Surface Slope (Channel) (ft/ft)		0.00	3 - 0.025			0.0	082	0.0101				
Other												


Table 7d. Baseline Stream Data Summary,	Hip Bone Cr	eek, Reach	T3									
Parameter		Pre-Exist	ing Condit	ion		Des	sign	Monitoring Baseline (MY0)				
Riffle Only	Min	Mean	Med	Max	n	Min	Max	Min	Max	n		
Bankfull Width (ft)	4.6	11.8	11.6	19.3	3	5.8		6.5	7.2	2		
Floodprone Width (ft)	12.5	28.3	25.4	49.9	3	30	40	45.2	50.3	2		
Bankfull Mean Depth (ft)	0.4	0.7	0.6	1.3	3	0.5		0.5	0.5	2		
Bankfull Max Depth (ft)	1.1	1.7 1.8		1.9	3	0.7		0.8	0.9	2		
Bankfull Cross Sectional Area (ft²)	5.8	6.6	6.6 6.0 8.8		3	2.7		3.4	3.9	2		
Width/Depth Ratio	3.6	24.2	25.6	42.1	3	12.7		12.3	13.3	2		
Entrenchment Ratio	2.0	2.5	2.6	2.7	3	5.2	6.9	7.0	7.0	2		
Bank Height Ratio	1.0	1.1	1.0	1.5	3	1.0		1.0	1.0	2		
Max part size (mm) mobilized at bankfull			39			2	.3	29				
Rosgen Classification			G4			C	`4	C4				
Bankfull Discharge (cfs)		2.	7 – 9.0			8	.7	9.7 – 11.1				
Sinuosity (ft)			1.0			1.	13	1.13				
Water Surface Slope (Channel) (ft/ft)		0.02	2 - 0.039			0.0)17	0.0183				
Other												


ip Bone Creek Restoration Site, DMS Project #100	J39																				
imension and Substrate	Cross-Section 1 (Riffle) Station 12+00, T1-1									Section 2 n 12+25,	. ,		Cross-Section 3 (Riffle) Station 16+25, T1-1								
	MY00	MY01	MY02	MY03	MY05	MY07	MY00	MY01	MY02	MY03	MY05	MY07	MY00	MY01	MY02	MY03	MY05	MY07			
Bankfull Elevation (ft) - Based on AB-Bankfull1 Area	566.3						565.6						555.7								
Bank Height Ratio_Based on AB Bankfull1 Area	a 1.0						1.0						1.0								
Thalweg Elevation	n 566						563.7						555								
LTOB2 Elevation	566.3						565.6						555.7								
LTOB2 Max Depth (ft	0.8						1.9						1.1								
LTOB2 Cross Sectional Area (ft2	2.1						10.9						3.9								
		Cross-Section 4 (Pool) Station 16+37, T1-1						Cross-Section 5 (Riffle) 19+37 Station, T1-2							Cross-Section 6 (Pool) Station 19+62, T1-2						
	MY00	MY01	MY02	MY03	MY05	MY07	MY00	MY01	MY02	MY03	MY05	MY07	MY00	MY01	MY02	MY03	MY05	MY07			
Bankfull Elevation (ft) - Based on AB-Bankfull1 Area	a 555.0						550.3						549.7								
Bank Height Ratio_Based on AB Bankfull1 Area	a 1.0						1.0						1.0								
Thalweg Elevation	1 553.5						549						547.6								
LTOB2 Elevation	555.0						550.3						549.7								
LTOB2 Max Depth (ft	1.5						1.1						2.1								
LTOB2 Cross Sectional Area (ft2	8.1						5.4						14.0								
		Cross-Section 7 (Riffle) Station 24+62, T1-2					Cross-Section 8 (Pool) Sation 25+00, T1-2							Cross-Section 9 Riffle) Station 28+75, T1-4							
	MY00	MY01	MY02	MY03	MY05	MY07	MY00	MY01	MY02	MY03	MY05	MY07	MY00	MY01	MY02	MY03	MY05	MY07			
Bankfull Elevation (ft) - Based on AB-Bankfull1 Area	542.6						542.5						536.6								
Bank Height Ratio Based on AB Bankfull1 Area	_						1.0						1.0								
Thalweg Elevation							540.2						535								
LTOB2 Elevation							542.5						536.6								
LTOB2 Max Depth (ft							2.2						1.4								
LTOB2 Cross Sectional Area (ft2	4.6						16.7						7.2								
				Section 10 on 29+00	,			Cross-Section 11 (Riffle) Station 34+00, T1-4				•	Cross-Section 12 (Pool) Station 34+37, T1-4								
	MY00	MY01	MY02	MY03	MY05	MY07	MY00	MY01	MY02	MY03	MY05	MY07	MY00	MY01	MY02	MY03	MY05	MY07			
Bankfull Elevation (ft) - Based on AB-Bankfull1 Area	536.3						531.5						531.3								
Bank Height Ratio_Based on AB Bankfull1 Area	a 1.0						1.0						1.0								
Thalweg Elevation	n 534						530.2						529								
LTOB2 Elevation	536.3						531.5						531.3								
LTOB2 Max Depth (ft	2.6						1.2						2.4								
LTOB2 Cross Sectional Area (ft2	20.0						7.3						20.8								

ip Bone Creek Restoration Site, DMS Project #1000																						
imension and Substrate	Cross-Section 13 (Riffle) Station 317+37, T3-3						Cross-Section 14 (Pool) Station 317+50, T3-3								Cross-Section 15 (Riffle) Station 319+62, T3-3							
	MY00 MY01 MY02 MY03 MY05 MY07 N							MY00	MY01	MY02	MY03	MY05	MY07	MY	00	MY01	MY02	MY03	MY05	MY07		
Bankfull Elevation (ft) - Based on AB-Bankfull1 Area	548.8							548.3						544	1.7							
Bank Height Ratio_Based on AB Bankfull1 Area	1.0							1.0						1.	0							
Thalweg Elevation	548							547.2						54	4							
LTOB2 Elevation	548.8							548.3						544	1.7							
LTOB2 Max Depth (ft)	0.8							1.1						0.	9							
LTOB2 Cross Sectional Area (ft2)	3.4							4.3						3.	9							
			Cross-Section 16 (Pool) Station 319+87, T3-3																			
	MY00	MY01	MY02	MY03	MY05	MY07		Ī														
Bankfull Elevation (ft) - Based on AB-Bankfull1 Area	544.2							Ī														
Bank Height Ratio_Based on AB Bankfull1 Area	1.0																					
Thalweg Elevation	542.7																					
LTOB2 Elevation	544.2							Ī														
LTOB2 Max Depth (ft)	1.4							I														
LTOB2 Cross Sectional Area (ft2)	8.6							Ī														











River Basin:	Cape Fear River
Site:	Hip Bone Creek Restoration Site
XS ID	XS1
Drainage Area (sq mi):	0.06
Date:	5/20/2021
Field Crew:	TS KB CP

Station	Elevation
0.0	566.70
0.0	566.22
8.6	566.13
17.1	566.14
23.5	566.44
25.9	566.45
26.4	566.38
27.2	566.26
28.3	566.04
28.7	566.02
29.0	565.74
29.6	565.58
30.3	565.72
30.7	565.86
31.6	566.21
22.6	566.65

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	566.35
Bankfull Cross-Sectional Area (sq ft):	2.1
LTOB Cross-Sectional Area (sq ft):	2.1
Bankfull Width (ft):	5.5
Flood Prone Area Elevation (ft):	567.15
Flood Prone Width (ft):	55
Max Depth at Bankfull (ft):	0.8
Mean Depth at Bankfull (ft):	0.4
W / D Ratio (ft/ft):	14.5
Entrenchment Ratio (ft/ft):	9.9
Bank Height Ratio (ft/ft):	1.0
Thalweg Elevation (ft):	565.54







River Basin:	Cape Fear River	
Site:	Hip Bone Creek Restoration Site	
XS ID	XS2	
Drainage Area (sq mi):	0.06	
Date:	5/20/2021	
Field Crew:	TS, KB, CP	

Station	Elevation
0.0	566.46
0.1	566.06
8.8	565.61
19.5	565.67
24.0	565.67
25.4	565.68
26.5	565.39
27.8	564.93
28.8	564.66
29.7	564.28
30.2	563.92
30.7	563.68
31.7	563.70
32.4	563.81
33.5	564.07
33.8	564.61
35.1	565.07

36.4

38.8

44.6

46.0

48.6

51.9

55.3 57.3

57.6

565.62

565.74

565.62 565.28

565.64

565.97

566.56


566.95

566.68 567.00

567.23

Bankfull Elevation (ft) - Based on AB-Bankfull Area	565.65
Bankfull Cross-Sectional Area (sq ft):	10.9
LTOB Cross-Sectional Area (sq ft):	10.9
Bankfull Width (ft):	10.3
Flood Prone Area Elevation (ft):	
Flood Prone Width (ft):	
Max Depth at Bankfull (ft):	1.9
Mean Depth at Bankfull (ft):	1.1
W / D Ratio (ft/ft):	
Entrenchment Ratio (ft/ft):	
Bank Height Ratio (ft/ft):	1.0
Thalweg Elevation (ft):	563.71







River Basin:	Cape Fear River
Site:	Hip Bone Creek Restoration Site
XS ID	XS3
Drainage Area (sq mi):	0.08
Date:	5/20/2021
Field Crew:	TS KB CP

Station	Elevation
0.0	557.59
0.2	557.29
2.0	557.24
4.2	556.77
8.3	556.16
11.9	555.48
17.3	555.64
23.5	555.64
26.6	555.78
27.4	555.66
28.0	555.59
29.0	555.11
29.2	554.75
30.2	554.69
30.9	554.56
21.2	55450

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	555.66
Bankfull Cross-Sectional Area (sq ft):	3.9
LTOB Cross-Sectional Area (sq ft):	3.9
Bankfull Width (ft):	6.4
Flood Prone Area Elevation (ft):	556.75
Flood Prone Width (ft):	55
Max Depth at Bankfull (ft):	1.1
Mean Depth at Bankfull (ft):	0.6
W / D Ratio (ft/ft):	10.7
Entrenchment Ratio (ft/ft):	8.5
Bank Height Ratio (ft/ft):	1.0
Thalweg Elevation (ft):	554.56









River Basin:	Cape Fear River
Site:	Hip Bone Creek Restoration Site
XS ID	XS4
Drainage Area (sq mi):	0.08
Date:	5/20/2021
Field Crew	TS KB CP

Station	Elevation
0.0	557.60
0.1	557.14
2.4	556.85
5.6	556.15
9.7	555.28
18.4	554.94
24.7	555.27
27.2	555.29
28.5	555.21
29.3	555.07
31.1	554.69
32.4	554.22
32.8	554.07
33.4	553.68
34.4	553.71

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	555.02
Bankfull Cross-Sectional Area (sq ft):	8.1
LTOB Cross-Sectional Area (sq ft):	8.1
Bankfull Width (ft):	9.8
Flood Prone Area Elevation (ft):	
Flood Prone Width (ft):	
Max Depth at Bankfull (ft):	1.5
Mean Depth at Bankfull (ft):	0.8
W / D Ratio (ft/ft):	
Entrenchment Ratio (ft/ft):	
Bank Height Ratio (ft/ft):	1.0
Thalweg Elevation (ft):	553.55









River Basin:	Cape Fear River
Site:	Hip Bone Creek Restoration Site
XS ID	XS5
Drainage Area (sq mi):	0.13
Date:	5/20/2021
Field Crew:	TS, KB, CP

Station	Elevation
0.0	551.89
0.1	551.45
3.1	551.34
5.2	551.21
5.4	550.82
8.4	550.33
12.7	550.06
18.0	550.03
21.5	550.15
24.9	550.33
26.1	550.34
27.0	549.88
28.1	549.41
28.6	549.15
29.5	549.20

Bankfull Elevation (ft) - Based on AB-Bankfull Area	550.26
Bankfull Cross-Sectional Area (sq ft):	5.4
LTOB Cross-Sectional Area (sq ft):	5.4
Bankfull Width (ft):	7.9
Flood Prone Area Elevation (ft):	551.38
Flood Prone Width (ft):	57
Max Depth at Bankfull (ft):	1.1
Mean Depth at Bankfull (ft):	0.7
W / D Ratio (ft/ft):	11.7
Entrenchment Ratio (ft/ft):	7.1
Bank Height Ratio (ft/ft):	1.0
Thalweg Elevation (ft):	549.15









River Basin:	Cape Fear River
Site:	Hip Bone Creek Restoration Site
XS ID	XS6
Drainage Area (sq mi):	0.13
Date:	5/20/2021
Field Crew:	TS, KB, CP

Station	Elevation
0.0	551.46
0.0	550.95
2.5	550.95
4.8	550.31
6.3	549.88
9.2	549.71
11.1	550.02
15.4	549.64
18.6	549.40
23.0	549.63
27.0	549.90
28.8	549.83
29.7	549.75
30.9	549.40
32.0	548.90
22.0	5.40.20

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	549.75
Bankfull Cross-Sectional Area (sq ft):	14.0
LTOB Cross-Sectional Area (sq ft):	14.0
Bankfull Width (ft):	11.3
Flood Prone Area Elevation (ft):	
Flood Prone Width (ft):	
Max Depth at Bankfull (ft):	2.1
Mean Depth at Bankfull (ft):	1.2
W / D Ratio (ft/ft):	
Entrenchment Ratio (ft/ft):	
Bank Height Ratio (ft/ft):	1.0
Thalweg Elevation (ft):	547.64








River Basin:	Cape Fear River
Site:	Hip Bone Creek Restoration Site
XS ID	XS7
Drainage Area (sq mi):	0.14
Date:	5/21/2021
Field Crew:	TS KB CP

Station	Elevation
0.0	542.73
0.1	542.62
7.2	542.64
14.4	542.60
19.2	542.69
20.8	542.61
21.6	542.65
22.2	542.40
23.3	542.06
23.9	541.81
24.2	541.56
24.8	541.59
25.4	541.69
26.0	541.72
26.7	541.75
27.6	542.07

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	542.65
Bankfull Cross-Sectional Area (sq ft):	4.6
LTOB Cross-Sectional Area (sq ft):	4.6
Bankfull Width (ft):	6.5
Flood Prone Area Elevation (ft):	543.73
Flood Prone Width (ft):	57
Max Depth at Bankfull (ft):	1.1
Mean Depth at Bankfull (ft):	0.7
W / D Ratio (ft/ft):	9.3
Entrenchment Ratio (ft/ft):	8.7
Bank Height Ratio (ft/ft):	1.0
Thalweg Elevation (ft):	541.56






River Basin:	Cape Fear River
Site:	Hip Bone Creek Restoration Site
XS ID	XS8
Drainage Area (sq mi):	0.14
Date:	5/21/2021
Field Crew:	TS KB CP

Station	Elevation
0.0	542.86
0.0	542.49
7.0	542.49
14.3	542.55
20.8	542.25
24.6	542.36
25.6	542.47
26.6	542.23
28.7	541.71
30.5	541.17
31.3	540.92
32.1	540.69
32.5	540.40
33.6	540.31
34.3	540.23
35.3	540.26

Bankfull Elevation (ft) - Based on AB-Bankfull Area	542.47
Bankfull Cross-Sectional Area (sq ft):	16.7
LTOB Cross-Sectional Area (sq ft):	16.7
Bankfull Width (ft):	13.1
Flood Prone Area Elevation (ft):	
Flood Prone Width (ft):	
Max Depth at Bankfull (ft):	2.2
Mean Depth at Bankfull (ft):	1.3
W / D Ratio (ft/ft):	
Entrenchment Ratio (ft/ft):	
Bank Height Ratio (ft/ft):	1.0
Thalweg Elevation (ft):	540.23







River Basin:	Cape Fear River
Site:	Hip Bone Creek Restoration Site
XS ID	XS9
Drainage Area (sq mi):	0.19
Date:	5/21/2021
Field Crew:	TS KB CP

Station	Elevation
0.0	540.47
0.1	540.07
3.9	540.02
6.1	539.44
10.9	537.62
13.1	536.83
21.1	536.81
29.2	536.75
31.5	536.76
32.4	536.69
33.2	536.52
34.3	536.10
35.2	535.81
35.5	535.51
36.0	535 39

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	536.62
Bankfull Cross-Sectional Area (sq ft):	7.2
LTOB Cross-Sectional Area (sq ft):	7.2
Bankfull Width (ft):	9.4
Flood Prone Area Elevation (ft):	537.99
Flood Prone Width (ft):	48
Max Depth at Bankfull (ft):	1.4
Mean Depth at Bankfull (ft):	0.8
W / D Ratio (ft/ft):	12.3
Entrenchment Ratio (ft/ft):	5.1
Bank Height Ratio (ft/ft):	1.0
Thalweg Elevation (ft):	535.26









River Basin:	Cape Fear River
Site:	Hip Bone Creek Restoration Site
XS ID	XS10
Drainage Area (sq mi):	0.19
Date:	5/21/2021
Field Crew	TS KB CP

Station	Elevation
0.0	539.99
0.0	539.65
2.2	539.50
6.9	538.20
12.0	536.36
16.1	536.34
22.4	536.43
27.9	536.31
31.0	536.24
32.6	536.39
33.4	536.38
34.1	536.12
36.0	535.50
36.8	535.10
37.9	534.39

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	536.31
Bankfull Cross-Sectional Area (sq ft):	20.0
LTOB Cross-Sectional Area (sq ft):	20.0
Bankfull Width (ft):	12.7
Flood Prone Area Elevation (ft):	
Flood Prone Width (ft):	
Max Depth at Bankfull (ft):	2.6
Mean Depth at Bankfull (ft):	1.6
W / D Ratio (ft/ft):	
Entrenchment Ratio (ft/ft):	
Bank Height Ratio (ft/ft):	1.0
Thalweg Elevation (ft):	533.74









River Basin:	Cape Fear River	
Site:	Hip Bone Creek Restoration Site	
XS ID	XS11	
Drainage Area (sq mi):	0.25	
Date:	5/20/2021	
Field Crew:	TS KB CP	

Station	Elevation
0.0	534.63
0.0	534.22
1.8	533.89
6.0	532.80
11.1	531.74
14.4	531.52
22.0	531.47
30.5	531.50
37.4	531.36
41.7	531.44
42.9	531.45
44.1	530.82
45.0	530.45
45.6	530.21
46.2	530.24
46.0	520.26

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	531.45
Bankfull Cross-Sectional Area (sq ft):	7.3
LTOB Cross-Sectional Area (sq ft):	7.3
Bankfull Width (ft):	9.3
Flood Prone Area Elevation (ft):	532.70
Flood Prone Width (ft):	77
Max Depth at Bankfull (ft):	1.2
Mean Depth at Bankfull (ft):	0.8
W / D Ratio (ft/ft):	11.8
Entrenchment Ratio (ft/ft):	8.3
Bank Height Ratio (ft/ft):	1.0
Thalweg Elevation (ft):	530.21









River Basin:	Cape Fear River
Site:	Hip Bone Creek Restoration Site
XS ID	XS12
Drainage Area (sq mi):	0.25
Date:	5/20/2021
Field Crew:	TS KB CP

Station	Elevation
0.0	534.53
0.1	534.19
1.1	534.08
2.8	533.50
4.9	532.91
8.7	532.10
12.4	531.31
16.1	531.17
23.8	531.32
31.7	531.18
40.1	531.29
46.3	531.25
47.1	531.32
47.8	531.12
49.1	530.69
50.6	520.10

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	531.32
Bankfull Cross-Sectional Area (sq ft):	20.8
LTOB Cross-Sectional Area (sq ft):	20.8
Bankfull Width (ft):	15.1
Flood Prone Area Elevation (ft):	
Flood Prone Width (ft):	
Max Depth at Bankfull (ft):	2.4
Mean Depth at Bankfull (ft):	1.4
W / D Ratio (ft/ft):	
Entrenchment Ratio (ft/ft):	
Bank Height Ratio (ft/ft):	1.0
Thalweg Elevation (ft):	528.96









River Basin:	Cape Fear River
Site:	Hip Bone Creek Restoration Site
XS ID	XS13
Drainage Area (sq mi):	0.05
Date:	5/20/2021
Field Crew	TS KB CP

Station	Elevation
0.0	550.98
0.1	550.53
2.4	550.58
5.6	549.77
11.0	548.71
15.7	548.70
21.5	548.83
24.1	548.88
24.9	548.93
25.7	548.69
26.5	548.42
26.9	548.17
27.3	548.00
28.0	548.02
28.8	548.07

Bankfull Elevation (ft) - Based on AB-Bankfull Area	548.84
Bankfull Cross-Sectional Area (sq ft):	3.4
LTOB Cross-Sectional Area (sq ft):	3.4
Bankfull Width (ft):	6.5
Flood Prone Area Elevation (ft):	549.67
Flood Prone Width (ft):	45
Max Depth at Bankfull (ft):	0.8
Mean Depth at Bankfull (ft):	0.5
W / D Ratio (ft/ft):	12.3
Entrenchment Ratio (ft/ft):	7.0
Bank Height Ratio (ft/ft):	1.0
Thalweg Elevation (ft):	548.00








River Basin:	Cape Fear River
Site:	Hip Bone Creek Restoration Site
XS ID	XS14
Drainage Area (sq mi):	0.05
Date:	5/20/2021
Field Crew:	TS, KB, CP

Station	Elevation
0.0	550.47
0.2	550.06
5.3	549.64
9.8	548.70
14.5	548.16
20.0	548.40
25.8	548.35
29.9	548.20
32.3	548.47
33.5	548.41
34.7	547.98
35.0	547.58
35.7	547.28
36.3	547.16
36.8	547.26
38.1	547.19
20.0	5.45.64

Bankfull Elevation (ft) - Based on AB-Bankfull Area	548.25
Bankfull Cross-Sectional Area (sq ft):	4.3
LTOB Cross-Sectional Area (sq ft):	4.3
Bankfull Width (ft):	6.2
Flood Prone Area Elevation (ft):	
Flood Prone Width (ft):	
Max Depth at Bankfull (ft):	1.1
Mean Depth at Bankfull (ft):	0.7
W / D Ratio (ft/ft):	
Entrenchment Ratio (ft/ft):	
Bank Height Ratio (ft/ft):	1.0
Thalweg Elevation (ft):	547.16







River Basin:	Cape Fear River
Site:	Hip Bone Creek Restoration Site
XS ID	XS15
Drainage Area (sq mi):	0.06
Date:	5/20/2021
Field Crew:	TS, KB, CP

Station	Elevation
0.0	546.56
0.1	546.23
1.5	545.95
5.4	545.31
6.7	545.26
9.8	545.15
14.7	544.97
19.2	544.93
21.4	544.85
23.2	544.79
23.7	544.77
24.3	544.62
25.2	544.31
25.9	544.04
26.5	5/13/87

SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	544.72
Bankfull Cross-Sectional Area (sq ft):	3.9
LTOB Cross-Sectional Area (sq ft):	3.9
Bankfull Width (ft):	7.2
Flood Prone Area Elevation (ft):	545.64
Flood Prone Width (ft):	50
Max Depth at Bankfull (ft):	0.9
Mean Depth at Bankfull (ft):	0.5
W / D Ratio (ft/ft):	13.3
Entrenchment Ratio (ft/ft):	7.0
Bank Height Ratio (ft/ft):	1.0
Thalweg Elevation (ft):	543.80









River Basin:	Cape Fear River	
Site:	Hip Bone Creek Restoration Site	
XS ID	XS16	
Drainage Area (sq mi):	0.06	
Date:	5/20/2021	
Field Crew:	TS KB CP	


Station	Elevation
0.0	545.82
0.1	545.43
3.3	545.43
8.3	545.25
12.3	545.18
15.3	545.27
18.2	544.62
20.0	544.34
22.1	544.23
23.5	544.17
24.1	544.11
24.7	543.73
24.8	543.60
25.7	543.31
26.6	5.42.02


SUMMARY DATA	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	544.17
Bankfull Cross-Sectional Area (sq ft):	8.6
LTOB Cross-Sectional Area (sq ft):	8.6
Bankfull Width (ft):	10.0
Flood Prone Area Elevation (ft):	
Flood Prone Width (ft):	
Max Depth at Bankfull (ft):	1.4
Mean Depth at Bankfull (ft):	0.9
W / D Ratio (ft/ft):	
Entrenchment Ratio (ft/ft):	
Bank Height Ratio (ft/ft):	1.0
Thalweg Elevation (ft):	542.73






























APPENDIX E


As-Built Plan Sheets





AS-BUILT PLANS

NO MAJOR CHANGES WERE MADE TO THE ORIGINAL CONSTRUCTION PLANS.



DIRECTIONS TO SITE

FROM RALEIGH, TAKE US-1 SOUTH TO SANFORD. FOLLOW US-421 NORTH FOR ABOUT 17 MILES. TAKE A RIGHT ONTO GILMORE LODGE ROAD AND THEN A QUICK LEFT ONTO CARTER BROOKS ROAD. THE ENTRANCE DRIVE TO THE SITE IS ABOUT 0.8 MILE ON THE RIGHT.

TITLE SHEET

GENERAL NOTES & PROJECT LEGEND

3-7 SITE PLAN PLANTING PLAN

BOUNDARY MARKING PLAN

Prepared for:

JEREMIAH DOW

DMS PROJECT MANAGER

Prepared by:

KRISTIN E KNIGHT PE PROJECT ENGINEER

> ALEX FRENCH PROJECT DESIGNER



GENERAL NOTES:

THIS SET OF PLANS IS BASED OFF OF AN AS-BUILT SURVEY COMPLETED BY KCI ASSOCIATES OF NC IN MAY OF 2021.

THIS PLAT DOES NOT REPRESENT A BOUNDARY SURVEY OF THE PARENT TRACTS. THE PARENT TRACT BOUNDARIES ADJACENT TO THIS EASEMENT ARE NOT CHANGED BY THIS PLAT.

DISTANCES SHOWN ARE HORIZONTAL GROUND DISTANCES IN U.S. SURVEY FEET UNLESS OTHERWISE NOTED.

THE BASIS OF THE MERIDIANS AND COORDINATES FOR THIS PLAT IS THE NORTH CAROLINA STATE PLANE COORDINATE SYSTEM, NORTH AMERICAN DATUM 1983 (NAD 83), BASED ON DIFFERENTIAL GPS OBSERVATIONS. ALL DISTANCES ARE GROUND UNLESS OTHERWISE NOTED.

NO UNDERGROUND UTILITY LOCATING PERFORMED DURING THE COURSE OF THIS SURVEY.



AUGUST 17, 2021



HIP BONE CREEK RESTORATION SITE


DATE: AUGUST 2021 SCALE: N.T.S.

GENERAL NOTES & PROJECT LEGEND

	12+00
Designed Thalweg w/Approximate Bankfull Limits	
Installed Riffle Enhancement	
Installed Riffle Grade Control	588655
Installed Step Pool	
Installed Live Lift	
Former Channel Filled	
Installed Buried Brush Material and Log Sill	
Photo Point	6 0
Stream/Wetland Gauge	•••

Vegetation Plot


Cross-section	
Minor Contour Line (As-Built)	
Major Contour Line (As–Built)	720
As–Built Thalweg w/Approximate Bankfull Limits	




 $AS ext{-}BUILT$ PLANS CHATHAM COUNTY, NORTH CAROLINA

DATE: AUGUST 2021 SCALE: GRAPHIC

SITE PLAN







HIP BONE CREEK RESTORATION SITE AS-BUILT PLANS
CHATHAM COUNTY, NORTH CAROLINA

DATE: AUGUST 2021 SCALE: GRAPHIC

SITE PLAN





RIPARIAN FOREST PLANTING:

PLANTING ZONE 1 = 17.4 ACRES

12" - 18" BARE ROOT MATERIAL 968 STEMS/ACRE (9' X 5' SPACING), RANDOM SPECIES PLACEMENT

COMMON NAME	SCIENTIFIC NAME	STATUS	% OF TOTAL	# OF PLANTS
AMERICAN SYCAMORE SWAMP CHESTNUT OAK PIN OAK RIVER BIRCH WILLOW OAK SOUTHERN RED OAK AMERICAN PERSIMMON	PLATANUS OCCIDENTALIS QUERCUS MICHAUXII QUERCUS PALUSTRIS BETULA NIGRA QUERCUS PHELLOS QUERCUS FALCATA DIOSPYROS VIRGINIANA	FACW FACW FACW FAC FACU FACU	26 2 11 25 21 10 5	4,380 380 1,845 4,225 3,535 1,690 845
				16 900




AUGUST 17, 2021

STREAM ZONE:



STREAM ZONE LIVE STAKES: 1.5' TO 2' LENGTHS, 1/2' TO 2" DIAMETER, PLANTED ONE ROW PER BANK AT 3' SPACING, RANDOM SPECIES PLACEMENT. COMMON NAME SCIENTIFIC NAME

BLACK WILLOW	SALIX NIGRA
SILKY WILLOW	SALIX SERICEA
SILKY DOGWOOD	CORNUS AMOMUM



LIVE STAKE

SQUARE CUT BUDS (FACING UPWARD) -VARIES 1.5' TO 2' LIVE CUTTING (0.5" TO 2" DIAMETER) ANGLE CUT 30°-45°-

STREAM BANK CROSS-SECTION

PLANTING NOTES:

RIFFLES - 1 ROW OF LIVE STAKES ON BOTH SIDES OF CHANNEL. POOLS - NO LIVE STAKES ON INNER BENDS, 1 ROW ON OUTER BENDS.

LIVE STAKES SCALE: NTS


BONE CREEK RESTORATION SITE

CHATHAM COUNTY, NORTH CAROLINA 블

DATE: AUGUST 2021 SCALE: GRAPHIC


PLANTING PLAN

MATCHLINE - SEE SHEET 9



EASEMENT BOUNDARY MARKING






BONE CREEK RESTORATION SITE AS-BUILT PLANS
CHATHAM COUNTY, NORTH CAROLINA

DATE: AUGUST 2021 SCALE: GRAPHIC

블

BOUNDARY MARKING PLAN



MATCHLINE - SEE SHEET 11

