

# MY03 MONITORING REPORT

Hip Bone Creek Restoration Site  
Chatham County  
Cape Fear River Basin - 3030003

DMS Project #100059

DMS Contract #7528

DMS RFP #16-007331

USACE AID #: SAW 2018-01160 DWR #: 2018-0785

Monitoring Data Collected: 2023



Prepared for:  
NC Department of Environmental Quality  
Division of Mitigation Services  
1652 Mail Service Center  
Raleigh, NC 27699



## **Monitoring and Design Firm**

Prepared by:



KCI Associates of North Carolina, PA  
4505 Falls of Neuse Road  
Suite 400  
Raleigh, NC 27609  
(919) 783-9214

**Project Contact: Adam Spiller Email:**  
**[adam.spiller@kci.com](mailto:adam.spiller@kci.com)**



**MEMORANDUM**

Date: February 26, 2024  
To: Jeremiah Dow, DMS Project Manager  
From: Adam Spiller, Project Manager  
KCI Associates of North Carolina, PA  
Subject: MY-02 Monitoring Report Comments  
Hip Bone Creek DMS#100059, Contract 007528  
Cape Fear River Basin CU 03040101  
Chatham County, North Carolina

Please find below our responses in italics to the MY-03 Monitoring Report comments from NCDMS received on February 9, 2024, for the Hip Bone Creek Restoration Site.

1. On the CCPV, recommend changing the wetland re-establishment color from red to a different, contrasting color. If a veg plot or GW gauge fail to meet success, it would be very difficult to see.  
*KCI Response: This change has been made.*
2. Please include the invasive treatment area on Table 5 since it appears to exceed the 0.1 acre minimum mapping threshold.  
*KCI Response: This change has been made.*
3. Appendix C
  - a. Recommend removing BHR from pool cross section plots and geomorphology tables.  
*KCI Response: This change has been made*
  - b. Please verify that the dark blue bankfull lines on the plots are based on MY0 cross sectional area and not MY0 bankfull elevation.  
*KCI Response: That is correct, the dark blue line represents the bankfull based on baseline cross-sectional area.*
  - c. Cross section 13 – please check the bankfull & LTOB lines on the graph. The location of the lines appears suspect and the reported change from a LTOB cross sectional area of 3 ft<sup>2</sup> to 1.1 ft<sup>2</sup> is questionable since the plot does not indicate aggradation to that degree.  
*KCI Response: The error with this cross section has been corrected and the morphology tables have been updated accordingly.*
4. For Table 13, recommend color coding the text or cells red and blue to match the CCPV based on meeting success or not (see the MY2 final report). This makes it much easier to quickly assess trends over the course of monitoring.  
*KCI Response: This change has been made.*
5. Table 14 – please add a “3” to current monitoring year row so it reads “Year 3 Monitoring.”  
*KCI Response: This error has been corrected.*

6. DMS was informed at the site visit that there was a minor encroachment where some cattle were observed in the easement last spring. Please briefly describe the encroachment and corrective actions taken in the report.

*KCI Response: A section about the encroachment has been added to the report.*

Please contact me if you have any questions or would like clarification concerning these responses.

Sincerely,



Adam Spiller  
Project Manager

## **TABLE OF CONTENTS**

Project Summary.....	1
Table 1. Project Mitigation Quantities and Credits.....	1
Current Conditions Planview.....	2
Table 2. Goals, Performance, and Results.....	5
Table 3. Project Attributes Table.....	6
Monitoring Results.....	7
References.....	8

### **Appendix A – Visual Assessment Data**

Table 4. Visual Stream Stability Assessment.....	10
Table 5. Visual Vegetation Assessment.....	11
Photo Reference Points.....	12
Vegetation Plot Photos.....	16

### **Appendix B – Vegetation Plot Data**

Table 6. Vegetation Performance Standards Summary Table.....	22
Table 7. Vegetation Plot Data.....	23

### **Appendix C – Stream Geomorphology Data**

Cross-section Plots.....	27
Table 8. Baseline Stream Data Summary.....	43
Table 9. Cross-section Morphology Monitoring Summary.....	44

### **Appendix D – Hydrologic Data**

30 <sup>th</sup> /70 <sup>th</sup> Percentile Graph.....	48
Table 10. Rainfall Summary.....	49
Table 11. Overbank Events.....	49
Table 12. Stream Flow Success Criteria Attainment.....	49
Table 13. Wetland Hydrology Criteria Attainment.....	49
Surface Water Hydrographs.....	50
Stream Flow Hydrographs.....	52
Wetland Hydrographs.....	54

### **Appendix E – Project Timeline and Contact Info**


Table 14. Project Activity and Reporting History.....	63
Table 15. Project Contacts.....	64

**PROJECT SUMMARY**

The Hip Bone Creek Restoration Site (HBCRS) is a full delivery project for the North Carolina Division of Mitigation Services (DMS). The site restored and enhanced a total of 4,026 linear feet of stream and 6.023 acres of riparian wetland. The HBCRS is a riparian system in the Cape Fear River Basin (03030003 8-digit cataloging unit) in Chatham County, North Carolina. The site’s natural hydrologic regime had been substantially modified by relocation and straightening, impacts from cattle, installation of field ditches, and other anthropogenic impacts. This site restored impacted agricultural lands to a stable stream and wetland ecosystem with a functional riparian buffer, floodplain access, and riparian wetlands. Project planting and construction were completed in April 2021 and the monitoring components were installed in May 2021.


**Table 1. Hip Bone Creek Restoration Site (ID-100059) Project Mitigation Quantities and Credits**

Project Segment	Original Mitigation Plan Ft/Ac	As-Built Ft/Ac	Original Mitigation Category	Original Restoration Level	Original Mitigation Ratio (X:1)	Credits	Comments
<b>Stream</b>							
T1 Reach 1	780	745	Warm	R	1.00000	750.000	30' exception STA 13+12 to 13+42
T1 Reach 2	906	890	Warm	R	1.00000	906.000	
T1 Reach 3	269	208	Warm	R	1.00000	209.000	60' exception STA 27+77 to 28+37
T1 Reach 4	295	295	Warm	EII	2.50000	118.000	
T1 Reach 5	452	447	Warm	R	1.00000	452.000	
T3 Reach 1	310	280	Warm	EII	2.50000	112.000	30' exception STA 301+57 to 301+87
T3 Reach 2	591	590	Warm	EII	2.50000	236.400	
T3 Reach 3	573	545	Warm	R	1.00000	543.000	30' exception STA 317+98 to 318+28
					<b>Total:</b>	<b>3,326.400</b>	
<b>Wetland</b>							
Riparian Enhancement	1.495	1.473	R	E	2.50000	0.598	
Riparian Re-establishment	3.040	3.04	R	REE	1.00000	3.040	
Riparian Rehabilitation	1.488	1.471	R	RH	1.50000	0.992	
					<b>Total:</b>	<b>4.630</b>	
<b>Project Credits</b>							
Restoration Level	Stream			Riparian Wetland	Non-Riparian Wetland	Coastal Marsh	
	Warm	Cool	Cold				
Restoration	2,860.000						
Re-establishment				3.040			
Rehabilitation				0.992			
Enhancement				0.598			
Enhancement I							
Enhancement II	466.400						
Creation							
Preservation							
<b>Total</b>	<b>3,326.400</b>			<b>4.630</b>			





- Project Easement (18.68 acres)
- Invasive Treatment (2023)
- Stream Mitigation**
- Restoration
- Enhancement II
- No Credit
- Riparian Wetland Mitigation**
- Re-establishment
- Rehabilitation
- Enhancement
- Photo Points
- Cross-sections
- Bankfull Gauge
- Flow Gauge
- Flow Camera
- Wetland Gauges**
- ⊕ Successful
- ⊕ Not Successful
- Vegetation Plots**
- Success, Diversity**
- >320 stems/ acre, 4 species
- >320 stems/ acre, <4 species
- <320 stems/ acre, 4 species
- <320 stems/ acre, <4 species

**CURRENT CONDITIONS PLANVIEW PAGE**  
**HIP BONE CREEK RESTORATION SITE**  
**CHATHAM COUNTY, NC**




**N** Image Source: Esri, Maxar, Earthstar Geographics, USDA FSA, USGS, AeroGrid, IGN, IGP, and the GIS User Community



**CURRENT CONDITIONS PLANVIEW PAGE  
HIP BONE CREEK RESTORATION SITE  
CHATHAM COUNTY, NC**

N  
Image Source: Esri, Maxar, Earthstar Geographics, USDA FSA, USGS, AeroGRID, IGN, IGP, and the GIS User Community





Project Easement (18.68 acres)  
 Invasive Treatment (2023)

**Stream Mitigation**

- Restoration
- Enhancement II
- No Credit

**Riparian Wetland Mitigation**

- Re-establishment
- Rehabilitation
- Enhancement


- ▲ Photo Points
- Cross-sections
- Bankfull Gauge
- Flow Gauge
- Flow Camera

**Wetland Gauges**

- ⊕ Successful
- ⊕ Not Successful

**Vegetation Plots**

- >320 stems/ acre, 4 species
- >320 stems/ acre, <4 species
- <320 stems/ acre, 4 species
- <320 stems/ acre, <4 species



**CURRENT CONDITIONS PLANVIEW PAGE**  
**HIP BONE CREEK RESTORATION SITE**  
**CHATHAM COUNTY, NC**

N  
 Image Source: Esri, Maxar, Earthstar Geographics, USDA FSA, USGS, AeroGRID, IGN, IGP, and the GIS User Community

**Table 2. Hip Bone Creek Restoration Site (ID-100059) Goals, Performance and Results**

<b>Goal</b>	<b>Objective/Treatment</b>	<b>Likely Functional Uplift</b>	<b>Performance Criteria</b>	<b>Measurement</b>	<b>Cumulative Monitoring Results</b>
Restore a channelized stream to a meandering C-type channel with a floodplain	-Relocate channelized streams to historic landscape positions -Install a bankfull-sized channel cross-section - Install bedform diversity with pools, riffles, and habitat structures	Dispersion of high flows on the floodplain, increase in biogeochemical cycling within the system, and recharging of riparian wetlands.	BHR<1.2, ER>2.2, and no change >10% in BHR or ER between monitoring events; 4 bankfull events; continuous flow for at least 30 days each year	16 cross-section surveys, 4 pressure transducer stream gauges (measuring bankfull events on T1-5 and T3-3 and stream flow on T1-1 and T3-1), annual visual inspection	All 16 XS have BHR<1.2 and ER>2.2; 10 BKF event in 2023; T1-1 flow for 231 consecutive days, T3-1 flow for 317 consecutive days
Buffer and reduce sediment impacts to the project stream	Demarcate the project easement boundaries and fence out livestock	Reduction in sediment, nutrient, and fecal coliform inputs to.	Fence intact around entire easement, adequate signage present around easement boundary	Annual visual inspection	Fencing installation completed 10/4/21, fence and signs are in good condition
Restore a forested riparian community	Plant the site with native trees and shrubs and a herbaceous seed mix	Reduction in floodplain sediment inputs from runoff, increased bank stability, increased LWD and organic material in streams.	Survival rate of 320 stems per acre at MY3, 260 planted stems per acre at MY5, and 210 stems per acre at MY7; at least 4 native hardwood species in each plot	18 vegetation plots	All veg plots >320 stems/acre; 17 veg plots >4 native hardwood species
Restore a wetland hydroperiod to drained and/or livestock-impacted land	Reconnect streams to floodplain; redevelop wetland microtopography to slow the flow of surface and subsurface drainage	Increase in wetland hydroperiod and biogeochemical cycling within the system, decrease in sediment and nutrient inputs to streams.	Continuous saturation within 12" of the soil surface for 12% of the growing season (26 days)	8 pressure transducer gauges	7/8 gauges >12% continuous saturation in 2023

**Table 3. Hip Bone Creek Restoration Site (ID-100059) Project Attribute Table**

Project Name	Hip Bone Creek Restoration Site		
County	Chatham County		
Project Area (acres)	18.68		
Project Coordinates (latitude and longitude decimal degrees)	35.6804 N, -79.4018 W		
Project Watershed Summary Information			
Physiographic Province	Piedmont		
River Basin	Cape Fear		
USGS Hydrologic Unit 8-digit	3030003		
DWR Sub-basin	03-06-12		
Project Drainage Area (acres)	158		
Project Drainage Area Percentage of Impervious Area	1%		
Land Use Classification	Pasture/Farmland (85%), Forest (9%), Open Water (5%), and Rural Development (1%)		
Reach Summary Information			
Parameters	Reach 1	Reach 3	
Pre-project length (feet)	2,439	1,403	
Post-project (feet)	2,702	1,474	
Valley confinement (Confined, moderately confined, unconfined)	Unconfined	Unconfined	
Drainage area (acres)	158	43	
Perennial, Intermittent, Ephemeral	Intermittent	Intermittent	
NCDWR Water Quality Classification	C	C	
Dominant Stream Classification (existing)	G4	G4	
Dominant Stream Classification (proposed)	C4/C4b	C4	
Dominant Evolutionary class (Simon) if applicable	Channelized, Stage III	Channelized, Stage III	
Wetland Summary Information			
Parameters	WA and WE	WB, WC, WD, WF, and WG	
Pre-project (acres)	2.52	0.99	
Post-project (acres)	2.78	2.67	
Wetland Type (non-riparian, riparian)	Riparian	Riparian	
Mapped Soil Series	Georgeville	Chewacla/Wehadkee	
Soil Hydric Status	Non-hydric	Hydric	
Regulatory Considerations			
Parameters	Applicable?	Resolved?	Supporting Docs?
Water of the United States - Section 404	Yes	Yes	SAW-2018-01160
Water of the United States - Section 401	Yes	Yes	DWR# 18-0785
Endangered Species Act	Yes	Yes	USFWS
Historic Preservation Act	No	N/A	NCSHPO
Coastal Zone Management Act (CZMA or CAMA)	No	N/A	N/A
Essential Fisheries Habitat	No	N/A	N/A

## **MONITORING RESULTS**

The third year of vegetation monitoring was conducted June 14, 2023. During the site's third growing season all 18 vegetation monitoring plots achieved the success criteria of 320 stems/acre and only one plot (Plot 7F, 3 species) had less than 4 woody species. Across all of the plots the site average 949 planted stems/acre. Areas of Chinese privet growing in and around the wetland enhancement areas along T1 and T3 were treated on June 19, 2023. Treatment consisted of cutting down living stems and spraying the stumps with herbicide. This was the second treatment of invasive species within the site, and as of December 8, 2023, no large stems of Chinese privet were noted within the site. KCI will continue to monitor the site for invasive species and will treat them as needed. Overall the site is well vegetated with many planted and volunteer woody stems throughout the easement and a robust and diverse herbaceous layer.

The MY03 cross-section survey was completed on July 17, 2023. The MY03 survey found that the stream was functioning as designed with no problem areas identified. All 16 cross-sections had bank height ratios less than 1.2 and entrenchment ratios greater than 2.2.

Based on the WETS table for Siler City 2 N Station in Siler City, NC, the growing season for the site extends from April 2 until November 5 (218 days). The daily rainfall data was obtained from an on-site rain gauge. In 2023, the months of January, February, March, July, August, September, October and November experienced average rainfall. May experienced below average rainfall while April and June recorded above average rainfall. Overall the site experienced average rainfall during 2023.

During the site's third growing season, 7 of the 8 gauges achieved the success criteria of 12% continuous saturation (26 days). The gauge that did not achieve the success criteria (Gauge 2) has not achieved the success criteria in any of the monitoring years so far. This gauge is located near the fringe of the wetlands around T2 and although it has not achieved the success criteria, it has had greater than 5% continuous saturation in all three monitoring years. KCI does not believe that the failure of this gauge to achieve the success criteria is indicative of a larger issue with the site, but is rather the natural variability that exists in any natural system, especially around the fringes of that system. KCI is planning on installing a supplemental wetland gauge in the vicinity of Gauge 2 before the start of the 2024 growing season.

Both of the stream flow gauges recorded greater than 30 consecutive days of flow. This data was further backed up by the flow cameras which also both showed greater than 30 consecutive days of flow despite being obscured by vegetation for a large portion of the summer. Five bankfull events were recorded on T1 and 10 bankfull events were recorded on T3 in 2023.

On June 19, 2023, while KCI was on site for the invasive treatment, it was noted that several cows had entered the easement through an open gate on the northern side of the upstream crossing on T1. The landowner was immediately notified, and he arrived on site and removed the cows from the easement shortly after. The area that the cows had access to was assessed for damage but there was no evidence that they had significantly impacted the vegetation or the project streams. The site boundaries were inspected on December 8, 2023 and no issues were noted. All of the fencing is intact around the boundary and there were no signs of encroachment into the easement.

## REFERENCES

- NCDENR, Ecosystem Enhancement Program. 2009. Cape Fear River Basin Restoration Priorities 2009. Raleigh, NC.  
[https://files.nc.gov/ncdeq/Mitigation%20Services/Watershed\\_Planning/Cape\\_Fear\\_River\\_Basin/RBRP%20CapeFear%202009%20Revised%20032013.pdf](https://files.nc.gov/ncdeq/Mitigation%20Services/Watershed_Planning/Cape_Fear_River_Basin/RBRP%20CapeFear%202009%20Revised%20032013.pdf)
- NCDEQ, Division of Mitigation Services. June 2017. “As-built Baseline Monitoring Report Format, Data and Content Requirement.”  
[https://files.nc.gov/ncdeq/Mitigation%20Services/Document%20Management%20Library/Guidance%20and%20Template%20Documents/6\\_AB\\_Baseline\\_Rep\\_Templ\\_June%202017.pdf](https://files.nc.gov/ncdeq/Mitigation%20Services/Document%20Management%20Library/Guidance%20and%20Template%20Documents/6_AB_Baseline_Rep_Templ_June%202017.pdf)
- NCIRT. October 24, 2016. “Wilmington District Stream and Wetland Compensatory Mitigation Update.” <https://saw-reg.usace.army.mil/PN/2016/Wilmington-District-Mitigation-Update.pdf>
- USACE, Sprecher, S. W.; Warne, A. G. 2000. “Accessing and Using Meteorological Data to Evaluate Wetland Hydrology.”  
<https://ntrl.ntis.gov/NTRL/dashboard/searchResults/titleDetail/ADA378910.xhtml>
- USACE, Deters, J. C. 2021. “Antecedent Precipitation Tool.” <https://github.com/jDeters-USACE/Antecedent-Precipitation-Tool/releases/tag/v1.0.19>

# **APPENDIX A**

## Visual Assessment Data

Table 4. Hip Bone Creek Restoration Site (ID-100059) Visual Stream Stability Assessment

Reach T1  
 Assessed Stream Length 2702  
 Assessed Bank Length 5404  
 Assessment Date: 12/8/2023

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
<b>Totals</b>					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	16	16		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	16	16		100%

Reach T3  
 Assessed Stream Length 1,474  
 Assessed Bank Length 2,948  
 Assessment Date: 12/8/2023

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
<b>Totals</b>					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	7	7		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	7	7		100%

**Table 5. Hip Bone Creek Restoration Site (ID-100059) Visual Vegetation Assessment**

<b>Planted acreage</b>		<b>17.4</b>		<b>Assessment Date:</b>		<b>12/8/2023</b>	
<b>Vegetation Category</b>	<b>Definitions</b>	<b>Mapping Threshold</b>	<b>Combined Acreage</b>	<b>% of Planted Acreage</b>			
Bare Areas	Very limited cover of both woody and herbaceous material.	0.10 acres	0.00	0.0%			
Low Stem Density Areas	Woody stem densities clearly below target levels based on current MY stem count criteria.	0.10 acres	0.00	0.0%			
<b>Total</b>			<b>0.00</b>	<b>0.0%</b>			
Areas of Poor Growth Rates	Planted areas where average height is not meeting current MY Performance Standard.	0.10 acres	0.00	0.0%			
<b>Cumulative Total</b>			<b>0.00</b>	<b>0.0%</b>			

<b>Easement Acreage</b>		<b>18.7</b>		<b>Assessment Date:</b>		<b>12/8/2023</b>	
<b>Vegetation Category</b>	<b>Definitions</b>	<b>Mapping Threshold</b>	<b>Combined Acreage</b>	<b>% of Easement Acreage</b>			
Invasive Areas of Concern	Invasives may occur outside of planted areas and within the easement and will therefore be calculated against the total easement acreage. Include species with the potential to directly outcompete native, young, woody stems in the short-term or community structure for existing communities. Species included in summation above should be identified in report summary.	0.10 acres	0.00	0.0%			
Easement Encroachment Areas	Encroachment may be point, line, or polygon. Encroachment to be mapped consists of any violation of restrictions specified in the conservation easement. Common encroachments are mowing, cattle access, vehicular access. Encroachment has no threshold value as will need to be addressed regardless of impact area.	none	0				
Invasive Treatment Area	Area where invasive species have been treated with mechanical cutting and/or herbicide spraying.	0.10 acres	1.62	8.6%			



**Photo Reference Photos**



PP1 – MY-00 – 5/24/21



PP1 – MY-03 – 12/8/23



PP2 – MY-00 – 5/24/21



PP2 – MY-03 – 12/8/23



PP3 – MY-00 – 5/24/21



PP3 – MY-03 – 12/8/23



PP4 – MY-00 – 5/24/21



PP4 – MY-03 – 12/8/23



PP5 – MY-00 – 5/24/21



PP5 – MY-03 – 12/8/23



PP6 – MY-00 – 5/24/21



PP6 – MY-03 – 12/8/23



PP7 – MY-00 – 5/24/21



PP7 – MY-03 – 12/8/23



PP8 – MY-00 – 5/24/21



PP8 – MY-03 – 12/8/23



PP9 – MY-00 – 5/24/21



PP9 – MY-03 – 12/8/23



PP10 – MY-00 – 5/24/21



PP10 – MY-03 – 12/8/23

## Vegetation Monitoring Plot Photos



Vegetation Plot 1 – MY-00 – 5/14/21



Vegetation Plot 1 – MY-03 – 6/15/23



Vegetation Plot 2 – MY-00 – 5/13/21



Vegetation Plot 2 – MY-03 – 6/15/23



Vegetation Plot 3 – MY-00 – 5/13/21



Vegetation Plot 3 – MY-03 – 6/15/23



Vegetation Plot 4 – MY-00 – 5/13/21



Vegetation Plot 4 – MY-03 – 6/15/23



Vegetation Plot 5 – MY-00 – 5/13/21



Vegetation Plot 5 – MY-03 – 6/15/23



Vegetation Plot 6 – MY-00 – 5/14/21



Vegetation Plot 6 – MY-03 – 6/15/23



Vegetation Plot 7 – MY-00 – 5/13/21



Vegetation Plot 7 – MY-03 – 6/15/23



Vegetation Plot 8 – MY-00 – 5/13/21



Vegetation Plot 8 – MY-03 – 6/15/23



Vegetation Plot 9 – MY-00 – 5/13/21



Vegetation Plot 9 – MY-03 – 6/15/23



Vegetation Plot 10 – MY-00 – 5/13/21



Vegetation Plot 10 – MY-03 – 6/15/23



Vegetation Plot R1 – MY-03 – 6/15/23



Vegetation Plot R2 – MY-03 – 6/15/23



Vegetation Plot R3 – MY-03 – 6/15/23



Vegetation Plot R4 – MY-03 - 6/15/23





Vegetation Plot R5 – MY-03 - 6/15/23



Vegetation Plot R6 – MY-03 - 6/15/23



Vegetation Plot R7 – MY-03 - 6/15/23



Vegetation Plot R8 – MY-03 - 6/15/23

# **APPENDIX B**

## Vegetation Plot Data

Table 6. Vegetation Performance Standards Summary Table													
Hip Bone Creek Restoration Site (ID-100059)													
	Veg Plot 1 F				Veg Plot 2 F				Veg Plot 3 F				
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	
Monitoring Year 7													
Monitoring Year 5													
Monitoring Year 3	1174	3	8	0	931	4	5	0	1052	2	6	0	
Monitoring Year 2	1093	3	8	0	972	3	4	0	810	2	6	0	
Monitoring Year 1	1052	2	8	0	931	2	4	0	729	2	6	0	
Monitoring Year 0	1093	1	8	0	1174	2	5	0	688	2	6	0	
	Veg Plot 4 F				Veg Plot 5 F				Veg Plot 6 F				
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	
Monitoring Year 7													
Monitoring Year 5													
Monitoring Year 3	850	3	6	0	1012	3	4	0	850	4	5	0	
Monitoring Year 2	850	2	6	0	1012	2	4	0	1012	3	5	0	
Monitoring Year 1	850	2	6	0	891	2	4	0	810	2	5	0	
Monitoring Year 0	769	1	5	0	1012	1	4	0	810	2	5	0	
	Veg Plot 7 F				Veg Plot 8 F				Veg Plot 9 F				
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	
Monitoring Year 7													
Monitoring Year 5													
Monitoring Year 3	1052	2	3	0	850	5	4	0	1174	3	5	0	
Monitoring Year 2	1133	2	3	0	850	3	4	0	1214	2	5	0	
Monitoring Year 1	1133	1	3	0	850	2	4	0	1093	2	4	0	
Monitoring Year 0	1174	2	3	0	850	1	4	0	1174	1	5	0	
	Veg Plot 10 F				Veg Plot Group 1 R				Veg Plot Group 2 R				
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	
Monitoring Year 7													
Monitoring Year 5													
Monitoring Year 3	1174	4	5	0	1093	5	6	0	891	5	7	0	
Monitoring Year 2	1214	2	4	0									
Monitoring Year 1	1255	2	5	0									
Monitoring Year 0	1498	2	7	0									
	Veg Plot Group 3 R				Veg Plot Group 4 R				Veg Plot Group 5 R				
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	
Monitoring Year 7													
Monitoring Year 5													
Monitoring Year 3	688	2	7	0	526	6	5	0	810	3	4	0	
Monitoring Year 2													
Monitoring Year 1													
Monitoring Year 0													
	Veg Plot Group 6 R				Veg Plot Group 7 R				Veg Plot Group 8 R				
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	
Monitoring Year 7													
Monitoring Year 5													
Monitoring Year 3	972	4	6	0	1133	3	8	0	850	3	6	0	
Monitoring Year 2													
Monitoring Year 1													
Monitoring Year 0													

Table 7. Vegetation Plot Data  
Hip Bone Creek Restoration Site (ID-100059)

	Scientific Name	Common Name	Tree/Shrub	Indicator Status	Veg Plot 1 F		Veg Plot 2 F		Veg Plot 3 F		Veg Plot 4 F		Veg Plot 5 F	
					Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
Species Included in Approved Mitigation Plan	<i>Betula nigra</i>	river birch	Tree	FACW	11	11	6	6	3	<b>8</b>	5	5	14	14
	<i>Cornus amomum</i>	silky dogwood	Shrub	FACW										
	<i>Diospyros virginiana</i>	common persimmon	Tree	FAC	1	1	1	1	2	2	2	2		
	<i>Platanus occidentalis</i>	American sycamore	Tree	FACW	7	7	13	13	5	5	6	6	8	8
	<i>Quercus falcata</i>	southern red oak	Tree	FACU	1	1			3	3	2	2	1	1
	<i>Quercus michauxii</i>	swamp chestnut oak	Tree	FACW	2	2					1	1		
	<i>Quercus palustris</i>	pin oak	Tree	FACW	2	2	2	2	5	5				
	<i>Quercus phellos</i>	willow oak	Tree	FACW	1	1	1	<b>2</b>	3	3	5	5	3	3
	<i>Salix nigra</i>	black willow	Tree	OBL	1	<b>4</b>								
Sum	Performance Standard				26	<b>29</b>	23	<b>24</b>	21	<b>26</b>	21	21	26	26
Post Mitigation Plan Species	<i>Acer rubrum</i>	red maple	Tree	FAC						13				
	<i>Baccharis halimifolia</i>	eastern baccharis	Tree	FAC										
	<i>Cephalanthus occidentalis</i>	common buttonbush	Shrub	OBL										
	<i>Juglans nigra</i>	black walnut	Tree	UPL										
	<i>Liquidambar styraciflua</i>	sweetgum	Tree	FAC						<b>1</b>		<b>1</b>		
	<i>Liriodendron tulipifera</i>	tuliptree	Tree	FACU						<b>3</b>				
	<i>Pinus taeda</i>	loblolly pine	Tree	FAC						<b>2</b>				
	<i>Rhus copallinum</i>	winged sumac	Tree	UPL										
	<i>Ulmus americana</i>	American elm	Tree	FAC										
Sum	Proposed Standard				26	<b>29</b>	23	<b>24</b>	21	<b>26</b>	21	21	26	26
Mitigation Plan Performance Standard	Current Year Stem Count					<b>29</b>		<b>24</b>		<b>26</b>		<b>21</b>		<b>26</b>
	Stems/Acre					<b>1174</b>		<b>931</b>		<b>1052</b>		<b>850</b>		<b>1012</b>
	Species Count					<b>8</b>		<b>5</b>		<b>6</b>		<b>6</b>		<b>4</b>
	Dominant Species Composition (%)					<b>38</b>		<b>54</b>		<b>29</b>		<b>27</b>		<b>54</b>
	Average Plot Height (ft.)					3		4		2		3		3
	% Invasives					<b>0</b>		<b>0</b>		<b>0</b>		<b>0</b>		<b>0</b>

- 1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.
- 2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).
- 3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

Table 7. Vegetation Plot Data  
Hip Bone Creek Restoration Site (ID-100059)

	Scientific Name	Common Name	Tree/Shrub	Indicator Status	Veg Plot 6 F		Veg Plot 7 F		Veg Plot 8 F		Veg Plot 9 F		Veg Plot 10 F	
					Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
Species Included in Approved Mitigation Plan	<i>Betula nigra</i>	river birch	Tree	FACW	5	5	1	1	22	22	16	16		
	<i>Cornus amomum</i>	silky dogwood	Shrub	FACW										
	<i>Diospyros virginiana</i>	common persimmon	Tree	FAC	1	1					1	1	1	1
	<i>Platanus occidentalis</i>	American sycamore	Tree	FACW	14	16	12	12	2	2	5	5	9	9
	<i>Quercus falcata</i>	southern red oak	Tree	FACU							2	2	4	4
	<i>Quercus michauxii</i>	swamp chestnut oak	Tree	FACW										
	<i>Quercus palustris</i>	pin oak	Tree	FACW	1	1			4	4			2	2
	<i>Quercus phellos</i>	willow oak	Tree	FACW	1	1	13	13	1	1	6	6	13	13
	<i>Salix nigra</i>	black willow	Tree	OBL										
Sum	Performance Standard				22	24	26	26	29	29	30	30	29	29
Post Mitigation Plan Species	<i>Acer rubrum</i>	red maple	Tree	FAC		2								
	<i>Baccharis halimifolia</i>	eastern baccharis	Tree	FAC										11
	<i>Cephalanthus occidentalis</i>	common buttonbush	Shrub	OBL										
	<i>Juglans nigra</i>	black walnut	Tree	UPL										
	<i>Liquidambar styraciflua</i>	sweetgum	Tree	FAC										
	<i>Liriodendron tulipifera</i>	tuliptree	Tree	FACU										
	<i>Pinus taeda</i>	loblolly pine	Tree	FAC										
	<i>Rhus copallinum</i>	winged sumac	Tree	UPL										
	<i>Ulmus americana</i>	American elm	Tree	FAC										
Sum	Proposed Standard				22	24	26	26	29	29	30	30	29	29
Mitigation Plan Performance Standard	Current Year Stem Count					24		26		29		30		29
	Stems/Acre					850		1052		850		1174		1174
	Species Count					5		3		4		5		5
	Dominant Species Composition (%)					62		50		76		53		32
	Average Plot Height (ft.)					4		2		5		3		4
	% Invasives					0		0		0		0		0

- 1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.
- 2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).
- 3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

Table 7. Vegetation Plot Data  
Hip Bone Creek Restoration Site (ID-100059)

	Scientific Name	Common Name	Tree/Shrub	Indicator Status	Veg Plot 1 R	Veg Plot 2 R	Veg Plot 3 R	Veg Plot 4 R	Veg Plot 5 R	Veg Plot 6 R	Veg Plot 7 R	Veg Plot 8 R
					Total	Total	Total	Total	Total	Total	Total	
Species Included in Approved Mitigation Plan	<i>Betula nigra</i>	river birch	Tree	FACW	6	4	3	<b>10</b>	10	3	2	1
	<i>Cornus amomum</i>	silky dogwood	Shrub	FACW							1	
	<i>Diospyros virginiana</i>	common persimmon	Tree	FAC		1	3		5	2	3	2
	<i>Platanus occidentalis</i>	American sycamore	Tree	FACW	13	6	2	1		9	3	4
	<i>Quercus falcata</i>	southern red oak	Tree	FACU	1	1	1	1	4		4	3
	<i>Quercus michauxii</i>	swamp chestnut oak	Tree	FACW	4		1					
	<i>Quercus palustris</i>	pin oak	Tree	FACW		3	1	1		2	3	
	<i>Quercus phellos</i>	willow oak	Tree	FACW	2	6	6	2		4	6	7
	<i>Salix nigra</i>	black willow	Tree	OBL	1	1			1	4	6	4
Sum	Performance Standard				27	22	17	15	20	24	28	21
Post Mitigation Plan Species	<i>Acer rubrum</i>	red maple	Tree	FAC								
	<i>Baccharis halimifolia</i>	eastern baccharis	Tree	FAC		1					25	1
	<i>Cephalanthus occidentalis</i>	common buttonbush	Shrub	OBL					12			2
	<i>Juglans nigra</i>	black walnut	Tree	UPL						1		
	<i>Liquidambar styraciflua</i>	sweetgum	Tree	FAC				2				
	<i>Liriodendron tulipifera</i>	tuliptree	Tree	FACU								
	<i>Pinus taeda</i>	loblolly pine	Tree	FAC								
	<i>Rhus copallinum</i>	winged sumac	Tree	UPL	2	1	1					
	<i>Ulmus americana</i>	American elm	Tree	FAC			4					
Sum	Proposed Standard				27	22	17	15	20	24	28	21
Mitigation Plan Performance Standard	Current Year Stem Count				27	22	17	15	20	24	28	21
	Stems/Acre				1093	891	688	526	810	972	1133	850
	Species Count				6	7	7	5	4	6	8	6
	Dominant Species Composition (%)				45	25	27	59	38	36	47	29
	Average Plot Height (ft.)				5	5	2	6	3	4	3	3
	% Invasives				0	0	0	0	0	0	0	0

- 1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.
- 2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).
- 3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

# **APPENDIX C**

## Stream Geomorphology Data


## Cross-Section Plots

<b>River Basin:</b>	Cape Fear River
<b>Site:</b>	Hip Bone Creek Restoration Site
<b>XS ID</b>	XS1
<b>Drainage Area (sq mi):</b>	0.06
<b>Date:</b>	7/17/2023
<b>Field Crew:</b>	TS, CK, KB, ET



Station	Elevation
0.0	566.73
0.1	566.29
8.2	566.02
17.2	566.21
22.2	566.40
26.1	566.56
27.3	566.24
28.5	566.02
29.2	565.85
29.9	565.74
30.2	565.78
30.7	565.85
31.9	566.14
32.7	566.53
34.9	566.53
41.2	566.46
47.0	566.64
53.1	567.06
55.1	567.26
57.5	567.75
59.4	568.13
60.0	568.13
60.1	568.51

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	566.39
<b>Bankfull Cross-Sectional Area (sq ft):</b>	2.1
<b>LTOB Cross-Sectional Area (sq ft):</b>	2.9
<b>Bankfull Width (ft):</b>	5.7
<b>Flood Prone Area Elevation (ft):</b>	567.04
<b>Flood Prone Width (ft):</b>	53
<b>Max Depth at Bankfull (ft):</b>	0.7
<b>Mean Depth at Bankfull (ft):</b>	0.4
<b>W / D Ratio (ft/ft):</b>	15.4
<b>Entrenchment Ratio (ft/ft):</b>	9.3
<b>Bank Height Ratio (ft/ft):</b>	1.2
<b>Thalweg Elevation (ft):</b>	565.74






## Cross-Section Plots

<b>River Basin:</b>	Cape Fear River
<b>Site:</b>	Hip Bone Creek Restoration Site
<b>XS ID</b>	XS2
<b>Drainage Area (sq mi):</b>	0.06
<b>Date:</b>	7/17/2023
<b>Field Crew:</b>	TS, CK, KB, ET



Station	Elevation
0.0	566.52
0.1	566.13
7.8	565.81
13.5	565.76
18.9	565.68
24.4	565.67
25.2	565.68
26.8	565.26
27.9	564.98
29.1	564.73
29.8	564.40
30.6	563.99
31.1	563.99
31.9	563.80
32.8	563.94
33.7	564.44
34.7	565.13
36.2	565.75
36.3	565.75
39.2	565.76
40.1	565.62
41.0	565.16
42.7	565.56
46.3	566.09
49.7	566.90
53.5	566.68
56.2	566.80
57.6	567.00
57.6	567.34

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	565.73
<b>Bankfull Cross-Sectional Area (sq ft):</b>	10.9
<b>LTOB Cross-Sectional Area (sq ft):</b>	10.4
<b>Bankfull Width (ft):</b>	11.0
<b>Flood Prone Area Elevation (ft):</b>	---
<b>Flood Prone Width (ft):</b>	---
<b>Max Depth at Bankfull (ft):</b>	1.9
<b>Mean Depth at Bankfull (ft):</b>	1.0
<b>W / D Ratio (ft/ft):</b>	---
<b>Entrenchment Ratio (ft/ft):</b>	---
<b>Bank Height Ratio (ft/ft):</b>	---
<b>Thalweg Elevation (ft):</b>	563.80




## Cross-Section Plots

<b>River Basin:</b>	Cape Fear River
<b>Site:</b>	Hip Bone Creek Restoration Site
<b>XS ID</b>	XS3
<b>Drainage Area (sq mi):</b>	0.08
<b>Date:</b>	7/17/2023
<b>Field Crew:</b>	TS, CK, KB, ET



Station	Elevation
0.0	557.60
0.0	557.22
4.5	556.58
8.7	555.84
13.7	555.36
24.1	555.69
27.5	555.67
29.1	555.18
29.8	554.86
30.1	554.87
30.6	554.92
31.9	555.14
33.2	555.37
34.7	555.85
40.8	555.78
46.1	555.72
53.3	556.04
58.8	556.69
63.0	557.58
66.6	558.08
68.7	558.15
68.8	558.50

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	555.80
<b>Bankfull Cross-Sectional Area (sq ft):</b>	3.9
<b>LTOB Cross-Sectional Area (sq ft):</b>	3.0
<b>Bankfull Width (ft):</b>	7.0
<b>Flood Prone Area Elevation (ft):</b>	556.74
<b>Flood Prone Width (ft):</b>	56
<b>Max Depth at Bankfull (ft):</b>	0.9
<b>Mean Depth at Bankfull (ft):</b>	0.5
<b>W / D Ratio (ft/ft):</b>	12.7
<b>Entrenchment Ratio (ft/ft):</b>	8.0
<b>Bank Height Ratio (ft/ft):</b>	0.9
<b>Thalweg Elevation (ft):</b>	554.86




## Cross-Section Plots

<b>River Basin:</b>	Cape Fear River
<b>Site:</b>	Hip Bone Creek Restoration Site
<b>XS ID</b>	XS4
<b>Drainage Area (sq mi):</b>	0.08
<b>Date:</b>	7/17/2023
<b>Field Crew:</b>	TS, CK, KB, ET



Station	Elevation
0.0	557.64
0.1	557.11
2.9	556.55
7.2	555.80
12.2	554.97
21.8	555.26
27.8	555.33
29.2	555.23
30.9	554.76
32.1	554.32
33.0	554.05
34.1	553.82
35.2	553.87
36.0	553.74
37.1	553.92
37.9	554.17
38.7	554.69
39.8	555.02
42.2	555.16
43.7	555.24
45.4	555.73
47.4	556.20
49.6	556.87
52.0	557.08
54.3	557.19
56.4	557.29
56.4	557.59

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	555.07
<b>Bankfull Cross-Sectional Area (sq ft):</b>	8.1
<b>LTOB Cross-Sectional Area (sq ft):</b>	7.6
<b>Bankfull Width (ft):</b>	10.0
<b>Flood Prone Area Elevation (ft):</b>	---
<b>Flood Prone Width (ft):</b>	---
<b>Max Depth at Bankfull (ft):</b>	1.3
<b>Mean Depth at Bankfull (ft):</b>	0.8
<b>W / D Ratio (ft/ft):</b>	---
<b>Entrenchment Ratio (ft/ft):</b>	---
<b>Bank Height Ratio (ft/ft):</b>	---
<b>Thalweg Elevation (ft):</b>	553.74




## Cross-Section Plots

<b>River Basin:</b>	Cape Fear River
<b>Site:</b>	Hip Bone Creek Restoration Site
<b>XS ID</b>	XS5
<b>Drainage Area (sq mi):</b>	0.13
<b>Date:</b>	7/17/2023
<b>Field Crew:</b>	TS, CK, KB, ET



Station	Elevation
0.0	552.00
0.1	552.03
0.0	551.50
4.8	551.18
6.9	550.63
8.9	550.07
11.1	549.88
14.3	550.04
21.5	550.08
25.4	550.23
26.1	550.28
27.7	549.42
28.7	549.14
29.4	549.22
29.9	549.25
30.3	549.46
32.2	549.54
33.0	549.96
34.1	550.23
39.0	550.49
45.4	550.74
53.1	550.86
57.5	551.09
60.5	551.82
64.5	552.58
68.2	553.07
71.1	553.14
71.1	553.56

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	550.28
<b>Bankfull Cross-Sectional Area (sq ft):</b>	5.4
<b>LTOB Cross-Sectional Area (sq ft):</b>	5.0
<b>Bankfull Width (ft):</b>	8.0
<b>Flood Prone Area Elevation (ft):</b>	551.41
<b>Flood Prone Width (ft):</b>	57
<b>Max Depth at Bankfull (ft):</b>	1.1
<b>Mean Depth at Bankfull (ft):</b>	0.7
<b>W / D Ratio (ft/ft):</b>	11.9
<b>Entrenchment Ratio (ft/ft):</b>	7.2
<b>Bank Height Ratio (ft/ft):</b>	1.0
<b>Thalweg Elevation (ft):</b>	549.14




## Cross-Section Plots

<b>River Basin:</b>	Cape Fear River
<b>Site:</b>	Hip Bone Creek Restoration Site
<b>XS ID</b>	XS6
<b>Drainage Area (sq mi):</b>	0.13
<b>Date:</b>	7/17/2023
<b>Field Crew:</b>	TS, CK, KB, ET



Station	Elevation
0.0	551.47
0.0	551.08
2.7	550.84
4.5	550.41
6.6	550.01
8.8	549.79
12.2	549.89
18.8	549.35
25.7	549.91
28.8	549.91
30.5	549.57
32.2	548.66
34.0	548.08
35.2	547.60
36.0	547.75
36.5	547.59
37.1	548.01
37.9	548.32
38.7	548.57
39.9	549.22
41.2	549.95
41.3	549.95
45.2	550.03
47.5	550.14
50.2	550.68
52.9	551.51
55.4	552.16
58.1	552.60
60.7	552.43
60.7	552.74

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	549.81
<b>Bankfull Cross-Sectional Area (sq ft):</b>	14.0
<b>LTOB Cross-Sectional Area (sq ft):</b>	15.2
<b>Bankfull Width (ft):</b>	11.6
<b>Flood Prone Area Elevation (ft):</b>	---
<b>Flood Prone Width (ft):</b>	---
<b>Max Depth at Bankfull (ft):</b>	2.2
<b>Mean Depth at Bankfull (ft):</b>	1.2
<b>W / D Ratio (ft/ft):</b>	---
<b>Entrenchment Ratio (ft/ft):</b>	---
<b>Bank Height Ratio (ft/ft):</b>	---
<b>Thalweg Elevation (ft):</b>	547.59




## Cross-Section Plots

<b>River Basin:</b>	Cape Fear River
<b>Site:</b>	Hip Bone Creek Restoration Site
<b>XS ID</b>	XS7
<b>Drainage Area (sq mi):</b>	0.14
<b>Date:</b>	7/17/2023
<b>Field Crew:</b>	TS, CK, KB, ET



Station	Elevation
0.0	542.84
0.0	542.67
9.4	542.53
17.1	542.77
19.5	542.67
21.4	542.75
22.8	542.22
23.4	542.04
24.1	541.91
24.7	541.93
25.4	541.93
26.0	541.96
27.0	542.00
27.5	542.02
28.1	542.54
29.0	542.80
31.1	542.90
33.2	542.95
38.8	542.98
45.2	542.98
50.2	543.22
53.2	543.16
56.1	543.71
58.3	544.24
60.5	544.91
63.2	545.70
65.3	546.17
67.1	546.36
67.2	546.68

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	542.78
<b>Bankfull Cross-Sectional Area (sq ft):</b>	4.6
<b>LTOB Cross-Sectional Area (sq ft):</b>	4.4
<b>Bankfull Width (ft):</b>	7.5
<b>Flood Prone Area Elevation (ft):</b>	543.65
<b>Flood Prone Width (ft):</b>	56
<b>Max Depth at Bankfull (ft):</b>	0.9
<b>Mean Depth at Bankfull (ft):</b>	0.6
<b>W / D Ratio (ft/ft):</b>	12.4
<b>Entrenchment Ratio (ft/ft):</b>	7.4
<b>Bank Height Ratio (ft/ft):</b>	1.0
<b>Thalweg Elevation (ft):</b>	541.91




## Cross-Section Plots

<b>River Basin:</b>	Cape Fear River
<b>Site:</b>	Hip Bone Creek Restoration Site
<b>XS ID</b>	XS8
<b>Drainage Area (sq mi):</b>	0.14
<b>Date:</b>	7/17/2023
<b>Field Crew:</b>	TS, CK, KB, ET



Station	Elevation
0.0	542.93
0.0	542.59
9.0	542.46
16.3	542.64
22.7	542.38
25.1	542.44
26.5	542.49
28.3	541.93
30.1	541.61
31.3	541.08
32.4	540.66
33.3	540.68
35.3	540.76
35.9	540.44
36.5	540.77
37.5	541.41
37.8	542.01
38.3	542.26
39.0	542.62
41.0	542.67
44.2	542.83
45.6	543.09
47.3	543.56
48.7	543.95
50.1	544.29
51.7	544.64
54.2	544.92
54.3	544.92

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	542.66
<b>Bankfull Cross-Sectional Area (sq ft):</b>	16.7
<b>LTOB Cross-Sectional Area (sq ft):</b>	13.7
<b>Bankfull Width (ft):</b>	13.9
<b>Flood Prone Area Elevation (ft):</b>	---
<b>Flood Prone Width (ft):</b>	---
<b>Max Depth at Bankfull (ft):</b>	2.2
<b>Mean Depth at Bankfull (ft):</b>	1.2
<b>W / D Ratio (ft/ft):</b>	---
<b>Entrenchment Ratio (ft/ft):</b>	---
<b>Bank Height Ratio (ft/ft):</b>	---
<b>Thalweg Elevation (ft):</b>	540.44




## Cross-Section Plots

<b>River Basin:</b>	Cape Fear River
<b>Site:</b>	Hip Bone Creek Restoration Site
<b>XS ID</b>	XS9
<b>Drainage Area (sq mi):</b>	0.19
<b>Date:</b>	7/17/2023
<b>Field Crew:</b>	TS, CK, KB, ET



Station	Elevation
0.0	540.62
0.2	540.13
3.9	540.05
6.4	539.44
8.7	538.44
11.1	537.47
13.2	537.01
22.0	536.88
30.9	536.76
32.1	536.78
33.4	536.41
35.1	535.75
36.0	535.39
36.7	535.42
37.6	535.42
38.4	535.47
40.7	536.16
41.6	536.35
42.2	536.72
46.4	536.59
52.7	536.51
55.0	537.07
57.6	537.75
60.3	539.02
63.2	539.61
66.0	539.74
66.1	540.00

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	536.63
<b>Bankfull Cross-Sectional Area (sq ft):</b>	7.2
<b>LTOB Cross-Sectional Area (sq ft):</b>	8.1
<b>Bankfull Width (ft):</b>	9.5
<b>Flood Prone Area Elevation (ft):</b>	537.87
<b>Flood Prone Width (ft):</b>	48
<b>Max Depth at Bankfull (ft):</b>	1.2
<b>Mean Depth at Bankfull (ft):</b>	0.8
<b>W / D Ratio (ft/ft):</b>	12.5
<b>Entrenchment Ratio (ft/ft):</b>	5.0
<b>Bank Height Ratio (ft/ft):</b>	1.1
<b>Thalweg Elevation (ft):</b>	535.39






## Cross-Section Plots

<b>River Basin:</b>	Cape Fear River
<b>Site:</b>	Hip Bone Creek Restoration Site
<b>XS ID</b>	XS10
<b>Drainage Area (sq mi):</b>	0.19
<b>Date:</b>	7/17/2023
<b>Field Crew:</b>	TS, CK, KB, ET



Station	Elevation
0.0	540.07
0.0	539.73
2.5	539.46
4.6	539.07
6.6	538.34
8.9	537.41
11.7	536.63
15.8	536.46
22.8	536.52
28.0	536.31
32.5	536.28
33.9	536.26
35.7	535.73
36.9	535.10
37.2	535.00
38.5	534.01
39.5	534.00
42.9	533.76
43.5	534.15
44.2	534.65
45.0	535.11
46.4	535.88
46.9	536.36
51.5	536.41
54.3	536.68
56.1	537.34
58.7	538.32
60.4	539.30
62.6	539.58
63.7	539.61
64.0	539.80

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	536.42
<b>Bankfull Cross-Sectional Area (sq ft):</b>	20.0
<b>LTOB Cross-Sectional Area (sq ft):</b>	18.3
<b>Bankfull Width (ft):</b>	11.0
<b>Flood Prone Area Elevation (ft):</b>	---
<b>Flood Prone Width (ft):</b>	---
<b>Max Depth at Bankfull (ft):</b>	2.7
<b>Mean Depth at Bankfull (ft):</b>	1.8
<b>W / D Ratio (ft/ft):</b>	---
<b>Entrenchment Ratio (ft/ft):</b>	---
<b>Bank Height Ratio (ft/ft):</b>	---
<b>Thalweg Elevation (ft):</b>	533.76




## Cross-Section Plots

<b>River Basin:</b>	Cape Fear River
<b>Site:</b>	Hip Bone Creek Restoration Site
<b>XS ID</b>	XS11
<b>Drainage Area (sq mi):</b>	0.25
<b>Date:</b>	7/17/2023
<b>Field Crew:</b>	TS, CK, KB, ET

Station	Elevation
0.0	534.58
0.3	534.26
2.7	533.90
4.0	533.60
6.6	532.69
9.3	532.14
13.6	531.62
22.2	531.42
31.0	531.41
34.9	531.55
39.1	531.38
42.3	531.48
42.9	531.42
45.0	530.89
45.3	530.44
46.2	530.17
46.1	530.16
47.0	530.14
48.8	530.39
50.2	530.61
51.0	530.84
52.9	531.40
57.5	531.44
65.4	531.62
71.6	531.58
79.3	531.75
82.6	532.49
85.2	532.87
87.4	533.38
89.4	533.97
90.6	534.01
90.8	534.42

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	531.42
<b>Bankfull Cross-Sectional Area (sq ft):</b>	7.3
<b>LTOB Cross-Sectional Area (sq ft):</b>	7.1
<b>Bankfull Width (ft):</b>	10.0
<b>Flood Prone Area Elevation (ft):</b>	532.69
<b>Flood Prone Width (ft):</b>	77
<b>Max Depth at Bankfull (ft):</b>	1.3
<b>Mean Depth at Bankfull (ft):</b>	0.7
<b>W / D Ratio (ft/ft):</b>	13.8
<b>Entrenchment Ratio (ft/ft):</b>	7.7
<b>Bank Height Ratio (ft/ft):</b>	1.0
<b>Thalweg Elevation (ft):</b>	530.14




## Cross-Section Plots

<b>River Basin:</b>	Cape Fear River
<b>Site:</b>	Hip Bone Creek Restoration Site
<b>XS ID</b>	XS12
<b>Drainage Area (sq mi):</b>	0.25
<b>Date:</b>	7/17/2023
<b>Field Crew:</b>	TS, CK, KB, ET



Station	Elevation
0.0	534.48
0.1	534.39
1.8	533.84
3.3	533.32
5.4	532.99
8.5	532.21
11.1	531.72
12.7	531.15
20.0	531.17
26.4	531.28
31.3	531.29
37.3	531.09
42.6	531.16
46.6	531.30
48.3	530.72
50.3	530.11
51.9	529.73
53.2	529.41
57.4	529.03
58.9	529.06
60.3	529.94
61.6	530.84
62.3	531.29
66.3	531.35
69.8	531.45
72.0	531.97
75.2	532.71
80.3	533.28
83.7	533.39
86.3	533.38
86.9	533.83

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	531.17
<b>Bankfull Cross-Sectional Area (sq ft):</b>	20.8
<b>LTOB Cross-Sectional Area (sq ft):</b>	22.8
<b>Bankfull Width (ft):</b>	15.6
<b>Flood Prone Area Elevation (ft):</b>	---
<b>Flood Prone Width (ft):</b>	---
<b>Max Depth at Bankfull (ft):</b>	2.1
<b>Mean Depth at Bankfull (ft):</b>	1.3
<b>W / D Ratio (ft/ft):</b>	---
<b>Entrenchment Ratio (ft/ft):</b>	---
<b>Bank Height Ratio (ft/ft):</b>	---
<b>Thalweg Elevation (ft):</b>	529.03




## Cross-Section Plots

<b>River Basin:</b>	Cape Fear River
<b>Site:</b>	Hip Bone Creek Restoration Site
<b>XS ID</b>	XS13
<b>Drainage Area (sq mi):</b>	0.05
<b>Date:</b>	7/17/2023
<b>Field Crew:</b>	TS, CK, KB, ET



Station	Elevation
0.0	551.02
0.0	550.60
2.5	550.38
4.4	549.87
5.8	549.61
9.2	549.07
13.3	548.50
18.4	548.54
21.9	548.55
24.7	548.74
26.3	548.68
27.2	548.38
27.6	547.68
28.9	547.40
30.0	547.50
31.9	548.26
33.0	548.36
37.6	548.49
44.5	548.52
48.8	548.79
49.2	548.87
51.9	549.35
55.8	549.92
57.6	550.23
58.5	550.20
58.5	550.70

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	548.84
<b>Bankfull Cross-Sectional Area (sq ft):</b>	3.4
<b>LTOB Cross-Sectional Area (sq ft):</b>	3.6
<b>Bankfull Width (ft):</b>	6.4
<b>Flood Prone Area Elevation (ft):</b>	549.78
<b>Flood Prone Width (ft):</b>	47
<b>Max Depth at Bankfull (ft):</b>	0.9
<b>Mean Depth at Bankfull (ft):</b>	0.5
<b>W / D Ratio (ft/ft):</b>	12.0
<b>Entrenchment Ratio (ft/ft):</b>	7.3
<b>Bank Height Ratio (ft/ft):</b>	1.0
<b>Thalweg Elevation (ft):</b>	547.90




## Cross-Section Plots

<b>River Basin:</b>	Cape Fear River
<b>Site:</b>	Hip Bone Creek Restoration Site
<b>XS ID</b>	XS14
<b>Drainage Area (sq mi):</b>	0.05
<b>Date:</b>	7/17/2023
<b>Field Crew:</b>	TS, CK, KB, ET



Station	Elevation
0.0	550.00
0.4	549.45
2.3	549.61
5.1	549.31
9.7	548.14
12.6	548.05
17.6	547.97
23.7	547.65
30.5	547.77
32.7	547.85
33.6	547.86
35.0	547.41
35.9	547.00
36.9	546.68
37.8	546.98
38.7	547.23
40.4	547.87
44.3	547.96
47.6	548.38
49.0	548.96
51.9	549.33
54.4	549.37
54.9	549.60

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	548.39
<b>Bankfull Cross-Sectional Area (sq ft):</b>	4.3
<b>LTOB Cross-Sectional Area (sq ft):</b>	4.1
<b>Bankfull Width (ft):</b>	6.8
<b>Flood Prone Area Elevation (ft):</b>	---
<b>Flood Prone Width (ft):</b>	---
<b>Max Depth at Bankfull (ft):</b>	547.9
<b>Mean Depth at Bankfull (ft):</b>	0.6
<b>W / D Ratio (ft/ft):</b>	---
<b>Entrenchment Ratio (ft/ft):</b>	---
<b>Bank Height Ratio (ft/ft):</b>	---
<b>Thalweg Elevation (ft):</b>	0.50




## Cross-Section Plots

<b>River Basin:</b>	Cape Fear River
<b>Site:</b>	Hip Bone Creek Restoration Site
<b>XS ID</b>	XS15
<b>Drainage Area (sq mi):</b>	0.06
<b>Date:</b>	7/17/2023
<b>Field Crew:</b>	TS, CK, KB, ET



Station	Elevation
0.0	546.56
0.2	546.28
2.5	545.96
5.8	545.26
13.1	544.99
19.7	544.91
23.2	544.86
24.1	544.85
25.4	544.26
26.3	544.01
27.3	543.88
27.9	543.96
28.6	543.98
29.3	544.31
29.7	544.50
30.3	544.71
31.9	544.66
39.5	544.52
45.9	544.50
49.0	544.91
53.5	545.94
56.7	546.12
56.6	546.53

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	544.84
<b>Bankfull Cross-Sectional Area (sq ft):</b>	3.9
<b>LTOB Cross-Sectional Area (sq ft):</b>	3.0
<b>Bankfull Width (ft):</b>	6.2
<b>Flood Prone Area Elevation (ft):</b>	545.80
<b>Flood Prone Width (ft):</b>	50
<b>Max Depth at Bankfull (ft):</b>	1.0
<b>Mean Depth at Bankfull (ft):</b>	0.6
<b>W / D Ratio (ft/ft):</b>	10.0
<b>Entrenchment Ratio (ft/ft):</b>	8.0
<b>Bank Height Ratio (ft/ft):</b>	0.9
<b>Thalweg Elevation (ft):</b>	543.88




## Cross-Section Plots

<b>River Basin:</b>	Cape Fear River
<b>Site:</b>	Hip Bone Creek Restoration Site
<b>XS ID</b>	XS16
<b>Drainage Area (sq mi):</b>	0.06
<b>Date:</b>	7/17/2023
<b>Field Crew:</b>	TS, CK, KB, ET



Station	Elevation
0.0	545.89
0.3	545.46
4.3	545.46
11.3	545.05
15.6	545.29
17.9	544.83
20.1	544.39
22.6	544.26
23.5	544.25
24.7	543.70
25.7	543.12
26.9	542.85
27.8	542.65
29.3	542.86
30.8	543.31
31.9	543.70
33.0	544.08
34.0	544.34
36.1	544.46
42.7	544.45
49.8	544.21
57.0	544.55
60.6	544.90
64.3	545.54
66.5	545.94
66.5	546.37

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	544.18
<b>Bankfull Cross-Sectional Area (sq ft):</b>	8.6
<b>LTOB Cross-Sectional Area (sq ft):</b>	9.2
<b>Bankfull Width (ft):</b>	9.7
<b>Flood Prone Area Elevation (ft):</b>	---
<b>Flood Prone Width (ft):</b>	---
<b>Max Depth at Bankfull (ft):</b>	1.5
<b>Mean Depth at Bankfull (ft):</b>	0.9
<b>W / D Ratio (ft/ft):</b>	---
<b>Entrenchment Ratio (ft/ft):</b>	---
<b>Bank Height Ratio (ft/ft):</b>	---
<b>Thalweg Elevation (ft):</b>	542.65



Parameter	Pre-Existing Condition					Design		Monitoring Baseline (MY0)		
	Min	Mean	Med	Max	n	Min	Max	Min	Max	n
<b>Riffle Only</b>										
Bankfull Width (ft)	5.2	6.3	6.3	7.3	2	5.4		5.5	6.4	2
Floodprone Width (ft)	12	13.4	13.4	14.8	2	35	42	54.8	54.9	2
Bankfull Mean Depth (ft)	0.3	0.4	0.4	0.5	2	0.4		0.4	0.6	2
Bankfull Max Depth (ft)	0.9	1.1	1.1	1.3	2	0.7		0.8	1.1	2
Bankfull Cross Sectional Area (ft <sup>2</sup> )	2.4	2.5	2.5	2.5	2	2.2		2.1	3.9	2
Width/Depth Ratio	11	16.4	16.4	21.8	2	13		10.7	14.5	2
Entrenchment Ratio	1.6	2.3	2.3	2.9	2	6.5	7.8	8.5	9.9	2
Bank Height Ratio	1	1.1	1.1	1.2	2	1		1	1	2
Max part size (mm) mobilized at bankfull	30					29		42		
Rosgen Classification	G4c/G4					C4b		C4b		
Bankfull Discharge (cfs)	8.1 – 8.6					8		5.6 – 13.5		
Sinuosity (ft)	1					1.2		1.2		
Water Surface Slope (Channel) (ft/ft)	0.003 – 0.025					0.024		0.0249		
Other										

Parameter	Pre-Existing Condition					Design		Monitoring Baseline (MY0)		
	Min	Mean	Med	Max	n	Min	Max	Min	Max	n
<b>Riffle Only</b>										
Bankfull Width (ft)	4.4	7.3	7.3	10.2	2	7		6.5	7.9	1
Floodprone Width (ft)	12.6	20.4	20.4	28.2	2	42	56	56.7	57.2	1
Bankfull Mean Depth (ft)	0.4	0.7	0.7	1	2	0.6		0.7	0.7	1
Bankfull Max Depth (ft)	1.4	1.4	1.4	1.5	2	0.9		1.1	1.1	1
Bankfull Cross Sectional Area (ft <sup>2</sup> )	4.2	4.2	4.2	4.2	2	4		4.6	5.4	1
Width/Depth Ratio	4.5	14.7	14.7	24.8	2	12.2		9.3	11.7	1
Entrenchment Ratio	2.8	2.8	2.8	2.9	2	6	8	7.1	8.7	1
Bank Height Ratio	1	1	1	1	2	1		1	1	1
Max part size (mm) mobilized at bankfull	33					25		29		
Rosgen Classification	G4c/G4					C4		C4		
Bankfull Discharge (cfs)	14.1 – 14.6					13.6		13.7 – 15.6		
Sinuosity (ft)	1					1.2		1.2		
Water Surface Slope (Channel) (ft/ft)	0.003 – 0.025					0.015		0.014		
Other										



Parameter	Pre-Existing Condition					Design		Monitoring Baseline (MY0)		
	Min	Mean	Med	Max	n	Min	Max	Min	Max	n
<b>Riffle Only</b>										
Bankfull Width (ft)	4.6	11.8	11.6	19.3	4	8.6		9.3	9.4	1
Floodprone Width (ft)	12.5	28.3	25.4	49.9	4	30	58	47.8	77.5	1
Bankfull Mean Depth (ft)	0.4	0.7	0.6	1.3	4	0.7		0.8	0.8	1
Bankfull Max Depth (ft)	1.1	1.7	1.8	1.9	4	1.1		1.2	1.4	1
Bankfull Cross Sectional Area (ft <sup>2</sup> )	5.8	6.6	6	8.8	4	6		7.2	7.3	1
Width/Depth Ratio	3.6	24.2	25.6	42.1	4	12.4		11.8	12.3	1
Entrenchment Ratio	2	2.5	2.6	2.7	4	3.5	6.7	5.1	8.3	1
Bank Height Ratio	1	1.1	1	1.5	4	1		1	1	1
Max part size (mm) mobilized at bankfull	18					17		23		
Rosgen Classification	G4c/G4					C4		C4		
Bankfull Discharge (cfs)	15.3 – 22.7					19.8		19.3 – 20.0		
Sinuosity (ft)	1					1.14		1.14		
Water Surface Slope (Channel) (ft/ft)	0.003 – 0.025					0.0082		0.0101		
Other										

Parameter	Pre-Existing Condition					Design		Monitoring Baseline (MY0)		
	Min	Mean	Med	Max	n	Min	Max	Min	Max	n
<b>Riffle Only</b>										
Bankfull Width (ft)	4.6	11.8	11.6	19.3	3	5.8		6.5	7.2	2
Floodprone Width (ft)	12.5	28.3	25.4	49.9	3	30	40	45.2	50.3	2
Bankfull Mean Depth (ft)	0.4	0.7	0.6	1.3	3	0.5		0.5	0.5	2
Bankfull Max Depth (ft)	1.1	1.7	1.8	1.9	3	0.7		0.8	0.9	2
Bankfull Cross Sectional Area (ft <sup>2</sup> )	5.8	6.6	6	8.8	3	2.7		3.4	3.9	2
Width/Depth Ratio	3.6	24.2	25.6	42.1	3	12.7		12.3	13.3	2
Entrenchment Ratio	2	2.5	2.6	2.7	3	5.2	6.9	7	7	2
Bank Height Ratio	1	1.1	1	1.5	3	1		1	1	2
Max part size (mm) mobilized at bankfull	39					23		29		
Rosgen Classification	G4					C4		C4		
Bankfull Discharge (cfs)	2.7 – 9.0					8.7		9.7 – 11.1		
Sinuosity (ft)	1					1.13		1.13		
Water Surface Slope (Channel) (ft/ft)	0.02 – 0.039					0.017		0.0183		
Other										

**Table 9. Cross Section Dimensional Morphology Summary  
Hip Bone Creek Restoration Site (ID-100059)**

Dimension and Substrate	Cross-Section 1 (Riffle) Station 12+00, T1-1							Cross-Section 2 (Pool) Station 12+25, T1-1							Cross-Section 3 (Riffle) Station 16+25, T1-1						
	MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07	
Bankfull Elevation (ft) - Based on AB-Bankfull1 Area	566.3	566.4	566.3	566.4				565.6	565.6	565.6	565.7				555.7	555.7	555.8	555.8			
Bank Height Ratio_Based on AB Bankfull1 Area	1.0	1.2	1.1	1.2				-	-	-	-				1.0	1.0	1.0	0.9			
Thalweg Elevation	565.5	565.7	565.5	565.7				563.7	563.8	563.8	563.8				554.6	554.7	554.8	554.9			
LTOB Elevation	566.3	566.5	566.5	566.5				565.6	565.6	565.5	565.7				555.7	555.6	555.7	555.7			
LTOB Max Depth (ft)	0.8	0.8	0.9	0.8				1.9	1.7	1.7	1.9				1.1	0.9	0.9	0.8			
LTOB Cross Sectional Area (ft2)	2.1	2.1	2.8	2.9				10.9	10.9	9.9	10.4				3.9	3.9	3.6	3.0			
	Cross-Section 4 (Pool) Station 16+37, T1-1							Cross-Section 5 (Riffle) 19+37 Station, T1-2							Cross-Section 6 (Pool) Station 19+62, T1-2						
	MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07	
Bankfull Elevation (ft) - Based on AB-Bankfull1 Area	555.0	555.0	555.1	555.1				550.3	550.2	550.2	550.3				549.7	549.7	549.7	549.8			
Bank Height Ratio_Based on AB Bankfull1 Area	-	-	-	-				1.0	0.9	1.0	1.0				-	-	-	-			
Thalweg Elevation	553.5	553.7	553.7	553.7				549.1	549.2	549.1	549.1				547.6	547.6	547.6	547.6			
LTOB Elevation	555.0	555.0	555.1	555.0				550.3	550.1	550.2	550.2				549.7	549.6	549.8	549.9			
LTOB Max Depth (ft)	1.5	1.4	1.4	1.3				1.1	0.9	1.1	1.1				2.1	2.1	2.2	2.3			
LTOB Cross Sectional Area (ft2)	8.1	8.1	8.5	7.6				5.4	5.4	5.5	5.0				14.0	14.0	14.9	15.2			
	Cross-Section 7 (Riffle) Station 24+62, T1-2							Cross-Section 8 (Pool) Station 25+00, T1-2							Cross-Section 9 Riffle) Station 28+75, T1-4						
	MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07	
Bankfull Elevation (ft) - Based on AB-Bankfull1 Area	542.6	542.6	542.7	542.8				542.5	542.4	542.5	542.7				536.6	536.6	536.6	536.6			
Bank Height Ratio_Based on AB Bankfull1 Area	1.0	1.0	1.0	1.0				-	-	-	-				1.0	0.9	1.0	1.1			
Thalweg Elevation	541.6	541.5	541.6	541.9				540.2	540.3	540.3	540.4				535.3	535.3	535.3	535.4			
LTOB Elevation	542.6	542.6	542.7	542.8				542.5	542.3	542.4	542.4				536.6	536.4	536.6	536.7			
LTOB Max Depth (ft)	1.1	1.1	1.2	0.8				2.2	2.0	2.1	2.0				1.4	1.1	1.3	1.3			
LTOB Cross Sectional Area (ft2)	4.6	4.6	4.9	4.4				16.7	16.7	15.2	13.7				7.2	7.2	7.0	8.1			
	Cross-Section 10 (Pool) Station 29+00, T1-4							Cross-Section 11 (Riffle) Station 34+00, T1-4							Cross-Section 12 (Pool) Station 34+37, T1-4						
	MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07	
Bankfull Elevation (ft) - Based on AB-Bankfull1 Area	536.3	536.3	536.4	536.4				531.5	531.4	531.3	531.4				531.3	531.3	531.2	531.2			
Bank Height Ratio_Based on AB Bankfull1 Area	-	-	-	-				1.0	0.9	1.1	1.0				-	-	-	-			
Thalweg Elevation	533.7	533.7	533.9	533.8				530.2	530.3	530.0	530.1				529.0	528.9	528.8	529.0			
LTOB Elevation	536.3	536.1	536.4	536.3				531.5	531.3	531.4	531.4				531.3	531.2	531.2	531.3			
LTOB Max Depth (ft)	2.6	2.4	2.5	2.5				1.2	1.0	1.4	1.3				2.4	2.3	2.4	2.3			
LTOB Cross Sectional Area (ft2)	20.0	20.0	20.2	18.3				7.3	7.3	7.9	7.1				20.8	20.8	19.7	22.8			


**Table 9. Cross Section Dimensional Morphology Summary  
Hip Bone Creek Restoration Site (ID-100059)**

Dimension and Substrate	Cross-Section 13 (Riffle) Station 317+37, T3-3							Cross-Section 14 (Pool) Station 317+50, T3-3							Cross-Section 15 (Riffle) Station 319+62, T3-3						
	MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07	
Bankfull Elevation (ft) - Based on AB-Bankfull1 Area	548.8	548.8	548.8	548.8				548.3	548.4	548.4	548.4				544.7	544.7	544.8	544.8			
Bank Height Ratio_Based on AB Bankfull1 Area	1.0	0.9	0.9	1.0				-	-	-	-				1.0	1.0	0.9	0.9			
Thalweg Elevation	548.0	547.9	547.9	547.9				547.2	547.2	547.2	0.5				544	543.8	543.9	543.9			
LTOB Elevation	548.8	548.8	548.8	548.9				548.3	548.2	548.4	548.4				544.7	544.7	544.7	544.7			
LTOB Max Depth (ft)	0.8	0.8	0.8	1.0				1.1	1.0	1.2	547.9				0.9	0.9	0.9	0.8			
LTOB Cross Sectional Area (ft2)	3.4	3.4	3.0	3.6				4.3	4.3	4.5	4.1				3.9	3.9	3.3	3.0			
	Cross-Section 16 (Pool) Station 319+87, T3-3																				
	MY00	MY01	MY02	MY03	MY05	MY07															
Bankfull Elevation (ft) - Based on AB-Bankfull1 Area	544.2	544.1	544.1	544.2																	
Bank Height Ratio_Based on AB Bankfull1 Area	-	-	-	-																	
Thalweg Elevation	542.7	542.7	542.7	542.6																	
LTOB Elevation	544.2	544.2	544.2	544.2																	
LTOB Max Depth (ft)	1.4	1.5	1.5	1.6																	
LTOB Cross Sectional Area (ft2)	8.6	8.6	9.3	9.2																	

# **APPENDIX D**

## Hydrologic Data

**Hip Bone Creek Restoration Site**  
**30-70 Percentile Graph**  
**WETS Station Name: Siler City 2N**




	MY1 2021	MY2 2022	MY3 2023	MY4 2024	MY5 2025	MY6 2026	MY7 2027
Annual Precip Total	38.49	21.76	38.71				
WETS 30th Percentile	29.73	29.73	29.73				
WETS 70th Percentile	53.88	53.88	53.88				
Normal	Y	N	Y				

Gage ID	MY1 2021	MY2 2022	MY3 2023	MY4 2024	MY5 2025	MY6 2026	MY7 2027
T1-5	none	3	5				
T3-3	none	5	10				



Reach	Greater than 30 Days of Flow/Max Consecutive Days						
	MY1 2021	MY2 2022	MY3 2023	MY4 2024	MY5 2025	MY6 2026	MY7 2027
T1-1 (Gauge)	Yes/105	Yes/218	Yes/231				
T1-1 (Camera)	Yes/90	Yes/69	Yes/199				
T3-1 (Gauge)	Yes/205	Yes/242	Yes/317				
T3-1 (Camera)	Yes/39	Yes/108	Yes/30				

Monitoring Gauge	Performance Standard: 12 % WETS Station: Siler City 2N Growing Season: 4/2 to 11/5 (217 days) Max. Consecutive Hydroperiod (%)						
	MY1 2021	MY2 2022	MY3 2023	MY4 2024	MY5 2025	MY6 2026	MY7 2027
WM-1	5.5%	22.9%	25.2%				
WM-2	6.0%	6.4%	8.3%				
WM-3	30.9%	38.5%	56.0%				
WM-4	5.1%	12.4%	17.4%				
WM-5	3.2%	23.4%	28.9%				
WM-6	19.8%	38.5%	55.5%				
WM-7	28.1%	9.6%	18.3%				
WM-8	2.3%	22.9%	24.8%				

# Hip Bone Creek Restoration Site Hydrograph Stream Gauge T1-5





# Hip Bone Creek Restoration Site Hydrograph Stream Gauge T3-3







### Hip Bone Creek Restoration Site Hydrograph T1-1 Stream Flow Gauge



# Hip Bone Creek Restoration Site Hydrograph T3-1 Stream Flow Gauge





# Hip Bone Creek Restoration Site Hydrograph Wetland Gauge 1





- Rainfall
- Groundwater Depth
- Ground Surface
- 12 Inches Below Ground Surface
- Sensor Depth



## Hip Bone Creek Restoration Site Hydrograph Wetland Gauge 2





## Hip Bone Creek Restoration Site Hydrograph Wetland Gauge 3





### Hip Bone Creek Restoration Site Hydrograph Wetland Gauge 4



## Hip Bone Creek Restoration Site Hydrograph Wetland Gauge 5





# Hip Bone Creek Restoration Site Hydrograph Wetland Gauge 6







# Hip Bone Creek Restoration Site Hydrograph Wetland Gauge 7



# Hip Bone Creek Restoration Site Hydrograph Wetland Gauge 8



# **APPENDIX E**

## **Project Timeline and Contact Info**

<b>Table 14. Project Activity &amp; Reporting History Hip Bone Creek Restoration Site (ID-100059)</b>		
<b>Activity or Report</b>	<b>Data Collection Complete</b>	<b>Actual Completion or Delivery</b>
Project Instituted		April 23, 2018
Mitigation Plan		March 17, 2020
Final Design - Construction Plans		March 17, 2020
Construction Grading Completed		April 16, 2021
Planting Completed		April 30, 2021
Baseline Monitoring/Report	May 2021	July 2021
Vegetation Monitoring	May 14, 2021	
Stream Survey	May 21, 2021	
Year 1 Monitoring	December 2021	January 2022
Vegetation Monitoring	November 17, 2021	
Stream Survey	December 13, 2021	
Invasive Treatment		July 28, 2022
Year 2 Monitoring	November 2022	December 2022
Vegetation Monitoring	August 22, 2022	
Stream Survey	July 15, 2022	
Invasive Treatment		June 19, 2023
Year 3 Monitoring	December 2023	January 2024
Vegetation Monitoring	June 14, 2023	
Stream Survey	July 17, 2023	

<b>Table 15. Project Contacts Hip Bone Creek Restoration Site (ID-100059)</b>	
<b>Design Firm</b>	KCI Associates of North Carolina, PA 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 278-2514 Fax: (919) 783-9266
<b>Construction Contractor</b>	Chatham Civil Contracting 811 Archie Johnson Road Siler City, NC 27344 Contact: Mr. Stephen James Phone: (919)704-4442
<b>Planting Contractor</b>	Shenandoah Habitats 1983 Jefferson Highway Waynesboro, VA 22980 Contact: Mr. David Coleman Phone: (540) 941-0067
<b>Monitoring Performers</b>	
	KCI Associates of North Carolina, PA 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 278-2514 Fax: (919) 783-9266