

**Annual Monitoring Report Final
Monitoring Year 1 of 5
Hogan Creek Stream Mitigation Project**

DEQ Contract Number: 6496
USACE Action ID: SAW-2011-02268
DWR Project Number: 20120182
SCO# 09-08566-01

Surry County, North Carolina
Data Collected: October 26-December 11, 2015
Data Submitted: January 2016



Submitted to:



NCDEQ - Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652

Prepared by:



32 Clayton Street
Asheville, NC 28801



167-B Haywood Road
Asheville, NC 28806

Table of Contents

1.0 PROJECT SUMMARY 1
 1.1 Project Goals..... 1
 1.2 Project Performance Standards..... 1
 1.3 Project Setting and Background..... 3
 1.4 Project Components and Approach 3
 1.5 Project Performance 4
2.0 METHODOLOGY 5
3.0 REFERENCES 7

Appendix A. Figures and Background Tables

- Figure 1: Vicinity Map
- Table 1: Project Components and Mitigation Credits
- Table 2: Project Activity and Reporting History
- Table 3: Project Contacts
- Table 4: Project Baseline Information and Attributes

Appendix B. Visual Assessment Data

- Figure 2: Current Condition Plan View (CCPV)
- Table 5a-d: Visual Stream Morphology Stability Assessment
- Table 6: Vegetation Condition Assessment
- Photo Point Photos

Appendix C. Vegetation Plot Data

- Table 7: Vegetation Plot Results (All Stems)
- Vegetation Monitoring Plot Photos

Appendix D. Stream Survey Data

- Cross-Sections with Annual Overlays
- Longitudinal Profiles with Annual Overlays
- Pebble Count Plots with Annual Overlays
- Table 8 a-c: Baseline Stream Data Summary
- Table 9: Monitoring Data – Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)
- Table 10 a-c: Monitoring Data – Stream Reach Data Summary

Appendix E. Hydrologic Data

- Table 11: Verification of Bankfull Events
- Monthly Precipitation Graph: 30-70 Percentile Surry County, NC

1.0 PROJECT SUMMARY

The NCDEQ Division of Mitigation Services (DMS) restored, enhanced, and preserved a total of 9,923 linear feet (LF) of stream channel at the Hogan Creek Stream Mitigation Site (Site) in Surry County, North Carolina generating 5,089 Stream Mitigation Units (SMUs). The restoration project was developed to fulfill stream mitigation requirements accepted by DMS for the Upper Yadkin River Basin Hydrologic Unit Code (HUC) 03040101. This report documents the results of the Monitoring Year 1 monitoring efforts (MY1).

1.1 Project Goals

The project goals identified in the Mitigation Plan (Confluence, 2012) include:

- Improve water quality in Hogan Creek and the UTs through reductions in sediment and nutrient inputs from local sources;
- Create conditions for dynamic equilibrium of water and sediment movement between the supply reaches and project reaches;
- Promote floodwater attenuation and secondary functions associated with more frequent and extensive floodwater contact times;
- Improve in-stream habitat by increasing the diversity of bedform features;
- Enhance and protect native riparian vegetation communities; and
- Reduce fecal, nutrient, and sediment loads to project streams by promoting and implementing livestock best management practices.

1.2 Project Performance Standards

The performance of the project will be evaluated in accordance with the geomorphic, visual, hydrology, and vegetation components outlined in the Stream Mitigation Guidelines (USACE 2003). The following are specific performance standards.

Performance Standards	
Proposed Ecological Service Enhancements	Metrics/Success Criteria
Flood attenuation	<ul style="list-style-type: none"> a. Evidence of at least two out-of-bank flows (wrack lines, crest gage data) by year 5 b. BHR < 1.2 each year
Fine sediment storage	<ul style="list-style-type: none"> a. Evidence of fine sediment on floodplain at least twice by year 5
Maintenance of stable channel bed and banks	<ul style="list-style-type: none"> a. Annual changes in riffle cross sectional area generally modest (e.g. <20%) and exhibit a stabilizing trend b. Annual width-depth ratio changes generally modest (e.g. <20%) and exhibit a stabilizing trend

Equilibrium sediment transport	<ul style="list-style-type: none"> a. No trends in widespread development of robust (e.g. comprised of coarse material and/or vegetated actively diverting flow) mid-channel bar features b. Majority of riffle pebble counts indicate maintenance or coarsening of substrate distributions
Maintenance of in-stream riffle and pool habitats	<ul style="list-style-type: none"> a. Overall number and distributions of riffle and pool features are generally maintained b. Pool depths may vary from year to year, but the majority maintain depths sufficient to be observed as distinct features in the profile c. Majority of riffle pebble counts indicate maintenance or coarsening of substrate distributions
Filtration of runoff	<ul style="list-style-type: none"> a. Evidence of floating debris or fine sediment on buffer vegetation at least twice by year 5
Riparian buffer habitat density and diversity	<ul style="list-style-type: none"> a. Density of 320 live, planted stems/ac at year 3; 260 live, planted stems/acre at year 5 b. Four dominant species at year 5 shall be native c. <20% non-native species at year 5, based on measurements of aerial extent
Protection of water quality from nutrient and pathogen inputs	<ul style="list-style-type: none"> a. Observations of intact livestock fencing and absence of evidence of livestock access to streams each year
Protection of banks from livestock trampling	<ul style="list-style-type: none"> a. Observations of intact livestock fencing and absence of evidence of livestock impacts each year
Re-vegetation of areas treated for non-native species	<ul style="list-style-type: none"> a. Bare soil areas shall comprise no more than 10 percent of the total treated area, based on measurements of aerial extent

Monitoring will consist of collecting morphological, vegetative, and hydrological data to assess the project success based on the restoration goals and objectives on an annual basis for five years or until the success criteria are met. The success of the project will be assessed using measurements of the stream channel's dimension, substrate composition permanent photographs, vegetation, surface water hydrology, and visual assessments. Monitoring requirements include:

Monitoring Requirements							
Parameter	Monitoring Feature	Quantity Length By Reach (ft)					Frequency
		Hogan R1	Hogan R2	UT1	UT2	UT3	
Dimension	Riffle XS	2	2		2		Annual
	Pool XS	1	1		1		Annual
Pattern/Profile	Longitudinal Profile	1,500	1,000		675		Annual
Substrate	100 Pebble Count	2	2				Annual
Hydrology	Crest Gauge		1		1		Semi-Annual
Vegetation	Vegetation Plots	3	2		1		Annual
Visual Assessment	Project Site	Y	Y	Y	Y	Y	Semi-Annual
Reference Photos	Permanent Photo Points	18	6	3	10	4	Annual

1.3 Project Setting and Background

The Site is located in the Piedmont physiographic province (NCGS 2004). The Piedmont is characterized by gently rolling, well rounded hills and long low ridges. Hogan Creek is a main tributary to the Yadkin River in the Upper Yadkin River Basin (HUC 03040101). The site is located approximately 2 miles south of NC 268 on Miller Gap Road, which bisects the project site at the triple box culvert over Hogan Creek. The project site is bordered to the north by Trajan Trail, to the south by Anderson Road, and to the west by Siloam Road. Latitude and longitude for the site are 36.321609 N and 80.602389 W, respectively. A vicinity map is included in Appendix A as Figure 1.

Agriculture is the primary land use in the watershed (41% agriculture land cover). Non-forested buffers and livestock operations were identified as major stressors to water quality within the watershed. The site assessment phase of the project identified other stressors as well, including bank erosion, sediment deposition, disconnection of the streams and floodplains, and exotic plant species. The majority of the project area was utilized as a cattle operation for over fifty years. Cattle accessed Hogan Creek and the downstream reach of UT2 exacerbating bank erosion and allowing direct nutrient and fecal inputs to the streams. Deforested riparian buffers and levee construction along Hogan Creek and unnamed tributaries also contributed to channel degradation.

1.4 Project Components and Approach

Stream restoration was accomplished using a natural channel design approach to restore appropriate channel dimension, pattern, and profile (Appendix A Table 1; Appendix B Figure 2). These improved conditions will promote water and sediment transport equilibrium between the stream and its watershed, reconnect the stream to its floodplain and promote healthy in-stream and riparian habitats. The project goals were addressed through the following project objectives:

- Restoration of the dimension, pattern, profile of 761 LF of Hogan Creek Reach 1, 992 LF of Hogan Creek Reach 2, 650 LF of UT2, and 275 LF of UT3.
- Restoration of the dimension and profile (Enhancement I) of 1,200 LF of Hogan Creek Reach 1;
- Limited channel work coupled with livestock exclusion and/or invasive species control (Enhancement II) on 66 LF of UT1 and 280 LF of UT2.
- Livestock exclusion fencing and alternative water source installations;
- Invasive plant species control measures across the entire project wherever necessary; and
- Preservation of approximately 5,699 LF relatively un-impacted forested streams in a permanent conservation easement.

The target stream type for Hogan Creek was a moderately sinuous, moderate width-depth ratio C4, which was appropriate for the relatively flat and wide alluvial valley. Reach 1 was constructed largely within the existing channel with in-stream structures incorporated

to promote sediment transport equilibrium, riffle and pool formation, and enhanced bank stability. Reach 2 of Hogan Creek was constructed mainly off-line in order to position the channel in the low point of the valley and improve floodplain access on both banks.

The target stream type for UT2 and UT3 was a B4, with a moderate width-depth ratio and moderate sinuosity which is suited to the somewhat steeper and more confined tributary valleys. Bankfull benches cut on 10:1 slopes were provided on both banks. The off-line channel segments were designed to promote the formation of riffle and pool sequences while also affording the ability during construction to maintain clean flow separate in the original channel.

The final design was completed in November of 2012. Construction activities and as-built surveys were completed in December of 2014. Planting of the Site took place in March of 2015. The baseline monitoring efforts began in May of 2015 and monitoring year 1 efforts began in October 2015. More detailed information related to the project activity, history, and contacts can be found in Appendix A, Tables 1, 2 and 3.

1.5 Project Performance

The region experienced an unusual high amount of precipitation during fall/winter 2015. A nearby gauging station recorded over three inches of rain from October 2-4, 2015, resulting in a bankfull event. This storm event created several areas on Hogan Creek Reach 1 and Reach 2 that required maintenance. The following maintenance activities were completed during December 2015:

- Hogan Reach 1 – Station 18+12. Cross vane was repaired to fix dislodged boulder.
- Hogan Reach 1 – Station 20+12. Left bank was repaired to alleviate scour behind root wad cluster.
- Hogan Reach 2 – Stations 34+00, 36+00, and 38+00. Substrate was added to three constructed riffles in order to address channel incision and repair damaged grade control structures.
- Hogan Reach 2 – Station 36+00. Bank work was required on the left bank to repair 50 linear feet of erosion.

A visual inspection of the entire project was conducted after the repair work to ensure that the project is performing well. Visual assessment tables and photo points are included in Appendix B. With the exception of two areas of aggradation and six areas of toe or lower bank erosion in Reaches 1 and 2 of Hogan Creek, the project as a whole is performing as designed and stream issues were minimal. The six areas, labeled on the current condition plan view (Figure 2 Sheets 1-3) as bank scour/erosion, are scheduled to be live staked during the winter of 2016. Year 2 monitoring efforts will include an evaluation of the need for additional adaptive management.

Vegetation monitoring was conducted October 26, 2015. The MY1 vegetation plot data indicate that the project is on track to meet the interim criterion for survival and growth of 320 stems per acre at the end of the year three monitoring period. Vegetation plot data

and photographs are included in Appendix C. The average stem density for planted stems is 465 stems per acre. The site includes a diverse assemblage of 10 species of native trees and shrubs. Vegetation Plot 3, with a density of 243 stems per acre, was the only plot that did not meet the interim success criteria of 320 stems per acre. Planted and volunteer stem densities were between 243 and 6,232 stems per acre with an average of 2,226 stems per acre for the entire restoration site. Vegetation Plot 1 had a density of 6,232 stems per acre. The high density of volunteers in this plot may have skewed the results for the entire site. Densities are expected to decrease in Vegetation Plot 1 during future monitoring years as herbaceous vegetation becomes more established. Herbicide treatments of exotic invasive plants were conducted during the construction phase and again in July 2015. Observations indicate that the extent of invasive plants has been greatly reduced since the initial treatment; however additional treatments are warranted during 2016, particularly along the upstream reaches of UT2 and the downstream third of Hogan Creek Reach 1. A supplemental planting for the entire site occurred in January 2016.

The geomorphic survey was conducted immediately after the repairs were completed. MY1 data indicate that the streams are generally stable and performing well. Stream survey data and summary tables are included in Appendix D. Cross-section data showed little change between MY0 and MY1, with the exception of areas of minor bed scour in Hogan Creek Reaches 1 and 2. Changes in cross-sectional area and width to depth ratios were generally modest and expected to occur between the baseline and MY1 monitoring years. Longitudinal profile data indicated that the number and distribution of riffle and pool features remained consistent between monitoring years. Pool depths increased in all reaches particularly in Hogan Creek Reach 1 and 2. Riffle lengths and slopes remained consistent with previous monitoring data. Riffle pebble counts indicated a coarsening of bed material overall. The project is meeting the geomorphic performance standards set forth in the mitigation plan.

A bankfull event was documented in October 2015 based on visual observation of wrack lines and sediment deposition throughout the floodplain. Both crest gauges recorded readings indicating a bankfull flow had occurred. A nearby gauging station recorded over three inches of rain from October 2-4, 2015 (NCCRONOS, 2016).

Summary data related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information can be found in the mitigation plan document. All raw data, supporting tables, and figures in the appendices are available from DMS upon request.

2.0 METHODOLOGY

The stream monitoring methodologies utilized in 2015 are based on standard guidance and procedures documents (Rosgen 1996 and USACE 2003).

- Stream longitudinal profile and cross-section data were collected throughout three reaches using a total station survey. Approximately 3,175 linear feet of stream


- and 9 cross-sections were surveyed. Cross-sections and longitudinal profile start and stop locations were permanently marked with capped rebar and PVC conduit.
- 41 permanent photo points were established throughout the project to visually monitor stream stability and vegetation. Permanent photo points were marked with labeled wooden or PVC stakes.
 - Wolman pebble counts were conducted at four representative riffle cross-sections to evaluate particle size distribution over time. A minimum of 100 particles were selected at random and measured (Harrelson 1994).
 - Vegetation monitoring included documenting species composition and survival of planted and volunteer species within six randomly located vegetation plots. Each 0.025 acre vegetation plot was permanently marked with rebar and PVC conduit at all four corners.
 - Two crest gauges were installed and will be checked during semi-annual visits to determine if a bankfull event has occurred. The crest gauges were installed and surveyed at riffles on Hogan Creek Reach 2 and UT2.
 - Visual assessments will be performed on all stream and buffer restoration areas on a semi-annual basis. Problem areas will be noted such as channel instability (lateral and/or vertical instability, structure failure/instability and/or piping, headcuts), vegetation health (low stem density, vegetation mortality, invasive species or encroachment), beaver activity, and livestock access. Areas of concern will be mapped, photographed, and described in future monitoring reports.

3.0 REFERENCES

- Confluence Engineering, PC. 2012. Hogan Creek Stream Mitigation Plan. NCEEP, Raleigh, NC.
- Harrelson, Cheryl, C. Rawlins and J. Potyondy. 1994. Stream Channel Reference Sites: An Illustrated Guide to Field Technique. Gen. Tech. Rep. RM-245. Rocky Mountain Forest and Range Experiment Station. USDA Forest Service. Fort Collins, Colorado.
- NCCRONOS (North Carolina Climate Retrieval and Observations Network of the Southeast Database). 2015. State Climate Office of North Carolina. Version 2.7.2. Pilot Mountain 0.7 NW Station ID No. NC-SR-9. Accessed January 2016.
- NCGS (North Carolina Geological Survey). 2004. Physiography of North Carolina. Map compiled by the Division of Land Resources. Raleigh.
- Rosgen, D. 1996. Applied River Morphology. Wildland Hydrology. Pagosa Springs, Colorado.
- USACE (U.S. Army Corps of Engineers). 2003. Stream Mitigation Guidelines. U.S. Army Corps of Engineers – Wilmington District, U.S. Environmental Protection Agency, North Carolina Wildlife Resources Commission, and North Carolina Department of Environment and Natural Resources Division of Water Quality. Wilmington, North Carolina.

Appendix A
Figures and Background Tables

Hogan Creek Stream Mitigation/Project No. 94708



Surry County,
North Carolina


 NCDEQ - Division of Mitigation Services
 1652 Mail Service Center
 Raleigh, NC 27699-1652


 32 Clayton Street
 Asheville, North Carolina 28801

Vicinity Map

Figure 1

Table 1. Project Components and Mitigation Credits								
Hogan Creek Stream Mitigation/ DMS Project No. 94708								
Mitigation Credit Summaries								
	Stream	Riparian Wetland	Non-Riparian Wetland	Buffer	Nitrogen Nutrient Offset		Phosphorous Nutrient Offset	
Overall Credit	5,089	N/A	N/A	N/A	N/A	N/A	N/A	
Project Components								
Project Component or Reach ID	Stationing	Pre-project Footage or Acreage	Restoration Footage or Acreage	Restoration Level	Restoration or Rest Equiv.	Mitigation Ratio	Mitigation Credits	Notes
Hogan Reach 1	10+00 - 22+00	1,331	1,200	P2	EI	1:1	1,200	-
Hogan Reach 1	22+00 - 29+61	797	761	P2	R	1:1	743	Crossing was removed from total
Hogan Reach 2	30+11 - 40+03	876	992	P2	R	1:1	992	-
UT1, 1A, 1B	Upstream of 10+32	1,517	1,517	Preservation	P	5:1	303	-
UT1	10+32 - 10+98	66	66	P3	EII	2.5:1	26	-
UT2, 2A, 2B, 2C	Upstream of 6+50	3,230	3,230	Preservation	P	5:1	646	-
UT2	6+50 - 9+30	280	280	P3	EII	2.5:1	112	-
UT2	9+30 - 15+80	633	650	P2	R	1:1	602	Crossing was removed from total
UT3	Ustream of 9+30	952	952	Preservation	P	5:1	190	-
UT3	9+30 - 12+05	260	275	P2	R	1:1	275	-
Length and Area Summations								
Restoration Level	Stream (Linear Feet)	Riparian Wetland (acres)		Non-riparian Wetland (acres)	Buffer (Square feet)		Upland (acres)	
		Riverine	Non-Riverine					
		-	-	-	-	-	-	-
Restoration	2,678	-	-	-	-	-	-	-
Enhancement		-	-	-	-	-	-	-
Enhancement I	1,200							
Enhancement II	346							
Creation		-	-	-			-	-
Preservation	5,699	-	-	-			-	-
High Quality		-	-	-			-	-
Preservation		-	-	-			-	-
BMP Element								
Element	Location	Purpose/Function		Notes				
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-

Table 2. Project Activity and Reporting History Hogan Creek Stream Mitigation/ DMS Project No. 94708		
Activity or Deliverable	Data Collection Complete	Completion or Delivery
Mitigation Plan	Oct-11	Feb-12
Final Design – Construction Plans	Oct-11	Nov-12
Construction	N/A	Dec-14
Temporary S&E Mix Applied	N/A	Dec-14
Permanent Seed Mix Applied	N/A	Dec-14
Containerized, bare root and B&B plantings for reach/segments	N/A	Mar-15
Baseline Monitoring Document (Year 0 Monitoring - Baseline)	Jun-15	Aug-15
Stream Repair/Maintenance	N/A	Dec-15
Year 1 Monitoring	Dec-15	Jan-16
Supplemental Planting	N/A	Jan-16
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		




N/A - Not Applicable

Table 3. Project Contacts Table Hogan Creek Stream Mitigation/ DMS Project No. 94708	
Designer	Wildlands Engineering, Inc. 167-B Haywood Road Asheville, NC 28806
Primary project design POC	Andrew Bick 828-606-0306
Construction Contractor	Carolina Environmental Contracting, Inc. 150 Pine Ridge Road Mount Airy, NC 27030
Construction contractor POC	Wayne Taylor 336-341-6489
Survey Contractor	Turner Land Surveying, PLLC PO Box 41023 Raleigh, NC 27629
Survey Contractor POC	David Turner 919-623-5095
Planting Contractor	Keller Environmental, LLC 7921 Haymarket Lane Raleigh, NC 27615
Planting Contractor POC	Jay Keller 919-749-8259
Seeding Contractor	Carolina Environmental Contracting, Inc. 150 Pine Ridge Road Mount Airy, NC 27030
Seeding Contractor POC	Wayne Taylor 336-341-6489
Seed Mix Sources	Green Resources 336-855-6363
Nursery Stock Suppliers	Foggy Mountain Nursery 336-384-5323
Monitoring Performers	Wildlands Engineering, Inc. 167-B Haywood Road Asheville, NC 28806 ClearWater Environmental Consultants 32 Clayton Street Asheville, NC 28801
Stream Monitoring POC	Andrew Bick 828-606-0306
Vegetation Monitoring POC	Andrew Bick 828-606-0306

Table 4. Project Baseline Information and Attributes					
Hogan Creek Stream Mitigation/ DMS Project No. 94708					
County	Surry				
Project Area (acres)	36				
Project Coordinates (latitude and longitude)	36.321609 N, 80.602389 W				
Project Watershed Summary Information					
Physiographic Province	Piedmont				
River Basin	Yadkin				
USGS Hydrologic Unit 8-digit	3040101				
USGS Hydrologic Unit 14-digit	3040101110060				
DWR Sub-basin	Pee Dee River Subbasin 03-07-02				
Project Drainage Area (acres)	1,514 ac (2.37 mi ²)				
Project Drainage Area Percentage of Impervious Area	0.40%				
CGIA Land Use Classification	Managed Herbaceous Cover, Broadleaf Deciduous Forest Land				
Reach Summary Information					
Parameters	Reach 1 Hogan Creek	Reach 2 Hogan Creek	Main Stem UT1	Main Stem UT2	UT3
Length of Reach Post Construction (LF)	1,961	992	1,442	2,869	1,227
Valley classification (Rosgen)	VIII	VIII	VI	VI	VI
Drainage area (acres)	1,479	1,514	60	81	18
NCDWQ stream identification score	40	37	31	31.5	32.5
NCDWQ Water Quality Classification	C	C	C	C	C
Morphological Description (Rosgen stream type)	C4	C4	E4b	E4b	G4
Evolutionary trend	C-F	C-F	Eb-G	Eb-G	Eb-G
Underlying mapped soils	CsA	CsA	CsA, FsE	FsE	FsE
Drainage class	well drained	well drained	well drained	well drained	well drained
Soil Hydric status	not hydric	not hydric	not hydric	not hydric	not hydric
Slope	0.007	0.005	0.031	0.021	0.030
FEMA classification	AE	AE	Not in SFHA	Not in SFHA	Not in SFHA
Native vegetation community	Felsic Mesic Forest	Felsic Mesic Forest	Felsic Mesic Forest	Felsic Mesic Forest	Felsic Mesic Forest
Percent composition of exotic invasive vegetation	0	0	0	0	0
Wetland Summary Information					
Parameters	Wetland 1	Wetland 2	Wetland 3	Wetland 4	
Size of Wetland (acres)	0.09	0.02	0.13	0.10	
Wetland Type	riparian non-riverine	riparian non-riverine	riparian non-riverine	riparian non-riverine	riparian non-riverine
Mapped Soil Series	CsA	CsA and FsE	CsA and FsE	CsA and FsE	CsA and FsE
Drainage class	well drained	well drained	well drained	well drained	well drained
Soil Hydric Status	not hydric	not hydric	not hydric	not hydric	not hydric
Source of Hydrology	Creek (oxbow)	Toe seep	Toe seep	Toe seep	Impoundment
Hydrologic Impairment	none	none	none	none	none
Native vegetation community	Dist. Small Stream/ Narrow FP Forest	Dist. Small Stream/ Narrow FP Forest	Dist. Small Stream/ Narrow FP Forest	Dist. Small Stream/ Narrow FP Forest	Herbaceous
Percent composition of exotic invasive vegetation	0	0	0	0	0
Regulatory Considerations					
Regulation	Applicable?	Resolved?	Supporting Documentation		
Waters of the United States – Section 404	Y	Y	02268		
Waters of the United States – Section 401	Y	Y	NCDWR # 20120182		
Endangered Species Act	Y	Y	CE Approved 9/30/11		
Historic Preservation Act	N	N/A	-		
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	N	N/A	-		
FEMA Floodplain Compliance	Y	Y	LOMR Submitted 5/2015		
Essential Fisheries Habitat	N	N/A	-		

Appendix B
Visual Assessment Data

Hogan Creek Stream Mitigation/ Project No. 94708



Drawn by: RKM 12.13.15; Project# 645; Aerial Photo NAIP (2014)

Surry County,
North Carolina


NC
NCDEQ - Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652

ClearWater
32 Clayton Street
Asheville, North Carolina 28801

Integrated Current Condition
Plan View
DMS Project # 94708

Figure 2

Hogan Creek Stream Mitigation/ Project No. 94708



Drawn by: RKM 12.13.15; Project# 645; Aerial Photo NAIP (2014)

Surry County,
North Carolina


NC
NCDEQ - Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652

ClearWater
32 Clayton Street
Asheville, North Carolina 28801

Integrated Current Condition
Plan View
DMS Project # 94708

Figure 2 Sheet 1

Hogan Creek Stream Mitigation/ Project No. 94708



Legend

- Bank Scour/Erosion
- Bed Aggradation
- Photo Point
- Fencing
- Crest Gauge
- Cross-Section
- Longitudinal Profile Start/End
- Enhancement Level II
- Enhancement Level I
- Preservation
- Restoration
- Invasives - Re-treatment Necessary

Vegetation Plots

- Criteria Met
- Criteria Not Met
- Top of Bank
- Wetland
- Easement

Drawn by: RKM 12.13.15; Project# 645; Aerial Photo NAIP (2014)

Surry County,
North Carolina


NCDEQ - Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652

32 Clayton Street
Asheville, North Carolina 28801

Integrated Current Condition
Plan View
DMS Project # 94708

Figure 2 Sheet 2

Hogan Creek Stream Mitigation/ Project No. 94708





Legend

- Bank Scour/Erosion
- Bed Aggradation
- Photo Point
- Fencing
- Crest Gauge
- Cross-Section
- Longitudinal Profile Start/End
- Enhancement Level II
- Enhancement Level I
- Preservation
- Restoration
- Invasives - Re-treatment Necessary

Vegetation Plots


- Criteria Met
- Criteria Not Met
- Top of Bank
- Wetland
- Easement



Drawn by: RKM 12.13.15; Project# 645; Aerial Photo NAIP (2014)

Surry County,
North Carolina


NCDEQ - Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652


32 Clayton Street
Asheville, North Carolina 28801

Integrated Current Condition
Plan View
DMS Project # 94708

Figure 2 Sheet 3

Table 5a. Visual Stream Morphology Stability Assessment											
Hogan Creek Reach 1											
Assessed Length : 1,961 feet											
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation	
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			2	52	97%				
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%				
	2. Rifle Condition	1. <u>Texture/Substrate</u> - Rifle maintains coarser substrate	14	14			100%				
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	13			13				100%
	4. Thalweg Position	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream rifle and head of downstream rifle)	13	13	100%						
		1. Thalweg centering at upstream of meander bend (Run)	13	13	100%						
		2. Thalweg centering at downstream of meander (Glide)	13	13	100%						
					Totals	5	130	93%	0	0	93%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			5	130	93%	0	0	93%	
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%	
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%	
					Totals	5	130	93%	0	0	93%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	15	15			100%				
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5			100%				
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	12	12			100%				
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	15	15			100%				
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	15	15			100%				

Table 5b. Visual Stream Morphology Stability Assessment Hogan Creek Reach 2 Assessed Length : 992 feet											
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation	
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%				
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%				
	2. Rifle Condition	1. <u>Texture/Substrate</u> - Rifle maintains coarser substrate	6	6		100%					
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	5	5		100%					
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream rifle and head of downstream rifle)	5	5		100%					
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	5	5		100%					
2. Thalweg centering at downstream of meander (Glide)		5	5	100%							
					Totals	1	15	98%	0	0	98%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			1	15	98%	0	0	98%	
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%	
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%	
					Totals	1	15	98%	0	0	98%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	6	6		100%					
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	1	1		100%					
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	5	5		100%					
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	6	6		100%					
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	6	6		100%					

Table 5c. Visual Stream Morphology Stability Assessment											
UT2											
Assessed Length : 930 feet											
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation	
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%				
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%				
	2. Rifle Condition	1. <u>Texture/Substrate</u> - Rifle maintains coarser substrate	14	14		100%					
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	13	13		100%					
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream rifle and head of downstream rifle)	13	13		100%					
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	13	13		100%					
2. Thalweg centering at downstream of meander (Glide)		13	13	100%							
					Totals	0	0	100%	0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%	
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%	
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%	
					Totals	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	6	6		100%					
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	2	2		100%					
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	4	4		100%					
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	6	6		100%					
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	6	6		100%					

Table 5d. Visual Stream Morphology Stability Assessment										
UT3										
Assessed Length : 275 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting					100%			
	2. Rifle Condition	1. <u>Texture/Substrate</u> - Rifle maintains coarser substrate	4	4			100%			
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	4			4			
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream rifle and head of downstream rifle)		4	4	100%					
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	4	4	100%					
		2. Thalweg centering at downstream of meander (Glide)	4	4	100%					
	2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0			
2. Undercut			Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.					100%		
3. Mass Wasting		Bank slumping, calving, or collapse	100%							
		Totals						0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	1	1			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	1	1			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	1	1			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	1	1			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	1	1			100%			

Table 6. Vegetation Condition Assessment Hogan Creek/94708 Planted Acreage 6.7						
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Pattern and Color	0	0.00	0.0%
Total				0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	0	0.00	0.0%
Cumulative Total				0	0.00	0.0%
Easement Acreage	36					
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	1000 SF	Cross Hatch Pink	14	2.00	5.6%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%



Photo Point 1 – Downstream



Photo Point 1A – Upstream



Photo Point 1B – Downstream



Photo Point 1C– Upstream



Photo Point 1D- Upstream



Photo Point 2 - Downstream



Photo Point 3 - Upstream



Photo Point 4 - Upstream



Photo Point 5 – Downstream



Photo Point 6 - Downstream



Photo Point 7 – Downstream



Photo Point 8 – Upstream



Photo Point 9 – Downstream



Photo Point 10 – Downstream



Photo Point 11 – Downstream



Photo Point 12 – Downstream



Photo Point 13 – Downstream



Photo Point 14 – Downstream



Photo Point 15 – Downstream



Photo Point 16 – Downstream



Photo Point 16A – Upstream



Photo 16B – Downstream



Photo 17 – Downstream



Photo Point 18 – Downstream



Photo Point 19 – Downstream



Photo Point 20 – Downstream



Photo Point 21 – Downstream



Photo Point 22 – Downstream



Photo Point 23 – Downstream



Photo Point 24 – Downstream



Photo Point 25 – Upstream



Photo Point 26 – Downstream



Photo Point 27 – Downstream



Photo Point 28 – Upstream



Photo Point 28A – Upstream



Photo Point 28B – Downstream



Photo Point 28C – Upstream



Photo Point 29 – Downstream



Photo Point 30 – Downstream



Photo Point 31 – Downstream



Photo Point 32 – Downstream

Appendix C
Vegetation Plot Data

Table 7. Vegetation Plot Results (All Stems)			Current Data (MY1 2015)												Annual Means		Annual Means	
			Plot 1		Plot 2		Plot 3		Plot 4		Plot 5		Plot 6		MY0 (2015)		MY1 (2015)	
Common	Name	Type	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T
Acer rubrum	Red maple	Tree	0	0	0	7	0	0	0	0	0	0	0	0	0	1	0	7
Betula nigra	River birch	Tree	3	115	0	25	1	3	6	6	0	0	0	0	10	10	10	149
Fraxinus pennsylvanica	Green ash	Tree	4	4	3	3	2	2	4	4	1	1	0	0	17	17	14	14
Juglans nigra	Black walnut	Tree	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0
Liriodendron tulipifera	Tulip poplar	Tree	0	0	0	1	0	0	0	68	0	0	0	1	0	0	0	70
Nyssa sylvatica	Black gum	Tree	0	0	0	0	0	0	0	0	5	5	7	7	12	12	12	12
Platanus occidentalis	American sycamore	Tree	2	2	4	5	1	1	7	7	0	1	0	1	13	13	14	17
Prunus serotina	Black cherry	Tree	0	30	0	2	0	3	0	0	0	6	0	0	0	27	0	41
Quercus alba	White oak	Tree	0	1	0	0	0	0	0	0	0	0	0	0	0	0	0	1
Quercus phellos	Willow oak	Tree	0	0	1	1	0	0	0	0	3	3	0	0	6	6	4	4
Quercus rubra	Northern red oak	Tree	0	0	0	0	0	0	0	0	0	0	0	0	0	2	0	0
Quercus lyrata	Overcup oak	Tree	2	2	1	1	2	2	2	2	3	3	5	5	13	13	15	15
Plot area (acres)			0.025		0.025		0.025		0.025		0.025		0.025		0.15		0.15	
Species count			4	6	4	8	4	5	4	5	4	6	2	4	6	10	6	10
Stem Count			11	154	9	45	6	11	19	87	12	19	12	14	71	102	69	330
Stems per Acre			445	6,232	364	1,821	243	445	769	3,521	486	769	486	567	479	688	465	2,226

Meets Success Criteria

Fails to Meet Interim Success Criteria

Type = Tree, Shrub, Livestake

P = Planted

T = Total



Vegetation Monitoring Plot 1
Monitoring Year 1 – October 26, 2015



Vegetation Monitoring Plot 2
Monitoring Year 1 – October 26, 2015



Vegetation Monitoring Plot 3
Monitoring Year 1 – October 26, 2015



Vegetation Monitoring Plot 4
Monitoring Year 1 – October 26, 2015



Vegetation Monitoring Plot 5
Monitoring Year 1 – October 26, 2015



Vegetation Monitoring Plot 6
Monitoring Year 1 – October 26, 2015


Appendix D
Stream Survey Data



Cross-Section 1 – Left Top of Bank



Cross-Section 1 – Right Top of Bank






Cross-Section 2 – Left Top of Bank



Cross-Section 2 – Right Top of Bank






Cross-Section 3 – Left Top of Bank



Cross-Section 3 – Right Top of Bank






Cross-Section 4 – Left Top of Bank



Cross-Section 4 – Right Top of Bank






Cross-Section 5 – Left Top of Bank



Cross-Section 5 – Right Top of Bank






Cross-Section 6 – Left Top of Bank



Cross-Section 6 – Right Top of Bank






Cross-Section 7 – Left Top of Bank



Cross-Section 7 – Right Top of Bank






Cross-Section 8 – Left Top of Bank



Cross-Section 8 – Right Top of Bank






Cross-Section 9 – Left Top of Bank



Cross-Section 9 – Right Top of Bank





Hogan Creek Longitudinal Profile Reach 1 Station 14+29 - 29+61



Longitudinal profile stationing does not match As-Built stationing due to differences in field data collection methodologies.











Hogan Creek Stream Mitigation / 94708 Cross Section 1 - Riffle Reach 1				
Material	Particle Size Class (mm)	Total	MY1	
			% Individual	% Cumulative
silt/clay	0.062		0.0%	0%
very fine sand	0.125	1	1.0%	1%
fine sand	0.250		0.0%	1%
medium sand	0.50		0.0%	1%
coarse sand	1.0		0.0%	1%
very coarse sand	2.0		0.0%	1%
very fine gravel	4.0		0.0%	1%
fine gravel	5.7		0.0%	1%
fine gravel	8.0	8	7.8%	9%
medium gravel	11.3	13	12.6%	21%
medium gravel	16.0	7	6.8%	28%
course gravel	22.3	19	18.4%	47%
course gravel	32	20	19.4%	66%
very course gravel	45	20	19.4%	85%
very course gravel	64	13	12.6%	98%
small cobble	90	2	1.9%	100%
medium cobble	128		0.0%	100%
large cobble	180		0.0%	100%
very large cobble	256		0.0%	100%
small boulder	362		0.0%	100%
small boulder	512		0.0%	100%
medium boulder	1024		0.0%	100%
large boulder	2048		0.0%	100%
bedrock	4096		0.0%	100%
Total		103	100.0%	100%

Summary Data	
D50	23
D84	44
D95	59





Hogan Creek Stream Mitigation / 94708 Cross Section 3 - Riffle Reach 1				
			MY1	
Material	Particle Size Class (mm)	Total	% Individual	% Cumulative
silt/clay	0.062		0.0%	0%
very fine sand	0.125		0.0%	0%
fine sand	0.250		0.0%	0%
medium sand	0.50		0.0%	0%
coarse sand	1.0		0.0%	0%
very coarse sand	2.0		0.0%	0%
very fine gravel	4.0		0.0%	0%
fine gravel	5.7	1	1.0%	1%
fine gravel	8.0		0.0%	1%
medium gravel	11.3	4	4.0%	5%
medium gravel	16.0	4	4.0%	9%
course gravel	22.3	18	18.0%	27%
course gravel	32	33	33.0%	60%
very course gravel	45	26	26.0%	86%
very course gravel	64	8	8.0%	94%
small cobble	90	4	4.0%	98%
medium cobble	128	2	2.0%	100%
large cobble	180		0.0%	100%
very large cobble	256		0.0%	100%
small boulder	362		0.0%	100%
small boulder	512		0.0%	100%
medium boulder	1024		0.0%	100%
large boulder	2048		0.0%	100%
bedrock	4096		0.0%	100%
Total		100	100.0%	100%

Summary Data	
D50	29
D84	44
D95	70



Hogan Creek Stream Mitigation / 94708 Cross Section 5 - Riffle Reach 2				
Material	Particle Size Class (mm)	Total	MY1	
			% Individual	% Cumulative
silt/clay	0.062		0.0%	0%
very fine sand	0.125		0.0%	0%
fine sand	0.250		0.0%	0%
medium sand	0.50		0.0%	0%
coarse sand	1.0		0.0%	0%
very coarse sand	2.0		0.0%	0%
very fine gravel	4.0		0.0%	0%
fine gravel	5.7		0.0%	0%
fine gravel	8.0	1	1.0%	1%
medium gravel	11.3	1	1.0%	2%
medium gravel	16.0	4	4.0%	6%
course gravel	22.3	15	15.0%	21%
course gravel	32	30	30.0%	51%
very course gravel	45	28	28.0%	79%
very course gravel	64	14	14.0%	93%
small cobble	90	6	6.0%	99%
medium cobble	128	1	1.0%	100%
large cobble	180		0.0%	100%
very large cobble	256		0.0%	100%
small boulder	362		0.0%	100%
small boulder	512		0.0%	100%
medium boulder	1024		0.0%	100%
large boulder	2048		0.0%	100%
bedrock	4096		0.0%	100%
Total		100	100.0%	100%

Summary Data	
D50	32
D84	51
D95	72



Hogan Creek Stream Mitigation / 94708 Cross Section 6 - Riffle Reach 2				
			MY1	
Material	Particle Size Class (mm)	Total	% Individual	% Cumulative
silt/clay	0.062		0.0%	0%
very fine sand	0.125		0.0%	0%
fine sand	0.250		0.0%	0%
medium sand	0.50		0.0%	0%
coarse sand	1.0		0.0%	0%
very course sand	2.0		0.0%	0%
very fine gravel	4.0	1	1.0%	1%
fine gravel	5.7		0.0%	1%
fine gravel	8.0	2	2.0%	3%
medium gravel	11.3	2	2.0%	5%
medium gravel	16.0	10	10.0%	15%
course gravel	22.3	16	16.0%	31%
course gravel	32	22	22.0%	53%
very course gravel	45	22	22.0%	75%
very course gravel	64	19	19.0%	94%
small cobble	90	5	5.0%	99%
medium cobble	128	1	1.0%	100%
large cobble	180		0.0%	100%
very large cobble	256		0.0%	100%
small boulder	362		0.0%	100%
small boulder	512		0.0%	100%
medium boulder	1024		0.0%	100%
large boulder	2048		0.0%	100%
bedrock	4096		0.0%	100%
Total		100	100.0%	100%

Summary Data	
D50	30
D84	53
D95	69





Table 8a. Baseline Stream Data Summary																									
Hogan Creek/94708 - Reach 1 (1,532 feet)																									
Parameter	Gauge	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			Monitoring Baseline					
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	-	-	-	-	21.5	-	25.7	29.7	-	-	27.2	-	30.4	33.6	-	-	22.5	23.3	24.0	22.8	24.2	24.2	25.6	N/A	2
Floodprone Width (ft)					178.0	-	220.0	246.0	-	-	72.1	-	72.3	72.5	-	-	100.0	150.0	200.0	>100	>100	>100	>100	N/A	2
Bankfull Mean Depth (ft)	-	-	-	-	2.0	-	1.9	2.1	-	-	1.9	-	2.0	2.2	-	-	1.8	1.9	2.2	1.7	1.8	1.8	1.8	N/A	2
Bankfull Max Depth (ft)	-				2.5	-	2.7	3.2	-	-	2.4	-	2.5	2.7	-	-	2.5	2.6	2.8	2.7	2.8	2.8	2.9	N/A	2
Bankfull Cross Sectional Area (ft ²)	-	-	-	-	45.1	-	48.6	59.3	-	-	50.8	-	61.6	72.4	-	-	40.6	44.1	47.6	41.4	42.7	42.7	43.9	N/A	2
Width/Depth Ratio	-				10.3	-	13.6	14.9	-	-	14.5	-	15.0	15.6	-	-	12.5	12.3	12.1	12.6	13.8	13.8	14.9	N/A	2
Entrenchment Ratio	-				8.3	-	8.6	8.3	-	-	2.7	-	2.7	2.7	-	-	4.4	6.5	8.3	>3.9	>4.2	>4.2	>4.4	N/A	2
Bank Height Ratio	-				1.3	-	1.3	1.4	-	-	1.0	-	1.0	1.1	-	-	1.0	1.0	1.0	1.0	1.0	1.0	1.0	N/A	2
Profile																									
Riffle Length (ft)					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	37.17	58.9	-	98.4	-	8
Riffle Slope (ft/ft)					0.010	-	0.024	0.055	-	-	0.019	-	0.020	0.021	-	-	0.007	0.010	0.013	0.002	0.010	-	0.018	-	8
Pool Length (ft)					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	25.0	62.6	-	88.0	-	13
Pool Max depth (ft)					4.0	-	4.3	4.7	-	-	3.4	-	3.5	3.5	-	-	4.0	4.0	4.0	2.5	3.2	-	4.1	-	13
Pool Spacing (ft)					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	73.3	120.9	-	200.1	-	12
Pattern																									
Channel Beltwidth (ft)					44.0	-	65.0	117.0	-	-	86.0	-	86.0	86.0	-	-	48.0	88.0	126.0	63.0	96.5	101.0	121.0	24.9	4
Radius of Curvature (ft)					20.0	-	29.0	52.0	-	-	19.6	-	22.7	25.8	-	-	67.0	73.0	101.0	70.0	76.5	75.0	86.0	6.8	4
Rc:Bankfull width (ft/ft)					0.9	-	1.1	1.8	-	-	0.7	-	0.8	0.9	-	-	3.0	3.1	4.2	2.9	3.2	3.1	3.6	N/A	N/A
Meander Wavelength (ft)					133.0	-	297.0	479.0	-	-	81.0	-	81.0	81.0	-	-	133.0	311.0	325.0	165.0	263.7	306.0	320.0	85.7	3
Meander Width Ratio					2.0	-	2.5	3.9	-	-	3.2	-	3.2	3.2	-	-	2.1	3.8	5.3	2.6	4.0	4.2	5.0	N/A	N/A
Substrate, Bed, and Transport parameters																									
Ri% / Ru% / P% / G% / S%																									
SC% / Sa% / G% / C% / B% / Be%																									
d16 / d35 / d50 / d84 / d95 (mm)																									
Reach Shear Stress (competency) lb/ft ²																									
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m ²																									
Additional Reach Parameters																									
Rosgen Classification	-							C4						C4					C4					C4	
Bankfull Velocity (fps)	-	-	-	-																					
Bankfull Discharge (cfs)	-	-	-	-																					
Valley length (ft)								2,525						4,730										1,294	
Channel Thalweg length (ft)								2,762						327					2,897					1,532	
Sinuosity (ft)								1.12						1.26					1.15					1.18	
Water Surface Slope (Channel) (ft/ft)	-							0.0064						0.0127					0.0071					0.0063	
BF slope (ft/ft)	-							0.0071						0.0101					0.0062					0.0067	
Bankfull Floodplain Area (acres)																									
% of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

N/A - Not Applicable
 - Information Unavailable

Table 8b. Baseline Stream Data Summary																									
Hogan Creek/94708 - Reach 2 (1,085feet)																									
Parameter	Gauge	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n
Dimension and Substrate - Riffle Only																									
Bankfull Width (ft)	-	-	-	-	21.5	-	25.7	29.7	-	-	27.2	-	30.4	33.6	-	-	22.5	23.3	24.0	24.2	24.5	24.5	24.7	N/A	2
Floodprone Width (ft)					178.0	-	220.0	246.0	-	-	72.1	-	72.3	72.5	-	-	100.0	150.0	200.0	>100	>100	>100	>100	N/A	2
Bankfull Mean Depth (ft)	-	-	-	-	2.0	-	1.9	2.1	-	-	1.9	-	2.0	2.2	-	-	1.8	1.9	2.2	1.9	2.1	2.1	2.3	N/A	2
Bankfull Max Depth (ft)	-	-	-	-	2.5	-	2.7	3.2	-	-	2.4	-	2.5	2.7	-	-	2.5	2.6	2.8	3.2	3.4	3.4	3.6	N/A	2
Bankfull Cross Sectional Area (ft ²)	-	-	-	-	45.1	-	48.6	59.3	-	-	50.8	-	61.6	72.4	-	-	40.6	44.1	47.6	45.2	50.9	50.9	56.6	N/A	2
Width/Depth Ratio	-	-	-	-	10.3	-	13.6	14.9	-	-	14.5	-	15.0	15.6	-	-	12.5	12.3	12.1	10.8	11.9	11.9	13.0	N/A	2
Entrenchment Ratio	-	-	-	-	8.3	-	8.6	8.3	-	-	2.7	-	2.7	2.7	-	-	4.4	6.5	8.3	>4.0	>4.1	>4.1	>4.1	N/A	2
Bank Height Ratio	-	-	-	-	1.3	-	1.3	1.4	-	-	1.0	-	1.0	1.1	-	-	1.0	1.0	1.0	1.0	1.0	1.0	1.0	N/A	2
Profile																									
Riffle Length (ft)					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	95.63	111.6	-	130.3	-	5
Riffle Slope (ft/ft)					0.010	-	0.024	0.055	-	-	0.019	-	0.020	0.021	-	-	0.007	0.010	0.013	0.004	0.005	-	0.007	-	5
Pool Length (ft)					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	43.7	68.8	-	117.1	-	5
Pool Max depth (ft)					4.0	-	4.3	4.7	-	-	3.4	-	3.5	3.5	-	-	4.0	4.0	4.0	3.80	4.73	-	5.8	-	5
Pool Spacing (ft)					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	164.1	208.4	-	253.1	-	4
Pattern																									
Channel Beltwidth (ft)					44.0	-	65.0	117.0	-	-	86.0	-	86.0	86.0	-	-	48.0	88.0	126.0	84.0	114.0	117.0	141.0	28.6	3
Radius of Curvature (ft)					20.0	-	29.0	52.0	-	-	19.6	-	22.7	25.8	-	-	67.0	73.0	101.0	69.0	73.3	74.0	75.0	2.8	5
Rc:Bankfull width (ft/ft)					0.9	-	1.1	1.8	-	-	0.7	-	0.8	0.9	-	-	3.0	3.1	4.2	2.8	3.0	3.0	3.1	N/A	N/A
Meander Wavelength (ft)					133.0	-	297.0	479.0	-	-	81.0	-	81.0	81.0	-	-	133.0	311.0	325.0	292.0	307.0	301.0	328.0	18.7	3
Meander Width Ratio					2.0	-	2.5	3.9	-	-	3.2	-	3.2	3.2	-	-	2.1	3.8	5.3	3.4	4.7	4.8	5.8	N/A	N/A
Substrate, Bed, and Transport parameters																									
Ri% / Ru% / P% / G% / S%																									
SC% / Sa% / G% / C% / B% / Be%																									
d16 / d35 / d50 / d84 / d95 (mm)																									
Reach Shear Stress (competency) lb/ft ²																									
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m ²																									
Additional Reach Parameters																									
Rosgen Classification	-							C4																	
Bankfull Velocity (fps)	-	-	-	-																					
Bankfull Discharge (cfs)	-	-	-	-																					
Valley length (ft)								2,525						4,730											
Channel Thalweg length (ft)								2,762						327					2,897						
Sinuosity (ft)								1.12						1.26					1.15						
Water Surface Slope (Channel) (ft/ft)	-							0.0064						0.0127					0.0071						
BF slope (ft/ft)	-							0.0071						0.0101					0.0062						
Bankfull Floodplain Area (acres)																									
% of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

N/A - Not Applicable
 - Information Unavailable

Table 8c. Baseline Stream Data Summary																									
Hogan Creek/94708 - UT2 (675 feet)																									
Parameter	Gauge	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			Monitoring Baseline					
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	-	-	-	-	-	-	8.2	-	-	-	-	-	7.1	-	-	-	-	9.0	-	6.5	7.1	7.1	7.6	N/A	2
Floodprone Width (ft)	-	-	-	-	-	-	66.0	-	-	-	-	-	15.0	-	-	-	-	30.0	-	21	24.9	24.9	28.8	N/A	2
Bankfull Mean Depth (ft)	-	-	-	-	-	-	1.5	-	-	-	-	-	0.9	-	-	-	-	0.7	-	0.5	0.6	0.6	0.7	N/A	2
Bankfull Max Depth (ft)	-	-	-	-	-	-	2.1	-	-	-	-	-	1.2	-	-	-	-	1.0	-	0.9	1.1	1.1	1.2	N/A	2
Bankfull Cross Sectional Area (ft ²)	-	-	-	-	-	-	12.1	-	-	-	-	-	6.6	-	-	-	-	6.5	-	4.0	4.4	4.4	4.7	N/A	2
Width/Depth Ratio	-	-	-	-	-	-	5.6	-	-	-	-	-	7.6	-	-	-	-	12.5	-	8.9	11.6	11.6	14.2	N/A	2
Entrenchment Ratio	-	-	-	-	-	-	8.0	-	-	-	-	-	2.1	-	-	-	-	3.3	-	3.2	3.5	3.5	3.8	N/A	2
Bank Height Ratio	-	-	-	-	-	-	1.6	-	-	-	-	-	1.0	-	-	-	-	1.0	-	1.0	1.0	1.0	1.0	N/A	2
Profile																									
Riffle Length (ft)					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	14.3	34.4	-	67.3	-	11
Riffle Slope (ft/ft)					0.030	-	0.033	0.056	-	-	0.023	-	0.033	0.036	-	-	0.027	0.032	0.038	0.014	0.028	-	0.052	-	11
Pool Length (ft)					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	4.2	11.0	-	27.1	-	12
Pool Max depth (ft)					-	-	2.7	-	-	-	-	-	1.5	-	-	-	-	1.6	-	1.2	2.0	-	3.2	-	12
Pool Spacing (ft)					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	13.1	54.8	-	151.0	-	11
Pattern																									
Channel Beltwidth (ft)					28.0	-	42.0	56.0	-	-	62.0	-	67.5	73.0	-	-	17.0	26.0	49.0	26.0	38.0	39.0	54.0	2.7	5
Radius of Curvature (ft)					16.0	-	18.5	21.0	-	-	7.0	-	16.0	25.0	-	-	22.0	27.0	30.0	19.0	21.6	22.0	26.0	2.4	6
Rc:Bankfull width (ft/ft)					2.0	-	2.3	2.6	-	-	1.0	-	2.3	3.5	-	-	2.4	3.0	3.3	2.7	3.0	3.1	3.7	N/A	N/A
Meander Wavelength (ft)					128.0	-	159.0	190.0	-	-	53.0	-	58.5	64.0	-	-	73.0	103.0	130.0	101.0	112.3	109.5	132.0	2.7	6
Meander Width Ratio					3.4	-	5.1	6.8	-	-	8.7	-	9.5	10.3	-	-	1.9	2.9	5.5	3.7	5.4	5.5	7.6	N/A	N/A
Substrate, Bed, and Transport parameters																									
Ri% / Ru% / P% / G% / S%																									
SC% / Sa% / G% / C% / B% / Be%																									
d16 / d35 / d50 / d84 / d95 (mm)																									
Reach Shear Stress (competency) lb/ft ²																									
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m ²																									
Additional Reach Parameters																									
Rosgen Classification	-						E4b						E4b						B4				B4		
Bankfull Velocity (fps)	-	-	-	-																					
Bankfull Discharge (cfs)	-	-	-	-																					
Valley length (ft)							641						1,350										544		
Channel Thalweg length (ft)							568						1,980						555				675		
Sinuosity (ft)							1.33						1.47						1.4				1.24		
Water Surface Slope (Channel) (ft/ft)	-						0.0235						0.0263						0.0223				0.0218		
BF slope (ft/ft)	-						0.0312						0.0356						0.0312				0.0229		
Bankfull Floodplain Area (acres)																									
% of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

N/A - Not Applicable
 - Information Unavailable

Table 9. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)																		
Hogan Creek /94708 Segment/Reach: Hogan Reach 1 (1,532 feet)																		
	Cross Section 1 (Riffle)						Cross Section 2 (Pool)						Cross Section 3 (Riffle)					
Based on fixed baseline bankfull elevation	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
Record elevation (datum) used	990.8	990.8					990.7	990.7					987.6	987.6				
Bankfull Width (ft)	25.6	25.4					29.1	30.6					22.8	22.9				
Floodprone Width (ft)	>100	>100					N/A	N/A					>100	>100				
Bankfull Mean Depth (ft)	1.7	1.6					2.0	2.2					1.8	2.0				
Bankfull Max Depth (ft)	2.9	2.9					4.5	4.9					2.7	3.6				
Bankfull Cross Sectional Area (ft ²)	43.9	41.8					57.6	66.7					41.4	45.9				
Bankfull Width/Depth Ratio	14.9	15.4					14.7	14.1					12.6	11.4				
Bankfull Entrenchment Ratio	>3.9	>3.9					N/A	N/A					>4.4	>4.4				
Bankfull Bank Height Ratio	1.0	1.0					1.0	1.0					1.0	1.0				
d50 (mm)	19	23					N/A	N/A					26	29				
Hogan Creek /94708 Segment/Reach: Hogan Reach 2 (1,085 feet)																		
	Cross Section 4 (Pool)						Cross Section 5 (Riffle)						Cross Section 6 (Riffle)					
Based on fixed baseline bankfull elevation	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
Record elevation (datum) used	984.0	984.0					983.6	983.6					982.1	982.1				
Bankfull Width (ft)	44.6	45.5					24.2	24.8					24.7	28.1				
Floodprone Width (ft)	N/A	N/A					>100	>100					>100	>100				
Bankfull Mean Depth (ft)	2.2	2.1					1.9	2.0					2.3	2.0				
Bankfull Max Depth (ft)	4.2	4.3					3.2	3.6					3.6	3.8				
Bankfull Cross Sectional Area (ft ²)	98.9	95.4					45.2	49.2					56.6	56.5				
Bankfull Width/Depth Ratio	20.1	21.7					13.0	12.5					10.8	14.0				
Bankfull Entrenchment Ratio	N/A	N/A					>4.1	>4.0					>4.0	>3.6				
Bankfull Bank Height Ratio	1.0	1.0					1.0	1.0					1.0	1.0				
d50 (mm)	N/A	N/A					27	32					31	30				
Hogan Creek /94708 Segment/Reach: UT2 (675 feet)																		
	Cross Section 7 (Riffle)						Cross Section 8 (Pool)						Cross Section 9 (Riffle)					
Based on fixed baseline bankfull elevation	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
Record elevation (datum) used	989.4	989.4					988.2	988.2					986.4	986.4				
Bankfull Width (ft)	7.6	6.9					6.9	7.1					6.5	6.8				
Floodprone Width (ft)	28.8	29.0					N/A	N/A					21.0	20.6				
Bankfull Mean Depth (ft)	0.5	0.5					0.6	0.7					0.7	0.7				
Bankfull Max Depth (ft)	0.9	1.0					1.0	1.3					1.2	1.1				
Bankfull Cross Sectional Area (ft ²)	4.0	3.5					4.4	5.1					4.7	4.6				
Bankfull Width/Depth Ratio	14.2	13.6					10.7	9.8					8.9	10.3				
Bankfull Entrenchment Ratio	3.8	4.2					N/A	N/A					3.2	3.0				
Bankfull Bank Height Ratio	1.0	1.0					1.0	1.0					1.0	1.0				
d50 (mm)	N/A	N/A					N/A	N/A					N/A	N/A				

N/A - Not Applicable

Table 10a. Monitoring Data - Stream Reach Data Summary																																				
Hogan Creek/94708 - Hogan Creek/Reach 1 (1,532 feet)																																				
Parameter	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD ⁴	n	Min	Mean	Med	Max	SD ⁴	n	Min	Mean	Med	Max	SD ⁴	n	Min	Mean	Med	Max	SD ⁴	n
Dimension and Substrate - Riffle only																																				
Bankfull Width (ft)	22.8	24.2	24.2	25.6	N/A	2	22.9	24.2	24.2	25.4	N/A	2																								
Floodprone Width (ft)	>100	>100	>100	>100	N/A	2	>100	>100	>100	>100	N/A	2																								
Bankfull Mean Depth (ft)	1.7	1.8	1.8	1.8	N/A	2	1.6	1.8	1.8	2.0	N/A	2																								
Bankfull Max Depth (ft)	2.7	2.8	2.8	2.9	N/A	2	2.9	3.3	3.3	3.6	N/A	2																								
Bankfull Cross Sectional Area (ft ²)	41.4	42.7	42.7	43.9	N/A	2	41.8	43.9	43.9	45.9	N/A	2																								
Width/Depth Ratio	12.6	13.8	13.8	14.9	N/A	2	11.4	13.4	13.4	15.4	N/A	2																								
Entrenchment Ratio	>3.9	>4.2	>4.2	>4.4	N/A	2	>3.9	>4.2	>4.2	>4.4	N/A	2																								
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2																								
Profile																																				
Riffle Length (ft)	37.2	58.9	-	98.4	-	8	15.0	62.1	73.5	98.0	-	8																								
Riffle Slope (ft/ft)	0.002	0.010	-	0.018	-	8	0.006	0.013	0.011	0.020	-	8																								
Pool Length (ft)	25.0	62.6	-	88.0	-	13	20.0	67.1	76.0	105.0	-	13																								
Pool Max depth (ft)	2.5	3.2	-	4.1	-	13	2.8	3.7	3.4	4.8	-	13																								
Pool Spacing (ft)	73.3	120.9	-	200.1	-	12	52.0	112.8	111.0	148.0	-	12																								
Pattern																																				
Channel Beltwidth (ft)	63.0	96.5	101.0	121.0	24.9	4																														
Radius of Curvature (ft)	70.0	76.5	75.0	86.0	6.8	4																														
Rc:Bankfull width (ft/ft)	2.9	3.2	3.1	3.6	N/A	N/A																														
Meander Wavelength (ft)	165.0	263.7	306.0	320.0	85.7	3																														
Meander Width Ratio	2.6	4.0	4.2	5.0	N/A	N/A																														
Additional Reach Parameters																																				
Rosgen Classification	C4						C4																													
Channel Thalweg length (ft)	1,532						1,530																													
Sinuosity (ft)	1.18						1.18																													
Water Surface Slope (Channel) (ft/ft)	0.0063						0.0064																													
BF slope (ft/ft)	0.0067						0.0069																													
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-																								
SC% / Sa% / G% / C% / B% / Be%	0%	3.5%	96%	0.5%	0%	0%	0%	0.5%	98%	1.5%	0%	0%																								
d16 / d35 / d50 / d84 / d95 /	14	19	23	41	56		13	21	27	44	62																									
% of Reach with Eroding Banks	0%						7%																													
Channel Stability or Habitat Metric																																				
Biological or Other																																				

N/A - Not Applicable
 - Information Unavailable

Table 10b. Monitoring Data - Stream Reach Data Summary																																							
Hogan Creek/94708 - Hogan Creek/Reach 2 (1,085 feet)																																							
Parameter	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5								
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n			
Dimension and Substrate - Riffle only																																							
Bankfull Width (ft)	24.2	24.5	24.5	24.7	N/A	2	24.8	26.5	26.5	28.1	N/A	2																											
Floodprone Width (ft)	>100	>100	>100	>100	N/A	2	>100	>100	>100	>100	N/A	2																											
Bankfull Mean Depth (ft)	1.9	2.1	2.1	2.3	N/A	2	2.0	2.0	2.0	2.0	N/A	2																											
Bankfull Max Depth (ft)	3.2	3.4	3.4	3.6	N/A	2	3.6	3.7	3.7	3.8	N/A	2																											
Bankfull Cross Sectional Area (ft ²)	45.2	50.9	50.9	56.6	N/A	2	49.2	52.9	52.9	56.5	N/A	2																											
Width/Depth Ratio	10.8	11.9	11.9	13.0	N/A	2	12.5	13.3	13.3	14.0	N/A	2																											
Entrenchment Ratio	>4.0	>4.1	>4.1	>4.1	N/A	2	>3.6	>3.8	>3.8	>4.0	N/A	2																											
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2																											
Profile																																							
Riffle Length (ft)	95.6	111.6	-	130.3	-	5	56.0	91.0	101.0	125.0	-	5																											
Riffle Slope (ft/ft)	0.004	0.005	-	0.007	-	5	0.004	0.009	0.007	0.018	-	5																											
Pool Length (ft)	43.7	68.8	-	117.1	-	5	60.0	87.3	64.0	135.0	-	5																											
Pool Max depth (ft)	3.8	4.7	-	5.8	-	5	4.0	4.8	4.6	5.7	-	5																											
Pool Spacing (ft)	164.1	208.4	-	253.1	-	4	169.0	196.5	189.5	238.0	-	4																											
Pattern																																							
Channel Beltwidth (ft)	84.0	114.0	117.0	141.0	28.6	3																																	
Radius of Curvature (ft)	69.0	73.3	74.0	75.0	2.8	5																																	
Rc:Bankfull width (ft/ft)	2.8	3.0	3.0	3.1	N/A	N/A																																	
Meander Wavelength (ft)	292.0	307.0	301.0	328.0	18.7	3																																	
Meander Width Ratio	3.4	4.7	4.8	5.8	N/A	N/A																																	
Additional Reach Parameters																																							
Rosgen Classification	C4						C4																																
Channel Thalweg length (ft)	1,085						1,085																																
Sinuosity (ft)	1.37						1.37																																
Water Surface Slope (Channel) (ft/ft)	0.0050						0.0045																																
BF slope (ft/ft)	0.0053						0.0053																																
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-																											
SC% / Sa% / G% / C% / B% / Be%	0%	3%	9%	89%	0%	0%	0%	0%	99%	1%	0%	0%																											
d16 / d35 / d50 / d84 / d95 /	13	24	22	35	49		18	25	31	52	70																												
% of Reach with Eroding Banks	0%						2%																																
Channel Stability or Habitat Metric																																							
Biological or Other																																							

N/A - Not Applicable
 - Information Unavailable

Table 10c. Monitoring Data - Stream Reach Data Summary																																				
Hogan Creek/94708 - UT2 (675 feet)																																				
Parameter	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Dimension and Substrate - Riffle only																																				
Bankfull Width (ft)	6.5	7.1	7.1	7.6	N/A	2	6.8	6.9	6.9	6.9	N/A	2																								
Floodprone Width (ft)	21	24.9	24.9	28.8	N/A	2	20.6	24.8	24.8	29.0	N/A	2																								
Bankfull Mean Depth (ft)	0.5	0.6	0.6	0.7	N/A	2	0.5	0.6	0.6	0.7	N/A	2																								
Bankfull Max Depth (ft)	0.9	1.1	1.1	1.2	N/A	2	1.0	1.1	1.1	1.1	N/A	2																								
Bankfull Cross Sectional Area (ft ²)	4.0	4.4	4.4	4.7	N/A	2	3.5	4.1	4.1	4.6	N/A	2																								
Width/Depth Ratio	8.9	11.6	11.6	14.2	N/A	2	10.3	12.0	12.0	13.6	N/A	2																								
Entrenchment Ratio	3.2	3.5	3.5	3.8	N/A	2	3.0	3.6	3.6	4.2	N/A	2																								
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2																								
Profile																																				
Riffle Length (ft)	14.3	34.4	-	67.3	-	11	12.0	28.9	29.0	62.0	-	11																								
Riffle Slope (ft/ft)	0.014	0.028	-	0.052	-	11	0.014	0.026	0.024	0.050	-	11																								
Pool Length (ft)	4.2	11.0	-	27.1	-	12	7.0	13.3	12.0	28.0	-	13																								
Pool Max depth (ft)	1.2	2.0	-	3.2	-	12	1.1	1.7	1.7	2.4	-	13																								
Pool Spacing (ft)	13.1	54.8	-	151.0	-	11	8.0	50.4	43.5	145.0	-	12																								
Pattern																																				
Channel Beltwidth (ft)	26.0	38.0	39.0	54.0	2.7	5																														
Radius of Curvature (ft)	19.0	21.6	22.0	26.0	2.4	6																														
Rc:Bankfull width (ft/ft)	2.7	3.0	3.1	3.7	N/A	N/A																														
Meander Wavelength (ft)	101.0	112.3	109.5	132.0	2.7	6																														
Meander Width Ratio	3.7	5.4	5.5	7.6	N/A	N/A																														
Additional Reach Parameters																																				
Rosgen Classification	B4						B4																													
Channel Thalweg length (ft)	675						675																													
Sinuosity (ft)	1.24						1.24																													
Water Surface Slope (Channel) (ft/ft)	0.0218						0.0208																													
BF slope (ft/ft)	0.0229						0.0226																													
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-																								
SC% / Sa% / G% / C% / B% / Be%	-	-	-	-	-	-	-	-	-	-	-	-																								
d16 / d35 / d50 / d84 / d95 /	-	-	-	-	-	-	-	-	-	-	-	-																								
% of Reach with Eroding Banks	0%						0%																													
Channel Stability or Habitat Metric																																				
Biological or Other																																				

N/A - Not Applicable
 - Information Unavailable

Appendix E
Hydrologic Data

Table 11. Verification of Bankfull Events Hogan Creek Stream Mitigation / 94708					
Reach	Date of Data Collection	Date of Occurrence	Method	Measurement (ft)	Photo (If Available)
Hogan Creek Reach 2	10/26/2015	10/2/2015-10/3/2015	Crest Gauge	*4.0	-
UT2	10/26/2015	10/2/2015-10/3/2015	Crest Gauge	0.9	-

*Crest Gauge was damaged from bankfull event



Photograph of wrack lines on Hogan Creek Reach 1 Station 26+00



Photograph of wrack lines on Hogan Creek Reach 1 Station 25+00