

Hominy Swamp Stream Restoration

EEP Project No: 180

2005 Annual Monitoring Report

4th Year of 5-year Monitoring Plan



Submitted to: NCDENR/Ecosystem Enhancement Program
1619 Mail Service Center
Raleigh, NC 27699-1619

March 6, 2006



TABLE OF CONTENTS



Prepared by: Rummel, Klepper and Kahl, LLP
Consulting Engineers
900 Ridgefield Dr., Suite 350
Raleigh, NC 27609

Design Firm: KCI Associates of North Carolina, P.A.

1.0	Executive Summary/Project Abstract	1
2.0	Project Background	1
2.1	Location and Setting	1
2.2	Mitigation Structure and Objectives	1
2.3	Project History and Background	1
2.4	Monitoring Plan View	4
3.0	Project Condition and Monitoring Results	5
3.1	Vegetation Assessment	5
3.1.1	Soil Data	5
3.1.2	Vegetative Problem Areas	5
3.1.3	Vegetative Problem Area Plan View	5
3.1.4	Stem Counts	6
3.1.5	Vegetation Plot Photos	6
3.2	Stream Assessment.	6
3.2.1	Procedural Items	6
3.2.1.a	Morphometric Criteria	6
3.2.1.b	Hydrologic Criteria	7
3.2.1.c	Bank Stability Assessment	7
3.2.2	Problem Areas Plan View (Stream)	7
3.2.3	Problem Areas Table	7
3.2.4	Numbered Issue Photos Section	8
3.2.5	Fixed Station Photos	8
3.2.6	Stability Assessment Table	8
3.2.7	Quantitative Measures Tables	8

TABLES

Table I.	Project Structure and Objectives Table	1
Table II.	Project Activity and Reporting History	2
Table III.	Project Contact Table	2
Table IV.	Project Background Table	2
Table V.	Preliminary Soil Data	5
Table VI.	Vegetative Problem Areas	5
Table VII.	Stem counts for each species arranged by plot	6
Table VIII.	Verification of Bankfull Events	7
Table IX.	BEHI and Sediment Export Estimates	7
Table X.	Stream Problem Areas	7
Table XI.	Categorical Stream Feature Visual Stability Assessment	8
Table XII.	Baseline Morphology and Hydraulic Summary	9
Table XIII.	Morphology and Hydraulic Monitoring Summary	10

FIGURES

- Figure 1 Project Site Map
- Figure 2 Aerial Watershed Photo

APPENDIX A – VEGETATION RAW DATA

- A.1 Vegetative Problem Area Plan View
- A.2 Vegetation Problem Areas Photos
- A.3 Vegetation Monitoring Plot Photos

APPENDIX B – GEOMORPHOLOGIC RAW DATA

- B.1 Problem Areas Plan View (Stream)
- B.2 Stream Problem Area Photos
- B.3 Stream Cross Section Photos
- B.4 Cross section Plots and Raw Data Tables
 - Exhibit cross section
- B.5 Longitudinal Plots and Raw Data Tables
 - Exhibit Longitudinal Profile
 - Exhibit Raw Data Tables for Slope
- B.6 Pebble Count Plots and Raw Data Tables
- B.7 Table B.1. Categorical Stream Feature Visual Stability Assessment

1.0 Executive Summary/Project Abstract

Hominy Swamp Creek was restored through the North Carolina Wetlands Restoration Program (NCWRP). The objectives of the project are to:

- 1.) Establish a stable dimension, pattern and profile on 2,232 feet of Hominy Swamp Creek
- 2.) Improve habitat within Hominy Swamp Creek
- 3.) Establish a riparian buffer along Hominy Swamp Creek
- 4.) Incorporate this project into a watershed wide management plan

This is the 4th year of the 5-year monitoring plan for Hominy Swamp Creek.

Overall, while the majority of the stream is functioning well and holding grade, the stream has areas of concern and areas of immediate need. Table X shows a summary of identified problem areas within the project reach. Channel dimension and pattern are similar to as-built conditions with the exceptions of the noted areas of bank slumping. The channel profile is void of defined bed features and is dominated by runs and pools. Placed structures are holding grade and functioning well.

Vegetation is not succeeding to levels required for mitigation credit.

2.0 Project Background

2.1 Location and Setting

The project is located within the city limits of Wilson, North Carolina. From Raleigh, take US 64 BYP East to US 64 then US 264 (Wilson exit). Proceed east on US 264 to Exit 36B, US 264 ALT East (Raleigh Road). Continue into Wilson on Raleigh Road until you reach Ripley Road. Turn left (north) on Ripley Road and the site is immediately on the east/right side of the road. Refer to Figure 1 for project location.

2.2 Mitigation Structure and Objectives

The restoration of this portion of Hominy Swamp Creek, located within the Wilson City Recreational Park, was conducted to correct identified system deficiencies including severe bank erosion, channel widening, and the loss of aquatic habitat resulting from stream channelization, the loss of riparian vegetation, and watershed development. The goal of the project was to develop a stable stream channel with reduced bank erosion, efficient sediment transport, enhanced warm water fisheries, and improved overall stream habitat and site aesthetics. Implementation of the project was completed in September 2001.

Table I. Project Structure and Objectives Table			
Project No. 180 (Hominy Swamp Creek)			
Segment Reach ID	Mitigation Type	Approach	Linear Feet/Acreage
Hominy Swamp Creek	Restoration	Priority 1	2,232 feet

2.3 Project History and Background

Tables II, III, and IV provide the project history, contact information and background data.

Table II. Project Activity and Reporting History Project No. 180 (Hominy Swamp Creek)		
Activity or Report	Calendar Year of Completion or Planned Completion	Actual Completion Date
Restoration Plan		2001
Mitigation Plan		January 2003
Construction		September 2001
As-Built Report		June 2002
Initial – Year 1 Monitoring		January 2003
Year 2 monitoring		December 2003
Year 3 Monitoring		December 2004
Year 4 Monitoring	December 2005	
Year 5 Monitoring	December 2006	
Year 5+ Monitoring	TBD	



Table III. Project Contact Table Project No. 180 (Hominy Swamp Creek)	
Designer	KCI Associates of North Carolina, P.A. Landmark Center II, Suite 200 4601 Six Forks Road Raleigh, NC 27609
Construction Contractor	Not provided
Planting Contractor	Not provided
Seeding Contractor	Not provided
Seed Mix Sources	Not provided
Nursery Stock Suppliers	Not provided
Monitoring Performers (Year 4)	Rummel, Klepper & Kahl, LLP 900 Ridgefield Drive, Suite 350 Raleigh, NC 27609
Stream Monitoring POC	Howard Woodall, P.E. 919-878-9560
Vegetation Monitoring POC	Howard Woodall, P.E. 919-878-9560

Table IV. Project Background Table Project No. 180 (Hominy Swamp Creek)	
Project County	Wilson County, North Carolina
Drainage Area	5.4 square miles
Drainage impervious cover estimate (%)	Not provided
Stream Order	3
Physiographic Region	Coastal Plain
Ecoregion	Rolling Coastal Plain
Rosgen Classification of As-Built	E5
Cowardin Classification	PSS1Ad
Dominant soil types	Bibb Loam (Bb)
Reference site ID	Hominy Swamp Creek


Table IV. Project Background Table Project No. 180 (Hominy Swamp Creek)	
USGS HUC for Project and Reference	3020203020040
NCDWQ Sub-basin for Project and Reference	03-04-07 Neuse River Basin
NCDWQ Classification for Project and Reference	C; Sw, NSW
Any portion of any project segment 303d listed?	Yes – From its source to Conentnea Creek
Any portion of any project segment upstream of a 303d listed segment?	
Reasons for 303d listing or stressor	Impaired biological integrity; Stressors not identified (Potential sources: Urban Runoff/Storm Sewers)
% of project easement fenced	0

2.4 Monitoring Plan View

See following page for Monitoring Plan View.



STRUCTURES LEGEND	
LOG VANE	
LOG CROSS VANE	
ROCK CROSS VANE	
ROOT WAD	
COIR ROLL	
SAND BAR	
RIP RAP	



DATE	12/01/2005
PROJECT NO.	305-065
FILENAME	2005HOMINYE.DWG
SHEET NO.	1 OF 1
DRAWING NO.	
HOMINY SWAMP CREEK WILSON COUNTY, N.C. ECOSYSTEM ENHANCEMENT PROGRAM 2005 MONITORING	

RUMMEL, KLEPPER & KAHL, LLP
 consulting engineers
 900 Ridgefield Drive
 Suite 350
 Raleigh, NC 27609

NO	REVISIONS	DRN	CHK	DATE

3.0 Project Condition and Monitoring Results

3.1 Vegetation Assessment

Previously, there were six vegetation monitoring plots being monitored for vegetation success. These six are circular plots with a 15 foot radius and did not meet current EEP monitoring guidelines. To conform with the EEP guidelines, seven new vegetation monitoring plots were installed for 2005. These plots were installed, as 10X10 meter plots on or near existing vegetation monitoring plots to compare baseline data. The results of stem counts yielded no vegetation monitoring plots meeting minimum success criteria. The riparian buffer areas along Hominy Swamp Creek have been mowed and maintained by workers of the adjacent city park. Although some of the planted trees have survived, the majority has been mowed and are the causes of the vegetation monitoring plots not meeting the minimum success criteria.

3.1.1 Soil Data

The Bibb series consists of very deep, poorly drained, moderately permeable soils that formed in stratified loamy and sandy alluvium. These soils are on flood plains of streams in the Coastal Plain. They are commonly flooded and water runs off the surface very slowly. Slopes range from 0 to 2 percent. The vegetation found on Bibb series is usually dominated by native woodland species consisting of sweetgum, loblolly pine, red maple, water oak, willow oak, green ash, baldcypress, swamp tupelo, and black willow

Table V. Preliminary Soil Data Project No. 180 (Hominy Swamp Creek)					
Series	Max Depth (in.)	% Clay on Surface	K	T	OM %
Bibb Loam (Bb)	80	2 – 18	.28 - .37	5	.5 - 2

3.1.2 Vegetative Problem Areas

Table VI. Vegetative Problem Areas Project No. 180 (Hominy Swamp Creek)			
Feature/Issue	Station #/Range	Probable Cause	Photo #
Plot 1	20+25L	Mowing	P1
Plot 2	15+00L	Mowing	P21
Plot 3	12+00L	Mowing	P29
Plot 4	6+00R	Mowing	P51
Plot 5	2+00R	Mowing	P64
Plot 6	8+00L	Mowing	P43
Plot 7	16+50R	Mowing	P14

3.1.3 Vegetative Problem Area Plan View

Refer to A.1 for Vegetative Problem Area Plan View.

3.1.4 Stem Counts

Once the new plots were installed, the surviving stems were counted. The results of the stem counts yielded no vegetation monitoring plots meeting minimum success criteria. Data for the number and type of species initially planted in each vegetation plot was not available. To determine if the surviving stems met the minimum success criteria, area of the plots were compared to the surviving stem counts. A total of twenty-one stems were counted in all seven plots, this survival rate compared to the total planted area, resulted in 6 trees per acre. A total of 320 trees per acre survival rate is required after monitoring year five.

Species	Plots							Year 4 Totals	Initial Totals	Survival %
	1	2	3	4	5	6	7			
Trees										
<i>Quercus falcate</i>								0	30	0
<i>Quercus lyrata</i>			1	3				4	22	18
<i>Quercus laurifolia</i>	3		4	1	2	1	2	13	185	7
<i>Quercu nigra</i>								0	61	0
<i>Quercus pagoda</i>								0	94	0
<i>Quercus michauxii</i>								0	9	0
<i>Vibumum nudum</i>								0	100	0
<i>Carya aquatica</i>								0	140	0
<i>Fraxinus pennsylvanica</i>		1			1			2	66	3
<i>Fraxinus caroliniana</i>								0	19	0
<i>Diospyros virginiana</i>								0	24	0
<i>Crateafus marshallii</i>								0	50	0
<i>Sambucus canadensis*</i>								0	200	0
<i>Caphlanthus occidentalis*</i>								0	100	0
<i>Salix nigra*</i>	1							1	100	1

*Denotes that original plantings were live stakes

3.1.5 Vegetation Plot Photos

Photos are located in Appendix A.

3.2 Stream Assessment

3.2.1 Procedural Items

3.2.1.a Morphometric Criteria

Dimension – Previously established cross-sections were surveyed for comparison to past measurements.

Profile – The longitudinal profile of the restored stream was also surveyed for comparison to the previous monitoring survey. Since the total restored length is less than 3000 feet, the entire reach was surveyed.

3.2.1.b Hydrologic Criteria

Two bankfull events must be recorded during the 5 year monitoring period in order to meet hydrologic criteria.

Table VIII. Verification of Bankfull Events Project No. 180 (Hominy Swamp Creek)
Bankfull events were recorded in 2002 and 2004. No further verification is required.

3.2.1.c Bank Stability Assessment

Table IX. BEHI and Sediment Export Estimates Project No. 180 (Hominy Swamp Creek)
Not required for Year 4 Monitoring

3.2.2 Problem Areas Plan View (Stream) – Refer to B.1 for Problem Areas Plan View.

3.2.3 Problem Areas Table – Table X below provides categorical feature issues by station, the suspected cause, and denotes the number of a representative photo of the condition (Appendix B).

Table X. Stream Problem Areas Project No. 180 (Hominy Swamp Creek)			
Feature/Issue	Station Numbers	Suspected Cause	Photo number
Aggradation/ Bar Formation	02+25 - 02+40	Upstream bank scour and watershed usage	P65
	05+50 - 05+70	Upstream bank scour and watershed usage	P52
	9+90 - 10+00	Upstream bank scour and watershed usage	P36
	12+00 - 12+15	Upstream bank scour and watershed usage	P31
	21+20 - 21+45	Upstream bank scour and watershed usage	P3
Bank Scour	01+10 – 01+25	Lack of Riparian Buffer, overland flow, lack bank vegetation root mass	P67
	02+55 – 02+55	Lack of Riparian Buffer, overland flow, lack bank vegetation root mass	P63
	02+60 – 02+70	Lack of Riparian Buffer, overland flow, lack bank vegetation root mass	P63
	03+15 – 03+30	Lack of Riparian Buffer, overland flow, lack bank vegetation root mass	P59
	04+10 – 04+35	Lack of Riparian Buffer, overland flow, lack bank vegetation root mass	P57
	04+10 – 04+25	Lack of Riparian Buffer, overland flow, lack bank vegetation root mass	P55
	06+20 – 06+45	Lack of Riparian Buffer, overland flow, lack bank vegetation root mass	P48,P49
	15+20 – 15+40	Lack of Riparian Buffer, overland flow, lack bank vegetation root mass	P22, P23
	15+60 – 15+80	Lack of Riparian Buffer, overland flow, lack bank vegetation root mass	P19, P20

3.2.4 Numbered issue photos section – Refer to B.2 for photos.

3.2.5 Fixed station photos – Refer to B.3 for photos.

3.2.6 Stability Assessment Table

Table XI. Categorical Stream Feature Visual Stability Assessment Project No. 180 (Hominy Swamp Creek)						
Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
A. Riffles	100%	NA	NA	NA	33%	
B. Pools	NA	NA	NA	NA	NA	
C. Thalweg	100%	NA	NA	NA	60%	
D. Meanders	100%	NA	NA	NA	67%	
E. Bed General	100%	NA	NA	NA	96%	
F. Vanes/J Hooks etc.	100%	NA	NA	NA	90%	
G. Wads and Boulders	100%	NA	NA	NA	93%	

3.2.7 Quantitative Measures Tables – Refer to the following pages for Table XII (Baseline Morphology and Hydraulic Summary) and Table XIII (Morphology and Hydraulic Monitoring Summary).

**Table XII. Baseline Morphology and Hydraulic Summary
Project No. 180 (Hominy Swamp Creek)**

Parameter	USGS Gauge Data			Regional Curve Interval			Pre-Existing Condition			Project Reference Stream			Design			As-Built		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Dimension																		
BF Width (ft)							n/a	n/a	25.5	n/a	n/a	11.9	n/a	n/a	20.2	21.7	24.8	23.3
Floodprone Width (ft)							n/a	n/a	>100	n/a	n/a	45	n/a	n/a	>100	n/a	n/a	>300
BF Cross Sectional Area (ft ²)							n/a	n/a	70	n/a	n/a	19.2	n/a	n/a	55	53.4	62.3	57.9
BF Mean Depth (ft)							n/a	n/a	2.74	n/a	n/a	1.61	n/a	n/a	2.73	2.46	2.51	2.49
BF Max Depth (ft)							n/a	n/a	4.68	n/a	n/a	2.11	n/a	n/a	4.3	3.6	3.8	3.7
Width/Depth Ratio							n/a	n/a	9.3	n/a	n/a	7.4	n/a	n/a	7.4	8.8	9.9	9.4
Entrenchment Ratio							n/a	n/a	>4	n/a	n/a	>2.2	n/a	n/a	>5	12.1	13.9	13.0
Wetted Perimeter (ft)																		
Hydraulic radius (ft)																		
Pattern																		
Channel Beltwidth (ft)							n/a	n/a	92	n/a	n/a	92	n/a	n/a	85	n/a	n/a	n/a
Radius of Curvature (ft)							43	135	n/a	27.35	36.9	n/a	46.5	62.6	n/a	n/a	n/a	n/a
Meander Wavelength (ft)							114	170	n/a	107	150	n/a	182	255	n/a	n/a	n/a	n/a
Meander Width Ratio							n/a	n/a	3.6	n/a	n/a	7.7	n/a	n/a	4.2	n/a	n/a	n/a
Profile																		
Riffle length (ft)							n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a
Riffle slope (ft/ft)							n/a	n/a	0.00016	n/a	n/a	0.0018	n/a	n/a	0.0015	n/a	n/a	n/a
Pool length (ft)							26	38	n/a	20	29	n/a	35	49	n/a	n/a	n/a	n/a
Pool spacing (ft)							n/a	n/a	167	n/a	n/a	69.56	91.0	127.5	n/a	n/a	n/a	n/a
Substrate																		
d50 (mm)							n/a	n/a	n/a	n/a	n/a	VFsand	n/a	n/a	0.25	n/a	n/a	0.26
d84 (mm)							n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a
Additional Reach Parameters																		
Valley Length (ft)									n/a			n/a			1,850			1,850
Channel Length (ft)									n/a			n/a			2,232			2,232
Sinuosity									1.1			1.41			1.2			n/a
Water Surface Slope (ft/ft)									0.0015			0.0015			0.0014			n/a
BF slope (ft/ft)									n/a			n/a			n/a			n/a
Rosgen Classification									E5 (Modified)			E5			E5			n/a
Number of Bankfull Events																		n/a
Extent of BF floodplain (acres)									n/a			n/a			n/a			n/a


Note: "n/a" denotes that historical documents necessary to provide this data were unavailable at the time of this report submission, or a value is not applicable.


**Table XIII. Morphology and Hydraulic Monitoring Summary
Project No. 180 (Hominy Swamp Creek)**

Parameter	Cross Section 1 Riffle				Cross Section 2 Riffle				Cross Section 3 Pool				Cross Section 4 Pool			
	MY1	MY 2	MY 3	MY4	MY1	MY2	MY3	MY4	MY1	MY2	MY3	MY4	MY1	MY2	MY3	MY4
BF Width (ft)	25.0	24.6	16.8	43.7	21.6	18.3	19.0	22.1	31.8	33.1	27.7	24.0	23.5	26.8	24.9	25.4
Floodprone Width (ft)	>300				>300			60.7	n/a				n/a			
BF Cross Sectional Area (ft ²)	62.3	87.2	52.7	102.9	53.1	53.9	59.8	2.7	76.3	64.9	54.3	61.8	88.3	107.5	113.8	119.5
BF Mean Depth (ft)	2.5	3.5	3.1	2.4	2.5	3.0	3.2	4.9	2.4	2.0	2.0	2.6	3.8	4.0	4.6	4.7
BF Max Depth (ft)	3.6	6.8	4.9	4.6	3.8	4.2	4.8	8.2	6.0	5.5	4.9	4.8	6.0	6.8	7.2	7.3
Width/Depth Ratio	9.9			18	8.79				n/a				n/a			
Entrenchment Ratio	12.08				13.85											
Substrate																
d50 (mm)	0.54	0.29	0.58	1.55	0.20	0.17	0.26	1.64	0.22	0.26	1.88	n/a	0.17	0.22	0.27	n/a
d84 (mm)	2.00	0.58	1.88	1.60	0.63	0.49	0.67	1.8	13.65	5.88	17.73	n/a	3.74	0.62	0.75	n/a
Parameter	MY-01 (2002)				MY-02 (2003)				MY-03 (2004)				MY-04 (2005)			
Pattern	Min	Max	Med		Min	Max	Med		Min	Max	Med		Min	Max	Med	
Channel Beltwidth (ft)					32	69	46		32	69	46		32	69	46	
Radius of Curvature (ft)					33	76	56		33	76	56		33	76	56	
Meander Wavelength (ft)					115	227	155		115	227	155		115	227	155	
Meander Width ratio					1.5	3.2	2.1		1.8	3.9	2.6		1.4	3.1	2.1	
Profile																
Riffle length (ft)					15	53	23		16	41	28					
Riffle slope (ft/ft)																
Pool length (ft)					30	73	52		32	115	53					
Pool spacing (ft)					64	178	107		45	165	108					

Note: "n/a" denotes that historical documents necessary to provide this data were unavailable at the time of this report submission, or a value is not applicable.

FIGURES





APPENDIX A – VEGETATION RAW DATA

A.1 VEGETATIVE PROBLEM AREA PLAN VIEW



Legend

Vegetation Monitoring

- Stem count < 320
- Vegetation Boundary
- Edge of Water (As-built)
- Thaweg (As-built)

NC Ecosystem Enhancement Program
Produced by: RK&K Engineers

Hominy Swamp Stream Restoration
EEP Project No: 180
Vegetation Problem Area
Plan View
Monitoring Year 4 of 5



A.2 VEGETATION PROBLEM AREAS PHOTOS

Hominy Swamp Vegetation Problem Area Photos

P1. Vegetation Monitoring Plot 1



P21. Vegetation Monitoring Plot 2.



P29. Vegetation Monitoring Plot 3.



P51. Vegetation Monitoring Plot 4.



P64. Vegetation Monitoring Plot 5.



P43. Vegetation Monitoring Plot 6.



P14. Vegetation Monitoring Plot 7.



A.3 VEGETATION MONITORING PLOT PHOTOS

Hominy Swamp Vegetation Monitoring Plot Photos

P1. Vegetation Monitoring Plot 1



P21. Vegetation Monitoring Plot 2.



P29. Vegetation Monitoring Plot 3.



P51. Vegetation Monitoring Plot 4.



P64. Vegetation Monitoring Plot 5.



P43. Vegetation Monitoring Plot 6.




P14. Vegetation Monitoring Plot 7.



APPENDIX B – GEOMORPHOLOGIC RAW DATA

B.1 PROBLEM AREAS PLAN VIEW





Legend

Feature Issues

- Yellow dashed line: Aggradation - Concern
- Red dashed line: Aggradation - High Concern
- Orange dashed line: Erosion - Concern
- Pink dashed line: Erosion - High Concern

Vegetation Monitoring

- Red square: Stem count < 320
- Red line: Vegetation Boundary
- Blue line: Edge of Water (As-built)
- Light blue line: Thaweg (As-built)


 NC Ecosystem Enhancement Program
 Produced by:  RK&K Engineers

Hominy Swamp Stream Restoration
EEP Project No: 180

Problem Area Plan View

Monitoring Year 4 of 5

March 2006 | Appendix B.1



B.2 STREAM PROBLEM AREAS PHOTOS

Hominy Swamp Stream Problem Area Photos

P3. Station 21+30. Aggregation.



P31. Station 12+15. Aggregation.



P36. Station 9+90. Aggregation.



P52. Station 5+60. Aggregation.



P65. Station 2+20. Aggregation.



P19. Station 15+80. Erosion on right bank looking upstream.



P20. Station 15+70. Erosion on left bank.



P22. Station 15+30. Erosion on left bank



P23. Station 15+25. Erosion on left bank.



P48. Station 6+25. Erosion on right bank.



P49. Station 6+25. Erosion on right bank.



P55. Station 4+15. Erosion on left bank.



P57. Station 4+10. Erosion on right bank.



P61. Station 2+65. Erosion on left bank.



P63. Station 2+60. Erosion on right bank.



P67. Station 1+20. Erosion on right bank.



B.3 STREAM CROSS SECTION PHOTOS

Hominy Swamp Cross-section Photos

P60. Station 6+30. Cross-section 1.



P27. Station 14+10. Cross-section 3.



P28. Station 13+40. Cross-section 2.



P6. Station 19+90. Cross-section 4,



B.4 CROSS SECTION PLOTS AND RAW DATA TABLES

Project | Hominy Swamp Creek
 Cross St #1
 Feature Riffle
 Date 6/23/05
 Crew Cook, Stafford

Cross-Section #1 location was moved in 2003




2004 2004 Survey		2002 2002 Survey		2003 2003 Survey		2005 2005 Survey	
Station Elevation Notes		Station Elevation Notes		Station Elevation Notes		Station Elevation Notes	
-2.22	106.52	0	106.4	0	106.52	7.2	106.34
0	106.4	10	106.29	12.4	105.79	16.68	106.00
15.04	106.06	15	106.09	18.9	105.14	22.41	104.54
29.3	103.95	20	105.42	22.55	104.65	29.79	103.71 BKF
31.92	103.14	23	104.43 BKF	25.31	104.05 BKF	33.07	99.77
34.12	98.68	28	103.23	27.88	102.58	33.33	100.24
38.15	99.23	30	102.42	30.03	99.64	35.12	99.36
39.31	99.76	32	101.21	31	98.91	38.02	99.31
43.25	99.73	33.2	100.8	32.24	97.99	41.5	99.16
46.13	101.85	33.5	99.94	33.47	96.9	43.72	99.44
47.72	103.82	36	99.93	35.45	96.38	45.33	99.84
49.53	104.16	39	99.85	36.15	96.41	47.22	101.04
51.77	103.56	42.8	99.68	37.39	96.65	49.5	101.07
55.23	104.18 BKF	45	99.52	39.08	97.23	86.19	105.11
77.16	104.99	46.3	99.66	42.9	98.33		
94.4	105.27	48	99.99	44.3	99.88		
94.94	105.01	48.3	100.49	47.0	102.65		
		49.3	100.84	47.1	102.78		
		49.5	101.32	59.1	103.7		
		51.7	102.73	79.2	105.02		
		53	103.16	89.3	105.01		
		60	103.57 BKF	89.7	105.01		
		70	104.38	89.8	105.04 BKF		
		90	105.06	97.4	105.07		

Photo of Cross-Section #1 - Looking Downstream

	2002	2003	2004	2005
Area	62.3	87.2	52.7	102.9
Width	25.0	24.6	16.8	43.7
Mean Depth	2.5	3.5	3.1	2.4
Max Depth	3.6	6.8	4.9	4.6

Cross-Section #1 - Riffle
 Hominy Swamp Creek




Project Hominy Swamp Creek
Cross St #2
Feature Riffle
Date 6/23/05
Crew Cook, Stafford

2004 Survey		2002 Survey		2003 Survey		2005 Survey	
Station	Elevation Notes	Station	Elevation Notes	Station	Elevation Notes	Station	Elevation Notes
0.0	104.3	0.0	104.3	0.0	104.3	0.0	104.27
10.7	104.3	10.0	104.2	9.4	104.3	17.5	104.06
22.8	103.7	20.0	103.9	21.2	103.9	25.0	103.21
28.3	102.6 BKF	23.0	103.6	27.5	102.5 BKF	28.3	102.48
30.1	103.0	28.0	102.2 BKF	32.5	102.9	32.2	102.88
32.6	102.8	33.0	101.9	34.9	101.1	33.0	101.79
34.2	100.2	34.0	101.3	36.7	98.8	33.8	101.40
36.8	98.2	36.0	100.1	39.2	98.0	34.98	99.79
41.2	97.4	37.0	99.1	43.9	98.2	35.8	98.99
43.2	97.5	38.5	98.4	48.3	98.4	36.4	98.85
45.9	98.4	41.0	98.7	48.6	100.7	38.3	97.88
47.5	99.2	43.5	99.0	52.5	102.1	39.4	97.28
48.1	101.0	45.9	99.1	60.0	103.0	42.9	97.77
51.5	101.5	48.6	99.5	68.9	103.9	46.2	98.26
57.9	102.8	50.6	100.1	82.0	104.6	46.8	98.56
68.4	103.9	53.0	101.5	83.5	104.5	47.4	98.88
81.8	104.4	55.0	102.4 BKF			48.5	99.68
81.8	104.5	61.0	103.0			49.6	100.32
		70.0	104.0			50.2	101.55
		82.0	104.5			54.1	101.89
						54.8	102.14 BKF
						58.2	102.75
						67.9	103.62
						76.7	104.13



Photo of Cross-Section #2 - Looking Upstream

	2002	2003	2004	2005
Area	53.1	53.9	59.8	60.7
Width	21.6	18.3	19.0	22.1
Mean Depth	2.5	3.0	3.2	2.7
Max Depth	3.8	4.2	4.8	4.9




Project | Hominy Swamp Creek
 Cross St #3
 Feature Pool
 Date 6/23/05
 Crew Cook, Stafford

2002 Survey			2003 Survey			2004 Survey			2005 Survey		
Station	Elev.	Notes	Station	Elev.	Notes	Station	Elev.	Notes	Station	Elev.	Notes
0.0	105.5		0.0	105.5		26.0	104.3		11.4	104.72	
8.6	104.8		10.0	104.7		32.7	103.5		24.4	104.6	
25.1	104.6		29.0	104.3		36.6	102.4		30.6	104.04	
31.4	103.9		34.0	103.1		41.7	98.9		33.4	103.37	
37.3	102.5		38.2	101.3		42.6	97.8		35.0	102.93	
38.2	101.6		39.7	100.3		44.9	97.0		35.5	102.77	
39.4	99.9		40.0	99.3		47.3	97.4		37.2	102.42	
45.2	97.6		40.6	99.0		49.1	98.1		38.97	101.51	
51.8	101.0		43.0	97.9		51.3	98.8		39.8	100.2	
56.5	101.8		45.7	96.6		52.4	99.9		40.3	99.1	
65.0	102.5	BKF	47.6	96.7		53.8	100.8		40.9	98.8	
72.8	103.1		49.0	97.6		57.4	101.4		42.3	98.7	
89.9	103.3		51.3	99.0		60.5	101.8		43.7	97.9	
91.0	103.6		52.0	99.0		69.7	102.4		44.7	97.6	
			52.5	100.1		81.6	102.6	BKF	46.4	97.8	
			56.0	101.1		92.4	103.2		47.5	98.0	
			59.0	101.6		93.8	103.3		48.5	97.7	
			70.0	102.5	BKF	94.2	103.2		50.3	98.3	
			80.0	103.0					51.7	98.8	
			91.0	103.6					52.6	99.2	
									52.8	100.4	
									53.5	101.6	
									55.6	101.9	
									61.3	102.4	BKF
									68.1	102.6	
									81.7	102.9	



Photo of Cross-Section #3 - Looking Downstream

	2002	2003	2004	2005
Area	76.3	64.9	54.3	61.8
Width	31.8	33.1	27.7	24.0
Mean Depth	2.4	2.0	2.0	2.6
Max Depth	6.0	5.5	4.9	4.8




Project | Hominy Swamp Creek
 Cross St #4
 Feature Pool
 Date 6/23/05
 Crew Cook, Stafford

2004 Survey		2002 Survey		2003 Survey		2005 Survey	
Station	Elevation Notes	Station	Elevation Notes	Station	Elevation Notes	Station	Elevation Notes
0.0	104.7	0.0	104.7	0.0	104.7	2.2	104.53
17.3	104.3	10.0	104.6	0.4	104.8	14.6	104.29
28.6	103.2	15.0	104.4	14.3	104.4	24.2	103.62
35.1	101.7	20.0	104.0	28.7	103.0	31.01	102.72
38.8	99.4	25.0	103.5	33.4	102.2	33.1	102.2 BKF
39.2	98.2	30.0	102.8	34.5	100.4	33.82	101.1
39.7	97.4	32.0	102.5 BKF	36.9	99.7	36.17	100.37
40.8	96.7	36.0	100.8	37.4	97.7	36.5	99.11
43.8	95.5	38.2	99.2	40.6	96.7	37.3	98.6
48.3	95.3	39.2	98.2	44.5	95.4	37.9	98.1
51.0	95.8	39.8	97.8	46.5	95.6	39.3	97.3
54.0	98.2	42.0	96.9	49.8	96.0	44.0	95.0
60.0	102.5 BKF	44.6	96.2	51.7	96.5	48.8	94.9
60.6	102.9	47.0	96.4	51.9	96.5	50.7	95.5
66.8	104.7	49.0	96.8	53.8	98.7	52.1	95.8
77.8	104.9	50.6	97.3	55.5	101.4	52.6	97.0
85.1	104.9	51.1	98.5	57.7	102.5 BKF	54.0	98.8
		52.9	98.8	61.5	104.0	54.6	97.4
		55.5	100.7	65.6	104.7	54.9	99.4
		56.5	101.5	85.1	104.9	55.5	98.0
		58.0	102.4 BKF			55.6	98.6
		61.0	104.1			56.1	101.1
		65.0	104.7			57.2	101.5
		74.0	105.0			58.3	101.9
		85.0	104.9			59.8	102.9
						63.1	104.3
						65.9	104.7
						78.5	105.0





Photo of Cross-Section #4 - Looking Upstream

	2002	2003	2004	2005
Area	88.3	107.5	113.8	119.5
Width	23.5	26.8	24.9	25.4
Mean Depth	3.8	4.0	4.6	4.7
Max Depth	6.0	6.8	7.2	7.3



B.5 LONGITUDINAL PLOTS AND RAW DATA TABLES

Hominy Swamp 2005 Longitudinal Profile



Project Name: Hominy Swamp
 Task: Longitudinal Profile
 Date: June 22, 2005

		2005 Survey			
TWG	TWG	WS	WS	BKF	BKF
Station	Elevation	Station	Elevation	Station	Elevation
0	99.42	5.48	99.88	70.9	103.29
5.71	98.65	15.32	99.54	119.66	103.02
13.78	99.23	34.78	99.94	144.76	103.71
36.66	99.76	61.17	99.91	188.5	103.28
60.02	99.76	69.91	99.87	233.75	102.88
70.85	99.22	82.44	100.01	276.81	103.23
84.83	98.19	94.62	99.81	376.73	103.04
95.8	98.65	106.8	99.95	478.12	103.93
109.21	99.35	125.89	99.9	484.63	102.52
126.68	98.9	149.9	99.81	514.9	103.37
149.72	98.75	187.69	99.9	581.64	103.35
168.72	97.81	197.64	99.87	642.28	103.59
187.13	99.26	216.86	99.98	686.79	103.47
199.23	99.04	226.27	99.81	795.93	102.52
218.64	98.43	236.01	99.89	897.71	102.2
227.16	98.16	245.08	99.98	920.11	102.3
235.54	98.54	263.6	99.94	987.8	101.12
244.83	99.61	279.51	99.94	1034.47	102.24
263.6	99.25	285.5	100	1090.38	101.64
279.32	98.62	293.26	99.98	1144.85	101.53
285.6	99.07	303.8	99.96	1193.01	102.41
293.26	99.66	326.68	99.93	1291.14	101.99
306.5	98.71	335.55	99.73	1379.99	101.87
326.52	98.77	357.17	99.88	1414.07	101.66
335.25	99.08	366.3	99.86	1485.18	101.91
358.68	99.16	374.83	99.73	1614.48	102.12
369.19	97.7	385.35	99.79	1694.66	101.2
375.59	97.97	396.48	99.81	1714.61	101.36
387.85	98.74	423.97	99.82	1778.6	101.24
397.08	98	450.27	99.92	1866.63	100.76
425.52	98.92	463.53	99.89	1904.57	100.4
449.78	98.87	491.94	99.7	1944.39	100.71
464.06	99.56	499.76	99.86	1978.66	100.85
479.8	99.16	516.94	99.87	1984.16	100.99
490.63	98.38	535.86	99.95	2033.03	100.92
499.38	98.86	554.15	99.91	2075.18	100.82
517.91	98.92	565.71	99.94		

		2005 Survey			
TWG	TWG	WS	WS	BKF	BKF
Station	Elevation	Station	Elevation	Station	Elevation
535.86	96.41	584.07	99.93		
554.53	99.42	592.33	99.96		
565.66	99.28	619.07	100.06		
584.07	97.84	648.92	99.99		
593.86	98.87	670.26	100.04		
621.74	98.54	691.06	99.69		
650.76	98.99	704.44	100		
670.86	99.26	745	99.9		
690.66	98.83	765.16	100.02		
706.29	99.04	771.9	99.7		
744.12	98.2	787.46	99.96		
762.96	98.41	797.32	99.09		
770.26	98.7	802.69	99.08		
787.79	99.39	812.45	99.21		
797.57	98.35	830.78	99.05		
803.32	97.74	856.87	99.07		
813.29	98.96	861.44	99.02		
831.8	98.48	893.39	99.07		
856.02	98.55	909.73	98.95		
861.53	98.86	919.75	99.13		
893.57	98.47	933.87	99.07		
910.03	98.71	936.55	99.15		
920.11	98.22	950.25	99.15		
933.38	97.53	957.4	99.07		
936.71	97.83	993.17	99		
949.16	97.51	998.8	99.01		
957.55	97.51	1005.39	98.94		
993.17	97.97	1031.73	98.98		
997.84	98.29	1053.24	98.96		
1030.89	98.31	1062.7	98.96		
1054.51	98.27	1092	98.94		
1062.7	98.37	1112.27	98.98		
1093.84	98.57	1116.79	98.91		
1112.73	98.76	1142.33	98.94		
1116.96	98.54	1146.79	98.97		
1143.49	98.39	1177.24	99.19		
1149.01	97.4	1199.55	99.15		
1177.64	97.82	1220.69	99.21		
1198.08	97.59	1257.96	98.95		
1219.51	97.9	1276.78	99.03		
1231.62	97.28	1299.7	98.95		

		2005 Survey			
TWG	TWG	WS	WS	BKF	BKF
Station	Elevation	Station	Elevation	Station	Elevation
1236.25	97.87	1324.59	98.96		
1256.98	97.34	1331.28	98.92		
1277.45	96.74	1338.19	98.91		
1299.01	97.85	1341.46	98.9		
1324.09	98.77	1358.5	98.88		
1331.72	98.24	1380.37	98.9		
1339.48	97.57	1395.03	98.87		
1344.08	96.79	1413.67	98.88		
1358.94	96.41	1454.02	98.89		
1379.73	97.82	1493.91	98.88		
1394.96	97.58	1505.38	98.87		
1412.49	97.47	1516.37	98.93		
1452.08	98.26	1540.81	98.9		
1495.67	96.75	1555.07	98.89		
1504.42	97.25	1606.05	98.87		
1515.13	98.16	1615.87	98.82		
1539.77	98.17	1618.54	98.14		
1555.55	97.27	1620.19	98.16		
1582.6	97.13	1654.69	98.1		
1604.57	97.77	1667.66	98.14		
1615.59	98.52	1706.41	98.16		
1618.07	97.67	1719.54	98.15		
1619.36	97.07	1734.88	98.18		
1653.86	95.19	1739.71	98.1		
1669.52	97.1	1759.77	98.1		
1707.64	96.97	1767.64	98.32		
1718.82	96.93	1786.38	98.13		
1735.26	97.31	1810.02	98.18		
1743.39	96.48	1818.08	98.04		
1760.66	97	1822.86	98.03		
1767.68	97.5	1832.43	97.99		
1786.38	97.31	1846.57	97.99		
1809.27	97.74	1861.74	98.11		
1816.97	97.78	1867.46	98.13		
1822.13	96.96	1868.89	98.18		
1832.43	97.23	1901.32	98.26		
1846.33	96.56	1912.09	98.02		
1861.36	95.76	1925.18	98.08		
1867.22	96.76	1952.44	98.01		
1868.01	96.5	1966.26	98.04		
1872.94	95.06	1978.07	98.05		

		2005 Survey			
TWG	TWG	WS	WS	BKF	BKF
Station	Elevation	Station	Elevation	Station	Elevation
1965.36	96.32	2030.68	97.97		
1978.66	96.72	2049.31	98.04		
1993.52	96.68	2058.6	98.02		
2015.61	96.72	2074.46	98.03		
2021.68	97.45	2088.94	98.03		
2031.18	97.27	2107.77	97.79		
2048.22	97	2110.52	97.76		
2062.32	95.9	2114.93	97.74		
2073.77	96.4				
2089.79	95.79				
2102.12	96.68				
2104.24	97.04				
2107.59	96.97				
2110.94	94.5				
2116.35	94.49				

B.6 PEBBLE COUNT PLOTS AND RAW DATA TABLES

Year 4 Monitoring, Pebble Count Cross Section 1 Riffle

Hominy Swamp Creek Stream Restoration Project
 Project No: D050515
 12/1/2005


Pebble Count Data Sheet
 Cross Section 1
 Station 15+60

Material	Size Range (mm)	Count	% Range	%Cum.
silt/clay	0 - 0.062	7	7%	14%
very fine sand	0.062 - 0.125	13	13%	20%
fine sand	0.125 - 0.25	11	11%	31%
medium sand	0.25 - 0.5	16	16%	47%
coarse sand	0.5 - 1	23	23%	70%
very coarse sand	1 - 2	20	20%	90%
very fine gravel	2 - 4	7	7%	97%
fine gravel	4 - 6	2	2%	99%
fine gravel	6 - 8	0	0%	99%
medium gravel	8 - 11	1	1%	100%
medium gravel	11 - 16		0%	100%
coarse gravel	16 - 22		0%	100%
coarse gravel	22 - 32		0%	100%
very coarse gravel	32 - 45		0%	100%
very coarse gravel	45 - 64		0%	100%
small cobble	64 - 90		0%	100%
medium cobble	90 - 128		0%	100%
large cobble	128 - 180		0%	100%
very large cobble	180 - 256		0%	100%
small boulder	256 - 362		0%	100%
small boulder	362 - 512		0%	100%
medium boulder	512 - 1024		0%	100%
large boulder	1024 - 2048		0%	100%
very large boulder	2048 - 4096		0%	100%

total particle count: 100		100%
bedrock -----		
clay hardpan -----		
detritus/wood -----		
artificial -----		

total count: 100
 Note: Cross-X1

Cross Section 1 Riffle Pebble Count Distribution and Histogram



Size (mm)	Size Distribution	Type
D16 0.078	mean 0.4	silt/clay 7%
D35 0.3	dispersion 5.0	sand 83%
D50 0.55	skewness -0.17	gravel 10%
D65 0.86		cobble 0%
D84 1.6		boulder 0%
D95 3.3		

Year 4 Monitoring, Pebble Count Cross Section 2 Riffle


Hominy Swamp Creek Stream Restoration Project
 Project No: D050515
 12/1/2005

Pebble Count Data Sheet
 Cross Section 3
 Station 14+41

Materia Size Range (mm)	Count	% Range	%Cum.
silt/clay 0 - 0.062	4	4%	9%
very fine sand 0.062 - 0.125	6	6%	14%
fine sand 0.125 - 0.25	14	14%	28%
medium sand 0.25 - 0.5	15	15%	43%
coarse sand 0.5 - 1	20	20%	63%
very coarse sand 1 - 2	24	24%	87%
very fine gravel 2 - 4	11	11%	98%
fine gravel 4 - 6	2	2%	99%
fine gravel 6 - 8	3	3%	99%
medium gravel 8 - 11	1	1%	99%
medium gravel 11 - 16		0%	100%
coarse gravel 16 - 22		0%	100%
coarse gravel 22 - 32		0%	100%
very coarse gravel 32 - 45		0%	100%
very coarse gravel 45 - 64		0%	100%
small cobble 64 - 90		0%	100%
medium cobble 90 - 128		0%	100%
large cobble 128 - 180		0%	100%
very large cobble 180 - 256		0%	100%
small boulder 256 - 362		0%	100%
small boulder 362 - 512		0%	100%
medium boulder 512 - 1024		0%	100%
large boulder 1024 - 2048		0%	100%
very large boulder 2048 - 4096		0%	100%

total particle count: 100		100%
bedrock -----		
clay hardpan -----		
detritus/wood -----		
artificial -----		
total count: 100		
Note: Cross-X2		

Cross Section 3 Pool Pebble Count Distribution and Histogram



Size (mm)	Size Distribution	Type
D16 0.17	mean 0.6	silt/clay 4%
D35 0.42	dispersion 3.6	sand 79%
D50 0.73	skewness -0.08	gravel 17%
D65 1.2		cobble 0%
D84 2.1		boulder 0%
D95 4.9		

Year 4 Monitoring, Pebble Count Reach Wide

Hominy Swamp Creek Stream Restoration Project
 Project No: D050515
 12/1/2005


Pebble Count Data Sheet
 Reach Wide Pebble Count

Materia Size Range (mm)	Count	% Range	%Cum.
silt/clay 0 - 0.062	7	7%	14%
very fine sand 0.062 - 0.125	6	6%	20%
fine sand 0.125 - 0.25	12	12%	31%
medium sand 0.25 - 0.5	13	13%	47%
coarse sand 0.5 - 1	24	24%	70%
very coarse sand 1 - 2	19	19%	90%
very fine gravel 2 - 4	10	10%	97%
fine gravel 4 - 6	7	7%	99%
fine gravel 6 - 8	1	1%	99%
medium gravel 8 - 11	1	1%	100%
medium gravel 11 - 16		0%	100%
coarse gravel 16 - 22		0%	100%
coarse gravel 22 - 32		0%	100%
very coarse gravel 32 - 45		0%	100%
very coarse gravel 45 - 64		0%	100%
small cobble 64 - 90		0%	100%
medium cobble 90 - 128		0%	100%
large cobble 128 - 180		0%	100%
very large cobble 180 - 256		0%	100%
small boulder 256 - 362		0%	100%
small boulder 362 - 512		0%	100%
medium boulder 512 - 1024		0%	100%
large boulder 1024 - 2048		0%	100%
very large boulder 2048 - 4096		0%	100%

total particle count:	100	100%
bedrock -----		
clay hardpan -----		
detritus/wood -----		
artificial -----		

total count: 100
 Note: Reach Wide

Bankfull Channel Pebble Count, ---



Size (mm)	Size Distribution	Type
D16 0.15	mean 0.6	silt/clay 7%
D35 0.43	dispersion 4.1	sand 74%
D50 0.71	skewness -0.06	gravel 19%
D65 1.1		cobble 0%
D84 2.5		boulder 0%
D95 5		

B.7 Table B.1 Categorical Stream Feature Visual Stability Assessment

Table B1. Visual Morphological Stability Assessment Project No. 180 (Hominy Swamp Creek)						
Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number per As-built	Total Number /feet in unstable state	% Perform in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1. Present?	2	6	NA	33	
	2. Armor stable(e.g. no displacement)?	2	6	NA	33	
	3. Facet grade appears stable?	2	6	NA	33	
	4. Minimal evidence of embedding/fining?	2	6	NA	33	
	5. Length appropriate?	2	6	NA	33	33%
B. Pools	1. Present? (e.g. not subject to severe aggradation or migration?)	NA*	NA*	NA*	NA*	
	2. Sufficiently deep (Max Pool D:Mean Bkf>1.6)	NA*	NA*	NA*	NA*	
	3. Length Appropriate?	NA*	NA*	NA*	NA*	NA*
C. Thalweg	1. Upstream of meander bend (run/inflection) centering?	12	20	NA	60	
	2. Downstream of meander (glide/inflection) centering?	12	20	NA	60	60%
D. Meanders	1. Outer bend in state of limited/controlled erosion?	11	20	NA	55	
	2. Of those eroding, # w/concomitant point bar formation?	2	9	NA	22	
	3. Apparent Rc within spec?	20	20	NA	100	
	4. Sufficient floodplain access and relief?	18	20	NA	90	67%
E. Bed General	1. General channel bed aggradation areas (bar formation)	NA	NA	5/85	NA	96%
	2. Channel bed degradation-areas of increasing downcutting or head cutting?	NA	NA	0	NA	NA
F. Vanes	1. Free of back or arm scour?	25	31	NA	81	
	2. Height appropriate?	28	31	NA	90	
	3. Angle and geometry appear appropriate?	28	31	NA	90	
	4. Free of piping or other structural failures?	31	31	NA	100	90%
G. Wads/Boulders	1. Free of scour?	11	13	NA	85	
	2. Footing stable?	13	13	NA	100	93%

**It is not clear in the as-built plans the total number of constructed pools. The channel is comprised mostly of pool sections, holding grade, and performing adequately.*