



## **MONITORING YEAR 2 ANNUAL REPORT**

### **HOPEWELL STREAM MITIGATION SITE**

Randolph County, NC

NCDEQ Contract 004642

NCDMS Project Number 95352

Data Collection Period: February 2016 - August 2016

Final Submission Date: November 10, 2016

---

#### **PREPARED FOR:**



**NC Department of Environmental Quality**

**Division of Mitigation Services**

1652 Mail Service Center

Raleigh, NC 27699-1652

**PREPARED BY:**

---



1430 South Mint Street, Suite 104  
Charlotte, NC 28203

Phone: 704.332.7754  
Fax: 704.332.3306

## EXECUTIVE SUMMARY

Wildlands Engineering, Inc. (Wildlands) completed a full delivery project at the Hopewell Mitigation Site (Site) for the North Carolina Division of Mitigation Services (DMS) to restore, enhance, and preserve a total of 12,308 linear feet (LF) of perennial and intermittent streams in Randolph County, NC. The Site is expected to generate 7,412 stream mitigation units (SMUs) by closeout. The Site is located near the town of Asheboro in Randolph County, NC in the Yadkin-Pee Dee River Basin; eight digit Cataloging Unit (CU) 03040104 and the 14-digit Hydrologic Unit Code (HUC) 03040104030010 (Figure 1). The Little River eventually flows into the Pee Dee River near the town of Ingram in Richmond County. The other five streams are small headwater tributaries to the Little River. The project streams consist of the Little River, and five unnamed tributaries (UTs) to the Little River (Figure 2). The adjacent land to the streams and wetlands is primarily pasture lands and forest.

The Site is located in the Little River watershed which was designated as a Targeted Local Watershed (TLW) in the 2009 Lower Yadkin Pee-Dee River Basin Restoration Priorities (RBRP) plan. The RBRP plan does not specifically identify stressors or project goals in this TLW, but states that continuing watershed improvements will increase ecological uplift. The intent of this project is to help meet the goals for the watershed outlined in the RBRP and provide numerous ecological benefits within the Yadkin-Pee Dee River Basin.

The project goals established in the mitigation plan (Wildlands, 2013) were completed with careful consideration of goals and objectives that were described in the RBRP and to meet DMS mitigation needs while maximizing the ecological and water quality uplift within the watershed. The following project goals established include:

- Restoring a degraded stream impacted by cattle to create and improve aquatic habitat, reduce sediment inputs from streambank erosion, and reduce agricultural runoff pollution; and
- Restoring a riparian buffer along stream corridors for additional terrestrial and aquatic habitat, nutrient input reduction, and water quality benefits.

The Site construction, planting, and as-built surveys were completed between July 2014 and January 2015. A conservation easement is in place on 35.4 acres of the riparian corridors to protect them in perpetuity.

Monitoring Year 2 (MY2) assessments and site visits were completed between February and August, 2016 to assess the conditions of the project. Overall, the Site has met the required vegetation and stream success criteria for MY2 (320 stems/acre). The overall average stem density for the Site is 516 stems per acre and is therefore on track to meet the MY3 requirement of 320 stems per acre. All restored and enhanced streams are stable and functioning as designed. Five hydrology monitoring stations with crest gages and pressure transducers were installed on the Site to document bankfull events. Multiple bankfull events have been recorded since project construction and therefore the Site has met the Monitoring Year 7 hydrology success criteria in which two or more bankfull events must have occurred in separate years within the restoration reaches.

**HOPEWELL STREAM MITIGATION SITE**  
Monitoring Year 2 Annual Report

**TABLE OF CONTENTS**

**Section 1: PROJECT OVERVIEW ..... 1-1**

    1.1 Project Goals and Objectives ..... 1-1

    1.2 Monitoring Year 2 Data Assessment..... 1-3

        1.2.1 Vegetative Assessment ..... 1-3

        1.2.2 Vegetation Areas of Concern ..... 1-3

        1.2.3 Stream Assessment..... 1-3

        1.2.4 Stream Areas of Concern ..... 1-4

        1.2.5 Hydrology Assessment..... 1-4

        1.2.6 Maintenance Plan ..... 1-4

    1.3 Monitoring Year 2 Summary ..... 1-4

**Section 2: METHODOLOGY ..... 2-1**

**Section 3: REFERENCES ..... 3-1**

**APPENDICES**

<b>Appendix 1</b>	<b>General Figures and Tables</b>
Figure 1	Vicinity Map
Figure 2	Project Component Map
Table 1	Project Components and Mitigation Credits
Table 2	Project Activity and Reporting History
Table 3	Project Contacts Table
Table 4	Project Information and Attributes
<b>Appendix 2</b>	<b>Visual Assessment Data</b>
Figure 3.0-3.7	Integrated Current Condition Plan View
Table 5a-f	Visual Stream Morphology Stability Assessment Table
Table 6	Vegetation Condition Assessment Table
	Stream Photographs
	Vegetation Photographs
<b>Appendix 3</b>	<b>Vegetation Plot Data</b>
Table 7	Vegetation Plot Criteria Attainment Table
Table 8	CVS Vegetation Plot Metadata
Table 9a-e	Planted and Total Stem Counts (Species by Plot with Annual Means)
<b>Appendix 4</b>	<b>Morphological Summary Data and Plots</b>
Table 10a-d	Baseline Stream Data Summary
Table 11a-b	Morphology and Hydraulic Summary (Dimensional Parameters – Cross Section)
Table 12a-g	Monitoring Data – Stream Reach Data Summary
	Cross Section Plots
	Reachwide and Cross Section Pebble Count Plots
<b>Appendix 5</b>	<b>Hydrology Summary Data</b>
Table 13	Verification of Bankfull Events

## Section 1: PROJECT OVERVIEW

---

The Hopewell Stream Mitigation Site is located in central Randolph County within the Yadkin-Pee Dee River Basin (USGS Hydrologic Unit 03040104) near the town of Asheboro, North Carolina. The Site is located along Hopewell Friends Road, Mack Road, and Pisgah Covered Bridge Road, just east of Interstate 74/73. The Site is located in the Carolina Slate Belt of the Piedmont Physiographic Province (USGS, 1998). The project watershed consists primarily of agricultural and wooded land. The only significant development in the watershed is within the northern extent which includes portions of the City of Asheboro. The drainage area for the western portion of the project site is 429 acres (0.67 square miles). The drainage area for the eastern portion of the project site; which includes a reach on the Little River, is 4,517 acres (7.06 square miles).

The project streams consist of the Little River and five UTs to the Little River. Stream restoration reaches included UT2 (Reach 1 and 2), UT2A (Reach 2), UT2B (Reach 2), and UT2C (Reach 2 and 3). Stream enhancement I (EI) and enhancement II (EII) reaches included UT1B, EI (Reach 1); UT2A, EI (Reach 1); Little River, EII (Reach 2); UT1A, EII (Reach 1); UT1B, EII (Reach 2 and 3); UT2B, EII (Reach 1); and UT2C, EII (Reach 1). Preservation reaches at the Site included Little River (Reach 1) and UT1A (Reach 2). Mitigation work within the Site included restoration, enhancement, and preservation of 12,308 linear feet (LF) of perennial and intermittent stream channel. The riparian areas were planted with native vegetation to improve habitat and protect water quality. Construction activities were completed by Terry's Plumbing and Land Mechanics Designs, Inc. in November 2014. Planting and seeding activities were completed by Bruton Natural Systems, Inc. and Terry's Plumbing in January 2015. A conservation easement has been recorded and is in place along the stream riparian corridors to protect them in perpetuity; 35.954 ac (Deed Book 2371, Page 108-122) within a tract owned by Double T Farms of Randolph, LLC. The project provides 7,412 stream mitigation units (SMU's).

Directions and a map of the Site are provided in Figure 1 and project components are illustrated for the Site in Figure 2.

### 1.1 Project Goals and Objectives

Prior to construction activities, many of the streams on the Site, especially those that were accessed less by cattle, exhibited relative stability. However, other project reaches appeared incised and had been severely trampled by cattle resulting in unstable banks and the bed morphologies were often destroyed. Table 4 in Appendix 1 and Tables 10a through 10d in Appendix 4 present the pre-restoration conditions in detail.

This Site is intended to provide numerous ecological benefits within the Yadkin-Pee Dee River Basin. The Site will help meet the goals for the watershed outlined in the RBRP and provide numerous ecological benefits within the Yadkin-Pee Dee River Basin. While many of these benefits are limited to the Hopewell project area, others, such as pollutant removal, reduced sediment loading, and improved aquatic and terrestrial habitat, have farther-reaching effects. Expected improvements to water quality and ecological processes are outlined below as project goals and objectives. These project goals were established with careful consideration of goals and objectives that were described in the RBRP and to meet DMS mitigation needs while maximizing the ecological and water quality uplift within the watershed.

The RBRP describes the goals for the 8-digit HUC as the following:

- Continuation of watershed improvement efforts already on-going;
- Protection of valuable natural resources; and

- Development of local partnerships that will work together to implement management strategies for stormwater impacts.

The following project specific goals were established in the mitigation plan (Wildlands, 2013) to contribute to meeting management goals as described above for the Yadkin-Pee Dee Catalog Unit 03040104 and the Little River TLW include:

- Restoring a degraded stream impacted by cattle to create and improve aquatic habitat, reduce sediment inputs from streambank erosion, and reduce agricultural runoff pollution; and
- Restoring a riparian buffer along stream corridors for additional terrestrial and aquatic habitat, nutrient input reduction, and water quality benefits.

The project goals were addressed through the following project objectives as stated in the mitigation plan:

- On-site nutrient inputs will be decreased by removing cattle from streams and filtering on-site runoff through buffer zones. Off-site nutrient inputs will be absorbed on-site by filtering flood flows through restored floodplain areas, where flood flow will spread through native vegetation;
- Restored buffers and exclusion of livestock to streams will significantly reduce inputs of livestock wastes to streams. This will eliminate a major source of fecal coliform pollution;
- Streambank erosion which contributes sediment load to the creek will be greatly reduced, if not eliminated, in the project area. Eroding stream banks will be stabilized using bioengineering, natural channel design techniques, and grading to reduce bank angles and bank height. Storm flow containing fine sediment will be filtered through restored floodplain areas, where flow will spread through native vegetation. Spreading flood flows will also reduce velocity and allow sediment to settle out. Sediment transport capacity of restored reaches will be improved so that capacity balances more closely to load;
- Restored riffle/pool sequences will promote aeration of water and create deep water zones, helping to lower water temperature. Establishment and maintenance of riparian buffers will create long-term shading of the channel flow to minimize thermal heating. Lower water temperatures will help maintain dissolved oxygen concentrations;
- In-stream structures will be constructed to improve habitat diversity and trap detritus. Wood habitat structures will be included in the stream as part of the restoration design. Such structures may include log drops and riffle structures that incorporate woody debris;
- Adjacent buffer and riparian habitats will be restored with native vegetation as part of the project. Native vegetation will provide cover and food for terrestrial wildlife. Native plant species will be planted and invasive species will be treated. Eroding and unstable areas will also be stabilized with vegetation as part of this project; and
- The restored land will be protected in perpetuity through a conservation easement.

The design streams were restored to the appropriate type based on the surrounding landscape, climate, and natural vegetation communities but also with strong consideration to existing watershed conditions and trajectory. The final mitigation plan was submitted and accepted by the DMS in October of 2013. Construction activities were completed by Terry's Plumbing and Land Mechanic Designs, Inc. in November 2014. Planting and seeding activities were completed by Bruton Natural Systems, Inc. in January 2015. Baseline monitoring (MY0) was conducted between December 2014 and January 2015. Annual monitoring will be conducted for seven years with the close-out anticipated to commence in 2021 given the success criteria are met. Appendix 1 provides more detailed project activity, history, contact information, and watershed/site background information for this project.

## 1.2 Monitoring Year 2 Data Assessment

Annual monitoring and quarterly site visits were conducted during MY2 to assess the condition of the project. The stream and vegetation success criteria for the Site follows the approved success criteria presented in the Hopewell Stream Mitigation Plan (Wildlands, 2013).

### 1.2.1 Vegetative Assessment

Planted woody vegetation is being monitored in accordance with the guidelines and procedures developed by the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008). A total of 31 vegetation plots were established during the baseline monitoring within the project easement areas. All of the plots were installed using a standard 10 meter by 10 meter plot. The final vegetative success criteria will be the survival of 210 planted stems per acre in the riparian corridor along restored and enhanced reaches at the end of the seven year monitoring period (MY7). The interim measure of vegetative success for the Site will be the survival of at least 320 planted stems per acre at the end of year three of the monitoring period (MY3) and at least 260 stems per acre at the end of the fifth year of monitoring (MY5). Planted vegetation must average 10 feet in height in each plot at the end of the seventh year of monitoring. If this performance standard is met by MY5 and stem density is trending towards success (i.e., no less than 260 five year old stems/acre), monitoring of vegetation on the Site may be terminated provided written approval is provided by the United States Army Corps of Engineers in consultation with the NC Interagency Review Team.

The MY2 vegetative survey was completed in June 2016. The 2016 vegetation monitoring resulted in an average stem density of 516 stems per acre, which is well above the interim requirement of 320 stems/acre required at MY3 and approximately 20% less than the baseline density recorded (649 stems/acre). There is an average of 13 stems per plot as compared to 16 stems per plot in MY0. All 31 of the plots are on track to meet the success criteria required for MY7 (Table 9, Appendix 3). Refer to Appendix 2 for vegetation plot photographs and the vegetation condition assessment table and Appendix 3 for vegetation data tables.

### 1.2.2 Vegetation Areas of Concern

While significant efforts were implemented during construction to control the invasive species within the Site, additional follow up treatments will be necessary. Additional follow up treatments were implemented along the restoration and enhancement I reaches during MY2. Re-sprouts from the initial treatment of the non-native invasive shrub, Chinese privet (*Ligustrum sinense*), are present along the enhancement II reaches. The overall density of *Ligustrum sinense* at the Site varies, with the densest areas noted along Little River Reach 2. Other areas of *Ligustrum sinense* at the Site consist of isolated and spotty occurrences. The non-native tree of heaven (*Ailanthus altissima*) noted in isolated areas along UT2 and UT2C was treated in MY2 and will continue to be monitored and controlled as necessary during subsequent years. Other non-native species of concern including multiflora rose (*Rosa multiflora*) and Japanese honeysuckle (*Lonicera japonica*), which were identified at the site will continue to be monitored and controlled as necessary.

Along the upper section of UT1B Reach 1 there were several, small bare areas (<1% of the planted acreage) noted in MY1. These bare areas were re-seeded, limed, and fertilized in MY2 resulting in herbaceous layer establishment within the majority of these areas. Refer to Appendix 2 for the vegetation condition assessment table and the Integrated Current Condition Plan View (CCPV).

### 1.2.3 Stream Assessment

Morphological surveys for MY2 were conducted in June 2016. All streams within the site are stable.

In general, cross sections for UT2, UT2A, UT2B, UT2C, and UT1B show little to no change in the bankfull area, maximum depth ratio, or width-to-depth ratio. Changes observed at cross section 7 (UT2 - Reach - 2) were the result of pool scouring at this one location. Willow root mats are growing into the channel at cross section 17 (UT2C - Reach 2) resulting in a decreased bankfull area and depth in MY2.

Longitudinal profile surveys are not required on the project unless visual inspection indicates reach wide vertical instability. Refer to Appendix 2 for the visual stability assessment table, CCPV map, and reference photographs. Refer to Appendix 4 for the morphological data and plots.

In general, substrate materials in the restoration and enhancement reaches indicated coarser materials in the riffle reaches and finer particles in the pools.

#### **1.2.4 Stream Areas of Concern**

The decrease in cross sectional area and depth noted on UT2C - Reach 2 will continue to be monitored during subsequent years for signs of instability and a maintenance plan will be established if deemed necessary. The increased pool depth at one location on UT2 does not constitute a problem as long as the stream is otherwise stable.

#### **1.2.5 Hydrology Assessment**

At the end of the seven year monitoring period, two or more bankfull events must have occurred in separate years within the restoration reaches. At least two bankfull events have been recorded on all restoration reaches during MY1 and MY2 resulting in attainment of the stream hydrology assessment criteria. Refer to Appendix 5 for hydrologic data.

#### **1.2.6 Maintenance Plan**

Wildlands will continue implementing an invasive treatment plan to reduce and control the extent of invasive species at the Site. Additional herbicidal treatments are scheduled for the fall and winter of 2016/2017. Follow up treatments will be conducted annually as necessary.

Wildlands will continue monitoring those areas along UT1B Reach 1 that were noted with poor herbaceous growth and additional lime and fertilizer applications will be incorporated if deemed necessary to promote herbaceous plant establishment.

### **1.3 Monitoring Year 2 Summary**

All streams within the Site are stable and functioning as designed. All vegetation plots are on track to meet the MY3 requirement of 320 stems per acre as noted in CCPV. Multiple bankfull events have been documented within the restored stream reaches at the Site and therefor the Site has met the Monitoring Year 7 hydrology success criteria. All restored and enhanced streams are stable and functioning as designed.

Summary information and data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Mitigation Plan documents available on DMS's website. All raw data supporting the tables and figures in the appendices are available from DMS upon request.





## Section 2: METHODOLOGY

---


Geomorphic data were collected following the standards outlined in The Stream Channel Reference Site: An Illustrated Guide to Field Techniques (Harrelson et al., 1994) and in the Stream Restoration: A Natural Channel Design Handbook (Doll et al., 2003). All Integrated Current Condition Mapping was recorded using a Trimble handheld GPS with sub-meter accuracy and processed using Pathfinder and ArcGIS. Crest gages and pressure transducers were installed in surveyed riffle cross sections and monitored quarterly. Hydrologic monitoring instrument installation and monitoring methods are in accordance with the United States Army Corps of Engineers (USACE, 2003) standards. Vegetation monitoring protocols followed the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008).

## Section 3: REFERENCES

---

- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Harrelson, C.C., Rawlins, C.L., Potyondy, J.P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, M.T., Peet, R.K., S.D., Wentworth, T.R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Retrieved from <http://cvs.bio.unc.edu/protocol/cvs-eep-protocol-v4.2-lev1-5.pdf>.
- Rosgen, D. L. 1994. A classification of natural rivers. *Catena* 22:169-199.
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- Rosgen, D.L. 1997. A Geomorphological Approach to Restoration of Incised Rivers. Proceedings of the Conference on Management of Landscapes Disturbed by Channel Incision. Center For Computational Hydroscience and Bioengineering, Oxford Campus, University of Mississippi, Pages 12-22.
- United States Army Corps of Engineers. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- United States Geological Survey. 1998. North Carolina Geology. <http://www.geology.enr.state.nc.us/usgs/carolina.htm>
- Wildlands Engineering, Inc. 2015. Hopewell Stream Mitigation Site Baseline Monitoring Document and As-Built Baseline Report. NCEEP, Raleigh, NC.
- Wildlands Engineering, Inc. 2013. Hopewell Stream Mitigation Site Mitigation Plan. NCEEP, Raleigh, NC.

## **APPENDIX 1. General Figures and Tables**




	Hydrologic Unit Code (14)
	DMS Targeted Local Watershed
	Project Location







The subject project site is an environmental restoration site of the Department of Environmental Quality (DEQ) Division of Mitigation Services (DMS) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight, and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with DMS.

**Directions to Site:**  
 The site is located in central Randolph County, southwest of Asheboro. From Route 64 in Asheboro, take Route 220 south 4.6 miles. Take Exit 68 for Dawson Miller Road. Turn right onto Dawson Miller Road and travel 1.2 miles. Turn left onto Pisgah Covered Bridge Road and travel 0.2 miles. The main entrance to the site is on the right. A second entrance offering easy access to the western side of the site also exists. To reach this entrance continue on Pisgah Covered Bridge Road for an additional 90 feet past the main entrance and turn right onto Hopewell Friends Road. Travel 0.9 miles and turn right onto Mack Road. Travel 0.5 miles and entrance will be on the right.



Figure 1 Vicinity Map  
 Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016  
 Randolph County, NC



-  Easement Area
-  Stream Restoration
-  Stream Enhancement I
-  Stream Enhancement II
-  Stream Preservation
-  Non-project streams




Figure 2 Project Component Map  
 Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016  
 Randolph County, NC

**Table 1. Project Components and Mitigation Credits**

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 2 - 2016

Mitigation Credits									
	Stream		Riparian Wetland		Non-Riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	7,248	164	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Project Components									
Reach ID	As-Built Stationing / Location	Existing Footage / Acreage	Approach	Restoration or Restoration Equivalent	Restoration Footage / Acreage	Mitigation Ratio	Credits (SMU / WMU)		
<b>STREAMS</b>									
Little River Reach 1	100+00 - 107+04	704	Preservation	P	704	5:1	141		
Little River Reach 2	107+04 - 126+53 128+06 - 131+57	2,374	Fencing / Invasives Control	EII	2,300	2.5:1	920		
UT1A Reach 1	200+00 - 208+95 209+84 - 217+00	1,611	Fencing / Invasives Control	EII	1,611	2.5:1	644		
UT1A Reach 2	217+00 - 218+17	117	Preservation	P	117	5:1	23		
UT1B Reach 1	300+87 - 305+67	475	Fencing / Invasives Control	EI	480	1.5:1	320		
UT1B Reach 2 & 3	305+67 - 308+25 350+00 - 353+17	580	Fencing / Invasives Control	EII	575	2.5:1	230		
UT2 Reach 1 & 2	400+00 - 415+47 416+35 - 423+16	2,419	Priority 1	Restoration	2,228	1:1	2,228		
UT2A Reach 1	500+39 - 504+25	386	Fencing / Invasives Control	EI	386	1.5:1	257		
UT2A Reach 2	504+25 - 516+21 517+00 - 518+68	1,368	Priority 1	Restoration	1,364	1:1	1,364		
UT2B Reach 1	600+00 - 608+48	848	Fencing / Invasives Control	EII	848	2.5:1	339		
UT2B Reach 2	608+48 - 610+46	114	Priority 1	Restoration	198	1:1	198		
UT2C Reach 1	700+00 - 712+50	1,215	Fencing / Invasives Control	EII	1,250	2.5:1	500		
UT2C Reach 2	712+50 - 713+60	326	Priority 1	Restoration	110	1:1	110		
UT2C Reach 3	800+00 - 801+37		Priority 1	Restoration	137	1:1	137		

Component Summation						
Restoration Level	Stream (LF)	Riparian Wetland (acres)		Non-Riparian Wetland (acres)	Buffer (square feet)	Upland (acres)
		Riverine	Non-Riverine			
Restoration	4,037	-	-	-	-	-
Enhancement		-	-	-	-	-
Enhancement I	866					
Enhancement II	6,584					
Preservation	821	-	-	-	-	-
High Quality Preservation	-	-	-	-	-	-

**Table 2. Project Activity and Reporting History**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
**Monitoring Year 2 - 2016**

Activity or Report	Data Collection Complete	Completion or Scheduled Delivery
Mitigation Plan	January 2013	November 2013
Final Design - Construction Plans	January 2013	March 2014
Construction	July 2014-November 2014	November 2014
Temporary S&E mix applied to entire project area <sup>1</sup>	November 2014	November 2014
Permanent seed mix applied to reach/segments	November 2014	November 2014
Bare root and live stake plantings for reach/segments	January 2015	January 2015
Baseline Monitoring Document (Year 0)	December 2014-January 2015	February 2015
Year 1 Monitoring	September 2015	December 2015
Year 2 Monitoring	August 2016	December 2016
Year 3 Monitoring	2017	December 2017
Year 4 Monitoring	2018	December 2018
Year 5 Monitoring	2019	December 2019
Year 6 Monitoring	2020	December 2020
Year 7 Monitoring	2021	December 2021

<sup>1</sup>Seed and mulch is added as each section of construction is completed.

**Table 3. Project Contact Table**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
**Monitoring Year 2 - 2016**

<b>Designer</b> Jeff Keaton, PE	<b>Wildlands Engineering, Inc.</b> 1430 South Mint Street, Suite 104 Charlotte, NC 28203 704.332.7754
<b>Construction Contractor</b>	<b>Terry's Plumbing</b> 465 Lewallen Road Asheboro, NC 27205
	<b>Land Mechanics Designs, Inc.</b> 126 Circle G Lane Willow Spring, NC 27592
<b>Planting Contractor</b>	<b>Bruton Natural Systems, Inc</b> P.O. Box 1197 Fremont, NC 27830
<b>Seeding Contractor</b>	<b>Terry's Plumbing</b> 465 Lewallen Road Asheboro, NC 27205
<b>Seed Mix Sources</b>	<b>Green Resource, LLC</b>
<b>Nursery Stock Suppliers</b>	<b>Dykes and Son Nursery</b>
<b>Bare Roots</b>	<b>Bruton Natural Systems, Inc</b>
<b>Live Stakes</b>	<b>Wildlands Engineering, Inc.</b>
<b>Monitoring Performers</b>	Kirsten Gimbert
Monitoring, POC	704.332.7754, ext. 110

**Table 4. Project Information and Attributes**

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 2 - 2016

Project Information										
Project Name	Hopewell Stream Mitigation Site									
County	Randolph county									
Project Area (acres)	35.4									
Project Coordinates (latitude and longitude)	35°37'37.32" N, 79° 51'13.27" W									
Project Watershed Summary Information										
Physiographic Province	Carolina Slate Belt of the Piedmont Physiographic Province									
River Basin	Yadkin-Pee Dee									
USGS Hydrologic Unit 8-digit	03040104									
USGS Hydrologic Unit 14-digit	03040104030010									
DWR Sub-basin	03-07-15									
Project Drainage Area (acres)	4,083									
Project Drainage Area Percentage of Impervious Area	2%									
CGIA Land Use Classification	2.01.03 – Hay and Pasture Land; 2.99.05 - Farm Ponds; 4 – Forest Land; 1 - Urban and Developed Land									
Reach Summary Information										
Parameters	Little River	UT1A	UT1B Reach 1	UT1B Reach 2 & 3	UT2 Reach 1	UT2 Reach 2	UT2A Reach 1	UT2A Reach 2	UT2B	UT2C
Length of reach (linear feet) - Post-Restoration	3,911	597	480	575	1,547	681	386	1,364	1,046	247
Drainage area (acres)	4,083	38	19	45	246	378	64	102	22	51
NCDWR stream identification score	43.5	22.5	24.5	30	35.5	35.5	27	35	23.7	31
NCDWR Water Quality Classification	C									
Morphological Description (stream type)	P	I	I	P	P	P	I	P	I	P
Evolutionary trend (Simon's Model) - Pre- Restoration	I/II	I	III	I	III/IV	IV	III	III/IV	III	III
Underlying mapped soils	Badin-Tarrus Complex, Chewacla Loam, Georgeville silt loam, Georgeville silty clay loam, Mecklenburg clay loam, Riverview sandy loam									
Drainage class	---	---	---	---	---	---	---	---	---	---
Soil hydric status	---	---	---	---	---	---	---	---	---	---
Slope	0.0051	0.0389	0.03	0.0583	0.0093	0.0075	0.0102	0.011	0.0259	0.0154
FEMA classification	AE*									
Native vegetation community	Piedmont Bottomland Forest / Mixed Mesic Hardwood Forest									
Percent composition exotic invasive vegetation -Post-Restoration	0%									
Regulatory Considerations										
Regulation	Applicable?		Resolved?		Supporting Documentation					
Waters of the United States - Section 404	X		X		USACE Nationwide Permit No.27 and DWQ 401 Water Quality Certification No. 3885.					
Waters of the United States - Section 401	X		X							
Division of Land Quality (Dam Safety)	N/A		N/A		N/A					
Endangered Species Act	X		X		Hopewell Mitigation Plan; Wildlands determined "no effect" on Randolph County listed endangered species. (Letter from USFWS dated July 27, 2012)					
Historic Preservation Act	X		X		No historic resources were found to be impacted (letter from SHPO dated 7/13/2012).					
Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA)	N/A		N/A		N/A					
FEMA Floodplain Compliance	X		X		Little River is a mapped Zone AE floodplain with defined base flood elevations. A floodway has not been delineated but non-encroachment widths have been defined; (FEMA Zone AE, FIRM panel 7648).					
Essential Fisheries Habitat	N/A		N/A		N/A					



## **APPENDIX 2. Visual Assessment Data**



Figure 3.0 Integrated Current Condition Plan View (Key)  
 Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016  
 Randolph County





Figure 3.1 Integrated Current Condition Plan View (Sheet 1 of 7)  
 Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016  
 Randolph County

- Easement Area
- Stream Restoration
- Stream Enhancement I
- Stream Enhancement II
- Stream Preservation
- Non-project streams
- Cross Section (XS)
- Reach Break
- Crest Gage (CG)
- Rain Gage
- Photo Point
- Vegetation Plot Condition- MY2**
- Meets Criteria
- Problem Area- MY2
- Bare/Poor Herbaceous Cover
- Invasive Plant Treatment - Fall/Winter 2016




Figure 3.2 Integrated Current Condition Plan View (Sheet 2 of 7)  
 Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016  
 Randolph County



2015 Aerial Photography

Figure 3.3 Integrated Current Condition Plan View (Sheet 3 of 7)  
 Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016  
 Randolph County





- Easement Area
- Stream Restoration
- Stream Enhancement I
- Stream Enhancement II
- Stream Preservation
- Non-project streams
- Cross Section (XS)
- Reach Break
- Crest Gage (CG)
- Rain Gage
- Photo Point
- Vegetation Plot Condition- MY2
- Meets Criteria
- Vegetation Problem Area- MY2
- Bare/Poor Herbaceous Cover
- Invasive Plant Population



Figure 3.4 Integrated Current Condition Plan View (Sheet 4 of 7)  
 Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016  
 Randolph County



- Easement Area
- Stream Restoration
- Stream Enhancement I
- Stream Enhancement II
- Stream Preservation
- Non-project streams
- Cross Section (MS)
- Reach Break
- Crest Gage (CG)
- Rain Gage
- Photo Point
- Vegetation Plot Condition - MY2
  - Meets Criteria
  - Vegetation Problem Area - MY2
  - Bare/Poor Herbaceous Cover
  - Invasive Plant Population



Figure 3.5 Integrated Current Condition Plan View (Sheet 5 of 7)  
 Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016  
 Randolph County



Figure 3.6 Integrated Current Condition Plan View (Sheet 6 of 7)  
Hopewell Stream Mitigation Site  
DMS Project No. 95352  
Monitoring Year 2 - 2016  
Randolph County





Figure 3.7 Integrated Current Condition Plan View (Sheet 7 of 7)  
 Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016  
 Randolph County

**Table 5a. Visual Stream Morphology Stability Assessment Table**

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 2 - 2016

**UT1B Reach 1 (480 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Shallow and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	8	8			100%			
	3. Meander Pool Condition	Depth Sufficient	8	8			100%			
		Length Appropriate	8	8			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	8	8			100%			
		Thalweg centering at downstream of meander bend (Glide)	8	8			100%			
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	n/a	n/a			n/a			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	n/a	n/a			n/a			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	n/a	n/a			n/a			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	n/a	n/a			n/a			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	n/a	n/a			n/a			

<sup>1</sup>Excludes constructed shallows since they are evaluated in section 1.

**Table 5b. Visual Stream Morphology Stability Assessment Table**

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 2 - 2016

**UT2 Reach 1 & 2 (2,228 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Shallow and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	30	30		100%				
	3. Meander Pool Condition	Depth Sufficient	29	29		100%				
		Length Appropriate	29	29		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	29	29		100%				
		Thalweg centering at downstream of meander bend (Glide)	29	29		100%				
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	32	32			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	13	13			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	13	13			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	20	20			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	20	20			100%			

<sup>1</sup>Excludes constructed shallows since they are evaluated in section 1.

**Table 5c. Visual Stream Morphology Stability Assessment Table**

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 2 - 2016

**UT2A Reach 1 & 2 (1,750 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Shallow and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	31	31		100%				
	3. Meander Pool Condition	Depth Sufficient	31	31		100%				
		Length Appropriate	31	31		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	31	31		100%				
		Thalweg centering at downstream of meander bend (Glide)	31	31		100%				
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	32	32			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	2	2			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	2	2			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	21	21			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	20	20			100%			

<sup>1</sup>Excludes constructed shallows since they are evaluated in section 1.

**Table 5d. Visual Stream Morphology Stability Assessment Table**

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 2 - 2016

**UT2B Reach 2 (198 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Shallow and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	7	7		100%				
	3. Meander Pool Condition	Depth Sufficient	6	6		100%				
		Length Appropriate	6	6		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	6	6		100%				
		Thalweg centering at downstream of meander bend (Glide)	6	6		100%				
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	6	6			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	n/a	n/a			n/a			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	n/a	n/a			n/a			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	6	6			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	6	6			100%			

<sup>1</sup>Excludes constructed shallows since they are evaluated in section 1.

**Table 5e. Visual Stream Morphology Stability Assessment Table**

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 2 - 2016

**UT2C Reach 2 (110 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Shallow and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	5	5			100%			
	3. Meander Pool Condition	Depth Sufficient	4	4			100%			
		Length Appropriate	4	4			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	4	4			100%			
		Thalweg centering at downstream of meander bend (Glide)	4	4			100%			
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	4	4			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	n/a	n/a			n/a			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	n/a	n/a			n/a			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	4	4			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	4	4			100%			

<sup>1</sup>Excludes constructed shallows since they are evaluated in section 1.

**Table 5f. Visual Stream Morphology Stability Assessment Table**

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 2 - 2016

**UT2C Reach 3 (137 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Shallow and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	3	3			100%			
	3. Meander Pool Condition	Depth Sufficient	2	2			100%			
		Length Appropriate	2	2			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	2	2			100%			
		Thalweg centering at downstream of meander bend (Glide)	2	2			100%			
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	1	1			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	n/a	n/a			n/a			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	n/a	n/a			n/a			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	1	1			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	1	1			100%			

<sup>1</sup>Excludes constructed shallows since they are evaluated in section 1.

**Table 6. Vegetation Condition Assessment Table**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

Planted Acreage						
Vegetation Category	Definitions	Mapping Threshold (Ac)	Number of Polygons	Combined Acreage	% of Planted Acreage	24
Bare Areas	Very limited cover of both woody and herbaceous material	0.1	1	0.1	0.4%	
Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1	0	0.0	0.0%	
<b>Total</b>			<b>1</b>	<b>0.1</b>	<b>0.4%</b>	
Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 Ac	0	0	0%	
<b>Cumulative Total</b>			<b>1</b>	<b>0.1</b>	<b>0.4%</b>	

Easement Acreage						
Vegetation Category	Definitions	Mapping Threshold (SF)	Number of Polygons	Combined Acreage	% of Easement Acreage	35
Invasive Areas of Concern	Areas of points (if too small to render as polygons at map scale).	1,000	17	7.2	20.6%	
Easement Encroachment Areas	Areas of points (if too small to render as polygons at map scale).	none	0	0	0%	



## **Stream Photographs**



**UT2B R1 – Photo Point 1 looking upstream (06/28/2016)**



**UT2B R1 – Photo Point 1 looking downstream (06/28/2016)**



**UT2B R1 – Photo Point 2 looking upstream (06/28/2016)**



**UT2B R1 – Photo Point 2 looking downstream (06/28/2016)**



**UT2B R1 – Photo Point 3 looking upstream (06/28/2016)**



**UT2B R1 – Photo Point 3 looking downstream (06/28/2016)**



**UT2B R1** – Photo Point 4 looking upstream (06/28/2016)



**UT2B R1** – Photo Point 4 looking downstream (06/28/2016)



**UT2B R1** – Photo Point 5 looking upstream (06/28/2016)



**UT2B R1** – Photo Point 5 looking downstream (06/28/2016)



**UT2A R1** – Photo Point 6 looking upstream (06/28/2016)



**UT2A R1** – Photo Point 6 looking downstream (06/28/2016)



**UT2A R1** – Photo Point 7 looking upstream (06/28/2016)



**UT2A R1** – Photo Point 7 looking downstream (06/28/2016)



**UT2A R2** – Photo Point 8 looking upstream (06/28/2016)



**UT2A R2** – Photo Point 8 looking downstream (06/28/2016)



**UT2A R2** – Photo Point 9 looking upstream (06/28/2016)



**UT2A R2** – Photo Point 9 looking downstream (06/28/2016)



**UT2A R2** – Photo Point 10 looking upstream (06/28/2016)



**UT2A R2** – Photo Point 10 looking downstream (06/28/2016)



**UT2A R2** – Photo Point 11 looking upstream (06/28/2016)



**UT2A R2** – Photo Point 11 looking downstream (06/28/2016)



**UT2A R2** – Photo Point 12 looking upstream (06/28/2016)



**UT2A R2** – Photo Point 12 looking downstream (06/28/2016)



**UT2A R2** – Photo Point 13 looking upstream (06/28/2016)



**UT2A R2** – Photo Point 13 looking downstream (06/28/2016)



**UT2A R2** – Photo Point 14 looking upstream (06/28/2016)



**UT2A R2** – Photo Point 14 looking downstream (06/28/2016)



**UT2A R2** – Photo Point 15 looking upstream (06/28/2016)



**UT2A R2** – Photo Point 15 looking downstream (06/28/2016)



**UT2C R1** – Photo Point 16 looking upstream (06/28/2016)



**UT2C R1** – Photo Point 16 looking downstream (06/28/2016)



**UT2C R1** – Photo Point 17 looking upstream (06/28/2016)



**UT2C R1** – Photo Point 17 looking downstream (06/28/2016)



**UT2C R1** – Photo Point 18 looking upstream (06/28/2016)




**UT2C R1** – Photo Point 18 looking downstream (06/28/2016)



**UT2C R1** – Photo Point 19 looking upstream (06/28/2016)



**UT2C R1** – Photo Point 19 looking downstream (06/28/2016)



**UT2C R1** – Photo Point 20 looking upstream (06/28/2016)



**UT2C R1** – Photo Point 20 looking downstream (06/28/2016)



**UT2C R1** – Photo Point 21 looking upstream (06/28/2016)



**UT2C R1** – Photo Point 21 looking downstream (06/28/2016)





**UT2C R2** – Photo Point 22 looking upstream (06/28/2016)



**UT2C R2** – Photo Point 22 looking downstream (06/28/2016)



**UT2C R3** – Photo Point 23 looking upstream (06/28/2016)



**UT2C R3** – Photo Point 23 looking downstream (06/28/2016)



**UT2 R1** – Photo Point 24 looking upstream (06/28/2016)



**UT2 R1** – Photo Point 24 looking downstream (06/28/2016)



**UT2 R1** – Photo Point 25 looking upstream (06/28/2016)



**UT2 R1** – Photo Point 25 looking downstream (06/28/2016)



**UT2 R1** – Photo Point 26 looking upstream (06/28/2016)



**UT2 R1** – Photo Point 26 looking downstream (06/28/2016)



**UT2 R1** – Photo Point 27 looking upstream (06/28/2016)



**UT2 R1** – Photo Point 27 looking downstream (06/28/2016)



**UT2 R1** – Photo Point 28 looking upstream (06/28/2016)



**UT2 R1** – Photo Point 28 looking downstream (06/28/2016)



**UT2 R1** – Photo Point 29 looking upstream (06/28/2016)



**UT2 R1** – Photo Point 29 looking downstream (06/28/2016)



**UT2 R1** – Photo Point 30 looking upstream (06/28/2016)



**UT2 R1** – Photo Point 30 looking downstream (06/28/2016)



**UT2 R1** – Photo Point 31 looking upstream (06/28/2016)



**UT2 R1** – Photo Point 31 looking downstream (06/28/2016)



**UT2 R1** – Photo Point 32 looking upstream (06/28/2016)



**UT2 R1** – Photo Point 32 looking downstream (06/28/2016)



**UT2 R2** – Photo Point 33 looking upstream (06/28/2016)



**UT2 R2** – Photo Point 33 looking downstream (06/28/2016)



**UT2 R2 – Photo Point 34 looking upstream (06/28/2016)**



**UT2 R2 – Photo Point 34 looking downstream (06/28/2016)**



**UT2 R2 – Photo Point 35 looking upstream (06/28/2016)**



**UT2 R2 – Photo Point 35 looking downstream (06/28/2016)**



**Little River R1 – Photo Point 36 looking upstream (06/28/2016)**



**Little River R1–Photo Point 36 looking downstream (06/28/2016)**



**Little River R1 – Photo Point 37 looking upstream (06/28/2016)**




**Little River R1–Photo Point 37 looking downstream (06/28/2016)**



**Little River R1 – Photo Point 38 looking upstream (06/28/2016)**



**Little River R1–Photo Point 38 looking downstream (06/28/2016)**



**Little River R2 – Photo Point 39 looking upstream (06/28/2016)**



**Little River R2–Photo Point 39 looking downstream (06/28/2016)**



**Little River R2 – Photo Point 40 looking upstream (06/28/2016)**



**Little River R2–Photo Point 40 looking downstream (06/28/2016)**



**Little River R2 – Photo Point 41 looking upstream (06/28/2016)**



**Little River R2–Photo Point 41 looking downstream (06/28/2016)**



**Little River R2 – Photo Point 42 looking upstream (06/28/2016)**



**Little River R2–Photo Point 42 looking downstream (06/28/2016)**



**Little River R2 – Photo Point 43 looking upstream (06/28/2016)**



**Little River R2–Photo Point 43 looking downstream (06/28/2016)**



**Little River R2 – Photo Point 44 looking upstream (06/28/2016)**



**Little River R2–Photo Point 44 looking downstream (06/28/2016)**



**Little River R2 – Photo Point 45 looking upstream (06/28/2016)**



**Little River R2–Photo Point 45 looking downstream (06/28/2016)**





**Little River R2 – Photo Point 46 looking upstream (06/28/2016)**



**Little River R2–Photo Point 46 looking downstream (06/28/2016)**



**Little River R2 – Photo Point 47 looking upstream (06/28/2016)**



**Little River R2–Photo Point 47 looking downstream (06/28/2016)**



**UT1A R1 – Photo Point 48 looking upstream (06/28/2016)**



**UT1A R1 – Photo Point 48 looking downstream (06/28/2016)**



**UT1A R1** – Photo Point 49 looking upstream (06/28/2016)



**UT1A R1** – Photo Point 49 looking downstream (06/28/2016)



**UT1A R1** – Photo Point 50 looking upstream (06/28/2016)



**UT1A R1** – Photo Point 50 looking downstream (06/28/2016)



**UT1A R1** – Photo Point 51 looking upstream (06/28/2016)



**UT1A R1** – Photo Point 51 looking downstream (06/28/2016)



**UT1A R1** – Photo Point 52 looking upstream (06/28/2016)



**UT1A R1** – Photo Point 52 looking downstream (06/28/2016)



**UT1A R1** – Photo Point 53 looking upstream (06/28/2016)



**UT1A R1** – Photo Point 53 looking downstream (06/28/2016)



**UT1A R1** – Photo Point 54 looking upstream (06/28/2016)



**UT1A R1** – Photo Point 54 looking downstream (06/28/2016)



**UT1A R1** – Photo Point 55 looking upstream (06/28/2016)



**UT1A R1** – Photo Point 55 looking downstream (06/28/2016)



**UT1A R1** – Photo Point 56 looking upstream (06/28/2016)



**UT1A R1** – Photo Point 56 looking downstream (06/28/2016)



**UT1B R1** – Photo Point 57 looking upstream (06/28/2016)



**UT1B R1** – Photo Point 57 looking downstream (06/28/2016)



**UT1B R1** – Photo Point 58 looking upstream (06/28/2016)



**UT1B R1** – Photo Point 58 looking downstream (06/28/2016)



**UT1B R1** – Photo Point 59 looking upstream (06/28/2016)



**UT1B R1** – Photo Point 59 looking downstream (06/28/2016)



**UT1B R1** – Photo Point 60 looking upstream (06/28/2016)



**UT1B R1** – Photo Point 60 looking downstream (06/28/2016)



**UT1B R2** – Photo Point 61 looking upstream (06/28/2016)



**UT1B R2** – Photo Point 61 looking downstream (06/28/2016)




**UT1B R2** – Photo Point 62 looking upstream (06/28/2016)



**UT1B R2** – Photo Point 62 looking downstream (06/28/2016)



**UT1B R3** – Photo Point 63 looking upstream (06/28/2016)



**UT1B R3** – Photo Point 63 looking downstream (06/28/2016)



**UT1B R3** – Photo Point 64 looking upstream (06/28/2016)



**UT1B R3** – Photo Point 64 looking downstream (06/28/2016)

## **Vegetation Photographs**





**Vegetation Plot 1 (06/28/2016)**



**Vegetation Plot 2 (06/28/2016)**



**Vegetation Plot 3 (06/28/2016)**



**Vegetation Plot 4 (06/28/2016)**



**Vegetation Plot 5 (06/28/2016)**



**Vegetation Plot 6 (06/28/2016)**



**Vegetation Plot 7 (06/28/2016)**



**Vegetation Plot 8 (06/28/2016)**



**Vegetation Plot 9 (06/28/2016)**



**Vegetation Plot 10 (06/28/2016)**



**Vegetation Plot 11 (06/28/2016)**



**Vegetation Plot 12 (06/28/2016)**



**Vegetation Plot 13 (06/28/2016)**



**Vegetation Plot 14 (06/28/2016)**



**Vegetation Plot 15 (06/28/2016)**



**Vegetation Plot 16 (06/28/2016)**



**Vegetation Plot 17 (06/28/2016)**



**Vegetation Plot 18 (06/28/2016)**



**Vegetation Plot 19 (06/28/2016)**



**Vegetation Plot 20 (06/28/2016)**



**Vegetation Plot 21 (06/28/2016)**



**Vegetation Plot 22 (06/28/2016)**



**Vegetation Plot 23 (06/28/2016)**



**Vegetation Plot 24 (06/28/2016)**



**Vegetation Plot 25 (06/28/2016)**



**Vegetation Plot 26 (06/28/2016)**



**Vegetation Plot 27 (06/28/2016)**



**Vegetation Plot 28 (06/28/2016)**



**Vegetation Plot 29 (06/28/2016)**



**Vegetation Plot 30 (06/28/2016)**



**Vegetation Plot 31 (06/28/2016)**

### **APPENDIX 3. Vegetation Plot Data**

**Table 7. Vegetation Plot Criteria Attainment Table**

Hopewell Stream Mitigation Site

DMS Project No. 95352

**Monitoring Year 2 - 2016**

Plot	MY2 Success Criteria Met (Y/N)	Tract Mean
1	Y	100%
2	Y	
3	Y	
4	Y	
5	Y	
6	Y	
7	Y	
8	Y	
9	Y	
10	Y	
11	Y	
12	Y	
13	Y	
14	Y	
15	Y	
16	Y	
17	Y	
18	Y	
19	Y	
20	Y	
21	Y	
22	Y	
23	Y	
24	Y	
25	Y	
26	Y	
27	Y	
28	Y	
29	Y	
30	Y	
31	Y	



**Table 8. CVS Vegetation Tables - Metadata**

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 2 - 2016

Report Prepared By	Ruby Davis
Date Prepared	7/13/2016 12:41
Database Name	cv\$-eep-entrytool-v2.5.0 Hopewell MY2.mdb
Database Location	Q:\ActiveProjects\005-02133 Hopewell Mitigation FDP\Monitoring\Monitoring Year 2\Vegetation Assessment
Computer Name	RUBY
File Size	52793344
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT</b> -----	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Project Planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Project Total Stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and Spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY</b> -----	
Project Code	95352
Project Name	Hopewell Stream Mitigation Site
Area (sq m)	128285.35
Required Plots (calculated)	22
Sampled Plots	31

Table 9a. Planted and Total Stems (Species by Plot with Annual Means)

Hopewell Stream Mitigation Site

DWIS Project No. 95352

Monitoring Year 2 - 2016

Scientific Name	Common Name	Species Type	Current Plot Data (MY2 2016)														
			Vegetation Plot 1		Vegetation Plot 2		Vegetation Plot 3		Vegetation Plot 4		Vegetation Plot 5		Vegetation Plot 6		Vegetation Plot 7		
			P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T	
<i>Acer rubrum</i>	Red maple	Tree															
<i>Alnus serrulata</i>	Hazel alder	Shrub															
<i>Betula nigra</i>	River birch	Tree		1													
<i>Carya</i>	Hickory	Tree							1								
<i>Celtis laevigata</i>	Sugarberry	Tree															
<i>Chamaecyparis thyoides</i>	Atlantic white cedar	Tree															
<i>Crataegus</i>	Hawthorn	Tree															
<i>Diospyros virginiana</i>	Common persimmon	Tree		1													
<i>Fraxinus pennsylvanica</i>	Green ash	Tree		1	1	1	6	6	5	5	5	5	5	5	5	5	5
<i>Juglans nigra</i>	Black walnut	Tree			1												
<i>Juniperus virginiana</i>	Eastern redcedar	Tree															
<i>Liquidambar styraciflua</i>	Sweetgum	Tree		2													
<i>Liriodendron tulipifera</i>	Tuliptree	Tree															
<i>Nyssa sylvatica</i>	Blackgum	Tree															
<i>Pinus serotina</i>	Pond pine	Tree															
<i>Platanus occidentalis</i>	American sycamore	Tree	3	3	2	2	2	2	7	7	7	7	7	7	7	7	7
<i>Prunus serotina</i>	Black cherry	Tree															
<i>Quercus</i>	Oak	Tree															
<i>Quercus michauxii</i>	Swamp chestnut oak	Tree	4	4	3	3	2	2									
<i>Quercus phellos</i>	Willow oak	Tree	2	2	3	3	3	3	1	1	1	1	1	1	1	1	1
<i>Quercus rubra</i>	Northern red oak	Tree	2	2	2	2	2	2									
<i>Sambucus canadensis</i>	Common Elderberry	Shrub		3													
<i>Ulmus alata</i>	Winged elm	Tree															
<b>Stem count</b>			11	11	17	13	13	13	63	63	14	14	14	14	14	14	14
<b>Size (ares)</b>			1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
<b>Species count</b>			4	4	7	6	6	7	4	4	4	4	4	4	4	4	4
<b>Stems per ACRE</b>			445	445	688	486	486	526	526	526	567	567	567	567	567	567	567

P-noLS: Number of planted stems excluding live stakes

P-All: Number of planted stems including live stakes

T: Total stems

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Falls to meet requirements, by less than 10%

Falls to meet requirements by more than 10%

Volunteers included

Table 9b. Planted and Total Stems (Species by Plot with Annual Means)

Hopewell Stream Mitigation Site  
 DWS Project No. 95352  
 Monitoring Year 2 - 2016

Scientific Name	Common Name	Species Type	Current Plot Data (WY2 2016)																
			Vegetation Plot 8		Vegetation Plot 9		Vegetation Plot 10		Vegetation Plot 11		Vegetation Plot 12		Vegetation Plot 13		Vegetation Plot 14				
			P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T			
<i>Acer rubrum</i>	Red maple	Tree																	
<i>Alnus serrulata</i>	Hazel alder	Shrub																	
<i>Betula nigra</i>	River birch	Tree	3	3	2	2	1	1	3	3	2	2	2	2	1	1	1	1	1
<i>Carya</i>	Hickory	Tree																	
<i>Celtis laevigata</i>	Sugarberry	Tree																	
<i>Chamaecyparis thuyoides</i>	Atlantic white cedar	Tree																	
<i>Crataegus</i>	Hawthorn	Tree																	
<i>Diospyros virginiana</i>	Common persimmon	Tree		1														25	
<i>Fraxinus pennsylvanica</i>	Green ash	Tree			1	1	2	2	4	4	3	3	3	2	2	1	1	1	1
<i>Juglans nigra</i>	Black walnut	Tree		3														4	
<i>Juniperus virginiana</i>	Eastern redcedar	Tree																	
<i>Liquidambar styraciflua</i>	Sweetgum	Tree																	
<i>Liriodendron tulipifera</i>	Tuliptree	Tree					4	4	2	2	2	2	2	2	1	3	3	3	5
<i>Nyssa sylvatica</i>	Blackgum	Tree																	
<i>Pinus serotina</i>	Pond pine	Tree																	
<i>Platanus occidentalis</i>	American sycamore	Tree	5	5	7	7	2	2	1	1	4	4	4	4	9	9	9	13	
<i>Prunus serotina</i>	Black cherry	Tree																	
<i>Quercus</i>	Oak	Tree																	
<i>Quercus michauxii</i>	Swamp chestnut oak	Tree		2	2	1	1	1	2	2	1	1	1	1	6	6	6	1	1
<i>Quercus phellos</i>	Willow oak	Tree		2	2	1	1	1	1	1	1	1	1	2	2	2	2	2	2
<i>Quercus rubra</i>	Northern red oak	Tree	1	1	2	2	5	5	5	5	2	2	2	1	1	1	1	1	3
<i>Sambucus canadensis</i>	Common Elderberry	Shrub																	
<i>Ulmus alata</i>	Winged elm	Tree																	
<b>Stem count</b>			13	13	17	14	14	14	12	12	14	14	14	17	12	14	14	46	22
<b>Size (ares)</b>			1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
<b>Size (ACRES)</b>			0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02
<b>Species count</b>			5	5	7	6	6	6	5	5	6	6	6	8	3	3	3	6	9
<b>Stems per ACRE</b>			526	526	688	567	567	567	486	486	567	567	567	688	486	486	486	1,862	567

P-noLS: Number of planted stems excluding live stakes  
 P-All: Number of planted stems including live stakes  
 T: Total stems

Exceeds requirements by 10%  
 Exceeds requirements, but by less than 10%  
 Falls to meet requirements, by less than 10%  
 Falls to meet requirements by more than 10%  
 Volunteers included

Table 9c. Planted and Total Stems (Species by Plot with Annual Means)

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

Scientific Name	Common Name	Species Type	Current Plot Data (WY2 2016)												Stem count Size (ares)													
			Vegetation Plot 15		Vegetation Plot 16		Vegetation Plot 17		Vegetation Plot 18		Vegetation Plot 19		Vegetation Plot 20			Vegetation Plot 21												
			P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T		P-noLS	T	P-noLS	T									
<i>Acer rubrum</i>	Red maple	Tree																										
<i>Alnus serrulata</i>	Hazel alder	Shrub																										
<i>Betula nigra</i>	River birch	Tree	1	1	1	1	1	3	3	3	3	3	4	4	4	4	4	4	4	4	4	4	4	4	2	2		
<i>Carya</i>	Hickory	Tree																										
<i>Celtis laevigata</i>	Sugarberry	Tree																										
<i>Chamaecyparis thoides</i>	Atlantic white cedar	Tree																										
<i>Crataegus</i>	Hawthorn	Tree																										
<i>Diostyros virginiana</i>	Common persimmon	Tree		12																								
<i>Fraxinus pennsylvanica</i>	Green ash	Tree	2	2	4	4	4	4	4	4	4	2	2	2	6	6	6	6	5	5	5	5	5	1	1	1	1	
<i>Juglans nigra</i>	Black walnut	Tree																										
<i>Juniperus virginiana</i>	Eastern redcedar	Tree																										
<i>Liquidambar styraciflua</i>	Sweetgum	Tree		4							65						25						1					
<i>Liriodendron tulipifera</i>	Tuliptree	Tree							1	1	36	2	2	2											1	1	1	
<i>Nyssa sylvatica</i>	Blackgum	Tree																										
<i>Pinus serotina</i>	Pond pine	Tree																										
<i>Platanus occidentalis</i>	American sycamore	Tree	9	9	6	6	6	6	4	4	4	4	2	2	3	4	4	4	4	1	1	1	1	1	3	3	3	
<i>Prunus serotina</i>	Black cherry	Tree																										
<i>Quercus</i>	Oak	Tree																										
<i>Quercus michauxii</i>	Swamp chestnut oak	Tree	1	1	2	2	2	2	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	
<i>Quercus phellos</i>	Willow oak	Tree																										
<i>Quercus rubra</i>	Northern red oak	Tree	2	2	1	1	1	1	1	1	1	2	2	2											5	5	3	3
<i>Sambucus canadensis</i>	Common Elderberry	Shrub																										
<i>Ulmus alata</i>	Winged elm	Tree																										
<b>Stem count</b>			15	15	14	14	14	14	15	15	115	13	13	41	12	12	31	15	15	15	15	15	12	12	12	12	12	
<b>Size (ares)</b>			1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	
<b>Species count</b>			5	5	7	5	5	5	7	8	8	7	7	9	4	4	5	4	4	4	4	4	4	4	4	6	6	
<b>Stems per ACRE</b>			607	607	1,255	567	567	567	607	607	4,654	526	526	1,659	486	486	1,255	607	607	607	607	607	486	486	486	486	486	

Exceeds requirements by 10%  
 Exceeds requirements, but by less than 10%  
 Falls to meet requirements, by less than 10%  
 Falls to meet requirements by more than 10%  
 Volunteers included

P-noLS: Number of planted stems excluding live stakes  
 P-All: Number of planted stems including live stakes  
 T: Total stems

Table 9d. Planted and Total Stems (Species by Plot with Annual Means)

Hopewell Stream Mitigation Site  
 DMIS Project No. 95352  
 Monitoring Year 2 - 2016

Scientific Name	Common Name	Species Type	Current Plot Data (MY2 2016)														Stem count	Size (ares)	Species count	Stems per ACRE																		
			Vegetation Plot 22		Vegetation Plot 23		Vegetation Plot 24		Vegetation Plot 25		Vegetation Plot 26		Vegetation Plot 27		Vegetation Plot 28																							
			P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T																						
<i>Acer rubrum</i>	Red maple	Tree																																				
<i>Alnus serrulata</i>	Hazel alder	Shrub																																				
<i>Betula nigra</i>	River birch	Tree	2	2	3	2	2	2																														
<i>Carya</i>	Hickory	Tree																1	1																			
<i>Celtis laevigata</i>	Sugarberry	Tree																																				
<i>Chamaecyparis thuyoides</i>	Atlantic white cedar	Tree																																				
<i>Crataegus</i>	Hawthorn	Tree																																				
<i>Disopyros virginiana</i>	Common persimmon	Tree																																				
<i>Fragaria pennsylvanica</i>	Green ash	Tree	4	4	4	4	14	4																														
<i>Juglans nigra</i>	Black walnut	Tree																																				
<i>Juniperus virginiana</i>	Eastern redcedar	Tree																																				
<i>Liquidambar styraciflua</i>	Sweetgum	Tree																																				
<i>Liriodendron tulipifera</i>	Tuliptree	Tree																																				
<i>Nyssa sylvatica</i>	Blackgum	Tree																																				
<i>Pinus serotina</i>	Pond pine	Tree																																				
<i>Platanus occidentalis</i>	American sycamore	Tree	1	1	1	8	8	8	4	4	4	4	12	4	4	4	7	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	4		
<i>Prunus serotina</i>	Black cherry	Tree																																				
<i>Quercus</i>	Oak	Tree																																				
<i>Quercus michauxii</i>	Swamp chestnut oak	Tree																																				
<i>Quercus phellos</i>	Willow oak	Tree																																				
<i>Quercus rubra</i>	Northern red oak	Tree	1	1	1	1	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2		
<i>Sambucus canadensis</i>	Common Elderberry	Shrub																																				
<i>Ulmus alata</i>	Winged elm	Tree																																				
<b>Stem count</b>			11	11	29	14	14	58	10	10	20	10	10	17	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10		
<b>Size (ares)</b>			1	1	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02		
<b>Species count</b>			5	5	9	5	5	5	5	5	7	5	5	6	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4		
<b>Stems per ACRE</b>			445	445	1,174	567	567	2,347	405	405	809	405	405	688	405	405	405	405	405	405	405	405	405	405	405	405	405	405	405	405	405	405	405	405	405	405		

ProLS: Number of planted stems excluding live stakes  
 P-All: Number of planted stems including live stakes  
 T: Total stems

Exceeds requirements by 10%  
 Exceeds requirements, but by less than 10%  
 Falls to meet requirements, by less than 10%  
 Falls to meet requirements by more than 10%  
 Volunteers included

Table 9e. Planted and Total Stems (Species by Plot with Annual Means)

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 2 - 2016

Scientific Name	Common Name	Species Type	Current Plot Data (MY2 2016)						Annual Means													
			Vegetation Plot 29		Vegetation Plot 30		Vegetation Plot 31		MY2 (2016)		MY1 (9/2015)		MY0 (1/2015)									
			P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T	P-noLS	T								
<i>Acer rubrum</i>	Red maple	Tree																				
<i>Alnus serrulata</i>	Hazel alder	Shrub																				
<i>Betula nigra</i>	River birch	Tree	1	1	1	1																
<i>Carya</i>	Hickory	Tree																				
<i>Celtis laevigata</i>	Sugarberry	Tree																				
<i>Chamaecyparis thyoides</i>	Atlantic white cedar	Tree																				
<i>Crataegus</i>	Hawthorn	Tree																				
<i>Diospyros virginiana</i>	Common persimmon	Tree																				
<i>Fraxinus pennsylvanica</i>	Green ash	Tree	3	3	4	4	4	4	4	86	86	85	85	85	85	92	92	92	92	92	92	92
<i>Juglans nigra</i>	Black walnut	Tree							1													
<i>Lumpinus virginiana</i>	Eastern reedcedar	Tree																				
<i>Liquidambar styraciflua</i>	Sweetgum	Tree		18					53													
<i>Liriodendron tulipifera</i>	Tuliptree	Tree	1	1	1	1	1	1	1	24	24	24	24	24	28	52	52	52	52	52	52	52
<i>Nyssa sylvatica</i>	Blackgum	Tree																				
<i>Pinus serotina</i>	Pond pine	Tree																				
<i>Platanus occidentalis</i>	American sycamore	Tree	1	4					1													
<i>Prunus serotina</i>	Black cherry	Tree																				
<i>Quercus</i>	Oak	Tree																				
<i>Quercus michauxii</i>	Swamp chestnut oak	Tree																				
<i>Quercus phellos</i>	Willow oak	Tree																				
<i>Quercus rubra</i>	Northern red oak	Tree	5	5	4	4	4	4	6	58	58	60	60	60	69	69	69	69	69	69	69	69
<i>Sambucus canadensis</i>	Common Elderberry	Shrub																				
<i>Ulmus alata</i>	Winged elm	Tree																				
	<b>Stem count</b>		11	11	32	10	10	65	12	12	53	395	395	395	896	402	402	402	402	402	497	497
	<b>Size (acres)</b>		0.02		0.02		1		0.02		0.77		31		31		0.77		31		0.77	
	<b>Species count</b>		5	5	6	4	4	7	4	4	6	8	8	8	18	7	7	7	7	7	14	7
	<b>Stems per ACRE</b>		445	445	1,295	405	405	2,630	486	486	2,145	516	516	516	1,170	525	525	525	525	525	799	649

P-noLS: Number of planted stems excluding live stakes

T: Total stems

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Falls to meet requirements, by less than 10%

Falls to meet requirements by more than 10%

Volunteers included

## **APPENDIX 4. Morphological Summary Data and Plots**

Table 10a. Baseline Stream Data Summary  
 Hopewell Stream Mitigation Site  
 DMS Project No. 93352  
 Monitoring Year 2 - 2016

Parameter	Pre-Restoration Condition				Reference Reach Data				Design				As-Built/Baseline							
	UTZ Reach 1		UTZ Reach 2		UT to Rocky Creek		Spencer Creek Reach 1		Spencer Creek Reach 2		Spencer Creek Reach 3		UTZ Reach 1		UTZ Reach 2		UTZ Reach 2		As-Built/Baseline	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Shallow</b>																				
Bankfull Width (ft)	7.9	10.9	10.7		23.0	32.0	12.2		8.7		2.1	2.6	1.0	1.2	14.0	14.0	30.6	14.2	15.3	
Floodplain Width (ft)	12	18	14		61	69	7.2	>114	229		60	>114	14	1.2	14.0	14.0	268	101	15.3	
Bankfull Mean Depth (ft)	1.0	1.8	1.4		1.3	2.4	1.8		1.2		1.6	3.8	1.0	1.0	1.0	1.0	0.8	0.9	1.0	
Bankfull Cross Section Area (ft <sup>2</sup> )	11.1	11.4	16.9		32.9	36.1	16.3		10.6		17.8	19.7	17.0	17.0	14.3	14.3	8.4	13.7	14.8	
Bankfull Velocity (ft/s)	5.7	10.4	7.7		16.4	28.9	9.1		7.3		5.8	7.1	2.9	9.3	13.0	14.0	13.7	15.8	15.8	
Width/Depth Ratio	1.5	1.7	1.3		2.2	2.6	1.0		26.3		5.5	10.2	1.7	4.3	3.6	1.0	2.7	7.1	5.4	
Bank Height Ratio	1.4	1.9	2.1		2.2	2.6	1.0		1.0		1.0	1.0	1.0	1.0	1.0	1.0	24.2	1.0	45.8	
D50 (mm)	0.100		32.5																	
<b>Pattern</b>																				
Rifle Length (ft)																	11	120	24	36
Rifle Slope (ft/ft)																	0.033	0.0227	0.004	0.0386
Pool Length (ft)																	17	66	41	106
Pool Max Depth (ft)	2.0	2.2	2.2														1.7	3.6	3.2	5.0
Pool Spacing (ft)																	20	108	65	132
Pool Volume (ft <sup>3</sup> )																				
Channel Bedwidth (ft)	45	79	67	69													5	11	32	79
Radius of Curvature (ft)	12	28	21	25													13	35	21	24
R/Bankfull Width (ft/ft)	1.5	2.6	2.1	2.3													1.2	2.5	1.4	1.6
Meander Length (ft)	102	246	235	332													60	171	113	120
Meander Ratio	5.7	7.2	6.3	6.4													6.0	0.5	0.8	5.2
<b>Substrate, Bed and Transport Metrics</b>																				
SCN/SK/GS/CS/B/BK/Beck																				
d16/d85/d50/d84/d95/d100																				
Reach Shear Stress (Compensated) lb/ft <sup>2</sup>																				
Max. part size (mm) mobilized at bankfull																				
Stream Power (Capacity) W/m <sup>2</sup>																				
<b>Additional Reach Parameters</b>																				
Drainage Area (S/M)	0.38		0.59		2.90		11.0		0.80		0.96		0.37		0.38		0.59		0.38	0.59
Watershed Impervious Cover Estimate (%)	1%		1%												1%		1%		1%	1%
Regime Classification	G5/A		G4		B/C		E4B		E4/C4		E4		E4		C4		C4		C4	C4
Bankfull Velocity (ft/s)	3.7	4.0	3.9								4.9	5.4	3.1	5.6	3.9		2.7	3.0	3.8	3.8
Bankfull Discharge (cfs)	45		58		203		85				97		40	35	54		23	38	56	56
Q-9NF regression (1-2-yr)	85		112																	
Q-USGS extrapolation (1.2-yr)	46		62																	
Channelbanking																				
Channelbanking (ft)	1455		438																	438
Channel Thawing (ft)	1377		704																	520
Water Surface Slope (ft/ft)	1.3		1.1				1.1		1.1		1.3		1.0	1.3	1.0		1.0	1.2	1.2	1.2
Bankfull Slope (ft/ft)	0.0083		0.0082		0.019		0.0235		0.132		0.0047		0.019	0.022	0.0083		0.0085	0.0087	0.0103	0.0107

SC: Silt/Clay <0.062 mm diameter particles  
 [—] Data was not provided  
 N/A: Not Applicable



Table 10b. Baseline Stream Data Summary  
 Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

Hopewell-UTZA Reaches 1 and 2

Parameter	Gage		Pre-Restoration Condition				Reference Reach Data				Design				As-Built/Baseline	
	UTZA Reach 1	UTZA Reach 2	Min	Max	Min	Max	See Table 10a.	Min	Max	Min	Max	UTZA Reach 1	UTZA Reach 2	Min	Max	
<b>Dimension and Substrate - Riffle</b>																
Bankfull Width (ft)	6.2	7.9	6.0	7.9								10.3	9.8	10.9		
Floodprone Width (ft)	4.0	6	6	10								>87	63	>88		
Bankfull Mean Depth	1.0	1.0	0.8	1.0								0.8	0.7	0.7		
Bankfull Max Depth	2.0	1.1	1.1	1.5								1.6	1.1	1.2		
Bankfull Cross-sectional Area (ft <sup>2</sup> )	6.2	6.1	6.1	6.2								8.0	6.8	8.0		
Width/Depth Ratio	6.2	5.9	5.9	10.0								13.3	14.0	14.9		
Entrenchment Ratio	6.5	0.8	0.8	1.7								>8	5.7	>9		
Bank Height Ratio	1.4	2.3	2.3	2.9								1.0	1.0	1.0		
D50 (mm)	0.1	0.1										30.9	34.3	39.8		
<b>Profile</b>																
Riffle Length (ft)																
Riffle Slope (ft/ft)	---	---										0.0210	0.0034	0.0330		
Pool Length (ft)												18	14	55		
Pool Max Depth (ft)	2.3	2.7	1.9	2.7								2.9	1.5	4.1		
Pool Spacing (ft)	---	---										40	27	88		
Pool Volume (ft <sup>3</sup> )																
<b>Pattern</b>																
Channel Belwidth (ft)	18	22	26	72								20	38	42		
Radius of Curvature (ft)	8	31	6	28								16	25	30		
Rc: Bankfull Width (ft/ft)	1.3	5.0	1.0	3.5								3.0	2.4	1.8		
Meander Length (ft)	54	61	102	173								76	116	147		
Meander Width Ratio	2.9	3.6	4.3	9.1								1.9	3.7	3.9		
<b>Substrate, Bed and Transport Parameters</b>																
R%/G%/P%/GV%/S%																
SC%/S%/G%/C%/B%/Be%																
d16/d35/d50/d84/d95/d100																
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	SC/SC/0.1/3/7	SC/SC/0.1/3/7										0.25	0.44	0.45		
Max part size (mm) mobilized at bankfull	---	---										0.36	0.44	0.45		
Stream Power (Capacity) W/m <sup>2</sup>																
<b>Additional Reach Parameters</b>																
Drainage Area (SM)	0.10	0.16										0.10	0.16	0.16		
Watershed Impervious Cover Estimate (%)	<1%	<1%										<1%	<1%	<1%		
Rosgen Classification	E/G5/4	E/G5/4										C4	C4	C4		
Bankfull Velocity (fps)	3.0	2.7	2.7	3.1								2.2	2.8	2.8		
Bankfull Discharge (Gfs)	19	19	19	48								18	19	25		
Q-NFF regression (2-yr)	35	48	48	48												
Q-USGS extrapolation (1.2-yr)	18	25	25	25												
Q-Mannings	---	---														
Valley Length (ft)	283	1,198	1,198	1,198								283	1,198	1,198		
Channel Thalweg Length (ft)	368	1,368	1,368	1,368								386	1,443	1,443		
Sinuosity	1.3	1.2	1.2	1.2								1.2	1.2	1.2		
Water Surface Slope (ft/ft)	---	---										0.006	0.0108	0.0108		
Bankfull Slope (ft/ft)	0.0082	0.0086										0.0084	0.0107	0.0109		

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 10c. Baseline Stream Data Summary  
 Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

Hopewell-UT2B Reach 2 and UT2C Reaches 2 and 3

Parameter	Gage			Pre-Restoration Condition						Reference Reach Data						Design						As-Built/Baseline						
	UT2B			UT2C			UT2B Reach 2			UT2C Reach 2 & 3			UT2B Reach 2			UT2C Reach 2 & 3			UT2B Reach 2			UT2C Reach 2 & 3						
	Min	Max		Min	Max		Min	Max		Min	Max		Min	Max		Min	Max		Min	Max		Min	Max		Min	Max		
<b>Dimension and Substrate - Riffle</b>	See Table 10a.																											
Bankfull Width (ft)	3.4	5.1	6.4	4.2	6.4		5.0	7.8		5.2	9.9		5.0	125	125	7.8	5.2		5.2	>41								
Floodprone Width (ft)	4	8	53	7	53		0.4	0.6		0.4	0.5		0.4	0.6	0.8	0.6	0.6		0.6	1.1								
Bankfull Mean Depth	0.4	0.6	0.9	0.6	0.9		0.5	0.6		0.5	0.6		0.5	0.6	0.8	0.6	0.6		0.6	1.1								
Bankfull Max Depth	0.7	1.0	1.4	0.9	1.4		2.1	2.3		2.1	2.1		2.1	2.3	4.3	2.1	2.1		2.1	5.3								
Bankfull Cross-sectional Area (ft <sup>2</sup> )	2.2	2.3	4.2	3.8	4.2		12.0	14.0		13.0	18.4		12.0	25.0	16.0	13.0	13.0		13.0	18.4								
Width/Depth Ratio	5.5	11.3	9.6	4.6	9.6		10.0	25.0		8	36		10.0	25.0	16.0	8	8		8	>5								
Entrenchment Ratio	1.2	1.6	2.6	1.2	2.6		1.0	1.0		1.0	1.0		1.0	1.0	1.0	1.0	1.0		1.0	1.0								
Bank Height Ratio	1.7	4.0	3.4	1.0	3.4		2.1	6.0		2.1	6.0		2.1	6.0	6.0	2.1	2.1		2.1	6.0								
<b>Profile</b>	See Table 10a.																											
Riffle Length (ft)	---																											
Riffle Slope (ft/ft)	---																											
Pool Length (ft)	---																											
Pool Max Depth (ft)	---																											
Pool Spacing (ft)	---																											
Pool Volume (ft <sup>3</sup> )	---																											
<b>Pattern</b>	See Table 10a.																											
Channel Belwidth (ft)	25	32	46	33	46		8	30		8	19		8	30	47	8	19		8	25								
Radius of Curvature (ft)	20		20	6	20		9	15		9	15		9	15	23	9	15		9	15								
Rc: Bankfull Width (ft/ft)	2.9	3.9	3.1	1.4	3.1		1.8	3.0		1.7	2.9		1.8	3.0	3.0	1.7	2.9		1.7	2.9								
Meander Length (ft)	23	21	165	160	165		20	75		117	62		20	75	117	40	62		40	82								
Meander Width Ratio	7.4	6.3	7.2	7.9	7.2		1.6	6.0		1.6	6.0		1.6	6.0	6.0	1.6	6.0		1.6	6.0								
<b>Substrate, Bed and Transport Parameters</b>	See Table 10a.																											
R%/Ru%/P%/G%/S%	---																											
SC%/Ss%/G%/C%/B%/Be%	---																											
d16/d35/d50/d84/d95/d100	---																											
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	---																											
Max part size (mm) mobilized at bankfull	---																											
Stream Power (Capacity) W/m <sup>2</sup>	---																											
<b>Additional Reach Parameters</b>	See Table 10a.																											
Drainage Area (SM)	0.03																											
Watershed Impervious Cover Estimate (%)	<1%																											
Rosgen Classification	E/G4																											
Bankfull Velocity (fps)	3.0	3.2	3.7	3.3	3.7		0.03	0.08		0.03	0.08		0.03	0.08	0.08	0.03		0.03	0.08									
Bankfull Discharge (Gfs)	7	18	31	14	31		<1%	<1%		<1%	<1%		<1%	<1%	<1%	<1%	<1%		<1%	<1%								
Q-NFF regression (2-yr)	18	9	15	15	15		C4	C4		C4	C4		C4	C4	C4	C4	C4		C4	C4								
Q-USGS extrapolation (1.2-yr)	9	9	15	15	15		3	7		3	7		3	7	13	6	6		6	11								
Q-Mannings	---																											
Valley Length (ft)	183	296	296	296	296		183	229		183	229		183	229	229	183	229		183	229								
Channel Thalweg Length (ft)	114	326	326	326	326		188	247		188	247		188	247	247	188	247		188	247								
Sinuosity	1.2	1.1	1.1	1.1	1.1		1.0	1.2		1.0	1.2		1.0	1.2	1.1	1.1	1.1		1.1	1.1								
Water Surface Slope (ft/ft)	---																											
Bankfull Slope (ft/ft)	0.0250	0.0120	0.0120	0.0120	0.0120		0.0259	0.0154		0.0154	0.024		0.0154	0.024	0.0211	0.0215	0.0215		0.0211	0.0215								

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

**Table 10d. Baseline Stream Data Summary**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Hopewell-UT1B Reach 1**

Parameter	Gage	Pre-Restoration		Reference Reach Data	Design		As-Built/Baseline	
		UT1B		See Table 10a.	UT1B Reach 1		UT1B Reach 1	
		Min	Max		Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>								
Bankfull Width (ft)	N/A	7.1	13.2	See Table 10a.	5.0		4.8	
Floodprone Width (ft)		8	28		10	25	12.4	
Bankfull Mean Depth		0.7	1.1		0.4		0.4	
Bankfull Max Depth		1.2	1.9		0.5		0.6	
Bankfull Cross-sectional Area (ft <sup>2</sup> )		8.0	12.0		1.9		1.8	
Width/Depth Ratio		10.1	12.0		13.0		13.3	
Entrenchment Ratio		2.2			10.0	25.0	2.6	
Bank Height Ratio		2.5			1.0		1.0	
D50 (mm)		52.3					56.3	
<b>Profile</b>								
Riffle Length (ft)	N/A			See Table 10a.	---		11	47
Riffle Slope (ft/ft)		---			0.0154	0.033	0.0185	0.0646
Pool Length (ft)					---		20	105
Pool Max Depth (ft)		1.4	2.6		1.9	2.5	1.1	1.6
Pool Spacing (ft)		---			21	91	56	103
Pool Volume (ft <sup>3</sup> )								
<b>Pattern</b>								
Channel Beltwidth (ft)	N/A	20	47	See Table 10a.	22	84	---	
Radius of Curvature (ft)		10	84		25	42	---	
Rc:Bankfull Width (ft/ft)		0.9	7.5		1.8	3.0	---	
Meander Length (ft)		68	294		56	210	---	
Meander Width Ratio		1.8	4.2		1.6	6.0	---	
<b>Substrate, Bed and Transport Parameters</b>								
Ri%/Ru%/P%/G%/S%	N/A			See Table 10a.				
SC%/Sa%/G%/C%/B%/Be%								
d16/d35/d50/d84/d95/d100		SC/15.41/52.3/136/172					SC/1/6/128/256/512	
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		---			0.61		0.54	
Max part size (mm) mobilized at bankfull								
Stream Power (Capacity) W/m <sup>2</sup>								
<b>Additional Reach Parameters</b>								
Drainage Area (SM)	N/A	0.03		See Table 10a.	0.03		0.03	
Watershed Impervious Cover Estimate (%)		<1%			<1%		<1%	
Rosgen Classification		Eb/B4			C4b		C4b	
Bankfull Velocity (fps)		1.7			3.3		2.8	
Bankfull Discharge (cfs)		12			6		5	
Q-NFF regression (2-yr)		15						
Q-USGS extrapolation (1.2-yr)		7						
Q-Mannings		---						
Valley Length (ft)		431			431		431	
Channel Thalweg Length (ft)		475			475		480	
Sinuosity		1.1			1.0	1.2	1.1	
Water Surface Slope (ft/ft) <sup>2</sup>		---			---		0.0270	
Bankfull Slope (ft/ft)		0.0369			0.0360		0.0246	0.0260

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable



Table 11b. Morphology and Hydraulic Summary (Dimensional Parameters - Cross Section)

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 2 - 2016

Dimension and Substrate based on fixed bankfull elevation	Cross-Section 11, UT2 Reach 1 (Riffle)							Cross-Section 12, UT2 Reach 1 (Riffle)							Cross-Section 13, UT2 Reach 1 (Pool)							Cross-Section 14, UT1B Reach 1 (Pool)										
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	719.3	719.3	719.3						717.3	717.3	717.3						717.4	717.4	717.4						764.2	764.2	764.2					
Floodprone Width (ft)	14.2	13.7	13.9						10.6	10.6	11.2						19.6	17.4	17.1						5.2	4.9	5.3					
Bankfull Mean Depth (ft)	0.9	1.0	1.0						>68	>57	>68						1.2	1.1	1.3					0.5	0.2	0.2						
Bankfull Max Depth (ft)	1.7	1.8	1.9						1.3	1.1	1.3						2.4	2.0	2.3					0.7	0.3	0.4						
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	12.7	14.1	14.0						8.4	7.3	7.7						23.1	18.5	21.5					2.5	1.0	1.2						
Bankfull Width/Depth Ratio	15.8	13.3	13.8						13.2	15.6	16.2						16.7	16.4	13.6					10.4	23.3	22.5						
Bankfull Entrenchment Ratio	7.1	7.6	7.4						>7	>5	>6						1.0	1.0	1.0					1.0	1.0	1.0						
Bankfull Bank Height Ratio	1.0	1.0	1.0						1.0	1.0	1.0						1.0	1.0	1.0					1.0	1.0	1.0						
d50 (mm)	28.0	17.4	14.6						24.2	22.1	12.8						---	---	---					---	---	---						
Dimension and Substrate based on fixed bankfull elevation	Cross-Section 15, UT1B Reach 1 (Riffle)							Cross-Section 16, UT2C Reach 2 (Riffle)							Cross-Section 17, UT2C Reach 2 (Pool)																	
Bankfull Width (ft)	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	761.9	761.9	761.9						709.2	709.2	709.2						708.3	708.3	708.3						708.3	708.3	708.3					
Floodprone Width (ft)	4.8	4.6	5.2						9.9	9.0	9.3						13.0	12.8	11.8						13.0	12.8	11.8					
Bankfull Mean Depth (ft)	0.4	0.2	0.3						>48	>45	>47						0.9	0.8	0.5					0.9	0.8	0.5						
Bankfull Max Depth (ft)	0.6	0.3	0.5						1.1	1.0	1.1						2.0	2.0	1.2					2.0	2.0	1.2						
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	1.8	1.0	1.5						5.3	4.6	4.9						11.2	10.7	5.9					11.2	10.7	5.9						
Bankfull Width/Depth Ratio	13.3	22.1	18.8						18.4	17.5	17.6						15.1	15.3	23.8					15.1	15.3	23.8						
Bankfull Entrenchment Ratio	2.6	1.6	1.9						>5	>5	>5						1.0	1.0	1.0					1.0	1.0	1.0						
Bankfull Bank Height Ratio	1.0	1.0	1.0						1.0	1.0	1.0						1.0	1.0	1.0					1.0	1.0	1.0						
d50 (mm)	56.3	69.7	13.3						18.4	10.8	8.0						---	---	---					---	---	---						

**Table 12a. Monitoring Data - Stream Reach Data Summary**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Hopewell-UT1B Reach 1**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Shallow</b>																
Bankfull Width (ft)	4.8		4.6		5.2											
Floodprone Width (ft)	12		8		10											
Bankfull Mean Depth	0.4		0.2		0.3											
Bankfull Max Depth	0.6		0.3		0.5											
Bankfull Cross Sectional Area (ft <sup>2</sup> )	1.8		1.0		1.5											
Width/Depth Ratio	13.3		22.1		18.8											
Entrenchment Ratio	2.6		1.6		1.9											
Bank Height Ratio	1.0		1.0		1.0											
D50 (mm)	56.3		69.7		13.3											
<b>Profile</b>																
Riffle Length (ft)	11	47														
Riffle Slope (ft/ft)	0.0185	0.0646														
Pool Length (ft)	20	105														
Pool Max Depth (ft)	1.1	1.6														
Pool Spacing (ft)	56	103														
Pool Volume (ft <sup>3</sup> )	----															
<b>Pattern</b>																
Channel Beltwidth (ft)	----															
Radius of Curvature (ft)	----															
Rc:Bankfull Width (ft/ft)	----															
Meander Wave Length (ft)	----															
Meander Width Ratio	----															
<b>Additional Reach Parameters</b>																
Rosgen Classification	C4b															
Channel Thalweg Length (ft)	480															
Sinuosity (ft)	1.1															
Water Surface Slope (ft/ft)	0.0270															
Bankfull Slope (ft/ft)	0.0246															
R%/Ru%/P%/G%/S%	----															
SC%/Sa%/G%/C%/B%/Be%	----															
d16/d35/d50/d84/d95/d100	SC/1/6/128/256/512															
% of Reach with Eroding Banks	0%		SC/0.77/139/241/>2048		SC/6/9/23/57/180											
	0%		0%		0%											

(---) Data was not provided

Table 12b. Monitoring Data - Stream Reach Data Summary

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

Hopewell-UT2 Reach 1

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Shallow</b>																
Bankfull Width (ft)	10.6	14.2	10.6	13.7	11.2	13.9										
Floodprone Width (ft)	>68	101	>57	105	>68	104										
Bankfull Mean Depth	0.8	0.9	0.7	1.0	0.7	1.0										
Bankfull Max Depth	1.3	1.7	1.1	1.8	1.3	1.9										
Bankfull Cross Sectional Area (ft <sup>2</sup> )	8.4	12.7	7.3	14.1	7.7	14.0										
Width/Depth Ratio	13.2	15.8	13.3	15.6	13.8	16.2										
Entrenchment Ratio	>7	7.1	>5	7.6	>6	7.4										
Bank Height Ratio	1.0		1.0		1.0											
D50 (mm)	24.2	28.0	17.4	22.1	12.8	14.6										
<b>Profile</b>																
Riffle Length (ft)	11	120														
Riffle Slope (ft/ft)	0.0033	0.0227														
Pool Length (ft)	17	66														
Pool Max Depth (ft)	1.7	3.6														
Pool Spacing (ft)	20	108														
Pool Volume (ft <sup>3</sup> )	---															
<b>Pattern</b>																
Channel Beltwidth (ft)	5	11														
Radius of Curvature (ft)	13	36														
Rc:Bankfull Width (ft/ft)	1.2	2.5														
Meander Wave Length (ft)	60	171														
Meander Width Ratio	0.5	0.8														
<b>Additional Reach Parameters</b>																
Rosgen Classification	C4															
Channel Thalweg Length (ft)	1,787															
Sinuosity (ft)	1.20															
Water Surface Slope (ft/ft)	0.0087															
Bankfull Slope (ft/ft)	0.0085															
R%/Ru%/P%/G%/S%	---															
SC%/Sa%/G%/C%/B%/Be%	---															
d16/d35/d50/d84/d95/d100	15/31/46/97/228/>2048															
% of Reach with Eroding Banks	0%		0%		SC/10/17/51/174/2048		0%		SC/5.6/20/112/237/2048		0%		SC/10/17/51/174/2048		0%	

(---) Data was not provided

**Table 12c. Monitoring Data - Stream Reach Data Summary**

Hopewell Stream Mitigation Site  
DMS Project No. 95352  
Monitoring Year 2 - 2016

**Hopewell-UT2 Reach 2**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Shallow</b>																
Bankfull Width (ft)	15.3		13.1		13.5											
Floodprone Width (ft)	>55		>60		>60											
Bankfull Mean Depth	1.0		1.2		1.2											
Bankfull Max Depth	1.5		1.8		1.9											
Bankfull Cross Sectional Area (ft <sup>2</sup> )	14.8		16.2		16.5											
Width/Depth Ratio	15.8		10.6		11.1											
Entrenchment Ratio	>4		>5		>5											
Bank Height Ratio	1.0		1.0		1.0											
D50 (mm)	45.8		25.7		23.4											
<b>Profile</b>																
Riffle Length (ft)	24	36														
Riffle Slope (ft/ft)	0.01039	0.03859														
Pool Length (ft)	41	105														
Pool Max Depth (ft)	3.2	5.0														
Pool Spacing (ft)	65	132														
Pool Volume (ft <sup>3</sup> )	---															
<b>Pattern</b>																
Channel Beltwidth (ft)	32	79														
Radius of Curvature (ft)	21	24														
Rc:Bankfull Width (ft/ft)	1.4	1.6														
Meander Wave Length (ft)	113	120														
Meander Width Ratio	2.1	5.2														
<b>Additional Reach Parameters</b>																
Rosgen Classification	C4															
Channel Thalweg Length (ft)	529															
Sinuosity (ft)	1.2															
Water Surface Slope (ft/ft)	0.0126															
Bankfull Slope (ft/ft)	0.0103		0.0107													
R%/Ru%/P%/G%/S%	---		---													
SC%/Sa%/G%/C%/B%/Be%	---		---													
d16/d35/d50/d84/d95/d100	15/31/46/97/228/>2048		15/31/46/97/228/>2048		SC/5.6/20/112/237/2048		SC/10/17/51/174/2048		SC/10/17/51/174/2048		SC/10/17/51/174/2048		SC/10/17/51/174/2048		SC/10/17/51/174/2048	
% of Reach with Eroding Banks	0%		0%		0%		0%		0%		0%		0%		0%	

(---) Data was not provided



**Table 12d. Monitoring Data - Stream Reach Data Summary**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Hopewell-UT2A Reach 1**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Shallow</b>																
Bankfull Width (ft)	10.3		9.7		10.1											
Floodprone Width (ft)	>87		>88		>88											
Bankfull Mean Depth	0.8		0.8		0.8											
Bankfull Max Depth	1.6		1.3		1.4											
Bankfull Cross Sectional Area (ft <sup>2</sup> )	8.0		7.6		7.6											
Width/Depth Ratio	13.3		12.4		13.3											
Entrenchment Ratio	>8		>9		>9											
Bank Height Ratio	1.0		1.0		1.0											
D50 (mm)	30.9		40.3		27.7											
<b>Profile</b>																
Riffle Length (ft)	18	54														
Riffle Slope (ft/ft)	0.0032	0.0210														
Pool Length (ft)	18	54														
Pool Max Depth (ft)	1.4	2.9														
Pool Spacing (ft)	40	67														
Pool Volume (ft <sup>3</sup> )	---	---														
<b>Pattern</b>																
Channel Beltwidth (ft)	20	38														
Radius of Curvature (ft)	16	25														
Rc:Bankfull Width (ft/ft)	0.5	2.4														
Meander Wave Length (ft)	76	116														
Meander Width Ratio	1.9	3.7														
<b>Additional Reach Parameters</b>																
Rosgen Classification	C4															
Channel Thalweg Length (ft)	1,443															
Sinuosity (ft)	1.2															
Water Surface Slope (ft/ft)	0.0108															
Bankfull Slope (ft/ft)	0.0107															
R%/Ru%/P%/G%/S%	---															
SC%/Sa%/G%/C%/B%/Be%	---															
d16/d35/d50/d84/d95/d100	SC/2/18/57/87/180															
% of Reach with Eroding Banks	0%															
			0%		0%											

(---) Data was not provided

**Table 12e. Monitoring Data - Stream Reach Data Summary**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Hopewell-UT2A Reach 2**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Shallow</b>																
Bankfull Width (ft)	9.8	10.9	10.3	14.0	10.2	13.8										
Floodprone Width (ft)	63	>88	66	>87	69	>92										
Bankfull Mean Depth	0.7		0.6	0.7	0.7	0.8										
Bankfull Max Depth	1.1	1.2	1.1	1.2	1.3	1.4										
Bankfull Cross Sectional Area (ft <sup>2</sup> )	6.8	8.0	6.7	9.0	7.7	9.2										
Width/Depth Ratio	14.0	14.9	15.8	21.8	13.6	20.6										
Entrenchment Ratio	5.7	>9	4.7	>8	5	>9										
Bank Height Ratio	1.0		1.0	41.6	26.9	29.1										
D50 (mm)	34.3	39.8	26.3	41.6	26.9	29.1										
<b>Profile</b>																
Riffle Length (ft)	10	67														
Riffle Slope (ft/ft)	0.0034	0.0330														
Pool Length (ft)	14	55														
Pool Max Depth (ft)	1.5	4.1														
Pool Spacing (ft)	27	88														
Pool Volume (ft <sup>3</sup> )	---															
<b>Pattern</b>																
Channel Beltwidth (ft)	15	42														
Radius of Curvature (ft)	18	30														
Rc:Bankfull Width (ft/ft)	1.8	2.8														
Meander Wave Length (ft)	64	147														
Meander Width Ratio	1.5	3.9														
<b>Additional Reach Parameters</b>																
Rosgen Classification	C4															
Channel Thalweg Length (ft)	1,443															
Sinuosity (ft)	1.2															
Water Surface Slope (ft/ft)	0.0108															
Bankfull Slope (ft/ft)	0.0107															
R%/Ru%/P%/G%/S%	---															
SC%/Sa%/G%/C%/B%/Be%	---															
d16/d35/d50/d84/d95/d100	SC/2/18/5/7/87/180															
% of Reach with Eroding Banks	0%															
	SC/13/28/128/220/362		0%		SC/4/12/78/152/256		0%									

(---) Data was not provided

**Table 12f. Monitoring Data - Stream Reach Data Summary**  
 Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Shallow</b>																
Bankfull Width (ft)	5.2		6.0		5.7											
Floodprone Width (ft)	>41		>29		>42											
Bankfull Mean Depth	0.4		0.3		0.4											
Bankfull Max Depth	0.6		0.5		0.6											
Bankfull Cross Sectional Area (ft <sup>2</sup> )	2.1		1.8		2.3											
Width/Depth Ratio	13.0		19.9		14.2											
Entrenchment Ratio	>8		>5		>8											
Bank Height Ratio	1.0		1.0		1.0											
D50 (mm)	25.4		33.7		11.0											
<b>Profile</b>																
Riffle Length (ft)	7	25														
Riffle Slope (ft/ft)	0.0146	0.0441														
Pool Length (ft)	10	21														
Pool Max Depth (ft)	1.3	2.8														
Pool Spacing (ft)	19	36														
Pool Volume (ft <sup>3</sup> )	---															
<b>Pattern</b>																
Channel Beltwidth (ft)	8	19														
Radius of Curvature (ft)	9	15														
Rc:Bankfull Width (ft/ft)	1.7	2.9														
Meander Wave Length (ft)	40	62														
Meander Width Ratio	1.6	3.6														
<b>Additional Reach Parameters</b>																
Rosgen Classification	C4b															
Channel Thalweg Length (ft)	198															
Sinuosity (ft)	1.1															
Water Surface Slope (ft/ft)	0.0211															
Bankfull Slope (ft/ft)	0.0207															
R%/Ru%/P%/G%/S%	---															
SC%/Sa%/G%/C%/B%/Be%	---															
d16/d35/d50/d84/d95/d100	SC/6/21/55/128/256															
% of Reach with Eroding Banks	0%		SC/4/9/38/83/180		2.2/7/19/54/82/180											
	0%				0%											

(---) Data was not provided

**Table 12g. Monitoring Data - Stream Reach Data Summary**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Hopewell-UT2C Reach 2 & 3**


Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7			
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max		
<b>Dimension and Substrate - Shallow</b>																		
Bankfull Width (ft)	9.9		9.0		9.3													
Floodprone Width (ft)	>48		>45		>47													
Bankfull Mean Depth	0.5		0.5		0.5													
Bankfull Max Depth	1.1		1.0		1.1													
Bankfull Cross Sectional Area (ft <sup>2</sup> )	5.3		4.6		4.9													
Width/Depth Ratio	18.4		17.5		17.6													
Entrenchment Ratio	>5		>5		>5													
Bank Height Ratio	1.0		1.0		1.0													
D50 (mm)	18.4		10.8		8.0													
<b>Profile</b>																		
Riffle Length (ft)	6	20																
Riffle Slope (ft/ft)	0.0051	0.0584																
Pool Length (ft)	3	25																
Pool Max Depth (ft)	2.2	3.7																
Pool Spacing (ft)	23	36																
Pool Volume (ft <sup>3</sup> )	---																	
<b>Pattern</b>																		
Channel Beltwidth (ft)	10	25																
Radius of Curvature (ft)	14	15																
Rc:Bankfull Width (ft/ft)	1.4	1.5																
Meander Wave Length (ft)	45	82																
Meander Width Ratio	1.0	2.6																
<b>Additional Reach Parameters</b>																		
Rosgen Classification	C4/C4b																	
Channel Thalweg Length (ft)	247																	
Sinuosity (ft)	1.1																	
Water Surface Slope (ft/ft)	0.0083	0.0365																
Bankfull Slope (ft/ft)	0.0102	0.0459																
R%/Ru%/P%/G%/S%	---																	
SC%/Sa%/G%/C%/B%/Be%	---																	
d16/d35/d50/d84/d95/d100	SC/SC/9/45/78/128		SC/0.2/6/73/124/256		0.2/0.5/1.3/9/45/128													
% of Reach with Eroding Banks	0%		0%		0%													

(---) Data was not provided

**Cross Section Plots**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Cross Section 1, UTZA Reach 1**



**Bankfull Dimensions**

17.0	x-section area (ft.sq.)
13.4	width (ft)
1.3	mean depth (ft)
2.8	max depth (ft)
15.0	wetted perimeter (ft)
1.1	hyd radi (ft)
10.5	width-depth ratio
---	W flood prone area (ft)
---	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2015  
 Field Crew: Wildlands Engineering




View Downstream

### Cross Section Plots

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

#### Cross Section 2, UT2A Reach 1



#### Bankfull Dimensions

7.6	x-section area (ft.sq.)
10.1	width (ft)
0.8	mean depth (ft)
1.4	max depth (ft)
10.5	wetted perimeter (ft)
0.7	hyd radi (ft)
13.3	width-depth ratio
87.5	W flood prone area (ft)
8.7	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2016  
 Field Crew: Wildlands Engineering




View Downstream

**Cross Section Plots**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
**Monitoring Year 2 - 2016**

**Cross Section 3, UTZA Reach 2**



**Bankfull Dimensions**

7.7	x-section area (ft.sq.)
10.2	width (ft)
0.8	mean depth (ft)
1.3	max depth (ft)
10.6	wetted perimeter (ft)
0.7	hyd radi (ft)
13.6	width-depth ratio
91.5	W flood prone area (ft)
9.0	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2016  
 Field Crew: Wildlands Engineering




View Downstream

**Cross Section Plots**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
**Monitoring Year 2 - 2016**

**Cross Section 4, UT2A Reach 2**



**Bankfull Dimensions**

16.7	x-section area (ft.sq.)
12.7	width (ft)
1.3	mean depth (ft)
2.8	max depth (ft)
14.5	wetted perimeter (ft)
1.2	hyd radi (ft)
9.7	width-depth ratio
---	W flood prone area (ft)
---	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2016  
 Field Crew: Wildlands Engineering




View Downstream



**Cross Section Plots**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Cross Section 5, UT2A Reach 2**



**Bankfull Dimensions**

- 14.2 x-section area (ft.sq.)
- 12.6 width (ft)
- 1.1 mean depth (ft)
- 1.8 max depth (ft)
- 13.3 wetted perimeter (ft)
- 1.1 hyd radi (ft)
- 11.1 width-depth ratio
- W flood prone area (ft)
- entrenchment ratio
- 1.0 low bank height ratio

Survey Date: 7/2016  
 Field Crew: Wildlands Engineering




View Downstream

**Cross Section Plots**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Cross Section 6, UT2A R2**



**Bankfull Dimensions**

9.2	x-section area (ft.sq.)
13.8	width (ft)
0.7	mean depth (ft)
1.4	max depth (ft)
14.3	wetted perimeter (ft)
0.6	hyd radi (ft)
20.6	width-depth ratio
68.9	W flood prone area (ft)
5.0	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2016  
 Field Crew: Wildlands Engineering




View Downstream

**Cross Section Plots**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Cross Section 7, UT2 R2**



**Bankfull Dimensions**

52.1	x-section area (ft.sq.)
32.8	width (ft)
1.6	mean depth (ft)
5.1	max depth (ft)
36.4	wetted perimeter (ft)
1.4	hyd radi (ft)
20.7	width-depth ratio
---	W flood prone area (ft)
---	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2016  
 Field Crew: Wildlands Engineering




View Downstream

**Cross Section Plots**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Cross Section 8, UT2 R2**



**Bankfull Dimensions**

16.5	x-section area (ft.sq.)
13.5	width (ft)
1.2	mean depth (ft)
1.9	max depth (ft)
14.3	wetted perimeter (ft)
1.2	hyd radi (ft)
11.1	width-depth ratio
61.0	W flood prone area (ft)
4.5	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2016  
 Field Crew: Wildlands Engineering




View Downstream

**Cross Section Plots**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Cross Section 9, UT2B R2**



**Bankfull Dimensions**

2.3	x-section area (ft.sq.)
5.7	width (ft)
0.4	mean depth (ft)
0.6	max depth (ft)
6.0	wetted perimeter (ft)
0.4	hyd radi (ft)
14.2	width-depth ratio
42.3	W flood prone area (ft)
7.5	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2016  
 Field Crew: Wildlands Engineering




View Downstream

**Cross Section Plots**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Cross Section 10, UT2B R2**



**Bankfull Dimensions**

7.8	x-section area (ft.sq.)
10.5	width (ft)
0.7	mean depth (ft)
1.8	max depth (ft)
11.4	wetted perimeter (ft)
0.7	hyd radi (ft)
14.0	width-depth ratio
---	W flood prone area (ft)
---	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2016  
 Field Crew: Wildlands Engineering




View Downstream

**Cross Section Plots**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Cross Section 11, UT2 R1**



**Bankfull Dimensions**

14.0	x-section area (ft.sq.)
13.9	width (ft)
1.0	mean depth (ft)
1.9	max depth (ft)
14.7	wetted perimeter (ft)
1.0	hyd radi (ft)
13.8	width-depth ratio
103.7	W flood prone area (ft)
7.4	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2016  
 Field Crew: Wildlands Engineering




View Downstream

**Cross Section Plots**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Cross Section 12, UT2 R1**



**Bankfull Dimensions**

7.7	x-section area (ft.sq.)
11.2	width (ft)
0.7	mean depth (ft)
1.3	max depth (ft)
11.5	wetted perimeter (ft)
0.7	hyd radi (ft)
16.2	width-depth ratio
67.9	W flood prone area (ft)
6.1	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2016  
 Field Crew: Wildlands Engineering




View Downstream



**Cross Section Plots**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Cross Section 13, UT2 R1**



**Bankfull Dimensions**

21.5	x-section area (ft.sq.)
17.1	width (ft)
1.3	mean depth (ft)
2.3	max depth (ft)
17.9	wetted perimeter (ft)
1.2	hyd radi (ft)
13.6	width-depth ratio
---	W flood prone area (ft)
---	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2016  
 Field Crew: Wildlands Engineering




View Downstream

**Cross Section Plots**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Cross Section 14, UT1B R1**



**Bankfull Dimensions**

1.2	x-section area (ft.sq.)
5.3	width (ft)
0.2	mean depth (ft)
0.4	max depth (ft)
5.5	wetted perimeter (ft)
0.2	hyd radi (ft)
22.5	width-depth ratio
---	W flood prone area (ft)
---	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2016  
 Field Crew: Wildlands Engineering




View Downstream

**Cross Section Plots**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Cross Section 15, UT1B R1**



**Bankfull Dimensions**

- 1.5 x-section area (ft.sq.)
- 5.2 width (ft)
- 0.3 mean depth (ft)
- 0.5 max depth (ft)
- 5.5 wetted perimeter (ft)
- 0.3 hyd radi (ft)
- 18.8 width-depth ratio
- 10.0 W flood prone area (ft)
- 1.9 entrenchment ratio
- 1.0 low bank height ratio

Survey Date: 7/2016  
 Field Crew: Wildlands Engineering




View Downstream

**Cross Section Plots**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Cross Section 16, UT2C R2**



**Bankfull Dimensions**

4.9	x-section area (ft.sq.)
9.3	width (ft)
0.5	mean depth (ft)
1.1	max depth (ft)
9.7	wetted perimeter (ft)
0.5	hyd radi (ft)
17.6	width-depth ratio
46.9	W flood prone area (ft)
5.1	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2016  
 Field Crew: Wildlands Engineering




View Downstream

**Cross Section Plots**

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

**Cross Section 17, UTZC R2**



**Bankfull Dimensions**

5.9	x-section area (ft.sq.)
11.8	width (ft)
0.5	mean depth (ft)
1.2	max depth (ft)
12.2	wetted perimeter (ft)
0.5	hyd radi (ft)
23.8	width-depth ratio
---	W flood prone area (ft)
---	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2016  
 Field Crew: Wildlands Engineering



View Downstream

### Reachwide and Cross Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 2 - 2016

#### UT1B-R1, Reachwide

Particle Class	Diameter (mm)		Particle Count			Reach Summary	
	min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	0.000	0.062	7	18	25	25	25
<b>SAND</b>	Very fine	0.062					25
	Fine	0.125					25
	Medium	0.25					25
	Coarse	0.5					25
	Very Coarse	1.0					25
<b>GRAVEL</b>	Very Fine	2.0					25
	Very Fine	2.8	2	1	3	3	28
	Fine	4.0	4	2	6	6	34
	Fine	5.6	4	5	9	9	43
	Medium	8.0	4	10	14	14	58
	Medium	11.0	7	8	15	15	73
	Coarse	16.0	8	3	11	11	84
	Coarse	22.6	5	5	10	10	89
	Very Coarse	32	2	2	4	4	93
	Very Coarse	45	3	3	6	6	96
<b>COBBLE</b>	Small	64	3		3	3	99
	Small	90					99
	Large	128					100
	Large	180	1	1	2	2	100
<b>BOULDER</b>	Large	256					100
	Small	256					100
	Small	362					100
<b>BEDROCK</b>	Medium	512					100
	Large/Very Large	1024					100
<b>TOTAL</b>	<b>2048</b>	<b>&gt;2048</b>	<b>49</b>	<b>50</b>	<b>99</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	5.75
D <sub>50</sub> =	9.3
D <sub>84</sub> =	22.9
D <sub>95</sub> =	57.2
D <sub>100</sub> =	180.0





### Reachwide and Cross Section Pebble Count Plots

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

#### UT1B-R1, Cross Section 15

Particle Class	Diameter (mm)		Riffle 100-Count	Summary	
	min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	0.000	0.062	8	8	8
<b>SAND</b>	Very fine	0.062	1	1	9
	Fine	0.125	1	1	10
	Medium	0.25	1	1	11
	Coarse	0.5	2	2	13
<b>GRAVEL</b>	Very Coarse	1.0	3	3	16
	Very Fine	2.0	4	4	20
	Very Fine	2.8	3	3	23
	Fine	4.0	8	8	31
<b>COBBLE</b>	Fine	5.6	4	4	35
	Medium	8.0	7	7	42
	Medium	11.0	16	16	58
	Coarse	16.0	5	5	63
<b>BOULDER</b>	Coarse	22.6	4	4	67
	Very Coarse	32	3	3	70
	Very Coarse	45	6	6	76
	Small	64	6	6	82
<b>BEDROCK</b>	Small	90	10	10	92
	Large	128	4	4	96
	Large	180	2	2	98
	Total	2048	100	100	100

Cross Section 15	
Channel materials (mm)	
D <sub>16</sub> =	2.00
D <sub>35</sub> =	8.00
D <sub>50</sub> =	13.3
D <sub>84</sub> =	96.6
D <sub>95</sub> =	165.3
D <sub>100</sub> =	>2048



### Reachwide and Cross Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 2 - 2016

#### UT2-R1 & R2, Reachwide

Particle Class	Silt/Clay	Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
SAND	Silt/Clay	0.000	0.062		28	28	27	27
	Very fine	0.062	0.125					27
	Fine	0.125	0.250					27
	Medium	0.25	0.50					27
	Coarse	0.5	1.0					27
GRAVEL	Very Coarse	1.0	2.0					27
	Very Fine	2.0	2.8					27
	Very Fine	2.8	4.0					27
	Fine	4.0	5.6					27
	Fine	5.6	8.0	2	1	3	3	30
	Medium	8.0	11.0	5	2	7	7	37
	Medium	11.0	16.0	8	3	11	11	48
	Coarse	16.0	22.6	9	2	11	11	59
	Coarse	22.6	32	8	3	11	11	70
	Very Coarse	32	45	7	5	12	12	81
COBBLE	Very Coarse	45	64	5	3	8	8	89
	Small	64	90	1	1	2	2	91
	Small	90	128	3	3	3	3	94
	Large	128	180	1	1	1	1	95
	Large	180	256					95
	Small	256	362	1	2	3	3	98
	Small	362	512					98
	Medium	512	1024	1	1	1	1	99
	Large/Very Large	1024	2048	1	1	1	1	100
	Bedrock	2048	>2048					100
<b>Total</b>			<b>52</b>	<b>50</b>	<b>102</b>	<b>100</b>	<b>100</b>	

Reachwide Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	9.91
D <sub>50</sub> =	17.0
D <sub>84</sub> =	50.6
D <sub>95</sub> =	174.0
D <sub>100</sub> =	2048.0





### Reachwide and Cross Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 2 - 2016

#### UT2-R1, Cross Section 11

Particle Class	Diameter (mm)		Riffle 100-Count	Summary	
	min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	0.000	0.062	4	4	4
<b>SAND</b>	Very fine	0.062	0.125		4
	Fine	0.125	0.250		4
	Medium	0.25	0.50		4
	Coarse	0.5	1.0		4
	Very Coarse	1.0	2.0		4
<b>GRAVEL</b>	Very Fine	2.0	2.8		4
	Very Fine	2.8	4.0	3	7
	Fine	4.0	5.6	8	15
	Fine	5.6	8.0	10	25
	Medium	8.0	11.0	16	41
	Medium	11.0	16.0	12	53
	Coarse	16.0	22.6	12	65
	Coarse	22.6	32	14	79
	Very Coarse	32	45	8	87
	Very Coarse	45	64	6	93
<b>COBBLE</b>	Small	64	90	4	97
	Small	90	128	3	100
	Large	128	180		100
	Large	180	256		100
<b>BOULDER</b>	Small	256	362		100
	Small	362	512		100
	Medium	512	1024		100
<b>BEDROCK</b>	Large/Very Large	1024	2048		100
	Bedrock	2048	>2048		100
<b>Total</b>			<b>100</b>	<b>100</b>	<b>100</b>

Cross Section 11	
Channel materials (mm)	
D <sub>16</sub> =	5.80
D <sub>35</sub> =	9.76
D <sub>50</sub> =	14.6
D <sub>84</sub> =	39.6
D <sub>95</sub> =	75.9
D <sub>100</sub> =	128.0





### Reachwide and Cross Section Pebble Count Plots

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

#### UT2-R1, Cross Section 12

Particle Class	Diameter (mm)		Riffle 100-Count	Summary	
	min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	0.000	0.062	6	6	6
<b>SAND</b>	Very fine	0.062			6
	Fine	0.125			6
	Medium	0.25			6
	Coarse	0.5	2	2	8
	Very Coarse	1.0	2	2	10
<b>GRAVEL</b>	Very Fine	2.0	4	4	14
	Very Fine	2.8	6	6	20
	Fine	4.0	10	10	30
	Fine	5.6	8	8	38
	Medium	8.0	8	8	46
	Medium	11.0	10	10	56
	Coarse	16.0	14	14	70
	Coarse	22.6	10	10	80
	Very Coarse	32	8	8	88
	Very Coarse	45	6	6	94
<b>COBBLE</b>	Small	64	6	6	100
	Small	90			100
	Large	128			100
	Large	180			100
<b>BOULDER</b>	Small	256			100
	Small	362			100
	Medium	512			100
<b>BEDROCK</b>	Large/Very Large	1024			100
	Bedrock	2048			100
<b>Total</b>			<b>100</b>	<b>100</b>	<b>100</b>

Cross Section 12	
Channel materials (mm)	
D <sub>16</sub> =	3.15
D <sub>35</sub> =	7.00
D <sub>50</sub> =	12.8
D <sub>84</sub> =	37.9
D <sub>95</sub> =	67.7
D <sub>100</sub> =	90.0



### Reachwide and Cross Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 2 - 2016

#### UT2-R2, Cross Section 8

Particle Class	Diameter (mm)		Riffle 100-Count	Summary	
	min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	0.000	0.062	2	2	2
<b>SAND</b>	Very fine	0.062	0.125		2
	Fine	0.125	0.250	1	3
	Medium	0.25	0.50		3
	Coarse	0.5	1.0	2	5
	Very Coarse	1.0	2.0	3	8
<b>GRAVEL</b>	Very Fine	2.0	2.8	4	12
	Very Fine	2.8	4.0	4	16
	Fine	4.0	5.6	8	24
	Fine	5.6	8.0	6	30
	Medium	8.0	11.0	5	35
	Medium	11.0	16.0	5	40
	Coarse	16.0	22.6	9	49
	Coarse	22.6	32	10	59
	Very Coarse	32	45	7	66
	Very Coarse	45	64	13	79
<b>COBBLE</b>	Small	64	90	15	94
	Small	90	128	3	97
	Large	128	180	1	98
	Large	180	256		98
<b>BOULDER</b>	Small	256	362	1	99
	Small	362	512		99
	Medium	512	1024		99
	Large/Very Large	1024	2048	1	100
<b>BEDROCK</b>	2048	>2048			100
<b>Total</b>			<b>100</b>	<b>100</b>	<b>100</b>

Cross Section 8	
Channel materials (mm)	
D <sub>16</sub> =	4.00
D <sub>35</sub> =	11.00
D <sub>50</sub> =	23.4
D <sub>84</sub> =	71.7
D <sub>95</sub> =	101.2
D <sub>100</sub> =	2048.0



### Reachwide and Cross Section Pebble Count Plots

Hopewell Stream Mitigation Site


DMS Project No. 95352

Monitoring Year 2 - 2016

#### UT2A-R2, Reachwide

Particle Class	Silt/Clay	Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
SAND	Silt/Clay	0.000	0.062	2	24	26	26	26
	Very fine	0.062	0.125					26
	Fine	0.125	0.250					26
	Medium	0.25	0.50					26
	Coarse	0.5	1.0	1	1	1	1	27
GRAVEL	Very Coarse	1.0	2.0					27
	Very Fine	2.0	2.8		3	3	3	30
	Very Fine	2.8	4.0	1	3	4	4	34
	Fine	4.0	5.6	2	4	6	6	40
	Fine	5.6	8.0	2	3	5	5	45
	Medium	8.0	11.0	2	2	4	4	49
	Medium	11.0	16.0	3	3	6	6	55
	Coarse	16.0	22.6	3	3	6	6	61
	Coarse	22.6	32	5	3	8	8	69
	Very Coarse	32	45	5	1	6	6	75
COBBLE	Very Coarse	45	64	5	5	5	5	80
	Small	64	90	7	7	7	7	87
	Small	90	128	6	6	6	6	93
	Large	128	180	4	4	4	4	97
	Large	180	256	3	3	3	3	100
	Small	256	362					100
	Small	362	512					100
BOULDER	Medium	512	1024					100
	Large/Very Large	1024	2048					100
BEDROCK	Bedrock	2048	>2048					100
	<b>Total</b>			<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide	
Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	4.23
D <sub>50</sub> =	11.7
D <sub>84</sub> =	77.8
D <sub>95</sub> =	151.8
D <sub>100</sub> =	256.0





### Reachwide and Cross Section Pebble Count Plots

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

#### UT2A-R1, Cross Section 2

Particle Class	Diameter (mm)		Riffle 100-Count	Summary	
	min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	0.000	0.062	11	11	11
<b>SAND</b>	Very fine	0.062			11
	Fine	0.125			11
	Medium	0.25	1	1	12
	Coarse	0.5	1	1	13
	Very Coarse	1.0	2	2	15
<b>GRAVEL</b>	Very Fine	2.0			15
	Very Fine	2.8			15
	Fine	4.0	2	2	17
	Fine	5.6	2	2	19
	Medium	8.0	5	5	24
	Medium	11.0	9	9	33
	Coarse	16.0	10	10	43
	Coarse	22.6	12	12	55
	Very Coarse	32	11	11	66
	Very Coarse	45	9	9	75
<b>COBBLE</b>	Small	64	9	9	84
	Small	90	12	12	96
	Large	128	3	3	99
	Large	180	1	1	100
<b>BOULDER</b>	Small	256			100
	Small	362			100
	Medium	512			100
<b>BEDROCK</b>	Large/Very Large	1024			100
	Bedrock	2048			100
<b>Total</b>			<b>100</b>	<b>100</b>	<b>100</b>

Cross Section 2	
Channel materials (mm)	
D <sub>16</sub> =	4.73
D <sub>35</sub> =	17.14
D <sub>50</sub> =	27.7
D <sub>84</sub> =	90.0
D <sub>95</sub> =	124.3
D <sub>100</sub> =	256.0



### Reachwide and Cross Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 2 - 2016

#### UT2A-R2, Cross Section 3

Particle Class	Diameter (mm)		Riffle 100-Count	Summary	
	min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	0.000	0.062			0
<b>SAND</b>	Very fine	0.062	0.125		0
	Fine	0.125	0.250		0
	Medium	0.25	0.50		0
	Coarse	0.5	1.0		0
	Very Coarse	1.0	2.0		0
<b>GRAVEL</b>	Very Fine	2.0	2.8		0
	Very Fine	2.8	4.0	2	2
	Fine	4.0	5.6	4	6
	Fine	5.6	8.0	5	11
	Medium	8.0	11.0	9	20
	Medium	11.0	16.0	10	30
	Coarse	16.0	22.6	12	42
	Coarse	22.6	32	16	58
	Very Coarse	32	45	23	81
	Very Coarse	45	64	5	86
<b>COBBLE</b>	Small	64	90	10	96
	Small	90	128	2	98
	Large	128	180	2	100
	Large	180	256		100
<b>BOULDER</b>	Small	256	362		100
	Small	362	512		100
	Medium	512	1024		100
	Large/Very Large	1024	2048		100
<b>BEDROCK</b>	2048	>2048			100
<b>Total</b>			<b>100</b>	<b>100</b>	<b>100</b>

Cross Section 3	
Channel materials (mm)	
D <sub>16</sub> =	9.55
D <sub>35</sub> =	18.48
D <sub>50</sub> =	26.9
D <sub>84</sub> =	55.6
D <sub>95</sub> =	87.0
D <sub>100</sub> =	180.0





### Reachwide and Cross Section Pebble Count Plots

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

#### UT2A-R2, Cross Section 6

Particle Class	Diameter (mm)		Riffle 100-Count	Summary	
	min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	0.000	0.062	5	5	5
<b>SAND</b>	Very fine	0.062			5
	Fine	0.125			5
	Medium	0.25			5
	Coarse	0.5			5
	Very Coarse	1.0			5
<b>GRAVEL</b>	Very Fine	2.0	4	4	9
	Very Fine	2.8	3	3	12
	Fine	4.0	6	6	18
	Fine	5.6	2	2	20
	Medium	8.0	6	6	26
	Medium	11.0	3	3	29
	Coarse	16.0	13	13	42
	Coarse	22.6	11	11	53
	Very Coarse	32	10	10	63
	Very Coarse	45	13	13	76
<b>COBBLE</b>	Small	64	13	13	89
	Small	90	5	5	94
	Large	128	1	1	95
	Large	180			95
	Large	256			95
<b>BOULDER</b>	Small	256	4	4	99
	Small	362	1	1	100
	Medium	512			100
	Large/Very Large	1024			100
<b>BEDROCK</b>	2048	>2048			100
		<b>Total</b>	<b>100</b>	<b>100</b>	<b>100</b>

Cross Section 6	
Channel materials (mm)	
D <sub>16</sub> =	5.01
D <sub>35</sub> =	18.76
D <sub>50</sub> =	29.1
D <sub>84</sub> =	78.9
D <sub>95</sub> =	180.0
D <sub>100</sub> =	512.0





### Reachwide and Cross Section Pebble Count Plots

Hopewell Stream Mitigation Site  
 DMS Project No. 95352  
 Monitoring Year 2 - 2016

#### UT2B-R2, Reachwide

Particle Class	Diameter (mm)		Particle Count				Reach Summary	
	min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative	
<b>SILT/CLAY</b>	0.000	0.062	1	12	13	14	14	
<b>SAND</b>	Very fine	0.062					14	
	Fine	0.125					14	
	Medium	0.25		1	1	1	15	
	Coarse	0.5					15	
	Very Coarse	1.0					15	
<b>GRAVEL</b>	Very Fine	2.0	1	4	5	5	20	
	Very Fine	2.8	2	4	6	6	26	
	Fine	4.0	2	5	7	7	34	
	Fine	5.6	2	1	3	3	37	
	Medium	8.0	2	2	4	4	41	
	Medium	11.0	5	1	6	6	47	
	Coarse	16.0	3	3	6	6	54	
	Coarse	22.6	5	2	7	7	61	
	Very Coarse	32	45	10	5	15	77	
	Very Coarse	45	64	10	3	13	91	
<b>COBBLE</b>	Small	64	5	1	6	6	97	
	Small	90	1	1	2	99		
	Large	128	1	1	2	100		
	Large	180	1	1	2	100		
	Large	256				100		
<b>BOULDER</b>	Small	256				100		
	Small	362				100		
	Medium	512				100		
	Large/Very Large	1024				100		
	Large/Very Large	1024				100		
<b>BEDROCK</b>	2048	>2048				100		
<b>Total</b>			<b>50</b>	<b>45</b>	<b>95</b>	<b>100</b>		

Reachwide	
Channel materials (mm)	
D <sub>16</sub> =	2.17
D <sub>35</sub> =	6.50
D <sub>50</sub> =	18.5
D <sub>84</sub> =	54.1
D <sub>95</sub> =	81.5
D <sub>100</sub> =	180.0





### Reachwide and Cross Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 2 - 2016

#### UT2B-R2, Cross Section 9

Particle Class	Diameter (mm)		Riffle 100-Count	Summary	
	min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	0.000	0.062	2	2	2
<b>SAND</b>	Very fine	0.062			2
	Fine	0.125			2
	Medium	0.25			2
	Coarse	0.5	2	2	4
	Very Coarse	1.0	2	2	6
<b>GRAVEL</b>	Very Fine	2.0	3	3	9
	Very Fine	2.8	12	12	21
	Fine	4.0	10	10	31
	Fine	5.6	11	11	42
	Medium	8.0	8	8	50
	Medium	11.0	8	8	58
	Coarse	16.0	14	14	72
	Coarse	22.6	6	6	78
	Very Coarse	32	6	6	84
	Very Coarse	45	64	6	90
<b>COBBLE</b>	Small	64	4	4	94
	Small	90	4	4	98
	Large	128	2	2	100
	Large	180			100
<b>BOULDER</b>	Small	256			100
	Small	362			100
	Medium	512			100
<b>BEDROCK</b>	Large/Very Large	1024			100
	Bedrock	2048			100
<b>Total</b>			<b>100</b>	<b>100</b>	<b>100</b>

Cross Section 9	
Channel materials (mm)	
D <sub>16</sub> =	3.45
D <sub>35</sub> =	6.38
D <sub>50</sub> =	11.0
D <sub>84</sub> =	45.0
D <sub>95</sub> =	98.3
D <sub>100</sub> =	180.0



### Reachwide and Cross Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 2 - 2016

#### UT2C-R2 & R3, Reachwide

Particle Class	Diameter (mm)		Particle Count			Reach Summary	
	min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>			2	7	9	9	9
<b>SAND</b>	Very fine	0.062 - 0.125		1	1	1	10
	Fine	0.125 - 0.250	2	5	7	7	17
	Medium	0.25 - 0.50	2	19	21	21	38
	Coarse	0.5 - 1.0	2	7	9	9	47
	Very Coarse	1.0 - 2.0	2	6	8	8	55
<b>GRAVEL</b>	Very Fine	2.0 - 2.8	4	4	8	8	63
	Very Fine	2.8 - 4.0	4		4	4	67
	Fine	4.0 - 5.6	8	1	9	9	76
	Fine	5.6 - 8.0	6		6	6	82
	Medium	8.0 - 11.0	4		4	4	86
	Medium	11.0 - 16.0	4		4	4	90
	Coarse	16.0 - 22.6	2		2	2	92
	Coarse	22.6 - 32	2		2	2	94
	Very Coarse	32 - 45	1		1	1	95
	Very Coarse	45 - 64	4		4	4	99
<b>COBBLE</b>	Small	64 - 90					99
	Small	90 - 128	1		1	1	100
	Large	128 - 180					100
	Large	180 - 256					100
<b>BOULDER</b>	Small	256 - 362					100
	Small	362 - 512					100
	Medium	512 - 1024					100
	Large/Very Large	1024 - 2048					100
<b>BEDROCK</b>	Bedrock	2048 - >2048					100
	<b>Total</b>		<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	0.23
D <sub>35</sub> =	0.45
D <sub>50</sub> =	1.3
D <sub>84</sub> =	9.4
D <sub>95</sub> =	45.0
D <sub>100</sub> =	128.0



### Reachwide and Cross Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 2 - 2016

#### UT2C-R2, Cross Section 16

Particle Class	Diameter (mm)		Riffle 100-Count	Summary	
	min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	0.000	0.062	5	5	5
<b>SAND</b>	Very fine	0.062			5
	Fine	0.125	1	1	6
	Medium	0.25	2	2	8
	Coarse	0.5	2	2	10
	Very Coarse	1.0	2.0	8	18
<b>GRAVEL</b>	Very Fine	2.0	4	4	22
	Very Fine	2.8	11	11	33
	Fine	4.0	6	6	39
	Fine	5.6	11	11	50
	Medium	8.0	10	10	60
	Medium	11.0	15	15	75
	Coarse	16.0	10	10	85
	Coarse	22.6	3	3	88
	Very Coarse	32	4	4	92
	Very Coarse	45	64	3	95
<b>COBBLE</b>	Small	64	4	4	99
	Small	90	1	1	100
	Large	128			100
	Large	180			100
<b>BOULDER</b>	Small	256			100
	Small	362			100
	Medium	512			100
<b>BEDROCK</b>	Large/Very Large	1024			100
	Bedrock	2048			100
<b>Total</b>			<b>100</b>	<b>100</b>	<b>100</b>

Cross Section 16	
Channel materials (mm)	
D <sub>16</sub> =	1.68
D <sub>35</sub> =	4.47
D <sub>50</sub> =	8.0
D <sub>84</sub> =	21.8
D <sub>95</sub> =	64.0
D <sub>100</sub> =	128.0



## **APPENDIX 5. Hydrology Summary Data**

**Table 13. Verification of Bankfull Events**

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 2 - 2016

Reach	Monitoring Year	Date of Data Collection	Date of Occurrence	Method
UT1 B Reach 1	MY1	3/25/2015	Unknown	Crest Gage
		7/9/2015	Unknown	Crest Gage
		8/6/2015	8/6/2015	Stream Gage
		10/3/2015	10/3/2015	Stream Gage
		11/5/2015	11/2/2015	Crest/Stream Gage
	MY2	2/16/2016	2/16/2016	Stream Gage
		4/19/2016	Unknown	Crest Gage
UT2 Reach 2	MY1	7/9/2015	Unknown	Crest Gage
		10/3/2015	10/3/2015	Stream Gage
		11/5/2015	11/2/2015	Crest/Stream Gage
	MY2	1/6/2016	1/6/2016	Stream Gage
		2/3/2016	2/3/2016	Stream Gage
		2/10/2016	2/10/2016	Stream Gage
		2/11/2016	2/11/2016	Stream Gage
		2/12/2016	2/12/2016	Stream Gage
		2/13/2016	2/13/2016	Stream Gage
		2/16/2016	2/16/2016	Stream Gage
		3/27/2016	3/27/2016	Stream Gage
		4/19/2016	Unknown	Crest Gage
6/15/2016	6/15/2016	Stream Gage		
UT2A Reach 2	MY1	3/25/2015	Unknown	Crest Gage
		10/3/2015	10/3/2015	Stream Gage
		11/5/2015	11/2/2015	Crest Gage
	MY2	1/20/2016	1/20/2016	Stream Gage
	6/15/2016	6/15/2016	Stream Gage	
UT2B Reach 2	MY1	3/25/2015	Unknown	Crest Gage
		7/9/2015	Unknown	Crest Gage
		10/3/2015	10/3/2015	Stream Gage
	MY2	1/25/2016	1/25/2016	Stream Gage
	2/16/2016	2/16/2016	Stream Gage	
4/19/2016	Unknown	Crest Gage		
UT2C Reach 2	MY1	10/3/2015	10/3/2015	Stream Gage
		11/5/2015	11/2/2015	Crest Gage
	MY2	1/6/2016	1/7/2016	Stream Gage
		1/20/2016	1/20/2016	Stream Gage
		1/22/2016	1/22/2016	Stream Gage
		1/24/2016	1/24/2016	Stream Gage
		2/14/2016	2/15/2016	Stream Gage
4/19/2016	Unknown	Crest Gage		