



MONITORING YEAR 6 ANNUAL REPORT Final

HOPEWELL STREAM MITIGATION SITE

Randolph County, NC

DEQ Contract No. 004642

DMS Project No. 95352

USACE Action ID Number 2012-01111

NCDWR Project Number 13-0933

Data Collection Period: February – September 2020

Final Submission Date: January 20, 2021

PREPARED FOR:



NC Department of Environmental Quality

Division of Mitigation Services

1652 Mail Service Center

Raleigh, NC 27699-1652

PREPARED BY:



1430 South Mint Street, Suite 104
Charlotte, NC 28203

Phone: 704.332.7754
Fax: 704.332.3306

Mitigation Project Name	Hopewell Stream Mitigation Site	USACE Action ID	2012-01111
DMS ID	95352	DWR Permit	2013-0933
River Basin	Yadkin	Date Project Instituted	6/12/2012
Cataloging Unit	03040104	Date Prepared	4/20/2020
County	Randolph	Stream/Wet. Service Area	Yadkin 03040104

Todd J. [Signature] 9/21/2020

Signature & Date of Official Approving Credit Release

- 1 - For NCDMS, no credits are released during the first milestone
 2 - For NCDMS projects, the initial credit release milestone occurs automatically when the as-built report (baseline monitoring report) has been made available to the IRT by posting it to the DMS portal, provided the following have been met:
- 1) Approved of Final Mitigation Plan
 - 2) Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property.
 - 3) Completion of all physical and biological improvements to the mitigation site pursuant to the mitigation plan.
 - 4) Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required.
- 3 - A 10% reserve of credits is to be held back until the bankfull event performance standard has been met.

Credit Release Milestone	Warm Stream Credits						
	Scheduled Releases %	Proposed Releases %	Proposed Released #	Not Approved # Releases	Approved Credits	Anticipated Release Year	Actual Release Date
1 - Site Establishment	N/A	N/A	N/A	N/A	N/A	N/A	N/A
2 - Year 0 / As-Built	30.00%	30.00%	2,223.640	0.000	2,223.640	2015	4/16/2015
3 - Year 1 Monitoring	10.00%	10.00%	741.213	0.000	741.213	2016	4/25/2016
4 - Year 2 Monitoring	10.00%	10.00%	741.213	0.000	741.213	2017	4/3/2017
5 - Year 3 Monitoring	10.00%	10.00%	741.213	0.000	741.213	2018	4/25/2018
6 - Year 4 Monitoring	5.00%	5.00%	370.607	0.000	370.607	2019	4/26/2019
7 - Year 5 Monitoring	10.00%	10.00%	741.213	0.000	741.213	2020	4/20/2020
8 - Year 6 Monitoring	5.00%					2021	
9 - Year 7 Monitoring	10.00%					2022	
Stream Bankfull Standard	10.00%	10.00%	741.213	0.000	741.213	2017	4/3/2017
			Totals		6,300.312		

Total Gross Credits	7,412.133
Total Unrealized Credits to Date	0.000
Total Released Credits to Date	6,300.312
Total Percentage Released	85.00%
Remaining Unreleased Credits	1,111.821

Notes

Contingencies (if any)

Project Quantities

Mitigation Type	Restoration Type	Physical Quantity
Warm Stream	Restoration	4,037.000
Warm Stream	Enhancement I	866.000
Warm Stream	Enhancement II	6,584.000
Warm Stream	Preservation	821.000

Mitigation Project Name Hopewell Stream Mitigation Site
DMS ID 95352
River Basin Yadkin
Cataloging Unit 03040104
County Randolph

USACE Action ID 2012-01111
DWR Permit 2013-0933
Date Project Instituted 6/12/2012
Date Prepared 4/20/2020
Stream/Wet. Service Area Yadkin 03040104

							Stream Restoration Credits	Stream Restoration Equivalent Credits
Debits								
Beginning Balance (mitigation credits)							7,247.933	164.200
Released Credits							6,160.742	139.570
Unrealized Credits							0.000	0.000
Owning Program	Req. Id	TIP #	Project Name	USACE Permit #	DWR Permit #	DCM Permit #		
NCDOT Stream & Wetland ILF Program	REQ-007228	R-2536	US 64 - Asheboro Bypass	2002-01260	2016-0299		2,422.200	
NCDOT Stream & Wetland ILF Program	REQ-007228	R-2536	US 64 - Asheboro Bypass	2002-01260	2016-0299		346.400	
NCDOT Stream & Wetland ILF Program	REQ-007228	R-2536	US 64 - Asheboro Bypass	2002-01260	2016-0299		1,580.160	
NCDOT Stream & Wetland ILF Program	REQ-007918	R-2530B	R-2530B - NC 24 / 27 Improvements	2008-02315	2018-1416		1,000.590	
NCDOT Stream & Wetland ILF Program	REQ-007228	R-2536	US 64 - Asheboro Bypass	2002-01260	2016-0299			98.520
NCDOT Stream & Wetland ILF Program	REQ-007918	R-2530B	R-2530B - NC 24 / 27 Improvements	2008-02315	2018-1416			24.630
Total Credits Debited							5,349.350	123.150
Remaining Available balance (Released credits)							811.392	16.420
Remaining balance (Unreleased credits)							1,087.191	24.630



January 20, 2021

Mr. Harry Tsomides
Project Manager
Division of Mitigation Services
5 Ravenscroft Dr., Suite 102
Asheville, NC 28801

RE: Monitoring Year 6 Annual Report – Final Submittal
Hopewell Stream Mitigation Site
DMS Project No. 95352
DEQ Contract No. 004642

Dear Mr. Tsomides:

Wildlands Engineering, Inc. (Wildlands) has reviewed the Division of Mitigation Services (DMS) comments from the Draft Monitoring Year 6 report for the Hopewell Stream Mitigation Site. The following Wildlands responses to DMS's report comments are noted in italics lettering.

DMS comment; Please indicate the container size, species, and quantities for the supplemental planting along UT1B R1 and UT2C R2. This can be part of Appendix 6.

Wildlands Response; A table with species, container size, and quantities for the supplemental plantings in the sweetgum treatment area and newly captured easement along UT1B R1 have been added to Appendix 6. Supplemental planting was only performed on UT1B R1 per the IRT/DMS site meeting in May 2019. No supplemental planting was performed on the smaller sweetgum treatment area along UT2C R2.

DMS Support Digital File Comment; The submitted CCPV geodatabase is read-only. Please confirm that these data are accessible in ArcMap/Pro and resubmit.

Wildlands Response; The CCPV geodatabase was reformatted and should be accessible in ArcMap/Pro. The updated geodatabase is included with the final submittal.

DMS Digital File Comment; Please include monitoring photos as JPEGs.

Wildlands Response; The photographs have been converted to JPEGs.

DMS Digital File Comment; The CVS Table 7 export has a different PnoLS value for plot 24 when compared to what is included in the monitoring report. Please verify the data in the CVS mdb are correct and make changes where necessary, resubmitting the CVS mdb if any data is edited.

Wildlands Response; The data in the CVS database has been revised in Plot 24. The discrepancy in planted stems (PnoLS) reported in Plot 24 on the CVS generated Table 7 appeared to be a CVS database issue. The database would not recognize two volunteers that had been present during the two previous monitoring years and in MY6 were being entered as planted stems. Wildlands could only resolve the



issue by shifting the two stems back to volunteers in the database. The planted stems in the monitoring report table (Table 9e) and CVS Table 7 export now match. The revised CVS database is included with the final submittal. The overall planted stem density has been updated in the report to reflect the CVS database revision.

Two (2) hard copies of the Final Monitoring Report and a full electronic submittal has been mailed to the DMS western field office. Please contact me at 704-332-7754 x110 if you have any questions.

Sincerely,

A handwritten signature in blue ink that reads "Kristi Suggs".

Kristi Suggs
Senior Environmental Scientist
ksuggs@wildlandseng.com

EXECUTIVE SUMMARY

Wildlands Engineering, Inc. (Wildlands) completed a full delivery project at the Hopewell Mitigation Site (Site) for the North Carolina Division of Mitigation Services (DMS) to restore, enhance, and preserve a total of 12,308 linear feet (LF) of perennial and intermittent streams in Randolph County, NC. The Site is expected to generate 7,412.133 stream mitigation units (SMUs) by closeout. The Site is located near the town of Asheboro in the Yadkin-Pee Dee River Basin. The eight-digit Cataloging Unit (CU) is 03040104 and the 14-digit Hydrologic Unit Code (HUC) is 03040104030010 (Figure 1). The project streams consist of the Little River and five unnamed tributaries (UTs) to the Little River (Figure 2). The Little River eventually flows into the Pee Dee River near the town of Ingram in Richmond County, while the five unnamed streams are small headwater tributaries to the Little River. The project watershed consists primarily of pastureland and forest.

The Site is in the Little River watershed, which was designated as a Targeted Local Watershed (TLW) in the 2009 Lower Yadkin Pee-Dee River Basin Restoration Priorities (RBRP) plan. The RBRP plan does not specifically identify stressors or project goals in this TLW, but states that continuing watershed improvements will increase ecological uplift. The intent of this project is to help meet the goals for the watershed outlined in the RBRP and provide numerous ecological benefits within the Yadkin-Pee Dee River Basin.

The project goals established in the Mitigation Plan (Wildlands, 2013) were established with careful consideration of goals and objectives that were described in the RBRP and to meet DMS mitigation needs while maximizing the ecological and water quality uplift within the watershed. The following project goals established include:

- Restoring a degraded stream impacted by cattle to create and improve aquatic habitat, reduce sediment inputs from streambank erosion, and reduce agricultural runoff pollution; and
- Restoring a riparian buffer along stream corridors for additional terrestrial and aquatic habitat, nutrient input reduction, and water quality benefits.

The Site construction, planting, and as-built surveys were completed between July 2014 and January 2015. Annual monitoring activities have been conducted since 2015 with an anticipated closeout date in 2022. A conservation easement is in place on 35.4 acres of the riparian corridors to protect them in perpetuity.

Monitoring Year (MY) 6 assessments and site visits were completed between February and September 2020 to assess the conditions of the project. Overall, the Site has met the required stream and vegetation success criteria for MY6. The overall average stem density for the Site is 424 stems per acre and is on track to meeting MY7 success criteria of 210 stems per acre. Stem heights within the vegetation plots average 13.4 feet in MY6 with most plots exceeding the final stem height success criteria of 10 feet. All restored and enhanced streams are stable and functioning as designed. Multiple bankfull events have been recorded since project construction and the Site has met the MY7 hydrology success criteria in which two or more bankfull events must have occurred in separate years within the restoration reaches.



HOPEWELL STREAM MITIGATION SITE
Monitoring Year 6 Annual Report

TABLE OF CONTENTS

Section 1: PROJECT OVERVIEW 3

 1.1 Project Goals and Objectives 3

 1.2 Monitoring Year 4 Data Assessment..... 4

 1.2.1 Vegetative Assessment 5

 1.2.2 Stream Assessment..... 5

 1.2.3 Areas of Concern/Adaptive Management Plan 6

 1.2.4 Hydrology Assessment..... 6

 1.3 Monitoring Year 6 Summary..... 6

Section 2: METHODOLOGY 1

Section 3: REFERENCES 1

APPENDICES

Appendix 1	General Figures and Tables
Figure 1	Vicinity Map
Figure 2	Project Component Map
Table 1	Project Components and Mitigation Credits
Table 2	Project Activity and Reporting History
Table 3	Project Contacts Table
Table 4	Project Information and Attributes
Appendix 2	Visual Assessment Data
Figure 3.0-3.7	Integrated Current Condition Plan View
Table 5a-f	Visual Stream Morphology Stability Assessment Table
Table 6	Vegetation Condition Assessment Table
	Stream Photographs & Vegetation Photographs
Appendix 3	Vegetation Plot Data
Table 7	Vegetation Plot Criteria Attainment Table
Table 8	CVS Vegetation Tables - Metadata
Table 9a-g	Planted and Total Stem Counts (Species by Plot with Annual Means)
Appendix 4	Morphological Summary Data and Plots
Table 10a-d	Baseline Stream Data Summary
Table 11a-b	Morphology and Hydraulic Summary (Dimensional Parameters – Cross Section)
Table 12a-g	Monitoring Data – Stream Reach Data Summary
	Cross Section Plots
	Reachwide and Cross Section Pebble Count Plots
Appendix 5	Hydrology Summary Data
Table 13a-c	Verification of Bankfull Events
	Monthly Rainfall Plot
Appendix 6	IRT MY4 Credit Release Site Walk Meeting Minutes
	MY6 Supplemental Planting – UT1B Reach 1 Summary Table
Appendix 7	MY6 Sweetgum Treatment & Supplemental Planting - UT1B Reach 1 Photographs

Section 1: PROJECT OVERVIEW

The Site is located in central Randolph County within the Yadkin-Pee Dee River Basin (USGS Hydrologic Unit 03040104) near the town of Asheboro, North Carolina. The Site is located along Hopewell Friends Road, Mack Road, and Pisgah Covered Bridge Road, just west of Interstate 74/73. The Site is in the Carolina Slate Belt of the Piedmont Physiographic Province (USGS, 1998). The project watershed consists primarily of agricultural and wooded land. The only significant development in the watershed is within the northern extent which includes portions of the City of Asheboro. The drainage area for the western portion of the project site is 429 acres (0.67 square miles). The drainage area for the eastern portion of the project site, which includes a reach on the Little River, is 4,517 acres (7.06 square miles).

The project streams consist of the Little River and five unnamed tributaries (UTs) to the Little River. Mitigation work within the Site included restoration, enhancement, and preservation of 12,308 linear feet (LF) of perennial and intermittent stream channel. Stream restoration reaches included UT2 Reach 1 and 2, UT2A Reach 2, UT2B Reach 2, and UT2C Reach 2 and 3. Stream enhancement I (EI) included UT1B Reach 1 and UT2A Reach 1. Stream enhancement II (EII) reaches included Little River Reach 2, UT1A Reach 1, UT1B Reach 2 and 3, UT2B Reach 1, and UT2C Reach 1. Preservation reaches on the Site included Little River Reach 1 and UT1A Reach 2.

The riparian areas were planted with native vegetation to improve habitat and protect water quality. Construction activities were completed by Terry's Plumbing and Land Mechanics Designs, Inc. in November 2014. Planting and seeding activities were completed by Bruton Natural Systems, Inc., and Terry's Plumbing in January 2015. A conservation easement has been recorded and is in place along the stream riparian corridors to protect them in perpetuity. Baseline monitoring (MY0) was conducted between December 2014 and January 2015. Annual monitoring will be conducted for seven years with the close-out anticipated to commence in 2022 given the success criteria are met. The conservation easement includes 35.954 acres (Deed Book 2371, Page 108-122) within a tract owned by Double T Farms of Randolph, LLC. The project provides 7,412.133 stream mitigation units (SMU's). Appendix 1 provides more detailed project activity, history, contact information, and watershed/site background information for this project.

Directions and a map of the Site are provided in Figure 1 and project components are illustrated for the Site in Figure 2.

1.1 Project Goals and Objectives

Prior to construction activities, many of the streams on the Site, especially those that were accessed less by cattle, exhibited relative stability. However, other project reaches appeared incised and had been severely trampled by cattle resulting in unstable banks and the bed morphologies were often destroyed. Table 4 in Appendix 1 and Tables 10a through 10d in Appendix 4 present the pre-restoration conditions in detail.

This Site is intended to provide numerous ecological benefits within the Yadkin-Pee Dee River Basin. The Site will help meet the goals for the watershed outlined in the RBRP and provide numerous ecological benefits within the Yadkin-Pee Dee River Basin. While many of these benefits are limited to the Hopewell project area, others, such as pollutant removal, reduced sediment loading, and improved aquatic and terrestrial habitat, have farther-reaching effects. Expected improvements to water quality and ecological processes are outlined below as project goals and objectives. These project goals were established with careful consideration of goals and objectives that were described in the RBRP and to meet DMS mitigation needs while maximizing the ecological and water quality uplift within the watershed.

The RBRP describes the goals for the 8-digit HUC as the following:

- Continuation of watershed improvement efforts already on-going,
- Protection of valuable natural resources, and
- Development of local partnerships that will work together to implement management strategies for stormwater impacts.

The following project specific goals were established in the mitigation plan (Wildlands, 2013) to contribute to meeting management goals as described above for the Yadkin-Pee Dee Catalog Unit 03040104 and the Little River TLW include:

- Restoring a degraded stream impacted by cattle to create and improve aquatic habitat, reduce sediment inputs from streambank erosion, and reduce agricultural runoff pollution; and
- Restoring a riparian buffer along stream corridors for additional terrestrial and aquatic habitat, nutrient input reduction, and water quality benefits.

The project goals were addressed through the following project objectives as stated in the Mitigation Plan:

- On-site nutrient inputs will be decreased by removing cattle from streams and filtering on-site runoff through buffer zones. Off-site nutrient inputs will be absorbed on-site by filtering flood flows through restored floodplain areas, where flood flow will spread through native vegetation;
- Restored buffers and exclusion of livestock to streams will significantly reduce inputs of livestock wastes to streams. This will eliminate a major source of fecal coliform pollution;
- Streambank erosion which contributes sediment load to the creek will be greatly reduced, if not eliminated, in the project area. Eroding stream banks will be stabilized using bioengineering, natural channel design techniques, and grading to reduce bank angles and bank height. Storm flow containing fine sediment will be filtered through restored floodplain areas, where flow will spread through native vegetation. Spreading flood flows will also reduce velocity and allow sediment to settle out. Sediment transport capacity of restored reaches will be improved, so that capacity balances more closely with load;
- Restored riffle/pool sequences will promote aeration of water and create deep water zones, helping to lower water temperature. Establishment and maintenance of riparian buffers will create long-term shading of the channel flow to minimize thermal heating. Lower water temperatures will help maintain dissolved oxygen concentrations;
- In-stream structures will be constructed to improve habitat diversity and trap detritus. Wood habitat structures will be included in the stream as part of the restoration design. Such structures may include log drops and riffle structures that incorporate woody debris;
- Adjacent buffer and riparian habitats will be restored with native vegetation as part of the project. Native vegetation will provide cover and food for terrestrial wildlife. Native plant species will be planted and invasive species will be treated. Eroding and unstable areas will also be stabilized with vegetation as part of this project; and
- The restored land will be protected in perpetuity through a conservation easement.

The design streams were restored to the appropriate type based on the surrounding landscape, climate, and natural vegetation communities, but also with strong consideration to existing watershed conditions and trajectory.

1.2 Monitoring Year 4 Data Assessment

Annual monitoring and site visits were conducted during MY6 to assess the condition of the project. The stream and vegetation success criteria for the Site follows the approved success criteria presented in the



Hopewell Stream Mitigation Plan (Wildlands, 2013). The MY6 vegetation and stream surveys were completed in September 2020.

1.2.1 Vegetative Assessment

A total of 31 vegetation plots were established during baseline monitoring within the project easement areas. All of the plots were installed using a standard 10 meter by 10 meter plot. The final vegetative success criteria will be the survival of 210 planted stems per acre in the riparian corridor along restored and enhanced reaches at the end of the MY7. Planted vegetation must average 10 feet in height in each plot at the end of the seventh year of monitoring.

The 2020 vegetation monitoring planted stem densities among the vegetation plots ranged from 243 stems/acre to 607 stems/acre with an overall average stem density of 424 stems per acre. The overall density and each plot density currently exceed the final requirement of 210 stems per acre required at close of MY7. In MY6, stem heights averaged 13.4 feet which is a 28% increase in height compared to the MY5 stem height average of 10.5 feet. All plots are on track to meet the success criteria required for MY7. Refer to Appendix 2 for vegetation plot photographs and the vegetation condition assessment table and Appendix 3 for vegetation data tables.

Significant efforts were implemented during construction to control the invasive species within the Site and additional follow up treatments have been and may continue to be necessary throughout the remainder of the post-construction monitoring period. Invasive species treatments have been implemented annually with the primary focus on Chinese privet (*Lingustrum sinense*). In December 2019, Chinese privet and tree of heaven (*Ailanthus altissima*) were both treated in new areas, as well as previously treated areas where re-sprouting was occurring. Areas of Chinese privet and tree of heaven account for less than 1% of the overall easement acreage. In addition, multiflora rose (*Rosa multiflora*), has been noted as present within the easement; however, its presence is not negatively impacting planted stem densities. All areas of invasive species populations will continue to be monitored and controlled, as necessary.

Small bare areas noted during previous monitoring years along the upper section of UT1B Reach 1 have established herbaceous cover because of re-seeding, liming, and fertilizing. No bare areas were noted in MY6. Pockets of dense sweetgum (*Liquidambar styraciflua*) volunteers were treated in late 2019 and early 2020 in the upper section of UT1B Reach 1 and UT2C Reach 2. In February 2020, 75 containerized trees were planted in the larger sweetgum treatment area on UT1B Reach 1 as discussed during the IRT/DMS site meeting in May 2019. Refer to Appendix 6 for IRT/DMS meeting minutes and Appendix 7 for photographs of sweetgum treatment and containerized tree planting areas taken in May 2020.

Refer to Appendix 2 for the vegetation condition assessment table and the Integrated Current Condition Plan View (CCPV) Maps.

1.2.2 Stream Assessment

In general, cross-sections show minimal changes in the bankfull area, maximum depth ratio, or width-to-depth ratio. During MY6, channel adjustments were documented at cross-sections 14 and 15 on UT1B Reach 1 and cross-sections 16 and 17 on UT2C Reach 2. Adjustment at cross-section 14 indicates deposition; likely a result of dense streambank and instream vegetation including rice cutgrass (*Leersia oryzoides*) and sedges (*Carex* spp.). Bankfull width increased in MY6 as the channel maintained its bankfull area. Channel dimension narrowed at cross-section 15 and appears to reflect the continued establishment of streambank vegetation including silky willows (*Salix sericea*). Cross-section 16 deepened back towards design bed elevations after aggradation during MY5. The adjustment is indicative of a stable channel able to transport sediment. Cross-section 17 dimensions changed very



little compared to the previous year (MY5) values; however, deposition was documented on the inside of this meander pool. Changes on UT1B Reach 1 and UT2C Reach 2 cross-sections indicate these systems are able to adjust and maintain stability.

In general, substrate materials in the restoration and enhancement reaches indicated coarser materials in the riffle reaches and finer particles in the pools. Minor shifts in particle size distribution during MY6 include a greater number of finer particles documented on UT2B and coarser particles on UT1B, UT2, and UT2C. Fluctuations in particle distribution over time reflect cyclic changes in sediment transport and are not indicative of instability.

Refer to Appendix 2 for the visual stability assessment table, CCPV maps, and reference photographs. Refer to Appendix 4 for the morphological data and plots.

1.2.3 Areas of Concern/Adaptive Management Plan

Wildlands will continue to monitor and implement invasive treatments to reduce and control the extent of invasive species at the Site. Follow up treatments will be conducted, as necessary.

A small portion of fencing along UT1B Reach 1 that deviated from the conservation easement was realigned to match the easement boundary during MY6. Thirty containerized trees were planted within the newly captured easement area in April 2020. Refer to Appendix 6 for list of the types and number of planted trees, as well as their container size, and Appendix 7 for photographic documentation of MY6 plantings taken in May 2020.

1.2.4 Hydrology Assessment

At the end of the seven-year monitoring period, two or more bankfull events must have occurred in separate years within the restoration reaches. During MY6, bankfull events were recorded on all restoration reaches except for UT2B Reach 2. The hydrology success criteria were met for the seven-year monitoring period after MY2. Refer to Appendix 5 for hydrologic data.

1.3 Monitoring Year 6 Summary

All streams within the Site are stable and functioning as designed. The overall, average stem density and height requirements for the Site are on track to meet the final MY7 success criteria. Multiple bankfull events have been documented within the restored stream reaches at the Site in separate monitoring years and has satisfied the MY7 hydrology success criteria. Minor areas of concern will to be monitored and addressed if necessary.

Summary information and data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Mitigation Plan documents available on DMS's website. All raw data supporting the tables and figures in the appendices are available from DMS upon request.



Section 2: METHODOLOGY


Geomorphic data were collected following the standards outlined in The Stream Channel Reference Site: An Illustrated Guide to Field Techniques (Harrelson et al., 1994) and in the Stream Restoration: A Natural Channel Design Handbook (Doll et al., 2003). All Integrated Current Condition Mapping was recorded using a Trimble handheld GPS with sub-meter accuracy and processed using Pathfinder and ArcGIS. Crest gages and pressure transducers were installed in surveyed riffle cross sections and monitored quarterly to document bankfull events and consecutive days of flow. Hydrologic monitoring instrument installation and monitoring methods are in accordance with the United States Army Corps of Engineers (USACE, 2003) standards. Vegetation monitoring protocols followed the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008).



Section 3: REFERENCES

- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Harrelson, C.C., Rawlins, C.L., Potyondy, J.P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, M.T., Peet, R.K., S.D., Wentworth, T.R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Retrieved from <http://cvs.bio.unc.edu/protocol/cvs-eep-protocol-v4.2-lev1-5.pdf>.
- North Carolina Division of Mitigation Services and Interagency Review Team Technical Workgroup. 2018. Standard Measurement of the BHR Monitoring Parameter. Raleigh, NC.
- [Rosgen, D.L. 1994. A classification of natural rivers. *Catena* 22:169-199.](#)
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- Rosgen, D.L. 1997. A Geomorphological Approach to Restoration of Incised Rivers. Proceedings of the Conference on Management of Landscapes Disturbed by Channel Incision. Center For Computational Hydroscience and Bioengineering, Oxford Campus, University of Mississippi, Pages 12-22.
- United States Army Corps of Engineers. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- United States Geological Survey. 1998. North Carolina Geology. <http://www.geology.enr.state.nc.us/usgs/carolina.htm>
- Wildlands Engineering, Inc. 2013. Hopewell Stream Mitigation Site Mitigation Plan. NCEEP, Raleigh, NC.
- Wildlands Engineering, Inc. 2015. Hopewell Stream Mitigation Site Baseline Monitoring Document and As-Built Baseline Report. NCEEP, Raleigh, NC.

APPENDIX 1. General Figures and Tables



	DMS Targeted Local Watershed
	Hydrologic Unit Code (14)
	Project Location

The subject project site is an environmental restoration site of the Department of Environmental Quality (DEQ) Division of Mitigation Services (DMS) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight, and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with DMS.

Directions to Site:
 The site is located in central Randolph County, southwest of Asheboro. From Route 64 in Asheboro, take Route 220 south 4.6 miles. Take Exit 68 for Dawson Miller Road. Turn right onto Dawson Miller Road and travel 1.2 miles. Turn left onto Pisgah Covered Bridge Road and travel 0.2 miles. The main entrance to the site is on the right. A second entrance offering easy access to the western side of the site also exists. To reach this entrance continue on Pisgah Covered Bridge Road for an additional 90 feet past the main entrance and turn right onto Hopewell Friends Road. Travel 0.9 miles and turn right onto Mack Road. Travel 0.5 miles and entrance will be on the right.




Figure 1 Vicinity Map
 Hopewell Stream Mitigation Site
 DMS Project No. 95352
 Monitoring Year 6 - 2020
 Randolph County, NC





Figure 2 Project Component Map
 Hopewell Stream Mitigation Site
 DMS Project No. 95352
 Monitoring Year 6 - 2020
 Randolph County, NC

Table 1. Project Components and Mitigation Credits

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Mitigation Credits									
	Stream		Riparian Wetland		Non-Riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	7,247.933	164.200	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Project Components									
Reach ID	As-Built Stationing / Location	Existing Footage / Acreage	Approach	Restoration or Restoration Equivalent	Restoration Footage / Acreage	Mitigation Ratio	Credits (SMU / WMU)		
STREAMS									
Little River Reach 1	100+00 - 107+04	704	Preservation	P	704	5:1	140.800		
Little River Reach 2	107+04 - 126+53 128+06 - 131+57	2,374	Fencing / Invasives Control	EII	2,300	2.5:1	920.000		
UT1A Reach 1	200+00 - 208+95 209+84 - 217+00	1,611	Fencing / Invasives Control	EII	1,611	2.5:1	644.400		
UT1A Reach 2	217+00 - 218+17	117	Preservation	P	117	5:1	23.400		
UT1B Reach 1	300+87 - 305+67	475	Fencing / Invasives Control	EI	480	1.5:1	320.000		
UT1B Reach 2 & 3	305+67 - 308+25 350+00 - 353+17	580	Fencing / Invasives Control	EII	575	2.5:1	230.000		
UT2 Reach 1 & 2	400+00 - 415+47 416+35 - 423+16	2,419	Priority 1	Restoration	2,228	1:1	2,228.000		
UT2A Reach 1	500+39 - 504+25	386	Fencing / Invasives Control	EI	386	1.5:1	257.333		
UT2A Reach 2	504+25 - 516+21 517+00 - 518+68	1,368	Priority 1	Restoration	1,364	1:1	1,364.000		
UT2B Reach 1	600+00 - 608+48	848	Fencing / Invasives Control	EII	848	2.5:1	339.200		
UT2B Reach 2	608+48 - 610+46	114	Priority 1	Restoration	198	1:1	198.000		
UT2C Reach 1	700+00 - 712+50	1,215	Fencing / Invasives Control	EII	1,250	2.5:1	500.000		
UT2C Reach 2	712+50 - 713+60	326	Priority 1	Restoration	110	1:1	110.000		
UT2C Reach 3	800+00 - 801+37		Priority 1	Restoration	137	1:1	137.000		

Component Summation						
Restoration Level	Stream (LF)	Riparian Wetland (acres)		Non-Riparian (acres)	Buffer (square)	Upland (acres)
		Riverine	Non-Riverine			
Restoration	4,037	-	-	-	-	-
Enhancement		-	-	-	-	-
Enhancement I	866					
Enhancement II	6,584					
Preservation	821	-	-	-	-	-
High Quality Preservation	-	-	-	-	-	-

Table 2. Project Activity and Reporting History

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Activity or Report		Data Collection Complete	Completion or Scheduled Delivery
Mitigation Plan		January 2013	November 2013
Final Design - Construction Plans		January 2013	March 2014
Construction		July 2014-November 2014	November 2014
Temporary S&E mix applied to entire project area ¹		November 2014	November 2014
Permanent seed mix applied to reach/segments		November 2014	November 2014
Bare root and live stake plantings for reach/segments		January 2015	January 2015
Baseline Monitoring Document (Year 0)		December 2014-January 2015	February 2015
Year 1 Monitoring	Stream Survey	September 2015	December 2015
	Vegetation Survey	September 2015	
Invasive Plant Control		April 2016	
Bare Areas (UT2A) Limed/Fertilized/Seeded		April 2016	
Year 2 Monitoring	Stream Survey	August 2016	December 2016
	Vegetation Survey	August 2016	
Invasive Plant Control		February 2017	
Year 3 Monitoring	Stream Survey	July 2017	December 2017
	Vegetation Survey	July 2017	
Invasive Plant Control		October 2017	
Year 4 Monitoring	Stream Survey	July 2018	December 2018
	Vegetation Survey	July 2018	
Invasive Plant Control		October 2018	
Year 5 Monitoring	Stream Survey	September 2019	November 2019
	Vegetation Survey	September 2019	
Sweetgum Monoculture Treatment		October - December 2019	
Invasive Plant Control		November - December 2019	
Sweetgum Monoculture Treatment (follow up treatment)		February 2020	
Containerized Tree Planting - UT1B Reach 1 (Sweetgum treatment area)		February 2020	
Containerized Tree Planting - UT1B Reach 1 (Newly captured easement)		April 2020	
Year 6 Monitoring	Stream Survey	September 2020	November 2020
	Vegetation Survey	September 2020	
Year 7 Monitoring		2021	December 2021

¹Seed and mulch is added as each section of construction is completed.

Table 3. Project Contact Table

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Designer Jeff Keaton, PE	Wildlands Engineering, Inc. 1430 South Mint Street, Suite 104 Charlotte, NC 28203 704.332.7754
Construction Contractor	Terry's Plumbing 465 Lewallen Road Asheboro, NC 27205
	Land Mechanics Designs, Inc. 126 Circle G Lane Willow Spring, NC 27592
Planting Contractor	Bruton Natural Systems, Inc P.O. Box 1197 Fremont, NC 27830
Seeding Contractor	Terry's Plumbing 465 Lewallen Road Asheboro, NC 27205
Seed Mix Sources	Green Resource, LLC
Nursery Stock Suppliers	Dykes and Son Nursery
Bare Roots	Bruton Natural Systems, Inc
Live Stakes	Wildlands Engineering, Inc.
Monitoring Performers Monitoring, POC	Kristi Suggs 704.332.7754, ext. 110

Table 4. Project Information and Attributes

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Project Information										
Project Name	Hopewell Stream Mitigation Site									
County	Randolph county									
Project Area (acres)	35.4									
Project Coordinates (latitude and longitude)	35°37'37.32" N, 79° 51'13.27" W									
Project Watershed Summary Information										
Physiographic Province	Carolina Slate Belt of the Piedmont Physiographic Province									
River Basin	Yadkin-Pee Dee									
USGS Hydrologic Unit 8-digit	03040104									
USGS Hydrologic Unit 14-digit	03040104030010									
DWR Sub-basin	03-07-15									
Project Drainage Area (acres)	4,083									
Project Drainage Area Percentage of Impervious Area	2%									
CGIA Land Use Classification	2.01.03 – Hay and Pasture Land; 2.99.05 - Farm Ponds; 4 – Forest Land; 1 - Urban and Developed Land									
Reach Summary Information										
Parameters	Little River	UT1A	UT1B Reach 1	UT1B Reach 2 & 3	UT2 Reach 1	UT2 Reach 2	UT2A Reach 1	UT2A Reach 2	UT2B	UT2C
Length of reach (linear feet) - Post-Restoration	3,911	597	480	575	1,547	681	386	1,364	1,046	247
Drainage area (acres)	4,083	38	19	45	246	378	64	102	22	51
NCDWR stream identification score	43.5	22.5	24.5	30	35.5	35.5	27	35	23.7	31
NCDWR Water Quality Classification	C									
Morphological Description (stream type)	P	I	I	P	P	P	I	P	I	P
Evolutionary trend (Simon's Model) - Pre- Restoration	I/II	I	III	I	III/IV	IV	III	III/IV	III	III
Underlying mapped soils	Badin-Tarrus Complex, Chewacla Loam, Georgeville silt loam, Georgeville silty clay loam, Mecklenburg clay loam, Riverview sandy loam									
Drainage class	---	---	---	---	---	---	---	---	---	---
Soil hydric status	---	---	---	---	---	---	---	---	---	---
Slope	0.0051	0.0389	0.03	0.0583	0.0093	0.0075	0.0102	0.011	0.0259	0.0154
FEMA classification	AE*									
Native vegetation community	Piedmont Bottomland Forest / Mixed Mesic Hardwood Forest									
Percent composition exotic invasive vegetation-Post-Restoration	0%									
Regulatory Considerations										
Regulation	Applicable?			Resolved?			Supporting Documentation			
Waters of the United States - Section 404	X			X			USACE Nationwide Permit No.27 and DWQ 401 Water Quality Certification No. 3885.			
Waters of the United States - Section 401	X			X						
Division of Land Quality (Dam Safety)	N/A			N/A			N/A			
Endangered Species Act	X			X			Hopewell Mitigation Plan; Wildlands determined "no effect" on Randolph County listed endangered species. (Letter from USFWS dated July 27, 2012)			
Historic Preservation Act	X			X			No historic resources were found to be impacted (letter from SHPO dated 7/13/2012).			
Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA)	N/A			N/A			N/A			
FEMA Floodplain Compliance	X			X			Little River is a mapped Zone AE floodplain with defined base flood elevations. A floodway has not been delineated but non-encroachment widths have been defined; (FEMA Zone AE, FIRM panel 7648).			
Essential Fisheries Habitat	N/A			N/A			N/A			

APPENDIX 2. Visual Assessment Data



- Easement Area
- Existing Wetlands
- Stream Restoration
- Stream Enhancement I
- Stream Enhancement II
- Stream Preservation
- Non-project streams
- Cross-Section (XS)
- Reach Break
- Crest Gage (CG)
- Rain Gage
- + Photo Point
- Vegetation Plot Condition - MY6
- Meets Criteria

2018 Aerial Photography



0 200 400 Feet



Figure 3.0 Integrated Current Condition Plan View (Key)
 Hopewell Stream Mitigation Site
 DMS Project No. 95352
 Monitoring Year 6 - 2020
 Randolph County



2018 Aerial Photography





Figure 3.1 Integrated Current Condition Plan View (Sheet 1 of 7)
 Hopewell Stream Mitigation Site
 DMS Project No. 95352
 Monitoring Year 6 - 2020
 Randolph County





2018 Aerial Photography




Figure 3.3 Integrated Current Condition Plan View (Sheet 3 of 7)
 Hopewell Stream Mitigation Site
 DMS Project No. 95352
 Monitoring Year 6 - 2020
 Randolph County







2018 Aerial Photography




Figure 3.6 Integrated Current Condition Plan View (Sheet 6 of 7)
 Hopewell Stream Mitigation Site
 DMS Project No. 95352
 Monitoring Year 6 - 2020
 Randolph County



2018 Aerial Photography



0 50 100 Feet



Figure 3.7 Integrated Current Condition Plan View (Sheet 7 of 7)
 Hopewell Stream Mitigation Site
 DMS Project No. 95352
 Monitoring Year 6 - 2020
 Randolph County

Table 5a. Visual Stream Morphology Stability Assessment Table

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

UT1B Reach 1 (480 LF)

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Shallow and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	8	8			100%			
	3. Meander Pool Condition	Depth Sufficient	8	8			100%			
		Length Appropriate	8	8			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	8	8			100%			
Thalweg centering at downstream of meander bend (Glide)		8	8			100%				
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
Totals					0	0	100%	n/a	n/a	n/a
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	n/a	n/a			n/a			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	n/a	n/a			n/a			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	n/a	n/a			n/a			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	n/a	n/a			n/a			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	n/a	n/a			n/a			

¹Excludes constructed shallows since they are evaluated in section 1.

Table 5b. Visual Stream Morphology Stability Assessment Table

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

UT2 Reach 1 & 2 (2,228 LF)

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation			
1. Bed	1. Vertical Stability (Shallow and Run units)	Aggradation			0	0	100%						
		Degradation			0	0	100%						
	2. Riffle Condition	Texture/Substrate	30	30			100%						
	3. Meander Pool Condition	Depth Sufficient	29	29			100%						
		Length Appropriate	29	29			100%						
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	29	29			100%						
		Thalweg centering at downstream of meander bend (Glide)	29	29	100%								
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a			
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a			
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a			
Totals					0	0	100%	n/a	n/a	n/a			
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	32	32			100%						
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	13	13			100%						
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	13	13			100%						
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	20	20			100%						
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	20	20			100%						

¹Excludes constructed shallows since they are evaluated in section 1.

Table 5c. Visual Stream Morphology Stability Assessment Table

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

UT2A Reach 1 & 2 (1,750 LF)

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Shallow and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	31	31		100%				
	3. Meander Pool Condition	Depth Sufficient	31	31		100%				
		Length Appropriate	31	31		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	31	31		100%				
Thalweg centering at downstream of meander bend (Glide)		31	31	100%						
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
Totals					0	0	100%	n/a	n/a	n/a
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	32	32			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	2	2			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	2	2			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	21	21			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	20	20			100%			

¹Excludes constructed shallows since they are evaluated in section 1.

Table 5d. Visual Stream Morphology Stability Assessment Table

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

UT2B Reach 2 (198 LF)

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Shallow and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	7	7		100%				
	3. Meander Pool Condition	Depth Sufficient	6	6		100%				
		Length Appropriate	6	6		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	6	6		100%				
Thalweg centering at downstream of meander bend (Glide)		6	6	100%						
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
Totals					0	0	100%	n/a	n/a	n/a
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	6	6			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	n/a	n/a			n/a			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	n/a	n/a			n/a			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	6	6			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	6	6			100%			

¹Excludes constructed shallows since they are evaluated in section 1.

Table 5e. Visual Stream Morphology Stability Assessment Table

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

UT2C Reach 2 (110 LF)

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation			
1. Bed	1. Vertical Stability (Shallow and Run units)	Aggradation			0	0	100%						
		Degradation			0	0	100%						
	2. Riffle Condition	Texture/Substrate	5	5			100%						
	3. Meander Pool Condition	Depth Sufficient	4	4			100%						
		Length Appropriate	4	4			100%						
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	4	4			100%						
Thalweg centering at downstream of meander bend (Glide)		4	4	100%									
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a			
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a			
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a			
Totals					0	0	100%	n/a	n/a	n/a			
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	4	4			100%						
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	n/a	n/a			n/a						
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	n/a	n/a			n/a						
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	4	4			100%						
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	4	4			100%						

¹Excludes constructed shallows since they are evaluated in section 1.

Table 5f. Visual Stream Morphology Stability Assessment Table

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

UT2C Reach 3 (137 LF)

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Shallow and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	3	3			100%			
	3. Meander Pool Condition	Depth Sufficient	2	2			100%			
		Length Appropriate	2	2			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	2	2			100%			
Thalweg centering at downstream of meander bend (Glide)		2	2			100%				
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
Totals					0	0	100%	n/a	n/a	n/a
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	1	1			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	n/a	n/a			n/a			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	n/a	n/a			n/a			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	1	1			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	1	1			100%			

¹Excludes constructed shallows since they are evaluated in section 1.

Table 6. Vegetation Condition Assessment Table

Hopewell Stream Mitigation Site
 DMS Project No. 95352
 Monitoring Year 6 - 2020

Planted Acreage 24

Vegetation Category	Definitions	Mapping Threshold (Ac)	Number of Polygons	Combined Acreage	% of Planted Acreage
Bare Areas	Very limited cover of both woody and herbaceous material	0.1	0	0	0.0%
Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1	0	0.0	0.0%
Total			0	0.0	0.0%
Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 Ac	0	0	0%
Cumulative Total			0	0.0	0.0%

Easement Acreage 35

Vegetation Category	Definitions	Mapping Threshold (SF)	Number of Polygons	Combined Acreage	% of Easement Acreage
Invasive Areas of Concern	Areas of points (if too small to render as polygons at map scale).	1,000	3	0.1	0.3%
Easement Encroachment Areas	Areas of points (if too small to render as polygons at map scale).	none	0	0	0%

**Stream Photographs
Monitoring Year 6**



UT2B R1 – Photo Point 1 looking upstream (05/13/2020)



UT2B R1 – Photo Point 1 looking downstream (05/13/2020)



UT2B R1 – Photo Point 2 looking upstream (05/13/2020)



UT2B R1 – Photo Point 2 looking downstream (05/13/2020)



UT2B R1 – Photo Point 3 looking upstream (05/13/2020)



UT2B R1 – Photo Point 3 looking downstream (05/13/2020)



UT2B R1 – Photo Point 4 looking upstream (05/13/2020)



UT2B R1 – Photo Point 4 looking downstream (05/13/2020)



UT2B R1 – Photo Point 5 looking upstream (05/13/2020)



UT2B R1 – Photo Point 5 looking downstream (05/13/2020)



UT2A R1 – Photo Point 6 looking upstream (05/13/2020)



UT2A R1 – Photo Point 6 looking downstream (05/13/2020)



UT2A R1 – Photo Point 7 looking upstream (05/13/2020)



UT2A R1 – Photo Point 7 looking downstream (05/13/2020)



UT2A R2 – Photo Point 8 looking upstream (05/13/2020)



UT2A R2 – Photo Point 8 looking downstream (05/13/2020)



UT2A R2 – Photo Point 9 looking upstream (05/13/2020)



UT2A R2 – Photo Point 9 looking downstream (05/13/2020)



UT2A R2 – Photo Point 10 looking upstream (05/13/2020)



UT2A R2 – Photo Point 10 looking downstream (05/13/2020)



UT2A R2 – Photo Point 11 looking upstream (05/13/2020)



UT2A R2 – Photo Point 11 looking downstream (05/13/2020)



UT2A R2 – Photo Point 12 looking upstream (05/13/2020)



UT2A R2 – Photo Point 12 looking downstream (05/13/2020)



UT2A R2 – Photo Point 13 looking upstream (05/13/2020)



UT2A R2 – Photo Point 13 looking downstream (05/13/2020)



UT2A R2 – Photo Point 14 looking upstream (05/13/2020)



UT2A R2 – Photo Point 14 looking downstream (05/13/2020)



UT2A R2 – Photo Point 15 looking upstream (05/13/2020)



UT2A R2 – Photo Point 15 looking downstream (05/13/2020)



UT2C R1 – Photo Point 16 looking upstream (05/13/2020)



UT2C R1 – Photo Point 16 looking downstream (05/13/2020)



UT2C R1 – Photo Point 17 looking upstream (05/13/2020)



UT2C R1 – Photo Point 17 looking downstream (05/13/2020)



UT2C R1 – Photo Point 18 looking upstream (05/13/2020)



UT2C R1 – Photo Point 18 looking downstream (05/13/2020)



UT2C R1 – Photo Point 19 looking upstream (05/13/2020)



UT2C R1 – Photo Point 19 looking downstream (05/13/2020)



UT2C R1 – Photo Point 20 looking upstream (05/13/2020)



UT2C R1 – Photo Point 20 looking downstream (05/13/2020)



UT2C R1 – Photo Point 21 looking upstream (05/13/2020)



UT2C R1 – Photo Point 21 looking downstream (05/13/2020)



UT2C R2 – Photo Point 22 looking upstream (05/13/2020)



UT2C R2 – Photo Point 22 looking downstream (05/13/2020)



UT2C R3 – Photo Point 23 looking upstream (05/13/2020)



UT2C R3 – Photo Point 23 looking downstream (05/13/2020)



UT2 R1 – Photo Point 24 looking upstream (05/13/2020)



UT2 R1 – Photo Point 24 looking downstream (05/13/2020)



UT2 R1 – Photo Point 25 looking upstream (05/13/2020)



UT2 R1 – Photo Point 25 looking downstream (05/13/2020)



UT2 R1 – Photo Point 26 looking upstream (05/13/2020)



UT2 R1 – Photo Point 26 looking downstream (05/13/2020)



UT2 R1 – Photo Point 27 looking upstream (05/13/2020)



UT2 R1 – Photo Point 27 looking downstream (05/13/2020)



UT2 R1 – Photo Point 28 looking upstream (05/13/2020)



UT2 R1 – Photo Point 28 looking downstream (05/13/2020)



UT2 R1 – Photo Point 29 looking upstream (05/13/2020)



UT2 R1 – Photo Point 29 looking downstream (05/13/2020)



UT2 R1 – Photo Point 30 looking upstream (05/13/2020)



UT2 R1 – Photo Point 30 looking downstream (05/13/2020)



UT2 R1 – Photo Point 31 looking upstream (05/13/2020)



UT2 R1 – Photo Point 31 looking downstream (05/13/2020)



UT2 R1 – Photo Point 32 looking upstream (05/13/2020)



UT2 R1 – Photo Point 32 looking downstream (05/13/2020)



UT2 R2 – Photo Point 33 looking upstream (05/13/2020)



UT2 R2 – Photo Point 33 looking downstream (05/13/2020)



UT2 R2 – Photo Point 34 looking upstream (05/13/2020)



UT2 R2 – Photo Point 34 looking downstream (05/13/2020)



UT2 R2 – Photo Point 35 looking upstream (05/13/2020)



UT2 R2 – Photo Point 35 looking downstream (05/13/2020)



Little River R1 – Photo Point 36 looking upstream (05/13/2020)



Little River R1–Photo Point 36 looking downstream (05/13/2020)



Little River R1 – Photo Point 37 looking upstream (05/13/2020)



Little River R1–Photo Point 37 looking downstream (05/13/2020)



Little River R1 – Photo Point 38 looking upstream (05/13/2020)



Little River R1–Photo Point 38 looking downstream (05/13/2020)



Little River R2 – Photo Point 39 looking upstream (05/13/2020)



Little River R2–Photo Point 39 looking downstream (05/13/2020)



Little River R2 – Photo Point 40 looking upstream (05/13/2020)



Little River R2–Photo Point 40 looking downstream (05/13/2020)



Little River R2 – Photo Point 41 looking upstream (05/13/2020)



Little River R2–Photo Point 41 looking downstream (05/13/2020)



Little River R2 – Photo Point 42 looking upstream (05/13/2020)



Little River R2–Photo Point 42 looking downstream (05/13/2020)



Little River R2 – Photo Point 43 looking upstream (05/13/2020)



Little River R2–Photo Point 43 looking downstream (05/13/2020)



Little River R2 – Photo Point 44 looking upstream (05/13/2020)



Little River R2–Photo Point 44 looking downstream (05/13/2020)



Little River R2 – Photo Point 45 looking upstream (05/13/2020)



Little River R2–Photo Point 45 looking downstream (05/13/2020)



Little River R2 – Photo Point 46 looking upstream (05/13/2020)



Little River R2–Photo Point 46 looking downstream (05/13/2020)



Little River R2 – Photo Point 47 looking upstream (05/13/2020)



Little River R2–Photo Point 47 looking downstream (05/13/2020)



UT1A R1 – Photo Point 48 looking upstream (05/13/2020)



UT1A R1 – Photo Point 48 looking downstream (05/13/2020)



UT1A R1 – Photo Point 49 looking upstream (05/13/2020)



UT1A R1 – Photo Point 49 looking downstream (05/13/2020)



UT1A R1 – Photo Point 50 looking upstream (05/13/2020)



UT1A R1 – Photo Point 50 looking downstream (05/13/2020)



UT1A R1 – Photo Point 51 looking upstream (05/13/2020)



UT1A R1 – Photo Point 51 looking downstream (05/13/2020)



UT1A R1 – Photo Point 52 looking upstream (05/13/2020)



UT1A R1 – Photo Point 52 looking downstream (05/13/2020)



UT1A R1 – Photo Point 53 looking upstream (05/13/2020)



UT1A R1 – Photo Point 53 looking downstream (05/13/2020)



UT1A R1 – Photo Point 54 looking upstream (05/13/2020)



UT1A R1 – Photo Point 54 looking downstream (05/13/2020)



UT1A R1 – Photo Point 55 looking upstream (05/13/2020)



UT1A R1 – Photo Point 55 looking downstream (05/13/2020)



UT1A R1 – Photo Point 56 looking upstream (05/13/2020)



UT1A R1 – Photo Point 56 looking downstream (05/13/2020)



UT1B R1 – Photo Point 57 looking upstream (05/13/2020)



UT1B R1 – Photo Point 57 looking downstream (05/13/2020)



UT1B R1 – Photo Point 58 looking upstream (05/13/2020)



UT1B R1 – Photo Point 58 looking downstream (05/13/2020)



UT1B R1 – Photo Point 59 looking upstream (05/13/2020)



UT1B R1 – Photo Point 59 looking downstream (05/13/2020)



UT1B R1 – Photo Point 60 looking upstream (05/13/2020)



UT1B R1 – Photo Point 60 looking downstream (05/13/2020)



UT1B R2 – Photo Point 61 looking upstream (05/13/2020)



UT1B R2 – Photo Point 61 looking downstream (05/13/2020)



UT1B R2 – Photo Point 62 looking upstream (05/13/2020)



UT1B R2 – Photo Point 62 looking downstream (05/13/2020)



UT1B R3 – Photo Point 63 looking upstream (05/13/2020)



UT1B R3 – Photo Point 63 looking downstream (05/13/2020)



UT1B R3 – Photo Point 64 looking upstream (05/13/2020)



UT1B R3 – Photo Point 64 looking downstream (05/13/2020)

**Vegetation Photographs
Monitoring Year 6**



Vegetation Plot 1 – (09/22/2020)



Vegetation Plot 2 – (09/22/2020)



Vegetation Plot 3 – (09/22/2020)



Vegetation Plot 4 – (09/22/2020)



Vegetation Plot 5 – (09/22/2020)



Vegetation Plot 6 – (09/22/2020)



Vegetation Plot 7 – (09/22/2020)



Vegetation Plot 8 – (09/22/2020)



Vegetation Plot 9 – (09/22/2020)



Vegetation Plot 10 – (09/22/2020)



Vegetation Plot 11 – (09/22/2020)



Vegetation Plot 12 – (09/22/2020)



Vegetation Plot 13 – (09/22/2020)



Vegetation Plot 14 – (09/22/2020)



Vegetation Plot 15 – (09/22/2020)



Vegetation Plot 16 – (09/22/2020)



Vegetation Plot 17 – (09/22/2020)



Vegetation Plot 18 – (09/22/2020)



Vegetation Plot 19 – (09/22/2020)



Vegetation Plot 20 – (09/22/2020)



Vegetation Plot 21 – (09/22/2020)



Vegetation Plot 22 – (09/22/2020)



Vegetation Plot 23 – (09/22/2020)



Vegetation Plot 24 – (09/22/2020)



Vegetation Plot 25 – (09/22/2020)



Vegetation Plot 26 – (09/22/2020)



Vegetation Plot 27 – (09/22/2020)



Vegetation Plot 28 – (09/22/2020)



Vegetation Plot 29 – (09/22/2020)



Vegetation Plot 30 – (09/22/2020)



Vegetation Plot 31 – (09/22/2020)

APPENDIX 3. Vegetation Plot Data

Table 7. Vegetation Plot Criteria Attainment Table

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Plot	MYS Success Criteria Met (Y/N)	Tract Mean
1	Y	100%
2	Y	
3	Y	
4	Y	
5	Y	
6	Y	
7	Y	
8	Y	
9	Y	
10	Y	
11	Y	
12	Y	
13	Y	
14	Y	
15	Y	
16	Y	
17	Y	
18	Y	
19	Y	
20	Y	
21	Y	
22	Y	
23	Y	
24	Y	
25	Y	
26	Y	
27	Y	
28	Y	
29	Y	
30	Y	
31	Y	

Table 8. CVS Vegetation Tables - Metadata

Hopewell Stream Mitigation Site
DMS Project No. 95352
Monitoring Year 6 - 2020

Report Prepared By	Ian Eckardt
Date Prepared	1/20/2021 15:09
Database Name	cvs-eep-entrytool-v2.5.0 Hopewell MY6.mdb
Database Location	\\192.168.3.7\projects\ActiveProjects\005-02133 Hopewell Mitigation FDP\Monitoring\Monitoring Year 6 (2020)\Vegetation Assessment
Computer Name	IAN
File Size	51904512
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Project Planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Project Total Stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and Spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY-----	
Project Code	95352
Project Name	Hopewell Stream Mitigation Site
Area (sq m)	128285.35
Required Plots (calculated)	22
Sampled Plots	31

Table 9b. Planted and Total Stems (Species by Plot with Annual Means)

Hopewell Stream Mitigation Site
 DMS Project No. 95352
 Monitoring Year 6 - 2020

Scientific Name	Common Name	Species Type	Current Plot Data (MY6 2020)														
			Vegetation Plot 6			Vegetation Plot 7			Vegetation Plot 8			Vegetation Plot 9			Vegetation Plot 10		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo L.</i>	Boxelder	Tree			10												
<i>Acer rubrum</i>	Red maple	Tree															
<i>Alnus serrulata</i>	Hazel alder	Shrub															
<i>Baccharis angustifolia</i>	Saltwater false willow	Shrub															
<i>Betula nigra</i>	River birch	Tree							3	3	3	2	2	2	1	1	1
<i>Carya</i>	Hickory	Tree															
<i>Cedrus</i>	Cedar	Tree															
<i>Celtis laevigata</i>	Sugarberry	Tree															
<i>Chamaecyparis thuyoides</i>	Atlantic white cedar	Tree															
<i>Crataegus</i>	Hawthorn	Tree															
<i>Diospyros virginiana</i>	Common persimmon	Tree			12												
<i>Fraxinus pennsylvanica</i>	Green ash	Tree	3	3	3	1	1	1				1	1	13	2	2	3
<i>Gleditsia triacanthos</i>	Honey locust	Tree															1
<i>Juglans nigra</i>	Black walnut	Tree									2						
<i>Juniperus virginiana</i>	Eastern redcedar	Tree															
<i>Liquidambar styraciflua</i>	Sweetgum	Tree			15			3									
<i>Liriodendron tulipifera</i>	Tuliptree	Tree	1	1	7	1	1	1				2		4	4	4	4
<i>Nyssa biflora</i>	Swamp tupelo	Tree															
<i>Nyssa sylvatica</i>	Blackgum	Tree															
<i>Pinus</i>	Pine	Tree															
<i>Pinus palustris</i>	Longleaf pine	Tree															
<i>Pinus rigida</i>	Pitch pine	Tree															
<i>Pinus serotina</i>	Pond pine	Tree										3					
<i>Pinus taeda</i>	Loblolly pine	Tree															
<i>Pinus virginiana</i>	Virginia pine	Tree															
<i>Platanus occidentalis</i>	American sycamore	Tree	1	1	1	8	8	8	5	5	5	7	7	7	2	2	2
<i>Prunus serotina</i>	Black cherry	Tree															
<i>Quercus</i>	Oak	Tree															
<i>Quercus acutissima</i>	Sawtooth oak	Tree															
<i>Quercus alba</i>	White Oak	Tree															
<i>Quercus michauxii</i>	Swamp chestnut oak	Tree	4	4	4	3	3	3	1	1	1	1	1	1			
<i>Quercus phellos</i>	Willow oak	Tree			1							1	1	1	1	1	1
<i>Quercus rubra</i>	Northern red oak	Tree							1	1	1	1	1	1	5	5	5
<i>Rhus</i>	Sumac	Shrub															
<i>Rhus copallinum</i>	Flameleaf sumac	Shrub															
<i>Rhus glabra</i>	Smooth sumac	Shrub															
<i>Rhus typhina</i>	Staghorn sumac	Shrub															
<i>Robinia pseudoacacia</i>	Black locust	Tree															
<i>Salix nigra</i>	Black willow	Tree															
<i>Salix sericea</i>	Silky willow	Shrub															
<i>Sambucus canadensis</i>	Common elderberry	Shrub															
<i>Taxodium distichum</i>	Bald cypress	Tree															
<i>Ulmus alata</i>	Winged elm	Tree															
<i>Ulmus americana</i>	American elm	Tree						4									
Stem count			9	9	53	13	13	20	10	10	12	13	13	30	15	15	17
Size (ares)			1			1			1			1			1		
Size (ACRES)			0.0247			0.0247			0.0247			0.0247			0.0247		
Species count			4	4	8	4	4	6	4	4	5	6	6	8	6	6	7
Stems per ACRE			364	364	2145	526	526	809	405	405	486	526	526	1214	607	607	688

Exceeds requirements by 10%
 Exceeds requirements, but by less than 10%
 Falls to meet requirements, by less than 10%
 Falls to meet requirements by more than 10%
 Volunteers included

PnoLS: Number of planted stems excluding live stakes
 P-All: Number of planted stems including live stakes
 T: Total stems

Table 9c. Planted and Total Stems (Species by Plot with Annual Means)

Hopewell Stream Mitigation Site
 DMS Project No. 95352
 Monitoring Year 6 - 2020

Scientific Name	Common Name	Species Type	Current Plot Data (MY6 2020)														
			Vegetation Plot 11			Vegetation Plot 12			Vegetation Plot 13			Vegetation Plot 14			Vegetation Plot 15		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo L.</i>	Boxelder	Tree															
<i>Acer rubrum</i>	Red maple	Tree															
<i>Alnus serrulata</i>	Hazel alder	Shrub								1							
<i>Baccharis angustifolia</i>	Saltwater false willow	Shrub										1					
<i>Betula nigra</i>	River birch	Tree	3	3	3	2	2	2				1	1	1	1	1	1
<i>Carya</i>	Hickory	Tree															
<i>Cedrus</i>	Cedar	Tree															
<i>Celtis laevigata</i>	Sugarberry	Tree															
<i>Chamaecyparis thyoides</i>	Atlantic white cedar	Tree															
<i>Crataegus</i>	Hawthorn	Tree															
<i>Diospyros virginiana</i>	Common persimmon	Tree											3				14
<i>Fraxinus pennsylvanica</i>	Green ash	Tree	3	3	3	3	3	3	2	2	2	1	1	1	2	2	2
<i>Gleditsia triacanthos</i>	Honey locust	Tree															
<i>Juglans nigra</i>	Black walnut	Tree						1			1						
<i>Juniperus virginiana</i>	Eastern redcedar	Tree								1			1				
<i>Liquidambar styraciflua</i>	Sweetgum	Tree															15
<i>Liriodendron tulipifera</i>	Tuliptree	Tree				2	2	4			3	3	3	38			
<i>Nyssa biflora</i>	Swamp tupelo	Tree									3						
<i>Nyssa sylvatica</i>	Blackgum	Tree															
<i>Pinus</i>	Pine	Tree															
<i>Pinus palustris</i>	Longleaf pine	Tree															
<i>Pinus rigida</i>	Pitch pine	Tree															
<i>Pinus serotina</i>	Pond pine	Tree															
<i>Pinus taeda</i>	Loblolly pine	Tree												5			
<i>Pinus virginiana</i>	Virginia pine	Tree															
<i>Platanus occidentalis</i>	American sycamore	Tree	1	1	1	4	4	4	9	9	14			1	9	9	9
<i>Prunus serotina</i>	Black cherry	Tree															
<i>Quercus</i>	Oak	Tree															
<i>Quercus acutissima</i>	Sawtooth oak	Tree															
<i>Quercus alba</i>	White Oak	Tree															
<i>Quercus michauxii</i>	Swamp chestnut oak	Tree	2	2	2	1	1	1				4	4	4	1	1	1
<i>Quercus phellos</i>	Willow oak	Tree										1	1	1			
<i>Quercus rubra</i>	Northern red oak	Tree				1	1	1	1	1	1	1	1	1	2	2	2
<i>Rhus</i>	Sumac	Shrub			3												
<i>Rhus copallinum</i>	Flameleaf sumac	Shrub												1			
<i>Rhus glabra</i>	Smooth sumac	Shrub															
<i>Rhus typhina</i>	Staghorn sumac	Shrub															
<i>Robinia pseudoacacia</i>	Black locust	Tree															
<i>Salix nigra</i>	Black willow	Tree															
<i>Salix sericea</i>	Silky willow	Shrub															
<i>Sambucus canadensis</i>	Common elderberry	Shrub															
<i>Taxodium distichum</i>	Bald cypress	Tree															
<i>Ulmus alata</i>	Winged elm	Tree															
<i>Ulmus americana</i>	American elm	Tree						3									
Stem count			9	9	12	13	13	19	12	12	26	11	11	58	15	15	44
Size (ares)			1			1			1			1			1		
Size (ACRES)			0.0247			0.0247			0.0247			0.0247			0.0247		
Species count			4	4	5	6	6	8	3	3	8	6	6	12	5	5	7
Stems per ACRE			364	364	486	526	526	769	486	486	1052	445	445	2347	607	607	1781

Exceeds requirements by 10%
 Exceeds requirements, but by less than 10%
 Fails to meet requirements, by less than 10%
 Fails to meet requirements by more than 10%
 Volunteers included

PnoLS: Number of planted stems excluding live stakes
 P-All: Number of planted stems including live stakes
 T: Total stems

Table 9d. Planted and Total Stems (Species by Plot with Annual Means)

Hopewell Stream Mitigation Site
 DMS Project No. 95352
 Monitoring Year 6 - 2020

Scientific Name	Common Name	Species Type	Current Plot Data (MY6 2020)														
			Vegetation Plot 16			Vegetation Plot 17			Vegetation Plot 18			Vegetation Plot 19			Vegetation Plot 20		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo L.</i>	Boxelder	Tree															
<i>Acer rubrum</i>	Red maple	Tree															
<i>Alnus serrulata</i>	Hazel alder	Shrub															
<i>Baccharis angustifolia</i>	Saltwater false willow	Shrub										1					
<i>Betula nigra</i>	River birch	Tree	1	1	1	3	3	3	2	2	2	1	1	1	4	4	4
<i>Carya</i>	Hickory	Tree															
<i>Cedrus</i>	Cedar	Tree															
<i>Celtis laevigata</i>	Sugarberry	Tree															
<i>Chamaecyparis thyoides</i>	Atlantic white cedar	Tree															
<i>Crataegus</i>	Hawthorn	Tree															
<i>Diospyros virginiana</i>	Common persimmon	Tree									2						
<i>Fraxinus pennsylvanica</i>	Green ash	Tree	4	4	4	4	4	4	2	2	2	5	5	6	5	5	6
<i>Gleditsia triacanthos</i>	Honey locust	Tree									2						
<i>Juglans nigra</i>	Black walnut	Tree															
<i>Juniperus virginiana</i>	Eastern redcedar	Tree														1	
<i>Liquidambar styraciflua</i>	Sweetgum	Tree						23			23			4		10	
<i>Liriodendron tulipifera</i>	Tuliptree	Tree				1	1	31									
<i>Nyssa biflora</i>	Swamp tupelo	Tree															
<i>Nyssa sylvatica</i>	Blackgum	Tree															
<i>Pinus</i>	Pine	Tree															
<i>Pinus palustris</i>	Longleaf pine	Tree															
<i>Pinus rigida</i>	Pitch pine	Tree															
<i>Pinus serotina</i>	Pond pine	Tree															
<i>Pinus taeda</i>	Loblolly pine	Tree														11	
<i>Pinus virginiana</i>	Virginia pine	Tree															
<i>Platanus occidentalis</i>	American sycamore	Tree	6	6	6	4	4	6	2	2	2	4	4	5	1	1	1
<i>Prunus serotina</i>	Black cherry	Tree															
<i>Quercus</i>	Oak	Tree															
<i>Quercus acutissima</i>	Sawtooth oak	Tree															
<i>Quercus alba</i>	White Oak	Tree															
<i>Quercus michauxii</i>	Swamp chestnut oak	Tree	2	2	2	1	1	1									
<i>Quercus phellos</i>	Willow oak	Tree															
<i>Quercus rubra</i>	Northern red oak	Tree				1	1	1	1	1	1				4	4	4
<i>Rhus</i>	Sumac	Shrub															
<i>Rhus copallinum</i>	Flameleaf sumac	Shrub															
<i>Rhus glabra</i>	Smooth sumac	Shrub															
<i>Rhus typhina</i>	Staghorn sumac	Shrub															
<i>Robinia pseudoacacia</i>	Black locust	Tree															
<i>Salix nigra</i>	Black willow	Tree															
<i>Salix sericea</i>	Silky willow	Shrub															
<i>Sambucus canadensis</i>	Common elderberry	Shrub															
<i>Taxodium distichum</i>	Bald cypress	Tree															
<i>Ulmus alata</i>	Winged elm	Tree											4			12	
<i>Ulmus americana</i>	American elm	Tree															
Stem count			13	13	13	14	14	69	7	7	34	10	10	21	14	14	49
Size (ares)			1			1			1			1			1		
Size (ACRES)			0.0247			0.0247			0.0247			0.0247			0.0247		
Species count			4	4	4	6	6	7	4	4	7	3	3	6	4	4	8
Stems per ACRE			526	526	526	567	567	2792	283	283	1376	405	405	850	567	567	1983

Exceeds requirements by 10%
 Exceeds requirements, but by less than 10%
 Falls to meet requirements, by less than 10%
 Falls to meet requirements by more than 10%
 Volunteers included

PnoLS: Number of planted stems excluding live stakes
 P-All: Number of planted stems including live stakes
 T: Total stems

Table 9e. Planted and Total Stems (Species by Plot with Annual Means)

Hopewell Stream Mitigation Site
 DMS Project No. 95352
 Monitoring Year 6 - 2020

Scientific Name	Common Name	Species Type	Current Plot Data (MY6 2020)														
			Vegetation Plot 21			Vegetation Plot 22			Vegetation Plot 23			Vegetation Plot 24			Vegetation Plot 25		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo</i> L.	Boxelder	Tree															
<i>Acer rubrum</i>	Red maple	Tree															
<i>Alnus serrulata</i>	Hazel alder	Shrub															
<i>Baccharis angustifolia</i>	Saltwater false willow	Shrub															
<i>Betula nigra</i>	River birch	Tree	1	1	1	2	2	2	1	1	1				1	1	1
<i>Carya</i>	Hickory	Tree															
<i>Cedrus</i>	Cedar	Tree															
<i>Celtis laevigata</i>	Sugarberry	Tree															
<i>Chamaecyparis thuyoides</i>	Atlantic white cedar	Tree															
<i>Crataegus</i>	Hawthorn	Tree															
<i>Diospyros virginiana</i>	Common persimmon	Tree			1								2				1
<i>Fraxinus pennsylvanica</i>	Green ash	Tree	1	1	1	3	3	3			28	1	1	1	1	1	1
<i>Gleditsia triacanthos</i>	Honey locust	Tree															
<i>Juglans nigra</i>	Black walnut	Tree			1												
<i>Juniperus virginiana</i>	Eastern redcedar	Tree						1									
<i>Liquidambar styraciflua</i>	Sweetgum	Tree			13			8			3						
<i>Liriodendron tulipifera</i>	Tuliptree	Tree	1	1	3						1			1			
<i>Nyssa biflora</i>	Swamp tupelo	Tree															
<i>Nyssa sylvatica</i>	Blackgum	Tree															
<i>Pinus</i>	Pine	Tree															
<i>Pinus palustris</i>	Longleaf pine	Tree															
<i>Pinus rigida</i>	Pitch pine	Tree															
<i>Pinus serotina</i>	Pond pine	Tree															
<i>Pinus taeda</i>	Loblolly pine	Tree						2									
<i>Pinus virginiana</i>	Virginia pine	Tree															
<i>Platanus occidentalis</i>	American sycamore	Tree	2	2	2	1	1	1	7	7	8	4	4	9	4	4	9
<i>Prunus serotina</i>	Black cherry	Tree															
<i>Quercus</i>	Oak	Tree															
<i>Quercus accutissima</i>	Sawtooth oak	Tree															
<i>Quercus alba</i>	White Oak	Tree															
<i>Quercus michauxii</i>	Swamp chestnut oak	Tree				3	3	3									
<i>Quercus phellos</i>	Willow oak	Tree	2	2	2												
<i>Quercus rubra</i>	Northern red oak	Tree	3	3	3			1				1	1	1	1	1	1
<i>Rhus</i>	Sumac	Shrub															
<i>Rhus copallinum</i>	Flameleaf sumac	Shrub															
<i>Rhus glabra</i>	Smooth sumac	Shrub															
<i>Rhus typhina</i>	Staghorn sumac	Shrub															
<i>Robinia pseudoacacia</i>	Black locust	Tree															
<i>Salix nigra</i>	Black willow	Tree															
<i>Salix sericea</i>	Silky willow	Shrub															
<i>Sambucus canadensis</i>	Common elderberry	Shrub															
<i>Taxodium distichum</i>	Bald cypress	Tree															
<i>Ulmus alata</i>	Winged elm	Tree			4						4						
<i>Ulmus americana</i>	American elm	Tree															
Stem count			10	10	31	9	9	21	8	8	45	6	6	14	7	7	13
Size (ares)			1			1			1			1			1		
Size (ACRES)			0.0247			0.0247			0.0247			0.0247			0.0247		
Species count			6	6	10	4	4	8	2	2	6	3	3	5	4	4	5
Stems per ACRE			405	405	1255	364	364	850	324	324	1821	243	243	567	283	283	526

Exceeds requirements by 10%
 Exceeds requirements, but by less than 10%
 Fails to meet requirements, by less than 10%
 Fails to meet requirements by more than 10%
 Volunteers included

PnoLS: Number of planted stems excluding live stakes
 P-All: Number of planted stems including live stakes
 T: Total stems

Table 9f. Planted and Total Stems (Species by Plot with Annual Means)

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Scientific Name	Common Name	Species Type	Current Plot Data (MY6 2020)																	
			Vegetation Plot 26			Vegetation Plot 27			Vegetation Plot 28			Vegetation Plot 29			Vegetation Plot 30			Vegetation Plot 31		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo L.</i>	Boxelder	Tree																		
<i>Acer rubrum</i>	Red maple	Tree																		
<i>Alnus serrulata</i>	Hazel alder	Shrub																		
<i>Baccharis angustifolia</i>	Saltwater false willow	Shrub											1							
<i>Betula nigra</i>	River birch	Tree	1	1	1							1	1	2	1	1	2			
<i>Carya</i>	Hickory	Tree																		
<i>Cedrus</i>	Cedar	Tree																		
<i>Celtis laevigata</i>	Sugarberry	Tree																		
<i>Chamaecyparis thyoides</i>	Atlantic white cedar	Tree															1	1	1	
<i>Crataegus</i>	Hawthorn	Tree																		
<i>Diospyros virginiana</i>	Common persimmon	Tree																		
<i>Fraxinus pennsylvanica</i>	Green ash	Tree	2	2	2	4	4	12	4	4	4	2	2	2	4	4	4	5	5	5
<i>Gleditsia triacanthos</i>	Honey locust	Tree												1						
<i>Juglans nigra</i>	Black walnut	Tree															3		3	
<i>Juniperus virginiana</i>	Eastern redcedar	Tree																		
<i>Liquidambar styraciflua</i>	Sweetgum	Tree			1			1						20			60		24	
<i>Liriodendron tulipifera</i>	Tuliptree	Tree				1	1	1				1	1	1				1	1	1
<i>Nyssa biflora</i>	Swamp tupelo	Tree																		
<i>Nyssa sylvatica</i>	Blackgum	Tree																		
<i>Pinus</i>	Pine	Tree																		
<i>Pinus palustris</i>	Longleaf pine	Tree																		
<i>Pinus rigida</i>	Pitch pine	Tree																		
<i>Pinus serotina</i>	Pond pine	Tree																		
<i>Pinus taeda</i>	Loblolly pine	Tree																		
<i>Pinus virginiana</i>	Virginia pine	Tree																		
<i>Platanus occidentalis</i>	American sycamore	Tree	1	1	1	4	4	4	4	4	4	1	1	16						
<i>Prunus serotina</i>	Black cherry	Tree																		
<i>Quercus</i>	Oak	Tree																		
<i>Quercus acutissima</i>	Sawtooth oak	Tree																		
<i>Quercus alba</i>	White Oak	Tree																		
<i>Quercus michauxii</i>	Swamp chestnut oak	Tree				3	3	3												
<i>Quercus phellos</i>	Willow oak	Tree	1	1	1	1	1	1						1			1			
<i>Quercus rubra</i>	Northern red oak	Tree	2	2	2							2	2	2	4	4	4	3	3	3
<i>Rhus</i>	Sumac	Shrub																		
<i>Rhus copallinum</i>	Flameleaf sumac	Shrub																		
<i>Rhus glabra</i>	Smooth sumac	Shrub																		
<i>Rhus typhina</i>	Staghorn sumac	Shrub																		
<i>Robinia pseudoacacia</i>	Black locust	Tree																		
<i>Salix nigra</i>	Black willow	Tree																		
<i>Salix sericea</i>	Silky willow	Shrub																		
<i>Sambucus canadensis</i>	Common elderberry	Shrub																		
<i>Taxodium distichum</i>	Bald cypress	Tree																		
<i>Ulmus alata</i>	Winged elm	Tree																		
<i>Ulmus americana</i>	American elm	Tree																		
Stem count			7	7	8	13	13	22	8	8	8	7	7	46	9	9	74	10	10	37
Size (ares)			1			1			1			1			1			1		
Size (ACRES)			0.0247			0.0247			0.0247			0.0247			0.0247			0.0247		
Species count			5	5	6	5	5	6	2	2	2	5	5	9	3	3	6	4	4	6
Stems per ACRE			283	283	324	526	526	890	324	324	324	283	283	1862	364	364	2995	405	405	1497

Exceeds requirements by 10%
 Exceeds requirements, but by less than 10%
 Fails to meet requirements, by less than 10%
 Fails to meet requirements by more than 10%
 Volunteers included

PnoLS: Number of planted stems excluding live stakes
 P-All: Number of planted stems including live stakes
 T: Total stems

Table 9g. Planted and Total Stems (Species by Plot with Annual Means)

Hopewell Stream Mitigation Site
 DMS Project No. 95352
 Monitoring Year 6 - 2020

Scientific Name	Common Name	Species Type	Annual Means																				
			MY6 (2020)			MY5 (2019)			MY4 (2018)			MY3 (2017)			MY2 (2016)			MY1 (2015)			MY0 (2015)		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo</i>	Boxelder	Tree			55						1												
<i>Acer rubrum</i>	Red maple	Tree			15			27			50			45							2		
<i>Alnus serrulata</i>	Hazel alder	Shrub			1								1		1								
<i>Baccharis angustifolia</i>	Saltwater false willow	Shrub			3																		
<i>Betula nigra</i>	River birch	Tree	34	34	36	34	34	38	38	38	46	37	37	47	37	37	42	44	44	51	53	53	53
<i>Carya</i>	Hickory	Tree																		1			
<i>Cedrus</i>	Cedar	Tree						1															
<i>Celtis laevigata</i>	Sugarberry	Tree	1	1	1	1	1	1	1	1	1	1	1	2	1	1	1						
<i>Chamaecyparis thyoides</i>	Atlantic white cedar	Tree																		1			
<i>Crataegus</i>	Hawthorn	Tree																		1			
<i>Diospyros virginiana</i>	Common persimmon	Tree			36			65			74			93			82			51			
<i>Fraxinus pennsylvanica</i>	Green ash	Tree	76	76	127	79	79	139	80	80	174	79	79	113	86	86	133	85	85	116	92	92	
<i>Gleditsia triacanthos</i>	Honey locust	Tree			4																		
<i>Juglans nigra</i>	Black walnut	Tree			14			18			13			13			14						
<i>Juniperus virginiana</i>	Eastern redcedar	Tree			4			3						4						1			
<i>Liquidambar styraciflua</i>	Sweetgum	Tree			878			1192			500			565			261			102			
<i>Liriodendron tulipifera</i>	Tuliptree	Tree	17	17	122	17	17	124	17	17	78	17	17	98	24	24	64	24	24	28	52	52	
<i>Nyssa biflora</i>	Swamp tupelo	Tree			3																		
<i>Nyssa sylvatica</i>	Blackgum	Tree									2			2			1						
<i>Pinus</i>	Pine	Tree									24			25									
<i>Pinus palustris</i>	Longleaf pine	Tree						12															
<i>Pinus rigida</i>	Pitch pine	Tree									22			25									
<i>Pinus serotina</i>	Pond pine	Tree			3												1						
<i>Pinus taeda</i>	Loblolly pine	Tree			18			52															
<i>Pinus virginiana</i>	Virginia pine	Tree						3			1												
<i>Platanus occidentalis</i>	American sycamore	Tree	103	103	139	102	102	174	103	103	186	105	105	133	110	110	146	108	108	115	114	114	
<i>Prunus serotina</i>	Black cherry	Tree						7									4						
<i>Quercus</i>	Oak	Tree												5			2						
<i>Quercus acutissima</i>	Sawtooth oak	Tree						5															
<i>Quercus alba</i>	White Oak	Tree									2												
<i>Quercus michauxii</i>	Swamp chestnut oak	Tree	38	38	38	39	39	39	39	39	39	42	42	42	45	45	45	45	45	45	46	46	
<i>Quercus phellos</i>	Willow oak	Tree	16	16	20	15	15	16	17	17	17	20	20	20	34	34	34	36	36	36	71	71	
<i>Quercus rubra</i>	Northern red oak	Tree	40	40	41	44	44	44	48	48	49	52	52	55	58	58	61	60	60	62	69	69	
<i>Rhus</i>	Sumac	Shrub			3																		
<i>Rhus copallinum</i>	Flameleaf sumac	Shrub			1																		
<i>Rhus glabra</i>	Smooth sumac	Shrub												7									
<i>Rhus typhina</i>	Staghorn sumac	Shrub						4															
<i>Robinia pseudoacacia</i>	Black locust	Tree						2			2			1									
<i>Salix nigra</i>	Black willow	Tree									1												
<i>Salix sericea</i>	Silky willow	Shrub						1						1									
<i>Sambucus canadensis</i>	Common Elderberry	Shrub						2			4						3						
<i>Taxodium distichum</i>	Bald cypress	Tree						17															
<i>Ulmus alata</i>	Winged elm	Tree			27			47			33			4						1			
<i>Ulmus americana</i>	American elm	Tree			81			1															
Stem count			325	325	1670	331	331	2,034	343	343	1,319	353	353	1301	395	395	896	402	402	612	497	497	
Size (ares)				31			31			31			31			31			31			31	
Size (ACRES)				0.77			0.77			0.77			0.77			0.77			0.77			0.77	
Species count			8	8	24	8	8	20	8	8	21	8	8	22	8	8	18	7	7	14	7	7	
Stems per ACRE			424	424	2181	432	447	2,656	448	448	1,723	461	461	1,699	516	516	1,170	525	525	799	649	649	

Exceeds requirements by 10%
 Exceeds requirements, but by less than 10%
 Falls to meet requirements, by less than 10%
 Falls to meet requirements by more than 10%
 Volunteers included

PnoLS: Number of planted stems excluding live stakes
 P-All: Number of planted stems including live stakes
 T: Total stems

APPENDIX 4. Morphological Summary Data and Plots

Table 10a. Baseline Stream Data Summary

Hopewell Stream Mitigation Site
 DMS Project No. 95352
 Monitoring Year 6 - 2020

Hopewell-UT2 Reaches 1 and 2

Parameter	Gage	Pre-Restoration Condition				Reference Reach Data						Design				As-Built/Baseline							
		UT2 Reach 1		UT2 Reach 2		Dutchman's Creek		UT to Rocky Creek		Spencer Creek Reach 1		Spencer Creek Reach 2		Spencer Creek Reach 3		UT2 Reach 1		UT2 Reach 2		UT2 Reach 1		UT2 Reach 2	
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
Dimension and Substrate - Riffle																							
Bankfull Width (ft)	N/A	7.9	10.9	10.7		23.0	32.0	12.2		8.7		2.1	2.6	1.0	1.2	12.5		14.0		10.6	14.2	15.3	
Floodprone Width (ft)		12	18	14		61	69	72		229		60	>114	14	125	50	125	50	125	>68	101	>55	
Bankfull Mean Depth		1.0	1.4	1.4		1.1	1.4	1.3		1.2		1.6	1.8	0.8	1.0	1.0		1.0		0.8	0.9	1.0	
Bankfull Max Depth		1.4	1.8	2.0		1.9	2.1	1.8		1.9		2.1	2.6	1.0	1.2	1.5		1.5		1.3	1.7	1.5	
Bankfull Cross-sectional Area (ft ²)		11.1	11.4	14.9		32.9	36.1	16.3		10.6		17.8	19.7	6.6	8.7	12.0		14.3		8.4	12.7	14.8	
Width/Depth Ratio		5.7	10.4	7.7		16.4	28.9	9.1		7.3		5.8	7.1	7.9	9.3	13.0		14.0		13.2	15.8	15.8	
Entrenchment Ratio		1.5	1.7	1.3		2.2	2.6	6.0		26.3		5.5	10.2	1.7	4.3	4.0	10.0	3.6	8.9	>7	7.1	>4	
Bank Height Ratio		1.4	1.9	2.1		---		1.0		1.0		1.0		1.0		1.0		1.0		1.0		1.0	
D50 (mm)		0.100		12.5		---		---		---		---		---		---		---		24.2	28.0	45.8	
Riffle Length (ft)		N/A	---		---		---		---		---		---		---		---		---		11	120	24
Riffle Slope (ft/ft)	---		---		---		0.0606	0.0892	0.01	0.067	0.013		0.0184	0.0343	0.0105	0.0225	0.0154	0.033	0.0033	0.0227	0.0104	0.0386	
Pool Length (ft)	---		---		---		---		---		---		---		---		---		17	66	41	105	
Pool Max Depth (ft)	2.0		2.2	2.2		---		2.2	6.7	2.5		3.3		1.2	1.8	1.8	2.4	1.9	2.5	1.7	3.6	3.2	5.0
Pool Spacing (ft)	---		---		---		26	81	13	47	71		9	46	19	81	21	91	20	108	65	132	
Pool Volume (ft ³)	---		---		---		---		---		---		---		---		---		---		---		
Pattern																							
Channel Beltwidth (ft)	N/A	45	79	67	69	84		---		24	52	38	41	10	50	20	75	22	84	5	11	32	79
Radius of Curvature (ft)		12	28	22	25	---		---		5	22	11	15	12	85	23	38	25	42	13	35	21	24
Rc:Bankfull Width (ft/ft)		1.5	2.6	2.1	2.3	---		---		0.6	2.5	1.3	1.4	1.9	9.1	1.8	3.0	1.8	3	1.2	2.5	1.4	1.6
Meander Length (ft)		102	245	125	132	---		---		---		---		53	178	50	188	56	120	60	171	113	120
Meander Width Ratio		5.7	7.2	6.3	6.4	---		---		6.0	6.0	#DIV/0!	3.6	1.6	5.4	1.6	6.0	1.6	6.0	0.5	0.8	2.1	5.2
Substrate, Bed and Transport Parameters																							
Ri%/Ru%/P%/G%/S%	N/A	---		---		---		---		---		---		---		---		---		---		---	
SC%/Sa%/G%/C%/B%/Be%		---		---		---		---		---		---		---		---		---		---		---	
d16/d35/d50/d84/d95/d100		SC/SC/0.1/45/180		SC/4.6/12.5/70/128		---		SC/2.4/22.6/120/256		0.1/3/8.6/77/180		SC/3/8.8/42/90		1.9/8.85/11/64/128		---		---		15/31/46/97/228/>2048		15/31/46/97/228/>2048	
Reach Shear Stress (Competency) lb/ft ²		---		---		---		---		---		---		---		0.39		0.61		0.37	0.43	0.67	
Max part size (mm) mobilized at bankfull		---		---		---		---		---		---		---		---		---		---		---	
Stream Power (Capacity) W/m ²	---		---		---		---		---		---		---		---		---		---		---		
Additional Reach Parameters																							
Drainage Area (SM)	N/A	0.38		0.59		2.90		1.10		0.50		0.96		0.37		0.38		0.59		0.38		0.59	
Watershed Impervious Cover Estimate (%)		1%		1%		---		---		---		---		---		1%		1%		1%		1%	
Rosgen Classification		G5/4		G4		B/C		E4b		E4/C4		E4		E4		C4		C4		C4		C4	
Bankfull Velocity (fps)		3.7	4.0	3.9		---		5.5		---		4.9	5.4	5.6		3.1		3.9		2.7	3.0	3.8	
Bankfull Discharge (cfs)		45		58		203		85		---		97		35		40		54		23	38	56	
Q-NFF regression (2-yr)		85		112		---		---		---		---		---		---		---		---		---	
Q-USGS extrapolation (1.2-yr)		46		62		---		---		---		---		---		---		---		---		---	
Q-Mannings		---		---		---		---		---		---		---		---		---		---		---	
Valley Length (ft)		1,465		428		---		---		---		---		---		1,465		428		1,465		428	
Channel Thalweg Length (ft)		1,527		704		---		---		---		---		---		1,715		732		1,787		529	
Sinuosity		1.3		1.1		---		1.1		1.1		1.3		1.0	1.3	1.0	1.2	1.0	1.2	1.2		1.2	
Water Surface Slope (ft/ft) ²		---		---		---		---		---		---		---		---		---		0.0087		0.0126	
Bankfull Slope (ft/ft)		0.0083		0.0082		0.019		0.0235		0.132		0.0047		0.019	0.022	0.0083		0.0108		0.0085	0.0086	0.0103	0.0107

SC: Silt/Clay <0.062 mm diameter particles
 (---): Data was not provided
 N/A: Not Applicable

Table 10b. Baseline Stream Data Summary

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Hopewell-UT2A Reaches 1 and 2

Parameter	Gage	Pre-Restoration Condition				Reference Reach Data	Design				As-Built/Baseline			
		UT2A Reach 1		UT2A Reach 2			UT2A Reach 1		UT2A Reach 2		UT2A Reach 1		UT2A Reach 2	
		Min	Max	Min	Max		Min	Max	Min	Max	Min	Max	Min	Max
Dimension and Substrate - Riffle														
Bankfull Width (ft)	N/A	6.2	6.0	7.9	See Table 10a.	9.0	10.0	10.3	9.8	10.9				
Floodprone Width (ft)		40	6	10		50	125	50	125	>87	63	>88		
Bankfull Mean Depth		1.0	0.8	1.0		0.6	0.7	0.8	0.7	0.8	0.7	0.7		
Bankfull Max Depth		2.0	1.1	1.5		0.9	0.8	1.1	1.1	1.6	1.1	1.2		
Bankfull Cross-sectional Area (ft ²)		6.2	6.1	6.2		5.7	7.0	8.0	7.0	8.0	6.8	8.0		
Width/Depth Ratio		6.2	5.9	10.0		14.0	14.0	13.3	14.0	13.3	14.0	14.9		
Entrenchment Ratio		6.5	0.8	1.7		5.6	13.9	5	12.5	>8	5.7	>9		
Bank Height Ratio		1.4	2.3	2.9		1.0	1.0	1.0	1.0	1.0	1.0	1.0		
D50 (mm)		0.1	0.1	0.1				30.9	34.3	39.8				
Profile														
Riffle Length (ft)	N/A				See Table 10a.	---	---	18	54	10	67			
Riffle Slope (ft/ft)		---	---	---		0.119	0.0255	0.013	0.028	0.0032	0.0210	0.0034	0.0330	
Pool Length (ft)						---	---	18	54	14	55			
Pool Max Depth (ft)		2.3	1.9	2.7		1.2	1.5	1.4	1.7	1.4	2.9	1.5	4.1	
Pool Spacing (ft)		---	---	---		14	59	15	65	40	67	27	88	
Pool Volume (ft ³)														
Pattern														
Channel Beltwidth (ft)	N/A	18	22	26	72	See Table 10a.	14	54	16	60	20	38	15	42
Radius of Curvature (ft)		8	31	6	28		16	27	18	30	16	25	18	30
Rc:Bankfull Width (ft/ft)		1.3	5.0	1.0	3.5		1.8	3.0	1.8	3.0	0.5	2.4	1.8	2.8
Meander Length (ft)		54	61	102	173		36	135	40	150	76	116	64	147
Meander Width Ratio		2.9	3.6	4.3	9.1		1.6	6.0	1.6	6.0	1.9	3.7	1.5	3.9
Substrate, Bed and Transport Parameters														
Ri%/Ru%/P%/G%/S%	N/A				See Table 10a.									
SC%/Sa%/G%/C%/B%/Be%														
d16/d35/d50/d84/d95/d100		SC/SC/0.1/3/7	SC/SC/0.1/3/7							SC/2/18/57/87/180	SC/2/18/57/87/180			
Reach Shear Stress (Competency) lb/ft ²		---	---	---		0.3	0.36	0.25	0.44	0.45				
Max part size (mm) mobilized at bankfull														
Stream Power (Capacity) W/m ²														
Additional Reach Parameters														
Drainage Area (SM)	N/A	0.10	0.16	0.10	0.16	See Table 10a.	0.10	0.16	0.10	0.16				
Watershed Impervious Cover Estimate (%)		<1%	<1%	<1%	<1%		<1%	<1%	<1%	<1%	<1%	<1%		
Rosgen Classification		E/G5/4	E/G5/4	E/G5/4	C4		C4	C4	C4	C4	C4			
Bankfull Velocity (fps)		3.0	2.7	3.1	2.6		3.0	2.2	2.8	2.2	2.8			
Bankfull Discharge (cfs)		19	19	19	15		21	18	19	25	25			
Q-NFF regression (2-yr)		35	48	35	35		48	35	48	35	48			
Q-USGS extrapolation (1.2-yr)		18	25	18	18		25	18	25	18	25			
Q-Mannings		---	---	---	---		---	---	---	---	---			
Valley Length (ft)		283	1,198	283	283		1,198	283	1,198	283	1,198			
Channel Thalweg Length (ft)		368	1,368	368	386		1,311	386	1,443	386	1,443			
Sinuosity		1.3	1.2	1.3	1.0		1.2	1.0	1.2	1.3	1.2			
Water Surface Slope (ft/ft) ²		---	---	---	---		---	0.006	0.0108	0.006	0.0108			
Bankfull Slope (ft/ft)		0.0082	0.0086	0.0082	0.0102		0.0110	0.0084	0.0092	0.0107	0.0109			

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 10c. Baseline Stream Data Summary
Hopewell Stream Mitigation Site
DMS Project No. 95352
Monitoring Year 6 - 2020

Hopewell-UT2B Reach 2 and UT2C Reaches 2 and 3

Parameter	Gage	Pre-Restoration Condition				Reference Reach Data	Design				As-Built/Baseline					
		UT2B		UT2C			UT2B Reach 2		UT2C Reach 2 & 3		UT2B Reach 2		UT2C Reach 2 & 3			
		Min	Max	Min	Max		Min	Max	Min	Max	Min	Max	Min	Max		
Dimension and Substrate - Riffle																
Bankfull Width (ft)	N/A	3.4	5.1	4.2	6.4	See Table 10a.	5.0		7.8		5.2		9.9			
Floodprone Width (ft)		4	8	7	53		50	125	50	125	>41	>48				
Bankfull Mean Depth		0.4	0.6	0.6	0.9		0.4		0.6		0.4		0.5			
Bankfull Max Depth		0.7	1.0	0.9	1.4		0.5	0.6	0.7	0.8	0.6		1.1			
Bankfull Cross-sectional Area (ft ²)		2.2	2.3	3.8	4.2		2.1		4.3		2.1		5.3			
Width/Depth Ratio		5.5	11.3	4.6	9.6		12.0		14.0		13.0		18.4			
Entrenchment Ratio		1.2	1.6	1.2	2.6		10.0	25.0	6.4	16.0	>8		>5			
Bank Height Ratio		1.7	4.0	1.0	3.4		1.0		1.0		1.0		1.0			
D50 (mm)		2.1		6.0							25.4		18.4			
Profile																
Riffle Length (ft)	N/A					See Table 10a.	---		---		7	25	6	20		
Riffle Slope (ft/ft)		---		---			0.03	0.065	0.0180	0.0380	0.0146	0.0441	0.0051	0.0584		
Pool Length (ft)							---		---		10	21	3	25		
Pool Max Depth (ft)		---		1.1	1.2		0.6	1.0	1.1	1.5	1.3	2.8	2.2	3.7		
Pool Spacing (ft)		---		---			8	33	12	51	19	36	23	36		
Pool Volume (ft ³)																
Pattern																
Channel Beltwidth (ft)	N/A	25	32	33	46	See Table 10a.	8	30	12	47	8	19	10	25		
Radius of Curvature (ft)		20		6			9	15	14	23	9	15	14	15		
Rc:Bankfull Width (ft/ft)		2.9	3.9	1.4	3.1		1.8	3.0	1.9	3.0	1.7	2.9	1.4	1.5		
Meander Length (ft)		23	21	160	165		20	75	31	117	40	62	45	82		
Meander Width Ratio		7.4	6.3	7.9	7.2		1.6	6.0	1.6	6.0	1.6	3.6	1.0	2.5		
Substrate, Bed and Transport Parameters																
Ri%/Ru%/P%/G%/S%	N/A					See Table 10a.										
SC%/Sa%/G%/C%/B%/Be%																
d16/d35/d50/d84/d95/d100		SC/SC/2.1/18/107		SC/0.8/6/45/78							SC/6/21/55/128/256		SC/SC/9/45/78/128			
Reach Shear Stress (Competency) lb/ft ²		---		---			0.49		0.46		0.72		0.46		0.25	
Max part size (mm) mobilized at bankfull																
Stream Power (Capacity) W/m ²																
Additional Reach Parameters																
Drainage Area (SM)	N/A	0.03		0.08		See Table 10a.	0.03		0.08		0.03		0.08			
Watershed Impervious Cover Estimate (%)		<1%		<1%			<1%		<1%		<1%		<1%			
Rosgen Classification		G4		E/G4			C4		C4		C4b		C4/C4b			
Bankfull Velocity (fps)		3.0	3.2	3.3	3.7		3		2.7		2.7		2.1			
Bankfull Discharge (cfs)		7		14			7		13		6		11			
Q-NFF regression (2-yr)		18		31												
Q-USGS extrapolation (1.2-yr)		9		15												
Q-Mannings		---		---												
Valley Length (ft)		183		296			183		229		183		229			
Channel Thalweg Length (ft)		114		326			198		247		198		247			
Sinuosity		1.2		1.1			1.0		1.2		1.1		1.1			
Water Surface Slope (ft/ft) ²		---		---			---		---		0.0211		0.0083		0.0365	
Bankfull Slope (ft/ft)		0.0250		0.0120			0.0259		0.0154		0.024		0.0207		0.0215	

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 10d. Baseline Stream Data Summary

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Hopewell-UT1B Reach 1

Parameter	Gage	Pre-Restoration		Reference Reach Data	Design		As-Built/Baseline	
		UT1B			UT1B Reach 1		UT1B Reach 1	
		Min	Max		Min	Max	Min	Max
Dimension and Substrate - Riffle								
Bankfull Width (ft)	N/A	7.1	13.2	See Table 10a.	5.0		4.8	
Floodprone Width (ft)		8	28		10	25	12.4	
Bankfull Mean Depth		0.7	1.1		0.4		0.4	
Bankfull Max Depth		1.2	1.9		0.5		0.6	
Bankfull Cross-sectional Area (ft ²)		8.0	12.0		1.9		1.8	
Width/Depth Ratio		10.1	12.0		13.0		13.3	
Entrenchment Ratio		2.2			10.0	25.0	2.6	
Bank Height Ratio		2.5			1.0		1.0	
D50 (mm)		52.3					56.3	
Profile								
Riffle Length (ft)	N/A			See Table 10a.	---		11	47
Riffle Slope (ft/ft)		---			0.0154	0.033	0.0185	0.0646
Pool Length (ft)					---		20	105
Pool Max Depth (ft)		1.4	2.6		1.9	2.5	1.1	1.6
Pool Spacing (ft)		---			21	91	56	103
Pool Volume (ft ³)								
Pattern								
Channel Beltwidth (ft)	N/A	20	47	See Table 10a.	22	84	---	
Radius of Curvature (ft)		10	84		25	42	---	
Rc:Bankfull Width (ft/ft)		0.9	7.5		1.8	3.0	---	
Meander Length (ft)		68	294		56	210	---	
Meander Width Ratio		1.8	4.2		1.6	6.0	---	
Substrate, Bed and Transport Parameters								
Ri%/Ru%/P%/G%/S%	N/A			See Table 10a.				
SC%/Sa%/G%/C%/B%/Be%								
d16/d35/d50/d84/d95/d100		SC/15.41/52.3/136/172					SC/1/6/128/256/512	
Reach Shear Stress (Competency) lb/ft ²		---			0.61		0.54	
Max part size (mm) mobilized at bankfull								
Stream Power (Capacity) W/m ²								
Additional Reach Parameters								
Drainage Area (SM)	N/A	0.03		See Table 10a.	0.03		0.03	
Watershed Impervious Cover Estimate (%)		<1%			<1%		<1%	
Rosgen Classification		Eb/B4			C4b		C4b	
Bankfull Velocity (fps)		1.7			3.3		2.8	
Bankfull Discharge (cfs)		12			6		5	
Q-NFF regression (2-yr)		15						
Q-USGS extrapolation (1.2-yr)		7						
Q-Mannings		---						
Valley Length (ft)		431			431		431	
Channel Thalweg Length (ft)		475			475		480	
Sinuosity		1.1			1.0	1.2	1.1	
Water Surface Slope (ft/ft) ²		---			---		0.0270	
Bankfull Slope (ft/ft)		0.0369			0.0360		0.0246	0.0260

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 11a. Morphology and Hydraulic Summary (Dimensional Parameters - Cross Section)

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Dimension and Substrate	Cross-Section 1, UT2A Reach 1 (Pool)								Cross-Section 2, UT2A Reach 1 (Riffle)							Cross-Section 3, UT2A Reach 2 (Riffle)								
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation (ft)	722.6	722.6	722.6	722.6	722.8	722.8	722.6		722.4	722.4	722.4	722.4	722.6	722.6	722.6		719.7	719.7	719.7	719.7	719.7	719.8	719.8	719.7
Low Bank Elevation (ft)	722.6	722.6	722.6	722.6	722.8	722.8	722.6		722.4	722.4	722.4	722.4	722.6	722.7	722.7		719.7	719.7	719.7	719.7	719.7	720.0	719.9	
Bankfull Width (ft)	12.1	12.7	12.7	13.1	15.9	14.0	12.8		10.3	9.7	10.1	10.7	11.9	11.8	11.9		9.8	10.3	10.2	10.2	10.2	10.4	10.2	
Floodprone Width (ft)	---	---	---	---	---	---	---		>87	>88	>88	>88	>87	>87	>87		>88	>87	>92	>75	>89	>93	>93	
Bankfull Mean Depth (ft)	1.4	1.3	1.3	1.2	1.0	1.1	1.0		0.8	0.8	0.8	0.7	0.7	0.7	0.8		0.7	0.7	0.8	0.5	0.7	0.8	0.8	
Bankfull Max Depth (ft)	2.7	2.5	2.5	2.7	2.4	2.2	1.9		1.6	1.3	1.4	1.3	1.5	1.6	1.7		1.1	1.1	1.3	1.0	1.2	1.4	1.4	
Bankfull Cross-Sectional Area (ft ²)	16.8	16.5	16.5	15.1	16.3	15.3	12.7		8.0	7.6	7.6	7.0	8.0	8.4	9.3		6.8	6.7	7.7	5.6	6.7	8.0	8.4	
Bankfull Width/Depth Ratio	8.7	9.8	9.8	11.4	15.5	12.8	12.8		13.3	12.4	13.3	16.3	17.7	16.7	15.3		14.0	15.8	13.6	18.6	15.4	13.6	12.3	
Bankfull Entrenchment Ratio	---	---	---	---	---	---	---		>8	>9	>9	>8	>7	>7	>7		>9	>8	>9	>7	>9	>9	>9	
Bankfull Bank Height Ratio ^{1,2}	---	---	---	---	---	---	---		1.0	1.0	1.0	1.0	1.0	1.0	1.1		1.0	1.0	1.0	1.0	1.0	1.1	1.1	
d50 (mm)	---	---	---	---	---	---	---		30.9	40.3	27.7	0.3	37.9	11.0	0.3		39.8	26.3	26.9	43.3	48.3	37.9	33.2	
Dimension and Substrate	Cross-Section 4, UT2A Reach 2 (Pool)								Cross-Section 5, UT2A Reach 2 (Pool)							Cross-Section 6, UT2A Reach 2 (Riffle)								
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation (ft)	719.6	719.6	719.6	719.6	719.6	719.8	719.8		713.5	713.5	713.5	713.5	713.5	713.4	713.6		713.4	713.4	713.4	713.4	713.3	713.3	713.4	
Low Bank Elevation (ft)	719.6	719.6	719.6	719.6	719.6	719.8	719.8		713.5	713.5	713.5	713.5	713.5	713.4	713.6		713.4	713.4	713.4	713.4	713.3	713.3	713.3	
Bankfull Width (ft)	12.1	12.1	12.7	11.8	12.0	11.9	12.2		12.7	12.8	12.6	12.6	13.0	11.8	13.4		10.9	14.0	13.8	10.9	11.3	12.4	10.7	
Floodprone Width (ft)	---	---	---	---	---	---	---		---	---	---	---	---	---	---		63.0	66.0	69.0	67.0	65.4	66.2	61.3	
Bankfull Mean Depth (ft)	1.4	1.3	1.3	1.3	1.4	1.3	1.3		1.0	0.9	1.1	1.0	1.0	1.0	1.0		0.7	0.6	0.7	0.7	0.6	0.6	0.6	
Bankfull Max Depth (ft)	3.0	2.7	2.8	3.1	2.9	2.6	2.6		1.6	1.7	1.8	1.9	1.9	1.9	2.0		1.2	1.2	1.4	1.3	1.3	1.3	1.2	
Bankfull Cross-Sectional Area (ft ²)	16.7	15.6	16.7	16.0	16.8	15.6	15.8		12.3	12.1	11.1	13.0	13.3	11.8	13.4		8.0	9.0	9.2	8.0	6.9	7.6	6.2	
Bankfull Width/Depth Ratio	8.8	9.4	9.7	8.8	8.6	9.1	9.4		13.2	13.5	12.4	12.2	12.8	11.8	13.3		14.9	21.8	20.6	14.8	18.4	20.1	18.5	
Bankfull Entrenchment Ratio	---	---	---	---	---	---	---		---	---	---	---	---	---	---		5.7	4.7	5.0	6.1	5.8	5.3	5.7	
Bankfull Bank Height Ratio ^{1,2}	---	---	---	---	---	---	---		---	---	---	---	---	---	---		1.0	1.0	1.0	1.0	1.0	1.0	0.9	
d50 (mm)	---	---	---	---	---	---	---		---	---	---	---	---	---	---		34.3	41.6	29.1	18.6	62.8	27.5	38.7	
Dimension and Substrate	Cross-Section 7, UT2 Reach 2 (Pool) ³								Cross-Section 8, UT2 Reach 2 (Riffle)							Cross-Section 9, UT2B Reach 2 (Riffle) ⁴								
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation (ft)	705.9	705.9	705.9	705.9	705.6	705.4	705.5		705.0	705.0	705.0	705.0	705.0	705.1	705.0		724.8	724.8	724.8	724.8	724.7	724.8	724.7	
Low Bank Elevation (ft)	705.9	705.9	705.9	705.9	705.6	705.4	705.5		705.0	705.0	705.0	705.0	704.9	704.9	704.9		724.8	724.8	724.8	724.8	724.8	724.7	724.7	
Bankfull Width (ft)	32.2	32.4	32.8	32.7	18.5	16.6	18.8		13.1	13.1	13.5	13.9	13.7	13.6	13.7		7.9	9.6	8.3	8.5	9.2	7.4	7.8	
Floodprone Width (ft)	---	---	---	---	---	---	---		>55	>60	>60	>59	>55	>56	>57		>67	>62	>68	>68	>68	>68	>68	
Bankfull Mean Depth (ft)	1.2	1.3	1.6	1.5	2.3	2.3	2.2		1.1	1.2	1.2	1.1	0.9	0.9	1.0		0.6	0.5	0.6	0.7	0.6	0.6	0.6	
Bankfull Max Depth (ft)	3.8	3.6	5.1	5.1	4.6	4.5	4.7		1.5	1.8	1.9	1.7	1.5	1.7	1.6		1.0	0.9	1.1	1.6	1.2	1.1	1.2	
Bankfull Cross-Sectional Area (ft ²)	38.6	41.8	52.1	50.1	41.8	38.1	42.1		14.6	16.2	16.5	14.4	12.6	12.6	13.3		4.9	5.0	5.2	6.1	5.5	4.6	5.0	
Bankfull Width/Depth Ratio	26.9	25.1	20.7	21.4	8.2	7.3	8.4		11.8	10.6	11.1	13.6	15.0	14.7	14.1		12.8	18.4	13.2	11.8	15.2	11.8	12.2	
Bankfull Entrenchment Ratio	---	---	---	---	---	---	---		>4	>5	>5	>4	>4	>4	>4		>8	>7	>8	>8	>7	>9	>8	
Bankfull Bank Height Ratio ^{1,2}	---	---	---	---	---	---	---		1.0	1.0	1.0	1.0	0.9	0.9	0.9		1.0	1.0	1.0	1.0	1.1	1.0	1.0	
d50 (mm)	---	---	---	---	---	---	---		45.8	25.7	23.4	38.7	23.3	49.1	35.1		25.4	33.7	11.0	22.6	22.6	17.1	11.6	
Dimension and Substrate	Cross-Section 10, UT2B Reach 2 (Pool)																							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7																
Bankfull Elevation (ft)	723.4	723.4	723.4	723.4	723.2	723.5	723.4																	
Low Bank Elevation (ft)	723.4	723.4	723.4	723.4	723.2	723.5	723.4																	
Bankfull Width (ft)	10.8	11.3	10.5	10.7	9.1	10.5	9.6																	
Floodprone Width (ft)	---	---	---	---	---	---	---																	
Bankfull Mean Depth (ft)	0.8	0.8	0.7	0.8	0.8	0.9	0.9																	
Bankfull Max Depth (ft)	1.5	1.5	1.8	1.8	1.8	1.8	1.7																	
Bankfull Cross-Sectional Area (ft ²)	8.3	8.6	7.8	9.0	6.9	9.0	8.8																	
Bankfull Width/Depth Ratio	14.1	14.8	14.0	12.8	11.8	12.2	10.6																	
Bankfull Entrenchment Ratio	---	---	---	---	---	---	---																	
Bankfull Bank Height Ratio ^{1,2}	---	---	---	---	---	---	---																	
d50 (mm)	---	---	---	---	---	---	---																	

¹ Prior to MY4, bankfull dimensions were calculated using a fixed baseline bankfull elevation.

² MY4-MY7 Bank Height Ratio are calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current year's low bank height.

³ Bankfull elevation was set too high on Cross-Section 7 between MY0 and MY3 which resulted in a wider bankfull width in those years.

⁴ Bankfull dimension calculations were adjusted at Cross-Section 9 between MY0 and MY3 because the baseline bankfull elevation was set low and fell within the active channel.

(---): Data was not provided

Table 11b. Morphology and Hydraulic Summary (Dimensional Parameters - Cross Section)

Hopewell Stream Mitigation Site
 DMS Project No. 95352
 Monitoring Year 6 - 2020

Dimension and Substrate	Cross-Section 11, UT2 Reach 1 (Riffle)								Cross-Section 12, UT2 Reach 1 (Riffle)								Cross-Section 13, UT2 Reach 1 (Pool)							Cross-Section 14, UT1B Reach 1 (Pool)								
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Elevation (ft)	719.3	719.3	719.3	719.3	719.3	719.1	719.2		717.3	717.3	717.3	717.3	717.5	717.4	717.5		717.4	717.4	717.4	717.4	717.5	717.4	717.3		764.2	764.2	764.2	764.2	764.7	764.5	764.9	
Low Bank Elevation (ft)	719.3	719.3	719.3	719.3	719.1	719.0	719.0		717.3	717.3	717.3	717.3	717.5	717.5	717.6		717.4	717.4	717.4	717.4	717.5	717.4	717.3		764.7	764.7	764.7	764.7	764.7	764.5	764.9	
Bankfull Width (ft)	14.2	13.7	13.9	13.8	11.4	12.1	11.3		10.6	10.6	11.2	10.9	12.7	12.4	12.6		19.6	17.4	17.1	18.2	18.2	16.0	13.8		5.2	4.9	5.3	5.0	5.1	8.1	9.2	
Floodprone Width (ft)	101	105	104	103	98	100	98		>68	>57	>68	>66	>69	>70	>72		---	---	---	---	---	---	---		---	---	---	---	---	---	---	
Bankfull Mean Depth (ft)	0.9	1.0	1.0	0.8	0.9	0.9	0.9		0.8	0.7	0.7	0.6	0.7	0.7	0.8		1.2	1.1	1.3	1.1	1.1	1.1	1.2		0.5	0.2	0.2	0.1	0.4	0.2	0.3	
Bankfull Max Depth (ft)	1.7	1.8	1.9	1.8	1.7	1.7	1.7		1.3	1.1	1.3	1.2	1.3	1.4	1.6		2.4	2.0	2.3	2.3	2.4	2.4	2.3		0.7	0.3	0.4	0.3	0.8	0.3	0.7	
Bankfull Cross-Sectional Area (ft ²)	12.7	14.1	14.0	11.7	10.4	11.3	10.6		8.4	7.3	7.7	7.1	8.4	8.6	9.6		23.1	18.5	21.5	19.8	19.5	18.4	16.4		2.5	1.0	1.2	0.6	2.1	1.8	2.4	
Bankfull Width/Depth Ratio	15.8	13.3	13.8	16.4	12.4	13.0	12.1		13.2	15.6	16.2	16.9	19.1	17.8	16.5		16.7	16.4	13.6	16.7	16.9	13.9	11.5		10.4	23.3	22.5	40.5	12.8	36.6	35.4	
Bankfull Entrenchment Ratio	7.1	7.6	7.4	7.4	8.6	8.2	8.7		>7	>5	>6	>6	>5	>5	>5		---	---	---	---	---	---	---		---	---	---	---	---	---	---	
Bankfull Bank Height Ratio ^{1,2}	1.0	1.0	1.0	1.0	0.9	0.9	0.9		1.0	1.0	1.0	1.0	1.0	1.0	1.1		---	---	---	---	---	---	---		---	---	---	---	---	---	---	
d50 (mm)	28.0	17.4	14.6	74.5	56.2	48.8	18.2		24.2	22.1	12.8	25.4	25.5	23.6	24.7		---	---	---	---	---	---	---		---	---	---	---	---	---	---	
Dimension and Substrate	Cross-Section 15, UT1B Reach 1 (Riffle)								Cross-Section 16, UT2C Reach 2 (Riffle)								Cross-Section 17, UT2C Reach 2 (Pool)															
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7								
Bankfull Elevation (ft)	761.9	761.9	761.9	761.9	762.1	762.1	762.3		709.2	709.2	709.2	709.2	709.5	709.5	709.5		708.3	708.3	708.3	708.3	708.1	708.2	708.4									
Low Bank Elevation (ft)	761.9	761.9	761.9	761.9	762.0	762.1	762.0		709.2	709.2	709.2	709.2	709.5	709.5	709.5		708.3	708.3	708.3	708.3	708.1	708.2	708.4									
Bankfull Width (ft)	4.8	4.6	5.2	3.6	5.2	6.9	3.2		9.9	9.0	9.3	8.9	9.3	10.0	10.3		13.0	12.8	11.8	10.8	4.3	5.4	5.5									
Floodprone Width (ft)	12	8	10	9	17	19	15		>48	>45	>47	>47	>49	>45	>51		---	---	---	---	---	---	---									
Bankfull Mean Depth (ft)	0.4	0.2	0.3	0.2	0.3	0.3	0.3		0.5	0.5	0.5	0.4	0.5	0.5	0.6		0.9	0.8	0.5	0.5	0.9	0.7	0.6									
Bankfull Max Depth (ft)	0.6	0.3	0.5	0.4	0.6	0.7	0.6		1.1	1.0	1.1	1.1	1.3	1.0	1.2		2.0	2.0	1.2	1.3	1.5	1.1	1.1									
Bankfull Cross-Sectional Area (ft ²)	1.8	1.0	1.5	0.7	1.5	1.9	1.0		5.3	4.6	4.9	3.9	5.0	4.9	5.9		11.2	10.7	5.9	5.7	4.0	3.7	3.4									
Bankfull Width/Depth Ratio	13.3	22.1	18.8	19.0	18.4	24.4	10.5		18.4	17.5	17.6	20.3	17.2	20.2	17.9		15.1	15.3	23.8	20.4	4.7	7.9	8.7									
Bankfull Entrenchment Ratio	2.6	1.6	1.9	2.4	3.2	2.8	4.8		>5	>5	>5	>5	>5	>5	>5		---	---	---	---	---	---	---									
Bankfull Bank Height Ratio ^{1,2}	1.0	1.0	1.0	1.3	0.8	1.0	0.7		1.0	1.0	1.0	1.1	1.0	0.9	1.1		---	---	---	---	---	---	---									
d50 (mm)	56.3	69.7	13.3	23.9	11.0	S/C	4.0		18.4	10.8	8.0	11.5	22.6	24.3	13.9		---	---	---	---	---	---	---									

¹ Prior to MY4, bankfull dimensions were calculated using a fixed baseline bankfull elevation.

² MY4-MY7 Bank Height Ratio are calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current year's low bank height.

(---): Data was not provided

Table 12a. Monitoring Data - Stream Reach Data Summary

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Hopewell-UT1B Reach 1

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
Dimension and Substrate - Riffle																
Bankfull Width (ft)	4.8		4.6		5.2		3.6		5.2		6.9		3.2			
Floodprone Width (ft)	12.0		8.0		10.0		9.0		16.7		19.2		15.0			
Bankfull Mean Depth	0.4		0.2		0.3		0.2		0.3		0.3		0.3			
Bankfull Max Depth	0.6		0.3		0.5		0.4		0.6		0.7		0.6			
Bankfull Cross Sectional Area (ft ²)	1.8		1.0		1.5		0.7		1.5		1.9		1.0			
Width/Depth Ratio	13.3		22.1		18.8		19.0		18.4		24.4		10.5			
Entrenchment Ratio	2.6		1.6		1.9		2.4		3.2		2.8		4.8			
Bank Height Ratio ^{1,2}	1.0		1.0		1.0		1.3		0.8		1.0		0.7			
D50 (mm)	56.3		69.7		13.3		23.9		11.0		Silt/Clay		4.0			
Profile																
Riffle Length (ft)	11	47														
Riffle Slope (ft/ft)	0.0185	0.0646														
Pool Length (ft)	20	105														
Pool Max Depth (ft)	1.1	1.6														
Pool Spacing (ft)	56	103														
Pool Volume (ft ³)	---															
Pattern																
Channel Beltwidth (ft)	---															
Radius of Curvature (ft)	---															
Rc:Bankfull Width (ft/ft)	---															
Meander Wave Length (ft)	---															
Meander Width Ratio	---															
Additional Reach Parameters																
Rosgen Classification	C4b															
Channel Thalweg Length (ft)	480															
Sinuosity (ft)	1.1															
Water Surface Slope (ft/ft)	0.0270															
Bankfull Slope (ft/ft)	0.0246	0.0260														
Ri%/Ru%/P%/G%/S%	---															
SC%/Sa%/G%/C%/B%/Be%	---															
d16/d35/d50/d84/d95/d100	SC/1/6/128/256/512		SC/0.7/7/139/241/>2048		SC/6/9/23/57/180		SC/SC/1.1/128/1248/2048		SC/SC/3.6/23.9/50.6/90 ³		SC/SC/SC/77/143/>2048		0.14/2/5/73/151/256			
% of Reach with Eroding Banks	0%				0%		0%		0%		0%		0%			

(---): Data was not provided

¹ Prior to MY4, bankfull dimensions were calculated using a fixed bankfull elevation

² MY4-MY7 Bank Height Ratio was calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current year's low bank height.

³ Reachwide sediment results were incorrectly reported in MY4. This data has been updated to reflect the correct results.

Table 12b. Monitoring Data - Stream Reach Data Summary

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Hopewell-UT2 Reach 1

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
Dimension and Substrate - Riffle																
Bankfull Width (ft)	10.6	14.2	10.6	13.7	11.2	13.9	10.9	13.8	11.4	12.7	12.1	12.4	11.3	12.6		
Floodprone Width (ft)	>68	101	>57	105	>68	104	>66	103	>69	98.0	>70	100	72.0	98.4		
Bankfull Mean Depth	0.8	0.9	0.7	1.0	0.7	1.0	0.6	0.8	0.7	0.9	0.7	0.9	0.8	0.9		
Bankfull Max Depth	1.3	1.7	1.1	1.8	1.3	1.9	1.2	1.8	1.3	1.7	1.4	1.7	1.6	1.7		
Bankfull Cross Sectional Area (ft ²)	8.4	12.7	7.3	14.1	7.7	14.0	7.1	11.7	8.4	10.4	8.6	11.3	9.6	10.6		
Width/Depth Ratio	13.2	15.8	13.3	15.6	13.8	16.2	13.6	16.4	12.4	19.1	13.0	17.8	12.1	16.5		
Entrenchment Ratio	>7	7.1	>5	7.6	>6	7.4	>6	7.4	>5	8.6	>6	8.2	>5	8.7		
Bank Height Ratio ^{1,2}	1.0		1.0		1.0		1.0		0.9	1.0	0.9	1.0	0.9	1.1		
D50 (mm)	24.2	28.0	17.4	22.1	12.8	14.6	25.4	74.5	25.5	56.2	23.6	48.8	18.2	24.7		
Profile																
Riffle Length (ft)	11	120														
Riffle Slope (ft/ft)	0.0033	0.0227														
Pool Length (ft)	17	66														
Pool Max Depth (ft)	1.7	3.6														
Pool Spacing (ft)	20	108														
Pool Volume (ft ³)	---															
Pattern																
Channel Beltwidth (ft)	5	11														
Radius of Curvature (ft)	13	36														
Rc:Bankfull Width (ft/ft)	1.2	2.5														
Meander Wave Length (ft)	60	171														
Meander Width Ratio	0.5	0.8														
Additional Reach Parameters																
Rosgen Classification	C4															
Channel Thalweg Length (ft)	1,787															
Sinuosity (ft)	1.20															
Water Surface Slope (ft/ft)	0.0087															
Bankfull Slope (ft/ft)	0.0085	0.0086														
Ri%/Ru%/P%/G%/S%	---															
SC%/Sa%/G%/C%/B%/Be%	---															
d16/d35/d50/d84/d95/d100	SC/1.4/24/73/128/180		SC/5.6/20/112/237/2048		SC/10/17/51/174/2048		SC/SC/25/70/116/180		SC/SC/3.6/23.9/50.6/90 ³		SC/SC/1.8/76/157/256		0.84/10/15/51/107/180			
% of Reach with Eroding Banks	0%		0%		0%		0%		0%		0%		0%		0%	

(---): Data was not provided

¹ Prior to MY4, bankfull dimensions were calculated using a fixed bankfull elevation

² MY4-MY7 Bank Height Ratio was calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current year's low bank height.

³ Reachwide sediment results were incorrectly reported in MY4. This data has been updated to reflect the correct results.

Table 12c. Monitoring Data - Stream Reach Data Summary

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Hopewell-UT2 Reach 2

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
Dimension and Substrate - Riffle																
Bankfull Width (ft)	15.3		13.1		13.5		13.9		13.7		13.6		13.7			
Floodprone Width (ft)	>55		>60		>60		>59		>55		>56		>57			
Bankfull Mean Depth	1.0		1.2		1.2		1.0		0.9		0.9		1.0			
Bankfull Max Depth	1.5		1.8		1.9		1.7		1.5		1.7		1.6			
Bankfull Cross Sectional Area (ft ²)	14.8		16.2		16.5		14.4		12.6		12.6		13.3			
Width/Depth Ratio	15.8		10.6		11.1		13.6		15.0		14.7		14.1			
Entrenchment Ratio	>4		>5		>5		>4		>4		>4		>4			
Bank Height Ratio ^{1,2}	1.0		1.0		1.0		1.0		0.9		0.9		0.9			
D50 (mm)	45.8		25.7		23.4		38.7		23.3		49.1		35.1			
Profile																
Riffle Length (ft)	24	36														
Riffle Slope (ft/ft)	0.01039	0.03859														
Pool Length (ft)	41	105														
Pool Max Depth (ft)	3.2	5.0														
Pool Spacing (ft)	65	132														
Pool Volume (ft ³)	---															
Pattern																
Channel Beltwidth (ft)	32	79														
Radius of Curvature (ft)	21	24														
Rc:Bankfull Width (ft/ft)	1.4	1.6														
Meander Wave Length (ft)	113	120														
Meander Width Ratio	2.1	5.2														
Additional Reach Parameters																
Rosgen Classification	C4															
Channel Thalweg Length (ft)	529															
Sinuosity (ft)	1.2															
Water Surface Slope (ft/ft)	0.0126															
Bankfull Slope (ft/ft)	0.0103	0.0107														
Ri%/Ru%/P%/G%/S%	---															
SC%/Sa%/G%/C%/B%/Be%	---															
d16/d35/d50/d84/d95/d100	SC/1.4/24/73/128/180 ⁴	SC/5.6/20/112/237/2048	SC/10/17/51/174/2048	SC/SC/25/70/116/180 ⁴	SC/SC/3.6/23.9/50.6/90 ³	SC/SC/1.8/76/157/256	0.84/10/15/51/107/180									
% of Reach with Eroding Banks	0%		0%	0%	0%	0%	0%									

(---): Data was not provided

¹ Prior to MY4, bankfull dimensions were calculated using a fixed bankfull elevation

² MY4-MY7 Bank Height Ratio was calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current year's low bank height.

³ Reachwide sediment results were incorrectly reported in MY4. This data has been updated to reflect the correct results.

Table 12d. Monitoring Data - Stream Reach Data Summary

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Hopewell-UT2A Reach 1

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
Dimension and Substrate - Riffle																
Bankfull Width (ft)	10.3		9.7		10.1		10.7		11.9		11.8		11.9			
Floodprone Width (ft)	>87		>88		>88		>87		>87		>87		>87			
Bankfull Mean Depth	0.8		0.8		0.8		0.7		0.7		0.7		0.8			
Bankfull Max Depth	1.6		1.3		1.4		1.3		1.5		1.6		1.7			
Bankfull Cross Sectional Area (ft ²)	8.0		7.6		7.6		7.0		8.0		8.4		9.3			
Width/Depth Ratio	13.3		12.4		13.3		16.3		17.7		16.7		15.3			
Entrenchment Ratio	>8		>9		>9		>8		>7		>7		>7			
Bank Height Ratio ^{1,2}	1.0		1.0		1.0		1.0		1.0		1.0		1.1			
D50 (mm)	30.9		40.3		27.7		0.3		37.9		11.0		0.3			
Profile																
Riffle Length (ft)	18	54														
Riffle Slope (ft/ft)	0.0032	0.0210														
Pool Length (ft)	18	54														
Pool Max Depth (ft)	1.4	2.9														
Pool Spacing (ft)	40	67														
Pool Volume (ft ³)	---															
Pattern																
Channel Beltwidth (ft)	20	38														
Radius of Curvature (ft)	16	25														
Rc:Bankfull Width (ft/ft)	0.5	2.4														
Meander Wave Length (ft)	76	116														
Meander Width Ratio	1.9	3.7														
Additional Reach Parameters																
Rosgen Classification	C4															
Channel Thalweg Length (ft)	1,443															
Sinuosity (ft)	1.2															
Water Surface Slope (ft/ft)	0.0108															
Bankfull Slope (ft/ft)	0.0107	0.0109														
Ri%/Ru%/P%/G%/S%	---															
SC%/Sa%/G%/C%/B%/Be%	---															
d16/d35/d50/d84/d95/d100	SC/2/18/57/87/180		SC/13/28/128/220/362 ⁴		SC/4/12/78/152/256 ⁴		SC/SC/12/61/110/180 ⁴		SC/SC/3.6/23.9/50.6/90 ³		SC/SC/5.6/58/90/180		SC/SC/0.5/70/113/362			
% of Reach with Eroding Banks	0%		0%		0%		0%		0%		0%		0%		0%	

(---): Data was not provided

¹ Prior to MY4, bankfull dimensions were calculated using a fixed bankfull elevation

² MY4-MY7 Bank Height Ratio was calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current year's low bank height.

³ Reachwide sediment results were incorrectly reported in MY4. This data has been updated to reflect the correct results.

Table 12e. Monitoring Data - Stream Reach Data Summary

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Hopewell-UT2A Reach 2

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
Dimension and Substrate - Riffle																
Bankfull Width (ft)	9.8	10.9	10.3	14.0	10.2	13.8	10.9	12.6	10.2	11.3	10.4	12.4	10.2	10.7		
Floodprone Width (ft)	63	>88	66	>87	69	>92	67	>75	65	>89	66	>93	61	>93		
Bankfull Mean Depth	0.7		0.6	0.7	0.7	0.8	0.5	0.7	0.6	0.7	0.6	0.8	0.6	0.8		
Bankfull Max Depth	1.1	1.2	1.1	1.2	1.3	1.4	1.0	1.3	1.2	1.3	1.3	1.4	1.2	1.4		
Bankfull Cross Sectional Area (ft ²)	6.8	8.0	6.7	9.0	7.7	9.2	5.6	8.0	6.7	6.9	7.6	8.0	6.2	8.4		
Width/Depth Ratio	14.0	14.9	15.8	21.8	13.6	20.6	14.8	18.6	15.4	18.4	13.6	20.1	12.3	18.5		
Entrenchment Ratio	5.7	>9	4.7	>8	5.0	>9	6.1	>7	5.8	>9	5.3	>9	5.7	>9		
Bank Height Ratio ^{1,2}	1.0		1.0		1.0		1.0		1.0	1.0	1.0	1.1	0.9	1.1		
D50 (mm)	34.3	39.8	26.3	41.6	26.9	29.1	18.6	43.3	48.3	62.8	27.5	37.9	33.2	38.7		
Profile																
Riffle Length (ft)	10	67														
Riffle Slope (ft/ft)	0.0034	0.0330														
Pool Length (ft)	14	55														
Pool Max Depth (ft)	1.5	4.1														
Pool Spacing (ft)	27	88														
Pool Volume (ft ³)	---															
Pattern																
Channel Beltwidth (ft)	15	42														
Radius of Curvature (ft)	18	30														
Rc:Bankfull Width (ft/ft)	1.8	2.8														
Meander Wave Length (ft)	64	147														
Meander Width Ratio	1.5	3.9														
Additional Reach Parameters																
Rosgen Classification	C4															
Channel Thalweg Length (ft)	1,443															
Sinuosity (ft)	1.2															
Water Surface Slope (ft/ft)	0.0108															
Bankfull Slope (ft/ft)	0.0107	0.0109														
Ri%/Ru%/P%/G%/S%	---															
SC%/Sa%/G%/C%/B%/Be%	---															
d16/d35/d50/d84/d95/d100	SC/2/18/57/87/180		SC/13/28/128/220/362		SC/4/12/78/152/256		SC/SC/12/61/110/180		SC/SC/3.6/23.9/50.6/90 ³		SC/SC/5.6/58/90/180		SC/SC/0.5/70/113/362			
% of Reach with Eroding Banks	0%		0%		0%		0%		0%		0%		0%			

(---): Data was not provided

¹ Prior to MY4, bankfull dimensions were calculated using a fixed bankfull elevation

² MY4-MY7 Bank Height Ratio was calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current year's low bank height.

³ Reachwide sediment results were incorrectly reported in MY4. This data has been updated to reflect the correct results.

Table 12f. Monitoring Data - Stream Reach Data Summary

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Hopewell-UT2B Reach 2

Parameter	As-Built/Baseline ⁴		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
Dimension and Substrate - Riffle																
Bankfull Width (ft)	7.9		9.6		8.3		8.5		9.2		7.4		7.8			
Floodprone Width (ft)	>67		>62		>68		>68		>68		>68		>68			
Bankfull Mean Depth	0.6		0.5		0.6		0.7		0.6		0.6		0.6			
Bankfull Max Depth	1.0		0.9		1.1		1.6		1.2		1.1		1.2			
Bankfull Cross Sectional Area (ft ²)	4.9		5.0		5.2		6.1		5.5		4.6		5.0			
Width/Depth Ratio	12.8		18.4		13.2		11.8		15.2		11.8		12.2			
Entrenchment Ratio	>8		>7		>8		>8		>7		>9		>8			
Bank Height Ratio ^{1,2}	1.0		1.0		1.0		1.0		1.1		1.0		1.0			
D50 (mm)	25.4		33.7		11.0		22.6		22.6		17.1		11.6			
Profile																
Riffle Length (ft)	7	25														
Riffle Slope (ft/ft)	0.0146	0.0441														
Pool Length (ft)	10	21														
Pool Max Depth (ft)	1.3	2.8														
Pool Spacing (ft)	19	36														
Pool Volume (ft ³)	---															
Pattern																
Channel Beltwidth (ft)	8	19														
Radius of Curvature (ft)	9	15														
Rc:Bankfull Width (ft/ft)	1.1	1.9														
Meander Wave Length (ft)	40	62														
Meander Width Ratio	1.1	2.4														
Additional Reach Parameters																
Rosgen Classification	C4b															
Channel Thalweg Length (ft)	198															
Sinuosity (ft)	1.1															
Water Surface Slope (ft/ft)	0.0211															
Bankfull Slope (ft/ft)	0.0207	0.0215														
Ri%/Ru%/P%/G%/S%	---															
SC%/Sa%/G%/C%/B%/Be%	---															
d16/d35/d50/d84/d95/d100	SC/6/21/55/128/256		SC/4/9/38/83/180		2.2/7/19/54/82/180		SC/SC/1.7/41/76/180		SC/SC/3.6/23.9/50.6/90 ³		SC/SC/0.8/67/110/180		SC/SC/0.4/15/71/180			
% of Reach with Eroding Banks	0%		0%		0%		0%		0%		0%		0%			

(---): Data was not provided

¹ Prior to MY4, bankfull dimensions were calculated using a fixed bankfull elevation

² MY4-MY7 Bank Height Ratio was calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current year's low bank height.

³ Reachwide sediment results were incorrectly reported in MY4. This data has been updated to reflect the correct results.

Table 12g. Monitoring Data - Stream Reach Data Summary

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Hopewell-UT2C Reach 2

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
Dimension and Substrate - Riffle																
Bankfull Width (ft)	9.9		9.0		9.3		8.9		9.3		10.0		10.3			
Floodprone Width (ft)	>48		>45		>47		>47		>49		>45		>51			
Bankfull Mean Depth	0.5		0.5		0.5		0.4		0.5		0.5		0.6			
Bankfull Max Depth	1.1		1.0		1.1		1.1		1.3		1.0		1.2			
Bankfull Cross Sectional Area (ft ²)	5.3		4.6		4.9		3.9		5.0		4.9		5.9			
Width/Depth Ratio	18.4		17.5		17.6		20.3		17.2		20.2		17.9			
Entrenchment Ratio	>5		>5		>5		>5		>5		>5		>5			
Bank Height Ratio ^{1,2}	1.0		1.0		1.0		1.0		1.0		0.9		1.1			
D50 (mm)	18.4		10.8		8.0		11.5		22.6		24.3		13.9			
Profile																
Riffle Length (ft)	6	20														
Riffle Slope (ft/ft)	0.0051	0.0584														
Pool Length (ft)	3	25														
Pool Max Depth (ft)	2.2	3.7														
Pool Spacing (ft)	23	36														
Pool Volume (ft ³)	---															
Pattern																
Channel Beltwidth (ft)	10	25														
Radius of Curvature (ft)	14	15														
Rc:Bankfull Width (ft/ft)	1.4	1.5														
Meander Wave Length (ft)	45	82														
Meander Width Ratio	1.0	2.6														
Additional Reach Parameters																
Rosgen Classification	C4/C4b															
Channel Thalweg Length (ft)	247															
Sinuosity (ft)	1.1															
Water Surface Slope (ft/ft)	0.0083	0.0365														
Bankfull Slope (ft/ft)	0.0102	0.0459														
Ri%/Ru%/P%/G%/S%	---															
SC%/Sa%/G%/C%/B%/Be%	---															
d16/d35/d50/d84/d95/d100	SC/SC/9/45/78/128		SC/0.2/6/73/124/256		0.2/0.5/1.3/9/45/128		0.28/1.3/3.5/17/30/90		SC/SC/3.6/23.9/50.6/90 ³		SC/SC/0.6/14/32/362		0.2/3/12/31/44/180			
% of Reach with Eroding Banks	0%		0%		0%		0%		0%		0%		0%		0%	

(---): Data was not provided

¹ Prior to MY4, bankfull dimensions were calculated using a fixed bankfull elevation

² MY4-MY7 Bank Height Ratio was calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current year's low bank height.

³ Reachwide sediment results were incorrectly reported in MY4. This data has been updated to reflect the correct results.


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 1, UT2A Reach 1



Bankfull Dimensions

12.7	x-section area (ft.sq.)
12.8	width (ft)
1.0	mean depth (ft)
1.9	max depth (ft)
13.9	wetted parimeter (ft)
0.9	hyd radi (ft)
12.8	width-depth ratio

Survey Date: 09/2020
Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 2, UT2A Reach 1



Bankfull Dimensions

9.3	x-section area (ft.sq.)
11.9	width (ft)
0.8	mean depth (ft)
1.7	max depth (ft)
12.7	wetted perimeter (ft)
0.7	hyd radi (ft)
15.3	width-depth ratio
87.3	W flood prone area (ft)
7.3	entrenchment ratio
1.1	low bank height ratio

Survey Date: 09/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 3, UT2A Reach 2



Bankfull Dimensions

8.4	x-section area (ft.sq.)
10.2	width (ft)
0.8	mean depth (ft)
1.4	max depth (ft)
10.7	wetted perimeter (ft)
0.8	hyd radi (ft)
12.3	width-depth ratio
93.0	W flood prone area (ft)
9.2	entrenchment ratio
1.1	low bank height ratio

Survey Date: 09/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 4, UT2A Reach 2



Bankfull Dimensions

15.8	x-section area (ft.sq.)
12.2	width (ft)
1.3	mean depth (ft)
2.6	max depth (ft)
14.0	wetted parimeter (ft)
1.1	hyd radi (ft)
9.4	width-depth ratio

Survey Date: 09/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 5, UT2A Reach 2



Bankfull Dimensions

13.4	x-section area (ft.sq.)
13.4	width (ft)
1.0	mean depth (ft)
2.0	max depth (ft)
14.6	wetted parimeter (ft)
0.9	hyd radi (ft)
13.3	width-depth ratio

Survey Date: 09/2020
Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 6, UT2A R2



Bankfull Dimensions

6.2	x-section area (ft.sq.)
10.7	width (ft)
0.6	mean depth (ft)
1.2	max depth (ft)
11.2	wetted parimeter (ft)
0.6	hyd radi (ft)
18.5	width-depth ratio
61.3	W flood prone area (ft)
5.7	entrenchment ratio
0.9	low bank height ratio

Survey Date: 09/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 7, UT2 R2



Bankfull Dimensions

42.1	x-section area (ft.sq.)
18.8	width (ft)
2.2	mean depth (ft)
4.7	max depth (ft)
22.5	wetted parimeter (ft)
1.9	hyd radi (ft)
8.4	width-depth ratio

Survey Date: 09/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 8, UT2 R2



Bankfull Dimensions

13.3	x-section area (ft.sq.)
13.7	width (ft)
1.0	mean depth (ft)
1.6	max depth (ft)
14.3	wetted parimeter (ft)
0.9	hyd radi (ft)
14.1	width-depth ratio
57.7	W flood prone area (ft)
4.2	entrenchment ratio
0.9	low bank height ratio

Survey Date: 09/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 9, UT2B R2



Bankfull Dimensions

5.0	x-section area (ft.sq.)
7.8	width (ft)
0.6	mean depth (ft)
1.2	max depth (ft)
8.5	wetted perimeter (ft)
0.6	hyd radi (ft)
12.2	width-depth ratio
68.1	W flood prone area (ft)
8.7	entrenchment ratio
1.0	low bank height ratio

Survey Date: 09/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 10, UT2B R2



Bankfull Dimensions

8.8	x-section area (ft.sq.)
9.6	width (ft)
0.9	mean depth (ft)
1.7	max depth (ft)
10.7	wetted parimeter (ft)
0.8	hyd radi (ft)
10.6	width-depth ratio

Survey Date: 09/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 11, UT2 R1



Bankfull Dimensions

10.6	x-section area (ft.sq.)
11.3	width (ft)
0.9	mean depth (ft)
1.7	max depth (ft)
12.0	wetted parimeter (ft)
0.9	hyd radi (ft)
12.1	width-depth ratio
98.4	W flood prone area (ft)
8.7	entrenchment ratio
0.9	low bank height ratio

Survey Date: 09/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 12, UT2 R1



Bankfull Dimensions

9.6	x-section area (ft.sq.)
12.6	width (ft)
0.8	mean depth (ft)
1.6	max depth (ft)
13.6	wetted parimeter (ft)
0.7	hyd radi (ft)
16.5	width-depth ratio
72.0	W flood prone area (ft)
5.7	entrenchment ratio
1.1	low bank height ratio

Survey Date: 09/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 13, UT2 R1



Bankfull Dimensions

16.4	x-section area (ft.sq.)
13.8	width (ft)
1.2	mean depth (ft)
2.3	max depth (ft)
14.8	wetted parimeter (ft)
1.1	hyd radi (ft)
11.5	width-depth ratio

Survey Date: 09/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 14, UT1B R1



Bankfull Dimensions

2.4	x-section area (ft.sq.)
9.2	width (ft)
0.3	mean depth (ft)
0.7	max depth (ft)
9.5	wetted parimeter (ft)
0.3	hyd radi (ft)
35.4	width-depth ratio

Survey Date: 09/2020
Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 15, UT1B R1



Bankfull Dimensions

1.0	x-section area (ft.sq.)
3.2	width (ft)
0.3	mean depth (ft)
0.6	max depth (ft)
3.5	wetted perimeter (ft)
0.3	hyd radi (ft)
10.5	width-depth ratio
15.1	W flood prone area (ft)
4.8	entrenchment ratio
0.7	low bank height ratio

Survey Date: 09/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 16, UT2C R2



Bankfull Dimensions

5.9	x-section area (ft.sq.)
10.3	width (ft)
0.6	mean depth (ft)
1.2	max depth (ft)
10.8	wetted parimeter (ft)
0.5	hyd radi (ft)
17.9	width-depth ratio
51.9	W flood prone area (ft)
5.1	entrenchment ratio
1.1	low bank height ratio

Survey Date: 09/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Cross-Section 17, UT2C R2



Bankfull Dimensions

3.4	x-section area (ft.sq.)
5.5	width (ft)
0.6	mean depth (ft)
1.1	max depth (ft)
6.1	wetted parimeter (ft)
0.6	hyd radi (ft)
8.7	width-depth ratio

Survey Date: 09/2020
Field Crew: Wildlands Engineering



View Downstream

Reachwide and Cross-Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 6 - 2020

UT2A, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062	10	26	36	38	38
SAND	Very fine	0.062	0.125					38
	Fine	0.125	0.250	1	3	4	4	42
	Medium	0.25	0.50	2	6	8	8	50
	Coarse	0.5	1.0	2	1	3	3	53
	Very Coarse	1.0	2.0	1	2	3	3	56
GRAVEL	Very Fine	2.0	2.8					56
	Very Fine	2.8	4.0					56
	Fine	4.0	5.6	1	1	2	2	58
	Fine	5.6	8.0					58
	Medium	8.0	11.0		2	2	2	60
	Medium	11.0	16.0		1	1	1	61
	Coarse	16.0	22.6	1	3	4	4	66
	Coarse	22.6	32	4		4	4	70
	Very Coarse	32	45	3	1	4	4	74
	Very Coarse	45	64	5	2	7	7	81
COBBLE	Small	64	90	8	2	10	10	92
	Small	90	128	5		5	5	97
	Large	128	180	1		1	1	98
	Large	180	256	1		1	1	99
BOULDER	Small	256	362	1		1	1	100
	Small	362	512					100
	Medium	512	1024					100
BEDROCK	Large/Very Large	1024	2048					100
	Bedrock	2048	>2048					100
Total				46	50	96	100	100

Reachwide Channel materials (mm)	
D ₁₆ =	Silt/Clay
D ₃₅ =	Silt/Clay
D ₅₀ =	0.5
D ₈₄ =	70.0
D ₉₅ =	112.8
D ₁₀₀ =	362.0



Reachwide and Cross-Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 6 - 2020

UT2A-R1, Cross-Section 2

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062	47	47	47
SAND	Very fine	0.062	0.125			47
	Fine	0.125	0.250	3	3	50
	Medium	0.25	0.50	6	6	55
	Coarse	0.5	1.0	14	14	69
	Very Coarse	1.0	2.0	5	5	74
GRAVEL	Very Fine	2.0	2.8	4	4	78
	Very Fine	2.8	4.0	1	1	79
	Fine	4.0	5.6	2	2	81
	Fine	5.6	8.0	2	2	83
	Medium	8.0	11.0	2	2	85
	Medium	11.0	16.0	3	3	88
	Coarse	16.0	22.6	2	2	90
	Coarse	22.6	32			90
	Very Coarse	32	45	2	2	92
	Very Coarse	45	64	2	2	94
COBBLE	Small	64	90	3	3	97
	Small	90	128	1	1	98
	Large	128	180	2	2	100
	Large	180	256			100
BOULDER	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
Total				101	100	100

Cross-Section 2 Channel materials (mm)	
D ₁₆ =	Silt/Clay
D ₃₅ =	Silt/Clay
D ₅₀ =	0.3
D ₈₄ =	9.1
D ₉₅ =	71.3
D ₁₀₀ =	180.0



Reachwide and Cross-Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 6 - 2020

UT2A-R2, Cross-Section 3

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062	8	8	8
SAND	Very fine	0.062	0.125			8
	Fine	0.125	0.250			8
	Medium	0.25	0.50			8
	Coarse	0.5	1.0			8
	Very Coarse	1.0	2.0			8
GRAVEL	Very Fine	2.0	2.8	3	3	11
	Very Fine	2.8	4.0	1	1	12
	Fine	4.0	5.6	3	3	15
	Fine	5.6	8.0	6	6	21
	Medium	8.0	11.0	4	4	25
	Medium	11.0	16.0	4	4	29
	Coarse	16.0	22.6	9	9	38
	Coarse	22.6	32	10	10	48
	Very Coarse	32	45	19	19	67
	Very Coarse	45	64	15	15	82
COBBLE	Small	64	90	12	12	94
	Small	90	128	5	5	99
	Large	128	180	1	1	100
	Large	180	256			100
BOULDER	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
Total				100	100	100

Cross-Section 3 Channel materials (mm)	
D ₁₆ =	5.9
D ₃₅ =	20.1
D ₅₀ =	33.2
D ₈₄ =	67.7
D ₉₅ =	96.6
D ₁₀₀ =	180.0



Reachwide and Cross-Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 6 - 2020

UT2A-R2, Cross-Section 6

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062	6	6	6
SAND	Very fine	0.062	0.125			6
	Fine	0.125	0.250	1	1	7
	Medium	0.25	0.50	2	2	9
	Coarse	0.5	1.0			9
	Very Coarse	1.0	2.0	1	1	10
GRAVEL	Very Fine	2.0	2.8			10
	Very Fine	2.8	4.0			10
	Fine	4.0	5.6	1	1	11
	Fine	5.6	8.0	2	2	13
	Medium	8.0	11.0	4	4	17
	Medium	11.0	16.0	7	7	24
	Coarse	16.0	22.6	8	8	32
	Coarse	22.6	32	8	8	40
	Very Coarse	32	45	18	18	58
	Very Coarse	45	64	10	10	68
COBBLE	Small	64	90	7	7	75
	Small	90	128	10	10	85
	Large	128	180	7	7	92
	Large	180	256	3	3	95
BOULDER	Small	256	362	5	5	100
	Small	362	512			100
	Medium	512	1024			100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
Total				100	100	100

Cross-Section 6 Channel materials (mm)	
D ₁₆ =	10.2
D ₃₅ =	25.7
D ₅₀ =	38.7
D ₈₄ =	123.6
D ₉₅ =	256.0
D ₁₀₀ =	362.0



Reachwide and Cross-Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 6 - 2020

UT2, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062		9	9	9	9
SAND	Very fine	0.062	0.125					9
	Fine	0.125	0.250		1	1	1	10
	Medium	0.25	0.50	1	2	3	3	13
	Coarse	0.5	1.0	1	3	4	4	17
	Very Coarse	1.0	2.0					17
GRAVEL	Very Fine	2.0	2.8		1	1	1	18
	Very Fine	2.8	4.0	2	3	5	5	23
	Fine	4.0	5.6	1	3	4	4	27
	Fine	5.6	8.0	1	1	1	1	28
	Medium	8.0	11.0	6	6	12	12	40
	Medium	11.0	16.0	5	8	13	13	53
	Coarse	16.0	22.6	4	5	9	9	62
	Coarse	22.6	32	5	3	8	8	70
	Very Coarse	32	45	8	4	12	12	82
	Very Coarse	45	64	6		6	6	88
COBBLE	Small	64	90	4	1	5	5	93
	Small	90	128	4		4	4	97
	Large	128	180	3		3	3	100
BOULDER	Large	180	256					100
	Small	256	362					100
	Small	362	512					100
BEDROCK	Medium	512	1024					100
	Large/Very Large	1024	2048					100
Bedrock		2048	>2048					100
Total				50	50	100	100	100

Reachwide Channel materials (mm)	
D ₁₆ =	0.84
D ₃₅ =	9.63
D ₅₀ =	14.7
D ₈₄ =	50.6
D ₉₅ =	107.3
D ₁₀₀ =	180.0



Reachwide and Cross-Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 6 - 2020

UT2-R2, Cross-Section 8

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062	8	8	8
SAND	Very fine	0.062	0.125			8
	Fine	0.125	0.250			8
	Medium	0.25	0.50			8
	Coarse	0.5	1.0	4	4	12
	Very Coarse	1.0	2.0	7	7	19
GRAVEL	Very Fine	2.0	2.8	1	1	20
	Very Fine	2.8	4.0	1	1	21
	Fine	4.0	5.6	2	2	23
	Fine	5.6	8.0	4	4	27
	Medium	8.0	11.0	7	7	34
	Medium	11.0	16.0	3	3	37
	Coarse	16.0	22.6	7	7	44
	Coarse	22.6	32	3	3	47
	Very Coarse	32	45	11	11	58
	Very Coarse	45	64	12	12	70
COBBLE	Small	64	90	9	9	79
	Small	90	128	7	7	86
	Large	128	180	7	7	93
	Large	180	256	3	3	96
BOULDER	Small	256	362	3	3	99
	Small	362	512	1	1	100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
BEDROCK	Bedrock	2048	>2048			100
Total				100	100	100

Cross-Section 8 Channel materials (mm)	
D ₁₆ =	1.5
D ₃₅ =	12.5
D ₅₀ =	35.1
D ₈₄ =	115.7
D ₉₅ =	227.6
D ₁₀₀ =	512.0



Reachwide and Cross-Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 6 - 2020

UT2B-R2, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062	15	21	36	36	36
SAND	Very fine	0.062	0.125					36
	Fine	0.125	0.250	2	3	5	5	41
	Medium	0.25	0.50	4	10	14	14	54
	Coarse	0.5	1.0	6		6	6	60
	Very Coarse	1.0	2.0	1	4	5	5	65
GRAVEL	Very Fine	2.0	2.8	2	5	7	7	72
	Very Fine	2.8	4.0	1		1	1	73
	Fine	4.0	5.6	2		2	2	75
	Fine	5.6	8.0	2	1	3	3	78
	Medium	8.0	11.0	3	2	5	5	83
	Medium	11.0	16.0	1		1	1	84
	Coarse	16.0	22.6	2	1	3	3	87
	Coarse	22.6	32	1		1	1	88
	Very Coarse	32	45	3	1	4	4	92
	Very Coarse	45	64	1	1	2	2	94
COBBLE	Small	64	90	2	1	3	3	97
	Small	90	128	2		2	2	99
	Large	128	180	1		1	1	100
BOULDER	Large	180	256					100
	Small	256	362					100
BOULDER	Small	362	512					100
	Medium	512	1024					100
BOULDER	Large/Very Large	1024	2048					100
	Large/Very Large	2048	>2048					100
BEDROCK	Bedrock	2048	>2048					100
Total				51	50	101	100	100

Reachwide Channel materials (mm)	
D ₁₆ =	Silt/Clay
D ₃₅ =	Silt/Clay
D ₅₀ =	0.4
D ₈₄ =	15.1
D ₉₅ =	71.3
D ₁₀₀ =	180.0



Reachwide and Cross-Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 6 - 2020

UT2B-R2, Cross-Section 9

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062	11	11	11
SAND	Very fine	0.062	0.125			11
	Fine	0.125	0.250	4	4	15
	Medium	0.25	0.50	9	9	24
	Coarse	0.5	1.0	11	11	34
	Very Coarse	1.0	2.0			34
GRAVEL	Very Fine	2.0	2.8	2	2	36
	Very Fine	2.8	4.0	1	1	37
	Fine	4.0	5.6	3	3	40
	Fine	5.6	8.0	3	3	43
	Medium	8.0	11.0	6	6	49
	Medium	11.0	16.0	7	7	56
	Coarse	16.0	22.6	6	6	62
	Coarse	22.6	32	8	8	70
	Very Coarse	32	45	11	11	80
	Very Coarse	45	64	6	6	86
COBBLE	Small	64	90	11	11	97
	Small	90	128	2	2	99
	Large	128	180	1	1	100
	Large	180	256			100
BOULDER	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
Total				102	100	100

Cross-Section 9 Channel materials (mm)	
D ₁₆ =	0.3
D ₃₅ =	2.2
D ₅₀ =	11.6
D ₈₄ =	55.9
D ₉₅ =	84.3
D ₁₀₀ =	180.0



Reachwide and Cross-Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 6 - 2020

UT2-R1, Cross-Section 11

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062	18	18	18
SAND	Very fine	0.062	0.125			18
	Fine	0.125	0.250			18
	Medium	0.25	0.50	4	4	22
	Coarse	0.5	1.0	4	4	26
	Very Coarse	1.0	2.0	2	2	28
GRAVEL	Very Fine	2.0	2.8	1	1	29
	Very Fine	2.8	4.0	1	1	30
	Fine	4.0	5.6	2	2	32
	Fine	5.6	8.0	4	4	36
	Medium	8.0	11.0	4	4	40
	Medium	11.0	16.0	7	7	47
	Coarse	16.0	22.6	8	8	55
	Coarse	22.6	32	8	8	63
	Very Coarse	32	45	7	7	70
	Very Coarse	45	64	9	9	79
COBBLE	Small	64	90	10	10	89
	Small	90	128	7	7	96
	Large	128	180	3	3	99
	Large	180	256	1	1	100
BOULDER	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
Total				100	100	100

Cross-Section 11 Channel materials (mm)	
D ₁₆ =	Silt/Clay
D ₃₅ =	7.3
D ₅₀ =	18.2
D ₈₄ =	75.9
D ₉₅ =	121.7
D ₁₀₀ =	256.0



Reachwide and Cross-Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 6 - 2020

UT2-R1, Cross-Section 12

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062	8	8	8
SAND	Very fine	0.062	0.125			8
	Fine	0.125	0.250			8
	Medium	0.25	0.50	1	1	9
	Coarse	0.5	1.0	1	1	10
	Very Coarse	1.0	2.0	7	7	17
GRAVEL	Very Fine	2.0	2.8			17
	Very Fine	2.8	4.0			17
	Fine	4.0	5.6	3	3	20
	Fine	5.6	8.0	2	2	22
	Medium	8.0	11.0	7	7	29
	Medium	11.0	16.0	10	10	39
	Coarse	16.0	22.6	9	9	48
	Coarse	22.6	32	8	8	56
	Very Coarse	32	45	13	13	69
	Very Coarse	45	64	9	9	78
COBBLE	Small	64	90	7	7	85
	Small	90	128	11	11	96
	Large	128	180	4	4	100
	Large	180	256			100
BOULDER	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
Total				100	100	100

Cross-Section 12 Channel materials (mm)	
D ₁₆ =	1.8
D ₃₅ =	13.8
D ₅₀ =	24.7
D ₈₄ =	85.7
D ₉₅ =	124.0
D ₁₀₀ =	180.0



Reachwide and Cross-Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 6 - 2020

UT1B, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062	11	4	15	15	15
SAND	Very fine	0.062	0.125					15
	Fine	0.125	0.250	5	1	6	6	21
	Medium	0.25	0.50	3	2	5	5	26
	Coarse	0.5	1.0	3		3	3	29
	Very Coarse	1.0	2.0	2	3	5	5	34
GRAVEL	Very Fine	2.0	2.8	2	6	8	8	42
	Very Fine	2.8	4.0	2	5	7	7	49
	Fine	4.0	5.6	1	3	4	4	52
	Fine	5.6	8.0	1	2	3	3	55
	Medium	8.0	11.0	1	3	4	4	59
	Medium	11.0	16.0	3	2	5	5	64
	Coarse	16.0	22.6		4	4	4	68
	Coarse	22.6	32	1	4	5	5	73
	Very Coarse	32	45	2	3	5	5	78
	Very Coarse	45	64	2	2	4	4	82
COBBLE	Small	64	90	2	3	5	5	87
	Small	90	128	4	2	6	6	93
	Large	128	180	2	2	4	4	97
	Large	180	256	3		3	3	100
BOULDER	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
BEDROCK	Bedrock	2048	>2048					100
Total				50	51	101	100	100

Reachwide Channel materials (mm)	
D ₁₆ =	0.14
D ₃₅ =	2.12
D ₅₀ =	4.5
D ₈₄ =	72.6
D ₉₅ =	151.1
D ₁₀₀ =	256.0



Reachwide and Cross-Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 6 - 2020

UT1B-R1, Cross-Section 15

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062	29	29	29
SAND	Very fine	0.062	0.125			29
	Fine	0.125	0.250			29
	Medium	0.25	0.50	8	8	37
	Coarse	0.5	1.0	8	8	45
	Very Coarse	1.0	2.0			45
GRAVEL	Very Fine	2.0	2.8	1	1	46
	Very Fine	2.8	4.0	4	4	50
	Fine	4.0	5.6	6	6	56
	Fine	5.6	8.0	8	8	64
	Medium	8.0	11.0	7	7	71
	Medium	11.0	16.0	2	2	73
	Coarse	16.0	22.6			73
	Coarse	22.6	32	3	3	76
	Very Coarse	32	45	3	3	79
	Very Coarse	45	64	5	5	84
COBBLE	Small	64	90	7	7	91
	Small	90	128	7	7	98
	Large	128	180	2	2	100
	Large	180	256			100
BOULDER	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
Total				100	100	100

Cross-Section 15 Channel materials (mm)	
D ₁₆ =	Silt/Clay
D ₃₅ =	0.42
D ₅₀ =	4.0
D ₈₄ =	64.0
D ₉₅ =	110.1
D ₁₀₀ =	180.0



Reachwide and Cross-Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 6 - 2020

UT2C-R2, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062	1	8	9	9	9
SAND	Very fine	0.062	0.125		3	3	3	12
	Fine	0.125	0.250	2	4	6	6	18
	Medium	0.25	0.50	4	3	7	7	25
	Coarse	0.5	1.0	1	3	4	4	29
	Very Coarse	1.0	2.0	3	2	5	5	34
GRAVEL	Very Fine	2.0	2.8		1	1	1	35
	Very Fine	2.8	4.0	1		1	1	36
	Fine	4.0	5.6		1	1	1	37
	Fine	5.6	8.0		4	4	4	41
	Medium	8.0	11.0	4	4	8	8	49
	Medium	11.0	16.0	2	7	9	9	58
	Coarse	16.0	22.6	8	6	14	14	72
	Coarse	22.6	32	9	4	13	13	85
	Very Coarse	32	45	11		11	11	96
	Very Coarse	45	64	1		1	1	97
COBBLE	Small	64	90	1		1	1	98
	Small	90	128	1		1	1	99
	Large	128	180	1		1	1	100
BOULDER	Large	180	256					100
	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
BEDROCK	Bedrock	1024	2048					100
Total				50	50	100	100	100

Reachwide Channel materials (mm)	
D ₁₆ =	0.20
D ₃₅ =	2.80
D ₅₀ =	11.5
D ₈₄ =	31.2
D ₉₅ =	43.6
D ₁₀₀ =	180.0



Reachwide and Cross-Section Pebble Count Plots

Hopewell Stream Mitigation Site



DMS Project No. 95352

Monitoring Year 6 - 2020

UT2C-R2, Cross-Section 16

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062	8	8	8
SAND	Very fine	0.062	0.125			8
	Fine	0.125	0.250			8
	Medium	0.25	0.50	14	14	22
	Coarse	0.5	1.0	4	4	26
	Very Coarse	1.0	2.0			26
GRAVEL	Very Fine	2.0	2.8	1	1	27
	Very Fine	2.8	4.0			27
	Fine	4.0	5.6	3	3	30
	Fine	5.6	8.0	4	4	34
	Medium	8.0	11.0	9	9	43
	Medium	11.0	16.0	12	12	54
	Coarse	16.0	22.6	14	14	68
	Coarse	22.6	32	12	12	80
	Very Coarse	32	45	6	6	86
	Very Coarse	45	64	4	4	90
COBBLE	Small	64	90	5	5	95
	Small	90	128	3	3	98
	Large	128	180	1	1	99
	Large	180	256	1	1	100
BOULDER	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
Total				101	100	100

Cross-Section 16 Channel materials (mm)	
D ₁₆ =	0.4
D ₃₅ =	8.4
D ₅₀ =	13.9
D ₈₄ =	39.8
D ₉₅ =	89.7
D ₁₀₀ =	256.0



APPENDIX 5. Hydrology Summary Data

Table 13a. Verification of Bankfull Events

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Reach	Monitoring Year	Date of Data Collection	Date of Occurrence	Method
UT1B Reach 1	MY1	3/25/2015	Unknown	Crest Gage
		7/9/2015	Unknown	Crest Gage
		8/6/2015	8/6/2015	Stream Gage
		10/3/2015	10/3/2015	Stream Gage
		11/5/2015	11/2/2015	Crest/Stream Gage
	MY2	2/16/2016	2/16/2016	Stream Gage
		4/19/2016	Unknown	Crest Gage
	MY3	1/2/2017	1/2/2017	Stream Gage
		4/6/2017	4/6/2017	Stream Gage
		4/24/2017	4/24/2017	Stream Gage
		5/5/2017	5/5/2017	Stream Gage
		5/24/2017	5/24/2017	Stream Gage
		6/21/2017	6/21/2017	Stream Gage
		7/8/2017	7/8/2017	Stream Gage
	MY4	9/1/2017	9/1/2017	Stream Gage
		7/23/2018	7/23/2018	Stream Gage
		8/3/2018	8/3/2018	Stream Gage
		8/20/2018	8/20/2018	Stream Gage
		8/31/2018	8/31/2018	Stream Gage
		9/15/2018	9/15/2018	Stream Gage
		9/16/2018 ¹	9/16/2018	Stream Gage
		9/16/2018 ¹	9/16/2018	Stream Gage
	MY5	9/27/2018	9/27/2018	Stream Gage
		10/11/2018	10/11/2018	Stream Gage
		1/11/2019	1/11/2019	Stream Gage
		1/19/2019	1/19/2019	Stream Gage
		1/21/2019	1/21/2019	Stream Gage
		2/16/2019	2/16/2019	Stream Gage
		2/21/2019	2/21/2019	Stream Gage
		2/22/2019	2/22/2019	Stream Gage
		3/3/2019	3/3/2019	Stream Gage
		4/5/2019	4/5/2019	Stream Gage
		4/8/2019	4/8/2019	Stream Gage
	MY6	4/13/2019	4/13/2019	Stream Gage
		6/9/2019	6/9/2019	Stream Gage
		9/9/2019	Unknown	Crest/Stream Gage
		1/3/2020	1/3/2020	Stream Gage
		1/24/2020	1/24/2020	Stream Gage
		2/6/2020 ²	2/6/2020	Stream Gage
		2/7/2020	2/7/2020	Stream Gage
		2/13/2020	2/13/2020	Stream Gage
		3/25/2020	3/25/2020	Stream Gage
		4/13/2020	4/13/2020	Stream Gage
	MY6	4/30/2020	4/13/2020	Stream Gage
		5/19/2020	5/19/2020	Stream Gage
		5/20/2020	5/20/2020	Stream Gage
		5/21/2020 ²	5/21/2020	Stream Gage
5/24/2020		5/24/2020	Stream Gage	
5/27/2020		5/27/2020	Stream Gage	
5/28/2020		5/28/2020	Stream Gage	
5/29/2020		5/29/2020	Stream Gage	
7/23/2020		7/23/2020	Stream Gage	
9/18/2020		9/18/2020	Crest/Stream Gage	

¹ Two bankfull events were documented on UT1B R1 during heavy rainfall related to the remnants of Hurricane Florence on 9/16/18.

² Two bankfull events were documented on 2/6/20 and 5/21/2020.

Table 13b. Verification of Bankfull Events

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Reach	Monitoring Year	Date of Data Collection	Date of Occurrence	Method
UT2 Reach 2	MY1	7/9/2015	Unknown	Crest Gage
		10/3/2015	10/3/2015	Stream Gage
		11/5/2015	11/2/2015	Crest/Stream Gage
	MY2	1/6/2016	1/6/2016	Stream Gage
		2/3/2016	2/3/2016	Stream Gage
		2/10/2016	2/10/2016	Stream Gage
		2/16/2016	2/16/2016	Stream Gage
		3/27/2016	3/27/2016	Stream Gage
		4/19/2016	Unknown	Crest Gage
		6/15/2016	6/15/2016	Stream Gage
	MY3	4/24/2017	4/24/2017	Stream Gage
		5/5/2017	5/5/2017	Stream Gage
		6/5/2017	6/5/2017	Stream Gage
		9/1/2017	9/1/2017	Stream Gage
	MY4	7/23/2018	7/23/2018	Stream Gage
		7/25/2018	7/25/2018	Stream Gage
		8/20/2018	8/20/2018	Stream Gage
		8/31/2018	8/31/2018	Stream Gage
		9/16/2018	9/16/2018	Stream Gage
	MY5	10/11/2018	10/11/2018	Stream Gage
		1/11/2019	1/11/2019	Stream Gage
		1/21/2019	1/21/2019	Stream Gage
		3/18/2019	Unknown	Crest Gage
		4/13/2019	4/13/2019	Stream Gage
	MY6	9/9/2019	Unknown	Crest Gage
		1/24/2020	1/24/2020	Stream Gage
		2/6/2020	2/26/2020	Stream Gage
UT2A Reach 2	MY1	4/30/2020	4/30/2020	Stream Gage
		3/25/2015	Unknown	Crest Gage
		10/3/2015	10/3/2015	Stream Gage
	MY2	11/5/2015	11/2/2015	Crest Gage
		1/20/2016	1/20/2016	Stream Gage
	MY3	6/15/2016	6/15/2016	Stream Gage
		1/9/2017	1/9/2017	Stream Gage
		5/5/2017	5/5/2017	Stream Gage
		6/21/2017	6/21/2017	Stream Gage
		7/8/2017	7/8/2017	Stream Gage
	MY4	9/1/2017	9/1/2017	Stream Gage
		7/23/2018	7/23/2018	Stream Gage
		8/20/2018	8/20/2018	Stream Gage
		8/31/2018	8/31/2018	Stream Gage
	MY5	9/16/2018	9/16/2018	Stream Gage
		1/11/2019	1/11/2019	Stream Gage
		1/21/2019	1/21/2019	Stream Gage
		3/18/2019	Unknown	Crest Gage
	MY6	4/13/2019	4/13/2019	Stream Gage
		1/21/2020	1/21/2020	Stream Gage
		1/22/2020 ¹	1/22/2020	Stream Gage
		1/24/2020	1/24/2020	Stream Gage
		2/6/2020	2/6/2020	Stream Gage
		2/28/2020	2/28/2020	Stream Gage
		2/29/2020	2/29/2020	Stream Gage
		3/1/2020	3/1/2020	Stream Gage
		3/8/2020	3/8/2020	Stream Gage
4/13/2020		4/13/2020	Stream Gage	
5/24/2020		5/24/2020	Stream Gage	
5/28/2020	5/28/2020	Stream Gage		
5/29/2020	5/29/2020	Stream Gage		

¹ Two bankfull events were documented on 1/22/2020.

Table 13c. Verification of Bankfull Events

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020


Reach	Monitoring Year	Date of Data Collection	Date of Occurrence	Method
UT2B Reach 2	MY1	3/25/2015	Unknown	Crest Gage
		7/9/2015	Unknown	Crest Gage
		10/3/2015	10/3/2015	Stream Gage
	MY2	1/25/2016	1/25/2016	Stream Gage
		2/16/2016	2/16/2016	Stream Gage
		4/19/2016	Unknown	Crest Gage
	MY3	4/6/2017	4/6/2017	Stream Gage
		4/24/2017	4/24/2017	Stream Gage
		5/5/2017	5/5/2017	Stream Gage
		5/24/2017	5/24/2017	Stream Gage
	MY4	6/21/2017	6/21/2017	Stream Gage
		9/16/2018	9/16/2018	Stream Gage
	MY5	1/11/2019	1/11/2019	Stream Gage
		1/21/2019	1/21/2019	Stream Gage
3/18/2019		Unknown	Crest Gage	
UT2C Reach 2	MY1	10/3/2015	10/3/2015	Stream Gage
		11/5/2015	11/2/2015	Crest Gage
	MY2	1/6/2016	1/7/2016	Stream Gage
		1/20/2016	1/20/2016	Stream Gage
		2/14/2016	2/15/2016	Stream Gage
		4/19/2016	Unknown	Crest Gage
	MY3	1/9/2017	1/9/2017	Stream Gage
	MY5	1/11/2019	1/11/2019	Stream Gage
		1/21/2019	1/21/2019	Stream Gage
		2/21/2019	2/21/2019	Stream Gage
		3/18/2019	Unknown	Crest Gage
		4/13/2019	4/14/2019	Stream Gage
	MY6	9/9/2019	Unknown	Crest Gage
		5/29/2020	5/29/2020	Stream Gage

Monthly Rainfall Plot

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020



30th and 70th percentile rainfall data collected from weather station Asheboro 2 W, in Asheboro, NC (USDA, 2000).

APPENDIX 6. IRT MY4 Credit Release Site Walk Meeting Minutes



MEETING NOTES

MEETING: IRT MY4 Credit Release Site Walk
Hopewell Mitigation Site
Yadkin 03040104; Randolph County, NC
DEQ Contract No. 4642
DMS Project No. 95352
Wildlands Project No. 005-02133

DATE: Wednesday, May 29, 2019

LOCATION: Pisgah Covered Bridge Road
Asheboro, NC

Attendees

Todd Tugwell, USACE	Melonie Allen, DMS	Shawn Wilkerson, Wildlands
Kim Browning, USACE	Paul Wiesner, DMS	Jeff Keaton, Wildlands
Mac Haupt, DWR	Harry Tsomides, DMS	Kristi Suggs, Wildlands
Erin Davis, DWR	Joe Famularo, DMS	Ian Eckardt, Wildlands

Materials

Wildlands Engineering Hopewell Mitigation Site MY4 Monitoring Report dated December 13, 2018.

Meeting Notes

The purpose of the tour was to present the site to a group of IRT members and to get input into the condition of the site at this point in the monitoring period. Jeff Keaton of Wildlands Engineering, Inc. (Wildlands or WEI) began the meeting by giving the IRT members an overview of the project site. Then, portions of each of the project reaches were walked and discussed by the group.

1. UT2C

The tour began with Reaches 1 and 2 of UT2C. Jeff pointed out that the stream is spring fed and consistently has good flow. Reach 2 is a short reach where restoration was performed. The group only looked at a short section of this reach. Reach 1 is an enhancement reach. Todd Tugwell asked what work was done on the reach. Jeff and Shawn Wilkerson explained that the work consisted of fencing out cattle, planting trees in the left floodplain buffer zone, and treating privet. Todd noted several small privet trees, mostly in the right buffer area. Jeff explained that Wildlands has been treating privet every fall but not necessarily every location every year.

At this point, Erin Davis of DWR asked about the status of the issues with the fencing on the project. Jeff explained that there were a few spots where the fence was incorrectly installed inside the easement in short sections or a post was placed right on an easement corner. There was also an area on Little River where cows

were able to get into the easement and into the river. Jeff explained that the fencing issues have been corrected except for one small area on UT1 B where the landowner has refused to allow the fence to be moved.

Shawn explained that Wildlands has discussed this area with the landowner multiple times. Wildlands attempted to modify the easement, so that the existing fence would be outside of it, but DMS would not allow it. Shawn stated the next and last step would be for Wildlands to send a letter explaining that if the fence is not relocated outside of the easement, that State would further pursue the issue and legally require the fence to be moved. Shawn said that the letter would go out within a few of weeks after the completion of the site visit.

2. UT2A Reach 2

The tour continued with UT2A Reach 2. The stream was difficult to access due to vegetation growth within the easement. A short section was walked. The group seemed to agree that the stream looked stable and that the tree growth was good. Shawn mentioned that this small stream has always had flow.

3. UT2B

Next, the group walked the lower section of UT2B. Todd was interested to see how much privet remained along this reach. Many dead privet plants that had been treated the previous fall were observed but a few plants remained.

4. UT2A Reach 1

The group walked a portion of UT2A next. Jeff explained that this Enhancement I reach was constructed by adding a series of riffles to raise the bed of the stream. Portions of the reach were completely reconstructed. It was noted that there was previously a lot of privet in this area too, but that it has been successfully treated.

5. UT2 Reach 1

The group walked a short section of this reach. It was difficult to access due to dense vegetation growth within the easement. It was noted that the stream looked stable.

6. UT1B Reach 1

At this point, the group drove to the east side of the property. The first area visited on the east side of the site was UT1B Reach 1. There was discussion about this area because the planted vegetation is not performing as well as the rest of the site and sweetgums and pines have proliferated in the last couple of years. Jeff explained that, due to the cut in this area, the soils were not as good for growing the planted trees. Todd stated that this area is not meeting the intent of the mitigation plan or the success criteria for vegetation. It was also noted that the stream channel has a lot of herbaceous growth, probably due to the open canopy.

Todd and Mac suggested that Wildlands should remove the sweetgums and some of the pines and replant the trees specified in the planting plan, possibly as containerized plants rather than bare roots. Shawn indicated that he agreed, and Wildlands would conduct the activities during the next planting season. There was also an agreement that no work, such as removing in-stream vegetation or sediment by raking, hand digging, or other mechanical means, should be conducted in the channel. Instead, the planting of some of the proposed container plants, closer to the stream's top of bank, would be implemented in order to shade out the in-stream wetland vegetation.

The group also looked at the area where the landowner would not allow the fence to be moved (previously referenced in Section 1. UT2C). During this discussion, Kristi Suggs said she believed the corner fence post was about 32 feet inside the easement. Jeff stated that the buffer width in this area is still at least 50 feet. Shawn



reiterated his earlier statement from when the group was walking UT2C. The IRT also felt that the fence line should be moved out to the easement, reiterating Wildlands' and DMS' position.

Wildlands indicated that they will send the landowner a letter, within the next few weeks, asking the property owner once again to allow the fence line to be moved, in order to be easement-compliant, or the matter will be turned over to the State for possible legal action. Wildlands will let DMS look at the WEI letter before it is sent to the landowner. The letter will explain to the landowner that the fence needs to be moved into alignment with the easement and will give a timeline (60 days) for completion.

7. UT1A Reach 1

The group then walked to UT1A. There have been questions about the possibility that this stream is ephemeral. During the site visit the stream was flowing. Jeff and Ian Eckardt explained that Wildlands had installed a trail cam and had about 6 months of data indicating that the stream had flow continuously through that period. Todd asked what work had been done on this reach. Jeff stated that cows had been fenced out and supplemental planting had been done outside the woods line on the left floodplain.

8. Little River

The group walked a short portion of Little River. Shawn pointed out how successful the privet removal had been in this area. A large debris jam in the river was noted.

9. UT1B Reach 3

The last reach the group looked at was UT1B Reach 3. There have been some concerns that this reach, which is below the pond dam, would have issues with maintaining adequate flow frequencies. The stream was flowing on this day, and Wildlands indicated that flow frequencies have not been of issue on the reach.

10. Summary Discussion

Back at the vehicles, the group briefly discussed the overall site. Todd stated that the main issues are the vegetation problems on UT1B Reach 1, the remaining fencing issue on that reach, and on-going privet treatment throughout the site. The IRT agreed to release MY4 credits per the credit release schedule established in the approved Mitigation Plan.

These meeting minutes were prepared by Jeff Keaton and Kristi Suggs on June 6, 2019 and reviewed by Shawn Wilkerson on June 7, 2019 and represent the authors' interpretation of events. The minutes were subsequently revised on 6/14/2019 to incorporate comments received in an email from Harry Tsmoides with DMS on 6/12/2019.



MY6 Supplemental Planting - UT1B Reach 1 Summary Table

Hopewell Stream Mitigation Site

DMS Project No. 95352

Monitoring Year 6 - 2020

Sweetgum Treatment Area Plantings (February 2020)			
Scientific Name	Common Name	Size	Quantity
<i>Betula nigra</i>	River birch	3-gallon	15
<i>Quercus michauxii</i>	Swamp chestnut oak	5-gallon	7
<i>Quercus phellos</i>	Willow oak	5-gallon	18
<i>Quercus rubra</i>	Northern red oak	3-gallon	15
<i>Platanus occidentalis</i>	Sycamore	1-gallon	20
		Total	75
Newly Captured Easement Area Plantings (April 2020)			
Scientific Name	Common Name	Size	Quantity
<i>Betula nigra</i>	River birch	3-gallon	10
<i>Quercus michauxii</i>	Swamp chestnut oak	3-gallon	5
<i>Quercus phellos</i>	Willow oak	3-gallon	10
<i>Platanus occidentalis</i>	Sycamore	3-gallon	5
		Total	30

**APPENDIX 7. MY6 Sweetgum Treatment & Supplemental Planting
UT1B Reach 1 Photographs**



Right hillside at Station 303+00 – sweetgum treatment / plantings (05/13/20)



Right hillside at Station 303+50 – sweetgum treatment / plantings (05/13/20)



Left hillside at Station 303+50 – sweetgum treatment / plantings (05/13/2020)



Left hillside at Station 303+50 – looking upstream (05/13/2020)



Left easement corner at Station 303+50 – new fencing / plantings (05/13/2020)



Left easement corner at Station 303+50 – new fencing / plantings (05/13/2020)