

**Jacob's Ladder**  
**Stream Restoration Monitoring Report**  
**DMS Project # 95023**  
**DMS Contract # 003983**  
**Monitoring Year 04**



Submitted to:

NCDEQ-DMS, 1652 Mail Service Center, Raleigh, NC 27699-1652

**Construction Completed: January 2014**

**Data Collection: 2017**

**Submitted: January 2018**



## MEMORANDUM

Date: January 22, 2018

To: Matthew Reid, DMS Project Manager

From: Adam Spiller, Project Manager  
KCI Associates of North Carolina, PA

Subject: Jacob's Ladder Stream Restoration Site  
MY-04 Monitoring Report Comments  
Yadkin River Basin CU 03040105  
Rowan County, North Carolina  
NCDMS Project # 95023  
Contract # 003983

Please find below our responses in italics to the MY-04 Monitoring Report comments from NCDMS received on January 19, 2018, for the Jacob's Ladder Stream Restoration Site.

### General

On October 26, 2017, DMS met KCI on site to conduct a site walk. Reach T1A was determined to be a reach of concern. The reach was dry throughout a majority of the length and did not appear to be functioning as designed. This problems associated with this reach are not discussed in the monitoring report. Please elaborate on the condition of this reach in the report.

➤ *This discussion has been added to the report and KCI is more actively monitoring the flow characteristics in the reach. This issue will also be discussed with the IRT once a site visit has been scheduled.*

There is significant credit at risk that could be withheld by the IRT. DMS will be withholding payment for the 758 at risk stream credits until the April 24-25, 2018 IRT Credit Release Meeting. DMS recommends requesting site visit with IRT to discuss and develop an adaptive management plan if necessary.

➤ *A site visit will be requested.*

The IRT has expressed concern over BHR having a measurement of 1 throughout the monitoring period. Please update the calculations to reflect changes observed in the overlays and explain in detail as a table footnote how the calculations were made. Be prepared to defend the method used for credit release and justify through context whether or not any changes observed in a cross section represent an issue.

➤ *The bank height ratios have been updated throughout the report for all monitoring years.*

Since this project is post instrument and follows the credit release schedule. Please be prepared to discuss the two above issues during the credit release meeting in April. The IRT will likely have questions and may request a site visit.

➤ *KCI is prepared to discuss these issues with the IRT.*

As KCI has done in the past, please include a response letter that includes how/where the comments were addressed in the report. Please insert this letter directly behind the cover page in the final deliverables. The IRT has requested that we include this letter with the final deliverables. The response letter will need to be included with all future monitoring deliverables.

➤ *This response to comments letter has been added to the report.*

Please contact me if you have any questions or would like clarification concerning these responses.

Sincerely,



Adam Spiller  
Project Manager

## **Design and Monitoring Firm**



**4505 Falls of Neuse Road  
Suite 400  
Raleigh, NC 27609  
Phone: (919) 278-2514  
Fax: (919) 783-9266**

**Project Manager: Tim Morris  
Email: [tim.morris@kci.com](mailto:tim.morris@kci.com)  
Project No: 20110669**

## Table of Contents

<b>1.0</b>	<b>EXECUTIVE SUMMARY/PROJECT ABSTRACT .....</b>	<b>1</b>
<b>2.0</b>	<b>METHODOLOGY .....</b>	<b>2</b>
<b>3.0</b>	<b>REFERENCES.....</b>	<b>2</b>

### Appendix A – Project Vicinity Map and Background Tables

Figure 1.	Vicinity Map.....	4
Figure 2.	Site Asset Map.....	5
Table 1.	Project Components and Mitigation Credits.....	6
Table 2.	Project Activity and Reporting History .....	7
Table 3.	Project Contacts Table.....	7
Table 4.	Project Attribute Table.....	8

### Appendix B – Visual Assessment Data

Current Condition Plan View.....	10
Table 5. Visual Stream Morphology Stability Assessment .....	12
Table 6. Vegetation Condition Assessment .....	14
Photo Reference Points .....	15
Vegetation Monitoring Plot Photos.....	22

### Appendix C – Vegetation Plot Data

Table 7. Vegetation Plot Criteria Attainment .....	26
Table 8. CVS Vegetation Plot Metadata.....	27
Table 9. CVS Stem Count Total and Planted by Plot and Species .....	28

### Appendix D – Stream Survey Data

Cross-Section Plots.....	31
Longitudinal Profile Plots .....	41
Pebble Count Plots.....	43
Table 10. Baseline Stream Data Summary Table .....	53
Table 11a. Cross-Section Morphology Data Table .....	57
Table 11b. Stream Reach Morphology Data Table.....	58

### Appendix E – Hydrologic Data

Table 12. Verification of Bankfull Events.....	61
Stream Hydrographs .....	62

### Appendix F – Additional Information

Request for Mitigation Plan Amendment, letter dated 5/22/2014 .....	67
Reply to Request for Mitigation Plan Amendment, letter dated 9/2/2014.....	70

## 1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

The Jacob's Ladder Stream Restoration Site is a full-delivery project that was developed for the North Carolina Division of Mitigation Services (DMS). Construction was completed in January 2014. The site restored a total of 4,971 linear feet and enhanced 446 linear feet along three tributaries to Irish Buffalo Creek in the Yadkin-Pee Dee River Basin. The project is located west of China Grove and north of Kannapolis off of Saw Road in Rowan County (Figure 1, Appendix A). This project will expand aquatic and terrestrial habitat in the Rocky River Watershed (03040105). The project is within the 03040105020040 Irish Buffalo Creek Local Watershed Unit (14-digit HUC) (NCDENR, EEP 2009). In the DMS' most recent publication of Excluded and Targeted Local Watersheds/Hydrologic Units, the 03040105020040 14-digit HUC has been identified as a Targeted Local Watershed. The project is located in the Piedmont physiographic province and the project streams initiate as headwater systems out of moderately-sloped, forested hills before reaching the floodplain of Irish Buffalo Creek. The site's 1.07-square mile project watershed is comprised predominantly of pasture and mixed hardwoods, with an area of rural residential development in the northeastern corner. Prior to construction, the site was actively used for timber and cattle production for over five generations.

The project goals and objectives are listed below.

### *Project Goals*

- Restore a diverse riparian corridor that connects forested stream systems upstream and downstream of the project.
- Reduce the sediment supply entering Irish Buffalo Creek.

### *Project Objectives*

- Restore stable channel planforms to streams that have been straightened and modified.
- Reshape and stabilize eroding stream banks.
- Plant the site with native trees to help reestablish a diverse riparian corridor.
- Install exclusion fencing and alternative watering options to keep livestock out of the project streams.

During the Proposal Stage of the project, a section of Reach T2 was identified as Enhancement Level 1 at a 1.5:1 credit ratio. During the assessment and design stage for this reach, a more aggressive restoration approach was determined to be need, and because of this the decision was made to completely change the stream type from a G-type channel to a C type channel. This required a restoration level approach during construction and because of this KCI requested a reallocation of credit type from the IRT from 1.5:1 to 1:1. After several meetings and discussions with the IRT, this reallocation of credit type was agreed to and resulted in an increase of 250 credits from the credits listed in the mitigation plan. See Appendix F for more information on this change. On March 9, 2015, a utility line that crosses Reach T1 near station 34+00 was identified, and it was determined that 49 linear feet of channel are impacted. This was corrected in the MY03 report and resulted in a reduction of 25 credits from what was reported in reports prior to MY03. See Table 1 and the CCPV for more information.

Vegetation success is based on the criteria established in the USACE Stream Mitigation Guidelines (2003). This document states that vegetation monitoring results should have the following planted stem density minimums in the corresponding monitoring years: 320 stems/acre through Year Three, 288 stems/acre in Year Four, and 260 stems/acre in Year Five. The fourth-year vegetation monitoring was based on the Level 2 CVS-EEP vegetation monitoring protocol. The site's average density for this monitoring period is 610 planted stems/acre. All sixteen of the plots had greater than 288 planted stems/acre. To ensure continued vegetative success, some parts of the site received supplemental planting in early 2015. Including volunteers, the monitoring plots averaged 1,009 total

stems/acre. The overall vegetation assessment found the site to be on track to meeting the vegetative success criterion.

Fourth-year monitoring found the Jacob's Ladder streams to be stable, with only minor changes from the as-built conditions. No areas show signs of serious bank erosion. The monitoring components were installed in February/March 2014. An automatic recording gauge has been installed on both T1 and T2. Both gauges recorded bankfull events in 2017. The monitoring plan for each tributary is as follows: T1 has a 1,500 foot longitudinal profile, 3 riffle cross-sections and 2 pool cross-sections; T2 has a 1,500 foot longitudinal profile, 4 riffle cross-sections and 1 pool cross-section; T1A is being monitored visually since it is small, partially intermittent, and a mix of mitigation types. Pebble counts were conducted at all ten cross-sections. Nine permanent photo points have been established with a total of nineteen photos to be taken annually. Monitoring Year Four found both T1 and T2 functioning as designed with little change from the baseline conditions.

On October 26, 2017, DMS met KCI on site to conduct a site walk and Reach T1A was determined to be a reach of concern due to the lack of flow throughout the majority of the reach. A camera was installed on this reach at approximately Station 51+50 and set to record once a day. The videos from this camera will be used to monitor the flow in the channel. Based on feedback from the IRT and DMS, the bank height ratios for the monitored cross-sections have been reviewed and have been updated. Bank height ratios are now being calculated by comparing the as-built max depth of the channel to the new low bank height.

Summary information/data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report and in the Mitigation Plan documents available on the DMS website. All raw data supporting the tables and figures in the appendices are available from DMS upon request.

## **2.0 METHODOLOGY**

The survey data were collected with a total station instrument on May 30 and 31 and June 1, 2017.

The CVS-EEP protocol, Level 2 (<http://cvs.bio.unc.edu/methods.htm>) was used to collect vegetation data from the site. The vegetation monitoring was completed on June 28, 2017.

## **3.0 REFERENCES**

Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation, Version 4.2 (<http://cvs.bio.unc.edu/methods.htm>)


NCDENR, Ecosystem Enhancement Program. 2009. Lower Yadkin Pee-Dee River Basin Priorities 2009. Raleigh, NC.  
[http://www.nceep.net/services/restplans/Yadkin\\_Pee\\_Dee\\_RBRP\\_2009\\_Final.pdf](http://www.nceep.net/services/restplans/Yadkin_Pee_Dee_RBRP_2009_Final.pdf)


USACE. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.

# **Appendix A**

## **Project Vicinity Map and Background Tables**








**Figure 2. Site Asset Map**



- Restoration
- Enhancement I
- Enhancement II
- Other Streams
- Conservation Easement



<b>Table 1. Project Components and Mitigation Credits</b>							
<b>Jacob's Ladder Stream Restoration Site, DMS Project # 95023</b>							
<b>Mitigation Credits</b>							
	<b>Stream</b>			<b>Riparian Wetland</b>	<b>Non-riparian Wetland</b>	<b>Buffer</b>	<b>Nitrogen Nutrient Offset</b>
<b>Type</b>	R	EI	EII				
<b>Length</b>	4,971	306	140				
<b>Credits</b>	4,946	204	56				
<b>TOTAL CREDITS</b>	5,206						
<b>Project Components</b>							
<b>Project Component -or- Reach ID</b>	<b>Design Stationing/ Location</b>	<b>Existing Footage</b>	<b>Approach (P1, P2 etc.)</b>	<b>Restoration -or- Restoration Equivalent</b>	<b>Restoration Footage</b>	<b>Mitigation Ratio</b>	
T1	10+00-34+89*	1,809	P1	Restoration	2,389*	1:1	
T1A-1	50+00-53+06	306	-	Enhancement I	306	1:1.5	
T1A-2	53+06-54+46	140	-	Enhancement II	140	1:2.5	
T1A-3	54+46-59+44	470	P1	Restoration	498	1:1	
T2	99+75-121+60*	1,246	P1	Restoration	2,084*	1:1	
<b>Component Summation</b>							
<b>Restoration Level</b>	<b>Stream (linear feet)</b>			<b>Mitigation Units (SMU)</b>			
Restoration	4,971			4,971			
Enhancement I	306			204			
Enhancement II	140			56			

\*Mitigation units have been calculated to exclude the easement exceptions and utility crossings. There were no BMP elements included in this project.


<b>Table 2. Project Activity &amp; Reporting History Jacob's Ladder Stream Restoration Site, DMS Project # 95023</b>		
<b>Activity or Report</b>	<b>Data Collection Complete</b>	<b>Actual Completion or Delivery</b>
Mitigation Plan		Sept 2012
Final Design - Construction Plans		Dec 2012
Construction		Aug 2013
Planting		Jan 2014
Baseline Monitoring/Report	March 2014	April 2014
Vegetation Monitoring	Feb 20, 2014	
Photo Points	March 11, 2014	
Stream Survey	Feb 20, 2014	
Year 1 Monitoring	Nov 2014	Jan 2015
Vegetation Monitoring	Oct 4, 2014	
Photo Points	Nov 4, 2014	
Stream Survey	Nov 4, 2014	
Supplemental Planting		March 2015
Year 2 Monitoring	Dec 2015	Dec 2015
Vegetation Monitoring	July 28, 2015	
Photo Points	Dec 17, 2015	
Stream Survey	Aug 12, 2015	
Year 3 Monitoring	Nov 2016	Dec 2016
Vegetation Monitoring	Nov 2, 2016	
Photo Points	Nov 15, 2016	
Stream Survey	June 9, 2016	
Year 4 Monitoring	Nov 2017	Jan 2018
Vegetation Monitoring	June 28, 2017	
Photo Points	Nov 21, 2017	
Stream Survey	June 1, 2017	

<b>Table 3. Project Contacts</b> <b>Jacob's Ladder Stream Restoration Site, DMS Project # 95023</b>	
<b>Design Firm</b>	KCI Associates of North Carolina, PC 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 278-2512 Fax: (919) 783-9266
<b>Construction Contractor</b>	Wright Contracting, LLC 160 Walker Road Lawndale, NC 28090 Contact: Mr. Stephen James Phone: (704) 692-4633
<b>Planting Contractor</b>	Forestree Management Co. 1280 Maudis Road Bailey, NC 27807 Contact: Mr. Tony Cortez Phone: (252) 243-2513
<b>Monitoring Performers</b>	
<b>MY00- MY04</b>	KCI Associates of North Carolina, PC 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 278-2514 Fax: (919) 783-9266

<b>Table 4. Project Information</b>			
<b>Jacob's Ladder Stream Restoration Site, DMS Project # 95023</b>			
<b>Project Name</b>	Jacob's Ladder Stream Restoration Site		
<b>County</b>	Rowan County		
<b>Project Area (acres)</b>	17.2 acres		
<b>Project Coordinates (lat. and long.)</b>	35.552956 N, 80.653116 W		
<b>Project Watershed Summary Information</b>			
<b>Physiographic Province</b>	Piedmont		
<b>River Basin</b>	Yadkin-Pee Dee		
<b>USGS Hydrologic Unit 8-digit</b>	03040105	USGS Hydrologic Unit 14-digit	03040105020040
<b>DWQ Sub-basin</b>	13-17-09		
<b>Project Drainage Area</b>	682 acres/1.06 square miles		
<b>Project Drainage Area Percentage of Impervious Area</b>	1.1%/8 acres		
<b>CGIA Land Use Classification</b>	15.8% Cultivated, 35.1% Managed Herbaceous Cover, 41.6% Mixed Upland Hardwoods, 6.9% Mixed Hardwoods/Conifers, and 0.5% Southern Yellow Pine		
<b>Reach Summary Information (Post-Restoration)</b>			
<b>Parameters</b>	<b>T1</b>	<b>T1A-1, T1A-2, T1A-3</b>	<b>T2</b>
Length of reach (linear feet)	2,389	944	2,084
Valley classification	VIII	VIII	VIII
Drainage area (acres)	231.6 acres	34.5 acres	450.1 acres
NCDWQ Water Quality Classification	Class C, WSIII	Class C, WSIII	Class C, WSIII
Morphological Description (stream type)	C4	B4c/C4	C4
Evolutionary trend	Stage II (Constructed)	Stage II (Constructed)	Stage II (Constructed)
Mapped Soil Series	Chewacla loam	Pacolet sandy loam	Pacolet sandy loam & Chewacla loam
Drainage class	Poorly drained	Well drained	Well drained
Soil Hydric status	Non hydric	Non hydric	Non hydric
Slope	0-2%	0-2%	0-2%
FEMA classification	AE (portion in backwater of Irish Buffalo Creek only)	N/A	AE (portion in backwater of Irish Buffalo Creek only)
Native vegetation community	Piedmont Alluvial Forest	Mesic Mixed Hardwood Forest & Piedmont Alluvial Forest	Piedmont Alluvial Forest
Percent composition of exotic invasive vegetation	0%	0%	0%
<b>Regulatory Considerations</b>			
<b>Regulation</b>	<b>Applicable?</b>	<b>Resolved?</b>	<b>Supporting Documentation</b>
Waters of the United States – Section 404	Yes	Yes, received 404 permit	N/A
Waters of the United States – Section 401	Yes	Yes, received 401 permit	N/A
Endangered Species Act	No	N/A	N/A
Historic Preservation Act	No	N/A	N/A
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A
FEMA Floodplain Compliance	Yes	Floodplain development permit completed through Rowan County	N/A
Essential Fisheries Habitat	No	N/A	N/A

# **Appendix B**


## **Visual Assessment Data**



**LEGEND**

- CONSERVATION EASEMENT
- CROSS-SECTION (XS)
- VEG PLOT ACHIEVING DENSITY CRITERION
- VEG PLOT BELOW DENSITY CRITERION
- 1009 / 610 VEG PLOT TOTAL / PLANTED STEM DENSITY
- PHOTO POINT (PP)
- GAUGE LOCATION
- LOW STEM DENSITY AREAS

IMAGE SOURCE: NC 2014 STATEWIDE ORTHOIMAGERY



NO.	DATE	DESCRIPTION	REVISIONS


**NCDEQ DIVISION OF  
MITIGATION SERVICES**

**KCI**  
ASSOCIATES OF NC  
ENGINEERS • PLANNERS • SCIENTISTS  
4505 FALLS OF NEUSE ROAD  
RALEIGH, NORTH CAROLINA 27609

JACOB'S LADDER  
STREAM MITIGATION PROJECT  
MONITORING YEAR 4  
CHINA GROVE, ROWAN COUNTY, NORTH CAROLINA  
REACH T1

DATE: DEC 2017  
SCALE: GRAPHIC  
CURRENT  
CONDITION  
PLAN VIEW  
SHEET 1 OF 2






**LEGEND**

- CONSERVATION EASEMENT
- CROSS-SECTION (XS)
- VEG PLOT ACHIEVING DENSITY CRITERION
- VEG PLOT BELOW DENSITY CRITERION
- 1009 / 610 VEG PLOT TOTAL / PLANTED STEM DENSITY
- ⊙ PHOTO POINT (PP)
- ⊙ GAUGE LOCATION
- LOW STEM DENSITY AREAS

IMAGE SOURCE: NC 2014 STATEWIDE ORTHOIMAGERY



NO.	DATE	DESCRIPTION	BY	REVISIONS

**NCDEQ DIVISION OF  
MITIGATION SERVICES**

**KCI**  
ASSOCIATES OF NC  
ENGINEERS PLANNERS SCIENTISTS  
4505 FALLS OF NEUSE ROAD  
RALEIGH, NORTH CAROLINA 27609

JACOB'S LADDER  
STREAM MITIGATION PROJECT  
MONITORING YEAR 4  
CHINA GROVE, ROMAN COUNTY, NORTH CAROLINA  
REACH T2

DATE: DEC 2017  
SCALE: GRAPHIC  
CURRENT  
CONDITION  
PLAN VIEW  
SHEET 2 OF 2

Table 5. Visual Stream Morphology Stability Assessment							
Jacob's Ladder Stream Restoration Site, DMS Project # 95023							
Assessed Length		2,389					
		Reach - T1					
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	22	22			100%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	13	21		
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)		14	21			67%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	11	11			100%
2. Thalweg centering at downstream of meander (Glide)		11	11			100%	
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	9	9			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	9	9			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	1	1			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	2	2			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	0	0			N/A

Table 5. Visual Stream Morphology Stability Assessment							
Jacob's Ladder Stream Restoration Site, DMS Project # 95023							
Assessed Length 2,084				Reach - T2			
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	16	20			80%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	7			11
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)		11	11			100%
	4. Thalweg Position <sup>+</sup>	1. Thalweg centering at upstream of meander bend (Run)	10	10			N/A
		2. Thalweg centering at downstream of meander (Glide)	10	10			N/A
	<b>Totals</b>						0
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	6	6			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	6	6			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	0	0			N/A
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	3	3			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	0	0			N/A

<b>Table 6. Vegetation Condition Assessment</b>						
<b>Jacob's Ladder Stream Restoration Site, DMS Project # 95023</b>						
<b>Planted Acreage 15.9</b>			<b>Easement Acreage 17.2</b>			
<b>Vegetation Category</b>	<b>Definitions</b>	<b>Mapping Threshold</b>	<b>CCPV Depiction</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Planted Acreage</b>
<b>1. Bare Areas</b>	Very limited cover of both woody and herbaceous material.	0.1 acre	Pattern and Color	0	0.00	0.0%
<b>2. Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acre	Pattern and Color	2	0.26	1.6%
<b>Total</b>				2	0.26	1.6%
<b>3. Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acre	Pattern and Color	0	0.00	0.0%
<b>Cumulative Total</b>				2	0.26	1.6%
<b>4. Invasive Areas of Concern</b>	Areas or points (if too small to render as polygons at map scale).	1,000 SF	Pattern and Color	0	0.00	0.0%
<b>5. Easement Encroachment Areas</b>	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

## Photo Reference Points



PP1U – MY-00 – 3/11/14



PP1U – MY04 – 11/21/17



PP1D – MY-00 – 3/11/14



PP1D – MY04 – 11/21/17



PP2U – MY-00 – 3/11/14



PP2U – MY04 – 11/21/17



PP2D – MY-00 – 3/11/14



PP2D – MY04 – 11/21/17



PP3 Tributary – MY-00 – 3/11/14



PP3 Tributary – MY04 – 11/21/17



PP3U – MY-00 – 3/11/14



PP3U – MY04 – 11/21/17



PP3D – MY-00 – 3/11/14



PP3D – MY04 – 11/21/17



PP4U – MY-00 – 3/11/14



PP4U – MY04 – 11/21/17



PP4D – MY-00 – 3/11/14



PP4D – MY04 – 11/21/17



PP5U – MY-00 – 3/11/14



PP5U – MY04 – 11/21/17



PP5D – MY-00 – 3/11/14



PP5D – MY04 – 11/21/17



PP6U – MY-00 – 3/11/14



PP6U – MY04 – 11/21/17





PP6D – MY-00 – 3/11/14



PP6D – MY04 – 11/21/17



PP7U – MY-00 – 3/11/14



PP7U – MY04 – 11/21/17



PP7D – MY-00 – 3/11/14



PP7D – MY04 – 11/21/17



PP8U – MY-00 – 3/11/14



PP8U – MY04 – 11/21/17



PP8D – MY-00 – 3/11/14



PP8D – MY04 – 11/21/17



PP9U – MY-00 – 3/11/14



PP9U – MY04 – 11/21/17



PP9D – MY-00 – 3/11/14



PP9D – MY04 – 11/21/17

## Vegetation Monitoring Plot Photos



Plot 1 Photo: 6/28/17 – MY04



Plot 2 Photo: 6/28/17 – MY04



Plot 3 Photo: 6/28/17 – MY04



Plot 4 Photo: 6/28/17 – MY04



Plot 5 Photo: 6/28/17 – MY04



Plot 6 Photo: 6/28/17 – MY04



Plot 7 Photo: 6/28/17 – MY04



Plot 8 Photo: 6/28/17 – MY04



Plot 9 Photo: 6/28/17 – MY04



Plot 10 Photo: 6/28/17 – MY04



Plot 11 Photo: 6/28/17 – MY04



Plot 12 Photo: 6/28/17 – MY04



Plot 13 Photo: 6/28/17 – MY04



Plot 14 Photo: 6/28/17 – MY04



Plot 15 Photo: 6/28/17 – MY04



Plot 16 Photo: 6/28/17 – MY04

# **Appendix C**

## **Vegetation Plot Data**

<b>Table 7. Vegetation Plot Criteria Attainment</b>			
<b>Jacob's Ladder Stream Restoration Site, DMS Project # 95023</b>			
<b>Vegetation Plot ID</b>	<b>Vegetation Survival Threshold Met?</b>	<b>Monitoring Year 04 Planted Stem Density (stems/acre)</b>	<b>Monitoring Year 04 Total Stem Density (stems/acre)</b>
1	Yes	445	1,012
2	Yes	688	1,497
3	Yes	850	1,942
4	Yes	728	1,214
5	Yes	567	931
6	Yes	809	1,052
7	Yes	688	1,497
8	Yes	445	567
9	Yes	567	567
10	Yes	728	1,052
11	Yes	364	364
12	Yes	769	1,619
13	Yes	647	728
14	Yes	567	931
15	Yes	445	445
16	Yes	445	728



<b>Report Prepared By</b>	Tommy Seelinger
<b>Date Prepared</b>	7/3/2017 3:23 PM
<b>database name</b>	KCI-2015-J.mdb
<b>database location</b>	M:\2011\20110669-Jacobs Ladder\Monitoring\Vegetation CVS Database
<b>computer name</b>	12-927DM12
<b>file size</b>	62529536
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, total stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	95023
<b>project Name</b>	Jacobs Ladder
<b>Description</b>	Stream Restoration Site
<b>River Basin</b>	
<b>length(ft)</b>	
<b>stream-to-edge width (ft)</b>	
<b>area (sq m)</b>	
<b>Required Plots (calculated)</b>	
<b>Sampled Plots</b>	16

Table 9. DMS Project Code 95023. Project Name: Jacobs Ladder			Current Plot Data (MY4 2017)																										
			95023-01-0001			95023-01-0002			95023-01-0003			95023-01-0004			95023-01-0005			95023-01-0006			95023-01-0007			95023-01-0008					
Scientific Name	Common Name	Species Type	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T			
Acer negundo	boxelder	Tree						1																2					
Acer nigrum	black maple	Tree											1																
Acer rubrum	red maple	Tree			1																								
Alnus incana	gray alder																												
Alnus serrulata	hazel alder	Shrub				1	1	2					4				1	1	1										
Baccharis	baccharis	Shrub																											
Baccharis halimifolia	eastern baccharis	Shrub						5																					
Betula nigra	river birch	Tree				7	7	7	8	8	9					2	2	2	16	16	16	2	2	3	2	2	2		
Callicarpa americana	American beautyberry	Shrub														2	2	2					1	1	1				
Diospyros virginiana	common persimmon	Tree			4																			1					
Fraxinus pennsylvanica	green ash	Tree	4	4	4	1	1	1	5	5	5	10	10	10	3	3	3						8	8	8	7	7	7	
Juglans nigra	black walnut	Tree																											
Juniperus virginiana	eastern redcedar	Tree																											
Liquidambar styraciflua	sweetgum	Tree			6								5			8											1		
Liriodendron tulipifera	tuliptree	Tree	4	4	4	3	3	3	4	4	7	2	2	2	3	3	3												
Nyssa biflora	swamp tupelo	Tree																3	3	3									
Pinus echinata	shortleaf pine	Tree																									1		
Pinus taeda	loblolly pine	Tree			2			4																			1		
Platanus occidentalis	American sycamore	Tree							1	1	1	1	1	1										1	1	1			
Populus	cottonwood																												
Populus deltoides	eastern cottonwood	Tree																						2	2	5			
Quercus	oak	Tree																											
Quercus alba	white oak	Tree																											
Quercus michauxii	swamp chestnut oak	Tree																											
Quercus nigra	water oak	Tree																											
Quercus palustris	pin oak	Tree																											
Quercus phellos	willow oak	Tree	3	3	3	1	1	1	1	1	1	3	3	3	1	1	1												
Quercus rubra	northern red oak	Tree																											
Salix nigra	black willow	Tree			1	3	3	12	2	2	14			3	4	4	12						2	3	3	17		2	
Sambucus canadensis	Common Elderberry	Shrub				1	1	1												1	1	1							
Taxodium distichum	bald cypress	Tree																									2	2	2
Ulmus americana	American elm	Tree																										3	
Unknown		Shrub or Tree																											
<b>Stem count size (ares)</b>			11	11	25	17	17	37	21	21	48	18	18	30	14	14	23	20	20	26	17	17	37	11	11	14			
<b>size (ACRES)</b>			1			1			1			1			1			1			1			1			1		
<b>Species count</b>			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02		
<b>Stems per ACRE</b>			3	3	8	7	7	10	6	6	10	5	5	8	6	6	7	3	3	6	6	6	7	3	3	5			
			445	445	1012	688	688	1497	850	850	1942	728	728	1214	567	567	931	809	809	1052	688	688	1497	445	445	567			

Table 9. DMS Project Code 95023. Project Name: Jacobs Ladder			Current Plot Data (MY4 2017)																										
Scientific Name	Common Name	Species Type	95023-01-0009			95023-01-0010			95023-01-0011			95023-01-0012			95023-01-0013			95023-01-0014			95023-01-0015			95023-01-0016					
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T			
Acer negundo	boxelder	Tree											1						1						7				
Acer nigrum	black maple	Tree																											
Acer rubrum	red maple	Tree																		1									
Alnus incana	gray alder																												
Alnus serrulata	hazel alder	Shrub	2	2	2							5	5	5															
Baccharis	baccharis	Shrub												1															
Baccharis halimifolia	eastern baccharis	Shrub																											
Betula nigra	river birch	Tree	1	1	1													1	1	1									
Callicarpa americana	American beautyberry	Shrub	7	7	7												7	7	7										
Diospyros virginiana	common persimmon	Tree				5	5	5						4															
Fraxinus pennsylvanica	green ash	Tree				3	3	3	7	7	7	7	7	7	7	7	5	5	5	6	6	6	6	6	6				
Juglans nigra	black walnut	Tree																											
Juniperus virginiana	eastern redcedar	Tree						1						1															
Liquidambar styraciflua	sweetgum	Tree						6						11			2				4								
Liriodendron tulipifera	tuliptree	Tree														1	1	1											
Nyssa biflora	swamp tupelo	Tree																					2	2	2				
Pinus echinata	shortleaf pine	Tree																											
Pinus taeda	loblolly pine	Tree						1																					
Platanus occidentalis	American sycamore	Tree														1	1	1	5	5	5								
Populus	cottonwood																												
Populus deltoides	eastern cottonwood	Tree																							1				
Quercus	oak	Tree																											
Quercus alba	white oak	Tree				1	1	1											1	1	2	1	1	1					
Quercus michauxii	swamp chestnut oak	Tree							1	1	1										2	2	2						
Quercus nigra	water oak	Tree																											
Quercus palustris	pin oak	Tree				9	9	9																					
Quercus phellos	willow oak	Tree	1	1	1				1	1	1	7	7	7				2	2	2	1	1	1						
Quercus rubra	northern red oak	Tree	1	1	1																								
Salix nigra	black willow	Tree																							1				
Sambucus canadensis	Common Elderberry	Shrub																											
Taxodium distichum	bald cypress	Tree																				1	1	1					
Ulmus americana	American elm	Tree																											
Unknown		Shrub or Tree																											
<b>Stem count</b>			14	14	14	18	18	26	9	9	9	19	19	40	16	16	18	14	14	23	11	11	11	11	11	18			
<b>size (ares)</b>			1			1			1			1			1			1			1			1			1		
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02		
<b>Species count</b>			6	6	6	4	4	7	3	3	3	3	3	9	4	4	5	5	5	10	5	5	5	3	3	4			
<b>Stems per ACRE</b>			567	567	567	728	728	1052	364	364	364	769	769	1619	648	648	728	567	567	931	445	445	445	445	445	728			

Table 9. DMS Project Code 95023. Project Name: Jacobs Ladder			Annual Means														
Scientific Name	Common Name	Species Type	MY4 (2017)			MY3 (2016)			MY2 (2015)			MY1 (2014)			MY0 (2014)		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Acer negundo	boxelder	Tree			12			6			6	1	1	2			
Acer nigrum	black maple	Tree			1												
Acer rubrum	red maple	Tree			2						1			1			
Alnus incana	gray alder							4									
Alnus serrulata	hazel alder	Shrub	9	9	14	9	9	9	9	9	9	7	7	7			
Baccharis	baccharis	Shrub						5									
Baccharis halimifolia	eastern baccharis	Shrub			6						2						
Betula nigra	river birch	Tree	40	40	42	32	32	41	23	23	23	17	17	24	39	39	39
Callicarpa americana	American beautyberry	Shrub	12	12	12	12	12	12	11	11	11	9	9	9			
Diospyros virginiana	common persimmon	Tree	5	5	14	5	5	8	6	6	12	6	6	8	1	1	1
Fraxinus pennsylvanica	green ash	Tree	85	85	85	75	75	80	66	66	66	32	32	32			
Juglans nigra	black walnut	Tree						1									
Juniperus virginiana	eastern redcedar	Tree			2			2									
Liquidambar styraciflua	sweetgum	Tree			43			51			20			7			
Liriodendron tulipifera	tuliptree	Tree	17	17	20	15	15	18	26	26	26	15	15	15	40	40	40
Nyssa biflora	swamp tupelo	Tree	6	6	6	4	4	4									
Pinus echinata	shortleaf pine	Tree			1												
Pinus taeda	loblolly pine	Tree			8			6			2						
Platanus occidentalis	American sycamore	Tree	11	11	11	12	12	13	12	12	13	15	15	17	62	62	62
Populus	cottonwood							2									
Populus deltoides	eastern cottonwood	Tree	2	2	7	2	2	3	2	2	4	2	2	8			
Quercus	oak	Tree						1				1	1	1	2	2	2
Quercus alba	white oak	Tree	3	3	7	2	2	2	2	2	3			1			
Quercus michauxii	swamp chestnut oak	Tree	4	4	4	1	1	1	1	1	1						
Quercus nigra	water oak	Tree													1	1	1
Quercus palustris	pin oak	Tree	9	9	9	10	10	10	10	10	10	7	7	7			
Quercus phellos	willow oak	Tree	20	20	20	18	18	19	19	19	19	17	17	17	24	24	24
Quercus rubra	northern red oak	Tree	1	1	1	1	1	1	1	1	1	1	1	1			
Salix nigra	black willow	Tree	12	12	64	12	12	56	12	12	54	14	14	26	13	13	13
Sambucus canadensis	Common Elderberry	Shrub	2	2	2	2	2	2	1	1	2			2			
Taxodium distichum	bald cypress	Tree	3	3	3												
Ulmus americana	American elm	Tree			3			2									
Unknown		Shrub or Tree							1	1	1	6	6	6	51	51	51
	<b>Stem count</b>		241	241	399	212	212	359	202	202	286	150	150	191	233	233	233
	<b>size (ares)</b>		16			16			16			16			16		
	<b>size (ACRES)</b>		0.40			0.40			0.40			0.40			0.40		
	<b>Species count</b>		17	17	26	16	16	26	16	16	21	15	15	19	9	9	9
	<b>Stems per ACRE</b>		610	610	1009	536	536	908	511	511	723	379	379	483	589	589	589

# **Appendix D**

## **Stream Survey Data**


<b>River Basin:</b>	Yadkin-Pee Dee
<b>Watershed:</b>	Jacob's Ladder
<b>XS ID</b>	XS-1, Riffle (T1)
<b>Drainage Area (sq mi):</b>	0.21
<b>Date:</b>	6/1/2017
<b>Field Crew:</b>	T. Seelinger and B. Grunwald



Station (ft)	Elevation (ft)
0.0	767.1
4.7	767.0
8.3	766.9
11.4	766.9
14.6	766.8
17.2	766.8
18.0	766.8
19.9	766.3
21.3	765.9
22.4	765.5
22.8	765.4
23.2	765.1
23.6	764.8
24.6	764.7
25.0	764.8
25.6	764.7
26.3	764.7
26.9	764.7
27.1	765.1
27.8	765.4
28.6	765.8
29.3	766.1
30.2	766.4
31.6	766.5
36.7	766.6
40.5	766.6
44.9	766.7
47.7	766.6
50.7	767.1

SUMMARY DATA	
<b>Bankfull Elevation (ft):</b>	766.5
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>):</b>	11.1
<b>Bankfull Width (ft):</b>	11.8
<b>Flood Prone Area Elevation (ft):</b>	768.3
<b>Flood Prone Width (ft):</b>	>50
<b>Max Depth at Bankfull (ft):</b>	1.8
<b>Mean Depth at Bankfull (ft):</b>	0.9
<b>W / D Ratio:</b>	12.5
<b>Entrenchment Ratio:</b>	4.3
<b>Bank Height Ratio:</b>	1.1

Yadkin-Pee Dee River Basin, Jacob's Ladder, XS-1, Riffle (T1)




<b>River Basin:</b>	Yadkin-Pee Dee
<b>Watershed:</b>	Jacob's Ladder
<b>XS ID</b>	XS-2, Pool (T1)
<b>Drainage Area (sq mi):</b>	0.21
<b>Date:</b>	6/1/2017
<b>Field Crew:</b>	T. Seelinger and B. Grunwald



Station (ft)	Elevation (ft)
0.0	765.4
3.9	765.2
7.6	765.0
11.9	764.8
14.4	764.6
16.3	764.7
17.0	764.6
18.1	764.3
18.7	763.6
19.1	763.1
20.1	762.6
21.0	762.2
21.8	762.1
22.8	762.2
24.1	762.9
24.5	763.0
25.2	763.6
25.6	764.0
27.5	764.3
29.4	764.9
31.1	765.1
33.6	765.3
36.9	765.4
39.9	765.5
42.2	765.7
45.7	765.8
47.9	765.7
47.9	766.2

SUMMARY DATA	
<b>Bankfull Elevation (ft):</b>	764.4
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>):</b>	13.0
<b>Bankfull Width (ft):</b>	10.4
<b>Flood Prone Area Elevation (ft):</b>	-
<b>Flood Prone Width (ft):</b>	-
<b>Max Depth at Bankfull (ft):</b>	2.3
<b>Mean Depth at Bankfull (ft):</b>	1.2
<b>W / D Ratio:</b>	-
<b>Entrenchment Ratio:</b>	-
<b>Bank Height Ratio:</b>	-

Yadkin-Pee Dee River Basin, Jacob's Ladder, XS-2, Pool (T1)




<b>River Basin:</b>	Yadkin-Pee Dee
<b>Watershed:</b>	Jacob's Ladder
<b>XS ID</b>	XS-3, Riffle (T1)
<b>Drainage Area (sq mi):</b>	0.36
<b>Date:</b>	6/1/2017
<b>Field Crew:</b>	T. Seelinger and B. Grunwald



Station (ft)	Elevation (ft)
0.0	756.9
5.5	756.9
10.3	756.9
14.8	756.7
16.0	756.7
17.6	756.0
19.2	755.8
20.1	755.4
20.8	755.3
21.1	755.0
21.8	755.0
22.2	755.0
23.6	755.0
24.5	755.5
25.4	755.8
26.9	756.5
28.8	756.8
30.4	756.9
34.9	757.0
41.7	756.9
46.8	757.0
47.0	757.6

SUMMARY DATA	
<b>Bankfull Elevation (ft):</b>	756.9
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>):</b>	14.3
<b>Bankfull Width (ft):</b>	15.6
<b>Flood Prone Area Elevation (ft):</b>	758.8
<b>Flood Prone Width (ft):</b>	>45
<b>Max Depth at Bankfull (ft):</b>	1.9
<b>Mean Depth at Bankfull (ft):</b>	0.9
<b>W / D Ratio:</b>	17.1
<b>Entrenchment Ratio:</b>	3.0
<b>Bank Height Ratio:</b>	1.1

Yadkin-Pee Dee River Basin, Jacob's Ladder, XS-3, Riffle (T1)






<b>River Basin:</b>	Yadkin-Pee Dee
<b>Watershed:</b>	Jacob's Ladder
<b>XS ID</b>	XS-4, Pool (T1)
<b>Drainage Area (sq mi):</b>	0.36
<b>Date:</b>	6/1/2017
<b>Field Crew:</b>	T. Seelinger and B. Grunwald

Station (ft)	Elevation (ft)
0.0	755.3
4.0	755.1
9.1	755.1
13.3	755.1
15.6	755.0
16.8	754.9
17.7	754.7
18.8	754.2
19.5	754.1
20.2	753.8
20.6	753.2
21.0	753.1
22.8	752.3
22.8	751.7
24.1	751.9
25.5	752.4
26.5	753.1
27.3	753.2
28.1	753.5
28.5	753.8
29.3	754.2
31.1	754.5
33.9	755.0
37.3	755.1
42.9	755.2
49.5	755.4
49.5	755.8

SUMMARY DATA	
<b>Bankfull Elevation (ft):</b>	755.0
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>):</b>	23.5
<b>Bankfull Width (ft):</b>	17.5
<b>Flood Prone Area Elevation (ft):</b>	-
<b>Flood Prone Width (ft):</b>	-
<b>Max Depth at Bankfull (ft):</b>	3.3
<b>Mean Depth at Bankfull (ft):</b>	1.3
<b>W / D Ratio:</b>	-
<b>Entrenchment Ratio:</b>	-
<b>Bank Height Ratio:</b>	-




<b>River Basin:</b>	Yadkin-Pee Dee
<b>Watershed:</b>	Jacob's Ladder
<b>XS ID</b>	XS-5, Riffle (T1)
<b>Drainage Area (sq mi):</b>	0.36
<b>Date:</b>	6/1/2017
<b>Field Crew:</b>	T. Seelinger and B. Grunwald



Station (ft)	Elevation (ft)
0.0	753.9
6.2	753.8
11.2	753.8
15.2	753.7
17.3	753.7
18.6	753.8
19.5	753.2
20.8	752.9
21.4	752.2
22.2	751.8
23.0	752.0
24.1	752.0
25.2	751.8
26.3	752.1
26.9	752.5
27.9	753.0
29.8	753.6
30.9	753.9
32.6	753.9
37.8	754.0
42.8	754.2
48.0	754.2
50.3	754.7

SUMMARY DATA	
<b>Bankfull Elevation (ft):</b>	753.7
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>):</b>	12.8
<b>Bankfull Width (ft):</b>	10.8
<b>Flood Prone Area Elevation (ft):</b>	755.7
<b>Flood Prone Width (ft):</b>	>50
<b>Max Depth at Bankfull (ft):</b>	2.0
<b>Mean Depth at Bankfull (ft):</b>	1.2
<b>W / D Ratio:</b>	9.1
<b>Entrenchment Ratio:</b>	4.6
<b>Bank Height Ratio:</b>	1.5




<b>River Basin:</b>	Yadkin-Pee Dee
<b>Watershed:</b>	Jacob's Ladder
<b>XS ID</b>	XS-6, Riffle (T2)
<b>Drainage Area (sq mi):</b>	0.67
<b>Date:</b>	6/1/2017
<b>Field Crew:</b>	T. Seelinger and B. Grunwald



Station (ft)	Elevation (ft)
0.0	757.4
0.0	757.0
4.0	756.9
7.9	756.5
9.9	756.3
11.6	756.1
14.2	755.1
15.8	754.9
17.2	754.7
18.5	754.6
20.2	754.2
21.2	754.1
21.8	753.9
22.1	753.5
22.9	753.2
23.7	753.4
24.2	753.7
25.0	754.0
27.6	754.4
29.7	754.5
30.9	755.0
32.3	755.0
35.6	755.0
37.6	755.1
39.4	755.3
42.5	756.7
44.5	757.0
47.4	757.4
50.8	757.7
56.0	757.7
58.3	757.6

SUMMARY DATA	
<b>Bankfull Elevation (ft):</b>	754.8
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>):</b>	8.7
<b>Bankfull Width (ft):</b>	13.6
<b>Flood Prone Area Elevation (ft):</b>	756.4
<b>Flood Prone Width (ft):</b>	32.8
<b>Max Depth at Bankfull (ft):</b>	1.6
<b>Mean Depth at Bankfull (ft):</b>	0.6
<b>W / D Ratio:</b>	21.2
<b>Entrenchment Ratio:</b>	2.3
<b>Bank Height Ratio:</b>	0.9

Yadkin-Pee Dee River Basin, Jacob's Ladder, XS-6, Riffle (T2)




<b>River Basin:</b>	Yadkin-Pee Dee
<b>Watershed:</b>	Jacob's Ladder
<b>XS ID</b>	XS-7, Riffle (T2)
<b>Drainage Area (sq mi):</b>	0.67
<b>Date:</b>	6/1/2017
<b>Field Crew:</b>	T. Seelinger and B. Grunwald

Station (ft)	Elevation (ft)
0.0	755.9
0.0	755.5
5.0	755.4
10.0	755.4
14.9	755.1
16.8	755.2
18.1	754.7
19.0	754.1
21.5	753.0
22.9	752.6
25.1	752.5
25.6	752.5
26.6	752.3
27.5	751.9
29.2	751.7
31.6	751.5
32.5	751.3
32.9	751.3
34.2	751.4
34.9	751.4
36.1	751.6
37.6	751.8
40.2	752.0
42.5	752.3
44.6	752.4
48.2	752.4
49.5	752.9
52.0	753.8
53.5	754.2
56.7	754.3
61.5	754.4
66.3	754.4
63.2	754.4
66.5	754.4

SUMMARY DATA	
<b>Bankfull Elevation (ft):</b>	752.2
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>):</b>	8.0
<b>Bankfull Width (ft):</b>	15.3
<b>Flood Prone Area Elevation (ft):</b>	753.1
<b>Flood Prone Width (ft):</b>	29.1
<b>Max Depth at Bankfull (ft):</b>	0.9
<b>Mean Depth at Bankfull (ft):</b>	0.5
<b>W / D Ratio:</b>	29.0
<b>Entrenchment Ratio:</b>	2.2
<b>Bank Height Ratio:</b>	0.5



Yadkin-Pee Dee River Basin, Jacob's Ladder, XS-7, Riffle (T2)




<b>River Basin:</b>	Yadkin-Pee Dee
<b>Watershed:</b>	Jacob's Ladder
<b>XS ID</b>	XS-8, Riffle (T2)
<b>Drainage Area (sq mi):</b>	0.70
<b>Date:</b>	6/1.2017
<b>Field Crew:</b>	T. Seelinger and B. Grunwald



Station (ft)	Elevation (ft)
0.0	750.9
3.1	750.6
7.9	750.4
13.6	750.2
21.3	750.4
24.0	750.3
25.4	749.7
26.9	749.4
28.4	749.4
29.6	749.2
30.2	749.1
30.5	748.7
31.1	748.6
31.4	748.6
31.8	748.7
32.6	749.1
33.3	749.2
35.6	749.7
37.2	750.0
39.1	750.5
40.5	750.3
47.1	750.4
53.9	750.5
58.7	750.5

SUMMARY DATA	
<b>Bankfull Elevation (ft):</b>	750.3
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>):</b>	12.4
<b>Bankfull Width (ft):</b>	14.8
<b>Flood Prone Area Elevation (ft):</b>	752.1
<b>Flood Prone Width (ft):</b>	59
<b>Max Depth at Bankfull (ft):</b>	1.8
<b>Mean Depth at Bankfull (ft):</b>	0.8
<b>W / D Ratio:</b>	17.8
<b>Entrenchment Ratio:</b>	4.0
<b>Bank Height Ratio:</b>	1.0

Yadkin-Pee Dee River Basin, Jacob's Ladder, XS-8, Riffle (T2)




<b>River Basin:</b>	Yadkin-Pee Dee
<b>Watershed:</b>	Jacob's Ladder
<b>XS ID</b>	XS-9, Pool (T2)
<b>Drainage Area (sq mi):</b>	0.70
<b>Date:</b>	6/1/2017
<b>Field Crew:</b>	T. Seelinger and B. Grunwald



Station (ft)	Elevation (ft)
0.0	746.6
4.3	746.0
9.9	745.9
16.2	745.8
18.0	745.8
18.7	745.6
19.6	745.3
20.3	744.4
20.6	744.0
20.6	743.5
21.4	743.1
22.3	743.3
22.8	743.6
23.6	743.9
24.3	744.0
25.5	744.6
26.1	744.7
30.4	744.7
34.0	745.0
36.9	745.6
44.0	745.7
50.4	745.7
56.7	746.2
64.2	746.0
68.6	746.1

SUMMARY DATA	
<b>Bankfull Elevation (ft):</b>	745.6
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>):</b>	18.0
<b>Bankfull Width (ft):</b>	18.1
<b>Flood Prone Area Elevation (ft):</b>	-
<b>Flood Prone Width (ft):</b>	-
<b>Max Depth at Bankfull (ft):</b>	2.5
<b>Mean Depth at Bankfull (ft):</b>	1.0
<b>W / D Ratio:</b>	-
<b>Entrenchment Ratio:</b>	-
<b>Bank Height Ratio:</b>	-

Yadkin-Pee Dee River Basin, Jacob's Ladder, XS-9, Pool (T2)




<b>River Basin:</b>	Yadkin-Pee Dee
<b>Watershed:</b>	Jacob's Ladder
<b>XS ID</b>	XS-10, Riffle (T2)
<b>Drainage Area (sq mi):</b>	0.70
<b>Date:</b>	6/1/2017
<b>Field Crew:</b>	T. Seelinger and B. Grunwald




Station (ft)	Elevation (ft)
0.0	745.9
0.0	745.5
7.2	745.3
13.8	745.4
18.9	745.4
20.9	745.2
22.9	744.6
24.5	743.9
25.8	743.9
26.3	743.6
26.9	743.5
27.5	743.6
28.0	743.9
29.0	744.2
30.3	744.3
31.1	744.5
34.5	745.7
40.7	745.8
48.4	746.0
58.9	746.0
66.3	746.1
66.3	746.2

SUMMARY DATA	
<b>Bankfull Elevation (ft):</b>	745.4
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>):</b>	14.0
<b>Bankfull Width (ft):</b>	14.9
<b>Flood Prone Area Elevation (ft):</b>	747.4
<b>Flood Prone Width (ft):</b>	>65
<b>Max Depth at Bankfull (ft):</b>	1.9
<b>Mean Depth at Bankfull (ft):</b>	0.9
<b>W / D Ratio:</b>	15.8
<b>Entrenchment Ratio:</b>	4.5
<b>Bank Height Ratio:</b>	1.1

Yadkin-Pee Dee River Basin, Jacob's Ladder, XS-10, Riffle (T2)



Jacob's Ladder Stream Restoration Site  
Longitudinal Profile  
T1 MY-04






Jacob's Ladder Stream Restoration Site  
Longitudinal Profile  
T2 MY-04



- As-Built, 2/19/14
- MY-01, 10/30/14
- MY-02, 8/12/15
- MY-03, 6/9/16
- MY-04, 6/1/17
- Cross Sections
- Structures
- Bankfull
- Water Surface

Cross-Section 1 Riffle - MY-04			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	2
Very Fine	.062 - .125	S	
Fine	.125 - .25	A	3
Medium	.25 - .50	N	2
Coarse	.50 - 1	D	9
Very Coarse	1 - 2	S	3
Very Fine	2 - 4		3
Fine	4 - 5.7	G	
Fine	5.7 - 8	R	
Medium	8 - 11.3	A	1
Medium	11.3 - 16	V	2
Coarse	16 - 22.6	E	1
Coarse	22.6 - 32	L	1
Very Coarse	32 - 45	S	
Very Coarse	45 - 64		10
Small	64 - 90	C	8
Small	90 - 128	O	28
Large	128 - 180	B	23
Large	180 - 256	L	3
Small	256 - 362	B	1
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	100

Note:




Size (mm)	
D16	1
D35	60
D50	96
D65	120
D84	150
D95	180

Size Distribution	
mean	12.2
dispersion	48.8
skewness	-0.61

Type	
silt/clay	2%
sand	17%
gravel	18%
cobble	62%
boulder	1%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 2 Pool - MY-04			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	15
Very Fine	.062 - .125	S	79
Fine	.125 - .25	A	
Medium	.25 - .50	N	
Coarse	.50 - 1	D	4
Very Coarse	1 - 2	S	
Very Fine	2 - 4		1
Fine	4 - 5.7	G	
Fine	5.7 - 8	R	
Medium	8 - 11.3	A	
Medium	11.3 - 16	V	
Coarse	16 - 22.6	E	
Coarse	22.6 - 32	L	
Very Coarse	32 - 45	S	
Very Coarse	45 - 64		
Small	64 - 90	C	1
Small	90 - 128	O	
Large	128 - 180	B	
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	100
Note:			




Size (mm)	
D16	0.062
D35	0.074
D50	0.085
D65	0.097
D84	0.11
D95	0.59

Size Distribution	
mean	0.1
dispersion	1.3
skewness	-0.03

Type	
silt/clay	15%
sand	83%
gravel	1%
cobble	1%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 3 Riffle - MY-04			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	
Very Fine	.062 - .125	S	
Fine	.125 - .25	A	
Medium	.25 - .50	N	
Coarse	.50 - 1	D	4
Very Coarse	1 - 2	S	4
Very Fine	2 - 4		
Fine	4 - 5.7	G	3
Fine	5.7 - 8	R	1
Medium	8 - 11.3	A	4
Medium	11.3 - 16	V	1
Coarse	16 - 22.6	E	8
Coarse	22.6 - 32	L	11
Very Coarse	32 - 45	S	4
Very Coarse	45 - 64		17
Small	64 - 90	C	10
Small	90 - 128	O	18
Large	128 - 180	B	12
Large	180 - 256	L	2
Small	256 - 362	B	1
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	100
Note:			




Size (mm)	
D16	11
D35	31
D50	55
D65	84
D84	130
D95	170

Size Distribution	
mean	37.8
dispersion	3.7
skewness	-0.16

Type	
silt/clay	0%
sand	8%
gravel	49%
cobble	42%
boulder	1%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 4 Pool - MY-04			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	80
Very Fine	.062 - .125	S	5
Fine	.125 - .25	A	5
Medium	.25 - .50	N	
Coarse	.50 - 1	D	5
Very Coarse	1 - 2	S	
Very Fine	2 - 4		5
Fine	4 - 5.7	G	
Fine	5.7 - 8	R	
Medium	8 - 11.3	A	
Medium	11.3 - 16	V	
Coarse	16 - 22.6	E	
Coarse	22.6 - 32	L	
Very Coarse	32 - 45	S	
Very Coarse	45 - 64		
Small	64 - 90	C	
Small	90 - 128	O	
Large	128 - 180	B	
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	<b>100</b>
Note:			




Size (mm)	
D16	0.062
D35	0.062
D50	0.062
D65	0.062
D84	0.11
D95	1.9

Size Distribution	
mean	0.1
dispersion	1.4
skewness	0.25

Type	
silt/clay	80%
sand	15%
gravel	5%
cobble	0%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 5 Riffle - MY-04			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	
Very Fine	.062 - .125	S	8
Fine	.125 - .25	A	
Medium	.25 - .50	N	
Coarse	.50 - 1	D	
Very Coarse	1 - 2	S	
Very Fine	2 - 4		1
Fine	4 - 5.7	G	
Fine	5.7 - 8	R	1
Medium	8 - 11.3	A	
Medium	11.3 - 16	V	1
Coarse	16 - 22.6	E	1
Coarse	22.6 - 32	L	12
Very Coarse	32 - 45	S	4
Very Coarse	45 - 64		15
Small	64 - 90	C	7
Small	90 - 128	O	16
Large	128 - 180	B	29
Large	180 - 256	L	5
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	100
Note:			




Size (mm)	
D16	25
D35	53
D50	90
D65	130
D84	160
D95	180

Size Distribution	
mean	63.2
dispersion	2.7
skewness	-0.17

Type	
silt/clay	0%
sand	8%
gravel	35%
cobble	57%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 6 Riffle -MY-04			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	
Very Fine	.062 - .125	S	
Fine	.125 - .25	A	4
Medium	.25 - .50	N	
Coarse	.50 - 1	D	18
Very Coarse	1 - 2	S	13
Very Fine	2 - 4		12
Fine	4 - 5.7	G	25
Fine	5.7 - 8	R	17
Medium	8 - 11.3	A	8
Medium	11.3 - 16	V	3
Coarse	16 - 22.6	E	
Coarse	22.6 - 32	L	
Very Coarse	32 - 45	S	
Very Coarse	45 - 64		
Small	64 - 90	C	
Small	90 - 128	O	
Large	128 - 180	B	
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	100
Note:			




Size (mm)	
D16	0.79
D35	2.0
D50	4.2
D65	5.4
D84	7.4
D95	10

Size Distribution	
mean	2.4
dispersion	3.5
skewness	-0.24

Type	
silt/clay	0%
sand	35%
gravel	65%
cobble	0%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 7 Riffle - MY-04			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	1
Very Fine	.062 - .125	S	
Fine	.125 - .25	A	5
Medium	.25 - .50	N	4
Coarse	.50 - 1	D	8
Very Coarse	1 - 2	S	18
Very Fine	2 - 4		33
Fine	4 - 5.7	G	21
Fine	5.7 - 8	R	8
Medium	8 - 11.3	A	2
Medium	11.3 - 16	V	
Coarse	16 - 22.6	E	
Coarse	22.6 - 32	L	
Very Coarse	32 - 45	S	
Very Coarse	45 - 64		
Small	64 - 90	C	
Small	90 - 128	O	
Large	128 - 180	B	
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	100
Note:			




Size (mm)	
D16	0.84
D35	1.90
D50	2.7
D65	3.7
D84	5.3
D95	7.2

Size Distribution	
mean	2.1
dispersion	2.6
skewness	-0.12

Type	
silt/clay	1%
sand	35%
gravel	64%
cobble	0%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%



Cross-Section 8 Riffle -MY-04			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	
Very Fine	.062 - .125	S	
Fine	.125 - .25	A	
Medium	.25 - .50	N	5
Coarse	.50 - 1	D	14
Very Coarse	1 - 2	S	13
Very Fine	2 - 4		6
Fine	4 - 5.7	G	12
Fine	5.7 - 8	R	6
Medium	8 - 11.3	A	7
Medium	11.3 - 16	V	
Coarse	16 - 22.6	E	2
Coarse	22.6 - 32	L	14
Very Coarse	32 - 45	S	9
Very Coarse	45 - 64		9
Small	64 - 90	C	2
Small	90 - 128	O	1
Large	128 - 180	B	
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	100
Note:			




Size (mm)	
D16	0.86
D35	2.8
D50	6
D65	22
D84	39
D95	59

Size Distribution	
mean	5.8
dispersion	6.7
skewness	-0.01

Type	
silt/clay	0%
sand	32%
gravel	65%
cobble	3%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 9 Pool - MY-04			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	
Very Fine	.062 - .125	S	
Fine	.125 - .25	A	10
Medium	.25 - .50	N	10
Coarse	.50 - 1	D	14
Very Coarse	1 - 2	S	22
Very Fine	2 - 4		40
Fine	4 - 5.7	G	4
Fine	5.7 - 8	R	
Medium	8 - 11.3	A	
Medium	11.3 - 16	V	
Coarse	16 - 22.6	E	
Coarse	22.6 - 32	L	
Very Coarse	32 - 45	S	
Very Coarse	45 - 64		
Small	64 - 90	C	
Small	90 - 128	O	
Large	128 - 180	B	
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	100
Note:			




Size (mm)	
D16	0.38
D35	1.0
D50	1.7
D65	2.3
D84	3.2
D95	3.9

Size Distribution	
mean	1.1
dispersion	3.2
skewness	-0.20

Type	
silt/clay	0%
sand	56%
gravel	44%
cobble	0%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 10 Riffle - MY-04			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	1
Very Fine	.062 - .125	S	
Fine	.125 - .25	A	5
Medium	.25 - .50	N	17
Coarse	.50 - 1	D	9
Very Coarse	1 - 2	S	3
Very Fine	2 - 4		3
Fine	4 - 5.7	G	4
Fine	5.7 - 8	R	4
Medium	8 - 11.3	A	3
Medium	11.3 - 16	V	3
Coarse	16 - 22.6	E	2
Coarse	22.6 - 32	L	11
Very Coarse	32 - 45	S	7
Very Coarse	45 - 64		16
Small	64 - 90	C	5
Small	90 - 128	O	2
Large	128 - 180	B	4
Large	180 - 256	L	1
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	100
Note:			



Size (mm)	
D16	0.38
D35	2
D50	12
D65	32
D84	59
D95	130

Size Distribution	
mean	4.7
dispersion	18.2
skewness	-0.27

Type	
silt/clay	1%
sand	34%
gravel	53%
cobble	12%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

**Table 10a. T1 Baseline Stream Data Summary  
Jacob's Ladder Stream Restoration Site, DMS Project # 95023**

Parameter	Pre-Existing Condition					Reference Reach(es) Data					Design		As-built			
Dimension - Riffle	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Max	Min	Mean	Max	n
Bankfull Width (ft)	6.7	8.2		9.6	2	6.9				1	10.3	11.5	10.8	11.3	12.4	3
Floodprone Width (ft)	12	14		16	2	23				1	23	70	>45	>48	>50	3
Bankfull Mean Depth (ft)	1.1	1.3		1.5	2	1.1				1	0.9	1.0	0.8	0.9	1.0	3
Bankfull Max Depth (ft)	1.7	2.1		2.4	2	1.6				1	1.4	1.5	1.3	1.5	1.7	3
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	9.8	10.2		10.5	2	7.4				1	9.0	11.0	8.8	10.3	11.6	3
Width/Depth Ratio	4.6	6.7		8.8	2	6.4				1	12.0	12.0	11.2	12.6	13.3	3
Entrenchment Ratio	1.3	1.8		2.2	2	3.4				1	2.2	6.0	3.6	4.3	4.6	3
Bank Height Ratio	2.3	2.8		3.3	2	1.0				1	1.0	1.0	1.0	1.0	1.0	3
<b>Pattern</b>																
Channel Beltwidth (ft)			*			14	26		38	2	25	70	25	48	70	
Radius of Curvature (ft)			*			12	19		25	2	20	45	20	33	45	
Rc:Bankfull width (ft/ft)			*			1.7	2.7		3.6	2	2	4	2	3	4	
Meander Wavelength (ft)			*			43	73		102	2	65	140	65	103	140	
Meander Width Ratio			*			2.0	3.8		5.5	2	2.4	5.8	2.4	4.0	5.8	
<b>Profile</b>																
Riffle Length (ft)													20	31	40	21
Riffle Slope (ft/ft)	0.010			0.035		0.011			0.025	2	0.004	0.017	0.003	0.015	0.022	21
Pool Length (ft)						16			23		12	40	18	28	49	19
Pool Spacing (ft)						28			57		47	95	54	76	95	19
<b>Substrate and Transport Parameters</b>																
SC% / Sa% / G% / C% / B% / Be%	0% / 21% / 79% / 0% / 0% / 0%										0% / 4% / 44% / 52% / 0% / 0%					
d16 / d35 / d50 / d84 / d95 (mm)	1 / 6 / 8 / 11 / 17 / 22										27 / 49 / 65 / 89 / 123 / 163					
<b>Additional Reach Parameters</b>																
Channel length (ft)	2,179										2,361		2,389			
Drainage Area (SM)	0.36					0.16					0.36		0.36			
Rosgen Classification	G4					E4					C4		C4			
Sinuosity	1.03					1.18					1.14-1.18		1.14-1.18			
Water Surface Slope (ft/ft)	0.011					0.007					0.011		0.008			

\*Not a meandering channel and mostly composed of riffles and runs; therefore no pattern data or pool data was shown

**Table 10b. T2 Baseline Stream Data Summary**

**Jacob's Ladder Stream Restoration Site, DMS Project # 95023**

Parameter	Pre-Existing Condition					Reference Reach(es) Data					Design		As-built			
<b>Dimension - Riffle</b>	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Max	Min	Mean	Max	n
Bankfull Width (ft)	10.6	12.6		16.5	3	6.9				1	13.5	13.5	14.6	14.9	15.2	4
Floodprone Width (ft)	16	24		35	3	23				1	30	70	33	34	66	4
Bankfull Mean Depth (ft)	1.2	1.7		2.3	3	1.1				1	1.1	1.1	0.9	1.1	1.1	4
Bankfull Max Depth (ft)	2.1	2.6		3.4	3	1.6				1	1.8	1.8	1.7	1.7	1.8	4
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	18.5	21.4		25.0	3	7.4				1	15.3	15.3	13.9	15.4	16.3	4
Width/Depth Ratio	4.7	8.0		13.2	3	6.4				1	12.0	12.0	13.9	14.4	15.5	4
Entrenchment Ratio	1.5	1.8		2.1	3	3.4				1	2.2	5.2	2.2	3.3	4.4	4
Bank Height Ratio	1.9	2.0		2.0	3	1.0				1	1.0	1.0	1.0	1.0	1.0	4
<b>Pattern</b>																
Channel Beltwidth (ft)	20	40		60	3	14	26		38	2	20	70	20	45	70	
Radius of Curvature (ft)	5	10		15	3	12	19		25	2	20	54	20	37	54	
Rc:Bankfull width (ft/ft)	0.5	1.0		1.4	3	1.7	2.7		3.6	2	2	4	2	3	4	
Meander Wavelength (ft)	23	87		150	3	43	73		102	2	58	140	58	99	140	
Meander Width Ratio	1.8	3.8		5.8	3	2.0	3.8		5.5	2	2.2	5.2	2.2	4.0	5.2	
<b>Profile</b>																
Riffle Length (ft)													5	15	23	23
Riffle Slope (ft/ft)	0.004			0.018	3	0.011			0.025	2			0.001	0.011	0.041	23
Pool Length (ft)						16			23				13	26	49	16
Pool Spacing (ft)						28			57				52	69	92	16
<b>Substrate and Transport Parameters</b>																
SC% / Sa% / G% / C% / B% / Be%	4% / 21% / 75% / 0% / 0% / 0%										0% / 20% / 76% / 5% / 0% / 0%					
d16 / d35 / d50 / d84 / d95 (mm)	1 / 2 / 3 / 6 / 11 / 19										1 / 5 / 10 / 22 / 36 / 57					
<b>Additional Reach Parameters</b>																
Channel length (ft)	2,083										2,084		2,084			
Drainage Area (SM)	0.70					0.16					0.70		0.70			
Rosgen Classification	G4					E4					C4		C4			
Sinuosity	1.00-1.47					1.18					1.16-1.45		1.16-1.45			
Water Surface Slope (ft/ft)	0.006-0.013					0.007					0.007-0.012		0.008			

<b>Table 10c. T1A-1, T1A-2 Baseline Stream Data Summary</b>																
<b>Jacob's Ladder Stream Restoration Site, DMS Project # 95023</b>																
<b>Parameter</b>	<b>Pre-Existing Condition</b>					<b>Reference Reach(es) Data</b>					<b>Design</b>		<b>As-built</b>			
<b>Dimension - Riffle</b>	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Max	Min	Mean	Max	n
Bankfull Width (ft)	12.7				1	7.7	9.3		10.8	2	7.0					
Floodprone Width (ft)	30				1	13	15		16	2	0.9					
Bankfull Mean Depth (ft)	0.4				1	0.7	0.8		0.9	2	0.6					
Bankfull Max Depth (ft)	0.9				1	1.3	1.5		1.7	2	0.9					
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	4.5				1	6.1	7.5		8.8	2	3.9					
Width/Depth Ratio	35.8				1	8.5	9.9		11.4	2	12.5					
Entrenchment Ratio	2.4				1	1.6	1.8		2.1	2	2.2					
Bank Height Ratio	1.0				1	1.0				1	1.0					
<b>Pattern</b>																
Channel Beltwidth (ft)			*			22				1	10	30				
Radius of Curvature (ft)			*			11			23	2	12	25				
Rc:Bankfull width (ft/ft)			*			1			3	2	2	4				
Meander Wavelength (ft)			*			49			59	2	55	95				
Meander Width Ratio			*			2			3	2	1.0	4.3				
<b>Profile</b>																
Riffle Length (ft)																
Riffle Slope (ft/ft)	0.013			0.018	2	0.012			0.028	2	0.006	0.020				
Pool Length (ft)						5			9		7	11				
Pool Spacing (ft)											22	63				
<b>Substrate and Transport Parameters</b>																
SC% / Sa% / G% / C% / B% / Be%						0%, 18%, 82%, 1%, 0%, 0%										
d16 / d35 / d50 / d84 / d95 (mm)						3, 7, 9, 13, 17, 25										
<b>Additional Reach Parameters</b>																
Channel length (ft)	446										446					
Drainage Area (SM)	0.05					0.15					0.05					
Rosgen Classification	C4					B4c					B4c/C4					
Sinuosity	1.11					1.20					1.11					
Water Surface Slope (ft/ft)	0.015					0.012					0.012					

\*Not a meandering channel and mostly composed of riffles and runs; therefore no pattern data or pool data was shown

<b>Table 10d. T1A-3 Baseline Stream Data Summary</b>																
<b>Jacob's Ladder Stream Restoration Site, DMS Project # 95023</b>																
<b>Parameter</b>	<b>Pre-Existing Condition</b>					<b>Reference Reach(es) Data</b>					<b>Design</b>		<b>As-built</b>			
<b>Dimension - Riffle</b>	Min	Mean	Med	Max	n	Min	Mean	Med	Max	n	Min	Max	Min	Mean	Max	n
Bankfull Width (ft)	9.3				1	9.0	9.5		10.0	2	6.0					
Floodprone Width (ft)	10				1	13	17		21	2	14					
Bankfull Mean Depth (ft)	0.5				1	1.1	1.1		1.2	2	0.5					
Bankfull Max Depth (ft)	0.7				1	1.3	1.4		1.5	2	0.9					
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	4.3				1	10.4	10.5		10.7	2	3.2					
Width/Depth Ratio	20.1				1	8.0	9.0		10.0	2	11.2					
Entrenchment Ratio	1.1				1	1.3	1.8		2.3	2	2.2					
Bank Height Ratio	8.6				1	1.0				1	1.0					
<b>Pattern</b>																
Channel Beltwidth (ft)			*			45				1	15	30				
Radius of Curvature (ft)			*			13			42	2	12	27				
Rc:Bankfull width (ft/ft)			*			1.3			4.4	2	2.0	4.5				
Meander Wavelength (ft)			*			93			136	2	50	80				
Meander Width Ratio			*			4.5			5.0	2	2.5	5.0				
<b>Profile</b>																
Riffle Length (ft)																
Riffle Slope (ft/ft)						0.013			0.028	2	0.020	0.030				
Pool Length (ft)						3			25	2	6	12				
Pool Spacing (ft)						30			39	2	20	40				
<b>Substrate and Transport Parameters</b>																
SC% / Sa% / G% / C% / B% / Be%																
d16 / d35 / d50 / d84 / d95 (mm)																
<b>Additional Reach Parameters</b>																
Channel length (ft)						470					498					
Drainage Area (SM)						0.05			0.40		0.05					
Rosgen Classification						F4			B4c		B4c/C4					
Sinuosity						1.06			1.20		1.09					
Water Surface Slope (ft/ft)						0.018			0.013		0.017					

\*Not a meandering channel and mostly composed of riffles and runs; therefore no pattern data or pool data was shown

Table 11. Cross-Section Morphology Data Tables																																			
Jacob's Ladder Stream Restoration Site, DMS Project # 95023																																			
Dimension and Substrate	Cross-Section 1 (T1-Riffle) Station 14+75							Cross-Section 2 (T1-Pool) Station 16+40							Cross-Section 3 (T1-Riffle) Station 24+88							Cross-Section 4 ( T1-Pool) Station 26+98							Cross-Section 5 (T1-Riffle) Station 28+75						
	Based on fixed baseline elevation	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5
Bankfull Width (ft)	10.8	10.9	11.0	10.3	11.8			9.1	9.5	10.1	8.7	10.4			12.4	13.2	14.4	12.6	15.6			17.0	18.7	17.3	17.8	17.5			10.8	11.5	11.9	11.3	10.8		
Floodprone Width (ft)	>50	>50	>50	>50	>50			-	-	-	-	-			>45	>45	>45	>45	>45			-	-	-	-	-			>50	>50	>50	>50	>50		
Bankfull Mean Depth (ft)	1.0	1.0	0.9	0.9	0.9			1.3	1.3	1.2	1.2	1.2			0.9	1.0	0.9	0.9	0.9			1.3	1.3	1.5	1.3	1.3			0.8	0.9	0.9	0.9	1.2		
Bankfull Max Depth (ft)	1.6	1.8	1.7	1.6	1.8			2.2	2.4	2.3	2.2	2.3			1.7	1.8	1.8	1.7	1.9			3.0	3.1	3.2	3.2	3.3			1.3	1.6	1.7	1.6	2.0		
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	10.4	10.9	12.7	9.5	11.1			11.5	12.7	15.0	10.5	13.0			11.6	12.7	14.5	11.8	14.3			21.4	25.3	22.2	22.8	23.5			8.8	10.2	16.1	10.4	12.8		
Bankfull Width/Depth Ratio	11.2	10.8	11.8	11.1	12.5			-	-	-	-	-			13.3	13.6	15.7	13.6	17.1			-	-	-	-	-			13.3	13.0	13.6	12.2	9.1		
Bankfull Entrenchment Ratio	4.6	4.7	4.6	4.9	4.3			-	-	-	-	-			3.6	3.6	3.3	3.7	3.0			-	-	-	-	-			4.6	4.3	4.2	4.5	4.6		
Bankfull Bank Height Ratio	1.0	1.1	1.1	1.0	1.1			-	-	-	-	-			1.0	1.1	1.1	1.0	1.1			-	-	-	-	-			1.0	1.3	1.3	1.3	1.5		
d50 (mm)	91	100	110	79	96			-	-	-	-	-			46	38	51	28	55			-	-	-	-	-			59	24	57	66	90		
Dimension and Substrate	Cross-Section 6 (T2-Riffle) Station 101+73							Cross-Section 7 (T2-Riffle) Station 105+67							Cross-Section 8 (T2-Riffle) Station 110+00							Cross-Section 9 (T2-Pool) Station 115+88							Cross-Section 10 (T2-Riffle) Station 116+28						
	Based on fixed baseline elevation	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5
Bankfull Width (ft)	14.7	14.3	13.4	11.7	13.6			15.2	15.7	16.3	14.4	15.3			14.6	15.0	15.8	14.1	14.8			17.5	18.1	19.5	17.3	18.1			15.0	13.8	14.0	15.5	14.9		
Floodprone Width (ft)	35.0	34.9	31.6	28.8	32.8			33.0	32.8	33.0	28.9	29.1			>60	>60	>60	>60	>55			-	-	-	-	-			>66	>65	>65	>65	>65		
Bankfull Mean Depth (ft)	0.9	1.0	0.9	0.7	0.6			1.1	1.0	0.9	0.6	0.5			1.0	1.0	0.9	0.8	0.8			1.5	1.3	1.1	1.0	1.0			1.1	1.2	1.2	0.8	0.9		
Bankfull Max Depth (ft)	1.8	1.7	1.6	1.2	1.6			1.7	1.7	1.7	1.0	0.9			1.7	1.7	1.8	1.4	1.8			3.2	2.3	2.3	2.4	2.5			2.0	2.0	2.0	1.8	1.9		
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	13.9	14.1	10.2	7.8	8.7			16.3	15.8	12.5	8.5	8.0			15.2	15.4	13.2	11.8	12.4			26.5	23.2	26.1	17.5	18.0			16.2	16.1	10.3	13.1	14.0		
Bankfull Width/Depth Ratio	15.5	14.5	14.2	17.5	21.2			14.2	15.6	17.7	24.4	29.0			14.0	14.6	17.2	16.9	17.8			-	-	-	-	-			13.9	11.9	12.2	18.4	15.8		
Bankfull Entrenchment Ratio	2.4	2.4	2.4	2.5	2.3			2.2	2.1	2.0	2.0	2.2			4.1	3.9	3.7	3.8	4.0			-	-	-	-	-			4.4	4.8	4.8	3.9	4.5		
Bankfull Bank Height Ratio	1.0	1.0	0.9	0.7	0.9			1.0	1.0	1.0	0.6	0.5			1.0	1.0	1.0	0.8	1.0			-	-	-	-	-			1.0	1.1	1.1	1.0	1.1		
d50 (mm)	21	3.8	2.9	0.6	4.2			5.0	2.5	2.4	1.1	2.7			4.0	2.7	10	0.7	6.0			-	-	-	-	-			10	2.8	92	0.4	12		



**Table 11b. Stream Reach Morphology Data Tables**  
**Jacob's Ladder Stream Restoration Site, DMS Project # 95023**  
**Reach: T1 (2,389 ft.)**

Parameter	MY01 (2014)						MY02 (2015)						MY03 (2016)						MY04 (2017)						MY05 (2018)					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
<b>Dimension</b>																														
Bankfull Width (ft)	10.9	11.9	11.5	13.2	1.2	3	11.0	12.4	11.9	14.4	1.8	3	10.3	11.4	11.3	12.6	1.2	3	10.8	12.7	11.8	15.6	2.1	3						
Floodprone Width (ft)	46.8	49.1	50.0	50.6	2.0	3	46.9	49.2	50.3	50.4	2.0	3	46.8	49.3	50.3	50.8	2.2	3	46.9	49.1	50.0	50.3	1.5	3						
Bankfull Mean Depth (ft)	0.9	1.0	1.0	1.0	0.1	3	0.9	0.9	0.9	0.9	0.0	3	0.9	0.9	0.9	0.9	0.0	3	0.9	1.0	0.9	1.2	0.1	3						
Bankfull Max Depth (ft)	1.6	1.7	1.8	1.8	0.1	3	1.7	1.7	1.7	1.8	0.1	3	1.6	1.6	1.6	1.7	0.0	3	1.8	1.9	1.9	2.0	0.1	3						
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	10.2	11.3	10.9	12.7	1.3	3	10.2	11.2	10.3	13.2	1.7	3	9.5	10.6	10.4	11.8	1.1	3	11.1	12.7	12.8	14.3	1.3	3						
Width/Depth Ratio	10.8	12.5	13.0	13.6	1.5	3	11.8	13.7	13.6	15.7	1.9	3	11.1	12.3	12.2	13.6	1.2	3	9.1	12.9	12.5	17.1	3.3	3						
Entrenchment Ratio	3.6	4.2	4.3	4.7	0.6	3	3.3	4.0	4.2	4.6	0.7	3	3.7	4.4	4.5	4.9	0.6	3	3.0	4.0	4.3	4.6	0.7	3						
Bank Height Ratio	1.1	1.2	1.1	1.3	0.1	3	1.1	1.2	1.1	1.3	0.1	3	1.0	1.1	1.0	1.3	0	3	1.1	1.2	1.1	1.5	0.2	3						
<b>Pattern</b>																														
Channel Beltwidth (ft)	25	48		70																										
Radius of Curvature (ft)	20	33		45																										
Rad. of Curv. : Bankfull Width (ft/ft)	2	3		4																										
Meander Wavelength (ft)	65	103		140																										
Meander Width Ratio	234.0	4		5.8																										
<b>Profile</b>																														
Riffle Length (ft)	17	34	35	46	7.00	20	6.4	35.7	37.9	56.2	12.2	20	23.4	41.0	39.2	101.1	16.4	18	6.1	32.4	31.3	101.8	19.3	22						
Riffle Slope (ft/ft)	0.009	0.02	0.02	0.06	0.01	21	0.006	0.02	0.02	0.02	0.004	20	0.01	0.02	0.02	0.02	0.002	18	0.01	0.02	0.02	0.02	0.004	22						
Pool Length (ft)	8.0	28.3	27.1	49.6	10.8	16	4.8	20.2	18.2	49.4	10.8	17	6.7	15.7	14.4	24.8	5.0	14	7.1	22.4	21.2	46.3	9.0	20						
Pool Max Depth (ft)	2.4	2.7		3.0		2	2.3	2.8		3.2		2	2.2	2.7		3.2		2	2.3	2.8		3.3		2						
Pool Spacing (ft)	38.5	50.8	45.5	99.0	14.6	15	54.1	85.7	75.0	175.8	30.8	16	54.3	91.5	72.9	195.1	43.6	13	21.5	77.1	71.9	208.3	45.3	20						
<b>Additional Reach Parameters</b>																														
Channel Thalweg Length (ft)	2,389						2,389						2,389						2,389											
Sinuosity	0.36						0.36						0.36						0.36											
Water Surface Slope (ft/ft)	0.0093						0.0093						0.0087						0.0092											
Bankfull Slope (ft/ft)	0.0092						0.0082						0.0082						0.0086											
Rosgen Classification	C4						C4						C4						C4											
SC% / Sa% / G% / C% / B% / Be%	41 / 4 / 29 / 26 / 0 / 0						39 / 8 / 18 / 35 / 0 / 0						1 / 10 / 32 / 57 / 0 / 0						19 / 26 / 22 / 32 / 0 / 0											
d16 / d35 / d50 / d84 / d95 (mm)	10 / 19 / 25 / 50 / 64						17 / 34 / 44 / 80 / 100						21 / 42 / 58 / 90 / 107						7 / 29 / 48 / 67 / 88 / 106											
% of Reach with Eroding Banks	0%						0%						0%						0%											

**Table 11c. Stream Reach Morphology Data Tables**  
**Jacob's Ladder Stream Restoration Site, DMS Project # 95023**  
**Reach: T2 (2,084 ft.)**

Parameter	MY01 (2014)						MY02 (2015)						MY03 (2016)						MY04 (2017)						MY05 (2018)					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
<b>Dimension</b>																														
Bankfull Width (ft)	13.8	14.7	14.7	15.7	0.8	4	13.4	14.9	14.9	16.3	1.4	4	11.7	13.9	14.2	15.5	1.6	4	13.6	14.7	14.9	15.3	0.6	4						
Floodprone Width (ft)	32.8	48.3	46.9	66.4	16.9	4	31.6	47.5	45.9	66.7	17.9	4	28.8	42.9	41.3	60.3	16.4	4	29.1	46.8	45.9	66.0	16.1	4						
Bankfull Mean Depth (ft)	1.0	1.0	1.0	1.2	0.1	4	0.9	1.0	0.9	1.2	0.1	4	0.6	0.7	0.8	0.8	0.1	4	0.5	0.7	0.7	0.9	0.7	4						
Bankfull Max Depth (ft)	1.7	1.8	1.7	2.0	0.1	4	1.6	1.8	1.7	2.0	0.2	4	1.0	1.3	1.3	1.8	0.3	4	0.9	1.5	1.7	1.9	1.5	4						
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	14.1	15.4	15.6	16.1	0.9	4	12.7	14.6	14.7	16.1	1.4	4	7.8	10.3	10.1	13.1	2.5	4	8.0	10.8	10.6	14.0	2.5	4						
Width/Depth Ratio	11.9	14.1	14.5	15.6	1.6	4	12.2	15.3	15.7	17.7	2.6	4	16.9	19.3	17.9	24.4	3.5	4	15.8	21.0	19.5	29.0	5.0	4						
Entrenchment Ratio	2.1	3.3	3.2	4.8	1.3	4	2.0	3.2	3.0	4.8	1.3	4	2.0	3.0	3.1	3.9	0.9	4	2.2	3.3	3.2	4.5	1.0	4						
Bank Height Ratio	1.0	1.0	1.0	1.1	0.05	4	0.9	1.0	1.0	1.1	0.08	4	0.6	0.8	0.8	1.0	0	4	0.5	0.9	1.0	1.1	0.3	4						
<b>Pattern</b>																														
Channel Beltwidth (ft)	20	45		70																										
Radius of Curvature (ft)	20	37		54																										
Rad. of Curv. : Bankfull Width (ft/ft)	2	3		4																										
Meander Wavelength (ft)	58	99		140																										
Meander Width Ratio	2.2	4		5.2																										
<b>Profile</b>																														
Riffle Length (ft)	9.1	37.9	31.1	133.6	28.9	20	5.8	25.8	24.7	44.5	12.9	20	3.0	26.8	21.0	163.5	32.1	27	2.7	15.4	13.8	32.9	8.9	16						
Riffle Slope (ft/ft)	0.003	0.01	0.01	0.05	0.01	20	0.002	0.02	0.01	0.04	0.01	20	0.00	0.02	0.02	0.04	0.01	27	0.0	0.0	0.0	0.1	0.0	16						
Pool Length (ft)	1.7	3.9	0.8	19.3	5.6	14	4.7	8.1	7.1	17.0	3.5	16	3.4002	8.7	6.9	19.1	4.1	29	4.6	14.6	9.3	70.8	17.3	13						
Pool Max Depth (ft)	2.3	2.3		2.3		1	1.2	1.2		1.2		1	2.4	2.4		2.4		1	2.5	2.5		2.5		1						
Pool Spacing (ft)	22.5	44.4	47.3	237.7	74.9	13	16.4	94.7	51.4	279.5	89.0	15	13.5	48.9	42.9	132.6	28.5	28	22.1	63.3	60.1	112.7	24.1	12						
<b>Additional Reach Parameters</b>																														
Channel Thalweg Length (ft)	2,084						2,084						2,084						2,084											
Sinuosity	1.16-1.45						1.16-1.45						1.16-1.45						1.16-1.45											
Water Surface Slope (ft/ft)	0.0088						0.0083						0.0086						0.0089											
Bankfull Slope (ft/ft)	0.0078						0.0074						0.0083						0.0077											
Rosgen Classification	C4						C4						C4						C4											
SC% / Sa% / G% / C% / B% / Be%	22 / 32 / 43 / 3 / 0 / 0						0 / 35 / 47 / 17 / 1 / 0						12 / 51 / 35 / 2 / 0 / 0						0 / 38 / 58 / 3 / 0 / 0											
d16 / d35 / d50 / d84 / d95	0.2 / 1 / 2 / 17 / 46						1.1 / 5 / 22 / 59 / 77						0.2 / 0.4 / 0.7 / 7.2 / 16						0.7 / 2 / 5 / 13 / 23 / 42											
% of Reach with Eroding Banks	0%						0%						0%						0%											

# **Appendix E**

## **Hydrologic Data**

**Table 12. Verification of Bankfull Events  
Jacob's Ladder Stream Restoration Site, DMS Project # 95023**

Date of Data Collection	Date of Occurrence	Method	Photo Number
4/20/2015	4/20/2015	Automatic gauge on-site	N/A
12/17/2015	Unknown	Wracklines and flattened vegetation observed at bankfull, stream observed above bankfull	1 - 2
12/23/2015	12/23/2015	Automatic gauge on-site (T1 only)	N/A
12/30/2015	12/30/2015	Automatic gauge on-site	N/A
1/5/2016	1/5/2016	Automatic gauge on-site (T1 only)	N/A
1/14/2016	1/14/2016	Automatic gauge on-site (T1 only)	N/A
1/21/2016	1/21/2016	Automatic gauge on-site (T1 only)	N/A
6/14/2016	6/14/2016	Automatic gauge on-site	N/A
6/5/2017	6/5/2017	Automatic gauge on-site (T1 only)	N/A
6/13/2017	6/13/2017	Automatic gauge on-site (T1 only)	N/A
6/19/2017	6/19/2017	Automatic gauge on-site (T1 only)	N/A
6/20/2017	6/20/2017	Automatic gauge on-site	3



Photo 1. Bankfull indicators along T1, 12/17/15




Photo 2. T2 at bankfull, 12/17/15




Photo 3. Bankfull indicators along T1, 6/28/17

### Jacob's Ladder Restoration Site Stage Hydrograph Stream Gauge 1



Jacob's Ladder Restoration Site  
Stage Hydrograph  
Stream Gauge 2



# **Appendix F**

## **Additional Information**



---

ENGINEERS • SCIENTISTS • SURVEYORS • CONSTRUCTION MANAGERS

Landmark Center II, Suite 220 4601 Six Forks Road Raleigh, NC 27609 (919) 783-9214 (919) 783-9266 Fax

May 22, 2014

Mr. Todd Tugwell  
Regulatory Division  
Wilmington District  
U.S. Army Corps of Engineers  
11405 Falls of Neuse Road  
Wake Forest, NC 27587

And:

Mr. Tim Baumgartner  
Deputy Director  
NC DENR  
Ecosystem Enhancement Program  
1652 Mail Service Center  
Raleigh, NC 27699

Subject: Jacob's Ladder (95023) Stream Restoration Project  
Request for Mitigation Plan Amendment

Dear Mr. Tugwell and Mr. McDonald,

This letter is in response to the discussions at an Interagency Review Team (IRT) meeting attended by KCI on May 13, 2014. During this meeting KCI presented a request to modify the allocation of stream mitigation credits on the Jacob's Ladder stream restoration project. Citing procedural reasons, the IRT requested that KCI submit a formal request to reallocate credits. This letter will serve as that request.

Request

KCI requests the following changes to the credit table provided in the *Jacob's Ladder Stream Restoration Site - Final Mitigation Plan* dated September 2012 (requested changes shown in red).



Reach	Mitigation Type	Priority Approach	Existing Linear Footage	Designed Linear Footage	Mitigation Units
T1-1	Restoration	P1	587	739	739
T1-2	Restoration	P1	1,592	1,622*	1,622
T2-1	Restoration	P1	837	750*	750
T2-2	Restoration	P1	1,246	1,334*	1,334
T1A-1	Enhancement I	-	306	306	204
T1A-2	Enhancement II	-	140	140	56
T1A-3	Restoration	P1	470	498	498
Total Stream Enhancement I			306	306	204
Total Stream Enhancement II			140	140	56
Total Stream Restoration			4,732	4,943	4,943
Total Mitigation Units					5,203

### Justification

The 837 linear feet of stream channel associated with reach T2 was identified during the Proposal Stage (including an IRT site walk) as Enhancement Level 1 at a 1.5:1 ratio. As a matter of practice, KCI attempts to be consistent with the credit-types requested in the Proposal during the assessment and the design stages of the project. Initial thoughts during the proposal stage were to install periodic structures to stabilize the grade and direct flow, selectively grade banks and retrofit a cross section where practical. During the assessment and design stage for Reach T2, a more aggressive restoration approach was utilized. This was primary due to the need to rework the grade on both banks, to create a floodplain bench and to properly tie-in the on-line restoration work with the existing bedrock control and the offline restoration section downstream. These reasons and others resulted in ultimate decision to completely change the stream type from a G-type channel to a C-type channel. This approach was a restoration approach, although it never was properly identified as such in the Mitigation Plan. The approach included the following restoration initiatives:

1. Channel type changed from a G channel to a C channel by installing a typical riffle cross section with a 10.0' bankfull bench and a 1.8' bank height.
2. Adjusted thalweg and centerline (planform) slightly throughout most of the reach and significantly in several areas to allow for the incorporation of the bankfull bench. Bench location and width varied from cross section depending on condition of valley and the ability to accommodate the full bankfull width given the valley condition.
3. Installed significant number of structures (1 step pools, 2 soil lifts, 17 riffle enhancements) to stabilize the profile and create in-stream habitat.
4. Added bedform diversity and stabilized the planform.

All of the items mentioned above support the reallocation of credit type to restoration (or enhancement at a higher ratio). KCI requests that the IRT support the correction of the 1.5:1 Enhancement I ratio proposed for Reach 2 in the Final Mitigation Plan to 1:1 ratio. KCI can provide amended copies of the

Mitigation Plan, if desired. Please understand that the exact number of credits may vary slightly when the as-built plans are analyzed. These numbers are based on the modification of the mitigation plan, not the actual, constructed condition.

We hope you find this information appropriate in order to move forward with your decision. If you have further questions or comments, feel free to contact me at 919-278-2511 or [tim.morris@kci.com](mailto:tim.morris@kci.com).

Sincerely,

A handwritten signature in black ink, appearing to read "Timothy J. Morris". The signature is fluid and cursive, with a large initial "T" and "M".

Timothy J. Morris  
Senior Environmental Scientist

cc: Joe Pfeiffer, KCI (email)  
Adam Spiller (email)  
Mike McDonald, EEP (email)



REPLY TO  
ATTENTION OF:

**DEPARTMENT OF THE ARMY**  
WILMINGTON DISTRICT, CORPS OF ENGINEERS  
69 DARLINGTON AVENUE  
WILMINGTON, NORTH CAROLINA 28403-1343

September 2, 2014

Regulatory Division

Re: Request for Modification to the Jacob's Ladder and Jacob's Landing Mitigation Sites (USACE AIDs 2012-01007 and 2012-01006)

Mr. Tim Baumgartner  
North Carolina Ecosystem Enhancement Program  
1652 Mail Service Center  
Raleigh, NC 27699-1652

Dear Mr. Baumgartner:

Please reference the North Carolina Interagency Review Team (IRT) meeting of May 13, 2014, during which we discussed the Jacob's Ladder and Jacob's Landing stream mitigation projects. The discussion dealt with a request by NCEEP to the U.S. Army Corps of Engineers, Wilmington District (District) to modify a reach within each project resulting in a change in the mitigation approach and associated credit.

During the IRT meeting, we asked that a written request be submitted to provide information on the specifics of each project modification so that the IRT could review the requests and provide comment back to us. Two letters dated May 22, 2014, were prepared by the project provider (KCI, Inc.) and distributed to the IRT. The following responses were received from the IRT agency members:

1. Travis Wilson, North Carolina Wildlife Resources Commission, 5/29/2014:  
A switch from enhancement to restoration should have been addressed earlier during design. As I understood it during the presentation most of the design elements outlined in the modification request were incorporated under the enhancement level and only slight changes occurred during construction, and I don't want to establish a practice where the IRT is constantly reviewing requests from providers on a credit hunt to cover contractual deficiencies. However, with that said, I agree the improvements on the two subject reaches are consistent with a restoration approach, and if successful it will provide a restoration level of uplift. WRC does not object to the modification request.
2. Eric Kulz, North Carolina Division of Water Resources, 5/29/2014:  
The approaches described in the mitigation plans for the referenced reaches were fairly non-quantitative and appeared to represent an Enhancement I approach, which was approved by the IRT. The activities conducted appeared consistent with the descriptions of mitigation measures proposed in the approved mitigation plans. Again, the mitigation plans were not quantitative in nature, and E1 spans a wide variety of mitigation treatments.

During the analysis phase of these projects, if the provider and EEP felt the initial assessment and proposal were incorrect/inappropriate, consultation with the IRT and re-review of the project stream conditions and mitigation approaches should have been requested and approval of revisions sought (note process taken with the Pancho bank site).

Minor adjustments often occur during construction and are expected, and are described in the as-built report. Linear footage/acreage of mitigation and associated credits are then normally finalized. However, in this case changing the name of the mitigation approach and associated credit after construction does not appear warranted as the activities conducted appear to be fairly consistent with what was described in the approved mitigation plans.

In addition to the responses above, we conducted a review of the information submitted and other information available regarding the two projects, including the mitigation plans for the projects. In the May 22<sup>nd</sup> request letters for the two projects, the explanation for the additional credit request was based on the fact that a more aggressive restoration approach was determined to be needed during the assessment and design stages of the two projects. The new approach for the streams on both projects was similar, in that it included such activities as adjusting the thalweg and centerline of the streams, installing a significant number of structures, incorporating bankfull benches, and adding bedform diversity.

In the case of both Jacob's Ladder and Jacob's Landing, the IRT reviewed the projects in the field in August, 2011, and agreed to the mitigation approach described in the respective mitigation plans, which were finalized in September, 2012. As noted by Mr. Kulz' comments, the work that was done and is now the basis for the request for additional credit appears to be fairly consistent with what was proposed in the mitigation plan. In the case of Jacob's Ladder, the mitigation plan states that for Tributary T2-1 "Enhancement will include shaping the banks, creating a bankfull bench, creating a more stable and heterogeneous stream bed, and replanting the riparian buffer to achieve a mix of native tree species." For Jacob's Landing, the mitigation plan states that for Tributary T2A "This reach will be enhanced by shaping the banks to creating a bankfull bench, and installing grade control structures to gradually drop the bed elevation down. The reach will be stabilized by replanting the riparian buffer to achieve a mix of native tree species." Despite this fact, if the amount of functional uplift resulting from the work is sufficient to be credited at a 1:1 ratio, we do not want to penalize these projects for failing to identify an appropriate credit ratio up front in the mitigation plan.

Another concern that arises from these requests is the way in which the changes to mitigation plan and credit yield were handled. As stated in the documentation submitted to the IRT, the need for a more aggressive approach was identified during the assessment and design stages of the mitigation process. This implies that the need to modify the approaches and associated credit structure for these tributaries was known well before construction yet not brought to the IRT's attention until the as-built stage of the project. Any modification to a project that results in a change to the mitigation approach substantial enough to warrant a different credit amount must be approved by the District prior to implementing that modification. In this case, the IRT was not notified of the change until the as-built stage of the project.

Lastly, the information submitted in support of the requested change is not consistent. The final credit amounts presented during the IRT meeting do not match the credit amounts listed in the supporting information that was submitted after the meeting. Specifically, Jacob's Landing was shown

to have 4,528 credits (SMUs) in the presentation and 4,524 credits in the supporting letter dated May 22, 2014. Similarly, Jacob's Ladder was shown to have 5,231 credits in the presentation and 5,203 credits in the supporting letter. In order to fully resolve this issue, please explain the discrepancy and identify the correct amount of credit to be generated by the two projects.

To conclude, it is our intention to make sure that the amount of credit generated by mitigation projects, as expressed by the mitigation ratio, is supported by the level of uplift resulting from the work. In the case of these two projects, we agree that the uplift provided by the mitigation activities conducted in the two reaches in question may be credited at a 1:1 ratio. However, for future projects, changes such as this that result in a modification to the amount of credit must be approved in advance so that the District and IRT has the opportunity to comment and agree with the proposed approach. For all NCEEP projects that were instituted after the approval of the Instrument on July 28, 2010, such modifications should be approved in accordance with the streamlined review process outlined in Section 332.8(g)(2) of the Federal Mitigation Rule, unless the district engineer determines those changes are of a significant nature and must be processed through the normal procedures. In cases where such modifications are time-sensitive (e.g., construction is on-going), we will endeavor to expedite the review and approval to the extent allowable under the Rule.

Thank you for working with us to address these issues. Please contact me if you have any questions about this letter, or if there is any additional information you need. I can be contacted at telephone (919) 846-2564.

Sincerely,

Todd Tugwell  
Special Projects Manager

Enclosures

Electronic Copies Furnished:  
Mr. Tim Morris, KCI, Inc.  
NCIRT Distribution List