

**Kings Creek  
Stream Restoration  
NCEEP Project Number: 208  
Contract Number: D09082S  
Monitoring Year 5  
2013 Final Report**




**Submitted to  
North Carolina Ecosystem Enhancement Program  
North Carolina Department of Environment and Natural Resources  
November 2013**



**1619 Mail Service Center  
Raleigh, NC 27699**



# Monitoring Firm



**37 Haywood Street, Suite 100  
Asheville, North Carolina 28801  
Phone: 828-253-6856**

**Project Contact: Hunter Terrell  
Email: [Hunter@equinoxenvironmental.com](mailto:Hunter@equinoxenvironmental.com)**

# **Kings Creek Stream Restoration 2013 Monitoring Report (MY 5)**

## **Table of Contents**

1.0	Executive Summary / Project Abstract	Page 1
2.0	Methodology	Page 3
3.0	References	Page 4

## Appendices

### Appendix A. Project Vicinity Map and Background Tables

- Figure 1. Vicinity Map and Directions
- Table 1a. Project Components
- Table 1b. Component Summations
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts
- Table 4. Project Attributes

### Appendix B. Visual Assessment Data

- Figure 2. Integrated Current Condition Plan View
- Table 5. Visual Stream Morphology Stability Assessment
- Table 6. Vegetation Condition Assessment

### Appendix C. Vegetation Plot Data

- Table 7. Vegetation Plot Criteria Attainment  
Vegetation Monitoring Plot Photos
- Table 8. CVS Vegetation Plot Metadata
- Table 9. Planted and Total Stem Counts (Species by Plot with Annual Means)

### Appendix D. Stream Survey Data

- Cross-Sections with Annual Overlays
- Longitudinal Profiles with Annual Overlays
- Pebble Count Plots with Annual Overlays
- Table 10a. Baseline Stream Data Summary
- Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic  
Containment Parameter Distributions)
- Table 11a. Monitoring Data – Dimensional Morphology Summary (Dimensional  
Parameters – Cross-Sections)
- Table 11b. Monitoring Data – Stream Reach Data Summary

### Appendix E. Hydrologic Data

- Table 12. Verification of Bankfull Events

## 1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

The goals and objectives stated in the Kings Creek Mitigation Report (NCEEP 2006) are as follows:

- Restore 2,119 linear feet of channel dimension, pattern, and profile to the extent possible;
- Improve floodplain functionality by matching floodplain elevation with bankfull stage, thereby increasing watershed attenuation and reducing peak flows;
- Establish native floodplain vegetation, which will allow treatment of diffuse storm flow and nutrient uptake while establishing part of a wildlife corridor in the watershed;
- Remove invasive exotic vegetation species from the stream corridor;
- Improve the natural aesthetics of the stream corridor; and
- Improve the water quality in the Kings Creek watershed by reducing bank erosion, increasing nutrient storage and uptake, and increasing dissolved oxygen of the system.

The monitoring year five (MY5) vegetation plot data indicate that the project is meeting the final established criterion for planted stem density, which is a minimum survival of 260 planted stems per acre at the end of the year five monitoring period. Average stem density for planted stems in MY5 is approximately 648 stems per acre. Additionally, when planted and natural stems are combined, the average stem density is 2,536 stems per acre, which is well above the minimum established criterion. Of the 48 planted stems recorded within the monitoring plots, 94% had vigor codes of good or excellent. The site includes a diverse assemblage of 18 planted and volunteers species of native trees and shrubs. Planted species range from 5 to 6 per plot with 10 to 13 species observed when volunteers are included. Past problems with vegetation consist of areas of low stem densities adjacent to the stream reach as well as approximately 16 currently isolated patches of high threat invasive plant species that span the project area. A supplemental live stake planting occurred on March 16, 2011 in those areas noted with low stem densities and eroding banks. A total of four treatments of invasive plant populations occurred on February 6<sup>th</sup>, April 24<sup>th</sup>, June 24<sup>th</sup>, and September 30<sup>th</sup> of 2013. Treatments targeted Bittersweet, Kudzu, Multiflora Rose, Privet, Japanese Honeysuckle, Japanese Spirea, and Bamboo. A walk-through was performed to evaluate efficacy of prior treatments during the September 30<sup>th</sup> treatment; some resiliency was observed on privet and rose, but other species were affected greatly by initial treatments. Additionally, follow up treatments will be completed during 2014 growing season, prior to project closeout.

Stream longitudinal profiles have remained relatively stable among monitoring years. The primary stream issue observed during MY5 was bank erosion resulting from thalweg migration and low woody stem densities. In particular, thalweg migration has continued at station 2+00 (83 feet) and 5+25 (38 feet) causing further bank erosion. These two areas of concern have continued to actively erode between monitoring years. Including these two areas, 16% of the project area is currently actively eroding. All other morphological metrics indicated performance percentages averaging between 88 and 100%. Two bankfull events, one event on January 31<sup>st</sup> and one event on July 3<sup>rd</sup>, were documented during MY5. The former was documented using wrack lines as well as the crest gauge. High rainfall in the area and anecdotal evidence of overbank flows confirmed the second bankfull event.

Summary information/data related to the occurrence of items such as beaver or easement encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the mitigation and restoration plan documents available on EEP's website. All raw data supporting tables and figures in the appendices is available from EEP upon request.

## **2.0 Methodology**

The stream monitoring methodologies utilized in 2013 replicate those employed during previous monitoring years and are based on standard guidance and procedures documents (Rosgen 1996 and USACE 2003). Vegetation monitoring data were collected following the standard CVS-EEP Protocol for Recording Vegetation, Level II (Lee et al. 2008).



### 3.0 References

Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. The University of North Carolina at Chapel Hill, Department of Biology.

NCEEP (North Carolina Ecosystem Enhancement Program). 2006. Mitigation Report Kings Creek Restoration Project. Raleigh.


Rosgen, D.L. 1996. Applied River Morphology. Wildland Hydrology Books, Pagosa Springs, Colorado.

USACE (U.S. Army Corps of Engineers). 2003. Stream Mitigation Guidelines. USACOE, USEPA, NCWRC, NCDENR-DWQ. Wilmington District.



**Appendix A**  
**Project Vicinity Map and Background Tables**





Kings Creek  
Stream Restoration Site




### Figure 1 - Vicinity Map

Kings Creek  
Stream Restoration Site  
Project No. 208

Transylvania County, North Carolina

Directions: From Raleigh, proceed west on I-40 W to Asheville. Take the Sweeten Creek Rd/US-25 A exit (Exit 51). Proceed south on US-25-Alt to NC-280 S in Fletcher. Continue on NC-280 S towards Brevard. NC-280 S becomes US-276 S/US-64 in Brevard. After passing Brevard College turn left on E French Broad St and continue to Park Ave. Turn left on Park Ave for approximately 1/4 mile and project site is on the left.



7.5 Minute Series Brevard  
Quadrangle



Table 1a. Project Components Kings Creek / Project No. 208										
Project Component or Reach ID	Existing Feet	Restoration Level	Approach	Footage	Credible Footage	Stationing	Mitigation Ratio	*Anticipated Mitigation Units	BMP Elements	Comment
Reach I	824	R	P2	990	840	1+00 - 10+90	1 : 1	840	N/A	Excavated new off-line bankfull channel and constructed floodplain at lower elevation.
Reach II	191	EI	-	191	0	10+90 - 12+81	2.5 : 1	0	N/A	Excavated floodplain on left bank and stabilized left bank slopes. No work on right bank.
Reach III	800	R	P2	936	791	12+81 - 22+17	1 : 1	791	N/A	Excavated new off-line bankfull channel and constructed floodplain at lower elevation.

\*The anticipated mitigation units are based on the expected yields due to the lack of a full 30-foot riparian buffer on portions of the stream  
 - Information unavailable

Table 1b. Component Summations Kings Creek / Project No. 208							
Restoration Level	Stream (lf)	Riparian Wetland (Ac)		Non-Ripar (Ac)	Upland (Ac)	Buffer (Ac)	BMP
		Riverine	Non-Riverine				
Restoration	1,928						
Enhancement							
Enhancement I							
Enhancement II	191						
Creation							
Preservation							
HQ Preservation							
		0	0				
<b>Totals</b>	<b>2,119</b>	<b>0.0</b>		<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>BMP Count</b>
<b>*Anticipated SMU Totals</b>	<b>1,631</b>	<b>0.0</b>		<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0</b>

=Non-Applicable

\*The anticipated mitigation units are based on the expected yields due to the lack of a full 30-foot riparian buffer on portions of the stream

<b>Table 2. Project Activity and Reporting History</b> <b>Kings Creek / Project No. 208</b> <b>Elapsed Time Since Grading Complete: 7 Years</b> <b>Elapsed Time Since Planting Complete: 7 Years</b> <b>Number of Reporting Years: 5</b>		
<b>Activity or Deliverable</b>	<b>Data Collection Complete</b>	<b>Completion or Delivery</b>
Restoration Plan	-	-
Final Design - Construction Plans	-	Sep-04
Construction	N/A	2006
Live Stakes and Bare Root Trees Planted	N/A	2006
Mitigation Plan / As-built (Year 0 Monitoring - Baseline)	Nov-05/Dec-05	May-06
Year 1 Monitoring	2008	2008
Year 2 Monitoring	Nov-10	Nov-10
Supplemental Live Stake Planting Effort	Mar-11	Mar-11
Year 3 Monitoring	Nov-11	Nov-11
Beaver and Beaver Dam Removal	Oct-12	Oct-12
Year 4 Monitoring	Nov-12	Dec-12
Year 5 Monitoring	Nov-13	Nov-13

- Information unavailable

N/A - Item does not apply



<b>Table 3. Project Contacts Kings Creek / Project No. 208</b>	
<b>Designer</b>	Buck Engineering / Michael Baker Corp. 797 Haywood Road, Suite 201 Asheville, North Carolina 28806
Primary Project Design POC	Andrew Bick (828) 350-1408
<b>Construction Contractor</b>	L-J, Inc. 220 Stoneridge Drive, Suite 405 Columbia, SC 29210
Construction Contractor POC	Richard Goodwin (803) 929-1181
<b>Survey Contractor</b>	Joel Johnson Land Surveying
Survey Contractor POC	Joel Johnson (828) 586-6488
<b>Planting Contractor</b>	Unknown
Planting Contractor POC	Unknown
<b>Seeding Contractor</b>	Unknown
Planting Contractor POC	Unknown
Seed Mix Sources	Unknown
Nursery Stock Suppliers	Unknown
<b>Monitoring Performers (Y0) - 2006</b>	Buck Engineering / Michael Baker Corp. 797 Haywood Road, Suite 201 Asheville, North Carolina 28806
Stream Monitoring POC	Unknown
Vegetation Monitoring POC	Unknown
<b>Monitoring Performers (Y1) - 2008</b>	North Carolina Wildlife Resources Commission 171 Southern Cross Road Weaverville, North Carolina 28787
Stream Monitoring POC	Jeff Ferguson (828) 231-3517
Vegetation Monitoring POC	Jeff Ferguson (828) 231-3517
<b>Monitoring Performers (Y2) - 2010</b>	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Steve Melton (828) 253-6856
Vegetation Monitoring POC	Sarah Marcinko (828) 253-6856
<b>Monitoring Performers (Y3) - 2011</b>	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Win Taylor (828) 253-6856
Vegetation Monitoring POC	Kevin Mitchell (828) 253-6856
<b>Monitoring Performers (Y4) - 2012</b>	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Kevin Mitchell (828) 253-6856
Vegetation Monitoring POC	Kevin Mitchell (828) 253-6856
<b>Monitoring Performers (Y5) - 2013</b>	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Hunter Terrell (828) 253-6856
Vegetation Monitoring POC	Hunter Terrell(828) 253-6856

Unknown - Information was unknown at time of report submittal

<b>Table 4. Project Attributes Kings Creek / Project No. 208</b>	
Project County	Transylvania
Physiographic Region	Blue Ridge
Ecoregion	Broad Basins
Project River Basin	French Broad
USGS HUC for Project (14 digit)	06010105010050
NCDWQ Sub-Basin for Project	04-03-01
Within Extent of EEP Watershed Plan	No
WRC Class (Warm, Cool, Cold)	Cool
% of Project Easement Fenced or Demarcated	100%
Beaver Activity Observed During Design Phase	Unknown
<b>Restoration Component Attributes</b>	
	Kings Creek
Drainage Area (sq.mi.)	4.2
Stream Order	Second
Restored Length (feet)	2,119
Perennial or Intermittent	Perennial
Watershed Type	Urban
Watershed LULC Distribution	-
Watershed Impervious Cover	-
NCDWQ AU / Index Number	6-30
NCDWQ Classification	C / Tr
303d Listed	No
Upstream of 303d Listed Segment	No
Reasons for 303d Listing or Stressor	N/A
Total Acreage of Easement	6.11
Total Vegetated Acreage within Easement	5.66
Total Planted Acreage as Part of Restoration	5.56
Rosgen Classification of Pre-Existing	-
Rosgen Classification of As-Built	C4
Valley Type	-
Valley Slope	-
Valley Side Slope Range	-
Valley Toe Slope Range	-
Cowardin Classification	N/A
Trout Waters Designation	Yes
Species of Concern, Endangered, Etc.	-
Dominant Soil Series and Characteristics	
Series	-
Depth	-
Clay%	-
K	-
T	-

- Information unavailable


N/A - Item does not apply



# **Appendix B**

## **Visual Assessment Data**

Figure 2. Integrated Current Condition Plan View Draft





Prepared for	<b>Project:</b> Kings Creek Year 5 Monitoring Transylvania County, North Carolina	Notes: 1) Base Map Data Provided by NCEEP 2) 2010 Aerial Photo	Prepared by
	Sheet 1 of 1		
	Date November 2013	Project Number NCEEP # 208	

Table 5. Visual Stream Morphology Stability Assessment Kings Creek / Project No. 208 Assessed Length 2,119 feet												
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation		
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			1	74	96%					
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%					
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	13	13			100%					
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ? 1.6).	12			12				100%	
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).		12	12			100%					
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run).	7	12			58%					
		2. Thalweg centering at downstream of meander bend (Glide).	10	11			91%					
2. Bank	1. <u>Scoured / Eroding</u>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.					11	611	86%	11	284	92%
	2. <u>Undercut</u>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.					1	18	100%	1	18	100%
	3. <u>Mass Wasting</u>	Bank slumping, calving, or collapse.			2	49	99%	0	49	100%		
<b>Totals</b>					14	678	84%	12	351	92%		
3. Engineered Structures	1. <u>Overall Integrity</u>	Structures physically intact with no dislodged boulders or logs.	14	16			88%					
	2. <u>Grade Control</u>	Grade control structures exhibiting maintenance of grade across the sill.	21	24			88%					
	2a. <u>Piping</u>	Structures lacking any substantial flow underneath sills or arms.	24	24			100%					
	3. <u>Bank Protection</u>	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	29	30			97%					
	4. <u>Habitat</u>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio ? 1.6. Rootwads/logs providing some cover at base-flow.	12	12			100%					

<b>Table 6. Vegetation Condition Assessment                      Kings Creek / Project No. 208                      Planted Acreage 5.56</b>					
Vegetation Category	Definitions	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
<b>1. Bare Areas</b>	Very limited cover of both woody and herbaceous material.	N/A	0	0.00	0%
<b>2. Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	Stipple Black Dots White Background	7	0.05	1%
<b>Totals</b>			7	0.05	1%
<b>3. Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	N/A	0	0.00	0%
<b>Cumulative Totals</b>			7	0.05	1%
<b>Easement Acreage 6.11</b>					
Vegetation Category	Definitions	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
<b>4. Invasive Areas of Concern</b>	Areas or points (if too small to render as polygons at map scale).	Cross Hatch (Red - Dense/Yellow - Present)	0	0.00	0%
<b>5. Easement Encroachment Areas</b>	Areas or points (if too small to render as polygons at map scale).	N/A	0	0.00	0%





# **Appendix C**

## **Vegetation Plot Data**



<b>Table 7. Vegetation Plot Criteria Attainment Kings Creek / Project No. 208</b>		
<b>Vegetation Plot ID</b>	<b>Vegetation Survival Threshold Met?</b>	<b>Tract Mean</b>
1	Yes	100%
2	Yes	
3	Yes	



Vegetation Monitoring Plot 1  
Monitoring Year 5 – June 3, 2013



Vegetation Monitoring Plot 2  
Monitoring Year 5 – June 3, 2013



Vegetation Monitoring Plot 3  
Monitoring Year 5 – June 3, 2013

<b>Table 8. CVS Vegetation Plot Metadata Kings Creek / Project No. 208</b>	
<b>Report Prepared By</b>	Owen Carson
<b>Date Prepared</b>	7/15/2013 10:49
<b>Database Name</b>	Equinox-2013-A-KingsCreek-MY5.mdb
<b>Database Location</b>	Z:\ES\NRI&M\EEP Monitoring\Kings Creek\KC-MY5-2013\Data\Veg
<b>Computer Name</b>	SENIORSCIENTIST
<b>File Size</b>	48234496
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, Planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, Total Stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	208
<b>project Name</b>	Kings Creek
<b>Description</b>	On the campus of Brevard College
<b>River Basin</b>	French Broad
<b>Length(ft)</b>	
<b>Stream-to-Edge Width (ft)</b>	
<b>Area (sq m)</b>	
<b>Required Plots (calculated)</b>	
<b>Sampled Plots</b>	3

Table 9. Planted and Total Stem Counts (Species by Plot with Annual Means)																							
Kings Creek / Project No. 208																							
Scientific Name	Common Name	Species Type	Current Plot Data (MY5 2013)									Annual Means											
			E208-01-0001			E208-01-0002			E208-01-0003			MY5 (2013)			MY4 (2012)			MY3 (2011)			MY2 (2010)		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Acer	maple	Tree																			3		
Acer rubrum	red maple	Tree																			113		
Acer rubrum var. rubrum	red maple	Tree			16			10			49			75								113	
Acer saccharinum	silver maple	Tree			2								2										
Alnus serrulata	hazel alder	Shrub	6	6	6	1	1	1	1	1	4	8	8	11	8	8	16	8	8	13	10	10	10
Aronia arbutifolia	Red Chokeberry	Shrub			1				2	2	3	2	2	4	2	2	2	2	2	3	2	2	2
Betula nigra	river birch	Tree	2	2	2	3	3	3	3	3	3	8	8	8	8	8	8	7	7	7	8	8	8
Cornus amomum	silky dogwood	Shrub	3	3	9			8			3	3	3	20	3	3	21	3	3	8	3	3	5
Corylus americana	American hazelnut	Shrub							1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
Fraxinus pennsylvanica	green ash	Tree				1	1	1						1	1	1	1	1	1	1	1	1	1
Hamamelis virginiana var.	American witchhazel	Tree	4	4	4	2	2	2	1	1	1	7	7	7	7	7	7	7	7	7	5	5	5
Juglans nigra	black walnut	Tree			2									2								2	
Liquidambar styraciflua	sweetgum	Tree			1									1						1		2	
Liriodendron tulipifera	tuliptree	Tree																		13			
Liriodendron tulipifera var.	Tulip-tree, Yellow P	Tree			2			1			6			9			6					12	
Nyssa sylvatica	blackgum	Tree	2	2	3							2	2	3	2	2	2	2	2	2	2	2	2
Pinus strobus	eastern white pine	Tree						1			1			2								1	
Platanus occidentalis var.	Sycamore, Plane-tree	Tree	6	6	11	3	3	3	7	7	9	16	16	23	12	12	28	16	16	27	15	15	39
Prunus serotina	black cherry	Tree															2						
Prunus serotina var. serot	black cherry	Tree			2									2									1
Quercus phellos	willow oak	Tree																				1	
Salix nigra	black willow	Tree									3			3						4		3	
Sambucus canadensis	Common Elderberry	Shrub						12			2			14		1	2		1	1		1	1
Stem count			23	23	61	10	10	42	15	15	85	48	48	188	44	45	151	47	48	204	47	48	209
size (ares)			1			1			1			3			3			3			3		
size (ACRES)			0.02			0.02			0.02			0.07			0.07			0.07			0.07		
Species count			6	6	13	5	5	10	6	6	12	9	9	18	9	10	14	9	10	15	9	10	18
Stems per ACRE			930.8	930.8	2469	404.7	404.7	1700	607	607	3440	647.5	647.5	2536	593.5	607	2037	634	647.5	2752	634	647.5	2819

Exceeds requirements by 10%






# **Appendix D**

## **Stream Survey Data**



**Kings Creek / Project No. 208  
 Cross-Section 1 - Riffle  
 Station 6+84**





Cross-Section 1 – Riffle  
Left Bank Descending  
Monitoring Year 5 – March 27, 2013



Cross-Section 1 – Riffle  
Right Bank Descending  
Monitoring Year 5 – March 27, 2013




Cross-Section 1 – Riffle  
Downstream  
Monitoring Year 5 – March 27, 2013



Cross-Section 1 – Riffle  
Upstream  
Monitoring Year 5 – March 27, 2013

**Kings Creek / Project No. 208  
Cross-Section 2 - Pool  
Station 7+85**





Cross-Section 2 – Pool  
Left Bank Descending  
Monitoring Year 5 – March 27, 2013



Cross-Section 2 – Pool  
Right Bank Descending  
Monitoring Year 5 – March 27, 2013




Cross-Section 2 – Pool  
Downstream  
Monitoring Year 5 – March 27, 2013



Cross-Section 2 – Pool  
Upstream  
Monitoring Year 5 – March 27, 2013



**Kings Creek / Project No. 208  
Cross-Section 3 - Riffle  
Station 15+13**





Cross-Section 3 – Riffle  
Left Bank Descending  
Monitoring Year 5 – March 28, 2013



Cross-Section 3 – Riffle  
Right Bank Descending  
Monitoring Year 5 – March 28, 2013




Cross-Section 3 – Riffle  
Downstream  
Monitoring Year 5 – March 28, 2013



Cross-Section 3 – Riffle  
Upstream  
Monitoring Year 5 – March 28, 2013

**Kings Creek / Project No. 208  
Cross-Section 4 - Pool  
Station 16+17**





Cross-Section 4 – Pool  
Left Bank Descending  
Monitoring Year 5 – March 28, 2013



Cross-Section 4 – Pool  
Right Bank Descending  
Monitoring Year 5 – March 28, 2013




Cross-Section 4 – Pool  
Downstream  
Monitoring Year 5 – March 28, 2013



Cross-Section 4 – Pool  
Upstream  
Monitoring Year 5 – March 28, 2013



### Kings Creek Longitudinal Profile Stationing 1+14 - 22+28



<b>Kings Creek / Project No. 208</b>					
<b>Cross Section 1 - Pebble Count Summary</b>					
<b>Riffle</b>					
			Monitoring Year 5		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062		0%	0%
<b>Sand</b>	very fine sand	0.125		0%	0%
	fine sand	0.25		0%	0%
	medium sand	0.50	6	6%	6%
	coarse sand	1.00	6	6%	12%
	very coarse sand	2.00	4	4%	16%
<b>Gravel</b>	very fine gravel	4.0		0%	16%
	fine gravel	5.7	2	2%	18%
	fine gravel	8.0	1	1%	19%
	medium gravel	11.3	1	1%	20%
	medium gravel	16.0	5	5%	25%
	coarse gravel	22.3	11	11%	36%
	coarse gravel	32	13	13%	49%
	very coarse gravel	45	22	22%	70%
<b>Cobble</b>	very coarse gravel	64	15	15%	85%
	small cobble	90	9	9%	94%
	medium cobble	128	6	6%	100%
	large cobble	180		0%	100%
<b>Boulder</b>	very large cobble	256		0%	100%
	small boulder	362		0%	100%
	small boulder	512		0%	100%
	medium boulder	1024		0%	100%
	large boulder	2048		0%	100%
<b>Bedrock</b>	very large boulder	4096		0%	100%
	bedrock	>4096		0%	100%
<b>TOTALS</b>			101	100%	100%



<b>Summary Data</b>	
D50	33
D84	62
D95	95







<b>Kings Creek / Project No. 208</b>					
<b>Cross Section 2 - Pebble Count Summary</b>					
<b>Pool</b>					
			Monitoring Year 5		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062		0%	0%
<b>Sand</b>	very fine sand	0.125	2	2%	2%
	fine sand	0.25	9	9%	11%
	medium sand	0.50	5	5%	16%
	coarse sand	1.00	10	10%	26%
	very coarse sand	2.00	5	5%	31%
<b>Gravel</b>	very fine gravel	4.0		0%	31%
	fine gravel	5.7	4	4%	35%
	fine gravel	8.0	3	3%	38%
	medium gravel	11.3	6	6%	44%
	medium gravel	16.0	7	7%	50%
	coarse gravel	22.3	11	11%	61%
	coarse gravel	32	12	12%	73%
	very coarse gravel	45	9	9%	82%
<b>Cobble</b>	very coarse gravel	64	7	7%	89%
	small cobble	90	11	11%	100%
	medium cobble	128		0%	100%
	large cobble	180		0%	100%
<b>Boulder</b>	very large cobble	256		0%	100%
	small boulder	362		0%	100%
	small boulder	512		0%	100%
	medium boulder	1024		0%	100%
	large boulder	2048		0%	100%
<b>Bedrock</b>	very large boulder	4096		0%	100%
	bedrock	>4096		0%	100%
<b>TOTALS</b>			101	100%	100%

<b>Summary Data</b>	
D50	16
D84	49
D95	77



<b>Kings Creek / Project No. 208</b>					
<b>Cross Section 3 - Pebble Count Summary</b>					
<b>Riffle</b>					
			Monitoring Year 5		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062		0%	0%
<b>Sand</b>	very fine sand	0.125		0%	0%
	fine sand	0.25		0%	0%
	medium sand	0.50	1	1%	1%
	coarse sand	1.00	4	4%	5%
	very coarse sand	2.00	8	7%	12%
<b>Gravel</b>	very fine gravel	4.0		0%	12%
	fine gravel	5.7	1	1%	13%
	fine gravel	8.0		0%	13%
	medium gravel	11.3	1	1%	14%
	medium gravel	16.0		0%	14%
	coarse gravel	22.3	3	3%	17%
	coarse gravel	32	19	17%	34%
	very coarse gravel	45	15	14%	48%
	very coarse gravel	64	20	18%	66%
<b>Cobble</b>	small cobble	90	8	7%	73%
	medium cobble	128	20	18%	92%
	large cobble	180	7	6%	98%
	very large cobble	256	2	2%	100%
<b>Boulder</b>	small boulder	362		0%	100%
	small boulder	512		0%	100%
	medium boulder	1024		0%	100%
	large boulder	2048		0%	100%
	very large boulder	4096		0%	100%
<b>Bedrock</b>	bedrock	>4096		0%	100%
<b>TOTALS</b>			109	100%	100%

<b>Summary Data</b>	
D50	47
D84	110
D95	150



<b>Kings Creek / Project No. 208</b>					
<b>Cross Section 4 - Pebble Count Summary</b>					
<b>Pool</b>					
			Monitoring Year 5		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062		0%	0%
<b>Sand</b>	very fine sand	0.125		0%	0%
	fine sand	0.25	9	9%	9%
	medium sand	0.50	9	9%	18%
	coarse sand	1.00	8	8%	26%
	very coarse sand	2.00	9	9%	35%
<b>Gravel</b>	very fine gravel	4.0		0%	35%
	fine gravel	5.7	1	1%	36%
	fine gravel	8.0	2	2%	38%
	medium gravel	11.3	4	4%	42%
	medium gravel	16.0	18	18%	59%
	coarse gravel	22.3	18	18%	77%
	coarse gravel	32	17	17%	94%
	very coarse gravel	45	6	6%	100%
	very coarse gravel	64		0%	100%
<b>Cobble</b>	small cobble	90		0%	100%
	medium cobble	128		0%	100%
	large cobble	180		0%	100%
	very large cobble	256		0%	100%
<b>Boulder</b>	small boulder	362		0%	100%
	small boulder	512		0%	100%
	medium boulder	1024		0%	100%
	large boulder	2048		0%	100%
	very large boulder	4096		0%	100%
<b>Bedrock</b>	bedrock	>4096		0%	100%
<b>TOTALS</b>			101	100%	100%

<b>Summary Data</b>	
D50	13
D84	26
D95	34





Table 10a. Baseline Stream Data Summary Kings Creek / Project No. 208																																		
Parameter	Gauge	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline														
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n									
<b>Dimension &amp; Substrate - Riffle</b>																																		
Bankfull Width (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	24.2	25.5	25.5	26.7	N/A	2			
Floodprone Width (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	>150	>150	>150	>150	N/A	2			
Bankfull Mean Depth (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	2.1	2.2	2.2	2.2	N/A	2			
Bankfull Max Depth (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.0	3.1	3.1	3.1	N/A	2			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	51.9	55.2	55.2	58.5	N/A	2			
Width/Depth Ratio	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	11.3	11.8	11.8	12.2	N/A	2			
Entrenchment Ratio	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	>3.60	>3.65	>3.65	>3.70	N/A	2			
Bank Height Ratio	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.0	1.0	1.0	1.0	N/A	2			
<b>Profile</b>																																		
Riffle Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	29.3	46.0	44.4	68.2	13.2	10			
Riffle Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.0026	0.0069	0.0059	0.0153	0.0039	10			
Pool Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	28.1	52.4	58.6	69.8	15.6	11			
Pool Max Depth (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.4	2.2	2.3	3.4	0.5	11			
Pool Spacing (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	98.5	150.6	143.2	220.9	40.9	8			
<b>Pattern</b>																																		
Channel Beltwidth (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	61.0	110.8	107.5	173.0	35.2	12			
Radius of Curvature (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	41.0	62.0	56.0	139.0	26.7	11			
Rc: Bankfull Width (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Meander Wavelength (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	231.0	276.8	240.0	414.0	77.6	5			
Meander Width Ratio	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	4.0	4.2	4.2	4.4	N/A	2			
<b>Transport Parameters</b>																																		
Reach Shear Stress (competency) (lb/ft <sup>2</sup> )	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Max part size (mm) mobilized at bankfull	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Stream Power (transport capacity) (W/m <sup>2</sup> )	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
<b>Additional Reach Parameters</b>																																		
Rosgen Classification	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	C4	
Bankfull Velocity (fps)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Bankfull Discharge (cfs)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Valley Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Channel Thalweg Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	2,135
Sinuosity (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.28
Water Surface Slope (Channel) (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.0049
Bankfull Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.0044
Bankfull Floodplain Area (acres)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
% of Reach with Eroding Banks	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Channel Stability or Habitat Metric	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Biological or Other	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

- Information unavailable  
N/A - Information does not apply



Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Kings Creek / Project No. 208 - Reaches: I & III																											
Parameter	Pre-Existing Condition					Reference Reach(es) Data					Design					Monitoring Baseline											
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	33%	10%	41%	16%	0%	-	-
SC% / SA% / G% / C% / B% / Be%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
d16 / d35 / d50 / d84 / d95 / di <sup>P</sup> / di <sup>SP</sup> (mm)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Entrenchment Class <1.5 / 1.5 - 1.99 / 2 - 4.9 / 5.0 - 9.9 / >10	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Incision Class <1.2 / 1.2 - 1.49 / 1.5 - 1.99 / >2.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step  
 SC = Silt-Clay / SA = Sand / G = Gravel / C = Cobble / B = Boulder / Be = Bedrock  
 di<sup>P</sup> = max pave / di<sup>SP</sup> = max sub pave  
 - Information unavailable

<b>Table 11a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters - Cross-Sections) Kings Creek / Project No. 208</b>												
<b>Dimension</b>	<b>Cross-Section 1 Riffle</b>						<b>Cross-Section 2 Pool</b>					
	<b>Base</b>	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>	<b>Base</b>	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>
Record elevation (datum) used	-	-	2108.9	2108.9	2108.9	2108.9	-	-	2108.1	2108.1	2108.1	2108.1
Bankfull Width (ft)	26.7	-	26.8	26.8	27.5	27.2	31.1	-	30.3	29.8	29.6	27.6
Floodprone Width (ft)	>150	-	>150	>150	>150	>150	>150	-	>150	>150	>150	>150
Bankfull Mean Depth (ft)	2.2	-	2.2	2.1	2.0	2.0	2.5	-	1.9	1.9	1.9	2.0
Bankfull Max Depth (ft)	3.1	-	3.3	3.3	3.3	3.4	4.7	-	3.7	3.5	3.4	3.3
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	58.5	-	58.0	57.3	56.1	55.2	76.6	-	58.5	55.6	55.0	54.1
Bankfull Width/Depth Ratio	12.2	-	12.4	12.5	13.5	13.4	12.7	-	15.7	16.0	15.9	14.1
Bankfull Entrenchment Ratio	>3.7	-	>5.6	>5.6	>5.4	>5.5	>3.9	-	>4.9	>5.0	>5.1	>5.4
Bankfull Bank Height Ratio	1.0	-	1.0	1.0	1.0	1.0	1.0	-	1.1	1.1	1.1	1.1
Cross-Sectional Area Between End Pins (ft <sup>2</sup> )	-	-	59.6	58.4	56.6	56.1	-	-	61.6	57.4	57.1	55.9
d50 (mm)	-	-	24	13	17	33	-	-	16	17	29	16
<b>Dimension</b>	<b>Cross-Section 3 Riffle</b>						<b>Cross-Section 4 Pool</b>					
	<b>Base</b>	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>	<b>Base</b>	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>
Record elevation (datum) used	-	-	2104.7	2104.7	2104.7	2104.7	-	-	2104.1	2104.1	2104.1	2104.1
Bankfull Width (ft)	24.2	-	25.7	25.6	25.8	27.9	28.3	-	25.8	25.9	24.1	22.8
Floodprone Width (ft)	>150	-	>150	>150	>150	>150	>150	-	>150	>150	>150	>150
Bankfull Mean Depth (ft)	2.1	-	2.1	2.0	2.1	1.8	2.0	-	2.5	2.6	2.7	2.9
Bankfull Max Depth (ft)	3.0	-	3.2	3.1	3.1	3.1	3.1	-	4.4	4.5	4.5	4.2
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	51.9	-	53.1	52.0	53.0	51.1	55.5	-	63.1	67.4	65.9	65.3
Bankfull Width/Depth Ratio	11.3	-	12.4	12.6	12.5	15.3	14.4	-	10.5	9.9	8.8	7.9
Bankfull Entrenchment Ratio	>3.6	-	>5.8	>5.9	>5.8	>5.4	>3.2	-	>5.8	>5.8	>6.2	>6.6
Bankfull Bank Height Ratio	1.0	-	1.0	1.0	1.0	1.0	1.0	-	1.0	1.0	1.0	1.0
Cross-Sectional Area Between End Pins (ft <sup>2</sup> )	-	-	60.2	59.3	59.4	56.1	-	-	66.1	69.3	67.6	66.5
d50 (mm)	-	-	33	24	12	47	-	-	13	2	2	13

- Information unavailable

Table 11b. Monitoring Data - Stream Reach Data Summary Kings Creek / Project No. 208 - Reach I & III																																					
Parameter	Baseline					MY - 1					MY - 2					MY - 3					MY - 4					MY - 5											
Dimension & Substrate - Riffle	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	
Bankfull Width (ft)	24.2	25.5	25.5	26.7	N/A	2	-	-	-	-	-	-	25.7	26.3	26.3	26.8	N/A	2	25.6	26.2	26.2	26.8	N/A	2	25.8	26.7	26.7	27.5	N/A	2	27.2	27.6	27.6	27.9	N/A	2	
Floodprone Width (ft)	>150	>150	>150	>150	N/A	2	-	-	-	-	-	-	>150	>150	>150	>150	N/A	2	>150	>150	>150	>150	N/A	2	>150	>150	>150	>150	N/A	2	>150	>150	>150	>150	N/A	2	
Bankfull Mean Depth (ft)	2.1	2.2	2.2	2.2	N/A	2	-	-	-	-	-	-	2.1	2.2	2.2	2.2	N/A	2	2.0	2.1	2.1	2.1	N/A	2	2.0	2.1	2.1	2.1	N/A	2	1.8	1.9	1.9	2.0	N/A	2	
Bankfull Max Depth (ft)	3.0	3.1	3.1	3.1	N/A	2	-	-	-	-	-	-	3.2	3.3	3.3	3.3	N/A	2	3.1	3.2	3.2	3.3	N/A	2	3.1	3.2	3.2	3.3	N/A	2	3.1	3.3	3.3	3.4	N/A	2	
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	51.9	55.2	55.2	58.5	N/A	2	-	-	-	-	-	-	53.1	55.6	55.6	58.0	N/A	2	52.0	54.7	54.7	57.3	N/A	2	53.0	54.6	54.6	56.1	N/A	2	51.1	53.2	53.2	55.2	N/A	2	
Width/Depth Ratio	11.3	11.8	11.8	12.2	N/A	2	-	-	-	-	-	-	12.4	12.4	12.4	12.4	N/A	2	12.5	12.6	12.6	12.6	N/A	2	12.5	13.0	13.0	13.5	N/A	2	13.4	14.4	14.4	15.3	N/A	2	
Entrenchment Ratio	>3.6	>3.7	>3.7	>3.7	N/A	2	-	-	-	-	-	-	>5.6	>5.7	>5.7	>5.8	N/A	2	>5.6	>5.8	>5.8	>5.9	N/A	2	>5.4	>5.6	>5.6	>5.8	N/A	2	>5.4	>5.5	>5.5	>5.5	N/A	2	
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	2	-	-	-	-	-	-	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	
<b>Profile</b>																																					
Riffle Length (ft)	29.3	46.0	44.4	68.2	13.2	10	9.5	34.7	33.3	58.8	16.6	10	10.8	25.7	25.6	63.0	15.5	10	11.9	33.4	30.5	60.9	15.6	9	13.5	35.2	31.2	58.2	14.3	9	13.0	34.8	36.2	59.0	12.8	9	
Riffle Slope (ft/ft)	0.003	0.007	0.006	0.015	0.004	10	0.005	0.013	0.010	0.027	0.008	10	0.003	0.017	0.020	0.025	0.009	10	0.004	0.013	0.012	0.029	0.007	9	0.004	0.013	0.012	0.027	0.008	9	0.002	0.015	0.013	0.034	0.010	9	
Pool Length (ft)	28.1	52.4	58.6	69.8	15.6	11	12.9	35.7	32.2	87.9	18.9	22	14.4	41.4	38.1	99.8	21.7	22	14.7	38.3	33.9	100.7	21.4	21	15.1	38.2	37.4	96.7	21.1	21	14.8	40.3	38.5	97.8	22.4	23	
Pool Max Depth (ft)	3.1	3.9	3.9	4.7	N/A	2	-	-	-	-	-	-	3.7	4.1	4.1	4.4	N/A	2	3.5	4.0	4.0	4.5	N/A	2	4.0	5.1	5.0	7.2	0.8	21	3.9	4.8	4.7	6.4	0.6	22	
Pool Spacing (ft)	98.5	150.6	143.2	220.9	40.9	8	22.9	94.6	101.2	170.5	40.9	21	32.0	79.8	71.1	214.1	41.4	21	30.5	88.6	93.3	183.3	38.3	19	38.2	89.7	84.8	161.5	35.4	19	31.1	86.9	83.4	172.8	35.7	21	
<b>Pattern</b>																																					
Channel Belt Width (ft)	61.0	110.8	107.5	173.0	35.2	12																															
Radius of Curvature (ft)	41.0	62.0	56.0	139.0	26.7	11																															
Re: Bankfull Width (ft/ft)	-	-	-	-	-	-																															
Meander Wavelength (ft)	231.0	276.8	240.0	414.0	77.6	5																															
Meander Width Ratio	4.0	4.2	4.2	4.4	N/A	2																															
<b>Additional Reach Parameters</b>																																					
Rosgen Classification	C4					-					C4					C4					C4																
Channel Thalweg Length (ft)	2,119					2,189					2,135					2,138					2,101					2,092											
Sinuosity (ft)	1.25					1.29					1.28					1.28					1.26					1.25											
Water Surface Slope (Channel) (ft/ft)	0.0049					0.0050					0.0048					0.0048					0.0048					0.0049											
Bankfull Slope (ft/ft)	0.0044					0.0051					0.0052					0.0049					0.0048					0.0051											
Ri% / Ru% / P% / G% / S%*	33%	10%	41%	16%	0%	22%	11%	51%	16%	0%		16%	6%	57%	21%	0%		17%	9%	45%	28%	0%		17%	12%	44%	26%	0%		16%	14%	47%	23%	0%			
SC% / SA% / G% / C% / B% / Be%												0%	17%	71%	13%	0%	0%	0%	27%	68%	5%	0%	0%	5%	26%	59%	10%	0%	0%	0%	0%	23%	62%	15%	0%	0%	
d16 / d35 / d50 / d84 / d95 (mm)												N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
% of Reach with Eroding Banks	0%					11%					15%					15%					16%																
Channel Stability or Habitat Metric	N/A					N/A					N/A					N/A					N/A																
Biological or Other	N/A					N/A					N/A					N/A					N/A																

- Information unavailable  
 N/A - Information does not apply.  
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step  
 SC = Silt-Clay / SA = Sand / G = Gravel / C = Cobble / B = Boulder / Be = Bedrock  
 \*Percentages based on riffle and pool pebble counts



# **Appendix E**

## **Hydrologic Data**



<b>Table 12. Verification of Bankfull Events Kings Creek / Project No. 208</b>			
<b>Date of Data Collection</b>	<b>Date of Occurrence</b>	<b>Method</b>	<b>Photo # (if available)</b>
6/15/2010	Unknown	Crest gauge & wrack lines	
11/9/2010	Unknown	Crest gauge & wrack lines	
1/20/2011	Unknown	Crest gauge & wrack lines	
10/26/2011	9/6/2011	Crest gauge & wrack lines	
1/18/2012	11/29/2011	Crest gauge & wrack lines	
10/15/2012	9/19/2012	Crest gauge & wrack lines	
3/28/2013	1/31/2013	Crest gauge & wrack lines	
7/25/2013	07/03/13	Precipitation data & anecdotal evidence	