

Annual Monitoring Report

Final

Little Pine Creek II

Monitoring Year 3 of 7

NCDMS Project No. 856

DWR Project No. 20090048 (v.2)

Contract No. LP082819

USACE Action ID: SAW-2009-00591

Alleghany County, North Carolina

Data Collected: April 2022 – October 2022

Date Submitted: November 2022



Prepared for:

NCDEQ-Division of Mitigation Services
1652 Mail Service Center
Raleigh NC 27699-1652



This Page Intentionally Left Blank

Harry Tsomides
Project Manager
NCDEQ-DMS Asheville Regional Office
2090 U.S. 70 Highway

Subject: Draft MY3 Monitoring Report
Little Pine Creek II Mitigation Project, Alleghany County
DMS ID No. 856 – DEQ Contract # LP082819

Mr. Tsomides,

On December 7, 2022 Equinox was provided with comments on the MY3 Report for the Little Pine Creek II Site. Below are the original comments and Equinox responses (**in RED**).

- Please add assessment dates for each visual assessment table. **Dates added**
- Please footnote sources below the rain and precipitation data tables (give approximate distance from the site for offsite). **Footnote added**
- Table 2 – Project activities – please list invasives treatments done in 2022. **Added Text.**
- Problem area photos are shown for STA 118+00 (bank erosion) but not mapped on the CCPV. **Feature added to the CCPV.**
- Photo of problem area (L. bank slump) mapped at 110+25 seems to be missing - please double check and add if necessary. **Additional photos included in the Report.**
- As a reminder, monitoring providers are responsible for checking the easement integrity across the project site for encroachments, missing markers, fence breaks, etc. Please confirm that the site was checked and what the results are. **The site was walked in its entirety during the MY3 Initial site assessment. No areas of concern were identified during the site walk.**
- Please indicate in the report text that DMS has plans to initiate a focused stream problem area repair and limited supplemental planting in 2023. **Added Text.**

DIGITAL SUPPORT FILES

- Please ensure in future submission that the gauge data uses the same labels as indicted on the CCPV (ex. SG1, SG2). **Gage data references checked for consistency in electronic files and report**

The Equinox project manager for this project is Mr. Danvey Walsh. His contact is as follows:


Sincerely,



Danvey Walsh
Environmental Scientist Equinox
37 Haywood Street
Asheville, NC 28801
Office: 828-253-6856 ext. 201
Fax: 828-253-8256

This Page Intentionally Left Blank

Prepared by:



EQUINOX

balance through proper planning

37 Haywood Street, Suite 100

Asheville, NC 28801

This Page Intentionally Left Blank

Table of Contents

1.0	Project Summary	1
1.1.	Project Setting and Background	1
1.2.	Goals and Objectives	1
1.3.	Restoration Type and Approach	2
1.4.	Project Components and Success Criteria	2
1.5.	Project Performance	2
1.5.1	Vegetation	2
1.5.2	Geomorphology.....	3
1.5.3	Hydrology	3
2.0	Methods	4
2.1	Geomorphology.....	4
2.2	Vegetation	4
2.3	Hydrology	4
3.0	REFERENCES	4
Appendix A Background Tables		
Appendix B Visual Assessment Data		
Appendix C Vegetation Plot Data		
Appendix D Stream Geomorphology Data		
Appendix E Hydrologic Data		
Appendix F Other		

This Page Intentionally Left Blank

1.0 PROJECT SUMMARY

1.1. Project Setting and Background

The Site is located in eastern Alleghany County, NC, approximately eight miles east of the Town of Sparta, NC and approximately four miles south of the Virginia border. The Site is within the New River Basin; 14-digit Hydrologic Unit Code (HUC) 05050001030030 and located in the Blue Ridge Belt of the Blue Ridge Province (USGS, 1998), (Figure 1).

The Site is located within a TLW in the New River RBRP plan (NCDENR, 2009), and is identified in the Little River and Brush Creek LWP Project Atlas (NCDENR, 2007). Numerous stressors were identified including heavily grazed buffers, livestock access to streams, eroded stream banks, land-disturbing activities on steep slopes, and storm water runoff. The LWP Project Atlas identified the Little Pine Creek II Stream and Wetland Restoration Project (LPC1-04, LPC1-W10) as a stream and wetland restoration opportunity with the potential to improve water quality, habitat, and hydrology within the Brush Creek watershed. Tables 1-4 in Appendix A present the project details.

1.2. Goals and Objectives

The following goals are outlined in the Final Mitigation Plan, and include:

- Restore riparian buffers
- Exclude cattle
- Stabilize eroding banks
- Construct stream channels that are laterally and vertically stable
- Improve stream habitat
- Improve channel and floodplain connectivity
- Permanently protect the project site from harmful uses

The following project objectives are proposed for accomplishing the goals as outlined in the Final Mitigation Plan:

- Plant native tree and understory species in the riparian zone.
- Install fencing along the conservation easement and cattle pasture boundaries
- Reconstruct stream channels with stable dimensions, add bank revetments and in-stream structures to protect restored/enhanced streams.
- Construct stream channels that will maintain a stable pattern and profile considering the hydrologic and sediment inputs to the system, landscape setting and the watershed condition.
- Install habitat features such as constructed riffles and brush toed into restored/enhanced streams, add woody materials to channel bed, and construct pools of varying depth.
- Reconstruct stream channels with bankfull at or near the floodplain elevation and bank height ratios ranging from 1.0- 1.1.
- Establish a conservation easement on the site.

1.3. Restoration Type and Approach

The project includes six restoration reaches; three Priority 1 (P1) reaches on Little Pine Creek, one Priority 2 (P2) reach on Tributary A, one P1 reach on Tributary B, and one P1 reach on Tributary C. The preservation portion of the Site includes Tributaries D, E, and F. The wetland portion of the LPC II Site includes three wetland zones. Wetland 1 is a riparian, non-riverine wetland enhancement zone. Wetland 2A is a riparian, non-riverine wetland enhancement zone. Wetland 2B is preservation only.

1.4. Project Components and Success Criteria

The LPC II Site is expected to provide 3,195 SMUs and 1.484 WMUs. The components and mitigation credits Project credits reflect those approved as part of the March 13, 2020 Little Pine Creek II-Project As-Built Update and Mitigation Plan Addendum (downward adjustment), Appendix F. Refer to the Project Assets Map (Figure 2) for the stream and wetland features and Table 1 and 4 for the project components, assets, and mitigation credit information for the LPC II Site (Appendix A).

The initial credit release for LPC II was received on April 3, 2020.

1.5. Project Performance

1.5.1 Vegetation

Visual assessment of vegetation indicates that the herbaceous vegetation is well established throughout the project. MY3 stems/acre and ranged from 202 to 607 planted stems per acre. Twelve (12) species were documented within the vegetation monitoring plots. A supplemental planting of 1450, 18-24" bare root seedlings was conducted on February 9, 2021. Species planted included tulip poplar (*Liriodendron tulipifera*), swamp chestnut oak (*Quercus michauxii*), river birch (*Betula nigra*), sycamore (*Platanus occidentalis*), and water oak (*Quercus nigra*).

Monitoring of both permanent (n=8) and random vegetation plots (n = 4) was completed in October 2022. Summary tables and photographs associated with MY3 vegetation monitoring are located in Appendix B and Appendix C. MY3 monitoring data indicates that all but vegetation plots, 2, 4, and 6 were meeting the MY3 interim success criteria of 320 planted stems per acre (Table 7 and 8, Appendix C.) Vegetation plots #2 and 6 both occur in the wetland enhancement areas and as a result planted stems have been subject to increased competition from herbaceous vegetation. Plot #4 has sufficient stem densities but fails the performance standards based upon the dominant species exceeding the 50th percentile.

Vegetation problem areas and bare areas continue to shrink along the right descending bank of Little Pine Creek Reach 2A. These areas were still present in MY3, but occur below mapping threshold (Problem area photos, Appendix B).

Areas of exotic vegetation are depicted within the CCPV (n=12). Multiflora rose (*Rosa multiflora*), Oriental bittersweet (*Celastrus orbiculatus*) and Japanese honeysuckle (*Lonicera japonica*) were the dominant observed species. Pockets of cat tail (*Typha latifolia*) identified in MY2 have been treated and appeared under control during the MY3 October assessment. Invasive vegetation was identified in low density, scattered pockets along the easement boundary of LPC Reach 2A and 2B. The two most contiguous areas of invasives noted within the CCPV occur in Reach 2A and 2B. The largest area of invasives in Reach 2a contains a significant density of oriental bittersweet. The larger patch of invasives in Reach 2B was predominantly multiflora rose along the non-creditable reach and into Wetland 2B. The location and

density of invasive vegetation will continue to be monitored in future site visits. The site has a contract for invasive vegetation management through MY7(2026).

1.5.2 Geomorphology

Visual assessment of the stream channel was performed to document signs of instability, such as eroding banks, structural instability, or excessive sedimentation. Reaches 1 and portions of Reach 2A continue to experience overbank deposition (Cross Section figures, Tables 11a and b, Appendix D). The floodplain erosion noted in MY1 at the left descending bank of Cross-section 1 continues to remain stable into MY3 (Cross-section graphics and photos, Appendix D). The transverse riffle near STA 101+50 identified in MY1 has shifted back perpendicular to the channel and is no longer contributing increased stress to the left descending bank. These areas will continue to be monitored for any changes in stability.

Geomorphic data for MY1 was collected during October 2022. Summary tables and cross-section data plots related to stream morphology can be found in Appendix D. Cross-sectional dimensions remained relatively stable between baseline conditions and MY3 monitoring efforts. Sediment deposition and bank building was not as evident in MY3 as it had been in previous monitoring years. Cross-sections 3, 8, 12, and 13 showed evidence of bank forming through aggradation or sediment transport. No indication of instability at cross-sections was noted in MY3 (Appendix D, Cross-Section overlays, Tables 11a and b).

One exposed structure (113+30) and 6 areas of bank scour or slumping (100+10, 110+20, 118+00, 121+00, 121+75, and 406+26) were identified at the LPC II Project in MY3. At Stations 113+30 - 113+60 the toe logs of an outer bend structure have been exposed and there is an area of bank slump immediately downstream. Bank scour noted at Stations 100+10 and 110+20 were identified in MY2 and have neither improved nor worsened in MY3. At Station 118+00 the outside bend has notable scour and bank slump. The second area of instability (Station 121+00) has a similar amount of scour along the outer bend leading to the confluence with Trib D. At the final problem area (Stations 121+75) in Reach 2b, the bank at the first set of log-drop structures has a significant amount of scour. A concentrated area of scour was noted on the left descending bank at the confluence of Trib C and the LPCII Reach 2A/B (CCPV and Table 5, Appendix B). The site will continue to be monitored for signs of instability.

Division of mitigation services has plans to initiate focused stream problem area repair and limited supplemental planting in 2023.

No areas of encroachment or fence failure were observed during the assessment. The next site visit is planned for spring 2023.

1.5.3 Hydrology

Since project completion in late 2019, fifteen bankfull events have been documented on the LPC II site (Table 12, Appendix E). Fifteen have been recorded on Little Pine Creek, two at Tributary A, six events were recorded at the Tributary C, and two at Tributary B. Based on precipitation and stage recorder data the MY3 events were recorded over 5 days: June 12th, July 23rd, 2022, August 18th, August 19th, October 9th, 2022.

Groundwater data from both wetland gages met established criteria during MY2. Wetland Gage 1 at Wetland 1 recorded 165 consecutive days (98.2%) during the MY3 growing season. Wetland Gage 2 at Wetland 2 recorded 101 consecutive days (60%). Hydrology will continue to be monitored throughout the life of the project.

2.0 METHODS

2.1 **Geomorphology**

Geomorphic measurements were taken during low flow conditions using a Nikon NPR 332 Total Station. Three-dimensional coordinates associated with cross-section data were collected in the field and geo-referenced (NAD83 State Plane feet FIPS 3200). Morphological data were collected at 13 cross-sections. Survey data was imported into CAD, ArcGIS, and Microsoft Excel for data processing and analysis.

2.2 **Vegetation**

Vegetation success in MY3 was monitored at 8 permanent monitoring plots in conjunction with 4 random vegetation plots. Permanent vegetation plot monitoring follows the CVS-EEP Level 2 Protocol for Recording Vegetation, version 4.2 (Lee et al. 2008). Data was processed using the NC DMS vegetation tool. In the field, the four corners of each permanent plot were permanently marked with metal t-posts and PVC pipe. Photos of each plot were taken from the plot origin each monitoring year. Random vegetation plots were monitored as per Section V of the Wilmington District Stream and Wetland Compensatory Mitigation Update (USACE 2016). Data is processed analogous to the CVS data entry tool. In the field, the origin corners of each plot were temporarily marked.

2.3 **Hydrology**

Two crest gages, two continuous stage recorders, two groundwater gages, a rain gauge, and precipitation data from NCSCO station Sparta 2 Se (318158) were used to monitor, meteorological, surface, and groundwater within the site. Additionally, visual observations of bankfull event indicators will be documented throughout the project. Data will be recorded and reported through subsequent monitoring reports.

3.0 REFERENCES

Harrelson, Cheryl C., Rawlins, C. L., Potyondy, John, P., (1994) Stream Channel Reference Sites: An illustrated guide to field technique.

Lee, Michael T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation, Version 4.2 (<http://cvs.bio.unc.edu/methods.htm>)

NCDENR. 2009. New River Basin Restoration Priorities. Retrieved from <http://deq.nc.gov/about/divisions/mitigation-services/dms-planning/watershed-planning-documents/new-river-basin>

NCDENR. 2007. Little River & Brush Creek Local Watershed Plan (LWP) Project Atlas. Retrieved from <http://deq.nc.gov/about/divisions/mitigation-services/dms-planning/watershed-planning-documents/new-river-basin>

NCDENR. 2021. DMS Veg Table Production Tool, Version 3/25/2022. Retrieved from https://ncdms.shinyapps.io/Veg_Table_Tool/.

Turner Land Surveying. 2019. As-Built Survey of Little Pine Creek II Stream and Wetland Restoration Project. Prepared for North Carolina Department of Environmental Quality, Division of Mitigation Services.

United States Army Corps of Engineers (USACE), 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.

United States Army Corps of Engineers (USACE), 2016. Wilmington District Stream and Wetland Compensatory Mitigation Update (October 24, 2016). USACE, NCDENR- DWQ, USEPA, NCWRC.

Wildlands Engineering. 2019. Restoration Plan Addendum – Little Pine Creek II Restoration Project Prepared for North Carolina Department of Environmental Quality, Division of Mitigation Services. DMS Project No. 856

This Page Intentionally Left Blank

Appendix A

Background Tables

This Page Intentionally Left Blank

Table 1. Project Mitigation Assets and Components							
Little Pine Creek II Stream and Wetland Mitigation Site/Project No. 856							
Project Segment	Mitigation Plan Footage or Acreage*	As-Built Centerline Footage or Acreage^	Mitigation Category	Restoration Level	Mitigation Ratio (X:1)	Mitigation Plan Credits*	Comments
Reach 1	530	517	Cold	R	1:1	517.000	20' LF Not-credited due to OHW ROW, minor change in as-built length
Reach 2A	1,512	1,476	Cold	R	1:1	1,476.000	Began farther downstream due to cattle crossing; 30' LF Not-credited due to OHW ROW
Reach 2B	321	334	Cold	R	1:1	334.000	Additional 13' LF at end of project
Tributary A	86	82	Cold	R	1:1	82.000	Sinuosity less than design; confluence with Reach 2A farther upstream than proposed
Tributary B	104	78	Cold	R	1:1	78.000	Confluence with Reach 2A farther upstream than proposed
Tributary C	578	577	Cold	R	1:1	577.000	
Tributary D	655	655	Cold	P	5:1	131.000	
Tributary E	50	50	Cold	P	5:1	10.000	Not-credited due to poor as-built condition
Tributary F	153	153	Cold	P	5:1	30.600	Not-credited due to poor as-built condition
Wetland 1	0.32	0.322	R	E	2:1	0.161	
Wetland 2A	0.88	0.878	R	E	2:1	0.439	
Wetland 2B	4.42	4.420	R	P	5:1	0.884	

* Mitigation plan footage accounts for breaks in conservation easements and are based on design stream stationing and taken from the approved mitigation plan.

^ Based on centerline calculations from the as-built survey, accounts for breaks in conservation easement and utility right-of-ways.

Project Credits

Restoration Level	Stream			Riparian Wetland		Non-Rip	Coastal
	Warm	Cool	Cold	Riverine	Non-Riv	Wetland	Marsh
Restoration	-	-	3,064	-	-	-	-
Re-establishment	-	-	-	-	-	-	-
Rehabilitation	-	-	-	-	-	-	-
Enhancement	-	-	-	-	0.600	-	-
Enhancement I	-	-	-	-	-	-	-
Enhancement II	-	-	-	-	-	-	-
Creation	-	-	-	-	-	-	-
Preservation	-	-	131	-	0.884	-	-
Total Credits [%]	-	-	3,195	-	1.484	-	-

[%] Project credits reflect the sum of credits consistent with as-built condition.

Total Stream Credit 3,195.000

Total Wetland Credit 1.484

Wetland Mitigation Category

CM Coastal Marsh
R Riparian
NR Non-Riparian

Restoration Level

HQP High Quality Preservation
P Preservation
E Wetland Enhancement - Veg and Hydro
EII Stream Enhancement II
EI Stream Enhancement I
C Wetland Creation
RH Wetland Rehabilitation - Veg and Hydro
REE Wetland Re-establishment Veg and Hydro
R Restoration

Table 2. Project Activity and Reporting History			
Little Pine Creek II Stream and Wetland Mitigation Site/Project No.856			
Activity or Report		Data Collection Complete	Completion or Delivery
Project Institution Date (Contract Date)		-	Dec-2007
Restoration Plan		-	Jan-2016
Construction (substantial construction complete 05/21/19)		-	May-2019
Planting		-	Apr-2019
As-built – MY0	Stream Survey	Jan-2020	Mar-2020
	Vegetation Survey	Nov-2019	Mar-2020
Monitoring Year-1	Stream Survey	Oct-20	Dec-20
	Vegetation Survey	Oct-20	Dec-20
Monitoring Year-2	Supplimental Planting		Feb-21
	Stream Survey	Oct-21	Dec-21
	Vegetation Survey	Oct-21	Dec-21
Monitoring Year-3	Initial Site Assesment	Apr-22	May-22
	Invasive treatment	Apr-22	Sep-22
	Invasive treatment	June-22	
	Invasive treatment	Sept-22	
	Stream Survey	Oct-22	Nov-22
	Vegetation Survey	Oct-22	Nov-22

Table 3. Project Contacts Table	
Little Pine Creek II Stream and Wetland Mitigation Site/Project No. 856	
Designer	Wildland Engineering, Inc / 1430 South Mint St #104 Charlotte NC 282013
Primary project design POC	Jeff Keaton / 919.851.9986
Construction Contractor	Wright Contracting / 453 Silk Hope Liberty Rd Siler City, NC 27344
Construction contractor POC	Ross Kennedy/336.736.4585
Survey Contractor	Turner Surveying / P.O. Box 148 Swannanoa, NC 28778
Survey contractor POC	David Turner/ 919.827.0745
Planting Contractor	Carolina Silvics 908 Indian Trail Rd, Edenton, NC 27932
Planting contractor POC	Mary Margaret McKinney 252.482.8491
Seeding Contractor	Wright Contracting / 453 Silk Hope Liberty Rd Siler City, NC 27344
Contractor point of contact	Ross Kennedy/336.736.4585
Seed Mix Sources	Green Resource, LLC
Nursery Stock Suppliers	Mellow Marsh Farm
Monitoring Performers	Equinox / 37 Haywood St Suite 100 Asheville NC 28801
Stream Monitoring POC	Danvey Walsh/828.253.6856
Vegetation Monitoring POC	Owen Carson/828.253.6856
Wetland Monitoring POC	Danvey Walsh/828.506.6856

Table 4. Project Baseline Information and Attributes


Project Information									
Project Name	Little Pine Creek II Stream and Wetland Mitigation Site								
County	Alleghany								
Project Area (acres)	14.61								
Project Coordinates (latitude and longitude)	36.5069° N, -80.9878° W								
Project Watershed Summary Information									
Physiographic Province	Blue Ridge								
River Basin	New River								
USGS Hydrologic Unit 8-digit	5050001	USGS Hydrologic Unit 14-digit	5050001030030						
DWR Sub-basin	05-07-03								
Project Drainage Area (acres)	3.34								
Project Drainage Area Percentage of Impervious Area	< 1%								
CGIA Land Use Classification	Pasture/Hay								
Reach Summary Information									
Parameters	Little Pine Creek Reach 1	Little Pine Creek 2A	Little Pine Creek 2B	Tributary A	Tributary B	Tributary C	Tributary D	Tributary E	Tributary F
Length of Reach (linear feet) ^	533	1,506	334	82	77	577	899	50	153
Valley Confinement (Rosgen)	VI	VI	VI	VI	VI	VI	VI	VI	VI
Drainage area (miles ²)	2.93	3.31	3.34	0.39	0.26	0.11	0.13	0.04	0.05
Perennial, Intermittent, Ephemeral	Perennial	Perennial	Perennial	Perennial	Perennial	Perennial	Perennial	Perennial	Perennial
NCDWR Water Quality Classification	C	C	C	C	C	C	C	C	C
Stream Classification (existing)	C	C	C	C	C	G	C	C	C
Stream Classification (proposed)	C	C	C	C	C	C	C	C	C
FEMA classification	-	-	-	-	-	-	-	-	-
Wetland Summary Information									
Parameters	Wetland 1	Wetland 2A	Wetland 2B						
Size of Wetland (acres)	0.32	0.88	4.42						
Wetland Type (non-riparian, riparian riverine or riparian non-riverine)	Riparian	Riparian	Riparian						
Mapped Soil Series	Alluvial land, wet (nikwasi)	Alluvial land, wet (nikwasi)	Alluvial land, wet (nikwasi)						
Drainage class	Very Poorly	Very Poorly	Very Poorly						
Soil Hydric Status	Hydric	Hydric	Hydric						
Source of Hydrology	Spring	Spring	Spring						
Hydrologic Impairment	Agriculture/ Livestock Grazing	Agriculture/ Livestock Grazing	Agriculture/ Livestock Grazing						
Native vegetation community	Mountain Bottomland Forest	Mountain Bottomland Forest	Mountain Bottomland Forest						
Percent composition of exotic invasive vegetation	0%	0%	0%						
Regulatory Considerations									
Regulation	Applicable?	Resolved?	Supporting Documentation						
Waters of the United States – Section 404	Yes	Yes	Jurisdictional Determination						
Waters of the United States – Section 401	Yes	Yes	Jurisdictional Determination						
Endangered Species Act	Yes	Yes	ERTR						
Historic Preservation Act	No	N/A	ERTR						
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A						
FEMA Floodplain Compliance	Yes	Yes	Yes						
Essential Fisheries Habitat	No	N/A	N/A						

^ Based on actual thalweg calculations from the as-built survey, accounts for breaks in conservation easement and utility right-of-ways.

This Page Intentionally Left Blank

Appendix B
Visual Assessment Data











This Page Intentionally Left Blank





NC Center for Geographic Information & Analysis



Little Pine Creek II
Alleghany County, NC
Overview Sheet

Streams		Wetlands	
	Conservation Easement		Enhancement
	ReachBreak		Preservation
	OHW		Vernal Pool
	Utility Easement		
	Non-Credit		
	Preservation		
	Restoration		






NC CGIA, Maxar, Microsoft



CCPV MY3
Little Pine Creek II
Allegheny County, NC

Sheet 1 of 3

LPCII Easement	Cross Sections	Meeting	Bank Erosion
OHW	Permanent Vegetation Plot	Meeting	Invasive Problem Areas
Utility Easement	Failing	Non-Credit	Present
Photopoints	Meeting	Restoration	Wetlands
Crest gauge	Meeting		Enhancement
Wetland gauge			
Meeting			






NC CGIA, Maxar, Microsoft























CCPV MY3
Little Pine Creek II
Alleghany County, NC

LPCII Easement	Hydrology	Cross Sections	Random Vegetation Plot	Bank Erosion
OHW	Type	Permanent Vegetation Plot	Criteria	Invasive Problem Areas
Utility Easement	Crest gauge	Criteria	Meeting	Density
Vernal Pool	Stream gauge	Failing	Streams	Present
Photopoints	Wetland gauge	Meeting	Non-Credit	Wetlands
	Criteria	Meeting	Preservation	Enhancement
			Restoration	Preservation





CCPV MY3
 Little Pine Creek II
 Alleghany County, NC

	LPCII Easement		Permanent Vegetation Plot		Streams		Invasive Problem Areas
	Vernal Pool		Criteria		Non-Credit		Density
	Photopoints		Meeting		Preservation		Present
	Cross Sections		Random Vegetation Plot		Restoration		Wetlands
			Criteria		Bank Erosion		Preservation
			Meeting				




Table 5. Visual Stream Morphology Stability Assessment Little Pine Creek II Stream and Wetland Mitigation Site - Little Pine Creek Reach 1 - Restoration (P2) Assessed Length 533 feet (Assessed April 22 and October 18, 2022)										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			1	28	94%	0	0	94%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
Totals					1	28	94%	N/A	N/A	N/A
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	19	19			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	19	19			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	19	19			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	19	19			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	19	19			100%			

N/A - Item does not apply.

Table 5 cont'd. Visual Stream Morphology Stability Assessment Little Pine Creek II Stream and Wetland Mitigation Site - Little Pine Creek Reach 2a - Restoration (P1) Assessed Length 1506 feet (Assessed April 22 and October 18, 2022)										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			4	73	95%	0	0	95%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
Totals					4	73	95%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	21	22			95%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	22	22			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	22	22			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	22	22			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	22	22			100%			

N/A - Item does not apply.

Table 5 cont'd. Visual Stream Morphology Stability Assessment Little Pine Creek II Stream and Wetland Mitigation Site - Little Pine Creek Reach 2b - Restoration (P1) Assessed Length 334 feet (Assessed April 22 and October 18, 2022)										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			1	9	97%	N/A	N/A	N/A
Totals					1	9	97%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	12	12			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	12	12			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	12	12			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	11	12			92%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	12	12			100%			

N/A - Item does not apply.

Table 5 cont'd. Visual Stream Morphology Stability Assessment Little Pine Creek II Stream and Wetland Mitigation Site - Trib A - Restoration (P2) Assessed Length 82 feet (Assessed April 22 and October 18, 2022)										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
Totals					0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	1	1			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	1	1			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	1	1			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	1	1			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	1	1			100%			

N/A - Item does not apply.

Table 5 cont'd. Visual Stream Morphology Stability Assessment										
Little Pine Creek II Stream and Wetland Mitigation Site - Trib B - Restoration (P1)										
Assessed Length 77 feet (Assessed April 22 and October 18, 2022)										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
Totals					0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	1	1			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	1	1			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	1	1			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	1	1			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	1	1			100%			


N/A - Item does not apply.

Table 5 cont'd. Visual Stream Morphology Stability Assessment										
Little Pine Creek II Stream and Wetland Mitigation Site - Trib C - Restoration (P1)										
Assessed Length 577 feet (Assessed April 22 and October 18, 2022)										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			1	6	99%	0	0	99%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
Totals					1	6	99%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	42	42			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	42	42			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	42	42			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	42	42			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	42	42			100%			


N/A - Item does not apply.

**Table 6. Vegetation Condition Assessment
Little Pine Creek II Stream and Wetland Mitigation Site**

Planted Acreage: 7.7 (Assessed April 22, and October 18, 2022)

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	n/a	0	0	0.00%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres		0	0	0.00%
Total				0	0	0.00%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	n/a	0	0	0.00%
Cumulative Total				0	0	0.00%

Easement Acreage: 14

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	1000 SF		12	0.47	3.36%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	none	n/a	0	0	0.00%

Permanent Vegetation Plot Photos



Vegetation Monitoring Plot 1



Vegetation Monitoring Plot 2



Vegetation Monitoring Plot 3



Vegetation Monitoring Plot 4



Vegetation Monitoring Plot 5



Vegetation Monitoring Plot 6



Vegetation Monitoring Plot 7



Vegetation Monitoring Plot 8

Permanent Photo Stations



Little Pine Creek II – Permanent Photo Station 1, Looking Upstream



Little Pine Creek II – Permanent Photo Station 2a, Looking Upstream



Little Pine Creek II – Permanent Photo Station 2b, Looking Downstream



Little Pine Creek II – Permanent Photo Station 3a, Looking Downstream



Little Pine Creek II – Permanent Photo Station 3b, Looking Upstream



Little Pine Creek II – Permanent Photo Station 4a, Looking Upstream



Little Pine Creek II – Permanent Photo Station 4b, Little Pine Creek confluence with Trib A



Little Pine Creek II – Permanent Photo Station 5, Looking Downstream



Little Pine Creek II – Permanent Photo Station 6a, Looking Upstream



Little Pine Creek II – Permanent Photo Station 6b, Looking Downstream



Little Pine Creek II – Permanent Photo Station 7a, Looking Northeast



Little Pine Creek II – Permanent Photo Station 7b, Looking East



Little Pine Creek II – Permanent Photo Station 7c, Looking Southwest



Little Pine Creek II – Permanent Photo Station 8a, Looking over vernal pool



Little Pine Creek II – Permanent Photo Station 8b, Looking Downstream



Little Pine Creek II – Permanent Photo Station 9a, Looking Upstream



Little Pine Creek II – Permanent Photo Station 9b, Looking Downstream



Little Pine Creek II – Permanent Photo Station 10a, Looking Upstream



Little Pine Creek II – Permanent Photo Station 10b, Looking Downstream



Little Pine Creek II – Permanent Photo Station 11a, Looking Upstream Trib D




Little Pine Creek II – Permanent Photo Station 11b, Looking Downstream



Little Pine Creek II – Permanent Photo Station 11c, Looking North



Little Pine Creek II – Permanent Photo Station 12a, Looking Downstream



Little Pine Creek II – Permanent Photo Station 12b, Looking Upstream



Little Pine Creek II – Permanent Photo Station 13a, Confluence with Trib B



Little Pine Creek II – Permanent Photo Station 13b, Looking Downstream



Little Pine Creek II – Permanent Photo Station 14a, Looking at floodplain pool



Little Pine Creek II – Permanent Photo Station 14b, Looking Upstream



Little Pine Creek II – Permanent Photo Station 14c, Looking North

Problem Area Photos



Little Pine Creek II Reach 1– Bank Erosion Station 100+10



Little Pine Creek II Reach 1– Bank Erosion Station 110+20



Little Pine Creek II Reach 2A – Exposed structure Station 113+30



Little Pine Creek II Reach 2A – Slump Bank Station 113+60



Little Pine Creek II Reach 2A – Bank Erosion 118+00, facing downstream



Little Pine Creek II Reach 2A –Bank Erosion Station 118+00 facing left descending bank



Little Pine Creek II Reach 2A – Bank Erosion 121+00, facing downstream



Little Pine Creek II Reach 2B –Bank Erosion Station 121+75 facing left descending bank



Little Pine Creek II Reaches 2A/B – Example Residual Bare Areas.

Appendix C
Vegetation Plot Data

This Page Intentionally Left Blank

https://ncdms.shinyapps.io/Veg_Table_Tool/

Table 7. Vegetation Plot Data

Planted Acreage	7.7
Date of Initial Plant	2019-04-30
Date(s) of Supplemental Plant(s)	2021-02-09
Date(s) Mowing	n/a
Date of Current Survey	2022-10-17
Plot size (ACRES)	0.0247

	Scientific Name	Common Name	Tree/Shrub	Indicator Status	Veg Plot 1 F		Veg Plot 2 F		Veg Plot 3 F		Veg Plot 4 F		Veg Plot 5 F		Veg Plot 6 F		Veg Plot 7 F		Veg Plot 8 F		Veg Plot 9 R	Veg Plot 10 R	Veg Plot 11 R	Veg Plot 12 R
					Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Total	Total	Total	Total
Species Included in Approved Mitigation Plan	<i>Acer rubrum</i>	red maple	Tree	FAC	1	1											2	2	1	1	2		7	3
	<i>Alnus serrulata</i>	hazel alder	Tree	OBL																			1	
	<i>Betula nigra</i>	river birch	Tree	FACW			1	1	3	3	6	6	3	3	1	1	2	2	1	1	4	5	4	5
	<i>Cornus amomum</i>	silky dogwood	Shrub	FACW	1	1	2	2	1	1			1	1	1	1								
	<i>Fraxinus americana</i>	white ash	Tree	FACU																			2	
	<i>Fraxinus pennsylvanica</i>	green ash	Tree	FACW	5	5			4	4	1	1	3	3					2	2		2	1	4
	<i>Ilex verticillata</i>	common winterberry	Tree	FACW											1	1								
	<i>Liriodendron tulipifera</i>	tuliptree	Tree	FACU	1	1													1	1			1	1
	<i>Nyssa sylvatica</i>	blackgum	Tree	FAC	1	1												1	1	1	1			
	<i>Platanus occidentalis</i>	American sycamore	Tree	FACW	5	5	3	3	5	5	1	1			2	2	3	3	5	5	5	5	1	1
<i>Quercus michauxii</i>	swamp chestnut oak	Tree	FACW							1	1							1	1			1	1	
<i>Salix nigra</i>	black willow	Tree	OBL	1	1							2	2											
Sum	Performance Standard				15	15	6	6	13	13	9	9	9	9	5	5	8	8	12	12	11	14	16	15
Mitigation Plan Performance Standard	Current Year Stem Count				15	6		13		9		9		5		8		12	11	14	16	15		
	Stems/Acre				607	243		526		283		364		202		324		486	445	567	648	607		
	Species Count				7	3		4		4		4		4		4		7	3	4	7	6		
	Dominant Species Composition (%)				33	50		38		67		33		40		38		42	45	36	44	33		
	Average Plot Height (ft.)				5	3		6		6		4		1		3		3	5	8	2	4		
% Invasives				0	0		0		0		0		0		0		0	0	0	0	0	0		
Post Mitigation Plan Performance Standard	Current Year Stem Count				15	6		13		9		9		5		8		12	11	14	16	15		
	Stems/Acre				607	243		526		283		364		202		324		486	445	567	648	607		
	Species Count				7	3		4		4		4		4		4		7	3	4	7	6		
	Dominant Species Composition (%)				33	50		38		67		33		40		38		42	45	36	44	33		
	Average Plot Height (ft.)				5	3		6		6		4		1		3		3	5	8	2	4		
% Invasives				0	0		0		0		0		0		0		0	0	0	0	0	0		

1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.
 2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).
 3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

Table 8. Vegetation Performance Standards Summary Table												
	Veg Plot 1 F				Veg Plot 2 F				Veg Plot 3 F			
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3	607	5	7	0	243	3	3	0	526	6	4	0
Monitoring Year 2	445	2	4	0	162	3	2	0	445	4	4	0
Monitoring Year 1	81	2	2	0	81	3	2	0	405	3	4	0
Monitoring Year 0	445	2	5	0	81	3	1	0	162	2	3	0
	Veg Plot 4 F				Veg Plot 5 F				Veg Plot 6 F			
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3	283	6	4	0	364	4	4	0	202	1	4	0
Monitoring Year 2	243	4	3	0	324	3	4	0	202	2	4	0
Monitoring Year 1	121	3	2	0	162	2	3	0	81	2	2	0
Monitoring Year 0	243	2	3	0	283	2	3	0	121	2	3	0
	Veg Plot 7 F				Veg Plot 8 F				Veg Plot Group 1 R			
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3	324	3	4	0	486	3	7	0	445	5	3	0
Monitoring Year 2	283	2	3	0	445	2	7	0				
Monitoring Year 1	243	2	3	0	162	1	3	0				
Monitoring Year 0	243	2	3	0	364	1	4	0				
	Veg Plot Group 2 R				Veg Plot Group 3 R				Veg Plot Group 4 R			
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives
Monitoring Year 7												
Monitoring Year 5												
Monitoring Year 3	567	8	4	0	648	2	7	0	607	4	6	0
Monitoring Year 2												
Monitoring Year 1												
Monitoring Year 0												

*Each monitoring year represents a different plot for the random vegetation plot "groups". Random plots are denoted with an R, and fixed plots with an F.

Table 9. Vegetation Plot Criteria Attainment LPCII Stream and Wetland Mitigation Site		
Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
VP1	Yes	75.0%
VP2	No	
VP3	Yes	
VP4	No*	
VP5	Yes	
VP6	No	
VP7	Yes	
VP8	Yes	
RVP1	Yes	
RVP2	Yes	
RVP3	Yes	
RVP4	Yes	

*Performance standard not met based upon dominant species criteria.


Appendix D
Stream Geomorphology Data

This Page Intentionally Left Blank

Project Name: LPC II
Reach Name: Little Pine Creek

XS Number: 1
XS Type: Riffle

Station: 100+77



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	25.5	12.6	13.8	14.9	-	-	-	-
Floodprone Width (ft)	100.0	100.0	100.0	100.0	-	-	-	-
Bankfull Mean Depth (ft)	1.2	2.7	2.2	2.1	-	-	-	-
Bankfull Max Depth (ft)	2.7	3.3	2.7	2.9	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	31.6	34.5	29.8	31.6	-	-	-	-
Width/Depth Ratio	20.6	4.6	6.4	7.0	-	-	-	-
Entrenchment Ratio	3.9	8.0	7.2	6.7	-	-	-	-
Bank Height Ratio	1.1	0.8	1.2	1.2	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: LPC II
 Reach Name: Little Pine Creek

XS Number: 2
 XS Type: Pool

Station: 100+91



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	23.7	20.9	14.1	15.5	-	-	-	-
Floodprone Width (ft)	70.0	70.0	70.0	70.0	-	-	-	-
Bankfull Mean Depth (ft)	1.8	1.8	2.6	2.7	-	-	-	-
Bankfull Max Depth (ft)	4.0	2.8	3.2	3.6	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	42.3	37.3	36.3	42.3	-	-	-	-
Width/Depth Ratio	13.3	11.7	5.5	5.7	-	-	-	-
Entrenchment Ratio	3.0	3.4	5.0	4.5	-	-	-	-
Bank Height Ratio	1.0	0.8	0.8	0.8	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: LPC II
Reach Name: Little Pine Creek

XS Number: 3
XS Type: Pool

Station: 107+50



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	27.0	24.0	14.8	14.9	-	-	-	-
Floodprone Width (ft)	100.0	100.0	100.0	100.0	-	-	-	-
Bankfull Mean Depth (ft)	1.3	1.4	2.1	2.3	-	-	-	-
Bankfull Max Depth (ft)	3.0	3.0	3.2	3.7	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	34.3	34.2	31.5	34.3	-	-	-	-
Width/Depth Ratio	21.3	16.8	6.9	6.4	-	-	-	-
Entrenchment Ratio	3.7	4.2	6.8	6.7	-	-	-	-
Bank Height Ratio	1.0	1.0	1.0	1.0	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: LPC II
Reach Name: Little Pine Creek

XS Number: 4
XS Type: Riffle

Station: 108+69



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	21.3	22.5	21.1	21.0	-	-	-	-
Floodprone Width (ft)	100.0	100.0	100.0	100.0	-	-	-	-
Bankfull Mean Depth (ft)	1.7	1.8	1.7	1.7	-	-	-	-
Bankfull Max Depth (ft)	2.7	2.8	2.8	2.9	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	36.4	41.0	36.8	36.4	-	-	-	-
Width/Depth Ratio	12.5	12.4	12.1	12.1	-	-	-	-
Entrenchment Ratio	4.7	4.4	4.7	4.8	-	-	-	-
Bank Height Ratio	1.1	1.1	1.1	1.0	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: LPC II
Reach Name: Little Pine Creek

XS Number: 5
XS Type: Pool

Station: 109+64



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	22.2	30.4	16.1	14.1	-	-	-	-
Floodprone Width (ft)	100.0	100.0	100.0	100.0	-	-	-	-
Bankfull Mean Depth (ft)	1.7	1.3	2.8	2.7	-	-	-	-
Bankfull Max Depth (ft)	3.1	4.2	4.8	4.2	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	37.9	40.1	45.7	37.9	-	-	-	-
Width/Depth Ratio	13.0	23.0	5.6	5.2	-	-	-	-
Entrenchment Ratio	4.5	3.3	6.2	7.1	-	-	-	-
Bank Height Ratio	1.1	1.0	1.1	1.1	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: LPC II
Reach Name: Little Pine Creek

XS Number: 6
XS Type: Riffle

Station: 112+81



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	40.4	28.5	18.9	24.6	-	-	-	-
Floodprone Width (ft)	100.0	100.0	100.0	100.0	-	-	-	-
Bankfull Mean Depth (ft)	0.9	1.3	1.3	1.5	-	-	-	-
Bankfull Max Depth (ft)	2.6	2.4	2.3	2.7	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	37.4	35.7	24.2	37.4	-	-	-	-
Width/Depth Ratio	43.6	22.7	14.8	16.2	-	-	-	-
Entrenchment Ratio	2.5	3.5	5.3	4.1	-	-	-	-
Bank Height Ratio	1.0	1.0	0.9	0.9	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: LPC II
Reach Name: Little Pine Creek

XS Number: 7
XS Type: Riffle

Station: 117+00



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	29.7	23.6	21.0	26.9	-	-	-	-
Floodprone Width (ft)	100.0	100.0	100.0	100.0	-	-	-	-
Bankfull Mean Depth (ft)	1.3	1.3	1.6	1.5	-	-	-	-
Bankfull Max Depth (ft)	2.4	2.3	2.7	3.1	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	39.2	31.4	33.0	39.2	-	-	-	-
Width/Depth Ratio	22.5	17.7	13.3	18.5	-	-	-	-
Entrenchment Ratio	3.4	4.2	4.8	3.7	-	-	-	-
Bank Height Ratio	1.0	1.2	1.0	1.0	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: LPC II
 Reach Name: Little Pine Creek

XS Number: 8
 XS Type: Pool

Station: 117+79



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	22.8	23.4	18.9	20.3	-	-	-	-
Floodprone Width (ft)	100.0	100.0	100.0	100.0	-	-	-	-
Bankfull Mean Depth (ft)	2.3	2.5	3.0	2.6	-	-	-	-
Bankfull Max Depth (ft)	4.1	4.2	4.4	4.5	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	52.8	58.2	56.6	53.2	-	-	-	-
Width/Depth Ratio	9.9	9.4	6.3	7.8	-	-	-	-
Entrenchment Ratio	4.4	4.3	5.3	4.9	-	-	-	-
Bank Height Ratio	1.0	1.0	0.9	1.0	-	-	-	-



Left Descending Bank




Right Descending Bank


Project Name: LPC II
Reach Name: Little Pine Creek

XS Number: 9
XS Type: Pool


Station: 122+77



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	36.7	25.7	14.3	14.4	-	-	-	-
Floodprone Width (ft)	100.0	100.0	100.0	100.0	-	-	-	-
Bankfull Mean Depth (ft)	1.2	1.9	3.1	2.9	-	-	-	-
Bankfull Max Depth (ft)	4.1	4.5	4.2	4.2	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	42.3	47.9	44.2	42.3	-	-	-	-
Width/Depth Ratio	31.9	13.8	4.7	4.9	-	-	-	-
Entrenchment Ratio	2.7	3.9	7.0	6.9	-	-	-	-
Bank Height Ratio	1.0	1.0	1.0	1.0	-	-	-	-



Left Descending Bank



Right Descending Bank


Oct 17, 2022

Oct 17, 2022

Project Name: LPC II
 Reach Name: Trib A

XS Number: 10
 XS Type: Pool

Station: 200+31



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	12.6	7.0	3.8	3.6	-	-	-	-
Floodprone Width (ft)	40.0	40.0	40.0	40.0	-	-	-	-
Bankfull Mean Depth (ft)	0.7	0.9	1.2	1.1	-	-	-	-
Bankfull Max Depth (ft)	1.6	1.7	1.8	1.9	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	9.2	6.1	4.4	3.8	-	-	-	-
Width/Depth Ratio	17.4	8.0	3.3	3.4	-	-	-	-
Entrenchment Ratio	3.2	5.7	10.5	11.0	-	-	-	-
Bank Height Ratio	1.2	0.9	0.7	1.1	-	-	-	-



Left Descending Bank




Downstream

Project Name: LPC II
 Reach Name: Trib B

XS Number: 11
 XS Type: Riffle

Station: 300+45



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	10.6	5.9	4.0	5.0	-	-	-	-
Floodprone Width (ft)	30.0	30.0	30.0	30.0	-	-	-	-
Bankfull Mean Depth (ft)	0.6	0.8	1.1	1.3	-	-	-	-
Bankfull Max Depth (ft)	1.4	1.4	1.6	1.8	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	6.5	4.6	4.6	6.5	-	-	-	-
Width/Depth Ratio	17.1	7.5	3.5	3.8	-	-	-	-
Entrenchment Ratio	2.8	5.1	7.4	6.0	-	-	-	-
Bank Height Ratio	1.1	0.8	0.6	0.8	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: LPC II
Reach Name: Trib C

XS Number: 12
XS Type: Pool

Station: 402+52



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	8.7	4.3	2.2	4.8	-	-	-	-
Floodprone Width (ft)	40.0	40.0	40.0	40.0	-	-	-	-
Bankfull Mean Depth (ft)	1.0	0.9	1.0	1.0	-	-	-	-
Bankfull Max Depth (ft)	2.1	1.6	1.2	1.6	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	8.7	3.7	2.3	4.8	-	-	-	-
Width/Depth Ratio	8.7	5.0	2.1	4.8	-	-	-	-
Entrenchment Ratio	4.6	9.3	18.1	8.3	-	-	-	-
Bank Height Ratio	1.0	0.7	0.3	1.1	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: LPC II
 Reach Name: Tributary C

XS Number: 13
 XS Type: Riffle

Station: 402+75



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	9.3	5.4	5.7	5.3	-	-	-	-
Floodprone Width (ft)	40.0	40.0	40.0	40.0	-	-	-	-
Bankfull Mean Depth (ft)	0.6	0.6	0.5	0.7	-	-	-	-
Bankfull Max Depth (ft)	1.2	1.0	0.9	1.2	-	-	-	-
Bankfull Cross-Sectional Area (ft ²)	5.3	3.2	3.1	4.0	-	-	-	-
Width/Depth Ratio	16.4	9.3	10.5	7.1	-	-	-	-
Entrenchment Ratio	4.3	7.4	7.1	7.6	-	-	-	-
Bank Height Ratio	1.0	1.0	0.7	0.9	-	-	-	-



Left Descending Bank



Right Descending Bank

Table 10. Baseline Stream Data Summary
Little Pine Creek II Mitigation Site - Little Pine Creek Reach 1 (533 feet)

Parameter	Regional Curve			Pre-Existing Condition					Reference Reach Data					Design			As-Built/ Baseline								
Dimension & Substrate - Rifle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	
Bankfull Width (ft)				-	23.7	-	-	-	1	16.4	-	-	21.4	-	2	-	24.0	-	-	25.5	-	-	-	-	1
Floodprone Width (ft)				-	100+	-	-	-	1	70.0	-	-	200	-	2	-	>50	-	-	100.0	-	-	-	-	1
Bankfull Mean Depth (ft)				-	1.9	-	-	-	1	1.9	-	-	2.1	-	2	-	1.7	-	-	1.2	-	-	-	-	1
Bankfull Max Depth (ft)				-	3.4	-	-	-	1	2.5	-	-	3.1	-	2	-	2.5	-	-	2.7	-	-	-	-	1
Bankfull Cross Sectional Area (ft ²)				-	45.6	-	-	-	1	18.0	-	-	27.2	-	2	-	41.3	-	-	31.6	-	-	-	-	1
Width/Depth Ratio				-	12.3	-	-	-	1	12.0	-	-	14.0	-	2	-	14.0	-	-	20.6	-	-	-	-	1
Entrenchment Ratio				-	4.1+	-	-	-	1	>2.2	-	-	>2.3	-	2	-	>2.2	-	-	3.9	-	-	-	-	1
Bank Height Ratio				-	1.4	-	-	-	1	1.0	-	-	1.1	-	2	-	1.0	-	-	1.1	-	-	-	-	1
d50 (mm)				-	-	-	-	-	1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Profile																									
Rifle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-				36.4	58.4	52.5	80.1	19.8	12	
Rifle Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	0.006	0.010	0.013	0.003	0.004	0.004	0.005	0.001	12	
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-				16.4	25.0	26.5	32.2	6.0	5	
Pool Max Depth (ft)				-	-	-	-	-	-	-	-	-	-	-	-				2.6	4.2	4.5	5.4	1.1	5	
Pool Spacing (ft)				-	-	-	-	-	-	-	-	-	-	-	-	36.0	87.0	138.0	66.1	105.5	107.1	128.2	25.3	5	
Pattern																									
Channel Belt Width (ft)				-	-	-	-	-	-	-	-	-	-	-	-	46.0	-	53.0	35.4	46.0	47.9	52.6	6.8	4	
Radius of Curvature (ft)				-	-	-	-	-	-	-	-	-	-	-	-	48.0	-	96.0	51.0	55.0	54.0	60.0	3.7	3	
Rc: Bankfull Width (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	2.0	-	4.0	2.0	2.2	2.2	2.4	0.1	3	
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	168.0	-	288.0	160.0	170.0	170.0	180.0	7.5	2	
Meander Width Ratio				-	-	-	-	-	-	-	-	-	-	-	-	2.0	-	5.0	1.4	1.8	1.9	2.1	0.3	4	
Substrate, Bed and Transport Parameters																									
Reach Shear Stress (Competency) lb/ft ²																	0.74								
Max Part Size (mm) Mobilized at Bankfull																	122								
Stream Power (Transport Capacity) W/m ²																									
Additional Reach Parameters																									
Drainage Area (mi ²)					2.57						2.4; 6.8						2.93			2.93					
Rosgen Classification						C					E4; C4						C4			C4					
Bankfull Velocity (fps)						-					5.1						3.4			-					
Bankfull Discharge (cfs)						-					224						140			-					
Valley Length (ft)						-					-						-			-					
^Channel Thalweg Length (ft)						-					-						-			-					
Sinuosity						-					1.1						1.09			1.09					
Water Surface Slope (ft/ft)						-					-						-			-					
Bankfull Slope (ft/ft)						-					0.01						-			0.005					
Bankfull Floodplain Area (acres)						-					-						-			-					
% of Reach with Eroding Banks						-					-						-			-					
Channel Stability or Habitat Metric						-					-						-			-					
Biological or Other						-					-						-			-					

- Information unavailable.

Non-Applicable.

^ Channel Centerline (ft): Based on stream centerline stationing from design stream stationing; accounts for breaks in conservation easement and utility right-of-ways.

Table 10. Baseline Stream Data Summary																									
Little Pine Creek II Mitigation Site - Little Pine Creek Reach 2A (1,506 feet)																									
Parameter	Regional Curve			Pre-Existing Condition					Reference Reach Data					Design			As-Built/ Baseline								
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	
Bankfull Width (ft)				-	31.9	-	-	-	1	16.4	-	-	21.4	-	2	-	24.0	-	21.3	24.8	23.5	29.7	3.5	3	
Floodprone Width (ft)				-	106+	-	-	-	1	70.0	-	-	200	-	2	-	>53	-	100.0	100.0	100.0	100.0	0.0	3	
Bankfull Mean Depth (ft)				-	1.9	-	-	-	1	1.9	-	-	2.1	-	2	-	1.6	-	1.3	1.5	1.6	1.7	0.2	3	
Bankfull Max Depth (ft)				-	3.4	-	-	-	1	2.5	-	-	3.1	-	2	-	2.3	-	2.4	2.5	2.5	2.7	0.1	3	
Bankfull Cross Sectional Area (ft ²)				-	45.6	-	-	-	1	18.0	-	-	27.2	-	2	-	39.3	-	36.4	37.6	37.4	39.2	1.2	3	
Width/Depth Ratio				-	12.3	-	-	-	1	12.0	-	-	14.0	-	2	-	14.6	-	12.5	16.6	14.7	22.5	4.3	3	
Entrenchment Ratio				-	4.1+	-	-	-	1	>2.2	-	-	>2.3	-	2	-	>2.2	-	3.4	4.1	4.3	4.7	0.5	3	
Bank Height Ratio				-	1.4	-	-	-	1	1.0	-	-	1.1	-	2	-	1.0	-	1.0	1.0	1.0	1.1	0.1	3	
d50 (mm)				-	72.0	-	-	-	1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Profile																									
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	22.1	50.4	52.3	86.9	18.7	12	
Riffle Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	0.004	-	0.06	0.006	0.016	0.014	0.030	0.007	12	
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	14.0	56.6	53.9	109.4	26.4	16	
Pool Max Depth (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.6	4.6	4.1	7.3	1.6	16	
Pool Spacing (ft)				-	-	-	-	-	-	-	-	-	-	-	-	36	-	168	35.0	122.6	124.9	215.4	49.9	15	
Pattern																									
Channel Belt Width (ft)				-	-	-	-	-	-	-	-	-	-	-	-	48.0	-	120.0	52.5	86.4	86.2	109.4	15.8	8	
Radius of Curvature (ft)				-	-	-	-	-	-	-	-	-	-	-	-	48.0	-	96.0	54.2	63.6	61.5	78.8	8.3	7	
Rc: Bankfull Width (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	2.0	-	4.0	2.2	2.6	2.5	3.2	0.3	7	
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	168	-	288	172.9	242.1	232.3	301.3	39.6	8	
Meander Width Ratio				-	-	-	-	-	-	-	-	-	-	-	-	2	-	5.0	2.1	3.5	3.5	4.4	0.6	8	
Substrate, Bed and Transport Parameters																									
Reach Shear Stress (Competency) lb/ft ²																			0.74						
Max Part Size (mm) Mobilized at Bankfull																			122						
Stream Power (Transport Capacity) W/m ²																									
Additional Reach Parameters																									
Drainage Area (mi ²)						3.31						4.4						3.31						3.31	
Rosgen Classification						C/F						E4/C4						C4						4	
Bankfull Velocity (fps)						-						5.1						4.5						-	
Bankfull Discharge (cfs)						-						224						170.0						-	
Valley Length (ft)						-						-						-						1,840	
^Channel Thalweg Length (ft)						-						-						-						1,479	
Sinuosity						-						1.1						1.23						1.24	
Water Surface Slope (ft/ft)						-						-						0.013						0.010	
Bankfull Slope (ft/ft)						-						-						0.011						0.010	
Bankfull Floodplain Area (acres)						-						-						-						-	
% of Reach with Eroding Banks						-						-						-						-	
Channel Stability or Habitat Metric						-						-						-						-	
Biological or Other						-						-						-						-	

- Information unavailable.

Non-Applicable.

^ Channel Centerline (ft): Based on stream centerline stationing from design stream stationing; accounts for breaks in conservation easement and utility right-of-ways.

**Table 10. Baseline Stream Data Summary
Little Pine Creek II Mitigation Site - Little Pine Creek Reach 2B (334 feet)**

Parameter	Regional Curve			Pre-Existing Condition					Reference Reach Data					Design			As-Built / Baseline							
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
Bankfull Width (ft)	-	-	-	-	31.9	-	-	-	1	16.4	-	-	21.4	-	2	-	24.0	-						
Floodprone Width (ft)				-	106+	-	-	-	1	70.0	-	-	>200	-	2	-	>53	-						
Bankfull Mean Depth (ft)				-	1.9	-	-	-	1	1.9	-	-	2.1	-	2	-	1.6	-						
Bankfull Max Depth (ft)				-	3.4	-	-	-	1	2.5	-	-	3.1	-	2	-	2.3	-						
Bankfull Cross Sectional Area (ft ²)				-	45.6	-	-	-	1	18.0	-	-	27.2	-	2	-	39.3	-						
Width/Depth Ratio				-	12.3	-	-	-	1	12.0	-	-	14.0	-	2	-	14.6	-						
Entrenchment Ratio				-	4.1+	-	-	-	1	>2.2	-	-	>2.3	-	2	-	>2.2	-						
Bank Height Ratio				-	1.4	-	-	-	1	1.0	-	-	1.1	-	2	-	1.0	-						
d50 (mm)				-	72.0	-	-	-	1	-	-	-	-	-	-	-	-	-						
Profile																								
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-				36.9	50.2	50.2	63.5	18.8	2
Riffle Slope (ft/ft)				-	-	-	-	-	-	-	0.024	-	-	-	0.004	-	0.06	0.02	0.02	0.00	0.02	-	-	2
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-				14.0	54.6	47.5	109.4	43.4	4
Pool Max Depth (ft)				-	-	-	-	-	-	-	3.1	-	-	-	-				6.2	6.7	6.7	7.3	0.5	4
Pool Spacing (ft)				-	-	-	-	-	-	-	224	-	-	-	-	36	-	168	35.0	90.2	96.3	133.2	46.6	4
Pattern																								
Channel Belt Width (ft)				-	-	-	-	-	-	105.0	-	-	-	-	48.0	-	120.0	-	83.5	-	-	-	-	1
Radius of Curvature (ft)				-	-	-	-	-	-	76.7	-	-	133.8	-	48.0	-	70.9	-	-	-	-	-	-	1
Rc: Bankfull Width (ft/ft)				-	-	-	-	-	-	2.5	-	-	4.36	-	2.0	-	4.0	-	2.9	-	-	-	-	1
Meander Wavelength (ft)				-	-	-	-	-	-	350	-	-	-	-	168	-	288	-	256.3	-	-	-	-	1
Meander Width Ratio				-	-	-	-	-	-	3.2	-	-	-	-	2	-	5.0	-	3.4	-	-	-	-	1
Substrate, Bed and Transport Parameters																								
Reach Shear Stress (Competency) lb/ft ²						-					-					0.74			-					
Max Part Size (mm) Mobilized at Bankfull						-					-					122			-					
Stream Power (Transport Capacity) W/m ²						-					-					-			-					
Additional Reach Parameters																								
Drainage Area (mi ²)						3.34					4.4					3.34			3.34					
Rosgen Classification						C/F					E4/C4					C4			C4					
Bankfull Velocity (fps)						-					5.1					4.5			-					
Bankfull Discharge (cfs)						-					224					170			-					
Valley Length (ft)						-					-					-			282					
^Channel Thalweg Length (ft)						-					-					-			334					
Sinuosity						-					1.1					1.23			1.18					
Water Surface Slope (ft/ft)						-					-					0.013			0.017					
Bankfull Slope (ft/ft)						-					-					0.011			0.010					
Bankfull Floodplain Area (acres)						-					-					-			-					
% of Reach with Eroding Banks						-					-					-			-					
Channel Stability or Habitat Metric						-					-					-			-					
Biological or Other						-					-					-			-					

- Information unavailable.

Non-Applicable.

^ Channel Centerline (ft): Based on stream centerline stationing from design stream stationing; accounts for breaks in conservation easement and utility right-of-ways.

Table 10. Baseline Stream Data Summary
Little Pine Creek II Mitigation Site - Little Pine Creek Tributary A (82 feet)

Parameter	Regional Curve			Pre-Existing Condition							Reference Reach Data							Design			As-Built / Baseline						
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N			
Bankfull Width (ft)				-	6.6	-	-	-	1	6.2	6.8	-	12.6	5.8	3	-	9.5	-									
Floodprone Width (ft)				-	61.1	-	-	-	1	14.3	23.7	-	46.3	22.7	3	-	>18	-									
Bankfull Mean Depth (ft)				-	1.6	-	-	-	1	0.05	0.8	-	0.7	0.16	3	-	0.72	-									
Bankfull Max Depth (ft)				-	2.2	-	-	-	1	0.8	1.0	-	1.03	0.02	3	-	1.1	-									
Bankfull Cross Sectional Area (ft ²)				-	10.5	-	-	-	1	3.8	3.1	-	5.1	2.05	3	-	6.8	-									
Width/Depth Ratio				-	4.1	-	-	-	1	9.1	12.7	-	24.3	11.7	3	-	13.2	-									
Entrenchment Ratio				-	9.3	-	-	-	1	1.3	4.3	-	7.5	3.25	3	-	>2.2	-									
Bank Height Ratio				-	1.0	-	-	-	1	1.0	1.6	-	2.1	0.55	3	-	1.0	-									
d50 (mm)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-									
Profile				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	15.8	25.2	25.2	34.5	13.3	2			
Riffle Length (ft)				-	-	-	-	-	-	0.04	-	-	0.05	-	2	0.018	-	0.032	0.011	0.017	0.017	0.023	0.008	2			
Riffle Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	7.4	7.8	7.8	8.2	0.6	2			
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Pool Max Depth (ft)				-	-	-	-	-	-	0.7	1.7	1.9	2.5	0.7	4	-	1.1	-	1.7	1.7	1.7	1.7	0.0	2			
Pool Spacing (ft)				-	-	-	-	-	-	15.8	61.4	78	90.5	32.7	3	14	-	67	-	15.3	-	-	-	1			
Pattern				-	-	-	-	-	-	19.0	-	-	26.0	-	2	19.0	-	77.0	10.1	12.0	12.0	13.9	1.9	2			
Channel Belt Width (ft)				-	-	-	-	-	-	22.0	-	-	66.0	-	2	19.0	-	43.0	-	21.4	-	-	-	1			
Radius of Curvature (ft)				-	-	-	-	-	-	2.65	-	-	8.75	-	2	2.0	-	4.0	-	1.9	-	-	-	1			
Rc: Bankfull Width (ft/ft)				-	-	-	-	-	-	55	-	-	140	-	2	77	-	124	-	51.1	-	-	-	1			
Meander Wavelength (ft)				-	-	-	-	-	-	7.3	-	-	18.6	-	2	2.0	-	5.0	-	4.6	-	-	-	1			
Meander Width Ratio				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Substrate, Bed and Transport Parameters				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Reach Shear Stress (Competency) lb/ft ²				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Max Part Size (mm) Mobilized at Bankfull				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Stream Power (Transport Capacity) W/m ²				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Additional Reach Parameters				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Drainage Area (mi ²)				-	-	-	-	-	-	0.37	-	-	0.051; 0.12	-	-	0.38	-	-	-	-	-	-	0.38	-			
Rosgen Classification				-	-	-	-	-	-	E	-	-	B4/C4; A/B4	-	-	C	-	-	-	-	-	-	C5	-			
Bankfull Velocity (fps)				-	-	-	-	-	-	-	-	-	-	-	-	3.7	-	-	-	-	-	-	-	-			
Bankfull Discharge (cfs)				-	-	-	-	-	-	-	-	-	-	-	-	28.0	-	-	-	-	-	-	-	-			
Valley Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	78	-			
^Channel Thalweg Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	82	-			
Sinuosity				-	-	-	-	-	-	-	-	-	-	-	-	1.06	-	-	-	-	-	-	1.04	-			
Water Surface Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.013	-			
Bankfull Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.007	-			
Bankfull Floodplain Area (acres)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
% of Reach with Eroding Banks				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Channel Stability or Habitat Metric				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Biological or Other				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			

- Information unavailable.

Non-Applicable.

^ Channel Centerline (ft): Based on stream centerline stationing from design stream stationing; accounts for breaks in conservation easement and utility right-of-ways.

Table 10. Baseline Stream Data Summary
Little Pine Creek II Mitigation Site - Little Pine Creek Tributary B (77 feet)

Parameter	Regional Curve			Pre-Existing Condition							Reference Reach Data							Design			As-Built / Baseline						
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N			
Bankfull Width (ft)				-	-	-	-	-	-	6.2	6.8	-	12.6	5.8	2	-	11.0	-	-	10.6	-	-	-	1			
Floodprone Width (ft)				-	-	-	-	-	-	14.3	23.7	-	46.3	22.7	2	-	>18	-	-	30.0	-	-	-	1			
Bankfull Mean Depth (ft)				-	-	-	-	-	-	0.05	0.8	-	0.7	0.16	2	-	0.8	-	-	0.6	-	-	-	1			
Bankfull Max Depth (ft)				-	-	-	-	-	-	0.8	1.0	-	1.03	0.02	2	-	1.1	-	-	1.4	-	-	-	1			
Bankfull Cross Sectional Area (ft ²)				-	-	-	-	-	-	3.8	3.1	-	5.1	2.05	2	-	8.5	-	-	6.5	-	-	-	1			
Width/Depth Ratio				-	-	-	-	-	-	9.1	12.7	-	24.3	11.7	2	-	14.3	-	-	17.1	-	-	-	1			
Entrenchment Ratio				-	-	-	-	-	-	1.3	4.3	-	7.5	3.25	2	-	>2.2	-	-	2.8	-	-	-	1			
Bank Height Ratio				-	-	-	-	-	-	1.0	1.6	-	2.1	0.55	2	-	1.0	-	-	1.1	-	-	-	1			
d50 (mm)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Profile				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	19.4	21.0	21.0	22.6	2.3	2			
Riffle Length (ft)				-	-	-	-	-	-	0.04	-	-	0.05	-	2	0.008	-	0.015	0.005	0.015	0.015	0.025	0.014	2			
Riffle Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	4.19	9.16	9.16	14.1	7.04	2			
Pool Length (ft)				-	-	-	-	-	-	0.7	1.7	1.9	2.5	0.7	4	-	1.1	-	1.1	1.4	1.4	1.7	0.4	2			
Pool Max Depth (ft)				-	-	-	-	-	-	15.8	61.4	78	90.5	32.7	3	17	-	77	-	32.5	-	-	-	1			
Pool Spacing (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Pattern				-	-	-	-	-	-	19.0	-	-	26.0	-	2	22.0	-	77.0	-	5.5	-	-	-	1			
Channel Belt Width (ft)				-	-	-	-	-	-	22.0	-	-	66.0	-	2	22.0	-	44.0	21.8	24.6	-	27.3	-	2			
Radius of Curvature (ft)				-	-	-	-	-	-	2.65	-	-	8.75	-	2	2.0	-	4.0	2.1	2.4	-	2.6	-	2			
Rc: Bankfull Width (ft/ft)				-	-	-	-	-	-	55	-	-	140	-	2	77	-	132	-	-	-	-	-	-			
Meander Wavelength (ft)				-	-	-	-	-	-	7.3	-	-	18.6	-	2	2.0	-	5.0	-	-	-	-	-	-			
Meander Width Ratio				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Substrate, Bed and Transport Parameters				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Reach Shear Stress (Competency) lb/ft ²				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Max Part Size (mm) Mobilized at Bankfull				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Stream Power (Transport Capacity) W/m ²				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Additional Reach Parameters				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Drainage Area (mi ²)				-	-	-	-	-	-	0.11	-	-	0.051; 0.12	-	-	0.26	-	-	-	-	-	-	0.26	-			
Rosgen Classification				-	-	-	-	-	-	-	-	-	B4/C4; A/B4	-	-	C	-	-	-	-	-	-	C5	-			
Bankfull Velocity (fps)				-	-	-	-	-	-	-	-	-	-	-	-	2.5	-	-	-	-	-	-	-	-			
Bankfull Discharge (cfs)				-	-	-	-	-	-	-	-	-	-	-	-	21.0	-	-	-	-	-	-	-	-			
Valley Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	75.6	-			
* Channel Thalweg Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	77.8	-			
^ Channel Centerline (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Sinuosity				-	-	-	-	-	-	-	-	-	-	-	-	1.09	-	-	-	-	-	-	1.03	-			
Water Surface Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.015	-			
Bankfull Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.008	-			
Bankfull Floodplain Area (acres)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
% of Reach with Eroding Banks				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Channel Stability or Habitat Metric				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Biological or Other				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			

- Information unavailable.

Non-Applicable.

* Channel Thalweg Length (ft): Based on actual thalweg calculations from the as-built survey, accounts for breaks in conservation easement and utility right-of-ways.

^ Channel Centerline (ft): Based on stream centerline stationing from design stream stationing; accounts for breaks in conservation easement and utility right-of-ways.

Table 10. Baseline Stream Data Summary																																															
Little Pine Creek II Mitigation Site - Little Pine Creek Tributary C (577 feet)																																															
Parameter	Regional Curve			Pre-Existing Condition					Reference Reach Data					Design					As-Built / Baseline																												
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N																	
Bankfull Width (ft)				-	8.0	-	-	-	1	6.2	6.8	-	12.6	5.8	2	-	6.5	-	-	9.3	-	-	-	-	1	-	16.9	-	-	-	1	14.3	23.7	-	46.3	22.7	2	-	>13	-	-	40.0	-	-	-	-	1
Floodprone Width (ft)				-	0.9	-	-	-	1	0.05	0.8	-	0.7	0.16	2	-	0.5	-	-	0.6	-	-	-	-	1	-	0.9	-	-	-	1	0.05	0.8	-	0.7	0.16	2	-	0.5	-	-	0.6	-	-	-	-	1
Bankfull Mean Depth (ft)				-	1.6	-	-	-	1	0.8	1.0	-	1.03	0.02	2	-	0.7	-	-	1.2	-	-	-	-	1	-	1.6	-	-	-	1	0.8	1.0	-	1.03	0.02	2	-	0.7	-	-	1.2	-	-	-	-	1
Bankfull Cross Sectional Area (ft ²)				-	7.1	-	-	-	1	3.8	3.1	-	5.1	2.05	2	-	3.1	-	-	5.3	-	-	-	-	1	-	7.1	-	-	-	1	3.8	3.1	-	5.1	2.05	2	-	3.1	-	-	5.3	-	-	-	-	1
Width/Depth Ratio				-	8.9	-	-	-	1	9.1	12.7	-	24.3	11.7	2	-	13.7	-	-	16.4	-	-	-	-	1	-	8.9	-	-	-	1	9.1	12.7	-	24.3	11.7	2	-	13.7	-	-	16.4	-	-	-	-	1
Entrenchment Ratio				-	2.1	-	-	-	1	1.3	4.3	-	7.5	3.25	2	-	>2.2	-	-	4.3	-	-	-	-	1	-	2.1	-	-	-	1	1.3	4.3	-	7.5	3.25	2	-	>2.2	-	-	4.3	-	-	-	-	1
Bank Height Ratio				-	2.0	-	-	-	1	1.0	1.6	-	2.1	0.55	2	-	1.0	-	-	1.0	-	-	-	-	1	-	2.0	-	-	-	1	1.0	1.6	-	2.1	0.55	2	-	1.0	-	-	1.0	-	-	-	-	1
d50 (mm)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Profile																																															
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	9.4	24.3	20.2	52.9	13.4	13	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
Riffle Slope (ft/ft)				-	-	-	-	-	-	0.04	-	-	0.05	-	2	0.023	-	0.042	0.005	0.021	0.010	0.042	0.013	13	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.5	12.3	12.4	21.1	5.7	15	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
Pool Max Depth (ft)				-	-	-	-	-	-	0.7	1.7	1.9	2.5	0.7	4	-	0.7	-	0.6	1.5	1.3	2.6	0.8	15	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Pool Spacing (ft)				-	-	-	-	-	-	15.8	61.4	78	90.5	32.7	3	10.0	-	46.0	15.7	33.3	28.1	56.6	14.1	14	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Pattern																																															
Channel Belt Width (ft)				-	-	-	-	-	-	19.0	-	-	26.0	-	2	13.0	-	46.0	13.3	24.2	23.8	32.1	4.9	13	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Radius of Curvature (ft)				-	-	-	-	-	-	22.0	-	-	66.0	-	2	13.0	-	26.0	9.3	14.3	13.3	25.8	4.0	13	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Rc: Bankfull Width (ft/ft)				-	-	-	-	-	-	2.65	-	-	8.75	-	2	2.0	-	4.0	1.0	1.5	1.4	2.8	0.4	13	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Meander Wavelength (ft)				-	-	-	-	-	-	55	-	-	140	-	2	46	-	78	44.3	59.0	58.7	75.5	11.0	8	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Meander Width Ratio				-	-	-	-	-	-	7.3	-	-	18.6	-	2	2.0	-	5.0	1.4	2.5	2.5	3.5	0.6	13	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Substrate, Bed and Transport Parameters																																															
Reach Shear Stress (Competency) lb/ft ²				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Max Part Size (mm) Mobilized at Bankfull				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Stream Power (Transport Capacity) W/m ²				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Additional Reach Parameters																																															
Drainage Area (mi ²)				-	0.11	-	-	-	-	0.051; 0.12	-	-	-	-	-	0.11	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Rosgen Classification				-	G	-	-	-	-	B4/C4; A/B4	-	-	-	-	-	C	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Bankfull Velocity (fps)				-	-	-	-	-	-	-	-	-	-	-	-	2.9	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Bankfull Discharge (cfs)				-	-	-	-	-	-	-	-	-	-	-	-	10.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Valley Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
* Channel Thalweg Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
^ Channel Centerline (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Sinuosity				-	-	-	-	-	-	-	-	-	-	-	-	1.23	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Water Surface Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Bankfull Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Bankfull Floodplain Area (acres)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
% of Reach with Eroding Banks				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Channel Stability or Habitat Metric				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Biological or Other				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	

- Information unavailable.

Non-Applicable.

* Channel Thalweg Length (ft): Based on actual thalweg calculations from the as-built survey, accounts for breaks in conservation easement and utility right-of-ways.

^ Channel Centerline (ft): Based on stream centerline stationing from design stream stationing; accounts for breaks in conservation easement and utility right-of-ways.

**Table 11a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)
Little Pine Creek II Stream and Wetland Mitigation Site**

Dimension	Cross Section 1 (Riffle) Little Pine Creek Reach 1								Cross Section 2 (Pool) Little Pine Creek Reach 1								Cross Section 3 (Pool) Little Pine Creek Reach 2A							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Record Elevation (datum) Used	2574.7	2575.2	2574.7	2575.0					2574.5	2574.8	2575.1	2575.5					2571.7	2571.9	2571.9	2572.1				
Low Bank Height Elevation (datum) Used	2574.7	2574.5	2575.2	2575.4					2574.5	2574.4	2574.8	2575.0					2571.7	2571.9	2572.0	2572.3				
Bankfull Width (ft)	25.5	12.6	13.8	14.9					23.7	20.9	14.1	15.5					28.0	24.0	14.8	14.9				
Floodprone Width (ft)	100.0	100.0	100.0	100.0					70.0	70.0	70.0	70.0					100.0	100.0	100.0	100.0				
Bankfull Mean Depth (ft)	1.2	2.7	2.2	2.1					1.8	1.8	2.6	2.7					1.3	1.4	2.1	2.3				
Bankfull Max Depth (ft)	2.7	3.3	2.7	2.9					4.0	2.8	3.2	3.6					3.1	3.0	3.2	3.7				
Bankfull Cross Sectional Area (ft ²)	31.6	34.5	29.8	31.6					42.3	37.3	36.3	42.3					36.7	34.2	31.5	34.3				
Bankfull Width/Depth Ratio	20.6	4.6	6.4	7.0					13.3	11.7	5.5	5.7					21.4	16.8	6.9	6.4				
Bankfull Entrenchment Ratio	3.9	8.0	7.2	6.7					3.0	3.4	5.0	4.5					3.6	4.2	6.8	6.7				
Bankfull Bank Height Ratio	1.1	0.8	1.2	1.2					1.0	0.8	0.8	0.8					1.0	1.0	1.0	1.0				
Low Top of Bank Depth (ft)	2.8	2.5	3.2	3.4					3.9	2.4	2.8	3.1					3.1	3.0	3.3	3.8				
Dimension	Cross Section 4 (Riffle) Little Pine Creek Reach 2A								Cross Section 5 (Pool) Little Pine Creek Reach 2A								Cross Section 6 (Riffle) Pine Creek Reach 2A							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Record Elevation (datum) Used	2571.1	2571.2	2571.2	2571.3					2570.9	2570.6	2570.8	2570.3					2567.6	2567.6	2567.3	2567.8				
Low Bank Height Elevation (datum) Used	2571.1	2571.2	2571.5	2571.5					2570.9	2570.6	2570.7	2570.6					2567.6	2567.6	2567.5	2567.5				
Bankfull Width (ft)	21.3	22.5	21.1	21.0					22.2	30.4	16.1	14.1					40.4	28.5	18.9	24.6				
Floodprone Width (ft)	100.0	100.0	100.0	100.0					100.0	100.0	100.0	100.0					100.0	100.0	100.0	100.0				
Bankfull Mean Depth (ft)	1.7	1.8	1.7	1.7					1.7	1.3	2.8	2.7					1.6	1.3	1.3	1.5				
Bankfull Max Depth (ft)	2.7	2.8	2.8	2.9					3.1	4.2	4.8	4.2					2.5	2.4	2.3	2.7				
Bankfull Cross Sectional Area (ft ²)	36.4	41.0	36.8	36.4					37.9	40.1	45.7	37.9					37.4	35.7	24.2	37.4				
Bankfull Width/Depth Ratio	12.5	12.4	12.1	12.1					13.0	23.0	5.6	5.2					14.7	22.7	14.8	16.2				
Bankfull Entrenchment Ratio	4.7	4.4	4.7	4.8					4.5	3.3	6.2	7.1					4.3	3.5	5.3	4.1				
Bankfull Bank Height Ratio	1.1	1.1	1.1	1.0					1.1	1.0	1.1	1.1					1.0	1.0	0.9	0.9				
Low Top of Bank Depth (ft)	2.9	2.8	3.1	3.0					3.6	4.2	4.7	4.5					2.6	2.4	2.6	2.4				
Dimension	Cross Section 7 (Riffle) Little Pine Creek Reach 2A								Cross Section 8 (Pool) Little Pine Creek Reach 2A								Cross Section 9 (Pool) Little Pine Creek Reach 2B							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Record Elevation (datum) Used	2564.1	2563.8	2563.9	2564.2					2563.4	2563.3	2563.4	2563.5					2558.8	2558.9	2558.9	2558.7				
Low Bank Height Elevation (datum) Used	2564.1	2564.2	2563.9	2564.3					2563.4	2563.4	2563.4	2563.5					2558.8	2558.7	2558.9	2558.7				
Bankfull Width (ft)	29.7	23.6	21.0	26.9					24.4	23.4	18.9	20.3					36.7	25.7	14.3	14.4				
Floodprone Width (ft)	100.0	100.0	100.0	100.0					100.0	100.0	100.0	100.0					100.0	100.0	100.0	100.0				
Bankfull Mean Depth (ft)	1.3	1.3	1.6	1.5					2.2	2.5	3.0	2.6					1.2	1.9	3.1	2.9				
Bankfull Max Depth (ft)	2.4	2.3	2.7	3.1					4.1	4.2	4.4	4.5					4.1	4.5	4.2	4.2				
Bankfull Cross Sectional Area (ft ²)	39.2	31.4	33.0	39.2					53.2	58.2	56.6	53.2					42.3	47.9	44.2	42.3				
Bankfull Width/Depth Ratio	22.5	17.7	13.3	18.5					11.2	9.4	6.3	7.8					31.9	13.8	4.7	4.9				
Bankfull Entrenchment Ratio	3.4	4.2	4.8	3.7					4.1	4.3	5.3	4.9					2.7	3.9	7.0	6.9				
Bankfull Bank Height Ratio	1.0	1.0	0.9	1.0					1.0	1.1	1.0	1.0					1.0	1.0	1.0	1.0				
Low Top of Bank Depth (ft)	2.4	2.7	2.7	3.1					4.3	4.4	4.4	4.5					4.1	4.3	4.2	4.3				
Dimension	Cross Section 10 (Pool) Tributary A								Cross Section 11 (Riffle) Tributary B								Cross Section 12 (Pool) Tributary C							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Record Elevation (datum) Used	2572.8	2572.4	2572.5	2572.4					2567.9	2567.6	2567.9	2568.1					2571.4	2571.0	2571.1	2571.1				
Low Bank Height Elevation (datum) Used	2572.8	2572.4	2572.7	2572.6					2567.9	2567.6	2567.5	2567.8					2571.4	2571.2	2571.1	2571.2				
Bankfull Width (ft)	12.6	7.0	3.8	3.6					10.6	5.9	4.0	5.0					8.7	4.3	2.2	4.8				
Floodprone Width (ft)	40.0	40.0	40.0	40.0					30.0	30.0	30.0	30.0					40.0	40.0	40.0	40.0				
Bankfull Mean Depth (ft)	0.7	0.9	1.2	1.1					0.6	0.8	1.1	1.3					1.0	0.9	1.0	1.0				
Bankfull Max Depth (ft)	1.6	1.7	1.8	1.9					1.4	1.4	1.6	1.8					2.1	1.6	1.2	1.6				
Bankfull Cross Sectional Area (ft ²)	9.2	6.1	4.4	3.8					6.5	4.6	4.6	6.5					8.7	3.7	2.3	4.8				
Bankfull Width/Depth Ratio	17.4	8.0	3.3	3.4					17.1	7.5	3.5	3.8					8.7	5.0	2.1	4.8				
Bankfull Entrenchment Ratio	3.2	5.7	10.5	11.0					2.8	5.1	7.4	6.0					4.6	9.3	18.1	8.3				
Bankfull Bank Height Ratio	1.2	0.9	0.7	1.1					1.1	0.8	0.6	0.8					1.0	0.7	0.3	1.1				
Low Top of Bank Depth (ft)	1.9	1.7	1.9	2.0					1.6	1.3	1.3	1.5					2.1	1.8	1.2	1.2				
Dimension	Cross Section 13 (Riffle) Tributary C																							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7																
Record Elevation (datum) Used	2571.4	2570.7	2570.6	2570.7																				
Low Bank Height Elevation (datum) Used	2571.1	2571.0	2570.6	2570.7																				
Bankfull Width (ft)	9.3	5.4	5.7	5.3																				
Floodprone Width (ft)	40.0	40.0	40.0	40.0																				
Bankfull Mean Depth (ft)	0.6	0.6	0.5	0.7																				
Bankfull Max Depth (ft)	1.2	1.0	0.9	1.2																				
Bankfull Cross Sectional Area (ft ²)	5.3	3.2	3.1	4.0																				
Bankfull Width/Depth Ratio	16.4	9.3	10.5	7.1																				
Bankfull Entrenchment Ratio	4.3	7.4	7.1	7.6																				
Bankfull Bank Height Ratio	1.0	1.0	0.7	0.9																				
Low Top of Bank Depth (ft)	1.3	1.3	0.9	1.1																				

Table 11b Cont'd. Monitoring Data - Stream Reach Data Summary																														
Little Pine Creek II - Little Pine Creek Reach 2B (334 feet)																														
Parameter	Baseline					MY - 1					MY - 2					MY - 3					MY - 5					MY - 7				
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Dimension & Substrate - Riffle																														
Bankfull Width (ft)																														
Floodprone Width (ft)																														
Bankfull Mean Depth (ft)																														
Bankfull Max Depth (ft)																														
Bankfull Cross-Sectional Area (ft ²)																														
Width/Depth Ratio																														
Entrenchment Ratio																														
Bank Height Ratio																														
Profile																														
Riffle Length (ft)	36.9	50.2	50.2	63.5	18.8	2																								
Riffle Slope (ft/ft)	0.02	0.02	0.01	0.02	N/A	2																								
Pool Length (ft)	14.0	54.6	47.5	109.4	43.4	4																								
Pool Max Depth (ft)	6.2	6.7	6.7	7.3	0.5	4																								
Pool Spacing (ft)	35.0	90.2	96.3	133.2	46.6	4																								
Pattern																														
Channel Belt Width (ft)	-	83.5	-	-	-	1																								
Radius of Curvature (ft)	-	70.9	-	-	-	1																								
Re: Bankfull Width (ft/ft)	-	2.9	-	-	-	1																								
Meander Wavelength (ft)	-	256.3	-	-	-	1																								
Meander Width Ratio	-	3.4	-	-	-	1																								
Additional Reach Parameters																														
Rosgen Classification					C4																									
Channel Thalweg Length (ft)					334																									
Sinuosity (ft)					1.18																									
Water Surface Slope (Channel) (ft/ft)					0.017																									
Bankfull Slope (ft/ft)					0.010																									
R% / Ru% / P% / G% / S%	33%	4%	45%	19%	0%																									

- Information Unavailable

N/A - Information does not apply.

Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step

Table 11b Cont'd. Monitoring Data - Stream Reach Data Summary																														
LPC II - Trib A (82 feet)																														
Parameter	Baseline					MY - 1					MY - 2					MY - 3					MY - 5					MY - 7				
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Dimension & Substrate - Riffle																														
Bankfull Width (ft)																														
Floodprone Width (ft)																														
Bankfull Mean Depth (ft)																														
Bankfull Max Depth (ft)																														
Bankfull Cross-Sectional Area (ft ²)																														
Width/Depth Ratio																														
Entrenchment Ratio																														
Bank Height Ratio																														
Profile																														
Riffle Length (ft)	15.8	25.2	25.2	34.5	13.3	2																								
Riffle Slope (ft/ft)	0.011	0.017	0.017	0.023	0.008	2																								
Pool Length (ft)	7.4	7.8	7.8	8.2	0.6	2																								
Pool Max Depth (ft)	1.7	1.7	1.7	1.7	0.0	2																								
Pool Spacing (ft)	15.3	15.3	15.3	15.3	N/A	1																								
Pattern																														
Channel Belt Width (ft)	10.1	12.0	12.0	13.9	1.9	2																								
Radius of Curvature (ft)	9.8	11.0	11.0	12.2	1.2	2																								
Re: Bankfull Width (ft/ft)	0.9	1.0	1.0	1.1	0.1	2																								
Meander Length (ft)	51.1	51.1	51.1	51.1	N/A	1																								
Meander Length Ratio (L _m /W _{50%}) (ft)	4.6	4.6	4.6	4.6	N/A	1																								
Additional Reach Parameters																														
Rosgen Classification					C5																									
Channel Thalweg Length (ft)					82																									
Sinuosity (ft)					1.04																									
Water Surface Slope (Channel) (ft/ft)					0.0130																									
Bankfull Slope (ft/ft)					0.0070																									
R% / Ru% / P% / G% / S%	61%	11%	19%	9%	0%																									

- Information Unavailable

N/A - Information does not apply.


Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step

This Page Intentionally Left Blank

Appendix E

Hydrologic Data

This Page Intentionally Left Blank



1. Tributary A Crest Gage.


**Table 12. Verification of Bankfull Events
Little Pine Creek II Stream and Wetland Mitigation Site/Project No 856.**

Reach	Date of Data Collection	+Approximate Date of Occurrence	Method	Photo # (if available)
LPC Reach 1	4/7/2020	Unknown	Wrack Lines	n/a
	10/6/2020	Unknown	Wrack Lines	n/a
	10/11/2020	Unknown	Wrack Lines	n/a
LPC Reach 2A	10/6/2020	1/12/2020	Stage Recorder	n/a
	10/6/2020	1/24/2020	Stage Recorder	n/a
	4/7/2020	2/7/2020	Stage Recorder/Wrack Lines	n/a
	7/10/2020	4/13/2020	Stage Recorder/Wrack Lines	n/a
	10/6/2020	4/29/2020	Stage Recorder	n/a
	10/6/2020	*5/21/2020	Stage Recorder	n/a
	10/12/2021	5/25/2021	Stage Recorder	n/a
	10/12/2021	6/12/2021	Stage Recorder	n/a
	10/12/2021	7/2/2021	Stage Recorder	n/a
	10/12/2021	8/7/2021	Stage Recorder	n/a
	10/12/2021	8/18/2021	Stage Recorder	n/a
	10/12/2021	10/9/2021	Stage Recorder	n/a
	10/18/2022	6/12/2022	Stage Recorder	n/a
	10/18/2022	8/19/2022	Stage Recorder	n/a
10/18/2022	10/9/2022	Stage Recorder	n/a	
Tributary A	10/11/2021	Unknown	Wrack Lines	n/a
	10/17/2022	Suspected 8/18/2022	Crest Gage	1
Tributary B	10/6/2020	5/21/2020	Crest Gage	n/a
	10/11/2021	Unknown	Crest Gage	n/a
Tributary C	10/6/2020	1/12/2020	Stage Recorder	n/a
	10/6/2020	5/21/2020	Stage Recorder	n/a
	10/6/2020	7/19/2020	Stage Recorder	n/a
	10/12/2021	8/18/2021	Stage Recorder	n/a
	10/18/2022	7/23/2022	Stage Recorder	n/a
	10/18/2022	8/19/2022	Stage Recorder	n/a


*Stage recorder buried during this event.

+ The multiple listed dates for 2021 and 2022 are based on precipitation and stage recorder data from January thru October.


Trib C Stage (SG1)



Little Pine Creek Stage (SG2)




Little Pine Creek II Stream and Wetland Mitigation Site Precipitation Graphic



Data used in this graphic was retrieved from NCSCO Station Sparta 2 Se (318158) located 6.2 miles WSW.



Monthly Rain Gauge Data				
Little Pine Creek II Stream and Wetland Mitigation Site				
Month	Monthly Rainfall	30th Percentile	70th Percentile	Average
Jan-22	2.78	2.85	5.05	4.22
Feb-22	5.56	2.4	4.34	3.62
Mar-22	4.59	3.47	6.05	5.07
Apr-22	3.09	3.12	5.94	4.93
May-22	8.24	3.8	6.92	5.77
Jun-22	1.84	3.33	6.21	5.16
Jul-22	6.72	3.56	6.07	5.11
Aug-22	7.28	3.05	5.97	4.94
Sep-22	6.22	3.22	6.83	5.61
Oct-22	0.96	2.53	5.69	4.67
Nov-22	-	2.75	5.68	4.67
Dec-22	-	2.79	5.01	4.19
Total	47.28	36.87	69.76	57.96

Little Pine Creek II Precipitation Data (inches)



Data used in this graphic was retrieved from NCSCS Station Sparta 2 Se (318158) located 6.2 miles WSW.

Little Pine Creek II Stream and Wetland Mitigation Site Groundwater Monitoring Well Graphics



Appendix F
Other

This Page Intentionally Left Blank

This Page Intentionally Left Blank