

Little Grassy Creek Project

Mitigation Plan Report

Granville County, North Carolina



Monitoring Firm: Baker Engineering
Monitoring Firm POC: Kevin Tweedy
Monitoring Firm Project Manager: Joshua White
NCEEP Project Manager: Robin Dolin
SCO #: 0501661501
Prepared for: NCDENR - Ecosystem Enhancement Program
2728 Capital Blvd, Suite 1H 1032728
Raleigh, NC 27604
Date Submitted: March 2008



EXECUTIVE SUMMARY

The Little Grassy Creek site was preserved and enhanced through an On-call contract with the North Carolina Ecosystem Enhancement Program (NCEEP). This report documents the completion of the stream enhancement construction and presents base-line as-built monitoring data for the five-year monitoring period. Table 1 summarizes site conditions before and after enhancement as well as the conditions predicted in the previously completed site restoration plan. The monitoring plan and as-built baseline data are discussed in detail in Sections 2.1 through 2.5 of this report.

Table 1			
Background Information			
Preconstruction Site Conditions			
Site			
Location	Granville County, NC (Exhibit 1), southwest of the town of Stovall		
USGS Hydro Unit	03010103		
NCDWQ Sub-basin	03-02-06		
Contract Mitigation Units	Not Applicable		
Stream			
Reach	Length	Condition	Drainage Area
UT1	2,643 LF	Downstream-Lateral Instability, & Degraded C6/1-E6	0.24 Mi ²
Little Grassy Creek	12,624 LF	Moderately stable E4	8.1 Mi ²
Restoration Plan			
Stream			
Reach	Restoration/Enhancement Type		Length (LF)
UT1	Stream & Riparian Buffer Preservation Stream Enhancement		2,174 469
Little Grassy Creek	Stream & Riparian Buffer Preservation Stream Enhancement		12,524 100
Post-Construction Site Conditions			
Stream			
Reach	Restoration/Enhancement/Preservation Type	Length (LF)	SMU
UT1	Preservation	164	33
UT1	Enhancement	2,464	985
Little Grassy Creek	Preservation	12,546	2,509
Little Grassy Creek	Enhancement	75	30
Riparian Buffer Acreage			
Planted Riparian Buffer Acreage	5.2 Ac		
Controlling Invasive Species Acreage	7.5 Ac		

Ecological Benefits	
Water Quality	Nutrient removal; erosion reduction; increased dissolved oxygen concentrations; and improved stream bank stability.
Water Quantity/Flood Attenuation	Improved hydrologic connections.
Aquatic and Terrestrial Habitat	Improved substrate and in-stream cover; reduced water temperature by increasing shading; enhancing terrestrial habitat; improved aesthetics.
Monitoring Plan	
Success Criteria	Success is measured with permanent cross-sections, vegetation plots, and photographic documentation conducted annually for a period of five years.
Methodology	Cross-sections will be surveyed annually and tied to a common benchmark. Each tree within the 100-square-meter vegetation plots are flagged and identified. Measurements of height and diameter are also taken and annual survival rates are recorded. Photos will be taken of cross-sections, vegetation plots, and of the in-stream structure.
Remedial Action	N/A

Table of Contents

1.0 Background Information.....	1
1.1 Restoration Summary.....	2
1.2 Project Maps	4
1.3 Construction Summary and Tables.....	6
2.0 Monitoring Plan	8
2.1 Stream Monitoring.....	8
2.2 Vegetation Monitoring.....	9
2.3 Maintenance and Contingency Plan.....	9
2.4 Monitoring Results – 2008 As-Built Data	9
2.5 Areas of Concern	12

Tables and Exhibits

Table 1	Background Information	I
Table 2	Summary of As-built Lengths, Acreages, Mitigation Units, and Restoration Approaches	7
Table 3	Vegetation Species Planted Across the Restoration Site.....	10
Table 4	Little Grassy Creek Initial Stem Counts for Each Species Arranged by Plot	12
Exhibit 1	Project Vicinity Map.....	4
Exhibit 2	Site Hydrology and Conservation Easement.....	5
Exhibit 3	Watershed Boundaries	6

Appendices

Appendix A	Selected Project Photographs
Appendix B	As-Built Cross-Sections and Longitudinal Profile
Appendix C	As-Built Plan Sheets

1.0 Background Information

The Little Grassy Creek Restoration site is located in Granville County, NC (Exhibit 1), two miles southwest of the town of Stovall on Gela Road, which is off NC Highway 15 north of the City of Oxford. The site lies in the Roanoke River Basin within North Carolina Division of Water Quality sub-basin 03-02-06 and targeted local watershed 03010102 (Exhibit 1). The project area is approximately five miles downstream of the headwaters of Little Grassy Creek.

Land use on the site consists primarily of agriculture with limited forested areas around the perimeter. Overall, Little Grassy Creek has a stable pattern and the downstream portion of the site has a greater diversity of bedform in terms of riffle and pool sequences. The upstream portion of the site had natural bedrock grade control above Gela Road. UT1 drains a small, agricultural/forested watershed and is classified as a C5 stream type upstream, transitioning to an E5 stream type downstream.

The project involved the preservation of 12,710 linear feet (LF) of stream and 2,539 linear feet of stream enhancement. Table 1 summarizes site conditions before and after enhancement as well as the conditions predicted in the previously completed site restoration plan. Exhibit 2 summarizes the conservation easement areas on the project site. Selected site photographs are shown in Appendix A. A total of 55.5 acres of stream and riparian buffer are protected through a permanent conservation easement. Exhibit 3 summarizes the watershed areas on the project site.

Table 1			
Background Information			
Preconstruction Site Conditions			
Site			
Location	Granville County, NC (Exhibit 1), southwest of the town of Stovall		
USGS Hydro Unit	03010103		
NCDWQ Sub-basin	03-02-06		
Contract Mitigation Units	Not Applicable		
Stream			
Reach	Length	Condition	Drainage Area
UT1	2,643 LF	Downstream-Lateral Instability, & Degraded C6/1-E6	0.24 Mi ²
Little Grassy Creek	12,624 LF	Moderately stable E4	8.1 Mi ²
Restoration Plan			
Stream			
Reach	Restoration/Enhancement Type		Length (LF)
UT1	Stream & Riparian Buffer Preservation		2,174
	Stream Enhancement		469
Little Grassy Creek	Stream & Riparian Buffer Preservation		12,524
	Stream Enhancement		100
Post-Construction Site Conditions			
Stream			
Reach	Restoration/Enhancement/Preservation Type	Length (LF)	SMU
UT1	Preservation	164	33

Table 1 Background Information			
UT1	Enhancement	2,464	985
Little Grassy Creek	Preservation	12,546	2,509
Little Grassy Creek	Enhancement	75	30
Riparian Buffer Acreage			
Planted Riparian Buffer Acreage	5.2 Ac		
Controlling Invasive Species Acreage	7.5 Ac		

Ecological Benefits	
Water Quality	Nutrient removal; erosion reduction; increased dissolved oxygen concentrations; and improved stream bank stability.
Water Quantity/Flood Attenuation	Improved hydrologic connections.
Aquatic and Terrestrial Habitat	Improved substrate and in-stream cover; reduced water temperature by increasing shading; enhancing terrestrial habitat; improved aesthetics.
Monitoring Plan	
Success Criteria	Success is measured with permanent cross-sections, vegetation plots, and photographic documentation conducted annually for a period of five years.
Methodology	Cross-sections will be surveyed annually and tied to a common benchmark. Each tree within the 100-square-meter vegetation plots are flagged and identified. Measurements of height and diameter are also taken and annual survival rates are recorded. Photos will be taken of cross-sections, vegetation plots, and of the in-stream structure.
Remedial Action	N/A

1.1 Restoration Summary

Directions to the site are as follows: To access the site, take I-85 North to exit 202 to Oxford, and then take US highway 15 towards Stovall. Turn left onto Gela Road and travel 0.5 mile and then turn right onto Sam Young Road. The site and UT1 are on the left approximately 0.5 mile from the intersection. The site is accessed via a gated driveway.

1.1.1 Mitigation Goals Restoration Approach

The specific goals for the Little Grassy Creek Project were as follows:

- Stabilizing the banks on 469 feet of UT1 and 100 feet on Little Grassy Creek
- Controlling invasive species for 7 acres along UT1
- Enhancing stream buffer on approximately 8.3 acres along UT1 and Little Grassy Creek
- Preserving approximately 14,698 feet of stream along UT1 and Little Grassy Creek
- Establishing native streambank and floodplain vegetation in the permanent conservation easement
- Improving water quality in the Little Grassy Creek watershed by restoring the riparian buffer and reducing bank erosion.

1.1.2 Projection Description and Restoration Approach


To accomplish project goals, stream bank stabilization structures were added to the lower section of UT1 and an in-stream structure was installed on Little Grassy Creek. Invasive vegetation was removed and native vegetation was re-established.


1.1.3 Project Design

The stream restoration design for UT1 at the confluence with Little Grassy Creek allows stream flows larger than bankfull to spread onto the floodplain, dissipating flow energies and reducing stress on streambanks. In-stream structures on UT1 consisted of root wads which were used to reduce streambank stress, as well as promote bedform sequences and habitat diversity. The restoration design for Little Grassy Creek included the installation of a cross vane at the downstream portion of the site. The cross vane was used to create grade control, as well as reduce streambank stress and create habitat diversity. The ford crossing above the cross vane required the removal of an existing, failed concrete ford crossing, which was replaced with a permanent stone ford crossing. Another ford crossing was reconstructed to provide access to other areas of the site and also provides habitat diversity. By landowner request, a culvert for an unnamed tributary (UT) to Little Grassy Creek was repaired and stabilized in order to provide road access across the UT to other parts of the property. The culvert was outside the conservation easement area.

Streambanks in both areas were stabilized using a combination of erosion control matting, temporary and permanent seeding, bare-root planting. The purpose of the project was to restore stream functions to the impaired reaches at the site. Native vegetation was planted across the site, and the entire site is protected through a permanent conservation easement. Invasive species were cleared on the site during the construction phase and will be monitored for any re-establishment

1.2 Project Maps





Baker
 Baker Engineering NY, Inc.
 9200 Regency Parkway
 Suite 200
 Cary, North Carolina 27518
 Phone: 919.463.5490
 Fax: 919.463.5490

Prepared January 28, 2008





Exhibit 2
 Site Hydrology /
 Conservation Easement
 Little Grassy Creek



	<p>Baker Engineering NY, Inc. 8000 Regency Parkway Suite 200 Cary, North Carolina 27518 Phone: 919-463-5488 Fax: 919-463-5490</p>		<p>0 1,000 2,000 4,000 Feet</p>	<p>Exhibit 3 Watershed Boundaries Little Grassy Creek</p>
--	--	--	--	--

1.3 Construction Summary and Tables

Construction activities, in accordance with the approved restoration plan for the site, began in September 4, 2007 with site preparation, harvesting of root wads, and establishment of access sites and stockpile areas. Materials were stockpiled as needed for the initial stages of construction. Construction stakeout began September 5, 2007. Construction was completed within 14 working days.

Construction of the in-stream structure (cross vane) for enhancement portion of Little Grassy Creek began at approximately 126+00, downstream of a failed concrete ford crossing. Upon completion of the cross vane structure, the banks were seeded, mulched, matted, and livestaked. The concrete ford crossing was removed and replaced with a stone ford crossing. The as-built cross-section and longitudinal profile are shown in Appendix B. Further upstream along Little Grassy Creek, near station 88+00, an existing ford crossing and its sideslopes were reconstructed for stability and an adjacent culvert (outside the conservation easement) was repaired and stabilized on-site as a landowner's requirement.

UT1 construction consisted of fence removal, invasive species removal, riparian buffer planting, bank sloping, and installation of root wads to add bank protection and help stabilize meander bends. The final as-built enhancement stream length for the UT1 project was broken into two areas separated by 164 feet of preservation. The downstream construction consisted of 270 feet of bank sloping, root wad installation, and riparian buffer planting. The as-built cross-sections and longitudinal profile are shown in Appendix B. The upstream construction consisted of 2,464 feet of invasive species removal and riparian buffer planting. The lengths of preservation and enhancement are indicated in Table 2.

Reach Name	As-built Length (ft)	Existing Length (ft)	SMU	Restoration Approach
Little Grassy	12,546	12,624	2509	Preservation
Little Grassy	75		30	Enhancement
UT1	164	2,643	33	Preservation
UT1	2,464		985	Enhancement
Total Length	15,249	15,267		

2.0 Monitoring Plan

The five-year monitoring plan for the Little Grassy site includes criteria to evaluate the success of the vegetation, and stream components of the project. The specific locations of vegetation plots and permanent cross-sections are shown on the as-built drawing sheets. Photo points are located at each of the grade control structures along the enhanced stream channel.

2.1 Stream Monitoring

Geomorphic monitoring of enhanced stream reaches will be conducted for five years to evaluate the effectiveness of the enhancement practices. Monitored stream parameters include stream dimension (cross-sections) and photographic documentation. The methods used and any related success criteria are described below for each parameter.

2.1.1 Cross-sections

Four permanent cross-sections were surveyed and were established with an effort made to include both riffles and pools. Each cross-section was marked on both banks with permanent pins to establish the exact transect used. For monitoring, a common benchmark will be used for cross-sections and consistently used to facilitate the comparison of year-to-year data. The annual cross-section survey will include points measured at all breaks in slope, including top of bank, bankfull, inner berm, edge of water and thalweg and at two-foot intervals between. Calculations will be made of width/depth ratio, entrenchment ratio, and low bank height ratio. Riffle cross-sections will be classified using the Rosgen stream classification system.

There should be little or no change in as-built cross-sections from year to year. If changes do take place they should be evaluated to determine if they represent a movement toward a more unstable condition (e.g., down-cutting, erosion) or are minor changes that represent an increase in stability (e.g., settling, vegetative changes, deposition along the banks, decrease in width/depth ratio and/or cross-sectional area).

2.1.2 Photo Reference Sites

Photographs used to evaluate enhancement sites will be made with a digital camera. There will be one photo reference site per cross-section showing both banks and the stream channel. The cross vane will also be photographed.

Photographs will be used to subjectively evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation, and effectiveness of erosion control measures. Longitudinal photos should indicate the absences of developing bars within the channel or an excessive increase in channel depth. Lateral photos should not indicate excessive erosion or continuing degradation of the bank over time. A series of photos over time should indicate successional maturation of riparian vegetation. Vegetative succession should include initial herbaceous growth, followed by increasing densities of woody vegetation, and then ultimately a mature overstory with herbaceous understory.

2.1.2.1 Lateral Reference Photos

Reference photo transects will be taken at each permanent cross-section. Photographs will be taken of both banks at each cross-section. The survey tape will be centered in the photographs of the bank. The water line will be located in the lower edge of the frame, and as much of the bank as possible will be included in each photo. Photographers should make an effort to consistently maintain the same area in each photo over time.

2.1.2.2 Structure Photos

A photograph will be taken of the cross vane at the lower end Little Grassy Creek. Photographers should make every effort to consistently maintain the same area in each photo over time. Photographs will be used to evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation, and effectiveness of erosion control measures subjectively. Lateral photos should not indicate excessive erosion or continuing degradation of the banks. A series of photos over time should indicate successive maturation of riparian vegetation.

2.2 Vegetation Monitoring

All woody vegetation within monitored survival plots will be flagged and evaluated for at least five years to determine survival rates. A total of 7 staked survival plots shall be evaluated. Plots are 33 feet by 33 feet and all flagged stems will be counted within these plots. Invasive species survival rates will be monitored in these plots as well as survival of planted vegetation. Plots should include both live staked and other planted areas. Success of woody vegetation plantings will be defined as 320 stems per acre after five years. When woody vegetation does not survive, a determination will be made as to the need for replacement; in general, if greater than 25 percent die, replacement will be required. The presence of non-native species shall be evaluated on a yearly basis and removal may be required by hand cutting and/or herbicide treatment. Herbaceous vegetation, primarily native grasses, planted at the site shall have at least 95 percent coverage of the seeded/planted area. No bare patches shall exceed 10 square feet. Any herbaceous vegetation not meeting these criteria shall be replaced. At a minimum, at all times ground cover at the project site shall be in compliance with the North Carolina Erosion and Sedimentation Control Ordinance.

2.3 Maintenance and Contingency Plan

Maintenance requirements vary from site to site and are generally driven by the following conditions:

- Projects without established, woody floodplain vegetation are more susceptible to erosion from floods than those with a mature, hardwood forest
- Projects with sandy, non-cohesive soils are more prone to short-term bank erosion than cohesive soils or soils with high gravel and cobble content
- Alluvial valley channels with wide floodplains are less vulnerable than confined channels
- Wet weather during construction can make accurate channel and floodplain excavations difficult
- Extreme and/or frequent flooding can cause floodplain and channel erosion
- Extreme hot, cold, wet, or dry weather during and after construction can limit vegetation growth, particularly temporary and permanent seed
- The presence and aggressiveness of invasive species can affect the extent to which a native buffer can be established.

Maintenance issues and recommended remediation measures will be detailed and documented in the monitoring reports. Factors that may have caused any maintenance needs, including any of the conditions listed above, shall be discussed. NCEEP approval will be obtained prior to any remedial action.

2.4 Monitoring Results – 2008 As-Built Data

The five-year monitoring plan for the Little Grassy site includes criteria to evaluate the success of the vegetation and stream components of the project. The specific locations of vegetation plots, permanent cross-sections are shown on the as-built drawing sheets in Appendix C. A photo point, located on the left top of bank downstream of cross vane along the enhanced section of Little Grassy Creek, is located on the as-built drawing sheet seven in Appendix C.

2.4.1 Morphology

For monitoring stream success criteria, four permanent cross-sections were installed. The permanent cross-sections will be used to monitor channel dimension and bank erosion over time. The permanent cross-section data for the as-built condition are provided in Appendix B. The locations of the permanent cross-sections are shown on the as-built plan sheets in Appendix C.

2.4.1.1 Results and Discussion

No results are available at the submittal of this report. As-built morphology data will be compared with first year monitoring data in the Year 1 Monitoring Report, scheduled for submittal to NCEEP during December 2008.

2.4.2 Vegetation

Based on preliminary analysis and field investigations, riparian buffer enhancement is intended for areas within the property where existing vegetation has been reduced or thinned due to agricultural activities and land clearing. Enhancement of floodplain forest and stream-side habitat allows for development and expansion of characteristic vegetative species across the landscape. Ecotonal changes between community types contribute to habitat diversity and provide secondary benefits, such as enhanced feeding and nesting opportunities for mammals, birds, amphibians, and other wildlife. Planting was performed during January 2008 to allow plants to stabilize during the dormant period and set root during the spring season.

On-site observations and community descriptions from *Classification of the Natural Communities of North Carolina* (Schafale and Weakley 1990) was used to develop the primary plant community associations that would be promoted during community restoration activities. The site includes approximately 5.2 acres of riparian buffer enhancement.

A bottomland hardwood forest is the targeted community for riparian buffer enhancement activities. The vegetation selected for enhancement includes species with high value for habitat, sediment stabilization, rapid growth rates, and the ability to withstand hydraulic forces associated with bankfull flow and overbank flood events that occur near Little Grassy Creek. Certain opportunistic species that may dominate the early successional forests within bottomland hardwood forests have been excluded from riparian buffer restoration efforts with the anticipation that natural regeneration will occur from existing local species. Opportunistic species consist primarily of red maple (*Acer rubrum*), box elder (*Acer negundo*), and Sweetgum (*Liquidambar styraciflua*). These species should also be considered important components of bottomland forests where species diversity has not been jeopardized.

Scientific Name	Common Name	Percent Planted by Species	Total Number of Stems
Bare Root Trees Species			
<i>Betula nigra</i>	River Birch	9%	275
<i>Acer rubrum</i>	Red maple	6%	183
<i>Fraxinus pennsylvanica</i>	Green Ash	9%	275
<i>Platanus occidentalis</i>	Sycamore	12%	366

**Table 3
Vegetation Species Planted Across the Restoration Site**

Scientific Name	Common Name	Percent Planted by Species	Total Number of Stems
<i>Quercus phellos</i>	Willow Oak	6%	183
<i>Diospyros virginiana</i>	Persimmon	6%	183
<i>Liriodendron tulipifera</i>	Tulip poplar	12%	366
<i>Carpinus carolinina</i>	Ironwood	6%	183
<i>Cercis canadensis</i>	Redbud	6%	183
<i>Corylus americana</i>	American hazelnut	8%	244
<i>Lindera benzoin</i>	Spicebush	16%	488
<i>Sambucus canadensis</i>	Elderberry	4%	122
Native Herbaceous Species			
<i>Elymus virginicus</i>	Virginia wildrye	15%	N/A
<i>Panicum virgatum</i>	Switchgrass	15%	N/A
<i>Tripsicum dactyloides</i>	Gamma grass	5%	N/A
<i>Polygonum pennsylvanicum</i>	Smartweed	5%	N/A
<i>Juncus effusus</i>	Soft rush	5%	N/A
<i>Schizachyrium scoparium</i>	Little bluestem	5%	N/A
<i>Agrostis alba</i>	Redtop	10%	N/A
<i>Bidens frondosa</i>	Tick seed	10%	N/A
<i>Coreopsis lanceolata</i>	Lance leaf coreopsis	10%	N/A
<i>Panicum clandestinum</i>	Deer tongue	10%	N/A
<i>Andropogon gerardii</i>	Big bluestem	5%	N/A
<i>Sorghastrum nutans</i>	Indian grass	5%	N/A
Woody Vegetation for Live Stakes			
<i>Cornus amomum</i>	Silky Dogwood	40%	400
<i>Physocarpus opulifolius</i>	Ninebark	10%	100
<i>Salix sericea</i>	Silky Willow	40%	400
<i>Sambucus canadensis</i>	Elderberry	10%	100

The restoration plan for the Little Grassy site specifies that the number of quadrants required were based on the species/area curve method, as described in NCEEP monitoring guidance documents, with a minimum of six quadrants. The sizes of individual quadrants are 100 square meters for woody tree species, and 1 square meter for herbaceous vegetation. A total of 7 vegetation plots, each 10 meters by 10 meters in size, were established across the enhanced site. The initial planted density within each of

the vegetation monitoring plots is given in Table 4. The average density of planted bare root stems, based on the data from the 7 monitoring plots, is 705 stems per acre. The locations of the vegetation plots are shown on the as-built plan sheets.

Scientific Name	Common Name	10 meter X 10 meter plots						
		1	2	3	4	5	6	7
<i>Betula nigra</i>	River Birch	2	2	1	2	2	1	1
<i>Acer rubrum</i>	Red maple	1	1	1	1	1	1	1
<i>Fraxinus pennsylvanica</i>	Green Ash	2	2	1	2	2	1	1
<i>Platanus occidentalis</i>	Sycamore	2	2	2	2	3	2	2
<i>Quercus phellos</i>	Willow Oak	1	1	1	1	1	1	1
<i>Diospyros virginiana</i>	Persimmon	1	1	1	1	1	1	1
<i>Liriodendron tulipifera</i>	Tulip poplar	2	2	2	2	3	2	2
<i>Carpinus carolinina</i>	Ironwood	2	1	1	1	1	1	1
<i>Cercis canadensis</i>	Redbud	1	1	1	1	1	1	1
<i>Corylus americana</i>	American hazelnut	2	2	1	1	2	1	1
<i>Lindera benzoin</i>	Spicebush	3	3	2	3	4	2	2
<i>Sambucus canadensis</i>	Elderberry	1	1	1	1	1	1	1
Totals:		20	19	13	18	24	15	13
Stems / Acre		809	769	526	728	971	607	526

2.4.2.1 Results and Discussion

No results are available at the submittal of this report. As-built data will be compared with first year monitoring data in the Year 1 Monitoring Report, scheduled for submittal to NCEEP during December 2008.

2.5 Areas of Concern

No areas of concern have been identified during the first months following completion of the project.

Appendix A

Selected Project Photographs

Little Grassy Creek Photo Log

Photo Point, Vegetation Plots, and Site Photos



Cross vane Photo Point on Little Grassy Creek



Vegetation Plot 1



Vegetation Plot 2



Vegetation Plot 3



Vegetation Plot 4



Vegetation Plot 5



Vegetation Plot 6



Vegetation Plot 7



Cross vane on Little Grassy Creek during final walk-through



Rootwads along UT1



Rootwads along UT1



Rootwads along UT1



Ford crossing above cross vane on Little Grassy Creek



Ford crossing near the mill on Little Grassy Creek



Invasive species removal – cut and spray



Invasive species removal – Mutliflora Rose cut and sprayed



Invasive species removal – vine cut and painted



Culvert crossing stabilization

Appendix B

As-Built Cross-Sections and Longitudinal Profile

Permanent Cross-section 1
 (As-Built Data - collected Sept. 2007)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		8.7	11.82	0.74	1.52	16.05	1.6	1.6	384.4	385.3



Permanent Cross-section 2
 (As-Built Data - collected Sept. 2007)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Riffle	Cc	14.4	14.23	1.01	1.91	14.09	1	3	384.11	384.11



Permanent Cross-section 3
 (As-Built Data - collected Sept. 2007)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		5.4	5.32	1.02	1.57	5.24	1.9	2.7	382.02	383.41



Permanent Cross-section 4
 (As-Built Data - collected Sept. 2007)




Looking at the Left Bank




Looking at the Right Bank


Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool		82.5	28.66	2.88	5.64	9.96	1.3	2	374.97	376.54



Little Grassy UT 1 Profile Chart



Little Grassy Creek Profile Chart



Appendix C


As-Built Plan Sheets

STATE	ESP NO. NO.	SHEET NO.	TOTAL SHEETS
NC	0501661501	1	10

LITTLE GRASSY CREEK PROJECT
GRANVILLE COUNTY

LOCATION: STOVALL, NORTH CAROLINA
OFF GELA ROAD SR 1426


TYPE OF WORK: STREAM ENHANCEMENT
AND PRESERVATION AS-BUILT



VICINITY MAP


INDEX OF SHEETS

- 1..... TITLE SHEET
- 1-A..... STREAM CONVENTIONAL SYMBOLS
GENERAL NOTES, STANDARD SPECIFICATIONS, AND VEGETATION SELECTION
- 1-B..... CONVENTIONAL SYMBOLS
- 2-2A..... STRUCTURE DETAILS
- 3 THRU 7..... AS-BUILT PLAN VIEWS



NOTE: PLAN SHEETS 5-7 WERE ONLY USED FOR IN-STREAM WORK.

PROJECT: 0501661501



PREPARED FOR THE OFFICE OF:
 NCDENR - ECOSYSTEM ENHANCEMENT PROGRAM
 2728 CAPITAL BLVD, SUITE 1H 103
 RALEIGH, NC 27604

NCEEP CONTACT: ROBIN DOLIN
 CLIENT CONTACT

PROJECT LENGTH

EXISTING STREAM LENGTH	=	15,267 FEET
AS-BUILT ENHANCEMENT STREAM LENGTH	=	2,539 FEET
AS-BUILT PRESERVATION STREAM LENGTH	=	12,710 FEET
LITTLE GRASSY CREEK ENHANCEMENT	=	75 FEET
LITTLE GRASSY CREEK PRESERVATION	=	12,546 FEET
UTI ENHANCEMENT	=	2,464 FEET
UTI PRESERVATION	=	164 FEET

PREPARED IN THE OFFICE OF:
Baker
Baker Engineering NY, Inc.
 8000 Regency Parkway
 Suite 200
 Cary, NORTH CAROLINA 27519
 Phone: 919.483.8400
 Fax: 919.483.8400

COMPLETION DATE: MARCH 08






























PROJECT ENGINEER

JOSHUA WHITE, PG
 PROJECT MANAGER

KEVIN TWEEDY, PE
 PROJECT DESIGN ENGINEER

4-2-08
 SIGNATURE:

STREAM CONVENTIONAL SYMBOLS
SUPERCEDES SHEET 1B



	ROCK J-HOOK		SAFETY FENCE
	ROCK VANE		TAPE FENCE
	OUTLET PROTECTION		100 YEAR FLOOD PLAIN
	ROCK CROSS VANE		CONSERVATION EASEMENT
	DOUBLE DROP ROCK CROSS VANE		EXISTING MAJOR CONTOUR
	SINGLE WING DEFLECTOR		EXISTING MINOR CONTOUR
	DOUBLE WING DEFLECTOR		FOOT BRIDGE
	TEMPORARY SILT CHECK		TEMPORARY STREAM CROSSING
	ROOT WAD		PERMANENT STREAM CROSSING
	LOG J-HOOK		TRANSPLANTED VEGETATION
	LOG VANE		TREE REMOVAL
	LOG WEIR		TREE PROTECTION
	LOG CROSS VANE		TRANSPLANTS
	CONSTRUCTED RIFFLE		
	BOULDER CLUSTER		
	ROCK STEP POOL		

**NOTE: ALL ITEMS ABOVE MAY NOT BE USED ON THIS PROJECT

GENERAL NOTES

- CONSTRUCTION STARTED AND WAS COMPLETED IN SEPTEMBER 2007.
- INVASIVE SPECIES REMOVAL WAS DONE IN SEPTEMBER 2007.
- BARE ROOTS AND LIVESTAKES WERE PLANTED IN JANUARY 2008.

EFP SCO NO. 050661501 SHEET NO. 1-A
PROJECT ENGINEER

 APPROVED BY: 
DATE: 4-2-08

Baker Baker Engineering NY, Inc.
8000 Regency Parkway
Suite 200
Clay, NORTH CAROLINA 27019
Phone: 919.463.8488
Fax: 919.463.8490

STANDARD SPECIFICATIONS

EROSION AND SEDIMENT CONTROL PLANNING AND DESIGN MANUAL
DECEMBER 1993

- 6.06 CONSTRUCTION ENTRANCE
- 6.62 SILT FENCE
- 6.63 ROCK DAM
- 6.70 TEMPORARY (FORD) STREAM CROSSING

VEGETATION SELECTION

Planting Species for Little Grassy Buffer Restoration		
Scientific Name	Common Name	Percent
Tree Canopy Species		
<i>Betula nigra</i>	River Birch	15%
<i>Quercus phellos</i>	Willow oak	10%
<i>Diospyros virginiana</i>	Persimmon	10%
<i>Liriodendron tulipifera</i>	Tulip Poplar	20%
<i>Platanus occidentalis</i>	Sycamore	20%
<i>Acer rubrum</i>	Red Maple	10%
<i>Fraxinus pennsylvanica</i>	Green Ash	15%
Total		100%
Understory Species		
<i>Lindera benzoin</i>	Spicebush	20%
<i>Alnus serrulata</i>	Tag Alder	20%
<i>Corylus Americana</i>	American Hazelnut	20%
<i>Sambucus canadensis</i>	Elderberry	10%
<i>Cercis canadensis</i>	Red Bud	15%
<i>Carpinus caroliniana</i>	Ironwood	15%
Total		100%
Live Stakes		
<i>Sambucus nigra</i>	Elderberry	20%
<i>Salix sericea</i>	Silky Willow	35%
<i>Cornus amomum</i>	Silky Dogwood	35%
<i>Salix nigra</i>	Black Willow	10%
Total		100%

Notes: Planting density for enhancement is 436 trees per acre (10' on centers).

Invasive species to be controlled if found within conservation easement		
Scientific Name	Common Name	Suggested Removal Techniques
<i>Ligustrum sinense</i>	Privet	Cut, paint and spray
<i>Elaeagnus umbellata</i>	Autumn Olive	Cut, paint and spray
<i>Lonicera japonica</i>	Japanese Honeysuckle ¹	Spray
<i>Rosa multiflora</i>	Multiflora Rose ²	Cut, paint and spray
<i>Pyrus calleryana</i>	Callery Pear ²	Cut, paint and spray
<i>Festuca spp</i>	Tall Fescue ¹	Spray
<i>Paulownia tomentosa</i>	Princess Tree	Cut and paint
<i>Pueraria lobata</i>	Kudzu	Cut, paint and spray

Notes: 1. Groundcover species found within project boundary.
2. Tree/shrub species found within project boundary.

PERMANENT SEED MIXTURE				
Common Name	Scientific Name	Percent of Mixture	Seeding Density (lbs/acre)	Wetness Tolerance
Redtop	<i>Agrostis alba</i>	10	1.5	FACW
Virginia Wildrye	<i>Elymus virginicus</i>	15	2.25	FAC
Switch Grass	<i>Panicum virgatum</i>	15	2.25	FAC+
Eastern Gamma Grass	<i>Tripsicum dactyloides</i>	5	0.75	FAC+
Pennsylvania Smartweed	<i>Polygonum pennsylvanicum</i>	5	0.75	FACW
Little Blue Stem	<i>Schizachyrium scoparium</i>	5	0.75	FACU
Soft Rush	<i>Juncus effusus</i>	5	0.75	FACW+
Beggars Tick	<i>Bidens frondosa (or aristosa)</i>	10	1.5	FACW
Lance-Leaved Tick Seed	<i>Coreopsis lanceolata</i>	10	1.5	FACU
Tioga Deer Tongue	<i>Panicum clandestinum</i>	10	1.5	FAC
Big Blue Stem	<i>Andropogon gerardii</i>	5	0.75	FAC
Indian Grass	<i>Sorghastrum nutans</i>	5	0.75	FACU

The following table provides the temporary seed mix for the project site. All disturbed areas will be stabilized using mulch and temporary seed.

Common Name	Rate	Dates
ANNUAL RYE (COOL SEASON)	130 LBS/ACRE	SEPTEMBER TO MARCH
MILLET (WARM SEASON)	40 LBS/ACRE	APRIL TO AUGUST

2/26/08
4/2/2008
P:\2241\W\Design\as-buil\2241\W\SYS_esb_01A.DGN

STATE OF NORTH CAROLINA
DIVISION OF HIGHWAYS

CONVENTIONAL SYMBOLS

*S.U.E = SUBSURFACE UTILITY ENGINEER

ROADS & RELATED ITEMS

Edge of Pavement	---
Curb	— —
Prop. Slope Stakes Cut	—C—
Prop. Slope Stakes Fill	—F—
Prop. Woven Wire Fence	—○—
Prop. Chain Link Fence	—□—
Prop. Barbed Wire Fence	—◇—
Prop. Wheelchair Ramp	—(WCR)—
Curb Cut for Future Wheelchair Ramp	—(CCFR)—
Exist. Guardrail	—+—
Prop. Guardrail	—+—
Equality Symbol	⊕
Pavement Removal	▒

RIGHT OF WAY

Baseline Control Point	◆
Existing Right of Way Marker	△
Exist. Right of Way Line w/Marker	—△—
Prop. Right of Way Line with Proposed R/W Marker (Iron Pin & Cap)	—▲—
Prop. Right of Way Line with Proposed (Concrete or Granite) R/W Marker	—●—
Exist. Control of Access Line	—(C/A)—
Prop. Control of Access Line	—(C/A)—
Exist. Easement Line	—E—
Prop. Temp. Construction Easement Line	—E—
Prop. Temp. Drainage Easement Line	—TDE—
Prop. Perm. Drainage Easement Line	—PDE—

HYDROLOGY

Stream or Body of Water	—
River Basin Buffer	—RBB—
Flow Arrow	→
Disappearing Stream	—Y—
Spring	—(S)—
Swamp Marsh	—(SM)—
Shoreline	—
Falls, Rapids	—
Prop Lateral, Tail, Head Ditches	—(L/T/H)—

STRUCTURES

MAJOR	
Bridge, Tunnel, or Box Culvert	—[CONC]—
Bridge Wing Wall, Head Wall and End Wall	—(CONC WW)—

MINOR	
Head & End Wall	—(CONC HW)—
Pipe Culvert	— —
Footbridge	—(FB)—
Drainage Boxes	—[CB]—
Paved Ditch Gutter	—

UTILITIES

Exist. Pole	●
Exist. Power Pole	○
Prop. Power Pole	⊕
Exist. Telephone Pole	⊖
Prop. Telephone Pole	⊕
Exist. Joint Use Pole	⊕
Prop. Joint Use Pole	⊕
Telephone Pedestal	⊕
UG Telephone Cable Hand Hold	⊕
Cable TV Pedestal	⊕
UG TV Cable Hand Hold	⊕
UG Power Cable Hand Hold	⊕
Hydrant	⊕
Satellite Dish	⊕
Exist. Water Valve	⊕
Sewer Clean Out	⊕
Power Manhole	⊕
Telephone Booth	⊕
Cellular Telephone Tower	⊕
Water Manhole	⊕
Light Pole	⊕
H-Frame Pole	⊕
Power Line Tower	⊕
Pole with Base	⊕
Gas Valve	⊕
Gas Meter	⊕
Telephone Manhole	⊕
Power Transformer	⊕
Sanitary Sewer Manhole	⊕
Storm Sewer Manhole	⊕
Tank; Water, Gas, Oil	⊕
Water Tank With Legs	⊕
Traffic Signal Junction Box	⊕
Fiber Optic Splice Box	⊕
Television or Radio Tower	⊕
Utility Power Line Connects to Traffic Signal Lines Cut Into the Pavement	—

Recorded Water Line	— —
Designated Water Line (S.U.E.*)	— —
Sanitary Sewer	—SS—
Recorded Sanitary Sewer Force Main	—FSS—
Designated Sanitary Sewer Force Main(S.U.E.*)	—FSS—
Recorded Gas Line	—G—
Designated Gas Line (S.U.E.*)	—G—
Storm Sewer	—S—
Recorded Power Line	—P—
Designated Power Line (S.U.E.*)	—P—
Recorded Telephone Cable	—T—
Designated Telephone Cable (S.U.E.*)	—T—
Recorded U/G Telephone Conduit	—TC—
Designated U/G Telephone Conduit (S.U.E.*)	—TC—
Unknown Utility (S.U.E.*)	—UTUL—
Recorded Television Cable	—TV—
Designated Television Cable (S.U.E.*)	—TV—
Recorded Fiber Optics Cable	—FO—
Designated Fiber Optics Cable (S.U.E.*)	—FO—
Exist. Water Meter	⊕
UG Test Hole (S.U.E.*)	⊕
Abandoned According to U/G Record	ATTUR
End of Information	E.O.I.

BOUNDARIES & PROPERTIES

State Line	—
County Line	—
Township Line	—
City Line	—
Reservation Line	—
Property Line	—
Property Line Symbol	PL
Exist. Iron Pin	⊕
Property Corner	⊕
Property Monument	⊕
Property Number	123
Parcel Number	6
Fence Line	—X—
Existing Wetland Boundaries	—WW & ISBW—
High Quality Wetland Boundary	—HO WLB—
Medium Quality Wetland Boundaries	—MO WLB—
Low Quality Wetland Boundaries	—LO WLB—
Proposed Wetland Boundaries	—WLB—
Existing Endangered Animal Boundaries	—EAB—
Existing Endangered Plant Boundaries	—EPB—

BUILDINGS & OTHER CULTURE

Buildings	—
Foundations	—
Area Outline	—
Gate	—
Gas Pump Vent or U/G Tank Cap	—
Church	—
School	—
Park	—
Cemetery	—
Dam	—
Sign	—
Well	—
Small Mine	—
Swimming Pool	—

TOPOGRAPHY

Loose Surface	—
Hard Surface	—
Change in Road Surface	—
Curb	—
Right of Way Symbol	R/W
Guard Post	⊕ GP
Paved Walk	—
Bridge	—
Box Culvert or Tunnel	—
Ferry	—
Culvert	—
Footbridge	—
Trail, Footpath	—
Light House	—

VEGETATION

Single Tree	—
Single Shrub	—
Hedge	—
Woods Line	—
Orchard	—
Vineyard	—



RAILROADS

Standard Gauge	—
RR Signal Milepost	—
Switch	—


4/2/2008 P:\R2241\MM\Design\see-bu1\1\R2241_SYS_eab_01B.DGN

2/26/03


ROCK CROSS VANE



SECTION A - A'



PROFILE VIEW B - B'
VANE ARM




PROFILE VIEW C - C'

NOTES FOR ALL VANE STRUCTURES:

1. BOULDERS MUST BE AT LEAST 4' x 3' x 2'.
2. INSTALL FILTER FABRIC FOR DRAINAGE BEGINNING AT THE MIDDLE OF THE HEADER ROCKS AND EXTEND DOWNWARD TO THE DEPTH OF THE BOTTOM FOOTER ROCK, AND THEN UPSTREAM TO A MINIMUM OF SIX FEET.
3. DIG A TRENCH BELOW THE BED FOR FOOTER ROCKS AND PLACE FILL ON UPSTREAM SIDE OF VANE ARM, BETWEEN THE ARM AND STREAMBANK.
4. CONSTRUCT FOLLOWING ANGLE AND SLOPE SPECIFICATIONS.
5. USE CLASS B STONE TO FILL GAPS ON UPSTREAM SIDE OF BOULDERS, AND CLASS A STONE TO FILL GAPS ON UPSTREAM SIDE OF CLASS B STONE.
6. AFTER ALL STONE HAS BEEN PLACED, FILL IN THE UPSTREAM SIDE OF THE STRUCTURE WITH ON-SITE ALLUVIUM TO THE ELEVATION OF ONE HALF THE HEADER ROCK.

EEP SCO NO. 050661501	SHEET NO. 2
PROJECT ENGINEER	
	APPROVED BY: <i>[Signature]</i>
	DATE: 4-2-08
<small>Baker Engineering NY, Inc. 8000 Regency Parkway Suite 200 Cary, NORTH CAROLINA 27518 Phone: 919.483.5484 Fax: 919.483.5490</small>	

FORD STREAM CROSSING




NOTES:

1. CONSTRUCT STREAM CROSSING WHEN FLOW IS LOW.
2. HAVE ALL NECESSARY MATERIALS AND EQUIPMENT ON-SITE BEFORE WORK BEGINS.
3. MINIMIZE CLEARING AND EXCAVATION OF STREAMBANKS. DO NOT EXCAVATE CHANNEL BOTTOM. COMPLETE ONE SIDE BEFORE STARTING ON THE OTHER SIDE.
4. INSTALL STREAM CROSSING AT RIGHT ANGLE TO THE FLOW.
5. GRADE SLOPES TO A 8:1 SLOPE. TRANSPLANT SOD FROM ORIGINAL STREAMBANK ONTO SIDE SLOPES.
6. LINE CROSSING WITH A WELL GRADED MIX OF CLASS 1 AND CLASS B STONE UNDERLAIN WITH FILTER FABRIC.


4/2/2008
P:\2008\11\11\Design\as-buit\22241\WM-DTL-estb_02.DGN

ROOT WADS


ROOT WADS WITHOUT TRANSPLANTS CROSS SECTION VIEW NTS



ROOT WADS WITH TRANSPLANTS CROSS SECTION VIEW NTS




ROOT WADS PLAN VIEW NTS




NOTES:
TRENCHING METHOD:
 IF THE ROOT WAD CANNOT BE DRIVEN INTO THE BANK OR THE BANK NEEDS TO BE RECONSTRUCTED, THE TRENCHING METHOD SHOULD BE USED. THIS METHOD REQUIRES THAT A TRENCH BE EXCAVATED FOR THE LOG PORTION OF THE ROOT WAD. IN THIS CASE A FOOTER LOG SHOULD BE INSTALLED UNDERNEATH THE ROOT WAD IN A TRENCH EXCAVATED PARALLEL TO THE BANK AND WELL BELOW THE STREAMBED. ONE-THIRD OF THE ROOT WAD SHOULD REMAIN BELOW NORMAL BASE FLOW CONDITIONS.

NOTES:
DRIVE POINT METHOD:
 SHARPEN THE END OF THE LOG WITH A CHAINSAW BEFORE "DRIVING" IT INTO THE BANK. ORIENT ROOT WADS UPSTREAM SO THAT THE STREAM FLOW MEETS THE ROOT WAD AT A 90-DEGREE ANGLE, DEFLECTING THE WATER AWAY FROM THE BANK. A TRANSPLANT OR BOULDER SHOULD BE PLACED ON THE DOWNSTREAM SIDE OF THE ROOT WAD IF A BACK EDDY IS FORMED BY THE ROOT WAD. THE BOULDER SHALL BE APPROXIMATELY 4' X 3' X 2'.

EROSION CONTROL MATTING



CROSS SECTION VIEW



PLAN VIEW

THE WOOD STAKE SHALL BE THE NORTH AMERICAN GREEN ECO-STAKE OR APPROVED EQUAL WITH THE FOLLOWING DIMENSIONS:


LEG LENGTH	11.00 IN (27.94 CM)
HEAD WIDTH	1.25 IN (3.18 CM)
HEAD THICKNESS	0.40 IN (1.02 CM)
LEG WIDTH	0.60 IN (1.52 CM) (TAPERED TO POINT)
LEG THICKNESS	0.40 IN (1.02 CM)
TOTAL LENGTH	12.00 IN (30.48 CM)

- NOTES:**
1. BANKS SHOULD BE SEEDED PRIOR TO PLACEMENT OF MATTING.
 2. PLACE COIR FIBER MATTING ACCORDING TO MANUFACTURER RECOMMENDATIONS.
 3. MATTING STAKES SHOULD BE PLACED IN A DIAMOND SHAPED PATTERN.

TYPICAL MATTING STAKE


EEP SCO NO. 050661501 SHEET NO. 2A
 PROJECT ENGINEER
 APPROVED BY: [Signature]
 DATE: 4-2-08
 Baker Engineering NY, Inc.
 8000 Regency Parkway
 Suite 200
 Cary, NORTH CAROLINA 27518
 Phone: 919.463.8448
 Fax: 919.463.8490

LIVE STAKING SPECIFICATION




CROSS SECTION VIEW

- NOTES:**
1. STAKES SHOULD BE CUT AND INSTALLED IN THE SAME WEEK.
 2. DO NOT INSTALL STAKES THAT HAVE BEEN SPLIT.
 3. STAKES MUST BE INSTALLED WITH BUDS POINTING UPWARDS.
 4. STAKES SHOULD BE INSTALLED PERPENDICULAR TO BANK.
 5. STAKES SHOULD BE 1/2 TO 2 INCHES IN DIAMETER AND 2 TO 3 FT LONG.
 6. STAKES SHOULD BE INSTALLED LEAVING 1/5 OF STAKE ABOVE GROUND.




LIVE STAKE DETAIL

PLANTING SPECIFICATIONS



CROSS SECTION VIEW OF BARE ROOT PLANTING




- NOTES:**
1. PLANT BARE ROOT SHRUBS AND TREES TO THE WIDTH OF THE BUFFER AS SHOWN ON THE PLANS.
 2. ALLOW FOR 6-10 FEET BETWEEN PLANTINGS, DEPENDING ON SIZE.
 3. LOOSEN COMPACTED SOIL.
 4. PLANT IN HOLES MADE BY A MATTOCK, DIBBLE, PLANTING BAR, OR OTHER APPROVED MEANS.
 5. PLANT IN HOLES DEEP AND WIDE ENOUGH TO ALLOW THE ROOTS TO SPREAD OUT AND DOWN WITHOUT J-ROOTING.
 6. KEEP ROOTS MOIST WHILE DISTRIBUTING OR WAITING TO PLANT BY MEANS OF WET CANVAS, BURLAP, OR STRAW.
 7. HEEL IN PLANTS IN MOIST SOIL OR SAWDUST IF NOT PROMPTLY PLANTED UPON ARRIVAL TO PROJECT SITE.




CROSS SECTION VIEW OF CONTAINER PLANTING

- NOTES:**
1. WHEN PREPARING THE HOLE FOR A POTTED PLANT OR SHRUB DIG THE HOLE 8-12 INCHES LARGER THAN THE DIAMETER OF THE POT AND THE SAME DEPTH AS THE POT.
 2. REMOVE THE PLANT FROM THE POT. LAY THE PLANT ON ITS SIDE IF NECESSARY TO REMOVE THE POT.
 3. IF THE PLANT IS ROOTBOUND (ROOTS GROWING IN A SPIRAL AROUND THE ROOT BALL), MAKE VERTICAL CUTS WITH A KNIFE OR SPADE JUST DEEP ENOUGH TO CUT THE NET OF ROOTS. ALSO MAKE A CRISS-CROSS CUT ACROSS THE BOTTOM OF THE BALL.
 4. PLACE THE PLANT IN THE HOLE.
 5. FILL HALF OF THE HOLE WITH SOIL (SAME SOIL REMOVED FOR BACKFILL).
 6. WATER THE SOIL TO REMOVE AIR POCKETS AND FILL THE REST OF THE HOLE WITH THE REMAINING SOIL.


2/26/03

BUCK PROJECT REFERENCE NO. 050661501	SHEET NO. 3
PROJECT ENGINEER	
	APPROVED BY: 
	DATE: 4-2-08
	
<small>Baker Engineering NY, Inc. 8000 Regency Parkway Suite 200 Cary, NORTH CAROLINA 27616 Phone: 919.483.5490 Fax: 919.483.5490</small>	



 **BUFFER ENHANCEMENT**
 (SEE VEGETATION SELECTION SHEET 1A)
 **BUFFER PRESERVATION (NO PLANTING REQUIRED)**


**AS-BUILT PLAN OVERVIEW/
VEGETATION PLAN
LITTLE GRASSY CREEK**



SCALE (FT)

4/2/2008
 F:\2241MM\Design\es-built\R2241MM_PSH_esb_03.dgn

BUCK PROJECT REFERENCE NO. 050661501	SHEET NO. 4
PROJECT ENGINEER	
	APPROVED BY: <i>[Signature]</i>
	4-2-08
	DATE:
Baker	Baker Engineering NV, Inc. 8000 Regency Parkway Suite 200 Cary, NORTH CAROLINA 27516 Phone: 919.463.5488 Fax: 919.463.5490



UT1 STATION 10+00 TO 31+74 INVOLVED INVASIVE SPECIES CONTROL RIPARIAN BUFFER PLANTING. SEE VEGETATION SELECTION FOR ADDITIONAL DETAIL.



UT1 STATION 31+74 TO 36+27.62 INVOLVED STABILIZATION OF SEVERAL UNSTABLE MEANDER BENDS. SEE PLAN SHEET 5 FOR ADDITIONAL DETAIL.


4/2/2008 P:\2224\em\design\as-built\224\m_psh_esh_04.dgn

**AS-BUILT PLAN OVERVIEW/
VEGETATION PLAN
UT/LITTLE GRASSY CREEK**

SCALE (FT)


2/25/03

EEP SCO NO. 050661501	SHEET NO. 5
PROJECT ENGINEER	
	APPROVED BY: <i>[Signature]</i>
	DATE: 4-2-08
	
<small>Baker Engineering NY, Inc. 6000 Regency Parkway Suite 200 Cary, NORTH CAROLINA 27619 Phone: 919.483.5488 Fax: 919.483.5490</small>	



NOTE:
SLOPED, SEEDED, STRAWED,
MATTED, AND LIVE STAKED
ALONG DISTURBED BANKS.


**AS-BUILT
PLAN VIEW - UTI**




SCALE (FT)


4/2/2008
 R:\R2241\MM\Design\as-built\VR2241\ML_PSH_esh_05.dgn

2/26/03

BUCK PROJECT REFERENCE NO. 050661501	SHEET NO. 6
PROJECT ENGINEER	
	APPROVED BY: 
	DATE: 4-2-08
	Baker Baker Engineering NY, Inc. 8000 Regency Parkway Suite 200 Cary, NORTH CAROLINA 27518 Phone: 919-463-5488 Fax: 919-463-5499






AS-BUILT PLAN VIEW
LITTLE GRASSY CREEK




SCALE (FT)

4/24/2008
R:\2241\W\Design\as-buil\2241\W_PSH_asb_06.dgn


2/26/03

EEP SCO NO. 050661501	SHEET NO. 7
PROJECT ENGINEER	
	
APPROVED BY: 	
DATE: 4-2-08	
	
<small>Baker Engineering NY, Inc. 8000 Regency Parkway Suite 202 Cary, NORTH CAROLINA 27518 Phone: 919-463-5460 Fax: 919-463-5460</small>	



NOTE:
SLOPED, SEED, STRAWED,
MATTED, AND LIVE STAKED
ALONG DISTURBED BANKS.

**AS-BUILT PLAN VIEW
LITTLE GRASSY CREEK**



SCALE (FT)

4/2/2008
F:\2241\W\Design\as-built\2241\W\PSH_esb_07.dgn