

**Little Grassy Creek  
Stream Restoration Monitoring Report  
EEP Project # 224  
Monitoring Year 04**



Submitted to:



NCEEP, 1652 Mail Service Center, Raleigh, NC 27699-1652

**Data Collection: 2011  
Construction Completed: September 2007  
Submitted: December 2011**

## Monitoring Firm



**Landmark Center II, Suite 220  
4601 Six Forks Road  
Raleigh, NC 27609  
Phone: (919) 278-2514  
Fax: (919) 783-9266**

**Project Contact: Adam Spiller  
Email: [adam.spiller@kci.com](mailto:adam.spiller@kci.com)  
KCI Project No: 12071067C\_LG11**

## Design Firm



**Michael Baker Engineering, Inc.**  
8000 Regency Parkway  
Suite 200  
Cary, North Carolina 27518  
Phone: 919.463.5488  
Fax: 919.463.5490

## TABLE OF CONTENTS

<b>1.0</b>	<b>EXECUTIVE SUMMARY / PROJECT ABSTRACT .....</b>	<b>1</b>
<b>2.0</b>	<b>METHODOLOGY .....</b>	<b>2</b>
<b>3.0</b>	<b>REFERENCES.....</b>	<b>2</b>

### Appendix A – Project Vicinity Map and Background Tables

Figure 1.	Vicinity Map.....	4
Table 1a.	Project Restoration Components.....	5
Table 1b.	Project Component Summations.....	5
Table 2.	Project Activity and Reporting History .....	6
Table 3.	Project Contacts Table .....	6
Table 4.	Project Attribute Table.....	7

### Appendix B – Visual Assessment Data

Figure 2.	Current Condition Plan View.....	9
Table 5.	Visual Stream Morphology Stability Assessment .....	14
Table 6.	Vegetation Condition Assessment .....	15
Stream Station Photos .....		16
Vegetation Monitoring Plot Photos.....		19

### Appendix C – Vegetation Plot Data

Table 7.	Vegetation Plot Mitigation Success Summary Table .....	24
Table 8.	CVS Vegetation Plot Metadata .....	24
Table 9.	CVS Stem Count Total and Planted Stems by Plot and Species.....	25

### Appendix D – Stream Assessment Data

Cross-Section Plots .....		27
Table 10.	Monitoring - Cross-Section Morphology Data Tables .....	31

### Appendix E – Hydrologic Data

Table 11.	Verification of Bankfull Events .....	33
-----------	---------------------------------------	----

## 1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

Little Grassy Creek and an unnamed tributary to Little Grassy Creek (UT1) in Granville County, North Carolina were preserved and enhanced by the Ecosystem Enhancement Program (EEP). The project preserved 12,546 linear feet of Little Grassy Creek, 164 linear feet of UT1, 452 linear feet of UT2, 3,774 linear feet of UT3, and 2,250 linear feet of UT4, and enhanced 75 linear feet of Little Grassy Creek and 2,464 linear feet of UT1. The project goals and objectives are listed below.

### *Project Goals*

- Improving water quality.
- Restoring aquatic and riparian habitat.

### *Project Objectives*

- Stabilizing the banks on 469 LF of UT1 and 75 LF on Little Grassy Creek
- Controlling invasive species for 7 acres of stream buffer along UT1
- Enhancing stream buffer on approximately 8.3 acres along UT1 and Little Grassy Creek
- Preserving approximately 12,710 LF of stream along UT1 and Little Grassy Creek
- Establishing native streambank and floodplain vegetation in the permanent conservation easement

The conservation easement was planted where the riparian area had been cleared or thinned due to past agricultural activities. Planting also occurred where construction activities took place, with bare root trees and shrubs planted on the floodplain and live stakes planted along the regraded banks. Exotic invasive vegetation was also removed from the conservation easement. Seven vegetation monitoring plots were established during the baseline monitoring. The fourth year of monitoring calculated an average of 399 planted stems/acre and 694 total stems/acre across all monitoring plots. Specifically, the seven plots ranged between stem densities of 40 to 728 planted stems/acre. Plots 6 and 7 were found to have planted stem densities below the five-year success criterion of 260 stems/acre with only Plot 6 having a total stem density less than 260 stems/acre. It should be noted that Plots 6 and 7 are not adjacent to a project stream, they are located in an upland area of additional easement acreage. The plots have numerous volunteer woody stems, and it is expected that the total stem densities for all plots will increase over the course of monitoring. The fourth year of monitoring found the vegetation component of the project to be on track to meeting the success criteria.

The stream assessment completed during the fourth year of monitoring found the streams to be functioning as designed. The measured channel dimensions at the monitored cross-sections have not changed significantly since the previous monitoring year. Additionally, there are not any problems with the installed root wads and cross vane. In December of 2010, a beaver dam was found near the downstream limits of the project on Little Grassy Creek. The dam was creating backwater conditions through the enhancement portion of Little Grassy Creek. The dam was removed in early 2011 by the landowner. During the 2011 monitoring period there were no signs that the dam was being rebuilt. The last site walk was in November 2011.

Summary information/data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report (formerly Mitigation Plan) and in the Mitigation Plan (formerly the Restoration Plan) documents available on the EEP's website. All raw data supporting the tables and figures in the appendices are available from EEP upon request.

## **2.0 METHODOLOGY**

In the spring of 2011 a survey grade GPS unit was used to map the locations of UT2, UT3, and UT4. These assets were previously unmapped or the data was inaccurate. These assets have been added to this report.

The cross-section data were collected with a laser level during the week of August 29, 2011.

The Level 2 CVS-EEP protocol (<http://cvs.bio.unc.edu/methods.htm>) was used to collect vegetation data from the Little Grassy Creek site during the week of August 29, 2011.

## **3.0 REFERENCES**


Lee, M. T., R. K. Peet, S. D. Roberts, and T. R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0 (<http://cvs.bio.unc.edu/methods.htm>)

Weakley, A. S. 2006. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas. ([http://www.herbarium.unc.edu/FloraArchives/WeakleyFlora\\_2006-Jan.pdf](http://www.herbarium.unc.edu/FloraArchives/WeakleyFlora_2006-Jan.pdf))

# **Appendix A**

## **Project Vicinity Map and Background Tables**



**DIRECTIONS TO LITTLE GRASSY CREEK SITE:**  
From Raleigh, take US 540 West. Take the exit for NC 50 and travel north. In Creedmoor follow signs for US 15 North. Follow 15 North, then take a left onto Gela Rd. About 0.75 miles down Gela Rd. the project begins on the northern side of the road.



**Figure 1. Site Vicinity Map**  
**Little Grassy Creek, Granville County, EEP Project # 224**



— Project Easement



Segment / Reach ID	Existing Linear Feet	Type	Approach	Linear Feet	Stationing	Comment
UT 1, Preservation Reach	-	P	-	164	See plan sheets	Planted native vegetation
UT 1, Enhancement Reach	2,643	EII	-	2,464	10+00 to 36+27	Sloped back banks, installed root wads, and planted riparian buffer
UT 2	452	P	-	452	140+00 - 144+52	Installed cattle exclusion fencing
UT 3	3,774	P	-	3,774	150+00 - 187+74	Installed cattle exclusion fencing
UT 4	2,250	P	-	2,250	190+00 - 212+50	Installed cattle exclusion fencing
Little Grassy Creek, Pres. Reach	12,624	P	-	12,546	10+00 - 136+21	Planted native vegetation
Little Grassy Creek, Enhanc. Reach	-	EII	-	75	See plan sheets	Installed a cross vane, sloped back and matted banks and, installed rock ford crossing

P = Preservation

EII = Enhancement II

Table 1b. Project Component Summations						
Project Number and Name: 224 - Little Grassy Creek						
Restoration Level	Stream (lf)	Riparian		Non-Riparian	Upland	Buffer
		Wetland (Ac)		(Ac)	(Ac)	(Ac)
		Riverine	Non-Riverine			
Restoration						
Enhancement						
Enhancement I						
Enhancement II	2,539					
Creation						
Preservation	19,186					
HQ Preservation						
		0	0			
<b>Totals (Feet/Acres)</b>	<b>21,725</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
<b>MU Totals</b>	<b>4,853</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>



<b>Table 2. Project Activity and Reporting History</b>		
<b>Project Number and Name: 224 - Little Grassy Creek</b>		
Elapsed Time Since Grading Complete: 4 yr 3 months		
Elapsed Time Since Planting Complete: 3 yr 11 months		
Number of Reporting Years: 4		
<b>Activity or Report</b>	<b>Data Collection Complete</b>	<b>Actual Completion or Delivery</b>
Restoration Plan		Aug-06
Final Design - 90%		Sep-06
Construction		Sep-07
Permanent Seed Mix Applied		Oct-07
Live Stake Planting		Jan-08
Bare Root Planting		Jan-08
As-Built Survey	Oct-07	Oct-07
Year 1 Monitoring	Oct-08	Dec-08
Year 2 Monitoring	Nov-09	Dec-09
Year 3 Monitoring	Dec-10	Dec-10
Year 4 Monitoring	Oct-11	Dec-11

<b>Table 3. Project Contacts Table</b>	
<b>Project Number and Name: 224 - Little Grassy Creek</b>	
<b>Design Firm</b>	Michael Baker Engineering, Inc. 8000 Regency Parkway, Suite 200 Cary, NC 27518 Contact: Mr. Kevin Tweedy Phone: (919) 463-5488
<b>Construction, Seeding, and Planting Contractor</b>	River Works, Inc. 8000 Regency Parkway, Suite 200 Cary, NC 27518 Contact: Mr. Will Pedersen Phone: (919) 459-9001
<b>Seed Mix Source</b>	Mellow Marsh Farm Phone: (919) 742-1200
<b>Nursery Stock Supplier</b>	International Paper Phone: 1-888-888-7159
<b>Monitoring Performer MY-01</b>	Michael Baker Engineering, Inc. 8000 Regency Parkway, Suite 200 Cary, NC 27518 Contact: Mr. Dwayne Honeycutt Phone: (919) 463-5488
<b>Monitoring Performer MY-02 through MY-04</b>	KCI Associates of NC Landmark Center II, Suite 220 4601 Six Forks Rd. Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 278-2514 Fax: (919) 783-9266

<b>Table 4. Project Attribute Table</b>						
<b>Project Number and Name: 224 - Little Grassy Creek</b>						
Project County	Granville County					
Physiographic Region	Piedmont					
Ecoregion	Carolina Slate Belt					
Project River Basin	Roanoke					
USGS HUC for Project (14 digit)	03010102161020					
NCDWQ Sub-basin for Project	03-02-06					
Within extent of EEP Watershed Plan?	U					
WRC Class (Warm, Cool, Cold)	Warm					
% of project easement demarcated	U					
Beaver activity observed during design phase?	No					
<b>Restoration Component Attribute Table</b>						
	LGC	UT 1	UT 2	UT 3	UT 4	
Drainage Area	8.1 sq.mi.	0.24 sq. mi.	0.41 sq. mi.	0.28 sq. mi.	0.17 sq. mi.	
Stream Order	Fourth	First	First	First	First	
Project length (feet)	12,621	2,628	452	3,774	2,250	
Perennial or Intermittent	Perennial	Perennial	Perennial	Perennial	Perennial	
Watershed Type (Rural, Urban, Developing, etc.)	Rural					
Watershed LULC Distribution						
Urban	U					
Ag-Row Crop	U					
Ag-Livestock	U					
Forested	U					
Water/Wetlands	U					
Watershed impervious cover (%)	-					
NCDWQ AU/Index Number	U					
NCDWQ Classification	C (LGC), C (UT 1)					
303d listed?	No					
Upstream of a 303d listed segment?	No					
Reasons for 303d Listing or Stressor	N/A					
Total acreage of easement	84.7 Acres					
Total vegetated acreage within the easement	84.7 Acre					
Total planted acreage as part of the restoration	5.2 Acres					
Rosgen Classification of pre-existing	-				-	
Rosgen Classification of As-built	E4				C6/1 - E6	
Valley Type	U				U	
Valley Slope	U				U	
Valley side slope range (e.g. 2-3%)	U				U	
Valley toe slope range (e.g. 2-3%)	U				U	
Trout waters designation	No					
Species of concern, endangered etc.? (Y/N)	No					
Dominant soil series and characteristics						
Series	Chewacla					
Depth Clay%	-				-	
K	-				-	
T	-				-	


"N/A" is for items that do not apply.

"-" is for items that are unavailable.

"U" is for items that are unknown.

# **Appendix B**

## **Visual Assessment Data**



SYN.	DESCRIPTION	DATE	APPROVED






**KCI**  
ASSOCIATES OF NC  
ENGINEERS • PLANNERS • SCIENTISTS  
4801 SIX FORKS ROAD  
RALEIGH, NORTH CAROLINA 27609


LITTLE GRASSY CREEK  
GRANVILLE COUNTY, NORTH CAROLINA  
EEP PROJECT NUMBER 224 - MY04

DATE: NOV 2011  
SCALE: 1" = 700'  
CURRENT  
CONDITION  
PLAN VIEW  
SHEET 1 OF 5






REVISIONS

# LEGEND

- EASEMENT BOUNDARY..... 
- AS-BUILT CENTERLINE AND TOP OF BANK ..... 
- CROSS-SECTION..... 



### PROJECT CONDITION

- BANK EROSION..... 
- UNDERCUT BANK..... 
- VEG PLOT ACHIEVING DENSITY CRITERION..... 
- VEG PLOT BELOW DENSITY CRITERION..... 
- LOW PLANTED STEM DENSITY..... 
- VEG PLOT TOTAL/PLANTED STEM DENSITY..... **890 / 423**




IMAGE SOURCE: NC 2010 STATEWIDE ORTHOIMAGERY

SYN.	DESCRIPTION	DATE	APPROVED






**KCI**  
ASSOCIATES OF NC  
ENGINEERS • PLANNERS • SCIENTISTS  
4601 SIX FORKS ROAD  
RALEIGH, NORTH CAROLINA 27609


LITTLE GRASSY CREEK  
GRANVILLE COUNTY, NORTH CAROLINA  
EEP PROJECT NUMBER 224 - MY04

DATE: NOV 2011
SCALE: 1" = 400'
CURRENT CONDITION PLAN VIEW
SHEET 2 OF 5



# LEGEND






- EASEMENT BOUNDARY..... 
- AS-BUILT CENTERLINE AND TOP OF BANK ..... 
- CROSS-SECTION..... 



SYN.	DESCRIPTION	DATE	APPROVED



# PROJECT CONDITION

- BANK EROSION..... 
- UNDERCUT BANK..... 
- VEG PLOT ACHIEVING DENSITY CRITERION..... 
- VEG PLOT BELOW DENSITY CRITERION..... 
- LOW PLANTED STEM DENSITY..... 
- VEG PLOT TOTAL/PLANTED STEM DENSITY..... **890 / 423**






**KCI**  
ASSOCIATES OF NC  
ENGINEERS • PLANNERS • SCIENTISTS  
4601 SIX FORKS ROAD  
RALEIGH, NORTH CAROLINA 27609

LITTLE GRASSY CREEK  
GRANVILLE COUNTY, NORTH CAROLINA  
EEP PROJECT NUMBER 224 - MY04







DATE: NOV 2011
SCALE: 1" = 40'
CURRENT CONDITION PLAN VIEW
SHEET 4 OF 5



**LEGEND**

- EASEMENT BOUNDARY 
- AS-BUILT CENTERLINE AND TOP OF BANK 
- CROSS-SECTION 

**PROJECT CONDITION**

- BANK EROSION 
- UNDERCUT BANK 
- VEG PLOT ACHIEVING DENSITY CRITERION 
- VEG PLOT BELOW DENSITY CRITERION 
- LOW PLANTED STEM DENSITY 
- VEG PLOT TOTAL/PLANTED STEM DENSITY  **890 / 423**




IMAGE SOURCE: NC 2010 STATEWIDE ORTHOIMAGERY

SYN.	DESCRIPTION	DATE	APPROVED



**KCI**  
ASSOCIATES OF NC  
ENGINEERS • PLANNERS • SCIENTISTS  
4801 SIX FORKS ROAD  
RALEIGH, NORTH CAROLINA 27609

LITTLE GRASSY CREEK  
GRANVILLE COUNTY, NORTH CAROLINA  
EEP PROJECT NUMBER 224 - MY04

DATE: NOV 2011
SCALE: 1" = 40'
CURRENT CONDITION PLAN VIEW
SHEET 5 OF 5



Table 5. Visual Stream Morphology Stability Assessment										
Project Number and Name: 224 - Little Grassy Creek										
Assessed Length 350										
Reach - UT1										
Major Channel Category	Channel Category	Sub-Metric	Number Stable, Performing as Intended*	Total Number in As-built*	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	5	5			100%			
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	7	7					
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	7	7			100%			
	4. Thalweg Position**	1. Thalweg centering at upstream of meander bend (Run)					N/A			
	2. Thalweg centering at downstream of meander (Glide)					N/A				
<b>Totals</b>					1	20	97%	0	0	97%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			1	20	97%	0	0	97%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>					1	20	97%	0	0	97%
3. Engineered Structures <sup>+</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	0	0			N/A			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	0	0			N/A			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	0	0			N/A			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	0	0			N/A			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	0	0			N/A			

\* This monitoring year is the first year that riffles and pools were assessed and counted so the number that are stable and the baseline number are the same.

\*\* This enhancement section has low flows with an undeveloped thalweg and no distinct meanders, so this metric was not assessed.

<sup>+</sup> There are no traditionally engineered structures on this reach, only root wads.

<b>Table 6. Vegetation Condition Assessment</b>						
<b>Project Number and Name: 224 - Little Grassy Creek</b>						
<b>Planted Acreage 5.2</b>			<b>Easement Acreage 84.7</b>			
<b>Vegetation Category</b>	<b>Definitions</b>	<b>Mapping Threshold</b>	<b>CCPV Depiction</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Planted Acreage</b>
<b>1. Bare Areas</b>	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	0	0.00	0.0%
<b>2. Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Pattern and Color	4	1.60	30.8%
<b>Total</b>				4	1.60	30.8%
<b>3. Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	0	0.00	0.0%
<b>Cumulative Total</b>				4	1.60	30.8%
<b>4. Invasive Areas of Concern</b>	Areas or points (if too small to render as polygons at map scale).	1000 SF	Pattern and Color	0	0.00	0.0%
<b>5. Easement Encroachment Areas</b>	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

## Stream Station Photos



Cross-Section 1 – Looking across the stream at the right bank. 8/27/09 - MY 02



Cross-Section 1 – Looking across the stream at the right bank. 9/1/11 - MY 04



Cross-Section 1 – Looking across the stream at the left bank. 8/27/09 - MY 02



Cross-Section 1 – Looking across the stream at the left bank. 9/1/11 - MY 04



Cross-Section 2 – Looking across the stream at the right bank. 8/27/09 - MY 02



Cross-Section 2 – Looking across the stream at the right bank. 9/1/11 - MY 04



Cross-Section 2 – Looking across the stream at the left bank. 8/27/09 - MY 02



Cross-Section 2 – Looking across the stream at the left bank. 9/1/11 - MY 04



Cross-Section 3 – Looking across the stream at the right bank. 8/27/09 - MY 02



Cross-Section 3 – Looking across the stream at the right bank. 9/1/11 - MY 04



Cross-Section 3 – Looking across the stream at the left bank. 8/27/09 - MY 02



Cross-Section 3 – Looking across the stream at the left bank. 9/1/11 - MY 04



Cross-Section 4 – Looking across the stream at the right bank. 8/27/09 - MY 02



Cross-Section 4 – Looking across the stream at the right bank. 8/30/11 - MY 04



Cross-Section 4 – Looking across the stream at the left bank. 8/27/09 - MY 02



Cross-Section 4 – Looking across the stream at the left bank. 8/30/11 - MY 04



Cross Vane Photo. 8/27/09 - MY 02



Cross Vane Photo. 8/30/11 - MY 04

## Vegetation Monitoring Plot Photos



Vegetation Plot 1 Photo – 8/30/11 - MY 04



Vegetation Plot 2 Photo – 8/30/11 - MY 04



Vegetation Plot 3 Photo – 8/30/11 - MY 04



Vegetation Plot 4 Photo – 9/1/11 - MY 04



Vegetation Plot 5 Photo – 8/30/11 - MY 04



Vegetation Plot 6 Photo – 8/30/11 - MY 04





Vegetation Plot 7 Photo – 8/30/11 - MY 04

# **Appendix C**

## **Vegetation Plot Data**

<b>Table 7. Vegetation Plot Mitigation Success Summary Table</b>		
<b>Project Number and Name: 224 - Little Grassy Creek</b>		
<b>Vegetation Plot ID</b>	<b>Monitoring Year 04 Planted Stem Density (stems/acre)</b>	<b>Vegetation Survival Threshold Met?</b>
1	728	Yes
2	607	Yes
3	283	No
4	486	Yes
5	486	Yes
6	40	No
7	162	No

<b>Table 8. CVS Vegetation Plot Metadata</b>	
<b>Project Number and Name: 224 - Little Grassy Creek</b>	
<b>Report Prepared By</b>	April Helms
<b>Date Prepared</b>	12/13/2011 11:24
<b>database name</b>	KCI-2011-A.mdb
<b>database location</b>	M:\2007\12071067_2007 EEP OPEN END\Veg_database
<b>computer name</b>	12-CV76KF1
<b>file size</b>	59768832
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, total stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	224
<b>project Name</b>	Little Grassy Creek
<b>Description</b>	Stream restoration site in Granville County, NC
<b>River Basin</b>	Roanoke
<b>length(ft)</b>	15,249
<b>stream-to-edge width (ft)</b>	50
<b>area (sq m)</b>	8.1
<b>Required Plots (calculated)</b>	7* (*Number of plots determined by project designer).
<b>Sampled Plots</b>	7



# **Appendix D**

## **Stream Assessment Data**


<b>River Basin:</b>	Roanoke
<b>Site:</b>	Little Grassy Creek Site, MY-04
<b>XS ID</b>	XS-1, Pool, UT1
<b>Drainage Area (sq mi):</b>	0.24
<b>Date:</b>	8/30/2011
<b>Field Crew:</b>	A. French, A. Helms

Station	Elevation
0.0	386.11
6.0	385.97
9.0	385.88
12.0	385.62
14.0	385.40
16.0	385.63
17.0	385.97
19.0	385.93
20.0	386.00
21.0	386.03
21.5	382.87
22.5	382.27
24.0	382.91
25.0	382.77
26.0	382.88
26.7	383.10
27.5	383.70
28.5	384.08
30.0	384.18
32.0	384.30
34.0	384.44
37.0	385.39
39.0	385.71
41.0	386.35
44.0	386.65
46.3	386.69
48.0	386.82
50.9	386.97

SUMMARY DATA	
<b>Bankfull Elevation:</b>	384.4
<b>Bankfull Cross-Sectional Area:</b>	11.0
<b>Bankfull Width:</b>	12.2
<b>Flood Prone Area Elevation:</b>	386.5
<b>Flood Prone Width:</b>	39
<b>Max Depth at Bankfull:</b>	2.1
<b>Mean Depth at Bankfull:</b>	0.9
<b>W / D Ratio:</b>	13.5
<b>Entrenchment Ratio:</b>	3.2
<b>Bank Height Ratio:</b>	1.4



<b>Stream Type</b>	C/E4
--------------------	------




<b>River Basin:</b>	Roanoke
<b>Site:</b>	Little Grassy Creek Site, MY-04
<b>XS ID</b>	XS-2, Riffle, UT1
<b>Drainage Area (sq mi):</b>	0.24
<b>Date:</b>	9/1/2011
<b>Field Crew:</b>	A. French, A. Helms

Station	Elevation
0.0	385.18
2.0	385.20
4.0	385.21
6.0	385.17
8.0	385.10
10.0	385.07
12.0	385.02
14.0	384.56
15.0	383.86
17.0	383.40
19.0	383.42
21.0	383.43
22.0	383.36
22.9	382.69
23.2	382.42
24.0	382.29
25.0	382.18
26.0	382.10
26.7	382.25
27.0	383.49
28.0	383.94
30.0	384.45
33.0	384.91
36.0	385.14
39.0	385.73
43.0	385.97
47.0	386.35
49.1	386.45

SUMMARY DATA	
<b>Bankfull Elevation:</b>	384.1
<b>Bankfull Cross-Sectional Area:</b>	13.7
<b>Bankfull Width:</b>	14.3
<b>Flood Prone Area Elevation:</b>	386.1
<b>Flood Prone Width:</b>	>40
<b>Max Depth at Bankfull:</b>	2.0
<b>Mean Depth at Bankfull:</b>	1.0
<b>W / D Ratio:</b>	14.9
<b>Entrenchment Ratio:</b>	>3.0
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	C/E4
--------------------	------




<b>River Basin:</b>	Roanoke
<b>Site:</b>	Little Grassy Creek Site, MY-04
<b>XS ID</b>	XS-3, Pool, UT1
<b>Drainage Area (sq mi):</b>	0.24
<b>Date:</b>	9/1/2011
<b>Field Crew:</b>	A. French, A. Helms

Station	Elevation
0.0	384.95
2.0	384.86
4.0	384.90
6.0	384.96
8.0	384.86
10.0	384.45
12.0	384.17
14.0	384.29
16.0	384.43
18.0	384.28
20.0	383.40
21.0	383.09
22.0	382.28
23.0	380.73
24.0	380.30
24.5	380.36
25.0	380.48
26.0	380.71
27.0	381.63
28.0	382.11
29.0	382.56
30.0	382.80
32.0	383.48
34.0	383.68
36.0	383.71
38.0	383.18
40.0	383.97
42.0	384.63
44.0	385.01
46.0	385.28
51.0	385.23
55.0	385.14
58.0	385.15
60.0	385.03

SUMMARY DATA	
<b>Bankfull Elevation:</b>	382.0
<b>Bankfull Cross-Sectional Area:</b>	6.0
<b>Bankfull Width:</b>	5.6
<b>Flood Prone Area Elevation:</b>	383.7
<b>Flood Prone Width:</b>	21
<b>Max Depth at Bankfull:</b>	1.7
<b>Mean Depth at Bankfull:</b>	1.1
<b>W / D Ratio:</b>	5.2
<b>Entrenchment Ratio:</b>	3.7
<b>Bank Height Ratio:</b>	1.8



<b>Stream Type</b>	C/E4
--------------------	------






<b>River Basin:</b>	Roanoke
<b>Site:</b>	Little Grassy Creek Site, MY-04
<b>XS ID</b>	XS-4, Pool, LGC
<b>Drainage Area (sq mi):</b>	8.1
<b>Date:</b>	9/1/2011
<b>Field Crew:</b>	A. French, A. Helms



**Stream Type** C/E4

Station	Elevation
0.0	377.95
3.0	377.89
6.0	377.68
8.0	377.05
10.0	376.18
12.0	375.23
14.0	374.59
16.0	373.76
18.0	373.28
20.0	373.08
22.0	373.05
24.0	372.22
24.6	369.50
25.5	369.37
27.0	369.07
28.5	369.04
29.5	369.00
30.5	369.33
32.0	369.61
33.0	370.81
34.0	371.75
34.5	372.95
36.0	373.14
37.5	373.38
38.5	373.83
40.0	374.38
41.0	374.93
44.0	375.60
46.0	376.46
49.0	377.25
52.0	377.61
54.0	377.92
56.0	378.17

SUMMARY DATA	
<b>Bankfull Elevation:</b>	375.0
<b>Bankfull Cross-Sectional Area:</b>	80.9
<b>Bankfull Width:</b>	28.6
<b>Flood Prone Area Elevation:</b>	380.9
<b>Flood Prone Width:</b>	>60
<b>Max Depth at Bankfull:</b>	6.0
<b>Mean Depth at Bankfull:</b>	2.8
<b>W / D Ratio:</b>	10.1
<b>Entrenchment Ratio:</b>	>2.0
<b>Bank Height Ratio:</b>	1.3



<b>Table 10. Monitoring - Cross-Section Morphology Data Tables</b>																		
<b>Project Number and Name: 224- Little Grassy Creek</b>																		
<b>Segment Reach: UT1 (2,628 ft) and Little Grassy Creek (12,621 ft)</b>																		
<b>Parameter</b>	<b>Cross-Section 1</b>						<b>Cross-Section 2</b>						<b>Cross-Section 3</b>					
	<b>Pool - UT 1</b>						<b>Rifle - UT 1</b>						<b>Pool - UT 1</b>					
<b>Dimension</b>	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5
<b>Record Elevation (datum) used</b>	384.4	384.4	384.4	384.4	384.4		384.1	384.1	384.1	384.1	384.1		382.0	382.0	382.0	382.0	382.0	
Bankfull Width (ft)	11.8	11.2	11.1	12.5	12.2		14.2	14.5	14.1	14.3	14.3		5.3	6.6	6.1	5.5	5.6	
Floodprone Width (ft)	-	-	39	39	39		-	-	>40	>40	>40		-	-	21	21	21	
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	8.7	9.3	10.0	10.9	11.0		14.4	14.7	14.2	13.7	13.7		5.4	7.4	7.2	6.9	6.0	
Bankfull Mean Depth (ft)	0.7	0.8	0.9	0.9	0.9		1.0	1.0	1.0	1.0	1.0		1.0	1.1	1.2	1.3	1.1	
Bankfull Maximum Depth (ft)	1.5	1.6	2.0	1.7	2.1		1.9	1.9	2.1	2.1	2.0		1.6	2.0	1.9	2.0	1.7	
Width/Depth Ratio	16.1	13.6	12.3	14.3	13.5		14.1	14.3	14.0	14.9	14.9		5.2	5.8	5.2	4.4	5.2	
Entrenchment Ratio	1.6	1.7	3.5	3.1	3.2		3.0	3.1	>3.0	>3.0	>3.0		2.7	3.2	3.4	3.7	3.7	
Bank Height Ratio*	1.6	1.6	1.5	1.5	1.4		1.0	1.0	1.0	1.0	1.0		1.9	1.7	1.7	1.7	1.8	
Cross-Sectional Area Between End Pins (ft <sup>2</sup> )	-	-	-	41.8	43.3		-	-	-	24.4	32.8		-	-	-	55.1	59.1	
d50 (mm)	-	-	-	-	-		-	-	-	-	-		-	-	-	-	-	

<b>Parameter</b>	<b>Cross-Section 4</b>					
	<b>Pool - Little Grassy Creek</b>					
<b>Dimension</b>	MY0	MY1	MY2	MY3	MY4	MY5
<b>Record Elevation (datum) used</b>	375.0	375.0	375.0	375.0	375.0	
Bankfull Width (ft)	28.7	29.5	29.0	29.2	28.6	
Floodprone Width (ft)	-	-	>60	>60	>60	
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	82.5	82.2	84.2	83.7	80.9	
Bankfull Mean Depth (ft)	2.9	2.8	2.9	2.9	2.8	
Bankfull Maximum Depth (ft)	5.6	5.8	5.9	6.0	6.0	
Width/Depth Ratio	10.0	10.6	10.0	10.2	10.1	
Entrenchment Ratio	2.0	1.9	>2.0	>2.0	>2.0	
Bank Height Ratio*	1.3	1.3	1.3	1.3	1.3	
Cross-Sectional Area Between End Pins (ft <sup>2</sup> )	-	-	-	193.7	189.8	
d50 (mm)	-	-	-	-	-	

\* Bank Height Ratios for MY1 and MY2 were recalculated for the MY3 report using the top of bank elevation provided in the baseline report, which will be used for the remainder of the monitoring period for consistency.

# **Appendix E**

## **Hydrologic Data**

<b>Table 11. Verification of Bankfull Events</b>			
<b>Project Number and Name: 224 - Little Grassy Creek</b>			
<b>Date of Data Collection</b>	<b>Date of Occurrence</b>	<b>Method</b>	<b>Photo Number</b>
11/18/2009	11/13/2009	Evaluation of Rainfall Data	N/A