

# **Annual Monitoring Report**

**Final**

## **Little Pine Creek II**

### **Monitoring Year 1 of 7**

NCDMS Project No. 856

DWR Project No. 20090048 (v.2)

Contract No. LP082819

USACE Action ID: SAW-2009-00591

Alleghany County, North Carolina

Data Collected: April 2020 – October 2020

Date Submitted: February 2021



Prepared for:  
NCDEQ-Division of Mitigation Services  
1652 Mail Service Center  
Raleigh NC 27699-1652



Mitigation Project Name Little Pine Creek II  
 DMS ID 856  
 River Basin NEW  
 Cataloging Unit 05050001

County Allegheny  
 Date Project Instituted 12/21/2007  
 Date Prepared 3/6/2020

USACE Action ID 2009-00591  
 NCDWR Permit No 2009-0048

Credit Release Milestone	Stream Credits						Wetland Credits							
	Scheduled Releases (Stream)	Warm	Cool	Cold	Anticipated Release Year (Stream)	Actual Release Date (Stream)	Scheduled Releases (Forested)	Riparian Riverine	Riparian Non-riverine	Non-riparian	Scheduled Releases (Coastal)	Coastal	Anticipated Release Year (Wetland)	Actual Release Date (Wetland)
Potential Credits (Mitigation Plan)				3,302.600					1.484					
Potential Credits (As-Built Survey)				3,195.000					1.484					
1 (Site Establishment)	N/A				N/A	N/A	N/A						N/A	N/A
2 (Year 0 / As-Built)	30%			958.500	2020	3/6/2020	30%		0.445				2020	3/6/2020
3 (Year 1 Monitoring)	10%				2021		10%						2021	
4 (Year 2 Monitoring)	10%				2022		10%						2022	
5 (Year 3 Monitoring)	10%				2023		15%						2023	
6 (Year 4 Monitoring)	5%				2024		5%						2024	
7 (Year 5 Monitoring)	10%				2025		15%						2025	
8 (Year 6 Monitoring)	5%				2026		5%						2026	
9 (Year 7 Monitoring)	10%				2027		10%						2027	
Stream Bankfull Standard	10%						N/A						N/A	
Total Credits Released to Date				958.500					0.445					

NOTES:

CONTINGENCIES:

BROWNING.KIMBERLY.D  
 ANIELLE.1527683510

Digitally signed by  
 BROWNING.KIMBERLY.DANIELLE.1527683510  
 Date: 2020.04.03 11:33:16 -04'00'

20200403

Signature of Wilmington District Official Approving Credit Release

Date

- 1 - For NCDMS, no credits are released during the first milestone
- 2 - For NCDMS projects, the second credit release milestone occurs when the as-built report (baseline monitoring report) has been made available to the NCIRT by posting it to the NCDMS Portal, provided the following criteria have been met:
  - 1) Approval of the final Mitigation Plan
  - 2) Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property
  - 3) Completion of all physical and biological improvements to the mitigation site pursuant to the mitigation plan
  - 4) Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required

3 - A 10% reserve of credits is to be held back until the bankfull event performance standard has been met



**This Page Intentionally Left Blank**

February 3, 2021

Danvey Walsh, Project Manager

EW Solutions

37 Haywood Street, Suite 100

Asheville, NC 28801

Subject: Draft MY01 Monitoring Report

Little Pine Creek II Mitigation Project, Alleghany County

DMS Project # 856

DEQ Contract #LP082819

Dear Harry,

Equinox has completed the review of the Little Pine Creek II Draft MY01 Monitoring Report comments. Following are the responses to those comments (in Red)

#### **Report and tables**

- Cover page contract # / ID info is not all correct (DWR project number). Please use the correct info from the approved MY0/Baseline report cover. **Updated**
- References throughout of the stream to “LPCII Creek” should be changed to “LPC” or “Little Pine Creek”. If referencing the project name, it should be LPC II or Little Pine Creek II. **Updated within text, tables, and graphics.**
- Please include the IRT’s 4/3/2020 **MY0 approval email (attached)** in the MY1 Appendices for reference. Please also reference the approval email in the report text. **Inserted in Appendix F and Referenced in the document.**
- Please include the responses to the IRT’s 4/3/2020 MY0 approval comments (attached) in the MY1 Appendices for reference. **Inserted in Appendix F and referenced in the document.**
- Please correct the indentation inconsistencies in the project sections and subsections. **Reviewed and edited indentation structure.**
- Appendices/ tables etc – Except for CCPVs, if possible all pages should all be letter sized; 11x17 tables and figures should be formatted to fit the letter size report. Please tri-fold any 11x17 CCPV foldout sheets in the final hard copies. **Condensed tables and figures to letter size pages where legibility can be maintained.**
- Section 1.4 project components - Credits stated do not reflect approved MY0/Baseline report. Please correct. Please also take out credits to the appropriate decimal places to match the asset

table. Please indicate that the project credits reflect those that were approved as part of the **Little Pine Creek II – Project As-Built Update and Mitigation Plan Addendum (downward adjustment)** and include that memo in an addendum (attached). Eliminate the reference to the as-built survey as this was handled in the baseline report. **Credits and number formatting updated in Table 1 and text, Credit reference updated and added to Appendix F.**

- **Table 1 / Assets** – Credits listed do not reflect approved MY0/Baseline report. Please correct. Please also tabulate credits to the appropriate decimal places to match the asset table. Attached is the current table format needed. This is basically the same as what you all used for the Fletcher MY0/baseline, with some minor changes. **Updated Table 1,**
- **Table 2** – Annual monitoring report delivery should not be a separate project event. The monitoring report delivery date (month-year) should be reflective of each year’s stream and vegetation surveys. **Updated table accordingly.**
- Please indicate that a supplemental warranty-related planting will occur in January 2021 by the construction contractor. The results of this planting event will be summarized in the MY02 report. This need not be captured in the events table in this MY1 report, as it was not during calendar year 2020. **Inserted in Section 1.5.1**
- **Table 4** – All project restoration reaches were listed in the PCN and permitted as perennial. Please change the designation in this table of the tributary C listed as intermittent. **Updated.**
- **Hydrology/ Verification of bankfull events (Table 12)** – Crest gage and stage recorder data is missing, in this table and the graphs. Please provide as contracted (2 crest gages on Tribs A and B, and 2 stage recorders on LPC and Trib C), and list bankfull event verifications from these devices. If there was a problem with the equipment it should be explained in the Project Performance section. **Text and graphics updated/added to report and supporting files.**
- Bankfull events with no data should not be listed. Events table should appear as the following example or similar: **Updated table**

Reach	MY of Occurrence	Date of Occurrence (Approximate)	Method
UT1	MY1	7/11/2016	Crest Gage
	MY2	6/20/2017	Crest Gage/Stream Gage
	MY3	9/17/2018	Stream Gage
		10/12/2018	
		10/27/2018	
		11/5/2018	
	MY4	4/5/2019	Stream Gage, Photos
	MY5	2/7/2020	
		3/25/2020	
		4/30/2020	
		5/21/2020	
		5/28/2020	
		8/10/2020	
		8/15/2020	
9/25/2020			
10/11/2020			
11/1/2020			
UT2	MY1	7/11/2016	Crest Gage
		10/8/2016	
	MY2	6/20/2017	Wrack Line
	MY3	11/5/2018	
	MY4	4/5/2019	
	MY5	3/25/2020	Wrack Line
		11/1/2020	Wrack Line

Section 2.2 (vegetation) indicates “warranty” plots. Please change this to reference “random” plots per the IRT guidance. **Report text changed.** Likewise, “temporary” plots should be indicated as “random” plots in Table 8. **Table 8 has been updated accordingly.** Random plots should be shown as polygons appropriately shaped/sized on the CCPVs. Random plots and CVS plots should be combined into the

sitewide average as follows; random plots should be speciated; random plots should be incorporated into Table 9 as the example that follows:

Table 9. Stem Count Total and Planted by Plot Species

Catbird			Current Plot Data (MY1 2020)												Random Plot Data			Annual Means						
Scientific Name	Common Name	Species Type	100022-01-0001			100022-01-0002			100022-01-0003			100022-01-0004			RVP 1			MY1 (2020)			MY0 (2020)			
			P-no	P-all	T	P-no	P-all	T	P-no	P-all	T	P-no	P-all	T	P-no	P-all	T	P-no	P-all	T	P-no	P-all	T	
Acer negundo	boxelder	Tree			5																			
Betula nigra	river birch	Tree				3	3	3	1	1	1	7	7	7	8	8	8	19	19	19	17	17	17	
Celtis laevigata	sugarberry	Tree																						
Cercis canadensis	eastern redbud	Tree				1	1	1				2	2	2				3	3	3	4	4	4	
Cornus amomum	silky dogwood	Shrub				2	2	2										2	2	2	4	4	4	
Diospyros virginiana	common persimmon	Tree							12	12	12	1	1	1				13	13	13	15	15	15	
Fraxinus pennsylvanica	green ash	Tree	10	10	10	2	2	2	5	5	5							17	17	17	18	18	18	
Juglans nigra	black walnut	Tree																						
Liriodendron tulipifera	tuliptree	Tree							1	1	1							1	1	1	8	8	8	
Malus angustifolia	southern crabapple	Tree																						
Platanus occidentalis	American sycamore	Tree	3	3	3	5	5	5	1	1	1	4	4	4				13	13	13	8	8	8	
Quercus	oak	Tree																						
Quercus nigra	water oak	Tree	2	2	2							5	5	5	1	1	1	8	8	8	5	5	5	
Quercus phellos	willow oak	Tree	6	6	6	1	1	1	5	5	5	3	3	3	3	3	3	18	18	18	9	9	9	
Quercus rubra	northern red oak	Tree	1	1	1	1	1	1				1	1	1	1	1	1	4	4	4	7	7	7	
Salix nigra	black willow	Tree										6												
	Stem count		22	22	27	15	15	15	25	25	31	23	23	23	13	13	13	97	97	109	163	163	163	
	size (ares)		1			1			1			1			1			5			5			
	size (ACRES)		0.02			0.02			0.02			0.02			0.02			0.12			0.10			
	Species count		5	5	6	7	7	7	6	6	7	7	7	7	4	4	4	10	10	12	14	14	14	
	Stems per ACRE		890	890	1093	607	607	607	1012	1012	1255	931	931	931	526	526	526	785	785	882	1649	1649	1649	

Species information was not collected for RVP in MY1, but will be included in subsequent monitoring events and displayed accordingly in future monitoring reports.

- Per IRT guidance, plot vegetation data collected must include:
  - Within each fixed plot: species, height, grid location, planted versus volunteer, and age (based on the year the stem was planted, or first observed for volunteers)
  - Within each random plot: species and height  
 Due to a misunderstanding regarding the data collection parameters for random vegetation plots (RVP), species and height information were not recorded during MY1 RVP monitoring. Species and height parameters will be recorded during RVP monitoring for the remainder of the monitoring years. The report text has been updated accordingly.
  - For both fixed and random plots, all woody stems, including exotic and invasive species, should be counted (exotic/invasive species will not count toward success of performance standards).
- Please add all common names to CVS table; please only use one common name per species (see MY0 report). **Table updated to include common names.**

### CCPVs

- If possible, please refine invasives polygons to better reflect field conditions; the larger areas shown on the map are not reflective of the scattered invasive occurrences on the ground. Adjust Table 6 accordingly. **Current polygons were reflective of invasive presence on the ground in addition to vines within the woodland. Report text and the CCPV updated to better describe the density and composition of invasive vegetation.**
- Failing vegetation plots should be colored orange or red and captured in the legend. **Failing vegetation plots are colored red.**
- Reach break between LPC 2A and 2B should be shown on the CCPVs. **Reach break inserted.**
- Continuous stage recorders and crest gages are missing from the CCPVs and legend. Please add. **Continuous stage recorders and crest gages added to CCPVs.**
- Please change the color of the OHW to gray/neutral color so as not to conflict with the cross sections. **OHW line color changed to gray.**

## DIGITAL SUPPORT FILES

From MY0 to MY1 the length of Reach 2A increased by 30 feet, but it is unclear why. Please explain, and either provide an updated feature or fix the asset table. **An incorrectly segmented line was submitted for the draft report. An updated feature has been provided which matches the asset table.**

Please include the temporary veg plot features as polygons rather than points. **Temporary random vegetation plots added as polygons.**

- Please include features illustrating the undercut and habitat segments that were outlined in Table 5 in the CCPV and submit these features. **Observations from LPC Reach 1 were reviewed and deemed insignificant for mapping at this time. Table 5 updated and the text was expanded to better describe the current conditions and concerns.**
- DMS has 13 photo point features, but the photos submitted indicate that there are 14 photo points. Please include a feature for photo point 14 and resubmit. **Feature included for photo point 14.**
- The report suggests that the 2 crest gauges and continuous stage recorders displayed in the MY0 CCPV are still on site, but they are not represented spatially in the MY1 CCPV, and the data for the continuous stage recorders were not included in the report. Please either include these data, or explain why these gauges were removed. **Continuous stage recorder and crest gauge geospatial and hydrologic data has been added to geodatabase and report.**

Sincerely,



Danvey Walsh

Equinox Monitoring Manager



Prepared by:



# EQUINOX

*balance through proper planning*

37 Haywood Street, Suite 100  
Asheville, NC 28801

**This Page Intentionally Left Blank**

# Table of Contents

1.0	Project Summary.....	1
1.1.	Project Setting and Background .....	1
1.2.	Goals and Objectives.....	1
1.3.	Restoration Type and Approach.....	1
1.4.	Project Components and Success Criteria.....	2
1.5.	Project Performance .....	2
1.5.1	Vegetation .....	2
1.5.2	Geomorphology .....	2
1.5.3	Hydrology.....	3
2.0	Methods .....	3
2.1	Geomorphology .....	3
2.2	Vegetation .....	4
2.3	Hydrology.....	4
3.0	REFERENCES.....	4
	Appendix A Background Tables	
	Appendix B Visual Assessment Data	
	Appendix C Vegetation Plot Data	
	Appendix D Stream Geomorphology Data	
	Appendix E Hydrologic Data	
	Appendix F Other	

**This Page Intentionally Left Blank**

## **1.0 PROJECT SUMMARY**

### **1.1. Project Setting and Background**

The Site is located in eastern Alleghany County, NC, approximately eight miles east of the Town of Sparta, NC and approximately four miles south of the Virginia border. The Site is within the New River Basin; 14-digit Hydrologic Unit Code (HUC) 05050001030030 and located in the Blue Ridge Belt of the Blue Ridge Province (USGS, 1998), (Figure 1).

The Site is located within a TLW in the New River RBRP plan (NCDENR, 2009), and is identified in the Little River and Brush Creek LWP Project Atlas (NCDENR, 2007). Numerous stressors were identified including heavily grazed buffers, livestock access to streams, eroded stream banks, land-disturbing activities on steep slopes, and storm water runoff. The LWP Project Atlas identified the Little Pine Creek II Stream and Wetland Restoration Project (LPC1-04, LPC1-W10) as a stream and wetland restoration opportunity with the potential to improve water quality, habitat, and hydrology within the Brush Creek watershed. Tables 1-4 in Appendix A present the project details.

### **1.2. Goals and Objectives**

The following goals are outlined in the Final Mitigation Plan, and include:

- Restore riparian buffers
- Exclude cattle
- Stabilize eroding banks
- Construct stream channels that are laterally and vertically stable
- Improve stream habitat
- Improve channel and floodplain connectivity
- Permanently protect the project site from harmful uses

The following project objectives are proposed for accomplishing the goals as outlined in the Final Mitigation Plan:

- Plant native tree and understory species in the riparian zone.
- Install fencing along the conservation easement and cattle pasture boundaries
- Reconstruct stream channels with stable dimensions, add bank revetments and in-stream structures to protect restored/enhanced streams.
- Construct stream channels that will maintain a stable pattern and profile considering the hydrologic and sediment inputs to the system, landscape setting and the watershed condition.
- Install habitat features such as constructed riffles and brush toed into restored/enhanced streams, add woody materials to channel bed, and construct pools of varying depth.
- Reconstruct stream channels with bankfull at or near the floodplain elevation and bank height ratios ranging from 1.0- 1.1.
- Establish a conservation easement on the site.

### **1.3. Restoration Type and Approach**

The project includes six restoration reaches; three Priority 1 (P1) reaches on Little Pine Creek, one Priority 2 (P2) reach on Tributary A, one P1 reach on Tributary B, and one P1 reach on Tributary C. The preservation portion of the Site includes Tributaries D, E, and F. The wetland portion of the LPC II Site

includes three wetland zones. Wetland 1 is a riparian, non-riverine wetland enhancement zone. Wetland 2A is a riparian, non-riverine wetland enhancement zone. Wetland 2B is preservation only.

#### 1.4. Project Components and Success Criteria

The LPC II Site is expected to provide 3,195 SMUs and 1.484 WMUs. The components and mitigation credits Project credits reflect those approved as part of the March 13, 2020 Little Pine Creek II-Project As-Built Update and Mitigation Plan Addendum (downward adjustment), Appendix F. Refer to the Project Assets Map (Figure 2) for the stream and wetland features and Table 1 and 4 for the project components, assets, and mitigation credit information for the LPC II Site (Appendix A).

The initial credit release for LPC II was received on April 3, 2020. A copy of the Notice of Initial Credit Release and the responses to the IRT Review of the Little Pine Creek II Initial Credit Release can be found in Appendix F.

#### 1.5. Project Performance

##### 1.5.1 Vegetation

Visual assessment of vegetation indicates that the herbaceous vegetation is well established throughout the project. MY1 annual mean for planted stems was 331 stems/acre and ranged from 121 to 607 planted stems per acre. Eight species were documented within the vegetation monitoring plots.

Monitoring of both permanent (n=8) and random vegetation plots (n = 6) was completed in October 2020. Summary tables and photographs associated with MY1 vegetation monitoring are located in Appendix B and Appendix C. MY1 monitoring data indicates that all but one permanent vegetation plot was failing to meet the MY3 interim success criteria of 320 planted stems per acre (Table 7 and 8, Appendix C.)

Vegetation problem areas appear to be restricted to the immediate floodplain of Little Pine Creek where areas of scour and deposition have had the greatest impact on stem density. Some of the low stem density areas noted in MY0 are still present, particularly those within the channel belt width on Reach 2A (Table 6 and CCPC, Appendix B). A supplemental warranty-related planting is scheduled for January 2021.

Areas of exotic vegetation are depicted within the CCPV. Multiflora rose (*Rosa multiflora*), Oriental bittersweet (*Celastrus orbiculatus*) and Japanese honeysuckle (*Lonicera japonica*) were the dominant observed species. Invasive vegetation was identified in low density throughout LPC Reach 2A. In the most contiguous area of invasives noted within the CCPV, a more significant density of oriental bittersweet was identified along the forested edge and within the canopy. While the size of the polygon is significant, the overall density of invasive vegetation is low. The location and density of invasive vegetation will continue to be monitored in future site visits.

##### 1.5.2 Geomorphology

Visual assessment of the stream channel was performed to document signs of instability, such as eroding banks, structural instability, or excessive sedimentation. Reaches 1 and 2 both experienced some impacts due to a high flow events in April and May of 2020. The first area on LPC II Reach 1 is located on the left descending bank of Cross-section 1. In this area, overbank flows have eroded a portion of the left descending floodplain and is depicted within the cross-section and photos. The

second area in Reach 1 is located near STA 101+50. In this area a transverse riffle has formed and is currently directing stream flow towards the left descending bank. This area is not currently considered a problem area but will be monitored for any changes in stability. Two areas of concern were noted on LPC II Reach 2. The first is located between Cross-sections 3 and 5. This area has received a significant level of overbank deposition and debris wracking along the easement boundary. The second area of concern is a line of scour located mid-reach at STA 112+00. This area is located along the midline of the right descending bank floodplain and drains to a vernal pool. High flows and increased velocity coming out of the straight portion of Little Pine Creek exiting the NCDOT bridge right-of-way have scoured out this area for approximately 20 feet. These areas were not identified as stream problem areas as they have stabilized over the course of MY1. Low stem density was identified as the only residual effect, (Table 6 and CCPV, Appendix B). These areas will continue to be monitored in future site visits for further signs of instability.

Geomorphic data for MY1 was collected during October 2020. Summary tables and cross-section data plots related to stream morphology are located in Appendix D. Cross-sectional dimensions remained relatively stable between baseline conditions and MY1 monitoring efforts. The most substantial changes took place at cross-sections 1, 2, 3, and 4. Cross-section 1 had the bankfull width increase by 7.3 feet and the width/ depth ratio decreased by 10.1. Additionally, a significant change in the flood-prone area was noted with both, scour and deposition visible in MY1. Cross-section 2, has shown a significant change in dimension between MY0 and MY1. Bankfull max depth decreased by 1.1 feet and significant over-bank deposits were observed. Cross-sections 3 and 4 had a less drastic change in dimension, showing distinct over-bank deposits (Appendix D, Cross-Section overlays and Table 11a). Riffle dimensions for Reach 2 remained relatively similar between baseline conditions and MY1 monitoring. Similarly to Reach 1, new overbank deposits are evident from the cross-sectional surveys (Appendix D, Table 11b). No areas of instability were noted. The site will continue to be monitored for signs of instability.

Additionally, the condition of the water-gate at the beginning of Reach 2A was documented and a photo is included below. No areas of encroachment or fence failure were observed during the assessment, although a significant amount of flood debris has accumulated on the fence line at the start of LPC II Reach 2. The next site visit is planned for spring 2021.

### 1.5.3 Hydrology

Since project completion in late 2019, a minimum of five bankfull events have been documented at the LPC II Site. Based on precipitation and stage recorder data the events were recorded over 6 days; January 12, January 24<sup>th</sup>, February 7, April 13, April 29, July 19, and May 21, 2020 (Table 12, Appendix E). Five events were recorded on Little Pine Creek, and three events were recorded at the Tributary C, and one at Tributary B. No bankfull events were recorded on Trib A during MY1. Data indicated that the May 21, 2020 storm event buried the continuous stage recorder located on Little Pine Creek. This recorder was subsequently recovered, downloaded, and reset during the MY1 geomorphology monitoring.

## 2.0 METHODS

### 2.1 Geomorphology

Geomorphic measurements were taken during low flow conditions using a Nikon NPR 332 Total Station. Three-dimensional coordinates associated with cross-section data were collected in the field

and geo-referenced (NAD83 State Plane feet FIPS 3200). Morphological data were collected at 13 cross-sections. Survey data was imported into CAD, ArcGIS, and Microsoft Excel for data processing and analysis. Channel substrate was characterized using a Wolman Pebble Count as outlined in Harrelson et al (1994) and processed using Microsoft Excel.

## 2.2 Vegetation

Vegetation success in MY1 is being monitored at 8 permanent monitoring plots in conjunction with random vegetation plots. Permanent vegetation plot monitoring follows the CVS-EEP Level 2 Protocol for Recording Vegetation, version 4.2 (Lee et al. 2008) and includes analysis of species composition and density of planted species. Data is processed using the CVS data entry tool. In the field, the four corners of each permanent plot were permanently marked with metal t-posts and PVC pipe. Photos of each plot were taken from the plot origin each monitoring year. In MY1, random vegetation plot monitoring was conducted erroneously using the warranty vegetation plot protocol of total planted stems per plot. In future monitoring years random vegetation plots will be monitored as per Section V of the Wilmington District Stream and Wetland Compensatory Mitigation Update (USACE 2016). Data is processed analogous to the CVS data entry tool. In the field, the four corners of each plot were temporarily marked.

## 2.3 Hydrology

Two crest gages, two continuous stage recorders, two groundwater gages, and a rain gage were utilized to monitor, meteorological, surface, and groundwater within the site. Additionally, visual observations of bankfull event indicators will be documented throughout the project. Data will be recorded and reported through subsequent monitoring reports.

## 3.0 REFERENCES

Harrelson, Cheryl C., Rawlins, C. L., Potyondy, John, P., (1994) Stream Channel Reference Sites: An illustrated guide to field technique.

Lee, Michael T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation, Version 4.2 (<http://cvs.bio.unc.edu/methods.htm>)

NCDENR. 2009. New River Basin Restoration Priorities. Retrieved from <http://deq.nc.gov/about/divisions/mitigation-services/dms-planning/watershed-planning-documents/new-river-basin>

NCDENR. 2007. Little River & Brush Creek Local Watershed Plan (LWP) Project Atlas. Retrieved from <http://deq.nc.gov/about/divisions/mitigation-services/dms-planning/watershed-planning-documents/new-river-basin>

Turner Land Surveying. 2019. As-Built Survey of Little Pine Creek II Stream and Wetland Restoration Project. Prepared for North Carolina Department of Environmental Quality, Division of Mitigation Services.

United States Army Corps of Engineers (USACE), 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.



United States Army Corps of Engineers (USACE), 2016. Wilmington District Stream and Wetland Compensatory Mitigation Update (October 24, 2016). USACE, NCDENR- DWQ, USEPA, NCWRC.

Wildlands Engineering. 2019. Restoration Plan Addendum – Little Pine Creek II Restoration Project Prepared for North Carolina Department of Environmental Quality, Division of Mitigation Services. DMS Project No. 856.





Figure 1. Vicinity Map  
 Little Pine Creek II  
 Alleghany County NC



# Appendix A

## Background Tables

**This Page Intentionally Left Blank**

**Table 1. Project Mitigation Assets and Components**  
**Little Pine Creek II Stream and Wetland Mitigation Site/Project No. 856**

Project Segment	Mitigation Plan Footage or Acreage*	As-Built Centerline Footage or Acreage^	Mitigation Category	Restoration Level	Mitigation Ratio (X:1)	Mitigation Plan Credits*	Comments
Reach 1	530	517	Cold	R	1:1	517.000	20' LF Not-credited due to OHW ROW, minor change in as-built length
Reach 2A	1,512	1,476	Cold	R	1:1	1,476.000	Began farther downstream due to cattle crossing; 30' LF Not-credited due to OHW ROW
Reach 2B	321	334	Cold	R	1:1	334.000	Additional 13' LF at end of project
Tributary A	86	82	Cold	R	1:1	82.000	Sinuosity less than design; confluence with Reach 2A farther upstream than proposed
Tributary B	104	78	Cold	R	1:1	78.000	Confluence with Reach 2A farther upstream than proposed
Tributary C	578	577	Cold	R	1:1	577.000	
Tributary D	655	655	Cold	P	5:1	131.000	
Tributary E	50	50	Cold	P	5:1	10.000	Not-credited due to poor as-built condition
Tributary F	153	153	Cold	P	5:1	30.600	Not-credited due to poor as-built condition
Wetland 1	0.32	0.322	R	E	2:1	0.161	
Wetland 2A	0.88	0.878	R	E	2:1	0.439	
Wetland 2B	4.42	4.420	R	P	5:1	0.884	

\* Mitigation plan footage accounts for breaks in conservation easements and are based on design stream stationing and taken from the approved mitigation plan.

^ Based on centerline calculations from the as-built survey, accounts for breaks in conservation easement and utility right-of-ways.

## Project Credits

Restoration Level	Stream			Riparian Wetland		Non-Rip	Coastal
	Warm	Cool	Cold	Riverine	Non-Riv	Wetland	Marsh
Restoration	-	-	3,064	-	-	-	-
Re-establishment	-	-	-	-	-	-	-
Rehabilitation	-	-	-	-	-	-	-
Enhancement	-	-	-	-	0.600	-	-
Enhancement I	-	-	-	-	-	-	-
Enhancement II	-	-	-	-	-	-	-
Creation	-	-	-	-	-	-	-
Preservation	-	-	131	-	0.884	-	-
<b>Total Credits<sup>%</sup></b>	-	-	<b>3,195</b>	-	<b>1.484</b>	-	-

<sup>%</sup> Project credits reflect the sum of credits consistent with as-built condition.

**Total Stream Credit            3,195.000**

**Total Wetland Credit            1.484**

### Wetland Mitigation Category

CM      Coastal Marsh  
R        Riparian  
NR      Non-Riparian

### Restoration Level

HQP     High Quality Preservation  
P        Preservation  
E        Wetland Enhancement - Veg and Hydro  
EII      Stream Enhancement II  
EI       Stream Enhancement I  
C        Wetland Creation  
RH      Wetland Rehabilitation - Veg and Hydro  
REE     Wetland Re-establishment Veg and Hydro  
R        Restoration

<b>Table 2. Project Activity and Reporting History</b>			
<b>Little Pine Creek II Stream and Wetland Mitigation Site/Project No.856</b>			
Activity or Report		Data Collection Complete	Completion or Delivery
Project Institution Date (Contract Date)		-	Dec-2007
Restoration Plan		-	Jan-2016
Construction (substantial construction complete 05/21/19)		-	May-2019
Planting		-	Apr-2019
As-built – MY0	Stream Survey	Jan-2020	Mar-2020
	Vegetation Survey	Nov-2019	Mar-2020
Monitoring Year-1	Stream Survey	Oct-20	Dec-20
	Vegetation Survey	Oct-20	Dec-20

<b>Table 3. Project Contacts Table</b>	
<b>Little Pine Creek II Stream and Wetland Mitigation Site/Project No. 856</b>	
<b>Designer</b>	Wildland Engineering, Inc / 1430 South Mint St #104 Charlotte NC 282013
Primary project design POC	Jeff Keaton / 919.851.9986
<b>Construction Contractor</b>	Wright Contracting / 453 Silk Hope Liberty Rd Siler City, NC 27344
Construction contractor POC	Ross Kennedy/336.736.4585
<b>Survey Contractor</b>	Turner Surveying / P.O. Box 148 Swannanoa, NC 28778
Survey contractor POC	David Turner/ 919.827.0745
<b>Planting Contractor</b>	Carolina Silvics 908 Indian Trail Rd, Edenton, NC 27932
Planting contractor POC	Mary Margaret McKinney 252.482.8491
<b>Seeding Contractor</b>	Wright Contracting / 453 Silk Hope Liberty Rd Siler City, NC 27344
Contractor point of contact	Ross Kennedy/336.736.4585
<b>Seed Mix Sources</b>	Green Resource, LLC
<b>Nursery Stock Suppliers</b>	Mellow Marsh Farm
<b>Monitoring Performers</b>	Equinox / 37 Haywood St Suite 100 Asheville NC 28801
Stream Monitoring POC	Danvey Walsh/828.253.6856
Vegetation Monitoring POC	Owen Carson/828.253.6856
Wetland Monitoring POC	Danvey Walsh/828.506.6856

**Table 4. Project Baseline Information and Attributes**

Project Information									
Project Name	Little Pine Creek II Stream and Wetland Mitigation Site								
County	Alleghany								
Project Area (acres)	14.61								
Project Coordinates (latitude and longitude)	36.5069° N, -80.9878° W								
Project Watershed Summary Information									
Physiographic Province	Blue Ridge								
River Basin	New River								
USGS Hydrologic Unit 8-digit	5050001	USGS Hydrologic Unit 14-digit	5050001030030						
DWR Sub-basin	05-07-03								
Project Drainage Area (acres)	3.34								
Project Drainage Area Percentage of Impervious Area	< 1%								
CGIA Land Use Classification	Pasture/Hay								
Reach Summary Information									
Parameters	Little Pine Creek Reach 1	Little Pine Creek 2A	Little Pine Creek 2B	Tributary A	Tributary B	Tributary C	Tributary D	Tributary E	Tributary F
Length of Reach (linear feet) ^	533	1,506	334	82	77	577	899	50	153
Valley Confinement (Rosgen)	VI	VI	VI	VI	VI	VI	VI	VI	VI
Drainage area (miles <sup>2</sup> )	2.93	3.31	3.34	0.39	0.26	0.11	0.13	0.04	0.05
Perennial, Intermittent, Ephemeral	Perennial	Perennial	Perennial	Perennial	Perennial	Perennial	Perennial	Perennial	Perennial
NCDWR Water Quality Classification	C	C	C	C	C	C	C	C	C
Stream Classification (existing)	C	C	C	C	C	G	C	C	C
Stream Classification (proposed)	C	C	C	C	C	C	C	C	C
FEMA classification	-	-	-	-	-	-	-	-	-
Wetland Summary Information									
Parameters	Wetland 1	Wetland 2A		Wetland 2B					
Size of Wetland (acres)	0.32	0.88		4.42					
Wetland Type (non-riparian, riparian riverine or riparian non-riverine)	Riparian	Riparian		Riparian					
Mapped Soil Series	Alluvial land, wet (nikwas1)	Alluvial land, wet (nikwas1)		Alluvial land, wet (nikwas1)					
Drainage class	Very Poorly	Very Poorly		Very Poorly					
Soil Hydric Status	Hydric	Hydric		Hydric					
Source of Hydrology	Spring	Spring		Spring					
Hydrologic Impairment	Agriculture/ Livestock Grazing	Agriculture/ Livestock Grazing		Agriculture/ Livestock Grazing					
Native vegetation community	Mountain Bottomland Forest	Mountain Bottomland Forest		Mountain Bottomland Forest					
Percent composition of exotic invasive vegetation	0%	0%		0%					
Regulatory Considerations									
Regulation	Applicable?	Resolved?			Supporting Documentation				
Waters of the United States – Section 404	Yes	Yes			Jurisdictional Determination				
Waters of the United States – Section 401	Yes	Yes			Jurisdictional Determination				
Endangered Species Act	Yes	Yes			ERTR				
Historic Preservation Act	No	N/A			ERTR				
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A			N/A				
FEMA Floodplain Compliance	Yes	Yes			Yes				
Essential Fisheries Habitat	No	N/A			N/A				


^ Based on actual thalweg calculations from the as-built survey, accounts for breaks in conservation easement and utility right-of-ways.

**This Page Intentionally Left Blank**



Appendix B  
Visual Assessment Data











**This Page Intentionally Left Blank**




NC Center for Geographic Information & Analysis



Integrated CCPV  
MY1  
Little Pine Creek II  
Alleghany County, NC  
Overview

		Streams	Wetlands
	Conservation Easement		 Enhancement
	ReachBreak		 Preservation
	OHW		 Vernal Pool
	Utility Easement		






NC Center for Geographic Information & Analysis



Integrated CCPV  
 MY1  
 Little Pine Creek II  
 Alleghany County, NC  
 Sheet 2 of 4

Conservation Easement	Photopoints	<b>Permanent Vegetation Plot</b>	<b>Streams</b>	<b>Invasive Problem Areas</b>	<b>Wetlands</b>
OHW	Crest Gauge	Failing >10%	Non-Credit	Present	Enhancement
Utility Easement	Wetland gauge	Meeting >10%	Restoration	Low Stem Density Areas	
	Cross Sections	<b>Random Vegetation Plot</b>			
		Meeting >10%			







NC Center for Geographic Information & Analysis



**Integrated CCPV  
MY1  
Little Pine Creek II  
Alleghany County, NC  
Sheet 3 of 4**

Conservation Easement		Photopoints		Permanent Vegetation Plot		Streams		Invasive Problem Areas		Wetlands	
	Conservation Easement		Photopoints		Failing > 10%		Non-Credit		Present		Enhancement
	ReachBreak		Crest Gauge		Meeting > 10%		Preservation		Low Stem Density Areas		Preservation
	OHW		Stream Gauge		Meeting > 10%		Restoration				Vernal Pool
	Utility Easement		Wetland gauge								
	Rain Gauge		Cross Sections								





NC Center for Geographic Information & Analysis



Integrated CCPV  
 MY1  
 Little Pine Creek II  
 Alleghany County, NC  
 Sheet 4 of 4

Conservation Easement		Photopoints		Permanent Vegetation Plot		Streams		Invasive Problem Areas		Wetlands	
	Conservation Easement		Photopoints		Failing > 10%		Non-Credit		Present		Preservation
	ReachBreak		Cross Sections				Preservation				Vernal Pool
							Restoration				




Table 5. Visual Stream Morphology Stability Assessment										
Little Pine Creek II Stream and Wetland Mitigation Site - Little Pine Creek Reach 1 - Restoration (P2)										
Assessed Length 533 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	19	19			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	19	19			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	19	19			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	19	19			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	18	19			95%			

N/A - Item does not apply.

Table 5 cont'd. Visual Stream Morphology Stability Assessment										
Little Pine Creek II Stream and Wetland Mitigation Site - Little Pine Creek Reach 2a - Restoration (P1)										
Assessed Length 1506 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	22	22			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	22	22			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	22	22			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	22	22			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	22	22			100%			

N/A - Item does not apply.

Table 5 cont'd. Visual Stream Morphology Stability Assessment										
Little Pine Creek II Stream and Wetland Mitigation Site - Little Pine Creek Reach 2b - Restoration (P1)										
Assessed Length 334 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	12	12			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	12	12			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	12	12			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	12	12			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	12	12			100%			

N/A - Item does not apply.

Table 5 cont'd. Visual Stream Morphology Stability Assessment										
Little Pine Creek II Stream and Wetland Mitigation Site - Trib A - Restoration (P2)										
Assessed Length 82 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	1	1			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	1	1			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	1	1			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	1	1			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	1	1			100%			

N/A - Item does not apply.



Table 5 cont'd. Visual Stream Morphology Stability Assessment										
Little Pine Creek II Stream and Wetland Mitigation Site - Trib B - Restoration (P1)										
Assessed Length 77 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	1	1			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	1	1			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	1	1			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	1	1			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	1	1			100%			

N/A - Item does not apply.

Table 5 cont'd. Visual Stream Morphology Stability Assessment										
Little Pine Creek II Stream and Wetland Mitigation Site - Trib C - Restoration (P1)										
Assessed Length 577 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	42	42			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	42	42			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	42	42			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	42	42			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	42	42			100%			

N/A - Item does not apply.

**Table 6. Vegetation Condition Assessment  
Little Pine Creek II Stream and Wetland Mitigation Site**

**Planted Acreage: 7.7**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
<b>1. Bare Areas</b>	Very limited cover of both woody and herbaceous material.	0.1 acres	n/a	0	0	0.00%
<b>2. Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres		10	0.29	2.07%
<b>Total</b>				10	0.29	2.07%
<b>3. Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	n/a	0	0	0.00%
<b>Cumulative Total</b>				10	0.29	2.07%

**Easement Acreage: 14**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
<b>4. Invasive Areas of Concern</b>	Areas or points (if too small to render as polygons at map scale).	1000 SF		7	0.42	3.00%
<b>5. Easement Encroachment Areas</b>	Areas or points (if too small to render as polygons at map scale).	none	n/a	0	0	0.00%

# Permanent Vegetation Plot Photos



Vegetation Monitoring Plot 1



Vegetation Monitoring Plot 2



Vegetation Monitoring Plot 3



Vegetation Monitoring Plot 4



Vegetation Monitoring Plot 5



Vegetation Monitoring Plot 6



Vegetation Monitoring Plot 7



Vegetation Monitoring Plot 8

## Permanent Photo Stations



Little Pine Creek II – Permanent Photo Station 1  
Looking Upstream



Little Pine Creek II – Permanent Photo Station 2a  
Looking Upstream



Little Pine Creek II – Permanent Photo Station 2b  
Looking Downstream



Little Pine Creek II – Permanent Photo Station 3a  
Looking Downstream





Little Pine Creek II – Permanent Photo Station 3b  
Looking Upstream



Little Pine Creek II – Permanent Photo Station 4a  
Looking Upstream



Little Pine Creek II – Permanent Photo Station 4b  
Little Pine Creek confluence with Trib A



Little Pine Creek II – Permanent Photo Station 5  
Looking Downstream



Little Pine Creek II – Permanent Photo Station 6a  
Looking Upstream



Little Pine Creek II – Permanent Photo Station 6b  
Looking Downstream



Little Pine Creek II – Permanent Photo Station 7a  
Looking Northeast



Little Pine Creek II – Permanent Photo Station 7b  
Looking East



Little Pine Creek II – Permanent Photo Station 7c  
Looking Southwest



Little Pine Creek II – Permanent Photo Station 8a  
Looking over vernal pool



Little Pine Creek II – Permanent Photo Station 8b  
Looking Downstream



Little Pine Creek II – Permanent Photo Station 9a  
Looking Upstream



Little Pine Creek II – Permanent Photo Station 9b  
Looking Downstream



Little Pine Creek II – Permanent Photo Station 10a  
Looking Upstream



Little Pine Creek II – Permanent Photo Station 10b  
Looking Downstream



Little Pine Creek II – Permanent Photo Station 11a  
Looking Upstream Trib D





Little Pine Creek II – Permanent Photo Station 11b  
Looking Downstream



Little Pine Creek II – Permanent Photo Station 11c  
Looking North



Little Pine Creek II – Permanent Photo Station 12a  
Looking Downstream



Little Pine Creek II – Permanent Photo Station 12b  
Looking Upstream



Little Pine Creek II – Permanent Photo Station 13a  
Confluence with Trib B



Little Pine Creek II – Permanent Photo Station 13b  
Looking Downstream



Little Pine Creek II – Permanent Photo Station 14a  
Looking at floodplain pool



Little Pine Creek II – Permanent Photo Station 14b  
Looking Upstream



Little Pine Creek II – Permanent Photo Station 14c  
Looking North

**This Page Intentionally Left Blank**

# Appendix C

## Vegetation Plot Data

**This Page Intentionally Left Blank**



**Table 7. Planted Stem and Total Stem Counts (Species by Plot)**  
**Little Pine Creek II Stream and Wetland Mitigation Site/ Project No. 856**

			Current Plot Data (MY1 2020)																							
Scientific Name	Common Name	Species Type	082819-01-0001			082819-01-0002			082819-01-0003			082819-01-0004			082819-01-0005			082819-01-0006			082819-01-0007			082819-01-0008		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Acer rubrum	Red Maple	Tree																			2	2	2			
Betula nigra	River Birch	Tree				1	1	1	1	1	1	4	4	4	1	1	1				2	2	2	1	1	1
Cornus amomum	Silky Dogwood	Shrub Tree				2	2	2	1	1	1				1	1	1									
Fraxinus pennsylvanica	Green Ash	Tree	2	2	2				5	5	5				3	3	3							2	2	2
Ilex verticillata	Winterberry	Shrub Tree																2	2	2						
Liriodendron tulipifera	Tulip Poplar	Tree																						1	1	1
Platanus occidentalis	Sycamore	Tree	1	1	1				3	3	3	1	1	1				1	1	1	2	2	2			
Salix nigra	Black Willow	Tree																								1
Unidentified Planted stem	N/A	Tree																								
Stem count			3	3	3	3	3	3	10	10	10	5	5	5	5	5	5	3	3	3	6	6	6	4	4	5
size (ares)			1			1			1			1			1			1			1			1		
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02		
Species count			2	2	2	2	2	2	4	4	4	2	2	2	3	3	3	2	2	2	3	3	3	3	3	4
Stems per ACRE			121.4	121.4	121.4	121.4	121.4	121.4	404.7	404.7	404.7	202.3	202.3	202.3	202.3	202.3	202.3	121.4	121.4	121.4	242.8	242.8	242.8	161.9	161.9	202.3

**Table 7. Planted Stem and Total Stem Counts (Species by Plot)**  
**Little Pine Creek II Stream and Wetland Mitigation Site/ Project No. 856**

			Random Plot Data (MY1 2020)															Annual Means								
Scientific Name	Common Name	Species Type	*RVP 0001			*RVP 0002			*RVP 0003			*RVP 0004			*RVP 0005			*RVP 0006			MY1 (2020)			MY0 (2019)		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Acer rubrum	Red Maple	Tree																			2	2	2	10	10	10
Betula nigra	River Birch	Tree																			10	10	10	18	18	18
Cornus amomum	Silky Dogwood	Shrub Tree																			4	4	4	9	9	9
Fraxinus pennsylvanica	Green Ash	Tree																			12	12	12	6	6	6
Ilex verticillata	Winterberry	Shrub Tree																			2	2	2			
Liriodendron tulipifera	Yellow Poplar	Tree																			1	1	1	4	4	4
Platanus occidentalis	Sycamore	Tree																			8	8	8	7	7	7
Salix nigra	Black Willow	Tree																					1			
Unidentified Planted stem	N/A	Tree	11	11	11	15	15	15	13	13	13	9	9	9	10	10	10	9	9	9	67	67	67			
Stem count			11	11	11	15	15	15	13	13	13	9	9	9	10	10	10	9	9	9	106	106	107	54	54	54
size (ares)			1			1			1			1			1			1			8			8		
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.32			0.20		
Species count			1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	8	8	9	6	6	6
Stems per ACRE			445.2	445.2	445.2	607	607	607	526.1	526.1	526.1	364.2	364.2	364.2	404.7	404.7	404.7	364.2	364.2	364.2	331.3	331.3	334.4	273.2	273.2	273.2

\* Species and heights not recorded in MY1

**Color for Density**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

Table 8. Total Planted and Natural Stem Recruits (Random Plots) LPC II / Project No. 856						
	Temporary Plot 1 10m x 10m	Temporary Plot 2 5m x 20m	Temporary Plot 3 5m x 20m	Temporary Plot 4 5m x 20m	Temporary Plot 5 10m x 10m	Temporary Plot 6 10m x 10m
Stem Count	11	15	13	9	10	9
Size (Ares)	1	1	1	1	1	1
Size (Acres)	0.02	0.02	0.02	0.02	0.02	0.02
Stems Per Acre	445	607	526	364	405	364

\* Specific species were not collected per plot however the majority of the stems included *Betula nigra*, *Fraxinus pennsylvanicum*, *Liriodendron tulipifera*, *Acer rubrum*, *Plantanus occidentalis*, *Salix nigra*, and *Cornus amomum*.

**Color for Density**

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%

Fails to meet requirements by more than 10%

Table 9. Vegetation Plot Criteria Attainment LPCII Stream and Wetland Mitigation Site		
Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
VP1	No	50.0%
VP2	No	
VP3	Yes	
VP4	No	
VP5	No	
VP6	No	
VP7	No	
VP8	No	
RVP1	Yes	
RVP2	Yes	
RVP3	Yes	
RVP4	Yes	
RVP5	Yes	
RVP6	Yes	


Appendix D  
Stream Geomorphology Data

**This Page Intentionally Left Blank**

**Project Name:** LPC II  
**Reach Name:** Little Pine Creek

**XS Number:** 1  
**XS Type:** Riffle

**Station:** 100+77



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft)	25.5	18.2	-	-	-	-	-	-
Floodprone Width (ft)	100.0	100.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.2	1.7	-	-	-	-	-	-
Bankfull Max Depth (ft)	2.7	2.8	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	31.6	31.6	-	-	-	-	-	-
Width/Depth Ratio	20.6	10.5	-	-	-	-	-	-
Entrenchment Ratio	3.9	5.5	-	-	-	-	-	-
Bank Height Ratio	1.1	0.9	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

**Project Name:** LPC II  
**Reach Name:** Little Pine Creek

**XS Number:** 2  
**XS Type:** Pool

**Station:** 100+91



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	23.7	25.9	-	-	-	-	-	-
Floodprone Width (ft)	70.0	70.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.8	1.6	-	-	-	-	-	-
Bankfull Max Depth (ft)	4.0	2.9	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	42.3	42.3	-	-	-	-	-	-
Width/Depth Ratio	13.3	15.8	-	-	-	-	-	-
Entrenchment Ratio	3.0	2.7	-	-	-	-	-	-
Bank Height Ratio	1.1	0.8	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

**Project Name:** LPC II  
**Reach Name:** Little Pine Creek

**XS Number:** 3  
**XS Type:** Pool

**Station:** 107+50



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	27.0	24.0	-	-	-	-	-	-
Floodprone Width (ft)	100.0	100.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.3	1.4	-	-	-	-	-	-
Bankfull Max Depth (ft)	3.0	3.0	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	34.3	34.2	-	-	-	-	-	-
Width/Depth Ratio	21.3	16.8	-	-	-	-	-	-
Entrenchment Ratio	3.7	4.2	-	-	-	-	-	-
Bank Height Ratio	1.0	1.0	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

**Project Name:** LPC II  
**Reach Name:** Little Pine Creek

**XS Number:** 4  
**XS Type:** Riffle

**Station:** 108+69



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	21.3	37.2	-	-	-	-	-	-
Floodprone Width (ft)	100.0	100.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.7	1.0	-	-	-	-	-	-
Bankfull Max Depth (ft)	2.7	2.6	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	36.4	36.4	-	-	-	-	-	-
Width/Depth Ratio	12.5	38.1	-	-	-	-	-	-
Entrenchment Ratio	4.7	2.7	-	-	-	-	-	-
Bank Height Ratio	1.1	1.1	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank



**Project Name:** LPC II  
**Reach Name:** Little Pine Creek

**XS Number:** 5  
**XS Type:** Pool

**Station:** 109+64



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	22.2	27.3	-	-	-	-	-	-
Floodprone Width (ft)	100.0	100.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.7	1.4	-	-	-	-	-	-
Bankfull Max Depth (ft)	3.1	4.1	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	37.9	37.9	-	-	-	-	-	-
Width/Depth Ratio	13.0	19.7	-	-	-	-	-	-
Entrenchment Ratio	4.5	3.7	-	-	-	-	-	-
Bank Height Ratio	1.1	1.0	-	-	-	-	-	-



Looking Downstream




Looking Upstream

**Project Name:** LPC II  
**Reach Name:** Little Pine Creek

**XS Number:** 6  
**XS Type:** Riffle

**Station:** 112+81



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	40.4	42.0	-	-	-	-	-	-
Floodprone Width (ft)	100.0	100.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.9	0.9	-	-	-	-	-	-
Bankfull Max Depth (ft)	2.6	2.4	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	37.4	37.4	-	-	-	-	-	-
Width/Depth Ratio	43.6	47.1	-	-	-	-	-	-
Entrenchment Ratio	2.5	2.4	-	-	-	-	-	-
Bank Height Ratio	1.0	1.0	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

**Project Name:** LPC II  
**Reach Name:** Little Pine Creek

**XS Number:** 7  
**XS Type:** Riffle

**Station:** 117+00



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	29.7	22.2	-	-	-	-	-	-
Floodprone Width (ft)	100.0	100.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.3	1.8	-	-	-	-	-	-
Bankfull Max Depth (ft)	2.4	2.7	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	39.2	39.2	-	-	-	-	-	-
Width/Depth Ratio	22.5	12.6	-	-	-	-	-	-
Entrenchment Ratio	3.4	4.5	-	-	-	-	-	-
Bank Height Ratio	1.0	1.0	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

**Project Name:** LPC II  
**Reach Name:** Little Pine Creek

**XS Number:** 8  
**XS Type:** Pool

**Station:** 117+79



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	22.8	20.1	-	-	-	-	-	-
Floodprone Width (ft)	100.0	100.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	2.3	2.6	-	-	-	-	-	-
Bankfull Max Depth (ft)	4.1	4.0	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	52.8	52.8	-	-	-	-	-	-
Width/Depth Ratio	9.9	7.7	-	-	-	-	-	-
Entrenchment Ratio	4.4	5.0	-	-	-	-	-	-
Bank Height Ratio	1.1	1.1	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: LPC II  
 Reach Name: Little Pine Creek

XS Number: 9  
 XS Type: Pool

Station: 122+77



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	36.7	23.6	-	-	-	-	-	-
Floodprone Width (ft)	100.0	100.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.2	1.8	-	-	-	-	-	-
Bankfull Max Depth (ft)	4.1	4.3	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	42.3	42.3	-	-	-	-	-	-
Width/Depth Ratio	31.9	13.2	-	-	-	-	-	-
Entrenchment Ratio	2.7	4.2	-	-	-	-	-	-
Bank Height Ratio	1.0	1.0	-	-	-	-	-	-



Looking Upstream XS9




Left Descending Bank

**Project Name:** LPC II  
**Reach Name:** Trib A

**XS Number:** 10  
**XS Type:** Pool

**Station:** 200+31



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	12.6	21.6	-	-	-	-	-	-
Floodprone Width (ft)	40.0	40.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.7	0.4	-	-	-	-	-	-
Bankfull Max Depth (ft)	1.6	1.9	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	9.2	9.2	-	-	-	-	-	-
Width/Depth Ratio	17.4	50.3	-	-	-	-	-	-
Entrenchment Ratio	3.2	1.9	-	-	-	-	-	-
Bank Height Ratio	1.2	0.9	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank

Project Name: LPC II  
 Reach Name: Trib B

XS Number: 11  
 XS Type: Riffle

Station: 300+45



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	10.6	16.1	-	-	-	-	-	-
Floodprone Width (ft)	30.0	30.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.6	0.4	-	-	-	-	-	-
Bankfull Max Depth (ft)	1.4	1.5	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	6.5	6.5	-	-	-	-	-	-
Width/Depth Ratio	17.1	40.1	-	-	-	-	-	-
Entrenchment Ratio	2.8	1.9	-	-	-	-	-	-
Bank Height Ratio	1.1	0.9	-	-	-	-	-	-



Left Descending Bank




Looking Downstream

**Project Name:** LPC II  
**Reach Name:** Trib C

**XS Number:** 12  
**XS Type:** Pool

**Station:** 402+52



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	8.7	19.2	-	-	-	-	-	-
Floodprone Width (ft)	40.0	40.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	1.0	0.5	-	-	-	-	-	-
Bankfull Max Depth (ft)	2.1	2.0	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	8.7	8.7	-	-	-	-	-	-
Width/Depth Ratio	8.7	42.2	-	-	-	-	-	-
Entrenchment Ratio	4.6	2.1	-	-	-	-	-	-
Bank Height Ratio	1.0	0.9	-	-	-	-	-	-



Left Descending Bank




Right Descending Bank



**Project Name:** LPC II  
**Reach Name:** Tributary C

**XS Number:** 13  
**XS Type:** Riffle

**Station:** 402+75



CHANNEL DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft)	9.3	8.6	-	-	-	-	-	-
Floodprone Width (ft)	40.0	40.0	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.6	0.6	-	-	-	-	-	-
Bankfull Max Depth (ft)	1.2	1.3	-	-	-	-	-	-
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	5.3	5.3	-	-	-	-	-	-
Width/Depth Ratio	16.4	14.0	-	-	-	-	-	-
Entrenchment Ratio	4.3	4.6	-	-	-	-	-	-
Bank Height Ratio	1.0	1.0	-	-	-	-	-	-



Left Descending Bank



Right Descending Bank

**Table 10. Baseline Stream Data Summary**  
**Little Pine Creek II Mitigation Site - Little Pine Creek Reach 1 (533 feet)**

Parameter	Regional Curve			Pre-Existing Condition					Reference Reach Data					Design			As-Built/ Baseline								
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	
Bankfull Width (ft)				-	23.7	-	-	-	1	16.4	-	-	21.4	-	2	-	24.0	-	-	25.5	-	-	-	-	1
Floodprone Width (ft)				-	100+	-	-	-	1	70.0	-	-	200	-	2	-	>50	-	-	100.0	-	-	-	-	1
Bankfull Mean Depth (ft)				-	1.9	-	-	-	1	1.9	-	-	2.1	-	2	-	1.7	-	-	1.2	-	-	-	-	1
Bankfull Max Depth (ft)				-	3.4	-	-	-	1	2.5	-	-	3.1	-	2	-	2.5	-	-	2.7	-	-	-	-	1
Bankfull Cross Sectional Area (ft <sup>2</sup> )				-	45.6	-	-	-	1	18.0	-	-	27.2	-	2	-	41.3	-	-	31.6	-	-	-	-	1
Width/Depth Ratio				-	12.3	-	-	-	1	12.0	-	-	14.0	-	2	-	14.0	-	-	20.6	-	-	-	-	1
Entrenchment Ratio				-	4.1+	-	-	-	1	>2.2	-	-	>2.3	-	2	-	>2.2	-	-	3.9	-	-	-	-	1
Bank Height Ratio				-	1.4	-	-	-	1	1.0	-	-	1.1	-	2	-	1.0	-	-	1.1	-	-	-	-	1
d50 (mm)				-	-	-	-	-	1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Profile</b>																									
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-				36.4	58.4	52.5	80.1	19.8	12	
Riffle Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	0.006	0.010	0.013	0.003	0.004	0.004	0.005	0.001	12	
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-				16.4	25.0	26.5	32.2	6.0	5	
Pool Max Depth (ft)				-	-	-	-	-	-	-	-	-	-	-	-				2.6	4.2	4.5	5.4	1.1	5	
Pool Spacing (ft)				-	-	-	-	-	-	-	-	-	-	-	-	36.0	87.0	138.0	66.1	105.5	107.1	128.2	25.3	5	
<b>Pattern</b>																									
Channel Belt Width (ft)				-	-	-	-	-	-	-	-	-	-	-	-	46.0	-	53.0	35.4	46.0	47.9	52.6	6.8	4	
Radius of Curvature (ft)				-	-	-	-	-	-	-	-	-	-	-	-	48.0	-	96.0	51.0	55.0	54.0	60.0	3.7	3	
Rc: Bankfull Width (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	2.0	-	4.0	2.0	2.2	2.2	2.4	0.1	3	
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	168.0	-	288.0	160.0	170.0	170.0	180.0	7.5	2	
Meander Width Ratio				-	-	-	-	-	-	-	-	-	-	-	-	2.0	-	5.0	1.4	1.8	1.9	2.1	0.3	4	
<b>Substrate, Bed and Transport Parameters</b>																									
Reach Shear Stress (Competency) lb/ft <sup>2</sup>																	0.74								
Max Part Size (mm) Mobilized at Bankfull																	122								
Stream Power (Transport Capacity) W/m <sup>2</sup>																									
<b>Additional Reach Parameters</b>																									
Drainage Area (mi <sup>2</sup> )					2.57						2.4; 6.8						2.93			2.93					
Rosgen Classification						C					E4; C4						C4			C4					
Bankfull Velocity (fps)						-					5.1						3.4			-					
Bankfull Discharge (cfs)						-					224						140			-					
Valley Length (ft)						-					-						-			-					
^Channel Thalweg Length (ft)						-					-						-			-					
Sinuosity						-					1.1						1.09			1.09					
Water Surface Slope (ft/ft)						-					-						-			-					
Bankfull Slope (ft/ft)						-					0.01						-			0.005					
Bankfull Floodplain Area (acres)						-					-						-			-					
% of Reach with Eroding Banks						-					-						-			-					
Channel Stability or Habitat Metric						-					-						-			-					
Biological or Other						-					-						-			-					

- Information unavailable.

Non-Applicable.

^ Channel Centerline (ft): Based on stream centerline stationing from design stream stationing; accounts for breaks in conservation easement and utility right-of-ways.

**Table 10. Baseline Stream Data Summary**  
**Little Pine Creek II Mitigation Site - Little Pine Creek Reach 2A (1,506 feet)**

Parameter	Regional Curve			Pre-Existing Condition					Reference Reach Data					Design			As-Built/ Baseline							
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
Bankfull Width (ft)				-	31.9	-	-	-	1	16.4	-	-	21.4	-	2	-	24.0	-	21.3	24.8	23.5	29.7	3.5	3
Floodprone Width (ft)				-	106+	-	-	-	1	70.0	-	-	200	-	2	-	>53	-	100.0	100.0	100.0	100.0	0.0	3
Bankfull Mean Depth (ft)				-	1.9	-	-	-	1	1.9	-	-	2.1	-	2	-	1.6	-	1.3	1.5	1.6	1.7	0.2	3
Bankfull Max Depth (ft)				-	3.4	-	-	-	1	2.5	-	-	3.1	-	2	-	2.3	-	2.4	2.5	2.5	2.7	0.1	3
Bankfull Cross Sectional Area (ft <sup>2</sup> )				-	45.6	-	-	-	1	18.0	-	-	27.2	-	2	-	39.3	-	36.4	37.6	37.4	39.2	1.2	3
Width/Depth Ratio				-	12.3	-	-	-	1	12.0	-	-	14.0	-	2	-	14.6	-	12.5	16.6	14.7	22.5	4.3	3
Entrenchment Ratio				-	4.1+	-	-	-	1	>2.2	-	-	>2.3	-	2	-	>2.2	-	3.4	4.1	4.3	4.7	0.5	3
Bank Height Ratio				-	1.4	-	-	-	1	1.0	-	-	1.1	-	2	-	1.0	-	1.0	1.0	1.0	1.1	0.1	3
d50 (mm)				-	72.0	-	-	-	1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
<b>Profile</b>																								
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-				22.1	50.4	52.3	86.9	18.7	12
Riffle Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	0.004	-	0.06	0.006	0.016	0.014	0.030	0.007	12
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-				14.0	56.6	53.9	109.4	26.4	16
Pool Max Depth (ft)				-	-	-	-	-	-	-	-	-	-	-	-				1.6	4.6	4.1	7.3	1.6	16
Pool Spacing (ft)				-	-	-	-	-	-	-	-	-	-	-	-	36	-	168	35.0	122.6	124.9	215.4	49.9	15
<b>Pattern</b>																								
Channel Belt Width (ft)				-	-	-	-	-	-	-	-	-	-	-	-	48.0	-	120.0	52.5	86.4	86.2	109.4	15.8	8
Radius of Curvature (ft)				-	-	-	-	-	-	-	-	-	-	-	-	48.0	-	96.0	54.2	63.6	61.5	78.8	8.3	7
Rc: Bankfull Width (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	2.0	-	4.0	2.2	2.6	2.5	3.2	0.3	7
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	168	-	288	172.9	242.1	232.3	301.3	39.6	8
Meander Width Ratio				-	-	-	-	-	-	-	-	-	-	-	-	2	-	5.0	2.1	3.5	3.5	4.4	0.6	8
<b>Substrate, Bed and Transport Parameters</b>																								
Reach Shear Stress (Competency) lb/ft <sup>2</sup>																		0.74						
Max Part Size (mm) Mobilized at Bankfull																		122						
Stream Power (Transport Capacity) W/m <sup>2</sup>																		-						
<b>Additional Reach Parameters</b>																								
Drainage Area (mi <sup>2</sup> )																		3.31						3.31
Rosgen Classification																		C/F						4
Bankfull Velocity (fps)																		5.1						-
Bankfull Discharge (cfs)																		224						-
Valley Length (ft)																		-						1,840
^Channel Thalweg Length (ft)																		-						1,479
Sinuosity																		1.1						1.24
Water Surface Slope (ft/ft)																		-						0.010
Bankfull Slope (ft/ft)																		0.011						0.010
Bankfull Floodplain Area (acres)																		-						-
% of Reach with Eroding Banks																		-						-
Channel Stability or Habitat Metric																		-						-
Biological or Other																		-						-

- Information unavailable.

Non-Applicable.

^ Channel Centerline (ft): Based on stream centerline stationing from design stream stationing; accounts for breaks in conservation easement and utility right-of-ways.

**Table 10. Baseline Stream Data Summary  
Little Pine Creek II Mitigation Site - Little Pine Creek Reach 2B (334 feet)**

Parameter	Regional Curve			Pre-Existing Condition					Reference Reach Data					Design			As-Built / Baseline								
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	
<b>Dimension &amp; Substrate - Riffle</b>																									
Bankfull Width (ft)	-	-	-	-	31.9	-	-	-	1	16.4	-	-	21.4	-	2	-	24.0	-							
Floodprone Width (ft)				-	106+	-	-	-	1	70.0	-	-	>200	-	2	-	>53	-							
Bankfull Mean Depth (ft)				-	1.9	-	-	-	1	1.9	-	-	2.1	-	2	-	1.6	-							
Bankfull Max Depth (ft)				-	3.4	-	-	-	1	2.5	-	-	3.1	-	2	-	2.3	-							
Bankfull Cross Sectional Area (ft <sup>2</sup> )				-	45.6	-	-	-	1	18.0	-	-	27.2	-	2	-	39.3	-							
Width/Depth Ratio				-	12.3	-	-	-	1	12.0	-	-	14.0	-	2	-	14.6	-							
Entrenchment Ratio				-	4.1+	-	-	-	1	>2.2	-	-	>2.3	-	2	-	>2.2	-							
Bank Height Ratio				-	1.4	-	-	-	1	1.0	-	-	1.1	-	2	-	1.0	-							
d50 (mm)				-	72.0	-	-	-	1	-	-	-	-	-	-	-	-	-							
<b>Profile</b>																									
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	36.9	50.2	50.2	63.5	18.8	2	
Riffle Slope (ft/ft)				-	-	-	-	-	-	0.024	-	-	-	-	0.004	-	0.06	0.02	0.02	0.00	0.02	-	-	2	
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	14.0	54.6	47.5	109.4	43.4	4		
Pool Max Depth (ft)				-	-	-	-	-	-	3.1	-	-	-	-	-	-	-	6.2	6.7	6.7	7.3	0.5	4		
Pool Spacing (ft)				-	-	-	-	-	-	224	-	-	-	-	36	-	168	35.0	90.2	96.3	133.2	46.6	4		
<b>Pattern</b>																									
Channel Belt Width (ft)				-	-	-	-	-	-	105.0	-	-	-	-	48.0	-	120.0	-	83.5	-	-	-	-	1	
Radius of Curvature (ft)				-	-	-	-	-	-	76.7	-	-	133.8	-	48.0	-	70.9	-	-	-	-	-	-	1	
Rc: Bankfull Width (ft/ft)				-	-	-	-	-	-	2.5	-	-	4.36	-	2.0	-	4.0	-	2.9	-	-	-	-	1	
Meander Wavelength (ft)				-	-	-	-	-	-	350	-	-	-	-	168	-	288	-	256.3	-	-	-	-	1	
Meander Width Ratio				-	-	-	-	-	-	3.2	-	-	-	-	2	-	5.0	-	3.4	-	-	-	-	1	
<b>Substrate, Bed and Transport Parameters</b>																									
Reach Shear Stress (Competency) lb/ft <sup>2</sup>																	0.74								
Max Part Size (mm) Mobilized at Bankfull																	122								
Stream Power (Transport Capacity) W/m <sup>2</sup>																									
<b>Additional Reach Parameters</b>																									
Drainage Area (mi <sup>2</sup> )										3.34			4.4				3.34							3.34	
Rosgen Classification										C/F			E4/C4				C4							C4	
Bankfull Velocity (fps)													5.1				4.5							-	
Bankfull Discharge (cfs)													224				170							-	
Valley Length (ft)																								282	
^Channel Thalweg Length (ft)																								334	
Sinuosity													1.1				1.23							1.18	
Water Surface Slope (ft/ft)																	0.013							0.017	
Bankfull Slope (ft/ft)																	0.011							0.010	
Bankfull Floodplain Area (acres)																									
% of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

- Information unavailable.

Non-Applicable.

^ Channel Centerline (ft): Based on stream centerline stationing from design stream stationing; accounts for breaks in conservation easement and utility right-of-ways.

**Table 10. Baseline Stream Data Summary**  
**Little Pine Creek II Mitigation Site - Little Pine Creek Tributary A (82 feet)**

Parameter	Regional Curve			Pre-Existing Condition							Reference Reach Data							Design			As-Built/ Baseline						
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N			
Bankfull Width (ft)				-	6.6	-	-	-	1	6.2	6.8	-	12.6	5.8	3	-	9.5	-									
Floodprone Width (ft)				-	61.1	-	-	-	1	14.3	23.7	-	46.3	22.7	3	-	>18	-									
Bankfull Mean Depth (ft)				-	1.6	-	-	-	1	0.05	0.8	-	0.7	0.16	3	-	0.72	-									
Bankfull Max Depth (ft)				-	2.2	-	-	-	1	0.8	1.0	-	1.03	0.02	3	-	1.1	-									
Bankfull Cross Sectional Area (ft <sup>2</sup> )				-	10.5	-	-	-	1	3.8	3.1	-	5.1	2.05	3	-	6.8	-									
Width/Depth Ratio				-	4.1	-	-	-	1	9.1	12.7	-	24.3	11.7	3	-	13.2	-									
Entrenchment Ratio				-	9.3	-	-	-	1	1.3	4.3	-	7.5	3.25	3	-	>2.2	-									
Bank Height Ratio				-	1.0	-	-	-	1	1.0	1.6	-	2.1	0.55	3	-	1.0	-									
d50 (mm)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-									
<b>Profile</b>				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	15.8	25.2	25.2	34.5	13.3	2			
Riffle Length (ft)				-	-	-	-	-	-	0.04	-	-	0.05	-	2	0.018	-	0.032	0.011	0.017	0.017	0.023	0.008	2			
Riffle Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	7.4	7.8	7.8	8.2	0.6	2			
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Pool Max Depth (ft)				-	-	-	-	-	-	0.7	1.7	1.9	2.5	0.7	4	-	1.1	-	1.7	1.7	1.7	1.7	0.0	2			
Pool Spacing (ft)				-	-	-	-	-	-	15.8	61.4	78	90.5	32.7	3	14	-	67	-	15.3	-	-	-	1			
<b>Pattern</b>				-	-	-	-	-	-	19.0	-	-	26.0	-	2	19.0	-	77.0	10.1	12.0	12.0	13.9	1.9	2			
Channel Belt Width (ft)				-	-	-	-	-	-	22.0	-	-	66.0	-	2	19.0	-	43.0	-	21.4	-	-	-	1			
Radius of Curvature (ft)				-	-	-	-	-	-	2.65	-	-	8.75	-	2	2.0	-	4.0	-	1.9	-	-	-	1			
Re: Bankfull Width (ft/ft)				-	-	-	-	-	-	55	-	-	140	-	2	77	-	124	-	51.1	-	-	-	1			
Meander Wavelength (ft)				-	-	-	-	-	-	7.3	-	-	18.6	-	2	2.0	-	5.0	-	4.6	-	-	-	1			
Meander Width Ratio				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
<b>Substrate, Bed and Transport Parameters</b>				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Reach Shear Stress (Competency) lb/ft <sup>2</sup>				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Max Part Size (mm) Mobilized at Bankfull				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Stream Power (Transport Capacity) W/m <sup>2</sup>				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
<b>Additional Reach Parameters</b>				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Drainage Area (mi <sup>2</sup> )				-	-	-	-	-	-	0.37	-	-	0.051; 0.12	-	-	0.38	-	-	-	-	-	-	0.38	-			
Rosgen Classification				-	-	-	-	-	-	E	-	-	B4/C4; A/B4	-	-	C	-	-	-	-	-	-	C5	-			
Bankfull Velocity (fps)				-	-	-	-	-	-	-	-	-	-	-	-	3.7	-	-	-	-	-	-	-	-			
Bankfull Discharge (cfs)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	28.0	-	-	-	-	-			
Valley Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	78	-			
^Channel Thalweg Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	82	-			
Sinuosity				-	-	-	-	-	-	-	-	-	-	-	-	1.06	-	-	-	-	-	-	1.04	-			
Water Surface Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.013	-			
Bankfull Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.007	-			
Bankfull Floodplain Area (acres)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
% of Reach with Eroding Banks				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Channel Stability or Habitat Metric				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Biological or Other				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			

- Information unavailable.

Non-Applicable.

^ Channel Centerline (ft): Based on stream centerline stationing from design stream stationing; accounts for breaks in conservation easement and utility right-of-ways.

Table 10. Baseline Stream Data Summary

Little Pine Creek II Mitigation Site - Little Pine Creek Tributary B (77 feet)

Parameter	Regional Curve			Pre-Existing Condition							Reference Reach Data							Design			As-Built/ Baseline						
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N			
Bankfull Width (ft)				-	-	-	-	-	-	6.2	6.8	-	12.6	5.8	2	-	11.0	-	-	10.6	-	-	-	1			
Floodprone Width (ft)				-	-	-	-	-	-	14.3	23.7	-	46.3	22.7	2	-	>18	-	-	30.0	-	-	-	1			
Bankfull Mean Depth (ft)				-	-	-	-	-	-	0.05	0.8	-	0.7	0.16	2	-	0.8	-	-	0.6	-	-	-	1			
Bankfull Max Depth (ft)				-	-	-	-	-	-	0.8	1.0	-	1.03	0.02	2	-	1.1	-	-	1.4	-	-	-	1			
Bankfull Cross Sectional Area (ft <sup>2</sup> )				-	-	-	-	-	-	3.8	3.1	-	5.1	2.05	2	-	8.5	-	-	6.5	-	-	-	1			
Width/Depth Ratio				-	-	-	-	-	-	9.1	12.7	-	24.3	11.7	2	-	14.3	-	-	17.1	-	-	-	1			
Entrenchment Ratio				-	-	-	-	-	-	1.3	4.3	-	7.5	3.25	2	-	>2.2	-	-	2.8	-	-	-	1			
Bank Height Ratio				-	-	-	-	-	-	1.0	1.6	-	2.1	0.55	2	-	1.0	-	-	1.1	-	-	-	1			
d50 (mm)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
<b>Profile</b>																											
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	19.4	21.0	21.0	22.6	2.3	2		
Riffle Slope (ft/ft)				-	-	-	-	-	-	0.04	-	-	0.05	-	2	0.008	-	0.015	0.005	0.015	0.015	0.025	0.014	2			
Pool Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	4.19	9.16	9.16	14.1	7.04	2		
Pool Max Depth (ft)				-	-	-	-	-	-	0.7	1.7	1.9	2.5	0.7	4	-	1.1	-	1.1	1.4	1.4	1.7	0.4	2			
Pool Spacing (ft)				-	-	-	-	-	-	15.8	61.4	78	90.5	32.7	3	17	-	77	-	32.5	-	-	-	1			
<b>Pattern</b>																											
Channel Belt Width (ft)				-	-	-	-	-	-	19.0	-	-	26.0	-	2	22.0	-	77.0	-	5.5	-	-	-	1			
Radius of Curvature (ft)				-	-	-	-	-	-	22.0	-	66.0	-	2	22.0	-	44.0	21.8	24.6	-	27.3	-	2				
Rc: Bankfull Width (ft/ft)				-	-	-	-	-	-	2.65	-	8.75	-	2	2.0	-	4.0	2.1	2.4	-	2.6	-	2				
Meander Wavelength (ft)				-	-	-	-	-	-	55	-	140	-	2	77	-	132	-	-	-	-	-	-				
Meander Width Ratio				-	-	-	-	-	-	7.3	-	18.6	-	2	2.0	-	5.0	-	-	-	-	-	-				
<b>Substrate, Bed and Transport Parameters</b>																											
Reach Shear Stress (Competency) lb/ft <sup>2</sup>																											
Max Part Size (mm) Mobilized at Bankfull																											
Stream Power (Transport Capacity) W/m <sup>2</sup>																											
<b>Additional Reach Parameters</b>																											
Drainage Area (mi <sup>2</sup> )																											
Rosgen Classification																											
Bankfull Velocity (fps)																											
Bankfull Discharge (cfs)																											
Valley Length (ft)																											
* Channel Thalweg Length (ft)																											
^ Channel Centerline (ft)																											
Sinuosity																											
Water Surface Slope (ft/ft)																											
Bankfull Slope (ft/ft)																											
Bankfull Floodplain Area (acres)																											
% of Reach with Eroding Banks																											
Channel Stability or Habitat Metric																											
Biological or Other																											

- Information unavailable.

Non-Applicable.

\* Channel Thalweg Length (ft): Based on actual thalweg calculations from the as-built survey, accounts for breaks in conservation easement and utility right-of-ways.

^ Channel Centerline (ft): Based on stream centerline stationing from design stream stationing; accounts for breaks in conservation easement and utility right-of-ways.

**Table 10. Baseline Stream Data Summary**  
**Little Pine Creek II Mitigation Site - Little Pine Creek Tributary C (577 feet)**

Parameter	Regional Curve			Pre-Existing Condition							Reference Reach Data						Design			As-Built/ Baseline					
Dimension & Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	
Bankfull Width (ft)				-	8.0	-	-	-	1	6.2	6.8	-	12.6	5.8	2	-	6.5	-	-	9.3	-	-	-	-	1
Floodprone Width (ft)				-	16.9	-	-	-	1	14.3	23.7	-	46.3	22.7	2	-	>13	-	-	40.0	-	-	-	-	1
Bankfull Mean Depth (ft)				-	0.9	-	-	-	1	0.05	0.8	-	0.7	0.16	2	-	0.5	-	-	0.6	-	-	-	-	1
Bankfull Max Depth (ft)				-	1.6	-	-	-	1	0.8	1.0	-	1.03	0.02	2	-	0.7	-	-	1.2	-	-	-	-	1
Bankfull Cross Sectional Area (ft <sup>2</sup> )				-	7.1	-	-	-	1	3.8	3.1	-	5.1	2.05	2	-	3.1	-	-	5.3	-	-	-	-	1
Width/Depth Ratio				-	8.9	-	-	-	1	9.1	12.7	-	24.3	11.7	2	-	13.7	-	-	16.4	-	-	-	-	1
Entrenchment Ratio				-	2.1	-	-	-	1	1.3	4.3	-	7.5	3.25	2	-	>2.2	-	-	4.3	-	-	-	-	1
Bank Height Ratio				-	2.0	-	-	-	1	1.0	1.6	-	2.1	0.55	2	-	1.0	-	-	1.0	-	-	-	-	1
d50 (mm)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Profile</b>				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	9.4	24.3	20.2	52.9	13.4	13	
Riffle Length (ft)				-	-	-	-	-	-	0.04	-	-	0.05	-	2	0.023	-	0.042	0.005	0.021	0.010	0.042	0.013	13	
Riffle Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.5	12.3	12.4	21.1	5.7	15	
Pool Length (ft)				-	-	-	-	-	-	0.7	1.7	1.9	2.5	0.7	4	-	0.7	-	0.6	1.5	1.3	2.6	0.8	15	
Pool Max Depth (ft)				-	-	-	-	-	-	15.8	61.4	78	90.5	32.7	3	10.0	-	46.0	15.7	33.3	28.1	56.6	14.1	14	
Pool Spacing (ft)				-	-	-	-	-	-	19.0	-	-	26.0	-	2	13.0	-	46.0	13.3	24.2	23.8	32.1	4.9	13	
Channel Belt Width (ft)				-	-	-	-	-	-	22.0	-	-	66.0	-	2	13.0	-	26.0	9.3	14.3	13.3	25.8	4.0	13	
Radius of Curvature (ft)				-	-	-	-	-	-	2.65	-	-	8.75	-	2	2.0	-	4.0	1.0	1.5	1.4	2.8	0.4	13	
Rc: Bankfull Width (ft/ft)				-	-	-	-	-	-	55	-	-	140	-	2	46	-	78	44.3	59.0	58.7	75.5	11.0	8	
Meander Wavelength (ft)				-	-	-	-	-	-	7.3	-	-	18.6	-	2	2.0	-	5.0	1.4	2.5	2.5	3.5	0.6	13	
Meander Width Ratio				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Substrate, Bed and Transport Parameters</b>																									
Reach Shear Stress (Competency) lb/ft <sup>2</sup>										-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Max Part Size (mm) Mobilized at Bankfull										-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Stream Power (Transport Capacity) W/m <sup>2</sup>										-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Additional Reach Parameters</b>																									
Drainage Area (mi <sup>2</sup> )										0.11			0.051; 0.12			0.11								0.11	
Rosgen Classification										G			B4/C4; A/B4			C								C	
Bankfull Velocity (fps)										-			-			2.9								-	
Bankfull Discharge (cfs)										-			-			10.0								-	
Valley Length (ft)										-			-			-								1,616	
* Channel Thalweg Length (ft)										-			-			-								577	
^ Channel Centerline (ft)										-			-			-								-	
Sinuosity										-			-			1.23								1.31	
Water Surface Slope (ft/ft)										-			-			-								0.022	
Bankfull Slope (ft/ft)										-			-			-								0.021	
Bankfull Floodplain Area (acres)										-			-			-								-	
% of Reach with Eroding Banks										-			-			-								-	
Channel Stability or Habitat Metric										-			-			-								-	
Biological or Other										-			-			-								-	

- Information unavailable.

Non-Applicable.

\* Channel Thalweg Length (ft): Based on actual thalweg calculations from the as-built survey, accounts for breaks in conservation easement and utility right-of-ways.

^ Channel Centerline (ft): Based on stream centerline stationing from design stream stationing; accounts for breaks in conservation easement and utility right-of-ways.











**This Page Intentionally Left Blank**

# Appendix E

## Hydrologic Data

**This Page Intentionally Left Blank**

**Table 12. Verification of Bankfull Events  
Little Pine Creek II Stream and Wetland Mitigation Site/Project No 856.**

Reach	Date of Data Collection	Approximate Date of Occurrence	Method	Photo # (if available)
LPC Reach 1	4/7/2020	Unknown	Wrack Lines	n/a
	10/6/2020	Unknown	Wrack Lines	n/a
LPC Reach 2A	10/6/2020	1/12/2020	Stage Recorder	n/a
	10/6/2020	1/24/2020	Stage Recorder	n/a
	4/7/2020	2/7/2020	Stage Recorder/Wrack Lines	1
	7/10/2020	4/13/2020	Stage Recorder/Wrack Lines	n/a
	10/6/2020	4/29/2020	Stage Recorder	n/a
	10/6/2020	*5/21/2020	Stage Recorder	n/a
Tributary B	10/6/2020	5/21/2020	Crest Gage	3
Tributary C	10/6/2020	1/12/2020	Stage Recorder	n/a
	10/6/2020	5/21/2020	Stage Recorder	n/a
	10/6/2020	7/19/2020	Stage Recorder	n/a

\* Stage recorder buried during this event.



1. Wrack lines and sediment deposits, LPCII Reach 2a.





2. Residual wrack lines and sediment deposits, LPCII Reach 2a




3. Crest gage corklines, LPCII Trib B.







Little Pine Creek II Stream and Wetland Mitigation Site Precipitation Graphic





Monthly Rain Gauge Data Little Pine Creek II Stream and Wetland Mitigation Site						
Month	Monthly Rainfall	Monthly Rainfall	Monthly Rainfall	30th Percentile	70th Percentile	Average
Jan-20	5.28	0.00	0.00	2.85	5.05	4.22
Feb-20	7.50	0.00	0.00	2.4	4.34	3.62
Mar-20	2.89	0.00	0.00	3.47	6.05	5.07
Apr-20	9.15	0.00	0.00	3.12	5.94	4.93
May-20	13.08	0.00	0.00	3.8	6.92	5.77
Jun-20	5.20	0.00	0.00	3.33	6.21	5.16
Jul-20	2.41	0.00	0.00	3.56	6.07	5.11
Aug-20	10.12	0.00	0.00	3.05	5.97	4.94
Sep-20	9.10	0.00	0.00	3.22	6.83	5.61
Oct-20	5.81	0.00	0.00	2.53	5.69	4.67
Nov-20	-	0.00	0.00	2.75	5.68	4.67
Dec-20	-	0.00	0.00	2.79	5.01	4.19
Total	70.54	0.00	0.00	50.95	63.38	

Little Pine Creek II Precipitation Data (inches)



# Little Pine Creek II Stream and Wetland Mitigation Site Groundwater Monitoring Well Graphics



# Appendix F

## Other

**This Page Intentionally Left Blank**

**From:** [Browning, Kimberly D CIV USARMY CESAW \(USA\)](#)  
**To:** [Haupt, Mac](#); [Davis, Erin B](#); [Tugwell, Todd J CIV USARMY CESAW \(US\)](#); [Wilson, Travis W.](#); [Bowers, Todd](#); [byron\\_hamstead@fws.gov](#); [McLendon, C S CIV USARMY CESAW \(USA\)](#); [Jones, M Scott \(Scott\) CIV USARMY CESAW \(USA\)](#); [Crumbley, Tyler A CIV USARMY CESAW \(USA\)](#)  
**Cc:** [Allen, Melonie](#); [Stanfill, Jim](#); [Baumgartner, Tim](#); [Tsomides, Harry](#); [Harmon, Beth](#); [Wiesner, Paul](#)  
**Subject:** [External] Notice of Initial Credit Release / NCDMS Little Pine II Stream and Wetland Site/ SAW-2009-00591/ Alleghany Co.  
**Date:** Friday, April 3, 2020 11:45:34 AM  
**Attachments:** [Little Pine II 856 New 01 Initial Credit Release 2020 signed.pdf](#)  
[Little Pine II 856 MP Addendum Memo 3-13-20.pdf](#)

---

CAUTION: External email. Do not click links or open attachments unless you verify. Send all suspicious email as an attachment to [report.spam@nc.gov](mailto:report.spam@nc.gov)<<mailto:report.spam@nc.gov>>

Good afternoon,

The 15-Day Record Drawing review for the Little Pine II Stream and Wetland Mitigation Site (SAW-2009-00591) ended March 31, 2020. Per Section 332.8(o)(9) of the 2008 Mitigation Rule, this review followed the streamlined review process. All comments received from the NCIRT are incorporated within this email. Please address the IRT concerns by replying to this email. There were no objections to issuing the initial credit release, or approving the Mitigation Plan Addendum. Please find attached the current signed ledger.

DWR Comments:

1. The meeting minutes dated 11/14/2019, state that supplemental planting will be completed during the next dormant period. The MY0 Report CVS Table shows that 5 of the 8 veg plots do not meet success criteria. Yet, the report does not mention plans for supplemental planting. Please confirm. In addition to low stem counts, the veg plots show low species diversity. Only a total of 5 tree species (including Red Maple and Green Ash) and 1 shrub species were identified in all of the veg plots. With an approved planting list of 20 species, please confirm that the species and percent stems noted on As-Built Sheet 3.2 accurately reflect what has been planted. DWR requests that a supplemental planting effort include a variety of the approved species. Due to concerns associated with Emerald Ash Borer, DWR recommends that Green Ash not be included in a supplemental planting effort.
2. During the IRT site walk on 11/5/2019, several bare areas and areas of sparse herb cover were noted along Reach 2A, which may not have been visible during the veg survey with 3-4 inches of snow cover. Please monitor closely during the MY1 to determine if soil amendments and reseeding is warranted.
3. Also during the IRT site walk, there was discussion of relocating the Wetland 2A groundwater gauge and potentially modifying the Wetland 2A target community type. Neither points were mentioned in the MY0 Report, please provide a brief explanation why not.

Please let me know if you have question.

Thanks,  
Kim

Kim Browning  
Mitigation Project Manager, Regulatory Division I U.S. Army Corps of Engineers  
3331 Heritage Trade Dr, Ste. 105 I Wake Forest, NC 27587 I 919.554.4884 x60

BUILDING STRONG (r)er

\*NOTE: I am currently teleworking and away from my office. Please contact me via email or at 919.413.6392.

-----Original Message-----

From: Browning, Kimberly D CIV USARMY CESAW (USA) <[Kimberly.D.Browning@usace.army.mil](mailto:Kimberly.D.Browning@usace.army.mil)>  
Sent: Monday, March 16, 2020 11:29 AM  
To: Haupt, Mac <[mac.haupt@ncdenr.gov](mailto:mac.haupt@ncdenr.gov)>; Davis, Erin B <[erin.davis@ncdenr.gov](mailto:erin.davis@ncdenr.gov)>; Tugwell, Todd J CIV USARMY CESAW (USA) <[Todd.J.Tugwell@usace.army.mil](mailto:Todd.J.Tugwell@usace.army.mil)>; [travis.wilson@ncwildlife.org](mailto:travis.wilson@ncwildlife.org); [bowers.todd@epa.gov](mailto:bowers.todd@epa.gov); [byron\\_hamstead@fws.gov](mailto:byron_hamstead@fws.gov); Boggs, Brandee C CIV USARMY CESAD (USA) <[Brandee.C.Boggs@usace.army.mil](mailto:Brandee.C.Boggs@usace.army.mil)>; McLendon, C S CIV USARMY CESAW (USA) <[Scott.C.McLendon@usace.army.mil](mailto:Scott.C.McLendon@usace.army.mil)>; Jones, M Scott (Scott) CIV USARMY CESAW (USA) <[Scott.Jones@usace.army.mil](mailto:Scott.Jones@usace.army.mil)>; Crumbley, Tyler A CIV USARMY CESAW (USA) <[Tyler.A.Crumbley@usace.army.mil](mailto:Tyler.A.Crumbley@usace.army.mil)>  
Cc: Allen, Melonie <[melonie.allen@ncdenr.gov](mailto:melonie.allen@ncdenr.gov)>; Stanfill, Jim <[jim.stanfill@ncdenr.gov](mailto:jim.stanfill@ncdenr.gov)>; Baumgartner, Tim <[tim.baumgartner@ncdenr.gov](mailto:tim.baumgartner@ncdenr.gov)>; Tsomides, Harry <[harry.tsomides@ncdenr.gov](mailto:harry.tsomides@ncdenr.gov)>; Harmon, Beth <[beth.harmon@ncdenr.gov](mailto:beth.harmon@ncdenr.gov)>; Paul Wiesner ([paul.wiesner@ncdenr.gov](mailto:paul.wiesner@ncdenr.gov)) <[paul.wiesner@ncdenr.gov](mailto:paul.wiesner@ncdenr.gov)>; Browning, Kimberly D CIV USARMY CESAW (USA) <[Kimberly.D.Browning@usace.army.mil](mailto:Kimberly.D.Browning@usace.army.mil)>  
Subject: Notice of NCDMS Record Drawing Review / Little Pine II Stream and Wetland Site/ SAW-2009-00591/ Alleghany Co.

Good morning

The below referenced FINAL Record Drawing Report review has been requested by NCDMS. Per Section 332.8(o)(9) of the 2008 Mitigation Rule, this review follows the streamlined review process, which requires an IRT review period of 15 calendar days from this email notification. Please provide any comments by 5 PM on the 15-day comment deadline shown below. When providing comments please indicate if your concerns are great enough that you intend to request a site visit prior to the initial credit release. Comments

provided after the 15-day comment deadline (shown below) may not be considered.

At the conclusion of this comment period, a copy of all comments will be provided to NCDMS and the NCIRT along with District Engineer's intent to approve or disapprove this Final Record Drawing and initial credit release.

15-Day Comment Start Date: March 16, 2020

15-Day Comment Deadline: March 31, 2020

45-Day Credit Release Approval Deadline: April 30, 2020

\*NOTE: If a site visit is requested by the IRT, comments are due 15 days after the site visit is complete.  
Mitigation Plan lengths may vary from the record drawing.

\*\*As part of this review request, we are also asking for IRT approval of a Mitigation Plan Addendum for a downward adjustment of the project's stream assets (-107.6 SMUs)

2020 is Monitoring Year 1 for this project. The MY0 report and record drawings are also posted on the DMS portal and IRT SharePoint page for your review.

Project information and location of the FINAL As-Built Baseline Monitoring Report (MY0):

Little Pine II Stream and Wetland Site

DMS Project # 856

Design Bid Build (DBB)

New River Basin

Cataloging Unit 05050001

Alleghany County, North Carolina

Mitigation Plan Project Credits:

3,302.600 SMUs (Cold)

1.484 WMUs (Riparian)

As-Built-MY0 Project Credits:

3,195.000 SMUs (Cold)

1.484 WMUs (Riparian)

Mitigation Plan Lengths/ Acreages:

3,989 ft.

5.62 acres

As-Built-MY0 Lengths/ Acreages:

3,719 ft.

5.62 acres

NCDEQ - DMS PM: Harry Tsomides, [harry.tsomides@ncdenr.gov](mailto:harry.tsomides@ncdenr.gov) <<mailto:harry.tsomides@ncdenr.gov>> , (828) 545-7057

FINAL As-Built Baseline Monitoring Report and Record Drawings can be accessed directly on the DMS portal here:

LittlePineCreekII\_856\_MY0\_2019

[https://files.nc.gov/ncdeq/Mitigation%20Services/Document%20Management%20Library/Projects/LittlePineCreekII\\_856\\_MY0\\_2019.pdf](https://files.nc.gov/ncdeq/Mitigation%20Services/Document%20Management%20Library/Projects/LittlePineCreekII_856_MY0_2019.pdf)

LittlePineCreekII\_856\_AB\_2019

<https://files.nc.gov/ncdeq/Mitigation%20Services/Document%20Management%20Library/Projects/LITTLE-PINE-II-856-ABFinalSealed-2019.pdf>

Thanks,

Kim Browning

Mitigation Project Manager, Regulatory Division I U.S. Army Corps of Engineers

3331 Heritage Trade Dr, Ste. 105 I Wake Forest, NC 27587 I 919.554.4884 x60

BUILDING STRONG (r)





NORTH CAROLINA  
Environmental Quality

ROY COOPER  
Governor

MICHAEL S. REGAN  
Secretary

TIM BAUMGARTNER  
Director

**MEMORANDUM**

**TO:** Todd Tugwell, Chair, North Carolina Interagency Review Team (NCIRT)

**FROM:** Harry Tsomides, NCDEQ - DMS Project Manager

**CC:** Paul Wiesner, NCDEQ - DMS Western Regional Supervisor  
Melonie Allen, NCDEQ - DMS Credit Release Coordinator  
Jim Stanfill, NCDEQ - DMS Asset Manager  
Tim Baumgartner, NCDEQ - DMS Division Director

**SUBJECT:** Little Pine Creek II – Project As-Built Update and Mitigation Plan Addendum  
(downward adjustment)  
DMS # 856  
USACE Action ID: SAW-2009-00591  
DWR# 09-0048  
Alleghany County, North Carolina

**DATE:** March 13, 2020

DMS requests an amendment to the Little Pine Creek II Restoration Project Mitigation Plan assets to become consistent with the as-built alignment adjustments, recent stream preservation credit deductions, and overhead utility presence not previously accounted for. The following tables summarize the changes requested. This will result in a net change of -107.6 SMUs. Wetland credits remain unchanged. In summary:

- 40.6 SMU reduction due to preservation Tributaries E and F (203 LF total) becoming ineligible for credit as agreed on at 11/5/2019 Site meeting with IRT (see Project Meeting Minutes dated 11/14/2019); this was due to recent downcutting and partial deterioration of channel conditions since original design;
- 50 SMU deduction (all restoration reaches) due to 2 overhead wire (OHW) rights-of-way not accounted for in the IRT-approved Little Pine Creek II Restoration Project Restoration Plan Addendum, January 15, 2016;
- 17 SMU (all restoration reaches) deduction due to as-built alignment adjustments (see following table comments for detail).



Table 1. Project Mitigation Assets and Components Little Pine Creek II Stream and Wetland Mitigation Site									
Project Segment	Existing Footage or Acreage	Mitigation Plan Footage or Acreage	Mitigation Category	Restoration Level	Priority Level	Mitigation Ratio (X:1)		As-Built Centerline Footage or Acreage <sup>^</sup>	Comments
Reach 1	2,894	530	Cold	R	P2	1:1		517	20' LF Not-credited due to OHW ROW; minor change in as built length
Reach 2A		1,512	Cold	R	P1	1:1		1,476	Began farther downstream due to cattle crossing; 30LF not credited due to OHW
Reach 2B		321	Cold	R	P1	1:1		334	Additional 13' LF at end of project
Tributary A	119	86	Cold	R	P2	1:1		82	Sinuosity less than design; confluence with Reach 2A farther upstream than proposed
Tributary B	50	104	Cold	R	P1	1:1		78	Confluence with Reach 2A farther upstream than proposed
Tributary C	299	578	Cold	R	P1	1:1		577	
Tributary D	899	655	Cold	P	N/A	5:1		655	
Tributary E	50	50	Cold	P	N/A	5:1		50	Not credited due to poor as built condition
Tributary F	153	153	Cold	P	N/A	5:1		153	Not credited due to poor as built condition
Wetland 1	0.32	0.32	RNR	Enh		2:1		0.32	
Wetland 2A	0.88	0.88	RNR	Enh		2:1		0.88	
Wetland 2B	4.42	4.42	RNR	P		5:1		4.42	

\* Mitigation plan credits account for breaks in conservation easements and are based on design stream stationing and taken from the approved mitigation plan. Mitigation plan credits are the same as the approved mitigation plan.

<sup>^</sup> Based on centerline calculations from the as-built survey, accounts for breaks in conservation easement and utility right-of-ways.

### Project Credits - As Built

Restoration Level	Stream			Riparian Wetland		Non-Rip	Coastal
	Warm	Cool	Cold	Riverine	Non-Riv	Wetland	Marsh
Restoration	-	-	3,064.000	-	-	-	-
Re-establishment				-	-	-	-
Rehabilitation				-	-	-	-
Enhancement				-	0.600	-	-
Enhancement I	-	-	-				
Enhancement II	-	-	-				
Creation				-	-	-	-
Preservation	-	-	131.000	-	0.884	-	-
<b>Total Credits*</b>	-	-	<b>3,195.000</b>	-	<b>1.484</b>	-	-

\* Project credits reflect the credits consistent with as-built condition, accounting for OHW, IRT preservation credit deductions, and as built alignment adjustments.

### Project Credits - Mitigation Plan

Restoration Level	Stream			Riparian Wetland		Non-Rip	Coastal
	Warm	Cool	Cold	Riverine	Non-Riv	Wetland	Marsh
Restoration	-	-	3,131.000	-	-	-	-
Re-establishment				-	-	-	-
Rehabilitation				-	-	-	-
Enhancement				-	0.600	-	-
Enhancement I	-	-	-				
Enhancement II	-	-	-				
Creation				-	-	-	-
Preservation	-	-	171.600	-	0.884	-	-
<b>Total Credits*</b>	-	-	<b>3,302.600</b>	-	<b>1.484</b>	-	-

\* Project credits reflect the IRT-approved Little Pine Creek II Restoration Project Restoration Plan Addendum, January 15, 2016

The As-Built Baseline Report (MY0) is complete and available for IRT review. The project is entering Monitoring Year 1 (2020). The project credit release and monitoring will follow the monitoring update memo from DMS to IRT, dated 9/19/2019. Please let me know if you have any comments, questions, or concerns.

Sincerely,

*Harry Tsomides*

**Harry Tsomides**

Project Manager, NCDMS-DEQ

Tel. (828) 545-7057

[Harry.Tsomides@ncdenr.gov](mailto:Harry.Tsomides@ncdenr.gov)

