



MONITORING YEAR 5 ANNUAL REPORT

Final

LITTLE PINE III STREAM AND WETLAND RESTORATION PROJECT

Alleghany County, NC

DEQ Contract 6844

DMS Project Number 94903

DWR # 14-0041

USACE Action ID 2012-01299

Data Collection Period: March - December 2020

Draft Submission Date: January 22, 2021

Final Submission Date: February 11, 2021

PREPARED FOR:



NC Department of Environmental Quality Division of Mitigation Services

1652 Mail Service Center

Raleigh, NC 27699-1652

PREPARED BY:



Wildlands Engineering, Inc.
1430 South Mint Street, Suite 104
Charlotte, NC 28203
Phone: 704.332.7754
Fax: 704.332.3306



February 11, 2021

Mr. Harry Tsomides
NC Department of Environmental Quality
Division of Mitigation Services
5 Ravenscroft Dr., Suite 102
Asheville, NC 28801

RE: Monitoring Year 5 (MY5) Report – Draft Submittal
Little Pine III Stream and Wetland Restoration Project
DMS Project Number 94903
Contract Number 6844
New River Basin - CU# 05050001 - Alleghany County, North Carolina

Dear Mr. Tsomides:

Wildlands Engineering, Inc. (Wildlands) has reviewed the Division of Mitigation Services (DMS) comments from the Draft Monitoring Year 5 report for the Little Pine III Stream and Wetland Restoration Project. DMS' comments are noted below in **bold**. Wildlands' responses to those comments are noted in *italics*.

DMS comment: Please include the attached IRT memo summarizing the 2019 and 2020 repair events. Please remove the draft 2019 plan sheets from the MY5 report appendix.

Wildlands response: The IRT memo summarizing the 2019 and 2020 repair events have been added to the MY5 report appendix. The draft 2019 plan sheets have been omitted from the report.

DMS comment: Please check with me regarding digital support files prior to finalizing the submittal. I am awaiting comments on those and will email separately if there are any.

Wildlands response: See responses below.

Digital Support Files:

DMS comment: Please double check to make sure that the submitted Stream_Areas_of_Concern_MY5 and Vegetation_Areas_of_Concern_MY5 features support the segments and lengths or polygons and areas reported in Tables 6 and 7. For example, there are 4 bare area polygons, but 6 are reported in Table 7.

Wildlands response: Table 7 has been updated to reflect the correct number of polygons (4) reported for bare areas. The remaining lengths and acreages reported in Tables 6 and 7 were found to be accurate.



DMS comment: Note that the Table 7 export from the CVS minidatabase does not support Table 10a in the report. Please ensure that the data in the CVS minidatabase support the table in the report, and resubmit.

Wildlands response: The "Table 7" report from the CVS entry tool seems to exclude new monitored stems (from supplemental plantings) that were added in years after MY0 to the "Planted woody stem entry" tab in the database. However, using the "Simple reports" spreadsheet generated directly from the CVS entry tool matches Tables 10a-b included in the monitoring report and the field data sheets included in the digital support files.

DMS comment: Please be sure that BHR calculations are excluding all points beneath the low top of bank. For example, XS 11 appears to include the point at 15.40, 2566.45 while the low bank height is 2566.4. When using the bankfull elevation that achieves the MY0 cross sectional area, the BHR should be closer to 0.5.

Wildlands response: All cross-sectional dimensions have been checked to ensure accurate BHR calculations are reported. Wildlands did not find a need to adjust the points included in the cross-sectional dimension calculations. When calculating the elevation to achieve MY0 cross-sectional area, keeping the "omit bkf" boxes checked above low top of bank creates limits along the stationing and truncates the cross-section. Thus, resulting in a raised elevation to achieve MY0 cross-sectional area and creating inaccurate channel dimensions and a smaller BHR. Please let us know if you would like to discuss further.

Enclosed please find two (2) hard copies (one spiral bound, one binder clipped) and one (1) electronic copy on CD of the Final Monitoring Report and all digital support files. Please contact me at 704-941-9093 if you have any questions.

Sincerely,

Kirsten Y. Gimbert
Project Manager
kgimbert@wildlandseng.com

EXECUTIVE SUMMARY

Wildlands Engineering, Inc. (Wildlands) completed design and construction management for the North Carolina Division of Mitigation Services (DMS) as part of a design-bid-build contract at the Little Pine III Stream and Wetland Restoration Project (Site). The Site is in Alleghany County approximately eight miles east of the Town of Sparta, NC and approximately four miles south of the Virginia border. The Site lies within the New River Basin; eight-digit Cataloging Unit (CU) 05050001 and the 14-digit Hydrologic Unit Code (HUC) 05050001030030 (Figure 1). Site streams consist of Little Pine Creek, a third order stream, as well as an unnamed second order tributary to Little Pine Creek (UT2), an unnamed first order tributary to Little Pine Creek (UT2a), four unnamed zero order tributaries to Little Pine Creek (UT1, UT2b, UT3, and UT4), and 2.9 acres of wetlands (Figure 2). The project design and construction restored, enhanced, and preserved a total of 13,112 linear feet (LF) of perennial and intermittent stream, and enhanced and preserved 2.9 acres of wetlands. The Site is expected to generate 6,973.4 stream mitigation units (SMUs), and 1.393 wetland mitigation units (WMUs) for the New River Basin (Table 1).

The Site is within a Targeted Local Watershed (TLW) identified in the New River Basin Restoration Priority (RBRP) plan (NCDENR, 2009). The Site is also located within the Little River & Brush Creek Local Watershed Plan (LWP). The project goals from the mitigation plan (Wildlands, 2014) were established with careful consideration of RBRP goals and objectives to address stressors identified in the LWP. The established project goals include:

- Restore unforested buffers;
- Remove livestock from buffers;
- Remove livestock from streams;
- Repair heavily eroded stream banks and improve stream bank stability;
- Reforest steep landscape around streams; and
- Enhance wetland vegetation.

Site construction and as-built survey were completed in 2016 with planting and baseline monitoring activities occurring between December 2015 and May 2016. The monitoring year (MY) 5 activities occurred in March through December 2020.

Overall, the Site is meeting MY5 monitoring success criteria for vegetation, geomorphology, and hydrology performance standards. The MY5 vegetation survey resulted in an average of 409 planted stems per acre, which is meeting the final MY5 monitoring requirement of 260 stems per acre with 19 of the 21 plots (90%) individually meeting this requirement. Previously observed areas of invasive plant populations have significantly been reduced by supplemental treatments. Morphological surveys and visual assessment indicate that the channel dimensions are stable and functioning as designed, with the exception of minor areas of scour and sediment deposition. DMS has implemented two phases of stream repairs in 2019 and 2020. The repairs completed in the fall 2019 along UT2a and UT2 appear stable. The repairs recently completed in 2020 to address formation of headcuts and excessive streambank erosion on UT1 and Little Pine Creek were surveyed in MY5 and will be evaluated during MY6. At least one bankfull event occurred during MY5 data collection which was recorded by crest gages and by visual indicators. The performance standard of two recorded bankfull events in separate monitoring years has been met for Little Pine Creek, UT2, and UT2b. No target performance standard was established for wetland hydrology success; however, the groundwater gage in Wetland FF recorded 169 consecutive days of the groundwater levels at or within 12 inches of the ground surface, consisting of 100% of the growing season.



LITTLE PINE III STREAM AND WETLAND RESTORATION PROJECT
Monitoring Year 5 Report

TABLE OF CONTENTS

Section 1: PROJECT OVERVIEW	1-1
1.1 Project Goals and Objectives	1-1
1.2 Monitoring Year 5 Data Assessment.....	1-2
1.2.1 Vegetation Assessment.....	1-2
1.2.2 Vegetation Areas of Concern and Management Activity	1-3
1.2.3 Stream Assessment.....	1-3
1.2.4 Stream Areas of Concern and Management Activity.....	1-4
1.2.5 Hydrology Assessment.....	1-4
1.2.6 Wetland Assessment.....	1-5
1.3 Monitoring Year 5 Summary	1-5
Section 2: METHODOLOGY.....	2-1
Section 3: REFERENCES	3-1

APPENDICES

Appendix 1	General Tables and Figures
Figure 1	Project Vicinity Map
Figure 2	Project Component/Asset Map
Table 1	Project Components and Mitigation Credits
Table 2	Project Activity and Reporting History
Table 3	Project Contact Table
Table 4	Project Information and Attributes
Table 5	Monitoring Component Summary
Appendix 2	Visual Assessment Data
Figure 3.0 – 3.2	Current Condition Plan View Maps
Table 6a – g	Visual Stream Morphology Stability Assessment Table
Table 7	Vegetation Condition Assessment Table
	Stream Photographs
	Vegetation Photographs
Appendix 3	Vegetation Plot Data
Table 8	Vegetation Plot Criteria Attainment
Table 9	CVS Vegetation Plot Metadata
Table 10a-b	Planted and Total Stem Counts (Species by Plot with Annual Means)
Appendix 4	Morphological Summary Data and Plots
Table 11a-b	Baseline Stream Data Summary
Table 12a-b	Morphology and Hydraulic Summary (Dimensional Parameters – Cross-Section)
Table 13a-f	Monitoring Data – Stream Reach Data Summary
	Longitudinal Profile Plots
	Cross-Section Plots
	Reachwide and Cross-Section Pebble Count Plots
Appendix 5	Hydrology Summary Data and Plots
Table 14	Verification of Bankfull Events
Table 15	Wetland Gage Attainment Summary
	Groundwater & Stream Gage Plots
	Monthly Rainfall Data



Appendix 6

Repair Plans

IRT Repair Memo – December 17, 2020



Section 1: PROJECT OVERVIEW

The Site is a DMS design-bid-build project in Alleghany County, NC, located in the New River Basin; eight-digit CU 05050001 and the 14-digit HUC 05050001030030 (Figure 1). Located in the Blue Ridge belt of the Blue Ridge province (USGS, 1998), the project watershed includes primarily managed herbaceous, mixed upland hardwoods, and other forested land. The drainage area for the Site is 2,784 acres. Little Pine Creek flows into Brush Creek several hundred feet downstream of the Site boundary. The land adjacent to the streams and wetlands is primarily maintained cattle pasture and forest.

The project streams consist of Little Pine Creek, a third order stream, as well as an unnamed second order tributary to Little Pine Creek (UT2), an unnamed first order tributary to Little Pine Creek (UT2a) and four unnamed zero order tributaries to Little Pine Creek (UT1, UT2b, UT3, and UT4) (Figure 2). Mitigation work within the Site included restoring and enhancing 9,888 linear feet (LF) and preserving 3,224 LF of perennial stream, enhancing 2.71 acres of wetlands and preserving a 0.19 acres existing wetland. The Site is expected to provide 6,973.4 SMUs, and 1.393 WMUs.

A conservation easement protecting 57.3 acres in perpetuity was purchased by the State of North Carolina and recorded with Alleghany County Register of Deeds in 2012. The final mitigation plan was submitted and accepted by DMS in March 2014. Construction activities were completed in September 2015 by North State Environmental, Inc. Planting was completed in December 2015 by Bruton Environmental, Inc. Kee Surveying, Inc. completed the as-built survey in April 2016. Wildlands completed the baseline monitoring activities in May 2016 and subsequent monitoring has been conducted annually with closeout expected in 2021. Repairs were completed in March and December 2016. Appendix 1 includes detailed project activity, history, contact information, and background information. Directions and a map of the Site are provided in Figure 1. Site components are discussed in Table 1 and illustrated in Figure 2.

1.1 Project Goals and Objectives

Prior to construction activities, livestock had full access to most of the Site streams and used them as a water source. The riparian buffers in areas proposed for restoration were primarily herbaceous with a few sparse trees. Deposition of fine sediment, severe bank erosion, and trampling of banks impacted the in-stream habitat. Channel widening and incision indicated instability. Table 4 in Appendix 1 and Table 11 in Appendix 4 provide pre-restoration condition details.

The Site is intended to provide numerous ecological benefits within the New River Basin. While many of these benefits are limited to the Site area, others, such as pollutant removal, reduced sediment loading, and improved aquatic and terrestrial habitat, have farther-reaching effects. Expected improvements to water quality and ecological processes are outlined below as secondary goals and objectives. These project goals were established with careful consideration of goals and objectives that were described in the RBRP and to address stressors identified in the LWP.

The project specific goals of the Site address stressors identified in the Mitigation Plan (Wildlands, 2014) include the following:

- Restore unforested buffers;
- Remove livestock from buffers;
- Remove livestock from streams;
- Repair heavily eroded stream banks and improve stream bank stability;
- Reforest steep landscape around streams; and
- Enhance wetland vegetation.



Secondary goals include the following:

- Remove harmful nutrients from creek flow;
- Reduce pollution of creek by excess sediment;
- Improve in-stream habitat; and
- Improve aesthetics.

The project objectives have been defined as follows:

- Restore 27.8 acres of forested riparian buffer;
- Fence off livestock from 57.3 acres of buffer and 14,736 LF of existing streams;
- Stream bank erosion which contributes sediment load to the creek will be greatly reduced, if not eliminated, in the project area. Eroding stream banks will be stabilized by increased woody root mass in banks, reducing channel incision, and by using natural channel design techniques, grading, and planting to reduce bank angles and bank height;
- Steep, unforested landscape within the conservation easement will be reforested;
- Eight of the nine onsite wetlands will be enhanced with supplemental plantings;
- Flood flows will be filtered through restored floodplain areas, where flood flow will spread through native vegetation. Vegetation takes up excess nutrients;
- Storm flow containing grit and fine sediment will be filtered through restored floodplain areas, where flow will spread through native vegetation. The spreading of flood flows will reduce velocity allowing sediment to settle out;
- In-stream structures will promote aeration of water;
- In-stream structures will be constructed to improve habitat diversity and trap detritus. Wood structures will be incorporated into the stream as part of the restoration design. Such structures may include log drops and rock structures that incorporate woody debris; and
- Site aesthetics will be enhanced by planting native plant species, treating invasive species, and stabilizing eroding and unstable areas throughout the project.

1.2 Monitoring Year 5 Data Assessment

Annual monitoring was conducted during MY5 (March to December 2020) to assess the condition of the project. The stream restoration success criteria for the Site follows the approved performance standards presented in the Little Pine III Stream & Wetland Restoration Project Final Mitigation Plan (Wildlands, 2014).

1.2.1 Vegetation Assessment

A total of 21 vegetation monitoring plots (VP) were established during baseline monitoring within the project easement areas using a standard 10 by 10 meter plot. Please refer to Figures 3.0-3.2 in Appendix 2 for the vegetation monitoring locations. The final vegetation success criterion is the survival of 260 planted stems per acre in the riparian corridor along restored and enhanced reaches at the end of year five of the monitoring period.

The MY5 vegetation survey was completed in August 2020, resulting in an average planted stem density of 409 stems per acre. The Site has met the final MY5 requirement of 260 planted stems per acre, with 19 of the 21 plots (90%) individually meeting this requirement. The planted stem mortality was approximately 9% of the MY4 stem count (447 stems per acre). In addition, there is an average of 10 planted stems per plot.

Located in Wetland FF, VP13 continues to not meet the stem density requirement because the planted species are not suited for areas with saturated soils. There has also been a high planted stem mortality in VP11 due to competition with tall herbaceous vegetation. Approximately 4% of the remaining planted



stems scored a vigor of 1, indicating that they are unlikely to survive. In addition, approximately 29% of the remaining planted stems scored a vigor of 2, indicating more than minor damage to leaf material and/or bark tissue exists. This is most likely due to stress on planted stems included storm damage, animal herbivory, insects, and too wet or dry conditions. Please refer to Appendix 2 for vegetation plot photographs and Appendix 3 for vegetation data tables.

1.2.2 Vegetation Areas of Concern and Management Activity

Some invasive plant populations were identified and treated within the Site boundary in MY5 with predominant species including Japanese barberry (*Berberis thunbergii*), multiflora rose (*Rosa multiflora*), tree of heaven (*Ailanthus altissima*), and oriental bittersweet (*Celastrus orbiculatus*). The invasive species treatments throughout the monitoring period have kept the total acreages very low, which is currently less than 0.1% of the easement acreage.

The floodplain vegetation along Little Pine Creek Reach 1 is naturally recovering where out of bank storm events had previously deposited sandy sediment, burying planted stems and herbaceous cover. In addition, some evidence of beaver herbivory is evident along Little Pine Creek, but no dams have been observed on the Site. Beaver activity is not having a significant impact of woody stem densities as many woody stems pruned by beavers were observed to be resprouting and therefore, management of the beaver activity is not needed at this time. These vegetation areas of concern will continue to be monitored and addressed by DMS as necessary. Please refer to the current condition plan view (CCPV) Figures 3.0-3.2 in Appendix 2 for vegetation areas of concern.

1.2.3 Stream Assessment

Morphological surveys for MY5 were conducted in December 2020 in order to capture the stream repair work that was completed in the fall 2020. Overall, results indicate that channel dimensions are stable and functioning as designed, with the exception of the remaining stream areas of concern identified in section 1.2.4.

The surveyed longitudinal profile data for the project streams illustrates that bedform features have maintained lateral and vertical stability between MY4 and MY5. The longitudinal profile parameters on Little Pine Creek, UT2, and UT2b showed little change from baseline in slope (riffle, water surface, bankfull) with minor differences in pool-to-pool spacing and pool length. Max pool depths increased in most reaches due to scour from log structures, which enhances aquatic habitat. Some localized instances of structure piping and aggradation were noted during the MY5 survey and are discussed in section 1.2.4.

In general, the cross-sections on Little Pine Creek, UT2, and UT2b show little to moderate change in the bankfull dimensions compared to the baseline survey. Along Little Pine Creek Reach 1, floodplain sediment deposition is evident along both banks, thus increasing bankfull depths and decreasing width-to-depth ratios slightly but is not indicating reachwide instability. Riffle cross-sections 4, 8, and 9 along Little Pine Creek Reaches 2a and 2b have higher bank height ratios due to increased bankfull cross-sectional area and depths compared to baseline from minor bed and bank scour. Cross-section 5 is located where recent bank repair work was completed and although the cross-sectional area is larger than at baseline, the stream conditions appear stable. Along UT2, a scour pool is starting to form within riffle cross-section 14 due to a log grade control structure located upstream. In addition, cross-sections 17 and 18 are representative of some sediment deposition downstream of the culvert crossing on UT2 as the valley flattens before the confluence with Little Pine Creek. However, as demonstrated in cross-section 17 and 18, alluvial deposits have caused the bed and bank elevations to rise but similar width-to-depth ratios and bankfull depths are being maintained compared to baseline. Along UT2b, riffle cross-section 11 plot shows some narrowing of the channel due to alluvial deposition and vegetation

established along both banks. Stream areas of concern causing changes in cross-section dimensions are discussed further in section 1.2.4.

In general, pebble counts within the restoration reaches indicate maintenance of coarser materials in the riffles and finer particles in the pools. The particle size distributions along most restoration reaches for MY5 are similar to the as-built data in coarseness and distribution. Refer to Appendix 2 for the visual stability assessment table, CCPV maps, and reference photographs. Refer to Appendix 4 for the morphological summary data and plots.

1.2.4 Stream Areas of Concern and Management Activity

Two phases of stream repairs that were completed in the fall 2019 and fall 2020 have significantly reduced major areas of concern and improved the overall stability of project streams. Outside of the repaired areas, there remain a few isolated instances of structure piping, bank scour, sediment deposition, and clogged culverts at internal easement crossings on the Site.

Along Little Pine Creek, DMS completed a repair plan in fall 2020 for Reach 1 (STA 100+43 to 101+75) and Reach 2a (STA 121+25 to 122+50) to address areas of stream instability. Repair activities included installing constructed riffles, geolifts, and repairing rock vane structures. The remaining areas of bank scour along the restored reaches of Little Pine Creek (STA 108+00, 118+00, 123+00, 124+75, and 128+00) appear isolated and minor in severity.

The 2020 repair plan also addressed the formation of headcuts and bank erosion along UT1 (STA 10+00 to 12+28) by regrading banks and installing structures to improve grade control in the stream. In MY2, sediment aggradation was observed on approximately 192 linear feet of UT1 downstream of the culvert crossing (STA 200+36) and beyond the two installed boulder sills (STA 202+28). Currently, a defined baseflow channel is still present downstream of the two installed boulder sills and woody vegetation established along the banks is helping shade out the herbaceous cover, thus transporting more accumulated fine sediment in the reach.

Some structure piping that was previously noted along UT2 Reach 1 Upper persists into MY5 with an additional area of stream downcutting near STA 310+50. Furthermore, sediment deposition persists into MY5 above both culvert crossings on UT2 Reach 1 (Upper and Lower). In the fall 2019, DMS completed a plan to complete repairs along UT2 Reach 2 (STA 332+25 to 339+15) and UT2a (STA 427+00 to 432+00) which included spot bank grading, geolift, grade control installation, and structure repairs. Overall, the repair areas appear to be performing well. A few areas of bank scour and sediment deposition persist along UT2 but seem minor in severity. Please refer to Appendix 2 for stream stability tables and CCPV Figures 3.0-3.2.

1.2.5 Hydrology Assessment

At least one bankfull event occurred on Little Pine Creek, UT2, and UT2b reaches during the MY5 data collection, which was recorded using crest gages and visual indicators. Two bankfull flow events occurring in separate years must be documented on the restoration reaches within the five year monitoring period. The performance standard was met in MY3 for Little Pine, UT2, and UT2b.

At the end of MY3, a stream gage using a pressure transducer was installed to monitor flow on UT1, approximately 50 LF downstream of the two installed boulder sills. A total of 345 consecutive days of flow were documented in MY5 with multiple bankfull events correlating with peaks in rainfall. At the time of each gage download, flow was also visually observed along this section of UT1 validating the gage data that a baseflow channel is still present downstream of the two installed boulder sills. Please refer to Appendix 5 for hydrologic data and graphs.



1.2.6 Wetland Assessment

One groundwater monitoring gage (GWG 1) was established during the baseline monitoring within the Wetland FF area using logging hydrology pressure transducers. The gage was installed at an appropriate location so that the data collected will provide an indication of groundwater levels throughout the wetland enhancement area. No target performance standard for wetland hydrology success was established within the mitigation plan (Wildlands, 2014). Wetland hydrology attainment typically consists of recorded groundwater levels within 12 inches of the ground surface for a consecutive period consisting of a pre-defined percentage of the growing season. Under typical precipitation conditions, Allegheny County's growing season extends 169 days from April 26th to October 11th. No onsite rainfall data is available; however, daily precipitation data for MY5 was collected from closest NC CRONOS Station, Sparta 3.5 SSW. GWG 1 recorded 169 consecutive days of the groundwater levels at or within 12 inches of the ground surface, consisting of 100% of the growing season. Monthly rainfall data in 2020 indicated higher than normal rainfall amounts occurred during the months of January, February, April, May, August, October, and November, and lower than normal rainfall amounts occurred during March 2020. Please refer to Appendix 2 for the groundwater gage location and Appendix 5 for groundwater hydrology data and plots.

1.3 Monitoring Year 5 Summary

Overall, the Site is meeting MY5 monitoring success criteria for vegetation, geomorphology, and hydrology performance standards. The MY5 vegetation survey resulted in an average of 409 planted stems per acre, which is meeting the final MY5 monitoring requirement of 260 stems per acre with 19 of the 21 plots (90%) individually meeting this requirement. Previously observed areas of invasive plant populations have significantly been reduced by supplemental treatments. Morphological surveys and visual assessment indicate that the channel dimensions are stable and functioning as designed, with the exception of minor areas of scour and sediment deposition. DMS has implemented two phases of stream repairs in 2019 and 2020. The repairs completed in the fall 2019 along UT2a and UT2 appear stable. The repairs recently completed in 2020 to address formation of headcuts and excessive streambank erosion on UT1 and Little Pine Creek were surveyed in MY5 and will be evaluated during MY6. At least one bankfull event occurred during MY5 data collection which was recorded by crest gages and by visual indicators. The performance standard of two recorded bankfull events in separate monitoring years has been met for Little Pine Creek, UT2, and UT2b. No target performance standard was established for wetland hydrology success; however, the groundwater gage in Wetland FF recorded 169 consecutive days of the groundwater levels at or within 12 inches of the ground surface, consisting of 100% of the growing season.

Summary information and data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these annual monitoring reports can be found in the mitigation plan documents available on DMS's website. All raw data supporting the tables and figures in the Appendices are available from DMS upon request.



Section 2: METHODOLOGY

Geomorphic data was collected following the standards outlined in The Stream Channel Reference Site: An Illustrated Guide to Field Techniques (Harrelson et al., 1994) and in the Stream Restoration: A Natural Channel Design Handbook (Doll et al., 2003). Longitudinal and cross-sectional data were collected using a total station and were georeferenced. All Current Condition Plan View mapping was recorded using a Trimble handheld GPS with sub-meter accuracy and processed using Pathfinder and ArcView. Crest gages were installed in surveyed riffle cross-sections and monitored annually. Hydrology attainment installation and monitoring methods are in accordance with the standards published in the United States Army Corps of Engineers Stream Mitigation Guidelines (2003). Vegetation monitoring protocols followed the Carolina Vegetation Survey-NCEEP Level 2 Protocol (Lee et al., 2008).



Section 3: REFERENCES

- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Harrelson, Cheryl C; Rawlins, C.L.; Potyondy, John P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, Michael T., Peet, Robert K., Steven D., Wentworth, Thomas R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Retrieved from: <http://cvs.bio.unc.edu/protocol/cvs-EEP-protocol-v4.2-lev1-2.pdf>
- North Carolina Climate Retrieval and Observations Network of the Southeast Database (NCCRONOS). 2020. State Climate Office of North Carolina. Version 2.7.2. Station ID Sparta 3.5 SSW. Accessed December 2020.
- North Carolina Division of Mitigation Services and Interagency Review Team Technical Workgroup. 2018. Standard Measurement of the BHR Monitoring Parameter. Raleigh, NC.
- North Carolina Division of Water Resources (NCDWR). 2016. Surface Water Classifications. Retrieved from <http://deq.nc.gov/about/divisions/water-resources/planning/classification-standards/classifications>
- NCDENR. 2009. New River Basin Restoration Priorities. Retrieved from <http://deq.nc.gov/about/divisions/mitigation-services/dms-planning/watershed-planning-documents/new-river-basin>
- NCDENR. 2007. Little River & Brush Creek Local Watershed Plan (LWP) Project Atlas. Retrieved from <http://deq.nc.gov/about/divisions/mitigation-services/dms-planning/watershed-planning-documents/new-river-basin>
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- United States Army Corps of Engineers (USACE), 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- United States Geological Survey (USGS), 1998. North Carolina Geology. <https://deq.nc.gov/about/divisions/energy-mineral-land-resources/north-carolina-geological-survey/>
- Wildlands Engineering, Inc. 2014. Little Pine III Stream & Wetland Restoration Project Final Mitigation Plan. NCEEP, Raleigh, NC.
- Wildlands Engineering, Inc. 2016. Little Pine III Stream & Wetland Restoration Project As-Built Baseline Monitoring Report. NCDEQ-DMS, Raleigh, NC.

APPENDIX 1. General Tables and Figures





Figure 1 Project Vicinity Map
 Little Pine III Stream & Wetland Restoration Project
 DMS Project No. 94903
 Monitoring Year 5 - 2020




Figure 2 Project Component/Asset Map
 Little Pine III Stream & Wetland Restoration Project
 DMS Project No. 94903
 Monitoring Year 5 - 2020

Table 1. Project Components and Mitigation Credits

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Mitigation Credits									
	Stream		Riparian Wetland		Non-Riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	6,328.6	644.8	N/A	1.393	N/A	N/A	N/A	N/A	N/A
Project Components									
Reach ID	Existing Footage/Acreage	Approach	Restoration (R) or Restoration Equivalent (RE)	As-Built Stationing/Location	As-Built Footage/Acreage	Restoration Footage/Acreage ¹	Mitigation Ratio ²	Credits ¹ (SMU/WMU)	Notes ¹
STREAMS									
Little Pine Reach 1	4,016	P1/P2	Restoration (R)	100+00 to 114+44	1,444	1,417	1:1	1,417.0	Excludes one 27 foot wide ford crossing.
Little Pine Reach 2a		P1	Restoration (R)	114+44 to 125+27	1,083	1,058	1:1	1,058.0	Excludes one 25 foot wide ford crossing.
Little Pine Reach 2b		P1/P2	Restoration (R)	125+27 to 130+20	493	493	1:1	493.0	
UT1	540	Planting, fencing	Enhancement II (R)	130+20 to 135+60	540	509	2.5:1	197.0	Excludes one 31 foot wide ford crossing.
		Planting, fencing, channel creation	Enhancement II (R)	197+26 to 202+24	498	463	2.5:1	185.2	Excludes one 35 foot wide culvert crossing.
UT2 Reach 1	5,270	P1/P2/P4, preservation	Enhancement I (R)	297+18-343+18	4,600	4,474	2:1	2,237.0	Excludes four constructed culvert crossings; 32, 24, 32, and 38 feet wide respectively.
UT2 Reach 2									
UT2a	2,921	Planting, fencing	Enhancement II (R) ³	401+78 to 403+34 & 403+75 to 404+34	215 ³	215 ³	n/a	n/a	Easement Break 403+34 - 403+75
		Preservation	Preservation (RE)	405+15 to 426+58	2,143	2,143	5:1	428.6	
		Planting, fencing	Enhancement II (R)	426+58 to 432+09	551	519	2.5:1	207.6	Excludes one 32 foot wide constructed culvert crossing.
UT2b	553	Planting, fencing	Enhancement II (R)	500+00 to 503+00	300	300	2.5:1	120.0	
		P2	Restoration (R)	503+00 to 505+53	253	253	1:1	253.0	
UT3	400	Preservation	Preservation (RE)	602+44 to 606+44	400	384	5:1	76.8	Excludes one 16 foot wide constructed ford crossing.
UT4	1,036	Preservation	Preservation (RE)	701+26 to 708+23	697	697	5:1	139.4	
WETLANDS									
Wetland AA	0.38	Planting, fencing	Enhancement (RE)	UT2 floodplain		0.38	2:1	0.190	
Wetland BB	0.16	Planting, fencing	Enhancement (RE)	UT2 floodplain		0.16	2:1	0.080	
Wetland CC	0.26	Grade control, planting, fencing	Enhancement (RE)	UT2b headwaters		0.26	2:1	0.130	
Wetland DD	0.12	Planting, fencing	Enhancement (RE)	North of UT2/UT2a		0.12	2:1	0.060	
Wetland EE	0.28	Planting, fencing	Enhancement (RE)	UT2 floodplain		0.28	2:1	0.140	
Wetland FF	0.76	Outlet stabilization, planting, fencing	Enhancement (RE)	North of UT1/Little Pine		0.76	2:1	0.380	
Wetland GG	0.33	Planting, fencing	Enhancement (RE)	Little Pine		0.33	2:1	0.165	
Wetland HH	0.42	Planting, grade control	Enhancement (RE)	South of UT4/ Little Pine		0.42	2:1	0.210	
Wetland JJ	0.19	Preservation	Preservation (RE)	UT4 floodplain		0.19	5:1	0.038	

Component Summation					
Restoration Level	Stream (LF)	Riparian Wetland (acres)	Non-Riparian Wetland (acres)	Buffer (square feet)	Upland (acres)
Restoration	3221				
Enhancement I	4474				
Enhancement II	2193				
Enhancement		2.71			
Preservation	3224	0.19			

¹Restoration footage based off of the surveyed as-built thalweg alignment is greater than design centerline alignment, resulting in credited length greater than that reported in the Mitigation Plan.

²Unique ratio for UT2 was discussed in field with IRT members and recorded 8/15/2012 in meeting notes.

³Length not included in component summation since no credit is sought

Table 2. Project Activity and Reporting History

Little Pine III Stream & Wetland Restoration Project
 DMS Project No. 94903
Monitoring Year 5 - 2020

Activity or Report		Data Collection Complete	Completion or Scheduled Delivery
Mitigation Plan		March 2013	March 2014
Final Design - Construction Plans		N/A	September 2014
Construction		N/A	September 2015
Temporary S&E mix applied to entire project area ¹		N/A	July - September 2015
Permanent seed mix applied to reach/segments ¹		N/A	July - September 2015
Bare root and live stake plantings for reach/segments		N/A	December 2015
Repair Work		N/A	March 2016 / December 2016
Baseline Monitoring Document (Year 0)	Vegetation Survey	May 2016	July 2016
	Stream Survey	April 2016	
Year 1 Monitoring	Vegetation Survey	October 2016	December 2016
	Stream Survey	October 2016	
Year 2 Monitoring	Vegetation Survey	September 2017	November 2017
	Stream Survey	May 2017	
Year 3 Monitoring	Invasive Treatment	N/A	July 2018
	Vegetation Survey	September 2018	November 2018
	Stream Survey	June 2018	
Year 4 Monitoring	Invasive Treatment	N/A	July, Aug, Sept, & Oct 2019
	Stream Repair	N/A	September 2019
	Vegetation Survey	September 2019	December 2019
	Stream Survey	April, May, & December 2019	
Year 5 Monitoring	Stream Repair	N/A	November 2020
	Vegetation Survey	August 2020	January 2021
	Stream Survey	December 2020	

¹Seed and mulch was added as each section of construction was completed.

Table 3. Project Contact Table

Little Pine III Stream & Wetland Restoration Project
 DMS Project No.94903
Monitoring Year 5 - 2020

Designer Aaron Early, PE, CFM	Wildlands Engineering, Inc. 1430 South Mint Street, Ste 104 Charlotte, NC 28205 704.332.7754
Construction Contractor	North State Environmental, Inc. 2889 Lowery Street Winston-Salem, NC 27101
Planting Contractor	Bruton Natural Systems, Inc P.O. Box 1197 Fremont, NC 27830
Seeding Contractor	North State Environmental, Inc. 2889 Lowery Street Winston-Salem, NC 27101
Seed Mix Sources	Green Resource, LLC
Nursery Stock Suppliers Bare Roots Live Stakes Plugs	Bruton Natural Systems, Inc Foggy Mountain Nursery Mellow Marsh Farms
Monitoring Performers	Wildlands Engineering, Inc.
Monitoring, POC	Kirsten Gimbert 704.941.9093

Table 4. Project Information and Attributes

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Project Information											
Project Name	Little Pine Creek III Stream & Wetland Restoration										
County	Allegheny County										
Project Area (acres)	57.32										
Project Coordinates (latitude and longitude)	36° 30' 29.16" N, 81° 0' 6.12" W										
Project Watershed Summary Information											
Physiographic Province	Blue Ridge Belt of the Blue Ridge Province										
River Basin	New										
USGS Hydrologic Unit 8-digit	05050001										
USGS Hydrologic Unit 14-digit	05050001030030										
DWR Sub-basin	05-07-03										
Project Drainage Area (acres)	2,784										
Project Drainage Area Percentage of Impervious Area	<1%										
CGIA Land Use Classification	Managed Herbaceous (74%), Mixed Upland Hardwoods (20%), Mixed Hardwoods/Conifers (5%), Southern Yellow Pine (<1%), Mountain Conifers (<1%)										
Reach Summary Information											
Parameters	LP Reach 1	LP Reach 2a	LP Reach 2b	UT1	UT2 Reach 1	UT2 Reach 2	UT2 Reach 3	UT2a	UT2b	UT3	UT4
Length of Reach (linear feet) - Post-Restoration ¹	1,444	1,083	1,033	900	4,600			2,909	553	400	697
Drainage Area (acres)	2,496	2,752	2,784	28	75	185	196	89	19	23	33
NCDWR Stream Identification Score - Pre-Restoration	45.5	45.5	45.5	22.25	36	36	41.5	42	28/37.5	38.5	31.5
NCDWR Water Quality Classification	C, Tr										
Morphological Description (stream type) - Pre-Restoration	C4	C/E4	C4	N/A	A4	E4b	E4	C4b	F4b	N/A	N/A
Evolutionary Trend (Simon's Model) - Pre-Restoration	IV/V	III/IV	IV/V	N/A ²	N/A ⁴	N/A ⁴	N/A ⁴	V	N/A ⁴	N/A ²	N/A ²
Underlying Mapped Soils	Alluvial land, wet (Nikwasi); Ashe stony fine sandy loam (25-45% slopes); Chester loam (10-25% slopes); Chester clay loam (25-45% slopes), eroded (Evard); Codorus complex (Arkaqua); Tate loam (6-10% slopes); Watauga loam (6-45% slopes).										
Drainage Class	Well-drained										
Soil Hydric Status	A/D (Nikwasi); B (Ashe stony fine sandy loam, Chester loam, Tate loam, Watauga loam); B/D (Codorus										
Slope - Pre-Restoration	0.0043	0.0059	0.0087	N/A ²	0.047	0.036	0.028	0.044	0.064	N/A ²	N/A ²
FEMA Classification	AE ³										
Native Vegetation Community	Piedmont/Mountain Bottomland Forest, Rich Cove										
Percent Composition Exotic Invasive Vegetation -Post-	0%										
Regulatory Considerations											
Regulation	Applicable?	Resolved?	Supporting Documentation								
Waters of the United States - Section 404	Yes	Yes	USACE Nationwide Permit No.27 and DWQ 401 Water Quality Certification No. 3885. Action ID# 14-0041								
Waters of the United States - Section 401	Yes	Yes									
Division of Land Quality (Dam Safety)	N/A	N/A	N/A								
Endangered Species Act	Yes	Yes	LPIII Categorical Exclusion (CE) Approved 7/6/2012								
Historic Preservation Act	Yes	Yes	No historic resources were found to be impacted (letter from SHPO dated 5/3/2012)								
Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA)	No	N/A	N/A								
FEMA Floodplain Compliance	Yes ³	No impact application was prepared for local review. No post-project activities required.	LPIII Final Mitigation Plan (3/4/2014) and LPIII CE Approved 7/6/2012								
Essential Fisheries Habitat	Yes	Yes	LPIII Final Mitigation Plan (3/4/2014) and LPIII CE Approved 7/6/2012								
<p>1: Length includes internal easment crossings.</p> <p>2: UT1 is enhancement II only, and UT3 and UT4 are preservation only. Geomorphic surveys were not performed for these streams in existing conditions.</p> <p>3: The downstream 400 LF of Little Pine Creek near Big Oak Road is within a FEMA Zone AE floodplain on Firm panel 4010. The Zone AE floodplain is due to the backwater of Brush Creek; Little Pine Creek is not a FEMA studied stream.</p> <p>4: Streams do not fit into Simon Evolutionary Sequence.</p>											

Table 5. Monitoring Component Summary

Little Pine III Stream & Wetland Restoration Project


DMS Project No. 94903


Monitoring Year 5 - 2020

Parameter	Monitoring Feature	Quantity/ Length by Reach										Frequency
		Little Pine Reach 1	Little Pine Reach 2a	Little Pine Reach 2b	UT1	UT2	UT2a	UT2b	UT3	UT4	Wetlands	
Dimension	Riffle Cross Section	2	2	2	N/A	4	N/A	1	N/A	N/A	N/A	Annual
	Pool Cross Section	1	1	1	N/A	3	N/A	1	N/A	N/A	N/A	
Pattern	Pattern	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Profile	Longitudinal Profile	Y			N/A	Y	N/A	Y	N/A	N/A	N/A	N/A
Substrate	Reach Wide (RW) / Riffle (RF) 100 Pebble Count	RW-1, RF-1	RW-1, RF-1	RW-1, RF-1	N/A	RW-1, RF-3	N/A	RW-1, RF-1	N/A	N/A	N/A	N/A
Stream Hydrology	Crest Gage	1			N/A	1	N/A	1	N/A	N/A	N/A	Annual
Wetland Hydrology	Groundwater Gages	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	1	Annual
Vegetation ¹	CVS Level 2	21										Annual
Visual Assessment	All Streams	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Annual
Exotic and nuisance vegetation												
Project Boundary												
Reference Photos	Photographs	42										Annual

¹A deviation from the vegetation plot quantity indicated in the Mitigation Plan is due to a smaller than expected planted area.

APPENDIX 2. Visual Assessment Data





2018 Aerial Photograph




Figure 3.1 Current Condition Plan View Map (Sheet 1)
 Little Pine Creek III Stream & Wetland Restoration Project
 DMS Project No. 94903
 Monitoring Year 5 - 2020
 Alleghany County, NC




Table 6a. Visual Stream Morphology Stability Assessment Table

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Little Pine Reach 1 (STA 100+00 - 114+44) 1,444 LF assessed

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			3	65	95%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	10	10		100%				
	3. Meander Pool Condition	Depth Sufficient	7	7		100%				
		Length Appropriate	7	7		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	9	9		100%				
Thalweg centering at downstream of meander bend (Glide)		9	9	100%						
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			1	30	99%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
Totals					1	30	99%	n/a	n/a	n/a
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	3	3			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	3	3			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	3	3			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	3	3			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	3	3			100%			

¹Excludes constructed riffles since they are evaluated in section 1.

Table 6b. Visual Stream Morphology Stability Assessment Table

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Little Pine Reach 2a (114+44-125+27) 1,083 LF assessed

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	7	7			100%			
	3. Meander Pool Condition	Depth Sufficient	6	6			100%			
		Length Appropriate	6	6			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	7	7			100%			
Thalweg centering at downstream of meander bend (Glide)		7	7	100%						
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			2	35	98%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
Totals					2	35	98%	n/a	n/a	n/a
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	5	5			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	4	5			80%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	4	5			80%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	5	5			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	5	5			100%			

¹Excludes constructed riffles since they are evaluated in section 1.

Table 6c. Visual Stream Morphology Stability Assessment Table

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Little Pine Reach 2b (125+27-130+20) 493 LF assessed

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	4	4			100%			
	3. Meander Pool Condition	Depth Sufficient	4	4			100%			
		Length Appropriate	4	4			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	4	4			100%			
Thalweg centering at downstream of meander bend (Glide)		4	4	100%						
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			2	35	96%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
Totals					2	35	96%	n/a	n/a	n/a
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	3	5			60%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	3	5			60%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	3	5			60%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	5	5			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	5	5			100%			

¹Excludes constructed riffles since they are evaluated in section 1.

Table 6d. Visual Stream Morphology Stability Assessment Table

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

UT2 Reach 1 Upper (STA 297+18 - 310+50) 1,332 LF assessed

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			1	30	98%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	9	10			90%			
	3. Meander Pool Condition	Depth Sufficient	n/a	n/a			n/a			
		Length Appropriate	n/a	n/a			n/a			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	n/a	n/a			n/a			
Thalweg centering at downstream of meander bend (Glide)		n/a	n/a	n/a						
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			2	30	99%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
Totals					2	30	99%	n/a	n/a	n/a
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	16	21			76%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	16	21			76%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	16	21			76%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	21	21			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	21	21			100%			

¹Excludes constructed riffles since they are evaluated in section 1.

Table 6e. Visual Stream Morphology Stability Assessment Table

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

UT2 Reach 1 Lower (STA 325+67 - 330+00) 433 LF assessed

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			1	90	79%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	9	12		75%				
	3. Meander Pool Condition	Depth Sufficient	n/a	n/a		n/a				
		Length Appropriate	n/a	n/a		n/a				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	n/a	n/a		n/a				
Thalweg centering at downstream of meander bend (Glide)		n/a	n/a	n/a						
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			2	35	96%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
Totals					2	35	96%	n/a	n/a	n/a
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	20	20			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	20	20			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	20	20			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	20	20			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	16	20			80%			

¹Excludes constructed riffles since they are evaluated in section 1.

Table 6f. Visual Stream Morphology Stability Assessment Table

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

UT2 Reach 2 (STA 330+00 - 343+18) 1,318 LF assessed

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			2	45	97%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	13	15		87%				
	3. Meander Pool Condition	Depth Sufficient	4	5		80%				
		Length Appropriate	4	5		80%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	4	5		80%				
Thalweg centering at downstream of meander bend (Glide)		4	5	80%						
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			4	50	98%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
Totals					4	50	98%	n/a	n/a	n/a
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	19	19			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	19	19			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	19	19			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	19	19			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	17	19			89%			

¹Excludes constructed riffles since they are evaluated in section 1.

Table 6g. Visual Stream Morphology Stability Assessment Table

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

UT2b (STA 503+00 - 505+53) 253 LF assessed

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			1	20	92%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	7	9		78%				
	3. Meander Pool Condition	Depth Sufficient	n/a	n/a		n/a				
		Length Appropriate	n/a	n/a		n/a				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	n/a	n/a		n/a				
Thalweg centering at downstream of meander bend (Glide)		n/a	n/a	n/a						
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			1	10	98%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
Totals					1	10	98%	n/a	n/a	n/a
3. Engineered Structures ¹	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	22	23			96%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	22	23			96%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	22	23			96%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	23	23			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	23	23			100%			

¹Excludes constructed riffles since they are evaluated in section 1.

Table 7. Vegetation Condition Assessment Table

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Planted Acreage 27.8

Vegetation Category	Definitions	Mapping Threshold (acres)	Number of Polygons	Combined Acreage	% of Planted Acreage
Bare Areas	Very limited cover of both woody and herbaceous material	0.1	4	0.19	0.67%
Low Stem Density Areas ¹	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1	2	0.05	0.18%
			Total	0.24	0.85%
Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0	0	0.0	0.0%
			Cumulative Total	0.24	0.85%

Easement Acreage 57.3

Vegetation Category	Definitions	Mapping Threshold (SF)	Number of Polygons	Combined Acreage	% of Acreage
Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	1000	5	0.05	0.09%
Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	none	0	0	0.0%

¹Acreage calculated from permanent vegetation monitoring plots.

Stream Photographs



Photo Point 1 – Little Pine Reach 1, looking upstream (12/08/2020)



Photo Point 1 – Little Pine Reach 1, looking downstream (12/08/2020)



Photo Point 2 – Little Pine Reach 1, looking upstream (12/08/2020)



Photo Point 2 – Little Pine Reach 1, looking downstream (12/08/2020)



Photo Point 3 – Little Pine Reach 1, looking upstream (12/08/2020)



Photo Point 3 – Little Pine Reach 1, looking downstream (12/08/2020)



Photo Point 4 – Little Pine Reach 1, looking upstream (12/08/2020)



Photo Point 4 – Little Pine Reach 1, looking downstream (12/08/2020)



Photo Point 5 – Little Pine Reach 1, looking upstream (12/08/2020)



Photo Point 5 – Little Pine Reach 1, looking downstream (12/08/2020)



Photo Point 6 – Little Pine Reach 1, looking upstream (12/08/2020)



Photo Point 6 – Little Pine Reach 1, looking downstream (12/08/2020)



Photo Point 7 – Little Pine Reach 1, looking upstream (12/08/2020)



Photo Point 7 – Little Pine Reach 1, looking downstream (12/08/2020)



Photo Point 8 – Little Pine Reach 1, looking upstream (12/08/2020)



Photo Point 8 – Little Pine Reach 1, looking downstream (12/08/2020)



Photo Point 9 – Little Pine Reach 2a, looking upstream (12/08/2020)



Photo Point 9 – Little Pine Reach 2a, looking downstream (12/08/2020)



Photo Point 10 – Little Pine Reach 2a, looking upstream (12/08/2020)



Photo Point 10 – Little Pine Reach 2a, looking downstream (12/08/2020)



Photo Point 11 – Little Pine Reach 2a, looking upstream (12/08/2020)



Photo Point 11 – Little Pine Reach 2a, looking downstream (12/08/2020)



Photo Point 12 – Little Pine Reach 2a, looking upstream (12/08/2020)



Photo Point 12 – Little Pine Reach 2a, looking downstream (12/08/2020)



Photo Point 13 – Little Pine Reach 2a, looking upstream (12/08/2020)



Photo Point 13 – Little Pine Reach 2a, looking downstream (12/08/2020)



Photo Point 14 – Little Pine Reach 2a, looking upstream (12/08/2020)



Photo Point 14 – Little Pine Reach 2a, looking downstream (12/08/2020)



Photo Point 15 – Little Pine Reach 2a, looking upstream (12/08/2020)



Photo Point 15 – Little Pine Reach 2a, looking downstream (12/08/2020)



Photo Point 16 – Little Pine Reach 2b, looking upstream (12/08/2020)



Photo Point 16 – Little Pine Reach 2b, looking downstream (12/08/2020)



Photo Point 17 – Little Pine Reach 2b, looking upstream (12/08/2020)



Photo Point 17 – Little Pine Reach 2b, looking downstream (12/08/2020)



Photo Point 18 – Little Pine Reach 2b, looking upstream (12/08/2020)



Photo Point 18 – Little Pine Reach 2b, looking downstream (12/08/2020)



Photo Point 19 – Little Pine Reach 2b, looking upstream (12/08/2020)



Photo Point 19 – Little Pine Reach 2b, looking downstream (12/08/2020)



Photo Point 20 – UT2 Reach 1, looking upstream (12/08/2020)



Photo Point 20 – UT2 Reach 1, looking downstream (12/08/2020)



Photo Point 21 – UT2 Reach 1, looking upstream (12/08/2020)



Photo Point 21 – UT2 Reach 1, looking downstream (12/08/2020)



Photo Point 22 – UT2 Reach 1, looking upstream (12/08/2020)



Photo Point 22 – UT2 Reach 1, looking downstream (12/08/2020)



Photo Point 23 – UT2 Reach 1, looking upstream (12/08/2020)



Photo Point 23 – UT2 Reach 1, looking downstream (12/08/2020)



Photo Point 24 – UT2 Reach 1, looking upstream (12/08/2020)



Photo Point 24 – UT2 Reach 1, looking downstream (12/08/2020)



Photo Point 25 – UT2 Reach 2, looking upstream (12/15/2020)



Photo Point 25 – UT2 Reach 2, looking downstream (12/15/2020)



Photo Point 26 – UT2 Reach 2, looking upstream (12/08/2020)



Photo Point 26 – UT2 Reach 2, looking downstream (12/08/2020)



Photo Point 27 – UT2 Reach 2, looking upstream (12/08/2020)



Photo Point 27 – UT2 Reach 2, looking downstream (12/08/2020)



Photo Point 28 – UT1, looking upstream (12/08/2020)



Photo Point 28 – UT1, looking downstream (12/08/2020)



Photo Point 29 – UT1, looking upstream (12/08/2020)



Photo Point 29 – UT1, looking downstream (12/08/2020)



Photo Point 30 – UT1, looking upstream (12/08/2020)



Photo Point 30 – UT1, looking downstream (12/08/2020)



Photo Point 31 – UT2b, looking upstream (12/08/2020)



Photo Point 31 – UT2b, looking downstream (12/08/2020)



Photo Point 32 – UT2b, looking upstream (12/08/2020)



Photo Point 32 – UT2b, looking downstream (12/08/2020)



Photo Point 33 – UT2b, looking upstream (12/08/2020)



Photo Point 33 – UT2b, looking downstream (12/08/2020)



Photo Point 33 – UT2, looking downstream (12/08/2020)



Photo Point 34 – UT2a, looking upstream (12/08/2020)



Photo Point 34 – UT2a, looking downstream (12/08/2020)



Photo Point 35 – UT2a, looking upstream (12/08/2020)



Photo Point 35 – UT2a, looking downstream (12/08/2020)



Photo Point 36 – UT2a, looking upstream (12/08/2020)



Photo Point 36 – looking upstream UT3 (12/08/2020)



Photo Point 36 – UT2a, looking downstream (12/08/2020)



Photo Point 37 – UT2a, looking upstream (12/08/2020)



Photo Point 37 – UT2a, looking downstream (12/08/2020)



Photo Point 38 – UT2a, looking upstream (12/08/2020)



Photo Point 38 – UT2a, looking downstream (12/08/2020)



Photo Point 39 – UT2a, looking upstream (12/08/2020)



Photo Point 39 – UT2a, looking downstream (12/08/2020)



Photo Point 40 – UT2a, looking upstream (12/08/2020)



Photo Point 40 – UT2a, looking downstream (12/08/2020)



Photo Point 41 – UT3, looking upstream (12/08/2020)



Photo Point 41 – UT3, looking downstream (12/08/2020)



Photo Point 42 – UT2 Reach 1, looking upstream (12/08/2020)



Photo Point 42 – UT2 Reach 1, looking downstream (12/08/2020)

Vegetation Photographs



Vegetation Plot 1 – (08/18/2020)



Vegetation Plot 2 – (08/18/2020)



Vegetation Plot 3 – (08/18/2020)



Vegetation Plot 4 – (08/18/2020)



Vegetation Plot 5 – (08/18/2020)



Vegetation Plot 6 – (08/18/2020)



Vegetation Plot 7 – (08/18/2020)



Vegetation Plot 8 – (08/18/2020)



Vegetation Plot 9 – (08/18/2020)



Vegetation Plot 10 – (08/18/2020)



Vegetation Plot 11 – (08/18/2020)



Vegetation Plot 12 – (08/18/2020)



Vegetation Plot 13 – (08/18/2020)



Vegetation Plot 14 – (08/18/2020)



Vegetation Plot 15 – (08/18/2020)



Vegetation Plot 16 – (08/18/2020)



Vegetation Plot 17 – (08/18/2020)



Vegetation Plot 18 – (08/18/2020)



Vegetation Plot 19 – (08/18/2020)



Vegetation Plot 20 – (08/18/2020)



Vegetation Plot 21 – (08/18/2020)

APPENDIX 3. Vegetation Plot Data

Table 8. Vegetation Plot Criteria Attainment

Little Pine III Stream & Wetland Restoration Project
 DMS Project No. 94903
 Monitoring Year 5 - 2020

Plot	MYS Success Criteria Met (Y/N)	Tract Mean
1	Y	90%
2	Y	
3	Y	
4	Y	
5	Y	
6	Y	
7	Y	
8	Y	
9	Y	
10	Y	
11	N	
12	Y	
13	N	
14	Y	
15	Y	
16	Y	
17	Y	
18	Y	
19	Y	
20	Y	
21	Y	

Table 9. CVS Vegetation Plot Metadata

Little Pine III Stream & Wetland Restoration Project
 DMS Project No. 94903
 Monitoring Year 5 - 2020

Database Name	cvs-eep-entrytool-v2.5.0 LP III MY5.mdb
Database Location	L:\ActiveProjects\005-02160 Little Pine III Monitoring\Monitoring\Monitoring Year 5\Vegetation Assessment
Computer Name	MIMI-PC
File Size	53932032
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY-----	
Project Code	94903
Project Name	Little Pine Creek III Stream & Wetland Restoration Project
Description	Little Pine Creek III Stream & Wetland Restoration Project
Sampled Plots	21
Required Plots (calculated)	21
Sampled Plots	21

Table 10a. Planted and Total Stem Counts
 Little Pine III Stream & Wetland Restoration Project
 DMS Project No. 94903
 Monitoring Year 5 - 2020

Current Plot Data (MY5 2020)																							
Scientific Name	Common Name	Species Type	94903-WEI-0001			94903-WEI-0002			94903-WEI-0003			94903-WEI-0004			94903-WEI-0005			94903-WEI-0006			94903-WEI-0007		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer rubrum</i>	Red Maple	Tree			10	1	1	1	1	1	1	3	3	3	4	4	7				1	1	2
<i>Alnus serrulata</i>	Tag Alder	Shrub Tree																	2				
<i>Betula nigra</i>	River Birch	Tree	1	1	1	3	3	3	3	3	3	2	2	2				5	5	5	1	1	3
<i>Cercis canadensis</i>	Redbud	Shrub Tree	2	2	2							2	2	2	4	4	4				2	2	2
<i>Cornus</i>	Dogwood	Shrub Tree																					
<i>Cornus amomum</i>	Silky Dogwood	Shrub Tree																					
<i>Cornus florida</i>	Flowering Dogwood	Shrub Tree						1															
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree	1	1	1	2	2	2	2	2	2	5	5	6	2	2	2				8	8	8
<i>Juglans nigra</i>	Black Walnut	Tree																					
<i>Lindera benzoin</i>	Northern Spicebush	Shrub Tree																					
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree																					
<i>Pinus taeda</i>	Loblolly Pine	Tree																					
<i>Platanus occidentalis</i>	Sycamore	Tree	1	1	1	1	1	1				1	1	1	1	1	1	2	2	2	3	3	3
<i>Salix sericea</i>	Silky Willow	Shrub Tree						2													3		
<i>Sambucus canadensis</i>	Common Elderberry	Shrub Tree																					
<i>Ulmus americana</i>	American Elm	Tree	2	2	2	2	2	2	8	8	8				2	2	2						
Stem count			7	7	17	9	9	12	14	14	14	13	13	14	13	13	16	7	7	12	15	15	18
size (ares)			1			1			1			1			1			1			1		
size (ACRES)			0.02471			0.02471			0.02471			0.02471			0.02471			0.02471			0.02471		
Species count			5	5	6	5	5	7	4	4	4	5	5	5	5	5	5	2	2	4	5	5	5
Stems per ACRE			283	283	688	364	364	486	567	567	567	526	526	567	526	526	647	283	283	486	607	607	728

Current Plot Data (MY5 2020)																							
Scientific Name	Common Name	Species Type	94903-WEI-0008			94903-WEI-0009			94903-WEI-0010			94903-WEI-0011			94903-WEI-0012			94903-WEI-0013			94903-WEI-0014		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer rubrum</i>	Red Maple	Tree	4	4	4	3	3	3	2	2	2				1	1	1						
<i>Alnus serrulata</i>	Tag Alder	Shrub Tree																					
<i>Betula nigra</i>	River Birch	Tree				1	1	1	1	1	1				3	3	4				1	1	1
<i>Cercis canadensis</i>	Redbud	Shrub Tree	2	2	2	1	1	1	1	1	1										1	1	1
<i>Cornus</i>	Dogwood	Shrub Tree																					
<i>Cornus amomum</i>	Silky Dogwood	Shrub Tree																					
<i>Cornus florida</i>	Flowering Dogwood	Shrub Tree																					
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree	4	4	4	3	3	3	4	4	6	2	2	2	4	4	4				2	2	2
<i>Juglans nigra</i>	Black Walnut	Tree						1														1	
<i>Lindera benzoin</i>	Northern Spicebush	Shrub Tree																					
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree						1															
<i>Pinus taeda</i>	Loblolly Pine	Tree																				1	
<i>Platanus occidentalis</i>	Sycamore	Tree	1	1	1				2	2	2				1	1	2	1	1	1	2	2	2
<i>Salix sericea</i>	Silky Willow	Shrub Tree																					
<i>Sambucus canadensis</i>	Common Elderberry	Shrub Tree																					
<i>Ulmus americana</i>	American Elm	Tree				4	4	4						2	2	4				3	3	3	
Stem count			11	11	12	12	12	13	10	10	12	2	2	2	11	11	15	1	1	1	9	9	11
size (ares)			1			1			1			1			1			1			1		
size (ACRES)			0.02471			0.02471			0.02471			0.02471			0.02471			0.02471			0.02471		
Species count			4	4	5	5	5	6	5	5	5	1	1	1	5	5	5	1	1	1	5	5	7
Stems per ACRE			445	445	486	486	486	526	405	405	486	81	81	81	445	445	607	40	40	40	364	364	445

Color for Density

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of planted stems excluding live stakes
 P-all: Number of planted stems including live stakes
 T: Total stems

Table 10b. Planted and Total Stem Counts
 Little Pine III Stream & Wetland Restoration Project
 DMS Project No. 94903
 Monitoring Year 5 - 2020

		Current Plot Data (MY5 2020)																						
Scientific Name	Common Name	Species Type	94903-WEI-0015			94903-WEI-0016			94903-WEI-0017			94903-WEI-0018			94903-WEI-0019			94903-WEI-0020			94903-WEI-0021			
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	
<i>Acer rubrum</i>	Red Maple	Tree			30	3	3	6							1	1	26			50	2	2	22	
<i>Alnus serrulata</i>	Tag Alder	Shrub Tree																						
<i>Betula nigra</i>	River Birch	Tree	3	3	3					3	3	3	3	3					1	1	1	3	3	3
<i>Cercis canadensis</i>	Redbud	Shrub Tree											5	5	5	2	2	2	3	3	3			
<i>Cornus</i>	Dogwood	Shrub Tree																						
<i>Cornus amomum</i>	Silky Dogwood	Shrub Tree																						
<i>Cornus florida</i>	Flowering Dogwood	Shrub Tree																						
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree	2	2	2	4	4	4	4	4	4	2	2	2	4	4	4	2	2	2	3	3	3	
<i>Juglans nigra</i>	Black Walnut	Tree																						
<i>Lindera benzoin</i>	Northern Spicebush	Shrub Tree															3							
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree																			1		1	
<i>Pinus taeda</i>	Loblolly Pine	Tree																						
<i>Platanus occidentalis</i>	Sycamore	Tree	8	8	8	1	1	1					5	5	5							2	2	2
<i>Salix sericea</i>	Silky Willow	Shrub Tree																						
<i>Sambucus canadensis</i>	Common Elderberry	Shrub Tree																						
<i>Ulmus americana</i>	American Elm	Tree							4	4	4	1	1	1	2	2	2	5	5	5				
Stem count			13	13	43	8	8	11	11	11	11	16	16	16	9	9	37	11	11	62	10	10	31	
size (ares)			1			1			1			1			1			1			1			
size (ACRES)			0.02471			0.02471			0.02471			0.02471			0.02471			0.02471			0.02471			
Species count			3	3	4	3	3	3	3	3	3	5	5	5	4	4	5	4	4	6	4	4	5	
Stems per ACRE			526	526	1740	324	324	445	445	445	647	647	647	364	364	1497	445	445	2509	405	405	1255		

		Annual Means																				
Scientific Name	Common Name	Species Type	MY5 (8/2020)			MY4 (9/2019)			MY3 (9/2018)			MY2 (9/2017)			MY1 (10/2016)			MY0 (05/2016)				
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T		
<i>Acer rubrum</i>	Red Maple	Tree	26	26	168	35	35	144	34	34	99	41	41	45	45	45	50	50	50			
<i>Alnus serrulata</i>	Tag Alder	Shrub Tree			2			1			3			1		1						
<i>Betula nigra</i>	River Birch	Tree	34	34	37	37	37	38	39	39	39	39	39	41	41	41	41	49	49	49		
<i>Cercis canadensis</i>	Redbud	Shrub Tree	25	25	25	26	26	27	35	35	35	35	35	37	44	44	44	46	46	46		
<i>Cornus</i>	Dogwood	Shrub Tree						1														
<i>Cornus amomum</i>	Silky Dogwood	Shrub Tree									5											
<i>Cornus florida</i>	Flowering Dogwood	Shrub Tree			1						5											
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree	60	60	63	63	63	68	67	67	68	61	61	67	58	58	58	58	58	58		
<i>Juglans nigra</i>	Black Walnut	Tree			2																	
<i>Lindera benzoin</i>	Northern Spicebush	Shrub Tree			3																	
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree			3			2			4			1								
<i>Pinus taeda</i>	Loblolly Pine	Tree			1																	
<i>Platanus occidentalis</i>	Sycamore	Tree	32	32	33	33	33	35	33	33	35	33	33	33	33	33	30	30	30			
<i>Salix sericea</i>	Silky Willow	Shrub Tree			5			2														
<i>Sambucus canadensis</i>	Common Elderberry	Shrub Tree						4														
<i>Ulmus americana</i>	American Elm	Tree	35	35	37	38	38	38	44	44	44	47	47	47	50	50	50	52	52	52		
Stem count			212	212	380	232	232	360	252	252	337	256	256	272	271	271	272	285	285	285		
size (ares)			21			21			21			21			21			21				
size (ACRES)			0.5189			0.5189			0.5189			0.5189			0.5189			0.5189				
Species count			6	6	13	6	6	11	6	6	10	6	6	8	6	6	7	6	6	6		
Stems per ACRE			409	409	732	447	447	694	486	486	649	493	493	524	522	522	524	549	549	549		

Color for Density

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of planted stems excluding live stakes
 P-all: Number of planted stems including live stakes
 T: Total stems

APPENDIX 4. Morphological Summary Data and Plots

Table 11a. Baseline Stream Data Summary
 Little Pine III Stream & Wetland Restoration Project
 DMS Project No. 94903
 Monitoring Year 5 - 2020

Little Pine Reach 1, Reach 2a, Reach 2b

Parameter	Gage	Pre-Restoration Condition						Reference Reach Data		Design						As-Built/Baseline											
		Little Pine Reach 1		Little Pine Reach 2a		Little Pine Reach 2b		Meadow Fork		Little Pine Reach 1		Little Pine Reach 2a		Little Pine Reach 2b		Little Pine Reach 1		Little Pine Reach 2a		Little Pine Reach 2b ¹							
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max						
Dimension and Substrate - Riffle																											
Bankfull Width (ft)	N/A	25.8	33.4	24.9		29.0		21.4		30.0		30.0		31.0		30.3		33.5		29.1		30.7		28.7		31.9	
Floodprone Width (ft)		>200		>200		>200		>200		>200		>200		>200		133		>200		>200			>200				
Bankfull Mean Depth		1.7	1.8	2.1		1.8		2.1		1.8		1.8		1.8		1.6		1.8		1.6		1.9		2.0		2.1	
Bankfull Max Depth		3.3	3.3	3.7		2.2		3.1		2.5		2.5		2.5		2.7		3.2		2.6		3.9		3.1		3.4	
Bankfull Cross-sectional Area (ft ²)		45.5	47.5	53.3		53.3		44.0		54.5		53.0		54.9		52.2		53.5		46.6		56.9		58.8		64.2	
Width/Depth Ratio		1.4	23.9	11.6		16.1		10.2		16.5		17.0		17.5		17.1		21.4		16.6		18.1		14.0		15.9	
Entrenchment Ratio		>2.2		>2.2		>2.2		>2.2		>2.2		>2.2		>2.2		4.4		>6.0		>6.5		>6.9		>6.3		>7	
Bank Height Ratio		1.2	1.4	1.6		1.0		1.1		1.0		1.0		1.0		0.8		1.0		1.0		1.0		1.0		1.0	
D50 (mm)		10.2		1.3		18.4		---		---		---		---		50.7		87.6		47.4							
Riffle Length (ft)	N/A							---		---		---		---		28.4		80.5		37.8		68.3		30.44		132.29	
Riffle Slope (ft/ft)		0.012	0.019	0.0095	0.031	0.028	0.045	0.0239		0.007	0.0125	0.0098	0.0175	0.0155	0.0278	0.0040		0.0275		0.0101		0.0274		0.0055		0.0236	
Pool Length (ft)								---		---		---		---		44.5		96.5		38.7		108.9		40.92		99.41	
Pool Max Depth (ft)		---		---		---		---		---		---		---		3.5		5.8		4.7		5.8		2.6		5.4	
Pool Spacing (ft)		38	85	55	227	65	229	---		75	270	75	270	78	279	71		191		132		206		88		190	
Pool Volume (ft ³)								---		---		---		---													
Pattern																											
Channel Beltwidth (ft)	N/A	63	82	77	94	57		---		45	210	45	210	47	217	45		154		48		108		89			
Radius of Curvature (ft)		25	59	39	58	34	70	---		60	210	60	120	62	124	60		96		63		77		82		124	
Rc:Bankfull Width (ft/ft)		1.0	1.8	1.6	2.3	1.3	2.4	---		2.0	4.0	2.0	4.0	2.0	4.0	2.0		2.9		2.2		2.5		2.9		3.9	
Meander Length (ft)		86	140	110	186	100	134	---		210	360	210	360	217	372	207		313		288		337		334		329	
Meander Width Ratio		2.4	2.5	3.1	3.8	2.0		---		1.5	7.0	1.5	7.0	1.5	7.0	1.5		4.6		1.6		3.5		3.1			
Substrate, Bed and Transport Parameters																											
Ri%/Ru%/P%/G%/S%	N/A							---																			
SC%/Sa%/G%/C%/B%/Be%								---																			
d16/d35/d50/d84/d95/d100		SC/4.5/10.2/61.2/143.4/>2048		SC/0.4/1.3/77.8/180.0/362		SC/0.5/18.4/79.2/143.4/256		---								0.22/0.48/2.0/88.2/146.7/362		0.22/1.0/37.9/111.8/160.7/256		0.38/21.6/47.4/122.3/208.8/362							
Reach Shear Stress (Competency) lb/ft ²		0.85		0.66		2.43		---		0.56		0.75		1.20		0.46		0.51		0.69		0.74		1.21		1.23	
Max part size (mm) mobilized at bankfull		134		122		289		---		99		123		174													
Stream Power (Capacity) W/m ²								---																			
Additional Reach Parameters																											
Drainage Area (SM)	N/A	3.9		4.3		4.4		4.4		3.9		4.3		4.4		3.9		4.3		4.4							
Watershed Impervious Cover Estimate (%)		<1%		<1%		<1%		<1%		<1%		<1%		<1%		<1%		<1%		<1%							
Rosgen Classification		C4		E/C5		C4		E4		C4		C5		C4		C4		C4		C4							
Bankfull Velocity (fps)		4.2	4.6	4.0		4.4		5.1		3.8		4.0		4.1		3.6		3.8		4.1		4.3		3.6		3.7	
Bankfull Discharge (cfs)		205		215		225		224		205		215		225		205		215		225							
Q-NFF regression (2-yr)		---		---		---		---		---		---		---		---		---		---							
Q- NC Mountain Regional Curve (cfs)		284		306		308		---		---		---		---		---		---		---							
Q-USGS extrapolation (1.2-yr)		177		191		193		---		---		---		---		---		---		---							
Q-Mannings		199	211	213		235		---		---		---		---		188		204		199		231		219		232	
Valley Length (ft)		---		---		---		---		---		---		---		1,184		876		76		476					
Channel Thalweg Length (ft)				4,016		---		---		1,350 ¹		1,025 ¹		481 ²		1,444		1,083		493							
Sinuosity		1.2		1.7		1.1		---		1.14		1.17		1.01		1.22		1.24		1.04							
Water Surface Slope (ft/ft)		0.0048	0.0058	0.0033	0.0057	0.0049	0.0058	0.0100		0.0050		0.0070		0.0111		0.0049		0.0072		0.0118							
Bankfull Slope (ft/ft)		0.0057		0.0087		0.0089		---		0.0057		0.0082		0.0089		0.0051		0.0074		0.0101							

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

¹ Little Pine Reach 2b: Calculations only include reaches with a P1 or P2 approach

Table 11b. Baseline Stream Data Summary
 Little Pine III Stream & Wetland Restoration Project
 DMS Project No. 94903
 Monitoring Year 5 - 2020

UT2, UT2b

Parameter	Gage	Pre-Restoration Condition						Reference Reach Data		Design						As-Built/Baseline																									
		UT2 Reach 1		UT2 Reach 2/3		UT2b		UT2a Reference		UT2 Reach 1 Lower		UT2 Reach 2		UT2b ²		UT2 Reach 1 Lower		UT2 Reach 2		UT2b ²																					
		Min	Max	Reach 2	Reach 3	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max																				
Dimension and Substrate - Riffle																																									
Bankfull Width (ft)	N/A	4.9	9.7	6.1	7.0	8.3		12.6		9.0		11.6		5.9		8.1		8.9		12.8		6.7																			
Floodprone Width (ft)		5.4	29.9	49.3	41.0	10.6		31.0		98		17		195		15		30		28.4		21.5		>200		15.9															
Bankfull Mean Depth		0.9	1.2	1.4	1.2	0.4		1.4		0.49		0.65		0.35		0.6		0.5		0.9		0.5		0.5																	
Bankfull Max Depth		1.4		2.3	1.9	0.6		2.0		0.7		0.95		0.55		1.0		1.10		2.10		0.9		0.9																	
Bankfull Cross-sectional Area (ft ²)		5.9	8.6	8.7	8.5	3.1		18.1		4.4		7.6		2.1		5.1		4.2		12.0		3.7		3.7																	
Width/Depth Ratio		4.1	11.0	4.2	5.7	22.6		8.7		18.5		17.7		16.8		13.0		13.6		20.1		12.2		12.2																	
Entrenchment Ratio		1.1	3.1	8.1	5.9	1.3		2.4		10.9		1.5		16.8		2.5		5.1		3.5		2.0		>22.4		2.4															
Bank Height Ratio		2.6	3.2	1.0	1.2	5.8		1.0		1.0		1.0		1.0		1.0		1.0		1.0		1.0		1.0																	
D50 (mm)		10.7		15		16.0		---		---		---		---		56.9		44		53		43		43																	
Profile																																									
Riffle Length (ft)	N/A	0.012		0.083		0.0327-0.063		0.0092-0.068		0.0178		0.081		0.0404		0.0517		0.0512		0.0681		0.026		0.046		0.0436		0.0750		0.0360		0.0853		0.0262		0.0575		0.0448		0.0659	
Riffle Slope (ft/ft)		0.012		0.083		0.0327-0.063		0.0092-0.068		0.0178		0.081		0.0404		0.0517		0.0512		0.0681		0.026		0.046		0.0436		0.0750		0.0360		0.0853		0.0262		0.0575		0.0448		0.0659	
Pool Length (ft)		---		---		---		---		2.2		2.5		---		---		---		---		1.9		5.0		1.6		3.2		0.6		2.1		0.6		2.1					
Pool Max Depth (ft)		---		---		---		---		2.2		2.5		---		---		---		---		1.9		5.0		1.6		3.2		0.6		2.1		0.6		2.1					
Pool Spacing (ft)		11.6	40.5	14-68	22-63	8	34	78		6.5	41.5	19	95	5	21	7	34	24	98	3	33																				
Pool Volume (ft ³)		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---		---			
Pattern																																									
Channel Beltwidth (ft)	N/A	---		49-52		120		N/A		---		---		45		68		---		---		61		66		---		---		---		---		---		---					
Radius of Curvature (ft)		---		10-48		8-27		N/A		---		---		29		39		---		---		19		63		---		---		---		---		---		---					
Rc:Bankfull Width (ft/ft)		---		1.6-7.9		1.1-3.9		N/A		---		---		2.5		3.4		---		---		2.1		4.9		---		---		---		---		---		---					
Meander Length (ft)		---		64-188		43-141		N/A		---		---		88		135		---		---		105		135		---		---		---		---		---		---					
Meander Width Ratio		---		8.0-8.5		17.1		N/A		---		---		3.9		5.9		---		---		7		5		---		---		---		---		---		---					
Substrate, Bed and Transport Parameters																																									
Ri%/Ru%/P%/G%/S%	N/A																																								
SC%/Sa%/G%/C%/B%/Be%																																									
d16/d35/d50/d84/d95/d100		SC/5.9/10.7/21.5/36.7/90.0		SC/8.0/15/55.6/84.6/180.0		SC/11/16/52.6/128/180		---														0.25/11.0/27.6/96.0/143.4/256.0		0.78/28.5/41.6/85.0/123.3/180.0																	
Reach Shear Stress (Competency) lb/ft ²		1.53		0.73		0.75				1.49		0.96		1.38		1.95		0.83		1.69		1.98																			
Max part size (mm) mobilized at bankfull		208		121		123				208		148		193																											
Stream Power (Capacity) W/m ²																																									
Additional Reach Parameters																																									
Drainage Area (SM)	N/A	0.12		0.29		0.31		0.030		0.12		0.12		0.31		0.03		0.12		0.31		0.03																			
Watershed Impervious Cover Estimate (%)		<1%		<1%		<1%		<1%		<1%		<1%		<1%		<1%		<1%		<1%		<1%		<1%		<1%		<1%		<1%		<1%		<1%							
Rosgen Classification		A4		E4b		E4		F4b		A/B4/1		B4a		C4b		B4a		B4a		C4b		B4a																			
Bankfull Velocity (fps)		2.3	3.4	4.0	4.1	3.2		---		4.5		4.6		4.7		4.1		2.7		4.3		5.1																			
Bankfull Discharge (cfs)		20		35		10		20		20		35		10		20		35		10		10																			
Q-NFF regression (2-yr)		---		---		---		---		---		---		---		---		---		---		---																			
Q- NC Mountain Regional Curve (cfs)		21		44		7		---		---		---		---		---		---		---		---																			
Q-USGS extrapolation (1.2-yr)		10		21		3		---		---		---		---		---		---		---		---																			
Q-Mannings		35		43		8		---		---		---		---		21		11.2		51.0		18.7																			
Valley Length (ft)		---		---		---		---		---		---		---		---		3,988		231		231																			
Channel Thalweg Length (ft)		5270 ¹		553		---		433		1264		241		433		1318		253		253																					
Sinuosity		1.1		1.3		2.1		1.1		---		1.05		1.20		1.04		1.05		1.2		1.1																			
Water Surface Slope (ft/ft) ²		0.0436		0.0290		0.0136		0.0406		0.0433		0.0501		0.0239		0.0639		0.0560		0.0231		0.0616																			
Bankfull Slope (ft/ft)		0.0476		0.0363		0.028		0.0667		---		0.0525		0.0280		0.0667		0.0563		0.0237		0.0536																			

SC: Silt/Clay <0.062 mm diameter particles
 FS: Fine Sand 0.125-0.250mm diameter particles
 (---): Data was not provided
 N/A: Not Applicable
¹entire length of UT2
² UT2b: Calculations only include reach with a P2 approach

Table 12a. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

	Cross-Section 1, Little Pine Reach 1 (Riffle)						Cross-Section 2, Little Pine Reach 1 (Pool)						Cross-Section 3, Little Pine Reach 1 (Riffle)					
Dimension ^{1,2}	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5
Bankfull Elevation (ft)	2,535.4	2,535.4	2,535.4	2,535.7	2,535.8	2,536.1	2,533.2	2,533.2	2,533.2	2,533.5	2,534.0	2,534.4	2,532.9	2,532.9	2,532.9	2,533.2	2,533.4	2,533.5
Low Bank Elevation (ft)	2,535.4	2,535.4	2,535.5	2,535.7	2,535.9	2,536.1	2,533.2	2,533.1	2,533.1	2,533.5	2,534.0	2,534.4	2,532.4	2,532.2	2,532.5	2,533.2	2,533.5	2,533.9
Bankfull Width (ft)	30.3	29.9	30.8	29.5	29.1	25.3	30.6	30.9	30.9	29.8	29.5	29.8	33.5	32.9	32.3	29.5	23.7	25.5
Floodprone Width (ft)	132.9	135.1	135.1	>106	>106	>106	---	---	---	---	---	---	>200	>200	>200	>215	>215	>214
Bankfull Mean Depth (ft)	1.8	1.7	1.7	1.9	1.9	2.1	2.2	2.1	2.2	2.3	2.6	3.3	1.6	1.6	1.6	1.8	2.3	2.4
Bankfull Max Depth (ft)	2.7	2.8	3.2	3.1	3.1	3.7	4.3	3.9	4.4	4.8	5.2	5.6	3.2	3.1	3.0	3.5	3.5	4.4
Bankfull Cross Sectional Area (ft ²)	53.5	49.8	52.8	55.9	55.6	54.2	68.0	65.9	66.9	69.4	76.0	97.0	52.2	51.8	52.2	53.6	54.7	61.8
Bankfull Width/Depth Ratio	17.1	18.0	18.0	15.6	15.3	11.8	---	---	---	---	---	---	21.4	20.9	20.0	16.3	10.3	10.5
Bankfull Entrenchment Ratio	4.4	4.5	4.4	>3.6	>3.6	>4.2	---	---	---	---	---	---	>6.0	>6.1	>6.2	>7.3	>9.1	>8.4
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	1.0	1.0	---	---	---	---	---	---	<1.0	<1.0	<1.0	1.0	1.0	1.1
	Cross-Section 4, Little Pine Reach 2a (Riffle)						Cross-Section 5, Little Pine Reach 2a (Riffle)						Cross-Section 6, Little Pine Reach 2a (Pool)					
Dimension ^{1,2}	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5
Bankfull Elevation (ft)	2,527.4	2,527.4	2,527.4	2,527.3	2,527.1	2,526.6	2,525.4	2,525.4	2,525.4	2,525.2	2,524.9	2,524.4	2,524.8	2,524.8	2,524.8	2,524.4	2,525.2	2,524.8
Low Bank Elevation (ft)	2,527.4	2,527.5	2,527.5	2,527.7	2,527.8	2,527.6	2,525.4	2,525.3	2,525.4	2,525.4	2,525.8	2,524.9	2,524.8	2,524.5	2,524.7	2,524.4	2,525.2	2,524.8
Bankfull Width (ft)	29.1	29.3	28.5	31.0	27.9	25.4	30.7	31.3	31.0	31.4	31.5	29.2	35.4	35.5	35.4	27.7	32.7	26.9
Floodprone Width (ft)	>200	>200	>200	>189	>189	>189	>200	>200	>200	>90	>79.5	>93	---	---	---	---	---	---
Bankfull Mean Depth (ft)	1.6	1.6	1.8	1.9	2.2	2.8	1.9	1.8	1.9	2.0	2.6	2.5	2.6	2.4	2.4	2.4	3.0	3.6
Bankfull Max Depth (ft)	2.6	2.6	2.9	3.9	4.1	4.4	3.9	3.6	3.5	3.6	5.4	3.6	5.7	5.1	5.3	4.6	5.5	6.2
Bankfull Cross Sectional Area (ft ²)	46.6	46.4	49.8	57.8	62.6	71.1	56.9	56.7	58.2	63.1	82.3	72.2	93.4	83.6	86.5	67.4	98.7	97.4
Bankfull Width/Depth Ratio	18.1	18.5	16.2	16.6	12.5	9.1	16.6	17.2	16.5	15.6	12.0	11.8	---	---	---	---	---	---
Bankfull Entrenchment Ratio	>6.9	>6.8	>7.0	>6.1	>6.8	>7.4	>6.5	>6.4	>6.5	>2.9	>2.5	>3.2	---	---	---	---	---	---
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.1	1.2	1.3	1.0	1.0	1.0	1.1	1.2	1.2	---	---	---	---	---	---
	Cross-Section 7, Little Pine Reach 2b (Pool)						Cross-Section 8, Little Pine Reach 2b (Riffle)						Cross-Section 9, Little Pine Reach 2b (Riffle)					
Dimension ^{1,2}	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5
Bankfull Elevation (ft)	2,522.0	2,522.0	2,522.0	2,522.2	2,522.5	2,522.4	2,520.1	2,520.1	2,520.1	2,519.9	2,519.7	2,519.5	2,519.5	2,519.5	2,519.5	2,519.3	2,519.3	2,519.0
Low Bank Elevation (ft)	2,522.0	2,522.0	2,522.2	2,522.2	2,522.5	2,522.4	2,520.1	2,520.1	2,520.2	2,520.3	2,520.4	2,520.3	2,519.5	2,519.5	2,519.4	2,519.5	2,519.6	2,519.4
Bankfull Width (ft)	35.3	35.5	35.2	39.4	40.3	38.1	28.7	29.8	29.4	30.3	31.8	29.8	31.9	30.7	29.3	31.2	32.7	28.8
Floodprone Width (ft)	---	---	---	---	---	---	>200	>200	>200	>121	>121	>121	>200	>200	>200	>110	>110	>110
Bankfull Mean Depth (ft)	2.9	2.8	2.8	2.5	2.6	2.6	2.1	2.1	2.0	2.3	2.4	2.6	2.0	2.0	2.1	2.2	2.3	2.7
Bankfull Max Depth (ft)	5.4	5.6	5.4	5.4	5.5	5.5	3.4	3.6	3.4	4.2	4.5	4.7	3.1	3.2	3.0	3.7	3.9	4.2
Bankfull Cross Sectional Area (ft ²)	103.7	100.0	97.2	96.9	104.8	98.1	58.8	61.2	59.8	68.3	77.5	77.4	64.2	62.3	60.2	67.4	74.3	76.6
Bankfull Width/Depth Ratio	---	---	---	---	---	---	14.0	14.5	14.4	13.5	13.1	11.5	15.9	15.2	14.2	14.4	14.3	10.9
Bankfull Entrenchment Ratio	---	---	---	---	---	---	>7.0	>6.7	>6.8	>4.0	>3.8	>4.1	>6.3	>6.5	>6.9	>3.5	>3.4	>3.8
Bankfull Bank Height Ratio	---	---	---	---	---	---	1.0	1.0	1.0	1.1	1.2	1.2	1.0	1.0	1.0	1.0	1.1	1.1

---: not applicable

¹Prior to MY3, bankfull dimensions were calculated using a fixed bankfull elevation.

²MY3-MY5 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by NCIRT and NCDMS (9/2018). The remainder of the bankfull dimensions are calculated based on the current year's low bank height. MY3 dimensions were updated in MY4.

Table 12b. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Dimension ^{1,2}	Cross-Section 10, UT2b (Pool)						Cross-Section 11, UT2b (Riffle)						Cross-Section 12, UT2 Reach 1 Lower (Riffle)					
	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5
Bankfull Elevation (ft)	2,570.0	2,570.0	2,570.0	2,570.1	2,570.2	2,570.0	2,566.4	2,566.4	2,566.4	2,566.4	2,566.5	2,566.7	2,573.8	2,573.8	2,573.8	2,573.8	2,573.9	2,574.0
Low Bank Elevation (ft)	2,570.0	2,569.7	2,570.0	2,570.1	2,570.2	2,570.0	2,566.4	2,566.4	2,566.2	2,566.3	2,566.3	2,566.4	2,573.8	2,573.7	2,573.7	2,573.9	2,573.8	2,573.9
Bankfull Width (ft)	5.9	6.0	6.1	7.3	7.6	6.4	6.7	6.3	6.6	6.3	6.4	3.2	8.1	8.4	8.6	8.9	7.1	4.9
Floodprone Width (ft)	---	---	---	---	---	---	15.9	17.7	17.9	14.3	14.1	14.9	28.4	30.0	30.0	31.4	29.5	32.7
Bankfull Mean Depth (ft)	1.0	2.3	2.4	2.3	2.3	2.3	0.5	0.7	0.7	0.5	0.4	0.5	0.6	0.7	0.6	0.7	0.6	1.0
Bankfull Max Depth (ft)	1.7	3.4	3.3	3.4	3.3	2.9	0.9	1.1	1.1	0.8	0.8	0.8	1.0	1.3	1.2	1.4	1.2	1.5
Bankfull Cross Sectional Area (ft ²)	5.7	14.0	14.9	16.6	17.3	14.9	3.7	4.3	4.5	3.0	2.3	1.5	5.1	5.7	5.4	5.9	4.4	4.9
Bankfull Width/Depth Ratio	---	---	---	---	---	---	12.2	9.1	9.6	13.2	17.9	6.7	13.0	12.5	13.9	13.4	11.5	4.8
Bankfull Entrenchment Ratio	---	---	---	---	---	---	2.4	2.8	2.7	2.3	2.2	4.7	3.5	3.6	3.5	3.5	4.2	6.7
Bankfull Bank Height Ratio	---	---	---	---	---	---	1.0	1.0	<1.0	<1.0	<1.0	<1.0	1.0	<1.0	<1.0	1.1	<1.0	1.0
Dimension ^{1,2}	Cross-Section 13, UT2 Reach 1 Lower (Pool)						Cross-Section 14, UT2 Reach 2 (Riffle)						Cross-Section 15, UT2 Reach 2 (Pool)					
	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5
Bankfull Elevation (ft)	2,573.3	2,573.3	2,573.3	2,573.4	2,573.3	2,573.4	2,547.2	2,547.2	2,547.2	2,547.5	2,547.6	2,546.8	2,539.1	2,539.1	2,539.1	2,539.1	2,539.2	2,539.2
Low Bank Elevation (ft)	2,573.3	2,573.3	2,573.3	2,573.4	2,573.3	2,573.4	2,547.2	2,547.2	2,547.1	2,547.4	2,547.7	2,547.4	2,539.1	2,539.0	2,539.2	2,539.1	2,539.2	2,539.2
Bankfull Width (ft)	9.8	10.1	10.4	10.2	10.0	9.9	10.8	8.0	9.2	6.9	7.6	5.9	12.2	11.6	12.0	11.4	11.4	9.7
Floodprone Width (ft)	---	---	---	---	---	---	21.5	23.2	23.5	25.0	25.0	26.0	---	---	---	---	---	---
Bankfull Mean Depth (ft)	1.3	1.2	1.4	1.6	1.5	1.7	0.5	0.8	0.7	0.7	0.8	1.5	1.5	1.0	1.2	1.2	1.0	1.9
Bankfull Max Depth (ft)	2.2	1.9	2.5	3.0	2.8	2.9	1.1	1.2	1.2	1.2	1.3	2.6	3.1	1.7	2.2	1.9	1.7	2.7
Bankfull Cross Sectional Area (ft ²)	12.8	12.5	15.0	16.6	15.0	17.3	5.9	6.6	6.6	4.6	6.3	8.8	18.7	11.9	14.4	13.9	11.4	18.8
Bankfull Width/Depth Ratio	---	---	---	---	---	---	20.1	9.7	13.0	10.5	9.3	3.9	---	---	---	---	---	---
Bankfull Entrenchment Ratio	---	---	---	---	---	---	2.0	2.9	2.5	3.6	3.3	4.4	---	---	---	---	---	---
Bankfull Bank Height Ratio	---	---	---	---	---	---	1.0	1.0	<1.0	<1.0	1.0	1.3	---	---	---	---	---	---
Dimension ^{1,2}	Cross-Section 16, UT2 Reach 2 (Riffle)						Cross-Section 17, UT2 Reach 2 (Riffle)						Cross-Section 18, UT2 Reach 2 (Pool)					
	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5
Bankfull Elevation (ft)	2,535.0	2,535.0	2,535.0	2,535.4	2,535.5	2,535.3	2,531.2	2,531.2	2,531.2	2,531.2	2,531.3	2,532.0	2,530.4	2,530.4	2,530.4	2,530.0	2,530.4	2,530.5
Low Bank Elevation (ft)	2,535.0	2,535.0	2,535.1	2,535.5	2,535.6	2,535.7	2,531.2	2,531.2	2,531.2	2,531.2	2,531.3	2,531.7	2,530.4	2,579.7	2,530.1	2,530.0	2,530.4	2,530.5
Bankfull Width (ft)	8.9	10.0	6.9	8.7	6.4	7.1	12.8	12.9	13.6	12.6	11.2	10.4	19.3	19.5	21.4	8.5	8.8	7.3
Floodprone Width (ft)	>200	>200	>200	>39.5	>40.6	>42	>200	>200	>200	>71.0	>71.0	>71.0	---	---	---	---	---	---
Bankfull Mean Depth (ft)	0.5	0.5	0.4	0.6	0.8	1.0	0.9	0.9	0.9	1.0	1.0	0.8	0.8	0.8	0.8	1.0	1.0	1.1
Bankfull Max Depth (ft)	1.1	0.8	0.6	0.9	1.2	1.5	2.1	1.8	1.9	2.1	1.9	1.2	2.0	2.3	2.1	2.4	2.0	1.5
Bankfull Cross Sectional Area (ft ²)	4.2	5.0	2.8	4.9	4.8	6.7	12.0	12.0	12.0	12.0	11.4	8.3	15.8	16.3	16.9	8.9	8.5	8.4
Bankfull Width/Depth Ratio	19.2	19.9	17.1	15.6	8.5	7.4	13.6	13.8	15.4	13.2	11.0	13.0	---	---	---	---	---	---
Bankfull Entrenchment Ratio	>22.4	>20.0	>28.9	>4.5	>6.3	>6.0	>15.7	>15.5	>14.7	>5.6	>6.3	>6.8	---	---	---	---	---	---
Bankfull Bank Height Ratio	1.0	1.1	1.2	1.1	1.1	1.4	1.0	1.0	1.0	1.0	1.0	<1.0	---	---	---	---	---	---

---: not applicable

¹Prior to MY3, bankfull dimensions were calculated using a fixed bankfull elevation.

²MY3-MY5 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by NCIRT and NCDMS (9/2018). The remainder of the bankfull dimensions are calculated based on the current year's low bank height. MY3 dimensions were updated in MY4.

Table 13a. Monitoring Data - Stream Reach Data Summary

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Little Pine Reach 1

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
Dimension and Substrate - Riffle												
Bankfull Width (ft)	30.3	33.5	29.9	32.9	30.8	32.3	29.5	29.5	23.7	29.1	25.3	25.5
Floodprone Width (ft)	133	>200	135	>200	135	>200	>106	>215	>106	>215	106	>214
Bankfull Mean Depth	1.6	1.8	1.6	1.7	1.6	1.7	1.8	1.9	1.9	2.3	2.1	2.4
Bankfull Max Depth	2.7	3.2	2.8	3.1	3.0	3.2	3.1	3.5	3.1	3.5	3.7	4.4
Bankfull Cross-sectional Area (ft ²)	52.2	53.5	49.8	51.8	52.2	52.8	53.6	55.9	54.7	55.6	54.2	61.8
Width/Depth Ratio	17.1	21.4	18	20.9	18	20	15.6	16.3	10.3	15.3	10.5	11.8
Entrenchment Ratio	4.4	>6.0	4.5	>6.1	4.4	>6.2	>3.6	>6.9	>3.6	>9.1	4.2	8.4
Bank Height Ratio	0.8	1.0	0.8	1.0	0.9	1.0	1.0	1.0	1.0	1.0	1.0	1.1
D50 (mm)	50.7		56.9		45.0		48.5		26.9		45.0	
Profile												
Riffle Length (ft)	28	81	21	47	32	76	12	50	20	96	33	70
Riffle Slope (ft/ft)	0.0040	0.0275	0.0064	0.0283	0.0052	0.0183	0.0029	0.0191	0.0067	0.0280	0.0013	0.0205
Pool Length (ft)	44	96	66	176	49	177	58	176	63	166	36	182
Pool Max Depth (ft)	3.5	5.8	3.0	4.7	3.9	6.2	4.2	5.8	4.1	6.4	3.9	6.5
Pool Spacing (ft)	71	191	77	224	94	210	81	225	73	223	83	213
Pool Volume (ft ³)												
Pattern												
Channel Beltwidth (ft)	45	154										
Radius of Curvature (ft)	60	96										
Rc:Bankfull Width (ft/ft)	2.0	2.9										
Meander Wave Length (ft)	207	313										
Meander Width Ratio	1.5	4.6										
Additional Reach Parameters												
Rosgen Classification	C4		C4		C4		C4		C4		C4	
Channel Thalweg Length (ft)	1,444		1,444		1,444		1,444		1,444		1,444	
Sinuosity (ft)	1.22											
Water Surface Slope (ft/ft)	0.0049		0.0049		0.0050		0.0049		0.0060		0.0054	
Bankfull Slope (ft/ft)	0.0051		0.0043		0.0045		0.0048		0.0059		0.0054	
Ri%/Ru%/P%/G%/S%												
SC%/Sa%/G%/C%/B%/Be%												
d16/d35/d50/d84/d95/d100	0.22/0.48/2.0/88/147/362		0.22/3.4/22/81/123/362		0.13/0.38/11/789/180/1024		0.35/7.45/16/90/128/180		0.1/0.2/8.7/77.7/113.6/180		0.4/1.8/23.8/87.8/151.8/1024	
% of Reach with Eroding Banks	0%		0%		1%		3%		6%		2%	

Table 13b. Monitoring Data - Stream Reach Data Summary

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Little Pine Reach 2a

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
Dimension and Substrate - Riffle												
Bankfull Width (ft)	29.1	30.7	29.3	31.3	28.5	31.0	31.0	31.4	27.9	31.5	25.4	29.2
Floodprone Width (ft)	>200		>200		>200		>90	>189	>79.5	>189	>93	>189
Bankfull Mean Depth	1.6	1.9	1.6	1.8	1.8	1.9	1.9	2.0	2.2	2.6	2.5	2.8
Bankfull Max Depth	2.6	3.9	2.6	3.6	2.9	3.5	3.6	3.9	4.1	5.4	3.6	4.4
Bankfull Cross-sectional Area (ft ²)	46.6	56.9	46.4	56.7	49.8	58.2	57.8	63.1	62.6	82.3	71.1	72.2
Width/Depth Ratio	16.6	18.1	17.2	18.5	16.2	16.5	15.6	16.6	12.0	12.5	9.1	11.8
Entrenchment Ratio	>6.5	>6.9	>6.4	>6.8	>6.5	>7.0	>2.9	>6.1	>2.5	>6.8	>3.2	>7.4
Bank Height Ratio	1.0		1.0		1.0		1.1		1.2		1.2	
D50 (mm)	87.6		72.4		75.9		85.0		72.1		64.0	
Profile												
Riffle Length (ft)	38	68	19	49	27	55	26	54	29	60	22	55
Riffle Slope (ft/ft)	0.0101	0.0274	0.0112	0.0471	0.0143	0.0280	0.0139	0.0300	0.0065	0.0316	0.0015	0.0247
Pool Length (ft)	39	109	39	145	66	186	84	178	77	218	69	185
Pool Max Depth (ft)	4.7	5.8	4.3	6.6	4.0	6.7	4.3	6.0	4.2	6.7	4.7	7.5
Pool Spacing (ft)	132	206	78	206	121	279	57	263	96	268	74	252
Pool Volume (ft ³)												
Pattern												
Channel Beltwidth (ft)	48	108										
Radius of Curvature (ft)	63	77										
Rc:Bankfull Width (ft/ft)	2.2	2.5										
Meander Wave Length (ft)	288	337										
Meander Width Ratio	1.6	3.5										
Additional Reach Parameters												
Rosgen Classification	C4		C4		C4		C4		C4		C4	
Channel Thalweg Length (ft)	1,083		1,083		1,083		1,083		1,083		1,083	
Sinuosity (ft)	1.24											
Water Surface Slope (ft/ft)	0.0072		0.0073		0.0075		0.0074		0.0076		0.0076	
Bankfull Slope (ft/ft)	0.0074		0.0059		0.0067		0.0070		0.0070		0.0073	
Ri%/Ru%/P%/G%/S%												
SC%/Sa%/G%/C%/B%/Be%												
d16/d35/d50/d84/d95/d100	0.22/1.0/38/112/161/256		0.29/11/36/90/157/1024		0.21/12.5/523/121/168/1024		0.32/6.7/49.8/136/274/512		0.2/0.6/24.7/103.6/161.1/256		0.3/12.8/45/153.5/227.6/362	
% of Reach with Eroding Banks	0%		0%		2%		3%		5%		3%	

Table 13c. Monitoring Data - Stream Reach Data Summary

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Little Pine Reach 2b

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
Dimension and Substrate - Riffle												
Bankfull Width (ft)	28.7	31.9	29.8	30.7	29.3	29.4	30.3	31.2	31.8	32.7	28.8	29.8
Floodprone Width (ft)	>200		>200		>200		>110	>121	>110	>121	>110	>121
Bankfull Mean Depth	2.0	2.1	2.0	2.1	2.0	2.1	2.2	2.3	2.3	2.4	2.6	2.7
Bankfull Max Depth	3.1	3.4	3.2	3.6	3.0	3.4	3.7	4.2	3.9	4.5	4.2	4.7
Bankfull Cross-sectional Area (ft ²)	58.8	64.2	61.2	62.3	59.8	60.2	67.4	68.3	74.3	77.5	76.6	77.4
Width/Depth Ratio	14.0	15.9	14.5	15.2	14.2	14.4	13.5	14.4	13.1	14.3	10.9	11.5
Entrenchment Ratio	>6.3	>7	>6.5	>6.7	>6.8	>6.9	>3.5	>4.0	>3.4	>3.8	>3.8	>4.1
Bank Height Ratio	1.0		1.0		1.0		1.0	1.1	1.1	1.2	1.1	1.2
D50 (mm)	47.4		72.0		70.2		62.1		65.7		56.1	
Profile												
Riffle Length (ft)	30	132	26	102	26	44	35	59	28	85	20	52
Riffle Slope (ft/ft)	0.0055	0.0236	0.0169	0.0254	0.0116	0.0177	0.0040	0.0133	0.0070	0.0242	0.0062	0.0218
Pool Length (ft)	41	99	55	153	26	149	24	152	76	140	55	152
Pool Max Depth (ft)	2.6	5.4	3.8	6.3	3.7	5.0	3.6	5.5	4.3	6.8	4.4	6.6
Pool Spacing (ft)	88	190	12	129	8	175	69	162	80	287	52	191
Pool Volume (ft ³)												
Pattern												
Channel Beltwidth (ft)	89											
Radius of Curvature (ft)	82	124										
Rc:Bankfull Width (ft/ft)	2.9	3.9										
Meander Wave Length (ft)	334	329										
Meander Width Ratio	3.1											
Additional Reach Parameters												
Rosgen Classification	C4		C4		C4		C4		C4		C4	
Channel Thalweg Length (ft)	493		493		493		493		493		493	
Sinuosity (ft)	1.04											
Water Surface Slope (ft/ft)	0.0118		0.0101		0.0082		0.0105		0.0121		0.0118	
Bankfull Slope (ft/ft)	0.0101		0.0107		0.0103		0.0102		0.0101		0.0096	
Ri%/Ru%/P%/G%/S%												
SC%/Sa%/G%/C%/B%/Be%												
d16/d35/d50/d84/d95/d100	0.38/22/47/122/209/362		0.22/10/29/111/171/362		0.3/8.0/29.0/107.3/180/362		0.71/5.6/28/93/152/512		0.2/1.0/8.9/94.5/136.1/256		0.4/2.0/22.6/107.3/168.1/362	
% of Reach with Eroding Banks	0%		0%		0%		3%		6%		7%	

Table 13d. Monitoring Data - Stream Reach Data Summary

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

UT2 Reach 1 Lower

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
Dimension and Substrate - Riffle												
Bankfull Width (ft)	8.1		8.4		8.6		8.9		7.1		4.9	
Floodprone Width (ft)	28.4		30.0		30.0		31.4		29.5		32.7	
Bankfull Mean Depth	0.6		0.7		0.6		0.7		0.6		1.0	
Bankfull Max Depth	1.0		1.3		1.2		1.4		1.2		1.5	
Bankfull Cross-sectional Area (ft ²)	5.1		5.7		5.4		5.9		4.4		4.9	
Width/Depth Ratio	13.0		12.5		13.9		13.4		11.5		4.8	
Entrenchment Ratio	3.5		3.6		3.5		3.5		4.2		6.7	
Bank Height Ratio	1.0		1.0		0.9		1.1		<1.0		1.0	
D50 (mm)	56.9		39.8		38.7		43.8		42.9		26.3	
Profile												
Riffle Length (ft)	11	25	13	39	5	24	6	20	10	22	6	38
Riffle Slope (ft/ft)	0.0360	0.0853	0.0136	0.0730	0.0253	0.0793	0.0109	0.0624	0.0234	0.0884	0.0255	0.1066
Pool Length (ft)	5	22	2	15	4	17	5	21	2	25	3	18
Pool Max Depth (ft)	1.9	5.0	1.0	2.9	2.0	3.8	1.1	3.5	1.4	2.6	0.9	2.5
Pool Spacing (ft)	7	34	8	52	6	53	6	34	7	140	5	69
Pool Volume (ft ³)												
Pattern												
Channel Beltwidth (ft)	---											
Radius of Curvature (ft)	---											
Rc:Bankfull Width (ft/ft)	---											
Meander Wave Length (ft)	---											
Meander Width Ratio	---											
Additional Reach Parameters												
Rosgen Classification	B4a		B4a		B4a		B4a		B4a		B4a	
Channel Thalweg Length (ft)	433		433		433		433		433		433	
Sinuosity (ft)	1.05											
Water Surface Slope (ft/ft)	0.0560		0.0477		0.0481		0.0475		0.0502		0.0509	
Bankfull Slope (ft/ft)	0.0563		0.0483		0.0485		0.0455		0.0451		0.0484	
Ri%/Ru%/P%/G%/S%												
SC%/Sa%/G%/C%/B%/Be%												
d16/d35/d50/d84/d95/d100	0.25/11/28/96/143/256		6.1/14/23/75/153/256		0.7/11/28/76/118/256		1.2/18/37/113/180/362		1.6/23.8/35.1/94.3/122.1/256		17.7/34.1/47.3/123/175/362	
% of Reach with Eroding Banks	0%		6%		2%		1%		6%		6%	

Table 13e. Monitoring Data - Stream Reach Data Summary

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

UT2 Reach 2

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
Dimension and Substrate - Riffle												
Bankfull Width (ft)	8.9	12.8	8.0	12.9	6.9	13.6	6.9	12.6	6.4	11.2	5.9	10.4
Floodprone Width (ft)	22	>200	23	>200	24	>200	25	>71	25	>71	26	>71
Bankfull Mean Depth	0.5	0.9	0.5	0.9	0.4	0.9	0.6	1.0	0.8	1.0	0.8	1.5
Bankfull Max Depth	1.1	2.1	0.8	1.8	0.6	1.9	0.9	2.1	1.2	1.9	1.2	2.6
Bankfull Cross-sectional Area (ft ²)	4.2	12.0	5.0	12.0	2.8	12.0	4.6	12.0	4.8	11.4	6.7	8.8
Width/Depth Ratio	13.6	20.1	9.7	19.9	13.0	17.1	10.5	15.6	8.5	11.0	3.9	13.0
Entrenchment Ratio	2.0	>22.4	2.9	>20.0	2.5	>28.9	3.6	>5.6	3.3	>6.3	4.4	>6.8
Bank Height Ratio	1.0		1.0		0.9	1.2	<1.0	1.1	1.0	1.1	1.3	1.4
D50 (mm)	44	53	15	90	34.5	34.8	45.0	48.2	32.0	39.3	29.8	36.4
Profile												
Riffle Length (ft)	17	29	10	36	5	62	4	68	6	36	6	56
Riffle Slope (ft/ft)	0.0262	0.0575	0.0141	0.0658	0.0093	0.0773	0.0122	0.1161	0.0111	0.0725	0.0046	0.0811
Pool Length (ft)	13	46	4	40	6	35	4	39	6	67	6	41
Pool Max Depth (ft)	1.6	3.2	1.5	3.8	1.1	4.6	1.9	4.8	1.5	3.2	1.6	3.7
Pool Spacing (ft)	24	98	8	113	10	207	7	156	3	162	15	160
Pool Volume (ft ³)												
Pattern												
Channel Beltwidth (ft)	61	66										
Radius of Curvature (ft)	19	63										
Rc:Bankfull Width (ft/ft)	2.1	4.9										
Meander Wave Length (ft)	105	135										
Meander Width Ratio	7	5										
Additional Reach Parameters												
Rosgen Classification	C4b		C4b		C4b		C4b		C4b		C4b	
Channel Thalweg Length (ft)	1,318		1,318		1,318		1,318		1,318		1,318	
Sinuosity (ft)	1.2											
Water Surface Slope (ft/ft)	0.0231		0.0225		0.0235		0.0237		0.0240		0.0249	
Bankfull Slope (ft/ft)	0.0237		0.0214		0.0245		0.0247		0.0241		0.0232	
Ri%/Ru%/P%/G%/S%												
SC%/Sa%/G%/C%/B%/Be%												
d16/d35/d50/d84/d95/d100	0.25/11/28/96/143/256		6.1/14/23/75/153/256		0.7/11/28/76/118/256		1.2/18/37/113/180/362		1.6/23.8/35.1/94.3/122.1/256		17.7/34.1/47.3/123/175/362	
% of Reach with Eroding Banks	0%		0%		4%		7%		2%		4%	



Longitudinal Profile Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Little Pine Reach 1 (STA 100+00 - 114+44)



¹ Profile stationing derived from as-built thalweg alignment.

² Stream repairs completed in fall 2020 on Little Pine Creek Reach 1 (STA 100+43 to 101+75) and Reach 2a (STA 121+25 to 122+50).



Longitudinal Profile Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Little Pine Reach 2a (114+44-125+27) and Reach 2b (125+27-130+20)



¹ Profile stationing derived from as-built thalweg alignment.

² Stream repairs completed in fall 2020 on Little Pine Creek Reach 1 (STA 100+43 to 101+75) and Reach 2a (STA 121+25 to 122+50).


Longitudinal Profile Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

UT2 Reach 1 Upper (STA 297+18 - 325+67)



¹ Profile stationing derived from as-built thalweg alignment.


Longitudinal Profile Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

UT2 Reach 1 Upper (STA 297+18 - 325+67)



¹ Profile stationing derived from as-built thalweg alignment.


Longitudinal Profile Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

UT2 Reach 1 Lower (STA 325+67 - 330+00)



¹ Profile stationing derived from as-built thalweg alignment.


Longitudinal Profile Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

UT2 Reach 2 (STA 330+00 - 343+18)




¹ Profile stationing derived from as-built thalweg alignment.

² Stream repairs completed in September 2019 on UT2 Reach 2 STA 332+25 to 339+15.

Longitudinal Profile Plots

Little Pine III Stream & Wetland Restoration Project
 DMS Project No. 94903
 Monitoring Year 5 - 2020

UT2 Reach 2 (STA 330+00 - 343+18)



¹ Profile stationing derived from as-built thalweg alignment.

² Stream repairs completed in September 2019 on UT2 Reach 2 STA 332+25 to 339+15.



Longitudinal Profile Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

UT2b (STA 503+00 - 505+53)



¹ Profile stationing derived from as-built thalweg alignment.


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 1- Little Pine Reach 1



Bankfull Dimensions

54.2	x-section area (ft.sq.)
25.3	width (ft)
2.1	mean depth (ft)
3.7	max depth (ft)
29.6	wetted perimeter (ft)
1.8	hydraulic radius (ft)
11.8	width-depth ratio
106.0	W flood prone area (ft)
4.2	entrenchment ratio
1.0	low bank height ratio

Survey Date: 12/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 2- Little Pine Reach 1



Bankfull Dimensions

97.0	x-section area (ft.sq.)
29.8	width (ft)
3.3	mean depth (ft)
5.6	max depth (ft)
34.5	wetted perimeter (ft)
2.8	hydraulic radius (ft)
9.1	width-depth ratio

Survey Date: 12/2020
Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 3- Little Pine Reach 1



Bankfull Dimensions

61.8	x-section area (ft.sq.)
25.5	width (ft)
2.4	mean depth (ft)
4.4	max depth (ft)
29.6	wetted perimeter (ft)
2.1	hydraulic radius (ft)
10.5	width-depth ratio
214.0	W flood prone area (ft)
8.4	entrenchment ratio
1.1	low bank height ratio

Survey Date: 12/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 4 - Little Pine Reach 2a



Bankfull Dimensions

71.1	x-section area (ft.sq.)
25.4	width (ft)
2.8	mean depth (ft)
4.4	max depth (ft)
29.8	wetted perimeter (ft)
2.4	hydraulic radius (ft)
9.1	width-depth ratio
189.0	W flood prone area (ft)
7.4	entrenchment ratio
1.3	low bank height ratio

Survey Date: 12/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 5- Little Pine Reach 2a



Bankfull Dimensions

72.2	x-section area (ft.sq.)
29.2	width (ft)
2.5	mean depth (ft)
3.6	max depth (ft)
31.2	wetted perimeter (ft)
2.3	hydraulic radius (ft)
11.8	width-depth ratio
93.0	W flood prone area (ft)
3.2	entrenchment ratio
1.2	low bank height ratio

Survey Date: 12/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 6- Little Pine Reach 2a



Bankfull Dimensions

97.4	x-section area (ft.sq.)
26.9	width (ft)
3.6	mean depth (ft)
6.2	max depth (ft)
32.8	wetted perimeter (ft)
3.0	hydraulic radius (ft)
7.4	width-depth ratio

Survey Date: 12/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 7 - Little Pine Reach 2b



Bankfull Dimensions

98.1	x-section area (ft.sq.)
38.1	width (ft)
2.6	mean depth (ft)
5.5	max depth (ft)
41.5	wetted perimeter (ft)
2.4	hydraulic radius (ft)
14.8	width-depth ratio

Survey Date: 12/2020
Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 8 - Little Pine Reach 2b



Bankfull Dimensions

77.4	x-section area (ft.sq.)
29.8	width (ft)
2.6	mean depth (ft)
4.7	max depth (ft)
33.1	wetted perimeter (ft)
2.3	hydraulic radius (ft)
11.5	width-depth ratio
121.0	W flood prone area (ft)
4.1	entrenchment ratio
1.2	low bank height ratio

Survey Date: 12/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 9 - Little Pine Reach 2b



Bankfull Dimensions

76.6	x-section area (ft.sq.)
28.8	width (ft)
2.7	mean depth (ft)
4.2	max depth (ft)
31.5	wetted perimeter (ft)
2.4	hydraulic radius (ft)
10.9	width-depth ratio
110.0	W flood prone area (ft)
3.8	entrenchment ratio
1.1	low bank height ratio

Survey Date: 12/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 10 - UT2b



Bankfull Dimensions

14.9	x-section area (ft.sq.)
6.4	width (ft)
2.3	mean depth (ft)
2.9	max depth (ft)
10.1	wetted perimeter (ft)
1.5	hydraulic radius (ft)
2.8	width-depth ratio

Survey Date: 12/2020
Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 11 - UT2b



Bankfull Dimensions

1.5	x-section area (ft.sq.)
3.2	width (ft)
0.5	mean depth (ft)
0.8	max depth (ft)
4.2	wetted perimeter (ft)
0.4	hydraulic radius (ft)
6.7	width-depth ratio
14.9	W flood prone area (ft)
4.7	entrenchment ratio
0.7	low bank height ratio

Survey Date: 12/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 12 - UT2



Bankfull Dimensions

4.9	x-section area (ft.sq.)
4.9	width (ft)
1.0	mean depth (ft)
1.5	max depth (ft)
6.3	wetted perimeter (ft)
0.8	hydraulic radius (ft)
4.8	width-depth ratio
32.7	W flood prone area (ft)
6.7	entrenchment ratio
1.0	low bank height ratio

Survey Date: 12/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 13 - UT2



Bankfull Dimensions

17.3	x-section area (ft.sq.)
9.9	width (ft)
1.7	mean depth (ft)
2.9	max depth (ft)
12.6	wetted perimeter (ft)
1.4	hydraulic radius (ft)
5.7	width-depth ratio

Survey Date: 12/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 14 - UT2



Bankfull Dimensions

8.8	x-section area (ft.sq.)
5.9	width (ft)
1.5	mean depth (ft)
2.6	max depth (ft)
9.0	wetted perimeter (ft)
1.0	hydraulic radius (ft)
3.9	width-depth ratio
26.0	W flood prone area (ft)
4.4	entrenchment ratio
1.3	low bank height ratio

Survey Date: 12/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 15 - UT2



Bankfull Dimensions

18.8	x-section area (ft.sq.)
9.7	width (ft)
1.9	mean depth (ft)
2.7	max depth (ft)
12.7	wetted perimeter (ft)
1.5	hydraulic radius (ft)
5.0	width-depth ratio

Survey Date: 12/2020
Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 16 - UT2



Bankfull Dimensions

6.7	x-section area (ft.sq.)
7.1	width (ft)
1.0	mean depth (ft)
1.5	max depth (ft)
8.3	wetted perimeter (ft)
0.8	hydraulic radius (ft)
7.4	width-depth ratio
42.0	W flood prone area (ft)
6.0	entrenchment ratio
1.4	low bank height ratio

Survey Date: 12/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 17 - UT2



Bankfull Dimensions

8.3	x-section area (ft.sq.)
10.4	width (ft)
0.8	mean depth (ft)
1.2	max depth (ft)
11.3	wetted perimeter (ft)
0.7	hydraulic radius (ft)
13.0	width-depth ratio
71.0	W flood prone area (ft)
6.8	entrenchment ratio
0.8	low bank height ratio

Survey Date: 12/2020

Field Crew: Wildlands Engineering



View Downstream


Cross-Section Plots

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Cross-Section 18 - UT2



Bankfull Dimensions

8.4	x-section area (ft.sq.)
7.3	width (ft)
1.1	mean depth (ft)
1.5	max depth (ft)
8.7	wetted perimeter (ft)
1.0	hydraulic radius (ft)
6.4	width-depth ratio

Survey Date: 12/2020

Field Crew: Wildlands Engineering



View Downstream

Reachwide and Cross-Section Pebble Count Plots

Little Pine III Stream & Wetland Restoration Project



DMS Project No. 94903

Monitoring Year 5 - 2020

Little Pine Reach 1, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062					0
SAND	Very fine	0.062	0.125		4	4	4	4
	Fine	0.125	0.250		7	7	7	11
	Medium	0.25	0.50	1	7	8	8	19
	Coarse	0.5	1.0		10	10	10	29
	Very Coarse	1.0	2.0	1	6	7	7	36
GRAVEL	Very Fine	2.0	2.8					36
	Very Fine	2.8	4.0		1	1	1	37
	Fine	4.0	5.6					37
	Fine	5.6	8.0		3	3	3	40
	Medium	8.0	11.0		1	1	1	41
	Medium	11.0	16.0	2	2	4	4	45
	Coarse	16.0	22.6	2	2	4	4	49
	Coarse	22.6	32	3	4	7	7	56
	Very Coarse	32	45	3	1	4	4	60
	Very Coarse	45	64	10	1	11	11	71
COBBLE	Small	64	90	14		14	14	85
	Small	90	128	7	1	8	8	93
	Large	128	180	4		4	4	97
	Large	180	256					97
BOULDER	Small	256	362					97
	Small	362	512	2		2	2	99
	Medium	512	1024	1		1	1	100
	Large/Very Large	1024	2048					100
BEDROCK	Bedrock	2048	>2048					100
Total				50	50	100	100	100

Reachwide Channel materials (mm)	
D ₁₆ =	0.4
D ₃₅ =	1.8
D ₅₀ =	23.8
D ₈₄ =	87.8
D ₉₅ =	151.8
D ₁₀₀ =	1024.0



Reachwide and Cross-Section Pebble Count Plots

Little Pine III Stream & Wetland Restoration Project



DMS Project No. 94903

Monitoring Year 5 - 2020

Little Pine Reach 1, Cross-Section 3

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062			0
SAND	Very fine	0.062	0.125			0
	Fine	0.125	0.250	1	2	2
	Medium	0.25	0.50	9	18	20
	Coarse	0.5	1.0	3	6	26
	Very Coarse	1.0	2.0			26
GRAVEL	Very Fine	2.0	2.8			26
	Very Fine	2.8	4.0			26
	Fine	4.0	5.6			26
	Fine	5.6	8.0			26
	Medium	8.0	11.0	1	2	28
	Medium	11.0	16.0	1	2	30
	Coarse	16.0	22.6	2	4	34
	Coarse	22.6	32	2	4	38
	Very Coarse	32	45	6	12	50
	Very Coarse	45	64	8	16	66
COBBLE	Small	64	90	9	18	84
	Small	90	128	1	2	86
	Large	128	180	3	6	92
	Large	180	256			92
BOULDER	Small	256	362	1	2	94
	Small	362	512	2	4	98
	Medium	512	1024	1	2	100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
		Total		50	100	100

Cross-Section 3	
Channel materials (mm)	
D ₁₆ =	0.4
D ₃₅ =	24.7
D ₅₀ =	45.0
D ₈₄ =	90.0
D ₉₅ =	394.8
D ₁₀₀ =	1024.0



Reachwide and Cross-Section Pebble Count Plots

Little Pine III Stream & Wetland Restoration Project



DMS Project No. 94903

Monitoring Year 5 - 2020

Little Pine Reach 2a, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
SILT/CLAY		Silt/Clay	0.000	0.062	1	1	1	1
SAND	Very fine	0.062	0.125		8	8	8	9
	Fine	0.125	0.250		5	5	5	14
	Medium	0.25	0.50		10	10	10	24
	Coarse	0.5	1.0		2	2	2	26
	Very Coarse	1.0	2.0	1	2	3	3	29
GRAVEL	Very Fine	2.0	2.8					29
	Very Fine	2.8	4.0					29
	Fine	4.0	5.6		1	1	1	30
	Fine	5.6	8.0		1	1	1	31
	Medium	8.0	11.0		2	2	2	33
	Medium	11.0	16.0	1	4	5	5	38
	Coarse	16.0	22.6		2	2	2	40
	Coarse	22.6	32	2	4	6	6	46
	Very Coarse	32	45	3	1	4	4	50
	Very Coarse	45	64	5		5	5	55
COBBLE	Small	64	90	9	1	10	10	65
	Small	90	128	7	4	11	11	76
	Large	128	180	13	2	15	15	91
	Large	180	256	6		6	6	97
BOULDER	Small	256	362	3		3	3	100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
BEDROCK	Bedrock	2048	>2048					100
Total				50	50	100	100	100

Reachwide Channel materials (mm)	
D ₁₆ =	0.3
D ₃₅ =	12.8
D ₅₀ =	45.0
D ₈₄ =	153.5
D ₉₅ =	227.6
D ₁₀₀ =	362.0



Reachwide and Cross-Section Pebble Count Plots

Little Pine III Stream & Wetland Restoration Project



DMS Project No. 94903

Monitoring Year 5 - 2020

Little Pine Reach 2a, Cross-Section 5

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062			0
SAND	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.25	0.50			0
	Coarse	0.5	1.0			0
	Very Coarse	1.0	2.0	1	2	2
GRAVEL	Very Fine	2.0	2.8			2
	Very Fine	2.8	4.0			2
	Fine	4.0	5.6			2
	Fine	5.6	8.0	1	2	4
	Medium	8.0	11.0			4
	Medium	11.0	16.0	1	2	6
	Coarse	16.0	22.6	4	8	14
	Coarse	22.6	32	5	10	24
	Very Coarse	32	45	4	8	32
	Very Coarse	45	64	9	18	50
COBBLE	Small	64	90	8	16	66
	Small	90	128	8	16	82
	Large	128	180	3	6	88
	Large	180	256	2	4	92
BOULDER	Small	256	362	3	6	98
	Small	362	512	1	2	100
	Medium	512	1024			100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
Total				50	100	100

Cross-Section 5	
Channel materials (mm)	
D ₁₆ =	24.2
D ₃₅ =	47.7
D ₅₀ =	64.0
D ₈₄ =	143.4
D ₉₅ =	304.4
D ₁₀₀ =	512.0



Reachwide and Cross-Section Pebble Count Plots

Little Pine III Stream & Wetland Restoration Project



DMS Project No. 94903

Monitoring Year 5 - 2020

Little Pine Reach 2b, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062					0
SAND	Very fine	0.062	0.125		1	1	1	1
	Fine	0.125	0.250		2	2	2	3
	Medium	0.25	0.50	2	16	18	18	21
	Coarse	0.5	1.0					21
	Very Coarse	1.0	2.0	3	11	14	14	35
GRAVEL	Very Fine	2.0	2.8					35
	Very Fine	2.8	4.0		1	1	1	36
	Fine	4.0	5.6		2	2	2	38
	Fine	5.6	8.0	1	3	4	4	42
	Medium	8.0	11.0					42
	Medium	11.0	16.0	1	4	5	5	47
	Coarse	16.0	22.6		3	3	3	50
	Coarse	22.6	32	2	2	4	4	54
	Very Coarse	32	45	4	2	6	6	60
	Very Coarse	45	64	6	4	10	10	70
COBBLE	Small	64	90	3	4	7	7	77
	Small	90	128	11	3	14	14	91
	Large	128	180	3	2	5	5	96
	Large	180	256	3		3	3	99
	Small	256	362	1		1	1	100
BOULDER	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
BEDROCK	Bedrock	2048	>2048					100
Total				40	60	100	100	100

Reachwide Channel materials (mm)	
D ₁₆ =	0.4
D ₃₅ =	2.0
D ₅₀ =	22.6
D ₈₄ =	107.3
D ₉₅ =	168.1
D ₁₀₀ =	362.0



Reachwide and Cross-Section Pebble Count Plots

Little Pine III Stream & Wetland Restoration Project



DMS Project No. 94903

Monitoring Year 5 - 2020

Little Pine Reach 2b, Cross-Section 9

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062			0
SAND	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.25	0.50	1	2	2
	Coarse	0.5	1.0			2
	Very Coarse	1.0	2.0	3	6	8
GRAVEL	Very Fine	2.0	2.8			8
	Very Fine	2.8	4.0			8
	Fine	4.0	5.6			8
	Fine	5.6	8.0	1	2	10
	Medium	8.0	11.0	2	4	14
	Medium	11.0	16.0	3	6	20
	Coarse	16.0	22.6	4	8	28
	Coarse	22.6	32	4	8	36
	Very Coarse	32	45	2	4	40
	Very Coarse	45	64	8	16	56
COBBLE	Small	64	90	8	16	72
	Small	90	128	5	10	82
	Large	128	180	3	6	88
	Large	180	256	3	6	94
BOULDER	Small	256	362	3	6	100
	Small	362	512			100
	Medium	512	1024			100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
Total				50	100	100

Cross-Section 9	
Channel materials (mm)	
D ₁₆ =	12.5
D ₃₅ =	30.6
D ₅₀ =	56.1
D ₈₄ =	143.4
D ₉₅ =	271.2
D ₁₀₀ =	362.0



Reachwide and Cross-Section Pebble Count Plots

Little Pine III Stream & Wetland Restoration Project



DMS Project No. 94903

Monitoring Year 5 - 2020

UT2, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062					0
SAND	Very fine	0.062	0.125					0
	Fine	0.125	0.250					0
	Medium	0.25	0.50		1	1	1	1
	Coarse	0.5	1.0		5	5	5	6
	Very Coarse	1.0	2.0		1	1	1	7
GRAVEL	Very Fine	2.0	2.8					7
	Very Fine	2.8	4.0					7
	Fine	4.0	5.6	1		1	1	8
	Fine	5.6	8.0					8
	Medium	8.0	11.0	1	2	3	3	11
	Medium	11.0	16.0	1	2	3	3	14
	Coarse	16.0	22.6	2	5	7	7	21
	Coarse	22.6	32	7	4	11	11	32
	Very Coarse	32	45	10	6	16	16	48
	Very Coarse	45	64	13	1	14	14	62
COBBLE	Small	64	90	13	2	15	15	77
	Small	90	128	8		8	8	85
	Large	128	180	10	1	11	11	96
	Large	180	256	3		3	3	99
	Small	256	362	1		1	1	100
BOULDER	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
BEDROCK	Bedrock	2048	>2048					100
Total				70	30	100	100	100

Reachwide Channel materials (mm)	
D ₁₆ =	17.7
D ₃₅ =	34.1
D ₅₀ =	47.3
D ₈₄ =	122.5
D ₉₅ =	174.5
D ₁₀₀ =	362.0



Reachwide and Cross-Section Pebble Count Plots

Little Pine III Stream & Wetland Restoration Project



DMS Project No. 94903

Monitoring Year 5 - 2020

UT2, Cross-Section 12

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062			0
SAND	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.25	0.50			0
	Coarse	0.5	1.0			0
	Very Coarse	1.0	2.0			0
GRAVEL	Very Fine	2.0	2.8			0
	Very Fine	2.8	4.0			0
	Fine	4.0	5.6	2	2	2
	Fine	5.6	8.0	2	2	4
	Medium	8.0	11.0	6	6	10
	Medium	11.0	16.0	8	8	18
	Coarse	16.0	22.6	24	24	42
	Coarse	22.6	32	17	17	60
	Very Coarse	32	45	20	20	80
	Very Coarse	45	64	8	8	88
COBBLE	Small	64	90	4	4	92
	Small	90	128	6	6	98
	Large	128	180	2	2	100
	Large	180	256			100
BOULDER	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
Total				99	100	100

Cross-Section 12	
Channel materials (mm)	
D ₁₆ =	14.5
D ₃₅ =	20.3
D ₅₀ =	26.3
D ₈₄ =	54.0
D ₉₅ =	107.6
D ₁₀₀ =	180.0



Reachwide and Cross-Section Pebble Count Plots

Little Pine III Stream & Wetland Restoration Project



DMS Project No. 94903

Monitoring Year 5 - 2020

UT2, Cross-Section 14

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062			0
SAND	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.25	0.50			0
	Coarse	0.5	1.0			0
	Very Coarse	1.0	2.0			0
GRAVEL	Very Fine	2.0	2.8			0
	Very Fine	2.8	4.0			0
	Fine	4.0	5.6	2	4	4
	Fine	5.6	8.0			4
	Medium	8.0	11.0	3	6	10
	Medium	11.0	16.0	4	8	18
	Coarse	16.0	22.6	6	12	30
	Coarse	22.6	32	7	14	44
	Very Coarse	32	45	8	16	60
	Very Coarse	45	64	4	8	68
COBBLE	Small	64	90	7	14	82
	Small	90	128			82
	Large	128	180	7	14	96
	Large	180	256	1	2	98
BOULDER	Small	256	362	1	2	100
	Small	362	512			100
	Medium	512	1024			100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
Total				50	100	100

Cross-Section 14	
Channel materials (mm)	
D ₁₆ =	14.6
D ₃₅ =	25.6
D ₅₀ =	36.4
D ₈₄ =	134.4
D ₉₅ =	175.7
D ₁₀₀ =	362.0



Reachwide and Cross-Section Pebble Count Plots

Little Pine III Stream & Wetland Restoration Project



DMS Project No. 94903

Monitoring Year 5 - 2020

UT2, Cross-Section 17

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062			0
SAND	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.25	0.50			0
	Coarse	0.5	1.0			0
	Very Coarse	1.0	2.0	1	2	2
GRAVEL	Very Fine	2.0	2.8			2
	Very Fine	2.8	4.0			2
	Fine	4.0	5.6			2
	Fine	5.6	8.0			2
	Medium	8.0	11.0	3	6	8
	Medium	11.0	16.0	6	12	20
	Coarse	16.0	22.6	7	14	34
	Coarse	22.6	32	10	20	54
	Very Coarse	32	45	9	18	72
	Very Coarse	45	64	11	22	94
COBBLE	Small	64	90	3	6	100
	Small	90	128			100
	Large	128	180			100
	Large	180	256			100
BOULDER	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
		Total		50	100	100

Cross-Section 17	
Channel materials (mm)	
D ₁₆ =	14.1
D ₃₅ =	23.0
D ₅₀ =	29.8
D ₈₄ =	54.5
D ₉₅ =	67.7
D ₁₀₀ =	90.0



Reachwide and Cross-Section Pebble Count Plots

Little Pine III Stream & Wetland Restoration Project



DMS Project No. 94903

Monitoring Year 5 - 2020

UT2b, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062					0
SAND	Very fine	0.062	0.125		3	3	3	3
	Fine	0.125	0.250					3
	Medium	0.25	0.50		3	3	3	6
	Coarse	0.5	1.0					6
	Very Coarse	1.0	2.0	3	3	6	6	12
GRAVEL	Very Fine	2.0	2.8		1	1	1	13
	Very Fine	2.8	4.0		2	2	2	15
	Fine	4.0	5.6	1		1	1	16
	Fine	5.6	8.0		4	4	4	20
	Medium	8.0	11.0	2	3	5	5	25
	Medium	11.0	16.0	5	2	7	7	32
	Coarse	16.0	22.6	9	1	10	10	42
	Coarse	22.6	32	5	2	7	7	49
	Very Coarse	32	45	12	2	14	14	64
	Very Coarse	45	64	11	1	12	12	76
COBBLE	Small	64	90	5		5	5	81
	Small	90	128	8	1	9	9	90
	Large	128	180	6	2	8	8	98
	Large	180	256	2		2	2	100
BOULDER	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
BEDROCK	Bedrock	2048	>2048					100
Total				69	30	99	100	100

Reachwide Channel materials (mm)	
D ₁₆ =	5.3
D ₃₅ =	17.5
D ₅₀ =	32.4
D ₈₄ =	101.8
D ₉₅ =	158.7
D ₁₀₀ =	256.0



Reachwide and Cross-Section Pebble Count Plots

Little Pine III Stream & Wetland Restoration Project



DMS Project No. 94903

Monitoring Year 5 - 2020

UT2b, Cross-Section 11

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
SILT/CLAY	Silt/Clay	0.000	0.062			0
SAND	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.25	0.50	4	4	4
	Coarse	0.5	1.0	2	2	6
	Very Coarse	1.0	2.0	10	10	16
GRAVEL	Very Fine	2.0	2.8	2	2	18
	Very Fine	2.8	4.0	2	2	20
	Fine	4.0	5.6	9	9	29
	Fine	5.6	8.0	12	12	41
	Medium	8.0	11.0	10	10	52
	Medium	11.0	16.0	16	16	68
	Coarse	16.0	22.6	6	6	74
	Coarse	22.6	32	6	6	80
	Very Coarse	32	45	2	2	82
	Very Coarse	45	64	2	2	84
COBBLE	Small	64	90	6	6	90
	Small	90	128	6	6	96
	Large	128	180	4	4	100
	Large	180	256			100
BOULDER	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
BEDROCK	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
Total				99	100	100

Cross-Section 11	
Channel materials (mm)	
D ₁₆ =	2.0
D ₃₅ =	6.6
D ₅₀ =	10.5
D ₈₄ =	64.6
D ₉₅ =	121.1
D ₁₀₀ =	180.0



APPENDIX 5. Hydrology Summary Data and Plots

Table 14. Verification of Bankfull Events

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Reach	Year of Occurrence	Date of Data Collection	Date of Occurrence	Method
Little Pine	MY1	9/25/2016	unknown	Crest Gage
	MY2	5/23/2017	unknown	Wrack Lines and alluvial sediment deposit
	MY3	4/2/2018	unknown	Wrack Lines and alluvial sediment deposit
	MY4	9/18/2019	unknown	Crest Gage
	MY5	8/20/2020	unknown	Wrack Lines and alluvial sediment deposit
UT2	MY1	10/5/2016	unknown	Crest Gage
	MY2	5/23/2017	unknown	Crest Gage
	MY3	4/2/2018	unknown	Wrack Lines and alluvial sediment deposit
	MY4	12/3/2019	unknown	Wrack Lines and alluvial sediment deposit
	MY5	8/20/2020	unknown	Wrack Lines and alluvial sediment deposit
UT2B	MY1	9/27/2016	unknown	Crest Gage
	MY3	4/2/2018	unknown	Wrack Lines and alluvial sediment deposit
	MY4	9/18/2019	unknown	Crest Gage
	MY5	8/20/2020	unknown	Crest Gage

Table 15. Wetland Gage Attainment Summary

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020

Summary of Groundwater Gage Results for MYS					
Gage	Success Criteria Achieved/Max Consecutive Days During Growing Season ¹ (%)				
	Year 1 (2016)	Year 2 (2017)	Year 3 (2018)	Year 4 (2019)	Year 5 (2020)
Wetland FF	Yes/112 Days (66.6%)	Yes/169 Days (100%)	Yes/169 Days (100%)	Yes/169 Days (100%)	Yes/169 Days (100%)

No wetland success criteria established

¹Growing season starts April 26, 2020 and ends October 11, 2020.


Groundwater Gage Plots

Little Pine III Stream & Wetland Mitigation Project

DMS Project No. 94903

Monitoring Year 5 - 2020


Wetland FF



Recorded In-stream Flow Events

Little Pine III Stream & Wetland Restoration Project (DMS Project No. 94903)

Monitoring Year 5 - 2020




Monthly Rainfall Data

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 5 - 2020



¹ 2020 rainfall collected from NC CRONOS Station Name: Sparta 3.5 SSW (NCSU, 2020)

² 30th and 70th percentile rainfall data collected from weather station Sparta, NC8158 (USDA, 2020)

APPENDIX 6. Repair Plans



NORTH CAROLINA
Environmental Quality

ROY COOPER
Governor

MICHAEL S. REGAN
Secretary

TIM BAUMGARTNER
Director

MEMORANDUM

TO: Todd Tugwell, USACE
Kim Browning, USACE
Casey Haywood, USACE
Erin Davis, NCDWR

FROM: Harry Tsomides, NCDEQ - DMS

CC: Paul Wiesner, NCDEQ - DMS
Melonie Allen, NCDEQ - DMS

SUBJECT: Little Pine Creek III – Update on recent stream repairs
DMS #94903
USACE Action ID: SAW-2012-01299
DWR# 14-0041
Alleghany County, North Carolina

DATE: December 17, 2020

The purpose of this memo is to provide an update and summary information on recent stream repairs implemented at the Little Pine III project site, to initiate discussion on the remaining monitoring which may be required to evaluate the repair success, and to update the credit release schedule if necessary.

The credit release schedule indicates a 5-year stream/7-year wetland timeline. Project monitoring started in 2016 and is currently in Monitoring Year 5 (2020). The 2020 DMS Credit Ledger is attached to this memo and summarizes project credits and the current trajectory for remaining monitoring and credit releases. The 2020 DMS Credit Ledger request has been on hold until these repairs were completed and a possible IRT field visit made. DMS is planning to hold back the 2020 proposed release, and update the 2020 and 2021 credit releases as appropriate in 2021.

There have been 2 recent repair events. The attached aerial map and design plan views show the repair stations and areas for each repair event. Phase 1 repairs were conducted in Fall 2019 and addressed severe tributary erosion along portions of UT2 and UT2A. Phase II repairs were conducted in Fall 2020 and addressed areas of erosion and structural failures at 2 sections along Little Pine Creek, as well as a series of small head cuts along UT1. Both repair events were designed by Water and Land Solutions (WLS) and built by Backwater Environmental. The bulk of the repairs involved soil lifts with toe wood for bank protection, stone and log steps for grade control, and minor stream realignment. Before and after photos are shown for each phase and area.



Little Pine Creek is a restoration reach, while UT1, UT2 and UT2A are all enhancement reaches. Following are the project components and mitigation credits:

Table 1. Project Components and Mitigation Credits

Little Pine III Stream & Wetland Restoration Project

DMS Project No. 94903

Monitoring Year 4 - 2019

Mitigation Credits									
Type	Stream		Riparian Wetland		Non-Riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
	R	RE	R	RE	R	RE			
Totals	6,328.6	644.8	N/A	1.393	N/A	N/A	N/A	N/A	N/A
Project Components									
Reach ID	Existing Footage/Acreage	Approach	Restoration (R) or Restoration Equivalent (RE)	As-Built Stationing/Location	As-Built Footage/Acreage	Restoration Footage/Acreage ¹	Mitigation Ratio ²	Credits ¹ (SMU/WMU)	Notes ¹
STREAMS									
Little Pine Reach 1	4,016	P1/P2	Restoration (R)	100+00 to 114+44	1,444	1,417	1:1	1,417.0	Excludes one 27 foot wide ford crossing.
Little Pine Reach 2a		P1	Restoration (R)	114+44 to 125+27	1,083	1,058	1:1	1,058.0	Excludes one 25 foot wide ford crossing.
Little Pine Reach 2b		P1/P2	Restoration (R)	125+27 to 130+20	493	493	1:1	493.0	
		Planting, fencing	Enhancement II (R)	130+20 to 135+60	540	509	2.5:1	197.0	Excludes one 31 foot wide ford crossing, Includes 50% reduction for 33 ft overhead electric easement crossing.
UT1	540	Planting, fencing	Enhancement II (R)	197+26 to 202+24	498	463	2.5:1	185.2	Excludes one 35 foot wide culvert crossing.
		Planting, fencing, channel creation	Enhancement II (R)	202+24 to 206+26	402	402	2.5:1	160.8	
UT2 Reach 1	5,270	P1/P2/P4, preservation	Enhancement I (R)	297+18-343+18	4,600	4,474	2:1	2,237.0	Excludes four constructed culvert crossings; 32, 24, 32, and 38 feet wide respectively.
UT2 Reach 2									
UT2a	2,921	Planting, fencing	Enhancement II (R) ³	401+78 to 403+34 & 403+75 to 404+34	215 ³	215 ³	n/a	n/a	Easement Break 403+34 - 403+75
		Preservation	Preservation (RE)	405+15 to 426+58	2,143	2,143	5:1	428.6	
		Planting, fencing	Enhancement II (R)	426+58 to 432+09	551	519	2.5:1	207.6	Excludes one 32 foot wide constructed culvert crossing.
UT2b	553	Planting, fencing	Enhancement II (R)	500+00 to 503+00	300	300	2.5:1	120.0	
		P2	Restoration (RE)	503+00 to 505+53	253	253	1:1	253.0	
UT3	400	Preservation	Preservation (RE)	602+44 to 606+44	400	384	5:1	76.8	Excludes one 16 foot wide constructed ford crossing.
UT4	1,036	Preservation	Preservation (RE)	701+26 to 708+23	697	697	5:1	139.4	
WETLANDS									
Wetland AA	0.38	Planting, fencing	Enhancement (RE)	UT2 floodplain		0.38	2:1	0.190	
Wetland BB	0.16	Planting, fencing	Enhancement (RE)	UT2 floodplain		0.16	2:1	0.080	
Wetland CC	0.26	Grade control, planting, fencing	Enhancement (RE)	UT2b headwaters		0.26	2:1	0.130	
Wetland DD	0.12	Planting, fencing	Enhancement (RE)	North of UT2/UT2a		0.12	2:1	0.060	
Wetland EE	0.28	Planting, fencing	Enhancement (RE)	UT2 floodplain		0.28	2:1	0.140	
Wetland FF	0.76	Outlet stabilization, planting, fencing	Enhancement (RE)	North of UT1/Little Pine		0.76	2:1	0.380	
Wetland GG	0.33	Planting, fencing	Enhancement (RE)	Little Pine		0.33	2:1	0.165	
Wetland HH	0.42	Planting, grade control	Enhancement (RE)	South of UT4/ Little Pine		0.42	2:1	0.210	
Wetland JJ	0.19	Preservation	Preservation (RE)	UT4 floodplain		0.19	5:1	0.038	
Component Summation									
Restoration Level	Stream (LF)	Riparian Wetland (acres)	Non-Riparian Wetland (acres)	Buffer (square feet)	Upland (acres)				
Restoration	3221								
Enhancement I	4474								
Enhancement II	2193								
Enhancement		2.71							
Preservation	3224	0.19							

¹Restoration footage based off of the surveyed as-built thalweg alignment is greater than design centerline alignment, resulting in credited length greater than that reported in the Mitigation Plan.

²Unique ratio for UT2 was discussed in field with IRT members and recorded 8/15/2012 in meeting notes.

³Length not included in component summation since no credit is sought

Please let me know if you have any questions or need any further information. We will await your guidance and feedback before making any project decisions.

Sincerely,

Harry Tsomides

Harry Tsomides
Project Manager, NCDEQ-DMS



Attachments:

Aerial Map

Design Plans


Photo Log (Pre- and post-repair)

2020 DMS Credit Ledger




Little Pine III - Repairs 2019-2020


Legend


 LP III Easement

Stream_Centerline

 <all other values>

RefName

 Enhancement I

 Enhancement II

 Preservation

 Restoration



Phase 1 (2019)
UT2/2A


Area 2

Area 1


Phase 2 (2020)
LPC / UT1

Area 3



Phase 1 Stream Repair Design - UT2 / UT2A (September-October 2019)



Phase 2 Stream Repair Design - Little Pine Creek / UT1 (September-October 2020)



Phase 1 Stream Repair Photos – UT2 and UT2A





Phase 2 Stream Repair Photos – Little Pine Creek and UT1





Area 3 pre-repair (July 2019)
Channel bar formation



Area 3 post-repair (Oct 2020)
Sloping, stabilization and soil lifts



Area 2 pre-repair (June 2018)
Head cuts and subsurface channel



Area 2 post-repair (Sep 2020)
Sloping, stabilization and grade control

Mitigation Project Name **Little Pine Creek III**
DMS ID **94903**
River Basin **New**
Cataloging Unit **05050001**
County **Alleghany**

USACE Action ID **2012-01299**
DWR Permit **2014-0041**
Date Project Instituted **5/30/2011**
Date Prepared **2/25/2020**
Stream/Wet. Service Area **New 05050001**

Signature & Date of Official Approving Credit Release

- 1 - For NCDMS, no credits are released during the first milestone
2 - For NCDMS projects, the second credit release milestone occurs automatically when the as-built report (baseline monitoring report) has been made available to the IRT by posting it to the DMS portal, provided the following have been met:
1) Approved of Final Mitigation Plan
2) Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property.
3) Completion of all physical and biological improvements to the mitigation site pursuant to the mitigation plan.
4) Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required.
3 - A 10% reserve of credits is to be held back until the bankfull event performance standard has been met.

Credit Release Milestone	Cold Stream Credits						
Project Credits	Scheduled Releases %	Proposed Releases %	Proposed Released #	Not Approved # Releases	Approved Credits	Anticipated Release Year	Actual Release Date
1 - Site Establishment	N/A	N/A	N/A	N/A	N/A	N/A	N/A
2 - Year 0 / As-Built	30.00%	30.00%	2,092.020	0.000	2,092.020	2016	9/22/2016
3 - Year 1 Monitoring	10.00%	10.00%	697.340	0.000	697.340	2017	4/3/2017
4 - Year 2 Monitoring	10.00%	10.00%	697.340	76.800	620.540	2018	7/12/2018
5 - Year 3 Monitoring	10.00%	10.00%	774.140	0.000	774.140	2019	4/26/2019
6 - Year 4 Monitoring	10.00%	10.00%	697.340			2020	
7 - Year 5 Monitoring	15.00%					2021	
Stream Bankfull Standard	15.00%	15.00%	1,046.010	0.000	1,046.010	2018	7/12/2018
			Totals		5,230.050		

Total Gross Credits	6,973.400
Total Unrealized Credits to Date	0.000
Total Released Credits to Date	5,230.050
Total Percentage Released	75.00%
Remaining Unreleased Credits	1,743.350

Credit Release Milestone	Riparian Credits						
Project Credits	Scheduled Releases %	Proposed Releases %	Proposed Released #	Not Approved # Releases	Approved Credits	Anticipated Release Year	Actual Release Date
1 - Site Establishment	N/A	N/A	N/A	N/A	N/A	N/A	N/A
2 - Year 0 / As-Built	30.00%	30.00%	0.418	0.000	0.418	2016	9/22/2016
3 - Year 1 Monitoring	10.00%	10.00%	0.139	0.000	0.139	2017	4/3/2017
4 - Year 2 Monitoring	10.00%	10.00%	0.139	0.000	0.139	2018	7/12/2018
5 - Year 3 Monitoring	15.00%	15.00%	0.209	0.000	0.209	2019	4/26/2019
6 - Year 4 Monitoring	5.00%	5.00%	0.070			2020	
7 - Year 5 Monitoring	15.00%					2021	
8 - Year 6 Monitoring	5.00%					2022	
9 - Year 7 Monitoring	10.00%					2023	
Stream Bankfull Standard	N/A	N/A	N/A	N/A	N/A	N/A	N/A
			Totals		0.905		

Total Gross Credits	1.393
Total Unrealized Credits to Date	0.000
Total Released Credits to Date	0.905
Total Percentage Released	64.97%
Remaining Unreleased Credits	0.488

Mitigation Project Name
DMS ID
River Basin
Cataloging Unit
County

Little Pine Creek III
94903
New
05050001
Alleghany

USACE Action ID
DWR Permit
Date Project Instituted
Date Prepared
Stream/Wet. Service Area

2012-01299
2014-0041
5/30/2011
2/25/2020
New 05050001

Notes

Contingencies (if any)

Project Quantities

Mitigation Type	Restoration Type	Physical Quantity
Cold Stream	Enhancement I	4,474.000
Cold Stream	Enhancement II	2,193.000
Cold Stream	Preservation	3,224.000
Cold Stream	Restoration	3,221.000
Riparian	Enhancement	2.710
Riparian	Preservation	0.190

Debits

							Stream Restoration Credits	Stream Restoration Equivalent Credits	Riparian Restoration Equivalent Credits
Beginning Balance (mitigation credits)							6,328.600	644.800	1.393
Released Credits							4,746.450	483.600	0.905
Unrealized Credits							0.000	0.000	0.000
Owning Program	Req. Id	TIP #	Project Name	USACE Permit #	DWR Permit #	DCM Permit #			
NCDOT Stream & Wetland ILF Program	REQ-005451	R-0529BA, R-0529BB, R-0529DB	US 421 Widening	1997-07161	1997-0616		170.965		
NCDOT Stream & Wetland ILF Program	REQ-005451	R-0529BA, R-0529BB, R-0529DB	US 421 Widening	1997-07161	1997-0616		159.000		
NCDOT Stream & Wetland ILF Program	REQ-006078		SR 1187 Improvements - Division 11	2014-00886			25.000		
NCDOT Stream & Wetland ILF Program	REQ-006088		Bridge 129 on SR 1595 over Nathans Creek	2014-00636			31.000		
NCDOT Stream & Wetland ILF Program	REQ-006108		SR 1393 Improvements - Division 11	2014-01188			260.000		
NCDOT Stream & Wetland ILF Program	REQ-006194	R-2915A	US 221 Widening	2012-00882	2014-0762		143.300		
NCDOT Stream & Wetland ILF Program	REQ-006194	R-2915A	US 221 Widening	2012-00882	2014-0762		671.100		
NCDOT Stream & Wetland ILF Program	REQ-006194	R-2915A	US 221 Widening	2012-00882	2014-0762		261.180		
NCDOT Stream & Wetland ILF Program	REQ-006194	R-2915A	US 221 Widening	2012-00882	2014-0762		322.100		
NCDOT Stream & Wetland ILF Program	REQ-006194	R-2915A	US 221 Widening	2012-00882	2014-0762		223.700		
NCDOT Stream & Wetland ILF Program	REQ-006194	R-2915A	US 221 Widening	2012-00882	2014-0762		87.060		
NCDOT Stream & Wetland ILF Program	REQ-006198	R-2915D	US 221 Widening	2012-00882	2014-0762		2,044.045		

Mitigation Project Name
DMS ID
River Basin
Cataloging Unit
County

Little Pine Creek III
94903
New
05050001
Allegheny

USACE Action ID
DWR Permit
Date Project Instituted
Date Prepared
Stream/Wet. Service Area

2012-01299
2014-0041
5/30/2011
2/25/2020
New 05050001

NCDOT Stream & Wetland ILF Program	REQ-006222		SR 1339 Improvements - Division 11	2014-02058			250.000		
Debits							Stream Restoration Credits	Stream Restoration Equivalent Credits	Riparian Restoration Equivalent Credits
Beginning Balance (mitigation credits)							6,328.600	644.800	1.393
Released Credits							4,746.450	483.600	0.905
Unrealized Credits							0.000	0.000	0.000
Owning Program	Req. Id	TIP #	Project Name	USACE Permit #	DWR Permit #	DCM Permit #			
NCDOT Stream & Wetland ILF Program	REQ-006273		SR 1331B Improvements - Division 11	2014-02340			98.000		
NCDOT Stream & Wetland ILF Program	REQ-006194	R-2915A	US 221 Widening	2012-00882	2014-0762			193.440	
NCDOT Stream & Wetland ILF Program	REQ-006194	R-2915A	US 221 Widening	2012-00882	2014-0762			64.480	
NCDOT Stream & Wetland ILF Program	REQ-006198	R-2915D	US 221 Widening	2012-00882	2014-0762			225.680	
NCDOT Stream & Wetland ILF Program	REQ-006195	R-2915A	US 221 Widening	2012-00882	2014-0762				0.405
NCDOT Stream & Wetland ILF Program	REQ-006195	R-2915A	US 221 Widening	2012-00882	2014-0762				0.010
NCDOT Stream & Wetland ILF Program	REQ-006195	R-2915A	US 221 Widening	2012-00882	2014-0762				0.137
NCDOT Stream & Wetland ILF Program	REQ-006199	R-2915D	US 221 Widening	2012-00882	2014-0762				0.338
NCDOT Stream & Wetland ILF Program	REQ-006199	R-2915D	US 221 Widening	2012-00882	2014-0762				0.015
Total Credits Debited							4,746.450	483.600	0.905
Remaining Available balance (Released credits)							0.000	0.000	0.000
Remaining balance (Unreleased credits)							1,582.150	161.200	0.488