

# LITTLE TROUBLESOME CREEK MITIGATION SITE

*Rockingham County, NC*

*NCDENR Contract 003267*

*NCEEP Project Number 94640*

## Monitoring Year 1 Annual Report

### FINAL

Data Collection Period: September-November 2012

Submission Date: January 11, 2013



Prepared for:



NCDENR, NCEEP  
1652 Mail Service Center  
Raleigh, NC  
27699-1652

Prepared by:

---



Wildlands Engineering, Inc.  
1430 S. Mint Street, #104  
Charlotte, NC 28203  
P – 704-332-7754  
F – 704-332-3306

# LITTLE TROUBLESOME CREEK MITIGATION SITE

## Monitoring Year 1 Annual Report

1.0	Executive Summary .....	1
1.1	Project Goals and Objectives .....	1
1.2	Monitoring Year 1 Data Assessment .....	3
1.2.1	Vegetative Assessment .....	4
1.2.2	Stream Assessment .....	5
1.2.3	Wetland Assessment .....	6
1.3	Monitoring Year 1 Summary .....	6
2.0	Methodology .....	6
3.0	References .....	7

### APPENDICES

#### **Appendix 1      General Tables and Figures**

Figure 1	Project Vicinity Map
Figures 2a-2b	Project Component/Asset Map
Table 1	Project Components and Mitigation Credits
Table 2	Project Activity and Reporting History
Table 3	Project Contact Table
Table 4	Project Baseline Information and Attributes

#### **Appendix 2      Visual Assessment Data**

Figure 3.0-3.5	Integrated Current Condition Plan View
Table 5a-c	Visual Stream Morphology Stability Assessment Table
Table 6	Vegetation Condition Assessment Table
Stream Photographs	
Vegetation Photographs	

#### **Appendix 3      Vegetation Plot Data**

Table 7	Vegetation Plot Criteria Attainment
Table 8a-b	CVS Vegetation Plot Metadata
Table 9a-c	Planted and Total Stem Counts (Species by Plot with Annual Means)

#### **Appendix 4      Morphological Summary Data and Plots**

Table 10a-b	Baseline Stream Data Summary
Table 11	Monitoring Data – Dimensional Morphology Summary (Dimensional Parameters – Cross-Section)
Table 12a-d	Monitoring Data – Stream Reach Data Summary
Figure 4a-d	Longitudinal Profile Plots
Figure 5a-m	Cross-Section Plots
Figure 6a-k	Reachwide and Cross-Section Pebble Count Plots

#### **Appendix 5      Hydrology Summary Data and Plots**

Table 13	Verification of Bankfull Events
Table 14	Wetland Gage Attainment Summary
Figure 7a-d	Groundwater Gage Plots
Figure 8	30-70 Percentile Monthly Rainfall

## 1.0 Executive Summary

The Little Troublesome Creek Mitigation Site is a full-delivery stream and wetland restoration project for the North Carolina Ecosystem Enhancement Program (NCEEP) in Rockingham County, NC. The stream area, hereafter referred to as the Stream Site, is located on the southeastern side of Reidsville along Irvin and Little Troublesome Creeks. The wetland area, hereafter referred to as the Wetland Site, is located approximately four miles southeast of the Stream Site and is also adjacent to Little Troublesome Creek. The Stream Site is located south of Turner Road, east of the intersection of Turner Road and Way Street in the City of Reidsville, North Carolina. The Wetland Site is located approximately 3,000 feet southwest of the intersection of NC Highway 150 and Mizpah Church Road, south of the City of Reidsville. Little Troublesome Creek is located within the Haw River watershed (North Carolina Division of Water Quality (NCDWQ) Subbasin 03-06-01) of the Cape Fear River Basin (Hydrologic Unit 03030002010030).

The Stream Site is located in a mature bottomland hardwood forest within a 34.5-acre tract owned by Wildlands Little Troublesome Creek Holdings, LLC. A conservation easement has been recorded on 33 acres of the tract (Deed Book 1411, Page Number 2458). The wetland portion of the Little Troublesome Creek project is located within a tract of land owned by Jerry Apple. A conservation easement has been recorded on the 19-acre project area within the Apple tract (Deed Book 1412, Page Number 1685).

Little Troublesome Creek (NCDWQ Index No. 16-7), which is the main creek on the project site, has been classified as Class C; NSW waters. Class C waters are protected for secondary recreation, fishing, wildlife, fish and aquatic life propagation and survival, agriculture, and other uses. The Nutrient Sensitive Waters (NSW) classification is a supplemental classification for waters that are subject to excessive growth of microscopic or macroscopic vegetation and therefore need nutrient management. Directions and a map of the Site are provided in Figure 1.

### 1.1 *Project Goals and Objectives*

Prior to construction activities, the most significant watershed stressors identified during the technical assessment were stream bank erosion and instability. Other stressors included declining aquatic habitat, loss of forest, degraded riparian buffers, loss of wetlands, lack of urban stormwater detention, and water quality problems related to increased sediment and nutrient loadings. As a result of the aforementioned stressors, the Stream Site and Wetland Site had poor water quality due to sediment pollution and poor habitat due to lack of riparian and wetland vegetation. In particular, the Stream Site lacked stable streambank vegetation despite being surrounded by mature vegetation. The Stream Site also lacked in-stream bed diversity and exhibited unstable geomorphic conditions. Tables 1-4 in Appendix 1 present the pre-restoration conditions in detail for the Stream and Wetland Sites.



The primary objectives of the project were to stabilize highly eroding stream banks, reconnect streams to their historic floodplain, improve wetland hydrology and function, reduce nutrient levels, sediment input, and water temperature, increase dissolved oxygen concentrations, create appropriate in-stream and terrestrial habitat, and decrease channel velocities. These objectives were achieved by restoring 4,988 linear feet (LF) of perennial stream channel, and restoring, enhancing, and creating 18.0 acres of riparian wetland. The Stream Site and Wetland Site riparian areas were also planted to stabilize streambanks, improve habitat, and protect water quality.

The following primary project goals (measured) were established in the project Mitigation Plan (2011) to address the effects from watershed and project site stressors:

- Stabilize stream dimensions;
- Stabilize stream pattern and profile;
- Establish proper substrate distribution throughout stream;
- Establish wetland hydrology for restored wetlands; and
- Restore native vegetation throughout wetlands and buffer zones.

The following secondary project goals (unmeasured) were established in the project Mitigation Plan (2011) to address the effects from watershed and project site stressors:

- Decrease nutrient and urban runoff pollutant levels;
- Decrease sediment input;
- Decrease water temperature and increase dissolved oxygen levels;
- Create appropriate in-stream habitat;
- Create appropriate terrestrial habitat; and
- Decrease channel velocities.

The following project objectives were established to meet these primary and secondary goals:

- Riffle cross-sections of the restoration and enhancement reaches were constructed to remain stable and will show little change in bankfull area, maximum depth ratio, and width-to-depth ratio over time.
- The project was constructed so that the bedform features of the restoration reaches will remain stable overtime. This includes riffles that will remain steeper and shallower than the pools and pools that are deep with flat water surface slopes. The relative percentage of riffles and pools will not change significantly over time. Banks will be constructed so that bank height ratios will remain very near to 1.0 for nearly all of the restoration reaches.
- Stream substrate will remain coarse in the riffles and finer in the pools.
- A free groundwater surface will be present within 12 inches of the ground surface in the restored wetland areas for 7 percent of the growing season measured on consecutive days under typical precipitation conditions.

- Native vegetation appropriate for the wetland and riparian buffer zones were planted throughout both the Wetland and Stream Sites. The planted trees will become well established and survival criteria will be met.
- Off-site nutrient input will be absorbed on-site by filtering flood flows through restored floodplain areas and wetlands, where flood flows can disperse through native vegetation and be captured in vernal pools. Increased surface water residency time will provide contact treatment time and groundwater recharge potential.
- Sediment input from eroding stream banks was reduced by installing bioengineering and in-stream structures while creating a stable channel form using geomorphic design principles. Sediment from off-site sources will be captured by deposition on restored floodplain areas where native vegetation will slow overland flow velocities.
- Restored riffle/step-pool sequences where distinct points of re-aeration can occur will allow for oxygen levels to be maintained in the perennial reaches. Creation of deep pool zones will lower temperature, helping to maintain dissolved oxygen concentrations. Establishment and maintenance of riparian buffers will create long-term shading of the channel flow to minimize thermal heating.
- A channel form that includes riffle/pool sequences and gravel and cobble zones of macroinvertebrate habitat for fish was created. Large woody debris, rock structures, root wads, and native stream bank vegetation were introduced to substantially increase habitat value.
- Adjacent buffer areas were restored by removing invasive vegetation and planting native vegetation. These areas will be allowed to receive more regular and inundating flows. Riparian wetland areas were restored and enhanced to provide wetland habitat.
- By allowing for more overbank flooding and by increasing channel roughness, local channel velocities can be reduced. This will allow for less bank shear stress, formation of refuge zones during large storm events and zonal sorting of depositional material.

### *1.2 Monitoring Year 1 Data Assessment*

The final restoration plan was submitted and accepted by NCEEP in June 2011. Construction activities were completed by Fluvial Solutions in May 2012. The baseline monitoring and as-built survey were completed between April and May 2012. The first annual monitoring assessment (Year 1) was completed in October 2012.

The Stream Site will be monitored for a total of five years, with the final monitoring activities conducted in 2016. The Wetland Site will be monitored for a total of seven years, with the final monitoring activities conducted in 2018. The close-out for both the Stream Site and Wetland Site will be conducted in 2019. Monitoring consists of collecting morphological, vegetative, and hydrological data on an annual basis to assess the project success based on the restoration goals and objectives. The success of the Stream Site will be assessed using measurements of

the stream channel's dimension, pattern, profile, substrate composition, permanent photographs, vegetation, and surface water hydrology. The success of the Wetland Site will be assessed using measurements of groundwater hydrology and vegetation. Any areas with identified high priority problems, such as streambank instability, aggradation/degradation, insufficient groundwater hydroperiod, or lack of vegetation establishment will be evaluated on a case-by-case basis. The problem areas will be visually noted and remedial actions will be discussed with NCEEP staff to determine a plan of action. A proposal of work will be submitted if remediation of an area is required.

#### 1.2.1 Vegetative Assessment

A total of 35 vegetation plots were established within the project easement areas (22 at the Wetland Site; 13 at the Stream Site) using standard 10 meter by 10 meter vegetation monitoring plots. The number of monitoring quadrants required is based on the NCEEP monitoring guidance documents (version 2.0, 10/12/10). Vegetation assessments were conducted following the Carolina Vegetation Survey (CVS) Level 2 Protocol for Recording Vegetation (Lee et al, 2008).

The Stream Site included three plots along Little Troublesome Creek, five plots along Irvin Creek Reach 1, and five plots along Irvin Creek Reach 2. Due to the narrow planted corridor along UT1, vegetation plots were not established. Instead, a visual assessment of the planted corridor is used to evaluate vegetation growth success. Vegetation plots were randomly established within the planted corridor of the stream and wetland restoration areas to capture the heterogeneity of the designed vegetative communities. The vegetation plot corners have been marked and are recoverable either through field identification or with the use of a GPS unit. Reference photographs at the origin looking diagonally across the plot to the opposite corner were taken with the as-built. The final vegetative success criteria will be the survival of 260 planted stems per acre in the riparian corridor of the Stream Site at the end of year five monitoring, and 200 planted stems per acre within the Wetland Site at the end of year seven monitoring. The interim measure of vegetative success for the entire site will be the survival of at least 320 planted stems per acre at the end of the third monitoring year. The extent of invasive species coverage will also be monitored and controlled as necessary throughout the five-year monitoring period for streams and seven-year monitoring period for wetlands.

The monitoring year one (MY-1) vegetative survey was completed in September 2012. The 2012 annual vegetation monitoring on the Wetland Site resulted in an average survivability of 639 stems per acre, which is greater than the interim requirement of 320 stems/acre and approximately 9% less than the baseline density recorded (701 stems/acre) in April 2012. There was an average of 16 stems per plot compared to 17 stems per plot during the baseline monitoring (MY-0) for the Wetland Site. The average survivability on the Stream Site was 807 stems/acre, which is approximately 15% less than the baseline density recorded (953 stems/acre). There were an average of 20 stems per plot compared to 24 stems per plot in MY-0 for the Stream Site.

All 35 plots are on track to meet the success criteria required for monitoring year three (MY-3). Please refer to Appendix 3 for vegetation summary tables and raw data tables and Appendix 2 for vegetation plot photographs and the vegetation condition assessment table.

#### *Maintenance Plan*

Overall, both the Wetland Site and the Stream Site are on track to meet the required vegetation success criteria for MY-3. No maintenance is proposed at this time.

#### 1.2.2 Stream Assessment

Morphological surveys for the MY-1 were conducted in October 2012. All streams within the Site met the success criteria for MY-1. Please refer to Appendix 2 for the visual assessment table, current condition plan view (CCPV), and photographs and Appendix 4 for morphological data and plots.

Riffle cross-sections surveyed along the restoration reaches have met success criteria for MY-1. The cross-sections appear stable and show little to no change in the bankfull area, maximum depth ratio, or width-to-depth ratio. All surveyed riffle cross-sections fell within the parameters defined for channels of the appropriate Rosgen stream type. The surveyed longitudinal profile data for the stream restoration reaches illustrates that the bedform features are maintaining lateral and vertical stability. The riffles are remaining steeper and shallower than the pools, while the pools are remaining deeper than riffles and maintaining flat water surface slopes. The longitudinal profiles show that the bank height ratios remain very near to 1.0 for all of the restoration reaches. Deposition within pools was documented in the longitudinal profile along UT<sub>1</sub>. The deposition is not affecting channel stability but will be monitored. In-stream structures, such as root wads used to enhance channel habitat and stability on the outside bank of meander bends are providing stability and habitat as designed. Pattern data will only be completed in monitoring year five (MY-5) if there are indicators from the profile or cross-sections that significant geomorphic adjustments have occurred. No changes were observed that indicated a change in the radius of curvature or channel belt width; therefore, pattern data is not included in the MY-1 report.

Substrate materials in the restoration reaches indicate a progression toward and the maintenance of coarser materials in the riffle features and smaller particles in the pool features.

At the end of the five year monitoring period, two or more bankfull events must occur in separate years within the restoration reach. Bankfull events were recorded on Irvin Creek, Little Troublesome Creek, and UT<sub>1</sub> by crest gage or onsite observations (wrack lines) during the MY-1 data collection. Please refer to Appendix 5 to review the hydrologic data.

### 1.2.3 Wetland Assessment

Groundwater monitoring gages were established throughout the wetland restoration, enhancement, and creation areas on the Wetland Site. The gages were installed at appropriate locations so that the data collected will provide an indication of groundwater levels throughout the wetland project area. A total of eight groundwater gages were installed. According to local WETS station in Eden, NC, the growing season in Rockingham County runs from March 25<sup>th</sup> to November 6<sup>th</sup> (226 days). Wildlands installed two soil temperature loggers, one within each wetland, to collect additional growing season data. These probes can be used to better define the growing season using the threshold soil temperature of 41 degrees or higher measured at a depth of 12 inches (USACE, 2010). The probes indicate a longer growing season than that defined for Rockingham County by the WETS station data. A barotroll logger and a rain gage were also installed onsite. All monitoring gages were downloaded on a quarterly basis and will be maintained on an as needed basis. Monitoring gage locations are depicted on the CCPV maps in Appendix 2.

The success criteria for wetland hydrology is to have a free groundwater surface within 12 inches of the ground surface for 7 percent of the growing season, which is measured on consecutive days under typical precipitation conditions. Since installation in late March 2012, an onsite rainfall gage has recorded 20.95 inches of precipitation through mid-November. This is lower than the historic precipitation average between April and November of 31.65 inches collected by nearby weather station Reidsville 2 NW, NC7202 (USDA, 2002). Five of eight gages met the annual wetland hydrology success criteria. The inconsistent range of wetland hydrology success across the site is likely due to drier than normal weather. Please refer to Appendix 5 for wetland hydrology data and plots.

### 1.3 *Monitoring Year 1 Summary*

Overall, all streams within the Site are stable and functioning as designed. All vegetation plots met the success criteria required for MY-1 as seen in the CCPV. There has been at least one (1) bankfull event recorded along each restored project reach since construction commenced, therefore, the MY-5 hydrology attainment requirement has been partially met for the Site at this time. Currently five of eight groundwater gages are meeting success criteria for wetland hydrology. This is likely due to below normal precipitation. It is anticipated that success criteria will be met during years of typical rainfall.

Summary information/data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Mitigation Plan documents available on NCEEP's website. All raw data supporting the tables and figures in the appendices is available from NCEEP upon request.

## 2.0 Methodology

Geomorphic data was collected followed the standards outlined in *The Stream Channel Reference Site: An Illustrated Guide to Field Techniques* (Harrelson et al., 1994) and in the *Stream Restoration: A Natural Channel Design Handbook* (Doll et al., 2003). Longitudinal and cross-sectional data were collected using a total station and were georeferenced. Reach wide pebble counts were conducted along each restored reach for channel classification. Cross-section substrate analyses conducted in each surveyed riffle followed the 100 count wetted perimeter methodology. Subpavement samples were collected at each surveyed riffle cross-section and processed in an outsourced lab. All CCPV mapping was recorded using a Trimble handheld GPS with sub-meter accuracy and processed using *Pathfinder* and *ArcView*. Crest gages were installed in surveyed riffle cross-sections and monitored quarterly. Hydrology attainment installation and monitoring methods are in accordance with the United States Army Corps of Engineers guidelines (2003). Vegetation monitoring protocols followed the Carolina Vegetation Survey-NCEEP Level 2 Protocol (Lee et al., 2008).

### 3.0 References

- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E., 2003. *Stream Restoration A Natural Channel Design Handbook*.
- Harrelson, Cheryl C; Rawlins, C.L.; Potyondy, John P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, Michael T., Peet, Robert K., Steven D., Wentworth, Thomas R. (2008). *CVS-EEP Protocol for Recording Vegetation Version 4.0*. Retrieved from <http://www.nceep.net/business/monitoring/veg/datasheets.htm>.
- Rosgen, D. L. 1994. A classification of natural rivers. *Catena* 22:169-199.
- Rosgen, D.L. 1996. *Applied River Morphology*. Pagosa Springs, CO: Wildland Hydrology Books.
- Rosgen, D.L. 1997. A Geomorphological Approach to Restoration of Incised Rivers. *Proceedings of the Conference on Management of Landscapes Disturbed by Channel Incision*. Center For Computational Hydroscience and Bioengineering, Oxford Campus, University of Mississippi, Pages 12-22.
- Schafale, M.P. and A.S. Weakley. 1990. *Classification of the Natural Communities of North Carolina*, 3rd approx. North Carolina Natural Heritage Program, Raleigh, North Carolina.
- United States Army Corps of Engineers (USACE), 2003. *Stream Mitigation Guidelines*. USACE, NCDENR-DWQ, USEPA, NCWRC.

United States Army Corps of Engineers (USACE). 2010. Interim Regional Supplement to the Corps of Engineers Wetland Delineation Manual: Eastern Mountains and Piedmont Region (ERDC/EL TR-10-9). U.S. Army Engineer Research and Development Center, Vicksburg, MS

United States Department of Agriculture (USDA). 2002. Natural Resources Conservation Service, Climate Information for Catawba County, NC (1971-2000).

WETS Station: Reidsville NW, NC7202.

<http://www.wcc.nrcs.usda.gov/ftpref/support/climate/wetlands/nc/37157.txt>

United States Geological Survey (USGS), 1998. North Carolina Geology. <http://http://www.geology.enr.state.nc.us/usgs/carolina.htm>

Wildlands Engineering, Inc (2011). Little Troublesome Mitigation Site Mitigation Plan. NCEEP, Raleigh, NC.

## **APPENDIX 1. General Tables and Figures**






Figure 1 Project Vicinity Map  
 Little Troublesome Creek Mitigation Site  
 NCEEP Project Number 94640  
 Monitoring Year 1






Figure 2a Project Component/Asset Map  
 Little Troublesome Creek Mitigation Site  
 Stream Site  
 NCEP Project Number 94640  
 Monitoring Year 1



0 250 500 Feet







Figure 2b Project Component/Asset Map  
 Little Troublesome Creek Mitigation Site  
 Wetland Site  
 NCEP Project Number 94640  
 Monitoring Year 1



**Appendix 1. General Tables and Figures**

**Table 1. Project Components and Mitigation Credits  
Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)  
Monitoring Year 1**

Mitigation Credits									
	Stream		Riparian Wetland		Non-Riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	5,052	N/A	10.3	2.8	N/A	N/A	N/A	N/A	N/A
Project Components									
Reach ID	As-Built Stationing/ Location	Existing Footage (LF)	Approach	Restoration or Restoration Equivalent	Restoration Footage (LF) / Acreage (Ac)*	Mitigation Ratio			
Irvin Creek - Reach 1	102+10 to 123+05	1,640	Priority 1	Restoration	1,793	1:1			
Irvin Creek - Reach 2	123+05 to 142+37	1,505	Priority 1	Restoration	1,882	1:1			
Little Troublesome Creek	200+00 to 211+71	1,080	Priority 1	Restoration	1,080	1:1			
UT1	400+00 to 402+33	184	Priority 1/2	Restoration	233	1:1			
RW1	N/A	N/A	Restoration	Restoration	8.7	1:1			
RW1	N/A	N/A	Creation	Restoration Equivalent	4.9	3:1			
RW1	N/A	3.7	Enhancement	Restoration Equivalent	3.7	1.3:1**			
Component Summation									
Restoration Level	Stream (linear feet)	Riparian Wetland (acres)		Non-Riparian Wetland (acres)		Buffer (square feet)	Upland (acres)		
		Riverine	Non-Riverine						
Restoration	4,988	8.7	-	-	-	-	-		
Enhancement		2.8	-	-	-	-	-		
Enhancement I	-								
Enhancement II	-								
Creation		1.9	-	-	-				
Preservation	-	-	-	-	-				
High Quality Preservation	-	-	-	-	-				
BMP Elements									
Elements	Location		Purpose/Function		Notes				
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-

BR = Bioretention Cell; S F= Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond; FS = Filter Strip; S = Grassed Swale; LS = Level Spreader; NI = Natural Infiltration Area; FB = Forested Buffer

\* Note that lengths do not match stationing because channel sections that do not generate credit have been removed from length calculations.

\*\*The higher enhancement ratio was agreed to with Todd Tugwell, with the USACE, during a March 9, 2011 meeting for the several reasons. The higher ratio is warranted because of the low quality of the existing wetland enhancement zone. Currently the enhancement zone, like the restoration and creation zones, is being used for farming. The hydrology of the site has been altered by a drainage ditch and a berm along Little Troublesome Creek. There is no vegetation on the site except for some areas of grasses and cultivated crops. Enhancement activities performed on the site will include improving the hydrology of the enhancement zone (as well as the creation and restoration zones) and restoring the native vegetation. Therefore the functional uplift of the enhancement portion of the project will be nearly the same as that of the restoration zone and, thus, a high ratio for enhancement is appropriate.

**Appendix 1. General Tables and Figures**

**Table 2. Project Activity and Reporting History**

**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**

**Monitoring Year 1**

<b>Activity or Report</b>	<b>Date Collection Complete</b>	<b>Completion or Scheduled Delivery</b>
Mitigation Plan	June 2011	June 2011
Final Design - Construction Plans	August 2011	August 2011
Construction	April 2012	May 2012
Temporary S&E mix applied to entire project area <sup>1</sup>	April 2012	May 2012
Permanent seed mix applied to reach/segments	April 2012	May 2012
Bare root plantings for reach/segments	April 2012	May 2012
Baseline Monitoring Document (Year 0 Monitoring - baseline)	April/May 2012	June 2012
Year 1 Monitoring	September / October 2012	December 2012
Year 2 Monitoring	2013	December 2013
Year 3 Monitoring	2014	December 2014
Year 4 Monitoring	2015	December 2015
Year 5 Monitoring	2016	December 2016
Year 6 Monitoring <sup>2</sup>	2017	December 2017
Year 7 Monitoring <sup>2</sup>	2018	December 2018

<sup>1</sup>Seed and mulch is added as each section of construction is completed.



**Appendix 1. General Tables and Figures**

**Table 3. Project Contact Table**

**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**

**Monitoring Year 1**

<b>Designer</b>	<b>Wildlands Engineering, Inc.</b> 5605 Chapel Hill Road, Suite 122 Raleigh, NC 27604 919.851.9986
Jeff Keaton, PE	
<b>Construction Contractor</b>	<b>Fluvial Solutions</b> PO Box 28749 Raleigh, NC 28749
Peter Jelenevsky	
<b>Planting Contractor - Stream Site</b>	<b>Fluvial Solutions</b> PO Box 28749 Raleigh, NC 28749
Peter Jelenevsky	
<b>Planting Contractor - Wetland Site</b>	<b>Bruton Natural Systems, Inc.</b> PO Box 1197 Freemont, NC 27830 919.242.6555
Charlie Bruton	
<b>Seeding Contractor - Stream and Wetland Site</b>	<b>Fluvial Solutions</b> PO Box 28749 Raleigh, NC 28749
Peter Jelenevsky	
<b>Seed Mix Sources</b>	<b>Mellow Marsh Farm</b>
<b>Nursery Stock Suppliers</b>	<b>Arborgen</b> <b>Dykes and Son Nursery</b> <b>NC Forestry Service, Claridge Nursery</b>
<b>Monitoring Performers</b>	<b>Wildlands Engineering, Inc.</b> Kirsten Y. Gimbert 704.332.7754, ext. 110
Stream, Vegetation, and Wetland Monitoring, POC	

**Appendix 1. General Tables and Figures**  
**Table 4. Project Baseline Information and Attributes**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**Monitoring Year 1**

Project Information					
Project Name	Little Troublesome Creek Mitigation Site				
County	Rockingham				
Project Area (acres)	Stream Site: 33 acres, Wetland Site: 19 acres				
Project Coordinates (latitude and longitude)	36° 20' 96"N, 79° 39' 31"W				
Project Watershed Summary Information					
Physiographic Province	Inner Piedmont Belt of the Piedmont				
River Basin	Cape Fear				
USGS Hydrologic Unit 8-digit	03030002				
USGS Hydrologic Unit 14-digit	03030002010030				
DWQ Sub-basin	03-06-01				
Project Drainage Area (acres)	3,254				
Project Drainage Area Percentage of Impervious Area	17%				
CGIA Land Use Classification	55% Forest Land, 17% Cultivated Land, 28% Developed				
Reach Summary Information					
Parameters	Irvin Creek Reach 1	Irvin Creek Reach 2	Little Troublesome Creek	UT1	RW1
Length of reach (linear feet) - Post-Restoration	2,095	1,932	1,171	233	N/A
Drainage area (acres)	525	584	3,245	62	N/A
NCDWQ stream identification score	45	45	45.5	26.5	N/A
NCDWQ Water Quality Classification	C	C	C; NSW	C	C; NSW
Morphological Description (stream type)	Perennial	Perennial	Perennial	Intermittent	N/A
Evolutionary trend (Simon's Model) - Pre- Restoration	Stage IV	Stage IV	Stage IV	Stage IV	N/A
Underlying mapped soils	CsA	CsA	CsA	CsA	CsA / HcA
Drainage class	Somewhat Poorly-Drained	Somewhat Poorly-Drained	Somewhat Poorly-Drained	Somewhat Poorly-Drained	Somewhat Poorly-Drained / Poorly Drained
Soil Hydric status	No	No	No	No	No / Yes
Slope	0-2%	0-2%	0-2%	0-2%	0-2%
FEMA classification	Zone AE				
Native vegetation community	Bottom-land forest				
Percent composition of exotic invasive vegetation - Post-Restoration	0%				
Regulatory Considerations					
Regulation	Applicable?	Resolved?	Supporting Documentation		
Waters of the United States - Section 404	X	X	Little Troublesome Creek Mitigation Plan; USACE Nationwide Permit No.27 and DWQ 401 Water Quality Certification No. 3689		
Waters of the United States - Section 401	X	X			
Division of Land Quality (Dam Safety)	N/A	N/A	N/A		
Endangered Species Act	X	X	Little Troublesome Creek Mitigation Plan; studies found "no effect" (letter from USFWS)		
Historic Preservation Act	X	X	Little Troublesome Creek Mitigation Plan; No historic resources were found to be impacted (letter from SHPO)		
Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA)	N/A	N/A	N/A		
FEMA Floodplain Compliance	X	X	Approved CLOMR		
Essential Fisheries Habitat	N/A	N/A	N/A		

\*LF provided included portions of the stream that will be monitoring and have been reconstructed, but for which mitigation credit will not be claimed. Please refer to Table 1 for the credit summary lengths.

## APPENDIX 2. Visual Assessment Data






Figure 3.0 Integrated Current Condition  
Plan View (Key)  
Little Troublesome Creek Mitigation Site  
Stream Site  
NCEP Project Number 94640  
Monitoring Year 1  
Rockingham County, NC








Figure 3.1 Integrated Current Condition  
 Plan View (Sheet 1 of 4)  
 Little Troublesome Creek Mitigation Site  
 Stream Site  
 NCEP Project Number 94640  
 Monitoring Year 1







Figure 3.2 Integrated Current Condition  
Plan View (Sheet 2 of 4)  
Little Troublesome Creek Mitigation Site  
Stream Site  
NCEP Project Number 94640  
Monitoring Year 1

















-  Conservation Easement
-  Duke Power R/W
-  Sewer Line Easement
-  Gas Line
-  Railroad
-  Stream Restoration
-  Designed Bankfull
-  Cross-Section (XS)
-  Structures
-  Photo Points (PP)
- Vegetation Plot Condition - MY1**
-  Criteria Met

Figure 3.3 Integrated Current Condition  
 Plan View (Sheet 3 of 4)  
 Little Troublesome Creek Mitigation Site  
 Stream Site  
 NCEP Project Number 94640  
 Monitoring Year 1








Figure 3.4 Integrated Current Condition  
Plan View (Sheet 4 of 4)  
Little Troublesome Creek Mitigation Site  
Stream Site  
NCEP Project Number 94640  
Monitoring Year 1







Figure 3.5 Integrated Current Condition  
Plan View  
Little Troublesome Creek Mitigation Site  
Wetland Site  
NCEP Project Number 94640  
Monitoring Year 1



**Appendix 2. Visual Assessment Data**  
**Table 5a. Visual Stream Morphology Stability Assessment Table**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**Irvin Creek Reach 1 (1,793 LF)**  
**Monitoring Year 1**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degredation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	16	16		100%				
	3. Meander Pool Condition	Depth Sufficient	16	16		100%				
		Lenth Appropriate	16	16		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	16	16		100%				
		Thalweg centering at downstream of meander bend (Glide)	16	16	100%					
<b>Totals</b>										
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dilodged boulders or logs.	36	36			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	24	24			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	24	24			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	31	31			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth $\geq$ 1.6 Rootwads/logs providing some cover at baseflow.	12	12			100%			

**Appendix 2. Visual Assessment Data**  
**Table 5b. Visual Stream Morphology Stability Assessment Table**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**Irvin Creek Reach 2 (1,882 LF)**  
**Monitoring Year 1**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation	
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%				
		Degradation			0	0	100%				
	2. Riffle Condition	Texture/Substrate	16	16		100%					
	3. Meander Pool Condition	Depth Sufficient	15	15		100%					
		Lenth Appropriate	15	15		100%					
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	15	15		100%					
		Thalweg centering at downstream of meander bend (Glide)	15	15	100%						
					<b>Totals</b>	0	0	100%	0	0	100%
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%	
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	0	0	100%	
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%	
					<b>Totals</b>	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dilodged boulders or logs.	35	35			100%				
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	19	19			100%				
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	9	9			100%				
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	19	19			100%				
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth $\geq$ 1.6 Rootwads/logs providing some cover at baseflow.	19	19			100%				



**Appendix 2. Visual Assessment Data**  
**Table 5c. Visual Stream Morphology Stability Assessment Table**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**UT1 (233 LF)**  
**Monitoring Year 1**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	6	6		100%				
	3. Meander Pool Condition	Depth Sufficient	4	4		100%				
		Length Appropriate	4	4		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	4	4		100%				
		Thalweg centering at downstream of meander bend (Glide)	4	4	100%					
	<b>Totals</b>									
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dilodged boulders or logs.	6	6			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	6	6			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	0	0			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	0	0			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth $\geq$ 1.6 Rootwads/logs providing some cover at baseflow.	0	0			100%			

**Appendix 2. Visual Assessment Data**

**Table 5d. Visual Stream Morphology Stability Assessment Table  
Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)  
Little Troublesome Creek (1,080 LF)  
Monitoring Year 1**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	5	5		100%				
	3. Meander Pool Condition	Depth Sufficient	4	4		100%				
		Length Appropriate	4	4		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	4	4		100%				
		Thalweg centering at downstream of meander bend (Glide)	4	4	100%					
<b>Totals</b>					0	0	100%	0	0	100%
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>					0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dilodged boulders or logs.	9	9			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	6	6			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	1	1			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	4	4			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	4	4			100%			

**Appendix 2. Visual Assessment Data**  
**Table 6. Vegetation Condition Assessment Table**  
**Little Troublesome Creek Mitigation Site (EEP Project No. 94640)**  
**Monitoring Year 1**

**Planted Acreage** **33.7**

<b>Vegetation Category</b>	<b>Definitions</b>	<b>Mapping Threshold (acres)</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Planted Acreage*</b>
<b>Bare Areas</b>	Very limited cover of both woody and herbaceous material	0.1	0	0	0.00%
<b>Low Stem Density Areas^</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1	0	0.0	0%
			<b>Total</b>	<b>0</b>	<b>0%</b>
<b>Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	0	0	0%
			<b>Cumulative Total</b>	<b>0</b>	<b>0%</b>

**Easement Acreage** **52**

<b>Vegetation Category</b>	<b>Definitions</b>	<b>Mapping Threshold (SF)</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Planted Acreage</b>
<b>Invasive Areas of Concern</b>	Areas of points (if too small to render as polygons at map scale).	1000	0	0	0%
<b>Easement Encroachment Areas</b>	Areas of points (if too small to render as polygons at map scale).	none	0	0	0%

## Stream Photographs



Photo Point 1 – looking upstream (10/26/2012)



Photo Point 1 – looking downstream (10/26/2012)



Photo Point 2 – looking upstream (10/26/2012)



Photo Point 2 – looking downstream (10/26/2012)



Photo Point 3 – looking upstream (10/26/2012)



Photo Point 3 – looking downstream (10/26/2012)





Photo Point 4 – looking upstream (10/26/2012)



Photo Point 4 – looking downstream (10/26/2012)



Photo Point 5 – looking upstream (10/26/2012)



Photo Point 5 – looking downstream (10/26/2012)



Photo Point 6 – looking upstream (10/26/2012)



Photo Point 6 – looking downstream (10/26/2012)





Photo Point 7 – looking upstream (10/26/2012)



Photo Point 7 – looking downstream (10/26/2012)



Photo Point 8 – looking upstream (10/26/2012)



Photo Point 8 – looking downstream (10/26/2012)



Photo Point 9 – looking upstream (10/26/2012)



Photo Point 9 – looking downstream (10/26/2012)





Photo Point 10 – looking upstream (10/26/2012)



Photo Point 10 – looking downstream (10/26/2012)



Photo Point 11 – looking upstream (10/26/2012)



Photo Point 11 – looking downstream (10/26/2012)



Photo Point 12 – looking upstream (10/26/2012)



Photo Point 12 – looking downstream (10/26/2012)





Photo Point 13 – looking upstream (10/26/2012)



Photo Point 13 – looking downstream (10/26/2012)



Photo Point 14 – looking upstream (10/26/2012)



Photo Point 14 – looking downstream (10/26/2012)



Photo Point 15 – looking upstream (10/26/2012)



Photo Point 15 – looking downstream (10/26/2012)





Photo Point 16 – looking upstream (10/26/2012)



Photo Point 16 – looking downstream (10/26/2012)



Photo Point 17 – looking upstream (10/26/2012)



Photo Point 17 – looking downstream (10/26/2012)



Photo Point 18 – looking upstream (10/26/2012)



Photo Point 18 – looking downstream (10/26/2012)





Photo Point 19 – looking upstream (10/26/2012)



Photo Point 19 – looking upstream (10/26/2012)



Photo Point 20 – looking upstream - Irvin  
(10/26/2012)



Photo Point 20 – looking upstream – LTC  
(10/26/2012)



Photo Point 20 – looking downstream - LTC (10/26/2012)





Photo Point 21 – looking upstream (10/26/2012)



Photo Point 21 – looking downstream (10/26/2012)



Photo Point 22 – looking upstream (10/26/2012)



Photo Point 22 – looking downstream (10/26/2012)



Photo Point 23 – looking upstream (10/26/2012)



Photo Point 23 – looking downstream (10/26/2012)





Photo Point 24 – looking upstream (10/26/2012)



Photo Point 24 – looking downstream (10/26/2012)



Photo Point 25 – looking upstream (10/26/2012)



Photo Point 25 – looking downstream (10/26/2012)

## Stream Site Vegetation Photographs\*

*\*Numbers shown on posts in each vegetation plot photo do not correspond with vegetation plot identification numbers. Numbers listed under each photo is correct identification number.*





Vegetation Plot 23 (09/19/2012)



Vegetation Plot 24 (09/19/2012)



Vegetation Plot 25 (09/19/2012)



Vegetation Plot 26 (09/19/2012)



Vegetation Plot 27 (09/19/2012)



Vegetation Plot 28 (09/19/2012)





Vegetation Plot 29 (09/19/2012)



Vegetation Plot 30 (09/19/2012)



Vegetation Plot 31 (09/19/2012)



Vegetation Plot 32 (09/19/2012)



Vegetation Plot 33 (09/19/2012)



Vegetation Plot 34 (09/19/2012)





Vegetation Plot 35 (09/19/2012)

## Wetland Site Vegetation Photographs





Vegetation Plot 1 (9/20/2012)



Vegetation Plot 2 (9/20/2012)



Vegetation Plot 3 (9/20/2012)



Vegetation Plot 4 (9/20/2012)



Vegetation Plot 5 (9/20/2012)



Vegetation Plot 6 (9/20/2012)





Vegetation Plot 7 (9/20/2012)



Vegetation Plot 8 (9/20/2012)



Vegetation Plot 9 (9/20/2012)



Vegetation Plot 10 (9/20/2012)



Vegetation Plot 11 (9/20/2012)



Vegetation Plot 12 (9/20/2012)





Vegetation Plot 13 (9/20/2012)



Vegetation Plot 14 (9/20/2012)



Vegetation Plot 15 (9/20/2012)



Vegetation Plot 16 (9/20/2012)



Vegetation Plot 17 (9/20/2012)



Vegetation Plot 18 (9/20/2012)





Vegetation Plot 19 (9/20/2012)



Vegetation Plot 20 (9/20/2012)



Vegetation Plot 21 (9/20/2012)



Vegetation Plot 22 (9/20/2012)

## APPENDIX 3. Vegetation Plot Data

**Appendix 3. Vegetation Plot Data**

**Table 7. Vegetation Plot Criteria Attainment**

**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94  
Monitoring Year 1**

<b>Plot</b>	<b>MY1 Success Criteria Met (Y/N)</b>	<b>Tract Mean</b>
1	Y	100%
2	Y	
3	Y	
4	Y	
5	Y	
6	Y	
7	Y	
8	Y	
9	Y	
10	Y	
11	Y	
12	Y	
13	Y	
14	Y	
15	Y	
16	Y	
17	Y	
18	Y	
19	Y	
20	Y	
21	Y	
22	Y	
23	Y	
24	Y	
25	Y	
26	Y	
27	Y	
28	Y	
29	Y	
30	Y	
31	Y	
32	Y	
33	Y	
34	Y	
35	Y	



**Appendix 3. Vegetation Plot Data**

**Table 8a. CVS Vegetation Tables - Metadata**

**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**

**Wetland Site**

**Monitoring Year 1**

<b>Report Prepared By</b>	Alea Tuttle
<b>Date Prepared</b>	10/16/2012 0:00
<b>database name</b>	CVS Data Table Output- Wetland Site MY1
<b>database location</b>	\\WILDNCSVR\Projects\ActiveProjects\005-02124 Little Troublesome Creek FDP\Monitoring\Monitoring Year 1\Vegetation Assessment
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	<i>This worksheet, which is a summary of the project and the project data.</i>
<b>Plots</b>	<i>List of plots surveyed.</i>
<b>Vigor</b>	<i>Frequency distribution of vigor classes.</i>
<b>Vigor by Spp</b>	<i>Frequency distribution of vigor classes listed by species.</i>
<b>Damage</b>	<i>List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.</i>
<b>Damage by Spp</b>	<i>Damage values tallied by type for each species.</i>
<b>Damage by Plot</b>	<i>Damage values tallied by type for each plot.</i>
<b>Stem Count by Plot and Spp</b>	<i>Unknown</i>
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	94640
<b>project Name</b>	Little Troublesome Creek-Cotton Rd Site
<b>Description</b>	Wetland Mitigation Site
<b>length (ft)</b>	n/a
<b>stream-to-edge width (ft)</b>	n/a
<b>area (sq m)</b>	72843.42
<b>Required Plots (calculated)</b>	16
<b>Sampled Plots</b>	22

**Appendix 3. Vegetation Plot Data**

**Table 8b. CVS Vegetation Tables - Metadata**

**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**

**Stream Site**

**Monitoring Year 1**

<b>Report Prepared By</b>	Alea Tuttle
<b>Date Prepared</b>	10/16/2012 0:00
<b>database name</b>	CVS Data Table Output- Stream Site MY1
<b>database location</b>	\\WILDNCSVR\Projects\ActiveProjects\005-02124 Little Troublesome Creek FDP\Monitoring\Monitoring Year 1\Vegetation Assessment
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	<i>This worksheet, which is a summary of the project and the project data.</i>
<b>Plots</b>	<i>List of plots surveyed.</i>
<b>Vigor</b>	<i>Frequency distribution of vigor classes.</i>
<b>Vigor by Spp</b>	<i>Frequency distribution of vigor classes listed by species.</i>
<b>Damage</b>	<i>List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.</i>
<b>Damage by Spp</b>	<i>Damage values tallied by type for each species.</i>
<b>Damage by Plot</b>	<i>Damage values tallied by type for each plot.</i>
<b>Stem Count by Plot and Spp</b>	<i>Unknown</i>
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	94640
<b>project Name</b>	Little Troublesome Mitigation Site
<b>Description</b>	Stream Mitigation Site
<b>length (ft)</b>	n/a
<b>stream-to-edge width (ft)</b>	n/a
<b>area (sq m)</b>	50990.39
<b>Required Plots (calculated)</b>	13
<b>Sampled Plots</b>	13



**Appendix 3. Vegetation Plot Data**

**Table 9a. Planted and Total Stem Counts (Species by Plot with Annual Means)**

**Little Troublesome Creek Mitigation Site (NCEEP Project No. 9464)**

**Wetland Site**

**Monitoring Year**

Species	Common Name	Type	Current Data (MY1-9/2012)																				Annual Means					
			Plot 1		Plot 2		Plot 3		Plot 4		Plot 5		Plot 6		Plot 7		Plot 8		Plot 9		Plot 10		Plot 11		Current Mean		MY-4/212	
			P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T
<i>Alnus serrulata</i>	hazel alder	Tree/Shrub	2	2	1	1	2	2	4	4	1	1	2	2	1	1	4	4					2	2	2	2	3	3
<i>Betula nigra</i>	river birch	Tree	1	1	1	1	4	4	3	3	1	1	3	3	3	3	2	2	6	6	3	3	5	5	3	3	3	4
<i>Cornus amomum</i>	silky dogwood	Shrub			1	1			4	4			6	6			2	2	1	1	2	2			2	2	3	3
<i>Fraxinus americana</i>	white ash	Tree																							1	1	0	0
<i>Fraxinus pennsylvanica</i>	green ash	Tree			3	3	6	6	2	2	11	11	2	2	8	8					2	2	5	5	4	4	4	4
<i>Nyssa sylvatica</i>	blackgum	Tree					2	2	3	3	5	5					3	3	5	5					3	3	2	2
<i>Platanus occidentalis</i>	american sycamore	Tree	7	7	2	2	5	5			3	3	1	1	3	3	5	5			4	4	6	6	4	4	4	4
<i>Platycladus orientalis</i>	oriental arborvitae	Shrub																							1	1	0	0
<i>Quercus michauxii</i>	swamp chestnut oak	Tree	4	4	3	3			1	1	1	1									5	5			2	2	2	2
<i>Quercus phellos</i>	willow oak	Tree	1	1			1	1	4	4	1	1	1	1	1	1			5	5	1	1			2	2	2	2
<i>Unknown</i>																									0	0	2	2
<b>Plot Area (acres)</b>			<b>0.0247</b>																									
<b>Species Count</b>			5	5	6	6	6	6	7	7	7	7	6	6	5	5	5	5	4	4	6	6	4	4	10	10	6	6
<b>Stem Count</b>			15	15	11	11	20	20	21	21	23	23	15	15	16	16	16	16	17	17	17	17	18	18	16	16	17	17
<b>Stems per Acre</b>			607	607	445	445	810	810	850	850	931	931	607	607	648	648	648	648	688	688	688	688	729	729	639	639	701	701

Type=Shrub or Tree

P = Planted

T = Total

**Appendix 3. Vegetation Plot Data**

**Table 9b. Planted and Total Stem Counts (Species by Plot with Annual Means)**

**Little Troublesome Creek Mitigation Site (NCEEP Project No. 9464)**

**Wetland Site**

**Monitoring Year**

Species	Common Name	Type	Current Data (MY1-9/2012)																				Annual Means					
			Plot 12		Plot 13		Plot 14		Plot 15		Plot 16		Plot 17		Plot 18		Plot 19		Plot 2		Plot 21		Plot 22		Current Mean		MY-4/212	
			P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T
<i>Alnus serrulata</i>	hazel alder	Tree/Shrub	1	1	1	1	2	2			1	1									4	4	3	3	2	2	3	3
<i>Betula nigra</i>	river birch	Tree	4	4	2	2	3	3	3	3	3	3	1	1	1	1	3	3	3	3					3	3	3	4
<i>Cornus amomum</i>	silky dogwood	Shrub	3	3	1	1	2	2	1	1	2	2			1	1	3	3					1	1	2	2	3	3
<i>Fraxinus americana</i>	white ash	Tree													1	1									1	1	0	0
<i>Fraxinus pennsylvanica</i>	green ash	Tree	1	1	5	5	2	2	2	2	1	1	4	4	3	3	2	2	5	5	2	2	2	2	4	4	4	4
<i>Nyssa sylvatica</i>	blackgum	Tree	1	1	2	2											1	1			3	3	2	2	3	3	2	2
<i>Platanus occidentalis</i>	american sycamore	Tree					6	6	5	5	1	1	1	1	5	5	2	2	5	5	5	5	9	9	4	4	4	4
<i>Platycladus orientalis</i>	oriental arborvitae	Shrub	1	1																					1	1	0	0
<i>Quercus michauxii</i>	swamp chestnut oak	Tree	5	5	1	1			1	1			2	2							1	1			2	2	2	2
<i>Quercus phellos</i>	willow oak	Tree			4	4	3	3	1	1			1	1	2	2	5	5	2	2	1	1	1	1	2	2	2	2
<i>Unknown</i>																								0	0	2	2	
Plot Area (acres)			0.0247																									
Species Count			7	7	7	7	6	6	6	6	5	5	5	5	6	6	6	6	4	4	6	6	6	6	10	10	6	6
Stem Count			16	16	16	16	18	18	13	13	8	8	9	9	13	13	16	16	15	15	16	16	18	18	16	16	17	17
Stems per Acre			648	648	648	648	729	729	526	526	324	324	364	364	526	526	648	648	607	607	648	648	729	729	639	639	701	701

Type=Shrub or Tree

P = Planted

T = Total



Appendix 3. Vegetation Plot Data

Table 9c. Planted and Total Stem Counts (Species by Plot with Annual Means)

Little Troublesome Creek Mitigation Site (NCEEP Project No. 9464)

Stream Site

Monitoring Year

Species	Common Name	Type	Current Data (MY1-9/2012)																								Annual Means						
			Plot 23		Plot 24		Plot 25		Plot 26		Plot 27		Plot 28		Plot 29		Plot 30		Plot 31		Plot 32		Plot 33		Plot 34		Plot 35		Current Mean		MY-4/212		
			P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	
<i>Betula nigra</i>	river birch	Tree	2	2	1	1	2	2	2	2					1	1	2	2	9	9	7	7	7	7	1	1	2	2	3	3	3	3	
<i>Carpinus caroliniana</i>	american hornbeam	Tree/Shrub	3	3	1	1	3	3	2	2	3	3	4	4	3	3	9	9					3	3	8	8	2	2	4	4	4	4	
<i>Cornus amomum</i>	silky dogwood	Shrub			2	2																		2	2	2	2	2	2	3	3		
<i>Fraxinus pennsylvanica</i>	green ash	Tree	4	4	3	3	13	13	6	6	7	7	6	6	6	6	2	2	7	7	3	3	1	1	3	3	2	2	5	5	5	5	
<i>Liriodendron tulipifera</i>	tuliptree	Tree	8	8	2	2					1	1	2	2			6	6	5	5	1	1	1	1	1	1	5	5	3	3	3	3	
<i>Platanus occidentalis</i>	american sycamore	Tree	5	5	3	3	2	2	5	5	13	13	11	11	1	1	2	2	2	2	1	1	1	1			3	3	4	4	6	6	
<i>Quercus phellos</i>	willow oak	Tree			4	4																	4	4	7	7	5	5	5	5	6	6	
<i>Quercus rubra</i>	northern red oak	Tree			3	3											2	2	2	2	1	1					5	5	2	3	2	2	
Unknown																													0	0	1	1	
	Plot Area (acres)		0.0247																														
	Species Count		5	5	8	8	4	4	4	4	4	4	4	4	4	4	6	6	5	5	5	5	5	6	6	6	6	7	7	5	5	6	6
	Stem Count		22	22	19	19	20	20	15	15	24	24	23	23	11	11	23	23	25	25	13	13	17	17	26	26	21	21	20	20	24	24	
	Stems per Acre		891	891	769	769	810	810	607	607	972	972	931	931	445	445	931	931	1012	1012	526	526	688	688	1053	1053	850	850	807	807	953	953	

Type=Shrub or Tree

P = Planted

T = Total

## **APPENDIX 4. Morphological Summary Data and Plots**



**Appendix 4. Morphological Summary Data and Plots**  
**Table 10a. Baseline Stream Data Summary**  
**Little Troublesome Creek Mitigation Site (NCEP Project No. 94640)**  
**Irvin Creek Reaches 1 and 2**  
**Monitoring Year 1**

Parameter	Gage	Pre-Restoration Condition				Reference Reach Data						Design <sup>1</sup>				As-Built/Baseline					
		Irvin Creek Reach 1		Irvin Creek Reach 2		Collins Creek		UT to Belews Creed		UT to Rocky Creek		Spencer Creek		Irvin Creek Reach 1		Irvin Creek Reach 2		Irvin Creek Reach 1		Irvin Creek Reach 2	
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>																					
Bankfull Width (ft)	n/a	17.7	15.2	17.2	11.9	20.1	14.4	12.2	8.7	19.0	19.0	18.6	19.7	18.1	20.9						
Floodprone Width (ft)		21.0	18.0	21.0	60.0		200.0	72.0	229.0	80+	200+	200+	200+	200+	200+						
Bankfull Mean Depth		1.5	1.9	2.0	1.6	2.7	2.0	1.3	1.2	1.6	1.6	1.6	1.7	1.6	1.6						
Bankfull Max Depth		1.8	2.4	2.6	3.3	4.2	2.7	1.8	1.9	2.2	2.2	2.4	2.6	2.4	2.4						
Bankfull Cross-sectional Area (ft <sup>2</sup> )		27.3	30.6	32.8	32.9		27.4	16.3	10.6	29.7	29.7	29.3	33.7	29.0	32.7						
Width/Depth Ratio		11.5	8.0	8.6	4.4	12.1	7.6	9.1	7.3	12.0	12.0	11.5	11.8	11.3	13.3						
Entrenchment Ratio		1.2	1.2	1.2	2.0	3.0	34.7	6.0	26.3	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+						
Bank Height Ratio		1.9	3.3	2.3	2.5	1.0	1.1	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0						
d50 (mm)		32.8	24.2												22.6	18.6					
<b>Profile</b>																					
Riffle Length (ft)	n/a						-	-	-	-	-	-	-	-	18	92	17	73			
Riffle Slope (ft/ft)		0.001	0.0250	0.0019	0.017	0.0030	0.0080	-	0.0606	0.0892	0.0100	0.0670	0.0060	0.0080	0.0070	0.0147	0.0039	0.0215	0.0021	0.0280	
Pool Length (ft)							-	-	-	-	-	-	-	-	32	141	46	85			
Pool Max Depth (ft)		2.09	3.65	2.27	3.33	2.4	4.6	2.2	2.5	2.8	4.0	2.9	4.0	3.7	4.2	3.6	4.0				
Pool Spacing (ft) <sup>^</sup>		39	60	27	76	32	80	75	26	81	13	47	76	133	77	135	57	236	91	142	
Pool Volume (ft <sup>3</sup> )																					
<b>Pattern</b>																					
Channel Beltwidth (ft)	n/a	39	81	46	94	-	31	32	-	24	52	57	152	58	154	52	151	49	86		
Radius of Curvature (ft)		57	114	100	251	-	16	27	-	5	22	38	57	38	58	38	59	38	62		
Rc:Bankfull Width (ft/ft)		3.2	6.4	6.6	14.6	-	2.2	4.1	-	1.5	2.8	2	3	2	3	2.0	3.1	2	3		
Meander Wave Length (ft)		86	175	175	348	-	71	101	-	54	196	152	228	154	231	150	235	166	229		
Meander Width Ratio		2.2	4.6	3	5.5	-	2.15	2.22	-	2.8	6	3	8	3	8	2.7	7.9	3	5		
<b>Substrate, Bed and Transport Parameters</b>																					
Ri%/Ru%/P%/G%/S%	n/a																				
SC%/Sa%/G%/C%/B%/Be%																					
d16/d35/d50/d84/d95/d100		0.1/0.6/14.8/56.1/98.3/>>2048	0.1/0.3/4.5/24.7/31.3/45.0	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	<0.062/<0.062/22.6/48.53/64.0/128	<0.062/<0.062/18.55/48.28/78.53/180.0				
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		0.88	0.42									0.38	0.43	0.38	0.41	0.40					
Max part size (mm) mobilized at bankfull																					
Stream Power (Capacity) W/m <sup>2</sup>																					
<b>Additional Reach Parameters</b>																					
Drainage Area (SM)	n/a	0.67	0.82	0.82	0.91	1.68	3.40	1.1	0.5	0.82	0.91	0.82	0.91								
Watershed Impervious Cover Estimate (%)		17	17			-	-	-	-	17	17	17	17								
Rosgen Classification		G4c	G4c	E4	E5	E4b	E4/C4	C4	C4	C	C	C	C								
Bankfull Velocity (fps)		3.3	3.00	3.30						3.0	3.3	2.7	3.1	3.1	3.4						
Bankfull Discharge (cfs)		90	100	115	150	125	85	N/A	90	100	90	100									
Q-NFF regression		110	126																		
Q-USGS extrapolation		-	-																		
Q-Mannings		122	99	102																	
Valley Length (ft)		1490.9	1505.0			-	-	-	-	-	-	-	-								
Channel Thalweg Length (ft)		1640.0	1505.0			-	-	-	-	2057*	1919*	2095*	1932*								
Sinuosity (ft)		1.1	1.0			-	1.2	1.1	1.05	1.3	1.2	1.3	1.2								
Water Surface Slope (ft/ft)		-	-	0.003	0.007	0.0235	0.0132	-	-	N/A <sup>1</sup>	N/A <sup>1</sup>	N/A <sup>1</sup>	N/A <sup>1</sup>								
Bankfull Slope (ft/ft)		0.0107	0.0043			-	-	-	-	0.0045	0.0049	0.0045	0.0047								

(-): Data was not provided

N/A: Not Applicable

<sup>1</sup>Design parameters were expanded during the final design phase.

\*LF provided included portions of the stream that will be monitored and have been reconstructed, but for which mitigation credit will not be claimed. Please refer to Table 1 in Appendix 1 for the credit summary lengths.

<sup>^</sup>Pool to pool spacing calculations were measured using the most downstream pool in the meander for the as-built compared to the design pool to pool spacing, which included pools and plunge pools in the min and max values.

**Appendix 4. Morphological Summary Data and Plots**  
**Table 10b. Baseline Stream Data Summary**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**Little Troublesome Creek and UT1**  
**Monitoring Year 1**

Parameter	Gage	Pre-Restoration Condition <sup>1</sup>				Reference Reach Data		Design <sup>1</sup>				As-Built/Baseline														
		UT1		Little Troublesome Creek		Min	Max	UT1 <sup>2</sup>		Little Troublesome		UT1 <sup>2</sup>		Little Troublesome Creek												
		Min	Max	Min	Max			Min	Max	Min	Max	Min	Max													
<b>Dimension and Substrate - Riffle</b>																										
Bankfull Width (ft)	n/a	5.2		28.7		refer to table 5a	7.8		32.3		10.9		32.6		48.8											
Floodprone Width (ft)		8.0		93.0			100+		285+		36.7		200+													
Bankfull Mean Depth		1.2		2.6			0.6		2.7		0.5		1.6		2.7											
Bankfull Max Depth		1.9		3.3			0.9		3.8		1		4.1		4.2											
Bankfull Cross-sectional Area (ft <sup>2</sup> )		6.4		73.6			5.0		86.6		5.1		79.6		87.1											
Width/Depth Ratio		4.3		11.2			12.0		12.0		23		12.2		30											
Entrenchment Ratio		1.5		3.2			2.2+		2.2+		2.2+		2.2+													
Bank Height Ratio		1.2		2.5			1.0		1.0		1.0		1.0		1.0											
d50 (mm)		0.8		9.7							0.4		20.7													
<b>Profile</b>																										
Riffle Length (ft)	n/a					refer to table 5a	-		-		11		26		79		142									
Riffle Slope (ft/ft) <sup>1</sup>		0.0072		0.05			0.0007		0.0110		0.0185		0.0369		0.0066		0.0088		0.0231		0.0600		0.0063		0.0126	
Pool Length (ft)											18		48		88		159									
Pool Max Depth (ft)		2.24		3.31			3.19		5.25		1.2		5.9													
Pool Spacing (ft) <sup>4</sup>		29		42			46		127		24		43		129		226		35		59		206		267	
Pool Volume (ft <sup>3</sup> )																										
<b>Pattern</b>																										
Channel Beltwidth (ft)	n/a	-		119		refer to table 5a	27		62		113		258		27		62		113		258					
Radius of Curvature (ft)		-		103			313		16		23		65		97		16		23		65		97			
Rc:Bankfull Width (ft/ft)		-		3.6			10.9		2.0		3.0		2.0		3.0		2.0		3.0		2.0		3.0			
Meander Wave Length (ft)		-		179			315		62		94		258		388		62		94		258		388			
Meander Width Ratio		-		4.1					3.5		8.0		3.5		8.0		3.5		8.0		3.5		8.0			
<b>Substrate, Bed and Transport Parameters</b>																										
Ri%/Ru%/P%/G%/S%	n/a					refer to table 5a																				
SC%/Sa%/G%/C%/B%/Be%																										
d16/d35/d50/d84/d95/d100		.062/<0.062/<0.062/3.55/13.3/>20		0.2/0.5/1.0/22.0/30.2/>2048																						
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		0.96		0.41							N/A <sup>3</sup>		N/A <sup>3</sup>		0.34		0.38		0.53							
Max part size (mm) mobilized at bankfull																										
Stream Power (Capacity) W/m <sup>2</sup>																										
<b>Additional Reach Parameters</b>																										
Drainage Area (SM)	n/a	0.1		4.95		5.07		0.1		5.07		0.1		5.07												
Watershed Impervious Cover Estimate (%)		17		17				17		17		17		17												
Rosgen Classification		G5		C5				C5		C5		C5		C5												
Bankfull Velocity (fps)		4.4		5.0				2.7		4.3		2.7		4.2		4.6										
Bankfull Discharge (cfs)		14		370				14		370		14		370												
Q-NFF regression		-		422																						
Q-USGS extrapolation		-		-																						
Q-Mannings		-		237																						
Valley Length (ft)		184		982																						
Channel Thalweg Length (ft)		184		1080				240		1158*		233		1171*												
Sinuosity (ft)		1.0		1.1				1.3		1.3		1.2		1.3												
Water Surface Slope (ft/ft)		-		-				-		-		N/A <sup>1</sup>		N/A <sup>1</sup>												
Bankfull Slope (ft/ft)		0.0183		0.0033				0.0123		0.0044		0.0126		0.0038												

(-): Data was not provided

N/A: Not Applicable

<sup>1</sup>Design parameters were expanded during the final design phase.

<sup>2</sup>Restoration approach was adjusted from a priority 1 to a priority 2 during the final design phase.

<sup>3</sup>The critical shear stress analysis was not performed on the sand bed channels.

\*LF provided included portions of the stream that will be monitored and have been reconstructed, but for which mitigation credit will not be claimed. Please refer to Table 1 in Appendix 1 for the credit summary lengths.

<sup>4</sup>Pool to pool spacing calculations were measured using the most downstream pool in the meander for the as-built compared to the design pool to pool spacing, which included pools and plunge pools in the min and max values.



**Appendix 4. Morphological Summary Data and Plots**

**Table 11. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)**

Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)

Irvin Creek Reaches 1 and 2, Little Troublesome Creek, UT1

Monitoring Year 1

Irvin Creek Reach 1																								
Dimension and Substrate	Cross-Section 1 (Riffle)						Cross-Section 2 (Pool)						Cross-Section 3 (Pool)						Cross-Section 4 (Riffle)					
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<i>based on fixed bankfull elevation</i>																								
Bankfull Width (ft)	18.6	17.7					19.9	18.0					31.1	31.1					19.7	20.2				
Floodprone Width (ft)	200+	200+					N/A	N/A					N/A	N/A					200+	200+				
Bankfull Mean Depth (ft)	1.6	1.5					1.9	2.2					1.9	1.9					1.7	1.7				
Bankfull Max Depth (ft)	2.4	2.5					3.7	4.0					4.2	4.2					2.6	2.7				
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	29.3	27.2					36.8	38.6					57.6	57.6					33.7	34.4				
Bankfull Width/Depth Ratio	11.8	11.6					10.7	8.4					16.8	16.8					11.5	11.9				
Bankfull Entrenchment Ratio	2.2+	2.2+					N/A	N/A					N/A	N/A					2.2+	2.2+				
Bankfull Bank Height Ratio	1.0	1.0					1.0	1.0					1.0	1.0					1.0	1.0				
Irvin Creek Reach 2																								
Dimension and Substrate	Cross-Section 5 (Pool)						Cross-Section 6 (Riffle)						Cross-Section 7 (Riffle)						Cross-Section 8 (Pool)					
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<i>based on fixed bankfull elevation</i>																								
Bankfull Width (ft)	35.3	35.6					18.1	18.6					20.9	20.9					29.2	32.0				
Floodprone Width (ft)	N/A	N/A					200+	200+					200+	200+					N/A	N/A				
Bankfull Mean Depth (ft)	1.4	1.3					1.6	1.5					1.6	1.4					1.7	1.6				
Bankfull Max Depth (ft)	4.0	4.1					2.4	2.5					2.4	2.4					3.6	3.6				
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	47.9	46.0					29.0	27.8					32.7	28.7					50.1	50.0				
Bankfull Width/Depth Ratio	26.0	27.5					11.3	12.4					13.3	15.2					17.0	20.5				
Bankfull Entrenchment Ratio	N/A	N/A					2.2+	2.2+					2.2+	2.2+					N/A	N/A				
Bankfull Bank Height Ratio	1.0	1.0					1.0	1.0					1.0	1.0					1.0	1.0				
UT1												Little Troublesome Creek												
Dimension and Substrate	Cross-Section 9 (Riffle)						Cross-Section 10 (Pool)						Cross-Section 11 (Riffle)						Cross-Section 12 (Pool)					
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<i>based on fixed bankfull elevation</i>																								
Bankfull Width (ft)	10.9	8.0					9.3	9.6					32.6	33.0					41.0	42.2				
Floodprone Width (ft)	36.7	35.7					N/A	N/A					200+	200+					N/A	N/A				
Bankfull Mean Depth (ft)	0.5	0.5					0.7	0.6					2.7	2.6					3.1	3.1				
Bankfull Max Depth (ft)	1.0	1.0					1.2	1.2					4.1	4.0					5.9	6.5				
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	5.1	4.1					6.4	5.6					87.1	84.6					125.3	128.8				
Bankfull Width/Depth Ratio	23.0	15.5					13.5	16.6					12.2	12.9					13.4	13.8				
Bankfull Entrenchment Ratio	2.2+	2.2+					N/A	N/A					2.2+	2.2+					N/A	N/A				
Bankfull Bank Height Ratio	1.0	1.0					1.0	1.0					1.0	1.0					1.0	1.0				
Little Troublesome Creek																								
Cross-Section 13 (Riffle)																								
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5																		
	Base	MY1	MY2	MY3	MY4	MY5																		
<i>based on fixed bankfull elevation</i>																								
Bankfull Width (ft)	48.8	35.7																						
Floodprone Width (ft)	200+	200+																						
Bankfull Mean Depth (ft)	1.6	2.1																						
Bankfull Max Depth (ft)	4.2	3.9																						
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	79.6	74.8																						
Bankfull Width/Depth Ratio	30.0	17.1																						
Bankfull Entrenchment Ratio	2.2+	2.2+																						
Bankfull Bank Height Ratio	1.0	1.0																						

**Appendix 4. Morphological Summary Data and Plots**

**Table 12a. Monitoring Data - Stream Reach Data Summary  
Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)  
Irvin Creek Reach 1  
Monitoring Year 1**

Parameter	As-Built/Baseline		MY-1			MY-2			MY-3			MY-4			MY-5		
	Min	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max
<b>Dimension and Substrate - Riffle</b>																	
Bankfull Width (ft)	18.6	19.7	17.7	19.0	20.2												
Floodprone Width (ft)	200+	200+	200+	200+	200+												
Bankfull Mean Depth	1.6	1.7	1.5	1.6	1.7												
Bankfull Max Depth	2.4	2.6	2.5	2.6	2.7												
Bankfull Cross-sectional Area (ft <sup>2</sup> )	29.3	33.7	27.2	30.8	34.4												
Width/Depth Ratio	11.5	11.8	11.6	11.7	11.9												
Entrenchment Ratio	2.2+	2.2+	2.2+	2.2+	2.2+												
Bank Height Ratio	1.0	1.0	1.0	1.0	1.0												
D50 (mm)			35.0	-	44.2												
<b>Profile</b>																	
Riffle Length (ft)	18	92	11	41	79												
Riffle Slope (ft/ft)	0.0039	0.0215	0.0008	0.0075	0.0174												
Pool Length (ft)	32	141	33	63	153												
Pool Max Depth (ft)	3.7	4.2	3.5	4.2	6.3												
Pool Spacing (ft)	57	236	63	105	227												
Pool Volume (ft <sup>3</sup> )																	
<b>Pattern</b>																	
Channel Beltwidth (ft)	52	151															
Radius of Curvature (ft)	38	59															
Rc:Bankfull Width (ft/ft)	2.0	3.1															
Meander Wave Length (ft)	150	235															
Meander Width Ratio	2.7	7.9															
<b>Additional Reach Parameters</b>																	
Rosgen Classification	C		C														
Channel Thalweg Length (ft)	2095		2095														
Sinuosity (ft)	1.3		1.3														
Water Surface Slope (ft/ft)	N/A		0.0044														
Bankfull Slope (ft/ft)	0.0045		0.0048														
Ri%/Ru%/P%/G%/S%																	
SC%/Sa%/G%/C%/B%/Be%																	
d16/d35/d50/d84/d95/d100	<0.062/<0.062/22.6/48.53/64.0/128		0.2/0.7/9.7/38.4/57.9/362.0														
% of Reach with Eroding Banks			0%														

(-): Data was not provided  
N/A: Not Applicable



**Appendix 4. Morphological Summary Data and Plots**  
**Table 12b. Monitoring Data - Stream Reach Data Summary**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**Irvin Creek Reach 2**  
**Monitoring Year 1**

Parameter	As-Built/Baseline		MY-1			MY-2			MY-3			MY-4			MY-5		
	Min	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max
<b>Dimension and Substrate - Riffle</b>																	
Bankfull Width (ft)	18.1	20.9	18.6	19.8	20.9												
Floodprone Width (ft)	200+	200+	200+	200+	200+												
Bankfull Mean Depth	1.6	1.6	1.4	1.5	1.5												
Bankfull Max Depth	2.4	2.4	2.4	2.5	2.5												
Bankfull Cross-sectional Area (ft <sup>2</sup> )	29.0	32.7	27.8	28.3	28.7												
Width/Depth Ratio	11.3	13.3	12.4	13.8	15.2												
Entrenchment Ratio	2.2+	2.2+	2.2+	2.2+	2.2+												
Bank Height Ratio	1.0	1.0	1.0	1.0	1.0												
D50 (mm)			18.6	-	39.8												
<b>Profile</b>																	
Riffle Length (ft)	17	73	21	59	72												
Riffle Slope (ft/ft)	0.0021	0.0280	0.0026	0.0087	0.0149												
Pool Length (ft)	46	85	52	64	89												
Pool Max Depth (ft)	3.6	4.0	3.1	3.8	6.0												
Pool Spacing (ft)	91	142	89	123	139												
Pool Volume (ft <sup>3</sup> )																	
<b>Pattern</b>																	
Channel Beltwidth (ft)	49	86															
Radius of Curvature (ft)	38	62															
Rc:Bankfull Width (ft/ft)	2	3															
Meander Wave Length (ft)	166	229															
Meander Width Ratio	3	5															
<b>Additional Reach Parameters</b>																	
Rosgen Classification	C		C														
Channel Thalweg Length (ft)	1932		1932														
Sinuosity (ft)	1.2		1.2														
Water Surface Slope (ft/ft)	N/A		0.0045														
Bankfull Slope (ft/ft)	0.0047		0.0049														
Ri%/Ru%/P%/G%/S%																	
SC%/Sa%/G%/C%/B%/Be%																	
d16/d35/d50/d84/d95/d100	<0.062/<0.062/18.55/48.28/78.53/180.0		0.1/0.4/5.6/66.2/103.6/512.0														
% of Reach with Eroding Banks			0%														

(-): Data was not provided  
N/A: Not Applicable

Appendix 4. Morphological Summary Data and Plots  
 Table 12c. Monitoring Data - Stream Reach Data Summary  
 Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)  
 UT1  
 Monitoring Year 1

Parameter	As-Built/Baseline		MY-1			MY-2			MY-3			MY-4			MY-5		
	Min	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max
<b>Dimension and Substrate - Riffle</b>																	
Bankfull Width (ft)	10.9		8.0														
Floodprone Width (ft)	36.7		35.7														
Bankfull Mean Depth	0.5		0.5														
Bankfull Max Depth	1.0		1.0														
Bankfull Cross-sectional Area (ft <sup>2</sup> )	5.1		4.1														
Width/Depth Ratio	23.0		15.5														
Entrenchment Ratio	2.2+		2.2+														
Bank Height Ratio	1.0		1.0														
D50 (mm)			13.3														
<b>Profile</b>																	
Riffle Length (ft)	11	26	14	20	31												
Riffle Slope (ft/ft)	0.0231	0.0600	0.0089	0.0217	0.0448												
Pool Length (ft)	18	48	15	23	36												
Pool Max Depth (ft)	1.2		1.2	1.3	1.4												
Pool Spacing (ft)	35	59	43	52	62												
Pool Volume (ft <sup>3</sup> )																	
<b>Pattern</b>																	
Channel Beltwidth (ft)	27	62															
Radius of Curvature (ft)	16	23															
Rc:Bankfull Width (ft/ft)	2.0	3.0															
Meander Wave Length (ft)	62	94															
Meander Width Ratio	3.5	8.0															
<b>Additional Reach Parameters</b>																	
Rosgen Classification	C5		C5														
Channel Thalweg Length (ft)	233		233														
Sinuosity (ft)	1.2		1.2														
Water Surface Slope (ft/ft)	N/A		0.0120														
Bankfull Slope (ft/ft)	0.0126		0.0121														
Ri%/Ru%/P%/G%/S%																	
SC%/Sa%/G%/C%/B%/Be%																	
d16/d35/d50/d84/d95/d100	<0.062/<0.062/0.4/44.2/64.0/128.0		<0.062/0.1/0.5/50.6/90.0/128.0														
% of Reach with Eroding Banks			0%														

(-): Data was not provided  
 N/A: Not Applicable




**Appendix 4. Morphological Summary Data and Plots**  
**Table 12d. Monitoring Data - Stream Reach Data Summary**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**Little Troublesome Creek**  
**Monitoring Year 1**

Parameter	As-Built/Baseline		MY-1			MY-2			MY-3			MY-4			MY-5		
	Min	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max
<b>Dimension and Substrate - Riffle</b>																	
Bankfull Width (ft)	32.6	48.8	33.0	34.4	35.7												
Floodprone Width (ft)	200+		200+	200+	200+												
Bankfull Mean Depth	1.6	2.7	2.1	2.4	2.6												
Bankfull Max Depth	4.1	4.2	3.9	4.0	4.0												
Bankfull Cross-sectional Area (ft <sup>2</sup> )	79.6	87.1	74.8	79.7	84.6												
Width/Depth Ratio	12.2	30	12.9	15.0	17.1												
Entrenchment Ratio	2.2+		0.0	-	2.2+												
Bank Height Ratio	1.0		1.0	1.0	1.0												
d50 (mm)			32.7	-	39.7												
<b>Profile</b>																	
Riffle Length (ft)	79	142	74	107	147												
Riffle Slope (ft/ft)	0.0063	0.0126	0.0061	0.0071	0.0178												
Pool Length (ft)	88	159	88	121	168												
Pool Max Depth (ft)	5.9		6.0	6.3	7.7												
Pool Spacing (ft)	206	267	194	219	297												
Pool Volume (ft <sup>3</sup> )																	
<b>Pattern</b>																	
Channel Beltwidth (ft)	113	258															
Radius of Curvature (ft)	65	97															
Rc:Bankfull Width (ft/ft)	2.0	3.0															
Meander Wave Length (ft)	258	388															
Meander Width Ratio	3.5	8.0															
<b>Additional Reach Parameters</b>																	
Rosgen Classification	C4		C4														
Channel Thalweg Length (ft)	1171		1171														
Sinuosity (ft)	1.3		1.3														
Water Surface Slope (ft/ft)	N/A		0.0039														
Bankfull Slope (ft/ft)	0.0038		0.0039														
Ri%/Ru%/P%/G%/S%																	
SC%/Sa%/G%/C%/B%/Be%																	
d16/d35/d50/d84/d95/d100	<0.062/<0.062/20.73/61.79/110.07/180.0		<0.062/0.3/8.0/74.1/165.3/512.0														
% of Reach with Eroding Banks			0%														


(-): Data was not provided  
N/A: Not Applicable

Appendix 4. Morphological Summary Data and Plots  
Figure 4a. Longitudinal Profile Plots  
Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)  
Irvin Creek Reach 1  
Monitoring Year 1






Appendix 4. Morphological Summary Data and Plots  
Figure 4b. Longitudinal Profile Plots  
Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)  
Irvin Creek Reach 2  
Monitoring Year 1




**Appendix 4. Morphological Summary Data and Plots**  
**Figure 4c. Longitudinal Profile Plots**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**UT1**  
**Monitoring Year 1**





Appendix 4. Morphological Summary Data and Plots  
Figure 4d. Longitudinal Profile Plots  
Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)  
Little Troublesome Creek  
Monitoring Year 1



**Appendix 4. Morphological Summary Data and Plots**

**Figure 5a. Cross-Section Plots**

**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**

**Irvin Creek Reach 1, Cross-Section 1 (Riffle)**

**Monitoring Year 1**

<b>River Basin</b>	Cape Fear
<b>Watershed HUC</b>	3030002
<b>XS ID</b>	1
<b>Drainage Area</b>	0.8 sq.mi
<b>Date</b>	10/18/2012
<b>Field Crew</b>	Wildlands Engineering

Summary Data	
<b>Bankfull Elevation (ft)</b>	722.4
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>)</b>	27.2
<b>Bankfull Width (ft)</b>	17.7
<b>Flood Prone Area Elevation (ft)</b>	724.86
<b>Flood Prone Width (ft)</b>	200+
<b>Max Depth at Bankfull (ft)</b>	2.5
<b>Mean Depth at Bankfull (ft)</b>	1.5
<b>W/D Ratio</b>	11.56
<b>Entrenchment Ratio</b>	2.2+
<b>Bank Height Ratio</b>	1.0
<b>Stream Type</b>	C




**Cross-Section 1: View Upstream (10/18/2012)**



**Cross-Section 1: View Downstream (10/18/2012)**

Station	Elevation	Station	Elevation
0.17	723.74		
8.46	723.43		
21.21	723.05		
31.43	722.79		
33.82	721.73		
36.22	720.63		
37.23	720.36		
37.35	720.25		
38.40	720.09		
39.29	720.01		
40.55	719.95		
41.20	719.94		
42.11	720.09		
43.26	720.24		
43.84	720.32		
44.83	720.59		
46.19	721.02		
48.06	721.78		
50.31	722.48		
56.26	722.68		
70.37	722.65		
89.05	722.60		





**Appendix 4. Morphological Summary Data and Plots**

**Figure 5b. Cross-Section Plots**

**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**

**Irvin Creek Reach 1, Cross-Section 2 (Pool)**

**Monitoring Year 1**

<b>River Basin</b>	Cape Fear
<b>Watershed HUC</b>	3030002
<b>XS ID</b>	2
<b>Drainage Area</b>	0.8 sq.mi
<b>Date</b>	10/18/2012
<b>Field Crew</b>	Wildlands Engineering

Summary Data	
<b>Bankfull Elevation (ft)</b>	722.1
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>)</b>	38.6
<b>Bankfull Width (ft)</b>	17.99
<b>Flood Prone Area Elevation (ft)</b>	N/A
<b>Flood Prone Width (ft)</b>	N/A
<b>Max Depth at Bankfull (ft)</b>	3.99
<b>Mean Depth at Bankfull (ft)</b>	2.15
<b>W/D Ratio</b>	8.38
<b>Entrenchment Ratio</b>	N/A
<b>Bank Height Ratio</b>	1.0
<b>Stream Type</b>	N/A




**Cross-Section 2: View Upstream (10/18/2012)**



**Cross-Section 2: View Downstream (10/18/2012)**

Station	Elevation	Station	Elevation
0.22	723.60		
6.38	722.77		
12.88	722.76		
18.36	722.98		
21.06	722.29		
22.51	721.85		
23.47	720.86		
25.38	718.60		
26.68	718.26		
27.94	718.11		
29.43	718.32		
30.61	718.65		
32.04	719.01		
33.30	719.42		
34.02	719.98		
34.55	720.72		
36.42	721.52		
38.33	722.01		
41.76	722.24		
44.38	722.37		
51.22	722.43		
61.76	722.40		
76.21	722.54		
84.27	722.50		



**Appendix 4. Morphological Summary Data and Plots**  
**Figure 5c. Cross-Section Plots**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**Irvin Creek Reach 1, Cross-Section 3 (Pool)**  
**Monitoring Year 1**

<b>River Basin</b>	Cape Fear
<b>Watershed HUC</b>	3030002
<b>XS ID</b>	3
<b>Drainage Area</b>	0.8 sq.mi
<b>Date</b>	10/18/2012
<b>Field Crew</b>	Wildlands Engineering

<b>Summary Data</b>	
<b>Bankfull Elevation (ft)</b>	718.7
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>)</b>	57.6
<b>Bankfull Width (ft)</b>	31.1
<b>Flood Prone Area Elevation (ft)</b>	N/A
<b>Flood Prone Width (ft)</b>	N/A
<b>Max Depth at Bankfull (ft)</b>	4.2
<b>Mean Depth at Bankfull (ft)</b>	1.9
<b>W/D Ratio</b>	16.8
<b>Entrenchment Ratio</b>	N/A
<b>Bank Height Ratio</b>	1.0
<b>Stream Type</b>	N/A




**Cross-Section 3: View Upstream (10/18/2012)**



**Cross-Section 3: View Downstream (10/18/2012)**

Station	Elevation	Station	Elevation
0.38	719.26		
7.03	719.08		
16.26	718.98		
21.44	718.71		
25.05	717.51		
26.96	715.16		
28.42	714.96		
29.90	714.51		
33.07	714.64		
34.89	715.53		
37.68	716.83		
41.90	717.40		
48.23	718.33		
55.54	718.98		
73.12	718.78		
88.97	718.74		



**Appendix 4. Morphological Summary Data and Plots**  
**Figure 5d. Cross-Section Plots**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**Irvin Creek Reach 1, Cross-Section 4 (Riffle)**  
**Monitoring Year 1**

River Basin	Cape Fear
Watershed HUC	3030002
XS ID	4
Drainage Area	0.8 sq.mi
Date	10/18/2012
Field Crew	Wildlands Engineering

Summary Data	
Bankfull Elevation (ft)	718.1
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	34.4
Bankfull Width (ft)	20.2
Flood Prone Area Elevation (ft)	720.8
Flood Prone Width (ft)	200+
Max Depth at Bankfull (ft)	2.7
Mean Depth at Bankfull (ft)	1.7
W/D Ratio	11.9
Entrenchment Ratio	2.2+
Bank Height Ratio	1.0
Stream Type	C




Cross-Section 4: View Upstream (10/18/2012)



Cross-Section 4: View Downstream (10/18/2012)

Station	Elevation	Station	Elevation
0.34	718.39		
6.92	717.99		
14.28	718.03		
16.46	717.36		
18.39	716.49		
20.02	715.69		
20.90	715.45		
22.33	715.47		
23.69	715.36		
25.02	715.38		
26.42	715.60		
27.19	715.62		
28.53	715.88		
31.16	717.07		
33.36	717.79		
34.54	718.14		
46.41	718.49		
60.38	718.55		
68.31	718.58		





**Appendix 4. Morphological Summary Data and Plots**

**Figure 5e. Cross-Section Plots**

**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**

**Irvin Creek Reach 2, Cross-Section 5 (Pool)**

**Monitoring Year 1**

<b>River Basin</b>	Cape Fear
<b>Watershed HUC</b>	3030002
<b>XS ID</b>	5
<b>Drainage Area</b>	0.9 sq.mi
<b>Date</b>	10/18/2012
<b>Field Crew</b>	Wildlands Engineering

<b>Summary Data</b>	
<b>Bankfull Elevation (ft)</b>	713.7
<b>Bankfull Cross-Sectional Area (ft2)</b>	46.0
<b>Bankfull Width (ft)</b>	35.6
<b>Flood Prone Area Elevation (ft)</b>	N/A
<b>Flood Prone Width (ft)</b>	N/A
<b>Max Depth at Bankfull (ft)</b>	4.1
<b>Mean Depth at Bankfull (ft)</b>	1.3
<b>W/D Ratio</b>	27.5
<b>Entrenchment Ratio</b>	N/A
<b>Bank Height Ratio</b>	1.0
<b>Stream Type</b>	N/A




**Cross-Section 5: View Upstream (10/18/2012)**



**Cross-Section 5: View Downstream (10/18/2012)**

Station	Elevation	Station	Elevation
0.03	716.46		
9.83	715.01		
15.78	714.28		
20.45	714.26		
22.26	714.25		
23.04	710.97		
24.20	710.14		
26.40	709.64		
27.92	709.88		
28.93	710.17		
30.29	710.92		
32.04	711.20		
32.86	711.79		
33.33	711.93		
34.49	712.38		
35.99	712.69		
38.57	713.03		
43.34	713.46		
46.26	713.38		
52.82	713.46		
60.95	713.87		



**Appendix 4. Morphological Summary Data and Plots**

**Figure 5f. Cross-Section Plots**

**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**

**Irvin Creek Reach 2, Cross-Section 6 (Riffle)**

**Monitoring Year 1**

<b>River Basin</b>	Cape Fear
<b>Watershed HUC</b>	3030002
<b>XS ID</b>	6
<b>Drainage Area</b>	0.9 sq.mi
<b>Date</b>	10/18/2012
<b>Field Crew</b>	Wildlands Engineering

Summary Data*	
<b>Bankfull Elevation (ft)</b>	713.9
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>)</b>	27.8
<b>Bankfull Width (ft)</b>	18.6
<b>Flood Prone Area Elevation (ft)</b>	716.4
<b>Flood Prone Width (ft)</b>	200+
<b>Max Depth at Bankfull (ft)</b>	2.5
<b>Mean Depth at Bankfull (ft)</b>	1.5
<b>W/D Ratio</b>	12.4
<b>Entrenchment Ratio</b>	2.2+
<b>Bank Height Ratio</b>	1.0
<b>Stream Type</b>	C




**Cross-Section 6: View Upstream (10/18/2012)**



**Cross-Section 6: View Downstream (10/18/2012)**

Station	Elevation	Station	Elevation
0.06	713.22		
5.57	713.80		
12.25	713.90		
16.43	712.82		
18.22	711.74		
19.57	711.73		
20.79	711.56		
22.11	711.56		
23.49	711.34		
24.38	711.60		
25.75	711.61		
26.22	711.77		
26.79	712.21		
28.97	713.12		
31.33	713.66		
36.74	713.68		
42.47	713.65		
50.92	713.69		



### Appendix 4. Morphological Summary Data and Plots

#### Figure 5g. Cross-Section Plots

Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)

Irvin Creek Reach 2, Cross-Section 7 (Riffle)

Monitoring Year 1

River Basin	Cape Fear
Watershed HUC	3030002
XS ID	7
Drainage Area	0.9 sq.mi
Date	10/18/2012
Field Crew	Wildlands Engineering

Summary Data	
Bankfull Elevation (ft)	710.5
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	28.7
Bankfull Width (ft)	20.9
Flood Prone Area Elevation (ft)	712.9
Flood Prone Width (ft)	200+
Max Depth at Bankfull (ft)	2.4
Mean Depth at Bankfull (ft)	1.4
W/D Ratio	15.2
Entrenchment Ratio	2.2+
Bank Height Ratio	1.0
Stream Type	C




Cross-Section 7: View Upstream (10/18/2012)



Cross-Section 7: View Downstream (10/18/2012)

Station	Elevation	Station	Elevation
0.00	710.70		
8.40	711.00		
18.95	711.02		
27.96	710.85		
37.31	710.44		
41.23	709.22		
43.51	708.32		
44.17	708.44		
44.89	708.44		
45.69	708.45		
46.37	708.14		
47.83	708.03		
50.59	708.77		
54.62	709.32		
56.57	710.29		
59.04	710.78		
71.21	711.14		
82.91	711.39		
90.00	711.59		





## Appendix 4. Morphological Summary Data and Plots

### Figure 5h. Cross-Section Plots

Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)

Irvin Creek Reach 2, Cross-Section 8 (Pool)

Monitoring Year 1

<b>River Basin</b>	Cape Fear
<b>Watershed HUC</b>	3030002
<b>XS ID</b>	8
<b>Drainage Area</b>	0.9 sq.mi
<b>Date</b>	10/18/2012
<b>Field Crew</b>	Wildlands Engineering

#### Summary Data

<b>Bankfull Elevation (ft)</b>	710.2
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>)</b>	50.0
<b>Bankfull Width (ft)</b>	32.0
<b>Flood Prone Area Elevation (ft)</b>	N/A
<b>Flood Prone Width (ft)</b>	N/A
<b>Max Depth at Bankfull (ft)</b>	3.6
<b>Mean Depth at Bankfull (ft)</b>	1.6
<b>W/D Ratio</b>	20.5
<b>Entrenchment Ratio</b>	N/A
<b>Bank Height Ratio</b>	1.0
<b>Stream Type</b>	N/A




Cross-Section 8: View Upstream (10/18/2012)



Cross-Section 8: View Downstream (10/18/2012)

Station	Elevation	Station	Elevation
0.65	710.76		
15.10	711.08		
25.79	711.71		
33.58	711.31		
42.13	710.20		
50.50	709.04		
54.86	708.40		
55.74	708.00		
56.47	707.56		
57.52	706.81		
59.82	706.60		
60.94	706.67		
63.97	706.66		
65.29	706.79		
65.60	708.02		
66.33	709.13		
68.10	709.91		
78.32	710.45		
86.64	710.45		
95.04	710.89		



**Appendix 4. Morphological Summary Data and Plots**  
**Figure 5i. Cross-Section Plots**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**UT1, Cross-Section 9 (Riffle)**  
**Monitoring Year 1**

<b>River Basin</b>	Cape Fear
<b>Watershed HUC</b>	3030002
<b>XS ID</b>	9
<b>Drainage Area</b>	0.1 sq.mi
<b>Date</b>	10/18/2012
<b>Field Crew</b>	Wildlands Engineering

Summary Data	
<b>Bankfull Elevation (ft)</b>	707.5
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>)</b>	4.1
<b>Bankfull Width (ft)</b>	8.0
<b>Flood Prone Area Elevation (ft)</b>	708.4
<b>Flood Prone Width (ft)</b>	35.7
<b>Max Depth at Bankfull (ft)</b>	1.0
<b>Mean Depth at Bankfull (ft)</b>	0.5
<b>W/D Ratio</b>	15.5
<b>Entrenchment Ratio</b>	2.2+
<b>Bank Height Ratio</b>	1.0
<b>Stream Type</b>	C




Cross-Section 9: View Upstream (10/18/2012)



Cross-Section 9: View Downstream (10/18/2012)

Station	Elevation	Station	Elevation
0.09	708.54		
7.15	708.57		
15.76	707.75		
20.74	707.72		
22.85	707.13		
24.32	706.66		
24.33	706.54		
24.69	706.48		
24.98	706.46		
25.62	706.50		
26.03	706.61		
26.35	706.67		
27.28	706.88		
29.44	707.43		
38.06	708.02		
51.89	708.96		
60.46	708.98		



Appendix 4. Morphological Summary Data and Plots

Figure 5j. Cross-Section Plots

Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)

UT1, Cross-Section 10 (Pool)

Monitoring Year 1

River Basin	Cape Fear
Watershed HUC	3030002
XS ID	10
Drainage Area	0.1 sq.mi
Date	10/18/2012
Field Crew	Wildlands Engineering

Summary Data	
Bankfull Elevation (ft)	707.2
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	5.6
Bankfull Width (ft)	9.6
Flood Prone Area Elevation (ft)	N/A
Flood Prone Width (ft)	N/A
Max Depth at Bankfull (ft)	1.2
Mean Depth at Bankfull (ft)	0.6
W/D Ratio	16.6
Entrenchment Ratio	N/A
Bank Height Ratio	1.0
Stream Type	N/A




Cross-Section 10: View Upstream (10/18/2012)



Cross-Section 10: View Downstream (10/18/2012)

Station	Elevation	Station	Elevation
0.47	708.49		
8.22	708.39		
14.00	707.49		
16.98	707.61		
19.00	706.88		
19.71	706.21		
20.41	705.95		
20.78	705.97		
21.30	706.07		
21.71	706.24		
22.66	706.29		
26.06	707.03		
27.38	707.16		
37.81	707.68		
49.04	708.44		
55.68	709.29		
61.48	708.98		





#### Appendix 4. Morphological Summary Data and Plots

##### Figure 5k. Cross-Section Plots

Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)

Little Troublesome Creek, Cross-Section 11 (Riffle)

Monitoring Year 1

<b>River Basin</b>	Cape Fear
<b>Watershed HUC</b>	3030002
<b>XS ID</b>	11
<b>Drainage Area</b>	5.1 sq.mi
<b>Date</b>	10/18/2012
<b>Field Crew</b>	Wildlands Engineering

<b>Summary Data</b>	
<b>Bankfull Elevation (ft)</b>	708.9
<b>Bankfull Cross-Sectional Area (ft<sup>2</sup>)</b>	84.6
<b>Bankfull Width (ft)</b>	33.0
<b>Flood Prone Area Elevation (ft)</b>	712.9
<b>Flood Prone Width (ft)</b>	200+
<b>Max Depth at Bankfull (ft)</b>	4.0
<b>Mean Depth at Bankfull (ft)</b>	2.6
<b>W/D Ratio</b>	12.9
<b>Entrenchment Ratio</b>	2.2+
<b>Bank Height Ratio</b>	1.0
<b>Stream Type</b>	C




Cross-Section 11: View Upstream (10/18/2012)



Cross-Section 11: View Downstream (10/18/2012)

Station	Elevation	Station	Elevation
0.19	708.61		
9.38	708.24		
21.42	708.84		
26.82	708.72		
30.84	707.31		
34.59	705.92		
35.85	705.31		
38.88	704.94		
41.27	704.87		
43.05	705.03		
44.78	704.95		
47.01	704.93		
49.08	705.34		
50.36	705.89		
54.37	707.27		
58.86	708.80		
66.94	708.94		
76.95	709.23		
82.36	709.31		



**Appendix 4. Morphological Summary Data and Plots**

**Figure 5I. Cross-Section Plots**

**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**

**Little Troublesome Creek, Cross-Section 12 (Pool)**

**Monitoring Year 1**

<b>River Basin</b>	Cape Fear
<b>Watershed HUC</b>	3030002
<b>XS ID</b>	12
<b>Drainage Area</b>	5.1sq.mi
<b>Date</b>	10/18/2012
<b>Field Crew</b>	Wildlands Engineering

<b>Summary Data</b>	
<b>Bankfull Elevation (ft)</b>	707.5
<b>Bankfull Cross-Sectional Area (ft2)</b>	128.8
<b>Bankfull Width (ft)</b>	42.2
<b>Flood Prone Area Elevation (ft)</b>	N/A
<b>Flood Prone Width (ft)</b>	N/A
<b>Max Depth at Bankfull (ft)</b>	6.5
<b>Mean Depth at Bankfull (ft)</b>	3.1
<b>W/D Ratio</b>	13.8
<b>Entrenchment Ratio</b>	N/A
<b>Bank Height Ratio</b>	1.0
<b>Stream Type</b>	N/A




**Cross-Section 12: View Upstream (10/18/2012)**



**Cross-Section 12: View Downstream (10/18/2012)**

Station	Elevation	Station	Elevation
0.22	707.01		
15.90	707.77		
23.57	707.86		
28.43	706.49		
30.34	705.51		
30.76	704.09		
32.26	702.51		
33.95	700.97		
43.19	701.82		
46.13	703.01		
47.86	704.05		
48.90	704.48		
52.47	705.42		
60.64	706.34		
67.51	707.55		
78.40	708.07		
93.27	708.13		



**Appendix 4. Morphological Summary Data and Plots**

**Figure 5m. Cross-Section Plots**

**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**

**Little Troublesome Creek, Cross-Section 13 (Riffle)**

**Monitoring Year 1**

<b>River Basin</b>	Cape Fear
<b>Watershed HUC</b>	3030002
<b>XS ID</b>	13
<b>Drainage Area</b>	5.1 sq.mi
<b>Date</b>	10/18/2012
<b>Field Crew</b>	Wildlands Engineering

Summary Data	
<b>Bankfull Elevation (ft)</b>	707.3
<b>Bankfull Cross-Sectional Area (ft2)</b>	74.8
<b>Bankfull Width (ft)</b>	35.7
<b>Flood Prone Area Elevation (ft)</b>	711.2
<b>Flood Prone Width (ft)</b>	200+
<b>Max Depth at Bankfull (ft)</b>	3.9
<b>Mean Depth at Bankfull (ft)</b>	2.1
<b>W/D Ratio</b>	17.1
<b>Entrenchment Ratio</b>	2.1
<b>Bank Height Ratio</b>	1.0
<b>Stream Type</b>	C




**Cross-Section 13: View Upstream (10/18/2012)**



**Cross-Section 13: View Downstream (10/18/2012)**

Station	Elevation	Station	Elevation
0.77	707.15		
9.35	707.10		
19.35	707.08		
23.49	705.65		
27.20	704.26		
29.58	703.71		
31.71	703.38		
33.49	703.40		
35.79	703.54		
37.38	703.47		
39.39	703.73		
42.11	705.13		
46.73	706.43		
51.54	707.19		
62.33	707.50		
74.56	708.20		







**Appendix 4. Morphological Summary Data and Plots**  
**Figure 6a. Reachwide and Cross-Section Pebble Count Plots**  
**Little Troublesome Creek Mitigation Site (NCEP Project No. 94640)**  
**Irvin Creek Reach 1, Reachwide**  
**Monitoring Year 1**

Particle Class		Diameter (mm)		Particle Count			Irvin Creek Reach 1 Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>		Silt/Clay	0.000	0.062	3	11	14	14
<b>SAND</b>	Very fine	0.062	0.125					14
	Fine	0.125	0.250		7	7	7	21
	Medium	0.250	0.500	1	10	11	11	32
	Coarse	0.5	1.0	1	6	7	7	39
	Very Coarse	1.0	2.0		3	3	3	42
<b>GRAVEL</b>	Very Fine	2.0	2.8					42
	Very Fine	2.8	4.0	1	1	2	2	44
	Fine	4.0	5.7					44
	Fine	5.7	8.0	1	2	3	3	47
	Medium	8.0	11.3	3	2	5	5	52
	Medium	11.3	16.0	2	5	7	7	59
	Coarse	16.0	22.6	10	2	12	12	71
	Coarse	22.6	32	6		6	6	77
	Very Coarse	32	45	12	1	13	13	90
	Very Coarse	45	64	7		7	7	97
<b>COBBLE</b>	Small	64	90	1		1	1	98
	Small	90	128	1		1	1	99
	Large	128	180					99
	Large	180	256					99
<b>BOULDER</b>	Small	256	362	1		1	1	100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<b>BEDROCK</b>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>



Reachwide Channel materials (mm)	
D <sub>16</sub> =	0.2
D <sub>35</sub> =	0.7
D <sub>50</sub> =	9.7
D <sub>84</sub> =	38.4
D <sub>95</sub> =	57.9
D <sub>100</sub> =	362.0



**Appendix 4. Morphological Summary Data and Plots**  
**Figure 6b. Reachwide and Cross-Section Substrate Plots**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**Irvin Creek Reach 1, Cross-Section 1 (Riffle)**  
**Monitoring Year 1**

Particle Class		Diameter (mm)		Particle Count Total	Cross-Section 1 Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062			0
<i>SAND</i>	Very fine	0.062	0.125			0
	Fine	0.125	0.250	2	2	2
	Medium	0.250	0.500	4	4	6
	Coarse	0.5	1.0	2	2	8
	Very Coarse	1.0	2.0			8
<i>GRAVEL</i>	Very Fine	2.0	2.8			8
	Very Fine	2.8	4.0			8
	Fine	4.0	5.7			8
	Fine	5.7	8.0	6	6	14
	Medium	8.0	11.3	1	1	15
	Medium	11.3	16.0	1	1	16
	Coarse	16.0	22.6	2	2	18
	Coarse	22.6	32	15	15	33
	Very Coarse	32	45	18	18	51
	Very Coarse	45	64	29	29	80
<i>COBBLE</i>	Small	64	90	10	10	90
	Small	90	128	6	6	96
	Large	128	180	2	2	98
	Large	180	256			98
<i>BOULDER</i>	Small	256	362	2	2	100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<i>BEDROCK</i>	Bedrock	2048	>2048			100
<b>Total</b>				<b>100</b>	<b>100</b>	<b>100</b>



Cross-Section 1 Channel materials (mm)	
D <sub>16</sub> =	16.0
D <sub>35</sub> =	33.2
D <sub>50</sub> =	44.2
D <sub>84</sub> =	73.4
D <sub>95</sub> =	120.7
D <sub>100</sub> =	362.0



**Appendix 4. Morphological Summary Data and Plots**  
**Figure 6c. Reachwide and Cross-Section Substrate Plots**  
**Little Troublesome Creek Mitigation Site (NCEP Project No. 94640)**  
**Irvin Creek Reach 1, Cross-Section 4 (Riffle)**  
**Monitoring Year 1**

Particle Class		Diameter (mm)		Particle Count Total	Cross-Section 4 Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062			0
<i>SAND</i>	Very fine	0.062	0.125			0
	Fine	0.125	0.250	4	4	4
	Medium	0.250	0.500			4
	Coarse	0.5	1.0	2	2	6
	Very Coarse	1.0	2.0			6
<i>GRAVEL</i>	Very Fine	2.0	2.8			6
	Very Fine	2.8	4.0	1	1	7
	Fine	4.0	5.7	1	1	8
	Fine	5.7	8.0	4	4	12
	Medium	8.0	11.3	6	6	18
	Medium	11.3	16.0	10	10	28
	Coarse	16.0	22.6	5	5	33
	Coarse	22.6	32	11	11	44
	Very Coarse	32	45	23	23	67
	Very Coarse	45	64	21	21	88
<i>COBBLE</i>	Small	64	90	10	10	98
	Small	90	128	2	2	100
	Large	128	180			100
	Large	180	256			100
<i>BOULDER</i>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<i>BEDROCK</i>	Bedrock	2048	>2048			100
<b>Total</b>				<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 4 Channel materials (mm)	
D <sub>16</sub> =	9.9
D <sub>35</sub> =	24.1
D <sub>50</sub> =	35.0
D <sub>84</sub> =	59.8
D <sub>95</sub> =	81.3
D <sub>100</sub> =	128.0







**Appendix 4. Morphological Summary Data and Plots**  
**Figure 6d. Reachwide and Cross-Section Pebble Count Plots**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**Irvin Creek Reach 2, Reachwide**  
**Monitoring Year 1**

Particle Class		Diameter (mm)		Particle Count			Irvin Creek Reach 2 Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062		12	12	12	12
<i>SAND</i>	Very fine	0.062	0.125		3	3	3	15
	Fine	0.125	0.250		11	11	11	26
	Medium	0.250	0.500	1	10	11	11	37
	Coarse	0.5	1.0		8	8	8	45
	Very Coarse	1.0	2.0	1	1	2	2	47
<i>GRAVEL</i>	Very Fine	2.0	2.8					47
	Very Fine	2.8	4.0		1	1	1	48
	Fine	4.0	5.7	1	1	2	2	50
	Fine	5.7	8.0		1	1	1	51
	Medium	8.0	11.3	4	1	5	5	56
	Medium	11.3	16.0	2		2	2	58
	Coarse	16.0	22.6	3		3	3	61
	Coarse	22.6	32	3		3	3	64
	Very Coarse	32	45	10		10	10	74
	Very Coarse	45	64	9		9	9	83
<i>COBBLE</i>	Small	64	90	9	1	10	10	93
	Small	90	128	5		5	5	98
	Large	128	180	1		1	1	99
	Large	180	256					99
<i>BOULDER</i>	Small	256	362					99
	Small	362	512	1		1	1	100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<i>BEDROCK</i>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>



Reachwide Channel materials (mm)	
D <sub>16</sub> =	0.1
D <sub>35</sub> =	0.4
D <sub>50</sub> =	5.6
D <sub>84</sub> =	66.2
D <sub>95</sub> =	103.6
D <sub>100</sub> =	512.0



**Appendix 4. Morphological Summary Data and Plots**  
**Figure 6e. Reachwide and Cross-Section Substrate Plots**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**Irvin Creek Reach 2, Cross-Section 6 (Riffle)**  
**Monitoring Year 0**

Particle Class		Diameter (mm)		Particle Count Total	Cross-Section 6 Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>		Silt/Clay	0.000 0.062			0
<i>SAND</i>	Very fine	0.062	0.125			0
	Fine	0.125	0.250	2	2	2
	Medium	0.250	0.500	1	1	3
	Coarse	0.5	1.0	1	1	4
	Very Coarse	1.0	2.0	6	6	10
<i>GRAVEL</i>	Very Fine	2.0	2.8			10
	Very Fine	2.8	4.0	4	4	14
	Fine	4.0	5.7	1	1	15
	Fine	5.7	8.0	2	2	17
	Medium	8.0	11.3	5	5	22
	Medium	11.3	16.0	4	4	26
	Coarse	16.0	22.6	6	6	32
	Coarse	22.6	32	4	4	36
	Very Coarse	32	45	22	22	58
	Very Coarse	45	64	18	18	76
<i>COBBLE</i>	Small	64	90	9	9	85
	Small	90	128	8	8	93
	Large	128	180	5	5	98
	Large	180	256			98
<i>BOULDER</i>	Small	256	362	1	1	99
	Small	362	512	1	1	100
	Medium	512	1024			100
<i>BOULDER</i>	Large/Very Large	1024	2048			100
	<i>BEDROCK</i>	Bedrock	2048 >2048			100
<b>Total</b>				<b>100</b>	<b>100</b>	<b>100</b>



Cross-Section 6 Channel materials (mm)	
D <sub>16</sub> =	6.7
D <sub>35</sub> =	29.3
D <sub>50</sub> =	39.8
D <sub>84</sub> =	86.7
D <sub>95</sub> =	146.7
D <sub>100</sub> =	512.0



**Appendix 4. Morphological Summary Data and Plots**  
**Figure 6f. Reachwide and Cross-Section Substrate Plots**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**Irvin Creek Reach 2, Cross-Section 7 (Riffle)**  
**Monitoring Year 1**

Particle Class		Diameter (mm)		Particle Count Total	Cross-Section 7 Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062			0
<i>SAND</i>	Very fine	0.062	0.125			0
	Fine	0.125	0.250	1	1	1
	Medium	0.250	0.500	1	1	2
	Coarse	0.5	1.0	2	2	4
	Very Coarse	1.0	2.0	4	4	8
<i>GRAVEL</i>	Very Fine	2.0	2.8			8
	Very Fine	2.8	4.0	3	3	11
	Fine	4.0	5.7	3	3	14
	Fine	5.7	8.0	8	8	22
	Medium	8.0	11.3	12	12	34
	Medium	11.3	16.0	13	13	47
	Coarse	16.0	22.6	7	7	54
	Coarse	22.6	32	8	8	62
	Very Coarse	32	45	14	14	76
	Very Coarse	45	64	12	12	88
<i>COBBLE</i>	Small	64	90	3	3	91
	Small	90	128	1	1	92
	Large	128	180	1	1	93
	Large	180	256	4	4	97
<i>BOULDER</i>	Small	256	362	3	3	100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<i>BEDROCK</i>	Bedrock	2048	>2048			100
<b>Total</b>				<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 7 Channel materials (mm)	
D <sub>16</sub> =	6.1
D <sub>35</sub> =	11.3
D <sub>50</sub> =	18.6
D <sub>84</sub> =	56.9
D <sub>95</sub> =	214.7
D <sub>100</sub> =	362.0







**Appendix 4. Morphological Summary Data and Plots**  
**Figure 6g. Reachwide and Cross-Section Pebble Count Plots**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**UT1, Reachwide**  
**Monitoring Year 1**

Particle Class		Diameter (mm)		Particle Count			UT1 Summary	
		min	max	Rifle	Pool	Total	Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>		Silt/Clay	0.000	0.062	5	26	31	31
<i>SAND</i>	Very fine	0.062	0.125		4	4	4	35
	Fine	0.125	0.250		3	3	3	38
	Medium	0.250	0.500	4	8	12	12	50
	Coarse	0.5	1.0	5	9	14	14	64
	Very Coarse	1.0	2.0					64
<i>GRAVEL</i>	Very Fine	2.0	2.8					64
	Very Fine	2.8	4.0					64
	Fine	4.0	5.7					64
	Fine	5.7	8.0	1		1	1	65
	Medium	8.0	11.3	1		1	1	66
	Medium	11.3	16.0	1		1	1	67
	Coarse	16.0	22.6	1		1	1	68
	Coarse	22.6	32	7		7	7	75
	Very Coarse	32	45	6		6	6	81
	Very Coarse	45	64	9		9	9	90
<i>COBBLE</i>	Small	64	90	5		5	5	95
	Small	90	128	5		5	5	100
	Large	128	180					100
	Large	180	256					100
<i>BOULDER</i>	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<i>BEDROCK</i>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>



Reachwide Channel materials (mm)	
D <sub>16</sub> =	Silt/ Clay
D <sub>35</sub> =	0.1
D <sub>50</sub> =	0.5
D <sub>84</sub> =	50.6
D <sub>95</sub> =	90.0
D <sub>100</sub> =	128.0



**Appendix 4. Morphological Summary Data and Plots**  
**Figure 6h. Reachwide and Cross-Section Substrate Plots**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**UT1, Cross-Section 9 (Riffle)**  
**Monitoring Year 1**

Particle Class		Diameter (mm)		Particle Count	Cross-Section 9 Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	8	8	8
<b>SAND</b>	Very fine	0.062	0.125			8
	Fine	0.125	0.250			8
	Medium	0.250	0.500	4	4	12
	Coarse	0.5	1.0	7	7	19
	Very Coarse	1.0	2.0	1	1	20
<b>GRAVEL</b>	Very Fine	2.0	2.8			20
	Very Fine	2.8	4.0	7	7	27
	Fine	4.0	5.7	5	5	32
	Fine	5.7	8.0	12	12	44
	Medium	8.0	11.3	4	4	48
	Medium	11.3	16.0	4	4	52
	Coarse	16.0	22.6	9	9	61
	Coarse	22.6	32	7	7	68
	Very Coarse	32	45	25	25	93
	Very Coarse	45	64	7	7	100
<b>COBBLE</b>	Small	64	90			100
	Small	90	128			100
	Large	128	180			100
	Large	180	256			100
<b>BOULDER</b>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
<b>Total</b>				<b>100</b>	<b>100</b>	<b>100</b>



Cross-Section 9 Channel materials (mm)	
D <sub>16</sub> =	0.7
D <sub>35</sub> =	6.1
D <sub>50</sub> =	13.3
D <sub>84</sub> =	39.8
D <sub>95</sub> =	49.8
D <sub>100</sub> =	64.0



**Appendix 4. Morphological Summary Data and Plots**  
**Figure 6i. Reachwide and Cross-Section Pebble Count Plots**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**Little Troublesome Creek, Reachwide**  
**Monitoring Year 1**

Particle Class		Diameter (mm)		Particle Count			Little Troublesome Creek Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062		18	18	18	18
<i>SAND</i>	Very fine	0.062	0.125		8	8	8	26
	Fine	0.125	0.250		9	9	9	35
	Medium	0.250	0.500		5	5	5	40
	Coarse	0.5	1.0	1	6	7	7	47
	Very Coarse	1.0	2.0		3	3	3	50
<i>GRAVEL</i>	Very Fine	2.0	2.8					50
	Very Fine	2.8	4.0					50
	Fine	4.0	5.7					50
	Fine	5.7	8.0					50
	Medium	8.0	11.3	2		2	2	52
	Medium	11.3	16.0	2	1	3	3	55
	Coarse	16.0	22.6	3		3	3	58
	Coarse	22.6	32	4		4	4	62
	Very Coarse	32	45	8		8	8	70
Very Coarse	45	64	11		11	11	81	
<i>COBBLE</i>	Small	64	90	7		7	7	88
	Small	90	128	4		4	4	92
	Large	128	180	4		4	4	96
	Large	180	256	2		2	2	98
<i>BOULDER</i>	Small	256	362	1		1	1	99
	Small	362	512	1		1	1	100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<i>BEDROCK</i>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	Silt/ Clay
D <sub>35</sub> =	0.3
D <sub>50</sub> =	8.0
D <sub>84</sub> =	74.1
D <sub>95</sub> =	165.3
D <sub>100</sub> =	512.0







**Appendix 4. Morphological Summary Data and Plots**  
**Figure 6j. Reachwide and Cross-Section Substrate Plots**  
**Little Troublesome Creek Mitigation Site (NCEP Project No. 94640)**  
**Little Troublesome Creek , Cross-Section 11 (Riffle)**  
**Monitoring Year 1**

Particle Class		Diameter (mm)		Particle Count Total	Cross-Section 11 Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062			0
<i>SAND</i>	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.250	0.500			0
	Coarse	0.5	1.0	12	12	12
	Very Coarse	1.0	2.0			12
<i>GRAVEL</i>	Very Fine	2.0	2.8			12
	Very Fine	2.8	4.0			12
	Fine	4.0	5.7			12
	Fine	5.7	8.0	5	5	17
	Medium	8.0	11.3			17
	Medium	11.3	16.0	5	5	22
	Coarse	16.0	22.6	9	9	31
	Coarse	22.6	32	17	17	48
	Very Coarse	32	45	32	32	80
	Very Coarse	45	64	10	10	90
<i>COBBLE</i>	Small	64	90	4	4	94
	Small	90	128	4	4	98
	Large	128	180	1	1	99
	Large	180	256	1	1	100
<i>BOULDER</i>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<i>BEDROCK</i>	Bedrock	2048	>2048			100
<b>Total</b>				<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 11 Channel materials (mm)	
D <sub>16</sub> =	7.4
D <sub>35</sub> =	24.5
D <sub>50</sub> =	32.7
D <sub>84</sub> =	51.8
D <sub>95</sub> =	98.3
D <sub>100</sub> =	256.0



**Appendix 4. Morphological Summary Data and Plots**  
**Figure 6k. Reachwide and Cross-Section Substrate Plots**  
**Little Troublesome Creek Mitigation Site (NCEEP Project No. 94640)**  
**Little Troublesome Creek , Cross-Section 13 (Riffle)**  
**Monitoring Year 1**

Particle Class		Diameter (mm)		Particle Count	Cross-Section 13 Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062			0
<i>SAND</i>	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.250	0.500			0
	Coarse	0.5	1.0	4	4	4
	Very Coarse	1.0	2.0			4
<i>GRAVEL</i>	Very Fine	2.0	2.8			4
	Very Fine	2.8	4.0			4
	Fine	4.0	5.7	4	4	8
	Fine	5.7	8.0	1	1	9
	Medium	8.0	11.3	6	6	15
	Medium	11.3	16.0			15
	Coarse	16.0	22.6	4	4	19
	Coarse	22.6	32	12	12	31
	Very Coarse	32	45	30	30	61
	Very Coarse	45	64	13	13	74
<i>COBBLE</i>	Small	64	90	10	10	84
	Small	90	128	8	8	92
	Large	128	180	2	2	94
	Large	180	256	2	2	96
<i>BOULDER</i>	Small	256	362	2	2	98
	Small	362	512	2	2	100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<i>BEDROCK</i>	Bedrock	2048	>2048			100
<b>Total</b>				<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 13 Channel materials (mm)	
D <sub>16</sub> =	17.4
D <sub>35</sub> =	33.5
D <sub>50</sub> =	39.7
D <sub>84</sub> =	90.0
D <sub>95</sub> =	214.7
D <sub>100</sub> =	512.0

