



# MONITORING YEAR 2 ANNUAL REPORT

Final

## LONE HICKORY MITIGATION SITE

Yadkin County, NC  
DEQ Contract No. 6897  
DMS Project No. 97135  
DWR No. 20161044  
USACE Action ID No. SAW-2017-00100  
Yadkin River Basin  
HUC 03040101

Data Collection Period: February – November 2020  
Draft Submission Date: November 30, 2020  
Final Submission Date: December 21, 2020

---

### PREPARED FOR:



**NC Department of Environmental Quality**  
**Division of Mitigation Services**  
217 West Jones Street; 3<sup>rd</sup> Floor  
Raleigh, NC 27603

<b>Mitigation Project Name</b>	<b>Lone Hickory Mitigation Site</b>	<b>USACE Action ID</b>	<b>2017-00100</b>
<b>DMS ID</b>	<b>97135</b>	<b>DWR Permit</b>	<b>2016-1044</b>
<b>River Basin</b>	<b>Yadkin</b>	<b>Date Project Instituted</b>	<b>5/23/2016</b>
<b>Cataloging Unit</b>	<b>03040101</b>	<b>Date Prepared</b>	<b>4/20/2020</b>
<b>County</b>	<b>Yadkin</b>	<b>Stream/Wet. Service Area</b>	<b>Yadkin 03040101</b>

*Todd Turner* 9/21/2020  
**Signature & Date of Official Approving Credit Release**

- 1 - For NCDMS, no credits are released during the first milestone
- 2 - For NCDMS projects, the initial credit release milestone occurs when the as-built report (baseline monitoring report) has been approved by the IRT and posted to the DMS portal, provided the following have been met:
  - 1) Approved of Final Mitigation Plan
  - 2) Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property.
  - 3) Completion of all physical and biological improvements to the mitigation site pursuant to the mitigation plan.
  - 4) Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required.
- 3 - A 10% reserve of credits is to be held back until the bankfull event performance standard has been met.

Credit Release Milestone	Warm Stream Credits						
	Scheduled Releases %	Proposed Releases %	Proposed Released #	Not Approved # Releases	Approved Credits	Anticipated Release Year	Actual Release Date
<b>1 - Site Establishment</b>	N/A	N/A	N/A	N/A	N/A	N/A	N/A
<b>2 - Year 0 / As-Built</b>	30.00%	30.00%	3,949.372	0.000	3,949.372	2019	7/17/2019
<b>3 - Year 1 Monitoring</b>	10.00%	10.00%	1,316.457	0.000	1,316.457	2020	4/20/2020
<b>4 - Year 2 Monitoring</b>	10.00%					2021	
<b>5 - Year 3 Monitoring</b>	10.00%					2022	
<b>6 - Year 4 Monitoring</b>	5.00%					2023	
<b>7 - Year 5 Monitoring</b>	10.00%					2024	
<b>8 - Year 6 Monitoring</b>	5.00%					2025	
<b>9 - Year 7 Monitoring</b>	10.00%					2026	
<b>Stream Bankfull Standard</b>	10.00%						
			<b>Totals</b>		5,265.829		

<b>Total Gross Credits</b>	13,164.574
<b>Total Unrealized Credits to Date</b>	0.000
<b>Total Released Credits to Date</b>	5,265.829
<b>Total Percentage Released</b>	40.00%
<b>Remaining Unreleased Credits</b>	7,898.745

Credit Release Milestone	Riparian Credits						
	Scheduled Releases %	Proposed Releases %	Proposed Released #	Not Approved # Releases	Approved Credits	Anticipated Release Year	Actual Release Date
<b>1 - Site Establishment</b>	N/A	N/A	N/A	N/A	N/A	N/A	N/A
<b>2 - Year 0 / As-Built</b>	30.00%	30.00%	2.850	0.000	2.850	2019	7/17/2019
<b>3 - Year 1 Monitoring</b>	10.00%	10.00%	0.950	0.000	0.950	2020	4/20/2020
<b>4 - Year 2 Monitoring</b>	10.00%					2021	
<b>5 - Year 3 Monitoring</b>	15.00%					2022	
<b>6 - Year 4 Monitoring</b>	5.00%					2023	
<b>7 - Year 5 Monitoring</b>	15.00%					2024	
<b>8 - Year 6 Monitoring</b>	5.00%					2025	
<b>9 - Year 7 Monitoring</b>	10.00%					2026	
<b>Stream Bankfull Standard</b>	N/A	N/A	N/A	N/A		2021	N/A
			<b>Totals</b>		3.800		

<b>Total Gross Credits</b>	9.500
<b>Total Unrealized Credits to Date</b>	0.000
<b>Total Released Credits to Date</b>	3.800
<b>Total Percentage Released</b>	40.00%
<b>Remaining Unreleased Credits</b>	5.700

<b>Mitigation Project Name</b>	<b>Lone Hickory Mitigation Site</b>	<b>USACE Action ID</b>	<b>2017-00100</b>
<b>DMS ID</b>	<b>97135</b>	<b>DWR Permit</b>	<b>2016-1044</b>
<b>River Basin</b>	<b>Yadkin</b>	<b>Date Project Instituted</b>	<b>5/23/2016</b>
<b>Cataloging Unit</b>	<b>03040101</b>	<b>Date Prepared</b>	<b>4/20/2020</b>
<b>County</b>	<b>Yadkin</b>	<b>Stream/Wet. Service Area</b>	<b>Yadkin 03040101</b>

**Notes**

**Contingencies (if any)**

**Project Quantities**

Mitigation Type	Restoration Type	Physical Quantity
Warm Stream	Restoration	11,565.000
Warm Stream	Preservation	1,065.000
Riparian	Restoration	9.500

**Debits**

							Stream Restoration Credits	Stream Restoration Equivalent Credits	Riparian Restoration
<b>Beginning Balance (mitigation credits)</b>							<b>13,058.074</b>	<b>106.500</b>	<b>9.500</b>
<b>Released Credits</b>							<b>5,223.229</b>	<b>42.600</b>	<b>3.800</b>
<b>Unrealized Credits</b>							<b>0.000</b>	<b>0.000</b>	<b>0.000</b>
Owning Program	Req. Id	TIP #	Project Name	USACE Permit #	DWR Permit #	DCM Permit #			
NCDOT Stream & Wetland ILF Program	REQ-007183	U-2579B	U-2579B - Winston-Salem Northern Beltway	2008-03183	2014-0090		3,917.422		
NCDOT Stream & Wetland ILF Program	REQ-007183	U-2579B	U-2579B - Winston-Salem Northern Beltway	2008-03183	2014-0090			31.950	
<b>Total Credits Debited</b>							<b>3,917.422</b>	<b>31.950</b>	<b>0.000</b>
<b>Remaining Available balance (Released credits)</b>							<b>1,305.807</b>	<b>10.650</b>	<b>3.800</b>
<b>Remaining balance (Unreleased credits)</b>							<b>7,834.845</b>	<b>63.900</b>	<b>5.700</b>



December 21, 2020

Mr. Paul Wiesner  
Western Regional Supervisor  
NCDEQ – Division of Mitigation Services  
5 Ravenscroft Dr., Suite 102  
Asheville, NC 28801

RE: Lone Hickory Mitigation Site – Monitoring Year 2 Report Final  
Yadkin River Basin – CU# 03040101 – Yadkin County  
DMS Project ID No. 97135  
Contract # 6897

Dear Mr. Wiesner:

Wildlands Engineering, Inc. (Wildlands) has reviewed the Division of Mitigation Services (DMS) comments from the Draft Monitoring Year (MY) 2 report for the Lone Hickory Mitigation Site. DMS's comments are noted below in **bold**. Wildlands' responses to those comments are noted in *italics*.

**DMS comment: Section 1.2.5 Areas of Concern and Management Activities: This section notes; “A repair memo detailing the plans for BMP4 was submitted to DMS in November 2020.” DMS received the proposed draft BMP repair memo from WEI on 11/12/2020 and provided comments to WEI on 11/16/2020. DMS did not receive any additional correspondence or the final repair memo from WEI. If the proposed BMP4 repair is still anticipated, please include the final BMP4 repair memo in the final MY2 report as an Appendix and reference it in the text for IRT review. DMS also recommends including any additional proposed 2021 (MY3) repairs in the updated repair memo and repair drawings.**

*Wildlands response: Based on DMS comments provided in the draft memo, internal discussions amongst staff, potential repair schedules, and current project conditions, Wildlands has delayed the submittal of the repair memorandum and the associated repairs. The final repair memo was not included with the MY2 report, but once a final plan is conceptualized for site repairs, the memorandum will be updated and submitted to DMS and the IRT. Language within the monitoring report was updated to reflect the current standing of repairs and the associated memorandum.*

**DMS comment: Table 1 – Mitigation Assets and Components and Report Text (Executive Summary & Project Overview): Very minor rounding issues exists in the asset table (Table 1). This minor difference is a total of 0.574 SMUs. Some of these minor discrepancies are due to the adjusted stream credits based on buffer width deviations in the DMS accounting system (CRM). Please make the following report asset updates so the final MY2 report matches the DMS asset accounting system (CRM) and the 2020/2021 credit ledger. Please utilize the updated credit amounts in future project reports as well:**

**UT1, R1, R2a, R2b, R3: Project Credits = 6,698.044 SMUs**





**UT1 R4: Project Credits = 65.900 SMUs**  
**UT1A: Project Credits = 28.200 SMUs**  
**UT1B: Project Credits = 12.400 SMUs**  
**UT2 R1, R2: Project Credits = 1,933.009 SMUs**  
**UT2A: Project Credits = 699.002 SMUs**  
**UT2B: Project Credits = 893.000 SMUs (current amount)**  
**UT3 R1, R2, R3: Project Credits = 2,835.019 SMUs**  
**West Side Wetlands: Project Credits = 9.500 WMUs (current amount)**  
**Total Project Stream Credits: = 13,164.574 SMUs**  
**(13,058.074 Restoration & 106.500 Preservation)**  
**Total Project Wetland Credits: = 9.500 WMUs (current amount)**

*Wildlands response: The project credits in the report text and Table 1 have been updated so that the credit amounts match the DMS asset accounting system and the 2020/2021 credit ledger.*

**DMS comment: CCPV Sheet 5 & Table 6A: The CCPV sheet notes three (3) “structure issues” on UT1 Reach 1. There appear to be numerous structures on this reach; however, Table 6a for UT1 Reach 1 reports “n/a” for all engineered structures. Please review and update as necessary. Please QA/QC all Visual Stream Morphology Stability Assessment Tables (Table 6a-k) to confirm that they accurately reflect what is shown on the CCPV maps and presented in the report text.**

*Wildlands response: The number of engineered structures along UT1 Reach 1 have now been included in Table 6a and accurately reflects what is shown on the CCPV maps. In addition, Table 6b-k have been reviewed for accuracy and updated as needed.*

Two (2) hard copies of the Final Monitoring Report and a full electronic submittal has been mailed to the DMS western field office. The monitoring bond was submitted to Jeff Jurek on 12/16/2020. Please contact me at 704-332-7754 x106 if you have any questions.

Sincerely,

A handwritten signature in black ink, appearing to read "Emily Reinicker".

Emily Reinicker, PE, CFM  
Project Manager

PREPARED BY:

---



**Wildlands Engineering, Inc.**  
1430 South Mint Street, Suite 104  
Charlotte, NC 28203

Phone: 704.332.7754  
Fax: 704.332.3306

## EXECUTIVE SUMMARY

Wildlands Engineering, Inc. (Wildlands) implemented a full-delivery stream and wetland mitigation project at the Lone Hickory Mitigation Site (Site) for the North Carolina Department of Environmental Quality (DEQ) Division of Mitigation Services (DMS). The project restored and preserved a total of 12,621 linear feet (LF) of perennial and intermittent stream and restored 9.5 acres of riparian wetland in Yadkin County, NC. The Site is located within the DMS targeted watershed for the Yadkin River Basin HUC 03040101130020 and the NC Division of Water Resources (NCDWR) Subbasin 03-07-02. The project is providing 13,164.574 stream mitigation units (SMUs) and 9.500 wetland mitigation units (WMUs) for the Yadkin River Basin Hydrologic Unit Code (HUC) 03040101 (Yadkin 01).

The watershed has a long history of agricultural activity and most of the stressors to stream functions are related to this historic and current land use practices. The major stream stressors for the Site were concentrated agricultural runoff inputs, active stream incision and head cutting, lack of stabilizing streamside vegetation, extensive agricultural manipulation through ditching, and the lack of bedform diversity. The effects of these stressors resulted in degraded water quality and habitat throughout the Site's watershed when compared to reference conditions. The project approach for the Site focused on evaluating the Site's existing functional condition and evaluating its potential for recovery and need for intervention.

The project goals defined in the Mitigation Plan (Wildlands, 2017) were established with careful consideration of 2009 Upper Yadkin Pee Dee River Basin Restoration Priorities (RBRP) goals and objectives to address stressors identified in the watershed. The established project goals include:

- Improve stream channel stability,
- Reconnect channels with historic floodplains and re-establish wetland hydrology and function in relic wetland areas,
- Improve instream habitat,
- Reduce sediment and nutrient input from adjacent farm fields,
- Restore and enhance native floodplain and wetland vegetation, and
- Permanently protect the project site from harmful uses.

The Site construction and as-built surveys were completed in April 2019. Monitoring Year (MY) 2 assessments and site visits were completed between February and November 2020 to evaluate the conditions of the project.

Overall, the Site is meeting the required stream, vegetation, and hydrology success criteria for MY2. The overall average planted stem density for the Site is 489 stems per acre and is on track to meet the MY3 requirement of 320 stems per acre. Geomorphic surveys indicate that cross-section bankfull dimensions closely match the baseline monitoring, and streams are functioning as intended. At least one bankfull event has been documented on all restoration stream reaches in MY2. Eight of the nine groundwater gages in the wetland re-establishment area are meeting or exceeding hydrology success criteria. The MY2 visual assessment identified a few areas of concern including pockets of invasive plant species populations, areas of low stem density, and an isolated area of bank scour. Wildlands will continue to monitor these areas and an adaptive management plan will be implemented as necessary throughout the seven-year monitoring period to benefit the ecological health of the Site.



**LONE HICKORY MITIGATION SITE**  
Monitoring Year 2 Annual Report

**TABLE OF CONTENTS**

**Section: 1 PROJECT OVERVIEW .....1-1**

1.1 Project Goals and Objectives .....1-1

1.2 Monitoring Year 2 Data Assessment.....1-2

    1.2.1 Vegetation Assessment.....1-2

    1.2.2 Stream Assessment.....1-3

    1.2.3 Stream Hydrology Assessment .....1-4

    1.2.4 Wetland Assessment.....1-4

    1.2.5 Areas of Concern and Management Activities .....1-5

1.3 Monitoring Year 2 Summary .....1-6

**Section: 2 METHODOLOGY.....2-1**

**Section: 3 REFERENCES .....3-1**

**APPENDICES**

**Appendix 1 General Figures and Tables**

Figure 1 Project Vicinity Map

Figure 2 Project Component/Asset Map

Table 1 Mitigation Assets and Components

Table 2 Project Activity and Reporting History

Table 3 Project Contact Table

Table 4 Project Information and Attributes

Table 5a – 5b Monitoring Component Summary

**Appendix 2 Visual Assessment Data**

Figure 3.0 – 3.5 Current Condition Plan View Maps

Table 6a – 6k Visual Stream Morphology Stability Assessment Table

Table 7 Vegetation Condition Assessment Table

Stream Photographs

Permanent and Mobile Vegetation Plot Photographs

**Appendix 3 Vegetation Plot Data**

Table 8a – 8b Vegetation Plot Criteria Attainment

Table 9 CVS Permanent Vegetation Plot Metadata

Table 10a – 10d Planted and Total Stems

**Appendix 4 Morphological Summary Data and Plots**

Table 11a – 11c Baseline Stream Data Summary

Table 11d Reference Reach Data Summary

Table 12a – 12d Morphology and Hydraulic Summary (Dimensional Parameters – Cross-Section)

Table 13a – 13k Monitoring Data – Stream Reach Data Summary

Cross-Section Plots

Reachwide Pebble Count Plots

<b>Appendix 5</b>	<b>Hydrology Summary Data and Plots</b>
Table 14a	Verification of Bankfull Events
Table 14b	Verification of Consecutive Flow Days
Table 15	Wetland Gage Attainment Summary
	Groundwater Gage Plots
	Stream Gage Plots
	Monthly Rainfall Data



## Section: 1 PROJECT OVERVIEW

---

The Lone Hickory Mitigation Site (Site) is located in Yadkin County approximately 3.5 miles south of the town of Yadkinville, NC in the Yadkin River Basin HUC 03040101130020 and NCDWR Subbasin 03-07-02 (Figure 1). Located in the Inner Piedmont lithotectonic belt within the Piedmont physiographic province (NCGS, 1985), the project watershed is dominated by agricultural and forested land.

The Site contains two valleys, separated by a ridge that runs north to south through the project limits. South Deep Creek flows along the northern boundary of the project. On the east side of the ridge (herein referenced as the East Side), UT1 flows through a steep, narrow valley that gradually widens and flattens in slope as it flows downstream to the South Deep Creek floodplain. UT1 is joined by UT1A and UT1B within the Site limits before flowing offsite to join South Deep Creek. On the west side of the ridge (herein referenced as the West Side), UT2 and UT3 flow out of steep, narrow valleys into the broad, flat floodplain of South Deep Creek. UT2B begins downstream of BMP4 and flows into UT2. UT2A and UT2 join UT3 before the stream's confluence with South Deep Creek. The East Side of the Site drains 0.44 square miles, and the West Side of the Site drains 0.87 square miles of rural land.

Prior to construction activities, the Site has a history of use for both crop production and as a dairy farm resulting in degraded in-stream habitat and sediment erosion. Within the East Side of the Site, the streams were manipulated through ditching, impoundments, and land use changes. The West Side streams were ditched and re-routed with the adjacent floodplain previously altered for agricultural uses. The riparian buffers on both sides exhibited a lack of stabilizing streamside vegetation due to agricultural practices. Tables 11a – 11d in Appendix 4 present the pre-restoration conditions in detail.

Construction activities were completed in April 2019 by KBS Earthworks, Inc. Turner Land Surveying, PLLC. completed the as-built survey in April 2019. Planting was completed following construction in the spring of 2019 by Bruton Natural Systems, Inc. A conservation easement has been recorded and is in place on 103 acres. The project is providing 13,164.574 SMUs and 9.500 WMUs for the Yadkin River Basin 03040101 HUC (Yadkin 01). Annual monitoring will be conducted for seven years with close-out anticipated to commence in 2026 given the success criteria are met.

Directions and a map of the Site are provided in Figure 1 and project components are illustrated for the Site in Figure 2.

### 1.1 Project Goals and Objectives

The Site is providing numerous ecological benefits within the Yadkin Valley Basin. The project goals were established with careful consideration to address stressors that were identified in the NCDWR 2008 Yadkin River Basinwide Plan (NCDWR, 2008) and the RBRP (EEP, 2009).

The following project specific goals and objectives outlined in the Mitigation Plan (Wildlands, 2017) include:





Goals	Objectives
Improve stream channel stability.	Restore stream channels that will maintain a stable pattern and profile considering the hydrologic and sediment inputs to the system, the landscape setting, and the watershed conditions. Create stable tie-ins for tributaries joining restored channels. Add bank revetments and in-stream structures to protect restored streams.
Reconnect channels with historic floodplains and re-establish wetland hydrology and function in relic wetland areas.	Remove man-made impoundments, remove culvert crossings, and restore historic valley profile. Remove historic overburden from farm fields. Reconstruct stream channels with bankfull dimensions relative to the floodplain. Restore stream plan form to promote development of mutually beneficial stream/wetland complex.
Improve instream habitat.	Remove man-made impoundments and culvert crossings within easement. Install habitat features such as constructed riffles, cover logs, and brush toes into restored/enhanced streams. Add woody materials to channel beds. Construct pools of varying depth.
Reduce sediment and nutrient input from adjacent farm fields.	Construct two step pool stormwater conveyance and three dry detention BMPs to slow and treat runoff from farm fields before entering Site streams.
Restore and enhance native floodplain and wetland vegetation.	Plant native tree and understory species in riparian zone where currently insufficient.
Permanently protect the project site from harmful uses.	Establish a conservation easement on the Site.

## 1.2 Monitoring Year 2 Data Assessment

Annual monitoring was conducted during between February and November 2020 to assess the condition of the project. The stream, vegetation, and hydrologic success criteria for the Site follows the approved success criteria presented in the Lone Hickory Mitigation Plan (Wildlands, 2017).

### 1.2.1 Vegetation Assessment

Vegetation plot monitoring is being conducted in post-construction monitoring years 1, 2, 3, 5, and 7. Permanent plots are monitored in accordance with the guidelines and procedures developed by the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008) and the 2016 USACE Stream and Wetland Mitigation Guidance to assess the vegetation success. A total of 25 permanent vegetation plots were established within the project easement area. All of the permanent plots were established as a

standard 10 meter by 10 meter square plot. In addition, 15 mobile vegetation plots were established in MY1 throughout the planted conservation easement to evaluate the random vegetation performance for the Site. These plots are reestablished in different random locations in monitoring years 2, 3, 5 and 7. Mobile vegetation monitoring plot assessments will document stems, species, and height using a circular or 100 meter square/rectangular plot. The final vegetative performance standard will be the survival of 210 planted stems per acre in the planted riparian areas at the end of the required seven-year monitoring period. The interim measure of vegetative success for the Site will be the survival of at least 320 planted stems per acre at the end of MY3 and at least 260 stems per acre at the end of MY5.

The MY2 vegetation survey was completed in August 2020, resulting in an average planted stem density of 489 stems per acre for all monitored permanent and mobile vegetation plots. The Site is on track to meet the MY3 density requirement of 320 planted stems per acre with 88% (21/25) of the permanent plots individually on track to meet this requirement. For the mobile vegetation plots, all 15 plots are individually on track to meet the interim MY3 density requirement. The four permanent vegetation plots not meeting the MY3 density requirement were located within the West Side of the Site in areas where either dense herbaceous cover is competing with planted stems or saturated soil conditions are deterring some stem growth. Please refer to section 1.2.5 for further discussion about areas of low stem density.

Approximately 70% of the planted stems in permanent plots are thriving with a health score (*vigor*) of 3 or greater. The planted tree species with the highest health scores included river birch (*Betula nigra*), green ash (*Fraxinus pennsylvanica*), sycamore (*Platanus occidentalis*), and overcup oak (*Quercus lyrata*). However, about 13% of the stems have a vigor of 2 or less indicating that some may not survive next year and 3% of the stems were missing. The poor tree health is a result of suffocation from dense herbaceous cover, storm damage, insects, wet or dry soil conditions, and/or other unknown factors. This leaves a mortality rate of about 13% of the MY1 planted stem count in the permanent vegetation plots. Furthermore, willow oak (*Quercus phellos*), tulip poplar (*Liriodendron tulipifera*), and red maple (*Acer rubrum*) were the planted tree species with the highest mortality rates in MY2. Please refer to Appendix 2 for vegetation plot photographs, Current Condition Plan View (CCPV) Figures 3.0-3.5 for vegetation plot locations, and Appendix 3 for vegetation data tables.

### **1.2.2 Stream Assessment**

Riffle cross-sections on the restoration and enhancement I reaches should be stable and show little change in bankfull area, maximum depth ratio, and width-to-depth ratio. Per the Interagency Review Team (IRT) guidance, bank height ratios shall not exceed 1.2 and entrenchment ratios shall be at least 1.4 for restored B channels and 2.2 for restored C channels to be considered stable. All riffle cross-sections should fall within the parameters defined for channels of the appropriate stream type. If any changes do occur, these changes will be evaluated to assess whether the stream channel is showing signs of instability. Indicators of instability include trends in vertical incision or bank erosion. Changes in the channel that indicate a movement toward stability or enhanced habitat include a decrease in the width-to-depth ratio in meandering channels or an increase in pool depth. Remedial action would not be taken if channel changes indicate a movement toward stability. Please note that the downstream extent of UT3 Reach 3 was designed to deepen relative to its floodplain as it transitions to meet the invert of South Deep Creek, and this reach is expected to have a bank height ratio greater than 1.0 and an entrenchment ratio less than 2.2.

Morphological surveys for MY2 were completed in July 2020. Cross-section survey results indicate that channel dimensions are stable and functioning as designed on all restoration reaches. When occurring, adjustments are minor in comparison to baseline conditions. Along UT1, riffle cross-sections 5, 7, and 10 have lowered somewhat which has thus slightly increased bankfull areas and bank height ratios but not

enough to be of concern. This is representative of the steeper riffles along UT1 Reach 2A, Reach 2B, and Reach 3. Also along UT1 Reach 3, point bar deposition is evident within pool cross-sections 12 and 13. On the West Side, where project streams have flatter channel slopes, some minor bed and bank deposition is present as displayed within cross-sections 21, 24, and 29 along UT2A, UT2B, and UT3 Reach 2, respectively. In future years, as woody vegetation becomes more established and shades out herbaceous cover, the baseflow is expected to be stronger and transport the accumulated sediment in streams that are currently showing some minor aggradation. The remaining project streams' cross-sections show little change in bankfull dimensions in comparison to the baseline survey.

Overall, reachwide pebble counts along restoration reaches indicate maintenance of coarser materials in riffle features and finer particles in the pool features. Refer to Appendix 2 for the visual stability assessment tables, CCPV figures, and reference photographs. Refer to Appendix 4 for the morphological tables and plots.

### **1.2.3 Stream Hydrology Assessment**

At the end of the seven-year monitoring period, four or more bankfull flow events must have occurred in separate years within the restoration reaches. In MY2, multiple bankfull events were recorded within all stream restoration reaches using stream gage pressure transducers. Therefore, two reaches (UT3 Reach 3 and UT2B) have recorded two bankfull events in separate years, while three reaches (UT1 Reach 3, UT2 Reach 2, UT2A) have recorded one bankfull event in separate years. Currently the Site is on track to meet the hydrologic success criteria for bankfull events.

Consistent flow must be documented in the restored intermittent channels (UT1 Reach 1, UT2A, and UT2B) at the Site. Under periods of normal rainfall, stream flow must be documented to occur every year for at least 30 consecutive days during the seven-year monitoring period. Per the IRT recommendation following the site walk on August 19, 2019, the stream gages on UT2A and UT2B were relocated upstream above mid-reach on these intermittent channels on October 25, 2019. The CCPV figures in Appendix 2 show the current locations of the stream gages on UT2A and UT2B.

On UT1 Reach 1 and UT2A, 241 and 143 consecutive days were documented respectively in MY2, indicating that these two reaches exceeded success criteria for intermittent channels. UT2B was one day short of meeting the success criteria with 29 consecutive days of stream flow documented in MY2. In MY1, UT2B was seven days short of meeting the success criteria with 23 consecutive days documented. Please refer to Appendix 5 for hydrology summary data and plots.

### **1.2.4 Wetland Assessment**

Nine groundwater monitoring gages (GWGs) were initially installed during baseline monitoring within the wetland re-establishment area using In-situ Level TROLL® 100 pressure transducers. Following recommendations from the August 19, 2019 IRT site walk, an additional gage (GWG 10) was installed adjacent to GWG 4 but outside of the former ditch location at the end of October 2019. Reporting for GWG 10 began in MY2 and GWG 4 is omitted from current and future monitoring reports.

A reference gage was established in a nearby reference wetland and will be utilized to compare the hydrologic response within the restored wetland areas at the Site. However, at the reference gage site it was observed in November 2020 that a debris jam has formed causing the main creek to flow out of the channel onto the adjacent floodplain and reference wetland. This confirms the steady water level data at or above the ground surface and may compromise this as being a useful reference wetland in the future.

All monitoring gages are downloaded on a quarterly basis and maintained as needed. Calibration was completed by manually measuring water levels on all gages which confirmed the downloaded data. The

final performance standard for wetland hydrology is the presence of groundwater within 12 inches of the ground surface for 19 consecutive days (9.2%) of the defined growing season for Yadkin County (April 4 through October 27) under typical precipitation conditions. The Site does not contain a rainfall gage; therefore, the daily precipitation data was collected from closest NC Climate Retrieval and Observations Network of the Southeast Database (NC CRONOS) Station, Yadkinville 0.2 E, NC.

Of the nine GWGs (GWG 1 – 3 and 5 – 10), eight met or exceeded the success criteria for MY2 with the percentage of consecutive days of the growing season ranging from 12.6% to 41.5%. GWG 7 did not meet the success criteria for MY2 with a measured maximum 16 consecutive days during the growing season, three days short of the success criteria; however, it exceeded the success criteria in MY1. Monthly rainfall data in 2020 indicated with higher than normal rainfall amounts occurred during the months of January, February, April, May, August, September, and October. The remaining months' (March, June, and July) rainfall amounts fell between the 30<sup>th</sup> and 70<sup>th</sup> percentiles for Yadkin County. Please refer to CCPV figures in Appendix 2 for the groundwater gage locations and Appendix 5 for hydrology data and plots.

### **1.2.5 Areas of Concern and Management Activities**

#### Vegetation

MY2 visual assessments indicate that some invasive plant populations are present within the conservation easement. These species include kudzu (*Pueraria montana*), Chinese privet (*Ligustrum sinense*), Japanese honeysuckle (*Lonicera japonica*), and multiflora rose (*Rosa multiflora*). Invasive treatments occurred in May and September 2020 which focused on tree of heaven (*Ailanthus altissima*) and kudzu re-sprouts within the West Side of the Site. In addition, aquatic invasive plant species including Asian spiderwort (*Murdannia keisak*) were treated within project streams in August 2020. These treatments have been successful in reducing the percentage of the conservation easement affected by invasive species. Additional treatments will continue as needed to help manage and eliminate remaining invasive species populations.

A few areas of low stem density were documented during the MY2 vegetation and visual assessments. Three of these areas are represented by permanent vegetation plots 11, 12, and 16 where they are not meeting the MY3 interim density criteria and lack volunteers of desired woody stem species. The fourth area is located in the floodplain of UT1B where ATV encroachment, as described below, damaged planted woody stems. These areas will continue to be evaluated in MY3 to determine whether supplemental planting is warranted.

Some areas with poor herbaceous cover, gully formation, and floodplain scour have been identified throughout the Site. A few gullies persist along the East Side valley slopes and isolated areas of floodplain scour are visible along UT1. Areas with poor herbaceous cover, originally identified in MY1, are recovering within the wetland re-establishment area and broad floodplain along UT3. Adaptive management activities that occurred in 2020, which consisted of reseeding and adding herbaceous plugs and live stake fascines to the floodplain, have helped reduce the size and severity of these areas. These floodplain adaptive management activities will continue in the winter of 2020/2021.

#### Streams

An isolated area of bank scour and riffle degradation along UT3 Reach 1 (near station 303+75), that was first noted in MY1, was repaired in April 2020 by installing brush toe in the meander bend, adding riffle substrate, and planting live stakes along the banks. The bank repair has remained effective throughout MY2.

Numerous large storm events throughout MY2 have generated additional stream areas of concern including some bank scour along the meander bend of UT3 Reach 1 near station 306+00 and instability



at the inlet channel to BMP3 and outlet channel to BMP4. A draft repair memo was submitted to DMS in November 2020. Wildlands has received comments from DMS and is working to complete a final set of repair plans. Once complete, they will be submitted to DMS and the IRT.

Additional stream areas of concern, that are shown on the CCPV figures include aggradation within UT2A and UT1B and small areas of bank scour along UT1, are minor but will continue to be evaluated for signs of accelerated instability.

#### Conservation Easement

In August 2020, Wildlands staff noted obvious tracks from ATVs that accessed the East Side of the conservation easement where UT1B enters the Site. Since then, Wildlands has added signage, blocked access, and communicated with the adjacent landowners to resolve the encroachment issue. This area will continue to be monitored for any signs of trespass in the future.

Quarterly site visits will continue to be conducted to monitor and address areas of concern. If necessary, future adaptive management will be implemented to improve herbaceous cover and woody stem densities, treat and control invasive plants, and address stream stability issues. Please refer to Appendix 2 for CCPV figures and stream stability and vegetation assessment tables.

### **1.3 Monitoring Year 2 Summary**

Overall, the Site is meeting the required stream, vegetation, and hydrology success criteria for MY2. The overall average planted stem density for the Site is 489 stems per acre and is on track to meet the MY3 requirement of 320 stems per acre. Geomorphic surveys indicate that cross-section bankfull dimensions closely match the baseline monitoring, and streams are functioning as intended. At least one bankfull event has been documented on all restoration stream reaches in MY2. Eight of the nine groundwater gages in the wetland re-establishment area are meeting or exceeding hydrology success criteria. The MY2 visual assessment identified a few areas of concern including pockets of invasive plant species populations, areas of low stem density, and an isolated area of bank scour. Wildlands will continue to monitor these areas and an adaptive management plan will be implemented as necessary throughout the seven-year monitoring period to benefit the ecological health of the Site.



## Section: 2 METHODOLOGY

---

Geomorphic data were collected following the standards outlined in The Stream Channel Reference Site: An Illustrated Guide to Field Techniques (Harrelson et al., 1994) and in the Stream Restoration: A Natural Channel Design Handbook (Doll et al., 2003). All Integrated Current Condition Mapping was recorded using a Trimble handheld GPS with sub-meter accuracy and processed using Pathfinder and ArcGIS. Stream gages were installed in riffles and monitored quarterly. Hydrologic monitoring instrument installation and monitoring methods are in accordance with the United States Army Corps of Engineers (USACE, 2016) standards. Vegetation monitoring protocols followed the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008).





## Section: 3 REFERENCES

---

- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Ecosystem Enhancement Program (EEP), February 2009. Upper Yadkin Pee-Dee River Basin Restoration Priorities.
- Harrelson, Cheryl C; Rawlins, C.L.; Potyondy, John P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, Michael T., Peet, Robert K., Steven D., Wentworth, Thomas R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Retrieved from: <http://cvs.bio.unc.edu/protocol/cvs-EEP-protocol-v4.2-lev1-2.pdf>
- North Carolina Climate Retrieval and Observations Network of the Southeast Database (NCCRONOS). 2020. State Climate Office of North Carolina. Version 2.7.2. Station ID Yadkinville 0.2 E, NC. Accessed November 2020.
- North Carolina Division of Water Resources (NCDWR), 2015. Surface Water Classifications. <http://portal.ncdenr.org/web/wq/ps/csu/classifications>
- North Carolina Division of Mitigation Services (DMS), April 2015. DMS Annual Monitoring and Closeout Reporting Template.
- North Carolina Division of Mitigation Services (DMS), October 2015. DMS Stream and Wetland Mitigation Plan Template and Guidance.
- North Carolina Division of Mitigation Services and Interagency Review Team Technical Workgroup. 2018. Standard Measurement of the BHR Monitoring Parameter. Raleigh, NC.
- North Carolina Geological Survey (NCGS), 1985. Geologic Map of North Carolina: North Carolina Survey, General Geologic Map, scale 1:500,000. <https://deq.nc.gov/about/divisions/energy-mineral-land-resources/north-carolina-geological-survey/ncgs-maps/1985-geologic-map-of-nc4>
- Rosgen, D. L. 1994. A classification of natural rivers. *Catena* 22:169-199.
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- United States Army Corps of Engineers (USACE), October 2016. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- Wildlands Engineering, Inc (Wildlands), 2017. Lone Hickory Mitigation Site Mitigation Plan. DMS, Raleigh, NC.
- Wildlands Engineering, Inc (Wildlands), 2019. Lone Hickory Mitigation Site As-Built Baseline Monitoring Report. DMS, Raleigh, NC.

## **APPENDIX 1. General Figures and Tables**





Figure 1 Project Vicinity Map  
 Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020







Figure 2 Project Component/Asset Map  
 Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020



**Table 1. Mitigation Assets and Components**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Project Components								
Project Area/Reach	Existing Footage (LF) or Acreage	Mitigation Plan Footage/Acreage	Mitigation Category	Restoration Level	Priority Level	Mitigation Ratio (X:1)	As-Built Footage/Acreage	Project Credit <sup>1,2</sup>
UT1, R1, R2a, R2b, R3	6,015	5,721	Warm	Restoration	P1, P2	1.000	5,721	6,698.044
UT1 R4	659	659	Warm	Preservation	P4	10.000	659	65.900
UT1A	230	282	Warm	Preservation	N/A	10.000	282	28.200
UT1B	48	124	Warm	Preservation	N/A	10.000	123	12.400
UT2 R1, R2	2,527	1,703	Warm	Restoration	P1, P2	1.000	1,703	1,933.009
UT2A	1,184	655	Warm	Restoration	P1	1.000	655	699.002
UT2B	699	784	Warm	Restoration	P1, P2	1.000	776	893.000
UT3 R1, R2, R3	2,008	2,702	Warm	Restoration	P1, P2	1.000	2,702	2,835.019
West Side Wetlands	N/A	9.5	Warm	Re-establishment		1.000	9.5	9.500

Project Credits							
Restoration Level	Stream			Riparian Wetland		Non-Riparian Wetland	Coastal Marsh
	Warm	Cool	Cold	Riverine	Non-Riv		
Restoration	13,058.074	N/A	N/A	N/A	N/A	N/A	N/A
Re-establishment				9.500	N/A	N/A	N/A
Rehabilitation				N/A	N/A	N/A	N/A
Enhancement				N/A	N/A	N/A	N/A
Enhancement I	N/A	N/A	N/A				
Enhancement II	N/A	N/A	N/A				
Creation				N/A	N/A	N/A	N/A
Preservation	106.500	N/A	N/A	N/A	N/A	N/A	
<b>Totals</b>	<b>13,164.574</b>	<b>N/A</b>	<b>N/A</b>	<b>9.500</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>

Notes:

1. No direct credit for BMPs.
2. Credits reported have been adjusted based on buffer width deviations from standard 50-foot buffer width.

**Table 2. Project Activity and Reporting History**

Lone Hickory Mitigation Site  
 DMS Project No. 97135  
**Monitoring Year 2 - 2020**

Activity or Report		Data Collection Complete	Completion or Delivery
404 Permit		April 2018	April 2018
Mitigation Plan		July - December 2016	December 2017
Final Design - Construction Plans		June 2018	June 2018
Construction		Oct 2018 - April 2019	Oct 2018 - April 2019
Temporary S&E mix applied to entire project area <sup>1</sup>		Oct 2018 - April 2019	Oct 2018 - April 2019
Permanent seed mix applied to reach/segments		Oct 2018 - April 2019	Oct 2018 - April 2019
Bare root and live stake plantings for reach/segments		February 2019 - April 2019	April 2019
Baseline Monitoring Document (Year 0)		February 2019 - May 2019	June 2019
Invasive Species Treatment		September 2019 - October 2019	October 2019
Supplemental seeding applied to UT3 floodplain		September 2019 - October 2019	October 2019
Year 1 Monitoring	Stream Survey	October 2019	November 2019
	Vegetation Survey	October 2019	
Stream Repair		April 2020	April 2020
Supplemental seeding, herbaceous plug, and live stake planting		June 2020 - August 2020	August 2020
Invasive Species Treatment		May, August, & September 2020	September 2020
Year 2 Monitoring	Stream Survey	July 2020	November 2020
	Vegetation Survey	August 2020	
Year 3 Monitoring	Stream Survey	2021	November 2021
	Vegetation Survey	2021	
Year 4 Monitoring	Stream Survey	2022	November 2022
	Vegetation Survey	2022	
Year 5 Monitoring	Stream Survey	2023	November 2023
	Vegetation Survey	2023	
Year 6 Monitoring	Stream Survey	2024	November 2024
	Vegetation Survey	2024	
Year 7 Monitoring	Stream Survey	2025	November 2025
	Vegetation Survey	2025	

<sup>1</sup>Seed and mulch is added as each section of construction is completed.

**Table 3. Project Contact Table**

Lone Hickory Mitigation Site  
 DMS Project No. 97135  
**Monitoring Year 2 - 2020**

<b>Designers</b> Emily Reinicker, PE, CFM	<b>Wildlands Engineering, Inc.</b> 1430 South Mint Street, Suite 104 Charlotte, NC 28203 704.332.7754
<b>Construction Contractors</b>	<b>KBS Earthworks, Inc.</b> 5616 Coble Church Road Julian, NC 27283
<b>Planting Contractor</b>	<b>Bruton Natural Systems, Inc.</b> PO Box 1197 Freemont, NC 27830
<b>Seeding Contractor</b>	<b>KBS Earthworks, Inc.</b>
<b>Seed Mix Sources</b>	<b>KBS Earthworks, Inc.</b>
<b>Nursery Stock Suppliers</b> <b>Bare Roots</b> <b>Live Stakes</b> <b>Herbaceous Plugs</b>	<b>Bruton Natural Systems, Inc.</b>
<b>Monitoring Performers</b>	<b>Wildlands Engineering, Inc.</b> Kristi Suggs 704.332.7754 ext. 110



**Table 4. Project Information and Attributes**

Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020

Project Information													
Project Name	Lone Hickory Mitigation Site												
	Yadkin County												
Project Area (acres)	103.000												
Project Coordinates (latitude and longitude)	36° 5' 39.16"N 80° 40' 2.14"W												
Planted Acreage (Acre of Woody Stems Planted)	99.000												
Project Watershed Summary Information													
Physiographic Province	Piedmont Physiographic Province												
River Basin	Yadkin River												
USGS Hydrologic Unit 8-digit	03040101												
USGS Hydrologic Unit 14-digit	03040101130020												
DWR Sub-basin	03-07-02												
Project Drainage Area (acres)	286 (East Side), 170 (UT2 - West Side), 392 (UT3 – West Side)												
Project Drainage Area Percentage of Impervious Area	3% (UT1 - East Side), 1% (UT2 – West Side), 2% (UT3 – West Side)												
2011 NLCD Land Use Classification	UT1 - East Side: Forest (39%), Cultivated (42%), Grassland (4%), Shrubland (7%), Urban (8%), Open Water (0%) UT2 - West Side: Forest (31%), Cultivated (40%), Grassland (9%), Shrubland (10%), Urban (0%), Open Water (10%) UT3 - West Side: Forest (57%), Cultivated (22%), Grassland (5%), Shrubland (10%), Urban (3%), Open Water (3%)												
Reach Summary Information													
Parameters	UT1				UT1A	UT1B	UT2		UT2A	UT2B	UT3		
	R1	R2A/R2B	R3	R4			R1	R2			R1	R2	R3
Length of reach (linear feet) - Post-Restoration	966	3,114	1,641	659	282	123	623	1,080	655	776	779	1,159	764
Valley confinement (Confined, moderately confined, unconfined)	Confined	Confined to moderately confined			Confined	Confined	Moderately confined to unconfined		Unconfined	Unconfined	Moderately confined to unconfined		
Drainage area (acres)	286				92	31	170		27	6	392		
Perennial, Intermittent, Ephemeral	I/P	P	P	P	P	P	P		I/P	P	P		
NCDWR Water Quality Classification	WS-III				WS-III	WS-III	WS-III		WS-III	WS-III	WS-III		
Morphological Description (stream type) - Pre-Restoration	G, Straigthened E/G				-	-	G	G	G	G	G	G	G
Morphological Description (stream type) - Post-Restoration	A	B	C	-	-	-	B	C	C	C/Cb	Bc	C	C
Evolutionary trend (Simon's Model) - Pre- Restoration	III/IV/V				VI	VI	III/IV/V		III/IV/V	IV/V	IV/V		
FEMA classification	Last 400LF in Zone AE backwater from South Deep				None	None	Zone AE backwater from South Deep Creek						
Wetland Summary Information													
Parameters	West Side Wetlands												
Size of Wetland (acres)	9.5												
Wetland Type	Riparian Riverine												
Mapped Soil Series	Codorus loam/Dan River and Comus soils												
Drainage class	Somewhat poorly drainage/well drained												
Soil Hydric Status	Yes/No												
Source of Hydrology	Groundwater												
Restoration or enhancement method (hydrologic, vegetative etc.)	Re-establishment												
Regulatory Considerations													
Regulation	Applicable?	Resolved?	Supporting Documentation										
Waters of the United States - Section 404	Yes	Yes	USACE Nationwide Permit No.27 and DWQ 401 Water Quality Certification No. 4134.										
Waters of the United States - Section 401	Yes	Yes	USACE Action ID #SAW-2017-00100										
Division of Land Quality (Erosion and Sediment Control)	Yes	Yes	NPDES Construction Stormwater General Permit NCG010000										
Endangered Species Act	Yes	Yes	Categorical Exclusion Document in Mitigation Plan										
Historic Preservation Act	Yes	Yes	Categorical Exclusion Document in Mitigation Plan										
Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA)	No	N/A	N/A										
FEMA Floodplain Compliance	Yes	Yes	Yadkin County Floodplain Development Permit #2017-4.										
Essential Fisheries Habitat	No	N/A	N/A										

**Table 5a. Monitoring Component Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**East Side**

Parameter	Monitoring Feature	Quantity / Length by Reach						Frequency	Notes
		UT1 Reach 1	UT1 Reach 2	UT1 Reach 3	UT1 Reach 4	UT1A	UT1B		
Dimension	Riffle Cross-Section	1	4	2	N/A	N/A	N/A	Year 1, 2, 3, 5, and 7	1
	Pool Cross-Section	1	3	2	N/A	N/A	N/A		
Pattern	Pattern	N/A	N/A	N/A	N/A	N/A	N/A	N/A	2
Profile	Longitudinal Profile	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Substrate	Reach Wide (RW) Pebble Count	1 RW	1 RW	1 RW	N/A	N/A	N/A	Year 1, 2, 3, 5, and 7	3
Hydrology	Crest Gage (CG) and or/Transducer (SG)	1 SG	1 SG					Semi-Annual	4
Vegetation	CVS Level 2/Mobile plots	15 (10 permanent, 5 mobile)						Year 1, 2, 3, 5, and 7	5
Visual Assessment		Yes						Semi-Annual	
Exotic and Nuisance Vegetation								Semi-Annual	6
Project Boundary								Semi-Annual	7
Reference Photos	Photographs	22						Annual	

Notes:

1. Cross-sections were permanently marked with rebar to establish location. Surveys include points measured at all breaks in slope, including top of bank, bankfull, edge of water, and thalweg.
2. Pattern and profile will be assessed visually during semi-annual site visits. Longitudinal profile was collected during as-built baseline monitoring survey only, unless observations indicate widespread lack of vertical stability (greater than 10% of reach is affected) and profile survey is warranted in additional years to monitor adjustments or survey repair work.
3. Riffle 100-count substrate sampling were collected during the baseline monitoring only.
4. Crest gages and/or transducers will be inspected quarterly or semi-annually, evidence of bankfull events will be documented with a photo when possible. Transducers, if used, will be set to record stage once every 2 hours. The transducer will be inspected and downloaded semi-annually. A transducer was installed on the intermittent portion of UT1 Reach 1 to document 30 days of continuous flow.
5. Permanent vegetation monitoring plot assessments will follow CVS Level 2 protocols. Mobile vegetation monitoring plot assessments will document number of planted stems, height, and species using a circular or 100 m2 square/rectangular plot. 2% of the non-shaded planted acreage will be monitored with permanent plots within the 50' stream buffer, and 1% of the non-shaded planted acreage will be monitored with mobile plots beyond the 50' stream buffer. Planted shaded areas will be visually assessed.
6. Locations of exotic and nuisance vegetation will be mapped.
7. Locations of vegetation damage, boundary encroachments, etc. will be mapped.

**Table 5b. Monitoring Component Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**West Side**


Parameter	Monitoring Feature	Quantity / Length by Reach								Frequency	Notes	
		UT2 Reach 1	UT2 Reach 2	UT2A	UT2B	UT3 Reach 1	UT3 Reach 2	UT3 Reach 3	Wetland Re-establishment			
Dimension	Riffle Cross-Section	1	2	2	2	1	1	1	N/A	Year 1, 2, 3, 5, and 7	1	
	Pool Cross-Section	1	1	2	2	1	1	1	N/A			
Pattern	Pattern	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	2	
Profile	Longitudinal Profile	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Substrate	Reach Wide (RW) Pebble Count	1 RW	1 RW	1 RW	1 RW	1 RW	1 RW	1 RW	N/A	Year 1, 2, 3, 5, and 7	3	
Stream Hydrology	Crest Gage (CG) and/or Transducer (SG)	1 SG		1 SG	1 SG	1 SG			N/A	Semi-Annual	4	
Wetland Hydrology	Groundwater Gages									9	Quarterly	
Vegetation	CVS Level 2/Mobile Plots	25 (15 permanent, 10 mobile)									Year 1, 2, 3, 5, and 7	5
Visual Assessment		Yes									Semi-Annual	
Exotic and Nuisance Vegetation											Semi-Annual	6
Project Boundary											Semi-Annual	7
Reference Photos	Photographs	22									Annual	

Notes:

1. Cross-sections were permanently marked with rebar to establish location. Surveys include points measured at all breaks in slope, including top of bank, bankfull, edge of water, and thalweg.
2. Pattern and profile will be assessed visually during semi-annual site visits. Longitudinal profile was collected during as-built baseline monitoring survey only, unless observations indicate widespread lack of vertical stability (greater than 10% of reach is affected) and profile survey is warranted in additional years to monitor adjustments or survey repair work.
3. Riffle 100-count substrate sampling was collected during the baseline monitoring only.
4. Crest gages and/or transducers will be inspected quarterly or semi-annually, evidence of bankfull events will be documented with a photo when possible. Transducers, if used, will be set to record stage once every 2 hours. The transducer will be inspected and downloaded semi-annually. A transducer was installed on the intermittent portion of UT2A and UT2B to document 30 days of continuous flow.
5. Permanent vegetation monitoring plot assessments will follow CVS Level 2 protocols. Mobile vegetation monitoring plot assessments will document number of planted stems, height, and species using a circular or 100 m2 square/rectangular plot. 2% of the non-shaded planted acreage will be monitored with permanent plots within the 50' stream buffer, and 1% of the non-shaded planted acreage will be monitored with mobile plots beyond the 50' stream buffer. Planted shaded areas will be visually assessed.
6. Locations of exotic and nuisance vegetation will be mapped.
7. Locations of vegetation damage, boundary encroachments, etc. will be mapped.

## **APPENDIX 2. Visual Assessment Data**










Figure 3.1 Current Condition Plan View Map (Sheet 1)  
 Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020



0 125 250 Feet









Figure 3.2 Current Condition Plan View Map (Sheet 2)  
 Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020





2018 Aerial Imagery




0 125 250 Feet




Figure 3.3 Current Condition Plan View Map (Sheet 3)  
 Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020









0 125 250 Feet



Figure 3.5 Current Condition Plan View Map (Sheet 5)  
 Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020



**Table 6a. Visual Stream Morphology Stability Assessment Table**

Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020

Reach: UT1 Reach 1 (STA 101+39 to 111+05)

Assessed Length: 966

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	25	25			100%			
	3. Step Pool Condition	Depth Sufficient	25	25			100%			
		Length Appropriate	N/A	N/A			N/A			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	N/A	N/A			N/A			
Thalweg centering at downstream of meander bend (Glide)		N/A	N/A	N/A						
<b>Totals</b>										
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>										
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	83	86			97%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	83	86			97%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	83	86			97%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	83	86			97%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	83	86			97%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 6b. Visual Stream Morphology Stability Assessment Table**

Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020

Reach: UT1 Reach 2A (STA 111+05 to 128+51)

Assessed Length: 1,746

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation			
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%						
		Degradation			0	0	100%						
	2. Riffle Condition	Texture/Substrate	35	35							100%		
		Depth Sufficient	35	35							100%		
	3. Step Pool Condition	Length Appropriate	N/A	N/A							N/A		
		4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	N/A							N/A	N/A	
			Thalweg centering at downstream of meander bend (Glide)	N/A							N/A	N/A	
<b>Totals</b>													
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion						0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%			
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%			
<b>Totals</b>													
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	42	42				100%					
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	41	41				100%					
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	41	41				100%					
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	41	41				100%					
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	41	41				100%					

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 6c. Visual Stream Morphology Stability Assessment Table**

Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020

Reach: UT1 Reach 2B (STA 128+51 to 142+19)

Assessed Length: 1,368

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	20	20			100%			
	3. Meander Pool Condition	Depth Sufficient	20	20			100%			
		Length Appropriate	20	20			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	20	20			100%			
		Thalweg centering at downstream of meander bend (Glide)	20	20			100%			
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			1	10	99.6%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>					1	10	99.6%	0	0	100%
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	33	33			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	19	19			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	19	19			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	33	33			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	33	33			100%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 6d. Visual Stream Morphology Stability Assessment Table**

Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020

Reach: UT1 Reach 3 (STA 142+19 to 158+60)

Assessed Length: 1,641

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	22	22			100%			
	3. Meander Pool Condition	Depth Sufficient	22	22			100%			
		Length Appropriate	22	22			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	22	22			100%			
		Thalweg centering at downstream of meander bend (Glide)	22	22			100%			
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			2	25	99%	0	0	99%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>					2	25	99%	0	0	99%
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	38	38			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	17	17			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	17	17			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	38	38			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	38	38			100%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.



**Table 6e. Visual Stream Morphology Stability Assessment Table**

Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020

Reach: UT2 Reach 1 (STA 200+00 to 206+23)

Assessed Length: 623

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			1	10	99%			
	2. Riffle Condition	Texture/Substrate	15	15			100%			
	3. Meander Pool Condition	Depth Sufficient	14	14			100%			
		Length Appropriate	14	14			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	15	15			100%			
		Thalweg centering at downstream of meander bend (Glide)	15	15			100%			
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>					0	0	100%	0	0	100%
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	12	12			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	11	11			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	11	11			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	12	12			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	12	12			100%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 6f. Visual Stream Morphology Stability Assessment Table**

Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020

Reach: UT2 Reach 2 (STA 206+23 to 217+03)

Assessed Length: 1,080

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	14	14			100%			
	3. Meander Pool Condition	Depth Sufficient	14	14			100%			
		Length Appropriate	14	14			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	14	14			100%			
		Thalweg centering at downstream of meander bend (Glide)	14	14			100%			
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>					0	0	100%	0	0	100%
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	12	12			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	6	6			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	6	6			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	12	12			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	12	12			100%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 6g. Visual Stream Morphology Stability Assessment Table**

Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020

Reach: UT2A (STA 400+34 to 406+89)

Assessed Length: 655

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			1	40	97%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	17	19			89%			
	3. Meander Pool Condition	Depth Sufficient	17	17			100%			
		Length Appropriate	17	17			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	17	17			100%			
		Thalweg centering at downstream of meander bend (Glide)	17	17			100%			
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>					0	0	100%	0	0	100%
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	16	16			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	13	13			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	13	13			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	16	16			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	16	16			100%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 6h. Visual Stream Morphology Stability Assessment Table**

Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020

Reach: UT2B (STA 500+00 to 507+76)

Assessed Length: 776

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	16	17			94%			
	3. Meander Pool Condition	Depth Sufficient	15	15			100%			
		Length Appropriate	15	15			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	15	15			100%			
		Thalweg centering at downstream of meander bend (Glide)	15	15			100%			
					0	0	100%	0	0	100%
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>					0	0	100%	0	0	100%
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	12	12			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	7	7			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	7	7			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	12	12			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	12	12			100%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 6i. Visual Stream Morphology Stability Assessment Table**

Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020

Reach: UT3 Reach 1 (STA 300+13 to 307+92)

Assessed Length: 779

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	8	8			100%			
	3. Meander Pool Condition	Depth Sufficient	8	8			100%			
		Length Appropriate	8	8			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	8	8			100%			
		Thalweg centering at downstream of meander bend (Glide)	8	8			100%			
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			3	78	95%	0	0	95%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>					<b>3</b>	<b>78</b>	<b>95%</b>	<b>0</b>	<b>0</b>	<b>95%</b>
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	5	6			83%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	4	5			80%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	4	5			80%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	5	6			83%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	6	6			100%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 6j. Visual Stream Morphology Stability Assessment Table**

Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020

Reach: UT3 Reach 2 (STA 307+92 to 319+51)

Assessed Length: 1,159

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	9	10			90%			
	3. Meander Pool Condition	Depth Sufficient	10	10			100%			
		Length Appropriate	10	10			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	10	10			100%			
		Thalweg centering at downstream of meander bend (Glide)	10	10			100%			
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>					0	0	100%	0	0	100%
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	7	7			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	4	4			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	4	4			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	7	7			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	7	7			100%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 6k. Visual Stream Morphology Stability Assessment Table**

Lone Hickory Mitigation Site  
 DMS Project No. 97135  
 Monitoring Year 2 - 2020

Reach: UT3 Reach 3 (STA 319+51 to STA 327+15)

Assessed Length: 764

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	6	6			100%			
	3. Meander Pool Condition	Depth Sufficient	4	4			100%			
		Length Appropriate	4	4			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	4	4			100%			
		Thalweg centering at downstream of meander bend (Glide)	4	4			100%			
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>					0	0	100%	0	0	100%
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	6	6			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	4	4			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	4	4			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	6	6			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	6	6			100%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 7. Vegetation Condition Assessment Table**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**Planted Acreage 68.3**

Vegetation Category	Definitions	Mapping Threshold (acres)	Number of Polygons	Combined Acreage	% of Planted Acreage
<b>Bare Areas</b>	Very limited cover of both woody and herbaceous material	0.1	6	0.14	0.2%
<b>Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, 5, or 7 stem count criteria.	0.1	4	0.69	1.0%
<b>Total</b>			<b>10</b>	<b>0.83</b>	<b>1.2%</b>
<b>Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.1	0	0.00	0.0%
<b>Cumulative Total</b>			<b>10</b>	<b>0.83</b>	<b>1.2%</b>

**Easement Acreage 103.2**

Vegetation Category	Definitions	Mapping Threshold (SF)	Number of Polygons	Combined Acreage	% of Easement Acreage
<b>Invasive Areas of Concern</b>	Areas or points (if too small to render as polygons at map scale).	1000	18	0.87	0.8%
<b>Easement Encroachment Areas</b>	Areas or points (if too small to render as polygons at map scale).	none	0	0.0	0.0%



## **Stream Photographs**





**Photo Point 1** – UT1 Reach 1, view upstream (11/05/2020)



**Photo Point 1** – UT1 Reach 1, view downstream (11/05/2020)



**Photo Point 2** – UT1 Reach 1, view upstream (11/05/2020)



**Photo Point 2** – UT1 Reach 1, view downstream (11/05/2020)



**Photo Point 3** – UT1 Reach 1, view upstream (11/05/2020)



**Photo Point 3** – UT1 Reach 1, view downstream (11/05/2020)





**Photo Point 4** – UT1 Reach 2A, view upstream (11/05/2020)



**Photo Point 4** – UT1 Reach 2A, view downstream (11/05/2020)



**Photo Point 5** – UT1 Reach 2A, view upstream (11/05/2020)



**Photo Point 5** – UT1 Reach 2A, view downstream (11/05/2020)



**Photo Point 6** – UT1 Reach 2A, view upstream (6/30/2020)



**Photo Point 6** – UT1 Reach 2A, view downstream (6/30/2020)





**Photo Point 7 – UT1 Reach 2A, view upstream (6/30/2020)**



**Photo Point 7 – UT1 Reach 2A, view downstream (6/30/2020)**



**Photo Point 8 – UT1 Reach 2A, view upstream (6/30/2020)**



**Photo Point 8 – UT1 Reach 2A, view downstream (6/30/2020)**



**Photo Point 9 – UT1 Reach 2A, view upstream (6/30/2020)**



**Photo Point 9 – UT1 Reach 2A, view downstream (6/30/2020)**





**Photo Point 9 – UT1A, view upstream (6/30/2020)**



**Photo Point 10 – UT1 Reach 2B, view upstream (6/30/2020)**



**Photo Point 10 – UT1 Reach 2B, view downstream (6/30/2020)**



**Photo Point 11 – UT1 Reach 2B, view upstream (6/30/2020)**



**Photo Point 11 – UT1 Reach 2B, view downstream (6/30/2020)**





**Photo Point 12** – UT1 Reach 2B, view upstream (6/30/2020)



**Photo Point 12** – UT1 Reach 2B, view downstream (6/30/2020)



**Photo Point 13** – UT1 Reach 2B, view upstream (6/30/2020)



**Photo Point 13** – UT1 Reach 2B, view downstream (6/30/2020)



**Photo Point 14** – UT1 Reach 2B, view upstream (6/30/2020)



**Photo Point 14** – UT1 Reach 2B, view downstream (6/30/2020)





**Photo Point 14 – UT1B, view upstream (6/30/2020)**



**Photo Point 15 – UT1 Reach 3, view upstream (6/30/2020)**



**Photo Point 15 – UT1 Reach 3, view downstream (6/30/2020)**



**Photo Point 16 – UT1 Reach 3, view upstream (6/30/2020)**



**Photo Point 16 – UT1 Reach 3, view downstream (6/30/2020)**





**Photo Point 17** – UT1 Reach 3, view upstream (6/30/2020)



**Photo Point 17** – UT1 Reach 3, view downstream (6/30/2020)



**Photo Point 18** – UT1 Reach 3, view upstream (6/30/2020)



**Photo Point 18** – UT1 Reach 3, view downstream (6/30/2020)



**Photo Point 19** – UT1 Reach 3, view upstream (6/30/2020)



**Photo Point 19** – UT1 Reach 3, view downstream (6/30/2020)





**Photo Point 20 – UT1 Reach 3, view upstream (6/30/2020)**



**Photo Point 20 – UT1 Reach 3, view downstream (6/30/2020)**



**Photo Point 20 – UT1 Reach 3 BMP 3, view upstream (6/30/2020)**



**Photo Point 21 – UT1 Reach 4, view upstream (6/30/2020)**



**Photo Point 21 – UT1 Reach 4, view downstream (6/30/2020)**





**Photo Point 22** – UT2 Reach 1, view upstream (8/26/2020)



**Photo Point 22** – UT2 Reach 1, view downstream (8/26/2020)



**Photo Point 23** – UT2 Reach 1, view upstream (8/26/2020)



**Photo Point 23** – UT2 Reach 1, view downstream (8/26/2020)



**Photo Point 24** – UT2 Reach 2, view upstream (8/26/2020)



**Photo Point 24** – UT2 Reach 2, view downstream (8/26/2020)





**Photo Point 25 – UT2 Reach 2, view upstream (8/26/2020)**



**Photo Point 25 – UT2 Reach 2, view downstream (8/26/2020)**



**Photo Point 26 – UT2 Reach 2, view upstream (8/26/2020)**



**Photo Point 26 – UT2 Reach 2, view downstream (8/26/2020)**



**Photo Point 27 – UT2A, view upstream (8/26/2020)**



**Photo Point 27 – UT2A, view downstream (8/26/2020)**





**Photo Point 28 – UT2A, view upstream (8/26/2020)**



**Photo Point 28 – UT2A, view downstream (8/26/2020)**



**Photo Point 29 – UT2A, view upstream (8/26/2020)**



**Photo Point 29 – UT2A, view downstream (8/26/2020)**



**Photo Point 30 – UT2B, view upstream (8/26/2020)**



**Photo Point 30 – UT2B, view downstream (8/26/2020)**





**Photo Point 31 – UT2B, view upstream (8/26/2020)**



**Photo Point 31 – UT2B, view downstream (8/26/2020)**



**Photo Point 32 – UT2B, view upstream (7/1/2020)**



**Photo Point 32 – UT2B, view downstream (7/1/2020)**



**Photo Point 33 – UT3 Reach 1, view upstream (7/1/2020)**



**Photo Point 33 – UT3 Reach 1, view downstream (7/1/2020)**





**Photo Point 34** – UT3 Reach 1, view upstream (7/14/2020)



**Photo Point 34** – UT3 Reach 1, view downstream (7/14/2020)



**Photo Point 35** – UT3 Reach 1, view upstream (8/26/2020)



**Photo Point 35** – UT3 Reach 1, view downstream (8/26/2020)



**Photo Point 36** – UT3 Reach 2, view upstream (8/26/2020)



**Photo Point 36** – UT3 Reach 2, view downstream (8/26/2020)





**Photo Point 37** – UT3 Reach 2, view upstream (7/14/2020)



**Photo Point 37** – UT3 Reach 2, view downstream (7/14/2020)



**Photo Point 38** – UT3 Reach 2, view upstream (8/26/2020)



**Photo Point 38** – UT3 Reach 2, view downstream (8/26/2020)



**Photo Point 39** – UT3 Reach 3, view upstream (7/1/2020)



**Photo Point 39** – UT3 Reach 3, view downstream (7/1/2020)





**Photo Point 40** – UT3 Reach 3, view upstream (7/1/2020)



**Photo Point 40** – UT3 Reach 3, view downstream (7/1/2020)



**Photo Point 41** – UT3 Reach 3, view upstream (7/1/2020)



**Photo Point 41** – UT3 Reach 3, view downstream (7/1/2020)



**Photo Point 42** – UT1 Reach 3, up valley (6/30/2020)



**Photo Point 42** – UT1 Reach 4, down valley (6/30/2020)





**Photo Point 43 – UT2A, northeast view (8/26/2020)**



**Photo Point 43 – UT2A, north view (8/26/2020)**



**Photo Point 43 – UT3 Reach 3, northwest view (8/26/2020)**



**Photo Point 44 – BMP 4 above UT2B, inlet view (7/14/2020)**



**Photo Point 44 – BMP 4 above UT2B, outlet view (7/14/2020)**

## **Permanent Vegetation Plot Photographs**





**Vegetation Plot 1 – (08/25/2020)**



**Vegetation Plot 2 – (08/25/2020)**



**Vegetation Plot 3 – (08/25/2020)**



**Vegetation Plot 4 – (08/25/2020)**



**Vegetation Plot 5 – (08/25/2020)**



**Vegetation Plot 6 – (08/25/2020)**





**Vegetation Plot 7 – (08/25/2020)**



**Vegetation Plot 8 – (08/25/2020)**



**Vegetation Plot 9 – (08/25/2020)**



**Vegetation Plot 10 – (08/25/2020)**



**Vegetation Plot 11 – (08/12/2020)**



**Vegetation Plot 12 – (08/12/2020)**





**Vegetation Plot 13 – (08/12/2020)**



**Vegetation Plot 14 – (08/12/2020)**



**Vegetation Plot 15 – (08/12/2020)**



**Vegetation Plot 16 – (08/12/2020)**



**Vegetation Plot 17 – (08/12/2020)**



**Vegetation Plot 18 – (08/12/2020)**





**Vegetation Plot 19 – (08/12/2020)**



**Vegetation Plot 20 – (08/12/2020)**



**Vegetation Plot 21 – (08/12/2020)**



**Vegetation Plot 22 – (08/12/2020)**



**Vegetation Plot 23 – (08/12/2020)**



**Vegetation Plot 24 – (08/12/2020)**





**Vegetation Plot 25 – (08/12/2020)**



## **Mobile Vegetation Plot Photographs**





**Mobile Vegetation Plot 1 – (08/11/2020)**



**Mobile Vegetation Plot 2 – (08/12/2020)**



**Mobile Vegetation Plot 3 – (08/26/2020)**



**Mobile Vegetation Plot 4 – (08/12/2020)**



**Mobile Vegetation Plot 5 – (08/12/2020)**



**Mobile Vegetation Plot 6 – (08/12/2020)**





**Mobile Vegetation Plot 7 – (08/11/2020)**



**Vegetation Plot 8 – (08/11/2020)**



**Mobile Vegetation Plot 9 – (08/26/2020)**



**Mobile Vegetation Plot 10 – (08/12/2020)**



**Mobile Vegetation Plot 11 – (08/25/2020)**



**Mobile Vegetation Plot 12 – (08/25/2020)**





**Mobile Vegetation Plot 13 – (08/25/2020)**



**Mobile Vegetation Plot 14 – (08/26/2020)**



**Mobile Vegetation Plot 15 – (08/26/2020)**



### **APPENDIX 3. Vegetation Plot Data**



**Table 8a. Vegetation Plot Criteria Attainment**

Lone Hickory Mitigation Site

DMS Project No. 97135

**Monitoring Year 2 - 2020**

Permanent Vegetation Plot	MY2 Success Criteria Met (Y/N)	Tract Mean
1	Y	88%
2	Y	
3	Y	
4	Y	
5	Y	
6	Y	
7	Y	
8	Y	
9	Y	
10	Y	
11	N	
12	N	
13	Y	
14	Y	
15	Y	
16	N	
17	Y	
18	Y	
19	Y	
20	Y	
21	Y	
22	Y	
23	Y	
24	N	
25	Y	



**Table 8b. Vegetation Plot Criteria Attainment**

Lone Hickory Mitigation Site

DMS Project No. 97135

**Monitoring Year 2 - 2020**

Mobile Vegetation Plot	MY2 Success Criteria Met (Y/N)	Tract Mean
1	Y	100%
2	Y	
3	Y	
4	Y	
5	Y	
6	Y	
7	Y	
8	Y	
9	Y	
10	Y	
11	Y	
12	Y	
13	Y	
14	Y	
15	Y	



**Table 9. CVS Permanent Vegetation Plot Metadata**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

<b>Database Name</b>	cvs-eep-entrytool-v2.5.0 Lone Hickory MY2.mdb
<b>Database Location</b>	L:\Active Projects\005-02163 Lone Hickory FDP\Monitoring\Monitoring Year 2\Vegetation Assessment
<b>Computer Name</b>	MIMI-PC
<b>File Size</b>	51904512
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, total stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	97135
<b>Project Name</b>	Lone Hickory Mitigation Site
<b>Description</b>	Stream and wetland mitigation project in Yadkin County, NC.
<b>River Basin</b>	Yadkin River Basin
<b>Length(ft)</b>	12,621
<b>Required Plots (calculated)</b>	25
<b>Sampled Plots</b>	25



**Table 10a. Planted and Total Stem Counts**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Current Permanent Vegetation Plot Data (MY2 2020)																	
Scientific Name	Common Name	Species Type	Permanent Plot 1			Permanent Plot 2			Permanent Plot 3			Permanent Plot 4			Permanent Plot 5		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo</i>	Box Elder	Tree															
<i>Acer rubrum</i>	Red Maple	Tree															
<i>Betula nigra</i>	River Birch	Tree	3	3	3				2	2	2	3	3	3	3	3	6
<i>Diospyros virginiana</i>	American Persimmon	Tree															
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree												3	3	3	
<i>Liquidambar styraciflua</i>	Sweet Gum	Tree															1
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree	2	2	3	4	4	6			1	1	1	1	2	2	2
<i>Platanus occidentalis</i>	Sycamore	Tree	3	3	6	4	4	7	3	3	3	4	4	5	3	3	3
<i>Populus deltoides</i>	Eastern Cottonwood	Tree															
<i>Quercus lyrata</i>	Overcup Oak	Tree															
<i>Quercus michauxii</i>	Swamp Chestnut Oak	Tree	2	2	2	1	1	1	4	4	4	1	1	1	1	1	1
<i>Quercus pagoda</i>	Cherrybark Oak	Tree	4	4	4	2	2	2	2	2	2	1	1	1			
<i>Quercus phellos</i>	Willow Oak	Tree				2	2	2	2	2	2	1	1	1	1	1	1
<i>Salix nigra</i>	Black Willow	Tree															
<i>Salix sericea</i>	Silky Willow	Shrub Tree															
<b>Stem count</b>			14	14	18	13	13	18	13	13	14	11	11	12	13	13	17
<b>size (ares)</b>			1			1			1			1			1		
<b>size (ACRES)</b>			0.0247			0.0247			0.0247			0.0247			0.0247		
<b>Species count</b>			5	5	5	5	5	5	5	5	6	6	6	6	6	6	7
<b>Stems per ACRE</b>			567	567	728	526	526	728	526	526	567	445	445	486	526	526	688

Current Permanent Vegetation Plot Data (MY2 2020)																	
Scientific Name	Common Name	Species Type	Permanent Plot 6			Permanent Plot 7			Permanent Plot 8			Permanent Plot 9			Permanent Plot 10		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo</i>	Box Elder	Tree												2			
<i>Acer rubrum</i>	Red Maple	Tree															
<i>Betula nigra</i>	River Birch	Tree	3	3	3	3	3	5	3	3	9	2	2	2	2	2	2
<i>Diospyros virginiana</i>	American Persimmon	Tree															
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree													2	2	2
<i>Liquidambar styraciflua</i>	Sweet Gum	Tree						3			7			1			
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree				1	1	1	2	2	2	2	2	2	1	1	1
<i>Platanus occidentalis</i>	Sycamore	Tree	3	3	3	5	5	7	2	2	87	5	5	9			
<i>Populus deltoides</i>	Eastern Cottonwood	Tree			1												
<i>Quercus lyrata</i>	Overcup Oak	Tree															
<i>Quercus michauxii</i>	Swamp Chestnut Oak	Tree	1	1	1	2	2	2	1	1	1				3	3	3
<i>Quercus pagoda</i>	Cherrybark Oak	Tree							5	5	5	1	1	1	2	2	2
<i>Quercus phellos</i>	Willow Oak	Tree	2	2	2				1	1	1	2	2	2	3	3	3
<i>Salix nigra</i>	Black Willow	Tree															
<i>Salix sericea</i>	Silky Willow	Shrub Tree						1									
<b>Stem count</b>			9	9	10	11	11	19	14	14	112	12	12	19	13	13	13
<b>size (ares)</b>			1			1			1			1			1		
<b>size (ACRES)</b>			0.0247			0.0247			0.0247			0.0247			0.0247		
<b>Species count</b>			4	4	5	4	4	6	6	6	7	5	5	7	6	6	6
<b>Stems per ACRE</b>			364	364	405	445	445	769	567	567	4532	486	486	769	526	526	526

**Color for Density**

Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%
Volunteer species included in total

PnoLS: Number of planted stems excluding live stakes

P-all: Number of planted stems including live stakes

T: Total stems



**Table 10b. Planted and Total Stem Counts**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Current Permanent Vegetation Plot Data (MY2 2020)																	
Scientific Name	Common Name	Species Type	Permanent Plot 11			Permanent Plot 12			Permanent Plot 13			Permanent Plot 14			Permanent Plot 15		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo</i>	Box Elder	Tree															
<i>Acer rubrum</i>	Red Maple	Tree															
<i>Betula nigra</i>	River Birch	Tree	1	1	1	3	3	3	2	2	2	3	3	3			
<i>Diospyros virginiana</i>	American Persimmon	Tree															
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree							2	2	2	1	1	1	1	1	1
<i>Liquidambar styraciflua</i>	Sweet Gum	Tree															
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree															
<i>Platanus occidentalis</i>	Sycamore	Tree	2	2	2	1	1	2	3	3	4	4	4	5	3	3	3
<i>Populus deltoides</i>	Eastern Cottonwood	Tree										3	3	3			
<i>Quercus lyrata</i>	Overcup Oak	Tree	2	2	2	1	1	1	2	2	2	2	2	2	2	2	2
<i>Quercus michauxii</i>	Swamp Chestnut Oak	Tree															
<i>Quercus pagoda</i>	Cherrybark Oak	Tree				2	2	2	2	2	2				2	2	2
<i>Quercus phellos</i>	Willow Oak	Tree	1	1	1				1	1	1						
<i>Salix nigra</i>	Black Willow	Tree															5
<i>Salix sericea</i>	Silky Willow	Shrub Tree															1
<b>Stem count</b>			6	6	6	7	7	8	12	12	13	13	13	14	8	8	14
<b>size (ares)</b>			1			1			1			1			1		
<b>size (ACRES)</b>			0.0247			0.0247			0.0247			0.0247			0.0247		
<b>Species count</b>			4	4	4	4	4	4	6	6	6	5	5	5	4	4	6
<b>Stems per ACRE</b>			243	243	243	283	283	324	486	486	526	526	526	567	324	324	567

Current Permanent Vegetation Plot Data (MY2 2020)																	
Scientific Name	Common Name	Species Type	Permanent Plot 16			Permanent Plot 17			Permanent Plot 18			Permanent Plot 19			Permanent Plot 20		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo</i>	Box Elder	Tree															1
<i>Acer rubrum</i>	Red Maple	Tree															
<i>Betula nigra</i>	River Birch	Tree				1	1	1				3	3	3	3	3	3
<i>Diospyros virginiana</i>	American Persimmon	Tree				1	1	1									
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree				2	2	2	1	1	1	1	1	1	3	3	3
<i>Liquidambar styraciflua</i>	Sweet Gum	Tree															1
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree												3	3	4	
<i>Platanus occidentalis</i>	Sycamore	Tree	2	2	3	5	5	5	6	6	6	3	3	3	3	3	9
<i>Populus deltoides</i>	Eastern Cottonwood	Tree				1	1	1									
<i>Quercus lyrata</i>	Overcup Oak	Tree	2	2	2	3	3	3	3	3	3	2	2	2	1	1	1
<i>Quercus michauxii</i>	Swamp Chestnut Oak	Tree															
<i>Quercus pagoda</i>	Cherrybark Oak	Tree							1	1	1				1	1	1
<i>Quercus phellos</i>	Willow Oak	Tree										2	2	2	1	1	1
<i>Salix nigra</i>	Black Willow	Tree															
<i>Salix sericea</i>	Silky Willow	Shrub Tree															
<b>Stem count</b>			4	4	5	13	13	13	11	11	12	11	11	11	15	15	24
<b>size (ares)</b>			1			1			1			1			1		
<b>size (ACRES)</b>			0.0247			0.0247			0.0247			0.0247			0.0247		
<b>Species count</b>			2	2	2	6	6	6	4	4	5	5	5	5	7	7	9
<b>Stems per ACRE</b>			162	162	202	526	526	526	445	445	486	445	445	445	607	607	971

**Color for Density**

Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%
Volunteer species included in total

PnoLS: Number of planted stems excluding live stakes

P-all: Number of planted stems including live stakes

T: Total stems



**Table 10c. Planted and Total Stem Counts**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Current Permanent Vegetation Plot Data (MY2 2020)																	
Scientific Name	Common Name	Species Type	Permanent Plot 21			Permanent Plot 22			Permanent Plot 23			Permanent Plot 24			Permanent Plot 25		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo</i>	Box Elder	Tree												2			21
<i>Acer rubrum</i>	Red Maple	Tree							1	1	1						2
<i>Betula nigra</i>	River Birch	Tree	1	1	1	2	2	2	2	2	2						
<i>Diospyros virginiana</i>	American Persimmon	Tree				1	1	1	3	3	3						
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree				2	2	2	2	2	2	1	1	1			
<i>Liquidambar styraciflua</i>	Sweet Gum	Tree															
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree	1	1	1										2	2	2
<i>Platanus occidentalis</i>	Sycamore	Tree	3	3	18	3	3	6				1	1	19	1	1	3
<i>Populus deltoides</i>	Eastern Cottonwood	Tree				2	2	2	1	1	1						
<i>Quercus lyrata</i>	Overcup Oak	Tree	3	3	3	1	1	1	2	2	2	3	3	3	2	2	2
<i>Quercus michauxii</i>	Swamp Chestnut Oak	Tree															
<i>Quercus pagoda</i>	Cherrybark Oak	Tree	2	2	2										4	4	4
<i>Quercus phellos</i>	Willow Oak	Tree	3	3	3				2	2	2				1	1	1
<i>Salix nigra</i>	Black Willow	Tree															
<i>Salix sericea</i>	Silky Willow	Shrub Tree															
<b>Stem count</b>			13	13	28	11	11	14	13	13	13	5	5	25	10	10	35
<b>size (ares)</b>			1			1			1			1			1		
<b>size (ACRES)</b>			0.0247			0.0247			0.0247			0.0247			0.0247		
<b>Species count</b>			6	6	6	6	6	6	7	7	7	3	3	4	5	5	7
<b>Stems per ACRE</b>			526	526	1133	445	445	567	526	526	526	202	202	1012	405	405	1416

Current Permanent Vegetation Plot Data (MY2 2020) Total Stem Counts & Annual Means											
Scientific Name	Common Name	Species Type	MY2 (2020)			MY1 (2019)			MY0 (2019)		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo</i>	Box Elder	Tree			27			32			
<i>Acer rubrum</i>	Red Maple	Tree	1	1	3	3	3	4	3	3	3
<i>Betula nigra</i>	River Birch	Tree	45	45	56	43	43	61	55	55	55
<i>Diospyros virginiana</i>	American Persimmon	Tree	5	5	5	6	6	6	6	6	6
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree	21	21	21	22	22	23	23	23	23
<i>Liquidambar styraciflua</i>	Sweet Gum	Tree			13			6			
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree	21	21	26	32	32	34	58	58	58
<i>Platanus occidentalis</i>	Sycamore	Tree	72	72	218	75	75	188	77	77	77
<i>Populus deltoides</i>	Eastern Cottonwood	Tree	7	7	8	8	8	8	8	8	8
<i>Quercus lyrata</i>	Overcup Oak	Tree	31	31	31	32	32	32	33	33	33
<i>Quercus michauxii</i>	Swamp Chestnut Oak	Tree	16	16	16	18	18	18	23	23	23
<i>Quercus pagoda</i>	Cherrybark Oak	Tree	31	31	31	36	36	36	42	42	42
<i>Quercus phellos</i>	Willow Oak	Tree	25	25	25	39	39	39	46	46	46
<i>Salix nigra</i>	Black Willow	Tree			5						
<i>Salix sericea</i>	Silky Willow	Shrub Tree			2			2			
<b>Stem count</b>			275	275	487	314	314	489	374	374	374
<b>size (ares)</b>			25			25			25		
<b>size (ACRES)</b>			0.6178			0.6178			0.6178		
<b>Species count</b>			11	11	15	11	11	14	11	11	11
<b>Stems per ACRE</b>			445	445	788	508	508	792	605	605	605

**Color for Density**

Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%
Volunteer species included in total

PnoLS: Number of planted stems excluding live stakes

P-all: Number of planted stems including live stakes

T: Total stems



**Table 10d. Planted and Total Stem Counts**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Current Mobile Vegetation Plot (MP) Data (MY2 2020)																	
Scientific Name	Common Name	Species Type	MP1	MP2	MP3	MP4	MP5	MP6	MP7	MP8	MP9	MP10	MP11	MP12	MP13	MP14	MP15
			PnoLS	PnoLS	PnoLS	PnoLS	PnoLS	PnoLS	PnoLS	PnoLS	PnoLS	PnoLS	PnoLS	PnoLS	PnoLS	PnoLS	PnoLS
<i>Acer negundo</i>	Box Elder	Tree						2				1					
<i>Acer rubrum</i>	Red Maple	Tree															
<i>Betula nigra</i>	River Birch	Tree	3	3		1	2	4		2			3	1	2		3
<i>Diospyros virginiana</i>	American Persimmon	Tree									3						
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree	1		6	1			1	1	1	1	1	2			1
<i>Liquidambar styraciflua</i>	Sweet Gum	Tree															
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree	1			3							1		2	3	
<i>Platanus occidentalis</i>	Sycamore	Tree	4	1	5	5	2			1	2		6	6	3	1	7
<i>Populus deltoides</i>	Eastern Cottonwood	Tree							1		4						
<i>Quercus lyrata</i>	Overcup Oak	Tree	3	2		3	3	4	5	4		7					
<i>Quercus michauxii</i>	Swamp Chestnut Oak	Tree					4						2				3
<i>Quercus pagoda</i>	Cherrybark Oak	Tree	2	1	3		2	1	1	2	2	3	3	5	6	6	4
<i>Quercus phellos</i>	Willow Oak	Tree		5				1		1	1	3	1	2	3	2	
<i>Salix nigra</i>	Black Willow	Tree															
<i>Salix sericea</i>	Silky Willow	Shrub Tree															
<b>Stem count</b>			14	12	14	13	13	12	12	11	13	15	17	16	16	12	18
<b>size (ares)</b>			1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
<b>size (ACRES)</b>			0.0247	0.0247	0.0247	0.0247	0.0247	0.0247	0.0247	0.0247	0.0247	0.0247	0.0247	0.0247	0.0247	0.0247	0.0247
<b>Species count</b>			6	5	3	5	5	5	5	6	6	5	7	5	5	4	5
<b>Stems per ACRE</b>			567	486	567	526	526	486	486	445	526	607	688	647	647	486	728

Current Mobile Vegetation Plot (MP) Data (MY2 2020) Total Stem Counts & Annual Means					
Scientific Name	Common Name	Species Type	MY2 (2020)	MY1 (2019)	MY0 (2019)
			PnoLS	PnoLS	PnoLS
<i>Acer negundo</i>	Box Elder	Tree	3		
<i>Acer rubrum</i>	Red Maple	Tree		16	
<i>Betula nigra</i>	River Birch	Tree	24	28	27
<i>Diospyros virginiana</i>	American Persimmon	Tree	3		
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree	16	8	18
<i>Liquidambar styraciflua</i>	Sweet Gum	Tree			
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree	10	12	47
<i>Platanus occidentalis</i>	Sycamore	Tree	47	60	43
<i>Populus deltoides</i>	Eastern Cottonwood	Tree	5		
<i>Quercus lyrata</i>	Overcup Oak	Tree	31	26	7
<i>Quercus michauxii</i>	Swamp Chestnut Oak	Tree	9		5
<i>Quercus pagoda</i>	Cherrybark Oak	Tree	41	19	56
<i>Quercus phellos</i>	Willow Oak	Tree	19	2	13
<i>Salix nigra</i>	Black Willow	Tree			
<i>Salix sericea</i>	Silky Willow	Shrub Tree			
<b>Stem count</b>			208	171	216
<b>size (ares)</b>			15	15	15
<b>size (ACRES)</b>			0.3707	0.3707	0.3707
<b>Species count</b>			11	8	8
<b>Stems per ACRE</b>			561	461	583

Overall Site Annual Means		
MY2 (2020)	MY1 (2019)	MY0 (2019)
PnoLS	PnoLS	PnoLS
3		
1	19	3
69	71	82
8	6	6
37	30	41
31	44	105
119	135	120
12	8	8
62	58	40
25	18	28
72	55	98
44	41	59
483	485	590
40	40	40
0.9884	0.9884	0.9884
12	11	11
489	491	597

**Color for Density**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of planted stems excluding live stakes



## **APPENDIX 4. Morphological Summary Data and Plots**



**Table 11a. Baseline Stream Data Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**East Side**

Parameter	Gage	Pre-Restoration Condition						Design						As-Built/Baseline																															
		UT1 Reach 1		UT1 Reach 2		UT1 Reach 3		UT1 Reach 1		UT1 Reach 2A		UT1 Reach 2B		UT1 Reach 3		UT1 Reach 1		UT1 Reach 2A		UT1 Reach 2B		UT1 Reach 3																							
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max																						
<b>Dimension and Substrate - Riffle</b>																																													
Bankfull Width (ft)	N/A	4.8		8.9		10.0		6.5		7.8		10.7		11.8		6.9		7.3		10.3		10.5		11.3		12.5																			
Floodprone Width (ft)		13.1		13.2		31.1		15		50		15		50		25		100		25		100		29		46		65+		49+		68+		60+		68+									
Bankfull Mean Depth (ft)		0.8		0.8		1.3		0.5		0.5		0.8		0.8		0.6		0.6		0.8		0.7																							
Bankfull Max Depth (ft)		1.4		1.3		1.9		0.6		0.7		1.0		1.0		1.0		0.9		1.0		1.2		1.3		1.1																			
Bankfull Cross-sectional Area (ft <sup>2</sup> )		3.8		7.2		13.4		3.0		4.2		8.1		9.5		4.2		4.5		4.6		7.9		8.5		8.3		8.7																	
Width/Depth Ratio		6.2		11.0		7.5		14.2		14.6		14.3		14.6		11.5		11.5		11.8		12.9		13.3		15.5		18.0																	
Entrenchment Ratio		2.7		1.5		3.1		2.2+		2.2+		2.2+		2.2+		4.2		6.3		9.0+		4.7+		6.6+		5.3+		5.4+																	
Bank Height Ratio		3.8		2.6		1.7		1.0		1.0		1.0		1.0		1.0		1.0		1.0		1.0		1.0		1.0																			
D <sub>50</sub> (mm)		15.1		41.0		19.6		---		---		---		---		59.6		37.0		37.9		35.6		45.0		41.6		47.4																	
<b>Profile</b>																																													
Riffle Length (ft)	N/A																																												
Riffle Slope (ft/ft)								0.020		0.041		0.011		0.055		0.018		0.045		0.016		0.048		N/A <sup>1</sup>		N/A <sup>1</sup>		0.003		0.068		0.013		0.072		0.013		0.055							
Pool Length (ft)																																													
Pool Max Depth (ft)		1.4		1.4		1.7		1.7		1.8		3.2		2.9		1.1		3.0		1.3		2.8		1.8		3.1		1.8		3.7															
Pool Spacing (ft)		5		20		29		42		18		32		14		26		16		39		34		109		48		113		5		76		6		51		18		145		41		129	
Pool Volume (ft <sup>3</sup> )																																													
<b>Pattern</b>																																													
Channel Beltwidth (ft)	N/A	6		12		---		12		14		N/A <sup>2</sup>		N/A <sup>2</sup>		31		67		35		71		N/A <sup>2</sup>		N/A <sup>2</sup>		31		67		35		71											
Radius of Curvature (ft)		3		8		---		5		12		N/A <sup>2</sup>		N/A <sup>2</sup>		20		38		19		38		N/A <sup>2</sup>		N/A <sup>2</sup>		20		38		19		38											
Rc/Bankfull Width (ft/ft)		0.6		1.7		---		5		12		N/A <sup>2</sup>		N/A <sup>2</sup>		1.9		3.6		1.6		3.2		N/A <sup>2</sup>		N/A <sup>2</sup>		1.9		3.6		1.7		3.0											
Meander Length (ft)		9		19		---		14		43		N/A <sup>2</sup>		N/A <sup>2</sup>		102		190		102		196		N/A <sup>2</sup>		N/A <sup>2</sup>		102		190		102		196											
Meander Width Ratio		1.3		2.5		---		1.2		1.4		N/A <sup>2</sup>		N/A <sup>2</sup>		2.9		6.3		3.0		6.0		N/A <sup>2</sup>		N/A <sup>2</sup>		3.0		6.4		3.1		5.7											
<b>Substrate, Bed and Transport Parameters</b>																																													
Ri%/Ru%/P%/G%/S%	N/A																																												
SC%/Sa%/G%/C%/B%/Be%																																													
D <sub>16</sub> /D <sub>35</sub> /D <sub>50</sub> /D <sub>84</sub> /D <sub>95</sub> /D <sub>100</sub>		SC/0.37/3.7/54.2/75.9/128		1.35/11.0/38/90/193.1/2048		0.19/0.39/0.73/26.3/52.5/90												0.4/1.8/33.9/108/156.5/256		0.3/14.1/21.6/67.2/137/362		0.3/0.4/22.6/59.2/104.7/362		0.3/16/25.6/62.4/113.8/180																					
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		---		---		---		1.74		0.95		0.75		0.76		1.97		1.06		1.08		0.85		0.88		0.65		0.68																	
Max part size (mm) mobilized at bankfull								228		146		123		125		97		52		53		42		43		32		33																	
Stream Power (Capacity) W/m <sup>2</sup>																																													
<b>Additional Reach Parameters</b>																																													
Drainage Area (SM)	N/A	0.07		0.37		0.45		0.07		0.12		0.32		0.44		0.07		0.12		0.32		0.44																							
Watershed Impervious Cover Estimate (%)				3%						3%								3%																											
Rosgen Classification		E5b		G4		E4		A4		B4		C4		C4		A4		B4		C4		C4																							
Bankfull Velocity (fps)		2.9		4.8		4.1		4.1		3.7		3.8		4.0		4.8		3.9		4.0		4.1		4.2		3.7		3.8																	
Bankfull Discharge (cfs)		11		35		55		11		15		30		38		20.2		17.7		18.3		32.7		36.2		30.4		31.0																	
Q-NFF regression (2-yr)		---		---		---																																							
Q-USGS extrapolation (1.2-yr)		---		---		---		11		16		34		42																															
Max Q-Mannings		---		---		---		601		304		304		218																															
Valley Slope (ft/ft)		0.0411		0.0454		0.0049		0.0648		0.0313		0.0225		0.0203		---		---		---		---		---		---		---		---		---													
Channel Thalweg Length (ft)				6,015				966		1,746		1,368		1,641		966		1,746		1,368		1,641																							
Sinuosity	1.08		1.04		1.13																																								
Bankfull/Channel Slope (ft/ft)	0.0295		0.0256		0.0101		0.0622		0.0290		0.0180		0.0156		0.0555		0.0292		0.0182		0.0153																								

1. UT1 Reach 1 riffle slopes were not calculated because this reach is comprised of a series of rock steps and cascades.

2. Pattern data is not applicable for A-type and B-type channels

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable



**Table 11b. Baseline Stream Data Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**West Side - UT2, UT2A, UT2B**

Parameter	Gage	Pre-Restoration Condition										Design								As-built/Baseline										
		UT2 Reach 1		UT2 Reach 2		UT2 Reach 3		UT2A		UT2B		UT2 Reach 1		UT2 Reach 2		UT2A		UT2B		UT2 Reach 1		UT2 Reach 2		UT2A		UT2B				
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max			
<b>Dimension and Substrate - Riffle</b>																														
Bankfull Width (ft)	N/A	8.7	7.7	8.4	3.4	4.7	3.9	4.1	6.5	11.0	5.5	7.5	8.3	11.8	11.9	5.4	5.7	7.2	9.6											
Floodprone Width (ft)		12.3	10.7	13.0	5.4	11.4	5.1	6.4	130+	250+	100+	100+	69+	65+	72+	51+	57+	56+	66+											
Bankfull Mean Depth (ft)		0.7	0.8	0.7	0.5	0.7	0.3	0.5	0.7	0.4	0.5	0.5	0.7	0.8	0.9	0.4	0.4	0.5	0.5											
Bankfull Max Depth (ft)		0.9	1.2	1.1	0.9	0.5	0.6	0.8	1.0	0.6	0.9	1.2	1.2	1.3	0.5	0.7	0.8	0.8												
Bankfull Cross-sectional Area (ft <sup>2</sup> )	N/A	5.7	6.1	5.7	2.2	2.3	1.3	1.4	3.9	7.8	2.1	4.1	6.1	9.1	10.2	1.9	2.4	3.9	4.3											
Width/Depth Ratio		13.1	9.8	12.3	5.1	9.5	11.4	13.0	14.0	16.0	14.0	14.0	11.3	13.6	15.6	13.6	15.2	13.4	21.1											
Entrenchment Ratio		1.4	1.1	1.5	1.6	2.4	1.2	1.6	2.2+	2.2+	2.2+	1.4	2.2+	8.3+	5.5+	6.1+	9.0+	10.5+	6.9+	7.8+										
Bank Height Ratio		4.4	2.3	3.1	2.7	3.1	6.5	7.2	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0												
D <sub>50</sub> (mm)		34.4	11.4	---	---	---	---	---	---	---	---	---	26.9	25.4	33.4	21.0	28.1	25.1	30.6											
<b>Profile</b>																														
Riffle Length (ft)																														
Riffle Slope (ft/ft)									0.020	0.034	0.003	0.025	0.006	0.045	0.004	0.056	0.006	0.034	0.004	0.035	0.001	0.046	0.001	0.037						
Pool Length (ft)																														
Pool Max Depth (ft)	N/A	1.2	1.5	1.5	---	---	---	---	1.1	1.8	1.1	2.5	0.6	1.4	0.8	1.9	1.2	2.5	2.1	3.2	0.9	1.3	1.5	2.7						
Pool Spacing (ft)		24	30	22	44	23	68	---	8	45	39	77	19	39	26	53	15	78	45	127	18	58	7	58						
Pool Volume (ft <sup>3</sup> )																														
<b>Pattern</b>																														
Channel Beltwidth (ft)	N/A	---	---	---	---	---	---	---	N/A <sup>1</sup>	39	88	19	44	26	60	N/A <sup>1</sup>	39	88	19	44	26	60								
Radius of Curvature (ft)		---	---	---	---	---	---	---	N/A <sup>1</sup>	20	39	10	19	14	23	N/A <sup>1</sup>	20	39	10	19	14	23								
Rc/Bankfull Width (ft/ft)		---	---	---	---	---	---	---	N/A <sup>1</sup>	1.8	3.5	1.8	3.5	1.8	3.0	N/A <sup>1</sup>	1.7	3.3	1.9	3.3	1.9	2.4								
Meander Length (ft)		---	---	---	---	---	---	---	N/A <sup>1</sup>	72	154	36	77	49	105	N/A <sup>1</sup>	72	154	36	77	49	105								
Meander Width Ratio		---	---	---	---	---	---	---	N/A <sup>1</sup>	3.5	8.0	3.5	8.0	3.5	8.0	N/A <sup>1</sup>	3.3	7.4	3.5	7.7	3.6	6.3								
<b>Substrate, Bed and Transport Parameters</b>																														
Ri%/Ru%/P%/G%/S%																														
SC%/Sa%/G%/C%/B%/Be%																														
D <sub>16</sub> /D <sub>35</sub> /D <sub>50</sub> /D <sub>84</sub> /D <sub>95</sub> /D <sub>100</sub>	N/A	0.37/1.38/7.1/49.5/75.9/128	0.25/0.59/1.1/17.9/35.9/90	---	---	---	---	---	---	---	---	---	SC/SC/0.5/47.3/90/128	SC/SC/SC/42/71.7/180	SC/SC/0.5/42.5/90/180	SC/SC/0.4/43.3/82.6/256														
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		---	---	---	---	---	---	---	0.66	1.66	---	---	0.79	0.33	0.38	---	---													
Max part size (mm) mobilized at bankfull		---	---	---	---	---	---	---	112	221	---	---	39	16	19	---	---													
Stream Power (Capacity) W/m <sup>2</sup>																														
<b>Additional Reach Parameters</b>																														
Drainage Area (SM)		0.14	0.26	0.27	0.02	0.04	0.14	0.26	0.02	0.05	0.14	0.26	0.02	0.05	0.14	0.26	0.02	0.05												
Watershed Impervious Cover Estimate (%)		1%		1%		1%		1%		1%		1%		1%		1%		1%												
Rosgen Classification		G4	G5	G5	G5	G5	B4	C4	C4	C/Cb4	B4	C4	C4	C4	C4	C4	C4	C4												
Bankfull Velocity (fps)		3.4	2.3	1.8	1.6	1.8	1.7	1.8	3.4	2.6	1.9	2.0	3.9	2.6	2.8	1.9	2.1	2.3	2.6											
Bankfull Discharge (cfs)		19	14	10	4	2	3	14	20	4	8	24.0	23.6	28.9	3.7	5.1	10.1	10.1												
Q-NFF regression (2-yr)		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---												
Q-USGS extrapolation (1.2-yr)		---	---	---	---	---	---	---	18	29	4	9	---	---	---	---	---	---												
Max Q-Mannings		---	---	---	---	---	---	---	331	75	52	124	---	---	---	---	---	---												
Valley Slope (ft/ft)		0.0205	0.0123	0.0086	0.0028	0.0027	0.0280	0.0045	0.0130	0.0057	0.0170	0.0060	0.0400	---	---	---	---	---												
Channel Thalweg Length (ft)		2,527		1,184		699		623		1080		776		623		1,080		655		776										
Sinuosity		1.01	1.02	1.05	1.00	1.00	1.10	1.30	1.20	1.20	1.20	1.20	1.10	1.30	1.20	1.20	1.10	1.20												
Bankfull/Channel Slope (ft/ft)		0.0154	0.0062	0.0043	0.0052	0.0107	0.0200	0.0030	0.0120	0.0050	0.0140	0.0040	0.0280	0.0180	0.0072	0.0110	0.0115													

1. Pattern data is not applicable for B-type channels  
 SC: Silt/Clay <0.062 mm diameter particles  
 (---): Data was not provided  
 N/A: Not Applicable



**Table 11c. Baseline Stream Data Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**West Side - UT3**

Parameter	Gage	Pre-Restoration				Design						As-Built/Baseline					
		UT3 Reach 1		UT3 Reach 2		UT3 Reach 1		UT3 Reach 2		UT3 Reach 3		UT3 Reach 1		UT3 Reach 2		UT3 Reach 3	
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>																	
Bankfull Width (ft)	N/A	11.2		10.0		13.0		16.2		19.0		13.7		16.7		19.2	
Floodprone Width (ft)		17.4		150+		75		100+		42   219		73+		76+		71+	
Bankfull Mean Depth (ft)		1.2		1.0		0.9		1.0		1.1		0.9		1.0		1.0	
Bankfull Max Depth (ft)		1.8		2.1		1.4		1.7		2.0		1.5		1.9		1.9	
Bankfull Cross-sectional Area (ft <sup>2</sup> )		13.7		10.2		12.1		16.2		21.1		12.8		16.5		19.5	
Width/Depth Ratio		9.1		9.9		14.4		16.2		17.1		14.7		17.0		19.0	
Entrenchment Ratio		1.3		14.9+		1.4   2.2+		2.2+		2.2+		5.3+		4.5+		3.7+	
Bank Height Ratio		2.6		1.4		1.0		1.0		1.0		1.0		1.0		1.0	
D <sub>50</sub> (mm)		12.5		0.9		---		---		---		50.0		31.2		47.0	
<b>Profile</b>																	
Riffle Length (ft)	N/A																
Riffle Slope (ft/ft)						0.012   0.017		0.002   0.022		0.002   0.008		0.001   0.023		0.002   0.012		0.0002   0.005	
Pool Length (ft)																	
Pool Max Depth (ft)		1.9		2.7		1.9   3.3		1.5   3.5		1.7   3.9		2.8   3.9		2.5   4.1		3.3   3.9	
Pool Spacing (ft)		12   87		48   185		169   1014		57   113		67   133		64   163		53   186		83   180	
Pool Volume (ft <sup>3</sup> )																	
<b>Pattern</b>																	
Channel Beltwidth (ft)	N/A	4   10		---		N/A <sup>1</sup>		57   130		67   152		N/A <sup>1</sup>		57   130		67   152	
Radius of Curvature (ft)		4   8		---		N/A <sup>1</sup>		29   57		34   67		N/A <sup>1</sup>		29   57		34   67	
Rc/Bankfull Width (ft/ft)		0.4   0.7		---		N/A <sup>1</sup>		1.8   3.5		1.8   3.5		N/A <sup>1</sup>		1.7   3.4		1.8   3.5	
Meander Length (ft)		15   28		---		N/A <sup>1</sup>		105   227		124   266		N/A <sup>1</sup>		105   227		124   266	
Meander Width Ratio		0.4   0.9		---		N/A <sup>1</sup>		3.5   8.0		3.5   8.0		N/A <sup>1</sup>		3.4   7.8		3.5   7.9	
<b>Substrate, Bed and Transport Parameters</b>																	
Ri%/Ru%/P%/G%/S%	N/A																
SC%/Sa%/G%/C%/B%/Be%																	
D <sub>16</sub> /D <sub>35</sub> /D <sub>50</sub> /D <sub>84</sub> /D <sub>95</sub> /D <sub>100</sub>		0.22/0.87/2.5/22.6/47.7/64		SC/0.12/0.24/4.63/7.7/16		---		---		---		SC/0.2/0.4/59.2/107.3/180		SC/SC/0.2/41.6/61.5/180		SC/SC/SC/64/151.8/362	
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		---		---		0.61		---		---		0.42		---		---	
Max part size (mm) mobilized at bankfull		---		---		106		---		---		21		---		---	
Stream Power (Capacity) W/m <sup>2</sup>																	
<b>Additional Reach Parameters</b>																	
Drainage Area (SM)	N/A	0.59		0.65		0.63		0.63		0.88		0.63		0.63		0.88	
Watershed Impervious Cover Estimate (%)		2%		2%		2%		2%		2%		2%		2%		2%	
Rosgen Classification		G4		G5		B4c		C4		C4		B4c		C4		C4	
Bankfull Velocity (fps)		4.0		2.0		3.6		2.7		1.8		3.0		1.9		0.8	
Bankfull Discharge (cfs)		54.8		20.4		45		45		55		38.6		31.1		16.0	
Q-NFF regression (2-yr)		---		---		---		---		---							
Q-USGS extrapolation (1.2-yr)		---		---		53		56		71							
Max Q-Mannings		---		---		370		39		N/A <sup>2</sup>							
Valley Slope (ft/ft)		0.0145		0.0050		0.0120		0.0030   0.0140		0.0022		---		---		---	
Channel Thalweg Length (ft)		2,008		2,008		779		1159		764		779		1,159		764	
Sinuosity	1.06		1.01		1.10		1.40		1.20		1.10		1.40		1.20		
Bankfull/Channel Slope (ft/ft)	0.0107		0.0034		0.0110		0.0020   0.0110		0.0020		0.0075		0.0027		0.0005		

1. Pattern data is not applicable for B-type channels  
 2. UT3 Reach 3 post-restoration combines flow from the existing conditions UT2 Reach 3 and UT3.  
 SC: Silt/Clay <0.062 mm diameter particles  
 (---): Data was not provided  
 N/A: Not Applicable



**Table 11d. Reference Reach Data Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Parameter	Gage	Reference Reach Data															
		UT to Kelly Branch		Pilot Mountain Trib		Lone Hickory UT3 - Onsite Reference		UT to South Crowders		UT to S. Fork Catawba - Vile Preserve		UT to Lyle Creek		Deep Creek Mitigation		Cooleemee Plantation	
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>																	
Bankfull Width (ft)	N/A	6.4		8.6		6.7		6.1   8.4		6.1   6.2		7.0   8.6		12.9		14.7   18.1	
Floodprone Width (ft)		9.1		13.3		20.0		26.0   31.0		200+		45.0   49.0		135.0		140+	
Bankfull Mean Depth		0.7		0.7		0.5		1.0   1.1		0.7   0.8		0.5		1.4		0.8   1.0	
Bankfull Max Depth		0.9		1.0		0.8		1.4		1.3   1.4		1.0   1.1		2.3		1.6	
Bankfull Cross-sectional Area (ft <sup>2</sup> )		4.5		6.0		3.6		6.4   8.7		4.5   5.3		3.5   4.1		17.1		13.6   14.9	
Width/Depth Ratio		9.2		12.5		13.4		5.8   8.0		7.4   8.3		14.9   18.3		9.6		14.6   24.1	
Entrenchment Ratio		1.4		1.5		3.0		3.7   4.3		30+		5.7   6.4		10.5		8.8+	
Bank Height Ratio		1.0		1.0		1.0		1.4   2.1		1.0		1.0		1.0		1.0	
D50 (mm)		9.4		---		---		---		---		---		---		---	
<b>Profile</b>																	
Riffle Length (ft)	N/A	---		---		---		---		---		---		---		---	
Riffle Slope (ft/ft)		---		0.0150   0.1200		0.0229   0.0615		0.0202   0.0664		0.0260		0.0055   0.0597		0.0019   0.009		0.0027   0.0130	
Pool Length (ft)		---		---		---		---		---		---		---		---	
Pool Max Depth (ft)		---		1.6		2.0		1.3   3		1.4		1.3		3.2		2.0	
Pool Spacing (ft)		---		7   52		13   77		28   63		45		15   28		29   103		19   35	
Pool Volume (ft <sup>3</sup> )		---		---		---		---		---		---		---		---	
<b>Pattern</b>																	
Channel Beltwidth (ft)	N/A	18   34		---		12   31		81		---		21		45   71		22   30	
Radius of Curvature (ft)		8   26		---		---		9   20		---		19   32		18   33		14   38	
Rc/Bankfull Width (ft/ft)		1.2   4.1		---		---		1.5   2.4		---		2.7   3.7		1.4   2.6		0.9   2.3	
Meander Length (ft)		27   94		---		55		45   72		---		39   44		95   130		58   70	
Meander Width Ratio		2.8   5.3		---		1.8   4.6		9.6   13.3		---		2.4   3.0		3.5   5.5		1.3   1.8	
<b>Substrate, Bed and Transport Parameters</b>																	
Ri%/Ru%/P%/G%/S%	N/A	---		---		---		---		---		---		---		---	
SC%/Sa%/G%/C%/B%/Be%		---		---		---		---		---		---		---		---	
d16/d35/d50/d84/d95/d100		0.25/3.2/9.4/45/140/---		SC/5.6/20.1/128/322.5/>2048		0.2/1.5/16.8/69.7/115.7/180		0.8/12.1/19.7/49.5/75.9/180		---		NA/0.07/0.17/0.54/4.0/8.0		SC/0.2/0.2/1.1/8.9/22.6		---	
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		---		---		---		---		---		---		---		---	
Max part size (mm) mobilized at bankfull		---		---		---		---		---		---		---		---	
Stream Power (Capacity) W/m <sup>2</sup>		---		---		---		---		---		---		---		---	
<b>Additional Reach Parameters</b>																	
Drainage Area (SM)	N/A	0.08		0.27		0.17		0.22		0.94		0.25		0.67		0.68	
Watershed Impervious Cover Estimate (%)		---		---		---		---		---		---		---		---	
Rosgen Classification		A4		B4		C4		E4		E5		C5		C5		C5	
Bankfull Velocity (fps)		4.4		5.3		3.2		2.9		11		4.7		2.4		1.8	
Bankfull Discharge (cfs)		19		32		12		22		54		18		41		26	
Q-NFF regression (2-yr)		---		---		---		---		---		---		---		---	
Q-USGS extrapolation (1.2-yr)		---		---		---		---		---		---		---		---	
Q-Mannings		---		---		---		---		---		---		---		---	
Valley Length (ft)		---		---		---		---		---		---		---		---	
Channel Thalweg Length (ft)		---		---		---		---		---		---		---		---	
Sinuosity		1.2		1.05		1.32		2.20		1.03		1.10		1.60		1.10	
Water Surface Slope (ft/ft)		---		---		---		---		---		---		---		---	
Bankfull/Channel Slope (ft/ft)		0.03 - 0.065		0.0378		0.0185		0.0091		0.0068		0.0057		0.0028		0.0027	

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable



**Table 12a. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**East Side (UT1 Reach 1 and UT1 Reach 2A)**

Dimension and Substrate <sup>1</sup>	UT1 Reach 1 Cross-Section 1, Pool							UT1 Reach 1 Cross-Section 2, Riffle							UT1 Reach 2A Cross-Section 3, Pool									
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>bankfull elevation</i>	918.84	918.82	918.82						918.21	918.31	918.31						870.19	870.39	870.37					
<i>low bank height elevation</i>	918.84	918.82	918.82						918.21	918.21	918.25						870.19	870.39	870.37					
Bankfull Width (ft)	8.2	8.5	8.3						6.9	7.0	6.9						9.2	9.9	9.4					
Floodprone Width (ft)	---	---	---						29	27	28						---	---	---					
Bankfull Mean Depth (ft)	1.0	0.9	1.0						0.6	0.5	0.5						1.2	1.2	1.2					
Bankfull Max Depth (ft)	1.8	1.6	1.6						1.0	0.9	0.9						2.1	2.5	2.4					
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	8.5	7.3	8.0						4.2	3.5	3.8						11.4	12.1	11.6					
Bankfull Width/Depth Ratio	7.8	9.9	8.6						11.5	13.9	12.6						7.4	8.0	7.5					
Bankfull Entrenchment Ratio	---	---	---						4.2	3.8	4.1						---	---	---					
Bankfull Bank Height Ratio	---	---	---						1.0	0.9	0.9						---	---	---					
Dimension and Substrate <sup>1</sup>	UT1 Reach 2A Cross-Section 4, Riffle							UT1 Reach 2A Cross-Section 5, Riffle							UT1 Reach 2A Cross-Section 6, Pool									
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>bankfull elevation</i>	868.46	868.60	868.61						844.23	844.17	844.12						843.72	843.72	843.74					
<i>low bank height elevation</i>	868.46	868.68	868.61						844.23	844.26	844.24						843.72	843.72	843.74					
Bankfull Width (ft)	7.3	9.2	7.5						7.3	8.1	7.9						9.1	9.5	9.4					
Floodprone Width (ft)	46	46	49						65+	65+	65+						---	---	---					
Bankfull Mean Depth (ft)	0.6	0.6	0.6						0.6	0.7	0.7						1.2	1.4	1.5					
Bankfull Max Depth (ft)	0.9	1.1	1.1						1.0	1.2	1.4						1.9	2.5	2.2					
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	4.5	5.1	4.5						4.6	5.3	5.6						10.5	13.6	13.9					
Bankfull Width/Depth Ratio	11.8	16.4	12.5						11.5	12.4	11.3						7.9	6.6	6.3					
Bankfull Entrenchment Ratio	6.3	5.0	6.5						9.0+	8.1+	8.2+						---	---	---					
Bankfull Bank Height Ratio	1.0	1.1	1.0						1.0	1.1	1.1						---	---	---					

<sup>1</sup>MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.



**Table 12b. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**East Side (UT1 Reach 2B and UT1 Reach 3)**

Dimension and Substrate <sup>1</sup>	UT1 Reach 2B Cross-Section 7, Riffle							UT1 Reach 2B Cross-Section 8, Pool							UT1 Reach 2B Cross-Section 9, Riffle									
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>bankfull elevation</i>	817.28	817.17	817.07						809.31	809.23	809.38						804.58	804.61	804.66					
<i>low bank height elevation</i>	817.28	817.14	817.13						809.31	809.23	809.38						804.58	804.64	804.71					
Bankfull Width (ft)	10.3	10.1	10.1						12.6	13.0	13.6						10.5	11.5	11.2					
Floodprone Width (ft)	68+	68+	68+						---	---	---						49+	49+	49+					
Bankfull Mean Depth (ft)	0.8	0.7	0.8						1.2	1.0	1.1						0.8	0.8	0.8					
Bankfull Max Depth (ft)	1.2	1.3	1.4						2.6	2.1	2.3						1.3	1.4	1.4					
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	7.9	7.5	8.5						15.4	12.8	14.4						8.5	8.9	9.0					
Bankfull Width/Depth Ratio	13.3	13.7	12.0						10.3	13.2	12.9						12.9	15.0	13.9					
Bankfull Entrenchment Ratio	6.6+	6.7+	6.7+						---	---	---						4.7+	4.3+	4.4+					
Bankfull Bank Height Ratio	1.0	1.0	1.0						---	---	---						1.0	1.0	1.0					
Dimension and Substrate <sup>1</sup>	UT1 Reach 3 Cross-Section 10, Riffle							UT1 Reach 3 Cross-Section 11, Riffle							UT1 Reach 3 Cross-Section 12, Pool									
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>bankfull elevation</i>	794.10	793.96	793.89						791.15	791.14	791.33						787.94	787.82	787.89					
<i>low bank height elevation</i>	794.10	793.96	794.04						791.15	791.06	791.10						787.94	787.82	787.89					
Bankfull Width (ft)	11.3	10.8	10.7						12.5	11.6	10.5						16.7	16.2	15.0					
Floodprone Width (ft)	60+	60+	60+						68+	68+	68+						---	---	---					
Bankfull Mean Depth (ft)	0.7	0.8	0.9						0.7	0.7	0.6						1.1	1.1	1.0					
Bankfull Max Depth (ft)	1.1	1.3	1.7						1.1	1.1	1.1						2.4	2.4	2.2					
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	8.3	8.3	9.8						8.7	7.7	6.2						18.7	17.8	15.5					
Bankfull Width/Depth Ratio	15.5	14.1	11.6						18.0	17.4	17.9						14.8	14.7	14.5					
Bankfull Entrenchment Ratio	5.3+	5.5+	5.6+						5.4+	5.8+	6.4+						---	---	---					
Bankfull Bank Height Ratio	1.0	1.0	1.1						1.0	0.9	0.8						---	---	---					
Dimension and Substrate <sup>1</sup>	UT1 Reach 3 Cross-Section 13, Pool																							
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7																
<i>bankfull elevation</i>	783.88	783.76	783.92																					
<i>low bank height elevation</i>	783.88	783.76	783.92																					
Bankfull Width (ft)	15.6	16.3	16.6																					
Floodprone Width (ft)	---	---	---																					
Bankfull Mean Depth (ft)	1.4	1.4	1.3																					
Bankfull Max Depth (ft)	2.6	3.0	3.0																					
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	22.4	22.4	20.9																					
Bankfull Width/Depth Ratio	10.9	11.9	13.2																					
Bankfull Entrenchment Ratio	---	---	---																					
Bankfull Bank Height Ratio	---	---	---																					

<sup>1</sup>MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.



**Table 12c. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**West Side (UT2 & UT2A)**

Dimension and Substrate <sup>1</sup>	UT2 Reach 1 Cross-Section 14, Pool							UT2 Reach 1 Cross-Section 15, Riffle							UT2 Reach 2 Cross-Section 16, Riffle									
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>bankfull elevation</i>	772.71	772.82	772.87						772.61	772.56	772.67						759.49	759.41	759.60					
<i>low bank height elevation</i>	772.71	772.82	772.87						772.61	772.56	772.67						759.49	759.31	759.54					
Bankfull Width (ft)	9.3	10.4	9.3						8.3	8.3	8.5						11.8	12.2	12.5					
Floodprone Width (ft)	---	---	---						69+	69+	69+						65+	65+	65+					
Bankfull Mean Depth (ft)	0.8	0.9	0.9						0.7	0.7	0.7						0.9	0.7	0.7					
Bankfull Max Depth (ft)	1.5	1.8	1.6						1.2	1.3	1.5						1.3	1.3	1.3					
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	7.6	8.9	8.3						6.1	6.1	6.1						10.2	9.0	9.3					
Bankfull Width/Depth Ratio	11.4	12.0	10.3						11.3	11.5	11.7						13.6	16.4	16.6					
Bankfull Entrenchment Ratio	---	---	---						8.3+	8.2+	8.1+						5.5+	5.3+	5.2+					
Bankfull Bank Height Ratio	---	---	---						1.0	1.0	1.0						1.0	0.9	0.9					
Dimension and Substrate <sup>1</sup>	UT2 Reach 2 Cross-Section 17, Riffle							UT2 Reach 2 Cross-Section 18, Pool							UT2A Cross-Section 19, Riffle									
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>bankfull elevation</i>	758.87	758.79	758.82						758.62	758.70	758.76						763.99	763.92	764.15					
<i>low bank height elevation</i>	758.87	758.82	758.93						758.62	758.70	758.76						763.99	763.94	764.15					
Bankfull Width (ft)	11.9	13.2	13.0						15.2	16.3	15.2						5.4	5.5	5.3					
Floodprone Width (ft)	72+	72+	72+						---	---	---						57+	57+	57+					
Bankfull Mean Depth (ft)	0.8	0.7	0.8						1.4	1.5	1.5						0.4	0.4	0.4					
Bankfull Max Depth (ft)	1.2	1.4	1.4						2.5	2.6	2.6						0.5	0.6	0.6					
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	9.1	9.5	10.5						21.8	24.0	22.8						1.9	2.0	1.9					
Bankfull Width/Depth Ratio	15.6	18.2	16.1						10.6	11.1	10.1						15.2	15.0	15.3					
Bankfull Entrenchment Ratio	6.1+	5.5+	5.5+						---	---	---						10.5+	10.4+	10.6+					
Bankfull Bank Height Ratio	1.0	1.0	1.1						---	---	---						1.0	1.0	1.0					
Dimension and Substrate <sup>1</sup>	UT2A Cross-Section 20, Pool							UT2A Cross-Section 21, Riffle							UT2A Cross-Section 22, Pool									
	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>bankfull elevation</i>	761.60	761.65	761.73						760.53	760.61	760.72						760.53	760.60	760.59					
<i>low bank height elevation</i>	761.60	761.65	761.73						760.53	760.52	760.61						760.53	760.60	760.59					
Bankfull Width (ft)	6.9	6.6	6.8						5.7	5.8	5.0						7.2	9.3	7.4					
Floodprone Width (ft)	---	---	---						51+	51+	51+						---	---	---					
Bankfull Mean Depth (ft)	0.6	0.6	0.5						0.4	0.3	0.4						0.6	0.5	0.5					
Bankfull Max Depth (ft)	1.2	1.2	1.1						0.7	0.6	0.6						1.1	1.1	0.9					
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	4.1	3.7	3.5						2.4	2.0	1.8						4.3	4.8	3.7					
Bankfull Width/Depth Ratio	11.6	11.7	12.9						13.6	17.2	13.7						12.1	18.1	14.9					
Bankfull Entrenchment Ratio	---	---	---						9.0+	8.8+	10.1+						---	---	---					
Bankfull Bank Height Ratio	---	---	---						1.0	0.8	0.8						---	---	---					

<sup>1</sup>MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.



**Table 12d. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**West Side (UT2B & UT3)**

	UT2B Cross-Section 23, Pool								UT2B Cross-Section 24, Riffle								UT2B Cross-Section 25, Riffle							
Dimension and Substrate <sup>1</sup>	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>bankfull elevation</i>	761.34	761.26	761.44						761.16	761.15	761.36						760.67	760.65	760.77					
<i>low bank height elevation</i>	761.34	761.26	761.44						761.16	761.07	761.27						760.67	760.61	760.79					
Bankfull Width (ft)	9.9	10.1	9.8						9.6	7.9	8.3						7.2	6.9	7.4					
Floodprone Width (ft)	---	---	---						66+	66+	66+						56+	56+	56+					
Bankfull Mean Depth (ft)	0.9	0.8	0.8						0.5	0.5	0.4						0.5	0.5	0.5					
Bankfull Max Depth (ft)	1.6	1.6	1.7						0.8	0.7	0.8						0.8	0.8	0.8					
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	8.8	8.4	8.2						4.3	3.6	3.6						3.9	3.7	4.0					
Bankfull Width/Depth Ratio	11.2	12.1	11.6						21.1	17.4	19.1						13.4	12.9	13.9					
Bankfull Entrenchment Ratio	---	---	---						6.9+	8.3+	8.0+						7.8+	8.2+	7.6+					
Bankfull Bank Height Ratio	---	---	---						1.0	0.9	0.9						1.0	1.0	1.0					
	UT2B Cross-Section 26, Pool								UT3 Reach 1 Cross-Section 27, Pool								UT3 Reach 1 Cross-Section 28, Riffle							
Dimension and Substrate <sup>1</sup>	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>bankfull elevation</i>	760.71	760.69	760.88						766.07	766.11	766.25						765.76	765.83	765.89					
<i>low bank height elevation</i>	760.71	760.69	760.88						766.07	766.11	766.25						765.76	765.79	765.85					
Bankfull Width (ft)	12.2	12.0	12.2						16.0	16.7	15.8						13.7	13.3	13.2					
Floodprone Width (ft)	---	---	---						---	---	---						73+	73+	73+					
Bankfull Mean Depth (ft)	1.3	1.2	1.2						1.4	1.4	1.4						0.9	0.9	0.9					
Bankfull Max Depth (ft)	2.6	2.2	2.3						2.6	2.7	2.7						1.5	1.5	1.6					
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	15.8	14.0	14.4						21.7	23.0	22.3						12.8	12.3	12.2					
Bankfull Width/Depth Ratio	9.4	10.3	10.4						11.9	12.1	11.2						14.7	14.3	14.4					
Bankfull Entrenchment Ratio	---	---	---						---	---	---						5.3+	5.5+	5.5+					
Bankfull Bank Height Ratio	---	---	---						---	---	---						1.0	1.0	1.0					
	UT3 Reach 2 Cross-Section 29, Riffle								UT3 Reach 2 Cross-Section 30, Pool								UT3 Reach 3 Cross-Section 31, Riffle							
Dimension and Substrate <sup>1</sup>	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
<i>bankfull elevation</i>	759.75	759.83	759.98						759.40	759.49	759.48						758.39	758.19	758.41					
<i>low bank height elevation</i>	759.75	759.84	759.79						759.40	759.49	759.48						758.39	758.19	758.43					
Bankfull Width (ft)	16.7	17.0	16.9						18.7	19.0	18.8						19.2	19.1	19.5					
Floodprone Width (ft)	76+	76+	76+						---	---	---						71+	71+	71+					
Bankfull Mean Depth (ft)	1.0	1.0	0.8						1.4	1.4	1.0						1.0	0.9	1.0					
Bankfull Max Depth (ft)	1.9	1.8	1.6						2.6	2.9	1.7						1.9	1.9	2.1					
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	16.5	16.7	13.4						26.3	26.6	18.1						19.5	17.8	19.9					
Bankfull Width/Depth Ratio	17.0	17.2	21.5						13.3	13.6	19.5						19.0	20.5	19.1					
Bankfull Entrenchment Ratio	4.5+	4.5+	4.5+						---	---	---						3.7+	3.7+	3.6+					
Bankfull Bank Height Ratio	1.0	1.0	0.9						---	---	---						1.0	1.0	1.0					
	UT3 Reach 3 Cross-Section 32, Pool																							
Dimension and Substrate <sup>1</sup>	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7																
<i>bankfull elevation</i>	758.36	758.21	758.35																					
<i>low bank height elevation</i>	758.36	758.21	758.35																					
Bankfull Width (ft)	25.8	26.9	27.2																					
Floodprone Width (ft)	---	---	---																					
Bankfull Mean Depth (ft)	1.8	1.7	1.7																					
Bankfull Max Depth (ft)	3.8	3.7	3.8																					
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	45.8	46.1	45.8																					
Bankfull Width/Depth Ratio	14.5	15.8	16.1																					
Bankfull Entrenchment Ratio	---	---	---																					
Bankfull Bank Height Ratio	---	---	---																					

<sup>1</sup>MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.



**Table 13a. Monitoring Data - Stream Reach Data Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**UT1 Reach 1**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle<sup>3</sup></b>																
Bankfull Width (ft)	6.9		7.0		6.9											
Floodprone Width (ft)	29		27		28											
Bankfull Mean Depth (ft)	0.6		0.5		0.5											
Bankfull Max Depth (ft)	1.0		0.9		0.9											
Bankfull Cross-sectional Area (ft <sup>2</sup> )	4.2		3.5		3.8											
Width/Depth Ratio	11.5		13.9		12.6											
Entrenchment Ratio	4.2		3.8		4.1											
Bank Height Ratio	1.0		0.9		0.9											
D <sub>50</sub> (mm)	59.6															
<b>Profile</b>																
Riffle Length (ft)																
Riffle Slope (ft/ft)	N/A <sup>1</sup>	N/A <sup>1</sup>														
Pool Length (ft)																
Pool Max Depth (ft)	1.1	3.0														
Pool Spacing (ft)	5	76														
Pool Volume (ft <sup>3</sup> )																
<b>Pattern</b>																
Channel Beltwidth (ft)	N/A <sup>2</sup>															
Radius of Curvature (ft)	N/A <sup>2</sup>															
Rc/Bankfull Width (ft/ft)	N/A <sup>2</sup>															
Meander Length (ft)	N/A <sup>2</sup>															
Meander Width Ratio	N/A <sup>2</sup>															
<b>Substrate, Bed and Transport Parameters</b>																
Ri%/Ru%/P%/G%/S%																
SC%/Sa%/G%/C%/B%/Be%																
D <sub>16</sub> /D <sub>35</sub> /D <sub>50</sub> /D <sub>84</sub> /D <sub>95</sub> /D <sub>100</sub>	0.4/1.8/33.9/108/156.5/256		0.6/9.4/21.3/84.1/137.0/256		0.8/28.1/48.4/107/140.8/180											
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	1.97															
Max part size (mm) mobilized at bankfull	97															
Stream Power (Capacity) W/m <sup>2</sup>																
<b>Additional Reach Parameters</b>																
Drainage Area (SM)	0.07															
Watershed Impervious Cover Estimate (%)	3%															
Rosgen Classification	A4															
Bankfull Velocity (fps)	4.8															
Bankfull Discharge (cfs)	20.2															
Q-NFF regression (2-yr)																
Q-USGS extrapolation (1.2-yr)																
Max Q-Mannings																
Valley Slope (ft/ft)	---															
Channel Thalweg Length (ft)	966															
Sinuosity																
Bankfull/Channel Slope (ft/ft)	0.0555															

<sup>1</sup>UT1 Reach 1 riffle slopes were not calculated because this reach is comprised of a series of rock steps and cascades.

<sup>2</sup>Pattern data is not applicable for A-type and B-type channels

<sup>3</sup>MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable



**Table 13b. Monitoring Data - Stream Reach Data Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**UT1 Reach 2A**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle<sup>2</sup></b>																
Bankfull Width (ft)	7.3		8.1	9.2	7.5	7.9										
Floodprone Width (ft)	46	65+	46	65+	49	65+										
Bankfull Mean Depth (ft)	0.6		0.6	0.7	0.6	0.7										
Bankfull Max Depth (ft)	0.9	1.0	1.1	1.2	1.1	1.4										
Bankfull Cross-sectional Area (ft <sup>2</sup> )	4.5	4.6	5.1	5.3	4.5	5.6										
Width/Depth Ratio	11.5	11.8	12.4	16.4	11.3	12.5										
Entrenchment Ratio	6.3	9.0+	5.0	8.1+	6.5	8.2+										
Bank Height Ratio	1.0		1.1		1.0	1.1										
D <sub>50</sub> (mm)	37.0	37.9														
<b>Profile</b>																
Riffle Length (ft)																
Riffle Slope (ft/ft)	0.003	0.068														
Pool Length (ft)																
Pool Max Depth (ft)	1.3	2.8														
Pool Spacing (ft)	6	51														
Pool Volume (ft <sup>3</sup> )																
<b>Pattern</b>																
Channel Beltwidth (ft)	N/A <sup>1</sup>															
Radius of Curvature (ft)	N/A <sup>1</sup>															
Rc/Bankfull Width (ft/ft)	N/A <sup>1</sup>															
Meander Length (ft)	N/A <sup>1</sup>															
Meander Width Ratio	N/A <sup>1</sup>															
<b>Substrate, Bed and Transport Parameters</b>																
Ri%/Ru%/P%/G%/S%																
SC%/Sa%/G%/C%/B%/Be%																
D <sub>16</sub> /D <sub>35</sub> /D <sub>50</sub> /D <sub>84</sub> /D <sub>95</sub> /D <sub>100</sub>	0.3/14.1/21.6/67.2/137/362		0.3/6.7/19.9/75.9/128/256		7.1/16.7/20.7/55.0/85.0/362											
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	1.06	1.08														
Max part size (mm) mobilized at bankfull	52	53														
Stream Power (Capacity) W/m <sup>2</sup>																
<b>Additional Reach Parameters</b>																
Drainage Area (SM)	0.12															
Watershed Impervious Cover Estimate (%)	3%															
Rosgen Classification	B4															
Bankfull Velocity (fps)	3.9	4.0														
Bankfull Discharge (cfs)	17.7	18.3														
Q-NFF regression (2-yr)																
Q-USGS extrapolation (1.2-yr)																
Max Q-Mannings																
Valley Slope (ft/ft)	---															
Channel Thalweg Length (ft)	1,746															
Sinuosity																
Bankfull/Channel Slope (ft/ft)	0.0292															

<sup>1</sup>Pattern data is not applicable for A-type and B-type channels

<sup>2</sup>MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable



**Table 13c. Monitoring Data - Stream Reach Data Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**UT1 Reach 2B**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle<sup>1</sup></b>																
Bankfull Width (ft)	10.3	10.5	10.1	11.5	10.1	11.2										
Floodprone Width (ft)	49+	68+	49+	68+	49+	68+										
Bankfull Mean Depth (ft)	0.8		0.7	0.8	0.8											
Bankfull Max Depth (ft)	1.2	1.3	1.3	1.4	1.4											
Bankfull Cross-sectional Area (ft <sup>2</sup> )	7.9	8.5	7.5	8.9	8.5	9.0										
Width/Depth Ratio	12.9	13.3	13.7	15.0	12.0	13.9										
Entrenchment Ratio	4.7+	6.6+	4.3+	6.7+	4.4+	6.7+										
Bank Height Ratio	1.0		1.0		1.0											
D <sub>50</sub> (mm)	35.6	45.0														
<b>Profile</b>																
Riffle Length (ft)																
Riffle Slope (ft/ft)	0.013	0.072														
Pool Length (ft)																
Pool Max Depth (ft)	1.8	3.1														
Pool Spacing (ft)	18	145														
Pool Volume (ft <sup>3</sup> )																
<b>Pattern</b>																
Channel Beltwidth (ft)	31	67														
Radius of Curvature (ft)	20	38														
Rc/Bankfull Width (ft/ft)	1.9	3.6														
Meander Length (ft)	102	190														
Meander Width Ratio	3.0	6.4														
<b>Substrate, Bed and Transport Parameters</b>																
Ri%/Ru%/P%/G%/S%																
SC%/Sa%/G%/C%/B%/Be%																
D <sub>16</sub> /D <sub>35</sub> /D <sub>50</sub> /D <sub>84</sub> /D <sub>95</sub> /D <sub>100</sub>	0.3/0.4/22.6/59.2/104.7/362		0.3/1.8/15.2/87/190.9/256		8.0/14.6/19.8/49.1/75.9/180											
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	0.85	0.88														
Max part size (mm) mobilized at bankfull	42	43														
Stream Power (Capacity) W/m <sup>2</sup>																
<b>Additional Reach Parameters</b>																
Drainage Area (SM)	0.32															
Watershed Impervious Cover Estimate (%)	3%															
Rosgen Classification	C4															
Bankfull Velocity (fps)	4.1	4.2														
Bankfull Discharge (cfs)	32.7	36.2														
Q-NFF regression (2-yr)																
Q-USGS extrapolation (1.2-yr)																
Max Q-Mannings																
Valley Slope (ft/ft)	---															
Channel Thalweg Length (ft)	1,368															
Sinuosity	1.25															
Bankfull/Channel Slope (ft/ft)	0.0182															

<sup>1</sup>MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(--): Data was not provided

N/A: Not Applicable

**Table 13d. Monitoring Data - Stream Reach Data Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**UT1 Reach 3**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle<sup>1</sup></b>																
Bankfull Width (ft)	11.3	12.5	10.8	11.6	10.5	10.7										
Floodprone Width (ft)	60+	68+	60+	68+	60+	68+										
Bankfull Mean Depth (ft)	0.7		0.7	0.8	0.6	0.9										
Bankfull Max Depth (ft)	1.1		1.1	1.3	1.1	1.7										
Bankfull Cross-sectional Area (ft <sup>2</sup> )	8.3	8.7	7.7	8.3	6.2	9.8										
Width/Depth Ratio	15.5	18.0	14.1	17.4	11.6	17.9										
Entrenchment Ratio	5.3+	5.4+	5.5+	5.8+	5.6+	6.4+										
Bank Height Ratio	1.0		0.9	1.0	0.8	1.1										
D <sub>50</sub> (mm)	41.6	47.4														
<b>Profile</b>																
Riffle Length (ft)																
Riffle Slope (ft/ft)	0.013	0.055														
Pool Length (ft)																
Pool Max Depth (ft)	1.8	3.7														
Pool Spacing (ft)	41	129														
Pool Volume (ft <sup>3</sup> )																
<b>Pattern</b>																
Channel Beltwidth (ft)	35	71														
Radius of Curvature (ft)	19	38														
Rc/Bankfull Width (ft/ft)	1.7	3.0														
Meander Length (ft)	102	196														
Meander Width Ratio	3.1	5.7														
<b>Substrate, Bed and Transport Parameters</b>																
Ri%/Ru%/P%/G%/S%																
SC%/Sa%/G%/C%/B%/Be%																
D <sub>16</sub> /D <sub>35</sub> /D <sub>50</sub> /D <sub>84</sub> /D <sub>95</sub> /D <sub>100</sub>	0.3/16/25.6/62.4/ 113.8/180		3.2/18.3/28.2/62.7/ 101.2/256		13.3/26.4/39.1/90/ 128/256											
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	0.65	0.68														
Max part size (mm) mobilized at bankfull	32	33														
Stream Power (Capacity) W/m <sup>2</sup>																
<b>Additional Reach Parameters</b>																
Drainage Area (SM)	0.44															
Watershed Impervious Cover Estimate (%)	3%															
Rosgen Classification	C4															
Bankfull Velocity (fps)	3.7	3.8														
Bankfull Discharge (cfs)	30.4	31.0														
Q-NFF regression (2-yr)																
Q-USGS extrapolation (1.2-yr)																
Max Q-Mannings																
Valley Slope (ft/ft)	---															
Channel Thalweg Length (ft)	1,641															
Sinuosity	1.30															
Bankfull/Channel Slope (ft/ft)	0.0153															

<sup>1</sup>MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(--): Data was not provided

N/A: Not Applicable



**Table 13e. Monitoring Data - Stream Reach Data Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**UT2 Reach 1**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7		
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	
<b>Dimension and Substrate - Riffle<sup>2</sup></b>																	
Bankfull Width (ft)	8.3		8.3		8.5												
Floodprone Width (ft)	69+		69+		69+												
Bankfull Mean Depth (ft)	0.7		0.7		0.7												
Bankfull Max Depth (ft)	1.2		1.3		1.5												
Bankfull Cross-sectional Area (ft <sup>2</sup> )	6.1		6.1		6.1												
Width/Depth Ratio	11.3		11.5		11.7												
Entrenchment Ratio	8.3+		8.2+		8.1+												
Bank Height Ratio	1.0		1.0		1.0												
D <sub>50</sub> (mm)	26.9																
<b>Profile</b>																	
Riffle Length (ft)																	
Riffle Slope (ft/ft)	0.006	0.034															
Pool Length (ft)																	
Pool Max Depth (ft)	1.2	2.5															
Pool Spacing (ft)	15	78															
Pool Volume (ft <sup>3</sup> )																	
<b>Pattern</b>																	
Channel Beltwidth (ft)	N/A <sup>1</sup>																
Radius of Curvature (ft)	N/A <sup>1</sup>																
Rc/Bankfull Width (ft/ft)	N/A <sup>1</sup>																
Meander Length (ft)	N/A <sup>1</sup>																
Meander Width Ratio	N/A <sup>1</sup>																
<b>Substrate, Bed and Transport Parameters</b>																	
Ri%/Ru%/P%/G%/S%																	
SC%/Sa%/G%/C%/B%/Be%																	
D <sub>16</sub> /D <sub>35</sub> /D <sub>50</sub> /D <sub>84</sub> /D <sub>95</sub> /D <sub>100</sub>	SC/SC/0.5/47.3/ 90/128		3.2/18.3/28.2/62.7/ 101.2/256				0.2/0.3/1.0/64.0/ 146.7/256										
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	0.79																
Max part size (mm) mobilized at bankfull	39																
Stream Power (Capacity) W/m <sup>2</sup>																	
<b>Additional Reach Parameters</b>																	
Drainage Area (SM)	0.14																
Watershed Impervious Cover Estimate (%)	1%																
Rosgen Classification	B4																
Bankfull Velocity (fps)	3.9																
Bankfull Discharge (cfs)	24.0																
Q-NFF regression (2-yr)																	
Q-USGS extrapolation (1.2-yr)																	
Max Q-Mannings																	
Valley Slope (ft/ft)	---																
Channel Thalweg Length (ft)	623																
Sinuosity	1.10																
Bankfull/Channel Slope (ft/ft)	0.0180																

<sup>1</sup>Pattern data is not applicable for B-type channels

<sup>2</sup>MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

**Table 13f. Monitoring Data - Stream Reach Data Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**UT2 Reach 2**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle<sup>1</sup></b>																
Bankfull Width (ft)	11.8	11.9	12.2	13.2	12.5	13.0										
Floodprone Width (ft)	65+	72+	65+	72+	65+	72+										
Bankfull Mean Depth (ft)	0.8	0.9	0.7		0.7	0.8										
Bankfull Max Depth (ft)	1.2	1.3	1.3	1.4	1.3	1.4										
Bankfull Cross-sectional Area (ft <sup>2</sup> )	9.1	10.2	9.0	9.5	9.3	10.5										
Width/Depth Ratio	13.6	15.6	16.4	18.2	16.1	16.6										
Entrenchment Ratio	5.5+	6.1+	5.3+	5.5+	5.2+	5.5+										
Bank Height Ratio	1.0		0.9	1.0	0.9	1.1										
D <sub>50</sub> (mm)	25.4	33.4														
<b>Profile</b>																
Riffle Length (ft)																
Riffle Slope (ft/ft)	0.004	0.035														
Pool Length (ft)																
Pool Max Depth (ft)	2.1	3.2														
Pool Spacing (ft)	45	127														
Pool Volume (ft <sup>3</sup> )																
<b>Pattern</b>																
Channel Beltwidth (ft)	39	88														
Radius of Curvature (ft)	20	39														
Rc/Bankfull Width (ft/ft)	1.7	3.3														
Meander Length (ft)	72	154														
Meander Width Ratio	3.3	7.4														
<b>Substrate, Bed and Transport Parameters</b>																
Ri%/Ru%/P%/G%/S%																
SC%/Sa%/G%/C%/B%/Be%																
D <sub>16</sub> /D <sub>35</sub> /D <sub>50</sub> /D <sub>84</sub> /D <sub>95</sub> /D <sub>100</sub>	SC/SC/SC/42/ 71.7/180		SC/0.16/9.4/52.7/ 86.3/>2048		SC/0.2/0.6/44.7/ 125.8/512											
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	0.33	0.38														
Max part size (mm) mobilized at bankfull	16	19														
Stream Power (Capacity) W/m <sup>2</sup>																
<b>Additional Reach Parameters</b>																
Drainage Area (SM)	0.26															
Watershed Impervious Cover Estimate (%)	1%															
Rosgen Classification	C4															
Bankfull Velocity (fps)	2.6	2.8														
Bankfull Discharge (cfs)	23.6	28.9														
Q-NFF regression (2-yr)																
Q-USGS extrapolation (1.2-yr)																
Max Q-Mannings																
Valley Slope (ft/ft)	---															
Channel Thalweg Length (ft)	1,080															
Sinuosity	1.30															
Bankfull/Channel Slope (ft/ft)	0.0072															

<sup>1</sup>MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(--): Data was not provided

N/A: Not Applicable



**Table 13g. Monitoring Data - Stream Reach Data Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

UT2A

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle<sup>1</sup></b>																
Bankfull Width (ft)	5.4	5.7	5.5	5.8	5.0	5.3										
Floodprone Width (ft)	51+	57+	51+	57+	51+	57+										
Bankfull Mean Depth (ft)	0.4	0.4	0.3	0.4	0.4											
Bankfull Max Depth (ft)	0.5	0.7	0.6		0.6											
Bankfull Cross-sectional Area (ft <sup>2</sup> )	1.9	2.4	2.0		1.8	1.9										
Width/Depth Ratio	13.6	15.2	15.0	17.2	13.7	15.3										
Entrenchment Ratio	9.0+	10.5+	8.8+	10.4+	10.1+	10.6+										
Bank Height Ratio	1.0		0.8	1.0	0.8	1.0										
D <sub>50</sub> (mm)	21.0	28.1														
<b>Profile</b>																
Riffle Length (ft)																
Riffle Slope (ft/ft)	0.001	0.046														
Pool Length (ft)																
Pool Max Depth (ft)	0.9	1.3														
Pool Spacing (ft)	18	58														
Pool Volume (ft <sup>3</sup> )																
<b>Pattern</b>																
Channel Beltwidth (ft)	19	44														
Radius of Curvature (ft)	10	19														
Rc/Bankfull Width (ft/ft)	1.9	3.3														
Meander Length (ft)	36	77														
Meander Width Ratio	3.5	7.7														
<b>Substrate, Bed and Transport Parameters</b>																
Ri%/Ru%/P%/G%/S%																
SC%/Sa%/G%/C%/B%/Be%																
D <sub>16</sub> /D <sub>35</sub> /D <sub>50</sub> /D <sub>84</sub> /D <sub>95</sub> /D <sub>100</sub>	SC/SC/0.5/42.5/90/180		SC/0.09/5.6/75.9/139.4/256		SC/SC/SC/35.4/64/180											
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	---															
Max part size (mm) mobilized at bankfull	---															
Stream Power (Capacity) W/m <sup>2</sup>																
<b>Additional Reach Parameters</b>																
Drainage Area (SM)	0.02															
Watershed Impervious Cover Estimate (%)	---															
Rosgen Classification	C4															
Bankfull Velocity (fps)	1.9	2.1														
Bankfull Discharge (cfs)	3.7	5.1														
Q-NFF regression (2-yr)																
Q-USGS extrapolation (1.2-yr)																
Max Q-Mannings																
Valley Slope (ft/ft)	---															
Channel Thalweg Length (ft)	655															
Sinuosity	1.20															
Bankfull/Channel Slope (ft/ft)	0.0110															

<sup>1</sup>MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(--): Data was not provided

N/A: Not Applicable

**Table 13h. Monitoring Data - Stream Reach Data Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**UT2B**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle<sup>1</sup></b>																
Bankfull Width (ft)	7.2	9.6	6.9	7.9	7.4	8.3										
Floodprone Width (ft)	56+	66+	56+	66+	56+	66+										
Bankfull Mean Depth (ft)	0.5	0.5	0.5		0.4	0.5										
Bankfull Max Depth (ft)	0.8	0.8	0.7	0.8	0.8											
Bankfull Cross-sectional Area (ft <sup>2</sup> )	3.9	4.3	3.6	3.7	3.6	4.0										
Width/Depth Ratio	13.4	21.1	12.9	17.4	13.9	19.1										
Entrenchment Ratio	6.9+	7.8+	8.2+	8.3+	7.6+	8.0+										
Bank Height Ratio	1.0		0.9	1.0	0.9	1.0										
D <sub>50</sub> (mm)	25.1	30.6														
<b>Profile</b>																
Riffle Length (ft)																
Riffle Slope (ft/ft)	0.001	0.037														
Pool Length (ft)																
Pool Max Depth (ft)	1.5	2.7														
Pool Spacing (ft)	7	58														
Pool Volume (ft <sup>3</sup> )																
<b>Pattern</b>																
Channel Beltwidth (ft)	26	60														
Radius of Curvature (ft)	14	23														
Rc/Bankfull Width (ft/ft)	1.9	2.4														
Meander Length (ft)	49	105														
Meander Width Ratio	3.6	6.3														
<b>Substrate, Bed and Transport Parameters</b>																
Ri%/Ru%/P%/G%/S%																
SC%/Sa%/G%/C%/B%/Be%																
D <sub>16</sub> /D <sub>35</sub> /D <sub>50</sub> /D <sub>84</sub> /D <sub>95</sub> /D <sub>100</sub>	SC/SC/0.4/43.3/ 82.6/256		0.17/17.58/26.1/59.0/ 86.7/180				SC/8.0/21.8/51.8/ 73.4/128									
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	---															
Max part size (mm) mobilized at bankfull	---															
Stream Power (Capacity) W/m <sup>2</sup>																
<b>Additional Reach Parameters</b>																
Drainage Area (SM)	0.05															
Watershed Impervious Cover Estimate (%)	---															
Rosgen Classification	C4															
Bankfull Velocity (fps)	2.3	2.6														
Bankfull Discharge (cfs)	10.1	10.1														
Q-NFF regression (2-yr)																
Q-USGS extrapolation (1.2-yr)																
Max Q-Mannings																
Valley Slope (ft/ft)	---															
Channel Thalweg Length (ft)	776															
Sinuosity	1.20															
Bankfull/Channel Slope (ft/ft)	0.0115															

<sup>1</sup>MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable



**Table 13i. Monitoring Data - Stream Reach Data Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**UT3 Reach 1**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle<sup>2</sup></b>																
Bankfull Width (ft)	13.7		13.3		13.2											
Floodprone Width (ft)	73+		73+		73+											
Bankfull Mean Depth (ft)	0.9		0.9		0.9											
Bankfull Max Depth (ft)	1.5		1.5		1.6											
Bankfull Cross-sectional Area (ft <sup>2</sup> )	12.8		12.3		12.2											
Width/Depth Ratio	14.7		14.3		14.4											
Entrenchment Ratio	5.3+		5.5+		5.5+											
Bank Height Ratio	1.0		1.0		1.0											
D <sub>50</sub> (mm)	50.0															
<b>Profile</b>																
Riffle Length (ft)																
Riffle Slope (ft/ft)	0.001	0.023														
Pool Length (ft)																
Pool Max Depth (ft)	2.8	3.9														
Pool Spacing (ft)	64	163														
Pool Volume (ft <sup>3</sup> )																
<b>Pattern</b>																
Channel Beltwidth (ft)	N/A <sup>1</sup>															
Radius of Curvature (ft)	N/A <sup>1</sup>															
Rc/Bankfull Width (ft/ft)	N/A <sup>1</sup>															
Meander Length (ft)	N/A <sup>1</sup>															
Meander Width Ratio	N/A <sup>1</sup>															
<b>Substrate, Bed and Transport Parameters</b>																
Ri%/Ru%/P%/G%/S%																
SC%/Sa%/G%/C%/B%/Be%																
D <sub>16</sub> /D <sub>35</sub> /D <sub>50</sub> /D <sub>84</sub> /D <sub>95</sub> /D <sub>100</sub>	SC/0.2/0.4/59.2/ 107.3/180		SC/2.8/17.1/74.5/ 117.2/180		0.5/13.3/21.1/80.3/ 168.1/362											
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	0.42															
Max part size (mm) mobilized at bankfull	21															
Stream Power (Capacity) W/m <sup>2</sup>																
<b>Additional Reach Parameters</b>																
Drainage Area (SM)	0.63															
Watershed Impervious Cover Estimate (%)	2%															
Rosgen Classification	B4c															
Bankfull Velocity (fps)	3.0															
Bankfull Discharge (cfs)	38.6															
Q-NFF regression (2-yr)																
Q-USGS extrapolation (1.2-yr)																
Max Q-Mannings																
Valley Slope (ft/ft)	---															
Channel Thalweg Length (ft)	779															
Sinuosity	1.10															
Bankfull/Channel Slope (ft/ft)	0.0075															

<sup>1</sup>Pattern data is not applicable for B-type channels

<sup>2</sup>MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

**Table 13j. Monitoring Data - Stream Reach Data Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**UT3 Reach 2**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle<sup>1</sup></b>																
Bankfull Width (ft)	16.7		17.0		16.9											
Floodprone Width (ft)	76+		76+		76+											
Bankfull Mean Depth (ft)	1.0		1.0		0.8											
Bankfull Max Depth (ft)	1.9		1.8		1.6											
Bankfull Cross-sectional Area (ft <sup>2</sup> )	16.5		16.7		13.4											
Width/Depth Ratio	17.0		17.2		21.5											
Entrenchment Ratio	4.5+		4.5+		4.5+											
Bank Height Ratio <sup>1</sup>	1.0		1.0		0.9											
D <sub>50</sub> (mm)	31.2															
<b>Profile</b>																
Riffle Length (ft)																
Riffle Slope (ft/ft)	0.002	0.012														
Pool Length (ft)																
Pool Max Depth (ft)	2.5	4.1														
Pool Spacing (ft)	53	186														
Pool Volume (ft <sup>3</sup> )																
<b>Pattern</b>																
Channel Beltwidth (ft)	57	130														
Radius of Curvature (ft)	29	57														
Rc/Bankfull Width (ft/ft)	1.7	3.4														
Meander Length (ft)	105	227														
Meander Width Ratio	3.4	7.8														
<b>Substrate, Bed and Transport Parameters</b>																
Ri%/Ru%/P%/G%/S%																
SC%/Sa%/G%/C%/B%/Be%																
D <sub>16</sub> /D <sub>35</sub> /D <sub>50</sub> /D <sub>84</sub> /D <sub>95</sub> /D <sub>100</sub>	SC/SC/0.2/41.6/ 61.5/180		SC/SC/0.2/60.4/ 113.8/256		SC/0.41/6.7/20.1/ 56.9/128											
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	---															
Max part size (mm) mobilized at bankfull	---															
Stream Power (Capacity) W/m <sup>2</sup>																
<b>Additional Reach Parameters</b>																
Drainage Area (SM)	0.63															
Watershed Impervious Cover Estimate (%)	2%															
Rosgen Classification	C4															
Bankfull Velocity (fps)	1.9															
Bankfull Discharge (cfs)	31.1															
Q-NFF regression (2-yr)																
Q-USGS extrapolation (1.2-yr)																
Max Q-Mannings																
Valley Slope (ft/ft)	---															
Channel Thalweg Length (ft)	1,159															
Sinuosity	1.40															
Bankfull/Channel Slope (ft/ft)	0.0027															

<sup>1</sup>MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(--): Data was not provided

N/A: Not Applicable



**Table 13k. Monitoring Data - Stream Reach Data Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

**UT3 Reach 3**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle<sup>1</sup></b>																
Bankfull Width (ft)	19.2		19.1		19.5											
Floodprone Width (ft)	71+		71+		71+											
Bankfull Mean Depth (ft)	1.0		0.9		1.0											
Bankfull Max Depth (ft)	1.9		1.9		2.1											
Bankfull Cross-sectional Area (ft <sup>2</sup> )	19.5		17.8		19.9											
Width/Depth Ratio	19.0		20.5		19.1											
Entrenchment Ratio	3.7+		3.7+		3.6+											
Bank Height Ratio <sup>1</sup>	1.0		1.0		1.0											
D <sub>50</sub> (mm)	47.0															
<b>Profile</b>																
Riffle Length (ft)																
Riffle Slope (ft/ft)	0.0002	0.005														
Pool Length (ft)																
Pool Max Depth (ft)	3.3	3.9														
Pool Spacing (ft)	83	180														
Pool Volume (ft <sup>3</sup> )																
<b>Pattern</b>																
Channel Beltwidth (ft)	67	152														
Radius of Curvature (ft)	34	67														
Rc/Bankfull Width (ft/ft)	1.8	3.5														
Meander Length (ft)	124	266														
Meander Width Ratio	3.5	7.9														
<b>Substrate, Bed and Transport Parameters</b>																
Ri%/Ru%/P%/G%/S%																
SC%/Sa%/G%/C%/B%/Be%																
D <sub>16</sub> /D <sub>35</sub> /D <sub>50</sub> /D <sub>84</sub> /D <sub>95</sub> /D <sub>100</sub>	SC/SC/SC/64/ 151.8/362		SC/SC/SC/32.0/ 151.8/362		SC/SC/0.2/61.2/ 90/362											
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	---															
Max part size (mm) mobilized at bankfull	---															
Stream Power (Capacity) W/m <sup>2</sup>																
<b>Additional Reach Parameters</b>																
Drainage Area (SM)	0.88															
Watershed Impervious Cover Estimate (%)	2%															
Rosgen Classification	C4															
Bankfull Velocity (fps)	0.8															
Bankfull Discharge (cfs)	16.0															
Q-NFF regression (2-yr)																
Q-USGS extrapolation (1.2-yr)																
Max Q-Mannings																
Valley Slope (ft/ft)	---															
Channel Thalweg Length (ft)	764															
Sinuosity	1.20															
Bankfull/Channel Slope (ft/ft)	0.0005															

<sup>1</sup>MY1-MY7 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by the NCIRT and NCDMS (9/2018). The remainder of the cross-section dimension parameters were calculated based on the current low bank height.

SC: Silt/Clay <0.062 mm diameter particles

(--): Data was not provided

N/A: Not Applicable


### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

#### Cross-Section 1 - UT1 Reach 1



#### Bankfull Dimensions

8.0	x-section area (ft.sq.)
8.3	width (ft)
1.0	mean depth (ft)
1.6	max depth (ft)
9.0	wetted perimeter (ft)
0.9	hydraulic radius (ft)
8.6	width-depth ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 2 - UT1 Reach 1



#### Bankfull Dimensions

3.8	x-section area (ft.sq.)
6.9	width (ft)
0.5	mean depth (ft)
0.9	max depth (ft)
7.3	wetted perimeter (ft)
0.5	hydraulic radius (ft)
12.6	width-depth ratio
28.1	W flood prone area (ft)
4.1	entrenchment ratio
0.9	low bank height ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 3 - UT1 Reach 2A



#### Bankfull Dimensions

11.6	x-section area (ft.sq.)
9.4	width (ft)
1.2	mean depth (ft)
2.4	max depth (ft)
11.0	wetted perimeter (ft)
1.1	hydraulic radius (ft)
7.5	width-depth ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

#### Cross-Section 4 - UT1 Reach 2A



#### Bankfull Dimensions

4.5	x-section area (ft.sq.)
7.5	width (ft)
0.6	mean depth (ft)
1.1	max depth (ft)
7.8	wetted perimeter (ft)
0.6	hydraulic radius (ft)
12.5	width-depth ratio
48.6	W flood prone area (ft)
6.5	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 5 - UT1 Reach 2A



#### Bankfull Dimensions

5.6	x-section area (ft.sq.)
7.9	width (ft)
0.7	mean depth (ft)
1.4	max depth (ft)
8.8	wetted perimeter (ft)
0.6	hydraulic radius (ft)
11.3	width-depth ratio
65.4	W flood prone area (ft)
8.2	entrenchment ratio
1.1	low bank height ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 6 - UT1 Reach 2A



#### Bankfull Dimensions

13.9	x-section area (ft.sq.)
9.4	width (ft)
1.5	mean depth (ft)
2.2	max depth (ft)
10.9	wetted perimeter (ft)
1.3	hydraulic radius (ft)
6.3	width-depth ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 7 - UT1 Reach 2B



#### Bankfull Dimensions

8.5	x-section area (ft.sq.)
10.1	width (ft)
0.8	mean depth (ft)
1.4	max depth (ft)
10.6	wetted perimeter (ft)
0.8	hydraulic radius (ft)
12.0	width-depth ratio
68.0	W flood prone area (ft)
6.7	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 8 - UT1 Reach 2B



#### Bankfull Dimensions

14.4	x-section area (ft.sq.)
13.6	width (ft)
1.1	mean depth (ft)
2.3	max depth (ft)
14.9	wetted perimeter (ft)
1.0	hydraulic radius (ft)
12.9	width-depth ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 9 - UT1 Reach 2B



#### Bankfull Dimensions

9.0	x-section area (ft.sq.)
11.2	width (ft)
0.8	mean depth (ft)
1.4	max depth (ft)
11.9	wetted perimeter (ft)
0.8	hydraulic radius (ft)
13.9	width-depth ratio
49.1	W flood prone area (ft)
4.4	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 10 - UT1 Reach 3



#### Bankfull Dimensions

9.8	x-section area (ft.sq.)
10.7	width (ft)
0.9	mean depth (ft)
1.7	max depth (ft)
11.6	wetted perimeter (ft)
0.9	hydraulic radius (ft)
11.6	width-depth ratio
59.7	W flood prone area (ft)
5.6	entrenchment ratio
1.1	low bank height ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 11 - UT1 Reach 3



#### Bankfull Dimensions

6.2	x-section area (ft.sq.)
10.5	width (ft)
0.6	mean depth (ft)
1.1	max depth (ft)
10.9	wetted perimeter (ft)
0.6	hydraulic radius (ft)
17.9	width-depth ratio
67.5	W flood prone area (ft)
6.4	entrenchment ratio
0.8	low bank height ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 12 - UT1 Reach 3



#### Bankfull Dimensions

15.5	x-section area (ft.sq.)
15.0	width (ft)
1.0	mean depth (ft)
2.2	max depth (ft)
16.4	wetted perimeter (ft)
0.9	hydraulic radius (ft)
14.5	width-depth ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 13 - UT1 Reach 3



#### Bankfull Dimensions

20.9	x-section area (ft.sq.)
16.6	width (ft)
1.3	mean depth (ft)
3.0	max depth (ft)
18.9	wetted perimeter (ft)
1.1	hydraulic radius (ft)
13.2	width-depth ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

#### Cross-Section 14 - UT2 Reach 1



#### Bankfull Dimensions

8.3	x-section area (ft.sq.)
9.3	width (ft)
0.9	mean depth (ft)
1.6	max depth (ft)
10.3	wetted perimeter (ft)
0.8	hydraulic radius (ft)
10.3	width-depth ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

#### Cross-Section 15 - UT2 Reach 1



#### Bankfull Dimensions

6.1	x-section area (ft.sq.)
8.5	width (ft)
0.7	mean depth (ft)
1.5	max depth (ft)
9.7	wetted perimeter (ft)
0.6	hydraulic radius (ft)
11.7	width-depth ratio
68.7	W flood prone area (ft)
8.1	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

#### Cross-Section 16 - UT2 Reach 2



#### Bankfull Dimensions

9.3	x-section area (ft.sq.)
12.5	width (ft)
0.7	mean depth (ft)
1.3	max depth (ft)
12.8	wetted perimeter (ft)
0.7	hydraulic radius (ft)
16.6	width-depth ratio
64.6	W flood prone area (ft)
5.2	entrenchment ratio
0.9	low bank height ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 17 - UT2 Reach 2



#### Bankfull Dimensions

10.5	x-section area (ft.sq.)
13.0	width (ft)
0.8	mean depth (ft)
1.4	max depth (ft)
13.5	wetted perimeter (ft)
0.8	hydraulic radius (ft)
16.1	width-depth ratio
72.1	W flood prone area (ft)
5.5	entrenchment ratio
1.1	low bank height ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 18 - UT2 Reach 2



#### Bankfull Dimensions

22.8	x-section area (ft.sq.)
15.2	width (ft)
1.5	mean depth (ft)
2.6	max depth (ft)
16.5	wetted perimeter (ft)
1.4	hydraulic radius (ft)
10.1	width-depth ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 19 - UT2A



#### Bankfull Dimensions

1.9	x-section area (ft.sq.)
5.3	width (ft)
0.4	mean depth (ft)
0.6	max depth (ft)
5.5	wetted perimeter (ft)
0.3	hydraulic radius (ft)
15.3	width-depth ratio
56.8	W flood prone area (ft)
10.6	entrenchment ratio
1.0	low bank height ratio

Survey Date: 07/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 20 - UT2A



#### Bankfull Dimensions

3.5	x-section area (ft.sq.)
6.8	width (ft)
0.5	mean depth (ft)
1.1	max depth (ft)
7.2	wetted perimeter (ft)
0.5	hydraulic radius (ft)
12.9	width-depth ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream


**Cross-Section Plots**

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

**Cross-Section 21 - UT2A**



**Bankfull Dimensions**

1.8	x-section area (ft.sq.)
5.0	width (ft)
0.4	mean depth (ft)
0.6	max depth (ft)
5.2	wetted perimeter (ft)
0.4	hydraulic radius (ft)
13.7	width-depth ratio
51.0	W flood prone area (ft)
10.1	entrenchment ratio
0.8	low bank height ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 22 - UT2A



#### Bankfull Dimensions

3.7	x-section area (ft.sq.)
7.4	width (ft)
0.5	mean depth (ft)
0.9	max depth (ft)
7.7	wetted perimeter (ft)
0.5	hydraulic radius (ft)
14.9	width-depth ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 23 - UT2B



#### Bankfull Dimensions

8.2	x-section area (ft.sq.)
9.8	width (ft)
0.8	mean depth (ft)
1.7	max depth (ft)
10.5	wetted perimeter (ft)
0.8	hydraulic radius (ft)
11.6	width-depth ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream




**Cross-Section Plots**

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

**Cross-Section 24 - UT2B**



**Bankfull Dimensions**

3.6	x-section area (ft.sq.)
8.3	width (ft)
0.4	mean depth (ft)
0.8	max depth (ft)
8.5	wetted perimeter (ft)
0.4	hydraulic radius (ft)
19.1	width-depth ratio
65.8	W flood prone area (ft)
8.0	entrenchment ratio
0.9	low bank height ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 25 - UT2B



#### Bankfull Dimensions

4.0	x-section area (ft.sq.)
7.4	width (ft)
0.5	mean depth (ft)
0.8	max depth (ft)
7.7	wetted perimeter (ft)
0.5	hydraulic radius (ft)
13.9	width-depth ratio
56.4	W flood prone area (ft)
7.6	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 26 - UT2B



#### Bankfull Dimensions

14.4	x-section area (ft.sq.)
12.2	width (ft)
1.2	mean depth (ft)
2.3	max depth (ft)
13.2	wetted perimeter (ft)
1.1	hydraulic radius (ft)
10.4	width-depth ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

#### Cross-Section 27 - UT3 Reach 1



#### Bankfull Dimensions

22.3	x-section area (ft.sq.)
15.8	width (ft)
1.4	mean depth (ft)
2.7	max depth (ft)
17.0	wetted perimeter (ft)
1.3	hydraulic radius (ft)
11.2	width-depth ratio



View Downstream

Survey Date: 7/2020

Field Crew: Wildlands Engineering




### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 28 - UT3 Reach 1



#### Bankfull Dimensions

12.2	x-section area (ft.sq.)
13.2	width (ft)
0.9	mean depth (ft)
1.6	max depth (ft)
13.8	wetted perimeter (ft)
0.9	hydraulic radius (ft)
14.4	width-depth ratio
73.4	W flood prone area (ft)
5.5	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 29 - UT3 Reach 2



#### Bankfull Dimensions

13.4	x-section area (ft.sq.)
16.9	width (ft)
0.8	mean depth (ft)
1.6	max depth (ft)
17.5	wetted perimeter (ft)
0.8	hydraulic radius (ft)
21.5	width-depth ratio
75.6	W flood prone area (ft)
4.5	entrenchment ratio
0.9	low bank height ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 30 - UT3 Reach 2



#### Bankfull Dimensions

18.1	x-section area (ft.sq.)
18.8	width (ft)
1.0	mean depth (ft)
1.7	max depth (ft)
19.3	wetted perimeter (ft)
0.9	hydraulic radius (ft)
19.5	width-depth ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 31 - UT3 Reach 3



#### Bankfull Dimensions

19.9	x-section area (ft.sq.)
19.5	width (ft)
1.0	mean depth (ft)
2.1	max depth (ft)
20.3	wetted perimeter (ft)
1.0	hydraulic radius (ft)
19.1	width-depth ratio
70.8	W flood prone area (ft)
3.6	entrenchment ratio
1.01	low bank height ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Lone Hickory Mitigation Site

NCDMS Project No. 97135

Monitoring Year 2 - 2020

### Cross-Section 32 - UT3 Reach 3



#### Bankfull Dimensions

45.8	x-section area (ft.sq.)
27.2	width (ft)
1.7	mean depth (ft)
3.8	max depth (ft)
29.0	wetted perimeter (ft)
1.6	hydraulic radius (ft)
16.1	width-depth ratio

Survey Date: 7/2020

Field Crew: Wildlands Engineering



View Downstream

**Reachwide Pebble Count Plots**

Lone Hickory Mitigation Site



DMS Project No. 97135

**Monitoring Year 2 - 2020**

UT1 R1, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	4	9	13	13	13
	Very fine	0.062	0.125	1		1	1	14
<b>SAND</b>	Fine	0.125	0.250					14
	Medium	0.25	0.50					14
	Coarse	0.5	1.0	1	2	3	3	17
	Very Coarse	1.0	2.0					17
	Very Fine	2.0	2.8					17
<b>GRAVEL</b>	Very Fine	2.8	4.0					17
	Fine	4.0	5.6	1		1	1	18
	Fine	5.6	8.0	2		2	2	20
	Medium	8.0	11.0	2	2	4	4	24
	Medium	11.0	16.0	2	3	5	5	29
	Coarse	16.0	22.6	1	1	2	2	31
	Coarse	22.6	32	6	1	7	7	38
	Very Coarse	32	45	6	4	10	10	48
	Very Coarse	45	64	5	7	12	12	59
	<b>COBBLE</b>	Small	64	90	5	11	16	16
Small		90	128	11	7	18	18	93
Large		128	180	4	3	7	7	100
Large		180	256					100
<b>BOULDER</b>	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<b>BEDROCK</b>	Bedrock	2048	>2048					100
<b>Total</b>				<b>51</b>	<b>50</b>	<b>101</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	0.8
D <sub>35</sub> =	28.1
D <sub>50</sub> =	48.4
D <sub>84</sub> =	107.0
D <sub>95</sub> =	140.8
D <sub>100</sub> =	180.0





**Reachwide Pebble Count Plots**

Lone Hickory Mitigation Site



DMS Project No. 97135

**Monitoring Year 2 - 2020**

UT1 R2A, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	1	8	9	9	9
	Very fine	0.062	0.125					9
<b>SAND</b>	Fine	0.125	0.250		3	3	3	12
	Medium	0.25	0.50					12
	Coarse	0.5	1.0		2	2	2	14
	Very Coarse	1.0	2.0					14
<b>GRAVEL</b>	Very Fine	2.0	2.8					14
	Very Fine	2.8	4.0					14
	Fine	4.0	5.6					14
	Fine	5.6	8.0		3	3	3	17
	Medium	8.0	11.0	3	7	10	10	27
	Medium	11.0	16.0	2	3	5	5	32
	Coarse	16.0	22.6	10	14	24	24	56
	Coarse	22.6	32	5	3	8	8	64
	Very Coarse	32	45	9	3	12	12	76
	Very Coarse	45	64	12	2	14	14	90
<b>COBBLE</b>	Small	64	90	5	1	6	6	96
	Small	90	128	1		1	1	97
	Large	128	180		1	1	1	98
	Large	180	256					98
<b>BOULDER</b>	Small	256	362	2		2	2	100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<b>BEDROCK</b>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	7.1
D <sub>35</sub> =	16.7
D <sub>50</sub> =	20.7
D <sub>84</sub> =	55.0
D <sub>95</sub> =	85.0
D <sub>100</sub> =	362.0



**Reachwide Pebble Count Plots**

Lone Hickory Mitigation Site



DMS Project No. 97135

**Monitoring Year 2 - 2020**

UT1 R2B, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	2	2	4	4	4
	Very fine	0.062	0.125				4	4
<b>SAND</b>	Fine	0.125	0.250	1	3	4	4	8
	Medium	0.25	0.50				2	8
	Coarse	0.5	1.0	2		2	2	10
	Very Coarse	1.0	2.0		1	1	1	11
<b>GRAVEL</b>	Very Fine	2.0	2.8					11
	Very Fine	2.8	4.0					11
	Fine	4.0	5.6					11
	Fine	5.6	8.0	2	3	5	5	16
	Medium	8.0	11.0	1	6	7	7	23
	Medium	11.0	16.0	6	10	16	16	39
	Coarse	16.0	22.6	7	11	18	18	57
	Coarse	22.6	32	3	7	10	10	67
	Very Coarse	32	45	10	4	14	14	81
	Very Coarse	45	64	10	2	12	12	93
<b>COBBLE</b>	Small	64	90	4		4	4	97
	Small	90	128	1	1	2	2	99
	Large	128	180	1		1	1	100
	Large	180	256					100
<b>BOULDER</b>	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<b>BEDROCK</b>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	8.0
D <sub>35</sub> =	14.6
D <sub>50</sub> =	19.8
D <sub>84</sub> =	49.1
D <sub>95</sub> =	75.9
D <sub>100</sub> =	180.0





**Reachwide Pebble Count Plots**

Lone Hickory Mitigation Site



DMS Project No. 97135

**Monitoring Year 2 - 2020**

UT1 R3, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	1	2	3	3	3
	Very fine	0.062	0.125		2	2	2	5
<b>SAND</b>	Fine	0.125	0.250					5
	Medium	0.25	0.50		1	1	1	6
	Coarse	0.5	1.0					6
	Very Coarse	1.0	2.0					6
	Very Fine	2.0	2.8					6
<b>GRAVEL</b>	Very Fine	2.8	4.0					6
	Fine	4.0	5.6		3	3	3	9
	Fine	5.6	8.0	1	1	2	2	11
	Medium	8.0	11.0		2	2	2	13
	Medium	11.0	16.0	2	4	6	6	19
	Coarse	16.0	22.6	3	9	12	12	31
	Coarse	22.6	32	4	5	9	9	40
	Very Coarse	32	45	8	9	17	17	57
	Very Coarse	45	64	12	6	18	18	75
	Very Coarse	64	90	7	2	9	9	84
<b>COBBLE</b>	Small	90	128	8	3	11	11	95
	Large	128	180	3	1	4	4	99
	Large	180	256	1		1	1	100
	Small	256	362					100
<b>BOULDER</b>	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	13.3
D <sub>35</sub> =	26.4
D <sub>50</sub> =	39.1
D <sub>84</sub> =	90.0
D <sub>95</sub> =	128.0
D <sub>100</sub> =	256.0



**Reachwide Pebble Count Plots**

Lone Hickory Mitigation Site



DMS Project No. 97135

**Monitoring Year 2 - 2020**

UT2 R1, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062					0
<b>SAND</b>	Very fine	0.062	0.125					0
	Fine	0.125	0.250		35	35	35	35
	Medium	0.25	0.50		7	7	7	42
	Coarse	0.5	1.0		8	8	8	50
	Very Coarse	1.0	2.0					50
<b>GRAVEL</b>	Very Fine	2.0	2.8					50
	Very Fine	2.8	4.0					50
	Fine	4.0	5.6					50
	Fine	5.6	8.0					50
	Medium	8.0	11.0					50
	Medium	11.0	16.0	3		3	3	53
	Coarse	16.0	22.6	10		10	10	63
	Coarse	22.6	32	4		4	4	67
	Very Coarse	32	45	9		9	9	76
<b>COBBLE</b>	Very Coarse	45	64	8		8	8	84
	Small	64	90	5		5	5	89
	Small	90	128	4		4	4	93
	Large	128	180	5		5	5	98
<b>BOULDER</b>	Large	180	256	2		2	2	100
	Small	256	362					100
	Small	362	512					100
<b>BOULDER</b>	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<b>BEDROCK</b>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	0.2
D <sub>35</sub> =	0.3
D <sub>50</sub> =	1.0
D <sub>84</sub> =	64.0
D <sub>95</sub> =	146.7
D <sub>100</sub> =	256.0





**Reachwide Pebble Count Plots**

Lone Hickory Mitigation Site



DMS Project No. 97135

**Monitoring Year 2 - 2020**

UT2 R2, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062		22	22	22	22
	Very fine	0.062	0.125		8	8	8	30
<b>SAND</b>	Fine	0.125	0.250		20	20	20	50
	Medium	0.25	0.50					50
	Coarse	0.5	1.0	3		3	3	52
	Very Coarse	1.0	2.0	7		7	7	59
	Very Fine	2.0	2.8					59
<b>GRAVEL</b>	Very Fine	2.8	4.0					59
	Fine	4.0	5.6					59
	Fine	5.6	8.0					59
	Medium	8.0	11.0	1		1	1	60
	Medium	11.0	16.0	1		1	1	61
	Coarse	16.0	22.6	4		4	4	65
	Coarse	22.6	32	10		10	10	75
	Very Coarse	32	45	9		9	9	84
	Very Coarse	45	64	6		6	6	90
<b>COBBLE</b>	Small	64	90	4		4	4	94
	Small	90	128	1		1	1	95
	Large	128	180	4		4	4	99
	Large	180	256					99
<b>BOULDER</b>	Small	256	362					99
	Small	362	512	1		1	1	100
	Medium	512	1024					100
<b>BEDROCK</b>	Large/Very Large	1024	2048					100
	Bedrock	2048	>2048					100
<b>Total</b>				<b>51</b>	<b>50</b>	<b>101</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	0.2
D <sub>50</sub> =	0.6
D <sub>84</sub> =	44.7
D <sub>95</sub> =	125.8
D <sub>100</sub> =	512.0



**Reachwide Pebble Count Plots**

Lone Hickory Mitigation Site



DMS Project No. 97135

**Monitoring Year 2 - 2020**

UT2A, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	24	40	64	64	64
	Very fine	0.062	0.125		5	5	5	69
<b>SAND</b>	Fine	0.125	0.250		5	5	5	74
	Medium	0.25	0.50					74
	Coarse	0.5	1.0					74
	Very Coarse	1.0	2.0					74
	Very Fine	2.0	2.8					74
<b>GRAVEL</b>	Very Fine	2.8	4.0					74
	Fine	4.0	5.6					74
	Fine	5.6	8.0					74
	Medium	8.0	11.0					74
	Medium	11.0	16.0					74
	Coarse	16.0	22.6	5		5	5	79
	Coarse	22.6	32	2		2	2	81
	Very Coarse	32	45	10		10	10	91
<b>COBBLE</b>	Very Coarse	45	64	4		4	4	95
	Small	64	90	3		3	3	98
	Small	90	128	1		1	1	99
	Large	128	180	1		1	1	100
<b>BOULDER</b>	Large	180	256					100
	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
<b>BEDROCK</b>	Large/Very Large	1024	2048					100
	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	Silt/Clay
D <sub>50</sub> =	Silt/Clay
D <sub>84</sub> =	35.4
D <sub>95</sub> =	64.0
D <sub>100</sub> =	180.0





**Reachwide Pebble Count Plots**

Lone Hickory Mitigation Site



DMS Project No. 97135

**Monitoring Year 2 - 2020**

UT2B, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062		21	21	21	21
<b>SAND</b>	Very fine	0.062	0.125					21
	Fine	0.125	0.250					21
	Medium	0.25	0.50		5	5	5	26
	Coarse	0.5	1.0					26
	Very Coarse	1.0	2.0		5	5	5	31
<b>GRAVEL</b>	Very Fine	2.0	2.8	1		1	1	32
	Very Fine	2.8	4.0					32
	Fine	4.0	5.6	1		1	1	33
	Fine	5.6	8.0		2	2	2	35
	Medium	8.0	11.0		2	2	2	37
	Medium	11.0	16.0	4		4	4	41
	Coarse	16.0	22.6	4	6	10	10	51
	Coarse	22.6	32	11	4	15	15	66
	Very Coarse	32	45	10	2	12	12	78
	Very Coarse	45	64	13	2	15	15	93
<b>COBBLE</b>	Small	64	90	5		5	5	98
	Small	90	128	2		2	2	100
	Large	128	180					100
	Large	180	256					100
<b>BOULDER</b>	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<b>BEDROCK</b>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	8.0
D <sub>50</sub> =	21.8
D <sub>84</sub> =	51.8
D <sub>95</sub> =	73.4
D <sub>100</sub> =	128.0



**Reachwide Pebble Count Plots**

Lone Hickory Mitigation Site



DMS Project No. 97135

**Monitoring Year 2 - 2020**

UT3 R1, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062		4	4	4	4
	Very fine	0.062	0.125		4	4	4	8
<b>SAND</b>	Fine	0.125	0.250		4	4	4	12
	Medium	0.25	0.50		4	4	4	16
	Coarse	0.5	1.0		1	1	1	17
	Very Coarse	1.0	2.0					17
								17
<b>GRAVEL</b>	Very Fine	2.0	2.8					17
	Very Fine	2.8	4.0					17
	Fine	4.0	5.6					17
	Fine	5.6	8.0	1	2	3	3	20
	Medium	8.0	11.0	1	7	8	8	28
	Medium	11.0	16.0	4	10	14	14	42
	Coarse	16.0	22.6	2	8	10	10	52
	Coarse	22.6	32	3	4	7	7	59
	Very Coarse	32	45	7		7	7	66
	Very Coarse	45	64	8		8	8	74
<b>COBBLE</b>	Small	64	90	14	1	15	15	89
	Small	90	128	2		2	2	91
	Large	128	180	4	1	5	5	96
	Large	180	256	3		3	3	99
<b>BOULDER</b>	Small	256	362	1		1	1	100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<b>BEDROCK</b>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	0.50
D <sub>35</sub> =	13.3
D <sub>50</sub> =	21.1
D <sub>84</sub> =	80.3
D <sub>95</sub> =	168.1
D <sub>100</sub> =	362.0





**Reachwide Pebble Count Plots**

Lone Hickory Mitigation Site



DMS Project No. 97135

**Monitoring Year 2 - 2020**

UT3 R2, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	2	14	16	16	16
	Very fine	0.062	0.125		5	5	5	21
<b>SAND</b>	Fine	0.125	0.250		6	6	6	27
	Medium	0.25	0.50	3	8	11	11	38
	Coarse	0.5	1.0	2	1	3	3	41
	Very Coarse	1.0	2.0	1	2	3	3	44
	Very Fine	2.0	2.8					44
<b>GRAVEL</b>	Very Fine	2.8	4.0					44
	Fine	4.0	5.6	1	1	2	2	46
	Fine	5.6	8.0	4	4	8	8	54
	Medium	8.0	11.0	5	5	10	10	64
	Medium	11.0	16.0	13	3	16	16	80
	Coarse	16.0	22.6	5	1	6	6	86
	Coarse	22.6	32	4		4	4	90
	Very Coarse	32	45	3		3	3	93
	Very Coarse	45	64	3		3	3	96
	<b>COBBLE</b>	Small	64	90	2		2	2
Small		90	128	2		2	2	100
Large		128	180					100
Large		180	256					100
<b>BOULDER</b>	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<b>BEDROCK</b>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	0.41
D <sub>50</sub> =	6.7
D <sub>84</sub> =	20.1
D <sub>95</sub> =	56.9
D <sub>100</sub> =	128.0



**Reachwide Pebble Count Plots**

Lone Hickory Mitigation Site



DMS Project No. 97135

**Monitoring Year 2 - 2020**

UT3 R3, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	2	34	36	36	36
	Very fine	0.062	0.125					36
<b>SAND</b>	Fine	0.125	0.250		16	16	16	52
	Medium	0.25	0.50					52
	Coarse	0.5	1.0					52
	Very Coarse	1.0	2.0					52
	Very Fine	2.0	2.8					52
<b>GRAVEL</b>	Very Fine	2.8	4.0					52
	Fine	4.0	5.6					52
	Fine	5.6	8.0					52
	Medium	8.0	11.0					52
	Medium	11.0	16.0	1		1	1	53
	Coarse	16.0	22.6	5		5	5	58
	Coarse	22.6	32	10		10	10	68
	Very Coarse	32	45	9		9	9	77
<b>COBBLE</b>	Very Coarse	45	64	8		8	8	85
	Small	64	90	10		10	10	95
	Small	90	128					95
	Large	128	180	3		3	3	98
<b>BOULDER</b>	Large	180	256					98
	Small	256	362	2		2	2	100
	Small	362	512					100
<b>BOULDER</b>	Medium	512	1024					100
	Large/Very Large	1024	2048					100
	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	Silt/Clay
D <sub>50</sub> =	0.2
D <sub>84</sub> =	61.2
D <sub>95</sub> =	90.0
D <sub>100</sub> =	362.0





## **APPENDIX 5. Hydrology Summary Data and Plots**

**Table 14a. Verification of Bankfull Events**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Reach	MY	Date of Occurrence	Date of Data Collection	Method
UT1 Reach 3	MY2	2/6/2020	2/6/2020	Stream Gage
		5/27/2020	5/27/2020	
		8/6/2020	8/6/2020	
UT2 Reach 2	MY2	2/6/2020	2/6/2020	
		5/21/2020	5/21/2020	
		5/27/2020	5/27/2020	
		7/24/2020	7/24/2020	
		8/6/2020	8/6/2020	
UT2A	MY2	10/11/2020	10/11/2020	
		2/6/2020	2/6/2020	
		5/27/2020	5/27/2020	
		8/6/2020	8/6/2020	
UT2B	MY2	10/11/2020	10/11/2020	
		6/8/2019	6/8/2019	
		2/6/2020	2/6/2020	
UT3 Reach 3	MY1	5/27/2020	5/27/2020	
		6/8/2019 - 6/9/2019	6/8/2019 - 6/9/2019	
	MY2	6/23/2019	6/23/2019	
		1/11/2020	1/11/2020	
		1/24/2020	1/24/2020	
		2/6/2020 - 2/13/2020 <sup>1</sup>	2/6/2020 - 2/13/2020	
		4/13/2020	4/13/2020	
		4/30/2020	4/30/2020	
		5/22/2020	5/22/2020	
		5/27/2020	5/27/2020	
		7/24/2020	7/24/2020	
		8/6/2020	8/6/2020	
		8/13/2020 - 8/15/2020 <sup>1</sup>	8/13/2020 - 8/15/2020	
		8/21/2020	8/21/2020	
9/17/2020	9/17/2020			
9/25/2020	9/25/2020			
10/11/2020	10/11/2020			
10/29/2020	10/29/2020			

<sup>1</sup> Multiple bankfull events occurred within these date ranges.



**Table 14b. Verification of Consecutive Flow Days**

Lone Hickory Mitigation Site

DMS Project No. 97135

**Monitoring Year 2 - 2020**

Reach	MY	Dates of Occurrence	Maximum Consecutive Days of Stream Flow	Method
UT1 Reach 1	MY1	3/27/2019 - 10/22/2019	209 days	Stream Gage
	MY2	3/8/2020 - 11/3/2020	241 days	
UT2A	MY1	3/25/2019 - 5/28/2019	64 days	
	MY2	2/22/2020 - 7/14/2020	143 days	
UT2B	MY1	4/5/2019 - 4/28/2019	23 days	
	MY2	2/5/2020 - 3/5/2020	29 days	

**Table 15. Wetland Gage Attainment Summary**

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Summary of Groundwater Gage Results for Monitoring Years 1 through 7							
Gage	Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)						
	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Reference	Yes/25 days (12.1%)	Yes/97 days (46.9%)					
1	Yes/25 days (12.1%)	Yes/46 days (22.2%)					
2	Yes/23 days (11.1%)	Yes/46 days (22.2%)					
3	Yes/24 days (11.6%)	Yes/46 days (22.2%)					
4 <sup>1</sup>	Yes/109 days (52.7%)	N/A					
5	Yes/48 days (23.2%)	Yes/86 days (41.5%)					
6	Yes/23 days (11.1%)	Yes/26 days (12.6%)					
7	Yes/24 days (11.6%)	No/16 days (7.7%)					
8	Yes/48 days (23.2%)	Yes/46 days (22.2%)					
9	Yes/26 days (12.6%)	Yes/46 days (22.2%)					
10 <sup>1</sup>	N/A	Yes/46 days (22.2%)					

<sup>1</sup> GWG 10 was installed adjacent to GWG 4 but outside of the former ditch location at the end of October 2019. Reporting for GWG 10 begins in MY2 and GWG 4 will be omitted from future monitoring reports.




### Groundwater Gage Plots

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Wetland Re-est




### Groundwater Gage Plots

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Wetland Re-est






### Groundwater Gage Plots

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Wetland Re-est




### Groundwater Gage Plots

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Wetland Re-est






### Groundwater Gage Plots

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Wetland Re-est




### Groundwater Gage Plots

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Wetland Re-est






### Groundwater Gage Plots

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Wetland Re-est




## Groundwater Gage Plots

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Wetland Re-est






### Groundwater Gage Plots

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020

Wetland Re-est




### Stream Gage Plots

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020






### Stream Gage Plots

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020




### Stream Gage Plots

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020






### Stream Gage Plots

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020




### Stream Gage Plots

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020






### Stream Gage Plots

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020




## Monthly Rainfall Data

Lone Hickory Mitigation Site

DMS Project No. 97135

Monitoring Year 2 - 2020



2020 rainfall collected by NC CRONOS Station, Yadkinville 0.2 E, NC

30th and 70th percentile rainfall data collected from WETS station Yadkinville 6E