

Lyle Creek Stream Restoration

Project No. 423

2006 Monitoring Report: Year 4 of 5



March 2007

Submitted to: NCDENR-EEP
1652 Mail Service Center
Raleigh, NC 27699-1652

Prepared by: Jordan, Jones, and Goulding, Inc.
9101 Southern Pine Blvd., Suite 160
Charlotte, NC 28273

Design Firm: EcoScience Corporation
1101 Haynes Street, Suite 101
Raleigh, NC 27604



Table of Contents

EXECUTIVE SUMMARY

SECTION I – PROJECT BACKGROUND

1. Location and Setting	I-1
2. Mitigation Structure and Objectives	I-1
3. Project History and Background	I-3
4. Monitoring Plan View	I-5

SECTION II – PROJECT CONDITION AND MONITORING RESULTS

A. Vegetation Assessment	II-1
1. Soil Data	II-1
2. Vegetative Problem Areas	II-3
3. Vegetative Problem Area Plan View	II-3
4. Stem Counts	II-3
5. Vegetation Plot Photos	II-5
B. Stream Assessment	II-6
1. Problem Areas Plan View (Stream)	II-6
2. Problem Areas Table Summary	II-6
3. Numbered Issues Photo Section	II-6
4. Fixed Photo Station Photos	II-6
5. Stability Assessment	II-8
6. Quantitative Measures Tables	II-10
7. Hydrologic Criteria	II-14

SECTION III – METHODOLOGY

List of Tables

Table I	Project Mitigation Structure and Objectives	I-3
Table II	Project Activity and Reporting History	I-4
Table III	Project Contacts	I-4
Table IV	Project Background	I-5
Table V	Preliminary Soil Data	II-3
Table VI	Vegetative Problem Areas	II-4
Table VII	Stem Counts for Planted Species Arranged by Plot	II-5
Table VIII	Stream Problem Areas	II-7
Table IX	Categorical Stream Feature Visual Stability Assessment	II-10
Table X	Baseline Morphological and Hydraulic As-Built Summary	II-11
Table XI	Morphology and Hydraulic Monitoring Summary	II-12
Table XII	Verification of Bankfull Events	II-14

List of Figures

Figure I	Project Location and Watershed Map.....	I-2
Figure II	Monitoring Plan View Map	I-6
Figure III	Soils Map	II-2

List of Appendices

Appendix A	Vegetation Raw Data	
	1. Vegetation Survey Data Tables	
	2. Vegetation Problem Area Photos	
	3. Vegetation Monitoring Plot Photos	
Appendix B	Geomorphic and Stream Stability Data	
	1. Problem Areas Plan View	
	2. Representative Stream Problem Area Photos	
	3. Stream Photo-Station Photos	
	4. Qualitative Visual Stability Assessment	
	5. Cross-section Plots and Raw Data Tables	
	6. Longitudinal Plots and Raw Data Tables	
	7. Pebble Count Plots and Raw Data Tables	

EXECUTIVE SUMMARY

Executive Summary

The following goals for the Lyle Creek stream restoration project were established through the North Carolina Ecosystem Enhancement Program (NCEEP):

1. Restore 2,400 feet of an unnamed tributary (UT) to Lyle Creek,
2. Enhance the riparian area through planting native species, and
3. Exclude cattle access to the UT to Lyle Creek and 800 linear feet of a secondary unnamed tributary.

The Lyle Creek Stream Restoration Project consisted of restoring approximately 1,940 linear feet of an unnamed tributary to Lyle Creek by relocating approximately 1,240 linear feet of existing channel (Restoration, Priority 1) and restoring in-place (Enhancement Level I, Priority 2/3) approximately 700 linear feet of existing channel. The UT's riparian areas were planted with native bare root seedlings and herbaceous cover to enhance the riparian areas and stabilize stream banks. The entire site was fenced to exclude cattle access to the UT and a second UT to Lyle Creek. This report serves as the 4th year of the 5 year monitoring plan for the Lyle Creek stream restoration site.

Results from the 2006 survey indicate the upper, in-place restoration (Reach 1) is maintaining stability and holding grade. There are areas of moderate bank erosion and some signs of stress on one cross-vane within the reach, but no major stressors are apparent. The lower, relocation restoration (Reach 2), is illustrating a trend towards instability. Reach 2 has headcuts migrating through the system causing bedforms to shift and structures to fail. Severe bank erosion is occurring throughout Reach 2, which is causing the stream to over widen and increase the fines within the streambed. The lower three cross-vane structures are either failing or stressed, creating a risk for another headcut. The sill located approximately 150 feet upstream from these structures continues to maintain grade. However, the sill may not maintain stability and hold grade if these structures continue to fail downstream. A remediation plan is being developed by others for the stream restoration portion of the project.

There were three vegetation plots established by EcoScience in 2002. Please refer to the Monitoring Plan View Map (Figure II) for the location of these plots. In addition, four new plots were established by JJG in 2006. Please refer to the Monitoring Plan View Map (Figure II) for the location of these new plots. The plots established by JJG were randomly selected and monitored per the new 2006 North Carolina Ecosystem Enhancement Program protocol. The three previously established plots were also monitored per the new protocol. Planted stems must represent 30% of the stems per acre total under per the new protocol.

The survival rate for woody vegetation monitored for 2006 is 87%. The monitoring data recorded an average of 12 planted stems per plot. The site density is approximately 480 planted stems per acre. The success criterion for these previously established plots requires 260 live stems per acre in monitoring year 4 of 5 (2006). The site has exceeded the vegetation success goal for monitoring year 4 (2006). Furthermore, the natural recruitment woody stems recorded

substantially increases the number of live stems per plot. There is an average of approximately 40 recruitment stems per plot. In total, approximately 50 woody stems per plot were recorded. A review of the planted and natural recruit's monitored indicates a current site density of approximately 2,000 stems per acre.

In conclusion, Reach 1 is stable and functioning as designed. Reach 2 is unstable and is overwidened due the loss or stress of several structures. A remediation plan is being prepared by others for this reach. Vegetation growth has exceeded the success goal of 260 stems per acre with a planted stem density of 480 trees per acre.

SECTION I
Project Background

SECTION I

Project Background

The background information provided in this report is referenced from previous reports conducted by EcoScience, Inc., North Carolina State University, and Soil and Environmental Consultants, PA.

1. Location and Setting

The Lyle Creek Mitigation Site was developed by the North Carolina Ecosystem Enhancement Program (NCEEP). The site is located in Catawba County, North Carolina immediately northwest of the intersection of Wyke Road and US-70 (Figure I). The Lyle Creek Stream Restoration Project consisted of restoring approximately 1,940 linear feet of an unnamed tributary (UT) to Lyle Creek by relocating approximately 1,240 linear feet of existing channel (Restoration, Priority 1) and restoring, in-place (Enhancement Level I, Priority 2/3) approximately 700 linear feet of existing channel. The restored channel was designed and constructed as an E-channel. The project also included enhancing the associated riparian zone. The restoration project was completed in July 2002.

To access site from Interstate 40, take Exit 138 and turn south onto Wyke Road. Turn right onto Stagecoach Road. Continue on Stagecoach Road for approximately 1 mile, at which point the road will cross the UT to Lyle Creek. The restoration project is located approximately 1,000 feet downstream from Stagecoach Road.

2. Mitigation Structure and Objectives

The Lyle Creek stream restoration project was developed as a mitigation site through the NCEEP. The restoration site is located within the northeastern Piedmont region of the Catawba River Basin (HUC 3050101). Historically, the site was utilized for livestock grazing and agricultural hay production. Previous land uses, such as riparian vegetation removal, dredging and straightening, and livestock access contributed to the UTs degraded state. These activities were thought to have inhibited stream stability, producing an incised channel, with a headcut migration occurring through the site.

The following goals for the Lyle Creek stream restoration project were established:

1. Restore 2,400 feet of an UT to Lyle Creek,
2. Enhance the riparian area through planting native species, and
3. Exclude cattle access to the UT to Lyle Creek and 800 linear feet of a secondary unnamed tributary.




Figure I. Project Location and Watershed Map
 Lyle Creek Stream Restoration
 Catawba County, NC
 Monitoring Report Year 4 of 5

Project # 423
 March 2007



Restoring 2,400 linear feet of the UT to Lyle Creek was implemented by enhancing 700 linear feet (proposed to be 1,055 linear feet) and relocating 1,240 linear feet (proposed to be 1,345 linear feet) within a 12.4 acre plot of the UT to Lyle Creek (Table I). The 700 linear feet of stream enhancement, noted as Reach 1 in this monitoring report, involved an in-place restoration approach. The reach was enhanced using vegetation and bank stabilization structures, such as single arm vanes, cross-vanes, J-hooks, and root wads. The restoration of 1,240 linear feet of the UT, noted as Reach 2 in this monitoring report, involved relocating the channel away from a previously straightened ditch. A sinuous, stable pattern, with riffle-pool bedform was constructed. Cross-vanes, J-hooks, and riffles were installed to provide bank stabilization, habitat, and maintain grade control. On a second unnamed tributary to Lyle Creek, approximately 800 linear feet of stream preservation was implemented by installing fencing to exclude cattle access.

The UT's riparian areas were planted with native bare root seedlings and herbaceous cover to enhance the riparian areas and stabilize streambanks. The entire site was fenced to exclude cattle access to the UT Reach 1 and 2 and the second UT (approximately 800 linear feet) to Lyle Creek.

Table I
Project Mitigation Structure and Objectives

Lyle Creek/Project No. 423					
Segment/Reach	Mitigation Type	Approach	Linear Feet	Stationing (ft)	Comments
Reach 1 UT to Lyle Creek	EI	P2/3	700	0+00-7+00	Channel restoration, in-place with use of grade control and bank protection structures.
Reach 2 UT to Lyle Creek	R	P1	1,240	7+00-19+40	Channel restoration, relocation with use of grade control and bank protection structures.
2 nd UT to Lyle Creek	P	P	800	N/A	Preservation/Enhancement; fenced in stream to exclude cattle.

(EI=Enhancement Level I, R=Restoration, P=Preservation)

3. Project History and Background

The stream enhancement/restoration was designed by EcoScience Corporation and constructed by North State Environmental. Construction activities were completed in 2002. Monitoring has been conducting annually from 2003 to present, with an as-built survey completed in late 2002/early 2003. This report serves as the 4th year of the 5 year monitoring plan for the Lyle Creek stream restoration site. Tables II and III provide detailed project activity, history and contact information for this project. Table IV provides more in-depth watershed/site background for the project.

Table II
Project Activity and Reporting History

Lyle Creek/Project No. 423			
Activity or Report	Scheduled Completion	Data Collection Completed	Actual Completion or Delivery
Restoration Plan	Unknown	Unknown	Unknown
Final Design-90%	Unknown	Unknown	Unknown
Construction	Unknown	2002	July 2002
Temporary S&E mix applied to entire project area	Unknown	2002	2002
Permanent seed mix applied to reach	Unknown	2002	Fall 2002
Mitigation Plan/ As-Built (Year 0 Monitoring)	2002	2002	February 2003
Year 1 Monitoring	2003	November 2003	February 2004
Year 2 Monitoring	2004	July 2004	February 2005
Year 3 Monitoring	October 2005	December 2005	February 2006
Year 4 Monitoring	September 2006	September 2006	November 2006
Year 5 Monitoring	September 2007	TBD	TBD

Table III
Project Contacts



Lyle Creek/Project No. 423	
Designer	EcoScience Corporation 1101 Haynes Street, Suite 101 Raleigh, NC 27604
Contractor's Name	North State Environmental, Inc. 2889 Lowery St., Suite B Winston-Salem, NC 27101
Planting Contractor	Unknown
Seeding Contractor	Unknown
Monitoring Performers	Jordan, Jones, and Goulding, Inc. 9101 Southern Pine Blvd., Suite 160 Charlotte, NC 28273
Stream Monitoring, POC	Dan Rice, 678-333-0457
Vegetation Monitoring, POC	Dan Rice, 678-333-0457

**Table IV
Project Background**

Lyle Creek/Project No. 423	
Project County	Catawba County, North Carolina
Drainage Area	0.74 sq mi
Drainage impervious cover estimate	~10%
Stream Order	3rd
Physiographic Region	Piedmont
Ecoregion	Piedmont
Rosgen Classification of As-built	E
Cowardin Classification	N/A
Dominant soil types	Cecil-Chewacla
Reference Site ID	Unknown
USGS HUC for Project and Reference	3050101
NCDWQ Sub-basin for Project and Reference	03-08-32
NCDWQ classification for Project and Reference	WS-IV;CA
Any portion of any project segment 303d list?	No
Any portion of any project segment upstream of a 303d listed segment?	No
Reason for 303d listing or stressor?	N/A
% of project easement fenced?	100%

4. Monitoring Plan View

The monitoring plan view map (Figure II) illustrates the location of the longitudinal profile stations, cross-section stations, vegetation plots, and photo points. A total of seven cross-sections were previously established within Reach 1 and 2. Approximately 2,000 linear feet of longitudinal profile was monitored. Three vegetation plots were previously established and four new vegetation plots were established by JJG in 2006. The new plots were established in accordance with NCEEP's revised vegetation monitoring protocol. Photographs were taken upstream and downstream at each cross-section and at existing photo points. No problems occurred that inhibited accurate data assessment.



NOTES:
 1. GENERAL SITE DATA PROVIDED BY NCEEP.
 2. ALL LOCATIONS ARE APPROXIMATE.

PROJECT NO. 423
 CATAWBA COUNTY
 NORTH CAROLINA
 MONITORING
 YEAR 4 of 5




NC ECOSYSTEM ENHANCEMENT PROGRAM
 LYLE CREEK STREAM RESTORATION
FIGURE II
 MONITORING PLAN VIEW MAP

DATE : MARCH 2007
 SCALE : 1"=150'
 JOB NO.: 03060-001
 FIGURE KEY




LEGEND

- CHANNEL CENTERLINE
- BANK FULL
- △ # PHOTO POINT
- ↖ CROSS VANE (CRSV)
- ↘ J-HOOK VANE (JHV)
- ▭ VEG PLOT #



GRAPHIC SCALE



(IN FEET)
1 inch = 40 ft.



NOTES:
 1. GENERAL SITE DATA PROVIDED BY NCEEP.
 2. ALL LOCATIONS ARE APPROXIMATE.

PROJECT NO. 423
 CATAWBA COUNTY
 NORTH CAROLINA
 MONITORING
 YEAR 4 of 5



NC ECOSYSTEM ENHANCEMENT PROGRAM
 LYLE CREEK STREAM RESTORATION
FIG II
 MONITORING PLAN VIEW MAP



DATE : MARCH 2007
 SCALE : 1"=40'
 JOB NO.: 03060-001
 FIGURE 1 OF 3



MATCHLINE STA. 8+25
SEE FIGURE 1 OF 3

LEGEND

- CHANNEL CENTERLINE
- BANK FULL
- PHOTO POINT
- CROSS VANE (CRSV)
- J-HOOK VANE (JHV)
- VEGETATION PLOT



NOTES:
1. GENERAL SITE DATA PROVIDED BY NCEEP.
2. ALL LOCATIONS ARE APPROXIMATE.


PROJECT NO. 423
CATAWBA COUNTY
NORTH CAROLINA
MONITORING
YEAR 4 of 5



NC ECOSYSTEM ENHANCEMENT PROGRAM
LYLE CREEK STREAM RESTORATION
FIGURE II
MONITORING PLAN VIEW MAP


DATE : MARCH 2007
SCALE : 1"=40'
JOB NO.: 03060-001
FIGURE 2 OF 3

MATCHLINE STA. 13+75 SEE FIGURE 2 OF 3



LEGEND

- CHANNEL CENTERLINE
- BANK FULL
- △ # PHOTO POINT
- ~ CROSS VANE (CRSV)
- ~ J-HOOK VANE (JHV)
- # VEG PLOT #



NOTES:
1. GENERAL SITE DATA PROVIDED BY NCEEP.
2. ALL LOCATIONS ARE APPROXIMATE.

PROJECT NO. 423
CATAWBA COUNTY
NORTH CAROLINA
MONITORING
YEAR 4 of 5



NC ECOSYSTEM ENHANCEMENT PROGRAM
LYLE CREEK STREAM RESTORATION
FIGURE II
MONITORING PLAN VIEW MAP

DATE : MARCH 2007
SCALE : 1"=40'
JOB NO.: 03060-001
FIGURE 3 OF 3

SECTION II
Project Condition and Monitoring Results

SECTION II

Project Condition and Monitoring Results

The following monitoring results are from the 2006 (year 4 of 5) survey completed in September, 2006.

A. Vegetative Assessment

Planted zones related to the stream restoration consist of the stream bank and the buffer area adjacent to the stream. The riparian zone begins at the top of bank and proceeds perpendicular to the stream for an average distance of 50 feet. The planted stream bank initiates at base flow elevation and extends to the top of bank. The overall success of these two particular planted zones is good. Live stakes (*Salix nigra* and *Cornus amomum*) and herbaceous species (*Carex* spp. and *Juncus* spp.) along the stream bank are healthy and abundant. The riparian buffer is dominated by a thick herbaceous layer with numerous shrubs and saplings throughout. Natural recruitment vegetation appears to be dominant. This is likely due to the undisturbed forested areas along the right bank of the restoration area causing regeneration of trees.

There were three vegetation plots established by EcoScience in 2002. Please refer to the Monitoring Plan View Map (Figure II) for the location of these plots. The success criterion for these previously established plots requires 260 live stems per acre in monitoring year 4 of 5 (2006). In addition, four new plots were established by JJG in 2006. Please refer to the Monitoring Plan View Map (Figure II) for the location of these new plots. The plots established by JJG were randomly selected and monitored per the new 2006 NCEEP protocol. The three previously established plots were also monitored per the new protocol. Planted stems must represent 30% of the stems per acre total. Please refer to Appendix A for the vegetative survey data table and monitoring plot photos.

1. Soil Data

Lyle Creek is situated within a narrow ridge and valley within the inner Piedmont Belt of the North Carolina Piedmont Physiographic Province. Researchable data indicates that the soils within the project area are those found in alluvial landforms in this physiographic region; however, grading and filling activities during construction likely disturbed the parent soil.

Review of the North Carolina Soil datamart indicates that three soil series are found within the project limits (Figure III and Table V). These soil series consist of Chewacla (*Hydric Soil of the United States*), Cecil, and Hiawasee. Chewacla soils are generally found along stream corridors. These soils are formed from fine alluvial material and are somewhat poorly drained within the project area. Cecil soils are also found in areas adjacent to the stream. However, these soils are not as prevalent as Chewacla. The Cecil soils within the project area are formed from fine alluvial material and are somewhat poorly drained. The Hiawasee series is generally found on high stream terraces. The undisturbed forested slopes and the surrounding upland consist of this soil type.




Figure III. SOILS MAP
 Lyle Creek Stream Restoration
 Catawba County, NC
 Monitoring Report Year 4 of 5

Project # 423
 March 2007

Table V
Preliminary Soil Data

Series	Max Depth (in)	% Clay of Surface	K factor	T factor	% Organic matter
Chewacla	60	10 - 35	0.28	5	1.0 – 4.0
Cecil	75	5 - 20	0.28	5	0.5 – 1.0
Hiawasee	60 - 80	10 - 35	0.28	5	0.5 – 2.0

2. Vegetative Problem Areas

During the initial assessment conducted in March 2006 as well as the vegetative survey conducted in September 2006, it was noted that some areas of stream bank have suffered localized loss of vegetative cover. In these areas, it is evident that flood events may have caused the bank erosion and the resulting loss of vegetation. Problem areas associated with the riparian buffer zone were also observed. Most notable is the abundance of invasive species such as *Rubus argutus*, *Rosa multiflora*, *Ligustrum sinense*, and *Microstegium virmineum*. Please refer to Table VI for more details on vegetative problem areas. Please refer to Appendix A2 and A3 for photos of these areas.

3. Vegetative Problem Area Plan View

Please refer to Appendix B1 and B2 for location of vegetative problems onsite.

4. Stem Count

JJG conducted the vegetative assessment and vegetative plot analysis on September 27, 2006 and September 28, 2006 per the new NCEEP 2006 protocol. Seven plots were surveyed, three of these were previously established by EcoScience in 2002 and four were newly established plots by JJG in 2006. The vegetative plots established on site were selected randomly and represent the riparian buffer zone.

Trees planted within the plots monitored include overcup oak species (*Quercus lyrata*), river birch (*Betula nigra*), American sycamore (*Platanus occidentalis*), green ash (*Fraxinus pennsylvanica*), black willow (*Salix nigra*), and silky dogwood (*Cornus amomum*). In addition, natural recruitment vegetation was also monitored within these plots. Species encountered were tulip poplar (*Liriodendron tulipifera*), sweet gum (*Liquidambar styraciflua*), tag alder (*Alnus serrulata*), black gum (*Nyssa sylvatica*), Eastern red cedar (*Juniperus virginiana*), oak species (*Quercus* spp.), and species that were originally planted. Please refer to Table VII for a summary of stem counts.

**Table VI
Vegetative Problem Areas**

Vegetative Issue	Location	Probable Cause	
Invasive population	Plot 1	existing seed source, storm flows, and land disturbance	
Invasive population	Plot 2	existing seed source, storm flows, and land disturbance	
Invasive population	Plot 3	existing seed source, storm flows, and land disturbance	
Invasive population	Plot 5	existing seed source, storm flows, and land disturbance	
Invasive population	Plot 6	existing seed source, storm flows, and land disturbance	
Invasive population	Plot 7	existing seed source, storm flows, and land disturbance	
Vegetative Issue	Station	Probable Cause	Photo Point #
moderate bank erosion / loss of stream bank vegetation	0+25 to 0+35	storm flows	A2.1
moderate bank erosion / loss of stream bank vegetation	4+25 to 4+50	storm flows	A2.1
severe bank erosion / loss of stream bank vegetation	5+75 to 6+00	storm flows	A2.2
severe bank erosion / loss of stream bank vegetation	9+25 to 9+40	storm flows	A2.2
severe bank erosion / loss of stream bank vegetation	10+25 to 10+50	storm flows	A2.2
severe bank erosion / loss of stream bank vegetation	11+55 to 11+90	storm flows	A2.2
severe bank erosion / loss of stream bank vegetation	13+55 to 13+80	storm flows	A2.2
severe bank erosion / loss of stream bank vegetation	14+35 to 14+70	storm flows	A2.2
severe bank erosion / loss of stream bank vegetation	16+00 to 16+30	storm flows	A2.2
severe bank erosion / loss of stream bank vegetation	16+60 to 17+10	storm flows	A2.2
severe bank erosion / loss of stream bank vegetation	17+80 to 18+00	storm flows	A2.2
moderate bank erosion / loss of stream bank vegetation	18+45 to 18+60	storm flows	A2.1
severe bank erosion / loss of stream bank vegetation	18+75 to 19+38	storm flows	A2.2

Table VII
Stem Counts for Planted Species Arranged by Plot – Year 4 of 5 (2006)

Species	Year 3 (2005) Plot Data			Total # of planted stems Year 4 (2006)	Year 4 (2006) Vegetation Plot Data						
	1	2	3		1	2	3	4	5	6	7
<i>Acer rubrum</i>				4							4
<i>Betula nigra</i>	3	5	1	32	1*	5*	1*	2	9	6	8
<i>Fraxinus pennsylvanica</i>	1			4		*		2	1	1	
<i>Nyssa sylvatica</i>				3				1	1		1
<i>Platanus occidentalis</i>			2	18	*		2		2	11	3
<i>Quercus lyrata</i>				1					1		
<i>Salix nigra</i>	1		3	8	1*		2			2	3
<i>Liriodendron tulipifera</i>	6		2	8	6		2	N/A	N/A	N/A	N/A
<i>Alnus serrulata</i>	3			2	2			N/A	N/A	N/A	N/A
<i>Juniperus virginiana</i>		1	2	2			2	N/A	N/A	N/A	N/A
Totals (2006)	14	6	10	82	10	5	9	5	14	20	19
Initial Totals (2005)	29	6	10	N/A	29	6	10	N/A	N/A	N/A	N/A
Average # of Stems per plot	10			N/A	12						
Percent Survival (2006)	48%	100%	100%	N/A	35%	83%	90%	100%	100%	100%	100%

* Species had numerous volunteers counted

The survival rate for the woody vegetation monitored for 2006 is 87%. At this stage in the project and vegetation development, JJG is unable to clearly determine which stems were planted and which stems could be natural recruitment. This is also true for the newly established plots 4 through 7. JJG decided to measure the largest trees as the planted specimens and recorded the smaller stems as natural recruitment. The monitoring data recorded an average of 12 planted stems per plot. The site density is approximately 480 planted stems per acre, which exceeds the year 4 goal of 260 planted stems per acre. Furthermore, the natural recruitment woody stems recorded substantially increases the number of live stems per plot. There is an average of approximately 40 recruitment stems per plot. In total, approximately 50 woody stems per plot were recorded. A review of the planted and natural recruit's monitored indicates a current site density of approximately 2,000 stems per acre. The site density was calculated by dividing the average number of stems by the plot size (0.025 ac). All plots for this project were NCEEP standard of 10m X 10m (100 sq. m).

In conclusion, the vegetation throughout the stream and riparian restoration project meets the success requirements. Although some loss of stream bank vegetation has occurred, the overall growth of the riparian buffer is good. Per the success criterion for year 4 of 5 (2006), the site has exceeded 260 stems per acre.

5. Vegetation Plot Photos

Please refer to Appendix A3 for photographs of the vegetation monitoring plots.

B. Stream Assessment

Stream dimension, pattern, profile and substrate were evaluated within 1,940 linear feet of the stream restoration site. The stream assessment including walking the entire stream reach and monitoring 1,940 linear feet of longitudinal profile and seven pre-established cross-sections. Please refer to Tables VIII, IX, and X for the stability assessments and the as-built morphology and hydraulic summary. Refer to Table XI for monitoring years 2003-2006 morphology and hydraulic summary, and Appendix B for the problem area plan view map, stability assessment, stream photographs, and raw data.

1. Problem Areas Plan View (Stream)

Please refer to Appendix B1 for problem areas plan view map.

2. Problem Areas Table Summary

Table XIII below provides categorical feature issues by station, the suspected cause and denotes a representative photo of the condition, which is located in Appendix B2.

3. Numbered Issues Photo Section

Please refer to Appendix B2 for problem areas plan view photos.

4. Fixed Photo Station Photos

Please refer to Appendix B3 for photo station photos.

Table VIII
Stream Problem Areas
(Please refer to Appendix B2 for photos)

Lyle Creek/Project No.423				
Feature Issue		Station Numbers	Suspected Cause	Photo ID
Bank erosion - moderate	Reach 1	00+25 - 00+45	Erosion under tree root due to excess shear stress	B2.1
		04+20 - 04+50	Moderate bank slumping due to excess shear stress - LB	
	Reach 2	14+75 - 14+90	Bank undercutting due to excess shear stress - RB	
		18+45 - 18+65	Moderate erosion due to shifting of upstream pool to RB	
Bank erosion - severe	Reach 1	05+75 - 06+05	No bank protection on downstream end of bend resulting in severe erosion - LB	B2.2
		09+20 - 09+40	Severe bank erosion and failure due to insufficient channel capacity and excess shear stress - LB	
		10+00 - 10+25	Severe bank erosion and failure due to insufficient channel capacity and excess shear stress - LB	
		11+60 - 11+95	Severe bank erosion and failure due to channel migration and excess shear stress - LB	
	Reach 2	13+55 - 13+85	Bank undercut and failed due to excess shear stress - LB	
		14+35 - 14+70	Bank undercut and failed due to channel migration, downcutting, and excess shear stress - LB	
		15+25 - 15+45	Bank undercutting due to excess shear stress - LB	
		17+80 - 18+00	Severe erosion due to excess shear stress - LB	
		16+00 - 16+30	Stream downcut and channel shifted resulting in severe erosion and tree fall - LB	
		16+70 - 17+10	Severe bank erosion and failure due to upstream structure failure - LB	
		18+75 - 19+05	Severe bank erosion and failure due to upstream structure failure - RB	
		19+10 - 19+40	Severe bank erosion and bank failure below right arm of failed cross vane - RB	

Table VIII Con't.
Stream Problem Areas
(Please refer to Appendix B2 for photos)

Lyle Creek/Project No.423				
Feature Issue		Station Numbers	Suspected Cause	Photo ID
Downcut/lost riffle	Reach 2	08+85 - 09+00	Insufficient channel capacity shifting riffle downstream	B2.3
		10+90 - 11+15	Insufficient channel capacity shifting riffle downstream	
		11+95 - 12+20	Insufficient channel capacity shifting riffle downstream	
		14+10 - 14+30	Insufficient channel capacity shifting riffle downstream into pool	
		15+10 - 15+20	Insufficient channel capacity shifting riffle downstream into pool	
		15+75 - 16+00	Insufficient channel capacity shifting riffle downstream into pool	
Lateral bar	Reach 1	06+60 - 06+80	Stream over widened	B2.4
Mid-channel bar	Reach 2	14+70 - 14+75	Mid-channel bar formed from upstream erosion	B2.5
Structure - failed	Reach 2	14+95	Log vane structure detached from bank and blocking channel due channel erosion under log.	B2.6
		16+70	Right vane arm collapsed due to shifting channel and excess shear stress	
		19+25	Right vane arm eroded and dislodged due total failure of structure and bank	
Structure - stressed	Reach 1	05+00	Erosion at top right vane arm due to insufficient channel capacity	B2.7
	Reach 2	17+50	Erosion under invert & footer rock and stressing right arm	
		18+30	Erosion behind left vane arm due to insufficient channel capacity	
		18+60	Erosion under invert and footer rock	

5. Stability Assessment

The upstream section (Reach 1) of the project consists of Enhancement Level I. The overall pattern, profile, and dimensions of this section appear stable with some isolated signs of moderate erosion. The section of the channel that was relocated (Reach 2) is showing significant signs of instability. The pattern, profile and dimensions of the channel appear to be shifting in Reach 2. A general overview is provided below.

Reach 1: Restored Channel In-Place: Enhancement Level I (700 ft)

There are areas of moderate erosion associated with the outer bank of tight meander bends within Reach 1; however, these banks still appear to be stable. There is one area (Station 05+75 to 06+05) of severe erosion, bank instability, and poor bank protection near the downstream end of this section. This is a tight bend, and there is insufficient bank cover to protect the bank. One

cross-vane (Station 05+00) is showing signs of stress on the right arm, but the bank is stable, and there is sufficient bank cover.

Cross-sections 1, 2 and 3 are located within Reach 1. Cross-section 1 is a pool that was previously filling in. Since then, the pool has deepened; thereby, decreasing the width to depth ratio. Cross-section 2 is a riffle and cross-section 3 is a pool, both have shown slight bankfull width increases, which lead to an increase in width to depth ratio. The reach appears to be maintaining stability with stable structures and minimal bank erosion; however, both the d50 and d84 from the surveyed riffle cross-section have decreased over the monitoring years. The d50 has changed from medium to fine sand and the d84 has significantly changed from medium gravel to coarse sand. The area immediately upstream of Reach 1 is showing signs of bank erosion and instability, which is most likely the source of the sedimentation and fining occurring within Reach 1. Please refer to Tables VIII, IX, X, XI, and Appendix B for detailed stream assessment problem area results.

Reach 2: Relocated Channel: Restoration (1,240 ft)

In several riffle areas, there are indications of an active headcut, in which the stream elevation has dropped, and the riffle material has shifted downstream and deposited immediately upstream of pools. Typically, the bend immediately downstream of these areas is severely eroded and often collapsed. As a result of this instability, the stream is beginning to show signs of pattern migration. Several meander bends are severely eroded with bank failure. The bank erosion is a major source of instream sedimentation. Many of the structures installed to maintain grade and stability have failed or are stressed. For most cross-vanes, the failure or stress is associated with only one vane arm. The one log vane (Station 14+95) installed within Reach 2 has failed and is now lodged as an obstruction in the stream. Upstream of the convergence point, there are three cross-vanes that step the elevation down to the elevation of the adjoining UT of Lyle Creek and the end of the project. The stress and failure level of these structures increase as the stream elevation drops to meet the elevation of the convergence point. The most downstream structure has completely failed, and there is a risk of a head cut formation from the downstream convergence point upstream to an existing sill. The upstream sill is located approximately 150 feet above the downstream end of the project and these vanes. This sill is holding well, and currently there are no signs of headcutting. However, this sill may not hold if the downstream vanes continue to fail and lose grade. Please refer to Table VIII, IX, X, XI, and Appendix B for detailed stream assessment and problem area results.

Reach 2 includes cross-section's 4, 5, 6, and 7. Cross-section 4 is a riffle, which appears to have overwidened and is now building a new bench at innerberm. Cross-section 5 is a riffle that has shifted approximately 5 feet to the left from its original as built station. Cross-section 6 is a pool that has previously downcut and appears to be aggrading. The pool is filling in, which is illustrated by the decrease in its width to depth ratio and mean depth. Cross-section 7 is a pool with an undercut bank. It is very unstable and eventually, will have bank failure (left). This pool also shifted in 2005 approximately 3 feet from previous survey stations.

In summary, Reach 1 has areas of moderate bank erosion and some signs of stress on one cross-vane within the reach, but no major stressors are apparent. The lower, relocation restoration

(Reach 2), is illustrating a trend towards instability, with headcut formations and severe bank erosion throughout. A maintenance plan is currently being developed by others for Reach 2.

Table IX
Categorical Stream Feature Visual Stability Assessment

Lyle Creek/Project No. 423					
Reach 1: Enhancement Level I (700 ft)					
Feature	As-Built (2002)	MY1 (2003)	MY2 (2004)	MY3 (2005)	MY4 (2006)
A. Riffles	-	-	-	36 %	97.9%
B. Pools	-	-	-	92 %	87.5%
C. Thalweg	-	-	-	92 %	100%
D. Meanders	-	-	-	67 %	93.3%
E. Bed General	-	-	-	86 %	93.7%
F. Vanes/J Hooks, etc	-	-	-	89 %	94.5%
G. Wads and Boulders	-	-	-	N/A	-
H. Bank Performance	-	-	-	-	88.6%
Lyle Creek/Project No. 423					
Reach 2: Relocation Restoration (1,240 ft)					
Feature	As-Built (2002)	MY1 (2003)	MY2 (2004)	MY3 (2005)	MY4 (2006)
A. Riffles	-	-	-	36 %	62.5%
B. Pools	-	-	-	92 %	91.65%
C. Thalweg	-	-	-	92 %	50%
D. Meanders	-	-	-	67 %	46.7%
E. Bed General	-	-	-	86 %	97.43%
F. Vanes/J Hooks, etc	-	-	-	89 %	35.8%
G. Wads and Boulders	-	-	-	N/A	-
H. Bank Performance	-	-	-	-	72.6%

(MY3 data represents data for the entire Reach, and cells noted with a (-), data was not provided).

6. Quantitative Measures Tables

Tables X and XI, display morphological summary data from all monitoring years. The as-built data provided in the previous monitoring reports was not accurately reported between years; therefore, JJG referenced regional curves to verify cross-sectional area to determine which data set to report. The as-built data provided in Table X was taken from the North Carolina State University 2003 monitoring report. Raw survey data can be found in Appendix B.

Table X
Baseline Morphology and Hydraulic As-Built Summary
Lyle Creek/Project No. 423

												As-Built										
	USGS Gage Data			Regional Curve Interval			Pre-Existing Condition			Project Reference Stream			Design			Reach 1			Reach 2			
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
DIMENSION																						
Bankfull Width (ft)																						
Floodprone Width (ft)																						
Bankfull Cross-sectional Area																						
Bankfull Mean Depth																						
Bankfull Max Depth																						
Width/Depth Ratio																						
Entrenchment Ratio																						
Wetted Perimeter (ft)																						
Hydraulic Radius (ft)																						
Bank Height Ratio																						
PATTERN																						
Channel Beltwidth (ft)																						
Radius of Curvature (ft)																						
Meander Wave Length (ft)																						
Meander Width Ratio																						
PROFILE																						
Rifle Length (ft)																						
Rifle Slope (ft/ft)																						
Pool Length (ft)																						
Pool to Pool Spacing (ft)																						
SUBSTRATE																						
D50 (mm)																						
D85 (mm)																						
ADDITIONAL REACH PARAMETERS																						
Valley Length (ft)																						
Channel Length (ft)																						
Sinuosity																						
Water Surface Slope (ft/ft)																						
Bankfull Slope (ft/ft)																						
Rosgen Classification																						

Cells noted with a (-), data was not provided

*Ranges provided for the as-built dimension, pattern and profile were provided from the previous North Carolina State University monitoring reports from both pool and riffle cross-sections

Table XI
Morphology and Hydraulic Monitoring Summary
Lyle Creek/Project No. 423

DIMENSION	Reach 1 (In Place Restoration)															
	Cross-Section #1-Pool				Cross-Section #2-Riffle				Cross-Section #3-Pool							
	2003	2004	2005	2006	2003	2004	2005	2006	2003	2004	2005	2006				
Bankfull Width (ft)	16.50	13.70	18.16	17.60	18.60	18.60	12.79	19.83	16.20	17.10	14.28	17.60				
Floodprone Width (ft)	N/A	N/A	50.00	N/A	N/A	N/A	50.00	>100	N/A	N/A	50.00	N/A				
Bankfull Cross-sectional Area	14.10	12.50	21.09	18.94	28.07	30.00	13.44	29.19	26.08	27.40	13.65	26.43				
Bankfull Mean Depth	0.90	0.90	1.16	1.08	1.50	1.60	1.05	1.47	1.60	1.60	0.96	1.50				
Bankfull Max Depth	1.70	1.40	1.97	2.44	2.40	2.40	1.45	2.65	2.00	2.00	1.63	2.55				
Width/Depth Ratio	18.33	15.22	15.64	16.30	12.40	11.63	12.16	13.49	10.13	10.69	14.94	11.73				
Entrenchment Ratio	N/A	N/A	2.75	N/A	-	-	3.91	>2.2	N/A	N/A	3.50	N/A				
Wetted Perimeter (ft)	N/A	N/A	19.02	19.17	-	-	13.48	21.19	N/A	N/A	14.96	19.37				
Hydraulic Radius (ft)	N/A	N/A	1.11	0.99	-	-	1.00	1.36	N/A	N/A	0.91	1.36				
Bank Height Ratio	-	-	-	1.00	-	-	-	1.00	-	-	-	1.00				
SUBSTRATE																
D50 (mm)	0.29	0.33	N/A	0.13	0.29	0.07	N/A	0.18	0.45	0.08	N/A	0.12				
D84 (mm)	0.76	0.66	N/A	0.83	13.33	0.31	N/A	0.83	1.01	0.40	N/A	2.00				
Reach 1 (In Place Restoration)																
PATTERN	2003				2004				2005				2006			
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
	42.04	109.17	54.60	42	109	55	*	*	*	29	110	52	29	110	52	
	13.34	48.60	30.91	13.3	48.6	30.9	*	*	*	15	50	29.5	15	50	29.5	
	58.89	177.06	148.76	59	177	149	*	*	*	60	166	148.5	60	166	148.5	
Meander Width Ratio	-	-	-	N/A	N/A	N/A	*	*	*	1.71	6.47	3.06	1.71	6.47	3.06	
PROFILE																
Riffle Length (ft)	9	68	21	9	68	21	*	*	*	1.00	33.00	8.75	1.00	33.00	8.75	
Riffle Slope (ft/ft)	0.0017	0.0474	0.0212	0.0017	0.0474	0.0212	*	*	*	0.00	0.08	0.01	0.00	0.08	0.01	
Pool Length (ft)	11	49	27	11	49	27	*	*	*	7.00	68.40	17.00	7.00	68.40	17.00	
Pool to Pool Spacing (ft)	28	140	66	28	140	66	*	*	*	11.60	84.75	36.50	11.60	84.75	36.50	

*2005 Survey did not break up stream into separate types of restoration reaches (Reach 1: Inplace Restoration and Reach 2: Relocated Restoration)

Cells noted with a (-), data was not provided

Cells noted with a (N/A), data was not applicable

Table XI cont.
Morphology and Hydraulic Monitoring Summary
Lyle Creek/Project No. 423

DIMENSION	Reach 2 (Relocation Restoration)															
	Cross-Section #4-Riffle			Cross-Section #5-Riffle			Cross-Section #6-Pool			Cross-Section #7-Pool						
	2003	2004	2005	2006	2003	2004	2005	2006	2003	2004	2005	2006	2003	2004	2005	2006
Bankfull Width (ft)	10.80	10.80	9.67	12.00	13.90	13.80	11.95	14.80	13.50	15.70	14.65	17.50	11.20	9.00	11.02	13.94
Floodprone Width (ft)	-	-	50.00	>100	-	-	50.00	>100	N/A	N/A	50.00	N/A	N/A	N/A	50.00	N/A
Bankfull Cross-sectional Area	17.76	17.00	13.51	16.38	20.73	25.20	13.77	20.45	27.31	28.50	21.65	25.72	16.20	18.90	13.66	22.70
Bankfull Mean Depth	1.60	1.60	1.40	1.36	1.50	1.80	1.15	1.40	2.00	1.80	1.48	1.47	1.40	2.10	1.24	1.63
Bankfull Max Depth	2.60	2.80	2.31	2.66	2.60	2.50	1.81	2.57	2.70	2.90	2.34	2.63	2.10	2.40	1.93	2.51
Width/Depth Ratio	6.75	6.75	6.92	8.82	9.27	7.67	10.37	10.72	6.75	8.72	9.91	11.90	8.00	4.29	8.89	8.55
Entrenchment Ratio	-	-	5.17	>2.2	-	-	4.18	>2.2	N/A	N/A	3.41	N/A	N/A	N/A	4.54	N/A
Wetted Perimeter (ft)	-	-	11.01	13.63	-	-	12.84	16.34	N/A	N/A	15.70	18.79	N/A	N/A	12.82	17.87
Hydraulic Radius (ft)	-	-	1.23	1.20	-	-	1.07	1.25	N/A	N/A	1.38	1.37	N/A	N/A	1.07	1.27
Bank Height Ratio	-	-	-	1.00	-	-	-	1.00	-	-	-	1.00	-	-	-	1.00
SUBSTRATE																
D50 (mm)	0.11	0.33	-	0.12	0.33	1.05	-	28.64	0.71	0.26	N/A	14.43	0.34	0.41	N/A	0.10
D84 (mm)	3.11	79.40	-	38.50	17.52	8.64	-	64.00	31.78	19.80	N/A	54.50	3.00	0.71	N/A	0.23
PATTERN	Reach 2 (Relocation Restoration)															
	2003			2004			2005 (entire reach)*			2006						
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
Channel Beltwidth (ft)	22	56	33	32	84	42	26	103	48	15	56	31	15	56	31	
Radius of Curvature (ft)	17	39	21	16	47	23	19	51	28	10	40	15	42	150	67	
Meander Wave Length (ft)	49	150	71	53	165	82	48	211	115	42	150	67	1	3	2	
Meander Width Ratio	-	-	-	-	-	-	2	2	2	1	3	2				
PROFILE																
Riffle Length (ft)	7	39	17	7	28	15	-	-	-	3	38	16				
Riffle Slope (ft/ft)	0.0056	0.0494	0.0171	0.0065	0.0480	0.0210	0.0000	0.1000	0.0300	0.0000	0.0572	0.0137				
Pool Length (ft)	9	41	23	9	41	23	12	79	32	2	56	18				
Pool to Pool Spacing (ft)	27	176	46	31	92	43	12	153	70	17	211	56				
*2005 Survey did not break up stream into separate types of restoration reaches (Reach 1: Inplace Restoration and Reach 2: Relocated Restoration)																
Cells noted with a (-), data was not provided																
Cells noted with a (N/A), data was not applicable																

Table XI cont.
Morphology and Hydraulic Monitoring Summary
Lyle Creek/Project No. 423

ADDITIONAL REACH PARAMETERS	2003	2004	2005	2006	
				Reach 1	Reach 2
Valley Length (ft)	N/A	N/A	1337	1337	
Channel Length (ft)	N/A	N/A	1940	1940	
Sinuosity	N/A	N/A	1.45	1.45	
Water Surface Slope (ft/ft)	N/A	N/A	Not Reported	0.0067	0.0081
Bankfull Slope (ft/ft)	N/A	N/A	0.01	0.0060	0.0075
Rosgen Classification	N/A	N/A	C4	C4	

7. Hydrologic Criteria

A crest gauge has been installed upstream of cross-section 4. The table below is a verification that one bankfull or greater event occurred within the Lyle Creek restoration project in November 2006. Other indicators such as old wrack lines were observed at the bankfull and greater elevations within the restoration site as well as.

Table XII. Verification of Bankfull Events

Lyle Creek/Project No. 423			
Date of Collection	Date of Occurrence	Method	Photo # (if available)
11/24/06	Unknown	Crest Gauge	N/A

SECTION III
Methodology

SECTION III

Methodology

IV. Methodology

Methods employed for the Lyle Creek Stream Restoration Project were a combination of those established by standard regulatory guidance and procedures documents and the North Carolina State University and Soil and Environmental Consultants monitoring reports.

Appendix A
(Click here)

APPENDIX A

Vegetation Raw Data

- 1. Vegetation Survey Data Tables***
- 2. Vegetation Problem Area Photos**
- 3. Problem Monitoring Plot Photos**

*Raw data tables have been provided electronically.

SEE ATTACHED .PDF FILE NOTED AS
“VEG DATA SHEETS-2006”
FOR VEGETATION SURVEY DATA TABLES

Prepared For:






Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007
Project No.: 423

Appendix A1. Vegetation Survey Data Tables



Plot Data: CVS Levels 1 & 2

GENERAL INFORMATION		LOCATION		PLOT DIAGRAM							
Project Label:		General:		Fill in <i>ONE</i> of the templates below, using the key to draw GPS location, photos and posts. Edit shape if plot doesn't match one of the templates. Draw any landmarks, such as streams, banks, fences, etc.							
Project Name: <i>Lyle oak</i>		State: <i>NC</i> County: <i>Catawba</i>		<div style="display: flex; justify-content: space-around;"> <div style="text-align: center;"> <p>Standard 10m x 10m (14.142m diagonal):</p>  </div> <div style="text-align: center;"> <p>Non-standard 5m x 20m (20.616m diagonal):</p>  </div> </div>							
Team: <i>J56</i>		Quadrangle:		<table border="1" style="font-size: small;"> <tr><td>● Posts (x,y) (meters)</td></tr> <tr><td>(0,0)</td></tr> <tr><td>(10,0)</td></tr> <tr><td>(10,10)</td></tr> <tr><td>(0,10)</td></tr> <tr><td>(,)</td></tr> </table>		● Posts (x,y) (meters)	(0,0)	(10,0)	(10,10)	(0,10)	(,)
● Posts (x,y) (meters)											
(0,0)											
(10,0)											
(10,10)											
(0,10)											
(,)											
Plot: <i>1</i>		Place Names: 1)		<table border="1" style="font-size: small;"> <tr><td>Key</td></tr> <tr><td>⊙ Plot origin (0,0) point</td></tr> <tr><td>⊗ GPS location point</td></tr> <tr><td>⊙ → photo taken, with direction</td></tr> <tr><td>● posts</td></tr> </table>		Key	⊙ Plot origin (0,0) point	⊗ GPS location point	⊙ → photo taken, with direction	● posts	
Key											
⊙ Plot origin (0,0) point											
⊗ GPS location point											
⊙ → photo taken, with direction											
● posts											
<input type="checkbox"/> Level 1 (planted stems only) <input checked="" type="checkbox"/> Level 2 (planted and natural stems)		2)		Bearing of Plot X-Axis: <i>91°</i>							
Start Date: <i>9/27/06</i> e.g.: JAN / 15 / 2006		3)									
End Date (if different): <i>/ /</i>		Land Owner:		Plot Size (ares, default=1): (An "are" is 100 m ²)							
<table border="1" style="font-size: small;"> <tr><th>Party</th><th>Role**</th></tr> <tr><td><i>B. Fox</i></td><td><i>Plot Leader</i></td></tr> <tr><td><i>K. Mullins</i></td><td><i>Co-leader</i></td></tr> </table>		Party	Role**	<i>B. Fox</i>	<i>Plot Leader</i>	<i>K. Mullins</i>	<i>Co-leader</i>	<input checked="" type="checkbox"/> GPS Receiver Location (m): x= <i> </i> y= <i> </i>		Photo Identifier(s):	
Party	Role**										
<i>B. Fox</i>	<i>Plot Leader</i>										
<i>K. Mullins</i>	<i>Co-leader</i>										
		Datum: <input checked="" type="checkbox"/> NAD83/WGS84 <input type="checkbox"/> NAD27		NOTES If more space is needed, check the box and use back of datasheets.							
		UTM Zone: <i> </i> if UTM's used									
		Lat: <i> </i> (or UTM-N) decimal deg. meters e.g. 35.16623 e.g. 3962248		Layout: (anything unusual about plot layout and shape) 							
		Long: <i> </i> (or UTM-E) e.g. e.g. -125.12413 710524									
		Coordinate Accuracy (m radius): e.g. 30 <i>sub meter</i>									
**Roles: Co-leader, Assistant, Guide, Land owner, Taxonomist, Other		GPS File Name: <i>Lyle oak veg plot / (0/10)</i>		Plot Location: (directions to plot, landscape content) <i>pt bar of restored bank photo pt 10 / aligned along bank</i>							
Soil Drainage* <input type="checkbox"/> Excessively drained <input type="checkbox"/> Somewhat excessively drained <input type="checkbox"/> Well drained <input checked="" type="checkbox"/> Moderately well drained <input type="checkbox"/> Somewhat poorly drained <input type="checkbox"/> Poorly drained <input type="checkbox"/> Very poorly drained		SITE CHARACTERISTICS									
		Elevation: <i> </i> ± <i> </i> <input type="checkbox"/> m <input type="checkbox"/> ft.		Plot Rationale: (why location was chosen for the plot) <i>previously established location</i>							
		Slope (deg): <i> </i>									
		Aspect (deg): <i> </i>		Other Notes: (invasive species, erosion, disturbances, etc.) <i>Rubus corymbosus, multiflora rose, chinese privet</i> <i>4 30+ diameter Tulip poplars in plot</i>							
		Compass Type: <input type="checkbox"/> magnetic <input checked="" type="checkbox"/> true									
WATER Percent of Plot Submerged: <i>0</i> % Mean Water Depth: <i>0</i> cm		Plot Placement <input type="checkbox"/> Representative <input type="checkbox"/> Random <input type="checkbox"/> Stratified random <input type="checkbox"/> Transect component <input type="checkbox"/> Systematic (grid) <input type="checkbox"/> Capture specific feature		Further details of placement can be mentioned in Plot Rationale.							
TAXONOMIC STANDARD USED FOR PLANT IDENTIFICATION Authority: <i>Pacheco</i> , Publ. Date: <i> </i>											

Natural Woody Stem Data: CVS Levels 2 & 3





Leader: Ship Project: Lyf, ball Team: JJB Plot: plot 1 Date: 9/27/06 Area (=100m²): 1 Page 3 of 3

Height Cut-Off for Stems (all stems shorter than this height are ignored and not tallied): 10cm 50cm 100cm 137cm

Species Name	☑ c	Mod*	SEEDLINGS — HEIGHT CLASSES			SAPLINGS — DBH			TREES — DBH										
			Sub-Seed	10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5 cm	2.5-	5-	10-	15-	20-	25-	30-	35-	≥40 (write dbh)	
<i>Quercus falcata</i>			—	••	•	—													
<i>Juniperus virginiana</i>			—	•	•	•													
<i>Cornus phaeocarpa</i>			—	••															
<i>Sambucus racemosa</i>			—		•														
<i>Liquidambar styraciflua</i>			—	•	••														
<i>Liriodendron tulipifera</i>			—		••														
<i>Carya glabra</i>			—	••															
<i>Carya alba</i>			—		•														
<i>Diospyros virginiana</i>			—	••	•														
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																
			—																

• 1
•• 2
••• 3
•••• 4
••••• 5
•••••• 6
••••••• 7
•••••••• 8
••••••••• 9
•••••••••• 10

Plot Data: CVS Levels 1 & 2

GENERAL INFORMATION		LOCATION		PLOT DIAGRAM							
Project Label:		General: <u>Stagecoach Rd / S/E-40</u>		Fill in ONE of the templates below, using the key to draw GPS location, photos and posts. Edit shape if plot doesn't match one of the templates. Draw any landmarks, such as streams, banks, fences, etc.							
Project Name: <u>Lyle ckr</u>		State: <u>NC</u> County: <u>Catawba</u>		Standard 10m x 10m (14.142m diagonal): 							
Team: <u>JJG</u>		Quadrangle:		Non-standard 5m x 20m (20.616m diagonal): 							
Plot: <u>2</u>		Place Names: 1)		Posts (x,y) (meters) (0,0) (10,0) (10,10) (0,10) (,)							
<input type="checkbox"/> Level 1 (planted stems only) <input checked="" type="checkbox"/> Level 2 (planted and natural stems)		2) 3)		Key 							
Start Date: <u>7/27/06</u> e.g.: JAN / 15 / 2006		Land Owner:		Bearing of Plot X-Axis: <u>173</u> °							
End Date (if different): / /		<input checked="" type="checkbox"/> GPS Receiver Location (m): x= y=		Plot Size (ares, default=1): (An "are" is 100 m²)							
<table border="1"><thead><tr><th>Party</th><th>Role**</th></tr></thead><tbody><tr><td><u>Bfx</u></td><td><u>Plot Leader</u></td></tr><tr><td><u>K Mullins</u></td><td><u>co-leader</u></td></tr></tbody></table>		Party	Role**	<u>Bfx</u>	<u>Plot Leader</u>	<u>K Mullins</u>	<u>co-leader</u>	Datum: <input checked="" type="checkbox"/> NAD83/WGS84 <input type="checkbox"/> NAD27		Photo Identifier(s):	
Party	Role**										
<u>Bfx</u>	<u>Plot Leader</u>										
<u>K Mullins</u>	<u>co-leader</u>										
		UTM Zone: if UTM's used		NOTES If more space is needed, check the box and use back of datasheets.							
		Lat: decimal deg. e.g. 35.16623 (or UTM-N) meters e.g. 3962248		Layout: (anything unusual about plot layout and shape) 							
		Long: e.g. -125.12413 (or UTM-E) e.g. 710524		<input type="checkbox"/> more...							
		Coordinate Accuracy (m radius): e.g. 30 Sub meter		Plot Location: (directions to plot, landscape content) <u>left bank of restored reach</u>							
**Roles: Co-leader, Assistant, Guide, Land owner, Taxonomist, Other		GPS File Name: <u>Lyle ckr veg p lot 2 (10/0)</u>		<input type="checkbox"/> more...							
Soil Drainage*		SITE CHARACTERISTICS		Plot Rationale: (why location was chosen for the plot) <u>established previous monitoring period</u>							
<input type="checkbox"/> Excessively drained		Elevation: ± <input type="checkbox"/> m <input type="checkbox"/> ft.		<input type="checkbox"/> more...							
<input type="checkbox"/> Somewhat excessively drained		Slope (deg): <u>0-2%</u>		Other Notes: (invasive species, erosion, disturbances, etc.) <u>Rubus-argutus, carolina nightshade</u>							
<input type="checkbox"/> Well drained		Aspect (deg):		<input type="checkbox"/> more...							
<input checked="" type="checkbox"/> Moderately well drained		Compass Type: <input type="checkbox"/> magnetic <input type="checkbox"/> true									
<input type="checkbox"/> Somewhat poorly drained		Plot Placement									
<input type="checkbox"/> Poorly drained		<input checked="" type="checkbox"/> Representative									
<input type="checkbox"/> Very poorly drained		<input type="checkbox"/> Random									
WATER		<input type="checkbox"/> Stratified random									
Percent of Plot Submerged: <u>0</u> %		<input type="checkbox"/> Transect component									
Mean Water Depth: <u>0</u> cm		<input type="checkbox"/> Systematic (grid)									
		<input type="checkbox"/> Capture specific feature									
TAXONOMIC STANDARD USED FOR PLANT IDENTIFICATION		Further details of placement can be mentioned in Plot Rationale.									
Authority: <u>Barford</u> , Publ. Date:				<input type="checkbox"/> more...							

Planted Woody Stem Data: CVS Levels 1 & 2

Leader: B Fox Project: Lyle Cen Team: JTB Plot: 3 Date: 9/27/06 Page 2 of 2

Species Name	Source	Coordinates		ddh (mm)	Height (cm)	DBH (cm)	Vigor	Damage
		X (m)	Y (m)					
Salix nigra	R	1.55	1.05		148	1/16	4	
Betula nigra	R	3.5	1.95	0.5	57	0.5	3	
Betula nigra	R	3.2	1.7	0.25	42	0.25	3	
Betula nigra	R	3.5	2.7	0.48	49	0.48	3	
Betula nigra	R	4.2	2.65	0.50	53	0.5	3	
Fraxinus pensylva	R	6.3	3.0		144	1.0	4	
Fraxinus pensyl.	R	1.5	6.6	0.	115	13/16	4	
Betula nigra	R	2.6	8.55	15/16	80		3	
Betula nigra	R	2.4	11.5	14/16	79		3	
Fraxinus pensyl.	R	0	7.0	"	110	12/16	3	
Betula nigra	R	3.7	9.3	9/16	61		4	
Betula nigra	R	4.0	9.7	12/16	76		3	
Salix nigra	R	4.0	10.0	11/16	70		3	
Betula nigra	R	7.0	9.0	12/16	58		3	
Betula nigra	R	9.0	9.4	13/16	65		3	
Betula nigra	R	9.5	9.2	11/16	53		3	
					358	2.69		
				12.7	145			
				6.35	107			
				12.2	125			
				12.7	135			
				-	366	2.54		
				-	292	2.02		
				24.2	203			
				22.2	201			
				-	279	1.9		
				14.2	155			
				19	193			
				17	178			
				19	147			
				20	145			
				17	135			

Source: Cultivated, Transplant, Live stake,
Ball and Burlap, Pot, Bare Root

Vigor: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year,
0=Dead, Missing.

Damage: Removal, Cut, Mowing, Beaver, Deer, Rodents, Insects, Game, Livestock, Other/Unknown Animal, Human Trampled,
Site Too Wet, Site Too Dry, Flood, Drought, Storm, Hurricane, Diseased, Vine Strangulation, Unknown, specify other.

Plot Data: CVS Levels 1 & 2

GENERAL INFORMATION		LOCATION	PLOT DIAGRAM												
Project Label: _____		General: <i>Stageloch Rd / S-E 40</i>	Fill in ONE of the templates below, using the key to draw GPS location, photos and posts. Edit shape if plot doesn't match one of the templates. Draw any landmarks, such as streams, banks, fences, etc. <div style="display: flex; justify-content: space-around;"> <div style="text-align: center;"> Standard 10m x 10m (14.142m diagonal): </div> <div style="text-align: center;"> Non-standard 5m x 20m (20.616m diagonal): </div> </div> <div style="margin-top: 10px;"> Bearing of Plot X-Axis: <i>100°</i> </div> <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: center;">Posts (x,y) (meters)</th> <th style="text-align: center;">Key</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">(0, 0)</td> <td style="text-align: center;"> Plot origin (0,0) point</td> </tr> <tr> <td style="text-align: center;">(0, 10)</td> <td style="text-align: center;"> GPS location point</td> </tr> <tr> <td style="text-align: center;">(10, 10)</td> <td style="text-align: center;"> photo taken, with direction</td> </tr> <tr> <td style="text-align: center;">(10, 0)</td> <td style="text-align: center;"> posts</td> </tr> <tr> <td style="text-align: center;">(,)</td> <td></td> </tr> </tbody> </table>	Posts (x,y) (meters)	Key	(0, 0)	Plot origin (0,0) point	(0, 10)	GPS location point	(10, 10)	photo taken, with direction	(10, 0)	posts	(,)	
Posts (x,y) (meters)	Key														
(0, 0)	Plot origin (0,0) point														
(0, 10)	GPS location point														
(10, 10)	photo taken, with direction														
(10, 0)	posts														
(,)															
Project Name: <i>Lyle CRK</i>		State: <i>NC</i> County: <i>Columbia</i>													
Team: <i>JJB</i>		Quadrangle: _____													
Plot: <i>New #5</i>		Place Names: 1) _____													
<input type="checkbox"/> Level 1 (planted stems only) <input checked="" type="checkbox"/> Level 2 (planted and natural stems)		2) _____ 3) _____													
Start Date: <i>9/29/06</i> e.g. JAN / 15 / 2006		Land Owner: _____													
End Date (if different): <i>/ /</i>		<input checked="" type="checkbox"/> GPS Receiver Location (m): x= _____ y= _____													
Party	Role**	Datum: <input checked="" type="checkbox"/> NAD83/WGS84 <input type="checkbox"/> NAD27													
<i>Ben Fox</i>	<i>Plot Leader</i>	UTM Zone: if UTM's used													
<i>Stephen Bailey</i>	<i>Co-lead</i>	Lat: decimal deg. e.g. 35.16623													
		(or UTM-N) meters e.g. 3962248													
		Long: e.g. -125.12413													
		(or UTM-E) e.g. 710524													
		Coordinate Accuracy (m radius): e.g. 30													
		GPS File Name: <i>Lyle CRK - New #</i>													
Soil Drainage*															
<input type="checkbox"/> Excessively drained <input type="checkbox"/> Somewhat excessively drained <input type="checkbox"/> Well drained <input checked="" type="checkbox"/> Moderately well drained <input type="checkbox"/> Somewhat poorly drained <input type="checkbox"/> Poorly drained <input type="checkbox"/> Very poorly drained															
SITE CHARACTERISTICS															
Elevation: _____ ± _____ <input type="checkbox"/> m <input type="checkbox"/> ft.															
Slope (deg): <i>0-1°</i>															
Aspect (deg): _____															
Compass Type: <input type="checkbox"/> magnetic <input checked="" type="checkbox"/> true															
Plot Placement															
<input type="checkbox"/> Representative <input checked="" type="checkbox"/> Random <input type="checkbox"/> Stratified random <input type="checkbox"/> Transect component <input type="checkbox"/> Systematic (grid) <input type="checkbox"/> Capture specific feature															
WATER		Further details of placement can be mentioned in Plot Rationale.													
Percent of Plot Submerged: _____ %															
Mean Water Depth: <i>0</i> cm															
TAXONOMIC STANDARD USED FOR PLANT IDENTIFICATION															
Authority: <i>Rastbach</i> , Publ. Date: _____															
Plot Size (ares, default=1): (An "are" is 100 m ²)															
Photo Identifier(s):															
NOTES															
If more space is needed, check the box and use back of datasheets.															
Layout: (anything unusual about plot layout and shape)															
□ more...															
Plot Location: (directions to plot, landscape content)															
<i>Left floodplain approximately 150 ft Southwest of old Plot 2</i>															
□ more...															
Plot Rationale: (why location was chosen for the plot)															
<i>Random selection for new plots</i>															
□ more...															
Other Notes: (invasive species, erosion, disturbances, etc.)															
<i>Multhoflora rose, rubus argutus</i>															
□ more...															

Required Fields in Bold and Underlined. *Definitions and/or values are in the Definitions section of the CVS Field Guide.

Natural Woody Stem Data: CVS Levels 2 & 3

Leader: B Fox Project: Lylean Team: JSB Plot: New #5 Date: 9/28/06 Area (=100m²): 1 Page 3 of 3
 Height Cut-Off for Stems (all stems shorter than this height are ignored and not tallied): 10cm 50cm 100cm 137cm

Species Name	<input type="checkbox"/> c	Mod*	SEEDLINGS — HEIGHT CLASSES			SAPLINGS — DBH			TREES — DBH									
			Sub-Seed	10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5 cm	2.5-	5-	10-	15-	20-	25-	30-	35-	≥40 (write dbh)
<i>Betula nigra</i>			—	✕'	✕''	•	—											
<i>Liquidambar styraciflua</i>			—	''			—											
<i>Cornus amom.</i>			—	''	•		—											
<i>Tulip poplar</i>			—	''			—											
<i>Araucarioxylon arizonicum</i>			—	•			—											
<i>Quercus fulva</i>			—		•		—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											

Plot Data: CVS Levels 1 & 2

GENERAL INFORMATION		LOCATION	PLOT DIAGRAM	
Project Label:		General: <i>Sturgeon Reach Rd - I-28</i>	Fill in ONE of the templates below, using the key to draw GPS location, photos and posts. Edit shape if plot doesn't match one of the templates. Draw any landmarks, such as streams, banks, fences, etc.	
Project Name: <i>Upper CRK</i>		State: <i>NC</i> County: <i>Catawba</i>	Standard 10m x 10m (14.142m diagonal):	Non-standard 5m x 20m (20.616m diagonal):
Team: <i>JJB</i>		Quadrangle:		
Plot: <i>New #16</i>		Place Names: 1)	Posts (x,y) (meters) (0,0) (0,10) (10,10) (0,0) (,)	
<input type="checkbox"/> Level 1 (planted stems only)		2)	Key Plot origin (0,0) point GPS location point photo taken, with direction posts	
<input checked="" type="checkbox"/> Level 2 (planted and natural stems)		3)	Bearing of Plot	
Start Date: <i>9/28/06</i> e.g.: JAN / 15 / 2006		Land Owner:	X-Axis: <i>100°</i>	
End Date (if different): / /		<input checked="" type="checkbox"/> GPS Receiver Location (m): x= y=	Plot Size (ares, default=1): (An "are" is 100 m ²)	
Party	Role**	<input checked="" type="checkbox"/> Datum: <input type="checkbox"/> NAD83/WGS84 <input type="checkbox"/> NAD27	<input type="checkbox"/> Photo Identifier(s):	
<i>Berkey</i>	<i>Plot Leader</i>	<input checked="" type="checkbox"/> UTM Zone: if UTM's used	NOTES	
<i>Stephen Berkey</i>	<i>Co lead</i>	Lat: decimal deg. e.g. 35.16623	If more space is needed, check the box and use back of datasheets.	
		(or UTM-N) meters e.g. 3962248	Layout: (anything unusual about plot layout and shape)	
		Long: e.g. -125.12413		
		(or UTM-E) e.g. 710524	□ more...	
		Coordinate Accuracy (m radius): e.g. 30	Plot Location: (directions to plot, landscape content)	
		GPS File Name: <i>No. 16</i>	<i>left bank @ end of Sturgeon Reach</i>	
Soil Drainage*		SITE CHARACTERISTICS		<i>Approximately 25-35 ft from bank</i>
<input type="checkbox"/> Excessively drained		Elevation: ± m / ft	□ more...	
<input type="checkbox"/> Somewhat excessively drained		Slope (deg):	Plot Rationale: (why location was chosen for the plot)	
<input type="checkbox"/> Well drained		Aspect (deg):	<i>Random selection for new plot</i>	
<input checked="" type="checkbox"/> Moderately well drained		Compass Type: <input type="checkbox"/> magnetic <input checked="" type="checkbox"/> true	□ more...	
<input type="checkbox"/> Somewhat poorly drained		Plot Placement		Other Notes: (invasive species, erosion, disturbances, etc.)
<input type="checkbox"/> Poorly drained		<input type="checkbox"/> Representative		<i>Rubus argutus</i>
<input type="checkbox"/> Very poorly drained		<input checked="" type="checkbox"/> Random		□ more...
WATER		<input type="checkbox"/> Stratified random		
Percent of Plot Submerged: 0 %		<input type="checkbox"/> Transect component		
Mean Water Depth: 0 cm		<input type="checkbox"/> Systematic (grid)		
		<input type="checkbox"/> Capture specific feature		
TAXONOMIC STANDARD USED FOR PLANT IDENTIFICATION				
Authority: <i>Rafferty</i> , Pub. Date:				
□ more...				

Planted Woody Stem Data: CVS Levels 1 & 2

Leader: B Fox Project: Lyle oak Team: JJB Plot: NW#46 Date: 9/28/06 Page 2 of 3

Species Name	Source	Coordinates		ddh (mm) _{in}	Height (cm) _{in}	DBH (cm) _{in}	Vigor	Damage
		X (m)	Y (m)					
Betula Nigra		0.8	4.6	9/16	83		3	
Platanus occ		0.8	1.0	4/16	40		3	
Platanus occ		1.6	3.6	14/16	89		3	
Platanus occ		2.2	5.0	10/16	97		3	
Platanus occ		2.2	7.4	13/16	110		4	
Platanus oc		3.2	0.8		123	14/16	4	
Betula nigra		4.2	1.9	14/16	89		3	
Fraxinus pec		4.5	3.8		140	1 1/16	4	
Betula nigra		4.0	8.6	15/16	87		3	
Betula nigra		2.6	9.2	16/16	90		3	
Platanus occ		3.0	9.0		97	8/16	4	
Platanus oc		4.5	7.4		106	10/16	4	
Salix nigra		5.5	6.2	15/16	138		4	
Betula Nigra		5.8	2.9		106	1 1/16	4	
Platanus occ		6.5	2.6	12/16	71		3	
Platanus occ		6.7	4.0		91	7/16	4	
Betula Nigra		7.4	7.3	7/16	52		3	
Platanus oc		7.4	4.9	9/16	55		3	
Platanus occ		8.4	7.1	1 1/16	68		3	
Salix nigra		9.0	0.0		136	1 2/16	4	

Source: Cultivated, Transplant, Live stake, Ball and Burlap, Pot, Bare Root Vigor: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=Dead, Missing. ↓

Damage: Removal, Cut, Mowing, Beaver, Deer, Rodents, Insects, Game, Livestock, Other/Unknown Animal, Human Trampled, Site Too Wet, Site Too Dry, Flood, Drought, Storm, Hurricane, Diseased, Vine Strangulation, Unknown, specify other.

Natural Woody Stem Data: CVS Levels 2 & 3

Leader: B Fox Project: Wylecek Team: SSB Plot: New #6 Date: 9/28/06 Area (=100m²): 1 Page 3 of 3
 Height Cut-Off for Stems (all stems shorter than this height are ignored and not tallied): 10cm 50cm 100cm 137cm

Species Name	<input checked="" type="checkbox"/> c	Mod*	SEEDLINGS — HEIGHT CLASSES			SAPLINGS — DBH			TREES — DBH									
			Sub-Seed	10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5 cm	2.5-	5-	10-	15-	20-	25-	30-	35-	≥40 (write dbh)
<i>Liriodendron tulipifera</i>				•	••	••												
<i>Acer rubrum</i>				••	••	••												
<i>Ulmus alatus</i>					••	•												
<i>Platanus al.</i>				••	••	•												
<i>Ulmus americana</i>				••	••													
<i>Populus deltoides</i>					•													
<i>Smilax glabra</i>					•													
<i>Dalea nigra</i>				•	••	••												

Plot Data: CVS Levels 1 & 2

GENERAL INFORMATION		LOCATION	PLOT DIAGRAM
Project Label:		General: <u>Stygian Rd - SW</u>	<p>Fill in ONE of the templates below, using the key to draw GPS location, photos and posts. Edit shape if plot doesn't match one of the templates. Draw any landmarks, such as streams, banks, fences, etc.</p> <div style="display: flex; justify-content: space-around;"> <div style="text-align: center;"> <p>Standard 10m x 10m (14.142m diagonal):</p> </div> <div style="text-align: center;"> <p>Non-standard 5m x 20m (20.616m diagonal):</p> </div> </div> <div style="border: 1px solid black; padding: 5px; margin-top: 5px;"> <p>Posts (x,y) (meters)</p> <p>(0, 0)</p> <p>(0, 10)</p> <p>(10, 10)</p> <p>(10, 0)</p> <p>(,)</p> </div> <div style="border: 1px solid black; padding: 5px; margin-top: 5px;"> <p style="text-align: center;">Key</p> <p> Plot origin (0,0) point</p> <p> GPS location point</p> <p> photo taken, with direction</p> <p> posts</p> </div>
Project Name: <u>Lyle con</u>		State: <u>NC</u> County: <u>Catawba</u>	
Team: <u>SSB</u>		Quadrangle:	
Plot: <u>New #17</u>		Place Names: 1)	
<input type="checkbox"/> Level 1 (planted stems only) <input checked="" type="checkbox"/> Level 2 (planted and natural stems)		2) 3)	
Start Date: <u>9/29/06</u> e.g.: JAN / 15 / 2006		Land Owner:	
End Date (if different): / /		<input checked="" type="checkbox"/> GPS Receiver Location (m): x= y=	
Party	Role**	Datum: <input checked="" type="checkbox"/> NAD83/WGS84 <input type="checkbox"/> NAD27	<p>Plot Size (ares, default=1): (An "are" is 100 m²)</p> <p><input type="checkbox"/> → Photo Identifier(s):</p>
<u>B Fay</u>	<u>Plot Leader</u>	UTM Zone: if UTM's used	
<u>Stephen Bailey</u>	<u>Co-lead</u>	Lat: decimal deg. e.g. 35.16623	NOTES
		Long: e.g. -125.12413	If more space is needed, check the box and use back of datasheets.
		Coordinate Accuracy (m radius): e.g. 30	Layout: (anything unusual about plot layout and shape)
		GPS File Name:	
Soil Drainage* <input type="checkbox"/> Excessively drained <input type="checkbox"/> Somewhat excessively drained <input type="checkbox"/> Well drained <input checked="" type="checkbox"/> Moderately well drained <input type="checkbox"/> Somewhat poorly drained <input type="checkbox"/> Poorly drained <input type="checkbox"/> Very poorly drained		SITE CHARACTERISTICS Elevation: ± <input type="checkbox"/> m <input type="checkbox"/> ft. Slope (deg): <u>0</u> Aspect (deg): Compass Type: <input type="checkbox"/> magnetic <input checked="" type="checkbox"/> true	Plot Location: (directions to plot, landscape content) <u>35 ft from end of restricted brush on right bench</u>
WATER Percent of Plot Submerged: <u>0</u> % Mean Water Depth: <u>6</u> cm		Plot Placement <input type="checkbox"/> Representative <input checked="" type="checkbox"/> Random <input type="checkbox"/> Stratified random <input type="checkbox"/> Transect component <input type="checkbox"/> Systematic (grid) <input type="checkbox"/> Capture specific feature	Plot Rationale: (why location was chosen for the plot) <u>Random selection for new plots</u>
TAXONOMIC STANDARD USED FOR PLANT IDENTIFICATION Authority: <u>Reichard</u> , Publ. Date:		Other Notes: (invasive species, erosion, disturbances, etc.) <u>Microstegium virg./ Puhis argutus</u>	□ more...

Required Fields in Bold and Underlined.

*Definitions and/or values are in the Definitions section of the CVS Field Guide.

Planted Woody Stem Data: CVS Levels 1 & 2

Leader: Ben Fox Project: Lyle con Team: JJB Plot: New #7 Date: 9/28/06 Page 2 of 3

Species Name	Source	Coordinates		ddh	Height	DBH	Vigor	Damage
		X (m)	Y (m)	(mm)	(cm)	(cm)		
<u>Acer Rubrum</u>	<u>C</u>	<u>1.2</u>	<u>2.3</u>	<u>5/16</u>	<u>43</u>		<u>2</u>	<u>Deer/ins</u>
<u>Acer Rubrum</u>		<u>1.7</u>	<u>4.7</u>	<u>5/16</u>	<u>37</u>		<u>2</u>	<u>Deer/ins</u>
<u>Platanus occ.</u>		<u>1.7</u>	<u>7.8</u>	<u>7/16</u>	<u>54</u>		<u>2</u>	<u>Deer/ins</u>
<u>Betula nigra</u>		<u>2.0</u>	<u>7.2</u>	<u>5/16</u>	<u>45</u>		<u>2</u>	<u>Deer/ins</u>
<u>Nyssa aquatica</u>		<u>2.5</u>	<u>1.7</u>	<u>8/16</u>	<u>48</u>		<u>3</u>	
<u>Platanus occ.</u>		<u>3.5</u>	<u>8.9</u>	<u>4/16</u>	<u>39</u>		<u>2</u>	<u>Deer/ins</u>
<u>Salix nigra</u>		<u>3.8</u>	<u>9.8</u>	<u>5/16</u>	<u>52</u>		<u>3</u>	
<u>Betula nigra</u>		<u>4.1</u>	<u>9.4</u>	<u>6/16</u>	<u>47</u>		<u>2</u>	<u>Deer/ins</u>
<u>Acer Rubrum</u>		<u>5.5</u>	<u>9.8</u>	<u>3/16</u>	<u>26</u>		<u>1</u>	<u>Deer/ins</u>
<u>Betula nigra</u>		<u>5.7</u>	<u>8.0</u>	<u>4/16</u>	<u>43</u>		<u>2</u>	<u>Deer/ins</u>
<u>Betula nigra</u>		<u>5.7</u>	<u>5.0</u>	<u>3/16</u>	<u>36</u>		<u>1</u>	
<u>Betula nigra</u>		<u>6.0</u>	<u>1.0</u>	<u>4/16</u>	<u>42</u>		<u>2</u>	<u>INS</u>
<u>Salix nigra</u>		<u>6.0</u>	<u>1.6</u>		<u>94</u>	<u>5/16</u>	<u>2</u>	<u>Deer/ins</u>
<u>Betula nigra</u>		<u>6.5</u>	<u>6.0</u>	<u>4/16</u>	<u>37</u>		<u>2</u>	<u>Deer/ins</u>
<u>Platanus occ</u>		<u>7.6</u>	<u>2.2</u>	<u>5/16</u>	<u>49</u>		<u>2</u>	<u>Deer/ins</u>
<u>Betula nigra</u>	<u>↓</u>	<u>8.0</u>	<u>2.8</u>	<u>5/16</u>	<u>38</u>		<u>2</u>	<u>Deer/ins</u>
<u>Betula nigra</u>		<u>8.0</u>	<u>9.0</u>	<u>5/16</u>	<u>44</u>		<u>2</u>	
<u>Acer Rubrum</u>	<u>C</u>	<u>10.0</u>	<u>8.0</u>	<u>5/16</u>	<u>43</u>		<u>3</u>	
<u>Salix nigra</u>	<u>LS</u>	<u>10.0</u>	<u>1.0</u>	<u>9/16</u>	<u>76</u>		<u>3</u>	

Source: Cultivated, Transplant, Live stake, Ball and Burlap, Pot, Bare Root Vigor: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=Dead, Missing.

Damage: Removal, Cut, Mowing, Beaver, Deer, Rodents, Insects, Game, Livestock, Other/Unknown Animal, Human Trampled, Site Too Wet, Site Too Dry, Flood, Drought, Storm, Hurricane, Diseased, Vine Strangulation, Unknown, specify other.

Natural Woody Stem Data: CVS Levels 2 & 3

Leader: Bhx Project: Lylee Team: SSk Plot: 7 Date: 7/28/06 Area (=100m²): 1 Page 3 of 3

Species Name	<input checked="" type="checkbox"/> c	Mod*	SEEDLINGS — HEIGHT CLASSES			SAPLINGS — DBH			TREES — DBH									
			Sub-Seed	10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5 cm	2.5-	5-	10-	15-	20-	25-	30-	35-	≥40 (write dbh)
<u>Liriodendron</u>			—	••	••	•	—											
<u>Liquidambar sty</u>			—	••	••	•	—											
<u>Betula nigra</u>			—	•	••		—											
<u>Winged elm</u>			—			•	—											
<u>Nyssa Aquatica</u>			—		••		—											
<u>Acer Rubrum</u>			—	••	••		—											
<u>Platanus occ.</u>			—	•	•		—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											
			—				—											



1. Bank Erosion: Moderate-3/30/06



2. Bank Erosion: Severe-3/30/06



3. Bank Erosion: Moderate-3/30/06



4. Bank Erosion: Severe-3/30/06

Photos taken during the initial assessment conducted in March 2006

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix A2. Vegetation Problem Area Photos





1. Monitoring Plot 1



2. Monitoring Plot 2



3. Monitoring Plot 3



4. Monitoring Plot 4



5. Monitoring Plot 5



6. Monitoring Plot 6



7. Monitoring Plot 7

Photos were taken during the vegetation Assessment Conducted September 27-28, 2006

Prepared For:

Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423



Appendix A3. Vegetation Monitoring Plot Photos




Appendix B
(Click here)

APPENDIX B

Geomorphic and Stream Stability Data

1. Problem Area Plan View
2. Representative Stream Problem Area Photos
3. Stream Photo Station Photos
4. Qualitative Visual Stability Assessment
5. Cross-section Plots and Raw Data Tables*
6. Longitudinal Plots and Raw Data Tables*
7. Pebble Count Plots and Raw Data Tables*

*Raw data tables have been provided electronically.



NOTES:
 1. GENERAL SITE DATA PROVIDED BY NCEEP.
 2. ALL LOCATIONS ARE APPROXIMATE.

PROJECT NO. 423
 CATAWBA COUNTY
 NORTH CAROLINA
 MONITORING
 YEAR 4 of 5



NC ECOSYSTEM ENHANCEMENT PROGRAM
 LYLE CREEK STREAM RESTORATION


APPENDIX B1
 PROBLEM AREAS PLAN VIEW

DATE : MARCH 2007
 SCALE : 1"=150'
 JOB NO.: 03060-001

FIGURE KEY



LEGEND			
	CHANNEL CENTERLINE		BANK EROSION - MODERATE
	BANK FULL		BANK EROSION - SEVERE
	PHOTO POINT		DOWNCUT/LOST RIFFLE
	CROSS VANE (CRSV)		MID-CHANNEL BAR
	J-HOOK VANE (JHV)		LATERAL BAR
	VEGETATION PLOT		STRUCTURE - STRESSED
			STRUCTURE - FAILED



GRAPHIC SCALE



(IN FEET)
1 inch = 40 ft.

MATCHLINE STA. 8+25
SEE FIGURE 2 OF 3



NOTES:
1. GENERAL SITE DATA PROVIDED BY NCEEP.
2. ALL LOCATIONS ARE APPROXIMATE.

PROJECT NO. 423
CATAWBA COUNTY
NORTH CAROLINA
MONITORING
YEAR 4 of 5



NC ECOSYSTEM ENHANCEMENT PROGRAM
LYLE CREEK STREAM RESTORATION

APPENDIX B1
PROBLEM AREAS PLAN VIEW

DATE : MARCH 2007
SCALE : 1"=40'
JOB NO.: 03060-001

FIGURE 1 OF 3



LEGEND

	CHANNEL CENTERLINE		BANK EROSION - MODERATE
	BANK FULL		BANK EROSION - SEVERE
	PHOTO POINT		DOWNCUT/LOST RIFFLE
	CROSS VANE (CRSV)		MID-CHANNEL BAR
	J-HOOK VANE (JHV)		LATERAL BAR
	VEGETATION PLOT		STRUCTURE - STRESSED
			STRUCTURE - FAILED

MATCHLINE STA. 8+25
SEE FIGURE 1 OF 3

MATCHLINE STA. 13+75
SEE FIGURE 3 OF 3

NEW VEG PLOT 5

VEG PLOT 2


9+00

10+00

X-SECTION-4
11+00

12+00

X-SECTION-6
13+00



NOTES:
1. GENERAL SITE DATA PROVIDED BY NCEEP.
2. ALL LOCATIONS ARE APPROXIMATE.

PROJECT NO. 423
CATAWBA COUNTY
NORTH CAROLINA
MONITORING
YEAR 4 of 5




NC ECOSYSTEM ENHANCEMENT PROGRAM
LYLE CREEK STREAM RESTORATION

APPENDIX B2
PROBLEM AREAS PLAN VIEW


DATE : MARCH 2007
SCALE : 1"=40'
JOB NO.: 03060-001

FIGURE 2 OF 3

MATCHLINE STA. 13+75 SEE FIGURE 2 OF 3




LEGEND	
	CHANNEL CENTERLINE
	BANK FULL
	PHOTO POINT
	CROSS VANE (CRSV)
	J-HOOK VANE (JHV)
	VEGETATION PLOT
	BANK EROSION - MODERATE
	BANK EROSION - SEVERE
	DOWNCUT/LOST RIFFLE
	MID-CHANNEL BAR
	LATERAL BAR
	STRUCTURE - STRESSED
	STRUCTURE - FAILED



NOTES:
1. GENERAL SITE DATA PROVIDED BY NCEEP.
2. ALL LOCATIONS ARE APPROXIMATE.

PROJECT NO. 423
CATAWBA COUNTY
NORTH CAROLINA
MONITORING
YEAR 4 of 5



NC ECOSYSTEM ENHANCEMENT PROGRAM
LYLE CREEK STREAM RESTORATION

APPENDIX B2
PROBLEM AREAS PLAN VIEW

DATE : MARCH 2007
SCALE : 1"=40'
JOB NO.: 03060-001

FIGURE 3 OF 3



1. Bank Erosion: Moderate-3/30/06



2. Bank Erosion: Severe-3/30/06

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B2. Representative Stream Problem Area Photos





3. Downcut/Lost Riffle-3/30/06



4. Lateral Bar-3/30/06

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B2. Representative Stream Problem Area Photos





5. Mid-Channel Bar-3/30/06



6. Structure failed-3/30/06

Prepared For:

Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423



Appendix B2. Representative Stream Problem Area Photos





7. Structure stressed-3/30/06

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B2. Representative Stream Problem Area Photos





Photo Point 1: Upstream-9/25/06



Photo Point 1: Downstream-9/25/06



Photo Point 2: Upstream-9/25/06



Photo Point 2: Downstream-9/25/06

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B3. Stream Photo Station Photos





Photo Point 3: Upstream-9/25/06



Photo Point 3: Downstream-9/25/06



Photo Point 4: Upstream-9/25/06



Photo Point 4: Downstream-9/25/06

Prepared For:

Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423



Appendix B3. Stream Photo Station Photos





Photo Point 5: Upstream-9/25/06



Photo Point 5: Downstream-9/25/06



Photo Point 6: Upstream-9/25/06



Photo Point 6: Downstream-9/25/06

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B3. Stream Photo Station Photos





Photo Point 7: Upstream-9/25/06



Photo Point 7: Downstream-9/25/06



Photo Point 8: Upstream-9/25/06



Photo Point 8: Downstream-9/25/06

Prepared For:

Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423



Appendix B3. Stream Photo Station Photos





Photo Point 9: Upstream-9/25/06



Photo Point 9: Downstream-9/25/06



Photo Point 10: Upstream-9/25/06



Photo Point 10: Downstream-9/25/06

Prepared For:

Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423



Appendix B3. Stream Photo Station Photos





Photo Point 11: Upstream-9/25/06



Photo Point 11: Downstream-9/25/06



Photo Point 12: Upstream-9/25/06



Photo Point 12: Downstream-9/25/06

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B3. Stream Photo Station Photos



Lyle Creek/Project No. 423, Reach 1: Enhancement Level I (700 ft) (Cells noted with (-), data was not provided)						
Feature Category		(# Stable) Number Performing as Intended	Total Number assessed per 2006 survey	Total Number/feet in unstable state	% Perform in Stable Condition	Feature Perform Mean or Total
A. Riffles	1. Present?	12	12	0	100%	97.90%
	2. Armor Stable?	12		0	100%	
	3. Facet grade appears stable?	12		0	100%	
	4. Minimal evidence of embedding/fining?	11		1	91.60%	
	5. Length appropriate?	-		-	-	
B. Pools	1. Present?	16	16	0	100%	87.50%
	2. Sufficiently deep?	12		4	75%	
	3. Length Appropriate?	-		-	-	
C. Thalweg	1. Upstream of meander bend centering?	15	15	0	100%	100%
	2. Downstream of meander centering?	15		0	100%	
D. Meanders	1. Outer bend in state of limited/controlled erosion?	12	15	2 moderate 1 severe	80%	93.30%
	2. Of those eroding, #w/concomitant point bar formation?	15		0	100%	
	3. Apparent Rc within spec?	-		-	-	
	4. Sufficient floodplain access and relief?	15		0	100%	
E. Bed General	1. General channel bed aggradation areas (bar formation)?	N/A		1/20 ft	87%	93.70%
	2. Channel bed degradation - areas of increasing down-cutting or head cutting?			0	100.00%	
F. Vanes	1. Free of back or arm scour?	8	9	1	89%	94.50%
	2. Height appropriate?	-	-	-	-	
	3. Angle and geometry appear appropriate?	-	-	-	-	
	4. Free of piping or other structural failures?	9	9	0	100%	
G. Wads/Boulders	1. Free of scour?	N/A				
	2. Footing stable?					
H. Bank Protection	1. Actively eroding, wasting, or slumping bank	N/A	N/A	80/700	89%	89%

Prepared For:

Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007
Project No.: 423



Appendix B4. Qualitative Visual Stability Assessment



Lyle Creek /Project No. 423, Reach 2: Relocation Restoration (1240 ft) (Cells noted with (-), insufficient data provided)						
Feature Category		(# Stable) Number Performing as Intended	Total Number assessed per 2006 survey	Total Number/feet in unstable state	% Perform in Stable Condition	Feature Perform Mean or Total
A. Riffles	1. Present?	12	18	6	66.70%	62.50%
	2. Armor Stable?	12		6	66.70%	
	3. Facet grade appears stable?	12		6	66.70%	
	4. Minimal evidence of embedding/fining?	9		9	50%	
	5. Length appropriate?	-		-	-	
B. Pools	1. Present?	12	13	0	83.30%	91.65%
	2. Sufficiently deep?	13		0	100%	
	3. Length Appropriate?	-		-	-	
C. Thalweg	1. Upstream of meander bend centering?	6	20	14	30%	50%
	2. Downstream of meander centering?	14		6	70%	
D. Meanders	1. Outer bend in state of limited/controlled erosion?	4	20	4 Moderate	3%	46.70%
	2. Of those eroding, #w/concomitant point bar formation?	4		12 Severe	25.40%	
	3. Apparent Rc within spec?	-		16	20%	
	4. Sufficient floodplain access and relief?	20		-	-	
E. Bed General	1. General channel bed aggradation areas (bar formation)?	N/A	N/A	0	100%	97.43%
	2. Channel bed degradation - areas of increasing down-cutting or head cutting?			1/5 ft	99.60%	
				6/90 ft	92.70%	
F. Vanes	1. Free of back or arm scour?	3	7	4	42.90%	35.80%
	2. Height appropriate?	-	-	-	-	
	3. Angle and geometry appear appropriate?	-	-	-	-	
	4. Free of piping or other structural failures?	2	7	5	28.60%	
G. Wads/Boulders	1. Free of scour?	N/A	N/A	N/A		
	2. Footing stable?					
H. Bank Protection	1. Actively eroding, wasting, or slumping bank	N/A	N/A	350/1240	72%	72%

Prepared For:

Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423



Appendix B4. Qualitative Visual Stability Assessment



Project Name: Lyle Creek														
Cross-Section: 1														
Feature: Pool														
2002			2003			2004			2005			2006		
As Built			Nov-03									Sep-06		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
1.00	816.76		0.00	816.81		19.64	814.25	LP	19.60	814.15	xl lp	17.60	814.79	
5.93	815.11		4.32	815.44		19.75	814.14		19.85	813.98	xl	22.10	814.10	
9.77	814.73		13.76	814.80		23.44	813.76		26.20	813.35	xl	28.60	813.55	
17.99	814.53		16.98	814.86		28.17	813.47		34.95	813.29	xl	32.60	813.57	
20.45	813.86		30.11	813.45		34.70	813.32	BKF	38.00	812.82	xl	35.60	813.43	
26.75	813.32		34.70	813.10		38.13	812.87		41.64	812.47	xl	36.60	813.47	BKF/tob
31.96	813.08		40.82	812.28		39.21	812.56		43.02	811.97	xl	37.60	813.27	
35.79	812.99		43.22	811.80		43.43	811.98		44.25	811.60	xl lew	41.70	813.23	
37.44	812.65		44.95	811.47		43.93	811.73		45.02	811.34	xl	42.60	813.09	
38.81	812.65		46.45	811.17		45.68	811.37		47.38	811.31	xl	43.60	812.66	
41.00	812.21		47.47	811.06		47.39	811.50		49.74	811.36	xl	44.60	811.72	
42.64	811.78		48.31	811.22		48.40	811.53		51.00	811.54	xl rew	45.60	811.77	lew-ws
43.47	811.73		49.84	811.25		49.34	811.37		53.04	813.18	xl	45.60	811.64	
44.01	811.29		50.21	811.82		50.74	811.58		54.81	814.50	xl	46.60	811.08	
45.93	810.42		52.43	812.14		51.67	812.12		57.98	814.24	xl	47.60	811.09	
48.40	809.70		54.22	814.46		52.94	812.90		59.56	814.28	xl rp	48.60	811.03	
51.96	812.07		57.40	814.30		54.15	814.42					50.60	811.59	rew
53.88	813.08		66.43	813.48		54.20	814.46	RP				50.60	811.77	ws
54.15	814.44		71.96	812.96		59.69	814.37					51.60	812.36	
57.99	814.24		80.76	812.94								52.60	812.60	
60.73	813.95		91.07	812.96								53.60	813.47	BKF/tob
75.79	813.81											54.60	814.34	
85.93	814.20											56.60	814.64	
98.81	814.63											58.60	814.42	
102.92	813.66											60.10	814.30	rpin-grd
109.77	811.29											60.10	814.46	rpin-top-bm
117.99	811.82											60.90	814.15	wood stake
125.93	814.82											67.90	813.58	
133.60	815.84													

Prepared For:




Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007
Project No.: 423

Appendix B5. Cross-Section Plots and Raw Data Tables



Cross-Section #1-Pool
Lyle Creek



2006 Summary Data	
Bankfull Cross-Sectional Area	18.9
Bankfull Width	17.6
Bankfull Mean Depth	1.1
Bankfull Max Depth	2.4
Width/Depth Ratio	16.3
Entrenchment Ratio	N/A



Cross-Section # 1 Pool: Upstream-9/25/06



Cross-Section # 1 Pool: Downstream-9/25/06

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B5. Cross-Section Plots and Raw Data Tables



Project Name: Lyle Creek
 Cross-Section: 2
 Feature: Riffle

2002 As Built			2003 Nov-03			2004			2005			2006 Sep-06		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
-28	812.58		0.23	813.59		17.11	812.83	LP	17.10	812.88		14.11	813.06	
-13.08	813.4576667		5.54	813.87		17.20	812.73	BKF	18.41	812.57		17.21	812.83	BKF
5.037333333	814.627875		17.92	812.88		19.38	811.84		21.41	810.96		18.41	812.63	ltob-
8.057	813.4576667		20.01	811.75		22.57	810.31		22.27	810.59		20.11	811.75	
12.31966667	813.135875		21.76	810.53		24.57	810.37		28.73	810.42		21.11	811.58	
16.938	812.9603333		23.53	810.33		26.26	810.11		29.90	810.54		22.11	811.18	
18.00366667	812.8725417		25.64	810.34		26.51	810.13		30.91	811.40		23.11	810.47	LEW
19.95733333	812.1997083		26.77	810.43		27.26	810.20		36.19	812.96		23.11	810.39	
21.20066667	810.9709583		28.46	810.52		28.89	810.34		40.10	813.58		24.11	810.42	
22.444	810.444375		29.20	810.51		30.21	810.52		45.47	813.26		25.11	810.25	
25.46366667	810.9417083		30.07	810.67		32.60	811.49		49.35	813.31		26.11	810.27	
27.595	810.7661667		31.12	811.12		34.95	812.27					27.61	810.32	
28.66066667	811.17575		31.56	811.43		37.00	813.25					29.01	810.56	
29.37133333	812.4044583		34.77	811.95		40.76	813.15					29.01	810.47	REW
30.96966667	812.8140417		36.99	813.25		48.85	812.99					30.11	810.98	
32.92366667	813.838		48.26	813.24		49.01	813.05	RP				31.11	811.67	
33.98933333	814.0427917		55.11	813.37								32.11	812.06	
37.897	813.5747083		59.50	813.34								33.61	812.18	
40.91666667	813.3406667											35.71	812.32	
44.469	813.311375											37.11	812.83	BKF/tob
59.03366667	813.311375											38.61	813.36	
												40.11	813.34	
												42.11	813.07	
												44.11	813.01	
												46.11	812.97	
												48.11	813.00	
												50.01	812.93	

Prepared For:




Lyle Creek Stream Restoration
 Year 4 of 5

Appendix B5. Cross-Section Plots and Raw Data Tables

Date: March 2007
 Project No.: 423



Cross-Section #2-Riffle
Lyle Creek



2006 Summary Data	
Bankfull Cross-Sectional Area	29.2
Bankfull Width	19.8
Bankfull Mean Depth	1.5
Bankfull Max Depth	2.6
Width/Depth Ratio	13.5
Entrenchment Ratio	>2.2



Cross-Section # 2 Riffle: Upstream-9/25/06



Cross-Section # 2 Riffle: Downstream-9/25/06

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B5. Cross-Section Plots and Raw Data Tables



Project Name: Lyle Creek

Cross-Section: 3

Feature: Pool

2002			2003			2004			2005			2006		
As Built			Nov-03									Sep-06		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
-48.40	812.54		0.00	812.35		9.10	812.20	LP	9.10	812.29		-2.40	812.30	
-34.35	812.15		9.07	812.21		10.16	810.76		10.52	812.30		0.60	812.32	
0.43	812.07		9.75	812.20		11.55	810.75		11.26	811.43		4.60	812.34	
6.12	812.20		11.33	810.44		12.86	810.33		15.24	810.33		8.60	812.27	wood stake-ground
9.46	812.20		13.02	810.31		16.84	810.18		17.73	810.43		10.60	812.42	BKF/tob
11.47	811.94		15.38	810.04		20.19	810.14		20.17	810.18		11.60	810.87	back of point bar
12.47	811.68		18.91	810.07		21.41	810.04		20.75	809.89		13.40	810.66	
13.47	811.29		21.63	810.25		21.51	810.04		21.38	809.84		15.60	810.77	
14.48	810.73		22.80	810.48		22.29	810.03		22.86	810.00		18.30	810.58	
15.81	810.09		24.42	810.79		22.88	810.29		23.95	810.86		19.10	810.38	lew
17.15	809.87		25.95	812.17		23.87	810.49		26.99	812.05		19.10	810.38	lew-ws
19.16	810.22		28.46	812.78		25.15	810.95		31.87	812.90		20.60	809.87	
20.16	810.17		33.55	813.24		26.15	812.09	BKF	34.10	813.38		22.30	810.04	
21.17	811.03		36.80	813.17		26.96	812.35					22.30	810.38	rew-ws
23.51	812.07		41.87	814.14		30.02	812.84					23.60	811.04	
25.51	812.84		53.17	815.21		33.71	813.14					25.00	811.54	
31.20	813.23					34.00	813.36	RP				26.60	812.06	
34.54	813.36											28.20	812.42	BKF/tob
38.56	814.43											30.60	812.70	
												32.60	812.86	
												34.00	813.12	rpin-ground
												34.00	813.38	rpin-top

Prepared For:




Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007
Project No.: 423

Appendix B5. Cross-Section Plots and Raw Data Tables



Cross-Section #3-Pool
Lyle Creek



2006 Summary Data	
Bankfull Cross-Sectional Area	26.4
Bankfull Width	17.6
Bankfull Mean Depth	1.5
Bankfull Max Depth	2.6
Width/Depth Ratio	11.7
Entrenchment Ratio	N/A



Cross-Section # 3 Pool: Upstream-9/25/06



Cross-Section # 3 Pool: Downstream-9/25/06

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B5. Cross-Section Plots and Raw Data Tables



Project Name: Lyle Creek

Cross-Section: 4

Feature: Riffle

2002			2003			2004			2005			2006		
As Built			Nov-03									Sep-06		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
-90.40	808.12		0.00	805.16		9.28	804.97	LP	9.28	805.18	x4 lp	2.48	805.18	
-85.58	806.93		9.56	805.00		10.81	804.78		11.69	804.79	x4	4.48	805.17	
-80.45	806.16		11.04	804.98		11.67	804.41		13.77	803.41	x4	6.48	805.05	
-58.44	805.61		11.53	804.87		12.98	804.00		16.21	802.87	x4	10.23	804.97	lpin-ground
-34.62	805.65		12.38	804.43		14.45	803.06		17.19	802.44	x4	10.48	804.8	BKF/tob
-26.48	804.84		12.85	804.06		15.75	802.63		17.88	802.24	x4 lew	12.48	804.31	
-9.60	804.84		14.44	802.97		16.30	802.35		18.85	802.18	x4	13.48	803.73	
-2.36	805.48		15.26	803.07		17.75	802.03		19.63	802.50	x4	15.48	803.60	
4.88	805.23		16.02	802.62		19.17	802.35		22.28	804.92	x4	16.28	803.20	
8.49	805.40		17.73	802.29		19.83	802.68		23.73	805.13	x4	16.88	802.84	
11.51	805.01		18.82	802.23		20.63	803.80		24.88	805.05	x4 rp	17.48	802.37	lew-ws
12.41	804.59		19.55	802.51		22.90	804.92	BKF				17.78	802.24	
13.62	804.12		19.82	802.75		23.98	804.90					18.48	802.17	
14.52	803.57		20.52	803.13		24.50	804.67	RP				19.18	802.14	tw
15.73	802.63		21.61	803.92								19.98	802.37	rew-ws
17.84	802.50		22.36	804.35								20.28	802.75	
19.35	802.08		22.94	804.92								21.48	803.91	
20.55	802.29		24.88	804.89								22.65	804.80	BKF/tob
20.86	803.23		28.18	804.93								23.48	804.97	
22.06	804.03		36.98	804.69								26.48	804.94	wd stake
22.97	804.89											29.48	804.83	
28.70	805.14											31.98	804.80	
42.56	805.82											25.18	804.93	
67.59	808.21													

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5


Date: March 2007

Project No.: 423

Appendix B5. Cross-Section Plots and Raw Data Tables



Cross-Section #4-Riffle
Lyle Creek



2006 Summary Data	
Bankfull Cross-Sectional Area	16.4
Bankfull Width	12.0
Bankfull Mean Depth	1.4
Bankfull Max Depth	2.7
Width/Depth Ratio	8.8
Entrenchment Ratio	>2.2



Cross-Section # 4 Riffle: Upstream-9/25/06



Cross-Section # 4 Riffle: Downstream-9/25/06

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Appendix B5. Cross-Section Plots and Raw Data Tables

Date: March 2007
Project No.: 423



Project Name: Lyle Creek

Cross-Section: 5

Feature: Riffle

2002			2003			2004			2005			2006		
As Built			Nov-03									Sep-06		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
-82.00	807.34		0.00	804.51		11.57	804.52	LP	11.57	804.36	x lp	9.65	804.52	
-77.91	806.24		9.43	804.54		15.46	804.50		16.52	804.23	x	13.55	804.48	lpin-top
-70.01	805.47		14.94	804.48		18.02	804.16	BKF	18.72	804.07	x	14.39	804.50	lpin-ground
-52.02	804.85		18.90	804.35		20.18	803.07		20.34	803.03	x	16.71	804.36	BKF/tob
-38.93	805.09		19.75	804.37		22.13	802.25		21.14	802.08	x lew	18.60	804.09	ltob
-29.94	804.70		21.32	803.59		23.33	801.93		22.34	801.78	x	20.13	803.20	
-16.04	804.66		23.11	802.61		24.21	801.83		24.43	801.94	x	21.62	802.46	
1.13	804.46		23.78	802.09		25.78	802.03		26.85	802.12	x rew	22.32	802.14	lew-ws
14.22	804.32		24.59	801.68		27.64	802.08		28.88	802.81	x	23.70	801.96	
22.12	804.27		26.30	801.95		29.14	801.94		31.21	803.49	x	25.10	801.80	
24.03	803.08		27.90	802.01		29.89	802.63		33.46	804.55	x	26.10	801.79	tw
25.67	802.07		28.64	802.14		31.79	803.42		36.87	804.71	x	27.10	801.86	
28.12	801.98		29.68	802.45		33.70	804.45		39.40	805.02	x rp	28.40	801.94	
28.39	801.78		30.93	803.27		39.53	804.65					28.40	802.14	rew-ws
29.48	801.98		31.70	803.45		44.41	804.64					29.00	802.69	
30.03	802.31		33.68	804.45		44.91	804.91	RP				31.10	803.38	
31.66	803.32		39.08	804.72								32.10	803.79	
33.03	804.56		45.92	805.10								33.60	804.36	BKF/tob
37.11	804.70											37.10	804.62	
39.02	804.85											39.40	804.91	rpin-top
49.11	805.33													
59.19	809.16													

Prepared For:




Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007
Project No.: 423

Appendix B5. Cross-Section Plots and Raw Data Tables



Cross-Section #5-Riffle
Lyle Creek



2006 Summary Data	
Bankfull Cross-Sectional Area	20.5
Bankfull Width	14.8
Bankfull Mean Depth	1.4
Bankfull Max Depth	2.6
Width/Depth Ratio	10.7
Entrenchment Ratio	>2.2



Cross-Section # 5 Riffle: Upstream-9/25/06



Cross-Section # 5 Riffle: Downstream-9/25/06

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B5. Cross-Section Plots and Raw Data Tables



Project Name: Lyle Creek

Cross-Section: 6

Feature: Pool

2002			2003			2004			2005			2006		
As Built			Nov-03									Sep-06		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
-81.33	807.30		0.15	804.51		17.33	804.51	LP	17.33	804.34	x6lp	13.33	804.39	
-77.33	806.22		12.94	804.29		17.68	804.42		17.42	804.17	x6	17.33	804.27	lpin-ground
-69.31	805.48		17.50	804.17		17.89	804.28		20.90	804.14	x6	17.33	804.31	lpin-top
-51.13	804.83		20.50	804.18		22.16	804.06	BKF	22.32	804.06	x6	20.33	804.34	ltob-bkf
-38.18	805.09		22.58	804.06		24.22	803.22		24.21	803.09	x6	22.43	804.03	
-29.24	804.70		23.38	803.35		27.06	802.18		25.36	802.77	x6	24.03	803.51	
-15.07	804.61		24.47	803.17		27.97	801.83		27.14	802.37	x6	25.23	803.10	
1.89	804.43		25.29	802.31		29.18	801.64		28.06	801.95	x6	26.33	802.82	
13.91	804.13		26.95	802.03		30.71	801.46		29.01	801.92	x6lew	27.33	802.36	
16.99	804.22		28.18	801.81		32.80	801.31		30.89	801.65	x6	29.33	802.07	lew-ws
23.77	804.35		29.18	801.86		34.01	801.36		31.50	801.52	x6	29.33	802.03	
25.93	803.61		31.06	801.84		35.07	802.33		32.29	801.63	x6	30.03	801.94	
26.85	803.22		33.45	801.48		37.89	804.42		34.16	801.81	x6rew	30.43	801.95	
27.78	802.83		33.81	801.50		40.58	804.78		35.16	802.60	x6	31.23	801.85	
29.93	802.26		34.67	801.92		45.30	805.09		37.02	803.50	x6	32.03	801.71	tw
31.17	801.70		34.85	802.03		49.46	805.51	RP	37.77	804.29	x6	33.13	801.77	
33.32	801.39		36.11	803.14					41.04	804.88	x6	33.73	801.88	
34.25	801.70		37.89	804.42					41.13	805.04	x6rp	33.73	802.07	rew-ws
35.79	803.13		40.58	804.78								34.73	802.27	
37.95	804.57		45.30	805.09								35.63	803.14	
42.88	805.13		49.46	805.51								36.33	803.51	
47.81	805.43											37.83	804.34	BKF
58.91	806.57											40.93	804.98	
												43.33	805.15	

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5


Appendix B5. Cross-Section Plots and Raw Data Tables

Date: March 2007

Project No.: 423



Cross-Section #6-Pool
Lyle Creek



2006 Summary Data	
Bankfull Cross-Sectional Area	25.7
Bankfull Width	17.5
Bankfull Mean Depth	1.5
Bankfull Max Depth	2.6
Width/Depth Ratio	11.9
Entrenchment Ratio	N/A



Cross-Section # 6 Pool: Upstream-9/25/06



Cross-Section # 6 Pool: Downstream-9/25/06

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B5. Cross-Section Plots and Raw Data Tables



Project Name: Lyle Creek
 Cross-Section: 7
 Feature: Pool

2002			2003			2004			2005			2006		
As Built			Nov-03									Sep-06		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
5.37	803.18		0.00	803.14		0.12	803.16		7.50	803.32	lp			
13.51	803.35		8.62	803.22		0.14	803.13	LP	7.57	803.14		0.00	803.02	
15.65	803.24		15.09	803.39		5.81	803.11	LP	11.29	803.23		4.00	803.32	
16.50	802.97		16.45	802.91		11.98	803.28		13.25	803.19		6.00	803.28	
18.64	801.89		17.50	801.99		14.22	803.41		13.88	800.45		8.00	803.35	
19.07	801.03		18.10	801.38		15.22	803.30		16.61	800.50		10.00	803.34	
19.50	800.82		18.16	801.12		16.37	802.69		17.05	800.40		13.04	803.01	BKF
21.64	801.20		19.01	801.03		16.48	801.23	W	18.05	800.55		11.40	801.19	
23.35	801.09		20.42	800.95		17.90	800.90		19.00	800.92	rew	13.00	801.23	lew
24.21	801.14		22.31	801.07		22.16	800.60	T	21.61	801.66		13.00	800.88	ws
25.06	801.68		24.22	801.28		24.45	801.18	EW	23.31	802.14		13.70	800.66	
26.78	802.49		25.08	801.44		25.41	801.94		27.22	802.96		14.30	800.53	
27.63	803.02		25.57	801.77		27.16	802.78	BKF	32.49	802.75		14.90	800.49	
36.19	802.97		26.70	802.65		30.80	803.20		35.06	803.02		16.00	800.49	
41.76	803.51		27.91	803.05		34.71	802.99		35.24	803.22	rp	17.00	800.62	
53.75	804.31		29.76	803.12		35.10	803.03					18.47	800.88	rew-ws
68.73	804.42		36.22	803.00		35.15	803.22	RP				19.08	801.02	
76.86	804.47		42.75	803.64								19.60	801.20	
86.71	805.39											20.83	801.54	
												21.81	801.88	
												23.40	802.26	
												26.00	802.69	
												27.00	803.01	BKF
												30.00	803.00	
												33.00	802.97	
												35.20	802.98	rpin-ground
												35.20	803.22	rpin-top

Prepared For:




Lyle Creek Stream Restoration
 Year 4 of 5

Date: March 2007
 Project No.: 423

Appendix B5. Cross-Section Plots and Raw Data Tables



Cross-Section #7-Pool
Lyle Creek



2006 Summary Data	
Bankfull Cross-Sectional Area	22.7
Bankfull Width	13.9
Bankfull Mean Depth	1.6
Bankfull Max Depth	2.5
Width/Depth Ratio	8.6
Entrenchment Ratio	N/A



Cross-Section # 7 Pool: Upstream-9/25/06



Cross-Section # 7 Pool: Downstream-9/25/06

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B5. Cross-Section Plots and Raw Data Tables



2006									
Station	TW-2006	WS-2006	BKF-2006	Notes	Station	TW-2006	WS-2006	BKF-2006	Notes
0.00	811.30	812.39			304.40	811.02	811.50		
3.00	812.13	812.39	0.26	pool	308.40	810.46	811.50		
8.00	812.15	812.40			311.40	810.96	811.50		
10.00	811.20	812.30			314.40	811.12	811.40		glide
11.00	812.02	812.35			315.30	811.24	811.35		riffle
26.00	812.10	812.32			320.90	811.33	811.44		x-vane invert
35.00	812.03	812.35			327.90	809.92	811.22	1.30	max pool
42.00	812.30	812.39			333.90	810.42	811.17		glide
53.00	812.00	812.28		riffle	334.90	810.62	811.10		riffle
65.00	811.95	812.24			344.40	810.76	811.01		run
70.00	812.00	812.10			349.40	810.10	811.01		run
76.20	812.10	812.39			361.40	810.11	811.00		pool
86.00	811.75	812.50		invert cross-vane	364.40	809.64	811.00	1.36	max pool
100.09	811.76	812.23			368.40	810.30	810.98		glide
117.65	811.70	812.12	0.42	max pool	371.40	810.68	810.96		
127.40	811.55	812.12		invert-cross vane	382.90	810.01	810.86		
143.20	811.88	812.04			385.40	809.82	810.86		
148.40	811.90	812.15		riffle	390.00	810.53	810.82		invert x-vane
180.40	811.55	811.87		run	394.90	809.51	810.71	1.20	max pool
195.80	811.23	811.86		pool	409.80	810.18	810.68		glide
202.40	810.59	811.86	1.27	max pool	411.10	810.25	810.68		run
207.40	811.26	811.86		glide	425.40	809.92	810.65		pool
210.40	811.44	811.84		run	434.80	809.18	810.64	1.46	maxpool2
213.40	811.60	811.80		riffle	438.90	810.01	810.63		glide
221.40	811.64	811.80		invert	440.40	810.22	810.60		rf
230.40	810.44	811.69			441.40	810.08	810.58		run/pool
235.40	811.11	811.66		glide	446.40	809.87	810.57	0.70	maxpool
237.40	811.35	811.62		riffle	450.40	810.07	810.57		glide
246.90	811.04	811.56		run	452.60	810.18	810.48		rf
253.40	810.96	811.52		pool/tree down	483.40	809.67	810.27		pool
259.40	810.70	811.52	0.82	max pool	491.70	808.42	810.26	1.84	max pool
270.40	810.85	811.50		pool	499.40	809.68	810.26		glide
274.40	810.92	811.50		glide	500.00	810.00	810.26		x-vane invert
277.40	810.93	811.50	0.57	run/ool,compound	503.60	807.21	809.58	2.37	max pool
287.40	810.67	811.50							

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B6. Longitudinal Plots and Raw Data Tables



2006									
Station	TW-2006	WS-2006	BKF-2006	Notes	Station	TW-2006	WS-2006	BKF-2006	Notes
523.40	809.08	809.57		glide	781.47	806.54	807.44	0.90	max pool
527.40	809.36	809.56		riffle	786.47	806.52	807.44		glide
533.50	808.76	809.35		pool	791.47	806.76	807.40		riffle
536.40	809.04	809.28		run	804.47	807.12	807.40		run
542.90	807.65	809.25	1.60	max pool	821.27	806.43	806.56		riffle
561.40	808.78	809.24		glide	834.07	805.96	806.50		pool
563.00	809.02	809.22		x-vane invert	843.97	805.34	806.44	1.10	max pool
567.40	806.85	808.88	2.03	max pool	851.47	805.93	806.43		glide
572.50	808.19	808.88			855.47	805.95	806.43		run
580.90	808.48	808.87		glide	874.91	806.34	806.43		x-vane invert
584.10	808.54	808.84		riffle	883.71	805.06	805.98		pool
590.40	808.07	808.67		pool	895.41	803.75	805.95		
598.40	807.52	808.67	1.15	max pool	901.71	805.41	805.95		glide
606.80	808.03	808.66		glide	905.71	805.71	805.88		riffle
610.00	808.29	808.65		run/shallow pool	932.71	804.99	805.51		run/pool
628.40	807.90	808.60			936.71	804.57	805.41	0.84	max
636.80	808.01	808.56		glide	938.71	805.23	805.41		glide
643.50	808.07	808.53		riffle	940.71	804.81	805.39		run
648.10	808.32	808.48		x-vane invert	964.71	805.14	805.30		riffle
656.00	806.63	808.19	1.56	max pool	972.71	804.68	805.04		run
660.90	807.42	808.18		glide	975.71	804.39	804.97		pool
664.40	807.74	808.04		riffle	978.71	803.99	804.97	0.98	max pool
679.40	807.61	808.03		run	981.21	804.51	804.95		glide
687.40	807.24	807.92		pool	994.71	804.37	804.94		run
691.80	807.07	807.92	0.85	max pool	1002.71	804.61	804.92		riffle
695.60	807.36	807.88		glide	1007.71	804.35	804.81		pool
697.40	807.36	807.88		riffle	1014.71	803.74	804.81	1.07	max
705.90	807.44	807.84		run	1016.71	804.21	804.61		run
712.40	807.00	807.81		pool	1022.71	803.91	804.59		
718.40	805.90	807.81	1.91	max pool	1029.11	804.20	804.29		riffle
727.40	807.00	807.80		glide	1052.71	803.68	804.12		pool
730.20	807.20	807.80		riffle	1063.21	802.80	804.12	1.32	max pool
733.17	807.21	807.63		x-vane invert	1803.48	796.46	797.94	1.48	max pool
738.47	806.17	807.47	1.30	max pool	1814.48	797.05	797.68		glide
743.77	806.98	807.46		glide	1817.48	797.19	797.68		
746.47	806.85	807.46		run	1831.48	797.25	797.67		
776.47	806.80	807.46		pool					

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B6. Longitudinal Plots and Raw Data Tables



2006									
Station	TW-2006	WS-2006	BKF-2006	Notes	Station	TW-2006	WS-2006	BKF-2006	Notes
1068.71	803.30	804.06		glide	1458.98	800.42	800.81		glide
1070.71	803.28	804.04		run/pool	1463.28	800.77	800.81		mcb
1078.71	803.75	804.03		rifle	1474.48	800.07	800.81		pool
1096.71	802.45	803.74			1478.78	800.72	800.76		run
1103.00	803.71	803.73			1485.28	800.27	800.76		pool
1109.71	802.76	803.18		run	1489.48	799.47	800.61		
1111.80	802.72	803.15			1496.48	800.52	800.61		rifle
1118.71	802.70	803.07		rifle	1509.48	800.11	800.60		
1128.71	802.51	803.00			1529.08	799.46	800.11		pool
1133.21	802.03	802.98		pool	1535.48	799.13	799.69		
1140.71	802.20	802.96		glide	1541.48	799.50	799.69		glide
1144.71	802.54	802.86		rifle	1545.48	799.55	799.67		run
1167.11	802.51	802.79		run	1573.48	799.14	799.61		rifle
1174.71	802.35	802.76		pool	1577.48	798.80	799.43		pool
1181.71	800.93	802.73	1.80	max pool	1584.48	798.13	799.38	1.25	max pool
1188.11	801.89	802.73		glide	1588.48	798.96	799.38		glide
1196.50	802.21	802.41		run	1591.48	799.04	799.38		run
1222.01	802.04	802.48			1616.48	799.08	799.38		
1248.71	802.15	802.33		rifle	1627.48	799.11	799.38		pool
1256.71	802.06	802.40			1643.48	798.56	799.22		
1259.50	801.63	802.23			1662.10	796.79	799.22		glide
1266.20	801.83	802.04			1662.93	798.51	799.22		invert
1269.80	801.56	802.03		j-hook invert	1664.00	798.53	799.21		rifle
1302.48	799.99	802.01			1688.48	797.46	799.16		
1317.48	801.53	801.99		glide	1698.48	797.93	798.68		run
1322.48	801.96	801.99		rifle	1706.48	798.26	798.41		invert
1341.48	801.54	801.98		run	1708.48	798.10	798.38		run
1348.48	800.83	801.64			1721.18	798.00	798.24		
1362.48	800.97	801.64			1727.48	797.95	798.19		rifle
1374.48	801.64	801.64			1736.78	797.59	798.13		run
1387.48	801.32	801.61		pool	1746.60	797.76	798.00		invert
1392.48	800.25	801.25	1.00	max pool	1750.48	797.61	797.99		
1419.48	801.07	801.25		rifle	1774.48	797.60	797.97		pool
1429.48	800.66	801.15			1786.48	796.70	797.97	1.27	max pool
1439.48	800.58	800.92		run	1788.78	797.97	797.94		x-vane invert
1444.48	800.36	800.84		pool					
1452.48	800.35	800.84							

Prepared For:




Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007
Project No.: 423

Appendix B6. Longitudinal Plots and Raw Data Tables



Lyle Creek
 Reach 1
 Longitudinal Profile
 2006 Monitoring Year



Prepared For:



Lyle Creek Stream Restoration
 Year 4 of 5


Date: March 2007

Project No.: 423

Appendix B6. Longitudinal Plots and Raw Data Tables



Lyle Creek
 Reach 2
 Longitudinal Profile
 2006 Monitoring Year



Prepared For:



Lyle Creek Stream Restoration
 Year 4 of 5


Date: March 2007

Project No.: 423

Appendix B6. Longitudinal Plots and Raw Data Tables



Lyle Creek
 Reach 2 Cont.
 Longitudinal Profile
 2006 Monitoring Year



Prepared For:



Lyle Creek Stream Restoration
 Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B6. Longitudinal Plots and Raw Data Tables



Project Name: Lyle Creek				
Riffle Slope				
Reach 1				
Riffle Station (ft)	Length (ft)	Water Elevation (ft)	Change	Slope (ft/ft)
53		812.5		
86	33	812.3	0.2	0.61%
148.4		812.15		
180.4	32	811.87	0.28	0.87%
213.4		811.8		
221.4	8	811.8	0	0.00%
237.4		811.62		
246.9	9.5	811.56	0.06	0.63%
320.9		811.4		
323.3	2.4	811.2	0.2	8.33%
334.9		811.1		
344.4	9.5	811.01	0.09	0.95%
440.4		810.6		
441.4	1	810.58	0.02	2.00%
452.6		810.48		
483.4	30.8	810.27	0.21	0.68%
527.4		809.56		
533.5	6.1	809.35	0.21	3.44%
584.1		808.84		
590.4	6.3	808.67	0.17	2.70%
643.5		808.53		
648.1	4.6	808.48	0.05	1.09%
664.4		808.04		
679.4	15	808.03	0.01	0.07%
697.4		807.88		

Project Name: Lyle Creek				
Riffle Slope				
Reach 2				
Riffle Station (ft)	Length (ft)	Water Elevation (ft)	Change	Slope (ft/ft)
705.9	8.5	807.84	0.04	0.47%
730.2		807.8		
733.17	2.97	807.63	0.17	5.72%
791.47		807.4		
804.47	13	807.4	0	0.00%
821.27		806.56		
834.07	12.8	806.5	0.06	0.47%
905.71		805.88		
932.71	27	805.51	0.37	1.37%
964.71		805.3		
972.71	8	805.04	0.26	3.25%
1002.71		804.92		
1007.71	5	804.81	0.11	2.20%
1029.11		804.29		
1052.71	23.6	804.12	0.17	0.72%
1078.71		804.03		
1109.71	31	803.18	0.85	2.74%
1118.71		803.07		
1133.21	14.5	802.98	0.09	0.62%
1144.71		802.86		
1167.11	22.4	802.79	0.07	0.31%
1248.71		802.33		
1266.2	17.49	802.04	0.29	1.66%
1322.48		801.99		
1341.48	19	801.98	0.01	0.05%
1419.48		801.25		
1439.48	20	800.92	0.33	1.65%
1496.48		800.61		
1529.08	32.6	800.11	0.5	1.53%
1573.48		799.61		
1577.48	4	799.43	0.18	4.50%
1660		799.21		
1698.48	38.48	798.68	0.53	1.38%
1727.48		798.19		
1736.78	9.3	798.13	0.06	0.65%

Project Name: Lyle Creek	
Pool Spacing	
Reach 1	
Station (ft)	Spacing (ft)
67	
95	28
124	29
202.5	78.5
239	36.5
269.5	30.5
309.4	39.9
321	11.6
366.3	45.3
391.2	24.9
430.5	39.3
455	24.5
486	31
549.6	63.6
585.4	35.8
612	26.6
643	31
686	43

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007
Project No.: 423

Appendix B6. Longitudinal Plots and Raw Data Tables



Project Name: Lyle Creek	
Pool Spacing	
Reach 2	
Station (ft)	Spacing (ft)
748.5	
795.7	47.2
837	41.3
879	42
915	36
963.5	48.5
1133.5	170
1182	48.5
1280	98
1370	90
1430	60
1467	37
1513	46
1562	49
1621	59
1764	143
1781	17

Project Name: Lyle Creek			
Pool Length			
Reach 1			
Station (ft)	Length (ft)	Station (ft)	Length (ft)
3		390	
53	50	411.1	21.1
86		425.4	
127.4	41.4	440.4	15
195.8	68.4	483.4	
210.4	14.6	500	16.6
221.4		527.4	27.4
237.4	16	533.5	
253.4		563	29.5
270.4	17	584.1	21.1
277.4	7	590.4	
320.9	43.5	648.1	38.1
323.4		664.4	16.3
334.9	11.5	687.4	
361.4		697.4	10
371.4	10		

Project Name: Lyle Creek			
Pool Length			
Reach 2			
Station (ft)	Length (ft)	Station (ft)	Length (ft)
712.4		1174.71	
730.2	17.8	1196.5	21.79
733.17		1266.2	
746.47	13.3	1322.48	56.28
776.47		1387.48	
791.47	15	1419.48	32
834.07		1444.48	
855.47	21.4	1478.78	34.3
874.91		1485.28	
905.71	30.8	1496.48	11.2
932.71		1529.08	
940.71	8	1545.48	16.4
975.71		1577.48	
994.71	19	1591.48	14
1007.71		1627.48	
1016.71	9	1660	32.52
1052.71		1706.48	
1070.71	18	1708.48	2
1133.21		1774.48	
1167.11	33.9	1788.78	14.3

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007
Project No.: 423

Appendix B6. Longitudinal Plots and Raw Data Tables



Project Name: Lyle Creek			
Pattern Measurements			
	Meander Wavelength (Lm)	Radius of Curvature (Rc)	Channel Beltwidth (Wblt)
Reach 1	161	15	29
	145	18	110
	166	25	80
	60	40	94
	105	25	43
	108	31	47
	123	38.9	47
	124	21	47
	153	42	52
	153	31	59
	152	25	61
	156	29	61
		33	81
		43	50
		50	48
		21	
		30	
		28	
Min	60	15	29
Max	166	50	110
Median	148.5	29.5	52

Project Name: Lyle Creek			
Pattern Measurements			
	Meander Wavelength (Lm)	Radius of Curvature (Rc)	Channel Beltwidth (Wblt)
Reach 2	61	13	27
	64	10	31
	60	12	34
	118	14	38
	81	13	30
	49	14	15
	68	21	30
	67	17	39
	80	21	23
	101	12.5	22
	118	21	28
	150	17	22
	62	16	40
	63	16	56
	48	17	32
	53	10	31
	42	15	23
	75	25	31
	79	15	49
	78	12	40
	65	40	40
Min	42	10	15
Max	150	40	56
Median	67	15	31

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007
Project No.: 423

Appendix B6. Longitudinal Plots and Raw Data Tables



Project Name: Lyle Creek											
Cross-Section: 1											
Feature: Pool											
			As Built			2003			2006		
Description	Material	Size (mm)	Total #	Item %	Cum %	Total #	Item %	Cum %	Total #	Item %	Cum %
Silt/Clay	silt/clay	0-0.062	9	24%	24%	14	14%	14%	26	26%	26%
Sand	very fine sand	0.062-0.125	10	26%	50%	14	14%	28%	24	24%	50%
	fine sand	0.125-0.25	6	16%	66%	9	9%	37%	16	16%	66%
	medium sand	0.25-0.50	5	13%	79%	22	22%	60%	14	14%	80%
	coarse sand	0.50-1.0	5	13%	92%	24	24%	84%	6	6%	86%
	very coarse sand	1.0-2.0	0	0%	92%	10	10%	94%	6	6%	92%
G r a v e l	very fine gravel	2.0-4.0	2	5%	97%	2	2%	96%	0	0%	92%
	fine gravel	4.0-5.7	0	0%	97%	1	1%	97%	1	1%	93%
	fine gravel	5.7-8.0	0	0%	97%	0	0%	97%	2	2%	95%
	medium gravel	8.0-11.3	0	0%	97%	1	1%	98%	3	3%	98%
	medium gravel	11.3-16.0	0	0%	97%	0	0%	98%	0	0%	98%
	course gravel	16.0-22.6	0	0%	97%	0	0%	98%	2	2%	100%
	course gravel	22.6-32.0	0	0%	97%	1	1%	99%	0	0%	100%
	very coarse gravel	32-45	0	0%	97%	0	0%	99%	0	0%	100%
	very coarse gravel	45-64	1	3%	100%	0	0%	99%	0	0%	100%
Cobble	small cobble	64-90	0	0%	100%	1	1%	100%	0	0%	100%
	medium cobble	90-128	0	0%	100%	0	0%	100%	0	0%	100%
	large cobble	128-180	0	0%	100%	0	0%	100%	0	0%	100%
	very large cobble	180-256	0	0%	100%	0	0%	100%	0	0%	100%
Boulder	small boulder	256-362	0	0%	100%	0	0%	100%	0	0%	100%
	small boulder	362-512	0	0%	100%	0	0%	100%	0	0%	100%
	medium boulder	512-1024	0	0%	100%	0	0%	100%	0	0%	100%
	large boulder	1024-2048	0	0%	100%	0	0%	100%	0	0%	100%
Bedrock	bedrock	40096	0	0%	100%	0	0%	100%	0	0%	100%
TOTAL/%of whole count			38	100%	100%	99	100%	100%	100	100%	100%

Prepared For:




Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007
Project No.: 423

Appendix B7. Pebble Count Plots and Raw Data Tables



Cross-Section #1 Pool
Lyle Creek



	d16	d35	d50	d84	d95	d100
As Built	0.00	0.08	0.09	0.52	2.33	64.00
2003	0.07	0.16	0.29	0.76	2.29	90.00
2006	0.04	0.09	0.13	0.83	8.00	22.60

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B7. Pebble Count Plots and Raw Data Tables



Project Name: Lyle Creek											
Cross-Section: 2											
Feature: Riffle											
			As Built			2003			2006		
Description	Material	Size (mm)	Total #	Item %	Cum %	Total #	Item %	Cum %	Total #	Item %	Cum %
Silt/Clay	silt/clay	0-0.062	9	15%	15%	14	14%	14%	10	10%	10%
Sand	very fine sand	0.062-0.125	9	15%	30%	17	17%	30%	36	36%	46%
	fine sand	0.125-0.25	12	20%	50%	11	11%	41%	10	10%	56%
	medium sand	0.25-0.50	2	3%	53%	17	17%	58%	20	20%	76%
	coarse sand	0.50-1.0	4	7%	60%	7	7%	65%	12	12%	88%
	very coarse sand	1.0-2.0	0	0%	60%	8	8%	73%	12	12%	100%
G r a v e l	very fine gravel	2.0-4.0	3	5%	65%	3	3%	75%	0	0%	100%
	fine gravel	4.0-5.7	1	2%	67%	3	3%	78%	0	0%	100%
	fine gravel	5.7-8.0	3	5%	72%	2	2%	80%	0	0%	100%
	medium gravel	8.0-11.3	2	3%	75%	0	0%	80%	0	0%	100%
	medium gravel	11.3-16.0	3	5%	80%	4	4%	84%	0	0%	100%
	course gravel	16.0-22.6	6	10%	90%	3	3%	87%	0	0%	100%
	course gravel	22.6-32.0	1	2%	92%	5	5%	92%	0	0%	100%
	very coarse gravel	32-45	4	7%	98%	5	5%	97%	0	0%	100%
	very coarse gravel	45-64	1	2%	100%	1	1%	98%	0	0%	100%
Cobble	small cobble	64-90	0	0%	100%	2	2%	100%	0	0%	100%
	medium cobble	90-128	0	0%	100%	0	0%	100%	0	0%	100%
	large cobble	128-180	0	0%	100%	0	0%	100%	0	0%	100%
	very large cobble	180-256	0	0%	100%	0	0%	100%	0	0%	100%
Boulder	small boulder	256-362	0	0%	100%	0	0%	100%	0	0%	100%
	small boulder	362-512	0	0%	100%	0	0%	100%	0	0%	100%
	medium boulder	512-1024	0	0%	100%	0	0%	100%	0	0%	100%
	large boulder	1024-2048	0	0%	100%	0	0%	100%	0	0%	100%
Bedrock	bedrock	40096	0	0%	100%	0	0%	100%	0	0%	100%
TOTAL/%of whole count			60	100%	100%	102	100%	100%	100	100%	100%

Prepared For:




Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007
Project No.: 423

Appendix B7. Pebble Count Plots and Raw Data Tables



Cross-Section #2-Riffle
Lyle Creek



	d16	d35	d50	d84	d95	d100
As Built	0.06	0.12	0.19	15.91	32.90	
2003	0.07	0.13	0.29	13.33	33.80	
2006	0.07	0.11	0.18	0.83	1.58	2.00

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B7. Pebble Count Plots and Raw Data Tables



Project Name: Lyle Creek											
Cross-Section: 3											
Feature: Pool											
			As Built			2003			2006		
Description	Material	Size (mm)	Total #	Item %	Cum %	Total #	Item %	Cum %	Total #	Item %	Cum %
Silt/Clay	silt/clay	0-0.062	9	15%	15%	18	18%	18%	28	28%	28%
Sand	very fine sand	0.062-0.125	9	15%	30%	14	14%	32%	25	25%	53%
	fine sand	0.125-0.25	12	20%	50%	1	1%	33%	20	20%	73%
	medium sand	0.25-0.50	2	3%	53%	10	10%	43%	5	5%	78%
	coarse sand	0.50-1.0	4	7%	60%	37	37%	79%	2	2%	80%
	very coarse sand	1.0-2.0	0	0%	60%	14	14%	93%	4	4%	84%
G r a v e l	very fine gravel	2.0-4.0	3	5%	65%	3	3%	96%	2	2%	86%
	fine gravel	4.0-5.7	1	2%	67%	1	1%	97%	4	4%	90%
	fine gravel	5.7-8.0	3	5%	72%	0	0%	97%	3	3%	93%
	medium gravel	8.0-11.3	2	3%	75%	0	0%	97%	3	3%	96%
	medium gravel	11.3-16.0	3	5%	80%	3	3%	100%	4	4%	100%
	course gravel	16.0-22.6	6	10%	90%	0	0%	100%	0	0%	100%
	course gravel	22.6-32.0	1	2%	92%	0	0%	100%	0	0%	100%
	very coarse gravel	32-45	4	7%	98%	0	0%	100%	0	0%	100%
	very coarse gravel	45-64	1	2%	100%	0	0%	100%	0	0%	100%
Cobble	small cobble	64-90	0	0%	100%	0	0%	100%	0	0%	100%
	medium cobble	90-128	0	0%	100%	0	0%	100%	0	0%	100%
	large cobble	128-180	0	0%	100%	0	0%	100%	0	0%	100%
	very large cobble	180-256	0	0%	100%	0	0%	100%	0	0%	100%
Boulder	small boulder	256-362	0	0%	100%	0	0%	100%	0	0%	100%
	small boulder	362-512	0	0%	100%	0	0%	100%	0	0%	100%
	medium boulder	512-1024	0	0%	100%	0	0%	100%	0	0%	100%
	large boulder	1024-2048	0	0%	100%	0	0%	100%	0	0%	100%
Bedrock	bedrock	40096	0	0%	100%	0	0%	100%	0	0%	100%
TOTAL/%of whole count			60	100%	100%	101	100%	100%	100	100%	100%

Prepared For:




Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007
Project No.: 423

Appendix B7. Pebble Count Plots and Raw Data Tables



Cross-Section #3-Pool
Lyle Creek



	d16	d35	d50	d84	d95	d100
As Built	0.06	0.12	0.19	15.91	32.90	
2003	0.00	0.23	0.45	1.01	2.47	
2006	0.04	0.08	0.12	2.00	10.20	16.00

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B7. Pebble Count Plots and Raw Data Tables



Project Name: Lyle Creek											
Cross-Section: 4											
Feature: Riffle											
			As Built			2003			2006		
Description	Material	Size (mm)	Total #	Item %	Cum %	Total #	Item %	Cum %	Total #	Item %	Cum %
Silt/Clay	silt/clay	0-0.062	9	15%	15%	34	37%	37%	21	21%	21%
Sand	very fine sand	0.062-0.125	9	15%	30%	12	13%	49%	33	33%	54%
	fine sand	0.125-0.25	12	20%	50%	4	4%	54%	20	20%	74%
	medium sand	0.25-0.50	2	3%	53%	8	9%	62%	0	0%	74%
	coarse sand	0.50-1.0	4	7%	60%	17	18%	81%	0	0%	74%
	very coarse sand	1.0-2.0	0	0%	60%	1	1%	82%	0	0%	74%
Gravel	very fine gravel	2.0-4.0	3	5%	65%	2	2%	84%	0	0%	74%
	fine gravel	4.0-5.7	1	2%	67%	2	2%	86%	0	0%	74%
	fine gravel	5.7-8.0	3	5%	72%	3	3%	89%	0	0%	74%
	medium gravel	8.0-11.3	2	3%	75%	1	1%	90%	0	0%	74%
	medium gravel	11.3-16.0	3	5%	80%	0	0%	90%	4	4%	78%
	course gravel	16.0-22.6	6	10%	90%	0	0%	90%	0	0%	78%
	course gravel	22.6-32.0	1	2%	92%	4	4%	95%	5	5%	83%
	very coarse gravel	32-45	4	7%	98%	1	1%	96%	2	2%	85%
	very coarse gravel	45-64	1	2%	100%	2	2%	98%	5	5%	90%
Cobble	small cobble	64-90	0	0%	100%	0	0%	98%	6	6%	96%
	medium cobble	90-128	0	0%	100%	1	1%	99%	4	4%	100%
	large cobble	128-180	0	0%	100%	1	1%	100%	0	0%	100%
	very large cobble	180-256	0	0%	100%	0	0%	100%	0	0%	100%
Boulder	small boulder	256-362	0	0%	100%	0	0%	100%	0	0%	100%
	small boulder	362-512	0	0%	100%	0	0%	100%	0	0%	100%
	medium boulder	512-1024	0	0%	100%	0	0%	100%	0	0%	100%
	large boulder	1024-2048	0	0%	100%	0	0%	100%	0	0%	100%
Bedrock	bedrock	40096	0	0%	100%	0	0%	100%	0	0%	100%
TOTAL/%of whole count			60	100%	100.00%	93	100%	100%	100	100%	100%

Prepared For:




Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007
Project No.: 423

Appendix B7. Pebble Count Plots and Raw Data Tables



Cross-Section #4-Riffle
Lyle Creek



	d16	d35	d50	d84	d95	d100
As Built	0.06	0.12	0.19	15.91	32.90	
2003	0.00	0.00	0.11	3.11	31.22	
2006	0.05	0.09	0.12	38.50	85.67	128.00

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B7. Pebble Count Plots and Raw Data Tables



Project Name: Lyle Creek											
Cross-Section: 5											
Feature: Riffle											
			As Built			2003			2006		
Description	Material	Size (mm)	Total #	Item %	Cum %	Total #	Item %	Cum %	Total #	Item %	Cum %
Silt/Clay	silt/clay	0-0.062	9	15%	15%	13	13%	13%	13	13%	13%
Sand	very fine sand	0.062-0.125	9	15%	30%	16	16%	29%	0	0%	13%
	fine sand	0.125-0.25	12	20%	50%	16	16%	45%	8	8%	21%
	medium sand	0.25-0.50	2	3%	53%	6	6%	52%	2	2%	23%
	coarse sand	0.50-1.0	4	7%	60%	6	6%	58%	10	10%	33%
	very coarse sand	1.0-2.0	0	0%	60%	3	3%	61%	0	0%	33%
G r a v e l	very fine gravel	2.0-4.0	3	5%	65%	1	1%	62%	0	0%	33%
	fine gravel	4.0-5.7	1	2%	67%	2	2%	64%	0	0%	33%
	fine gravel	5.7-8.0	3	5%	72%	6	6%	70%	0	0%	33%
	medium gravel	8.0-11.3	2	3%	75%	4	4%	74%	0	0%	33%
	medium gravel	11.3-16.0	3	5%	80%	4	4%	78%	0	0%	33%
	course gravel	16.0-22.6	6	10%	90%	9	9%	87%	8	8%	41%
	course gravel	22.6-32.0	1	2%	92%	7	7%	94%	14	14%	55%
	very coarse gravel	32-45	4	7%	98%	4	4%	98%	14	14%	69%
	very coarse gravel	45-64	1	2%	100%	2	2%	100%	15	15%	84%
Cobble	small cobble	64-90	0	0%	100%	0	0%	100%	8	8%	92%
	medium cobble	90-128	0	0%	100%	0	0%	100%	4	4%	96%
	large cobble	128-180	0	0%	100%	0	0%	100%	4	4%	100%
	very large cobble	180-256	0	0%	100%	0	0%	100%	0	0%	100%
Boulder	small boulder	256-362	0	0%	100%	0	0%	100%	0	0%	100%
	small boulder	362-512	0	0%	100%	0	0%	100%	0	0%	100%
	medium boulder	512-1024	0	0%	100%	0	0%	100%	0	0%	100%
	large boulder	1024-2048	0	0%	100%	0	0%	100%	0	0%	100%
Bedrock	bedrock	40096	0	0%	100%	0	0%	100%	0	0%	100%
TOTAL/%of whole count			60	100%	100%	99	100%	100%	100	100%	100%

Prepared For:




Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007
Project No.: 423

Appendix B7. Pebble Count Plots and Raw Data Tables



Cross-Section #5-Riffle
Lyle Creek



	d16	d35	d50	d84	d95	d100
As Built	0.06	0.12	0.19	15.91	32.90	
2003	0.07	0.13	0.33	17.52	30.24	
2006	0.17	17.65	28.64	64.00	118.50	180.00

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B7. Pebble Count Plots and Raw Data Tables



Project Name: Lyle Creek											
Cross-Section: 6											
Feature: Pool											
Description	Material	Size (mm)	As Built			2003			2006		
			Total #	Item %	Cum %	Total #	Item %	Cum %	Total #	Item %	Cum %
Silt/Clay	silt/clay	0-0.062	9	23%	23%	13	13%	13%	20	20%	20%
Sand	very fine sand	0.062-0.125	10	25%	48%	25	25%	38%	2	2%	22%
	fine sand	0.125-0.25	6	15%	63%	2	2%	40%	10	10%	32%
	medium sand	0.25-0.50	5	13%	75%	2	2%	42%	5	5%	37%
	coarse sand	0.50-1.0	5	13%	88%	9	9%	51%	9	9%	46%
	very coarse sand	1.0-2.0	0	0%	88%	4	4%	55%	0	0%	46%
Gravel	very fine gravel	2.0-4.0	2	5%	93%	3	3%	58%	0	0%	46%
	fine gravel	4.0-5.7	0	0%	93%	1	1%	59%	0	0%	46%
	fine gravel	5.7-8.0	0	0%	93%	1	1%	60%	0	0%	46%
	medium gravel	8.0-11.3	0	0%	93%	0	0%	60%	0	0%	46%
	medium gravel	11.3-16.0	2	5%	98%	6	6%	66%	6	6%	52%
	course gravel	16.0-22.6	0	0%	98%	4	4%	70%	12	12%	64%
	course gravel	22.6-32.0	0	0%	98%	8	8%	78%	6	6%	70%
	very coarse gravel	32-45	0	0%	98%	15	15%	93%	13	13%	83%
	very coarse gravel	45-64	1	3%	100%	7	7%	100%	2	2%	85%
Cobble	small cobble	64-90	0	0%	100%	0	0%	100%	6	6%	91%
	medium cobble	90-128	0	0%	100%	0	0%	100%	1	1%	92%
	large cobble	128-180	0	0%	100%	0	0%	100%	3	3%	95%
	very large cobble	180-256	0	0%	100%	0	0%	100%	5	5%	100%
Boulder	small boulder	256-362	0	0%	100%	0	0%	100%	0	0%	100%
	small boulder	362-512	0	0%	100%	0	0%	100%	0	0%	100%
	medium boulder	512-1024	0	0%	100%	0	0%	100%	0	0%	100%
	large boulder	1024-2048	0	0%	100%	0	0%	100%	0	0%	100%
Bedrock	bedrock	40096	0	0%	100%	0	0%	100%	0	0%	100%
TOTAL/%of whole count			40	100%	100.00%	100	100%	100%	100	100%	100%

Prepared For:




Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007
Project No.: 423

Appendix B7. Pebble Count Plots and Raw Data Tables



Cross-Section #6-Pool
Lyle Creek



	d16	d35	d50	d84	d95
As Built	0.00	0.08	0.11	0.65	11.65
2003	0.07	0.09	0.71	31.78	43.07
2006	0.05	0.40	14.43	54.50	180.00

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B7. Pebble Count Plots and Raw Data Tables



Project Name: Lyle Creek											
Cross-Section: 7											
Feature: Pool											
			As Built			2003			2006		
Description	Material	Size (mm)	Total #	Item %	Cum %	Total #	Item %	Cum %	Total #	Item %	Cum %
Silt/Clay	silt/clay	0-0.062	9	15%	15%	11	11%	11%	37	37%	37%
Sand	very fine sand	0.062-0.125	9	15%	30%	19	19%	30%	20	20%	57%
	fine sand	0.125-0.25	12	20%	50%	12	12%	42%	33	33%	90%
	medium sand	0.25-0.50	2	3%	53%	10	10%	52%	8	8%	98%
	coarse sand	0.50-1.0	4	7%	60%	25	25%	77%	2	2%	100%
	very coarse sand	1.0-2.0	0	0%	60%	5	5%	82%	0	0%	100%
G r a v e l	very fine gravel	2.0-4.0	3	5%	65%	2	2%	84%	0	0%	100%
	fine gravel	4.0-5.7	1	2%	67%	1	1%	85%	0	0%	100%
	fine gravel	5.7-8.0	3	5%	72%	1	1%	86%	0	0%	100%
	medium gravel	8.0-11.3	2	3%	75%	1	1%	87%	0	0%	100%
	medium gravel	11.3-16.0	3	5%	80%	0	0%	87%	0	0%	100%
	course gravel	16.0-22.6	6	10%	90%	5	5%	92%	0	0%	100%
	course gravel	22.6-32.0	1	2%	92%	4	4%	96%	0	0%	100%
	very coarse gravel	32-45	4	7%	98%	4	4%	100%	0	0%	100%
	very coarse gravel	45-64	1	2%	100%	0	0%	100%	0	0%	100%
Cobble	small cobble	64-90	0	0%	100%	0	0%	100%	0	0%	100%
	medium cobble	90-128	0	0%	100%	0	0%	100%	0	0%	100%
	large cobble	128-180	0	0%	100%	0	0%	100%	0	0%	100%
	very large cobble	180-256	0	0%	100%	0	0%	100%	0	0%	100%
Boulder	small boulder	256-362	0	0%	100%	0	0%	100%	0	0%	100%
	small boulder	362-512	0	0%	100%	0	0%	100%	0	0%	100%
	medium boulder	512-1024	0	0%	100%	0	0%	100%	0	0%	100%
	large boulder	1024-2048	0	0%	100%	0	0%	100%	0	0%	100%
Bedrock	bedrock	40096	0	0%	100%	0	0%	100%	0	0%	100%
TOTAL/%of whole count			60	100%	100%	100	100%	100%	100	100%	100%

Prepared For:




Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007
Project No.: 423

Appendix B7. Pebble Count Plots and Raw Data Tables



Cross-Section #7-Pool
Lyle Creek



	d16	d35	d50	d84	d95
As Built	0.06	0.12	0.19	15.91	32.90
2003	0.07	0.13	0.34	3.00	25.30
2006	0.03	0.06	0.10	0.23	0.41

Prepared For:



Lyle Creek Stream Restoration
Year 4 of 5

Date: March 2007

Project No.: 423

Appendix B7. Pebble Count Plots and Raw Data Tables

