



# MONITORING YEAR 5 ANNUAL REPORT

FINAL

## MANEY FARM MITIGATION PROJECT

Chatham County, NC

NCDEQ Contract 005793

DMS ID No. 96314

USACE Action ID Number 2014-01825

NCDWR Project Number 2014-0338

Data Collection Period: January - October 2020

Draft Submission Date: October 15, 2020

Final Submission Date: November 4, 2020

---

### PREPARED FOR:



**NC Department of Environmental Quality**

**Division of Mitigation Services**

1652 Mail Service Center

Raleigh, NC 27699-1652

<b>Mitigation Project Name</b>	<b>Maney Farm Stream Mitigation Site</b>	<b>USACE Action ID</b>	<b>2014-01825</b>
<b>DMS ID</b>	<b>96314</b>	<b>DWR Permit</b>	<b>2014-0338</b>
<b>River Basin</b>	<b>Cape Fear</b>	<b>Date Project Instituted</b>	<b>2/21/2014</b>
<b>Cataloging Unit</b>	<b>03030002</b>	<b>Date Prepared</b>	<b>12/4/2019</b>
<b>County</b>	<b>Chatham</b>	<b>Stream/Wet. Service Area</b>	<b>Cape Fear 03030002</b>

  
**Signature & Date of Official Approving Credit Release**

- 1 - For NCDMS, no credits are released during the first milestone
- 2 - For NCDMS projects, the initial credit release milestone occurs automatically when the as-built report (baseline monitoring report) has been made available to the IRT by posting it to the DMS portal, provided the following have been met:
- 1) Approved of Final Mitigation Plan
  - 2) Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property.
  - 3) Completion of all physical and biological improvements to the mitigation site pursuant to the mitigation plan.
  - 4) Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required.
- 3 - A 10% reserve of credits is to be held back until the bankfull event performance standard has been met.

Credit Release Milestone	Warm Stream Credits						
	Scheduled Releases %	Proposed Releases %	Proposed Released #	Not Approved # Releases	Approved Credits	Anticipated Release Year	Actual Release Date
<b>1 - Site Establishment</b>	N/A	N/A	N/A	N/A	N/A	N/A	N/A
<b>2 - Year 0 / As-Built</b>	30.00%	30.00%	1,484.380	0.000	1,484.380	2016	5/16/2016
<b>3 - Year 1 Monitoring</b>	10.00%	10.00%	494.793	0.000	494.793	2017	4/3/2017
<b>4 - Year 2 Monitoring</b>	10.00%	10.00%	497.226	15.600	481.626	2018	4/25/2018
<b>5 - Year 3 Monitoring</b>	10.00%	10.00%	492.160	0.000	492.160	2019	4/26/2019
<b>6 - Year 4 Monitoring</b>	5.00%	5.00%	246.080	0.000	246.080	2020	4/20/2020
<b>7 - Year 5 Monitoring</b>	10.00%					2021	
<b>8 - Year 6 Monitoring</b>	5.00%					2022	
<b>9 - Year 7 Monitoring</b>	10.00%					2023	
<b>Stream Bankfull Standard</b>	10.00%	10.00%	492.160	0.000	492.160	2018	4/25/2018
			<b>Totals</b>	15.600	3,691.199		

<b>Total Gross Credits</b>	4,921.600
<b>Total Unrealized Credits to Date</b>	0.000
<b>Total Released Credits to Date</b>	3,691.199
<b>Total Percentage Released</b>	75.00%
<b>Remaining Unreleased Credits</b>	1,230.401

#### Notes

4/25/2018: Adjustment required due to IRT concerns on how the as-built credits were calculated.

#### Contingencies (if any)

#### Project Quantities

Mitigation Type	Restoration Type	Physical Quantity
Warm Stream	Restoration	3,860.000
Warm Stream	Enhancement I	633.000
Warm Stream	Enhancement II	1,599.000

<b>Mitigation Project Name</b>	<b>Maney Farm Stream Mitigation Site</b>	<b>USACE Action ID</b>	<b>2014-01825</b>
<b>DMS ID</b>	<b>96314</b>	<b>DWR Permit</b>	<b>2014-0338</b>
<b>River Basin</b>	<b>Cape Fear</b>	<b>Date Project Instituted</b>	<b>2/21/2014</b>
<b>Cataloging Unit</b>	<b>03030002</b>	<b>Date Prepared</b>	<b>12/4/2019</b>
<b>County</b>	<b>Chatham</b>	<b>Stream/Wet. Service Area</b>	<b>Cape Fear 03030002</b>

							Stream Restoration Credits
<b>Debits</b>							
<b>Beginning Balance (mitigation credits)</b>							<b>4,921.600</b>
<b>Released Credits</b>							<b>3,691.199</b>
<b>Unrealized Credits</b>							<b>0.000</b>
<b>Owning Program</b>	<b>Req. Id</b>	<b>TIP #</b>	<b>Project Name</b>	<b>USACE Permit #</b>	<b>DWR Permit #</b>	<b>DCM Permit #</b>	
NCDOT Stream & Wetland ILF Program	REQ-005957	R-2413A R-2413B	NC 68 Connector	2013-00557	2013-0517		1,169.700
NCDOT Stream & Wetland ILF Program	REQ-005957	R-2413A R-2413B	NC 68 Connector	2013-00557	2013-0517		122.800
NCDOT Stream & Wetland ILF Program	REQ-005957	R-2413A R-2413B	NC 68 Connector	2013-00557	2013-0517		191.880
NCDOT Stream & Wetland ILF Program	REQ-006028	U-2525B U-2525C	Greensboro Eastern Loop	2005-21386	2013-0918		492.160
NCDOT Stream & Wetland ILF Program	REQ-006028	U-2525B U-2525C	Greensboro Eastern Loop	2005-21386	2013-0918		756.400
NCDOT Stream & Wetland ILF Program	REQ-006028	U-2525B U-2525C	Greensboro Eastern Loop	2005-21386	2013-0918		89.467
NCDOT Stream & Wetland ILF Program	REQ-006028	U-2525B U-2525C	Greensboro Eastern Loop	2005-21386	2013-0918		127.920
NCDOT Stream & Wetland ILF Program	REQ-006413		SR 2158 - Bridge 85 - Division 7	2015-01791	2015-0819		37.990
NCDOT Stream & Wetland ILF Program	REQ-006414		SR 1110 - Bridge 200 - Division 7	2015-01907			66.000
NCDOT Stream & Wetland ILF Program	REQ-006473		SR 1007 - Bridge 42 - Division 7	2015-02641			44.800
NCDOT Stream & Wetland ILF Program	REQ-006557		SR 1552 - Bridge 270 - Division 7	2016-01081	2016-0438		125.100
NCDOT Stream & Wetland ILF Program	REQ-006557		SR 1552 - Bridge 270 - Division 7	2016-01081	2016-0438		40.933
NCDOT Stream & Wetland ILF Program	REQ-006557		SR 1552 - Bridge 270 - Division 7	2016-01081	2016-0438		25.967
NCDOT Stream & Wetland ILF Program	REQ-006571		SR 1522 - Bridge 207 - Division 7	2016-01091	2016-0501		154.000
<b>Total Credits Debited</b>							<b>3,445.117</b>
<b>Remaining Available balance (Released credits)</b>							<b>246.080</b>
<b>Remaining balance (Unreleased credits)</b>							<b>1,230.403</b>

**PREPARED BY:**

---



312 West Millbrook Road, Suite 225  
Raleigh, NC 27609

Jason Lorch  
[jlorch@wildlandseng.com](mailto:jlorch@wildlandseng.com)  
Phone: 919.851.9986



## EXECUTIVE SUMMARY

Wildlands Engineering Inc. (Wildlands) implemented a full delivery project at the Maney Farm Mitigation Project (Site) for the North Carolina Department of Environmental Quality Division of Mitigation Services (DMS) to restore and enhance a total of 6,092 linear feet (LF) of perennial and intermittent streams in Chatham County, NC. The Site is expected to generate 4,922 stream mitigation units (SMUs) by closeout. The Site is located northwest of Pittsboro, NC and north of Silk Hope, NC in the Cape Fear River Basin 8-Digit Hydrologic Unit Code (HUC) 03030002 (Figure 1). The Site flows into Cane Creek and eventually into the Haw River. The streams are all unnamed tributaries (UT) to South Fork Cane Creek (SF) and are referred to herein as UTSF, UT1, UT2, UT3, UT4, and UT5.

The Site is located within the Cane Creek Targeted Local Watershed (TLW) (HUC 03030002050050) which is discussed in DMS's 2009 Cape Fear River Basin Restoration Priorities (RBRP). The RBRP identifies the need to improve aquatic conditions and habitats as well as promoting good riparian conditions in the Cane Creek watershed. Prior to the restoration activities, the Site was maintained as cattle pasture and is one of the 51 animal operations referenced in the RBRP. The Site drains to the Haw River, which flows to B. Everett Jordan Lake (Jordan Lake). The 2005 NCDWR Cape Fear River Basinwide Water Quality Plan indicates that Jordan Lake is a drinking water supply (WS-IV), a primary area for recreation, and a designated Nutrient Sensitive Water which calls for reduction of non-point source pollution. The water supply watershed boundary for Jordan Lake is just six miles downstream from the Site. The Cape Fear watershed is also discussed in the 2005 North Carolina Wildlife Resource Commission's Wildlife Action Plan where sedimentation is noted as a major issue in the basin. Maps within the Wildlife Action Plan indicate that Priority Species are present along Cane Creek. Restoration activities at the Site directly addressed non-point source stressors by removing cattle from the streams, creating stable stream banks, restoring a riparian corridor, and placing 16.69 acres of land under permanent conservation easement.

The project goals established in the Mitigation Plan (Wildlands, 2015) were developed with careful consideration of goals and objectives described in the Cape Fear RBRP. The project goals included:

- Exclude cattle from project streams resulting in reduced pollutant inputs including fecal coliform, nitrogen, and phosphorous;
- Stabilize eroding stream banks resulting in reduced inputs of sediment into streams;
- Construct stream channels that are laterally and vertically stable resulting in a network of streams capable of supporting hydrologic, biologic, and water quality functions;
- Improve instream habitat resulting in improved aquatic communities within the streams;
- Reconnect channels with floodplains so that floodplains are inundated relatively frequently resulting in groundwater recharge, floodplain wetland and vernal pool inundation, and reduced shear stress on channels during larger flow events;
- Restore and enhance native floodplain forest resulting in stream shading, reduced thermal loads, woody input sources, and reduced flood flow velocities allowing for pollutants and sediments to settle; and
- Permanently protect the project site from harmful uses therefore ensuring that development and agricultural damage is prevented.

The project is helping meet the goals for the watershed and providing numerous ecological benefits within the Cape Fear River Basin. While many of these benefits are limited to the project area; others, such as pollutant removal and reduced sediment loading have farther-reaching effects. In addition, protected parcels downstream of the Site promote cumulative project benefits within the watershed.

The Site construction and as-built surveys were completed between October 2015 and February 2016.



Monitoring Year 5 (MY5) assessments and site visits were completed between January and October 2020 to assess the conditions of the project. Several areas of concern were addressed during MY5. A 0.7 acre area of low vegetative growth was replanted, and soil amendments were added. A dense area of invasive vegetation was noted and removed along UT3. The beaver dam located downstream of the conservation easement was removed and caused no damage to the stream bank.

Overall, the Site has met the required vegetation and stream success criteria for MY5. The overall average stem density for the standard planting zones at the Site is 427 stems per acre, exceeding the MY5 interim requirement of 260 stems per acre. All restored and enhanced streams are stable and functioning as designed. Persistent flow and multiple bankfull events were recorded on all streams during MY5.



**MANEY FARM MITIGATION PROJECT**  
Monitoring Year 5 Annual Report

**TABLE OF CONTENTS**

**Section 1: PROJECT OVERVIEW** .....1-1

    1.1 Project Goals and Objectives ..... 1-1

    1.2 Monitoring Year 5 Data Assessment.....1-3

        1.2.1 Vegetative Assessment .....1-3

        1.2.2 Vegetation Areas of Concern ..... 1-3

        1.2.3 Stream Assessment.....1-4

        1.2.4 Stream Areas of Concern ..... 1-4

        1.2.5 Hydrology Assessment.....1-4

        1.2.6 Maintenance Plan ..... 1-4

    1.3 Monitoring Year 5 Summary ..... 1-4

**Section 2: METHODOLOGY** .....2-1

**Section 3: REFERENCES**.....3-1

**APPENDICES**

**Appendix 1**

**General Figures and Tables**

Figure 1 Project Vicinity Map

Figure 2 Project Component/Asset Map

Table 1 Project Components and Mitigation Credits

Table 2 Project Activity and Reporting History

Table 3 Project Contact Table

Table 4 Project Information and Attributes

**Appendix 2**

**Visual Assessment Data**

Figure 3.0-3.2 Integrated Current Condition Plan View

Table 5a-g Visual Stream Morphology Stability Assessment Table

Table 6 Vegetation Condition Assessment Table

Stream Photographs

Vegetation Photographs

**Appendix 3**

**Vegetation Plot Data**

Table 7a Vegetation Plot Criteria Attainment (Standard Planting Zones)

Table 7b Percent Survival by Plot Table (Supplemental Planting Zones)

Table 7c Percent Survival by Species Table (Supplemental Planting Zones)

Table 8 CVS Vegetation Plot Metadata

Table 9a-b Planted and Total Stem Counts

**Appendix 4**

**Morphological Summary Data and Plots**

Table 10a-d Baseline Stream Data Summary

Table 11a-b Morphology and Hydraulic Summary (Dimensional Parameters – Cross Section)

Table 12a-g Monitoring Data – Stream Reach Data Summary

Cross Section Plots

Reachwide and Cross-Section Pebble Count Plots

Table 13 Bank Pin Table



**Appendix 5**

Table 14

**Hydrology Summary Data**

Verification of Bankfull Events

Monthly Rainfall Data

30-Day Cumulative Total Rainfall Data

Recorded In-Stream Flow Events

Table 15

Recorded In-Stream Flow Events Attainment Summary



## Section 1: PROJECT OVERVIEW

---

The Maney Farm Mitigation Project (Site) is located in northwestern Chatham County within the Cape Fear River Basin (USGS Hydrologic Unit 03030002). The Site is located off Center Church Road northwest of Pittsboro, and north of Silk Hope, North Carolina. The Site is located in the Carolina Slate Belt of the Piedmont Physiographic Province (USGS, 1998). The project watershed consists primarily of agricultural and wooded land. The drainage area for the project site is 211 acres (0.33 square miles).

The project streams consist of six unnamed tributaries to South Fork Cane Creek. Stream restoration reaches include UTSF (Reach 1 and 2) and UT5. Stream enhancement I (EI) and enhancement II (EII) reaches included UT1 (Reach A and B), EII; UT1 (Reach C), EI; UT2 (Reach A), EII; U2 (Reach B), EI; UT3 (Reach A), EII; UT3 (Reach B), EI; and UT4 (Reach A), EII; UT4 (Reach B), EI. Mitigation work within the Site included restoration and enhancement of 6,092 linear feet (LF) of perennial and intermittent stream channels. The riparian areas were planted with native vegetation to improve habitat and protect water quality. Construction activities were completed by Land Mechanic Designs, Inc. in January 2016. Planting and seeding activities were completed by Bruton Natural Systems, Inc. in February 2016. A conservation easement (16.69 ac; Deed Book 1537, Page 876) has been recorded and is in place along the stream and riparian corridors to protect them in perpetuity within a tract owned by the M. Darryl Lindley Revocable Trust. The project is expected to provide 4,922 stream mitigation units (SMU's) by closeout.

Directions and a map of the Site are provided in Figure 1 and project components are illustrated for the Site in Figure 2.

### 1.1 Project Goals and Objectives

Prior to construction activities, the streams and vegetative communities on the Site had been severely impacted due to livestock having direct access to the streams and riparian zones. Table 4 in Appendix 1 and Tables 10a through 10d in Appendix 4 present the pre-restoration conditions in detail.

This Site is intended to provide numerous ecological benefits within the Cape Fear River Basin. While many of these benefits are limited to the Site, others such as pollutant removal and reduced sediment loading have more far-reaching effects. Expected improvements to water quality and ecological processes are outlined below as project goals and objectives. These project goals were established and completed with careful consideration of goals and objectives that were described in the RBRP and to meet the DMS mitigation needs while maximizing the ecological and water quality uplift within the watershed.



The following project goals and related objectives established in the Mitigation Plan (Wildlands, 2015) included:

Goal	Objective	Expected Outcomes
Exclude cattle from project streams.	Install fencing around conservation easements adjacent to cattle pastures.	Reduce pollutant inputs including fecal coliform, nitrogen, and phosphorous.
Stabilize eroding stream banks.	Reconstruct stream channels with stable dimensions. Add bank revetments and in-stream structures to protect restored/enhanced streams.	Reduce inputs of sediment into streams.
Construct stream channels that are laterally and vertical stable.	Construct stream channels that will maintain a stable pattern and profile considering the hydrologic and sediment inputs to the system, the landscape setting, and the watershed conditions.	Return a network of streams to a stable form that is capable of supporting hydrologic, biologic, and water quality functions.
Improve instream habitat.	Install habitat features such as constructed riffles and brush toes into restored/enhanced streams. Add woody materials to channel beds. Construct pools of varying depth.	Improve aquatic communities in project streams.
Reconnect channels with floodplains so that floodplains are inundated relatively frequently.	Reconstructing stream channels with appropriate bankfull dimensions and depth relative to the existing floodplain.	Raise local groundwater elevations. Inundate floodplain wetlands and vernal pools. Reduce shear stress on channels during larger flow events.
Restore and enhance native floodplain forest.	Plant native tree and understory species in riparian zone.	Create and improve forested riparian habitats. Provide a canopy to shade streams and reduce thermal loadings. Create a source of woody inputs for streams. Reduce flood flow velocities on floodplain and allow pollutants and sediment to settle.
Permanently protect the project site from harmful uses.	Establish a conservation easement on the site.	Ensure that development and agricultural uses that would damage the site or reduce the benefits of the project are prevented.

The design streams were restored to the appropriate type based on the surrounding landscape, climate, and natural vegetation communities but also with strong consideration to existing watershed conditions and trajectory. The final mitigation plan was submitted and accepted by the DMS in August 2015. Baseline monitoring (MY0) was conducted between January 2016 and February 2016. Annual monitoring will be conducted for seven years with the close-out anticipated to commence in 2023 given the success criteria are met. Appendix 1 provides more detailed project activity, history, contact information, and watershed/site background information for the Site.

## 1.2 Monitoring Year 5 Data Assessment

Annual monitoring and quarterly site visits were conducted during MY5 to assess the condition of the project. The stream and vegetation success criteria for the Site follows the approved success criteria presented in the Maney Farm Mitigation Project Mitigation Plan (Wildlands, 2015).

### 1.2.1 Vegetative Assessment

A total of 13 standard 10-meter by 10-meter vegetation plots and one non-standard 5-meter by 20-meter plot were established during the baseline monitoring within the project easement area. Plots were established to monitor both the standard planting zones (11 plots) as well as the supplemental planting zones (3 plots). The final vegetative success criteria for the standard plots will be the survival of 210 planted stems per acre averaging 10 feet in height within the conservation easement at the end of the seven-year monitoring period (MY7). The interim measure of vegetative success for the Site will be the survival of 260 planted stems per acre at the end of the fifth year of monitoring (MY5).

While there are no performance criteria for the stems established within the supplemental planting zones, these areas are monitored to document survival rates of these species.

The MY5 vegetative survey was completed in August 2020. The 2020 vegetation monitoring resulted in an average stem density of 427 planted stems per acre within the standard planting zones, which is greater than the interim requirement of 260 stems per acre required at MY5, but approximately 38% less than the baseline density recorded (688 planted stems per acre). There was an average of 11 stems per plot as compared to an average of 16 stems per plot in MY0. All 11 of the plots are on track to meet the success criteria required for MY7 (Table 9a, Appendix 3).

Stem densities were monitored in the three supplemental planting zone plots to document annual survival rates within these zones. The MY5 survival rates within the supplemental plots ranged from 0% to 50% with an overall average of 19%, indicating a significant mortality rate since MY0 (Table 7b, Appendix 3). Survival rates of the individual species selected for these supplemental planting zones ranged from 0% (Arrow-wood (*Viburnum prunifolium*)), (Spice bush (*Calycanthus floridus*)), and (American beautyberry (*Callicarpa americana*)) to 35% (Ironwood (*Carpinus caroliniana*)) in MY5 (Table 7c, Appendix 3). These three supplemental planting plots were experimental to see how well understory planting would work on the site, and results have not been favorable.

Refer to Appendix 2 for vegetation plot photographs and the vegetation condition assessment table and Appendix 3 for vegetation plot data tables.

### 1.2.2 Vegetation Areas of Concern

A 0.7 acre area of low vegetative growth was noted along UTSF Reach 2 (Figure 3.0). This area was replanted and soil amendments were added during MY5. Eighty, one gallon container trees were planted in February 2020 which included a mixture of willow oak (*Quercus phellos*), sycamore (*Platanus occidentalis*), and river birch (*Betula nigra*). Soil amendments including a mixture of dolomitic lime, fertilizer, humic acid, and a seed mix of herbaceous vegetation was applied to the low growth area in July 2020. Trees in the area look healthy with signs of new growth, and herbaceous vegetation has fully covered the ground.

Chinese privet (*Ligustrum sinense*) is located immediately adjacent to the project boundary; however, this farm is certified organic and prevents chemical treatments outside the easement boundary. As a result, scattered populations of Chinese privet have become established along the perimeter of the conservation easement. A 0.34 acre dense population of privet along UT3 (Figure 3.0) was treated in





September 2020, along with sporadic plants that occurred throughout the Site. Invasive species will continue to be monitored and treated as needed in subsequent monitoring years.

### **1.2.3 Stream Assessment**

Morphological surveys for MY5 were conducted in March 2020. All streams within the Site are stable. Overall, cross-sections at the Site show little to no change in the bankfull area, maximum depth ratio, or width-to-depth ratio. The deposition noted in MY1 for the pools on UT1C, UT2B, UT3B, and UT4B have stabilized and cross-sectional areas fall within the range of the design parameters. Slight increases in bank height ratios for some cross-sections are likely the result of the established vegetation causing increased deposition along the bankfull benches. Bank height ratios fall within the success range stated in the Mitigation Plan.

A bank pin array was established on UTSF Reach 1 to monitor potential meander bend bank erosion at cross-section 4. No changes in exposed length of bank pins were observed during the MY5 assessments indicating bank stability.

Longitudinal profile surveys are not required on the project unless visual inspection indicates reach wide vertical instability. Refer to Appendix 2 for the visual stability assessment table, CCPV map, and reference photographs. Refer to Appendix 4 for the morphological data and plots.

Overall, substrate materials in the restoration and enhancement reaches indicate maintenance of coarser materials in the riffle reaches and finer particles in the pools.

### **1.2.4 Stream Areas of Concern**

Beaver on the parcel downstream of the Site were removed in the fall of 2019. More beaver activity was noted in the Spring of 2020, impounding water onto the Site. Beaver and the dam were immediately removed, and subsequent site visits have not documented any new beaver activity. Stream impacts associated with the impounded waters were temporary and beaver activity will continue to be monitored during subsequent monitoring years.

### **1.2.5 Hydrology Assessment**

At the end of the seven-year monitoring period, two or more bankfull events must have occurred in separate years within the restoration reaches. Restoration reaches UTSF Reach 1, UTSF Reach 2, and UT5 had multiple bankfull events throughout the year. Bankfull events were also recorded on all restoration reaches during all prior monitoring years, resulting in attainment of the stream hydrology assessment criteria. In addition, the presence of baseflow must be documented within the intermittent reach of UTSF Reach 1 for a minimum of 30 consecutive days during a normal precipitation year. Results from the flow gage established on UTSF Reach 1 indicate the stream is maintaining baseflow as expected for an intermittent stream. As of September 23, 2020, baseflow was recorded for 134 consecutive days and 264 total days out of 266 days so far this year. Refer to Appendix 5 for hydrologic data.

### **1.2.6 Maintenance Plan**

The low vegetative growth area mentioned in Section 1.2.2 will continued to be assessed for further supplemental needs, and invasive species will continue to be monitored throughout the Site.

## **1.3 Monitoring Year 5 Summary**

All standard vegetation plots met the MY5 requirement of 260 stems per acre as noted in CCPV. Replanting and soil amendments occurred in one low vegetative growth area along UTSF Reach 2. Invasive vegetation was treated throughout the Site. All streams within the Site are stable and functioning as designed. Beaver activity occurred downstream of the project and impounded water onto



the Site but no long-term damage resulted. The Site will continue to be monitored for beaver activity and remedial actions will be implemented if needed. Multiple bankfull events have been documented within the restored stream reaches at the Site during all monitoring years resulting in attainment of hydrology success criteria. Additionally, the flow gage on UTSF Reach 1 recorded baseflow for 134 consecutive days during the MY5 monitoring period and has met the established annual hydrological criteria.

Summary information and data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the mitigation plan documents available on DMS's website. All raw data supporting the tables and figures in the appendices are available from DMS upon request.



## Section 2: METHODOLOGY

---

Geomorphic data was collected following the standards outlined in The Stream Channel Reference Site: An Illustrated Guide to Field Techniques (Harrelson et al., 1994) and in the Stream Restoration: A Natural Channel Design Handbook (Doll et al., 2003). All Integrated Current Condition Mapping was recorded using a Trimble handheld GPS with sub-meter accuracy and processed using Pathfinder and ArcGIS. Crest gages and pressure transducers were installed in surveyed riffle cross sections and monitored throughout the year. Hydrologic monitoring instrument installation and monitoring methods are in accordance with the United States Army Corps of Engineers (USACE, 2003) standards. Vegetation monitoring protocols followed the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008).



## Section 3: REFERENCES

---

- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Harrelson, C.C., Rawlins, C.L., Potyondy, J.P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, M.T., Peet, R.K., S.D., Wentworth, T.R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Retrieved from <http://cvs.bio.unc.edu/protocol/cvs-eep-protocol-v4.2-lev1-5.pdf>.
- North Carolina Department of Environment and Natural Resources. 2005. Division of Water Quality (NCDWR). Cape Fear River Basinwide Water Quality Plan. Accessed online at: [http://portal.ncdenr.org/c/document\\_library/get\\_file?uuid=2eddbd59-b382-4b58-97ed-c4049bf4e8e4&groupId=38364](http://portal.ncdenr.org/c/document_library/get_file?uuid=2eddbd59-b382-4b58-97ed-c4049bf4e8e4&groupId=38364)
- North Carolina Division of Mitigation Services (DMS). 2009. Cape Fear River Basin Restoration Priorities. Accessed online at: [http://www.nceep.net/services/lwps/cape\\_fear/RBRP%20Cape%20Fear%202008.pdf](http://www.nceep.net/services/lwps/cape_fear/RBRP%20Cape%20Fear%202008.pdf)
- North Carolina Wildlife Resources Commission. 2005. Wildlife Action Plan. Accessed online at: [http://www.ncwildlife.org/portals/0/Conserving/documents/ActionPlan/WAP\\_complete.pdf](http://www.ncwildlife.org/portals/0/Conserving/documents/ActionPlan/WAP_complete.pdf)
- United States Army Corps of Engineers. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- United States Geological Survey. 1998. North Carolina Geology. <http://www.geology.enr.state.nc.us/usgs/carolina.htm>
- Wildlands Engineering, Inc. 2015. Maney Farm Mitigation Project Mitigation Plan. DMS, Raleigh, NC.



## **APPENDIX 1. General Figures and Tables**





Figure 1 Project Vicinity Map  
 Maney Farm Mitigation Project  
 DMS Project No. 96314  
 Monitoring Year 5 - 2020  
 Chatham County, NC







Figure 2 Project Component/Asset Map  
 Maney Farm Mitigation Project  
 DMS Project No. 96314  
 Monitoring Year 5 - 2020  
 Chatham County, NC



**Table 1. Project Components and Mitigation Credits**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

Mitigation Credits									
	Stream		Riparian Wetland		Non-Riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	4,922	0	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Project Components									
Reach ID	As-Built Stationing / Location	Existing Footage / Acreage	Approach	Restoration or Restoration Equivalent	Restoration Footage / Acreage	Mitigation Ratio	Credits (SMU / WMU)		
<b>STREAMS</b>									
UTSF - Reach 1	100+00 - 108+39 108+80 - 121+63	2,298	P1	Restoration	2,122	1:1	2,122		
UTSF - Reach 2	121+63 - 132+24	1,209	P1	Restoration	1,061	1:1	1,061		
UT1A	250+00 - 253+90	390	EII	Restoration	390	2.5:1	156		
UT1B	199+08 - 200+00	101	EII	Restoration	92	2.5:1	37		
UT1C	200+00 - 202+60	166	EI	Restoration	260	1.5:1	173		
UT2A	295+15 - 300+00	485	EII	Restoration	484	2.5:1	194		
UT2B	300+00 - 300+74	44	EI	Restoration	73	1.5:1	49		
UT3A	395+79 - 400+00	418	EII	Restoration	421	2.5:1	168		
UT3B	400+00 - 401+63	84	EI	Restoration	162	1.5:1	108		
UT4A	497+87 - 500+00	217	EII	Restoration	212	2.5:1	85		
UT4B	500+00 - 501+38	40	EI	Restoration	138	1.5:1	92		
UT5	602+00 - 608+77	778	P1	Restoration	677	1:1	677		

Component Summation						
Restoration Level	Stream (LF)	Riparian Wetland (acres)		Non-Riparian Wetland (acres)	Buffer (square feet)	Upland (acres)
		Riverine	Non-Riverine			
Restoration	3,860	-	-	-	-	-
Enhancement		-	-	-	-	-
Enhancement I	633					
Enhancement II	1,599					
Creation		-	-	-	-	-
Preservation		-	-	-	-	-
High Quality Preservation		-	-	-	-	-

\* Credit calculations were originally calculated along the as-built thalweg and updated to be calculated along stream centerlines for Monitoring Year 2 after discussions with NC IRT.

**Table 2. Project Activity and Reporting History**

Maney Farm Mitigation Project  
 DMS Project No. 96314  
**Monitoring Year 5 - 2020**

Activity or Report	Data Collection Complete	Completion or Scheduled Delivery
Mitigation Plan	July 2014	August 2015
Final Design - Construction Plans	July 2014	August 2015
Construction	October 2015 - January 2016	January 2016
Temporary S&E mix applied to entire project area <sup>1</sup>	October 2015 - January 2016	January 2016
Permanent seed mix applied to reach/segments <sup>1</sup>	October 2015 - January 2016	January 2016
Bare root and live stake plantings for reach/segments	February 2016	February 2016
Baseline Monitoring Document (Year 0)	Stream Survey	February 2016
	Vegetation Survey	February 2016
Year 1 Monitoring	Stream Survey	September 2016
	Vegetation Survey	September 2016
Year 2 Monitoring	Stream Survey	March 2017
	Vegetation Survey	August 2017
Year 3 Monitoring	Stream Survey	April 2018
	Vegetation Survey	August 2018
Invasive Vegetation Treatment		October 2019
Beaver Control		November 2019
Year 4 Monitoring		December 2019
Supplemental Planting		February 2020
Beaver Control		May 2020
Soil Amendments		July 2020
Invasive Vegetation Treatment		September 2020
Year 5 Monitoring	Stream Survey	March 2020
	Vegetation Survey	August 2020
Year 6 Monitoring		December 2021
Year 7 Monitoring	Stream Survey	2022
	Vegetation Survey	2022

<sup>1</sup>Seed and mulch is added as each section of construction is completed.

**Table 3. Project Contact Table**

Maney Farm Mitigation Site  
 DMS Project No. 96314  
**Monitoring Year 5 - 2020**

<b>Designer</b> Jeff Keaton, PE	<b>Wildlands Engineering, Inc.</b> 312 West Millbrook Road, Suite 225 Raleigh, NC 27609 919.851.9986
<b>Construction Contractor</b>	<b>Land Mechanic Designs, Inc.</b> 126 Circle G Lane Willow Spring, NC 27592
<b>Planting Contractor</b>	<b>Bruton Natural Systems, Inc</b> P.O. Box 1197 Fremont, NC 27830
<b>Seeding Contractor</b>	<b>Land Mechanic Designs, Inc.</b> 126 Circle G Lane Willow Spring, NC 27592
<b>Seed Mix Sources</b>	<b>Green Resource, LLC</b>
<b>Nursery Stock Suppliers</b> Bare Roots Live Stakes	<b>Bruton Natural Systems, Inc</b>
<b>Monitoring Performers</b> Monitoring, POC	<b>Wildlands Engineering, Inc.</b> Jason Lorch 919-851-9986

**Table 4. Project Information and Attributes**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

Project Information									
Project Name	Maney Farm Mitigation Site								
County	Chatham County								
Project Area (acres)	16.69								
Planting Area (acres)	16.00								
Project Coordinates (latitude and longitude)	35°50'18.00" N, 79° 20'38.00" W								
Project Watershed Summary Information									
Physiographic Province	Carolina Slate Belt								
River Basin	Cape Fear								
USGS Hydrologic Unit 8-digit	03030002								
USGS Hydrologic Unit 14-digit	03030002050050								
DWR Sub-basin	03-06-04								
Project Drainage Area (acres)	211								
Project Drainage Area Percentage of Impervious Area	3%								
CGIA Land Use Classification	69% – Agriculture/Managed Herbaceous; 28% – Forested/Scrubland; 3% - Developed								
Reach Summary Information									
Parameters	UTSF-R1	UTSF-R2	UT1A	UT1B	UT1C	UT2A/B	UT3A/B	UT4A/B	UT5
Length of Reach (linear feet) - Post-Restoration	2,122	1,061	390	92	260	557	583	350	677
Drainage Area (acres)	115	211	16	4	19	11	10	20	76
NCDWR Stream Identification Score	27/37	37	21	25.5	28	26/30	20.75	22.5	32.5
NCDWR Water Quality Classification	N/A								
Morphological Description (stream type)	I/P	P	I	I	I	I/P	I	I	P
Evolutionary Trend (Simon's Model) - Pre-Restoration	II/IV	II/IV	III	V	II/IV	II/V	V/VI	II/V	II/III
Underlying Mapped Soils	Cid Silt Loam, Cid-Lignum Complex, Nanford-Badin Complex, Georgeville Silty Clay Loam								
Drainage Class	Well Drained - Moderately Well Drained								
Soil Hydric Status	Cid-Lignum Complex 2 to 6 percent slopes - Hydric								
Slope	0.0131	0.0086	0.0187	0.0396	0.0187	0.0366	0.0377	0.0232	0.0139
FEMA Classification	X								
Native Vegetation Community	Piedmont Bottomland Forest								
Percent Composition Exotic Invasive Vegetation - Post-Restoration	1%								
Regulatory Considerations									
Regulation	Applicable?			Resolved?			Supporting Documentation		
Waters of the United States - Section 404	X			X			USACE Nationwide Permit No.27 and DWR 401 Water Quality Certification No. 3885.		
Waters of the United States - Section 401	X			X					
Division of Land Quality (Dam Safety)	N/A			N/A					
Endangered Species Act	X			X			Maney Farm Mitigation Plan; Wildlands determined "no effect" on Chatham County listed endangered species. The USFWS responded on April 4, 2014 and concurred with NCWRC stating that "the proposed action is not likely to adversely affect any federally-listed endangered or threatened species, their formally designated critical habitat, or species currently proposed for listing under the Act."		
Historic Preservation Act	X			X			Correspondence from SHPO on March 24, 2014 indicating they were not aware of any historic resources that would be affected by the project.		
Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA)	N/A			N/A			N/A		
FEMA Floodplain Compliance	X			X			Correspondence from Chatham County Public Works Director on January 12, 2015 stated that a floodplain development permit is not required since work is not located in a Special Flood Hazard Area.		
Essential Fisheries Habitat	N/A			N/A			N/A		

## **APPENDIX 2. Visual Assessment Data**





Figure 3.0 Integrated Current Condition Plan View (Key)  
 Maney Farm Mitigation Project  
 DMS Project No. 96314  
 Monitoring Year 5 - 2020









Figure 3.1 Integrated Current Condition Plan View  
 Maney Farm Mitigation Project  
 DMS Project No. 96314  
 Monitoring Year 5 - 2020







Figure 3.2 Integrated Current Condition Plan View  
 Maney Farm Mitigation Project  
 DMS Project No. 96314  
 Monitoring Year 5 - 2020



**Table 5a. Visual Stream Morphology Stability Assessment Table**

Maney Farm Mitigation Project  
 DMS Project No. 96314  
 Monitoring Year 5 - 2020

**UTSF Reach 1 (2,122 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	38	38		100%				
	3. Meander Pool Condition	Depth Sufficient	38	38		100%				
		Length Appropriate	38	38		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	37	37		100%				
		Thalweg centering at downstream of meander bend (Glide)	38	38		100%				
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, caving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	30	30			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	16	16			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	16	16			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	14	14			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	14	14			100%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 5b. Visual Stream Morphology Stability Assessment Table**

Maney Farm Mitigation Project  
 DMS Project No. 96314  
 Monitoring Year 5 - 2020

**UTSF Reach 2 (1,061 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	17	17		100%				
	3. Meander Pool Condition	Depth Sufficient	16	16		100%				
		Length Appropriate	16	16		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	16	16		100%				
		Thalweg centering at downstream of meander bend (Glide)	16	16		100%				
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, caving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	10	10			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	7	7			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	7	7			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	3	3			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	3	3			100%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 5c. Visual Stream Morphology Stability Assessment Table**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

**UT1C (260 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	9	9		100%				
	3. Meander Pool Condition	Depth Sufficient	8	8		100%				
		Length Appropriate	8	8		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	8	8		100%				
		Thalweg centering at downstream of meander bend (Glide)	8	8	100%					
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, caving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	n/a	n/a			n/a			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	n/a	n/a			n/a			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	n/a	n/a			n/a			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	n/a	n/a			n/a			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	n/a	n/a			n/a			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 5d. Visual Stream Morphology Stability Assessment Table**

Maney Farm Mitigation Project  
 DMS Project No. 96314  
 Monitoring Year 5 - 2020

**UT2B (73 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	3	3		100%				
	3. Meander Pool Condition	Depth Sufficient	2	2		100%				
		Length Appropriate	2	2		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	2	2		100%				
		Thalweg centering at downstream of meander bend (Glide)	2	2		100%				
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, caving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	n/a	n/a			n/a			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	n/a	n/a			n/a			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	n/a	n/a			n/a			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	n/a	n/a			n/a			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	n/a	n/a			n/a			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 5e. Visual Stream Morphology Stability Assessment Table**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

**UT3B (162 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	5	5		100%				
	3. Meander Pool Condition	Depth Sufficient	4	4		100%				
		Length Appropriate	4	4		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	4	4		100%				
		Thalweg centering at downstream of meander bend (Glide)	4	4		100%				
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, caving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	n/a	n/a			n/a			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	n/a	n/a			n/a			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	n/a	n/a			n/a			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	n/a	n/a			n/a			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	n/a	n/a			n/a			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 5f. Visual Stream Morphology Stability Assessment Table**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

**UT4B (138 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	5	5		100%				
	3. Meander Pool Condition	Depth Sufficient	4	4		100%				
		Length Appropriate	4	4		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	4	4		100%				
		Thalweg centering at downstream of meander bend (Glide)	4	4		100%				
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, caving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	n/a	n/a			n/a			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	n/a	n/a			n/a			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	n/a	n/a			n/a			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	n/a	n/a			n/a			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	n/a	n/a			n/a			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 5g. Visual Stream Morphology Stability Assessment Table**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

UTS (677 LF)

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	17	17		100%				
	3. Meander Pool Condition	Depth Sufficient	16	16		100%				
		Length Appropriate	16	16		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	16	16		100%				
		Thalweg centering at downstream of meander bend (Glide)	16	16		100%				
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, caving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	9	9			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	9	9			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	9	9			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	n/a	n/a			n/a			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	n/a	n/a			n/a			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.



**Table 6. Vegetation Condition Assessment Table**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

**Planted Acreage 16**

Vegetation Category	Definitions	Mapping Threshold (Ac)	Number of Polygons	Combined Acreage	% of Planted Acreage
<b>Bare Areas</b>	Very limited cover of both woody and herbaceous material	0.1	0	0	0.0%
<b>Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1	0	0.0	0.0%
<b>Total</b>			<b>0</b>	<b>0.0</b>	<b>0.0%</b>
<b>Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 Ac	1	0.7	4%
<b>Cumulative Total</b>			<b>1</b>	<b>0.7</b>	<b>4.0%</b>

**Easement Acreage 17**

Vegetation Category	Definitions	Mapping Threshold (SF)	Number of Polygons	Combined Acreage	% of Easement Acreage
<b>Invasive Areas of Concern</b>	Areas of points (if too small to render as polygons at map scale).	1,000	0	0.0	0.0%
<b>Easement Encroachment Areas</b>	Areas of points (if too small to render as polygons at map scale).	none	0	0	0%

## **STREAM PHOTOGRAPHS**





**PHOTO POINT 1 UTSF R1 – looking upstream (3/03/2020)**



**PHOTO POINT 1 UTSF R1 – looking downstream (3/03/2020)**



**PHOTO POINT 2 UTSF R1 – looking upstream (3/03/2020)**



**PHOTO POINT 2 UTSF R1 – looking downstream (3/03/2020)**



**PHOTO POINT 3 UTSF R1 – looking upstream (3/03/2020)**



**PHOTO POINT 3 UTSF R1 – looking downstream (3/03/2020)**







**PHOTO POINT 4 UTSF R1 – looking upstream (3/03/2020)**



**PHOTO POINT 4 UTSF R1 – looking downstream (3/03/2020)**



**PHOTO POINT 5 UTSF R1 – looking upstream (3/03/2020)**



**PHOTO POINT 5 UTSF R1 – looking downstream (3/03/2020)**



**PHOTO POINT 6 UTSF R1 – looking upstream (3/03/2020)**



**PHOTO POINT 6 UTSF R1 – looking downstream (3/03/2020)**







**PHOTO POINT 7 UTSF R1 – looking upstream (3/03/2020)**



**PHOTO POINT 7 UTSF R1 – looking downstream (3/03/2020)**



**PHOTO POINT 8 UTSF R1 – looking upstream (3/03/2020)**



**PHOTO POINT 8 UTSF R1 – looking downstream (3/03/2020)**



**PHOTO POINT 9 UTSF R1 – looking upstream (3/03/2020)**



**PHOTO POINT 9 UTSF R1 – looking downstream (3/03/2020)**







**PHOTO POINT 10 UTSF R1 – looking upstream (3/03/2020)**



**PHOTO POINT 10 UTSF R1 – looking downstream (3/03/2020)**



**PHOTO POINT 11 UTSF R1 – looking upstream (3/03/2020)**



**PHOTO POINT 11 UTSF R1 – looking downstream (3/03/2020)**



**PHOTO POINT 12 UTSF R1 – looking upstream (3/03/2020)**



**PHOTO POINT 12 UTSF R1 – looking downstream (3/03/2020)**







**PHOTO POINT 13 UTSF R2 – looking upstream (3/03/2020)**



**PHOTO POINT 13 UTSF R2 – looking downstream (3/03/2020)**



**PHOTO POINT 14 UTSF R2 – looking upstream (3/03/2020)**



**PHOTO POINT 14 UTSF R2 – looking downstream (3/03/2020)**



**PHOTO POINT 15 UTSF R2 – looking upstream (3/03/2020)**



**PHOTO POINT 15 UTSF R2 – looking downstream (3/03/2020)**







**PHOTO POINT 16 UTSF R2 – looking upstream (3/03/2020)**



**PHOTO POINT 16 UTSF R2 – looking downstream (3/03/2020)**



**PHOTO POINT 17 UT1C – looking upstream (3/03/2020)**



**PHOTO POINT 17 UT1C – looking downstream (3/03/2020)**



**PHOTO POINT 18 UT1C – looking upstream (3/03/2020)**



**PHOTO POINT 18 UT1C – looking downstream (3/03/2020)**







**PHOTO POINT 19 UT1C – looking upstream (3/03/2020)**



**PHOTO POINT 19 UT1C – looking downstream (3/03/2020)**



**PHOTO POINT 20 UT1C – looking upstream (3/03/2020)**



**PHOTO POINT 20 UT1C – looking downstream (3/03/2020)**



**PHOTO POINT 21 UT1C – looking upstream (3/03/2020)**



**PHOTO POINT 21 UT1C – looking downstream (3/03/2020)**







**PHOTO POINT 22 UT2 – looking upstream (3/03/2020)**



**PHOTO POINT 22 UT2 – looking downstream (3/03/2020)**



**PHOTO POINT 23 UT2 – looking upstream (3/03/2020)**



**PHOTO POINT 23 UT2 – looking downstream (3/03/2020)**



**PHOTO POINT 24 UT2 – looking upstream (3/03/2020)**



**PHOTO POINT 24 UT2 – looking downstream (3/03/2020)**







**PHOTO POINT 25 UT3 – looking upstream (3/03/2020)**



**PHOTO POINT 25 UT3 – looking downstream (3/03/2020)**



**PHOTO POINT 26 UT3 – looking upstream (3/03/2020)**



**PHOTO POINT 26 UT3 – looking downstream (3/03/2020)**



**PHOTO POINT 27 UT3 – looking upstream (3/03/2020)**



**PHOTO POINT 27 UT3 – looking downstream (3/03/2020)**







**PHOTO POINT 28 UT4 – looking upstream (3/03/2020)**



**PHOTO POINT 28 UT4 – looking downstream (3/03/2020)**



**PHOTO POINT 29 UT4 – looking upstream (3/03/2020)**



**PHOTO POINT 29 UT4 – looking downstream (3/03/2020)**



**PHOTO POINT 30 UT5 – looking upstream (3/03/2020)**



**PHOTO POINT 30 UT5 – looking downstream (3/03/2020)**







**PHOTO POINT 31 UT5 – looking upstream (3/03/2020)**



**PHOTO POINT 31 UT5 – looking downstream (3/03/2020)**



**PHOTO POINT 32 UT5 – looking upstream (3/03/2020)**



**PHOTO POINT 32 UT5 – looking downstream (3/03/2020)**



## **Vegetation Photographs**





**Vegetation Plot 1 – (08/06/2020)**



**Vegetation Plot 2 – (08/06/2020)**



**Vegetation Plot 3 – (08/06/2020)**



**Vegetation Plot 4 – (08/06/2020)**



**Vegetation Plot 5 – (08/06/2020)**



**Vegetation Plot 6 – (08/06/2020)**





**Vegetation Plot 7 – (08/20/2020)**



**Vegetation Plot 8 – (08/06/2020)**



**Vegetation Plot 9 – (08/06/2020)**



**Vegetation Plot 10 – (08/06/2020)**



**Vegetation Plot 11 – (08/06/2020)**



**Vegetation Plot 12 – (08/06/2020)**





**Vegetation Plot 13 – (08/06/2020)**



**Vegetation Plot 14 – (08/06/2020)**

### **APPENDIX 3. Vegetation Plot Data**

**Table 7a. Vegetation Plot Criteria Attainment Table (Standard Planting Zones)**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

Plot	Success Criteria Met	Tract Mean
1	Yes	100%
2	Yes	
3	Yes	
4	Yes	
5	Yes	
6	Yes	
7	Yes	
8	Yes	
9	Yes	
10	Yes	
11	Yes	

**Table 7b. Percent Survival by Plot Table (Supplemental Planting Zones)**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

Plot	MY0 Stems/Plot	MY1 Stems/Plot	MY2 Stems/Plot	MY3 Stems/Plot	MY5 Stems/Plot	MY1 Survival (%)	MY2 Survival (%)	MY3 Survival (%)	MY5 Survival (%)	MY1 Mean Survival (%)	MY2 Mean Survival (%)	MY3 Mean Survival (%)	MY5 Mean Survival (%)
12	16	13	5	3	1	81%	31%	19%	6%	83%	46%	29%	19%
13	16	15	10	8	8	94%	63%	50%	50%				
14	16	12	7	3	0	75%	44%	19%	0%				

**Table 7c. Percent Survival by Species Table (Supplemental Planting Zones)**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

Scientific Name	Common Name	MY0 Stems	MY1 Stems	MY2 Stems	MY3 Stems	MY5 Stems	MY1 Survival (%)	MY2 Survival (%)	MY3 Survival (%)	MY5 Survival (%)
<i>Aesculus pavia</i>	Red buckeye	3	3	1	1	1	100%	33%	33%	33%
<i>Callicarpa americana</i>	American beautyberry	11	9	1	0	0	82%	9%	0%	0%
<i>Calycanthus floridus</i>	Sweet-shrub	6	4	2	1	0	67%	33%	17%	0%
<i>Carpinus caroliniana</i>	American hornbeam	17	16	13	10	6	94%	76%	59%	35%
<i>Symphoricarpos orbiculatus</i>	Coralberry	10	7	5	2	2	70%	50%	20%	20%
<i>Viburnum prunifolium</i>	Black haw	1	1	0	0	0	100%	0%	0%	0%

**Table 8. CVS Vegetation Plot Metadata**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

<b>Report Prepared By</b>	Carolyn Lanza
<b>Date Prepared</b>	8/10/2020
<b>Database Name</b>	Maney Farm MYS- cvs-eep-entrytool-v2.5.0.mdb
<b>Database Location</b>	C:\Users\clanza\Documents
<b>Computer Name</b>	CAROLYN-PC
<b>File Size</b>	94806016
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Project Planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Project Total Stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and Spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	96314
<b>Project Name</b>	Maney Farm
<b>Description</b>	Stream Mitigation
<b>Sampled Plots</b>	14

**Table 9a. Planted and Total Stem Counts (Standard Planting Zones)**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

Scientific Name	Common Name	Species Type	Current Plot Data (MYS 2020)														
			VP 1			VP 2			VP 3			VP 4			VP 5		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo</i>	Box Elder	Tree															
<i>Acer rubrum</i>	Red Maple	Tree									1					1	
<i>Alnus serrulata</i>	Tag Alder	Shrub Tree															
<i>Betula nigra</i>	River Birch	Tree	1	1	1	2	2	2	1	1	1	1	1	1	1	1	
<i>Calycanthus floridus</i>	Sweet-shrub	Shrub															
<i>Carpinus caroliniana</i>	Ironwood	Shrub Tree							2	2	2						
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree	3	3	48	3	3	33	6	6	23		11	3	3	5	
<i>Juglans nigra</i>	Black Walnut	Tree															
<i>Juniperus virginiana</i>	Eastern Red Cedar	Tree						6									
<i>Ligustrum sinense</i>	Chinese Privet	Exotic									1						
<i>Liquidambar styraciflua</i>	Sweet Gum	Tree						2			2						
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree												1	1	1	
<i>Pinus taeda</i>	Loblolly Pine	Tree															
<i>Platanus occidentalis</i>	Sycamore	Tree	2	2	2	1	1	1	1	1	3	5	5	5	1	1	1
<i>Populus deltoides</i>	Eastern Cottonwood	Tree															
<i>Quercus palustris</i>	Pin Oak	Tree	1	1	1							1	1	1	1	1	1
<i>Quercus phellos</i>	Willow Oak	Tree			1	3	3	14	1	1	1	1	1	1	4	4	4
<i>Salix nigra</i>	Black Willow	Tree															
<i>Symphoricarpos orbiculatus</i>	Coralberry	Shrub															
<i>Ulmus alata</i>	Winged Elm	Tree			7			3			9						
<i>Ulmus americana</i>	American Elm	Tree															
<i>Ulmus rubra</i>	Slippery Elm	Tree															
<i>Viburnum prunifolium</i>	Black Haw	Shrub Tree															
<b>Stem count</b>			7	7	60	9	9	61	11	11	42	8	8	19	11	11	14
<b>size (ares)</b>			1			1			1			1			1		
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02		
<b>Species count</b>			4	4	6	4	4	7	5	5	9	4	4	5	6	6	7
<b>Stems per ACRE</b>			283	283	2,428	364	364	2,469	445	445	1,700	324	324	769	445	445	567

**Color for Density**

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%

Fails to meet requirements by more than 10%

Volunteers

PnoLS: Number of Planted stems excluding live stakes

P-all: Number of planted stems including live stakes

T: Total Stems

**Table 9a. Planted and Total Stem Counts (Standard Planting Zones)**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

Scientific Name	Common Name	Species Type	Current Plot Data (MY5 2020)																	
			VP 6			VP 7			VP 8			VP 9			VP 10			VP 11		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo</i>	Box Elder	Tree																	2	
<i>Acer rubrum</i>	Red Maple	Tree											4					17	1	
<i>Alnus serrulata</i>	Tag Alder	Shrub Tree																		
<i>Betula nigra</i>	River Birch	Tree	3	3	3				3	3	3	1	1	1						
<i>Calycanthus floridus</i>	Sweet-shrub	Shrub							1	1	1									
<i>Carpinus caroliniana</i>	Ironwood	Shrub Tree							1	1	1				1	1	1			
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree	3	3	29	6	6	11	3	3	7	3	3	7	4	4	9	3	3	10
<i>Juglans nigra</i>	Black Walnut	Tree						1			1									
<i>Juniperus virginiana</i>	Eastern Red Cedar	Tree																		1
<i>Ligustrum sinense</i>	Chinese Privet	Exotic																		
<i>Liquidambar styraciflua</i>	Sweet Gum	Tree									1									1
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree	1	1	1									1						
<i>Pinus taeda</i>	Loblolly Pine	Tree																		
<i>Platanus occidentalis</i>	Sycamore	Tree	2	2	2	3	3	3	3	3	3	8	8	8	6	6	7	6	6	21
<i>Populus deltoides</i>	Eastern Cottonwood	Tree																		1
<i>Quercus palustris</i>	Pin Oak	Tree							1	1	1									
<i>Quercus phellos</i>	Willow Oak	Tree	2	2	2	1	1	1						1	3	3	4			
<i>Salix nigra</i>	Black Willow	Tree												1						
<i>Symphoricarpos orbiculatus</i>	Coralberry	Shrub																		
<i>Ulmus alata</i>	Winged Elm	Tree									4									2
<i>Ulmus americana</i>	American Elm	Tree			17															8
<i>Ulmus rubra</i>	Slippery Elm	Tree						1												8
<i>Viburnum prunifolium</i>	Black Haw	Shrub Tree				1	1	1	1	1	1									
<b>Stem count</b>			11	11	54	11	11	18	13	13	23	12	12	23	14	14	55	9	9	38
<b>size (ares)</b>			1			1			1			1			1			1		
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02			0.02		
<b>Species count</b>			5	5	6	4	4	6	7	7	10	3	3	7	4	4	8	2	2	7
<b>Stems per ACRE</b>			445	445	2,185	445	445	728	526	526	931	486	486	931	567	567	2,226	364	364	1,538

**Color for Density**

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%

Fails to meet requirements by more than 10%

Volunteers

PnoLS: Number of Planted stems excluding live stakes

P-all: Number of planted stems including live stakes

T: Total Stems

**Table 9a. Planted and Total Stem Counts (Standard Planting Zones)**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

Scientific Name	Common Name	Species Type	Annual Means														
			MY5 (2020)			MY3 (2018)			MY2 (2017)			MY1 (2016)			MY0 (2016)		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo</i>	Box Elder	Tree			2			1									
<i>Acer rubrum</i>	Red Maple	Tree			24			18									
<i>Alnus serrulata</i>	Tag Alder	Shrub Tree				1	1	1	4	4	4	7	7	7	13	13	13
<i>Betula nigra</i>	River Birch	Tree	13	13	13	15	15	15	13	13	13	19	19	19	25	25	25
<i>Calycanthus floridus</i>	Sweet-shrub	Shrub	1	1	1	2	2	2									
<i>Carpinus caroliniana</i>	Ironwood	Shrub Tree	4	4	4	4	4	4	7	7	7	10	10	10	13	13	13
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree	37	37	193	40	40	293	36	36	139	35	35	35	36	36	36
<i>Juglans nigra</i>	Black Walnut	Tree			2			1									
<i>Juniperus virginiana</i>	Eastern Red Cedar	Tree			7												
<i>Ligustrum sinense</i>	Chinese Privet	Exotic			1												
<i>Liquidambar styraciflua</i>	Sweet Gum	Tree			6			5									
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree	2	2	3	2	2	2	2	2	2	7	7	7	16	16	16
<i>Pinus taeda</i>	Loblolly Pine	Tree						1									
<i>Platanus occidentalis</i>	Sycamore	Tree	38	38	56	37	37	45	38	38	44	37	37	37	37	37	37
<i>Populus deltoides</i>	Eastern Cottonwood	Tree			1			1									
<i>Quercus palustris</i>	Pin Oak	Tree	4	4	4	6	6	6	6	6	6	15	15	15	16	16	16
<i>Quercus phellos</i>	Willow Oak	Tree	15	15	29	16	16	27	15	15	21	15	15	15	16	16	16
<i>Salix nigra</i>	Black Willow	Tree			1						1						
<i>Symphoricarpos orbiculatus</i>	Coralberry	Shrub						56				7	7	7	10	10	10
<i>Ulmus alata</i>	Winged Elm	Tree			25			2			4						
<i>Ulmus americana</i>	American Elm	Tree			25			16									
<i>Ulmus rubra</i>	Slippery Elm	Tree			9			9			13						
<i>Viburnum prunifolium</i>	Black Haw	Shrub Tree	2	2	2	2	2	2	2	2	2	5	5	5	5	5	5
<b>Stem count</b>			116	116	407	125	125	506	123	123	256	157	157	157	187	187	187
<b>size (ares)</b>			11			11			11			11			11		
<b>size (ACRES)</b>			0.27			0.27			0.27			0.27			0.27		
<b>Species count</b>			9	9	20	10	10	20	9	9	12	10	10	10	10	10	10
<b>Stems per ACRE</b>			427	427	1,497	460	460	1,862	453	453	942	578	578	578	688	688	688

**Color for Density**

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%

Fails to meet requirements by more than 10%

Volunteers

PnoLS: Number of Planted stems excluding live stakes

P-all: Number of planted stems including live stakes

T: Total Stems



**Table 9b. Planted and Total Stem Counts (Supplemental Planting Zones)**

Maney Farm Mitigation Project  
 DMS Project No. 96314  
 Monitoring Year 5 - 2020

Scientific Name	Common Name	Species Type	Current Plot Data (MYS 2020)									Annual Means																	
			VP 12			VP 13			VP 14			MY5 (2020)			MY3 (2018)			MY2 (2017)			MY1 (2016)			MY0 (2016)					
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T			
<i>Aesculus pavia</i>	Red buckeye	Shrub/Tree				1	1	1							1	1	1	1	1	1	1	1	1	3	3	3	3	3	3
<i>Callicarpa americana</i>	American beautyberry	Shrub																			1	1	1	9	9	9	11	11	11
<i>Calycanthus floridus</i>	Sweet-shrub	Shrub													1	1	1	2	2	2	4	4	4	6	6	6	6	6	6
<i>Carpinus caroliniana</i>	American hornbeam	Shrub Tree	1	1	1	5	5	5				6	6	6	10	10	10	13	13	13	16	16	16	17	17	17	17	17	17
<i>Symphoricarpos orbiculatus</i>	Coralberry	Shrub				2	2	2				2	2	2	2	2	2	5	5	5	7	7	7	10	10	10	10	10	10
<i>Viburnum prunifolium</i>	Black haw	Shrub Tree																			1	1	1	1	1	1	1	1	1
	<b>Stem count</b>		1	1	1	8	8	8	0	0	0	9	9	9	14	14	14	22	22	22	40	40	40	48	48	48	48	48	48
	<b>size (ares)</b>		1			1			1			3			3			3			3			3					
	<b>size (ACRES)</b>		0.02			0.02			0.02			0.07			0.07			0.07			0.07			0.07					
	<b>Species count</b>		1	1	1	3	3	3	0	0	0	3	3	3	4	4	4	5	5	5	6	6	6	6	6	6	6	6	6
	<b>Stems per ACRE</b>		40	40	40	324	324	324	0	0	0	121	121	121	189	189	189	297	297	297	540	540	540	647	647	647	647	647	647

Supplemental planting zones are monitored to determine survival rates of these species but the results will not be tied to project success.

PnoLS: Number of Planted stems excluding live stakes

P-all: Number of planted stems including live stakes

T: Total Stems

## **APPENDIX 4. Morphological Summary Data and Plots**

Table 10a. Baseline Stream Data Summary

Maney Farm Mitigation Project  
 DMS Project No. 96314  
 Monitoring Year 5 - 2020

UT South Fork Reaches 1 and 2

Parameter	Gage	Pre-Restoration Condition				Reference Reach Data				Design				As-Built/Baseline			
		UTSF Reach 1		UTSF Reach 2		Agony Acres UT1A-Reach 1		UT to Cane Creek		UTSF Reach 1		UTSF Reach 2		UTSF Reach 1		UTSF Reach 2	
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>																	
Bankfull Width (ft)	N/A	3.2	12.0	4.7	8.2	9.1	10.4	11.5	12.3	9.5		12.1		8.8	9.3	12.7	13.7
Floodprone Width (ft)		15	50	70	82	>36		31		21	48	27	61	85		150	
Bankfull Mean Depth		0.6	1.3	0.7	1.2	1.0	1.2	0.8	1.0	0.7		0.8		0.6	0.7	0.8	0.9
Bankfull Max Depth		1.2	2.0	1.5		1.8		1.2	1.6	1.0	1.2	1.2	1.5	1.0	1.2	1.3	1.4
Bankfull Cross-Sectional Area (ft <sup>2</sup> )		4.1	7.1	5.4	5.6	10.7	11.3	8.9	12.2	6.5		10.2		5.3	6.8	10.9	11.0
Width/Depth Ratio		2.5	20.4	4.0	12.3	7.3	10.1	12.3	14.4	14.0		14.0		9.1	9.7	14.5	17.3
Entrenchment Ratio		1.4	12.5	10.0	14.8	>3.9		2.5	2.7	2.2	5.0	2.2	5.0	6.2	9.5	10.9	11.8
Bank Height Ratio		1.3	2.2	1.4	1.9	---		---		0.9	1.1	0.9	1.1	1.0		1.0	
D50 (mm)		Medium Sand		Silt/Clay										8.4		10.4	
Riffle Length (ft)	N/A					---		---		---		---		9	50	9	40
Riffle Slope (ft/ft)		0.0036	0.0274	0.0062	0.0258	---		0.0188	0.0704	0.0120	0.0505	0.0106	0.0447	0.0058	0.0432	0.0055	0.0326
Pool Length (ft)						---		---		---		---		12	47	23	50
Pool Max Depth (ft)		1.5	1.8	1.8	2	2.5		1.8	2.3	1.1	2.1	1.3	2.6	2.4	2.6		2.1
Pool Spacing (ft)		23	239	44	145	---		27	73	3	67	4	85	29	85	45	78
Pool Volume (ft <sup>3</sup> )																	
<b>Pattern</b>																	
Channel Beltwidth (ft)	N/A	5	42	10	37	21	93	102		15	85	19	108	24	56	37	54
Radius of Curvature (ft)		4	25	5	13	14	60	23	38	17	55	22	70	9	36	17	28
Rc:Bankfull Width (ft/ft)		1.3	2.1	1.1	1.6	1.5	5.8	2.0	3.1	1.8	5.8	1.8	5.8	1.0	4.1	1.6	2.6
Meander Length (ft)		18	100	21	59	---		---		29	156	36	198	68	151	110	144
Meander Width Ratio		1.6	3.5	2.1	4.5	2.3	8.9	8.3	8.9	1.6	8.9	1.6	8.9	2.7	6.5	3.4	5.0
<b>Substrate, Bed and Transport Parameters</b>																	
Ri%/Ru%/P%/G%/S%	N/A													21/13/64/2/0/0		28/10/56/6/0/0	
SC%/Sa%/G%/C%/B%/Be%														SC/2.37/8.4/34.5/55/180		SC/0.40/10.4/37.9/71.7/180	
d16/d35/d50/d84/d95/d100		SC/VFS/MS/11.1/15.4/22.6		SC/SC/SC/6.1/28.5/180		---		---						0.32		0.34	
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		0.39		0.45						0.42		0.44					
Max part size (mm) mobilized at bankfull		28.9		34.2						31.7		33.0					
Stream Power (Capacity) W/m <sup>2</sup>									---		---		---		---		
<b>Additional Reach Parameters</b>																	
Drainage Area (SM)	N/A	0.18		0.33		0.30		0.29		0.18		0.33		0.18		0.33	
Watershed Impervious Cover Estimate (%)		5%		3%		---		---		5%		3%		5%		3%	
Rosgen Classification		E5		E5		E4		E4		C		C		C		C	
Bankfull Velocity (fps)		2.8	4.8	3.4	3.6	2.2	2.4	3.8		3.0		2.8		2.8	3.6	2.6	2.7
Bankfull Discharge (cfs)		19.6		19.3		25.3		40.0		19.0		29.0		19.0		29.0	
Q-NFF regression (2-yr)										43		67					
Q-USGS extrapolation (1.2-yr)										22		34					
Q-Mannings										4.8	8.0	6.9	11.0				
Valley Length (ft)		1,720		910		---		---		1,720		910		1,720		910	
Channel Thalweg Length (ft)		2,298		1,209		---		---		2,163		1,061		2,185		1,077	
Sinuosity		1.34		1.33		1.35		1.40		1.20	1.40	1.20	1.40	1.27		1.18	
Water Surface Slope (ft/ft) <sup>2</sup>		0.0084		0.0075		---		---		0.0095		0.0113		0.0103		0.0078	
Bankfull Slope (ft/ft)		---		---		---		---		0.0129		0.0114		0.0102	0.0104	0.0077	0.0078

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

Table 10b. Baseline Stream Data Summary

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

UT1C and UT2B

Parameter	Gage	Pre-Restoration Condition				Reference Reach Data		Design				As-Built/Baseline					
		UT1C		UT2B		UT to Varnals Creek		UT1C		UT2B		UT1C		UT2B			
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max		
<b>Dimension and Substrate - Riffle</b>																	
Bankfull Width (ft)	N/A	4.1		2.6		9.3	10.5	8.1		4.0		9.8		5.5			
Floodprone Width (ft)		5.3		4.4		20	64	18	41	9	20	60		60			
Bankfull Mean Depth		0.5		0.4		1.1	1.2	0.6		0.4		0.5		0.4			
Bankfull Max Depth		0.8		0.5		1.5	1.7	0.9	1.2	0.5	0.7	0.7		0.7			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )		2.1		1.1		10.3	12.3	5.2		1.5		4.9		2.3			
Width/Depth Ratio		8.1		6.2		8.1	9.3	13.0		11.0		19.4		13.2			
Entrenchment Ratio		1.3		1.7		1.9	6.1	2.2	5.0	2.2	5.0	6.1		10.8			
Bank Height Ratio		2.3		5.4		0.9	1.0	0.9	1.1			1.0		1.0			
D50 (mm)		---		---								3.3		0.1			
Riffle Length (ft)		N/A	---		---		0.0240		0.0570		0.0086		0.0355		0.0083		0.0342
Riffle Slope (ft/ft)	---		---		0.0011		0.0110		0.0073		0.0106		0.0073		0.0106		
Pool Length (ft)	---		---		6		22		13		19		13		19		
Pool Max Depth (ft)	---		---		2.5		2.6		0.9		1.8		2.0		1.5		
Pool Spacing (ft)	34		44	---		8	82	2	44	1	24	22	38	22		22	
Pool Volume (ft <sup>3</sup> )	---		---		---		---		---		---		---		---		
Channel Beltwidth (ft)	N/A	10	18	1	2	15	45	13	72	6	36	16	26	---			
Radius of Curvature (ft)		9	16	1	3	8	47	11	47	5	23	9	15	13	25		
Rc:Bankfull Width (ft/ft)		2.2	3.9	0.4	1.2	0.6	3.2	1.3	5.8	1.3	5.8	1.0	1.6	1.8	3.3		
Meander Length (ft)		54	63	12		---		24	133	12	66	55	73	---			
Meander Width Ratio		2.4	4.4	0.4	0.8	1.0	3.0	1.6	8.9	1.6	8.9	1.7	2.8	---			
Ri%/Ru%/P%/G%/S%	N/A	---		---		---		---		---		---		---			
SC%/Sa%/G%/C%/B%/Be%		---		---		---		---		---		---		---			
d16/d35/d50/d84/d95/d100		---		---		---		---		---		---		---			
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		---		---		---		---		---		0.15		0.23			
Max part size (mm) mobilized at bankfull		---		---		---		---		---		---		---			
Stream Power (Capacity) W/m <sup>2</sup>		---		---		---		---		---		---		---			
<b>Additional Reach Parameters</b>																	
Drainage Area (SM)	N/A	0.03		0.02		0.41		0.03		0.02		0.03		0.02			
Watershed Impervious Cover Estimate (%)		13%		0%		---		13%		0%		13%		0%			
Rosgen Classification		B5		B5		E4		C		C		C		C			
Bankfull Velocity (fps)		3.0		3.4		4.4	5.2	1.1		3.1		1.1		1.6			
Bankfull Discharge (cfs)		---		---		54.0		5.6		3.6		5.6		3.6			
Q-NFF regression (2-yr)		---		---		---		13		8		---		---			
Q-USGS extrapolation (1.2-yr)		---		---		---		6		4		---		---			
Q-Mannings		---		---		---		4.1	5.7	6.9	7.3	---		---			
Valley Length (ft)		142		42		---		220		62		231		67			
Channel Thalweg Length (ft)		166		44		---		260		74		256		70			
Sinuosity		1.17		1.04		1.20		1.10	1.25	1.10	1.25	1.11		1.04			
Water Surface Slope (ft/ft) <sup>2</sup>		---		---		---		---		---		0.0053		0.0101			
Bankfull Slope (ft/ft)		---		---		---		0.0083		0.0080		0.0078	0.0080	0.0070	0.0084		

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

**Table 10c. Baseline Stream Data Summary**

Maney Farm Mitigation Project  
 DMS Project No. 96314  
 Monitoring Year 5 - 2020

**UT3B and UT4B**

Parameter	Gage	Pre-Restoration Condition				Reference Reach Data		Design				As-Built/Baseline					
		UT3B		UT4B		UT to Varnals Creek		UT3B		UT4B		UT3B		UT4B			
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max		
<b>Dimension and Substrate - Riffle</b>																	
Bankfull Width (ft)	N/A	2.2		4.4		9.3		10.5		4.0		5.0		4.2		5.7	
Floodprone Width (ft)		11.4		23.3		20		64		9		20		11		25	
Bankfull Mean Depth		0.5		0.4		1.1		1.2		0.4		0.4		0.4		0.6	
Bankfull Max Depth		0.8		1.0		1.5		1.7		0.5		0.7		0.5		0.7	
Bankfull Cross-Sectional Area (ft <sup>2</sup> )		1.1		1.9		10.3		12.3		1.5		1.9		1.6		3.6	
Width/Depth Ratio		4.6		9.9		8.1		9.3		11.0		13.0		11.6		9.1	
Entrenchment Ratio		5.1		5.3		1.9		6.1		2.2		5.0		2.2		5.0	
Bank Height Ratio		2.2		1.4		0.9		1.0		0.9		1.1		0.9		1.1	
D50 (mm)		---		---		---		---		---		---		5.6		4.0	
Riffle Length (ft)		N/A	---		---		---		---		---		---		12		23
Riffle Slope (ft/ft)	---		---		0.0240		0.0570		0.0191		0.0786		0.0088		0.0312		
Pool Length (ft)	---		---		---		---		---		---		10		22		
Pool Max Depth (ft)	---		---		2.5		2.6		0.6		1.2		0.6		1.2		
Pool Spacing (ft)	56		157		---		8		82		1		24		3		
Pool Volume (ft <sup>3</sup> )	---		---		---		---		---		---		3		31		
Channel Beltwidth (ft)	N/A	---		2		3		15		45		6		36		8	
Radius of Curvature (ft)		---		2		3		8		47		5		23		7	
Rc:Bankfull Width (ft/ft)		---		0.5		0.7		0.6		3.2		1.3		5.8		1.3	
Meander Length (ft)		---		11		22		---		12		66		15		82	
Meander Width Ratio		---		0.5		0.7		1.0		3.0		1.6		8.9		1.6	
Ri%/Ru%/P%/G%/S%	N/A	---		---		---		---		---		---		---		---	
SC%/Sa%/G%/C%/B%/Be%		---		---		---		---		---		---		32/14/51/3/0/0		22/20/57/1/0/0	
d16/d35/d50/d84/d95/d100		---		---		---		---		---		---		SC/0.08/5.6/33.4/56.9/90		SC/0.25/4.0/20.1/45/90	
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		---		---		---		---		---		---		0.33		0.14	
Max part size (mm) mobilized at bankfull		---		---		---		---		---		---		---		---	
Stream Power (Capacity) W/m <sup>2</sup>		---		---		---		---		---		---		---		---	
<b>Additional Reach Parameters</b>																	
Drainage Area (SM)	N/A	0.02		0.03		0.41		0.02		0.03		0.02		0.03			
Watershed Impervious Cover Estimate (%)		0%		0%		---		0%		0%		0%		0%			
Rosgen Classification		ESb		ESb		E4		C		C		C		E			
Bankfull Velocity (fps)		3.2		3.0		4.4		5.2		3.3		3.3		2.2		1.5	
Bankfull Discharge (cfs)		---		---		54.0		---		3.5		5.3		3.5		5.3	
Q-NFF regression (2-yr)		---		---		---		---		8		12		---		---	
Q-USGS extrapolation (1.2-yr)		---		---		---		---		4		6		---		---	
Q-Mannings		---		---		---		---		7.8		12.0		4.1		5.5	
Valley Length (ft)		84		38		---		---		138		117		148		124	
Channel Thalweg Length (ft)		84		40		---		---		163		138		155		212	
Sinuosity		1.00		1.06		1.20		1.10		1.25		1.10		1.25		1.05	
Water Surface Slope (ft/ft) <sup>2</sup>		---		---		---		---		---		---		0.0164		0.0043	
Bankfull Slope (ft/ft)		---		---		---		---		0.0170		0.0073		0.0127		0.0059	

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable



**Table 10d. Baseline Stream Data Summary**

Maney Farm Mitigation Project  
 DMS Project No. 96314  
 Monitoring Year 5 - 2020

**UT5**

Parameter	Gage	Pre-Restoration		Reference Reach Data				Design		As-Built/Baseline	
		UT5		Agony Acres UT1A-Reach 1		UT to Cane Creek		UT5		UT5	
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>											
Bankfull Width (ft)	N/A	5.7		9.1	10.4	11.5	12.3	7.2		8.1	
Floodprone Width (ft)		40		>36		31		16	36	100	
Bankfull Mean Depth		0.6		1.0	1.2	0.8	1.0	0.6		0.5	
Bankfull Max Depth		1.2		1.8		1.2	1.6	0.8	1.0	0.9	
Bankfull Cross-Sectional Area (ft <sup>2</sup> )		3.5		10.7	11.3	8.9	12.2	4.1		4.0	
Width/Depth Ratio		9.1		7.3	10.1	12.3	14.4	13.0		16.6	
Entrenchment Ratio		7.1		>3.9		2.5	2.7	2.2	5.0	12.3	
Bank Height Ratio		1.4		---		---		0.9	1.1	1.0	
D50 (mm)		Silt/Clay								5.9	
Riffle Length (ft)		N/A			---		---		---		5
Riffle Slope (ft/ft)	0.0028		0.0638	---		0.0188	0.0704	0.0128	0.0541	0.0081	0.0374
Pool Length (ft)			---		---		---		18	42	
Pool Max Depth (ft)	1.4		2.5		1.8	2.3	0.9	1.8	1.7		
Pool Spacing (ft)	9		197	---		27	73	2	44	31	51
Pool Volume (ft <sup>3</sup> )											
<b>Pattern</b>											
Channel Beltwidth (ft)	N/A	3	18	21	93	102		12	64	22	40
Radius of Curvature (ft)		3	14	14	60	23	38	13	42	10	37
Rc:Bankfull Width (ft/ft)		0.5	2.5	1.5	5.8	2.0	3.1	1.3	5.8	1.0	3.7
Meander Length (ft)		16	58	---		---		22	118	63	97
Meander Width Ratio		0.5	3.2	2.3	8.9	8.3	8.9	1.6	8.9	2.3	4.0
<b>Substrate, Bed and Transport Parameters</b>											
Ri%/Ru%/P%/G%/S%	N/A									34/11/54/1/0/0	
SC%/Sa%/G%/C%/B%/Be%										SC/0.08/5.9/29.8/53.7/90	
d16/d35/d50/d84/d95/d100		SC/SC/SC/8.9/22.6/64		---		---					
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		0.19						0.37		0.31	
Max part size (mm) mobilized at bankfull		14.0						27.5			
Stream Power (Capacity) W/m <sup>2</sup>								---		---	
<b>Additional Reach Parameters</b>											
Drainage Area (SM)	N/A	0.12		0.30		0.29		0.12		0.12	
Watershed Impervious Cover Estimate (%)		0%		---		---		0%		0%	
Rosgen Classification		E5		E4		E4		C		C	
Bankfull Velocity (fps)		2.1		2.2	2.4	3.8		2.9		3.5	
Bankfull Discharge (cfs)		7.4		25.3		40.0		14.0		14.0	
Q-NFF regression (2-yr)								32			
Q-USGS extrapolation (1.2-yr)								16			
Q-Mannings								5.4	11.0		
Valley Length (ft)		580		---		---		520		515	
Channel Thalweg Length (ft)		778		---		---		677		680	
Sinuosity		1.34		1.35		1.40		1.20	1.40	1.3	
Water Surface Slope (ft/ft) <sup>2</sup>		0.0111		---		---		---		0.0114	
Bankfull Slope (ft/ft)		---		---		---		0.0138		0.0110	0.0114

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

**Table 11a. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

	Cross-Section 1, UTSF Reach 1 (Riffle)						Cross-Section 2, UTSF Reach 1 (Pool)						Cross-Section 3, UTSF Reach 1 (Riffle)					
Dimension and Substrate	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation (ft)	567.0	567.0	567.0	567.0	567.0		566.4	566.4	566.4	566.5	566.3		556.5	556.5	556.5	556.7	556.5	
Low Bank Elevation (ft)	567.0	567.0	567.0	567.0	567.0		566.4	566.4	566.4	566.5	566.3		556.5	556.5	556.5	556.5	556.5	
Bankfull Width (ft)	8.8	8.7	8.6	8.6	8.4		11.1	10.8	11.5	11.9	9.1		9.3	9.0	9.0	9.5	9.5	
Floodprone Width (ft)	85	85	85	85	85		---	---	---	---	---		85	85	85	85	85	
Bankfull Mean Depth (ft)	0.6	0.7	0.6	0.6	0.6		1.2	1.3	1.2	1.1	1.6		0.7	0.7	0.7	0.7	0.6	
Bankfull Max Depth (ft)	1.0	1.1	1.1	1.1	1.2		2.6	2.6	2.3	2.4	2.3		1.2	1.1	1.1	1.3	1.1	
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	5.3	5.7	5.4	5.3	5.2		13.6	14.0	13.6	13.6	14.2		6.8	6.2	6.2	6.8	6.0	
Bankfull Width/Depth Ratio	14.6	13.3	13.5	13.8	13.5		9.1	8.3	9.7	10.4	5.9		12.8	13.1	13.0	13.3	15.1	
Entrenchment Ratio <sup>1</sup>	9.7	9.8	9.9	9.9	10.1		---	---	---	---	---		9.1	9.4	9.4	8.9	8.9	
Bankfull Bank Height Ratio <sup>2</sup>	1.0	1.0	1.0	1.0	<1.0		---	---	---	---	---		1.0	1.0	1.0	<1.0	<1.0	
	Cross-Section 4, UTSF Reach 1 (Pool)						Cross-Section 5, UTSF Reach 2 (Riffle)						Cross-Section 6, UTSF Reach 2 (Riffle)					
Dimension and Substrate	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation (ft)	556.0	556.0	556.0	556.2	556.3		549.9	549.9	549.9	549.9	549.8		547.9	547.9	547.9	547.9	547.8	
Low Bank Elevation (ft)	556.0	556.0	556.0	556.4	556.3		549.9	549.9	549.9	549.7	549.8		547.9	547.9	547.9	547.7	547.8	
Bankfull Width (ft)	14.8	13.9	14.1	15.6	16.0		11.6	12.3	12.2	13.6	11.3		13.7	13.9	13.9	15.3	12.6	
Floodprone Width (ft)	---	---	---	---	---		150	150	150	150	150		150	150	150	150	150	
Bankfull Mean Depth (ft)	1.2	1.1	1.2	1.1	1.3		0.9	0.9	0.9	0.8	0.8		0.8	0.7	0.7	0.7	0.8	
Bankfull Max Depth (ft)	2.4	2.3	2.5	2.5	2.6		1.4	1.4	1.4	1.5	1.4		1.3	1.3	1.3	1.4	1.5	
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	17.5	15.7	16.3	17.5	20.3		10.9	11.0	10.5	10.9	8.5		10.9	10.2	10.4	10.9	9.5	
Bankfull Width/Depth Ratio	12.6	12.2	12.1	13.9	12.6		12.4	13.7	14.3	16.9	14.9		17.3	18.9	18.7	21.5	16.8	
Entrenchment Ratio <sup>1</sup>	---	---	---	---	---		12.9	12.2	12.3	11.0	13.3		10.9	10.8	10.8	9.8	11.9	
Bankfull Bank Height Ratio <sup>2</sup>	---	---	---	---	---		1.0	1.0	1.0	<1.0	<1.0		1.0	1.0	1.0	<1.0	<1.0	
	Cross-Section 7, UTSF Reach 2 (Pool)						Cross-Section 8, UT1C (Pool)						Cross-Section 9, UT1C (Riffle)					
Dimension and Substrate	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation (ft)	547.0	547.0	547.0	547.0	547.1		572.5	572.5	572.5	572.7	572.5		572.4	572.4	572.4	572.5	572.5	
Low Bank Elevation (ft)	547.0	547.0	547.0	547.3	547.1		572.5	572.5	572.5	572.7	572.5		572.4	572.4	572.4	572.5	572.5	
Bankfull Width (ft)	12.3	12.0	12.1	12.4	13.7		7.6	6.6	7.0	6.3	5.0		9.8	9.8	9.9	10.7	9.7	
Floodprone Width (ft)	---	---	---	---	---		---	---	---	---	---		60	60	60	60	60	
Bankfull Mean Depth (ft)	1.2	1.2	1.2	1.2	1.2		1.0	0.8	0.8	0.7	1.2		0.5	0.5	0.5	0.5	0.5	
Bankfull Max Depth (ft)	2.1	2.1	2.2	2.2	2.3		2.0	1.6	1.6	1.9	1.7		0.7	0.7	0.8	0.9	0.9	
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	14.7	14.0	14.5	14.7	17.0		7.7	5.5	5.2	7.7	5.8		4.9	4.6	4.5	4.9	4.7	
Bankfull Width/Depth Ratio	10.3	10.3	10.0	10.4	11.1		7.6	7.9	9.3	13.9	4.3		19.4	20.7	21.8	23.2	19.6	
Entrenchment Ratio <sup>1</sup>	---	---	---	---	---		---	---	---	---	---		6.1	6.1	6.1	5.6	6.2	
Bankfull Bank Height Ratio <sup>2</sup>	---	---	---	---	---		---	---	---	---	---		1.0	1.1	1.0	<1.0	<1.0	

<sup>1</sup>Entrenchment Ratio is calculated using the method specified in the Industry Technical Workgroup Memorandum

<sup>2</sup>Bank Height Ratio is calculated using the method specified in the Industry Technical Workgroup Memorandum

**Table 11b. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

Dimension and Substrate	Cross-Section 10, UT2B (Pool)						Cross-Section 11, UT2B (Riffle)						Cross-Section 12, UT3B (Pool)					
	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation (ft)	564.2	564.2	564.2	564.4	564.2		563.9	563.9	563.9	563.9	563.9		563.0	563.0	563.0	563.2	563.1	
Low Bank Elevation (ft)	564.2	564.2	564.2	564.2	564.2		563.9	563.9	563.9	563.9	563.9		563.0	563.0	563.0	563.1	563.1	
Bankfull Width (ft)	10.7	10.5	10.7	13.2	9.4		5.5	6.5	6.8	6.7	5.5		6.2	6.3	7.0	10.9	6.9	
Floodprone Width (ft)	---	---	---	---	---		60	60	60	60	60		---	---	---	---	---	
Bankfull Mean Depth (ft)	0.8	0.6	0.6	0.7	0.4		0.4	0.4	0.4	0.3	0.2		0.6	0.5	0.5	0.3	0.5	
Bankfull Max Depth (ft)	1.5	1.0	1.0	1.1	0.8		0.7	0.7	0.7	0.6	0.6		1.3	1.0	1.0	1.0	1.2	
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	8.6	6.3	6.3	8.6	3.4		2.3	2.7	2.8	2.3	1.4		3.8	3.0	3.2	3.8	3.4	
Bankfull Width/Depth Ratio	13.3	17.4	17.9	20.2	25.8		13.2	15.7	16.5	19.3	22.6		10.1	13.4	15.5	31.2	14.3	
Entrenchment Ratio <sup>1</sup>	---	---	---	---	---		10.8	9.3	8.8	9.0	10.8		---	---	---	---	---	
Bankfull Bank Height Ratio <sup>2</sup>	---	---	---	---	---		1.0	1.0	1.0	1.1	<1.0		---	---	---	---	---	
Dimension and Substrate	Cross-Section 13 <sup>3</sup> , UT3B (Riffle)						Cross-Section 14, UT4B (Riffle)						Cross-Section 15, UT4B (Pool)					
	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation (ft)	563.0	563.0	563.0	563.2	563.1		553.8	553.8	553.8	554.0	554.0		553.6	553.6	553.6	553.9	553.8	
Low Bank Elevation (ft)	563.0	563.1	563.1	563.1	563.1		553.8	553.8	553.8	553.8	554.0		553.6	553.6	553.6	553.7	553.8	
Bankfull Width (ft)	8.7	4.7	4.6	6.6	5.9		5.7	6.4	6.7	9.9	5.3		6.3	5.7	5.5	6.5	4.5	
Floodprone Width (ft)	60	60	60	60	60		25	25	25	25	25		---	---	---	---	---	
Bankfull Mean Depth (ft)	0.3	0.4	0.4	0.4	0.4		0.6	0.4	0.4	0.4	0.4		0.7	0.5	0.6	0.7	0.5	
Bankfull Max Depth (ft)	0.8	0.7	0.6	0.8	0.9		0.9	0.6	0.6	0.8	0.8		1.4	1.0	1.1	1.2	0.9	
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	2.7	1.9	1.7	2.7	2.3		3.6	2.4	2.4	3.6	2.2		4.5	3.0	3.2	4.5	2.0	
Bankfull Width/Depth Ratio	11.6	11.5	12.4	16.5	15.3		9.1	17.3	19.2	27.4	12.3		8.7	11.0	9.4	9.8	9.9	
Entrenchment Ratio <sup>1</sup>	14.1	12.8	13.0	9.1	10.2		4.3	3.9	3.7	2.5	4.8		---	---	---	---	---	
Bankfull Bank Height Ratio <sup>2</sup>	1.0	1.1	1.1	<1.0	<1.0		1.0	1.0	1.0	<1.0	<1.0		---	---	---	---	---	
Dimension and Substrate	Cross-Section 16, UT5 (Pool)						Cross-Section 17, UT5 (Riffle)											
	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7						
Bankfull Elevation (ft)	552.6	552.6	552.6	552.7	552.7		552.5	552.5	552.5	552.6	552.7							
Low Bank Elevation (ft)	552.6	552.6	552.6	552.8	552.7		552.5	552.5	552.5	552.4	552.7							
Bankfull Width (ft)	8.0	7.6	7.3	8.1	6.4		8.1	8.1	8.2	8.4	9.9							
Floodprone Width (ft)	---	---	---	---	---		100	100	100	100	100							
Bankfull Mean Depth (ft)	1.0	1.1	1.1	1.0	1.3		0.5	0.4	0.5	0.5	0.5							
Bankfull Max Depth (ft)	1.7	1.7	1.7	1.8	1.8		0.9	0.8	0.8	0.9	1.2							
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	7.9	8.0	7.9	7.9	8.5		4.0	3.5	3.8	4.0	4.7							
Bankfull Width/Depth Ratio	8.0	7.2	6.8	8.3	4.8		16.6	18.7	17.8	17.7	21.0							
Entrenchment Ratio <sup>1</sup>	---	---	---	---	---		12.3	12.4	12.2	11.9	10.1							
Bankfull Bank Height Ratio <sup>2</sup>	---	---	---	---	---		1.0	1.0	1.0	<1.0	1.2							

<sup>1</sup>Entrenchment Ratio is calculated using the method specified in the Industry Technical Workgroup Memorandum

<sup>2</sup>Bank Height Ratio is calculated using the method specified in the Industry Technical Workgroup Memorandum

<sup>3</sup>Alternative Bank Height Ratio calculation method applied due to insufficient MY0 data

**Table 12a. Monitoring Data - Stream Reach Data Summary**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

**UT South Fork Reach 1**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY5		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>												
Bankfull Width (ft)	8.8	9.3	8.7	9.0	8.6	9.0	8.6	9.5	8.4	9.5		
Floodprone Width (ft)	85		85		85		85		85			
Bankfull Mean Depth	0.6	0.7	0.7		0.6	0.7	0.6	0.7	0.6			
Bankfull Max Depth	1.0	1.2	1.1		1.1		1.1	1.3	1.1	1.2		
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	5.3	6.8	5.7	6.2	5.4	6.2	5.3	6.8	5.2	6.0		
Width/Depth Ratio	12.8	14.6	13.1	13.3	13.0	13.5	13.3	13.8	13.5	15.1		
Entrenchment Ratio	9.1	9.7	9.4	9.8	9.4	9.9	8.9	9.9	8.9	10.1		
Bank Height Ratio	1.0		1.0		1.0		<1.0	1.0	<1.0			
D50 (mm)	8.4		14.1		3.3		2.4		5.6			
<b>Profile</b>												
Riffle Length (ft)	9	50										
Riffle Slope (ft/ft)	0.0058	0.0432										
Pool Length (ft)	12	47										
Pool Max Depth (ft)	2.4	2.6										
Pool Spacing (ft)	29	85										
Pool Volume (ft <sup>3</sup> )												
<b>Pattern</b>												
Channel Beltwidth (ft)	24	56										
Radius of Curvature (ft)	9	36										
Rc:Bankfull Width (ft/ft)	1.0	4.1										
Meander Wave Length (ft)	68	151										
Meander Width Ratio	2.7	6.5										
<b>Additional Reach Parameters</b>												
Rosgen Classification	C4											
Channel Thalweg Length (ft)	2,185											
Sinuosity (ft)	1.27											
Water Surface Slope (ft/ft)	0.0103											
Bankfull Slope (ft/ft)	0.0102	0.0104										
Ri%/Ru%/P%/G%/S%	---											
SC%/Sa%/G%/C%/B%/Be%	21/13/64/2/0/0		25/9/52/14/0/0		27/22/33/18/0/0		27/20/46/7/0/0		14/17/66/3/0/0			
d16/d35/d50/d84/d95/d100	SC/2.37/8.4/34.5/55/180		SC/2.4/14.1/60/107/256		SC/0.14/3.3/70/121/256		SC/0.16/2.4/34.8/73.4/128		0.07/2.5/5.6/22.6/55.6/90.0			
% of Reach with Eroding Banks	0%		0%		0%		0%		0%			

(---): Data was not provided

**Table 12b. Monitoring Data - Stream Reach Data Summary**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

**UT South Fork Reach 2**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY5		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>												
Bankfull Width (ft)	12.7	13.7	12.3	13.9	12.2	13.9	13.6	15.3	11.3	12.6		
Floodprone Width (ft)	150		150		150		150		150			
Bankfull Mean Depth	0.8	0.9	0.7	0.9	0.7	0.9	0.7	0.8	0.8			
Bankfull Max Depth	1.3	1.4	1.3	1.4	1.3	1.4	1.4	1.5	1.4	1.5		
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	10.9	11.0	10.2	11.0	10.4	10.5	10.9		8.5	9.5		
Width/Depth Ratio	14.5	17.3	13.7	18.9	14.3	18.7	16.9	21.5	14.9	16.8		
Entrenchment Ratio	10.9	11.8	10.8	12.2	10.8	12.3	9.8	11.0	11.9	13.3		
Bank Height Ratio	1.0		1.0		1.0		1.0		<1.0			
D50 (mm)	10.4		14.6		7.3		8.0		13.3			
<b>Profile</b>												
Riffle Length (ft)	9	40										
Riffle Slope (ft/ft)	0.0055	0.0326										
Pool Length (ft)	23	50										
Pool Max Depth (ft)	2.1											
Pool Spacing (ft)	45	78										
Pool Volume (ft <sup>3</sup> )												
<b>Pattern</b>												
Channel Beltwidth (ft)	37	54										
Radius of Curvature (ft)	17	28										
Rc:Bankfull Width (ft/ft)	1.6	2.6										
Meander Wave Length (ft)	110	144										
Meander Width Ratio	3.4	5.0										
<b>Additional Reach Parameters</b>												
Rosgen Classification	C4											
Channel Thalweg Length (ft)	1,077											
Sinuosity (ft)	1.18											
Water Surface Slope (ft/ft)	0.0078											
Bankfull Slope (ft/ft)	0.0077	0.0078										
Ri%/Ru%/P%/G%/S%	---											
SC%/Sa%/G%/C%/B%/Be%	28/10/56/6/0/0		15/16/43/26/0/1	23/21/44/11/1/0	14/15/67/4/0/0	15/15/59/11/0/0						
d16/d35/d50/d84/d95/d100	SC/0.4/10.4/37.9/72.0 /180		0.13/4.7/15/85/124.0 /256	SC/0.3/7.3/53.7/90.0 /362	0.1/2.5/8/33/53.7 /128	0.14/3.06/13.3/58.0 /82.6/180						
% of Reach with Eroding Banks	0%		0%	0%	0%	0%						

(---): Data was not provided

**Table 12c. Monitoring Data - Stream Reach Data Summary**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

**UT1C**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY5		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>												
Bankfull Width (ft)	9.8		9.8		9.9		10.7		9.7			
Floodprone Width (ft)	60		60		60		60		60			
Bankfull Mean Depth	0.5		0.5		0.5		0.5		0.5			
Bankfull Max Depth	0.7		0.7		0.8		0.9		0.9			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	4.9		4.6		4.5		4.9		4.7			
Width/Depth Ratio	19.4		20.7		21.8		23.2		19.6			
Entrenchment Ratio	6.1		6.1		6.1		5.6		6.2			
Bank Height Ratio	1.0		1.1		1.0		<1.0		<1.0			
D50 (mm)	3.3		12.9		8.9		5.3		4.8			
<b>Profile</b>												
Riffle Length (ft)	8	22										
Riffle Slope (ft/ft)	0.0011	0.0110										
Pool Length (ft)	6	22										
Pool Max Depth (ft)	2.0											
Pool Spacing (ft)	22	38										
Pool Volume (ft <sup>3</sup> )												
<b>Pattern</b>												
Channel Beltwidth (ft)	16	26										
Radius of Curvature (ft)	9	15										
Rc:Bankfull Width (ft/ft)	1.0	1.6										
Meander Wave Length (ft)	55	73										
Meander Width Ratio	1.7	2.8										
<b>Additional Reach Parameters</b>												
Rosgen Classification	C4											
Channel Thalweg Length (ft)	256											
Sinuosity (ft)	1.11											
Water Surface Slope (ft/ft)	0.0053											
Bankfull Slope (ft/ft)	0.0078	0.0080										
Ri%/Ru%/P%/G%/S%	---											
SC%/Sa%/G%/C%/B%/Be%	24/17/58/1/0/0		15/10/67/8/0/0	27/10/47/16/0/0	29/13/55/3/0/0	13/22/61/4/0/0						
d16/d35/d50/d84/d95/d100	SC/0.21/3.3/22.6/35/128		0.15/5.1/12.9/41/79/180	SC/0.63/8.9/64/107/180	SC/0.19/5.3/35.4/56.9/128	0.2/2.0/4.8/27.8/60.4/180						
% of Reach with Eroding Banks	0%		0%	0%	0%	0%						

(---): Data was not provided



**Table 12d. Monitoring Data - Stream Reach Data Summary**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

**UT2B**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY5		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>												
Bankfull Width (ft)	5.5		6.5		6.8		6.7		5.5			
Floodprone Width (ft)	60		60		60		60		60			
Bankfull Mean Depth	0.4		0.4		0.4		0.3		0.2			
Bankfull Max Depth	0.7		0.7		0.7		0.6		0.6			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	2.3		2.7		2.8		2.3		1.4			
Width/Depth Ratio	13.2		15.7		16.5		19.3		22.6			
Entrenchment Ratio	10.8		9.3		8.8		9.0		10.8			
Bank Height Ratio	1.0		1.0		1.0		1.1		<1.0			
D50 (mm)	0.1		0.2		0.2		SC		1.3			
<b>Profile</b>												
Riffle Length (ft)	11	19										
Riffle Slope (ft/ft)	0.0073	0.0106										
Pool Length (ft)	13	19										
Pool Max Depth (ft)	1.5											
Pool Spacing (ft)	22											
Pool Volume (ft <sup>3</sup> )												
<b>Pattern</b>												
Channel Beltwidth (ft)	---											
Radius of Curvature (ft)	13	25										
Rc:Bankfull Width (ft/ft)	1.8	3.3										
Meander Wave Length (ft)	---											
Meander Width Ratio	---											
<b>Additional Reach Parameters</b>												
Rosgen Classification	C4											
Channel Thalweg Length (ft)	70											
Sinuosity (ft)	1.04											
Water Surface Slope (ft/ft)	0.0101											
Bankfull Slope (ft/ft)	0.0070	0.0084										
Ri%/Ru%/P%/G%/S%	---											
SC%/Sa%/G%/C%/B%/Be%	47/13/37/3/0/0		39/23/31/8/0/0	44/26/21/9/0/0	61/32/4/3/0/0	44/8/47/1/0/0						
d16/d35/d50/d84/d95/d100	SC/SC/0.1/22.6/50.6/128		SC/SC/0.2/33.9/81.9/180	SC/SC/0.2/36.3/95/128	SC/SC/SC/0.6/32/180	SC/SC/1.3/8.4/16.0/90.0						
% of Reach with Eroding Banks	0%		0%	0%	0%	0%						

(---): Data was not provided

**Table 12e. Monitoring Data - Stream Reach Data Summary**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

**UT3B**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY5		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>												
Bankfull Width (ft)	4.2		3.9		3.4		6.6		5.9			
Floodprone Width (ft)	60		60		60		60		60			
Bankfull Mean Depth	0.4		0.3		0.3		0.4		0.4			
Bankfull Max Depth	0.6		0.6		0.4		0.8		0.9			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	1.6		1.1		1.0		2.7		2.3			
Width/Depth Ratio	11.6		13.0		11.8		16.5		15.3			
Entrenchment Ratio	14.1		15.5		17.5		9.1		10.2			
Bank Height Ratio	1.0		1.2		1.3		<1.0		<1.0			
D50 (mm)	5.6		2.8		0.2		0.2		6.7			
<b>Profile</b>												
Riffle Length (ft)	12	23										
Riffle Slope (ft/ft)	0.0112	0.0419										
Pool Length (ft)	10	22										
Pool Max Depth (ft)	1.3											
Pool Spacing (ft)	30	36										
Pool Volume (ft <sup>3</sup> )												
<b>Pattern</b>												
Channel Beltwidth (ft)	12	23										
Radius of Curvature (ft)	11	47										
Rc:Bankfull Width (ft/ft)	1.7	7.6										
Meander Wave Length (ft)	55	68										
Meander Width Ratio	1.9	3.7										
<b>Additional Reach Parameters</b>												
Rosgen Classification	C4											
Channel Thalweg Length (ft)	155											
Sinuosity (ft)	1.05											
Water Surface Slope (ft/ft)	0.0164											
Bankfull Slope (ft/ft)	0.0127	0.0161										
Ri%/Ru%/P%/G%/S%	---											
SC%/Sa%/G%/C%/B%/Be%	32/14/51/3/0/0		33/14/43/10/0/0	29/39/20/12/0/0	45/17/26/12/0/0	33/13/41/13/0/0						
d16/d35/d50/d84/d95/d100	SC/0.08/5.6/33.4/57/90		SC/0.2/2.8/41.3/85/180	SC/0.1/0.2/53.7/83/128	SC/SC/0.2/48.3/104.7/180	SC/0.1/6.7/49.1/107.3/256						
% of Reach with Eroding Banks	0%		0%	0%	0%	0%						

(---): Data was not provided

**Table 12f. Monitoring Data - Stream Reach Data Summary**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

**UT4B**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY5		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>												
Bankfull Width (ft)	5.7		6.4		6.7		9.9		5.3			
Floodprone Width (ft)	25		25		25		25		25			
Bankfull Mean Depth	0.6		0.4		0.4		0.4		0.4			
Bankfull Max Depth	0.9		0.6		0.6		0.8		0.8			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	3.6		2.4		2.4		3.6		2.2			
Width/Depth Ratio	9.1		17.3		19.2		27.4		12.3			
Entrenchment Ratio	4.3		3.9		3.7		2.5		4.8			
Bank Height Ratio	1.0		1.0		1.0		1.0		<1.0			
D50 (mm)	4.0		6.9		0.4		0.5		3.2			
<b>Profile</b>												
Riffle Length (ft)	8	19										
Riffle Slope (ft/ft)	0.0035	0.0113										
Pool Length (ft)	10	21										
Pool Max Depth (ft)	1.4											
Pool Spacing (ft)	31											
Pool Volume (ft <sup>3</sup> )												
<b>Pattern</b>												
Channel Beltwidth (ft)	19	23										
Radius of Curvature (ft)	10	20										
Rc:Bankfull Width (ft/ft)	1.8	3.6										
Meander Wave Length (ft)	59	69										
Meander Width Ratio	3.3	4.1										
<b>Additional Reach Parameters</b>												
Rosgen Classification	C4											
Channel Thalweg Length (ft)	212											
Sinuosity (ft)	1.71											
Water Surface Slope (ft/ft)	0.0043											
Bankfull Slope (ft/ft)	0.0059	0.0067										
Ri%/Ru%/P%/G%/S%	---											
SC%/Sa%/G%/C%/B%/Be%	22/20/57/1/0/0		31/12/43/14/0/0		18/43/34/5/0/0		38/16/29/17/0/0		19/21/60/0/0/0			
d16/d35/d50/d84/d95/d100	SC/0.25/4.0/20.1/45/90		SC/0.19/6.9/59.2/90/180		SC/0.2/0.4/34.8/64/128		SC/SC/0.5/66/98.3/180		SC/1.2/3.2/17.1/26.2/45			
% of Reach with Eroding Banks	0%		0%		0%		0%		0%			

(---): Data was not provided

**Table 12g. Monitoring Data - Stream Reach Data Summary**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

**UT5**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY5		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>												
Bankfull Width (ft)	8.1		8.1		8.1		8.4		9.9			
Floodprone Width (ft)	100		100		100		100		100			
Bankfull Mean Depth	0.5		0.4		0.5		0.5		0.5			
Bankfull Max Depth	0.9		0.8		0.8		0.9		1.2			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	4.0		3.5		3.7		4.0		4.7			
Width/Depth Ratio	16.6		18.7		17.5		17.7		21.0			
Entrenchment Ratio	12.3		12.4		12.4		11.9		10.1			
Bank Height Ratio	1.0		1.0		1.0		<1.0		1.2			
D50 (mm)	5.9		19.0		4.7		0.7		3.2			
<b>Profile</b>												
Riffle Length (ft)	5	21										
Riffle Slope (ft/ft)	0.0081	0.0374										
Pool Length (ft)	18	42										
Pool Max Depth (ft)	1.7											
Pool Spacing (ft)	31	51										
Pool Volume (ft <sup>3</sup> )												
<b>Pattern</b>												
Channel Beltwidth (ft)	22	40										
Radius of Curvature (ft)	10	37										
Rc:Bankfull Width (ft/ft)	1.0	3.7										
Meander Wave Length (ft)	63	97										
Meander Width Ratio	2.3	4.0										
<b>Additional Reach Parameters</b>												
Rosgen Classification	C4											
Channel Thalweg Length (ft)	680											
Sinuosity (ft)	1.32											
Water Surface Slope (ft/ft)	0.0114											
Bankfull Slope (ft/ft)	0.0110	0.0114										
Ri%/Ru%/P%/G%/S%	---											
SC%/Sa%/G%/C%/B%/Be%	34/11/54/1/0/0		30/10/46/14/0/0	31/16/40/13/0/0	34/22/25/8/0/0	27/19/48/6/0/0						
d16/d35/d50/d84/d95/d100	SC/0.08/5.9/29.8/54/90		SC/0.18/19/61/101/180	SC/0.17/4.7/57.8/87/180	SC/0.14/0.7/45/75.9/180	SC/0.2/3.2/33.9/71.7/128						
% of Reach with Eroding Banks	0%		0%	0%	0%	0%						

(--): Data was not provided


### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

#### Cross-Section 1, UTSF Reach 1



#### Bankfull Dimensions

5.2	x-section area (ft.sq.)
8.4	width (ft)
0.6	mean depth (ft)
1.2	max depth (ft)
8.9	wetted perimeter (ft)
0.6	hydraulic radius (ft)
13.5	width-depth ratio
85.0	W flood prone area (ft)
10.1	entrenchment ratio
< 1.0	low bank height ratio

Survey Date: 03/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

#### Cross-Section 2, UTSF Reach 1



#### Bankfull Dimensions

14.2	x-section area (ft.sq.)
9.1	width (ft)
1.6	mean depth (ft)
2.3	max depth (ft)
11.8	wetted perimeter (ft)
1.2	hydraulic radius (ft)
5.9	width-depth ratio

Survey Date: 03/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

### Cross-Section 3, UTFS Reach 1



#### Bankfull Dimensions

6.0	x-section area (ft.sq.)
9.5	width (ft)
0.6	mean depth (ft)
1.1	max depth (ft)
10.1	wetted perimeter (ft)
0.6	hydraulic radius (ft)
15.1	width-depth ratio
85.0	W flood prone area (ft)
8.9	entrenchment ratio
< 1.0	low bank height ratio

Survey Date: 03/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

#### Cross-Section 4, UTSF Reach 1



#### Bankfull Dimensions

20.3	x-section area (ft.sq.)
16.0	width (ft)
1.3	mean depth (ft)
2.6	max depth (ft)
18.0	wetted perimeter (ft)
1.1	hydraulic radius (ft)
12.6	width-depth ratio

Survey Date: 03/2020  
Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

### Cross-Section 5, UTSF Reach 2



#### Bankfull Dimensions

8.5	x-section area (ft.sq.)
11.3	width (ft)
0.8	mean depth (ft)
1.4	max depth (ft)
11.7	wetted perimeter (ft)
0.7	hydraulic radius (ft)
14.9	width-depth ratio
150.0	W flood prone area (ft)
13.3	entrenchment ratio
< 1.0	low bank height ratio

Survey Date: 03/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

### Cross-Section 6, UTSF Reach 2



#### Bankfull Dimensions

9.5	x-section area (ft.sq.)
12.6	width (ft)
0.8	mean depth (ft)
1.5	max depth (ft)
13.1	wetted perimeter (ft)
0.7	hydraulic radius (ft)
16.8	width-depth ratio
150.0	W flood prone area (ft)
11.9	entrenchment ratio
< 1.0	low bank height ratio

Survey Date: 03/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

### Cross-Section 7, UTSF Reach 2



#### Bankfull Dimensions

17.0	x-section area (ft.sq.)
13.7	width (ft)
1.2	mean depth (ft)
2.3	max depth (ft)
15.3	wetted perimeter (ft)
1.1	hydraulic radius (ft)
11.1	width-depth ratio

Survey Date: 03/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

### Cross-Section 8, UT1C



#### Bankfull Dimensions

5.8	x-section area (ft.sq.)
5.0	width (ft)
1.2	mean depth (ft)
1.7	max depth (ft)
6.7	wetted perimeter (ft)
0.9	hydraulic radius (ft)
4.3	width-depth ratio

Survey Date: 03/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

### Cross-Section 9, UT1C



#### Bankfull Dimensions

4.7	x-section area (ft.sq.)
9.7	width (ft)
0.5	mean depth (ft)
0.9	max depth (ft)
10.0	wetted perimeter (ft)
0.5	hydraulic radius (ft)
19.6	width-depth ratio
60.0	W flood prone area (ft)
6.2	entrenchment ratio
< 1.0	low bank height ratio

Survey Date: 03/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

#### Cross-Section 10, UT2B



#### Bankfull Dimensions

3.4	x-section area (ft.sq.)
9.4	width (ft)
0.4	mean depth (ft)
0.8	max depth (ft)
9.7	wetted perimeter (ft)
0.4	hydraulic radius (ft)
25.8	width-depth ratio

Survey Date: 03/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

#### Cross-Section 11, UT2B



#### Bankfull Dimensions

1.4	x-section area (ft.sq.)
5.5	width (ft)
0.2	mean depth (ft)
0.6	max depth (ft)
5.8	wetted perimeter (ft)
0.2	hydraulic radius (ft)
22.6	width-depth ratio
60.0	W flood prone area (ft)
10.8	entrenchment ratio
< 1.0	low bank height ratio

Survey Date: 03/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

### Cross-Section 12, UT3B



#### Bankfull Dimensions

3.4	x-section area (ft.sq.)
6.9	width (ft)
0.5	mean depth (ft)
1.2	max depth (ft)
7.6	wetted perimeter (ft)
0.4	hydraulic radius (ft)
14.3	width-depth ratio

Survey Date: 03/2020  
Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

#### Cross-Section 13, UT3B



#### Bankfull Dimensions

2.3	x-section area (ft.sq.)
5.9	width (ft)
0.4	mean depth (ft)
0.9	max depth (ft)
6.2	wetted perimeter (ft)
0.4	hydraulic radius (ft)
15.3	width-depth ratio
60.0	W flood prone area (ft)
10.2	entrenchment ratio
< 1.0	low bank height ratio

Survey Date: 03/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

### Cross-Section 14, UT4B



#### Bankfull Dimensions

2.2	x-section area (ft.sq.)
5.3	width (ft)
0.4	mean depth (ft)
0.8	max depth (ft)
5.7	wetted perimeter (ft)
0.4	hydraulic radius (ft)
12.3	width-depth ratio
25.0	W flood prone area (ft)
4.8	entrenchment ratio
< 1.0	low bank height ratio

Survey Date: 03/2020

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

### Cross-Section 15, UT4B



#### Bankfull Dimensions

2.0	x-section area (ft.sq.)
4.5	width (ft)
0.5	mean depth (ft)
0.9	max depth (ft)
5.2	wetted perimeter (ft)
0.4	hydraulic radius (ft)
9.9	width-depth ratio

Survey Date: 03/2020

Field Crew: Wildlands Engineering



View Downstream




### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

### Cross-Section 16, UT5



#### Bankfull Dimensions

8.5	x-section area (ft.sq.)
6.4	width (ft)
1.3	mean depth (ft)
1.8	max depth (ft)
8.1	wetted perimeter (ft)
1.0	hydraulic radius (ft)
4.8	width-depth ratio



View Downstream

Survey Date: 03/2020

Field Crew: Wildlands Engineering




### Cross-Section Plots

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

### Cross-Section 17, UT5



#### Bankfull Dimensions

4.7	x-section area (ft.sq.)
9.9	width (ft)
0.5	mean depth (ft)
1.2	max depth (ft)
10.5	wetted perimeter (ft)
0.4	hydraulic radius (ft)
21.0	width-depth ratio
100.0	W flood prone area (ft)
10.1	entrenchment ratio
1.2	low bank height ratio

Survey Date: 03/2020

Field Crew: Wildlands Engineering



View Downstream

### Reachwide and Cross-Section Pebble Count Plots

Maney Farm Mitigation Project



DMS Project No. 96314

Monitoring Year 5 - 2020

#### UTSF-Reach 1, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	2	12	14	14	14
<b>SAND</b>	Very fine	0.062	0.125	4	4	8	8	22
	Fine	0.125	0.250					22
	Medium	0.25	0.50					22
	Coarse	0.5	1.0	2	1	3	3	25
	Very Coarse	1.0	2.0	3	3	6	6	31
<b>GRAVEL</b>	Very Fine	2.0	2.8	2	4	6	6	37
	Very Fine	2.8	4.0	4	1	5	5	42
	Fine	4.0	5.6	3	5	8	8	50
	Fine	5.6	8.0	6	6	12	12	62
	Medium	8.0	11.0	5	4	9	9	71
	Medium	11.0	16.0	4	4	8	8	79
	Coarse	16.0	22.6	2	3	5	5	84
	Coarse	22.6	32	5	3	8	8	92
	Very Coarse	32	45					92
Very Coarse	45	64	5		5	5	97	
<b>COBBLE</b>	Small	64	90	3		3	3	100
	Small	90	128					100
	Large	128	180					100
	Large	180	256					100
<b>BOULDER</b>	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<b>BEDROCK</b>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	0.07
D <sub>35</sub> =	2.50
D <sub>50</sub> =	5.6
D <sub>84</sub> =	22.6
D <sub>95</sub> =	55.6
D <sub>100</sub> =	90.0



### Reachwide and Cross-Section Pebble Count Plots

Maney Farm Mitigation Project



DMS Project No. 96314

Monitoring Year 5 - 2020

#### UTSF-Reach 1, Cross-Section 1

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	4	4	4
<b>SAND</b>	Very fine	0.062	0.125	1	1	5
	Fine	0.125	0.250			5
	Medium	0.25	0.50			5
	Coarse	0.5	1.0	3	3	8
	Very Coarse	1.0	2.0	3	3	11
<b>GRAVEL</b>	Very Fine	2.0	2.8	3	3	14
	Very Fine	2.8	4.0	5	5	19
	Fine	4.0	5.6	8	8	27
	Fine	5.6	8.0	9	9	36
	Medium	8.0	11.0	10	10	46
	Medium	11.0	16.0	8	8	54
	Coarse	16.0	22.6	8	8	62
	Coarse	22.6	32	12	12	74
	Very Coarse	32	45	14	14	88
	Very Coarse	45	64	6	6	94
<b>COBBLE</b>	Small	64	90	4	4	98
	Small	90	128	2	2	100
	Large	128	180			100
	Large	180	256			100
<b>BOULDER</b>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
		<b>Total</b>		<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 1	
Channel materials (mm)	
D <sub>16</sub> =	3.23
D <sub>35</sub> =	7.69
D <sub>50</sub> =	13.3
D <sub>84</sub> =	40.8
D <sub>95</sub> =	69.7
D <sub>100</sub> =	128.0



### Reachwide and Cross-Section Pebble Count Plots

Maney Farm Mitigation Project



DMS Project No. 96314

Monitoring Year 5 - 2020

#### UTSF-Reach 1, Cross-Section 3

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	4	4	4
<b>SAND</b>	Very fine	0.062	0.125			4
	Fine	0.125	0.250			4
	Medium	0.25	0.50			4
	Coarse	0.5	1.0			4
	Very Coarse	1.0	2.0			4
<b>GRAVEL</b>	Very Fine	2.0	2.8	1	1	5
	Very Fine	2.8	4.0	3	3	8
	Fine	4.0	5.6	2	2	10
	Fine	5.6	8.0	2	2	12
	Medium	8.0	11.0	6	6	18
	Medium	11.0	16.0	4	4	22
	Coarse	16.0	22.6	7	7	29
	Coarse	22.6	32	13	13	42
	Very Coarse	32	45	21	21	63
	Very Coarse	45	64	14	14	77
<b>COBBLE</b>	Small	64	90	11	11	88
	Small	90	128	7	7	95
	Large	128	180	4	4	99
	Large	180	256	1	1	100
<b>BOULDER</b>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
		<b>Total</b>		<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 3	
Channel materials (mm)	
D <sub>16</sub> =	9.89
D <sub>35</sub> =	26.54
D <sub>50</sub> =	36.4
D <sub>84</sub> =	79.5
D <sub>95</sub> =	128.0
D <sub>100</sub> =	256.0



### Reachwide and Cross-Section Pebble Count Plots

Maney Farm Mitigation Project



DMS Project No. 96314

Monitoring Year 5 - 2020

#### UTSF-Reach 2, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062		15	15	15	15
<i>SAND</i>	Very fine	0.062	0.125					15
	Fine	0.125	0.250		6	6	6	21
	Medium	0.25	0.50					21
	Coarse	0.5	1.0		2	2	2	23
	Very Coarse	1.0	2.0		7	7	7	30
<i>GRAVEL</i>	Very Fine	2.0	2.8	1	3	4	4	34
	Very Fine	2.8	4.0	2	2	4	4	38
	Fine	4.0	5.6	2	2	4	4	42
	Fine	5.6	8.0	1	3	4	4	46
	Medium	8.0	11.0	2	1	3	3	49
	Medium	11.0	16.0	1	1	2	2	51
	Coarse	16.0	22.6	3		3	3	54
	Coarse	22.6	32	3	3	6	6	60
	Very Coarse	32	45	9	2	11	11	71
Very Coarse	45	64	15	3	18	18	89	
<i>COBBLE</i>	Small	64	90	8		8	8	97
	Small	90	128	2		2	2	99
	Large	128	180	1		1	1	100
	Large	180	256					100
<i>BOULDER</i>	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<i>BEDROCK</i>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	0.14
D <sub>35</sub> =	3.06
D <sub>50</sub> =	13.3
D <sub>84</sub> =	58.0
D <sub>95</sub> =	82.6
D <sub>100</sub> =	180.0



### Reachwide and Cross-Section Pebble Count Plots

Maney Farm Mitigation Project



DMS Project No. 96314

Monitoring Year 5 - 2020

#### UTSF-Reach 2, Cross-Section 5

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	8	8	8
<b>SAND</b>	Very fine	0.062	0.125			8
	Fine	0.125	0.250	4	4	12
	Medium	0.25	0.50	3	3	15
	Coarse	0.5	1.0	3	3	18
	Very Coarse	1.0	2.0			18
<b>GRAVEL</b>	Very Fine	2.0	2.8	3	3	21
	Very Fine	2.8	4.0	4	4	25
	Fine	4.0	5.6	3	3	28
	Fine	5.6	8.0	2	2	30
	Medium	8.0	11.0	3	3	33
	Medium	11.0	16.0	5	5	38
	Coarse	16.0	22.6	10	10	48
	Coarse	22.6	32	4	4	51
	Very Coarse	32	45	16	16	67
	Very Coarse	45	64	12	12	79
<b>COBBLE</b>	Small	64	90	11	11	90
	Small	90	128	7	7	97
	Large	128	180	3	3	100
	Large	180	256			100
<b>BOULDER</b>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
		<b>Total</b>		<b>101</b>	<b>100</b>	<b>100</b>

Cross-Section 5	
Channel materials (mm)	
D <sub>16</sub> =	0.65
D <sub>35</sub> =	13.12
D <sub>50</sub> =	28.1
D <sub>84</sub> =	74.4
D <sub>95</sub> =	115.5
D <sub>100</sub> =	180.0





### Reachwide and Cross-Section Pebble Count Plots

Maney Farm Mitigation Project



DMS Project No. 96314

Monitoring Year 5 - 2020

### UTSF-Reach 2, Cross-Section 6

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	4	4	4
<b>SAND</b>	Very fine	0.062	0.125			4
	Fine	0.125	0.250	1	1	5
	Medium	0.25	0.50			5
	Coarse	0.5	1.0			5
	Very Coarse	1.0	2.0	2	2	7
<b>GRAVEL</b>	Very Fine	2.0	2.8			7
	Very Fine	2.8	4.0	1	1	8
	Fine	4.0	5.6	4	4	12
	Fine	5.6	8.0	3	3	15
	Medium	8.0	11.0	8	8	23
	Medium	11.0	16.0	6	6	29
	Coarse	16.0	22.6	5	5	34
	Coarse	22.6	32	14	14	48
	Very Coarse	32	45	19	19	67
	Very Coarse	45	64	22	22	89
<b>COBBLE</b>	Small	64	90	8	8	97
	Small	90	128	2	2	99
	Large	128	180	1	1	100
	Large	180	256			100
<b>BOULDER</b>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
		<b>Total</b>		<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 6	
Channel materials (mm)	
D <sub>16</sub> =	8.32
D <sub>35</sub> =	23.17
D <sub>50</sub> =	33.2
D <sub>84</sub> =	59.1
D <sub>95</sub> =	82.6
D <sub>100</sub> =	180.0



### Reachwide and Cross-Section Pebble Count Plots

Maney Farm Mitigation Project



DMS Project No. 96314

Monitoring Year 5 - 2020

#### UT1C, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	3	10	13	13	13
<i>SAND</i>	Very fine	0.062	0.125	1		1	1	14
	Fine	0.125	0.250	3		3	3	17
	Medium	0.25	0.50					17
	Coarse	0.5	1.0	2	3	5	5	22
	Very Coarse	1.0	2.0		13	13	13	35
<i>GRAVEL</i>	Very Fine	2.0	2.8	1	1	2	2	37
	Very Fine	2.8	4.0	2	2	4	4	41
	Fine	4.0	5.6	6	10	16	16	57
	Fine	5.6	8.0	2	5	7	7	64
	Medium	8.0	11.0	1	3	4	4	68
	Medium	11.0	16.0	3		3	3	71
	Coarse	16.0	22.6	10		10	10	81
	Coarse	22.6	32	4	1	5	5	86
	Very Coarse	32	45	3	1	4	4	90
Very Coarse	45	64	6		6	6	96	
<i>COBBLE</i>	Small	64	90		1	1	1	97
	Small	90	128	2		2	2	99
	Large	128	180	1		1	1	100
	Large	180	256					100
<i>BOULDER</i>	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<i>BEDROCK</i>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	0.20
D <sub>35</sub> =	2.00
D <sub>50</sub> =	4.8
D <sub>84</sub> =	27.8
D <sub>95</sub> =	60.4
D <sub>100</sub> =	180.0



### Reachwide and Cross-Section Pebble Count Plots

Maney Farm Mitigation Project



DMS Project No. 96314

Monitoring Year 5 - 2020

#### UT1C, Cross-Section 9

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	2	2	2
<b>SAND</b>	Very fine	0.062	0.125	1	1	3
	Fine	0.125	0.250	3	3	6
	Medium	0.25	0.50			6
	Coarse	0.5	1.0	2	2	8
	Very Coarse	1.0	2.0	2	2	10
<b>GRAVEL</b>	Very Fine	2.0	2.8	1	1	11
	Very Fine	2.8	4.0	5	5	16
	Fine	4.0	5.6	13	13	29
	Fine	5.6	8.0	11	11	40
	Medium	8.0	11.0	12	12	52
	Medium	11.0	16.0	17	17	69
	Coarse	16.0	22.6	11	11	80
	Coarse	22.6	32	7	7	87
	Very Coarse	32	45	7	7	94
	Very Coarse	45	64	2	2	96
<b>COBBLE</b>	Small	64	90	1	1	97
	Small	90	128	3	3	100
	Large	128	180			100
	Large	180	256			100
<b>BOULDER</b>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
		<b>Total</b>		<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 9	
Channel materials (mm)	
D <sub>16</sub> =	4.00
D <sub>35</sub> =	6.80
D <sub>50</sub> =	10.4
D <sub>84</sub> =	27.6
D <sub>95</sub> =	53.7
D <sub>100</sub> =	128.0



### Reachwide and Cross-Section Pebble Count Plots

Maney Farm Mitigation Project



DMS Project No. 96314

Monitoring Year 5 - 2020

#### UT2B, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	12	32	44	44	44
<i>SAND</i>	Very fine	0.062	0.125		2	2	2	46
	Fine	0.125	0.250					46
	Medium	0.25	0.50	1	1	1	1	47
	Coarse	0.5	1.0	2	2	2	2	49
	Very Coarse	1.0	2.0		3	3	3	52
<i>GRAVEL</i>	Very Fine	2.0	2.8	4	3	7	7	59
	Very Fine	2.8	4.0	5	3	8	8	67
	Fine	4.0	5.6	4	2	6	6	73
	Fine	5.6	8.0	9	1	10	10	83
	Medium	8.0	11.0	5	1	6	6	89
	Medium	11.0	16.0	6	6	6	6	95
	Coarse	16.0	22.6	4		4	4	99
	Coarse	22.6	32					99
	Very Coarse	32	45					99
Very Coarse	45	64					99	
<i>COBBLE</i>	Small	64	90	1		1	1	100
	Small	90	128					100
	Large	128	180					100
	Large	180	256					100
<i>BOULDER</i>	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<i>BEDROCK</i>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	Silt/Clay
D <sub>50</sub> =	1.3
D <sub>84</sub> =	8.4
D <sub>95</sub> =	16.0
D <sub>100</sub> =	90.0



### Reachwide and Cross-Section Pebble Count Plots

Maney Farm Mitigation Project



DMS Project No. 96314

Monitoring Year 5 - 2020

#### UT2B, Cross-Section 11

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	32	32	32
<b>SAND</b>	Very fine	0.062	0.125			32
	Fine	0.125	0.250	2	2	34
	Medium	0.25	0.50			34
	Coarse	0.5	1.0	5	5	39
	Very Coarse	1.0	2.0	14	14	53
<b>GRAVEL</b>	Very Fine	2.0	2.8	14	14	67
	Very Fine	2.8	4.0	8	8	75
	Fine	4.0	5.6	5	5	80
	Fine	5.6	8.0	7	7	87
	Medium	8.0	11.0	6	6	93
	Medium	11.0	16.0	6	6	99
	Coarse	16.0	22.6			99
	Coarse	22.6	32			99
	Very Coarse	32	45			99
	Very Coarse	45	64			99
<b>COBBLE</b>	Small	64	90	1	1	100
	Small	90	128			100
	Large	128	180			100
	Large	180	256			100
<b>BOULDER</b>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
		<b>Total</b>		<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 11	
Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	0.57
D <sub>50</sub> =	1.7
D <sub>84</sub> =	6.9
D <sub>95</sub> =	12.5
D <sub>100</sub> =	90.0



### Reachwide and Cross-Section Pebble Count Plots

Maney Farm Mitigation Project



DMS Project No. 96314

Monitoring Year 5 - 2020

#### UT3B, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	15	18	33	33	33
<b>SAND</b>	Very fine	0.062	0.125	1	2	3	3	36
	Fine	0.125	0.250		2	2	2	38
	Medium	0.25	0.50					38
	Coarse	0.5	1.0					38
	Very Coarse	1.0	2.0		8	8	8	46
<b>GRAVEL</b>	Very Fine	2.0	2.8					46
	Very Fine	2.8	4.0		1	1	1	47
	Fine	4.0	5.6		2	2	2	49
	Fine	5.6	8.0		2	2	2	51
	Medium	8.0	11.0		5	5	5	56
	Medium	11.0	16.0	1	5	6	6	62
	Coarse	16.0	22.6	7	3	10	10	72
	Coarse	22.6	32	2		2	2	74
	Very Coarse	32	45	8	1	9	9	83
Very Coarse	45	64	4		4	4	87	
<b>COBBLE</b>	Small	64	90	5	1	6	6	93
	Small	90	128	4		4	4	97
	Large	128	180	2		2	2	99
	Large	180	256	1		1	1	100
<b>BOULDER</b>	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<b>BEDROCK</b>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	0.10
D <sub>50</sub> =	6.7
D <sub>84</sub> =	49.1
D <sub>95</sub> =	107.3
D <sub>100</sub> =	256.0





### Reachwide and Cross-Section Pebble Count Plots

Maney Farm Mitigation Project



DMS Project No. 96314

Monitoring Year 5 - 2020

### UT3B, Cross-Section 13

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	13	13	13
<b>SAND</b>	Very fine	0.062	0.125	8	8	21
	Fine	0.125	0.250	3	3	24
	Medium	0.25	0.50	2	2	26
	Coarse	0.5	1.0			26
	Very Coarse	1.0	2.0	12	12	38
<b>GRAVEL</b>	Very Fine	2.0	2.8	3	3	41
	Very Fine	2.8	4.0			41
	Fine	4.0	5.6	3	3	44
	Fine	5.6	8.0	7	7	51
	Medium	8.0	11.0	4	4	55
	Medium	11.0	16.0	7	7	62
	Coarse	16.0	22.6	11	11	73
	Coarse	22.6	32	6	6	79
	Very Coarse	32	45	8	8	87
	Very Coarse	45	64	4	4	91
<b>COBBLE</b>	Small	64	90	3	3	94
	Small	90	128	4	4	98
	Large	128	180	2	2	100
	Large	180	256			100
<b>BOULDER</b>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
		<b>Total</b>		<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 13	
Channel materials (mm)	
D <sub>16</sub> =	0.08
D <sub>35</sub> =	1.68
D <sub>50</sub> =	7.6
D <sub>84</sub> =	39.6
D <sub>95</sub> =	98.3
D <sub>100</sub> =	180.0



### Reachwide and Cross-Section Pebble Count Plots

Maney Farm Mitigation Project



DMS Project No. 96314

Monitoring Year 5 - 2020

#### UT4B, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	2	17	19	19	19
<b>SAND</b>	Very fine	0.062	0.125					19
	Fine	0.125	0.250		5	5	5	24
	Medium	0.25	0.50		2	2	2	26
	Coarse	0.5	1.0		7	7	7	33
	Very Coarse	1.0	2.0	2	5	7	7	40
<b>GRAVEL</b>	Very Fine	2.0	2.8		7	7	7	47
	Very Fine	2.8	4.0	3	5	8	8	55
	Fine	4.0	5.6	4	2	6	6	61
	Fine	5.6	8.0	7		7	7	68
	Medium	8.0	11.0	6		6	6	74
	Medium	11.0	16.0	8		8	8	82
	Coarse	16.0	22.6	10		10	10	92
	Coarse	22.6	32	7		7	7	99
	Very Coarse	32	45	1		1	1	100
<b>COBBLE</b>	Small	64	90					100
	Small	90	128					100
	Large	128	180					100
	Large	180	256					100
<b>BOULDER</b>	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<b>BEDROCK</b>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	1.22
D <sub>50</sub> =	3.2
D <sub>84</sub> =	17.1
D <sub>95</sub> =	26.2
D <sub>100</sub> =	45.0



**Reachwide and Cross-Section Pebble Count Plots**

Maney Farm Mitigation Project



DMS Project No. 96314

Monitoring Year 5 - 2020

**UT4B, Cross-Section 14**

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	6	6	6
<b>SAND</b>	Very fine	0.062	0.125			6
	Fine	0.125	0.250	1	1	7
	Medium	0.25	0.50			7
	Coarse	0.5	1.0			7
	Very Coarse	1.0	2.0	6	6	13
<b>GRAVEL</b>	Very Fine	2.0	2.8	3	3	16
	Very Fine	2.8	4.0	6	6	22
	Fine	4.0	5.6	8	8	30
	Fine	5.6	8.0	4	4	34
	Medium	8.0	11.0	9	9	43
	Medium	11.0	16.0	14	14	57
	Coarse	16.0	22.6	14	14	71
	Coarse	22.6	32	21	21	92
	Very Coarse	32	45	7	7	99
	Very Coarse	45	64	1	1	100
<b>COBBLE</b>	Small	64	90			100
	Small	90	128			100
	Large	128	180			100
	Large	180	256			100
<b>BOULDER</b>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
		<b>Total</b>		<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 14	
Channel materials (mm)	
D <sub>16</sub> =	2.80
D <sub>35</sub> =	8.29
D <sub>50</sub> =	13.3
D <sub>84</sub> =	28.0
D <sub>95</sub> =	37.0
D <sub>100</sub> =	64.0





## Reachwide and Cross-Section Pebble Count Plots

Maney Farm Mitigation Project



DMS Project No. 96314

Monitoring Year 5 - 2020

### UT5, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	3	24	27	27	27
<b>SAND</b>	Very fine	0.062	0.125					27
	Fine	0.125	0.250		12	12	12	39
	Medium	0.25	0.50		2	2	2	41
	Coarse	0.5	1.0					41
	Very Coarse	1.0	2.0	2	3	5	5	46
<b>GRAVEL</b>	Very Fine	2.0	2.8	2	1	3	3	49
	Very Fine	2.8	4.0	1	2	3	3	52
	Fine	4.0	5.6	3	2	5	5	57
	Fine	5.6	8.0	3		3	3	60
	Medium	8.0	11.0	3		3	3	63
	Medium	11.0	16.0	5		5	5	68
	Coarse	16.0	22.6	4	2	6	6	74
	Coarse	22.6	32	7	2	9	9	83
	Very Coarse	32	45	6		6	6	89
Very Coarse	45	64	5		5	5	94	
<b>COBBLE</b>	Small	64	90	3		3	3	97
	Small	90	128	3		3	3	100
	Large	128	180					100
	Large	180	256					100
<b>BOULDER</b>	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<b>BEDROCK</b>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide	
Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	0.20
D <sub>50</sub> =	3.2
D <sub>84</sub> =	33.9
D <sub>95</sub> =	71.7
D <sub>100</sub> =	128.0



### Reachwide and Cross-Section Pebble Count Plots

Maney Farm Mitigation Project



DMS Project No. 96314

Monitoring Year 5 - 2020

#### UT5, Cross-Section 17

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	3	3	3
<b>SAND</b>	Very fine	0.062	0.125			3
	Fine	0.125	0.250			3
	Medium	0.25	0.50			3
	Coarse	0.5	1.0			3
	Very Coarse	1.0	2.0	6	6	9
<b>GRAVEL</b>	Very Fine	2.0	2.8			9
	Very Fine	2.8	4.0	1	1	10
	Fine	4.0	5.6	3	3	13
	Fine	5.6	8.0	4	4	17
	Medium	8.0	11.0	4	4	21
	Medium	11.0	16.0	9	9	30
	Coarse	16.0	22.6	21	21	51
	Coarse	22.6	32	18	18	69
	Very Coarse	32	45	24	24	93
	Very Coarse	45	64	4	4	97
<b>COBBLE</b>	Small	64	90	2	2	99
	Small	90	128	1	1	100
	Large	128	180			100
	Large	180	256			100
<b>BOULDER</b>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
		<b>Total</b>		<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 17	
Channel materials (mm)	
D <sub>16</sub> =	7.32
D <sub>35</sub> =	17.37
D <sub>50</sub> =	22.2
D <sub>84</sub> =	39.6
D <sub>95</sub> =	53.7
D <sub>100</sub> =	128.0



**Table 13. Bank Pin Table**

Maney Farm Mitigation Project

DMS Project No. 96314

**Monitoring Year 5 - 2020**

**UT South Fork Reach 1 - Cross-Section 4 Pool (Station 118+63)**

Pin	Date	Exposure (in)
Upstream	4/15/2016	0.0
Midstream		0.0
Downstream		0.0
Upstream	9/14/2016	0.0
Midstream		0.0
Downstream		0.0
Upstream	10/19/2017	0.0
Midstream		0.0
Downstream		0.0
Upstream	10/22/2018	0.0
Midstream		0.0
Downstream		0.0
Upstream	9/25/2020	0.0
Midstream		0.0
Downstream		0.0



## **APPENDIX 5. Hydrology Summary Data**

**Table 14. Verification of Bankfull Events**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020

Reach	MY1		MY2		MY3		MY4		MY5		Method
	Date of Data Collection	Date of Occurrence	Date of Data Collection	Date of Occurrence	Date of Data Collection	Date of Occurrence	Date of Data Collection	Date of Occurrence	Date of Data Collection	Date of Occurrence	
UTSF Reach 1	8/8/2016	2/16/2016	3/9/2017	1/9/2017	7/3/2018	5/16/2018	9/26/2019	3/21/2019	2/11/2020	2/6/2020	Crest Gage/ Pressure Transducer
			10/17/2017	7/23/2017	10/22/2018	9/17/2018*	***	4/19/2019	8/7/2020	6/11/2020	
UTSF Reach 2	8/8/2016	2/16/2016	3/9/2017	1/9/2017	10/22/2018	**	9/26/2019	3/21/2019	2/11/2020	2/6/2020	
			10/17/2017	7/23/2017				4/19/2019	8/7/2020	6/11/2020	
UT5	8/8/2016	2/16/2016	3/9/2017	1/9/2017	7/3/2018	5/16/2018	9/26/2019	3/21/2019	2/11/2020	2/6/2020	
			10/17/2017	7/23/2017	10/22/2018	9/17/2018*		4/19/2019	8/7/2020	6/11/2020	

\*Hurricane Florence

\*\*Crest gauge data malfunctioned


\*\*\*Flow gauge data from UTSF Reach 1 was used in place of the crest gauge due to equipment malfunction.

**Monthly Rainfall Data**

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020




<sup>1</sup> 2020 monthly rainfall from USDA Station SILER CITY (317924)

<sup>2</sup> 30th and 70th percentile rainfall data collected from weather station Siler City 2 S, NC7924 (USDA, 2020).

**30-Day Cumulative Total Rainfall Data**

Maney Farm Mitigation Project  
 DMS Project No. 96314  
 Monitoring Year 5 - 2020



<sup>1</sup> 2020 monthly rainfall from USDA Station SILER CITY (317924)

<sup>2</sup> 30th and 70th percentile rainfall data collected from weather station Siler City 2 S, NC7924 (USDA, 2020).




### Recorded In-Stream Flow Events

Maney Farm Mitigation Project

DMS Project No. 96314

Monitoring Year 5 - 2020



**Table 15. Recorded In-Stream Flow Events Attainment Summary**

Maney Farm Mitigation Project

DMS Project No. 96314

**Monitoring Year 5 - 2020**

Summary of In-Stream Flow Gage Results for Monitoring Years 1 through 7							
Reach	Max Consecutive Days/ Total Days Meeting Success Criteria*						
	Year 1 (2016)	Year 2 (2017)	Year 3 (2018)	Year 4 (2019)	Year 5 (2020)**	Year 6 (2021)	Year 7 (2022)
UTSF Reach 1	207 Days/ 207 Days	137 Days/ 191 Days	365 Days/ 365 Days	365 Days/ 365 Days	134 Days/ 264 Days		

\*Success criteria is 30 consecutive days of flow.

\*\*Data collected through September 23, 2020