

**McCain Stream Restoration Project  
Randolph County, North Carolina  
EEP Project #443**



**MY-03 Monitoring Report**

Data Collected: August 25, 2011

Submitted: December 2, 2011



Prepared for:

North Carolina Department of Environment and Natural Resources  
Ecosystem Enhancement Program  
Parker Lincoln Building  
2728 Capital Boulevard, Suite 1H-103  
Raleigh, NC 27606

**McCain Stream Restoration  
EEP Project #443  
Sophia, North Carolina  
Randolph County**

**MY-03 Monitoring Report  
Prepared By:**



**Ward Consulting Engineers, P.C.  
Firm License Number C-2619  
Project Manager: Becky Ward, P.E.  
8368 Six Forks Road, Suite 104  
Raleigh, NC 27615-5083  
Ph: 919-870-0526  
Fax: 919-870-5359**



## TABLE OF CONTENTS

I.	Executive Summary .....	2
II.	Methodology .....	3
	A. Vegetation Methodologies .....	3
	B. Stream Methodologies .....	3
III.	References.....	4

## APPENDICES

Appendix A.	Project Vicinity Map and Background Tables .....	5
	Figure 1a. Vicinity Map.....	6
	Table 1a. Project Components .....	7
	Table 1b. Component Summations.....	7
	Table 2. Project Activity and Reporting History .....	8
	Table 3. Project Contacts Table.....	9
	Table 4. Project Attribute Table.....	10
Appendix B.	Visual Assessment Data .....	11
	Figure 2. Consolidated Current Conditions Plan View.....	12
	Table 5. Visual Stream Morphology Assessment Table.....	16
	Table 6. Vegetation Condition Assessment Table.....	20
	Photos 1-6. Stream Station Photos.....	22
	Photos 7-13. Vegetation Monitoring Plots Photos.....	25
Appendix C.	Vegetation Plot Data.....	29
	Table 7. Vegetation Plot Criteria Attainment .....	30
	Table 8. CVS Vegetation Plot Metadata.....	31
	Table 9. CVS Planted and Total Stem Counts .....	32
Appendix D.	Stream Survey Data.....	33
	Figure 3. Cross-Section 1.....	34
	Figure 4. Cross-Section 2.....	35
	Figure 5. Cross-Section 3.....	36
	Figure 6. Cross-Section 4.....	37
	Figure 7. Cross-Section 5.....	38
	Figure 8. Cross-Section 6.....	39
	Figure 9. Longitudinal Profile.....	40
	Figure 10. Pebble Count Plots – XS-1 .....	41
	Figure 11. Pebble Count Plots – XS-2.....	42
	Figure 12. Pebble Count Plots – XS-3 .....	43
	Figure 13. Pebble Count Plots – XS-4 .....	44
	Figure 14. Pebble Count Plots – XS-5 .....	45
	Figure 15. Pebble Count Plots – XS-6 .....	46
	Table 10a. Baseline Stream Data Summary.....	47
	Table 10b. Baseline Stream Data Summary .....	49
	Table 11a. Dimensional Morphology Summary.....	50
	Table 11b. Stream Reach Data Summary .....	51
Appendix E.	Hydrologic Data.....	53
	Table 12. Verification of Bankfull Events .....	54
	Photo 14. Wrack Line .....	54

## I. Executive Summary

The McCain Stream Restoration Site restored a total of 2,470 linear feet of stream in the Lower Yadkin River Basin. The project site is situated in Randolph County in the Piedmont physiographic province of North Carolina and is in the Carolina Slate Belt ecoregion. The project stream is an Unnamed Tributary to Back Creek (UTBC). From the confluence with UTBC, Back Creek flows approximately one mile to Lake Lucas / Back Creek Reservoir. The McCain Stream Restoration site is located on a 71-acre parcel located approximately one mile southeast of the intersection of Lake Lucas Road (SR 1518) and Spero Road (SR1504) in Randolph County, North Carolina. The property is an active livestock farm, and is surrounded by a mix of hardwood forests, row crops, and other livestock operations. See Figure 1 Vicinity Map in Appendix A.

### Project Goals:

- Restore a stable channel morphology that is capable of moving the flows and sediment provided by its watershed.
- Restore riparian buffer habitat and functions.
- Improve water quality to the receiving watershed by reducing bank erosion and bed degradation.
- Improve aquatic habitat.

### Project Objectives:

- Build an appropriate C4 channel with stable channel dimensions.
- Plant a functional Bottomland Hardwood Forest community to create an effective riparian buffer.
- Exclude livestock from the riparian areas.

Seven vegetation monitoring plots (1-7) were monitored for MY-03. Of these seven plots, plots 1, 2, 5, 6, and 7 are not meeting vegetation success criteria. The vegetation success criteria have been met by 28% of the plots in monitoring year MY-03. The success criterion for planted woody species is 320 stems/acre after MY-03. A mortality rate of ten percent will be allowed after MY-04 (288 stems/acre), with another ten percent allowed after MY-05 (260 stems/acre). Currently the site contains 289 planted stems/acre, excluding livestock, which is below the success criteria for MY-03. Total stem counts including natural stems and livestock resulted in 722 stems/acre. Bare banks, areas of low stem densities, and invasive exotics are the only notable vegetation problem areas for MY-03. Invasive exotics within the conservation easement include tall fescue (*Schedonurus arundinaceus*), Japanese stiltgrass (*Microstegium vimineum*), multiflora rose (*Rosa multiflora*), Chinese lespedeza (*Lespedeza cuneata*), and Chinese privet (*Ligustrum sinense*). Although these species have been given different ranks of severity, the functionality of the project is not expected to be impaired significantly. It is likely that all of these species were present in and adjacent to the conservation easement previous to construction. The tall fescue and Japanese stiltgrass appears to be inhibiting some growth of planted stems in some areas, and there is very few successional woody stems were observed in the fescue dominated areas. For additional information relating to vegetation, see Appendix C. Approximately 4 acres have been identified for supplemental planting in the future but has not been scheduled by the time of this report.

There has been little change in the stream pattern, profile or dimension between MY-02 and the present monitoring year MY-03. The stream lacked flowing water at the time of data collection, with a few isolated pockets of standing water. In the majority of the stream length bedform features are providing vertical stability throughout the project site. In general, all pools are maintaining their depth with most of the very deep pools forming on the downstream side of structures. The lack of flowing water made the assessment of properly functioning stream features difficult. Throughout the entire stream, the cross section dimensions have not significantly changed as compared to MY-02.

Reach 1 is a short stream segment consisting of 286 linear feet in the upper most portion of the project. In this reach 100% of riffles and pools are stable and functioning as designed. The riffle pebble count in this reach exhibits slight coarsening. The visual assessment for Reach 1 reflected bank stability at 91%. The total bank erosion length of 50 feet is a relatively small length of the total project distance but resulted in a high percentage value due to the short reach length. The bank erosion on the left bank at station 10+25 was marked as an erosional feature however significant erosion has not occurred this year as compared to its condition in previous monitoring years. The stream right bank, due to tie in constraints at the beginning of the project, is an extension of the steep valley slope. The toe of the slope is stable however the bank supports woody vegetation at bankfull elevations perched on the slope with undercut roots. The bank is not expected to fully stabilize due to lack of vegetation and the steep grade of the adjacent slope, however continued mass wasting is not anticipated. Only two structures are located in Reach 1. The structure functionality rate was 50% for MY-03 due to signs of piping that were observed at the rock cross vane located at station 12+49 during the site visit conducted in March 2011. Piping was not observed during the August 2011 data collection due to a lack of flowing water. The piping was occurring between the sill rock and vane arm and was viewed as minor as it was not causing scouring or compromising the structure function. The structure will be re-evaluated during the site visit in the spring of 2012.

Reach 2 is 2250 linear feet and comprises the majority of the stream length. In Reach 2, 94% of riffles and 89% of pools are functioning properly. Thalweg centering appears to be an issue on approximately 24% of the upstream side of pools (Runs) and 6% of the downstream side of pools (Glides). This is primarily due to aggradation, which appears in about 1% of the overall reach length. The lack of centering is not causing bank erosion. The structures in Reach 2 are showing a functionality of 100% throughout the reach and exhibit no signs of piping or integrity issues. The banks of Reach 2 appear to be stable with no signs of new erosion.

Summary information/data related to the occurrence of items such as beaver encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report (formerly Mitigation Plan) and in the Mitigation Plan (formerly Restoration Plan) documents available on EEP's website. All raw data supporting the tables and figures in the appendices are available from EEP upon request.

## **II. Methodology**

Methodologies follow EEP monitoring report template Version 1.3 (1/15/2010) and guidelines (Lee et al 2008). Photos were taken with a digital camera. A Trimble Geo XT handheld unit with sub-meter accuracy was used to collect vegetation monitoring plot origins, and problem area locations. Cross sectional and longitudinal surveys were conducted using total station survey equipment. Data was entered into AutoCAD Civil3D to obtain dimensions of the cross sections and parameters applicable to the longitudinal profile. Reports were then generated to display summaries of the stream survey.

### **A. Vegetation Methodologies**

Level II of the EEP/CVS protocol Version 4.2 was used to collect data for the seven representative vegetation monitoring plots within the conservation easement for MY-03. Data collected for these plots are in Appendix C.

### **B. Stream Methodologies**



Stream profile and cross-sections were surveyed using total station equipment and methods. The survey data was plotted using AutoCAD Civil3D. The longitudinal profile was generated using the MY-00 alignment. Cross sectional data was extracted based on a linear alignment between the end pins. Cross section bankfull elevations for yearly comparisons are based on the baseline bankfull elevation established for each cross section.

## **III. References**

- Lee, Michael T. Peet, Robert K. Roberts, Steven D., Wentworth, Thomas R. (2008). *CVS-EEP Protocol for Recording Vegetation Version 4.2*.
- Weakley, Alan (2007). *Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas*. <http://www.herbarium.unc.edu/flora.htm>.
- Wolman, M.G., 1954. A Method of Sampling Coarse River-Bed Material, Transactions of American Geophysical Union 35:951-956.




## **Appendix A. Project Vicinity Map and Background Tables**



North Carolina - Ecosystem Enhancement Program

McCain Property Project Site  
 Randolph County, North Carolina  
 EEP ID #443

**FIGURE 1**  
**RESTORATION SITE**  
**McCAIN PROPERTY**  
**AERIAL VICINITY MAP**



500 250 0 500



APPROXIMATE SCALE



**WARD CONSULTING ENGINEERS, PC**  
 8368 Six Forks Rd, Suite 104  
 Raleigh, NC 27615  
 PH: (919) 870-0526  
 FAX (919) 870-5359

Table 1a. Project Components

Table 1a. Project Components									
McCain Stream Restoration-Project No. 443									
Project Component or Reach ID	Existing Feet/Acres	Restoration Level	Approach	Footage or Acreage	Stationing	Mitigation Ratio	Mitigation Units	BMP Elements <sup>1</sup>	Comment
Reach I	490 lf	R	P2	286 lf	10+00 – 12+86	1	286		Stream was realigned and two cross vanes were installed
Reach II	1955 lf	R	P2	2184 lf	12+87 – 34+70	1	2131		Stream was realigned and six cross vanes were installed. A 53' length of channel through an easement exception has been excluded from the mitigation unit calculation.

1 = BR = Bioretention Cell; SF = Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond; FS = Filter Strip; S = Grassed Swale; LS = Level Spreader; NI = Natural Infiltration Area, O = Other, CF = Cattle Fencing; WS = Watering System; CH = Livestock Housing

Table 1b. Component Summations

Table 1b. Component Summations							
McCain Stream Restoration Site/Project No. 443							
Restoration Level	Stream (lf)	Riparian Wetland (Ac)		Non-Riparian (Ac)	Upland (Ac)	Buffer (Ac)	BMP
		Riverine	Non-Riverine				
Restoration	2417	0	0	0	0		
Enhancement		0	0	0	0		
Enhancement I	0						
Enhancement II	0						
Creation		0	0	0	0		
Preservation	0	0	0	0	0		
HQ Preservation	0	0	0	0	0		
		0	0				
<b>Totals (Feet/Acres)</b>	<b>2417</b>	<b>0</b>		<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
<b>MU Totals</b>	<b>2417</b>	<b>0</b>		<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
	Non-Applicable						

Table 2. Project Activity and Reporting History

**Table 2. Project Activity and Reporting History  
McCain Stream Restoration Site/Project No. 443**

**Elapsed Time Since Grading Complete: 2 yr 10 months**

**Elapsed Time Since Planting Complete: 2 yr 10 Months**

**Number of Reporting Years<sup>1</sup>: 3**

<b>Activity or Deliverable</b>	<b>Data Collection Complete</b>	<b>Completion or Delivery</b>
Restoration Plan	2003/2004	Jun-05
Final Design – Construction Plans	N/A	May-06
Construction	N/A	Mar-09
Temporary seed mix applied to entire project area	N/A	Mar-09
Permanent seed mix applied to reach/segments 1-4	N/A	Mar-09
Mitigation Plan / As-built (Year 0 Monitoring – baseline)	May-09	Jul-09
Year 1 Monitoring	Oct-09	Dec-09
Year 2 Monitoring	Nov-10	Nov-10
Year 3 Monitoring	Aug-11	Nov-11
Year 4 Monitoring		
Year 5 Monitoring		

<sup>1</sup> = Equals the number of reports or data points produced excluding the baseline



Table 3. Project Contacts Table

<b>Table 3. Project Contacts Table McCain Stream Restoration Site/Project No. 443</b>	
<b>Designer</b>  Primary project design POC	KCI Associates of NC Landmark Center II, Suite 220 4601 Six Forks Rd. Raleigh, NC 27609 Adam Spiller (919) 783-9214
<b>Construction Contractor</b>  Construction contractor POC	Carolina Environmental Contracting, Inc. PO Box 1905 Mount Airy, NC 27030 Stephen James (336) 320-3849
<b>Survey Contractor</b>  Survey contractor POC	
<b>Planting Contractor</b>  Planting contractor POC	Carolina Environmental Contracting, Inc. PO Box 1905 Mount Airy, NC 27030 Stephen James (336) 320-3849
<b>Seeding Contractor</b>  Contractor point of contact	
<b>Seed Mix Sources</b>	Company and Contact Phone
<b>Nursery Stock Suppliers</b>	Virginia Department of Forestry (504) 363-5732
<b>Monitoring Performers</b>  Stream Monitoring POC	Ward Consulting Engineers, P.C. 8368 Six Forks Rd, Suite 104 Raleigh, NC 27615 Becky Ward (919) 870-0526 Becky Ward (919) 870-0526
Vegetation Monitoring POC	Chris Sheats - The Catena Group - (919) 732-1300
Wetland Monitoring POC	Chris Sheats - The Catena Group - (919) 732-1300


Table 4. Project Attribute Table

<b>Table 4. Project Attribute Table</b>		
<b>McCain Stream Restoration Site/Project No. 443</b>		
Project County	Randolph County	
Physiographic Region	Piedmont	
Ecoregion	Carolina Slate Belt	
Project River Basin	Yadkin	
USGS HUC for Project (14 digit)	3040103050050	
NCDWQ Sub-basin for Project	03-07-09	
Within extent of EEP Watershed Plan?	No	
WRC Hab Class (Warm, Cool, Cold)	Warm	
% of project easement fenced or demarcated	100%	
Beaver activity observed during design phase?	No	
<b>Restoration Component Attribute Table</b>		
	Reach 1	Reach 2
Drainage area	0.88 sq mi.	0.88 sq mi.
Stream order	First	First
Restored length (feet)	286	2184
Perennial or Intermittent	Perennial	Perennial
Watershed type (Rural, Urban, Developing etc.)	Rural	
Watershed LULC Distribution (e.g.)		
Urban	4%	
Ag-Row Crop	16%	
Ag-Livestock	12%	
Forested	67%	
Water/Wetlands	<1%	
Watershed impervious cover (%)	2%	
NCDWQ AU/Index number	13-2-3-3 (UT Back Creek)	
NCDWQ classification	C	
303d listed?	No	
Upstream of a 303d listed segment?	No	
Reasons for 303d listing or stressor	N/A	
Total acreage of easement	12.9 Acres	
Total vegetated acreage within the easement	4.8 Acres	
Total planted acreage as part of the restoration	7.6 Acres	
Rosgen classification of pre-existing	B4c	C5/E5/C4
Rosgen classification of As-built	B4c	C4
Valley type	V	V
Valley slope	0.0066	
Valley side slope range (e.g. 2-3.%)	13.8% - 32.6%	
Valley toe slope range (e.g. 2-3.%)	2.52% - 6.15%	
Cowardin classification	N/A	N/A
Trout waters designation	No	
Species of concern, endangered etc.? (Y/N)	No	
Dominant soil series and characteristics		
Series	Dogue Sandy Loam	Dogue Sandy Loam
Depth	U	U
Clay%	U	U
K	U	U
T	U	U

Use N/A for items that may not apply. Use "--" for items that are unavailable and "U" for items that are unknown

## **Appendix B. Visual Assessment Data**






- LEGEND:**
- PA-# PROBLEM AREA
  - VP-# VEGETATION PLOT
  - PP-# PHOTO POINT
  - VPA-# VEGETATION PROBLEM AREA
  - BANK PROBLEM AREA - SCOURED/ERODING
  - BANK PROBLEM AREA - UNDERCUT
  - BANK PROBLEM AREA - MASS WASTING
  - PROBLEM AREA - MISCELLANEOUS
  - STREAM PROBLEM AREA - DEGRADATION
  - CROSS SECTION
  - STREAM THALWEG
  - - - CONSERVATION EASEMENT
  - ▣ STREAM CROSSING
  - S  
G  
P  
B  
H STRUCTURE PROBLEM AREAS

Vegetation Plot Number	Pin 1		Pin 2		Pin 3		Pin 4	
	Northing	Easting	Northing	Easting	Northing	Easting	Northing	Easting
1	734720.6	1746458.3	734703.2	1746430.5	734674.8	1746448.4	734691.7	1746476.8
2	734493.4	1746543.0	734476.2	1746571.3	734446.9	1746550.0	734465.4	1746523.3
3	734162.7	1746572.3	734168.9	1746541.4	734136.8	1746534.4	734130.7	1746567.2
4	733830.0	1746523.9	733863.9	1746517.8	733868.0	1746550.0	733835.2	1746556.2
5	733565.2	1746579.5	733597.1	1746572.7	733602.5	1746606.0	733570.7	1746613.3
6	733365.1	1746622.0	733331.8	1746625.4	733336.5	1746657.3	733368.9	1746654.4
7	733124.5	1746641.1	733095.5	1746656.9	733080.5	1746628.0	733109.4	1746612.9

Cross Section Number	Left Pin		Right Pin	
	Northing	Easting	Northing	Easting
1	734735.9	1746381.9	734750.7	1746310.8
2	734473.6	1745659.4	734404.4	1746536.5
3	733888.1	1746462.6	733915.0	1746403.8
4	733744.3	1746493.0	733773.5	1746430.1
5	733469.0	1746732.4	733442.5	1746673.0
6	733326.2	1746726.5	733291.0	1746668.6



2010 Aerial from NCOneMap.com

**Ward Consulting Engineers, P.C.**  
 8368 Six Forks Rd, Suite 104  
 Raleigh, NC 27615-5083  
 (919) 870-0526  
 FAX (919) 870-5359

**WCE**  
 Ecosystem Enhancement

**McCain Property (EEP #443)  
 Consolidated Current  
 Conditions Plan View**

**RANDOLPH COUNTY, NORTH CAROLINA**

DATE: 15 APRIL 2011  
 REVISIONS: 27 OCTOBER 2011


PROJECT NAME: McCain Property  
 DWG NAME: CCPV  
 SCALE: 1" = 150'  
 SHEET NO.

**FIGURE 2 OVERALL**




Vegetation Plot Pin Coordinate Table (NAD83)								
Vegetation Plot Number	Pin 1		Pin 2		Pin 3		Pin 4	
	Northing	Easting	Northing	Easting	Northing	Easting	Northing	Easting
1	734720.6	1746458.3	734703.2	1746430.5	734674.8	1746448.4	734691.7	1746476.8
2	734493.4	1746543.0	734476.2	1746571.3	734446.9	1746550.0	734465.4	1746523.3
3	734162.7	1746572.3	734168.9	1746541.4	734136.8	1746534.4	734130.7	1746567.2
4	733830.0	1746523.9	733863.9	1746517.8	733868.0	1746550.0	733835.2	1746556.2
5	733565.2	1746579.5	733597.1	1746572.7	733602.5	1746606.0	733570.7	1746613.3
6	733365.1	1746622.0	733331.8	1746625.4	733336.5	1746657.3	733368.9	1746654.4
7	733124.5	1746641.1	733095.5	1746656.9	733080.5	1746628.0	733109.4	1746612.9

Cross Section Pin Coordinate Table (NAD83)				
Cross Section Number	Left Pin		Right Pin	
	Northing	Easting	Northing	Easting
1	734735.9	1746381.9	734750.7	1746310.8
2	734473.6	1745659.4	734404.4	1746536.5
3	733888.1	1746462.6	733915.0	1746403.8
4	733744.3	1746493.0	733773.5	1746430.1
5	733469.0	1746732.4	733442.5	1746673.0
6	733326.2	1746726.5	733291.0	1746668.6



2010 Aerial from NCOneMap.com

**Ward Consulting Engineers, P.C.**  
 8368 Six Forks Rd, Suite 104  
 Raleigh, NC 27615-5083  
 (919) 870-0526  
 FAX (919) 870-5359




**McCain Property (EEP #443)**  
**CURRENT CONDITIONS PLAN VIEW**  
**RANDOLPH COUNTY, NORTH CAROLINA**

DATE:	15 APRIL 2011
REVISIONS:	27 OCTOBER 2011
PROJECT NAME:	McCain Property
DWG NAME:	CCPV
SCALE:	1" = 50'
SHEET NO.	

**FIGURE 2A**






**McCain Property (EEP #443)  
 CURRENT CONDITIONS PLAN VIEW  
 RANDOLPH COUNTY, NORTH CAROLINA**

DATE: 15 APRIL 2011  
 REVISIONS: 27 OCTOBER 2011  
 PROJECT NAME: McCain Property  
 DWG NAME: CCPV  
 SCALE: 1" = 50'  
 SHEET NO.

**LEGEND:**

- PA-# PROBLEM AREA
- VP-# VEGETATION PLOT
- PP-# PHOTO POINT
- VPA-# VEGETATION PROBLEM AREA
- BANK PROBLEM AREA - SCOURED/ERODING
- BANK PROBLEM AREA - UNDERCUT
- BANK PROBLEM AREA - MASS WASTING
- PROBLEM AREA - MISCELLANEOUS
- STREAM PROBLEM AREA - DEGRADATION
- CROSS SECTION
- STREAM THALWEG
- - - CONSERVATION EASEMENT
- ▨ STREAM CROSSING
- S G P B H STRUCTURE PROBLEM AREAS




**Cross Section Pin Coordinate Table (NAD83)**

Cross Section Number	Left Pin		Right Pin	
	Northing	Easting	Northing	Easting
1	734735.9	1746381.9	734750.7	1746310.8
2	734473.6	1745659.4	734404.4	1746536.5
3	733888.1	1746462.6	733915.0	1746403.8
4	733744.3	1746493.0	733773.5	1746430.1
5	733469.0	1746732.4	733442.5	1746673.0
6	733326.2	1746726.5	733291.0	1746668.6

**Vegetation Plot Pin Coordinate Table (NAD83)**

Vegetation Plot Number	Pin 1		Pin 2		Pin 3		Pin 4	
	Northing	Easting	Northing	Easting	Northing	Easting	Northing	Easting
1	734720.6	1746458.3	734703.2	1746430.5	734674.8	1746448.4	734691.7	1746476.8
2	734493.4	1746543.0	734476.2	1746571.3	734446.9	1746550.0	734465.4	1746523.3
3	734162.7	1746572.3	734168.9	1746541.4	734136.8	1746534.4	734130.7	1746567.2
4	733830.0	1746523.9	733863.9	1746517.8	733868.0	1746550.0	733835.2	1746556.2
5	733565.2	1746579.5	733597.1	1746572.7	733602.5	1746606.0	733570.7	1746613.3
6	733365.1	1746622.0	733331.8	1746625.4	733336.5	1746657.3	733368.9	1746654.4
7	733124.5	1746641.1	733095.5	1746656.9	733080.5	1746628.0	733109.4	1746612.9




2010 Aerial from NCOneMap.com

**FIGURE 2B**




Vegetation Plot Pin Coordinate Table (NAD83)								
Vegetation Plot Number	Pin 1		Pin 2		Pin 3		Pin 4	
	Northing	Easting	Northing	Easting	Northing	Easting	Northing	Easting
1	734720.6	1746458.3	734703.2	1746430.5	734674.8	1746448.4	734691.7	1746476.8
2	734493.4	1746543.0	734476.2	1746571.3	734446.9	1746550.0	734465.4	1746523.3
3	734162.7	1746572.3	734168.9	1746541.4	734136.8	1746534.4	734130.7	1746567.2
4	733830.0	1746523.9	733863.9	1746517.8	733868.0	1746550.0	733835.2	1746556.2
5	733565.2	1746579.5	733597.1	1746572.7	733602.5	1746606.0	733570.7	1746613.3
6	733365.1	1746622.0	733331.8	1746625.4	733336.5	1746657.3	733368.9	1746654.4
7	733124.5	1746641.1	733095.5	1746656.9	733080.5	1746628.0	733109.4	1746612.9



Cross Section Pin Coordinate Table (NAD83)				
Cross Section Number	Left Pin		Right Pin	
	Northing	Easting	Northing	Easting
1	734735.9	1746381.9	734750.7	1746310.8
2	734473.6	1745659.4	734404.4	1746536.5
3	733888.1	1746462.6	733915.0	1746403.8
4	733744.3	1746493.0	733773.5	1746430.1
5	733469.0	1746732.4	733442.5	1746673.0
6	733326.2	1746726.5	733291.0	1746668.6

**LEGEND:**

- PROBLEM AREA
- VEGETATION PLOT
- PHOTO POINT
- VEGETATION PROBLEM AREA
- BANK PROBLEM AREA - SCoured/ERODING
- BANK PROBLEM AREA - UNDERCUT
- BANK PROBLEM AREA - MASS WASTING
- PROBLEM AREA - MISCELLANEOUS
- STREAM PROBLEM AREA - DEGRADATION
- CROSS SECTION
- STREAM THALWEG
- CONSERVATION EASEMENT
- STREAM CROSSING
- STRUCTURE PROBLEM AREAS



2010 Aerial from NCOneMap.com



Table 5  
 Reach ID  
 Assessed Length

Visual Stream Morphology Stability Assessment  
 Reach 1  
 286

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)					100%			
		2. <u>Degradation</u> - Evidence of downcutting			1	30	90%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	2	2			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	3	3			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	3	3			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	3	3			100%			
		2. Thalweg centering at downstream of meander (Glide)	2	2			100%			
	<b>Totals</b>									
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion					100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainably and are providing habitat.			1	50	91%			91%
	3. Mass Wasting	Bank slumping, calving, or collapse					100%			100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	2	2			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	2	2			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	2	2			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	2	2			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	2	2			100%			



Table 5  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 Reach 2  
 2184

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			1	30	99%			
		2. <u>Degradation</u> - Evidence of downcutting			1	125	94%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	16	17			94%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	16	18			89%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	18	18			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	13	17			76%			
		2. Thalweg centering at downstream of meander (Glide)	16	17			94%			
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion					100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.					100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse					100%			100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	8	8			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	8	8			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	5	6			83%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	6	6			100%			


**Criteria, Definitions and Thresholds for Visual Stream Morphology Assessments**

Major Channel Category	Channel Sub-Category	Metric	Definitions	Cataloging Threshold	CCPV Depiction								
1. Bed	1. Vertical Stability (Riffle and Run units)	1. Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)	Aggradation refers to at least moderate increases in reach stored sediment. It is NOT simply constituted by minor fining of riffles or filling of pools at or below baseflow elevations. An aggrading reach is often characterized by sand or gravel bar formation/growth with associated fining of reach substrate and smoothing of the reach long profile. Bars/aggraded areas significant enough to deflect flow against banks should be catalogued. Repeat channel photopoints are a key tool in assessing project aggradation. (See photo exhibit 1 below for range of example bar development/aggradation)	Catalog only if feature has most of the characteristics described to the left (cell E11) and is at least 15 feet in length or 20% of the riffle/run length, whichever is less.	NA								
		2. Degradation - Number and size of evident downcuts within Riffle/Run units.	Where projects have regularly-spaced engineered grade control, degradation/downcutting is expected only in short, discreet lengths. "Indicators include perched sill structures, channel bed "steps" in clay-rich parent material, evidence of bed retreat at the bank toe (parent material may be exposed), mobilization of coarse riffle substrate in to pools downstream, and perhaps riffles with run morphology. Long profile surveys should support an assessment of bed degradation where the visual assessment and survey overlap.	Catalog only if feature has most of the characteristics described to the left (cell E12) and is at least 15 feet in length or 20% of the riffle/run length, whichever is less.	Dark Red or Purple Color to be certain to distinguish from Mass Wasting Color Code								
	2. Riffle Condition	1. Texture	Riffles should maintain a coarseness similar to the design distribution. Significant fining of the riffle surface indicates non-attainment for the riffle. Repeat pebble counts should support an assessment of riffle fining where overlap occurs (see exhibit graphic 2 below describing embedding for gravel-cobble systems).	NA	NA								
		3. Meander Pool Condition	1. Depth Sufficient?	This metric is used to assess meander pools and also step-pools along a Rosgen B-type channel reaches. For stepped reaches the pools will be evaluated and tallied here and under the Habitat Sub-Category below. The max pool bankfull depth should be 1.6 times the mean bankfull depth (Max Pool Depth : Mean Bankfull Depth > 1.6). The mean bankfull depth from the As-built/baseline survey can be utilized to make this determination. Exhibit 3 provides residual pool depths using the 1.6 multiplier for a range of mean channel riffle depths that typically restoration projects.	NA	NA							
	4. Thalweg Position	2. Length appropriate?	This metric will only be applied to meander pools. The meander pool length should be >30% of the ~ linear centerline distance between the tail of the upstream riffle and the head of the downstream riffle.	NA	NA								
		1. Thalweg centering at upstream of meander bend (Run)?	This metric is used to characterize flow paths along riffle-run-pool transitions. The thalweg is expected to be against the outer bank in the bend apex, but vectors oriented towards the outer bank too far above the bend apex may indicate the potential for increased bank erosion. Similarly, the pool-glide-riffle transition is also expected to demonstrate flow path centering (Metric 4.2 below). The current-year thalweg rendered on the CCPV figure can assist in this assessment.	NA	NA								
		2. Thalweg centering at downstream of meander bend (Glide)?	See Metric 4.1 above	NA	NA								
	2. Bank	1. Scoured/Eroding Bank	Banks with evident scour /erosion	Banks with evident scour /erosion	<table border="1"> <thead> <tr> <th>Bank Height</th> <th>Minimum Length</th> </tr> </thead> <tbody> <tr> <td>&gt;6</td> <td>6</td> </tr> <tr> <td>3-6</td> <td>8</td> </tr> <tr> <td>&lt;3</td> <td>10</td> </tr> </tbody> </table> <p>See Footnote/Exhibit 5 below also</p> <p>This table provides a guide for working thresholds for bank erosion cataloging/mapping based on bank height. For the bank height ranges above, the minimum length of bank to be mapped and tallied is specified. For example, where banks are &lt;3 feet high, only map an unstable segment if it is ≥ 10 feet.</p>	Bank Height	Minimum Length	>6	6	3-6	8	<3	10
Bank Height		Minimum Length											
>6		6											
3-6	8												
<3	10												
2. Undercut	In order to better assess continued bank erosion risk, tallied bank segments are also characterized with respect to the proximity and integrated extent of stabilizing vegetation. Continued erosion risk for a given bank instability object is essentially adjusted downwards by adjacent mature vegetation and/or stabilizing roots. One or more mature trees in close proximity (e.g. 10 feet or less) or obvious integration of root mass within the bank failure are characteristics that would prompt the tallying of a given bank object into the additional sub-category related to risk of further instability (columns J-L of the actual data table). Essentially, the vegetative elements of rooting density and depth (e.g. from a BEH assessment) need to be considered here.	Banks undercut/overhanging to the extent that mass wasting appears likely? Does NOT include undercuts that modest, appear sustainable/stable and are providing habitat.	Orange.										
3. Mass Wasting	Bank slumping/calving/collapse?	Bank slumping/calving/collapse?	Red.										
3. Structures	1. Overall Integrity	The assessment of engineered structure performance should include all structures that provide grade control, bank protection, or habitat functions. These include Vanes, J-hooks, and rootwads, etc.	Bulk of structure physically intact with no dislodged boulders or logs?		Using callouts or some other means to maintain legibility, annotate structure with red "S" if structural failure has occurred								
	2. Grade Control		Bed grade control maintained across the sill structure? No evident loss of bed elevation immediately upstream of structure? Some piping alone will not constitute a loss of grade control.		Using callouts or some other means to maintain legibility, annotate structure with red "G" if structure has lost grade control								
	2a. Piping		Catalog structures lacking any substantial flow underneath sills or around arms?		Using callouts or some other means to maintain legibility, annotate structure with red "P" if significant piping has occurred								
	3. Bank Protection		See exhibit 4 below for determining structural sphere of influence. If the amount of bank that is deemed to be actively eroding within the structures sphere of influence exceeds 15% of the total bank footage within the structures sphere of influence, then the structure should be classified as not providing adequate bank protection in the data table.		Using callouts or some other means to maintain legibility, annotate structure with red "B" if structure has failed to provide bank protection								
	4. Habitat		Are pools maintained @ ~ Max Pool Depth : Mean Bankfull Depth > 1.6? For rootwads, habitat provision means interacting with baseflow and providing cover.		Using callouts or some other means to maintain legibility, annotate structure with red "H" if structure is not providing habitat								

**Exhibit 1. Examples of bar features warranting concern related to cataloging item 1.1.1 of the assessment**



**Exhibit 2. Graphic depicting embedding of riffles with fine material**





Progressing from top to bottom, the series of graphics to the left depicts the fining of interstitial spaces between coarser particles. This describes increasing levels of embedment in riffles. The observer must have an understanding of the intended substrate distributions/texture of the bed for the projects riffles when assessing this. However, as a guideline for streams in the coarse gravel to cobble range, the 2nd panel from the top represents a visual guideline for the condition that would begin to elicit concern for this parameter, but still contains a good deal of coarse material. Progressing from that state to the conditions depicted in the 3rd and 4th panel represents a visual cue for significant embedding.

From USEPA (EPA 841-B-97-003 - Nov 1997)

**Exhibit 3. Residual Pool Depth Table - Relating 1.6 criterion for typical mean riffle depths to residual pool depths**

This residual pool table was provided in the event the tracking of bankfull at each pool feature to estimate a Dmax was inconvenient. Estimating the residual pool depth by measuring the max pool depth to water surface and subtracting the water depth at the riffle head may provide a more convenient way under certain circumstances to estimate in the field. For this reason the exhibit table provides a relationship between the 1.6 criterion applied to mean riffle depth for the site and the resulting residual pool depths.

Mean Riffle Depth $D_{\text{RFT}}$	Multiplier	Target Bankfull Pool Max	Residual Pool Depth
1.0	1.6	1.6	0.6
1.5	1.6	2.4	0.9
2.0	1.6	3.2	1.2
2.5	1.6	4.0	1.5
3.0	1.6	4.8	1.8
3.5	1.6	5.6	2.1
4.0	1.6	6.4	2.4
4.5	1.6	7.2	2.7
5.0	1.6	8.0	3.0



**5 =** The above was developed because of the need to have a threshold given the large number of performers and to avoid spending time trying to catalog and map small objects that if excluded would have minimal overall impacts on the performance percentages. It is a guide that tries to strike a balance between the obvious need to have a threshold, yet provide confidence that the site conditions are accurately represented. For example, a scenario where 1 object nearly exceeding the threshold were to occur every 100 feet of bank height (which would be a high frequency and unlikely) with a bank height of 5 feet, would yield an error of ~3%. However, if the observer is encountering a truly high number of objects just below the threshold in the above table (e.g. > 1 per 100 feet of bank channel on average) and is concerned that the exclusion of such objects is going to misrepresent the site conditions, then judgement should be applied and objects below the threshold may be cataloged. If a rare condition as described does occur and the thresholds are not utilized then a table footnote explaining this should be included.

Lastly, given the increase in overall area and the implications to stability, greater banks heights required smaller threshold minimums.

McCain Property

**Table 6** **Vegetation Condition Assessment**

**Planted Acreage<sup>1</sup>** **7.98**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage	
<b>1. Bare Areas</b>	Very limited cover of planted woody and herbaceous material on stream banks	0.1 acres	Solid Yellow	3	0.01	0.1%	
<b>2. Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on visual observations and MY3 stem count criteria.	0.1 acres	Solid Orange	6	3.32	41.6%	
				<b>Total</b>	9	3.33	41.7%
<b>3. Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	N/A	0	0.00	0.0%	
				<b>Cumulative Total</b>	9	3.33	41.7%

**Easement Acreage<sup>2</sup>** **13.34**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
<b>4. Invasive Areas of Concern<sup>4</sup></b>	Microstegium, tall fescue, multiflora rose, Chinese privet, Chinese lespedeza	1000 SF	Hatched	15	3.96	29.7%
<b>5. Easement Encroachment Areas<sup>3</sup></b>	Microstegium encroachment	none	Hatched	7	2.58	19.3%

**1** = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.

**2** = The acreage within the easement boundaries.

**3** = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1, 2 or 3) as well as a parallel tally in item 5.

**4** = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern species are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by EEP such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likely trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in *red italics* are of particular interest given their extreme risk/threat level for mapping as points where isolated specimens are found, particularly early in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolizing invasives polygons, particularly for situations where the condition for an area is somewhere between isolated specimens and dense, discreet patches. In any case, the point or polygon/area feature can be symbolized to describe things like high or low concern and species can be listed as a map inset, in legend items if the number of species are limited or in the narrative section of the executive summary.

High Concern:				Low/Moderate Concern:	
Vines	Genus/Species	Shrubs/Herbs	Genus/Species	Shrubs/Herbs	Genus/Species
<i>Kudzu</i>	<i>Pueraria lobata</i>	Japanese Knotweed	<i>Polygonum cuspidatum</i>	Japanese Privet	<i>Ligustrum Japonicum</i>
<i>Porcelain Berry</i>	<i>Ampelopsis brevipedunculata</i>	Oriental Bittersweet	<i>Celastrus orbiculatus</i>	Glossy Privet	<i>Ligustrum lucidum</i>
<i>Japanese Honeysuckle</i>	<i>Lonicera japonica</i>	Multiflora Rose	<i>Rosa multiflora</i>	Fescue	<i>Festuca</i> spp.
<i>Japanese Hops</i>	<i>Humulus japonicus</i>	Russian olive	<i>Elaeagnus angustifolia</i>	English Ivy	<i>Hedera helix</i>
Wisterias	<i>Wisteria</i> spp.	Chinese Privet	<i>Ligustrum sinense</i>	Microstegium	<i>Microstegium vimineum</i>
Winter Creeper	<i>Euonymus fortunei</i>	Chinese Silvergrass	<i>Miscanthus sinensis</i>	Burning Bush	<i>Euonymus alatus</i>
Bush Killer (Watch List)	<i>Cayratia japonica</i>	Phragmites	<i>Phragmites australis</i>	Johnson Grass	<i>Sorghum halepense</i>
		Bamboos	<i>Phyllostachys</i> spp	Bush Honeysuckles	<i>Lonicera</i> , spp.
<b>Trees</b>		Sericea Lespedeza	<i>Sericea Lespedeza</i>	Periwinkles	<i>Vinca minor</i>
<i>Tree of Heaven</i>	<i>Ailanthus altissima</i>	Garlic Mustard (Watch List)	<i>Alliaria petiolata</i>	Morning Glories	Morning Glories
Mimosa	<i>Albizia julibrissin</i>	Cogon Grass (Watch List)	<i>Imperata cylindrica</i>	Bicolor Lespedeza (Watch List)	<i>Lespedeza bicolor</i>
Princess Tree	<i>Paulownia tomentosa</i>	Giant Reed (Watch List)	<i>Arundo donax</i>	Chinese Yams (Watch List)	<i>Dioscorea oppositifolia</i>
China Berry	<i>Melia azedarach</i>	Tropical Soda Apple (Watch List)	<i>Solanum viarum</i>	Air Potato (Watch List)	<i>Dioscorea bulbifera</i>
Callery Pear	<i>Pyrus calleryana</i>	Japanese Spirea (Watch List)	<i>Spiraea japonica</i>	Japanese Climbing Fern (Watch List)	<i>Lygodium japonicum</i>
White Mulberry	<i>Morus alba</i>	Japanese Barberry (Watch List)	<i>Berberis thunbergii</i>		
Tallow Tree (Watch List)	<i>Triadica sebifera</i>				



## Stream Station Photos



Photo 1. Looking downstream at XS-1



Photo 2. Looking downstream at XS-2





Photo 3. Looking downstream at XS-3



Photo 4. Looking downstream at XS-4





Photo 5. Looking downstream at XS-5



Photo 6. Looking downstream at XS-6



## Vegetation Monitoring Plots Photos



Photo 7. Vegetation Plot 1 (September 8, 2011)



Photo 8. Vegetation Plot 2 (September 8, 2011)





Photo 9. Vegetation Plot 3 (September 8, 2011)



Photo 10. Vegetation Plot 4 (September 8, 2011)





Photo 11. Vegetation Plot 5 (September 8, 2011)



Photo 12. Vegetation Plot 6 (September 8, 2011)





Photo 13. Vegetation Plot 7 (September 8, 2011)



## **Appendix C. Vegetation Plot Data**

<b>Table 7. Vegetation Plot Criteria Attainment</b>		
<b>Vegetation Plot ID</b>	<b>Vegetation Survival Threshold Met?</b>	<b>Tract Mean</b>
VP 1	No	100%
VP 2	No	
VP 3	Yes	
VP 4	Yes	
VP 5	No	
VP 6	No	
VP 7	No	

<b>Table 8. CVS Vegetation Plot Metadata</b> McCain Stream Restoration Site/Project No. 443	
<b>Report Prepared By</b>	The Catena Group
<b>database name</b>	McCain Property.mdb
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, total stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	443
<b>project Name</b>	McCain
<b>Description</b>	Stream restoration site located in the Yadkin River Basin
<b>River Basin</b>	
<b>length(ft)</b>	2450
<b>stream-to-edge width (ft)</b>	50
<b>area (sq m)</b>	22758.94
<b>Required Plots (calculated)</b>	7
<b>Sampled Plots</b>	7

EEP Project Code 443. Project Name: McCain

Table 9: Planted and Total Stem Counts

Scientific Name	Common Name	Species Type	Current Plot Data (MY3 2011)																					Annual Means								
			E443-A-0001			E443-A-0002			E443-A-0003			E443-A-0004			E443-A-0005			E443-A-0006			E443-A-0007			MY3 (2011)			MY2 (2010)					
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Acer negundo	boxelder	Tree															1						4			5						
Betula nigra	river birch	Tree	2	2	2	1	1	1	6	6	6	3	3	3	1	1	1	4	4	4	1	1	1	18	18	18	18	18	18	18	18	18
Cornus amomum	silky dogwood	Shrub				8	8	8	1	1	1							3	3	3	1	1	1	1	5	5	3	18	18	3	18	18
Diospyros virginiana	common persimmon	Tree					1			1				1			2									5						
Fraxinus pennsylvanica	green ash	Tree				2	2	4	1	1	2	1	1	4			2			1			14	4	4	27	4	4	4			
Liquidambar styraciflua	sweetgum	Tree												4									5			9						
Liriodendron tulipifera	tuliptree	Tree							3	3	3	1	1	1							1	1	2	5	5	6	5	5	5			
Platanus occidentalis	American sycamore	Tree				1	1	1	5	5	5				1	1	1	1	1	1	1	1	1	9	9	9	9	9	9			
Quercus falcata	southern red oak	Tree										2	2	2										2	2	2	3	3	3			
Quercus pagoda	cherrybark oak	Tree							2	2	2													2	2	2	1	1	1			
Quercus phellos	willow oak	Tree	5	5	5							1	1	1	1	1	1							7	7	7	6	6	6			
Rosa multiflora	multiflora rose	Shrub Vine																					1			1						
Salix nigra	black willow	Tree					7	7								1	1									8	8		7	7		
Salix sericea	silky willow	Shrub Tree					1	1								4	4					3	3			8	8		8	8		
Stem count			7	7	7	4	20	23	18	18	20	8	8	12	3	11	20	6	6	7	4	11	36	50	81	125	49	79	79			
size (ares)			1			1			1			1			1			1			7			7								
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.17			0.17								
Species count			2	2	2	3	6	7	6	6	7	5	5	6	3	6	10	3	3	4	4	5	9	8	10	14	8	10	10			
Stems per ACRE			283.3	283.3	283.3	161.9	809.4	930.8	728.4	728.4	809.4	323.7	323.7	485.6	121.4	445.2	809.4	242.8	242.8	283.3	161.9	445.2	1457	289.1	468.3	722.7	283.3	456.7	456.7			

## **Appendix D. Stream Survey Data**




Project:	McCain Property	Summary (bankfull)						
Cross Section:	Cross Section 1	MY0	MY1	MY2	MY3	MY4	MY5	
Feature:	Riffle Reach 1	A (BKF)	18.6	20.8	18.7	17.8		
Station:	12+11.30	W (BKF)	16.9	17.2	18.1	16.2		
Date:	8/25/11	Max d	1.5	1.6	1.6	1.7		
Crew:	BW, ZAP, SV	Mean d	1.1	1.2	1.0	1.1		
		W/D	15.4	14.2	17.5	14.8		



Photo of XS-1, looking in the downstream direction

MY00-2009			MY01-2009			MY02-2010			MY03-2011		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
548.39		LPIN	548.39		LPIN	548.39		LPIN	548.39		LPIN
6.50	547.76		0.30	548.19		0.10	548.26		0.05	548.29	
14.00	546.79		6.00	547.72		2.80	548.15		5.83	547.82	
21.10	546.16		13.40	546.76		9.25	547.37		12.62	546.94	
25.50	545.21		22.10	545.85		14.42	546.82		20.31	546.45	
30.60	544.82	TOBL BKFL	24.30	545.16		21.29	546.18		24.04	545.38	
34.10	543.31		27.40	545.05		24.14	545.36		28.52	545.04	
36.20	543.19		29.40	544.79		26.88	545.13		30.27	545.03	TOBL BKFL
38.70	543.11		30.60	544.68	TOBL BKFL	30.72	544.75	TOBL BKFL	32.31	544.35	
40.50	543.01		32.30	544.06		32.01	544.09		34.81	543.63	
42.80	543.01		33.90	543.25		34.33	543.58		36.83	542.97	TOE L
45.20	542.91	TW	35.60	542.88		35.79	543.04	TOE L	38.90	542.70	TW
45.70	543.12		37.40	542.76		37.32	542.96		41.08	542.95	
47.10	543.83		38.30	542.66	TW	38.96	542.80	TW	43.22	543.04	
48.40	544.42	FOBR BKFF	40.60	542.70		40.26	542.86		45.19	542.99	TOE R
54.20	545.10		42.60	542.84		42.10	543.01		46.40	543.72	
56.50	545.81		45.50	542.84		44.62	543.00	TOE R	47.56	543.93	
59.70	546.45		46.60	543.50		45.27	543.34		48.93	544.72	FOBR BKFR
64.50	547.03		48.70	544.32	FOBR BKFF	47.77	543.97		52.94	544.89	
69.00	547.76		52.70	544.82		50.16	544.56	FOBR BKFR	54.97	545.21	
72.60	548.15	RPIN	55.60	545.44		53.54	544.93		57.36	546.08	
			58.50	546.15		57.71	545.95		61.77	546.79	
			62.40	546.77		61.30	546.66		66.47	547.42	
			67.40	547.45		65.01	547.13		72.63	548.02	
			71.90	547.93		68.96	547.59		72.79	548.25	RPIN
			72.70	548.13	RPIN	72.76	547.99				
						72.79	548.14	RPIN			

Cross Section 1




Project:	McCain Property	Summary (bankfull)						
Cross Section:	Cross Section 2	MY0	MY1	MY2	MY3	MY4	MY5	
Feature:	Riffle Reach 2	A (BKF)	33.7	42.7	44.4	43.3		
Station:	16+25.07	W (BKF)	24.6	25.2	28.0	26.3		
Date:	8/25/11	Max d	1.8	2.5	2.6	2.6		
Crew:	BW, ZAP, SV	Mean d	1.4	1.7	1.6	1.6		
		W/D	18.0	14.9	17.6	16.0		

MY00-2009			MY01-2009			MY02-2010			MY03-2011		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
8.50	543.01	LPIN	1.30	543.02	LPIN	0.10	542.79	LPIN	0.09	542.81	LPIN
16.90	542.71		11.30	542.75		5.41	542.74		6.21	542.76	
20.10	542.73		20.50	542.51		14.66	542.73		15.09	542.65	
23.80	541.30		23.80	541.24		19.98	542.59		20.18	542.59	
29.50	541.02	TOBL BKFL	29.60	540.96	TOBL BKFL	23.53	541.30		23.71	541.22	
32.90	539.61		31.30	540.34		26.44	540.93		27.35	541.03	
36.00	539.40		33.00	539.64		29.09	540.91	TOBL BKFL	29.74	540.88	TOBL BKFL
39.20	539.30		33.40	539.14		32.32	539.92		32.33	539.92	
42.90	539.26	TW	36.10	539.09		32.96	539.31		33.87	539.16	TOE L
45.90	539.29		37.80	538.98		35.92	539.25		36.59	539.19	
48.20	539.47		38.90	538.47		38.49	538.73	TOE L	38.21	538.78	
50.10	539.68		41.30	538.40	TW	39.90	538.58		39.07	538.76	
51.60	539.98	FOBR BKFF	42.80	538.42		43.14	538.44	TW	41.63	538.39	TW
54.40	541.11		45.70	538.49		47.21	538.60		46.73	538.82	
60.30	541.36		48.00	538.67		49.50	538.65	TOE R	48.55	538.82	TOE R
62.30	542.52		49.90	539.01		50.39	539.68		50.50	539.80	
69.30	542.78		51.90	539.86		52.52	540.26		52.65	540.18	
76.70	543.18	RPIN	53.60	540.51		53.87	541.01		54.33	541.10	FOBR BKFF
			55.00	540.87	FOBR BKFF	54.13	540.97	FOBR BKFF	57.37	541.09	
			60.60	541.14		55.94	540.94		60.79	541.42	
			63.60	542.52		58.75	541.06		62.20	542.47	
			71.70	542.84		60.44	541.46		65.96	542.66	
			76.20	543.03		62.34	542.42		71.83	542.97	
			76.70	543.23	RPIN	66.25	542.68		76.31	543.08	
						71.59	542.89		76.64	543.18	RPIN
						76.49	543.12				
						76.58	543.13	RPIN			



Photo of XS-2, looking in the downstream direction

Cross Section 2




Project:	McCain Property	Summary (bankfull)						
Cross Section:	Cross Section 3	MY0	MY1	MY2	MY3	MY4	MY5	
Feature:	Pool Reach 2	A (BKF)	33.6	34.1	30.8	30.7		
Station:	23+45.75	W (BKF)	22.6	23.0	22.3	22.1		
Date:	8/25/11	Max d	2.2	2.2	2.4	2.6		
Crew:	BW, ZAP, SV	Mean d	1.5	1.5	1.4	1.4		
		W/D	-	-	-	-		

MY00-2009			MY01-2009			MY02-2010			MY03-2011		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
	537.42	LPIN		537.41	LPIN		537.42	LPIN		537.42	LPIN
0.40	537.22		0.30	537.10		0.16	537.17		0.21	537.24	
4.90	537.35		5.60	537.18		5.47	537.30		4.81	537.34	
10.80	537.23		10.70	537.06		10.85	537.15		9.33	537.27	
14.80	536.00		15.30	535.76	TOBL BKFL	14.13	536.24		11.21	537.15	
17.00	535.61		17.80	535.49		16.82	535.75		13.68	536.22	
20.40	535.64	TOBL BKFL	20.20	535.53		19.75	535.67		17.21	535.66	
23.50	534.21		22.60	534.71		20.55	535.75		20.39	535.65	TOBL BKFL
24.80	534.18		25.30	534.23		20.59	535.67	TOBL BKFL	22.90	535.00	
26.20	534.48		26.70	533.93		22.15	535.28		25.74	534.65	
28.30	534.03		30.20	533.65		23.51	534.96		28.41	534.53	
29.30	533.96		31.70	533.39		25.84	534.66		30.85	533.46	TOE L
33.50	533.72		33.90	533.39		27.64	534.57		33.36	533.03	TW
35.00	533.47		36.20	533.49		29.25	534.26		35.53	533.29	
35.70	533.43	TW	37.60	533.34	TW	29.91	533.73	TOE L	37.70	533.41	TOE R
37.80	533.51		39.40	533.90		31.73	533.51		39.46	534.12	
39.90	534.03		40.70	534.41		33.44	533.24	TW	42.27	535.48	
43.90	536.10	TOBR BKFF	44.60	536.11	TOBR BKFF	35.66	533.40		45.16	536.37	TOBR BKFF
45.10	536.35		49.90	536.30		38.05	533.44		48.22	536.31	
50.00	536.45		53.40	537.72		38.48	533.49	TOE R	50.24	536.56	
56.60	539.15		56.90	539.05		39.52	534.06		53.15	537.77	
60.80	539.51		62.70	539.47		42.28	535.18		57.12	539.19	
64.70	539.76	RPIN	64.70	539.77	RPIN	44.41	536.24	TOBR BKFF	61.55	539.63	
						45.35	536.32		64.93	539.74	
						47.78	536.29		64.94	539.74	RPIN
						50.18	536.53				
						53.78	537.89				
						56.63	539.17				
						60.69	539.57				
						64.01	539.66				
						64.85	539.83	RPIN			



Photo of XS-3 looking in the downstream direction

### Cross Section 3





Project:	McCain Property	Summary (bankfull)						
Cross Section:	Cross Section 4	MY0	MY1	MY2	MY3	MY4	MY5	
Feature:	Riffle Reach 2	A (BKF)	30.5	29.7	31.3	30.3		
Station:	25+05.32	W (BKF)	23.3	23.4	24.4	24.3		
Date:	8/25/11	Max d	1.8	2.0	2.1	2.0		
Crew:	BW, ZAP, SV	Mean d	1.3	1.3	1.3	1.2		
		W/D	17.4	18.4	19.1	19.5		


MY00-2009			MY01-2009			MY02-2010			MY03-2011		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
	536.98	LPIN		537.03	LPIN		536.96	LPIN		536.96	LPIN
5.00	536.62		1.00	536.72		0.14	536.83		0.23	536.82	
11.40	536.32		4.90	536.57		7.07	536.48		5.72	536.58	
18.80	535.00		9.80	536.21		14.93	536.07		11.25	536.27	
23.90	534.73	TOBL BKFL	14.40	536.09		16.99	535.36		15.98	536.05	
27.90	533.01		16.30	535.79		18.84	534.99		18.75	534.99	
28.30	532.96		18.40	535.04		21.09	534.85		20.51	534.83	
29.40	532.71	TW	19.50	534.82		24.04	534.62	TOBL BKFL	24.67	534.67	TOBL BKFL
31.60	532.89		24.00	534.68	TOBL BKFL	26.40	533.67		27.38	533.45	
33.60	532.94		27.00	533.34		27.45	533.25		28.91	532.51	
34.80	532.81		28.50	532.52		28.30	532.55	TOE L	30.66	532.63	
37.20	532.76		29.30	532.54		30.05	532.64		33.36	532.48	TW
39.50	532.94		30.60	532.80		32.15	532.61		35.06	532.56	
43.80	533.13		32.40	532.56		34.29	532.44	TW	36.68	532.80	TOE R
47.70	534.52		34.60	532.46	TW	35.57	532.61		41.65	533.62	
49.30	534.51	FOBR BKFF	37.00	532.74		37.56	532.76	TOE R	44.80	533.62	
50.40	534.87		41.50	533.59		38.34	533.03		47.59	534.02	
53.20	534.93		43.00	533.59		39.76	533.07		50.48	534.80	FOBR BKFF
58.70	536.66		44.70	533.49		41.03	533.43		53.81	534.94	
65.90	536.65		46.00	533.70		42.30	533.59		57.03	536.13	
69.40	536.72	RPIN	47.90	534.44	FOBR BKFF	44.75	533.51		58.87	536.53	
			50.50	534.82		45.77	533.63		69.44	536.54	
			54.00	535.03		47.37	534.37		69.69	536.63	RPIN
			56.80	536.06		48.46	534.42				
			59.60	536.53		49.95	534.79	FOBR BKFF			
			66.20	536.62		52.78	534.80				
			69.40	536.70	RPIN	54.29	535.10				
						55.49	535.47				
						56.50	535.96				
						56.90	536.10				
						58.93	536.48				
						62.10	536.53				
						69.35	536.50				
						69.47	536.59	RPIN			



8/25/2011 11:08 AM

Photo of XS-4, looking in the downstream direction

Cross Section 4




Project:	McCain Property	Summary (bankfull)						
Cross Section:	Cross Section 5	MY0	MY1	MY2	MY3	MY4	MY5	
Feature:	Pool Reach 2	A (BKF)	22.2	17.8	20.5	18.7		
Station:	29+60.52	W (BKF)	18.1	14.3	16.0	14.0		
Date:	8/25/11	Max d	2.8	2.5	2.8	2.8		
Crew:	BW, ZAP, SV	Mean d	1.2	1.2	1.3	1.3		
		W/D	-	-	-	-		



Photo of XS-5, looking in the downstream direction

MY00-2009			MY01-2009			MY02-2010			MY03-2011		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
	534.81	LPIN		534.83	LPIN		534.81	LPIN		534.81	LPIN
1.30	534.61		0.85	534.55		0.10	534.66		0.16	534.64	
4.50	534.49		7.04	534.34		4.64	534.53		3.54	534.58	
7.10	534.47		9.74	534.25		8.58	534.52		9.37	534.39	
9.90	534.27		12.69	533.03		11.79	533.58		12.19	533.54	
15.60	532.08		15.31	532.09		14.13	532.51		16.43	531.84	
22.10	531.29	TOBL BKFL	17.68	531.53		16.94	531.79		19.79	531.65	TOBL BKFL
23.50	530.57		21.06	531.28	TOBL BKFL	19.09	531.58		22.63	531.30	
24.30	530.15		22.28	531.15		21.52	531.32	TOBL BKFL	23.11	531.03	
24.80	530.05		23.71	530.35		22.78	530.98		25.13	529.44	TOE L
26.10	528.48	TW	25.07	529.71		24.38	530.40		26.28	528.76	
27.00	528.84		26.46	528.68		25.37	529.46	TOE L	27.09	528.53	TW
28.20	528.85		28.01	528.70		26.16	528.67		28.25	528.76	
29.20	529.10		28.55	528.61	TW	27.85	528.46	TW	30.17	529.34	
29.90	529.40		29.77	529.27		30.26	529.36		31.33	529.92	TOE R
31.00	529.75		30.71	529.72		31.96	529.68	TOE R	32.59	530.68	
31.70	530.04		32.08	530.26		32.69	530.30		34.37	530.98	
33.10	530.28		34.31	530.73		33.54	530.76		38.32	531.55	
35.60	530.77		38.84	531.56	TOBR BKFF	34.93	530.94		42.21	532.13	TOBR BKFF
38.60	530.66		42.10	531.99		37.34	531.25		43.68	532.24	
42.30	532.07	TOBR BKFF	45.60	532.03		39.09	531.60		47.59	532.37	
46.90	532.25		47.75	532.36		42.04	531.96		52.99	534.59	
53.00	534.62		50.39	533.56		44.65	532.04		54.72	534.70	
56.70	534.80		53.09	534.59		47.54	532.32	TOBR BKFF	59.47	534.88	
60.80	534.90		57.36	534.68		49.05	533.30		65.23	535.31	
65.10	535.20	RPIN	61.80	534.85		50.87	533.82		65.25	535.30	RPIN
			65.09	535.23	RPIN						
						53.22	534.64				
						57.43	534.76				
						61.37	534.89				
						64.64	535.11				
						64.92	535.11	RPIN			

Cross Section 5




Project:	McCain Property	Summary (bankfull)						
Cross Section:	Cross Section 6	MY0	MY1	MY2	MY3	MY4	MY5	
Feature:	Riffle Reach 2	A (BKF)	30.8	25.2	27.8	28.1		
Station:	31+23.66	W (BKF)	20.6	18.4	20.8	20.6		
Date:	8/25/11	Max d	2.1	2.0	2.2	2.3		
Crew:	BW, ZAP, SV	Mean d	1.5	1.4	1.3	1.4		
		W/D	13.8	13.4	15.5	15.1		

MY00-2009			MY01-2009			MY02-2010			MY03-2011		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
	534.05	LPIN		534.06	LPIN		534.05	LPIN		534.05	LPIN
1.20	533.88		0.70	533.82		0.46	533.87		0.21	533.90	
6.30	533.79		6.70	533.62		3.65	533.88		3.74	533.84	
12.00	532.04		11.40	532.13		6.56	533.73		8.24	533.32	
18.40	531.79		19.30	531.73		9.79	532.77		11.43	532.21	
27.20	531.57	TOBL BKFL	27.10	531.56	TOBL BKFL	12.11	532.09		16.28	531.88	
31.90	529.62		30.00	530.32		17.67	531.84		21.94	531.68	
35.40	529.32		31.90	529.56		23.58	531.71		27.12	531.67	TOBL BKFL
37.20	529.17		35.50	529.56		25.48	531.75		29.67	530.68	
39.20	529.13	TW	37.20	529.46		27.37	531.63	TOBL BKFL	32.05	530.04	
41.30	529.29		39.00	529.10		29.66	530.59		35.18	529.78	
43.10	529.25		40.30	528.98	TW	31.44	530.13		38.76	529.38	TOE L
43.70	529.27		41.60	529.06		32.62	529.76		41.58	529.14	
44.30	529.66		43.80	529.14		35.86	529.59	TOE L	43.06	529.00	TW
48.60	531.25	FOBR BKFR	44.70	529.74		37.90	529.44		44.22	529.13	TOE R
53.70	531.47		46.80	530.99		39.28	529.27		46.05	530.54	
57.90	533.34		48.90	531.22	FOBR BKFR	41.25	529.31		47.47	531.15	
60.00	533.68		53.90	531.45		43.16	529.12	TW	49.15	531.36	FOBR BKFR
65.80	533.81		56.60	532.70		44.05	529.34	TOE R	51.66	531.41	
67.80	534.22	RPIN	58.60	533.50		44.57	530.01		54.75	531.69	
			63.50	533.69		45.87	530.55		56.72	532.65	
			67.40	533.93		47.21	531.14		58.73	533.58	
			67.70	534.23	RPIN	50.46	531.45	FOBR BKFR	62.86	533.76	
						54.62	531.68		67.76	534.04	
						56.73	532.93		67.85	534.24	RPIN
						58.82	533.61				
						60.49	533.81				
						63.53	533.88				
						67.45	534.10				
						67.46	534.26	RPIN			




Photo of XS-6, looking in the downstream direction

Cross Section 6





**McCain Property  
MY-03 Longitudinal Profile  
Main Channel: Station 10+00-35+50**




**PEBBLE COUNT**

**Project:** McCain Property **Date:** 8/25/2011  
**Location:** Cross Section #1


Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C	0	0	0	0%	0%
.04 - .08	Very Fine	.062 - .125	S	0	0	0	0%	0%
	Fine	.125 - .25	A	2	0	2	2%	2%
	Medium	.25 - .50	N	0	0	0	0%	2%
	Coarse	.50 - 1.0	D	2	0	2	2%	4%
	Very Coarse	1.0 - 2.0	S	5	0	5	5%	9%
.08 - .16	Very Fine	2.0 - 4.0		0	0	0	0%	9%
.16 - .22	Fine	4.0 - 5.7	G	2	0	2	2%	11%
.22 - .31	Fine	5.7 - 8.0	R	10	0	10	10%	21%
.31 - .44	Medium	8.0 - 11.3	A	2	0	2	2%	23%
.44 - .63	Medium	11.3 - 16.0	V	8	0	8	8%	31%
.63 - .89	Coarse	16.0 - 22.6	E	10	0	10	10%	41%
.89 - 1.26	Coarse	22.6 - 32.0	L	8	0	8	8%	49%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S	14	0	14	14%	63%
1.77 - 2.5	Very Coarse	45.0 - 64.0		14	0	14	14%	77%
2.5 - 3.5	Small	64 - 90	C	10	0	10	10%	87%
3.5 - 5.0	Small	90 - 128	O	4	0	4	4%	91%
5.0 - 7.1	Large	128 - 180	B	6	0	6	6%	97%
7.1 - 10.1	Large	180 - 256	L	2	0	2	2%	99%
10.1 - 14.3	Small	256 - 362	B	1	0	1	1%	100%
14.3 - 20	Small	362 - 512	L	0	0	0	0%	100%
20 - 40	Medium	512 - 1024	D	0	0	0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R	0	0	0	0%	100%
	Bedrock		BDRK	0	0	0	0%	100%
<b>Totals</b>				<b>100</b>	<b>0</b>	<b>100</b>	<b>100%</b>	<b>100%</b>

d16	d35	d50	d84	d95
7.0	18.4	32.9	82.2	162.7



PEBBLE COUNT								
Project: McCain Property					Date: 8/25/2011			
Location: Cross Section #2								
Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C	4	0	4	4%	4%
.04 - .08	Very Fine	.062 - .125	S	0	0	0	0%	4%
	Fine	.125 - .25	A	0	0	0	0%	4%
	Medium	.25 - .50	N	0	0	0	0%	4%
	Coarse	.50 - 1.0	D	0	0	0	0%	4%
	Very Coarse	1.0 - 2.0	S	15	0	15	15%	19%
.08 - .16	Very Fine	2.0 - 4.0		0	0	0	0%	19%
.16 - .22	Fine	4.0 - 5.7	G	2	0	2	2%	21%
.22 - .31	Fine	5.7 - 8.0	R	4	0	4	4%	25%
.31 - .44	Medium	8.0 - 11.3	A	0	0	0	0%	25%
.44 - .63	Medium	11.3 - 16.0	V	8	0	8	8%	33%
.63 - .89	Coarse	16.0 - 22.6	E	13	0	13	13%	46%
.89 - 1.26	Coarse	22.6 - 32.0	L	4	0	4	4%	50%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S	17	0	17	17%	67%
1.77 - 2.5	Very Coarse	45.0 - 64.0		20	0	20	20%	87%
2.5 - 3.5	Small	64 - 90	C	2	0	2	2%	89%
3.5 - 5.0	Small	90 - 128	O	2	0	2	2%	91%
5.0 - 7.1	Large	128 - 180	B	7	0	7	7%	98%
7.1 - 10.1	Large	180 - 256	L	1	0	1	1%	99%
10.1 - 14.3	Small	256 - 362	B	1	0	1	1%	100%
14.3 - 20	Small	362 - 512	L	0	0	0	0%	100%
20 - 40	Medium	512 - 1024	D	0	0	0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R	0	0	0	0%	100%
	Bedrock		BDRK	0	0	0	0%	100%
<b>Totals</b>				<b>100</b>	<b>0</b>	<b>100</b>	<b>100%</b>	<b>100%</b>

d16	d35	d50	d84	d95
1.8	16.9	32.0	61.2	157.7






**PEBBLE COUNT**

**Project:** McCain Property **Date:** 8/25/2011  
**Location:** Cross Section #3

Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C		12	12	12%	12%
.04 - .08	Very Fine	.062 - .125	S		0	0	0%	12%
	Fine	.125 - .25	A		2	2	2%	14%
	Medium	.25 - .50	N		0	0	0%	14%
	Coarse	.50 - 1.0	D		0	0	0%	14%
	Very Coarse	1.0 - 2.0	S		0	0	0%	14%
.08 - .16	Very Fine	2.0 - 4.0			0	0	0%	14%
.16 - .22	Fine	4.0 - 5.7	G		0	0	0%	14%
.22 - .31	Fine	5.7 - 8.0	R		0	0	0%	14%
.31 - .44	Medium	8.0 - 11.3	A		2	2	2%	16%
.44 - .63	Medium	11.3 - 16.0	V		6	6	6%	22%
.63 - .89	Coarse	16.0 - 22.6	E		10	10	10%	32%
.89 - 1.26	Coarse	22.6 - 32.0	L		6	6	6%	38%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S		14	14	14%	52%
1.77 - 2.5	Very Coarse	45.0 - 64.0			14	14	14%	66%
2.5 - 3.5	Small	64 - 90	C		6	6	6%	72%
3.5 - 5.0	Small	90 - 128	O		8	8	8%	80%
5.0 - 7.1	Large	128 - 180	B		0	0	0%	80%
7.1 - 10.1	Large	180 - 256	L		0	0	0%	80%
10.1 - 14.3	Small	256 - 362	B		0	0	0%	80%
14.3 - 20	Small	362 - 512	L		0	0	0%	80%
20 - 40	Medium	512 - 1024	D		0	0	0%	80%
40 - 80	Lrg- Very Lrg	1024 - 2048	R		0	0	0%	80%
	Bedrock		BDRK		20	20	20%	100%
<b>Totals</b>				<b>0</b>	<b>100</b>	<b>100</b>	<b>100%</b>	<b>100%</b>

d16	d35	d50	d84	d95
11.0	27.0	43.1	0.0	0.0




**PEBBLE COUNT**

**Project:** McCain Property **Date:** 8/25/2011  
**Location:** Cross Section #4

Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C	6		6	6%	6%
.04 - .08	Very Fine	.062 - .125	S	0		0	0%	6%
	Fine	.125 - .25	A	2		2	2%	8%
	Medium	.25 - .50	N	0		0	0%	8%
	Coarse	.50 - 1.0	D	0		0	0%	8%
	Very Coarse	1.0 - 2.0	S	0		0	0%	8%
.08 - .16	Very Fine	2.0 - 4.0		0		0	0%	8%
.16 - .22	Fine	4.0 - 5.7	G	4		4	4%	12%
.22 - .31	Fine	5.7 - 8.0	R	10		10	10%	22%
.31 - .44	Medium	8.0 - 11.3	A	10		10	10%	32%
.44 - .63	Medium	11.3 - 16.0	V	4		4	4%	36%
.63 - .89	Coarse	16.0 - 22.6	E	0		0	0%	36%
.89 - 1.26	Coarse	22.6 - 32.0	L	20		20	20%	56%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S	10		10	10%	66%
1.77 - 2.5	Very Coarse	45.0 - 64.0		6		6	6%	72%
2.5 - 3.5	Small	64 - 90	C	6		6	6%	78%
3.5 - 5.0	Small	90 - 128	O	15		15	15%	93%
5.0 - 7.1	Large	128 - 180	B	0		0	0%	93%
7.1 - 10.1	Large	180 - 256	L	2		2	2%	95%
10.1 - 14.3	Small	256 - 362	B	2		2	2%	97%
14.3 - 20	Small	362 - 512	L	0		0	0%	97%
20 - 40	Medium	512 - 1024	D	0		0	0%	97%
40 - 80	Lrg- Very Lrg	1024 - 2048	R	0		0	0%	97%
	Bedrock		BDRK	3		3	3%	100%
<b>Totals</b>				<b>100</b>	<b>0</b>	<b>100</b>	<b>100%</b>	<b>100%</b>

d16	d35	d50	d84	d95
6.8	14.8	29.0	105.2	256.0




**PEBBLE COUNT**

**Project:** McCain Property **Date:** 8/25/2011  
**Location:** Cross Section #5

Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C		4	4	4%	4%
.04 - .08	Very Fine	.062 - .125	S		0	0	0%	4%
	Fine	.125 - .25	A		0	0	0%	4%
	Medium	.25 - .50	N		0	0	0%	4%
	Coarse	.50 - 1.0	D		0	0	0%	4%
	Very Coarse	1.0 - 2.0	S		4	4	4%	8%
.08 - .16	Very Fine	2.0 - 4.0			0	0	0%	8%
.16 - .22	Fine	4.0 - 5.7	G		4	4	4%	12%
.22 - .31	Fine	5.7 - 8.0	R		12	12	12%	24%
.31 - .44	Medium	8.0 - 11.3	A		12	12	12%	36%
.44 - .63	Medium	11.3 - 16.0	V		12	12	12%	48%
.63 - .89	Coarse	16.0 - 22.6	E		14	14	14%	62%
.89 - 1.26	Coarse	22.6 - 32.0	L		12	12	12%	74%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S		6	6	6%	80%
1.77 - 2.5	Very Coarse	45.0 - 64.0			8	8	8%	88%
2.5 - 3.5	Small	64 - 90	C		4	4	4%	92%
3.5 - 5.0	Small	90 - 128	O		0	0	0%	92%
5.0 - 7.1	Large	128 - 180	B		0	0	0%	92%
7.1 - 10.1	Large	180 - 256	L		0	0	0%	92%
10.1 - 14.3	Small	256 - 362	B		0	0	0%	92%
14.3 - 20	Small	362 - 512	L		0	0	0%	92%
20 - 40	Medium	512 - 1024	D		0	0	0%	92%
40 - 80	Lrg- Very Lrg	1024 - 2048	R		0	0	0%	92%
	Bedrock		BDRK		8	8	8%	100%
<b>Totals</b>				<b>0</b>	<b>100</b>	<b>100</b>	<b>100%</b>	<b>100%</b>

<b>d16</b>	<b>d35</b>	<b>d50</b>	<b>d84</b>	<b>d95</b>
6.7	10.8	16.9	54.5	0.0





PEBBLE COUNT								
Project: McCain Property					Date: 8/25/2011			
Location: Cross Section #6								
Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C	3		3	6%	6%
.04 - .08	Very Fine	.062 - .125	S	0		0	0%	6%
	Fine	.125 - .25	A	0		0	0%	6%
	Medium	.25 - .50	N	0		0	0%	6%
	Coarse	.50 - 1.0	D	0		0	0%	6%
	Very Coarse	1.0 - 2.0	S	2		2	4%	10%
.08 - .16	Very Fine	2.0 - 4.0		0		0	0%	10%
.16 - .22	Fine	4.0 - 5.7	G	2		2	4%	14%
.22 - .31	Fine	5.7 - 8.0	R	5		5	10%	24%
.31 - .44	Medium	8.0 - 11.3	A	2		2	4%	28%
.44 - .63	Medium	11.3 - 16.0	V	4		4	8%	36%
.63 - .89	Coarse	16.0 - 22.6	E	5		5	10%	46%
.89 - 1.26	Coarse	22.6 - 32.0	L	5		5	10%	56%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S	7		7	14%	70%
1.77 - 2.5	Very Coarse	45.0 - 64.0		10		10	20%	90%
2.5 - 3.5	Small	64 - 90	C	5		5	10%	100%
3.5 - 5.0	Small	90 - 128	O	0		0	0%	100%
5.0 - 7.1	Large	128 - 180	B	0		0	0%	100%
7.1 - 10.1	Large	180 - 256	L	0		0	0%	100%
10.1 - 14.3	Small	256 - 362	B	0		0	0%	100%
14.3 - 20	Small	362 - 512	L	0		0	0%	100%
20 - 40	Medium	512 - 1024	D	0		0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R	0		0	0%	100%
	Bedrock		BDRK	0		0	0%	100%
<b>Totals</b>				<b>50</b>	<b>0</b>	<b>50</b>	<b>100%</b>	<b>100%</b>

d16	d35	d50	d84	d95
6.4	15.4	26.0	58.3	77.0




Table 10a. Baseline Stream Data Summary  
McCain Stream Restoration Site/Project No. 443 - Reach: 1 (286 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline						
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n	
<b>Dimension and Substrate - Riffle Only</b>																										
Bankfull Width (ft)					14.6	18.7	25.9	29.3		4	10.4			27.1				18								
Floodprone Width (ft)					34	95	125	125		3	150			200												
Bankfull Mean Depth (ft)					1.1	1.4	1.4	1.7		4	0.8			1.5			1.4									
<sup>1</sup> Bankfull Max Depth (ft)					1.7	2.7	2.8	3.5		4	1.4			2			2									
Bankfull Cross Sectional Area (ft <sup>2</sup> )					21.3	25.6	25.9	29.3		4	12.5			22.3			24.6									
Width/Depth Ratio					8.3	14	15	17.6		4	11.6			18.5			13.2									
Entrenchment Ratio					1.8	5.6	6.4	8.5		3	7.4			14.4												
<sup>1</sup> Bank Height Ratio					1	1.2	1.1	1.7		4	1			1			1									
<b>Profile</b>																										
Riffle Length (ft)											9			108				58			54	63	63	72	12	2
Riffle Slope (ft/ft)											0.01			0.0756				0.0068			0.0048	0.0059	0.0059	0.007	0.0016	2
Pool Length (ft)											28			108				38			16	21	22	25	4	3
Pool Max depth (ft)											1.8			3.1				3								
Pool Spacing (ft)											38			181				95			107	113	113	119	8	2
<b>Pattern</b>																										
Channel Beltwidth (ft)											75			135												
Radius of Curvature (ft)											14.5			26.8			30		35	35	38	38	40			2
Rc:Bankfull width (ft/ft)											1			1.6			1.7		1.9	2.1	2.2	2.2	2.4			
Meander Wavelength (ft)											70			148			190									1
Meander Width Ratio											3.6			13												
<b>Transport parameters</b>																										
Reach Shear Stress (competency) lb/ft <sup>2</sup>																										
Max part size (mm) mobilized at bankfull																										
Stream Power (transport capacity) W/m <sup>2</sup>																										
<b>Additional Reach Parameters</b>																										
Rosgen Classification					B4c/E4/C4-5						B4c/C3/C4						B4c			B4c						
Bankfull Velocity (fps)																		3.9								
Bankfull Discharge (cfs)																										
Valley length (ft)																										
Channel Thalweg length (ft)																										
Sinuosity (ft)																										
Water Surface Slope (Channel) (ft/ft)																										
BF slope (ft/ft)																										
<sup>3</sup> Bankfull Floodplain Area (acres)																										
<sup>4</sup> % of Reach with Eroding Banks																										
Channel Stability or Habitat Metric																										
Biological or Other																										

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10a. Baseline Stream Data Summary  
McCain Stream Restoration Site/Project No. 443 - Reach: 2 (2184 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline							
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n		
<b>Dimension and Substrate - Riffle Only</b>																											
Bankfull Width (ft)					14.6	18.7	25.9	29.3		4	10.4			27.1					18	20	24	20.6	22.8	23.3	24.6	0.9	3
Floodprone Width (ft)					34	95	125	125		3	150			200								47	54	51	63	6.2	3
Bankfull Mean Depth (ft)					1.1	1.4	1.4	1.7		4	0.8			1.5					1	1.3	1.4	1.3	1.4	1.4	1.5	0.1	3
<sup>1</sup> Bankfull Max Depth (ft)					1.7	2.7	2.8	3.5		4	1.4			2					1.3	1.7	2	1.8	1.9	1.8	2.1	0.2	3
Bankfull Cross Sectional Area (ft <sup>2</sup> )					21.3	25.6	25.9	29.3		4	12.5			22.3					25	25.5	26	30.8	31.89	31.2	33.7	1.3	3
Width/Depth Ratio					8.3	14	15	17.6		4	11.6			18.5					12.7	15.6	23	13.8	16.4	17.4	18	0.8	3
Entrenchment Ratio					1.8	5.6	6.4	8.5		3	7.4			14.4								2	2.3	2.5	2.5	0.1	3
<sup>1</sup> Bank Height Ratio					1	1.2	1.1	1.7		4	1			1								1	1	1	1	0	3
<b>Profile</b>																											
Riffle Length (ft)											9			108					59	67	88	20	68	76	97	23	13
Riffle Slope (ft/ft)											0.01			0.0756					0.008	0.008	0.0104	0.0028	0.0087	0.0075	0.019	0.004	13
Pool Length (ft)											28			108					47	52	59	12	22	23	33	6	13
Pool Max depth (ft)											1.8			3.1					2.3	2.8	3.3	2.2	2.5		2.8		2
Pool Spacing (ft)											38			181					106	118	147	56	117	123	150	25	12
<b>Pattern</b>																											
Channel Beltwidth (ft)											75			135								20	66	62	97	24	10
Radius of Curvature (ft)											14.5			26.8					35		60	35	49	43	80	14	12
Rc:Bankfull width (ft/ft)											1			1.6					1.8		3.1	1.5	2.2	2.2	3.3		
Meander Wavelength (ft)											70			148					212	236	294	158	221	229	261	36	10
Meander Width Ratio											3.6			13								1.9	3.1	2.7	4.8		
<b>Transport parameters</b>																											
Reach Shear Stress (competency) lb/ft <sup>2</sup>																											
Max part size (mm) mobilized at bankfull																											
Stream Power (transport capacity) W/m <sup>2</sup>																											
<b>Additional Reach Parameters</b>																											
Rosgen Classification					B4c/E4/C4-5						B4c/C3/C4						B4c			B4c							
Bankfull Velocity (fps)																	3.9										
Bankfull Discharge (cfs)																											
Valley length (ft)					2155																						
Channel Thalweg length (ft)					2475												285			286							
Sinuosity (ft)					1.15						1.50-1.70						1.17			1.3							
Water Surface Slope (Channel) (ft/ft)											0.0070-0.0120						0.0067			0.0068							
BF slope (ft/ft)											0.0070-0.0120						0.0067			0.0065							
<sup>3</sup> Bankfull Floodplain Area (acres)																											
<sup>4</sup> % of Reach with Eroding Banks																											
Channel Stability or Habitat Metric																											
Biological or Other																											

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3



**Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)  
McCain Stream Restoration Site/Project No. 443 - Entire Stream (2470 lf)**

Parameter	Pre-Existing Condition						Reference Reach(es) Data						Design						As-built/Baseline					
<sup>1</sup> Ri% / Ru% / P% / G% / S%													56%	40%										
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%																								
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>P</sup> / di <sup>SP</sup> (mm)																								
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10																								
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0																								

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2,3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design survey) however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section surveys and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

**Table 11a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)**

**McCain Stream Restoration Site/Project No. 443**

	Cross Section 1 (Reach 1-Riffle)							Cross Section 2 (Reach 2-Riffle)							Cross Section 3 (Reach 2-Pool)						
Based on fixed baseline bankfull elevation <sup>1</sup>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) used	544.4	544.3	544.4	544.4				541	540.9	541	541				535.6	535.5	535.6	535.6			
Bankfull Width (ft)	16.9	17.2	18.11	16.22				24.6	25.2	27.87	26.32				22.6	23	22.25	22.08			
Floodprone Width (ft)	35	37	35	35				63	>75	63	63				-	-	-	-			
Bankfull Mean Depth (ft)	1.1	1.2	1.033	1.096				1.4	1.7	1.584	1.645				1.5	1.5	1.384	1.388			
Bankfull Max Depth (ft)	1.5	1.6	1.6	1.7				18	2.5	2.55	2.61				2.2	2.2	2.36	2.57			
Bankfull Cross Sectional Area (ft <sup>2</sup> )	18.6	20.8	18.71	17.77				33.7	42.7	44.14	43.3				33.6	34.1	30.8	30.65			
Bankfull Width/Depth Ratio	15.4	14.2	17.52	14.79				18	14.9	17.59	16				-	-	-	-			
Bankfull Entrenchment Ratio	2.1	2.2	1.933	2.158				2.5	>3.0	2.261	2.394				-	-	-	-			
Bankfull Bank Height Ratio	1	1	1.1	1.188				1	1	0.969	0.954				-	-	-	-			
Cross Sectional Area between end pins (ft <sup>2</sup> )	174.2	182	184.8	184.2				119	137	137.4	136.9				97	87	90	167.3			
d50 (mm)	21	18	13.5	32.9				19	17	24.2	32				8.1	1.7	31	43.1			
	Cross Section 4 (Reach 2-Riffle)							Cross Section 5 (Reach 2-Pool)							Cross Section 6 (Reach 2-Riffle)						
Based on fixed baseline bankfull elevation <sup>1</sup>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) used	534.5	534.4	534.5	534.5				531.3	531.2	531.3	531.3				531.3	531	531.3	531.3			
Bankfull Width (ft)	23.3	23.4	23.99	24.32				18.1	14.3	16.46	13.96				20.6	18.4	20.79	20.6			
Floodprone Width (ft)	47	52	47	47				-	-	-	-				51	50.5	51	51			
Bankfull Mean Depth (ft)	1.3	1.3	1.234	1.246				1.2	1.2	1.282	1.339				1.5	1.4	1.339	1.363			
Bankfull Max Depth (ft)	1.8	2	1.99	2.02				2.8	2.5	2.88	2.77				2.1	2	2.18	2.3			
Bankfull Cross Sectional Area (ft <sup>2</sup> )	31.2	29.7	29.61	30.29				22.2	17.8	21.1	18.69				30.8	25.2	27.84	28.08			
Bankfull Width/Depth Ratio	17.4	18.4	19.44	19.53				-	-	-	-				13.8	13.4	15.52	15.11			
Bankfull Entrenchment Ratio	2	2.2	1.959	1.932				-	-	-	-				2.5	2.7	2.453	2.476			
Bankfull Bank Height Ratio	1	1	1.095	1.084				-	-	-	-				1	1	1.069	1.026			
Cross Sectional Area between end pins (ft <sup>2</sup> )	103	120	132.3	124.2				146	148	158.3	155.8				133	159	157.1	159.2			
d50 (mm)	17	14	24	29				0.6	3	9.3	16.9				11	4.6	16.8	26			

1 = Widths and depths for monitoring resurvey will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."



**Exhibit Table 11b. Monitoring Data - Stream Reach Data Summary  
McCain Stream Restoration Site/Project No. 443 - Reach: 1 (286 feet)**

Parameter	Baseline																								MY-1						MY-2						MY-3						MY-4						MY-5					
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n																		
<b>Dimension and Substrate - Riffle only</b>																																																						
Bankfull Width (ft)		16.9						17.2						17.03						16.22																																		
Floodprone Width (ft)		35						37						35																																								
Bankfull Mean Depth (ft)		1.1						1.2						0.92						1.096																																		
Bankfull Max Depth (ft)		1.5						1.6						1.42						1.7																																		
Bankfull Cross Sectional Area (ft <sup>2</sup> )		18.6						20.8						15.67						17.77																																		
Width/Depth Ratio		15.4						14.2						18.5						14.79																																		
Entrenchment Ratio		2.1						2.2						2.056						2.158																																		
Bank Height Ratio		1						1						1.239						1.188																																		
<b>Profile</b>																																																						
Riffle Length (ft)	54.0	63.0	63.0	72.0	12.0	2		67.0					50.46	54.87	54.87	59.27	6.23	2	43.86	49.61	49.61	55.36		2																														
Riffle Slope (ft/ft)	0.005	0.006	0.006	0.007	0.002	2		0.007					0.002	0.005	0.005	0.009	0.005	2	0.005	0.007	0.007	0.008		2																														
Pool Length (ft)	16.0	21.0	22.0	25.0	4.0	3	25.0		30.0	31.0			93.02	96.96	96.96	100.9	5.57	2	28.85	63.2	58.56	102.2	36.88	3																														
Pool Max depth (ft)													3.72	4.82	4.82	5.91	1.55	2	3.31	4.35	3.39	6.35	1.733	3																														
Pool Spacing (ft)	107.0	113.0	113.0	119.0	8.0	2	112.0		125.0	194.0			127.1					1	104.5	117.9	117.9	131.4		2																														
<b>Pattern</b>																																																						
Channel Beltwidth (ft)		78																																																				
Radius of Curvature (ft)	35	38	38	40		2																																																
Rc:Bankfull width (ft/ft)	2.1	2.2	2.2	2.4																																																		
Meander Wavelength (ft)		204																																																				
Meander Width Ratio		4.6																																																				
<b>Additional Reach Parameters</b>																																																						
Rosgen Classification	B4c						C4						B4c						B4c																																			
Channel Thalweg length (ft)	286						286						286						286																																			
Sinuosity (ft)	1.3						1.3						1.3						1.3																																			
Water Surface Slope (Channel) (ft/ft)	0.0068						0.65						0.0074						0.008																																			
BF slope (ft/ft)	0.0065												0.0039						0.0037																																			
<sup>2</sup> Ri% / Ru% / P% / G% / S%													38%	10%	47%	10%		34.69	5.619	45.81	8.255																																	
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%													4%	19%	65%	11%	0%	1%	0%	9%	68%	22%	1%	0%																														
<sup>4</sup> d16 / d35 / d50 / d84 / d95													0.2	14.2	21.1	58.2	90	7	18.4	32.9	82.2	162.7																																
<sup>2</sup> % of Reach with Eroding Banks							1%						21%						9%																																			
Channel Stability or Habitat Metric																																																						
Biological or Other																																																						

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4 = Of value/needed only if the n exceeds 3

Parameter	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5					
Dimension and Substrate - Riffle only	Min	Mean	Med	Max	SD <sup>1</sup>	n	Min	Mean	Med	Max	SD <sup>1</sup>	n	Min	Mean	Med	Max	SD <sup>1</sup>	n	Min	Mean	Med	Max	SD <sup>1</sup>	n	Min	Mean	Med	Max	SD <sup>1</sup>	n	Min	Mean	Med	Max	SD <sup>1</sup>	n
Bankfull Width (ft)	20.6	22.8	23.3	24.6	0.9	3	18.4	22.33	23.4	25.2	3.523	3	20.79	23.08	23.99	24.44	1.992	3	20.6	23.75	24.32	26.32	2.904	3												
Floodprone Width (ft)	47	54	51	63	6.2	3	51	55.33	52	63	6.658	3	47	53.67	51	63	8.327	3	47	53.67	51	63	8.327	3												
Bankfull Mean Depth (ft)	1.3	1.4	1.4	1.5	0.1	3	1.3	1.467	1.4	1.7	0.208	3	1.281	1.425	1.339	1.655	0.201	3	1.246	1.418	1.363	1.645	0.205	3												
<sup>1</sup> Bankfull Max Depth (ft)	1.8	1.9	1.8	2.1	0.2	3	2	2.167	2	2.5	0.289	3	2.06	2.197	2.18	2.35	0.146	3	2.02	2.31	2.3	2.61	0.295	3												
Bankfull Cross Sectional Area (ft <sup>2</sup> )	30.8	31.89	31.2	33.7	1.3	3	25.2	32.53	29.7	42.7	9.088	3	27.84	32.95	31.3	39.71	6.102	3	28.08	33.89	30.29	43.3	8.222	3												
Width/Depth Ratio	13.8	16.4	17.4	18	0.8	3	13.4	15.57	14.9	18.4	2.566	3	14.5	16.37	15.52	19.09	2.41	3	15.11	16.88	16	19.53	2.335	3												
Entrenchment Ratio	2	2.3	2.5	2.5	0.1	3	2.2	2.467	2.5	2.7	0.252	3	1.923	2.334	2.453	2.626	0.366	3	1.932	2.267	2.394	2.476	0.293	3												
<sup>1</sup> Bank Height Ratio	1	1	1	1	0	3	1	1	1	1	0	3	1.051	1.059	1.058	1.069	0.009	3	0.954	1.021	1.026	1.084	0.065	3												
<b>Profile</b>																																				
Riffle Length (ft)	20.0	68.0	76.0	97.0	23.0	13	16.0		37.6	86.8			13.0	65.8	69.2	112.0	29.3	17	15.63	74.41	69.7	196	37.61	17												
Riffle Slope (ft/ft)	0.003	0.009	0.008	0.019	0.004	13	0.001		0.012	0.027			0.002	0.011	0.007	0.059	0.013	17	0.000	0.005	0.006	0.011	0.003	16												
Pool Length (ft)	12.0	22.0	23.0	33.0	6.0	13	12.0		29.2	44.3			29.4	57.0	50.1	160.4	30.6	19	26.74	48.29	45.31	78.75	14.47	18												
Pool Max depth (ft)	2.2	2.5		2.8		2							1.8	3.1	2.8	5.9	0.9	19	2.15	3.372	3.405	4.43	0.655	18												
Pool Spacing (ft)	56.0	117.0	123.0	150.0	25.0	12	52.0		144.0	317.0			76.9	121.5	116.5	183.7	30.7	18	48.5	124.9	121	241.2	43.89	17												
<b>Pattern</b>																																				
Channel Beltwidth (ft)	20	66	62	97	24	10																														
Radius of Curvature (ft)	35	49	43	80	14	12																														
Rc:Bankfull width (ft/ft)	1.5	2.2	2.2	3.3																																
Meander Wavelength (ft)	158	221	229	261	36	10																														
Meander Width Ratio	1.9	3.1	2.7	4.8																																
<b>Additional Reach Parameters</b>																																				
Rosgen Classification				C4						C4						C4						C4														
Channel Thalweg length (ft)				2182						2182						2182						2182														
Sinuosity (ft)				1.18						1.18						1.18						1.18														
Water Surface Slope (Channel) (ft/ft)				0.0068						0.0067						0.0066						0.0066														
BF slope (ft/ft)				0.0065						0.0067						0.0068						0.0063														
<sup>2</sup> Ri% / Ru% / P% / G% / S%													54%	2%	32%	16%			61%	2%	33%	5%														
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%													11%	10%	71%	7%	0%	1%	5%	7%	71%	15%	1%	1%												
<sup>4</sup> d16 / d35 / d50 / d84 / d95													1.6	6.22	14.06	41.34	97.76		5	15.68	29	74.88	163.6													
<sup>2</sup> % of Reach with Eroding Banks										0%						1%						0%														
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.  
2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table



## **Appendix E. Hydrologic Data**

Table 12. Verification of Bankfull Events

<b>Table 12. Verification of Bankfull Events</b> <b>McCain Site Stream Restoration-Project No. 443</b>			
<b>Date of Data Collection</b>	<b>Date of Occurrence</b>	<b>Method</b>	<b>Photo #</b>
17-Nov-09	13-Nov-09	Site Visit to evaluate indicators of stage after storm events	N/A
30-Sep-10	30-Sep-10	NWS COOP Station and site visit for confirmation	Photo 14 MY-02 Report

No new bankfull events were observed or recorded by the onsite stream crest gauge prior to the MY-03 data collection date (August 25, 2011).