

**FINAL  
ANNUAL MONITORING REPORT  
YEAR 8 (2017)  
MCINTYRE CREEK RESTORATION SITE  
AT HORNETS NEST PARK  
MECKLENBURG COUNTY, NORTH CAROLINA  
(DMS Project No. 243, Contract No. 004499)**



Submitted to:  
North Carolina Department of Environmental Quality  
Division of Mitigation Services  
Raleigh, North Carolina

December 2017

**FINAL  
ANNUAL MONITORING REPORT  
YEAR 8 (2017)  
MCINTYRE CREEK RESTORATION SITE  
AT HORNETS NEST PARK  
MECKLENBURG COUNTY, NORTH CAROLINA  
(DMS Project No. 243, Contract No. 004499)**



Submitted to:  
North Carolina Department of Environmental Quality  
Division of Mitigation Services  
Raleigh, North Carolina

Prepared by:  
Axiom Environmental, Inc.  
218 Snow Avenue  
Raleigh, North Carolina 27603

Design Firm:  
KCI Associates of North Carolina, P.A.  
Landmark Center I, Suite 200  
4601 Six Forks Road  
Raleigh, North Carolina 27609



Axiom Environmental, Inc.

December 2017



## ***Axiom Environmental, Inc.***

218 Snow Avenue, Raleigh, NC 27603 919-215-1693

December 13, 2017

Mr. Matthew Reid  
North Carolina Department of Environmental Quality  
Division of Mitigation Services  
5 Ravenscroft Drive, #102  
Asheville, NC 28801

RE: McIntyre Creek Monitoring (DMS Project # 243, Contract #004499)  
Final MY8 (2017) Annual Monitoring Report

12-004.03

Dear Matthew:

Axiom Environmental, Inc. (AXE) is pleased to provide you with three hard copies and one CD of digital files for the Final McIntyre Creek Annual Monitoring Report. We received your comments via email on December 11, 2017 and have addressed them as follows:

**3.0 Vegetation:** Please add invasive treatment from June 2017 to invasive species discussion in section.  
*The June 2017 invasive treatment was added into the discussion.*

**Table 1:** Please remove the Riparian Wetland components from the table. DMS will only be seeking stream credit from this project.  
*The Riparian Wetland components were removed from Table 1.*

**Table 2:** Please add "Invasive Species Management – June 2017" to table  
*This entry was added to Table 2.*

Please let me know if you have any questions or comments regarding any component of this submittal. Thank you for the opportunity to continue to assist the Division of Mitigation Services with this important project.

Sincerely,  
AXIOM ENVIRONMENTAL, INC.

Kenan Jernigan  
Project Scientist

Attachments: 3 hard copies Final McIntyre Creek Year 8 (2017) Annual Monitoring Report  
1 CD containing digital support files

**Table of Contents**

1.0 PROJECT BACKGROUND ..... 1  
2.0 METHODOLOGY ..... 2  
3.0 RESULTS ..... 2  
4.0 REFERENCES ..... 3

**Appendices**

APPENDIX A. PROJECT VICINITY MAP AND BACKGROUND TABLES

- Figure 1. Vicinity Map
- Table 1. Project Components and Mitigation Credits
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts Table
- Table 4. Project Baseline Information and Attributes

APPENDIX B. VISUAL ASSESSMENT DATA

- Figures 2 and 2A-2B. Current Conditions Plan View
- Table 5. Visual Stream Morphology Stability Assessment Table: Monitoring Reach 1  
Stream Fixed-Station Photos

APPENDIX C. DATA

- Cross-section 5-7 Plots
- Table 6a-6b. Baseline Stream Data Summary
- Table 7a. Monitoring Data – Dimensional Morphology Summary
- Table 7b. Monitoring Data – Stream Reach Data Summary
- Table 8. Temporary Vegetation Plot Data

## 1.0 PROJECT BACKGROUND

The North Carolina Division of Mitigation Services (NCDMS) has completed restoration of 5178 linear feet of stream at the McIntyre Creek Restoration Site (hereafter referred to as the “Site”) to assist in fulfilling stream and wetland mitigation goals in the area.

The goals and objectives of this project focus on improving local water quality, habitat, and stream stability. These goals were accomplished by the following.

1. Restoring stable channel morphology capable of moving flows and sediments provided by the watershed.
2. Improving water quality by reducing soil and riparian vegetation loss resulting from lateral erosion and bed degradation.
3. Improving aquatic habitat with bed variability and the use of in-stream structures.
4. Stabilizing tributaries draining into McIntyre Creek.
5. Providing educational opportunities through Mecklenburg County.
6. Improving the natural aesthetics of Hornets Nest Park.
7. Enhancing vegetation to provide habitat/food sources, shade the stream, filter overland runoff, and remove soil particles and other nutrients from stormwater.
8. Protecting a Site identified in a watershed listed as impaired for elevated levels of copper and turbidity (NCDWQ 2010).

The Site is located in Hornets Nest Park on the northern side of the City of Charlotte in Mecklenburg County. The Site is located in United States Geological Survey (USGS) Hydrologic Unit 03050101170020 (North Carolina Division of Water Quality [NCDWQ] Subbasin 03-08-34) of the Catawba River Basin and will service USGS 8-digit Cataloging Unit (CU) 03050101. The Site is located in NCDMS Targeted Local Watershed within the Long Creek watershed targeted for restoration. Waters in the Site drain approximately 2.5 miles into Long Creek (NCDWQ No. 11-120-[2.5]), which is listed as impaired for elevated levels of copper and turbidity negatively affecting aquatic life (NCDWQ 2010).

Prior to construction, the Site contained a degraded stream channel with a disturbed riparian buffer located within Hornets Nest Park. Site streams were characterized by eroding banks, channel widening, high sediment inputs from construction occurring in the upstream watershed and onsite bank erosion, and channel incision as indicated by bank-height-ratios ranging from 1.4 to 1.9. Surrounding land uses include commercial and residential areas with narrow riparian corridors adjacent to streams. At least 50 percent of the contributing watershed had been cleared and developed.

Project construction was completed between March 2007-May 2008 and repairs were completed between August 2009-January 2010. Additional repairs to stabilize banks and structures were completed on Monitoring Reach 1 were completed in March 2016. The project restored 5178 linear feet of stream using Priority I restoration by constructing a new meandering channel within the McIntyre Creek floodplain, incorporating in-stream structures, installing grade control structures at the confluence with two tributaries, and planting native forest species. Site activities provide 5129 Stream Mitigation Units (49 linear feet of the restored channel is located within a utility easement and therefore was not included in the available mitigation credit). The Site is protected by a permanent conservation easement held by the State of North Carolina.

Summary information and data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in tables and figures within this report’s appendices. Narrative background and supporting information formerly found

in these reports can be found in the mitigation and restoration plan documents available on DMSs website. All raw data supporting the tables and figures in the appendices is available from DMS upon request.

## **2.0 METHODOLOGY**

During years 1 (2010) through 5 (2014), bank erosion was in scattered areas across the site, with those at the bottom of the project (Monitoring Reach 1) being the most concerning in that they represented active mass wasting. As a result, DMS repaired these areas in Monitoring Reach 1 early in 2016. Therefore, monitoring in year 8 (2017) was limited to Monitoring Reach 1, as the remainder of the Site streams remain stable and have met success criteria. The following summarizes data collected this year.

### **MY8 (2017) Data Collected within Monitoring Reach 1**

- Measurement of Cross-sections 5-7
- 4 temporary 100 square meter vegetation plots
- Visual assessments
- Photo points

## **3.0 RESULTS**

### **Stream**

Monitoring Reach 1 is stable in year 8 (2017) as evidenced by cross-section 5-7 measurements (Appendix C) and visual assessments of the reach (Table 5, Appendix B). In addition, all repairs completed in early 2016 are functioning as intended.

### **Vegetation**

Four temporary vegetation plots were established along Monitoring Reach 1 to assess the areas requiring supplemental planting after the repair. Counts and speciation of all stems within these plots was performed. Year 8 (2017) results indicate an average of 1,872 stems per acre with 4 to 7 species per plot, including natural recruits, within this reach (Table 8, Appendix C).

Invasive species such as multiflora rose (*Rosa multiflora*), Chinese privet (*Ligustrum sinense*), Japanese honeysuckle (*Lonicera japonica*), and kudzu (*Pueraria lobata*) have been present throughout the monitoring period. However, treatments have occurred in late October 2013, early 2014, October 2015, December 2015, September 2016, and June 2017. The most recent treatments appear to be successful with significantly less invasive species populations observed during years 7 (2016) and 8 (2017) than previous monitoring years (Table 6, Appendix B). Given the urban nature of the Site and the effectiveness of the treatments, invasive species are no longer considered a concern.

### **Beaver Activity**

Beaver activity observed on the Site during previous monitoring years has lessened due to proactive measurements taken by DMS. No signs of recent beaver activity were observed during monitoring year 8 (2017).

#### 4.0 REFERENCES

- North Carolina Division of Water Quality (NCDWQ). 2010. Final North Carolina 2010 Integrated Report Category 4 and 5 (303(d) List EPA Approved August 31, 2010) (online). Available: [http://portal.ncdenr.org/c/document\\_library/get\\_file?uuid=8ff0bb29-62c2-4b33-810c-2eee5afa75e9&groupId=38364](http://portal.ncdenr.org/c/document_library/get_file?uuid=8ff0bb29-62c2-4b33-810c-2eee5afa75e9&groupId=38364) [December 1, 2010]. North Carolina Department of Environment and Natural Resources, Raleigh, North Carolina.
- North Carolina Division of Mitigation Services (NCDMS). 2007. Catawba River Basin Restoration Priorities. Available: <http://www.nceep.net/services/restplans/RBRPCatawba2007.pdf> [June 2010]. North Carolina Department of Environmental Quality, Division of Mitigation Services. Raleigh, North Carolina.
- Weakley, Alan S. 2007. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas (online). Available: <http://www.herbarium.unc.edu/WeakleysFlora.pdf> [February 1, 2008]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.

## APPENDIX A

### PROJECT VICINITY MAP AND BACKGROUND TABLES

Figure 1. Vicinity Map

Table 1. Project Components and Mitigation Credits


Table 2. Project Activity and Reporting History

Table 3. Project Contacts Table

Table 4. Project Baseline Information and Attributes



Directions to Site (from Charlotte):  
 -> Take Interstate 77 North  
 -> Take Exit 16 onto Sunset Road traveling west  
 -> Travel ~0.5 mile and take right on Beatties Ford Road  
 -> Travel ~1 mile to Hornets Nest Park entrance on the left  
 Latitude/Longitude at Entrance to Hornets Nest Park:  
 35.319972, -80.865133



218 Snow Avenue  
 Raleigh, NC 27603  
 (919) 215-1693

VICINITY MAP  
 MCINTYRE CREEK RESTORATION SITE  
 AT HORNETS NEST PARK  
 Mecklenburg County, North Carolina

|          |           |
|----------|-----------|
| Dwn. by: | CLF/KRJ   |
| Date:    | Mar 2016  |
| Project: | 12-004.03 |

FIGURE  
**1**

**Table 1. Project Components and Mitigation Credits  
McIntyre Creek Restoration Site at Hornets Nest Park (DMS Project Number 243)**

| Mitigation Credits             |               |                                     |                        |  |  |                          |   |  |
|--------------------------------|---------------|-------------------------------------|------------------------|--|--|--------------------------|---|--|
| Stream                         |               |                                     |                        | Riparian Wetland                       |  |                          |   |  |
| Type                           | Restoration   |                                     | Restoration Equivalent |  | Restoration                            |                          | Restoration Equivalent  |  |
| Totals                         | 5129*         |                                     | --                     |  | --                                     |                          | --  |  |
| Projects Components            |               |                                     |                        |  |  |                          |   |  |
| Project Component/<br>Reach ID | Station Range | Existing Linear Footage/<br>Acreage | Priority Approach      | Restoration/<br>Restoration Equivalent | Restoration Linear Footage/<br>Acreage | Mitigation Ratio         | Comment   |  |
| McIntyre Creek                 | --            | ~5000                               | I                      | Restoration                            | 5178*                                  | 1:1                      | Priority I stream restoration along the entire project, installation of in-stream structures, stabilizing the confluence of two incoming tributaries, and planting with native forest vegetation. |  |
| Component Summation            |               |                                     |                        |  |  |                          |   |  |
| Restoration Level              |               |                                     |                        | Stream (linear footage)                |  | Riparian Wetland (acres) |   |  |
| Restoration                    |               |                                     |                        | 5178                                   |  | --                       |   |  |
| <b>Totals</b>                  |               |                                     |                        | <b>5178</b>                            |  | <b>--</b>                |   |  |
| <b>Mitigation Units</b>        |               |                                     |                        | <b>5129 SMUs*</b>                      |  | <b>--</b>                |   |  |

\*Site activities restored 5178 linear feet of stream; however, 49 linear feet is located within a utility easement and is not included in the SMU calculation.

**Table 2. Project Activity and Reporting History  
McIntyre Creek Restoration Site at Hornets Nest Park (DMS Project Number 243)**

**Elapsed Time Since Grading Complete: 9 years**

**Elapsed Time Since Planting Complete: 9 years**

**Number of Reporting Years: 8**

| <b>Activity or Deliverable</b>             | <b>Data Collection Complete</b> | <b>Completion or Delivery</b> |
|--|---------------------------------|-------------------------------|
| Restoration Plan                           | --                              | December 2002                 |
| Construction Plans                         | --                              | March 2005                    |
| Site Construction and Planting             | --                              | May 2008                      |
| As-built Construction Drawings             | --                              | February 2008                 |
| Remediation Construction                   | --                              | January 2010                  |
| As-built Remediation Construction Drawings | --                              | November 2009                 |
| As-built Record Drawings                   | --                              | February 2010                 |
| Baseline Monitoring Document               | July 2010                       | December 2010                 |
| Year 1 (2010) Monitoring Document          | December 2010                   | December 2010                 |
| Year 2 (2011) Monitoring Document          | November 2011                   | December 2011                 |
| Year 3 (2012) Monitoring Document          | November 2012                   | November 2012                 |
| Beaver Management                          | --                              | Ongoing                       |
| Invasive Species Management                | --                              | October 2013                  |
| Year 4 (2013) Monitoring Document          | November 2013                   | December 2013                 |
| Invasive Species Management                | --                              | April 2014                    |
| Year 5 (2014) Monitoring Document          | November 2014                   | December 2014                 |
| Invasive Species Management                | --                              | October 2015                  |
| Invasive Species Management                | --                              | December 2015                 |
| Remediation Construction                   | --                              | March 2016                    |
| Year 6 (2015) Monitoring Document          | March 2016                      | April 2016                    |
| Invasive Species Management                | --                              | September 2016                |
| Year 7 (2016) Monitoring Document          | October 2016                    | November 2016                 |
| Invasive Species Management                | --                              | June 2017                     |
| Year 8 (2017) Monitoring Document          | November 2017                   | December 2017                 |

**Table 3. Project Contacts Table**  
**McIntyre Creek Restoration Site at Hornets Nest Park (DMS Project Number 243)**

|   |   |
|---|---|
| <b>Designer</b>   | KCI Associates of North Carolina, P.A.<br>Landmark Center I, Suite 220<br>4601 Six Forks Road<br>Raleigh, NC 27609<br>Gary Mryncza 919-783-9214 |
| <b>Construction and Planting Contractor</b>               | United Construction, Inc.<br>6000 Old Pineville Road<br>Charlotte, NC 28217<br>704-679-9229   |
| <b>As-built Surveyor</b>                                  | CSC of NC PC<br>4455 Morris Park Drive, Suite F<br>Charlotte, NC 28227<br>Mohammad Zamani 704-573-0112  |
| <b>Baseline Data Collection and Monitoring Performers</b> | Axiom Environmental, Inc.<br>218 Snow Avenue<br>Raleigh, NC 27603<br>Grant Lewis 919-215-1693   |

**Table 4. Project Baseline Information and Attributes  
McIntyre Creek Restoration Site at Hornets Nest Park (DMS Project Number 243)**

| <b>Project Information</b>                   |                                      |
|--|--------------------------------------|
| Project Name                                 | McIntyre Creek Restoration Site      |
| Project County                               | Mecklenburg County, North Carolina   |
| Project Area                                 | 17 acres                             |
| Project Coordinates                          | 35.319972, -80.865133                |
| <b>Project Watershed Summary Information</b> |                                      |
| Physiographic Region                         | Piedmont                             |
| Ecoregion                                    | Southern Outer Piedmont              |
| Project River Basin                          | Catawba                              |
| USGS 8-digit HUC                             | 03050101                             |
| USGS 14-digit HUC                            | 03050101170020                       |
| NCDWQ Subbasin                               | 03-08-34                             |
| Project Drainage Area                        | 2.55 square miles                    |
| Project Drainage Area Impervious Surface     | >50%                                 |
| CGIA Land Use Classification                 | Urban High                           |
| <b>Reach Summary Information</b>             |                                      |
| Restored length                              | 5178 linear feet                     |
| Drainage Area                                | 2.55 square miles                    |
| NCDWQ Index Number                           | 11-120-3-(1)                         |
| NCDWQ Classification                         | C                                    |
| Valley Type/Morphological Description        | VIII/E5                              |
| Dominant Soil Series                         | Monacan                              |
| Drainage Class                               | Moderately well-somewhat poorly      |
| Soil Hydric Status                           | Contains 5% hydric Wehadkee soils    |
| Slope  | 0.0033                               |
| FEMA Classification                          | 100-Year Floodzone                   |
| Native Vegetation Community                  | Bottomland Hardwood Forest           |
| Percent Composition of Exotic Invasives      | 5.9%                                 |
| <b>Regulatory Considerations</b>             |                                      |
| <b>Regulation</b>                            | <b>Applicable</b>                    |
| Waters of the U.S. –Sections 404 and 401     | Yes-Received Appropriate Permits     |
| Endangered Species Act                       | No                                   |
| Historic Preservation Act                    | No                                   |
| CZMA/CAMA                                    | No                                   |
| FEMA Floodplain Compliance                   | Yes-Received a No Rise Certification |
| Essential Fisheries Habitat                  | No                                   |

APPENDIX B

VISUAL ASSESSMENT DATA

Figures 2 and 2A-2B. Current Conditions Plan View

Table 5. Visual Stream Morphology Stability Assessment: Monitoring Reach 1  
Stream Fixed-Station Photos

**Legend**

- Conservation Easement
- Wetlands
- Cross-sections
- Monitoring Reaches
- ★ Stream Fixed-Station Photo Points
- ☆ Groundwater Gauges
- ★ Crest Gauge
- Structures
- Streams
- Temporary Vegetation Plots (MY6-8)
- CVS Plots (MY1-5)



Prepared for:  
**NC Department of Environmental Quality**  
 Division of Mitigation Services

Project:  
**MCINTYRE CREEK RESTORATION SITE @ HORNETS NEST PARK**  
 Mecklenburg County, NC

Title:  
**CURRENT CONDITIONS PLAN VIEW**

Drawn by: CLF/KRJ  
 Date: NOV 2017  
 Scale: 1:3600  
 Project No.: 12-004.03





Figure 2A


Figure 2B

Aerial Photography Source: CGIA 2015 Orthoimagery



FIGURE

**2**



**Legend**

- Conservation Easement
- Streams
- Wetlands
- Cross-sections
- Monitoring Reaches
- Approx. Stationing
- Structures
- ★ Crest Gauge
- ★ Groundwater Gauges
- ★ Stream Fixed-Station Photo Points
- Temporary Vegetation Plots (MY6-8)
- CVS Plots (MY1-5)



Axiom Environmental, Inc.

Prepared for:  
**NC Department of Environmental Quality**  
 Division of Mitigation Services

Project:  
**MCINTYRE CREEK RESTORATION SITE @ HORNETS NEST PARK**  
 Mecklenburg County, NC

Title:  
**CURRENT CONDITIONS PLAN VIEW**

Drawn by: CLF/KRJ


Date: NOV 2017

Scale: 1:1800

Project No.: 12-004.03


FIGURE  
**2A**

Aerial Photography Source: CGIA 2015 Orthoimagery



NCCGIA





**Legend**

- Conservation Easement
- Streams
- Wetlands
- Cross-sections
- Monitoring Reaches
- Approx. Stationing
- Structures
- ☆ Groundwater Gauges
- ★ Stream Fixed-Station Photo Points
- ☐ CVS Plots (MY1-5)



Axiom Environmental, Inc.

Prepared for:  
**NC Department of Environmental Quality**  
 Division of Mitigation Services

Project:  
**MCINTYRE CREEK RESTORATION SITE @ HORNETS NEST PARK**  
 Mecklenburg County, NC

Title:  
**CURRENT CONDITIONS PLAN VIEW**

Drawn by: CLF/KRJ


Date: NOV 2017

Scale: 1:1800

Project No.: 12-004.03

FIGURE  
**2B**

Aerial Photography Source: CGIA 2015 Orthoimagery



**Table 5. Visual Stream Morphology Stability Assessment**  
**McIntyre Creek Restoration Site at Hornets Nest Park (DMS Project Number 243)**

Reach ID **Reach 1**  
 Assessed Length **1152**

| Major Channel Category   | Channel Sub-Category   | Metric  | Number Stable, Performing as Intended  | Total Number in As-built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjusted % for Stabilizing Woody Vegetation |
|--------------------------|--|---|--|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed                   | 1. Vertical Stability (Riffle and Run units)   | 1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)   |  |                          | 0                           | 0                          | 100%                             |  |   |   |
|                          |  | 2. <u>Degradation</u> - Evidence of downcutting   |  |                          | 0                           | 0                          | 100%                             |  |   |   |
|                          | 2. Riffle Condition  | 1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate  | 17   | 17                       |                             |                            | 100%                             |  |   |   |
|                          |  | 3. Meander Pool Condition   | 1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6) | 17                       | 17                          |                            |                                  | 100%                                     |   |   |
|                          | 2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle) |   | 17   | 17                       |                             |                            | 100%                             |  |   |   |
|                          | 4. Thalweg Position  | 1. Thalweg centering at upstream of meander bend (Run)  | 17   | 17                       |                             |                            | 100%                             |  |   |   |
|                          |  | 2. Thalweg centering at downstream of meander (Glide)   | 17   | 17                       |                             |                            | 100%                             |  |   |   |
|                          | <b>Totals</b>  |   |  |                          |                             | 0                          | 0                                | 100%                                     | 0   | 0   |
| 2. Bank                  | 1. Scoured/Eroding   | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion  |  |                          | 0                           | 0                          | 100%                             | 0  | 0   | 100%  |
|                          | 2. Undercut  | Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat. |  |                          | 0                           | 0                          | 100%                             | 0  | 0   | 100%  |
|                          | 3. Mass Wasting  | Bank slumping, calving, or collapse   |  |                          | 0                           | 0                          | 100%                             | 0  | 0   | 100%  |
| <b>Totals</b>            |  |   |  |                          | 0                           | 0                          | 100%                             | 0  | 0   | 100%  |
| 3. Engineered Structures | 1. Overall Integrity   | Structures physically intact with no dislodged boulders or logs.  | 7  | 7                        |                             |                            | 100%                             |  |   |   |
|                          | 2. Grade Control   | Grade control structures exhibiting maintenance of grade across the sill.   | 7  | 7                        |                             |                            | 100%                             |  |   |   |
|                          | 2a. Piping   | Structures lacking any substantial flow underneath sills or arms.   | 7  | 7                        |                             |                            | 100%                             |  |   |   |
|                          | 3. Bank Protection   | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)                        | 7  | 7                        |                             |                            | 100%                             |  |   |   |
|                          | 4. Habitat   | Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.                                | 7  | 7                        |                             |                            | 100%                             |  |   |   |

**McIntyre Creek  
Monitoring Reach 1: Stream Fixed-Station Photographs  
Taken November 2017**



## APPENDIX C

### DATA

Cross-section 5-7 Plots

Tables 6a-b. Baseline Stream Data Summary

Tables 7a-b. Monitoring Data

Table 8. Temporary Vegetation Plot Data







Table 6a. Baseline Stream Data Summary  
McIntyre Creek at Hornets Nest Park (DMS Project Number 243)

| Parameter   | Gauge | Regional Curve |    |     | Pre-Existing Condition |      |     |       |    | Reference Reach(es) Data |      |      |     |        | Design        |        |        | Monitoring Baseline |        |        |        |
|---|-------|----------------|----|-----|------------------------|------|-----|-------|----|--------------------------|------|------|-----|--------|---------------|--------|--------|---------------------|--------|--------|--------|
|   |       | LL             | UL | Eq. | Min                    | Mean | Med | Max   | SD | Min                      | Mean | Med  | Max | SD     | Min           | Max    | Med    | Min                 | Mean   | Med    | Max    |
| <b>Dimension and Substrate - Riffle Only</b>        |       |                |    |     |                        |      |     |       |    |                          |      |      |     |        |               |        |        |                     |        |        |        |
| BF Width (ft)                                       |       |                |    |     | 17.0                   |      |     | 23.8  |    |                          |      | 13.1 |     |        | 18.7          | 22.9   |        | 16.7                |        |        | 17.6   |
| Floodprone Width (ft)                               |       |                |    |     | 100                    |      |     | 300   |    |                          |      | 78   |     |        | 100           | 300    |        | 150                 |        |        | 150    |
| BF Mean Depth (ft)                                  |       |                |    |     | 2.5                    |      |     | 2.7   |    |                          |      | 1.6  |     |        | 2.3           | 2.8    |        | 1.5                 |        |        | 2.0    |
| BF Max Depth (ft)                                   |       |                |    |     | 3.1                    |      |     | 3.7   |    |                          |      | 2.8  |     |        | 3.3           | 4.0    |        | 2.9                 |        |        | 3.2    |
| BF Cross Sectional Area (ft <sup>2</sup> )          |       |                |    |     | 42.1                   |      |     | 58.6  |    |                          |      | 21.3 |     |        | 42.0          | 70.0   |        | 26.4                |        |        | 32.9   |
| Width/Depth Ratio                                   |       |                |    |     | 6.9                    |      |     | 9.7   |    |                          |      | 8.1  |     |        | 8.1           | 8.1    |        | 8.5                 |        |        | 11.7   |
| Entrenchment Ratio                                  |       |                |    |     | 4.5                    |      |     | 17.5  |    |                          |      | 5.9  |     |        | 5.0           | 16.0   |        | 8.5                 |        |        | 9.0    |
| Bank Height Ratio                                   |       |                |    |     | 1.3                    |      |     | 1.9   |    |                          |      | 1.0  |     |        | 1.0           | 1.0    |        | 1.0                 |        |        | 1.0    |
| <b>Profile</b>                                      |       |                |    |     |                        |      |     |       |    |                          |      |      |     |        |               |        |        |                     |        |        |        |
| Riffle length (ft)                                  |       |                |    |     | ----                   |      |     | ----  |    |                          |      | ---- |     |        |               |        |        | 10.1                | 32.1   | 32.8   | 91.7   |
| Riffle slope (ft/ft)                                |       |                |    |     | 0.003                  |      |     | 0.006 |    | 0.0050                   |      |      |     | 0.0110 |               | 0.0025 | 0.0065 | 0.0000              | 0.0012 | 0.0042 | 0.0313 |
| Pool length (ft)                                    |       |                |    |     | ----                   |      |     | ----  |    |                          |      | 7.0  |     |        | 18.0          |        |        | 4.3                 | 17.3   | 15.6   | 59.6   |
| Pool Max depth (ft)                                 |       |                |    |     | 4.1                    |      |     | 4.1   |    |                          |      | 3.2  |     |        | 2.9           | 3.4    |        | 5.0                 |        |        | 5.3    |
| Pool spacing (ft)                                   |       |                |    |     | ----                   |      |     | ----  |    | 11.0                     |      |      |     |        | 45.0          |        |        | 48.0                | 77.0   | 76.0   | 169.0  |
| <b>Pattern</b>                                      |       |                |    |     |                        |      |     |       |    |                          |      |      |     |        |               |        |        |                     |        |        |        |
| Channel Beltwidth (ft)                              |       |                |    |     | 34                     |      |     | 58    |    |                          |      | 38   |     |        | 95            | 115    |        | 19                  | 45     | 41     | 107    |
| Radius of Curvature (ft)                            |       |                |    |     | 60.3                   |      |     | 148.1 |    | 10.3                     |      |      |     | 25.6   |               | 37     | 70     | 24                  | 49     | 40     | 246    |
| Rc:Bankfull width (ft/ft)                           |       |                |    |     | 2.6                    |      |     | 6.3   |    | 0.8                      |      |      |     | 2      |               | 2      | 4      | 1.4                 | 2.8    | 2.3    | 14.3   |
| Meander Wavelength (ft)                             |       |                |    |     | 4.1                    |      |     | 7.3   |    | 60                       |      |      |     | 71     |               | 90     | 230    | 88                  | 132    | 128    | 220    |
| Meander Width ratio                                 |       |                |    |     | 1.4                    |      |     | 2.5   |    | 4.6                      |      |      |     | 5.4    |               | 5      | 10     | 1.1                 | 2.6    | 2.4    | 6.2    |
| <b>Transport parameters</b>                         |       |                |    |     |                        |      |     |       |    |                          |      |      |     |        |               |        |        |                     |        |        |        |
| Reach Shear Stress (competency) lbs/ft <sup>2</sup> |       |                |    |     |                        |      |     |       |    |                          |      |      |     |        |               |        |        |                     |        |        |        |
| Max part size (mm) mobilized at bankfull            |       |                |    |     |                        |      |     |       |    |                          |      |      |     |        |               |        |        |                     |        |        |        |
| Stream Power (transport capacity) W/m <sup>2</sup>  |       |                |    |     |                        |      |     |       |    |                          |      |      |     |        |               |        |        |                     |        |        |        |
| <b>Additional Reach Parameters</b>                  |       |                |    |     |                        |      |     |       |    |                          |      |      |     |        |               |        |        |                     |        |        |        |
| Rosgen Classification                               |       |                |    |     | E5-type                |      |     |       |    | E5-type                  |      |      |     |        | E5-type       |        |        | E-type              |        |        |        |
| Bankfull Velocity (fps)                             |       |                |    |     | 4.0 - 4.5              |      |     |       |    |                          |      |      |     |        | 4.2 - 4.4     |        |        | -----               |        |        |        |
| Bankfull Discharge (cfs)                            |       |                |    |     | 180 - 280              |      |     |       |    |                          |      |      |     |        |               |        |        |                     |        |        |        |
| Valley Length (ft)                                  |       |                |    |     | -----                  |      |     |       |    | 240                      |      |      |     |        |               |        |        |                     |        |        |        |
| Channel Thalweg Length (ft)                         |       |                |    |     | -----                  |      |     |       |    | 300                      |      |      |     |        | 5178          |        |        | 5178                |        |        |        |
| Simosity  |       |                |    |     | 1.1 - 1.22             |      |     |       |    | 1.25                     |      |      |     |        | 1.4           |        |        | 1.4                 |        |        |        |
| Water Surface Slope (ft/ft)                         |       |                |    |     | 0.0021 - 0.0027        |      |     |       |    | 0.0044                   |      |      |     |        | 0.0021-0.0025 |        |        | 0.0035              |        |        |        |
| BF slope (ft/ft)                                    |       |                |    |     | -----                  |      |     |       |    | -----                    |      |      |     |        | -----         |        |        | -----               |        |        |        |
| Bankfull Floodplain Area (acres)                    |       |                |    |     | -----                  |      |     |       |    | -----                    |      |      |     |        | -----         |        |        | -----               |        |        |        |
| % of Reach with Eroding Banks                       |       |                |    |     | -----                  |      |     |       |    | -----                    |      |      |     |        | -----         |        |        | -----               |        |        |        |
| Channel Stability or Habitat Metric                 |       |                |    |     | 34 - 39 BEHI           |      |     |       |    | -----                    |      |      |     |        | -----         |        |        | -----               |        |        |        |
| Biological or Other                                 |       |                |    |     | -----                  |      |     |       |    | -----                    |      |      |     |        | -----         |        |        | -----               |        |        |        |

Table 6b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)  
McIntyre Creek at Hornets Nest Park (DMS Project Number 243)

| Parameter                                    | Pre-Existing Condition |         |          |  |  | Reference Reach(es) Data |  |  |  |     | Design  |  |  |  |  | Monitoring Baseline |  |  |  |  |      |    |    |    |    |  |  |
|--|------------------------|---------|----------|--|--|--------------------------|--|--|--|-----|---------|--|--|--|--|---------------------|--|--|--|--|------|----|----|----|----|--|--|
|  |                        |         |          |  |  |                          |  |  |  |     |         |  |  |  |  |                     |  |  |  |  |      |    |    |    |    |  |  |
| R1%/RU%P%G%/S%                               |                        |         |          |  |  |                          |  |  |  |     |         |  |  |  |  |                     |  |  |  |  | 45   | 14 | 25 | 15 | NA |  |  |
| SC%/SA%/G%/C%/B%BE%                          |                        |         |          |  |  |                          |  |  |  |     |         |  |  |  |  |                     |  |  |  |  |      |    |    |    |    |  |  |
| d16/d35/d50/d84/d95                          |                        | 0.2-0.3 | 4.0-12.0 |  |  |                          |  |  |  | 0.5 | 3.0-5.0 |  |  |  |  |                     |  |  |  |  |      |    |    |    |    |  |  |
| Entrainment Class <1.5/1.5-1.99/2.0-4.9/5.0- |                        |         |          |  |  |                          |  |  |  |     |         |  |  |  |  |                     |  |  |  |  |      |    |    |    |    |  |  |
| Incision Class <1.2/1.2-1.49/1.5-1.99/>2.0   |                        |         |          |  |  | 300                      |  |  |  |     |         |  |  |  |  |                     |  |  |  |  | 5178 |    |    |    |    |  |  |





**Table 8. Year 8 (2017) Total Planted and Natural Recruit Stems by Plot and Species  
McIntyre Creek (DMS Project #243)**

| Scientific Name                | Common Name      | Species Type | Temporary Plot 1 4m<br>x 25m | Temporary Plot 2 2m<br>x 50m | Temporary Plot 3 2m<br>x 50m | Temporary Plot 4 4m<br>x 25m | MY8 (2018)    |
|--------------------------------|------------------|--------------|------------------------------|------------------------------|------------------------------|------------------------------|---------------|
| <i>Fraxinus pennsylvanica</i>  | Green ash        | Tree         | 22                           | 19                           | 12                           | 12                           | 65            |
| <i>Betula nigra</i>            | River birch      | Tree         | 1                            | 25                           | 4                            | 7                            | 37            |
| <i>Platanus occidentalis</i>   | Sycamore         | Tree         | 12                           | 30                           | 12                           | 2                            | 56            |
| <i>Quercus rubra</i>           | Northern red oak | Tree         | 2                            | 1                            | 2                            | 0                            | 5             |
| <i>Ulmus Americana</i>         | Slippery Elm     | Tree         | 0                            | 4                            | 0                            | 0                            | 4             |
| <i>Liquidambar styraciflua</i> | Sweetgum         | Tree         | 5                            | 4                            | 1                            | 0                            | 10            |
| <i>Liriodendron tulipifera</i> | Tulip poplar     | Tree         | 3                            | 0                            | 0                            | 1                            | 4             |
| <i>Acer negundo</i>            | Box elder        | Tree         | 0                            | 0                            | 2                            | 0                            | 2             |
| <i>Corunus amomum</i>          | Silky dogwood    | Tree         | 0                            | 1                            | 1                            | 0                            | 2             |
|                                | Stem Count       |              | <b>45</b>                    | <b>84</b>                    | <b>34</b>                    | <b>22</b>                    | <b>185</b>    |
|                                | Size (Ares)      |              | 1                            | 1                            | 1                            | 1                            | 4             |
|                                | Size (Acres)     |              | 0.02                         | 0.02                         | 0.02                         | 0.02                         | 0.10          |
|                                | Species count    |              | 6                            | 7                            | 7                            | 4                            | 9             |
|                                | Stems per acre   |              | <b>1821.1</b>                | <b>3399.4</b>                | <b>1375.9</b>                | <b>890.3</b>                 | <b>1871.7</b> |