



**MEREDELL FARM  
ANNUAL MONITORING REPORT  
YEAR 7 OF 7**

EEP Project #247  
Randolph County, North Carolina  
Completed Construction: 2008  
Submitted November 2014

**Submitted to:**



NCDENR-EEP  
1652 Mail Service Center  
Raleigh, NC 27699-1652

**Monitoring Firm:**



1025 Wade Avenue

Raleigh, NC 27605

Phone (919) 789-9977

Project Manager:

Philip Beach

[pbeach@sepiengineering.com](mailto:pbeach@sepiengineering.com)

<b>EXECUTIVE SUMMARY .....</b>	<b>1</b>
<b>VEGETATION ASSESSMENT .....</b>	<b>1</b>
<b>STREAM ASSESSMENT .....</b>	<b>2</b>
<b>SITE HYDROLOGY.....</b>	<b>3</b>
<b>METHODOLOGY .....</b>	<b>3</b>
<b>REFERENCES.....</b>	<b>4</b>

**APPENDICES**

**APPENDIX A - PROJECT VICINITY MAP AND BACKGROUND FILES**

- Figure 1 - Project Vicinity Map
- Table 1 - Project Components and Mitigation Credits
- Table 2 - Project Activity and Reporting History
- Table 3 - Project Contacts Table
- Table 4 - Project Attribute Table

**APPENDIX B - VISUAL ASSESSMENT DATA**

- Figures 2-9 - Current Conditions Plan View
- Table 5.1 - Visual Stream Morphology Stability Assessment (UT1)
- Table 5.2 - Visual Stream Morphology Stability Assessment (UT2)
- Table 5.3 - Visual Stream Morphology Stability Assessment (M1)
- Table 6 - Vegetation Condition Assessment

**APPENDIX C - VEGETATION PLOT DATA**

- Table 7 - Vegetation Plot Criteria Attainment
- Table 8 - CVS Vegetation Plot Metadata
- Table 9 - Planted and Total Stem Counts (Species by Plot with Annual Means)
- Vegetation Plot Summary Information
- Invasives Treatment Plan Map
- Supplemental Planting Plan Map
- Supplemental Planting Plan List

**APPENDIX D - STREAM SURVEY DATA**

- Longitudinal Profile (UT1)
- Longitudinal Profile (UT2)
- Longitudinal Profile (M1 Upper)
- Longitudinal Profile (M1 Lower)
- Table 10a.1 - Baseline Stream Data Summary (UT1b)
- Table 10a.2 - Baseline Stream Data Summary (UT2b)
- Table 10a.3 - Baseline Stream Data Summary (M1)
- Table 10b.1 - Baseline Stream Data Summary (UT1b)
- Table 10b.2 - Baseline Stream Data Summary (UT2b)
- Table 10b.1 - Baseline Stream Data Summary (M1)

**APPENDIX E - HYDROLOGIC DATA**

- Table 11 - Verification of Bankfull Events

## EXECUTIVE SUMMARY

The Meredell Farm Stream Restoration project falls within USGS hydrologic unit 03030003. The project lies within a rural setting that includes agricultural, forested, and low-density residential areas. The project is located on Koopman Dairies (formerly Meredell Farm), a small farm operation that includes dairy and row crop production. Prior to restoration work, the project stream had been historically destabilized through channelization and hoof-shear.

Baker Engineering designed the restoration plans and restoration was completed in 2008. SEPI Engineering & Construction (SEPI) began the stream and riparian monitoring for Meredell Farms in October 2013.

The goal of the project is to restore and improve the stream channel and riparian buffer form and function on-site through the following objectives:

- Restore 3,865 LF of channel dimension, pattern and profile.
- Enhance 4,704 LF of channel dimension, and/or profile.
- Preserve 5,136 LF of stream channel and riparian buffer.
- Improve floodplain functionality by matching floodplain elevation with bankfull stage.
- Establish native stream bank and floodplain vegetation in the permanent conservation easement.
- Improve the water quality in the Upper Cape Fear River watershed by fencing cattle out of the stream and reducing bank erosion.

SEPI performed stream and riparian monitoring in the fall of 2014 for this Year 7 Annual Monitoring Report.

## VEGETATION ASSESSMENT

Vegetation monitoring in Year 7 included visual assessment of the riparian zone and buffer mitigation areas to update the Current Conditions Plan View (CCPV) and Carolina Vegetation Survey (CVS) assessment of 12 vegetation plots. SEPI observed areas of concern that based on visual assessment did not appear to be meeting riparian zone success criteria of 260 stems per acre after 7 years. These observed conditions are reflected in the CCPV figures (**Figures 2-9**) within this report and briefly discussed below.

- The conservation easement area surrounding stream reaches UT1, UT2, M1, and UT5 continue to have large areas that lack significant counts of visible planted woody stems. Treatments applied to areas where the easement was replanted seemed to have little effect on herbaceous cover. It was visually observed that the vegetation established within the buffer and outside of the bankfull bench area primarily consists of grasses and herbaceous species. Good vegetation growth was primarily observed within the bankfull bench area for each of these reaches.
- The lower M1 area (downstream of the stream crossing) continues to have a significant invasive species population consisting of Chinese privet and cattails.
- UT3 and UT4 also had instances of tree-of-heaven and Chinese privet throughout the reaches.
- The site continues to be free of encroachments to the easement, although a portion of the fence at the stream crossing of UT5 has been damaged.

Detailed data collected from the CVS assessment of the 12 vegetation plots can be found in **Appendix C** of this report. Ten of the 12 veg plots exceeded the riparian zone success criteria of 260 stems/acre after 7 years, and 4 of the 11 buffer vegetation plots exceeded the buffer mitigation success criteria of 320 stems/acre after 7 years. The total average planted stem density for all twelve veg plots is 425 stems/acre for Year 7 Monitoring.

Invasive species continue to be treated on reaches UT1, UT2, UT3, UT4, and M1. The target species of concern includes *Ailanthus altissima* and *Ligustrum sinense*. Detailed maps on invasive species control efforts can be found in **Appendix C**.

## **STREAM ASSESSMENT**

Year 7 stream channel monitoring included a visual assessment of the stream channel and in-stream structures to update the Current Conditions Plan View (CCPV) and collection of geomorphic profile data. Visual observations of the stream channel conditions were conducted to determine if the project is establishing toward the stream success criteria outlined in the approved Restoration Plan (2004). These goals are outlined below:

- Longitudinal Profile:
  - “The longitudinal profile data should show that the bedform features are remaining stable and are not aggrading or degrading. The pools should remain deep with flat water surface slopes and the riffles should remain steep and shallow.”

The visual assessment and geomorphic data collection completed for the site indicated that approximately 95% of the project reaches were performing within established success criteria ranges. The remaining 5% were exhibiting impacts such as headcuts and stream structure instabilities. The observed stream channel conditions are reflected in the CCPV figures (**Figures 2-9**) within this report and briefly discussed below.

- Two instream structures (Stations M1: 303+25 and 305+00) had flow going between the sill and arm boulders, but no further instability was observed as a result of the conditions
- Two log vanes and one rootwad (Stations M1: 303+75, 314+50, and 321+00) had approximately 15% bank erosion
- Six instances of headcut were observed on UT3, UT4, and UT5
- There continues to be a small area of concentrated overland runoff through the buffer on the UT3a near Station 10+50, and on UT4 at Station 10+00 that is causing erosion to the stream bank
- Two areas of split channel flow were identified along the existing stream at the upstream and downstream section of UT5

Geomorphic monitoring included collection of 4 longitudinal profile segments. Channel profile stability assessment includes the entire restored length of the project. Survey monuments were not present in the field. Due to this and differences in surveying methodologies between monitoring year 5 and monitoring years 6 and 7, the longitudinal profile data may differ in some areas. It should also be noted that sections of reaches UT1 and M1 Lower indicate a one foot difference in thalweg elevations between MY06 and MY07. These areas were noted as stable during the field review. Therefore, it was concluded that these differences arose from difficulty obtaining accurate GPS signal under heavy canopy which resulted in greater distances between collected points along the thalweg. Refer to **Appendix D** contained herein for detailed results of the longitudinal profile data collection.

## SITE HYDROLOGY

Year 7 hydrologic bankfull indicators were collected during monitoring field visits. These indicators include collection of visually observed wracklines at, or above, the bankfull elevation and recordation of the crest gauge height located at Station 307+000 on reach M1.

- Wracklines were noted above the bankfull bench and within the floodplain during the site assessment field visit conducted on October 1, 2014.
- A crest gauge reading of 1.08 feet was recorded during the annual monitoring field visit conducted on October 1, 2014. The baseline bankfull design maximum depth range for reach M1 is 1.0 foot (min) to 1.3 feet (max); therefore, the crest gauge reading indicates that a bankfull event had occurred onsite. Refer to photograph SP1 within **Appendix E** of this report.

Summary information/data related to the occurrence of such things as beaver or encroachment, and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report (formerly Mitigation Plan) and in the Mitigation Plan (formerly the Restoration Plan) documents available on EEP's website. All raw data supporting the tables and figures in the appendices are available from EEP upon request.

## METHODOLOGY

The following methods were utilized during the Year 7 monitoring for data collection and post-processing:

- Geomorphic topographic data collections were performed in the field using a survey-grade GPS such that each survey point has three-dimensional coordinates, and is georeferenced (NAD83-State Plane Feet – FIPS 3200).
- Longitudinal stationing was developed using the as-built survey thalweg as a baseline.
- The CVS Level 2 methodology was utilized for the vegetation plot data collection.
- Permanent cross-sectional data was not required for this monitoring year.
- Particle size distribution was not required for this monitoring year.

## REFERENCES

- Buck Engineering, PC. 2004. Meredell Farms Stream Restoration Plan.
- North Carolina Ecosystem Enhancement Program. November 2006. Content, Format and Data Requirements for EEP Monitoring Reports.
- Rosgen, D.L. 1994. A Classification of Natural Rivers. *Catena* 22: 166-169.
- Kimley-Horn and Associates, Inc. 2009. Meredell Farm Monitoring Report, Year 2 of 5.
- Kimley-Horn and Associates, Inc. 2010. Meredell Farm Monitoring Report, Year 3 of 5.
- Kimley-Horn and Associates, Inc. 2011. Meredell Farm Monitoring Report, Year 4 of 5.
- Kimley-Horn and Associates, Inc. 2012. Meredell Farm Monitoring Report, Year 5 of 5.
- SEPI Engineering & Construction. 2013. Meredell Farm Monitoring Report, Year 6 of 7.
- U.S. Department of Army, Corps of Engineers. 2003. Stream Mitigation Guidelines.  
[http://www.saw.usace.army.mil/wetlands/Mitigation/stream\\_mitigation.html](http://www.saw.usace.army.mil/wetlands/Mitigation/stream_mitigation.html)

Appendix A  
Project Vicinity Map and Background Files





## Legends and Symbols

- - - Easement Boundary
- As-Built Centerline
- NCDOT Roads (2011)



Directions to site: Take US-64 West towards Asheboro. Turn right onto US-421 North. Take the Old Liberty Road exit, turn left. Turn right on Ramseur Julian Road, the site will be on the left in 0.8 miles at Meredell Farm Road.



<b>Title</b>	Project Vicinity Map		
<b>Prepared for:</b> 	<b>Project</b>	Meredell Farm Stream Restoration Monitoring Year 7 -- 2014 Randolph County, North Carolina	
	<b>Date</b>	<b>Project Number</b>	<b>Figure</b>
	10/28/2014	247	1

**Table 1. Project Components and Mitigation Credits  
Meredell Farm Stream Restoration Site/247**

Mitigation Credits									
	Stream		Riparian Wetland		Non-riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	5785.5	5134					570000		
Project Components									
Project Component -or- Reach ID	Stationing/Location		Existing Footage/Acreage		Approach (PI, PII etc.)	Restoration -or- Restoration Equivalent	Restoration Footage or Acreage	Mitigation Ratio	
Ut 1a	10+00 – 21+00		1050			EI	1100	1.5:1	
Ut 1b	21+00 – 28+80		571			R	780	1:1	
Ut 2a	10+00 – 18+00		800			EI	800	1.5:1	
Ut 2b	18+00 – 20+94		206			R	294	1:1	
M1	10+00 - 32+54		2103		I/II	R	2254	1:1	
Ut 3a	10+00 – 16+50		400			EII	650	2.5:1	
Ut 3b	16+50 - 20+79		836			R	429	1:1	
Ut 4	10+00 – 19+13		913			EII	913	2.5:1	
Ut 5	10+00 – 20+75		1075			EII	1075	2.5:1	
M2	NA		1398			P	1398	5:1	
Sandy Creek 1	NA		1033			P	1033	5:1	
Sandy Creek 2	NA		801			P	801	5:1	
Sandy Creek 3	NA		1902			P	1902	5:1	
Component Summation									
Restoration Level	Stream (linear feet)	Riparian Wetland (acres)		Non-riparian Wetland (acres)	Buffer (square feet)	Upland (acres)			
		Riverine	Non-Riverine						
Restoration	3757				373,950				
Enhancement					8,750				
Enhancement I	800								
Enhancement II	3738								
Creation									
Preservation	5134								
High Quality									
BMP Elements									
Element	Location	Purpose/Function		Notes					
<u>BMP Elements</u> BR = Bioretention Cell; SF = Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond; FS = Filter Strip; S = Grassed Swale; LS = Level Spreader; NI = Natural Infiltration Area; FB = Forested Buffer									

**Table 2. Project Activity and Reporting History  
Meredell Farm Stream Restoration Site/247**

**Elapsed Time Since Grading Complete: 6 yrs 8 months**

**Elapsed Time Since Planting Complete: 6 yrs 9 months**

**Number of Reporting Years<sup>1</sup>: 7**

<b>Activity or Deliverable</b>	<b>Data Collection Complete</b>	<b>Completion or Delivery</b>
Restoration Plan		Sept-04
Final Design – Construction Plans		Jan-07
Construction	NA	Mar-08
Containerized, bare root and B&B plantings	NA	Feb-08
As-built Mapping	Nov-07	Apr-08
Year 1 Monitoring (baseline)*	Nov-08	Jun-09
Year 2 Monitoring	Nov-09	Apr-10
Year 3 Monitoring	Oct-10	Mar-11
Year 4 Monitoring	Oct-11	Jan-12
Year 5 Monitoring	Oct-12	Feb-13
Supplemental Planting	NA	Aug-13
Year 6 Monitoring	Nov-13	Jan-14
Year 7 Monitoring	Sep-13	Nov-14

\*As-built plan view survey performed by Level Cross Surveying, PLLC. (No As-built monitoring data was collected or reported).

**Table 3. Project Contacts Table  
Meredell Farm Stream Restoration Site/247**

<b>Designer</b>	Buck Engineering, PC
Primary project design POC	8000 Regency Parkway, Suite 200, Cary, NC 27511 Kevin Tweedy, P.E. (919) 463-5488
<b>Construction Contractor</b>	RiverWorks, Inc.
Construction contractor POC	8000 Regency Parkway, Suite 200, Cary, NC 27511 (919) 459-9001
<b>Survey Contractor</b>	Level Cross Survey, PLLC
Survey contractor POC	668 Marsh Country Lane, Randleman, NC 27317 (336) 495-1713
<b>Planting Contractor</b>	
Planting contractor POC	
<b>Seeding Contractor</b>	
Contractor point of contact	
<b>Seed Mix Sources</b>	
<b>Nursery Stock Suppliers</b>	
<b>Monitoring Performers</b>	SEPI Engineering & Construction, Inc.
Stream Monitoring POC	1025 Wade Avenue, Raleigh, NC 27605 Philip Beach, PWS
Vegetation Monitoring POC	Kim Hamlin, Project Scientist

**Table 4. Project Attribute Table**

**Meredell Farm Stream Restoration Site/247**

Project County	Randolph
Physiographic Region	Piedmont
Ecoregion	Carolina Slate Belt
Project River Basin	Cape Fear
USGS HUC for Project (14 digit)	03030003020010
NCDWQ Sub-basin for Project	03-06-09
Within extent of EEP Watershed Plan?	no
WRC Hab Class (Warm, Cool, Cold)	warm
% of project easement fenced or demarcated	100
Beaver activity observed during design phase?	No


**Restoration Component Attribute Table**

	M1	M2	UT1	UT2	UT3	UT4	UT5
Drainage area (acres)	168	265	64	67	148	56	59
Stream order	2	2	1	1	1	1	1
Restored length (feet)	2254	1398	1880	1095	1351	913	1075
Perennial or Intermittent	P	P	P	P	P	P	P
Watershed type (Rural, Urban, Developing etc.)	R	R	R	R	R	R	R
Watershed LULC Distribution (e.g.)							
Residential	U	U	U	U	U	U	U
Ag-Row Crop	U	U	U	U	U	U	U
Ag-Livestock	U	U	U	U	U	U	U
Forested	U	U	U	U	U	U	U
Etc.	U	U	U	U	U	U	U
Watershed impervious cover (%)	U	U	U	U	U	U	U
NCDWQ AU/Index number							
NCDWQ classification	WS-III	WS-III	WS-III	WS-III	WS-III	WS-III	WS-III
303d listed?	No	No	No	No	No	No	No
Upstream of a 303d listed segment?	No	No	No	No	No	No	No
Reasons for 303d listing or stressor	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Total acreage of easement	49.8						
Total vegetated acreage within the easement	49.8						
Total planted acreage as part of the restoration	8.3	0	6.2	3	2.2	0	0
Rosgen classification of pre-existing	G4c	U	G4	B5-1/E5-1	B4c	G5	E5
Rosgen classification of As-built	U	U	U	U	U	U	U
Valley type	U	U	U	U	U	U	U
Valley slope	U	U	U	U	U	U	U
Valley side slope range (e.g. 2-3.%)	U	U	U	U	U	U	U
Valley toe slope range (e.g. 2-3.%)	U	U	U	U	U	U	U
Cowardin classification	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Trout waters designation	No	No	No	No	No	No	No
Species of concern, endangered etc.? (Y/N)	Y	Y	Y	Y	Y	Y	Y
Dominant soil series and characteristics							
Series	U	U	U	U	U	U	U
Depth	U	U	U	U	U	U	U
Clay%	U	U	U	U	U	U	U
K	U	U	U	U	U	U	U
T	U	U	U	U	U	U	U

Use N/A for items that may not apply. Use "--" for items that are unavailable and "U" for items that are unknown

Appendix B  
Visual Assessment Data





**Title** Current Conditions Plan View UT1a, UT1b, and UT2b




**Project** Meredell Farm Stream Restoration Monitoring Year 7 -- 2014 Randolph County, North Carolina

**Date**  
11/17/2014

**Project Number**  
247

**Figure**  
2





**Title** Current Conditions Plan View UT1a, UT1b, UT2b, and M1



**Project** Meredell Farm Stream Restoration Monitoring Year 7 -- 2014 Randolph County, North Carolina

**Date**  
11/17/2014



**Project Number**  
247

**Figure**  
3



**Legends and Symbols**

Easement Boundary	<b>Channel Structures</b>	<b>Structures Condition</b>	<b>Vegetation Condition</b>
Thalweg - MY2014	Constructed Riffle	Not Assessed/Missing	Good Growth
Existing Stream	Log Vane	Failing	Bare Area
Channel As-Built Centerline	Rock A Vane	Stressed	Low Stem Density Area
Cross Sections	Rock Cross Vane	Fair	Area of Poor Growth Rate or Vigor
Headcut	Rock Vane	Stable	Invasive Area of Concern
Crest Gage	Rootwad		Easement Encroachment
Erosion	Boulder Toe Protection		
Sediment in Channel			
Split Channel Flow			
Concentrated Overland Flow			
Damaged Fence			
Veg Plots			



**Title** Current Conditions Plan View M1 and Sandy Creek 1




**Project** Meredell Farm Stream Restoration Monitoring Year 7 -- 2014 Randolph County, North Carolina

**Date**  
11/17/2014

**Project Number**  
247

**Figure**  
4





**Title** Current Conditions Plan View UT3a, UT3b, and UT4




**Project** Meredell Farm Stream Restoration Monitoring Year 7 -- 2014 Randolph County, North Carolina

**Date**  
11/17/2014

**Project Number**  
247

**Figure**  
5





**Title** Current Conditions Plan View UT5



**Project** Meredell Farm Stream Restoration Monitoring Year 7 -- 2014 Randolph County, North Carolina

**Date**  
11/17/2014



**Project Number**  
247

**Figure**  
6



**Legends and Symbols**

Easement Boundary	<b>Channel Structures</b>	<b>Structures Condition</b>	<b>Vegetation Condition</b>
Thalweg - MY2014	Constructed Riffle	Not Assessed/Missing	Good Growth
Existing Stream	Log Vane	Failing	Bare Area
Channel As-Built Centerline	Rock A Vane	Stressed	Low Stem Density Area
Cross Sections	Rock Cross Vane	Fair	Area of Poor Growth Rate or Vigor
Headcut	Rock Vane	Stable	Invasive Area of Concern
Crest Gage	Rootwad		Easement Encroachment
Erosion	Boulder Toe Protection		
Sediment in Channel			
Split Channel Flow			
Concentrated Overland Flow			
Damaged Fence			
Veg Plots			




**Title** Current Conditions Plan View UT3b and UT5



<b>Project</b>	Meredell Farm Stream Restoration Monitoring Year 7 -- 2014 Randolph County, North Carolina		
<b>Date</b>	11/17/2014	<b>Project Number</b>	247
			<b>Figure</b> 7





**Title** Current Conditions Plan View UT3b and Sandy Creek 2




**Project** Meredell Farm Stream Restoration Monitoring Year 7 -- 2014 Randolph County, North Carolina

**Date**  
11/17/2014

**Project Number**  
247

**Figure**  
8





**Title** Current Conditions Plan View Sandy Creek 3



**Project** Meredell Farm Stream Restoration Monitoring Year 7 -- 2014 Randolph County, North Carolina

**Date**  
11/17/2014

**Project Number**  
247

**Figure**  
9

Table 5.1  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 UT1  
 640

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	5	5		100%				
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	5	5		100%				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	5	5		100%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	5	5		100%				
2. Thalweg centering at downstream of meander (Glide)		5	5	100%						
<b>Totals</b>										
2. Bank	1. <u>Scoured/Eroding</u>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. <u>Undercut</u>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. <u>Mass Wasting</u>	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>										
3. Engineered Structures	1. <u>Overall Integrity</u>	Structures physically intact with no dislodged boulders or logs.	25	25			100%			
	2. <u>Grade Control</u>	Grade control structures exhibiting maintenance of grade across the sill.	25	25			100%			
	2a. <u>Piping</u>	Structures lacking any substantial flow underneath sills or arms.	25	25			100%			
	3. <u>Bank Protection</u>	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	25	25			100%			
	4. <u>Habitat</u>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	25	25			100%			

Table 5.2  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 UT2  
 350

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	5	5			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	4	4			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	4	4			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	3	3			100%			
2. Thalweg centering at downstream of meander (Glide)		3	3	100%						
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	15	15			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	15	15			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	15	15			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	15	15			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	15	15			100%			



Table 5.3  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 M1  
 3200

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	25	25		100%				
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	23	23		100%				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	23	23		100%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	26	26		100%				
2. Thalweg centering at downstream of meander (Glide)		26	26	100%						
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	48	48			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	48	48			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	46	48			96%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	45	48			94%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	48	48			100%			

**Table 6** **Vegetation Condition Assessment**  
**Planted Acreage<sup>1</sup>** **33.7**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Pattern and Color	7	10.57	31.4%
<b>Total</b>				<b>7</b>	<b>10.57</b>	<b>31.4%</b>
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	1	0.26	0.8%
<b>Cumulative Total</b>				<b>8</b>	<b>10.83</b>	<b>32.1%</b>

**Easement Acreage<sup>2</sup>** **55.6**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern <sup>4</sup>	Areas or points (if too small to render as polygons at map scale).	1000 SF	Pattern and Color	6	2.56	4.6%
5. Easement Encroachment Areas <sup>3</sup>	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

Appendix C  
Vegetation Plot Data

Table 7. Vegetation Plot Criteria Attainment

Vegetation Plot ID	MY1		MY2		MY3		MY4		MY5			MY6			MY7															
	Vegetation Survival Threshold Met?	Reach Mean	Vegetation Survival Threshold Met?	Reach Mean	Vegetation Survival Threshold Met?	Reach Mean	Vegetation Survival Threshold Met?	Reach Mean	Stream Riparian Zone Vegetation Survival Threshold (260 stems/acre) Met?	Reach Mean	Buffer Mitigation Vegetation Survival Threshold (320 stems/acre) Met?	Reach Mean	Stream Riparian Zone Vegetation Survival Threshold (260 stems/acre) Met?	Reach Mean	Buffer Mitigation Vegetation Survival Threshold (320 stems/acre) Met?	Reach Mean	Stream Riparian Zone Vegetation Survival Threshold (260 stems/acre) Met?	Reach Mean	Buffer Mitigation Vegetation Survival Threshold (320 stems/acre) Met?	Reach Mean										
247-01-0001	Y	100%	Y	50%	Y	50%	Y	100%	N	50%	N	0%	Y	100%	N	50%	Y	100%	N	50%										
247-01-0002	Y		N		N		Y		Y		N		Y		Y		N		Y		Y									
247-01-0003	Y	100%	Y	100%	Y	100%	Y	100%	N	50%	N	50%	Y	100%	N	0%	Y	100%	N	0%										
247-01-0004	Y		Y		Y		Y		Y		Y		Y		Y		Y		Y		Y									
247-01-0005	Y	50%	Y	50%	Y	38%	N	38%	N	13%	N	0%	Y	75%	Y	57%	Y	75%	Y	43%										
247-01-0006	N		N		N		N		N		N		N		N		N		N		N	N	N	N	N	N	N	N	N	N
247-01-0007	N		N		N		N		N		N		N		N		N		N		N	N	N	N	N	N	N	N	N	N
247-01-0008	Y		Y		Y		Y		Y		Y		Y		Y		Y		Y		Y	Y	Y	Y	Y	Y	Y	Y	Y	Y
247-01-0009	N		N		N		N		N		N		N		N		N		N		N	N	N	N	N	N	N	N	N	N
247-01-0010	N		N		N		N		N		N		N		N		N		N		N	N	N	N	N	N	N	N	N	N
247-01-0011	Y		Y		Y		Y		Y		Y		Y		Y		Y		Y		Y	Y	Y	Y	Y	Y	Y	Y	Y	Y
247-01-0012	Y		Y		Y		Y		Y		Y		Y		Y		Y		N/A		N/A	N/A	Y	N/A	N/A	N/A	Y	N/A	N/A	N/A

Table 8. CVS Vegetation Plot Metadata  
Meredell Farm Stream Restoration Site/247

<b>Report Prepared By</b>	Kim Hamlin
<b>Date Prepared</b>	10/27/2014 16:17
<b>database name</b>	MDELL_247_MY07_2014_cvs-eep-entrytool-v2.3.1.mdb
<b>database location</b>	G:\Environmental\NCEEP Meredell Farms SMS\MY07\AnnualMonitoringReport\MDELL_247_MY07_2014_AnnualMonitoringReport_DRAFT\3 - Vegetation Plot Data
<b>computer name</b>	W93
<b>file size</b>	46829568

**DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----**

<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, total stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.

**PROJECT SUMMARY-----**

<b>Project Code</b>	247
<b>project Name</b>	Meredell Farm
<b>Description</b>	Riparian Buffer Restoration
<b>River Basin</b>	Cape Fear
<b>length(ft)</b>	9601
<b>stream-to-edge width (ft)</b>	100
<b>area (sq m)</b>	201,533
<b>Required Plots (calculated)</b>	12
<b>Sampled Plots</b>	12



**Meredell Farm (#247)**  
**Year 7 (29-Sep-2014 to 08-Oct-2014)**  
 Vegetation Plot Summary Information

Plot #	Riparian Buffer Stems <sup>1</sup>	Stream/Wetland Stems <sup>2</sup>	Live Stakes	Invasives	Volunteers <sup>3</sup>	Total <sup>4</sup>	Unknown Growth Form
0001	6	12	9	0	13	34	0
0002	8	9	0	0	8	17	0
0003	6	13	0	0	19	32	0
0004	7	11	0	0	6	17	0
0005	8	9	0	0	14	23	0
0006	7	8	0	0	27	35	0
0007	11	11	0	0	6	17	0
0008	7	10	1	0	20	31	0
0009	1	1	1	0	1	3	0
0010	4	4	0	0	1	5	0
0011	14	16	2	0	13	31	0
0012	n/a	22	1	25	55	53	0

**Wetland/Stream Vegetation Totals**  
(per acre)

Plot #	Stream/Wetland Stems <sup>2</sup>	Volunteers <sup>3</sup>	Total <sup>4</sup>	Success Criteria Met?
0001	486	526	1376	Yes
0002	364	324	688	Yes
0003	526	769	1295	Yes
0004	445	243	688	Yes
0005	364	567	931	Yes
0006	324	1093	1416	Yes
0007	445	243	688	Yes
0008	405	809	1255	Yes
0009	40	40	121	No
0010	162	40	202	No
0011	647	526	1255	Yes
0012	890	2226	2145	Yes
<b>Project Avg</b>	<b>425</b>	<b>617</b>	<b>1005</b>	

**Riparian Buffer Vegetation Totals**  
(per acre)

Plot #	Riparian Buffer Stems <sup>1</sup>	Success Criteria Met?
0001	243	No
0002	324	Yes
0003	243	No
0004	283	No
0005	324	Yes
0006	283	No
0007	445	Yes
0008	283	No
0009	40	No
0010	162	No
0011	567	Yes
0012	n/a	n/a
<b>Project Avg</b>	<b>291</b>	

**Stem Class characteristics**

<sup>1</sup>Buffer


Stems Native planted hardwood trees. Does NOT include shrubs. No pines. No vines.

<sup>2</sup>Stream/Wetland


Stems Native planted woody stems. Includes shrubs, does NOT include live stakes. No vines

<sup>3</sup>Volunteers Native woody stems. Not planted. No vines.

<sup>4</sup>Total Planted + volunteer native woody stems. Includes live stakes. Excl. exotics. Excl. vines.










<i>Scientific name</i>	<i>Common name</i>	<i>Size</i>	EEP Merredell max 900
<i>Acer barbatum</i>	Southern Sugar Maple	1 gallon	70
<i>Betula nigra</i>	River Birch	1 gallon	449
<i>Celtis laevigata</i>	Sugar berry	1 gallon	385
<i>Diospyros virginiana</i>	Persimmon	1 gallon	422
<i>Fraxinus pennsylvanica</i>	Green ash	1 gallon	400
<i>Liriodendron tulipifera</i>	Tulip poplar	1 gallon	261
<i>Nyssa biflora</i>	Swamp Blackgum	1 gallon	370
<i>Nyssa sylvatica</i>	Black Gum	1 gallon	248
<i>Platanus occidentalis</i>	Sycamore	1 gallon	81
<i>Populus deltoities</i>	Cottonwood	1 gallon	4
<i>Quercus michauxii</i>	Swamp Chestnut Oak	1 gallon	200
<i>Quercus nigra</i>	Water Oak	1 gallon	175
<i>Quercus pagoda</i>	Cherrybark Oak	1 gallon	217
<i>Quercus palustris</i>	Pin Oak	1 gallon	343
<i>Quercus phellos</i>	Willow Oak	1 gallon	490
<i>Quercus rubra</i>	Northern Red Oak	1 gallon	262
<i>Quercus shumardii</i>	Shumard Oak	1 gallon	123
			4500
			4500

Appendix D  
Stream Survey Data


NOTE: No areas of significant stream instability were observed during the field survey. Survey monuments were not present in the field. Due to this and differences in surveying methodologies between monitoring year 5 and monitoring years 6 and 7, the longitudinal profile data may differ in some areas.



### MEREDELL UT2 STREAM THALWEG PROFILE 2014



# MEREDELL M1 UPPPER STREAM THALWEG PROFILE 2014



— Baseline (As-Built)    — 2012 Thalweg (MY05)    — 2013 Thalweg (MY06)    — 2014 Thalweg (MY07)    ····· Water Surface    □ 2014 Bankfull (MY07)    ▲ Cross Sections





Table 10a.1 Baseline Stream Data Summary  
Meredell Farm Stream Restoration Site/247 - Reach: UT1b (780 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n
<b>Dimension and Substrate - Riffle Only</b>																									
Bankfull Width (ft)					4.1	8.0	6.4	14.7	4.0	6									7.3						
Floodprone Width (ft)					6.0	25.5	17.0	59.0	20.0	6															
Bankfull Mean Depth (ft)					0.5	0.6	0.6	0.7	0.1	6									0.6						
<sup>1</sup> Bankfull Max Depth (ft)					0.8	0.9	0.9	1.1	0.1	6						0.7		0.8	0.9						
Bankfull Cross Sectional Area (ft <sup>2</sup> )					2.6	4.6	3.8	8.3	2.2	6								4.5							
Width/Depth Ratio					5.7	14.0	11.8	26.2	7.4	6								12							
Entrenchment Ratio					1.3	3.3	2.5	6.9	2.3	6															
<sup>1</sup> Bank Height Ratio					1.1	3.0	3.4	4.6	1.5	6								1							
<b>Profile</b>																									
Riffle Length (ft)																									
Riffle Slope (ft/ft)					0.093			0.022								0.013	0.018	0.022							
Pool Length (ft)																									
Pool Max depth (ft)						2.4										1.2	1.5	1.8							
Pool Spacing (ft)					18			171								14.7	25.7	36.7							
<b>Pattern</b>																									
Channel Beltwidth (ft)					10			140								26	42.5	59							
Radius of Curvature (ft)					13			45								15	18.5	22							
Rc:Bankfull width (ft/ft)					1.6			5.6								2	2.5	3							
Meander Wavelength (ft)					80			400								51	66	81							
Meander Width Ratio					10			50.2								7	9	11							
<b>Transport parameters</b>																									
Reach Shear Stress (competency) lb/f <sup>2</sup>								0.81										0.26							
Max part size (mm) mobilized at bankfull								50										50							
Stream Power (transport capacity) W/m <sup>2</sup>																									
<b>Additional Reach Parameters</b>																									
Rosgen Classification					G4, F4b, E4b C4b												C4								
Bankfull Velocity (fps)																									
Bankfull Discharge (cfs)																									
Valley length (ft)																									
Channel Thalweg length (ft)																									
Sinuosity (ft)					1.2												1.4								
Water Surface Slope (Channel) (ft/ft)					0.0258												0.011								
BF slope (ft/ft)																	0.0159								
<sup>3</sup> Bankfull Floodplain Area (acres)																									
<sup>4</sup> % of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

Shaded cells indicate that these will typically not be filled in.

<sup>1</sup> = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. <sup>2</sup> = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

<sup>3</sup> Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

<sup>4</sup> = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; <sup>5</sup> Of value/needed only if the n exceeds 3

Table 10a.2 Baseline Stream Data Summary  
Meredell Farm Stream Restoration Site/247 - Reach: UT2b (294 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n
<b>Dimension and Substrate - Riffle Only</b>																									
Bankfull Width (ft)					4.9	6.6	6.8	8.1	1.3	4									7.3						
Floodprone Width (ft)					10.0	12.3	11.0	17.0	3.2	4															
Bankfull Mean Depth (ft)					0.4	0.6	0.5	0.8	0.2	4									0.6						
<sup>1</sup> Bankfull Max Depth (ft)					0.8	1.0	1.0	1.2	0.2	4								0.7	0.8	0.9					
Bankfull Cross Sectional Area (ft <sup>2</sup> )					2.4	3.7	3.1	6.2	1.8	4									4.5						
Width/Depth Ratio					9.8	12.8	11.6	18.4	3.9	4									12						
Entrenchment Ratio					1.6	1.9	1.9	2.3	0.3	4															
<sup>1</sup> Bank Height Ratio					2.2	2.6	2.3	3.7	0.7	4									1						
<b>Profile</b>																									
Riffle Length (ft)																									
Riffle Slope (ft/ft)					0.009			0.225										0.016	0.021	0.027					
Pool Length (ft)																									
Pool Max depth (ft)						1												1.2	1.5	1.8					
Pool Spacing (ft)					30			67										14.7	25.7	36.7					
<b>Pattern</b>																									
Channel Beltwidth (ft)						15												26	42.5	59					
Radius of Curvature (ft)					3			13										15	18.5	22					
Rc:Bankfull width (ft/ft)					0.4			1.9										2	2.5	3					
Meander Wavelength (ft)					60			95										51	66	81					
Meander Width Ratio					8.8			13.9										7	9	11					
<b>Transport parameters</b>																									
Reach Shear Stress (competency) lb/f <sup>2</sup>								0.565										0.439							
Max part size (mm) mobilized at bankfull								sand										sand							
Stream Power (transport capacity) W/m <sup>2</sup>								31.1										20.9							
<b>Additional Reach Parameters</b>																									
Rosgen Classification								B5, E5										C4							
Bankfull Velocity (fps)								2.9										3.1							
Bankfull Discharge (cfs)								13																	
Valley length (ft)																									
Channel Thalweg length (ft)																									
Sinuosity (ft)								1.12										1.2							
Water Surface Slope (Channel) (ft/ft)								0.0321										0.0134							
BF slope (ft/ft)																		0.0166							
<sup>3</sup> Bankfull Floodplain Area (acres)																									
<sup>4</sup> % of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

Shaded cells indicate that these will typically not be filled in.  
<sup>1</sup> = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. <sup>2</sup> = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).  
<sup>3</sup> Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.  
<sup>4</sup> = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; <sup>5</sup> Of value/needed only if the n exceeds 3

Table 10a.3 Baseline Stream Data Summary  
Meredell Farm Stream Restoration Site/247 - Reach: M1 (3200 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition							Reference Reach(es) Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n	
<b>Dimension and Substrate - Riffle Only</b>																										
Bankfull Width (ft)					4.6	6.4	6.7	7.6	1.3	4								10.2								
Floodprone Width (ft)					6.0	10.0	10.5	13.0	2.9	4																
Bankfull Mean Depth (ft)					0.8	1.0	1.0	1.1	0.1	4								0.8								
<sup>1</sup> Bankfull Max Depth (ft)					1.2	1.3	1.4	1.4	0.1	4						1	1.15	1.3								
Bankfull Cross Sectional Area (ft <sup>2</sup> )					3.7	7.0	7.4	9.4	2.5	4							8.6									
Width/Depth Ratio					5.8	6.8	6.7	7.9	0.9	4							12									
Entrenchment Ratio					1.2	1.5	1.5	1.9	0.3	4																
<sup>1</sup> Bank Height Ratio					2.8	3.0	2.9	3.4	0.3	4							1									
<b>Profile</b>																										
Riffle Length (ft)																										
Riffle Slope (ft/ft)																	0.016	0.021	0.026							
Pool Length (ft)																										
Pool Max depth (ft)																	1.7	2.1	2.5							
Pool Spacing (ft)																	20.3	35.55	50.8							
<b>Pattern</b>																										
Channel Beltwidth (ft)					20			30									36	58.5	81							
Radius of Curvature (ft)					16			25									20	25	30							
Rc:Bankfull width (ft/ft)					2.5			3.9									2	2.5	3							
Meander Wavelength (ft)					70			170									71	91.5	112							
Meander Width Ratio					11			26.6									7	9	11							
<b>Transport parameters</b>																										
Reach Shear Stress (competency) lb/ft <sup>2</sup>								0.61									0.54									
Max part size (mm) mobilized at bankfull								52									52									
Stream Power (transport capacity) W/m <sup>2</sup>																										
<b>Additional Reach Parameters</b>																										
Rosgen Classification								G4c																		
Bankfull Velocity (fps)																										
Bankfull Discharge (cfs)																										
Valley length (ft)																										
Channel Thalweg length (ft)																										
Sinuosity (ft)								1.08																		
Water Surface Slope (Channel) (ft/ft)								0.013																		
BF slope (ft/ft)																										
<sup>3</sup> Bankfull Floodplain Area (acres)																										
<sup>4</sup> % of Reach with Eroding Banks																										
Channel Stability or Habitat Metric																										
Biological or Other																										

Shaded cells indicate that these will typically not be filled in.  
<sup>1</sup> = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. <sup>2</sup> = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).  
<sup>3</sup> Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.  
<sup>4</sup> = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; <sup>5</sup> Of value/needed only if the n exceeds 3

**Table 10b.1 Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)  
Meredell Farm Stream Restoration Site/247 - Reach: UT1b (780 feet)**

Parameter	Pre-Existing Condition					Reference Reach(es) Data					Design					As-built/Baseline				
<sup>1</sup> Ri% / Ru% / P% / G% / S%																				
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%																				
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>SP</sup> (mm)	0.8	11.2	38.4	63.2	50															
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10																				
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0																				

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2.3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design survey), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section surveys and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

**Table 10b.2 Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)  
Meredell Farm Stream Restoration Site/247 - Reach: UT2b (294 feet)**

Parameter	Pre-Existing Condition					Reference Reach(es) Data					Design					As-built/Baseline				
<sup>1</sup> Ri% / Ru% / P% / G% / S%																				
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%																				
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)	0.035	0.05	0.13	0.22	0.5															
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10																				
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0																				

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2.3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design survey), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section surveys and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

**Table 10b.3 Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)  
Meredell Farm Stream Restoration Site/247 - Reach: M1 (3200 feet)**

Parameter	Pre-Existing Condition					Reference Reach(es) Data					Design					As-built/Baseline				
<sup>1</sup> Ri% / Ru% / P% / G% / S%																				
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%																				
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>SP</sup> (mm)	0.3	16.5	60.4	128	52															
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10																				
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0																				

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2.3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design survey), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section surveys and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

Appendix E  
Hydrologic Data

**Table 11. Verification of Bankfull Events  
Meredell Farm Stream Restoration Site/247**

Date of Data Collection	Date of Occurrence	Method	Photo # (if available)
8/24/2010	N/A	*Crest Gauge Reading: 1.96'	
10/20/2011	N/A	Crest Gauge indicates BKF event	
3/26/2012	N/A	Wracklines indicate BKF event on UT1b	SP2 (MY5 report)
10/18/2012	N/A	*Crest Gauge Reading: 1.17'	SP1 (MY5 report)
10/30/2013	N/A	*Crest Gauge Reading: 3.6'	SP1 (MY6 report)
10/30/2013	N/A	Wracklines indicate BKF event on M1	SP2 (MY6 report)
10/1/2014	N/A	*Crest Gauge Reading: 1.17'	SP1 (below)

\*Design bankfull depth range for reach M1 is 1.0' to 1.3'. Crest gauge readings occurring at, above, or within this range are recorded as bankfull indicators



SP1: Crest Gauge Reading