

# Annual Monitoring Report

Mill Dam Creek Restoration Site  
Yadkin River Basin - 03040101  
Monitoring Year 03  
DEQ Contract 6898  
DMS Project Number 97136  
DMS RFP No. 16-006706 (Date of Issue: October 21, 2015)

DWR #: 18-1349  
USACE Action ID: 2016-01335  
Yadkin County, North Carolina



Prepared for:  
NC Department of Environmental Quality  
Division of Mitigation Services  
1652 Mail Service Center  
Raleigh, NC 27699

**Data Collected: 2022**  
**Date Submitted: January 2023**

## Monitoring and Design Firm

Prepared by:



KCI Associates of North Carolina  
4505 Falls of Neuse Road  
Suite 400  
Raleigh, NC 27609  
(919) 783-9214

**Project Contact: Adam Spiller**  
**Email: [adam.spiller@kci.com](mailto:adam.spiller@kci.com)**



## MEMORANDUM

Date: February 10, 2023  
To: Matthew Reid, DMS Project Manager  
From: Adam Spiller, Project Manager  
KCI Associates of North Carolina, PA  
Subject: Mill Dam Creek Stream Restoration Site  
MY-03 Monitoring Report Comments  
Yadkin River Basin CU 03040101  
NCDMS Project # 97136  
Contract # 6898

Please find below our responses in italics to the MY-03 Monitoring Report comments from NCDMS received on February 6, 2023, for the Mill Dam Creek Stream Restoration Site.

- Please ensure the Monitoring Phase Performance Bond has been updated and approved by Kristie Corson before invoicing for Task 9.  
*KCI Response: The Performance Bond will be updated as necessary before Task 9 is invoiced.*
- Title Page: Please add DMS RFP No. 16-006706 and Date of Issue: October 21, 2015.  
*KCI Response: This change has been made.*
- In an effort to identify and resolve property issues early during the monitoring period, please verify that the conservation easement boundary has been walked, marking and signage is up to spec, fencing is intact, and no encroachments have been identified.  
*KCI Response: The easement was inspected during the visual assessment of the site that was completed on January 10, 2023. No issues were identified during this inspection.*
- Monitoring Results: Recommend specifying XS#'s when discussing the XS entrenchment ratios instead of saying "Both of these cross sections..."  
*KCI Response: This change has been made.*
- Live stake supplemental planting is planned for February 2023. Please include an update in the MY4 report for this effort. Please include species list, numbers, etc.  
*KCI Response: This information will be included in the MY04 report.*
- Table 2 does not indicate that any invasive species work has been conducted on the site. Have any treatments occurred? Please update table with dates if applicable. Invasives were noted on the IRT site visit in August 2022 in areas that had not been cleared during construction.  
*KCI Response: Invasive treatments were conducted on the site in 2021 and 2022. The dates of these treatments have been added to Table 2 and a brief discussion of the 2022 treatment has been added to the narrative section of the report.*

- CCPV: Currently there are several reaches not shown on CCPV sheets. Can sheets 3 and 4 be modified to show all project reaches? Also, the legend conceals reaches on several sheets. Can this also be revised to clearly see the project?  
*KCI Response: The CCPV has been reworked to correct these errors.*
- Table 5 and 6: Please include dates that assessment occurred for each table.  
*KCI Response: This change has been made.*
- Table 5 does not indicate any structures are piping. Monitoring results section indicates no structures have failed, but some may be piping. Several structures were identified as piping at the IRT site visit in August 2022. Please review and revise as necessary.  
*KCI Response: This change has been made.*
- Table 10: MY3 cross-section data was not included in the table for the draft submittal. Please update for final.  
*KCI Response: This error has been corrected.*
- Cross-section plots 8 and 13: Recommend adding a note that the cross-section is located in an area that was repaired in MY1 (July 2021).  
*KCI Response: This change has been made.*
- Hydrographs: Please verify that the yellow line and pink line are labeled correctly for wetland gauge 1 and 2. It appears that the yellow line should be ground surface.  
*KCI Response: The labels on these graphs have been corrected.*
- Please include the meeting minutes from the August 15, 2022 IRT site visit in the appendix. *KCI Response: These have been included in Appendix F – Additional Information.*

Please contact me if you have any questions or would like clarification concerning these responses.

Sincerely,



Adam Spiller  
Project Manager

## **TABLE OF CONTENTS**

PROJECT SUMMARY .....	1
SUCCESS CRITERIA.....	2
MONITORING RESULTS .....	3
REFERENCES .....	4
Figure 1. Project Site Vicinity Map.....	5

### **Appendix A – Background Tables**

Table 1. Project Components and Mitigation Credits.....	7
Table 2. Project Activity and Reporting History .....	9
Table 3. Project Contacts .....	10
Table 4. Project Information.....	11

### **Appendix B – Visual Assessment Data**

CCPV.....	13
Table 5. Visual Stream Morphology Stability Assessment .....	17
Table 6. Vegetation Condition Assessment.....	33
Photo Reference Points.....	34
Vegetation Plot Photos.....	38

### **Appendix C – Vegetation Plot Data**

Table 7. Species and Quantity – 2021 Supplemental Planting .....	47
Table 8. Stem Count Total and Planted by Plot and Species .....	48

### **Appendix D – Stream Measurement and Geomorphology Data**

Table 9. Baseline Stream Data Summary .....	54
Table 10. Cross-section Morphology Data Table .....	67
Cross-section Plots.....	71

### **Appendix E – Hydrologic Data**

30/70 Percipitation Plot.....	104
Table 11. Verification of Bankfull Events .....	105
Stream Level Hydrographs .....	106
Table 12. Verification of Stream Flow .....	108
Table 13. Stream Flow Criteria Attainment.....	108
Stream Flow Hydrographs .....	109
Table 14. Wetland Hydrology Verification .....	112
Wetland Hydrographs .....	113

### **Appendix F – Additional Information**

IRT 8/15/2022 Meeting Minutes.....	115
------------------------------------	-----

## PROJECT SUMMARY

The Mill Dam Creek Restoration Site (MDCRS) was completed in March 2020 and restored and enhanced a total of 13,505 linear feet of stream. The MDCRS is a riparian system in the Upper Yadkin Pee-Dee River Basin (3040101 8-digit cataloging unit) in Yadkin County, North Carolina. The site's natural hydrologic regime had been substantially modified through the relocation and straightening of the existing stream channels, livestock impacts, and clearing of riparian buffer. This completed project will restore streams impacted by pasture and agriculture to a stable headwater ecosystem with a functional riparian buffer and floodplain access.

The MDCRS is protected by a 40.2 acre permanent conservation easement, held by the State of North Carolina. The site is located approximately 0.5 miles north of East Bend, NC. Specifically, the site is 0.2 mile north on Shady Grove Church Road (SR-1538) from its intersection with Shoals Road (SR-1546).

The North Carolina Ecosystem Enhancement Program (NCEEP) published the Upper Yadkin Pee-Dee River Basin Restoration Priorities (RBRP) in 2009. The project's 14 digit CU (03040101110070, Grassy Creek and Horne Creek) was identified as a Targeted Local Watershed (TLW) in the RBRP. The goals and priorities for the MDCRS are based on the information presented in the Upper Yadkin Pee-Dee River Basin Restoration Priorities: maintaining and enhancing water quality, restoring hydrology, and improving fish and wildlife habitat (NCEEP, 2009). The project will support the following basin priorities:

- Managing stormwater runoff
- Reducing fecal coliform inputs
- Improving/restoring riparian buffers
- Reducing sediment loading
- Improving stream stability
- Reducing nutrient loading
- Excluding livestock and implementing other agricultural BMP's
- Protecting high-resource value waters, including water supply watershed designated waters

The project is also located in the Ararat River Local Watershed Plan (LWP) study area. The Ararat River was designated a LWP Study Area due to poor water quality and aquatic habitat degradation issues, as well as the presence of good candidate sites for stream restoration in rural catchments (NCEEP, 2009). The stressors within the Ararat River LWP are erosion and sedimentation, missing or degraded riparian buffers, stormwater runoff, and nutrient and fecal coliform "hot spots" (NCEEP, 2013).

The goals for the project are to:

- Restore channelized and livestock-impacted streams to stable C and B type channels.
- Restore a forested riparian buffer to provide bank stability, filtration, and shading.

The project goals will be addressed through the following objectives:

- Relocate or stabilize channelized and/or incised streams to connect to a floodplain or floodprone area.
- Install a cross-section sized to the bankfull discharge.
- Create bedform diversity with pools, riffles, and habitat structures
- Fence out livestock to reduce nutrient, bacterial, and sediment impacts from adjacent grazing and farming practices to the project tributaries
- Plant the site with native trees and shrubs and an herbaceous seed mix.

Project construction was completed in December 2019 and project planting was completed in March 2020. The 13,505 linear feet of streams at MDCRS were enhanced and restored by re-meandering the stream and by tying the bankfull elevation to the historic floodplain where feasible. The entire site was planted to

establish a forested riparian buffer. The site was constructed as designed with only minor modifications from the design plan. These modifications generally consisted of slight adjustments in the alignment and spacing of riffles/pools due to bedrock encountered during construction. Several areas of additional bank stabilization were also installed. On February 6, 2020, shortly after construction was completed and before woody stems had been planted, the site received over 6 inches of rain in a 24 hour period. This storm caused significant damage to portions of the site and required repairs to be completed in March 2020. These repairs mainly involved repair of bank erosion through the installation of live lifts, removal of aggradation from the stream channel, and regrading areas of floodplain scour. Approximately 500 cubic yards of topsoil were also brought in and placed on the floodplain in areas of severe floodplain scour. Additional heavy precipitation events took place in the fall of 2020. These events cause isolated areas of bank erosion and the movement of a boulder sill. In July 2021, these areas were repaired by sloping back the eroding banks, reapplying coir matting, installing new live stakes, and repairing the damaged boulder sill on UTHC 4-1.

The monitoring components were installed in March/April 2020. Five automatically recording pressure transducer stream gauges that take a reading every 10 minutes were installed: one each in the upper third of T1A, T5A, and T8A to document flow within those reaches, and two on UTHC to record the occurrence of bankfull events. Cameras were installed in the vicinity of each of the flow gauges and set to record a short video once a day to provide additional verification of flow. Two automatically recording pressure transducer groundwater monitoring gauges were installed within pre-existing wetlands on the site to monitor wetland hydrology and ensure the existing wetlands on the site are not adversely affected by the restoration project. One of these gauges is located in the vicinity of the pre-existing wetland on the left bank of T7 and the other is located within the pre-existing wetland on the right bank of T8. To determine the success of the planted mitigation areas, eighteen 10 m x 10 m permanent vegetation monitoring plots were established. An additional twelve 10 m x 10 m random temporary vegetation monitoring plots are sampled during each monitoring year as well. The locations of the planted stems relative to the origin were recorded within the permanent plots and the species and height of each planted stem were recorded for all plots. Any volunteers found within the plots were grouped into size categories by species, but separate from the planted stems. Twelve permanent photo reference points were established and are taken annually. Thirty-two permanent cross-sections (24 riffle cross-sections and 8 pool cross-sections) were also established and a detailed longitudinal profile of the stream was taken. Wolman pebble counts were performed at all of the riffle cross-sections. The cross-section measurements are repeated in monitoring years 1, 2, 3, 5, and 7, but the longitudinal profile will only be repeated if there are concerns about bed elevation adjustments. Reports will be submitted to DMS each year.

## **SUCCESS CRITERIA**

Vegetative success criteria for the stream mitigation is 260 woody stems/acre after five years, and 210 woody stems/acre after seven years. Trees in each plot must average seven feet in height at Year 5 and ten feet in height at Year 7. Volunteer species must be present for a minimum of two growing seasons and must be a species from the approved planting list to count toward vegetative success. A single species may not account for more than 50% of the required number of stems within any plot.

A minimum of four bankfull events must also be recorded during the monitoring period. All project streams must show a minimum of 30 continuous days of flow within a calendar year (assuming normal precipitation) A “normal” year is based on NRCS climatological data for Yadkin County with the 30<sup>th</sup> and 70<sup>th</sup> percentile thresholds as the range of normal, as documented in the USACE Technical Report “Assessing and Using Meteorological Data to Evaluate Wetland Hydrology, April 2000.”

Bank height ratios (BHR) should not exceed 1.2 and the entrenchment ratios (ER) should be 2.2 or greater. BHR and ER at any measured riffle cross-section should not change more than 10% from the previous

condition during any given monitoring interval (e.g. no more than 10% between years 1 and 2, 2 and 3, 3 and 5, or 5 and 7). Visual assessments will also be used to identify problem areas.

## **MONITORING RESULTS**

The MY03 vegetation monitoring was conducted between August 1 and 4, 2022. All of the 30 vegetation monitoring plots had greater than 260 woody stems/acre. The average stem density across all the surveyed plots is 805 planted stems/acre. Including volunteers, the site averaged 1,209 stems/acre. A supplemental planting of the wetland located at the top of T3 was completed on October 25, 2021. Due to the prolonged periods of saturation in this area, as well as the rapid growth of the herbaceous vegetation in MY01, the majority of the planted woody stems in this wetland did not survive. Thirty one-gallon size containerized trees were planted within this area. Species were chosen that could best tolerate extended periods of saturation. Please see Appendix C – Vegetation Plot Data for a list of the species and quantities that were planted. Invasive species were treated on the site in July 2022. This treatment focused on Chinese privet growing in areas of existing woodline that were not cleared as part of construction.

The MY03 cross-sections survey took place between January 9 and 12, 2023. None of the 32 cross-sections had a bank height ratio greater than 1.2. Two of the 32 cross-sections have an entrenchment ratio less than 2.2. These two cross-sections are XS6 and X12 and both are located in enhancement reaches where the stream work that was completed consisted of cutting a floodplain bench along one bank. Neither reach shows signs of instability and these lower than desirable entrenchment ratios are remnants of the pre-project conditions. The heavy precipitation events that took place in 2020 have caused some cross-sections to shift from their baseline or MY01 alignment. Two notable examples of this are XS8 and XS13. Since the repairs that took place in MY02, these cross-sections have remained stable and not shifted any further. Further movement within these areas is not anticipated. There are two cross-sections that have shown significant adjustment between MY02 and MY03. These cross-sections (XS24 and 25) are both located on the lower section of T6. The stream bed at XS24 (riffle) had aggraded by approximately 0.4' between baseline and MY01, but since then it has remained relatively stable while the stream banks have continued to aggrade. XS25 downcut by approximately 0.5' between the baseline and MY01 surveys before starting to aggrade. Between MY01 and MY02, it aggraded by approximately 0.5', returning to the baseline stream bed elevation. Between MY02 and MY03 it aggraded an additional 0.5'. T6 is a small stream with an un-stabilized section above the project reaches. Cattle have access to this un-stabilized reach and so it provides a major source of sediment to the project streams. These fluctuations in the bed and bank elevation are part of the natural processing of the heavy sediment load through the system. Despite the changes in elevation, the stream alignment has remained stable and there is no evidence of bank erosion through this reach. KCI will continue to monitor this area closely but does not believe that these changes represent a threat to project success.

During 2022, the stream gauge on UTHC-1 recorded 9 bankfull events, while the stream gauge on UTHC-3 recorded 5 bankfull events. All three of the reaches being monitored for flow demonstrated more than 30 consecutive days of flow during 2022. The gauge on T1A recorded a maximum of 34 consecutive days. The gauge on T5A recorded flow for 303 consecutive days (the entire period of record for 2022) and the gauge on T8A recorded a maximum of 217 consecutive days. The gauge data was further verified by the cameras on site. Based on the video recordings obtained from the cameras, T1A had a maximum of 104 consecutive days of flow, T5A had a maximum of 114 consecutive days of flow, and T8A had a maximum of 92 consecutive days of flow. The differences between the number of days of flow documented by the cameras versus the gauges is largely due to extended periods of time during which the cameras were obscured by vegetation during the growing season and periods of time when the stream flow was at levels too low for the gauges to record.




On August 15, 2022, the IRT met on-site to evaluate the site conditions and see the results of the July 2021 repairs. At this meeting the IRT requested that KCI add live stakes to the outer bend areas that were repaired. This work will be completed in February 2023. The IRT also requested that KCI keep an eye on the structures on site and the invasives. While no areas of thick invasives were noted, there were scattered individuals of Chinese privet, mainly in areas of the site that had existing woodlines. Similarly, none of the structures on site had failed, but a few were seen to be potentially starting to pipe. KCI will continue to monitor these areas to ensure they don't become a threat to project success.

Overall the site is functioning as designed with no major problem areas or threats to project success identified during MY03.

## **REFERENCES**


- NCDENR, Ecosystem Enhancement Program. 2009. Upper Yadkin Pee-Dee River Basin Restoration Priorities 2009. Raleigh, NC.  
[https://files.nc.gov/ncdeq/Mitigation%20Services/Watershed\\_Planning/Yadkin\\_River\\_Basin/2009%20Upper%20Yadkin%20RBRP\\_Final%20Final%2C%2026feb%2709.pdf](https://files.nc.gov/ncdeq/Mitigation%20Services/Watershed_Planning/Yadkin_River_Basin/2009%20Upper%20Yadkin%20RBRP_Final%20Final%2C%2026feb%2709.pdf)
- NCDEQ, Division of Mitigation Services. June 2017. "As-built Baseline Monitoring Report Format, Data and Content Requirement."  
[https://files.nc.gov/ncdeq/Mitigation%20Services/Document%20Management%20Library/Guidance%20and%20Template%20Documents/6\\_AB\\_Baseline\\_Rep\\_Templ\\_June%202017.pdf](https://files.nc.gov/ncdeq/Mitigation%20Services/Document%20Management%20Library/Guidance%20and%20Template%20Documents/6_AB_Baseline_Rep_Templ_June%202017.pdf)
- NCIRT. October 24, 2016. "Wilmington District Stream and Wetland Compensatory Mitigation Update." <https://saw-reg.usace.army.mil/PN/2016/Wilmington-District-Mitigation-Update.pdf>
- USACE, Sprecher, S. W.; Warne, A. G. 2000. "Accessing and Using Meteorological Data to Evaluate Wetland Hydrology."  
<https://ntrl.ntis.gov/NTRL/dashboard/searchResults/titleDetail/ADA378910.xhtml>



**Figure 1. Vicinity Map, Mill Dam Creek, Yadkin County, NC**



- Project Easement
- Cities and Towns
- Streams
- Major Rivers
- Roads
- State Highway



# **APPENDIX A**

## Background Tables

<b>Table 1. Project Components and Mitigation Credits</b>										
<b>Mill Dam Creek Restoration Site, DMS Project #97136</b>										
<b>Mitigation Credits</b>										
	<b>Stream</b>		<b>Riparian Wetland</b>		<b>Non-riparian Wetland</b>		<b>Buffer</b>		<b>Nitrogen Nutrient Offset</b>	<b>Phosphorous Nutrient Offset</b>
<b>Type</b>	R	RE	R	RE	R	RE	R	RE		
<b>Linear Feet/Acres</b>	7,166	6,340								
<b>Credits</b>	7,166.000	3,124.666								
<b>TOTAL CREDITS</b>	<b>10,290.666</b>									
<b>Project Components</b>										
<b>Project Component -or- Reach ID</b>	<b>Stationing/ Location</b>	<b>Existing Footage/ Acreage</b>	<b>Restoration Footage or Acreage</b>	<b>Creditable Footage or Acreage</b>	<b>Restoration Level</b>	<b>Approach (PI, PII etc.)</b>	<b>Mitigation Ratio (X:1)</b>	<b>Mitigation Credits</b>	<b>Notes/Comments</b>	
UTHC1 Top	10+00-22+81	1,333	1,281	1,249	R	P2 10+00-11+50, then P1	1	1,249.000	Crossing Exception STA 20+51 – 20+83	
UTHC1 Bottom	22+81-27+39	541	457	438	R	P1, then P2 24+50-27+39	1	438.000	Crossing Exception STA 25+72 – 25+91	
UTHC2	27+39-42+32	1,494	1,493	1,493	EI	N/A	1.5	995.333		
UTHC3	42+32-55+57	1,411	1,325	1,240	R	P1 except P2 42+32-44+00 and 53+50-55+57	1	1,240.000	Utility Exception STA54+07 – 54+49 Crossing Exception STA 55+14 – 55+57	
UTHC4-1	55+57-58+53	1,840	297	297	EI	N/A	1.5	198.000		
UTHC4-2	58+53-63+75		521	521	EII	N/A	2.5	208.400		
UTHC4-3	63+75-68+55		481	419	EI	N/A	1.5	279.333	Crossing Exception STA 63+75 -64+37	
UTHC4-4	68+55-73+97		542	497	EII	N/A	2.5	199.800	Utility Exception STA 68+55 – 69+00	
T1	100+00-107+51	764	751	734	R	P2 100+00-101+80, then P1	1	734.000	Crossing Exception STA 104+00-104+16	
T1A	150+00-157+95	746	795	795	R	P2	1	795.000		

Project Component -or- Reach ID	Stationing/ Location	Existing Footage/ Acreage	Restoration Footage or Acreage	Creditable Footage or Acreage	Restoration Level	Approach (PI, PII etc.)	Mitigation Ratio (X:1)	Mitigation Credits	Notes/Comments
T2-1	200+00-204+98	499	498	498	EII	N/A	2.5	199.200	
T2-2	204+98-207+63	232	265	265	R	P2	1	265.000	
T3	300+00-303+69	378	369	369	R	P1/P2	1	369.000	
T4	400+00-401+51	151	151	151	R	P1	1	151.000	
T5	1000+00-1012+13	1,205	1,213	1,182	EII	N/A	2.5	472.800	Crossing Exception STA 1003+59-1003+90
T5A	1200+00-1200+65	65	65	65	EII	N/A	2.5	26.000	
T5B	1300+00-1304+38	438	438	438	EII	N/A	2.5	175.200	
T6-1	600+00-603+22	325	322	259	EII	N/A	2.5	103.600	Crossing Exception STA 602+59 – 603+22
T6-2	603+22-609+80	621	658	658	R	P1	1	658.000	
T6A-1	650+00-650+60	60	60	60	EII	N/A	2.5	24.000	
T6A-2	650+60-651+61	97	101	101	R	P1	1	101.000	
T7-1	700+00-701+65	165	165	165	EII	N/A	2.5	66.000	
T7-2	701+65-705+13	335	348	348	R	P1	1	348.000	
T8-1	800+00-804+45	445	445	445	EII	N/A	2.5	178.000	
T8-2	804+45-808+94	486	448	426	R	P1	1	426.000	Crossing Exception STA 808+20 – 808+42
T8A	850+00-852+63	258	263	263	R	P1	1	263.000	
T9	900+00-901+29	133	129	129	R	P1, then P2 900+71-901+29	1	129.000	
<b>TOTAL</b>		<b>14,024</b>	<b>13,882</b>	<b>13,505</b>				<b>10,290.666</b>	

Component Summation					
Restoration Level	Stream (linear feet)	Riparian Wetlands (Acres)		Non-Riparian Wetlands (Acres)	Buffer (square feet)
		Riverine	Non-Riverine		
Restoration	7,166				
Enhancement					
Enhancement I	2,209				
Enhancement II	4,130				
Creation					
Preservation					
High Quality Preservation					

Activity or Report	Data Collection Complete	Actual Completion or Delivery
Mitigation Plan		Dec. 7, 2018
Final Design - Construction Plans		Jan. 14, 2019
Construction Grading Completed		Dec. 12, 2019
Repairs from Storm Damage		March 26, 2020
Planting Completed		March 26, 2020
Baseline Monitoring/Report	April 2020	May 2020
<i>Vegetation Monitoring</i>	<i>April 24, 2020</i>	
<i>Stream Survey</i>	<i>April 16, 2020</i>	
Year 1 Monitoring	December 2020	December 2020
<i>Vegetation Monitoring</i>	<i>October 28, 2020</i>	
<i>Stream Survey</i>	<i>December 22, 2020</i>	
Invasive Species Treatment		January 7, 2021
Repairs from Storm Damage		July 23, 2021
Year 2 Monitoring	November 2021	December 2021
<i>Vegetation Monitoring</i>	<i>July 22, 2021</i>	
<i>Stream Survey</i>	<i>July 22, 2021</i>	
Invasive Species Treatment		July 26, 2022
Year 3 Monitoring	January 2023	January 2023
<i>Vegetation Monitoring</i>	<i>August 4, 2022</i>	
<i>Stream Survey</i>	<i>January 12, 2023</i>	


<b>Table 3. Project Contacts</b> <b>Mill Dam Creek Restoration Site, DMS Project #97136</b>	
<b>Design Firm</b>	KCI Associates of North Carolina 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 278-2514 Fax: (919) 783-9266
<b>Construction Contractor</b>	Carolina Environmental Contracting, Inc. PO Box 1905 Mount Airy, NC 27030 Contact: Mr. Wayne Taylor Phone: (336)320-3849
<b>Planting Contractor</b>	Shenandoah Habitats 1983 Jefferson Highway Waynesboro, VA 22980 Contact: Mr. David Coleman Phone: (540) 941-0067
<b>Monitoring Performers</b>	
	KCI Associates of North Carolina 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 278-2514 Fax: (919) 783-9266

<b>Table 4. Project Information</b>			
<b>Mill Dam Creek Restoration Site, DMS Project #97136</b>			
<b>Project Name</b>	Mill Dam Creek Restoration Site		
<b>County</b>	Yadkin County		
<b>Project Area</b>	40.2 acres		
<b>Project Coordinates (lat. and long.)</b>	36.2390 °N, 80.5201°W		
<b>Planted Acreage (acres of woody stems planted)</b>	29.2 acres		
<b>Project Watershed Summary Information</b>			
<b>Physiographic Province</b>	Piedmont		
<b>River Basin</b>	Yadkin		
<b>USGS Hydrologic Unit 8-digit</b>	030401014	<b>USGS Hydrologic Unit 14-digit</b>	03010101110070
<b>DWQ Sub-basin</b>	03-07-02		
<b>Project Drainage Area (acres)</b>	400 acres		
<b>Project Drainage Area Percentage of Impervious Area</b>	3%		
<b>CGIA Land Use Classification</b>	Forest (45%), Pasture/Farmland (39%), Low-density Residential Development (15%), and Roads (1%)		
<b>Existing Reach Summary Information</b>			
<b>Parameters</b>	<b>All Reaches Combined</b>		
Length of reach (linear feet)	14,024		
Valley confinement	Partially confined to confined		
Drainage area (acres)	400 acres		
Perennial, Intermittent, Ephemeral	Intermittent – Perennial		
NCDWQ Water Quality Classification	C (Aquatic Life, Secondary Recreation)		
Rosgen Stream Classification (Existing / Proposed)	F4/G4/C4/B4		
Evolutionary trend (Simon)	Stage III		
FEMA classification	Zone AE at confluence of T8 and Hall Creek, otherwise none		
<b>Existing Wetland Summary Information</b>			
<b>Parameters</b>	<b>WA, WB, WE, WG, WK</b>	<b>WC</b>	<b>WH, WI, WJ</b>
Size of Wetland (acres)	0.23	0.10	0.10
Wetland Type	Riparian Non-riverine	Riparian Non-riverine	Riparian Non-riverine
Mapped Soil Series	Fairview	Fairview	Siloam
Drainage class	Well drained	Well drained	Well drained
Soil Hydric Status	Non-Hydric	Non-Hydric	Non-Hydric
Source of Hydrology	Groundwater	Groundwater	Groundwater
Restoration or Enhancement Method	N/A (Preservation)	Areas of erosion to stabilize	N/A (Preservation)
<b>Regulatory Considerations</b>			
<b>Regulation</b>	<b>Applicable?</b>	<b>Resolved?</b>	<b>Supporting Documentation</b>
Waters of the United States – Section 404	Yes	NWP 27	Preliminary JD
Waters of the United States – Section 401	Yes	NWP 27	Preliminary JD
Endangered Species Act	Yes	Yes	USFWS
Historic Preservation Act	No	Yes	NCSHPO
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A
FEMA Floodplain Compliance	No	Yes	N/A
Essential Fisheries Habitat	No	N/A	N/A



# **APPENDIX B**

## Visual Assessment Data



**Current Conditions Plan View**  
**Mill Dam Creek Restoration Site**  
**DMS Project #97136**  
**Yadkin County, NC**  
**Overview Page**





Image Source: NC OneMap Orthoimagery, 2015.



**Current Conditions Plan View**  
**Mill Dam Creek Restoration Site**  
**DMS Project #97136**  
**Yadkin County, NC**  
**Page 1**





Image Source: NC OneMap Orthoimagery, 2015.



**Current Conditions Plan View**  
**Mill Dam Creek Restoration Site**  
**DMS Project #97136**  
**Yadkin County, NC**  
**Page 2**





Image Source: NC OneMap Orthoimagery, 2015.



**Current Conditions Plan View**  
**Mill Dam Creek Restoration Site**  
**DMS Project #97136**  
**Yadkin County, NC**  
**Page 3**




Image Source: NC OneMap Orthoimagery, 2015.

Table 5 Visual Stream Morphology Stability Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project #97136

Reach ID UTHC1

Assessed Length 1,739

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%	
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%	
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	30	30			100%	
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	29	29			100%	
		2. <u>Length</u> appropriate ( $>30\%$ of centerline distance between tail of upstream riffle and head of downstream riffle)	29	29			100%	
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	29	29			100%	
2. Thalweg centering at downstream of meander (Glide)		29	29			100%		
					<b>Totals</b>	0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	
					<b>Totals</b>	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	22	22			100%	
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	22	22			100%	
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	22	22			100%	
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	22	22			100%	
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	22	22			100%	

Table 5 Visual Stream Morphology Stability Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project #97136

Reach ID UTHC2

Assessed Length 1,494

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	8	8		100%	
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	8	8		100%	
		2. <u>Length</u> appropriate ( $>30\%$ of centerline distance between tail of upstream riffle and head of downstream riffle)	8	8		100%	
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	8	8		100%	
2. Thalweg centering at downstream of meander (Glide)		8	8	100%			
<b>Totals</b>					0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	0	0			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	0	0			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	0	0			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	0	0			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	0	0			

Table 5 Visual Stream Morphology Stability Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project #97136

Reach ID UTHC3

Assessed Length 1,325

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	18	18			100%
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	17	17			100%
		2. <u>Length</u> appropriate ( $>30\%$ of centerline distance between tail of upstream riffle and head of downstream riffle)	17	17			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	17	17			100%
2. Thalweg centering at downstream of meander (Glide)		17	17	100%			
<b>Totals</b>					0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	8	8			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	5	8			63%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	8	8			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	8	8			100%



Table 5 Visual Stream Morphology Stability Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project #97136

Reach ID UTHC4-1

Assessed Length 297

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	3	3		100%	
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	3	3		100%	
		2. <u>Length</u> appropriate ( $>30\%$ of centerline distance between tail of upstream riffle and head of downstream riffle)	3	3		100%	
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	3	3		100%	
2. Thalweg centering at downstream of meander (Glide)		3	3	100%			
<b>Totals</b>					0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	2	2		100%	
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	2	2		100%	
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	2	2		100%	
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	2	2		100%	
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	2	2		100%	

Table 5 Visual Stream Morphology Stability Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project #97136

Reach ID UTHC4-3

Assessed Length 419

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	4	4		100%	
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	3	3		100%	
		2. <u>Length</u> appropriate ( $>30\%$ of centerline distance between tail of upstream riffle and head of downstream riffle)	3	3		100%	
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	3	3		100%	
2. Thalweg centering at downstream of meander (Glide)		3	3	100%			
<b>Totals</b>					0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	1	1		100%	
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	1	1		100%	
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	1	1		100%	
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	1	1		100%	
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	1	1		100%	

Table 5 Visual Stream Morphology Stability Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project #97136

Reach ID T1

Assessed Length 751

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	16	16			100%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	16	16		
	2. <u>Length</u> appropriate ( $>$ 30% of centerline distance between tail of upstream riffle and head of downstream riffle)		16	16			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	16	16			100%
		2. Thalweg centering at downstream of meander (Glide)	16	16			100%
<b>Totals</b>					0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	8	8			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	8	8			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	8	8			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	8	8			100%

Table 5 Visual Stream Morphology Stability Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project #97136

Reach ID T1A

Assessed Length 795

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	16	16			100%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	16	16		
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)		16	16			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	16	16			100%
		2. Thalweg centering at downstream of meander (Glide)	16	16			100%
	<b>Totals</b>					0	0
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	11	11			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	11	11			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	11	11			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	11	11			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	11	11			100%

Table 5 Visual Stream Morphology Stability Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project #97136

Reach ID T2-2

Assessed Length 265

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	8	8			100%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	7	7		
	4. Thalweg Position	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	7	7			100%
		1. Thalweg centering at upstream of meander bend (Run)	7	7			100%
		2. Thalweg centering at downstream of meander (Glide)	7	7			100%
	<b>Totals</b>					0	0
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	5	5			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	5	5			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	5	5			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	5	5			100%

**Table 5** Visual Stream Morphology Stability Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project #97136

Reach ID T3

Assessed Length 369

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	13	13			100%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	12	12		
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)		12	12			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	12	12			100%
		2. Thalweg centering at downstream of meander (Glide)	12	12			100%
	<b>Totals</b>					0	0
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	14	14			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	14	14			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	14	14			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	14	14			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	14	14			100%

Table 5 Visual Stream Morphology Stability Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project #97136

Reach ID T4

Assessed Length 151

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	7	7			100%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	7	7		
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)		7	7			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	7	7			100%
		2. Thalweg centering at downstream of meander (Glide)	7	7			100%
	<b>Totals</b>					0	0
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	6	6			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	6	6			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	6	6			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	6	6			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	6	6			100%

Table 5 Visual Stream Morphology Stability Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project #97136

Reach ID T6-2

Assessed Length 658

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	15	15			100%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	15			15
	4. Thalweg Position	2. <u>Length</u> appropriate ( $>$ 30% of centerline distance between tail of upstream riffle and head of downstream riffle)	15	15			100%
		1. Thalweg centering at upstream of meander bend (Run)	15	15			100%
		2. Thalweg centering at downstream of meander (Glide)	15	15	100%		
	<b>Totals</b>					0	0
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	16	16			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	16	16			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	16	16			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	16	16			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	16	16			100%



Table 5 Visual Stream Morphology Stability Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project #97136

Reach ID T6A-2

Assessed Length 101

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	3	3			100%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	3			3
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)		3	3			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	3	3			100%
		2. Thalweg centering at downstream of meander (Glide)	3	3			100%
	<b>Totals</b>						0
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	6	6			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	6	6			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	6	6			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	6	6			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	6	6			100%

Table 5 Visual Stream Morphology Stability Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project #97136

Reach ID T7-2

Assessed Length 348

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	6	6			100%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	6			6
	4. Thalweg Position	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	6	6			100%
		1. Thalweg centering at upstream of meander bend (Run)	6	6			100%
		2. Thalweg centering at downstream of meander (Glide)	6	6	100%		
	<b>Totals</b>					0	0
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	4	4			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	4	4			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	4	4			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	4	4			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	4	4			100%

**Table 5** Visual Stream Morphology Stability Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project #97136

Reach ID T8-2

Assessed Length 448

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
<b>1. Bed</b>	<b>1. Vertical Stability</b> (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	<b>2. Riffle Condition</b>	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	10	10			100%
		<b>3. Meander Pool Condition</b>	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	10	10		
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)		10	10			100%
	<b>4. Thalweg Position</b>	1. Thalweg centering at upstream of meander bend (Run)	10	10			100%
		2. Thalweg centering at downstream of meander (Glide)	10	10			100%
<b>Totals</b>					0	0	100%
<b>2. Bank</b>	<b>1. Scoured/Eroding</b>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	<b>2. Undercut</b>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	<b>3. Mass Wasting</b>	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
<b>3. Engineered Structures</b>	<b>1. Overall Integrity</b>	Structures physically intact with no dislodged boulders or logs.	12	12			100%
	<b>2. Grade Control</b>	Grade control structures exhibiting maintenance of grade across the sill.	12	12			100%
	<b>2a. Piping</b>	Structures lacking any substantial flow underneath sills or arms.	12	12			100%
	<b>3. Bank Protection</b>	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	12	12			100%
	<b>4. Habitat</b>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	12	12			100%

Table 5 Visual Stream Morphology Stability Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project #97136

Reach ID T8A

Assessed Length 262

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	7	7			100%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	7			7
	4. Thalweg Position	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	7	7			100%
		1. Thalweg centering at upstream of meander bend (Run)	7	7			100%
		2. Thalweg centering at downstream of meander (Glide)	7	7	100%		
<b>Totals</b>					0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	7	7			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	7	7			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	7	7			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	7	7			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	7	7			100%

Table 5 Visual Stream Morphology Stability Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project #97136

Reach ID T9

Assessed Length 129

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	4	4			100%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	3	3		
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)		3	3			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	3	3			100%
		2. Thalweg centering at downstream of meander (Glide)	3	3			100%
	<b>Totals</b>					0	0
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	4	4			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	4	4			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	4	4			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	4	4			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	4	4			100%

**Table 6** Vegetation Condition Assessment

Assessment Date: 1/10/2023

Mill Dam Creek Stream Restoration Site, DMS Project # 97136

Planted Acreage 29.5

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
<b>1. Bare Areas</b>	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	0	0.00	0.0%
<b>2. Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Pattern and Color	0	0.00	0.0%
<b>Total</b>				0	0.00	0.0%
<b>3. Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	0	0.00	0.0%
<b>Cumulative Total</b>				0	0.00	0.0%
<b>Easement Acreage 20.6</b>						
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
<b>4. Invasive Areas of Concern</b>	Areas or points (if too small to render as polygons at map scale).	1000 SF	Pattern and Color	0	0.00	0.0%
<b>5. Easement Encroachment Areas</b>	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

## Photo Reference Photos



PP1 – MY00 – 4/17/20



PP1 – MY03 – 1/11/23



PP2 – MY00 – 4/17/20



PP2 – MY03 – 1/11/23



PP3 – MY00 – 4/17/20



PP3 – MY03 – 1/11/23



PP4 – MY00 – 4/17/20



PP4 – MY03 – 1/11/23



PP5 – MY00 – 4/17/20



PP5 – MY03 – 1/10/23



PP6 – MY00 – 4/16/20



PP6 – MY03 – 1/10/23





PP7 – MY00 – 4/16/20



PP7 – MY03 – 1/10/23



PP8 – MY00 – 4/16/20



PP8 – MY03 – 1/9/23



PP9 – MY00 – 4/17/20



PP9 – MY03 – 1/9/23



PP10 – MY00 – 4/17/20



PP10 – MY03 – 1/9/23



PP11 – MY00 – 4/16/20



PP11 – MY03 – 1/9/23



PP12 – MY00 – 4/16/20



PP12 – MY03 – 1/9/23

## Vegetation Monitoring Plot Photos



Vegetation Plot 1 – MY00 – 4/17/20



Vegetation Plot 1 – MY03 – 8/4/22



Vegetation Plot 2 – MY00 – 4/17/20



Vegetation Plot 2 – MY03 – 8/4/22



Vegetation Plot 3 – MY00 – 4/17/20



Vegetation Plot 3 – MY03 – 8/4/22



Vegetation Plot 4 – MY00 – 4/17/20



Vegetation Plot 4 – MY03 – 8/4/22



Vegetation Plot 5 – MY00 – 4/17/20



Vegetation Plot 05 – MY03 – 8/3/22



Vegetation Plot 6 – MY00 – 4/17/20



Vegetation Plot 6 – MY03 – 8/3/22



Vegetation Plot 7 – MY00 – 4/17/20




Vegetation Plot 7 – MY03 – 8/3/22



Vegetation Plot 8 – MY00 – 4/17/20



Vegetation Plot 8 – MY03 – 8/2/22



Vegetation Plot 9 – MY00 – 4/16/20



Vegetation Plot 9 – MY03 – 8/2/22



Vegetation Plot 10 – MY00 – 4/16/20



Vegetation Plot 10 – MY03 – 8/2/22



Vegetation Plot 11 – MY00 – 4/16/20



Vegetation Plot 11 – MY03 – 8/3/22



Vegetation Plot 12 – MY00 – 4/16/20



Vegetation Plot 12 – MY03 – 8/3/22



Vegetation Plot 13 – MY00 – 4/16/20



Vegetation Plot 13 – MY03 – 8/3/22



Vegetation Plot 14 – MY00 – 4/17/20



Vegetation Plot 14 – MY03 – 8/2/22



Vegetation Plot 15 – MY00 – 4/17/20



Vegetation Plot 15 – MY03 – 8/2/22



Vegetation Plot 16 – MY00 – 4/17/20



Vegetation Plot 16 – MY03 – 8/2/22



Vegetation Plot 17 – MY00 – 4/16/20



Vegetation Plot 17 – MY03 – 8/4/22



Vegetation Plot 18 – MY00 – 4/16/20



Vegetation Plot 18 – MY03 – 8/4/22





Vegetation Plot R1 – MY03 – 8/4/22



Vegetation Plot R2 – MY03 – 8/4/22



Vegetation Plot R3 – MY03 – 8/4/22



Vegetation Plot R4 – MY03 – 8/3/22



Vegetation Plot R5 – MY03 – 8/3/22



Vegetation Plot R6 – MY03 – 8/3/22



Vegetation Plot R7 – MY03 – 8/2/22



Vegetation Plot R8 – MY03 – 8/3/22



Vegetation Plot R9 – MY03 – 8/3/22



Vegetation Plot R10 – MY03 – 8/2/22



Vegetation Plot R11 – MY03 – 8/4/22



Vegetation Plot R12 – MY03 – 8/4/22

# **APPENDIX C**

## Vegetation Plot Data

**Table 7. Species and Quantity – 2021 Supplemental Planting  
Mill Dam Creek Restoration Site, DMS Project #97136**

Species	Quantity	Size
Eastern Sycamore ( <i>Platanus occidentalis</i> )	5	1 gallon
River Birch ( <i>Betula nigra</i> )	5	1 gallon
Buttonbush ( <i>Cephalanthus occidentalis</i> )	5	1 gallon
Black Willow ( <i>Salix nigra</i> )	5	1 gallon
Silky Dogwood ( <i>Cornus amomum</i> )	5	1 gallon
Willow Oak ( <i>Quercus phellos</i> )	3	1 gallon
Pin Oak ( <i>Quercus palustris</i> )	2	1 gallon

<b>Table 8. Stem Count by Plot and Species</b>																
<b>Mill Dam Creek Restoration Site, DMS Project #97136</b>																
Species	Current Plot Data (MY03 2022)															
	Plot 01		Plot 02		Plot 03		Plot 04		Plot 05		Plot 06		Plot 07		Plot 08	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Holly ( <i>Ilex opaca</i> )																
American Hornbeam ( <i>Carpinus caroliniana</i> )																
American Sycamore ( <i>Platanus occidentalis</i> )	2	3	5	5	2	2	6	6	2	3	5	5	1	6	3	24
Black Cherry ( <i>Prunus serotina</i> )														2		
Black Walnut ( <i>Juglans nigra</i> )						3								1		
Black Willow ( <i>Salix nigra</i> )																
Boxelder ( <i>Acer negundo</i> )																
Buttonbush ( <i>Cephalanthus occidentalis</i> )											1	1				
Eastern Red Cedar ( <i>Juniperus virginiana</i> )																
Elderberry ( <i>Sambucus canadensis</i> )																1
Flowering Dogwood ( <i>Cornus florida</i> )																
Ironwood ( <i>Ostrya virginiana</i> )																
Northern Red Oak ( <i>Quercus rubra</i> )					1	1							1	1		1
Oak ( <i>Quercus sp.</i> )																
Persimmon ( <i>Diospyros virginiana</i> )		2														
Pin Oak ( <i>Quercus palustris</i> )													11	11		
Red Maple ( <i>Acer rubrum</i> )				2				8								1
River Birch ( <i>Betula nigra</i> )	5	5	4	4			5	5	4	4	2	2	3	3	1	1
Sassafras ( <i>Sassafras albidum</i> )																
Shortleaf Pine ( <i>Pinus echinata</i> )																
Silky Dogwood ( <i>Cornus amomum</i> )											2	2				1
Silver Willow ( <i>Salix sericea</i> )																
Southern Red Oak ( <i>Quercus falcata</i> )																
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )							1	1					1	1		
Tag alder ( <i>Alnus serrulata</i> )																1
Tulip Poplar ( <i>Liriodendron tulipifera</i> )	1	1			3	3	2	2	1	1			2	2	7	7
Water Oak ( <i>Quercus nigra</i> )																
Witch Hazel ( <i>Hamamelis virginiana</i> )																
White Oak ( <i>Quercus alba</i> )													1	1		
Willow Oak ( <i>Quercus phellos</i> )	7	7	11	11	6	6	5	5	11	11			1	1	8	8
Unknown																
<b>Stem count</b>	15	18	20	22	12	15	19	27	18	19	10	10	21	29	19	45
<b>size (ares)</b>	1		1		1		1		1		1		1		1	
<b>size (ACRES)</b>	0.025		0.025		0.025		0.025		0.025		0.025		0.025		0.025	
<b>Species count</b>	4	5	3	4	4	5	5	6	4	4	4	4	8	10	4	9
<b>Stems per ACRE</b>	607	728	809	890	486	607	769	1,093	728	769	405	405	850	1,174	769	1,821

**Table 8. Stem Count by Plot and Species**  
**Mill Dam Creek Restoration Site, DMS Project #97136**

Species	Current Plot Data (MY03 2022)															
	Plot 09		Plot 10		Plot 11		Plot 12		Plot 13		Plot 14		Plot 15		Plot 16	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Holly ( <i>Ilex opaca</i> )																
American Hornbeam ( <i>Carpinus caroliniana</i> )																
American Sycamore ( <i>Platanus occidentalis</i> )	1	11	6	9	1	1	2	2	7	6	12	8	31			
Black Cherry ( <i>Prunus serotina</i> )																
Black Walnut ( <i>Juglans nigra</i> )							2		2		1		3			
Black Willow ( <i>Salix nigra</i> )					1	2			3	4						
Boxelder ( <i>Acer negundo</i> )											5					
Buttonbush ( <i>Cephalanthus occidentalis</i> )																
Eastern Red Cedar ( <i>Juniperus virginiana</i> )							4									
Elderberry ( <i>Sambucus canadensis</i> )																
Flowering Dogwood ( <i>Cornus florida</i> )																
Ironwood ( <i>Ostrya virginiana</i> )																
Northern Red Oak ( <i>Quercus rubra</i> )																
Oak ( <i>Quercus sp.</i> )																
Persimmon ( <i>Diospyros virginiana</i> )		1							2	5				1	1	
Pin Oak ( <i>Quercus palustris</i> )	2	2							4	4						
Red Maple ( <i>Acer rubrum</i> )																
River Birch ( <i>Betula nigra</i> )	5	6	7	7					1	1			7	7	8	8
Sassafras ( <i>Sassafras albidum</i> )								1								
Shortleaf Pine ( <i>Pinus echinata</i> )								2								
Silky Dogwood ( <i>Cornus amomum</i> )																
Silver Willow ( <i>Salix sericea</i> )																
Southern Red Oak ( <i>Quercus falcata</i> )																
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )											1	1	3	3	1	1
Tag alder ( <i>Alnus serrulata</i> )												2				
Tulip Poplar ( <i>Liriodendron tulipifera</i> )	1	1			3	3	8	10	2	2	5	5	1	3	1	1
Water Oak ( <i>Quercus nigra</i> )								3								
Witch Hazel ( <i>Hamamelis virginiana</i> )																
White Oak ( <i>Quercus alba</i> )	1	1					4	4	1	1						
Willow Oak ( <i>Quercus phellos</i> )	7	7	3	3	4	4	6	6	4	4	20	21	5	5	8	8
Unknown																
<b>Stem count</b>	17	29	16	19	9	10	18	34	19	30	32	47	24	52	19	19
<b>size (ares)</b>	1		1		1		1		1		1		1		1	
<b>size (ACRES)</b>	0.025		0.025		0.025		0.025		0.025		0.025		0.025		0.025	
<b>Species count</b>	6	7	3	3	4	4	3	9	8	9	4	7	5	6	5	5
<b>Stems per ACRE</b>	688	1,174	647	769	364	405	728	1,376	769	1,214	1,295	1,902	971	2,104	769	769

**Table 8. Stem Count by Plot and Species**  
**Mill Dam Creek Restoration Site, DMS Project #97136**

Species	Current Plot Data (MY03 2022)															
	Plot 17		Plot 18		Plot R1		Plot R2		Plot R3		Plot R4		Plot R5		Plot R6	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Holly ( <i>Ilex opaca</i> )																
American Hornbeam ( <i>Carpinus caroliniana</i> )																
American Sycamore ( <i>Platanus occidentalis</i> )	3	7	11	39	3	3	5	5	3	3	7	7	11	11	2	2
Black Cherry ( <i>Prunus serotina</i> )																1
Black Walnut ( <i>Juglans nigra</i> )		1		2										2		1
Black Willow ( <i>Salix nigra</i> )																
Boxelder ( <i>Acer negundo</i> )				8								1				
Buttonbush ( <i>Cephalanthus occidentalis</i> )																
Eastern Red Cedar ( <i>Juniperus virginiana</i> )														2		
Elderberry ( <i>Sambucus canadensis</i> )																
Flowering Dogwood ( <i>Cornus florida</i> )																
Ironwood ( <i>Ostrya virginiana</i> )		8														
Northern Red Oak ( <i>Quercus rubra</i> )																
Oak ( <i>Quercus sp.</i> )																
Persimmon ( <i>Diospyros virginiana</i> )													1	1		
Pin Oak ( <i>Quercus palustris</i> )																
Red Maple ( <i>Acer rubrum</i> )						14		5						5		
River Birch ( <i>Betula nigra</i> )								5	5						3	3
Sassafras ( <i>Sassafras albidum</i> )																
Shortleaf Pine ( <i>Pinus echinata</i> )																6
Silky Dogwood ( <i>Cornus amomum</i> )																
Silver Willow ( <i>Salix sericea</i> )																
Southern Red Oak ( <i>Quercus falcata</i> )																
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )						1	1	2	2	2	2				1	1
Tag alder ( <i>Alnus serrulata</i> )																
Tulip Poplar ( <i>Liriodendron tulipifera</i> )			5	6	1	1				3	3	1	1	1	1	3
Water Oak ( <i>Quercus nigra</i> )																
Witch Hazel ( <i>Hamamelis virginiana</i> )																
White Oak ( <i>Quercus alba</i> )																
Willow Oak ( <i>Quercus phellos</i> )	4	4	14	14	7	7	2	2	4	4	6	6	5	5	11	11
Unknown																
<b>Stem count</b>	7	20	30	69	12	26	14	19	12	12	14	15	18	27	20	28
<b>size (ares)</b>	1		1		1		1		1		1		1		1	
<b>size (ACRES)</b>	0.025		0.025		0.025		0.025		0.025		0.025		0.025		0.025	
<b>Species count</b>	2	4	3	5	4	5	4	5	4	4	3	4	4	7	5	8
<b>Stems per ACRE</b>	283	809	1,214	2,792	486	1,052	567	769	486	486	567	607	728	1,093	809	1,133

<b>Table 8. Stem Count by Plot and Species</b>												
<b>Mill Dam Creek Restoration Site, DMS Project #97136</b>												
<b>Species</b>	<b>Current Plot Data (MY03 2022)</b>											
	<b>Plot R7</b>		<b>Plot R8</b>		<b>Plot R9</b>		<b>Plot R10</b>		<b>Plot R11</b>		<b>Plot R12</b>	
	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>
American Holly ( <i>Ilex opaca</i> )												
American Hornbeam ( <i>Carpinus caroliniana</i> )												
American Sycamore ( <i>Platanus occidentalis</i> )	28	28	2	2	9	9	7	7	7	7	15	15
Black Cherry ( <i>Prunus serotina</i> )		3										
Black Walnut ( <i>Juglans nigra</i> )				1				3		3		3
Black Willow ( <i>Salix nigra</i> )			2	2	1	1	2	2				
Boxelder ( <i>Acer negundo</i> )										49		
Buttonbush ( <i>Cephalanthus occidentalis</i> )												
Eastern Red Cedar ( <i>Juniperus virginiana</i> )												
Elderberry ( <i>Sambucus canadensis</i> )												
Flowering Dogwood ( <i>Cornus florida</i> )		3										
Ironwood ( <i>Ostrya virginiana</i> )								3				
Northern Red Oak ( <i>Quercus rubra</i> )												
Oak ( <i>Quercus sp.</i> )												
Persimmon ( <i>Diospyros virginiana</i> )												
Pin Oak ( <i>Quercus palustris</i> )												
Red Maple ( <i>Acer rubrum</i> )		1										
River Birch ( <i>Betula nigra</i> )	7	7	3	3	6	6	10	10	5	5	26	26
Sassafras ( <i>Sassafras albidum</i> )												
Shortleaf Pine ( <i>Pinus echinata</i> )												
Silky Dogwood ( <i>Cornus amomum</i> )											1	1
Silver Willow ( <i>Salix sericea</i> )								2				
Southern Red Oak ( <i>Quercus falcata</i> )												
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )	1	1			1	1			1	1		
Tag alder ( <i>Alnus serrulata</i> )												
Tulip Poplar ( <i>Liriodendron tulipifera</i> )	6	6	2	2			4	4	10	10	3	3
Water Oak ( <i>Quercus nigra</i> )												
Witch Hazel ( <i>Hamamelis virginiana</i> )								2				
White Oak ( <i>Quercus alba</i> )												
Willow Oak ( <i>Quercus phellos</i> )	5	5	3	3	2	2	4	4	4	4	5	5
Unknown												
<b>Stem count</b>	47	54	12	13	19	19	27	37	27	79	50	53
<b>size (ares)</b>	1		1		1		1		1		1	
<b>size (ACRES)</b>	0.025		0.025		0.025		0.025		0.025		0.025	
<b>Species count</b>	5	8	5	6	5	5	5	9	5	7	5	6
<b>Stems per ACRE</b>	1,902	2,185	486	526	769	769	1,093	1,497	1,093	3,197	2,023	2,145



Table 8. Stem Count by Plot and Species								
Mill Dam Creek Restoration Site, DMS Project #97136								
Species	Annual Means							
	MY03 (2022)		MY02 (2021)		MY01 (2020)		MY00 (2020)	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Holly ( <i>Ilex opaca</i> )						1		
American Hornbeam ( <i>Carpinus caroliniana</i> )						2		
American Sycamore ( <i>Platanus occidentalis</i> )	163	272	204	232	159	207	88	88
Black Cherry ( <i>Prunus serotina</i> )		6						
Black Walnut ( <i>Juglans nigra</i> )		28		13		6		4
Black Willow ( <i>Salix nigra</i> )	9	11	39	43	14	14	5	5
Boxelder ( <i>Acer negundo</i> )		63		37		20		
Buttonbush ( <i>Cephalanthus occidentalis</i> )	1	1						
Eastern Red Cedar ( <i>Juniperus virginiana</i> )		6				1		
Elderberry ( <i>Sambucus canadensis</i> )		1		1		2		
Flowering Dogwood ( <i>Cornus florida</i> )		3						
Ironwood ( <i>Ostrya virginiana</i> )		11						
Northern Red Oak ( <i>Quercus rubra</i> )	2	3		1		1		1
Oak ( <i>Quercus sp.</i> )							206	206
Persimmon ( <i>Diospyros virginiana</i> )	4	10					1	1
Pin Oak ( <i>Quercus palustris</i> )	17	17	22	22	20	20		
Red Maple ( <i>Acer rubrum</i> )		36				8		
River Birch ( <i>Betula nigra</i> )	117	118	76	76	83	85	107	107
Sassafras ( <i>Sassafras albidum</i> )		1						
Shortleaf Pine ( <i>Pinus echinata</i> )		8						
Silky Dogwood ( <i>Cornus amomum</i> )	3	4						
Silver Willow ( <i>Salix sericea</i> )		2						
Southern Red Oak ( <i>Quercus falcata</i> )			1	1		5		
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )	16	16	14	14	15	15	20	20
Tag alder ( <i>Alnus serrulata</i> )		3						
Tulip Poplar ( <i>Liriodendron tulipifera</i> )	76	81	88	92	99	109	172	172
Water Oak ( <i>Quercus nigra</i> )		3						
Witch Hazel ( <i>Hamamelis virginiana</i> )		2						
White Oak ( <i>Quercus alba</i> )	7	7	12	13	10	12		
Willow Oak ( <i>Quercus phellos</i> )	182	183	180	180	220	223	30	30
Unknown							89	89
<b>Stem count</b>	597	896	636	725	620	731	718	723
<b>size (ares)</b>	30		30		30		30	
<b>size (ACRES)</b>	0.741		0.741		0.741		0.741	
<b>Species count</b>	12	26	9	13	8	17	9	11
<b>Stems per ACRE</b>	805	1,209	858	978	836	986	969	975

# **APPENDIX D**

## Stream Measurement and Geomorphology Data

<b>Table 9a. UTHC-1 Data Summary</b>							
<b>Mill Dam Creek Restoration Site, DMS Project #97136</b>							
<b>Parameter</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach(es) Data</b>	<b>Design</b>	<b>As-built</b>			
<b>Dimension - Riffle</b>				Min	Mean	Max	n
Bankfull Width (ft)	5.8 – 10.6	9.0 – 10.0	6.5 – 9	6.0	7.6	8.9	3
Floodprone Width (ft)	9.0 – 27.3	13 – 21	50	59.1	64.6	68.3	3
Bankfull Mean Depth (ft)	0.4 – 0.8	1.1 – 1.2	0.5 – 0.7	0.6	0.7	0.7	3
Bankfull Max Depth (ft)	0.4 – 1.2	1.3 – 1.5	0.8 – 1.0	1.0	1.1	1.2	3
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	2.8 – 4.5	10.4 – 10.7	3.4 – 6.1	4.5	5.1	5.5	3
Width/Depth Ratio	7.6 – 28.2	8 – 10	12.4 – 13.4	8.2	11.6	14.4	3
Entrenchment Ratio	1.2 – 2.6	1.3 – 2.3	5.6 – 7.7	6.6	8.7	11.0	3
Bank Height Ratio	1.0 – 10.4	1.0	1.0	1.0	1.0	1.0	3
<b>Pattern</b>							
Channel Beltwidth (ft)	*	45	26 – 61	26 – 61			
Radius of Curvature (ft)	*	13 – 42	18 – 27	18 – 27			
Rc:Bankfull width (ft/ft)	*	1.3 – 4.4	2.0 – 4.1	2.0 – 4.1			
Meander Wavelength (ft)	*	93 – 136	54 – 125	54 – 125			
Meander Width Ratio	*	4.5 – 5.0	4.0 – 7.5	4.0 – 7.5			
Riffle Length (ft)	*			4.2	27.2	40.9	30
Riffle Slope (ft/ft)	0.024 – 0.033	0.013 – 0.028	0.018 – 0.046	0.011	0.024	0.059	30
Pool Length (ft)	*			9.8	61.1	161.9	28
Pool Spacing (ft)	*	30 – 59	48 – 70	31.3	59.3	118.6	27
SC% / Sa% / G% / C% / B% / Be%	2/18/51/28/0/0			1/19/51/26/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	1.3/18/37/97/130	Gravel	Gravel	1.3/9.7/31/91/147			
Channel length (ft)	1,874		1,739	1,739			
Drainage Area (acres)	114	Variable	114	114			
Rosgen Classification	F4	B4c	C4	C4			
Sinuosity	1.2	1.2	1.2	1.2			
Water Surface Slope (ft/ft)	0.021	0.013	0.025	0.026			

\* : no data shown due to channelization / lack of bed diversity

<b>Table 9b. UTHC3 Baseline Stream Data Summary</b>							
<b>Mill Dam Creek Restoration Site, DMS Project #97136</b>							
<b>Parameter</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach(es) Data (SF)</b>	<b>Design</b>	<b>As-built</b>			
<b>Dimension - Riffle</b>				Min	Mean	Max	n
Bankfull Width (ft)	8.5 – 14.1	9.0 – 10.0	12	10.9	11.3	11.7	2
Floodprone Width (ft)	17.1	13 – 21	68	69.4	72.6	75.8	2
Bankfull Mean Depth (ft)	0.8 – 1.6	1.1 – 1.2	0.9	1.0	1.1	1.1	2
Bankfull Max Depth (ft)	1.1 – 2.0	1.3 – 1.5	1.5	1.4	1.5	1.7	2
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	8.5 – 12.5	10.4 – 10.7	11.4	10.6	12.0	13.3	2
Width/Depth Ratio	17	8 – 10	12.7	10.2	10.7	11.1	2
Entrenchment Ratio	1.2	1.3 – 2.3	5.7	5.9	6.5	7.0	2
Bank Height Ratio	3.2	1.0	1.0	1.0	1.0	1.0	2
<b>Pattern</b>							
Channel Beltwidth (ft)	*	45	39 – 57	39 – 57			
Radius of Curvature (ft)	*	13 – 42	24 – 36	24 – 36			
Rc:Bankfull width (ft/ft)	*	1.3 – 4.4	24 – 36	24 – 36			
Meander Wavelength (ft)	*	93 – 136	111 – 173	111 – 173			
Meander Width Ratio	*	4.5 – 5.0	3.3 – 4.8	3.3 – 4.8			
<b>Profile</b>							
Riffle Length (ft)	*			18.2	46.0	85.8	18
Riffle Slope (ft/ft)	0.015	0.013 – 0.028	0.0007 – 0.032	0.003	0.015	0.040	18
Pool Length (ft)	*			15.9	26.6	49.1	17
Pool Spacing (ft)	*	30 – 59	52 – 101	48.8	75.5	113.5	16
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%	3/15/57/19/0/6			0/13/48/37/1/0			
d16 / d35 / d50 / d84 / d95 (mm)	2.7/15/26/40/92	Gravel	Gravel	2.5/23/48/125/165			
Channel length (ft)	1,411		1,325	1,325			
Drainage Area (acres)	297	Variable	297	297			
Rosgen Classification	F4	B4c	C4	C4			
Sinuosity	1.2	1.2	1.2	1.2			
Water Surface Slope (ft/ft)	0.014	0.013	0.015	0.015			

\* : no data shown due to channelization / lack of bed diversity

<b>Table 9c. T1 Baseline Stream Data Summary</b>							
<b>Mill Dam Creek Restoration Site, DMS Project #97136</b>							
<b>Parameter</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach(es) Data (SF)</b>	<b>Design</b>	<b>As-built</b>			
<b>Dimension – Riffle</b>							
Bankfull Width (ft)	4.1 – 7.5		6.5	6.5			
Floodprone Width (ft)	6.0 – 32.8		35	48.4			
Bankfull Mean Depth (ft)	0.5 – 0.7		0.5	0.6			
Bankfull Max Depth (ft)	0.8 – 1.0		0.8	1.2			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	2.7 – 3.8		3.4	3.9			
Width/Depth Ratio	6.2 – 14.9	12 – 18	12.4	10.9			
Entrenchment Ratio	1.5 – 4.4	2.2+	5.4	7.5			
Bank Height Ratio	1.0 – 4.5	1.0 – 1.1	1.0	1.0			
<b>Pattern</b>							
Channel Beltwidth (ft)	*		23 – 41	23 – 41			
Radius of Curvature (ft)	*		15 – 22	15 – 22			
Rc:Bankfull width (ft/ft)	*		2.2 – 3.4	2.2 – 3.4			
Meander Wavelength (ft)	*		60 – 83	60 – 83			
Meander Width Ratio	*		3.5 – 6.3	3.5 – 6.3			
<b>Profile</b>							
Riffle Length (ft)	*			7.8	22.0	42.2	16
Riffle Slope (ft/ft)	0.019 – 0.028		0.015 – 0.60	0.002	0.022	0.035	16
Pool Length (ft)	*			3.5	12.6	20.1	16
Pool Spacing (ft)	*		25 – 63	24.4	41.3	58.4	15
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%	31/21/44/4/1/0			2/15/66/17/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	0.13/0.37/3/38/66	Gravel	Gravel	1.9/8.8/22/67/94			
Channel length (ft)	764		751	751			
Drainage Area (acres)	43	Variable	43	43			
Rosgen Classification	B4, C4, G4	B4c	C4b	C4b			
Sinuosity	1.1	1.1 – 1.3	1.1	1.1			
Water Surface Slope (ft/ft)	0.026	N/A	0.026	0.025			

\* : no data shown due to channelization / lack of bed diversity

<b>Table 9d. T1A Baseline Stream Data Summary</b>							
<b>Mill Dam Creek Restoration Site, DMS Project #97136</b>							
<b>Parameter</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach(es) Data (SF)</b>	<b>Design</b>	<b>As-built</b>			
<b>Dimension - Riffle</b>				Min	Mean	Max	n
Bankfull Width (ft)	7.1		5.5	5.4	5.6	5.8	2
Floodprone Width (ft)	7.7		35	44.5	49.4	54.4	2
Bankfull Mean Depth (ft)	0.4		0.5	0.3	0.4	0.4	2
Bankfull Max Depth (ft)	0.5		0.7	0.7	0.7	0.7	2
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	2.8		2.5	1.8	2.1	2.3	2
Width/Depth Ratio	18.2	12 – 18	12.1	14.1	15.0	15.9	2
Entrenchment Ratio	1.1	2.2+	6.4	7.7	8.9	10.1	2
Bank Height Ratio	19.6	1.0 – 1.1	1.0	1.0	1.0	1.0	2
<b>Pattern</b>							
Channel Beltwidth (ft)	*		20 – 28	20 – 28			
Radius of Curvature (ft)	*		15 – 22	15 – 22			
Rc:Bankfull width (ft/ft)	*		2.3 – 3.4	2.3 – 3.4			
Meander Wavelength (ft)	*		72 – 84	72 – 84			
Meander Width Ratio	*		3.6 – 5.1	3.6 – 5.1			
<b>Profile</b>							
Riffle Length (ft)				1.4	20.7	51.8	16
Riffle Slope (ft/ft)	0.025		0.020 – 0.062	0.000	0.025	0.046	16
Pool Length (ft)				4.9	14.7	27.2	16
Pool Spacing (ft)	*		32 – 58	32.8	44.7	65.8	15
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%	31/51/12/6/0/0			5/19/62/14/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	0.062/0.072/0.13/2.9/71	Gravel	Gravel	0.7/5.8/20/59/99			
Channel length (ft)	746		795	795			
Drainage Area (acres)	29	Variable	29	29			
Rosgen Classification	F4	B4c	C4b	C4b			
Sinuosity	1.1	1.1 – 1.3	1.1	1.1			
Water Surface Slope (ft/ft)	0.022	N/A	0.030	0.030			

\* : no data shown due to channelization / lack of bed diversity

<b>Table 9e. T2-2 Baseline Stream Data Summary</b>							
<b>Mill Dam Creek Restoration Site, DMS Project #97136</b>							
<b>Parameter</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach(es) Data</b>	<b>Design</b>	<b>As-built</b>			
<b>Dimension - Riffle</b>							
Bankfull Width (ft)	3.1		4.5	4.7			
Floodprone Width (ft)	4		22	24.1			
Bankfull Mean Depth (ft)	0.5		0.4	0.5			
Bankfull Max Depth (ft)	0.8		0.6	0.9			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	1.5		1.7	2.3			
Width/Depth Ratio	6.3	12 – 18	12.0	9.9			
Entrenchment Ratio	1.3	2.2+	4.9	5.1			
Bank Height Ratio	3.3	1.0 – 1.1	1.0	1.0			
<b>Pattern</b>							
Channel Beltwidth (ft)	*		N/A	N/A			
Radius of Curvature (ft)	*		N/A	N/A			
Rc:Bankfull width (ft/ft)	*		N/A	N/A			
Meander Wavelength (ft)	*		N/A	N/A			
Meander Width Ratio	*		N/A	N/A			
<b>Profile</b>				<b>Min</b>	<b>Mean</b>	<b>Max</b>	<b>n</b>
Riffle Length (ft)				1.6	13.2	40.9	8
Riffle Slope (ft/ft)	0.04		0.024-0.063	0.023	0.049	0.099	8
Pool Length (ft)				3.6	14.8	31.4	7
Pool Spacing (ft)	*		21 – 34	24.1	37.8	55.6	6
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%	11/14/63/13/0/0			14/30/27/30/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	0.26/13/21/58/84	Gravel	Gravel	0.1/0.7/6/87/130			
Channel length (ft)	232		265	265			
Drainage Area (acres)	16	Variable	16	16			
Rosgen Classification	G4	B4c	C4b	C4b			
Sinuosity	1.1	1.1 – 1.3	1.1	1.1			
Water Surface Slope (ft/ft)	0.038	N/A	0.042	0.040			

\* : no data shown due to channelization / lack of bed diversity

<b>Table 9f. T3 Baseline Stream Data Summary</b>							
<b>Mill Dam Creek Restoration Site, DMS Project #97136</b>							
<b>Parameter</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach(es) Data</b>	<b>Design</b>	<b>As-built</b>			
<b>Dimension - Riffle</b>							
Bankfull Width (ft)	3.5		4.5	4.7			
Floodprone Width (ft)	4.2		18	19.2			
Bankfull Mean Depth (ft)	0.3		0.4	0.4			
Bankfull Max Depth (ft)	0.4		0.6	0.7			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	1.1		1.7	1.9			
Width/Depth Ratio	11.3	12 – 18	12.0	11.6			
Entrenchment Ratio	1.2	2.2+	4.0	4.1			
Bank Height Ratio	3.3	1.0 – 1.1	1.0	1.0			
<b>Pattern</b>							
Channel Beltwidth (ft)	*		N/A	N/A			
Radius of Curvature (ft)	*		N/A	N/A			
Rc:Bankfull width (ft/ft)	*		N/A	N/A			
Meander Wavelength (ft)	*		N/A	N/A			
Meander Width Ratio	*		N/A	N/A			
<b>Profile</b>				Min	Mean	Max	n
Riffle Length (ft)				2.2	13.3	25.7	13
Riffle Slope (ft/ft)	0.058		0.051 – 0.074	0.032	0.058	0.125	13
Pool Length (ft)				3.4	9.5	20.7	12
Pool Spacing (ft)	*		20 – 30	22.8	28.2	46.7	11
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%	28/5/38/27/4			6/11/71/13/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	0.062/3.1/25/130/240	Gravel	Gravel	1.7/7.8/28/61/84			
Channel length (ft)	378		369	369			
Drainage Area (acres)	7	Variable	7	7			
Rosgen Classification	G4	B4c	C4b	C4b			
Sinuosity	1.1	1.1 – 1.3	1.1	1.1			
Water Surface Slope (ft/ft)	0.059	N/A	0.059	0.057			

\* : no data shown due to channelization / lack of bed diversity



<b>Table 9g. T4 Baseline Stream Data Summary</b>							
<b>Mill Dam Creek Restoration Site, DMS Project #97136</b>							
<b>Parameter</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach(es) Data</b>	<b>Design</b>	<b>As-built</b>			
<b>Dimension - Riffle</b>							
Bankfull Width (ft)	2.5		4.5	4.0			
Floodprone Width (ft)	4.7		16	18.7			
Bankfull Mean Depth (ft)	0.3		0.6	0.5			
Bankfull Max Depth (ft)	0.4		0.6	0.8			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	0.7		1.7	1.9			
Width/Depth Ratio	9.4	12 – 18	12.0	8.3			
Entrenchment Ratio	1.9	2.2+	3.6	4.7			
Bank Height Ratio	6.9	1.0 – 1.1	1.0	1.0			
<b>Pattern</b>							
Channel Beltwidth (ft)	*		N/A	N/A			
Radius of Curvature (ft)	*		N/A	N/A			
Rc:Bankfull width (ft/ft)	*		N/A	N/A			
Meander Wavelength (ft)	*		N/A	N/A			
Meander Width Ratio	*		N/A	N/A			
<b>Profile</b>				<b>Min</b>	<b>Mean</b>	<b>Max</b>	<b>n</b>
Riffle Length (ft)				7.9	13.4	22.2	7
Riffle Slope (ft/ft)	0.1		0.102 – 0.103	0.039	0.11	0.23	7
Pool Length (ft)				3.2	5.4	11.0	7
Pool Spacing (ft)	*		24 – 27	9.5	19.5	26.5	6
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%	12/65/13/8/2/0			0/15/77/8/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	0.11/0.16/0.21/4.3/120	Gravel	Gravel	2.2/9.6/15/48/76			
Channel length (ft)	151		151	151			
Drainage Area (acres)	3	Variable	3	3			
Rosgen Classification	B4	B4c	C4b	C4b			
Sinuosity	1.0	1.1 – 1.3	1.0	1.0			
Water Surface Slope (ft/ft)	0.089	N/A	0.113	0.109			

\* : no data shown due to channelization / lack of bed diversity

<b>Table 9h. T6-2 Baseline Stream Data Summary</b>							
<b>Mill Dam Creek Restoration Site, DMS Project #97136</b>							
<b>Parameter</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach(es) Data</b>	<b>Design</b>	<b>As-built</b>			
<b>Dimension - Riffle</b>							
Bankfull Width (ft)	4.4		5.5	5.6			
Floodprone Width (ft)	5.4		24	27.4			
Bankfull Mean Depth (ft)	0.6		0.5	0.5			
Bankfull Max Depth (ft)	0.7		0.7	1.0			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	2.6		2.5	2.6			
Width/Depth Ratio	7.5	12 – 18	12.1	11.9			
Entrenchment Ratio	1.1	2.2+	4.4	4.9			
Bank Height Ratio	4.4	1.0 – 1.1	1.0	1.0			
<b>Pattern</b>							
Channel Beltwidth (ft)	*		N/A	N/A			
Radius of Curvature (ft)	*		N/A	N/A			
Rc:Bankfull width (ft/ft)	*		N/A	N/A			
Meander Wavelength (ft)	*		N/A	N/A			
Meander Width Ratio	*		N/A	N/A			
<b>Profile</b>				Min	Mean	Max	n
Riffle Length (ft)				15.4	25.1	37.9	15
Riffle Slope (ft/ft)	0.02		0.020 – 0.063	0.007	0.033	0.070	15
Pool Length (ft)				5.9	14.1	22.7	15
Pool Spacing (ft)	*		32 – 47	28.8	42.9	50.9	14
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% / Be%	7/33/60/0/0/0			1/16/53/30/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	0.19/1.6/4.1/13/27	Gravel	Gravel	1.7/16/38/93/140			
Channel length (ft)	621		658	658			
Drainage Area (acres)	29	Variable	29	29			
Rosgen Classification	G4	B4c	C4b	C4b			
Sinuosity	1.0	1.1 – 1.3	1.1	1.1			
Water Surface Slope (ft/ft)	0.041	N/A	0.034	0.037			

\* : no data shown due to channelization / lack of bed diversity

<b>Table 9i. T6A-2 Baseline Stream Data Summary</b>							
<b>Mill Dam Creek Restoration Site, DMS Project #97136</b>							
<b>Parameter</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach(es) Data</b>	<b>Design</b>	<b>As-built</b>			
<b>Dimension - Riffle</b>							
Bankfull Width (ft)	**		4.5	4.4			
Floodprone Width (ft)	**		24	25.3			
Bankfull Mean Depth (ft)	**		0.4	0.4			
Bankfull Max Depth (ft)	**		0.6	0.6			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	**		1.7	1.7			
Width/Depth Ratio	**	12 – 18	12.0	11.0			
Entrenchment Ratio	**	2.2+	5.3	5.8			
Bank Height Ratio	**	1.0 – 1.1	1.0	1.0			
<b>Pattern</b>							
Channel Beltwidth (ft)	**		N/A	N/A			
Radius of Curvature (ft)	**		N/A	N/A			
Rc:Bankfull width (ft/ft)	**		N/A	N/A			
Meander Wavelength (ft)	**		N/A	N/A			
Meander Width Ratio	**		N/A	N/A			
<b>Profile</b>				<b>Min</b>	<b>Mean</b>	<b>Max</b>	<b>n</b>
Riffle Length (ft)	**			9.3	14.8	24.0	3
Riffle Slope (ft/ft)	**		0.087 – 0.099	0.056	0.091	0.118	3
Pool Length (ft)	**			14.2	16.7	19.5	3
Pool Spacing (ft)	**		22 – 23	29.4	30.0	30.6	2
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%	**			0/14/70/16/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	**	Gravel	Gravel	2.6/25/36/64/85			
Channel length (ft)	97		101	101			
Drainage Area (acres)	9	Variable	9	9			
Rosgen Classification	**	B4c	C4b	C4b			
Sinuosity	**	1.1 – 1.3	1.1	1.1			
Water Surface Slope (ft/ft)	**	N/A	0.091	0.095			

\*\* Existing conditions are ponded

**Table 9j. T7-2 Baseline Stream Data Summary**

**Mill Dam Creek Restoration Site, DMS Project #97136**

Parameter	Pre-Existing Condition	Reference Reach(es) Data	Design	As-built			
<b>Dimension - Riffle</b>							
Bankfull Width (ft)	3.2		6.5	10.1			
Floodprone Width (ft)	4.6		28	47.4			
Bankfull Mean Depth (ft)	0.8		0.5	0.4			
Bankfull Max Depth (ft)	1.1		0.8	1.0			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	2.4		3.4	4.3			
Width/Depth Ratio	4.1	12 – 18	12.4	23.9			
Entrenchment Ratio	1.4	2.2+	4.3	4.7			
Bank Height Ratio	1.7	1.0 – 1.1	1.0	1.0			
<b>Pattern</b>							
Channel Beltwidth (ft)	*		20 – 24	20 – 24			
Radius of Curvature (ft)	*		15 – 22	15 – 22			
Rc:Bankfull width (ft/ft)	*		2.3 – 3.4	2.3 – 3.4			
Meander Wavelength (ft)	*		85 – 88	85 – 88			
Meander Width Ratio	*		3.1 – 3.7	3.1 – 3.7			
<b>Profile</b>							
Riffle Length (ft)				Min	Mean	Max	n
Riffle Slope (ft/ft)	0.032		0.017 – 0.043	4.5	32.4	68.1	6
Pool Length (ft)				4.9	12.5	19.7	6
Pool Spacing (ft)	*		36 – 57	45.7	54.6	86.6	5
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%	3/18/62/16/1/0			0/20/62/17/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	1.2/7.9/22/66/89	Gravel	Gravel	0.8/8.5/17/67/110			
Channel length (ft)	335		348	348			
Drainage Area (acres)	41	Variable	41	41			
Rosgen Classification	G4	B4c	C4b	C4b			
Sinuosity	1.1	1.1 – 1.3	1.1	1.1			
Water Surface Slope (ft/ft)	0.033	N/A	0.024	0.022			

\* : no data shown due to channelization / lack of bed diversity

**Table 9k. T8-2 Baseline Stream Data Summary**  
**Mill Dam Creek Restoration Site, DMS Project #97136**

Parameter	Pre-Existing Condition	Reference Reach(es) Data	Design	As-built			
<b>Dimension - Riffle</b>							
				Min	Mean	Max	n
Bankfull Width (ft)	3.6		5.5	5.5	5.6	5.7	2
Floodprone Width (ft)	4.1		25	34.8	39.1	43.4	2
Bankfull Mean Depth (ft)	0.7		0.5	0.6	0.6	0.6	2
Bankfull Max Depth (ft)	0.9		0.7	1.0	1.0	1.0	2
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	2.4		2.5	3.2	3.3	3.4	2
Width/Depth Ratio	5.5	12 – 18	12.1	9.1	9.6	10.1	2
Entrenchment Ratio	1.1	2.2+	4.4	6.3	7.0	7.6	2
Bank Height Ratio	2.5	1.0 – 1.1	1.0	1.0	1.0	1.0	2
<b>Pattern</b>							
Channel Beltwidth (ft)	*		N/A	N/A			
Radius of Curvature (ft)	*		N/A	N/A			
Rc:Bankfull width (ft/ft)	*		N/A	N/A			
Meander Wavelength (ft)	*		N/A	N/A			
Meander Width Ratio	*		N/A	N/A			
<b>Profile</b>							
Riffle Length (ft)				9.3	23.3	31.9	10
Riffle Slope (ft/ft)	0.041		0.043 – 0.050	0.033	0.048	0.063	10
Pool Length (ft)				7.9	13.4	16.6	10
Pool Spacing (ft)	*		32 - 45	34.1	42.2	53.6	9
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% / Be%	18/27/40/14/0/0			4/17/52/27/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	0.13/2.2/8.5/81/140	Gravel	Gravel	0.7/14/37/95/135			
Channel length (ft)	486		448	448			
Drainage Area (acres)	21	Variable	21	21			
Rosgen Classification	G4	B4c	C4b	C4b			
Sinuosity	1.1	1.1 – 1.3	1.1	1.1			
Water Surface Slope (ft/ft)	0.044	N/A	0.045	0.048			

\* : no data shown due to channelization / lack of bed diversity

**Table 9I. T8A Baseline Stream Data Summary**

**Mill Dam Creek Restoration Site, DMS Project #97136**

Parameter	Pre-Existing Condition	Reference Reach(es) Data	Design	As-built			
<b>Dimension - Riffle</b>							
				Min	Mean	Max	n
Bankfull Width (ft)	3.1		4.5	4.7	5.7	6.6	2
Floodprone Width (ft)	4.1		20	21.6	44.7	67.9	2
Bankfull Mean Depth (ft)	0.3		0.4	0.4	0.5	0.5	2
Bankfull Max Depth (ft)	0.9		0.6	0.9	1.0	1.1	2
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	1.0		1.7	2.6	2.7	2.9	2
Width/Depth Ratio	5.5	12 – 18	12.0	8.6	11.9	15.2	2
Entrenchment Ratio	1.1	2.2+	4.4	4.6	7.4	10.3	2
Bank Height Ratio	2.7	1.0 – 1.1	1.0	1.0	1.0	1.0	2
<b>Pattern</b>							
Channel Beltwidth (ft)	*		N/A	N/A			
Radius of Curvature (ft)	*		N/A	N/A			
Rc:Bankfull width (ft/ft)	*		N/A	N/A			
Meander Wavelength (ft)	*		N/A	N/A			
Meander Width Ratio	*		N/A	N/A			
<b>Profile</b>							
Riffle Length (ft)				12.3	22.7	42.7	7
Riffle Slope (ft/ft)	0.044		0.019 – 0.062	0.027	0.053	0.10	7
Pool Length (ft)				6.3	12.4	22.4	6
Pool Spacing (ft)	*		28 – 38	27.7	40.3	66.1	5
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%	100/0/0/0/0			4/17/54/25/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	0.062/0.062/0.062/0.062/0.062	Gravel	Gravel	1.8/23/32/84/135			
Channel length (ft)	258		262	262			
Drainage Area (acres)	7	Variable	7	7			
Rosgen Classification	G4	B4c	C4b	C4b			
Sinuosity	1.1	1.1 – 1.3	1.1	1.1			
Water Surface Slope (ft/ft)	0.052	N/A	0.044	0.047			

\* : no data shown due to channelization / lack of bed diversity

**Table 9m. T9 Baseline Stream Data Summary**  
**Mill Dam Creek Restoration Site, DMS Project #97136**

Parameter	Pre-Existing Condition	Reference Reach(es) Data	Design	As-built			
<b>Dimension - Riffle</b>							
Bankfull Width (ft)	2.9		5.5	4.1			
Floodprone Width (ft)	5.5		22	29.6			
Bankfull Mean Depth (ft)	0.7		0.5	0.7			
Bankfull Max Depth (ft)	0.9		0.7	0.9			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	2.0		2.5	2.8			
Width/Depth Ratio	4.3	12 – 18	12.1	6.0			
Entrenchment Ratio	1.9	2.2+	4.0	7.2			
Bank Height Ratio	1.7	1.0 – 1.1	1.0	1.0			
<b>Pattern</b>							
Channel Beltwidth (ft)	*		N/A	N/A			
Radius of Curvature (ft)	*		N/A	N/A			
Rc:Bankfull width (ft/ft)	*		N/A	N/A			
Meander Wavelength (ft)	*		N/A	N/A			
Meander Width Ratio	*		N/A	N/A			
<b>Profile</b>							
				Min	Mean	Max	n
Riffle Length (ft)				10.5	22.8	31.7	4
Riffle Slope (ft/ft)	0.031		0.037	0.033	0.039	0.056	4
Pool Length (ft)				3.9	6.2	7.7	3
Pool Spacing (ft)	*		34 – 36	37.02	39.1	41.1	2
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%	26/66/8/0/0/0			3/7/59/31/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	0.062/0.13/0.15/0.23/3.7	Gravel	Gravel	12/32/42/90/150			
Channel length (ft)	133		129	129			
Drainage Area (acres)	29	Variable	29	29			
Rosgen Classification	B4	B4c	C4b	C4b			
Sinuosity	1.0	1.1 – 1.3	1.1	1.1			
Water Surface Slope (ft/ft)	0.039	N/A	0.042	0.038			

\* : no data shown due to channelization / lack of bed diversity

**Table 10. Cross Section Dimensional Morphology Summary**  
**Mill Dam Creek Restoration Site, DMS Project #97136**

Dimension and Substrate	Cross-Section 1 (Riffle) Station 13+50, UTHC-1							Cross-Section 2 (Riffle) Station 19+25, UTHC-1							Cross-Section 3 (Pool) Station 19+50, UTHC-1						
	MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07	
Bankfull Elevation (ft) based on AB BKF area	948.8	948.8	948.9	948.9				931.0	930.9	930.7	930.9				930.3	930.1	930.0	930.2			
Bankfull Width (ft)	6.0	6.6	6.1	7.1				8.0	7.0	7.8	7.7				8.4	7.8	8.2	17.3			
Floodprone Width (ft)	66.3	66.6	67.4	67.1				68.3	70.7	69.6	68.6				---	---	---	---			
Bankfull Mean Depth (ft)	0.7	0.7	0.7	0.6				0.7	0.8	0.7	0.7				0.9	0.9	0.9	0.4			
Bankfull Max Depth (ft)	1.2	1.2	1.3	1.3				1.2	1.4	1.3	1.1				1.7	1.7	1.7	1.6			
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF area	4.5	4.5	4.5	4.5				5.3	5.3	5.3	5.3				7.4	7.4	7.4	7.4			
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF elevation	4.5	4.4	3.8	3.8				5.3	6.1	8.3	5.9				7.4	9.5	10.1	10.4			
Bankfull Width/Depth Ratio	8.2	9.6	8.3	11.4				12.1	9.2	11.6	11.4				---	---	---	---			
Bankfull Entrenchment Ratio	11.0	10.1	11.0	9.4				8.6	10.1	8.9	8.9				---	---	---	---			
Bankfull Bank Height Ratio	1.0	1.0	1.0	0.9				1.0	0.9	0.9	1.0				---	---	---	---			
d50 (mm)	48	48	37.0	---				24	40	22.0	---				---	---	---	---			
	Cross-Section 4 (Pool) Station 23+17, UTHC-1							Cross-Section 5 (Riffle) Station 23+32, UTHC-1							Cross-Section 6 (Riffle) Station 30+20, UTHC-2						
	MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07	
Bankfull Elevation (ft) based on AB BKF area	923.0	922.9	923.0	923.0				922.8	922.9	922.9	922.9				908.7	908.7	908.7	908.7			
Bankfull Width (ft)	13.1	12.1	12.0	12.5				8.9	8.6	9.6	9.0				22.6	22.8	23.0	22.8			
Floodprone Width (ft)	---	---	---	---				59.1	57.6	57.9	58.8				43.0	43.0	41.1	43.1			
Bankfull Mean Depth (ft)	1.2	1.3	1.3	1.2				0.6	0.6	0.6	0.6				2.5	2.4	2.4	2.4			
Bankfull Max Depth (ft)	2.2	2.4	2.3	2.3				1.0	0.9	0.9	1.0				3.7	3.6	3.7	3.5			
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF area	15.4	15.4	15.4	15.4				5.5	5.5	5.5	5.5				55.5	55.5	55.5	55.5			
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF elevation	15.4	16.8	16.6	16.4				5.5	4.9	4.7	5.0				55.5	55.9	54.9	56.5			
Bankfull Width/Depth Ratio	---	---	---	---				14.4	13.2	16.5	14.6				9.2	9.3	9.5	9.4			
Bankfull Entrenchment Ratio	---	---	---	---				6.6	6.7	6.0	6.5				1.9	1.9	1.8	1.9			
Bankfull Bank Height Ratio	---	---	---	---				1.0	0.8	0.9	0.9				1.0	1.0	1.0	1.0			
d50 (mm)	---	---	---	---				21	38	58	---				19	31	33.0	---			
	Cross-Section 7 (Riffle) Station 38+52, UTHC-2							Cross-Section 8 (Pool) Station 46+20, UTHC-3							Cross-Section 9 (Riffle) Station 46+48, UTHC-3						
	MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07	
Bankfull Elevation (ft) based on AB BKF area	883.7	883.7	883.8	883.8				871.2	871.2	870.3	870.4				871.0	870.9	871.0	871.3			
Bankfull Width (ft)	12.9	11.8	11.6	13.5				10.4	10.4	10.9	11.3				10.9	11.2	11.9	12.5			
Floodprone Width (ft)	37.6	38.4	37.6	38.3				---	---	---	---				75.8	76.1	76.0	72.6			
Bankfull Mean Depth (ft)	1.3	1.4	1.4	1.2				2.0	2.0	1.9	1.8				1.0	1.0	0.9	0.9			
Bankfull Max Depth (ft)	2.0	2.2	2.1	2.1				3.8	3.8	2.8	3.1				1.4	1.6	1.6	1.7			
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF area	16.7	16.7	16.7	16.7				20.8	20.8	20.8	20.8				10.6	10.6	10.6	10.6			
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF elevation	16.7	16.6	15.8	15.8				20.8	20.8	31.9	30.3				10.6	11.4	10.9	6.8			
Bankfull Width/Depth Ratio	9.9	8.3	8.0	10.9				---	---	---	---				11.1	11.7	13.2	14.6			
Bankfull Entrenchment Ratio	2.9	3.3	3.3	2.8				---	---	---	---				7.0	6.8	6.4	5.8			
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0				---	---	---	---				1.0	1.0	1.0	0.9			
d50 (mm)	19	55	66	---				---	---	---	---				50	64	58	---			



**Table 10. Cross Section Dimensional Morphology Summary**  
**Mill Dam Creek Restoration Site, DMS Project #97136**

Dimension and Substrate	Cross-Section 10 (Riffle) Station 53+10, UTHC-3							Cross-Section 11 (Riffle) Station 57+40, UTHC-4							Cross-Section 12 (Riffle) Station 65+80, UTHC-6						
	MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07	
Bankfull Elevation (ft) based on AB BKF area	861.6	861.7	861.8	861.6				853.8	853.9	853.8	853.9				845.4	845.4	845.4	845.5			
Bankfull Width (ft)	11.7	14.0	11.5	12.8				11.9	12.1	12.7	12.0				17.6	19.0	20.0	18.9			
Floodprone Width (ft)	69.4	69.5	69.3	70.0				43.2	43.8	44.2	44.2				30.7	17.7	19.8	27.9			
Bankfull Mean Depth (ft)	1.1	1.0	1.2	1.0				1.4	1.4	1.4	1.4				1.7	1.6	1.5	1.6			
Bankfull Max Depth (ft)	1.7	1.7	1.8	1.8				2.2	2.3	2.4	2.2				2.8	2.6	2.6	2.7			
Cross-Sectional Area (ft2) based on AB BKF area	13.3	13.3	13.3	13.3				17.3	17.3	17.3	17.2				30.2	29.7	30.2	30.2			
Cross-Sectional Area (ft2) based on AB BKF elevation	13.3	12.1	10.9	12.6				17.3	16.0	17.2	16.1				30.2	29.7	28.9	28.6			
Bankfull Width/Depth Ratio	10.2	14.7	9.9	12.2				8.2	8.5	9.4	8.4				10.3	12.2	13.2	11.9			
Bankfull Entrenchment Ratio	5.9	5.0	6.0	5.5				3.6	3.6	3.5	3.7				1.7	0.9	1.0	1.5			
Bankfull Bank Height Ratio	1.0	1.0	0.9	0.9				1.1	1.0	1.0	1.0				3.2	1.0	0.9	0.9			
d50 (mm)	45	51	47	---				19	72	52	---				20	65	39	---			
	Cross-Section 13 (Riffle) Station 67+20, UTHC-6							Cross-Section 14 (Riffle) Station 155+00, T1A							Cross-Section 15 (Riffle) Station 156+20, T1A						
	MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07	
Bankfull Elevation (ft) based on AB BKF area	847.4	847.2	847.2	847.3				943.6	943.6	943.6	943.6				938.9	939.1	939.0	939.0			
Bankfull Width (ft)	24.9	27.3	27.2	27.8				5.4	4.8	4.7	7.2				5.8	5.5	6.1	5.6			
Floodprone Width (ft)	67.7	68.1	68.8	68.3				54.4	54.3	54.7	54.6				44.5	46.4	46.4	44.4			
Bankfull Mean Depth (ft)	1.6	1.4	1.4	1.4				0.3	0.4	0.4	0.3				0.4	0.4	0.4	0.4			
Bankfull Max Depth (ft)	2.6	3.2	3.1	3.0				0.7	0.8	0.7	0.6				0.7	0.7	0.7	0.6			
Cross-Sectional Area (ft2) based on AB BKF area	38.7	38.7	38.7	38.7				1.8	1.8	1.8	1.8				2.3	2.3	2.3	2.3			
Cross-Sectional Area (ft2) based on AB BKF elevation	38.7	42.1	42.3	39.8				1.8	1.9	1.8	1.9				2.3	1.7	1.9	1.9			
Bankfull Width/Depth Ratio	16.0	19.3	19.1	20.0				15.9	12.5	12.4	28.7				14.1	12.9	15.6	13.5			
Bankfull Entrenchment Ratio	2.7	2.5	2.5	2.5				10.1	11.4	11.5	7.6				7.7	8.4	7.7	7.9			
Bankfull Bank Height Ratio	1.0	0.9	1.1	1.0				1.0	1.0	0.9	0.8				1.0	0.8	1.0	1.0			
d50 (mm)	21	37	47	---				24	29	32	---				16	19	48	---			
	Cross-Section 16 (Riffle) Station 104+80, T1							Cross-Section 17 (Pool) Station 105+10, T1							Cross-Section 18 (Riffle) Station 206+60, T2						
	MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07	
Bankfull Elevation (ft) based on AB BKF area	929.2	929.2	929.2	929.4				928.4	928.4	928.4	928.6				923.4	923.4	923.4	923.5			
Bankfull Width (ft)	6.5	8.6	7.0	6.8				8.7	7.8	8.4	6.0				4.7	5.8	5.9	6.1			
Floodprone Width (ft)	48.4	49.6	47.7	48.8				---	---	---	---				24.1	24.6	24.5	24.4			
Bankfull Mean Depth (ft)	0.6	0.4	0.6	0.6				1.0	1.1	1.0	1.4				0.5	0.4	0.4	0.4			
Bankfull Max Depth (ft)	1.2	1.3	1.0	1.0				2.3	2.1	2.0	2.1				0.9	0.9	0.9	0.8			
Cross-Sectional Area (ft2) based on AB BKF area	3.9	3.9	3.9	3.9				8.3	8.3	8.3	8.3				2.3	2.3	2.3	2.3			
Cross-Sectional Area (ft2) based on AB BKF elevation	3.9	3.7	3.4	2.5				8.3	8.4	7.7	6.9				2.3	1.9	1.9	1.7			
Bankfull Width/Depth Ratio	10.9	19.3	12.6	11.9				---	---	---	---				9.9	14.7	15.6	16.4			
Bankfull Entrenchment Ratio	7.5	5.7	6.8	7.2				---	---	---	---				5.1	4.3	4.1	4.0			
Bankfull Bank Height Ratio	1.0	0.9	0.9	0.9				---	---	---	---				1.0	0.8	1.0	1.0			
d50 (mm)	22	27	9.4	---				---	---	---	---				6.4	69	21	---			

**Table 10. Cross Section Dimensional Morphology Summary**  
**Mill Dam Creek Restoration Site, DMS Project #97136**

Dimension and Substrate	Cross-Section 19 (Pool) Station 206+80, T2							Cross-Section 20 (Riffle) Station 302+80, T3							Cross-Section 21 (Pool) Station 303+30 T3						
	MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07	
Bankfull Elevation (ft) based on AB BKF area	922.6	922.6	922.7	922.6				918.0	918.1	917.9	918.0				916.6	916.6	916.6	916.7			
Bankfull Width (ft)	6.7	6.6	6.2	6.4				9.9	7.8	10.8	6.9				7.8	7.2	6.8	9.3			
Floodprone Width (ft)	---	---	---	---				21.8	21.1	20.7	21.5				---	---	---	---			
Bankfull Mean Depth (ft)	0.8	0.8	0.9	0.9				0.4	0.5	0.3	0.5				1.0	1.1	1.1	0.8			
Bankfull Max Depth (ft)	1.7	1.9	1.8	1.6				1.0	1.0	0.9	1.0				1.9	1.8	1.7	1.6			
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF area	5.6	5.6	5.7	5.6				3.6	3.6	3.6	3.6				7.7	7.7	7.3	7.7			
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF elevation	5.6	5.2	5.2	5.2				1.9	1.3	2.0	1.8				7.7	8.1	7.4	6.8			
Bankfull Width/Depth Ratio	---	---	---	---				27.2	16.9	32.2	13.4				---	---	---	---			
Bankfull Entrenchment Ratio	---	---	---	---				2.2	2.7	1.9	3.1				---	---	---	---			
Bankfull Bank Height Ratio	---	---	---	---				1.0	0.9	0.9	0.9				---	---	---	---			
d50 (mm)	---	---	---	---				28	26	20	---				---	---	---	---			
	Cross-Section 22 (Riffle) Station 400+90, T4							Cross-Section 23 (Riffle) Station 651+25, T6A							Cross-Section 24 (Riffle) Station 608+15, T6						
	MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07	
Bankfull Elevation (ft) based on AB BKF area	906.2	906.2	906.3	906.0				894.3	894.3	894.6	894.5				877.9	878.4	878.4	878.7			
Bankfull Width (ft)	4.0	4.4	8.7	2.9				4.4	3.5	3.2	3.9				5.6	3.8	3.5	3.9			
Floodprone Width (ft)	18.7	19.2	19.3	18.1				25.3	29.8	32.0	29.7				27.4	43.8	46.5	49.8			
Bankfull Mean Depth (ft)	0.5	0.4	0.2	0.7				0.4	0.5	0.5	0.4				0.5	0.7	0.8	0.7			
Bankfull Max Depth (ft)	0.8	0.9	0.8	0.9				0.6	0.9	1.1	0.9				1.0	1.0	1.0	1.1			
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF area	1.9	1.9	1.9	1.9				1.7	1.7	1.7	1.7				2.6	2.6	2.6	2.6			
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF elevation	1.9	1.9	0.9	2.5				1.7	1.8	1.1	1.1				2.6	0.8	0.9	0.4			
Bankfull Width/Depth Ratio	8.3	10.0	38.7	4.3				11.0	7.1	5.9	8.7				11.9	5.5	4.6	5.8			
Bankfull Entrenchment Ratio	4.7	4.4	2.2	6.3				5.8	8.5	10.0	7.7				4.9	11.6	13.4	12.8			
Bankfull Bank Height Ratio	1.0	0.5	0.9	1.1				1.0	1.1	1.0	1.1				1.0	0.6	0.7	0.8			
d50 (mm)	15	12	15	---				36	35	32	---				38	15	12	---			
	Cross-Section 25 (Pool) Station 608+40, T6							Cross-Section 26 (Pool) Station 703+40, T7							Cross-Section 27 (Riffle) Station 703+70, T7						
	MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07	
Bankfull Elevation (ft) based on AB BKF area	877.6	877.7	878.1	878.8				868.2	868.0	868.1	868.2				867.5	867.6	867.8	867.7			
Bankfull Width (ft)	8.4	5.1	6.3	3.8				7.2	6.0	6.2	6.2				10.1	7.3	5.7	7.2			
Floodprone Width (ft)	---	---	---	---				---	---	---	---				47.4	47.0	44.0	43.5			
Bankfull Mean Depth (ft)	0.6	1.0	0.8	1.3				0.6	0.8	0.7	0.7				0.4	0.6	0.8	0.6			
Bankfull Max Depth (ft)	1.1	1.6	1.7	1.8				1.2	1.4	1.3	1.4				1.0	1.0	1.2	1.1			
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF area	5.1	5.1	5.1	5.1				4.6	4.6	4.6	4.6				4.3	4.3	4.3	4.3			
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF elevation	5.1	4.4	2.6	0.8				4.6	5.8	5.1	4.7				4.3	3.5	2.8	3.1			
Bankfull Width/Depth Ratio	---	---	---	---				---	---	---	---				23.9	12.4	7.5	12.1			
Bankfull Entrenchment Ratio	---	---	---	---				---	---	---	---				4.7	6.5	7.8	6.1			
Bankfull Bank Height Ratio	---	---	---	---				---	---	---	---				1.0	0.9	0.9	1.0			
d50 (mm)	---	---	---	---				---	---	---	---				17	22	28	---			

<b>Table 10. Cross Section Dimensional Morphology Summary</b>																				
<b>Mill Dam Creek Restoration Site, DMS Project #97136</b>																				
<b>Dimension and Substrate</b>	<b>Cross-Section 28 (Riffle)</b> Station 900+80, T9							<b>Cross-Section 29 (Riffle)</b> Station 806+10, T8							<b>Cross-Section 30 (Riffle)</b> Station 807+45, T8					
	MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07
Bankfull Elevation (ft) based on AB BKF area	853.0	853.3	853.3	853.3				849.8	849.9	850.0	849.9				842.8	842.8	842.9	842.8		
Bankfull Width (ft)	4.1	4.7	5.3	8.1				5.5	5.5	5.4	6.7				5.7	5.8	7.1	8.2		
Floodprone Width (ft)	29.6	31.9	31.6	31.3				34.8	43.8	40.6	37.3				43.4	42.0	42.5	42.7		
Bankfull Mean Depth (ft)	0.7	0.6	0.5	0.3				0.6	0.6	0.6	0.5				0.6	0.6	0.5	0.4		
Bankfull Max Depth (ft)	0.9	1.2	1.1	1.0				1.0	1.2	1.1	1.0				1.0	1.0	1.1	0.9		
Cross-Sectional Area (ft2) based on AB BKF area	2.8	2.8	2.8	2.8				3.4	3.4	3.4	3.4				3.2	3.2	3.2	3.2		
Cross-Sectional Area (ft2) based on AB BKF elevation	2.8	1.5	1.5	1.3				3.4	2.9	2.6	2.9				3.2	3.4	3.0	3.2		
Bankfull Width/Depth Ratio	6.0	7.9	9.9	23.1				9.1	9.0	8.5	13.1				10.1	10.5	15.5	21.1		
Bankfull Entrenchment Ratio	7.2	6.7	6.0	3.9				6.3	7.9	7.6	5.6				7.6	7.2	6.0	5.2		
Bankfull Bank Height Ratio	1.0	1.0	0.8	0.8				1.0	0.9	0.9	0.9				1.0	1.0	1.0	0.9		
d50 (mm)	42	6.7	9.3	---				36	68	83	---				37	16	55	---		
<b>Dimension and Substrate</b>	<b>Cross-Section 31 (Riffle)</b> Station 850+60, T8A							<b>Cross-Section 32 (Riffle)</b> Station 851+75, T8A												
	MY00	MY01	MY02	MY03	MY05	MY07		MY00	MY01	MY02	MY03	MY05	MY07							
Bankfull Elevation (ft) based on AB BKF area	850.8	850.9	850.8	850.7				845.8	845.6	845.7	845.6									
Bankfull Width (ft)	4.7	5.2	5.7	4.6				4.8	4.1	4.5	4.2									
Floodprone Width (ft)	21.6	21.8	22.0	19.7				49.3	49.4	49.3	49.2									
Bankfull Mean Depth (ft)	0.5	0.5	0.5	0.6				0.4	0.5	0.5	0.5									
Bankfull Max Depth (ft)	1.1	1.1	1.2	0.9				0.9	1.0	1.0	0.9									
Cross-Sectional Area (ft2) based on AB BKF area	2.6	2.6	2.6	2.6				2.1	2.1	2.1	2.1									
Cross-Sectional Area (ft2) based on AB BKF elevation	2.6	2.3	2.6	3.0				2.1	2.8	2.5	3.5									
Bankfull Width/Depth Ratio	8.6	10.7	12.6	8.1				11.4	8.2	10.0	8.5									
Bankfull Entrenchment Ratio	4.6	4.2	3.9	4.3				10.2	12.0	10.9	11.8									
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.1				1.0	1.2	1.0	1.1									
d50 (mm)	54	5	6.6	---				10	54	37	---									


## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS1
<b>Drainage Area (sq mi):</b>	0.18
<b>Date:</b>	1/11/2023
<b>Field Crew:</b>	KB, JS



Station	Elevation	Station	Elevation	SUMMARY DATA	
0.0	949.89	61.5	949.07	<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	948.91
0.0	948.94	63.1	949.16	<b>Bankfull Cross-Sectional Area:</b>	4.5
0.8	948.76	64.9	949.43	<b>Total Cross-Sectional Area:</b>	3.8
1.8	948.85	66.3	949.80	<b>Bankfull Width:</b>	7.1
3.7	948.84	67.6	950.46	<b>Flood Prone Area Elevation:</b>	950.18
6.6	948.56	69.1	951.03	<b>Flood Prone Width:</b>	67.1
11.7	948.41	70.6	951.60	<b>Max Depth at Bankfull:</b>	1.3
15.6	948.56	72.4	952.10	<b>Mean Depth at Bankfull:</b>	0.6
19.3	948.63	73.8	952.56	<b>W / D Ratio:</b>	11.4
24.0	948.70			<b>Entrenchment Ratio:</b>	9.4
29.3	948.75			<b>Bank Height Ratio:</b>	0.9
34.0	948.89			<b>Thalweg Elevation:</b>	947.64

37.0	948.98
37.7	948.98
38.1	948.78
38.7	948.60
39.5	948.46
40.0	948.19
40.3	947.92
40.5	947.84
40.8	947.75
40.9	947.64
41.3	947.65
41.8	947.86
42.1	947.90
42.2	948.04
42.6	948.16
43.2	948.32
43.8	948.42
44.5	948.77
45.0	948.79
47.9	948.72
50.9	948.80
54.1	948.77
57.0	948.92
58.7	949.14




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS2
<b>Drainage Area (sq mi):</b>	0.18
<b>Date:</b>	1/11/2023
<b>Field Crew:</b>	KB, JS



Station	Elevation	Station	Elevation	SUMMARY DATA	
0.0	936.12	50.7	930.75	<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	930.91
0.1	935.51	51.3	930.95	<b>Bankfull Cross-Sectional Area:</b>	5.3
2.5	935.34	52.0	931.06	<b>Total Cross-Sectional Area:</b>	5.9
4.2	935.21	54.2	930.95	<b>Bankfull Width:</b>	7.7
5.4	935.07	57.3	930.69	<b>Flood Prone Area Elevation:</b>	932.06
7.0	934.48	59.1	930.61	<b>Flood Prone Width:</b>	68.6
8.5	933.86	62.7	930.56	<b>Max Depth at Bankfull:</b>	1.1
10.2	933.12	66.7	930.66	<b>Mean Depth at Bankfull:</b>	0.7
12.4	932.43	72.1	930.73	<b>W / D Ratio:</b>	11.4
14.6	931.83	75.4	930.70	<b>Entrenchment Ratio:</b>	8.9
15.9	931.46	78.0	930.73	<b>Bank Height Ratio:</b>	1.0
17.0	931.37	79.2	930.82	<b>Thalweg Elevation:</b>	929.76
17.9	931.56	81.1	931.43		
21.1	931.47	82.6	932.23		
24.5	931.35	83.7	932.68		
26.7	931.32	84.9	933.37		
29.9	931.44	86.8	934.01		
32.7	931.50	88.7	934.25		
35.0	931.22	90.4	934.34		
38.2	931.30	92.2	934.61		
40.7	931.14	92.3	935.61		
42.5	930.91				
43.2	930.96				
43.8	930.85				
44.5	930.65				
45.3	930.28				
45.8	930.18				
46.1	929.85				
46.3	929.92				
46.6	929.76				
47.1	929.80				
47.8	929.80				
48.7	929.80				
49.1	929.79				
49.4	930.30				
50.1	930.43				



## Cross-Section Plots


<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS3
<b>Drainage Area (sq mi):</b>	0.18
<b>Date:</b>	1/11/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation	Station	Elevation
0	934.975	48.5	930.13
0.2	934.28	52.3	930.24
1.3	934.10	56.1	930.30
2.3	933.71	58.9	930.44
2.4	933.53	62.7	930.30
3.2	933.09	65.5	930.41
4.5	932.60	67.6	930.33
5.7	932.15	69.2	930.53
6.8	931.78	70.4	930.97
8.3	931.43	71.5	931.31
9.9	931.17	73.0	931.84
11.3	930.93	74.5	932.51
13.9	930.77	75.7	933.40
17.3	930.57	77.0	934.01
20.6	930.51	77.8	934.38

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	930.20
<b>Bankfull Cross-Sectional Area:</b>	7.4
<b>Total Cross-Sectional Area:</b>	10.4
<b>Bankfull Width:</b>	17.3
<b>Flood Prone Area Elevation:</b>	---
<b>Flood Prone Width:</b>	---
<b>Max Depth at Bankfull:</b>	1.6
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	---
<b>Entrenchment Ratio:</b>	---
<b>Bank Height Ratio:</b>	---
<b>Thalweg Elevation:</b>	928.64



23.3	930.39
24.0	930.39
25.0	930.18
26.0	929.64
26.5	929.20
26.8	929.04
27.1	929.00
27.6	928.82
28.0	928.75
28.6	928.64
29.1	928.69
29.5	928.80
29.9	928.97
30.5	929.46
31.0	929.74
31.8	930.00
33.1	930.26
33.9	930.34
34.8	930.49
36.7	930.27
39.3	930.32
44.4	930.03




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS4
<b>Drainage Area (sq mi):</b>	0.18
<b>Date:</b>	1/11/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation	Station	Elevation
0	927.08	41.4	923.22
0.1	926.36	45.5	923.30
2.8	926.11	50.3	923.26
4.9	926.04	54.9	923.37
5.8	925.67	57.7	923.29
6.7	925.03	60.7	923.28
7.3	924.64	62.9	923.53
8.1	924.31	64.8	924.12
9.3	923.74	65.9	924.70
10.2	923.42	67.4	925.42
11.1	923.28	68.4	926.03
14.3	923.18	69.3	926.46
16.7	923.14	70.5	926.99
19.2	923.08	71.8	927.20
20.8	923.02	73.7	927.56
22.0	923.04	74.8	927.54
22.8	922.99	75.0	928.105
23.2	922.92		
23.8	922.56		
24.2	922.40		
24.5	922.19		
24.6	921.35		
25.3	920.79		
26.4	920.78		
27.1	920.69		
28.2	920.67		
28.9	920.80		
29.6	920.96		
30.5	921.42		
31.1	921.56		
31.2	922.24		
31.6	922.50		
32.7	922.56		
34.3	922.77		
35.5	923.00		
37.0	923.15		
38.7	923.18		

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	922.97
<b>Bankfull Cross-Sectional Area:</b>	15.4
<b>Total Cross-Sectional Area:</b>	16.4
<b>Bankfull Width:</b>	12.5
<b>Flood Prone Area Elevation:</b>	---
<b>Flood Prone Width:</b>	---
<b>Max Depth at Bankfull:</b>	2.3
<b>Mean Depth at Bankfull:</b>	1.2
<b>W / D Ratio:</b>	---
<b>Entrenchment Ratio:</b>	---
<b>Bank Height Ratio:</b>	---
<b>Thalweg Elevation:</b>	920.67




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS5
<b>Drainage Area (sq mi):</b>	0.18
<b>Date:</b>	1/11/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation	Station	Elevation
0	926.30	55.3	923.04
0.1	925.61	58.3	922.97
2.0	925.38	61.5	923.26
3.0	925.37	63.8	923.60
4.2	924.89	65.2	924.02
5.1	924.45	66.4	924.55
6.1	923.91	67.8	925.26
7.1	923.46	69.2	925.95
8.0	923.09	70.4	926.63
8.8	922.86	71.8	927.15
9.5	922.78		
11.1	922.76		
14.7	922.74		
18.4	922.75		
22.1	922.85		
25.5	922.82		
27.7	922.91		
28.7	922.94		
29.4	922.91		
30.3	922.71		
31.7	922.44		
32.6	922.38		
33.0	922.00		
33.1	921.96		
33.6	921.90		
34.4	921.95		
35.2	921.94		
35.9	921.91		
36.4	922.13		
36.7	922.23		
37.3	922.32		
38.4	922.76		
39.3	922.79		
41.9	922.86		
45.6	922.81		
49.4	922.87		
52.4	922.89		

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	922.91
<b>Bankfull Cross-Sectional Area:</b>	5.5
<b>Total Cross-Sectional Area:</b>	5.0
<b>Bankfull Width:</b>	9.0
<b>Flood Prone Area Elevation:</b>	923.92
<b>Flood Prone Width:</b>	58.8
<b>Max Depth at Bankfull:</b>	1.0
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	14.6
<b>Entrenchment Ratio:</b>	6.5
<b>Bank Height Ratio:</b>	0.9
<b>Thalweg Elevation:</b>	921.90







## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS6
<b>Drainage Area (sq mi):</b>	0.22
<b>Date:</b>	1/10/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation	Station	Elevation
0	911.06	27.3	905.75
2.9	910.29	27.9	906.15
4.3	910.07	28.8	906.51
5.3	909.80	29.8	907.01
6.4	909.72	31.0	907.73
7.4	909.59	31.9	908.57
8.3	909.53	32.4	908.70
8.9	909.20	33.4	908.71
9.3	908.95	35.0	908.74
9.6	908.53	36.9	908.92
10.1	907.87	38.5	909.24
10.8	907.36	39.5	909.59
11.5	907.01	40.3	909.99
12.4	906.65	41.5	910.64
13.1	906.46	42.3	911.03
13.9	906.21	43.0	911.41
14.3	906.16	43.1	911.85
15.4	906.05		
16.1	905.89		
16.5	905.52		
16.9	905.40		
17.5	905.35		
18.2	905.17		
18.8	905.24		
19.9	905.15		
20.7	905.16		
21.5	905.53		
21.9	905.51		
22.2	905.82		
22.6	905.92		
23.2	905.90		
23.5	905.76		
24.1	905.74		
24.5	905.71		
24.9	905.69		
25.6	905.71		
26.5	905.71		

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	908.67
<b>Bankfull Cross-Sectional Area:</b>	55.5
<b>Total Cross-Sectional Area:</b>	56.5
<b>Bankfull Width:</b>	22.8
<b>Flood Prone Area Elevation:</b>	912.18
<b>Flood Prone Width:</b>	43.1
<b>Max Depth at Bankfull:</b>	3.5
<b>Mean Depth at Bankfull:</b>	2.4
<b>W / D Ratio:</b>	9.4
<b>Entrenchment Ratio:</b>	1.9
<b>Bank Height Ratio:</b>	1.0
<b>Thalweg Elevation:</b>	905.15




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS7
<b>Drainage Area (sq mi):</b>	0.22
<b>Date:</b>	1/10/2023
<b>Field Crew:</b>	KB, JS



Station	Elevation	Station	Elevation
0	889.00	30.4	883.33
0.1	888.44	31.5	883.64
2.6	888.50	32.6	883.82
3.9	888.42	34.2	884.00
4.7	888.28	36.1	883.93
5.5	888.39	38.0	884.01
7.4	888.39	40.4	884.29
8.7	888.14	43.2	884.65
9.8	887.94	46.3	885.01
10.6	887.41	48.2	885.13
11.6	886.91	49.7	885.30
12.3	886.21	50.4	885.44
12.9	885.74	51.2	885.96
13.4	885.56	51.8	886.43
13.9	885.25	52.6	887.01
14.8	884.97	53.5	887.57
16.0	884.97	54.7	887.83
17.4	884.85	56.5	888.09
18.1	884.71	58.7	888.19
18.9	883.89	60.6	888.34
19.3	882.40	62.5	888.60
19.6	882.17	64.3	889.15
19.9	882.01	66.6	889.57
20.3	881.89	69.3	890.26
20.6	881.86	71.0	890.665
21.2	881.72		
21.7	881.72		
22.2	881.70		
22.8	881.78		
23.4	881.86		
23.7	881.96		
24.1	882.06		
24.6	882.21		
25.4	882.32		
26.1	882.53		
27.8	882.78		
29.2	883.06		

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	883.79
<b>Bankfull Cross-Sectional Area:</b>	16.7
<b>Total Cross-Sectional Area:</b>	15.8
<b>Bankfull Width:</b>	13.5
<b>Flood Prone Area Elevation:</b>	885.87
<b>Flood Prone Width:</b>	38.3
<b>Max Depth at Bankfull:</b>	2.1
<b>Mean Depth at Bankfull:</b>	1.2
<b>W / D Ratio:</b>	10.9
<b>Entrenchment Ratio:</b>	2.8
<b>Bank Height Ratio:</b>	1.0
<b>Thalweg Elevation:</b>	881.70




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS8
<b>Drainage Area (sq mi):</b>	1.07
<b>Date:</b>	1/10/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation	Station	Elevation
0	873.06	44.1	871.68
0.1	872.59	47.1	871.56
1.5	872.66	52.2	871.42
4.4	872.32	56.2	871.43
6.6	872.23	61.2	871.46
7.6	872.04	63.9	871.47
8.4	871.62	68.0	871.60
9.8	871.39	73.2	871.51
11.1	871.29	77.8	871.49
12.7	871.28	81.0	871.58
15.1	871.34	84.1	871.58
18.1	871.44	84.2	872.31
20.3	871.60		
22.1	871.61		
22.8	871.58		
23.1	871.61		
23.8	871.48		
24.5	871.03		
25.3	870.45		
25.9	870.09		
26.1	869.72		
26.7	868.89		
27.5	868.26		
28.2	867.67		
29.6	867.32		
31.4	867.71		
32.5	868.41		
33.6	869.13		
34.3	869.07		
34.7	869.26		
35.7	869.25		
36.4	869.25		
36.9	870.94		
37.7	871.20		
38.5	871.37		
39.2	871.53		
41.5	871.61		

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	870.37
<b>Bankfull Cross-Sectional Area:</b>	20.8
<b>Total Cross-Sectional Area:</b>	30.3
<b>Bankfull Width:</b>	11.3
<b>Flood Prone Area Elevation:</b>	---
<b>Flood Prone Width:</b>	---
<b>Max Depth at Bankfull:</b>	3.1
<b>Mean Depth at Bankfull:</b>	1.8
<b>W / D Ratio:</b>	---
<b>Entrenchment Ratio:</b>	---
<b>Bank Height Ratio:</b>	---
<b>Thalweg Elevation:</b>	867.32




\*Cross-section located in an area that was repaired in MY1 (July 2021).

## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS9
<b>Drainage Area (sq mi):</b>	0.46
<b>Date:</b>	1/10/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation
0	871.46
0.1	871.15
1.3	871.06
5.0	871.01
6.6	871.01
10.9	871.02
14.7	871.10
19.7	871.21
23.0	871.24
24.8	871.22
25.9	870.98
27.0	870.92
27.9	870.55
28.1	870.20
28.4	869.98
28.7	869.98
29.1	869.69
29.5	869.62
29.8	869.62
30.6	869.66
31.1	869.64
31.7	870.02
32.5	870.27
33.6	870.80
34.9	870.57
36.4	870.97
37.3	871.31
38.2	871.29
40.2	871.26
43.4	871.31
47.2	871.31
51.1	871.42
56.1	871.37
61.2	871.32
65.1	871.30
69.7	871.52
72.6	871.44

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	871.32
<b>Bankfull Cross-Sectional Area:</b>	10.6
<b>Total Cross-Sectional Area:</b>	6.8
<b>Bankfull Width:</b>	12.5
<b>Flood Prone Area Elevation:</b>	873.03
<b>Flood Prone Width:</b>	72.6
<b>Max Depth at Bankfull:</b>	1.7
<b>Mean Depth at Bankfull:</b>	0.9
<b>W / D Ratio:</b>	14.6
<b>Entrenchment Ratio:</b>	5.8
<b>Bank Height Ratio:</b>	0.9
<b>Thalweg Elevation:</b>	869.62




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS10
<b>Drainage Area (sq mi):</b>	0.46
<b>Date:</b>	1/9/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation
0	861.899
4.7	861.21
6.9	860.92
7.6	860.76
8.0	860.52
8.4	860.68
9.2	860.87
10.3	861.04
12.3	861.29
17.4	861.43
22.4	861.44
26.2	861.66
28.2	861.66
29.0	861.59
29.9	861.39
30.9	861.00
31.7	860.58
32.2	860.12
33.2	860.04
34.2	859.96
35.2	859.89
36.1	859.88
37.0	860.06
37.6	860.17
38.1	860.38
38.8	860.58
39.5	861.16
41.6	861.79
43.8	861.63
46.9	861.71
50.8	861.87
55.9	861.81
60.1	861.92
64.8	862.02
68.4	862.13
69.8	861.93
70.0	861.94

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	861.65
<b>Bankfull Cross-Sectional Area:</b>	13.3
<b>Total Cross-Sectional Area:</b>	12.6
<b>Bankfull Width:</b>	12.8
<b>Flood Prone Area Elevation:</b>	863.42
<b>Flood Prone Width:</b>	70.0
<b>Max Depth at Bankfull:</b>	1.8
<b>Mean Depth at Bankfull:</b>	1.0
<b>W / D Ratio:</b>	12.2
<b>Entrenchment Ratio:</b>	5.5
<b>Bank Height Ratio:</b>	0.9
<b>Thalweg Elevation:</b>	859.88




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS11
<b>Drainage Area (sq mi):</b>	0.46
<b>Date:</b>	1/9/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation	Station	Elevation
0	859.51	52.6	854.09
0.1	859.17	54.4	854.43
1.0	859.05	56.0	854.68
2.9	858.58	57.2	855.63
4.9	858.33	58.3	856.48
6.9	857.99	59.2	857.01
9.0	857.52	60.1	857.69
10.7	856.89	60.7	858.00
12.6	856.52	62.5	858.01
14.1	855.92	65.5	858.01
16.5	855.57	67.4	858.20
19.6	855.19	69.1	858.04
23.8	854.97	72.5	858.10
27.1	855.07	75.4	858.12

30.0	855.11
31.9	855.04
32.7	854.91
33.7	854.38
35.4	854.12
37.7	853.86
39.0	853.89
39.4	853.66
40.7	853.19
41.5	852.82
42.0	851.96
42.4	851.79
43.3	851.78
44.4	851.68
45.3	851.78
46.2	851.93
47.1	851.72
47.6	851.86
48.0	852.31
48.5	852.69
49.3	852.99
50.1	853.23
51.2	853.86

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	853.90
<b>Bankfull Cross-Sectional Area:</b>	17.2
<b>Total Cross-Sectional Area:</b>	16.1
<b>Bankfull Width:</b>	12.0
<b>Flood Prone Area Elevation:</b>	856.11
<b>Flood Prone Width:</b>	44.2
<b>Max Depth at Bankfull:</b>	2.2
<b>Mean Depth at Bankfull:</b>	1.4
<b>W / D Ratio:</b>	8.4
<b>Entrenchment Ratio:</b>	3.7
<b>Bank Height Ratio:</b>	1.0
<b>Thalweg Elevation:</b>	851.68



## Cross-Section Plots


<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS12
<b>Drainage Area (sq mi):</b>	0.61
<b>Date:</b>	1/9/2023
<b>Field Crew:</b>	KB, JS



Station	Elevation	Station	Elevation
0.0	847.79	48.1	845.25
0.1	847.25	49.8	845.34
1.2	847.20	51.8	845.53
2.1	847.03	53.1	845.78
4.4	847.18	54.4	846.36
5.7	847.43	55.8	847.04
7.2	847.63	57.1	847.65
9.2	847.80	58.6	848.11
11.3	847.74	61.4	848.23
13.9	847.85	64.6	848.33
17.4	847.65	66.9	848.32
18.3	847.84		
19.4	848.11		
22.9	848.14		
24.9	848.26		
26.7	848.22		
27.2	848.09		
28.0	847.54		
29.4	846.88		
30.3	846.27		
31.0	845.30		
31.9	844.62		
33.6	843.99		
35.8	843.95		
38.1	843.90		
39.7	843.47		
40.2	843.23		
40.8	843.05		
42.0	842.82		
42.4	842.74		
43.4	842.75		
44.3	842.87		
45.2	843.02		
45.7	843.04		
46.1	843.77		
46.6	843.89		
46.9	844.74		

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	845.47
<b>Bankfull Cross-Sectional Area:</b>	30.2
<b>Total Cross-Sectional Area:</b>	28.6
<b>Bankfull Width:</b>	18.9
<b>Flood Prone Area Elevation:</b>	848.19
<b>Flood Prone Width:</b>	27.9
<b>Max Depth at Bankfull:</b>	2.7
<b>Mean Depth at Bankfull:</b>	1.6
<b>W / D Ratio:</b>	11.9
<b>Entrenchment Ratio:</b>	1.5
<b>Bank Height Ratio:</b>	0.9
<b>Thalweg Elevation:</b>	842.74




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS13
<b>Drainage Area (sq mi):</b>	0.04
<b>Date:</b>	1/9/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation			
0.0	849.62	55.1	847.39	<b>SUMMARY DATA</b>
0.0	848.91	59.0	846.92	<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>
3.7	848.76	61.4	847.20	<b>Bankfull Cross-Sectional Area:</b>
8.7	848.62	63.2	847.75	<b>Total Cross-Sectional Area:</b>
13.5	848.59	65.1	848.20	<b>Bankfull Width:</b>
16.2	848.54	66.3	848.80	<b>Flood Prone Area Elevation:</b>
16.9	848.40	67.5	849.14	<b>Flood Prone Width:</b>
17.7	848.08	68.1	849.62	<b>Max Depth at Bankfull:</b>
19.1	847.76	68.4	850.60	<b>Mean Depth at Bankfull:</b>
21.4	847.51	69.9	850.81	<b>W / D Ratio:</b>
23.5	847.43	71.6	851.05	<b>Entrenchment Ratio:</b>
24.2	847.36	76.1	850.93	<b>Bank Height Ratio:</b>
24.7	846.98	80.7	851.25	<b>Thalweg Elevation:</b>
24.8	846.04	84.6	851.32	
25.1	845.63	87.7	851.35	



25.7	845.05
26.0	844.75
26.3	844.59
27.0	844.55
27.6	844.44
28.2	844.47
29.0	844.35
29.7	844.51
30.5	844.77
31.1	844.94
31.5	845.15
32.3	845.37
34.2	845.54
35.6	845.81
37.4	846.04
40.8	846.35
43.4	846.58
45.8	846.61
47.2	846.47
49.0	846.51
50.4	847.07
52.1	847.29



\*Cross-section located in an area that was repaired in MY1 (July 2021).




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS14
<b>Drainage Area (sq mi):</b>	0.04
<b>Date:</b>	1/11/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation	Station	Elevation
0.0	948.98	62.8	943.26
2.8	948.37	64.1	943.18
3.7	948.13	65.0	943.33
4.5	947.87	65.9	943.92
5.7	947.48	66.6	944.01
6.9	946.99	67.2	944.19
8.1	946.42	68.5	944.75
9.7	945.64	68.8	945.50
10.5	945.08	69.1	945.74
11.6	944.46	69.6	945.83
12.5	944.25	71.4	945.58
13.8	943.91	73.5	945.61
15.9	943.83	75.4	945.64
19.3	943.76	77.4	945.64
24.4	943.82	77.5	946.23

26.2	943.63
27.7	943.61
28.9	943.52
29.8	943.34
30.3	943.12
30.6	943.11
31.0	943.05
31.2	943.01
31.4	942.95
31.9	943.02
32.7	943.32
33.4	943.43
34.8	943.58
38.8	943.64
44.5	943.73
47.7	943.64
52.0	943.53
54.6	943.45
56.0	943.49
58.9	943.37
60.1	943.08
61.5	943.05



## Cross-Section Plots


<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS15
<b>Drainage Area (sq mi):</b>	0.07
<b>Date:</b>	1/11/2023
<b>Field Crew:</b>	KB, JS



Station	Elevation	Station	Elevation
0.0	943.44	61.7	940.29
3.0	942.56	63.6	940.86
6.3	942.38	65.4	941.17
7.9	942.23	66.9	941.55
8.8	941.99	69.3	941.79
9.5	941.61	71.5	941.79
10.4	941.23	72.7	941.71
11.0	940.61	72.8	942.66
12.0	940.47		
13.2	940.00		
15.2	939.28		
16.6	939.15		
20.8	939.09		
27.3	939.07		
30.8	939.02		
32.0	939.02		
32.5	938.84		
33.3	938.65		
34.1	938.46		
34.4	938.42		
34.8	938.41		
35.2	938.43		
35.8	938.39		
36.2	938.44		
36.9	938.61		
37.7	939.08		
40.0	939.01		
43.4	938.80		
47.7	938.66		
50.8	938.64		
53.3	938.67		
54.8	938.50		
55.6	938.37		
57.1	938.66		
57.8	939.07		
58.5	939.65		
59.9	939.93		

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	939.01
<b>Bankfull Cross-Sectional Area:</b>	2.3
<b>Total Cross-Sectional Area:</b>	1.9
<b>Bankfull Width:</b>	5.6
<b>Flood Prone Area Elevation:</b>	939.66
<b>Flood Prone Width:</b>	44.4
<b>Max Depth at Bankfull:</b>	0.6
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	13.5
<b>Entrenchment Ratio:</b>	7.9
<b>Bank Height Ratio:</b>	1.0
<b>Thalweg Elevation:</b>	938.37




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS16
<b>Drainage Area (sq mi):</b>	0.07
<b>Date:</b>	1/11/2023
<b>Field Crew:</b>	KB, JS



Station	Elevation	Station	Elevation
0.0	933.97	59.8	930.51
0.0	933.25	61.0	931.09
1.5	932.93	62.1	931.40
3.4	932.67	63.0	931.89
4.7	932.32	64.6	932.06
5.9	931.96	65.8	932.13
7.3	931.62	66.9	932.17
8.9	930.98	67.0	933.07
10.3	930.61		
11.4	930.15		
12.8	929.94		
14.9	929.88		
18.2	929.89		
21.1	929.91		
25.6	929.76		
29.4	929.54		
32.2	929.41		
33.8	929.36		
35.2	928.99		
36.0	928.58		
37.2	928.56		
37.5	928.42		
37.7	928.40		
38.1	928.35		
38.5	928.51		
38.8	928.76		
39.4	928.94		
40.3	929.27		
40.7	929.44		
42.6	929.36		
45.3	929.22		
48.6	928.96		
51.2	929.16		
53.5	929.17		
55.9	929.31		
57.3	929.65		
58.4	929.98		

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	929.39
<b>Bankfull Cross-Sectional Area:</b>	3.9
<b>Total Cross-Sectional Area:</b>	2.5
<b>Bankfull Width:</b>	6.8
<b>Flood Prone Area Elevation:</b>	930.43
<b>Flood Prone Width:</b>	48.8
<b>Max Depth at Bankfull:</b>	1.0
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	11.9
<b>Entrenchment Ratio:</b>	7.2
<b>Bank Height Ratio:</b>	0.9
<b>Thalweg Elevation:</b>	928.35



## Cross-Section Plots


<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS17
<b>Drainage Area (sq mi):</b>	0.07
<b>Date:</b>	1/11/2023
<b>Field Crew:</b>	KB, JS



Station	Elevation	Station	Elevation
0.0	931.57	48.0	931.68
0.1	930.81	49.2	932.11
1.5	930.85	51.0	932.22
3.3	930.86	52.2	932.25
4.1	930.70	52.3	932.90
5.0	930.08		
6.1	929.50		
7.1	929.07		
8.1	928.75		
8.9	928.69		
10.7	928.56		
12.3	928.52		
13.8	928.56		
15.1	928.44		
15.4	928.25		
15.9	926.95		
16.6	926.52		
17.6	926.56		
18.7	926.81		
19.4	927.35		
19.8	927.65		
20.4	928.05		
20.8	928.36		
21.1	928.64		
21.8	928.71		
24.1	928.76		
27.8	928.62		
31.6	928.74		
34.4	928.73		
36.5	928.84		
38.1	928.72		
39.6	928.84		
40.9	929.13		
42.6	929.13		
43.7	929.58		
45.1	930.05		
46.6	931.00		

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	928.61
<b>Bankfull Cross-Sectional Area:</b>	8.3
<b>Total Cross-Sectional Area:</b>	6.9
<b>Bankfull Width:</b>	6.0
<b>Flood Prone Area Elevation:</b>	---
<b>Flood Prone Width:</b>	---
<b>Max Depth at Bankfull:</b>	2.1
<b>Mean Depth at Bankfull:</b>	1.4
<b>W / D Ratio:</b>	---
<b>Entrenchment Ratio:</b>	---
<b>Bank Height Ratio:</b>	---
<b>Thalweg Elevation:</b>	926.52



## Cross-Section Plots


<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS18
<b>Drainage Area (sq mi):</b>	0.02
<b>Date:</b>	1/11/2023
<b>Field Crew:</b>	KB, JS



Station	Elevation	Station	Elevation
0.0	927.09	41.1	926.05
0.2	926.40	42.2	925.83
3.9	926.45	44.0	925.96
6.0	926.39	46.9	925.94
7.4	926.23	48.9	925.87
8.0	925.83	49.9	925.67
8.9	925.29	50.6	925.74
9.5	924.93	50.9	926.39
10.5	924.38		
12.0	923.68		
13.1	923.51		
15.4	923.37		
17.5	923.43		
18.3	923.28		
19.5	923.14		
20.1	923.03		
20.5	922.68		
20.7	922.68		
21.1	922.74		
21.6	922.84		
21.9	922.92		
22.1	923.00		
22.7	923.16		
23.5	923.44		
24.2	923.57		
25.1	923.51		
27.0	923.48		
30.5	923.60		
32.3	923.76		
34.1	923.87		
34.7	924.07		
35.4	924.30		
36.2	924.77		
37.2	925.15		
38.3	925.51		
39.2	925.96		
39.9	925.94		

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	923.46
<b>Bankfull Cross-Sectional Area:</b>	2.3
<b>Total Cross-Sectional Area:</b>	1.7
<b>Bankfull Width:</b>	6.1
<b>Flood Prone Area Elevation:</b>	924.24
<b>Flood Prone Width:</b>	24.4
<b>Max Depth at Bankfull:</b>	0.8
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	16.4
<b>Entrenchment Ratio:</b>	4.0
<b>Bank Height Ratio:</b>	1.0
<b>Thalweg Elevation:</b>	922.68




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS19
<b>Drainage Area (sq mi):</b>	0.02
<b>Date:</b>	1/11/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation	Station	Elevation
0.0	925.75	36.5	924.14
0.1	924.68	37.6	924.07
1.7	924.69	41.0	924.05
3.7	924.49	43.7	924.03
6.1	924.20	45.5	924.02
7.6	923.84		
8.5	923.52		
9.5	922.98		
10.7	922.81		
12.4	922.51		
14.0	922.68		
16.2	922.62		
18.2	922.71		
19.9	922.67		
20.5	922.67		
21.5	922.40		
22.1	922.23		
22.4	921.98		
22.6	921.81		
22.9	921.40		
23.6	921.04		
24.4	921.06		
25.0	921.11		
25.4	921.19		
26.0	921.95		
26.6	922.38		
27.3	922.72		
27.8	922.69		
29.2	922.70		
30.0	922.80		
31.1	922.87		
31.6	922.89		
32.3	923.07		
33.0	923.35		
33.8	923.81		
34.4	924.08		
35.3	924.16		


SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	922.63
<b>Bankfull Cross-Sectional Area:</b>	5.6
<b>Total Cross-Sectional Area:</b>	5.2
<b>Bankfull Width:</b>	6.4
<b>Flood Prone Area Elevation:</b>	---
<b>Flood Prone Width:</b>	---
<b>Max Depth at Bankfull:</b>	1.6
<b>Mean Depth at Bankfull:</b>	0.9
<b>W / D Ratio:</b>	---
<b>Entrenchment Ratio:</b>	---
<b>Bank Height Ratio:</b>	---
<b>Thalweg Elevation:</b>	921.04



## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS20
<b>Drainage Area (sq mi):</b>	0.01
<b>Date:</b>	1/10/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation	Station	Elevation																										
0.0	921.09	47.1	920.93																										
0.0	920.28	<table border="1"> <thead> <tr> <th colspan="2">SUMMARY DATA</th> </tr> </thead> <tbody> <tr> <td><b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b></td> <td>918.01</td> </tr> <tr> <td><b>Bankfull Cross-Sectional Area:</b></td> <td>3.6</td> </tr> <tr> <td><b>Total Cross-Sectional Area:</b></td> <td>1.8</td> </tr> <tr> <td><b>Bankfull Width:</b></td> <td>6.9</td> </tr> <tr> <td><b>Flood Prone Area Elevation:</b></td> <td>918.99</td> </tr> <tr> <td><b>Flood Prone Width:</b></td> <td>21.5</td> </tr> <tr> <td><b>Max Depth at Bankfull:</b></td> <td>1.0</td> </tr> <tr> <td><b>Mean Depth at Bankfull:</b></td> <td>0.5</td> </tr> <tr> <td><b>W / D Ratio:</b></td> <td>13.4</td> </tr> <tr> <td><b>Entrenchment Ratio:</b></td> <td>3.1</td> </tr> <tr> <td><b>Bank Height Ratio:</b></td> <td>0.9</td> </tr> <tr> <td><b>Thalweg Elevation:</b></td> <td>917.04</td> </tr> </tbody> </table>		SUMMARY DATA		<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	918.01	<b>Bankfull Cross-Sectional Area:</b>	3.6	<b>Total Cross-Sectional Area:</b>	1.8	<b>Bankfull Width:</b>	6.9	<b>Flood Prone Area Elevation:</b>	918.99	<b>Flood Prone Width:</b>	21.5	<b>Max Depth at Bankfull:</b>	1.0	<b>Mean Depth at Bankfull:</b>	0.5	<b>W / D Ratio:</b>	13.4	<b>Entrenchment Ratio:</b>	3.1	<b>Bank Height Ratio:</b>	0.9	<b>Thalweg Elevation:</b>	917.04
SUMMARY DATA																													
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	918.01																												
<b>Bankfull Cross-Sectional Area:</b>	3.6																												
<b>Total Cross-Sectional Area:</b>	1.8																												
<b>Bankfull Width:</b>	6.9																												
<b>Flood Prone Area Elevation:</b>	918.99																												
<b>Flood Prone Width:</b>	21.5																												
<b>Max Depth at Bankfull:</b>	1.0																												
<b>Mean Depth at Bankfull:</b>	0.5																												
<b>W / D Ratio:</b>	13.4																												
<b>Entrenchment Ratio:</b>	3.1																												
<b>Bank Height Ratio:</b>	0.9																												
<b>Thalweg Elevation:</b>	917.04																												
3.2	920.16																												
6.3	920.08																												
9.1	919.82																												
11.0	919.55																												
15.3	919.52																												
18.0	919.05																												
18.6	918.63																												
19.4	918.38																												
20.6	918.05																												
22.7	918.06																												
23.9	918.02																												
25.7	917.89																												
27.4	917.36																												
28.0	917.14																												
28.3	917.05																												
28.7	917.13																												
29.1	917.05																												
29.5	917.04																												
29.8	917.17																												
30.0	917.31																												
30.5	917.52																												
31.0	917.81																												
31.6	917.93																												
32.7	917.95																												
34.0	917.86																												
35.6	917.77																												
36.6	917.72																												
37.4	917.81																												
38.4	918.32																												
39.3	918.89																												
40.4	919.27																												
41.7	919.64																												
43.7	919.83																												
45.8	920.17																												
47.0	920.33																												




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS21
<b>Drainage Area (sq mi):</b>	0.01
<b>Date:</b>	1/10/2023
<b>Field Crew:</b>	KB, JS



SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	916.74
<b>Bankfull Cross-Sectional Area:</b>	7.7
<b>Total Cross-Sectional Area:</b>	6.8
<b>Bankfull Width:</b>	9.3
<b>Flood Prone Area Elevation:</b>	---
<b>Flood Prone Width:</b>	---
<b>Max Depth at Bankfull:</b>	1.6
<b>Mean Depth at Bankfull:</b>	0.8
<b>W / D Ratio:</b>	---
<b>Entrenchment Ratio:</b>	---
<b>Bank Height Ratio:</b>	---
<b>Thalweg Elevation:</b>	915.15

Station	Elevation
0.0	921.29
-0.1	920.11
2.8	919.95
6.7	919.47
11.0	918.83
13.9	918.57
15.7	918.44
17.3	918.16
18.7	917.74
19.5	917.42
20.3	916.97
21.4	916.85
23.1	916.67
23.6	916.75
24.4	916.59
25.6	916.33
26.2	916.03
26.4	915.25
26.9	915.23
27.3	915.15
27.9	915.23
28.7	915.16
29.7	915.31
30.2	915.39
30.6	915.58
30.9	916.28
31.7	916.61
32.6	916.72
34.2	916.76
35.7	916.92
36.8	917.25
37.6	917.57
38.8	918.14
39.5	918.44
41.2	918.53
43.7	918.95
44.8	918.93






## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS22
<b>Drainage Area (sq mi):</b>	0.01
<b>Date:</b>	1/10/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation	Station	Elevation
0.0	912.37	36.1	910.33
2.3	911.44	37.3	910.51
3.6	911.10	39.2	910.84
4.4	910.74	41.2	911.21
5.3	910.25	43.2	911.37
6.5	909.72	45.0	911.81
7.8	908.73	46.1	912.16
8.6	908.35	46.7	912.49
9.7	907.53	47.3	912.77
10.9	907.02	47.3	913.70
11.9	906.70		
12.9	906.47		
14.1	906.52		
15.9	906.47		
17.2	906.49		
18.2	906.34		
19.1	906.09		
19.4	905.49		
19.6	905.28		
20.0	905.22		
20.5	905.08		
21.0	905.17		
21.4	905.31		
21.8	905.44		
22.0	906.10		
22.3	906.34		
22.9	906.39		
24.4	906.35		
26.1	906.28		
27.8	906.37		
28.6	906.58		
29.7	907.09		
30.5	907.44		
31.4	908.05		
32.2	908.82		
33.3	909.24		
34.7	909.81		

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	906.00
<b>Bankfull Cross-Sectional Area:</b>	1.9
<b>Total Cross-Sectional Area:</b>	2.5
<b>Bankfull Width:</b>	2.9
<b>Flood Prone Area Elevation:</b>	906.91
<b>Flood Prone Width:</b>	18.1
<b>Max Depth at Bankfull:</b>	0.9
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	4.3
<b>Entrenchment Ratio:</b>	6.3
<b>Bank Height Ratio:</b>	1.1
<b>Thalweg Elevation:</b>	905.08




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS23
<b>Drainage Area (sq mi):</b>	0.01
<b>Date:</b>	1/10/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation
0.0	895.96
4.5	895.18
6.4	895.13
8.4	894.75
9.6	894.79
11.4	894.80
13.4	894.59
15.5	894.72
17.3	894.71
18.5	894.63
19.1	894.50
19.6	894.34
20.0	894.28
20.3	893.63
20.6	893.70
20.8	893.72
21.0	893.71
21.3	893.69
21.5	893.81
21.7	893.85
22.1	894.27
22.5	894.44
23.0	894.58
23.8	894.53
25.0	894.36
27.3	894.19
29.3	893.99
31.2	893.79
32.6	893.81
32.7	894.07

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	894.53
<b>Bankfull Cross-Sectional Area:</b>	1.7
<b>Total Cross-Sectional Area:</b>	1.1
<b>Bankfull Width:</b>	3.9
<b>Flood Prone Area Elevation:</b>	895.43
<b>Flood Prone Width:</b>	29.7
<b>Max Depth at Bankfull:</b>	0.9
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	8.7
<b>Entrenchment Ratio:</b>	7.7
<b>Bank Height Ratio:</b>	1.1
<b>Thalweg Elevation:</b>	893.63




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS24
<b>Drainage Area (sq mi):</b>	0.07
<b>Date:</b>	1/10/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation
0.0	879.73
3.3	879.18
5.3	879.11
7.5	879.05
8.8	879.07
10.8	878.96
11.9	878.55
12.8	878.25
15.0	878.21
17.8	878.45
20.9	878.42
22.5	878.45
23.0	878.42
23.4	878.21
23.8	877.84
24.2	877.72
24.6	877.60
25.0	877.55
25.4	877.58
25.7	878.14
26.1	878.39
26.3	878.64
27.6	878.55
29.4	878.50
32.2	878.39
34.7	878.62
37.0	878.68
39.4	878.91
42.6	879.12
45.8	879.13
48.3	879.59
50.7	879.91
50.9	880.37

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	878.67
<b>Bankfull Cross-Sectional Area:</b>	2.6
<b>Total Cross-Sectional Area:</b>	0.4
<b>Bankfull Width:</b>	3.9
<b>Flood Prone Area Elevation:</b>	879.79
<b>Flood Prone Width:</b>	49.8
<b>Max Depth at Bankfull:</b>	1.1
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	5.8
<b>Entrenchment Ratio:</b>	12.8
<b>Bank Height Ratio:</b>	0.8
<b>Thalweg Elevation:</b>	877.55




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS25
<b>Drainage Area (sq mi):</b>	0.07
<b>Date:</b>	1/10/2023
<b>Field Crew:</b>	KB, JS



SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	878.82
<b>Bankfull Cross-Sectional Area:</b>	5.1
<b>Total Cross-Sectional Area:</b>	0.8
<b>Bankfull Width:</b>	3.8
<b>Flood Prone Area Elevation:</b>	---
<b>Flood Prone Width:</b>	---
<b>Max Depth at Bankfull:</b>	1.8
<b>Mean Depth at Bankfull:</b>	1.3
<b>W / D Ratio:</b>	---
<b>Entrenchment Ratio:</b>	---
<b>Bank Height Ratio:</b>	---
<b>Thalweg Elevation:</b>	877.02

Station	Elevation
0.0	879.17
0.1	878.78
2.2	878.70
3.9	878.52
5.1	878.33
8.0	878.20
9.3	877.88
11.1	877.77
13.8	877.75
17.1	877.96
19.4	878.02
20.7	878.10
21.4	878.12
22.1	877.88
22.6	877.47
23.0	877.28
23.3	877.14
23.8	877.02
24.3	877.05
24.6	877.35
24.9	877.83
25.3	878.09
26.3	878.08
28.8	877.88
31.0	877.79
32.8	877.95
35.2	878.07
37.8	878.43
40.4	878.47
43.5	878.68
47.1	879.01
51.1	879.07
55.0	879.31
55.1	879.94




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS26
<b>Drainage Area (sq mi):</b>	0.07
<b>Date:</b>	1/10/2023
<b>Field Crew:</b>	KB, JS



Station	Elevation
0.0	868.95
0.1	868.36
2.9	868.45
8.4	868.45
13.9	868.69
18.8	868.55
21.1	868.49
23.2	868.38
25.7	868.33
26.6	868.34
28.1	868.16
28.7	867.72
29.2	866.92
29.5	866.81
30.0	866.91
30.6	867.04
31.0	867.04
31.3	867.04
31.5	867.11
31.9	867.32
32.7	867.81
33.8	868.16
35.4	868.51
36.1	868.31
37.7	868.22
41.1	867.93
44.7	868.04
47.3	867.68
48.6	867.73
48.7	867.96

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	868.20
<b>Bankfull Cross-Sectional Area:</b>	4.6
<b>Total Cross-Sectional Area:</b>	4.7
<b>Bankfull Width:</b>	6.2
<b>Flood Prone Area Elevation:</b>	---
<b>Flood Prone Width:</b>	---
<b>Max Depth at Bankfull:</b>	1.4
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	---
<b>Entrenchment Ratio:</b>	---
<b>Bank Height Ratio:</b>	---
<b>Thalweg Elevation:</b>	866.81




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS27
<b>Drainage Area (sq mi):</b>	0.07
<b>Date:</b>	1/10/2023
<b>Field Crew:</b>	KB, JS



Station	Elevation
0.0	868.07
0.1	867.56
3.5	867.48
8.1	867.60
12.7	867.76
18.1	867.71
22.5	867.78
25.9	867.73
28.4	867.78
29.2	867.70
29.5	867.55
30.3	867.22
30.6	866.89
30.9	866.75
31.5	866.72
32.0	866.68
32.7	866.72
33.2	866.69
33.5	866.85
33.8	866.85
34.4	867.41
35.2	867.64
36.0	867.70
37.3	867.59
39.8	867.54
43.5	867.55

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	867.74
<b>Bankfull Cross-Sectional Area:</b>	4.3
<b>Total Cross-Sectional Area:</b>	3.1
<b>Bankfull Width:</b>	7.2
<b>Flood Prone Area Elevation:</b>	868.79
<b>Flood Prone Width:</b>	43.5
<b>Max Depth at Bankfull:</b>	1.1
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	12.1
<b>Entrenchment Ratio:</b>	6.1
<b>Bank Height Ratio:</b>	1.0
<b>Thalweg Elevation:</b>	866.68




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS28
<b>Drainage Area (sq mi):</b>	0.04
<b>Date:</b>	1/9/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation
0.0	857.53
0.1	857.30
3.9	857.10
7.5	856.91
8.9	856.73
9.7	856.42
10.8	855.56
12.8	854.68
14.2	854.05
16.1	853.51
18.4	853.17
22.9	853.11
27.8	853.29
31.1	853.05
32.2	852.81
32.8	852.46
33.1	852.32
33.4	852.39
33.7	852.45
34.7	852.83
36.1	853.24
37.8	853.32
40.2	853.34
43.2	853.39
44.1	853.60
44.9	854.12
45.6	854.53
46.4	855.03
47.0	855.31
47.5	855.51
48.1	855.55
50.5	855.59
54.2	855.44
57.3	855.46
59.0	855.40
59.1	856.09

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	853.27
<b>Bankfull Cross-Sectional Area:</b>	2.8
<b>Total Cross-Sectional Area:</b>	1.3
<b>Bankfull Width:</b>	8.1
<b>Flood Prone Area Elevation:</b>	854.22
<b>Flood Prone Width:</b>	31.3
<b>Max Depth at Bankfull:</b>	1.0
<b>Mean Depth at Bankfull:</b>	0.3
<b>W / D Ratio:</b>	23.1
<b>Entrenchment Ratio:</b>	3.9
<b>Bank Height Ratio:</b>	0.8
<b>Thalweg Elevation:</b>	852.32




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS29
<b>Drainage Area (sq mi):</b>	0.03
<b>Date:</b>	1/9/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation
0.0	851.07
0.1	850.25
0.5	850.08
4.8	849.56
6.5	849.58
8.6	849.60
11.3	849.69
13.6	849.80
15.1	849.63
15.7	849.61
16.1	849.49
16.5	848.88
16.8	848.91
17.5	848.94
18.4	849.04
18.8	849.37
19.7	849.63
20.7	850.17
21.0	850.23
21.9	850.30
24.0	850.34
26.8	850.40
28.5	850.42
31.8	850.58
34.5	850.75
37.3	850.97
40.6	850.91
42.5	851.05
44.8	851.33
47.9	851.61
49.9	851.87
51.5	852.03
51.6	852.77

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	849.90
<b>Bankfull Cross-Sectional Area:</b>	3.4
<b>Total Cross-Sectional Area:</b>	2.9
<b>Bankfull Width:</b>	6.7
<b>Flood Prone Area Elevation:</b>	850.92
<b>Flood Prone Width:</b>	37.3
<b>Max Depth at Bankfull:</b>	1.0
<b>Mean Depth at Bankfull:</b>	0.5
<b>W / D Ratio:</b>	13.1
<b>Entrenchment Ratio:</b>	5.6
<b>Bank Height Ratio:</b>	0.9
<b>Thalweg Elevation:</b>	848.88






## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS30
<b>Drainage Area (sq mi):</b>	0.03
<b>Date:</b>	1/9/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation
0.0	845.92
-0.1	844.66
3.7	844.55
5.8	844.39
7.0	844.20
8.2	843.82
9.3	843.48
11.4	843.25
15.7	843.20
19.2	842.91
21.9	842.72
22.9	842.54
23.5	842.06
23.8	841.92
24.3	841.91
24.8	841.99
25.2	842.02
25.5	842.09
25.9	842.31
26.5	842.50
27.4	842.72
28.4	842.83
30.4	842.91
32.8	842.98
37.7	842.90
43.8	842.79
47.3	842.81
48.8	842.91
50.1	843.31
51.2	843.84
51.9	844.03
53.1	844.02
53.7	844.05
53.7	844.48

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	842.84
<b>Bankfull Cross-Sectional Area:</b>	3.2
<b>Total Cross-Sectional Area:</b>	3.2
<b>Bankfull Width:</b>	8.2
<b>Flood Prone Area Elevation:</b>	843.77
<b>Flood Prone Width:</b>	42.7
<b>Max Depth at Bankfull:</b>	0.9
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	21.1
<b>Entrenchment Ratio:</b>	5.2
<b>Bank Height Ratio:</b>	0.9
<b>Thalweg Elevation:</b>	841.91




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS31
<b>Drainage Area (sq mi):</b>	0.01
<b>Date:</b>	1/9/2023
<b>Field Crew:</b>	KB, JS



Station	Elevation
0.0	853.85
0.1	853.10
3.2	852.94
4.1	852.90
4.8	852.82
6.0	852.86
7.3	852.87
8.2	852.74
9.1	852.31
10.1	851.85
11.3	851.28
13.4	850.97
15.0	850.87
16.9	850.87
17.5	850.96
18.1	850.94
18.9	850.74
19.8	850.21
20.1	850.01
20.6	849.92
21.1	849.92
21.6	849.87
22.1	849.87
22.3	850.03
23.0	850.48
23.6	850.78
25.3	850.70
28.6	851.04
29.4	851.22
30.5	851.60
32.2	852.10
33.3	852.39
35.0	852.56
36.6	852.59
38.0	852.43
38.2	853.32

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	850.72
<b>Bankfull Cross-Sectional Area:</b>	2.6
<b>Total Cross-Sectional Area:</b>	3.0
<b>Bankfull Width:</b>	4.6
<b>Flood Prone Area Elevation:</b>	851.57
<b>Flood Prone Width:</b>	19.7
<b>Max Depth at Bankfull:</b>	0.9
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	8.1
<b>Entrenchment Ratio:</b>	4.3
<b>Bank Height Ratio:</b>	1.1
<b>Thalweg Elevation:</b>	849.87




## Cross-Section Plots

<b>River Basin:</b>	Yadkin River
<b>Site:</b>	Mill Dam Creek
<b>XS ID</b>	XS32
<b>Drainage Area (sq mi):</b>	0.01
<b>Date:</b>	1/9/2023
<b>Field Crew:</b>	KB, JS

Station	Elevation
0.0	846.918
0.1	846.26
1.2	846.29
3.9	846.27
7.2	846.40
9.9	846.29
11.8	845.80
14.5	845.92
17.9	845.93
20.4	845.68
21.5	845.68
22.1	845.67
22.6	845.49
23.1	845.25
23.5	844.68
23.8	844.68
24.0	844.72
24.6	844.74
24.8	844.76
25.2	845.16
25.7	845.26
26.3	845.55
26.9	845.66
27.5	845.73
28.9	845.76
31.3	845.67
34.5	845.65
36.4	845.70
38.4	845.95
41.1	845.94
43.8	846.09
45.7	846.20
47.8	846.15
49.2	846.21
49.3	846.98


SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	845.59
<b>Bankfull Cross-Sectional Area:</b>	2.1
<b>Total Cross-Sectional Area:</b>	3.5
<b>Bankfull Width:</b>	4.2
<b>Flood Prone Area Elevation:</b>	846.50
<b>Flood Prone Width:</b>	49.2
<b>Max Depth at Bankfull:</b>	0.9
<b>Mean Depth at Bankfull:</b>	0.5
<b>W / D Ratio:</b>	8.5
<b>Entrenchment Ratio:</b>	11.8
<b>Bank Height Ratio:</b>	1.1
<b>Thalweg Elevation:</b>	844.68



# **APPENDIX E**

## Hydrologic Data


**Mill Dam Creek Restoration Site  
30-70 Percentile Graph  
WETS Station Name: Yadkinville 6E, NC**





**Table 11. Verification of Bankfull Events  
Mill Dam Creek Restoration Site, DMS Project #97136**

<b>Monitoring Year</b>	<b>Date of Occurrence</b>	<b>Method</b>	<b>Reach</b>
MY01	January 24, 2020	Onsite stream gauge	UTHC1
	February 6, 2020	Onsite stream gauge	UTHC1, UTHC3
	February 11, 2020	Onsite stream gauge	UTHC1
	February 13, 2020	Onsite stream gauge	UTHC1
	March 24, 2020	Onsite stream gauge	UTHC1
	April 13, 2020	Onsite stream gauge	UTHC1, UTHC3
	April 25, 2020	Onsite stream gauge	UTHC1
	April 29, 2020	Onsite stream gauge	UTHC1, UTHC3
	May 21, 2020	Onsite stream gauge	UTHC1, UTHC3
	May 27, 2020	Onsite stream gauge	UTHC1, UTHC3
	December 16, 2020	Photos taken on-site	UTHC1, UTHC3, T1, T2, T6, T8
December 16, 2020	Onsite stream gauge	UTHC1	
MY02	January 1, 2021	Onsite stream gauge	UTHC1, UTHC3
	January 27, 2021	Onsite stream gauge	UTHC1
	February 13, 2021	Onsite stream gauge	UTHC1
	February 15, 2021	Onsite stream gauge	UTHC1, UTHC3
	February 18, 2021	Onsite stream gauge	UTHC1
	March 19, 2021	Onsite stream gauge	UTHC1
	March 25, 2021	Onsite stream gauge	UTHC1
	July 2, 2021	Onsite stream gauge	UTHC1, UTHC3
	August 16, 2021	Onsite stream gauge	UTHC1, UTHC3
	August 18, 2021	Onsite stream gauge	UTHC1, UTHC3
	September 21, 2021	Onsite stream gauge	UTHC1, UTHC3
MY03	January 3, 2022	Onsite stream gauge	UTHC1
	March 12, 2022	Onsite stream gauge	UTHC1
	March 23, 2022	Onsite stream gauge	UTHC1, UTHC3
	March 31, 2022	Onsite stream gauge	UTHC1
	April 18, 2022	Onsite stream gauge	UTHC1
	May 27, 2022	Onsite stream gauge	UTHC1, UTHC3
	July 9, 2022	Onsite stream gauge	UTHC1, UTHC3
	August 22, 2022	Onsite stream gauge	UTHC1, UTHC3
September 5, 2022	Onsite stream gauge	UTHC1, UTHC3	

# Mill Dam Creek Restoration Site Hydrograph UTHC-1 Stream Gauge



**Mill Dam Creek Restoration Site  
Hydrograph  
UTHC-3 Stream Gauge**







<b>Table 12. Verification of Stream Flow Mill Dam Creek Restoration Site, DMS Project #97136</b>				
	<b>Gauge</b>		<b>Camera</b>	
<b>Reach</b>	<b>Dates Achieving</b>	<b>Maximum Consecutive Days</b>	<b>Dates Achieving</b>	<b>Maximum Consecutive Days</b>
T1A	February 16 – March 21	34	January 2 – April 15	104
T5A	January 1 – October 29	303	January 1 – April 24 July 1 – August 5	114
T8A	January 1 – August 5; August 13 – September 27; September 29 – October 30	217	January 17 – April 18	92

<b>Table 13. Stream Flow Criteria Attainment Mill Dam Creek Restoration Site, DMS Project #97136</b>							
	<b>Greater than 30 Days of Flow/Max Consecutive Days</b>						
<b>Reach</b>	<b>MY-01 2020</b>	<b>MY-02 2021</b>	<b>MY-03 2022</b>	<b>MY-04 2023</b>	<b>MY-05 2024</b>	<b>MY-06 2025</b>	<b>MY-07 2026</b>
T1A (Gauge)	Yes/68	Yes/121	Yes/34				
T1A (Camera)	Yes/44	Yes/55	Yes/104				
T5A (Gauge)	Yes/152	Yes/322	Yes/303				
T5A (Camera)	Yes/70	Yes/116	Yes/114				
T8A (Gauge)	Yes/152	Yes/167	Yes/217				
T8A (Camera)	Yes/84	Yes/180	Yes/92				


### Mill Dam Creek Restoration Site Hydrograph T1A Stream Flow Gauge



# Mill Dam Creek Restoration Site Hydrograph T5A Stream Flow Gauge




# Mill Dam Creek Restoration Site Hydrograph T8A Stream Flow Gauge





**Table 14. Wetland Hydrology Verification  
Mill Dam Creek Restoration Site, DMS Project #97136**

		Max Consecutive Days During Growing Season (Percentage)						
		MY-01 2020	MY-02 2021	MY-03 2022	MY-04 2023	MY-05 2024	MY-06 2025	MY-07 2026
Gauge #	Location	Normal Rainfall	Normal Rainfall	Below Average Rainfall				
Gauge 1	T7	45 (19.7%)	57 (24.8%)	5 (2.2%)				
Gauge 2	T8	Gauge malfunction	37 (15.6%)	9 (3.6%)				

# Mill Dam Creek Restoration Site Hydrograph Wetland Gauge 1, T7



# Mill Dam Creek Restoration Site Hydrograph Wetland Gauge 2, T8



# **APPENDIX F**

## Additional Information





ISO 9001:2015 CERTIFIED

ENGINEERS • PLANNERS • SCIENTISTS • CONSTRUCTION MANAGERS

4505 Falls of Neuse Rd., Suite 400 • Raleigh, NC 27609 • Phone 919-783-9214 • Fax 919-783-9266

To: Matthew Reid, DMS PM  
Todd Tugwell, USACE

FROM: Adam Spiller, KCI

DATE: August 15, 2022

SUBJECT: Mill Dam Creek Stream Restoration Project  
IRT Site Meeting

KCI Project Number - 201601703  
Yadkin River Basin - 03040101  
DEQ Contract 6898  
DMS Project Number 97136  
DWR #: 18-1349  
USACE Action ID: 2016-01335

Attendees:

Paul Wiesner, DMS	Tommy Seelinger, KCI
Melonie Allen, DMS	Erin Davis, DWR
Matthew Reid, DMS	Kim Browning, USACE
Adam Spiller, KCI	David McHenry, WRC
Kevin O'Briant, KCI	

In IRT field review meeting was conducted for the above referenced project on August 15, 2022, starting around 1:30pm. The site was damp from a previous rain and the weather was mild and slightly overcast. The group walked most of the restoration portions of T6 and UTHC3. We also drove to the top of the site where we walked T1A and T1. The comments from the site walk are listed below.

- Pay attention to invasives. There were no areas of thick invasives, but there were some scattered in the easement around the areas of the site that had not been cleared for construction.
- In some portions of the buffer, the sycamores are the most notable tree. Watch the diversity data from the veg plots and supplement if necessary.
- Take photos of the crossings, from the stream and include those in future monitoring reports.
- Overall, the site is well vegetated with thick herbaceous vegetation. Some areas of Priority 2 restoration have less vegetation on the floodplain/benches. Watch those areas for future vegetation vigor.

*Employee-Owned Since 1988*

- A couple of structures were found to be piping. Pay attention to those to make sure the structures are still maintaining function and not degrading.
- Some of the previously repaired areas from flood damage were lacking in live stakes. KCI will add live stakes to those areas during this upcoming dormant season.
- There was a previous encroachment area near the bottom of T1, where the landowner had driven inside the easement as short cut between two gates instead of going outside of the easement. We checked this area during the site walk and it did not appear that this was still an issue, but we will continue to pay attention to this area and document any future encroachments.

These comments were all discussed at the site walk and this meeting memo will be included in the MY03 monitoring report. Generally, the site was viewed positively, with the stream and buffers all looking healthy and functioning.

The meeting ended around 3pm.