

Year 2 Monitoring Report

FINAL

MOCKINGBIRD SITE

NCDMS Project # 100021 (Contract # 7185)
USACE Action ID: SAW-2017-01505
DWR Project #20171040

Davie County, North Carolina
Yadkin River Basin
HUC 03040101



Prepared By:



Resource Environmental Solutions, LLC
For Environmental Banc & Exchange, LLC

Prepared For:

NC Department of Environmental Quality
Division of Mitigation Services

February 2023



3600 Glenwood Avenue, Suite 100
Raleigh, NC 27612

Corporate Headquarters
6575 W Loop S #300
Bellaire, TX 77401
Main: 713.520.5400

February 3, 2023

Harry Tsomides
NC DEQ Division of Mitigation Services
5 Ravenscroft Drive, Suite 102
Asheville, NC 28801

RE: Mockingbird Site: Year 2 Monitoring Report (NCDMS ID 100021)

Listed below are comments provided by DMS on December 21, 2022 regarding the Mockingbird Site: Year 2 Report and RES' responses.

Comments:

1. As a reminder, full delivery providers are required to walk the entire boundary of all DMS projects and report any property issues in the project's annual monitoring reports. Please confirm that RES has conducted this evaluation, and note the integrity of the boundary and easement, or indicate any issues present and follow up actions.

The entire boundary of the site was walked during MY2. Details regarding the boundary can be found in Section 1.7 and photos can be found in Appendix B.

2. During the MY1 / 2021 cycle there was easement encroachment / scalloping noted in several areas (TP3/HC2b, etc.). Can RES summarize areas of concern with regard to easement encroachments, what rectifying actions were taken since then and when, and what their current status is.

Areas around TP3 and HC2-B are no longer having any encroachment and/or scalloping issues. These areas were marked heavily with additional t-posts and horse tape to clearly define the easement boundary on April 22nd, 2022. Since then, these areas have been checked for encroachment several times. Photos of these areas can be seen in Appendix B. Additional photos can be provided in MY3. Small areas if scalloping were noted along the easement edge directly north of XS9/10, this will be addressed in MY3.

3. Performance standard table (page 4) indicates that a runoff attenuation structure will be inspected semiannually; can RES indicate where this is on the CCPV and give an update on the condition.

The two ESPs are shown on the CCPV on TP2 and TP3. The ESPs are in good condition and working as designed. Photos will be included in MY3.

4. Vegetation visual assessment table date needs to be updated.

Table 6's date has been updated.

5. Cross section 5 and 17 showed some variations from MY0 to MY1; can RES comment on their MY2 condition and how they might be trending?

Cross section 5 and 17 only showed minor variations between MY0 and MY1. The MY2 conditions are stable and should continue to function properly.



5. The MY1 annual means in the MY2 report do not match up with the MY1 annual means reported in the MY1 report. Please clarify and provide a full QAQC of the veg tables if necessary.

The annual means in the Table 9 for MY1 in the MY2 report have been updated to the correct numbers.

5. Green ash was noted as a species of concern during the credit release meeting in April 2022. Can RES give an update on Green Ash presence and the high volunteer numbers.

RES noted a significantly lower volume of green ash volunteers this monitoring year. In the future if they become an issue they can be treated. Data on volunteers can be shown in Table 9.

5. Hydrologic trespass was noted near NM2 and IRT requested documentation of the trespass and associated repair effort in MY2/2022. Can RES please provide an update on the NM2 trespass status?

The hydrologic trespass area noted near NM2 was regraded so that the field would have positive drainage. The field was regraded on December 8th, 2021 to help with the standing water. RES believes that these actions have resolved the hydrologic trespass. The area of regrading has been called out on the CCPV. Some photos are included in Appendix B and updated photos can be included in MY3.

Electronic Comments:

1. Please verify there are no designated photo points required other than monitoring stations. This is correct.

2. The one hour interval logging and data display for surface flow results in graphs that appear ambiguous; suggest stating the criteria used for reported 'continuous flow' to avoid confusion. The criteria for reporting "continuous flow" are to start counting flow days with 24 consecutive hours of flow and stop counting with 24 consecutive hours of flow. More information on how flow is collected and calculated is available in Section 2.0.

Table of Contents

1.0 Project Summary.....	1
1.1 Project Location and Description	1
1.2 Project Goals and Objectives	1
1.3 Project Success Criteria.....	2
Stream Restoration Success Criteria	2
Vegetation Success Criteria	3
1.4 Project Components	5
1.5 Stream Design/Approach	5
1.6 Construction and As-Built Conditions	8
1.7 Year 2 Monitoring Performance (MY2).....	8
Vegetation	8
Stream Geomorphology	8
Stream Hydrology	9
Wetland Hydrology.....	9
2.0 Methods	9
3.0 References.....	10

Appendix A: Background Tables

Table 1: Project Mitigation Components
Table 2: Project Activity and Reporting History
Table 3: Project Contacts Table
Table 4: Project Background Information Table
Figure 1: Site Location Map

Appendix B: Visual Assessment Data

Figure 2: Current Conditions Plan View
Table 5. Visual Stream Morphology Stability Assessment
Table 6. Vegetation Condition Assessment
Vegetation Plot Photos
Monitoring Device Photos
Crossing Photos
General Photos

Appendix C: Vegetation Plot Data

Table 7: Planted Species Summary
Table 8: Vegetation Plot Mitigation Success Summary
Table 9. Stem Count Total and Planted by Plot Species

Appendix D: Stream Measurement and Geomorphology Data

Table 10. Baseline Stream Data Summary
Table 11. Cross Section Morphology Data Table
Cross Section Overlay Plots

Appendix E: Hydrology Data

Table 12. 2022 Rainfall Summary
Table 13. Documentation of Geomorphically Significant Flow Events
Stream Flow Hydrographs
Table 14. 2022 Max Hydroperiod
Table 15. Summary of Groundwater Monitoring Results
Groundwater Hydrographs

1.0 Project Summary

1.1 Project Location and Description

The Mockingbird Site (the “Project”) is located in Davie County, North Carolina, approximately eight miles west of Clemmons and five miles northwest of Bermuda Run. Water quality stressors affecting the Project included livestock production, agricultural production, and lack of riparian buffer. The Project presents 8,998 linear feet of stream restoration, enhancement, and preservation generating 6,427.833 Warm Stream Mitigation Units (SMU) along Hauser Creek and eight unnamed tributaries.

The Project’s total easement area is 27.46 acres within the overall drainage area of 1,540 acres. The Project has two separate portions along Hauser Creek and in between those portions is the Scout Mitigation Bank. While each site could be developed independently of the other, the combined easements result in greater continuity of protected corridors along the main stem of Hauser Creek. The downstream end of the Project connects to the DMS Hauser Creek Mitigation Site, which closed out in 2017 and is now in NCDEQ stewardship. All easements combined total approximately 49.33 acres and 14,605 linear feet of stream that are protected in perpetuity. Approximately 10,400 LF of Hauser Creek is protected by these three projects and this is 60% of Hauser Creek’s total length (Figure 1).

The stream design approach for the Project was to combine the analog method of natural channel design with analytical methods to evaluate stream flows and hydraulic performance of the channel and floodplain. The analog method involved the use of a reference reach, or “template” stream, adjacent to, nearby, or previously in the same location as the design reach. The template parameters of the analog reach were replicated to create the features of the design reach. The analog approach is useful when watershed and boundary conditions are similar between the design and analog reaches (Skidmore et al., 2001). Hydraulic geometry was developed using analytical methods to identify the design discharge.

The Project has been constructed and planted and will be monitored on a regular basis throughout the seven-year post-construction monitoring period, or until performance standards are met. The Project will be transferred to the NCDEQ Stewardship Program. This party shall serve as conservation easement holder and long-term steward for the property and will conduct periodic inspection of the site to ensure that restrictions required in the conservation easement are upheld. Funding will be supplied by the responsible party on a yearly basis until such time an endowment is established.

1.2 Project Goals and Objectives

Through the comprehensive analysis of the Project’s maximum functional uplift using the Stream Functions Pyramid Framework, specific, attainable goals and objectives were realized by the Project. These goals clearly address the degraded water quality and nutrient input from farming that were identified as major watershed stressors in the 2009 Upper Yadkin Pee-Dee River RBRP.

The Project goals are:

- Improve water transport from watershed to the channel in a non-erosive manner in a stable channel;
- Improve flood flow attenuation on site and downstream by allowing for overbanks flows and connection to the active floodplain;
- Improve instream habitat;
- Restore and enhance native floodplain vegetation;
- Indirectly support the goals of the 2009 Upper Yadkin Pee-Dee RBRP to improve water quality and to reduce sediment and nutrient loads; and

- Protect Water Supply Watersheds (WSW).

The Project objectives to address the goals are:

- Designed and reconstructed stream channels sized to convey bankfull flows that maintain a stable dimension, profile, and planform based on modeling watershed conditions, and reference reach conditions;
- Permanently excluded livestock from stream channels and their associated buffers;
- Added in-stream structures and bank stabilization measures to protect restored and enhanced streams;
- Installed habitat features such as brush toes, constructed riffles, woody materials, and pools of varying depths to restored and enhanced streams;
- Reduced bank height ratios and increased entrenchment ratios to reference reach conditions;
- Increased forested riparian buffers to at least 50 feet on both sides of the channel along the Project reaches with a hardwood riparian plant community;
- Implemented two sediment traps in order to limit inputs of sediment, nutrients, and fecal coliform to streams from surrounding farming operations;
- Treated exotic invasive species; and
- Established a permanent conservation easement on the Project.

Functional uplift, benefits, and improvements within the Project area, as based on the Function Based Framework, are outlined in the Mitigation Plan.

1.3 Project Success Criteria

The success criteria for the Project follows the 2016 USACE Wilmington District Stream and Wetland Compensatory Mitigation Update, the Mockingbird Site Final Mitigation Plan (November 2018), and subsequent agency guidance. Cross section and vegetation plot monitoring takes place in Years 0, 1, 2, 3, 5, and 7. Hydrology and visual monitoring takes place annually. Specific success criteria components are presented below.

Stream Restoration Success Criteria

Four bankfull flow events must be documented within the seven-year monitoring period. The bankfull events must occur in separate years. Otherwise, the stream monitoring will continue until four bankfull events have been documented in separate years. *Stage recorders were installed on the bottom of Reach HC1 and Reach NM2 to document bankfull events.*

There should be little change in as-built cross sections. If changes do take place, they should be evaluated to determine if they represent a movement toward a less stable condition (for example down-cutting or erosion), or are minor changes that represent an increase in stability (for example settling, vegetative changes, deposition along the banks, or decrease in width/depth ratio). Cross sections shall be classified using the Rosgen stream classification method, and all monitored cross sections should fall within the quantitative parameters defined for channels of the design stream type. For C/E channels, bank height ratio shall not exceed 1.2, and the entrenchment ratio shall be no less than 2.2 within restored reaches. For B channels, bank height ratio shall not exceed 1.2, and the entrenchment ratio shall be no less than 1.4 within restored reaches. Channel stability should be demonstrated through a minimum of four bankfull events documented in the seven-year monitoring period.

Digital images are used to subjectively evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation, and effectiveness of erosion control measures. Longitudinal images should not

indicate the absence of developing bars within the channel or an excessive increase in channel depth. Lateral images should not indicate excessive erosion or continuing degradation of the banks over time. A series of images over time should indicate successional maturation of riparian vegetation.

Stream restoration reaches will be monitored to document intermittent or seasonal surface flow. This will be accomplished through direct observation and the use of hydraulic pressure transducers with data loggers. Intermittent reaches must demonstrate a minimum of 30 consecutive days of flow. Flow gauges were installed on Reaches NM1, NM4, TP2 and TP3.

Vegetation Success Criteria

Specific and measurable success criteria for plant density within the riparian buffers on the Project follow IRT Guidance. The interim measures of vegetative success for the Project is the survival of at least 320 planted three-year old trees per acre at the end of Year 3, 260 trees per acre with an average of seven feet in height at the end of Year 5, and the final vegetative success criteria is 210 trees per acre with an average height of ten feet at the end of Year 7 (USACE, 2016). Volunteer trees are counted, identified to species, and included in the yearly monitoring reports, but are not counted towards the success criteria of total planted stems. Moreover, any single species can only account for up to 50 percent of the required number of stems within any vegetation plot. Any stems in excess of 50 percent will be shown in the monitoring table but will not be used to demonstrate success.

Level	Goal	Treatment	Outcome	Monitoring Metric	Performance Standard
1 <i>Hydrology</i>	To transport water from the watershed to the channel in a non-erosive manner	Convert land-use of Project reaches from pasture to riparian forest	Improve the transport of water from the watershed to the Project reaches in a non-erosive way	NA	NA
		Install two sediment traps to regulate floodplain runoff coming into the reach (TP2 & TP3)		Visually monitor integrity of runoff attenuation structure: Performed semiannually (<i>indirect measurement</i>)	Identify and document instability and/or flaws to the structure
2 <i>Hydraulic</i>	To transport water in a stable non-erosive manner	Reduce bank height ratios and increase entrenchment ratios by reconstructing channels to mimic reference reach conditions	Improve flood bank connectivity by reducing bank height ratios and increase entrenchment ratios	Crest gauges and/or pressure transducers: Inspected semiannually	Four bankfull events occurring in separate years
				Cross sections: Surveyed in Years 1, 2, 3, 5 and 7	At least 30 days of continuous flow each year
					Entrenchment ratio shall be no less than 2.2 within restored reaches
					Bank height ratio shall not exceed 1.2
3 <i>Geomorphology</i>	To create a diverse bedform To achieve dynamic equilibrium	Establish a riparian buffer to reduce erosion and sediment transport into project streams. Establish stable banks with livestakes, erosion control matting, and other in stream structures	Reduce erosion rates and channel stability to reference reach conditions Improve bedform diversity (pool spacing, percent riffles, etc.) Increase buffer width to 50 feet	As-built stream profile	NA
				Cross sections: Surveyed in Years 1, 2, 3, 5 and 7	Entrenchment ratio shall be no less than 1.4 for B channels and no less than 2.2 for C/E channels (restored reaches)
				Visual monitoring	Bank height ratio shall not exceed 1.2
				Visual monitoring: Performed at least semiannually	Identify and document significant stream problem areas; i.e. erosion, degradation, aggradation, etc.
				Vegetation plots: Surveyed in Years 1, 2, 3, 5 and 7	MY 1-3: 320 trees/acre MY 5: 260 trees/acre (7 ft. tall) MY 7: 210 trees/acre (10 ft. tall)
4 <i>Physiochemical</i> ^o	To achieve appropriate levels for water temperature, dissolved oxygen concentration, and other important nutrients including but not limited to Nitrogen and Phosphorus	Exclude livestock from riparian areas with exclusion fence or conservation easement, and plant a riparian buffer	Improve stream temperature regulation through introduction of canopy Decrease nutrient loading through filtration of planted riparian buffer, and removing livestock from the riparian areas	Vegetation plots: Surveyed in Years 1, 2, 3, 5 and 7 (<i>indirect measurement</i>)	MY 1-3: 320 trees/acre MY 5: 260 trees/acre (7 ft. tall) MY 7: 210 trees/acre (10 ft. tall)
				Visual assessment of established fencing and conservation signage: Performed at least semiannually (<i>indirect measurement</i>)	Inspect fencing and signage. Identify and document any damaged or missing fencing and/or signs
5 <i>Biology</i> [*]	To achieve functionality in levels 1-4 to support the life histories of aquatic and riparian plants and animals	Plant a riparian buffer, install habitat features, and construct pools of varying depths	Improve aquatic habitat through the installation of habitat features, construction of pools at varying depths, and planting the riparian buffer	Visual monitoring of in-stream habitat features: Performed at least semiannually (<i>indirect measurement</i>)	Identify and document significant stream problem areas; i.e. degradation, aggradation, stressed or failed structures, etc.

^o These categories are measured indirectly; ^{*}These categories are not quantifiably measured

1.4 Project Components

The restoration reaches were significantly impacted by livestock production, agricultural practices, and a lack of riparian buffer. Improvements to the Project help meet the river basin needs expressed in the 2009 Upper Yadkin Pee-Dee River Basin Restoration Priorities (RBRP) as well as ecological improvements to riparian corridor within the easement.

Through stream restoration, enhancement, and preservation, the Project presents 8,998 LF of stream, generating 6,427.833 Warm Stream Mitigation Units (SMU) (**Table 1**) as established in the Approved Mitigation Plan. Changes made between mitigation plan approval and construction are detailed in **Section 1.6**.

Mitigation Approach	Linear Feet	Ratio	Warm SMU
Restoration	4,849	1.00000	4,849.000
Enhancement I	155	1.50000	103.333
Enhancement II	3,587	2.50000	1,434.800
Preservation	407	10.00000	40.700
Total	8,998		6,427.833

1.5 Stream Design/Approach

The Project includes Priority I Restoration, Priority II Restoration, Enhancement Levels I and II, and Preservation. Stream restoration incorporates the design of a single thread meandering channel, with parameters based on data taken from reference sites, published empirical relationships, regional curves developed from existing project streams, and NC Regional Curves. Analytical design techniques were also a crucial element of the project and were used to determine the design discharge and to verify the design as a whole.

The Project is broken into the following reaches:

Reach HC1 – Reach HC1 begins at the upstream end of the northern portion of the project and at the downstream limits of the Scout Mitigation Bank Project. There is a 40-foot easement break between the two projects that coincides with a culvert crossing and includes 24 LF of 48-inch double barrel RCP. The reach totals 2,083 LF of Priority I Restoration to address historic channelization and livestock impacts. Priority I Restoration provided higher functional uplift and less risk of failure when connected to the restoration on upstream Reach HC3. The left bank was crop land while the right bank was active pasture, which contributed to significant disturbance on both banks. Restoration activities included constructing a new channel within the natural valley with appropriate dimensions and pattern, adding channel plugs where necessary and backfilling the abandoned channel. Backfilling the abandoned stream channel created wetlands in the ephemeral pool areas. In-stream structures such as log sills, brush toes, rock cross vanes, and rock/wood constructed riffles were installed for channel stability and to improve habitat. A minimum 50-foot buffer was implemented along each side of the channel. Buffer activities will improve riparian areas that will filter runoff from adjacent pastures, thereby reducing nutrient and sediment loads to the channel.

Reach NM1 – Historically channelized reach NM1 begins at the ephemeral/intermittent break on the right bank near the top of HC1 and flows west to a confluence with HC1. Active pasture previously surrounded this reach. The reach totals 229 LF of Enhancement II, and enhancement activities includes buffer plantings and the treatment of invasive species. This reach treatment ends at the farm path.

Reach NM2 – Reach NM2 begins on the west side of Reach HC1 and flows east to the confluence with HC1 near its midpoint. The reach totals 637 LF of Priority I Restoration and 731 LF of Priority II Restoration. Due to elevation and slope constraints, Priority II Restoration was utilized at the top of the reach, blending into Priority I as it nears the HC1 floodplain. Active crop land previously surrounded this reach as well as limited cattle exposure. There is a 40-foot easement break for a culvert crossing where an existing 72-inch CMP was removed and replaced with 24 LF of a double barrel 48-inch RCP. Restoration activities included constructing a new channel within the natural valley with appropriate dimensions and pattern, adding channel plugs where necessary and backfilling the abandoned channel. In-stream structures such as log sills, brush toes, log cross vanes, and rock/wood constructed riffles were installed for channel stability and to improve habitat. A minimum 50-foot buffer was maintained along on each side of the channel. Buffer activities improve riparian areas that filter runoff from adjacent fields, thereby reducing nutrient and sediment loads to the channel.

Reach NM3 – Reach NM3 begins at a culvert on the west side of Reach HC1, near the downstream end of the Project, and flows east to a confluence with HC1. The reach totals 280 LF of Priority I Restoration to address historic channelization and excess deposition due to agricultural practices. The incised reach was surrounded by fields of row crops and lacked a protective buffer. Restoration activities included constructing a new channel with appropriate dimensions and pattern, adding channel plugs where necessary and backfilling the abandoned channel. In-stream structures such as log sills, brush toes, rock cross vanes, and constructed riffles were installed for channel stability and to improve habitat. A minimum of 50 feet of buffer on each side of the channel was implemented. Buffer activities will improve riparian areas that will filter runoff from adjacent fields, reducing nutrient and sediment loads to the channel.

Reach NM4 – NM4 is a headwater reach that forms from the hills on the east side of HC1 near the downstream portion of the Project. Active pasture previously surrounded this reach. This reach totals 253 LF of Enhancement II. Treatment included removing an existing crossing at a 15-inch RCP, establishing a minimum 50-foot riparian buffer, and instream structures such as rock cross vanes and log sills to provide channel stability.

Reach NM5 – NM5 is a headwater reach that forms within the eastern floodplain of Reach HC1, just upstream of Reach NM4, and flows west to a confluence with HC1. Realignment of Reach HC1 will displace the majority of NM5 due to plugging this channel at its confluence with the existing HC1 and filling in that abandoned channel. A small portion of intermittent channel is protected within the easement but does not receive credit. Active pasture previously surrounded this reach.

Reach JS1 – Reach JS1 begins in a previously active pasture, north of Spillman Road, and flows east into the existing DMS Hauser Creek Mitigation Site that exists downstream from the Project. This reach totals 523 LF of Priority I Restoration to address historic channelization, livestock impacts and erosion. Restoration activities included removing an existing ford, constructing a new channel within the natural valley, backfilling the abandoned channel, and reconnecting to the floodplain for frequent inundation. In-stream structures such as log sills, brush toes, log cross vanes, rock cross vanes, and constructed riffles were installed for channel stability and to improve habitat. A minimum of 50 feet of buffer on each side of the channel was implemented. Buffer activities improve riparian areas that filter runoff from adjacent pastures, thereby reducing nutrient and sediment loads to the channel. The channel ties back into the existing location in order to connect to the 72-inch CMP under the landowner's gravel driveway.

Reach HC2-A – Reach HC2-A begins at the upstream end of the Project (the southern portion of the project), and flows north to Reach HC2-B. The reach totals 2,018 LF of Enhancement II. Agricultural fields and bottomland hardwood forests are located adjacent to the reach. Enhancement activities included the re-establishment of a riparian buffer along the channel (buffers extended a minimum of 50 feet from the top of each bank) and invasive species treatment as needed. Buffer improvements filter runoff from adjacent

pastures, thereby reducing nutrient and sediment loads to the channel. Additional habitat improvements were gained through livestock exclusion. There is a 31-foot easement break to maintain an existing ford crossing within the bottom third of this reach.

Reach HC2-B – Reach HC2-B begins immediately downstream of Reach HC2-A and flows north to Reach HC2-C. The reach totals 595 LF of Priority I Restoration to address historic channelization and cattle exposure. The reach was surrounded by active pasture and the downstream portion is surrounded by disturbed bottomland hardwood forests and riparian wetlands. Restoration activities included constructing a new channel within the natural valley with appropriate dimensions and pattern, adding channel plugs where necessary and backfilling the abandoned channel. In-stream structures such as log sills, brush toes, cross vanes, rock A-vanes, and constructed riffles were installed for channel stability and to improve habitat. A minimum of 50 feet of buffer on each side of the channel was implemented. Buffer activities improve riparian areas that will filter runoff from adjacent pastures, thereby reducing nutrient and sediment loads to the channel. Reach TP3 ties into HC2-B prior to a proposed 35-foot easement break and ford crossing, before transitioning into Reach HC2-C. Also, the reach was built through part of a jurisdictional wetland that is on the right bank floodplain and was degraded from cattle access and pasture-use. While this project is not claiming any wetland credit, the raised channel bed enhanced the wetlands' hydrology by reconnecting the floodplain wetlands to the stream. Also, backfilling the abandoned stream channel created additional wetlands in the ephemeral pool areas. A gauge was installed on the right floodplain to monitor the wetland hydrology and will be reported annually.

Reach HC2-C – This reach begins at the downstream end of HC2-B and flows north from a ford crossing to the upstream end of HC2-D. Although cattle have been historically excluded from this reach, upstream pasture activity and travel across the existing ford previously resulted in bed and bank erosion and sedimentation. The reach totals 155 LF of Enhancement I, and enhancement activities included laying back and/or benching the left bank and installing coir matting and live stakes to provide channel stabilization. Bottomland hardwoods are located adjacent to the reach.

Reach HC2-D – Reach begins immediately downstream of Reach HC2-C and flows north to the downstream boundary of the southern portion of the easement. The reach totals 407 LF of preservation with minimum 50-foot buffers. Bottomland hardwoods surround this reach.

Reach TP1 – Reach TP1 begins on the east side of Reach HC2-A in headwater Piedmont forest and flows west to a confluence with Reach HC1-A. Lightly disturbed forest surrounds this reach. The reach totals 146 LF of Enhancement II, where cattle exclusion and supplemental planting of the riparian buffer occurred. This reach treatment ends at the fence line.

Reach TP2 - This reach begins on the east side of Reach HC2-A, just downstream of the confluence of TP1 with HC2-A and flows southwest to a confluence with Hauser Creek. The reach totals 471 LF of Enhancement II. The reach was surrounded by active pasture and a small wetland occurs near the stream origin. Enhancement activities included reestablishing the riparian buffer with native vegetation and cattle exclusion. A sediment trap was installed upstream of ephemeral/intermittent stream break to provide sediment and nutrient control from upland agricultural practices.

Reach TP3 – This reach begins to the east of Reach HC2-B and flows southwest to a confluence with HC2-B upstream of an easement break. The reach totals 470 LF of Enhancement II. The reach was surrounded by active pasture and forms out of a headwater wetland. A sediment trap (made from woody debris and livestakes) was installed at the upper end of the reach to provide sediment and nutrient control from upland agricultural practices.

1.6 Construction and As-Built Conditions

Stream construction and planting was completed in June 2020. Overall, the Site was built to design plans and guidelines. However, there were two changes that were made between the time of Final Mitigation Plan approval and site construction that reduced the project linear footage by 88 feet. The first was an error on the stationing for TP2. The crediting was mistakenly shown starting above the ESP structure, where the channel was non-jurisdictional. The crediting should begin below the ESP, shortening the reach from 471 to 441. The second was a design change on NM1 that reduced the linear footage from 229 to 171. Both changes are shown on the redline survey and on **Table 1**, however the project credits remain as established in the Final Mitigation Plan. The as-built survey (including a redlined version) is included in the As-Built Baseline Report.

Planting plan changes are outlined on Table 7, **Appendix C**. Planting plan changes were based on bare root availability. Monitoring devices had minor shifts in locations, however the quantities of devices remained the same as proposed for vegetation plots (15), flow gauges (4), stage recorders (2), and wetland gauges (1). Cross sections were installed in all the proposed locations where stream work was completed and removed from reaches (preservation and EII) where stream work was not completed. The total number of cross sections was reduced from 26 to 21.

1.7 Year 2 Monitoring Performance (MY2)

The Mockingbird MY2 activities were performed in April, June, and October 2022. All Year 2 Monitoring data is present below and in the appendices. The Site is on track to meeting vegetation and stream interim success criteria.

Vegetation

Monitoring of the 10 fixed vegetation plots and five random vegetation plots was completed in October 2022. MY2 monitoring data indicates that all plots are exceeding the interim success criteria of 320 planted stems per acre. Planted stem densities ranged from 486 to 809 planted stems per acre with a mean of 631 planted stems per acre across all the plots. Volunteer species were not noted in any of the plots. The average stem height in the plots was 4.0 feet. A total of 12 species were documented within the plots. Vegetation data are in **Appendix C**, associated photos are in **Appendix B**, and plot locations are in **Appendix B**.

Visual assessment of vegetation outside of the monitoring plots indicates that the herbaceous vegetation is becoming well established throughout the project. A small amount of Chinese privet, autumn olive, and multiflora rose was observed throughout the easement and in the wooded areas around HC2-B and TP2. Invasive species treatments were administered in August of 2022 throughout the entire site that also targeted dense stands of cattails where found. Areas around TP3 and HC2-B are no longer having any encroachment or scalloping issues. These areas were marked heavily with additional t-posts and horse tape to clearly define the easement boundary on April 22nd, 2022. Since then, these areas have been checked for encroachment several times. MY2 visual assessments of the easement boundary found no new encroachments or evidence of cattle entry. Photos of the fence line and crossing can be found in **Appendix B**.

Stream Geomorphology

Cross section and geomorphology data collection for MY2 was collected on June 21 and 22, 2022. Summary tables and cross section plots are in **Appendix D**. Overall the MY2 cross sections relatively match the baseline cross sections. Cross section 20 shows signs of light aggradation, we believe this is most likely

due to vegetation in the stream and will be monitored in the future to determine what actions are appropriate. The as-built conditions show that shear stress and velocities have been reduced for all restoration/enhancement reaches. All reaches were designed as gravel bed channels and remain classified as gravel bed channels post-construction.

Visual assessment of the stream channel was performed to document signs of instability, such as eroding banks, structural instability, or excessive sedimentation. The channel is transporting sediment as designed and will continue to be monitored for aggradation and degradation.

Stream Hydrology

Two stage recorders and four flow gauges were installed in June 2020: one stage recorder on HC1, one stage recorder on NM2 and flow gauges on NM1, NM4, TP2, and TP3. The stage recorders are in place to document bankfull events and the flow gauge to document at least intermittent flow. The stage recorder on HC1 recorded six bankfull events in MY2 with the highest reading being 0.61 feet above top of bank. The stage recorder on NM2 did not record a bankfull event during MY2, this gage will be assessed to insure functionality and continue to be monitored. The flow gauges on NM1, NM4, TP2, and TP3 recorded between two and eleven flow events lasting between 34 and 171 consecutive days. All recorded streams are on track to pass hydrology metrics. Stream hydrology data is included in the **Appendix E**. Gauge locations can be found on **Figure 2** and photos are in **Appendix B**.

Wetland Hydrology

One groundwater well (GW1) was installed in April 2020. The goal of the groundwater well is to track the hydrology in the jurisdictional wetlands on site post-construction. There is no hydroperiod success criteria for these groundwater wells. In MY2, GW1 recorded a consecutive hydroperiod of twenty one percent of the growing season. Wetland hydrology data is included in **Appendix E**. The groundwater well location can be found on **Figure 2**.

2.0 Methods

Stream monitoring was conducted using a Topcon GTS-312 Total Station. Three-dimensional coordinates associated with cross-section data were collected in the field (NAD83 State Plane feet FIPS 3200). Morphological data were collected at 21 cross-sections. Survey data were imported into CAD, ArcGIS®, and Microsoft Excel® for data processing and analysis. The stage recorders include an automatic pressure transducer placed in PVC casing in a pool. The elevation of the bed and top of bank at each stage recorder are used to detect bankfull events. The flow gauge was also installed in a pool and records flow conditions at an hourly interval. Water level data from the flow gauge is corrected using the height of the downstream riffle to detect stream flow events.

Vegetation success is being monitored at ten permanent monitoring plots and five random monitoring plots. Vegetation plot monitoring follows the CVS-EEP Level 2 Protocol for Recording Vegetation, version 4.2 (Lee et al. 2008) and includes analysis of species composition and density of planted species. Data are processed using the CVS data entry tool. In the field, the four corners of each plot were permanently marked with PVC at the origin and metal conduit at the other corners. Photos of each plot are taken from the origin each monitoring year. The random plots are collected in locations where there are no permanent vegetation plots. Random plots will most likely be collected in the form of 100 square meter belt transects with variable dimensions. Tree species and height were recorded for each planted stem and the transects will be mapped and new locations will be monitored in subsequent years.

Wetland hydrology is monitored to document maintenance of jurisdictional groundwater levels in the stream restoration area (as requested by NCIRT). This is accomplished with an automatic pressure transducer gauge (located in a groundwater well) that records the daily groundwater level. One automatic pressure transducer is installed above ground for use as a barometric reference. Gauges are downloaded quarterly and wetland hydroperiods are calculated during the growing season. Gauge installation followed current regulatory guidance. Visual observations of primary and secondary wetland hydrology indicators are also recorded during quarterly site visits.

3.0 References

- Griffith, G.E., J.M.Omernik, J.A. Comstock, M.P. Schafale, W.H.McNab, D.R.Lenat, T.F.MacPherson, J.B. Glover, and V.B. Shelburne. (2002). Ecoregions of North Carolina and South Carolina, (color Poster with map, descriptive text, summary tables, and photographs): Reston, Virginia, U.S. Geological Survey (map scale 1:1,500,000).
- Lee Michael T., Peet Robert K., Roberts Steven D., and Wentworth Thomas R., 2008. *CVS-EEP Protocol for Recording Vegetation Level*. Version 4.2
- Peet, R.K., Wentworth, T.S., and White, P.S. (1998), *A flexible, multipurpose method for recording vegetation composition and structure*. *Castanea* 63:262-274
- Resource Environmental Solutions (2018). Mockingbird Site Final Mitigation Plan.
- Schafale, M.P. 2012. Classification of the Natural Communities of North Carolina, Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, NCDENR, Raleigh, NC.
- USACE. (2016). Wilmington District Stream and Wetland Compensatory Mitigation Update. NC: Interagency Review Team (IRT).

Appendix A

Background Tables

The Mockingbird Site - Mitigation Components										
Reach	Existing Footage	Mitigation Plan Footage	Mitigation Category	Restoration Level	Priority Level	Mitigation Ratio (X:1)	Mitigation Plan Credit	As-Built Footage		Notes
HC2-A	1,345	1345	Warm	EII	N/A	2.50000	538.000	1345		Riparian and supplemental planting, livestock exclusion, invasives treatment
HC2-A	673	673	Warm	EII	N/A	2.50000	269.200	673		Riparian and supplemental planting, livestock exclusion, invasives treatment
HC2-B	568	595	Warm	R	1	1.00000	595.000	595		Channel restoration, riparian planting, livestock exclusion
HC2-C	155	155	Warm	EI	3	1.50000	103.333	155		Bank grading and stabilization, supplemental planting, conservation easement
HC2-D	408	407	Warm	P	N/A	10.00000	40.700	407		Conservation Easement
HC1	2,135	2083	Warm	R	1	1.00000	2083.000	2,083		Channel restoration, riparian planting, livestock exclusion
TP1	157	146	Warm	EII	N/A	2.50000	58.400	146		Riparian planting, livestock exclusion
TP2*	450	471	Warm	EII	N/A	2.50000	188.400	441		Riparian planting, livestock exclusion
TP3	525	470	Warm	EII	N/A	2.50000	188.000	470		Riparian planting, livestock exclusion
NM1*	229	229	Warm	EII	N/A	2.50000	91.600	171		Riparian planting, livestock exclusion
NM2	889	997	Warm	R	1 & 2	1.00000	997.000	997		Channel restoration, riparian planting, livestock exclusion
NM2	330	371	Warm	R	1	1.00000	371.000	371		Channel restoration, riparian planting, livestock exclusion
NM3	197	280	Warm	R	1	1.00000	280.000	280		Channel restoration, riparian planting
NM4	286	253	Warm	EII	N/A	2.50000	101.200	253		Riparian planting, livestock exclusion
JS1	465	523	Warm	R	1	1.00000	523.000	523		Channel restoration, riparian planting, livestock exclusion

*Stream length changed at as-built

Project Credits

Restoration Level	Stream	Riparian Wetland		Non-riparian Wetland
		Riverine	Non-Riverine	
Restoration	4,849.000			
Enhancement				
Enhancement I	103.333			
Enhancement II	1,434.800			
Creation				
Preservation	40.700			
High Quality Pres				
Total	6,427.833			

**Table 2. Project Activity and Reporting History
Mockingbird Mitigation Site**

Elapsed Time Since grading complete: 2 year 2 months

Elapsed Time Since planting complete: 2 year 2 months

Number of reporting Years¹: 2

Activity or Deliverable	Data Collection Complete	Completion or Delivery
Restoration Plan	NA	Nov-19
Final Design – Construction Plans	NA	Sep-19
Stream Construction	NA	Jun-20
Site Planting	NA	Jun-20
As-built (Year 0 Monitoring – baseline)	Jun-20	Oct-20
HC1 Hand Repair	NA	Jan-21
Supplemental Planting (VP 6 and 7)	NA	Jan-21
Year 1 Monitoring	XS: Jul-21 VP: Oct-21	Jan-22
Easement Repair	NA	Apr-23
Invasive Vegetation Treatments	NA	Aug-22
Year 2 Monitoring	XS: Jun-22 VP: Oct-22	Dec-22
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		
Year 6 Monitoring		
Year 7 Monitoring		

¹ = The number of reports or data points produced excluding the baseline

**Table 3. Project Contacts Table
Mockingbird Mitigation Site**

Designer	RES / 3600 Glenwood Ave., Suite 100, Raleigh, NC 27612
Primary project design POC	Frasier Mullen
Construction Contractor	KBS Earthwork Inc. / 5616 Coble Church Rd., Julian, NC 27283
Construction contractor POC	Kory Strader
Survey Contractor	Matrix East, PLLC / 906 N. Queen St., Suite A, Kinston, NC 28501
Survey contractor POC	Chris Paderick, PLS
Planting Contractor	H&J Forestry
Planting contractor POC	Matt Hitch
Monitoring Performers	RES / 3600 Glenwood Ave, Suite 100, Raleigh, NC 27612
Stream Monitoring POC	Daniel Dixon (864) 567 7761
Vegetation Monitoring POC	Daniel Dixon (864) 567 7761



Table 4. Project Background Information

Table 4. Project Background Information			
Project Name		Mockingbird	
County		Davie	
Project Area (acres)		27.46	
Project Coordinates (latitude and longitude)		Northern portion: Latitude: 36.038433 Longitude: - 80.516410	
		Southern Portion: Latitude: 36.028029 Longitude: - 80.502333	
Planted Acreage (Acres of Woody Stems Planted)		23.2	
Project Watershed Summary Information			
Physiographic Province		Southern Outer Piedmont	
River Basin		Yadkin Pee-Dee	
USGS Hydrologic Unit 8-digit	03040101	USGS Hydrologic Unit 14-digit	3040101160010
DWR Sub-basin		3/7/2002	
Project Drainage Area (Acres and Square Miles)		1,540 ac (2.406 sqmi)	
Project Drainage Area Percentage of Impervious Area		2%	
CGIA Land Use Classification		Managed Herbaceous Cover and Mixed Upland Hardwoods	
Regulatory Considerations			
Parameters	Applicable?	Resolved?	Supporting
Water of the United States - Section 404	Yes	Yes	Mit Plan
Water of the United States - Section 401	Yes	Yes	Mit Plan
Endangered Species Act	Yes	Yes	Mit Plan
Historic Preservation Act	Yes	Yes	Mit Plan
Coastal Zone Management Act (CZMA or CAMA)	No	N/A	N/A
FEMA Floodplain Compliance	Yes	No	Mit Plan
Essential Fisheries Habitat	No	N/A	N/A

Reach Summary Information

Parameters	HC1	HC2-A	HC2-B	HC2-C	HC2-D	JS1	NM1	NM2	NM3	NM4	NM5	TP1	TP2	TP3
Length of reach (linear feet)	2,135	2018	568	563	563	465	229	1219	197	286	101	157	450	525
Valley confinement (Confined, moderately confined, unconfined)														
Drainage area (Acres and Square Miles)	1,319 ac	55 ac	151 ac	194 ac	207 ac	221 ac	20 ac	330 ac	74 ac	27 ac	24 ac	45 ac	20 ac	20 ac
Perennial, Intermittent, Ephemeral	P	P	P	P	P	P	I	P	P	I	I	P	I	I
NCDWR Water Quality Classification														
Stream Classification (existing)	E5	B3c	F3/C3	C3	C3	E5	E4	E4	E6b	E6b	E6b	B3c	C6b	B6
Stream Classification (proposed)	E3/E4		E3/E4			E4/E5		E4/E5	E3/E4					

Targeted Local Watershed
 Turner & Hauser Creek
 03040101160010



Legend

- Conservation Easement
- Scout Easement
- Catbird Easement
- Hauser Creek Easement
- HUC - 03040101
- TLW - 03040101160010
- CCPV Index Sheets





Figure 1 - Site Location Map
Mockingbird Mitigation Site
 Davie County, North Carolina

Date: 6/22/2020
 Drawn by: HKH
 Checked By: RTM
 1 inch = 2,000 feet



Document Path: R:\energy\gis\workspace\NCD\Mockingbird\03040101\Figure 1 - Site Location Map_Mockingbird.mxd

Appendix B

Visual Assessment Data



















Figure 2 - CCPV MY2


Mockingbird Mitigation Project

Davie County, North Carolina

Date: 2/8/2023
 Drawn by: HG
 1 in = 201 feet
 Checked by: DD

Legend

-  Conservation Easement
-  Existing Wetland
-  Grading 2021
- Fixed VP
 -  >320 stems/acre
- Random VP
 -  >320 stems/acre
-  Restoration
-  Enhancement I
-  Enhancement II
-  Preservation
-  No Credit
-  Cross Section
-  ESP
-  Flow Gauge
-  Stage Recorder
-  Wetland Gauge/Ambient



Vegetation Condition Assessment			
Invasive Species	Target Community		
	Present	Marginal	Absent
Absent	No Fill		
Present			

Table 5. Visual Stream Morphology Stability Assessment
Mockingbird Site - NM2
Assessed Length 1,368 feet

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	22	22			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6).	20	20			100%			
2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).		20	20			100%				
2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	0	0	100%
Totals					0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	34	34			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	34	34			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	34	34			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	34	34			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	34	34			100%			

Date of last site inspection - 10/05/2022

**Table 5 Cont'd. Visual Stream Morphology Stability Assessment
Mockingbird Site - NM3
Assessed Length 280 feet**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	10	10			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6).	11	11			100%			
2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).		11	11			100%				
Totals										
2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	0	0	100%
Totals										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	13	13			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	13	13			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	13	13			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does NOT exceed 15%.	13	13			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	13	13			100%			

Date of last site inspection - 10/05/2022

Table 5 Cont'd. Visual Stream Morphology Stability Assessment
Mockingbird Site - HC1
Assessed Length 2,083 feet

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	30	30			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6).	28	28			100%			
2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).		28	28			100%				
Totals										
2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	0	0	100%
Totals										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	47	47			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	47	47			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	47	47			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does NOT exceed 15%.	47	47			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	47	47			100%			

Date of last site inspection - 10/05/2022

Table 5 Cont'd. Visual Stream Morphology Stability Assessment
Mockingbird Site - HC2-B
Assessed Length 595 feet

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	14	14			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6).	13	13			100%			
2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).		13	13			100%				
Totals										
2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	0	0	100%
Totals										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	19	19			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	19	19			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	19	19			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does NOT exceed 15%.	19	19			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	19	19			100%			

Date of last site inspection - 10/05/2022

Table 5 Cont'd. Visual Stream Morphology Stability Assessment
Mockingbird Site - JS1
Assessed Length 523 feet

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	7	7			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6).	7	7			100%			
2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).		7	7			100%				
Totals										
2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	0	0	100%
Totals										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	13	13			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	13	13			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	13	13			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	13	13			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	13	13			100%			

Date of last site inspection - 10/05/2022

Table 6

Vegetation Condition Assessment

Planted Acreage¹

18.6

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Red Simple Hatch	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Orange Simple Hatch	0	0.00	0.0%
Total						0.0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Orange Simple Hatch	0	0.00	0.0%
Cumulative Total						0.0%

Easement Acreage²

27.46

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern⁴	Areas or points (if too small to render as polygons at map scale).	1000 SF	Yellow Crosshatch	0	0.00	0.0%
5. Easement Encroachment Areas³	Areas or points (if too small to render as polygons at map scale).	none	Red Simple Hatch	0	0.00	0.0%

Date of last site inspection - 10/05/2022

¹ = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.

² = The acreage within the easement boundaries.

³ = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1,2 or 3) as well as a parallel tally in item 5.

⁴ = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern species are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by EEP such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likely trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in *red italics* are of particular interest given their extreme risk/threat level for mapping as points where isolated specimens are found, particularly early in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolizing invasives polygons, particularly for situations where the condition for an area is somewhere between isolated specimens and dense, discreet patches. In any case, the point or polygon/area feature can be symbolized to describe things like high or low concern and species can be listed as a map inset, in legend items if the number of species are limited or in the narrative section of the executive summary.

Mockingbird MY2 Vegetation Monitoring Plot Photos



Vegetation Plot 1 (10/5/2022)



Vegetation Plot 2 (10/5/2022)



Vegetation Plot 3 (10/5/2022)



Vegetation Plot 4 (10/5/2022)

Mockingbird MY2 Vegetation Monitoring Plot Photos



Vegetation Plot 5 (10/5/2022)



Vegetation Plot 6 (10/5/2022)



Vegetation Plot 7 (10/5/2022)



Vegetation Plot 8 (10/5/2022)

Mockingbird MY2 Vegetation Monitoring Plot Photos



Vegetation Plot 9 (10/5/2022)



Vegetation Plot 10 (10/5/2022)

Mockingbird MY2 Random Vegetation Monitoring Plot Photos



Random Plot 1 (10/5/2022)



Random Plot 2 (10/5/2022)



Random Plot 3 (10/5/2022)



Random Plot 4 (10/5/2022)

Mockingbird MY2 Random Vegetation Monitoring Plot Photos



Random Plot 5 (10/5/2022)

Mockingbird Monitoring Device Photos 2022



Stage Recorder HC1 (6/22/2022)



Stage Recorder NM2 (6/22/2022)



Flow Gauge NM1 (6/22/2022)



Flow Gauge NM4 (6/22/2022)

Mockingbird Monitoring Device Photos



Flow Gauge TP2 (6/22/2022)



Flow Gauge TP3 (6/22/2022)



Groundwater Well 1 and Ambient (6/22/2022)

Mockingbird Culvert Crossing Photos 2022



Downstream HC3 (06/22/2022)



Upstream HC3 (06/22/2022)



Downstream NM2 (06/22/2022)



Upstream NM2 (06/22/2022)

Mockingbird General Monitoring Photos MY2



TP-3 Easement Boundary (4/22/2022)



TP-3 Easement Boundary (4/22/2022)



HC2-B Easement Boundary (4/22/2022)



HC2-B Easement Boundary (4/22/2022)

Mockingbird General Monitoring Photos MY2



HC2-A Easement Boundary (4/22/2022)



Regrading Area (4/22/2022)



Regrading Area (4/22/2022)

Appendix C

Vegetation Plot Data

Table 7. Planted Species Summary

Common Name	Scientific Name	Mitigation Plan %	As-Built %	Total Stems Planted
Water Oak	<i>Quercus nigra</i>	15	14	4,000
Willow Oak	<i>Quercus phellos</i>	15	12	3,500
River Birch	<i>Betula nigra</i>	15	12	3,500
Sycamore	<i>Platanus occidnetalis</i>	15	12	3,400
Northern Red Oak	<i>Quercus rubra</i>	10	11	3,300
Persimmon	<i>Diospyros virginiana</i>	5	11	3,200
Yellow Poplar	<i>Liriodendron tulipifera</i>	10	11	3,200
Green Ash	<i>Fraxinus pennsylvanica</i>	10	5	1,500
Crab Apple	<i>Malus angustifolia</i>	0	3	900
Eastern Redbud	<i>Cercis canadensis</i>	0	3	800
Black Walnut	<i>Juglans nigra</i>	0	2	700
Elderberry	<i>Sambucus candadensis</i>	0	1	500
Silky Dogwood	<i>Cornus amomum</i>	0	1	400
Sugarberry	<i>Celtis laevigata</i>	0	1	350
American Plum	<i>Prunus americana</i>	0	1	300
Blackgum	<i>Nyssa sylvatica</i>	5	0	0
Total				29,550
Planted Area				18.6
As-built Planted Stems/Acre				1,589

Table 8. Vegetation Plot Mitigation Success Summary

Wetland/Stream Vegetation Totals					
(per acre)					
Plot #	Planted Stems/Acre	Volunteer Stems/Acre	Total Stems/Acre	Success Criteria Met?	Average Stem Height (ft)
1	567	0	567	Yes	2.4
2	647	0	647	Yes	2.8
3	647	0	647	Yes	1.6
4	728	0	728	Yes	5.3
5	809	81	809	Yes	5.3
6	526	0	526	Yes	2.5
7	486	81	486	Yes	3.7
8	769	2630	769	Yes	4.8
9	809	40	809	Yes	4.0
10	769	2873	769	Yes	4.9
R1	688	0	688	Yes	4.5
R2	486	0	486	Yes	5.8
R3	486	0	486	Yes	2.8
R4	526	0	526	Yes	5.9
R5	526	0	526	Yes	2.7
Project Avg	631	380	631	Yes	4.0

Table 9. Stem Count Total and Planted by Plot Species

Scientific Name	Common Name	Species Type	Current Plot Data (MY2 2022)																													
			100021-01-0001			100021-01-0002			100021-01-0003			100021-01-0004			100021-01-0005			100021-01-0006			100021-01-0007			100021-01-0008			100021-01-0009			100021-01-0010		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Betula nigra	river birch	Tree	1	1	1							11	11	11	3	3	3				3	3	3	17	17	17	7	7	7	11	11	11
Celtis laevigata	sugarberry	Tree																														
Celtis occidentalis	common hackberry	Tree																														
Cephalanthus occidentalis	common buttonbush	Shrub													6	6	6															
Cercis canadensis	eastern redbud	Tree																														
Diospyros virginiana	common persimmon	Tree				1	1	1	7	7	7				3	3	3	2	2	2	6	6	6									
Fraxinus pennsylvanica	green ash	Tree																						5	5	5						
Juglans nigra	black walnut	Tree																														
Liriodendron tulipifera	tuliptree	Tree				1	1	1	2	2	2													2	2	2						
Morus rubra	red mulberry	Tree																														
Nyssa biflora	swamp tupelo	Tree										2	2	2																		
Platanus occidentalis	American sycamore	Tree	1	1	1							3	3	3	5	5	5	5	5	5												
Prunus americana	American plum	Tree																														
Quercus alba	white oak	Tree				5	5	5																								
Quercus lyrata	overcup oak	Tree																														
Quercus nigra	water oak	Tree													1	1	1				1	1	1									
Quercus phellos	willow oak	Tree				5	5	5	4	4	4	2	2	2				5	5	5	2	2	2				2	2	2	7	7	7
Quercus rubra	northern red oak	Tree	12	12	12	4	4	4	3	3	3				2	2	2	1	1	1							6	6	6	1	1	1
Ulmus alata	winged elm	Tree																														
Ulmus americana	American elm	Tree																														
Stem count			14	14	14	16	16	16	16	16	16	18	18	18	20	20	20	13	13	13	12	12	12	19	19	19	20	20	20	19	19	19
size (ares)			1			1			1			1			1			1			1			1			1					
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02					
Species count			3	3	3	5	5	5	4	4	4	4	4	4	6	6	6	4	4	4	4	4	4	2	2	2	4	4	4	3	3	3
Stems per ACRE			567	567	567	647	647	647	647	647	647	728	728	728	809	809	809	526	526	526	486	486	486	769	769	769	809	809	809	769	769	769

Scientific Name	Common Name	Species Type	Current Plot Data (MY2 2022)															Annual Means										
			R1			R2			R3			R4			R5			MY2 (2022)			MY1 (2021)			MY0 (2020)				
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T		
Acer negundo	Boxelder maple	Tree																		1	1	1						
Betula nigra	river birch	Tree										2	2	2						55	55	55	74	74	74	54	54	54
Celtis laevigata	sugarberry	Tree																							2	2	2	
Celtis occidentalis	common hackberry	Tree																				1	1	1				
Cephalanthus occidentalis	common buttonbush	Shrub	11	11	11	1	1	1	1	1	1									19	19	19	6	6	6	7	7	7
Cercis canadensis	eastern redbud	Tree																							5	5	5	
Diospyros virginiana	common persimmon	Tree	2	2	2				2	2	2	3	3	3	5	5	5			31	31	31	29	29	33	15	15	15
Fraxinus pennsylvanica	green ash	Tree																		5	5	5	9	9	129	5	5	5
Juglans nigra	black walnut	Tree																							10	10	10	
Liriodendron tulipifera	tuliptree	Tree																		5	5	5	8	8	8	13	13	13
Morus rubra	red mulberry	Tree																				3	3	3	2	2	2	
Nyssa biflora	swamp tupelo	Tree																		2	2	2						
Platanus occidentalis	American sycamore	Tree	4	4	4	9	9	9	2	2	2	8	8	8	5	5	5			42	42	42	32	32	33	16	16	16
Prunus americana	American plum	Tree																							3	3	3	
Quercus alba	white oak	Tree																		5	10	10	7	7	7			
Quercus lyrata	overcup oak	Tree							1	1	1									1	1	1						
Quercus nigra	water oak	Tree																		2	2	2	3	3	3	8	8	8
Quercus phellos	willow oak	Tree				2	2	2	1	1	1				2	2	2			32	32	32	29	29	29	67	67	67
Quercus rubra	northern red oak	Tree							5	5	5				1	1	1			35	35	35	40	40	40	90	90	90
Salix nigra	Black willow	Tree																				1	1	1				
Ulmus alata	winged elm	Tree																							20			
Ulmus americana	American elm	Tree																							1			
Stem count			17	17	17	12	12	12	12	12	12	13	13	13	13	13	13			234	228	228	243	243	389	297	297	297
size (ares)			1			1			1			1			1			15			15			10				
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.37			0.37			0.25				
Species count			3	3	3	3	3	3	6	6	6	3	3	3	4	4	4			12	12	12	14	14	16	14	14	14
Stems per ACRE			688	688	688	486	486	486	486	486	486	526	526	526	526	526	526			631	645	645	656	656	1049	1202	1202	1202

Appendix D

Stream Measurement and Geomorphology Data

**Table 10. Baseline Stream Data Summary
Mockingbird Mitigation Site - Reach NM2**

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD ^b	n	Min	Mean	Med	Max	SD ^b	n	Min	Med	Max	Min	Mean	Med	Max	SD ^b	n
Dimension and Substrate - Riffle Only																									
Bankfull Width (ft)		---	---	---	9.3	---	---	10.0	---	2	13.7	---	---	15.0	---	2	---	16.0	---	15.4	15.9	15.9	16.3	0.6	2
Floodprone Width (ft)					20.7	---	---	>30	---	2	>30	---	---	>50	---	2	---	>50	---	65.0	65.0	65.0	65.0	0.0	2
Bankfull Mean Depth (ft)		---	---	---	1.8	---	---	2.5	---	2	0.6	---	---	1.4	---	2	---	1.6	---	---	---	---	---	---	---
¹ Bankfull Max Depth (ft)					2.6	---	---	4.0	---	2	0.8	---	---	1.7	---	2	---	2.2	---	1.9	2.0	2.0	2.0	0.1	2
Bankfull Cross Sectional Area (ft ²)		---	---	---	17.8	---	---	23.0	---	2	3.0	---	---	18.1	---	2	---	25.3	---	20.7	22.0	22.0	23.2	1.8	2
Width/Depth Ratio					3.8	---	---	5.6	---	2	8.9	---	---	9.8	---	2	---	10.1	---	---	---	---	---	---	---
Entrenchment Ratio					2.1	---	---	>2.2	---	2	>2.2	---	---	>4	---	2	---	3.1	---	4.0	4.1	4.1	4.2	0.1	2
¹ Bank Height Ratio					1.1	---	---	2.4	---	2	1.0	---	---	1.2	---	2	---	1.0	---	1.0	1.0	1.0	1.0	0.0	2
Profile																									
Riffle Length (ft)					---	---	---	---	---	---	4	---	---	18	---	---	7	---	21	12.7	24.6	21.0	60.3	12.1	22
Riffle Slope (ft/ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	0.04	0.8	0.8	2.5	0.6	22
Pool Length (ft)					---	---	---	---	---	---	3	---	---	42	---	---	6	---	49	18	40	39	67	12	20
Pool Max depth (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Pool Spacing (ft)					---	---	---	---	---	---	12	---	---	64	---	---	21	---	75	41	63	59	120	19	19
Pattern																									
Channel Beltwidth (ft)					---	---	---	---	---	---	15	---	---	55.5	---	---	33	---	60	33	---	---	60	---	---
Radius of Curvature (ft)					---	---	---	---	---	---	6	---	---	103.3	---	---	28	---	75	28	---	---	75	---	---
Rc:Bankfull width (ft/ft)					---	---	---	---	---	---	1	---	---	6.9	---	---	1.8	---	4.4	1.8	---	---	4.4	---	---
Meander Wavelength (ft)					---	---	---	---	---	---	23	---	---	66	---	---	69	---	91	69	---	---	91	---	---
Meander Width Ratio					---	---	---	---	---	---	4.4	---	---	7.7	---	---	2.1	---	3.5	2.1	---	---	3.5	---	---
Transport parameters																									
Reach Shear Stress (competency) lb/ft ²																									
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m ²																									
Additional Reach Parameters																									
Rosgen Classification								E4						E4					E4/E5					E4/E5	
Bankfull Velocity (fps)		---	---	---				---						---					---				---		---
Bankfull Discharge (cfs)		---	---	---				---						---					---				---		---
Valley length (ft)								1089						---					1348				---		---
Channel Thalweg length (ft)								1219						---					1366				---		---
Sinuosity (ft)								1.12						---					1.01				---		---
Water Surface Slope (Channel) (ft/ft)								0.0042						---					0.0026				---		---
Channel slope (ft/ft)								0.0076						---					0.0026				---		---
³ Bankfull Floodplain Area (acres)								---						---					---				---		---
⁴ % of Reach with Eroding Banks								---						---					---				---		---
Channel Stability or Habitat Metric								---						---					---				---		---
Biological or Other								---						---					---				---		---

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10. Baseline Stream Data Summary (continued)
Mockingbird Mitigation Site - Reach NM3

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD ⁵	n
Dimension and Substrate - Riffle Only																									
Bankfull Width (ft)		---	---	---	---	---	6.7	---	---	1	5.2	---	---	13.7	---	2	---	6.4	---	---	---	6.2	---	---	---
Floodprone Width (ft)					---	---	21.9	---	---	1	>30	---	---	>50	---	2	---	30.0	---	---	---	>65	---	---	---
Bankfull Mean Depth (ft)		---	---	---	---	---	0.6	---	---	1	0.6	---	---	1.4	---	2	---	0.7	---	---	---	---	---	---	---
¹ Bankfull Max Depth (ft)					---	---	1.4	---	---	1	0.8	---	---	1.7	---	2	---	1.0	---	---	---	1.2	---	---	---
Bankfull Cross Sectional Area (ft ²)		---	---	---	---	---	3.9	---	---	1	3.0	---	---	18.1	---	2	---	4.7	---	---	---	4.3	---	---	---
Width/Depth Ratio					---	---	11.4	---	---	1	8.9	---	---	9.8	---	2	---	8.7	---	---	---	---	---	---	---
Entrenchment Ratio					---	---	3.3	---	---	1	>2.2	---	---	>4	---	2	---	4.7	---	---	---	>10.6	---	---	---
¹ Bank Height Ratio					---	---	0.8	---	---	1	1.0	---	---	1.2	---	2	---	1.0	---	---	---	1.0	---	---	---
Profile																									
Riffle Length (ft)					---	---	---	---	---	---	4	---	---	18	---	---	4	---	22	4.4	10.2	8.7	20.3	5.5	10
Riffle Slope (ft/ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	0.5	2.6	2.3	6.6	2.1	10
Pool Length (ft)					---	---	---	---	---	---	3	---	---	42	---	---	4	---	12	6	15	13	24	7	11
Pool Max depth (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Pool Spacing (ft)					---	---	---	---	---	---	12	---	---	64	---	---	15	---	43	16	25	25	42	8	10
Pattern																									
Channel Beltwidth (ft)					---	---	---	---	---	---	15	---	---	55.5	---	---	18	---	43	18	---	43	---	---	---
Radius of Curvature (ft)					---	---	---	---	---	---	6	---	---	103.3	---	---	7	---	21	7	---	21	---	---	---
Rc:Bankfull width (ft/ft)					---	---	---	---	---	---	1	---	---	6.9	---	---	1.1	---	3	1.1	---	3	---	---	---
Meander Wavelength (ft)					---	---	---	---	---	---	23	---	---	66	---	---	28	---	53	28	---	53	---	---	---
Meander Width Ratio					---	---	---	---	---	---	3.6	---	---	7.7	---	---	4	---	6.2	4	---	6.2	---	---	---
Transport parameters																									
Reach Shear Stress (competency) lb/ft ²																									
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m ²																									
Additional Reach Parameters																									
Rosgen Classification																									
Bankfull Velocity (fps)		---	---	---																					
Bankfull Discharge (cfs)		---	---	---																					
Valley length (ft)																									
Channel Thalweg length (ft)																									
Sinuosity (ft)																									
Water Surface Slope (Channel) (ft/ft)																									
Channel slope (ft/ft)																									
³ Bankfull Floodplain Area (acres)																									
⁴ % of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10. Baseline Stream Data Summary (continued)
Mockingbird Mitigation Site - Reach HC1

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD ⁵	n
Dimension and Substrate - Riffle Only																									
Bankfull Width (ft)		---	---	---	11.9	---	15.4	20.0	---	3	5.2	---	---	13.7	---	2	---	21.8	---	19.6	20.6	20.0	22.2	1.4	3
Floodprone Width (ft)					27.4	---	30.0	50.0	---	3	>30	---	---	>50	---	2	---	50.0	---	65.0	65.0	65.0	65.0	0.0	3
Bankfull Mean Depth (ft)		---	---	---	1.9	---	2.0	2.5	---	3	0.6	---	---	1.4	---	2	---	2.2	---	---	---	---	---	---	---
¹ Bankfull Max Depth (ft)					3.2	---	3.7	3.8	---	3	0.8	---	---	1.7	---	2	---	2.9	---	2.3	2.5	2.4	2.8	0.3	3
Bankfull Cross Sectional Area (ft ²)		---	---	---	23.0	---	38.0	40.0	---	3	3.0	---	---	18.1	---	2	---	47.0	---	33.3	37.4	33.4	45.6	7.1	3
Width/Depth Ratio					6.1	---	6.2	10.1	---	3	8.9	---	---	9.8	---	2	---	10.1	---	---	---	---	---	---	---
Entrenchment Ratio					1.4	---	2.5	3.2	---	3	>2.2	---	---	>4	---	2	---	2.3	---	2.9	3.2	3.3	3.3	0.2	3
¹ Bank Height Ratio					1.8	---	1.8	1.8	---	3	1.0	---	---	1.2	---	2	---	1.0	---	1.0	1.0	1.0	1.0	0.0	3
Profile																									
Riffle Length (ft)					---	---	---	---	---	---	4	---	---	18	---	---	10	---	29	8	24	22	93	15	30
Riffle Slope (ft/ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	0.01	1.0	0.8	2.4	0.7	30
Pool Length (ft)					---	---	---	---	---	---	3	---	---	42	---	---	8	---	67	17	47	50	65	12	28
Pool Max depth (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Pool Spacing (ft)					---	---	---	---	---	---	12	---	---	64	---	---	29	---	103	46	73	70	163	22	27
Pattern																									
Channel Beltwidth (ft)					---	---	---	---	---	---	15	---	---	55.5	---	---	45	---	82	45	---	82	---	---	---
Radius of Curvature (ft)					---	---	---	---	---	---	6	---	---	103.3	---	---	38	---	103	38	---	103	---	---	---
Rc:Bankfull width (ft/ft)					---	---	---	---	---	---	1	---	---	6.9	---	---	1.7	---	4.4	1.7	---	4.4	---	---	---
Meander Wavelength (ft)					---	---	---	---	---	---	23	---	---	66	---	---	95	---	123	95	---	123	---	---	---
Meander Width Ratio					---	---	---	---	---	---	3.6	---	---	7.7	---	---	2.1	---	3.5	2.1	---	3.5	---	---	---
Transport parameters																									
Reach Shear Stress (competency) lb/ft ²																									
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m ²																									
Additional Reach Parameters																									
Rosgen Classification								E5											E4						
Bankfull Velocity (fps)								---											---						
Bankfull Discharge (cfs)								---											---						
Valley length (ft)								1925											1925						
Channel Thalweg length (ft)								2135											2083						
Sinuosity (ft)								1.11											1.08						
Water Surface Slope (Channel) (ft/ft)								0.0051											0.003						
Channel slope (ft/ft)								0.0028											0.003						
³ Bankfull Floodplain Area (acres)								---											---						
⁴ % of Reach with Eroding Banks								---											---						
Channel Stability or Habitat Metric								---											---						
Biological or Other								---											---						

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10. Baseline Stream Data Summary (continued)
Mockingbird Mitigation Site - Reach HC2-B

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD ⁵	n
Dimension and Substrate - Riffle Only																									
Bankfull Width (ft)		---	---	---	---	---	11.7	---	---	1	5.2	---	---	13.7	---	2	---	12.6	---	---	---	12.0	---	---	---
Floodprone Width (ft)					---	---	15.0	---	---	1	>30	---	---	>50	---	2	---	50.0	---	---	---	>50	---	---	---
Bankfull Mean Depth (ft)		---	---	---	---	---	1.0	---	---	1	0.6	---	---	1.4	---	2	---	1.3	---	---	---	---	---	---	---
¹ Bankfull Max Depth (ft)					---	---	1.2	---	---	1	0.8	---	---	1.7	---	2	---	1.8	---	---	---	1.6	---	---	---
Bankfull Cross Sectional Area (ft ²)		---	---	---	---	---	11.9	---	---	1	3.0	---	---	18.1	---	2	---	16.4	---	---	---	14.0	---	---	---
Width/Depth Ratio					---	---	11.6	---	---	1	8.9	---	---	9.8	---	2	---	9.7	---	---	---	---	---	---	---
Entrenchment Ratio					---	---	1.3	---	---	1	>2.2	---	---	>4	---	2	---	4.0	---	---	---	>4.2	---	---	---
¹ Bank Height Ratio					---	---	2.0	---	---	1	1.0	---	---	1.2	---	2	---	1.0	---	---	---	1.0	---	---	---
Profile																									
Riffle Length (ft)					---	---	---	---	---	---	4	---	---	18	---	---	6	---	17	7	15	12	54	12	14
Riffle Slope (ft/ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	0.1	1.6	1.4	4.4	1.2	14
Pool Length (ft)					---	---	---	---	---	---	3	---	---	42	---	---	5	---	39	2	32	33	43	10	13
Pool Max depth (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Pool Spacing (ft)					---	---	---	---	---	---	12	---	---	64	---	---	17	---	59	10	43	45	55	12	12
Pattern																									
Channel Beltwidth (ft)					---	---	---	---	---	---	15	---	---	55.5	---	---	26	---	47	26	---	47	---	---	---
Radius of Curvature (ft)					---	---	---	---	---	---	6	---	---	103.3	---	---	22	---	59	22	---	59	---	---	---
Rc:Bankfull width (ft/ft)					---	---	---	---	---	---	1	---	---	6.9	---	---	1.7	---	4.4	1.7	---	4.4	---	---	---
Meander Wavelength (ft)					---	---	---	---	---	---	23	---	---	66	---	---	55	---	71	55	---	71	---	---	---
Meander Width Ratio					---	---	---	---	---	---	3.6	---	---	7.7	---	---	3.5	---	4	3.5	---	4	---	---	---
Transport parameters																									
Reach Shear Stress (competency) lb/ft ²																									
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m ²																									
Additional Reach Parameters																									
Rosgen Classification							F3																		
Bankfull Velocity (fps)		---	---	---			---																		
Bankfull Discharge (cfs)		---	---	---			---																		
Valley length (ft)							586																		
Channel Thalweg length (ft)							673																		
Sinuosity (ft)							1.15																		
Water Surface Slope (Channel) (ft/ft)							0.011																		
Channel slope (ft/ft)							0.0092																		
³ Bankfull Floodplain Area (acres)							---																		
⁴ % of Reach with Eroding Banks							---																		
Channel Stability or Habitat Metric							---																		
Biological or Other							---																		

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10. Baseline Stream Data Summary (continued)
Mockingbird Mitigation Site - Reach JS1

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD ⁵	n
Dimension and Substrate - Riffle Only																									
Bankfull Width (ft)		---	---	---	---	---	8.8	---	---	1	5.2	---	---	13.7	---	2	---	13.5	---	---	---	13.3	---	---	---
Floodprone Width (ft)					---	---	10.7	---	---	1	>30	---	---	>50	---	2	---	50.0	---	---	---	>60.8	---	---	---
Bankfull Mean Depth (ft)		---	---	---	---	---	1.6	---	---	1	0.6	---	---	1.4	---	2	---	1.4	---	---	---	---	---	---	---
¹ Bankfull Max Depth (ft)					---	---	3.0	---	---	1	0.8	---	---	1.7	---	2	---	1.9	---	---	---	1.8	---	---	---
Bankfull Cross Sectional Area (ft ²)		---	---	---	---	---	14.4	---	---	1	3.0	---	---	18.1	---	2	---	19.4	---	---	---	17.0	---	---	---
Width/Depth Ratio					---	---	5.4	---	---	1	8.9	---	---	9.8	---	2	---	9.4	---	---	---	---	---	---	---
Entrenchment Ratio					---	---	1.2	---	---	1	>2.2	---	---	>4	---	2	---	3.7	---	---	---	>4.6	---	---	---
¹ Bank Height Ratio					---	---	1.1	---	---	1	1.0	---	---	1.2	---	2	---	1.0	---	---	---	1.0	---	---	---
Profile																									
Riffle Length (ft)					---	---	---	---	---	---	4	---	---	18	---	---	6	---	18	6.1	27.5	16.4	102.4	33.6	7
Riffle Slope (ft/ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	0.3	1.3	1.2	3.0	1.0	7
Pool Length (ft)					---	---	---	---	---	---	3	---	---	42	---	---	5	---	42	23	39	36	54	12	7
Pool Max depth (ft)					---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Pool Spacing (ft)					---	---	---	---	---	---	12	---	---	64	---	---	18	---	64	39	68	58	139	37	6
Pattern																									
Channel Beltwidth (ft)					---	---	---	---	---	---	15	---	---	55.5	---	---	28	---	51	28	---	51	---	---	---
Radius of Curvature (ft)					---	---	---	---	---	---	6	---	---	103.3	---	---	24	---	64	24	---	64	---	---	---
Rc:Bankfull width (ft/ft)					---	---	---	---	---	---	1	---	---	6.9	---	---	1.8	---	4.4	1.8	---	4.4	---	---	---
Meander Wavelength (ft)					---	---	---	---	---	---	23	---	---	66	---	---	59	---	76	59	---	76	---	---	---
Meander Width Ratio					---	---	---	---	---	---	3.6	---	---	7.7	---	---	2.1	---	5	2.1	---	5	---	---	---
Transport parameters																									
Reach Shear Stress (competency) lb/ft ²							---												---						
Max part size (mm) mobilized at bankfull							---												---						
Stream Power (transport capacity) W/m ²							---												---						
Additional Reach Parameters																									
Rosgen Classification							E5							E4					E4/E5						E4/E5
Bankfull Velocity (fps)		---	---	---			---							---					---						---
Bankfull Discharge (cfs)		---	---	---			---							---					---						---
Valley length (ft)							470							---					470						---
Channel Thalweg length (ft)							465							---					500						---
Sinuosity (ft)							0.99							---					1.06						---
Water Surface Slope (Channel) (ft/ft)							0.0095							---					0.0036						---
Channel slope (ft/ft)							0.0095							---					0.0036						---
³ Bankfull Floodplain Area (acres)							---							---					---						---
⁴ % of Reach with Eroding Banks							---							---					---						---
Channel Stability or Habitat Metric							---							---					---						---
Biological or Other							---							---					---						---

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Appendix D. Table 11 - Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)

Project Name/Number: Mockingbird #10021

	Cross Section 1 (Pool)							Cross Section 2 (Riffle)							Cross Section 3 (Pool)							Cross Section 4 (Riffle)							Cross Section 5 (Pool)						
	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	709.5	709.6	709.7					709.5	709.7	709.8					711.2	711.5	711.5					711.1	711.3	711.4					717.9	718.3	718.2				
Bankfull Width (ft) ¹	-	-	-	-	-	-	-	13.3	13.4	13.3					-	-	-	-	-	-	-	6.2	8.6	7.5					-	-	-	-	-	-	-
Floodprone Width (ft) ¹	-	-	-	-	-	-	-	>60.8	>64.1	>64.5					-	-	-	-	-	-	-	>65	>65.5	>65.4					-	-	-	-	-	-	-
Bankfull Max Depth (ft) ²	1.6	2.1	2.3					1.8	2.0	2.1					1.3	1.2	1.2					1.2	1.0	1.0					3.1	2.0	2.3				
Low Bank Elevation (ft)	-	709.7	709.7					709.5	709.7	709.6					-	711.3	711.4					711.1	711.2	711.3					-	718.0	717.9				
Bankfull Cross Sectional Area (ft ²) ²	15.1	15.5	15.2					17.0	16.4	14.0					4.5	3.3	3.7					4.3	3.6	3.8					25.8	19.3	19.8				
Bankfull Entrenchment Ratio ¹	-	-	-	-	-	-	-	>4.6	>4.8	>4.8					-	-	-	-	-	-	-	>10.6	>7.7	>8.7					-	-	-	-	-	-	-
Bankfull Bank Height Ratio ¹	-	-	-	-	-	-	-	1.0	1.0	0.9					-	-	-	-	-	-	-	1.0	0.9	0.9					-	-	-	-	-	-	-
	Cross Section 6 (Riffle)							Cross Section 7 (Pool)							Cross Section 8 (Riffle)							Cross Section 9 (Riffle)							Cross Section 10 (Pool)						
	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	718.0	718.1	718.2					713.9	713.9	714.1					713.5	713.6	713.4					710.6	710.7	710.7					710.5	710.5	710.5				
Bankfull Width (ft) ¹	16.3	21.3	17.3					-	-	-	-	-	-	-	15.4	17.5	15.3					22.2	24.4	22.2					-	-	-	-	-	-	-
Floodprone Width (ft) ¹	>65	>65.2	>65					-	-	-	-	-	-	-	>65	>65.1	>65.1					>65	>65.4	>65.3					-	-	-	-	-	-	-
Bankfull Max Depth (ft) ²	2.0	1.6	1.9					3.0	3.1	3.1					1.9	2.1	2.1					2.8	2.9	2.9					3.9	4.0	2.1				
Low Bank Elevation (ft)	718.0	717.7	717.9					-	714.0	714.2					713.5	713.5	713.6					710.6	710.6	710.8					-	710.7	710.6				
Bankfull Cross Sectional Area (ft ²) ²	23.2	14.7	19.3					27.6	29.0	29.2					20.7	19.9	23.8					45.6	43.6	46.6					50.7	58.5	52.9				
Bankfull Entrenchment Ratio ¹	>4	>3.1	>3.7					-	-	-	-	-	-	-	>4.2	>3.7	>4.2					>2.9	>2.7	>2.9					-	-	-	-	-	-	-
Bankfull Bank Height Ratio ¹	1.0	0.8	0.9					-	-	-	-	-	-	-	1.0	1.0	1.1					1.0	1.0	1.0					-	-	-	-	-	-	-
	Cross Section 11 (Pool)							Cross Section 12 (Riffle)							Cross Section 13 (Riffle)							Cross Section 14 (Pool)							Cross Section 15 (Riffle)						
	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	713.2	713.3	713.1					713.6	713.5	713.2					714.9	714.9	714.9					715.1	715.1	715.0					758.0	758.0	758.0				
Bankfull Width (ft) ¹	-	-	-	-	-	-	-	19.6	25.0	19.6					20.0	19.2	20.0					-	-	-	-	-	-	-	12.0	13.5	17.2				
Floodprone Width (ft) ¹	-	-	-	-	-	-	-	>65	>64.5	>64.8					>65	>64.8	>64.7					-	-	-	-	-	-	-	>50	>50.4	>50.1				
Bankfull Max Depth (ft) ²	4.3	4.0	4.4					2.4	2.3	2.5					2.3	2.5	2.5					4.0	4.3	4.2					1.6	1.7	1.8				
Low Bank Elevation (ft)	-	713.1	713.2					713.6	713.3	713.3					714.94	715.0	715.0					-	715.1	715.1					757.99	757.9	758.1				
Bankfull Cross Sectional Area (ft ²) ²	46.3	40.9	47.1					33.3	29.3	36.0					33.4	34.4	33.8					47.7	47.8	48.9					14.0	12.7	16.0				
Bankfull Entrenchment Ratio ¹	-	-	-	-	-	-	-	>3.3	>2.6	>3.3					>3.3	>3.4	>3.2					-	-	-	-	-	-	-	>4.2	>3.7	>2.9				
Bankfull Bank Height Ratio ¹	-	-	-	-	-	-	-	1.0	0.9	1.1					1.0	1.0	1.0					-	-	-	-	-	-	-	1.0	0.9	1.1				
	Cross Section 16 (Pool)							Cross Section 17 (Riffle) E1							Cross Section 18 (Pool) E1							Cross Section 19 (Riffle) E11							Cross Section 20 (Riffle) E11						
	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+	Base	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	757.9	757.9	758.0					751.9	751.5	751.5					751.8	751.9	752.0					754.9	754.9	755.0					715.0	714.9	715.2				
Bankfull Width (ft) ¹	-	-	-	-	-	-	-	10.3	9.1	9.2					-	-	-	-	-	-	-	7.1	9.7	10.2					12.4	16.9	12.6				
Floodprone Width (ft) ¹	-	-	-	-	-	-	-	17.1	16.3	16.8					-	-	-	-	-	-	-	>50.5	>50.5	>50.4					>49.9	>49.7	>49.8				
Bankfull Max Depth (ft) ²	2.9	2.9	3.0					1.3	1.8	1.7					2.7	2.8	1.9					1.2	1.1	1.1					1.2	1.0	1.3				
Low Bank Elevation (ft)	-	757.9	757.9					751.86	751.9	751.8					751.8	752.0	752.4					754.9	754.8	754.9					715.0	714.8	715.3				
Bankfull Cross Sectional Area (ft ²) ²	23.2	23.5	22.4					8.9	12.8	11.3					26.8	28.3	34.3					5.8	4.8	5.2					7.5	5.1	8.5				
Bankfull Entrenchment Ratio ¹	-	-	-	-	-	-	-	1.7	1.8	1.8					-	-	-	-	-	-	-	>7.1	>5.2	>4.9					>4.0	>2.9	>3.9				
Bankfull Bank Height Ratio ¹	-	-	-	-	-	-	-	1.0	1.3	1.2					-	-	-	-	-	-	-	1.0	0.9	0.9					1.0	0.9	1.1				
	Cross Section 21 (Riffle) E11																																		
	Base	MY1	MY2	MY3	MY5	MY7	MY+																												
Bankfull Elevation (ft) - Based on AB-XSA¹	712.4	712.4	712.5																																
Bankfull Width (ft) ¹	5.5	6.1	6.0																																
Floodprone Width (ft) ¹	24.7	6.1	31.0																																
Bankfull Max Depth (ft) ²	0.7	1.1	0.9																																
Low Bank Elevation (ft)	712.40	712.6	712.5																																
Bankfull Cross Sectional Area (ft ²) ²	2.6	4.2	2.7																																
Bankfull Entrenchment Ratio ¹	4.5	4.5	5.2																																
Bankfull Bank Height Ratio ¹	1.0	1.3	1.0																																

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 1 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA	709.45	709.6	709.7				
Bankfull Width (ft) ¹	-	-	-				
Floodprone Width (ft) ¹	-	-	-				
Bankfull Max Depth (ft) ²	1.6	2.1	2.3				
Low Bank Elevation (ft)	-	709.7	709.7				
Bankfull Cross Sectional Area (ft ²) ²	15.1	15.5	15.2				
Bankfull Entrenchment Ratio ¹	-	-	-				
Bankfull Bank Height Ratio ¹	-	-	-				


1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation
 2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 2 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	709.46	709.7	709.8				
Bankfull Width (ft) ¹	13.3	13.4	13.3				
Floodprone Width (ft) ¹	>60.8	>64.1	>64.5				
Bankfull Max Depth (ft) ²	1.8	2.0	2.1				
Low Bank Elevation (ft)	709.46	709.7	709.6				
Bankfull Cross Sectional Area (ft ²) ²	17.0	16.4	14.0				
Bankfull Entrenchment Ratio ¹	>4.6	>4.8	>4.8				
Bankfull Bank Height Ratio ¹	1.0	1.0	0.9				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 3 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	711.25	711.5	711.5				
Bankfull Width (ft) ¹	-	-	-				
Floodprone Width (ft) ¹	-	-	-				
Bankfull Max Depth (ft) ²	1.3	1.2	1.2				
Low Bank Elevation (ft)	-	711.3	711.4				
Bankfull Cross Sectional Area (ft ²) ²	4.5	3.3	3.7				
Bankfull Entrenchment Ratio ¹	-	-	-				
Bankfull Bank Height Ratio ¹	-	-	-				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 4 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	711.07	711.3	711.4				
Bankfull Width (ft) ¹	6.2	8.6	7.5				
Floodprone Width (ft) ¹	>65	>65.5	>65.4				
Bankfull Max Depth (ft) ²	1.2	1.0	1.0				
Low Bank Elevation (ft)	711.07	711.2	711.3				
Bankfull Cross Sectional Area (ft ²) ²	4.3	3.6	3.8				
Bankfull Entrenchment Ratio ¹	>10.6	>7.7	>8.7				
Bankfull Bank Height Ratio ¹	1.0	0.9	0.9				


1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation
 2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 5 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	717.92	718.3	718.2				
Bankfull Width (ft) ¹	-	-	-				
Floodprone Width (ft) ¹	-	-	-				
Bankfull Max Depth (ft) ²	3.1	2.0	2.3				
Low Bank Elevation (ft)	-	718.0	717.9				
Bankfull Cross Sectional Area (ft ²) ²	25.8	19.3	19.8				
Bankfull Entrenchment Ratio ¹	-	-	-				
Bankfull Bank Height Ratio ¹	-	-	-				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 6 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	717.96	718.1	718.2				
Bankfull Width (ft) ¹	16.3	21.3	17.3				
Floodprone Width (ft) ¹	>65	>65.2	>65				
Bankfull Max Depth (ft) ²	2.0	1.6	1.9				
Low Bank Elevation (ft)	717.96	717.7	717.9				
Bankfull Cross Sectional Area (ft ²) ²	23.2	14.7	19.3				
Bankfull Entrenchment Ratio ¹	>4	>3.1	>3.7				
Bankfull Bank Height Ratio ¹	1.0	0.8	0.9				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 7 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	713.94	713.9	714.1				
Bankfull Width (ft) ¹	-	-	-				
Floodprone Width (ft) ¹	-	-	-				
Bankfull Max Depth (ft) ²	3.0	3.1	3.1				
Low Bank Elevation (ft)	-	714.0	714.2				
Bankfull Cross Sectional Area (ft ²) ²	27.6	29.0	29.2				
Bankfull Entrenchment Ratio ¹	-	-	-				
Bankfull Bank Height Ratio ¹	-	-	-				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 8 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	713.45	713.6	713.4				
Bankfull Width (ft) ¹	15.4	17.5	15.3				
Floodprone Width (ft) ¹	>65	>65.1	>65.1				
Bankfull Max Depth (ft) ²	1.9	2.1	2.1				
Low Bank Elevation (ft)	713.45	713.5	713.6				
Bankfull Cross Sectional Area (ft ²) ²	20.7	19.9	23.8				
Bankfull Entrenchment Ratio ¹	>4.2	>3.7	>4.2				
Bankfull Bank Height Ratio ¹	1.0	1.0	1.1				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 9 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	710.56	710.7	710.7				
Bankfull Width (ft) ¹	22.2	24.4	22.2				
Floodprone Width (ft) ¹	>65	>65.4	>65.3				
Bankfull Max Depth (ft) ²	2.8	2.9	2.9				
Low Bank Elevation (ft)	710.56	710.6	710.8				
Bankfull Cross Sectional Area (ft ²) ²	45.6	43.6	46.6				
Bankfull Entrenchment Ratio ¹	>2.9	>2.7	>2.9				
Bankfull Bank Height Ratio ¹	1.0	1.0	1.0				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 10 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	710.53	710.5	710.5				
Bankfull Width (ft) ¹	-	-	-				
Floodprone Width (ft) ¹	-	-	-				
Bankfull Max Depth (ft) ²	3.9	4.0	2.1				
Low Bank Elevation (ft)	-	710.7	710.6				
Bankfull Cross Sectional Area (ft ²) ²	50.7	58.5	52.9				
Bankfull Entrenchment Ratio ¹	-	-	-				
Bankfull Bank Height Ratio ¹	-	-	-				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 11 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	713.23	713.3	713.1				
Bankfull Width (ft) ¹	-	-	-				
Floodprone Width (ft) ¹	-	-	-				
Bankfull Max Depth (ft) ²	4.3	4.0	4.4				
Low Bank Elevation (ft)	-	713.1	713.2				
Bankfull Cross Sectional Area (ft ²) ²	46.3	40.9	47.1				
Bankfull Entrenchment Ratio ¹	-	-	-				
Bankfull Bank Height Ratio ¹	-	-	-				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 12 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	713.56	713.5	713.2				
Bankfull Width (ft) ¹	19.6	25.0	19.6				
Floodprone Width (ft) ¹	>65	>64.5	>64.8				
Bankfull Max Depth (ft) ²	2.4	2.3	2.5				
Low Bank Elevation (ft)	713.56	713.3	713.3				
Bankfull Cross Sectional Area (ft ²) ²	33.3	29.3	36.0				
Bankfull Entrenchment Ratio ¹	>3.3	>2.6	>3.3				
Bankfull Bank Height Ratio ¹	1.0	0.9	1.1				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 13 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	714.94	714.9	714.9				
Bankfull Width (ft) ¹	20.0	19.2	20.0				
Floodprone Width (ft) ¹	>65	>64.8	>64.7				
Bankfull Max Depth (ft) ²	2.3	2.5	2.5				
Low Bank Elevation (ft)	714.94	715.0	715.0				
Bankfull Cross Sectional Area (ft ²) ²	33.4	34.4	33.8				
Bankfull Entrenchment Ratio ¹	>3.3	>3.4	>3.2				
Bankfull Bank Height Ratio ¹	1.0	1.0	1.0				


1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation
 2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 14 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	715.11	715.1	715.0				
Bankfull Width (ft) ¹	-	-	-				
Floodprone Width (ft) ¹	-	-	-				
Bankfull Max Depth (ft) ²	4.0	4.3	4.2				
Low Bank Elevation (ft)	-	715.1	715.1				
Bankfull Cross Sectional Area (ft ²) ²	47.7	47.8	48.9				
Bankfull Entrenchment Ratio ¹	-	-	-				
Bankfull Bank Height Ratio ¹	-	-	-				


1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation
 2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 15 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	757.99	758.0	758.0				
Bankfull Width (ft) ¹	12.0	13.5	17.2				
Floodprone Width (ft) ¹	>50	>50.4	>50.1				
Bankfull Max Depth (ft) ²	1.6	1.7	1.8				
Low Bank Elevation (ft)	757.99	757.9	758.1				
Bankfull Cross Sectional Area (ft ²) ²	14.0	12.7	16.0				
Bankfull Entrenchment Ratio ¹	>4.2	>3.7	>2.9				
Bankfull Bank Height Ratio ¹	1.0	0.9	1.1				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 16 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	757.91	757.9	758.0				
Bankfull Width (ft) ¹	-	-	-				
Floodprone Width (ft) ¹	-	-	-				
Bankfull Max Depth (ft) ²	2.9	2.9	3.0				
Low Bank Elevation (ft)	-	757.9	757.9				
Bankfull Cross Sectional Area (ft ²) ²	23.2	23.5	22.4				
Bankfull Entrenchment Ratio ¹	-	-	-				
Bankfull Bank Height Ratio ¹	-	-	-				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 17 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	751.86	751.5	751.5				
Bankfull Width (ft) ¹	10.3	9.1	9.2				
Floodprone Width (ft) ¹	17.1	16.3	16.8				
Bankfull Max Depth (ft) ²	1.3	1.8	1.7				
Low Bank Elevation (ft)	751.86	751.9	751.8				
Bankfull Cross Sectional Area (ft ²) ²	8.9	12.8	11.3				
Bankfull Entrenchment Ratio ¹	1.7	1.8	1.8				
Bankfull Bank Height Ratio ¹	1.0	1.3	1.2				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 18 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	751.83	751.9	752.0				
Bankfull Width (ft) ¹	-	-	-				
Floodprone Width (ft) ¹	-	-	-				
Bankfull Max Depth (ft) ²	2.7	2.8	1.9				
Low Bank Elevation (ft)	751.83	752.0	752.4				
Bankfull Cross Sectional Area (ft ²) ²	26.8	28.3	34.3				
Bankfull Entrenchment Ratio ¹	-	-	-				
Bankfull Bank Height Ratio ¹	-	-	-				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 19 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	754.87	754.9	755.0				
Bankfull Width (ft) ¹	7.1	9.7	10.2				
Floodprone Width (ft) ¹	>50.5	>50.5	>50.4				
Bankfull Max Depth (ft) ²	1.2	1.1	1.1				
Low Bank Elevation (ft)	754.87	754.8	754.9				
Bankfull Cross Sectional Area (ft ²) ²	5.8	4.8	5.2				
Bankfull Entrenchment Ratio ¹	>7.1	>5.2	>4.9				
Bankfull Bank Height Ratio ¹	1.0	0.9	0.9				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 20 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	714.99	714.9	715.2				
Bankfull Width (ft) ¹	12.4	16.9	12.6				
Floodprone Width (ft) ¹	>49.9	>49.7	>49.8				
Bankfull Max Depth (ft) ²	1.2	1.0	1.3				
Low Bank Elevation (ft)	714.99	714.8	715.3				
Bankfull Cross Sectional Area (ft ²) ²	7.5	5.1	8.5				
Bankfull Entrenchment Ratio ¹	>4.0	>2.9	>3.9				
Bankfull Bank Height Ratio ¹	1.0	0.9	1.1				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



	Cross Section 21 (Riffle)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-XSA¹	712.40	712.4	712.5				
Bankfull Width (ft) ¹	5.5	6.1	6.0				
Floodprone Width (ft) ¹	24.7	6.1	31.0				
Bankfull Max Depth (ft) ²	0.7	1.1	0.9				
Low Bank Elevation (ft)	712.40	712.6	712.5				
Bankfull Cross Sectional Area (ft ²) ²	2.6	4.2	2.7				
Bankfull Entrenchment Ratio ¹	4.5	4.5	5.2				
Bankfull Bank Height Ratio ¹	1.0	1.3	1.0				

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation
 2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation

Appendix E

Hydrology Data

Table 12. Rainfall Summary MY2 2022

Month	Average	Normal Limits		Yadkinville Station Precipitation
		30 Percent	70 Percent	
January	3.66	2.63	4.32	4.23
February	3.20	2.27	3.79	5.43
March	3.94	2.69	4.70	3.84
April	4.01	2.55	4.84	3.44
May	3.92	2.56	4.72	5.84
June	4.28	3.16	5.02	2.40
July	4.60	3.36	5.42	10.77
August	4.49	3.12	5.34	5.16
September	4.20	2.52	5.09	3.86
October	3.26	1.98	3.94	3.09
November	3.15	1.71	3.84	1.76
December	3.74	2.58	4.45	---
Total	46.45	31.13	55.47	49.82
Above Normal Limits	Below Normal Limits			

Yadkinville 6 E, NC

Table 13. Documentation of Geomorphically Significant Flow Events

Year	Number of Bankfull Events	Maximum Bankfull Height (ft)	Date of Maximum Bankfull Event	
Stage Recorder HC1				
MY0/1 2020	10	3.447	11/11/2020	
MY1 2021	4	1.257	5/3/2021	
MY2 2022	6	0.612	2/23/2022	
Stage Recorder NM2				
MY0/1 2020	4	1.04	11/11/2020	
MY1 2021	1	0.13	8/18/2021	
MY2 2022	0	N/A	N/A	
Year	Number of Flow Events	Maximum Consecutive Flow Days	Maximum Cumulative Flow Days	Maximum Consecutive Flow Date Range
Flow Gauge NM1				
MY0/1 2020	2	51	54	11/11/2020 - 12/31/2021
MY1 2021	5	97	132	7/1/2021 - 10/6/2021
MY2 2022	10	34	148	7/7/2022 - 8/10/2022
Flow Gauge NM4				
MY0/1 2020	2	165	169	6/19/2020 - 12/1/2020
MY1 2021	2	156	159	5/3/2021 - 10/6/2021
MY2 2022	2	171	276	1/1/2022 - 6/21/2021
Flow Gauge TP2				
MY0/1 2020	2	168	246	7/16/2020 - 12/31/2020
MY1 2021	5	210	260	1/1/2021 - 7/29/2021
MY2 2022	6	138	183	1/1/2022 - 5/18/2022
Flow Gauge TP3				
MY0/1 2020	1	247	247	4/28/2020 - 12/31/2020
MY1 2021	1	279	279	1/1/2021 - 10/6/2021
MY2 2022	11	68	215	2/2/2022 - 4/11/2022


Table 14.

2022 Max Hydroperiod (Growing Season 5-Apr through 28-Oct, 206 days)					
Well ID	Consecutive		Cumulative		Occurrences
	Days	Hydroperiod (%)	Days	Hydroperiod (%)	
GW1	45	21	103	50	12

Table 15.

Summary of Groundwater Monitoring Results								
Mockingbird								
Well ID	Hydroperiod (%)							
	Year 0/1 (2020)	Year 1 (2021)	Year 2 (2022)	Year 3 (2023)	Year 4 (2024)	Year 5 (2025)	Year 6 (2026)	Year 7 (2027)
GW1	9	8	22					


MY2 2022 Mockingbird NM1 Flow Gauge



■ Rain — NM1 Depth — Bed — NM1 DS Riffle


Days of consecutive flow - 34 (07/07/2022 - 08/10/2022)

MY2 2022 Mockingbird NM4 Flow Gauge




Legend: Rain (black bar), NM4 Depth (blue line), Bed (yellow line), NM4 DS Rifle (blue line)

MY2 2022 Mockingbird TP2 Flow Gauge



■ Rain — TP2 Depth — Bed — TP2 DS Riffle

MY2 2022 Mockingbird TP3 Flow Gauge



Legend: Rain (black bar), TP3 Depth (light blue line), Bed (yellow line), TP3 DS Riffle (dark blue line)