

**Annual Monitoring Report Final
Monitoring Year 1 of 7
Moore's Fork Stream Mitigation Project**

DMS Project Number: 94709
DEQ Contract Number: 6500
USACE Action ID: SAW-2011-02257
DWR Project Number: 12-0396
SCO# 09-08-56701

Surry County, North Carolina
Data Collected: October-November, 2016
Data Submitted: November 30, 2016
Revised: December 15, 2016



Submitted to:



NCDEQ - Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652

Prepared by:



32 Clayton Street
Asheville, NC 28801



167-B Haywood Road
Asheville, NC 28806

Table of Contents

1.0 PROJECT SUMMARY 1
 1.1 Project Goals..... 1
 1.2 Project Performance Standards..... 1
 1.3 Project Setting and Background..... 2
 1.4 Project Components and Approach 2
 1.5 Project Performance 4
2.0 METHODOLOGY 5
3.0 REFERENCES 7

Appendix A. Figures and Background Tables

- Figure 1: Vicinity Map
- Table 1: Project Components and Mitigation Credits
- Table 2: Project Activity and Reporting History
- Table 3: Project Contacts
- Table 4 a-b: Project Baseline Information and Attributes

Appendix B. Visual Assessment Data

- Figure 2: Current Condition Plan View (CCPV)
- Table 5 a-j: Visual Stream Morphology Stability Assessment
- Table 6: Vegetation Condition Assessment
- Photo Point Photos

Appendix C. Vegetation Plot Data

- Table 7: Vegetation Plot Results (All Stems)
- Vegetation Monitoring Plot Photos

Appendix D. Stream Survey Data

- Cross-Sections with Annual Overlays
- Pebble Count Plots with Annual Overlays
- Table 8 a-b: Baseline Stream Summary Data
- Table 9 a-b: Monitoring Data – Dimensional Morphology Summary (Dimensional Parameters – Cross-Sections)

Appendix E. Hydrologic Data

- Table 10: Verification of Bankfull Events
- Monthly Precipitation Graph: 30-70 Percentile Surry County, NC

1.0 PROJECT SUMMARY

The NCDEQ Division of Mitigation Services (DMS) restored, enhanced, and preserved approximately 19,677 linear feet (LF) of Moores Fork and thirteen previously unnamed tributaries (UTs), provided livestock fencing and alternative water sources to keep livestock out of the streams, removed invasive plant species across the project, and established native riparian buffers. The restoration project was developed to fulfill stream mitigation requirements accepted by the DMS for the Upper Yadkin River Basin (HUC 03040101). The Moores Fork Stream Restoration Project will net 11,736 stream mitigation credits through a combination of restoration, enhancement I and II, and preservation. This report documents the results of the monitoring year one efforts (MY1).

1.1 Project Goals

The project goals identified in the Mitigation Plan (Confluence, 2012) include:

- Improve water quality in Moores Fork and the UTs through reductions in sediment and nutrient inputs from local sources;
- Create conditions for dynamic equilibrium of water and sediment movement between the supply reaches and project reaches;
- Promote floodwater attenuation and secondary functions associated with more frequent and extensive floodwater contact times;
- Improve in-stream habitat by increasing the diversity of bedform features;
- Enhance and protect native riparian vegetation communities; and
- Reduce fecal, nutrient, and sediment loads to project streams by promoting and implementing livestock best management practices.

1.2 Project Performance Standards

The performance of the project will be evaluated in accordance with the geomorphic, visual, hydrology, and vegetation components outlined in the Stream Mitigation Guidelines (USACE 2003). The following are specific performance standards from the approved Mitigation Plan (Confluence, 2012).

Performance Standards	
Parameter	Metrics/Success Criteria
Channel Stability	<ul style="list-style-type: none"> a. Bank height ratio for reaches where BHR is corrected through design and construction shall not exceed 1.2. b. Entrenchment ratio for reaches where ER is corrected through design and construction shall be no less than 2.2. c. The stream project shall remain stable and all other performance standards shall be met through two separate bankfull events, occurring in separate years, during the monitoring years 1 through 7.

Riparian Buffer Vegetation	<p>a. Density of 320 live, planted stems/acre at year 3; 260 live, planted stems/acre at year 5; 210 live planted stems/acre at year 7.</p> <p>b. Planted vegetation must average 8 feet in height at year 7.</p>
----------------------------	---

1.3 Project Setting and Background

The site is located in the Piedmont physiographic province (NCGS 2004). The Piedmont is characterized by gently rolling, well rounded hills and long low ridges. Moores Fork is a tributary to Stewarts Creek in the Upper Yadkin River Basin (HUC 03040101). The site is located approximately 0.25 mile north of NC 89 on Horton Road. The project site is located on both sides of Horton Road. Latitude and longitude for the site are 36.506671 N and -80.704115 W, respectively. A site location map is included in Appendix A as Figure 1.

Agriculture is the primary land use in the watershed (36% agriculture land cover). Degraded buffers and livestock operations were identified as major stressors to water quality within the watershed. The site assessment phase of the project identified other stressors as well, including elevated water temperatures, excessive nutrient inputs, channel incision, bank erosion, and sediment deposition. Dairy and farming operations on the site have deforested riparian buffers and allowed direct livestock access to the stream, leading to elevated temperatures and nutrients. Channel straightening and dredging throughout much of the project has also contributed to channel degradation.

1.4 Project Components and Approach

Stream restoration was accomplished using a natural channel design approach to restore appropriate channel dimension, pattern, and profile (Table 1; Figure 2). These improved conditions will promote water and sediment transport equilibrium between the stream and its watershed, reconnect the stream to its floodplain, and promote healthy in-stream and riparian habitats. The project goals were addressed through the following project objectives:

- Restoration of the dimension, pattern, profile of approximately 1,875 LF of Moores Fork Reach 2 and 243 LF of the Pond Tributary;
- Restoration of the dimension and profile (Enhancement I) of the channel for approximately 2,885 LF of Moores Fork Reach 3, 900 LF of Silage Reach 1, 2,448 LF of Silage Reach 2, 350 LF of Barn Reach 1 and 112 LF of Corn Reach 2;
- Limited channel work coupled with livestock exclusion, gully stabilization, invasive species control and buffer planting (Enhancement II) on approximately 761 LF of Moores Fork Reach 1, 167 LF of Cow Tributary 1, 767 LF of Cow Tributary 2, 3,084 LF of Barn Reach 2, 1,340 LF of Corn Reach 1, and 466 LF of UT 1;
- Livestock exclusion fencing and other best management practice installations;
- Invasive plant species control measures across the entire project wherever necessary; and

- Preservation of approximately 4,279 LF of relatively un-impacted forested streams (UTs 2, 3, 6, 7, 8, 9, 10) in a permanent conservation easement.

The target stream type for Moores Fork was a moderately sinuous, moderate width-depth ratio C4, which was appropriate for the relatively flat and wide alluvial valley. Reach 2 of Moores Fork was constructed mainly off-line to position the channel in the low point of the valley and provide much improved floodplain access on both banks. Reach 3 was constructed largely within the existing channel with modest pattern shifts where existing pattern was unstable. In-stream structures were incorporated in Reach 3 to promote sediment transport equilibrium, riffle and pool formation, and enhanced bank stability. The overall approach can be described as a hybrid Rosgen Priority 2/3 restoration.

Due to the slope and confined valley, Reach 1 of the Silage Tributary was designed as a step-pool, B4 stream type. Because of the highly confined nature of the Silage Tributary and the desire to preserve mature upland trees, addressing eroding banks and incised conditions through bank sloping was not practical. The design solution was to create a new step pool profile within the original channel and stabilize the upper banks with fascines, a bioengineering technique that involves placing dormant woody cuttings in shallow, contour-line trenches.

Reach 2 of the Silage Tributary, the Corn Reach, and the Barn Reach were similar in terms of morphology; each was a relatively steep alluvial channel with significant incision and bank erosion problems with little length to transition to a stable profile end point. The design approaches for these streams was also similar. The channels were left in their current alignments, banks were graded to stable slopes, bankfull benches were constructed, and in-stream structures were used to promote bed and bank stability. Reference cross-sections on stable reaches of the Corn and Barn Reaches were used to size the design cross-sections for these streams.

The target stream type for the Pond Tributary was a moderately sinuous, moderate width-depth ratio C4. The project reach begins at the outlet of the culvert where flow drops approximately two feet to a small plunge pool at the existing thalweg. The design profile started at this existing thalweg elevation, taking advantage of the energy dissipating effects of the pool, and then abandoned the badly trampled channel for a new alignment across the floodplain to the east. The downstream end of the profile included a 1.5-foot high transition to the Moores Fork thalweg, which was constructed using a grade control structure.

The project also included filling and stabilizing gullies at the headwaters of the Silage Tributary, the Cow 1 and Cow 2 Tributaries, UT1 and two runoff conveyances entering Moores Fork Reach 3. The proposed gully stabilization included upland measures such as temporary silt fences, swales, and vegetation to divert and/or redirect runoff away from gullies. Check dams made from riprap, woody brush, recycled crushed concrete, decay resistant logs, and other on-site materials were used to reduce erosive stresses in the gullies and promote healing. Stabilized areas were planted with native species at densities specified for buffer areas.

The final design was completed in June of 2013. Construction activities and as-built surveys were completed in December of 2014. Planting of the site took place in March of 2015. A large flood event with an estimated return interval of 50 to 100 years occurred at the site on April 18-19, 2015, causing damage to the main stem of Moores Fork. This damage was repaired in March and April of 2016, and a second as-built survey was performed on the repaired areas in April of 2016. The baseline monitoring efforts began in June of 2016 and monitoring year one efforts were initiated in late October of 2016. More detailed information related to the project activity, history, and contacts can be found in Appendix A, Tables 1 and 2.

Monitoring will consist of collecting morphological, vegetative, and hydrological data to assess the project success based on the restoration goals and objectives on an annual basis for seven years or until the success criteria is met. The success of the project will be assessed using measurements of the stream channel’s dimension, substrate composition, permanent photographs, vegetation, surface water hydrology, and visual assessments. Monitoring requirements include:

Monitoring Requirements													
Parameter	Monitoring Feature	Quantity Length By Reach (ft)										Frequency	
		Moores R1	Pond Trib.	Moores R2	Moores R3	Silage R1	Silage R2	UT1	Cow 1	Cow 2	Barn 1		Barn 2
Dimension	Rifle XS			2	4	1	3						Years 1, 2, 3, 5, 7
	Pool XS			1	2	1	2						Years 1, 2, 3, 5, 7
Substrate	100 Pebble Count			2	4	1	3						Annual
Hydrology	Crest Gauge			1			1						Semi-Annual
Vegetation	Vegetation Plots			4	3	1	2			1	1		Annual
Visual Assessment	Project Site			Y	Y	Y	Y			Y	Y		Semi-Annual
Reference Photos	Permanent Photo Points	2	2	12	19	8	8	2	2	4	2	2	Annual

1.5 Project Performance

The Moores Fork MY1 data showed some deviation from the baseline values, particularly for pebble counts. With the exception of the pebble count at cross section M2, pebble counts indicate a modest fining of sediment size distributions. Cross section data indicate that channel dimensions have changed very little since the June 2016 baseline data were collected. Rifle width to depth ratios have changed only modestly, and pool depths are being maintained close to baseline depths. MY1 visual observations indicate minor and localized areas of bank erosion (on the left bank near station 44+50 at the UT8 confluence) and bed aggradation.

MY1 data from both reaches of the Silage Tributary indicate somewhat larger deviations from the baseline data, but given the small channel dimensions, even slight variations in measurement have significant effects on dimensionless ratios. Overall, the Silage Tributary is stable, with only minor and localized evidence of bank erosion or thalweg shifting noted in Reach 2. In Reach 1, the fascines on the upper slopes are robust on the left side and less robust on the right side. There do not appear to be stability issues at this time.

Based on visual assessments, the other enhancement reaches appear to be stable and functioning as intended. Three of the 24 grade control structures in Cow Tributary 2 are showing signs of piping or cutting, but the overall profile of the channel does not appear to have been affected.

The MY1 vegetation plot data indicate that the project is on track to meet the interim criterion for survival and growth of 320 stems per acre at the end of the year three monitoring period. Ten of the 12 vegetation plots have stem densities of 320 or more stems per acre and the mean stem density for planted stems is 486 stems per acre. Vegetation plots 2 and 3, with densities of 240 and 280 stems per acre, respectively, did not meet the interim success criteria. The site includes a diverse assemblage of 11 species of native trees. Herbicide treatments of exotic invasive plants were originally conducted during the initial construction phase, with a focus on the buffers along the Barn, Corn and Silage Tributaries. Subsequent exotic invasive treatments occurred on May 24, 2016 and September 8, 2016. Recent observations indicate that the extent of invasive plants has been greatly reduced, but that buffer areas, including those along Moores Fork and the Corn, Barn and Silage Tributaries and UT1, will need to be retreated for exotic invasive plants. Invasive treatment will continue to occur in 2017.

Crest gauge data collected from Moores Fork Reach 2 and the Silage Tributary Reach 2 on October 25, 2016 indicate that a bankfull event occurred after the completion of the June 2016 MY0 fieldwork and site visit. Sediment was also visually observed during this time within the floodplain of Moores Fork Reach 2. A nearby gauging station recorded approximately 28 inches of rain between May and August of 2016 (NCCRONOS, 2016). NCCRONOS daily rainfall data also suggest that these bankfull events may have occurred around August 4, 2016. In order to meet project performance standards, one additional bankfull event will be required during the remaining monitoring years.

Summary data related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information can be found in the mitigation plan document. All raw data presented in the appendices are available upon request.

2.0 METHODOLOGY

The stream monitoring methodologies utilized in 2015 are based on standard guidance and procedures documents (Rosgen 1996 and USACE 2003).

- Cross-section data were collected throughout four reaches using a total station survey. Sixteen cross-sections were surveyed. Cross-sections were permanently marked with capped rebar and PVC conduit.
- Sixty-seven permanent photo points were established throughout the project to visually monitor stream stability and vegetation.
- Wolman pebble counts were conducted at ten representative riffle cross-sections to evaluate particle size distribution over time. A minimum of 100 particles were selected at random and measured (Harrelson 1994).
- Vegetation monitoring included documenting species composition and survival of planted stems within twelve randomly located vegetation plots. Each 0.025 acre vegetation plot was permanently marked with rebar and PVC conduit at all four corners.

- Two crest gauges were installed and will be checked during semi-annual visits to determine if a bankfull event has occurred. The crest gauges were installed and surveyed at riffles on Moores Fork and Silage Tributary.
- Visual assessments will be performed on all stream and buffer restoration areas on a semi-annual basis. Problem areas will be noted, including channel instability (lateral and/or vertical instability, structure failure/instability and/or piping, headcuts), vegetation health (low stem density, vegetation mortality, invasive species or encroachment), beaver activity, and livestock access. Areas of concern will be mapped, photographed, and described in future monitoring reports.


3.0 REFERENCES

- Confluence Engineering, PC. 2012. Moores Fork Stream Mitigation Plan. NCEEP, Raleigh, NC.
- Harrelson, Cheryl, C. Rawlins and J. Potyondy. 1994. Stream Channel Reference Sites: An Illustrated Guide to Field Technique. Gen. Tech. Rep. RM-245. Rocky Mountain Forest and Range Experiment Station. USDA Forest Service. Fort Collins, Colorado.
- NCCRONOS (North Carolina Climate Retrieval and Observations Network of the Southeast Database). 2016. State Climate Office of North Carolina. Version 2.7.2. MT Airy 2 W. Station ID No. 315890. Accessed November 2016.
- NCGS (North Carolina Geological Survey). 2004. Physiography of North Carolina. Map compiled by the Division of Land Resources. Raleigh.
- Rosgen, D. 1996. Applied River Morphology. Wildland Hydrology. Pagosa Springs, Colorado.
- USACE (U.S. Army Corps of Engineers). 2003. Stream Mitigation Guidelines. U.S. Army Corps of Engineers – Wilmington District, U.S. Environmental Protection Agency, North Carolina Wildlife Resources Commission, and North Carolina Department of Environment and Natural Resources Division of Water Quality. Wilmington, North Carolina


Appendix A
Figures and Background Tables

Moores Fork Stream Mitigation/ DMS Project No. 94709

The Moores Fork Stream Mitigation Project is located northwest of Mt. Airy in Surry County, North Carolina. To access the site from Asheville, take I-40 East toward Statesville to Exit 152B. Merge onto I-77 North toward Elkin. Travel approximately 49 miles to Exit 100 (North Carolina 89) toward Galax and Mt. Airy. Turn right onto North Carolina 89 (West Pine Street) and travel approximately 2 miles. Turn left onto Pine Ridge Road and continue 0.2 mile to a left turn onto Horton Road. The project site is located on both sides of Horton Road. Latitude and longitude for the site are 36.506671 N and -80.704115 W respectively.



Legend

 Project Boundary

Drawn by: KAY 7.26.16; CEC Project# 645

Surry County,
North Carolina

 NCDEQ Division of Mitigation Services 1652 Mail Service Center Raleigh, NC 27699-1652	 WILDLANDS ENGINEERING 167-B Haywood Road Asheville, NC 28806	 ClearWater 32 Clayton Street Asheville, North Carolina 28801
---	--	--

Site Vicinity

Figure 1

Table 1. Project Components and Mitigation Credits								
Moore's Fork Stream Mitigation/ DMS Project No. 94709								
Mitigation Credit Summaries								
Type	Restoration	Enhancement I	Enhancement II	Preservation				
Total	2,118	5,879	2,883	856				
Project Components								
Project Component or Reach ID	Stationing	Pre-project Footage or Acreage	Restoration Footage or Acreage	Restoration Level	Restoration or Rest Equiv.	Mitigation Ratio	Mitigation Credits	Notes
Moore's Reach 1	STA 989-1750	761	761	N/A	EII	2.5:1	304	-
Moore's Reach 2	STA 1750-3625	1,636	1,875	P2	R	1:1	1,875	-
Moore's Reach 3	STA 3640-6525	2,856	2,885	P2/3	EI	1:1	2,885	-
Silage Reach 1	STA 1000-1900	900	900	P1	EI	1:1	900	-
Silage Reach 2	STA 1900-4348	2,448	2,448	P3	EI	1.5:1	1,632	-
Cow Trib 1	STA 1219-1386	167	167	P4	EII	1.5:1	111	-
Cow Trib 2	STA 1331-2098	767	767	P4	EII	1.5:1	511	-
Pond Trib	STA 1000-1243	194	243	P2	R	1:1	243	-
Bam Reach 1	STA 1000-1350	300	350	P3	EI	1:1	350	-
Bam Reach 2	STA 1350-3746; STA 4069-4757	3,134	3,084	N/A	EII	2.5:1	1,234	-
Corn Reach 1	STA 1000-2340	1,350	1,340	N/A	EII	2.5:1	536	-
Corn Reach 2	STA 2350-2462	112	112	P3	EI	1:1	112	-
UT1	STA 1000-1466	466	466	N/A	EII	2.5:1	186	-
Preservation Reaches	UTs 2,3,6,7,8,9,10	4,279	4,279	N/A	P	5:1	856	-
Length and Area Summations								
Restoration Level	Stream (Linear Feet)	Riparian Wetland (acres)		Non-riparian Wetland (acres)	Buffer (Square feet)		Upland (acres)	
		Riverine	Non-Riverine					
		-	-					
Restoration	2,118	-	-	-	-	-	-	-
Enhancement		-	-	-	-	-	-	-
Enhancement I	6,695							
Enhancement II	6,585							
Creation		-	-	-			-	-
Preservation	4,279	-	-	-			-	-
High Quality Preservation		-	-	-			-	-
BMP Element								
Element	Location	Purpose/Function		Notes				
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-

N/A - Not Applicable

Table 2. Project Activity and Reporting History Moores Fork Stream Mitigation/ DMS Project No. 94709		
Activity or Deliverable	Data Collection Complete	Completion or Delivery
Mitigation Plan	Dec-11	Nov-12
Final Design – Construction Plans		Jun-13
Construction (Repairs)		Dec-14 (Apr-16)
Temporary S&E Mix Applied		Dec-14 (Apr-16)
Permanent Seed Mix Applied		Dec-14 (Apr-16)
Containerized, Bare Root and B&B Plantings For Reach/Segments		Feb-15 (Apr-16)
Invasive Species Treatment	May-16	May-16
Baseline Monitoring Document (Year 0 Monitoring - Baseline)	Jun-16	Aug-16
Invasive Species Treatment	Sep-16	Sep-16
Year 1 Monitoring	Nov-16	Nov-16
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		
Year 6 Monitoring		
Year 7 Monitoring		

N/A - Not Applicable

Table 3. Project Contacts Table Moores Fork Stream Mitigation/ DMS Project No. 94709	
Designer	Wildlands Engineering, Inc. 167-B Haywood Road Asheville, NC 28806
Primary project design POC	Andrew Bick 828-606-0306
Construction Contractor	Carolina Environmental Contracting, Inc. 150 Pine Ridge Road Mount Airy, NC 27030
Construction contractor POC	Wayne Taylor 336-341-6489
Survey Contractor	Turner Land Surveying, PLLC PO Box 41023 Raleigh, NC 27629
Survey Contractor POC	David Turner 919-623-5095
Planting Contractor	Keller Environmental, LLC 7921 Haymarket Lane Raleigh, NC 27615
Planting Contractor POC	Jay Keller 919-749-8259
Seeding Contractor	Carolina Environmental Contracting, Inc. 150 Pine Ridge Road Mount Airy, NC 27030
Seeding Contractor POC	Wayne Taylor 336-341-6489
Seed Mix Sources	Green Resources 336-855-6363
Nursery Stock Suppliers	Foggy Mountain Nursery 336-384-5323
Monitoring Performers	Wildlands Engineering, Inc. 167-B Haywood Road Asheville, NC 28806 ClearWater Environmental Consultants, Inc. 32 Clayton Street Asheville, NC 28801
Stream Monitoring POC	Andrew Bick 828-606-0306
Vegetation Monitoring POC	Andrew Bick 828-606-0306

Table 4a. Project Baseline Information and Attributes					
Moore's Fork Stream Mitigation/ DMS Project No. 94709					
County Surry					
Project Area (acres) ~140					
Project Coordinates (latitude and longitude) 36.506671 N, 80.704115 W					
Project Watershed Summary Information					
Physiographic Province Piedmont					
River Basin Yadkin					
USGS Hydrologic Unit 8-digit 03040101					
USGS Hydrologic Unit 14-digit 03040101100010					
DWR Sub-basin Pee Dee River Subbasin 03-07-02					
Project Drainage Area (acres) 1,527 ac (2.39 mi ²)					
Project Drainage Area Percentage of Impervious Area <5%					
CGIA Land Use Classification Cropland and Pasture, Confined Animal Operations					
Reach Summary Information					
Parameters	Reach 1/2 Moore's Fork	Reach 3 Moore's Fork	Silage Trib	Cow Trib 1	Cow Trib 2
Length of Reach Post Construction (LF)	2,636	2,885	3,348	167	767
Valley classification (Rosgen)	VIII	VIII	II/IV	II	II
Drainage area (acres)	1,193	1,527	156	4	16
NCDWQ stream identification score	35	34.5	23.5	20	23.5
NCDWQ Water Quality Classification	WS-IV	WS-IV	WS-IV	WS-IV	WS-IV
Morphological Description (Rosgen stream type)	C4	C4	G4/C4	G5	G5
Evolutionary trend	C-F	C-F	G-F	G	G
Underlying mapped soils	CsA, FsE	CsA, FsE	FeD2	FeD2	FeD2
Drainage class	well drained	well drained	well drained	well drained	well drained
Soil Hydric status	not hydric	not hydric	not hydric	not hydric	not hydric
Slope	0.008	0.006	0.030	0.056	0.038
FEMA classification	Not in SFHA	Not in SFHA	Not in SFHA	Not in SFHA	Not in SFHA
Native vegetation community	Felsic Mesic Forest	Felsic Mesic Forest	Felsic Mesic Forest	Felsic Mesic Forest	Felsic Mesic Forest
Percent composition of exotic invasive vegetation	0	0	0	0	0
Wetland Summary Information					
Parameters	Wetland 1	Wetland 2	Wetland 3	Wetland 4	
Size of Wetland (acres)	0.49	0.04	0.08	0.15	
Wetland Type	riparian non-riverine	riparian non-riverine	riparian non-riverine	riparian non-riverine	
Mapped Soil Series	FsE	FsE	CsA	FsE & CsA	
Drainage class	well drained	well drained	well drained	well drained	
Soil Hydric Status	not hydric	not hydric	not hydric	not hydric	
Source of Hydrology	UT9 & UT10	UT8	Toe seep	Toe seep	
Hydrologic Impairment	none	none	none	none	
Native vegetation community	Dist. Small Stream/ Narrow FP Forest	Dist. Small Stream/ Narrow FP Forest	Dist. Small Stream/ Narrow FP Forest	Dist. Small Stream/ Narrow FP Forest	
Percent composition of exotic invasive vegetation	0	0	0	0	
Regulatory Considerations					
Regulation	Applicable?	Resolved?	Supporting Documentation		
Waters of the United States – Section 404	Y	Y	02257		
Waters of the United States – Section 401	Y	Y	NCDWR # 12-0396		
Endangered Species Act	Y	Y	CE Approved 12/21/11		
Historic Preservation Act	N	N/A	-		
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	N	N/A	-		
FEMA Floodplain Compliance	N	N/A	-		
Essential Fisheries Habitat	N	N/A	-		


Table 4b. Project Baseline Information and Attributes					
Moore's Fork Stream Mitigation/ DMS Project No. 94709					
County		Surry			
Project Area (acres)		~140			
Project Coordinates (latitude and longitude)		36.506671 N, 80.704115 W			
Project Watershed Summary Information					
Physiographic Province		Piedmont			
River Basin		Yadkin			
USGS Hydrologic Unit 8-digit		03040101			
USGS Hydrologic Unit 14-digit		03040101100010			
DWR Sub-basin		Pee Dee River Subbasin 03-07-02			
Project Drainage Area (acres)		1,527 ac (2.39 mi ²)			
Project Drainage Area Percentage of Impervious Area		<5%			
CGIA Land Use Classification		Cropland and Pasture, Confined Animal Operations			
Reach Summary Information					
Parameters	Pond Trib	Barn Reach	Corn Reach	UT1	
Length of Reach Post Construction (LF)	243	3,434	1,452	466	
Valley classification (Rosgen)	VIII	IV	IV	IV	
Drainage area (acres)	27	184	30	6	
NCDWQ stream identification score	20	36.5	21	23	
NCDWQ Water Quality Classification	WS-IV	WS-IV	WS-IV	WS-IV	
Morphological Description (Rosgen stream type)	B4/5	G4	G4	B4	
Evolutionary trend	B-C-F	G-F	G-F	-	
Underlying mapped soils	CsA	FeD2, FsE	CsA, FsE	FeD2	
Drainage class	well drained	well drained	well drained	well drained	
Soil Hydric status	not hydric	not hydric	not hydric	not hydric	
Slope	0.029	0.025	0.057	0.040 +/-	
FEMA classification	Not in SFHA	Not in SFHA	Not in SFHA	Not in SFHA	
Native vegetation community	Felsic Mesic Forest	Felsic Mesic Forest	Felsic Mesic Forest	Felsic Mesic Forest	
Percent composition of exotic invasive vegetation	0	0	0	0	
Wetland Summary Information					
Parameters	Wetland 5	Wetland 6			
Size of Wetland (acres)	0.03	0.06			
Wetland Type	riparian non-riverine	riparian non-riverine			
Mapped Soil Series	FeD2	FsE & FeD2			
Drainage class	well drained	well drained			
Soil Hydric Status	not hydric	not hydric			
Source of Hydrology	Toe Seep	Toe Seep			
Hydrologic Impairment	none	none			
Native vegetation community	Dist. Small Stream/ Narrow FP Forest	Dist. Small Stream/ Narrow FP Forest			
Percent composition of exotic invasive vegetation	0	0			

Appendix B
Visual Assessment Data

Moore's Fork Stream Mitigation/DMS Project No. 94709

Legend

- Stream Restoration
- Stream Preservation
- Stream Enhancement Level I
- Stream Enhancement Level II
- Conservation Easement
- Wetland



Drawn by: KAY 10.27.16; CEC Project# 644;
Aerial Photograph (NCCGIA) 2015

Surry County,
North Carolina



NCDEQ - Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652



167-B Haywood Road
Asheville, NC 28806



32 Clayton Street
Asheville, North Carolina 28801

Integrated Current Condition Plan View
DMS Project No. 94709

Figure 2

Moore's Fork Stream Mitigation/DMS Project No. 94709



Legend

- Photo Point
- Crest Gauge
- Cross-Section
- Stream Restoration
- Top of Bank
- Stream Preservation
- Stream Enhancement Level I
- Stream Enhancement Level II
- Conservation Easement
- Erosion
- Aggradation
- Wetland
- Vegetation Plot - Criteria Met
- Vegetation Plot - Criteria Not Met
- Invasives


Structures

- Constructed Riffle
- Brushmat
- Geolift
- Debris Plug
- Bridge
- Gully Stabilization
- Facines

- Root Wad
- J-Hook
- Rock Vane
- Log Vane
- Step
- Stone Toe



Drawn by: KAY 11.11.16; CEC Project# 644;
Aerial Photograph (NCCGIA) 2015



Surry County,
North Carolina



NCDEQ - Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652

 WILDLANDS
ENGINEERING
167-B Haywood Road
Asheville, NC 28806

Integrated Current Condition Plan View
DMS Project No. 94709

Figure 2 Sheet 1

Moores Fork Stream Mitigation/DMS Project 94709



Surry County,
North Carolina



NCDEQ - Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652



WILDLANDS
ENGINEERING


167-B Haywood Road
Asheville, NC 28806



32 Clayton Street
Asheville, North Carolina 28801

Integrated Current Condition Plan View
DMS Project No. 94709
Figure 2 Sheet 2

Moores Fork Stream Mitigation/DMS Project 94709



Surry County,
North Carolina



NCDEQ - Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652



WILDLANDS
ENGINEERING


167-B Haywood Road
Asheville, NC 28806



32 Clayton Street
Asheville, North Carolina 28801

Integrated Current Condition Plan View
DMS Project No. 94709
Figure 2 Sheet 3

Moore's Fork Stream Mitigation/DMS Project 94709



Drawn by: KAY 11.11.16; Project# 644;
Aerial Photograph (NCCGIA) 2015

Surry County,
North Carolina



NCDEQ - Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652



WILDLANDS
ENGINEERING

167-B Haywood Road
Asheville, NC 28806



32 Clayton Street
Asheville, North Carolina 28801

Integrated Current Condition
Plan View
DMS Project No. 94709
Figure 2 Sheet 4

Moore's Fork Stream Mitigation/DMS Project 94709


Legend

- Photo Point
- Crest Gauge
- Cross-Section
- Top of Bank
- Stream Restoration
- Stream Preservation
- Stream Enhancement Level I
- Stream Enhancement Level II
- Conservation Easement
- Erosion
- Aggradation
- Wetland
- Vegetation Plot - Criteria Met
- Vegetation Plot - Criteria Not Met
- Invasives


Structures

- Constructed Riffle
 - Brushmat
 - Geolift
 - Debris Plug
 - Bridge
 - Gully Stabilization
 - Facines
-
- Root Wad
 - J-Hook
 - Rock Vane
 - Log Vane
 - Step
 - Stone Toe

Drawn by: KAY 11.11.16; Project# 644;
Aerial Photograph (NCCGIA) 2015



Moore's Fork Stream Mitigation/DMS Project 94709



Legend



- Photo Point
- Crest Gauge
- Cross-Section
- Top of Bank
- Stream Restoration
- Stream Preservation
- Stream Enhancement Level I
- Stream Enhancement Level II
- Conservation Easement
- Erosion
- Aggradation
- Wetland
- Vegetation Plot - Criteria Met
- Vegetation Plot - Criteria Not Met
- Invasives

Structures

- XXXXXX Constructed Riffle
- Brushmat
- Geolift
- Debris Plug
- Bridge
- Gully Stabilization
- Facines

- Root Wad
- J-Hook
- Rock Vane
- Log Vane
- Step
- Stone Toe

Drawn by: KAY 11.11.16; Project# 644;
Aerial Photograph (NCCGIA) 2015



Surry County,
North Carolina

NCDEQ - Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652

WILDLANDS
ENGINEERING

167-B Haywood Road
Asheville, NC 28806

Integrated Current Condition
Plan View
DMS Project No. 94709
Figure 2 Sheet 6

Table 5a. Visual Stream Morphology Stability Assessment										
Moores Fork Reach 1										
Assessed Length : 761 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Rifle and Run units)	1. Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. Degradation - Evidence of downcutting			0	0	100%			
	2. Rifle Condition	1. Texture/Substrate - Rifle maintains coarser substrate	4	4		100%				
	3. Meander Pool Condition	1. Depth Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	5	5		100%				
		2. Length appropriate (>30% of centerline distance between tail of upstream rifle and head of downstream rifle)	5	5		100%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	5	5	100%					
2. Thalweg centering at downstream of meander (Glide)		5	5	100%						
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
Totals					0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	N/A	N/A			N/A			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	N/A	N/A			N/A			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	N/A	N/A			N/A			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%. (See guidance for this table in EEP monitoring guidance document)	N/A	N/A			N/A			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	N/A	N/A			N/A			

Table 5b. Visual Stream Morphology Stability Assessment Moores Fork Reach 2 Assessed Length : 1875 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			1	8	99%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Rifle Condition	1. <u>Texture/Substrate</u> - Rifle maintains coarser substrate	8	8		100%				
	3. Meander Pool Condition	1. <u>Depth Sufficient</u> (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	6	7		86%				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream rifle and head of downstream rifle)	6	7		86%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	6	7		86%				
2. Thalweg centering at downstream of meander (Glide)		6	7	86%						
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			1	10	99%	1	10	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
Totals					1	10	99%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	16	16			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	16	16			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	9	9			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	2	2			100%			

Table 5c. Visual Stream Morphology Stability Assessment Moores Fork Reach 3 Assessed Length : 2885 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			2	55	99%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Rifle Condition	1. <u>Texture/Substrate</u> - Rifle maintains coarser substrate	13	13		100%				
	3. Meander Pool Condition	1. <u>Depth Sufficient</u> (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	16	16		100%				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream rifle and head of downstream rifle)	16	16		100%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	16	16	100%					
2. Thalweg centering at downstream of meander (Glide)		16	16	100%						
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			1	5	99%	0	0	99%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
Totals					1	5	99%	0	0	99%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	27	27			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	6	6			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	27	27			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	18	18			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	3	3			100%			

Table 5d. Visual Stream Morphology Stability Assessment										
Silage Reach 1										
Assessed Length : 900 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Rifle Condition	1. <u>Texture/Substrate</u> - Rifle maintains coarser substrate	N/A	N/A		N/A				
	3. Meander Pool Condition	1. <u>Depth Sufficient</u> (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	12	12		100%				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream rifle and head of downstream rifle)	12	12		100%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	12	12	100%					
2. Thalweg centering at downstream of meander (Glide)		12	12	100%						
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
Totals					0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	8	8			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	8	8			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	1	1			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	N/A	N/A			N/A			

Table 5e. Visual Stream Morphology Stability Assessment Silage Reach 2 Assessed Length : 2448 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Rifle Condition	1. <u>Texture/Substrate</u> - Rifle maintains coarser substrate	15	15		100%				
	3. Meander Pool Condition	1. <u>Depth Sufficient</u> (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	13	16		81%				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream rifle and head of downstream rifle)	13	16		81%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	13	16		81%				
2. Thalweg centering at downstream of meander (Glide)		13	16	81%						
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			2	45	98%	0	0	98%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
Totals					2	45	98%	0	0	98%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	16	16		100%				
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	16	16		100%				
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	16	16		100%				
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	N/A	N/A		N/A				
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	3	4	75%					

Table 5f. Visual Stream Morphology Stability Assessment													
Cow Trib 1													
Assessed Length : 167 feet													
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation			
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)					100%						
		2. <u>Degradation</u> - Evidence of downcutting					100%						
	2. Rifle Condition	1. <u>Texture/Substrate</u> - Rifle maintains coarser substrate					N/A				N/A		N/A
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)					2				2		100%
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream rifle and head of downstream rifle)					2				2		100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)					N/A				N/A	N/A	
2. Thalweg centering at downstream of meander (Glide)		N/A	N/A	N/A									
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion					N/A	N/A	N/A	0	0	N/A	
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.					N/A	N/A	N/A	0	0	N/A	
	3. Mass Wasting	Bank slumping, calving, or collapse					N/A	N/A	N/A	0	0	N/A	
Totals					0	0	N/A	0	0	N/A			
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	13	13			100%						
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	13	13			100%						
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	13	13			100%						
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	N/A	N/A			N/A						
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	N/A	N/A			N/A						

Table 5g. Visual Stream Morphology Stability Assessment										
Cow Trib 2										
Assessed Length : 767 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Rifle Condition	1. <u>Texture/Substrate</u> - Rifle maintains coarser substrate	N/A	N/A		N/A				
	3. Meander Pool Condition	1. <u>Depth Sufficient</u> (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	N/A	N/A		N/A				
		2. <u>Length appropriate</u> (>30% of centerline distance between tail of upstream rifle and head of downstream rifle)	N/A	N/A		N/A				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	N/A	N/A		N/A				
2. Thalweg centering at downstream of meander (Glide)		N/A	N/A	N/A						
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	N/A	N/A	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			1	20	97%	0	0	97%
Totals					1	20	97%	0	0	97%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	24	24			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	21	24			88%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	21	24			88%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	N/A	N/A			N/A			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	N/A	N/A			N/A			

Table 5b. Visual Stream Morphology Stability Assessment										
Pond Trib										
Assessed Length : 243 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Rifle Condition	1. <u>Texture/Substrate</u> - Rifle maintains coarser substrate	N/A	N/A	Channel largely overgrown with vegetation. No discernible facets in some segments of channel.	N/A				
	3. Meander Pool Condition	1. <u>Depth Sufficient</u> (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	N/A	N/A		N/A				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream rifle and head of downstream rifle)	N/A	N/A		N/A				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	N/A	N/A		N/A				
2. Thalweg centering at downstream of meander (Glide)		N/A	N/A	N/A						
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
Totals					0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	7	7			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	7	7			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	N/A	N/A			N/A			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	N/A	N/A			N/A			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	N/A	N/A			N/A			

Table 5i. Visual Stream Morphology Stability Assessment										
Barn Trib Reach 1										
Assessed Length : 350 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Rifle Condition	1. <u>Texture/Substrate</u> - Rifle maintains coarser substrate	N/A	N/A	Channel largely overgrown with vegetation. No discernible facets in some segments of channel.	N/A				
	3. Meander Pool Condition	1. <u>Depth Sufficient</u> (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	N/A	N/A		N/A				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream rifle and head of downstream rifle)	N/A	N/A		N/A				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	N/A	N/A		N/A				
2. Thalweg centering at downstream of meander (Glide)		N/A	N/A	N/A						
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
Totals					0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	15	15		100%				
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	15	15		100%				
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	15	15		100%				
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	N/A	N/A		N/A				
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	1	1		100%				

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation			
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%						
		2. <u>Degradation</u> - Evidence of downcutting									0	0	100%
	2. Rifle Condition	1. <u>Texture/Substrate</u> - Rifle maintains coarser substrate	N/A	N/A			N/A						
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	1	1							100%		
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream rifle and head of downstream rifle)	1	1							100%		
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	1	1							100%		
2. Thalweg centering at downstream of meander (Glide)		1	1	100%									
Totals					0	0	100%	0	0	100%			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%			
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.									0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse									0	0	100%
Totals					0	0	100%	0	0	100%			
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	4	4			100%						
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	4	4							100%		
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	4	4							100%		
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%. (See guidance for this table in EEP monitoring guidance document)	N/A	N/A							N/A		
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	N/A	N/A	N/A								

Table 6. Vegetation Condition Assessment Moore's Fork/94709 Planted Acreage 15.4						
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Pattern and Color	0	0.00	0.0%
Total				0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	0	0.00	0.0%
Cumulative Total				0	0.00	0.0%
Easement Acreage	140					
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	1000 SF	Cross Hatch Pink	18	14.00	10.0%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	None	Pattern and Color	0	0.00	0.0%



Photo Point 1 – Moores Reach 1, Upstream



Photo Point 2 – Moores Reach 1, Downstream



Photo Point 3 – Moores Reach 2, Downstream



Photo Point 4 – Moores Reach 2, Downstream



Photo Point 5 – Moores Reach 2, Downstream



Photo Point 6 – Pond Tributary, Downstream



Photo Point 7 – Pond Tributary, Downstream



Photo Point 8 – Moores Reach 2, Downstream



Photo Point 9 – Moores Reach 2, Downstream



Photo Point 10 – Moores Reach 2, Downstream



Photo Point 11 – Moores Reach 2, Downstream



Photo Point 12 – Barn Reach 2, Upstream



Photo Point 13 – Moores Reach 2, Downstream



Photo Point 14 – Moores Reach 2, Downstream



Photo Point 15 – Moores Reach 2, Downstream



Photo Point 16 – Moores Reach 2, Upstream



Photo Point 17 – Moores Reach 3, Downstream



Photo Point 18 – Moores Reach 3, Downstream



Photo Point 19 – Moores Reach 3, Downstream



Photo Point 20 – Moores Reach 3, Downstream



Photo Point 21 – Moores Reach 3, Downstream



Photo Point 22 – Moores Reach 3, Downstream



Photo Point 23 – Moores Reach 3, Downstream



Photo Point 24 – Moores Reach 3, Downstream



Photo Point 25 – Moores Reach 3, Downstream



Photo Point 26 – Moores Reach 3, Downstream



Photo Point 27 – Moores Reach 3, Downstream



Photo Point 28 – Moores Reach 3, Downstream



Photo Point 29 – Moores Reach 3, Downstream



Photo Point 30 – Moores Reach 3, Downstream



Photo Point 31 – Moores Reach 3, Downstream



Photo Point 32 – Moores Reach 3, Downstream



Photo Point 33 –Moores Reach 3, Downstream



Photo Point 33a – Moores Reach 3, Upstream



Photo Point 33b – Moores Reach 3, Downstream



Photo Point 34 – Corn Reach 1, Downslope



Photo Point 35 – Corn Reach 2, Downstream



Photo Point 36 – Corn Reach 2, Upstream



Photo Point 37 – Silage Reach 2, Downslope



Photo Point 38 – Silage Reach 2, Downstream



Photo Point 39 – Silage Reach 2, Upstream



Photo Point 40 – Silage Reach 2, Downstream



Photo Point 41 – Silage Reach 2, Downstream



Photo Point 42 – Silage Reach 2, Downstream



Photo Point 43 – Cow Tributary 2, Downstream



Photo Point 44 – Cow Tributary 2, Downstream



Photo Point 45 – Cow Tributary 2, Downstream



Photo Point 46 – Cow Tributary 2, Upstream



Photo Point 47 – Silage Reach 2, Downstream



Photo Point 48 – Silage Reach 2, Upstream



Photo Point 49 – Cow Tributary 1, Upstream



Photo Point 50 – Cow Tributary 1, Upstream



Photo Point 51 – Silage Reach 2, Downstream



Photo Point 52 – Silage Reach 2, Upstream



Photo Point 53 – Silage Reach 2, Downstream



Photo Point 54 – Silage Reach 2, Upstream



Photo Point 55 – UT1, Upstream



Photo Point 56 – Silage Reach 1, Downstream



Photo Point 57 – Silage Reach 1, Upstream



Photo Point 58 – Silage Reach 1, Upstream



Photo Point 59 – Silage Reach 1, Downstream



Photo Point 60 – Silage Reach 1, Downstream



Photo Point 61 – Barn Reach 1, Downslope



Photo Point 62 – Barn Reach 1, Downstream



Photo Point 63 – Barn Reach 1, Downstream



Photo Point 64 – Barn Reach 2, Downstream



Photo Point 65 – Barn Reach 2, Downslope



Photo Point 66 – Silage Reach 1, Upslope



Photo Point 67 – UT1, Downstream

Appendix C
Vegetation Plot Data



Vegetation Monitoring Plot 1
Monitoring Year 1 – October 25, 2016



Vegetation Monitoring Plot 2
Monitoring Year 1 – October 25, 2016



Vegetation Monitoring Plot 3
Monitoring Year 1 – October 25, 2016



Vegetation Monitoring Plot 4
Monitoring Year 1 – October 25, 2016



Vegetation Monitoring Plot 5
Monitoring Year 1 – October 25, 2016



Vegetation Monitoring Plot 6
Monitoring Year 1 – October 25, 2016



Vegetation Monitoring Plot 7
Monitoring Year 1 – October 25, 2016



Vegetation Monitoring Plot 8
Monitoring Year 1 – October 25, 2016



Vegetation Monitoring Plot 9
Monitoring Year 1 – October 25, 2016



Vegetation Monitoring Plot 10
Monitoring Year 1 – October 25, 2016



Vegetation Monitoring Plot 11
Monitoring Year 1 – October 25, 2016



Vegetation Monitoring Plot 12
Monitoring Year 1 – October 25, 2016


Appendix D
Stream Survey Data



Cross-Section M1 – Downstream



Cross-Section M1 – Upstream






Cross-Section M2 – Downstream



Cross-Section M2 – Upstream






Cross-Section M3 – Downstream



Cross-Section M3 – Upstream






Cross-Section M4 – Downstream



Cross-Section M4 – Upstream






Cross-Section M5 – Downstream



Cross-Section M5 – Upstream






Cross-Section M6 – Downstream



Cross-Section M6 – Upstream






Cross-Section M7 – Downstream



Cross-Section M7 – Upstream






Cross-Section M8 – Downstream



Cross-Section M8 – Upstream






Cross-Section M9 – Downstream



Cross-Section M9 – Upstream






Cross-Section ST1 – Downstream



Cross-Section ST1 – Upstream






Cross-Section ST2 – Downstream



Cross-Section ST2 – Upstream






Cross-Section ST3 – Downstream



Cross-Section ST3 – Upstream






Cross-Section ST4 – Downstream



Cross-Section ST4 – Upstream






Cross-Section ST5 – Downstream



Cross-Section ST5 – Upstream






Cross-Section ST6 – Downstream



Cross-Section ST6 – Upstream






Cross-Section ST7 – Downstream





Cross-Section ST7 – Upstream





Moore's Fork Mitigation / 94709				
Cross Section M1 - Riffle				
Moore's Reach 2				
			MY1	
Material	Particle Size Class (mm)	Total	% Individual	% Cumulative
silt/clay	<0.062	12	11.3%	11%
very fine sand	0.62-0.125		0.0%	11%
fine sand	0.125-0.25		0.0%	11%
medium sand	0.25-0.5	10	9.4%	21%
coarse sand	0.5-1.0	12	11.3%	32%
very coarse sand	1.0-2.0		0.0%	32%
very fine gravel	2.0-4.0		0.0%	32%
fine gravel	4.0-5.7		0.0%	32%
fine gravel	5.7-8.0		0.0%	32%
medium gravel	8.0-11.3	16	15.1%	47%
medium gravel	11.3-16.0	7	6.6%	54%
coarse gravel	16.0-22.6	10	9.4%	63%
coarse gravel	22.6-32.0	20	18.9%	82%
very coarse gravel	32-45	8	7.5%	90%
very coarse gravel	45-64	7	6.6%	96%
small cobble	64-90	4	3.8%	100%
medium cobble	90-128		0.0%	100%
large cobble	128-180		0.0%	100%
very large cobble	180-256		0.0%	100%
small boulder	256-362		0.0%	100%
small boulder	362-512		0.0%	100%
medium boulder	512-1024		0.0%	100%
large boulder	1024-2048		0.0%	100%
bedrock	>2048		0.0%	100%
Total		106	100.0%	100%

Summary Data	
D50	13
D84	35
D95	60





Moore's Fork Stream Mitigation / 94709				
Cross Section M2 - Riffle				
Moore's Reach 2				
Material	Particle Size Class (mm)	Total	MY1	
			% Individual	% Cumulative
silt/clay	<0.062	1	1.0%	1%
very fine sand	0.62-0.125		0.0%	1%
fine sand	0.125-0.25		0.0%	1%
medium sand	0.25-0.5	2	2.0%	3%
coarse sand	0.5-1.0	1	1.0%	4%
very coarse sand	1.0-2.0	1	1.0%	5%
very fine gravel	2.0-4.0	9	9.0%	14%
fine gravel	4.0-5.7	6	6.0%	20%
fine gravel	5.7-8.0	4	4.0%	24%
medium gravel	8.0-11.3	21	21.0%	45%
medium gravel	11.3-16.0	13	13.0%	58%
coarse gravel	16.0-22.6	7	7.0%	65%
coarse gravel	22.6-32.0	8	8.0%	73%
very coarse gravel	32-45	8	8.0%	81%
very coarse gravel	45-64	7	7.0%	88%
small cobble	64-90	1	1.0%	89%
medium cobble	90-128	6	6.0%	95%
large cobble	128-180	1	1.0%	96%
very large cobble	180-256	3	3.0%	99%
small boulder	256-362	1	1.0%	100%
small boulder	362-512		0.0%	100%
medium boulder	512-1024		0.0%	100%
large boulder	1024-2048		0.0%	100%
bedrock	>2048		0.0%	100%
Total		100	100.0%	100%

Summary Data	
D50	13
D84	52
D95	130





Moore's Fork Stream Mitigation / 94709				
Cross Section M4 - Riffle				
Moore's Reach 3				
Material	Particle Size Class (mm)	Total	MY1	
			% Individual	% Cumulative
silt/clay	<0.062	3	3.0%	3%
very fine sand	0.62-0.125		0.0%	3%
fine sand	0.125-0.25		0.0%	3%
medium sand	0.25-0.5		0.0%	3%
coarse sand	0.5-1.0	5	5.0%	8%
very coarse sand	1.0-2.0	3	3.0%	11%
very fine gravel	2.0-4.0	7	7.0%	18%
fine gravel	4.0-5.7	5	5.0%	23%
fine gravel	5.7-8.0	5	5.0%	28%
medium gravel	8.0-11.3	15	15.0%	43%
medium gravel	11.3-16.0	6	6.0%	49%
coarse gravel	16.0-22.6	14	14.0%	63%
coarse gravel	22.6-32.0	11	11.0%	74%
very coarse gravel	32-45	11	11.0%	85%
very coarse gravel	45-64	12	12.0%	97%
small cobble	64-90	3	3.0%	100%
medium cobble	90-128		0.0%	100%
large cobble	128-180		0.0%	100%
very large cobble	180-256		0.0%	100%
small boulder	256-362		0.0%	100%
small boulder	362-512		0.0%	100%
medium boulder	512-1024		0.0%	100%
large boulder	1024-2048		0.0%	100%
bedrock	>2048		0.0%	100%
Total		100	100.0%	100%

Summary Data	
D50	16
D84	44
D95	60





Moore's Fork Stream Mitigation / 94709 Cross Section M5 - Riffle Moore's Reach 3				
Material	Particle Size Class (mm)	Total	MY1	
			% Individual	% Cumulative
silt/clay	<0.062	2	1.9%	2%
very fine sand	0.62-0.125		0.0%	2%
fine sand	0.125-0.25		0.0%	2%
medium sand	0.25-0.5		0.0%	2%
coarse sand	0.5-1.0	1	1.0%	3%
very coarse sand	1.0-2.0	5	4.8%	8%
very fine gravel	2.0-4.0		0.0%	8%
fine gravel	4.0-5.7	12	11.5%	19%
fine gravel	5.7-8.0	3	2.9%	22%
medium gravel	8.0-11.3	11	10.6%	33%
medium gravel	11.3-16.0	6	5.8%	38%
coarse gravel	16.0-22.6	14	13.5%	52%
coarse gravel	22.6-32.0	21	20.2%	72%
very coarse gravel	32-45	11	10.6%	83%
very coarse gravel	45-64	6	5.8%	88%
small cobble	64-90	3	2.9%	91%
medium cobble	90-128	1	1.0%	92%
large cobble	128-180	4	3.8%	96%
very large cobble	180-256	1	1.0%	97%
small boulder	256-362	3	2.9%	100%
small boulder	362-512		0.0%	100%
medium boulder	512-1024		0.0%	100%
large boulder	1024-2048		0.0%	100%
bedrock	>2048		0.0%	100%
Total		104	100.0%	100%

Summary Data	
D50	21
D84	49
D95	160





Moore's Fork Stream Mitigation / 94709				
Cross Section M7 - Run				
Moore's Reach 3				
			MY1	
Material	Particle Size Class (mm)	Total	% Individual	% Cumulative
silt/clay	<0.062	8	8.0%	8%
very fine sand	0.62-0.125		0.0%	8%
fine sand	0.125-0.25		0.0%	8%
medium sand	0.25-0.5		0.0%	8%
coarse sand	0.5-1.0	1	1.0%	9%
very coarse sand	1.0-2.0	1	1.0%	10%
very fine gravel	2.0-4.0	1	1.0%	11%
fine gravel	4.0-5.7	11	11.0%	22%
fine gravel	5.7-8.0	5	5.0%	27%
medium gravel	8.0-11.3	13	13.0%	40%
medium gravel	11.3-16.0	11	11.0%	51%
coarse gravel	16.0-22.6	16	16.0%	67%
coarse gravel	22.6-32.0	9	9.0%	76%
very coarse gravel	32-45	16	16.0%	92%
very coarse gravel	45-64	6	6.0%	98%
small cobble	64-90	2	2.0%	100%
medium cobble	90-128		0.0%	100%
large cobble	128-180		0.0%	100%
very large cobble	180-256		0.0%	100%
small boulder	256-362		0.0%	100%
small boulder	362-512		0.0%	100%
medium boulder	512-1024		0.0%	100%
large boulder	1024-2048		0.0%	100%
bedrock	>2048		0.0%	100%
Total		100	100.0%	100%

Summary Data	
D50	15
D84	38
D95	54





Moores Fork Stream Mitigation / 94709 Cross Section M8 - Riffle Moores Reach 3				
Material	Particle Size Class (mm)	Total	MY1	
			% Individual	% Cumulative
silt/clay	<0.062	1	1.0%	1%
very fine sand	0.62-0.125		0.0%	1%
fine sand	0.125-0.25		0.0%	1%
medium sand	0.25-0.5		0.0%	1%
coarse sand	0.5-1.0	5	5.0%	6%
very coarse sand	1.0-2.0	4	4.0%	10%
very fine gravel	2.0-4.0	5	5.0%	15%
fine gravel	4.0-5.7	9	9.0%	24%
fine gravel	5.7-8.0	6	6.0%	30%
medium gravel	8.0-11.3	11	11.0%	41%
medium gravel	11.3-16.0	10	10.0%	51%
coarse gravel	16.0-22.6	10	10.0%	61%
coarse gravel	22.6-32.0	15	15.0%	76%
very coarse gravel	32-45	7	7.0%	83%
very coarse gravel	45-64	7	7.0%	90%
small cobble	64-90	5	5.0%	95%
medium cobble	90-128	2	2.0%	97%
large cobble	128-180	3	3.0%	100%
very large cobble	180-256		0.0%	100%
small boulder	256-362		0.0%	100%
small boulder	362-512		0.0%	100%
medium boulder	512-1024		0.0%	100%
large boulder	1024-2048		0.0%	100%
bedrock	>2048		0.0%	100%
Total		100	100.0%	100%

Summary Data	
D50	15
D84	47
D95	90





Moore's Fork Stream Mitigation / 94709 Cross Section ST1 - Riffle Silage Reach 1				
Material	Particle Size Class (mm)	Total	MY1	
			% Individual	% Cumulative
silt/clay	<0.062	2	2.0%	2%
very fine sand	0.62-0.125		0.0%	2%
fine sand	0.125-0.25		0.0%	2%
medium sand	0.25-0.5		0.0%	2%
coarse sand	0.5-1.0	4	4.0%	6%
very coarse sand	1.0-2.0	8	8.0%	14%
very fine gravel	2.0-4.0	6	6.0%	20%
fine gravel	4.0-5.7	16	16.0%	36%
fine gravel	5.7-8.0	2	2.0%	38%
medium gravel	8.0-11.3	12	12.0%	50%
medium gravel	11.3-16.0	18	18.0%	68%
coarse gravel	16.0-22.6	10	10.0%	78%
coarse gravel	22.6-32.0	12	12.0%	90%
very coarse gravel	32-45	4	4.0%	94%
very coarse gravel	45-64	2	2.0%	96%
small cobble	64-90	2	2.0%	98%
medium cobble	90-128	2	2.0%	100%
large cobble	128-180		0.0%	100%
very large cobble	180-256		0.0%	100%
small boulder	256-362		0.0%	100%
small boulder	362-512		0.0%	100%
medium boulder	512-1024		0.0%	100%
large boulder	1024-2048		0.0%	100%
bedrock	>2048		0.0%	100%
Total		100	100.0%	100%

Summary Data	
D50	11
D84	27
D95	54





Moore's Fork Stream Mitigation / 94709 Cross Section ST3 - Riffle Silage Reach 2				
Material	Particle Size Class (mm)	Total	MY1	
			% Individual	% Cumulative
silt/clay	<0.062	30	30.0%	30%
very fine sand	0.62-0.125		0.0%	30%
fine sand	0.125-0.25		0.0%	30%
medium sand	0.25-0.5		0.0%	30%
coarse sand	0.5-1.0	12	12.0%	42%
very coarse sand	1.0-2.0		0.0%	42%
very fine gravel	2.0-4.0		0.0%	42%
fine gravel	4.0-5.7	6	6.0%	48%
fine gravel	5.7-8.0		0.0%	48%
medium gravel	8.0-11.3	14	14.0%	62%
medium gravel	11.3-16.0	6	6.0%	68%
coarse gravel	16.0-22.6	9	9.0%	77%
coarse gravel	22.6-32.0	7	7.0%	84%
very coarse gravel	32-45	6	6.0%	90%
very coarse gravel	45-64	4	4.0%	94%
small cobble	64-90	2	2.0%	96%
medium cobble	90-128		0.0%	96%
large cobble	128-180	2	2.0%	98%
very large cobble	180-256	2	2.0%	100%
small boulder	256-362		0.0%	100%
small boulder	362-512		0.0%	100%
medium boulder	512-1024		0.0%	100%
large boulder	1024-2048		0.0%	100%
bedrock	>2048		0.0%	100%
Total		100	100.0%	100%

Summary Data	
D50	8.4
D84	32
D95	76



Moore's Fork Stream Mitigation / 94709 Cross Section ST6 - Riffle Silage Reach 2				
Material	Particle Size Class (mm)	Total	MY1	
			% Individual	% Cumulative
silt/clay	<0.062	16	16.0%	16%
very fine sand	0.62-0.125		0.0%	16%
fine sand	0.125-0.25		0.0%	16%
medium sand	0.25-0.5		0.0%	16%
coarse sand	0.5-1.0	2	2.0%	18%
very coarse sand	1.0-2.0		0.0%	18%
very fine gravel	2.0-4.0		0.0%	18%
fine gravel	4.0-5.7	8	8.0%	26%
fine gravel	5.7-8.0		0.0%	26%
medium gravel	8.0-11.3	2	2.0%	28%
medium gravel	11.3-16.0	10	10.0%	38%
coarse gravel	16.0-22.6	12	12.0%	50%
coarse gravel	22.6-32.0	6	6.0%	56%
very coarse gravel	32-45	14	14.0%	70%
very coarse gravel	45-64	20	20.0%	90%
small cobble	64-90	6	6.0%	96%
medium cobble	90-128		0.0%	96%
large cobble	128-180	4	4.0%	100%
very large cobble	180-256		0.0%	100%
small boulder	256-362		0.0%	100%
small boulder	362-512		0.0%	100%
medium boulder	512-1024		0.0%	100%
large boulder	1024-2048		0.0%	100%
bedrock	>2048		0.0%	100%
Total		100	100.0%	100%

Summary Data	
D50	22
D84	58
D95	85



Moore's Fork Stream Mitigation / 94709 Cross Section ST7 - Riffle Silage Reach 2				
Material	Particle Size Class (mm)	Total	MY1	
			% Individual	% Cumulative
silt/clay	<0.062	4	4.0%	4%
very fine sand	0.62-0.125		0.0%	4%
fine sand	0.125-0.25		0.0%	4%
medium sand	0.25-0.5		0.0%	4%
coarse sand	0.5-1.0		0.0%	4%
very coarse sand	1.0-2.0	4	4.0%	8%
very fine gravel	2.0-4.0		0.0%	8%
fine gravel	4.0-5.7	15	15.0%	23%
fine gravel	5.7-8.0	12	12.0%	35%
medium gravel	8.0-11.3	28	28.0%	63%
medium gravel	11.3-16.0	14	14.0%	77%
coarse gravel	16.0-22.6	16	16.0%	93%
coarse gravel	22.6-32.0	6	6.0%	99%
very coarse gravel	32-45	1	1.0%	100%
very coarse gravel	45-64		0.0%	100%
small cobble	64-90		0.0%	100%
medium cobble	90-128		0.0%	100%
large cobble	128-180		0.0%	100%
very large cobble	180-256		0.0%	100%
small boulder	256-362		0.0%	100%
small boulder	362-512		0.0%	100%
medium boulder	512-1024		0.0%	100%
large boulder	1024-2048		0.0%	100%
bedrock	>2048		0.0%	100%
Total		100	100.0%	100%

Summary Data	
D50	9.5
D84	18
D95	25





Table 8a. Baseline Stream Data Summary /Moors Fork DMS Project No. 94709

Parameter	Gage	PRE-RESTORATION CONDITION								REFERENCE REACH DATA		DESIGN								AS-BUILT/BASELINE								
		Moors Fork Reaches 1/2		Moors Fork Reach 3		Silage Trib Reach 1		Silage Trib Reach 2		Mill Branch		Moors Fork Reaches 1/2		Moors Fork Reach 3		Silage Trib Reach 1		Silage Trib Reach 2		Moors Fork Reaches 1/2		Moors Fork Reach 3		Silage Trib Reach 1		Silage Trib Reach 2		
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min
Dimension and Substrate - Rifle																												
Bankfull Width (ft)	N/A	27.3	30.6	24.9	34.2	6.7	6.9	18.2	27.2	33.6	36.5	37.0	8.8	12.5	31.8	33.2	30.2	52.2	4.2	10.6	14.6							
Floodprone Width (ft)		109.0	137.7	104.0	125.0	11	16.0	100.0	72.1	72.5	145	124	19	28	145	124	9.4	23	30									
Bankfull Mean Depth		1.7	2.6	2.3	2.9	0.8	1.2	1.7	1.9	2.2	2.2	2.3	0.6	1.00	2.1	2.2	1.9	2.6	0.7	0.6	0.8							
Bankfull Max Depth		3.0	3.4	4.0	1.2	1.7	2.3	2.4	2.7	3.5	3.6	0.8	1.50	3.3	3.5	3.3	4.1	1.2	1.3	1.5								
Bankfull Cross-sectional Area (ft ²)		46.9	78.2	73.3	77.6	5.6	8.4	31.6	50.8	72.4	82.1	85.3	5.1	13.1	67.2	74.1	72.5	101.1	2.8	6.9	9.3							
Width/Depth Ratio		12.0	15.9	8.4	15.1	5.7	8.0	10.5	14.5	15.6	16.2	16.0	15.1	11.9	14.9	15	12.5	26.9	6.4	16.2	22.7							
Entrenchment Ratio		4.0	4.5	3.7	4.2	1.6	2.3	5.5	2.7	5.0	4.0	2.2	2.2	4.4	4.6	2.5	4.1	4.5	1.3	2.6								
Bank Height Ratio		1.2	1.4	1.2	1.9	1.0	1.6	3.1	1.0	1.1	1.0	1.0	1.0	1.5	1.0	1.0	1.0	1.0	1.0	1.0	1.0							
D50 (mm)		29	30	4	23	20	29	30	4	23	11	25	13	28	16	6	14											
Rifle Length (ft)	N/A	---	---	---	---	---	---	---	50	70	10	195	---	16	63	32	178	26.0	199.0	---	13.12	55.95						
Rifle Slope (ft/ft)		---	---	---	---	---	---	---	0.0059	0.0180	0.0038	0.02	---	0.0492	0.0514	0.0045	0.0158	0.0027	0.0180	---	0.0017	0.0554						
Pool Length (ft)		---	---	---	---	---	---	---	42	140	40	112	---	15	35	63	170	81.0	139.0	---	10	19						
Pool Max Depth (ft)		---	---	---	---	---	---	---	---	5.0	5.5	---	---	---	3.0	6.0	4.3	8.5	1.2	1.4	2.4							
Pool Spacing (ft)		---	---	---	---	---	---	---	130	270	78	334	20	23	15	75	118	295	106	325	13.3	171.5	21	79				
Pattern																												
Channel Beltwidth (ft)	N/A	52	161	43	208	---	---	86	55	165	53	267	---	---	7	84	8	59	7	36	8	59						
Radius of Curvature (ft)		65.8	102.7	41	94	---	---	19.6	25.8	53	124	58	74	---	---	25	58	13	24	9	25	13	24					
Re:Bankfull Width (ft/ft)		2.4	3.4	1.7	2.8	---	---	0.7	0.9	2.0	6.0	1.7	4.0	---	---	0.8	1.8	0.4	0.8	2.1	6.0	1.2	2.3					
Meander Length (ft)		N/A	N/A	N/A	N/A	---	---	N/A	N/A	N/A	N/A	N/A	N/A	---	---	123	210	63	158	61	100	63	158					
Meander Width Ratio		1.9	5.3	1.7	6.1	---	---	3.2	1.9	5.7	1.7	8.6	---	---	3.9	6.6	2.1	5.2	14.5	23.8	5.9	14.9						
Substrate, Bed and Transport Parameters																												
Ri%/Ru%/P%/G%/S%	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
SC%/Sa%/G%/C%/B%/Be%		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
d50/d84/d95		28/67/89 and 29/43/56	---	---	---	---	---	---	40/89/133	---	---	---	---	---	---	25/58/90 and 11/38/110	1/58; 28/62/150; 13/28/51; 21/5	16/35/61	9.8/37/64 and 6/31/72									
Max part size (mm) mobilized at bankfull		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Stream Power (Capacity) W/m ²	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
Additional Reach Parameters																												
Drainage Area (SM)	N/A	1.9	2.39	0.070	0.24	5	1.90	2.34	0.070	0.24	1.90	2.34	0.070	0.24														
Watershed Impervious Cover Estimate (%)		<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%														
Rosgen Classification		C4	C4	G4/B4	E4	C4	C4	B4	E4	C4	C4	C4	B4	E4														
Bankfull Velocity (fps)		4.1	5.3	4.6	5.2	5.4	6.6	6.3	5.0	5.5	5.0	4.9	4.5	4.5	4.4	4.6	4.2	5.1	5.0	4.5	5.1							
Bankfull Discharge (cfs)		193.9	411.4	380.1	358.4	30.2	55.1	197.5	N/A	250-260	260	24	60	297.6	340.8	348.4	468.7	13.8	31.2	44.3								
Q-USGS NC HR1 (2-yr)		237-278	278	29	63	385	237-278	278	29	63	237-278	278	29	63														
Valley Length (ft)		2227	2234	1079	1200	4730	2227	2234	1079	1200	2227	2234	1079	1200														
Channel Thalweg Length (ft)		2393	2847	1198	1441	327	2578	2825	1198	1441	2628	2856	1198	1441														
Sinuosity		1.07	1.27	1.11	1.20	1.26	1.16	1.26	1.11	1.20	1.2	1.3	1.11	1.20														
Water Surface Slope (ft/ft) ²		0.0077	0.0067	0.0357	0.0294	0.0101	0.0076	0.0064	0.0357	0.0294	0.005541	0.005511	0.0389	0.02758														
Bankfull Slope (ft/ft)	---	---	---	---	---	---	---	---	---	---	---	---	---	0.005265	0.006112	0.0404	0.02740											

(--): Data was not provided
 N/A: Not Applicable

Table 8b. Baseline Stream Data Summary/Moore's Fork DMS Project No. 94709																								
Parameter	Gage	PRE-RESTORATION CONDITION						REFERENCE REACH DATA				DESIGN						AS-BUILT/BASELINE						
		Barn		Corn		Pond		Barn Trib Pres Rch		Corn Trib Pres Rch		Barn (Reach 1)		Corn		Pond		Barn (Reach 1)		Corn (Reach 2)		Pond		
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	
Dimension and Substrate - Riffle																								
Bankfull Width (ft)	N/A	1.6	4.6	16.3	7.0	4.1	6.0	6.6	8.0	---	---	---	---	---	---	---	---	---	---	---	---	---		
Floodprone Width (ft)		4.0	7.8	50.0	9.9	13.7	19	20	25	---	---	---	---	---	---	---	---	---	---	---	---	---		
Bankfull Mean Depth		0.6	0.5	1.5	0.7	0.4	0.5	0.4	0.7	---	---	---	---	---	---	---	---	---	---	---	---	---		
Bankfull Max Depth		0.8	0.7	2.6	1.1	0.5	0.8	0.6	1.0	---	---	---	---	---	---	---	---	---	---	---	---	---		
Bankfull Cross-sectional Area (ft ²)		0.9	2.4	24.4	4.6	1.5	3.2	2.9	5.5	---	---	---	---	---	---	---	---	---	---	---	---	---		
Width/Depth Ratio		2.9	8.9	10.9	10.6	11.2	11.3	15.1	11.6	---	---	---	---	---	---	---	---	---	---	---	---	---		
Entrenchment Ratio		2.5	1.7	3.1	1.4	3.2	3.1	3.0	3.1	---	---	---	---	---	---	---	---	---	---	---	---	---		
Bank Height Ratio		7.6	3.8	1.1	1.6	1.7	1.0	1.0	1.0	---	---	---	---	---	---	---	---	---	---	---	---	---		
D50 (mm)		---	---	---	46	46	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---		
Riffle																								
Riffle Length (ft)	N/A	---	---	---	---	---	---	---	5	31	---	---	---	---	---	---	---	12.0	8.4	27.3	---			
Riffle Slope (ft/ft)		---	---	---	---	---	---	---	0.02	0.0538	---	---	---	---	---	---	---	0.0498	0.0136	0.0241	---			
Pool Length (ft)		---	---	---	---	---	---	8	13	---	---	---	---	---	---	---	---	---	17.5	32.9	27.8	37.9		
Pool Max Depth (ft)		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	2.6	3.6	0.7	1.4	
Pool Spacing (ft)		---	---	---	---	---	---	8	10	---	---	---	---	---	---	---	---	---	6.11	77.7	9	56	22	43
Pool Volume (ft ³)		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
Pattern																								
Channel Beltwidth (ft)	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	13	26	20	22	24	24	
Radius of Curvature (ft)		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	12	30	12	29	15	21	
Rc:Bankfull Width (ft/ft)		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
Meander Length (ft)		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	71	85	49	61	66	78
Meander Width Ratio	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---		
Substrate, Bed and Transport Parameters																								
Rf%/Ru%/P%/G%/S%	N/A	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---		
SC%/Sa%/G%/C%/B%/Be%		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---		
d50/d84/d95		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---		
Max part size (mm) mobilized at bankfull		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---		
Stream Power (Capacity) W/m ²	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---			
Additional Reach Parameters																								
Drainage Area (SM)	N/A	0.01	0.05	0.04	0.08	0.05	0.01	0.05	0.040	0.01	0.05	0.040	0.01	0.05	0.040	0.01	0.05	0.040	0.01	0.05	0.040			
Watershed Impervious Cover Estimate (%)		<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%	<5%			
Rosgen Classification		G4	G4	C4b (trampled)	B4	E4b	E4b	B4	C4b	E4b	B4	C4b	E4b	B4	C4b	E4b	B4	C4b	E4b	B4	C4b			
Bankfull Velocity (fps)		2.70	5.01	7.4	3.84	2.7	3.31	4.7	3.93	---	---	---	---	---	---	---	---	---	---	---	---			
Bankfull Discharge (cfs)		2.5	12.0	181.4	17.7	4.0	11	---	19	---	---	---	---	---	---	---	---	---	---	---	---			
Q-USGS NC HR1 (2-yr)		8	---	20	---	---	8	---	20	---	---	---	---	---	---	---	---	---	---	---	---			
Q-Mannings		11	---	19	---	---	11	---	19	---	---	---	---	---	---	---	---	---	---	---	---			
Valley Length (ft)		622	84	187	622	---	330	84	187	330	84	187	330	84	187	330	84	187	330	84	187			
Channel Thalweg Length (ft)		250	97	194	84	28	350	97	243	350	97	243	350	97	243	350	97	243	350	97	243			
Sinuosity		0.40	1.15	1.04	0.14	---	1.06	1.15	1.30	1.06	1.15	1.30	1.06	1.15	1.30	1.06	1.15	1.30	1.06	1.15	1.30			
Water Surface Slope (ft/ft) ²		0.0206	0.0567	0.029	0.0211	0.0243	0.0206	0.0567	0.0176	0.0478	0.1124	0.0425	0.0118	0.0463	0.1005	0.0478	0.0129	0.0478	0.0129	0.0478				
Bankfull Slope (ft/ft)		---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---			

(---): Data was not provided
 N/A: Not Applicable

Table 9a. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section) Moores Fork DMS Project No. 94709 - Moores Fork																														
	Cross-Section 1 (Riffle)						Cross-Section 2 (Riffle)						Cross-Section 3 (Pool)						Cross-Section 4 (Riffle)						Cross-Section 5 (Riffle)					
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<i>based on fixed bankfull elevation</i>	1150.4	1150.4					1148.7	1148.7					1148.4	1148.4					1142.3	1142.3					1139.5	1139.5				
Bankfull Width (ft)	33.2	34.2					31.8	32.5					33.2	37.0					52.2	51.6					30.2	31.6				
Floodprone Width (ft)	145.0	145.0					145.0	145.0					---	---					124.0	124.0					124.0	124.0				
Bankfull Mean Depth (ft)	2.2	2.2					2.1	2.0					2.7	2.4					1.9	1.9					2.4	2.3				
Bankfull Max Depth (ft)	3.3	3.2					3.5	3.4					5.2	5.1					3.3	3.2					3.5	3.6				
Bankfull Cross-Sectional Area (ft ²)	74.1	74.3					67.2	65.6					89.6	89.7					101.1	97.4					72.5	72.4				
Bankfull Width/Depth Ratio	14.9	15.7					15.0	16.1					12.3	15.2					26.9	27.3					12.5	13.8				
Bankfull Entrenchment Ratio	4.4	4.2					4.6	4.5					---	---					2.4	2.4					4.1	3.9				
Bankfull Bank Height Ratio	1.0	1.0					1.0	1.0					---	---					0.8	0.8					1.0	1.0				
	Cross-Section 6 (Pool)						Cross-Section 7 (Run)						Cross-Section 8 (Riffle)						Cross-Section 9 (Pool)											
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<i>based on fixed bankfull elevation</i>	1138.6	1138.6					1134.9	1134.9					1132.4	1132.4					1132.1	1132.1										
Bankfull Width (ft)	37.4	39.1					49.5	49.2					34.6	32.6					30.6	36.3										
Floodprone Width (ft)	---	---					124.0	124.0					124.0	124.0					---	---										
Bankfull Mean Depth (ft)	2.8	2.7					2.4	2.4					2.6	2.8					4.0	3.7										
Bankfull Max Depth (ft)	5.1	5.5					3.5	3.5					4.1	4.3					6.3	6.3										
Bankfull Cross-Sectional Area (ft ²)	104.7	106.2					118.1	117.0					91.5	90.3					122.0	133.3										
Bankfull Width/Depth Ratio	13.3	14.4					20.8	20.7					13.1	11.8					7.7	9.9										
Bankfull Entrenchment Ratio	---	---					2.5	2.5					3.6	3.8					---	---										
Bankfull Bank Height Ratio	---	---					1.0	1.0					1.0	1.0					---	---										

Table 9b. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section) Moores Fork DMS Project No. 94709 - Silage Tributary																									
	Cross-Section 1 (Riffle)						Cross-Section 2 (Pool)						Cross-Section 3 (Riffle)						Cross-Section 4 (Pool)						
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	
<i>based on fixed bankfull elevation</i>	1234.6	1234.6					1233.4	1233.4					1193.4	1193.4					1193.1	1193.1					
Bankfull Width (ft)	4.2	4.0					5.1	3.8					14.6	14.2					9.8	10.4					
Floodprone Width (ft)	9.4	9.2					---	---					22.5	22.8					---	---					
Bankfull Mean Depth (ft)	0.7	0.6					0.6	0.7					0.6	0.6					1.4	1.7					
Bankfull Max Depth (ft)	1.2	1.1					1.2	1.2					1.3	1.3					2.4	2.7					
Bankfull Cross-Sectional Area (ft ²)	2.8	2.3					3.2	2.7					9.3	8.8					13.7	17.7					
Bankfull Width/Depth Ratio	6.4	6.7					8.0	5.4					22.7	22.8					7.0	6.2					
Bankfull Entrenchment Ratio	2.2	2.3					---	---					1.5	1.6					---	---					
Bankfull Bank Height Ratio	1.0	1.0					---	---					1.0	1.0					---	---					
	Cross-Section 5 (Pool)						Cross-Section 6 (Riffle)						Cross-Section 7 (Riffle)												
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	
<i>based on fixed bankfull elevation</i>	1185.1	1185.1					1175.4	1175.4					1164.7	1164.7											
Bankfull Width (ft)	5.9	6.7					10.6	9.9					11.3	10.9											
Floodprone Width (ft)	---	---					28.0	28.0					29.6	31.8											
Bankfull Mean Depth (ft)	1.2	1.1					0.7	0.7					0.8	0.8											
Bankfull Max Depth (ft)	1.4	1.5					1.3	1.5					1.5	1.6											
Bankfull Cross-Sectional Area (ft ²)	7.0	7.5					6.9	6.5					8.7	9.0											
Bankfull Width/Depth Ratio	5.0	6.0					16.2	15.1					14.6	13.2											
Bankfull Entrenchment Ratio	---	---					2.6	2.8					2.6	2.9											
Bankfull Bank Height Ratio	---	---					1.0	1.0					1.0	1.0											

Appendix E
Hydrologic Data

Table 10. Verification of Bankfull Events Moore's Fork Stream Mitigation / 94709					
Reach	Date of Data Collection	Date of Occurrence	Method	Measurement (ft)	Photo (If Available)
Moore's Fork Reach 2	10/25/2016	~ 8/4/2016	Crest Gauge	1.30	Photo 1
Silage Trib Reach 2	10/25/2016	~ 8/4/2016	Crest Gauge	0.75	Photo 2
Moore's Fork Reach 2	10/25/2016	~8/4/2016	Sediment Deposition	-	Photo 3



Photo 1 - Crest Gauge on Moore's Fork Reach 2 Station 30+00



Photo 2 – Crest Gauge on Silage Tributary Reach 2 Station 25+50



Photo 3 – Sediment deposition on left descending bank, Moores Fork Reach 2, Station 28+00

